

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/14**

Page 1  
04/03/14

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-4.0/0 01-476904 ACBH-Q101-(226)E Q1-01 2-(6E) --() HA21		IN DEL NORTE COUNTY NEAR KLAMATH AT THE KLAMATH RIVER BRIDGE REMOVE & RECONSTRUCT HINGES	BUGLER CONSTRUCTION 4847 HOPYARD RD, STE 4 #395 PLEASANTON CA 94588 (925)416-0700	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$3,876,350 \$2,286,036 \$29,872	04/16/13 05/24/13 11/15/14	37% 59%  SUSPENDED
01-DN-101-13.3/13.3 01-0B1304 HP21-6201-(009) --() HC168		IN DEL NORTE COUNTY NEAR KLAMATH AT 0.6 MILE NORTH OF WILSON CREEK BRIDGE HMA LEVELING	TIDEWATER CONTRACTORS INC PO BOX 1956 BROOKINGS OR 97415 (541)469-5341	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$294,755 \$0 \$0	10/08/13 10/25/13	0% 0%  SUSPENDED
01-DN-101-17.5/0 01-0C2604  20.20 201130		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY AT 2.8 MILES NORTH OF MILL CREEK PARK ENTRANCE RD #8068 DIR'S EMERGENCY RETREAT	HEMMINGSEN CONTRACTING, INC. P.O. BOX 215 CRESCENT CITY, CA 95531	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$305,000 \$311,127 \$0	04/04/12 05/02/12 03/04/14	0% 100%   
01-DN-101-21.8/0 01-0C7804  20.20 201130		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.9 MILES SOUTH OF HAMILTON ROAD DIR'S EMERGENCY F.A. SLIDE REPAIR	R BROWN CONSTRUCTION CO., INC. P.O. BOX 406 WILLOW CREEK, CA 95573 (530)629-3702	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$985,000 \$761,839 \$0	12/01/12 01/16/13 03/30/14	100% 77%  
01-DN-199-20.5/25.7 01-479404 NHP-P199-(033)E --() HE12		IN DEL NORTE COUNTY ABOUT 7 MILES NORTH OF GASQUET, AT VARIOUS LOCATIONS FROM 0.5 MILE NORTH OF MIDDLE FORK SMITH RIVER BRIDGE NO SHOULDER WIDENING & BRIDGE WIDENING	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$13,624,158 \$0 \$0	12/09/13 01/03/14	0% 0%  SUSPENDED
01-HUM-36-40.5/45.7 01-0C1004  HM1		IN HUMBOLDT COUNTY NEAR DINSMORE FROM NORTHWEST PAVING VAN DUZEN RIVER BRIDGE NO 04- 0129 TO 8115 SECLUDED VALLEY DRIVE TRINITY COUNTY LINE PLACE RUBBERIZED SEAL COAT	REDDING CA 96001 (530)246-4388	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)621-0000	\$509,911 \$0 \$0	12/17/13 01/06/14	0% 0%  

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/14**

Page 2  
04/03/14

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-7.8/0 01-0C7704		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546 (530)625-4716	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$885,000 \$888,270 \$0	11/25/12 01/16/13 07/25/13	100% 100% OVER RUN
20.20 201130							
01-HUM-96-23.1/29.9 01-0B7704		IN HUMBOLDT COUNTY NEAR WEITCHPEC FROM KLAMATH RIVER BRIDGE 04-144 TO SLATE CREEK BRIDGE PLACE SEAL COAT	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	\$607,282 \$0 \$0	04/10/13 05/06/13 11/19/13	0% 0% SUSPENDED
HM1							
01-HUM-101-12.9/13.1 01-451804		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008 (530)549-5190	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	\$141,778 \$0 \$0	11/04/09 12/07/09 05/20/11	100% 100% SUSPENDED
HM2	WPCP						
01-HUM-101-15.4/0 01-0E3104		IN HUMBOLDT COUNTY, 1 MILE SOUTH OF THE HURLBUTT UNDERCROSSING DIR'S EMERGENCY L.B. REPLACE UNDERDRAIN PIPES	VAN METER LOGGING, INC. 752B REDWOOD DR. GARBERVILLE, CA 95542	MCGEE, JAMES 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3944	\$1,085,000 \$610,587 \$0	09/12/13 11/27/13 03/30/14	67% 56%
20.20 201130							
01-HUM-101-54.3/56.8 01-0B1904 HSNH-Q101-(228)E --()		IN HUMBOLDT COUNTY NEAR RIO DELL FROM DIRT AND AGGREGATE THE EEL RIVER BRIDGE #4-16 TO 0.3 MILE SOUTH OF VAN DUZEN RIVER BRIDGE INSTALL MEDIAN BARRIER	INTERCHANGEINC 20905 NE SANDY BLVD FAIRVIEW OR 97024 (503)661-5093	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)621-0000	\$955,555 \$0 \$0	08/15/13 08/28/13	0% 0% SUSPENDED
HB1							
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	\$285,000 \$282,090 \$0	04/09/12 06/06/12 06/15/12	100% 99% OVER RUN
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/14**

Page 3  
04/03/14

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-79.9/87.8 01-3633U4 ACNH-Q101-(223)E --()		IN HUMBOLDT COUNTY IN AND NEAR EUREKA AND ARCATA FROM EUREKA SLOUGH BRIDGE TO ARCATA OVERHEAD HMA OVERLAY & RECONSTRUCT MBGR	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)496-4358	\$12,323,022 \$8,979,749 \$0	10/18/12 11/06/12 06/01/14	91% 73% SUSPENDED
HA22	WPCP						
01-HUM-101-86.3/87.8 01-0B1004 HSNH-Q101-(232)E --()		IN HUMBOLDT COUNTY IN ARCATA FROM THE 11TH STREET OVERCROSSING #4-424 TO THE ARCATA OVERHEAD #4-79 INSTALL CABLE MEDIAN BARRIER	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$868,780 \$0 \$0	09/20/13 10/04/13	0% 0%
HB1							
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-() HA21		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT,SUITE D BENICIA, CA 94510 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA CA 95503 (707)441-3989	\$41,571,658 \$41,069,117 \$0	09/18/08 09/26/08 02/21/14 02/27/14	100% 100% COMPLETED
01-HUM-101-98.1/100.7 01-459704 NH-Q101-(231)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM WESTHAVEN DRIVE UC TO TRINIDAD ROAD UNDERCROSSING SEISMIC RETROFIT	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT SUITE D BENICIA CA 94510 (925)372-8000	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4358	\$2,190,443 \$661,100 \$145,248	08/28/13 09/17/13 08/15/14	19% 30%
HA21							
01-HUM-169-13.6/23.4 01-450904 HSST-S169-(006)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.8 MILES WEST OF PECWAN CREEK BRIDGE TO 1.0 MILES EAST OF CAPPELL BRIDGE WIDENING RDWY WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	OSIER, JIM 634 HWY 96 WILLOW CREEK, CA 95573 (707)834-1152	\$3,870,503 \$0 \$0	10/15/13 10/25/13 05/11/15	0% 0%
HB1							SUSPENDED
01-HUM-299-8.5/0 01-0B6404		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY RAOD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	GR SUNDBERG INC. 5211 BOYD ROAD ARCATA, CA 95521	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$783,931 \$789,885 \$0	09/16/11 09/16/11 06/15/13	100% 100% OVER RUN

20.20  
201130

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/14**

Page 4  
04/03/14

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-8.5/0 01-474414 ER43-M300-(4E ) --()		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY ROAD REPAIR SLIDE & REPLACE DRAINAGE	G R SUNDBERG INC 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	\$5,010,190 \$5,233,736 \$97,669	06/18/12 07/23/12 03/27/14	97% 99%
HA23	SWPPP						
01-HUM-299-20.2/20.5 01-423704 NH-P299-(173) --()		IN HUMBOLDT COUNTY ABOUT 14 MILES EAST OF BLUE LAKE FROM 0.2 TO 0.5 MI WEST OF CHEZEM ROAD #6L200 RECONSTRUCT ROADWAY WITH HMA	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$8,929,203 \$5,541,788 \$19,378	12/19/12 01/10/13 06/03/14	56% 62% SUSPENDED
HA23	SWPPP						
01-HUM-299-/42.9 01-463914 NHG-P299-(172) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM ROUTE 299/101 SEPARATION TO TRINITY COUNTY LINE RECONSTRUCT METAL GUARD RAILING	APEX FENCE COMPANY INC P O BOX 545 ANDERSON CA 96007 (530)365-3316	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$2,164,433 \$1,379,773 \$0	12/13/12 01/10/13 03/13/14	57% 56% SUSPENDED
HB1	WPCP						
01-HUM-999-/0 01-0A4504		IN HUMBOLDT COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REHABILITATE BRIDGES	F D THOMAS INC P O BOX 4663 MEDFORD OR 97501 (541)664-3010	OSIER, JIM 5065 BOYD ROAD ARCATA, CA 95521 (707)834-1152	\$3,389,893 \$1,586,916 \$322,220	06/13/13 07/08/13 01/05/15	36% 47%
HA21							
01-LAK-20-31.6/46.5 01-0C6204		IN LAKE COUNTY ON ROUTE 20, FROM JUNCTION 20/53 TO LAKE/COLUSA COUNTY LINE DIR'S EMERGENCY F.A. FIRE DAMAGE REPAIR	TEICHERT CONSTRUCTION DBA A. TEICHERT & SON, INC P.O. BOX 1890 DAVIS, CA 95617-1890 (530)406-4200	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (707)994-5074	\$1,185,000 \$479,808 \$0	08/16/12 11/15/12 02/26/14	0% 40%
20.20 201130							
01-LAK-53-2.8/7.5 01-3986U4 NH-P053-(024)3 --()		IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	SIERRA EQUIPMENT RENTAL INC 8176 ROAD 44 GLENN CA 95943 (877)503-6300	KRAFT, DAN P. O. BOX 457 LOWERLAKE CA 95457 (707)994-5074	\$12,178,957 \$2,895,844 \$0	01/05/11 02/15/11 12/01/12	50% 24%
HA22	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/14**

Page 5  
04/03/14

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-999-/0 01-0A4304		IN LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON CT  RANCHO CUCAMONGA CA 91730 (909)944-1037	FAZAL, IMRAN 6301 NORTH STATE STREET  UKIAH, CA 95482 (707)834-1151	\$1,122,543 \$1,066,964 \$25,384	03/25/13 04/18/13 05/13/14	74% 89%  SUSPENDED
HA21							
01-MEN-1-33.4/33.9 01-310104 BRST-PO01-(559)E P0-01 5-(9E) --()		IN MENDOCINO COUNTY NEAR ELK AT THE GREENWOOD CREEK BRIDGE REPLACE BRIDGE (SCOUR)	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D  BENICIA, CA 94510 (925)372-8000	QUINTANAR, IRA 925 N. FRANKLIN STREET  FORT BRAGG, CA 95437 (707)962-9473	\$10,034,605 \$9,225,868 \$441,332	11/08/11 11/17/11 07/14/14	83% 91%
HA21	SWPPP						
01-MEN-1-88.7/92.8 01-385724 STP-P001-(573) --()		IN MENDOCINO COUNTY NEAR ROCKPORT, 2.0 MILES NORTH OF USAL ROAD CONSTRUCT BRIDGE, ROCK FISH WEIR	SHASTA CONSTRUCTORS INC P O BOX 491539  REDDING CA 960491539 (530)365-3930	KRUEGER, GRANT MICHAEL 925B NORTH FRANKLIN STREET  FORT BRAGG, CA 95437 (707)498-3067	\$4,424,844 \$4,423,310 \$0	12/20/12 01/23/13 03/03/14 03/13/14	100% 100%  SUSPENDED
HA23	SWPPP						
01-MEN-20-13.8/32 01-364324 CSTP-X045-(023)E --()		IN MENDOCINO COUNTY NEAR WHISKEY SPRINGS AND WILLITS FROM SOUTH OF SOUTH FORK NOYO RIVER TO WEST OF CROPLEY LANE; ALSO ON ROUTE 1 REHABILITATE DRAINAGE	KEN'S WATER TENDER INC PO BOX 931  WILLOW CREEK CA 95573 (530)629-4397	KRUEGER, GRANT 925B NORTH FRANKLIN STREET  FORT BRAGG, CA 95437 (707)498-3067	\$1,231,898 \$0 \$0	08/15/13 09/10/13	0% 0%
HA42							SUSPENDED
01-MEN-20-/.1 01-0A2304		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM ROUTE 1 TO BOATYARD DRIVE CONSTRUCT SIDEWALK, CURB-RAMPS &	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC RD  REDDING CA 96003 (530)222-1408	ORTIZ, AL 925 N. FRANKLIN STREET  FORT BRAGG, CA 95437 (707)962-0691	\$529,160 \$0 \$0	09/05/13 09/24/13	0% 0%
HB1							SUSPENDED
01-MEN-101-21.4/26.3 01-0C3604 HSNH-Q101-(229)E --()		IN MENDOCINO COUNTY NEAR UKIAH FROM THE SOUTH STREET OVERCROSSING TO NORTH STATE STREET UNDERCROSSING INSTALL HIGH FRICTION SURFACE TREAT	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE  BENICIA CA 94510 (707)746-8028	KLEIBER, KATHARINE 6301 NORTH STATE STREET  UKIAH, CA 95482 (707)496-5840	\$552,148 \$0 \$0	09/19/13 10/04/13	0% 0%
HB1							SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/14**

Page 6  
04/03/14

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-43.1/49 01-262004		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	\$115,463,805 \$37,723,886 \$208,723	07/26/12 08/31/12 12/12/14	61% 33%
HE14	SWPPP						
01-MEN-128-14.3/40.6 01-378164 STP-P128-(052)E --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	ARGONAUT CONSTRUCTORS PO BOX 639 SANTA ROSA CA 95402 (707)542-4862	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$4,035,795 \$0 \$0	12/04/13 12/20/13	0% 0% SUSPENDED
HA42							
01-MEN-128-34.5/35.5 01-476604 ER-43M5-(004) --()		IN MENDOCINO COUNTY ABOUT 5 MILES EAST OF BOONVILLE FROM 0.5 MILE EAST OF SHEARING CREEK BRIDGE #10- 59 TO 0.9 MILE WEST OF MAPLE REPAIR SLOPE, CONST GROUND ANCHORS	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT STE D BENICIA CA 94510 (925)372-8000	KLEIBER, KATHARINE 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-5840	\$3,227,422 \$0 \$0	11/04/13 11/19/13	0% 0% SUSPENDED
HA23							
01-MEN-162-11.6/0 01-0C2304		IN MENDOCINO COUNTY 1.5 MILES EAST OF MENDOCINO CONSTRUCTION THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490 (707)459-2377	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,485,000 \$798,231 \$0	03/30/12 06/24/12 05/21/12	62% 54%
20.20 201130							
01-MEN-999-/0 01-464204 ACHS-X045-(022)E PGX0-45 0-(2E) --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS RECONSTRUCT GUARD RAILING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE OR 97070 (503)682-2252	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-5840	\$6,995,429 \$6,968,167 \$131,824	02/28/12 03/22/12 03/30/14	98% 99%
HB1	WPCP						
01-MEN-999-/0 01-0A4204		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES	PENHALL COMPANY P O BOX 310 ROGERS MN 55374 (763)428-2244	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,655,965 \$0 \$0	05/23/13 06/13/13	0% 0% SUSPENDED
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/14**

Page 7  
04/03/14

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-999--/0 01-0A4404		IN MENDOCINO COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REHABILITATE BRIDGES	ABHE & SVOBODA INC 17066 REVERE WAY PRIOR LAKE MN 55372 (952)447-6025	FAZAL, IMRAN 6301 N STATE STREET UKIAH, CA 95482 (707)834-1151	\$5,698,520 \$2,134,200 \$994,194	05/17/13 06/04/13 12/09/14	50% 37%
HA21							
01-VAR--/0 01-0B7904		IN DEL NORTE, HUMBOLDT, LAKE & MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR CHANGEABLE MESSAGE SIGNS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK, CA 93021 (805)523-1914	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	\$298,411 \$223,570 \$0	05/30/13 06/27/13 03/07/14	10% 85%
HM4							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$274,776,344</u>	<b>Completed to Date:</b>	<u>\$136,321,861</u>	<b>Work This Month:</b>	<u>\$2,415,845</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-101-13.3/13.3	01-0B1304	1
01-DN-101-17.5/0	01-0C2604	1
01-DN-101-21.8/0	01-0C7804	1
01-DN-101-4.0/0	01-476904	1
01-DN-199-20.5/25.7	01-479404	1
01-HUM-36-40.5/45.7	01-0C1004	1
01-HUM-96-7.8/0	01-0C7704	2
01-HUM-96-23.1/29.9	01-0B7704	2
01-HUM-101-15.4/0	01-0E3104	2
01-HUM-101-54.3/56.8	01-0B1904	2
01-HUM-101-72.5/0	01-0C2804	2
01-HUM-101-79.9/87.8	01-3633U4	2
01-HUM-101-86.3/87.8	01-0B1004	3
01-HUM-101-89.3/90.2	01-296104	3
01-HUM-101-98.1/100.7	01-459704	3
01-HUM-101-12.9/13.1	01-451804	3
01-HUM-169-13.6/23.4	01-450904	3
01-HUM-299-8.5/0	01-0B6404	3
01-HUM-299-20.2/20.5	01-423704	4
01-HUM-299-8.5/0	01-474414	4
01-HUM-299-/42.9	01-463914	4
01-HUM-999-/0	01-0A4504	4



Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
01-LAK-20-31.6/46.5	01-0C6204	4
01-LAK-53-2.8/7.5	01-3986U4	4
01-LAK-999-/0	01-0A4304	5
01-MEN-1-33.4/33.9	01-310104	5
01-MEN-1-88.7/92.8	01-385724	5
01-MEN-20-13.8/32	01-364324	5
01-MEN-20-/ .1	01-0A2304	5
01-MEN-101-21.4/26.3	01-0C3604	5
01-MEN-101-43.1/49	01-262004	6
01-MEN-128-14.3/40.6	01-378164	6
01-MEN-128-34.5/35.5	01-476604	6
01-MEN-162-11.6/0	01-0C2304	6
01-MEN-999-/0	01-464204	6
01-MEN-999-/0	01-0A4204	6
01-MEN-999-/0	01-0A4404	7
01-VAR--/0	01-0B7904	7

#### Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	01		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$83,234,064	\$62,813,407
-S-	FEDERAL AID (SECONDARY)	\$8,460,639	\$4,423,310
-SH-	STATE HIGHWAY	\$136,416,199	\$47,657,374
-ER-	STORM DAMAGE REPAIR	\$3,227,422	\$0
		\$43,438,019	\$21,427,770
<b>District Total:</b>		<b><u>\$274,776,344</u></b>	<b><u>\$136,321,861</u></b>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Perio</b>
01	\$45,996,502
<b>Work completed this Period:</b>	\$45,996,502