

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-2.2/0 01-0E7104		IN DEL NORTE COUNTY NEAR KLAMATH 1.34 MILES SOUTH OF SOUTH BANK ROAD DIR'S EMERGENCY L.B. ROADWAY AND CULVERT REPAIR	HEMMINGSEN CONTRACTING CO INC P.O. BOX 215 CRESCENT CITY, CA 95531	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$5,485,000 \$3,948,379 \$26,501	07/25/14 12/04/14 07/30/17	100% 72% OVER RUN
20.20 201130							
01-DN-101-4.4/9.4 01-0B0804 NHP-Q101-(257)E --()		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MI NORTH OF KLAMATH RIVER BRIDGE TO HIGH PRAIRIE CREEK BRIDGE AC OVERLAY	TIDEWATER CONTRACTORS, INC. PO BOX 1956 BROOKINGS OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$3,501,448 \$1,916,960 \$0	11/07/14 11/24/14 03/18/16	66% 54% SUSPENDED
HA22							
01-DN-101-12.0/15.5 01-0F3304		IN DEL NORTE COUNTY ROUTE 101 PM 12.0-15.5 DIR'S EMERGENCY L.B. LANDSLIDES AND ASSOCIATED ROADWAY	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$255,000 \$214,194 \$4,493	06/15/15 07/15/15 05/29/16	0% 84%
20.10 201130							
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MILE SOUTH OF WILSON CREEK BRIDGE TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$3,985,000 \$69,215 \$69,215	02/16/16 05/04/16 12/31/16	0% 2%
20.20 201130							
01-DN-101-14.9/15.3 01-0B27U4 STPE-R19C-(400)4 TPER-215 -(004)E --()		IN DEL NORTE COUNTY ABOUT 10 MILES NORTH OF KLAMATH FROM 2.2 MILES TO 2.6 MILES NORTH OF WILSON CREEK BRIDGE REPAIR STORM DAMAGE	STEWART ENGINEERING INC 4839 CATERPILLAR ROAD REDDING CA 96003		\$3,695,715 \$0 \$0	05/11/16 05/26/16	0% 0%
HA23							
01-DN-101-17.5/0 01-0E4504		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 2.8 MILES SOUTH OF MILL CREEK PARK ENTRANCE ROAD #8068 DIR'S EMERGENCY F.A. REPAIR SINK AND DRAINAGE FACILITIES	TIDEWATER CONTRACTORS, INC. P.O. BOX 1956 BROOKINGS, OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,485,000 \$420,761 \$0	03/03/14 04/07/14 04/18/16	100% 28% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-20.4/23.6 01-0E2604 HSNH-Q101-(274)E --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.1 MILE NORTH OF MILL CREEK PARK ENTRANCE TO 0.3 MILE SOUTH OF HUMBOLDT ROAD REPLACE OGAC W/DGAC & INSTALL HFST	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$3,307,123 \$2,889,478 \$0	08/19/15 09/11/15 04/16/16 05/17/16	100% 100% COMPLETED
HB1							
01-DN-101-21.2/0 01-0G0304		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.22 MILES NORTH OF CUSHING CREEK VIADUCT 01-0076 DIR'S EMERGENCY F.A. STABILIZE ROADWAY	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$1,985,000 \$329,901 \$0	01/15/16 03/28/16 07/30/16	0% 17%
20.20 201130							
01-DN-101-22.0/0 01-0B3004 STP-ER -()1 7004- E -()		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.6 MI SOUTH OF HAMILTON ROAD #8070 STABILIZE ROADWAY	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY CA 95531 (707)498-4009	\$3,467,882 \$622,469 \$507,808	10/02/15 10/14/15 12/28/16	17% 18%
HA23							
01-DN-197-5.0/0 01-0F1004		IN DEL NORTE COUNTY AT 5.0 MILES NORTH OF THE INTERSECTION OF HIGHWAY 199 AND 197 DIR'S EMERGENCY L.B. CULVERT REPLACEMENT AND SINKHOLE REPAIR	HEMMINGSSEN CONTRACTING CO., INC P.O. BOX 215 CRESCENT CITY, CA 95531	CMERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$2,185,000 \$1,699,710 \$0	02/02/15 05/15/15 05/30/16	100% 78% OVER RUN
20.20 201130							
01-DN-199-8.7/0 01-0B3104 STP-ER -()1 9004- E -()		IN DEL NORTE COUNTY NEAR GASQUET AT 1.6 MILES NORTH OF MYRTLE CREEK BRIDGE AND ABOUT 8 MILES NORTH OF GASQUET AT 0.4 MILE SOUTH O CONSTRUCT BUTTRESSES	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$1,823,411 \$327,006 \$291,296	01/04/16 01/26/16 03/30/17	10% 18%
HA23							
01-DN-199-24.6/0 01-0B3204 STP-ER -()1 8004- E -()		IN DEL NORTE COUNTY NEAR PATRICK CREEK AT 2.6 MILES NORTH OF PATRICK CREEK ROAD CONSTRUCT SOLDIER PILE WALL	STEWART ENGINEERING INC P.O. BOX 990010 REDDING CA 96099	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$1,977,517 \$152,394 \$152,394	03/18/16 03/29/16 12/05/16	16% 8%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-999-/0 01-0A1004 NHP-Q101-(288)E --()		IN DEL NORTE COUNTY AT VARIOUS LOCATIONS BRIDGE SEISMIC RETROFIT	STEELHEAD CONSTRUCTION, INC. 2940 INNSBRUCK DRIVE REDDING CA 96003	MERGUPS, JURIS 204 PRICE MALL CRESCENT CITY, CA 95531 (707)464-4618	\$1,071,229 \$0 \$0	04/28/16 05/10/16	0% 0%
HA21							
01-HUM-36-22.8/27.7 01-0B3404 STP-ER -()1 6004- E -()		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT VARIOUS LOCATIONS FROM 1.1 MILES WEST TO 3.7 MILES EAST OF VAN DUZEN RIVER BRIDGE #04-0293 RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1020	\$1,489,626 \$0 \$0	08/20/15 09/11/15 03/24/16	0% 0% SUSPENDE
HA23							
01-HUM-36-32.2/32.3 01-0F9404		IN HUMBOLDT COUNTY ABOUT 9 MILES EAST OF BRIDGEVILLE AT 1.3 AND 1.2 MILES WEST OF LARABEE VALLEY RD. REPAIR DRAINAGE AND SLIPOUTS	MERCER FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN S 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)621-0000	\$585,000 \$77,755 \$0	12/22/15 02/12/16 04/30/16	0% 13%
20.20 201130							
01-HUM-36-35.9/35.9 01-0B3604 STP-ER19-(500)4 --() --() HA23		IN HUMBOLDT COUNTY NEAR DINSMORE AT 0.5 MILE EAST OF SOUTH FORK VAN DUZEN RIVER BRIDGE RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN 1487 SANDY PRARIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$1,066,950 \$0 \$0	10/07/15 10/23/15 02/16/16	0% 0% SUSPENDE
01-HUM-96-6.2/6.6 01-0A9904 HSST-P -()P 6058- E -()		IN HUMBOLDT COUNTY 6.2 MILES EAST OF WILLOW CREEK TO 2.6 MILES WEST OF TISH-TANG CAMPGROUND CURVE IMPROVEMENT	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501		\$2,260,122 \$0 \$0	04/27/16 05/18/16	0% 0%
HB1							
01-HUM-96-7.8/0 01-0C7704		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$885,000 \$888,270 \$0	11/25/12 01/16/13 07/25/13	100% 100% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-7.8/8 01-0G0804		IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.27 TO 0.07 MILE WEST OF TISH TANG CAMPGROUND DIR'S EMERGENCY F.A. SLIDE REMOVAL AND STABILIZATION	R. BROWN CONSTRUCTION CO. INC P.O. BOX 406 WILLOW CREEK, CA 95573	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$1,635,000 \$1,101,036 \$0	01/28/16 03/17/16 04/30/16	0% 67%
20.20 201130							
01-HUM-96-8.3/8.9 01-0B03U4 HSST-RERP-(96)0 E--() --() HB1		IN HUMBOLDT COUNTY FROM 8.3 MILES EAST OF WILLOW CREEK TO 0.3 MILES WEST OF SHOEMAKER ROAD PILE WALL/HMA/GABION WALL/DRAINAGE	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)825-4747	\$5,273,610 \$362,641 \$331,391	10/13/15 11/02/15 09/12/17	2% 7%
01-HUM-96-11.0/13.2 01-493704 HSST-P096-(056)E --() HB1		IN HUMBOLDT COUNTY IN HOOPA FROM LOOP ROAD TO 0.1 MILES WEST OF HOSTLER CREEK BRIDGE #4-294 SHOULDER WIDENING/LIGHT GUARD	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	QUINTRELL, HEIDI 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4747	\$2,007,180 \$677,239 \$177,718	06/09/15 06/25/15 07/28/16	55% 33% SUSPENDED
01-HUM-101-6.5/0 01-0F0704		IN HUMBOLDT COUNTY NEAR BENBOW AT 0.6 MILE NORTH OF SOUTH FORK EEL RIVER BRIDGE DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	MERCER FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020	\$1,485,000 \$1,413,152 \$0	01/16/15 02/27/15 05/30/16	0% 95%
20.20 201130							
01-HUM-101-11.0/103.5 01-0E2104		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$767,878 \$526,353 \$23,013	06/16/15 07/23/15 06/10/16	77% 68%
HM							
01-HUM-101-15.0/0 01-0B4004 NHP-ER -(19B)3 4 E- -() HA23		IN HUMBOLDT COUNTY NEAR REDWAY AT 1.5 MILES SOUTH OF HURLBUTT UC AND NEAR MYERS FLAT AT 1.1 MILES SOUTH OF WILLIFORD ROAD UC RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$1,569,385 \$516,624 \$497,787	07/10/15 08/04/15 09/22/16	24% 33%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-25.5/28.5 01-0E4904 STP-Q101-(291)E --()		IN HUMBOLDT COUNTY NEAR MYERS FLAT FROM 2.4 MILES SOUTH TO 0.6 MILE NORTH OF MYERS FLAT SEPARATION HOT MIX ASPHALT	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE. E FORTUNA, CA 95501 (707)725-1020	\$1,520,475 \$384,965 \$384,965	03/25/16 04/15/16 07/06/16	23% 25%
HM1							
01-HUM-101-48.7/0 01-0E2304 STP-NH -()Q 1275-E -()		IN HUMBOLDT COUNTY NEAR SCOTIA AT RIVER BOH NO 04-0014 REHABILITATE BRIDGE DECK	EEL STEWART ENGINEERING INC P.O. BOX 990010 REDDING CA 96099	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE E FORTUNA, CA 95540 (707)725-1020	\$1,802,955 \$347,967 \$338,427	11/16/15 12/02/15 10/28/16	15% 19%
HM							
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	\$285,000 \$282,090 \$0	04/09/12 06/06/12 06/15/12	100% 99% OVER RUN
20.20 201130							
01-HUM-169-13.6/23.4 01-450904 HSST-S169-(006)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.8 MILES WEST OF PECWAN CREEK BRIDGE TO 1.0 MILES EAST OF CAPPELL BRIDGE WIDENING RDWY WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073	QUINTRELL, HEIDI 634 HWY 96 WILLOW CREEK, CA 95573 (707)825-4747	\$4,571,460 \$4,500,804 \$0	10/15/13 10/25/13 03/23/16 05/02/16	100% 100% COMPLETED
HB1							
01-HUM-254-22.1/22.1 01-0F1504		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$285,000 \$176,658 \$0	02/20/15 04/08/15 03/06/15	100% 62%
20.20 201130							
01-HUM-299-5.5/11 01-0C4604 NHP-P299-(184)E --()		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BLUE LAKE UNDERCROSSING #4-193 TO NORTH FORK MAD RIVER BRIDGE #4-194 COLD PLANE AC/DIGOUTS/MGBR/STRIPING	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$4,900,700 \$669,786 \$0	12/09/14 01/12/15 08/03/16	54% 14% SUSPENDED
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-10.7/26.1 01-0B4504 NH-ER -()1 2004- E -() HA23		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 0.5 MILE WEST TO 0.3 MILE WEST OF NORTH FORK MAD RIVER BRIDGE AND FROM 1.9 MILES WEST TO 1. REPAIR SLIDES & SLIPOUTS	MCCULLOUGH CONSTRUCTION INC 57 ALDER GROVE ROAD ARCATA CA 95521	GORONA, MARK 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4887	\$1,670,653 \$6,859 \$6,859	02/01/16 02/25/16 12/14/16	0% 0% SUSPENDED
01-HUM-299-21.1/21.5 01-0A5204 HSST-P -()P 9191- E -() HB1		IN HUMBOLDT COUNTY ABOUT 16 MILES EAST OF BLUE LAKE FROM 0.5 TO 0.9 MILE EAST OF CHEZEM ROAD CURVE IMPROVEMENT	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK, CA 955730406	ZIMMERMAN, JEFFREY 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)498-3207	\$2,573,844 \$190,907 \$187,907	07/10/15 07/28/15 08/30/16	11% 7%
01-HUM-299-25.0/25.9 01-0A4904 HSST-PNH -()P 9196- E -() HB1		IN HUMBOLDT COUNTY ABOUT 13 MILES WEST OF WILLOW CREEK FROM 0.4 MILES EAST TO 1.3 MILES EAST OF CHEZEM ROAD CURVE IMPROVEMENT	STEVE MANNING CONSTRUCTION, INC. 1939 PINE STREET STE B REDDING CA 96001		\$3,554,665 \$0 \$0	03/18/16 04/05/16	0% 0% SUSPENDED
01-HUM-299-29.2/38.6 01-487404 NHP-P299-(194)E --(HA22		IN HUMBOLDT COUNTY NEAR WILLOW CREEK 0.1 MILE EAST OF TITLOW HILL ROAD TO 0.2 MILES WEST OF ROUTE 96 PAVEMENT REHABILITATION	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$5,825,925 \$0 \$0	09/23/15 10/14/15 04/21/16	0% 0% SUSPENDED
01-HUM-299-30.2/30.6 01-0A3204 HSNH-P299-(193)E --(HB1		IN HUMBOLDT COUNTY ABOUT 9 MI WEST OF WILLOW CREEK FROM 0.3 MILE WEST TO 0.1 MILE EAST OF CEDAR CREEK ROAD CURVE IMPROVEMENT	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK, CA 955730406	ZIMMERER, JEFFREY 5065 BOYD STREET, STE. H ARCATA, CA 95521 (707)498-3207	\$1,917,388 \$3,000 \$0	08/19/15 09/02/15 06/07/16	0% 0%
01-HUM-299-32.0/0 01-0B4604 ER-19A7-(004)E --(HA23		IN HUMBOLDT COUNTY NEAR WILLOW CREEK AT 1.2 MILES WEST OF EAST FORK WILLOW CREEK BR#4-115 STABILIZE ROADWAY	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	ZIMMERER, JEFFREY 5065 BOYD ROAD., STE. H ARCATA, CA 95521 (707)498-3207	\$376,972 \$360,750 \$0	03/27/15 04/17/15 04/15/16 04/27/16	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16

Page 7
06/01/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-39.1/43 01-0E5204		IN HUMBOLDT COUNTY ON ROUTE 299 NEAR MERCER FRASER COMPANY WILLOW CREEK FROM .3 MILES EAST OF 77 W SECOND ST ROUTE 96 TO SOUTH FORK TRINITY RIVER EUREKA CA 95501 BRIDGE OVERLAY			\$1,240,954 \$0 \$0	03/16/16 04/12/16	0% 0%
HM1							
01-HUM-999-/0 01-0B2404		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	GORONA, MARK 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4887	\$877,884 \$5,785 \$5,785	06/16/15 07/01/15 10/26/16	31% 1%
HM							
01-HUM-999-/0 01-463924 HSST-PG -()X 3035- E -()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS ON ROUTES 36, 96, 169, 211, 19896 ALEXANDER AVE 254 & 255 RECONSTRUCT GUARD RAILING	APEX FENCE COMPANY INC 19896 ALEXANDER AVE ANDERSON CA 96007	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA CA 95540 (707)725-1020	\$4,272,372 \$400,409 \$377,734	08/25/15 10/06/15 12/23/16	8% 9% SUSPENDED
HB1							
01-LAK-20-13.5/31.4 01-0B0004 STP-P020-(170)E --()		IN LAKE COUNTY IN & NEAR LUCERNE FROM 0.1 MI WEST OF SAYRE AVE TO 0.2 MI WEST OF JUNCTION ROUTE 53 REPLACE HOT MIX ASPHALT	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	KRAFT, DAN 1401A WILL S. GREEN AVENUE COLUSA, CA 95932 (707)994-5074	\$21,730,525 \$16,429,640 \$149,115	08/20/14 09/16/14 08/01/16	82% 88%
HA22							
01-LAK-20-35.5/46.5 01-0F8004		IN LAKE COUNTY ON ROUTE 20 FROM 0.48 MILE WEST OF GRAVEL PLANT ROAD TO THE COLUSA/LAKE COUNTY LINE DIR'S EMERGENCY F.A. FIRE DAMAGE REPAIR	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS, CA 95490	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,685,000 \$790,356 \$0	10/26/15 12/16/15 08/01/16	0% 47%
20.20 201130							
01-LAK-175-16.0/28 01-0F6704		IN LAKE COUNTY IN MIDDLETOWN ON RTE 29 FROM THE NAPA/LAKE COUNTY LINE TO MURPHY SPRINGS RD AND ON ROUTE 175 FROM LOCH LOMODIR'S EM ROADWAY REPAIR	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077	GRIFFITH, GARRETT 7663 HIGHWAY 29 KELSEYVILLE, CA 95451 (530)635-1829	\$14,885,000 \$12,795,415 \$0	09/16/15 11/06/15 08/30/16	0% 86%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-2.3/2.5 01-497714 STP-P001-(604)E --()		IN MENDOCINO COUNTY NEAR GUALALA FROM 0.1 TO 0.3 MI NORTH OF BIG GULCH ROAD RD #543 PERMANENT RESTORATION	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	KRUEGER, GRANT MICHAEL 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$777,990 \$472,933 \$254,481	12/14/15 12/22/15 07/26/16	46% 60%
HA23							
01-MEN-1-31.3/0 01-0G1804		IN MENDOCINO COUNTY NEAR ELK AT ELK CREEK BRIDGE DIR'S EMERGENCY F.A. REPAIR ABUTMENT AND PIER EROSION	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425	KRUEGER, GRANT 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$885,000 \$0 \$0	03/11/16 05/23/16	0% 0%
20.20 201130							
01-MEN-1-35.7/0 01-0B4704 STP-ER -()1 3 00-4 E -()		IN MENDOCINO COUNTY NEAR ELK AT 1.8 MILES NORTH OF PHILO GREENWOOD RD-132 REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS CA 95490		\$168,806 \$0 \$0	12/22/15 01/14/16	0% 0%
HA23							
01-MEN-1-40.2/40.2 01-0C6104		IN MENDOCINO COUNTY NEAR ALBION AT NAVARRO RIVER BRIDGE CLEAN & PAINT BRIDGE	STEWART ENGINEERING INC P.O. BOX 99010 REDDING CA 96099	ORTIZ, AL 9525 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0691	\$1,535,458 \$1,507,016 \$0	06/19/15 07/01/15 03/30/16 05/18/16	100% 100% COMPLETED
HM3							
01-MEN-1-70.5/0 01-474904 ER-43M6-(004)E --()		IN MENDOCINO COUNTY NEAR WESTPORT FROM 0.8 MI NORTH OF TEN MILE RIVER BRIDGE TO 4.2 MI SOUTH OF BLUE SLIDE GULCH BRIDGE REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$5,319,222 \$3,754,683 \$0	07/24/14 08/06/14 08/24/16	64% 70% SUSPENDED
HA23							
01-MEN-1-82.0/82 01-0G1904		IN MENDOCINO COUNTY NEAR WESTPORT AT THE UNION LANDING SIDEHILL VIADUCT DIR'S EMERGENCY F.A. SLIDE REMOVAL, STABILIZATION AND VIADUCT R	BUD GARMAN CONSTRUCTION, INC. 389 N MAIN STREET WILLITS, CA 95490	ORTIZ, AL 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$985,000 \$0 \$0	03/11/16 05/10/16	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-45.0/50.8 01-262064 NHP-Q101-(266)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	THANGAVELAUTHAM, RAGUPARAN 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$4,280,232 \$55,500 \$0	07/01/15 07/16/15 09/21/20	4% 1%
01-MEN-101-45.0/50.8 01-262054 NHP-Q101-(263)E --()		IN MENDOCINO COUNTY IN AND NEAR IN MENDOCINO COUNTY IN AND NEAR WILLITS CONSERVATION FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	HANFORD APPLIED RESTORATION & 23195 MAFFEI RD. SONOMA CA 95476	THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$14,843,567 \$5,910,479 \$131,812	04/15/15 05/07/15 07/14/20	18% 40%
01-MEN-101-46.3/46.4 01-0E9704		IN MENDOCINO COUNTY IN WILLITS AT 0.08 MILE SOUTH OF EAST VALLEY ROAD DIR'S EMERGENCY F.A. REPAIR BANK EROSION	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN, CA 94568	MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791	\$1,185,000 \$118,390 \$0	12/23/14 01/27/15 04/30/16	0% 10%
20.20 201130							
01-MEN-101-64.7/81.4 01-4154U4 NHP-Q101-(259)E --()		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM LONG VALLEY CREEK BRIDGE #10-099 TO RAMSEY RD & FROM 4.1 MI NORTH OF HUNTSMAN WAY TO 0.2 COLD PLANE AC, RHMA OVERLY, STRIPNG	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$8,231,045 \$8,109,469 \$110,036	12/24/14 01/16/15 06/09/16	90% 95%
HA22							
01-MEN-101-91.3/100.1 01-0E9804 STP-NH -()Q 1287-E -()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.6 MILE SOUTH OF JITNEY GULCH BRIDGE TO SOUTH FORK EEL RIVER BRIDGE NO 10- 0300 MAINTENANCE OVERLAY	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	RODRIGUEZ, SHERI PO BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$2,228,594 \$1,361,116 \$1,361,116	03/18/16 04/15/16 06/23/16	43% 61%
HM1							
01-MEN-101-93.4/93.5 01-0G2204		IN MENDOCINO COUNTY ABOUT 10 MILE SOUTH OF PIERCY AT 0.4 MILE NORTH OF JITNEY GULCH BRIDGE DIR'S EMERGENCY F.A. SLOPE STABILIZATION	DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502	RODRIGUEZ, SHERI 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)923-7895	\$685,000 \$0 \$0	03/15/16 05/20/16	0% 0%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-/106.8 01-0F1804		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REPLACE AC SURFACING	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	PERRIN, KATHARINE 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$892,947 \$2,531 \$2,531	03/10/16 03/22/16 08/22/16	0% 0%
HM1							
01-MEN-128-.2/11.1 01-378174 STP-P128-(056)E --()		IN MENDOCINO COUNTY NEAR NAVARRO FROM WYLATTI RESOURCE MANAGEMENT, EAST OF ROUTE 1 TO WEST OF FLYNN CREEK BRIDGE REHAB CULVERTS CULVERT REHABILITATION	INC. PO BOX 575 COVELO CA 95428	KRUEGER, GRANT MICHAEL 925 NORTH FRANKLIN ST. FORT BRAGG, CA 95437 (707)498-3067	\$1,453,898 \$0 \$0	12/18/15 01/29/16 10/06/16	0% 0% SUSPENDED
HA42							
01-MEN-162-.1/9 01-0F0204		IN MENDOCINO COUNTY NEAR DOS RIOS ABOUT 1.02 MILES WEST OF RODEO CREEK BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR	VAN METER LOGGING, INC. DBA VAN METER CONSTRUCTION 649 BEAR CREEK ROAD GARBERVILLE CA, 95542	FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$560,000 \$276,567 \$0	01/07/15 03/09/15 02/19/15	0% 49%
20.20 201130							
01-MEN-162-11.6/0 01-0C2304		IN MENDOCINO COUNTY 1.5 MILES EAST OF MENDOCINO CONSTRUCTION THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,485,000 \$798,231 \$0	03/30/12 06/24/12 05/21/12	62% 54%
20.20 201130							
01-MEN-253-6.9/0 01-0B5704 ER-19B4-(004)E --()		IN MENDOCINO COUNTY ABOUT 7 MILES EAST OF BOONVILLE AT 3.4 MILES EAST OF SODA CREEK BRIDGE CONSTRUCT SOLDIER PILE WALL	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS CA 95490	PERRIN, KATHARINE 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$2,516,188 \$409,170 \$409,170	08/13/15 09/02/15 10/22/16	15% 16%
HA23							
01-MEN-270-18.4/20.3 01-0G0204		IN MENDOCINO COUNTY AT MCCOY CREEK SIDEHILL VIADUCT AND AT 2.3 MILES SOUTH OF SOUTH FORK EEL RIVER BRIDGE DIR'S EMERGENCY F.A. REPAIR VIADUCT, SLOPE, DRAINAGE AND SLIPOU	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS, CA 95490	FAZAL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562	\$735,000 \$547,356 \$0	01/20/16 03/11/16 03/30/16	75% 74%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-TRI-299-8.0/15 01-0F0904 STP-NH -()P 9195-E -()		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.6 MILES EAST OF GRAY CREEK BRIDGE TO 0.9 MILE EAST OF TRINITY RIVER BRIDGE NO 05-0006 OVERLAY	MERCER FRASER COMPANY 77 W SECOND ST EUREKA CA 95501		\$2,125,670 \$0 \$0	03/10/16 04/12/16	0% 0%
HM1							
01-VAR--/0 01-0E5404		IN DEL NORTE, HUMBOLDT, MENDOCINO, AND LAKE COUNTIES, AT VARIOUS MAINTENANCE STATIONS AND REST AREAS THROUGHOUT DIST 1 DIR'S EMERG REPLACE LEAKING WATER STORAGE TANKS	WHITSON, INC, P.O. BOX 240 WILLOW CREEK, CA 95573	RODRIGUEZ, JOAQUIN, S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020	\$804,230 \$411,001 \$0	03/30/15 06/19/15 02/28/16	0% 51%
20.20 201131							
01-VAR--/0 01-0G1104		IN LAKE AND MENDOCINO COUNTY AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. INSTALLATION AND REPLACE OF DATA COMMUNICA	TRAFFIC DEVELOPMENT SERVICES, INC. 207 W LOS ANGELES AVE, STE252 MOORPARK, CA 93021	GRIFFITH, GARRETT 7663 S HWY 29 KELSEYVILLE, CA 95451 (530)635-1829	\$265,000 \$118,763 \$118,763	02/25/16 05/13/16 09/30/16	0% 45%
20.10 201130							

Totals: Authorized Final Amt: \$359,614,083 Completed to Date: \$238,351,341 Work This Month: \$7,422,143

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-2.2/0	01-0E7104	1
01-DN-101-12.0/15.5	01-0F3304	1
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-14.9/15.3	01-0B27U4	1
01-DN-101-17.5/0	01-0E4504	1
01-DN-101-20.4/23.6	01-0E2604	1
01-DN-101-21.2/0	01-0G0304	2
01-DN-101-22.0/0	01-0B3004	2
01-DN-101-4.4/9.4	01-0B0804	2
01-DN-197-5.0/0	01-0F1004	2
01-DN-199-8.7/0	01-0B3104	2
01-DN-199-24.6/0	01-0B3204	2
01-DN-999-/0	01-0A1004	3
01-HUM-36-22.8/27.7	01-0B3404	3
01-HUM-36-32.2/32.3	01-0F9404	3
01-HUM-36-35.9/35.9	01-0B3604	3
01-HUM-96-7.8/0	01-0C7704	3
01-HUM-96-7.8/8	01-0G0804	3
01-HUM-96-8.3/8.9	01-0B03U4	4
01-HUM-96-11.0/13.2	01-493704	4
01-HUM-96-6.2/6.6	01-0A9904	4
01-HUM-101-6.5/0	01-0F0704	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-101-11.0/103.5	01-0E2104	4
01-HUM-101-25.5/28.5	01-0E4904	4
01-HUM-101-72.5/0	01-0C2804	5
01-HUM-101-15.0/0	01-0B4004	5
01-HUM-101-48.7/0	01-0E2304	5
01-HUM-169-13.6/23.4	01-450904	5
01-HUM-254-22.1/22.1	01-0F1504	5
01-HUM-299-30.2/30.6	01-0A3204	5
01-HUM-299-32.0/0	01-0B4604	6
01-HUM-299-39.1/43	01-0E5204	6
01-HUM-299-5.5/11	01-0C4604	6
01-HUM-299-10.7/26.1	01-0B4504	6
01-HUM-299-21.1/21.5	01-0A5204	6
01-HUM-299-25.0/25.9	01-0A4904	6
01-HUM-299-29.2/38.6	01-487404	7
01-HUM-999-/0	01-0B2404	7
01-HUM-999-/0	01-463924	7
01-LAK-20-13.5/31.4	01-0B0004	7
01-LAK-20-35.5/46.5	01-0F8004	7
01-LAK-175-16.0/28	01-0F6704	7
01-MEN-1-2.3/2.5	01-497714	8
01-MEN-1-31.3/0	01-0G1804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-1-35.7/0	01-0B4704	8
01-MEN-1-40.2/40.2	01-0C6104	8
01-MEN-1-70.5/0	01-474904	8
01-MEN-1-82.0/82	01-0G1904	8
01-MEN-1-/55	01-0F9504	9
01-MEN-20-7.1/23	01-4939U4	9
01-MEN-20-33.6/38.5	01-0G0704	9
01-MEN-101-34.0/99.2	01-0E2804	9
01-MEN-101-45.0/50.8	01-262054	9
01-MEN-101-45.0/50.8	01-262064	9
01-MEN-101-45.0/50.8	01-262024	10
01-MEN-101-46.3/46.4	01-0E9704	10
01-MEN-101-64.7/81.4	01-4154U4	10
01-MEN-101-91.3/100.1	01-0E9804	10
01-MEN-101-93.4/93.5	01-0G2204	10
01-MEN-101-43.1/49	01-262004	10
01-MEN-101-/106.8	01-0F1804	11
01-MEN-128-.2/11.1	01-378174	11
01-MEN-162-.1/9	01-0F0204	11
01-MEN-162-11.6/0	01-0C2304	11
01-MEN-253-6.9/0	01-0B5704	11
01-MEN-270-18.4/20.3	01-0G0204	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-TRI-299-8.0/15	01-0F0904	12
01-VAR--/0	01-0G1104	12
01-VAR--/0	01-0E5404	12

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$6,097,473	\$3,817,062
-S-	FEDERAL AID (SECONDARY)	\$46,575,224	\$20,144,740
-SH-	STATE HIGHWAY	\$224,067,851	\$183,661,639
-ER-	STORM DAMAGE REPAIR	\$8,212,381	\$4,524,604
		\$74,661,154	\$26,203,296
District Total:		<u>\$359,614,083</u>	<u>\$238,351,341</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
01	\$9,791,013
Work completed this Period:	\$9,791,013