

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/11**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-4.4/12.6 01-499404		IN DEL NORTE COUNTY IN AND NEAR KLAMATH FROM KLAMATH RIVER BRIDGE TO WILSON CREEK BRIDGE HOT MIX ASPHALT OPEN GRADED	TIDEWATER CONTRACTORS, INC P O BOX 1956 BROOKINGS, OR 97415 (541)469-5341	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY CA 95531 (707)464-4618	\$1,493,607 \$0 \$0	05/13/11 05/31/11 09/01/11	0% 0%
HM1	WPCP						
01-DN-199-18.2/18.6 01-482704 ACHS-P199-(032)E P1-99 0-(2E) --()		IN DEL NORTE COUNTY NEAR GASQUET FROM 0.7 MILE SOUTH TO 0.3 MILE SOUTH OF GRASSY FLAT CAMPGROUND CONSTRUCT CABLE MESH DRAPERY	HI TECH ROCKFALL CONSTRUCTION INC P O BOX 674 FOREST GROVE OR 971160674 (503)357-6508	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY CA 95531 (707)464-9157	\$1,517,739 \$1,663,726 \$0	07/01/10 07/29/10 08/18/11 08/22/11	100% 100% COMPLETED
HB1	WPCP						
01-DN-199-33.5/33.9 01-489004		IN DEL NORTE COUNTY ABOUT 3 MILES SOUTH OF THE OREGON STATE BORDER AT THE RANDOLPH COLLIER TUNNEL CLEAN & PAINT TUNNEL	ASHRON CONSTRUCTION AND RESTORATION INC 1109 N FAIR OAKS AVE SUNNYVALE CA 94089 (408)752-0909	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY CA 95531 (707)464-9157	\$908,954 \$549,634 \$85,316	04/12/11 05/18/11 12/15/11	55% 60%
HM3	WPCP						
01-HUM-36-29.0/29.5 01-475604 ACST-43K3-(004)E 43-K3 0-(4E) --()		IN HUMBOLDT COUNTY ABOUT 5.5 MILES EAST OF BRIDGEVILLE AT 0.1 MILE WEST OF DEERFIELD RANCH ROAD COLD PLANE AC PAVEMENT PLACE HMA	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 95502 (707)443-6371	TIMMONS, KELLY 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)725-1081	\$865,083 \$533,126 \$91,941	12/08/10 12/22/10 11/07/11	67% 62%
HA23	WPCP						
01-HUM-36-35.4/40.5 01-0A0204		IN HUMBOLDT COUNTY NEAR DINSMORE RUBBERIZED HMA OVERLAY	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	KAMPAS, NANCY 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)725-7197	\$1,037,879 \$0 \$0	04/01/11 04/19/11	0% 0%
HM1	WPCP						
01-HUM-36-39.5/0 01-475804 ER-43K2-(004)E --()		IN HUMBOLDT COUNTY NEAR DINSMORE 1.0 MILE WEST OF VAN DUZEN RIVER BRIDGE CONSTRUCT TIEBACK RETAINING WALL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	TIMMONS, KELLY 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)725-1081	\$947,739 \$574,349 \$492,917	10/13/10 11/02/10 11/10/11	56% 61%
HA23	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/11**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-.5/3.7 01-459404 STP-P096-(047)E --()		IN HUMBOLDT COUNTY AT AND NEAR WILLOW CREEK FROM 0.1 MILE NORTH OF BRANNAN MOUNTAIN ROAD TO 4.5 MILES SOUTH OF TISH TANG VIADUCT REHABILITATE PAVEMENT	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA CA 95521 (707)834-1152	\$2,072,205 \$663,747 \$108,712	11/24/10 12/16/10 10/31/11	51% 32%
HA22	WPCP						
01-HUM-96-.6/0 01-463304 ACST-PP09-(604)8 --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK AT THE WILLOW CREEK MAINTENANCE STATION 0.6 MILE NORTH OF THE 96/299 INTERSECTION GRADE TO DRAIN AT THE WILLOW CREEK	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA CA 95521 (707)834-1152	\$632,135 \$571,525 \$289,740	06/13/11 06/24/11 10/06/11	80% 89%
	SWPPP						
01-HUM-96-3.0/20.4 01-472204 ER-43L3-(004) --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK AT 2.3 MILES NORTH OF PG&E SERVICE CENTER ROAD AND FROM 0.9 TO 0.6 MILE SOUTH OF TISH TANG SI RECONSTRUCT ROADWAY	S T RHOADES CONSTRUCTION INC P O BOX 494520 REDDING CA 96049 96049 (530)223-9322	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA CA 95521 (707)834-1152	\$334,413 \$257,065 \$75,793	02/22/11 03/15/11 10/26/11	68% 77%
HA23	WPCP						
01-HUM-96-30.0/38.6 01-0A0904		IN HUMBOLDT COUNTY NEAR ORLEANS FROM SLATE CREEK BRIDGE TO KLAMATH RIVER BRIDGE SEAL COAT	INTERNATIONAL SURFACING SYSTEMS P O BOX 980430 WEST SACRAMENTO CA 95798 (916)373-2420	MULLEN, RICHARD 5601 S. BROADWAY EUREKA CA 95503 (707)441-5877	\$437,420 \$76,102 \$76,102	05/06/11 05/27/11 10/07/11	35% 18%
HM1	WPCP						
01-HUM-101-.2/126 01-464004 HSN-Q101-(162)E Q1-01 1-(2E) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS RECONSTRUCT METAL BEAM GUARD RAIL	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)845-0990	WRIGHT, GEOFFREY T. 1487 SANDY PRAIRIE COURT, STE. E FORTUNA CA 95540 (707)725-1022	\$4,976,799 \$4,754,666 \$49,561	06/17/10 07/08/10 10/26/11	89% 95%
HB1	WPCP						
01-HUM-101-12.9/13.1 01-451804		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008 (530)549-5190	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	\$141,778 \$0 \$0	11/04/09 12/07/09 02/11/10	0% 0% SUSPENDED
HM2	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/11**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-12.9/13.1 01-4518A4		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT NORWOOD CONSTRUCTION 0.2 MILE N OF MONSCHKE UC AND AT 1.2 MI S OF D	5301 BYRON HOT SPRINGS RD NE BYRON, CA 94514	KYUKENDALL, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	\$197,774 \$10,000 \$10,000	05/17/11 05/17/11 10/15/11	9% 5%
20.151000 000	WPCP						
01-HUM-101-57.0/59.1 01-290304		IN HUMBOLDT COUNTY NEAR ALTON ON ROUTE 101 AND ON ROUTE 36 CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE COURT, STE. E FORTUNA CA 95540 (707)725-1022	\$15,287,131 \$15,730,797 \$0	10/08/08 10/23/08 01/28/11	100% 100%
HE11	SWPPP						
01-HUM-101-75.2/79 01-478804 ACNH-Q101-(178)E --()		IN HUMBOLDT COUNTY IN EUREKA ON BROADWAY FROM 0.4 MILE NORTH OF HERRICK AVENUE TO 5TH STREET AND ON 5TH STREET FROM BROADWAY TO GRIND AND REPAVE ASPHALT SURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 95502 (707)443-6371	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA CA 95503 (707)445-6649	\$4,249,755 \$2,982,119 \$2,192,073	12/08/10 12/22/10 10/28/11	100% 70%
HA22	WPCP						
01-HUM-101-78.4/79.8 01-493004		IN HUMBOLDT COUNTY IN EUREKA FROM E STREET TO EUREKA SLOUGH BRIDGE REPLACE AC SURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA CA 95503 (707)445-6646	\$776,100 \$405,480 \$405,480	05/31/11 06/14/11 10/24/11	40% 53%
HM1	WPCP						
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-()		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA CA 95503 (707)441-3989	\$40,631,476 \$32,807,223 \$2,092,080	09/18/08 09/26/08 12/25/12	60% 81%
HA21	SWPPP						
01-HUM-169-18.0/19.8 01-478304 ER-43J9-(004) --()		IN HUMBOLDT COUNTY NEAR WEITCHPEC AT 2.9 MILES AND 4.3 MILES WEST OF CAPPELL CREEK BRIDGE CONSTRUCT TIEBACK RETAINING WALL	ENGINEERED SOIL REPAIRS INC 1267 SPRINGBROOK ROAD WALNUT CREEK CA 94597 (925)210-2150	OSIER, JIM 5065 BOYD ROAD, STE. B ARCATA CA 95521 (707)498-3516	\$1,419,003 \$828,284 \$100,605	06/21/10 07/13/10 12/29/11	60% 59%
HA23	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/11**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-20.5/32.9 01-478504 ACST-43K9-(004)E 43-K9 0-(4E) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS 1.9 MILES W OF CAPPELL CREEK BRIDGE TO 0.9 MILE WEST OF ROUTE 96. REPAIR SLIP OUTS, DRAINAGE REPAIR STORM DAMAGE	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA CA 95521 (707)834-1152	\$354,981 \$178,052 \$178,052	12/08/10 12/20/10 10/19/11	67% 49%
01-HUM-169-22.2/30.2 01-364604 ACST-S169-(005)E S1-69 0-(5E) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM CAPPELL CREEK BRIDGE TO MARTINS FERRY SCHOOL CREEK BRIDGE REPLACE BRIDGES(#4-304,305,306,307)	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MULLEN, RICHARD 5065 BOYD RD., STE. B ARCATA CA 95521 (707)498-3516	\$8,602,867 \$6,126,814 \$331,356	03/04/09 03/27/09 02/07/12	77% 71%
01-HUM-254-5.1/5.6 01-475104 ER-43J7-(004)E --()		IN HUMBOLDT COUNTY NEAR MIRANDA FROM 1.3 MILES SOUTH OF MIRANDA POST OFFICE TO 0.8 MILE SOUTH OF MIRANDA POST OFFICE RECONSTRUCT HIGHWAY	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)725-1020	\$3,289,250 \$3,217,319 \$0	10/28/10 12/01/10 08/12/11 08/31/11	100% 100% COMPLETED
01-HUM-254-12.7/20.6 01-498404 ACST-PS25-(400)7 --()		IN HUMBOLDT COUNTY NEAR MYERS FLAT FROM 0.2 MILE NORTH OF MYERS FLAT ROAD TO SOUTH FORK EEL RIVER BRIDGE HOT MIX ASPHAL OVERLAY	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KAMPAS, NANCY 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)725-7197	\$1,182,386 \$0 \$0	05/31/11 06/14/11	0% 0%
01-HUM-254-/10.8 01-499804		IN HUMBOLDT COUNTY IN AND NEAR MIRANDA FROM JUNCTION ROUTE 101/254 TO BRIDGE CREEK BRIDGE SEAL COAT	ADVANTAGE PAVING AND EXCAVATING INC P O BOX 302 YREKA CA 96097 (530)598-7759	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)725-7197	\$650,000 \$409,258 \$231,620	05/12/11 06/08/11 10/03/11	74% 63%
01-HUM-299-.7/0 01-482404		IN HUMBOLDT COUNTY IN ARCATA ON GIUNTOLI LANE 0.2 MILE WEST OF GIUNTOLI LANE OVERCROSSING INSTALL IRRIGATION SYSTEM	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	GORONA, MARK 5065 BOYD ROAD, STE. G ARCATA CA 95521 (707)825-4887	\$312,657 \$310,773 \$57,614	01/26/11 02/15/11 11/01/11	74% 97%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/11

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-999-/0 01-496804		IN HUMBOLDT COUNTY ON ROUTE 36 AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY WITH	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DR SACRAMENTO CA 95833 (916)649-4504	LPTIMMONS, KELLY 1487 SANDY PRAIRIE CT., STE R FORTUNA CA 95540 (707)725-1081	\$718,769 \$0 \$0	05/31/11 06/15/11 09/16/11	0% 0% SUSPENDED
HM3	WPCP						
01-LAK-20-31.8/37.1 01-0A0604		IN LAKE COUNTY NEAR CLEARLAKE OAKS FROM 0.2 MILES EAST OF ROUTE 20/53 JUNCTION TO NORTH FORK CACHE CREEK BRIDGE COLD IN PLACE RECYCLE WITH OVERLAY	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	KRAFT, DAN 1401A WILL S. GREEN AVENUE COLUSA CA 95932 (707)994-5074	\$3,407,141 \$745,733 \$738,958	05/10/11 06/01/11 11/01/11	94% 23%
HM1	WPCP						
01-LAK-29-19.0/20.3 01-0A0804 ACST-PX03-(307)5 --()		IN LAKE COUNTY ON ROUTE 29 FROM 1.3 MILES SOUTH TO 0.1 MILES SOUTH OF ROUTE 29/53 JUNCTION AND ON ROUTE 281 FROM 1.1 MILES WEST O BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BAKER, SCOTT 2617 E HWY 20 NICE CA 95464 (707)274-9451	\$984,809 \$858,266 \$0	05/31/11 06/14/11 08/22/11 09/21/11	89% 88%
HM1	WPCP						
01-LAK-53-2.8/7.5 01-3986U4 NH-P053-(024)3 --()		IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	SIERRA EQUIPMENT RENTAL INC 8176 ROAD 44 GLENN CA 95943 (877)503-6300	KRAFT, DAN P. O. BOX 457 LOWERLAKE CA 95457 (707)994-5074	\$11,987,105 \$2,083,778 \$702,282	01/05/11 02/15/11 12/01/12	41% 17%
HA22	SWPPP						
01-LAK-175-4.9/28 01-3994U4 ACST-000C-(339)E 00-0C 3-(9E) --()		IN LAKE & MENDOCINO COUNTIES ON ROUTES 175 AND 29 AT 4 LOCATIONS HMA OVERLAY RECONSTRUCT MBGR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NARINE, OUNGKAR 7663 S HWY 99 KELSEYVILLE CA 95451 (707)279-2492	\$16,417,386 \$4,516,651 \$4,333,100	06/15/11 07/07/11 02/22/11	18% 27%
HA22	WPCP						
01-LAK-999-/0 01-464404 HSST-X033-(073)E X0-33 0-(3E) --()		IN LAKE COUNTY AT VARIOUS LOCATIONS METAL BEAM GUARD RAIL	DIRT AND AGGREGATE INTERCHANGEINC 20905 NE SANDY BLVD FAIRVIEW OR 97024 (503)661-5093	NARINE, OUNGKAR Q663 S. HWY 29 KELSEYVILLE CA 95451 (707)279-2492	\$2,654,011 \$2,453,809 \$12,254	12/10/10 12/23/10 11/08/11	80% 87%
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/11**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-50.9/58.5 01-499504		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.6 MILES NORTH OF BIG RIVER BRIDGE TO 1.2 MILES SOUTH OF HARE CREEK BRIDGE RUBBERIZED HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	LEES, CHARLES 925 B NORTH FRANKLIN STREET FORT BRAGG CA 95437 (707)961-5413	\$2,348,957 \$2,106,012 \$102,724	05/24/11 06/08/11 09/21/11	98% 89%
HM1	WPCP						
01-MEN-1-59.3/0 01-480204 ATPP-001 -(553)E --()		IN MENDOCINO COUNTY NEAR FORT BRAGG AT SIMPSON LANE CONSTRUCT ROUNDABOUT AND LIGHTING	FEDCO CONSTRUCTION INC 3510 BROOKS AVENUE  SANTA ROSA CA 95407 (707)586-0500	LEES, CHARLES 925 B NORTH FRANKLIN STREET FORT BRAGG CA 95437 (707)961-5413	\$1,411,872 \$556,578 \$279,378	05/12/11 06/08/11 10/12/11	82% 39%
HB4N	SWPPP						
01-MEN-1-74.7/75.9 01-472904 ER-43K6-(000)4 --()		IN MENDOCINO COUNTY NEAR WESTPORT AT 1.1 MILES SOUTH AND AT 1.7 MILES NORTH OF BLUE SLIDE GULCH VIADUCT PLACE HOT MIX ASPHALT	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD  REDDING CA 96003 (530)222-1408	LEES, CHARLES 925 B NORTH FRANKLIN STREET FORT BRAGG CA 95437 (707)961-5413	\$252,278 \$253,010 \$0	12/30/10 01/25/11 08/05/11 09/09/11	100% 100% COMPLETED
HA23	WPCP						
01-MEN-1-82.1/82.3 01-472604 ER-43K0-(004)E --()		IN MENDOCINO COUNTY NEAR WESTPORT FROM 1.4 MILES NORTH OF HOWARD CREEK BRIDGE TO 0.6 MILE SOUTH OF JUAN CREEK BRIDGE CONSTRUCT TIEBACK RETAINING WALL	VALENTINE CORPORATION P O BOX 9337  SAN RAFAEL CA 94912 (415)453-3732	LEES, CHARLES 925 B NORTH FRANKLIN ROAD FORT BRAGG CA 95437 (707)961-5413	\$1,616,214 \$1,000,588 \$135,729	10/07/10 11/05/10 12/13/11	60% 62% SUSPENDED
HA23	WPCP						
01-MEN-1-104.9/105 01-485904		IN MENDOCINO COUNTY NEAR LEGGETT AT SOUTH FORK EEL RIVER BRIDGE CLEAN AND PAINT BRIDGE	N Y BLASTCO INC 14710 S MAPLE AVENUE  GARDENA CA 90248 (310)515-0433	KOSTRZEWA, LUCY 1656 UNION STREET EUREKA CA 95501 (707)441-4664	\$613,790 \$568,261 \$0	06/01/10 07/08/10 09/16/11	86% 94% SUSPENDED
HM3	WPCP						
01-MEN-20-4.7/4.9 01-482104 HSST-P020-(154)E P0-20 1-(4E) --()		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 7.7 MILES TO 4.9 MILES EAST OF ROUTE 1 CONSTRUCT TIMBER RETAINING WALL	TEAM GHILOTTI INC 2531 PETALUMA BLVD SOUTH  PETALUMA CA 94952 (707)763-8700	ORTIZ, AL 925 N FRANKLIN STREET FORT BRAFF CA 95437 (530)225-3080	\$616,843 \$624,268 \$0	01/27/11 02/10/11 09/15/11 09/29/11	100% 100%
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/11**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-.1/101.6 01-464304 SARR-Q101-(169)E Q1-01 1-(9E) --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MI SOUTH OF RUSSIAN RIVER BRIDGE TO 0.5 MI NORTH OF BEAR PEN UNDERCROSSING	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)845-0990	WRIGHT, GEOFFREY T. 1487 SANDY PRARIE COURT, STE. E FORTUNA CA 95540 (707)725-1022	\$4,347,872 \$4,255,509 \$300,389	06/10/10 06/30/10 09/22/11	100% 97%
HB1	SWPPP	RECONSTRUCT METAL BEAM GUARD RAIL					
01-MEN-101-19.7/30.8 01-499904 HSNH-Q101-(181)E Q1-01 1-(1E) --()		IN MENDOCINO COUNTY IN AND NEAR UKIAH FROM EL ROBLE ROAD OVERCROSSING TO ROUTE 101/20 SEPARATION	GHILOTTI BROS INC 625 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY CA 95470 (707)485-5913	\$2,431,432 \$1,295,230 \$894,383	12/09/10 01/05/11 10/21/11	85% 54%
HB1	SWPPP	INSTALL MEDIAN CABLE BARRIER					
01-MEN-101-21.1/33.7 01-449404 NH-Q101-(168)E RRQ1-01 1-(0EA) Q101- 170-() HA22		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.2 MILE NORTH OF ROBINSON CREEK BRIDGE TO 0.2 MILE SOUTH OF UVA DRIVE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	FAZAL, IMRAN 20 WEST SCHOOL WAY, P.O. BOX 9595 REDWOOD VALLEY CA 95470 (707)485-1096	\$10,778,271 \$10,810,357 \$106,277	07/23/10 08/06/10 09/30/11	96% 97% SUSPENDED
HA22	WPCP	REPLACE PAVEMENT					
01-MEN-101-35.5/40.1 01-496904 HSNH-Q101-(186)E Q1-01 1-(6E) --()		IN MENDOCINO COUNTY ABOUT 6 MILES SOUTH OF WILLITS FROM 1.5 MILES NORTH OF REEVES CANYON ROAD TO 0.2 MILES SOUTH OF BLACK BART DR	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551	THANGAVELAUTHAM, RAGUPARAN 20 WEST SCHOOL ROAD REDWOOD VALLEY CA 95470 (707)496-0437	\$815,952 \$706,129 \$0	12/08/10 12/30/10 08/31/11 09/01/11	100% 100% COMPLETED
HB1	SWPPP	INSTALL METAL BEAM GUARD RAIL					
01-MEN-101-82.0/84 01-477704 ACNH-43L4-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT AT VARIOUS LOCATIONS FROM 0.5 MI SO OF EMPIRE CAMP REST AREA TO RATTLESNAKE BRIDGE #10-29.	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96001 (530)246-4292	KOSTRZEWA, LUCY 1500 REDWOOD DR., P.O. BOX 130 GARBERVILLE, CA 95542 (707)834-1036	\$2,809,729 \$543,288 \$543,288	05/10/11 05/27/11 11/14/11	54% 20%
HA23	SWPPP	CONSTRUCT SOLDIER PILE RET WALL					
01-MEN-101-98.9/100.8 01-397544 NH-Q101-(208)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.7 MILES SOUTH OF RED MOUNTAIN CREEK TO RED MOUNTAIN CREEK	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)268-0150	KOSTRZEWA LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,442,687 \$0 \$0	08/22/11 09/07/11	0% 0%
HA23	SWPPP	REMOVE RETAINING WALL AND PLACE RSP					

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/11**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-128-17.9/23.3 01-498504 ACST-P128-(047) P-128 -(47E) --()		IN MENDOCINO COUNTY IN AND NEAR PHILO FROM MILL CREEK BRIDGE TO INDIAN CREEK BRIDGE RUBBERIZED HOT MIX ASPHALT GAP	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	KRUEGER, GRANT 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$1,281,756 \$1,105,951 \$137,153	06/06/11 07/01/11 09/26/11	67% 95% SUSPENDED
HM1	WPCP						
01-MEN-128-40.9/50 01-378154 STP-X045-(021)E --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REPLACE CULVERTS	TEAM GHILOTTI INC 2531 PETALUMA BLVD SOUTH PETALUMA CA 94952 (707)763-8700	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY CA 95470 (707)485-5495	\$2,221,232 \$951,480 \$372,939	03/04/11 03/17/11 02/16/12	40% 44%
HA42	SWPPP						
01-MEN-128-/11.6 01-0A1404		IN MENDOCINO COUNTY ON STATE HIGHWAY ARGONAUT CONSTRUCTORS IN MENDOCINO COUNTY NEAR NAVARRO FROM P O BOX 639 ROUTE 1 TO FLYNN CREEK BRIDGE RUBBERIZED HMA OVERLAY	SANTA ROSA CA 95401 (707)542-4862	ORTIZ, AL 925 B NORTH FRANKLIN STREET FORT BRAGG CA 95437 (707)962-0691	\$2,674,491 \$2,048,320 \$1,516,880	06/07/11 07/01/11 10/18/11 09/29/11	55% 77%
HM1	WPCP						
01-MEN-162-14.0/19.8 01-476504 ACST-43K7-(004)E 43-K7 0-(4E) --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM 1.1 MILES WEST TO 4.4 MILES EAST OF MIDDLE FORK EEL RIVER BRIDGE PLACE HOT MIX ASHPALT	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	KOSTRZEWA, LUCY 1500 REDWOOD DR. GARBERVILLE CA 95542 (707)834-1036	\$605,779 \$295,832 \$159,942	10/19/10 11/02/10 10/11/11	77% 49%
HA23	WPCP						
01-MEN-175-.2/9.3 01-477104 ACST-43K5-(004)E 43-K5 0-(4E) --()		IN MENDOCINO AND LAKE COUNTIES NEAR HOPLAND AT VARIOUS LOCATIONS FROM 4.0 MILES WEST OF THE MEN/LAKE COUNTY LINE TO 0.8 MILE EAST RECONSTRUCT HIGHWAY EMBANKMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE CA 95451 (707)279-2492	\$952,034 \$848,159 \$0	12/08/10 12/22/10 10/05/11	62% 93% SUSPENDED
HA23	SWPPP						
01-MEN-222-1.0/0 01-380504 SARR-P222-(001)E P2-22 0-(1E) --()		IN MENDOCINO COUNTY NEAR UKIAH AT RUSSIAN RIVER BRIDGE REPLACE BRIDGE	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	THANGAVELAUTHAM, RAGUPARAN 20 WEST SCHOOL ROAD REDWOOD VALLEY CA 95470 (707)496-0437	\$6,017,394 \$5,392,325 \$331,168	05/18/09 06/18/09 12/13/11	68% 89%
HA21	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/11**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-999-/0 01-486204		IN MENDOCINO COUNTY ON ROUTE 101 AT VARIOUS LOCATIONS CLEAN AND PAINT BRIDGES	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534 (707)639-4414	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE CA 95542 (707)834-1036	\$1,164,112 \$1,154,895 \$66,254	06/17/10 07/08/10 10/20/11	100% 98% SUSPENDED
HM3	WPCP						
01-VAR--/0 01-496704		IN LAKE AND MEDOCINO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK REPAIRS	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)268-0150	BAKER, SCOTT 2617 E HWY 20 NICE CA 95464 (707)274-9451	\$642,813 \$523,806 \$62,184	05/12/11 05/27/11 10/05/11	86% 85%
HM3	WPCP						
01-VAR--/0 01-493604 ACBR-STP -(000)C BRST-P 3-(5E) --()		IN DEL NORTE COUNTY ON ROUTE 101 & IN HUMBOLDT COUNTY ON ROUTE 169 AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)268-0150	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY CA 95531 (707)464-4618	\$991,413 \$17,161 \$17,161	06/14/11 07/14/11 12/30/11	18% 2%
HA21	WPCP						

**Totals:      Authorized Final Amt:      \$174,525,271      Completed to Date:      \$118,365,456      Work This Month:      \$17,681,404**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-101-4.4/12.6	01-499404	1
01-DN-199-33.5/33.9	01-489004	1
01-DN-199-18.2/18.6	01-482704	1
01-HUM-36-29.0/29.5	01-475604	1
01-HUM-36-35.4/40.5	01-0A0204	1
01-HUM-36-39.5/0	01-475804	1
01-HUM-96-.5/3.7	01-459404	2
01-HUM-96-.6/0	01-463304	2
01-HUM-96-3.0/20.4	01-472204	2
01-HUM-96-30.0/38.6	01-0A0904	2
01-HUM-101-12.9/13.1	01-4518A4	2
01-HUM-101-57.0/59.1	01-290304	2
01-HUM-101-75.2/79	01-478804	3
01-HUM-101-78.4/79.8	01-493004	3
01-HUM-101-89.3/90.2	01-296104	3
01-HUM-101-12.9/13.1	01-451804	3
01-HUM-101-.2/126	01-464004	3
01-HUM-169-18.0/19.8	01-478304	3
01-HUM-169-20.5/32.9	01-478504	4
01-HUM-169-22.2/30.2	01-364604	4
01-HUM-254-5.1/5.6	01-475104	4
01-HUM-254-12.7/20.6	01-498404	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-HUM-254-/10.8	01-499804	4
01-HUM-299-.7/0	01-482404	4
01-HUM-999-/0	01-496804	5
01-LAK-20-31.8/37.1	01-0A0604	5
01-LAK-29-19.0/20.3	01-0A0804	5
01-LAK-53-2.8/7.5	01-3986U4	5
01-LAK-175-4.9/28	01-3994U4	5
01-LAK-999-/0	01-464404	5
01-MEN-1-59.3/0	01-480204	6
01-MEN-1-74.7/75.9	01-472904	6
01-MEN-1-82.1/82.3	01-472604	6
01-MEN-1-104.9/105	01-485904	6
01-MEN-1-50.9/58.5	01-499504	6
01-MEN-20-4.7/4.9	01-482104	6
01-MEN-101-19.7/30.8	01-499904	7
01-MEN-101-35.5/40.1	01-496904	7
01-MEN-101-82.0/84	01-477704	7
01-MEN-101-98.9/100.8	01-397544	7
01-MEN-101-.1/101.6	01-464304	7
01-MEN-101-21.1/33.7	01-449404	7
01-MEN-128-17.9/23.3	01-498504	8
01-MEN-128-40.9/50	01-378154	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-MEN-128-/11.6	01-0A1404	8
01-MEN-162-14.0/19.8	01-476504	8
01-MEN-175-.2/9.3	01-477104	8
01-MEN-222-1.0/0	01-380504	8
01-MEN-999-/0	01-486204	9
01-VAR--/0	01-493604	9
01-VAR--/0	01-496704	9

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
01			
<b>Federal Aid</b>			
-F-	FEDERAL AID (PRIMARY)	\$71,899,023	\$49,226,765
-S-	FEDERAL AID (SECONDARY)	\$36,172,653	\$16,649,604
-SH-	STATE HIGHWAY	\$32,813,370	\$24,639,071
-ER-	STORM DAMAGE REPAIR	\$7,858,897	\$6,130,615
		\$25,781,328	\$21,719,401
<b>District Total:</b>		<b><u>\$174,525,271</u></b>	<b><u>\$118,365,456</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
-----------------	----------------------------------

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
01	\$5,875,219
<b>Work completed this Period:</b>	\$5,875,219