

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-139-30.0/40 02-4F1304		IN LASSEN AND SHASTA COUNTIES AT VARIOUS LOCATIONS. AR CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$1,490,524 \$127,293 \$0	06/11/13 07/08/13 07/20/14	30% 9%
02-LAS-147-.5/1.2 02-4E3404		IN LASSEN COUNTY NEAR WESTWOOD FROM 0.3 MILE NORTH TO 0.5 MILE SOUTH OF SPRING CREEK DRIVE. ROADWAY REHABILITATION	DIG IT CONSTRUCTION INC P O BOX 494 CHESTER CA 96020 (530)258-3306	COLLINS, RON 1555 EAST MAIN STREET QUINCY, CA 95971 (530)283-2451	\$981,852 \$896,690 \$0	05/17/13 06/10/13 10/16/13 10/28/13	100% 100% COMPLETED
02-LAS-395-56.5/61 02-3C0724 NH-S395-(240)E --()		IN LASSEN COUNTY AT AND NEAR JOHN STONVILLE FROM 0.1 MILE NORTH OF SUNNYSIDE ROAD TO 0.1 MILE SOUTH OF ROUTE 36. PAVEMENT REHAB.	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89 N BURNLEY CA 96013 (530)335-5501	BLINE, JEFF 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)949-2984	\$2,525,754 \$2,518,777 \$0	05/24/13 06/13/13 12/03/13	91% 96% SUSPENDED
02-PLU-70-.1/35.1 02-3C3004 ACHS-P070-(102)E P- (-)		IN PLUMAS COUNTY AT VARIOUS LOCATIONS FROM GRIZZLY CREEK BRIDGE TO 0.1 MILE WEST OF SPANISH CREEK BRIDGE. INSTALL MBGR, CONCRETE BARRIER	STEWART ENGINEER INC 10010 PO BOX 990010 REDDING, CA 96099 (530)244-8464	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$6,684,968 \$6,283,111 \$0	06/20/12 07/16/12 05/20/14	60% 94%
HB1 SWPPP							
02-PLU-70-37.5/46.2 02-4E9804 STP-P070-(127)E --()		IN PLUMAS COUNTY IN AND NEAR QUINCY FROM 0.1 MILE EAST OF OLD COUNTY ROAD TO 0.2 MILE EAST OF ELM STREET MICROSURFACING & HMA OVERLAY	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89N BURNLEY CA 96013 (530)335-5501	COLLINS, RONALD 1031 BUTTE STREET REDDING, CA 96001 (530)605-5866	\$1,911,899 \$1,984,050 \$0	06/12/13 07/22/13 11/05/13 11/13/13	100% 100% COMPLETED
02-PLU-70-90.5/96 02-4E9904		IN LASSEN AND PLUMAS COUNTIES ON RTE 36 FROM RUSSEL AVENUE TO 0.1 MILE WEST OF SUSAN RIVER BRIDGE AND ON ROUTE 70 FROM 0.7 MILE WEST HMA THIN BLANKET WITH DIGOUTS	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 STATE HWY 89 N BURNLEY CA 96013 (530)335-5501	BLINE, JEFF 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)949-0697	\$868,299 \$904,186 \$0	04/05/13 04/26/13 12/04/13	92% 96%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-.1/0 02-3E6504 BHIM-000C-(357)E --()		IN SISKIYOU AND SHASTA COUNTIES AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	TUTESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	TRENT, BRANDON 1031 BUTTE STREET REDDING, CA 96001 (530)440-9554	\$3,829,240 \$3,334,436 \$0	04/11/13 05/06/13 12/17/13	88% 85%
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --() HA21 SWPPP		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342 (818)362-8391	DARNALL, MARK 4300 CATERPILLAR ROAD REDDING CA 96003 (530)225-3083	\$128,167,005 \$68,118,897 \$0	09/25/09 10/14/09 04/02/15	74% 53%
02-SHA-5-44.4/58 02-2C4504 ACIM-0058-(341)E IM00-58 3-(1E) --() HA22 WPCP		IN SHASTA COUNTY NEAR LAKEHEAD FROM 1.5 MILES SOUTH OF DOG CREEK BRIDGE TO 0.6 MILE NORTH OF SIMS ROAD UNDERCROSSING ASPHALT CONCRETE RESURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	BADE, TIM 18300 ANTLERS SCHOOL RD LAKEHEAD, CA 96051 (530)225-3888	\$32,971,030 \$32,683,234 \$0	11/29/10 01/12/11 11/18/13 11/22/13	100% 100%
02-SHA-44-.3/1.8 02-328044 STPE-PO44-(049)E --() HB4N WPCP		IN SHASTA COUNTY IN REDDING INSTALL LANDSCAPING AND IRRIGATION	AUBURN GARDENING AND LANDSCAPE 2701 DEL PASO ROAD SUITE 130 SACRAMENTO CA 95835 (530)344-8169	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING CA 96001 (530)225-2922	\$590,677 \$558,508 \$0	04/07/11 06/06/11 10/16/15	0% 0%
02-SHA-44-4.3/7.4 02-4E9504 ACNH-P044-(050)E --() SWPPP		IN SHASTA COUNTY AT AND NEAR PALO CEDRO FROM STILLWATER CREEK BRIDGE TO COW CREEK BRIDGE. THIN BLANKET OVERLAY	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$1,296,600 \$1,276,842 \$0	01/24/13 02/13/13 09/24/13	100% 97%
02-SHA-299-2.5/4.3 02-1E10U4 ACHS-NH -(929)9 HSNH- 1-(2E) --() SWPPP		IN SHASTA COUNTY ABOUT 17 MILES WEST OF REDDING FROM 2.5 TO 4.3 MILES EAST OF TRINITY COUNTY LINE. INCREASE CURVE RADII, WIDEN	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$12,520,967 \$12,020,556 \$0	07/12/11 08/10/11 12/03/13	52% 92%

PLANT EST
SATIS

OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-299-4.3/5.5 02-2E5104 ACHS- 299-(171) NHP-299 -(171)E --()		IN SHASTA COUNTY ABOUT 17.3 MILES WEST OF REDDING FROM 4.3 TO 5.5 MILES EAST OF TRINITY COUNTY	NORDIC INDUSTRIES INC 1437 FURNEAUX ROAD OLIVEHURST CA 95961 (530)742-7124	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)225-3193	\$11,213,531 \$5,701,629 \$0	11/29/12 01/10/13 06/12/14	53% 51%
HB1	SWPPP						
02-SHA-299-30.3/40.7 02-360704 STP-P299-(176)E --()		IN SHASTA COUNTY AT AND NEAR BELLA VISTA FROM 0.3 MILE EAST OF INTERMOUNTAIN DRIVE TO 0.3 MILE WEST OF BACKBONE RIDGE ROAD	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292		\$22,124,433 \$0 \$0	11/05/13 11/15/13	0% 0%
HA22		REPAIR ROADWAY WITH HMA OVER AB					
02-SHA-299-74.8/0 02-2C2224 BRST-P299-(165)E P2-99 1-(5E) --()		IN SHASTA COUNTY AT BURNEY AT BURNEY CREEK BRIDGE REPLACE CONCRETE BRIDGE PC PS SLAB	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-4093	CHAFFEE, ERIC 122 BELLE MILL ROAD RED BLUFF, CA 96080 (530)218-2266	\$2,771,168 \$2,735,936 \$0	12/08/11 01/04/12 12/23/13	86% 97%
HA21	SWPPP						SUSPENDED
02-SIS-3-48.3/53.1 02-4F1604		IN SISKIYOU COUNTY IN AND NEAR YREKA FROM 0.2 MILE NORTH OF JUNIPER DRIVE TO 13TH STREET. ASPHALT RUBBER CHIP SEAL	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-4093	MCLAUGHLIN, ROBERTA 1745 S. MAIN STREET YREKA, CA 96097 (530)841-0173	\$792,904 \$366,241 \$0	05/14/13 06/10/13 10/16/13	33% 47%
							SUSPENDED
02-SIS-5-50.6/52.1 02-3C9204 ACBR-IM00-(591)7 --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.6 MILE SOUTH OF SHASTA RIVER BRIDGES TO 0.2 MILE SOUTH OF VISTA POINT	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	BAILEY, JOHN 1031 BUTTE STREET REDDING, CA 96001 (530)604-4847	\$8,387,906 \$4,643,784 \$0	11/08/12 12/14/12 09/09/14	46% 55%
HA21	SWPPP	DECK REPLACEMENT, SEISMIC RETROFIT					
02-SIS-5-51.2/58.1 02-3E7604 ACIM-0059-(170)E --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.3 MILE SOUTH OF SHASTA RIVER BRIDGE TO 0.1 MILE NORTH OF KLAMATH RIVER ROAD UNDERCROSSING RECONSTRUCT ROAD WITH CONCRETE PAV	ROAD AND HIGHWAY BUILDERS OF CALIFORNIA INC P O BOX 70846 RENO NV 89570 (775)852-7283	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	\$46,579,407 \$28,583,143 \$0	12/22/11 01/18/12 03/25/14	78% 61%
	SWPPP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-20.0/20.1 02-340204		IN SISKIYOU COUNTY ABOUT 19 KM EAST OF SOMES BAR AT 0.8 KM EAST OF TI CREEK BRIDGE DRAINAGE AND SLOPE PROTECTION WORK	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003		\$98,000 \$0 \$0	11/21/97 11/21/97	0% 0%
HA23							
02-SIS-96-/77.5 02-2E2914 HSTP-P096-(051)E --()		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM SHASTA COUNTY LINE TO 0.2 MILE NORTH OF KLAMATH RIVER BRIDGE 02-0117. BRIDGE MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORPORATION P O BOX 357 TEMPLETON CA 93465 (805)237-1186	COX, RUSSELL 1555 E MAIN STREET QUINCY, CA 95971 (530)440-5157	\$6,624,092 \$2,159,453 \$0	02/22/13 03/12/13 08/05/14	45% 33%
WPCP							
02-TEH-5-5.6/41.7 02-0E4504 ACST-0058-(350)E 00-58 3-(0E) --()		IN TEHAMA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF LIBERAL AVENUE OVERCROSSING TO 0.1 MILE NORTH OF BOWMAN ROAD OVERCROSS PLACE MULCH AND CONSTRUCT PULLOUTS	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$929,685 \$943,521 \$0	12/19/12 01/11/13 10/28/13	92% 99%
WPCP							
02-TEH-5-27.1/42.1 02-3E8104 ACIM-0058-(346)E --()		IN TEHAMA AND SHASTA COUNTIES IN AND NEAR RED BLUFF FROM 0.4 MILES SOUTH OF ADOBE ROAD OVER- CROSSING TO FOURTH STREET OVERCROSSI ROADWAY REHABILITATION	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	SHEPARD, SEAN 13700 HWY 36E RED BLUFF, CA 96080 (530)527-8412	\$32,280,869 \$31,221,657 \$0	12/14/11 01/04/12 10/17/13 10/25/13	100% 100% COMPLETED
SWPPP							
02-TEH-32-22.3/22.8 02-2E7304 HSST-P032-(041)E --()		IN TEHAMA COUNTY ABOUT 35 MILES EAST OF FOREST RANCH FROM 0.6 MILE WEST TO PO BOX 494 0.1 MILE WEST OF DEER CREEK BRIDGE 08-0072. CURVE IMPROVEMENT, SHOULDER WIDEN	EAST DIG IT CONSTRUCTION INC CHESTER CA 96020 (530)258-3306	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$2,088,667 \$1,656,538 \$0	05/20/13 06/10/13 10/25/13	100% 88% OVER RUN
HB1							
02-TEH-36-39.7/40.3 02-2E6204 HSST-S036-(097)E --()		IN TEHAMA COUNTY ON ROUTE 5 AT HESS ROAD MAINTENANCE STATION AND ON ROUTE 36 FROM FROM BAKER ROAD TO 0.6 MILE EAST OF BAKER ROAD. RECONSTRUCT AND WIDEN ROADWAY, HMA	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$1,842,553 \$1,914,735 \$0	05/07/13 06/05/13 10/02/13 10/22/13	100% 100% COMPLETED
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-36-55.2/67.5 02-4E9704 STP-P036-(094)E --()		IN TEHAMA COUNTY AT AND NEAR PAYNES CREEK FROM 0.1 MILE WEST OF MANTON ROAD TO 0.2 MILE EAST OF LATKA ROAD ASPHALT RUBBER SEAL COAT	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	INCGRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$1,108,007 \$899,404 \$0	06/03/13 06/27/13 10/30/13	39% 80%
02-TEH-36-91.5/0 02-2C2254 BHST-P036-(095)E --()		IN TEHAMA COUNTY ABOUT 8 MILES EAST OF MINERAL AT MILL CREEK BRIDGE BRIDGE SCOUR & POLYESTER CONC OVRLY	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$712,777 \$678,451 \$0	04/03/13 04/22/13 12/09/13	87% 93%
02-TEH-99-13.9/14.3 02-2C1124 ACBR- NH-(562)E 99- 5-(2E) --() HA21 WPCP		IN TEHAMA COUNTY NEAR LOS MOLINOS FROM 0.1 MILE SOUTH OF SOUTH FORK MILL CREEK TO 0.1 MILE NORTH OF OF NORTH FORK MILL CREEK. REPLACE BRIDGE	PROVEN MANAGEMENT INC 712 SANSOME STREET SAN FRANCISCO CA 941111704 (415)421-9500	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$1,937,321 \$1,733,661 \$0	08/20/12 09/27/12 11/27/13	91% 93%
02-TEH-172-/8.9 02-4E9604		IN TEHAMA COUNTY AT AND NEAR MINERAL INTERMOUNTAIN SLURRY SEAL INC FROM 0.2 MILE WEST OF MARTIN CREEK BRIDGE TO ROUTE 36. ASPHALT RUBBER CHIP SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 1841 SPARKS NV 89432 (775)358-1355	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$499,375 \$149,423 \$0	06/04/13 06/27/13 05/01/14	56% 30% SUSPENDED
02-TRI-3-68.5/0 02-2C9904 BRST-X033-(030)E X0-33 0-(0E) --() HA21 SWPPP		IN TRINITY COUNTY AT TRINITY RIVER BRIDGE AND AT MINNEHAHA CREEK BRIDGE REPLACE BRIDGE WITH PS CONCRETE	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	O'SULLIVAN, ANDY 1625 MOTT ROAD MT. SHASTA CA 96067 (530)235-2657	\$4,875,638 \$4,822,072 \$0	02/24/11 03/15/11 11/02/13	57% 99%
02-TRI-3-/0 02-4E5604		IN TRINITY COUNTY AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-2118	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$720,213 \$658,778 \$0	06/05/13 06/27/13 04/30/14	93% 91% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-.4/.8 02-2E3504 HSNH-P299-(175)E --()		IN TRINITY COUNTY NEAR SALYER FROM 0.7 MILE TO 0.2 MILE WEST OF CAMPBELL RIDGE ROAD CURVE IMPROVEMENT WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	\$3,962,664 \$0 \$0	07/19/13 08/07/13	0% 0%
HB1							
02-TRI-299-19.2/19.6 02-2E2004 HSNH-P299-(166)E --()		IN TRINITY COUNTY ABOUT 8 MILES EAST OF BURNT RANCH FROM 0.3 MILE WEST TO 0.2 MILE EAST OF SWEDE CREEK ROAD CONSTRUCT RETAINING WALL PLACE HMA	EAST R BROWN CONSTRUCTION CO INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$1,346,117 \$1,324,343 \$0	09/08/11 09/28/11 10/30/13 11/15/13	100% 100% COMPLETED
HB1	WPCP						
02-TRI-299-23.3/0 02-374304 ACNH-P299-(168)E --()		IN TRINITY COUNTY NEAR DEL LOMA AT BIG FRENCH CREEK BRIDGE (NO. 5.8) RAIL UPGRADE, WIDEN	STEWART ENGINEERING INC P O BOX 990010 REDDING CA 96099 (530)244-8464	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$977,199 \$542,580 \$0	11/02/12 12/03/12 12/26/13	78% 55%
HA21	WPCP						
02-VAR--/0 02-3E6304		IN LASSEN, PLUMAS, AND TEHAMA COUNTIES AT VARIOUS LOCATION. BRIDGE & GUARD RAILING MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORP PO BOX 357 TEMPLETON CA 93465 (805)237-1186	COLLINS, RON 1031 BUTTE STREET REDDING, CA 96001 (530)949-0697	\$1,294,568 \$1,092,992 \$0	05/03/13 05/24/13 12/02/13	92% 83%
02-VAR--/0 02-4E5404		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	\$1,965,604 \$957,177 \$0	05/10/13 06/04/13 02/28/14	42% 49% SUSPENDED
02-VAR--/0 02-4E5304 CSTP-X089-(107)E --()		IN SHASTA COUNTY AT VARIOUS LOCATIONS. BRIDGE REHABILITATION.	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292		\$5,990,867 \$0 \$0	10/25/13 11/12/13	0% 0%

Totals: Authorized Final Amt: \$354,962,381 Completed to Date: \$223,492,100 Work This Month: \$0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-LAS-139-30.0/40	02-4F1304	1
02-LAS-147-.5/1.2	02-4E3404	1
02-LAS-395-56.5/61	02-3C0724	1
02-PLU-70-.1/35.1	02-3C3004	1
02-PLU-70-37.5/46.2	02-4E9804	1
02-PLU-70-90.5/96	02-4E9904	1
02-SHA-5-.1/0	02-3E6504	2
02-SHA-5-39.5/40.8	02-378904	2
02-SHA-5-44.4/58	02-2C4504	2
02-SHA-44-.3/1.8	02-328044	2
02-SHA-44-4.3/7.4	02-4E9504	2
02-SHA-299-2.5/4.3	02-1E10U4	2
02-SHA-299-4.3/5.5	02-2E5104	3
02-SHA-299-30.3/40.7	02-360704	3
02-SHA-299-74.8/0	02-2C2224	3
02-SIS-3-48.3/53.1	02-4F1604	3
02-SIS-5-51.2/58.1	02-3E7604	3
02-SIS-5-50.6/52.1	02-3C9204	3
02-SIS-96-20.0/20.1	02-340204	4
02-SIS-96-/77.5	02-2E2914	4
02-TEH-5-27.1/42.1	02-3E8104	4
02-TEH-5-5.6/41.7	02-0E4504	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-TEH-32-22.3/22.8	02-2E7304	4
02-TEH-36-39.7/40.3	02-2E6204	4
02-TEH-36-55.2/67.5	02-4E9704	5
02-TEH-36-91.5/0	02-2C2254	5
02-TEH-99-13.9/14.3	02-2C1124	5
02-TEH-172-/8.9	02-4E9604	5
02-TRI-3-68.5/0	02-2C9904	5
02-TRI-3-/0	02-4E5604	5
02-TRI-299-.4/.8	02-2E3504	6
02-TRI-299-19.2/19.6	02-2E2004	6
02-TRI-299-23.3/0	02-374304	6
02-VAR--/0	02-3E6304	6
02-VAR--/0	02-4E5404	6
02-VAR--/0	02-4E5304	6

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
02			
Federal Aid			
-I-	FEDERAL AID (INTERSTATE)	\$111,831,307	\$92,488,034
-F-	FEDERAL AID (PRIMARY)	\$4,799,553	\$4,338,199

Statement of Ongoing Contracts - Federal Aid

District	02		
Federal Aid		Category	Bid + CCO
-S-		FEDERAL AID (SECONDARY)	\$26,664,702
-SH-		STATE HIGHWAY	\$8,711,339
			\$202,955,480
District Total:			<u>\$354,962,381</u>
			<u>\$223,492,100</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
02	\$38,363,291
Work completed this Period:	\$38,363,291