

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16

Page 1
06/01/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-19.0/23.9 03-0G1104 STP-P032-(043) --()		NEAR CHICO FROM LA CASTANA DRIVE TO NOPEL AVE RUBBERIZED HOT MIX ASPHALT OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$2,460,864 \$0 \$0	03/10/16 03/22/16	0% 0%
03-BUT-70-14.8/14.8 03-0G2904		IN BUTTE COUNTY IN OROVILLE AT FEATHER RIVER BRIDGE PAINT 2 BRIDGES	F.D. THOMAS, INC. 217 BATEMAN DR. CENTRAL POINT OR 97502		\$1,284,575 \$0 \$0	03/25/16 04/15/16	0% 0%
03-BUT-70-24.3/0 03-0F6904 BRST-P070-(100)E --()		ABOUT 9.5 MILES EAST OF OROVILLE AT FLAG CANYON CREEK BRIDGE 12-140 REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$2,699,966 \$1,213,377 \$347,653	05/18/15 06/11/15 11/07/16	22% 45%
HA21							
03-BUT-99-30.1/T37.5 03-2F3304 NHP-P099-(586) --()		IN AND NEAR CHICO FROM 0.5 MILE SOUTH OF SKYWAY OVERCROSSING TO 0.2 MILE SOUTH OF GARNER LANE RHMA-O (OGFC) AND HMA-A OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$9,032,037 \$5,529,566 \$2,498,095	09/29/15 10/14/15 07/20/16	45% 61% SUSPENDED
HA22							
03-BUT-99-33.8/35.3 03-0H9404		IN BUTTE COUNTY ON ROUTE 99 FROM 0.05 MILE SOUTH OF LINDO CHANNEL TO E LASSEN AVENUE UNDERCORSSING DIR'S EMERGENCY L.B. INSTALL IRRIGATION LINES	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD. STE 120 SACRAMENTO, CA 95834 (916)263-4912	\$795,000 \$401,132 \$0	08/17/15 10/27/15 08/31/16	0% 50%
20.20 201130							
03-BUT-99-40.6/40.8 03-1F4204 HSNH-P099-(582)E --()		NEAR CHICO AT THE ROCK CREEK BRIDGE #12-27 SHOULDER WIDENING ON STRUCTURE	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$3,130,144 \$217,153 \$0	05/13/15 06/09/15 02/02/17	0% 7% SUSPENDED
HBI							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Accepted	%Time % Work Message
03-BUT-162-18.0/22.7 03-0G3604		IN BUTTE COUNTY IN AND NEAR OROVILLE FROM LOWER WYANDOTTE ROAD TO SADDLE DRIVE RUBBERIZED HOT MIX ASPHALT (GAP)	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694		\$1,147,082 \$0 \$0	02/05/16 02/18/16	0% 0% SUSPENDED
03-COL-5-22.3/0 03-4M2004		IN COLUSA, BUTTE, AND GLENN COUNTIES ON ROUTES 5, 20, 32,149, AND 162 AT VARIOUS LOCATIONS SUB-SCOUR MITIGATION-7 BRIDGES	BLAISDELL CONSTRUCTION INC. PO BOX 938 ANDERSON CA 96007	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3759	\$634,745 \$221,281 \$0	07/02/14 07/21/14 10/15/15	32% 34%
HM3H							
03-COL-45-24.6/28.8 03-0G4704		IN COLUSA COUNTY ABOUT 4.4 MILES NORTH OF COLUSA FROM MAXWELL ROAD TO 0.5 MILE NORTH OF PACKER ROAD COLD IN-PLACE RECYCLING &	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$2,030,413 \$0 \$0	03/22/16 04/05/16	0% 0%
03-ED-49-14.9/15.1 03-2F6004		IN PLACERVILLE, AT THE INTERSECTION OF SPRING STREET AND ROUTE 50; ALSO AT THE INTERSECTION OF SPRING STREET AND COLOMA STREET. UPGRADE CURB RAMPS, SIDEWALK AND	ROBERT J. FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING CA 96003	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$857,316 \$1,500 \$0	09/04/15 09/23/15 08/02/16	0% 0% SUSPENDED
HB71							
03-ED-49-20.2/20.4 03-2F4004		IN EL DORADO COUNTY ABOUT 4.7 MILES NORTH OF PLACERVILLE AT 2.5 MILE SOUTH OF JUNCTION ROUTE 153 WEST.	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370		\$224,000 \$0 \$0	03/30/16 05/02/16	0% 0%
HA42		INSTALL UNDERGROUND PIPES					
03-ED-50-36.7/0 03-0H1304		IN ED CO NEAR POLLOCK PINES ON ROUTE 50 AT BRIDAL VEIL FALLS DIR'S EMERGENCY F.A. CULVERT REPAIR	R A NEMETZ CONSTRUCTION CO., INC. P.O. BOX 5306 GALT, CA 95632	NANUGONDA, VEERA 3065 BLAIRS LANE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)218-4803	\$385,000 \$195,987 \$0	11/14/14 01/15/15 03/23/15	0% 51%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-89-8.6/13.8 03-1A8424 STP-P089-(109)E --()		IN AND NEAR SOUTH LAKE TAHOE FROM ROUTE 50 TO CASCADE ROAD STORM WATER QUALITY IMPROVEMENTS	QUALCON CONTRACTORS INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$12,055,091 \$8,394,856 \$1,003,437	09/26/14 10/10/14 09/22/16	58% 68%
HA42 HA22 HB4N							
03-ED-89-13.8/18 03-1A8434 STP-P089-(112) --()		NEAR SOUTH LAKE TAHOE FROM CASCADE ROAD TO UPPER EMERALD BAY ROAD COLD PLAN AC/HMA CONCRETE/CULVERT	DON GARCIA EXCAVATING & PAVING, INC. P O BOX 7176 SOUTH LAKE TAHOE CA 96158	MONTPLAISIR, JARET 10960 WEST RIVER ST. STE 101A TRUCKEE, CA 96161 (530)682-5837	\$8,197,352 \$1,068,409 \$1,053,574	09/09/15 10/14/15 07/27/17	7% 13%
HA42 HA22 HB4N							
03-ED-89-24.9/27.2 03-1A8454 STP-P089-(114) --()		NEAR TAHOMA FROM MEEKS CREEK BRIDGE TO WILSON AVENUE. STORM WATER MITIGATION COLD PLANE, HMA, CULVERT REHAB	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95617	MONTPLAISIR, JARET 10960 W. RIVER ST, STE 101A TRUCKEE CA 96161 (530)682-3562	\$4,198,816 \$3,514,747 \$7,923	01/14/15 02/03/15 05/27/16	100% 83% OVER RUN
HA42 HB4N HA22							
03-ED-193-10.1/10.1 03-2F7204 STP- () --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INCNANUGONDA, VEERA 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-23.4/23.3 03-1H4804		IN EL DORADO COUNTY NEAR PLACERVILLE 2.0 MILES NORTH OF THE SOUTH FORK AMERICAL RIVER BRIDGE DIR'S EMERGENCY F.A. REPLACE FAILED GABION WALL WITH SOLDIER PI	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	ALTERTON, NATHAN P.O. BOX 2424 PLACERVILLE, CA 95667 (530)957-1110	\$1,985,000 \$0 \$0	01/30/16 05/11/16	0% 0%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-25.8/25.8 03-2F6504 STP- () --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-GLE-5-24.8/28.6 03-0F3704 IMNH-P () 0 7097- ()		IN GLENN COUNTY NEAR ORLAND AT VARIOUS LOCATIONS FROM COUNTY ROAD 16 OVERCROSSING TO COUNTY ROAD 3 OVERCROSSING LOWER ROADWAY PROFILE TO IMPROVE	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO CA 95928 (530)218-3679	\$4,302,217 \$2,057,460 \$1,365,854	12/02/15 12/17/15 09/22/16	25% 48%
HA42							
03-GLE-32-1.3/4.3 03-0G3804		IN GLENN COUNTY IN AND NEAR ORLAND FROM M1/2 TO 0.3 MILE WEST OF COUNTY RR. RHMA OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCT 1764 SKYWAY CHICO CA 95928		\$900,822 \$0 \$0	03/10/16 03/22/16	0% 0%
HM1							
03-NEV-20-25.8/32 03-4M4504		IN NEVADA COUNTY NEAR NEVADA CITY AT VARIOUS LOCATIONS FROM 2.5 MILES EAST OF SCOTTS FLAT ROAD TO 0.2 MILE EAST OF WASHINGTON ROAD CULVERT REHABILITATION	MICHELS CORPORATION DBA MICHELS PIPELINE CONSTRUCTION 1715 16TH STREET SE SALEM OR 97302		\$349,941 \$0 \$0	03/14/16 04/05/16	0% 0%
HM2C							
03-NEV-49-15.1/21.8 03-0G3304 STP-P049-(168) --()		IN NEVADA COUNTY IN AND NEAR NEVADA CITY FROM 0.1 MILE SOUTH OF COYOTE STREET TO OLD DOWNIEVILLE HIGHWAY AND FROM 0.1 MILE SOUTH O RUBBERIZED HOT MIX ASPHALT - GAP	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 ST350 MCCLELLAN CA 95652	JOHNSON, JEFF 138 NEW MOHAWK RD., STE. B NEVADA CITY, CA 95959 (530)632-6714	\$2,057,888 \$323,460 \$323,460	03/10/16 03/22/16 07/05/16	25% 16%
03-PLA-65-4.8/12.5 03-4F0204 NHP-PO65-(103) --()		IN PLACER COUNTY FROM ROUTE 65/80 SEPARATION IN ROSEVILLE TO 0.3 MILE NORTH OF TWELVE BRIDGES DRIVE OVERCROSSING IN LINCOLN RHMA-O (OGFC) AND HMA-A OVERLAY	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	DELONG, ERIC 2520 WARREN DRIVE, STE. A ROCKLIN, CA 95677 (916)624-2932	\$7,143,000 \$2,799,543 \$2,764,918	12/16/15 01/07/16 07/19/16	20% 39% SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-8.1/37.8 03-3E1004 BHIM-0803-(243)E --()		IN AND NEAR LOOMIS AT VARIOUS LOCATIONS FROM BRACE ROAD OVERCROSSING TO MAGRA ROAD OVERCROSSING MAGRA OVERCROSSING VERTICAL CLEARANCE FOR PERMIT VEH	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CLARK, MARTIN 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)218-4832	\$21,969,921 \$19,756,178 \$1,594,504	01/28/14 02/21/14 07/06/16	81% 89%
HA21							
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							
03-PLA-80-35.1/38 03-1F4004 NHIM-D -()0 4194- -()		IN PLACER COUNTY NEAR COLFAX FROM LONG RAVINE UP TO 0.4 MILES EAST OF MAGRA ROAD OVERCROSSING WIDENING EASTBOUND ROADWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. ROSEVILLE CA 95661	CLARK, MARTIN 33 DEPOT STREET, P.O. BOX 1807 COLFAX, CA 95713 (530)218-4832	\$32,226,146 \$0 \$0	03/10/16 04/05/16 07/18/18	0% 0%
HB4N							
03-PLA-80-54.7/54.7 03-1H4904		IN PLACER COUNTY NEAR EMIGRANT GAP AT PUTTS LAKE UNDERCROSSING DIR'S EMERGNCEY F.A. REPLACE CROSS CULVERT	LORANG BROTHERS CONSTRUCTION, INC. 1175 S. AUBURN STREET COLFAX, CA 95713	ZINK, PHIL 33 DEPOT ST. P.O. 1807 COLFAX, CA 95713 (530)628-7747	\$295,000 \$0 \$0	02/11/16 04/20/16	0% 0%
20.20 201130							
03-PLA-80-69.3/69.8 03-0G3504		IN PLACER COUNTY NEAR KINGVALE FROM 0.1 MILE EAST OF KINGVALE UNDERCROSSING TO NEVADA COUNTY LINE INDIVIDUAL SLAB REPLACEMENT (RAPID	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	WARD, DONALD 33 DEPOT STREET COLFAX, CA 95713 (916)801-3478	\$348,170 \$2,000 \$2,000	02/17/16 03/08/16 06/01/16	50% 1%
03-PLA-89-9.0/12.5 03-0G4504 STP-P089-(117) --()		IN PLACER COUNTY NEAR TAHOE CITY FROM 0.5 MILE NORTH OF ROUTE 28 TO 0.1 MILE NORTH OF ALPINE MEADOWS ROAD COLD PLANE ASPHALT CONCRETE	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206		\$1,280,397 \$0 \$0	03/25/16 04/15/16	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,753,505 \$20,743,468 \$1,115,292	04/10/12 04/27/12 10/12/16	72% 60% SUSPENDED
HA23	SWPPP						
03-PLA-193-4.4/5.4 03-4E8604 HSST-P -(193) 2--() --() HB1		NEAR LINCOLN FROM 0.1 MILE WEST TO 0.9 MILE EAST OF CLARK TUNNEL ROAD CURVE IMPROVEMENTS AND WIDENING	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN CA 95677 (916)624-2851	\$5,494,812 \$1,011,586 \$447,582	09/08/15 09/23/15 01/11/17	21% 18%
03-PLA-267-/6.8 03-2F2904 STP-P267-(022) --()		NEAR TRUCKEE FROM NEVADA COUNTY LINE TO BROCKWAY SUMMIT PAVEMENT REHAB	TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95616	JOHNSON, JEFF 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,242,838 \$3,213,272 \$0	12/08/14 12/31/14 04/27/16	90% 93% SUSPENDED
HA22							
03-SAC-0-/0 03-1H3004 20.20 201010		IN SACRAMENTO COUNTY ON ROUTES 5, 50, 51 AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. PLACE HIGH FRICTION SURFACE TREATMENT	AMERICAN CIVIL CONTRACTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4926	\$785,000 \$706,449 \$0	10/28/15 03/11/16 11/21/15	100% 90%
03-SAC-5-1.0/1 03-3F8304 STP-000C-(428) --()		IN NINE COUNTIES (BUTTE, COLUSA, EL DORADO, NEVADA, PLACER, SACRAMENTO, SUTTER, YUBA AND YOLO) AND ON ELEVEN ROUTES (5,28,32,50,51	MAY-HAN ELECTRIC INC., DBA M & M ELECTRIC 1600 AUBURN BLVD SACRAMENTO CA 95815		\$2,585,110 \$0 \$0	03/25/16 04/25/16	0% 0%
03-SAC-5-15.8/16.9 03-1H4304 20.20 201130		IN SACRAMENTO COUNTY IN SCARAMENTO FROM 0.15 MILE NORTH OF THE 5/160 SEPARATION TO0.26 MILE SOUTH OF THE FLORIN RD OVERCROSSDIR'S MEDIAN BARRIER AND TRAFFIC CONTROL	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077	GREYDANUS, WILLIAM 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)710-0286	\$535,000 \$0 \$0	02/11/16 05/12/16	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-18.7/18.7 03-2F4604		IN SACRAMENTO COUNTY IN SACRAMENTO AT 43RD AVENUE UNDERCROSSING	ST FRANCIS ELECTRIC 1001 CARDEN STREET SAN LEANDRO CA 94577		\$380,880 \$0 \$0	04/19/16 05/05/16	0% 0%
		MODIFY, UPGRADE SIGNALS					
03-SAC-5-20.0/25 03-3F1704 NH-000C-(392) --()		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ROADSIDE PAVEMENT AND SAFE ACCESS	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260 SACRAMENTO CA 95826	SCOTT, JEFF 3855 N. FREEWAY BLVD. STE. 120 SACRAMENTO, CA 95834 (916)263-4931	\$2,704,024 \$861,880 \$479,680	07/16/15 08/04/15 08/23/16	30% 31%
HB1							
03-SAC-5-23.3/0 03-3F0404 IMNH-0056-(341) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT 1.4 MILE SOUTH OF RICHARDS BOULEVARD REPLACE ALL PUMP HOUSE COMPONENTS	SACRAMENTO ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	BULLARD, BRENT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)713-6823	\$1,209,752 \$866,066 \$0	12/12/14 12/31/14 02/16/16	100% 72% OVER RUN
HA42							
03-SAC-5-32.5/32.7 03-2F6304 IMNH-P -()0 6344- -()		IN SACRAMENTO COUNTY NEAR SACRAMENTO FROM EAST OF POWERLINE ROAD TO WEST OF AIRPORT BOULEVARD. CREATE A LONGER DECELERATION LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568	ELGHASSEIN, DEAN 3855 N. FREEWAY BLV., STE 120 SACRAMENTO, CA 95834 (916)768-3597	\$958,858 \$367,955 \$367,955	11/16/15 12/07/15 06/17/16	46% 38%
03-SAC-5-/0 03-2F5404		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ADD/RELOCATE/REPLACE FRWY LIGHTING	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624		\$507,688 \$0 \$0	04/05/16 04/15/16	0% 0%
03-SAC-5-/0 03-0G0404		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$808,808 \$0 \$0	03/25/16 04/12/16	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-12-3.6/5.6 03-0G4604		IN SACRAMENTO COUNTY NEAR RIO VISTA AT JACKSON SLOUGH ROAD AND AT TERMINOUS ROAD REPLACE AC SURFACING	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354		\$221,995 \$0 \$0	02/12/16 03/03/16	0% 0%
03-SAC-50-2.3/16.8 03-4F1304 HSNH-000 -(389) --()		IN THE CITY AND COUNTY AT VARIOUS LOCATIONS ON ROUTES 5, 50, AND 80. ALSO IN BUTTE COUNTY ON ROUTE 191 PLACE HIGH FRICTION SURFACE	WEST COAST STRUCTURES INC DBA LEE, SUSHMA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	LEE, SUSHMA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,158,137 \$964,665 \$0	03/02/15 03/26/15	100% 80%
HB1							
03-SAC-50-16.9/17.4 03-4F0704 NH-P050-(135) --()		IN RANCHO CORDOVA AT NATOMA OVERHEAD WIDEN STRUCTURE, EXTEND WEAVE LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	DELONG, ERIC 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2932	\$5,391,216 \$4,830,593 \$49,242	10/31/14 11/24/14 09/16/16	54% 89%
03-SAC-51-.2/1.1 03-3F0804 BHNH-P051-(028) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT FORT SUTTER VIADUCT BRIDGE 24-188R LP REHABILITATE/RESURFACE BRIDGE DECK	MYERS AND SONS CONSTRUCTION, 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834	ELGHASSEIN, D. "DEAN" 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)263-4929	\$5,062,304 \$4,921,705 \$344,884	06/23/15 07/13/15 05/20/16 05/24/16	100% 100%
HA21							
03-SAC-51-4.0/0 03-0H2504		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$309,478 \$0	12/05/14 02/20/15 01/22/15	0% 39%
20.20 201130							
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- ()		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES PAVING & GRADING, INC. P.O. BOX 6227 CONCORD, CA 94524	OKPALA, MESHACK 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)718-8051	\$101,413,256 \$89,208,557 \$1,827,148	07/29/11 08/24/11 12/08/16	67% 89%
HB5	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-20.1/20.2 03-1H4504		IN SACRAMENTO COUNTY ON ROUTE 99 0.57 MILE NORTH OF FLORIN ROAD OVERCROSSING DIR'S EMERGENCY F.A. REPLACE FENCE	VIKING CONSTRUCTION COMPANY, INC. P.O. BOX 1508 RANCHO CORDOVA, CA 95741	SCOTT, JEFF 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)847-4916	\$885,000 \$0 \$0	02/02/16 05/09/16	0% 0%
20.20 201130							
03-SAC-160-7.0/0 03-3F3404 BHNH-P160-(024)E --()		NEAR ISLETON AT THREE MILE SLOUGH BRIDGE 24-121 PAINT ENTIRE BRIDGE	FD THOMAS, INC 217 BATEMAN DR CENTRAL POINT OR 97502	TECLE, DANIEL 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)919-4252	\$9,443,422 \$8,051,840 \$670,049	06/17/15 07/13/15 08/03/16	76% 85%
HA21							
03-SIE-49-2.7/3.5 03-1H4704		IN SIERRA COUNTY ABOUT 6.7 MILES NORTH OF CAMPTONVILLE AT 1 MILE SOUTH OF NORTH FOR YUBA RIVER BRIDGE DIR'S EMERGENCY L.B. CONSTRUCT A SOLDIER PILE RETAINING WALL	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$1,185,000 \$598,369 \$0	02/12/16 03/30/16 05/09/16	100% 50%
20.20 201130							
03-SIE-89-19.9/29.6 03-0G1004		NEAR SATTLEY FROM WEST JUNCTION ROUTE 49 TO PLUMAS COUNTY LINE REPLACE AC SURFACING	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694		\$1,083,125 \$0 \$0	10/20/15 11/02/15	0% 0%
							SUSPENDED
03-SIE-89-/2.3 03-1F2604 HSST-P -()P 9113- -()		IN SIERRA COUNTY NEAR SIERRAVILLE FROM 0.8 MILE NORTH OF NEVADA COUNTY LINE TO 1.4 MILES NORTH OF NEVADA COUNTY LINE CONSTRUCT CONCRETE BOX CULVERT	MEYERS EARTHWORK INC. P.O. BOX 493730 REDDING CA 96049	CROSBY, TIM 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)320-6460	\$1,605,406 \$325,285 \$312,235	01/12/16 02/11/16 07/30/16	6% 20%
HB1							
03-VAR-5-18.7/22.6 03-1H4204		IN SACRAMENTO COUNTY ON ROUTES 5 AND 99 ATVARIOUS LOCATIONS AND YOLO COUNTY ON ROUTES 50 AND 80 AT VARIOUS LOCATIONS DIR'S EMERGEN REPLACE FAILED PCC SLABS WITH RAPID STRENG	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 13557 SACRAMENTO, CA 95853	GREYDANUS, WILLIAM 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)710-0286	\$1,185,000 \$0 \$0	01/19/16 05/11/16	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-51-4.1/4.1 03-0H9504		IN NEVADA, SACRAMENTO, AND PLACER COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL IRRIGATION LINES	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95690	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,601,000 \$172,544 \$0	08/17/15 10/26/15 06/30/16	0% 11%
20.20 201130							
03-VAR-70-16.1/16.1 03-1H2104		IN BUTTE AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL RECLAIMED WATER SERVICE HYDRANT	CLEARWATER CONSTRUCTION SERVICES, INC. DBA CLEARWATER LANDSCAPE SERVICES 3908 PLACITAS DRIVE CAMERON PARK, CA 95682	SAGER, JANET 3855 N. FREEWAY BLVD. STE 210 SACRAMENTO, CA 95834 (916)825-2272	\$271,000 \$46,854 \$0	09/01/15 12/10/15 06/30/16	0% 17%
20.20 201130							
03-VAR-99-29.7/29.7 03-0H6204		IN BUTTE, NEVADA, SUTTER AND YUBA COUNTIES ON STATE ROUTES 20 AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,705,000 \$187,863 \$0	06/05/15 08/07/15 06/30/16	0% 11%
20.20 201130							
03-VAR--/0 03-0G0304 STP-000C-(404) --()		IN EL DORADO AND PLACER COUNTIES AT VARIOUS LOCATIONS (FED SPES NUMBER 00PE015) BRIDGE DECK REHABILITATION WORK AT	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE (530)218-4803	\$2,587,590 \$238,073 \$226,198	02/10/16 03/03/16 12/06/16	10% 9%
03-VAR--/0 03-4F2704 HSNH-000C-(393) --()		IN GLENN AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS INSTALL AND/OR MODIFY SIGNALS AND	STUDEBAKER BROWN ELECTRIC, INC 6643 32ND STREET NORTH HIGHLANDS CA 95660	INC DIAZ, PEDRO 3855 NORTH FREEWAY BLVD, ST120 SACRAMENTO, CA 95834 (530)682-5440	\$200,021 \$114,960 \$0	06/02/15 06/25/15 06/30/16	60% 57% SUSPENDED
03-VAR--/0 03-0H6004		IN BUTTE, NEVADA, AND SACRAMENTO COUNTIES ON ROUTES 20,50, AND 99 AT VARIOUS LOCATIONS INSTALL SMALLER HORSEPOWER PUMPS DIR'S EMERGENCY L.B.	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMANETO, CA 95834 (916)825-2272	\$1,265,000 \$541,550 \$0	06/05/15 08/21/15 08/31/16	0% 43%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-1H2904		IN YUBA AND PLACER COUNTIES ON ROUTES 49 AND 80 AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. REPAIR CULVERTS	HANSEN BROS. ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	PUSTOV, MICHAEL 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (916)208-9974	\$985,000 \$666,803 \$0	10/23/15 02/01/16 04/30/16	100% 68% OVER RUN
20.20 201130							
03-VAR--/0 03-0H5904		IN SACRAMENTO AND PLACER COUNTIES ON ROUTES 50, 80, AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION.INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$830,000 \$272,246 \$0	06/05/15 08/07/15 06/30/16	0% 33%
20.20 201130							
03-YOL-5-/0 03-0G0504 NHP-000C-(403) --()		IN YOLO COUNTY AT VARIOUS LOCATIONS PLACE BRIDGE DECK PREVENTATIVE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., STE. C SACRAMENTO, CA 95838 (916)263-5648	\$2,275,548 \$1,753,368 \$1,369,501	09/25/15 10/14/15 09/06/16	30% 77%
03-YOL-50-.4/.6 03-3F6904 NHP-P050-(137) --()		IN WEST SACRAMENTO AT 0.4 MILE WEST OF WESTBOUND ROUTE 80 ON-RAMP ONTO EASTBOUND ROUTE 50 RELOCATE EXISTING WEIGH IN MOTION	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	TRI, PRESTON 3951 PERFORMANCE DR. STE. E SACRAMENTO, CA 95838 (916)263-5705	\$1,451,362 \$1,413,661 \$262,937	11/04/15 11/16/15 06/01/16	86% 96%
03-YUB-65-/4.8 03-4F0404 STP-P065-(102) --()		IN AND NEAR WHEATLAND FROM THE BEAR RIVER BRIDGE 19-0013 TO 0.3 MILE NORTH OF SOUTH BEALE ROAD HMA OVERLAY	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568	TRI, PRESTON 3951 PERFORMANCE DR., STE. E SACRAMENTO, CA 95838 (916)416-5572	\$3,438,488 \$0 \$0	09/10/15 10/06/15 07/21/16	0% 0%
03-YUB-70-3.9/3.9 03-0G0204		IN BUTTE, COLUSA AND YUBA COUNTIES AT VARIOUS LOCATIONS REPAIR AND RESURFACE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$298,293 \$0 \$0	02/12/16 02/25/16	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$323,309,339</u>	Completed to Date:	<u>\$188,493,976</u>	Work This Month:	<u>\$18,434,120</u>	

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-32-19.0/23.9	03-0G1104	1
03-BUT-70-14.8/14.8	03-0G2904	1
03-BUT-70-24.3/0	03-0F6904	1
03-BUT-99-30.1/T37.5	03-2F3304	1
03-BUT-99-33.8/35.3	03-0H9404	1
03-BUT-99-40.6/40.8	03-1F4204	1
03-BUT-162-18.0/22.7	03-0G3604	2
03-COL-5-22.3/0	03-4M2004	2
03-COL-45-24.6/28.8	03-0G4704	2
03-ED-49-14.9/15.1	03-2F6004	2
03-ED-49-20.2/20.4	03-2F4004	2
03-ED-50-36.7/0	03-0H1304	2
03-ED-89-8.6/13.8	03-1A8424	3
03-ED-89-13.8/18	03-1A8434	3
03-ED-89-24.9/27.2	03-1A8454	3
03-ED-193-10.1/10.1	03-2F7204	3
03-ED-193-23.4/23.3	03-1H4804	3
03-ED-193-25.8/25.8	03-2F6504	3
03-GLE-5-24.8/28.6	03-0F3704	4
03-GLE-32-1.3/4.3	03-0G3804	4
03-NEV-20-25.8/32	03-4M4504	4
03-NEV-49-15.1/21.8	03-0G3304	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-PLA-65-4.8/12.5	03-4F0204	4
03-PLA-80-8.1/37.8	03-3E1004	4
03-PLA-80-34.6/34.9	03-2F2504	5
03-PLA-80-35.1/38	03-1F4004	5
03-PLA-80-54.7/54.7	03-1H4904	5
03-PLA-80-69.3/69.8	03-0G3504	5
03-PLA-89-9.0/12.5	03-0G4504	5
03-PLA-89-/T8.5	03-2A9204	5
03-PLA-193-4.4/5.4	03-4E8604	6
03-PLA-267-/6.8	03-2F2904	6
03-SAC-0-/0	03-1H3004	6
03-SAC-5-1.0/1	03-3F8304	6
03-SAC-5-15.8/16.9	03-1H4304	6
03-SAC-5-18.7/18.7	03-2F4604	6
03-SAC-5-20.0/25	03-3F1704	7
03-SAC-5-23.3/0	03-3F0404	7
03-SAC-5-32.5/32.7	03-2F6304	7
03-SAC-5-/0	03-2F5404	7
03-SAC-5-/0	03-0G0404	7
03-SAC-12-3.6/5.6	03-0G4604	7
03-SAC-50-2.3/16.8	03-4F1304	8
03-SAC-50-16.9/17.4	03-4F0704	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-51-.2/1.1	03-3F0804	8
03-SAC-51-4.0/0	03-0H2504	8
03-SAC-80-/M10.4	03-3797U4	8
03-SAC-99-20.1/20.2	03-1H4504	8
03-SAC-160-7.0/0	03-3F3404	9
03-SIE-49-2.7/3.5	03-1H4704	9
03-SIE-89-19.9/29.6	03-0G1004	9
03-SIE-89-/2.3	03-1F2604	9
03-VAR-5-18.7/22.6	03-1H4204	9
03-VAR-51-4.1/4.1	03-0H9504	9
03-VAR-70-16.1/16.1	03-1H2104	10
03-VAR-99-29.7/29.7	03-0H6204	10
03-VAR--/0	03-0G0304	10
03-VAR--/0	03-4F2704	10
03-VAR--/0	03-0H6004	10
03-VAR--/0	03-1H2904	10
03-VAR--/0	03-0H5904	11
03-YOL-5-/0	03-0G0504	11
03-YOL-50-.4/.6	03-3F6904	11
03-YUB-65-/4.8	03-4F0404	11
03-YUB-70-3.9/3.9	03-0G0204	11

