

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/12

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-21.0/29.3 06-0E3104		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF JENSEN AVENUE OVERCROSSING TO 0.1 MILE SOUTH OF BULLARD AV FREEWAY MAINTENANCE ACCESS	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697	Haidar Haddadin 183 W. VENTURA KINGSBURG, CA 93631	\$1,900,655 \$1,799,771 \$0	07/15/11 08/10/11 02/29/12	64% 97%
HA28	SWPPP						
06-FRE-41-24.7/25 06-0H3704 ACNH-X019-(022)E --()		IN FRESNO COUNTY IN FRESNO ON ROUTE 41 FROM ROUTE 180/41 SEPARATION TO FLORADORA AVENUE OVERHEAD AND ON ROUTE 180 FROM FRESNO STRE INSTALL RAMP METER SYSTEM	TENNYSON ELECTRIC INC 7275 NATIONAL DR LIVERMORE CA 94550 (925)606-1038	Haidar Haddadin 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)243-3881	\$928,389 \$631,806 \$0	06/15/11 07/01/11 01/25/12	85% 68%
HB4N	WPCP						
06-FRE-41-27.6/30.4 06-0E9714		IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041		\$576,713 \$0 \$0	03/19/12 04/16/12	0% 0%
HB4N	WPCP						
06-FRE-41-30.7/31.7 06-0A4904 SARR-P041-(115)E P0-41 1-(5E) --()		IN FRESNO COUNTY FROM 0.3 MILE NORTH OF HERNDON AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING PLANTING AND IRRIGATION	ELITE LANDSCAPING 2972 LARKIN CLOVIS CA 93612	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$632,638 \$609,053 \$1,450	05/24/10 06/25/10 11/19/13	43% 93%
	SWPPP						
06-FRE-99-1.0/7.4 06-350714		IN FRESNO CO IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99/201 SEPARATION TO NORTH OF FLORAL AVENUE UNDERCROSSING PERFORM HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$495,692 \$388,292 \$3,951	12/23/09 01/19/10 08/09/13	45% 78%
HE13	SWPPP						
06-FRE-99-10.5/16.5 06-0M7604 ACHN-P099-(554)E --()		ON ROUTE 99, IN FRESNO AND MADERA CO FROM SOUTH OF THE MERCED STREET UNDERCROSSING IN FOWLER TO ROAD 24 IN P O BOX 250 MADERA CO (FRE-99-10.5/ INSTALL VEHICLE DETECTION SYSTEMS	LEE WILSON ELECTRIC COMPANY INC ARROYO GRANDE CA 93421 (805)489-4216		\$592,381 \$0 \$0	03/27/12 04/13/12	0% 0%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/12

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-/10.5 06-0L8404 ACST-X019-(023)E X0-19 0-(3E) --()		IN FRESNO COUNTY ON ROUTE 168 FROM ROUTE 180 TO DEWOLF AVENUE AND ON ROUTE 180 FROM MARKS AVENUE TO CLOVIS AVENUE INSTALL VEHICLE DETECTION SYSTEMS	MADCO ELECTRIC INC 2135 E FRONT STREET SELMA CA 93662 (559)896-5637	ABOUZEDAN, RAAID 3240 N MILLBROOK FRESNO CA 93726 (559)243-3598	\$579,979 \$537,608 \$61,756	06/15/11 07/14/11 07/24/12	49% 93%
HB4N	WPCP						
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO CA 93723 (559)445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100% OVER RUN
HA22	WPCP						
06-FRE-180-58.4/60.4 06-0C1104 ACNH-P180-(056)N --()		ON ROUTE 180 IN FRESNO COUNTY BETWEEN R AND L ROUTE 41 AND ROUTE 168 BRAIDED RAMPS	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$40,676,639 \$1,138,946 \$732,180	01/12/12 01/20/12 12/19/13	8% 3%
HE14							
06-FRE-198-34.6/42.7 06-0N2504		IN FRESNO COUNTY NEAR HURON FROM ROUTE 269 TO KINGS COUNTY LINE RESURFACE HWY RUBBERIZED HMA TYPE G	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$1,042,335 \$0 \$0	12/14/11 02/05/12	0% 0%
HM1	WPCP						
06-KER-0-/0 06-0M5104 ACNH-000C-(332)E --()		IN VARIOUS COUNTIES PLACE HMA ON PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MICHAEL ROBBINS 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4817	\$3,478,177 \$2,137,763 \$448,679	03/29/11 04/19/11 06/29/12	48% 61%
HA26	WPCP						
06-KER-5-.5/62.6 06-0G6804		IN KERN CO AT VARIOUS BRIDGES ON ROUTES 5, 46, 155 & 178 REPLACE JOINT SEALS AND SEAL BRIDGE	DEBRUIN CONSTRUCTION 939 W. CHARTER STOCKTON, CA 95206 (209)462-5100	MICHAEL ROBBINS 183 W. VENTURA KINGSBURG, CA 93631 (559)246-9429	\$664,416 \$384,569 \$0	06/14/11 07/13/11 12/28/11	77% 57%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/12

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-.8/0 06-0A9904 ACHS-005 -(183)2 IMG-005 -(183)2 --()		IN KERN COUNTY NEAR LEBEC AT THE TEJON SAFETY ROADSIDE REST AREA RESTORE SAFETY ROADSIDE REST AREA	J T S CONSTRUCTION P O BOX 41765 BAKERSFIELD CA 93384 (661)835-9270	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$4,605,857 \$4,163,861 \$206,098	10/11/10 10/27/10 10/31/12	69% 90%
HA26	SWPPP						
06-KER-5-5.2/5.9 06-0L1804 HSIM-G005-(189)E 10- 1-(9E) --()		IN KERN COUNTY NEAR FORT TEJON FROM 0.2 MIL NORTH TO 0.9 MILE NORTH TO 0.9 MILE NORTH OF FORT TEJON OVERCROSSING	ARTHURS CONTRACTING, INC. P O BOX 2650 ATASCADERO CA 93423 (805)461-0104	ALNATOUR, HISHAM 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4747	\$1,254,999 \$894,260 \$378,662	10/26/11 11/17/11 05/09/13	24% 71%
HB1	SWPPP	INSTALL MEDIAN BARRIER					
06-KER-5-15.9/42.8 06-0M6804 ACIM-0054-(187)2 E- -()		IN KERN CO IN AND NEAR BUTTONWILLOW FM RTE 5/99 SEP TO 0.1 MI S OF KERN RIVER UTILITY RD OC AND FM 0.6 MI N OF RTE 5/58 SEP TO LER	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$5,677,725 \$5,158,015 \$1,256,383	06/07/11 06/24/11 05/29/12	63% 90%
HM1	WPCP	PLACE HMA ON EXISTING PAVEMENT					
06-KER-5-36.1/54.2 06-0K8904 IM-SARR-(A00) --()		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.1 MILE SOUTH OF BUENA VISTA CANAL ROAD OVERCROSSING TO 2.4 MILES SOUTH OF 7TH STANDARD ROA	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE. BAKERSFIELD CA, 93308	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE. VISALIA CA, 93291 (559)651-8319	\$32,176,795 \$17,146,813 \$1,120,609	12/13/10 12/30/10 04/30/12	98% 53%
	SWPPP	REPLACE CONCRETE PANEL					
06-KER-5-69.6/73.1 06-0L2204 HSIM-G005-(190)E 75- 1-(0E) --()		ON ROUTE 5 BETWEEN MAIN DRAIN ROAD OVERCROSSING AND STATE ROUTE 46/5 SEPARATION	MIDSTATE BARRIER INC P O BOX 30550 STOCKTON CA 952130550 (209)944-9565	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)333-9357	\$1,079,792 \$818,989 \$818,989	01/30/12 02/14/12 05/09/12	57% 76%
HB1	SWPPP	INSTALL MEDIAN BARRIER AND RUMBLE					
06-KER-5-/4.6 06-460604 IM-0005-(186)2 --()		IN KERN COUNTY AT FORT TEJON FROM LOS ANGELES COUNTY LINE TO 0.1 MILE NORTH OF GRAPEVINE CREEK BRIDGE	LOS GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$11,732,787 \$7,083,440 \$1,591,325	02/03/11 02/16/11 10/11/12	57% 60%
HA22	SWPPP	REHABILITATE PAVEMENT					

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/12

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-33-60.7/64 06-0N2304		IN KERN COUNTY ABOUT 28 MILES SOUTH OF AVENAL FROM 0.6 MILE NORTH OF ROUTE 46 TO 3.9 MILES NORTH OF ROUTE 46 COLD IN PLACE RECYCLE & HMA OVERLAY	BOWMAN ASPHALT INC 3527 BRIAN WAY BAKERSFIELD CA 93308 (661)334-1356		\$928,955 \$0 \$0	03/06/12 04/19/12	0% 0%
HM1	WPCP						
06-KER-46-6.8/19.8 06-442524 HPLU-6206-(018)E 62-06 0-(8E) --()		IN KERN COUNTY NEAR THE COMMUNITY OF LOST HILLS FROM 0.5 MILE WEST OF KECKS ROAD TO 0.7 MILE WEST OF ROUTE 46/33 INTERSECTION WIDEN TO FOUR LANES	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913522617 (818)767-8418	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)797-1480	\$46,313,451 \$26,070,231 \$3,624,631	01/26/11 02/10/11 12/03/12	55% 56%
HE13 HE13	SWPPP						
06-KER-58-52.2/60 06-0L7304 NH-P058-(108)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD AT VARIOUS LOCATIONS FROM ROUTE 58/99 SEPARATION TO 0.4 MILE WEST OF VINELAND ROAD OVERCROSSING INSTALL VEHICLE DETECTION SYSTEMS	TRAFFIC DEVELOPMENT SERVICES INC 207 N. LOS ANGELES AVE STE252 MOORPARK CA 93021 (805)523-1914	HISHAM ALENATOUR 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)394-4747	\$542,576 \$527,209 \$3,893	12/21/10 01/12/11 06/25/12	85% 96%
HB4N	WPCP						
06-KER-58-52.3/64.6 06-0G4904		IN KERN COUNTY AT VARIOUS BRIDGES ON ROUTES 58,99 & 202 REPLACE JOINT SEALS AND SEAL BRIDGE	CAROLINO CONSTRUCTION CORP 3035 EAST 8TH STREET NATIONAL CITY, CA 91950 (619)434-9200	CARY J. CRUZ 183 W. VENTURA KINGSBURG, CA 93631 (559)246-9429	\$496,490 \$408,760 \$0	05/04/11 05/27/11 12/21/11	100% 81%
	WPCP						
06-KER-65-/6.1 06-0E0604 ACNH-9065-(096)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM ROUTE 65/99 SEPARATION TO 0.1 MILE SOUTH OF 7TH STANDARD ROAD AND FROM 0.1 MILE REMOVE AND REPLACE HMA PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	MARTINEZ, BLAS 8530 W. ROOSEVELT VISALIA CA, 93291 (559)651-8321	\$5,009,103 \$5,296,827 \$0	07/01/11 07/15/11 03/28/12	100% 100%
HA22	SWPPP						
06-KER-99-28.2/29 06-0A7204 ACST-P099-(516)E P0-99 5-(6E) --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.3 MILE NORTH OF OLIVE DRIVE OVERCROSSING TO 0.5 MILE NORTH OF ROBERTS LANE UC HIGHWAY PLANTING AND IRRIGATION	ODYSSEY LANDSCAPING 5400 W HWY 12 LODI CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$310,761 \$314,322 \$961	11/06/08 11/19/08 05/09/12	98% 99%
	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/12

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-28.4/43.9 06-0L6404 ACNH-P099-(551)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BEARDSLEY CANAL BRIDGE TO ROUTE 46/99 SEPARATION REPLACE EXISTING PAVEMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$85,921,426 \$1,874,843 \$1,874,843	01/18/12 02/14/12 04/16/13	2% 2%
HA22	SWPPP						
06-KER-119-4.7/8.5 06-0J5204 ACHS-STP -(015)E 19- 0-(5E) --()		ON ROUTE 119 BETWEEN 0.2 MILES EAST OF WEED CREEK (PM 4.7) AND 0.3 MILES WEST OF LAKEVIEW WASH BRIDGE (PM 8.5) WIDEN SHOULDERS AND HMA OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	\$3,099,558 \$0 \$0	01/26/12 02/14/12	0% 0% SUSPENDED
HA12	WPCP						
06-KER-178-41.6/0 06-0M4004		IN KERN COUNTY AT BODFISH AT THE BODFISH MAINTAINCE STATION AT 3115 KERN RIVER ROAD CONSTRUCT NEW OFFICE BUILDING	AMD CONSTRUCTION GROUP INC 27285 LAS RAMBLAS SUITE 110 MISSION VIEJO CA 92691 (949)273-6211	ISAAC KAING 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4764	\$624,001 \$127,694 \$61,802	10/26/11 11/29/11 07/12/12	54% 20%
06-KER-184-1.0/0 06-0H8304 ACST-P184-(014) P-184 -(14) E --()		LN KERN COUNTY AT LAMONT AT DI GIORGIO ROAD MODIFY SIGNALS CONSTRUCT LEFT	PTM GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 92513 (951)710-1000	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	\$445,353 \$415,414 \$49,604	06/27/11 07/22/11 04/24/12	98% 92%
HB4N	WPCP						
06-KER-223-1.8/4 06-0N2204		IN KERN COUNTY NEAR ARVIN FROM JUNCTION STATE ROUTE 223/5 TO 0.9 MILE WEST OF OLD RIVER ROAD AND AT 0.1 MILE WEST OF SOUTH H STREE COLD IN PLACE RECYCLE, HMA OVERLAY	LEGG INC 2551 2ND STREET LIVERMORE CA 94550 (925)605-4500		\$794,169 \$0 \$0	03/01/12 03/22/12	0% 0%
HM1	WPCP						
06-KIN-5-19.1/0 06-0L8004		IN FRESNO AND KINGS COUNTIES NEAR COALINGA 1.4 MILES NORTH OF ROUTES 5/33/145 SEPARATION AND NEAR KETTLEMAN CITY AT MILHAM AVENUE CHANGEABLE MESSAGE SIGN MAINTENANCE	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		\$320,998 \$0 \$0	01/30/12 02/13/12	0% 0%
	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/12**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-33-8.0/19 06-0N2804		IN KINGS AND MADERA COUNTIES AT VARIOUS LOCATIONS PME CHIP SEAL	GRAHAM CONTRACTORS INC P O BOX 26770 SAN JOSE CA 95159 (408)293-9516		\$1,099,082 \$0 \$0	02/08/12 02/29/12	0% 0%
HM1	WPCP						
06-KIN-41-11.5/20 06-415904 ACNH-P041-(120)E --()		IN KINGS COUNTY NEAR KETTLELMAN CITY GRANITE CONSTRUCTION COMPANY FROM 0.1 MILE SOUTH OF UTICA AVENUE TO 0.1 MILE SOUTH OF QUAIL AVENUE AC OVERLAY AND WIDEN SHOULDER	WATSONVILLE CA 950775085 (831)724-1011	Haidar Haddadin 3240 N. MILLBROOK FRESNO, CA 93726 (559)917-2487	\$14,341,448 \$12,210,515 \$78,892	05/09/11 05/27/11 06/15/12	81% 83%
HA22	SWPPP						
06-KIN-41-42.1/44.9 06-416004 NH-P041-(122)E --()		IN KINGS COUNTY NEAR LEMOORE FROM 0.1 MILE SOUTH OF HANDFORD-ARMONA ROAD TO 0.7 MILE NORTH OF GRANGEVILLE BOULEVARD REHAB ROADWAY AND WIDEN SHOULDERS	ROSEVILLE CA 95678 (916)645-4800		\$6,496,442 \$0 \$0	04/06/12 04/27/12	0% 0%
HA22	SWPPP						
06-KIN-198-21.5/28.3 06-3568U4 HPLU-6206-(015)E --()		NEAR HANFORD FROM 0.8 KM E OF RTE 43 TO 0.6 KM W OF RTE 99 NEAR VISALIA CONVERT A 2 LANE TO A 4 LANE HWY	FLATIRON WEST INC. 2100 GOODYEAR ROAD BENICIA CA 94510	MICHAEL WEBER 8530 W. ROOSEVELT AVENUE VISALIA CA 93291 (559)651-8314	\$47,686,665 \$36,997,499 \$177,494	09/01/09 09/22/09 10/29/12	74% 77%
HE14 HE14	SWPPP						
06-MAD-41-2.4/6.9 06-0M7004		IN MADERA COUNTY NEAR FRESNO FROM 0.8 MILE SOUTH OF AVE 12 TO FRIANT-MADERA CANAL BRIDGE AND FROM 0.1 MILE SOUTH OF ROAD 406 TO 0 RHMA TYPE "O" OVERLAY	P O BOX 1118 STOCKTON CA 95206 (209)983-2300		\$2,202,238 \$0 \$0	03/27/12 04/13/12	0% 0%
HM1	WPCP						
06-MAD-99-9.5/13.1 06-0E0404 NH-P099-(538)N --()		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MILE SOUTH OF SOUTH MADERA OVERCROSSING TO 0.4 MILE NORTH OF AVENUE 16 OVERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY ATTN JEFF GRIMM P O BOX 50085 WATSONVILLE CA 95077 (559)441-5715	OSCAR SHERRILL 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3812	\$23,555,117 \$6,034,311 \$913,512	06/28/11 08/22/11 10/01/12	23% 26%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/12

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-65-14.0/15 06-0N2404		IN TULARE COUNTY NEAR PORTERVILLE FROM AVENUE 112 TO 0.1 MILE SOUTH OF AVENUE 120 COLD PLANE AC AND HMA OVERLAY	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697	MARTINEZ, BLAS 8530 WEST ROOSEVELT VISALIA CA, 93291 (559)651-8321	\$387,061 \$0 \$0	02/09/12 02/29/12 06/11/12	0% 0%
HM1	WPCP						
06-TUL-99-3.1/0 06-471904 ACNH-P099-(533)E BRP0-99 5-(3EN)H P099- 533-()		IN TULARE COUNTY NEAR EARLIMART FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF AVENUE 24 UNDERCROSSING BRIDGE REHABILITATION	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA CA 92821	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$4,841,948 \$4,712,384 \$4,330	06/24/10 07/13/10 10/17/12	76% 97%
HA21	SWPPP						
06-TUL-99-19.8/25 06-0E0704 ACNH-P099-(553)E --()		IN TULARE COUNTY FROM 0.3 MILE NORTH OF AVENUE 152 OVERCROSSING TO ELK BAYOU BRIDGE. PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HAIDAR HADDADIN 183 W. VENTURA KINGSBURG, CA 93631	\$8,406,539 \$0 \$0	12/21/11 01/18/12	0% 0%
HA22	SWPPP						
06-TUL-99-22.4/0 06-0A9704 NH-SARR-(STP)E TPES-AR R-(E) --()		IN TULARE COUNTY NEAR TIPTON AT THE PHILIP S RAINE SAFETY ROADSIDE REST AREA CONSTRUCT NEW FACILITES REST AREA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DANIEL CHAPA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8312	\$8,581,535 \$4,544,929 \$236,699	04/06/11 04/25/11 09/06/12	55% 53%
HA26	SWPPP						
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$68,522,767 \$14,371,040 \$694,643	01/04/11 01/19/11 11/04/13	38% 21%
HE13	SWPPP						
06-TUL-198-9.5/9.7 06-0F0004 ACHS-NHGP-(057)E 8- 0-(7E) --()		IN TULARE COUNTY IN VISALIA FROM CONYER STREET OVERCROSSING TO TO WATSON STREET WIDEN OFF RAMP AND CONSTRUCT	TEICHERT CONSTRUCTION P O BOX 620 FOWLER CA 93625 (559)813-3100	MARTINEZ, BLAS 8530 WEST ROOSEVELT VISALIA CA, 93291 (559)651-8321	\$1,246,462 \$571,604 \$35,279	05/25/11 06/14/11 01/26/13	19% 45%
HB1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/12**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-201-/14 06-0N3004		IN TULARE COUNTY NEAR KINGSBURG FROM INTERMOUNTAIN SLURRY SEAL INC TULARE/FRESNO COUNTY LINE TO ROAD 128 P O BOX 50085 SLURRY SEAL ON EXISTING PAVEMENT	WATSONVILLE CA 950775085 (831)724-1011		\$646,646 \$0 \$0	03/08/12 03/28/12	0% 0%
06-TUL-5711-/0 06-0F8004	HM1 WPCP	IN TULARE COUNTY NEAR LEMON COVE AT THE LEMON COVE MAINTENANCE STATION REMOVE CONTAMINATED MATERIAL, BACK	ARTHURS CONTRACTING INC P O BOX 2650 ATASCADERO CA 93423 (805)461-0140	BLAS MARTINEZ 8530 W. ROOSEVELT AVE. VISALIA, CA 93291	\$223,130 \$203,124 \$92,715	12/06/11 12/21/11 06/20/12	56% 95%

Totals: Authorized Final Amt: \$441,236,271 Completed to Date: \$157,668,503 Work This Month: \$14,469,378

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-41-21.0/29.3	06-0E3104	1
06-FRE-41-24.7/25	06-0H3704	1
06-FRE-41-27.6/30.4	06-0E9714	1
06-FRE-41-30.7/31.7	06-0A4904	1
06-FRE-99-10.5/16.5	06-0M7604	1
06-FRE-99-1.0/7.4	06-350714	1
06-FRE-168-/10.5	06-0L8404	2
06-FRE-180-31.3/0	06-478904	2
06-FRE-180-58.4/60.4	06-0C1104	2
06-FRE-198-34.6/42.7	06-0N2504	2
06-KER-0-/0	06-0M5104	2
06-KER-5-.8/0	06-0A9904	2
06-KER-5-5.2/5.9	06-0L1804	3
06-KER-5-36.1/54.2	06-0K8904	3
06-KER-5-69.6/73.1	06-0L2204	3
06-KER-5-.5/62.6	06-0G6804	3
06-KER-5-15.9/42.8	06-0M6804	3
06-KER-5-/4.6	06-460604	3
06-KER-33-60.7/64	06-0N2304	4
06-KER-46-6.8/19.8	06-442524	4
06-KER-58-52.2/60	06-0L7304	4
06-KER-58-52.3/64.6	06-0G4904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-65-/6.1	06-0E0604	4
06-KER-99-28.2/29	06-0A7204	4
06-KER-99-28.4/43.9	06-0L6404	5
06-KER-119-4.7/8.5	06-0J5204	5
06-KER-178-41.6/0	06-0M4004	5
06-KER-184-1.0/0	06-0H8304	5
06-KER-223-1.8/4	06-0N2204	5
06-KIN-5-19.1/0	06-0L8004	5
06-KIN-33-8.0/19	06-0N2804	6
06-KIN-41-11.5/20	06-415904	6
06-KIN-41-42.1/44.9	06-416004	6
06-KIN-198-21.5/28.3	06-3568U4	6
06-MAD-41-2.4/6.9	06-0M7004	6
06-MAD-99-9.5/13.1	06-0E0404	6
06-TUL-65-14.0/15	06-0N2404	7
06-TUL-99-3.1/0	06-471904	7
06-TUL-99-19.8/25	06-0E0704	7
06-TUL-99-22.4/0	06-0A9704	7
06-TUL-99-41.3/53.9	06-324504	7
06-TUL-198-9.5/9.7	06-0F0004	7
06-TUL-201-/14	06-0N3004	8
06-TUL-5711-/0	06-0F8004	8

