

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/14**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0Q5404 CSTP-000C-(367)E --()		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS REPAIR DAMAGE ELECT. & IRRIGATION	ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307 (209)541-0920	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$6,127,705 \$1,851,073 \$582,039	11/19/13 12/09/13 10/23/14	35% 31%
HA23							
06-FRE-33-/0 06-0C1304 BHNH-000C-(354)E --()		IN FRESNO, MADERA, KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS RETROFIT BRIDGES WITH COMPOSITE	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	GANDRATHI, SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7617	\$3,302,377 \$3,023,383 \$98,684	01/15/13 02/06/13 04/24/14	91% 90%
HA21	WPCP						
06-FRE-41-24.5/24.8 06-0M4204 STPG-X019-(025)E --()		IN FRESNO COUNTY IN FRESNO ON RTE 41 FROM THE RTE 180/41 CONNECTOR TO OLIVE AVE UC AND ON RTE 180 FROM BLACKSTONE AVE UNDERCROSSIN CONSTRUCT CONCRETE GUARD RAIL	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550 (925)245-1300	OLIBRIS, GARNEL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$1,226,252 \$0 \$0	03/18/14 04/09/14	0% 0%
HB1							
06-FRE-41-27.6/30.4 06-0E9714		IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	MENGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$597,550 \$508,475 \$0	03/19/12 04/16/12 01/11/16	0% 0%
HB4N	WPCP						PLANT EST SATIS
06-FRE-99-26.7/31.6 06-442624		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$41,192,092 \$26,172,828 \$1,762,205	10/10/12 11/06/12 08/01/16	33% 63%
HE13	SWPPP						
06-FRE-145-32.8/33.4 06-0J9204 SSTP-P145-(031)E --()		ON ROUTE 145, FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF JENSEN AVENUE CONSTRUCT ROUNDABOUT	RSB GROUP INC 20331 LAKE FORREST DRIVE C13 LAKE FORREST CA 92630 (949)454-1999	OLIBRIS, GARNEL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$1,198,426 \$0 \$0	01/28/14 03/03/14	0% 0%
HB1							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/14

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-32.5/36.2 06-0Q6604		IN FRESNO COUNTY AT VARIOUS LOCATIONS FROM 3.7 MILES WEST OF TOLLHOUSE ROAD/AUBERRY ROAD TO TOLLHOUSE ROAD/AUBERRY ROAD CURED-IN-PLACE PIPELINER	MICHEL'S PIPELINE CONSTRUCTION P O BOX 12905 SALEM OR 97309 (503)364-1199		\$324,462 \$0 \$0	11/19/13 12/09/13	0% 0%
HM2							
06-FRE-168-/0 06-0Q5504 CSTP-X019-(027)E --()		IN FRESNO COUNTY AT VARIOUS LOCATIONS ELECTRICAL EQUIPMENT REPLACEMENT	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553 (925)682-6133	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93710 (559)341-3377	\$5,430,650 \$1,028,582 \$989,082	11/19/13 12/09/13 10/30/14	16% 19%
HA23							
06-FRE-180-58.4/60.4 06-0C1104 ACNH-P180-(056)N --()		ON ROUTE 180 IN FRESNO COUNTY BETWEEN R AND L ROUTE 41 AND ROUTE 168 BRAIDED RAMPS	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$46,290,213 \$42,646,272 \$45,323	01/12/12 01/20/12 05/20/14	100% 98% OVER RUN
HE14							
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$4,899,447 \$3,609,238 \$77,439	08/23/12 09/27/12 06/09/14	90% 71%
WPCP							
06-FRE-180-71.8/74.5 06-342524		IN FRESNO COUNTY ABOUT 6.3 MILES EAST OF FRESNO FROM 0.6 MILE WEST OF QUALITY AVENUE TO 0.2 MILE WEST OF SMITH AVENUE NEW EXPRESS HIGHWAY	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744 (559)268-9886	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$15,427,248 \$9,349,089 \$503,452	04/23/13 05/16/13 10/15/14	54% 61%
HE14							
06-FRE-180-77.2/0 06-0H1704 BRNH-P180-(058)E --()		ON ROUTE 180 IN FRESNO COUNTY AT KINGS RIVER OVERFLOW BRIDGE (#42- 0074) BETWEEN PM 77.1 AND PM 77.2 BRIDGE REPLACEMENT, SHOULDER WIDEN	EMMETT'S EXCAVATION INC 1477 MENLO AVE CLOVIS CA 93611 (559)299-1256	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$2,336,824 \$46,415 \$0	12/04/13 12/17/13 04/06/15	4% 2% SUSPENDED
HA21							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/14

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-0-/0 06-0Q8404 CSTP-X029-(111)E --()		IN KERN COUNTY AT VARIOUS LOCATIONS PAE CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388		\$2,308,123 \$0 \$0	02/10/14 02/27/14	0% 0%
HM1							
06-KER-0-/0 06-0M6204		IN KERN COUNTY AT VARIOUS LOCATIONS REMOVE DECK SURFACE,PLACE DECK SEAL	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$1,898,614 \$1,780,254 \$8,546	05/21/13 06/13/13 05/06/14	86% 86% SUSPENDED
HM1							
06-KER-5-.5/62.6 06-0G6804		IN KERN CO AT VARIOUS BRIDGES ON ROUTES 5, 46, 155 & 178 REPLACE JOINT SEALS AND SEAL BRIDGE	DEBRUIN CONSTRUCTION 939 W. CHARTER STOCKTON, CA 95206 (209)462-5100	MICHAEL ROBBINS 183 W. VENTURA KINGSBURG, CA 93631 (559)246-9429	\$664,416 \$384,829 \$0	06/14/11 07/13/11 12/28/11	77% 100%
HM1	WPCP						
06-KER-5-13.5/0 06-0M2204		IN KERN COUNTY AT VARIOUS LOCATIONS PAINT STRUCTURAL STEEL & JOINT SEAL	F D THOMAS INC P O BOX 4663 MEDFORD OR 97504 (541)664-3010	PETER MULLALY 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$1,789,000 \$1,799,200 \$0	12/05/12 12/27/12 10/24/13	100% 100% SUSPENDED
HM1	WPCP						
06-KER-14-39.3/40.3 06-0H1804 BRNH-P014-(072)E --()		ON ROUTE 14 IN KERN COUNTY AT PM 39.9, 24 MILES NORTH OF MOJAVE AT RED P O BOX 5127 ROCK CANYON BRIDGE #50-0178 BRIDGE REPLACEMENT (SCOUR)	GRANITE CONSTRUCTION COMPANY BAKERFIELD CA 93388 (661)399-3361	AMARJIT DHALIWAL (661)391-4766	\$8,077,353 \$3,933,639 \$125,199	05/22/13 06/10/13 09/10/14	63% 48%
HA21	SWPPP						
06-KER-46-37.5/49 06-0P7504		IN KERN COUNTY IN AND NEAR WASCO FROM 0.7 MILE EAST OF CORCORAN RD TO MAGNOLIA AVE POLYMER MODIFIED ASPHALT CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388		\$1,168,796 \$0 \$0	03/18/14 03/26/14	0% 0%
HM1							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/14

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-67.8/0 06-0N4014 NH-17D5-(004)E --()		IN KERN COUNTY NEAR EDISON AT NEUMARKLE ROAD UC CONSTRUCT ROCK SLOPE PROTECTION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$394,783 \$384,250 \$0	05/22/13 06/13/13 08/05/13	100% 100%
HA23							
06-KER-58-108.9/0 06-0G2704 ACHS-P058-(113)E G P0-58 1-(3E) --()		IN KERN COUNTY NEAR MOJAVE AT BUSINESS 58 WEST OVERCROSSING CONCRETE BARRIER AND WINDSCREEN	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	\$1,541,102 \$1,545,500 \$0	08/14/12 09/18/12 06/14/13	100% 100% OVER RUN
HB1 WPCP							
06-KER-58-/0 06-0S0704		UPGRADE IRRIGATION SYSTEMS IN ACCORDANCE WITH EMERGENCY DROUGHT DECLARATION IN KERNAND TULARE COUNTYS AT VARIOUS LOCATIONS UPGRADE IRRIGATION SYSTEMS	WABO LANDSCAPE & CONSTRUCTION, INC 726 ALFRED NOBLE DR HERCULES, CA 94547	MULLALY, PETER 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$2,185,000 \$0 \$0	03/07/14 03/10/14 05/31/14	0% 0%
20.20.201 130							
06-KER-99-17.0/22.1 06-0G8304		IN KERN COUNTY IN BAKERSFIELD FROM 0.5 MILE SOUTH OF ROUTE 119 TO WILSON ROAD WIDEN FREEWAY FROM 6 TO 8 LANES	SECURITY PAVING COMPANY INC PO BOX 1489 SUN VALLEY CA 91353-1489 (818)362-9200	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$20,787,782 \$18,910,349 \$560,409	10/24/12 12/03/12 04/22/14	95% 92%
SWPPP							
06-KER-99-17.5/29.9 06-0E6604 ACNH-P099-(569)E --()		IN KER CO IN BAKERSFIELD AT VAR LOCATIONS FROM THE RTE 119/99 SEP TO THE RTE 65/99 SEP 99 CORRIDOR-BRIDGE ENHANCEMENT	CLEANCUT LANDSCAPE 8406 N ARMSTRONG CLOVIS, CA 93619 (559)322-2041	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$705,106 \$713,592 \$0	07/19/13 08/21/13 05/13/14	77% 73%
06-KER-99-19.5/0 06-0N6904		IN KERN COUNTY IN BAKERSFIELD AT PANAMA LANE OVERCROSSING WIDEN OFF-RAMP & CONSTRUCT RIGHT	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$1,088,865 \$1,034,873 \$66,953	06/19/13 07/22/13 04/23/14	84% 93%
HB4N							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/14

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-24.6/0 06-0L3904 HSNH-P099-(568)E --()		IN KERN COUNTY IN BAKERSFIELD AT CALIFORNIA AVENUE UNDERCROSSING RELOCATE RIGHT TURN LANE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-7467	\$1,027,735 \$946,139 \$26,930	06/24/13 07/22/13 05/11/15	29% 91% SUSPENDED
HB1							
06-KER-99-27.0/28.4 06-0G8404		ON ROUTE 99 IN KERN COUNTY FROM STATE ROUTE 99/204 OVERHEAD TO BEARDSLEY CANAL WIDEN FREEWAY FROM 6 TO 8 LANES	SECURITY PAVING COMPANY INC POBOX 1489 SUN VALLEY CA 91353-1489 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$7,500,526 \$5,712,199 \$439,397	02/20/13 03/14/13 04/23/14	99% 77%
	SWPPP						
06-KER-119-/0 06-0J9304 SSTP-000C-(354)E --()		ON ROUTES 33, 46, 63, 119, 216, 223 IN FRESNO, KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS CONSTRUCT HEADWALL, EXTEND CULVERTS	JABRE CONTRACTING 1813 MANZANITA LANE MANHATTAN BEACH CA 90266 (310)720-0277	BLAS MARTINEZ 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8317	\$962,539 \$829,938 \$0	10/15/13 11/01/13 03/21/14 04/17/14	100% 88% COMPLETED
HB1							
06-KIN-43-18.2/27.2 06-0P6104 CSTP-P043-(043)E --()		IN TULARE AND KINGS COUNTIES NEAR CORCORAN AND HANFORD FROM 0.6 MILE SOUTH OF DEER CREEK BRIDGE TO KINGS COUNTY LINE AND FROM ROUTE RHMA OVERLAY TYPE "G"	CHESS BROSS CONSTRUCTION 39 CALIFORNIA ST PMB 118 VALLEY SPRINGS CA 95252 (209)747-3595	JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118	\$3,519,675 \$320,033 \$0	06/06/13 06/27/13 12/21/13	100% 9%
HM1							
06-KIN-198-8.9/10.1 06-325504		ON ROUTE 198 IN KINGS COUNTY IN KINGS COUNTY FROM ROUTE 41 TO 18 1/2 AVENUE (VINE STREET) (KP 15.1/16.3) CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	JUSTIN KIMURA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$19,136,086 \$8,902,881 \$634,429	10/24/12 12/03/12 12/30/14	60% 46%
HE11	SWPPP						
06-KIN-198-14.7/17.9 06-0P1604 NHP-P198-(061)E --()		ON ROUTE 198 IN HANFORD FROM 14TH AVENUE UNDERCROSSING TO 11TH AVENUE UNDERCROSSING OVERLAY CAPM	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 4533 E. CITRON AVENUE FRESNO CA 93725 (559)813-3025		\$3,640,332 \$0 \$0	03/13/14 04/04/14	0% 0%
HA22							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/14**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-14.8/17.9 06-462204 ACNH-P198-(060)E --()		IN AND NEAR HANFORD AT THE 14TH AVE UC, HANFORD-ARMONA RD UC AND THE 11TH AVENUE UC (KP R23.7/R29.0)	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118	\$5,108,034 \$1,632,845 \$166,602	09/24/13 10/22/13 07/07/14	61% 34%
HA21		REHAB 3 BRIDGE DECKS					
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805 (510)741-9226	DALLIA FOSTER 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)897-7080	\$1,416,340 \$1,197,105 \$6,896	05/22/12 06/20/12 03/14/17	0% 0% PLANT EST SATIS
HE14	WPCP						
06-MAD-99-6.9/8.2 06-471004		IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SLYMAR, CA 91342 (818)362-9200	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-8566 (559)243-3812	\$44,204,705 \$17,346,249 \$1,508,397	12/07/12 01/10/13 09/29/16	40% 39%
HE11	SWPPP						
06-MAD-99-9.5/13.1 06-0E0404 NH-P099-(538)N --()		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MILE SOUTH OF SOUTH MADERA OVERCROSSING TO 0.4 MILE NORTH OF AVENUE 16 OVERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY ATTN JEFF GRIMM P O BOX 50085 WATSONVILLE CA 95077 (559)441-5715	OSCAR SHERRILL 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3812	\$28,307,745 \$28,217,725 \$0	06/28/11 08/22/11 03/26/14 04/01/14	100% 100% COMPLETED
HA22							
06-MAD-99-20.2/22.7 06-0N2004 NHPH-P099-(573)E --()		IN MADERA COUNTY NEAR FAIRMEAD AT VARIOUS LOCATIONS FROM 0.6 MILE SOUTH OF AVENUE 21 1/2 OVERCROSSING TO ROUTE 152 CONSTRUCT MEDIAN BARRIER	MIDSTATE BARRIER INC 3291 SOUTH HIGHWAY 99 STOCKTON CA 95215 (209)944-9565	GANDRATHI SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)999-5733	\$1,875,039 \$0 \$0	02/04/14 02/21/14	0% 0%
HB1							
06-MAD-145-20.9/25.4 06-0P7004		IN MADERA COUNTY ABOUT 9 MILES EAST OF MADERA FROM ROAD 37 TO ROUTE 41 COLD PLANE AND HMA OVERLAY	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$735,287 \$716,746 \$0	04/18/13 05/16/13 07/02/13	100% 100%
HM1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/14**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-43-/9.5 06-0Q7704		IN TULARE COUNTY NEAR CORCORAN FROM KERN COUNTY LINE TO 1.9 MILES NORTH OF AVENUE 56 REPAIR PAVEMENT, HMA OVERLAY(TYPEA)	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 93625 (559)813-3100	BLAS MARTINEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$1,515,429 \$0 \$0	02/19/14 03/07/14	0% 0%
HM1							
06-TUL-65-21.8/28.4 06-0R1204		IN TULARE COUNTY IN AND NEAR LINDSAY FROM LINDSAY VISTA AVENUE TO 0.4 MILES NORTH OF LINDSAY BLVD AR CHIP SEAL	CHESTER BROSS CONSTRUCTION COMPANY P O BOX 430 HANNIBAL MO 63401 (573)221-5958		\$1,767,477 \$0 \$0	03/21/14 04/04/14	0% 0%
HM1							
06-TUL-99-9.0/10.6 06-0P3804		NEAR PIXLEY FROM 0.7 MI SOUTH OF AVENUE 76 UC TO 1.7 MILES SOUTH OF AVENUE 96 OC SLAB REPLACEMENT WITH RSC OR HMA	PAPICH CONSTRUCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448 (805)473-3016		\$239,999 \$0 \$0	02/24/14 03/07/14	0% 0%
HM1							
06-TUL-99-22.4/0 06-0A9704 NH-SARR-(STP)E TPES-AR R-(E) --()	SWPPP	IN TULARE COUNTY NEAR TIPTON AT THE PHILIP S RAINE SAFETY ROADSIDE REST AREA CONSTRUCT NEW FACILITES REST AREA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DANIEL CHAPA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8312	\$8,892,010 \$9,104,925 \$0	04/06/11 04/25/11 02/27/13	100% 100%
HA26							PLANT EST SATIS
06-TUL-99-22.4/0 06-0Q2904 NHP-P099-(575)E --()		IN TULARE COUNTY NEAR TULARE 1.1 MILE SOUTH OF AVENUE 184 OVERCROSSING AT THE PHILIP S. RAINE SAFETY ROADSIDE REST AREA COLD PLANE AC OVERLAY	W. JAXON BAKER, INC. P O BOX 994248 REDDING CA 96099 (559)221-9246		\$385,415 \$0 \$0	03/21/14 04/07/14	0% 0%
HA22							
06-TUL-99-37.3/41.3 06-360214		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MI SOUTH OF WEST VISALIA OVERHEAD TO INC 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD WIDEN FREEWAY 4-LN FWY TO 6-LN FWY	PAPICH CONSTRUCTION COMPANY P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$33,005,185 \$12,975,522 \$287,816	12/07/12 12/27/12 07/22/14	79% 39%
HE13 HE13	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/14**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$71,107,174 \$54,860,001 \$1,432,575	01/04/11 01/19/11 05/08/14	89% 76%
HE13	SWPPP						
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	\$3,203,789 \$1,905,821 \$8,815	10/01/12 11/06/12 07/03/17	0% 0% PLANT EST SATIS
06-TUL-198-/0 06-0S0804		FURNISH & INSTALL NEW SMART IRRIGATION CONTROLLERS AND SECURE CABINETS, OPTIC LOOP DETECTORS, FLOW SENSORS, BOOSTER PUMPS AND MULC EMERGENCY IRRIGATION SYSTEM UPGRADES	STOCKBRIDGE GENERAL CONTRACTING, INC 2972 LARKIN AVE, CLOVIS, CA 93726	SAMIMI, MOHAMMAD 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)250-6305	\$2,185,000 \$0 \$0	03/10/14 03/10/14 05/30/14	0% 0%
20.20.201 130							
06-TUL-216-1.9/2.9 06-430704		IN TULARE COUNTY IN AND NEAR VISALIA FROM LOVERS LANE TO 0.1 MILE EAST OF COMSTOCK STREET WIDEN AND REALIGNMENT OF ROUTE 216	VISALIA GRANITE CONSTRUCTION COMPANY 2716 GRANITE COUNT FRESNO, CA 93706 (559)441-5700	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$4,097,693 \$1,394,312 \$96,656	04/26/13 05/24/13 10/29/14	34% 34%
HB4C	SWPPP						
06-TUL-245-16.0/33 06-0P7204		IN TULARE COUNTY NEAR BADGER FROM 0.2 MILES NORTH OF AVENUE 404 TO 2.6 MILES SOUTH OF DRUM VALLEY ROAD AND FROM 2.4 MILES NORTH OF HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	JAVIER HUERTA 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$1,168,065 \$1,590 \$0	04/18/13 05/16/13 11/01/13	7% 0%
HM1							
06-TUL-245-20.8/0 06-0N3904 STP-17D9-(004)E --()		ABOUT 10 MILES SOUTH OF BADGER AT COTTONWOOD CREEK CONSTRUCT ROCK SLOPE PROTECTION	MASS X INC 55 SHAW AVE #105 CLOVIS CA 93612 (559)472-3274	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$242,387 \$1,875 \$0	10/28/13 11/15/13 09/29/14	0% 1%
HA23							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/14**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$416,205,854</u>	<b>Completed to Date:</b>	<u>\$264,787,748</u>	<b>Work This Month:</b>	<u>\$9,427,843</u>	

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-FRE-0-/0	06-0Q5404	1
06-FRE-33-/0	06-0C1304	1
06-FRE-41-24.5/24.8	06-0M4204	1
06-FRE-41-27.6/30.4	06-0E9714	1
06-FRE-99-26.7/31.6	06-442624	1
06-FRE-145-32.8/33.4	06-0J9204	1
06-FRE-168-32.5/36.2	06-0Q6604	2
06-FRE-168-/0	06-0Q5504	2
06-FRE-180-77.2/0	06-0H1704	2
06-FRE-180-58.4/60.4	06-0C1104	2
06-FRE-180-62.6/66.3	06-342564	2
06-FRE-180-71.8/74.5	06-342524	2
06-KER-0-/0	06-0Q8404	3
06-KER-0-/0	06-0M6204	3
06-KER-5-13.5/0	06-0M2204	3
06-KER-5-.5/62.6	06-0G6804	3
06-KER-14-39.3/40.3	06-0H1804	3
06-KER-46-37.5/49	06-0P7504	3
06-KER-58-67.8/0	06-0N4014	4
06-KER-58-108.9/0	06-0G2704	4
06-KER-58-/0	06-0S0704	4
06-KER-99-17.0/22.1	06-0G8304	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-KER-99-17.5/29.9	06-0E6604	4
06-KER-99-19.5/0	06-0N6904	4
06-KER-99-24.6/0	06-0L3904	5
06-KER-99-27.0/28.4	06-0G8404	5
06-KER-119-/0	06-0J9304	5
06-KIN-43-18.2/27.2	06-0P6104	5
06-KIN-198-8.9/10.1	06-325504	5
06-KIN-198-14.7/17.9	06-0P1604	5
06-KIN-198-14.8/17.9	06-462204	6
06-KIN-198-21.5/28.3	06-0L0504	6
06-MAD-99-9.5/13.1	06-0E0404	6
06-MAD-99-20.2/22.7	06-0N2004	6
06-MAD-99-6.9/8.2	06-471004	6
06-MAD-145-20.9/25.4	06-0P7004	6
06-TUL-43-/9.5	06-0Q7704	7
06-TUL-65-21.8/28.4	06-0R1204	7
06-TUL-99-9.0/10.6	06-0P3804	7
06-TUL-99-22.4/0	06-0A9704	7
06-TUL-99-22.4/0	06-0Q2904	7
06-TUL-99-37.3/41.3	06-360214	7
06-TUL-99-41.3/53.9	06-324504	8
06-TUL-99-48.5/53.9	06-324514	8

**Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
06-TUL-198-/0	06-0S0804	8
06-TUL-216-1.9/2.9	06-430704	8
06-TUL-245-16.0/33	06-0P7204	8
06-TUL-245-20.8/0	06-0N3904	8

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	06		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$109,730,232	\$94,509,389
-S-	FEDERAL AID (SECONDARY)	\$1,468,639	\$1,875
-SH-	STATE HIGHWAY	\$205,883,067	\$108,895,217
		\$99,123,916	\$61,381,267
<b>District Total:</b>		<b><u>\$416,205,854</u></b>	<b><u>\$264,787,748</u></b>

**Statement of Ongoing Contracts -Summary**

District	Work Completed This Perio
06	\$29,270,284
<b>Work completed this Period:</b>	\$29,270,284