

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-7.9/65.7 06-0M2104		IN FRESNO, KINGS & TULARE COUNTIES AT TRUESDELL CORPORATION OF VARIOUS LOCATIONS PLACE METHACRYLATE & REPLACE BRIDGE	CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	SHERRILL, OSCAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (243)-38-12	\$728,688 \$643,354 \$555,724	05/14/12 06/12/12 09/25/12 09/04/12	60% 93%
HM1	WPCP						
06-FRE-5-22.8/26.8 06-0M7304 ACHS-0555-(140)3 IMG-0555-(140)3 --()		IN FRESNO COUNTY NEAR COALINGA FROM 1.8 MILES NORTH OF TUOLUMNE AVENUE OVERCROSSING TO 3.1 MILES SOUTH OF ROUTE 5/33 SEPARATION INSTALL MEDIAN BARRIER	J FLETCHER CREAMER & SON INC 12874 SAN FERNANDO ROAD SYLMAR CA 91342 (818)367-9748	MENGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$2,128,017 \$0 \$0	07/12/12 07/30/12	0% 0%
HB1	SWPPP						
06-FRE-5-44.9/0 06-0N0104 ACIM-0555-(139)3 ACIM-0555-(E) --()		IN FRESNO COUNTY NEAR MENDOTA AT TUMEY GULCH BRIDGE GRADE CORRECTION WITH HMA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950765085 (831)724-1011		\$647,243 \$0 \$0	06/06/12 06/28/12	0% 0%
HA22	WPCP						
06-FRE-41-24.2/24.7 06-0M2304		IN FRESNO COUNTY AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS, JOINT SEALS	O'DONNELL CONSTRUCTION 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510		\$570,998 \$0 \$0	05/18/12 06/20/12	0% 0%
HM3	WPCP						
06-FRE-41-27.6/30.4 06-0E9714		IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	MENGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$595,713 \$259,822 \$44,543	03/19/12 04/16/12 09/25/12	75% 53%
HB4N	WPCP						
06-FRE-41-30.7/31.7 06-0A4904 SARR-P041-(115)E P0-41 1-(5E) --()		IN FRESNO COUNTY FROM 0.3 MILE NORTH OF HERNDON AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING PLANTING AND IRRIGATION	ELITE LANDSCAPING 2972 LARKIN CLOVIS CA 93612	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$632,638 \$615,533 \$1,330	05/24/10 06/25/10	61% 94%
	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-.4/30.9 06-0K4204		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS AND JOINT SEALS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	MENCONI, MARK 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (243)-35-43	\$497,482 \$482,521 \$23,390	05/17/12 06/21/12 08/20/12 08/22/12	100% 100%
HM3	WPCP						
06-FRE-99-1.0/7.4 06-350714		IN FRESNO CO IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99/201 SEPARATION TO NORTH OF FLORAL AVENUE UNDERCROSSING PERFORM HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	VONG, ALAN 3240 N MILLBROOK AVENUE FRESNO CA 93726 (559)243-3856	\$495,692 \$403,415 \$3,815	12/23/09 01/19/10 08/09/13	66% 81%
HE13	SWPPP						
06-FRE-99-10.5/16.5 06-0M7604 ACHN-P099-(554)E --()		ON ROUTE 99, IN FRESNO AND MADERA CO FROM SOUTH OF THE MERCED STREET UNDERCROSSING IN FOWLER TO ROAD 24 IN MADERA CO (FRE-99-10.5/ INSTALL VEHICLE DETECTION SYSTEMS	LEE WILSON ELECTRIC COMPANY INC P O BOX 250 ARROYO GRANDE CA 93421 (805)489-4216	MENCONI, MARK 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (243)-35-43	\$592,381 \$85,448 \$85,448	03/27/12 04/13/12 10/23/12	14% 14%
HB4N	WPCP						
06-FRE-99-20.7/28.1 06-0P5404		IN FRESNO COUNTY IN FRESNO FROM FRESNO STREET OVERCROSSING TO SHAW AVENUE OVERCROSSING COLD PLANE AND OVERLAY WITH HMA	WINDSOR FUEL COMPANY P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	SHERRILL, OSCAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (243)-38-12	\$1,209,746 \$1,012,977 \$734,933	05/30/12 06/19/12 09/06/12 09/04/12	57% 82%
HM1	WPCP						
06-FRE-168-14.4/15 06-0H9404 ACST-P168-(056)E - ()		IN FRESNO COUNTY NEAR CLOVIS, FROM 0.4 MILE WEST OF SHEPHERD AVENUE TO 0.3 MILE EAST OF SHEPHERD AVENUE REALIGN THE HORIZONTAL CURVE	EMMETT'S EXCAVATION INC 1477 MENLO AVE CLOVIS CA 93611 (559)299-1256		\$1,127,306 \$0 \$0	08/14/12 08/31/12	0% 0%
HB1	SWPPP						
06-FRE-168-40.4/46.6 06-0P7904		IN FRESNO COUNTY IN AND NEAR SHAVER LAKE FROM 0.6 MILE NORTH OF CRESSMAN ROAD TO ROAD TO CAMP EDISON COLD PLANE & OVERLAY WITH HMA	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290		\$1,312,562 \$0 \$0	06/06/12 07/16/12	0% 0%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-52.0/60 06-0N2104		IN FRESNO COUNTY NEAR SHAVER LAKE FROM 2.3 MILES EAST OF HUNTINGTON LAKE ROAD TO 1.0 MILE EAST OF FLINTRIDGE ROAD COLD PLANE AND OVERLAY WITH HMA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (243)-35-43	\$1,349,942 \$0 \$0	04/30/12 05/16/12	0% 0%
	WPCP						
06-FRE-168-/10.5 06-0L8404 ACST-X019-(023)E X0-19 0-(3E) --()		IN FRESNO COUNTY ON ROUTE 168 FROM ROUTE 180 TO DEWOLF AVENUE AND ON ROUTE 180 FROM MARKS AVENUE TO CLOVIS AVENUE INSTALL VEHICLE DETECTION SYSTEMS	MADCO ELECTRIC INC 2135 E FRONT STREET SELMA CA 93662 (559)896-5637	ABOUZEDAN, RAAID 3240 N MILLBROOK FRESNO CA 93726 (559)243-3598	\$588,297 \$571,218 \$0	06/15/11 07/14/11 08/17/12 08/20/12	100% 100% COMPLETED
	WPCP						
06-FRE-180-24.5/53.6 06-0M7204		IN FRESNO COUNTY IN AND NEAR KERMAN FROM BELMONT AVENUE TO BRAWLEY AVENUE RHMA TYPE "G" OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	MENGGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$4,088,160 \$1,084,882 \$1,084,882	06/06/12 06/28/12 09/25/12	27% 27%
	WPCP						
06-FRE-180-58.4/60.4 06-0C1104 ACNH-P180-(056)N --()		ON ROUTE 180 IN FRESNO COUNTY BETWEEN R AND L BROSAMER INC ROUTE 41 AND ROUTE 168 BRAIDED RAMPS	1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$40,740,824 \$7,834,512 \$1,605,716	01/12/12 01/20/12 12/20/13	30% 19%
	WPCP						
06-KER-0-/0 06-0M5104 ACNH-000C-(332)E --()		IN VARIOUS COUNTIES PLACE HMA ON PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MICHAEL ROBBINS 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4817	\$3,542,969 \$3,474,648 \$0	03/29/11 04/19/11 07/20/12 07/24/12	100% 100% COMPLETED
	WPCP						
06-KER-5-.5/62.6 06-0G6804		IN KERN CO AT VARIOUS BRIDGES ON ROUTES 5, 46, 155 & 178 REPLACE JOINT SEALS AND SEAL BRIDGE	DEBRUIN CONSTRUCTION 939 W. CHARTER STOCKTON, CA 95206 (209)462-5100	MICHAEL ROBBINS 183 W. VENTURA KINGSBURG, CA 93631 (559)246-9429	\$664,416 \$384,569 \$0	06/14/11 07/13/11 04/30/13	77% 57%
	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-.8/0 06-0A9904		IN KERN COUNTY NEAR LEBEC AT THE TEJON SAFETY ROADSIDE REST AREA	J T S CONSTRUCTION P O BOX 41765	HISHAM ALNATOUR 1824 NORRIS ROAD	\$4,689,549 \$4,564,827	10/11/10 10/27/10	82% 97%
ACHS-005 -(183)2 IMG-005 -(183)2 --()		RESTORE SAFETY ROADSIDE REST AREA	BAKERSFIELD CA 93384 (661)835-9270	BAKERSFIELD, CA 93308 (661)391-4747	\$128,979	12/17/12	
HA26	SWPPP						
06-KER-5-4.1/0 06-0N0704		NEAR WHEELER RIDGE, AT BRIDGE NO. 50- ABHE & SVOBODA INC 0271 AND NO. 50-0240R; ALSO IN FRESNO COUNTY NEAR MENDOTA AT BRIDGE NO. 42-	P O BOX 251 PRIOR LAKE MINNESOTA 55372 (952)447-6025		\$2,032,515 \$0 \$0	04/23/12 05/14/12	0% 0%
ACST-P005-(419)1 9E- -() --()		MAINTENANCE					
HM3	WPCP						
06-KER-5-4.5/10.2 06-0P7804		IN KERN COUNTY NEAR GRAPEVINE FROM GRAPEVINE CREEK BRIDGE TO GRAPEVINE UNDERCROSSING BWC HMA OVERLAY TYPE GAP GRADED	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077 (831)724-1011	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$3,879,915 \$922,180 \$922,180	06/06/12 06/21/12 10/03/12	38% 24%
HM1	WPCP						
06-KER-5-5.2/5.9 06-0L1804		IN KERN COUNTY NEAR FORT TEJON FROM 0.2 MIL NORTH TO 0.9 MILE NORTH TO 0.9 MILE NORTH OF FORT TEJON OVERCROSSING INSTALL MEDIAN BARRIER	ARTHURS CONTRACTING, INC. P O BOX 2650 ATASCADERO CA 93423 (805)461-0104	ALNATOUR, HISHAM 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4747	\$1,292,999 \$1,301,804 \$1,440	10/26/11 11/17/11 05/14/13	48% 98%
HSIM-G005-(189)E 10- 1-(9E) --()							
HB1	SWPPP						
06-KER-5-15.9/42.8 06-0M6804		IN KERN CO IN AND NEAR BUTTONWILLOW FM RTE 5/99 SEP TO 0.1 MI S OF KERN RIVER UTILITY RD OC AND FM 0.6 MI N OF RTE 5/58 SEP TO LER PLACE HMA ON EXISTING PAVEMENT	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$5,852,725 \$5,515,959 \$0	06/07/11 06/24/11 07/19/12 07/23/12	100% 100%
ACIM-0054-(187)2 E- -()							COMPLETED
HM1	WPCP						
06-KER-5-30.0/L36.4 06-0N8104		IN KER CO ON RTE 5 FROM 0.7 MI S/OF MILLUX RD TO 0.4 MI N/OF BUENA VISTA CANAL RD & FROM STAION RD OC TO THE 5/58 SEP & ON RTE 33 PLACE RUBBERIZED HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	PETER MULLALY (661)720-0970	\$3,809,651 \$0 \$0	06/05/12 06/21/12 10/30/12	0% 0%
	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-36.1/54.2 06-0K8904 IM-SARR-(A00) --()	SWPPP	IN KERN COUNTY NEAR BAKERSFIELD FROM 0.1 MILE SOUTH OF BUENA VISTA CANAL ROAD OVERCROSSING TO 2.4 MILES SOUTH OF 7TH STANDARD ROAD REPLACE CONCRETE PANEL	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE. BAKERSFIELD CA, 93308	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE. VISALIA CA, 93291 (559)651-8319	\$32,338,997 \$30,622,451 \$4,101,848	12/13/10 12/30/10 08/29/12	95% 95%
06-KER-5-/4.6 06-460604 IM-0005-(186)2 --()	SWPPP	IN KERN COUNTY AT FORT TEJON ANGELES COUNTY LINE TO 0.1 MILE NORTH OF GRAPEVINE CREEK BRIDGE REHABILITATE PAVEMENT	LOS GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$11,762,787 \$8,987,492 \$522,139	02/03/11 02/16/11 10/18/12	85% 76%
06-KER-14-15.3/0 06-0K4504	HA22 SWPPP	IN KERN CO IN MOJAVE AT SOUTH MOJAVE OVERHEAD PLACE CONCRETE OVERLAY	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025		\$522,412 \$0 \$0	04/05/12 05/01/12	0% 0%
06-KER-33-34.3/40.3 06-0M4404	HM1 WPCP	IN KERN COUNTY NEAR MCKITTRICK FROM ROUTE 58 TO 0.7 MILE NORTH OF CYMRIC ROAD NORTH COLD IN-PLACE RECYCLING AND HMA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)797-1480	\$1,600,305 \$1,407,210 \$0	05/04/12 05/22/12 09/28/12 08/30/12	100% 100%
06-KER-33-60.7/64 06-0N2304	HM1 WPCP	IN KERN COUNTY ABOUT 28 MILES SOUTH OF AVENAL FROM 0.6 MILE NORTH OF ROUTE 46 TO 3.9 MILES NORTH OF ROUTE 46 COLD IN PLACE RECYCLE & HMA OVERLAY	BOWMAN ASPHALT INC 3527 BRIAN WAY BAKERSFIELD CA 93308 (661)334-1356	AMARJIT DHALIWAL (661)797-1480	\$977,354 \$777,225 \$0	03/06/12 04/19/12 07/27/12 07/31/12	100% 100% COMPLETED
06-KER-46-6.8/19.8 06-442524 HPLU-6206-(018)E 62-06 0-(8E) --()	HE13 SWPPP HE13	IN KERN COUNTY NEAR THE COMMUNITY OF LOST HILLS FROM 0.5 MILE WEST OF KECKS ROAD TO 0.7 MILE WEST OF ROUTE 46/33 INTERSECTION WIDEN TO FOUR LANES	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913522617 (818)767-8418	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)797-1480	\$46,434,602 \$35,752,315 \$1,554,960	01/26/11 02/10/11 12/02/12	79% 77%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-26.3/53.5 06-0M2704		IN KERN COUNTY AT VARIOUS LOCATIONS PLACE BRIDGE DECK AND SEALS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVE IRVINE CA 92614 (949)252-0441	MICHAEL ROBBINS 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)259-4817	\$1,303,912 \$275,177 \$275,177	05/02/12 05/24/12 09/21/12	52% 21%
HM1	WPCP						
06-KER-58-52.3/64.6 06-0G4904		IN KERN COUNTY AT VARIOUS BRIDGES ON ROUTES 58,99 & 202 REPLACE JOINT SEALS AND SEAL BRIDGE	CAROLINO CONSTRUCTION CORP 3035 EAST 8TH STREET NATIONAL CITY, CA 91950 (619)434-9200	CARY J. CRUZ 183 W. VENTURA KINGSBURG, CA 93631 (559)246-9429	\$496,490 \$492,194 \$0	05/04/11 05/27/11 07/30/12 07/31/12	100% 100% COMPLETED
	WPCP						
06-KER-58-106.7/107.6 06-0L7204 ACHS-P058-(111)E G P0-58 1-(1E) --()		IN KERN COUNTY NEAR MOJAVE FROM .08 MILE WEST OF RANDSBURG CUTOFF ROAD TO CACHE CREEK BRIDGE CONSTRUCT CONCRETE MEDIAN BARRIER	MODERN ALLOYS, INC. 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551	CARY J. CRUZ 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)341-3377	\$1,055,044 \$974,263 \$586,120	04/10/12 05/09/12 08/30/12 09/05/12	84% 92%
HB1	WPCP						
06-KER-58-108.4/0 06-0M2904		IN KERN COUNTY AT VARIOUS LOCATIONS PLACE METHACRYLATE DECK SEAL	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON CT RANCHO CUCAMONGA CA 91730 (909)944-1037		\$276,700 \$0 \$0	05/30/12 06/21/12	0% 0%
HM1	WPCP						
06-KER-99-28.4/43.9 06-0L6404 ACNH-P099-(551)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BEARDSLEY CANAL BRIDGE TO ROUTE 46/99 SEPARATION REPLACE EXISTING PAVEMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$85,971,852 \$28,298,250 \$6,766,925	01/18/12 02/14/12 05/02/13	31% 33%
HA22	SWPPP						
06-KER-99-43.6/49.3 06-0N1704		IN KERN COUNTY NEAR AND AT MCFARLAND FROM 99/46 SEP TO SHERWOOD AVE OC REPLACE SLABS AND GRING CONCRETE	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVE, SUITE A CONCORD CA 94520 (925)288-1566	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)333-9357	\$944,141 \$0 \$0	01/26/12 03/09/12 12/31/12	0% 0% SUSPENDED
HM	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-119-4.7/8.5 06-0J5204 ACHS-STP -(015)E 19- 0-(5E) --()		ON ROUTE 119 BETWEEN 0.2 MILES EAST OF WEED CREEK (PM 4.7) AND 0.3 MILES WEST OF LAKEVIEW WASH BRIDGE (PM 8.5) WIDEN SHOULDERS AND HMA OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	\$3,099,558 \$0 \$0	01/26/12 02/14/12 10/15/12	0% 0%
HB1	SWPPP						
06-KER-178-41.6/0 06-0M4004		IN KERN COUNTY AT BODFISH AT THE BODFISH MAINTAINCE STATION AT 3115 KERN RIVER ROAD CONSTRUCT NEW OFFICE BUILDING	AMD CONSTRUCTION GROUP INC 27285 LAS RAMBLAS SUITE 110 MISSION VIEJO CA 92691 (949)273-6211	ISAAC KAING 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4764	\$703,782 \$693,708 \$0	10/26/11 11/29/11 08/24/12 08/28/12	100% 100%
HA12	WPCP						
06-KER-202-1.4/11.9 06-0N2904		IN KERN COUNTY IN AND NEAR TEHACHAPI FROM 0.2 MILE WEST OF BEAR VALLEY ROAD TO JUNCTION STATE ROUTE 202/58 PLACE HMA ON PAVEMENT	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 805 S. LEXINGTON ST DELANO, CA 93215 (661)720-0970	\$1,893,988 \$0 \$0	04/24/12 05/14/12 10/12/12	0% 0%
HM1	WPCP						
06-KER-223-1.8/4 06-0N2204		IN KERN COUNTY NEAR ARVIN FROM JUNCTION STATE ROUTE 223/5 TO 0.9 MILE WEST OF OLD RIVER ROAD AND AT 0.1 MILE WEST OF SOUTH H STREE COLD IN PLACE RECYCLE, HMA OVERLAY	LEGG INC 2551 2ND STREET LIVERMORE CA 94550 (925)605-4500		\$816,819 \$0 \$0	03/01/12 03/22/12	0% 0%
HM1	WPCP						
06-KIN-5-19.1/0 06-0L8004		IN FRESNO AND KINGS COUNTIES NEAR COALINGA 1.4 MILES NORTH OF ROUTE5 5/33/145 SEPARATION AND NEAR KETTLEMAN CITY AT MILHAM AVENUE CHANGEABLE MESSAGE SIGN MAINTENANCE	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	DALLIA FOSTER 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8333	\$323,684 \$355,387 \$0	01/30/12 02/13/12 08/03/12 08/13/12	100% 100%
	WPCP						COMPLETED
06-KIN-41-42.1/44.9 06-416004 NH-P041-(122)E --()		IN KINGS COUNTY NEAR LEMOORE FROM 0.1 MILE SOUTH OF HANDFORD-ARMONA ROAD TO 0.7 MILE NORTH OF GRANGEVILLE BOULEVARD REHAB ROADWAY AND WIDEN SHOULDERS	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROSEVILLE CA 95678 (916)645-4800	HAIDAR HADDADIN 183 W. VENTURA KINGSBURG, CA 93631 (559)917-2487	\$6,571,442 \$556,633 \$519,046	04/06/12 04/27/12 05/28/12	14% 8%
HA22	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-43-17.9/18.6 06-0M9004 ACST-P043-(041)E - ()		IN KINGS COUNTY IN AND NEAR HANFORD FROM 0.5 MILE NO OF HANDFOR-ARMONA ROAD TO 0.2 MILE NO OF LACEY BLVD INSTALL TRAFFIC SIGNALS	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744 (559)268-9886		\$811,797 \$0 \$0	06/11/12 07/16/12	0% 0%
HB4N	SWPPP						
06-KIN-43-24.2/24.7 06-0J0504 ACHS-P043-(040)E P- ()		IN KINGS COUNTY ON ROUTE 43 NEAR HANFORD BETWEEN 0.78 MILE NORTH OF ELDER AVE AND 0.77 MILE SOUTH OF DOVER AVE CHANNELIZE WITH SIGNALS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD, CA 93308 (661)392-6640		\$924,950 \$0 \$0	05/17/12 06/12/12	0% 0%
HB1	SWPPP						
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805 (510)741-9226	JUSTIN KIMURA 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)651-8315	\$1,395,447 \$0 \$0	05/22/12 06/20/12 02/03/14	0% 0%
HE14	WPCP						
06-KIN-198-21.5/28.3 06-3568U4 HPLU-6206-(015)E --()		NEAR HANFORD FROM 0.8 KM E OF RTE 43 TO 0.6 KM W OF RTE 99 NEAR VISALIA CONVERT A 2 LANE TO A 4 LANE HWY	FLATIRON WEST INC. 2100 GOODYEAR ROAD BENICIA CA 94510	MICHAEL WEBER 8530 W. ROOSEVELT AVENUE VISALIA CA 93291 (559)651-8314	\$49,605,196 \$42,990,063 \$1,899,286	09/01/09 09/22/09 01/03/13	83% 91%
HE14	SWPPP						
HE14							
06-MAD-41-2.4/6.9 06-0M7004		IN MADERA COUNTY NEAR FRESNO FROM 0.8 MILE SOUTH OF AVE 12 TO FRIANT-MADERA CANAL BRIDGE AND FROM 0.1 MILE SOUTH OF ROAD 406 TO 0 RHMA TYPE "O" OVERLAY	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95206 (209)983-2300	VONG, ALAN 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3856	\$2,202,238 \$2,161,219 \$966,483	03/27/12 04/13/12 08/30/12	72% 91%
HM1	WPCP						
06-MAD-41-40.8/45.7 06-0N1404		IN MADERA & MARIPOSA COUNTIES NEAR OAKHURST FROM 0.1 MILE SOUTH OF CEDAR VALLEY DRIVE TO YOSEMITE PARK BOUNDARY LINE OVERLAY WITH HMA	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300		\$1,467,340 \$0 \$0	06/21/12 07/20/12	0% 0%
HM	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-99-9.5/13.1 06-0E0404 NH-P099-(538)N --() HA22		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MILE SOUTH OF SOUTH MADERA OVERCROSSING TO 0.4 MILE NORTH OF AVENUE 16 OVERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY ATTN JEFF GRIMM P O BOX 50085 WATSONVILLE CA 95077 (559)441-5715	OSCAR SHERRILL 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3812	\$23,553,087 \$10,124,468 \$1,603,278	06/28/11 08/22/11 10/01/12	47% 43%
06-MAD-99-23.8/28.2 06-0L2004 ACHS-P099-(558)E G P0-99 5-(8E) --() HB1 SWPPP		IN MADERA COUNTY IN AND NEAR CHOWCHILLA FROM AVENUE 24 OVERCROSSING TO LE GRANDE AVENUE OVERCROSSING CONSTRUCT MEDIAN BARRIER	MIDSTATE BARRIER INC P O BOX 30550 STOCKTON CA 952130550 (209)944-9565	ABOUZEDA, RAAID 3240 N MILLBROOK ST FRESNO CA 93726 (559)243-3598	\$1,433,393 \$1,482,640 \$0	04/12/12 05/01/12 07/24/12 07/25/12	100% 100% COMPLETED
06-TUL-99-3.1/0 06-471904 ACNH-P099-(533)E BRP0-99 5-(3EN)H P099- 533-() HA21 SWPPP		IN TULARE COUNTY NEAR EARLIMART FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF AVENUE 24 UNDERCROSSING BRIDGE REHABILITATION	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA CA 92821	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$4,841,948 \$4,715,333 \$0	06/24/10 07/13/10 08/17/12 08/20/12	100% 100% COMPLETED
06-TUL-99-19.8/25 06-0E0704 ACNH-P099-(553)E --() HA22 SWPPP		IN TULARE COUNTY FROM 0.3 MILE NORTH OF AVENUE 152 OVERCROSSING TO ELK BAYOU BRIDGE. PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	Haidar Haddadin 183 W. VENTURA KINGSBURG, CA 93631 (559)917-2487	\$8,406,539 \$5,113,840 \$2,010,706	12/21/11 01/18/12 12/21/12	48% 60%
06-TUL-99-22.4/0 06-0A9704 NH-SARR-(STP)E TPES-AR R-(E) --() HA26 SWPPP		IN TULARE COUNTY NEAR TIPTON AT THE PHILIP S RAINE SAFETY ROADSIDE REST AREA CONSTRUCT NEW FACILITES REST AREA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DANIEL CHAPA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8312	\$8,717,611 \$7,067,436 \$788,977	04/06/11 04/25/11 09/10/12	75% 79%
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --() HE13 SWPPP		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$68,975,528 \$19,075,064 \$3,321,888	01/04/11 01/19/11 01/03/14	41% 28%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-190-21.2/26.4 06-337414 ACST-P190-(016)E P1-90 0-(6E) --()		IN TULARE COUNTY NEAR PORTERVILLE FROM 0.1 MILE EAST OF ROAD 284 TO PLEASANT OAK DRIVE PAVEMENT REHABILITATION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640		\$5,583,528 \$0 \$0	06/20/12 07/16/12	0% 0%
HA22	SWPPP						
06-TUL-198-9.5/9.7 06-0F0004 ACHS-NHGP-(057)E 8- 0-(7E) --()		IN TULARE COUNTY IN VISALIA FROM CONYER STREET OVERCROSSING TO TO WATSON STREET WIDEN OFF RAMP AND CONSTRUCT	TEICHERT CONSTRUCTION P O BOX 620 FOWLER CA 93625 (559)813-3100	MARTINEZ, BLAS 8530 WEST ROOSEVELT VISALIA CA, 93291 (559)651-8321	\$1,246,462 \$1,246,364 \$1,680	05/25/11 06/14/11 01/14/13	72% 98%
HB1	WPCP						
06-TUL-198-23.5/43 06-0N6604		IN TULARE COUNTY IN AND NEAR LEMON COVE AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF MEHRTEN AVENUE TO 0.5 MILE EAST OF MINERAL KING CULVERTS, LINER, PAVE INVERTS	CONDOR INC 3000 DURFEE AVENUE EL MONTE CA 91732 (626)455-0050	BLAS MARTINEZ 8530 WEST ROOSEVELT AVENUE VISALIA CA 93291 (559)651-8321	\$467,120 \$212,396 \$178,771	05/02/12 06/12/12 09/10/12	67% 45%
HM2	WPCP						
06-TUL-201-/14 06-0N3004		IN TULARE COUNTY NEAR KINGSBURG FROM INTERMOUNTAIN SLURRY SEAL INC TULARE/FRESNO COUNTY LINE TO ROAD 128 P O BOX 50085 SLURRY SEAL ON EXISTING PAVEMENT	FROM INTERMOUNTAIN SLURRY SEAL INC 183 W. VENTURA CRT. KINGSBURG, CA 93631 WATSONVILLE CA 950775085 (831)724-1011	CARY J. CRUZ 183 W. VENTURA CRT. KINGSBURG, CA 93631 (559)341-3377	\$656,646 \$535,322 \$0	03/08/12 03/28/12 07/24/12 07/26/12	100% 100% OVER RUN
HM1	WPCP						

Totals: Authorized Final Amt: \$460,453,126 Completed to Date: \$233,074,122 Work This Month: \$30,289,663

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-7.9/65.7	06-0M2104	1
06-FRE-5-22.8/26.8	06-0M7304	1
06-FRE-5-44.9/0	06-0N0104	1
06-FRE-41-24.2/24.7	06-0M2304	1
06-FRE-41-27.6/30.4	06-0E9714	1
06-FRE-41-30.7/31.7	06-0A4904	1
06-FRE-99-.4/30.9	06-0K4204	2
06-FRE-99-10.5/16.5	06-0M7604	2
06-FRE-99-20.7/28.1	06-0P5404	2
06-FRE-99-1.0/7.4	06-350714	2
06-FRE-168-40.4/46.6	06-0P7904	2
06-FRE-168-52.0/60	06-0N2104	2
06-FRE-168-14.4/15	06-0H9404	3
06-FRE-168-/10.5	06-0L8404	3
06-FRE-180-24.5/53.6	06-0M7204	3
06-FRE-180-58.4/60.4	06-0C1104	3
06-KER-0-/0	06-0M5104	3
06-KER-5-.8/0	06-0A9904	3
06-KER-5-4.1/0	06-0N0704	4
06-KER-5-4.5/10.2	06-0P7804	4
06-KER-5-5.2/5.9	06-0L1804	4
06-KER-5-36.1/54.2	06-0K8904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-5-30.0/L36.4	06-0N8104	4
06-KER-5-.5/62.6	06-0G6804	4
06-KER-5-15.9/42.8	06-0M6804	5
06-KER-5-/4.6	06-460604	5
06-KER-14-15.3/0	06-0K4504	5
06-KER-33-34.3/40.3	06-0M4404	5
06-KER-33-60.7/64	06-0N2304	5
06-KER-46-6.8/19.8	06-442524	5
06-KER-58-26.3/53.5	06-0M2704	6
06-KER-58-108.4/0	06-0M2904	6
06-KER-58-52.3/64.6	06-0G4904	6
06-KER-58-106.7/107.6	06-0L7204	6
06-KER-99-28.4/43.9	06-0L6404	6
06-KER-99-43.6/49.3	06-0N1704	6
06-KER-119-4.7/8.5	06-0J5204	7
06-KER-178-41.6/0	06-0M4004	7
06-KER-202-1.4/11.9	06-0N2904	7
06-KER-223-1.8/4	06-0N2204	7
06-KIN-5-19.1/0	06-0L8004	7
06-KIN-41-42.1/44.9	06-416004	7
06-KIN-43-17.9/18.6	06-0M9004	8
06-KIN-43-24.2/24.7	06-0J0504	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KIN-198-21.5/28.3	06-0L0504	8
06-KIN-198-21.5/28.3	06-3568U4	8
06-MAD-41-2.4/6.9	06-0M7004	8
06-MAD-41-40.8/45.7	06-0N1404	8
06-MAD-99-9.5/13.1	06-0E0404	9
06-MAD-99-23.8/28.2	06-0L2004	9
06-TUL-99-3.1/0	06-471904	9
06-TUL-99-19.8/25	06-0E0704	9
06-TUL-99-22.4/0	06-0A9704	9
06-TUL-99-41.3/53.9	06-324504	9
06-TUL-190-21.2/26.4	06-337414	10
06-TUL-198-23.5/43	06-0N6604	10
06-TUL-198-9.5/9.7	06-0F0004	10
06-TUL-201-/14	06-0N3004	10

Statement of Ongoing Contracts - Federal Aid

District	06	Category	Bid + CCO	Work Comp
Federal Aid				
-I-		FEDERAL AID (INTERSTATE)	\$50,601,752	\$45,125,903
-F-		FEDERAL AID (PRIMARY)	\$183,741,719	\$67,185,121

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid		Category	Bid + CCO
			Work Comp
-S-		FEDERAL AID (SECONDARY)	\$10,143,442
			\$571,218
-SH-		STATE HIGHWAY	\$33,855,896
			\$12,103,560
			\$182,110,317
			\$108,088,321
District Total:			<u>\$460,453,126</u>
			<u>\$233,074,122</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$18,713,506
Work completed this Period:	\$18,713,506