

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/14**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0Q5404 CSTP-000C-(367)E --()		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS REPAIR DAMAGE ELECT. & IRRIGATION	ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307 (209)541-0920	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$5,998,555 \$308,480 \$308,480	11/19/13 12/09/13 10/14/14	8% 5%
HA23							
06-FRE-33-/0 06-0C1304 BHNH-000C-(354)E --()		IN FRESNO, MADERA, KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS RETROFIT BRIDGES WITH COMPOSITE	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	GANDRATHI, SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7617	\$3,228,761 \$2,459,958 \$96,911	01/15/13 02/06/13 02/20/14	91% 75%
HA21	WPCP						
06-FRE-41-27.6/30.4 06-0E9714		IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	MENGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$597,550 \$502,589 \$2,616	03/19/12 04/16/12 01/11/16	0% 0% PLANT EST SATIS
HB4N	WPCP						
06-FRE-99-26.7/31.6 06-442624		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	HATTON, CURT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	\$40,962,145 \$21,882,369 \$2,571,307	10/10/12 11/06/12 07/26/16	25% 53%
HE13	SWPPP						
06-FRE-168-32.5/36.2 06-0Q6604		IN FRESNO COUNTY AT VARIOUS LOCATIONS FROM 3.7 MILES WEST OF TOLLHOUSE ROAD/AUBERRY ROAD TO TOLLHOUSE ROAD/AUBERRY ROAD CURED-IN-PLACE PIPELINER	MICHEL'S PIPELINE CONSTRUCTION P O BOX 12905 SALEM OR 97309 (503)364-1199		\$324,462 \$0 \$0	11/19/13 12/09/13	0% 0%
HM2							
06-FRE-168-/0 06-0Q5504 CSTP-X019-(027)E --()		IN FRESNO COUNTY AT VARIOUS LOCATIONS ELECTRICAL EQUIPMENT REPLACEMENT	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553 (925)682-6133		\$5,430,650 \$0 \$0	11/19/13 12/09/13	0% 0%
HA23							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/14

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-58.4/60.4 06-0C1104 ACNH-P180-(056)N --()		ON ROUTE 180 IN FRESNO COUNTY BETWEEN R AND L BROSAMER INC ROUTE 41 AND ROUTE 168 BRAIDED RAMPS	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$43,261,213 \$39,915,640 \$2,385,454	01/12/12 01/20/12 04/20/14	100% 92% OVER RUN
HE14							
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$4,751,092 \$3,153,040 \$161,788	08/23/12 09/27/12 05/15/14	77% 65%
WPCP							
06-FRE-180-71.8/74.5 06-342524		IN FRESNO COUNTY ABOUT 6.3 MILES EAST OF FRESNO FROM 0.6 MILE WEST OF QUALITY AVENUE TO 0.2 MILE WEST OF SMITH AVENUE NEW EXPRESS HIGHWAY	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744 (559)268-9886	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$15,421,248 \$5,389,010 \$453,914	04/23/13 05/16/13 10/14/14	42% 35%
HE14							
06-FRE-180-77.2/0 06-0H1704 BRNH-P180-(058)E --()		ON ROUTE 180 IN FRESNO COUNTY AT KINGS RIVER OVERFLOW BRIDGE (#42- 0074) BETWEEN PM 77.1 AND PM 77.2 BRIDGE REPLACEMENT, SHOULDER WIDEN	EMMETT'S EXCAVATION INC 1477 MENLO AVE CLOVIS CA 93611 (559)299-1256		\$2,336,824 \$0 \$0	12/04/13 12/17/13	0% 0%
HA21							
06-KER-0-/0 06-0M6204		IN KERN COUNTY AT VARIOUS LOCATIONS REMOVE DECK SURFACE, PLACE DECK SEAL	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$1,844,742 \$1,745,951 \$0	05/21/13 06/13/13 03/31/14	100% 89% SUSPENDED
HM1							
06-KER-5-.5/62.6 06-0G6804		IN KERN CO AT VARIOUS BRIDGES ON ROUTES 5, 46, 155 & 178 REPLACE JOINT SEALS AND SEAL BRIDGE	DEBRUIN CONSTRUCTION 939 W. CHARTER STOCKTON, CA 95206 (209)462-5100	MICHAEL ROBBINS 183 W. VENTURA KINGSBURG, CA 93631 (559)246-9429	\$664,416 \$384,829 \$0	06/14/11 07/13/11 12/28/11	77% 100%
HM1	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/14**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-13.5/0 06-0M2204		IN KERN COUNTY AT VARIOUS LOCATIONS PAINT STRUCTURAL STEEL & JOINT SEAL	F D THOMAS INC P O BOX 4663 MEDFORD OR 97504 (541)664-3010	PETER MULLALY 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$1,789,000 \$1,799,200 \$0	12/05/12 12/27/12 10/24/13	100% 100% SUSPENDED
HM1	WPCP						
06-KER-14-39.3/40.3 06-0H1804 BRNH-P014-(072)E --()		ON ROUTE 14 IN KERN COUNTY AT PM 39.9, 24 MILES NORTH OF MOJAVE AT RED ROCK CANYON BRIDGE #50-0178 BRIDGE REPLACEMENT (SCOUR)	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERFIELD CA 93388 (661)399-3361	AMARJIT DHALIWAL (661)391-4766	\$8,077,353 \$2,720,719 \$90,909	05/22/13 06/10/13 09/05/14	41% 33%
HA21	SWPPP						
06-KER-46-/7.3 06-0P9204 ACNH-P046-(048)E --()		IN KERN CO NEAR LOST HILLS FROM KERN CO LINE TO KECKS RD & FROM 1.2 MILES WEST OF ROUTE 33 TO 0.5 MILE WEST OF BROWN MATERIAL RD RHMA TYPE G OVERLAY	KERN W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	PETER MULLAY 1824 NORRIS RD. BAKERSFIELD, CA 93312 (661)391-4767	\$4,954,681 \$4,717,189 \$0	06/27/13 07/24/13 12/20/13 12/23/13	100% 100% COMPLETED
HM1							
06-KER-58-67.8/0 06-0N4014 NH-17D5-(004)E --()		IN KERN COUNTY NEAR EDISON AT NEUMARKLE ROAD UC CONSTRUCT ROCK SLOPE PROTECTION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$394,783 \$384,250 \$0	05/22/13 06/13/13 08/05/13	100% 100%
HA23							
06-KER-58-99.3/99.7 06-0K3904 NH-P058-(114) --()		ON ROUTE 58 IN KERN COUNTY BETWEEN POSTMILE R99.3 AND POSTMILE R99.7 BRIDGE REPLACEMENT	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744 (559)268-9886	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,656,467 \$1,452,425 \$121,538	12/20/12 01/10/13 12/31/14	100% 88% OVER RUN
	WPCP						
06-KER-58-108.9/0 06-0G2704 ACHS-P058-(113)E G P0-58 1-(3E) --()		IN KERN COUNTY NEAR MOJAVE AT BUSINESS 58 WEST OVERCROSSING CONCRETE BARRIER AND WINDSCREEN	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	\$1,541,102 \$1,545,500 \$0	08/14/12 09/18/12 06/14/13	100% 100% OVER RUN
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/14**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-17.0/22.1 06-0G8304		IN KERN COUNTY IN BAKERSFIELD FROM 0.5 MILE SOUTH OF ROUTE 119 TO WILSON ROAD WIDEN FREEWAY FROM 6 TO 8 LANES	SECURITY PAVING COMPANY INC PO BOX 1489 SUN VALLEY CA 91353-1489 (818)362-9200	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$20,517,710 \$15,160,368 \$1,814,998	10/24/12 12/03/12 04/01/14	72% 74%
	SWPPP						
06-KER-99-17.5/29.9 06-0E6604 ACNH-P099-(569)E --()		IN KER CO IN BAKERSFIELD AT VAR LOCATIONS FROM THE RTE 119/99 SEP TO THE RTE 65/99 SEP 99 CORRIDOR-BRIDGE ENHANCEMENT	CLEANCUT LANDSCAPE 8406 N ARMSTRONG CLOVIS, CA 93619 (559)322-2041	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$776,912 \$454,055 \$135,065	07/19/13 08/21/13 02/28/14	77% 54%
06-KER-99-19.5/0 06-0N6904		IN KERN COUNTY IN BAKERSFIELD AT PANAMA LANE OVERCROSSING WIDEN OFF-RAMP & CONSTRUCT RIGHT	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$1,088,865 \$875,158 \$98,946	06/19/13 07/22/13 01/23/14	94% 80%
	HB4N						
06-KER-99-24.6/0 06-0L3904 HSNH-P099-(568)E --()		IN KERN COUNTY IN BAKERSFIELD AT CALIFORNIA AVENUE UNDERCROSSING RELOCATE RIGHT TURN LANE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-7467	\$1,027,735 \$780,635 \$44,927	06/24/13 07/22/13 02/05/15	30% 75% SUSPENDED
	HB1						
06-KER-99-27.0/28.4 06-0G8404		ON ROUTE 99 IN KERN COUNTY FROM STATE ROUTE 99/204 OVERHEAD TO BEARDSLEY CANAL WIDEN FREEWAY FROM 6 TO 8 LANES	SECURITY PAVING COMPANY INC POBOX 1489 SUN VALLEY CA 91353-1489 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$7,438,508 \$2,542,918 \$732,452	02/20/13 03/14/13 04/14/14	53% 35%
	SWPPP						
06-KER-99-28.4/43.9 06-0L6404 ACNH-P099-(551)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BEARDSLEY CANAL BRIDGE TO ROUTE 46/99 SEPARATION REPLACE EXISTING PAVEMENT	SECURITY PAVING COMPANY INC 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$87,115,150 \$77,085,760 \$87,559	01/18/12 02/14/12 02/15/14	100% 88% OVER RUN
	HA22	SWPPP					

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/14**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-119-/0 06-0J9304 SSTP-000C-(354)E --()		ON ROUTES 33, 46, 63, 119, 216, 223 IN FRESNO, KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS CONSTRUCT HEADWALL, EXTEND CULVERTS	JABRE CONTRACTING 1813 MANZANITA LANE MANHATTAN BEACH CA 90266 (310)720-0277	BLAS MARTINEZ 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8317	\$917,589 \$390,689 \$189,555	10/15/13 11/01/13 02/19/14	68% 43%
HB1							
06-KIN-41-42.1/44.9 06-416004 NH-P041-(122)E --()		IN KINGS COUNTY NEAR LEMOORE FROM 0.1 MILE SOUTH OF HANDFORD-ARMONA ROAD TO 0.7 MILE NORTH OF GRANGEVILLE BOULEVARD REHAB ROADWAY AND WIDEN SHOULDERS	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROSEVILLE CA 95678 (916)645-4800	HAIDAR HADDADIN 183 W. VENTURA KINGSBURG, CA 93631 (559)917-2487	\$7,418,109 \$7,173,743 \$0	04/06/12 04/27/12 01/09/14 01/09/14	100% 100%  COMPLETED
HA22	SWPPP						
06-KIN-43-18.2/27.2 06-0P6104 CSTP-P043-(043)E --()		IN TULARE AND KINGS COUNTIES NEAR CORCORAN AND HANFORD FROM 0.6 MILE SOUTH OF DEER CREEK BRIDGE TO KINGS COUNTY LINE AND FROM ROUT RHMA OVERLAY TYPE "G"	CHESS BROSS CONSTRUCTION 39 CALIFORNIA ST PMB 118 VALLEY SPRINGS CA 95252 (209)747-3595	JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118	\$3,519,675 \$320,033 \$0	06/06/13 06/27/13 12/21/13	100% 9%
HM1							
06-KIN-198-8.9/10.1 06-325504		ON ROUTE 198 IN KINGS COUNTY IN KINGS COUNTY FROM ROUTE 41 TO 18 1/2 AVENUE (VINE STREET) (KP 15.1/16.3) CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	JUSTIN KIMURA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$19,102,474 \$6,881,029 \$68,375	10/24/12 12/03/12 11/03/14	51% 36%
HE11	SWPPP						
06-KIN-198-14.8/17.9 06-462204 ACNH-P198-(060)E --()		IN AND NEAR HANFORD AT THE 14TH AVE UC, HANFORD-ARMONA RD UC AND THE 11TH AVENUE UC (KP R23.7/R29.0) REHAB 3 BRIDGE DECKS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118	\$4,538,034 \$572,521 \$17,724	09/24/13 10/22/13 07/02/14	19% 13%
HA21							
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805 (510)741-9226	DALLIA FOSTER 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)897-7080	\$1,410,735 \$1,162,201 \$2,557	05/22/12 06/20/12 02/24/14	93% 90%
HE14	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/14**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-99-6.9/8.2 06-471004		IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SLYMAR, CA 91342 (818)362-9200	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-8566 (559)243-3812	\$44,057,348 \$13,404,623 \$975,372	12/07/12 01/10/13 09/18/15	31% 30%
HE11	SWPPP						
06-MAD-99-9.5/13.1 06-0E0404 NH-P099-(538)N --()		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MILE SOUTH OF SOUTH MADERA OVERCROSSING TO 0.4 MILE NORTH OF AVENUE 16 OVERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY ATTN JEFF GRIMM P O BOX 50085 WATSONVILLE CA 95077 (559)441-5715	OSCAR SHERRILL 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3812	\$28,654,300 \$27,433,106 \$0	06/28/11 08/22/11 12/20/13	100% 97%
HA22							
06-MAD-145-20.9/25.4 06-0P7004		IN MADERA COUNTY ABOUT 9 MILES EAST OF MADERA FROM ROAD 37 TO ROUTE 41 COLD PLANE AND HMA OVERLAY	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$735,287 \$716,746 \$0	04/18/13 05/16/13 07/02/13	100% 100%
HM1							
06-TUL-99-22.4/0 06-0A9704 NH-SARR-(STP)E TPES-AR R-(E) --()		IN TULARE COUNTY NEAR TIPTON AT THE PHILIP S RAINE SAFETY ROADSIDE REST AREA CONSTRUCT NEW FACILITES REST AREA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DANIEL CHAPA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8312	\$8,892,010 \$9,104,925 \$0	04/06/11 04/25/11 02/27/13	100% 100%
HA26	SWPPP						PLANT EST SATIS
06-TUL-99-37.3/41.3 06-360214		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MI SOUTH OF WEST VISALIA OVERHEAD TO INC 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD WIDEN FREEWAY 4-LN FWY TO 6-LN FWY	PAPICH CONSTRUCTION COMPANY P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$32,900,185 \$10,607,212 \$481,915	12/07/12 12/27/12 07/22/14	59% 32%
HE13	SWPPP						
HE13							
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$70,681,273 \$50,871,436 \$1,767,358	01/04/11 01/19/11 05/01/14	81% 71%
HE13	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/14**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	\$3,202,089 \$1,767,440 \$135,233	10/01/12 11/06/12 07/03/17	69% 62%
	WPCP						
06-TUL-216-1.9/2.9 06-430704		IN TULARE COUNTY IN AND NEAR VISALIA FROM LOVERS LANE TO 0.1 MILE EAST OF COMSTOCK STREET WIDEN AND REALIGNMENT OF ROUTE 216	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706 (559)441-5700	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$4,317,965 \$1,038,549 \$11,881	04/26/13 05/24/13 08/07/14	31% 24%
	HB4C SWPPP						
06-TUL-245-16.0/33 06-0P7204		IN TULARE COUNTY NEAR BADGER FROM 0.2 MILES NORTH OF AVENUE 404 TO 2.6 MILES SOUTH OF DRUM VALLEY ROAD AND FROM 2.4 MILES NORTH OF HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	JAVIER HUERTA 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$1,168,065 \$1,590 \$0	04/18/13 05/16/13 11/01/13	7% 0%
	HM1						
06-TUL-245-20.8/0 06-0N3904 STP-17D9-(004)E --()		ABOUT 10 MILES SOUTH OF BADGER AT COTTONWOOD CREEK CONSTRUCT ROCK SLOPE PROTECTION	MASS X INC 55 SHAW AVE #105 CLOVIS CA 93612 (559)472-3274	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$242,387 \$1,875 \$1,875	10/28/13 11/15/13 09/29/14	0% 1%
	HA23						

**Totals:      Authorized Final Amt:      \$492,957,447      Completed to Date:      \$316,707,762      Work This Month:      \$12,758,709**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-FRE-0-/0	06-0Q5404	1
06-FRE-33-/0	06-0C1304	1
06-FRE-41-27.6/30.4	06-0E9714	1
06-FRE-99-26.7/31.6	06-442624	1
06-FRE-168-32.5/36.2	06-0Q6604	1
06-FRE-168-/0	06-0Q5504	1
06-FRE-180-77.2/0	06-0H1704	2
06-FRE-180-58.4/60.4	06-0C1104	2
06-FRE-180-62.6/66.3	06-342564	2
06-FRE-180-71.8/74.5	06-342524	2
06-KER-0-/0	06-0M6204	2
06-KER-5-13.5/0	06-0M2204	2
06-KER-5-.5/62.6	06-0G6804	3
06-KER-14-39.3/40.3	06-0H1804	3
06-KER-46-/7.3	06-0P9204	3
06-KER-58-67.8/0	06-0N4014	3
06-KER-58-108.9/0	06-0G2704	3
06-KER-58-99.3/99.7	06-0K3904	3
06-KER-99-17.0/22.1	06-0G8304	4
06-KER-99-17.5/29.9	06-0E6604	4
06-KER-99-19.5/0	06-0N6904	4
06-KER-99-24.6/0	06-0L3904	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-KER-99-27.0/28.4	06-0G8404	4
06-KER-99-28.4/43.9	06-0L6404	4
06-KER-119-/0	06-0J9304	5
06-KIN-41-42.1/44.9	06-416004	5
06-KIN-43-18.2/27.2	06-0P6104	5
06-KIN-198-8.9/10.1	06-325504	5
06-KIN-198-14.8/17.9	06-462204	5
06-KIN-198-21.5/28.3	06-0L0504	5
06-MAD-99-9.5/13.1	06-0E0404	6
06-MAD-99-6.9/8.2	06-471004	6
06-MAD-145-20.9/25.4	06-0P7004	6
06-TUL-99-22.4/0	06-0A9704	6
06-TUL-99-37.3/41.3	06-360214	6
06-TUL-99-41.3/53.9	06-324504	6
06-TUL-99-48.5/53.9	06-324514	7
06-TUL-216-1.9/2.9	06-430704	7
06-TUL-245-16.0/33	06-0P7204	7
06-TUL-245-20.8/0	06-0N3904	7

**Statement of Ongoing Contracts - Federal Aid**

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	06		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
-F-		FEDERAL AID (PRIMARY)	\$207,466,422
			\$177,789,532
-S-		FEDERAL AID (SECONDARY)	\$242,387
			\$1,875
-SH-		STATE HIGHWAY	\$196,132,058
			\$84,699,580
			\$89,116,579
			\$54,216,774
<b>District Total:</b>			<u><b>\$492,957,447</b></u>
			<u><b>\$316,707,762</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
06	\$12,372,790
<b>Work completed this Period:</b>	\$12,372,790