

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/11

Page 1
12/09/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-1.7/62.2 06-0G4604		IN FRESNO COUNTY AT VARIOUS BRIDGES ON ROUTES 5 AND 33. FRE-5-1.7/62.2, FRE-33-R39.8 SEAL BRIDGE DESKS AND REPLACE SEALS	VICTORY ENGINEERS INC 10266 HIGHWAY 41 MADERA CA 93636 (559)439-7700	DADAWALLA, DIN 3240 N MILLBROOK ST FRESNO, CA 93726 (559)243-3877	\$511,822 \$386,175 \$0	05/04/11 05/27/11 10/19/11 10/25/11	100% 100% COMPLETED
	WPCP						
06-FRE-41-20.0/33.3 06-0E0104 ACHS- P04-(118)E G P0-4 1-(8E) --()		IN FRESNO COUNTY AT VARIOUS LOCATIONS CONSTRUCT METAL BEAM GUARD RAIL	FRANK MEDINA 10096 AHART ROAD OROVILLE CA 95966 (530)743-0744	ALAN VONG 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$1,065,874 \$1,048,139 \$0	03/28/11 04/27/11 11/16/11 11/21/11	100% 100%
	WPCP						
06-FRE-41-21.0/29.3 06-0E3104		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF JENSEN AVENUE OVERCROSSING TO 0.1 MILE SOUTH OF BULLARD AV FREEWAY MAINTENANCE ACCESS	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697	Haidar Haddadin 183 W. VENTURA KINGSBURG, CA 93631	\$1,534,961 \$1,152,211 \$378,274	07/15/11 08/10/11 02/29/12	28% 73%
	SWPPP						
06-FRE-41-24.7/25 06-0H3704 ACNH-X019-(022)E --()		IN FRESNO COUNTY IN FRESNO ON ROUTE 41 FROM ROUTE 180/41 SEPARATION TO FLORADORA AVENUE OVERHEAD AND ON ROUTE 180 FROM FRESNO STRE INSTALL RAMP METER SYSTEM	TENNYSON ELECTRIC INC 7275 NATIONAL DR LIVERMORE CA 94550 (925)606-1038	Haidar Haddadin 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)243-3881	\$921,389 \$312,804 \$307,304	06/15/11 07/01/11 12/23/11	64% 34%
	WPCP						
06-FRE-41-29.8/30.4 06-447704 NH-P041-(114)E --()		IN FRESNO COUNTY FROM 0.3 MI NORTH OF BULLARD AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING WIDEN OFF RAMP	VIKING CO. P O BOX RANCHO CARDOVA CA 95741	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$3,775,407 \$3,479,835 \$60,256	03/30/10 04/21/10 11/21/11	100% 92% OVER RUN
	SWPPP						
06-FRE-41-30.7/31.7 06-0A4904 SARR-P041-(115)E P0-41 1-(5E) --()		IN FRESNO COUNTY FROM 0.3 MILE NORTH OF HERNDON AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING PLANTING AND IRRIGATION	ELITE LANDSCAPING 2972 LARKIN CLOVIS CA 93612	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$632,638 \$603,303 \$1,276	05/24/10 06/25/10 11/19/13	38% 93%
	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/11**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-1.0/7.4 06-350714		IN FRESNO CO IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99/201 SEPARATION TO NORTH OF FLORAL AVENUE UNDERCROSSING PERFORM HIGHWAY PLANTING	WATKIN & BORTOLUSSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$495,692 \$369,900 \$3,406	12/23/09 01/19/10 08/09/13	46% 74%
HE13	SWPPP						
06-FRE-99-4.9/0 06-0L6204		IN FRESNO COUNTY IN SELMA AT MCCALL AVENUE UNDERCROSSING REPAIR AND RELINE CULVERTS	S A K CONSTRUCTION OF CA LP 4253 DULUTH AVE ROCKLIN, CA 95765-0000 864 HOFF ROAD	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3812	\$317,810 \$177,118 \$0	05/26/11 06/10/11 10/27/11	85% 56%
HM2	WPCP		O FALLON MO 63366 (636)379-2350				
06-FRE-99-15.9/23.9 06-0G9604 ACNH-P099-(542)E --()		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM CENTRAL AVENUE OVERCROSSING TO MCKINLEY AVENUE UNDERCROSSING CONSTRUCT CONCRETE CURB RAMPS	ARTHURS CONTRACTING INC P O BOX 2690 ATASCADERO CA 93423 (805)461-0140	VONG, ALAN 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3856	\$916,830 \$798,576 \$47,829	03/07/11 03/22/11 11/25/11	96% 85%
HB71	WPCP						
06-FRE-99-17.3/18 06-0J1604 ACNH-P099-(532)E --()		IN FRESNO COUNTY IN FRESNO FROM NORTH AVENUE OVERCROSSING TO 0.5 MILE SOUTH OF JENSEN AVENUE UNDERCROSSING STORM WATER IMPROVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)999-5733	\$1,963,681 \$1,627,561 \$431,222	07/06/10 07/27/10 12/13/11	100% 92% OVER RUN
	SWPPP						
06-FRE-99-26.7/30.6 06-442614		IN FRESNO COUNTY IN FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.1 MILE NORTH OF GRANTLAND AVENUE UNDERCROSSING WIDEN FREEWAY AND BRIDGES	DESILVA GATES CONSTRUCTION PO BOX 909 DUBLIN CA 94568	ABOUZEDAN, RAAID (559)243-3598	\$15,624,576 \$13,504,628 \$2,414,721	08/10/10 09/01/10 01/26/12	77% 86%
HE13	SWPPP						
06-FRE-168-/10.5 06-0L8404 ACST-X019-(023)E X0-19 0-(3E) --()		IN FRESNO COUNTY ON ROUTE 168 FROM ROUTE 180 TO DEWOLF AVENUE AND ON ROUTE 180 FROM MARKS AVENUE TO CLOVIS AVENUE INSTALL VEHICLE DETECTION SYSTEMS	MADCO ELECTRIC INC 2135 E FRONT STREET SELMA CA 93662 (559)896-5637		\$616,900 \$0 \$0	06/15/11 07/14/11	0% 0%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO CA 93723 (559)445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100% OVER RUN
HA22	WPCP						
06-FRE-180-66.1/72.3 06-342514 ARRA-P180-(053)E P1-80 0-(3E) --()		IN FRESNO COUNTY EAST OF THE CITY OF FRESNO FROM 0.8 KILOMETER EAST OF TEMPERANCE AVE TO QUALITY AVE CONSTRUCT 4 LANES CONCRETE PAVEMENT	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 93625-0520	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO CA 93726-5866 (559)243-3812	\$28,228,535 \$27,493,964 \$0	09/10/09 09/21/09 11/25/11 11/28/11	93% 96%
HE14	SWPPP						
06-FRE-198-3.3/12.3 06-0M5004		IN FRESNO COUNTY AT VARIOUS LOCATIONS COLD PLANE RUBBERIZED HMA OVERLAY	GRANITE CONSTRUCTION COMPANY CENTRAL VALLEY BRANCH 2716 GRANITE COURT FRESNO, CA 93706 P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3812	\$3,112,903 \$2,986,022 \$0	06/21/11 07/13/11 11/18/11 11/18/11	100% 100% COMPLETED
HM1	WPCP						
06-KER-0-/0 06-0M5104 ACNH-000C-(332)E --()		IN VARIOUS COUNTIES PLACE HMA ON PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MICHAEL ROBBINS 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4817	\$3,383,277 \$1,524,163 \$96,688	03/29/11 04/19/11 03/06/12	60% 45%
HA26	WPCP						
06-KER-5-.5/62.6 06-0G6804		IN KERN CO AT VARIOUS BRIDGES ON ROUTES 5, 46, 155 & 178 REPLACE JOINT SEALS AND SEAL BRIDGE	DEBRUIN CONSTRUCTION 939 W. CHARTER STOCKTON, CA 95206 (209)462-5100	REBECCA FRANCO-MUNOZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)246-9429	\$630,116 \$333,784 \$165,324	06/14/11 07/13/11 12/28/11	76% 51%
HM1	WPCP						
06-KER-5-.8/0 06-0A9904 ACHS-005 -(183)2 IMG-005 -(183)2 --()		IN KERN COUNTY NEAR LEBEC AT THE TEJON SAFETY ROADSIDE REST AREA RESTORE SAFETY ROADSIDE REST AREA	J T S CONSTRUCTION P O BOX 41765 BAKERSFIELD CA 93384 (661)835-9270	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$4,559,483 \$2,917,332 \$307,357	10/11/10 10/27/10 10/11/12	48% 64%
HA26	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/11**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-5.2/5.9 06-0L1804 HSIM-G005-(189)E 10- 1-(9E) --()	SWPPP	IN KERN COUNTY NEAR FORT TEJON FROM 0.2 MIL NORTH TO 0.9 MILE NORTH TO 0.9 MILE NORTH OF FORT TEJON OVERCROSSING INSTALL MEDIAN BARRIER	ARTHURS CONTRACTING, INC. P O BOX 2650 ATASCADERO CA 93423 (805)461-0104		\$1,245,882 \$0 \$0	10/26/11 11/17/11	0% 0%
06-KER-5-15.9/42.8 06-0M6804 ACIM-0054-(187)2 E- -()	WPCP	IN KERN CO IN AND NEAR BUTTONWILLOW FM RTE 5/99 SEP TO 0.1 MI S OF KERN RIVER UTILITY RD OC AND FM 0.6 MI N OF RTE 5/58 SEP TO LER PLACE HMA ON EXISTING PAVEMENT	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$5,677,725 \$3,544,457 \$2,160,018	06/07/11 06/24/11 01/25/12	39% 62%
06-KER-5-36.1/54.2 06-0K8904 IM-SARR-(A00) --()	SWPPP	IN KERN COUNTY NEAR BAKERSFIELD FROM 0.1 MILE SOUTH OF BUENA VISTA CANAL ROAD OVERCROSSING TO 2.4 MILES SOUTH OF 7TH STANDARD ROA REPLACE CONCRETE PANEL	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE. BAKERSFIELD CA, 93308	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE. VISALIA CA, 93291 (559)651-8319	\$32,126,795 \$15,479,154 \$158,237	12/13/10 12/30/10 11/28/11	98% 49%
06-KER-5-73.0/87 06-0J4904	WPCP	IN KERN AND KINGS COUNTIES ABOUT 6 MILES SOUTH OF KETTLEMAN CITY FROM ROUTE 46/5 SEPARATION TO 2.9 MILES NORTH OF WATERLOO AVENUE RUBBERIZED SLURRY SEAL AND FOG SEAL	VALLEY SLURRY SEAL P.O. BOX 981330 WEST SACRAMENTO, CA 95798	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3812	\$3,175,423 \$2,284,671 \$0	06/25/10 07/15/10 10/26/11	100% 72% OVER RUN
06-KER-5-/4.6 06-460604 IM-0005-(186)2 --()	SWPPP	IN KERN COUNTY AT FORT TEJON FROM LOS ANGELES COUNTY LINE TO 0.1 MILE NORTH OF GRAPEVINE CREEK BRIDGE REHABILITATE PAVEMENT	LOS GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$11,732,787 \$5,307,792 \$150,600	02/03/11 02/16/11 06/13/12	50% 45%
06-KER-46-6.8/19.8 06-442524 HPLU-6206-(018)E 62-06 0-(8E) --()	SWPPP	IN KERN COUNTY NEAR THE COMMUNITY OF LOST HILLS FROM 0.5 MILE WEST OF KECKS ROAD TO 0.7 MILE WEST OF ROUTE 46/33 INTERSECTION WIDEN TO FOUR LANES	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913522617 (818)767-8418	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)797-1480	\$46,180,948 \$16,384,343 \$4,264,058	01/26/11 02/10/11 08/16/12	46% 35%

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-46-19.3/27.5 06-442534 HPLU-6206-(016)E --()		IN KERN CO NEAR LOST HILS ON ROUTE 46 FROM 1.9 KM WEST OF ROUTE 33 TO BROWNS MATERIAL ROAD AND ON RTE 33 AND VARIOUS LOCATIONS WIDEN ROUTE 46 AND REALIGN ROUTE 33	46 GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0972	\$24,976,200 \$24,013,758 \$0	09/01/09 09/17/09 11/03/11 11/04/11	100% 100% COMPLETED
HE13 HE13	SWPPP						
06-KER-46-/7.3 06-353414 HPLU-6206-(009)E --()		IN KERN COUNTY NEAR LOST HILLS FROM KERN COUNTY LINE TO 0.1 KM WEST OF KECKS ROAD WIDEN HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$25,436,054 \$24,130,164 \$0	05/19/10 06/02/10 10/27/11 10/27/11	100% 100% COMPLETED
HE13 HE13	SWPPP						
06-KER-58-52.2/60 06-0L7304 NH-P058-(108)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD AT VARIOUS LOCATIONS FROM ROUTE 58/99 SEPARATION TO 0.4 MILE WEST OF VINELAND ROAD INSTALL VEHICLE DETECTION SYSTEMS	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA ROAD MOORPARK CA 93021 (805)523-1914	HISHAM ALENATOUR 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)394-4747	\$504,076 \$318,019 \$119,941	12/21/10 01/12/11 05/30/12	54% 63%
HB4N	WPCP						
06-KER-58-52.3/64.6 06-0G4904		IN KERN COUNTY AT VARIOUS BRIDGES ON ROUTES 58,99 & 202 REPLACE JOINT SEALS AND SEAL BRIDGE	VICTORY ENGINEERS INC 10266 HIGHWAY 41 MADERA CA 93636 (559)439-7700	REBECCA FRANCO-MUNOZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)246-9429	\$491,300 \$357,921 \$38,420	05/04/11 05/27/11 11/30/11	100% 73%
	WPCP						
06-KER-65-/6.1 06-0E0604 ACNH-9065-(096)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM ROUTE 65/99 SEPARATION TO 0.1 MILE SOUTH OF 7TH STANDARD ROAD AND FROM 0.1 MILE REMOVE AND REPLACE HMA PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	MARTINEZ, BLAS 8530 W. ROOSEVELT VISALIA CA, 93291 (559)651-8321	\$4,865,539 \$4,915,455 \$1,658,295	07/01/11 07/15/11 12/06/11	82% 95%
HA22	SWPPP						
06-KER-99-3.9/10.4 06-0E5904 ACHS-NHP0-(995)4 --()		IN KERN COUNTY NEAR BAKERSFIELD FROM VALPREDO ROAD TO 1.1 MILE NORTH OF HERRING ROAD REGRADE THE NB OUTSIDE SHOULDER AND	BROUGH CONSTRUCTION INC 634 PRINTZ RD ARROYO GRANDE CA 93420 (805)489-7779	HISHAM ALNATOUR 1824 NORRIS ROAD (661)391-4747	\$687,400 \$621,189 \$406,754	05/27/11 06/14/11 11/30/11	88% 90%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-28.2/29 06-0A7204 ACST-P099-(516)E P0-99 5-(6E) --()	SWPPP	IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.3 MILE NORTH OF OLIVE DRIVE OVERCROSSING TO 0.5 MILE NORTH OF ROBERTS LANE UC HIGHWAY PLANTING AND IRRIGATION	ODYSSEY LANDSCAPING 5400 W HWY 12 LODI CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$310,761 \$309,649 \$1,005	11/06/08 11/19/08 05/09/12	86% 98%
06-KER-119-31.0/31.2 06-0K7604 ACST-PP11-(901)4 --()		IN KERN COUNTY IN BAKERSFIELD AT CAMPAGNONI STREET REPLACE EXISTING PAVEMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$742,100 \$720,080 \$0	05/17/11 06/07/11 11/09/11 11/14/11	100% 100% COMPLETED
HA22 WPCP							
06-KER-119-/4.3 06-459104 STP-P119-(013)E --()		IN KERN COUNTY IN AND NEAR TAFT FROM ROUTE 33 TO 0.6 MILE WEST OF AIRPORT ROAD PLACE HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)721-1011	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$2,957,440 \$2,707,553 \$0	01/18/11 01/31/11 11/01/11 11/02/11	100% 100% COMPLETED
HA22 WPCP							
06-KER-155-26.5/52.9 06-0L1404		IN KERN COUNTY NEAR GLENNVILLE FROM DELANO WOODY ROAD TO RANCHERIA ROAD PLACE MODIFIED BINDER SEAL COAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4109	MARTINEZ, BLAS 8530 W ROOSEVELT VISALIA CA, 93291 (559)657-8321	\$1,154,908 \$1,058,773 \$0	05/13/10 07/09/10 11/03/11 11/08/11	100% 100% COMPLETED
HM1 WPCP							
06-KER-178-13.7/27.2 06-0H2504 STP-P178-(060)E --()		IN KERN COUNTY NEAR BAKERSFIELD FROM SIDEHILL VIADUCT TO 0.8 MILE WEST OF UPPER RICHBAR CAMPGROUND TO 0.5 MILE EAST OF DEMOCRAT PLACE RUBBERIZED HOT MIX ASPHALT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$3,251,892 \$2,629,522 \$304,452	11/24/10 12/14/10 12/25/11	100% 81% OVER RUN
HA22 WPCP							
06-KER-178-15.7/26.4 06-0M3004		IN KERN COUNTY NEAR BAKERSFIELD AT VARIOUS LOCATIONS FROM 2.0 MILE EAST OF SIDEHILL VIADUCT TO 0.1 MILE WEST OF DEMOCRAT SPRINGS REPAIR EXISTING CULVERTS	MICHEL'S PIPELINE CONSTRUCTION P O BOX 12905 SALEM OR 97309 (503)364-1199	SAM DHALIWAL (661)391-4742	\$407,956 \$378,522 \$0	05/03/11 05/17/11 11/17/11 11/18/11	100% 100% COMPLETED
HM1 WPCP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-178-41.6/0 06-0M4004		IN KERN COUNTY AT BODFISH AT THE BODFISH MAINTAINCE STATION AT 3115 KERN RIVER ROAD CONSTRUCT NEW OFFICE BUILDING	AMD CONSTRUCTION GROUP INC 27285 LAS RAMBLAS SUITE 110 MISSION VIEJO CA 92691 (949)273-6211		\$618,001 \$0 \$0	10/26/11 11/29/11	0% 0%
HA12	WPCP						
06-KER-178-57.1/88.2 06-0M6504		IN KERN COUNTY IN AND NEAR CANE BRAKE FROM 0.8 MILE WEST OF FAY RANCH ROAD TO ROUTE 178/14 INTERSECTION APPLY SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	ANDREW BRANDT 500 S. MAIN STREET BISHOP, CA 93514 (760)937-8947	\$1,427,390 \$1,375,871 \$973,217	05/04/11 05/18/11 01/03/12	56% 97%
HM1	WPCP						
06-KER-184-1.0/0 06-0H8304 ACST-P184-(014) P-184 -(14)E --()		LN KERN COUNTY AT LAMONT AT DI GIORGIO ROAD MODIFY SIGNALS CONSTRUCT LEFT	PTM GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 92513 (951)710-1000	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	\$425,025 \$37,986 \$37,986	06/27/11 07/22/11 12/31/11	33% 9%
HB4N	WPCP						
06-KER-204-4.6/5.1 06-430104 SARR-S204-(004)E S2-04 0-(4E) --()		IN KERN COUNTY IN BAKERSFIELD FROM M STREET TO F STREET REPLACE STEEL BRIDGE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)391-4742	\$12,385,012 \$12,065,796 \$0	06/09/09 07/01/09 12/06/11	0% 0%
HA21	WPCP						PLANT EST SATIS
06-KER-223-20.0/20.3 06-0J3504		IN KERN COUNTY IN ARVIN AT COMANCHE DRIVE INSTALL TRAFFIC SIGNAL AND LEFT-	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$1,174,914 \$679,593 \$677,748	06/15/11 07/01/11 01/13/12	45% 58%
HB4N	SWPPP						
06-KER-5722-/0 06-483404		IN KERN COUNTY NEAR TAFT AT THE MAINTENANCE STATION CONSTRUCT EQUIPMENT SHOP	TAFT J.T.S CONSTRUCTION P.O. BOX 41765 BAKERSFIELD, CA 93384	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$3,442,411 \$3,374,356 \$0	06/02/10 06/22/10 11/14/11	95% 98%
HA12	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-41-11.5/20 06-415904 ACNH-P041-(120)E --()		IN KINGS COUNTY NEAR KETTLELMAN CITY GRANITE CONSTRUCTION COMPANY FROM 0.1 MILE SOUTH OF UTICA AVENUE TO 0.1 MILE SOUTH OF QUAIL AVENUE AC OVERLAY AND WIDEN SHOULDER	P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HAIDAR HADDADIN 3240 N. MILLBROOK FRESNO, CA 93726 (559)917-2487	\$14,245,907 \$7,328,559 \$2,902,313	05/09/11 05/27/11 03/07/12	51% 51%
HA22	SWPPP						
06-KIN-198-21.5/28.3 06-3568U4 HPLU-6206-(015)E --()		NEAR HANFORD FROM 0.8 KM E OF RTE 43 FLATIRON WEST INC. TO 0.6 KM W OF RTE 99 NEAR VISALIA CONVERT A 2 LANE TO A 4 LANE HWY	2100 GOODYEAR ROAD BENICIA CA 94510	MICHAEL WEBER 8530 W. ROOSEVELT AVENUE VISALIA CA 93291 (559)651-8314	\$47,360,834 \$34,534,250 \$980,702	09/01/09 09/22/09 07/05/12	69% 72%
HE14 HE14	SWPPP						
06-MAD-99-9.5/13.1 06-0E0404 NH-P099-(538)N --()		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MILE SOUTH OF SOUTH MADERA OVERCROSSING TO 0.4 MILE NORTH OF AVENUE 16 OVERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY ATTN JEFF GRIMM P O BOX 50085 WATSONVILLE CA 95077 (559)441-5715	OSCAR SHERRILL 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3812	\$22,581,374 \$4,403,368 \$1,603,278	06/28/11 08/22/11 10/01/12	17% 20%
HA22							
06-TUL-63-/0 06-0G9504		IN TULARE COUNSTY IN VISALIA AND CUTLER AT VARIOUS LOCATIONS FROM MOONEY BOULEVARD TO OROSI DRIVE CONSTRUCT CONCRETE CURB RAMPS AND	FOLSOM GRANITE 11151 TRADE CENTER DRIVE,#200 RANCHO CORDOVA CA 95670 (916)638-8626	MARTINEZ, BLAS 8530 WEST ROOSEVELT AVE. VISALIA CA, 93291 (559)651-8321	\$392,914 \$402,459 \$0	01/11/11 03/21/11 11/08/11 11/10/11	100% 100% COMPLETED
HB71	WPCP						
06-TUL-65-18.7/0 06-0K4404		TULARE COUNTY AT VARIOUS LOCATIONS SEAL BRIDGE DECKS	VICTORY ENGINEERS INC 10266 HWY 41 MADERA CA 93636 (559)439-7700	MARTINEZ, BLAZ 8530 W. ROOSEVELT VISALIA CA, 93291 (559)651-8321	\$368,124 \$372,756 \$0	03/22/11 04/19/11 10/24/11 10/26/11	100% 100% OVER RUN
HM1	WPCP						
06-TUL-99-3.1/0 06-471904 ACNH-P099-(533)E BRP0-99 5-(3EN)H P099- 533-()		IN TULARE COUNTY NEAR EARLIMART FROM GRIFFITH COMPANY 0.2 MILE SOUTH TO 0.2 MILE NORTH OF AVENUE 24 UNDERCROSSING BRIDGE REHABILITATION	3050 E. BIRCH STREET BREA CA 92821	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$4,841,948 \$4,695,053 \$4,903	06/24/10 07/13/10 06/17/12	50% 97%
HA21	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/11**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-22.4/0 06-0A9704 NH-SARR-(STP)E TPES-AR R-(E) --()		IN TULARE COUNTY NEAR TIPTON AT THE PHILIP S RAINE SAFETY ROADSIDE REST AREA CONSTRUCT NEW FACILITES REST AREA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DANIEL CHAPA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8312	\$8,574,929 \$3,028,486 \$297,067	04/06/11 04/25/11 08/28/12	32% 35%
HA26	SWPPP						
06-TUL-99-25.3/0 06-0C4904 ACNH-ACBH-(P09)9 ACNH- NH -(P09)9 --()		IN TULARE COUNTY IN TULARE AT AVENUE 200 OVERCROSSING REPLACE BRIDGE DECK	AGEE CONSTRUCTION CORP P O BOX 629 CLOVIS CA 93613 (559)299-3290	MAGGARD, SHELLEY 8530 W. ROOSEVELT VISALIA CA, 93291 (559)651-8319	\$1,038,977 \$450,244 \$337,092	06/21/11 07/14/11 01/13/12	55% 43%
HA21	WPCP						
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF 7 CROW CANYON COURT SUITE 100 NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC SAN RAMON CA 94583 (925)552-8250	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$68,091,797 \$10,269,639 \$2,751,280	01/04/11 01/19/11 08/29/13	25% 15%
HE13	SWPPP						
06-TUL-198-9.5/9.7 06-0F0004 ACHS-NHGP-(057)E 8- 0-(7E) --()		IN TULARE COUNTY IN VISALIA FROM CONYER STREET OVERCROSSING TO TO WATSON STREET WIDEN OFF RAMP AND CONSTRUCT	TEICHERT CONSTRUCTION P O BOX 620 FOWLER CA 93625 (559)813-3100	MAGGARD, SHELLEY 8530 WEST ROOSEVELT VISALIA CA, 93291 (559)651-8319	\$1,204,952 \$429,077 \$151,793	05/25/11 06/14/11 02/10/12	12% 35%
HB1	WPCP						

Totals: Authorized Final Amt: \$422,487,971 Completed to Date: \$247,418,639 Work This Month: \$24,192,817

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-1.7/62.2	06-0G4604	1
06-FRE-41-20.0/33.3	06-0E0104	1
06-FRE-41-21.0/29.3	06-0E3104	1
06-FRE-41-24.7/25	06-0H3704	1
06-FRE-41-29.8/30.4	06-447704	1
06-FRE-41-30.7/31.7	06-0A4904	1
06-FRE-99-4.9/0	06-0L6204	2
06-FRE-99-15.9/23.9	06-0G9604	2
06-FRE-99-17.3/18	06-0J1604	2
06-FRE-99-26.7/30.6	06-442614	2
06-FRE-99-1.0/7.4	06-350714	2
06-FRE-168-/10.5	06-0L8404	2
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-66.1/72.3	06-342514	3
06-FRE-198-3.3/12.3	06-0M5004	3
06-KER-0-/0	06-0M5104	3
06-KER-5-.8/0	06-0A9904	3
06-KER-5-5.2/5.9	06-0L1804	3
06-KER-5-36.1/54.2	06-0K8904	4
06-KER-5-73.0/87	06-0J4904	4
06-KER-5-.5/62.6	06-0G6804	4
06-KER-5-15.9/42.8	06-0M6804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-5-/4.6	06-460604	4
06-KER-46-6.8/19.8	06-442524	4
06-KER-46-19.3/27.5	06-442534	5
06-KER-46-/7.3	06-353414	5
06-KER-58-52.2/60	06-0L7304	5
06-KER-58-52.3/64.6	06-0G4904	5
06-KER-65-/6.1	06-0E0604	5
06-KER-99-3.9/10.4	06-0E5904	5
06-KER-99-28.2/29	06-0A7204	6
06-KER-119-31.0/31.2	06-0K7604	6
06-KER-119-/4.3	06-459104	6
06-KER-155-26.5/52.9	06-0L1404	6
06-KER-178-13.7/27.2	06-0H2504	6
06-KER-178-15.7/26.4	06-0M3004	6
06-KER-178-41.6/0	06-0M4004	7
06-KER-178-57.1/88.2	06-0M6504	7
06-KER-184-1.0/0	06-0H8304	7
06-KER-204-4.6/5.1	06-430104	7
06-KER-223-20.0/20.3	06-0J3504	7
06-KER-5722-/0	06-483404	7
06-KIN-41-11.5/20	06-415904	8
06-KIN-198-21.5/28.3	06-3568U4	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-MAD-99-9.5/13.1	06-0E0404	8
06-TUL-63-/0	06-0G9504	8
06-TUL-65-18.7/0	06-0K4404	8
06-TUL-99-3.1/0	06-471904	8
06-TUL-99-22.4/0	06-0A9704	9
06-TUL-99-25.3/0	06-0C4904	9
06-TUL-99-41.3/53.9	06-324504	9
06-TUL-198-9.5/9.7	06-0F0004	9

Statement of Ongoing Contracts - Federal Aid

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$49,537,307	\$24,331,404
-F-	FEDERAL AID (PRIMARY)	\$67,613,333	\$32,882,122
-S-	FEDERAL AID (SECONDARY)	\$8,304,117	\$6,404,790
-SH-	STATE HIGHWAY	\$34,977,604	\$29,289,370
		\$262,055,610	\$154,510,953
District Total:		<u>\$422,487,971</u>	<u>\$247,418,639</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$60,060,421
Work completed this Period:	\$60,060,421