

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/12

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Time Work Message
06-FRE-5-22.8/26.8 06-0M7304 ACHS-0555-(140)3 IMG-0555-(140)3 --()	SWPPP	IN FRESNO COUNTY NEAR COALINGA FROM 1.8 MILES NORTH OF TUOLUMNE AVENUE OVERCROSSING TO 3.1 MILES SOUTH OF ROUTE 5/33 SEPARATION INSTALL MEDIAN BARRIER	J FLETCHER CREAMER & SON INC 12874 SAN FERNANDO ROAD SYLMAR CA 91342 (818)367-9748	MENGGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$2,120,010 \$711,676 \$677,086	07/12/12 07/30/12 12/20/12	68% 34%
06-FRE-41-24.2/24.7 06-0M2304		IN FRESNO COUNTY AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS, JOINT SEALS	O'DONNELL CONSTRUCTION 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	ABOUZEDAN, RAAID 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	\$570,998 \$447,323 \$0	05/18/12 06/20/12 11/20/12	79% 78%
06-FRE-41-27.6/30.4 06-0E9714	WPCP	IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	MENGGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$596,001 \$315,836 \$0	03/19/12 04/16/12 12/31/12	93% 65%
06-FRE-41-30.7/31.7 06-0A4904 SARR-P041-(115)E P0-41 1-(5E) --()	SWPPP	IN FRESNO COUNTY FROM 0.3 MILE NORTH OF HERNDON AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING PLANTING AND IRRIGATION	ELITE LANDSCAPING 2972 LARKIN CLOVIS CA 93612	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$632,638 \$619,523 \$1,330	05/24/10 06/25/10 12/04/13	0% 0% PLANT EST SATIS
06-FRE-99-1.0/7.4 06-350714		IN FRESNO CO IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99/201 SEPARATION TO NORTH OF FLORAL AVENUE UNDERCROSSING PERFORM HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$495,692 \$414,724 \$3,815	12/23/09 01/19/10 08/09/13	73% 83%
06-FRE-99-10.5/16.5 06-0M7604 ACHN-P099-(554)E --()	WPCP	ON ROUTE 99, IN FRESNO AND MADERA CO FROM SOUTH OF THE MERCED STREET UNDERCROSSING IN FOWLER TO ROAD 24 IN P O BOX 250 MADERA CO (FRE-99-10.5/ INSTALL VEHICLE DETECTION SYSTEMS	LEE WILSON ELECTRIC COMPANY INC ARROYO GRANDE CA 93421 (805)489-4216	MENGGONI, MARK 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (243)-35-43	\$592,381 \$140,664 \$0	03/27/12 04/13/12 10/30/12	22% 24% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/12

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-26.7/31.6 06-442624		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	ABOUZEDAN, RAAID 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	\$40,465,982 \$0 \$0	10/10/12 11/06/12	0% 0%
HE13	SWPPP						
06-FRE-168-14.4/15 06-0H9404 ACST-P168-(056)E - ()		IN FRESNO COUNTY NEAR CLOVIS, FROM 0.4 MILE WEST OF SHEPHERD AVENUE TO 0.3 MILE EAST OF SHEPHERD AVENUE REALIGN THE HORIZONTAL CURVE	EMMETT'S EXCAVATION INC 1477 MENLO AVE CLOVIS CA 93611 (559)299-1256	HAIDAR HADDADIN 183 W. VENTURA CRT. KINGSBURG, CA 93631 (559)917-2487	\$1,147,306 \$932,627 \$659,957	08/14/12 08/31/12 12/20/12	67% 80%
HB1	SWPPP						
06-FRE-168-40.4/46.6 06-0P7904		IN FRESNO COUNTY IN AND NEAR SHAVER LAKE FROM 0.6 MILE NORTH OF CRESSMAN ROAD TO ROAD TO CAMP EDISON COLD PLANE & OVERLAY WITH HMA	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$1,412,562 \$1,685,267 \$1,598,507	06/06/12 07/16/12 06/01/13	100% 98% OVER RUN
HM1	WPCP						
06-FRE-168-52.0/60 06-0N2104		IN FRESNO COUNTY NEAR SHAVER LAKE FROM 2.3 MILES EAST OF HUNTINGTON LAKE ROAD TO 1.0 MILE EAST OF FLINTRIDGE ROAD COLD PLANE AND OVERLAY WITH HMA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$1,319,942 \$1,373,235 \$0	04/30/12 05/16/12 10/23/12 10/29/12	100% 100% COMPLETED
HM1	WPCP						
06-FRE-180-24.5/53.6 06-0M7204		IN FRESNO COUNTY IN AND NEAR KERMAN FROM BELMONT AVENUE TO BRAWLEY AVENUE RHMA TYPE "G" OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	MENGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$4,113,860 \$4,085,647 \$0	06/06/12 06/28/12 10/31/12 11/02/12	100% 100% COMPLETED
HM1	WPCP						
06-FRE-180-58.4/60.4 06-0C1104 ACNH-P180-(056)N -- ()		ON ROUTE 180 IN FRESNO COUNTY BETWEEN R AND L BROSAMER INC ROUTE 41 AND ROUTE 168 BRAIDED RAMPS	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$40,740,824 \$10,966,613 \$813,533	01/12/12 01/20/12 12/20/13	44% 27%
HE14							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/12**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-.5/62.6 06-0G6804		IN KERN CO AT VARIOUS BRIDGES ON ROUTES 5, 46, 155 & 178 REPLACE JOINT SEALS AND SEAL BRIDGE	DEBRUIN CONSTRUCTION 939 W. CHARTER STOCKTON, CA 95206 (209)462-5100	MICHAEL ROBBINS 183 W. VENTURA KINGSBURG, CA 93631 (559)246-9429	\$664,416 \$384,569 \$0	06/14/11 07/13/11 04/30/13	77% 57%
HM1	WPCP						
06-KER-5-.8/0 06-0A9904 ACHS-005 -(183)2 IMG-005 -(183)2 --()		IN KERN COUNTY NEAR LEBEC AT THE TEJON SAFETY ROADSIDE REST AREA RESTORE SAFETY ROADSIDE REST AREA	J T S CONSTRUCTION P O BOX 41765 BAKERSFIELD CA 93384 (661)835-9270	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$4,689,549 \$4,673,268 \$14,998	10/11/10 10/27/10 01/11/13	93% 98%
HA26	SWPPP						
06-KER-5-4.1/0 06-0N0704 ACST-P005-(419)1 9E- () --()		NEAR WHEELER RIDGE, AT BRIDGE NO. 50- ABHE & SVOBODA INC 0271 AND NO. 50-0240R; ALSO IN FRESNO P O BOX 251 COUNTY NEAR MENDOTA AT BRIDGE NO. 42- 0253 MAINTENANCE	PRIOR LAKE MINNESOTA 55372 (952)447-6025	CARY J. CRUZ 183 W. VENTURA KINGSBURG, CA 93631 (559)341-3377	\$2,032,515 \$364,455 \$130,382	04/23/12 05/14/12 05/03/13	50% 18%
HM3	WPCP						
06-KER-5-4.5/10.2 06-0P7804		IN KERN COUNTY NEAR GRAPEVINE FROM GRAPEVINE CREEK BRIDGE TO GRAPEVINE UNDERCROSSING BWC HMA OVERLAY TYPE GAP GRADED	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077 (831)724-1011	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$3,980,053 \$3,749,359 \$77,896	06/06/12 06/21/12 11/26/12	100% 93% OVER RUN
HM1	WPCP						
06-KER-5-5.2/5.9 06-0L1804 HSIM-G005-(189)E 10- 1-(9E) --()		IN KERN COUNTY NEAR FORT TEJON FROM 0.2 MIL NORTH TO 0.9 MILE NORTH TO 0.9 MILE NORTH OF FORT TEJON OVERCROSSING INSTALL MEDIAN BARRIER	ARTHURS CONTRACTING, INC. P O BOX 2650 ATASCADERO CA 93423 (805)461-0104	ALNATOUR, HISHAM 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4747	\$1,292,999 \$1,306,124 \$1,440	10/26/11 11/17/11 05/14/13	66% 98%
HB1	SWPPP						
06-KER-5-30.0/L36.4 06-0N8104		IN KER CO ON RTE 5 FROM 0.7 MI S/OF MILLUX RD TO 0.4 MI N/OF BUENA VISTA CANAL RD & FROM STAION RD OC TO THE 5/58 SEP & ON RTE 33 PLACE RUBBERIZED HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	PETER MULLALY (661)720-0970	\$3,814,651 \$3,681,908 \$0	06/05/12 06/21/12 11/07/12 11/14/12	100% 100% OVER RUN
	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/12

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-36.1/54.2 06-0K8904 IM-SARR-(A00) --()		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.1 MILE SOUTH OF BUENA VISTA CANAL ROAD OVERCROSSING TO 2.4 MILES SOUTH OF 7TH STANDARD ROAD REPLACE CONCRETE PANEL	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE. BAKERSFIELD CA, 93308	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE. VISALIA CA, 93291 (559)651-8319	\$32,302,145 \$31,584,585 \$149,620	12/13/10 12/30/10 12/04/12	100% 97% OVER RUN
06-KER-5-/4.6 06-460604 IM-0005-(186)2 --()		IN KERN COUNTY AT FORT TEJON ANGELES COUNTY LINE TO 0.1 MILE NORTH OF GRAPEVINE CREEK BRIDGE REHABILITATE PAVEMENT	LOS GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$11,843,264 \$10,843,349 \$436,358	02/03/11 02/16/11 11/26/12	99% 91%
HA22	SWPPP						
06-KER-14-15.3/0 06-0K4504		IN KERN CO IN MOJAVE AT SOUTH MOJAVE OVERHEAD PLACE CONCRETE OVERLAY	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$535,912 \$509,644 \$0	04/05/12 05/01/12 11/08/12 11/13/12	100% 100% COMPLETED
HM1	WPCP						
06-KER-46-6.8/19.8 06-442524 HPLU-6206-(018)E 62-06 0-(8E) --()		IN KERN COUNTY NEAR THE COMMUNITY OF LOST HILLS FROM 0.5 MILE WEST OF KECKS ROAD TO 0.7 MILE WEST OF ROUTE 46/33 INTERSECTION WIDEN TO FOUR LANES	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913522617 (818)767-8418	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)797-1480	\$47,234,602 \$42,970,917 \$3,214,711	01/26/11 02/10/11 12/12/12	96% 91%
HE13	SWPPP						
HE13							
06-KER-58-108.9/0 06-0G2704 ACHS-P058-(113)E G P0-58 1-(3E) --()		IN KERN COUNTY NEAR MOJAVE AT BUSINESS 58 WEST OVERCROSSING CONCRETE BARRIER AND WINDSCREEN	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	\$1,520,834 \$527,451 \$515,009	08/14/12 09/18/12 02/11/13	36% 35%
HB1	WPCP						
06-KER-99-28.4/43.9 06-0L6404 ACNH-P099-(551)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BEARDSLEY CANAL BRIDGE TO ROUTE 46/99 SEPARATION REPLACE EXISTING PAVEMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$85,771,852 \$44,151,937 \$5,552,727	01/18/12 02/14/12 05/03/13	56% 51%
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/12

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-43.6/49.3 06-0N1704		IN KERN COUNTY NEAR AND AT MCFARLAND FROM 99/46 SEP TO SHERWOOD AVE OC REPLACE SLABS AND GRING CONCRETE	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVE, SUITE A CONCORD CA 94520 (925)288-1566	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)333-9357	\$944,141 \$0 \$0	01/26/12 03/09/12 12/31/12	0% 0% SUSPENDED
HM	WPCP						
06-KER-119-4.7/8.5 06-0J5204 ACHS-STP -(015)E 19- 0-(5E) --()		ON ROUTE 119 BETWEEN 0.2 MILES EAST OF WEED CREEK (PM 4.7) AND 0.3 MILES WEST OF LAKEVIEW WASH BRIDGE (PM 8.5) WIDEN SHOULDERS AND HMA OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	\$3,124,558 \$738,404 \$225,063	01/26/12 02/14/12 12/13/12	81% 24%
HB1	SWPPP						
06-KER-223-1.8/4 06-0N2204		IN KERN COUNTY NEAR ARVIN FROM JUNCTION STATE ROUTE 223/5 TO 0.9 MILE WEST OF OLD RIVER ROAD AND AT 0.1 MILE WEST OF SOUTH H STREE COLD IN PLACE RECYCLE, HMA OVERLAY	LEGG INC 2551 2ND STREET LIVERMORE CA 94550 (925)605-4500	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$816,819 \$664,629 \$405,530	03/01/12 03/22/12 11/26/12	100% 75%
HM1	WPCP						
06-KIN-41-42.1/44.9 06-416004 NH-P041-(122)E --()		IN KINGS COUNTY NEAR LEMOORE FROM 0.1 MILE SOUTH OF HANDFORD-ARMONA ROAD TO 0.7 MILE NORTH OF GRANGEVILLE BOULEVARD REHAB ROADWAY AND WIDEN SHOULDERS	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROSEVILLE CA 95678 (916)645-4800	Haidar Haddadin 183 W. VENTURA KINGSBURG, CA 93631 (559)917-2487	\$6,600,557 \$1,355,687 \$31,065	04/06/12 04/27/12 06/05/13	29% 21%
HA22	SWPPP						
06-KIN-43-17.9/18.6 06-0M9004 ACST-P043-(041)E - ()		IN KINGS COUNTY IN AND NEAR HANFORD FROM 0.5 MILE NO OF HANDFOR-ARMONA ROAD TO 0.2 MILE NO OF LACEY BLVD INSTALL TRAFFIC SIGNALS	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744 (559)268-9886	JUSTIN KIMURA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8314	\$816,797 \$189,110 \$170,430	06/11/12 07/16/12 01/14/13	42% 23%
HB4N	SWPPP						
06-KIN-43-24.2/24.7 06-0J0504 ACHS-P043-(040)E P- ()		IN KINGS COUNTY ON ROUTE 43 NEAR HANFORD BETWEEN 0.78 MILE NORTH OF ELDER AVE AND 0.77 MILE SOUTH OF DOVER AVE CHANNELIZE WITH SIGNALS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD, CA 93308 (661)392-6640	FOSTER, DALLIA 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$940,715 \$222,417 \$216,715	05/17/12 06/12/12 11/29/12	89% 24%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/12

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805 (510)741-9226	JUSTIN KIMURA 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)651-8315	\$1,407,635 \$705,327 \$152,014	05/22/12 06/20/12 02/03/14	15% 55%
HE14	WPCP						
06-KIN-198-21.5/28.3 06-3568U4 HPLU-6206-(015)E --()		NEAR HANFORD FROM 0.8 KM E OF RTE 43 TO 0.6 KM W OF RTE 99 NEAR VISALIA CONVERT A 2 LANE TO A 4 LANE HWY	FLATIRON WEST INC. 2100 GOODYEAR ROAD BENICIA CA 94510	MICHAEL WEBER 8530 W. ROOSEVELT AVENUE VISALIA CA 93291 (559)651-8314	\$49,860,886 \$49,947,292 \$1,991,699	09/01/09 09/22/09 01/04/13	95% 98%
HE14	SWPPP						
HE14							
06-MAD-41-40.8/45.7 06-0N1404		IN MADERA & MARIPOSA COUNTIES NEAR OAKHURST FROM 0.1 MILE SOUTH OF CEDAR VALLEY DRIVE TO YOSEMITE PARK BOUNDARY LINE OVERLAY WITH HMA	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-5631	\$1,568,327 \$1,521,859 \$0	06/21/12 07/20/12 11/13/12 11/14/12	100% 100% COMPLETED
HM	WPCP						
06-MAD-99-9.5/13.1 06-0E0404 NH-P099-(538)N --()		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MILE SOUTH OF SOUTH MADERA OVERCROSSING TO 0.4 MILE NORTH OF AVENUE 16 OVERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY ATTN JEFF GRIMM P O BOX 50085 WATSONVILLE CA 95077 (559)441-5715	OSCAR SHERRILL 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3812	\$23,768,718 \$15,281,879 \$474,209	06/28/11 08/22/11 09/13/13	65% 64%
HA22							
06-TUL-99-19.8/25 06-0E0704 ACNH-P099-(553)E --()		IN TULARE COUNTY FROM 0.3 MILE NORTH OF AVENUE 152 OVERCROSSING TO ELK BAYOU BRIDGE. PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HAIDAR HADDADIN 183 W. VENTURA KINGSBURG, CA 93631 (559)917-2487	\$8,863,298 \$7,830,041 \$500,857	12/21/11 01/18/12 01/09/13	84% 88%
HA22	SWPPP						
06-TUL-99-22.4/0 06-0A9704 NH-SARR-(STP)E TPES-AR R-(E) --()		IN TULARE COUNTY NEAR TIPTON AT THE PHILIP S RAINE SAFETY ROADSIDE REST AREA CONSTRUCT NEW FACILITES REST AREA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DANIEL CHAPA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8312	\$8,803,575 \$8,579,937 \$129,787	04/06/11 04/25/11 02/27/13	81% 95%
HA26	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/12**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-23.5/0 06-0N8504		IN TULARE COUNTY IN TULARE AT AVENUE 184 OVERCROSSING REPAIR BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		\$735,961 \$0 \$0	10/12/12 11/06/12	0% 0%
HA23	WPCP						
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$68,950,500 \$24,784,052 \$1,374,143	01/04/11 01/19/11 01/03/14	52% 36%
HE13	SWPPP						
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226		\$3,172,665 \$0 \$0	10/01/12 11/06/12	0% 0%
	WPCP						
06-TUL-190-21.2/26.4 06-337414 ACST-P190-(016)E P1-90 0-(6E) --()		IN TULARE COUNTY NEAR PORTERVILLE FROM 0.1 MILE EAST OF ROAD 284 TO PLEASANT OAK DRIVE PAVEMENT REHABILITATION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	MARTINEZ, BLAS 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$5,633,528 \$1,252,375 \$219,686	06/20/12 07/16/12 01/29/13	47% 22%
HA22	SWPPP						
06-TUL-198-9.5/9.7 06-0F0004 ACHS-NHGP-(057)E 8- 0-(7E) --()		IN TULARE COUNTY IN VISALIA FROM CONYER STREET OVERCROSSING TO TO WATSON STREET WIDEN OFF RAMP AND CONSTRUCT	TEICHERT CONSTRUCTION P O BOX 620 FOWLER CA 93625 (559)813-3100	MARTINEZ, BLAS 8530 WEST ROOSEVELT VISALIA CA, 93291 (559)651-8321	\$1,264,444 \$1,280,080 \$23,647	05/25/11 06/14/11 01/14/13	90% 99%
HB1	WPCP						

Totals: Authorized Final Amt: \$477,164,109 Completed to Date: \$280,793,787 Work This Month: \$19,762,212

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-22.8/26.8	06-0M7304	1
06-FRE-41-24.2/24.7	06-0M2304	1
06-FRE-41-27.6/30.4	06-0E9714	1
06-FRE-41-30.7/31.7	06-0A4904	1
06-FRE-99-10.5/16.5	06-0M7604	1
06-FRE-99-26.7/31.6	06-442624	1
06-FRE-99-1.0/7.4	06-350714	2
06-FRE-168-40.4/46.6	06-0P7904	2
06-FRE-168-52.0/60	06-0N2104	2
06-FRE-168-14.4/15	06-0H9404	2
06-FRE-180-24.5/53.6	06-0M7204	2
06-FRE-180-58.4/60.4	06-0C1104	2
06-KER-5-.8/0	06-0A9904	3
06-KER-5-4.1/0	06-0N0704	3
06-KER-5-4.5/10.2	06-0P7804	3
06-KER-5-5.2/5.9	06-0L1804	3
06-KER-5-36.1/54.2	06-0K8904	3
06-KER-5-30.0/L36.4	06-0N8104	3
06-KER-5-.5/62.6	06-0G6804	4
06-KER-5-/4.6	06-460604	4
06-KER-14-15.3/0	06-0K4504	4
06-KER-46-6.8/19.8	06-442524	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-58-108.9/0	06-0G2704	4
06-KER-99-28.4/43.9	06-0L6404	4
06-KER-99-43.6/49.3	06-0N1704	5
06-KER-119-4.7/8.5	06-0J5204	5
06-KER-223-1.8/4	06-0N2204	5
06-KIN-41-42.1/44.9	06-416004	5
06-KIN-43-17.9/18.6	06-0M9004	5
06-KIN-43-24.2/24.7	06-0J0504	5
06-KIN-198-21.5/28.3	06-0L0504	6
06-KIN-198-21.5/28.3	06-3568U4	6
06-MAD-41-40.8/45.7	06-0N1404	6
06-MAD-99-9.5/13.1	06-0E0404	6
06-TUL-99-19.8/25	06-0E0704	6
06-TUL-99-22.4/0	06-0A9704	6
06-TUL-99-23.5/0	06-0N8504	7
06-TUL-99-41.3/53.9	06-324504	7
06-TUL-99-48.5/53.9	06-324514	7
06-TUL-190-21.2/26.4	06-337414	7
06-TUL-198-9.5/9.7	06-0F0004	7

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$44,145,409
-F-		FEDERAL AID (PRIMARY)	\$175,956,458
-S-		FEDERAL AID (SECONDARY)	\$9,630,146
-SH-		STATE HIGHWAY	\$65,207,981
			\$182,224,116
District Total:			<u>\$477,164,109</u>
			<u>\$280,793,787</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$11,352,692
Work completed this Period:	\$11,352,692