

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/13**

Page 1
11/01/13

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-5.7/53.1 08-0R6404		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS & SLOPE PAVING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	SANTOS, JOHN 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (951)538-5315	\$1,466,893 \$0 \$0	06/18/13 07/15/13 01/23/14	0% 0% 0%
HM3							
08-RIV-10-15.2/0 08-0R5804		IN RIVERSIDE COUNTY AT VARIOUS LOC FROM 1.1 MI E OF HARGRAVE STR UC TO 1.2 MI W OF RTE 10/62 SEPARATION INSTALL MEDIAN GATE BARRIERS	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025		\$980,514 \$0 \$0	05/17/13 06/13/13	0% 0% 0%
HB4N							
08-RIV-10-15.7/0 08-0L9304		NEAR BANNING AT DESERT HILLS TRUCK INSPECTION FACILITY BUILD A NEW ADMINSTRATIVE BLDG & INSTALL A NEW SEPTIC TANK AND NEW LEACH BUILD A NEW ADMINSTRATIVE BLDG &	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501 (951)788-0703	BENJAMIN, AMGAD 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (909)844-9731	\$2,216,256 \$927,462 \$0	11/09/12 01/10/13 03/25/14	62% 42% 0%
HA42	WPCP						
08-RIV-10-17.8/16.3 08-1C8704		IN RIVERSIDE COUNTY IN CITY OF BANNING BETWEEN RAMSEY STREET AND FIELDS ROAD TRUCK INSPECTION STATION DIR'S ORDER EMERGENCY F.A. UPGRADE AND REPLACE EXISTING CMS	CALIFORNIA PROFESSIONAL ENGINEERING 929 OTTERBEIN AVENUE UNIT E LA PUENTE, CA 91748	RAMOS, MOISES 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6293	\$255,000 \$152,554 \$0	11/05/12 11/05/12 01/31/14	70% 60% 0%
20.20 201130							
08-RIV-10-24.0/24.3 08-0E4104 IM-0103-(106)1 --()		IN RIVERSIDE COUNTY NEAR CABAZON FROM 4.8 MILES EAST OF MAIN STREET TO 1.0 MILE WEST OF 10/111 SEPARATION. WIDENING REPAIR BRIDGE DECK/RAILING	BUILDING CONSULTING ENGINEERS INC 14616 MCKENDREE AVENUE CHINO CA 91710 (213)400-8078	SOSTROM, DENISE P. 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)232-7608	\$1,939,509 \$103,675 \$0	01/12/12 02/13/12 01/11/13	100% 100% 0%
HA21	SWPPP						
08-RIV-10-24.0/24.3 08-0E41A4		IN RIVERSIDE COUNTY NEAR CABAZON FROM 4.8 MILES EAST OF MAIN STREET TO 1.0 MILE WEST OF 10/111 SEPARATION STUBBY WASH BRIDGE NO. REPAIR BRIDGE DECK, UPGRADE BRIDGE RAILING	PETERSON/CHASE GENERAL ENGINEERING CONSTRUCTION 1792 KAISER AVENUE IRVINE, CA 92614-5706 (949)252-0441	SOSTROM, DENISE 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)232-7608	\$2,470,313 \$1,336,423 \$0	02/05/13 02/05/13 11/20/13	90% 54% 0%
20.10 201110	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/13

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-44.5/50.4 08-0Q1104 HSIM-0101-(063)1 --()		IN RIVERSIDE COUNTY NEAR THOUSAND PALMS FROM 0.1 MILE E OF MONTEREY AVE TO 0.2 MILE WEST OF WASHINGTON ST OC CONSTRUCT CONCRETE BARRIER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502	BENJAMIN, AMGAD 2351 W. LUGONIA AVE., SUITE F REDLANDS, CA 92374 (909)844-9731	\$2,664,536 \$69,269 \$0	06/03/13 06/27/13 02/24/14	8% 3% SUSPENDED
HB1							
08-RIV-10-44.5/52.2 08-0P8604 IM-010 -(107)3 --()		IN RIVERSIDE COUNTY IN AND NEAR DESERT FROM MONTEREY AVENUE TO 0.1 MILE WEST OF JEFFERSON STREET PAVEMENT REHABILITATION	PALM GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203	EMUH, GODWIN 4295 E. JURUPA AVE, SUITE 205 ONTARIO, CA 92761 (951)232-3706	\$5,752,520 \$4,927,084 \$0	03/21/13 04/18/13 11/15/13	100% 86%
HM1							
08-RIV-10-46.7/0 08-1C8104		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS REPLACING CRASH CUSHIONS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914		\$285,912 \$0 \$0	05/21/13 06/13/13	0% 0%
HM4							
08-RIV-10-135.0/0 08-0F3604		IN RIVERSIDE COUNTY 17.5 MILES WEST OF BLYTHE AT WILEY'S WELL SAFETY ROADSIDE REST AREA BUILDING CONSTRUCTION RETSIDE AREA ADA COMPLIANT	DALKE AND SONS CONSTRUCTION INC 4585 ALLSTATE DRIVE RIVERSIDE CA 92501 (951)274-9880	SANTOS, JOHN 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (951)538-5315	\$561,780 \$135,917 \$0	03/01/13 04/17/13 12/30/13	71% 24%
HA26	WPCP						
08-RIV-15-31.9/52.2 08-0Q8504		IN RIVERSIDE COUNTY ON RTE 15 FROM TEMESCAL CANYON RD UC TO PHILADELPHIA ST UC BRIDGE REHABILITATION	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVE IRVINE CA 92614 (949)252-0441	ABUGHARBIEH, IMAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3610	\$1,069,833 \$4,108 \$0	06/18/13 07/15/13 02/14/14	41% 0%
HM3							
08-RIV-15-40.0/41.3 08-0C8204		IN RIVERSIDE COUNTY IN CORONA .4 MILE SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO TEMESCAL WASH. REPLACEMENT PLANTING, INSTALL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$716,473 \$688,215 \$0	06/20/11 07/14/11 04/02/15	0% 0%
HA25	WPCP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/13

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-60-.1/9.5 08-0R6604		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	YANG, CHAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	\$771,998 \$115,226 \$0	06/12/13 07/08/13 12/03/13	67% 15%
HM3							
08-RIV-60-13.3/16.6 08-0M3104		FREDERICK ST, HEACOCK ST AND PERRIS BLVD IN MORENO VALLEY, ADAMS ST, MADISON ST AND DAY ST IN RIVERSIDE. AND WATERMAN AVE IN SAN B UPGRADE PEDESTRIAN FACILITIES	RAKAN INC 2312 PARK AVE SUITE 116 TUSTIN CA 92782 (949)698-9872		\$185,560 \$0 \$0	08/23/13 09/19/13	0% 0%
HB71							
08-RIV-62-.5/1 08-0N9104 HSNH-P062-(034)E --()		NEAR PALM SPRINGS AT INTERSECTION OF SR-62 AND DILLION ROAD INSTALL TRAFFIC SIGNALS INSTALL TRAFFIC SIGNALS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)840-8234	\$886,150 \$465,421 \$0	01/23/13 02/20/13 01/15/14	39% 53%
HB1	SWPPP						
08-RIV-62-1.2/2.2 08-0Q9204		VARIOUS LOCATIONS IN PAINTED HILLS, COACHELLA AND PALM SPRINGS INSTALL CHANGEABLE MESSAGE SIGNS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914		\$447,493 \$0 \$0	06/12/13 07/15/13	0% 0%
HB4N							
08-RIV-62-/6.7 08-491804 ACNH-P062-(036)E --()		IN UNINCORPORATED AREA FROM ROUTE 10/62 SEPARATION TO INDIAN AVENUE PAVEMENT REHAB INCLUDING SHOULDERS,	MATICH CORPORATION P O BOX 10 HIGHLAND CA 92346 (909)382-7400		\$10,560,000 \$0 \$0	08/15/13 09/17/13	0% 0%
HA22							
08-RIV-74-5.3/11.8 08-1E5204		IN RIVERSIDE COUNTY IN AND NEAR LAKE ELSINORE FROM EL CARISO ROAD TO GRAND AVENUE DIR'S ORDER EMERGENCY F.A. REPAIR FIRE DAMAGE	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	ABUGHARBIH, IMAD 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-3610	\$1,385,000 \$584,176 \$0	08/07/13 08/07/13 10/30/13	100% 42%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/13**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-29.6/29.9 08-0J1404 ACHS-P074-(055)E - ()		IN RIVERSIDE COUNTY NEAR PERRIS AT STATE ROUTE 74/MENIFEE INTERSECTION WIDEN INTERSECTION, MODIFY TRAFFIC	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	QURESHI, MUJAHID 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)232-8642	\$775,944 \$768,722 \$0	08/20/12 09/18/12 10/02/13	81% 96% SUSPENDED
HB1	WPCP						
08-RIV-74-35.9/0 08-0R1804		IN RIVERSIDE COUNTY IN AND NEAR HEMET AT CALIFORNIA AVE INSTALL TRAFFIC SIGNAL	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 92302 (805)523-1914		\$235,785 \$0 \$0	06/19/13 07/22/13	0% 0%
HB4N							
08-RIV-74-40.3/0 08-0M2104 HSNH-P074-(057)E --()		IN THE CITY OF HEMET, INTERSECTION OF SR-74 AND GILBERT STREET INSTALL TRAFFIC SIGNALS	PTM GENERAL ENGINEERING SERVICES INC PO BOX 7745 RIVERSIDE CA 92504 (951)710-1000		\$219,752 \$0 \$0	01/23/13 02/22/13	0% 0%
HB1	WPCP						
08-RIV-74-42.6/47.9 08-1C3604		IN RIVERSIDE COUNTY IN AND NEAR HEMET FR DARTMOUTH STR TO 0.7 MI E OF WILLOWBROOK ROAD COLD PLANE, OVERLAY WITH RHMA-G,	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	QURESHI, MUJAHID 2023 CHICAGO AVENUE SUITE B-6 RIVERSIDE, CA 92507 (951)232-8642	\$1,863,937 \$1,648,870 \$0	05/20/13 06/13/13 11/13/13	60% 87%
HM1							
08-RIV-74-63.0/67.5 08-1C4304		IN RIVERSIDE COUNTY NEAR IDYLLWILD AND PALM DESERT FROM HURKEY CREEK BRIDGE TO 0.5 MI W OF MORRIS RANCH RD FROM 0.2 MI W OF PINYON OVERLAY HMA-A & PERFORM DIGOUT	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203 (760)775-7500	CHEN, MICHAEL 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)830-6017	\$2,777,540 \$891,578 \$0	05/21/13 06/10/13 12/18/13	25% 36%
HM1							
08-RIV-78-10.6/10.9 08-1C1204		IN RIVERSIDE COUNTY AT RIPLEY FROM RIVERSIDE COUNTY LINE TO 0.3 MILE SOUTH OF 28TH AVENUE AND FROM 0.3 MILE SOUTH OF 24TH AVENUE T COLD PLANE HMA OVERLAY W/ DIGOUTS	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203 (760)775-7500	OOI, KEE 4295 E. JURUPA ST. SUITE 207 ONTARIO, CA 91761 (951)840-8323	\$1,296,809 \$1,288,838 \$0	05/07/13 05/31/13 09/23/13 09/24/13	100% 100% COMPLETED
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/13

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-86-4.2/5.2 08-1E2704 ER- () --() 20.20 201130		IN RIVERSIDE COUNTY WEST OF SALTON SEA NEAR KINGS STORMWATER CHANNEL RIGHT BRIDGE (56 0778R) DIR'S ORDER EMERGENCY F.A. REPAIR BRIDGE DECK	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC. 3701 MALLARD DRIVE BENICIA, CA 94510	OOI, KEE 4295 E. JURUPA STREET, SUITE 207 & 208 ONTARIO, CA 91761 (951)840-8323	\$5,000 \$0 \$0	08/19/13 08/20/13 12/18/13	0% 0% 0%
08-RIV-91-.6/1.2 08-456624 ACST-P091-(131)E P0-91 1-(1E) --() HE11 SWPPP		IN RIVERSIDE COUNTY IN CORONA FROM 0.4 MILE SOUTH TO 0.2 MILE NORTH OF GREEN RIVER ROAD OC PLANTS AND MULCH WITH IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$717,865 \$637,313 \$0	07/20/11 08/05/11 05/18/15	0% 0% PLANT EST SATIS
08-RIV-91-15.6/21.6 08-448404 CMLN-6208-(009)E --() HB5 WPCP		IN RIVERSIDE COUNTY IN RIVERSIDE FROM ADAMS STREET TO THE ROUTE 60/215 SEPARATION CONSTRUCT HOV LANDS, WIDEN BRIDGES	SEMA CONSTRUCTION INC 320 GODDARD WAY, SUITE 150 IRVINE, CA 92618 (949)470-0500	LOPEZ, JOSEPH 119 N. MAPLE, SUITE A & U CORONA, CA 92880-1793 (951)232-6052	\$112,270,907 \$54,129,196 \$0	02/10/12 03/08/12 08/20/14	64% 48%
08-RIV-95-/36.2 08-0P7904 HM1		IN RIVERSIDE COUNTY NEAR BLYTHE FR 0.2 MI S/O RTE 10/95 SEPARATION TO 0.7MI S/O LYE ROAD DIGOUTS, COLD PLANE, OVERLAY, SEAL	VSS INTERNATIONAL P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500		\$1,716,078 \$0 \$0	04/18/13 05/16/13	0% 0%
08-RIV-111-8.0/10 08-1C8304 HM1		IN RIVERSIDE COUNTY NEAR DESRET BEACH & N SHORE FR 0.3 MI N OF PARKSIDE DR TO 1.6 MI S OF CLEVELAND STR CONDUCT PAVEMENT REHABILITATION	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	SANTOS, JOHN 2351 WEST LUGONIA AVE SUITE F REDLANDS, CA 92374 (951)538-5315	\$1,107,925 \$0 \$0	05/21/13 06/13/13	0% 0% SUSPENDED
08-RIV-215-38.0/38.9 08-449314 ACNH-X065-(095)N LN62-08 0-(7) --() HE11 SWPPP		IN RIVERSIDE COUNTY IN MORENO VALLEY ON ROUTE 215 FROM 0.9KM NORTH OF EUCALYPTUS AVENUE UNDERCROSSING TO 0.5 KM WEST OF BOX SPRING CONSTRUCT HOV IN EACH DIRECTION	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	CALIXTO, MIGUEL 119 N. MAPLE SUITES A & U CORONA, CA 92880 (951)232-8957	\$24,402,953 \$21,327,050 \$0	04/11/11 05/04/11 03/27/14	84% 87%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/13**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-38.6/39.7 08-334884		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.3 MILE W/O CENTRAL AVENUE UNDERCROSSING TO 0.3 MILE E/O FAIR ISLE DRIVE UNDERCROSSING PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N AMRSTRONG AVENUE CLOVIS, CA 93619 (559)322-2041	SPRAY, MICHAEL 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6497	\$535,064 \$372,258 \$0	06/28/12 07/16/12 05/12/16	0% 0% PLANT EST SATIS
HE11	WPCP						
08-RIV-215-39.7/43 08-334874		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.8 MILE EAST OF MARTIN LUTHER KING BOULEVARD TO DOWN STREET OVERHEAD. REPLACE PLANTING, IRRIGATION, PUMP	YAKAR 113 E ARROW HIGHWAY SAN DIMAS CA 91773 (909)599-1612	SPRAY, MICHAEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	\$1,376,881 \$1,182,651 \$0	03/21/12 04/13/12 05/19/16	0% 0% PLANT EST SATIS
HE11	WPCP						
08-RIV-215-43.1/43.9 08-334864		IN RIVERSIDE COUNTY IN RIVERSIDE ON ROUTE 215 FROM DOWN STREET OVERHEAD TO COLOMBIA AVENUE OVERCROSSING ON ROUTE 60 FROM 0.2 MILE REPLACE HIGHWAY PLANTING	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$3,828,682 \$3,607,808 \$0	04/01/11 04/19/11 09/11/15	0% 0% PLANT EST SATIS
HE11	SWPPP						
08-RIV-215-43.2/45.3 08-0M94U4 OTHR- ()S L620-8 01-(11P)L 6208- 018-(1) HE13	SWPPP	IN RIVERSIDE & SAN BERNARDINO CTIES ON RTE 91 FROM SPRUCEST TO 60/91/ 215 SEPARATION & ON RTE 215 FROM 60/91/215 SEPARATION TO ORA WIDEN ROADWAY WITH HMA	AMES CONSTRUCTION INC 2000 AMES DRIVE BURNSVILLE, MN 55306 (952)435-7106	YOGARAJAH, MANNY 850 S. VIA LATA STE 100-A COLTON, CA 92324 (951)830-6864	\$133,600,405 \$32,499,776 \$0	12/03/12 01/10/13 12/21/15	34% 24%
08-RIV-243-18.0/28.3 08-1E5404		IN RIVERSIDE COUNTY NEAR TWIN PINES FROM 0.7 MILES SOUTH OF HURLEY FLATS ROAD TO SAN GORGONIO AVE DIR'S ORDER EMERGENCY F.A. REPAIR FIRE DAMAGE	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS, CA 90670	CHEN, MICHAEL 2023 CHICAGO AVENUE SUITE B-6 RIVERSIDE, CA 92507 (951)830-6017	\$1,500 \$0 \$0	08/08/13 08/08/13 10/31/13	0% 0%
20.20 201130							
08-RIV-243-/2.2 08-1E5304		REPAIR FIRE DAMAGE, REMOVE AND REPLACE ROADSIDE ITEMS & APPURTENANCES, SLOPE STABILIZATION, CLEAR EXISTING DRAINAGE SYSDIR'S ORDER REPAIR FIRE DAMAGE	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS, CA 90670	CHEN, MICHAEL 2023 CHICAGO AVENUE SUITE B-6 RIVERSIDE, CA 92507 (951)830-6017	\$1,500 \$0 \$0	08/08/13 08/08/13 10/30/13	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/13

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-5701-/0 08-0R9004		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT THE VIDAL AND BLYTHE MAINTENANCE STATION CONSTRUCT FUEL CANOPY	M C ALYEA CONSTRUCTION 5161 HEDRICK AVE RIVERSIDE CA 92505 (951)227-3131	SANTOS, JOHN 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (951)538-5315	\$218,895 \$4,111 \$0	06/18/13 07/15/13 02/07/14	43% 2%
HM5							
08-RIV-5728-/0 08-499804		IN RIVERSIDE COUNTY ADJACENT TO RTE 10 IN BANNING @ BANNING MAINT STATION @ 2033 RAMSEY ST, BANNING CA, 92220 CONSTRUCT STORAGE BUILDING,	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501 (951)788-0703	ALAM, MAHFUAL 2023 CHICAGO AVENUE SUITE B-6 RIVERSIDE, CA 92507 (951)840-8240	\$942,871 \$766,770 \$0	02/07/13 02/27/13 10/28/13	96% 82%
HM5	WPCP						
08-SBD-10-9.9/24.5 08-384344		FROM 0.1 MI E/O ROUTE 15 SEPARATION TO 0.3 MI E/O ROUTE 215 SEPARATION WIDEN RAMPS, INSTALL RAMP METERING,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	TRAN, KEN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$7,384,207 \$6,711,505 \$0	03/26/12 04/13/12 11/18/13	95% 90%
HB4N	SWPPP						
08-SBD-10-12.0/19.8 08-497514		IN SAN BERNARDINO COUNTY IN FONTANA AT CHERRY AVENUE, CITRUS AVENUE AND CEDAR AVENUE INTERCHANGES 3-YEAR PLANT ESTABLISHMENT	NATURES IMAGE INC. 20361 HERMANA CIRCLE LAKE FOREST, CA 92630	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	\$255,210 \$73,449 \$0	09/14/12 09/14/12 12/18/15	28% 29%
201310HB4 N							
08-SBD-15-3.8/12.8 08-472224 ACIM-0155-(155)E 0- 1-(5E) --()		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA, FONTANA AND RIALTO FROM 7TH STREET UNDERCROSSING TO SIERRA AVENUE UNDERCROSSING PAVEMENT REHABILITATION, SLAB	GRIFFITH/COFFMAN JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	REALIPANAH, FRED 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	\$79,151,725 \$76,148,639 \$0	02/16/12 03/22/12 03/31/14	0% 0% PLANT EST SATIS
HA22	SWPPP						
08-SBD-15-14.0/16.4 08-0K7104 STPL-6208-(016)N 620-8 01-(ACI)M 71 0-63-()		I-15 GLEN HELEN PKWY IC THRU I-215 IC TO KENWOOD IC AND I-215 FROM S/O DEVORE IC THRU I-15 IC REALIGN I-15 AND RECONFIGURE WITH I REALIGN AND RECONFIGURE CONNECTORS	ATKINSON CONTRACTORS LP 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610 (949)855-9755	RAOUF, MUSTAPHA 464 WEST 4TH STREET, MS 1164 SAN BERNARDINO, CA 92401 (909)383-6722	\$209,187,488 \$36,388,550 \$0	11/13/12 11/26/12 10/04/16	23% 17%
HB4C							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/13

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-14.6/0 08-0M8804 HSIM-0155-(158)E IM01-55 1-(2E) --()		IN SAN BERNARDINO COUNTY NEAR RIALTO AT ROUTE 15 NORTHBOUND RAMPS AND HELEN PARKWAY INSTALL TRAFFIC SIGNALS AND	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914		\$229,500 \$0 \$0	03/12/13 04/18/13	0% 0%
HB1	WPCP						
08-SBD-15-31.8/171.4 08-0R6504		IN SAN BERNARDINO AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS, PLACE HMA	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 92711 (714)769-7025	ADODO, EFE 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7471	\$1,338,541 \$0 \$0	06/12/13 07/15/13	0% 0% SUSPENDED
HM3							
08-SBD-15-70.6/74.9 08-0K1504 ACIM-0151-(229)1 --()		IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW FROM 0.5 MILE NORTH OF ROUTE 15/58 SEPARATION TO EAST MAIN STREET UNDERCROSSING. COLD PLANE AND OVERLAY	PAVE - TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	\$6,309,880 \$5,456,175 \$0	01/05/12 02/03/12 10/31/13	100% 86%
HA22	WPCP						
08-SBD-18-6.1/31.6 08-0Q6504		IN SAN BERNARDINO COUNTY ON RTE 18 AT VAR LOCATIONS FROM STATE RTE 18/330 SEPARATION METHACRYLATE,JOINT SEAL,AC SURFACE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	NGUYEN, NHAN 850 S. VIA LATA SUITE #104 COLTON, CA 92324 (909)821-8164	\$1,863,123 \$1,101,829 \$0	06/16/13 07/15/13 12/30/13	31% 57%
HM3							
08-SBD-18-30.0/32.5 08-0A7914 ACST-X071-(054)E X0-71 0-(4E) --()		IN SAN BERNARDINO COUNTY IN RUNNING SPRINGS ON ROUTE 18 AND ON ROUTE 330 PLANTING AND IRRIGATION	ROCK BOTTOM INC 2724 LANDCO DRIVE BAKERSFIELD CA 93308 (661)859-1700	TRAN, KEN 236 ORANGE SHOW RD STE 109 SAN BERNARDINO CA 92408 (909)844-3312	\$1,084,009 \$1,121,973 \$0	10/22/09 12/14/09 12/03/13	0% 0% PLANT EST SATIS
HE13	WPCP						
08-SBD-38-51.9/0 08-0R8604		SAN BERNARDINO COUNTY, AT FAWNSKIN, AT THE FAWNSKIN MAINTENANCE STATION BUILD A SANDHOUSE, STORAGE BINS,	MGP CONSTRUCTION P O BOX 355 UPLAND, CA 91785 (909)982-2364	TRAN, KEN 850 S. VIA LATA, SUITE 104 COLTON, CA 92324 (909)821-8164	\$1,524,527 \$319,226 \$0	06/20/13 07/31/13 05/16/14	14% 21%
HM							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/13

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-2.0/39 08-0Q7804		IN SAN BERNARDINO COUNTY FROM 1.2 MILE WEST OF SOUTH MONTARA AVENUE UNDERCROSSING TO 1.7 MILE WEST OF PISGAH CRATER ROAD UNDERCROS PLACE POLYESTER CONCRETE OVERLAY.	WESTERN STRUCTURES ROBERT DRUCKENMILLER PROJECT MANAGER 6005 TYLER STREET RIVERSIDE CA 92503 (909)721-3120	SHAHIDI, SHAINA 222 E. MAIN STREET, SUITE 208 BARSTOW, CA 92311-2366 (951)232-7839	\$1,085,000 \$3,132 \$0	05/22/13 06/13/13 12/03/13	15% 0%
HM3							
08-SBD-40-3.0/28.1 08-0K2504 IM-040 -(080) --()		FROM 0.25 MILES W/O PELELIU DITCH TO DESERT RSR NEAR BARSTOW HMA OVERLAY AND MBGR	SKANSKA USA CIVIL WEST CALIFORNIA DISTRIC INC DENNIS PUTNAM SENIOR PROJECT MANAGER 1995 AGUA MANSO ROAD RIVERSIDE CA 92509 (951)684-5360	SHAHIDI, SHAINA 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311-2366 (951)232-7839	\$17,837,703 \$8,630,455 \$0	12/06/12 01/10/13 02/05/14	64% 48%
HA22	WPCP						
08-SBD-40-28.1/51 08-0K2404 ACIM-0401-(078)2 --()		SAN BERNARDINO COUNTY FROM 0.2 MI W/O DESERT OASIS ROADSIDE REST AREA TO 1.0 MI E/O CRUCERO ROAD COLD PLANE, OVERLAY AND MBGR	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9300	SHAHIDI, SHAINA 222 E. MAIN ST., SUITE 208 BARSTOW, CA 92311-2366 (951)232-7839	\$25,636,167 \$24,111,558 \$0	02/10/12 03/06/12 10/17/13 10/18/13	92% 94% COMPLETED
HA22	WPCP						
08-SBD-40-85.2/0 08-0N5904 ACIM-040 -(060) --()		IN SAN BERNARDINO COUNTY NEAR ESSEX AT VAN WINKLE WASH BRIDGE BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	NGUYEN,KHOA 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311-2366 (951)232-8611	\$8,060,617 \$3,929,655 \$0	02/07/13 02/28/13 03/10/14	51% 49% SUSPENDED
HA21	SWPPP						
08-SBD-40-119.0/138.3 08-0K2704 IM-0402-(058) --()		FROM 0.5 MI W/O TANK TOWER DITCH TO BUZZARD WASH NEAR NEEDLES MILL,OVERLAY AC, MBGR, DIKES,DRAINS	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NEVADA 89103 (702)251-5800	DAVIS, DARCY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)232-6000	\$23,499,501 \$13,598,753 \$0	12/21/12 01/11/13 02/19/14	64% 58%
HA22	WPCP						
08-SBD-40-138.3/154.5 08-0K2604 IM-040 -(059) --()		IN/NEAR NEEDLES FROM BUZZARD WASH TO ARIZONA STATE LINE MILL & OVERLAY THE EXISTING ASPHALT	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	DAVIS, DARCY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)232-6000	\$17,030,783 \$5,542,567 \$0	12/19/12 01/11/13 02/19/14	64% 33%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/13

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-140.7/0 08-0N5704 BRIM-040 -(061)1 --()		IN SAN BERNANRDINO COUNTY IN AT ROADRUNNER WASH BRIDGE. BRIDGE SIESMIC RETROFIT	NEEDLES O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510		\$180,380 \$0 \$0	08/23/13 09/10/13	0% 0%
HA21							
08-SBD-62-15.1/29.3 08-0Q7304 NH-P062-(033) --()		IN YUCCA VALLEY TO 29 PALMS. ON ST 62 FR YUCCA MESA RD TO BERMUDA AVENUE P O BOX 10 PAVEMENT REHABILITATION	MATCH CORPORATION HIGHLAND CA 92346 (909)382-7400	BENJAMIN, AMGAD 2351 WEST LUGONIA AVE. SUITE F REDLANDS, CA 92374 (909)844-9731	\$12,824,000 \$13,516,255 \$0	12/28/12 02/14/13 10/28/13	81% 100%
HM1	WPCP						
08-SBD-62-38.5/106 08-0N1204 ACST-P062-(035)E P0-62 0-(5E) --()		IN SAN BERNARDINO COUNTY NEAR TWENTYNINE PALMS AND RICE FROM GOPHER GROVE LANE TO 11 MILES EAST OF IRONAGE ROAD AND FROM 0.8 MILE OVERLAY EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)277-8580	\$6,351,071 \$5,443,046 \$0	04/05/13 05/01/13 11/04/13	88% 86%
HM1							
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP0)6 STP-BRST-(PP0)0 BR- S95-(A20)0 HA21		IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	\$25,158,634 \$19,409,833 \$0	02/15/11 02/28/11 10/23/14	71% 77%
08-SBD-71-4.8/8.5 08-0F1004 SARR-STPE-(P07)E STPE-P0 7-(0E) --()		IN SBD & RIV COUNTIES NEAR CHINO HILLS FROM CENTRAL AVE OC SANTA ANA RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SPRAY, MIKE 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	\$558,857 \$501,682 \$0	01/26/11 02/15/11 09/26/14	0% 0%
HB34	WPCP						PLANT EST SATIS
08-SBD-95-51.2/51.6 08-0K3104 STP-P095-(024)E --()		IN SAN BERNARDINO COUNTY FROM 13.9 MILES NORTH OF HAVASU LAKE ROAD TO 5.5 MILES SOUTH OF ROUTE 40/95 SEPARATION. REALIGN RDWY W HMA OVER AGGREGATE	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800		\$2,022,122 \$0 \$0	10/03/13 10/15/13	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/13

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-95-57.0/57.3 08-0M6904		IN NEEDLES FROM SAFARI DR TO I-40 /USR95 CONSTRUCT SIDEWALK & 18 CRUB RAMPS CONSTRUCT SIDEWALKS &18 CRUB RAMPS	V A P CONSTRUCTION INC 16425 ILLUSION WAY LA MIRADA CA 90638 (714)253-3270		\$369,575 \$0 \$0	08/16/13 09/05/13	0% 0%
HB71							
08-SBD-95-57.3/60.4 08-1E6804 NH- ()S H- ()		IN SAN BERNARDINO COUNTY ON SR 95 BETWEEN JCT 40/95 TO 3 MILES SOUTH OF GOFFS ROAD DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGED ROADWAY	LAS VEGAS PAVING 4420 S. DECATUR BLVD LAS VEGAS, NV 89103	DAVIS, DARCY 1044 E. BROADWAY NEEDLES, CA 92363 (760)326-4684	\$285,000 \$0 \$0	08/26/13 08/26/13	0% 0%
20.20 201130							
08-SBD-138-24.1/37.8 08-0P9204		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS COLD PLANE & PAVE, REPLACE DETECTOR	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	TRAN, KEN 850 VIA LATA ROAD SUITE 104 COLTON, CA 92324 (909)844-3312	\$6,762,885 \$6,449,542 \$0	05/23/12 06/20/12 10/02/13 10/09/13	90% 94% COMPLETED
HM1 WPCP							
08-SBD-210-9.9/12.5 08-0N4104 HSIM- 210-(813)E --()		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA AND FONTANA FR ETIWANDA AVE OC TO SAN SEVAINE ROAD UC CONSTRUCT CONCRETE BARRIER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502	OOI, KEE 4295 E. JURUPA ST. SUITE 207 ONTARIO, CA 91761 (951)840-8323	\$988,321 \$882,264 \$0	06/18/13 07/22/13 12/16/13	51% 89%
HB1 WPCP							
08-SBD-210-30.2/33.2 08-0P3804 NH-X071-(064) --()		IN SBD CO IN CHINO, ONTARIO, HIGHLAND AND REDLANDS ON RTE 83 FR 71/83 SEP TO RTE 60/83 SEP AND ON RTE 210 FROM FIFTH STREET OC TO OVERLAY AND LOCALIZED DIGOUTS	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	NGUYEN, VU 4295 E. JURUPA ST. SUITE 207 ONTARIO, CA 91761 (951)232-3784	\$3,575,365 \$3,402,579 \$0	03/21/13 04/18/13 11/05/13	86% 97% SUSPENDED
HM1							
08-SBD-215-14.0/0 08-0M4004		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT PALM AVE DR. INSTALL TRAFFIC SIGNALS	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	RUIZ, MANUEL 790 VIA LATA SUITE 100 COLTON, CA 92324 (909)783-6947	\$394,493 \$242,639 \$0	06/18/12 07/16/12 10/28/13	91% 62%
HB4N WPCP							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/13**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-395-19.0/35.6 08-0C1214 ACHS-P395-(236)E P3-95 2-(6E) --()		IN SAN BERNARDINO COUNTY FROM 7.9 MILES NORTH OF STATE ROUTE 18 TO 10.4 MILES SOUTH OF STATE ROUTE 58 WIDEN MEDIAN & SHOULDER,RUMBLE STRP	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD 400 BREA CA 92821 (714)578-9600	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	\$22,369,535 \$5,468,092 \$0	10/31/12 12/03/12 07/09/14	41% 24% SUSPENDED
08-SBD-5712-/0 08-0M0204 HA12	HB1 SWPPP	IN SAN BERNARDINO COUNTY IN BLOOMINGTON AT MAGANA-ORTEGA MAINTENANCE STATION AT 451 WEST SLOVER AVENUE CONSTRUCT CNG FUELING STATION	AMTEK CONSTRUCTION 12409 SLAUSON AVE SUITE I WHITTIER CA 90606 (562)696-7111		\$591,435 \$0 \$0	06/03/13 06/27/13	0% 0%

Totals: Authorized Final Amt: \$806,421,684 Completed to Date: \$367,087,869 Work This Month: \$0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-15.2/0	08-0R5804	1
08-RIV-10-15.7/0	08-0L9304	1
08-RIV-10-17.8/16.3	08-1C8704	1
08-RIV-10-24.0/24.3	08-0E41A4	1
08-RIV-10-44.5/50.4	08-0Q1104	1
08-RIV-10-44.5/52.2	08-0P8604	1
08-RIV-10-46.7/0	08-1C8104	2
08-RIV-10-5.7/53.1	08-0R6404	2
08-RIV-10-24.0/24.3	08-0E4104	2
08-RIV-10-135.0/0	08-0F3604	2
08-RIV-15-31.9/52.2	08-0Q8504	2
08-RIV-15-40.0/41.3	08-0C8204	2
08-RIV-60-13.3/16.6	08-0M3104	3
08-RIV-60-.1/9.5	08-0R6604	3
08-RIV-62-1.2/2.2	08-0Q9204	3
08-RIV-62-.5/1	08-0N9104	3
08-RIV-62-/6.7	08-491804	3
08-RIV-74-5.3/11.8	08-1E5204	3
08-RIV-74-29.6/29.9	08-0J1404	4
08-RIV-74-35.9/0	08-0R1804	4
08-RIV-74-40.3/0	08-0M2104	4
08-RIV-74-42.6/47.9	08-1C3604	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-74-63.0/67.5	08-1C4304	4
08-RIV-78-10.6/10.9	08-1C1204	4
08-RIV-86-4.2/5.2	08-1E2704	5
08-RIV-91-.6/1.2	08-456624	5
08-RIV-91-15.6/21.6	08-448404	5
08-RIV-95-/36.2	08-0P7904	5
08-RIV-111-8.0/10	08-1C8304	5
08-RIV-215-38.6/39.7	08-334884	5
08-RIV-215-39.7/43	08-334874	6
08-RIV-215-43.1/43.9	08-334864	6
08-RIV-215-43.2/45.3	08-0M94U4	6
08-RIV-215-38.0/38.9	08-449314	6
08-RIV-243-18.0/28.3	08-1E5404	6
08-RIV-243-/2.2	08-1E5304	6
08-RIV-5701-/0	08-0R9004	7
08-RIV-5728-/0	08-499804	7
08-SBD-10-9.9/24.5	08-384344	7
08-SBD-10-12.0/19.8	08-497514	7
08-SBD-15-3.8/12.8	08-472224	7
08-SBD-15-14.0/16.4	08-0K7104	7
08-SBD-15-14.6/0	08-0M8804	8
08-SBD-15-31.8/171.4	08-0R6504	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-15-70.6/74.9	08-0K1504	8
08-SBD-18-30.0/32.5	08-0A7914	8
08-SBD-18-6.1/31.6	08-0Q6504	8
08-SBD-38-51.9/0	08-0R8604	8
08-SBD-40-2.0/39	08-0Q7804	9
08-SBD-40-3.0/28.1	08-0K2504	9
08-SBD-40-28.1/51	08-0K2404	9
08-SBD-40-85.2/0	08-0N5904	9
08-SBD-40-119.0/138.3	08-0K2704	9
08-SBD-40-138.3/154.5	08-0K2604	9
08-SBD-40-140.7/0	08-0N5704	10
08-SBD-62-15.1/29.3	08-0Q7304	10
08-SBD-62-38.5/106	08-0N1204	10
08-SBD-62-142.2/142.9	08-378704	10
08-SBD-71-4.8/8.5	08-0F1004	10
08-SBD-95-51.2/51.6	08-0K3104	10
08-SBD-95-57.0/57.3	08-0M6904	11
08-SBD-95-57.3/60.4	08-1E6804	11
08-SBD-138-24.1/37.8	08-0P9204	11
08-SBD-210-9.9/12.5	08-0N4104	11
08-SBD-210-30.2/33.2	08-0P3804	11
08-SBD-215-14.0/0	08-0M4004	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-395-19.0/35.6	08-0C1214	12
08-SBD-5712-/0	08-0M0204	12

Statement of Ongoing Contracts - Federal Aid

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$185,218,404	\$142,448,561
-F-	FEDERAL AID (PRIMARY)	\$51,647,318	\$38,245,884
-S-	FEDERAL AID (SECONDARY)	\$244,521,189	\$63,000,716
-SH-	STATE HIGHWAY	\$50,285,485	\$28,608,288
-ER-	STORM DAMAGE REPAIR	\$5,000	\$0
		\$274,744,287	\$94,784,421
District Total:		<u>\$806,421,684</u>	<u>\$367,087,869</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
08	\$33,695,861
Work completed this Period:	\$33,695,861