

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/14**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-58-/0 09-352904		IN INYO AND KERN COUNTIES AT VARIOUS LOCATIONS BRDIGE DECK MAINTENANCE	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$1,070,691 \$794,297 \$0	05/17/13 06/10/13 01/04/14	63% 72% SUSPENDED
HM3							
09-INY-178-/62.1 09-356204		IN INYO COUNTY NEAR SHOSHONE AT VARIOUS LOCATIONS FROM 0.7 MILE EAST OF ROUTE 127 TO 0.8 MILE WEST OF NEVADA STATE LINE REMOVE AND REPLACE CULVERTS	WILLIAM KANAYAN CONSTRUCTION P O BOX 643 RIMFOREST CA 92378 (909)337-5428	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-8036	\$488,266 \$483,900 \$0	05/03/13 05/31/13 01/07/14 01/07/14	100% 100% COMPLETED
HM2							
09-INY-395-45.5/50.3 09-351604 NH-P395-(241)E --()		ON ROUTE 395 BETWEEN 0.7 MILES SOUTH OF COTTONWOOD ROAD AND 0.4 MILES SOUTH OF LUBKIN CANYON RD COLD IN-PLACE RECYCLED PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93388 (661)399-3361		\$5,205,372 \$0 \$0	10/25/13 11/15/13	0% 0%
HA							
09-MNO-395-1.0/100 09-357404 CSTP-X051-(027)E --()		IN MONO COUNTY NEAR LEE VINING ON VARIOUS ROUTES AT VARIOUS LOCATIONS THIN BLANKET HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93380 (661)399-3361	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$4,236,868 \$4,337,269 \$0	04/30/13 05/24/13 01/09/14 01/10/14	100% 100% OVER RUN
09-MNO-395-34.1/0 09-353304		IN MONO COUNTY AT CRESTVIEW AT THE CRESTVIEW MAINTENANCE STATION BUILDING DEMO, SITE WORK, UTILITIES	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423 (775)267-6800		\$972,217 \$0 \$0	11/07/13 11/22/13	0% 0%
HA12							
09-MNO-395-51.5/51.5 09-354404		IN MONO COUNTY IN THE TOWN OF LEE VINING AT THE LEE VINING MAINTENANCE STATION (L5710) CONSTRUCT CREW ROOM BUILDING	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 (760)446-3576	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$721,748 \$642,355 \$69,016	06/10/13 07/22/13 03/21/14	67% 89%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/14**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-63.9/65.1 09-354104 CNHP-P395-(242)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILE NORTH OF VIRGINIA LAKES ROAD TO 1.6 MILES NORTH OF VIRGINIA LAKES ROAD COLD INPLACE PAVEMENT, HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93388 (661)399-3361		\$2,282,029 \$0 \$0	08/28/13 09/17/13	0% 0%

**Totals:      Authorized Final Amt:      \$14,977,190      Completed to Date:      \$6,257,821      Work This Month:      \$69,016**

**Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
09-INY-58-/0	09-352904	1
09-INY-178-/62.1	09-356204	1
09-INY-395-45.5/50.3	09-351604	1
09-MNO-395-1.0/100	09-357404	1
09-MNO-395-34.1/0	09-353304	1
09-MNO-395-51.5/51.5	09-354404	1
09-MNO-395-63.9/65.1	09-354104	2

**Statement of Ongoing Contracts - Federal Aid**

District	09	Category	Bid + CCO	Work Comp
<b>Federal Aid</b>				
-F-		FEDERAL AID (PRIMARY)	\$5,205,372	\$0
-SH-		STATE HIGHWAY	\$3,252,921	\$1,920,552
			\$6,518,897	\$4,337,269
<b>District Total:</b>			<u>\$14,977,190</u>	<u>\$6,257,821</u>

**Statement of Ongoing Contracts -Summary**

District	Work Completed This Perio
09	\$4,725,134

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
<b>Work completed this Period:</b>	\$4,725,134