

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-/0 09-348104		IN INYO AND MONO COUNTIES AT VARIOUS W JAXON BAKER INC LOCATIONS THIN BLANKET OVERLAY	P O BOX 994248 REDDING CA 960994248 (530)241-1086	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$5,349,817 \$4,637,516 \$4,070,341	10/10/12 11/06/12 08/09/13	64% 86% SUSPENDED
	WPCP						
09-INY-58-/0 09-352904		IN INYO AND KERN COUNTIES AT VARIOUS J M CLOUGHLIN ENGINEERING CO LOCATIONS BRDIGE DECK MAINTENANCE	INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$1,044,944 \$0 \$0	05/17/13 06/10/13 10/31/13	0% 0% 0%
	HM3						
09-INY-127-/49.2 09-356504		IN INYO COUNTY AT AND NEAR SHOSHONE AT VARIOUS LOCATIONS REPLACE REHABILITATE CULVERTS	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697		\$606,061 \$0 \$0	05/02/13 05/31/13	0% 0% 0%
	HM2						
09-INY-178-/62.1 09-356204		IN INYO COUNTY NEAR SHOSHONE AT VARIOUS LOCATIONS FROM 0.7 MILE EAST P O BOX 643 OF ROUTE 127 TO 0.8 MILE WEST OF NEVADA STATE LINE REMOVE AND REPLACE CULVERTS	WILLIAM KANAYAN CONSTRUCTION EAST P O BOX 643 RIMFOREST CA 92378 (909)337-5428		\$460,266 \$0 \$0	05/03/13 05/31/13	0% 0% 0%
	HM2						
09-INY-190-40.0/57.9 09-354704		IN INYO COUNTY NEAR PANAMINT SPRINGS QUALCON CONTRACTORS INC FROM 1.6 MILES WEST OF SALINE VALLEY ROAD TO TRONA ROAD CONSTRUCT THIN BLANKET OVERLAY	1645 ESMEALDA AVE MINDEN NV 89423 (775)782-2006		\$2,510,310 \$0 \$0	04/29/13 05/24/13	0% 0% 0%
	HM1						
09-INY-190-65.9/66.5 09-287504 ACGS- STP-(017) P190- -(017)E --() HB1 SWPPP		IN INYO COUNTY ABOUT 10.5 MILES EAST STEVE MANNING CONSTRUCTION INC OF PANAMINT SPRINGS FROM 8.0 MILES EAST OF PANAMINT VALLEY ROAD TO 10.0 MILES WEST OF WILDRO CONSTRUCT ROADWAY REALIGNMENT	CHRIS TALBOT P O BOX 491660 REDDING CA 96049 (530)222-0810	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$2,636,337 \$2,526,686 \$0	07/27/12 08/16/12 07/01/13	99% 95% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-KER-14-35.4/0 09-349104		IN KERN COUNTY AT VARIOUS LOCATIONS REHAB FIVE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	CARY J. CRUZ 183 W. VENTURA CRT. KINGSBURG, CA 93631 (559)341-3377	\$1,038,038 \$16,250 \$0	05/22/12 06/19/12 01/23/13	100% 2% SUSPENDED
HM3	WPCP						
09-MNO-203-7.1/0 09-352704 ACST-P203-(011)E - ()		IN MONO COUNTY NEAR THE TOWN OF MAMMOTH LAKES 0.2 MILES EAST OF MERIDIAN BOULEVARD INSTALL CMS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$155,552 \$21,339 \$21,339	06/11/12 07/03/12 09/10/13	10% 14%
HB4N	WPCP						
09-MNO-395-1.0/100 09-357404 CSTP-X051-(027)E --()		IN MONO COUNTY NEAR LEE VINING ON V ARIOUS ROUTES AT VARIOUS LOCATIONS THIN BLANKET HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93380 (661)399-3361		\$4,238,324 \$0 \$0	04/30/13 05/24/13	0% 0%
09-MNO-395-40.0/45 09-354504 NH-P395-(239) --()		IN MONO COUNTY ABOUT 6 MILES SOUTH OF LEE VINING FROM 0.2 MILE SOUTH JUNCTION ROUTE 158 TO OLD WEST PORTAL P O BOX 980430 ROAD CONSTRUCT ASPHALT RUBBER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS P O BOX 980430 WEST SACRAMENTO CA 95798 (916)373-2420	H. J. BLOMMER 500 SOUTH MAIN ST (760)648-7906	\$1,070,593 \$948,556 \$89,143	12/20/12 01/11/13 08/02/13	90% 88% SUSPENDED
09-MNO-395-51.5/0 09-352304		IN MONO COUNTY AT THE LEE VINING MAINTENANCE STATION L5710 LEE VINING MECHANIC'S FACILITY	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	MODIRI FUAD	\$982,366 \$1,019,317 \$0	06/18/12 07/16/12 07/04/13 07/24/13	100% 100%
HA12	WPCP						
09-MNO-395-51.5/51.5 09-354404		IN MONO COUNTY IN THE TOWN OF LEE VINING AT THE LEE VINING MAINTENANCE STATION (L5710) CONSTRUCT CREW ROOM BUILDING	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 (760)446-3576		\$710,248 \$0 \$0	06/10/13 07/22/13	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-65.1/69.6 09-343204 ACNH-ACST-(026)E		IN MONO COUNTY AT VARIOUS LOCATIONS (395-65.1/69.6, 395-76.0/77.0, 182-0.0/6.2)	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	H. J. BLOMMER 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)648-7906	\$3,300,738 \$2,381,879 \$0	05/13/11 06/01/11 05/31/13	100% 72% SUSPENDED
015- 0-(6E) --()		PLACE HOT MIX ASPHALT OVERLAY					
HM1	WPCP						
09-MNO-395-118.7/119.6 09-237704 ACHS-NHP3-(237)E - 2-(7E) --()		IN MONO COUNTY NEAR TOPAZ LAKE FROM 1.7 MILES NORTH OF SR 89 TO 0.9 MILES SOUTH OF THE NEVADA BORDER ROAD REALIGNMENT AND RETAINING WALL	DISNEY CONSTRUCTION INC 859 COWAN ROAD SUITE 3 BURLINGAME CA 94513 (650)259-9545	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-8036	\$11,365,036 \$11,463,407 \$0	03/06/12 03/28/12 08/13/13 08/13/13	100% 100%
HB4N	SWPPP						

Totals: Authorized Final Amt: \$35,468,630 Completed to Date: \$23,014,949 Work This Month: \$4,180,823

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-6-/0	09-348104	1
09-INY-58-/0	09-352904	1
09-INY-127-/49.2	09-356504	1
09-INY-178-/62.1	09-356204	1
09-INY-190-40.0/57.9	09-354704	1
09-INY-190-65.9/66.5	09-287504	1
09-KER-14-35.4/0	09-349104	2
09-MNO-203-7.1/0	09-352704	2
09-MNO-395-1.0/100	09-357404	2
09-MNO-395-40.0/45	09-354504	2
09-MNO-395-51.5/0	09-352304	2
09-MNO-395-51.5/51.5	09-354404	2
09-MNO-395-65.1/69.6	09-343204	3
09-MNO-395-118.7/119.6	09-237704	3

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
09			
Federal Aid			
-F-	FEDERAL AID (PRIMARY)	\$4,371,331	\$3,330,435
-S-	FEDERAL AID (SECONDARY)	\$155,552	\$21,339

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid		Category	Bid + CCO
-SH-		STATE HIGHWAY	\$12,702,050
			\$18,239,697
District Total:			<u>\$35,468,630</u>
			<u>\$23,014,949</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	