

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-/0 09-348104		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS THIN BLANKET OVERLAY	VARIOUS W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$5,315,960 \$0 \$0	10/10/12 11/06/12 02/01/13	0% 0% SUSPENDED
	WPCP						
09-INY-190-65.9/66.5 09-287504 ACGS- STP-(017) P190- (017)E --()		IN INYO COUNTY ABOUT 10.5 MILES EAST OF PANAMINT SPRINGS FROM 8.0 MILES EAST OF PANAMINT VALLEY ROAD TO 10.0 MILES WEST OF WILDRO CONSTRUCT ROADWAY REALIGNMENT	EAST STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96049 (530)222-0810	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$2,628,107 \$1,375,331 \$717,445	07/27/12 08/16/12 04/29/13	66% 52%
	SWPPP						
09-INY-395-73.8/0 09-342404		IN INYO COUNTY AT INDEPENDENCE AT THE INDEPENDENCE MAINTENANCE STATION FACILITY 665 NORTH EDWARDS STREET CONSTRUCT STORAGE BUNKERS SITE IMPR	L H ENGINEERING CO INC 708 N VALLEY STREET SUITE S ANAHIEM CA 92801 (714)798-8035	FUAD MODIRI	\$880,237 \$866,955 \$0	12/08/11 02/03/12 01/03/13 03/26/13	100% 100%
	SWPPP						
09-KER-14-35.4/0 09-349104		IN KERN COUNTY AT VARIOUS LOCATIONS REHAB FIVE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	CARY J. CRUZ 183 W. VENTURA CRT. KINGSBURG, CA 93631 (559)341-3377	\$1,038,038 \$16,250 \$0	05/22/12 06/19/12 01/23/13	100% 2% SUSPENDED
	WPCP						
09-MNO-158-2.2/2.9 09-350104 ACST-S158-(112)E S1-58 1-(2E) --()		IN MONO COUNTY AT JUNE LAKE FROM WEST BIG ROCK ROAD TO GULL LAKE ROAD CONSTRUCT SIDEWALKS AND ADA RAMPS	DREAMBUILDER 1324 LAWSON LANE PLACENTIA CA 92870 (714)646-3697	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$502,061 \$466,602 \$0	04/26/12 06/12/12 05/24/13	100% 92% OVER RUN
	WPCP						
09-MNO-203-7.1/0 09-352704 ACST-P203-(011)E - ()		IN MONO COUNTY NEAR THE TOWN OF MAMMOTH LAKES 0.2 MILES EAST OF MERIDIAN BOULEVARD INSTALL CMS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$155,552 \$0 \$0	06/11/12 07/03/12	0% 0%
	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13**

Page 2
04/02/13

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-12.6/36.1 09-347404 ACNH-P395-(233)E --()		IN MONO COUNTY NEAR HILTON CREEK FROM 0.1 MILE NORTH OF CROOKED CREEK BRIDGE TO 0.4 MILE SOUTH OF OBSIDIAN DOME ROAD PLACE ASPHALT RUBBER SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,233,571 \$2,005,301 \$0	04/28/11 05/18/11 03/12/13 03/12/13	100% 100% OVER RUN
HM1	WPCP						
09-MNO-395-40.0/45 09-354504 NH-P395-(239) --()		IN MONO COUNTY ABOUT 6 MILES SOUTH OF LEE VINING FROM 0.2 MILE SOUTH JUNCTION ROUTE 158 TO OLD WEST PORTAL ROAD CONSTRUCT ASPHALT RUBBER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS P O BOX 980430 WEST SACRAMENTO CA 95798 (916)373-2420		\$1,021,150 \$0 \$0	12/20/12 01/11/13	0% 0%
HM1	WPCP						
09-MNO-395-51.5/0 09-352304		IN MONO COUNTY AT THE LEE VINING MAINTENANCE STATION L5710 LEE VINING MECHANIC'S FACILITY	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	MODIRI FUAD	\$931,616 \$820,998 \$55,668	06/18/12 07/16/12 03/29/13	100% 85%
HA12	WPCP						
09-MNO-395-65.1/69.6 09-343204 ACNH-ACST-(026)E 015- 0-(6E) --()		IN MONO COUNTY AT VARIOUS LOCATIONS (395-65.1/69.6, 395-76.0/77.0, 182-0.0/6.2) PLACE HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	H. J. BLOMMER 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)648-7906	\$3,306,283 \$2,381,879 \$0	05/13/11 06/01/11 05/31/13	100% 72% SUSPENDED
HM1	WPCP						
09-MNO-395-118.7/119.6 09-237704 ACHS-NHP3-(237)E - 2-(7E) --()		IN MONO COUNTY NEAR TOPAZ LAKE FROM 1.7 MILES NORTH OF SR 89 TO 0.9 MILES SOUTH OF THE NEVADA BORDER ROAD REALIGNMENT AND RETAINING WALL	DISNEY CONSTRUCTION INC 875 MAHLER ROAD SUITE 188 BURLINGAME CA 94010 (650)259-9545	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-8036	\$11,386,286 \$8,518,965 \$0	03/06/12 03/28/12 04/01/13	100% 74% OVER RUN
HB4N	SWPPP						

Totals: Authorized Final Amt: \$29,398,861 Completed to Date: \$16,452,281 Work This Month: \$773,113

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-6-/0	09-348104	1
09-INY-190-65.9/66.5	09-287504	1
09-INY-395-73.8/0	09-342404	1
09-KER-14-35.4/0	09-349104	1
09-MNO-158-2.2/2.9	09-350104	1
09-MNO-203-7.1/0	09-352704	1
09-MNO-395-12.6/36.1	09-347404	2
09-MNO-395-40.0/45	09-354504	2
09-MNO-395-51.5/0	09-352304	2
09-MNO-395-65.1/69.6	09-343204	2
09-MNO-395-118.7/119.6	09-237704	2

Statement of Ongoing Contracts - Federal Aid

District	09		Bid + CCO	Work Comp
Federal Aid		Category		
-F-		FEDERAL AID (PRIMARY)	\$6,561,004	\$4,387,180
-S-		FEDERAL AID (SECONDARY)	\$657,613	\$466,602
-SH-		STATE HIGHWAY	\$8,165,851	\$1,704,203
			\$14,014,393	\$9,894,296
District Total:			<u>\$29,398,861</u>	<u>\$16,452,281</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$2,233,571
Work completed this Period:	\$2,233,571