

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/13**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work % Message
09-INY-6-/0 09-348104		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS THIN BLANKET OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$5,345,960 \$0 \$0	10/10/12 11/06/12 02/01/13	0% 0% SUSPENDED
	WPCP						
09-INY-127-/49.2 09-356504		IN INYO COUNTY AT AND NEAR SHOSHONE AT VARIOUS LOCATIONS REPLACE REHABILITATE CULVERTS	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697		\$606,061 \$0 \$0	05/02/13 05/31/13	0% 0%
	HM2						
09-INY-178-/62.1 09-356204		IN INYO COUNTY NEAR SHOSHONE AT VARIOUS LOCATIONS FROM 0.7 MILE OF ROUTE 127 TO 0.8 MILE WEST OF NEVADA STATE LINE REMOVE AND REPLACE CULVERTS	WILLIAM KANAYAN CONSTRUCTION EAST P O BOX 643 RIMFOREST CA 92378 (909)337-5428		\$460,266 \$0 \$0	05/03/13 05/31/13	0% 0%
	HM2						
09-INY-190-40.0/57.9 09-354704		IN INYO COUNTY NEAR PANAMINT SPRINGS FROM 1.6 MILES WEST OF SALINE VALLEY ROAD TO TRONA ROAD CONSTRUCT THIN BLANKET OVERLAY	QUALCON CONTRACTORS INC 1645 ESERALDA AVE MINDEN NV 89423 (775)782-2006		\$2,510,310 \$0 \$0	04/29/13 05/24/13	0% 0%
	HM1						
09-INY-190-65.9/66.5 09-287504 ACGS- STP-(017) P190- (017)E --()		IN INYO COUNTY ABOUT 10.5 MILES EAST OF PANAMINT SPRINGS FROM 8.0 MILES EAST OF PANAMINT VALLEY ROAD TO 10.0 MILES WEST OF WILDRO CONSTRUCT ROADWAY REALIGNMENT	EAST STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96049 (530)222-0810	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$2,636,337 \$2,526,686 \$148,863	07/27/12 08/16/12 07/01/13	99% 95%
	HB1	SWPPP					
09-KER-14-35.4/0 09-349104		IN KERN COUNTY AT VARIOUS LOCATIONS REHAB FIVE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	CARY J. CRUZ 183 W. VENTURA CRT. KINGSBURG, CA 93631 (559)341-3377	\$1,038,038 \$16,250 \$0	05/22/12 06/19/12 01/23/13	100% 2% SUSPENDED
	HM3	WPCP					

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/13

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-158-2.2/2.9 09-350104 ACST-S158-(112)E S1-58 1-(2E) --()		IN MONO COUNTY AT JUNE LAKE FROM WEST BIG ROCK ROAD TO GULL LAKE ROAD CONSTRUCT SIDEWALKS AND ADA RAMPS	DREAMBUILDER 1324 LAWSON LANE PLACENTIA CA 92870 (714)646-3697	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$509,061 \$475,985 \$0	04/26/12 06/12/12 05/24/13	100% 93% OVER RUN
09-MNO-203-7.1/0 09-352704 ACST-P203-(011)E - ( )	WPCP	IN MONO COUNTY NEAR THE TOWN OF MAMMOTH LAKES 0.2 MILES EAST OF MERIDIAN BOULEVARD INSTALL CMS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$155,552 \$0 \$0	06/11/12 07/03/12	0% 0%
09-MNO-395-1.0/100 09-357404 CSTP-X051-(027)E --()		IN MONO COUNTY NEAR LEE VINING ON V ARIOUS ROUTES AT VARIOUS LOCATIONS THIN BLANKET HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93380 (661)399-3361		\$4,238,324 \$0 \$0	04/30/13 05/24/13	0% 0%
09-MNO-395-40.0/45 09-354504 NH-P395-(239) --()	WPCP	IN MONO COUNTY ABOUT 6 MILES SOUTH OF LEE VINING FROM 0.2 MILE SOUTH JUNCTION ROUTE 158 TO OLD WEST PORTAL P O BOX 980430 ROAD CONSTRUCT ASPHALT RUBBER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS WEST SACRAMENTO CA 95798 (916)373-2420	H. J. BLOMMER 500 SOUTH MAIN ST (760)648-7906	\$1,033,150 \$0 \$0	12/20/12 01/11/13 02/26/13	0% 0% SUSPENDED
09-MNO-395-51.5/0 09-352304		IN MONO COUNTY AT THE LEE VINING MAINTENANCE STATION L5710 LEE VINING MECHANIC'S FACILITY	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	MODIRI FUAD	\$981,616 \$870,998 \$50,000	06/18/12 07/16/12 06/30/13	93% 86%
09-MNO-395-65.1/69.6 09-343204 ACNH-ACST-(026)E 015- 0-(6E) --()	WPCP	IN MONO COUNTY AT VARIOUS LOCATIONS (395-65.1/69.6, 395-76.0/77.0, 182- 0.0/6.2) PLACE HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	H. J. BLOMMER 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)648-7906	\$3,300,738 \$2,381,879 \$0	05/13/11 06/01/11 05/31/13	100% 72% SUSPENDED
HM1	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/13**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-118.7/119.6 09-237704 ACHS-NHP3-(237)E - 2-(7E) --()		IN MONO COUNTY NEAR TOPAZ LAKE FROM 1.7 MILES NORTH OF SR 89 TO 0.9 MILES SOUTH OF THE NEVADA BORDER ROAD REALIGNMENT AND RETAINING WALL	DISNEY CONSTRUCTION INC 875 MAHLER ROAD SUITE 188 BURLINGAME CA 94010 (650)259-9545	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-8036	\$11,386,286 \$8,518,965 \$0	03/06/12 03/28/12 08/01/13	100% 74% OVER RUN
HB4N	SWPPP						

**Totals:      Authorized Final Amt:      \$34,201,699      Completed to Date:      \$14,790,763      Work This Month:      \$198,863**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
09-INY-6-/0	09-348104	1
09-INY-127-/49.2	09-356504	1
09-INY-178-/62.1	09-356204	1
09-INY-190-40.0/57.9	09-354704	1
09-INY-190-65.9/66.5	09-287504	1
09-KER-14-35.4/0	09-349104	1
09-MNO-158-2.2/2.9	09-350104	2
09-MNO-203-7.1/0	09-352704	2
09-MNO-395-1.0/100	09-357404	2
09-MNO-395-40.0/45	09-354504	2
09-MNO-395-51.5/0	09-352304	2
09-MNO-395-65.1/69.6	09-343204	2
09-MNO-395-118.7/119.6	09-237704	3

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
09			
<b>Federal Aid</b>			
-F-	FEDERAL AID (PRIMARY)	\$4,333,888	\$2,381,879
-S-	FEDERAL AID (SECONDARY)	\$664,613	\$475,985
-SH-	STATE HIGHWAY	\$10,942,251	\$887,248

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	09		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
			\$18,260,947
			\$11,045,651
<b>District Total:</b>			<u><b>\$34,201,699</b></u>
			<u><b>\$14,790,763</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
<b>Work completed this Period:</b>	