

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/13**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-58-/0 09-352904		IN INYO AND KERN COUNTIES AT VARIOUS LOCATIONS BRDIGE DECK MAINTENANCE	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$1,070,691 \$789,478 \$0	05/17/13 06/10/13 11/04/13	67% 73% SUSPENDED
HM3							
09-INY-178-/62.1 09-356204		IN INYO COUNTY NEAR SHOSHONE AT VARIOUS LOCATIONS FROM 0.7 MILE EAST OF ROUTE 127 TO 0.8 MILE WEST OF NEVADA STATE LINE REMOVE AND REPLACE CULVERTS	WILLIAM KANAYAN CONSTRUCTION EAST P O BOX 643 RIMFOREST CA 92378 (909)337-5428	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-8036	\$460,266 \$0 \$0	05/03/13 05/31/13 01/31/14	0% 0%
HM2							
09-INY-190-40.0/57.9 09-354704		IN INYO COUNTY NEAR PANAMINT SPRINGS FROM 1.6 MILES WEST OF SALINE VALLEY ROAD TO TRONA ROAD CONSTRUCT THIN BLANKET OVERLAY	QUALCON CONTRACTORS INC 1645 ESERALDA AVE MINDEN NV 89423 (775)782-2006	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$2,598,017 \$2,329,936 \$0	04/29/13 05/24/13 12/01/13	81% 88%
HM1							
09-INY-190-65.9/66.5 09-287504 ACGS- STP-(017) P190- (017)E --()		IN INYO COUNTY ABOUT 10.5 MILES EAST OF PANAMINT SPRINGS FROM 8.0 MILES EAST OF PANAMINT VALLEY ROAD TO 10.0 MILES WEST OF WILDRO CONSTRUCT ROADWAY REALIGNMENT	STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96049 (530)222-0810	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$2,636,337 \$2,526,686 \$0	07/27/12 08/16/12 09/20/13	99% 95%
HB1	SWPPP						
09-KER-14-35.4/0 09-349104		IN KERN COUNTY AT VARIOUS LOCATIONS REHAB FIVE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	CARY J. CRUZ 183 W. VENTURA CRT. KINGSBURG, CA 93631 (559)341-3377	\$1,038,038 \$748,851 \$278,513	05/22/12 06/19/12 11/25/13	62% 72% SUSPENDED
HM3	WPCP						
09-MNO-203-7.1/0 09-352704 ACST-P203-(011)E - ()		IN MONO COUNTY NEAR THE TOWN OF MAMMOTH LAKES 0.2 MILES EAST OF MERIDIAN BOULEVARD INSTALL CMS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$158,052 \$155,552 \$0	06/11/12 07/03/12 10/02/13 10/03/13	100% 100% SUSPENDED
HB4N	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/13**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-1.0/100 09-357404 CSTP-X051-(027)E --()		IN MONO COUNTY NEAR LEE VINING ON VARIOUS ROUTES AT VARIOUS LOCATIONS THIN BLANKET HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93380 (661)399-3361	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$4,242,250 \$4,294,415 \$0	04/30/13 05/24/13 11/22/13	96% 98%
09-MNO-395-40.0/45 09-354504 NH-P395-(239) --()		IN MONO COUNTY ABOUT 6 MILES SOUTH OF LEE VINING FROM 0.2 MILE SOUTH JUNCTION ROUTE 158 TO OLD WEST PORTAL ROAD CONSTRUCT ASPHALT RUBBER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS P O BOX 980430 WEST SACRAMENTO CA 95798 (916)373-2420	H. J. BLOMMER 500 SOUTH MAIN ST (760)648-7906	\$1,070,593 \$950,884 \$0	12/20/12 01/11/13 09/26/13 09/26/13	100% 100% SUSPENDED
09-MNO-395-51.5/51.5 09-354404	WPCP	IN MONO COUNTY IN THE TOWN OF LEE VINING AT THE LEE VINING MAINTENANCE STATION (L5710) CONSTRUCT CREW ROOM BUILDING	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 (760)446-3576	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$710,248 \$339,770 \$0	06/10/13 07/22/13 03/20/14	30% 48%
09-MNO-395-63.9/65.1 09-354104 CNHP-P395-(242)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILE NORTH OF VIRGINIA LAKES ROAD TO 1.6 MILES NORTH OF VIRGINIA LAKES ROAD COLD INPLACE PAVEMENT, HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93388 (661)399-3361		\$2,282,029 \$0 \$0	08/28/13 09/17/13	0% 0%
09-MNO-395-65.1/69.6 09-343204 ACNH-ACST-(026)E 015- 0-(6E) --()	WPCP	IN MONO COUNTY AT VARIOUS LOCATIONS (395-65.1/69.6, 395-76.0/77.0, 182-0.0/6.2) PLACE HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	H. J. BLOMMER 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)648-7906	\$3,300,738 \$2,381,879 \$0	05/13/11 06/01/11 09/20/13 10/31/13	100% 72% SUSPENDED

Totals: Authorized Final Amt: \$19,567,258 Completed to Date: \$14,517,449 Work This Month: \$278,513

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-58-/0	09-352904	1
09-INY-178-/62.1	09-356204	1
09-INY-190-40.0/57.9	09-354704	1
09-INY-190-65.9/66.5	09-287504	1
09-KER-14-35.4/0	09-349104	1
09-MNO-203-7.1/0	09-352704	1
09-MNO-395-1.0/100	09-357404	2
09-MNO-395-40.0/45	09-354504	2
09-MNO-395-51.5/51.5	09-354404	2
09-MNO-395-63.9/65.1	09-354104	2
09-MNO-395-65.1/69.6	09-343204	2

Statement of Ongoing Contracts - Federal Aid

District	09	Category	Bid + CCO	Work Comp
Federal Aid				
-F-		FEDERAL AID (PRIMARY)	\$4,371,331	\$3,332,763
-S-		FEDERAL AID (SECONDARY)	\$158,052	\$155,552
-SH-		STATE HIGHWAY	\$5,877,259	\$4,208,034
			\$9,160,616	\$6,821,101
District Total:			<u>\$19,567,258</u>	<u>\$14,517,449</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$1,228,645
Work completed this Period:	\$1,228,645