

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/13**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-49-6.1/0 10-0T1404 HSST-P049-(152)E --()		IN AMADOR COUNTY AT MARTELL AT MARTELL/JACKSON GATE ROAD INSTALL TRAFFIC SIGNAL	TIM PAXIN'S PACIFIC EXCAVATIONINC 9796 KENT STREET  ELK GROVE CA 95624 (916)686-2800		\$471,841 \$0 \$0	01/09/13 01/25/13	0% 0%
HB1	WPCP						
10-AMA-88-/5.5 10-264444 ACNH-P088-(058) --()		IN AMADOR COUNTY ABOUT 7 MILES EAST OF CLEMENTS FROM SAN JOAQUIN COUNTY LINE TO 0.1 MILE WEST OF RTE 124 ROADWAY REHABILITATION	GEORGE REED INC - MYERS AND SONS CONSTRUCTION LP JV P O BOX 4760  MODESTO CA 95352 (209)523-0734	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$11,339,343 \$3,708,928 \$207,352	04/10/12 05/15/12 12/31/15	25% 33%
HA22	SWPPP						
10-CAL-4-32.2/0 10-0K6304		IN CALAVERAS COUNTY NEAR MURPHYS AT 0.9 MILE EAST OF UPPER UTICA POWERHOUSE ROAD CONSTRUCT TURNOUT/RCK SLOPE PROTECT	K W EMERSON INC P O BOX 549  SAN ANDREAS CA 95249 (209)754-3839		\$247,688 \$0 \$0	04/05/13 04/26/13	0% 0%
HB4N							
10-CAL-26-/3.1 10-2A4204 STP-P026-(026)E --()		IN SAN JOAQUIN AND CALAVERAS COUNTIES NEAR VALLEY SPRINGS FROM WIMER HOSPITAL ROAD TO SAVAGE WAY PLACE HMA, AB AND WIDEN ROADWAY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD  LIVERMORE CA 94550 (925)606-2400	ALFRE BLUM 1110 W KETTLEMAN LANE LODI, CA-95240 (209)333-6972	\$7,867,109 \$7,940,767 \$0	06/27/11 07/15/11 06/19/13	13% 97%
HA22	SWPPP						
10-CAL-49-/0 10-0V9404		IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF ROUTE 4 TO 0.5 MILE SOUTH OF CORRAL FLAT RUBBERIZED HOT MIX ASPHALT OVERLAY	VINTAGE PAVING COMPANY INC P O BOX 461  WINTERS CA 95694 (530)795-0132		\$2,380,657 \$0 \$0	04/08/13 04/26/13	0% 0%
HM1							
10-MER-5-23.1/24 10-0S1904 IM00-5513-(840)8 --()		IN MERCED COUNTY NEAR SANTA NELLA FROM 0.5 MILE NORTH OF MCCABE ROAD OVERCROSSING TO 0.2 MILE NORTH OF WHITWORTH ROAD OVERCROSSING REMODEL WEIGH STATION AND RAMPS	AMLAND CORPORATION 3168 KNIGHTS BRIDGE ROAD  SAN JOSE CA 95132 (408)772-3979	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$1,006,370 \$0 \$0	02/27/12 04/13/12	0% 0%
	WPCP						SUSPENDED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/13**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-4.6/10.5 10-415704		IN MERCED COUNTY NEAR MERCED FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE NORTH OF MCHENRY ROAD CONST. FREEWAY, INTERCHANGE, BRIDGE	TEICHERT/FLATIRON WEST A JOINTVENTURE P O BOX 1118 STOCKTON CA 95201 (209)983-2300	VIRK,KEWAL 3469 YEAGER DR SU 109 MADERA CA 93637 (559)675-5272	\$66,041,523 \$25,156,440 \$2,825,900	04/06/12 05/14/12 03/29/16	19% 38%
HE14	SWPPP						
10-MER-99-10.8/13.1 10-363124		IN MERCED CO IN AND NEAR MERCED FROM TAKEHARA LANDSCAPE, INC. MILES CREEK OVERFLOW TO CHILDS AVENUE POST OFFICE BOX 277085 OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	SACRAMENTO CA 95827 (916)386-9487	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)333-6928	\$1,054,798 \$931,569 \$3,931	02/10/10 03/10/10 12/31/13	75% 87%
HE14	SWPPP						
10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --()		IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380-9517 (209)483-5812	\$22,963,908 \$6,545,065 \$100,065	01/19/12 02/03/12 06/04/15	21% 28%
HA21	SWPPP						
10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --()		IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE	RGW 550 GREENVILLE RD. LIVERMORE, CA. 94550-9297 (925)606-2400	BAL BAHADUR PAUL 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6783	\$21,678,176 \$18,698,976 \$532,179	10/08/09 10/22/09 06/28/13	93% 86%
HA21	SWPPP						
10-MER-99-24.4/25.8 10-414824		IN MERCED COUNTY IN AND NEAR ATWATER ENVIRONMENTAL LANDSCAPE FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	ATWATER ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$703,198 \$643,501 \$8,158	11/09/11 11/22/11 12/31/15	0% 0% PLANT EST SATIS
HE14	SWPPP						
10-MER-99-26.8/27.6 10-3169C4		IN MERCED COUNTY NEAR LIVINGSTON FROM ROLFE CONSTRUCTION 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	3573 SOUTHERN PACIFIC AVE. ATWATER CA 95301 (209)358-5548	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)333-6928	\$322,753 \$286,523 \$1,040	02/11/10 04/06/10 12/31/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/13**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-/4.6 10-415804		IN MERCED COUNTY NEAR CHOWCHILLA FROM SECURITY PAVING COMPANY INC CHOWCHILLA RIVER BRIDGE TO BUCHANAN P O BOX 1489 HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE	SUN VALLEY CA 913531489 (818)767-8418	KEWAL VIRK 3469 YEAGER DRIVE SUIT 109 MADERA CA 93637 (559)675-5272	\$44,433,257 \$3,762,180 \$903,490	07/12/12 08/31/12 04/03/16	15% 8%
HE14	SWPPP						
10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MARTHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE REPLACE BRIDGE AND WIDEN ROADWAY	R G W CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	BRENT HAROLDSEN 3469 YEAGER DRIVE,SUITE 109 MADERA,CA.93637 (559)246-6410	\$22,526,849 \$13,528,692 \$812,076	10/11/10 10/26/10 05/16/14	48% 60%
	SWPPP						
10-MER-152-6.0/10.1 10-0S9404 ACNH-P152-(081)E P1-52 0-(1E) --()		IN MERCED COUNTY ABOUT 10 MILES OF LOS BANOS FROM SAN LUIS DAM SERVICE ROAD TO SAN LUIS FOREBAY BRIDGE INSTALL DOUBLE THREE BEAM BARRIER	WEST J FLETCHER CREAMER & SON INC 12874 SAN FERNANDO ROAD SYLMAR CA 91342 (818)367-9748	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)483-5812	\$1,238,269 \$0 \$0	10/03/12 11/06/12 06/25/13	0% 0%
HB1	WPCP						
10-MPA-49-44.7/0 10-0W5404		IN AMADOR, MARIPOSA & TUOLUMNES COUNTIES AT VARIOUS LOCATIONS INSTALL WASHRACK	TRICON CONSTRUCTION, INC 11419 SUNRISE GOLD CIR STE 6 RANCHO CORDOVA, CA 95742 (916)638-9866	ABDELFATAH, MOHSEN 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)610-9267	\$2,201,314 \$1,706,094 \$271,858	06/20/12 08/16/12 07/24/13	67% 78%
HB1	WPCP						
10-SJ-4-14.1/0 10-0V5904		IN SAN JOAQUIN COUNTY NEAR STOCKTON AT SAN JOAQUIN RIVER BRIDGE REPAINT BRIDGE	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720	INCWALI WAZIRI 1110 W KETTLEMAN LANE ST 35 LODI, CA 95240 (209)470-8790	\$1,866,713 \$0 \$0	04/27/12 06/12/12 11/15/13	0% 0%
HM3	WPCP						SUSPENDED
10-SJ-4-19.5/20.1 10-3A1004		IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPTROY SCHEIBER 3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)609-1295	\$88,066,232 \$3,518,573 \$544,967	10/16/12 12/03/12 01/21/16	4% 4%
HE13	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/13**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-.1/47.8 10-0K3304 ACNH-X077-(019)E --()		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS	ROADWAY ENGINEERING WORKS INC 3442 6TH ST CERES CA 95307 (209)541-0920		\$1,795,021 \$0 \$0	01/09/13 01/30/13	0% 0%
HB4N	WPCP						
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --()		IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220		\$40,394,200 \$0 \$0	12/10/12 01/10/13	0% 0%
HA22	SWPPP						
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$88,929,145 \$38,839,050 \$820,347	06/02/11 06/15/11 07/16/15	40% 44%
HE13	SWPPP						
10-SJ-12-5.0/10.2 10-0A8404 ACNH-000C-(348)E --()		IN SACRAMENTO, SAN JOAQUIN, AND SOLANO COUNTIES ON ROUTES 5 AND 12 AT VARIOUS LOCATIONS. PLACE HMA W/CLASS 2 AGGREGATE BASE	DE SILVA GATES CONTRUCTION PO BOX 2909 DUBLIN CA 94568 (925)829-9220	SHIVINDER SINGH	\$10,554,200 \$6,869,645 \$205,013	02/08/12 03/06/12 06/03/13	86% 65%
HB4N	SWPPP						
10-SJ-99-2.0/4.3 10-0S7604		IN SAN JOAQUIN COUNTY NEAR MANTECA AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF JACK TONE ROAD TO 0.6 MILE SOUTH OF AUSTIN ROAD INSTALL CMS AND TMS AND MBGR	AMLAND CORP 3168 KNIGHT BRIDGE ROAD SAN JOSE CA 95132 (408)929-3949	MARY BUSH 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)639-4453	\$316,203 \$204,793 \$127,771	06/06/12 06/28/12 05/20/13	100% 65% OVER RUN
HB4N	WPCP						
10-SJ-99-4.9/14.2 10-0E6114		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING WIDEN EXISTING FREEWAY WITH HMA	BAY CITIES PAVING AND GRADING OBAIDULLAH RASHID INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	OBAIDULLAH RASHID "ABDUL" 3663 ARCH ROAD, SUITE 500., STOCKTON, CA 95215 (209)470-8782	\$26,840,979 \$6,554,443 \$1,636,146	03/27/12 04/19/12 04/13/14	39% 25%
HE13	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/13**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-6.9/10.6 10-0E6134		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC LATHROP INTERCHANGE (PHASE 3)	BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	RANBIR BHULLAR 3663 ARCH RD,SUITE 500 STOCKTON, CA 95215-8315 (209)639-4306	\$24,575,000 \$463,521 \$135,007	10/11/12 11/06/12 05/02/14	10% 2%
HE13	SWPPP						
10-SJ-99-10.6/15 10-0E6124		IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD FRENCH CAMP INTERCHANGE (PHASE 2)	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	OBABDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215 (209)470-8782	\$24,541,784 \$2,832,477 \$775,307	06/27/12 07/20/12 11/13/14	21% 12%
HE13	SWPPP						
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING, INC. 2972 LARKIN AVENUE CLOVIS, CA 93612 (559)292-7760	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$739,658 \$673,466 \$1,430	04/05/10 05/28/10 12/31/14	70% 91%
HA25	SWPPP						
10-StA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --()		IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	L M L ENTERPRISES INC 4361 TECHNOLOGY DRIVE #D LIVERMORE CA 94551 (925)270-1890		\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
TEA1	WPCP						
10-StA-99-15.1/17 10-0A6714 ACNH-P099-(544)E --()		IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF TUOLUMNE BOULEVARD UNDERCROSSING TO 0.2 MILE NORTH OF RECONSTRUCT RAMPS	TEICHERT CONSTRUCTION PO BOX 1118 STOCKTON CA 95201 (209)983-2300	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON CA 95366 (209)599-5264	\$5,098,939 \$4,904,901 \$89,312	04/13/11 05/05/11 05/22/13	36% 99%
HA22	SWPPP						
10-StA-99-16.8/24.7 10-0L5904 SARR-P099-(522)E P0-99 5-(2E) --()		IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE. #35 LODI CA 95240 (209)333-6928	\$489,644 \$457,988 \$3,943	02/09/10 02/23/10 12/31/13	85% 91%
HA25	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/13**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-/24.7 10-0M8004 ACNH-P099-(549)E --()		IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE REHABILITATE CONCRETE PAVEMENT	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPRENEE SUTTI 952 GOODWIN DRIVE RIPON, CA. 95366 (209)607-8741	\$79,273,558 \$74,794,362 \$5,079,548	02/13/12 03/06/12 05/31/13	96% 92%
HA22	WPCP						
10-STA-132-16.9/27.9 10-0V9704 ACST-P132-(049)E P1-32 0-(9E) --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AT VARIOUS LOCATIONS FROM PHOENIX AVENUE TO G STREET / RIVERSIDE ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300		\$1,947,200 \$0 \$0	03/25/13 04/22/13	0% 0%
10-STA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --()		IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BA WIDEN TO 4 LANES	BAY CITIES PAVING AND GRADING INC PO BOX 6227 CONCORD CA 94524 (925)687-6666	SUTTI, RENEE' M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$15,685,611 \$615,421 \$339,817	08/30/12 09/18/12 12/03/14	5% 4% SUSPENDED
HB4C	SWPPP						
10-TUO-108-4.0/6 10-340424		IN TUOLUMNE COUNTY NEAR SONORA 0.3 MILE WEST OF PEACEFUL OAK ROAD TO VIA ESTE ROAD REALIGN HIGHWAY BY PAVINGWITH HMA	TEICHERT/MCM A JOINT VENTURE P O BOX 1118 STOCKTON CA 95201 (209)983-2300	COLIN DORAN 19596 MONO WAY SONORA, CA. 95370 (209)815-1075	\$23,986,838 \$17,136,298 \$948,667	12/16/11 01/24/12 12/24/13	63% 71%
HE11	SWPPP						
10-TUO-108-58.8/58.8 10-0S2404		IN TUOLUMNE COUNTY ON ROUTE 108 ONE MILE EAST OF KENNEDY MEADOWS CONSTRUCT SOLDIER PILE WALL	C W FOX CONSTRUCTION INC 2701 SECRET LAKE TRAIL COOL CA 95614 (530)823-0591	SCHEIBER, TROY	\$819,860 \$387,228 \$0	04/04/12 04/25/12 05/24/13	43% 47%
HA42	WPCP						
10-TUO-120-44.8/44.8 10-0W0704 ACBH- 120-(055) NHP-120 -(055)E --()		IN TUOLUMNE COUNTY NEAR BUCK AT BIG OAK SIDEHILL VIADUCT REPLACE BRIDGE DECK	Meadows GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (559)341-2018	\$2,668,958 \$677,436 \$637,036	01/24/13 02/14/13 12/31/13	13% 25%
	WPCP						

**Totals:      Authorized Final Amt:      \$646,011,159      Completed to Date:      \$241,838,338      Work This Month:      \$17,010,360**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-AMA-49-6.1/0	10-0T1404	1
10-AMA-88-/5.5	10-264444	1
10-CAL-4-32.2/0	10-0K6304	1
10-CAL-26-/3.1	10-2A4204	1
10-CAL-49-/0	10-0V9404	1
10-MER-5-23.1/24	10-0S1904	1
10-MER-99-4.6/10.5	10-415704	2
10-MER-99-10.8/13.1	10-363124	2
10-MER-99-13.9/14.4	10-481004	2
10-MER-99-15.8/17.3	10-0K0204	2
10-MER-99-24.4/25.8	10-414824	2
10-MER-99-26.8/27.6	10-3169C4	2
10-MER-99-/4.6	10-415804	3
10-MER-140-36.5/37.6	10-3A66U4	3
10-MER-152-6.0/10.1	10-0S9404	3
10-MPA-49-44.7/0	10-0W5404	3
10-SJ-4-14.1/0	10-0V5904	3
10-SJ-4-19.5/20.1	10-3A1004	3
10-SJ-5-.1/47.8	10-0K3304	4
10-SJ-5-25.1/28.6	10-0M7804	4
10-SJ-5-28.5/35.6	10-0G4704	4
10-SJ-12-5.0/10.2	10-0A8404	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-SJ-99-2.0/4.3	10-0S7604	4
10-SJ-99-4.9/14.2	10-0E6114	4
10-SJ-99-6.9/10.6	10-0E6134	5
10-SJ-99-10.6/15	10-0E6124	5
10-SJ-205-1.7/12.6	10-0L5704	5
10-STA-99-16.8/24.7	10-0L5904	5
10-STA-99-/24.7	10-0M8004	5
10-STA-99-2.3/20.2	10-0S7804	5
10-STA-99-15.1/17	10-0A6714	6
10-STA-132-16.9/27.9	10-0V9704	6
10-STA-219-2.9/4.9	10-0A8724	6
10-TUO-108-58.8/58.8	10-0S2404	6
10-TUO-108-4.0/6	10-340424	6
10-TUO-120-44.8/44.8	10-0W0704	6

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
10			
<b>Federal Aid</b>			
-I-	FEDERAL AID (INTERSTATE)	\$129,323,345	\$38,839,050
-F-	FEDERAL AID (PRIMARY)	\$157,459,045	\$111,029,028

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	10		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
-S-		FEDERAL AID (SECONDARY)	\$10,758,671
			\$7,940,767
-SH-		STATE HIGHWAY	\$308,398,797
			\$63,583,640
			\$40,071,300
<b>District Total:</b>			<u>\$646,011,159</u>
			<u>\$241,838,338</u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
<b>Work completed this Period:</b>	