

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-7.5/21 10-0V9104		IN ALPINE COUNTY NEAR WOODFORDS FROM VINTAGE PAVING CO INC 0.1 MILE EAST OF RED LAKE ROAD TO 0.2 P O BOX 461 MILE EAST OF EMIGRANT TRAIL RUBBERIZED HOT MIX ASPHALT OVERLAY	WINTERS, CA 95694 (530)795-0132	PARMINDER SINGH 1110 W KETTLEMAN LANE LODI, CA 95240 (209)333-6958	\$3,102,560 \$599,357 \$542,009	03/19/12 04/02/12 10/31/12	27% 19%
	WPCP						
10-AMA-88-22.1/0 10-0U6804 ACNH-P088-(059)E --()		IN AMADOR COUNTY NEAR PINE GROVE AT 0.1 MILE WEST OF CLIMAX ROAD CONSTRUCT RETAINING WALL	C W FOX CONSTRUCTION INC 2701 SECRET LAKE TRAIL COOL CA 95614 (530)823-0591	PARMINDER SINGH 1110 W KETTLEMAN LANE LODI, CA 95240 (209)333-6958	\$803,257 \$210,968 \$210,968	06/12/12 07/05/12 10/09/12	31% 25%
	HA42 WPCP						
10-AMA-88-60.8/66.7 10-0V9904		IN AMADOR COUNTY AT AND NEAR PLASSE FROM 2.0 MILES WEST OF TRADGEDY SPRINGS ROAD TO 0.3 MILE EAST OF KIT CARSON LODGE ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	VINTAGE PAVING COMPANY INC P O BOX 461 WINTERS CA 95694 (530)795-0132	PARMINDER SINGH 1110 W KETTLEMAN LANE LODI, CA 95240 (209)333-6958	\$1,370,035 \$1,035,232 \$1,031,732	03/07/12 03/28/12 10/31/12	40% 73%
	HM1 WPCP						
10-AMA-88-/5.5 10-264444 ACNH-P088-(058) --()		IN AMADOR COUNTY ABOUT 7 MILES EAST OF CLEMENTS FROM SAN JOAQUIN COUNTY LINE TO 0.1 MILE WEST OF RTE 124 ROADWAY REHABILITATION	GEORGE REED INC - MYERS AND SONS CONSTRUCTION LP JV P O BOX 4760 MODESTO CA 95352 (209)523-0734	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$10,910,443 \$869,902 \$0	04/10/12 05/15/12 12/31/15	8% 8%
	HA22 SWPPP						
10-CAL-4-14.5/14.9 10-0A0104 HSST-P004-(141)E - ()		IN CALAVERAS COUNTY ABOUT 5.9 MILES WEST OF ANGELS CAMP FROM 2.4 MILES EAST OF HUNT ROAD TO 1.4 MILES WEST OF WEST BRANCH CHEROKEE REALIGN AND WIDEN HIGHWAY WITH RHMA	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SHIVINDER SINGH 1110 KETTLEMAN LANE SUITE 35 LODI, CA 95240 (209)333-6972	\$1,442,578 \$1,229,446 \$106,757	12/21/10 01/06/11 08/30/12	90% 84%
	HB1 SWPPP						
10-CAL-26-/3.1 10-2A4204 STP-P026-(026)E --()		IN SAN JOAQUIN AND CALAVERAS COUNTIES NEAR VALLEY SPRINGS FROM WIMER HOSPITAL ROAD TO SAVAGE WAY PLACE HMA, AB AND WIDEN ROADWAY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	SHIVINDER/ALFRED 1110 W KETTLEMAN LANE LODI, CA-95240 (209)333-6972	\$7,457,672 \$5,060,916 \$903,965	06/27/11 07/15/11 06/19/13	36% 67%
	HA22 SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-5-1.6/26.7 10-0W0904		IN MERCED, STANISLAUS, AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS & REPLACE SEALS	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS, CA 91773 (909)394-4510	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$549,341 \$6,500 \$6,500	05/16/12 06/07/12 11/26/12	7% 1%
HM3	WPCP						
10-MER-5-16.7/0 10-0U6204		IN MERCED COUNTY NEAR SANTA NELLA AT BILLY WRIGHT ROAD UNDERCROSSING BRIDGE COLUMN TO BE REPAIRED	BUGLER CONSTRUCTION 4847 HOPYARD RD. SUITE 4 #395 PLEASANTON CA 94588 (925)416-0700	COREY CASEY 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6783	\$313,178 \$124,145 \$124,145	05/09/12 06/01/12 12/21/12	16% 40%
	WPCP						
10-MER-5-23.1/24 10-0S1904 IM00-5513-(840)8 --()		IN MERCED COUNTY NEAR SANTA NELLA FROM 0.5 MILE NORTH OF MCCABE ROAD OVERCROSSING TO 0.2 MILE NORTH OF WHITWORTH ROAD OVERCROSSING REMODEL WEIGH STATION AND RAMPS	AMLAND CORPORATION 3168 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132 (408)772-3979		\$1,006,370 \$0 \$0	02/27/12 04/13/12	0% 0%
	WPCP						
10-MER-99-4.6/10.5 10-415704		IN MERCED COUNTY NEAR MERCED FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE NORTH OF MCHENRY ROAD CONST. FREEWAY, INTERCHANGE, BRIDGE	TEICHERT/FLATIRON WEST A JOINTVENTURE P O BOX 1118 STOCKTON CA 95201 (209)983-2300	VIRK,KEWAL 3469 YEAGER DR SU 109 MADERA CA 93637 (559)675-5272	\$65,814,522 \$6,573,836 \$5,594,184	04/06/12 05/14/12 03/02/16	3% 10%
HE14	SWPPP						
10-MER-99-10.8/13.1 10-363124		IN MERCED CO IN AND NEAR MERCED FROM TAKEHARA LANDSCAPE, INC. MILES CREEK OVERFLOW TO CHILDS AVENUE POST OFFICE BOX 277085 OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	SACRAMENTO CA 95827 (916)386-9487	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)333-6928	\$1,005,798 \$889,117 \$3,931	02/10/10 03/10/10 12/31/13	58% 87%
HE14	SWPPP						
10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --()		IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380-9517 (209)483-5812	\$21,965,178 \$2,736,213 \$1,296,333	01/19/12 02/03/12 02/26/15	8% 12%
HA21	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --()	HA21 SWPPP	IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE	RGW 550 GREENVILLE RD. LIVERMORE, CA. 94550-9297	SIAMAK SIRANG 3469 YEAGER DRIVE SUITE 109 MADERA, CA 93637 (209)610-3932	\$21,335,854 \$13,910,086 \$232,382	10/08/09 10/22/09 01/11/13	84% 65%
10-MER-99-24.4/25.8 10-414824	HE14 SWPPP	IN MERCED COUNTY IN AND NEAR ATWATER ENVIRONMENTAL LANDSCAPE FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	ATWATER ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$683,198 \$449,974 \$5,943	11/09/11 11/22/11 12/31/15	75% 70%
10-MER-99-26.8/27.6 10-3169C4	HB4C SWPPP	IN MERCED COUNTY NEAR LIVINGSTON FROM ROLFE CONSTRUCTION 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	ATWATER CA 95301 (209)358-5548	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)333-6928	\$322,753 \$279,043 \$1,040	02/11/10 04/06/10 12/31/13	0% 0% PLANT EST SATIS
10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --()	SWPPP	IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE CO., INC. 5400 WEST HIGHWAY 12 LODI CA 95242 (209)369-6197	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)724-9096	\$622,471 \$597,536 \$0	08/19/08 09/10/08 08/23/12 08/23/12	100% 100%
10-MER-99-/4.6 10-415804	HE14 SWPPP	IN MERCED COUNTY NEAR CHOWCHILLA FROM SECURITY PAVING COMPANY INC CHOWCHILLA RIVER BRIDGE TO BUCHANAN P O BOX 1489 HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE	SUN VALLEY CA 913531489 (818)767-8418		\$44,282,257 \$0 \$0	07/12/12 08/31/12	0% 0%
10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --()	SWPPP	IN MERCED COUNTY IN AND NEAR MERCED FROM MARTHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE REPLACE BRIDGE AND WIDEN ROADWAY	R G W CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	BRENT HAROLDSEN 3469 YEAGER DRIVE, SUITE 109 MADERA, CA. 93637 (559)246-6410	\$22,524,954 \$10,207,498 \$390,351	10/11/10 10/26/10 03/06/14	32% 48%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-140-39.0/50.3 10-0W0204		IN MERCED COUNTY IN AND NEAR MERCED FROM 0.2 MILE WEST OF TOWER DRIVE TO MARIPOSA COUNTY LINE RUBBERIZED HMA OVERLAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	COREY CASEY 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6783	\$1,856,596 \$0 \$0	05/30/12 08/31/12	0% 0%
	WPCP						
10-MPA-49-13.3/13.9 10-0Q6104 HSST-PP04-(915)1 --()		IN MARIPOSA COUNTY SOUTH OF THE COMMUNITY OF MARIPOSA ON SR 49 AT THE INTERSECTION OF ASHWORTH ROAD WIDEN ROADWAY FOR LEFT TURN	CW FOX CONSTRUCTION INC 2701 SECRET LAKE TRAIL COOL CA 95614 (530)823-0591	HASSAN JAKHAR 3469 YEAGER DR SU 109 MADERA CA 93637 (559)675-5278	\$1,041,252 \$1,031,812 \$0	01/05/12 01/31/12 07/30/12 07/30/12	100% 100% COMPLETED
	WPCP						
10-MPA-49-34.6/48.8 10-0V9804		IN MARIPOSA COUNTY AT AND NEAR COULTERVILLE FROM MERCED RIVER BRIDGE TO TUOLUMNE COUNTY LINE REPAIR AND APPLY RUBBERIZED HMA	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	LOWE, LARRY (209)610-4470	\$2,433,342 \$1,434,601 \$1,095,085	04/30/12 05/16/12 09/11/12	63% 59%
	WPCP						
10-MPA-49-44.7/0 10-0W5404		IN AMADOR, MARIPOSA & TUOLUMNES COUNTIES AT VARIOUS LOCATIONS INSTALL WASHRACK	TRICON CONSTRUCTION, INC 11419 SUNRISE GOLD CREEK STE RANCHO CORDOVA, CA 95742 (916)638-9866		\$2,089,264 \$0 \$0	06/20/12 08/16/12	0% 0%
	WPCP						
10-MPA-140-/12 10-0V8904		IN MARIPOSA CO AT AND NEAR CATHEYS VALLEY FROM MERCED CO LINE TO 1.7 MILES EAST OF CATHEYS VALLEY PARK AND AT AND NEAR MIDPINES FR REPAIR AND APPLY RUBBERIZED HMA	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300		\$3,631,144 \$0 \$0	06/28/12 07/30/12	0% 0%
	WPCP						
10-SJ-4-4.4/0 10-0U6004		IN SAN JOAQUIN COUNTY NEAR HOLT AT MIDDLE RIVER BRIDGE PAINT BRIDGE	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720	INCWALI WAZIRI 1110 W KETTLEMAN LAN, SUITE 35 LODI, CA 95240 (209)470-8790	\$2,641,010 \$1,957,434 \$495,031	05/25/11 06/24/11 09/06/12	93% 74%
	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-5.4/6.9 10-0H04U4 SARR-P004-(133)E P0-04 1-(3E) --()		IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD CURVE IMPROVEMENT	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)294-5669	WAZIRI,MOHAMMAD 1110 W KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)470-8790	\$6,974,691 \$6,332,555 \$203,618	09/03/09 09/21/09 11/05/12	90% 88%
HB1	SWPPP						
10-SJ-4-14.1/0 10-0V5904		IN SAN JOAQUIN COUNTY NEAR STOCKTON AT SAN JOAQUIN RIVER BRIDGE REPAINT BRIDGE	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720		\$1,806,713 \$0 \$0	04/27/12 06/12/12	0% 0%
HM3	WPCP						
10-SJ-4-15.3/18.9 10-0V9604		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM FRESNO AVENUE TO 0.1 MILE EAST OF FILBERT STREET OVERCROSSING COLD PLANE AND PLACE HMA	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	COREY CASEY 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6783	\$1,173,647 \$0 \$0	06/14/12 08/07/12	0% 0%
HM1	WPCP						
10-SJ-5-12.4/39.6 10-0U5804		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS FROM TOM PAINE SLOUGH TO 5/12 SEPARATION TREAT BRIDGE DECKS	MYERS AND SONS CONSTRUCTION LPPAWAN GARG 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504		\$4,288,254 \$3,080,507 \$534,779	05/17/11 06/03/11 08/31/12	22% 87%
	WPCP						
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$87,389,931 \$27,524,871 \$1,839,561	06/02/11 06/15/11 06/29/15	24% 31%
HE13	SWPPP						
10-SJ-5-32.6/49.8 10-0V1704 IM-0056-(332)0 6332- 47-(E) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE HOT MIX ASPHALT OVERLAY	RGW VANGUARD A JOINT VENTURE 550 GREENVILLE RD LIVERMORE CA 94550 (925)606-2400	HARMINDER DEOL 952 GOODWIN DR RIPON CA 95366 (209)599-8576	\$21,563,944 \$21,702,215 \$438,345	12/03/10 12/20/10 09/15/12	93% 98%
HA22	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-5.0/10.2 10-0A8404 ACNH-000C-(348)E --()		IN SACRAMENTO, SAN JOAQUIN, AND SOLANO COUNTIES ON ROUTES 5 AND 12 AT P O BOX 2909 VARIOUS LOCATIONS. PLACE HMA W/CLASS 2 AGGREGATE BASE	DE SILVA GATES CONTRUCTION DUBLIN CA 94568 (925)829-9220	MARIO D CASTILLO (209)365-7150	\$9,887,069 \$2,526,081 \$1,419,419	02/08/12 03/06/12 04/25/13	24% 25%
HB4N	SWPPP						
10-SJ-88-5.0/12.2 10-0P6004 ACST-PP08-(805)7 --()		IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.1 MILE EAST OF COMSTOCK ROAD TO 0.1 MILE WEST OF ROUTE 12 REPAIR AREAS AND APPLY HMA, SIGNALS	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	RANBIR BHULLAR 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)639-4306	\$2,900,460 \$1,848,499 \$0	11/22/11 12/21/11 09/14/12	100% 63% OVER RUN
HA22	WPCP						
10-SJ-99-2.0/4.3 10-0S7604		IN SAN JOAQUIN COUNTY NEAR MANTECA AT AMLAND CORP VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF JACK TONE ROAD TO 0.6 MILE SOUTH OF AUSTIN ROAD INSTALL CMS AND TMS AND MBGR	SAN JOSE CA 95132 (408)929-3949	SHEIKH ALAM (209)948-7216	\$316,203 \$0 \$0	06/06/12 06/28/12	0% 0%
HB4N	WPCP						
10-SJ-99-4.9/14.2 10-0E6114		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING WIDEN EXISTING FREEWAY WITH HMA	BAY CITIES PAVING AND GRADING OVERCROSSING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	OBAIDULLAH RASHID "ABDUL" (209)470-8782	\$25,738,619 \$519,167 \$288,530	03/27/12 04/19/12 11/12/13	13% 2%
HE13	SWPPP						
10-SJ-99-10.6/15 10-0E6124		IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD FRENCH CAMP INTERCHANGE (PHASE 2)	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666		\$24,326,114 \$0 \$0	06/27/12 07/20/12	0% 0%
HE13	SWPPP						
10-SJ-99-20.1/0 10-0W1504		IN SAN JOAQUIN COUNTY NEAR STOCKTON AT STOCKTON DIVERTING CANAL REPAINT BRIDGE	JEFFCO PAINTING AND COATING P O BOX 1888 VALLEJO CA 94590 (707)562-1900	TRINH, QUAN (209)471-4008	\$617,442 \$308,272 \$211,749	05/15/12 06/20/12 10/11/12	41% 50%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-29.0/30.7 10-0V8704 NHPO-9955-(2E) --()		IN SAN JOAQUIN COUNTY IN LODI FROM 0.5 MILE NORTH OF HARNEY LANE OVERCROSSING TO EAST PINE STREET OVERCROSSING PANEL REPLACEMENT, GRIND, OVERLAY	MCK SERVICES INC P O BOX 5697 CONCORD CA 94524 (925)957-9200	RANBIR BHULLAR 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)639-4306	\$2,142,462 \$1,853,212 \$499,069	11/17/11 01/05/12 09/17/12	100% 86% OVER RUN
HA22	WPCP						
10-SJ-99-32.6/0 10-0V5604		IN SAN JOAQUIN COUNTY NEAR LODI AT WOODBRIDGE ROAD OVERCROSSING HEAT STRAIGHTEN GIRDER	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC CACC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8025	TRINH, QUAN (209)471-4008	\$315,940 \$212,397 \$38,257	04/05/12 04/27/12 08/20/12	100% 67% OVER RUN
	WPCP						
10-SJ-132-.3/4 10-0V9504		IN SAN JOAQUIN COUNTY ABOUT 9 MILES WEST OF MODESTO FROM 0.4 MILE WEST OF ROUTE 132/580 SEPARATION TO 0.3 MILE WEST OF KOSTER ROAD PCC SLAB REPLACEMENT	M C K SERVICES INC P O BOX 5697 CONCORD CA 94524 (925)957-9200		\$2,055,777 \$0 \$0	06/06/12 06/28/12	0% 0%
	WPCP						
10-SJ-132-1.0/3 10-0V2104		IN SAN JOAQUIN COUNTY ABOUT 10.5 MILES WEST OF MODESTO AT SERVICE ROAD INC OVERCROSSING AND AT DELTA-MENDOTA CANAL BRIDGE REPLACE BRIDGE GIRDER	VIKING CONSTRUCTION COMPANY P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	COREY CASEY 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6783	\$545,220 \$0 \$0	05/08/12 06/12/12	0% 0%
HM3	WPCP						
10-SJ-132-3.9/4.5 10-0S7904 HSNH-P132-(048)E --()		IN SAN JOAQUIN COUNTY ABOUT 9 MILES WEST OF MODESTO FROM 0.7 MILE EAST OF ROUTE 5/132 SEPARATION TO 0.2 MILE EAST OF KOSTER ROAD CONSTRUCT LEFT TURN CHANNELIZATION	KNIFE RIVER CONSTRUCTION P O BOX 6099 STOCKTON CA 95206 (209)948-0302	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON CA 95366 (209)599-5264	\$663,607 \$686,179 \$491,383	11/30/11 12/21/11 09/28/12	100% 93%
HB1	WPCP						
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING, INC. 2972 LARKIN AVENUE CLOVIS, CA 93612 (559)292-7760	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$739,658 \$662,026 \$1,430	04/05/10 05/28/10 12/31/14	51% 90%
HA25	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-205-1.9/7.9 10-0Q2704		IN SAN JOAQUIN COUNTY NEAR TRACY AT VARIOUS LOCATIONS CONSTRUCT ADDITIONAL LANES	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	MOHAMMAD WALI WAZIRI 1110 W KETTLEMAN LN, ST 35 LODI, CA 95240 (209)470-8790	\$10,922,066 \$7,925,475 \$302,757	10/12/10 11/02/10 10/31/12	9% 72%
	SWPPP						
10-StA-0-/0 10-0U4804 ACST-X099-(559)E X0-99 5-(9E) --()		IN STANISLAUS COUNTY AT VARIOUS LOCATIONS PEDESTRIAN ACCESS IMPROVEMENTS	TAYLOR BACKHOE SERVICE INC 1600 FALCON WAY MERCED CA 95341 (209)384-8424		\$142,627 \$0 \$0	05/08/12 07/16/12	0% 0%
	WPCP						
10-StA-33-1.6/12.6 10-0V8804		IN STANISLAUS COUNTY AT AND NEAR CROWS LANDING FROM 0.1 MILE SOUTH OF JENSEN ROAD TO SPERRY AVENUE RUBBERIZED HOT MIX ASPHALT OVERLAY	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95206 (209)983-2300	CIPPONERI TONY	\$1,799,776 \$1,430,011 \$1,430,011	04/03/12 04/25/12 09/15/12	43% 80%
	WPCP						
10-StA-99-15.1/17 10-0A6714 ACNH-P099-(544)E --()		IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF TUOLUMNE BOULEVARD UNDERCROSSING TO 0.2 MILE NORTH OF RECONSTRUCT RAMPS	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON CA 95366 (209)599-5264	\$4,290,054 \$3,336,951 \$21,991	04/13/11 05/05/11 12/22/12	36% 78%
	SWPPP						
10-StA-99-16.8/24.7 10-0L5904 SARR-P099-(522)E P0-99 5-(2E) --()		IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE. #35 LODI CA 95240 (209)333-6928	\$489,644 \$426,445 \$3,943	02/09/10 02/23/10 12/31/13	66% 85%
	SWPPP						
10-StA-99-/24.7 10-0M8004 ACNH-P099-(549)E --()		IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE REHABILITATE CONCRETE PAVEMENT	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPRENEE SUTTI 952 GOODWIN DRIVE RIPON, CA. 95366 (209)607-8741	\$78,396,809 \$38,470,510 \$10,521,035	02/13/12 03/06/12 12/28/12	37% 49%
	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-49-12.2/12 10-0P2604		IN TUOLUMNE COUNTY NEAR JAMESTOWN FROM 0.1 MILE SOUTH OF ROUTE 49/108 INTERSECTION TO 0.1 MILE SOUTH OF MACKEY RANCH ROAD. CONSTRUCT ACCELERATION LANE	MCI ENGINEERING 7207 MURRAY DRIVE STOCKTON CA 95210 (209)472-1607	PAWAN GARG 611 SAN JUAN AVE STOCKTON CA 95203 (209)941-1995	\$497,249 \$423,232 \$166,964	06/10/11 07/01/11 08/27/12	100% 84%
HB4N	SWPPP						
10-TUO-49-16.3/18 10-0V9304		IN TUO CO IN & NEAR SONORA ON RTE 49 FROM 0.2 MI NORTH OF MILL VILLA RD TO P O BOX 4760 WASHINGTON ST & AT & NEAR MONO VISTA ON RTE 108 0.2 MI RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED INC MODESTO CA 95354 (209)523-0734	TROY SCHEIBER 19596 MONO WAY SONORA CA 95370 (559)341-2018	\$3,155,442 \$2,535,107 \$0	04/20/12 05/14/12 08/22/12 08/22/12	100% 100%
HM1	WPCP						
10-TUO-108-4.0/6 10-340424		IN TUOLUMNE COUNTY NEAR SONORA 0.3 MILE WEST OF PEACEFUL OAK ROAD TO VIA P O BOX 1118 ESTE ROAD REALIGN HIGHWAY BY PAVINGWITH HMA	TEICHERT/MCM A JOINT VENTURE STOCKTON CA 95201 (209)983-2300	COLIN DORAN 19596 MONO WAY SONORA, CA. 95370 (209)815-1075	\$23,367,811 \$7,773,351 \$955,499	12/16/11 01/24/12	24% 33%
HE11	SWPPP						
10-TUO-108-11.7/0 10-0T4704 ACHS-P108-(049)E PGP1-08 0-(9E) --()		IN TUOLUMNE COUNTY NEAR TWAIN HARTE AT TWAIN HARTE DRIVE UPGRADE MBGR AND HMA DIKES	CIMARRON INC 10544 RODDEN RD OAKDALE CA 95361 (209)848-1655	TROY SCHEIBER (559)341-2018	\$217,677 \$207,712 \$0	05/09/12 06/12/12 08/02/12 08/02/12	100% 100% COMPLETED
HB1	WPCP						
10-TUO-108-58.8/58.8 10-0S2404		IN TUOLUMNE COUNTY ON ROUTE 108 ONE MILE EAST OF KENNEDY MEADOWS CONSTRUCT SOLDIER PILE WALL	C W FOX CONSTRUCTION INC 2701 SECRET LAKE TRAIL COOL CA 95614 (530)823-0591	SCHEIBER, TROY (559)341-2018	\$800,766 \$82,589 \$68,494	04/04/12 04/25/12 02/21/13	17% 10%
HA42	WPCP						
10-TUO-120-8.1/8.5 10-0P1604 ACNH-P120-(054)E --()		IN TUOLUMNE COUNTY NEAR YOSEMITE JUNCTION FROM 0.1 WEST OF LA GRANGE ROAD TO 0.3 EAST OF LA GRANGE ROAD CONSTRUCT ACCELERATION LANE	GEORGE REED, INC. PO BOX 4760 MODESTO, CA 95354 (209)523-0734		\$741,741 \$0 \$0	06/27/12 07/30/12	0% 0%
HB4N	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/12

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-132-/18.7 10-0W0104		IN MARIPOSA AND TUOLUMNE COUNTIES AT AND NEAR GRANITE SPRINGS FROM STANISLAUS COUNTY LINE TO ROUTE 49 RUBBERIZED HOT MIX ASPHALT	GEORGE REED, INC PO BOX 4760 MODESTO, CA 95352 (209)523-0734		\$2,971,971 \$0 \$0	05/31/12 06/27/12	0% 0%
HM1	WPCP						

Totals: Authorized Final Amt: \$540,444,411 Completed to Date: \$179,070,978 Work This Month: \$31,477,190

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-88-7.5/21	10-0V9104	1
10-AMA-88-22.1/0	10-0U6804	1
10-AMA-88-60.8/66.7	10-0V9904	1
10-AMA-88-/5.5	10-264444	1
10-CAL-4-14.5/14.9	10-0A0104	1
10-CAL-26-/3.1	10-2A4204	1
10-MER-5-16.7/0	10-0U6204	2
10-MER-5-23.1/24	10-0S1904	2
10-MER-5-1.6/26.7	10-0W0904	2
10-MER-99-4.6/10.5	10-415704	2
10-MER-99-10.8/13.1	10-363124	2
10-MER-99-13.9/14.4	10-481004	2
10-MER-99-15.8/17.3	10-0K0204	3
10-MER-99-24.4/25.8	10-414824	3
10-MER-99-26.8/27.6	10-3169C4	3
10-MER-99-32.6/37.2	10-0L5804	3
10-MER-99-/4.6	10-415804	3
10-MER-140-36.5/37.6	10-3A66U4	3
10-MER-140-39.0/50.3	10-0W0204	4
10-MPA-49-13.3/13.9	10-0Q6104	4
10-MPA-49-44.7/0	10-0W5404	4
10-MPA-49-34.6/48.8	10-0V9804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MPA-140-/12	10-0V8904	4
10-SJ-4-4.4/0	10-0U6004	4
10-SJ-4-5.4/6.9	10-0H04U4	5
10-SJ-4-14.1/0	10-0V5904	5
10-SJ-4-15.3/18.9	10-0V9604	5
10-SJ-5-28.5/35.6	10-0G4704	5
10-SJ-5-32.6/49.8	10-0V1704	5
10-SJ-5-12.4/39.6	10-0U5804	5
10-SJ-12-5.0/10.2	10-0A8404	6
10-SJ-88-5.0/12.2	10-0P6004	6
10-SJ-99-2.0/4.3	10-0S7604	6
10-SJ-99-4.9/14.2	10-0E6114	6
10-SJ-99-10.6/15	10-0E6124	6
10-SJ-99-20.1/0	10-0W1504	6
10-SJ-99-29.0/30.7	10-0V8704	7
10-SJ-99-32.6/0	10-0V5604	7
10-SJ-132-1.0/3	10-0V2104	7
10-SJ-132-3.9/4.5	10-0S7904	7
10-SJ-132-.3/4	10-0V9504	7
10-SJ-205-1.7/12.6	10-0L5704	7
10-SJ-205-1.9/7.9	10-0Q2704	8
10-STA-0-/0	10-0U4804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-STA-33-1.6/12.6	10-0V8804	8
10-STA-99-16.8/24.7	10-0L5904	8
10-STA-99-/24.7	10-0M8004	8
10-STA-99-15.1/17	10-0A6714	8
10-TUO-49-16.3/18	10-0V9304	9
10-TUO-49-12.2/12	10-0P2604	9
10-TUO-108-58.8/58.8	10-0S2404	9
10-TUO-108-4.0/6	10-340424	9
10-TUO-108-11.7/0	10-0T4704	9
10-TUO-120-8.1/8.5	10-0P1604	9
10-TUO-132-/18.7	10-0W0104	10

Statement of Ongoing Contracts - Federal Aid

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$108,953,875	\$49,227,086
-F-	FEDERAL AID (PRIMARY)	\$149,519,505	\$58,358,124
-S-	FEDERAL AID (SECONDARY)	\$11,123,230	\$7,506,951
-SH-	STATE HIGHWAY	\$234,794,007	\$37,639,344
		\$36,053,794	\$26,339,474

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
District Total:			Work Comp
			<u>\$540,444,411</u>
			<u>\$179,070,978</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$1,258,930
Work completed this Period:	\$1,258,930