

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/11

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-5.3/5.3 10-0S1704 NH-P088-(054)E --()		IN ALPINE COUNTY NEAR KIRKWOOD 1.9 MILES EAST OF WOODS LAKE ROAD REPAIR SLOPE	FORD CONSTRUCTION COMPANY INC 639 E LOCKEFORD STREET LODI CA 95240 (209)333-1116	COLIN DORAN P.O. BOX 195 SAN ANDREAS, CA 95249 (209)754-1886	\$2,061,408 \$2,153,920 \$0	11/17/10 12/08/10 12/23/11 12/23/11	100% 100% SUSPENDED
	WPCP						
10-CAL-4-14.5/14.9 10-0A0104 HSST-P004-(141)E - ()		IN CALAVERAS COUNTY ABOUT 5.9 MILES WEST OF ANGELS CAMP FROM 2.4 MILES EAST OF HUNT ROAD TO 1.4 MILES WEST OF WEST BRANCH CHEROKEE REALIGN AND WIDEN HIGHWAY WITH RHMA	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SHIVINDER SINGH 1110 KETTLEMAN LANE SUITE 35 LODI, CA 95240 (209)333-6972	\$1,326,578 \$11,174 \$0	12/21/10 01/06/11 10/30/12	11% 1% SUSPENDED
	SWPPP						
10-CAL-4-58.0/65.9 10-0Q2004 STP-P004-(142)E --()		IN CALAVERAS COUNTY AT AND NEAR TAMARACK FROM 1.8 MILES WEST OF CABBAGE PATCH LOG ROAD TO ALPINE COUNTY LINE PLACE RUBBERIZED HOT MIX ASPHALT	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	COLIN DORAN PO BOX 195 SAN ANDREAS, CA. 95249 (209)754-1886	\$2,923,389 \$2,713,108 \$0	12/22/10 01/12/11 12/22/11 12/22/11	100% 100% OVER RUN
	WPCP						
10-CAL-26-/3.1 10-2A4204 STP-P026-(026)E --()		IN SAN JOAQUIN AND CALAVERAS COUNTIES NEAR VALLEY SPRINGS FROM WIMER HOSPITAL ROAD TO SAVAGE WAY PLACE HMA, AB AND WIDEN ROADWAY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	SHIVINDER/ALFRED 1110 W KETTLEMAN LANE LODI, CA-95240 (209)333-6972	\$6,330,550 \$2,152,516 \$184,904	06/27/11 07/15/11 12/31/12	25% 34%
	SWPPP						
10-MER-99-1.0/0 10-3A3404 NH-000C-(321)E --()		IN MERCED, STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERAS	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA ROAD MOORPARK CA 93021 (805)523-1914	TONY CIPPONERI 952 GOODWIN DR OR P O BOX 867 RIPON CA 95366 (209)599-1940	\$1,591,950 \$1,546,559 \$16,804	11/10/10 12/08/10 02/07/12	58% 96%
	WPCP						
10-MER-99-10.8/13.1 10-363124		IN MERCED CO IN AND NEAR MERCED FROM TAKEHARA LANDSCAPE, INC. MILES CREEK OVERFLOW TO CHILDS AVENUE POST OFFICE BOX 277085 OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	SACRAMENTO CA 95827	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240	\$1,005,798 \$857,668 \$3,931	02/10/10 03/10/10 12/31/13	42% 84%
	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/11

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --()	HA21 SWPPP	IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE	RGW 550 GREENVILLE RD. LIVERMORE, CA. 94550-9297	SIAMAK SIRANG 3469 YEAGER DRIVE SUITE 109 MADERA, CA 93637 (209)610-3932	\$20,953,761 \$10,963,741 \$220,418	10/08/09 10/22/09 12/18/12	59% 52%
10-MER-99-24.4/25.8 10-414824	HE14 SWPPP	IN MERCED COUNTY IN AND NEAR ATWATER ENVIRONMENTAL LANDSCAPE FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	R G W CONSTRUCTION INC SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308		\$683,198 \$0 \$0	11/09/11 11/22/11	0% 0%
10-MER-99-26.8/27.6 10-3169C4	HB4C SWPPP	IN MERCED COUNTY NEAR LIVINGSTON FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	ROLFE CONSTRUCTION 3573 SOUTHERN PACIFIC AVE. ATWATER CA 95301	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928	\$322,753 \$270,723 \$1,040	02/11/10 04/06/10 12/31/13	0% 0% PLANT EST SATIS
10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --()	SWPPP	IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE CO., INC. 5400 WEST HIGHWAY 12 LODI CA 95242	COLE, BRAD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)724-9096	\$622,471 \$553,217 \$4,719	08/19/08 09/10/08 12/31/12	83% 89%
10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --()	SWPPP	IN MERCED COUNTY IN AND NEAR MERCED FROM MARHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE REPLACE BRIDGE AND WIDEN ROADWAY	R G W CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	HASSAN JAKHAR 3469 YEAGER DRIVE, SUIT # 109 MADERA, CA. 93637 (559)-67-5-52	\$20,629,927 \$5,855,505 \$541,033	10/11/10 10/26/10 11/12/13	14% 29%
10-MER-152-21.5/21.8 10-0H7004 HSNH-P152-(074)E P1-52 0-(4E) --()	HB1 WPCP	IN MERCED COUNTY IN LOS BANOS FROM 0.1 MILE WEST OF MILLER LANE TO PLACE ROAD INSTALL TRAFFIC SIGNALS	AMERICAN PAVING COMPANY P O BOX 4348 FRESNO CA 93744 (559)268-9886		\$834,323 \$0 \$0	07/08/11 08/01/11	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/11

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-165-11.7/26.7 10-279804 SARR-STP -(011) ASTP-BRST-(011) --()		IN MERCED COUNTY NEAR LOS BANOS FROM HENRY MILLER ROAD TO 0.1 MILE SOUTH OF ROUTE 140 HOT MIX ASPHALT OVERLAY TYPE B	TEICHERT CORPORATION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	KEWAL VIRK 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (559)675-5272	\$11,426,312 \$9,231,596 \$2,274,786	05/27/11 06/14/11 05/25/12	47% 80%
HA22	SWPPP						
10-MPA-140-22.1/0 10-0Q4404		IN MARIPOSA COUNTY AT MARIPOSA 0.2 MILES WEST OF SMITH ROAD NEAR MIDPINES 1.2 MILES EAST OF COLORADO ROAD INSTALL CMS AND VEHICLE PULLOUT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	PAWAN GARG 611 SAN JUAN AVE STOCKTON, CA 95203 (209)941-1995	\$334,045 \$282,433 \$148,220	06/13/11 07/01/11 01/15/12	84% 85%
HB4N	WPCP						
10-SJ-4-4.4/0 10-0U6004		IN SAN JOAQUIN COUNTY NEAR HOLT AT MIDDLE RIVER BRIDGE PAINT BRIDGE	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720	INCWALI WAZIRI 1110 W KETTLEMAN LAN, SUITE 35 LODI, CA 95240 (209)470-8790	\$2,576,010 \$53,020 \$34,780	05/25/11 06/24/11 06/04/12	25% 2% SUSPENDED
	WPCP						
10-SJ-4-5.4/6.9 10-0H04U4 SARR-P004-(133)E P0-04 1-(3E) --()		IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD CURVE IMPROVEMENT	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)294-5669	WAZIRI,MOHAMMAD 1110 W KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)470-8790	\$6,864,070 \$4,211,647 \$49,189	09/03/09 09/21/09 11/01/12	58% 61%
HB1	SWPPP						
10-SJ-5-12.4/39.6 10-0U5804		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS FROM TOM PAINE SLOUGH TO 5/12 SEPARATION TREAT BRIDGE DECKS	MYERS AND SONS CONSTRUCTION LPP 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	PAWAN GARG (209)941-1995	\$3,388,254 \$407,620 \$5,041	05/17/11 06/03/11 04/30/12	20% 12%
	WPCP						
10-SJ-5-25.3/30 10-0U9504		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM ROUTE 5/4 SEPARATION TO MARCH LANE UNDERCROSSING REPLACE PCC SLABS	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVE SUITE A CONCORD CA 94520 (925)288-1566	HANSON, CHRIS 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)479-4053	\$1,023,320 \$164,324 \$164,324	05/17/11 06/10/11 12/28/11	83% 16%
	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/11**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-28.5/35.6 10-0G4704 ACIM-005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	MARQUEZ, PAM 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$85,997,996 \$11,232,348 \$3,165,374	06/02/11 06/15/11 05/29/15	9% 13%
HE13	SWPPP						
10-SJ-5-32.6/49.8 10-0V1704 IM-0056-(332)0 6332-47-(E) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE HOT MIX ASPHALT OVERLAY	RGW VANGUARD A JOINT VENTURE 550 GREENVILLE RD LIVERMORE CA 94550 (925)606-2400	HARMINDER DEOL 952 GOODWIN DR RIPON CA 95366 (209)599-8576	\$21,055,429 \$17,962,251 \$201,150	12/03/10 12/20/10 06/22/12	53% 83%
HA22	WPCP						
10-SJ-26-4.6/6 10-0E9304 HSST-P026-(024)E --()		IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM 0.5 KM WEST OF PINASCO ROAD TO 0.5 KM EAST OF BEECHER ROAD WIDEN, COLD PLANE AND OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MARY BUSH/PAUL ELLIOTT 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4453	\$1,267,948 \$923,880 \$14,457	05/13/11 06/01/11 12/24/11	93% 68%
HB1	SWPPP						
10-SJ-88-5.0/12.2 10-0P6004 ACST-PP08-(805)7 --()		IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.1 MILE EAST OF COMSTOCK ROAD TO 0.1 MILE WEST OF ROUTE 12 REPAIR AREAS AND APPLY HMA, SIGNALS	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$2,870,460 \$0 \$0	11/22/11 12/21/11	0% 0%
HA22	WPCP						
10-SJ-99-1.7/6.7 10-0U8604 ACNH-P099-(543)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR RIPON FROM WILMA AVENUE OVERCROSSING TO ROUTE 99/120 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY	KNIFE RIVER CONSTRUCTION P O BOX 6099 STOCKTON CA 952060099 (209)948-0302	OBAIDULLAH RASHID "ABDUL" 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)470-8782	\$2,271,314 \$2,086,102 \$0	06/20/11 07/14/11 12/07/11 12/12/11	100% 100% OVER RUN
	WPCP						
10-SJ-99-27.5/0 10-0N9104		IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	COLE, BRAD / STAN OSHITA 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928	\$412,600 \$380,885 \$650	01/28/09 02/17/09 12/31/12	0% 0% PLANT EST SATIS
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/11

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-29.0/30.7 10-0V8704 NHPO-9955-(2E) --()		IN SAN JOAQUIN COUNTY IN LODI FROM 0.5 MILE NORTH OF HARNEY LANE OVERCROSSING TO EAST PINE STREET OVERCROSSING PANEL REPLACEMENT, GRIND, OVERLAY	MCK SERVICES INC P O BOX 5697 CONCORD CA 94524 (925)957-9200		\$2,087,777 \$0 \$0	11/17/11 01/05/12	0% 0%
HA22	WPCP						
10-SJ-120-.5/6.4 10-0V1604 NH-P120-(050)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM ROUTE 5/120 SEPARATION AND OVERHEAD TO MOFFAT BOULEVARD OVERHEAD REPAIR FAILED AREA AND PLACE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	OBAIDULLH RASHID "ABDUL" 611 SAN JUAN AVE., STOCKTON, CA 95203 (209)470-8782	\$5,200,278 \$4,483,624 \$0	11/04/10 12/02/10 11/21/11 11/21/11	100% 100% COMPLETED
HA22	WPCP						
10-SJ-132-3.9/4.5 10-0S7904 HSNH-P132-(048)E --()		IN SAN JOAQUIN COUNTY ABOUT 9 MILES WEST OF MODESTO FROM 0.7 MILE EAST OF ROUTE 5/132 SEPARATION TO 0.2 MILE EAST OF KOSTER ROAD CONSTRUCT LEFT TURN CHANNELIZATION	KNIFE RIVER CONSTRUCTION P O BOX 6099 STOCKTON CA 95206 (209)948-0302		\$663,607 \$0 \$0	11/30/11 12/21/11	0% 0%
HB1	WPCP						
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING, INC. 2972 LARKIN AVENUE CLOVIS, CA 93612	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$739,658 \$650,586 \$1,430	04/05/10 05/28/10 12/31/14	32% 88%
HA25	SWPPP						
10-SJ-205-1.9/7.9 10-0Q2704		IN SAN JOAQUIN COUNTY NEAR TRACY AT VARIOUS LOCATIONS CONSTRUCT ADDITIONAL LANES	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	HARMINDER DEOL 952 GOODWIN DR RIPON CA 95366 (209)599-8576	\$10,702,066 \$4,598,212 \$685,062	10/12/10 11/02/10 05/29/12	22% 43% SUSPENDED
	SWPPP						
10-SJ-5721-/0 10-0AA004		IN SAN JOAQUIN COUNTY IN STOCKTON AT THE STOCKTON MAINTENANCE STATION AT 1604 B STREET INSTALL PHOTOVOLTAIC PANELS	NET ELECTRIC P O BOX 462 RODEO CA 94572 (510)245-3322	KING, ALLEN 611 SAN JUAN AVE STOCKTON, CA 95203 (209)470-8819	\$214,050 \$202,803 \$0	04/08/11 06/06/11 10/28/11	100% 95% SUSPENDED
HA12							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/11

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-33-23.4/0 10-2A2904 STPB-RSTP-(033)0 --()		IN STANISLAUS COUNTY NEAR WESTLEY AT INGRAM CREEK BRIDGE REPLACE BRIDGE	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS, CA 93613 (559)299-3290	SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON, CA. 95366 (209)607-8741	\$880,679 \$727,059 \$144,949	12/09/10 01/19/11 05/01/12	57% 81%
HA21	SWPPP						
10-STA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY 5400 WEST HIGHWAY 12 LODI CA 95242	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)948-7216	\$1,787,465 \$1,773,088 \$5,616	09/18/07 10/16/07 12/31/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
10-STA-99-15.1/17 10-0A6714 ACNH-P099-(544)E --()		IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF TUOLUMNE BOULEVARD UNDERCROSSING TO 0.2 MILE NORTH OF RECONSTRUCT RAMPS	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON CA 95366 (209)599-5264	\$4,185,054 \$2,292,084 \$151,716	04/13/11 05/05/11 02/16/12	36% 55%
HA22	SWPPP						
10-STA-99-16.8/24.7 10-0L5904 SARR-P099-(522)E P0-99 5-(2E) --()		IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS HIGHWAY PLANTING	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240	\$489,644 \$394,902 \$0	02/09/10 02/23/10 12/31/13	47% 78%
HA25	SWPPP						
10-STA-99-21.9/22.3 10-0K7004		IN STANISLAUS COUNTY AT SALIDA AT ROUTE 99/219 SEPARATION WIDEN ROADWAY AND RAMPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	SUTTI, RENEE' M. P O BOX 867 (952 GOODWIN DRIVE) RIPON, CA. 95366 (209)599-3699	\$818,631 \$762,098 \$0	07/15/09 07/28/09 12/07/11 12/07/11	100% 100% PLANT EST SATIS
HB4N	SWPPP						
10-STA-132-30.3/41 10-0V0404		IN STANISLAUS COUNTY NEAR WATERFORD IN-PLACE SURFACE RECYCLING	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON, CA. 95366 (209)607-8741	\$2,196,733 \$1,928,438 \$0	04/08/11 04/25/11 11/21/11 11/29/11	100% 100% COMPLETED
	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/11**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-49-12.2/12 10-0P2604		IN TUOLUMNE COUNTY NEAR JAMESTOWN FROM 0.1 MILE SOUTH OF ROUTE 49/108 INTERSECTION TO 0.1 MILE SOUTH OF MACKEY RANCH ROAD. CONSTRUCT ACCELERATION LANE	MCI ENGINEERING 7207 MURRAY DRIVE STOCKTON CA 95210 (209)472-1607		\$485,999 \$0 \$0	06/10/11 07/01/11	0% 0%
HB4N	SWPPP						
10-TUO-108-31.2/0 10-0N3704		IN TUOLUMNE COUNTY NEAR STRAWBERRY AT SOUTH FORK STANISLAUS RIVER BRIDGE REPLACE BRIDGE RAIL	COAST CONST. INC. 4460 REDWOOD HIGHWAY SUITE 16 SAN RAFAEL CA 94903	PAWAN GARG 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)470-8777	\$428,402 \$408,423 \$0	05/24/10 06/22/10 04/20/11	100% 95% OVER RUN
HA21	WPCP						
10-TUO-120-15.1/29 10-0U8904 ACNH-P120-(051)E --()		IN TUOLUMNE COUNTY AT AND NEAR MOCCASIN FROM 0.4 MILE WEST OF NORTH JUNCTION 49 TO 0.3 MILE WEST OF OLD PRIEST GRADE ROAD RUBBERIZED HMA OVERLAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	PAWAN GARG 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)941-1995	\$2,413,417 \$2,181,011 \$0	04/12/11 04/25/11 12/14/11 12/14/11	100% 100% OVER RUN
	WPCP						
10-TUO-120-38.2/52.7 10-0U8804 ACNH-P120-(052)E --()		IN MARIPOSA AND TUOLUMNE COUNTIES AT AND NEAR BUCK MEADOWS FROM 0.4 MILE EAST OF BIG CREEK BRIDGE TO 0.3 MILE WEST OF SOUTH FORK T REPAIR FAILED AREAS AND APPLY HMA	GEORGE REED INC P O BOX 4760 MODESTO, CA 95352 (209)523-0734	PAWAN GARG 611 SAN JUAN AVE STOCKTON CA 95203 (209)941-1995	\$2,728,229 \$2,292,034 \$0	05/25/11 06/10/11 11/29/11 11/29/11	100% 100% COMPLETED
	WPCP						

Totals: Authorized Final Amt: \$234,795,553 Completed to Date: \$96,708,595 Work This Month: \$8,019,593

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-88-5.3/5.3	10-0S1704	1
10-CAL-4-14.5/14.9	10-0A0104	1
10-CAL-4-58.0/65.9	10-0Q2004	1
10-CAL-26-/3.1	10-2A4204	1
10-MER-99-1.0/0	10-3A3404	1
10-MER-99-10.8/13.1	10-363124	1
10-MER-99-15.8/17.3	10-0K0204	2
10-MER-99-24.4/25.8	10-414824	2
10-MER-99-26.8/27.6	10-3169C4	2
10-MER-99-32.6/37.2	10-0L5804	2
10-MER-140-36.5/37.6	10-3A66U4	2
10-MER-152-21.5/21.8	10-0H7004	2
10-MER-165-11.7/26.7	10-279804	3
10-MPA-140-22.1/0	10-0Q4404	3
10-SJ-4-4.4/0	10-0U6004	3
10-SJ-4-5.4/6.9	10-0H04U4	3
10-SJ-5-25.3/30	10-0U9504	3
10-SJ-5-28.5/35.6	10-0G4704	3
10-SJ-5-32.6/49.8	10-0V1704	4
10-SJ-5-12.4/39.6	10-0U5804	4
10-SJ-26-4.6/6	10-0E9304	4
10-SJ-88-5.0/12.2	10-0P6004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-99-1.7/6.7	10-0U8604	4
10-SJ-99-27.5/0	10-0N9104	4
10-SJ-99-29.0/30.7	10-0V8704	5
10-SJ-120-.5/6.4	10-0V1604	5
10-SJ-132-3.9/4.5	10-0S7904	5
10-SJ-205-1.7/12.6	10-0L5704	5
10-SJ-205-1.9/7.9	10-0Q2704	5
10-SJ-5721-/0	10-0AA004	5
10-STA-33-23.4/0	10-2A2904	6
10-STA-99-16.8/24.7	10-0L5904	6
10-STA-99-15.0/16.5	10-0F7304	6
10-STA-99-15.1/17	10-0A6714	6
10-STA-99-21.9/22.3	10-0K7004	6
10-STA-132-30.3/41	10-0V0404	6
10-TUO-49-12.2/12	10-0P2604	7
10-TUO-108-31.2/0	10-0N3704	7
10-TUO-120-15.1/29	10-0U8904	7
10-TUO-120-38.2/52.7	10-0U8804	7

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$107,053,425
-F-		FEDERAL AID (PRIMARY)	\$41,081,578
-S-		FEDERAL AID (SECONDARY)	\$12,746,870
-SH-		STATE HIGHWAY	\$26,379,322
			\$47,534,358
District Total:			<u>\$234,795,553</u>
			<u>\$96,708,595</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$15,628,602
Work completed this Period:	\$15,628,602