

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/12**

Page 1  
04/02/12

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-4-14.5/14.9 10-0A0104 HSST-P004-(141)E - ( )		IN CALAVERAS COUNTY ABOUT 5.9 MILES WEST OF ANGELS CAMP FROM 2.4 MILES EAST OF HUNT ROAD TO 1.4 MILES WEST OF WEST BRANCH CHEROKEE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SHIVINDER SINGH 1110 KETTLEMAN LANE SUITE 35 LODI, CA 95240 (209)333-6972	\$1,341,578 \$33,805 \$22,631	12/21/10 01/06/11 03/30/13	12% 3% SUSPENDED
HB1	SWPPP	REALIGN AND WIDEN HIGHWAY WITH RHMA					
10-CAL-26-/3.1 10-2A4204 STP-P026-(026)E --( )		IN SAN JOAQUIN AND CALAVERAS COUNTIES NEAR VALLEY SPRINGS FROM WIMER HOSPITAL ROAD TO SAVAGE WAY PLACE HMA, AB AND WIDEN ROADWAY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	SHIVINDER/ALFRED 1110 W KETTLEMAN LANE LODI, CA-95240 (209)333-6972	\$6,360,550 \$2,316,845 \$80,347	06/27/11 07/15/11 12/31/12	19% 36%
HA22	SWPPP						
10-MER-99-10.8/13.1 10-363124		IN MERCED CO IN AND NEAR MERCED MILES CREEK OVERFLOW TO CHILDS AVENUE POST OFFICE BOX 277085 OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	FROM TAKEHARA LANDSCAPE, INC. SACRAMENTO CA 95827	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240	\$1,005,798 \$869,461 \$3,931	02/10/10 03/10/10 12/31/13	48% 85%
HE14	SWPPP						
10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --( )		IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	DAVID ABLEDU 952 GOODWIN DRIVE RIPON CA 95366 (209)483-5812	\$21,950,178 \$0 \$0	01/19/12 02/03/12 10/01/14	0% 0%
HA21	SWPPP						
10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --( )		IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE	RGW 550 GREENVILLE RD. LIVERMORE, CA. 94550-9297	SIAMAK SIRANG 3469 YEAGER DRIVE SUITE 109 MADERA, CA 93637 (209)610-3932	\$20,963,761 \$12,090,888 \$710,044	10/08/09 10/22/09 12/24/12	68% 58%
HA21	SWPPP						
10-MER-99-24.4/25.8 10-414824		IN MERCED COUNTY IN AND NEAR ATWATER ENVIRONMENTAL LANDSCAPE FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	ATWATER ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	SAKATA, STEVE / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$683,198 \$161,085 \$87,276	11/09/11 11/22/11 12/31/15	24% 25%
HE14	SWPPP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/12

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-26.8/27.6 10-3169C4		IN MERCED COUNTY NEAR LIVINGSTON FROM ROLFE CONSTRUCTION 0.3 MILE SOUTH TO 0.5 MILE NORTH OF 3573 SOUTHERN PACIFIC AVE. SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	ATWATER CA 95301	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928	\$322,753 \$273,843 \$1,040	02/11/10 04/06/10 12/31/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						
10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --()		IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE CO., INC. 5400 WEST HIGHWAY 12 LODI CA 95242	COLE, BRAD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)724-9096	\$622,471 \$567,375 \$4,719	08/19/08 09/10/08 12/31/12	90% 91%
	SWPPP						
10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MARTHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE REPLACE BRIDGE AND WIDEN ROADWAY	R G W CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	HASSAN JAKHAR 3469 YEAGER DRIVE, SUIT # 109 MADERA, CA. 93637 (559)-67-5-52	\$20,706,125 \$7,622,358 \$225,808	10/11/10 10/26/10 11/22/13	21% 37%
	SWPPP						
10-MER-152-21.5/21.8 10-0H7004 HSNH-P152-(074)E P1-52 0-(4E) --()		IN MERCED COUNTY IN LOS BANOS FROM 0.1 MILE WEST OF MILLER LANE TO PLACE ROAD INSTALL TRAFFIC SIGNALS	AMERICAN PAVING COMPANY P O BOX 4348 FRESNO CA 93744 (559)268-9886	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6862	\$834,323 \$518,884 \$518,884	07/08/11 08/01/11 06/14/12	24% 62%
HB1	WPCP						
10-MER-165-11.7/26.7 10-279804 SARR-STP -(011) ASTP-BRST-(011) --()		IN MERCED COUNTY NEAR LOS BANOS FROM HENRY MILLER ROAD TO 0.1 MILE SOUTH OF ROUTE 140 HOT MIX ASPHALT OVERLAY TYPE B	TEICHERT CORPORATION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	KEWAL VIRK 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (559)675-5272	\$11,468,170 \$11,541,211 \$0	05/27/11 06/14/11 03/07/12 03/07/12	100% 100% COMPLETED
HA22	SWPPP						
10-MPA-49-13.3/13.9 10-0Q6104 HSST-PP04-(915)1 --()		IN MARIPOSA COUNTY SOUTH OF THE COMMUNITY OF MARIPOSA ON SR 49 AT THE INTERSECTION OF ASHWORTH ROAD WIDEN ROADWAY FOR LEFT TURN	CW FOX CONSTRUCTION INC 2701 SECRET LAKE TRAIL COOL CA 95614 (530)823-0591		\$989,103 \$0 \$0	01/05/12 01/31/12	0% 0%
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/12**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MPA-140-22.1/0 10-0Q4404		IN MARIPOSA COUNTY AT MARIPOSA 0.2 MILES WEST OF SMITH ROAD NEAR MIDPINES 1.2 MILES EAST OF COLORADO ROAD	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	PAWAN GARG 611 SAN JUAN AVE STOCKTON, CA 95203 (209)941-1995	\$334,045 \$282,433 \$0	06/13/11 07/01/11 01/15/12	84% 85%
HB4N	WPCP	INSTALL CMS AND VEHICLE PULLOUT					
10-SJ-4-4.4/0 10-0U6004		IN SAN JOAQUIN COUNTY NEAR HOLT AT MIDDLE RIVER BRIDGE PAINT BRIDGE	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720	INCWALI WAZIRI 1110 W KETTLEMAN LAN, SUITE 35 LODI, CA 95240 (209)470-8790	\$2,581,010 \$319,812 \$157,415	05/25/11 06/24/11 08/15/12	31% 12%
	WPCP						
10-SJ-4-5.4/6.9 10-0H04U4 SARR-P004-(133)E P0-04 1-(3E) --()		IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD CURVE IMPROVEMENT	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)294-5669	WAZIRI, MOHAMMAD 1110 W KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)470-8790	\$6,847,070 \$4,348,086 \$54,295	09/03/09 09/21/09 11/01/12	70% 64%
HB1	SWPPP						
10-SJ-5-12.4/39.6 10-0U5804		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS FROM TOM PAINE SLOUGH TO 5/12 SEPARATION TREAT BRIDGE DECKS	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPPAWAN GARG (209)941-1995	\$3,388,254 \$1,096,978 \$423,746	05/17/11 06/03/11 04/30/12	22% 31%
	WPCP						
10-SJ-5-25.3/30 10-0U9504		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM ROUTE 5/4 SEPARATION TO MARCH LANE UNDERCROSSING REPLACE PCC SLABS	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVE SUITE A CONCORD CA 94520 (925)288-1566	HANSON, CHRIS 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)479-4053	\$1,023,320 \$296,776 \$0	05/17/11 06/10/11 01/23/12	97% 29%
	WPCP						
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	MARQUEZ, PAM 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$86,470,503 \$16,813,019 \$1,918,920	06/02/11 06/15/11 06/23/15	13% 19%
HE13	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/12**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-32.6/49.8 10-0V1704 IM-0056-(332)0 6332- 47-(E) --() HA22	WPCP	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE HOT MIX ASPHALT OVERLAY	RGW VANGUARD A JOINT VENTURE 550 GREENVILLE RD LIVERMORE CA 94550 (925)606-2400	HARMINDER DEOL 952 GOODWIN DR RIPON CA 95366 (209)599-8576	\$21,213,944 \$18,641,239 \$98,438	12/03/10 12/20/10 06/22/12	58% 85%
10-SJ-12-5.0/10.2 10-0A8404 ACNH-000C-(348)E --() HB4N	SWPPP	IN SACRAMENTO, SAN JOAQUIN, AND SOLANO COUNTIES ON ROUTES 5 AND 12 AT VARIOUS LOCATIONS. PLACE HMA W/CLASS 2 AGGREGATE BASE	DE SILVA GATES CONTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220		\$9,596,666 \$0 \$0	02/08/12 03/06/12	0% 0%
10-SJ-26-4.6/6 10-0E9304 HSST-P026-(024)E --() HB1	SWPPP	IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM 0.5 KM WEST OF PINASCO ROAD TO 0.5 KM EAST OF BEECHER ROAD WIDEN, COLD PLANE AND OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MARY BUSH/PAUL ELLIOTT 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4453	\$1,295,350 \$928,364 \$9,242	05/13/11 06/01/11 06/01/12	100% 68%
10-SJ-88-5.0/12.2 10-0P6004 ACST-PP08-(805)7 --() HA22	WPCP	IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.1 MILE EAST OF COMSTOCK ROAD TO 0.1 MILE WEST OF ROUTE 12 REPAIR AREAS AND APPLY HMA, SIGNALS	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$2,870,460 \$0 \$0	11/22/11 12/21/11	0% 0%
10-SJ-99-27.5/0 10-0N9104 --() HB1	SWPPP	IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION, INC 726 ALFRED NOBEL DR HERCULES, CA 94547 (510)741-9226	SAKATA, STEVE / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928	\$412,600 \$382,185 \$0	01/28/09 02/17/09 12/31/12	0% 0% PLANT EST SATIS
10-SJ-99-29.0/30.7 10-0V8704 NHPO-9955-(2E ) --() HA22	WPCP	IN SAN JOAQUIN COUNTY IN LODI FROM 0.5 MILE NORTH OF HARNEY LANE OVERCROSSING TO EAST PINE STREET OVERCROSSING PANEL REPLACEMENT, GRIND, OVERLAY	MCK SERVICES INC P O BOX 5697 CONCORD CA 94524 (925)957-9200	RANBIR BHULLAR 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)639-4306	\$2,087,777 \$9,037 \$9,037	11/17/11 01/05/12 05/14/12	3% 0% SUSPENDED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/12**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-132-3.9/4.5 10-0S7904 HSNH-P132-(048)E --()		IN SAN JOAQUIN COUNTY ABOUT 9 MILES WEST OF MODESTO FROM 0.7 MILE EAST OF ROUTE 5/132 SEPARATION TO 0.2 MILE EAST OF KOSTER ROAD CONSTRUCT LEFT TURN CHANNELIZATION	KNIFE RIVER CONSTRUCTION P O BOX 6099 STOCKTON CA 95206 (209)948-0302		\$663,607 \$0 \$0	11/30/11 12/21/11	0% 0%
HB1	WPCP						
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING, INC. 2972 LARKIN AVENUE CLOVIS, CA 93612	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$739,658 \$654,876 \$1,430	04/05/10 05/28/10 12/31/14	39% 89%
HA25	SWPPP						
10-SJ-205-1.9/7.9 10-0Q2704		IN SAN JOAQUIN COUNTY NEAR TRACY AT VARIOUS LOCATIONS CONSTRUCT ADDITIONAL LANES	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	HARMINDER DEOL 952 GOODWIN DR RIPON CA 95366 (209)599-8576	\$10,702,066 \$5,759,773 \$286,080	10/12/10 11/02/10 08/30/12	24% 54% SUSPENDED
	SWPPP						
10-STA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY 5400 WEST HIGHWAY 12 LODI CA 95242	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)948-7216	\$1,799,465 \$1,788,084 \$0	09/18/07 10/16/07 02/24/12 02/24/12	100% 100% PLANT EST SATIS
HA25	SWPPP						
10-STA-99-15.1/17 10-0A6714 ACNH-P099-(544)E --()		IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF TUOLUMNE BOULEVARD UNDERCROSSING TO 0.2 MILE NORTH OF RECONSTRUCT RAMPS	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON CA 95366 (209)599-5264	\$4,280,054 \$2,490,479 \$6,482	04/13/11 05/05/11 05/22/12	36% 58%
HA22	SWPPP						
10-STA-99-16.8/24.7 10-0L5904 SARR-P099-(522)E P0-99 5-(2E) --()		IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	SAKATA, STEVE / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928	\$489,644 \$406,730 \$3,943	02/09/10 02/23/10 12/31/13	53% 81%
HA25	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/12**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-/24.7 10-0M8004 ACNH-P099-(549)E --()		IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE REHABILITATE CONCRETE PAVEMENT	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPRENEE SUTTI 952 GOODWIN DRIVE  (209)607-8741	\$75,961,116 \$0 \$0	02/13/12 03/06/12	0% 0%
HA22	WPCP						
10-TUO-49-12.2/12 10-0P2604		IN TUOLUMNE COUNTY NEAR JAMESTOWN FROM 0.1 MILE SOUTH OF ROUTE 49/108 INTERSECTION TO 0.1 MILE SOUTH OF MACKAY RANCH ROAD. CONSTRUCT ACCELERATION LANE	MCI ENGINEERING 7207 MURRAY DRIVE STOCKTON CA 95210 (209)472-1607		\$485,999 \$0 \$0	06/10/11 07/01/11	0% 0%
HB4N	SWPPP						
10-TUO-108-4.0/6 10-340424		IN TUOLUMNE COUNTY NEAR SONORA 0.3 MILE WEST OF PEACEFUL OAK ROAD TO VIA P O BOX 1118 ESTE ROAD REALIGN HIGHWAY BY PAVINGWITH HMA	TEICHERT/MCM A JOINT VENTURE STOCKTON CA 95201 (209)983-2300	BOB NIJJAR 611 SAN JUAN AVE ST OCKTON CA 95203  (209)724-9057	\$22,914,260 \$230,860 \$71,650	12/16/11 01/24/12 06/30/14	4% 1%
HE11	SWPPP						
10-TUO-108-31.2/0 10-0N3704		IN TUOLUMNE COUNTY NEAR STRAWBERRY AT COAST CONST. INC. SOUTH FORK STANISLAUS RIVER BRIDGE REPLACE BRIDGE RAIL	4460 REDWOOD HIGHWAY SUITE 16 SAN RAFAEL CA 94903	PAWAN GARG 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)470-8777	\$428,402 \$408,423 \$0	05/24/10 06/22/10 04/20/11	100% 95%
HA21	WPCP						OVER RUN

**Totals:      Authorized Final Amt:      \$343,833,276      Completed to Date:      \$90,852,907      Work This Month:      \$4,695,358**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-CAL-4-14.5/14.9	10-0A0104	1
10-CAL-26-/3.1	10-2A4204	1
10-MER-99-10.8/13.1	10-363124	1
10-MER-99-13.9/14.4	10-481004	1
10-MER-99-15.8/17.3	10-0K0204	1
10-MER-99-24.4/25.8	10-414824	1
10-MER-99-26.8/27.6	10-3169C4	2
10-MER-99-32.6/37.2	10-0L5804	2
10-MER-140-36.5/37.6	10-3A66U4	2
10-MER-152-21.5/21.8	10-0H7004	2
10-MER-165-11.7/26.7	10-279804	2
10-MPA-49-13.3/13.9	10-0Q6104	2
10-MPA-140-22.1/0	10-0Q4404	3
10-SJ-4-4.4/0	10-0U6004	3
10-SJ-4-5.4/6.9	10-0H04U4	3
10-SJ-5-25.3/30	10-0U9504	3
10-SJ-5-28.5/35.6	10-0G4704	3
10-SJ-5-32.6/49.8	10-0V1704	3
10-SJ-5-12.4/39.6	10-0U5804	4
10-SJ-12-5.0/10.2	10-0A8404	4
10-SJ-26-4.6/6	10-0E9304	4
10-SJ-88-5.0/12.2	10-0P6004	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-SJ-99-27.5/0	10-0N9104	4
10-SJ-99-29.0/30.7	10-0V8704	4
10-SJ-132-3.9/4.5	10-0S7904	5
10-SJ-205-1.7/12.6	10-0L5704	5
10-SJ-205-1.9/7.9	10-0Q2704	5
10-STA-99-16.8/24.7	10-0L5904	5
10-STA-99-/24.7	10-0M8004	5
10-STA-99-15.0/16.5	10-0F7304	5
10-STA-99-15.1/17	10-0A6714	6
10-TUO-49-12.2/12	10-0P2604	6
10-TUO-108-31.2/0	10-0N3704	6
10-TUO-108-4.0/6	10-340424	6

**Statement of Ongoing Contracts - Federal Aid**

**District**      10

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$107,684,447	\$35,454,258
-F-	FEDERAL AID (PRIMARY)	\$132,494,139	\$10,112,837
-S-	FEDERAL AID (SECONDARY)	\$9,853,481	\$2,884,219
-SH-	STATE HIGHWAY	\$46,081,168	\$11,869,712

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	10		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			\$47,720,041
<b>District Total:</b>			<u>\$343,833,276</u>
			<b>Work Comp</b>
			\$30,531,881
			<u>\$90,852,907</u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
10	\$13,267,635
<b>Work completed this Period:</b>	\$13,267,635