

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Accepted	% Work Message
10-AMA-49-6.1/0 10-0T1404 HSST-P049-(152)E --()		IN AMADOR COUNTY AT MARTELL AT MARTELL/JACKSON GATE ROAD INSTALL TRAFFIC SIGNAL	TIM PAXIN'S PACIFIC EXCAVATIONINC 9796 KENT STREET ELK GROVE CA 95624 (916)686-2800		\$471,841 \$0 \$0	01/09/13 01/25/13	0% 0%
HB1	WPCP						
10-AMA-88-/5.5 10-264444 ACNH-P088-(058) --()		IN AMADOR COUNTY ABOUT 7 MILES EAST OF CLEMENTS FROM SAN JOAQUIN COUNTY LINE TO 0.1 MILE WEST OF RTE 124 ROADWAY REHABILITATION	GEORGE REED INC - MYERS AND SONS CONSTRUCTION LP JV P O BOX 4760 MODESTO CA 95352 (209)523-0734	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$11,103,443 \$3,501,576 \$24,735	04/10/12 05/15/12 12/31/15	24% 32%
HA22	SWPPP						
10-CAL-26-/3.1 10-2A4204 STP-P026-(026)E --()		IN SAN JOAQUIN AND CALAVERAS COUNTIES NEAR VALLEY SPRINGS FROM WIMER HOSPITAL ROAD TO SAVAGE WAY PLACE HMA, AB AND WIDEN ROADWAY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	SHIVINDER/ALFRED 1110 W KETTLEMAN LANE LODI, CA-95240 (209)333-6972	\$7,867,109 \$7,940,767 \$79,358	06/27/11 07/15/11 06/19/13	13% 97%
HA22	SWPPP						
10-MER-5-23.1/24 10-0S1904 IM00-5513-(840)8 --()		IN MERCED COUNTY NEAR SANTA NELLA FROM 0.5 MILE NORTH OF MCCABE ROAD OVERCROSSING TO 0.2 MILE NORTH OF WHITWORTH ROAD OVERCROSSING REMODEL WEIGH STATION AND RAMPS	AMLAND CORPORATION 3168 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132 (408)772-3979	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$1,006,370 \$0 \$0	02/27/12 04/13/12	0% 0% SUSPENDED
	WPCP						
10-MER-99-4.6/10.5 10-415704		IN MERCED COUNTY NEAR MERCED FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE NORTH OF MCHENRY ROAD CONST. FREEWAY, INTERCHANGE, BRIDGE	TEICHERT/FLATIRON WEST A JOINTVENTURE P O BOX 1118 STOCKTON CA 95201 (209)983-2300	VIRK,KEWAL 3469 YEAGER DR SU 109 MADERA CA 93637 (559)675-5272	\$66,041,523 \$22,330,540 \$2,237,655	04/06/12 05/14/12 03/29/16	17% 34%
HE14	SWPPP						
10-MER-99-10.8/13.1 10-363124		IN MERCED CO IN AND NEAR MERCED FROM TAKEHARA LANDSCAPE, INC. MILES CREEK OVERFLOW TO CHILDS AVENUE POST OFFICE BOX 277085 OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	SACRAMENTO CA 95827 (916)386-9487	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)333-6928	\$1,054,798 \$927,638 \$3,931	02/10/10 03/10/10 12/31/13	73% 87%
HE14	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --()		IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380-9517 (209)483-5812	\$22,953,444 \$6,445,000 \$69,233	01/19/12 02/03/12 04/29/15	22% 28%
HA21	SWPPP						
10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --()		IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE	RGW 550 GREENVILLE RD. LIVERMORE, CA. 94550-9297 (925)606-2400	COREY CASEY 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6783	\$21,647,956 \$18,166,797 \$719,482	10/08/09 10/22/09 06/28/13	89% 84%
HA21	SWPPP						
10-MER-99-24.4/25.8 10-414824		IN MERCED COUNTY IN AND NEAR ATWATER ENVIRONMENTAL LANDSCAPE FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	ATWATER ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$703,198 \$635,344 \$988	11/09/11 11/22/11 12/31/15	0% 0% PLANT EST SATIS
HE14	SWPPP						
10-MER-99-26.8/27.6 10-3169C4		IN MERCED COUNTY NEAR LIVINGSTON FROM ROLFE CONSTRUCTION 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	3573 SOUTHERN PACIFIC AVE. ATWATER CA 95301 (209)358-5548	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)333-6928	\$322,753 \$285,483 \$1,040	02/11/10 04/06/10 12/31/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						
10-MER-99-/4.6 10-415804		IN MERCED COUNTY NEAR CHOWCHILLA FROM SECURITY PAVING COMPANY INC CHOWCHILLA RIVER BRIDGE TO BUCHANAN P O BOX 1489 HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE	SUN VALLEY CA 913531489 (818)767-8418	KEWAL VIRK 3469 YEAGER DRIVE SUIT 109 MADERA CA 93637 (559)675-5272	\$44,433,257 \$2,858,689 \$1,696,632	07/12/12 08/31/12 04/02/16	11% 6%
HE14	SWPPP						
10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MARTHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE REPLACE BRIDGE AND WIDEN ROADWAY	R G W CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	BRENT HAROLDSEN 3469 YEAGER DRIVE, SUITE 109 MADERA, CA. 93637 (559)246-6410	\$22,490,069 \$12,716,616 \$231,307	10/11/10 10/26/10 05/16/14	45% 57%
	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-152-6.0/10.1 10-0S9404 ACNH-P152-(081)E P1-52 0-(1E) --()		IN MERCED COUNTY ABOUT 10 MILES OF LOS BANOS FROM SAN LUIS DAM SERVICE ROAD TO SAN LUIS FOREBAY BRIDGE INSTALL DOUBLE THREE BEAM BARRIER	WEST J FLETCHER CREAMER & SON INC 12874 SAN FERNANDO ROAD SYLMAR CA 91342 (818)367-9748		\$1,238,269 \$0 \$0	10/03/12 11/06/12	0% 0%
HB1	WPCP						
10-MPA-49-44.7/0 10-0W5404		IN AMADOR, MARIPOSA & TUOLUMNES COUNTIES AT VARIOUS LOCATIONS INSTALL WASHRACK	TRICON CONSTRUCTION, INC 11419 SUNRISE GOLD CIR STE 6 RANCHO CORDOVA, CA 95742 (916)638-9866	ABDEFATAH, MOHSEN 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)610-9267	\$2,187,099 \$1,434,236 \$98,465	06/20/12 08/16/12 07/24/13	58% 66%
HB1	WPCP						
10-SJ-4-14.1/0 10-0V5904		IN SAN JOAQUIN COUNTY NEAR STOCKTON AT SAN JOAQUIN RIVER BRIDGE REPAINT BRIDGE	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720	INCWALI WAZIRI 1110 W KETTLEMAN LANE ST 35 LODI, CA 95240 (209)470-8790	\$1,866,713 \$0 \$0	04/27/12 06/12/12 11/15/13	0% 0% SUSPENDED
HM3	WPCP						
10-SJ-4-19.5/20.1 10-3A1004		IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION LP 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPPAL BAHADUR PAUL 3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)609-1295	\$87,806,232 \$284,767 \$284,767	10/16/12 12/03/12 01/21/15	1% 0%
HE13	SWPPP						
10-SJ-5-.1/47.8 10-0K3304 ACNH-X077-(019)E --()		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS	ROADWAY ENGINEERING WORKS INC 3442 6TH ST CERES CA 95307 (209)541-0920		\$1,795,021 \$0 \$0	01/09/13 01/30/13	0% 0%
HB4N	WPCP						
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --()		IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220		\$40,394,200 \$0 \$0	12/10/12 01/10/13	0% 0%
HA22	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-28.5/35.6 10-0G4704 ACIM-005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$88,779,145 \$38,018,703 \$984,692	06/02/11 06/15/11 07/15/15	38% 43%
HE13	SWPPP	WIDEN BRIDGES AND FREEWAY LANES					
10-SJ-12-5.0/10.2 10-0A8404 ACNH-000C-(348)E --()		IN SACRAMENTO, SAN JOAQUIN, AND SOLANO COUNTIES ON ROUTES 5 AND 12 AT PO BOX 2909 VARIOUS LOCATIONS.	DE SILVA GATES CONTRUCTION DUBLIN CA 94568 (925)829-9220	SHIVINDER SINGH (209)365-7150	\$10,480,200 \$6,664,631 \$187,108	02/08/12 03/06/12 05/31/13	77% 64%
HB4N	SWPPP	PLACE HMA W/CLASS 2 AGGREGATE BASE					
10-SJ-99-2.0/4.3 10-0S7604		IN SAN JOAQUIN COUNTY NEAR MANTECA AT AMLAND CORP VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF JACK TONE ROAD TO 0.6 MILE SOUTH OF AUSTIN ROAD	SAN JOSE CA 95132 (408)929-3949	MARY BUSH 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)639-4453	\$316,203 \$77,023 \$26,163	06/06/12 06/28/12 03/27/13	77% 24%
HB4N	WPCP	INSTALL CMS AND TMS AND MBGR					
10-SJ-99-4.9/14.2 10-0E6114		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	OBAIDULLAH RASHID "ABDUL" 3663 ARCH ROAD,SUITE 500., STOCKTON, CA 95215 (209)470-8782	\$26,248,619 \$4,918,298 \$897,595	03/27/12 04/19/12 02/26/14	40% 19%
HE13	SWPPP	WIDEN EXISTING FREEWAY WITH HMA					
10-SJ-99-6.9/10.6 10-0E6134		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC	BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	RANBIR BHULLAR 3663 ARCH RD,SUITE 500 STOCKTON, CA 95215-8315 (209)639-4306	\$24,490,000 \$328,514 \$210,814	10/11/12 11/06/12 05/14/14	4% 1% SUSPENDED
HE13	SWPPP	LATHROP INTERCHANGE (PHASE 3)					
10-SJ-99-10.6/15 10-0E6124		IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	QUAN TRINH. 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215 (209)471-4008	\$24,537,849 \$2,057,170 \$413,609	06/27/12 07/20/12 10/16/14	17% 8%
HE13	SWPPP	FRENCH CAMP INTERCHANGE (PHASE 2)					

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-132-1.0/3 10-0V2104		IN SAN JOAQUIN COUNTY ABOUT 10.5 MILES WEST OF MODESTO AT SERVICE ROAD OVERCROSSING AND AT DELTA-MENDOTA CANAL BRIDGE REPLACE BRIDGE GIRDER	VIKING CONSTRUCTION COMPANY P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	COREY CASEY 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6783	\$563,108 \$529,849 \$0	05/08/12 06/12/12 03/06/13 03/06/13	100% 100% COMPLETED
HM3	WPCP						
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --() HA25		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING, INC. 2972 LARKIN AVENUE CLOVIS, CA 93612 (559)292-7760	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$739,658 \$672,036 \$1,430	04/05/10 05/28/10 12/31/14	68% 91%
10-SJ-205-1.9/7.9 10-0Q2704		IN SAN JOAQUIN COUNTY NEAR TRACY AT VARIOUS LOCATIONS CONSTRUCT ADDITIONAL LANES	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	MOHAMMAD WALI WAZIRI 1110 W KETTLEMAN LN, ST 35 LODI, CA 95240 (209)470-8790	\$11,077,119 \$10,821,704 \$0	10/12/10 11/02/10 03/01/13 03/01/13	100% 100% COMPLETED
	SWPPP						
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --() TEA1		IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	L M L ENTERPRISES INC 4361 TECHNOLOGY DRIVE #D LIVERMORE CA 94551 (925)270-1890		\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
	WPCP						
10-STA-99-15.1/17 10-0A6714 ACNH-P099-(544)E --() HA22		IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF TUOLUMNE BOULEVARD UNDERCROSSING TO 0.2 MILE NORTH OF RECONSTRUCT RAMPS	TEICHERT CONSTRUCTION PO BOX 1118 STOCKTON CA 95201 (209)983-2300	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON CA 95366 (209)599-5264	\$4,982,141 \$4,815,589 \$403,095	04/13/11 05/05/11 04/22/13	36% 98%
	SWPPP						
10-STA-99-16.8/24.7 10-0L5904 SARR-P099-(522)E P0-99 5-(2E) --() HA25		IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE. #35 LODI CA 95240 (209)333-6928	\$489,644 \$454,045 \$3,943	02/09/10 02/23/10 12/31/13	82% 90%
	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/13**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-/24.7 10-0M8004 ACNH-P099-(549)E --()		IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE REHABILITATE CONCRETE PAVEMENT	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPRENEE SUTTI 952 GOODWIN DRIVE RIPON, CA. 95366 (209)607-8741	\$79,273,558 \$69,714,814 \$1,895,241	02/13/12 03/06/12 05/31/13	81% 86%
HA22	WPCP						
10-STA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --()		IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BA WIDEN TO 4 LANES	BAY CITIES PAVING AND GRADING INC PO BOX 6227 CONCORD CA 94524 (925)687-6666	SUTTI,RENEE' M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$15,685,611 \$275,604 \$170,124	08/30/12 09/18/12 12/03/14	1% 2% SUSPENDED
HB4C	SWPPP						
10-TUO-108-4.0/6 10-340424		IN TUOLUMNE COUNTY NEAR SONORA 0.3 MILE WEST OF PEACEFUL OAK ROAD TO VIA P ESTE ROAD REALIGN HIGHWAY BY PAVINGWITH HMA	TEICHERT/MCM A JOINT VENTURE P O BOX 1118 STOCKTON CA 95201 (209)983-2300	COLIN DORAN 19596 MONO WAY SONORA, CA. 95370 (209)815-1075	\$23,778,147 \$16,187,631 \$1,519,106	12/16/11 01/24/12 12/23/13	57% 68%
HE11	SWPPP						
10-TUO-108-58.8/58.8 10-0S2404		IN TUOLUMNE COUNTY ON ROUTE 108 ONE MILE EAST OF KENNEDY MEADOWS CONSTRUCT SOLDIER PILE WALL	C W FOX CONSTRUCTION INC 2701 SECRET LAKE TRAIL COOL CA 95614 (530)823-0591	SCHEIBER, TROY SONORA, CA 95370 (559)341-2018	\$819,860 \$387,228 \$0	04/04/12 04/25/12 05/24/13	43% 47%
HA42	WPCP						
10-TUO-120-44.8/44.8 10-0W0704 ACBH- 120-(055) NHP-120 -(055)E --()		IN TUOLUMNE COUNTY NEAR BUCK AT BIG OAK SIDEHILL VIADUCT REPLACE BRIDGE DECK	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	19596 MONO WAY SONORA, CA 95370 (559)341-2018	\$2,663,958 \$40,400 \$40,400	01/24/13 02/14/13 12/26/13	4% 2%
	WPCP						

Totals:	Authorized Final Amt:	<u>\$651,252,477</u>	Completed to Date:	<u>\$233,490,692</u>	Work This Month:	<u>\$12,200,912</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-AMA-49-6.1/0	10-0T1404	1
10-AMA-88-/5.5	10-264444	1
10-CAL-26-/3.1	10-2A4204	1
10-MER-5-23.1/24	10-0S1904	1
10-MER-99-4.6/10.5	10-415704	1
10-MER-99-10.8/13.1	10-363124	1
10-MER-99-13.9/14.4	10-481004	2
10-MER-99-15.8/17.3	10-0K0204	2
10-MER-99-24.4/25.8	10-414824	2
10-MER-99-26.8/27.6	10-3169C4	2
10-MER-99-/4.6	10-415804	2
10-MER-140-36.5/37.6	10-3A66U4	2
10-MER-152-6.0/10.1	10-0S9404	3
10-MPA-49-44.7/0	10-0W5404	3
10-SJ-4-14.1/0	10-0V5904	3
10-SJ-4-19.5/20.1	10-3A1004	3
10-SJ-5-.1/47.8	10-0K3304	3
10-SJ-5-25.1/28.6	10-0M7804	3
10-SJ-5-28.5/35.6	10-0G4704	4
10-SJ-12-5.0/10.2	10-0A8404	4
10-SJ-99-2.0/4.3	10-0S7604	4
10-SJ-99-4.9/14.2	10-0E6114	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-99-6.9/10.6	10-0E6134	4
10-SJ-99-10.6/15	10-0E6124	4
10-SJ-132-1.0/3	10-0V2104	5
10-SJ-205-1.7/12.6	10-0L5704	5
10-SJ-205-1.9/7.9	10-0Q2704	5
10-STA-99-16.8/24.7	10-0L5904	5
10-STA-99-/24.7	10-0M8004	5
10-STA-99-2.3/20.2	10-0S7804	5
10-STA-99-15.1/17	10-0A6714	6
10-STA-219-2.9/4.9	10-0A8724	6
10-TUO-108-58.8/58.8	10-0S2404	6
10-TUO-108-4.0/6	10-340424	6
10-TUO-120-44.8/44.8	10-0W0704	6

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
10			
Federal Aid			
-I-	FEDERAL AID (INTERSTATE)	\$129,173,345	\$38,018,703
-F-	FEDERAL AID (PRIMARY)	\$156,980,103	\$103,898,626
-S-	FEDERAL AID (SECONDARY)	\$8,811,471	\$7,940,767

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
-SH-		STATE HIGHWAY	\$316,246,478
			\$40,041,080
District Total:			<u>\$651,252,477</u>
			<u>\$233,490,692</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$11,640,227
Work completed this Period:	\$11,640,227