

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 1  
05/01/08

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DRIVE, 200 PALM DESERT, CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,199,418 \$386,814 \$62,274	11/16/07 12/21/07 10/26/11	7% 31%
HE14 HE14	SWPPP						
11-IMP-8-23.3/23.7 11-284104		IN IMPERIAL COUNTY NEAR EL CENTRO FROM 0.2 MILE WEST TO 0.2 MILE EAST OF DUNAWAY ROAD OVERCROSSING REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$684,988 \$0 \$0	03/26/08 04/11/08	0% 0%
HA22	WPCP						
11-IMP-8-37.8/38.1 11-285704		IN IMPERIAL COUNTY IN EL CENTRO FROM 0.1 MILE WEST TO 0.2 MILE EAST OF ROUTE 8/86 SEPARATION WIDEN AND REHABILITATE RAMP	SIM J HARRIS INC 4375 JUTLAND DRIVE STE 260 SAN DIEGO CA 92117 (858)274-4949		\$357,395 \$0 \$0	04/03/08 04/17/08	0% 0%
HA22	WPCP						
11-IMP-78-12.1/15.2 11-167884 HPLU-6211-(067)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AND ON OLD ROUTE 111 CONSTRUCT FOUR-LANE EXPRESSWAY	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360		\$68,613,955 \$0 \$0	03/11/08 03/27/08	0% 0%
HE14	SWPPP						
11-IMP-86-15.1/15.5 11-284504		IN IMPERIAL COUNTY NEAR IMPERIAL FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF KEYSTONE ROAD INSTALL TRAFFIC SIGNAL	HAZARD CONSTRUCTION P.O. BOX 229000 SAN DIEGO, CA 92192-9000	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$553,721 \$278,107 \$278,107	02/08/08 02/27/08 07/02/08	20% 50%
HB1	WPCP						
11-IMP-86-33.3/43.1 11-287504		IN IMPERIAL COUNTY NEAR WESTMORLAND AND IN CALIPATRIA ON ROUTE 86 AND ON ROUTE 111 REPLACE PCC PAVEMENT	PAVE TECH INC 735 LAGUNA DR CARLSBAD CA 92008 (760)729-7592		\$751,174 \$606,143 \$549,402	12/12/07 01/16/08 06/10/08	60% 80%
HM1B	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 2  
05/01/08

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-111-1.2/4.7 11-276604		IN IMPERIAL COUNTY IN AND NEAR CALEXICO FROM ROUTE 98 TO ROUTE 86 OVERLAY PAVEMENT	GRANITE CONSTRUCTION COMPANY 2095 HIGHWAY 111 EL CENTRO, CA 92243	GOYAL, JITENDRA 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-1348	\$2,112,663 \$1,997,318 \$0	06/21/07 07/16/07 03/28/08 04/02/08	100% 100%  COMPLETED
HM1	SWPPP						
11-IMP-111-11.4/22.2 11-256204		IN IMPERIAL COUNTY NEAR BRAWLEY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P&D LANDSCAPE MGMT. SERVICES 999 TOWN AND COUNTRY RD, FL4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,379,600 \$1,280,932 \$3,066	03/06/06 03/17/06 09/17/09	0% 0%  PLANT EST SATIS
HE14	WPCP						
11-IMP-115-3.1/21.2 11-275004 ACST-S115-(009)E S1-15 0-(9E) --() HA22	WPCP	IN IMPERIAL COUNTY IN AND NEAR HOLTVILLE FROM 0.2 KM SOUTH OF ROUTE 8 AND 115 SEPARATION TO EAST JUNCTION ROUTE 78 REHABILITATE ROADWAY	HAZARD CONSTRUCTION COMPANY P.O. BOX 229000 SAN DIEGO, CA 92192-9000	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$3,992,245 \$4,115,360 \$0	08/30/07 09/28/07 04/11/08	100% 99%  SUSPENDED
11-IMP-186-/.4 11-267504 HPD-P186-(003)E --() HA42	WPCP	IN IMPERIAL COUNTY AT ANDRADE FROM MEXICO BORDER TO 0.6 KM NORTH OF MEXICO BORDER WIDEN SHOULDER AND INSTALL BEACON	A.P. ENGINEERING CORPORATION 1271-10 COLUMBIA AVENUE RIVERSIDE, CA 92507	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$512,208 \$472,158 \$0	08/10/07 10/22/07 03/28/08 04/29/08	100% 87%  OVER RUN
11-IMP-186-/1.9 11-266804		IN IMPERIAL COUNTY AT ANDRADE FROM THE MEXICO BORDER TO 0.1 KM SOUTH OF ROUTE 186 AND 8 SEPARATION AVENUE OVERCROSSING RESURFACE ROADWAY	INTERMOUNTAIN SLURRY SEAL, INC 6225 S. WALNUT STREET, D LOOMIS, CA 95650	GOYAL, JITENDRA 722 E BARIONI BLVD. IMPERIAL, CA 92251 (760)355-1348	\$218,707 \$209,376 \$0	12/22/06 01/17/07 11/08/07 11/15/08	100% 100%  SUSPENDED
HA22	WPCP						
11-SD-5-.1/.3 11-264904 ACST-005 -(604)E 00-5 16-(4E) --() TEA2	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM UNITED STATES AND MEXICO BORDER TO CAMINO DE LA PLAZA OVERCROSSING CONSTRUCT BICYCLE FACILITIES	3-D ENTERPRISES, INC. 2180-2C GARNET AVENUE SAN DIEGO, CA 92109	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,678,522 \$1,656,036 \$10,539	08/29/06 09/07/06 05/01/08 04/24/08	0% 0%  PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 3  
05/01/08

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-1.6/45.4 11-080804		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL RADAR SCANNERS	HMS CONSTRUCTION, INC. 1225 LINDA VISTA DRIVE SAN MARCOS, CA 92078	NGUYEN, HUNG 4269-2 HIGHLAND AVENUE SAN DIEGO, CA 92115 (858)688-1865	\$2,908,218 \$2,893,441 \$0	12/20/06 01/11/07 03/20/08 04/04/08	100% 100%  PLANT EST SATIS
HB4N	WPCP						
11-SD-5-6.3/53.5 11-276404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS TREE REMOVAL	ARBORWORKS, INC. 11875-C152 DUBLIN BLVD. DUBLIN, CA 94568	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$263,700 \$368,365 \$0	06/14/07 07/23/07 05/02/08	61% 100%  
HA25	WPCP						
11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E)		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO, CA 92029	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4081	\$5,637,020 \$5,218,807 \$10,809	06/02/06 06/15/06 02/11/11	0% 0%  PLANT EST SATIS
HA25	SWPPP						
HA25							
11-SD-5-10.0/10.8 11-276104 ACNH-X073-(082)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REPLACE METAL RAILING	HAZARD CONSTRUCTION P.O. BOX 229000 SAN DIEGO, CA 92192-9000	JUAREZ, DANIEL 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1501	\$4,812,306 \$1,706,766 \$1,047,280	12/06/07 12/31/07 07/21/08	31% 36%  
HB1	WPCP						
11-SD-5-10.0/10.7 11-066704 ACNH-005 -(602)9 0-05 1-(029)E --()		IN SAN DIEGO COUNTY IN NATIONAL CITY FROM 24TH STREET UNDERCROSSING TO HARBOR DRIVE UNDERCROSSING CONSTRUCT AUXILIARY LANES	COFFMAN SPECIALTIES, INC. 4375-206 JUTLAND DRIVE SAN DIEGO, CA 92117-3632	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6406	\$10,293,568 \$10,021,287 \$17,662	11/04/05 11/15/05 05/01/08	100% 98%  OVER RUN
HB4N	SWPPP						
11-SD-5-26.8/26.8 11-081104		IN SAN DIEGO COUNTY IN SAN DIEGO AT GILMAN DRIVE UNDERCROSSING WIDEN AND INSTALL TRAFFIC SIGNALS	HAZARD CONSTRUCTION P.O. BOX 229000 SAN DIEGO, CA 92192-9000	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4081	\$808,556 \$769,928 \$5,388	06/15/07 07/05/07 03/04/09	0% 0%  PLANT EST SATIS
HB4N	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 4  
05/01/08

District 11						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted %Time % Work Message
11-SD-5-28.3/37 11-0301U4 ACIM-X073-(059)N PL60-66 0-(9N) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	E.L. YEAGER CONSTRUCTION CO. INC. 3063 E.CARMEL VALLEY RD. SAN DIEGO,CA 92130	KHAN, MOHAMMED 11803 SORRENTO VALLEY RD, B SAN DIEGO, CA 92121 (858)720-2111	\$141,073,647 \$140,987,880 \$81,762	02/27/02 03/12/02 08/07/08 PLANT EST SATIS
HE13	SWPPP					
11-SD-5-34.7/35.7 11-065104 STPL-6211-(037)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP, INCHURTZIG, JOHN 1.0 KM NORTH OF DEL MAR HEIGHTS ROAD P.O. BOX 77038 OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC PLANTING AND IRRIGATION	CORONA, CA 92877	7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4086	\$700,592 \$557,746 \$3,621	08/04/04 08/20/04 02/10/10 PLANT EST SATIS
HB4C	SWPPP					
11-SD-5-35.7/38.5 11-2358U4		IN SAN DIEGO COUNTY IN SAN DIEGO SOLANA BEACH AND ENCINITAS FROM SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BRIDGE CONSTRUCT HOV LANE	COFFMAN SPECIALTIES, INC. 4375-260 JUTLAND DRIVE SAN DIEGO,CA 92117	ETEZADI, AMIR 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4090	\$33,741,209 \$17,991,431 \$2,141,513	08/15/07 09/10/07 10/30/09 48% 53%
HB4C	SWPPP					
11-SD-5-36.3/36.7 11-279604		IN SAN DIEGO COUNTY IN SAN DIEGO AND SOLANA BEACH FROM VIA DE LA VALLE UNDERCROSSING TO 0.7 KM NORTH OF VIA DE LA VALLE UNDERCROSS RAMP MODIFICATION	L B CIVIL CONSTRUCTION INCORPORATED 10650 TREENA STREET STE 212 SAN DIEGO CA 92131 (858)578-5222	TRAN, DUNG 11803-B SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858)720-2115	\$1,935,491 \$1,834,471 \$0	03/27/07 04/16/07 03/27/08 100% 100% PLANT EST SATIS
HB4N	SWPPP					
11-SD-5-50.9/52.8 11-239604		IN SAN DIEGO COUNTY IN CARLSBAD AND OCEANSIDE FROM BUENA VISTA LAGOON BRIDGE TO BROOKS STREET OVERCROSSING HIGHWAY PLANTING	MSJS MANAGEMENT SERVICES, INC. P.O. BOX 52797 RIVERSIDE, CA 92517	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$1,800,756 \$286,542 \$38,984	09/26/07 11/06/07 12/06/11 35% 16%
HA25	SWPPP					
11-SD-5-52.8/54.9 11-239504		IN SAN DIEGO COUNTY IN OCEANSIDE FROM P&D LANDSCAPE MANAGEMENT BROOKS STREET OVERCROSSING TO 0.1 KM 999 TOWN AND COUNTRY RD, FIR4 NORTH OF CAMP DEL MAR OVERCROSSING PLANTING AND IRRIGATION	ORANGE,CA 92868	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$1,285,692 \$534,898 \$101,194	08/09/07 09/18/07 10/24/11 11% 41%
HA25	SWPPP					

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 5  
05/01/08

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-56.4/56.9 11-279104		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM SANTA MARGARITA RIVER BRIDGE TO STUART OVERHEAD DRAINAGE IMPROVEMENT	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD SAN DIMAS, CA 91773	TRAN, DUNG 11803-B SORRENTO VALLEY ROAD SAN DIEGO, CA 92121 (858)720-2115	\$366,856 \$355,912 \$0	08/22/07 09/18/07 03/25/08 03/27/08	100% 100%  SUSPENDED
HB1	WPCP						
11-SD-5-66.5/68.5 11-259304		IN SAN DIEGO COUNTY ABOUT 21 KM NORTH OF OCEANSIDE FROM 1.1 KM SOUTH OF TO 2.1 KM NORTH OF THE SAN ONOFRE TRUCK INSPECTION FACILI UPGRADE EXISTING BACK-UP GENERATORS	GIM GENERAL ENGINEERING 916 MORNING SUN DRIVE ENCINITAS, CA 92024	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4093	\$613,200 \$105,094 \$0	09/26/07 10/22/07 06/23/08	25% 17%
HA42	WPCP						
11-SD-8-26.5/26.8 11-270604 ACIM-4125-(004)E --()		IN SAN DIEGO COUNTY NEAR ALPINE FROM 0.4 KM WEST OF PEUTZ VALLEY ROAD UNDERCROSSING TO 0.1 KM EAST OF PEUTZ VALLEY ROAD UNDERCROS REPAIR SLOPE	NEWPORT GRADING INC 3046 EVERWOOD DRIVE RIVERSIDE CA 92503 (951)351-4231		\$175,031 \$0 \$0	03/07/08 04/23/08	0% 0%
HA23	WPCP						
11-SD-8-36.5/0 11-080004 ACIM-008 -(300)3 --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.2 KM WEST OF SWEETWATER RIVER BRIDGE TO 0.5 KM EAST OF LA POSTA CREEK BRIDGE BRIDGE REHABILITATION	TRUESDELL CORP. OF CALIF. INC. 1463 BROADWAY EL CAJON, CA 92020 (602)437-1711	KIEL, WILLIAM 1463 BROADWAY EL CAJON, CA 92020 (619)888-8886	\$4,954,041 \$5,247,126 \$2,000	08/04/05 08/19/05 05/01/08 04/18/08	96% 99%  COMPLETED
HA21	WPCP						
11-SD-8-61.2/0 11-271004 ACIM-4123-(004)E --()		IN SAN DIEGO COUNTY ABOUT 12 MILES EAST OF BOULDER OAKS AT CRESTWOOD ROAD UNDERCROSSING REPAIR SLOPE	CAROLINO CONSTRUCTION CO. 3035 8TH STREET NATIONAL CITY, CA 91950	AGUILAR, PEDRO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1372	\$183,130 \$147,491 \$47,062	11/09/07 12/17/07 04/20/08	68% 78%
HA23	WPCP						
11-SD-15-.6/2.4 11-235904		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM OCEANVIEW BLVD OVERCROSSING TO 0.3 KM NORTH OF ROUTE 94 AND ON 94 FROM 0.6 KM HIGHWAY PLANTING AND IRRIGATION	SHIVA CONSTRUCTION 1360 ROSECRANS STREET, STE. E SAN DIEGO, CA 92106	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$719,249 \$689,714 \$1,216	07/25/01 08/01/01 01/14/09	0% 0%  PLANT EST SATIS
HA25	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 6  
05/01/08

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-2.3/6.1 11-2379U4 ACIM-X073-(079)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS INSTALL TRANSPORTATION SYSTEMS	ROYAL ELECTRIC 3131 52ND AVENUE  SACRAMENTO,CA 92823	BYRNES, VINCENT 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4078	\$5,952,730 \$6,199,262 \$142,173	06/02/06 06/15/06 10/14/08	0% 0%
HB4N	SWPPP						PLANT EST SATIS
11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION	ACCU CONSTRUCTION, INC. 23135 BETTY ROAD  PERRIS, CA 92570	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$4,487,447 \$1,368,125 \$520,729	09/10/07 10/25/07 03/05/12	31% 30%
HA25	SWPPP						
11-SD-15-8.9/9.7 11-233204 ER- ( ) --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161  SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-16.0/M19.3 11-2T0934		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD  SAN DIEGO, CA 92126	ONTOY, HARWELL 13220-112 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)679-4563	\$66,868,627 \$1,107,592 \$1,038,985	02/08/08 02/27/08 02/03/11	3% 2%
HB4C	SWPPP						
11-SD-15-18.6/M27.7 11-080944 ACIM-015 -(201)N ST62-11 0-(0PL) 211-050-() HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM 0.7 KM NORTH OF POWAY ROAD OVERCROSSING TO 0.1 KM SOUTH OF CLARENCE LANE UNDER CONSTRUCT MANAGED LANES	FCI CONSTRUCTION 2585 BUSINESS PARK DRIVE  SAN DIEGO,CA 92081	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1430	\$46,041,725 \$28,387,189 \$1,066,759	07/10/06 07/25/06 10/09/08	72% 61%
11-SD-15-18.9/M19.5 11-080934 ACIM-015 -(200)1 ACST-P056-(002)N P0-56 0-(2N) HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE  VISTA, CA 92081-881	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1508	\$35,576,684 \$33,813,616 \$951,917	04/14/05 04/26/05 05/01/08	100% 93%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 7  
05/01/08

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-20.5/28 11-293804		IN SAN DIEGO CO. ON I-15 FROM CARMEL MTN ROAD OC TO CLARENCE LANE UC REPAIR MBGR & SIGNS; PLC EROSION CONTROL	FCI CONSTRUCTORS JEFF TURNER 15950-N BERNARDO CTR DRIVE SAN DIEGO, CA 92127	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1435	\$501,000 \$344,413 \$0	10/25/07 10/25/07 10/24/08	36% 69%
HA23							
11-SD-15-22.0/M24.1 11-080914 ACIM-015 -(192)2 CMST-6211-(034)P 621-1 03-()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI/BBCI, JV ATTENTION RICK CAMINO DEL NORTE UNDERCROSSING TO 0.5 FINKEN KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING CONSTRUCT MANAGED LANES	2585 BUSINESS PARK VISTA, CA 92081	HSU, PAUL 11803-C SORRENTO VALLEY ROAD SAN DIEGO, CA 92121 (858)720-2104	\$75,435,528 \$70,987,097 \$960,918	08/11/04 08/26/04 06/30/08	94% 92%
HB4C HB4C HB4C	SWPPP						
11-SD-15-24.0/M26.5 11-080924 ACIM-015 -(196)2 --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI CONSTRUCTORS/ BALFOUR 0.5 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO 0.7 KM SOUTH OF VIA RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES	BEATTY, A JV DALE NELSON 2585 BUSINESS PARK WAY VISTA, CA 92081	JAVED, FARIDUN 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)748-4261	\$92,338,887 \$78,764,723 \$1,676,209	09/09/04 09/22/04 08/04/08	72% 85%
HB4C HB4C	SWPPP						
11-SD-52-7.4/13.3 11-267304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.1 MILE EAST OF ROUTE 52/15 SEPARATION TO MAST BLVD UNDERCROSSING CONSTRUCT AUXILIARY LANE	6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192-9000	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	\$17,876,249 \$179,163 \$179,163	01/16/08 02/04/08 03/04/09	4% 1%
HB4C	SWPPP						
11-SD-52-14.1/16.3 11-010614		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT FOUR-LANE FREEWAY	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CNY ROAD LAKESIDE, CA 92040	FITZGIBBON, EDWARD 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (619)995-7334	\$60,026,294 \$9,258,261 \$4,160,441	11/27/07 12/31/07 12/07/10	9% 15%
HE14	SWPPP						
11-SD-54-5.0/0 11-249804		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT NATURES IMAGE INC 0.8 KM SOUTHEAST OF BRIARWOOD ROAD OVERCROSSING MITIGATION PLANTING AND IRRIGATION	20381 LAKE FOREST DR STE B19 LAKE FOREST CA 92630 (949)454-1225	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4088	\$1,101,337 \$1,056,972 \$5,910	10/22/02 10/30/02 04/23/08	0% 0%
HE14	SWPPP						PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 8  
05/01/08

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-56-.7/2.4 11-268404 ACST-P056-(003)P P05-6 00-() --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF EL CAMINO REAL UNDERCROSSING TO 0.9 KM EAST OF CARMEL COUNTRY ROAD OVERCROSS CONSTRUCT MEDIAN BARRIER	SIM J HARRIS, INC. 4375-260 JUTLAND DRIVE SAN DIEGO,CA 92117	TERZIC, ALEKSANDER 11803-B SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858)720-2118	\$2,483,000 \$2,499,699 \$0	03/06/07 03/23/07 04/16/08 04/16/08	0% 0%  PLANT EST SATIS
HB1	SWPPP						
11-SD-56-2.2/6.2 11-172894		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CARMEL COUNTRY ROAD OVERCROSSING TO 0.3 KM EAST OF CAMINO DEL SUR UNDERCROSSI PLANTING AND IRRIGATION	VALLEY CREST LANDSCAPE DEVELOPMENT, INC. 8450 MIRAMAR PLACE SAN DIEGO, CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$4,067,059 \$3,824,123 \$16,645	04/06/05 04/22/05 08/11/09	0% 0%  PLANT EST SATIS
HE14 HE14	SWPPP						
11-SD-75-20.5/21.9 11-246514		IN SAN DIEGO COUNTY IN CORONADO AND SAN DIEGO FROM 0.6 KM NORTH OF GLORIETTA BOULEVARD TO 0.5 KM SOUTH OF ROUTE 75 AND 5 SEPARATIO REHABILITATE BRIDGE	WIER CONSTRUCTION CORPORATION ALAN NICHOLS 2255 BARHAM DRIVE ESCONDIDO,CA 92029	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1501	\$7,146,076 \$6,422,962 \$0	07/27/06 08/07/06 03/20/08	88% 90%
HA21	WPCP						
11-SD-75-20.5/21.8 11-246544		IN SAN DIEGO COUNTY IN CORANADO AT CORONADO UTILITY BUILDING AND IN SAN DIEGO AT SAN DIEGO UTILITY BUILDING INSTALL AIR COMPRESSORS	WIER CONSTRUCTION CORP. 2255 BARHAM DRIVE ESCONDIDO,CA 92029	AKHONDZADEH, RAHIM 13220-112 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1318	\$689,075 \$281,145 \$2,963	06/11/07 07/06/07 06/12/08	0% 0%  PLANT EST SATIS
HA21	WPCP						
11-SD-75-21.8/21.9 11-246524		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE SAN DIEGO AND CORONADO BAY BRIDGE AND AT THE SAN DIEGO MAINTENANCE YARD CONSTRUCT WALKWAY EXTENSION	CHRISTIE CONSTRUCTORS, INC. CARL JAMES 4925 SEAPORT AVENUE RICHMOND, CA 94804	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1501	\$793,610 \$743,537 \$41,939	07/20/06 08/01/06 08/30/08	100% 94%  OVER RUN
HA21	WPCP						
11-SD-76-1.5/5 11-282804		IN SAN DIEGO COUNTY IN OCEANSIDE FROM 0.4 KM WEST OF BENET ROAD TO 0.1 KM EAST OF OLD GROVE ROAD RECYCLED WATER CONVERSION	3-D ENTERPRISES, INC. 2180-2C GARNET AVENUE SAN DIEGO, CA 92109	HURTZIG, JOHN 7177 OPPORTUNIY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$275,364 \$222,956 \$3,252	05/30/07 07/16/07 04/30/08	100% 83%  SUSPENDE
HA25	WPCP						



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 9  
05/01/08

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-76-8.0/37.9 11-281004		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM JEFFRIES RANCH ROAD TO BARRY 0.2 MILES WEST OF SOUTH GRADE ROAD INSTALL RUMBLE STRIP	ZONDIROS CORPORATION CRAIG 1833-201 DIAMOND STREET SAN MARCOS, CA 92078	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1518	\$568,735 \$296,421 \$291,843	02/07/08 02/27/08 06/16/08	38% 52%
HB1	WPCP						
11-SD-78-15.5/15.5 11-293404		ROUTE 78 AT NORDAHL ROAD OC (BR #57- 0390) REPLACE DAMAGED BRIDGE GIRDER	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CNY ROAD LAKESIDE, CA 92040	LOUIE, MARGARET 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1433	\$501,000 \$238,376 \$0	10/19/07 10/19/07 02/01/08	100% 48% OVER RUN
HA21							
11-SD-78-35.1/0 11-267404 ACST-P078-(106)E G P0-78 1-(6E) --()		IN SAN DIEGO COUNTY NEAR RAMONA AT OLIVE STREET INSTALL TRAFFIC SIGNALS	DALEY CORPORATION 5370 EASTGATE MALL SAN DIEGO,CA 92121	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO,CA 92025 (760)796-4666	\$767,212 \$735,671 \$0	06/20/07 07/12/07 03/25/08	97% 98%
HB1	WPCP						
11-SD-78-72.9/0 11-165734		IN SAN DIEGO AND IMPERIAL COUNTIES NEAR JULIAN AND OCOTILLO WELLS AT THE SAN FELIPE CREEK BRIDGES WIDEN BRIDGE	MCM CONSTRUCTION, INC. SOUTHERN CA REGIONAL OFFICE P.O. BOX 867 19010 SLOVER AVENUE	YOST, RICHARD 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1491	\$4,260,367 \$4,075,031 \$0	10/18/06 10/27/06 11/05/08	66% 97%
HA21	WPCP		BLOOMINGTON,CA 982316				
11-SD-79-7.5/8.5 11-270304 ACST-4126-(004)E 41-26 0-(4E) --()		IN SAN DIEGO CO NEAR PASO PICACHO FROM 1.9 MILES SOUTH OF PASO PICACHO CAMPGROUND TO 0.9 MILE SOUTH OF PASO PICACHO CAMPGROUND INSTALL NEW CULVERTS	SP PAZARGAD ENGINEERING CONSTRUCTION, INC. 7120-108 HAYVENHURST AVE. VAN NUYS, CA 91406	TRAN, DUNG 11803-B SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858)720-2115	\$541,411 \$114,239 \$114,239	02/04/08 02/21/08 10/09/08	32% 21%
HA23	WPCP						
11-SD-94-10.4/14.9 11-284904		IN SAN DIEGO COUNTY IN AND NEAR LA MESA FROM THE WEST 94 AND 125 SEPARATION TO ROUTE 54 RESURFACING AND FOG SEAL	VALLEY SLURRY SEAL COMPANY 3050 BEACON BLVD. W. SACRAMENTO,CA 95691	REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY,CA 91977 (858)688-1091	\$1,236,629 \$939,489 \$103,306	06/21/07 07/05/07 04/20/08	100% 76%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 10  
05/01/08

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-94-11.3/13.8 11-276414		IN SAN DIEGO COUNTY NEAR LA MESA FROM P & D LANDSCAPE MGMT SERVICES 0.2 M EAST OF BANCROFT DRIVE UNDERCROSSING TO VIA MERCADO TREE PLANTING AND IRRIGATION	999 TOWN AND COUNTRY RD, FL 4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$519,836 \$445,985 \$101,822	05/21/07 06/11/07 09/22/10	0% 0%  PLANT EST SATIS
HA25	WPCP						
11-SD-94-17.5/17.7 11-176424		IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$354,670 \$308,464 \$2,140	05/05/04 05/19/04 08/05/09	0% 0%  PLANT EST SATIS
HA25	SWPPP						
11-SD-125-9.2/9.2 11-091894		IN SAN DIEGO COUNTY IN AND NEAR CHULA VISTA ON PROCTOR VALLEY ROAD 0.1 KM WEST OF ROUTE 125 TO 0.1 KM SOUTH OF BONITA MEADOWS LAN MITIGATION PLANTING	P & D LANDSCAPE MGMT. SERVICES 999 TOWN & COUNTRY RD., FLR 4 ORANGE, CA 92868	SHURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$1,466,590 \$1,371,977 \$7,847	07/18/06 07/27/06 05/20/09	0% 0%  PLANT EST SATIS
HE14	SWPPP						
11-SD-163-.9/2.8 11-258024		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 5 AND 163 SEPARATOR TO PASCOE STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER,CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4048	\$598,982 \$568,221 \$3,244	02/28/05 03/15/05 08/06/08	0% 0%  PLANT EST SATIS
HB1	WPCP						
11-SD-163-8.3/8.9 11-241504 STPL-6211-(046) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM SOUTH TO 0.3 KM NORTH OF CLAIREMONT MESA BOULEVARD OVERCROSSING WIDEN BRIDGE AND RECONSTRUCT RAMP	ERRECA'S, INC. P.O. BOX 640 LAKESIDE, CA 92040	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)679-5567	\$10,556,864 \$10,288,471 \$18,488	03/13/06 03/22/06 09/16/08	0% 0%  PLANT EST SATIS
HE14	SWPPP						
11-SD-188-/.2 11-256504 HPD-P188-(001) --()		IN SAN DIEGO COUNTY AT TECATA FROM THE MEXICO BBORDER TO 0.2 KM NORTH OF THING ROAD COMMERCIAL VEHICLE ENFORCEMENT	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CYN RD LAKESIDE, CA 92040	AGUILAR, PEDRO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1372	\$15,945,046 \$12,769,458 \$367,576	10/26/06 11/20/06 01/07/09	60% 80%
HA42	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 11  
05/01/08

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-805-8.8/9.2 11-271204 ACST-X073-(081)E G X0-73 0-(1E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS UPGRADE MEDIAN BARRIER	PETERSON-CHASE 1792 KAISER AVENUE  IRVINE, CA 92614-5706	WILLIAMSON, JOHN W 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)661-6751	\$1,329,457 \$1,248,399 \$0	03/15/07 04/06/07 05/05/08	0% 0%  PLANT EST SATIS
HB3	WPCP						
11-SD-905-2.9/5.7 11-274804 ACNH-A905-(018)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.3 KM WEST OF ROUTE 905/5 SEPARATION TO 0.9 KM EAST OF ROUTE 905/805 SEPARATION AND AT CA PAVEMENT REHABILITATION	P.O. BOX 229000  SAN DIEGO,CA 92192	MOEN, MIKE 9851 BUENA VISTA ROAD SANTEE, CA 92071 (619)596-3226	\$4,356,161 \$0 \$0	11/19/07 12/18/07  SUSPENDED	0% 0%  SUSPENDED
HA22	SWPPP						
11-SD-905-4.0/5 11-282904		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 3-D ENTERPRISES, INC 0.3 KM WEST OF DEL SUR BOULEVARD UNDERCROSSING TO 0.9 KM EAST OF PICADOR BOULEVARD UNDERCROS RECYCLED WATER CONVERSION	2180-2C GARNET AVENUE  SAN DIEGO,CA 92109	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4084	\$257,433 \$155,626 \$0	06/01/07 07/16/07 04/03/08	100% 62%  SUSPENDED
HA25	WPCP						
11-SD-905-8.6/11.6 11-091824 HPLU-6211-(071)N LU62-11 0-(2NH)P 6211- 073-() HE14		IN SAN DIEGO COUNTY IN SAN DIEGO FROM SKANSKA USA CIVIL WEST 0.6 KM EAST OF CACTUS ROAD TO 0.3 KM CALIFORNIA DISTRICT INC WEST OF THE MEXICO BORDER CONSTRUCT NEW FREEWAY	1995 AGUA MANSA ROAD  RIVERSIDE CA 925092405 (951)684-5360		\$61,864,667 \$0 \$0	01/30/08 02/27/08	0% 0%  0%

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$822,112,609</u>	<b>Completed to Date:</b>	<u>\$479,735,803</u>	<b>Work This Month:</b>	<u>\$16,180,386</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-8-23.3/23.7	11-284104	1
11-IMP-8-37.8/38.1	11-285704	1
11-IMP-78-12.1/15.2	11-167884	1
11-IMP-86-15.1/15.5	11-284504	1
11-IMP-86-33.3/43.1	11-287504	1
11-IMP-111-11.4/22.2	11-256204	2
11-IMP-111-1.2/4.7	11-276604	2
11-IMP-115-3.1/21.2	11-275004	2
11-IMP-186-/.4	11-267504	2
11-IMP-186-/1.9	11-266804	2
11-SD-5-6.3/53.5	11-276404	2
11-SD-5-8.6/10	11-0786U4	3
11-SD-5-35.7/38.5	11-2358U4	3
11-SD-5-.1/.3	11-264904	3
11-SD-5-1.6/45.4	11-080804	3
11-SD-5-10.0/10.8	11-276104	3
11-SD-5-10.0/10.7	11-066704	3
11-SD-5-26.8/26.8	11-081104	4
11-SD-5-28.3/37	11-0301U4	4
11-SD-5-34.7/35.7	11-065104	4
11-SD-5-36.3/36.7	11-279604	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-5-50.9/52.8	11-239604	4
11-SD-5-52.8/54.9	11-239504	4
11-SD-5-56.4/56.9	11-279104	5
11-SD-5-66.5/68.5	11-259304	5
11-SD-8-26.5/26.8	11-270604	5
11-SD-8-36.5/0	11-080004	5
11-SD-8-61.2/0	11-271004	5
11-SD-15-2.3/6.1	11-2379U4	5
11-SD-15-20.5/28	11-293804	6
11-SD-15-16.0/M19.3	11-2T0934	6
11-SD-15-18.6/M27.7	11-080944	6
11-SD-15-18.9/M19.5	11-080934	6
11-SD-15-22.0/M24.1	11-080914	6
11-SD-15-24.0/M26.5	11-080924	6
11-SD-15-.6/2.4	11-235904	7
11-SD-15-3.2/M4.1	11-070404	7
11-SD-15-8.9/9.7	11-233204	7
11-SD-52-7.4/13.3	11-267304	7
11-SD-52-14.1/16.3	11-010614	7
11-SD-54-5.0/0	11-249804	7
11-SD-56-.7/2.4	11-268404	8
11-SD-56-2.2/6.2	11-172894	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-75-20.5/21.9	11-246514	8
11-SD-75-20.5/21.8	11-246544	8
11-SD-75-21.8/21.9	11-246524	8
11-SD-76-1.5/5	11-282804	8
11-SD-76-8.0/37.9	11-281004	9
11-SD-78-15.5/15.5	11-293404	9
11-SD-78-35.1/0	11-267404	9
11-SD-78-72.9/0	11-165734	9
11-SD-79-7.5/8.5	11-270304	9
11-SD-94-17.5/17.7	11-176424	9
11-SD-94-10.4/14.9	11-284904	10
11-SD-94-11.3/13.8	11-276414	10
11-SD-125-9.2/9.2	11-091894	10
11-SD-163-.9/2.8	11-258024	10
11-SD-163-8.3/8.9	11-241504	10
11-SD-188-/.2	11-256504	10
11-SD-805-8.8/9.2	11-271204	11
11-SD-905-2.9/5.7	11-274804	11
11-SD-905-4.0/5	11-282904	11
11-SD-905-8.6/11.6	11-091824	11

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	11		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
-I-		FEDERAL AID ( INTERSTATE )	\$411,855,870
			\$371,121,316
-F-		FEDERAL AID ( PRIMARY )	\$19,462,035
			\$11,728,052
-S-		FEDERAL AID ( SECONDARY )	\$22,049,303
			\$21,215,620
-SH-		STATE HIGHWAY	\$220,809,525
			\$62,429,199
-ER-		STORM DAMAGE REPAIR	\$1,000,000
			\$0
			\$146,935,876
			\$13,241,615
<b>District Total:</b>			<b><u>\$822,112,609</u></b>
			<b><u>\$479,735,803</u></b>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Perio</b>
11	\$14,760,269
<b>Work completed this Period:</b>	\$14,760,269