

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 1  
09/06/07

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-8-9.2/96.9 11-258204		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	TRUESDELL CORPORATION 1310 W. 23RD STREET TEMPE, AZ 85282	YOST, RICHARD 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (858)688-1491	\$369,358 \$344,662 \$0	04/20/07 05/01/07 07/31/07 08/10/07	100% 100%  COMPLETED
HM3	WPCP						
11-IMP-8-11.7/12.1 11-280504		IN IMPERIAL COUNTY NEAR OCOTILLO FROM 0.3 KM WEST TO 0.3 KM EAST OF IMPERIAL HIGHWAY UNDERCROSSING RAMP REHABILITATION	HAZARD CONSTRUCTION COMPANY P.O. BOX 22900 6465 MARINDUSTRY PLACE SAN DIEGO,CA 92192-9000	GOYAL, JITENDRA 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-1348	\$284,995 \$279,490 \$0	02/15/07 03/06/07 08/13/07 08/13/07	100% 100%  SUSPENDED
HA22	WPCP						
11-IMP-8-14.0/0 11-289904		IN IMPERIAL COUNTY NEAR OCOTILLO AT THE SOUTH FORK COYOTE WASH BRIDGE REBUILD BRIDGE BENT	FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE VISTA, CA 92083-8831	YOST, RICHARD 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$360,500 \$95,316 \$55,137	06/11/07 06/11/07 09/11/07	77% 26%
HA21							
11-IMP-8-28.0/40.9 11-275904		IN IMPERIAL COUNTY IN AND NEAR EL CENTRO FROM 2.7 KM WEST OF NEW RIVER BRIDGE TO ROUTE 8 AND 111 SEPARATION ASPHALT RUBBER CHIP SEAL	MANHOLE ADJUSTING INC. 9500 BEVERLY ROAD PICO RIVERA, CA	MCCLENDON, GREG 722 E BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666	\$2,223,426 \$0 \$0	04/03/07 04/17/07	0% 0%  SUSPENDED
HM1A	WPCP						
11-IMP-8-29.7/30.1 11-281304		IN IMPERIAL COUNTY ABOUT 10.5 KM WEST OF EL CENTRO FROM 0.3 KM WEST TO 0.3 KM EAST OF DREW ROAD OVERCROSSING PAVEMENT REHABILITATION	DALEY CORPORATION 3370 EASTGATE MALL SAN DIEGO, CA 92251	JITENDRA GOYAL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-1348	\$441,518 \$423,599 \$231,925	03/16/07 03/27/07 08/22/07	96% 93%
HA22	WPCP						
11-IMP-8-33.8/34.2 11-281404		IN IMPERIAL COUNTY NEAR EL CENTRO FROM 0.3 KM WEST TO 0.3 KM EAST OF FORRESTER ROAD OVERCROSSING PAVEMENT REHABILITATION	HAZARD CONSTRUCTION P.O. BOX 22900 SAN DIEGO,CA 92121	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666	\$623,733 \$614,335 \$76,063	05/21/07 06/01/07 08/27/07	90% 93%
HA22	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 2  
09/06/07

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-86-17.8/65.2 11-258304		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS FROM CENTRAL MAIN CANAL BRIDGE TO ZANTHE DITCH BRIDGE TREAT BRIDGE DECK	ODONNELL CONSTRUCTION 559 W. COVINA BLVD.  SAN DIMAS,CA 91773	YOST, RICHARD 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666	\$265,307 \$98,382 \$0	04/26/07 05/11/07 10/27/07	12% 35%  SUSPENDED
HM3	WPCP						
11-IMP-86-/5.5 11-284404		IN IMPERIAL COUNTY NEAR EL CENTRO FROM JUNCTION ROUTE 111 TO DANENBERG ROAD CHIP SEAL	WINDSOR FUEL CO P O BOX 38  WINDSOR CA 95492 (707)838-9751		\$322,988 \$0 \$0	06/20/07 07/27/07	0% 0%
HM1A	WPCP						
11-IMP-111-1.2/4.7 11-276604		IN IMPERIAL COUNTY IN AND NEAR CALEXICO FROM ROUTE 98 TO ROUTE 86 OVERLAY PAVEMENT	GRANITE CONSTRUCTION COMPANY 2095 HIGHWAY 111  EL CENTRO,CA 92243	GOYAL, JITENDRA 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-1348	\$1,932,190 \$40,700 \$40,700	06/21/07 07/16/07 11/08/07	21% 2%
HM1	SWPPP						
11-IMP-111-11.4/22.2 11-256204		IN IMPERIAL COUNTY NEAR BRAWLEY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P&D LANDSCAPE MGMT. SERVICES 999 TOWN AND COUNTRY RD, FL4  ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,379,600 \$1,265,291 \$1,857	03/06/06 03/17/06 09/17/09	0% 0%
HE14	WPCP						PLANT EST SATIS
11-IMP-111-23.9/40.5 11-281104		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY AND CALIPATRIA FROM NEW RIVER BRIDGE TO MAIN STREET CHIP SEAL	INTERNATIONAL SURFACING SYSTEM P.O. BOX 4770  MODESTO,CA 95352	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$659,872 \$0 \$0	06/05/07 06/14/07	0% 0%
HM1A	WPCP						SUSPENDED
11-IMP-186-/1.9 11-266804		IN IMPERIAL COUNTY AT ANDRADE FROM THE MEXICO BORDER TO 0.1 KM SOUTH OF ROUTE 186 AND 8 SEPARATION AVENUE OVERCROSSING RESURFACE ROADWAY	INTERMOUNTAIN SLURRY SEAL, INC 6225 S. WALNUT STREET, D  LOOMIS, CA 95650	GOYAL, JITENDRA 722 E BARIONI BLVD. IMPERIAL,CA 92251 (760)355-1348	\$218,707 \$189,016 \$0	12/22/06 01/17/07 08/15/07	83% 86%
HA22	WPCP						SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 3  
09/06/07

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-.1/.3 11-264904 ACST-005 -(604)E 00-5 16-(4E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 3-D ENTERPRISES, INC. UNITED STATES AND MEXICO BORDER TO CAMINO DE LA PLAZA OVERCROSSING CONSTRUCT BICYCLE FACILITIES	2180-2C GARNET AVENUE SAN DIEGO,CA 92109	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$1,665,672 \$1,617,705 \$3,577	08/29/06 09/07/06 04/09/08	0% 0%  PLANT EST SATIS
TEA2	SWPPP						
11-SD-5-1.6/45.4 11-080804		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL RADAR SCANNERS	HMS CONSTRUCTION, INC. 1225 LINDA VISTA DRIVE SAN MARCOS, CA 92078	NGUYEN, HUNG 4269-2 HIGHLAND AVENUE SAN DIEGO,CA 92115 (858)688-1865	\$2,855,724 \$2,736,254 \$772,224	12/20/06 01/11/07 10/23/07	0% 0%  PLANT EST SATIS
HB4N	WPCP						
11-SD-5-2.9/3.1 11-281204		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REMOVE AND REPLACE FENCES	ALCORN FENCE CO. 1211 SOUTH 32ND STREET SAN DIEGO,CA 92113	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1501	\$651,596 \$618,449 \$108,440	04/04/07 04/18/07 08/20/07 08/20/07	100% 98%  COMPLETED
HA42	WPCP						
11-SD-5-6.3/53.5 11-276404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS TREE REMOVAL	ARBORWORKS, INC. 11875-C152 DUBLIN BLVD. DUBLIN,CA 94568	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$248,700 \$22,639 \$22,639	06/14/07 07/23/07 11/26/07	13% 9%  
HA25	WPCP						
11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E)		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO,CA 92029	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4081	\$5,637,020 \$5,004,493 \$494,373	06/02/06 06/15/06 01/31/11	72% 84%  
HA25	SWPPP						
HA25							
11-SD-5-10.0/10.7 11-066704 ACNH-005 -(602)9 0-05 1-(029)E --()		IN SAN DIEGO COUNTY IN NATIONAL CITY COFFMAN SPECIALTIES, INC. FROM 24TH STREET UNDERCROSSING TO HARBOR DRIVE UNDERCROSSING CONSTRUCT AUXILIARY LANES	4375-206 JUTLAND DRIVE SAN DIEGO,CA 92117-3632	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6406	\$10,159,958 \$9,800,257 \$54,595	11/04/05 11/15/05 09/01/07	100% 95%  OVER RUN
HB4N	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 4  
09/06/07

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-10.8/0 11-258404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS JOINT SEALS AND TREAT BRIDGE DECKS	TRUESDELL CORP. OF CALIFORNIA 1310 W. 23RD STREET TEMPE, AZ 85282	TERZIC, ALEKSANDER 11803-B SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858)720-2118	\$352,333 \$314,687 \$314,687	06/06/07 06/21/07 10/01/07	53% 87% SUSPENDED
HM3	WPCP						
11-SD-5-13.1/13.4 11-279804		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ERREC'AS 30TH STREET PEDESTRIAN OVERCROSSING TO 28TH STREET OVERCROSSING WIDEN RAMP	12570 SLAUGHTERHOUSE CYN RD. LAKESIDE, CA 92040	AKHONDZADEH, RAHIM 13220-113 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1318	\$2,278,969 \$2,248,504 \$9,304	01/02/07 01/23/07 01/10/08	100% 97%
HB4N	WPCP						
11-SD-5-16.1/25.8 11-264704 ACST-X073-(072)E G X0-73 0-(2E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE BARRIER AND CRASH CUSHIONS	MODERN ALLOYS 11172 WESTERN AVENUE STANTON,CA 90680	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (619)588-9069	\$1,159,471 \$1,137,990 \$16,432	03/21/06 04/04/06 08/20/07	0% 0% PLANT EST SATIS
HB1	WPCP						
11-SD-5-26.8/26.8 11-081104		IN SAN DIEGO COUNTY IN SAN DIEGO AT GILMAN DRIVE UNDERCROSSING WIDEN AND INSTALL TRAFFIC SIGNALS	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600		\$732,244 \$0 \$0	06/15/07 07/05/07	0% 0%
HB4N	WPCP						
11-SD-5-28.3/37 11-0301U4 ACIM-X073-(059)N PL60-66 0-(9N) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	E.L. YEAGER CONSTRUCTION CO. INC. 3063 E.CARMEL VALLEY RD. SAN DIEGO,CA 92130	KHAN, MOHAMMED 11803 SORRENTO VALLEY RD, B SAN DIEGO, CA 92121 (858)720-2111	\$138,369,395 \$133,589,208 \$510,283	02/27/02 03/12/02 07/31/08	0% 0% PLANT EST SATIS
HE13	SWPPP						
11-SD-5-34.7/35.7 11-065104 STPL-6211-(037)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP, 1.0 KM NORTH OF DEL MAR HEIGHTS ROAD P.O. BOX 77038 OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC PLANTING AND IRRIGATION	INCHURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4086		\$700,592 \$529,843 \$3,621	08/04/04 08/20/04 02/10/10	0% 0% PLANT EST SATIS
HB4C	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 5  
09/06/07

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-36.3/36.7 11-279604		IN SAN DIEGO COUNTY IN SAN DIEGO AND SOLANA BEACH FROM VIA DE LA VALLE UNDERCROSSING TO 0.7 KM NORTH OF VIA DE LA VALLE UNDERCROSS RAMP MODIFICATION	L B CIVIL CONSTRUCTION INCORPORATED 10650 TREENA STREET STE 212 SAN DIEGO CA 92131 (858)578-5222	TRAN, DUNG 11803-B SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858)720-2115	\$1,837,441 \$1,649,217 \$139,686	03/27/07 04/16/07 03/04/08	78% 88%
HB4N	SWPPP						
11-SD-5-36.5/37.7 11-224314 ACIM-005 -(605)N --()		IN SAN DIEGO COUNTY IN SOLANA BEACH FROM 1.5 KM SOUTH TO 0.4 KM NORTH OF LOMAS SANTA FE UNDERCROSSING CONSTRUCT AUXILIARY LANES	SIM J HARRIS, INC. 4375-110 JUTLAND DRIVE SAN DIEGO,CA 92117	TRAN, DUNG 11803-B SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858)720-2115	\$9,492,230 \$6,482,039 \$1,878,689	02/07/07 02/27/07 10/05/07	79% 67%
HB4N	SWPPP						
11-SD-8-1.2/7.1 11-258504		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	COFFMAN SPECIALTIES, INC. 4375-260 JUTLAND DRIVE SAN DIEGO,CA 92117	MONSALUD, LAWRENCE 13220-113 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1530	\$770,000 \$261,830 \$261,830	06/21/07 07/06/07 11/29/07	21% 34%
HM3	WPCP						
11-SD-8-2.2/2.6 11-254304		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION UPGRADE	3-D ENTERPRISES, INC. 2180 GARNET AVENUE, 2C SAN DIEGO, CA 92109	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$762,262 \$735,947 \$4,162	06/07/06 06/16/06 02/11/08	0% 0%
HA25	WPCP						PLANT EST SATIS
11-SD-8-36.5/0 11-080004 ACIM-008 -(300)3 --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.2 KM WEST OF SWEETWATER RIVER BRIDGE TO 0.5 KM EAST OF LA POSTA CREEK BRIDGE BRIDGE REHABILITATION	TRUESDELL CORP. OF CALIF. INC. KIEL, WILLIAM 1463 BROADWAY EL CAJON, CA 92020 (602)437-1711	\$4,940,042 \$5,109,846 \$237,366 (619)888-8886	08/04/05 08/19/05 08/27/07	100% 98%	
HA21	WPCP						
11-SD-15-.6/2.4 11-235904		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM OCEANVIEW BLVD OVERCROSSING TO 0.3 KM NORTH OF ROUTE 94 AND ON 94 FROM 0.6 KM HIGHWAY PLANTING AND IRRIGATION	SHIVA CONSTRUCTION 1360 ROSECRANS STREET, STE. E SAN DIEGO, CA 92106	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$719,249 \$676,243 \$20,109	07/25/01 08/01/01 01/14/09	0% 0%
HA25	SWPPP						PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 6  
09/06/07

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-2.3/6.1 11-2379U4 ACIM-X073-(079)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS INSTALL TRANSPORTATION SYSTEMS	ROYAL ELECTRIC 3131 52ND AVENUE  SACRAMENTO,CA 92823	BYRNES, VINCENT 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4078	\$5,932,984 \$5,986,601 \$3,232	06/02/06 06/15/06 02/19/08	0% 0%  PLANT EST SATIS
HB4N	SWPPP						
11-SD-15-8.9/9.7 11-233204 ER- -( ) --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161  SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%  
HA23							
11-SD-15-18.6/M27.7 11-080944 ACIM-015 -(201)N ST62-11 0-(0PL) 211-050-()		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM 0.7 KM NORTH OF POWAY ROAD OVERCROSSING TO 0.1 KM SOUTH OF CLARENCE LANE UNDER CONSTRUCT MANAGED LANES	FCI CONSTRUCTION 2585 BUSINESS PARK DRIVE  SAN DIEGO,CA 92081	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1430	\$43,214,042 \$20,521,968 \$1,632,491	07/10/06 07/25/06 10/27/08	46% 47%  
HB4C	SWPPP						
HB4C							
11-SD-15-18.9/M19.5 11-080934 ACIM-015 -(200)1 ACST-P056-(002)N P0-56 0-(2N)		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE  VISTA, CA 92081-881	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1508	\$33,669,270 \$29,137,668 \$261,132	04/14/05 04/26/05 02/01/08	84% 84%  
HB4C	SWPPP						
HB4C							
11-SD-15-19.0/M22 11-080904 ACIM-015 -(191)N ST62-11 0-(2NP)L 6211- 032-()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT BRIDGES AND MANAGED LANES	COFFMAN SPECIALTIES, INC. DAN JORDAN, AREA MANAGER 4375 JUTLAND DRIVE, SUITE 260  SAN DIEGO,CA 92117-3632	AL-JAFRI, ABU-BAKR 13220 EVENING CREEK DRIVE, #112 SAN DIEGO,CA 92128 (858)679-5568	\$57,704,208 \$55,406,893 \$445,865	10/29/03 11/13/03 08/20/07	98% 93%  
HB4C	SWPPP						
HB4C							
HB4C							
11-SD-15-22.0/M24.1 11-080914 ACIM-015 -(192)2 CMST-6211-(034)P 621-1 03-()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI/BBCI, JV ATTENTION RICK CAMINO DEL NORTE UNDERCROSSING TO 0.5 FINKEN KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING CONSTRUCT MANAGED LANES	2585 BUSINESS PARK   VISTA, CA 92081	HSU, PAUL 11803-C SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858)720-2104	\$74,203,935 \$60,910,610 \$1,431,619	08/11/04 08/26/04 06/02/08	77% 80%  
HB4C	SWPPP						
HB4C							
HB4C							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 7  
09/06/07

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-22.2/M24.4 11-064844 CML-6211-(048) --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM 0.5 KM NORTH OF CAMINO DEL NORTE UNDERCROSSING TO DUENDA ROAD OVERCROS CONSTRUCT SOUND WALLS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KASIER AVENUE IRVINE, CA 92614	MCMILLAN, STEVEN 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)748-7328	\$5,016,520 \$4,952,114 \$0	06/15/06 07/05/06 08/06/07 08/06/07	100% 100%  COMPLETED
HB4C HB4C	SWPPP						
11-SD-15-24.0/M26.5 11-080924 ACIM-015 -(196)2 --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO 0.7 KM SOUTH OF VIA RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS/ BEATTY, A JV DALE NELSON 2585 BUSINESS PARK WAY VISTA, CA 92081	BALFOUR 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)748-4261	\$90,858,692 \$68,160,899 \$1,128,956	09/09/04 09/22/04 07/02/08	59% 75%
HB4C HB4C	SWPPP						
11-SD-52-8.6/10.2 11-2T0204		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM WEST OF SANTO ROAD OVERCROSSING TO 2.4 KM WEST OF OAK CANYON BRIDGE WIDEN EXISTING ROADWAY	HAZARD CONSTRUCTION COMPANY P.O. BOX 229000 SAN DIEGO,CA 92192-9000	AKHONDZADEH, RAHIM 13220-113 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1318	\$3,864,520 \$3,795,017 \$0	09/27/06 10/16/06 08/07/07 08/08/07	100% 100%  PLANT EST SATIS
HB4N	SWPPP						
11-SD-54-5.0/0 11-249804		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT 0.8 KM SOUTHEAST OF BRIARWOOD ROAD OVERCROSSING MITIGATION PLANTING AND IRRIGATION	NATURES IMAGE INC 20381 LAKE FOREST DR STE B19 LAKE FOREST CA 92630 (949)454-1225	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4088	\$1,101,337 \$1,008,983 \$6,274	10/22/02 10/30/02 04/23/08	0% 0%  PLANT EST SATIS
HE14	SWPPP						
11-SD-56-.7/2.4 11-268404 ACST-P056-(003)P P05-6 00-() --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF EL CAMINO REAL UNDERCROSSING TO 0.9 KM EAST OF CARMEL COUNTRY ROAD OVERCROSS CONSTRUCT MEDIAN BARRIER	SIM J HARRIS, INC. 4375-260 JUTLAND DRIVE SAN DIEGO,CA 92117	TERZIC, ALEKSANDER 11803-B SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858)720-2118	\$2,495,000 \$1,137,959 \$208,042	03/06/07 03/23/07 03/18/08	82% 46%
HB1	SWPPP						
11-SD-56-2.2/6.2 11-172894		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CARMEL COUNTRY ROAD OVERCROSSING TO 0.3 KM EAST OF CAMINO DEL SUR UNDERCROSSI PLANTING AND IRRIGATION	VALLEY CREST LANDSCAPE DEVELOPMENT, INC. 8450 MIRAMAR PLACE SAN DIEGO, CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$3,969,556 \$3,591,135 \$17,260	04/06/05 04/22/05 08/11/09	0% 0%  PLANT EST SATIS
HE14 HE14	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 8  
09/06/07

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-75-20.5/21.8 11-246544		IN SAN DIEGO COUNTY IN CORANADO AT CORONADO UTILITY BUILDING AND IN SAN DIEGO AT SAN DIEGO UTILITY BUILDING INSTALL AIR COMPRESSORS	WIER CONSTRUCTION CORPORATION 2255 BARHAM DR ESCONDIDO CA 92029 (760)743-6776		\$668,370 \$0 \$0	06/11/07 07/06/07	0% 0%
HA21	WPCP						
11-SD-75-20.5/21.9 11-246514		IN SAN DIEGO COUNTY IN CORONADO AND SAN DIEGO FROM 0.6 KM NORTH OF GLORIETTA BOULEVARD TO 0.5 KM SOUTH OF ROUTE 75 AND 5 SEPARATIO REHABILITATE BRIDGE	WIER CONSTRUCTION CORPORATION ALAN NICHOLS 2255 BARHAM DRIVE ESCONDIDO,CA 92029	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1501	\$7,126,512 \$4,065,042 \$250,673	07/27/06 08/07/06 10/04/07	86% 57%
HA21	WPCP						
11-SD-75-21.8/21.9 11-246524		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE SAN DIEGO AND CORONADO BAY BRIDGE AND AT THE SAN DIEGO MAINTENANCE YARD CONSTRUCT WALKWAY EXTENSION	CHRISTIE CONSTRUCTORS, INC. CARL JAMES 4925 SEAPORT AVENUE RICHMOND, CA 94804	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1501	\$737,480 \$439,154 \$26,750	07/20/06 08/01/06 09/01/07	100% 60%
HA21	WPCP						
11-SD-76-1.5/5 11-282804		IN SAN DIEGO COUNTY IN OCEANSIDE FROM 0.4 KM WEST OF BENET ROAD TO 0.1 KM EAST OF OLD GROVE ROAD RECYCLED WATER CONVERSION	3-D ENTERPRISES, INC. 2180-2C GARNET AVENUE SAN DIEGO, CA 92109	HURTZIG, JOHN 7177 OPPORTUNIY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$218,356 \$6,376 \$6,376	05/30/07 07/16/07 11/26/07	19% 3%
HA25	WPCP						
11-SD-78-3.2/5 11-072804		IN SAN DIEGO COUNTY IN OCEANSIDE, VISTA, SAN MARCOS AND ESCONDIDO AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	SIM J HARRIS, INC. P.O. BOX 420850 SAN DIEGO,CA 92142	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO,CA 92025 (760)796-4666	\$11,557,595 \$8,962,464 \$2,672,021	10/18/06 10/31/06 09/14/07	83% 78%
HA22	WPCP						
11-SD-78-16.0/N17.6 11-277104		IN SAN DIEGO COUNTY IN SAN MARCOS AND ESCONDIDO FROM 0.5 MILE WEST OF ROUTE 15 AND 78 SEPARATION TO 0.1 MILE WEST OF BROADWAY RESURFACE ASPHALT CONCRETE OVERLAY	HAZARD CONSTRUCTION COMPANY P.O. BOX 229000 SAN DIEGO,CA 92192-9000	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)688-1518	\$673,165 \$8,882 \$8,882	06/14/07 07/05/07 11/06/07	29% 1%
HM1	SWPPP						



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 9  
09/06/07

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-78-19.8/20.2 11-276504		IN SAN DIEGO COUNTY NEAR ESCONDIDO FROM IDAHO AVENUE TO 17TH AVENUE INSTALL TRAFFIC SIGNAL	TDS ENGINEERING 2899-171 AGOURA ROAD WESTLAKE VILLAGE, CA 91361	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4093	\$227,388 \$0 \$0	06/11/07 06/22/07 01/03/08	0% 0%
HB1	WPCP						
11-SD-78-21.3/35.5 11-285004		IN SAN DIEGO COUNTY IN AN NEAR SAN DIEGO FROM FLORA VISTA DRIVE TO ROUTE 67 SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL CO. 3811-1 RECYCLE ROAD RANCHO CORDOVA, CA 95742	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO,CA 92025 (760)796-4666	\$1,022,353 \$230,376 \$230,376	06/11/07 07/10/07 10/04/07	38% 22%
HM1	WPCP						
11-SD-78-28.4/0 11-271804 ACST-4120-(004)E 41-20 0-(4E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT 1.8 KM EAST OF BANDY CANYON ROAD SLIDE REMOVAL	AIS CONSTRUCTION COMPANY 6420-6 VIA REAL CARPENTERIA, CA 93013	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO,CA 92025 (760)796-4666	\$577,775 \$20,217 \$20,217	05/30/07 06/14/07 10/17/07	22% 3%
HA23	WPCP						
11-SD-78-35.1/0 11-267404 ACST-P078-(106)E G P0-78 1-(6E) --()		IN SAN DIEGO COUNTY NEAR RAMONA AT OLIVE STREET INSTALL TRAFFIC SIGNALS	DALEY CORPORATION 5370 EASTGATE MALL SAN DIEGO,CA 92121	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO,CA 92025 (760)796-4666	\$709,112 \$0 \$0	06/20/07 07/12/07 11/16/07	0% 0%
HB1	WPCP						
11-SD-78-66.0/95.3 11-266904		IN SAN DIEGO AND IMPERIAL COUNTIES ABOUT 13 KM EAST OF JULIAN FROM 5.9 KM WEST OF VALLECITOS ROAD TO NORTH JUNCTION ROUTE 86 SEAL COAT	WINDSOR FUEL COMPANY P.O. BOX 38 WINDSOR, CA 95492	GOYAL, JITENDRA 722 E BARIONI BLVD. IMPERIAL,CA 92251 (760)355-1348	\$1,694,170 \$1,624,745 \$0	12/08/06 01/03/07 08/31/07 09/04/07	74% 99%
HM1A	WPCP						
11-SD-78-72.9/0 11-165734		IN SAN DIEGO AND IMPERIAL COUNTIES NEAR JULIAN AND OCOTILLO WELLS AT THE SAN FELIPE CREEK BRIDGES WIDEN BRIDGE	MCM CONSTRUCTION, INC. SOUTHERN CA REGIONAL OFFICE P.O. BOX 867 19010 SLOVER AVENUE BLOOMINGTON,CA 982316	YOST, RICHARD 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1491	\$4,051,601 \$3,280,855 \$541,098	10/18/06 10/27/06 11/05/08	35% 81%
HA21	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 10  
09/06/07

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-78-/3.3 11-277004		IN SAN DIEGO COUNTY IN OCEANSIDE FROM ORTIZ ASPHALT PAVING ROUTE 78 AND 5 SEPARATION TO COLLEGE BOULEVARD UNDERCROSSING RESURFACE ASPHALT CONCRETE	P.O. BOX 883  COLTON,CA 92324	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO,CA 92025 (760)796-4666	\$1,161,636 \$0 \$0	06/22/07 07/31/07 11/19/07	0% 0%
HM1	SWPPP						
11-SD-94-9.8/11.7 11-280404		IN SAN DIEGO COUNTY IN AND NEAR LA MESA FROM 0.8 KM WEST OF SPRING STREET UNDERCROSSING TO 0.2 KM WEST OF KENWOOD DRIVE UNDERCROS RELOCATE RAMP METER	HAZARD CONSTRUCTION COMPANY P.O. BOX 229000  SAN DIEGO,CA 92192-9000	AKHONDZADEH, RAHIM 13220-113 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1318	\$564,558 \$555,026 \$74,230	01/12/07 02/05/07 01/11/08	0% 0%  PLANT EST SATIS
HB4N	WPCP						
11-SD-94-10.4/14.9 11-284904		IN SAN DIEGO COUNTY IN AND NEAR LA MESA FROM THE WEST 94 AND 125 SEPARATION TO ROUTE 54 RESURFACING AND FOG SEAL	VALLEY SLURRY SEAL COMPANY 3050 BEACON BLVD.  W. SACRAMENTO,CA 95691	REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY,CA 91977 (858)688-1091	\$1,210,870 \$5,838 \$5,838	06/21/07 07/05/07 10/29/07	33% 0%
HM1	WPCP						
11-SD-94-11.3/13.8 11-276414		IN SAN DIEGO COUNTY NEAR LA MESA FROM P & D LANDSCAPE MGMT SERVICES 0.2 M EAST OF BANCROFT DRIVE UNDERCROSSING TO VIA MERCADO TREE PLANTING AND IRRIGATION	999 TOWN AND COUNTRY RD, FL 4  ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$445,577 \$146,435 \$132,822	05/21/07 06/11/07 09/14/10	87% 33%
HA25	WPCP						
11-SD-94-17.5/17.7 11-176424		IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST.  WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$354,670 \$290,947 \$2,144	05/05/04 05/19/04 08/05/09	0% 0%  PLANT EST SATIS
HA25	SWPPP						
11-SD-94-39.0/52.9 11-276904		IN SAN DIEGO COUNTY AT POTRERO, CANYON CITY AND CAMPO FROM JUNCTION ROUTE 188 TO 1.3 KM EAST OF BUCKMAN SPRINGS ROAD RESURFACE ASPHALT CONCRETE	HAZARD CONSTRUCTION CO. P.O. BOX 229000  SAN DIEGO,CA 92192-9000	AGUILAR, PEDRO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1372	\$2,049,563 \$51,388 \$51,388	06/13/07 06/28/07 11/29/07	20% 3%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 11  
09/06/07

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-125-9.2/9.2 11-091894		IN SAN DIEGO COUNTY IN AND NEAR CHULA VISTA ON PROCTOR VALLEY ROAD 0.1 KM WEST OF ROUTE 125 TO 0.1 KM SOUTH OF BONITA MEADOWS LAN MITIGATION PLANTING	P & D LANDSCAPE MGMT. SERVICES 999 TOWN & COUNTRY RD., FLR 4 ORANGE, CA 92868	SHURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,466,590 \$1,310,706 \$9,619	07/18/06 07/27/06 05/20/09	0% 0%  PLANT EST SATIS
HE14	SWPPP						
11-SD-163-.9/2.8 11-258024		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 5 AND 163 SEPARATOR TO PASCOE STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4048	\$598,982 \$540,815 \$3,662	02/28/05 03/15/05 08/06/08	0% 0%  PLANT EST SATIS
HB1	WPCP						
11-SD-163-8.3/8.9 11-241504 STPL-6211-(046) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM SOUTH TO 0.3 KM NORTH OF CLAIREMONT MESA BOULEVARD OVERCROSSING WIDEN BRIDGE AND RECONSTRUCT RAMP	ERRECA'S, INC. P.O. BOX 640 LAKESIDE, CA 92040	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)679-5567	\$10,490,125 \$9,967,299 \$220,423	03/13/06 03/22/06 09/01/07	100% 97%   
HE14	SWPPP						
11-SD-188-/.2 11-256504 HPD-P188-(001) --()		IN SAN DIEGO COUNTY AT TECATA FROM THE MEXICO BBORDER TO 0.2 KM NORTH OF THING ROAD COMMERCIAL VEHICLE ENFORCEMENT	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CYN RD LAKESIDE, CA 92040	AGUILAR, PEDRO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1372	\$15,335,683 \$9,171,148 \$1,494,299	10/26/06 11/20/06 01/07/09	32% 60%   
HA42	SWPPP						
11-SD-805-8.8/9.2 11-271204 ACST-X073-(081)E G X0-73 0-(1E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS UPGRADE MEDIAN BARRIER	PETERSON-CHASE 1792 KAISER AVENUE IRVINE, CA 92614-5706	WILLIAMSON, JOHN W 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6751	\$1,318,615 \$767,997 \$196,029	03/15/07 04/06/07 08/28/07	86% 59%   
HB3	WPCP						
11-SD-805-11.4/11.4 11-273604		IN SAN DIEGO COUNTY IN SAN DIEGO AT 47TH STREET UNDERCROSSING INSTALL TRAFFIC SIGNALS	HAZARD CONSTRUCTION COMPANY P.O. BOX 229000 SAN DIEGO, CA 92192-9000	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4093	\$633,869 \$117,372 \$117,372	04/27/07 05/18/07 11/23/07	15% 18%   
HB1	WPCP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/07

District 11							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-905-4.0/5 11-282904		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 3-D ENTERPRISES, INC	2180-2C GARNET AVENUE	ARINDUQUE, RAY	\$241,480	06/01/07	33%
		0.3 KM WEST OF DEL SUR BOULEVARD		7177 OPPORTUNITY RD.	\$7,148	07/16/07	3%
		UNDERCROSSING TO 0.9 KM EAST OF		SAN DIEGO,CA 92111	\$7,148	10/03/07	
		PICADOR BOULEVARD UNDERCROS	SAN DIEGO,CA 92109	(858)467-4081			
HA25	WPCP	RECYCLED WATER CONVERSION					

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-IMP-8-14.0/0	11-289904	1
11-IMP-8-9.2/96.9	11-258204	1
11-IMP-8-11.7/12.1	11-280504	1
11-IMP-8-28.0/40.9	11-275904	1
11-IMP-8-29.7/30.1	11-281304	1
11-IMP-8-33.8/34.2	11-281404	1
11-IMP-86-17.8/65.2	11-258304	2
11-IMP-86-/5.5	11-284404	2
11-IMP-111-11.4/22.2	11-256204	2
11-IMP-111-23.9/40.5	11-281104	2
11-IMP-111-1.2/4.7	11-276604	2
11-IMP-186-/1.9	11-266804	2
11-SD-5-2.9/3.1	11-281204	3
11-SD-5-6.3/53.5	11-276404	3
11-SD-5-8.6/10	11-0786U4	3
11-SD-5-.1/.3	11-264904	3
11-SD-5-1.6/45.4	11-080804	3
11-SD-5-10.0/10.7	11-066704	3
11-SD-5-10.8/0	11-258404	4
11-SD-5-13.1/13.4	11-279804	4
11-SD-5-16.1/25.8	11-264704	4
11-SD-5-26.8/26.8	11-081104	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-5-28.3/37	11-0301U4	4
11-SD-5-34.7/35.7	11-065104	4
11-SD-5-36.3/36.7	11-279604	5
11-SD-5-36.5/37.7	11-224314	5
11-SD-8-2.2/2.6	11-254304	5
11-SD-8-1.2/7.1	11-258504	5
11-SD-8-36.5/0	11-080004	5
11-SD-15-2.3/6.1	11-2379U4	5
11-SD-15-18.6/M27.7	11-080944	6
11-SD-15-18.9/M19.5	11-080934	6
11-SD-15-19.0/M22	11-080904	6
11-SD-15-22.0/M24.1	11-080914	6
11-SD-15-22.2/M24.4	11-064844	6
11-SD-15-24.0/M26.5	11-080924	6
11-SD-15-.6/2.4	11-235904	7
11-SD-15-8.9/9.7	11-233204	7
11-SD-52-8.6/10.2	11-2T0204	7
11-SD-54-5.0/0	11-249804	7
11-SD-56-.7/2.4	11-268404	7
11-SD-56-2.2/6.2	11-172894	7
11-SD-75-20.5/21.9	11-246514	8
11-SD-75-20.5/21.8	11-246544	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-75-21.8/21.9	11-246524	8
11-SD-76-1.5/5	11-282804	8
11-SD-78-3.2/5	11-072804	8
11-SD-78-19.8/20.2	11-276504	8
11-SD-78-28.4/0	11-271804	9
11-SD-78-35.1/0	11-267404	9
11-SD-78-66.0/95.3	11-266904	9
11-SD-78-72.9/0	11-165734	9
11-SD-78-16.0/N17.6	11-277104	9
11-SD-78-21.3/35.5	11-285004	9
11-SD-78-/3.3	11-277004	10
11-SD-94-9.8/11.7	11-280404	10
11-SD-94-17.5/17.7	11-176424	10
11-SD-94-39.0/52.9	11-276904	10
11-SD-94-10.4/14.9	11-284904	10
11-SD-94-11.3/13.8	11-276414	10
11-SD-125-9.2/9.2	11-091894	11
11-SD-163-.9/2.8	11-258024	11
11-SD-163-8.3/8.9	11-241504	11
11-SD-188-/.2	11-256504	11
11-SD-805-8.8/9.2	11-271204	11
11-SD-805-11.4/11.4	11-273604	11

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
11-SD-905-4.0/5	11-282904	12

#### Statement of Ongoing Contracts - Federal Aid

District	11		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$464,021,817	\$390,310,225
-F-	FEDERAL AID (PRIMARY)	\$10,159,958	\$9,800,257
-S-	FEDERAL AID (SECONDARY)	\$19,116,362	\$15,179,010
-SH-	STATE HIGHWAY	\$65,930,909	\$42,653,265
-ER-	STORM DAMAGE REPAIR	\$1,000,000	\$0
		\$20,352,203	\$14,123,262
<b>District Total:</b>		<b><u>\$580,581,249</u></b>	<b><u>\$472,066,020</u></b>

#### Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$10,186,989
<b>Work completed this Period:</b>	<b>\$10,186,989</b>