

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DR. STE 200 PALM DESERT CA 92211 (760)328-8900	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,156,018 \$1,163,117 \$0	11/16/07 12/21/07 10/27/11	0% 0% PLANT EST SATIS
HE14 HE14	SWPPP						
11-IMP-8-4.9/7.2 11-264004 ACIM-008 -(101) --()		IN IMPERIAL COUNTY NEAR OCOTILLO AT DEVIL'S CANYON BRIDGE NUMBER 2 AND AT MYER CREEK BRIDGE REHABILITATE BRIDGE	TRUESDELL CORPORATION OF CA 1310 W 23RD STREET TEMPE, AZ 85282	FARMER, BRANDON 1463 BROADWAY EL CAJON, CA 92021 (858)688-1375	\$1,072,055 \$994,881 \$0	10/12/10 11/02/10 06/08/12	99% 92%
HA21	SWPPP						
11-IMP-8-31.3/0 11-261524		IN IMPERIAL COUNTY NEAR EL CENTRO AT SUNBEAM REST AREAS (EASTBOUND AND WESTBOUND) UPGRADE RECREATIONAL VEHICLE DUMP	D J MILLER INC 32257 DUNLAP BOULEVARD YUCAIPA, CA 92399-1722 P O BOX 427	BABICKY, ALAN 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (858)688-1526	\$746,242 \$738,473 \$800	06/24/11 08/12/11 02/26/13	46% 99%
HA26	WPCP		YUCAIPA CA 92399 (909)721-0089				
11-IMP-8-31.3/0 11-261514		IN IMPERIAL COUNTY NEAR EL CENTRO AT EASTBOUND AND WESTBOUND SUNBEAM REST AREAS INSTALL SEWAGE TREATMENT SYSTEM	UNITED ENGINEERING & CONST. 336-10A N. CENTRAL AVENUE GLENDALE CA 91203	BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1526	\$1,059,537 \$1,055,538 \$0	05/26/10 07/15/10 05/01/12 05/01/12	100% 100% COMPLETED
HA26	SWPPP						
11-IMP-8-76.6/83.3 11-2M2604		IN IMPERIAL COUNTY ABOUT 35 MILES EAST OF EL CENTRO FROM 1 MILE EAST OF GORDONS WELL OVERCROSSING TO 0.5 MILE WEST OF OGILBY ROAD ASPHALT RUBBER SEAL COAT AND HMA	AGGREGATE PRODUCTS INC 9500 BEVERLY ROAD PICO RIVERA CA 90660 (323)558-8000		\$4,207,752 \$0 \$0	04/17/12 05/09/12	0% 0%
HM1	WPCP						
11-IMP-8-/10 11-266104 ACIM-0082-(103)E --()		IN SAN DIEGO AND IMPERIAL COUNTIES FROM SAN DIEGO COUNTY LINE TO ROUTE 98/8 SEPARATION HMA PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 2095 US HIGHWAY 111 EL CENTRO, CA 92243 (760)578-7239	REYES, JULIO 722 EAST BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1566	\$13,214,565 \$457,127 \$336,227	12/14/11 01/05/12 07/12/12	61% 3%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-78-9.2/12.1 11-167894 HPLU-6211-(094) --()		IN IMPERIAL COUNTY NEAR BRAWLEY ON ROUTE 78 AND ON ROUTE 86 CONSTRUCT FOUR LANE EXPRESSWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	RIZZUTTO, SHAWN 722 E. BARIONI BLVD EL CENTRO, CA 92251 (760)355-8666	\$31,050,787 \$24,704,997 \$2,265,602	11/30/10 12/24/10 10/23/12	74% 80%
HE14	SWPPP						
11-IMP-86-21.7/37.3 11-2M1804 ACNH-P086-(073)E --()		IN IMPERIAL COUNTY IN AND NEAR WESTMORLAND FROM BRANDT ROAD TO TREE WASH BRIDGE COLD PLANE AND APPLY SEAL COAT	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670 (562)929-1128	HERNANDEZ, DANIEL 711 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$8,728,998 \$8,248,950 \$0	05/23/11 06/10/11 02/17/12	100% 99% OVER RUN
HM1	WPCP						
11-IMP-111-40.5/63 11-2M2704		IN IMPERIAL COUNTY NEAR NILAND FROM MAIN STREET TO 2.4 MILES SOUTH OF IMPERIAL COUNTY LINE RUBBERIZED ASPHALT SEAL COAT	MANHOLE ADJUSTING INC 9500 BEVERLY ROAD PICO RIVERA CA 90660 (323)558-8000	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)594-2008	\$4,106,573 \$3,661,838 \$1,371,153	12/06/11 01/04/12 06/13/12	75% 89%
HM1	WPCP						
11-SD-5-3.2/15.3 11-2M0204 STP-X073-(091)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	FALCON CONSTRUCTION CO P O BOX 26429 SAN DIEGO CA 92196 (619)840-8998	CORTEZ, DAVID 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1597	\$820,430 \$0 \$0	11/03/10 12/15/10 07/14/11	0% 0%
HA21	WPCP						
11-SD-5-3.2/15.3 11-2M02A4		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614 (949)252-0441	MOEN, MIKE 9851 BUENA VISTA AVE SANTEE, CA 92071 (619)995-7335	\$1,023,099 \$345,111 \$160,815	07/15/11 07/29/11 06/20/12	80% 33%
	WPCP						
11-SD-5-20.1/23.5 11-291704 ACHS-STPG-(093)E 73- 0-(3E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD AND ROADSIDE SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	AMTEY, SHRI 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1575	\$366,196 \$0 \$0	03/20/12 04/02/12	0% 0% SUSPENDED
HA22	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-22.3/0 11-403304		ON STATE HIGHWAY IN SAN DIEGO AT CLAIREMONT DRIVE OVERCROSSING CLEAN AND TREAT BRIDGE DECK	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	MONSALUD, LAWRENCE 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1425	\$821,023 \$133,324 \$65,172	12/22/11 01/05/12 06/26/12	60% 16%
HM3	WPCP						
11-SD-5-23.9/28.2 11-284604 ACHS-0005-(615)E G 00-0516-(5E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MISSION BAY DRIVE OVERCROSSING TO NOBEL DRIVE OVERCROSSING UPGRADE MEDIAN GUARD RAIL	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$6,322,627 \$6,402,339 \$0	10/11/10 11/03/10 05/02/12 05/02/12	100% 100% COMPLETED
HB1	SWPPP						
11-SD-5-36.3/37.4 11-077604		IN SAN DIEGO COUNTY IN SAN DIEGO AND SOLANA BEACH FROM VIA DE LA VALLE UNDERCROSSING TO LOMAS SANTA FE DR. UNDERCROSSING SPECIAL GRIND FOR NOISE REDUCTION	PENHALL COMPANY P O BOX 310 ROGERS MN 55374 (763)428-2244	AKHONDZADEH, RAHIM 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1318	\$963,804 \$0 \$0	03/01/12 03/22/12 08/14/12	0% 0%
HA22 HA22	WPCP						
11-SD-5-39.8/54.4 11-289304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM BIRMINGHAM DRIVE OVERCROSSING TO 0.1 MILE NORTH OF CAMP PENDLETON UNDERCROSSING INSTALL RAMP METERS AND HOV LANES	SUKUT CONSTRUCTION 3156-205 VISTA WAY OCEANSIDE,CA 92056	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1549	\$4,316,662 \$4,158,419 \$1,883	04/08/10 05/06/10 06/05/12	97% 99%
HB4N	SWPPP						
11-SD-5-40.1/0 11-292404 ACIM-X073-(090)E --()		IN SAN DIEGO COUNTY IN ENCINITAS ON ROUTE 5 AT MACKINNON AVENUE OVER CROSSING AND IN SAN DIEGO ON ROUTE 805 FROM 0.3 MILE TO 0.1 M REPAIR SLOPE AND EROSION CONTROL	R S B GROUP INC 22622 LAMBERT STREET #304 LAKE FOREST CA 92630 (949)454-1999	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$637,739 \$621,337 \$0	12/23/10 01/11/11 06/25/12	39% 98%
HA23	SWPPP						
11-SD-5-59.4/60 11-261404 ACHS-0005-(617) IMG-0005-(617) --()		IN SAN DIEGO COUNTY ABOUT 5.2 MILES NORTH OF OCEANSIDE AT THE ALISO CREEK SAFETY ROADSIDE REST AREA REPLACE BUILDINGS	R S M 2 CONTRACTORS INC 8191 CENTER STREET LA MESA CA 91942 (619)698-7777	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	\$4,594,230 \$4,301,694 \$315,259	02/01/11 04/27/11 05/31/12	48% 95%
HA26	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-61.8/62.1 11-401804 ACIM-0051-(620)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM 0.3 MILE SOUTH OF LAS PULGAS ROAD UNDERCROSSING TO LAS PULGAS ROAD UNDERCROSSING	ALL AMERICIAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$753,456 \$750,926 \$0	08/05/11 08/30/11 03/27/13	34% 97%
HB4	SWPPP	WIDENING NORTH BOUND OFFRAMP AND					
11-SD-8-3.0/12.6 11-261704 ACIM-0008-(305)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LA MESA AT VARIOUS LOCATIONS FROM MISSION CENTER RD OVERCROSSING TO SEVERIN DRIVE OVERCROSSIN	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,030,271 \$757,208 \$2,458	08/10/10 08/26/10 08/16/12	0% 0%
HA28	SWPPP	FREEWAY MAINTENANCE ACCESS PAVING					PLANT EST SATIS
11-SD-8-17.4/18.7 11-063804 ACIM-0081-(302)E --()		IN SAN DIEGO COUNTY IN EL CAJON FROM THE SECOND STREET UNDERCROSSING TO THE GREENFIELD DRIVE UNDERCROSSING	SIM J HARRIS, INC. 9685-200 EXCELENCIA SAN DIEGO, CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1318	\$9,838,125 \$9,745,890 \$0	10/07/09 10/20/09 09/09/11	100% 100%
HB4N	SWPPP	WIDEN FREEWAY AND BRIDGE					
11-SD-8-21.6/25.9 11-236404 IM-008 -(130)8 --()		IN SAN DIEGO COUNTY NEAR EL CAJON FROM 0.2 MILE WEST OF LAKE JENNINGS PARK ROAD UNDERCROSSING TO 0.2 MILE EAST OF HARBISON CANYON	HAZARD CONSTRUCTION PO BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	BAGUBE, JUN 9851 BUENA VISTA RD SANTEE, CA 92071 (858)688-1438	\$3,410,441 \$0 \$0	12/07/10 01/19/11 11/21/12	0% 0%
HA22	WPCP	HOT MIX ASPHALT PAVEMENT					
11-SD-8-39.7/61.5 11-2M1604 ACIM-0081-(309)E --()		IN SAN DIEGO COUNTY NEAR PINE VALLEY FROM HORSETHIEF CREEK UNDERCROSSING TO 0.3 MILE EAST OF CRESTWOOD ROAD UNDERCROSSING	GRANITE CONSTRUCTION COMPANY BRIAN CARIS 440 S MELROSE DR, STE 200 P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$10,528,245 \$4,916,357 \$7,340	05/17/11 06/10/11 05/21/12	71% 47%
HM1	WPCP	PCC PAVEMENT GRINDING					
11-SD-8-49.0/0 11-243204 ACIM-0081-(303)E 00-81 3-(3E) --()		IN SAN DIEGO COUNTY NEAR PINE VALLEY AT BUCKMAN SPRINGS REST AREA RESTORE SAFETY ROADSIDE REST	WHILLOCK CONTRACTING INC	RAMIREZ JR, DANIEL 1463 BROADWAY EL CAJON, CA 92021 (760)594-2011	\$1,959,711 \$1,954,962 \$10,900	01/12/10 02/16/10 06/30/12	0% 0%
HA26	SWPPP						PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-.5/M4 11-265304 NH01-5017-(E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE NORTH OF MAIN ST UNDERCROSSING TO 0.4 MILE SOUTH OF LANDIS STREET PEDESTRIAN OVERCR PLACE RHMA & INSTALL MBGR	GRANITE CONSTRUCTION COMPANY 440 S. MELROSE DRIVE, STE. 20 VISTA, CA 92081 (760)806-7970	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$5,222,557 \$893,869 \$884,159	02/03/12 02/29/12 07/16/12	0% 17%
HA22	WPCP						
11-SD-15-8.4/0 11-291904 ACST-X073-(089)E X0-73 0-(9E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE SLOPE PAVING AND PLANTING	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121 (858)481-5222	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,676,810 \$1,736,292 \$3,000	11/23/10 12/14/10 08/30/12	0% 0% PLANT EST SATIS
HA23	SWPPP						
11-SD-15-8.9/9.7 11-233204 ER- -() --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-10.4/21.2 11-2T0924		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES	COFFMAN SPECIALTIES INC. 4375 JUTLAND DRIVE SUITE 260 SAN DIEGO CA 92117	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE N. SAN DIEGO CA 92128 (858)688-1435	\$75,131,839 \$73,407,367 \$338,715	07/25/08 08/06/08 10/15/12	89% 99%
HB4C	SWPPP						
11-SD-15-11.2/M14.5 11-2T0974		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	MERCADO, VICTOR 13220 EVENING CREEK RD STE 112 SAN DIEGO, CA 92128 (858)688-1544	\$2,428,841 \$582,891 \$73,222	11/16/11 12/13/11 12/05/12	32% 25%
HB32	SWPPP						
11-SD-15-15.0/M16.4 11-2T0954		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING CONSTRUCT DAR AND TRANSIT STATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$20,292,386 \$0 \$0	04/04/12 04/27/12	0% 0%
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-16.4/M19.5 11-2T0994		IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A INSTALL AUTOMATIC IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET WINCHESTER CA 92596 (951)926-7444	MERCADO, VICTOR 304 ENTERPRISE SUITE B ESCONDIDO, CA 92029 (858)688-1544	\$2,445,060 \$454,867 \$181,599	10/11/11 10/25/11 12/06/12	32% 20%
HB32	SWPPP						
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT CA 92211	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO CA 92128 (858)688-1542	\$2,581,596 \$2,350,207 \$0	05/12/08 06/10/08 10/15/12	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM EAST BAY CONSTRUCTION CO., CAMINO DEL NORTE UNDERCROSSING TO 0.4 41120-G ELM STREET KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	MURRIETA CA 92562	INCSAGGESE, CARMINE T 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1542	\$1,283,194 \$1,225,407 \$0	02/19/09 03/20/09 05/17/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM NATIVE LANDSCAPE INC 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	9746 TAMARACK LANE ESCONDIDO CA 92029 (760)735-8700	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	\$1,025,574 \$776,992 \$0	11/24/10 01/11/11 10/30/14	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC CONSTRUCT MANAGED LANES - NORTH	FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1430	\$50,023,147 \$49,115,793 \$235,124	11/20/08 12/10/08 01/15/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	\$1,204,892 \$168,580 \$95,498	06/27/11 07/28/11 11/15/15	45% 15%
HB32	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING PLANTING, EROSION AND IRRIGATION	WESTERN RIM CONSTRUCTION INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029 (760)489-4328		\$1,955,249 \$0 \$0	04/04/12 05/22/12	0% 0%
HB4C	SWPPP						
11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION CONSTRUCT MANAGED LANES	ATKINSON CONTRACTORS, LP 27422 PORTOLA PARKWAY FOOTHILL RANCH CA 92610	JAVED, FARIDUN 304-B ENTERPRISE STREET ESCONDIDO, CA 92029 (760)735-5087	\$50,928,735 \$50,279,440 \$0	07/21/08 08/06/08 06/27/12	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-52-14.5/15.5 11-2T0704 STPL-N621-(110)2 --()		IN SAN DIEGO COUNTY IN SANTEE ON ROUTE 52 FROM .4 MILE WEST OF MISSION GORGE ROAD UC TO FORESTER CREEK BRIDGE AND ON ROUTE 125 FRO PLANTING AND EROSION WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,989,935 \$880,150 \$174,622	05/24/11 06/10/11 09/16/15	69% 46%
HB32	SWPPP						
11-SD-52-15.5/17.3 11-2T0114 STPL-6211-(101)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE FROM FORESTER CREEK BRIDGE TO MAGNOLIA AVENUE UNDERCROSSING PLANTING,IRRIGATION,EROSION CONTROL	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	HURTZIG, JOHN 7177 APPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,025,864 \$1,152,643 \$227,674	05/20/11 06/10/11 08/10/15	80% 58%
HB32	SWPPP						
11-SD-52-17.3/17.5 11-2T0014 STPL-6211-(103)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE EROSION CONTROL WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,037,867 \$888,405 \$21,345	04/08/11 05/12/11 04/22/15	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-54-5.3/6.4 11-298404 HSST-P054-(008)E P0-54 0-(8E) --()		IN SD CNTY NEAR SD ON RTE 54 FROM 0.3M E OF BRIARWOOD RD OC TO 0.4 M E OF SWEETWATER RD UC AND ON RTE 125 FROM 0.5M W OF ELKELTON INSTALL CONCRETE MEDIAN BARRIER	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$1,026,363 \$128,264 \$128,264	03/12/12 03/28/12 10/31/12	12% 12%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-56-3.5/3.5 11-2E0064		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.2 MILE SOUTHEAST OF CAMINO SANTA FE OVERCROSSING MITIGATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$1,340,720 \$394,079 \$31,966	10/14/11 11/15/11 09/11/14	52% 35%
HA22	SWPPP						
11-SD-56-6.8/8.7 11-402304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PENASQUITOS CREEK BRIDGE TO 0.3 MILE WEST OF ROUTE 56/15 SEPARATION RECYCLED WATER CONVERSION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERIS CA 92572	HURTZIG JOHN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)467-4086	\$470,825 \$405,080 \$1,091	06/25/10 07/20/10 03/17/14	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-75-9.3/10.1 11-296714 STPP-0750-(37E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND IMPERIAL BEACH FROM SATURN BOULEVARD TO 13TH STREET REPAIR/UPGRADE SIDEWALKS	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	BAGUBE, JUN 9851 BUENA VISTA ROAD SANTEE, CA 92071 (858)688-1438	\$816,915 \$475,818 \$216,622	01/25/12 02/29/12 08/13/12	41% 59%
HB71	WPCP						
11-SD-75-11.0/17.4 11-262004 STPP-0750-(39E) --()		IN SAN DIEGO COUNTY IN IMPERIAL BEACH AND CORONADO FROM RAINBOW DRIVE TO THE NAVAL AMPHIBIOUS BASE GATE 4 PAVEMENT REHABILITATION WITH RHMA	GRANITE CONSTRUCTION COMPANY 440 S. MELROSE DR, STE. 200 VISTA, CA 92081 (760)732-0925	BAGUBE, JUN 9851 BUENA VISTA ROAD SANTEE, CA 92071 (858)688-1438	\$2,185,111 \$1,859,321 \$672,627	01/05/12 02/13/12 08/01/12	54% 85%
HA22	WPCP						
11-SD-75-20.5/21.9 11-403404		IN SAN DIEGO COUNTY IN CORONADO AND SAN DIEGO FROM SAN DIEGO- CORONADO BAY BRIDGE TO 0.4 MILE SOUTH OF ROUTE 75/5 SEPARATION CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	BAGUBE, JUN 9851 BUENA VISTA RD SANTEE, CA 92071 (858)688-1438	\$446,239 \$322,422 \$225,722	09/23/11 10/18/11 08/01/12	31% 72%
HM3	WPCP						
11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD CONSTRUCT FOUR LANE HIGHWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92076	FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA CA 92084 (760)639-4430	\$65,024,012 \$52,338,756 \$1,557,993	12/23/09 01/19/10 12/23/13	78% 79%
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-76-23.1/23.5 11-273404 ACST-ACBR-(STP)P P-ACBR-(STP)P --()		IN SAN DIEGO COUNTY AT PALA FROM 0.1 MILE WEST TO 0.3 MILE EAST OF PALA CREEK BRIDGE BRIDGE REPLACEMENT	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$2,977,667 \$2,136,622 \$182,714	12/28/10 01/13/11 10/24/12	45% 71%
HA21	SWPPP						
11-SD-76-28.8/29.1 11-297804 HSST-PP07-(602)7 --()		IN SAN DIEGO COUNTY PAUMA VALLEY 0.2 MILES WEST OF PAUMA ROAD TO 0.1 MILE EAST OF PAUMA RESEVATION ROAD INSTALL TRAFFIC SIGNAL & WIDENING	GRANITE CONSTRUCTION COMPANY 440 SOUTH MELROSE DR. 200 VISTA, CA 92018 (760)732-0918	AKHONDZADEH, RAHIM 5825 AVENIDA ENCINAS, STE. 101 CARLSBAD, CA 92008 (858)688-1318	\$472,240 \$284,361 \$43,505	10/27/11 11/17/11 08/31/12	19% 58% SUSPENDED
HB1	WPCP						
11-SD-78-3.5/5.8 11-294504 NH-P078-(112)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE AND VISTA FROM 0.2 MILE EAST OF COLLEGE BLVD UNDERCROSSING TO 0.1_ MILE WEST OF MELROSE DRIVE UN INSTALL OUTER SEPARATION BARRIER	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$2,782,477 \$481,854 \$73,107	09/28/11 10/18/11 10/03/12	41% 17%
HB1	SWPPP						
11-SD-78-15.3/15.7 11-259804 6211-107E-() --()		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST TO 0.2 MILE EAST OF NORDAHL ROAD OVERCROSSING. REPLACE NORDAHL BRIDGE AND WIDEN	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	JAVED, FARIDUN 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (760)735-5089	\$9,432,067 \$2,042,600 \$440,001	01/17/12 02/13/12 09/24/12	13% 22%
HE13	SWPPP						
11-SD-78-15.5/16.7 11-293104		IN SAN DIEGO COUNTY IN SAN MARCOS AND ESCONDIDO FROM NORDAHL ROAD OVERCROSSING TO ROUTE 15/78 SEPARATION. EXTEND CONNECTOR RAMP	GRANITE CONSTRUCTION COMPANY SAN DIEGO AREA OFFICE 440 SOUTH MELROSE DR ST 200 VISTA, CA 92081 P O BOX 50085 WATSONVILLE CA 950775085 (760)732-0915	MERCADO, VICTOR 13220 EVENING CREEK SUITE 112 SAN DIEGO, CA 92128 (858)688-1544	\$2,416,085 \$2,405,247 \$8,726	05/05/11 05/20/11 03/22/13	49% 98%
HB4N	SWPPP						
11-SD-78-20.6/35.5 11-280804 HSST-PGP0-(781)1 --()		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO FROM BEAR VALLEY PARKWAY TO ROUTE 67 INSTALL RUMBLE STRIPS, REPLACE MBGR	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121 (858)481-5222	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,224,136 \$1,194,447 \$0	12/06/11 01/04/12 05/14/12 05/14/12	100% 100% COMPLETED
HB1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-79-45.6/52.8 11-298704 OTS- - () -- ()		IN SAN DIEGO COUNTY ABOUT 10MILES NORTH OF WARNER SPRINGS FROM 0.2 MILE SOUTH OF CHIHUAHUA VALLEY ROAD TO 0.2 MILE SOUTH OF RIVERS WIDENING AND RUMBLE STRIPS	HAZARD CONSTRUCTION 6465 MARINDUSTRY PLACE SAN DIEGO CA 92191 (858)587-3600	AKHONDZADEH, RAHIM 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1318	\$504,362 \$273,359 \$3,051	01/11/12 02/03/12 06/06/12	60% 54%
HB1	WPCP						
11-SD-125-10.6/10.9 11-294604		IN SAN DIEGO COUNTY NEAR LEMON GROVE FROM JAMACHA ROAD UNDERCROSSING TO 0.3 MILE NORTH OF JAMACHA ROAD UNDERCROSSING. WIDEN JAMACHA SOUTHBOUND OFF RAMP	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91917 (858)688-1473	\$1,088,459 \$1,052,052 \$38,255	06/27/11 07/14/11 03/21/13	41% 97%
HB4	WPCP						
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) -- ()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211 (760)328-8900	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0% PLANT EST SATIS
TEA2	SWPPP						
11-SD-805-5.5/9.4 11-2T1814		IN SAN DIEGO CNTY, IN CHULA VISTA & NATIONAL CITY ON RTE 54 AT RTE 805/54 SEP & ON RTE 805 FR 0.4 MI N OF PALOMAR ST OC TO 0.6 MI CONSTRUCT HOV LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$29,181,080 \$0 \$0	04/27/12 05/22/12	0% 0%
HB5	SWPPP						
11-SD-805-7.7/9.1 11-081654		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO SWEETWATER ROAD UNDERCRO LANDSCAPE AND INSTALL IRRIGATION	MARINA LANDSCAPE INC 1900 S LEWIS STREET ANAHEIM CA 92805 (714)939-6600	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$558,084 \$330,213 \$11,040	06/24/11 07/14/11 10/08/15	63% 61%
HB4N	WPCP						
11-SD-805-9.4/13.8 11-2T1804		IN SAN DIEGO COUNTY, IN SAN DIEGO AND NATIONAL CITY, FROM 0.6 MILE NORTH OF ROUTE 805/54 SEPARATION TO 0.2 MILE NORTH OF FEDERAL BL CONSTRUCT HOV LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$14,246,086 \$0 \$0	03/27/12 04/19/12	0% 0%
HB5	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-20.4/28.1 11-2M1704		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION 0.2 MILE SOUTH OF ROUTE 163/805 SEPARATION TO 0.4 MILE SOUTH OF ROUTE 5/805 SEPARTION PAVEMENT REHABILITATION-PCC GRIND	6465 MARINDUSTRY DRIVE SAN DIEGO CA 921929000 (858)587-3600	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$5,619,152 \$5,028,684 \$813,227	06/23/11 07/14/11 06/26/12	38% 90%
HM1	WPCP						
11-SD-805-23.3/26.7 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM SR- 52 TO I-5 MERGE IN SORRENTO VALLEY 1 HOV LANE IN EACH DIRECTION AND A	SKANSKA-COFFMAN A JOINT VENTURE 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)368-6450		\$71,885,000 \$0 \$0	03/16/12 03/30/12	0% 0%
HB5							
11-SD-805-24.7/24.7 11-288904		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING ABANDON EXISTING CULVERT	DREAMBUILDER 1324 LAWSON LN PLACENTIA CA 92870 (714)646-3697	TRAN, DUNG 5825 AVENIDA ENCINAS, SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$466,061 \$438,312 \$849	01/25/11 02/10/11 01/17/13	47% 97%
HA23	WPCP						
11-SD-805-25.2/26.3 11-089754		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM SOUTH OF NOBEL DRIVE OVERCROSSING TO 0.1 KM NORTH OF EASTGATE MALL OVERCROSSING INTERCHANGE IMPROVEMENTS & ROAD	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$13,029,706 \$11,959,322 \$568,004	11/29/10 12/16/10 05/25/12	47% 91%
HE13	SWPPP						
11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEIDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8 CONSTRUCT HOV LANES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$48,961,216 \$27,630,707 \$2,192,178	01/28/11 02/08/11 02/03/14	38% 56%
HB5	SWPPP						
11-SD-905-5.2/6.1 11-091834 SRRRA-A905-(020)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 905 FR 0.1 KM E TO 1.5 KM E OF RTE 905/805 SEP AND ON RTE 805 FR 0.2 KM N OF RTE 905/805 S CONSTRUCT NEW FREEWAY (PHASE 2)	FLATIRON CONSTRUCTION CORP 1770 LA COSTA MEADOW DR SAN MARCOS, CA 92078	HSU, PAUL 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (858)688-1497	\$13,254,642 \$12,265,649 \$128,612	03/07/11 03/17/11 05/21/12	27% 93%
HE14	SWPPP		(760)916-9100				

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --() HE14	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM FLATIRON WEST/SUKUT 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING CONSTRUCT NEW FREEWAY - PHASE 1B	1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	DEYOE, MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)688-1477	\$62,012,925 \$51,859,492 \$2,737,109	05/08/09 05/20/09 10/29/13	85% 83%

Totals: Authorized Final Amt: \$687,542,942 Completed to Date: \$435,302,919 Work This Month: \$16,847,228

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-8-76.6/83.3	11-2M2604	1
11-IMP-8-/10	11-266104	1
11-IMP-8-4.9/7.2	11-264004	1
11-IMP-8-31.3/0	11-261514	1
11-IMP-8-31.3/0	11-261524	1
11-IMP-78-9.2/12.1	11-167894	2
11-IMP-86-21.7/37.3	11-2M1804	2
11-IMP-111-40.5/63	11-2M2704	2
11-SD-5-3.2/15.3	11-2M0204	2
11-SD-5-3.2/15.3	11-2M02A4	2
11-SD-5-20.1/23.5	11-291704	2
11-SD-5-36.3/37.4	11-077604	3
11-SD-5-22.3/0	11-403304	3
11-SD-5-23.9/28.2	11-284604	3
11-SD-5-39.8/54.4	11-289304	3
11-SD-5-40.1/0	11-292404	3
11-SD-5-59.4/60	11-261404	3
11-SD-5-61.8/62.1	11-401804	4
11-SD-8-3.0/12.6	11-261704	4
11-SD-8-17.4/18.7	11-063804	4
11-SD-8-21.6/25.9	11-236404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-8-39.7/61.5	11-2M1604	4
11-SD-8-49.0/0	11-243204	4
11-SD-15-.5/M4	11-265304	5
11-SD-15-10.4/21.2	11-2T0924	5
11-SD-15-11.2/M14.5	11-2T0974	5
11-SD-15-15.0/M16.4	11-2T0954	5
11-SD-15-16.4/M19.5	11-2T0994	5
11-SD-15-18.8/M21.9	11-260714	5
11-SD-15-21.9/M23.9	11-260724	6
11-SD-15-23.8/M26.2	11-260734	6
11-SD-15-26.0/30.2	11-2T0814	6
11-SD-15-26.2/M27.8	11-2T0864	6
11-SD-15-27.8/30.1	11-2T0874	6
11-SD-15-8.4/0	11-291904	6
11-SD-15-8.9/9.7	11-233204	7
11-SD-15-30.0/31.5	11-2T0824	7
11-SD-52-14.5/15.5	11-2T0704	7
11-SD-52-15.5/17.3	11-2T0114	7
11-SD-52-17.3/17.5	11-2T0014	7
11-SD-54-5.3/6.4	11-298404	7
11-SD-56-3.5/3.5	11-2E0064	8
11-SD-56-6.8/8.7	11-402304	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-75-9.3/10.1	11-296714	8
11-SD-75-11.0/17.4	11-262004	8
11-SD-75-20.5/21.9	11-403404	8
11-SD-76-23.1/23.5	11-273404	8
11-SD-76-28.8/29.1	11-297804	9
11-SD-76-7.3/13.1	11-080104	9
11-SD-78-3.5/5.8	11-294504	9
11-SD-78-15.3/15.7	11-259804	9
11-SD-78-15.5/16.7	11-293104	9
11-SD-78-20.6/35.5	11-280804	9
11-SD-79-45.6/52.8	11-298704	10
11-SD-125-10.6/10.9	11-294604	10
11-SD-163-1.7/3.2	11-265004	10
11-SD-805-5.5/9.4	11-2T1814	10
11-SD-805-7.7/9.1	11-081654	10
11-SD-805-9.4/13.8	11-2T1804	10
11-SD-805-20.4/28.1	11-2M1704	11
11-SD-805-23.3/26.7	11-2T2004	11
11-SD-805-24.7/24.7	11-288904	11
11-SD-805-25.2/26.3	11-089754	11
11-SD-805-26.5/28.9	11-2T0404	11
11-SD-905-5.2/6.1	11-091834	11

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
11-SD-905-9.5/15	11-288804	12

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$92,467,755	\$69,314,479
-F-	FEDERAL AID (PRIMARY)	\$11,511,475	\$8,730,805
-S-	FEDERAL AID (SECONDARY)	\$11,667,759	\$7,764,980
-SH-	STATE HIGHWAY	\$188,766,223	\$108,204,936
-ER-	STORM DAMAGE REPAIR	\$1,000,000	\$0
		\$382,129,731	\$241,287,720
District Total:		<u>\$687,542,942</u>	<u>\$435,302,919</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$8,606,300
Work completed this Period:	\$8,606,300