DIVISION OF ENGINEERING SERVICES CONTRACT PROGRESS REPORT

July 1, 2010 to November 30, 2010

TOTAL BIDS OPENED		NOVEMBER		TO DATE		THIS TIME LAST YEAR	
Total Number of Projects Total Low Bids Total Engineer's Estimate Net Underruns(-) or Overruns(+) Everage Number Bidders		52 \$314,884,458 \$362,062,468 -13.03% 6.4		182 \$1,278,967,024 \$1,517,807,448 -15.74% 6.4		144 \$1,292,609,952 \$1,941,823,368 -33.43% 8.6	
APPROXIMATE VALUE OF ALL PROJECTS ADVERTISED, AWARDED AND PENDING AWARD							
Projects Advertised Projects Awarded Projects Pending Award Projects All Bids Rejected Projects No Bids Received Call for Bids Outstanding Total Construction Value (Including supplemental work contin	37 38 52 0 0 37 gencies)	\$247,547,000 \$283,180,311 \$314,884,458 \$0 \$0 \$247,547,000 \$930,172,946	204 111 110 3 0 50	\$1,492,800,000 \$822,998,059 \$704,089,866 \$60,484,419 \$0 \$443,278,958 \$2,167,403,571	151 160 17 1 0 55	\$1,057,978,213 \$1,183,279,368 \$225,027,681 \$293,333 \$0 \$220,612,000 \$1,791,810,954	
MAJOR CONSTRUCTION PR	ROJECTS INCL	UDING LOCAL A	AGENCIE	S-AWARDED			
Number of Projects All Projects STIP, SHOPP, G-11**		38 0		111 0		144 0	
Programmed Funds STIP, SHOPP, G-11**		\$0		\$0		\$0	
Contract Allotment All Projects CTC Funds Only / G-11**		\$329,903,650 \$0		\$957,823,050 \$0		\$1,367,710,494 \$0	
Net Underruns(-) or Additional Fu Amount Contract Allot. Under/Ove Percent Under/Over Program		\$0 0.00%		\$0 0.00%		\$0	
Funds Available at Advertising* All Projects Original CTC Votes / G-11**		\$380,016,250		\$1,189,663,550 \$0		\$1,899,594,776 \$0	
Amount Contract Allot. Under/Over Funds Available at Advertising* All Projects -\$50,112,600				-\$231,840,500	-\$531,884,282		
Percent Contract Allot. Under/Ove All Projects	er Funds Availabl	e at Advertising* -13.19%		-19.49%		-28.00%	
MINOR A PROJECTS INCLU	IDING LOCAL	AGENCIES-AWA	RDED				
Number of Projects							
All Projects CTC Funds Only & G-11**		0		0 0		16 10	
Contract Allotment All Projects CTC Funds Only / G-11**		\$0 \$0		\$0 \$0		\$4,817,900 \$2,659,000	
Funds Available at Advertising* All Projects CTC Funds Only / G-11**		\$0 \$0		\$0 \$0		\$5,998,900 \$3,840,000	
Percent Contract Allot. Under/Ove All Projects	er Funds Availabl	e at Advertising*				-19.69%	

^{*} Budget Allocation has been changed to Funds Available at Advertising in order to include Measure County funds in "All Projects".

^{**} G-11 for emergency allocations and Seismic Retrofit Projects.