

State of California  
Business, Transportation and Housing Agency  
Department of Transportation

PROGRAM STATUS  
Monthly Report on Status of Projects  
Previously Voted But Not Awarded  
Informational Item  
CTC Meeting: May 2-3, 2001

Prepared By:  
Jim Nicholas  
Chief  
Division of Transportation Programming  
(916) 654-4013

Agenda Item: 3.2

***PROPOSED***

Original Signed By  
W. J. EVANS  
Chief Financial Officer  
May 1, 2001

**MONTHLY REPORT ON STATUS OF PROJECTS**  
**PREVIOUSLY VOTED BUT NOT AWARDED**

There are six projects worth \$47.5 million included in the current inventory of projects not awarded within six months of a Commission allocation. Since the last report, five projects were awarded and one new project has been added.

**SUMMARY**

<u>Number of</u> <u>Projects</u>	<u>Value in</u> <u>Millions</u>	<u>Cause of Delay</u>	<u>Projects</u>
3	26.1	Bids rejected	06-KER-5, 11-IMP-Var, 04-SOL-80
2	12.6	Conflict with another project	08-RIV-60, 07-LA-101
1	8.8	Errors in PS&E package	08-SBD-15
----- 6	----- \$47.5	Total	

PROJECT DETAILS

- Project #1 – 07-LA-101  
 In June 2000, funds were allocated for a median barrier project on Route 101 in Los Angeles County. The project was advertised on November 27, 2000. Bids were opened on April 12, 2001, and the project is progressing toward award.

<u>Details</u>				<u>Allocation</u>	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
07-135601	LA	101	SHOPP	06/00	\$11,700

- Project #2 – 08-SBD-15  
 In June 2000, federal demonstration funds were allocated for a lane addition project on Route 15 in San Bernardino County. Advertisement was delayed to correct discrepancies in the specifications. The project was advertised on April 16, 2001 with a bid opening scheduled for May 24, 2001.

<u>Details</u>				<u>Allocation</u>	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
08-350721	SBD	15	DEMO	06/00	\$8,771

- Project #3 – 08-RIV-60  
 In June 2000, funds were allocated for a replacement highway planting and irrigation system project on Route 60. The project was advertised on August 14, 2000 with a bid opening scheduled for October 5, 2000. The bid opening was postponed while potential conflicts with the mainline construction project, still under construction, were resolved. The bid opening has been re-established for May 3, 2001 and revised bidding documents have been provided.

<u>Details</u>				<u>Allocation</u>	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
08-463231	RIV	60	STIP	06/00	\$898

- **Project #4 – 06-KER-5**  
 In July 2000, funds were allocated for ramp rehabilitation at various locations in Kern County. After bids were opened on September 12, 2000, all were rejected and the project was reviewed by the Department. The Commission approved a request for supplemental funding to allow re-advertising at their February, 2000 meeting and project was advertised on April 9, 2001 with bid opening scheduled for May 22, 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
06-421001	KER	5	SHOPP	07/00	\$8,529

- **Project #5 – 11-IMP-Variou**  
 In July 2000, funds were allocated for bridge deck and joint replacement project on various bridges in San Diego and Imperial Counties. The project was advertised on August 21, 2000. After bid opening in September, the bids were rejected due to high bids and the Department has been reviewing the project. A revised project will be advertised this Spring.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
11-075301	IMP	Various	SHOPP	7/00	\$1,840

New Project added since the last report

- **Project #6 – 04-SOL-80**  
 In August 2000, funds were allocated for a pavement rehabilitation and concrete barrier project on Route 80 in Solano County. The project was advertised on September 25, 2000. Bids were opened on December 6, 2000, but the bids were rejected during the review of bids process when several items were discovered which could have resulted in substantial claims. The project was revised to reflect recently completed maintenance repair work and to revise the quantities of several items. It is expected the project will be ready for re-advertisement in May and awarded before the end of July 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
04-0T0501	SOL	80	SHOPP	8/00	\$15,780