

Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: April 26-27, 2006

Reference No.: 3.3b.
Information Item

From: CINDY McKIM
Chief Financial Officer

Prepared by: Terry Abbott
Division Chief
Local Assistance

Ref: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE
STIP PROJECTS, PER FY 2005-06 ALLOCATION PLAN CRITERIA**

SUMMARY:

In July, August, September, and November 2005, the California Transportation Commission (Commission) allocated construction funds totaling \$22,618,000 for 36 locally-administered State Transportation Improvement Program (STIP) projects. As of March 24, 2006, 24 projects totaling \$9,413,000 have been awarded. Of the remaining 12 projects totaling \$13,205,000, one is expected to be awarded within the six-month timeframe. Time extensions have been granted for ten of the remaining projects, and nine of those projects are expected to be delivered within the extension period. A time extension for the last project will be requested at the June 2006 Commission meeting. The attached list provides a status of the projects voted but not yet awarded.

BACKGROUND:

On July 14, 2005, the Commission adopted the Fiscal Year (FY) 2005-06 STIP/SHOPP Allocation Plan and Criteria requiring agencies receiving an allocation in FY 2005-06 to award the contract within six months or request a time extension. The resolution also requires the receiving agencies to report back after four months of vote as to the status of award.

Attachment

Project Construction Allocations For Fiscal Year 2005-06
Subject to 6-month Deadline Per Fiscal Year 2005-06 STIP/SHOPP Allocation Plan and Criteria
Projects Voted Not Awarded After Four Months
 As of March 24, 2006

Agency Name	Description	PPNO	Allocation Date	Award Deadline		Allocation Amount	Project Status
Salinas	Improvements to Sanborn Road	05-1160	14-Jul-05	14-Apr-06	*	\$1,000,000	The project will be awarded by April 2006.
Porterville	Bicycle Storage Facility	06-D017	14-Jul-05	14-Apr-06	*	\$39,000	The project will be awarded by April 2006.
Irvine	Culver Drive Realignment and Widening Bike Trail /Landscape	12-2134D	14-Jul-05	14-Apr-06	*	\$792,000	The project will be cancelled.
Huntington Beach	Landscaping and sidewalk	12-2134C	14-Jul-05	14-Jun-06	**	\$285,000	The project will be awarded by June 2006.
City of Point Arena	Coastal Access Scenic Bikeway	01-4060	18-Aug-05	18-May-06	***	\$578,000	The project will be awarded by May 2006.
Lassen County	New roadway construction and Class I Bikeway	02-2121	18-Aug-05	18-Aug-06	***	\$6,871,000	The project will be awarded by August 2006.
City of Los Angeles	Renovation of Train Station	07-3174	18-Aug-05	18-Aug-06	***	\$105,000	The project will be awarded by August 2006.
City of Yreka	Downtown Bike / Pedestrian Path	02-2398B	29-Sep-05	29-Sep-06	****	\$256,000	The project will be awarded by September 2006.
Town of Paradise	Modify Existing Intersection / Add Traffic Signals	03-1L24	29-Sep-05	29-Sep-06	****	\$607,000	The project will be awarded by September 2006.
City of Placencia	Grade Separations / Crossing Closures	12-9656	29-Sep-05	29-Sep-06	****	\$2,200,000	The project will be awarded by September 2006.
Trinity County	Bridge Replacement	02-2223	3-Nov-05	3-May-06		\$175,000	The project will be awarded by April 2006.
San Gabriel	Landscape median and interchange	07-3434	3-Nov-05	3-May-06		\$297,000	A 12-month time extension will be requested at the June 2006 meeting.
Total						\$13,205,000	

*These are extended deadlines approved in December 2005 (Waiver-05-30).
 **These are extended deadlines approved in February 2006 (Waiver-06-01).
 ***These are extended deadlines approved in February 2006 (Waiver-06-02).
 ****These are extended deadlines approved in March 2006 (Waiver-06-08).