

## Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: November 8-9, 2006

Reference No.: 3.3c.  
Information Item

From: CINDY McKIM  
Chief Financial Officer

Prepared by: Ross A. Chittenden  
Division Chief  
Transportation Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR TRAFFIC CONGESTION RELIEF PROGRAM (TCRP) PROJECTS, PER FY 2005-06 ALLOCATION PLAN CRITERIA AND RESOLUTION G-06-08**

### **SUMMARY:**

The Department of Transportation (Department) is presenting this item for information to provide the status of the Department's TCRP projects allocated in Fiscal Year (FY) 2005-06 and FY 2006-07.

In FY 2005-06, the California Transportation Commission (Commission) allocated 48 TCRP projects totaling \$952,971,000. Two of the projects have been de-allocated due to inability to award within the six-month deadline. (The de-allocation for Project #116 – Route 80 Light Rail Corridor; double-track Route 80 light rail line for express service in Sacramento County, is under agenda item 2.6e.(2).) Four projects remain to be awarded.

So far, in FY 2006-07, 17 TCRP projects have been allocated for a total of \$51,707,000. Of the eight projects allocated in July 2006, two remain to be awarded.

The nine projects allocated in September and October 2006 will be included in future reports.

The status of the projects not yet awarded is reflected in the table on the following page.

### **BACKGROUND:**

At its July 2005 meeting, the Commission adopted the FY 2005-06 STIP/SHOPP Allocation Plan Criteria, which limited FY 2005-06 allocations to projects ready to proceed to construction within six months.

Starting with July 2006 allocations, projects are subject to Resolution G-06-08 (adopted June 8, 2006), which requires projects to be ready to proceed to construction within six months of allocation. The policy also requires that projects that are not awarded within four months of allocation be reported to the Commission.

It has been determined that these Commission actions apply to Traffic Congestion Relief Program allocations.

**Projects Voted Not Awarded After Four Months:**

<b>TCRP Project Number</b>	<b>Project Description</b>	<b>Agency</b>	<b>Alloc. Date</b>	<b>Award Deadline</b>	<b>Allocation Amount (x \$1,000)</b>	<b>Project Status</b>
96	Friant Road Widening	Fresno County	3/16/06	3/31/07*	\$9,488	*Time extension for 6 months approved in September 2006. Bids were opened October 19, 2006.
27.2	Vasco Road ACE station commuter parking facility.	City of Livermore	6/8/06	12/31/06	\$1,210	Advertised October 17, 2006. Bid opening scheduled for November 7, 2006, with anticipated award on December 11, 2006.
57	Route 215; add HOV lanes through downtown San Bernardino, Route 10 to Route 30.	San Bernardino Associated Governments	6/8/06	12/31/06	\$25,000	Advertised October 12, 2006, with bid opening planned for November 21, 2006 and award by December 6, 2006.
108	Route 5; add northbound lane to freeway through Mossdale "Y", Route 205 to Route 120 in San Joaquin County.	California Department of Transportation	6/8/06	12/31/06	\$6,240	Advertised August 7, 2006, and bids will be opened October 31, 2006.
1.1	BART to San Jose; extend BART from Fremont to Downtown San Jose in Santa Clara and Alameda Counties.	San Francisco Bay Area Rapid Transit District (BART)	7/20/06	1/31/07	\$11,000	BART is contracting with the city of Fremont, which will be administering this portion of the project. The City advertised on October 16, 2006. Bids will be opened on December 5, 2006, and award is anticipated by January 9, 2007.
112	Jersey Avenue; widen from 17th Avenue to 18th Avenue in Kings County.	Kings County Public Works	7/20/06	1/31/07	\$1,500	Awaiting obligation of federal funds. Anticipated advertisement date is November 20, 2006.
Total					\$54,438	