

# Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: August 12-13, 2009

Reference No.: 3.2b.  
Information Item

From: CINDY McKIM  
Chief Financial Officer

Prepared by: Denix D. Anbiah  
Division Chief  
Local Assistance

Subject: **MONTHLY STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE STIP PROJECTS, PER RESOLUTION G-06-08**

## **SUMMARY:**

The California Department of Transportation (Department) is presenting this item for information. The item provides the status of locally-administered State Transportation Improvement Program (STIP) projects that received a construction allocation in Fiscal Year (FY) 2007-08, FY 2008-09, and FY 2009-10.

In FY 2007-08, the California Transportation Commission (Commission) allocated \$117,233,000 to construct 121 locally-administered STIP projects. As of July 20, 2009, 118 projects totaling \$113,756,000 have been awarded and extension requests have been approved for three projects.

In FY 2008-09, the Commission allocated \$181,726,000 to construct 54 locally-administered STIP projects. As of July 20, 2009, 26 projects totaling \$97,393,000 have been awarded and extension requests have been approved for six projects. An extension request has been accepted for one project in compliance with Resolution G-06-08, but formal action was deferred. One project lapsed. The remaining 20 projects are on track for award.

There have been no construction allocations FY 2009-10 for locally-administered STIP projects due to the financial constraints of the State.

## **BACKGROUND:**

Starting with July 2006 allocations, projects are subject to Resolution G-06-08 (adopted June 8, 2006), which requires projects to be ready to proceed to construction within six months of allocation. The policy also requires the Department to report to the Commission on those projects that have not been awarded within four months of allocation.

**FY 2007-08 Allocations**

Month Allocated	No. Projects Voted	Voted Projects \$ X 1000	No. Projects Awarded	No. Projects Lapse	No. Projects Pending Award	No. Projects Awarded within 4 months	No. Projects Awarded within 6 months
July 2007	6	\$2,376	6	0	0	6	0
September 2007	19	\$13,030	19	0	0	12	6
November 2007	0	\$0	0	0	0	0	0
December 2007	15	\$23,012	15	0	0	7	8
January 2008	7	\$995	7	0	0	7	0
February 2008	8	\$12,190	8	0	0	6	2
March 2008	3	\$1,543	3	0	0	2	1
April 2008	8	\$5,220	8	0	0	3	3
May 2008	16	\$19,196	16	0	0	8	6
June 2008	39	\$39,671	36	0	3	12	15
<b>TOTAL</b>	<b>121</b>	<b>\$117,233</b>	<b>118</b>	<b>0</b>	<b>3</b>	<b>63</b>	<b>41</b>

**FY 2008-09 Allocations**

Month Allocated	No. Projects Voted	Voted Projects \$ X 1000	No. Projects Awarded	No. Projects Lapse	No. Projects Pending Award	No. Projects Awarded within 4 months	No. Projects Awarded within 6 months
July 2008	6	\$13,418	5	0	1	2	3
August 2008	6	\$133,228	4	0	2	1	3
September 2008	4	\$4,801	3	0	1	0	1
October 2008	8	\$4,892	7	0	1	2	5
November 2008	0	\$0	0	0	0	0	0
December 2008	10	\$6,965	7	1	2	3	4
January 2009	0	\$0	0	0	0	0	0
February 2009	0	\$0	0	0	0	0	0
March 2009	0	\$0	0	0	0	0	0
April 2009	0	\$0	0	0	0	0	0
May 2009	6	\$9,768	0	0	6	0	0
June 2009	14	\$8,654	0	0	14	0	0
<b>TOTAL</b>	<b>54</b>	<b>\$181,726</b>	<b>26</b>	<b>1</b>	<b>27</b>	<b>8</b>	<b>16</b>

**FY 2009-10 Allocations**

Month Allocated	No. Projects Voted	Voted Projects \$ X 1000	No. Projects Awarded	No. Projects Lapse	No. Projects Pending Award	No. Projects Awarded within 4 months	No. Projects Awarded within 6 months
July 2009	0	\$0	0	0	0	0	0
<b>TOTAL</b>	<b>0</b>	<b>\$0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>

Note: Excludes STIP Planning, Programming, and Monitoring allocations and locally administered STIP Regional Rideshare Program allocations, as no contract is awarded for these programs.

**Projects Pending Award (After Four Months from Allocation)**

Agency Name	Project Title	PPNO	Allocation Date	Award Deadline	Allocation Amount	Project Status
City of Ukiah	Gobbi/Oak Manor-Babcock Realignment	01-4091P	26-Jun-08	30-Sep-09 <sup>(1)</sup>	\$722,000	The project will be awarded by the extended deadline.
Sonoma County	Santa Rosa Creek Trail	04-5156B	26-Jun-08	31-Dec-09 <sup>(1)</sup>	\$550,000	The project will be awarded by the extended deadline.
City of Lathrop	Louise Road Rehabilitation and Widening (Phase II)	10-3K44	26-Jun-08	31-Jul-09 <sup>(1)</sup>	\$2,034,000	The project will be awarded by the extended deadline.
Siskiyou County	Lake Siskiyou Trail, Construct Wagon Creek Bridge	02-2405	24-Jul-08	31-Jul-09 <sup>(2)</sup>	\$745,000	The project will be awarded by the extended deadline.
City of Bakersfield	Westside Parkway (Segment 2)	06-8705E	28-Aug-08	30-Sep-09 <sup>(6)</sup>	\$62,000,000	The project will be awarded by the extended deadline.
City of Santa Ana	Santa Ana Bike Trailhead Enhancements	12-2134Y	28-Aug-08	31-Dec-09 <sup>(3)</sup>	\$24,000	The project will be awarded by the extended deadline.
City of Carpinteria	Carpinteria Bluffs Nature Park Bike Path	05-1191	25-Sep-08	31-Jul-09 <sup>(4)</sup>	\$770,000	The project will be awarded by the extended deadline.
City of Los Angeles	Los Angeles River Bike Path Phase C	07-5006	30-Oct-08	31-Jul-09 <sup>(5)</sup>	\$1,525,000	The project will be awarded by the extended deadline.
Lassen County	Lambert Lane Bridge Replacement (Bridge #7C-51)	02-2432	11-Dec-08	31-Dec-09 <sup>(6)</sup>	\$140,000	The project will be awarded by the extended deadline.
Lassen County	Lambert Lane Bridge Replacement (Bridge #7C-66)	02-2433	11-Dec-08	31-Dec-09 <sup>(6)</sup>	\$140,000	The project will be awarded by the extended deadline.
<b>Total</b>					<b>\$68,650,000</b>	

(1) These are extended deadlines approved in December 2008 (Waiver-08-39).

(2) These are extended deadlines based on the Department's recommendation that were accepted in January 2009 in compliance with Resolution G-06-08, but formal action was deferred (~~Waiver-09-02~~).

(3) This is an extended deadline approved in February 2009 (Waiver-09-05).

(4) This is an extended deadline approved in March 2009 (Waiver-09-08).

(5) This is an extended deadline approved in April 2009 (Waiver-09-12).

(6) These are extended deadlines approved in June 2009 (Waiver-09-22).