

**TAB 33 - Recovery Act Projects not yet Awarded**  
(highlighted projects must award within 6 months or less)

Information from April 30, 2011 with  
updates by June 20, 2011

Local Agency Name	Project Description	Forecast Award Date	Recovery Act Fund	Days from 4/30/11 to Award	MPO/RTPA	Reason for no award	Actual Dates/New Forecast
Arcata	SAMOA BLVD FROM UNION AVE TO 100FT S OF BUTTERMILK LN (.49MI), AC OVERLAY AND RECONSTRUCTION	6/15/2011	\$136,835	466	Humboldt County Assoc of Gov	Authorized at the end of the ARRA window using savings. It received authorization just before winter and agencies prefer to advertise/award closer to the construct date for best bids.	Advertised 05/13/11
Ferndale	ALONG TWO STREETS IN THE CITY OF FERNDALE , PEDESTRIAN/SIDEWALK IMPROVEMENTS	5/30/2011	\$400,000	736	Humboldt County Assoc of Gov	Authorized at the end of the ARRA window using savings. It received authorization just before winter and agencies prefer to advertise/award closer to the construct date for best bids.	
Marysville	3RD ST: E ST TO J ST , J ST: 3RD ST TO 5TH ST , ROADWAY REHABILITATION	8/16/2011	\$1,386,215	364	Sacramento Area Council of Governments	The award of this project was waiting for the utility relocation work in conjunction with the Rideout Hospital Expansion Project to be completed. The construction of our 3rd Street project will be completed before the deadline.	Advertised on 5/19/11
Placerville	MORRENE DR: HOCKING ST TO GIOVANNI DR AND HOCKING ST: MOSQUITO RD TO MORRENE DR, ROADWAY REHABILITATION / ADA CURB RAMPS (VAR)	5/10/2011	\$256,180	484	Sacramento Area Council of Governments	It is scheduled to put in front of Council in the week of 6-13-11 for award. Once council approves it, it will be awarded.	
Roseville	CHURCH ST, BASELINE RD, JUNCTION BL, FOOTHILLS BL, ATLANTIC ST & PLEASANT GROVE, MICROPAVE RESURFACING	7/6/2011	\$636,983	137	Sacramento Area Council of Governments	Agency said that they were planning to award project on 6-15-11 after council's approval. Council meeting is scheduled on 6-15-11.	
Placer County	FORESTHILL RD 4.9 MILES EAST OF HWY 80/AUBURN-RAVINE FORESTHILL RD EXIT, RELIGN AND RESTRIPE TO IMPROVE HORIZONTAL CURVE	6/15/2011	\$100,000	340	Placer County Transportation Planning Agency	Project was advertised earlier but did not receive responsible bidders and hence the project was readvertised. County received bidders this time and it is going to be awarded by 06/17/2011. Construction will start after July 4.	Award by 06/17/2011
Santa Maria	VARIOUS STREETS, CHIP SEAL AND LIGHTING	6/7/2011	\$557,519	112	Santa Barbara County Assoc Of Gov	City opened bids on 5/3. Can probably award in June.	Bid Opening 5/3/11
Fresno	CEDAR AVENUE FROM CLINTON TO GETTYSBURG AVENUES, AC OVERLAY	7/14/2011	\$740,000	132	Council Of Fresno County Governments	Agency had to do the project in phases due to insufficient funds	
Chowchilla	WASHINGTON ROAD MAPLE AVE. TO DEFENDER AVE. , ROAD WIDENING/RECONSTRUCTION	10/24/2011	\$357,259	277	Madera County Transp Commission	Delay in Right of Way Acquisition	
Long Beach	CITYWIDE PARKING EQUIPMENT, BICYCLE RELATED	6/30/2011	\$212,600	466	SCAG/LACMTA		
Inglewood	LA CIENEGA/LA TIJERA/CENTINELA INTERSECTION ., REHABILITATION/RECONSTRUCTION	7/12/2011	\$952,235	187	SCAG/LACMTA	5/26/11 - The project has been designed and is ready to advertise. The biggest issue has been the conflict between La Tijera Blvd, a major short cut for airport traffic, and an adjacent school. City is presently waiting to resolve the latest school traffic safety issues, in order to advertise in 2 months.	
Calaveras County	PARROT'S FERRY RD, MAIN ST & TWO SECTIONS OF RAILROAD FLAT RD, ROADWAY PREVENTATIVE MAINTENANCE	5/30/2011	\$436,936	748	Calaveras Council of Governments	In order to avoid cutting the new asphalt, city awaited until the water main project was completed. The project was advertised in April and the city is now awaiting Board approval for the contract award.	
Seal Beach	SEAL BEACH BLVD.:PACIFIC COAST HWY-BOLSA AVE. , PAVEMENT REHABILITATION	7/11/2011	\$496,413	124	OCTA	City had to delay the award of the Seal Beach Blvd project to accommodate a utility project that had to be completed before the rehabilitation project could proceed.	Award scheduled for 6-13-11