

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 1
09/28/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-2.0/16.5 01-0P4304		REPAIR STORM DAMAGE DEL NORTE CNTY 8 MILES SOUTH CRESCENT CITYREPAIR RETAINING WALLA AND SUBSURFACE DIR'S EMERGENCY F.A. REPAIR STORM DAMAGE	GR SUNDBERG INC 5211 BOYD ROAD ARCATA CA 95521	DUNNE RYAN 5065 BOYD ROAD SUITE H ARCATA CA 95521 (707)346-9027	\$8,485,000 \$6,741,350 \$0	04/14/25 05/07/25 10/15/26	99% 79%
20.XX 201130							
01-DN-101-2.6/23.9 01-0J2104 ACNH-Q101-(442)E --()		DEL NORTE COUNTY IN AND NEAR KLAMATH FROM 1.2 MILES SOUTH OF KLAMATH RIVER OVERFLOW TO 1.1 MILE NORTH OF HAMILTON ROAD RHMA, HMA, AND COLD PLANE ASPHALT CONCRETE	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	VALLEY, AARON 1444 PARKWAY DRIVE CRESCENT CITY, CA 95531 (707)815-5620	\$23,051,077 \$20,625,936 \$129,819	06/06/25 08/26/25 12/29/26	43% 88% SUSPENDED
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MILE SOUTH OF WILSON CREEK BRIDGE TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521 (707)825-6565	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$11,984,109 \$0	02/16/16 05/04/16 04/09/21	100% 100% OVER RUN
20.20 201130							
01-DN-101-15.6/16.2 01-0K9504 HSNH-Q101-(447)E --()		DEL NORTE COUNTY ABOUT 10.0 MILES SOUTH OFCRESCENT CITY FROM 3.0 MILES NORTH TO 3.6 MILES NORTH OF WILSON CREEK BRIDGE PLACE ROADWAY SECTION, INSTALL GUARDRAIL,	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	STEEN, NATHANIEL 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)382-8931	\$4,191,971 \$3,717,213 \$705,941	09/22/25 11/05/25 10/14/26	18% 89%
01-DN-101-35.8/36.5 01-436404 ACNH-Q101-(398)E --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.3 MILE SOUTH OF SMITH RIVER BRIDGE TO 0.4 MILE NORTH OF SMITH RIVER BRIDGE REPLACE BRIDGE	MCM CONSTRUCTION, INC. PO BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	MALMBERG, CLAYTON 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)496-5581	\$76,543,571 \$72,535,912 \$1,593,032	07/11/22 08/02/22 11/01/26	100% 94%
HA21							
01-DN-101-39.2/39.7 01-0L4304 HSNH-Q101-(458)E --()		DEL NORTE COUNTY NEAR SMITH RIVER FROM EAST DENNEY STREET TO ROWDY CREEK BRIDGE EARTHWORK, LIGHTING SYSTEM, AND PLACE ROAD	TIDEWATER CONTRACTORS, INC. 16156 HWY 101 SOUTH BROOKINGS OR 97415	STEEN, NATHANIEL 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)382-8931	\$2,324,105 \$2,115,233 \$2,000	12/23/25 01/21/26 10/26/26	11% 91%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 2
09/28/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-199-.5/.8 01-0L9904 HSNH-P199-(041)E --()		DEL NORTE COUNTY NEAR CRESCENT CITY FROM THE S199-S101 CONNECTOR OVERCROSSING TO 0.1 MILE NORTH OF KINGS VALLEY ROAD CONSTRUCT ROUNDABOUT AND LIGHTING.	S.T. RHOADES CONSTRUCTION, INC. 8780 OLD OREGON TRAIL REDDING CA 96002	DUNNE, RYAN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)346-9027	\$5,262,749 \$2,432,684 \$214,760	01/30/26 02/25/26 11/24/26	17% 46%
01-HUM-36-3.9/6 01-0J8904 NHHS-S036-(122)E --()		HUMBOLDT COUNTY AT CARLOTTA FROM 0.2 MILE WEST OF FISHER ROAD TO 0.2 MILE WEST OF WILDER ROAD HOT MIX ASPHALT, AGGREGATE BASE, AND STRUC	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (707)443-0332	LONG CODY 1487 SANDY PRAIRIE COURT STE E FORTUNA CA 95501 (707)496-0332	\$11,583,941 \$11,265,603 \$503,584	12/06/24 01/29/25 12/31/26	56% 94%
01-HUM-36-11.3/34.6 01-0C5004 ACNH-S036-(118)E --()		HUMBOLDT COUNTY ON ROUTE 36 AT HELRY CREEK BRIDGE 04-0092 AT LITTLE LARABEE CREEK BRIDGE 04- 0102 AND AT BUTTE CREEK BRIDGE 04- 0116 REPLACE BRIDGE RAILS.	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT STE. E FORTUNA, CA 95540 (707)621-0000	\$15,432,528 \$11,971,541 \$651,819	03/02/23 03/24/23 12/21/26	84% 77%
01-HUM-36-25.4/0 01-461704		HUMBOLDT COUNTY NEAR BRIDGEVILLE AT THE BRIDGEVILLE MAINTENANCE STATION WATER TREATMENT SYSTEM UPGRADE AND REPLACE	NICO ENGINEERING, INC. 1409 COLIN ST SAN PABLO CA 94806 (510)313-8166	CODY LONG 1487 SANY PRAIRIE COURT STE E FORTUNA CA 95540 (707)496-0332	\$869,113 \$833,626 \$0	05/28/25 07/16/25 08/31/26	60% 98%
01-HUM-36-25.4/26 01-0P1804		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE FROM CALTRANS MAINTENANCE STATION TO 0.6 MILE EAST OF CALTRANS MAINTENANCE STATION DIR'S EMERG REPAIR SLIPOUT	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	LONG, CODY 1487 SANDY PRAIRIE COURT STE. E FORTUNA CA 95501 (707)496-0332	\$12,675,000 \$12,156,604 \$387,179	04/15/24 05/21/24 10/01/26	89% 96%
20.XX 201130							
01-HUM-36-155.0/16.5 01-0P8204		REPAIR SLIDE HUM CNTY 10 MILES E OF CARLOTTA EROSION CNTRL SLIDE REMOVAL INVEST SLOPE DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	GR SUNDBERG INC 5211 BOYD RD ARCATA CA 95521	LONG CODY 1487 SANDY PRARIE COURT STE E FORTUNA CA 95501 (707)496-0332	\$27,285,000 \$19,083,744 \$374,529	12/17/24 02/11/25 12/31/26	0% 70%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 3
09/28/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-190.0/20.1 01-0P9004		REPAIR STORM DAMAGE IN HUM CNTY NEAR BRIDGEVILLE REPAIR ROADWAY EMBANKMENT WITH RETAINING DIR'S EMERGENCY F.A. REPAIR STORM DAMAGE	J.F. SHEA CONSTRUCTION 667 BREA CANYON ROAD STE 30 WALNUT CA 91789	RODRIGUEZ JOAQUIN 1487 SANDY PRAIRIE COURT STE E FORTUNA CA 95540 (707)621-0000	\$11,985,000 \$9,068,641 \$251,712	03/10/25 03/26/25 12/21/26	72% 76%
20.XX 201130							
01-HUM-36-279.0/27.9 01-0Q0304		REPAIR STORM DAMAGE HUM CNTY NEAR BRIDGEVILLE AT 2.5 MILES REPAIR ROADWAY AND REPLACE CULVERT DIR'S EMERGENCY F.A. PAVEMENT REPAIR	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	RODRIGUEZ JOAQUIN 1487 SANDY PRAIRIE COURT SUITE E FORTUNA CA 95540 (707)621-0000	\$1,285,000 \$1,100,657 \$0	02/21/25 04/16/25 03/16/26	59% 86%
20.XX 201130							
01-HUM-96-5.9/19.1 01-0P4704		HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 5.9 MILES EAST OF ROUTE 299 TO 4.0 MILES WEST OF ROUTE 169 REPLACE CULVERTS AND DRAINAGE INLETS, AND	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK RD. WILLOW CREEK CA 95573		\$423,789 \$0 \$0	05/21/26 06/17/26	0% 0%
01-HUM-96-43.7/0 01-0F9204		IN HUMBOLDT COUNTY NEAR ORLEANS AT 1.2 MILES WEST OF SISKIYOU COUNTY LINE RESTORE DISPOSAL SITE	WYLATTI RESOURCE MANAGEMENT, INC 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	ZIMMERER, JEFFREY 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-2122	\$664,323 \$547,015 \$0	02/03/22 03/16/22 12/29/27	72% 81%
01-HUM-96-400.0/.1 01-0Q2004		REPAIR SINK HUMBOLDT CNTY NEAR ORLEANS REPAIR DRAINAGE DIR'S EMERGENCY L.B. REPAIR DRAINAGE	ROGER BROWN CONSTRUCTION COMPANY INC PO BOX 406 WILLOW CREEK CA 95573	BANUELOS EFREN 5065 BOYD RD SUITE H ARCATA CA 95521 (707)496-1086	\$2,485,000 \$657,054 \$71,198	07/21/25 07/24/25 01/11/27	17% 26%
20.XX 201130							
01-HUM-96-/4.9 01-0P5804		HUMBOLDT COUNTY AT AND NEAR WILLOW CREEK FROM 0.2 MILE WEST OF WILLOW CREEK BRIDGE TO 4.1 MILES EAST OF ELEMENTARY SCHOOL ROAD PLACE MICRO-SURFACING, REPLACE AC SURFACIN	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET, SUITE 1000 MODESTO CA 95354		\$1,306,877 \$0 \$0	05/26/26 06/17/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 4
09/28/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-/0 01-0R1504		IN HUMBOLDT COUNTY RECONSTRUCT EMBANKMENT WITH ROCK SLOPE REMOVE RAIL ELEMENT WALL REPAIR ROADWAY DIR'S EMERGENCY FA REPAIR SLIPOUT	R BROWN CONSTRUCTION COMPANY 18 CHINA CREEK ROAD WILLOW CREEK, CA 95573	BANUELOS, EFREN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)496-1086	\$985,000 \$783,956 \$0	03/16/26 03/30/26 12/11/26	70% 80%
20.20 201130							
01-HUM-101-1.1/2.5 01-464804 ACNH-Q101-(448)E --()		HUMBOLDT COUNTY NEAR GARBERVILLE FROM 0.5 MILE SOUTH TO 0.9 MILE NORTH OF RICHARDSONGROVE UNDERCROSSING INSTALL SOLDIER PILE WALL, AND REMOVE AND	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	LONG, CODY 1487 SANDY PRAIRE COURT ST. E FORTUNA, CA 95501 (707)496-0332	\$5,683,203 \$2,722,117 \$391,802	12/15/25 01/21/26 12/31/26	29% 48%
01-HUM-101-2.4/M53.9 01-0H6404 PTNH-Q101-(436)E --()		HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 2.4 MILES NORTH OF THE MENDOCINO COUNTY BORDER TO EEL RIVER BRIDGE 04-0016R WSP TRENCHLESS INSTALLATION, CSP, AND EROS	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE E FORTUNA, CA 95540 (707)621-0000	\$13,323,019 \$10,101,135 \$1,006,019	01/13/25 01/29/25 10/09/26	64% 75%
01-HUM-101-22.4/0 01-0P5404		HUMBOLDT COUNTY NEAR MIRANDA AT FRENCH ROAD UNDERCROSSING AND FROM SALMON CREEK BRIDGE TO MYERS FLAT SEPARATION PLACE MICRO-SURFACING, PAVE HMA (TYPE A),	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET, SUITE 1000 MODESTO CA 95354	ROONEY, MATTHEW 1487 SANDY PRAIRE COURT STE E FORTUNA, CA 95540 (707)486-4366	\$1,176,896 \$1,057,385 \$949,624	05/22/26 06/08/26 09/30/26	67% 88%
01-HUM-101- 03-0A05142 ACNH-Q101-(457)E --()		HUMBOLDT COUNTY IN AND NEAR RIO DELL FROM 0.2 MILE SOUTH OF EEL RIVER BRIDGE TO 0.4 MILE SOUTH OF METROPOLITAN HEIGHTS ROAD BRIDGE - STRUCTURAL CONCRETE, REMOVAL (SEC	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838	STEEN, NATHANIEL 1487 SNADY PRAIRIE COURT ST E FORTUNA, CA 95540 (707)382-8931	\$45,723,508 \$7,823,863 \$6,188,430	01/20/26 03/20/26 10/26/26	7% 17%
01-HUM-101- 05-0H05044 ACNH-Q101-(445)E --()		HUMBOLDT COUNTY NEAR ALTON FROM 0.3 MILE SOUTH OF VAN DUZEN RIVER BRIDGE 4-17 TO DEL NORTE COUNTY LINE CONSTRUCT & REPAIR TMS ELEMENTS; CSP, RCP,	WAHLUND CONSTRUCTION, INC. 690 INDIANOLA RD EUREKA CA 95503	COLLINS, ROBIN 5601 SOUTH BROADWAY STREET EUREKA, CA 95503 (707)272-5831	\$16,189,504 \$6,236,490 \$1,100,842	07/25/25 08/12/25 09/23/27	33% 39% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 5
09/28/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-74.8/76.1 01-0K9404 ACNH-Q101-(434)E --()		HUMBOLDT COUNTY IN AND NEAR EUREKA FROM HERRICK AVENUE OVERCROSSING TO 0.1 MILE NORTH OF HIGHLAND AVENUE LIGHTING SYSTEM, FIBER OPTIC CABLE SYSTEM,	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521	COLLINS, ROBIN 5601 SOUTH BROADWAY ST SUITE A EUREKA, CA 95503 (707)272-5831	\$10,823,124 \$9,114,965 \$17,920	12/12/24 12/27/24 04/30/27	43% 83%
01-HUM-101-80.0/84 01-366004 ACNH-394 -(E)0 --()		HUMBOLDT COUNTY NEAR EUREKA FROM EUREKA SLOUGH BRIDGE TO BAYSIDE CUTOFF CONSTRUCT INTERCHANGE, STRUCTURE UNDERCROS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482 (707)467-4100	BANUELOS, EFREN 5065 BOYD ROAD ARCATA, CA 95521 (707)496-1086	\$49,476,163 \$49,118,154 \$363,931	12/29/22 01/26/23 10/15/27	100% 98% OVER RUN
01-HUM-101- 0030337604.7		HUMBOLDT COUNTY NEAR TRINIDAD FROM SEAWOODDRIVE UNDERCROSSING TO 0.3 MILE NORTH OF SEAWOOD DRIVE UNDERCROSSING STREAM INTAKE, WELL SUMP, AND WATER BACKWA	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521	DUNNE, RYAN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)346-9027	\$790,060 \$404,717 \$163,015	06/11/25 06/26/25 10/21/26	43% 51%
01-HUM-101- 025011506.1		HUMBOLDT COUNTY NEAR ORICK FROM 0.9 MILE SOUTH TO SOUTH PRAIRIE CREEK PARK UNDERCROSSING EARTHWORK, HMA-A, DRAINAGE, AND HIGH FRICT	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521	DUNNE, RYAN 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)346-9027	\$3,107,997 \$2,100,630 \$592,030	10/24/25 11/18/25 10/25/27	16% 66% SUSPENDED
01-HUM-101- 031077404.6		HUMBOLDT COUNTY ABOUT 10 MILES SOUTH OF KLAMATH FROM 2.7 MILES NORTH OF BOYES CREEK VIADUCT TO 2.7 MILES SOUTH OF NORTH PRAIRIE CR COLD PLANE, PLACE RHMA-G, AND DELINEATION.	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521	DUNNE, RYAN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)346-9027	\$2,718,168 \$2,352,911 \$0	02/17/26 03/13/26 07/01/26 08/27/26	100% 100% COMPLETED
01-HUM-101-330.0/18 01-0P8704		REPAIR LANDSLIDE HUM CNTY AT VARIOUS LOCATIONS CONSTRUCT RETAINING WALL REPAIR DAMAGE DIR'S EMERGENCY F.A. REPAIR LANDSLIDE	FORD LOGGING INC. DBA PACIFIC EARTHSCAPE 1225 CENTRAL AVE. #11 MCKINLEYVILLE CA 95519	LONG CODY 1487 SANDY PRAIRIE COURT STE. E FORTUNA CA 95501 (707)496-0332	\$6,985,000 \$3,452,177 \$0	03/13/25 06/25/25 10/20/26	53% 49%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 6
09/28/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101- 01-0K4204		IN HUMBOLDT COUNTY NEAR WEOTT REPAIR BRIDGE STRUCTURES EARTHQUAKE BRIDGE REPAIR REPAIR BRIDGE STRUCTURES	GRANITE CONSTRUCTION COMPANY 1324 S STREET UKIAH, CA 95482	LONG, CODY 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95540 (707)496-0332	\$9,985,000 \$1,236,555 \$40,024	11/03/25 04/09/26 12/30/26	31% 12%
20.20 201131							
01-HUM-101-595.0/0 01-0K4204		IN FORTUNA MAINTENANCE STATION AND SOME ELECTRICAL SYSTEM REHABILITATION AT THE LEGGETT MAINTENANCE STATION. DIR'S EMERGENCY L.B. REPAIR TO PREVENT FURTHER POWER OUTAGES	MOUNTAINSIDE CONSTRUCTION 13884 SHANGRILA DRIVE REDDING, CA 96003	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-1020	\$245,000 \$253,358 \$0	02/21/20 05/03/20 02/02/21	100% 100%
20.80 524000							
01-HUM-101- 01-0K4204		SB EUREKA SLOUGH BRIDGE DEPRECIATED PILES HUM CNTY INEUREKA FROM X ST TP 0.1 MILE CONSTRUCT TEMPORARY WORK TRESTLE DIR'S EMERGENCY CONSTRUCT TEMPORARY WORK TRESTLE	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVENUE SACRAMENTO CA 95838 (916)283-9950	COLLINS ROBIN 6501 S BROADWAY STREET SUITE A EUREKA CA 95503 (707)223-0032	\$19,485,000 \$11,538,489 \$0	05/11/26 06/06/26 09/25/26	74% 59%
20.XX 201130							
01-HUM-169-15.0/33.8 01-0H4104		HUMBOLDT COUNTY NEAR WEITCHPEC AT VARIOUS LOCATIONS FROM 0.6 MILE EAST OF PECWAN CREEK BRIDGE TO ROUTE 96 CSP, STRUCTURAL CONCRETE, AND RSP.	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK RD. WILLOW CREEK CA 95573	BANEULOS, EFREN 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)496-1086	\$3,330,192 \$2,950,599 \$205,430	10/09/24 10/31/24 12/15/26	41% 84%
01-HUM-169-250.0/26 01-0P8904		REPAIR STORM DAMAGE HUM CNTY NEAR WEITCHPEC FROM MAWAH CREEK REPAIR ROADWAY EMBANKMENT WITH RETAIN WALLDIR'S EMERGENCY F.A. PAVEMENT REPAIR	R. BROWN CONSTRUCTION COMPANY PO BOX 406 WILLOW CREEK CA 95573	BANUELOS EFREN 5065 BOYD RD SUITE H ARCCATA CA 95521 (707)496-1086	\$7,485,000 \$281,766 \$0	03/03/25 03/10/25 04/02/26	9% 4%
20.XX 201130							
01-HUM-200-.8/2.2 01-0P4804		HUMBOLDT COUNTY NEAR ARCATA AT VARIOUS LOCATIONS FROM 0.8 MILE EAST OF SAINT MARULANE TO 0.4 MILE WEST OF ROUTE 299 REPLACE CULVERTS, DI AND DD, & INSTALL CAB	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK RD. WILLOW CREEK CA 95573	RETFERFORD, ETHAN 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$336,280 \$82,005 \$82,005	06/04/26 06/23/26 10/21/26	24% 24%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 7
09/28/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-200-6.0/1.6 01-0R2304		HUM 200 NORTH BANK RD REPAIR SINK HUM CO NEAR ARCATA 0.1M E RESERVE RD RECONSTRUCT RDWY W GEOSYNTHETIC REINFORCE DIR'S EMERGENCY F RECONSTRUCT RDWY W GEOSYNTHETIC REINFORCE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	BANUELOS EFREN 5065 BOYD RD SUITE G ARCATA CA 95521 (707)498-1086	\$985,000 \$144,859 \$0	04/06/26 04/28/26 08/19/26	27% 15%
20.XX 201130							
01-HUM-211- 01-0R2304		EMERGENCY EARTHQUAKE BRIDGE REPAIR DIR'S EMERGENCY F.A. FERNBRIDGE BRIDGE REPAIR	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE. SACRAMENTO, CA 95838	MORGAN-MARBET, TAI 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$30,735,000 \$27,618,600 \$0	12/20/22 01/06/23 03/04/27	59% 90%
20.20 201130							
01-HUM-299-8.0/9.2 01-0J8014 ACER-39BT-(004)0 --()		HUMBOLDT COUNTY NEAR BLUE LAKE FROM 0.9 MILE TO 2.1 MILES EAST OF BLUE LAKE BOULEVARD WALL CONSTRUCTION, EARTHWORK, AND DRAINAGE	STEVE MANNING CONSTRUCTION, INC. 5211 CHURN CREEK ROAD REDDING CA 96002	RETFERFORD, ETHAN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)223-0030	\$63,305,882 \$11,123,829 \$4,150,622	03/12/26 04/01/26 07/07/28	8% 18%
01-HUM-299-30.7/33.4 01-0J4104 HSNH-P299-(214)E --()		HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1MILE EAST OF CEDAR CREEK ROAD TO 0.1 MILE EAST OF EAST FORK WILLOW CREEK BRIDGE CONSTRUCT SOLDIER PILE GROUND ANCHOR WALLS	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521	RETFERFORD, ETHAN 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)223-0030	\$20,237,536 \$19,656,351 \$1,932	11/28/22 12/27/22 10/01/26	87% 96% SUSPENDED
HB1							
01-HUM-299-79.0/9.8 01-0Q2304		REPAIR STORM DAMAGE HUM CO NR BLU LAK 0.73-2.63M E BLU LAK BVLREPAIR DRAINAGE & RDWY EMBANKMENT DIR'S EMERGENCY F.A. REPAIR DRAINAGE & RDWY EMBANKMENT	GR SUNDBERG, INC 5211 BOYD RD ARCATA CA 95521	RETFERFORD ETHAN 5065 BOYD RD SUITE G ARCATA CA 95521 (707)223-0030	\$2,985,000 \$1,283,093 \$187,734	05/19/25 07/08/25 02/04/27	23% 43%
20.XX 201130							
01-HUM-299-210.0/22 01-0P9104		REPAIR STORM DAMAGE HUM CNTY 14 MILES EAST OF BLUE LAKE REPAIR ROADWAY AND DRAINAGE DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	KERNEN CONSTRUCTION 2350 GLENDALE DRIVE MCKINLEYVILLE CA 95519 (707)826-8686	RETFERFORD ETHAN 5065 BOYD RD SUITE G ARCATA 95521 (707)223-0030	\$1,485,000 \$478,480 \$349	04/08/25 05/06/25 12/24/26	19% 32%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 8
09/28/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299- 0150012043		REPAIR STORM DAMAGE HUM CNTY 12 MILES WEST OF WILLOW CREEK STABILIZE SLOPE REPAIR GUARDRAIL DIR'S EMERGENCY F.A. REPAIR STORM DAMAGE	MCCULLOUGH CONSTRUCTION INC 57 ALDER GROVE RD ARCATA CA 95521	WALKER KRISTINA 6501 SOUTH BROADWAY STREET SUITE A EUREKA CA 95503 (707)223-0032	\$3,485,000 \$1,292,120 \$0	05/05/25 06/09/25 12/18/26	33% 37%
20.XX 201130							
01-HUM-299- 0180042042		REPAIR SLIP OUT HUM CO 13.5M W WILLOW CREEK 0.2M E CHEZEM RETAINING WALL & SUBSURFACE DRAINAGE DIR'S EMERGENCY F.A. RETAINING WALL & SUBSURFACE DRAINAGE	MCCULLOUGH CONSTRUCTION INC 57 ALDER GROVE RD ARCATA CA 95521	RETFERFORD ETHAN 5065 BOYD RD SUITE G ARCATA CA 95521 (707)223-0030	\$19,985,000 \$146,593 \$6,101	09/15/25 09/19/25 07/06/27	3% 1%
20.XX 201130							
01-HUM-451-30.0/4 01-0P8404		IN HUMBOLDT COUNTY NEAR PHILLIPSVILLE FROM 0.23 MILE NORTH OF FRANKLIN GROVE TO 0.8 MSOUTH OF MAPLE HILLS ROAD DIR'S EMERGENCY F.A REPAIR STORM DAMAGE	FORD LOGGING, INC DBA PACIFIC EARTHSCAPE 1225 CENTRAL AVENUE, SUITE 11 MCKINLEYVILLE, CA 95519	LONG, CODY 1487 SANDY PRAIRIE COURT STE. E FORTUNA CA 95501 (707)496-0332	\$2,985,000 \$1,694,726 \$0	12/19/24 02/27/25 09/04/26	25% 57%
20.XX 201130							
01-LAK-20-2.0/2.8 01-0H8404 HSST-P020-(201)E --()		LAKE COUNTY ABOUT 6 MILES WEST OF UPPER LAKE FROM 0.6 MILE WEST OF IRVINE AVENUE TO 0.1 MILE EAST OF MID LAKE ROAD RDWY EXC, PLACE HMA-A & RHMA, CONST SOLDIE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)978-0441	SEYOUUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$16,226,045 \$15,790,358 \$0	07/21/23 08/23/23 10/09/26	96% 98%
HB1							
01-LAK-20-2.4/29.5 01-0P4904		LAKE COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF IRVINE AVENUE TO 0.1 MILE EAST OF ORCHARD SHORE DRIVE INSTALL RECT. RAPID FB SYS, CHANNELIZERS,	P.T.M. GENERAL ENGINEERING SERVICES, INC. 5942 ACORN ST. RIVERSIDE CA 92504		\$897,079 \$0 \$0	06/16/26 07/10/26	0% 0%
01-LAK-20-16.6/18.1 01-0N6804		LAKE COUNTY AT LUCERNE FROM GROVE STREET TO OGDEN ROAD RECTANGULAR RAPID FLASHING, SURFACE TREATM	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)741-1671	MORGAN, DANIEL P.O. BOX 457 LOVER LAKE, CA 95457 (707)994-5074	\$697,052 \$700,132 \$0	06/10/25 07/23/25 06/30/26	100% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 9
09/28/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-29-17.6/18 01-0L2204 HSST-S029-(099)0 --()		LAKE COUNTY FROM 0.2 MILE SOUTH OF C STREET-ROAD 141S TO 0.1 MILE NORTH OF C STREET-ROAD 141S EARTHWORK, ROADWAY STRUCTURE SECTION, AND	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	HADIPOUR, ROOZBEH P.O. BOX 457 LOWER LAKE, CA 95457 (707)994-5074	\$1,593,960 \$699,444 \$699,444	06/12/26 06/25/26 10/15/26	46% 44%
01-LAK-281-15.4/17 01-0P5304		LAKE COUNTY AT AND NEAR CLEARLAKE RIVIERA FROM 0.2 MILE WEST OF INCA WAY TO ROUTE 29 PERFORM PDR, REPLACE AC SURFACING, AND PLA	ARGONAUT CONSTRUCTORS, INC. 360 SUTTON PLACE SANTA ROSA CA 95407		\$1,848,179 \$0 \$0	05/20/26 06/17/26	0% 0%
01-MEN-0-/0 01-0R0604		IN MENDOCINO COUNTY SLIDE REMOVAL, SLOPE GRADING, RETAINING WALL DIR'S EMERGENCY FA REPAIR SLIDE	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE STREET UKIAH, CA 95482	VADOPALS, KIRK 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-8038	\$5,485,000 \$1,611,726 \$621,585	02/25/26 03/30/26 03/04/27	9% 29%
20.20 201131							
01-MEN-1-6.0/.6 01-0P9604		REPAIR STORM DAMAGE MEN COUNTY NEW GUALALA AT OLD STATE HWY REPAIR ROADWAY AND DRAINAGE DIR'S EMERGENCY ORDER F.A. PAVEMENT REPAIRS	WYLATTI RESOURCE MANAGEMENT INC 1471 S MAIN ST #B WILLITS CA 95490	VADOPALS, KIRK 925 N FRANKLIN STREET FORT BRAGG CA 95437 (707)496-8038	\$9,885,000 \$8,200,908 \$5,775	04/14/25 05/06/25 10/30/26	100% 83%
20.XX 201130							OVER RUN
01-MEN-1-6.4/9.5 01-0F7104 HSST-S001-(667)E --()		MENDOCINO COUNTY NEAR GUALALA FROM 0.3 MILE NORTH OF HAVENS NECK DRIVE TO GYPSY FLAT ROAD AND FROM 0.5 MILE TO 0.2 MILE SOUTH OF I HMA-A, ROADWAY EXCAVATION, AND MECHANICALL	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	CHEN, PENG 925 N. FRANKLIN STREET FORT BRAGG, CA 95437	\$4,082,754 \$3,910,379 \$1,600	12/26/24 01/07/25 10/23/26	100% 95%
01-MEN-1-31.1/31.6 01-0E11U4 ACST-S001-(662)E --()		MENDOCINO COUNTY NEAR ELK FROM 0.2 MILE SOUTH OF ELK CREEK BRIDGE TO 0.2 MILE NORTH OF ELK CREEK BRIDGE STRUCTURAL CONC BRIDGE, TEMP BRIDGE AND BA	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (707)467-4100	VADOPALS, KIRK 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)496-8038	\$12,494,091 \$12,251,905 \$5,251	11/15/23 12/13/23 10/28/26	99% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 10
09/28/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-43.7/0 01-0E2024		MENDOCINO COUNTY AT ALBION AT ALBION RIVERBRIDGE REPLACE TIMBER MEMBERS, RESET TIMBER MEMBE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510		\$857,408 \$0 \$0	06/08/26 06/23/26	0% 0%
01-MEN-1-59.8/62.1 01-0B22U4 ACST-S001-(671)E --()		MENDOCINO COUNTY IN FORT BRAGG FROM ROUTE 20 TO PUDDING CREEK BRIDGE RETAINING WALLS, MINOR CONCRETE, EARTHWORK	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	VODOPALS, KIRK 925 NORTH FRANKLKIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$6,969,136 \$4,153,821 \$255,807	02/05/26 02/25/26 05/11/27	40% 59%
01-MEN-1-114.0/11.6 01-0P7404		REPAIR SLIPOUT IN MENDO CNTY IN GALLOWAY FROM 0.02 MILE EROSION CNTRL GUARDRAIL REPAIR ROADWAY DIR'S EMERGENCY F.A. PAVEMENT REPAIR	ENGELKE CONSTRUCTION INC PO BOX 1387 HEALDSBURG CA 95448	VADOPALS, KIRK 925 N FRANKLIN STREET FORT BRAGG CA 95437 (707)496-8038	\$1,985,000 \$1,514,761 \$0	12/16/24 02/25/25 08/31/26	100% 76% OVER RUN
20.XX 201130							
01-MEN-1-611.0/61.1 01-0Q5804		REPAIR SINK MEN CTY FT BRAGG AT MAPLE ST REPAIR DRAINAGE AND RDWY DIR'S EMERGENCY F.A. REPAIR STORM DAMAGE	ENGELKE CONSTRUCTION INC PO BOX 1387 HEALDSBURG CA 95448	CHEN PENG 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)684-9518	\$1,485,000 \$654,454 \$0	11/12/25 12/04/25 09/23/26	22% 44%
20.80 251000							
01-MEN-1-750.0/76.5 01-0N4404		REPAIR LANDSLIDE MEN CNTY NEAR WESTPORT TRAFFIC CONTROL REPAIR DRAINAGE ETC DIR'S EMERGENCY L.B. PAVEMENT REPAIRS	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO CA 95838	MOORE, DOUGLAS 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)668-5954	\$109,985,000 \$90,371,818 \$415,603	09/28/23 09/28/23 09/23/26	100% 82% OVER RUN
20.XX 201130							
01-MEN-1-781.0/78.3 01-0Q9704		MEN-1 WESTPORT - REPAIR SLIPOUT MEN CO NEAR WESTPORT 0.2M S WAGES CRK BRDGSOLDIER PILE GROUND ANCHOR RETAINING WALL DIR'S EMERGEN SOLDIER PILE GROUND ANCHOR RETAINING WALL	WYLATTI RESOURCE MANAGEMENT INC 1471 S MAIN ST #B WILLITS CA 95490	MOORE DOUGLAS 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)666-5954	\$14,985,000 \$1,368,493 \$77,276	12/22/25 01/22/26 10/19/26	89% 9%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 11
09/28/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-821.0/82.9 01-0P0704		REPAIR MULTIPLE SLIPOUTS MEN CNTY NEAR ROCKPORT TRAFFIC CNTRL RECON RESTRUCT RDWAY DIR'S EMERGENCY F.A. MULTIPLE LOCATION SLIPOUT REPAIRS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	MOORE, DOUGLAS 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)666-5954	\$24,985,000 \$22,303,822 \$253,297	03/18/24 03/29/24 09/29/26	100% 89% OVER RUN
20.XX 201130							
01-MEN-1-951.0/95.2 01-0R0004		MEN-1 ROCKPORT - REPAIR SINK IN MEN CO ABOUT 7M N ROCKPORT N DUNN CREEKREPAIR ROADWAY SINK & DRAINAGE DIR'S EMERGENCY F.A. REPAIR ROADWAY SINK & DRAINAGE	BOUTHILLIER'S CONSTRUCTION INC 1571 SOUTH MAIN ST WILLITS, CA 95490	MOSALLAI MOJTABA 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)498-5816	\$1,985,000 \$0 \$0	02/09/26 02/26/26 06/15/26	0% 0% 0%
20.XX 201130							
01-MEN-20-33.3/34.4 01-0E0914		MENDOCINO COUNTY NEAR UKIAH FROM 0.3 MILE WEST OF RUSSIAN RIVER BRIDGE AND OVERHEAD TO 0.3 MILE EAST OF COUNTY ROAD 144 REPLACE PLANTS AND PLANT ESTABLISHMENT WOR	WYLATTI RESOURCE MANAGEMENT INC. 1471 S MAIN ST #B WILLITS CA 95490	VODOPALS, KIRK 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-8038	\$445,414 \$90,752 \$26,736	01/08/26 01/28/26 03/21/29	17% 20% 20%
01-MEN-101-10.7/11.2 01-0H1404 ACNH-Q101-(451)E --()		MENDOCINO COUNTY AT HOPLAND FROM FELIZ CREEK BRIDGE TO 0.2 MILE NORTH OF FIRST STREET RECONSTRUCT ROADWAY AND CONSTRUCT FACILITI	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	HADIPOUR, ROOZBEH P.O. BOX 457 LOWER LAKE, CA 95457 (707)994-5074	\$8,316,691 \$5,391,071 \$1,050,615	12/02/25 12/30/25 12/15/26	20% 67% 67%
01-MEN-101-20.9/28.6 01-0H5704 ACNH-Q101-(455)E --()		MENDOCINO COUNTY IN AND NEAR UKIAH FROM NORTH OF ROBINSON CREEK BRIDGE TO POMO LANE UNDERCROSSING PLACE ASPHALT, VEGETATION CONTROL & INSTAL	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	MORGAN, DANIEL P.O. BOX 457 LOWER LAKE, CA 95457 (707)496-4367	\$46,826,659 \$27,535,233 \$4,080,129	01/15/26 02/25/26 01/28/27	19% 57% 57%
01-MEN-101-33.7/43.2 01-0H1604 ACNH-Q101-(416)E --()		MENDOCINO COUNTY NEAR WILLITS FROM 1.1 MILES NORTH OF WEST ROAD OVERCROSSING TO 0.6 MILE SOUTH OF HAEHL CREEK BRIDGE REPLACE AC SURFACING, PLACE HMA- A, RHMA-G	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST SANTA CLARA CA 95054 (707)467-4118	STEVE TISELL 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$24,968,039 \$23,679,110 \$0	05/04/23 06/08/23 05/29/26	98% 98% 98%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 12
09/28/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-40.0/4 01-0R0404		REPAIR RETAINING WALL IN MEN CNTY NEAR PIETA AT 0.9 N COMMINSKY REPAIR DAMAGED SECTION OF MSE RETAIN WALL DIR'S EMERGENCY L.B. REPAIR DAMAGED SECTION OF MSE RETAIN WALL	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO CA 95838	WINTER BRIAN 21340 BAECHTEL RD WILLITS CA 95490 (707)834-1151	\$2,735,000 \$239,751 \$138,679	03/02/26 03/28/26 11/05/26	46% 9%
20.XX 201130							
01-MEN-101-41.3/43.3 01-0K4104 NHHS-Q101-(430)E --()		MENDOCINO COUNTY NEAR WILLITS FROM 0.4 MILE NORTH OF BLACK BART ROAD TO 0.2 MILE SOUTH OF NORTHBOUND OFFRAMP TO ROUTE 20 CONCRETE BARRIER, WILDLIFE FENCE, CLEARING	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	WINTER BRIAN 21340 BAECHTEL ROAD WILLITS, CA 95490 (707)834-1151	\$8,189,442 \$8,071,082 \$15,620	10/03/24 10/31/24 09/29/26	100% 100% OVER RUN
01-MEN-101- 01-0R0404		MEN 101 PIERCY REPAIR STORM DAMAGE IN MEN NEAR PIERCY 0.8M N OF RTE 101/271 REPAIR CULVERT SYSTEM 101010010466 DIR'S EMERGENCY F.A REPAIR CULVERT SYSTEM 101010010466	WYLATTI RESOURCE MANAGEMENT INC 1471 S MAIN ST #B WILLITS CA 95490	MOSALLAI MOJTABA 925 N FRANKLIN STREET FORT BRAGG CA 95437 (707)498-5816	\$1,985,000 \$1,950,451 \$202,427	03/09/26 03/28/26 10/30/26	100% 98% OVER RUN
20.XX 201130							
01-MEN-101-50.7/52.2 01-0K8904 NHHS-Q101-(444)E --()		MENDOCINO COUNTY NEAR WILLITS FROM OUTLET CREEK TO 1.5 MILES NORTH OF OUTLET CREEK HMA, ROADWAY EXCAVATION, AND HIGH FRICTION	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	TISELL, STEVE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)815-5647	\$5,809,403 \$2,715,831 \$0	05/21/25 07/01/25 09/03/26	20% 47%
01-MEN-101- 01-0R0404		IN MENDOCINO COUNTY NEAR LONGVALE AT LONG VALLEY CREEK BRIDGE. DIR'S EMERGENCY F.A. EMERGENCY BRIDGE DECK REPAIR	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE, SACRAMENTO, CA 95838	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$9,692,000 \$7,785,939 \$48,914	07/15/24 07/30/24 09/22/26	100% 80% OVER RUN
20.XX 201130							
01-MEN-101- 01-0R0404		REPAIR STORM DAMAGE MEN CNTY NEAR LAYTONVILLE REPAIR SINK AND DRAINAGE DIR'S EMERGENCY L.B. REPAIR STORM DAMAGE	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA CA 95407	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$4,635,000 \$4,182,488 \$0	04/11/25 06/13/25 10/31/26	100% 90% OVER RUN
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 13
09/28/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101- 00000000 045		IN MENDOCINO COUNTY NEAR CUMMINGS ON ROUTE101 FROM 1.7 MILES SOUTH TO 0.2 MILE SOUTHOF GRIZZLY CREEK 101/271 SEPERATION DIR'S EMER REPAIR SLIDE DAMAGE	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	TISELL, STEVE (707)815-5647	\$3,985,000 \$3,284,057 \$0	03/10/24 04/24/24 11/10/26	41% 82%
20.XX 201130							
01-MEN-101- 01300400 043		REPAIR PUSHUP MEN CTY NEAR CUMMINGS 0.3MI S RTE 101/271 SUBSURF DRAINAGE GEOTECH STUDY & RDWY REP DIR'S EMERGENCY F.A. SUBSURF DRAINAGE GEOTECH STUDY & RDWY REP	MERCER-FRASER COMPANY 77 W 2ND STREET EUREKA CA 95501	TISELL STEVE 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)815-5647	\$2,485,000 \$0 \$0	09/02/25 09/26/25 03/24/26	0% 0%
20.XX 201130							
01-MEN-128- 00100000 041		REPAIR STORM DAMAGE MEN CNTY IN BOONVILLE AT MAINT STATION STABILIZE SLOPE BETWEEN ANDERSON CREEK DIR'S EMERGENCY F.A. REPAIR STORM DAMAGE MEN-128	POMILIA CIVIL P.O. BOX 719 REDWOOD VALLEY CA 95470	VADOPALS, KIRK 925 N. FRANKLIN STREET FORT BRAGG CA 95437 (707)496-8038	\$1,485,000 \$1,161,803 \$139,194	04/14/25 04/30/25 10/30/26	100% 78% OVER RUN
20.XX 201130							
01-MEN-162-7.8/12.3 01-0P4604		MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM5.6 MILES EAST OF ROAD 8152 TO 3.0 MILES WEST OF LAYTONVILLE DOS RIOS ROAD REPLACE CULVERTS AND INLETS, PLACE EROSION	NORTHWEST CONSTRUCTION, INC. 9011 COLONY DRIVE REDWOOD VALLEY CA 95470		\$512,989 \$0 \$0	06/10/26 07/07/26	0% 0%
01-MEN-162-8.0/8.4 01-0A1314 ACST-P162-(043)E --()		MENDOCINO COUNTY ABOUT 8 MILES EAST OF LONGVALE FROM 0.2 MILE WEST TO 0.1 MILE EAST OF EEL RIVER BRIDGE REPLACE BRIDGE.	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD, VALLEY CA 95470 (707)496-4368	\$19,435,025 \$13,753,059 \$898,931	06/12/23 07/03/23 09/21/27	39% 71%
01-MEN-162- 00100000 042		REPAIR SLIPOUT MEN CNTY ALONG HWY 162 AT POSTMILE 16.1 RETAINING WALL REPAIRS TO ROADWAY DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	WYLATTI RESOURCE MANAGEMENT INC 1471 S MAIN ST #B WILLITS CA 95490	MOORE A DOUGLAS 925 N FRANKLIN STREET FORT BRAGG, CA 95437 (707)666-5954	\$9,985,000 \$3,778,796 \$349,710	04/21/25 05/15/25 10/29/26	100% 38% OVER RUN
20XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 14
09/28/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-162- 01-0025041		REPAIR SINK MEN CTY NEAR COVELO 1.3MILES E OF SANDBANKSTABILIZE RDWY EMBANK W ROCK BUTTRESS DIR'S EMERGENCY F.A. STABILIZE RDWY EMBANK W ROCK BUTTRESS	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE ST UKIAH CA 95482	TISELL STEVE 21340 BAECHTEL RD WILLITS CA 95490 (707)815-5647	\$1,985,000 \$1,129,774 \$161,552	06/16/25 07/08/25 10/04/26	87% 57%
20.XX 201130							
01-MEN-162-/25.7 01-0H1504 ACST-P162-(044)E --()		MENDOCINO COUNTY NEAR LONGVALE FROM ROUTE 101 TO 1.1 MILES SOUTH OF POONKINNEY ROAD NEAR COVELO HMA, RHMA, AND GEOSYNTHETIC PAVEMENT INTER	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	TISELL, STEVE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)815-5647	\$36,697,278 \$35,605,932 \$534,021	03/26/24 05/15/24 09/25/26	86% 95%
HA22							
01-MEN-175-62.0/6.4 01-0Q4204		REPAIR SLIP OUT IN MEN CNTY ABOUT 2 MILES WEST OF OASIS RETAINING WALL SUBSURFACE DRAINAGE DIR'S EMERGENCY L.B. REPAIR SLIP OUT	REGE CONSTRUCTION INC 600 SANTANA DR CLOVERDALE CA 95425	CHEN PENG 925 N. FRANKLIN STREET FORT BRAGG CA 95437 (707)684-9518	\$8,485,000 \$1,287,713 \$234,812	09/02/25 09/30/25 12/18/26	56% 15%
20.XX 201130							
01-MEN-253-130.0/13 01-0P3504		REPAIR SLIPOUT MEN CNTY NEAR UKIAH EROSION CNTRL MECHANICALLY STABILIZED DIR'S EMERGENCY F.A. REPAIR SLIPOUT	REGE CONSTRUCTION INC. 600 SANTANA DR CLOVERDALE CA 95425	CHEN PENG 925 N. FRANKLIN STREET FORT BRAGG CA 95437 (707)684-9518	\$1,985,000 \$1,459,156 \$0	02/24/25 03/11/25 07/08/26	67% 74%
20.XX 201130							
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. PO BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$5,401,364 \$0	03/31/17 05/25/17 05/04/21	100% 90% OVER RUN
20.20 201130							
01-VAR--/0 01-0P5704		MENDOCINO COUNTY AT VARIOUS LOCATIONS REPLACE AC SURFACING, PAVEMENT DELINEATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407		\$1,121,590 \$0 \$0	06/03/26 06/23/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 15
09/28/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-0Q9804		IN MENDOCINO COUNTY REPAIR SLIDE SLIDE REMOVAL DIR'S EMERGENCY LB REPAIR SLIDE	BUD GARMAN CONSTRUCTION INC 24900 N. HWY 101 WILLITS, CA 94590	CHEN, PENG 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)684-9518	\$1,485,000 \$1,426,060 \$56,296	01/03/26 01/03/26 10/30/26	100% 96% OVER RUN
20.20 201130							
01-VAR--/0 01-0P7904		HUMBOLDT COUNTY AT VARIOUS LOCATIONS MODIFY SIGNAL & LIGHTING SYSTEMS & MODIFY	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST SAN LEANDRO CA 94577		\$887,000 \$0 \$0	06/16/26 07/17/26	0% 0% 0%
01-VAR--/0 01-0N2904 ACST-X015-(017)E --()		DEL NORTE COUNTY AT VARIOUS LOCATIONS REPLACE BRIDGE, EXCAVATION, AND RETAINING	MCCULLOUGH CONSTRUCTION, INC. 57 ALDERGROVE ROAD ARCATA CA 95521	VALLEY, AARON (707)815-5620	\$48,205,136 \$7,466,981 \$1,790,427	12/30/25 02/17/26 08/16/27	10% 15%
01-VAR--/0 01-0P8104		DEL NORTE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS MODIFYING CMS, TMS, SIGNAL, AND LIGHTING S	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST SAN LEANDRO CA 94577		\$1,625,700 \$0 \$0	06/18/26 07/17/26	0% 0% 0%
01-VAR--/0 01-0N9504		HUMBOLDT COUNTY AT VARIOUS LOCATIONS PREPARE DECK SURFACE, PLACE POLYESTER CONC	DEES BURKE ENGINEERING CONSTRUCTORS, LLC 207 W STATE STREET ONTARIO CA 91762	COLLINS, ROBIN 5601 SOUTH BROADWAY STREET EUREKA, CA 95503 (707)272-5831	\$1,119,447 \$1,140,272 \$0	04/06/26 05/12/26 08/04/26 09/16/26	50% 99% COMPLETED

Totals:	Authorized Final Amt:	<u>\$1,039,393,094</u>	Completed to Date:	<u>\$683,955,542</u>	Work This Month:	<u>\$32,397,084</u>
----------------	------------------------------	------------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 16
09/28/26

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-36-14.4/16.8 02-1J75U4 HSNH-S036-(121)E --()		LASSEN COUNTY ABOUT 9 MILES WEST OF SUSANVILLE FROM 1.3 MILES WEST TO 1.2 MILES EAST OF WILLARD CREEK ROAD PLACE HMA AND CLASS 2 AB, EXCAVATE ROADWAY	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013 (530)340-5464	GIBBS DANIEL 471-800 DIANE DRIVE SUSANVILLE CA 96130 (530)759-3733	\$14,434,360 \$13,687,079 \$0	01/23/25 02/13/25 09/02/26 09/15/26	100% 100% COMPLETED
02-LAS-36-100.0/14 02-2K5404		BAD FRED DO N LASSEN CNTY ABOUT 7 MILES EAST WESTWOOD TRAFFIC CNTRL PLACE HMA LEVELING COURSES DIR'S EMERGENCY L.B. PAVEMENT REPAIRS	TULLIS INC PO BOX 493416 REDDING CA 96049	GIBBS DANIEL 471-800 DIANE DRIVE JOHNSTONVILLE CA 96130 (530)340-5464	\$12,261,000 \$9,783,645 \$0	01/31/25 03/19/25 02/07/29	100% 80% OVER RUN
20.XX 201130							
02-LAS-36-/6.1 02-4H0604 ACNH-S036-(120)E --()		LASSEN AND PLUMAS COUNTIES FROM MELISSA AVENUE TO 0.6 MILE EAST OF RED RIVER CANAL ROADWAY EXC. CLASS 2 AGGREGATE BASE, HMA,	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013 (530)335-5501	GIBBS DANIEL 471-800 DIANE LANE SUSANVILLE CA 96130 (530)759-3733	\$41,089,493 \$39,192,500 \$0	11/05/24 12/03/24 09/01/26 09/15/26	95% 94% SUSPENDED
02-LAS-139-16.0/24 02-2K1704		LASSEN COUNTY ABOUT 16 MILES NORTH OF SUSANVILLE FROM 1.1 MILES SOUTH TO 7.0 MILES NORTH OF WILLOW CREEK BRIDGE PERFORM PARTIAL DEPTH RECYCLING AND PLACE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013		\$4,387,696 \$0 \$0	05/15/26 06/23/26	0% 0%
02-PLU-70-58.2/78.4 02-1H58U4 ACNH-P070-(146)E --()		PLUMAS COUNTY AT AND NEAR CROMBERG FROM GILL RANCH ROAD TO 0.2 MILE WEST OF BIG GRIZZLY CREEK BRIDGE RECONSTRUCT ROADWAY, HMA PAVING, DRAINAGE	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (530)356-7818	ZDENEK MIKE 546 LAWRENCE ST QUINCY CA 95971 (530)356-7818	\$95,157,148 \$62,373,784 \$2,001,459	06/27/23 08/18/23 11/23/26	84% 64%
02-PLU-70-78.3/90.3 02-4H0104 ACST-P070-(149)E --()		PLUMAS COUNTY NEAR PORTOLA FROM 0.4 MILE WEST OF BIG GRIZZLY CREEK BRIDGE TO 0.8 MILE WEST OF SUMMIT SCHOOL DRIVE REPLACE AC SURFACING, PLACE HMA AND THERMO	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013 (530)238-7553	ZDENEK MIKE 546 LAWRENCE ST QUINCY CA 95971 (530)356-7818	\$22,893,191 \$21,585,675 \$338,882	01/29/25 02/18/25 10/02/26	100% 93% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 17
09/28/26

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-70-/11 02-1K1104		PLUMAS COUNTY FROM BUTTE COUNTY LINE TO 2.5 MILES WEST OF CHIPPS CREEK BRIDGE PLACE ASPHALT RUBBER CHIP SEAL AND REPLACE	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET, SUITE 1000 MODESTO CA 95354		\$2,345,549 \$0 \$0	06/18/26 07/16/26	0% 0%
02-PLU-89-30.2/42.2 02-3H6904 TBGP-S089-(034)E --()		PLUMAS COUNTY NEAR CANYON DAM FROM 0.1 MILE NORTH OF LAKE ALMANOR SPILLWAY TO ROUTE 36 PLACE HMA, FULL DEPTH RECYCLING- FOAMED ASP	DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020 (530)335-5501	MENDOZA SERGIO 1253 LORRAINE DR REDDING CA 96001 (530)945-2437	\$38,114,057 \$29,225,826 \$2,283,367	11/21/24 01/14/25 12/15/26	68% 76%
02-PLU-89-200.0/20.6 02-0K7804		REMOVE AND REPLACE AC SURFACE, FIX STRIPESPUMAS COUNTY NEAR WOLF CREEK REMOVE AND REPLACE WITH 0.1 GRIND &OVERLAYDIR'S EMERGENCY GREENVILLE PAVING	DARREN TAYLOR CONSTRUCTION INC 19672 N. HIRCH CT. ANDERSON, CA 96007	HIGGINS KYLE 13700 HIGHWAY 36 EAST RED BLUFF CA. 96080 (530)356-9242	\$373,000 \$0 \$0	07/06/23 07/25/23	0% 0%
20.20 201130							
02-SHA-5-4.9/5.1 02-4H1504		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$270,000 \$140,841 \$0	12/06/17 03/07/18 01/13/18	100% 52% OVER RUN
20.20 201130							
02-SHA-5-30.5/31 02-1J8904		SHASTA COUNTY NEAR O'BRIEN FROM 0.1 MILE SOUTH OF TUNNEL GULCH VIADUCT TO THE O'BRIEN REST AREA REPLACE PAVEMENT AND PLACE POLYESTER CONCR	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	HIGGINS KYLE 13700 HWY 36 EAST RED BLUFF CA 96080 (530)356-9242	\$2,776,251 \$2,563,598 \$0	07/02/25 07/23/25 07/21/26 09/03/26	98% 91% SUSPENDED
02-SHA-5-401.0/40.1 02-2K6904		LAKE SHA (ANTLERS) BRIDGE JOINT REPLCMNT SHA CTY NR LAKEHEAD 0.6M S TO 0.1 S ANTLERRMVE & REPL EXPNSN JNTS PROV TRF CNTRL DIR'S EM RMVE & REPL EXPNSN JNTS PROV TRF CNTRL	J.F. SHEA CONSTRUCTION INC P.O. BOX 494519 REDDING CA 96049	SEARS MIKE 1031 BUTTE STREET REDDING CA 96001 (530)917-6666	\$3,052,000 \$715,343 \$34,737	07/24/25 08/13/25 10/30/26	100% 23% OVER RUN
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 18
09/28/26

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-44-51.6/57 02-2K2404		SHASTA COUNTY ABOUT 9 MILES EAST OF VIOLA FROM 1.7 MILES WEST TO 3.8 MILES EAST OF FOREST SERVICE ROAD 32N16 PLACE HMA OVERLAY AND REPLACE AC SURFACING	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001		\$1,637,428 \$0 \$0	06/17/26 07/28/26	0% 0%
02-SHA-273-7.0/11 02-1K0404		SHASTA COUNTY NEAR REDDING FROM 0.1 MILE NORTH OF OX YOKE ROAD TO 0.1 MILE SOUTH OF CANYON ROAD PLACE RUBBERIZED HOT MIX ASPHALT- GAP GRADE	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	GASIK JOEL 1031 BUTTE STREET 1ST FLOOR REDDING CA 96001 (530)751-6116	\$3,283,808 \$1,890,511 \$1,890,511	06/17/26 07/07/26 09/25/26	43% 57%
02-SHA-273-14.7/15 02-0K8004		SHASTA COUNTY IN REDDING FROM SOUTH REDDING UNDERPASS TO 0.1 MILE NORTH OF WYNDHAM LANE REPLACE LIGHTING SYSTEM AND MEDIAN BARRIER	S.T. RHOADES CONSTRUCTION, INC. 8780 OLD OREGON TRAIL REDDING CA 96002		\$1,018,724 \$0 \$0	06/17/26 07/16/26	0% 0%
02-SHA-299-13.5/14.6 02-2K0004 BFNH-P299-(220)0 --()		SHASTA COUNTY NEAR SHASTA FROM 0.4 MILE WEST OF WHISKEY CREEK ROAD TO 0.1 MILE EAST OF LAKE VISTA OVERLOOK BRIDGE REPLACEMENT AND ROADWAY WIDENING.	FLATIRON DRAGADOS CONSTRUCTORS, INC. 1200 CONCORD AVENUE, SUITE 46 CONCORD CA 94520		\$74,334,035 \$0 \$0	08/12/26 09/08/26	0% 0%
02-SHA-299-88.1/89.5 02-1J2904 PTST-S299-(164)0 --()		SHASTA COUNTY NEAR FALL RIVER MILLS FROM 2.7 MILES WEST OF FALL RIVER GOLF ROAD TO 1.2 MILES WEST OF FALL RIVER GOLF ROAD CABLE NET ATTENUATOR, ROADWAY EXCAVATION A	BUGLER CONSTRUCTION, INC. 4847 HOPYARD RD. SUITE 4- 395 PLEASANTON CA 94588	13700 HIGHWAY 36 EAST RED BLUFF, CA 96080 (530)356-9242	\$9,315,031 \$8,498,517 \$2,381,165	11/04/25 12/15/25 10/09/26	69% 90%
02-SHA-299-/.3 02-4K0604		PROVIDE TRAFFIC CONTROL AND ACCESS TO THE SLIDE AREA, REMOVE AND SCALE UNSTABLE MATERIAL, CONSTRUCT REPLACEMENT DIR'S EMERGENCY L. BUCKHORN SUMMIT SLIP-OUT	STIMPEL-WIEBELHAUS ASSOC, INC 1168 INDUSTRIAL ST REDDING, CA 96002	HIGGINS, KYLE 13700 CA-36E RED BLUFF, CA 96080 (530)356-9242	\$2,400,000 \$2,255,811 \$95,062	03/04/26 05/15/26 07/16/26	100% 94%
20.XX 201130							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 19
09/28/26

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-3-47.4/0 02-1H7104		SISKIYOU COUNTY IN YREKA ON ROUTE 3 AT YREKA MAINTENANCE STATION AND ON ROUTE 5 FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF SOUTH YRE NEW MECHANIC SHOP AT YREKA MAINTENANCE STA	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	HENRY AUSTIN 1745 S MAIN STREET YREKA CA 96097 (530)605-5861	\$5,775,078 \$5,730,390 \$23,143	11/13/24 12/04/24 09/22/26	99% 98%
02-SIS-5-16.7/17.3 02-1K8704		SISKIYOU COUNTY NEAR WEED FROM 0.7 MILE NORTH OF BLACK BUTTE OVERHEAD TO 0.2 MILE SOUTH OF SOUTH WEED UNDERCROSSING PERFORM DITCH EXCAVATION, PLACE HMA, AND P	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)410-5526	HINTONN JOHN 1625 MOTT RD MT SHASTA CA 96067 (530)759-3732	\$379,956 \$261,962 \$0	06/10/26 07/28/26 09/04/26	27% 69%
02-SIS-89-20.3/34.6 02-0J8504 ACNH-P089-(126)0 --()		SISKIYOU COUNTY AT AND NEAR MCCLLOUD FROM 0.8 MILE SOUTH OF MUD CREEK BRIDGE TO ROUTE 5 HMA, CULVERTS, GUARDRAIL, FENCING	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)410-4426	HENRY AUSTIN 1625 MOTT RD MT SHASTA CA 96067 (530)605-5861	\$16,661,305 \$16,091,345 \$2,083,719	08/05/25 08/26/25 10/16/26	80% 94%
02-SIS-96-23.2/28 02-2K1804		SISKIYOU COUNTY ABOUT 18 MILES WEST OF HAPPY CAMP FROM 0.1 MILE WEST OF SWILLUP CREEK BRIDGE TO 0.5 MILE WEST OF INDEPENDENCE REST PLACE HOT MIX ASPHALT OVERLAY AND REPLACE	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)243-4292	RIDDLE NICHOLAS 1625 MOTT ROAD MOUNT SHASTA CA 96067 (530)949-7994	\$2,887,899 \$2,935,699 \$0	06/09/26 06/23/26 08/27/26 09/10/26	100% 100% COMPLETED
02-SIS-96-26.1/81.8 02-1K8104		SISKIYOU COUNTY NEAR COTTAGE GROVE AT VARIOUS LOCATIONS FROM 2.7 MILES EAST OF SWILLUP CREEK TO 0.7 MILE WEST OF DOGGETT CREEK REPLACE CULVERTS.	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING CA 96003 (530)941-0161	HINTON JOHN 1625 MOTT RD MT SHASTA, CA 96067 (530)759-3732	\$563,670 \$186,543 \$186,543	06/19/26 07/16/26 10/02/26	33% 33%
02-SIS-96-41.0/41.8 02-4F90U4		SISKIYOU COUNTY AT AND NEAR HAPPY CAMP FROM INDIAN CREEK BRIDGE TO 0.2 MILE EAST OF DAVIS ROAD HMA PAVEMENT, ELECTRICAL, LANDSCAPING AND	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY REDDING CA 96002 (530)223-9322	RIDDLE NICHOLAS 1625 MOTT ROAD MOUNT SHSATA CA 96067 (530)356-0630	\$8,929,471 \$8,689,452 \$1,585,233	10/21/25 11/10/25 09/25/26	95% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 20
09/28/26

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-43.5/58 02-1H5904 ACNH-P096-(064)E --()		SISKIYOU COUNTY AT AND NEAR HAPPY CAMP AT 0.8 MILE WEST OF GORDON'S FERRY ROAD AND AT PORTUGUESE CREEK REPLACE CULVERTS WITH BRIDGES, STREAMBED R	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	RIDDLE NICHOLAS 1625 MOTT ROAD MOUNT SHASTA CA 96067 (530)949-7994	\$11,561,678 \$11,110,058 \$11,928	08/07/23 08/30/23 01/20/28	100% 95% SUSPENDED
02-SIS-97-18.0/22.4 02-0K6404 ACNH-P097-(045)E --()		SISKIYOU COUNTY NEAR GRASS LAKE FROM 1.4 MILES NORTH OF DEER MOUNTAIN ROAD TO 0.6 MILE NORTH OF GRASS LAKE REST AREA CONSTRUCT WILDLIFE OVERPASS, INSTALL CULVE	MCCUEN CONSTRUCTION, INC. 1326 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	HENRY AUSTIN 1625 MOTT ROAD MOUNT SHASTA CA 96067 (530)605-5861	\$14,535,218 \$14,542,714 \$12,290	12/31/24 01/21/25 06/02/27	100% 99%
02-SIS-161-4.5/9.1 02-0J5504 ACST-S161-(003)0 --()		SISKIYOU COUNTY NEAR DORRIS FROM 4.5 MILESEAST OF ROUTE 97 TO 2.1 MILES WEST OF FUGATE ROAD FULL DEPTH RECYCLING-CEMENT, PLACE HMA & R	ROCKY MOUNTAIN CONSTRUCTION, LLC 4815 TINGLEY LANE #A KLAMATH FALLS OR 97603	HENRY, AUSTIN 1625 MOTT ROAD MOUNT SHASTA, CA 96067 (530)605-5861	\$5,912,969 \$3,422,041 \$2,336,491	11/20/25 12/19/25 10/27/26	53% 58%
02-TEH-36-89.0/91.5 02-2K2104		TEHAMA COUNTY NEAR MINERAL ON ROUTE 36 FROM 1.3 MILES EAST OF NORTH JUNCTION ROUTE 89 TO 0.1 MILE WEST OF MILL CREEK BRIDGE AND ON PLACE HMA OVERLAY AND REPLACE ASPHALT CONC	DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020 (530)258-3306	FARLEY DAMION 2707 NOTRE DAME BLVD. CHICO CA 95928 (530)759-3778	\$1,713,318 \$1,448,873 \$1,216,182	06/05/26 06/23/26 09/04/26	100% 84%
02-TEH-99-4.2/4.8 02-0J0104 HSNH-P099-(685)E --()		TEHAMA COUNTY ABOUT 7.0 MILES SOUTH OF LOSMOLINOS FROM 0.3 MILE SOUTH OF SOUTH AVENUE TO 0.6 MILE SOUTH OF VINA ROAD PLACE HMA, CCTV TOWER AND INSTALL LIGHTING	BALDWIN CONTRACTING COMPANY INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	WORDEN EDWARD 2600 GATEWAY DR ANDERSON CA 96007 (530)604-5118	\$10,372,134 \$9,540,101 \$0	07/11/24 08/07/24 09/09/26	92% 91%
02-TEH-99-/12.5 02-3H7704 ACNH-P099-(695)E --()		TEHAMA COUNTY IN AND NEAR LOS MOLINOS FROM BUTTE COUNTY LINE TO LOS MOLINOS CREEK BRIDGE PLACE HMA, INSTALL CULVERTS, INSTALL GUARD	DESILVA GATES CONSTRUCTION, LLC 11555 DUBLIN BLVD. DUBLIN CA 94568	WORDEN, EDWARD 2660 GATEWAY DRIVE ANDERSON, CA 96007 (530)604-5118	\$36,974,073 \$25,741,806 \$6,036,426	10/24/25 11/10/25 12/10/26	52% 70% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 21
09/28/26

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-3-67.7/T85.1 02-0J7604 ACST-S003-(037)E --()		TRINITY COUNTY AT AND NEAR COFFEE CREEK FROM COFFEE CREEK BRIDGE TO SISKIYOU COUNTY LINE HMA OVERLAY, BRIDGE WORK, REPLACE DRAINAGE	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001	HENRY, AUSTIN 1625 MOTT ROAD MOUNT SHASTA, CA 96067 (530)356-0630	\$13,560,604 \$9,305,661 \$4,643,182	02/18/26 03/18/26 01/26/27	35% 68%
02-VAR--/0 02-2K1104		COTTONWOOD CREEK BRIDGE JOINT REPLACEMENT VAR CNTY NEAR COTTONWOOD CREEK OVERHEAD REMOVE REPLACE EXPANSION JOINTS DIR'S EMERGENCY PAVEMENT REPAIRS	JF SHEA CONSTRUCTION INC 17400 CLEAR CREEK ROAD REDDING CA 96001	ALEXANDER NATHAN 1031 BUTTE ST SUITE 205 MS 60 REDDING CA 96001 (530)604-5102	\$1,769,000 \$710,531 \$0	10/21/24 12/05/24 06/22/26	11% 40%
20.XX 201130							
02-VAR--/0 02-2K1504		BUTTE, SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS INSTALL CENTER-LINE RUMBLE STRIP.	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742 (530)885-0420	ALEXANDER NATHAN 1031 BUTTE STREET REDDING CA 96001 (530)604-5102	\$1,381,940 \$0 \$0	05/19/26 07/27/26	0% 0%
02-VAR--/0 02-0K6004		HUMBOLDT, MENDOCINO, LAKE, TRINITY, SISKIYOU, MODOC, TEHAMA, SHASTA, LASSEN, PLUMAS, BUTTE, GLENN, SIERRA, COLUSA, NEVADA, PLACER, CONSTRUCT MIDDLE MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)438-8500	GRANADOS ANTHONY 703 B ST MARYSVILLE CA 95901 (530)682-6584	\$90,000 \$69,036 \$0	08/09/23 08/09/23 12/31/26	0% 77%
02-VAR--/0 02-2K1604		SHASTA COUNTY NEAR COTTONWOOD AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF GAS POINTROAD OVERCROSSING TO 0.2 MILE NORTH OF CRAG VIE INSTALL ROADWAY SIGNS, STRIPING AND MARKIN	ROLL N ROCK CONSTRUCTION, INC. 5527 TRUCK VILLAGE DR. MOUNT SHASTA CA 96067	GASIK JOEL 1031 BUTTE STREET REDDING CA 96001 (530)751-6116	\$1,332,830 \$542,752 \$160,088	05/15/26 06/23/26 11/18/26	32% 41%
02-VAR--/0 02-3J3304		SHASTA AND TEHAMA COUNTIES AT VARIOUS LOCATIONS FURNISH AND PLACE POLYESTER CONCRETE OVERL	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	ALEXANDER NATHAN 1031 BUTTE ST 205 MS 60 REDDING CA 96001 (530)604-5102	\$2,918,750 \$2,383,946 \$0	05/13/25 06/04/25 07/31/26	98% 83%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 22
09/28/26

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-2J9704		SHASTA COUNTY ON ROUTE 5 AT	MCCUEN CONSTRUCTION, INC.	KYLE HIGGINS	\$3,092,085	02/26/25	55%
		VARIOUS LOCATIONS FROM ANTLER	13700 HWY 36 RED BLUFF CA		\$2,782,048	03/13/25	89%
		UNDERCROSSING TO SODA CREEK ROAD	96080		\$164,176	10/01/26	
		UNDERCROSSING AND ON ROUTE89 AT	3269 SWETZER ROAD	(530)356-9242			
		VARIOUS BRIDGE POLYESTER CONCRETE OVERLAY AND METH	L00MIS CA 95650				

Totals:	Authorized Final Amt:	<u>\$469,554,747</u>	Completed to Date:	<u>\$307,408,085</u>	Work This Month:	<u>\$27,484,583</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 23
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-5.0/10.2 03-4H76U4 HSNH-P032-(051)E --()		BUTTE COUNTY IN CHICO FROM MUIR AVENUE TO INTERCHANGE OF STATE ROUTES 99 AND 32 REHABILITATE PAVEMENT, INSTALL SIGNAL, LIG	BALDWIN CONTRACTING COMPANY INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHINO CA 95928	RECHS, DANIEL 2707 NOTRE DAME BLVD CHICO, CA 95928	\$31,993,008 \$29,047,162 \$385,079	06/17/24 07/10/24 10/16/26	70% 90%
03-BUT-99-3.1/5 03-1H1404 ACNH-P099-(690)E --()		BUTTE COUNTY IN AND NEAR GRIDLEY FROM HOLLIS LANE TO 0.2 MILE NORTH OF FORD AVENUE RHMA, HMA, LIGHTING SYSTEMS, CURB RAMPS, S	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	WATTS, DUSTIN 2704 NOTRE DAME BLVD CHICO, CA 95928 (530)320-6457	\$19,686,247 \$17,490,165 \$391,544	01/08/25 02/10/25 09/14/27	35% 86%
03-BUT-162-15.6/18.5 03-0J4404 ACNH-P162-(045)E --()		BUTTE COUNTY IN OROVILLE FROM FEATHER RIVER BRIDGE TO FOOTHILL BOULEVARD COLD PLANE AC PVMT, HMA, MINOR CONCRETE, S	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	GRANDY, DWAYNE 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7814	\$21,566,308 \$14,615,197 \$1,664,090	12/31/25 01/21/26 11/16/26	61% 68%
03-BUT-162-30.0/0 03-1N6904 BPMP-033 -()0 --()		BUTTE COUNTY AT BERRY CREEK AT CANYON CREEK BRIDGE STRUCTURAL STEEL (BRIDGE).	WEST COAST CONTRACTORS, INC. DBA OREGON WEST COAST CONTRACTORS 61050 HIGHWAY 101 COOS BAY OR 97420		\$4,021,111 \$0 \$0	07/07/26 08/06/26	0% 0%
03-BUT-191-/3.4 03-3G7504		BUTTE COUNTY AT BUTTE VALLEY FROM ROUTE 70SEPARATION TO 0.2 MILE SOUTH OF DURHAM PENTZ ROAD AND FROM 0.3 MILE NORTH OF DURHAM PENT RHMA-G, PARTIAL DEPTH RECYCLING, COLD PLAN	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY YUBA CITY, CA 95991 871 VON GELDERN WAY YUBA CITY CA 95991	MAKHOUL, HUSAM 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)954-0879	\$3,841,702 \$3,775,479 \$502,096	05/04/26 05/27/26 10/05/26	76% 96%
03-COL-5-24.3/0 03-0J4604 CIMG-0057-(101)E --()		COLUSA COUNTY NEAR MAXWELL AT THE MAXWELL SAFETY ROADSIDE REST AREA BUILDING WORK, MINOR CONCRETE, & CONCRETE	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY YUBA CITY CA 95991	SCARDACI, ADAM (530)604-0153	\$11,088,354 \$34,012 \$0	12/17/25 02/18/26 06/20/27	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 24
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-49-16.5/20.1 03-3G5304		EL DORADO COUNTY NEAR PLACERVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF DIANA STREET TO 0.5 MILE NORTH OF WOODRIDGE ROAD INSTALL CURED-IN-PLACE PIPELINERS AND REPL	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	THOMPSON, BRIAN 3461 ROBIN LN. SUITE #4 CAMERON PARK, CA 95682 (530)565-3834	\$759,882 \$711,105 \$0	06/06/25 07/14/25 07/20/26	7% 92%
03-ED-49-17.2/19.6 03-3G5004		EL DORADO COUNTY NEAR PLACERVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF BARRY LANE TO 0.1 MILE EAST OF WOODRIDGE ROAD REPLACE CULVERTS.	ROLL N ROCK CONSTRUCTION, INC. 5527 TRUCK VILLAGE DR. MOUNT SHASTA CA 96067	WEHRMAN, QUINN 3461 ROBIN LANE SUITE 4 CAMERON PARK, CA 95682 (530)812-5966	\$598,351 \$0 \$0	04/27/26 05/27/26	0% 0%
03-ED-49-21.0/22.4 03-3G5404		EL DORADO COUNTY NEAR PLACERVILLE AT VARIOUS LOCATIONS FROM 0.4 MILE NORTH OF RIVERWOOD DRIVE TO 0.1 MILE SOUTH OF WESTAR COURT TRAFFIC CONTROL SYSTEM AND CULVERT REHABIL	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY CAMERON PARK CA 95682 (530)676-0825	WEHRMAN, QUINN 3461 ROBIN LANE SUITE 4 CAMERON PARK, CA 95682 (530)812-5966	\$498,331 \$474,271 \$474,271	05/01/26 05/18/26 10/20/26	57% 95%
03-ED-49-22.6/23.1 03-3G5604		EL DORADO COUNTY NEAR COLOMA AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF WESTAR COURT TO 0.1 MILE SOUTH OF BREWERY STREET REPLACE CULVERTS.	DUTCH CONTRACTING, INC. 6930 26TH STREET RIO LINDA CA 95673		\$543,085 \$0 \$0	06/05/26 07/27/26	0% 0%
03-ED-49-23.6/25.2 03-3G5204		EL DORADO COUNTY NEAR COLOMA AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF SOUTH FORK AMERICAN RIVER BRIDGE TO 0.1 MILE NORTH OF DEL CIPP AND RCP.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650 (916)259-1576	THOMPSON, BRIAN 3461 ROBIN LN. SUITE #4, CAMERON PARK, CA 95682 (530)565-3834	\$610,480 \$590,728 \$0	06/03/25 06/26/25 09/30/26	34% 96%
03-ED-49-25.2/26.2 03-3G5104		EL DORADO COUNTY FROM 0.1 MILE NORTH OF DEL ORO LANE TO 0.5 MILE SOUTH OF CASCADE LANE TRAFFIC CONTROL SYSTEM AND CULVERT REHABIL	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY CAMERON PARK CA 95682		\$527,916 \$0 \$0	06/18/26 07/20/26 11/06/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 25
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-10.3/15.9 03-3G2504		EL DORADO COUNTY NEAR PLACERVILLE FROM EAST SHINGLE SPRINGS UNDERCROSSING TO FORNI ROAD OVERCROSSING AT VARIOUS LOCATIONS FURNISH & PLACE POLYESTER CONCRETE OVERLAY	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)990-6307	ADAMS, SPENCER 3461 ROBIN LN. SUITE 4 CAMERON PARK, CA 95682 (916)594-1991	\$1,316,646 \$1,270,852 \$0	05/12/26 06/08/26 08/27/26	38% 94%
03-ED-50-18.7/22.9 03-0J4004 ACNH-P050-(159)0 --()		EL DORADO COUNTY IN AND NEAR PLACERVILLE FROM 0.1 MILE WEST OF CARSON ROAD OVERCROSSING TO 5 MILE ROAD AND FROM 1.0 MILE EAST OF C COLD PLANE AC PVMT, HMA, RCP, CONC BARRIER	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074	ALTERTON, NATHAN 3461 ROBIN LN, SUITE 4 CAMERON PARK, CA 95682 (530)954-0916	\$31,489,059 \$4,751,066 \$0	02/13/26 03/18/26 03/08/27	18% 15%
03-ED-50-35.1/0 03-1J1604 ACNH-P050-(158)0 --()		EL DORADO COUNTY NEAR POLLOCK PINES AT 0.1MILE WEST OF PEAVINE RIDGE ROAD AND FROM 0.1 MILE WEST OF ICE HOUSE ROAD TO 0.5 MILE EAS HMA (TYPE A), COLD PLANE AC PVMT, AND DRAI	GEORGE REED, INC. 1200 SCENIC DRIVE, SUITE 200 MODESTO CA 95350	THOMPSON, BRIAN	\$21,267,483 \$2,153,447 \$0	12/31/25 01/26/26 06/30/27	7% 10%
03-ED-50-71.0/0 03-0N9104		EL DORADO COUNTY AT MEYERS AT APACHE AVENUE INSTALL ELECTRICAL SYSTEMS, PVMT DELINEATI	CENTRAL COAST FINANCIAL GROUP, INC. DBA CCFG CONSTRUCTION 17750 WARDS FERRY RD SONORA CA 95370	MONTPLAISIR, JARET	\$851,263 \$86,182 \$86,182	04/08/26 04/29/26 10/19/26	16% 10%
03-ED-50-75.4/8 03-4H8904 HSNH-P050-(157)E --()		EL DORADO COUNTY IN SOUTH LAKE TAHOE FROM NORTH JUNCTION ROUTE 89 TO PIONEER TRAIL MODIFY LIGHTING AND FIBER OPTIC CABLE SYST	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577	ALTERTON, NATHAN 3976 DUROCK ROAD, SUITE 102 SHINGLE SPRINGS, CA 95682 (530)957-1110	\$22,095,148 \$21,885,447 \$0	03/28/24 04/19/24 09/01/26	73% 98%
03-ED-50-189.0/18.9 03-1N1804		IN PLACER COUNTY AT 3065 BLAIRS LN, PLACERVILLE, CA 95667 AT THE CALTRANS PLACERVILLE MAINTENANCE STATION DIR'S EMERGENCY F.A. RETAINING WALL	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY CAMERON PARK, CA 95682	THOMPSON, BRIAN 3976 DUROCK ROAD, STE. 102 SHINGLE SPRINGS, CA 95682 (530)565-3834	\$446,000 \$362,308 \$0	05/30/24 06/20/24 11/13/26	40% 81%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 26
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-240.0/40 03-2N7304		IN EL DORADO COUNTY ALONG U.S. ROUTE 50 APPROXIMATELY 0.05 MILES WEST OF LOW CAMINO LT TO 0.322 MILES EAST OF SOUTH FORED-50 CAMIN	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY, CAMERON PARK, CA 95682	ALKHASAWNEH, EMAD 3461 ROBIN LN., SUITE #4, CAMERON PARK, CA 95682 (530)682-8271	\$960,000 \$600,469 \$0	03/27/26 05/01/26 08/28/26	63% 63%
20.XX 201130							
03-ED-50-413.0/41.3 03-2N6004		IN EL DORADO COUNTY ALONG U.S. ROUTE 50 APPROXIMATELY 2.5 MILES WEST OF A LDER CR ROA ED-50 ROCKFALL MITIGATION	NEIL'S CONTROLLED BLASTING, LP PO BOX 749 NEWCASTLE, CA 95658	ALKHASAWNEH, EMAD 3461 ROBIN LANE, SUITE 4 CAMERON PARK, CA 95682 (530)682-8271	\$585,000 \$0 \$0	01/21/26 02/19/26 01/15/27	0% 0% 0%
20.XX 201130							
03-ED-50-672.0/67.2 03-0N6504		MOBILIZATION, ROCKFALL MITIGATION, SLOPE STABILIZATION, DEBRIS REMOVAL, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A.	NEIL'S CONTROLLED BLASTING LP P.O. BOX 749 NEWCASTLE, CA 95658	ALTERTON, NATHAN 3976 DUROCK ROAD, SUITE 102 SHINGLE SPRING CA 95682 (530)957-1110	\$785,000 \$306,096 \$67,304	12/21/23 04/15/24 03/18/26	38% 39%
20.XX 201130		ED 50 ROCKFALL - SLOPE STABILIZATION					
03-ED-89-81.0/8.1 03-3G8104		MOBILIZATION, REPAIR/REPLACE RESIDENCE ROOF, SIDING/WINDOWS, STRUCTURAL AND INCIDENTAL WORK DIR'S EMERGENCY F.A. SOUTH LAKE TAHOE MTCE STATION REHAB	ACCO ENGINEERED SYSTEMS, INC. 888 E. WALNUT STREET PASADENA, CA 91101	LOPEZ, ANDREW 3461 ROBIN LN STE 4 CAMERON PARK, CA 95682 (530)812-6239	\$985,000 \$111,537 \$0	03/20/25 11/20/25 06/30/27	0% 11%
03-ED-89-/8.5 03-3G4304		EL DORADO COUNTY NEAR MEYERS FROM ALPINE COUNTY LINE TO POMO STREET COLD PLANE AC PVMT AND HMA (TYPE A) OVERLA	ALL-AMERICAN CONSTRUCTION, INC. 1700 ACACIA AVENUE SUTTER CA 95982 (530)617-5111	WEHRMAN, QUINN 3461 ROBIN LANE #4 CAMERON PARK, CA 95682 (530)812-5966	\$3,959,843 \$3,883,388 \$0	06/06/25 07/01/25 10/31/26	100% 98%
03-ED-193-88.0/8.8 03-2N4704		IN EL DORADO COUNTY ALONG STATE ROUTE 193 APPROXIMATELY 1.607 MILES EAST OF RICCI ROAD, RT DIR'S EMERGENCY F.A. REPLACE CULVERTS	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY CAMERON PARK, CA 95682	ALTERTON, NATHAN 3461 ROBIN LN. CAMERON PARK, CA 95682 (530)957-1110	\$985,000 \$893,696 \$0	10/26/25 11/05/25 09/17/26	8% 91%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 27
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-/6 03-3G7604		EL DORADO COUNTY NEAR COOL FROM NORTH JUNCTION ROUTE 49 TO 0.2 MILE WEST OF SLIGER MINE ROAD RUBBERIZED HMA, COLD PLANE AC, REPLACE ASP	GEORGE REED, INC. 1200 SCENIC DRIVE, SUITE 200 MODESTO CA 95350		\$3,069,206 \$0 \$0	06/03/26 07/28/26	0% 0%
03-ED-5712-/0 03-4J4304		EL DORADO COUNTY AT THE KYBURZ MAINTENANCE STATION AT 13561 HIGHWAY 50 BUILDING WORK.	GLOBE ENGINEERING DEVELOPMENT 2002 ELIJAH ST FAIRFILED CA 94533 (916)856-2255	ADAMS, SPENCER 3461 ROBIN LANE CAMERON PARK, CA 95682 (916)594-1991	\$928,500 \$942,280 \$0	01/27/26 03/09/26 07/02/26 09/01/26	100% 100% COMPLETED
03-GLE-162-76.3/78.6 03-3F0604 ACST-P162-(041)E --()		AT BUTTE CITY, FROM ROUTE 45 TO 0.1 MILE EAST OF MCDUGALL STREET. REPLACE SACRAMENTO RIVER BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	WATTS, DUSTIN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)320-6457	\$85,531,300 \$83,662,059 \$61,868	01/07/22 02/02/22 01/22/27	88% 98%
03-GLE-162-78.3/84.5 03-3G7704		GLENN COUNTY NEAR BUTTE CITY FROM 0.1 MILE EAST OF MCDUGAL STREET TO GLENN COUNTY LINE DOUBLE CHIP SEAL, HMA AND COLD PLANE AC PV	DOOLITTLE CONSTRUCTION, LLC DBA DOOLITTLE ROAD CONSTRUCTION 15 BUSINESS PARKWAY SUITE 105 SACRAMENTO CA 95828	WATTS, DUSTIN	\$1,195,000 \$860,483 \$247,212	03/12/26 04/01/26 10/05/26	73% 70%
03-NEV-49-10.3/13.8 03-3H51U4 HSNH-P049-(193)E --()		NEVADA COUNTY NEAR GRASS VALLEY FROM 0.2 MILE SOUTH OF LA BARR MEADOWS ROAD TO 0.1 MILE NORTH OF SOUTH GRASS VALLEY OVERCROSSING RDWY EXCAVATION, PLACE HMA, TRENCHLESS CUL	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO CA 95827	PLAZA, RENEE 138 NEW MOHAWK RD, STE B NEVADA CITY, CA 95959 (530)265-9864	\$66,383,864 \$15,600,076 \$3,223,205	12/29/25 02/10/26 01/06/28	16% 23%
03-NEV-80-156.0/15.6 03-3G7404		IN NEVADA COUNTY NEAR INTERSTATE 80 AT THE CALTRANS TRUCKEE MAINTENANCE STATION LOCATED AT 10152 KEISER AVENUE, TRUCKEE, CA 96161 DIR'	ACCO ENGINEERED SYSTEMS, INC. 888 EAST WALNUT STREET PASADENA, CA 91101	HOBBS, DOUGLAS 10183 TRUCKEE AIRPORT RD., SUITE 202, TRUCKEE, CA 96161 (530)821-3938	\$765,000 \$713,560 \$0	02/18/25 06/13/25 03/20/26	75% 93%
20.80 521000		TRUCKEE BOILER REPLACEMENT					

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 28
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-247.0/30.2 03-2N4304		IN NEVADA COUNTY ALONG INTERSTATE 80 APPROXIMATELY 1.221 MILES EAST HINTON RD UC 17 60 TO APPROXIMATELY 0.627 MILES EASTDIR'S EMER NEV 80 LANDSLIDES	NEIL'S CONTROLLED BLASTING LP 490 MAIN STREET/P.O. BOX 749 NEWCASTLE, CA 95658	HOBBS, DOUG 12453 WILLOW VALLEY ROAD NEVADA CITY, CA 95959 (530)265-5736	\$22,585,000 \$15,712,127 \$677,621	10/14/25 12/04/25 02/08/27	100% 70% OVER RUN
03-NEV-89-5.3/8.7 03-3J3604		NEVADA AND SIERRA COUNTIES FROM ROUTE 80/89 SEPARATION IN TRUCKEE TO PLUMAS COUNTY LINE ABOUT 6 MILES NORTH OF CALPINE CONSTRUCT MIDDLE MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)645-4874	SHAWN HAGSTROM 10183 TRUCKEE AIRPORT RD. TRUCKEE CA 96161 (661)623-6769	\$34,660,576 \$29,996,994 \$801,579	02/21/25 03/06/25 10/09/26	100% 95% OVER RUN
03-NEV-5729-/0 03-4J5504		NEVADA COUNTY IN TRUCKEE AT THE TRUCKEE MAINTENANCE STATION AT 10152 KEISER AVENUE CONNECT WASH SLAB WATER TO MUNICIPAL SEWER	GROUP H CONSTRUCTION INC. 2552 17TH ST SAN PABLO CA 94806	MONTPLAISIR, JARET	\$668,260 \$503,330 \$503,330	06/01/26 06/23/26 12/18/26	17% 75%
03-PLA-28-.1/11 03-0J01U4 CSTP-P028-(012)E --()		PLACER COUNTY FROM 0.1 MILE EAST OF ROUTE 89 AT TAHOE CITY TO THE NEVADA STATE LINE AT KINGS BEACH HMA (TYPE A), COLD PLANE AC PVMT, RDWY EXC	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	HOBBS, DOUGLAS 10183 TRUCKEE AIRPORT RD. STE 202, TRUCKEE, CA 96161 (530)218-1752	\$22,998,914 \$19,981,577 \$1,034,188	10/02/24 12/03/24 11/13/26	54% 85%
03-PLA-49-3.5/7.5 03-3H8304 PCML-6203-(071)E --()		PLACER COUNTY IN AND NEAR AUBURN FROM 0.3 MILE NORTH OF ROUTE 80/49 SEPARATION TO 0.1 MILE NORTH OF DRY CREEK ROAD CONSTRUCT SIDEWALKS, CURB RAMPS AND DRAINAGE	PACIFIC INFRASTRUCTURE CONSTRUCTORS INC 871 COTTING COURT STE A VACAVILLE CA 95688 (707)449-3604	PRICE, LUCAS 138 NEW MOHAWK RD SUITE B NEVADA CITY, CA 95959 (530)790-8595	\$10,047,825 \$9,685,951 \$782,742	01/06/25 01/29/25 09/28/26	51% 95%
03-PLA-80-26.3/55.2 03-3H5904 BFIM-0803-(335)E --()		PLACER COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF CROTHER ROAD OVERCROSSINGTO 0.3 MILE EAST OF PUTTS LAKE UNDERCROSSING CONSTRUCT TRUCK CLIMBING LANES & REPLACE B	FLATIRON DRAGADOS-TEICHERT I-80 TRUCK LANES JV 1200 CONCORD AVENUE, SUITE 46 CONCORD CA 94520 (707)742-6000	RUZIC, JOHN 2520 WARREN DRIVE SUITE A ROCKLIN, CA 95677 (530)649-7022	\$107,588,870 \$20,207,112 \$2,456,070	03/04/26 04/13/26 01/24/28	13% 19%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 29
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-33.0/44.9 03-0J4104 ACIM-0804-(339)E --()		PLACER COUNTY IN AND NEAR COLFAX FROM 0.1 MILE WEST OF ROUTE 174/80 SEPARATION TO 0.1 MILE EAST OF ALTA ROAD UNDERCROSSING COLD PLANE AC PVMT, HMA, CLASS 2 AB, RDWY	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864 (916)484-3011	HADDOCK, BRIGETTE 33 DEPOT ST. COLFAX, CA 95713 (530)821-8470	\$20,631,040 \$7,340,720 \$1,611,338	12/05/25 12/30/25 01/12/27	37% 36%
03-PLA-80-42.7/49.3 03-3H6104 ACIM-0804-(336)E --()		PLACER COUNTY ABOUT 9.4 MILES NORTH OF COLFAX FROM 0.5 MILE WEST OF MONTE VISTA OVERCROSSING TO 0.3 MILE EAST OF DRUM FOREBAY OVER RDWY EXC, HMA, JPCP, ALT PIPELINER, STEEL	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)361-1533	SAMPSON, TAD PO BOX 1807 COLFAX, CA 95713 (916)799-4858	\$128,350,524 \$102,211,277 \$3,468,660	02/15/24 03/01/24 03/09/27	63% 79%
03-PLA-80-49.3/68.7 03-0J5604 PTIM-0804-(338)E --()		PLACER AND NEVADA COUNTIES FROM 0.3 MILE EAST OF DRUM FOREBAY OVERCROSSING TO 0.2 MILE EAST OF TROY UNDERCROSSING RCP, WSP, AND ELECTRICAL SYSTEMS.	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (707)443-6371	SAMPSON, TAD 33 DEPOT STREET, PO BOX 1807 COLFAX CA 95713 (916)799-4858	\$14,700,346 \$7,527,843 \$384,456	07/11/25 08/20/25 01/07/27	53% 51%
03-PLA-80-50.7/0 03-0J5504		PLACER COUNTY NEAR BLUE CANYON AT THE WHITMORE MAINTENANCE STATION AT 7748 WHITMORE ROAD BUILDING WORK, JPCP, AND CAMERA SYSTEMS.	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	ANDERSON, CARL 45 CENTRAL ST COLFAX CA 95713 (530)821-8470	\$12,416,122 \$7,678,596 \$1,610,086	01/08/26 02/10/26 03/19/27	50% 62%
03-PLA-80-68.3/69.7 03-1H9904 ACIM-0804-(337)E --()		PLACER AND NEVADA COUNTIES NEAR KINGVALE FROM 0.3 MILE WEST OF TROY UNDERCROSSING TO 0.2 MILE EAST OF SODA SPRINGS OVERCROSSING RDWY EXC, PLACE HMA & JPCP, SLAB REPLACEME	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864 (916)484-3011	CLARK, MARTIN 33 DEPOT ST COLFAX, CA 95713 (916)825-6388	\$79,040,721 \$77,381,290 \$1,122,128	11/07/23 12/21/23 09/28/26	96% 98%
03-PLA-80-412.0/49.1 03-2N7904		IN PLACER COUNTY ALONG INTERSTATE 80 AT EBOFF RAMP TO GOLD RUN TO APPROXIMATELY 0.14MILE EAST OF DRUM FOREBAY ---<OC 19-0210 DIR'S DAMAGED TREE REMOVAL	TYRRELL RESOURCES, INC. PO BOX 8219 TRUKEE, CA 96162	SAMPSON, TAD 33 DEPOT ST COLFAX, CA 95713 (916)799-4858	\$735,000 \$91,223 \$0	04/13/26 06/15/26 10/27/26	25% 12%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 30
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-89-13.0/21.6 03-1J1704 ACST-S089-(035)E --()		PLACER AND NEVADA COUNTIES IN AND NEAR TRUCKEE ON ROUTE 89 FROM 0.8 MILE NORTH OFALPINE MEADOWS ROAD TO NEVADA COUNTY AND FROM PLA HMA, CAMERA SYSTEM, AND TRAFFIC STRIPE.	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	MONTPLAISIR, JARET	\$12,646,562 \$9,029,122 \$2,697,824	11/12/25 12/10/25 10/07/26	63% 71%
03-PLA-174-.7/1.6 03-3G9104		PLACER COUNTY IN AND NEAR COLFAX AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF VISTA AVENUE TO 0.1 MILE SOUTH OF ROLLINS LAKE ROAD TRAFFIC CONTROL SYSTEM AND CULVERT REHABIL	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826 (916)381-0911	SAMPSON, TAD 33 DEPOT ST COLFAX, CA 95713 (916)799-4858	\$558,684 \$0 \$0	06/22/26 07/16/26 10/23/26	0% 0%
03-PLA-5727-/0 03-4H9804		PLACER COUNTY NEAR TAHOE CITY AT THE TAHOECITY MAINTENANCE STATION AT 551 NELSON AVENUE CONSTRUCT ELECTRICAL SERVICE BUILDING.	CONSTRUCTION H, INC. 3150 18TH ST UNIT 520 SAN FRANCISCO CA 94110 (510)734-4666	MONTPLAISIR, JARET (530)682-5837	\$3,753,682 \$2,418,402 \$2,383,570	01/22/26 04/01/26 01/22/27	3% 64%
03-SAC-5-.2/34.3 03-4F6404 SNHG-X067-(080)E --()		IN SACRAMENTO COUNTY ON ROUTES 5, 80 AND 99 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL AND	DREAMBUILDER 18543 YORBA LINDA BLVD # 376 YORBA LINDA CA 92886 (714)646-3697	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$2,647,135 \$2,313,487 \$0	04/19/19 05/21/19 11/22/19	100% 87% SUSPENDED
03-SAC-5-16.1/0 03-0N8204		SACRAMENTO COUNTY IN SACRAMENTO AT POCKET ROAD OVERCROSSING REPLACE CONCRETE SLAB AND BASE.	GOEBEL CONSTRUCTION, INC. 227 HOWARD STREET PETALUMA CA 94952		\$476,779 \$0 \$0	06/30/26 07/22/26	0% 0%
03-SAC-5-16.2/0 03-0N8504		SACRAMENTO COUNTY IN SACRAMENTO AT POCKET ROAD OVERCROSSING MINOR CONC, CL 2 AB, HMA, AND MODIFYING LI	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	EISSA, HANI (916)416-7513	\$1,067,000 \$555,432 \$0	06/19/25 07/22/25 08/15/26	27% 52%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 31
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-22.4/22.9 03-2H1304 ACIM-0056-(359)E --()		IN THE CITY OF SACRAMENTO, FROM SOUTH OF BROADWAY TO 0.12 MILE SOUTH OF R STREET. HIGHWAY PLANTING REHABILITATION.	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DR. HERCULES CA 94547 (510)741-9226	EISSA, HANI 3855 N FREEWAY BLVD SUITE 120 SACRAMENTO, CA 95834 (916)416-7513	\$1,485,874 \$1,401,335 \$7,750	07/19/22 08/19/22 12/08/26	92% 93%
03-SAC-5-/3.5 03-2N7404		SAWCUTTING, REMOVING AND REPLACING FAILED PCC SLABS OF VARYING SIZES BACKFILL AND COMPACT SUITABLE MATERIAL DIR'S EMERGENCY L.B. SLAB REPAIR	FBD VANGUARD CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94550	BULLARD, BRENT 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)682-3842	\$1,500,000 \$875,246 \$0	03/30/26 06/03/26 06/03/26	100% 58% OVER RUN
20.XX 201130							
03-SAC-12-3.5/3.8 03-3J3104 HSNH-P012-(134)0 --()		SACRAMENTO COUNTY NEAR RIO VISTA FROM 0.2 MILE WEST TO 0.2 MILE EAST OF JACKSON SLOUGH ROAD TRAFFIC SIGNALS, LIGHTING, AND CAMERA SYST	TIM PAXIN'S PACIFIC EXCAVATION, INC. DBA PACIFIC EXCAVATION 9796 KENT STREET ELK GROVE CA 95624	MEHARI, MIRAK 1016 N MARKET BLVD STE 50 SACRAMENTO, CA 95834 (916)802-9386	\$2,540,314 \$1,622,619 \$503,284	04/20/26 05/20/26 10/28/26	35% 64%
03-SAC-12-/ .5 03-3J3304		THE RIO VISTA BRIDGE (BR # 23- 0024) STATE ROUTE 12, NEAR POSTMILE 0 TO 0.5 IN SACRAMENTO COUNTY RIO VISTA BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 95510	TEWELDEBERHAN, EPHREM 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)649-6925	\$27,200,000 \$23,754,930 \$337,492	09/26/22 11/09/22 09/12/23	100% 87% OVER RUN
20.20201 131							
03-SAC-50-.2/6.1 03-0H08U4		IN SACRAMENTO COUNTY ON ROUTE 50 FROM I-5 JUNCTION TO WATT AVE. ADD HIGH OCCUPANCY VEHICLE LANE AND	FLATIRON DRAGADOS WEST LLC 1200 CONCORD AVE, SUITE 250 CONCORD, CA 94520 (707)742-6000	RUZIC, JOHN 2520 WARREN DRIVE SUITE A ROCKLIN CA 95677 (530)649-7022	\$456,223,549 \$452,146,707 -\$2,200	04/29/20 06/30/20 11/17/26	97% 99%
03-SAC-50-21.0/2.1 03-1N7904		MOBILIZATION, CLEANING AND DECONTAMINATIONASBESTOS AND OTHER HAZARDOUS MATERIALS ABAREPLACEMENT, DUCT REMOVAL, REPAIR OTHER DADIR' ASBESTOS ABATEMENT	ACCO ENGINEERED SYSTEMS, INC. 888 EAST WALNUT STREET PASADENA, CA 91101	ANGEL ZARAGOZA, GUSTAVO 5900 FOLSOM BLVD SACRAMENTO, CA 95819 (530)954-0113	\$12,985,000 \$5,119,070 \$0	03/03/25 06/16/25 12/31/26	1% 64%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 32
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-21.0/2.1 03-2N6204		IN SAC COUNTY ALONG U.S. ROUTE 50 AT THE CALTRANS TRANSLAB LOCATED AT 5900 FOLSOM BLVE, SACRAMENTO, CA 95819 DIR'S EMERGENCY L.B. SAC-50 TRANSLAB	PACIFIC POLYMERS, INC AMERICAN FOAM EXPERT P.O. BOX 190 HERALD, CA 95638	DURAY, ERIC 2520 WARREN DR STE A ROCKLIN, CA 95677 (530)218-4808	\$735,000 \$0 \$0	03/04/26 05/01/26 08/28/26	0% 0%
03-SAC-50-21.0/2.1 03-0N6204		IN SACRAMENTO COUNTY AT 5900 FOLSOM BLVD. SACRAMENTO, CA, 95819. DIR'S EMERGENCY F.A. TRANSLAB HVAC SYSTEM REPAIRS	ACCO ENGINEERED SYSTEMS, INC. 888 E WALNUT ST. PASADENA, CA 91101	ZARAGOZA, GUSTAVO 5900 FOLSOM BLVD SACRAMENTO, CA 95819 (530)954-0113	\$35,985,000 \$7,442,441 \$0	01/29/24 08/28/24 06/30/27	79% 21%
03-SAC-51-.2/3.5 03-3F0704 ACNH-P051-(039)E --() HA21		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD DECK REPLACEMENT	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE P.O. BOX 50085 WATSONVILLE CA 95077 (916)855-4400	JOHN RUZIC 1610 ARDEN WAY STE 277 SACRAMENTO CA 95815 (530)649-7022	\$133,987,258 \$133,121,711 \$348,830	08/28/23 08/28/23 10/24/26	77% 99%
03-SAC-51-2.0/3.3 03-3F0734		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD DREDGE, CONSTRUCT IN-WATER FOUNDATION.	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE PO BOX 50085 WATSONVILLE CA 95077 (530)693-2155	DEAN ELGHASSEIN 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)768-3597	\$55,916,530 \$55,658,454 \$195,096	06/28/22 06/28/22 10/21/26	91% 99%
03-SAC-51-5.6/0 03-0N7304		SACRAMENTO COUNTY IN SACRAMENTO AT 0.1 MILE NORTH OF MARCONI AVENUE AND AT FULTONAVENUE OVERCROSSING CAMERA SYSTEMS.	TIM PAXIN'S PACIFIC EXCAVATION, INC. DBA PACIFIC EXCAVATION 9796 KENT STREET ELK GROVE CA 95624		\$731,646 \$0 \$0	05/07/26 05/26/26	0% 0%
03-SAC-80-59.0/10.7 03-2N3504 20.80 240000		PROVIDE TRAFFIC CONTROL, SECURE BRIDGE ABUTMENT, REPAIR DAMAGED SLOPES, REMOVE AND REPLACE EXISTING FENCE DIR'S EMERGENCY L.B. ENCAMPMENT MEASURES	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE CT. LOOMIS, CA 95650	EISSA, HANI 3855 N. FREEWAY BLVD SACRAMENTO, CA 95834 (916)416-7513	\$800,000 \$454,711 \$0	10/14/25 03/25/26 08/24/26	70% 57%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 33
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-6.1/7 03-1J6304 ACNH-P099-(696)0 --()		SACRAMENTO COUNTY NEAR ELK GROVE FROM 0.2 MILE NORTH OF ARNO ROAD TO 0.4 MILE SOUTH OF DILLARD ROAD STRUCTURAL CONCRETE, STEEL GIRDER, AND HMA	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO CA 95827 (831)768-4020	MCDERMOTT, CHRISTOPHER 1016 NORTH MARKET BLVD SACRAMENTO, CA 95834 (209)603-2421	\$9,795,991 \$7,665,428 \$1,469,190	11/06/25 12/15/25 10/14/26	54% 78%
03-SAC-160-44.9/0 03-3J9004 HSNH-P160-(027)0 --()		SACRAMENTO COUNTY IN SACRAMENTO AT 0.1 MILE SOUTH OF NORTH SACRAMENTO UNDERCROSSING MODIFY SIGNAL AND LIGHTING SYSTEMS.	PACIFIC INFRASTRUCTURE CONSTRUCTORS, INC. 871 COTTING COURT STE A VACAVILLE CA 95688 (707)430-1571	TJI, JONY 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (530)821-8282	\$1,499,641 \$1,454,926 \$18,220	08/05/25 08/12/25 11/30/26	87% 94%
03-SIE-49-57.4/61.9 03-3G8004		SIERRA COUNTY IN AND NEAR LOYALTON AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF HERIOT LANE TO 0.1 MILE NORTH OF GARBAGE PIT ROAD TRAFFIC CONTROL SYSTEM AND CULVERT REHABIL	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	MONTPLAISIR, JARET	\$821,821 \$181,691 \$181,691	06/12/26 07/17/26 11/06/26	24% 22%
03-SIE-49-62.1/64 03-3G7904		SIERRA COUNTY NEAR LOYALTON AT VARIOUS LOCATIONS FROM 0.8 MILE NORTH OF SMITHNECKROAD TO 0.1 MILE SOUTH OF SIERRA COUNTY LINE REPLACE CULVERTS.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNLEY CA 96013	MONTPLAISIR, JARET	\$235,000 \$206,473 \$206,473	05/20/26 06/08/26 11/10/26	20% 88%
03-SIE-49-/0 03-2N7504 20.XX 201130		MOBILIZATION, TREE REMOVAL, ROADWAY EXCAVATION, CONSTRUCT TRENCH, RE-GRADE SLOPE, PLACE RSP DIR'S EMERGENCY F.A. SIERRA SLIP OUTS	HANSEN BROS ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945 (530)273-3381	JOHNSON, JEFF 138 NEW MOHAWK RD NEVADA CITY, CA 95959 (530)632-6714	\$2,700,000 \$2,012,972 \$0	04/08/26 05/11/26 08/17/26	84% 75%
03-SIE-89-6.2/6.4 03-1N4204		SIERRA COUNTY NEAR SIERRAVILLE FROM 0.3 MILES TO 0.1 MILE SOUTH OF COTTONWOOD ROAD HMA-A, COLD PLANE ASPHALT, DITCH EXCAVATIO	ALL-AMERICAN CONSTRUCTION, INC. 1700 ACACIA AVENUE SUTTER CA 95982	REBOLLO, CHRISTOPHER	\$880,539 \$612,947 \$612,947	06/23/26 07/16/26 10/23/26	40% 68%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 34
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-20-15.7/16.1 03-3J6804 HSNH-P020-(205)E --()		SUTTER COUNTY IN YUBA CITY FROM GRAY AVENUE TO CLARK AVENUE SIGNAL AND LIGHTING SYSTEMS, HMA, AND CURB	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY YUBA CITY CA 95991	SELVENDRAN, MANOHARAN 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)218-3679	\$2,130,325 \$1,399,108 \$208,141	10/20/25 11/03/25 10/09/26	18% 65%
03-SUT-99-25.0/26.2 03-4H8704 HSNH-P099-(686)E --()		SUTTER COUNTY NEAR YUBA CITY FROM 0.6 MILESOUTH TO 0.6 MILE NORTH OF OSWALD ROAD RDWY EXC, PLACE HMA-A AND CRCP, INSTALL SI	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	HORSE, DUSTIN 379 COLUSA AVE YUBA CITY, CA 95991 (530)812-5727	\$6,625,741 \$6,362,541 \$0	10/09/24 10/29/24 12/12/25	70% 97%
03-SUT-113-.4/1.1 03-2J9804 HSST-023 -()0 --()		SUTTER COUNTY NEAR KNIGHTS LANDING FROM 0.4 MILE NORTH OF CRANMORE ROAD TO 0.3 MILE NORTH OF KNIGHTS ROAD REALIGN HORIZONTAL CURVE.	DESILVA GATES CONSTRUCTION, LLC 11555 DUBLIN BLVD. DUBLIN CA 94568	MANOHARAN, SELVENDRAN 379 COLUSA AVE YUBA CITY, CA 95991 (530)218-3679	\$2,758,572 \$0 \$0	08/25/26 09/09/26	0% 0%
03-VAR-149-/5.3 03-0J3504 20.20 201130		IN BUTTE, YUBA AND SUTTER COUNTIES ON ROUTES 65, 70, 99, 149 AND 191 AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CAMP FIRE MISSION TASKS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661	GRANDY, DWAYNE 2707 NOTRE DAME BLVD., CHICO, CA 95928 (530)713-7814	\$2,485,000 \$1,828,973 \$0	06/14/19 07/24/19 03/29/21	100% 74%
03-VAR--/0 03-4G0104		BUTTE, COLUSA, NEVADA, PLACER, SACRAMENTO,AND SUTTER COUNTIES AT VARIOUS LOCATIONS CCTV REPLACEMENT.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650	SCHUMANN, KENNETH 3855 N FREEWAY BLVD #120 SACRAMENTO, CA 95834 (530)330-2738	\$394,803 \$0 \$0	06/09/26 07/07/26	0% 0%
03-VAR--/0 03-2N9004 20.XX 201130		REMOVE DAMAGED AND FALLEN TREES STUMP GRINDING, TREE DISPOSAL, TRAFFIC CONTROL, INCIDENTAL WORK DAMAGED TREE REMOVAL	TYRRELL RESOURCES, INC. PO BOX 8219 TRUCKEE, CA 96162	JOHNSON, JEFF 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$700,000 \$0 \$0	05/22/26 07/09/26 10/27/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 35
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-3H5604 BFNH-000C-(560)E --()		PLACER AND NEVADA COUNTIES NEAR CISCO GROVE ON ROUTE 80 FROM 0.4 MILE WEST OF LAKE VALLEY OVERCROSSING TO 0.9 MILE EAST OF YUBA PA STRUCTURAL CONC, BAR REINFORCING STEEL, BR	FLATIRON DRAGADOS WEST LLC 1200 CONCORD AVE, STE 465 CONCORD, CA 94520 (707)742-6000	SAMPSON, TAD 33 DEPOT STREET, PO BOX 1807 COLFAX, CA 95713 (916)799-4858	\$93,451,604 \$72,373,550 \$3,440,318	05/10/24 06/05/24 12/01/26	87% 77%
03-VAR--/0 03-3G7104		PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS MODIFY CMS SYSTEMS.	CENTRAL COAST FINANCIAL GROUP, INC. DBA CCFG CONSTRUCTION 17750 WARDS FERRY RD SONORA CA 95370		\$807,000 \$0 \$0	05/05/26 06/03/26	0% 0%
03-VAR--/0 03-1N0004		MOBILIZATION, INSTALL NEW FENCING, REPLACE SECURITY GATES INSTALL NEW SECURITY SYSTEM DIR'S EMERGENCY L.B. SECURITY MEASURES	PISOR FENCE DIVISION, INC PO BOX 7213 CITRUS HEIGHTS, CA 95621	GRIFFITH, GARRETT 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$4,160,000 \$3,296,407 \$0	05/17/24 12/03/24 03/20/26	100% 79% OVER RUN
20.10 201352							
03-VAR--/0 03-0N6404 NHHS-000C-(575)0 --()		COLUSA, EL DORADO, SUTTER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS CURVE WARNING SIGNS, F.B & RUMBLE STRIPS.	TIM PAXIN'S PACIFIC EXCAVATION, INC. DBA PACIFIC EXCAVATION 9796 KENT STREET ELK GROVE CA 95624		\$2,867,123 \$0 \$0	04/29/26 06/23/26	0% 0%
03-VAR--/0 03-3G2104		NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS FURNISH & PLACE POLYESTER CONCRETE OVERLAY	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	CHAO, ZACHARY 2520 WARREN DR. SUITE A ROCKLIN, CA 95677 (916)799-0937	\$3,191,190 \$1,140,198 \$715,908	05/26/26 06/23/26 10/26/26	44% 35%
03-VAR--/0 03-3H9014 NFRA-6203-(070)0 --()		SOLANO AND YOLO COUNTIES AT VARIOUS LOCATIONS HMA, RHMA, SIGN STRUCTURE, CAMERA SYSTEMS,	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568	WILD, JOSEPH 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)821-3881	\$107,462,713 \$84,371,739 \$5,448,892	09/27/24 10/23/24 12/18/26	79% 80%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 36
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-0J6204 PTNH-X067-(085)E --()		SACRAMENTO COUNTY AT VARIOUS LOCATIONS DRAINAGE PUMP PLANT WORK.	THOMPSON BUILDERS CORPORATION 5400 HANNA RANCH ROAD NOVATO CA 94945	TJI, JONY	\$12,786,216 \$2,254,737 \$773,075	12/09/25 12/30/25 12/31/27	0% 18%
03-VAR--/0 03-3G6804		BUTTE, GLENN, SACRAMENTO, SUTTER AND YOLO COUNTIES AT VARIOUS LOCATIONS PLACE TRAFFIC STRIPE AND PAVEMENT MARKINGS	PAVE-TECH, INC. 3043 HARDING STREET CARLSBAD CA 92008	MANOHARAN, SELVENDRAN 703 B ST MARYSVILLE, CA 95901 (530)218-3679	\$817,180 \$700,519 \$24,372	04/30/26 05/28/26 11/10/26	29% 86%
03-VAR--/0 03-3G7204		EL DORADO, NEVADA, PLACER, SACRAMENTO AND SUTTER COUNTIES AT VARIOUS LOCATIONS MODIFY EXISTING MESSAGE SIGN SYSTEMS.	CENTRAL COAST FINANCIAL GROUP, INC. DBA CCFG CONSTRUCTION 17750 WARDS FERRY RD SONORA CA 95370		\$780,200 \$0 \$0	06/25/26 09/04/26	0% 0%
03-VAR--/0 03-3G7304		BUTTE, EL DORADO, NEVADA, PLACER, SACRAMENTO, SOLANO AND YOLO COUNTIES AT VARIOUS LOCATIONS REPLACE HIGHWAY ADVISORY RADIO EQUIPMENT.	TIM PAXIN'S PACIFIC EXCAVATION, INC. DBA PACIFIC EXCAVATION 9796 KENT STREET ELK GROVE CA 95624		\$780,408 \$0 \$0	05/04/26 05/12/26	0% 0%
03-VAR--/0 03-3J40U4		ALPINE, EL DORADO, AND PLACER COUNTIES IN AND NEAR SOUTH LAKE TAHOE ON ROUTE 89 FROMROUTE 88 TO ROUTE 28 AND ON ROUTE 50 FROM SOUT MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864	HAGSTORM, SHAWN 10183 TRUCKEE AIRPORT RD #202 TRUCKEE, CA 96161 (530)682-5837	\$52,586,050 \$34,375,942 \$2,855,484	03/12/25 03/12/25 10/09/26	70% 63%
03-VAR--/0 03-0J5204 ACNH-P020-(204)E --()		NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF DOW ROAD TO 0.5 MILE EAST OF YUBA PASS SEPARATION AND OVERHE COLD PLANE AC PVMT, HMA (TYPE A), & DRAINAGE	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	PRICE, LUCAS 138 NEW MOHAWK RD SUITE B NEVADA CITY, CA 95959 (530)790-8595	\$18,685,584 \$13,048,540 \$1,743,616	11/10/25 12/15/25 01/13/27	39% 70%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 37
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-5-8.0/2.4 03-3N0204		REMOVE EXISTING AC AND PLACE NEW HMA OVERLAY AND STRIPING REPAIR/REPLACE JOINT HEADERS YOLO BYPASS	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES, CA 90074- 2478	TULLO, LORRAINE 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)821-8427	\$5,000,000 \$0 \$0	09/08/26 09/04/26 02/18/27	0% 0%
20.XX 201130							
03-YOL-5-14.0/22.8 03-3G6104		YOLO COUNTY AT AND NEAR ZAMORA FROM 0.1 MILE SOUTH OF ADAMS CREEK BRIDGE TO 0.2 MILE NORTH OF ROUTE 505/5 SEPARATION REPLACE RHMA-O WITH DIGOUTS.	ALL-AMERICAN CONSTRUCTION, INC. 1700 ACACIA AVENUE SUTTER CA 95982 (530)617-5111	BULLARD, BRENT 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)682-3842	\$5,349,853 \$4,508,807 \$1,403,581	05/21/26 06/17/26 10/06/26	100% 83%
03-YOL-16-25.2/26 03-3G6604		YOLO AND SUTTER COUNTIES ON ROUTE 16 FROM CAPAY CANAL BRIDGE TO 0.3 MILE EAST OF COUNTY ROAD 85 AND ON ROUTE 99 FROM 0.1 MILE SOUT INSTALL LANE SEPARATION SYSTEM & FLASHING	HIGHWAY SPECIALTY COMPANY, INC. 6591 EASTSIDE ROAD REDDING CA 96001	MANOHARAN, SELVENDRAN 703 B ST MARYSVILLE, CA 95901 (530)218-3679	\$565,283 \$347,045 \$347,045	05/08/26 05/28/26 10/21/26	10% 61%
03-YOL-16-37.3/37.8 03-4J1204 HSST-S016-(001)E --()		YOLO COUNTY NEAR WOODLAND 0.2 MILE WEST OFCOUNTY ROAD 95 TO 0.2 MILE EAST OF COUNTY ROAD 95 HMA, FLASHING BEACON SYSTEM, AND ROADWAY E	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	MEHARI, MIRAK 1016 N MARKET BLVD STE 50 SACRAMENTO, CA 95834 (916)802-9386	\$2,023,813 \$1,793,983 \$0	09/05/25 10/13/25 07/03/26	70% 89% SUSPENDED
03-YOL-50-/2.5 03-4F6504 ACNH-X113-(036)E --()		YOLO COUNTY IN AND NEAR WEST SACRAMENTO ONROUTE 80 FROM 1.7 MILES EAST OF MACE BOULEVARD OVERCROSSING TO SACRAMENTO RIVERBRIDGE AN CRCP, HMA (TYPE A), RDWY EXC, CLASS 2 AB,	FLAT-IRON TEICHERT A JOINT VENTURE 1200 CONCORD AVENUE SUITE 465 CONCORD CA 94520 (707)742-6000	MEHARI, MIRAK 1016 N. MARKET BLVD STE 50/60 SACRAMENTO, CA 95834 (916)801-3455	\$234,692,915 \$233,425,930 \$1,561,921	02/14/23 03/17/23 09/22/26	97% 96%
03-YOL-275-130.0/13 03-1N6204		MOBILIZATION, REMOVE ALL TRAVELING CABLES AND CONDUCTORS, INSTALL NEW CABLES AND CONDUCTORS DIR'S EMERGENCY L.B. TOWER BRIDGE CABLES	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	GRIFFITH, GARRETT 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)649-6925	\$3,000,000 \$2,902,166 \$290,573	12/14/24 08/15/25 03/09/27	37% 97%
20.XX 201131							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 38
09/28/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-70-8.4/13.6 03-3G7804		YUBA COUNTY AT AND NEAR OLIVEHURST FROM ROUTE 65/70 SEPARATION TO YUBA RIVER BRIDGE COLD PLANE AC PAVEMENT AND RUBBERIZED HMA-	ALL-AMERICAN CONSTRUCTION, INC. 1700 ACACIA AVENUE SUTTER CA 95982	MANOHARAN, SELVENDRAN 379 COLUSA AVE YUBA CITY, CA 95991 (530)218-3679	\$3,437,921 \$3,140,647 \$476,164	04/09/26 05/12/26 10/06/26	62% 91%
03-YUB-70-82.0/13.6 03-1N9304		MOBILIZATION, REMOVE DAMAGED/STRUCTURALLY WEAK/DYING TREES, REMOVE BRANCHES, STUMP GRINDING, TREE DISPOSAL, INCIDENTAL DIRECTOR'S E YUBA 70 TREE REMOVAL	TYRRELL RESOURCES, INC. P.O. BOX 8219 TRUCKEE, CA 96162	MANOHARAN, SELVENDRAN 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)218-3679	\$3,900,000 \$2,990,725 \$265,659	04/22/25 10/02/25 11/17/26	55% 77%
20.XX 201130							

Totals:	Authorized Final Amt:	<u>\$2,132,368,783</u>	Completed to Date:	<u>\$1,681,448,768</u>	Work This Month:	<u>\$50,069,963</u>
----------------	------------------------------	-------------------------------	---------------------------	-------------------------------	-------------------------	----------------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 39
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-AL-24-/6 04-0V4604		REPAIR DAMAGE TO THE TRANSFORMER AND ELECTRICAL EQUIPMENT IN ORDER TO RESTORE POWER TO THE TUNNEL, REPAIR L LEAKS IN TRANSFORMER TO RESTORE POWER OUTAGE	MONTEREY MECHANICAL CO. 8275 SAN LEANDRO STREET, OAKLAND CA 94621 (510)774-4273	SHAH, PURVI 5675-B GIBALTAR DRIVE, PLEASANTON, CA 94588 (510)393-9557	\$2,890,000 \$890,975 \$0	01/13/26 03/13/26 11/30/26	21% 31%
20.20.20 1130							
04-ALA-0-/0 04-3Y1904		DISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDIR'	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY RD SAN JOSE, CA, 95133 (408)595-4015	LI, PEIJIE 1007 KNOX AVE SAN JOSE, CA 95122 (341)400-9265	\$3,365,500 \$1,199,929 \$0	01/20/23 03/29/23 03/30/26	100% 88%
20.20.20 1130		REPAIR KNOCKED DOWN ELECTRICAL ASSETS- POL					
04-ALA-61-14.8/19.8 04-2Q7204 ACNH-P061-(006)E --()		ALAMEDA COUNTY FROM DAVIS STREET IN SAN LEANDRO TO ENCINAL AVENUE IN ALAMEDA COLD PLANE AC SURFACING & RHMA/HMA OVERLAY	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	ONATE, ERNESTO 3847 BREAKWATER AVENUE HAYWARD, CA 94545 (341)766-2454	\$13,394,727 \$2,267,582 \$1,026,327	12/18/25 01/30/26 06/16/27	33% 17%
04-ALA-80-5.9/6.4 04-3J2604 SIMG-000C-(562)E --()		IN BERKELEY, CC CO., FROM UNIVERSITY AVE TO WEST OF GILMAN, PLEASANT HILL RT 680 OAK PARK AVE TO NORTH OAK PARK BLVD CONSTRUCT OUT INSTALL CB, WROUGHT IRON FENCE, MODIFY LIG	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)684-0157	FAUSTIN, GLENN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6156	\$6,391,499 \$5,191,020 \$37,498	12/13/24 01/07/25 10/30/26	100% 98% OVER RUN
04-ALA-80-/1.8 04-4Y1804		ON SAN FRANCISCO BAY BRIDGE MIDDLE-MILE BROADBAND NETWORK (MMBN) ON SA	GHILOTTI BROS AND ST FRANCIS ELECTRIC JV 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	LARWIN, THOMAS 295 SAN BRUNO AVE. SAN FRANCISCO, CA 94103 (510)867-4545	\$1,725,640 \$351,385 \$323,698	03/12/25 03/12/25 02/19/27	52% 20%
04-ALA-84-10.8/18 04-3Q8504 HSNH-P084-(060)E --()		ALAMEDA COUNTY IN FREMONT, UNION CITY AND AT SUNOL FROM ROUTE 238 TO 0.1 MILE WEST OF ROUTE 680 FLASHING BEACON SYSTEMS.	TENNYSON ELECTRIC, LLC 7275 NATIONAL DR STE A-2 LIVERMORE CA 94550 (925)606-1038	SHAH, PURVI 5675-B GIBALTAR DRIVE PLEASSANTON, CA 94588 (510)939-9557	\$2,461,300 \$2,359,967 \$0	02/13/25 03/27/25 08/15/26	98% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 40
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-11.0/18 04-160314		ALAMEDA COUNTY IN AND NEAR FREMONT AND IN SUNOL AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ROUTE 238 JUNCTION (MISSION BOULEVARD) MAINTAIN EXISTING PLANTED AREA, HIGHWAY PL	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	LUCKEL, KASAIYA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6276	\$614,975 \$273,872 \$33,649	11/22/24 12/10/24 03/02/29	34% 45%
04-ALA-84-17.0/17.4 04-0J5504 ACNH-S084-(042)E --()		ALAMEDA COUNTY AT SUNOL FROM SILVER SPRINGROAD UNDERPASS TO PLEASANTON SUNOL ROAD REPLACE BRIDGE, WIDEN ROADWAY, & CONSTRUCT	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)326-0647	NIKZAD, ALI 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6047	\$25,532,709 \$7,030,748 \$1,807,980	12/30/25 01/13/26 11/13/28	10% 28%
04-ALA-84-17.9/22.9 04-297634		IN AND NEAR SUNOL, PLEASANTON AND LIVERMORE ON RTE 680 FROM 1.2 MI SOUTH TO 1.8 MI NORTH OF RTE 84 AND ON RTE 84 FROM 0.1 MI EAST WIDENING ROUTE 84 TO EXPRESSWAY AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BUILDING B#400 CONCORD, CA 94524-6227 (925)227-6296	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$144,633,939 \$143,951,934 \$6,735	02/19/21 03/11/21 11/17/26	87% 99%
04-ALA-260-.8/1.9 04-0G3604 ACNH-X001-(692)E --()		ALAMEDA COUNTY IN OAKLAND AND ALAMEDA ON ROUTE 260 FROM WILLIE STARGELL AVENUE TO 7TH STREET AND ON ROUTE 880 FROM 23RD AVENUE TO MODIFY RAMPS, HMA PVMT, BRIDGES, DRAINAGE,	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	CHAMPANERIA, VINAY 3847 BREAKWATER AVENUE HAYWARD, CA 94545 (510)385-7081	\$100,605,103 \$18,090,600 \$641,986	08/08/25 08/27/25 09/18/29	12% 18%
04-ALA-260-1.1/1.9 04-2W7404		IN ALAMEDA COUNTY, AT THE POSEY- WEBSTER TUBES INSTALL FUEL CELL POWER SYSTEM INSTALL FUEL CELL POWER SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 95621 (510)632-3173	PANDHER, PARAMJIT 5675 GIBRALTAR DRIVE, SUITE B, PLEASANTON, 94588 (510)867-6694	\$9,544,000 \$8,442,231 \$0	09/06/21 01/11/22 09/30/26	97% 88%
20.20.20 1130							
04-ALA-580-4.6/4.7 04-3X9504		LIVERMORE REPAIR LIVERMORE CULVERT REPLACE LIVERMORE CULVERT REPAIR/REPLACE CULVERT DIR'S ORDER EMERGENCY F.A.	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT OAKLAND, CA 94621 (025)470-6675	SHAH, PURVI 5675-B GIBRALTAR DR PLEASANTON, CA 94588 (510)393-9557	\$635,000 \$253,291 \$0	08/27/25 10/17/25 10/31/26	83% 40%
20.20.20 1130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 41
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-20.7/30.8 04-0Q1004 ACIM-5801-(984)E --()		ALAMEDA COUNTY IN PLEASANTON AND CASTRO VALLEY FROM ROUTE 680/580 SEPARATION TO ROUTE 580/238 SEPARATION INDIVIDUAL SLAB REPLACEMENT, HMA, RHMA, AP	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$48,884,886 \$53,570,306 \$281,200	07/11/24 09/10/24 10/14/26	96% 95%
04-ALA-580-26.2/26.2 04-2Y8604		ALA 580&680 VAR LOC , INCL EDEN CANYON & SHERDIAN, SUNOL GRADE - SLIPOUTS SLIDE AND SLIPOUT REPAIR ALONG WB 580 EDEN	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT, OAKLAND 94621 (510)792-1727	PANDHER, PARAMJIT 5675-B GIBRALTAR DR., PLEASANTON, CA (510)867-6694	\$4,805,000 \$3,494,559 \$0	01/03/23 02/08/23 12/31/26	100% 73% OVER RUN
20.20.20 1130							
04-ALA-580-30.8/41.1 04-2X7204		ALAMEDA COUNTY IN AND NEAR SAN LEANDRO AND OAKLAND FROM 0.3 MILE WEST OF CASTRO VALLEY BOULEVARD UNDERCROSSING TO COOLIDGE AVENUE UN INDIVIDUAL SLAB REPLACEMENT (RSC).	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$1,297,669 \$0 \$0	06/05/26 06/25/26 08/14/26	0% 0%
04-ALA-580-35.0/45.2 04-0Y6804		IN ALAMEDA COUNTY, ON ROUTE 580 FROM ALA-580 PM 35 TO PM 45.193 INSTALL BROADBAND CONDUIT AND FIBER FOR BR	GHILOTTI BROS AND ST FRANCIS ELECTRIC JV 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	BALUYOT, RODELIO 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)385-7081	\$15,330,270 \$10,650,945 \$378,050	02/26/25 02/26/25 12/09/26	85% 74%
04-ALA-580-41.3/44.8 04-0P9004 BFIM-5801-(985)E --()		ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE WEST OF WEBSTER STREET UNDERCROSSING TO 0.1 MILE EAST OF FRUITVALE AVENUE UNDERCROSSING BR REMOVAL, COL CASING, CB, COLD PLANE AC	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	SINGH, JASMANINDER 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6079	\$13,031,329 \$1,335,813 \$384,336	01/06/26 01/21/26 08/31/27	22% 10%
04-ALA-680-11.0/21.9 04-0Q30U4 ACIM-6801-(990)E --()		IN ALAMEDA AND CONTRA COSTA COUNTIES AT SUNOL AND IN SAN RAMON FROM KOOPMANN ROAD UNDERCROSSING TO 0.9 MILE NORTH OF ALCOSTA BOULVA CONSTRUCT EXPRESS LANES AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BUILDING B #400 CONCORD CA 94520 (925)687-6666	NIKZAD, ALI 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$183,518,994 \$183,105,439 \$432,947	11/23/22 12/13/22 11/24/26	82% 99%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 42
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-680-20.7/20.7 04-0V1604		S 680 / E580 CONNECTOR IN PLEASANTON REPAIL STEEL JOINT SEAL ASSEMBLY AT HINGES 14 AND 17 DIR'S ORDER EMERGENCY F.A. REPAIR STEEL JOINT SEAL ASSEMBLY	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 (925)372-8000	KAMKAR, REZA 5675 B GIBRALTAR DR. PLEASANTON, CA 94588 (510)385-8001	\$1,950,000 \$1,192,148 \$0	12/11/25 01/21/26 06/29/26	100% 61%
20.20.20 1130							
04-ALA-680-/M.5 04-4X5604		IN FREMONT, SCOTT CREEK CREEK RD REPAIR SUBGRADE REPAIR SUBGRADEREPAIR SUBGRADE	CASE PACIFIC CO 6850 NATIONAL DRIVE, LIVERMORE, CA 94550	KAMKAR, REZA 5675-B GIBRALTAR DRIVE, PLEASANTON, CA 94588 (510)385-8001	\$1,217,000 \$563,636 \$0	02/13/26 03/05/26 08/30/26	100% 46%
20.20.20 1130							
04-ALA-680-/M.1 04-2X7004		ALAMEDA AND SANTA CLARA COUNTIES IN MILPITAS AND FREMONT FROM JACKLIN ROAD UNDERCROSSING TO SCOTT CREEK ROAD UNDERCROSSING COLD PLANE AC PAVEMENT AND RHMA OVERLAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	SHAFIEIFAR, MOHAMADREZA 1007 KNOX AVE SAN JOSE, CA 95122 (510)715-6440	\$1,749,545 \$1,477,321 \$634,675	03/26/26 07/10/26 10/30/26	38% 80%
04-ALA-880-/32.7 04-0V4804		ALA 880 OAKLAND - FAILED STREET JOINT SEAL ASSEMBLY AT BRIDGE #33 0200 HINGE 46 AND BRIDGE #33 0616R HINGE 18 DIR'S ORDER EMERGENC REPLACE FAILED STEEL JOINT SEAL ASSEMBLY	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA, CA 95054 (616)440-2362	BALUYOT, RODELIO 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6083	\$3,012,000 \$0 \$0	02/12/26 03/27/26 09/15/26	0% 0%
20.20.20 1130							
04-ALA-880-/28.9 04-1X3804		MAINTENANCE FACILITIES IN ALA, CC, SCL AND SOL COUNTIES INSTALL/REPLACE VIDEO SURVEILLANCE SYSTEM DIR'S ORDER EMERGENCY F.A. INSTALL/REPLACE VIDEO SURVEILLANCE SYSTEM	ANVIL BUILDERS, INC. 1550 PARK AVE. EMERYVILLE, CA 94608 (415)285-5000	BALUYOT, RODELIO 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6083	\$1,003,000 \$970,098 \$0	08/07/24 08/28/24 01/30/26	27% 97%
20.10.20 1352							
04-ALA-880-/25.7 04-2X4204		IN OAKLAND, HEGENBERGER RDRDRD HOMELESS ENCAMPMENT HOMELESS ENCAMPMENT	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT, OAKLAND, CA 94621	SAFI, SAEED 3847 BREAKWATER AVE STE 100, HAYWARD, CA 94545 (510)714-7039	\$3,035,000 \$0 \$0	10/24/25 10/24/25 08/18/26	0% 0%
20.20.20 1130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 43
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-980-1.1/1.1 04-4K9804		IN OAKLAND, AT THE CALTRANS DISTRICT 4 HEADQUARTERS OFFICE BUILDING, 111 GRAND AVENUE ORDER EMERGENCY F.A. BUILDING ELEVATOR REHAB	SAN FRANCISCO ELEVATOR SERVICES, LLC 6509 SIERRA LANE DUBLIN, CA 94568 (925)829-5400	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$5,611,000 \$3,217,784 \$0	10/11/21 12/23/21 05/20/27	35% 57%
20.20.20 1130							
04-ALA-980-1.2/0 04-3W9104 ACST-000C-(558)E --()		AT VARIOUS LOCATIONS UPGRADE CONTROLLERS IN VEHICLE DETECTION A	PARSONS TRANSPORTATION GROUP, INC. 555 12TH STREET, SUITE 2150 OAKLAND CA 94607 (510)418-3801	LI, PEIJIE 1007 KNOX AVENUE SAN JOSE, CA 95122 (341)400-9265	\$20,126,442 \$14,259,291 \$415,426	08/15/24 08/15/24 04/20/27	71% 71%
04-ALA-5501-/14.4 04-2K9504		ALAMEDA COUNTY IN LIVERMORE AT 2201 KITTY HAWK ROAD CONSTRUCT MATERIAL TESTING LABORATORY BUIL	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS ROAD CONCORD CA 94520 (415)596-9880	PANDHER, PARAMJIT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3503	\$19,929,173 \$19,721,308 \$58,067	02/02/23 03/02/23 09/21/26	70% 99%
04-CC-4-29.0/44.4 04-0AA194 ACNH-P004-(167)E --()		CONTRA COSTA COUNTY IN ANTIOCH AND AT BYRON FROM HILLCREST AVENUE OVERCROSSING TO BYRON HIGHWAY COLD PLANE AC PVMT, RHMA-G & HMA OVERLAY,	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE, STE #100 CONCORD, CA 94520 (510)774-4383	\$25,427,388 \$19,044,853 \$2,934,493	01/15/26 02/17/26 05/13/27	28% 74%
04-CC-4-/14.3 04-2Q7004 ACNH-P004-(163)E --()		CONTRA COSTA COUNTY IN HERCULES AND CONCORD FROM SAN PABLO AVENUE TO ROUTE 4/242 SEPARATION REPLACE ASPHALT CONCRETE SURFACING AND INS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE, STE 100 CONCORD, CA 94520 (510)774-4383	\$37,203,153 \$38,146,693 \$275,312	04/26/24 05/29/24 11/06/26	91% 95%
04-CC-24-5.1/5.4 04-3X7404		REPAIR ROADWAY SETTLEMENT, POLYURETHANE INJECTION.RECONSTRUCT HMA DIKES AND MGS,EROSION CONTROL. PAVEMENT DELINEATION AND ANY ADDI PAVEMENT DELINEATION AND ANY	BRANNON CORPORATION 10492 DOUGHERTY AVE MORGAN HILL CA 95037 (408)898-6315	KALANTARI, RAMIN 2525 STANWELL, SUITE 100, CONCORD, CA 94520 (510)421-8049	\$1,806,000 \$402,458 \$0	07/08/25 10/21/25 10/01/26	100% 22%
20.20.20 1130		ADDITIONAL WO					

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 44
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-80-.2/10.7 04-0Q2104 ACIM-0801-(996)E --()		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS FROM CENTRAL AVENUE UNDERCROSSING TO WILLOW AVENUE UNDERCROSSING. INSTALL GROSS SOLIDS REMOVAL DEVICES AND T	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	KESLERWEST, LEE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-6057	\$6,027,622 \$5,143,772 \$88,095	09/04/24 09/18/24 08/16/27	60% 85%
04-CC-80-7.6/7.6 04-4X3804		CC-80-PM 7.6, BR. NO. 28 0146R APPLIAN WAY OVERCROSSING (WEST) BRIDGE REPAIR DIR'S ORDER EMERGENCY F.A. BRIDGE REPAIR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 (925)372-8000	FAUSTIN, GLENN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-6156	\$7,820,000 \$365,613 \$75,570	07/24/25 09/18/25 12/07/26	9% 5%
20.10.20 1130							
04-CC-80-7.6/0 04-0P9304 BFIM-0801-(958)E --()		CONTRA COSTA COUNTY IN PINOLE AT APPIAN WAY OVERCROSSING AND AT CROCKETT AT CUMMINGS SKYWAY OVERCROSSING. BRIDGE RAILING, MVP, CURB & GUTTER, SIDEWA	BUGLER CONSTRUCTION, INC. 4847 HOPYARD RD. SUITE 4- 395 PLEASANTON CA 94588 (925)416-0700	NOU, BUNMA 3401 REGATTA BLVD. RICHMOND, CA 94804 (916)634-6646	\$7,475,315 \$5,839,239 \$491,257	03/19/25 04/15/25 10/09/26	100% 76% OVER RUN
04-CC-80-13.8/14.1 04-1Y7004		CONTRA COSTA AND SOLANO COUNTIES AT CROCKETT AND IN VALLEJO FROM UNION PACIFICRAILROAD OVERHEAD TO 0.8 MILE SOUTH OF ROUTE 80/29 S REMOVE AC SURFACING, HMA (BRIDGE) AND CRAC	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	HALALI, BEHZAD 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-6107	\$1,472,485 \$1,281,993 \$1,281,993	12/29/25 01/29/26 09/30/26	50% 87%
04-CC-580-1.4/6.3 04-0W0304		CONTRA COSTA COUNTY IN RICHMOND ON ROUTE 580 FROM 0.14 MILE NORTH OF BAYVIEW AVE OVERCROSSING TO 0.1 MILE WEST OF RICHMOND-SAN RAF REPLACE EXISTING TOLL BOOTHS WITH NEW ORT	FLATIRON DRAGADOS WEST LLC 1200 CONCORD AVENUE STE 465 CONCORD CA 94520 (510)719-1299	SOMMER, WILLIAM 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)316-5794	\$19,387,287 \$9,660,832 \$1,995,294	10/16/25 10/16/25 01/04/27	74% 50%
04-CC-580-6.1/7.8 04-3G3644		CONTRA COSTA AND MARIN COUNTIES IN RICHMOND AND SAN RAFAEL FROM 0.3 MILE WESTOF TOLL PLAZA TO 0.1 MILE WEST OF MAIN STREET UNDERCR ELECTRICAL SUBSTATIONS, POWER CABLES, AND	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD LOOMIS CA 95660 (916)259-2395	HALALI, BEHZAD 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6107	\$24,896,077 \$16,275,955 \$0	01/04/24 01/23/24 12/31/27	98% 70%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 45
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-580-7.2/7.8 04-2Y2204		CONTRA COSTA AND MARIN COUNTIES IN RICHMOND AND SAN RAFAEL FROM 1.1 MILES EAST OF MAIN STREET TO 1.1 MILES WEST OF TOLL PLAZA CLEAN & PAINT STR STEEL BR., SALVAGE TRAVE	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534 (707)639-4427	SOMMER, WILLIAM 3401 REGATTA BLVD RICHMOND, CA 94804 (510)316-5794	\$107,539,339 \$0 \$0	06/29/26 07/27/26 06/13/28	0% 0%
04-CC-580-/5.8 04-1V1504		CONTRA COSTA COUNTY HWY 580 TEMP. SUPPORT DAMAGED BENT CAP W/ SHORING PERMANENTLY REPAIR CAP W/ STEEL PLATES DIR'S ORDER EMERGENCY BRIDGE BENT CAP REPAIR	POWER ENGINEERING CONSTRUCTIONCO. 1501 VIKING STREET, SUITE 200 ALAMEDA, CA 94501 (510)337-3800	HALALI, BEHZAD 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6746	\$552,000 \$0 \$0	03/18/26 03/18/26 10/30/26	0% 0%
20.10.20 1130							
04-CC-580-/5.1 04-3Y5804		CONTRA COSTA COUNTY IN RICHMOND AT VARIOUSLOCATIONS FROM 0.2 MILE SOUTH OF CENTRAL AVENUE OVERCROSSING TO CASTRO STREET UNDERCROSS PLACE POLYESTER CONCRETE OVERLAY AND REPAI	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	KESLERWEST, LEE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6057	\$3,157,420 \$414,808 \$414,808	06/22/26 07/21/26 12/14/26	29% 13%
04-CC-680-8.0/8.2 04-3X9804		REPAIR ROADWAY SETTLEMENT REPLACE SOUNDWALL,RECONSTRUCT MGS REPAIR SLOPE EROSION AND OTHER WORK AS DIRECTED. REPAIR ROADWAY SETTLEMENT	BRIDGEWAY CIVIL CONSTRUCTORS INC 3333 VACA VALLEY PKWY #2000 VACAVILLE CA 95688 (707)455-7033	MUKHERJEE, RABINDRA 2525 STANWELL, SUITE 100, CONCORD, CA 94520 (510)774-4383	\$3,470,000 \$1,769,611 \$0	07/15/25 09/19/25 12/20/26	100% 51%
20.20.20 1130							OVER RUN
04-CC-680-25.0/25.4 04-3G4524		CONTRA COSTA AND SOLANO COUNTIES IN AND NEAR MARTINEZ AND BENICIA FROM ROUTE 680/780 SEPARATION TO 0.5 MILE SOUTH OF THE CONTRA CO BRIDGE DECK AND JOINTS REPAIR.	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	PAULO, HARLEY 3401 REGATTA BLVD RICHMOND, CA 94804 (510)406-9754	\$6,253,333 \$0 \$0	07/08/26 07/23/26 12/31/27	0% 0%
04-CC-680-/19.1 04-0V4904		REPAIR CULVERT, GRIND AC AND PAVE HMA, DENSIFY SUBGRADE, LIGHTWEIGHT POLYURETHANEMATERIAL, RECONSTRUCT SLOPE,REPAIR EMBANK DIR'S O PAVEMENT REPAIR	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. #400 CONCORD, CA 94520 (925)687-6666	KALANTARI, RAMIN 2525 STANWELL DRIVE, STE.100 CONCORD, CA 94520 (510)421-8049	\$795,000 \$0 \$0	04/23/26 05/26/26 09/04/26	0% 0%
20.10.20 1130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 46
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-680-/7.7 04-0AA244 ACIM- 680-(995)E --()		CONTRA COSTA COUNTY IN SAN RAMON AND DANVILLE FROM THE ALAMEDA COUNTY LINE TO 0.2 MILE NORTH OF DIABLO ROAD UNDERCROSSING INDIVIDUAL SLAB REPLACEMENT, COLD PLAN AC	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520 (925)687-6666	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$29,308,751 \$13,617,596 \$69,675	12/18/25 01/26/26 02/24/28	25% 45%
04-CC-680-/21 04-2Q6504 ACIM-6801-(994)E --()		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS FROM ALAMEDA COUNTY LINE TO ROUTE 4/ 680 SEPARATION INSTALL TRASH CAPTURE HOUSING DEVICES, MVP	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	KALANTARI, RAMIN 2525 STANWELL, SUITE 100, CONCORD, CA 94520 (510)421-8049	\$5,270,981 \$3,745,900 \$1,063,300	03/27/25 04/24/25 02/05/27	84% 71%
04-MRN-1-8.7/8.7 04-1X0304		IN MARIN COUNTY ON STATE RTE 1, PM 8.69 REPAIR DRAINAGE, SINKHOLES AND PAVEMENT SETTEMENT DIR'S ORDER EMERGENCY F.A. REPAIR DRAINAGE, SINKHOLES & PAVEMENT	TERRACON CONSTRUCTORS, INC. PO BOX 276 HEALDSBURG, CA 95448 (707)433-0323	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD,STE200 NOVATO, CA 94949 (510)774-6297	\$900,000 \$896,271 \$0	03/08/24 05/08/24 05/31/26	100% 99% OVER RUN
20.10.20 1130							
04-MRN-1-22.8/33 04-1J9604 ACST-P001-(693)E --()		MARIN COUNTY IN AND NEAR POINT REYES STATION FROM FIVE BROOKS TO 1.9 MILES NORTH OF CYPRESS ROAD AND IN AND NEAR TOMALES FROM 0.2 COLD PLANE, RHMA, HMA, MGS, CURB RAMPS, SI	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	WONG, ANDREW 384 BEL MARIN KEYS BLVD. NOVATO, CA 94949 (510)593-9011	\$16,340,922 \$16,062,741 \$117,056	02/13/24 03/07/24 10/20/26	51% 98%
04-MRN-1-22.9/32.8 04-1J9614		MARIN COUNTY IN AND NEAR POINT REYES STATION FROM 0.1 MILE SOUTH OF OLEMA CREEK TO 0.4 MILE SOUTH OF MILLERTON GULCH AND IN AND NEA MAINTAIN EXISTING PLANTED AREA AND EROSION	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN RD. SONORA, CA 95370 (209)743-4911	MORRISSEY, DOREEN 3401 REGATTA BLVD. RICHMOND, CA 94804 (916)621-9333	\$552,275 \$220,555 \$4,600	05/12/26 06/09/26 11/01/30	5% 40%
04-MRN-1-28.4/28.6 04-0G6424 BFST-S001-(676)E --()		MARIN COUNTY AT POINT REYES STATION FROM SIR FRANCIS DRAKE BOULEVARD TO B STREET REPLACE BR, WIDEN BOX CULVERT, ROOTWAD HAB	MYERS-DISNEY JV 533 AIRPORT BLVD STE 120 BURLINGAME CA 94010 (916)283-9950	WONG, ANDREW 756 FRANCISCO BLVD. WEST SAN RAFAEL, CA 94901 (510)593-9011	\$15,630,933 \$1,930,963 \$440,480	03/03/26 04/17/26 08/23/27	13% 12%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 47
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-/19.3 04-3X2604		INSTALL GABION BASKET RETAINING WALL, REPAIR DRAINAGE INSTALL GABION BASKET RETAINING WALL, REPA	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD, STE 200,	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD, NOVATO, CA 94949-5361 (510)774-6297	\$875,000 \$645,152 \$0	04/16/25 04/16/25 08/31/26	84% 74%
20.20.20 1130			SAN FRANCISCO, CA 94124 (415)716-3965				
04-MRN-37-11.2/14.5 04-2K7404 ACNH-P037-(219)E --()		MARIN COUNTY IN AND NEAR NOVATO FROM IGNACIO OVERHEAD TO PETALUMA RIVER BRIDGE COLD PLANE AC PVMT, PLACE RHMA AND REPLACE	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	PROKOP, CHRISTOPHER 384 BEL MARIN KEYS BLVD STE200 NOVATO, CA 94949 (510)681-7264	\$11,460,107 \$10,618,533 \$33,403	12/20/24 01/21/25 10/09/26	32% 99%
04-MRN-37-14.5/0 04-2Q5004 BRNH-P037-(220)0 --()		MARIN COUNTY NEAR NOVATO AT PETALUMA RIVERBRIDGE POLYESTER CONC OVERLAY, CONC BARRIER, & ST	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)816-2955	DEZHAD, HABIB 384 BEL MARIN KEYS BLVD STE200 NOVATO, CA 94949 (510)593-9410	\$20,489,937 \$25,160 \$25,160	06/12/26 07/07/26 03/08/28	2% 0%
04-MRN-101-6.1/6.3 04-2AA304 ACNH-ER -(39B)0 --()		MARIN COUNTY IN CORTE MADERA AT 0.4 MILE NORTH OF ROUTE 131/101 SEPARATION ROADWAY AND DITCH EXCAVATION, AND ROCK SLO	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)419-9333	DEZHAD, HABIB 384 BEL MARIN KEYS BLVD STE200 NOVATO, CA 94949 (510)593-9410	\$1,599,789 \$1,900 \$0	05/05/26 06/10/26 08/04/27	0% 0% SUSPENDED
04-MRN-101-8.0/15.4 04-4AC704 ACST-Q101-(449)E --()		MARIN COUNTY IN AND NEAR SAN RAFAEL FROM WORNUM DRIVE UNDERCROSSING TO MILLER CREEK COLD PLANE & HMA OVERLAY, REPLACE MGS & CU	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	HABTESELASSIE, DAWIT 756 FRANCISCO BLVD. WEST SAN RAFAEL, CA 94901 (510)385-6980	\$19,902,328 \$8,330,453 \$4,281,183	02/05/26 02/25/26 06/17/27	36% 42%
04-MRN-101-13.7/0 04-0K8004 ACNH-Q101-(428)E --()		MARIN COUNTY IN SAN RAFAEL AT FREITAS PARKWAY OVERCROSSING CONSTRUCT ROUNDABOUT, CURB RAMPS AND SW, S	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	HABTESELASSIE, DAWIT 384 BEL MARIN KEYS BLVD. NOVATO, CA 94949 (510)385-6980	\$7,098,111 \$6,979,904 \$210,434	02/05/25 02/27/25 10/16/26	55% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 48
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-20.8/27.1 04-264724 CML-6204-(132)N --()		IN MARIN COUNTY IN AND NEAR NOVATO FROM 0.1 MILE SOUTH OF FRANKLIN AVENUE OVERHEAD TO 0.5 MILE SOUTH OF SAN ANTONIO CREEK BRIDGE ROADWAY AND BRIDGE WIDENING FOR HOV	GHILOTTI CONSTRUCTION COMPANY, INC. 2301 KERNER BLVD #E SANTA RAFAEL, CA 94901 (415)256-1525	LA SERNA, FABIO 384 BEL MARIN KEYS BLVD. STE 200 NOVATO, CA 94949 (510)496-9271	\$92,897,707 \$92,529,541 \$418,943	04/26/22 05/13/22 10/09/26	72% 99%
04-MRN-101-/10.9 04-0V5704		IN SON & MRN COUNTIES RTES 1,101,116 TREE REMOVAL & TRIMMING, DEBRIS REMOVAL & HAULING, STUMP TREATMENT, MULCHING DIR'S ORDER EMER TREE REMOVAL AND TRIMMING	BAY AREA TREE SPECIALISTS 541 W. CAPITOL EXPY. PMB 287 SAN JOSE, CA 95136 (408)836-9147	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD. SANTA ROSA, CA 95401 (707)249-7557	\$2,630,000 \$1,216,611 \$0	03/12/26 04/30/26 10/31/26	58% 46%
20.20.20 1130							
04-MRN-101-/9.3 04-2X9404		CLEAR DEBRIS FROM LANDSLIDE, REGRADE SLOPE AND INSTALL EROSION CONTROL CLEAR DEBRIS FROM LANDSLIDE, REGRADE SLOPE	GHILOTTI BROS, INC 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)774-6297	\$1,355,000 \$1,146,895 \$12,283	11/26/24 11/26/24 09/20/26	100% 85%
20.20.20 1130							
04-MRN-131-2.0/0 04-3AA904 ACST-ER -(39B)0 --()		MARIN COUNTY IN TIBURON AT 0.1 MILE WEST OF STEWART DRIVE CONST SOLDIER PILE WALL, RECONSTRUCT SHOUL	GORDON N. BALL, INC. 1777 OAKLAND BLVD. SUITE 300 WALNUT CREEK CA 94596 (925)838-5675	WONG, ANDREW 756 FRANCISCO BLVD. WEST SAN RAFAEL, CA 94901 (510)593-9011	\$1,273,445 \$1,173,201 \$27,636	03/03/26 04/01/26 10/12/26	23% 92%
04-MRN-131-/4.4 04-1Q2304 ACNH-P131-(003)0 --()		MARIN COUNTY IN TIBURON FROM TOWER DRIVE TO MAIN STREET COLD PLANE, RHMA OVERLAY, CONST CURB RAMP, SW	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	WONG, ANDREW 756 FRANCISCO BLVD. WEST SAN RAFAEL, CA 94901 (510)593-9011	\$9,701,264 \$56,707 \$19,712	05/11/26 06/08/26 11/29/27	17% 1%
04-MRN-580-6.0/7.8 04-3X1504		RSR BRIDGE REPLACE STOLEN WIRES REPLACE STOLEN WIRES	STUDEBAKER ELECTRIC, INC 3237 RIPPEY RD, STE 100, LOOMIS, CA 95650 (916)259-2395	HALALI, BEHZAD 3401 REGATTA BLVD, RICHMOND, CA 94804- 4594 (510)867-6107	\$1,008,500 \$1,012,400 \$0	02/14/25 06/10/25 06/30/27	100% 99%
20.20.20 1130							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 49
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-1.7/0 04-4J4114		NAPA COUNTY IN AND NEAR AMERICAN CANYON ATRIO DEL MAR AND AT 0.4 MILE SOUTH OF NORTHKELLY ROAD MAINTAIN EXISTING PLANTED AREA.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$284,870 \$126,295 \$3,900	10/28/25 11/26/25 02/22/29	23% 44%
			SONORA CA 95370 (209)743-4911				
04-NAP-29-5.0/6.7 04-281204 ACNH-X055-(060)E --()		IN NAPA COUNTY AT THE INTERSECTION OF ROUTES 29/12 AND ROUTE 221 INTERSECTION IMPROVEMENTS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE	ISADA, DARREN 324 CAMPUS LANE STE T	\$36,183,921 \$36,154,240 \$19,647	03/21/22 05/13/22 10/30/26	96% 100%
HE11			SANTA ROSA CA 95407 (707)585-1221	FAIRFIELD, CA 94534 (925)250-5595			
04-NAP-29-7.3/13.5 04-2Q6104 ACNH-P029-(155)E --()		NAPA COUNTY IN AND NEAR NAPA FROM 0.2 MILENORTH OF NAPA RIVER BRIDGE OVERHEAD TO 0.1MILE SOUTH OF SIERRA AVENUE. COLD PLANE, RHMA OVERLAY, INSTALL MGS, CUR	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1400	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$19,122,941 \$18,859,726 \$0	11/04/24 11/26/24 04/16/26	75% 96%
04-NAP-29-11.6/13 04-0Q8204 PTNH-P029-(153)E --()		NAPA COUNTY IN NAPA FROM 0.1 MILE NORTH OFFIRST STREET OVERCROSSING TO 0.1 MILE SOUTH OF TRANCAS STREET OVERCROSSING CONST DRAINAGE SYSTEMS, MOD PUMPING EQUIPM	RANGER PIPELINES INCORPORATED 833 FEATHERSTONE ROAD ROCKFORD IL 61104 (415)822-3700	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$24,060,442 \$23,309,429 \$312,983	08/29/24 10/01/24 09/30/26	47% 97%
04-NAP-29-23.5/23.5 04-4X5304		IN NAPA CO. HWY 29 PM 23.54 REMOVE AND EXISTING CULVERT AND REPLACE WITH CAST IN PLACE BOX CULVERT AND REPAIR ROADWAY REPLACE CULV DIR'S ORDER EMERGENCY F.A.	GRANITE ROCK COMPANY 5225 HELLYER AVE., STE 220 SAN JOSE, CA 95138 (408)574-1400	BRAR, PARAMDEEP 324 COMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$5,876,000 \$5,631,764 \$0	10/15/25 12/19/25 08/18/26 09/17/26	92% 96% COMPLETED
20.10.20 1130							
04-NAP-29-36.9/48.6 04-2X7504		NAPA COUNTY IN AND NEAR CALISTOGA FROM ROUTE 128 TO LAKE COUNTY LINE COLD PLANE ASPHALT CONCRETE PAVEMENT AND P	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	BRAR, PARAMDEEP 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94543 (925)260-6460	\$1,024,496 \$0 \$0	06/02/26 06/23/26 09/01/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 50
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-121-.5/1 04-4G21A4 HSST-P121-(133)E --(-)		NAPA COUNTY NEAR NAPA FROM 0.2 MILE SOUTH TO 0.3 MILE NORTH OF HUICHICA CREEK BRIDGE MAINTAIN EXISTING PLANTED AREA.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA SONORA CA 95370 (209)743-4911	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-4515	\$401,240 \$308,748 \$3,648	11/28/23 12/20/23 04/18/28	63% 77%
04-NAP-121-13.4/20.7 04-0Q7904 ACST-S121-(018)E --()		NAPA COUNTY NEAR NAPA AT VARIOUS LOCATIONSFROM 0.7 MILE WEST OF WILD HORSE VALLEY ROAD TO 1 MILE SOUTH OF ROUTE 128 INSTALL SHEET PILE WALLS, ROCK SLOPE PROTE	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO, CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$2,036,865 \$1,711,685 \$659,169	10/22/25 11/18/25 01/11/28	19% 85%
04-NAP-128-19.1/34.3 04-2X7804		NAPA COUNTY FROM 0.6 MILE EAST OF SODA CREEK BRIDGE TO NAPA COUNTY LINE COLD PLANE AC PAVEMENT, PLACE HOT MIX ASPH	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752 (951)934-4719	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$2,116,957 \$1,958,535 \$110,649	06/04/26 06/23/26 10/16/26	89% 90%
04-NAP-128-20.1/20.4 04-4G84A4		NEAR NAPA, AT CAPELL CREEK BRIDGE NO. 21-0078. ENVIRONMENTAL MITIGATION AND PLANT ESTABLISHMENT FOR REHABILITATE BRIDGE PROJECT EA ENVIRONMENTAL PERMIT MITIGATION &	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	LUCKEL, KASAIA 3401 REGATTA BLVD RICHMOND CA.94804 (510)774-6276	\$463,858 \$336,401 \$6,653	11/17/22 11/21/22 05/11/27	85% 73%
04-SCL-9-4.0/4 04-1X1004		ON RTE 9 IN SANTA CLARA CO REMOVE DEBRIS, CLEAN DRAINAGE SYSTEM, AND REGRADE SLOPE DIR'S ORDER EMERGENCY F.A. STABILIZE SLOPE AND REMOVE DEBRIS	QA CONSTRUCTORS, INC 850 S VAN NESS AVE., STE 35 SAN FRANCISCO, CA 94110 (415)340-7283	NIKZAD, ALI 1007 KNOX AVE. SAN JOSE, CA 95122 (510)867-6047	\$11,885,000 \$10,954,834 \$0	02/19/24 04/24/24 05/03/26	100% 92% OVER RUN
20.20.20 1130							
04-SCL-9-4.5/5.5 04-1X4304		IN SANTA CLARA CO FROM 0.35 MILE SOUTH OF SARATOGA CREEK BR. NO.37- 0074 TO 37-0075 REPAIR SLOPE AND ROADWAY, ADJUST DRAINAGE DIR'S REPAIR SLIDE	QA CONTRUCTORS, INC. 800 S VAN NESS, STE 35 SAN FRANCISCO, CA 94110 (415)340-7283	MUENCH, JOHN 1007 KNOX AVE. SAN JOSE, CA 95122 (510)867-6142	\$1,945,000 \$1,831,634 \$0	03/13/24 06/28/24 09/11/26 09/15/26	85% 94% COMPLETED
20.10.20 1130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 51
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-17-6.2/0 04-0P9704		SANTA CLARA COUNTY IN LOS GATOS AT SANTA CRUZ AVENUE UNDERCROSSING AND AT MAIN STREET OVERCROSSING. REPLACE BRIDGE RAILS, SIDEWALK, AND MAINTENANCE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (408)314-6349	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)715-9940	\$5,365,609 \$5,263,657 \$0	08/30/24 10/01/24 08/20/26	100% 97%
04-SCL-17-/2.8 04-2X7404		SANTA CLARA COUNTY NEAR LOS GATOS FROM SANTA CLARA COUNTY LINE TO 0.1 MILE NORTH OF HEBARD ROAD COLD PLANE, HMA(TYPE A), RHMA(OGFC) & HIGH	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1400	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE SAN JOSE, CA 95122 (510)715-9940	\$3,646,658 \$1,181,378 \$1,181,378	04/21/26 06/03/26 10/08/26	68% 32%
04-SCL-82-18.2/26.4 04-4J89U4 ACNH-P082-(032)E --()		SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM KNICKERBOCKER DRIVE IN SUNNYVALE TO SAN MATEO COUNTY LINE IN PALO ALTO COLD PLANE AC, RHMA, SLAB REPL, CURB RAMPS	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	LE, TUAN 1007 KNOX AVE SAN JOSE CA 96122 (510)867-6009	\$35,847,496 \$35,869,428 \$0	08/17/23 09/13/23 01/15/27	85% 98%
04-SCL-82-18.8/18.8 04-4X5504		IN SANTA CLARA CO. RTE 82 AT PM 18.82 REMOVE CONCRETE, REPAIR BRIDGE DECK, ADD REBAR & RECAST PORTIONS OF DAMAGED DECK DIR'S ORDER BRIDGE DECK HOLE REPAIR	MYERS & SONS CONSTRUCTION, LLC. 45 MORRISON AVE. SACRAMENTO, CA 95838 (916)283-9950	LE, TUAN 1007 KNOX AVE. SAN JOSE, CA 95135 (510)867-6009	\$665,000 \$231,284 \$0	11/14/25 01/06/26 10/01/26	0% 35%
20.20.20 1130							
04-SCL-87-/6.9 04-1V1304		PUMP REPLACEMENT, TEMPORARY PUMPING, PIT AND SITE CLEANING ELECTRICAL AND MECHANICAL COMPONENTS DIR'S ORDER EMERGENCY F.A. PUMP REPLACEMENT	AQUA SIERRA CONTROLS INC 13265 BILL FRANCIS DRIVE AUBURN, CA 95603 (530)823-3241	SHAFIEIFAR, MOHAMADREZA 1007 KNOX AVE. SAN JOSE, CA 95122 (510)715-6440	\$2,330,000 \$0 \$0	07/15/26 07/15/26 12/30/27	0% 0%
20.10.20 1130							
04-SCL-87-/6.1 04-4J9104 ACNH-P087-(034)E --()		SANTA CLARA COUNTY IN SAN JOSE FROM ROUTE 85/87 SEPARATION TO 0.1 MILE NORTH OF JULIAN STREET UNDERCROSSING COLD PLANE AC, PAVING WITH RHMA, UPGRADE M	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	PANDYA, RITA 7007 KNOX AVE SAN JOSE, CA 95122 (510)867-4510	\$58,163,192 \$57,093,818 \$216,367	04/19/23 05/22/23 12/15/26	86% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 52
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-87-/4.9 04-4X8604		REPAIR FIRE DAMAGE AREA, RESTORE IRIGARION & ELECTRICAL SYSTEM, EROSION CONTROL DIR'S ORDER EMERGENCY F.A. REPAIR IRRIGATION AND ELECTRICAL SYSTEM	BORTOLUSSI & WATKINS, INC. 77 LARKSPUR ST. SAN RAFAEL, CA 94901 (415)453-4675	ALDRICH, JERALD 3401 REGATTA BLVD. RICHMOND, CA 94804 (916)621-9589	\$552,000 \$0 \$0	01/14/26 07/14/26 10/30/26	0% 0%
20.10.20 1130							
04-SCL-87-/4.5 04-0V7504		IN SAN JOSE REMOVE HOMELESS ENCAMPMENT STRUCTURES, DEBRIS, BACKFILL, COMPACT, REGRADE, REPAIR DRAINAGE SYSTEM DIR'S ORDER EMERGEN HOMELESS ENCAMPMENT	ABSL CONSTRUCTION 29393 PACIFIC ST. HAYWARD, CA 94544 (510)727-0900	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE. SAN JOSE, CA 95122 (510)715-9940	\$745,500 \$379,728 \$0	03/12/26 04/24/26 07/30/26	100% 51%
20.20.20 1130							
04-SCL-101-.7/19.2 04-3Q6004		SANTA CLARA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND REMOV	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE SAN JOSE CA 95122 (510)715-9940	\$3,202,093 \$3,031,020 \$0	06/27/23 07/25/23 08/26/24 08/27/26	100% 100% SUSPENDED
04-SCL-101-27.5/36.7 04-2X7304		SANTA CLARA COUNTY IN SAN JOSE FROM 0.5 MILE NORTH OF BERNAL ROAD UNDERCROSSING TOCOYOTE CREEK BRIDGE COLD PLANE AC PAVEMENT AND PLACE HMA (TYPE	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)359-3994	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE. SAN JOSE, CA 95122 (510)715-9940	\$563,440 \$0 \$0	06/18/26 07/10/26 09/18/26	0% 0%
04-SCL-101-38.0/38.1 04-1Y6204		REPLACE PUMPS ROUTE 101 AND 10TH STREET PUMP STATION DIR'S ORDER EMERGENCY F.A. REPLACE PUMPS	PUMP REPAIR SERVICE CO., INC. 405 ALLAN ST. SAN FRANCISCO, CA 94134 (415)467-2150	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4003	\$3,795,173 \$1,454,232 \$0	01/18/23 03/10/23 03/31/27	0% 43%
20.80.01 0							
04-SCL-101-51.7/52.5 04-1J5674		SANTA CLARA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF OREGON EXPRESSWAY OVERCROSSING TO 0.3 MILESOUTH OF HIGHWAY PLANTING AND IRRIGATION SYSTEMS.	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	CRUZ, ALBERT 3401 REGATTA BLVD. RICHMOND, CA 94804 (916)634-6562	\$6,398,859 \$5,974,747 \$3,000	10/25/23 11/30/23 09/15/28	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 53
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-/30 04-4X8504		IN SAN JOSE NEAR 101/880 INTERCHANGE EMBANKMENT SLIPOUT AND PAVEMENT SETTLEMENTREPAIR DIR'S ORDER EMERGENCY F.A. PAVEMENT SETTLEMENT REPAIR	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621 (925)470-6675	NGO, HUNG T 1007 KNOX AVE. SAN JOSE, CA 95122 (510)406-9696	\$907,000 \$24,088 \$0	12/05/25 02/06/26 12/30/26	0% 3%
20.20.20 1130							
04-SCL-101-/2.7 04-1W1904 ACNH-Q101-(450)E --()		SANTA CLARA COUNTY FROM THE SAN BENITO COUNTY LINE TO 0.5 MILE SOUTH OF ROUTE 25/101 SEPARATION COLD PLANE AC PVMT & RHMA OVERLAY, CONST M	DESILVA GATES CONSTRUCTION, LLC 11555 DUBLIN BLVD. DUBLIN CA 94568 (510)750-4643	LE, TUAN 1007 KNOX AVE. SAN JOSE, CA 95122 (510)867-6009	\$2,468,814 \$2,230,870 \$107,175	10/21/25 11/10/25 04/29/27	75% 90%
04-SCL-152-12.9/21.8 04-0W7004 HSNH-P152-(101)E --()		SANTA CLARA COUNTY NEAR GILROY FROM 0.1 MILE EAST OF FERGUSON ROAD TO 0.2 MILE WEST OF ROUTE 156 SEPARATION INSTALL RUMBLE STRIPS, CURVE WARNING SIGNS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864 (916)484-3011	KABBANI, MUHIEDDINE 1007 KNOX AVE. SAN JOSE, CA 95122 (510)496-9525	\$7,889,591 \$2,679,883 \$306,037	01/16/26 02/17/26 02/05/27	27% 34%
04-SCL-152-16.8/23.3 04-0Q05U4		SANTA CLARA COUNTY NEAR GILROY AT VARIOUS LOCATIONS FROM 1.9 MILES EAST OF BLOOMFIELD AVENUE TO 0.1 MILE WEST OF CASADE FRUTA UNDE EXCAVATION, HMA, DRAINAGE, RSP, SIGNING, M	PACIFIC INFRASTRUCTURE CONSTRUCTORS, INC. 871 COTTING COURT STE A VACAVILLE CA 95688 (707)449-3604	KABBANI, MUHIEDDIN 1007 KNOX AVE. SAN JOSE, CA 95122 (510)496-9525	\$6,109,142 \$5,763,422 \$0	11/06/24 12/03/24 06/26/26 09/08/26	100% 100% COMPLETED
04-SCL-152-/7.6 04-2X7904		SANTA CLARA COUNTY IN AND NEAR GILROY FROMSANTA CLARA COUNTY LINE TO 0.3 MILE WEST OF SANTA TERESA BOULEVARD COLD PLANE AC PVMT. PLACE HMA (TYPE A) & R	QA CONSTRUCTORS, INC. 850 S. VAN NESS AVE STE 35 SAN FRANCISCO CA 94110 (408)210-5508	KABBANI, MUHIEDDINE 1007 KNOX AVE, SAN JOSE, CA 95122- 2124 (510)496-9525	\$1,083,173 \$273,185 \$273,185	06/24/26 07/23/26 03/20/27	60% 25%
04-SCL-280-2.9/2.9 04-0Y5004		IN SAN JOSE, SANTA CLARA COUNTY, NEAR ROUTE 87 REPAIR/REPLACE DAMAGED PUMP DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE DAMAGED PUMP	O.C. JONES & SONS, INC. 1520 FOURTH ST. BERKELEY, CA 94710 (510)526-3424	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4003	\$2,185,000 \$1,855,110 \$0	01/15/22 03/03/22 07/31/26	0% 85%
20.20.20 1130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 54
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-280-4.6/4.6 04-3Y0004		SCL 280 AT WINCHESTER BLVD - GROUNDWATER PUMP REPAIR DIR'S ORDER EMERGENCY F.A. REPAIR AND REPLACE DAMAGED PUMPS	PUMP REPAIR SERVICE CO., INC. PO BOX 34327 SAN FRANCISCO, CA 94134 (415)467-2150	PATEL, NIM 1007 KNOX AVE SAN JOSE CA (408)595-4003	\$2,810,000 \$2,181,162 \$0	01/12/23 04/17/23 09/30/26	0% 78%
20.20.20 1130							
04-SCL-280-/2.7 04-1Q4604 ACIM-2801-(992)E --()		SANTA CLARA COUNTY IN SAN JOSE FROM ROUTE 280/680/101 SEPARATION TO 0.2 MILE WEST OFBIRD AVENUE OVERCROSSING RHMA-G SURFACING AND CONSTRUCT BRIDGE APPR	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)809-3490	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 96122 (408)595-4003	\$22,137,797 \$21,492,007 \$67,364	05/02/24 06/17/24 12/30/26	95% 96%
04-SCL-280-/3.8 04-0X2604		SOUTHWEST PUMP PLANT REPLACE EXISTING PUMPS INCLUDING MECHANICAL AND ELECTRICAL ELEMENTS DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE PUMPS	PUMP REPAIR SERVICE CO., INC. 405 ALLAN ST SAN FRANCISCO, CA 94134 (415)467-2150	NGO, HUNG T 1007 KNOX AVE. SAN FRANCISCO, CA 94134 (510)406-9696	\$1,450,000 \$461,777 \$0	07/12/24 07/12/24 09/30/26	0% 32%
20.10.20 1131							
04-SCL-680-1.1/M7 04-3Y6004		SANTA CLARA COUNTY IN SAN JOSE AND MILPITAS AT VARIOUS LOCATIONS FROM JACKSONAVENUE UNDERCROSSING TO YOSEMITE DRIVE OVERCROSSING PLACE POLYESTER CONCRETE OVERLAY.	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	SHAFIEIFAR, MOHAMADREZA 1007 KNOX AVE SAN JOSE, CA 95135 (510)715-6440	\$1,012,000 \$713,671 \$241,791	05/04/26 05/26/26 11/30/26	90% 68%
04-SCL-880-1.7/1.9 04-4X0204		ON RTE 880 IN SANTA CLARA COUNTY AT THE ALAMEDA NB OFFRAMP AND SB ONRAMP REPAIR SINKHOLE, SETTLEMENT & DRAINAGE DIR'S ORDER EMERGE REPAIR SINKHOLE	ABSL CONSTRUCTION 29393 PACIFIC ST. HAYWARD, CA 94544 (510)727-0900	SHAFIEIFAR, MOHAMADREZA 1007 KNOX AVE. SAN JOSE, CA 95122 (510)715-6440	\$1,692,500 \$721,703 \$0	06/03/25 08/11/25 11/30/26	0% 43%
20.20.20 1130							
04-SCL-880-/2.7 04-0V7604		REPAIR / REPLACE PUMPS, ELECTRICAL, MECHANICAL COMPONENTS AT COLEMAN PUMP PLANT IN SAN JOSE DIR'S ORDER EMERGENCY F.A. PUMP REPAIR	PUMP REPAIR SERVICE CO. 405 ALLAN ST. SAN FRANCISCO, CA 94134 (415)467-2150	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95135 (408)595-4003	\$1,212,000 \$0 \$0	03/19/26 05/22/26 11/30/26	0% 0%
20.10.20 1130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 55
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-880-/2.7 04-4X0604		REPLACE EXISTING SCADA AND UPS FOR THE 880 AIRPORT BLVD ON-RAMP (TUNNEL) ADJACENT TO SAN JOSE INTERNATIONAL AIRPORTDIR'S ORDER EME	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY ROAD SAN JOSE, CA 95133 (408)886-0335	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4003	\$865,000 \$0 \$0	01/08/26 02/20/26 04/30/27	0% 0%
20.20.20 1130		REPLACE SCADA AND UPS					
04-SF-1-.9/4.1 04-0AA624 ACNH-P001-(709)E --()		THE CITY AND COUNTY OF SAN FRANCISCO FROM HOLLOWAY AVENUE TO LINCOLN WAY AND AT CALIFORNIA STREET COLD PLANE AC PVMT, HMA (TYPE A) AND INDIV	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1415	KOOS, CHARLES 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)715-6644	\$14,439,489 \$14,009,592 \$0	07/23/25 09/16/25 10/30/26	62% 97%
04-SF-35-/2 04-2X7604		THE CITY AND COUNTY OF SAN FRANCISCO FROM SAN MATEO COUNTY LINE TO SLOAT BOULEVARD COLD PLANE AC PVMT., & RHMA (GAP GRADED) (	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	KARDAVANI, KAYVAN 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)908-8819	\$2,417,567 \$1,822,989 \$1,822,989	06/26/26 07/20/26 10/08/26	33% 75%
04-SF-80-3.8/5 04-0Q0204 ACBR-NHX0-(505)4 --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ONROUTE 80 FROM WESTERN OF BAYSHORE TO SFOBBAPPROACH UPPER DECK AND ON ROUTE 101 FROM 0.3 POLYESTER CONCRETE OVERLAY, JOINT SEALS, G	MYERS - ACC A JOINT VENTURE 45 MORRISON AVENUE SACRAMENTO CA 95838 (916)283-9984	GIANG, BIANA 585 LINDA MAR BLVD. PACIFICA, CA 94044 (916)634-3561	\$60,405,758 \$25,520,248 \$532,163	11/17/25 12/03/25 09/01/27	35% 42%
04-SF-80-5.7/7.7 04-3G4874		THE CITY AND COUNTY OF SAN FRANCISCO FROM 0.1 MILE EAST OF FREMONT STREET OFF-RAMP TO 0.2 MILE WEST OF YERBA BUENA ISLAND OFF-RAMP REPAIR SPALL, CLEAN AND PAINT STRUCTURAL S	F.D. THOMAS, INC. 200 HARRIS AVE SACRAMENTO CA 95838 (541)664-3010	PLATA, OMAR 575 LINDA MAR BLVD PACIFICA, CA 94044 (949)922-6576	\$148,579,120 \$3,160,346 \$978,390	12/23/25 02/10/26 10/06/31	6% 2%
04-SF-80-5.7/7.7 04-1Y7204		THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF FREMONT STREET OFF-RAMP TO 0.2 MILE WEST OF YERBA STRUCTURAL CONCRETE, BRIDGE (RSC) & JOINT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	LARWIN, THOMAS 575 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-4545	\$15,438,912 \$11,678,117 \$680,382	05/16/25 06/03/25 07/23/27	54% 76%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 56
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-/4.9 04-1V2704		REPAIR BRIDGE SPALLS & COLUMN DAMAGE, PERFORM REBAR & CONCRETE REPAIRS, ABANDON & REMOVE ELECT. COMPONENTS, CLEAR DRAINAGEDIR'S OR STRUCTURE FIRE REPAIR	MYERS & SONS CONSTRUCTION, LLC 5 MORRISON AVE. SACRAMENTO, CA 95838 (916)283-9950	KUMAR, ARJUN 295 SAN BRUNO AVE. SAN FRANCISCO, CA 94103 (510)506-5990	\$804,000 \$0 \$0	08/19/26 09/07/26 02/26/27	0% 0%
20.20.20 1130							
04-SF-80-/7.9 04-1V3904		IN SF & ALA COUNTIES, BR #34-0006 SFOBB REMOVAL & INSTALL NEW 20- METER LIGHT POLE,PCMS & CONSTRUCTION SIGN DIR'S ORDER EMERGENCY F	ST FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO, CA 94577 (510)750-8271	LARWIN, THOMAS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-4545	\$562,000 \$0 \$0	05/01/26 08/28/26 05/29/26	0% 0%
20.20.20 3857		SFOBB HIGH MAST LIGHT POLE REPLACEMENT					
04-SF-101-/4.9 04-1Q8204 ACNH-Q101-(454)E --()		SAN MATEO COUNTY AND THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS FROMHARNEY WAY TO MARKET STREET REPLACE CONCRETE PAVEMENT SLABS AND UPGRAD	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)337-5169	ROBINSON, TOM 295 SAN BRUNO AVE. SAN FRANCISCO, 94103 (510)593-0137	\$93,466,899 \$45,830,738 \$14,813,260	08/20/25 08/28/25 03/07/28	31% 49%
04-SF-280-6.6/7.2 04-4X1404		REPLACE CRACKED GIRDER AT CHINA BASIN VIADUCT (BRIDGE NO. 34- 0100) DIR'S ORDER EMERGENCY F.A. CHINA BASIN VIADUCT GIRDER REPLACEMENT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 (925)372-8008	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)715-6644	\$15,277,000 \$3,951,294 \$0	07/14/25 08/06/25 04/13/27	80% 26%
20.10.20 1130							
04-SF-280-/T7.5 04-0Q1204 ACIM-2801-(004)E --()		THE CITY AND COUNTY OF SAN FRANCISCO FROM SAN FRANCISCO COUNTY LINE TO BRANNAN STREET COLD PLANE,RHMA-G,POLYESTER CONC OVERLAY,C	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT., BLDG B STE 40 CONCORD CA 94520 (925)687-6666	KOOS, CHARLES 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)715-6644	\$62,525,496 \$5,778,472 \$4,182,730	03/05/26 04/03/26 05/25/28	10% 9%
04-SF0-80-8.3/8.3 04-2X0704		SFOBB EAST SPAN SFOBB EAST SPAN REPAIR ELEVATOR SYSTEM	USA HOIST COMPANY, INC. 175 PRAIRIE LAKE, EAST DUNDEE, IL 60118 (619)549-1440	BARON, MARCUS 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)566-8214	\$2,975,000 \$477,046 \$0	12/02/24 03/20/25 03/08/27	0% 16%
20.20.20 1130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 57
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-27.5/34.8 04-0Q1304 ACNH-P001-(707)E --()		SAN MATEO COUNTY IN AND NEAR HALF MOON BAYFROM WAVECREST ROAD TO 0.1 MILE SOUTH OF MARINE BOULEVARD COLD PLANE AC, PLACE HMA, MODIFY SIGNAL AN	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)909-9601	SIHRA, CHETAN 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-6069	\$22,632,640 \$21,636,615 \$1,779,207	07/02/25 07/29/25 03/25/27	58% 87%
04-SM-1-28.9/0 04-2J7904		SAN MATEO COUNTY IN HALF MOON BAY ON ROUTE1 AT PILARCITOS CREEK BRIDGE AND NEAR LA HONDA ON ROUTE 84 AT SAN GREGORIO CREEK BRIDGE CHANNEL EXCAVATION AND PARTIALLY GROUTED R	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (415)680-7752	BOOSHEHRI, FRED 2350 PAGE MILL RD PALO ALTO, CA 94304 (650)222-7241	\$4,298,390 \$4,323,710 \$2,490	06/21/24 07/24/24 12/31/26	46% 99%
04-SM-1-47.6/47.6 04-4X4504		IN SAN MATEO COUNTY HIGHWAY 1 PM 47.6 SLOPE EROSION REPAIR DIR'S ORDER EMERGENCY F.A. SLOPE EROSION REPAIR	SANTAMARIA CONCRETE, INC. 785 LINCOLN AVE. SAN JOSE, CA 95126 (408)634-4209	ZHU, JIAHONG 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)590-7543	\$795,000 \$753,387 \$0	10/01/25 12/03/25 07/18/26 08/31/26	100% 100% COMPLETED
20.20.20 1130							
04-SM-1-/36.1 04-4X5004		REPAIR SLOPE AND INSTALL RSP REINSTALL DAMAGED CONCRETE V-DITCH HIGHWAY 1 FROM PM36.06 TO 36.12 SM COUNTY DIR'S ORDER EMERGENCY F SLOPE EROSION REPAIR	SANTAMARIA CONCRETE, INC. 785 LINCOLN AVE. SAN JOSE, CA 95126 (408)634-4209	SIHRA, CHETAN 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-6069	\$1,015,000 \$0 \$0	06/23/26 09/11/26 01/20/27	0% 0%
20.10.20 1130							
04-SM-1-/18.6 04-0V3704		ON RT 1 NORTHBOUND PM 18.61 IN SAN GREGORIO/HALF MOON BAY IN SM COUNTY REPAIR FAILED CULVERT DIR'S ORDER EMERGENCY F.A. REPAIR CULVERT	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY, CA 94063 (925)819-2960	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$840,000 \$598,380 \$0	02/12/26 03/11/26 08/15/26 09/15/26	100% 100% COMPLETED
20.20.20 1130							
04-SM-1-/36.5 04-4X3704		IN SM CO. RTE.1 FROM PM 35.7 TO 36.9 IN MONTARA REMOVE TREES, BURSH AND DEBRIS LIMBING, TREAT STUMPS DIR'S ORDER EMERGENCY F.A. REMOVE TREES	RELIABLE TREE EXPERTS, INC. 2207 SAN PABLO AVE. BERKELEY, CA 94710 (415)265-0028	KAUR, HARMANPREET 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-6069	\$1,167,000 \$411,629 \$0	03/19/26 05/21/26 12/31/26	20% 35%
20.10.20 1130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 58
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-/36.3 04-1V0304		CITY OF PACIFICA, TOM LANTOS TUNNEL REPLACE JET FANS AND COMMUNICATION EQUIPMENT DIR'S ORDER EMERGENCY F.A. REPLACE JET FANS & COMMUNICATION EQUIPMENT	TUNNEL ELECTRIC, INC. PO BOX 1659 SHINGLE SPRINGS, CA 95682 (530)677-1092	KARDAVANI, KAYVAN 585 LINDA MAR BLVD. SAN MATEO, CA 94044 (510)867-6069	\$1,145,000 \$0 \$0	04/20/26 05/26/26 10/31/27	0% 0%
20.20.20 1130							
04-SM-35-/29.1 04-0V5804		REPAIR SLIDE BY REBUILD SLOPE, REPLACE DRAINAGE SYSTEM, PLACE RSP, RECONSTRUCT R/W FENCE, GUARDRAIL IN DALY CITY DIR'S ORDER EMERG REPAIR SLIDE AND PLACE RSP	HOSELEY CORPORATION 96F PIER ADMINISTRATION BLDG. SAN FRANCISCO, CA 94124 (415)404-8897	KARDAVANI, KAYVAN 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)908-8819	\$1,545,000 \$0 \$0	04/20/26 05/13/26 08/31/27	0% 0%
20.10.20 1130							
04-SM-82-12.3/15.9 04-0K81U4 ACNH-P082-(033)E --()		IN SAN MATEO COUNTY FROM EAST SANTA INEZ AVENUE IN SAN MATEO TO MILLBRAE AVENUE IN MILLBRAE PAVEMENT RRR AND UPGRADE OF PEDESTRIAN INF	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 5200 FRANKLIN DR. SUITE 115 PLEASANTON, CA 94588 (925)627-5700	BUSTAMANTE, GRACE 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)496-9286	\$116,208,500 \$29,712,893 \$2,422,767	12/02/25 12/02/25 09/08/32	10% 25%
04-SM-82-/15.8 04-4X0904		IN SAN MATEO COUNTY ROUTE 82 FROM EAST SANTA INEZ AVE TO MUCHISON DR BURLINGAME HAZARDOUS TREE/DEBRIS REMOVAL DIR'S ORDER EMERGENC REMOVE TREES AND DEBRIS	A. TEICHERT & SONS, INC. DBA TEICHERT CONSTRUCTION 5200 FRANKLIN BLVD. SUITE 115 PLEASANTON, CA 94588 (925)621-5700	BUSTAMANTE, GRACE 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)496-9286	\$785,000 \$744,862 \$0	01/12/26 03/24/26 08/31/26	83% 95%
20.20.20 1130							
04-SM-84-7.8/0 04-0Q4804 ACNH-P084-(061)E --()		SAN MATEO COUNTY NEAR LA HONDA AT 0.5 MILEWEST OF PESCADERO CREEK ROAD CONSTRUCT RETAINING WALL, DRAINAGE SYSTEMS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	RAHMANYAR, KHALIL RAHMAN 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (510)813-2594	\$5,842,684 \$4,224,039 \$879,792	01/07/26 01/29/26 05/30/27	21% 72%
04-SM-84-8.5/17 04-2X7704		SAN MATEO COUNTY IN AND NEAR WOODSIDE FROMLA HONDA CREEK BRIDGE TO 1.0 MILE NORTH OFFRIARS LANE PLACE MICRO-SURFACING, PAVEMENT DELINEATIO	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691 (916)291-9349	BOOSHEHRI, FRED 2350 PAGE MILL RD PALO ALTO, CA 94304 (650)222-7241	\$1,726,120 \$0 \$0	06/10/26 06/23/26 10/30/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 59
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-84-28.0/2 04-0X3304		RAVENSWOOD PUMP PLANT, MENLO PARK REPAIR/REPLACE PUMPS DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE PUMPS	MONTEREY MECHANICAL CO. 8275 SAN LEANDRO ST. OAKLAND, CA 94621 (510)632-3173	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$1,280,000 \$1,168,679 \$0	04/02/24 05/01/24 12/30/26	100% 91% OVER RUN
20.20.20 1130							
04-SM-92-4.0/5 04-3X6404		WEST OF ROUTE 35, REMOVE ASPHALT CONCRETE PAVEMENT, HOT MIX ASPHALT, HMA DIKE, INSTALL UNDERDRAIN, LINED V-DITCH, TRAFFICCONTROL S REPAIR PAVEMENT	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220, SAN JOSE, CA 95138 (831)768-2000	LAM, PETER 1700 SO.AMPHLETT, 101 & 103, SAN MATEO, CA 94402- 1986 (510)393-1593	\$1,369,000 \$1,015,147 \$0	06/16/25 07/22/25 08/14/26	100% 74%
20.20.20 1130							
04-SM-92-12.0/13.1 04-2Q8004 CPFL-6204-(136)0 --()		SAN MATEO COUNTY IN FOSTER CITY AND SAN MATEO ON ROUTE 92 FROM 0.2 MILE EAST OF SOUTH DELAWARE STREET UNDERCROSSING TO 0.3MILE WES BRIDGE WIDENING, HMA, CURB RAMP, CONC BARR	GORDON N. BALL, INC. 1777 OAKLAND BLVD. STE 300 WALNUT CREEK, CA 94596 (925)838-5675	LAM, PETER 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)393-1593	\$29,633,441 \$22,623,772 \$0	01/22/25 03/13/25 06/04/27	45% 76%
04-SM-92-14.4/18.8 04-1Y6904		ALAMEDA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS FROM 7.0 MILES WEST OF TOLL PLAZA TO 0.2 MILE WEST OF TOLL PLAZA REPAIR SPALLED CONC, UNSOUND CONC REMOVAL,	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (707)372-8000	MILLER, RANDALL 1700 S AMPHLETT BLVD. #100 SAN MATEO, CA 94402 (510)421-6381	\$104,801,863 \$6,848,747 \$1,580,323	03/20/26 04/02/26 04/25/29	10% 7%
04-SM-92-/13.6 04-1X2204		IN SAN MATEO COUNTY AND SAN FRANCISCO COUNTY REPLACE FENCE AND GATES DIR'S ORDER EMERGENCY F.A. REPLACE FENCE AND GATES	NORCAL GENERAL CONSTRUCTION CO 751 MABURY RD. SAN JOSE, CA 95133 (408)886-0335	CHEN, ROY 1700 SOUTH AMPHLETT BLVD, #101 SAN MATEO, CA 94402 (510)385-6741	\$1,935,000 \$218,517 \$0	08/15/24 08/15/24 10/31/26	33% 11%
20.10.20 1352							
04-SM-101-5.4/20.7 04-3Y6204		SAN MATEO COUNTY IN SOUTH SAN FRANCISCO AND SAN BRUNO AT ROUTE 380/82 SEPARATION AND AT ROUTE 380/101 SEPARATION POLYESTER CONCRETE OVERLAY AND REPLACE JOI	MYERS & SONS CONSTRUCTION, LLCMARCO VALENCIA 45 MORRISON AVE SACRAMENTO CA 95838 (510)910-3926	SIHRA, CHETAN 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-6069	\$2,689,688 \$0 \$0	06/04/26 06/23/26 12/31/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 60
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-/21.8 04-1Q5824 ACNH-Q101-(441)E --()		SAN MATEO COUNTY FROM SAN MATEO COUNTY LINE IN EAST PALO ALTO TO 0.2 MILE NORTH OF COLMA CREEK BRIDGE IN SOUTH SAN FRANCISCO AC PAVEMENT, GUARDRAILS, TMS, DRAINAGE SYS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	MALONZO, ETHAN 1700 S. AMPHLETT BLVD. SAN MATEO, CA 94402 (279)234-2197	\$76,148,629 \$31,914,239 \$4,026,232	10/20/25 11/10/25 10/19/27	27% 41%
04-SM-101-/6.2 04-1X2404		REDWOOD CREEK BRIDGE NO. 35-0145 REPAIR DAMAGED BRIDGE COLUMNS, ABUTMENT, BENT CAP & SOFFIT, & MITIGATE LOCAL SCOUR DIR'S ORDER EME	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510 (925)372-8000	LAM, PETER 1700 SOUTH AMPHLETT BLVD., SUITE 101 SAN MATEO, CA 94402 (510)867-6052	\$3,151,500 \$748,101 \$0	06/14/24 07/17/24 01/30/27	100% 24%
20.10.20 1131		BRIDGE REPAIR					
04-SM-280-10.2/10.2 04-3Y0804		SM 280-CANADA PUMP STATION REHAB- PREVENT DETENTION BASIN OVERFLOW INTO OTHER RESERVSM 280-CANADA PUMP STATION REHAB- PREVENT DIR' REPAIR PUMPS	AQUA SIERRA CONTROLS, INC 13265 BILL FRANCIS DRIVE AUBURN, CA 95603 (530)823-3241	INORI, DOUGLAS 1700 S. AMPHLETT BLVD SAN MATEO, CA (650)333-4036	\$1,090,286 \$1,086,721 \$0	01/14/23 04/06/23 09/30/25	100% 98% OVER RUN
20.20.20 1130							
04-SM-280-/1.6 04-0V0204		SAN MATEO CO. RTE 280 BRIDGE #35- 008 REPAIR DAMAGED SLOPE PAVEMENT. BACKFILL OFSIDEWALK & REPLACE CURB & GUTTER DIR'S ORDER EMERGE BRIDGE SLOPE REPAIR	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621 (510)792-1728	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$753,000 \$0 \$0	07/02/26 07/31/26 11/30/26	0% 0%
20.20.20 1130							
04-SM0-380-/6.3 04-1V0804		SAN MATEO CO., CITY OF SAN BRUNO, ON EASTBOUND ROUTE 380 TO NORTBOUND 101 CONNECTOR DIR'S ORDER EMERGENCY F.A. REPLACE JOINT SEAL ASSEMBLY	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901 (415)453-3732	CHEN, ROY 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)385-6741	\$901,000 \$18,239 \$0	05/21/26 06/04/26 06/30/27	17% 2%
20.20.20 1130							
04-SOL-12-1.8/L3.2 04-0A53T4		SOLANO COUNTY IN AND NEAR FAIRFIELD ON ROUTE 12 FROM THE 80/12 EAST JUNCTION TO 0.9 MILE EAST OF CHADBOURNE ROAD UNDERCROSSING AND I-80 WB TRUCK SCALES	KIEWIT INFRASTRUCTURE WEST CO. 4650 BUSINESS CENTER DRIVE FAIRFIELD CA 94534 (707)439-7300	ISADA, DARREN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)250-5595	\$155,152,331 \$82,473,590 \$8,252,634	06/20/25 06/20/25 03/06/29	29% 53%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 61
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-12-7.7/14.1 04-2Q5504 ACNH-P012-(132)E --()		SOLANO COUNTY NEAR SUISUN CITY FROM 0.2 MILE EAST OF LAWLER RANCH PARKWAY TO 0.5 MILE EAST OF SHILOH ROAD RHMA OVERLAY, REPLACE CULVERTS, BRIDGE RAI	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	SARWARY, ASADULLAH 324 CAMPUS LANE, STE T FAIRFIELD, CA 94533 (510)807-1407	\$20,400,353 \$17,625,628 \$300,459	02/14/25 03/06/25 02/25/27	70% 86%
04-SOL-29-/6 04-2Q5204 ACNH-P029-(158)E --()		SOLANO COUNTY IN VALLEJO FROM 0.2 MILE NORTH OF ROUTE 80/ 29 SEPARATION TO NAPA COUNTY LINE HMA PVMT, MOD DRAINAGE, SIGNALS, SIDEWALKS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	TRAN, QUANG 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$25,680,400 \$12,606,117 \$1,556,657	07/14/25 07/29/25 07/07/27	48% 49%
04-SOL-80-1.0/28 04-1Y0004 SIMG-0802-(379)0 --()		SOLANO COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF ROUTE 80/29 SEPARATION TO NUT TREE ROAD OVERCROSSING CONSTRUCT CONC BARRIER & MGS, INSTALL STRI	HIGHWAY SPECIALTY COMPANY, INC. 6591 EASTSIDE ROAD REDDING CA 96001 (530)949-5637	LANE, ISAIAH 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)867-6033	\$1,117,556 \$0 \$0	09/01/26 09/23/26 02/22/27	0% 0%
04-SOL-80-10.1/10.6 04-3X1604		PUMP STATION ASSET ID# 23 0014DWR/L PUMP STATION REPAIR	MAGGIORA BROS DRILLING, INC. 595 AIRPORT BLVD., WATSONVILLE, CA 95076 (831)724-1338	TRAN, QUANG 324 CAMPUS LANE, FAIRFIELD, CA 94534 (510)773-8499	\$1,272,500 \$934,763 \$0	02/24/25 03/28/25 06/30/26	0% 73%
20.20.20 1130							
04-SOL-80-13.9/14.5 04-4G8734		SOLANO COUNTY IN AND NEAR FAIRFIELD AT DANWILSON CREEK BRIDGE AND AT SUISUN CREEK BRIDGE MAINTAIN EXISTING PLANTED AREAS.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MT. ROAD SONORA CA 95370 (209)743-4911	LUCKEL, KASAIA 3401 REGATTA BLVD RICHMOND CA, 94804 (510)774-6276	\$561,040 \$495,130 \$5,080	11/21/22 01/13/23 04/08/27	87% 88%
04-SOL-80-34.4/34.5 04-0J6014		SOLANO COUNTY IN AND NEAR DIXON AND VACAVILLE ON ROUTE 80 AT MC CUNE CREEK BRIDGE AND ON ROUTE 505 AT HORSE CREEK BRIDGE MAINTAIN EXISTING PLANTED AREAS.	EMPIRE LANDSCAPING INC. 26945 COUNTY ROAD 97D DAVIS CA 95616 (530)400-3944	LUCKEL, KASAIA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6276	\$190,665 \$155,443 \$3,210	01/13/23 03/20/23 06/10/27	83% 82%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 62
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-39.7/0 04-2X7104		SOLANO COUNTY NEAR DIXON ON ROUTE 80 AT PEDRICK ROAD OVERCROSSING AND ON ROUTE 113FROM ROUTE 12 TO 0.3 MILE SOUTH OF PARKWAYBOULEV COLD PLANE ASPHALT CONCRETE PAVEMENT AND P	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	SARWARY, ASADULLAH 324 CAMPUS LANE STE T FAIRFIELD, CA 94534 (510)807-1407	\$1,078,697 \$541,429 \$541,429	06/09/26 07/16/26 11/03/26	31% 50%
04-SOL-80-/.5 04-3X7004		TOLL PLAZA BUILDING REPAIR REPAIR DAMAGED TOLL PLAZA BUILDING AND ANO	YERBA BUENA ENGINEERING & CONSTRUCTION, INC. 1340 EGBERT AVENUE, SAN FRANCISCO, CA 94124 (415)822-4400	ALDABBAS, MAHMOUD 3401 REGATTA BLVD, RICHMOND, CA 94804-4594 (510)813-2587	\$2,010,000 \$401,434 \$0	08/25/25 08/25/25 12/31/26	100% 20% OVER RUN
20.20.20 1130							
04-SON-1-26.7/27.1 04-0J3014		SONOMA COUNTY NEAR JENNER FROM 0.3 MILE TO0.7 MILE NORTH OF MEYERS GRADE ROAD MAINTAIN EXISTING PLANTED AREAS AND EROSIO	EMPIRE LANDSCAPING INC. 26945 COUNTY ROAD 97D DAVIS CA 95616 (530)400-3943	ARMIJO, EDWARD 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)385-6786	\$696,100 \$217,054 \$6,400	10/31/24 03/13/25 08/06/29	23% 31%
04-SON-1-30.8/40.6 04-1K7314		SONOMA COUNTY AT VARIOUS LOCATIONS FROM 2.2 MILES SOUTH OF FORT ROSS ROAD TO 0.7 MILE NORTH OF MOON ROCK CAMPGROUND MAINTAIN EXISTING PLANTED AREA AND EROSION	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$280,763 \$127,049 \$519	10/02/25 10/24/25 01/30/29	14% 45%
04-SON-1-41.2/54.6 04-1K7514		SONOMA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF MILLER CREEK TO 0.1 MILENORTH OF VANTAGE ROAD MAINTAIN EXISTING PLANTED AREA AND EROSION	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$338,431 \$141,457 \$821	10/03/25 12/19/25 01/30/29	14% 42%
04-SON-1-45.4/0 04-1K7604		SONOMA COUNTY NEAR STEWARTS POINT AT 2.7 MILES SOUTH OF SKAGGS SPRINGS ROAD CONSTRUCT PIPE CULVERT WINGWALL AND DRAINAGE	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425 (707)318-3762	ARMIJO, EDWARD 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)385-6786	\$1,126,808 \$1,062,432 \$2,219	03/03/25 03/27/25 11/07/26	35% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 63
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-/10.4 04-4X4604		REPAIR ROADWAY SETTLEMENT INSTALL MICROPILE WASS, REPAIR DRAINAGE SYSTEM & RESTORE PAVEMENT DIR'S ORDER EMERGENCY F.A. ROADWAY SETTLEMENT REPAIR	TERRACON CONSTRUCTORS, INC. 18184 GEYSERVILLE AVE. GEYSERVILLE, CA 95441 (707)433-0323	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$1,500,000 \$265,592 \$0	12/17/25 12/17/25 12/31/26	15% 18%
20.20.20 1130							
04-SON-1-/4.1 04-0V5004		IN SONOMA CO, NORTH OF VALLEY FORD STAE RT1 REPAIR DISCONNECTED CULVERT, INSTALL SHEET PILE WITH ENGINEERING FILL DIR'S ORDER EMER CULVERT REPAIR SLIPOUT	PIAZZA CONSTRUCTION PO BOX 573 PENNGROVE, CA 94951 (707)876-3410	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$591,500 \$0 \$0	02/25/26 04/02/26 08/01/26	0% 0%
20.20.20 1130							
04-SON-1-/58.6 04-4G7804 HSST-P001-(704)E --()		SONOMA COUNTY AT VARIOUS LOCATIONS FROM MARIN COUNTY LINE TO MENDOCINO COUNTY LINE CENTERLINE RUMBLE STRIP,SHOULDER WIDENING,	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)816-2955	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$5,152,648 \$4,769,134 \$18,322	02/14/25 03/13/25 11/06/26	41% 92%
04-SON-12-19.8/0 04-2Q7804 ACNH-P012-(133)E --()		SONOMA COUNTY IN SANTA ROSA AT SOUTH BOAS DRIVE CONST CURB RAMPS & SW, RET WALL, AND INSTA	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD., BLDG. A SANTA ROSA, CA 95407 (707)249-7557	\$1,644,119 \$1,199,907 \$115,115	12/31/25 01/12/26 08/18/26	35% 73%
04-SON-12-25.8/0 04-4H0514		SONOMA COUNTY NEAR SANTA ROSA AT SONOMA CREEK BRIDGE AND AT HOOKER CREEK BRIDGE MAINTAIN EXISTING PLANTED AREA AND EROSION	EMPIRE LANDSCAPING, INC. 26945 COUNTY ROAD 97D DAVIS CA 95616 (530)400-3943	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD. UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$457,080 \$148,400 \$6,000	05/29/25 06/13/25 08/29/26	15% 32%
04-SON-101-18.5/18.5 04-4A1304 NH- -() --()		SONOMA COUNTY IN SANTA ROSA AT HEARN AVENUE OVERCROSSING HMA, WIDEN & REPLACE HEARN AVE OC.	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	VALEH, SYD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 94501 (510)385-6972	\$26,307,654 \$25,679,926 \$0	11/17/23 12/13/23 04/23/27	76% 97%
HE11							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 64
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-22.8/32.8 04-1Q7004		SONOMA COUNTY AT VARIOUS LOCATIONS FROM MENDOCINO AVENUE OVERCROSSING TO LIMERICK LANE OVERCROSSING REPLACE BRIDGE RAILING AND GUARDRAIL, & RE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)975-6334	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 94501 (707)249-7557	\$8,279,987 \$8,118,584 \$0	02/06/25 03/06/25 10/02/26	100% 97%
04-SON-101-/5.5 04-1V0904		IN SONOMA COUNTY IN THE CITY OF PETALUMA ROUTE 101 AT PM 5.5 EMBANKMENT WASHOUT REPAIR ALONG EMBANKMENT SLOPE DIR'S ORDER EMERGENC	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)816-2955	PROKOP, CHRISTOHER 384 BEL MARIN KEYS BLVD STE200 NOVATO, CA 94949 (510)681-7264	\$1,115,000 \$19,404 \$19,404	06/10/26 06/25/26 10/31/26	19% 2%
20.20.20 1130		PETALUMA SON 101 EMBANKMENT WASHOUT					
04-SON-101-/4 04-1V5504		IN SON CO. HWY 101 PETALUMA MAINTENANCE YARD - REPLACE EXISTING DAMAGED PAVEMENT AND RE- ESTABLISH EXISTING DRAINAGE SYSTEM DIR'S O	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)816-2955	DEHZAD, HABIB 384 BEL MARIN KEYS BLVD. NOVATO, CA 94949 (510)593-9410	\$985,000 \$682,545 \$682,545	06/25/26 07/06/26 10/14/26	47% 69%
20.80.23 3000		PETALUMA MAINTENANCE STATION PAVING					
04-SON-101-/30 04-0V8104		IN SON COUNTY RTE 101 PROVIDE TRAFFIC CONTROL, RETROFIT TBMPs, REPLACE FILTRATION MEDIA/COMPONENTS IN KIND DIR'S ORDER EMERGENCY F	GREEN VISTA LANDSCAPE 4050 ALVIS COURT ROCKLIN, CA 95677 (916)780-6822	BRAJNIKOFF, LEONARD 4030-A OCCIDENTAL ROAD SANTA ROSA, CA 95401 (707)249-7557	\$2,800,000 \$70,571 \$0	05/21/26 06/15/26 12/07/26	21% 3%
20.80.23 3000		TREATMENT BEST MANAGEMENT PRACTICE SON					
04-SON-116-9.6/0 04-2K3604 ACST-S097-(001)E --()		SONOMA COUNTY NEAR MONTE RIO AT 0.2 MILE WEST OF CNOPIUS ROAD REPAIR SIDE SLOPE AND CONSTRUCT SOIL NAIL	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)720-2114	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD, UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$5,706,996 \$3,095,899 \$252,581	05/07/25 06/19/25 02/05/27	38% 55%
04-SON-116-10.4/10.4 04-3X0504		IN GUE IN GUERNE IN GUERNEVILLE SLIPOUT AND DRAINAGE REPAIR	PIAZZA CONSTRUCTION 5200 CARROLL ROAD, PETALUMA, CA 94952	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$7,055,000 \$6,084,814 \$0	01/02/25 03/20/25 07/31/26	35% 86%
20.20.20 1130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 65
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-19.9/33.4 04-2Q4204		SONOMA COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF JONES CREEK BRIDGE NEAR FORESTVILLE TO 0.1 MILE SOUTH OF GOSSAGE CREEK B REPLACE CONC BARRIER, CONST MGS AND INSTAL	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	VAN BEEK, CODY 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (510)867-6048	\$3,989,300 \$2,142,443 \$594,627	10/21/25 11/10/25 01/25/27	45% 53%
04-SON-116-22.0/27.9 04-2X8104		SONOMA COUNTY IN AND NEAR GRATON AND SEBASTOPOL FROM GUERNEVILLE ROAD TO COOPERROAD COLD PLANE ASPHALT CONCRETE PAVEMENT AND P	ARGONAUT CONSTRUCTORS, INC. 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	VAN BEEK, CODY 4030 OCCIDENTAL ROAD BLDG. A SANTA ROSA, CA 95407 (510)867-6048	\$1,078,159 \$885,309 \$885,309	06/23/26 07/27/26 11/13/26	16% 82%
04-SON-116-46.5/46.8 04-3G9004 CSTG-X097-(044)E --()		SONOMA COUNTY NEAR SCHELLVILLE ON ROUTE 116 FROM 0.3 MILE NORTH OF BONNEAU ROAD TOROUTE 121 AND ON ROUTE 121 FROM 0.2 MILE SOUTH O RDWY EXC, HMA, DRAINAGE, ROCK BLANKET, MIN	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	LA SERNA, FABIO 384 BEL MARIN KEYS STE 200 NOVATO CA 94949 (510)496-9271	\$12,058,472 \$12,266,554 \$10,800	07/31/23 08/23/23 06/20/26	54% 99%
04-SON-116-46.5/46.8 04-3G9014		SONOMA COUNTY NEAR SCHELLVILLE ON ROUTE 116 FROM 0.3 MILE NORTH OF BONNEAU ROAD TOROUTE 121 AND ON ROUTE 121 FROM 0.2 MILE SOUTH O MAINTAIN EXISTING PLANTED AREA AND EROSION	HANFORD APPLIED RESTORATION & CONSERVATION 775 BAYWOOD DRIVE, SUITE 207 PETALUMA CA 94954 (707)996-6633	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$299,739 \$69,686 \$17,036	01/09/26 02/18/26 10/01/30	7% 23%
04-SON-116-/6.8 04-0V5104		IN SON CO. RTE 116 AT PM 6.77 1 MILE EAST OF RUSSIAN RIVER SIDEHILL VIADUCT IN THE COMMUNITY OF MONTE RIO, EAST OF DUNCAN RD DIR'S	GHILOTTI BROTHERS, INC. 525 JACOBY ST. SAN RAFAEL, CA 94901 (415)454-7011	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD. SANTA ROSA, CA 95401 (707)249-7557	\$6,855,000 \$4,686,390 \$277,331	01/06/26 03/03/26 12/31/26	77% 68%
20.20.20 1130		SLIPOUT REPAIR					
04-SON-121-6.5/0 04-2Q4404		SONOMA COUNTY NEAR SONOMA AT YELLOW CREEK BRIDGE AND AT ARROYO SECO BRIDGE REMOVE BR AND AC SURF, CONSTRUCT BR DECK,	GORDON N. BALL, INC. 1777 OAKLAND BLVD. SUITE 300 WALNUT CREEK CA 94596 (925)838-5675	LA SERNA, FABIO 384 BEL MARIN KEYS STE 200 NOVATO, CA 94949 (510)496-9271	\$4,394,014 \$4,318,792 \$3,619	04/07/25 04/24/25 09/04/26	44% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 66
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-128-16.6/16.7 04-3X4204		SLIPOUT ON WESTBOUND SON 128 DUE TO STORM EVENTS CONSTRUCT ROCK SLOPE PROTECTION (RSP) AND	TERRACON CONSTRUCTORS INC PO BOX 276 HEALDSBURG, CA 95448	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL, BLDG A, SANTA ROSA, CA 95401- 5801 (510)867-6107	\$1,642,000 \$1,344,685 \$0	03/19/25 07/08/25 07/10/26 08/31/26	100% 100% COMPLETED
20.20.20 1130							
04-SON-128-/16.1 04-0V8304		IN SONOMA CO. RTE 128 PM 16.07 CONSTRUCT SOLDIER PILE RETAINING WALL, REPLACE DRAINAGE SYSTEM, REPAIR ROADWAY DIR'S ORDER F.A. CALISTOGA SOLDIER PILE RETAINING WALL	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901 (415)453-3732	BRAJNIKOFF, LEONARD 4030-A OCCIDENTAL RD. SANTA ROSA, CA 95401 (707)249-7557	\$1,586,000 \$0 \$0	05/04/26 05/20/26 09/21/26	0% 0%
20.10.20 1130							
04-VAR-101-18.7/18.7 04-2Q5704 ACNH-X085-(066)E --()		SANTA CLARA COUNTY IN AND NEAR MORGAN HILLAND SAN JOSE AT VARIOUS LOCATIONS REPLACE STORMWATER PUMPS AND CONSTRUCT DRA	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)732-1004	PATEL, NIM 1007 KNOX AVE SAN JOSE, CA 96122 (408)595-4003	\$11,966,347 \$10,608,977 \$238,720	01/29/24 03/14/24 08/31/26	80% 89% SUSPENDED
04-VAR-101-21.3/26.5 04-3Q6104		SANTA CLARA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, AND STRUCTURAL	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE SAN JOSE CA 95122 (510)715-9940	\$3,733,080 \$3,689,668 \$0	06/15/23 07/05/23 08/06/24 08/31/26	100% 100% COMPLETED
04-VAR-280-/0 04-0K1104 ACST-000C-(553)E --()		SANTA CLARA COUNTY AT VARIOUS LOCATIONS CONSTRUCT CONCRETE BARRIER TRANSITION AND	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	KABBANI, MUHIEDDINE 1007 KNOX AVE. SAN JOSE, CA 95122 (510)496-9525	\$16,813,731 \$15,382,279 \$97,284	04/05/24 04/29/24 10/20/26	100% 90%
04-VAR-880-/32 04-0Q0704 ACST-000C-(559)E --()		ALAMEDA, CONTRA COSTA, SAN MATEO, SANTA CLARA, AND SOLANO COUNTIES AT VARIOUS LOCATIONS MODIFY RAMP METERING SYSTEMS, INSTALL GUAR	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577 (510)421-5523	FAUSTIN, GLENN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-6156	\$9,160,585 \$8,305,040 \$533,574	03/25/24 04/17/24 06/30/27	100% 91% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 67
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-880-/10 04-0Q4404 ACNH-X081-(036)E --()		SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL TRASH CAPTURE DEVICES AND MAINTENA	HOSELEY CORPORATION PO BOX 881386 SAN FRANCISCO, CA 94188 (415)404-8997	KARDAVANI, KAYVAN 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)908-8819	\$2,756,065 \$2,730,411 \$32,570	04/02/24 04/23/24 11/01/26	36% 97%
04-VAR--/0 04-4AC904 HSST-X055-(061)E --()		NAPA COUNTY AT VARIOUS LOCATIONS INSTALL ROADSIDE SIGNS.	HIGHWAY SPECIALTY COMPANY, INC. PO BOX 141 PALO CEDRO CA 96073 (530)949-5637	BRAR, PARAMDEEP 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$1,283,778 \$1,149,323 \$0	11/13/25 12/30/25 03/22/27	17% 89%
04-VAR--/0 04-2Q6404 ACIM-0802-(378)E --()		SOLANO COUNTY AT VARIOUS LOCATIONS INSTALL TRASH CAPTURE HOUSING DEVICES, MVP	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	SARWARY, ASADULLAH 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)807-1407	\$3,917,887 \$2,367,194 \$158,648	12/15/25 01/29/26 01/27/27	58% 60%
04-VAR--/0 04-3Y6104		ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, HMA, AND	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	SAFI, SAEED 3847 BREAKWATER AVE STE 100 HAYWARD, CA 94545 (510)714-7039	\$2,777,777 \$0 \$0	06/04/26 06/30/26 11/24/26	0% 0%
04-VAR--/0 04-0Y6604 SHIM-X001-(673)E --()		ALAMEDA COUNTY AT VARIOUS LOCATIONS REPLACE PAVEMENT DELINEATION, AND INSTALL	WGJ ENTERPRISES, INC. DBA PCI 975 W. 1ST STREET AZUSA CA 91702 (562)218-0504	ALDABBAS, MOHAMMAD 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)599-2574	\$374,904 \$330,700 \$0	11/04/25 01/21/26 08/18/26 08/25/26	100% 100% COMPLETED
04-VAR--/0 04-2X5304		ALAMEDA COUNTY AT VARIOUS LOCATIONS REPLACE PAVEMENT DELINEATION AND ROADSIDE	SPECIALIZED PAVEMENT MARKING, LLC 11095 SW INDUSTRIAL WAY SUITE TUALATIN OR 97062 (503)885-0420	KAMKAR, REZA 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$456,610 \$404,797 \$0	04/13/26 05/06/26 08/30/26	100% 88%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 68
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR--/0 04-3AC804 HSST-X075-(053)E --()		THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS INSTALL ADVANCE WARNING SIGNS.	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	LUU, HUE 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)385-8158	\$607,770 \$222,107 \$0	12/18/25 01/21/26 12/31/26	60% 37%
04-VAR--/0 04-4AC404 SNHG- X09-(045)E --()		SONOMA COUNTY AT VARIOUS LOCATIONS INSTALL ADVANCE WARNING SIGNS.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	VAN BEEK, CODY 4030 OCCIDENTAL RD. BLDG A SANTA ROSA, CA 95401 (510)867-6048	\$1,176,270 \$901,853 \$0	10/31/25 01/14/26 10/07/26	61% 77%
04-VAR--/0 04-2Q7404 ACNH-000C-(548)E --()		ALAMEDA, SANTA CLARA, SAN MATEO, AND SAN FRANCISCO COUNTIES AT VARIOUS LOCATIONS INSTALL FIBER OPTIC CABLE SYSTEMS AND MODI	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST SAN LEANDRO CA 94577 (510)639-0639	LARWIN, THOMAS 585 LINDA MAR, PACIFICA, CA 94044- 3334 (510)867-4545	\$56,143,640 \$2,225,731 \$1,283,842	10/24/25 12/15/25 03/21/26	25% 4%
04-VAR--/0 04-1Q7214 ACIM-000C-(568)E --()		ALAMEDA, CONTRA COSTA AND SOLANO COUNTIES AT VARIOUS LOCATIONS INSTALL FIBER OPTIC CABLE SYSTEM, RAMP MET	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-2122	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$94,815,410 \$30,671,755 \$2,561,555	09/25/25 10/24/25 09/16/26	25% 32%
04-VAR--/0 04-155004 ACIM-000C-(566)E --()		ALAMEDA, CONTRA COSTA AND SOLANO COUNTIES AT VARIOUS LOCATIONS INSTALL FIBER OPTIC COMMUNICATION SYSTEM.	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)438-5800	NOU, BUNMA 3401 REGATTA BLVD. RICHMOND, CA 94520 (916)634-6646	\$53,677,692 \$15,419,476 \$3,865,732	10/20/25 11/26/25 03/16/28	19% 29%
04-VAR--/0 04-1Q2004 HSST-X081-(037)E --()		SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL RECTANGULAR RAPID FLASHING BEACON	COLUMBIA ELECTRIC, INC. 1980 DAVIS ST. SAN LEANDRO CA 94577 (510)430-9505	NGUYEN, TIEN 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)846-6784	\$7,641,029 \$6,425,666 \$105,607	11/21/24 01/14/25 09/25/26	99% 83%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 69
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR--/0 04-0P7604 HSST-X095-(037)E --()		SOLANO COUNTY AT VARIOUS LOCATIONS PED HYBRID BEACON SYSTEMS & MODIFYING SIGN	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST SAN LEANDRO CA 94577 (510)639-0639	LANE, ISAIAH 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)867-6033	\$6,437,548 \$6,051,178 \$74,610	12/17/24 02/05/25 09/20/26	100% 93%
04-VAR--/0 04-0Q1904 ACIM-0802-(376)E --()		SOLANO COUNTY IN AND NEAR FAIRFIELD AT VARIOUS LOCATIONS CONST MVP & ACCESS RD, TRASH NET, CONC DIT	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	LANE, ISAIAH 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)867-6033	\$2,497,196 \$421,286 \$0	04/23/26 05/27/26 01/26/27	13% 17%
04-VAR--/0 04-1W0904 ACST-000C-(569)E --()		MARIN, NAPA, SANTA CLARA, SAN FRANCISCO, SAN MATEO, AND SONOMA COUNTIES AT VARIOUS LOCATIONS MODIFYING TRAFFIC MONITORING STATION SYSTE	CROSTOWN ELECTRICAL & DATA, INC. 13595 12TH STREET CHINO, CA 91710 (626)813-6693	INORI, DOUGLAS 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)333-4036	\$14,606,728 \$6,240,585 \$12,000	06/19/25 08/01/25 11/02/27	45% 43%
04-VAR--/0 04-2X5204		SAN MATEO COUNTY AT VARIOUS LOCATIONS REPLACE PAVEMENT DELINEATION AND INSTALL R	GBA ENGINEERING, INC. 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886 (714)510-6700	MOE, ALVIN 1700 S AMPHLETT BLVD SAN MATEO, CA 94402 (510)421-6332	\$1,457,837 \$504,618 \$227,308	06/03/26 06/23/26 08/18/27	35% 35%
04-VAR--/0 04-1K5104		ALAMEDA AND SOLANO COUNTIES AT VARIOUS LOCATIONS INSTALL PUMPING PLANT AND ELECTRICAL EQUIP	RADMAN ELECTRIC 25013 WHITMAN STREET #15-S HAYWARD CA 94544 (510)755-8369	ONATE, ERNESTO 3847 BREAKWATER AVENUE HAYWARD, CA 94545 (341)766-2454	\$3,898,175 \$0 \$0	03/16/26 05/12/26 08/03/27	0% 0%
04-VAR--/0 04-0Y8404		SANTA CLARA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, TREAT BR	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE. SAN JOSE, CA 95122 (510)715-9940	\$3,156,120 \$3,147,660 \$0	04/04/24 06/05/24 01/15/25 08/26/26	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 70
09/28/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR--/0 04-0X5904		SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL ROADSIDE SIGNS AND PAVEMENT DELINE	GBA ENGINEERING, INC. 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886 (714)510-6700	NGO, HUNG T. 1007 KNOX AVE. SAN JOSE, CA 95122 (510)406-9696	\$1,372,681	06/11/25	78%
					\$1,066,791	07/14/25	78%
					\$6,904	12/30/26	
04-VAR--/0 04-0AA804 ACST-000C-(573)E --()		ALAMEDA, CONTRA COSTA, SONOMA AND SOLANO COUNTIES AT VARIOUS LOCATIONS MODIFYING CAMERA SYSTEMS & CHANGEABLE MESS	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	NGUYEN, DANH-NGON 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)385-7079	\$7,977,737	12/10/25	0%
					\$0	01/26/26	0%
					\$0	01/20/28	
04-VAR--/0 04-3Y6304		SOLANO COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND REPLA	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	LANE, ISAIAH 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)867-6033	\$2,547,495	06/04/26	57%
					\$1,670,760	06/25/26	65%
					\$280,139	11/02/26	

SUSPENDED

Totals:	Authorized Final Amt:	<u>\$2,819,674,179</u>	Completed to Date:	<u>\$1,545,322,482</u>	Work This Month:	<u>\$80,987,539</u>
----------------	------------------------------	------------------------	---------------------------	------------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 71
09/28/26

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-0SB-1-10.1/10.1 05-1S4904		EXCAVATING&GRADING,REPAIR/STABALIZ E EMBANKSOLDIER PILE WALL CONSTRUCTION,PAVING AND TRAFFIC CONTROL. DIRS EFA 05A REP.EMBANKMENT,WALL CONSTRUCTION & TC	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE. 200 WESTLAKE VILLAGE, CA 91361	MORENO, ARTURO 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)610-8218	\$4,685,000 \$4,674,923 \$0	02/17/25 03/10/25 08/14/26	46% 99%
20.20.20 1130							
05-0SB-1-72.0/.3 05-1T9904		REMOVE SEDIMENT,RESTORE HYDRAULIC CAPACITYREMOVE SLIDE MATERIAL,TC & EROSION CONTROLREM.SEDIMENT&SLIDE MATL.,TC & EROSION CTRLDIRS REM.SEDIMENT&SLIDE MATL.,TC & EROSION CTRL	DAVID CRYE GENERAL ENGINEERINGCONTRACTOR INC. 1170 QUINTANA ROAD MORRO BAY, CA 93442	REED,ALBERT (GASTON, PHILIP) 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)922-1611	\$935,000 \$350,653 \$0	01/08/26 03/05/26 04/20/26	28% 38%
20.20.20 1130							
05-0SB-101-2.0/.4 05-1T9704		RELIEVE TC, REMOVE MUDSLIDE, REP. EROSION CLEAR DEBRIS AND RE- ESTABLISH TRAVELWAY REMOVE MUDSLIDE,REP.EROSION,TC AND RE- EST.DIRS E REMOVE MUDSLIDE,REP.EROSION,TC AND RE-EST.	JOHN MADONNA CONSTRUCTION PO BOX 5310 SAN LUIS OBISPO, CA 93403	MURDOCK, KEVIN/PERSON,JOSEPH 270 E. HWY 246 SUITE 202-203 BUELTON, CA 93427 (805)441-8439	\$6,300,000 \$4,675,980 \$240,638	01/03/26 03/03/26 08/06/26	100% 74%
20.20.20 1130							OVER RUN
05-0SB-101- 05-1T9704		CASTILLO NORTH SUBSURFACE DRAIN REPAIRS INSTALL JUNCTION BOXES & TEMP TRAFFIC CTRLLOCATE AND REPAIR/REPLACE TRANSVERSE DRAINDIRS E CASTILLO NORTH SUBSURFACE DRAIN REPAIRS	BROUGH CONSTRUCTION 530 PAULDING CIRCLE, UNIT B ARROYO GRANDE, CA 93420	QUINTANILLA, DOMINIQUE 35 S. LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)801-1335	\$469,000 \$147,428 \$29,338	04/27/26 05/22/26 09/11/26	55% 31%
20.20.20 1130							
05-MON-1-10.4/10.4 05-1S8404		WILLOW SPRINGS SOLAR REPLACEMENT REMOVE EXISTING PV ELEC.EQUIP. CONSTRUCT, INSTALL & CONNECTG NEW PV ELEC. EQUIP DIRS EFA 05A2821 CONST.,INSTALL & CONNECT NEW PV ELEC.EQUIP	KINYON CONSTRUCTION, INC. 1533 W.BETTERAVIA ROAD SANTA MARIA,CA 93455	IMAN, HASSAN 3230 RIVERSIDE AVENUE, SUITE 30 PASO ROBLES, CA 93446 (805)748-2342	\$1,110,000 \$116,313 \$0	11/13/24 01/24/25 12/01/26	36% 10%
20.20.20 1130							
05-MON-1-27.7/0 05-1K0104 ER-31SC-(004)E --()		MONTEREY COUNTY NEAR LUCIA AT 0.4 MILE SOUTH OF BIG CREEK BRIDGE CONSTRUCT TIEBACK WALL AND ROADWAY FACILIT	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076		\$9,974,340 \$0 \$0	05/20/26 06/24/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 72
09/28/26

District 05							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-27.8/27.8 05-1R6404		REGENT SLIDE. REMOVE/HAUL AWAY MATERIAL. RESTORE HMA PAVEMENT SECT. INSTALL ROCKFALPROTECTION. EROSION & TRAFFIC CONTROL DIRS EFA REGENT SLIDE ROCK SLIDE REPAIR	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478	SILVA, RICK 3230 RIVERSIDE AVE STE 30 PASO ROBLES, CA 93446 (805)550-0734	\$82,585,000 \$57,630,445 \$58,512	02/23/24 02/23/24 10/15/26	100% 70% OVER RUN
20.20.20 1130							
05-MON-1-44.3/0 05-1P2104 ACST-ER -(15E)0 --()		MONTEREY COUNTY NEAR BIG SUR ABOUT 1.1 MILES SOUTH OF PFEIFFER CANYON BRIDGE CONSTRUCT SOLDIER PILE WALL AND STRUCTURAL	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1400	SANDHU, MANDIP / MUNRO, TOMMY 1529 SALINAS HIGHWAY MONTEREY CA 93940 (805)393-5930	\$3,070,176 \$1,613,742 \$0	12/19/25 01/21/26 11/02/27	13% 53%
05-MON-1-44.7/69.8 05-1Q8004		IN MON CNTY ON RTE 001 PM 42.2/72.0 CLEAR MUD AND DEBRIS. CLEAN CULVERTS AND REPAIR EROSION. PROVIDE TEMP TRAFFIC CONTRDIRS EFA 05	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138 (480)574-1400	SANDHU,MANDIP 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (805)393-5930	\$25,262,750 \$7,373,902 \$0	01/12/23 05/02/23 08/20/26	31% 29%
20.20.20 1130		CLEAR MUD AND DEBRIS. CLEAN CULVERTS					
05-MON-1-60.0/0 05-1Q1604 BFST-S001-(674)E --()		MONTEREY COUNTY NEAR BIG SUR AT ROCKY CREEK BRIDGE ELECTROCHEMICAL CHLORIDE EXTRACTION (ECE)	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	SANDHU, MANDIP / MUNRO, TOMMY 1529 SALINAS HIGHWAY MONTEREY CA 93940 (805)393-5930	\$9,274,814 \$1,696,218 \$0	12/08/25 01/14/26 07/12/28	14% 18%
05-MON-1-85.0/9.5 05-2A3004		REALIGN ROADWAY. ENVIRONMENTAL MONITORING.TRAFFIC CONTROL WITH TEMP SIGNAL. ROCKFALL MITIGATION. GEOTECHNICAL INSTRUME DIRS EFA 05 RE-ALIGN ROADWAY,ROCKFALL MITIGATION & TC	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES, CA 90074-2478	RIANDA, ADAM 3230 RIVERSIDE AVENUE, STE. 30 PASO ROBLES, CA 93446 (805)471-2100	\$6,139,000 \$0 \$0	08/04/26 08/24/26 11/20/26	0% 0%
20.20.20 1130							
05-MON-1-100.0/1 05-1Q9604		PAJARO RIVER BRIDGE/SURROUNDING AREAS THATNEED TO REMOVE FLOOD DEBRIS. FLOOD WATER PUMPING. TEMP TRAFFIC CONTROL DIRS EFA 05A2621 REMOVE FLOOD DEBRIS	A.TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO, CA 95864	SANDHU,MANDIP 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (805)393-5930	\$1,835,000 \$1,334,998 \$0	03/12/23 05/24/23 09/30/27	30% 73%
20.20.20 1130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 73
09/28/26

District 05							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-101.5/102 05-1K6404 PTNH-P001-(702)E --()		MONTEREY AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS FROM TRAFTON ROAD UNDERCROSSING TO 0.2 MILE NORTH OF LARKIN VALLEY ROAD. WIDENING MVP, INSTALL CULVERTS AND MODIFY	GRANITE CONSTRUCTION COMPANY 585 W BEACH STREET WATSONVILLE CA 95076 (831)889-0275	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (805)748-6095	\$3,218,938 \$2,968,322 \$0	01/30/25 02/26/25 09/20/26	100% 92% OVER RUN
05-MON-1-375.0/51.2 05-2A5604		REPAIR FIRE DAMAGE, INSTALL DRAPERY, DEBRIS FLOW PROTECTION,ENVIRO MONITORING AND TRAFFIC CONTROL DIRS EFA 05A REP.FIRE DAMAGE,INSTALL DRAPERY, TC	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVENUE SACRAMENTO, CA 95838	SANDHU, MANDIP 1529 SALINAS MONTEREY HIGHWAY/68 MONTEREY, CA 93940 (805)393-5930	\$9,525,000 \$0 \$0	09/09/26 09/09/26 02/03/27	0% 0%
20.20.20 1130							
05-MON-1-542.0/55.6 05-2A0504		PLACE TEMP RAILING,INSTALL TEMP. SIGNAL STABILIZE SITE AND TRAFFIC CONTROL EMBANKMENT STABILIZATION.GEOTECH EXPLORE DIRS EFA 05A STABILIZE SITE,TEMP RAIL & SIGNAL, TC	TOP TIER GRADING LLC 8305 PRUNEDALE N.RD #155 SALINAS, CA 93907	SANDHU, MANDIP 1529 SALINDA HIGHWAY MONTEREY, CA 93940 (805)393-5930	\$2,179,000 \$1,519,045 \$0	02/18/26 04/03/26 09/18/26	20% 70%
20.20.20 1130							
05-MON-1-542.0/55.6 05-2A0604		CONSTRUCT RETAINING WALL. RESTORE TWO WAY TRAVEL. TRAFFIC CONTROL RETAINING WALL,RESTORE TRAFFIC & TRFC CTRLDIRS EFA 05A RETAINING WALL,RESTORE TRAFFIC & TRFC CTRL	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	SANDHU, MANDIP 1529 SALINAS HIGHWAY MONTEREY, CA 93940 (805)393-5930	\$10,682,000 \$787,903 \$0	05/04/26 05/29/26 05/04/27	9% 7%
20.20.20 1130							
05-MON-68-.3/15.7 05-1J8804 PTNH-P068-(780)E --()		MONTEREY COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF CROCKER AVENUE TO 0.1 MILE WEST OF TORO PARK UNDERCROSSING DRAINAGE, REPLACE LIGHTING AND INSTALL COU	MOUNTAIN CASCADE, INC. PO BOX 5050 LIVERMORE CA 94551 (925)373-8370	LAVERING, TYLER 1529 MONTEREY SALINAS HWY MONTEREY, CA 93940 (831)262-6572	\$9,688,550 \$1,612,896 \$0	02/20/26 03/20/26 05/21/27	33% 17%
05-MON-101-28.2/97.5 05-1J8904 PTNH-Q101-(452)E --()		MONTEREY COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF PARIS VALLEY ROAD OVERCROSSING TO 0.4 MILE SOUTH OF MALLORY CANYON ROA REPAIR AND REPLACE DRAINAGE CULVERTS, AND	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	ONTIVEROS, DAVID 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)550-1306	\$14,180,511 \$2,025,626 \$1,906,690	12/22/25 01/26/26 12/21/28	7% 14%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 74
09/28/26

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-41.1/42.2 05-0T9914 HSNH-Q101-(407)E --() HB1		MONTEREY COUNTY IN AND NEAR KING CITY FROM 0.1 MILE SOUTH OF BROADWAY STREET TO 0.2 MILE NORTH OF JOLON ROAD LANDSCAPE MITIGATION PLANTING, IRRIGATION,	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	RIANDA, ADAM 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446 (562)370-5097	\$869,366 \$845,548 \$3,970	04/18/23 06/08/23 11/16/26	81% 97%
05-MON-101-41.9/49.8 05-1K4404 NH-Q101-(453)E --()		MONTEREY COUNTY NEAR KING CITY FROM JOLON ROAD UNDERCROSSING TO 0.1 MILE NORTH OF LAGOMARSINO AVENUE COLD PLANE, PLACE HMA & RHMA, LIGHTING AND	GRANITE CONSTRUCTION COMPANY 398 SUNRISE TERRACE ARROYO GRANDE, CA93420 SANTA BARBARA CA 93111 (805)431-0888	BRAR, BALJINDER 8115 PRUNEDALE N PRUNDALE, CA 93907 (805)610-8215	\$19,229,136 \$5,884,167 \$0	01/09/26 02/04/26 01/15/27	26% 31%
05-MON-101-77.0/84.5 05-1S5904 HSNH-Q101-(460)0 --()		MONTEREY COUNTY AT VARIOUS LOCATIONS FROM MAIN STREET OVERCROSSING TO 0.7 MILE SOUTH OF DE LA TORRE STREET REDUCE THE NUMBER OF CROSSING AND LEFT-TUR	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138		\$3,817,170 \$0 \$0	08/24/26 09/21/26	0% 0%
05-MON-101- 05-1H6504 PTNH-Q101-(435)E --()		MONTEREY COUNTY NEAR PRUNEDALE FROM 0.4 MILE NORTH OF CRAZY HORSE CANYON RD TO DUNBARTON ROAD INSTALL CULVERTS, CONCRETE BARRRIER AND M	PRECISION GRADE, INC. 25 SAN JUAN GRADE ROAD, SUITE SALINAS CA 93906	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$7,157,320 \$6,941,225 \$26,609	03/28/25 04/29/25 12/31/26	80% 97%
05-MON-183-8.3/9.9 05-1H6504 ACST-S183-(006)E --()		MONTEREY COUNTY IN CASTROVILLE FROM 0.1 MILE SOUTH OF DEL MONTE AVENUE TO ROUTE 1/183 JUNCTION. HMA (TYPE A), RHMA-G, DRAINAGE, LANDSCAPE,	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	MUNES,NASH/RIHANI, RA IF 8115 PRUNEDALE NORTH ROAD PRUENDALE, CA 93907 (805)319-0940	\$19,651,119 \$12,049,724 \$0	01/17/25 02/26/25 12/01/26	49% 61%
05-MON-198-/2 05-1R7704		MONTEREY COUNTY IN SAN LUCAS FROM 0.1 MILEWEST OF ROUTE 101/198 SEPARATION TO 0.9 MILE EAST OF FREEMAN FLAT ROAD COLD CENTRAL PLANT RECYCLING - CCPR AND O	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111		\$4,049,375 \$0 \$0	05/28/26 06/30/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 75
09/28/26

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-1-36.3/49.2 05-1H6104 HSST-S001-(675)E --()		SANTA BARBARA COUNTY IN AND NEAR ORCUTT AND GUADALUPE FROM SOLOMON ROAD TO ROUTE 166 WIDEN SHOULDERS, INSTALL RUMBLE STRIPS, AN	NATIONWIDE CONTRACTING SERVICES, INC. DBA NATIONWIDE GENERAL CONSTRUCTION SERVICES 7660 LIBERTY DR HUNTINGTON BEACH CA 92647	MORENO, ARTURO 2053 PREISKER LN, STE E SANTA MARIA, CA 93454 (805)922-1611	\$19,565,665 \$2,931,628 \$0	02/18/26 03/26/26 06/16/27	11% 15%
05-SB-1-46.5/46.5 05-1T4004		REPAIR WASHOUT, PLACK ROCKERY, RESTORE PAVEMENT, REINSTALL GUARDRAIL, INSTALL DOWN DRAIN & PERFORM TEMP TRAFFIC CTRL DIRS EFA 05A29	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA, CA 93111 (805)964-9951	MORENO, ARTURO 2053 PREISKER LANE, STE E SANTA MARIA, CA 93454 (805)610-8218	\$1,985,000 \$637,161 \$0	09/26/25 12/12/25 07/05/26	34% 32%
20.20.20 1130		REP. WASHOUT, ROCKERY, PAVEMENT & TRFC CTRL					
05-SB-1-49.2/50.4 05-1E0304 ST-X083-(020)E --()		SANTA BARBARA COUNTY IN GUADALUPE ON ROUTE1 FROM ROUTE 166 TO 0.1 MILE SOUTH OF SANTA MARIA RIVER BRIDGE AND ON ROUTE 166 FROM ROU CONSTRUCT SIDEWALKS, DRIVEWAYS, CURB RAMPS	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	ARTURO MORENO, RE 2053 PREISKER LN, STE E SANTA MARIA, CA 93454 (805)922-1611	\$6,642,301 \$3,651,570 \$0	02/19/26 03/20/26 12/27/27	18% 54%
05-SB-1-50.3/50.6 05-1H4404 BFST-S001-(670)E --()		SANTA BARBARA AND SAN LUIS OBISPO COUNTIES IN AND NEAR GUADALUPE AT SANTA MARIA RIVER BRIDGE SANTA MARIA RIVER BRIDGE (REPLACE).	M.C.M. CONSTRUCTION, INC. 1450 HALYARD DR #1 WEST SACRAMENTO CA 95691 (916)334-1221	JACOB COOPER 270 E. HWY 246 SUITE 202 BUELLTON, CA 93427 (805)748-1087	\$47,757,913 \$14,298,727 \$1,982,011	09/30/25 11/10/25 03/20/30	13% 30%
05-SB-101-1.4/4.8 05-0N71Y4		SANTA BARBARA COUNTY IN CARPENTERIA FROM 0.2 MILE SOUTH OF BAILARD AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SOUTH PADARO LANE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA, CA 93111 (805)331-2649	JONES, DAVID 3561 FOOTHILL ROAD CARPINTERIA, CA 93013 (805)748-3132	\$3,122,863 \$2,916,176 \$0	05/23/22 05/23/22 09/04/26	100% 93% OVER RUN
05-SB-101-4.4/7.7 05-0N72Y4		SANTA BARBARA COUNTY NEAR CARPINTERIA AND SUMMERLAND, FROM 0.9 MILES SOUTH OF SOUTH PADARO LANE UNDERCROSSING TO 0.6 MILES NORTH O SB 101 4B (PADARO) LANDSCAPE PLANTING PROJ	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	JONES, DAVID 35 S. LA PATERA LANE, SUTIE E GOLETA, CA 93117 (805)748-3132	\$4,746,234 \$4,103,974 -\$13,505	10/21/24 12/24/24 02/09/29	38% 85%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 76
09/28/26

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-7.3/9.6 05-0N73Y4		SANTA BARBARA COUNTY, IN AND NEAR SUMMERLAND FROM 0.2 MILES NORTH OF PADARO LANE OVERCROSSING TO SAN YSIDRO CREEK BRIDGE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	JONES, DAVID 35 S. LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)748-3132	\$3,224,505 \$2,842,673 \$7,614	04/21/23 08/02/23 02/02/28	100% 88% OVER RUN
05-SB-101-9.2/9.7 05-0N74V4 ACNH-Q101-(426)E --()		SANTA BARBARA COUNTY AT MONTECITO FROM 0.2MILE NORTH OF SHEFFIELD DRIVE UNDERCROSSING TO 0.3 MILE SOUTH OF SAN YSIDRO ROAD OVERCRO HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	KLINE, JASON 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)698-2393	\$67,184,167 \$61,259,239 \$1,288,348	06/07/24 06/07/24 12/14/26	90% 91%
05-SB-101-9.7/10.6 05-0N74U4 ACNH-Q101-(420)E --() HE11		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.3 MILE SOUTH OF SAN YSIDRO ROAD OVERCROSSING TO 0.1 MILE NORTH OF OLIVE MILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY 3005 JAMES RD BAKERSFIELD CA 93308	KLINE, JASON 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)698-2393	\$52,274,076 \$50,499,372 \$259,501	06/16/23 06/16/23 11/03/26	95% 96%
05-SB-101-10.0/10.5 05-1K03U4		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.1 MILE SOUTH OF SAN YSIDRO ROAD OVERCROSSING TO 0.1 MILE NORTH OF OLIVE MILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA CA 93111	JASON KLINE/TAYLOR MERLO 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)722-8935	\$15,468,970 \$15,074,334 \$3,544	11/29/22 11/29/22 09/20/26	100% 97%
05-SB-101-10.4/11.1 05-0N7054		IN SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.1 MILE SOUTH OF OLIVE MILL ROAD OVERCROSSING TO 0.3 MILE SOUTH OF CABRILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077 (760)573-3649	TRISTAN GEBHART 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)440-3057	\$46,178,814 \$41,274,272 \$1,613,023	07/23/24 07/23/24 12/30/26	87% 89%
05-SB-101-11.1/11.9 05-0N7064 NH-Q101-(459)0 --()		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.3 MILE SOUTH OF CABRILLO BOULEVARD UNDERCROSSING TO 0.5 MILE NORTH OF CABRIL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY P.O. BOX 742478 LOS ANGELES CA 900742478 (760)573-3649	TRISTAN GEBHART 4617 9TH STREET, CARPINTERIA, CA 93013 (805)440-3057	\$114,578,596 \$20,608,514 \$2,355,388	03/17/26 04/09/26 12/05/28	16% 18%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 77
09/28/26

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-12.3/13.5 05-1S3304		SANTA BARBARA COUNTY IN SANTA BARBARA AT VARIOUS LOCATIONS FROM SYCAMORE CREEK BRIDGE TO GARDEN STREET UNDERCROSSING PLACE METHACRYLATE DECK SEALS AND REPLACE	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE. #201 SAN FERNANDO CA 91340	FARAG, ALIS; DOOM, TREVOR 35 S LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)721-0091	\$549,490 \$464,427 \$0	03/25/26 04/23/26 08/31/26 09/14/26	77% 95% COMPLETED
05-SB-101-21.4/21.9 05-1H4304 ACNH-Q101-(410)E --()		SANTA BARBARA COUNTY IN GOLETA FROM ROUTE 101/217 SEPARATION TO 0.3 MILE NORTH OF SAN JOSE CREEK BRIDGE REPLACE STRUCTURAL CONCRETE BRIDGES.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY/ CHHAY, ALIS 35 S. LA PATERA LANE GOLETA, CA 93117 (951)750-2468	\$20,765,148 \$20,811,091 \$0	03/02/23 04/04/23 01/21/27	65% 98%
05-SB-101-36.0/37 05-1C9504 BFNH-Q101-(424)E --()		SANTA BARBARA COUNTY ABOUT 8.0 MILES WEST OF GOLETA FROM 0.6 MILE EAST OF REFUGIO ROAD UNDERCROSSING TO 0.4 MILE WEST OF REFUGIO R COLD PLANE AC PVMT, RHMA, LIGHTING SYSTEMS	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET SUITE A NORTH HIGHLANDS CA 95660	COOPER, JACOB 270 HWY 246, SUITE 203 BUELLTON, CA 93427 (805)748-1087	\$52,997,747 \$24,834,071 \$2,194,796	07/09/24 07/25/24 09/22/27	64% 47%
05-SB-101-52.3/56.1 05-1K4504 ACNH-Q101-(438)E --()		SANTA BARBARA COUNTY NEAR BUELLTON FROM OLD COAST HIGHWAY TO 0.4 MILE SOUTH OF SANTA ROSA ROAD OVERCROSSING COLD PLANE AND RHMA/HMA ROADWAY AND BRIDGE	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456	MURDOCK, KEVIN/TORRES, JASON 270 HWY 246, SUITE 203 BUELLTON, CA 93427 (909)560-5695	\$16,767,807 \$14,177,778 \$1,499,491	01/28/25 03/03/25 10/02/26	92% 83%
05-SB-101-55.9/56.2 05-1F7904 HA21		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140 IRVINE CA 92618 (949)299-1400	BALLENTINE, DAVID 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,895,831 \$956,780 \$0	08/20/20 09/21/20 07/01/22	27% 16%
05-SB-101-56.1/65 05-1M1004 NH-Q101-(456) --()		SANTA BARBARA COUNTY FROM 0.2 MILE SOUTH OF SANTA ROSA ROAD TO 2.4 MILES SOUTH OF SAN ANTONIO CREEK HMA (TYPE A), RHMA-G OVERLAY, INSTALL LIGH	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456	COOPER, JACOB/TORRES, JASON 270 HWY 246, SUITE 203 BUELLTON, CA 93427 (805)748-1087	\$27,175,314 \$7,359,411 \$1,209,831	12/30/25 01/29/26 04/14/27	39% 27%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 78
09/28/26

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-65.0/84.1 05-1K5104 PTNH-Q101-(437)E --()		SANTA BARBARA COUNTY AT AND NEAR LOS ALAMOS AND ORCUTT AT VARIOUS LOCATIONS FROM 2.3 MILES NORTH OF ROUTE 154/101 SEPARATION TO 0. DRAINAGE SYSTEMS, LIGHTING SYSTEMS AND REP	CENTRAL COAST FINANCIAL GROUP, INC. DBA CCFG CONSTRUCTION 17750 WARDS FERRY RD SONORA CA 95370	MORENO, ARTURO 2053 PREISKER LN, STE E SANTA MARIA, CA 93454 (805)610-8218	\$3,530,894 \$3,477,939 \$0	01/31/25 03/03/25 09/28/27	30% 95%
05-SB-101-87.0/90.9 05-1S6004		SANTA BARBARA COUNTY AND SAN LUIS OBISPO COUNTY FROM 0.4 MILE NORTH OF BETTERAVIA ROAD OVERCROSSING TO SANTA MARIA RIVER BRIDGE PLACE MICRO-SURFACING AND PAVEMENT DELINEA	INTERMOUNTAIN SLURRY SEAL, INC. 585 WEST BEACH STREET WATSONVILLE CA 95076	FARAG, ALIS; DOOM, TREVOR 35 S LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)721-0091	\$1,844,354 \$1,741,113 \$521,984	04/17/26 05/27/26 09/20/26	100% 92%
05-SB-154-.3/30.2 05-1K5204 ST-S154-(005)E --()		SANTA BARBARA COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF ROUTES 101/154 SEPARATION TO 1.4 MILES WEST OF ROUTES 154/192 SEPA STEEL CULVERT LINER, REPAIR, REPLACE, AND	TSI ENGINEERING, INC. 4600 ROSEVILLE RD SUITE 140 NORTH HIGHLANDS CA 95660	CALDARONE, ALFREDO 270 E. HWY 246 SUITE 202 BUELLTON, CA 93427 (805)441-8439	\$14,036,809 \$2,345,036 \$605,730	03/19/26 04/03/26 05/25/27	27% 17%
05-SB-154-5.7/6.2 05-1H3114		SANTA BARBARA COUNTY NEAR SANTA YNEZ FROM 0.2 MILE NORTH OF EDISON STREET/BASELINE AVENUE TO 0.3 MILE SOUTH OF EDISON STREET/BASEL LANDSCAPE PLANTING.	MARINA LANDSCAPE, INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868	JONES, DAVID 35 S LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)748-3132	\$359,570 \$269,717 \$0	11/18/25 02/17/26 05/18/29	12% 72%
05-SB-217-.9/1.4 05-1C3604 ACNH-P217-(003)E --() HA21		SANTA BARBARA COUNTY NEAR GOLETA FROM 0.2 MILE EAST OF GOLETA SLOUGH BRIDGE TO 0.4 MILE EAST OF SAN JOSE CREEK BRIDGE REPLACE BRIDGE.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY/ CHHAY, ALIS 35 S. LA PATERA LANE GOLETA, CA 93117 (951)750-2468	\$29,475,048 \$28,558,975 \$75,178	01/31/23 02/21/23 02/20/27	77% 96%
05-SBT-25-18.8/19.2 05-1H8114		SAN BENITO COUNTY ABOUT 32 MILES SOUTH OF HOLLISTER FROM 0.8 MILE NORTH OF SAN BENITO LATERAL TO 2.0 MILES SOUTH OF ROUTE146 PLANTING MITIGATION.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA SONORA CA 95370	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$386,175 \$322,505 \$2,430	04/29/25 06/10/25 09/28/28	37% 84%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 79
09/28/26

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SBT-25-49.8/51.7 05-1S6204		SAN BENITO COUNTY IN AND NEAR HOLLISTER FROM 0.2 MILE NORTH OF SUNSET DRIVE TO 0.3MILE NORTH OF SAN FELIPE ROAD PLACE MICRO-SURFACING, RUMBLE STRIPS, AND	DOOLITTLE CONSTRUCTION, LLC DBA DOOLITLLE ROAD CONSTRUCTION 15 BUSINESS PARKWAY SUITE 105 SACRAMENTO CA 95828	PARSA, HEKMATULLAH 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)832-5933	\$1,272,000 \$902,279 \$902,279	03/20/26 04/23/26 09/23/26	100% 71%
05-SBT-25-53.7/54.3 05-1J4814		SAN BENITO COUNTY NEAR HOLLISTER ON ROUTE 25 FROM 0.4 MILE EAST TO 0.3 MILE WEST OF ROUTE 156 AND ON ROUTE 156 FROM 0.4 MILE SOUTH HIGHWAY PLANTING AND PLANT ESTABLISHMENT W	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA SONORA CA 95370	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$281,040 \$263,200 \$5,130	10/31/23 11/30/23 05/16/27	80% 94%
05-SBT-101-4.2/4.5 05-1S5104		EXC EMBANKMENT TO REPLACE PORTION OF CULVTLINE CULVERT, FILL VOIDS & GAPS WITH GROUTREP.SINKHOLE, BIO MONITORING & EROSION CTLDIRS CULVERT REPAIR, LINE CULVERT & EROSION CTL	TOP TIER GRADING, LLC 8305 PRUNEDALE N. RD. #155 SALINAS, CA 93907 (831)789-9273	BRAR, BALJINDER 8115 PRUNEDALE N. RD. PRUNEDALE, CA 93907 (805)610-8215	\$5,459,000 \$4,457,500 \$0	04/02/25 05/06/25 09/04/25	100% 82% OVER RUN
20.20.20 1130							
05-SBT-156-3.0/8.2 05-344904 ACNH-P156-(024)E PL62-05 0-(9) --() HE13		ON STATE ROUTE 156 IN SAN BENITO COUNTY, IN AND NEAR SAN JUAN BAUTISTA FROM THE ALAMEDA ST TO 0.2 MI EAST OF FOURTH STREET/BUSINE WIDEN 2 TO 4 LANES SAN JAUN	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661 (916)757-6400	MUNES, NASH/SANA, FARRUKH 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$88,517,765 \$86,327,252 \$0	06/10/22 06/29/22 08/14/24	100% 99% OVER RUN
05-SCR-1-1.0/.2 05-2A0004		REPAIR SCOUR AND FILL VOIDS.PLACE RSP, TC REPAIR SCOUR & FILL VOIDS,PLACE RSP & TC REP. SCOUR & FILL VOIDS,PLACE RSP,TRFC CTLDIRS REPAIR SCOUR & FILL VOIDS,PLACE RSP & TC	SERAFIX ENGINEERING CONTRACTOR 7 CROW CANYON CT., STE. 250 SAN RAMON, CA 94583	NGUYEN, IAN 1500 GREEN HILLDS ROAD, STE. 201 SCOTTS VALLEY, CA 95066 (805)748-6095	\$985,000 \$575,798 \$0	01/16/26 03/05/26 12/24/26	60% 58%
20.20.20 1130							
05-SCR-1-3.5/3.9 05-1S9204		REPLACE CULVERT, RESTORE SITE & TRFC CTRL REPAIR SINKHOLE,SLURRY BACKFILL, HMA AND TRAFFIC CONTROL DIRS EFA 05A REPAIR CULVERT,RESTORE SITE & TRFC CONTROL	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076	NGUYEN, IAN 140 DUBOIS STREET, SUITE "E" SANTA CRUZ, CA 95060 (831)427-4706	\$6,134,000 \$6,095,761 \$0	06/01/25 08/21/25 09/24/26	100% 99% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 80
09/28/26

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-6.0/.7 05-2A0304		GENERATE ACCESS,PLACE RSP AND TRAFFIC CTRLPLACE RSP AND PROVIDE TRAFFIC CONTROL GEN.ACCESS,PLACE RSP & TRAFFIC CONTROL DIRS EFA 05 GEN.ACCESS,PLACE RSP & TRAFFIC CONTROL	SERAFIX ENGINEERING CONTRACTOR 7 CROW CANYON CT, STE. 250 SAN RAMON, CA 94583	NGUYEN, IAN 1500 GREEN HILL ROAD, STE. 201 SCOTTS VALLEY, CA 95066 (805)748-6095	\$3,798,000 \$2,775,770 \$0	02/17/26 03/24/26 10/20/26	90% 73%
20.20.20 1130							
05-SCR-1-10.5/13.4 05-0C7334		SANTA CRUZ COUNTY IN AND NEAR CITY OF CAPITOLA FROM STATE PARK DRIVE OVERCROSSING TO 0.2 MILE NORTH OF BAY AVENUE UNDERCROSSING CONSTRUCT OVERCROSSING AND AUXILIARY LANE.	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (831)728-7561	LANG, TIM 1500 GREEN HILLS ROAD STE 201 SCOTTS VALLEY CA 95066 (805)550-4651	\$77,831,049 \$57,617,244 \$1,051,669	06/29/23 07/24/23 07/08/27	38% 74%
HE13							
05-SCR-1-13.6/14.9 05-0C7324 ACNH-P001-(675)E --()		41ST AVENUE TO SOQUEL AVENUE AUXILIARY LANES (NEAR THE CITY OF SANTA CRUZ AND CAPITOLA, FROM 41ST AVENUE TO SOQUEL AVENUE. CONSTRUCT AUXILIARY LANES AND	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076 (831)763-6100	LANG, TIM 1500 GREEN HILLS ROAD STE 201 SCOTTS VALLEY CA 95066 (805)550-4651	\$35,591,739 \$35,206,998 \$44,926	10/14/22 11/16/22 07/20/26	38% 99%
05-SCR-1-17.5/17.7 05-1Q2504 HSNH-P001-(710)0 --()		SANTA CRUZ COUNTY IN SANTA CRUZ FROM 0.1 MILE SOUTH OF RIVER STREET TO 0.1 MILE NORTH OF RIVER STREET SIGNAL AND LIGHTING SYSTEM.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST SAN LEANDRO CA 94577		\$716,700 \$0 \$0	05/26/26 06/30/26	0% 0%
05-SCR-1-33.0/33 05-1Q9404		IN SANTA CRUZ CNTY RTE 001 @ PM 33.0 REPAIR EMBANKMENT PROVIDE TEMP EROSION CONTROL. PROVIDE TRAFFIC CONTROL DIRS EFA 05A2632 REPAIR EMANKMENT	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON CT STE 250 SAN RAMON, CA 94583	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$4,135,000 \$776,072 \$0	03/10/23 06/02/23 09/20/24	50% 19%
20.20.20 1130							
05-SCR-1-/0 05-1Q0804		SANTA CRUZ CNTY ON RTS 1 & 9 @ VAR P.M. CLEARING & HAULING SLIDE & BRIDGE DEBRIS. REPAIR WASHOUT. TEMP TRAFFIC CONTROL DIRS EFA 05 CLEARING/HAULING SLIDE & BRIDGE DEBRIS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076 (831)763-6100	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$19,596,796 \$18,087,218 \$0	12/31/22 03/17/23 12/20/26	100% 92%
20.20.20 1130							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 81
09/28/26

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-9-6.3/7.2 05-1M4004 HSST-S009-(032)E --()		SANTA CRUZ COUNTY FROM 0.1 MILE NORTH OF KIRBY STREET TO 0.1 MILE NORTH OF FALL CREEK DRIVE CONSTRUCT SIDEWALKS, CURB RAMPS, DRIVEWAYS	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138	NGUYEN, IAN T. 1500 GREEN HILLS RD, STE 201 SCOTTS VALLEY, CA 95066 (408)390-2821	\$5,046,085 \$1,691,615 \$703,602	10/23/25 11/26/25 09/01/28	10% 33%
05-SCR-9-9.0/25.5 05-1G9504 PTST-S009-(029)E --()		SANTA CRUZ COUNTY NEAR BEN LOMOND AT VARIOUS LOCATIONS FROM SCENIC WAY TO 4.7 MILES NORTH OF THE NORTHERN JUNCTION OF ROUTES 9/236 DRAINAGE SYSTEM UPGRADES AND SLOPE STABILI	GORDON N. BALL, INC. 1777 OAKLAND BLVD. SUITE 300 WALNUT CREEK CA 94596 (925)838-5675	NGUYEN, IAN 1500 GREEN HILLS RD, STE 201 SCOTTS VALLEY, CA 95066 (805)748-6095	\$10,678,086 \$7,330,660 \$1,215,165	06/13/25 07/03/25 09/01/27	22% 68%
05-SCR-9-13.6/0 05-1H4704 BFST-S009-(030)E --()		SANTA CRUZ COUNTY NEAR BOULDER CREEK AT SAN LORENZO RIVER BRIDGE AND AT KINGS CREEK BRIDGE REPLACE BRIDGES AND INSTALL MGS.	GORDON N. BALL, INC. 1777 OAKLAND BLVD. SUITE 300 WALNUT CREEK CA 94596	NGUYEN, IAN 1500 GREEN HILLS RD, STE 201 SCOTTS VALLEY, CA 95066 (805)748-6095	\$14,293,691 \$5,602,311 \$566,086	09/05/25 09/16/25 09/01/28	16% 39%
05-SCR-129-/.6 05-1J8304 ST-X087-(033)E --()		SANTA CRUZ COUNTY IN AND NEAR WATSONVILLE ON ROUTE 129 FROM ROUTE 1/129 SEPARATION TO SALSIPUEDES CREEK BRIDGE AND ON ROUTE 152 FR PAVEMENT, LIGHTING, CURB RAMPS, SIDEWALK,	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)262-6572	\$8,312,315 \$3,441,096 \$421,889	01/06/26 01/29/26 08/02/28	21% 41%
05-SLO-1-6.4/67.2 05-492864		SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTH OF SAN SIEMON FROM 0.3 MILE NORTH OF PIEDRAS BLANCAS LIGHTHOUSE ROAD TO 0.3 MILE NORTH O LANDSCAPE PLANTING, WETLAND MITIGATION AND	HANFORD APPLIED RESTORATION & CONSERVATION 755 BAYWOOD DRIVE, SUITE 380 PETALUMA CA 94954	SILVA,RICK 775 ARLINGTON ST. CAMBRIA,CA 93428 (805)471-2102	\$5,003,700 \$3,876,921 \$0	04/22/24 05/22/24 01/16/28	13% 77%
05-SLO-1-17.8/0 05-1R4404		SAN LUIS OBISPO COUNTY IN AND NEAR SAN LUIS OBISPO AT HIGHLAND DRIVE CONSTRUCT SIDEWALK, CURB RAMP, SIGNAL AND	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221		\$1,372,779 \$0 \$0	06/18/26 07/01/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 82
09/28/26

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-32.6/0 05-1R1004 BFST-S001-(673)E --()		SAN LUIS OBISPO COUNTY NEAR MORRO BAY AT TORO CREEK BRIDGE BRIDGE REPLACEMENT, HMA, AND RSP PROTECTIO	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	SILVA, RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$6,835,921 \$3,271,012 \$446,780	12/10/25 12/30/25 07/20/27	37% 48%
05-SLO-1-116.0/34.7 05-2A2904		REPLACE CULVERT, PLACE STRIPPING, ABANDON EXISTING STANDPIPE & CROSS CULVERT SLURRY BACKFILL AND TRAFFIC CONTROL DIRS EFA 05A3025	HARTZELL GENERAL ENGINEERING CONTRACTOR INC. PO BOX 771 CAYUCOS, CA 93430	SCHMIDT, MICHAEL 3230 RIVERSIDE AVE. STE. 130 PASO ROBLES, CA 93446 (805)550-3058	\$1,215,000 \$0 \$0	05/18/26 05/18/26 12/31/26	0% 0%
20.20.20 1130		REPLACE CULVERT, SLURRY BACKFILL & TC					
05-SLO-41-44.5/45.3 05-3307C4 HE13		SAN LUIS OBISPO COUNTY AT AND NEAR CHOLAMEON ROUTE 41 FROM ROUTE 41/46 SEPARATION TO 0.8 MILE NORTH OF ROUTE 41/46 SEPARATION AND 0 CONVERT TO A 4 LANE EXPRESSWAY	GUY F ATKINSON CONSTRUCTION LLC 611 ANTON BLVD, SUITE 1100 COSTA MESA, CA 92626 (714)287-1356	R, ERIC/HARRINGTON, BR IAN 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)393-5820	\$152,153,956 \$150,899,299 \$551,705	03/03/23 03/03/23 06/29/26	94% 98%
05-SLO-46-.1/8 05-1S6304		SAN LUIS OBISPO COUNTY NEAR CAMBRIA FROM ROUTE 1 TO 3.5 MILES WEST OF OLD CREEK ROAD CAPE AND SLURRY SEAL, ASPHALT RUBBER BINDE	INTERMOUNTAIN SLURRY SEAL, INC. 1000 NORTH WARM SPRINGS RD. SALT LAKE CITY UT 84116	RUSSU DEAN 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)448-3101	\$2,593,246 \$2,133,318 \$373,965	05/22/26 06/24/26 09/30/26	93% 82%
05-SLO-58-2.0/7.1 05-1J9714		SAN LUIS OBISPO COUNTY IN AND NEAR SANTA MARGARITA AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF I STREET TO 0.3 MILE EAST OF ROUTE 2 PLANTING AND IRRIGATION.	MARINA LANDSCAPE, INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868	SCHMIDT, MICHAEL 3230 RIVERSIDE DR PASO ROBLES CA (805)550-3058	\$447,962 \$318,376 \$0	10/22/25 11/18/25 05/23/29	7% 78%
05-SLO-101-7.8/16.5 05-1J8604 ACNH-Q101-(432)E --()		SAN LUIS OBISPO COUNTY IN AND NEAR ARROYO GRANDE AND PISMO BEACH FROM LOS BERROS ROAD UNDERCROSSING TO PISMO CREEK BRIDGE COLD PLANE AC PAVEMENT, RHMA-G, DRAINAGE S	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074- 2478	REED, ALBERT/EZEJI, BO NAVENTURE 2053 PREISKER LANE, SUITE E SANTA MARIA CA 93454 (209)601-2979	\$32,654,774 \$29,246,416 \$0	02/12/25 03/12/25 11/10/27	49% 86%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 83
09/28/26

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-16.0/22.5 05-1G6804 CML-HIP -(620)0 --()		SAN LUIS OBISPO COUNTY IN AND NEAR PISMO BEACH FROM PISMO BEACH OVERHEAD TO 0.2 MILE NORTH OF NORTH AVILA ROAD OVERCROSSING WIDEN BRIDGES, RETAINING WALL, HMA, RHMA,	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111	PHILIP GASTON, RE 2053 PREISKER LN, STE E SANTA MARIA, CA 93454 (805)922-1611	\$55,480,152 \$11,930,209 \$0	12/30/25 01/21/26 03/30/29	16% 22%
05-SLO-101-250.0/85 05-1S9304		REP. BURNT DRAINAGE SYSTEMS, REP.GUARDRAILCLEAR FIRE DEBRIS FROM INLETS/DITCH TEMP. TRAFFIC CONTROL DIRS EFA 05A REPAIR/CLEAR FIRE DAMAGE AND TRAFFIC CTRL	JOHN MADONNA CONSTRUCTION COMPANY INC. PO BOX 5310 SAN LUIS OBISPO, CA 93403 (805)543-7751	MORENO, ARTURO 2053 PREISKER LANE, STE E SANTA MARIA, CA 93454 (805)610-8212	\$8,485,000 \$8,357,430 \$0	08/03/25 10/02/25 09/14/26	52% 98%
20.20.20 1130							
05-SLO-101- 05-101018041		REPLACE EXISTING CHAIN LINK R/W FENCE WITHWROUGHT IRON PICKET FENCE W/ADDT'L BARS PROVIDE TEMPORARY TRAFFIC CONTROL DIRS EFA 05A REP.FENCE W/WROUGHT IRON FENCE & TC	CENTRAL COAST FENCE, INC. 540 S. 4TH STREET GROVER BEACH, CA 93433	BARNES, HENRY 3230 RIVERSIDE AVENUE, STE 130 PASO ROBLES, CA 93446 (805)393-5907	\$469,000 \$0 \$0	05/26/26 08/21/26 08/03/26	0% 0%
20.20.20 1130							
05-SLO-166-35.0/44 05-1S6104		SAN LUIS OBISPO COUNTY ABOUT 26 MILES EASTOF SANTA MARIA FROM CUYAMA RIVER BRIDGE TO0.3 MILE WEST OF CARRIZO CREEK BRIDGE OVERLAY EXISTING ROADWAY WITH RHMA (GAP GR	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111		\$2,866,777 \$0 \$0	04/21/26 05/27/26	0% 0%
05-SLO-229-5.5/9.2 05-1R7604		SAN LUIS OBISPO COUNTY IN AND NEAR CRESTONFROM 0.1 MILE SOUTH OF ROCKY CANYON ROAD TO ROUTE 229/41 SEPARATION RHMA-G OVERLAY, ASPHALT RUBBER BINDER CHIP	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111	ADAM RIANDA 3230 RIVERSIDE DRIVE SUITE 130 PASO ROBLES, CA 93446 (805)471-2100	\$1,561,987 \$884,993 \$353,164	04/29/26 06/03/26 09/25/26 09/21/26	97% 57%
05-VAR--/0 05-1S3204		SANTA CRUZ COUNTY AT VARIOUS LOCATIONS BRIDGE DECK POLYESTER CONCRETE OVERLAYS AN	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	NGUYEN, IAN 1500 GREEN HILLS RD., STE 201 SCOTTS VALLEY, CA 95066 (805)748-6095	\$842,639 \$830,858 \$0	02/02/26 02/17/26 12/01/26	100% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 84
09/28/26

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-VAR--/0 05-1N3604		MONTEREY COUNTY AT VARIOUS LOCATIONS REPLACE DRAINAGE SYSTEMS.	TOP TIER GRADING, LLC 8305 PRUNEDALE NORTH RD. #155 SALINAS CA 93907	SEYOUM, KASSAYE 1529 MONTEREY SALINAS HWY MONTEREY CA 93940 (310) 736-0160	\$1,037,037 \$377,214 \$0	05/22/26 07/17/26 12/16/26	18% 36%

Totals:	Authorized Final Amt:	<u>\$1,368,069,050</u>	Completed to Date:	<u>\$882,942,358</u>	Work This Month:	<u>\$22,507,480</u>
----------------	------------------------------	------------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 85
09/28/26

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-7.9/8.1 06-1C8604		FRESNO COUNTY NEAR AVENAL FROM 0.1 MILE SOUTH TO 0.1 MILE NORTH OF ARROYO PASAJEROBRIDGE PLANTING, IRRIGATION SYSTEM, EROSION CONTR	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA SONORA CA 95370	RYAN HUNT 90 W. ASHLAN AVE, SUITE#110 CLOVIS, CA 93612 (559)905-6432	\$912,840 \$131,035 \$131,035	01/28/26 03/04/26 01/05/27	10% 14%
06-FRE-33-13.9/16.7 06-0X2904 ACST-S033-(095)E --()		FRESNO COUNTY IN AND NEAR COALINGA FROM ENTERPRISE PARKWAY TO LOS GATOS CREEK SOUTH CHANNEL BRIDGE HMA (TYPE A), RDWY EXC, CL 2 AB, CURB RAMP	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722	DADAWALLA DIN 90 W ASHLAN AVE CLOVIS CA 93721 (559)417-5927	\$10,280,896 \$7,001,711 \$498,872	12/05/25 12/30/25 01/05/27	64% 67%
06-FRE-41-21.1/32.2 06-1E7604		FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF JENSEN AVENUE OVERCROSSING TO 0.5 MILE NORTH OF AUDUBON DRIVE TRANSPORTATION ART, IRRIGATION, AND PLANTI	CALIFORNIA TURF AND LANDSCAPING 7726 N FIRST ST STE 158 FRESNO CA 93720	CHANTHA CHAP 90 W ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)977-5551	\$2,237,059 \$1,840,018 \$0	08/07/24 09/17/24 03/26/26	93% 82%
06-FRE-41-23.2/31.7 06-0X7804 ACNH-P041-(605)E --()		FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM VENTURA AVENUE VIADUCT TO FRIANT ROAD UNDERCROSSING CONSTRUCT SLOPE PAVING (STAMPED CONCRETE)	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE ST RIVERSIDE CA 92509 (909)342-8447	EDUARDO BRAVO 90 WEST ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)207-5363	\$10,258,798 \$9,634,897 \$0	06/04/24 07/17/24 05/21/26	100% 94%
06-FRE-99-4.9/7.2 06-0U4214		FRESNO COUNTY IN AND NEAR SELMA AND FOWLERFROM 0.4 MILE SOUTH OF SECOND STREET UNDERCROSSING TO 0.7 MILE NORTH OF FLORAL AVENUE AN REPLACE HIGHWAY PLANTING AND INSTALL IRRIG	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	FERNANDO DE ALBA 90 W. ASHLAN AVENUE, SUITE 110 CLOVIS, CA 93612 (559)207-5363	\$1,830,273 \$1,716,563 \$4,286	09/19/24 10/31/24 10/20/28	26% 94%
06-FRE-99-233.0/0 06-1G3504		CONSTRUCTION AND INSTALLATION OF NEW CEILING, FUME HOODS, MOTORS, DUCTS, MONITORING SYSTEM, VENT STACKS, HVAC SYSTEM, THERMOSTDIR REPAIR D06 MATERIALS LAB	GRUEN ENGINEERING, INC. 12418 GRUEN ST PACOIMA CA 91331	DE ALBA, FERNANDO 90 W ASHLAN AVE, SUITE 110 CLOVIS CA 93612 (559)288-8603	\$2,740,000 \$1,223,531 \$0	12/08/24 12/08/24 09/20/26	54% 45%

20.20
201131

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 86
09/28/26

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-145-35.3/41.2 06-1H8404		FRESNO COUNTY NEAR KERMAN ON ROUTE 145 FROM 0.1 MILE NORTH OF ROUTE 180 TO 0.1 MILE SOUTH OF MADERA COUNTY LINE AND ON ROUTE 269 F INSTALL EDGE AND CENTER RUMBLE STRIP.	SPECIALIZED PAVEMENT MARKING, LLC 11095 SW INDUSTRIAL WAY SUITE TUALATIN OR 97062	DIN DADAWALLA 90 W ASHLAN AVE SUITE 110 CLOVIS CA 93612 (559)417-5927	\$719,475 \$544,097 \$298,279	03/19/26 05/27/26 09/24/26 08/24/26	87% 75% COMPLETED
06-FRE-168-8.1/45.8 06-0X2204 PTST-S168-(068)E --()		FRESNO COUNTY IN AND NEAR CLOVIS AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF FOWLER AVENUE OVERCROSSING TO 0.1 MILE EAST OF WARBLER RCP CULVERTS, CIPP, STRUCTURAL CONCRETE (D	WYLATTI RESOURCE MANAGEMENT, INC. 1471 S MAIN ST #B WILLITS CA 95490	CHANTHA CHAP 90 W. ASHLAN AVE, SUITE#110 CLOVIS, CA 93619 (559)977-5551	\$8,764,263 \$3,141,017 \$567,386	12/22/25 01/12/26 05/20/27	37% 36%
06-FRE-168-23.6/53.8 06-1H9004		FRESNO COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF NICHOLAS ROAD TO 4.1 MILES EAST OF HUNTINGTON LAKE ROAD CURED-IN-PLACE PIPELINER AND CULVERT REPLA	CENTRAL COAST FINANCIAL GROUP,INC. DBA CCFG CONSTRUCTION 17750 WARDS FERRY RD SONORA CA 95370	EDUARDO BRAVO 90 W. ASHLAN AVE, SUITE#110 CLOVIS, CA 93612 (559)917-4185	\$703,653 \$249,404 \$174,429	04/30/26 06/03/26 10/14/26	58% 35%
06-FRE-168-49.1/49.5 06-1A0904 PTST-S168-(067)E --()		FRESNO COUNTY NEAR SHAVER LAKE FROM 1.3 MILES EAST OF DALTON AVENUE TO 0.2 MILE WEST OF HUNTINGTON LAKE ROAD CONSTRUCT SIDEHILL VIADUCT STRUCTURE.	VIKING CONSTRUCTION COMPANY, INC. 3835 SECURITY PARK DRIVE RANCHO CORDOVA CA 95742	MOHAMMED ALQUTAMI 90 W. ASHLAN AVE, SUITE#110 CLOVIS, CA 93612 (559)939-8827	\$32,861,120 \$11,199,913 \$1,297,165	12/19/25 01/29/26 09/25/28	17% 34%
06-FRE-180-24.5/36.3 06-1H9204		FRESNO COUNTY IN AND NEAR MENDOTA FROM BELMONT AVENUE TO 0.3 MILE WEST OF YUBA AVENUE HMA (TYPE A), COLD PLANE AC PVMT AND TRAFF	WALSH MONTGOMERY CONSTRUCTION,INC. 915 HOBLITT AVENUE CLOVIS CA 93612 (559)347-9188	DIN DADAWALLA 90 W ASHLAN AVE ST 110 CLOVIS CA 93612 (559)417-5927	\$1,387,028 \$0 \$0	04/14/26 06/17/26	0% 0%
06-FRE-180-24.6/41.1 06-1E8804 HSST-P180-(067)E --()		FRESNO COUNTY IN AND NEAR KERMAN FROM BELMONT AVENUE TO MODOC AVENUE AND FROM 0.2 MILE EAST OF GOLDENROD AVENUE TO 0.3 MILE WEST O COLD PLANE, HMA PAVING AND PAVEMENT DELINE	PAVE-TECH, INC. 3043 HARDING STREET CARLSBAD CA 92008		\$1,222,717 \$1,192,657 \$92,054	02/20/26 03/26/26 10/21/26	66% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 87
09/28/26

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-47.4/47.8 06-0Y4104 SSTG-P180-(066)E --()		FRESNO COUNTY NEAR ROLINDA FROM 0.2 MILE WEST TO 0.2 MILE EAST OF DICKENSON AVENUE PLACE HMA, MINOR CONCRETE, JPCP, ROADWAY E	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722		\$8,039,741 \$0 \$0	01/12/26 02/10/26	0% 0%
06-FRE-180-54.1/56 06-342354		IN AND NEAR FRESNO FROM 0.2 MILE WEST OF BRAWLEY AVENUE TO TEILMAN AVENUE HIGHWAY PLANTING	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	DIN DADAWALLA 3240 N. MILLBROOK FRESNO, CA 93726 (559)417-5927	\$5,767,298 \$5,278,608 \$0	05/20/22 07/15/22 08/20/26 09/03/26	0% 0% PLANT EST SATIS
06-FRE-180-/0 06-1J3304		IN FRESNO COUNTY HWY 180/41 AT VARIOUS LOCATIONS DIR ORDER EMERGENCY F.A. REMOVE & REPLACE FENCE & GATES	AL VAR FENCE CO 15275 STONY OAKS LN PRATHER CA 93651	ALAA GHONEIM 90 W ASHLAN AVE CLOVIS CA 93612 (559)917-2597	\$985,000 \$979,459 \$0	10/06/25 02/05/26 08/30/26	55% 99%
20.20.20 1130							
06-FRE-198-.5/19.5 06-0X0604 ACST-S198-(077)E --()		FRESNO COUNTY AT VARIOUS LOCATIONS FROM 1.3 MILES WEST OF WARTHAN CREEK OVERCROSSING TO 1.7 MILES WEST OF FIRESTONE AVENUE REMOVE AND REPLACE CULVERTS AND CURED IN P	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. SUITE 300 ROSEVILLE CA 95661 (916)757-6400	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$8,796,490 \$5,425,914 \$1,270,920	05/08/24 06/07/24 12/16/26	70% 62%
06-FRE-5725-/0 06-0X4304		FRESNO COUNTY IN FRESNO AT WEST AVENUE MAINTENANCE STATION AT 1283 NORTH WEST AVENUE TREE CREW AND SPECIAL CREWS BUILDING.	BOWE CONTRACTORS, INC. 609 BAILEY COURT TEHACHAPI CA 93561	MOHAMMED ALQUTAMI 90 W. ASHLAN AVENUE, SUITE#110 CLOVIS, CA 93612 (559)939-8827	\$12,635,682 \$3,698,760 \$721,822	11/14/25 12/19/25 07/02/27	43% 29%
06-KER-5-.8/0 06-0X5704 CIMG-005 -(4)2 --()		KERN COUNTY NEAR LEBEC AT THE TEJON SAFETYROADSIDE REST AREA BUILDING WORK, MOBILIZATION, GUARDRAIL, TR	TSI ENGINEERING, INC. 4600 ROSEVILLE RD SUITE 140 NORTH HIGHLANDS CA 95660	MD RAHMAN 3600 N, SILLECT AVE BAKERSFIELD, CA 93308 (559)353-4531	\$6,639,747 \$3,079,785 \$289,727	12/10/25 12/30/25 04/27/27	39% 47%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 88
09/28/26

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-4.1/10.7 06-0W9204 ACIM-005 -(4)2 --()		KERN COUNTY NEAR GRAPEVINE FROM 0.3 MILE SOUTH OF GRAPEVINE CREEK BRIDGE TO 0.5 MILE NORTH OF GRAPEVINE ROAD UNDERCROSSING RDWY EXC, CRCP, JPCP, HMA, TEMP BARRIER SY	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	ROBERT DECKER 3600 N. SILLECT AVE BAKERSFIELD, CA 93308 (559)977-5450	\$78,739,846 \$11,257,033 \$897,548	12/18/25 01/12/26 01/03/28	26% 14%
06-KER-5-8.0/8.5 06-1H1504 PTIM-005 -(4)2 --()		KERN COUNTY NEAR GRAPEVINE FROM 0.5 MILE SOUTH OF GENERAL PETROLEUM UNDERCROSSING TO GENERAL PETROLEUM UNDERCROSSING CABLE NET DRAPERY SYSTEM AND ELEVATED CABL	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO CA 93445	MD RAHMAN 3600 N SILLECT AVE BAKERSFIELD, CA 93308 (559)353-4531	\$4,599,127 \$0 \$0	06/12/26 07/07/26	0% 0%
06-KER-5-10.2/16 06-0U5004 ACIM-005 -(4)2 --()		KERN COUNTY AT AND NEAR WHEELER RIDGE FROMGRAPEVINE UNDERCROSSING TO ROUTE 5/99 SEPARATION INDIVIDUAL SLAB REPLACEMENT (RSC) AND HMA	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361	ROBERT DECKER 3600 N. SILLECT AVENUE BAKERSFIELD, CA 93308 (559)977-5450	\$20,878,640 \$20,959,540 \$0	08/29/24 09/10/24 09/04/26	98% 97%
06-KER-5-40.0/42.9 06-1H9304		KERN COUNTY IN AND NEAR BUTTONWILLOW FROM 1.2 MILES SOUTH OF ROUTE 5/43 SEPARATION TO 0.1 MILE SOUTH OF KERN RIVER UTILITY ROAD OV COLD PLANE AC PVMT, HMA (TYPE A) AND RHMA-	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111	AMARJIT DHALIWAL 3600 N.SILLECT AVENUE BAKERSFIELD,CA 93308 (661)333-5825	\$4,637,585 \$3,800,165 \$2,502,227	03/12/26 04/14/26 10/08/26	69% 82%
06-KER-5-/4.4 06-1J3504 20.20.20 1130		INSTALL PLANTING, SOIL STABILIZATION, TEMPORARY IRRIGATION, CLEARING AND GRUBBING, GRADING AND 1 YEAR PLANT ESTABLISHMENT DIR EFA INSTALL PLANTING, SOIL STABILIZATION	PACIFIC RESTORATION, GROUP INC PO BOX 2061 LAKE ELSINORE CA 95231	BOB DECKER 3600 N SILLECT AVE BAKERSFIELD CA 93308 (559)919-3165	\$462,500 \$0 \$0	06/01/26 06/12/26 09/19/26	0% 0%
06-KER-33-21.8/39.8 06-0X2404		KERN COUNTY AT VARIOUS LOCATIONS FROM 0.9 MILE SOUTH OF HENRY ROAD TO 0.2 MILE NORTHOF CYMRIC ROAD (NORTH) STRUCTURAL CONCRETE AND RCP DRAINAGE CULVE	DOJA, INC. 5050 MISSION BLVD ONTARIO CA 91762	BOB DECKER 3600 N. SILLECT AVENUE BAKERSFIELD, CA 93308 (559)977-5450	\$5,286,472 \$1,729,808 \$287,017	03/07/25 04/02/25 11/09/26	84% 33%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 89
09/28/26

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-33-/14.5 06-1H9404		KERN COUNTY IN AND NEAR MARICOPA FROM THE SAN LUIS OBISPO COUNTY LINE TO 0.1 MILE NORTH OF CADET ROAD HMA (TYPE A), RHMA OPEN GRADED AND COLD PL	WESTROCK LLC DBA WESTROCK GENERAL ENGINEERING 7005 DOWNING AVE. BAKERSFIELD CA 93308	BOB DECKER 3600 N. SILLECT AVENUE BAKERSFIELD, CA 93308 (559)977-5450	\$4,489,663 \$3,984,101 \$9,978	03/05/26 05/12/26 09/28/26	100% 92%
06-KER-43-15.6/16 06-1A4704 SSTG-S043-(001)E --()		KERN COUNTY IN SHAFTER FROM 0.2 MILE SOUTH OF LOS ANGELES AVENUE TO 0.2 MILE NORTH OF LOS ANGELES AVENUE RDWY EXC, HMA (TYPE A), MINOR CONCRETE AND	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	BOB DECKER 3600 N. SILLECT AVE BAKERSFIELD, CA 93308 (559)977-5450	\$6,442,735 \$0 \$0	05/29/26 06/11/26	0% 0%
06-KER-43-25.1/25.4 06-3HT0U4 6206-037 -()0 --()		KERN COUNTY IN WASCO ON ROUTE 46 FROM E STREET TO 0.2 MILE EAST OF ROUTE 43/46 EAST JUNCTION AND ON ROUTE 43 FROM 0.1 MILE SOUTH OF ROUNDAABOUT, WIDEN LANES, TEMPORARY SHOOFLY	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821 (714)984-5500	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA, 93291 (559)341-7981	\$70,313,735 \$2,452 \$0	01/28/26 02/11/26 11/08/28	0% 0%
06-KER-46-51.4/57.9 06-1A7604 ACNH-P046-(063)E --()		KERN COUNTY IN AND NEAR WASCO FROM 0.20 MILE EAST OF ROUTE 43 TO 0.30 MILE EAST OF ROUTE 46/99 SEPARATION COLD PLANE AC PAVEMENT, RHMA OVERLAY, CONC	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	AMARJIT DHALIWAL 3600 N. SILLECT AVE BAKERSFIELD, CA 93308 (661)333-5825	\$6,545,085 \$5,729,234 \$217,926	10/20/25 11/10/25 10/27/26	77% 87%
06-KER-46-450.0/46.5 06-1K4204		HAZMAT SPILL CLEANUP AND DISPOSAL FROM A TRUCK CARRYING HIGH-PH CORROSIVE SUBSTANCE KER-46 JUMPER AVENUE HAZMAT SPILL CLEANUP DIRS HAZMAT SPILL CLEANUP	GRIFFITH COMPANY 3050 E BIRCH STREET BREA CA 92821	DHALIWAL, AMARJIT 3600 N SILLECT AVE BAKERSFIELD CA 93308 (661)333-5825	\$941,051 \$208,376 \$0	04/03/26 05/22/26 09/02/26	55% 22%
20.20.20 1130							
06-KER-58-50.6/51.8 06-1H9804		KERN COUNTY IN AND NEAR BAKERSFIELD FROM MOHAWK STREET TO ROUTE 58/99/178 SEPARATION HMA (TYPE A) AND MODIFY SIGNAL AND LIGHTIN	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	BOB DECKER 3600 N. SILLECT AVE BAKERSFIELD, CA 93308 (559)977-5450	\$774,743 \$0 \$0	06/24/26 07/16/26 10/30/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 90
09/28/26

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-534.0/0 06-1K4604		REMOVE AND REPLACE ELECTRICAL WIRES AND CABINET REMOVE AND REPLACE ELECTRICAL WIRES AND CABINET DIRS EFA 06A3340 REMOVING AND REPLACING ELECTRICAL WIRES AN	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET RIVERSIDE CA 95204	CHAHAL, MANDEEP 3600 N SILLECT AVE BAKERSFIELD CA 93308 (661)808-4666	\$426,000 \$0 \$0	08/10/26 08/24/26 09/18/26	0% 0%
20.20.20 1130							
06-KER-99-23.6/28.4 06-0Q2814		KERN COUNTY IN BAKERSFIELD FROM PALM AVENUE OVERCROSSING TO BEARDSLEY CANAL BRIDGE REPLACEMENT PLANTING.	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMRIT BRAR 3600 N. SILLECT ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$6,223,406 \$5,884,918 \$11,622	02/16/23 03/15/23 10/31/27	0% 0% PLANT EST SATIS
06-KER-99-56.4/57.6 06-0W79U4 ACNH-P099-(689)E --()		KERN AND TULARE COUNTIES IN AND NEAR DELANO FROM 0.2 MILE SOUTH OF CECIL AVENUEOVERCROSSING TO 0.7 MILE NORTH OF AVENUE 100 OVERCR RDWY EXC, HMA, AGGREGATE BASE, CRCP, SIGN	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361	JAKE GARCIA 3600 N.SILLECT AVENUE BAKERSFIELD, CA 93308 (559)905-1299	\$132,394,565 \$65,494,159 \$8,627,118	04/10/25 04/24/25 07/23/27	54% 50%
06-KER-99-/10.8 06-1H9504		KERN COUNTY NEAR WHEELER RIDGE FROM 0.1 MILE NORTH OF ROUTE 5/99 SEPARATION TO 0.2MILE SOUTH OF OLD ROUTE 99 OVERCROSSING COLD PLANE, PLACE HMA (TYPE A), RHMA (TYPE	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	AMRIT BRAR 3600 N. SILLECT AVENUE BAKERSFIELD, CA 93308 (661)332-0538	\$4,203,736 \$86,672 \$86,672	05/01/26 06/03/26 11/10/26	13% 2%
06-KER-119-28.2/31.3 06-0V6104 ACST-S119-(022)E --()		KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.1 MILE WEST OF ASHE ROAD TO ROUTE 119/99SEPARATION HMA (TYPE A), RCP, CLASS 2 AB, ROADWAY EXC	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	AMRIT BRAR 3600 N. SILLECT AVE BAKERSFIELD CA 93308 (661)332-0538	\$30,202,735 \$1,026,211 \$1,026,211	12/24/25 01/12/26 01/12/28	7% 3%
06-KER-155-.1/1.3 06-0W81U4		KERN COUNTY IN DELANO FROM FREMONT STREET TO 0.1 MILE WEST OF BROWNING ROAD HMA (TYPE A), MINOR CONCRETE, AND SIGNAL A	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	MICHAEL GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$13,363,443 \$1,628,237 \$462,857	03/17/26 04/17/26 01/28/27	20% 12%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 91
09/28/26

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-166-30.0/3 06-1J3804		ROADWAY REPAIR INSTALL NEW DRAINAGE SYSTEM PAVEMENT DELINEATION PERMANENT EROSION CONTROL DIRECTORS ORDER EMERGENCY F.A.	GRIFFITH COMPANY 1128 CARRIER PKWY AVE BAKERSFIELD CA 93308	MD RAHMAN 3600 N SILLECT AVE BAKERSFIELD CA 93308 (559)353-4531	\$1,405,000 \$82,670 \$42,679	03/30/26 04/13/26 11/16/26	13% 92%
06-KER-184-1.1/8.3 06-0U2904 ACNH-P184-(018)E --()		KERN COUNTY NEAR BAKERSFIELD FROM WHARTON AVENUE TO EDISON HIGHWAY COLD PLANE & OVERLAY WITH HMA/RHMA, CONSTR	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMRIT BRAR 3600 N. SILLECT ROAD BAKERSFIELD CA 93308 (661)332-0538	\$30,811,735 \$24,563,744 \$751,386	08/14/25 08/25/25 12/01/26	79% 78%
06-KER-204-59.0/5.9 06-1J3104		REPLACEMENT OF EXSISTING BRIDGE BARRIER RAIL ADN GUARDRAIL SYSTEM DIR ORDER EMERGENCY F.A. REPLACEMENT OF BRIDGE RAIL & GUARDRAIL	BULGER CONSTRUCTION 4847 HOPYARD RD ST 4 #395 PLEASANTON CA 94588	BOB DECKER 3600 N SILLECT AVE BAKERSFIELD CA 93308 (559)977-5450	\$1,400,000 \$1,054,236 \$163,302	10/06/25 10/24/25 09/25/26	100% 75%
20.20 201130							
06-KER-223-1.8/10.4 06-1C0604 ACST-S223-(013)E --()		KERN COUNTY NEAR BAKERSFIELD FROM ROUTE 223/5 SEPARATION TO 0.1 MILE WEST OF ROUTE223/99 SEPARATION FULL DEPTH RECYCLE AND V-DITCHES.	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	SAMUEL GARCIA 3600 N.SILLECT AVE BAKERSFIELD, CA, 93308 (559)513-1469	\$9,444,550 \$8,172,615 \$336,648	11/26/25 01/14/26 10/16/26	83% 88%
06-KIN-5-16.6/26.7 06-1G7704		KINGS COUNTY IN AND NEAR AVENAL FROM ROUTE5/41 SEPARATION TO FRESNO COUNTY LINE REMOVE AND REPLACE ASPHALT CONCRETE OVERLA	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	CHANTHA CHAP 90 W ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)977-5551	\$4,341,603 \$4,222,068 \$13,800	04/01/25 04/29/25 07/26/26	100% 95%
06-KIN-41-16.6/16.9 06-0X9504 SNHG-P041-(608)E --()		KINGS COUNTY NEAR KETTLEMAN CITY FROM 0.1 MILE SOUTH OF BERNARD DRIVE TO 0.2 MILE NORTH OF BERNARD DRIVE CONSTRUCT DOUBLE LANE JPCP ROUNDAOUT.	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722 (559)274-0300	OSCAR SHERRILL 90 W ASHLAN AVE STE 110 CLOVIS CA 93612 (559)977-6478	\$8,069,949 \$0 \$0	02/19/26 03/26/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 92
09/28/26

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-41-48.0/48.3 06-0S37U4 ACNH-P041-(609)E --()		KINGS AND FRESNO COUNTIES NEAR LEMOORE FROM 0.3 MILE SOUTH OF EXCELSIOR AVENUE TO 1.0 MILE SOUTH OF CONEJO AVENUE JPCP, HMA, AGGREGATE BASE, EARTHWORK AND B	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	SHERRILL OSCAR 90 W ASHLAN AVE CLOVIS CA 93621 (559)977-6478	\$54,632,400 \$0 \$0	03/26/26 05/12/26	0% 0%
06-KIN-41-/15.5 06-0Y1704 ACNH-P041-(607)E --()		KINGS COUNTY NEAR KETTLEMAN CITY FROM THE KERN COUNTY LINE TO 0.8 MILE SOUTH OF ROUTE 5 COLD PLANE AC PVMT, OVERLAY HMA AND RHMA.	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074	SHERRILL, OSCAR 90 W. ASHLAN AVE SUITE 110 CLOVIS, CA 93612 (559)977-6478	\$16,310,615 \$15,345,350 \$147,550	03/03/25 04/02/25 10/19/26	87% 90%
06-MAD-29-7.4/7.7 06-1E2304		MADERA COUNTY NEAR MADERA ON COUNTY ROAD 29 FROM 0.1 MILE NORTHWEST OF AVENUE 12 TO 0.4 MILE SOUTH OF PECAN LANE HMA, CRCP, MINOR CONC AND LIGHTING.	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722	BRAVO, EDUARDO 90 W. ASHLAND AVE, STE 110 CLOVIS, CA 93612 (559)917-4185	\$899,011 \$0 \$0	04/28/26 05/18/26	0% 0%
06-MAD-145-8.0/12 06-0Y1804 ACST-S145-(002)E --()		MADERA COUNTY IN AND NEAR MADERA FROM 0.1 MILE SOUTH OF AVENUE 13 TO 0.1 MILE SOUTH OF EAST MADERA UNDERPASS PLACE HMA (TYPE A), MINOR CONCRETE SIDEWAL	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722	CHAP, CHANTHA 90 W. ASHLAN AVE. SUITE 110 CLOVIS, CA, 93612 (559)977-5551	\$18,118,020 \$2,211,733 \$624,296	04/22/26 05/26/26 05/04/26	10% 12%
06-MAD-152-/15.5 06-1H9704		MADERA COUNTY NEAR CHOWCHILLA FROM ROUTE 59/152 SEPARATION TO 0.1 MILE WEST OF ROUTE 99/152 SEPARATION COLD PLANE AC, REMOVE CONCRETE PAVEMENT AN	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	GILL, GURJOT 90 W. ASHLAN AVE. SUITE 110 CLOVIS, CA 93612 (559)977-0927	\$4,647,238 \$2,609,283 \$0	03/03/26 03/18/26 11/19/26	37% 55%
06-TUL-63-12.1/21.6 06-1G7404		TULARE COUNTY NEAR VISALIA ON ROUTE 63 FROM 0.3 MILE NORTH OF AVENUE 326 TO 0.5 MILE NORTH OF AVENUE 396 AND IN PORTERVILLE ON RO RUMBLE STRIPS AND STRIPING.	ARCHER CIVIL CONSTRUCTION, LLC 1353 SOUTH J STREET TULARE CA 93274 (559)372-1838	MIKE GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291	\$1,326,085 \$1,214,350 \$0	05/28/25 06/26/25 04/21/26	95% 92%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 93
09/28/26

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-63-23.6/0 06-1E4204 HSST-S063-(024)E --()		TULARE COUNTY AT OROSI AT AVENUE 416 MODIFY SIGNAL AND LIGHTING SYSTEMS AND HMA	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (831)768-4020	MIKE GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$833,291 \$0 \$0	05/14/26 06/09/26	0% 0%
06-TUL-65-19.2/0 06-1F1804 HSNH-P065-(111)E --()		TULARE COUNTY IN PORTERVILLE AT OLIVE AVENUE UNDERCROSSING TRAFFIC SIGNAL AND AMERICAN DISABILITY ACT	HIGH-LIGHT ELECTRIC, INC. 1460 E. COOLEY DRIVE, STE 100 COLTON CA 92324 (951)352-9646	MICHAEL GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291	\$1,128,888 \$671,626 \$388,687	08/14/25 09/26/25 09/25/26	76% 59%
06-TUL-65-/6.9 06-1H9904		TULARE COUNTY NEAR DELANO FROM KERN COUNTYLINE TO 0.1 MILE SOUTH OF AVENUE 56 COLD PLANE AND RHMA-G WITH VARIOUS HMA DIG	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	CAMBEROS, HUGO 90 W ASHLAN AVE SUITE 110 CLOVIS CA 93612 (559)981-7701	\$2,147,992 \$1,937,511 \$0	04/15/26 05/04/26 12/31/26	100% 97%
06-TUL-99-12.6/0 06-1F7504		TULARE COUNTY AT PIXLEY AT DAVIS STREET OVERCROSSING AND AT EAST COURT AVENUE OVERCROSSING BRIDGE RAILING AND CONCRETE CURB RAMPS.	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	CHRIS WILFONG 8530 W ROOSEVELT AVE VISALIA, CA, 93291 (559)936-7650	\$602,553 \$0 \$0	01/23/26 02/18/26	0% 0%
06-TUL-99-13.5/19.5 06-1G8404		TULARE COUNTY AT TIPTON FROM 0.1 MILE NORTH OF ROAD 124 ON RAMP TO AVENUE 152 OVERCROSSING COLD PLANE AC PAVEMENT AND HMA.	ARCHER CIVIL CONSTRUCTION, LLC 1353 SOUTH J STREET TULARE CA 93274 (559)372-1838	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$3,378,039 \$3,227,844 \$0	03/14/25 04/15/25 04/20/26	98% 95%
06-TUL-99-26.3/27.6 06-0U8804 ILD-6206-(033)0 --()		TULARE COUNTY IN TULARE FROM 0.9 MILE NORTH OF AVENUE 200 OVERCROSSING TO PAIGE ROAD OVERCROSSING CONSTRUCT INTERCHANGE.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$47,760,110 \$43,983,408 \$213,652	01/23/23 02/17/23 12/20/26	100% 91%
							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 94
09/28/26

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-27.6/30.6 06-0W9104 ACNH-P099-(687)E --()		TULARE COUNTY IN AND NEAR TULARE FROM PAIGE AVENUE OVERCROSSING TO PROSPERITY AVENUE OVERCROSSING. HMA, RHMA-G, JOINTED PLAIN CONC PVMT (RSC)	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	AMIR ZAMANIAN 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)250-8186	\$21,573,055 \$21,106,645 \$50,568	09/16/24 10/01/24 09/17/26	96% 94%
06-TUL-99-30.2/35.2 06-360304		TULARE COUNTY IN AND NEAR TULARE FROM 0.4 MILE SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 1.2 MILES SOUTH OF AVENUE 280 OVERCROSS INSTALL IRRIGATION SYSTEM AND PLANTING.	EMPIRE LANDSCAPING INC. 26945 COUNTY ROAD 97D DAVIS CA 95616	AMIR ZAMANIAN 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)250-8186	\$2,501,896 \$2,231,568 \$0	05/03/24 05/17/24 01/03/29	31% 89%
06-TUL-99-35.8/37.1 06-487404 6206-039 -()0 --()		TULARE COUNTY IN AND NEAR VISALIA FROM 0.6MILE SOUTH OF AVENUE 280 OVERCROSSING TO 0.7 MILE NORTH OF AVENUE 280 OVERCROSSING REPLACE BRIDGE STRUCTURES AND CONSTRUCT RO	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	AMIR ZAMANIAN 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)250-8186	\$67,288,461 \$14,171,987 \$2,830,570	01/14/25 02/12/25 02/25/28	16% 21%
06-TUL-99-36.4/53.5 06-1J0304		TULARE AND FRESNO COUNTY FROM AVENUE 280 TO 0.4 MILE NORTH OF BETHEL AVENUE REMOVE CONCRETE PAVEMENT, HMA (TYPE A).	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550		\$610,395 \$613,143 \$88,672	05/20/26 06/11/26 10/04/26	80% 98%
06-TUL-190-11.2/11.6 06-1A3104 SSTG-P190-(025)E --()		TULARE COUNTY NEAR PORTERVILLE FROM 0.2 MILE WEST OF ROAD 208 TO 0.2 MILE EAST OF ROAD 208 CONSTRUCT ROUNDABOUT.	ARCHER CIVIL CONSTRUCTION, LLC 1353 SOUTH J STREET TULARE CA 93274 (559)372-1838	MIKE GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$2,676,997 \$0 \$0	10/20/25 11/10/25	0% 0%
06-TUL-190-13.1/16.6 06-0Q4324		TULARE COUNTY IN AND NEAR PORTERVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF WESTWOOD STREET TO 0.1 MILE EAST OF SOUTH MAIN ST HMA, MINOR CONCRETE AND JPCP.	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722 (559)274-0300	MICHAEL GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$9,537,988 \$6,776,691 \$712,214	06/27/25 07/23/25 11/30/26	100% 71% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 95
09/28/26

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-190-42.7/42.8 06-1H6904		CONSTRUCTING CIP/RC BOX GIRDER (FULL WIDTH), ROADWAY CONSTRUCTION/EXCAVATION, DRAINAGE SYSTEMS, PERMANENT EROSION CONTROL DIR EFA	CCFG CONSTRUCTION 17750 WARDS FERRY RD SONORA CA 95370 (209)743-4911	MANDUJANO, CESAR 8530 ROOSEVELT AVE VISALIA CA 93291 (559)905-6468	\$15,430,328 \$13,095,101 \$298,889	07/14/25 07/30/25 10/31/26	53% 86%
20.20.20 1130		CLEANING THE SLOPE AND PERFORMING A HALF					
06-TUL-198-11.6/11.9 06-0W90U4 ACNH-P216-(007)E --()		TULARE COUNTY IN AND NEAR VISALIA ON ROUTE216 FROM 0.2 MILE SOUTH OF LOVERS LANE UNDERCROSSING TO 0.2 MILE EAST OF MCAULIFFSTREET HMA AND MODIFYING SIGNAL AND LIGHTING SYST	TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864 (916)484-3011	MIKE GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$26,756,492 \$15,535,925 \$379,140	08/29/24 09/13/24 10/05/26	49% 58%
06-TUL-216-13.6/19.3 06-1J0104		TULARE COUNTY IN AND NEAR WOODLAKE FROM CYPRESS AVENUE (NORTH) TO ROUTE 198 HMA (TYPE A), POLYMER ASPHALTIC EMULSION A	DOOLITTLE CONSTRUCTION, LLC DBA DOOLITLLE ROAD CONSTRUCTION 15 BUSINESS PARKWAY SUITE 105 SACRAMENTO CA 95828	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)286-7590	\$1,025,925 \$617,682 \$319,525	03/18/26 04/03/26 10/31/26	60% 60%
06-TUL-245-/33 06-0X0704 PTST-S245-(002)E --()		TULARE COUNTY AT VARIOUS LOCATIONS FROM ROUTE 198/245 SEPARATION TO FRESNO COUNTY LINE REMOVE AND REPLACE CSP AND RCP CULVERTS.	GENUINE ENGINEERING, INC. 13306 INDIAN BOW CIRCLE CORONA CA 92883 (951)674-5000	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)286-7590	\$5,042,623 \$2,276,691 \$343,482	12/11/25 01/13/26 02/05/27	47% 45%
06-VAR--/0 06-1H9604		KERN COUNTY AT VARIOUS LOCATIONS COLD PLANE AC PAVEMENT AND PLACING RHMA TY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 3600 N.SILLECT AVENUE BAKERSFIELD, CA 93308 (661)333-5825	\$5,406,691 \$5,631,363 \$0	10/22/25 11/10/25 07/21/26 09/16/26	88% 97% COMPLETED
06-VAR--/0 06-1F9004		TULARE COUNTY AT VARIOUS LOCATIONS HMA (TYPE A) AND RHMA (GAP GRADED).	ARCHER CIVIL CONSTRUCTION, LLC 1353 SOUTH J STREET TULARE CA 93274 (559)372-1838	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$3,512,485 \$3,097,530 \$0	05/08/25 06/26/25 08/31/26	100% 89% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 96
09/28/26

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-VAR--/0 06-1H9104		MADERA COUNTY AT VARIOUS LOCATIONS CURED-IN-PLACE PIPELINER, RCP, HMA (TYPE A	WALSH MONTGOMERY CONSTRUCTION, INC. 915 HOBLITT AVENUE CLOVIS CA 93612	GILL, GURJOT 90 W. ASHLAN AVE. CLOVIS, CA 93621 (559)977-0927	\$506,118 \$48,429 \$48,429	05/06/26 05/18/26 11/30/26	9% 10%
06-VAR--/0 06-0W9704 ACNH-P099-(684)E --()		FRESNO COUNTY AT VARIOUS LOCATIONS PLANTING, MAINTAINING EXISTING PLANTING AR	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	AMIR ZAMANIAN 90 W. ASHLAN AVE, SUITE#110 CLOVIS, CA 93612 (559)250-8186	\$13,969,928 \$11,374,023 \$39,698	02/23/24 05/15/24 11/13/29	39% 81%
06-VAR--/0 06-1G1904		KERN COUNTY AT VARIOUS LOCATIONS FURNISH AND PLACE POLYESTER CONCRETE OVERL	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504	AMARJIT DHALIWAL 3600 N.SILLECT AVE BAKERSFIELD, CA 93308 (661)333-5825	\$1,964,344 \$1,570,460 \$108,111	04/03/26 04/28/26 10/08/26	78% 87%

Totals:	Authorized Final Amt:	<u>\$892,767,950</u>	Completed to Date:	<u>\$385,571,952</u>	Work This Month:	<u>\$27,376,447</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 97
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-7.0/7.4 07-346104 BFNH-P001-(708)0 --()		LOS ANGELES COUNTY IN LONG BEACH FROM GOLDEN AVENUE TO HARBOR AVENUE RETROFIT BRIDGE, REPLACE BRIDGE RAILINGS,	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	TON, THANG 18000 STUDEBAKER RD STE 360 CERRITOS CA 90703 (310)261-8467	\$9,038,604 \$5,358,435 \$328,719	07/15/25 07/29/25 09/22/28	33% 59%
07-LA-1-18.0/33.3 07-325804 ACNH-P001-(695)0 --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS ONROUTE 1 FROM PASEO DE LAS DELICIAS TO DEWEY STREET PLACE RHMA AND REPLACE ASPHALT CONCRETE SU	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	NGO,HUY 970 W.19TH SUITE 270 TORRANCE, CA 90502 (213)358-1518	\$52,736,584 \$3,051,225 \$1,529,855	10/22/25 11/26/25 05/29/29	9% 6%
07-LA-1-29.4/0 07-377604 SNHG-P001-(701)E --()		LOS ANGELES COUNTY IN AND NEAR LOS ANGELESAT EIGHT-THIRD STREET AND AT FIJI WAY MODIFYING SIGNAL AND LIGHTING SYSTEMS (CIT	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN ST. RIVERSIDE CA 92504	SHIN, FRANK 12975 CULVER BLVD LOS ANGELES, CA 90066 (213)268-8221	\$741,900 \$337,431 \$129,417	11/22/24 02/04/25 03/31/27	21% 45%
07-LA-1-34.9/38 07-2XR604		LA-1 WILDFIRE DAMAGE. SET UP TRAFFIC CONT-ROL. MAINTAIN TRAFFIC CONTROL 24/7. PROVI-DE FLAGGERS TO FACILITATE CONST ACTIVITIESDIR' SET UP TRAFFIC CONTROL	FULL TRAFFIC MAINTENANCE INC 217 LEWIS COURT CORONA, CA 92882	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES CA 90066 (213)393-9051	\$3,677,600 \$2,665,932 \$12,578	01/28/25 03/20/25 12/31/26	100% 72% OVER RUN
20.20.20 1130							
07-LA-1-36.0/41 07-2XS304		IN LA COUNTY, ON LA-1 SOUTH OF CALIFORNIA INCLINE TO TOPANGA CREEK-REPAIR FIRE DMAGESTABILIZE SLOPES,EROSION CNTRL&DRAINGE SYSDIR'	STAPLES CONSTRUCTION COMPANY 1501 EASTMAN AVE VENTURA, CA 93003	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$6,664,100 \$5,185,509 \$104,477	02/28/25 03/26/25 12/31/26	83% 78%
20.20.20 1130		REPAIR FIRE DAMAGE ASSETS					
07-LA-1-37.0/46 07-2XS204		LA COUNTY,CITIES OF LA&MALIBU FROM ENTRADADR TO SWEETWATER CANYON DRIVE TO DIVERT DEBRIS/MUDSLIDES & CLEANUP DUE TO FIRES DIR'S EM DIVERT DEBRIS DUE TO FIRE DAMAGE	C.A. RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA, CA 91355	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$7,955,500 \$3,198,541 \$56,331	02/20/25 02/25/25 12/31/26	37% 40%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 98
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-37.7/62.9 07-313504 ACNH-P001-(689)E --() HA22		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF TEMESCAL CANYON ROAD TO 0.1 MILE NORTH OF TONGA STREE REMOVE AND CONSTRUCT BRIDGE AND CULVERTS.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)612-859	SHEIK, HAKIM 12975 W CULVER BLVD LOS ANGELES CA 90066 (562)572-5852	\$29,265,774 \$23,299,550 \$241,257	07/20/23 09/01/23 12/20/26	100% 77% OVER RUN
07-LA-1-39.9/40 07-2XS104		IN LA COUNTY, CITY OF LA N/B LA 1 N/OF PORTO MARINA WY TO GETTY VILLA DR TO REMOV& REPLACE FIRE DAMAGE & DS TO GETTY WALL DIR'S EM REPAIR FIRE DAMAGE TO GETTY WALL	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$7,673,000 \$3,990,666 \$0	02/28/25 05/21/25 12/31/26	12% 52%
20.XX 201130							
07-LA-1-40.7/54.1 07-2XQ704		IN LA COUNTY LA-1 FROM TOPANGA CYN BLVD TOKANAN DUME RD TO MAINTAIN FUNCTIONAL TRAFCSIGNALS @ 20 LOCTNS DUE TO WILDFIRE DAMAGEDIR' MAINTAIN TRAFFIC SIGNALS DUE TO FIRE DAMAG	CROSSTOWN ELECTRICAL &DATA INC 5454 DIAZ STREET IRWINDALE, CA 91706	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$7,175,000 \$7,067,903 \$0	12/10/24 02/10/25 12/31/26	100% 99% OVER RUN
20.XX 201130							
07-LA-1-41.0/45.6 07-2XS404		LA COUNTY,CITIES OF LA & MALIBU PCH SOUTH OF TUNA CANYON RD TO NORTH OF CARBON BEACHREPAIR FIRE DAMAGE STATE ASSETS,SLOPES& DSDIR' REPAIR FIRE DAMAGE	RV CONCRETE INC 605 E COMMERCIAL ST ANAHEIM, CA 92801	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$9,115,000 \$5,164,293 \$0	02/28/25 04/10/25 12/31/26	51% 96%
20.20.20 1130							
07-LA-1-42.0/44 07-2XT304		IN LA COUNTY, CITY OF MALIBU N OF PENA RD TO S OF LAS FLORES CYN RD TO PLACE TEMPORARY SHORING & CONSTRUCT RETAINING WALLS DIR'S E PLACE SHORING & RETAINING WALLS	GRANITE CONSTRUCTION COMPANY 16700 VALLEY VIEW AVE #300 LA MIRADA, CA 90638	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$7,075,000 \$1,255,928 \$213,071	04/28/25 06/10/25 12/31/26	16% 18%
20.XX 201130							
07-LA-1-42.2/42.4 07-2XR204		LA COUNTY, PCH EAST OF BIG ROCK DRIVE TO PLACE TEMP RAILING(TYPE K)K-RAIL, SLOPEPROTECTION COVERING, REMOVE FIRE DEBRIS DIR'S EMER	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO, CA 95838	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$13,994,300 \$9,921,968 \$0	01/24/25 03/20/25 12/31/26	88% 71%
20.20.20 1130		REPLACE FIRE DAMAGED RETAINING WALL					

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 99
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-42.4/0 07-4X9704 PTNH-P001-(694) --()		LOS ANGELES COUNTY IN MALIBU AT 0.1 MILE SOUTH OF BIG ROCK DRIVE CONSTRUCT DRILLED HOLE AND DRILLED HOLE (R	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	SHEIK, HAKIM 12975 W CULVER BLVD LOS ANGELES, CA 90066 (818)482-9191	\$6,475,025 \$4,551,056 \$132,192	01/16/25 02/13/25 11/19/26	100% 70% OVER RUN
07-LA-1-43.5/45.5 07-2XR904		LA COUNTY, FROM N/OF LAS FLORES CYN RD TO CARBON BEACH TERRACE TO PROVIDE TRAFFIC CONTROL ON PCH DUE TO PALISADES FIRE DIR'S EMERG PROVIDE TRAFFIC CONTROL FRM PALISADE FIRE	MANERI TRAFFIC CONTROL INC 4949 2ND ST FALLBROOK, CA 92028	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$7,527,600 \$4,876,162 \$40,958	01/28/25 03/18/25 12/31/26	100% 65% OVER RUN
20.20.20 201130							
07-LA-1-43.7/43.7 07-2XR104		LA COUNTY IN CITY OF MALIBU ON LA- 1 AT THELAS FLORES MAINTENANCE STATION-REPAIR FIREDAMAGE TO BUILDING PROPERTY & FUEL ISLAND DIR' REPAIR FIRE DAMAGE TO MAINTENANCE STATION	PCN3 INC 10591 HUMBOLT ST UNIT A LOS ALAMITOS, CA 90720	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$12,031,000 \$386,741 \$31,153	04/24/25 05/21/25 12/31/26	15% 3%
20.XX 201130							
07-LA-1-46.3/49.4 07-2XR504		IN CITY OF MALIBU SOUTH OF SWEETWATER CYN DR TO N/OF PUERCO CYN RD TO CLEAN/REPAIR FIRE DAMAGE DRAINAGE SYSTEMS & SIDE SLOPESDIR'S REPAIR/CLEAN FIRE DAMAGE TO DS & SLOPES	MAGELLAN CONSTRUCTION INC 1650 ZANKER RD STE 130 SAN JOSE, CA 95112	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$2,109,000 \$736,840 \$0	02/14/25 05/21/25 03/31/27	99% 35%
20.XX 201130							
07-LA-1-46.9/62.9 07-354204 NH-P001-(711)0 --()		LOS ANGELES COUNTY IN AND NEAR MALIBU FROM0.1 MILE WEST OF SERRA ROAD TO VENTURA COUNTY LINE COLD PLANE AC PAVEMENT, PLACE RHMA, MODIFY	CHUMO CONSTRUCTION, INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	SHIN, FRANK 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$31,729,784 \$0 \$0	07/17/26 08/11/26	0% 0%
07-LA-1-82.0/8.2 07-2XU604		IN LA COUNTY,IN THE CITY OF LONG BEACH LAIREPAIR THE DAMAGED STEEL BRIDGE AND RECONNECT THE INTERMEDIATE DIAPHRAGM. DIR'S EMERGENC REPAIR THE STEEL BRIDGE GIRDER	ORTIZ ENTERPRISES INC 6 CUSHING STE 200 IRVINE CA 92618	HOLLOWAY, JAMES 970 W 190TH STREET SUITE 270 TORRANCE CA 90502 (213)760-8185	\$1,851,000 \$433,423 \$0	09/15/25 10/23/25 10/31/26	40% 23%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 100
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-188.0/19.6 07-3XA604		IN LA COUNTY,ON LA-1,REMOVE & RECONSTRUCT DAMAGED VITRIFIED CLAY PIPE SEWER LINE SEGMENTS AND RESTORE ROAWAY STRUCTURE. DIR'S EMER	POLO ENGINEERING INC 30758 SLOAN CANYON RD CASTAIC CA 91384	BUI, KEVIN 4281 KATELLA AVE SUITE 221 LOS ALAMITOS CA 90720 (213)793-7974	\$635,800 \$0 \$0	04/23/26 05/04/26 11/30/26	0% 0%
20.XX 201130		LA-1 UTILITY SEWER LINE REPAIR					
07-LA-1-380.0/40 07-2XR704		LA COUNTY PCH N/OF TEMESCAL CNY RD TO S/OFTOPANGA CNY BLVD TO PROVIDE TRAFFIC CNTROLFOR REPOPULATION EFFORTS FROM PALISADE FIRDIR' PROVIDE TRAFFIC CONTROL	FRYMAN MANAGEMENT INC 18 GOODYEAR STE 105 IRVINE, CA 92618	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$7,527,600 \$3,467,249 \$0	03/03/25 03/11/25 12/31/26	100% 46% OVER RUN
20.XX 201130							
07-LA-1-388.0/40.4 07-2XP704		IN LA COUNTY,CITY OF LA PCH LA-1@ TRAMONTOSLIDE AREA TO REALIGN PAVEMENT DELINEATION& PAVE SHOULDER AS NECESSARY DIR'S EMERGENCY	INTERSTATE CIVIL CONSTRUCTION PO BOX 2819 WRIGHTWOOD, CA 92397	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066 (213)393-9051	\$2,116,000 \$1,529,269 \$0	05/25/24 07/02/24 05/09/27	24% 72%
20.XX 201130		PAVEMENT DELINEATION REALIGNMENT LA-1					
07-LA-1-396.0/39.7 07-3XA504		LA COUNTY,PACIFIC PALISADES AREA ALONG LA1NEAR PORTO MARINA WAY- REMOVE DAMAGED PANELRETAINING WALLS & APPLY SHOTCRETE STABILIZDIR'	STAPLES CONSTRUCTION COMPANY INC 1501 EASTMAN AVE VENTURA, CA 93003	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066 (213)393-9051	\$1,688,700 \$1,453,078 \$283,319	03/05/26 03/24/26 06/12/28	67% 86%
20.XX 201130		REMOVE DAMAGE RETAIN WALLS &APPLY SHOTCRET					
07-LA-1-400.0/43.5 07-2XR804		LA COUNTY ON PCH FROM NORTH OF TOPANGA CYNLA-27 TO SOUTH LAS FLORES CNY RD TO PROVIDDTRAFFIC CONTROL DUE TO PALISADES FIRE DIR'S EM	DC TRAFFIC CONTROL 13905 ARTESIA BLVD CERRITOS, CA 90703	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$8,297,600 \$5,290,655 \$106,304	01/28/25 03/17/25 12/31/26	100% 64% OVER RUN
20.20.20 1130		PROVIDE TRAFFIC CONTROL					
07-LA-1-439.0/44.2 07-2XX504		LAS FLORES CREEK BRIDGE#53- 0034,REMOVE ACCUMULATED MUD,SEDIMENT AND DEBRIS.REPAIRAND CLEAN THE DAMAGED DRAINAGE. DIR'S EMERGENCY	BALTAZAR CONSTRUCTION INC 236 E ARROW HWY COVINA CA 91722	MARTINEZ, ELIZABETH 12975 W.CULVER BLVD LOS ANGELES CA 90066 (213)393-9051	\$1,835,200 \$520,134 \$416,788	01/16/26 03/18/26 12/31/26	90% 28%
20.XX 201130		CHANNEL&DRAINAGE CLEANUP- LASFLORES BRIDGE					

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 101
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-447.0/44.7 07-3XC704		IN LA COUNTY, IN MALIBU CITY, ON SR-1. REPAIR ROADWAY, EXCAVATE SINKHOLE, RSTORE PAVEMENT, AND BACKFILLING AND COMPACTING. DIR'S EMER	RV CONCRETE INC 605 E COMMERCIAL ST ANAHEIM CA 92801	MARTINEZ, ELIZABETH 12975 W CULVER BLVD MARINA DEL REY CA 90066 (213)393-9051	\$510,700 \$54,134 \$54,134	05/28/26 07/07/26 12/31/26	100% 11% OVER RUN
20.XX 201130		LA-1MALIBU REPAIR ROADWAY & SINKHOLE					
07-LA-1-/18 07-321604 ACNH-P001-(692)E --()		LOS ANGELES COUNTY FROM STUDEBAKER ROAD TOPASEO DE LAS DELICIAS COLD PLANE AC AND OVERLAY AC PAVEMENT AND	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (562)860-5963	\$50,602,950 \$51,975,142 \$168,168	12/20/23 01/23/24 09/30/26	100% 97% OVER RUN
HA22							
07-LA-2-2.3/14.2 07-333604 ACST-P002-(043)E --()		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM CENTINELA AVENUE TO GLENDALE BOULEVARD UNDERCROSSING COLD PLANE AC, PLACE HMA, REPLACE CURB RAM	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821	SALMAN RIDWAN 601 S GLENOAKS BLVD #310 BURBANK, CA 91502 (213)952-6068	\$51,523,334 \$26,869,911 \$1,374,068	11/26/24 12/17/24 11/21/26	48% 51%
07-LA-2-14.0/14.8 07-4V5704 HSNH-P002-(046)0 --()		LOS ANGELES COUNTY IN LOS ANGELES FROM CLIFFORD STREET TO ROSEBUD AVENUE UNDERCROSSING INSTALLING A RAMP METER SIGNAL SYSTEM, SIG	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870	ARIKAT, ATA	\$544,440 \$0 \$0	06/03/26 07/20/26	0% 0%
07-LA-2-15.0/26.5 07-348504 ACNH-P002-(044)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM RIVERSIDE DRIVE TO GOULD MESA CONSTRUCT ADA CURB RAMPS AND MODIFY SIGNAL	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723 (909)599-1612	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$4,854,008 \$3,326,173 \$147,360	06/06/25 07/22/25 03/02/27	64% 68%
07-LA-2-15.1/15.3 07-351304 ACNH-X037-(235)E --()		LOS ANGELES COUNTY AT ROUTE 2/5 SEPARATION SEISMIC RETROFIT AND GUARDRAIL UPGRADE.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	SALMAN RIDWAN 601 S GLENOAKS BLVD SUITE# 310 BURBANK, CA 91502 (213)952-6068	\$8,716,969 \$4,061,022 \$85,649	01/16/24 02/16/24 03/19/27	100% 47% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 102
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-46.4/0 07-387304 ACNH-P002-(045)0 --()		LOS ANGELES COUNTY AT 1.1 MILES WEST OF CHARLTON ROAD PLACE GEOSYNTHETIC REINFORCEMENT.	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET, STE D204 COSTA MESA CA 92626 (951)674-7352	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$5,037,700 \$2,866,761 \$387,249	05/06/26 05/18/26 08/11/27	9% 57%
07-LA-2-550.0/58.5 07-2XX104		IN LA COUNTY,ON STATE ROUTE SR-2, REPAIR AND RECONSTRUCT THE SIDE SLOPES,SHOULDER AND PORTIONS OF THE ROADWAY. DIR'S EMERGENCY F. LA-2 STORM DAMAGE AND LANDSLIDES REPAIR	NCM SOLUTIONS INC 745 E CALABRIA DR GLENDDORA CA 91741	TRAN, DANGLONG 2090 FERN LANE GLENDALE CA 91208 (818)482-9304	\$4,037,600 \$3,740,148 \$0	01/22/26 02/27/26 03/01/28	81% 93%
20.XX 201130							
07-LA-2-640.0/74.3 07-2XX204		IN THE AREA OF LA COUNTY, ON SR- 2,REPAIR AND RECONSTRUCT THE SIDE SLOPE,SHOULDER AND PORTIONS OF THE ROADWAY. DIR'S EMERGENCY F.A LA-2 REPAIR LANDSLIDE DUE TO STORM DAMAGE	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA CA 92335	TRAN, DANGLONG 2090 FERN LANE GLENDALE CA91208 (818)482-9304	\$4,359,100 \$3,529,430 \$576,061	01/22/26 02/27/26 09/07/27	70% 81%
20.XX 201130							
07-LA-5-6.8/0 07-2XQ404		IN LA COUNTY IN VARIOUS CITIES,LA- 5 NORWLKCOMM HUB,LA-105 LAX HUB&LA-605 SAN GABRIELCONSTRUCT GATE/DOOR&REPLACE W/SECURITY SYSDIR' INSTALL SECURITY SYSTEM@VAR COMMUNICTN HUB	QUALITY FENCE CO INC 14929 GARFIELD AVENUE PARAMOUNT, CA 90723	SHAHRIARI, SHAHNAME 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (213)310-0860	\$2,211,000 \$885,262 \$164,651	04/30/25 05/21/25 10/05/26	92% 40%
20.XX 201131							
07-LA-5-16.0/1.6 07-2XW304		IN LA COUNTY, IN THE CITY OF SANTA FE SPRINGS ON LA-5,REPAIR AND SEAL THE ROOF LEAKS & PROVIDE CEILING INSULATION. DIR'S EMERGENCY LA-5 REPAIR ROOF LEAK/PROVIDE INSULATION	BARRIER SPECIALTY ROOFING & COATINGS INC 2671 S CHERRY AVE FRESNO CA 93706	FREMPONG, SAM 13230 FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (310)345-5704	\$653,000 \$0 \$0	03/05/26 05/07/26 08/14/26	0% 0%
20.80 522							
07-LA-5-18.7/0 07-372604 ACIM-X037-(244)0 --()		LOS ANGELES COUNTY IN LOS ANGELES AT SOTO-MARENGO STREET OVERCROSSING AND AT NORTHBOUND ROUTE 5 OFF-RAMP TO SOTO STREET MODIFY SIGNAL & LIGHTING, AND CONSTRUCT AD	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870	PHAM, RYAN 21073 PATHFINDER RD STE 100 DIAMOND BAR, CA 91765 (213)793-7193	\$1,715,306 \$0 \$0	01/21/26 02/17/26 07/01/27	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 103
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-23.2/36.3 07-344204 ACIM-X037-(234)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT GSRDS, MVPS, AND BIOSWALES.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$5,452,414 \$4,876,526 \$1,625	06/13/24 07/12/24 07/23/27	49% 88%
07-LA-5-30.6/31.6 07-370804 ACIM-0052-(057)0 --()		LOS ANGELES COUNTY IN BURBANK FROM 0.2 MILE NORTH OF SAN FERNANDO BOULEVARD TO 0.2 MILE SOUTH OF COHASSET STREET REMOVE CONCRETE PAVEMENT AND BASE, AND PLA	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE RD STE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$11,525,134 \$10,952,913 \$40,600	10/22/25 11/10/25 12/28/26	73% 91%
07-LA-5-31.8/42.6 07-0W1004		IN LOS ANGELES COUNTY IN LOS ANGELES FROM COHASSET STREET UNDER- CROSSING TO ROXFORD STREET UNDER- CROSSING REPLACE PCC SLABS,GRIND PCC	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	GURFINKEL, VLADIMIR 23369 LEONORA DR WOODLAND HILLS, CA 91367 (818)613-0956	\$8,401,277 \$8,587,561 \$0	06/28/22 07/11/22 09/28/26	100% 98% OVER RUN
HM1							
07-LA-5-35.0/0 07-1Q9604		LOS ANGELES COUNTY IN LOS ANGELES AT LANKERSHIM BOULEVARD OVERCROSSING SLOPE EROSION REPAIR.	HIGH STAKES SCAPES, INC. 227 ARIA AVENUE MADERA CA 93636	CHAVEZ, EFRAIM 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (818)364-2760	\$546,620 \$0 \$0	06/23/26 07/23/26 12/31/26	0% 0%
07-LA-5-36.0/36 07-2XT804		IN LA COUNTY CITY OF SUN VALLEY S/B 5 AT SHELDON STREET O/C BRDGE#53-1120 CONSTRUCTSUPPORT & REPAIR DAMAGES TO BRIDGE STRUCTRDIR'S REPAIR DAMAGES TO BRIDGE SUPERSTRUCTURE	INTERSTATE CIVIL CONSTRUCTION P.O. BOX 2819 WRIGHTWOOD, CA 92397 (760)281-0188	OSORIO, OSCAR 9225 CRANFORD AVE PACOIMA, CA 91331 (213)792-5518	\$1,137,000 \$1,093,870 \$183,779	08/04/25 09/26/25 10/30/26	100% 96% OVER RUN
20.XX 201130							
07-LA-5-52.4/59.7 07-0Y5504		LOS ANGELES COUNTY IN SANTA CLARITA AND ATCASTAIC FROM 0.1 MILE SOUTH OF VALENCIA BOULEVARD OVERCROSSING TO 0.2 MILE NORTH OF LAKE INDIVIDUAL SLAB REPLACEMENT.	RV CONCRETE, INC. 605 E. COMMERCIAL STREET ANAHEIM CA 92801	LAO, ARTURO	\$3,398,000 \$0 \$0	06/25/26 07/20/26 09/20/27	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 104
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-53.7/53.7 07-2XS804		IN LA COUNTY, CITY OF VALENCIA S/B I-5 AT ABUTMENT 1 SANTA CLARA RIVER BRDGE 53-2925REMOVE&REPLACE DAMAGED STEEL JOINT ASSMBLYDIR' REMOVE/REPLACE BRIDGE JOINT	INTERSTATE CIVIL CONSTRUCTION P.O. BOX 2819 WRIGHTWOOD, CA 92397 (760)281-0188	BAKHET, WASSEM 25061 W AVENUE STANFORD SUITE 70 VALENCIA, CA 91355 (213)817-0162	\$1,775,000 \$1,343,575 \$0	06/27/25 08/28/25 12/15/26	100% 99% OVER RUN
20.XX 201130							
07-LA-5-56.4/56.7 07-4V5404 SIMG-0052-(777)0 --()		LOS ANGELES COUNTY IN CASTAIC FROM 0.2 MILE SOUTH OF HASLEY CANYON ROAD OVERCROSSING TO 0.1 MILE NORTH OF HASLEY CANYON ROAD OVERC MODIFY SINGLE LANE ROUNDABOUT.	GENUINE ENGINEERING, INC. ATTN KRISTI STELLE 11762 DE PALMA RD STE 1C- 255 CORONA CA 92883 (951)674-5000	OSORIO, OSCAR 9225 CRANFORD AVE PACOIMA CA 91331 (818)262-8913	\$1,021,677 \$1,013,940 \$0	06/19/25 07/22/25 09/30/26	96% 95%
07-LA-5-59.5/73.7 07-370404 ACIM-0053-(999)E --()		LOS ANGELES COUNTY FROM LAKE HUGHES ROAD UNDERCROSSING TO 0.7 MILE SOUTH OF VISTA DEL LAGO ROAD OVERCROSSING. COLD PLANE AC PAVEMENT, PLACE HOT MIX ASPH	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821 (909)356-6880	LAO, ARTURO 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (213)505-0610	\$50,439,911 \$43,082,776 \$2,196,583	02/06/25 02/27/25 12/09/27	46% 85%
07-LA-5-60.0/75 07-352304 PTIM-0053-(113)E --()		LOS ANGELES COUNTY IN AND NEAR CASTAIC FROM 0.5 MILE NORTH OF LAKE HUGHES ROAD TO0.5 MILE NORTH OF VISTA DEL LAGO ROAD REPLACE DRAINAGE SYSTEMS, INSTALL GSRD, AN	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	OSORIO, OSCAR 25061 W AVE STANFORD #70 VALENCIA CA 91355 (213)792-5518	\$7,083,777 \$6,711,879 \$1,500	06/03/24 06/20/24 03/17/27	88% 93%
07-LA-5-138.0/13.8 07-2XT504		LA COUNTY,CITY OF LA ON S/B LA-5 @EASTERN AVE PUMP PLANT TO REPAIR DAMAGES TO SERVCECABINET & INSTALL SECURITY SYSTEMS DIR'S EMERG REPAIR & INSTALL SECURITY@ PUMP PLANT	JFL ELECTRIC INC 8257 COMPTON AVENUE LOS ANGELES, CA 90001	NGO, JASON 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)792-4801	\$1,373,000 \$610,314 \$0	06/03/25 06/10/25 12/18/26	42% 44%
20.XX 201130							
07-LA-5-151.1/188.2 07-0Y1504		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ESPERANZA STREET UNDERCROSSING TO MISSION ROAD OVERCR INDIVIDUAL SLAB REPLACEMENT, DIGOUTS, AND	INTERSTATE CIVIL CONSTRUCTION 6025 PARK DR WRIGHTWOOD CA 92397	AZAM,SHOAIB BIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770	\$3,050,818 \$2,992,785 \$18,844	06/26/25 08/05/25 09/28/26	95% 92%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 105
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-350.0/35 07-2XX904		ALONG SOUTHBOUND LA-5, REPAIR DAMAGED SLOPE AND PLACE EROSION CONTROL ALONG THE ROADWAY FOLLOWING THE HEAVY STORM. DIR'S EMERGENCY	STARMAX ENTERPISE, INC. (STARMAX CONSTRUCTION) 1455 SAN MARINO AVE, SUITE C	SHALVIRI, ALI 2090 FERN LANE, GLENDALE CA 91208 (818)254-7383	\$1,422,800 \$621,051 \$267,274	03/02/26 04/17/26 10/30/26 09/25/26	92% 44%
20.XX 201130		LA-5 REPAIR DAMAGED SLOPE DUE TO THE STORM	SAN MARINO CA 91108				
07-LA-5-366.0/36.7 07-3XA904		IN LA COUNTY, AT THE PACOIMA CONSTRUCTION OFFICE, CONSTRUCT HARDENED FENCE AND ENTRY GATES TO SECURE THE CONSTRUCTION SITE. DIR'S E	IZURIETA FENCE COMPANY INC 3000 GILROY ST LOS ANGELES CA 90039	OSORIO, OSCAR 9225 CRANFORD AVE PACOIMA CA 91331 (213)792-5518	\$693,700 \$350,345 \$350,345	05/01/26 05/26/26 10/30/26	8% 51%
20.XX 201130		LA-5 PACOIMA CONSTRUCT FENCE&ENTRY GATE					
07-LA-5-658.0/66 07-2XW404		IN LA COUNTY AT SB INTERSTATE 5 SOUTH OF TEMPLIN HIGHWAY, INSPECT REPAIR PAVEMENT&SUBGRADE&SHOULDERS, REMOVE DEBRIS. DIR'S EMERGEN REPAIR STORM DAMAGE	GRIFFITH COMPANY 3050 E BIRCH ST BREA CA 92821	BAKHET, WASSEM 25061 W AVENUE STANFORD STE 70 VALENCIA CA 91355 (213)505-2610	\$756,300 \$494,709 \$0	12/11/25 01/16/26 10/31/26	100% 65% OVER RUN
20.XX 201130							
07-LA-10-2.2/4.9 07-347504 ACIM-0101-(858)E --()		LOS ANGELES COUNTY IN SANTA MONICA AND LOSANGELES FROM LINCOLN BOULEVARD OVERCROSSING TO GATEWAY BOULEVARD UNDERCROSSING REHABILITATE HIGHWAY PLANTING AND MODIFY I	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	SALMAN, RIDWAN 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 95102 (213)952-6068	\$2,484,288 \$571,839 \$50,083	01/09/24 02/28/24 12/14/28	100% 23%
HA25							
07-LA-10-4.5/5.5 07-332004		IN THE CITY OF LOS ANGELES FROM BUNDY DRIVE TO SEPULVEDA BOULEVARD UNDERCROSSING; AND ON RTE 405 FROM OLYMPIC BLVD TO NATIONAL BL INSTALL IRRIGATION SYSTEM AND PLANT	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	SHIN, FRANK 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,503,402 \$1,436,648 \$4,500	09/02/22 09/27/22 03/05/27	100% 95%
HA42							
07-LA-10-4.7/18.9 07-358404 PTIM-0101-(859)E --()		THE CITY AND COUNTY OF LOS ANGELES AT VARIOUS LOCATIONS FROM 0.2 MILE EAST BUNDYDRIVE UNDERCROSSING TO 0.1 MILE WEST SOTO STREET O REPLACE AND LINE CULVERT AND CONSTRUCT GRO	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723 (909)599-1612	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)965-2415	\$3,156,714 \$3,082,044 \$0	12/17/24 01/07/25 08/13/26 08/31/26	100% 100% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 106
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-47.9/0 07-4V5304		LOS ANGELES COUNTY IN CLAREMONT AT 0.1 MILE EAST OF SOUTH INDIAN HILL BOULEVARD MODIFY DRAINAGE SYSTEM AND CONSTRUCT DPPIA	BOSCO CONSTRUCTORS INC. 21353 MAYALL ST. CHATSWORTH CA 91311 (818)700-0304	RAJ, PUNJABI 21073 PATHFINDER RD STE 100 DIAMOND BAR, CA 91765 (213)505-5907	\$958,799 \$682,826 \$115,307	06/24/25 07/22/25 12/10/26	61% 71%
07-LA-10-78.0/9.3 07-2XP804		LA-10 REMOVE CONCRETE SLABS, FILL VOIDS W-IITH SLURRY,RECONSTRUCT HMA SHOULDER, RECO-NSTRUCT SIDE SLOPES, CONSTRUCT HANDSCAPE. DIR' REMOVE CONCRETE SLABS	FLO CONCRETE 902 S VANHORN AVE WEST COVINA, CA 91790	RIDWAN, SALMAN 601 SOUTH GLENOAKS BLVD BURBANK CA, 91502 (213)952-6068	\$1,629,800 \$1,390,302 \$770	09/09/24 09/13/24 10/31/26	100% 85% OVER RUN
20.20 201130							
07-LA-10-431.0/43.3 07-2XU104		IN LA COUNTY,IN THE CITY OF POMONA ON I-10INSTALL PERFORATED PVC PIPES&HORIZONTAL DRAINS TO RELEASE TRAPPED WATER. DIR'S EMERGENCY INSTALL PIPES&DRAINS FOR WATER LEAK ONI-10	IMPERIUM INC 3501 WEST BURBANK BLVD BURBANK CA 91505	LIU, CHEN-CHUNG 1370 VALLEY VISTA DRIVE SUITE 150C DIAMOND BAR CA 91765 (213)792-4877	\$501,000 \$254,484 \$12,335	09/09/25 11/20/25 12/30/26	57% 51%
20.XX 201103							
07-LA-14-35.5/46.8 07-0Y5304		LOS ANGELES COUNTY IN SANTA CLARITA FROM 0.2 MILE SOUTH OF SOLEDAD CANYON ROAD UNDERCROSSING TO 0.1 MILE NORTH OF WARD ROAD OVERCR REPLACE CONCRETE SLABS.	RV CONCRETE, INC. 605 E. COMMERCIAL STREET ANAHEIM CA 92801 (714)855-4201	CHAVEZ. EFRAIM 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (805)857-7053	\$2,514,667 \$1,401,989 \$978,657	06/25/26 07/07/26 01/04/27	30% 57%
07-LA-14-60.7/77 07-316004		IN PALMDALE AND LANCASTER, FROM TECHNOLOGY DRIVE UNDERCROSSING TO AVENUE A OVERCROSSING RECONSTRUCT PAVEMENT STRUCTURAL	GUY F. ATKINSON 611 ANTON BLVD. SUITE 1100 COSTA MESA, CA 92626 (949)855-9755	BESHARA, RAMY 39115 TRADE CENTER DR STE, 210 PALMDALE, CA 95331 (213)793-7522	\$179,777,720 \$173,237,319 \$2,082,632	02/07/23 03/03/23 02/04/27	88% 96%
H							
07-LA-14-585.0/58.5 07-3XE604		IN LA COUNTY, IN THE CITY OF PALMDALE,SR14REMOVE LANDSLIDE DEBRIS,PERFORM SLOPE PROTECTION & ROCK SCALING OPERATIONS. DIR'S EMERGE LA14 PALMDALE-REPAIR LANDSLIDE & SLOPE	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA CA 92335	MAGDALLA, FADY 39115 TRADE CTR DR PALMDALE CA 93551 (212)269-0652	\$2,366,500 \$765,110 \$555,414	05/26/26 07/14/26 09/30/26	33% 32%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 107
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-18-3.4/4.5 07-286304 ACNH-X037-(247)0 --()		LOS ANGELES COUNTY IN LLANO ON ROUTE 138 FROM 0.4 MILE WEST OF 190TH STREET EAST TO 0.7 MILE SOUTH OF 138/18 SEPARATION AND ONROUTE WIDEN 2 LANE CONVENTIONAL HIGHWAY.	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	MAGDALLA, FADY 39115 TRADE CENTER DR STE 210 PALMDALE, CA 93551 (213)269-0652	\$28,916,099 \$0 \$0	05/19/26 06/11/26 01/07/28	0% 0%
07-LA-27-270.0/2.5 07-3XA304		IN LA COUNTY, IN LA CITY ON LA-27. INSTALL RCP AND CSP DRAINAGE CULVERT. INSTALL ASSOCIATED STRUCTURES FOR RCP&CSP.DIR'S EMERGENCY	SHIMMICK CONSTRUCTION CO. INC 530 TECHNOLOGY DR SUITE 300 IRVINE CA 92618	MARTINEZ, ELIZABETH 12975 CULVER BLVD MARINA DEL REY CA 90292 (213)393-9051	\$2,363,000 \$360,187 \$360,187	04/24/26 07/06/26 12/31/26	98% 15%
20.XX 201130		INSTALL DRAINAGE CULVERT AT LA-27					
07-LA-27-/5 07-2XN904		IN LA COUNTY ON LA-27 PM 0.0 TO 5.0 STABILIZE/REPAIR VAR SLOPE LOCATION REPAIRERODED CONCRT RSP DUE TO HEAVY STORMS DIR'S EMERGENC REPAIR SLOPE DUE TO STORM DAMAGE	FLO ENGINEERING INC DBA FLO CONCRETE 902 S VANHORN AVE WEST COVINA, CA 91790	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$19,121,800 \$6,621,941 \$0	03/20/24 05/10/24 12/31/26	63% 35%
20.XX 201130							
07-LA-27-/18.6 07-322904 CSTP-S027-(006)E --()		LOS ANGELES COUNTY IN AND NEAR LOS ANGELESFROM ROUTE 1 TO DEVONSHIRE STREET REMOVE EXISTING AC PAVEMENT & HMA OVERLAY.	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	MOSALLAI, MOJTABA 23369 LEONORA DR WOODLAND HILLS, CA 91367 (818)613-0956	\$45,651,659 \$38,231,618 \$398,694	11/06/23 11/30/23 07/16/27	76% 83%
HA22							
07-LA-27-/11 07-2XR304		LA COUNTY,CITY OF LA ON LA-27 FROM LA-1PCHTO MULHOLLAND DR TO STABILIZE DAMAGD SLOPEFROM FIRE & STORM-CLEAN DEBRIS & D-SYSTEMSDIR' REPAIR STORM & FIRE DAMAGE/DEBRIS	FLO ENGINEERING INC 902 S VANHORN AVE WEST COVINA, CA 91790	MARTINEZ, ELIZABETH 112975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$33,050,000 \$18,264,436 \$354,413	03/04/25 03/18/25 03/24/28	66% 99%
20.XX 201130							
07-LA-39-408.0/40.8 07-2XX604		IN THE AREA OF LA, NEAR AZUSA, REPAIR AND RECONSTRUCT THE DAMAGED SIDE SLOPE, SHOULDER, AND ROADWAY DIR'S EMERGENCY F.A. LA39 AZUSA REPAIR SIDE SLOP BY STOR DAMAGE	BALTAZAR CONSTRUCTION INC 236 E ARROW HWY COVINA CA 91722	HONG, HAI 21073 PATHFINDER RD, #100 DIAMOND BAR CA 91765 (951)232-3742	\$1,146,400 \$8,071 \$8,071	03/04/26 03/12/26 12/11/26	8% 1%
20.XX.20 1130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 108
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-47-.4/2.1 07-390204 ACNH-P047-(017)0 --()		LOS ANGELES COUNTY IN LOS ANGELES AT VINCENT THOMAS BRIDGE BRIDGE DECK REPLACEMENT	SKANSKA-CEC JOINT VENTURE 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	GALLARDO, SAM 18101 BAILEY DR TORRANCE, CA 90502 (310)345-6188	\$538,896,619 \$196,414,202 \$16,793,675	12/12/25 01/08/26 07/11/29	17% 36%
07-LA-47-1.6/1.6 07-2XT904		LA-47 TO REPAIR STEEL FINGERS AT VTB. WELDSTEEL PLATES.REMOVE & REPLACE FRACTURED & FAILED STEEL FINGERS. DIR'S EMERGENCY FORCE AC REPAIR STEEL FINGERS	GRIFFITH COMPANY 3050 E BIRCH ST BREA, CA 92821	SHAHRIARI, SHAHNAM 970 W 190TH STE 270 TORRANCE CA 90502 (213)310-0860	\$4,868,500 \$748,585 \$0	05/16/25 06/11/25 10/31/26	75% 15%
20.20 201130							
07-LA-47-/3.6 07-362504		LOS ANGELES COUNTY FROM JUNCTION ROUTE 110TO SCHUYLER HEIM BRIDGE INSTALL TRANSPORTATION MANAGEMENT SYSTEM (	SELECT ELECTRIC, INC. 1700 E. VIA BURTON ANAHEIM CA 92806	ARIKAT, ATA	\$1,987,877 \$0 \$0	06/23/26 07/02/26	0% 0%
07-LA-57-11.0/12.3 07-368704 ACIM-X037-(242)0 --()		LOS ANGELES COUNTY IN GLENDORA AND SAN DIMAS ON ROUTE 57 FROM 0.3 MILE SOUTH OF GLADSTONE STREET UNDERCROSSING TO ROUTE 210/57 SEP REPLACE LIGHTING SYSTEM.	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	HONG, HAI 21073 PATHFINDER RD STE 100 DIAMOND BAR, CA 91765 (951)232-3742	\$6,018,871 \$2,298,272 \$409,582	11/14/25 12/01/25 09/27/27	26% 38%
07-LA-60-9.4/19.6 07-389104 HSNH-P060-(168)0 --()		LOS ANGELES COUNTY IN AND NEAR CITY OF INDUSTRY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF ROSEMEAD BOULEVARD OVERCROSSING TO 0.1 INSTALL HIGH FRICTION SURFACE TREATMENT.	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	AYALA VANEGAS, DAVID 902 S SAN GABRIEL BLVD SAN GABRIEL, CA 91776	\$800,000 \$0 \$0	08/13/26 09/21/26	0% 0%
07-LA-60-165.0/20.3 07-2XU504		IN LA COUNTY, ON LA 60,REMOVE THE DAMAGED CHAIN LINK FENCE AND GATES,CONSTRUCT HARDENED FENCE AND GATES DIR'S EMERGENCY F.A. REMOVE/CONSTRUCT FENCES AND GATES	QUALITY FENCE CO INC 14929 GARFIELD AVE PARAMOUNT CA 90723	FERRER, JOSE 1370 VALLEY VISTA DR SUITE 150C DIAMOND BAR CA 91765 (562)572-5031	\$955,000 \$247,086 \$90,608	10/14/25 02/26/26 11/30/26	71% 26%
20.80 040							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 109
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-71-1.6/4.8 07-210624		LA COUNTY ROUTE 71 PM R1.6/4.8 IN POMONA FROM MISSION BLVD TO RTE 60 UPGRADE FROM EXPRESSWAY TO FREEWAY	OHL USA, INC. 34 EXECUTIVE PARK SUITE 180 IRVINE CA 92614 (949)242-4432	WANG, MIKE 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (310)261-9100	\$114,893,633 \$113,159,255 \$301,203	02/05/21 03/16/21 11/13/26	100% 98% OVER RUN
HE13							
07-LA-91-6.0/20.7 07-346504 ACNH-P091-(160)E --()		LOS ANGELES COUNTY ON ROUTE 91 AT VARIOUS LOCATIONS FROM VERMONT AVENUE IN LOS ANGELES TO THE ORANGE COUNTY LINE IN CERRITOS REPLACE OVERHEAD SIGNS & SIGN STRUCTURES,	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	BUI, KEVIN 4281 KATELLA AVE STE 221 LOS ALAMITOS, CA 90720 (213)793-7974	\$24,864,955 \$9,306,607 \$583,107	07/14/25 07/30/25 07/28/28	30% 37%
07-LA-91-16.6/16.8 07-3203U4 ACIM-X037-(232)E --()		LOS ANGELES COUNTY ON ROUTE 605 FROM 0.2 MILE NORTH OF KATELLA AVENUE UNDECROSSING TO 0.1 MILE NORTH OF TELEGRAPH ROAD UNDERCROSSI PLACE CONCRETE PAVEMENT AND HIGH FRICTION	RASMUSSEN/VANGUARD 28548 LIVINGSTON AVENUE VALENCIA CA 91335 (661)367-9040	BUI,KEVIN 4281 KATELLA AVE SUITE 221 LOS ALAMITOS, CA 90720 (562)572-5983	\$54,074,133 \$52,769,244 \$317,698	06/20/23 07/06/23 03/31/27	70% 96%
07-LA-101-1.0/9.2 07-0W0604		IN LOS ANGELES COUNTY IN LOS ANGELES FROM SPRING ST OC TO BARHAM BLVD OC, SLABS REPAIR, DIGOUTS - SHOULDERS, GORES, 2 RAMPS SLABS REPAIR, DIGOUTS - SHOULDERS,	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110 SAN DIEGO CA 92110 (858)304-1093	FREMPONG, SAM 13320 S FIRESTONE BLVD STE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$3,097,386 \$2,871,158 \$0	06/28/22 08/24/22 11/30/26	98% 91%
HM1							
07-LA-101-1.3/35 07-0Y0104		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM MISSION ROAD ONRAMP UNDERCROSSING TO KANAN ROAD OVERCROSSING FURNISH POLYESTER CONCRETE OVERLAY.	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504	BAUTISTA, DENRICK 23369 LEONORA DR WOODLAND HILLS, CA 91307 (310)345-6201	\$4,633,243 \$1,636,799 \$613,737	05/13/26 05/26/26 02/11/27	51% 35%
07-LA-101-6.2/8 07-329604 ACNH-Q101-(406)E --()		IN THE CITY AND COUNTY OF LOS ANGELES FROM WILTON PLACE OVERCROSSING TO PILGRIMAGE OVERCROSSING ROADSIDE SAFETY IMPROVEMENTS	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST. CHATSWORTH CA 91311 (818)700-0304	SALMAN RIDWAN 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (213)952-6068	\$3,539,611 \$2,920,328 \$207,965	02/08/23 03/08/23 05/17/27	55% 83%
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 110
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-7.9/11.8 07-346304 ACNH-Q101-(439)E --()		LOS ANGELES COUNTY IN THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE SOUTH OF PILGRIMAGE OVERCROSSING TO ROUTE 101/170 SEPARATIO INSTALL RUBBERIZED HOT MIXED ASPHALT.	CHUMO CONSTRUCTION, INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	BAUTISTA, DENRICK 23369 LEONORA DR WOODLAND HILLS, CA 91367 (818)613-0956	\$22,221,764 \$7,101,657 \$2,005,165	04/28/25 05/28/25 11/26/27	32% 32%
07-LA-101-17.6/31.1 07-0W5504		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF HASKELL AVENUE UNDERCROSSING TO LAS VIRGENES ROAD OVERCROSSING REPLACE SIGN PANELS.	FERREIRA CONSTRUCTION CO., INC. DBA FERREIRA COASTAL CONSTRUCTION CO. 31 TANNERY ROAD BRANCHBURG NJ 08876	MOSALLAI, M. 23369 LEONORA DR WOODLAND HILLS, CA 91367	\$619,064 \$0 \$0	06/29/26 09/23/26	0% 0%
07-LA-101-19.7/20 07-388704		LOS ANGELES COUNTY IN LOS ANGELES AT LOUISE AVENUE OVERCROSSING CONSTRUCT TEMPORARY CHAIN LINK RAILING AND	SNZ CONTRACTORS INC 8583 IRVINE CENTER DRIVE #224 IRVINE CA 92618	OSORIO, OSCAR 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$423,945 \$427,294 \$0	01/11/23 02/21/23 07/29/26	100% 99% OVER RUN
HB71							
07-LA-101-32.8/33.8 07-307104		IN LA, WILDLIFE CROSSING @ LIBERTY CANYON AT OR IN THE VICINITY OF LIBERTY WILDLIFE HABITAT CONNECTIVITY	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (664)367-9040	MOSALLAI, MOJTABA 23369 LEONORA DR WOODLAND HILLS, CA 91367 (310)345-6201	\$67,539,632 \$48,352,259 \$2,555,631	03/17/22 04/14/22 08/18/27	80% 72%
07-LA-101-32.8/33.8 07-1A7204 CPFL-6207-(083)0 --()		LOS ANGELES COUNTY IN AGOURA HILLS NEAR WALLIS ANNENBERG WILDLIFE OVERCROSSING INSTALL WILDLIFE EXCLUSIONARY FENCING AND	INTERSTATE CIVIL CONSTRUCTION 6025 PARK DR WRIGHTWOOD CA 92397	MOSALLAI, M. 23369 LEONORA DR WOODLAND HILLS, CA 91367	\$1,289,417 \$0 \$0	08/13/26 08/20/26 11/16/26	0% 0%
07-LA-101-323.0/32.4 07-3XA804		IN LA COUNTY, LA-101, RECONSTRUCT AND REHABILITATE CORRUGATED STEEL PIP (CSP) DRAINAGE SYSTEM. DIR'S EMERGENCY F.A. LA101-RECONSTRUCT CSP DRAINAGE SYSTEM	BEADOR CONSTRUCTION COMPANYINC 2900 BRISTOL ST, SUITE D204 COSTA MESA CA 92626	MOSALLAI, MOJTABA 23369 LEONORA DR WEST HILLS CA 91367 (707)498-5816	\$1,602,600 \$0 \$0	05/28/26 06/26/26 12/11/26	0% 0%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 111
09/28/26

District 07							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-/1.5 07-320104		IN LOS ANGELES COUNTY IN LOS ANGELES, FROM ROUTES 5/101 INTERCHANGE TO FIGUEROA STREET STORMWATER SOURCE CONTROL	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	MINOVI, SEPAND 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (909)322-4628	\$3,734,935 \$3,741,753 \$1,050	11/01/22 11/28/22 06/13/28	0% 0% PLANT EST SATIS
HA42							
07-LA-105-2.0/0 07-355604		LOS ANGELES COUNTY IN LOS ANGELES AT 0.1 MILE WEST OF ROUTE 105/405 SEPARATION CONSTRUCT A MAINTENANCE EQUIPMENT TRAINING	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821 (323)585-8585	SHAHRIARI, SHAHNAM 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (213)310-0860	\$15,363,835 \$8,262,367 \$737,211	02/20/25 03/13/25 09/09/27	52% 54%
07-LA-105-14.1/14.7 07-364604		LOS ANGELES COUNTY IN PARAMOUNT AND SOUTH GATE FROM 0.1 MILE EAST OF GARFIELD AVENUE TO 0.1 MILE EAST OF PARAMOUNT BOULEVARD DEWATERING WELLS WORK, PLACE RETAINING WAL	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	VERGARA, JOAHNNA 4281 KATELLA AVE SUITE 221 LOS ALAMITOS, CA 90720 (213)393-9751	\$6,211,057 \$492,329 \$102,056	01/07/26 01/29/26 06/23/28	15% 8%
07-LA-105-22.0/2.2 07-2XS704		IN LA COUNTY, ON WESTBOUND LA 105-LA405, REPAIR ROOF, SCADA SYSTEM, ELECTRICAL SYSTEM REPLACE CCTV CAMERAS IN TUNNEL 4. DIR'S EMERGENC	CROSSTOWN ELECTRICAL & DATA INC 5454 DIAZ STREET IRVINDALE CA 91706	KAROUT, ALI 13230 FIRESTONE BLVD SANTA FE SPRINGS CA 90670 (818)254-7484	\$3,095,000 \$64,992 \$64,992	09/24/25 10/24/25 02/18/27	38% 2%
20.XX 201130		REPAIR DAMAGES TO THE TUNNEL & BRIDGE					
07-LA-105-/18.1 07-2XQ304		LA COUNTY, VARIOUS CITIES ON LA-105 TO REPAIR/REMOVE/REPLACE DAMAGED TMS ELEMENTS INSTALL SECURITY MEASURES & RESTORE TMS ELEMENTS DIR'S EM REPAIR TRANSPORTATION MANAGEMENT SYSTEMS	JFL ELECTRIC INC 8257 COMPTON AVENUE LOS ANGELES, CA 90001 (213)817-2443	KAROUT, ALI 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (818)254-7484	\$3,417,000 \$2,662,531 \$670	04/25/25 05/15/25 10/20/26	100% 78% SUSPENDED
20.20.20 1131							
07-LA-110-6.8/19.5 07-4W7804		07-110- PM 6.8/19.5 APPLY DECK METHACRYLATE, REPLACE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867 (714)769-7025	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,546,994 \$2,363,293 \$0	04/26/21 05/20/21 09/15/26	2% 98%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 112
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-19.4/19.5 07-2XV904		IN LA COUNTY IN CITY OF LA ON I-110 AT MLK JR.BLVD TO REMOVE & CONSTRUCT FENCE & GATES,PLACE CONCRETE,LARGE ROCKS&PLANTS DIR'S EME	INTERSTATE CIVIL CONSTRUCTION P.O. BOX 2819 WRIGHTWOOD, CA 92397 (760)281-0188	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD SUITE A2 SANTA FE SPRINGS, CA 90670 (562)345-9894	\$928,000 \$753,967 \$6,965	11/21/25 12/19/25 11/30/26	100% 81% OVER RUN
20.80 240.00		REPAIR & CONSTRUCT FENCE & GATES					
07-LA-110-22.0/2.4 07-3XC804		IN LA WILMINGTON SR-110, REMOVE HAZARDOUS WASTE,CONDUCT STRUCTURAL INSPECTION AND REPAIR OF THE RCB STRUCTURE &REPAIR SLOPESDIR'S LA-110 WILMINGTON REPAIR RCBOX FIRE DAMAGE	MYERS&SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO CA 95838	NGO, HUY T. 970W 190TH STREET SUITE 270 TORRANCE CA 90502 (213)358-1518	\$1,587,600 \$474,473 \$474,473	05/07/26 07/16/26 10/31/26	33% 30%
20.XX.20 1130							
07-LA-110-24.0/31.9 07-375304		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ALPINE STREET OVERCROSSING TO EAST GLENARM STREET INSTALL CONCRETE PIPES AND CURED-IN-PLACE	WESTCOAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364 (818)968-4444	BIN AZAM, SHOAB 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)798-6053	\$2,914,438 \$625,476 \$337,323	11/18/25 02/17/26 07/30/27	27% 21%
07-LA-110-26.7/30.7 07-2XQ504		IN LA COUNTY IN CITY OF LA ON LA-110 ALONGARROYO SECO PARKWAY TO RESTORE & REPAIR WIRE THEFT DAMAGES DIR'S EMERGENCY FORCE ACCOUNT	P T M GENERAL ENGINEERING SERVICES INC 5942 ACORN ST RIVERSIDE, CA 92504	PHAM, RYAN 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (213)793-7193	\$2,792,000 \$2,666,617 \$0	04/25/25 05/20/25 08/31/26	100% 96% OVER RUN
20.XX 201131		RESTORE & REPAIR WIRE THEFT DAMAGES					
07-LA-110-30.5/30.7 07-2XT604		IN LA COUNTY, CITY OF S PASADENA S/B LA 110 AT PROSPECT AVE TO REPAIR ROADWAY CUTSLOPE/SIDE SLIDE DOWN TO LN 3 ON S/B LA 110DIR'S REPAIR ROADWAY SLOPE & IRRIGATION	HARTFIELD CONSTRUCTION CORP 11908 CLARK ST UNIT A ARCADIA, CA 91006	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$644,700 \$315,460 \$0	04/17/25 07/15/25 09/10/26	100% 49% OVER RUN
20.XX 201130							
07-LA-110-115.0/11.5 07-2XV504		IN LA COUNTY, ON LA110 AT 149TH STREET, REPAIR DAMAGES TO PUMP PLANT,CONSTRUCT HARDENED FENCE&TAMPER RESISTANT DOOR. DIR'S EMERGEN	NCM SOLUTIONS INC 745 E CALABRIA DR GLENORA CA 91741	MARTINEZ, FRANCISCO 13230 F RESTONE BLVD SANTA FE SPRINGS CA 90670 (213)817-0569	\$1,435,000 \$189,242 \$61,117	10/21/25 12/12/25 11/30/26	78% 13%
20.XX 201103		REPAIR DAMAGES TO THE PUMP PLANT					

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 113
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-149.0/16.2 07-2XV804		IN THE CITY OF LA INTERSTATE 110 AT VAR LOCATIONS. CLEANING DEBRIS AND CONSTRUCT FENCE AND GATE. DIR'S EMERGENCY F.A CLEAN DEBRIS AND INSTALL FENCE	IZURIETA FENCE COMPANY INC 3000 GILROY ST LOS ANGELES CA 90039	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD SUITE A2 SANTA FE SPRINGS 90670 (562)345-9894	\$928,000 \$910,625 \$41,326	10/20/25 12/05/25 09/30/26	100% 98% OVER RUN
20.80 240							
07-LA-110-792.0/82.2 07-2XW504		IN THE AREA OF LA&SBD CITY OF WRIGHTWOOD OON ROUTE SR-2, REPAIR&RECONSTRUCT SIDE SLOPE, SHOULDER AND ROADWAY DIR'S EMERGENCY F.A. REPAIR LANDSLIDE CAUSED BY STORM DAMAGE	SGV ENTERPRISES INC 615 LAS TUNAS DR SUITE J ARCADIA CA 91007	SHALVIRI, ALI 2090 FERN LN GLENDALE CA 91208 (818)254-7383	\$7,433,600 \$5,771,133 \$753,024	01/16/26 02/16/26 12/31/26	85% 78%
20.XX 201130							
07-LA-138-32.7/33.4 07-364904 SNHG-P138-(070)0 --()		LOS ANGELES COUNTY NEAR LANCASTER ON ROUTE138 FROM 0.1 MILE WEST TO 0.2 MILE EAST OF60TH STREET CONSTRUCT ROUNDABOUT.	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	MAGDALLA, FADY 39115 TRADE CENTER DR STE 210 PALMDALE, CA 93551 (213)269-0652	\$9,428,317 \$1,175,825 \$232,354	04/24/26 05/20/26 03/27/28	8% 12%
07-LA-138-43.4/51.4 07-333704 ACNH-P138-(067)E --()		LOS ANGELES COUNTY IN PALMDALE FROM ROUTE 14 JUNCTION (SOUTH) TO AVENUE T CONSTRUCT ADA CURB RAMPS, SIDEWALK, AND DR	A. M. CONCRETE, INC. 3075 TOWNSGATE RD #200 WESTLAKE VILLAGE CA 91361 (818)362-8400	BESHARA, RAMY 39115 TRADE CTR DR PALMDALE CA 93551 (213)792-9662	\$11,024,825 \$8,998,473 \$586,880	07/30/24 08/30/24 12/29/26	100% 82% OVER RUN
07-LA-138-58.5/60.2 07-376404 ACNH-P138-(069)0 --()		LOS ANGELES COUNTY AT PEARBLOSSOM FROM 0.2MILE WEST OF 116TH STREET TO LONGVIEW ROAD CONSTRUCT REINFORCED CONCRETE BOX CULVERT.	INTERSTATE CIVIL CONSTRUCTION 6025 PARK DR WRIGHTWOOD CA 92397 (760)281-0188	BESHARA, RAMY 39115 TRADE CENTER DR.STE.210 PALMADALE CA 93551 (213)792-9662	\$9,519,797 \$2,937,615 \$705,374	02/25/26 03/13/26 04/23/27	39% 30%
07-LA-138-59.7/0 07-4V5204		LOS ANGELES COUNTY AT PEARBLOSSOM AT 126THSTREET EAST SIGNAL AND LIGHTING SYSTEM.	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384 (310)486-2065	BESHARA, RAMY 39115 TRADE CTR DR STE. 210 PALMDALE CA 93551 (213)393-9940	\$1,241,875 \$1,216,509 \$0	06/25/24 07/26/24 07/23/26 08/31/26	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 114
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-164-4.0/6.9 07-320804 CSTP-S164-(003)E --() HB71		LOS ANGELES COUNTY IN SOUTH EL MONTE, EL MONTE AND ROSEMEAD AT VARIOUS LOCATIONS ONROUTE 164 FROM RUSH STREET TO RUDELL UNDERPASS CONSTRUCT MINOR CONCRETE AND MODIFYING SIG	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870 (714)573-4599	AZAM, SHOAI B BIN 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)216-4198	\$7,899,048 \$6,995,286 \$41,532	11/01/23 11/30/23 02/23/27	84% 88%
07-LA-210-9.9/22.5 07-0Y1604		LOS ANGELES COUNTY, IN LOS ANGELES, LA CANADA FLINTRIDGE, GLENDALE, AND PASADENA FROM BIG TUJUNGA WASH BRIDGE TO ARROYO BOULEVARD SLAB REPLACEMENT, SLURRY SEAL, AND DIGOUTS	RV CONCRETE, INC. 605 E. COMMERCIAL STREET ANAHEIM CA 92801	TRAN, BILL 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$4,864,456 \$5,245,701 \$0	06/26/25 07/09/25 05/10/26	100% 96%
07-LA-210-11.0/11.5 07-361804		LOS ANGELES COUNTY IN LOS ANGELES CITY FROM 0.1 MILE NORTH OF SUNLAND BOULEVARD TO 0.4 MILE SOUTH OF SUNLAND BOULEVARD DRAINAGE SYSTEM RESTORATION.	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867 (714)769-7025	NGO, JASON 1201 BALDWIN PARK BLVD. BALDWIB PARK CA 91706 (213)792-4801	\$2,189,999 \$687,718 \$84,225	11/13/25 12/15/25 11/12/27	15% 31%
07-LA-210-18.7/19.7 07-348704 ACIM-2101-(857)E --()		LOS ANGELES COUNTY IN LA CANADA FLINTRIDGEAT E2-W210 CONNECTOR UNDERCROSSING AND AT FOOTHILL LA CANADA TUNNEL MODIFY TUNNEL LIGHTING SYSTEMS.	ALDRIDGE ELECTRIC, INC. 844 EAST ROCKLAND ROAD LIBERTYVILLE IL 60048 (847)680-5200	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$7,717,103 \$5,474,899 \$102,806	08/13/24 10/03/24 01/05/27	72% 71%
07-LA-210-19.4/27 07-348204 ACIM-2101-(858)E --()		LOS ANGELES COUNTY IN LA CANADA FLINTRIDGEAND PASADENA AT VARIOUS LOCATIONS FROM 0.1MILE EAST OF WINERY CANYON FLUME OVERCROSSING RESTORE BRIDGE AND DRAINAGE SYSTEM, AND CO	BOSCO CONSTRUCTORS INC. 21353 MAYALL ST. CHATSWORTH CA 91311 (818)700-0304	TRAN, DANGLONG 2090 FERN LN GLENDALE, CA 91208 (818)482-9304	\$9,656,360 \$4,665,795 \$234,402	03/17/25 05/09/25 03/22/28	42% 48%
07-LA-210-25.2/48.2 07-0Y7104		LOS ANGELES COUNTY FROM FAIR OAKS AVENUE OVERCROSSING TO 0.1 MILE EAST OF FRUIT STREET OVERCROSSING INDIVIDUAL SLAB REPLACEMENT.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	BARBOSA, JOSE 21073 PATHFINDER ROAD #100 DIAMOND BAR, CA 91765 (562)254-7785	\$3,193,658 \$0 \$0	06/25/26 08/11/26 03/31/27	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 115
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-37.8/39.1 07-356104		LOS ANGELES COUNTY IN AZUSA FROM 0.1 MILE WEST OF IRWINDALE AVENUE TO 0.2 MILE EAST OF WEST VERNON AVENUE REPLACE PUMP PLANT, DRAINAGE, & ELECTRICAL	DOJA INC 5050 MISSION BLVD ONTARIO CA 92761 (909)628-1999	BARBOSA, JOSE 21073 PATHFINDER RD DIAMOND BAR, CA 91765 (562)254-7785	\$3,562,785 \$2,341,373 \$210,758	08/27/24 10/01/24 02/04/27	67% 65%
07-LA-210-/0 07-2XQ604		IN LA COUNTY ON VARIOUS ROUTES ACROSS MULTIPLE CITIES TO REMOVE HAZARDOUS TREES THAT HAVE FALLEN AS A RESULT OF HIGH WINDSDIR'S EM REMOVE HAZARDOUS FALLEN TREES	DIVERSCAPE INC DBA DIVERSIFIEDLANDSCAPE CO 21730 BUNDY CANYON RD WILDOMAR, CA 92595 (951)245-1686	CHAVEZ, EFRAIM 13171 TELFAIR AVENUE SUITE 101 SYLMAR, CA 91342 (805)857-7053	\$789,000 \$716,167 \$0	03/07/25 07/10/25 10/31/26	77% 91%
20.XX 201130							
07-LA-213-6.2/6.2 07-4V1404		INTERSECTION OF WESTERN AVE (SR- 213) AND 242ND PLACE IN THE CITY OF LA INSTALL TRAFFIC SIGNAL AND ADA	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET IRWINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD., STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$623,377 \$0 \$0	03/18/21 04/08/21 11/10/26	0% 0%
HB4N							
07-LA-213-6.4/0 07-4V2304		LOS ANGELES COUNTY IN LOS ANGELES AT 238THSTREET MODIFYING SIGNAL AND LIGHTING SYSTEMS.	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA 92504 (951)710-1000	TURAY, SULAIMAN 13230 FIRESTONE BLVD UNIT E2 SANTA FE SPRINGS, CA 90670 (562)254-5045	\$624,024 \$336,682 \$125,250	06/28/24 07/26/24 01/20/27	28% 54%
07-LA-405-17.1/23.5 07-0Y1204		LOS ANGELES COUNTY AT VARIOUS LOCATIONS ONROUTE 405 FROM 166TH STREET UNDERCROSSING TO MANCHESTER BOULEVARD OVERCROSSING SLAB REPLACEMENT, AND SLURRY SEAL.	RV CONCRETE, INC. 605 E. COMMERCIAL STREET ANAHEIM CA 92801	NGUYEN KHANH-VAN 13230 FIRETONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (213)798-5950	\$3,807,151 \$1,902,856 \$538,444	05/21/26 06/17/26 01/08/27	31% 48%
07-LA-405-19.2/26 07-350704		LOS ANGELES COUNTY AT VARIOUS ROUTES AND VARIOUS LOCATIONS NEW ACTIVE TRAFFIC MANAGEMENT (ATM) & TRAF	PARSONS TRANSPORTATION GROUP, INC. 19900 MACARTHUR BLVD. STE 850 IRVINE CA 92612 (949)933-4645	KAROUT, ALI 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (818)254-7484	\$32,745,000 \$8,511,021 \$1,059,158	06/25/25 06/26/25 06/06/28	32% 26%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 116
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-25.9/43.8 07-363304 ACIM-4053-(079)0 --()		LOS ANGELES COUNTY IN LOS ANGELES FROM JEFFERSON BOULEVARD UNDERCROSSING TO ROSCOE BOULEVARD UNDERCROSSING INSTALL TRAFFIC MANAGEMENT SYSTEM.	ALDRIDGE ELECTRIC, INC. 844 EAST ROCKLAND ROAD LIBERTYVILLE IL 60048 (847)921-5167	HOSSAIN, MUHAMMAD 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (213)793-7340	\$12,612,938 \$249,754 \$138,914	02/06/26 04/02/26 04/17/28	9% 2%
07-LA-405-31.2/41.4 07-347904 ACIM-4053-(853)E --()		LOS ANGELES FROM WILSHIRE BOULEVARD UNDERCROSSING TO VICTORY BOULEVARD UNDERCROSSING COLD PLANE, PLACE HMA, RHMA, & JPCP, ISR,	RASMUSSEN/VANGUARD 28548 LIVINGSTON AVENUE VALENCIA CA 91335	SALMAN, RIDWAN 601 S GLEANOAKS BLVD BURBANK CA 91502 (213)952-6068	\$106,771,700 \$68,560,007 \$6,195,144	03/07/25 03/27/25 12/11/27	39% 64%
07-LA-405-40.1/48.1 07-320204 ACIM-4053-(001)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 MILE SOUTH OF BURBANK BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF RINALDI STREET UN	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	OSORIO, OSCAR 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$2,953,528 \$2,637,078 \$10,685	01/31/22 03/10/22 03/31/27	0% 0%
HA42		STORM WATER SOURCE CONTROL					PLANT EST SATIS
07-LA-405-202.0/24 07-2XV604		IN LA COUNTY,CITY OF LA&INGLEWOOD W.120TH ST TO LA CIENEGA&105 E.AVIATION TO PRAIRIECONSTRUCT NEW CCTV CAMERAS&TEST CONNECTIVTDIR' CONSTRUCT&INSTALL&TEST CCTV CAMERAS	ALDRIDGE ELECTRIC INC 844 E ROCKLAND ROAD LIBERTYVILLE, IL 60048	KAROUT, ALI 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (818)254-7484	\$3,779,100 \$765,098 \$343,071	03/19/26 04/17/26 01/11/27	100% 20%
20.70 020.XX							OVER RUN
07-LA-405-204.0/20.4 07-2XX304		LA COUNTY CITY OF HAWTHORNE SHOULDER OF ELSEGUNDO ONRAMP TO N/B I-405-REPAIR DRAINAGAND SINKHOLE REPAIR PAVEMENT DIR'S EMERGENCY REPAIR DRAINAGE AND SINKHOLE	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE STREET RIVERSIDE, CA 92509	ELBERRY, BASMA 970 W 190TH STREET SUITE 270 TORRANCE, CA 90502 (213)793-9597	\$872,000 \$264,952 \$0	01/29/26 02/20/26 09/30/26	27% 30%
20.XX 201130							
07-LA-405-/12.8 07-353204 ACIM-4053-(990)E --()		LOS ANGELES COUNTY ON ROUTE 405 AND AT VARIOUS LOCATIONS FROM ORANGE COUNTY LINE TO ROUTE 405/110 SEPARATION COLD PLANE AC PAVEMENT, PLACE HMA AND CONC	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (310)261-8467	\$101,035,341 \$921,189 \$293,663	01/22/26 02/11/26 08/14/30	3% 1%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 117
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-605-10.2/20.2 07-356604 ACIM-6052-(088)E --() HA22		LOS ANGELES COUNTY IN SANTA FE SPRINGS, PICO RIVERA, WHITTIER, CITY OF INDUSTRY AND EL MONTE FROM TELEGRAPH ROAD UNDERCROSSING TO LANE & SLAB REPLACEMENT, COLD PLANE AND HM	MYERS & SONS CONSTRUCTION, LLC 5777 W CENTURY BLVD., STE. 60 LOS ANGELES, CA 90045 (916)938-1991	ARABE, JEROME 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-3125	\$168,308,769 \$97,219,944 \$5,648,784	04/04/24 04/30/24 01/21/32	21% 57%
07-LA-605-20.2/26 07-3255U4 ACIM-6052-(007)E --() HA22		LOS ANGELES COUNTY IN BALDWIN PARK AND IRWINDALE FROM ROUTE 10/605 SEPARATION TO 0.2 MILE NORTH OF ROUTE 210/605 SEPARATION INDIVIDUAL SLAB REPLACEMENT, COLD PLANE AC	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	BUI, KEVIN 4281 KATELLA AVE STE 221 LOS ALAMITOS, CA 90720 (213)798-535	\$18,008,374 \$18,434,557 \$16,221	04/12/23 05/12/23 11/02/26	99% 100%
07-LA-710-5.0/9.5 07-345104 ACIM-7101-(844)E --() HA22		LOS ANGELES COUNTY IN AND NEAR LONG BEACH FROM 1 MILE SOUTH OF PICO AVENUE ON-RAMP OVERHEAD TO 0.1 MILE NORTH OF ROUTE 405/710 SEP MODIFYING FIBER OPTIC CABLE SYSTEMS.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	WANG, PAUL 13230 FIRESTONE BLVD., STE. E2 SANTA FE SPRINGS, CA 90670 (562)345-3144	\$11,496,025 \$11,174,325 \$0	07/11/24 08/06/24 10/16/26	71% 97%
07-LA-710-6.0/14.1 07-349904 ACIM-7101-(845)E --() HA22		LOS ANGELES COUNTY IN LONG BEACH AND COMPTON FROM SHORELINE DRIVE TO 0.2 MILE NORTH OF ALONDRA BOULEVARD OVERCROSSING CONSTRUCT MVPS, MGS, ROCK BLANKETS, AND PAV	WESTCOAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364 (818)968-4444	TON, THANG 18000 STUDEBAKER RD. STE. 360 CERRITOS, CA 90703 (310)261-8467	\$5,980,423 \$5,711,038 \$0	09/12/24 11/22/24 02/08/27	62% 92%
07-LA-710-6.2/7.2 07-4V4204 HA25		LOS ANGELES COUNTY IN LONG BEACH FROM SHOEMAKER BRIDGE TO 0.3 MILE NORTH OF ROUTE 1/710 SEPARATION PLANTING RESTORATION.	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-9894	\$980,700 \$882,620 \$9,284	06/19/23 07/05/23 05/03/27	79% 90%
07-LA-710-9.6/T32.1 07-347004 HA22		LOS ANGELES COUNTY IN LONG BEACH AND PASADENA AT VARIOUS LOCATIONS DRAINAGE SYSTEM RESTORATION.	DOJA INC 5050 MISSION BLVD ONTARIO CA 91762 (909)628-1999	CHU, TIEN 13230 SOUTH FIRESTONE BLVD #A SANTA FE SPRINGS, CA 90670 (213)793-7576	\$5,603,581 \$4,367,666 \$137,019	09/28/23 11/01/23 01/29/27	98% 78%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 118
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-19.6/19.9 07-390804		LOS ANGELES COUNTY IN CITY OF BELL FROM 0.1 MILE SOUTH OF FLORENCE AVENUE OVERCROSSING TO 0.2 MILE NORTH OF FLORENCE AVENUE OVERCRO CONSTRUCT ADA CURB RAMPS AND INSTALL FLASH	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870	BUI, KEVIN 4281 KATELLA AVE SUITE 221 LOS ALAMITOS , CA 90720 (562)572-5983	\$1,725,058 \$1,021,579 \$0	06/06/25 07/08/25 10/31/26	58% 59%
07-LA-710-22.0/0 07-354704 BFIM-7101-(846)E --()		LOS ANGELES COUNTY IN COMMERCE AND VERNON AT HOBART YARD OVERHEAD AND AT ATLANTIC BOULEVARD AND BANDINI BOULEVARD ON-RAMP CLEAN AND PAINT BRIDGE.	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	BUI, KEVIN 4281 KATELLA AVE. #221 LOS ALAMITOS, CA 90720 (562)572-5983	\$12,866,742 \$11,217,115 \$754,713	02/06/25 03/06/25 07/15/27	56% 87%
07-LA-5709-/0 07-4V4504		LOS ANGELES COUNTY IN LOS ANGELES AT THE SAWTELLE MAINTENANCE STATION AT 2532 SAWTELLE BOULEVARD INSTALL ADA COMPLIANT ACCESS RAMPS, GATES,	AMJ ENGINEERING & CONSTRUCTION, INC. 3291 CAMINITO AMECA LA JOLLA CA 92037	BAUTISTA, DENRICK	\$559,825 \$0 \$0	06/29/26 08/05/26	0% 0%
07-LA-5808-/2.5 07-354804		LOS ANGELES COUNTY IN CULVER CITY AT THE CULVER CITY MAINTENANCE STATION AT 5650 SELMARINE DRIVE BUILDING WORK.	MERCER FRASER COMPANY 28548 LIVINGSTON AVE VALENCIA, CA 91355 (661)367-9040	SHEIK, HAKIM 12975 W CULVER BLVD. LOS ANGELES, CA 90066 (818)482-9191	\$9,898,618 \$5,509,950 \$325,887	04/03/24 05/13/24 01/15/27	40% 56%
HA12							
07-LA-5823-/7.2 07-358204		LOS ANGELES COUNTY IN LONG BEACH AT THE PACIFIC PLACE MAINTENANCE STATION AT NORTH3725 PACIFIC PLACE PROVIDE BUILDING WORK AT A MAINTENANCE STA	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (707)443-6371	TON, THANG 18000 STUDEBAKER RD. SUITE 360 CERRITOS, CA 90703 (213)819-3025	\$5,257,610 \$4,696,380 \$146,995	03/29/24 05/13/24 02/07/27	100% 89%
HA12							OVER RUN
07-VAR-1-1.3/26.6 07-322704 ACNH-X111-(080)E --()		VENTURA COUNTY AT VARIOUS LOCATIONS CONSTRUCT PERVIOUS CONCRETE PAVEMENT AND D	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	SINGH, RANJIT 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)330-6650	\$5,017,331 \$4,759,483 \$444	01/31/23 03/03/23 01/31/27	100% 95%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 119
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR-2-18.7/18.7 07-348804 ACNH-000C-(555)E --()		LOS ANGELES COUNTY AND VENTURA COUNTY AT VARIOUS LOCATIONS CAMERAS SYSTEMS.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	HOSSAIN, MUHAMMAD 13171 TELFAIR AVE.#101 SYLMAR, CA 91342 (213)793-7340	\$5,706,049 \$4,841,791 \$0	02/28/24 03/27/24 11/13/26	88% 85%
HB4N							
07-VAR-5-/40 07-0W6104		LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPAIR TRAFFIC MONITORING DETECTION STATIO	TRAFFIC LOOPS CRACKFILLING, INC. 946 S. EMERALD STREET ANAHEIM CA 92804 (714)520-4026	PHAM, RYAN 1041 W BADILLO, STE 112 COVINA, CA 91722 (213)793-7193	\$1,176,020 \$1,100,665 \$0	05/31/23 10/12/23 09/24/26	94% 94%
HM4							
07-VAR-23-3.6/11.4 07-346204 ACNH-000C-(556)E --()		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS UPGRADE AND INSTALL NEW TRANSPORTATION MAN	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DRIVE VISTA CA 92081 (562)939-0418	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD. THOUSAND OAKS, CA 91320 (213)700-8447	\$11,797,123 \$9,655,249 \$0	04/10/24 06/20/24 10/20/26	100% 84%
HA22							
07-VAR-91-6.1/20.7 07-338604 ACNH-X037-(231)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS MODIFYING RAMP METERING, FIBER OPTIC CABLE	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	ALONZO, BERNARD 13230 FIRESTONE BLVD., STE.E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$13,538,880 \$13,391,089 \$16,580	01/22/24 03/04/24 11/19/26	54% 99%
HB4N							
07-VAR-110-15.1/23 07-0W5904		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC STRIPE, PAVEMENT MARKING,	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843	MOSALLAI, MOJTABA 23369 LEONORA DR WOODLAND HILLS, CA 91367 (818)613-0956	\$1,089,993 \$950,481 \$0	05/25/23 08/18/23 10/20/26	100% 93%
HM4							OVER RUN
07-VAR-210-43.9/46.7 07-349104		LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE THE EXISTING COMMUNICATION SYSTEM.	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD CORONA CA 92883 (951)382-8189	PHAM, RYAN 21073 PATHFINDER RD STE 100 DIAMOND BAR, CA 91765 (213)793-7193	\$3,598,460 \$3,150,072 \$0	02/21/24 03/27/24 10/14/26	94% 87%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 120
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR--/0 07-360604		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS REMOVE AND PLACE APPROACH SLABS, AND PLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	MATEVOSYAN,NZHDE 9225 CRANFORD AVE PACOIMA CA 91331 (213)400-6110	\$8,657,642 \$4,910,217 \$0	12/05/25 01/12/26 03/31/27	30% 56%
07-VAR--/0 07-363204 ACNH-000C-(570)0 --()		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE TRANSPORTATION MANAGEMENT SYSTEMS.	SELECT ELECTRIC, INC. 1700 E. VIA BURTON ANAHEIM CA 92806 (619)822-3807	HASSAIN,MUHAMMAD 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (213)793-7340	\$31,878,777 \$0 \$0	01/29/26 04/01/26 06/20/28	0% 0%
07-VAR--/0 07-0Y0504		VENTURA COUNTY AT VARIOUS LOCATIONS MODIFY TRAFFIC SIGNAL, ROADSIDE SIGNS AND	BAKER ELECTRIC & RENEWABLES, LLC 1298 PACIFIC OAKS PLACE ESCONDIDO CA 92029 (760)745-2001	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)857-7070	\$610,319 \$0 \$0	06/06/25 08/13/25 11/11/26	0% 0%
07-VAR--/0 07-0Y1904		LOS ANGELES COUNTY AT VARIOUS LOCATIONS STRIPING.	SPECIALIZED PAVEMENT MARKING, LLC 11095 SW INDUSTRIAL WAY STE A TUALATIN OR 97062 (530)885-0420	OSORIO, OSCAR 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$1,365,793 \$1,342,994 \$378	06/24/25 07/08/25 10/31/26	90% 96%
07-VAR--/0 07-350404		LOS ANGELES COUNTY AT VARIOUS LOCATIONS MODIFYING FIBER OPTIC CABLE SYSTEMS.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221	WANG, PAUL 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-3144	\$4,448,774 \$4,165,078 \$0	01/23/25 03/06/25 11/16/26	56% 94%
07-VAR--/0 07-0Y4904		VENTURA COUNTY AT VARIOUS LOCATIONS CULVERTS LINING AND REPAIRING.	GBA ENGINEERING, INC. 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886	TEHRANI, J.	\$1,494,874 \$0 \$0	06/22/26 07/16/26 10/17/29	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 121
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR--/0 07-0W6604		LOS ANGELES COUNTY AT VARIOUS LOCATIONS METHACRYLATE, POLYESTER OVERLAY AND JOINT	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE. #201 SAN FERNANDO CA 91340	VERGARA, JOAHNNA 4281 KATELLA AVE SUITE 221 LOS ALAMITOS, CA 90720 (213)393-9751	\$9,763,208 \$9,830,417 \$0	06/26/24 07/15/24 10/20/26	93% 99%
07-VAR--/0 07-351704 ACNH-X111-(081)E --()		VENTURA COUNTY IN MOORPARK AT VARIOUS LOCATIONS COLD PLANE AC PAVEMENT AND PLACE RUBBERIZE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)700-8447	\$15,295,552 \$16,014,059 \$85,245	03/25/25 04/24/25 03/29/27	68% 93%
07-VAR--/0 07-0W8904		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL ADVANCE CURVE WARNING SIGNS	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384 (818)427-6324	PUNJABI, RAJ 21073 PATHFINDER RD DIAMOND BAR, CA 91765 (213)505-5907	\$1,398,732 \$1,433,259 \$0	04/11/25 07/23/25 10/05/26	89% 94%
07-VAR--/0 07-0Y5004		LOS ANGELES COUNTY AT VARIOUS LOCATIONS CULVERTS LINNING AND REPARING.	GBA ENGINEERING, INC. 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886	BAUTISTA, DENRICK 23369 LEONORA DR WOODLAND HILLS, CA 91367 (310)345-6201	\$913,080 \$0 \$0	06/15/26 07/01/26 12/10/26	0% 0%
07-VAR--/0 07-350324 ACNH-X037-(239)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE EXSISTIING CMS, TCS, AND TMDS/VDS,	JFL ELECTRIC, INC. 8257 COMPTON AVENUE LOS ANGELES CA 90001 (323)581-4400	TURAY, SULAIMAN 13230 FIRESTONE BLVD UNIT E2 SANTA FE SPRINGS CA 90670 (562)254-5045	\$23,454,925 \$5,628,915 \$713,415	03/10/25 04/15/25 06/29/28	11% 24%
07-VAR--/0 07-369604 ACNH-000C-(572)E --()		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS SIGN STRUCTURE.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	MATEVOSYAN, NZHDE 9225 CRANFORD AVE PACOIMA, CA 91331 (213)400-6110	\$16,963,389 \$1,559,044 \$1,140,740	02/11/26 03/18/26 01/21/28	17% 9%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 122
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR--/0 07-350334 ACNH-X037-(238)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS, AND TRAF	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET IRWINDALE CA 91706 (626)703-6532	FERRER, JOSE 1370 VALLEY VISTA DR STE 150C DIAMOND BAR, CA 91765 (562)572-5031	\$16,735,395 \$6,268,129 \$376,206	03/17/25 05/13/25 10/14/27	47% 37%
07-VAR--/0 07-363004 ACNH-X037-(243)0 --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS MODIFY AND INSTALL TMS ELEMENTS.	HIGH-LIGHT ELECTRIC, INC. 1460 E. COOLEY DRIVE, STE 100 COLTON CA 92324 (951)352-9696	AHMED,AMR 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342	\$10,288,888 \$0 \$0	02/19/26 04/02/26 06/21/28	0% 0%
07-VAR--/0 07-351124		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL AND REPLACE CCTV CAMERA SYSTEMS.	SELECT ELECTRIC, INC. 1700 E. VIA BURTON ANAHEIM CA 92806	PHAM, RYAN 21073 PATHFINDER RD SUITE 100 DIAMOND BAR, CA 91765 (213)308-2033	\$5,356,679 \$4,921,020 \$0	12/24/24 02/18/25 01/22/27	52% 89%
07-VAR--/0 07-363804 ACNH-X037-(241)0 --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE THE EXISTING TRANSPORTATION MANAGE	ALDRIDGE ELECTRIC, INC. 275 N, BREA BLVD. SUIT C BREA CA 92821 (847)680-5200	MOHSENZADEH,ALI 13171 TELFAIR AVE AVE. #101 SYLMAR, CA 91342 (818)746-0669	\$30,699,386 \$421,947 \$421,947	02/20/26 03/13/26 09/05/28	2% 1%
07-VAR--/0 07-374304 ACNH-X037-(245)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS MODIFY OVERHEAD AND ROADSIDE SIGN PANELS.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	LIU, CHEN (213)792-4877	\$7,549,362 \$45,675 \$45,675	01/08/26 02/04/26 12/28/28	6% 1%
07-VAR--/0 07-351504		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS CONSTRUCT BRIDGE RAILS, GUARDRAIL, OH SIGN	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	SALMAN RIDWAN 601 S GLENOAKS BLVD #310 BURBANK, CA 91502 (213)952-6068	\$7,546,838 \$4,939,052 \$551,794	03/26/25 04/18/25 12/31/26	96% 65%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 123
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR--/0 07-0Y2004		LOS ANGELES COUNTY AT VARIOUS LOCATIONS WRONG WAY DRIVER PREVENTIVE COUNTER MEASUR	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867 (714)769-7025	GALLARDO, SAMUEL 970 W 190TH STE 270 TORRANCE, CA 90502 (310)345-6188	\$494,126 \$501,076 \$0	06/24/25 07/23/25 10/31/26	79% 98%
07-VAR--/0 07-301604 BFNH-X037-(236)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL FIBER REINFORCED POLYMER SYSTEM (C	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	CHU, TIEN 13320 S FIRESTONE BLVD, STE A SANTA FE SPRINGS, CA 90670 (213)793-7576	\$15,466,947 \$13,000,657 \$916,385	07/31/24 08/23/24 02/27/27	98% 84%
07-VAR--/0 07-353804 ACIM-0053-(110)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS MODIFY FIBER OPTIC CABLE SYSTEMS, LIGHTING	CROSSTOWN ELECTRICAL & DATA, INC. 13595 12TH ST CHINO CA 91710	CHAVEZ, EFRAIM 13171 TELFAIR AVE,STE101 SYLMAR CA 91342 (818)364-2760	\$18,244,381 \$16,419,279 \$309,043	09/10/24 10/16/24 11/30/26	96% 90%
07-VAR--/0 07-351114		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL AND UPGRADE CAMERA SYSTEMS.	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870 (714)573-4599	ALONZO, BERNARD 13230 FIRESTONE BLVD. STE E-2 SANTE FE SPRINGS, CA 90670 (562)345-3145	\$5,517,225 \$4,118,562 \$155,880	10/04/24 10/29/24 01/11/27	81% 75%
07-VAR--/0 07-350314 ACNH-000C-(563)E --()		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS, AND FIBE	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET IRWINDALE CA 91706	HOSSAIN, MUHAMMAD ISMAIL 13171 TELFAIR AVE SYLMAR, CA 91342 (213)793-7340	\$20,379,394 \$7,132,022 \$246,176	03/20/25 04/15/25 08/30/27	35% 35%
07-VAR--/0 07-0W9704		LOS ANGELES COUNTY AT VARIOUS LOCATIONS METHACRYLATE, POLYESTER OVERLAY, JOINT SEA	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504 (951)776-9100	HONG, HAI 1041 W BADILLO ST STE 112 COVINA, CA 91722 (951)232-3742	\$6,219,019 \$5,879,394 \$0	06/02/25 06/19/25 08/21/26 08/21/26	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 124
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR--/0 07-0W6504		LOS ANGELES COUNTY AT VARIOUS LOCATIONS STRUCTURAL CONC, APPROACH SLAB, POLYESTER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	MARTINEZ, ELIZABETH 12975 CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$3,651,540 \$3,726,964 \$0	06/27/24 07/24/24 12/26/26	99% 99%
07-VAR--/0 07-0W9804		VENTURA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK, REPAIR JOINT SEALS, AND	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)839-50	SAEIDIAN JUSTIN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91302 (213)605-3208	\$7,310,964 \$7,313,376 \$89,531	06/10/25 06/26/25 10/30/26	100% 98% OVER RUN
07-VEN-1-1.0/1.3 07-4P8504 SNHG-P001-(703)E --()		VENTURA COUNTY FROM 0.1 MILE SOUTH OF YERBA BUENA ROAD TO 0.1 MILE NORTH OF LITTLE SYCAMORE CREEK BRIDGE INSTALL MARKED CROSSWALK WITH PEDESTRIAN H	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384	SINGH, RANJIT 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)330-6650	\$754,551 \$667,166 \$0	11/20/24 12/17/24 12/31/26	50% 88%
07-VEN-1-21.3/28.4 07-323904		VENTURA COUNTY NEAR VENTURA FROM ROUTE 1/101 SEPARATION TO MOBIL PIER ROAD. COLD PLANE AC, PLACE RUBBERIZED HOT MIX AS	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	IRA, ALFRED 1525 RANCHO CONEJO BLVD, 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$8,401,286 \$7,552,037 \$22,000	03/27/23 04/10/23 11/11/26	100% 87% OVER RUN
HA22							
07-VEN-1-21.3/21.9 07-319604 BFNH-X111-(082)0 --()		THE CITY AND COUNTY OF VENTURA ON ROUTE 1 FROM 1.8 MILES NORTH OF ROUTE 1/33 SEPARATION TO 2.0 MILES SOUTH OF A LEASE CANYON ROAD REMOVE AND CONSTRUCT BRIDGE.	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET, SUITE D2 COSTA MESA CA 92626	RANJIT SINGH 1525 RANCHO CONEJO BLVD#102 THOUSAND OAKS, CA 91320 (213)330-6650	\$47,071,521 \$8,744,324 \$215,039	09/16/25 10/13/25 03/05/31	35% 19%
07-VEN-1-28.2/0 07-3230U4		VENTURA COUNTY ON ROUTE 1 AT WILLOW CREEK BRIDGE AND ON ROUTE 33 AT NORTH FORK MATILIJA CREEK BRIDGES CONSTRUCT BRIDGE RAILING.	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST., SUITE 101 VENTURA CA 93003	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD THOUSAND OAKS, CA 91320 (213)700-8447	\$6,687,017 \$121,902 \$54,502	03/30/26 04/27/26 06/10/28	5% 2%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 125
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-23-/3.3 07-348404 ACST-P023-(042)E --()		VENTURA COUNTY IN AND NEAR THOUSAND OAKS AND MOORPARK AT VARIOUS LOCATIONS FROM 0.1MILE NORTH OF SYCAMORE CANYON DRIVE TO POTRERO CONSTRUCT DESIGN POLLUTION PREVENTION INFI	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91302 (213)700-8447	\$1,743,587 \$1,693,775 \$0	10/22/24 11/08/24 09/30/26	100% 97%
07-VEN-33-18.2/19 07-0Y2204		VENTURA COUNTY FROM ABOUT 6.2 MILES NORTH OF OJAI FROM SOUTH OF MATILIJA TUNNEL TO 0.3 MILE SOUTH OF BEAR CREEK STRUCTURAL SHORTCRETE.	NATIONWIDE SHOTCRETE, INC. 23638 LYONS AVENUE #273 NEWHALL CA 91321	SAEIDIAN ,JUSTIN 1525 RANCHO CONEJO BLVD THOUSAND OAKS, CA 91320 (213)605-3208	\$2,429,692 \$2,191,010 \$383,725	02/05/26 03/09/26 10/30/26	98% 90%
07-VEN-33-26.9/41.7 07-356804 ACNH-X111-(083)0 --()		VENTURA COUNTY AT VARIOUS LOCATIONS ON ROUTE 33 FROM 1.1 MILES NORTH OF ROSE VALLEY ROAD TO 1.0 MILE SOUTH OF POTRERO SECO ROAD AN CONSTRUCT TREATMENT BMPS.	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)700-8447	\$706,356 \$566,422 \$0	08/22/25 09/04/25 12/30/27	45% 80%
07-VEN-33-247.0/24.7 07-3XA704		IN VENTURA COUNTY, IN THE CITY OF OJAI, ON VEN-33. REPAIR STORM DAMAGED SLOPES AND INSTALL DRAINAGE SYSTEM DIR'S EMERGENCY F.A.	SHIMMICK CONSTRUCTION CO. INC 530 TECHNOLOGY DR SUITE 300 IRVINE CA 92618	JOSEPH SOLAIMAN TEHRANI 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS CA 91320 (213)700-8447	\$5,914,100 \$0 \$0	05/28/26 07/06/26 08/20/27	0% 0%
20.XX 201130		VEN-33 REPAIR SLOPE DUE TO HEAVY RAIN					
07-VEN-33-375.0/55.1 07-2XW604		IN THE AREA OF VENTURA COUNTY, ON ROUTE 33. REPAIR&RECONSTRUCT THE BEAM, SIDE SLOPE, SHOULDER & OPEN CHANNELS. AND REMOVE DEBRIS. DIR'S VEN-33 STORM DAMAGE REPAIR.	UNION ENGINEERING COMPANY, INC. P.O. BOX 1000 VENTURA CA 93002	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91302 (213)700-8447	\$4,752,000 \$2,650,078 \$655,033	01/08/26 02/20/26 06/30/27	89% 56%
20.XX 201130							
07-VEN-101-.2/40.8 07-3311U4 ACNH-X111-(079)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM THE LOS ANGELES/VENTURA COUNTY LINE TO OLD PACIFIC COAST HIGHWAY AND ON ROUTE 23 FROM ROUTE 23	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W IRVINE CA 92606 (949)252-0441	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)857-7070	\$29,231,205 \$23,562,730 \$325,458	08/31/22 09/23/22 10/31/26	100% 81%
HB1		UPGRADE END TREATMENTS AND BRIDGE					OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 126
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-1.6/10.7 07-0Y7304		VENTURA COUNTY IN THOUSAND OKS AND CAMRILLO FROM HAMPSHIRE ROAD UNDERCROSSINGTO CAMARILLO SPRINGS ROAD UNDERCROSSING. MAINLINE INDIVIDUAL SLAB REPLACEMENT AND R	RV CONCRETE, INC. 605 E. COMMERCIAL STREET ANAHEIM CA 92801	VERMA, NIKETA 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)792-8141	\$3,125,762 \$2,510,340 \$330,274	04/23/26 05/12/26 12/30/26	37% 79%
07-VEN-101-10.7/26.7 07-0W3904		VENTURA COUNTY FROM CAMARILLO SPRINGS ROADUNDERCROSSING IN CAMARILLO TO MAIN STREET UNDERCROSSING IN VENTURA SLURRY SEAL.	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY RENO NV 89502 (775)398-9694	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7070	\$9,425,504 \$9,114,913 \$0	06/20/23 07/28/23 10/31/26	81% 97%
HM1							
07-VEN-101-266.0/27 07-2XX704		IN VENTURA COUNTY,ON ROUTE 101,REPAIR AND RECONSTRUCT SLOPE,REMOVE DEBRIS,REPAIR DAMAGES TO ELECTRICAL CONDUIT. DIR'S EMERGENCY F.	POLO ENGINEERING INC 30758 SLOAN CANYON RD CASTAIC CA 91384	SINGH, RANJIT 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS CA 91320 (213)330-6650	\$523,200 \$125,220 \$29,242	03/04/26 04/24/26 12/20/26	90% 24%
20.XX 201130		VEN101-STORM DAMAGE &WASHOUT REPAIRS					
07-VEN-101- 07-120X4049		IN THE VENTURA COUNTY,ON VEN101,CLEAN UP DRAINAGE SYSTEM,REPAIR SLOPES&CURBS,REMOVEDEBRIS AND STANDING WATER FROM ROADWAY. DIR'S E	SUMMER CONSTRUCTION INC P.O. BOX 30 SANTA PAULA CA 93061	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS CA 91320 (805)857-7070	\$3,169,700 \$505,873 \$312,118	02/13/26 03/03/26 12/31/26	45% 16%
20.XX 201130		CLEANUP&REPAIR SLOPES CAUSED BY STORM					
07-VEN-101- 07-0620W4049		IN THE VENTURA COUNTY,REMOVE AND DISPOSE MUDSLIDE AND DEBRIS,AND CLEAN THE DRAINAGE SYSTEM DIR'S EMERGENCY F.A. VEN-1 101 -DEBRIS REMOVAL	BURNS-PACIFIC CONSTRUCTION INC 3541 OLD CONEJO RD SUITE114 NEWBURY PARK CA 91320	VERMA, NIKETA 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS CA 91320 (213)792-8141	\$5,475,000 \$2,001,796 \$377,464	02/06/26 03/10/26 12/20/26	100% 37% OVER RUN
20.XX 201130							
07-VEN-118-12.0/13.4 07-369704 PTNH-P118-(072)0 --()		VENTURA COUNTY IN SOMIS FROM SAND CANYON ROAD TO 0.1 MILE EAST OF BALCOM CANYON ROAD CONSTRUCT SOLDIER PILE WALLS, SLOPE PROTEC	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (805)331-0878	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)700-8447	\$24,379,126 \$6,742,261 \$73,710	04/25/25 05/28/25 09/27/27	26% 28%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 127
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-118-13.3/15.6 07-341604		IN AND NEAR MOORPARK, AT THE EASTBOUND AND WESTBOUND COMMERCIAL VEHICLE ENFORCEMENT FACILITIES. CONSTRUCT NEW MODULAR OFFICE	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110 SAN DIEGO CA 92110 (858)304-1093	TEHRANI, JOSPEPH 1525 RANCHO CONEJO BLVD THOUSAND OAKS, CA 91320 (213)700-8447	\$2,642,716 \$1,884,934 \$0	10/25/22 12/22/22 12/20/26	100% 72%
07-VEN-126-14.6/34.5 07-356504 ACNH-P126-(060)E --()		VENTURA COUNTY IN AND NEAR FILLMORE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF BOOSEY ROAD TO 0.1 MILE WEST OF THE LOS ANGELES COU INSTALL DPP INFILTRATION AREA AND HOT MIX	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780	SINGH, RANJIT 1525 RANCHO CONEJO #102 THOUSAND OAKS, CA 91320 (213)330-6650	\$1,612,531 \$1,483,275 \$0	01/23/25 02/18/25 11/30/26	99% 92%
07-VEN-126-20.3/20.3 07-1XW104		VENTURA COUNTY IN CITY OF FILLMORE VEN-126REPLACE/CONSTRUCT THE FILLMORE MAINTENANCESTATION DAMAGED BY HIGH WINDS DIR'S EMERGENCY CONSTRUCT/REPLACE MAINTENACE STATION	MGP CONSTRUCTION DBA MICHAEL G PORTEOUS PO BOX 355 UPLAND, CA 91785	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$4,703,500 \$3,884,156 \$206,450	01/26/24 04/15/24 12/31/26	100% 83%
20.XX 201131							
07-VEN-150-20.0/32.2 07-2XN104		IN VENTURA COUNTY, IN&AROUND SANTA PAULA ON VEN-150 @MULTIPLE LOCATIONS TO REMOVE/ REPAIR DAMAGED SLOPES DUE TO RAINSTORMS DIR'S E REPAIR DAMAGE DUE TO RAINSTORMS	R & R DEMO AND GRADING CORP 1180 S BEVERLY DRIVE SUITE310 LOS ANGELES, CA 90035	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$32,995,900 \$32,589,863 \$85,169	02/22/24 04/05/24 09/30/26	100% 99% OVER RUN
20.XX 201130							
07-VEN-150-31.3/34.4 07-344504		VENTURA COUNTY IN SANTA PAULA FROM 0.2 MILE NORTH OF BRIDGE ROAD TO SANTA MARIA STREET COLD PLANE AND OVERLAY, MODIFY TRAFFIC SIG	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST., SUITE 101 VENTURA CA 93003 (661)902-9460	TEHRANI, JOSEPH . 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)700-8447	\$8,331,505 \$4,681,448 \$0	02/14/25 03/12/25 10/30/26	100% 55% OVER RUN
07-VEN-232-.4/4.1 07-346804 ACNH-S232-(003)E --()		VENTURA COUNTY IN AND NEAR OXNARD FROM ROUTE 232/101 SEPARATION TO ROUTE 118 COLD PLANE AND OVERLAY WITH HMA & RHMA.	TORO ENTERPRISES, INC. 2101 E. VENTURA BLVD. OXNARD CA 93036	SOLAIMAN TEHRANI, J. 1525 RANCHO CONEJO BLVD THOUSAND OAKS, CA 91320 (213)700-8447	\$16,654,207 \$13,165,231 \$1,581,003	02/04/25 03/14/25 11/30/26	77% 78%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 128
09/28/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN--/0 07-2XM504		VENTURA CTY IN CITY OF SANTA PAULA&MALIBU BIG SYCAMORE MS TO CONSTRUCT FENCES/GATES & PERIMETER LASER DETECTION SYSTEM DIR'S EMERG FENCES/GATES& DETECTION SYSTEMS	IZURIETA FENCE COMPANY INC 3000 GILROY ST LOS ANGELES, CA 90039	TEHRANI, JOSEPH SOLEIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91302 (213)700-8447	\$969,100 \$831,026 \$0	07/16/24 08/21/24 09/30/26	100% 86% OVER RUN
20.10 201352							

Totals:	Authorized Final Amt:	<u>\$2,815,205,694</u>	Completed to Date:	<u>\$1,557,166,950</u>	Work This Month:	<u>\$68,686,140</u>
----------------	------------------------------	------------------------	---------------------------	------------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 129
09/28/26

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-14.6/16.3 08-1K9604 ACIM-0103-(114)E --()		RIVERSIDE COUNTY IN BANNING FROM 0.2 MILE EAST OF HATHAWAY STREET TO 0.1 MILE WEST OF MALKI ROAD BUILDING WORK.	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335 (909)454-4243	GUTIERREZ-MARIN, RIGOBERTO 850 S VIA LATA #100B COLTON CA 92324 (951)830-6845	\$9,653,520 \$0 \$0	11/26/25 12/18/25 12/16/27	0% 0% SUSPENDED
08-RIV-10-56.3/56.6 08-1P7704 SIMG-0104-(069)0 --()		RIVERSIDE COUNTY, IN INDIO FROM 0.6 MILE TO 0.3 MILE WEST OF GOLF CENTER PARKWAY OVERCROSSING MIDWEST GUARDRAIL SYSTEM, VEGETATION CONTR	SB GENERAL ENGINEERING, INC. 12125 LAKESIDE AVENUE LAKESIDE CA 92040 (619)820-9772	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$521,804 \$0 \$0	06/02/26 07/01/26 10/20/26	0% 0%
08-RIV-10-71.2/72.6 08-0G8504 CIMG-0104-(068)E --()		RIVERSIDE COUNTY NEAR INDIO FROM 0.9 MILE WEST TO 0.5 MILE EAST OF THE CACTUS CITY SAFETY ROADSIDE REST AREAS BUILDING WORK.	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES, CA 90074- 2478 (831)728-7561	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$38,298,003 \$20,444,304 \$538,642	04/03/25 05/07/25 11/20/29	25% 53%
08-RIV-10- 08-1G0904.5 ACNH-0105-(052)E --()		RIVERSIDE COUNTY FROM 1.1 MILES WEST OF WILEY WELL ROAD OVERCROSSING TO CALIFORNIA/ ARIZONA STATE LINE PLACE HMA (TYPE A), JPCP, IMPORTED BORROW,	FISHER SAND & GRAVEL CO. DBA SOUTHWEST ASPHALT PAVING 1302 W. DRIVERS WAY TEMPE AZ 85284 (702)929-3157	BROWN, PAUL 134 E HOBSON WAY BLYTHE, CA 92225 (951)232-6161	\$223,345,542 \$198,720,865 \$5,129,468	06/22/23 07/24/23 12/04/26	68% 88%
08-RIV-10-/8.2 08-1J65U4 ACIM-0102-(282)E --()		RIVERSIDE COUNTY IN AND NEAR CALIMESA AND BEAUMONT FROM SAN BERNARDINO COUNTY LINE TO PENNSYLVANIA AVENUE OVERCROSSING HMA, RHMA, JPCP, JPCP(RSC), AND INDIVIDUAL	FLATIRON DRAGADOS CONSTRUCTORS, INC. 12121 SCRIPPS SUMMIT DRIVE, S SAN DIEGO CA 92131 (760)916-9100	FOSTER, DALLIA 41601 CORPORATE WAY PALM DESERT, CA 92260 (909)601-5117	\$111,336,103 \$12,362,446 \$1,338,816	01/14/26 02/11/26 07/16/29	12% 11%
08-RIV-15-.6/1.4 08-1R7804		RIVERSIDE COUNTY NEAR TEMECULA FROM 0.7 MILE SOUTH TO 0.1 MILE NORTH OF THE RAINBOW CALIFORNIA VEHICLE ENFORCEMENT FACILITY MODIFYING WEIGH-IN MOTION SYSTEM & EXTINGU	AMJ ENGINEERING & CONSTRUCTION, INC. 3291 CAMINITO AMECA LA JOLLA CA 92037 (626)975-9762	ALKHATATBEH, FAROUQ 790 S VIA LATA SUITE 100 COLTON, CA 92324 (909)501-9277	\$914,778 \$0 \$0	06/24/26 08/05/26 01/11/27	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 130
09/28/26

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-3.0/23.8 08-1P8704		RIVERSIDE COUNTY FROM 0.4 MILE SOUTH OF TEMECULA PARKWAY IN TEMECULA TO 0.1 MILE SOUTH OF NICHOLS ROAD IN LAKE ELSINORE RUMBLE STRIP, THERMOPLASTIC TRAFFIC STRIPE	AMERICA PACIFIC CONSTRUCTION, INC. 7161 CITRUS VALLEY AVE EASTVALE CA 92880 (559)577-9999	ABDALLA, OSAMA 9225 STELLAR CT., SUITE B CORONA, CA 92883 (951)830-9182	\$819,280 \$0 \$0	06/09/26 08/06/26 11/06/26	0% 0%
08-RIV-15-3.5/6.8 08-1K4004 ACIM-0155-(175)E --()		TEMECULA FROM 0.1 MI NORTH OF TEMECULA PARKWAY TO 0.2 MI NORTH OF WINCHESTER ROAD HMA (TYPE A), RDWY EXC, STR CONC RET WALL,	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	SOSTROM, DENISE 119 N. MAPLE ST. STE.A CORONA, CA 92880 (951)232-7608	\$31,694,178 \$29,624,276 \$589,887	01/29/25 02/27/25 05/01/27	0% 0% PLANT EST SATIS
08-RIV-15-4.2/5.2 08-1R7504		RIVERSIDE COUNTY IN TEMECULA FROM 0.8 MILESOUTH TO 0.2 MILE NORTH OF RANCHO CALIFORNIA ROAD OVERCROSSING AND FROM 0.6 MILE SOUTH T PLASTIC PIPE (SUPPLY LINE) AND PLANTING.	DIVERSCAPE, INC. DBA DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	GONZALEZ, DANIEL 937 S. VIA LATA COLTON, CA 92324 (951)232-8549	\$1,184,434 \$0 \$0	06/17/26 07/21/26 04/18/30	0% 0% SUSPENDED
08-RIV-15-16.3/52.3 08-1J8704 ACIM-0155-(173)E --()		RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROMBUNDY CANYON ROAD UNDERCROSSING IN WILDOMAR TO PHILADELPHIA STREET UNDERCROSSING IN EAS MINOR CONCRETE, HMA (TYPE A), MODIFYING SI	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	AVILA, XAVIER 119 NORTH MAPLE SUITE A CORONA, CA 92880 (951)830-6837	\$2,507,700 \$2,476,655 \$1,375	07/10/24 08/08/24 11/23/26	93% 96%
08-RIV-15-29.5/0 08-1P9104		RIVERSIDE COUNTY AT TEMESCAL VALLEY AT 0.5MILE SOUTH OF INDIAN TRUCK TRAIL UNDERCROSSING MINOR CONC (INVERT PAVING), MISC IRON & ST	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET, SUITE D2 COSTA MESA CA 92626 (951)674-7352	ELZAWY, GEORGE 119 N MAPLE STREET #A CORONA CA 92878 (951)212-4988	\$518,200 \$516,800 \$0	04/16/26 04/27/26 08/11/26 08/31/26	100% 100% COMPLETED
08-RIV-15-33.2/0 08-1P8304		RIVERSIDE COUNTY AT TEMESCAL VALLEY AT TEMESCAL CANYON ROAD UNDERCROSSING ALTERNATIVE PIPELINER AND CORRUGATED STEEL	INTERSTATE CIVIL CONSTRUCTION 6025 PARK DR WRIGHTWOOD CA 92397 (760)662-1771	CHOU, CLARK 119 N MAPLE ST CORONA CA 92878 (909)601-5138	\$853,628 \$401,126 \$337,145	05/05/26 05/18/26 10/07/26	63% 47%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 131
09/28/26

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-33.9/52.3 08-1L8104 ACIM-0155-(176)E --()		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS FROM 0.6 MILE NORTH OF TEMESCAL CANYON ROAD TO 1.1 MILES NORTH OFHODGE MOD FIBER OPTIC CABLE SYSTEMS, VEGETATION	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221	NGUYEN, VU 10370 COMMERCE CENTER DR #110 RANCHO CUCAMONGA CA 91730 (951)232-3784	\$6,787,173 \$3,637,772 \$612,995	11/26/25 12/10/25 12/17/26	60% 54%
08-RIV-15-38.9/39.4 08-1N6104 IM-0155-(177)0 --()		RIVERSIDE COUNTY IN CORONA FROM 0.2 MILE NORTH OF ONTARIO AVENUE UNDERCROSSING TO OLD TEMESCAL ROAD UNDERCROSSING ROADWAY EXCAVATION, JPCP, HMA-A, & MODIFYI	CT&T CONCRETE PAVING, INC. 324 S DIAMOND BAR BLVD PMB275 DIAMOND BAR CA 91765 (909)629-8000	MORENO, RIGOBERTO 119 N MAPLE STREET CORONA CA 92878 (909)329-0242	\$5,015,989 \$0 \$0	08/05/26 08/21/26 08/24/27	0% 0%
08-RIV-15-42.4/46.1 08-1R7404		RIVERSIDE COUNTY IN AND NEAR CORONA AND NORCO FROM 0.5 MILE SOUTH OF HIDDEN VALLEYPARKWAY OVERCROSSING TO 0.2 MILE NORTH OF DETROI PLASTIC PIPE (SUPPLY LINE), WOOD MULCH, AN	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	MACIAS, DANIEL 937 S. VIA LATA, SUITE 650 COLTON, CA 92324 (951)830-6803	\$960,590 \$0 \$0	06/24/26 07/20/26 01/22/30	0% 0% SUSPENDED
08-RIV-15-46.5/49.3 08-1P0704		RIVERSIDE COUNTY IN EASTVALE FROM SANTA ANA RIVER BRIDGE TO BELLEGRAVE AVENUE OVERCROSSING ROADSIDE CLEARING AND HYDROSEED.	DIVERSCAPE, INC. DBA DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1168	MACIAS, DANIEL 937 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)830-6803	\$918,880 \$782,346 \$3,807	06/13/24 07/10/24 08/04/28	0% 0% PLANT EST SATIS
08-RIV-15-/0 08-1T8704 2020 201130		REPLACE DRAINAGE CULVERTS THAT WERE DAMAGED BY FIRE SET BY AN UNSHELTERED INDIVIDUAL DIR'S ORDER EMERGENCY F.A. REPLACE DRAINAGE CULVERTS	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO CA 95838	ELZAWY, GEORGE 119 N MAPLE STREET #A CORONA CA 92878 (951)212-4988	\$1,285,000 \$512,131 \$366,727	04/13/26 06/26/26 10/08/26	53% 40%
08-RIV-60-6.1/8 08-1H3804 ACNH-P060-(164)E --()		RIVERSIDE COUNTY IN JURUPA VALLEY FROM 0.5MILE EAST OF PYRITE STREET TO 0.4 MILE WEST OF PACIFIC AVENUE MINOR CONC, WATER SERVICE CONNECTION, AND	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	GONZALEZ, DANIEL 937 S VIA LATA SUITE 650 COLTON, CA 92324 (951)232-8549	\$4,312,256 \$4,288,663 \$2,362	12/05/23 12/21/23 12/16/27	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 132
09/28/26

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-3.1/3 08-1G4704 B1ST-S074-(073)E --()		RIVERSIDE COUNTY NEAR LAKE ELSINORE AT MORRILL CANYON BRIDGE AND NEAR HEMET AT STRAWBERRY CREEK BRIDGE. STRUCTURAL CONC BR, CONC SLAB, HMA (TYPE A	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA, CA 92626 (951)674-7352	BERGEVIN, MIKE 9225 STELLAR COURT, STE B CORONA, CA 92883 (951)232-3739	\$9,284,120 \$8,964,408 \$0	04/06/23 05/10/23 07/29/26 09/16/26	100% 97% COMPLETED
08-RIV-74-3.9/11.8 08-1R3704		REPAIR DAMAGES RESULTED FROM AIRPORT FIRE DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIRS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT, INC. 1995 AGUA MANSA RD RIVERSIDE, CA 92509	BERGEVIN, MIKE 9225 STELLAR CT., STE B CORONA, CA 92883 (951)232-3739	\$3,985,000 \$1,261,500 \$0	10/07/24 01/02/25 07/31/26	100% 32% OVER RUN
20.20 201130							
08-RIV-74-5.7/11.8 08-1K6904 HSST-S074-(077)E --()		RIVERSIDE COUNTY IN AND NEAR LAKE ELSINOREFROM MONTE VISTA STREET TO GRAND AVENUE ROCK EXCAVATION, HMA (TYPE A), RHMA-G, AND	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203 (760)534-3239	LOPEZ, JOESPH 119 N MAPLE STREET SUITE A CORONA, CA 92880 (951)232-6052	\$89,548,561 \$65,792,337 \$4,201,687	01/09/25 02/10/25 06/30/27	43% 73%
08-RIV-74-11.8/17.3 08-1L3104		RIVERSIDE COUNTY IN LAKE ELSINORE FROM GRAND AVENUE TO ROUTE 15/74 SEPARATION RHMA (GAP GRADED), REPLACE AC SURF, AND CO	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856 (714)637-1550	XAVIER AVILA 119 N MAPLE STE A CORONA CA 92880 (591)830-6837	\$5,528,167 \$5,115,313 \$339,959	06/06/25 07/15/25 09/30/26	100% 92%
08-RIV-74-27.5/34.3 08-1C07U4 ACNH-P074-(073)E --()		RIVERSIDE COUNTY AT AND NEAR ROMOLAND AND HOMELAND FROM BONNIE DRIVE TO WINCHESTER ROAD RUBBERIZED HMA, FIBER OPTIC CABLE SYSTEMS,	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821 (714)984-5500	SANCHEZ, OMAR 9225 STELLAR COURT SUITE B CORONA, CA 92883 (909)665-4132	\$18,327,362 \$15,409,644 \$636,588	08/11/25 08/22/25 11/18/26	79% 83%
08-RIV-74-42.9/0 08-1P8504		RIVERSIDE COUNTY IN HEMET AT STANFORD STREET MINOR CONCRETE (RSC) AND HOT MIX ASPHALT (	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	SHBAITA, JASON 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (909)665-4302	\$271,000 \$0 \$0	05/15/26 06/08/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 133
09/28/26

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-745.0/92.1 08-1T3104		REPAIR FIRE DAMAGED ROADWAY, GUARDRAILS, SIGNS AND EXISTING DRAINAGE SYSTEMS DIR'S ORDER EMERGENCY F.A. REPAIR FIRE DAMAGED ROADWAY, GUARDRAILS, SIG	BEAR VALLEY PAVING PO BOX 1588 BIG BEAR LAKE, CA 92315	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$3,685,000 \$2,509,801 \$0	09/25/25 01/09/26 08/28/26	100% 68% OVER RUN
20.20 201130							
08-RIV-79-5.4/11.4 08-1G6704 SSTG-S079-(047)E --()		RIVERSIDE COUNTY NEAR TEMECULA FROM 0.4 MILE SOUTH OF SAGE ROAD TO 1.1 MILES SOUTH OF PAUBA ROAD HOT MIX ASPHALT, SOIL NAIL, STRUCTURAL CON	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618 (949)753-1414	ABDALLA, OSAMA 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)830-9182	\$61,712,930 \$45,882,238 \$1,707,381	05/23/24 06/17/24 03/03/28	58% 73%
08-RIV-91-.3/0 08-0R0104		RIVERSIDE COUNTY NEAR CORONA AT 0.7 MILES WEST OF GREEN RIVER ROAD OVERCROSSING STR EXC, FURNISH PRECAST RCB CULVERT AND S	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET, SUITE D2 COSTA MESA CA 92626 (951)674-7352	ELZAWY, GEORGE 119 N. MAPLE ST CORONA, CA. 92880 (951)212-4988	\$5,618,805 \$1,784,010 \$6,009	08/27/25 09/10/25 10/26/27	0% 32%
08-RIV-91-13.5/16.8 08-1L1804 ACNH-P091-(162)E --()		RIVERSIDE COUNTY IN RIVERSIDE FROM 0.6 MILE WEST OF VAN BUREN BOULEVARD OVERCROSSING TO 0.2 MILE EAST OF MADISON STREET UNDERCROSS JPCP (RSC), INDIVIDUAL SLAB REPLACEMENT (R	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074- 2478	ST.JACQUES, MICHAEL 4334 LATHAM STREET, SUITE 100 RIVERSIDE, CA 92501 (909)844-3312	\$17,628,766 \$4,150,703 \$866,961	10/20/25 11/10/25 04/13/27	31% 24% SUSPENDED
08-RIV-91-15.6/21.6 08-1L3204 ACNH-P091-(155)E --()		RIVERSIDE COUNTY IN RIVERSIDE FROM 0.1 MILE WEST OF ADAMS STREET TO ROUTE 60/91/215 SEPARATION MINOR CONCRETE, WOOD MULCH & PLANT ESTABLI	DIVERSIFIED LANDSCAPE CO. 21735 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	MACIAS, DANIEL 937 S. VIA LATA SUITE 650 COLTON, CA 92324 (951)830-6803	\$4,478,743 \$4,103,534 \$4,685	09/25/23 11/01/23 03/29/28	0% 0% PLANT EST SATIS
08-RIV-91-/7.5 08-0P0504		RIVERSIDE COUNTY IN CORONA FROM ORANGE COUNTY LINE TO ROUTE 15/91 SEPARATION INDIVIDUAL SLAB REPL (RSC) AND LCB RAPID S	CT&T CONCRETE PAVING, INC. 324 S. DIAMOND BAR BLVD, PMB DIAMOND BAR CA 91765 (909)629-8000	AVILA, XAVIER 119 N. MAPLE ST STE A CORONA, CA 92880 (951)830-6837	\$2,816,040 \$0 \$0	06/04/26 07/01/26 11/14/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 134
09/28/26

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-111-55.3/63.3 08-1R6904		RIVERSIDE COUNTY IN AND NEAR PALM SPRINGS FROM GATEWAY DRIVE TO ROUTE 10/111 SEPARATION PRECOATED AGGREGATE, ASPHALT-RUBBER BINDER	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET, SUITE 1000 MODESTO CA 95354 (209)522-2277	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$2,557,832 \$0 \$0	06/12/26 07/01/26 11/25/26	0% 0%
08-RIV-215-25.0/31.2 08-1J2904 ACIM-2151-(254)E --()		RIVERSIDE COUNTY IN AND NEAR PERRIS FROM 0.1 MILE SOUTH OF SAN JACINTO RIVER BRIDGETO 0.3 MILE NORTH OF RAMONA EXPRESSWAY RHMA, HMA, REPLACE AC SURFACING, AND COLD	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA, SUITE 20 SAN DIEGO CA 92126 (858)536-3100	SHBAITA, JASON 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3777	\$28,705,792 \$28,265,336 \$5,600	06/18/24 07/12/24 10/19/26	35% 96%
08-RIV-215-40.5/42.7 08-1J6104 ACIM-2151-(256)E --()		RIVERSIDE COUNTY IN RIVERSIDE FROM 0.8 MILE SOUTH OF ROUTE 60/91 SEPARATION TO 0.4 MILE SOUTH OF MARTIN LUTHER KING BOULEVARD UNDE INDIVIDUAL SLAB REPLACEMENT (RSC), RHMA, A	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550	ALAM, MAHFUAL 4334 LATHAM STREET SUITE 100 RIVERSIDE, CA 92501 (951)830-6853	\$23,592,358 \$22,176,380 \$673,123	11/05/24 12/03/24 12/18/26	82% 93%
08-RIV-243-/29.7 08-1J4504 ACST-S243-(002)E --()		RIVERSIDE COUNTY FROM ROUTE 74 AT MOUNTAINCENTER TO ROUTE 10 IN BANNING HMA, THERMOPLASTIC TRAFFIC STRIPE, AND COL	ALL AMERICAN ASPHALT 400 EAST SIXTH STREET CORONA CA 92879 (858)776-8840	CASILLAS, YVETTE 850 S VIA LATA #100B COLTON, CA 92324 (909)519-7552	\$17,461,773 \$15,476,063 \$126,818	03/07/25 05/23/25 07/16/27	52% 85%
08-RIV-5711-/0 08-1L0604		RIVERSIDE COUNTY IN INDIO AT MAINTENANCE FACILITY AT 83997 INDIO BOULEVARD BUILDING WORK.	BOWE CONTRACTORS, INC. 609 BAILEY COURT TEHACHAPI CA 93561 (661)940-0899	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$8,286,293 \$0 \$0	03/13/26 04/06/26	0% 0%
08-RIV-5732-/0 08-1J3204		RIVERSIDE COUNTY NEAR LAKE ELSINORE AT LAKE ELSINORE MAINTENANCE STATION AT 18745CONARD AVENUE BUILDING WORK, WROUGHT IRON FENCE, HOT MIX	NATIONWIDE CONTRACTING SERVICES, INC. DBA NATIONWIDE GENERAL CONSTRUCTION SERVICES 7660 LIBERTY DR HUNTINGTON BEACH CA 92647 (562)607-8886	SHBAITA, JASON 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (909)665-4302	\$8,732,546 \$7,250,729 \$655,042	05/29/25 06/19/25 10/23/26	41% 82% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 135
09/28/26

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-0-/0 08-1J6204		SAN BERNARDINO COUNTY AT ESSEX AT THE ESSEX MAINTENANCE STATION BUILDING WORK.	PREFERRED GENERAL SERVICES 19622 SHOSHONEE ROAD APPLE VALLEY CA 92307 (760)240-3236	ADODO, JEGBEFUME 222 E MAIN ST, STE 202 BARSTOW, CA 92311 (951)232-6497	\$994,548 \$884,463 \$852	06/21/24 09/10/24 10/14/26	80% 89% SUSPENDED
08-SBD-10-9.9/24.6 08-0N0404		SAN BERNARDINO COUNTY IN ONTARIO AND COLTON AT VARIOUS LOCATIONS FROM ROUTE 10/15 SEPARATION TO 0.4 MILE EAST OF ROUTE10/215 SEPAR POLYESTER CONCRETE OVERLAY, REPLACE JOINT	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504 (951)776-9100	TRAN, GIANG-SINH (951)840-8248	\$1,652,806 \$1,439,173 \$37,633	05/29/26 06/17/26 12/03/26	35% 86%
08-SBD-10-26.2/37 08-1N2104		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONSFROM TIPPECANOE AVENUE IN LOMA LINDA TO LIVE OAK CANYON ROAD IN YUCAIPA STRUCTURAL CONCRETE, FURNISH AND PLACE POL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	SHARAFAT, HEENA 850 S VIA LATA SUITE 100A COLTON, CA 92324 (951)830-6838	\$4,657,619 \$2,845,993 \$0	01/07/26 02/04/26 01/29/27	17% 61%
08-SBD-10-/10 08-1P9004		SAN BERNARDINO COUNTY FROM LOS ANGELES COUNTY LINE TO 0.1 MILE EAST OF ROUTE 10/15 SEPARATION AND FROM PEPPER AVENUE OVERCROSSING RUMBLE STRIP AND THERMOPLASTIC TRAFFIC STR	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867 (714)769-7025	KHASRAW, ARI 10370 COMMERCE CENTER DR B-110 RANCHO CUCAMONGA CA 91730 (951)840-8329	\$797,000 \$0 \$0	06/04/26 07/07/26 10/19/26	0% 0%
08-SBD-15-7.4/7.4 08-0R42A4		BUILD MAINTENANCE FACILITY ADJACENT TO SOUTHERN REGIONAL LAB DIR'S EMERGENCY F.A FONTANA MAINTENANCE STATION	EXBON DEVELOPMENT INC 13831 NEWHOPE ST GARDEN GROVE CA 92843 (714)539-2222	GONZALEZ, ALFONSO 10370 COMMERCE CENTER DR SUITE B- 110 RANCHO CUCAMONGA CA 91730 (909)601-4064	\$24,985,000 \$3,120,125 \$1,162,515	04/24/25 12/05/25 06/23/28	38% 12%
20.20 201130							
08-SBD-15-7.6/7.6 08-1R2804		REPLACE THE NONFUNCTIONAL CHILLER SYSTEM DIR'S ORDER EMERGENCY F.A. REPLACE THE NONFUNCTIONAL CHILLER SYSTEM	CONTI, LLC 14 MORGAN IRVINE, CA 92618 (909)813-9819	ULLOA, IRMA 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (909)601-5089	\$710,000 \$619,255 \$0	01/17/25 06/05/25 06/10/26	44% 87%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 136

09/28/26

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-20.5/21.6 08-1H3904 ACIM-0151-(250)E --()		SAN BERNARDINO COUNTY FROM 0.6 MILE NORTH OF CLEGHORN ROAD UNDERCROSSING TO 0.5 MILESOUTH OF ROUTE 138 AND FROM 0.5 MILE SOUTHOF T CONSTRUCT BUILDING, ROADWAY EXC, JPCP, AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	SAOUD, WALID 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4349	\$25,784,041 \$25,455,392 \$61,197	07/13/23 08/30/23 10/30/26	100% 97% OVER RUN
08-SBD-15-31.0/31 08-1T5404		REPAIR FAILED DRAINAGE SYSTEMS DIR'S EMERGENCY F.A. REPAIR FAILED DRAINAGE SYSTEM	INTERSTATE CIVIL CONSTRUCTION PO BOX 2819 WRIGHTWOOD CA 92397 (760)281-0188	LOZA, SHAUN 51255 BEAR VALLEY RD HESPERIA CA 92345 (909)601-4717	\$1,485,000 \$1,474,703 \$0	01/01/26 04/07/26 07/10/26 09/08/26	100% 100% OVER RUN
20.20 201130							
08-SBD-15- 08-1H3904 08-1H3904.5 CIMG-0153-(049)E --()		SAN BERNARDINO COUNTY NEAR MOUNTAIN PASS FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF VALLEY WELLS SAFETY ROADSIDE REST AREA BUILDING WORK.	TSI ENGINEERING, INC. 4600 ROSEVILLE RD SUITE 140 NORTH HIGHLANDS CA 95660 (916)886-9066	NGUYEN, KHOA 222 E. MAIN ST. SUITE #208 BARSTOW, CA 92311 (951)232-8611	\$12,706,674 \$10,043,768 \$565,977	12/24/24 01/27/25 11/18/26	84% 80%
08-SBD-15- 08-1H3904 08-1H3904.5		SAN BERNARDINO COUNTY ABOUT 43 MILES NORTHOF BAKER AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF YATES WELL ROAD OVERCROSSINGTO 0.7 LANE CONTROL SIGN SYSTEMS.	FERREIRA CONSTRUCTION CO., INC. 10370 COMMERCE DRIVE, SUITE B RANCHO CUCAMONGA CA 91730 (909)217-2665	YAACOUB LAWGRANCE 464 W 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$3,076,607 \$2,451,767 \$0	12/18/23 03/21/24 06/30/26	75% 80%
08-SBD-15-/0 08-1T8404		REPAIR DAMAGE BRIDGE DIR'S ORDER EMERGENCY F.A REPAIR DAMAGE BRIDGE	BEADOR CONSTRUCTION COMPANY INC 2900 BRISTOL ST STE D204 COSTA MESA CA 92626 (951)674-7352	NGUYEN, KHOA 222 EAST MAIN ST STUITE 208 BARSTOW CA 92311 (951)232-8611	\$3,025,000 \$2,795,558 \$477,335	03/13/26 04/01/26 09/24/26	97% 92%
20.20 201130							
08-SBD-18-6.0/9.1 08-1K6304		SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM 29TH STREET TO 0.2 MILE SOUTH OF OLD WATERMAN CANYON ROAD REPLACE ASPHALT CONCRETE SURFACING.	MATICH CORPORATION 1596 E HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408 (909)382-7400	LOZA, SHAUN 15255 BEAR VALLEY RD HESPERIA CA 92345 (909)601-4717	\$3,741,000 \$85,936 \$85,936	05/11/26 06/08/26 12/16/26	51% 2%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 137
09/28/26

District		08							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message		
08-SBD-18-32.9/0 08-1P5904 ST-P018-(066)0 --()		SAN BERNARDINO COUNTY AT RUNNING SPRINGS AT 0.1 MILE NORTH OF KELLER PEAK ROAD AND AT ARROWBEAR DRIVE CB (TYPE 60M MOD) AND SEVERE-DUTY CRASH CU	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0266	MARIN, RIGOBERTO 850 S VIA LATA STE 100B COLTON CA 92336 (951)232-7638	\$717,968 \$67,957 \$67,957	06/16/26 07/17/26 10/21/26	20% 9%		
08-SBD-18-34.0/44.3 08-1J3104 PTST-P018-(064)E --()		SAN BERNARDINO COUNTY NEAR BIG BEAR LAKE AT VARIOUS LOCATIONS FROM ARROWBEAR DRIVE TO ROUTE 38 CSP, CMS SYSTEM, AND STRUCTURAL CONCRETE.	INTERSTATE CIVIL CONSTRUCTION 6025 PARK DR WRIGHTWOOD CA 92397 (760)281-0188	TORRES, BEATRICE 850 S VIA LATA SUITE 100B COLTON CA 92324 (909)601-4698	\$4,919,417 \$2,071,291 \$662,805	08/08/25 08/25/25 10/26/26	76% 42%		
08-SBD-18-90.9/96.6 08-1J3004 ACNH-P018-(065)E --()		SAN BERNARDINO COUNTY IN AND NEAR VICTORVILLE FROM APPLE VALLEY INN ROAD TO ROUTE 15/18 SEPARATION HMA (TYPE A), MOD SIGNAL & LTG SYSTEMS, &	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)578-9600	LOZA, SHAUN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$13,728,280 \$13,188,893 \$0	12/06/24 01/22/25 09/18/26	100% 95%		SUSPENDED
08-SBD-38-.6/S.9 08-1K9404		SAN BERNARDINO COUNTY IN REDLANDS FROM EUREKA STREET TO 0.1 MILE WEST OF OCCIDENTAL DRIVE RUBBERIZED HMA, MINOR CONCRETE (CURB, GUTT	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723 (909)599-1612	CASILLAS, YVETTE 850 S VIA LATA #104 COLTON CA 92324 (951)830-6845	\$9,493,760 \$261,996 \$210,996	02/10/26 03/09/26 07/27/27	12% 3%		
08-SBD-38-14.9/44.2 08-1T3304		REPAIR THE DAMAGED ROADWAY DIR'S ORDER EMERGENCY F.A. REPAIR THE DAMAGED ROADWAY	RIVERSIDE CONSTRUCTION COMPANY, INC. PO BOX 1146 RIVERSIDE, CA 92502 (951)682-8308	CONTRERAS, MARCO 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)665-9931	\$26,285,000 \$20,756,419 \$0	09/22/25 10/17/25 12/31/26	69% 79%		
20.20 201130									
08-SBD-40- 08-1K4204.9 ACIM-0402-(070)E --()		SAN BERNARDINO COUNTY ABOUT 36 MILES WEST OF NEEDLES FROM 2.1 MILES TO 1.3 MILES WEST OF GOFFS ROAD UNDERCROSSING BUILDING WORK, HMA, AND TEMPORARY PORTABLE	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (442)637-1608	DOAN, ANTHONY 1044 E. BROADWAY ST NEEDLES, CA 92363 (951)840-8222	\$45,714,172 \$36,065,801 \$1,471,044	05/28/24 06/18/24 02/17/27	39% 78%		

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 138
09/28/26

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40- 009107004.9		SAN BERNARDINO COUNTY FROM 2.9 MILES WEST TO 3.2 MILES EAST OF ROUTE 95 RUBBERIZED HMA, COLD PLANE AC PVMT AND REP	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821	ANTHONY DOAN 1044 E BROADWAY ST NEEDLES CA 92363 (951)840-8222	\$8,773,158 \$8,514,336 \$0	06/24/25 07/14/25 07/18/26	63% 95%
08-SBD-40- 005109104.8		SAN BERNARDINO COUNTY IN AND NEAR NEEDLES FROM 3.2 MILES EAST OF WEST JUNCTION ROUTE95 TO 0.1 MILE EAST OF EAST BROADWAY STREET UN RHMA-OPEN GRADED (OGFC), COLD PLANE AC PVM	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)949-1771	DOAN, ANTHONY 1044 E BROADWAY ST NEEDLES CA 92363 (951)840-8222	\$7,144,189 \$5,356,888 \$251,731	05/12/26 05/26/26 10/22/26	62% 74%
08-SBD-40- 00100404.2	HSIM-0402-(071)E --()	SAN BERNARDINO COUNTY IN NEEDLES FROM FOX WASH OVERFLOW TO L STREET UNDERCROSSING COLD PLANE AC & RHMA, VEGETATION CONTROL (	INTERSTATE CIVIL CONSTRUCTION 6025 PARK DR WRIGHTWOOD CA 92397 (760)281-0188	ANTHONY DOAN 1044 EAST BROADWAY ST. NEEDLES, CA 92363 (951)232-8611	\$7,212,442 \$7,215,239 \$0	06/06/25 06/17/25 05/13/26	100% 98%
08-SBD-62-30.7/31.3 08-1T2604		REPAIR ROADWAY, SLOPE PAVING, BRIDGE RAILINGS, BRIDGE EMBANKMENTS, SIDEWALKS, DRAINAGE SYSTEMS DIR'S ORDER EMERGENCY F.A.	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670 (562)929-1128	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$2,985,000 \$726,543 \$192,274	08/26/25 11/06/25 09/30/26	100% 24%
20.20 201130		REPAIR ROAD, PAVING, RAILINGS, EMBANKMENTS					OVER RUN
08-SBD-62-33.6/38.5 08-1N6604		SAN BERNARDINO COUNTY IN TWENTYNINE PALMS FROM ATHOL AVENUE TO GOPHER GROVE LANE RUBBERIZED HMA AND PARTIAL DEPTH RECYCLING	ROMERO GENERAL CONSTRUCTION CORP. 2150 N. CENTRE CITY PKWY, SUI ESCONDIDO CA 92026 (760)489-8412	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$3,825,825 \$0 \$0	06/18/26 07/16/26 01/27/27	0% 0%
08-SBD-62-94.0/106 08-1R6604		SAN BERNARDINO COUNTY FROM 1.7 MILES EAST OF IRON MOUNTAIN PUMP PLANT ROAD TO 1.2 MILES WEST OF RICE MIDLAND ROAD REPLACE AC SURFACING AND CHIP SEAL.	DOOLITTLE CONSTRUCTION, LLC DBA DOOLITTLE ROAD CONSTRUCTION 15 BUSINESS PARKWAY SUITE 105 SACRAMENTO CA 95828 (775)691-7232	BROWN, PAUL 134 E HOBSONWAY BLYTHE, CA 92225 (951)232-6161	\$1,636,000 \$0 \$0	05/28/26 07/01/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 139
09/28/26

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-66-20.1/S23.2 08-1G66U4 ACNH-X071-(078)E --()		SAN BERNARDINO COUNTY IN SAN BERNARDINO ONROUTE 66 FROM PEPPER AVENUE TO H STREET AND ON ROUTE 215 AT LITTLE LEAGUE DRIVE OVERCROS HMA (TYPE A), STRUCTURAL CONC, RHMA (GAP G	AMES CONSTRUCTION, INC. 2500 COUNTRY ROAD 42 W BURNSVILLE MN 55337 (952)435-7106	TRAN, GIANG-SINH 10370 COMMERCE CENTER DR B-110 RANCHO CUCAMONGA CA 91730 (951)840-8248	\$28,916,737 \$0 \$0	07/16/26 08/06/26 06/26/28	0% 0%
08-SBD-138-15.0/0 08-1P9904		SAN BERNARDINO COUNTY NEAR HESPERIA AT ROUTE 15 SOUTHBOUND RAMPS AND AT ROUTE 15 NORTHBOUND RAMPS SIGNAL AND LIGHTING SYSTEM.	KANAAN CONSTRUCTION, INC. 5040 HEINTZ ST BALDWIN PARK CA 91706 (626)334-5775	SANDOVAL, JESUS 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)538-5248	\$741,220 \$0 \$0	12/29/25 03/18/26 02/04/27	0% 0%
08-SBD-210-14.6/16.4 08-0N0604		SAN BERNARDINO COUNTY IN FONTANA AND RIALTO FROM 0.3 MILE WEST OF SIERRA AVENUEOVERCROSSING TO LOCUST AVENUE OVERCROSSING PLASTIC PIPE (SUPPLY LINE), ROADSIDE CLEAR	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA SONORA CA 95370 (209)743-4911	MACIAS, DANIEL 937 S VIA LATA SUITE 650 COLTON, CA (951)830-6803	\$837,230 \$739,287 \$1,458	06/16/25 07/08/25 01/29/29	0% 0%
08-SBD-210-15.7/17.9 08-1P0604		SAN BERNARDINO COUNTY IN RIALTO FROM 0.2 MILE WEST OF ALDER AVENUE OVERCROSSING TO CACTUS AVENUE OVERCROSSING PLASTIC PIPE (SUPPLY LINE), WOOD MUNCH & M	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA SONORA CA 95370 (209)743-6809	MACIAS, DANIEL 937 S. VIA LATA STE 650 COLTON, CA 92324 (951)830-6803	\$941,690 \$911,858 \$2,025	06/28/24 07/17/24 02/11/28	0% 0%
08-SBD-210-23.1/24.7 08-1L9704		SAN BERNARDINO COUNTY IN SAN BERNARDINO ONROUTE 210 FROM ROUTE 210/259 SEPARATION TO0.5 MILE EAST OF NORTH WATERMAN OVERCROSSING WOOD MULCH, ROADSIDE CLEARING, & MODIFYING	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	MCNICOLL, JOSEPH 937 S VIA LATA STE 650 COLTON, CA 92324 (909)518-9727	\$1,432,755 \$1,331,251 \$1,887	06/13/23 07/24/23 09/27/27	0% 0%
08-SBD-210-24.0/0 08-1M5604 HSNH-P210-(019)E --()		SAN BERNARDINO COUNTY IN SAN BERNARDINO ATWATERMAN AVENUE EASTBOUND EXIT RAMP STR CONC RW, STR EXC (RW), RDWY EXC, JPCP	RIVERSIDE CONSTRUCTION COMPANY, INC. PO BOX 1146 RIVERSIDE CA 92502 (951)682-8308	MINEO, NICHOLAS 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (909)665-4200	\$4,774,891 \$3,286,438 \$690,021	11/25/25 12/17/25 12/28/26	27% 69%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 140
09/28/26

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-210-32.8/0 08-1R4004		SAN BERNARDINO COUNTY IN REDLANDS AT LUGONIA AVENUE UNDERCROSSING MINOR CONC (SW & MINOR STRUCTURE) AND CHAI	CT&T CONCRETE PAVING, INC. 324 S. DIAMOND BAR BLVD, PMB DIAMOND BAR CA 91765	ALAM, MAHFUAL 4334 LATHAM STREET, SUITE 100 RIVERSIDE, CA 92501 (951)830-6853	\$330,456 \$104,956 \$104,956	06/18/26 07/20/26 10/07/26	48% 32%
08-SBD-215-4.0/0 08-1R8004		SAN BERNARDINO COUNTY IN COLTON ON ROUTE 215 AT ROUTE 10/215 SEPARATION AND IN HIGHLAND ON ROUTE 330 AT ROUTE 210/330 SEPARATION MINOR CONC (MINOR STR), REMOVE CONC, AND G	GBA ENGINEERING, INC. 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886 (714)510-6700	LOZA, SHAUN 15255 BEAR VALLEY RD HESPERIA CA 92345 (909)601-4717	\$462,322 \$0 \$0	06/18/26 07/20/26 10/14/26	0% 0% SUSPENDED
08-SBD-247-22.1/39 08-1R6704		SAN BERNARDINO COUNTY AT JOHNSON VALLEY AND AT LUCERNE VALLEY FROM VALLEY VISTA ROAD TO 0.6 MILE SOUTH OF CAMP ROCK ROAD PRECOATED AGGREGATE (SEAL COAT), ASPHALT-R	MANHOLE ADJUSTING, INC. 9500 BEVERLY RD PICO RIVERA CA CA 90660 (323)558-8000	SANDOVAL, JESUS 15255 BEAR VALLEY RD HESPERIA CA 92345 (951)538-5248	\$2,463,272 \$2,145,239 \$0	06/25/26 08/12/26 09/04/26 09/15/26	100% 100% COMPLETED
08-SBD-395-4.0/49 08-1G6404 ACNH-P395-(351)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONSFROM ROUTE 15/395 SEPARATION TO 3.1 MILES NORTH OF ROUTE 58/395 SEPARATION REPLACE ASPHALT CONCRETE SURFACING, COLD P	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)578-9600	LOZA, SHAUN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4717	\$36,702,372 \$35,848,984 \$0	10/25/23 11/28/23 06/19/26	100% 95% SUSPENDED
08-VAR--/0 08-1J8604 ACNH-X071-(076)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MODIFYING CMS SYSTEMS AND FURNISH SIGN STR	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)292-6906	YAACOUB, LAWRENCE 464 W 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$14,362,050 \$11,403,566 \$0	05/01/24 06/05/24 09/30/26	89% 79%
08-VAR--/0 08-1H9924 ACST-000C-(552)E --()		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL ROADSIDE SIGN-ONE POST, & FURNISH	GBA ENGINEERING, INC. 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886 (714)510-6700	MINEO, NICHOLAS 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (909)665-4200	\$2,290,711 \$2,236,478 \$0	04/15/24 06/05/24 02/02/26	100% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 141
09/28/26

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0 08-0N0204		RIVERSIDE COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, CLEAN & PAINT	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	VU, KH0I 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$3,395,395	06/10/26	0%
					\$0	06/23/26	0%
					\$0	01/27/27	
08-VAR--/0 08-1R6104		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING TRAFFIC MONITORING STATIONS.	BAKER ELECTRIC & RENEWABLES, LLC 1298 PACIFIC OAKS PLACE ESCONDIDO CA 92029 (760)745-2001	ALKHATATBEH, FAROUQ 790 S VIA LATA SUITE 100 COLTON, CA 92324 (909)501-9277	\$269,800	05/08/26	0%
					\$0	07/07/26	0%
					\$0	02/15/27	
							SUSPENDED
08-VAR--/0 08-1P3704		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MODIFYING FIBER OPTIC CABLE SYSTEMS.	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384 (818)427-8324	LOZA, SHAUN 15255 BEAR VALLEY RD HESPERIA CA 92345 (909)601-4349	\$841,797	02/17/26	0%
					\$0	03/13/26	0%
					\$0	11/04/26	
08-VAR--/0 08-0N0304		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY AND HMA ASPHALT	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD., STE. #201 SAN FERNANDO CA 91340 (818)898-2300	PHAM, THANH 222 E MAIN ST STE 202 BARSTOW, CA 92311 (951)232-7262	\$2,657,661	05/29/26	17%
					\$282,369	06/23/26	11%
					\$282,369	01/22/27	
08-VAR--/0 08-1J8504 ACST-X071-(077)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FURNISH SIGN STRUCTURE AND INSTALL CHANGEA	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	ELZAWY, GEORGE 850 S. VIA LATA SUITE 104 COLTON, CA 92324 (951)212-4988	\$14,914,341	08/29/24	79%
					\$11,057,426	09/10/24	74%
					\$0	11/29/26	
08-VAR--/0 08-1J8404 ACST-000C-(557)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS INSTALL CMS SYSTEM, FURNISH SIGN STRUCTURE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	NGUYEN, KHOA 222 E MAIN ST STE#208 BARSTOW, CA 92311 (951)232-8611	\$12,719,672	06/28/24	88%
					\$10,319,591	08/14/24	79%
					\$9,050	10/13/26	

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 142
09/28/26

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0 08-1K8704		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MODIFYING TRAFFIC MONITORING STATIONS.	KANAAN CONSTRUCTION, INC. 5040 HEINTZ ST. BALDWIN PARK CA 91706 (626)334-5775	YAACOUB, LAWRENCE 464 W 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$2,838,400 \$1,083,721 \$259,167	01/21/26 03/13/26 03/19/27	30% 38%

Totals:	Authorized Final Amt:	<u>\$1,101,091,424</u>	Completed to Date:	<u>\$728,102,040</u>	Work This Month:	<u>\$24,744,262</u>
----------------	------------------------------	------------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 143
09/28/26

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-.1/0 09-427404		INYO COUNTY IN AND NEAR BISHOP AT WYE ROAD PLACE MICRO-SURFACING AND INSTALL VORTEX M	GBA ENGINEERING, INC. 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886 (909)913-3024	ADAM ZUMSTEIN 500 S. MAIN ST. BISHOP, CA 93514 (760)920-3406	\$1,268,775 \$0 \$0	05/21/26 06/17/26	0% 0%
09-INY-168-17.6/18.3 09-374704 ACST-X027-(012)E --()		INYO COUNTY IN AND NEAR BISHOP ON ROUTE 395 FROM 0.1 MILE SOUTH OF JAY STREET TO BARLOW LANE AND ON ROUTE 168 FROM PIONEER LANE TO HMA (TYPE A), MINOR CONCRETE, AND LIGHTING	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074- 2478	MATTHEW GONZALEZ 500 S MAIN STREET, BISHOP CA (760)937-3981	\$23,852,525 \$19,860,626 \$0	02/21/25 03/18/25 10/23/26	89% 83%
09-INY-395-8.4/11.8 09-428804		INYO COUNTY AT LITTLE LAKE FROM 1.2 MILES SOUTH OF LITTLE LAKE ROAD TO 1.2 MILES SOUTH OF CINDER ROAD OVERLAY EXISTING PAVEMENT WITH HMA (TYPE A	BOWMAN ASPHALT, INC. 3351 FAIRHAVEN DRIVE BAKERSFIELD CA 93308 (661)334-1356	HIN HARTANTO 1858 ROSAMOND BLVD ROSAMOND CA 93560 (760)937-3243	\$2,751,655 \$0 \$0	05/20/26 06/23/26 10/02/26	0% 0%
09-INY-395-56.8/57.4 09-374504 ACNH-P395-(356)E --()		INYO COUNTY AT AND NEAR LONE PINE FROM TEYA ROAD TO EAST INYO STREET AND FROM BEGOLE STREET TO EAST LUBKEN AVENUE CONSTRUCT SIDEWALK, CURB RAMPS, AND DRAINAGE	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS ROAD #150 CONCORD CA 94520 (925)768-4243	MOBERLY, RICHARD 500 MAIN STREET BISHOP, CA 93514 (760)937-3219	\$5,886,888 \$2,636,324 \$0	09/19/25 11/05/25 01/19/27	51% 45%
09-INY-395-65.0/76 09-379004 NH-P395-(359)E --()		INYO COUNTY AT AND NEAR INDEPENDENCE FROM 3 MILES SOUTH OF MANZANAR REWARD ROAD TO 0.3 MILE NORTH OF SHABBELL LANE FULL DEPTH RECYCLING, COLD PLANE, HMA AND	ROAD AND HIGHWAY BUILDERS, LLC 950 E. MUSTANG ROAD SPARKS NV 89434 (775)852-7283	GARRETT ROTTNER 500 S. MAIN STREET BISHOP, CA 93514 (760)920-2460	\$47,376,777 \$39,270,106 \$0	12/24/25 02/10/26 03/29/27	39% 86%
09-INY-395- 09-379004 ACNH-P395-(354)E --()		INYO COUNTY AT AND NEAR BIG PINE FROM 0.1 MILE SOUTH OF ELNA ROAD TO SOUTH JUNCTION ROUTE 168 CONSTRUCT HMA, CURB RAMPS, AND ELECTRICAL	ROAD AND HIGHWAY BUILDERS, LLC. PO BOX 70846 RENO NV 89570 (775)852-7283	ADAM ZUMSTEIN 500 S. MAIN ST. BISHOP, CA 93514 (760)920-3406	\$29,729,447 \$28,887,914 \$0	02/20/25 03/21/25 09/30/26	84% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 144
09/28/26

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-395-115.0/0 09-398604		INYO COUNTY IN BISHOP AT THE DISTRICT OFFICE AT 500 SOUTH MAIN STREET REPLACE WATER LINE.	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 (760)920-1409	DAVID SNYDER 500 S. MAIN STREET BISHOP, CA 93514 (760)937-4364	\$723,629 \$140,984 \$0	10/22/25 12/10/25 12/04/26	24% 19%
09-INY-395-115.0/0 09-374804		INYO COUNTY IN BISHOP AT THE DISTRICT OFFICE AT 500 SOUTH MAIN STREET BUILDING WORK AND PLACE HMA (TYPE A).	BOWE CONTRACTORS, INC. 609 BAILEY COURT TEHACHAPI CA 93561 (661)940-0899	DAVID CARRUBA 500 SOUTH MAIN ST. BISHOP, CA 93514 (760)937-8955	\$13,747,750 \$4,273,853 \$496,607	10/03/25 11/03/25 08/25/27	31% 31%
09-INY-395- 09-398604 09-398604.9		INYO COUNTY NEAR BISHOP FROM 0.1 MILE EAST OF SEE VEE LANE TO BARLOW LANE	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074- 2478	ADAM ZUMSTEIN 500 S. MAIN ST. BISHOP, CA 93514 (760)920-3406	\$12,927,799 \$12,617,170 \$0	04/03/25 05/07/25 09/30/26	98% 97%
ACNH-P395-(355)E --()		CONSTRUCT SIDEWALKS, RETAINING WALLS, BRID					
09-KER-58-94.2/94.5 09-428604		KERN COUNTY IN TEHACHAPI FROM SUMMIT OVERHEAD TO 0.3 MILE EAST OF SUMMIT OVERHEAD COLD PLANE AND PLACE HMA.	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821 (714)984-5500	HIN HARTANTO 1858 ROSAMOND BLVD ROSAMOND, CA 93560 (760)937-3243	\$565,155 \$0 \$0	05/29/26 06/11/26 09/28/26	0% 0%
09-MNO-182-.1/6.4 09-392304		MONO COUNTY NEAR BRIDGEPORT FROM 0.1 MILE NORTH OF ROUTE 395 TO 0.2 MILE NORTH OF EAST WALKER RIVER BRIDGE RECYCLE PAVEMENT, AND PLACE HMA.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNLEY CA 96013 (530)335-5501	DAVID CARRUBA 500 S. MAIN STREET BISHOP, CA 93514 (760)937-8955	\$5,888,089 \$5,096,723 \$2,226,687	05/15/26 06/08/26 10/21/26	75% 84%
09-MNO-395-9.8/12.6 09-378804 ACNH-P395-(353)E --()		MONO COUNTY NEAR TOM'S PLACE FROM 0.5 MILE NORTH OF LOWER ROCK CREEK ROAD TO 1.3 MILES SOUTH OF SOUTH LANDING OVERCROSSING PLACE HMA AND ASPHALT BASE, RECYCLE PAVEME	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNLEY CA 96013 (530)335-5501	DAVID CARRUBA 500 S MAIN STREET BISHOP, CA 93514 (760)937-8955	\$14,316,405 \$13,492,439 \$0	08/29/24 10/30/24 10/20/26	95% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 145
09/28/26

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-50.6/53.1 09-374304 NH-P395-(358)0 --()		MONO COUNTY AT AND NEAR LEE VINING FROM 0.2 MILE SOUTH OF NORTH JUNCTION ROUTE 120WEST TO PICNIC GROUNDS ROAD HOT MIX ASPHALT (TYPE A), CULVERT WORK, &	ROAD AND HIGHWAY BUILDERS, LLC 950 E. MUSTANG ROAD SPARKS NV 89434 (775)224-9100	DAVID CARRUBA 500 SOUTH MAIN ST BISHOP, CA 93514 (760)937-8955	\$23,333,333 \$0 \$0	06/23/26 07/22/26	0% 0%
09-MNO-395- 008402100 0.5		MONO COUNTY AT AND NEAR COLEVILLE FROM 1.3MILES SOUTH OF MILL CANYON ROAD TO THE NEVADA STATE LINE PLACE AR CHIP SEAL, FLUSH COAT AND MICRO-S	DOOLITTLE CONSTRUCTION, LLC DBA DOOLITTLE ROAD CONSTRUCTION 15 BUSINESS PARKWAY SUITE 105 SACRAMENTO CA 95828 (916)698-0777	MALISSA REYNOLDS 500 S MAIN STREET BISHOP, CA 93514 (760)920-1279	\$2,965,000 \$341,946 \$0	05/07/26 05/28/26 10/26/26	26% 12%

Totals:	Authorized Final Amt:	<u>\$185,333,226</u>	Completed to Date:	<u>\$126,618,085</u>	Work This Month:	<u>\$2,723,294</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 146
09/28/26

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-4-/31.7 10-0J7204 ACST-X003-(032)E --()		ALPINE COUNTY AT AND NEAR BEAR VALLEY ON ROUTE 4 FROM ALPINE COUNTY LINE TO 0.2 MILE EAST OF EAT CARSON RIVER BRIDGE AND ON ROUTE REPLACE CULVERTS, COLD PLANE AC PAVEMENT A	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	ARIEL MENDOZA 850 S GUILD AVE SUITE 107 LODI, CA 95240 (530)409-8103	\$29,830,200 \$557,231 \$416,981	01/08/26 01/29/26 02/11/28	10% 2%
10-ALP-88-1.9/1.9 10-1U8004		SCHNEIDER COW CAMP ROAD, SOUTH LAKE TAHOE CA 96150 REPAIR BOILERS 10A2887 REPAIR BOILERS, REMOVE CONCRETE	ACCO ENGINEERED SYSTEM INC 888 E WALNUT STREET PASADENA CA 91101	JONATHAN NGAI 19596 MONO WAY, SONORA CA 95370 (209)279-3514	\$685,000 \$0 \$0	11/11/25 02/06/26 02/24/26	0% 0%
20.20.20 1130							
10-ALP-89-19.1/19.8 10-1S6104		ALPINE COUNTY NEAR MARKLEEVILLE AT VARIOUSLOCATIONS FROM 0.1 MILE SOUTH TO 0.6 MILE NORTH OF INDIAN CREEK DEER UNDERCROSSING REPAIR AND REPLACE DRAINAGE SYSTEMS.	SORACCO, INC. 903 E LODI AVE LODI CA 95240		\$643,385 \$0 \$0	04/16/26 05/06/26	0% 0%
10-AMA-49-7.3/0 10-1T7104		AMADOR COUNTY IN SUTTER CREEK AT 0.3 MILE NORTH OF RIDGE ROAD REPLACE CULVERT AND MODIFY LIGHTING AND SI	SORACCO, INC. 903 E LODI AVE LODI CA 95240 (209)267-4030	BRANDON WOODS 850 SOUTH GUILD AVE.SUITE 107 LODI, CA 95242 (209)470-2053	\$308,734 \$283,318 \$137,033	03/20/26 04/03/26 09/29/26	8% 91%
10-CAL-12-9.9/10.3 10-1J8204 HSST-S012-(001)E --()		CALAVERAS COUNTY IN AND NEAR VALLEY SPRINGS FROM 0.1 MILE EAST OF CHESTNUT STREET TO 0.1 MILE WEST OF LIME CREEK ROAD CONSTRUCT INTERSECTION SIGNAL, CURB RAMPS,	GEORGE REED, INC. P.O. BOX 4760 MODESTO CA 95352 (209)523-0734	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE 107 LODICA 95240 (209)479-3608	\$3,955,490 \$3,727,075 \$44,249	03/24/25 04/15/25 09/30/26	90% 91%
10-CAL-12-17.1/17.5 10-0X7404 BFST-S012-(002)E --()		CALAVERAS COUNTY NEAR SAN ANDREAS FROM 0.2MILE WEST OF NORTH FORK CALAVERAS RIVER BRIDGE TO 0.2 MILE EAST OF NORTH CALAVERASRIVER BRIDGE REPLACEMENT.	STEELHEAD CONSTRUCTORS ASSOCIATES PO BOX 536 PALO CEDRO CA 96073 (530)226-6400	ELAINE YIP 850 SOUTH GUILD AVE SUITE107 LODI CA 95240 (510)501-7727	\$12,488,168 \$1,623,523 \$636,430	09/03/25 09/22/25 09/07/27	22% 13%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 147
09/28/26

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-26-18.1/0 10-1K8204 SSTG-S026-(033)E --()		CALAVERAS COUNTY NEAR MOKELUMNE HILL AT INTERSECTION OF JUNCTION ROUTE 26 AND ROUTE 49 CONSTRUCT ROUNDABOUT, JPCP, EROSION CONTRO	GEORGE REED, INC. PO BOX 4760 MODESTO CA 95352	ELAINE YIP 850 S GUILD AVE SUITE 107 LODI CA 95240 (510)501-7727	\$4,544,551 \$1,342,643 \$584,332	12/01/25 01/14/26 03/29/27	10% 29%
10-CAL-49-7.5/9.4 10-1H7004 ACNH-P049-(192)E --()		CALAVERAS COUNTY IN ANGELS CAMP FROM BRET HARTE ROAD TO COPELLO DRIVE CONSTRUCT CURBS RAMPS, SIDEWALKS, DRIVEWAY	GEORGE REED, INC. 140 EMPIRE AVENUE MODESTO CA 95354	TROY SCHEIBER 850 S GUILD AVE SUTE 107 LODI, CA 95240 (559)341-2018	\$7,671,213 \$5,303,000 \$959,281	05/09/25 06/10/25 02/11/27	12% 70%
10-MER-5-22.6/0 10-1T8204		MERCED COUNTY NEAR SANTA NELLA AND LOS BANOS ON ROUTE 5 AT MCCABE ROAD OVERCROSSING AND ON ROUTE 152 AT 0.1 MILEWEST OF GONZAGA R MODIFY CHANGEABLE MESSAGE SIGN SYSTEMS.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650		\$430,650 \$0 \$0	05/08/26 05/27/26	0% 0%
10-MER-5-193.0/19.3 10-1V1004		REPAIR DAMAGED DRAINAGE HWY 5 NB SOUTH OF SANTA NELLA 10A2935/ 1V1004 EROSION REPAIR INSTALL NEW DI, REPLACE STEEL PIPE	TEICHERT CONSTRUCTION	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-0453	\$444,000 \$26,853 \$0	04/20/26 05/23/26 12/31/26	100% 6% OVER RUN
20.20.20 1130							
10-MER-33-17.4/26.5 10-1U0804		MERCED COUNTY AT AND NEAR SANTA NELLA FROM0.1 MILE NORTH OF MCCABE ROAD TO THE INTERSECTION OF SULLIVAN ROAD AND ROUTE 33 RHMA (GAP GRADED) WITH 10% RAP, HMA, COLD	GEORGE REED, INC. PO BOX 4760 MODESTO CA 95352 (209)523-0734	JAGGA DHAMI 530 W 16TH STREET SUITE D MERCED, CA 95340 (530)970-3106	\$3,384,999 \$1,568,254 \$1,557,736	04/02/26 04/30/26 11/20/26	28% 46%
10-MER-59-13.6/0 10-1K6204 SNHG-P059-(075)0 --()		MERCED COUNTY IN AND NEAR MERCED AT GERARDAVENUE CONSTRUCT ROUNDABOUT.	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722 (559)647-7070	JAGGA DHAMI 530 W. 16TH STREET SUITE D MERCED, CA 95340 (530)870-3106	\$3,639,372 \$0 \$0	08/05/26 08/21/26 09/13/27	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 148

09/28/26

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-.6/0 10-1J5104		MERCED COUNTY NEAR CHOWCHILLA AT THE CHOWCHILLA RIVER COMMERCIAL VEHICLE ENFORCEMENT FACILITY REPAIR COMMERCIAL VEHICLE ENFORCEMENT FACI	BOBO CONSTRUCTION, INC. 9722 KENT STREET, SUITE A ELK GROVE CA 95624	JAGGA DHAMI 530 W. 16TH ST. SUITE #D MERCED, CA 95340 (530)870-3106	\$4,045,360 \$1,650,891 \$464,585	12/10/25 01/30/26 12/24/26	64% 41%
10-MER-99-3.3/6.9 10-1K0904		MERCED COUNTY NEAR MERCED AT VARIOUS LOCATIONS FROM PLAINSBURG ROAD OVERCROSSING TO LE GRAND ROAD OVERCROSSING PLANT ESTABLISHMENT AND INSTALL DECORATIVE	EMPIRE LANDSCAPING INC. 26945 COUNTRY ROAD 97D DAVIS CA 95616 (530)400-3943	JAGGA DHAMI 530 W. 16TH ST, SUITE D MERCED, CA 95340 (530)870-3106	\$1,047,420 \$696,854 \$13,500	05/30/23 06/26/23 05/03/29	100% 70%
10-MER-99-12.0/36.1 10-1S6304		MERCED COUNTY IN AND NEAR MERCED AND LIVINGSTON AT VARIOUS LOCATIONS FROM 0.3 MILE NORTH OF MISSION AVENUE OVERCROSSING TO 0.5 MIL COLD PLANE, HMA (TYPE A), AND MODIFY TRAFF	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	JAGGA DHAMI 530 W. 16TH ST. SUITE #D MERCED CA 95340 (530)870-3106	\$2,879,569 \$2,428,915 \$141,428	04/23/26 05/12/26 09/29/26	87% 83%
10-MER-99-19.5/20.7 10-3A7214		IN AND NEAR ATWATER, AT ATWATER - MERCED EXPRESSWAY INTERCHANGE. HIGHWAY PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	JAGGA DHAMI 530 W. 16TH ST, SUIT MERCED CA 95430 (530)870-3106	\$1,386,255 \$1,366,638 \$0	11/15/22 12/21/22 11/13/26	0% 0%
HA22							PLANT EST SATIS
10-MER-140-43.5/43.9 10-1M1704 SNHG-P140-(044)E --()		MERCED COUNTY AT PLANADA FROM 0.2 MILE WEST OF PLAINSBURG ROAD TO 0.2 MILE WEST OF STUTTER STREET. CONSTRUCT ROUNDABOUT.	YARBS GRADING AND PAVING, INC. 11339 S. PEACH AVENUE FOWLER CA 93725	JAGGA DHAMI 530 W. 16TH STREET SUITE D MERCED, CA 95340 (530)870-3106	\$3,336,820 \$115,000 \$20,000	11/20/25 12/10/25 01/21/27	26% 3%
10-MER-165-32.9/0 10-1L8704 SSTG-S165-(117)E --()		MERCED COUNTY AT HILMAR AT GEER AVENUE INSTALL SIGNAL AND LIGHTING SYSTEM, CURB R	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	JAGGA DHAMI 530 W. 16TH ST. SUITE #D MERCED CA 95340 (530)870-3106	\$1,607,069 \$1,541,516 \$14,607	02/21/25 04/02/25 09/22/26	97% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 149
09/28/26

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MPA-49-1.9/6.6 10-1S7704		MARIPOSA COUNTY NEAR BOOTJACK AT VARIOUS LOCATIONS FROM 0.3 MILE NORTH OF HARRIS ROAD TO 0.2 MILE SOUTH OF STUMPFIELD MOUNTAIN ROA REPAIR AND REPLACE DRAINAGE SYSTEMS.	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	JAGGA DHAMI 530 W. 16TH ST. SUITE #D MERCED, CA 95340 (530)870-3106	\$1,623,491 \$411,593 \$141,848	05/15/26 06/09/26 12/29/26	29% 25%
10-MPA-49-30.0/3 10-1V0204		RESTORE ERODED SLOPE & REPLACE DAMAGED DRAINAGE PIPE BENEATH BRIDGE 10-1V0204 10A2891 REPAIR FAILED DRAINAGE & REPAIR SLOPE	TEICHERT CONSTRUCTION COMP 3500 AMERICAN RIVER DRIVE SACRAMENTO,CA 95864	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON, CA 95215 (200)479-4053	\$446,000 \$113,306 \$0	01/06/26 02/12/26 06/30/26	100% 25% OVER RUN
20.20.20 1130							
10-MPA-140-42.0/42.7 10-0P9244 ACST-43M9-(004)E --()		MARIPOSA COUNTY ABOUT 8.0 MILES WEST OF ELPORTAL FROM 1.2 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TO 0.5 MILE WEST OF SOUTH F CONSTRUCT AVALANCHE SHED.	MYERS AND SONS/R L WADSWORTH JOINT VENTURE 45 MORRISON AVENUE SACRAMENTO CA 95838	JUNHAO LIU 19596 MONO WAY SONORA CA 95370 (209)470-9468	\$348,728,309 \$66,542,720 \$2,991,092	08/22/25 09/05/25 03/17/32	11% 19%
10-SJ-4-.5/.5 10-1R9904		REPLACE SUBMARINE CABLE MARITIME NAVIGATION BEACONS @ LITTLE POTATO SLOUGH BRIDGE. CO.SJ, RTE 4,12, PM 0.51, 5.00 DIRS EFA 10A2602 REPLACE SUBMARINE CABLE & MARITIME BEACONS	GOLDEN STATE BRIDGE INC. 3701 MALLARD DR. BENICIA, CA. 94510	CHRIS HANSON 3663 ARCH ROAD,SUITE 500 STOCKTON, CA. 95215 (209)479-4053	\$960,000 \$18,036 \$15,263	08/11/23 10/09/23 09/21/26	100% 2% OVER RUN
20.20.20 1130							
10-SJ-4-16.0/19.4 10-1F1804 ACNH-P004-(162)E --()		SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF ROUTE 4/5 SEPARATION TO 0.4 MILE WEST OF ROUTE 4/99 SEPA BRIDGE WORK, CONCRETE BARRIER, AND INSTALL	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 LODI, CA 95240 (559)341-2018	\$27,674,802 \$27,382,357 \$0	09/20/23 10/05/23 08/21/26 08/21/26	100% 100% COMPLETED
10-SJ-4-19.4/38.1 10-1C0504 ACST-S004-(129)E --()		SAN JOAQUIN AND STANISLAUS COUNTIES IN ANDNEAR STOCKTON FROM 1.3 MILES WEST OF WALKER LANE TO 0.5 MILE EAST OF DUNTON ROAD RHMA (GAP GRADED), HMA AND COLD PLANE ASPH	GEORGE REED, INC. PO BOX 4760 MODESTO CA 95352 (209)523-0734	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$17,852,987 \$8,426,763 \$1,357,090	12/10/25 01/14/26 07/16/27	33% 46%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 150
09/28/26

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-141.0/14.1 10-1R8804		REPAIR GARWOOD BRIDGE (29-0050) DAMAGED BY FIREIN SJ COUNTY. CT10- 1R8804,10230000243 DIRS EFA 10A2592 REPAIR GARWOOD BRIDGEWITH EMERGENCY WORK.0	MYERS & SONS CONSTRUCTION LLC. 45 MORRISON AVENUE. SACRAMENTO, CA. 95838	MAGDY FARID 952 GOODWIN DR. RIPON, CA.95366 (209)607-8786	\$975,000 \$652,079 \$0	07/14/23 09/18/23 11/15/25	100% 67% OVER RUN
20.20.20 1130							
10-SJ-4-/0 10-1H3604		SAN JOAQUIN COUNTY NEAR DISCOVERY BAY AT OLD RIVER BRIDGE PAINT BRIDGE STRUCTURAL STEEL AND PLACE PO	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$5,400,694 \$4,667,648 \$192,671	08/27/25 09/16/25 11/20/26	81% 85%
10-SJ-4-/8.9 10-1F3204 ACNH-P004-(166)E --()		SAN JOAQUIN COUNTY NEAR DISCOVERY BAY FROMOLD RIVER BRIDGE TO 0.9 MILE EAST OF BACONISLAND ROAD PLACE RHMA AND REPLACE ASPHALT CONCRETE SU	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$9,095,325 \$5,260,664 \$170,059	11/14/25 12/22/25 03/18/27	36% 58%
10-SJ-5-9.0/.9 10-1V5004		CLEARING & INSPECTING WATER WELL IN WESTLEY .7 MILE NORTH OF GAFFREY RD 10-1V5004 10A2943 REPAIR & INSTALL NEW MOTOR & PUMP	DON PEDRO COMPANY INC 1930 S WALNUT RD TURLOCK CA 95380	ZUBAIR ANWAR 952 GOODWIN DR RIPON CA 95366 (559)977-5907	\$145,000 \$0 \$0	06/03/26 08/19/26 07/17/26	0% 0%
20.20.20 1130							
10-SJ-5-21.5/0 10-1M2304 0110-8103-()0 --()		SAN JOAQUIN COUNTY AT FRENCH CAMP AT MATHEWS ROAD UNDERCROSSING HMA, COLD PLANE, CULVERT REPLACEMENT, AND	PACIFIC INFRASTRUCTURE CONSTRUCTORS, INC. 871 COTTING COURT, STE A VACAVILLE CA 95688 (707)299-9598	WALI WAZIRI 952 GOOWIN DRIVE RIPON, CA 95366 (209)470-8782	\$6,220,084 \$2,500 \$0	07/03/26 07/23/26 05/08/27	1% 0%
10-SJ-5-32.5/49.8 10-1E3004 B1IM-0056-(361)E --()		SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.2 MILE SOUTH OF HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE REMOVE EXISTING PAVEMENT AND REPLACE WITH	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	ARIEL MENDOZA 850 S. GUILD AVENUE SUITE 107 LODI, CA 95240 (209)639-4686	\$103,453,298 \$107,468,383 \$3,808,521	01/12/24 03/08/24 09/29/26	98% 99% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 151
09/28/26

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-268.0/26.8 10-1U7304		CLEARANCE & DEMOLITION OF AIRSPACE BUILDNG1414 W FREMONT STREET 10A2913 10-1U7304 TESTING MATERIAL, DEMOLITION	P & P BUILDING WRECKING, INC 8589 FLORIN RD SACRAMENTO, CA 95828	NAVID ASTANEH 952 GOODWIN DR RIPON, CA 95366 (209)279-3885	\$867,000 \$279,212 \$10,414	01/15/26 04/03/26 11/03/26	38% 32%
20.20.20 1130							
10-SJ-26-1.1/8 10-1U0404		SAN JOAQUIN COUNTY NEAR STOCKTON FROM 0.3 MILE WEST OF ORO AVENUE TO 0.9 MILE WEST OF MURRAY ROAD AND AT LINDEN FROM 0.1 MILEEAST COLD PLANE, HMA, RHMA, SLURRY SEAL, AND SI	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	TOFAEL ANWAR 850 S GUILD AVE LODI, CA (209)470-6417	\$3,534,413 \$2,910,046 \$151,192	02/27/26 04/02/26 12/14/26	49% 81%
10-SJ-99-21.6/0 10-1N9004 HSNH-P099-(694)E --()		SAN JOAQUIN COUNTY NEAR STOCKTON AT WILSONWAY OVERCROSSING REPLACE GUARDRAIL WITH CONCRETE BARRIER AN	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	TROY SCHEIBER 850 SO GUILD AVE SUITE 200 LODI, CA 95240 (559)341-2018	\$794,612 \$763,510 \$0	03/28/25 04/24/25 12/31/26	100% 95% OVER RUN
10-SJ-99-28.7/31.7 10-1H6504 ACNH-P099-(681)E --()		SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.4 MILE NORTH OF HARNEY LANE OVERCROSSINGTO 0.2 MILE NORTH OF TURNER ROAD OVERCROSSING HIGHWAY PLANTING AND IRRIGATION.	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868	ARIEL MENDOZA 850 S. GUILD AVE. LODI, CA 95240 (209)639-4686	\$3,619,014 \$3,665,101 \$5,520	10/19/23 11/28/23 04/27/28	0% 0% PLANT EST SATIS
HA25							
10-SJ-99-166.0/16.6 10-1V4304		SJ-99 STOCKTON REPAIR MARIPOSA FIBER HUB 10A2940 10-1V4904 RESTORE COMMUNICATION TO IMPACTED DEVICES	BEAR ELECTRIC SOLUTIONS LLC PO BOX 924 ALVISO, CA 95002	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON, CA 95215 (209)479-4053	\$105,400 \$41,795 \$0	05/06/26 06/05/26 12/31/27	100% 40% OVER RUN
20.20.20 1130							
10-SJ-205-4.6/9 10-1C3304 ACIM-2056-(356)E --()		IN TRACY, WEST OF GRANT LINE ROAD TO EAST OF MACARTHUR DRIVE, INSTALL RAMP METERS AND OTHER INTELLIGENT TRANSPORTATION SYSTEM (ITS INSTALL ITS- PHASE 2	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT CONCORD CA 94520 (925)687-6666	HARMINDER DEOL 952 GOODWIN DRIVE RIPON CA 95366 (209)607-4910	\$17,985,912 \$14,340,437 \$294,435	04/05/22 05/03/22 02/03/27	71% 79%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 152
09/28/26

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-580-12.7/12.7 10-1U5604		REPLACE FULL LENGTH OF BAY 3-4 OF DECK, INSTALL CROSSOVERS FOR DETOURS HIGHWAY 580 10A2860 REPLACE BAY OF DECK FOR TRAFFIC DETOUR	GOLDEN STATE BRIDGE INC 3701 MALLARD DRIVE BENECIA CA 94510 (925)372-8000	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (204)794-0533	\$7,405,000 \$925,307 \$0	09/15/25 11/25/25 12/31/26	100% 12% OVER RUN
20.20.20 1130							
10-STA-5-27.1/27.4 10-1C2704 CIMG-005 -(5)1 --()		STANISLAUS COUNTY ABOUT 1.0 MILE SOUTH OF SAN JOAQUIN COUNTY LINE AT THE WESTLEY SAFETY ROADSIDE REST AREA REPLACE SAFETY ROADSIDE REST AREA.	TSI ENGINEERING 4600 ROSEVILLE RD SUITE 140 NORTH HIGHLANDS CA 95660	ANWAR, ZUBAIR 952 GOODWIN DR RIPON, CA 95366 (559)977-5907	\$22,514,249 \$22,898,257 \$6,205	03/28/24 04/22/24 10/09/26	93% 98%
HA26							
10-STA-5-27.2/0 10-1T7604		STANISLAUS COUNTY NEAR TRACY AT 0.1 MILE SOUTH OF SOUTHBOUND OFF TO REST AREA AND AT 0.2 MILE NORTH OF SOUTHBOUND OFF TO REST AREA MODIFYING CHANGEABLE MESSAGE SIGN SYSTEMS.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650		\$423,650 \$0 \$0	05/12/26 05/27/26	0% 0%
10-STA-33-7.1/12.4 10-1U0604		STANISLAUS COUNTY IN AND NEAR PATTERSON FROM 1.1 MILES NORTH OF MAIN CANAL BRIDGE TO 0.2 MILE SOUTH OF SPERRY AVENUE AND FROM 0.6 PARTIAL DEPTH RECYCLING WITH RHMA-G WITH 1	BAY CITIES PAVING & GRADING, INC. PO BOX 6227 CONCORD CA 94524	ZUBAIR ANWAR 952 GOODWIN DRIVE RIPON, CA 95366 (559)977-5907	\$3,353,868 \$2,690,877 \$1,905,167	04/02/26 05/06/26 10/29/26	45% 80%
10-STA-99-1.5/16 10-1R7704		ON SR 99 IN STA COUNTY BETWEEN PMS R1.5 AND R16 REMOVE DEBRIS, STABILIZE SLOPES, PLACE SLOPE PROTECTION AND TRAFFIC CNTRL DIRS EFA REPAIR STORM DAMAGE	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. P.O. BOX 1453 OAKDALE, CA 95361	HARMINDER DEOL 952 GOODWIN DRIVE RIPON, CA 95355 (209)609-4910	\$385,000 \$0 \$0	03/30/23 05/23/23 09/29/23	0% 0%
20.20.20 1130							
10-STA-99-34.0/3.4 10-1V3804		STANISLAUS COUNTY ROUTE 99 SOUTHBOUND OFF-RAMP AT WEST MAIN STEET IN TURLOCK 10A2939 10- 1V3804 REPLACE DAMAGED CULVERT AND REPAIR SLOPES	BAY CITIES PAVING & GRADING INC PO BOX 6227 CONCORD, CA 94520	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON, CA 95215 (209)479-4053	\$523,300 \$12,075 \$0	05/27/26 06/04/26 12/31/26	100% 2% OVER RUN
20.20.20 1130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 153
09/28/26

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-113.0/11.3 10-1V3904		EXCAVATE, REPLACE CULVERT, STABILIZE, REPAIR SINKHOLES 10A2932/ 1V3904 IN STA COUNTY,CERES AT 4TH STREET ONRAMP EXCAVATE, REPLACE CULVERT, REPAIR SINKHOLE	BAY CITIES PAVING AND GRADING PO BOX 6227 CONCORD, CA 94520	CHRIS HANSEN 3663 ARCH ROAD 500 STOCKTON, CA 95215 (209)479-4053	\$835,000 \$148,623 \$0	03/25/26 05/19/26 08/31/26	100% 18% OVER RUN
20.20.20 1130							
10-TUO-108-13.4/18.9 10-1U0504		TUOLUMNE COUNTY NEAR SIERRA VILLAGE FROM COFFIL ROAD TO 0.1 MILE WEST OF EAST LONG BARN CONN COLD PLANE, HMA, STRIPING, RUMBLE STRIP, A	GEORGE REED, INC. 1200 SCENIC DRIVE, SUITE 200 MODESTO CA 95350	JONATHAN NGAI 19596 MONO WAY SONORA CA (209)279-3514	\$3,185,525 \$2,371,560 \$0	03/16/26 04/08/26 08/17/26	55% 74%
10-VAR--/0 10-1F2504		CALAVERAS AND TUOLUMNE COUNTIES AT VARIOUSLOCATIONS REMOVE AND REPLACE DRAINAGE SYSTEMS.	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428	JONATHAN NGAI 19596 MONO WAY SONORA CA 95370 (209)279-3514	\$2,625,877 \$1,504,114 \$0	11/04/25 12/10/25 10/26/26	59% 57%
10-VAR--/0 10-1F9604		SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL FIBER OPTIC SYSTEM & MODIFY INTELL	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650 (916)259-2395	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$6,630,477 \$6,533,733 \$0	11/19/24 01/24/25 08/28/26	93% 98%
10-VAR--/0 10-1G0204		ALPINE, AMADOR, AND EL DORADO COUNTIES AT VARIOUS LOCATIONS INSTALL TRANSPORTATION MANAGEMENT SYSTEMS.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650	CHUCK PAZZI 850 S GUILD AVE #107 LODI, CA 95240 (530)409-8103	\$7,379,522 \$3,501,224 \$407,375	09/29/25 10/16/25 10/20/26	51% 47%
10-VAR--/0 10-1G6204		CALAVERAS AND TUOLUMNE COUNTIES AT VARIOUSLOCATIONS. REMOVE AND REPLACE CULVERTS AND CONCRETE I	WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO CA 95428	JONATHAN NGAI 19596 MONO WAY SONORA CA 95370 (209)279-3514	\$2,193,207 \$1,227,956 \$460,401	11/13/25 12/15/25 10/27/26	74% 56%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 154
09/28/26

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-VAR--/0 10-0T69U4 ACST-000C-(571)E --()		MERCED AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS HOT MIX ASPHALT PAVING AND INSTALL ELECTRI	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722 (559)647-7070	JAGGA DHAMI 530 W. 16TH STREET SUITE D MERCED CA 95340 (530)870-3106	\$4,129,162 \$704,798 \$49,318	12/05/25 01/14/26 01/15/27	58% 17%
10-VAR--/0 10-1Q6404		MERCED, SAN JOAQUIN, AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS MODIFY IRRIGATION CONTROLLER AND MODIFY EL	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA SONORA CA 95370		\$692,500 \$0 \$0	06/24/26 08/05/26	0% 0%
10-VAR--/0 10-1L8604		AMADOR, MARIPOSA, AND TUOLUMNE COUNTIES ATVARIOUS LOCATIONS. INSTALL NEW TRANSPORTATION MANAGEMENT SYST	CENTRAL COAST FINANCIAL GROUP, INC. DBA CCFG CONSTRUCTION 17750 WARDS FERRY RD SONORA CA 95370	JUNHAO LIU 19596 MONO WAY SONORA CA 95370 (209)470-9468	\$2,232,251 \$1,944,692 \$263,386	09/15/25 10/08/25 09/21/26	98% 87%

Totals:	Authorized Final Amt:	<u>\$696,318,185</u>	Completed to Date:	<u>\$309,641,074</u>	Work This Month:	<u>\$17,220,119</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 155
09/28/26

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-0-/0 11-432934		REPAIR STORM DAMAGE ALONG SR-78, SR-86, SR-111, I-8 AND SR- 115IMPERIAL COUNTY DIR'S EMERGENCY F. A. REPAIR STORM DAMAGE DUE TO MONSOONAL STORM	RAINE GENERAL ENGINEERING, INC P.O. BOX 228 EL CENTRO CA 92244 (760)556-0337	CARLOS LOPEZ 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)991-0827	\$23,485,000 \$18,716,764 \$0	08/25/25 10/14/25 12/31/26	8% 80%
20.20 201130							
11-IMP-8-.5/.8 11-2N2704		IN IMPERIAL COUNTY AND SAN DIEGO COUNTY CULVERT REHABILITATION	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650		\$2,151,020 \$0 \$0	03/10/26 05/19/26	0% 0%
11-IMP-98-32.1/32.5 11-080284 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. WIDENING SR-98 HIGHWAY FROM 4 LANES	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140 IRVINE CA 92618 (949)299-1400	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,118,594 \$1,272,124 \$0	12/04/20 12/24/20 03/30/23	25% 18%
11-IMP-115-30.0/34.5 11-2N2754		IMPERIAL COUNTY NEAR CALIPATRIA FROM 0.1 MILE SOUTH OF ALBRIGHT ROAD TO 0.5 MILE NORTH OF BLAIR ROAD MICRO-SURFACING, SHOULDER BACKING, RUMBLE	DOOLITTLE CONSTRUCTION, LLC DBA DOOLITTLE ROAD CONSTRUCTION 15 BUSINESS PARKWAY SUITE 105 SACRAMENTO CA 95828 (775)691-7232	JOSE GUILLERMO SILLAS 1102 MONTENEGRO WAY EL CENTRO CA 92243 (760)594-2006	\$1,066,000 \$0 \$0	04/30/26 05/21/26 01/23/27	0% 0% SUSPENDED
11-SD-0-/0 11-432674		REPLACE DAMAGED TMS ELEMENTS MULTIPLE LOCATIONS SAN DIEGO COUNTY DIR'S EMERGENCY L.B. REPLACE DAMAGED TMS ELEMENTS	SB GENERAL ENGINEERING, INC. PO BOX 1400 LAKESIDE, CA 92040	AHMAD HAIDARI 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)539-4431	\$3,985,000 \$2,058,356 \$0	12/16/24 02/19/25 12/30/27	10% 52%
20.20 201130							
11-SD-0-/0 11-432784		CLEAN DRAINAGE CHANNELS VARIOUS LOCATIONS ALONG ROUTES 8,15,78,805SAN DIEGO COUNTY DIR'S EMERGENCY L.B RESTORE DRAINAGE CHANNEL CROSS SECTIONS	SB GENERAL ENGINEERING INC PO BOX 1400 LAKESIDE, CA 92040	CHRISTIAN ANTONIO 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)496-7561	\$9,485,000 \$6,973,388 \$0	06/02/25 07/29/25 05/26/28	14% 74%
20.20 201131							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 156
09/28/26

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-.3/36 11-431274		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMCAMINO DE LA PLAZA OVERCROSSING TO 0.3 MILE SOUTH OF VIA DE LA VALLE UNDERCROSSING PAVEMENT REHAB, BRIDGE REHAB, DRAINAGE, AN	KIEWIT INFRASTRUCTURE WEST CO. 12700 STOWE DRIVE, SUITE 180 POWAY CA 92064	TIMOTHY POPPE 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (619)936-6265	\$82,840,345 \$71,515,669 \$3,105,863	01/28/25 01/28/25 01/21/28	50% 86%
11-SD-5-.3/9.9 11-2N2874		SAN DIEGO COUNTY IN SAN DIEGO AND NATIONALCITY FROM CAMINO DE LA PLAZA OVERCROSSING TO 0.5 MILE NORTH OF ROUTE 5/54 SEPARATION RUMBLE STRIP AND SHOULDER REPAIR.	V A P CONSTRUCTION INC. 15705 BIRCHWOOD ST LA MIRADA CA 90638 (714)253-3270	FAHAD MASUD 4050 TAYLOR ST SAN DIEGO, CA 92110 (619)403-2596	\$369,575 \$0 \$0	05/21/26 06/23/26 11/09/26	0% 0%
11-SD-5-4.4/4.5 11-2T0444		SAN DIEGO COUNTY IN ENCINITAS AND CARLSBADFROM LA COSTA BR 235.17 TO 0.1 MILES NORTHOF AVENIDA ENCINAS BR 234.5 0.5 MILES WESTOF R BATIQUITOS LAGOON DOUBLE TRACK PROJECT	FLATIRON-SKANSKA-STACY AND WITBECK, A JOINT VENTURE 12121 SCRIPPS SUMMIT DR, #400 SAN DIEGO CA 92131	STEVE MCMILLAN 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$101,819,766 \$66,793,916 \$1,083,417	06/21/24 07/03/24 04/18/29	44% 65%
11-SD-5-4.6/4.6 11-432304		REPLACE PUMP SYSTEM AND FAILED COMPONENTS IN SAN DIEGO COUNTY ALONG I-5 AT PALM AVE PUMP STATION DIR'S EMERGENCY L.B. REPLACE PUMP SYSTEM	ALVAREZ AND SHAW, INC. 2101 ALPINE BLVD, STE C ALPINE, CA. 91901	NELMARK, JODI 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)857-4332	\$1,985,000 \$575,414 \$0	01/26/24 03/01/24 06/19/26	1% 29%
20.20 201130							
11-SD-5-9.1/16.1 11-4B0334		FOR CONSTRUCTION ON STATE HIGHWAY IN SAN DIEGO COUNTY ON ROUTE 5 FROM 0.3 MILE SOUTH OF SWEETWATER RIVER BRIDGE TO 0.2 MILE SOUTH MMBN PROJECT ON ROUTE 005 - PHASE 1	GRIFFITH COMPANY - HENKELS & MCCOY JOINT VENTURE 3050 E. BIRCH ST BREA CA 92821	ALFREDO HERNANDEZ MEDINA 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (858)688-1376	\$2,482,823 \$2,504,592 \$0	03/06/25 03/06/25 09/30/26	98% 100% SUSPENDED
11-SD-5-9.5/0 11-4B0044		SAN DIEGO COUNTY IN AND NEAR SAN DIEGO, NATIONAL CITY AND CHULA VISTA ON ROUTE 5 AT MILE NORTH OF SWEETWATER RIVER BRIDGE AND ON R BROADBAND FIBER OPTIC NETWORK INSTALLATION	GRIFFITH COMPANY - HENKELS & MCCOY JOINT VENTURE 3050 E. BIRCH ST BREA CA 92821 (714)984-5500	ALFREDO HERNANDEZ MEDINA 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (858)688-1370	\$6,526,890 \$7,107,270 \$6,656	03/12/25 03/12/25 09/30/26	99% 100% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 157
09/28/26

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-12.4/15.2 11-2N2084		SAN DIEGO COUNTY NEAR NATIONAL CITY AND SAN DIEGO FROM SOUTH CHOLLAS CREEK BRIDGE TO BROADWAY OVERCROSSING GRIND BRIDGE DECK, SPALL REPAIR, POLYESTER	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	ALEX BALCE 4050 TAYLOR ST. SAN DIEGO, CA 92110 (858)518-8709	\$4,104,044 \$2,671,023 \$609,211	04/30/26 06/08/26 12/04/26	51% 65%
11-SD-5-19.4/19.4 11-432694		REPAIR BRIDGE AT THE OLD TOWN VIADUCT SAN DIEGO COUNTY DIR'S EMERGENCY L.B REPAIR BRIDGE AT THE OLD TOWN VIADUCT	ROVE ENGINEERING, INC. PO BOX 2108 EL CENTRO, CA 92244 (760)425-0001	CARLOS G. LOPEZ 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)991-0827	\$5,985,000 \$4,051,053 \$0	12/30/24 04/14/25 12/31/23	13% 68%
20.20 201130							
11-SD-5-34.7/36.3 11-2E1544		IN SDC IN SD FROM 0.6 MILE NORTH OF DEL MAR HEIGHTS RD OVERCROSSING TO VILLA DE LA VALLE UNDERXING. TO LOWER EXISTING ELEVATIONS AT THE	MARATHON CONSTRUCTION CORPORATION 10108 RIVERFORD RD CA, LAKESIDE 92040 (619)276-4401	JARED CORBITT 990 HIGHLAND DR. #207 SOLANA BEACH CA 92075 (858)220-3986	\$71,427,891 \$64,258,446 \$316,092	12/10/21 12/21/21 09/24/29	60% 90%
11-SD-5-37.4/52.6 11-2T36U4 ACIM-0051-(996)E 1115-6 -(00)0		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LOMAS SANTA FE DRIVE UNDERCROSSING TO 0.2 MILES NORTH OF OCEANSIDE BOULEVARD UNDERCROSSING MULTI-MODAL ENHANCEMENT, SOUND W	FLATIRON-SKANSKA-STACY AND WITBECK, A JOINT VENTURE 12121 SCRIPPS SUMMIT DR #400 SAN DIEGO CA 92131	RAMESH NARAHARI 871 N BROADWAY ESCONDIDO CA 92025 (858)688-1444	\$85,668,891 \$84,960,145 \$117,766	10/20/23 11/20/23 11/16/26	100% 98%
							OVER RUN
11-SD-5-40.6/72 11-2N2374		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM SANTA FE DRIVE UNDERCROSSING TO SAN MATEO CREEK BRIDGE GRIND BRIDGE, OVERLAY WITH POLYESTER CONCR	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	ALEX BALCE 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$4,312,029 \$83,766 \$83,766	05/26/26 06/15/26 11/30/26	5% 2%
11-SD-5-49.3/53.2 11-431004 ACIM-005 -(1)9 --()		SAN DIEGO COUNTY IN CARLSBAD AND OCEANSIDE FROM TAMARACK AVENUE OVERCROSSING TO MISSION AVENUE OVERCROSSING ADA CURB RAMPS AND REALIGNMENT OF MISSION	MONTANO PIPELINE INC 231 4TH AVENUE CHULA VISTA CA 91910	RAMESH NARAHARI 871 N BROADWAY ESCONDIDO CA 92025 (858)688-1444	\$6,305,104 \$2,459,075 \$529,884	12/23/25 01/12/26 12/31/27	25% 39%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 158
09/28/26

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-53.9/63.7 11-2N1684		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMROUTE 5/76 SEPARATION TO AGRA OVERHEAD POLYESTER CONCRETE, METHACRYLATE, JOINT SE	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650	ALEX BALCE 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)318-5524	\$4,747,982 \$4,655,606 \$0	05/02/25 05/22/25 08/27/26 08/27/26	100% 100% COMPLETED
11-SD-5-66.2/67.4 11-430824		SAN DIEGO COUNTY ABOUT 12 MILES NORTH OF OCEANSIDE FROM 1.2 MILES SOUTH OF SAN ONOFRE COMMERCIAL VEHICLE ENFORCEMENT FACILITIES TO PCC & HMA PAVING, SIGNS AND STRIPING, WSMS	MONTANO PIPELINE DAN SCHEIDER 231 FOURTH AVENUE CHULA VISTA CA 91910	ROSEMARIE PAGUNSAN 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (760)594-2034	\$3,615,900 \$1,229,282 \$784,434	10/01/25 10/24/25 03/01/27	24% 34%
11-SD-5-85.0/8.5 11-433194		REPAIR FIRE DAMAGE DUE TO ENCAMPMENT E STREET PUMP PLANT TRAFFIC CONTROL, DISPOSAL DEBRIS, REPAIR DIR'S EMERGENCY LB REPAIR FIRE DAMAGE DUE TO ENCAMPMENT	D. WEBB, INC. PO BOX 1982 YUCCA VALLEY, CA 92286	JODI NELMARK 4050 TAYLOR ST SAN DIEGO, CA 92110 (619)857-4332	\$735,000 \$0 \$0	03/20/26 04/28/26 12/31/26	0% 0%
20.20 201130							
11-SD-5-/0 11-433044		RETROFIT TBMP FOR MS4 PERMIT COMPLIANCE ALONG THE I-5, SR-76, SR-78, AND SR-125 SAN DIEGO COUNTY AT VARIOUS LOCATIONS DIR'S EMERGE RETROFIT TBMP FOR MS4 PERMIT COMPLIANCE	SB GENERAL ENGINEERING INC PO BOX 1400 LAKESIDE, CA 92040 (619)390-6570	BERNARD GUMBAYAN 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)495-7350	\$1,985,000 \$974,659 \$0	01/05/26 02/05/26 12/31/27	4% 49%
20.80 233000							
11-SD-8-15.8/21.9 11-4B0084		SAN DIEGO COUNTY IN AND NEAR EL CAJON FROMROUTE 8/ROUTE 67 SEPARATION TO LAKE JENNINGS PARK ROAD UNDERCROSSING MMBN PROJECT ON I-8 PM 15.8/R21.9	GRIFFITH COMPANY - HENKELS & MCCOY JOINT VENTURE 3050 E. BIRCH ST BREA CA 92821 (714)984-5500	ALFREDO HERNANDEZ MEDINA 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1370	\$8,908,378 \$10,286,919 \$0	03/13/25 03/13/25 09/30/26	98% 100% SUSPENDED
11-SD-8-41.8/41.8 11-432824		BRIDGE DECK REPAIRS ALONG I-8 AT THE PINE VALLEY CREEK BRIDGESSAN DIEGO COUNTY DIR'S EMERGENCY L.B BRIDGE DECK REPAIRS	ROVE ENGINEERING, INC. PO BOX 2108 EL CENTRO, CA 92244	CARLOS G. LOPEZ 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)991-0827	\$16,685,000 \$7,229,689 \$0	03/17/25 05/21/25 12/31/26	5% 43%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 159
09/28/26

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-55.0/60 11-2N2554		SAN DIEGO COUNTY ABOUT 9 MILES EAST OF PINE VALLEY FROM 1.7 MILES WEST OF LA POSTA CREEK BRIDGE TO 1.1 MILES WEST OF CRESTWOOD ROA SLAB REPLCAEMENT	RV CONCRETE, INC. 605 E. COMMERCIAL STREET ANAHEIM CA 92801		\$1,549,175 \$0 \$0	04/20/26 08/20/26	0% 0%
11-SD-8-68.0/73 11-2N2764		SAN DIEGO COUNTY NEAR BOULEVARD FROM 0.2 MILE EAST OF MCCAIN VALLEY ROAD UNDERCROSSING TO 0.9 MILE WEST OF CARRIZO ROAD UNDERCROS MICRO-SURFACING, STRIPING, SHOULDER BACKIN	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691 (916)373-1500	ALFREDO HERNANDEZ MEDINA 1102 MONTENEGRO WAY EL CENTRO CA 92243 (858)688-1370	\$2,294,325 \$237,588 \$237,588	04/29/26 05/18/26 02/05/27	13% 10%
11-SD-15-.4/10.2 11-430194 PTIM-015 -(4)2 --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE SOUTH OF ROUTE 5/15 SEPARATION TO 0.4MILE SOUTH OF ROUTE 52/15 SEPARATION. CULVERT RESTORATION, TUNNEL CO MONITORING	HAZARD CONSTRUCTION COMPANY 10529 VINE STREET LAKESIDE CA 92040	GENARO GENEL 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1376	\$16,087,126 \$15,633,600 \$577,486	04/16/25 06/06/25 07/14/27	53% 92%
11-SD-15-2.1/2.2 11-432444		REPAIR DRAINAGE CHANNEL DUE TO STORM EVENTIN SAN DIEGO COUNTY IN SAN DIEGO ALONG THEEB-94 AND SB I- 15 CONNECTOR RAMP. DIR'S EMERGE REPAIR DRAINAGE CHANNEL	MONTANO PIPELINE, INC. 231 4TH AVE CHULA VISTA, CA 91910	AGUILAR, PEDRO 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)490-9264	\$2,385,000 \$1,353,949 \$0	02/01/24 05/08/24 12/31/25	69% 57%
20.20 201130							
11-SD-15-4.1/M28 11-2N2544		SAN DIEGO COUNTY ON ROUTES 15 & 805 AT VARIOUS LOCATIONS CONCRETE PAVEMENT REPLACEMENT	RV CONCRETE, INC. 605 E. COMMERCIAL STREET ANAHEIM CA 92801		\$1,515,564 \$0 \$0	05/12/26 07/22/26	0% 0%
11-SD-15-18.8/M19.7 11-2N2514		SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 0.6 MILE SOUTH TO 0.2 MILE NORTH OF ROUTE 56/15 SEPARATION AND ON ROUTE 56 FROM 0.3 COLD PLANE AND OVERLAY, PLACE MARKINGS, SI	ROMERO GENERAL CONSTRUCTION CORP. 2150 N. CENTRE CITY PKWY, SUI ESCONDIDO CA 92026 (760)489-8412	FAHAD MASUD 4050 TAYLOR ST SAN DIEGO, CA 92110 (619)403-2596	\$2,796,796 \$376,965 \$296,034	05/13/26 06/17/26 11/30/26	25% 13%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 160
09/28/26

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-20.4/0 11-2N2434		SAN DIEGO AND IMPERIAL COUNTIES AT VARIOUSLOCATIONS BIKE AND PEDESTRIAN SAFETY.	P.T.M. GENERAL ENGINEERING SERVICES, INC. 5942 ACORN ST. RIVERSIDE CA 92504	BALCE ALEX 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$858,058 \$0 \$0	06/11/26 07/07/26 01/18/27	0% 0%
11-SD-15-49.9/50.5 11-431854 SIMG-0154-(212)E --()		SAN DIEGO COUNTY NEAR FALLBROOK FROM 0.7 MILE TO 0.1 MILE SOUTH OF MISSION ROAD OVERCROSSING INSTALL HIGH TENSION CABLE, PLACE HMA, LAN	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET LAKESIDE CA 92040 (858)740-6962	STEVEN PIPER 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1373	\$1,314,090 \$0 \$0	08/04/26 08/28/26 01/04/28	0% 0%
11-SD-15-60.0/6 11-433054		REPAIR STORM DAMAGE TO THE MEDIAN BARRIER ALONG THE 15 AT CAMINO DEL RIO SOUTH UC SAN DIEGO COUNTY DIR'S EMERGENCY L.B. REPAIR STORM DAMAGE TO THE MEDIAN BARRIER	RAINE GENERAL ENGINEERING PO BOX 228 EL CENTRO, CA 92244	CARLOS LOPEZ 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)991-0827	\$1,485,000 \$1,183,905 \$0	02/02/26 03/17/26 12/31/26	11% 80%
20.20 201130							
11-SD-52-5.1/9 11-430254 ACNH-P052-(021)E --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE WEST OF CONVOY STREET OVERCROSSING TO0.3 MILE EAST OF SANTO ROAD OVERCROSSING CONST AUX LANE, COMPACTION GROUTING, RHMA,	SCJ CSI CJA A JOINT VENTURE 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	KARL HARTLINE 5377 OTAY MESA RD SAN DIEGO, CA 92110 (619)936-7067	\$59,298,125 \$57,225,723 \$101,006	12/21/23 01/29/24 07/28/27	71% 97%
11-SD-56-.3/3 11-2T3644		SAN DIEGO COUNTY IN SAN DIEGO FROM EL CAMINO REAL UNDERCROSSING TO 0.3 MILE WESTOF CARMEL VALLEY ROAD OVERCROSSING CONSTRUCT JPCP, HMA, RHMA-G, SIGNS, BARRIE	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	STEVE MCMILLAN 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$17,941,134 \$17,486,965 \$5,600	10/17/23 11/14/23 10/01/26	55% 100%
11-SD-67-3.9/6.1 11-4B0054		SAN DIEGO COUNTY NEAR SANTEE ON ROUTE 67 FROM RIVERFORD ROAD UNDERCROSSING TO LAKESIDE AVENUE IN SAN DIEGO COUNTY NEAR SANTEE ON ROUTE 6	GRIFFITH COMPANY - HENKELS & MCCOY JOINT VENTURE 3050 E. BIRCH ST BREA CA 92821 (714)984-5500	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO CA 92243 (916)709-8761	\$3,033,343 \$3,438,770 \$53,443	03/12/25 03/12/25 09/30/26	98% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 161
09/28/26

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-67-4.1/15.9 11-430314 PTST-P067-(077)E --()		SAN DIEGO COUNTY FROM 0.2 MILE NORTH OF RIVERFORD ROAD AT LAKESIDE TO ELLIE LANE IN POWAY CULVERT RESTORATION, REPLACE SIGNS, ADA CU	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET LAKESIDE CA 92040 (858)587-3600	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$11,772,824 \$4,279,229 \$375,760	11/21/25 12/17/25 06/02/28	30% 36%
11-SD-76-8.1/12 11-2N2354		SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.4 MILE EAST OF MELROSE DRIVE TO OLIVE HILL ROAD/CAMINO DEL REY RHMA-G OVERLAY, COLD PLANE, RE- STRIPE, ROA	CALMEX ENGINEERING, INC. 2750 S. LILAC AVE BLOOMINGTON CA 92316 (909)546-1311	FAHAD MASUD 4050 TAYLOR ST SAN DIEGO CA 92110 (619)403-2596	\$3,515,252 \$1,817,597 \$1,817,597	06/01/26 06/23/26 12/01/26	20% 52%
11-SD-76-17.2/24.1 11-2N0204		SAN DIEGO COUNTY NEAR PALA FROM ROUTE 76/15 SEPARATION TO PALA MISSION ROAD COLD PLANE AND OVERLAY WITH RHMA GAP GRADE	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821 (858)727-3501	FAHAD MASUD 4050 TAYLOR ST. SAN DIEGO, CA 92110 (619)403-2596	\$5,478,102 \$5,800,865 \$0	06/14/24 07/12/24 10/01/26	100% 95%
11-SD-76-17.5/52.2 11-430274 ACST-S076-(033)E --()		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ROUTE 15 TO 0.1 MILE WEST OF ROUTE 79 CULVERT RESTORATION, INSTALL CURB RAMPS, G	INTERSTATE CIVIL CONSTRUCTION 6025 PARK DR WRIGHTWOOD CA 92397	RYAN SRESOVICH 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1433	\$8,568,781 \$3,234,917 \$481,605	12/18/25 01/12/26 05/01/28	23% 38%
11-SD-78-80.0/95.3 11-2N2584		SAN DIEGO COUNTY NEAR OCOTILLO WELLS FROM 3.2 MILES EAST OF YAQUI PASS ROAD TO IMPERIAL COUNTY LINE MICRO-SURFACING, STRIPING, SHOULDER BACKIN	DOOLITTLE CONSTRUCTION, LLC DBA DOOLITTLE ROAD CONSTRUCTION 15 BUSINESS PARKWAY SUITE 105 SACRAMENTO CA 95828 (775)691-7232	JOSE GUILLERMO SILLAS 1102 MONTENEGRO WAY EL CENTRO CA 92243 (760)594-2006	\$2,330,000 \$0 \$0	05/29/26 07/01/26 03/04/27	0% 0% SUSPENDED
11-SD-78-/N17.7 11-431644 ACNH-P078-(123)E --()		PAVEMENT REHAB, ADA, ITS, OP, IMPROVEMENTS, COMPLETE STREETS, BRIDGE RAIL UPGRADE, SAFETY SR-78 ASSET MANAGEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	RAMESH NARAHARI 871 N. BRODWAY ESCONDIDO, CA 92025 (858)688-1444	\$105,205,927 \$74,308,120 \$3,173,338	02/25/25 03/21/25 03/30/28	43% 70%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 162
09/28/26

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-79-11.2/20.2 11-430814 ACST-S079-(049)E --()		SAN DIEGO COUNTY NEAR JULIAN FROM 0.6 MILESOUTH OF WOLAHI ROAD TO EAST JUNCTION ROUTE 78 AND NEAR WARNER SPRINGS FROM WESTJUNCTION COLD PLANE, PLACE RHMA, REPLACE RAILING, D	R.J. NOBLE COMPANY 4217 PONDEROSA AVE SUITE G SAN DIEGO CA 92123 (619)488-5421	GENEL GENARO 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1376	\$23,275,595 \$2,885,099 \$325,431	12/02/25 01/14/26 09/20/27	24% 12%
11-SD-79-20.2/53 11-430364		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMWEST JUNCTION ROUTE 78 TO RIVERSIDE COUNTYLINE CULVERT REPAIR, GUARDRAIL, FLASHING BEACON	NATIONWIDE CONTRACTING SERVICES, INC. DBA NATIONWIDE GENERAL CONSTRUCTION SERVICES 7660 LIBERTY DR HUNTINGTON BEACH CA 92647	RYAN SRESOVICH 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1433	\$6,256,704 \$5,025,190 \$4,880	03/19/25 05/09/25 05/24/27	62% 89%
11-SD-94-15.2/65.3 11-430264 ACST-X073-(157)E --()		SAN DIEGO COUNTY ABOUT 6 MILES EAST OF LEMON GROVE ON ROUTE 94 FROM SWEETWATER RIVER BRIDGE TO AVENUE DE ROBLES VERDES NEAR MANZAN DRAINAGE RESTORATION, ADA CURB RAMPS & COM	LB CIVIL CONSTRUCTION INC 324 EAST VALLEY PARKWAY ESCONDIDO CA 92025	DANIEL ASSEFA 1463 BROADWAY EL CAJON CA 92021 (858)688-1577	\$8,050,583 \$6,149,078 \$2,498,569	01/08/26 01/30/26 10/05/27	30% 75%
11-SD-125-12.9/22.3 11-4B0124		SAN DIEGO COUNTY ON ROUTE 125 FROM 0.6 MILE SOUTH OF SPRING STREET UNDERCROSSING NEAR LA MESA TO MISSION GORGE ROAD IN SANTEE INSTALLATION OF FIBER OPTIC CONDUIT SYSTEM	GRIFFITH COMPANY - HENKELS & MCCOY JOINT VENTURE 3050 E. BIRCH ST BREA CA 92821	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$8,904,729 \$8,435,616 \$0	03/12/25 03/12/25 10/14/26	95% 95% SUSPENDED
11-SD-163-.7/3.1 11-4B0394		SAN DIEGO COUNTY ON ROUTE 5 FROM 0.3 MILE SOUTH OF SWEETWATER RIVER BRIDGE TO 0.2 MILE SOUTH OF SIXTH AVENUE OVERCROSSING INSTALL CONDUIT, FIBER OPTIC CABLE, JCT B0	GRIFFITH COMPANY - HENKELS & MCCOY JOINT VENTURE 3050 E. BIRCH ST BREA CA 92821	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO CA 92243 (916)709-8761	\$2,809,631 \$3,844,709 \$0	03/12/25 03/12/25 09/30/26	95% 99%
11-SD-805-.1/14.6 11-430234 ACIM-8051-(647)E --()		SAN DIEGO COUNTY IN SAN DIEGO, CHULA VISTAAND NATIONAL CITY FROM 0.3 MILE SOUTH OF ROUTE 805/5 SEPARATION TO ROUTE 805/15 SEPARATI REPLACE CONC PVMT, CONSTRUCT AUX LANE & BI	GRIFFITH COMPANY 13400 SABRE SPRINGS STE 200 SAN DIEGO CA 92128	JASON ALSHEIKH 5377 OTAY MESA ROAD SAN DIEGO CA 92154 (858)688-1473	\$139,551,467 \$23,203,084 \$1,629,237	10/02/25 10/23/25 08/20/32	14% 17%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 163
09/28/26

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-2.6/3.2 11-173704 BIPL-5004-(224)0 --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF PALM AVENUE OVERCROSSING WIDEN INTERCHANGE, STRUCTURES, HMA-A, RHMA	SEMA CONSTRUCTION, INC. 42690 RIO NEDO, SUITE G TEMECULA CA 92590 (760)681-6444	KARL HARTLINE 5377 OTAY MESA ROAD SAN DIEGO CA 92154 (619)936-7067	\$29,037,782 \$5,943,527 \$620,592	01/07/26 03/27/26 10/19/29	11% 21%
11-SD-805-5.1/8.3 11-2T3434 TPLN-6211-(139)0 --()		SAN DIEGO COUNTY IN CHULA VISTA FROM PALOMAR STREET OVERCROSSING TO 0.5 MILE NORTH OF BONITA ROAD UNDERCROSSING SOUNDWALLS, WIDEN FREEWAY, STRUCTURES, LAN	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS ROAD SUITE 9 CONCORD CA 94520	TAN CAO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1511	\$33,863,462 \$28,673,675 \$2,128,869	01/29/24 02/28/24 12/31/27	68% 84%
11-SD-805-11.2/13.3 11-432944 20.80 240000		INSTALL ENCAMPMENT EXCLUSIONARY MEARUSRES ALONG I-805 FROM DIVISION ST TO HILLTOP DR SAN DIEGO COUNTY DIR'S EMERGENCY L.B. INSTALL ENCAMPMENT EXCLUSIONARY MEARUSRES	LB CIVIL CONSTRUCTION, INC. 324 EAST VALLEY PARKWAY ESCONDIDO, CA 92025 (760)294-0974	CARLOS G. LOPEZ 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)991-0827	\$985,000 \$912,278 \$0	09/22/25 10/09/25 09/16/26	70% 93%
11-SD-805-14.6/23.7 11-430324 ACIM-8051-(645)E --()		SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 805/15 SEPARATION TO 0.1 MILE NORTH OF ROUTE 805/52 SEPARATION MODIFY ELECTRICAL, CONCRETE PAVEMENT, DRAI	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA, SUITE 20 SAN DIEGO CA 92126	ART PANNU 1463 BROADWAY EL CAJON, CA 92021 (619)995-7332	\$77,443,564 \$45,106,594 \$3,240,480	08/23/24 09/10/24 12/21/27	55% 58%
11-SD-805-21.0/2.1 11-433184 20.20 201130		SINKHOLE REPAIR DAMAGE PROVIDE TRAFFIC CONTROL, REPAIR ROADWAY SAN DIEGO COUNTY ALONG 905 TO 805 CORRIDOR DIR'S EMERGENCY L.B. SINKHOLE REPAIR DAMAGE	SB GENERAL ENGINEERING, INC. PO BOX 1400 LAKESIDE, CA 92040	HILTON NGUYEN 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)247-6334	\$3,985,000 \$3,151,511 \$0	03/17/26 05/04/26 03/17/27	60% 79%
11-SD-805-23.7/28.5 11-430384 ACIM-805 -(1)6 --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE NORTH OF ROUTE 805/52 SEPARATION TO ROUTE 5/805 SEPARATION REPLACE DRAINAGE, CONCRETE PAVEMENT, AND M	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET LAKESIDE CA 92040	KARL HARTLINE 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)936-7067	\$37,768,133 \$36,372,670 \$536,177	10/09/24 10/30/24 12/31/27	56% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 164
09/28/26

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-174.0/17.4 11-433154		REPAIR BRIDGE DAMAGE FROM TRUCK FIRE ALONG THE 805/8 SEPARATION BRIDGE SAN DIEGO COUNTY DIR'S EMERGENCY L.B. REPAIR BRIDGE DAMAGE FROM TRUCK FIRE	ALLIANCE DIVERSIFIED 665 OPPER STREET ESCONDIDO, CA 92029	CARLOS LOPEZ 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)991-0827	\$985,000 \$790,753 \$0	03/04/26 04/28/26 10/31/26	3% 80%
20.20 201130							
11-SD--/0 11-432024		IN SAN DIEGO COUNTY AND IMPERIAL COUNTY ON VARIOUS ROUTES AT VARIOUS LOCATIONS TREE REMOVAL DIR'S EMERGENCY L.B. TREE REMOVAL	E-4 CONSTRUCTION INC DBA CALI CONSTRUCTION 12935 POMERADO RD SUITE C POWAY, CA 92064 (619)208-2401	KEMP, LAUREN 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)688-1480	\$1,985,000 \$1,947,225 \$0	06/30/23 10/27/23 06/30/25	46% 98%
20.20 201130							
11-VAR--/0 11-430344 ACNH-X073-(156)E --()		SAN DIEGO COUNTY AT VARIOUS LOCATIONS CULVERTS RESTORATION, RHMA, JPCP, ISR, BAR	GRIFFITH COMPANY 13520 EVENING CREEK DR N. STE 400, SAN DIEGO CA 92128 (858)727-3501	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (619)602-0333	\$64,818,818 \$6,158,308 \$3,722,468	01/21/26 02/10/26 01/31/29	16% 10%
11-VAR--/0 11-2N2524		IMPERIAL COUNTY AT VARIOUS LOCATIONS COLD PLANE, RHMA-G OVERLAY, MICRO-SURFACIN	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET LAKESIDE CA 92040 (858)587-3600	ALFREDO HERNANDEZ MEDINA 1102 MONTENEGRO WAY EL CENTRO CA 92243 (858)688-1370	\$2,766,450 \$0 \$0	04/30/26 06/08/26 02/13/27	0% 0% SUSPENDED
11-VAR--/0 11-2N2094		SAN DIEGO COUNTY AT VARIOUS LOCATIONS APPLY POLYESTER CONCRETE OVERLAY AND REPLA	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	ALEX BALCE 4050 TAYLOR ST. SAN DIEGO, CA 92110 (858)518-8709	\$3,655,655 \$527,115 \$527,115	05/28/26 06/11/26 02/25/27	7% 14%
11-VAR--/0 11-2N2444		SAN DIEGO COUNTY AT VARIOUS LOCATIONS ROADWAY SIGNS, PAVEMENT DELINEATION AND MA	MONTANO PIPELINE, INC. 231 4TH AVE CHULA VISTA CA 91910 (619)830-6337	PERIS SALIH 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)455-9259	\$295,455 \$0 \$0	05/01/26 05/21/26 09/28/26	0% 0%

Totals:	Authorized Final Amt:	<u>\$1,151,661,882</u>	Completed to Date:	<u>\$725,881,781</u>	Work This Month:	<u>\$28,990,364</u>
----------------	------------------------------	-------------------------------	---------------------------	-----------------------------	-------------------------	----------------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 165
09/28/26

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-LA-91-20.6/20.7 12-0R3114 ACNH-P091-(159)E --()		LOS ANGELES AND ORANGE COUNTIES FROM 0.1 MILE WEST OF THE LOS ANGELES COUNTY LINE IN CERRITOS TO 0.1 MILE EAST OF ACACIA STREET UN PLACE JPCP (RSC) AND RHMA, AND MODIFY ELEC	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET, SUITE D2 COSTA MESA CA 92626 (951)674-7352	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$43,982,574 \$28,246,360 \$512,316	03/03/25 03/14/25 10/01/27	52% 64%
12-ORA-1-21.5/31.1 12-0S1404 HSNH-P001-(700)E --()		ORANGE COUNTY IN AND NEAR HUNTINGTON BEACH AND SEAL BEACH FROM SANTA ANA RIVER BRIDGETO ANDERSON STREET AND AT SEAL BEACH BOULEVARD INSTALL CONC BARRIER, CURB, HMA PVM, TRAF	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502	KARAM, IMAD 4 VENTURE SUITE 150 IRVINE, CA 92618 (949)279-5213	\$10,966,871 \$6,507,548 \$541,159	10/22/24 11/20/24 10/05/26	44% 59%
12-ORA-1-23.2/25.9 12-0V5004		ORANGE COUNTY IN HUNTINGTON BEACH FROM NEWLAND STREET TO GOLDENWEST STREET COLD PLANE AC, RHMA AND LOOP DETECTOR REPL	ALL AMERICAN ASPHALT 400 EAST SIXTH STREET CORONA CA 92879	KARAM, IMAD 4 VENTURE STE 150 IRVINE, CA 92618 (949)279-5213	\$2,813,978 \$0 \$0	02/24/26 03/20/26 03/31/27	0% 0% SUSPENDED
12-ORA-5-6.5/0 12-0U9204 HSIM-0052-(051)E --()		ORANGE COUNTY IN SAN JUAN CAPISTRANO AT 0.2 MILE SOUTH OF ROUTE 5/1 SEPARATION AND AT 0.4 MILE NORTH OF ROUTE 5/1 SEPARATION SIGNAL MODIFICATION AND SIGN INSTALLATION.	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN ST. RIVERSIDE CA 92504 (951)710-1000	SIDHU, G./CE- ESSAYLI, M. 4 VENTURE SUITE 150 IRVINE, CA 92618 (949)279-8466	\$503,088 \$0 \$0	05/15/25 06/12/25 11/29/26	0% 0%
12-ORA-5-10.0/21.3 12-0S3804 ACIM-0052-(056)E --()		ORANGE COUNTY FROM EL HORNO STREET UNDERCROSSING IN SAN JUAN CAPISTRANO TO ROUTE 405/5 SEPARATION IN IRVINE SLAB REPLACEMENT (RSC), RHMA- PAVING, SIGNA	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET, SUITE D2 COSTA MESA CA 92626 (951)674-7352	VUONG, TAI/CE- MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA (424)413-1143	\$30,843,700 \$19,018,899 \$2,345,760	10/20/25 11/10/25 04/23/27	53% 62%
12-ORA-5-12.4/18.9 12-0K0244		ORANGE COUNTY FROM 0.5 MILE SOUTH OF AVERY PARKWAY UNDERCROSSING IN SAN JUAN CAPISTRANO TO 0.2 MILE NORTH OF EL TORO ROAD UNDERCROS REPLACE LANDSCAPING AND IRRIGATION. INSTAL	DIVERSCAPE, INC. DBA DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595	TRAN, TUAN/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)392-9174	\$8,755,604 \$7,728,260 \$139,538	05/07/25 06/10/25 08/08/29	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 166
09/28/26

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-21.3/25.8 12-0K61U4 ACIM-0052-(059)E --()		ORANGE COUNTY IN IRVINE FROM ROUTE 5/405 SEPARATION TO YALE AVENUE OVERCROSSING CONST BRIDGES, RW, SW, OVERLAY, REPLACE SL	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE CA 91361	MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (424)413-1143	\$167,132,950 \$15,017,454 \$9,569,540	01/29/26 02/11/26 03/05/30	8% 9%
12-ORA-5-25.8/30.3 12-0K62U4 ACIM-0052-(058)E --()		ORANGE COUNTY IN IRVINE AND TUSTIN FROM YALE AVENUE OVERCROSSING TO ROUTE 5/55 SEPARATION CONST BRIDGE, RW, SW, PAVEMENT, DRAINAGE,	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST., SUITE 101 VENTURA CA 93003	WARE, ELIZABETH 230 COMMERCE, SUITE 180 IRVINE, CA 92602 (949)289-3551	\$148,468,316 \$30,668,125 \$4,922,973	11/12/25 12/10/25 01/16/30	16% 21%
12-ORA-5-29.6/29.6 12-0J34U4 ACNH-X059-(084)E --()		IN ORANGE COUNTY IN IRVINE, SANTA ANA, AND TUSTIN ON RTE 5 AT NEWPORT AVE UNDERCROSSING AND ON RTE 55 FROM 0.4 MI NORTH OF RTE 55 CONSTRUCT NORTHBOUND AUXILIARY LANE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	WU, ADRIAN 1221 E. DYER ROAD, SUITE #265 SANTA ANA, CA 92705 (949)279-8488	\$202,323,733 \$164,667,823 \$4,269,864	05/27/22 06/16/22 04/21/28	84% 81%
12-ORA-5-36.7/0 12-0S8404 HSIM-0052-(052)E --()		ORANGE COUNTY IN ANAHEIM 0.1 MILE NORTH OF ANAHEIM BOULEVARD UNDERCROSSING MODIFY EXISTING TRAFFIC SIGNALS, CURB RAMP	BAKER ELECTRIC & RENEWABLES, LLC 1298 PACIFIC OAKS PLACE ESCONDIDO CA 92029	CHAUDRY, MONAS 3350 E BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8801	\$1,185,072 \$358,871 \$10,512	06/11/25 08/12/25 04/23/27	29% 30%
12-ORA-22-.9/9.4 12-0S1104 HSNH-P022-(031)E --()		ORANGE FROM BOLSA CHICA ROAD OVERCROSSING IN GARDEN GROVE TO LEWIS STREET OVERCROSSING IN ORANGE REPLACE CONCRETE BARRIER AND MODIFY LIGHTI	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$29,895,700 \$28,317,256 \$508,593	09/04/24 10/10/24 10/06/26	97% 94%
12-ORA-22-4.8/6.8 12-0V5204		ORANGE COUNTY IN GARDEN GROVE FROM MAGNOLIA STREET UNDERCROSSING TO EUCLID STREET UNDERCROSSING COLD PLANE AC, PLACE RUBBERIZED HMA (TYPE	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$1,710,706 \$14,680 \$14,680	05/08/26 07/07/26 11/17/26	50% 1%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 167
09/28/26

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-22-11.2/0 12-0S5204 HSNH-P022-(033)E --()		ORANGE COUNTY IN ORANGE AT 0.2 MILE EAST OF MAIN STREET OVERCROSSING INSTALL HIGH FRICTION SURFACE TREATMENT AT	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET LAKESIDE CA 92040 (858)587-3600	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$775,806 \$576,540 \$320,750	02/19/26 03/20/26 10/06/26	68% 74%
12-ORA-39-8.5/8.7 12-0T1604 HSNH-P039-(043)E --()		ORANGE COUNTY FROM ROUTE 22 IN WESTMINSTERTO GARDEN GROVE BOULEVARD IN STANTON MODIFY TRAFFIC SIGNAL, LIGHTING SYSTEMS AN	CALIFORNIA PROFESSIONAL ENGINEERING, INC. DBA CALIFORNIA PROFESSIONAL ELECTRICAL CONTRACTOR 19062 SAN JOSE AVE LA PUENTE CA 91748	ASHOFTEH, TANNAZ/CE- NAJM, ELIE 3350 E BIRCH STREET BREA, CA 92821 (949)993-5353	\$1,058,798 \$0 \$0	11/14/25 04/14/26 04/09/27	0% 0%
12-ORA-55-.2/17.8 12-0R32U4 ACNH-P055-(067)E --()		ORANGE COUNTY FROM 0.1 MILE SOUTH OF ROUTE55/1 SEPARATION IN NEWPORT BEACH TO ROUTE 55/91 SEPARATION IN ANAHEIM COLD PLANE, PLACE RHMA, REPLACE CB, SIGNS	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$105,502,476 \$55,548,568 \$4,585,385	02/07/25 03/18/25 07/21/28	40% 52%
12-ORA-57-11.0/22.6 12-0S3304 HSNH-P057-(075)E --()		ORANGE COUNTY IN ORANGE AND BREA FROM 0.2 MILE SOUTH OF CHAPMAN AVENUE UNDERCROSSINGTO ORANGE COUNTY LINE MODIFY LIGHTING AND REPLACE PAVEMENT DELIN	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	RUDA, NABIL/CE- MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8491	\$9,070,401 \$8,875,708 \$121,758	05/03/24 06/05/24 12/31/26	100% 96% OVER RUN
12-ORA-57-11.5/12.5 12-0M9704 TPLN-6212-(027)0 --()		ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.2 MILE SOUTH OF ORANGEWOOD AVENUE UNDERCROSSING TO KATELLA AVENUE UNDERCROSSING CONST BRIDGES, RET WALLS, JPCP, HMA, CONC	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	AL-SALEH ,A./CE- KARAM, I. 4 VENTURE SUITE 150 IRVINE, CA 92618 (949)279-5213	\$69,031,645 \$25,924,040 \$1,974,081	09/25/25 10/13/25 07/25/28	22% 38%
12-ORA-57-13.9/16.1 12-0K93U4 ACNH-X059-(088)E SL62-12 0-(300)0 --()		ANAHEIM AND PLACENTIA ON ROUTE 57 FROM WAGNER AVENUE OVERCROSSING TO 0.2 MILE NORTH OF MIRALOMA AVENUE OVERCROSSING AND ON ROUTE 9 CONST BRIDGES, RW, SW, PAVEMENT, DRAINAGE	OHLA USA, INC. 34 EXECUTIVE PARK, SUITE 180 IRVINE CA 92614	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$128,558,748 \$13,235,326 \$1,088,344	10/20/25 12/01/25 09/09/30	13% 10%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 168
09/28/26

District 12						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted %Time % Work Message
12-ORA-57-15.9/0 12-0S5304 HSNH-P057-(077)E --()		ORANGE COUNTY IN ANAHEIM AT SOUTHBOUND ROUTE 57 OFF-RAMP TO WESTBOUND ROUTE 91 PLACE JPCP (RSC) AND HMA, MODIFY RAMP AND	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST., SUITE 101 VENTURA CA 93003 (831)768-4020	BERRIOS, JOSE/CE-MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8502	\$5,482,645 \$3,060,940 \$74,055	09/05/25 76% 09/22/25 56% 10/14/26 SUSPENDED
12-ORA-57-20.3/21.6 12-0C1114		IN ORANGE COUNTY IN BREA AT LAMBERT ROAD PLACEMENT PLANTING AND NEW	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	PHAM, THEODORE/CE-KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)392-9229	\$1,052,014 \$1,018,065 \$2,925	06/22/22 0% 07/19/22 0% 11/19/26 PLANT EST SATIS
12-ORA-57-20.9/0 12-0V7404 NH-P057-(078)0 --()		ORANGE COUNTY IN BREA AT LAMBERT ROAD UNDERCROSSING CONSTRUCT CONCRETE BARRIERS AND MODIFY RAM	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	ASHOFTEH, T./CE-NAJM, E. 3350 BIRCH STREET BREA, CA 92821 (949)993-5353	\$500,395 \$156,160 \$156,160	06/11/26 17% 07/22/26 31% 12/14/26 SUSPENDED
12-ORA-73-16.6/16.8 12-0V5304		ORANGE COUNTY IN AND NEAR LAGUNA BEACH ONROUTE 73 FROM 0.2 MILE SOUTH OF ROUTE 73/133 SEPARATION TO ROUTE 73/133 SEPARATION AND ON COLD PLANE AC PAVEMENT AND PLACE RHMA.	ALL AMERICAN ASPHALT 400 EAST SIXTH STREET CORONA CA 92879		\$1,644,076 \$0 \$0	04/16/26 0% 05/12/26 0%
12-ORA-73-23.8/25.5 12-0V6704 SNHG-P073-(143)0 --()		ORANGE COUNTY IN IRVINE AND NEWPORT BEACH AT VARIOUS LOCATIONS FROM MACARTHUR BOULEVARD OVERCROSSING TO BIRCH STREET OVERCROSSING REMOVE GUARDRAILS AND PLACE CONCRETE BARRI	SPLICE CONSTRUCTION CO., INC. 28441 RANCHO DE LINDA LAGUNA NIGUEL CA 92677 (206)539-6591	SHAHIDI, M/CE-NGUYEN, I. 4 VENTURE IRVINE, CA 92618 (949)279-8590	\$724,255 \$629,581 \$5,459	04/28/26 26% 06/11/26 87% 11/23/26
12-ORA-74-11.5/16.6 12-0P0314 ACST-S074-(076)E --()		ORANGE COUNTY NEAR SAN JUAN CAPISTRANO FROM 1.0 MILE WEST OF SAN JUAN HOT SPRINGSROAD TO RIVERSIDE COUNTY LINE ESTABLISH EXISTING PLANTING.	PACIFIC RESTORATION GROUP, INC. 506 W GRAHAM AVENUE, SUITE 20 LAKE ELSINORE CA 92530 (951)457-4118	KARAM, IMAD 4 VENTURE SUITE 150 IRVINE, CA 926180 (949)279-8511	\$553,475 \$303,019 \$10,494	08/07/24 44% 09/04/24 55% 09/08/28

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 169
09/28/26

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-90-1.4/12.3 12-0V5404		ORANGE COUNTY AT VARIOUS LOCATIONS FROM WALNUT STREET TO ESPERANZA ROAD OVERHEAD CLEAN, INSPECT, PREPARE, AND LINE CULVERTS	JABRE CONTRACTING, INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266 (301)720-0277	BERRIOS, JOSE/CE- MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8491	\$388,720 \$173,277 \$56,540	03/05/26 04/27/26 10/14/26	67% 45%
12-ORA-91-6.4/9.2 12-0R3134 ACNH-P091-(158)E --()		ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE EAST OF ROUTE 91/57 SEPARATION TO 0.1 MILE EAST OF ROUTE 91/55 SEPARATION PLACE JPCP, REMOVE CONC PVMT AND BASE, AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	NGUYEN, DENNIS 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)886-3914	\$19,751,931 \$15,930,282 \$342,722	11/26/24 01/29/25 01/21/27	74% 81%
12-ORA-91-9.2/11.4 12-0K91U4 ACNH-P091-(156)E SL62-12 0-(100)0 --()		ORANGE COUNTY IN ANAHEIM FROM 0.9 MILE WEST TO 1.3 MILES EAST OF LAKEVIEW AVENUE OVERCROSSING CONST BRIDGES, RW, SW, PAVEMENT, DRAINAGE	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST., SUITE 101 VENTURA CA 93003	KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8821	\$82,342,148 \$41,908,321 \$2,410,218	01/03/25 02/12/25 08/24/27	38% 51%
12-ORA-91-10.8/18.9 12-0R3154 ACNH-P091-(157)E --()		ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 0.7 MILE WEST OF ROUTE 90 TO RIVERSIDE COUNTY LINE MODIFY FIBER OPTIC CABLE, SIGNAL, LIGHTING	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8412	\$10,945,164 \$6,184,072 \$339,729	01/02/25 01/21/25 01/07/28	53% 56%
12-ORA-91-15.9/18.9 12-0K9704		ORANGE AND RIVERSIDE COUNTIES ON ROUTE 241 FROM 0.1 MILE SOUTH OF SANTIAGO CREEK BRIDGE TO ROUTE 91 AND ON ROUTE 91 FROM 0.6 MILE W CONSTRUCT BRIDGES, RW, JPCP, HMA PVMT, DRA	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361		\$269,043,763 \$0 \$0	08/12/26 09/23/26	0% 0%
12-ORA-133-3.2/4.1 12-0P94U4 ACNH-P133-(018) --()		IN ORANGE COUNTY, IN THE CITY OF LAGUNA BEACH, FROM 0.2 MILE SOUTH OF EL TORO ROAD TO ROUTE 73/133 SEPARATION ROADWAY WIDENING, RESTRIPIING AND	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL CARLSBAD CA 92008 (760)444-1032	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$15,306,798 \$14,375,680 \$90,092	02/23/21 03/11/21 07/09/30	48% 93% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 170
09/28/26

District 12							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-133-8.3/M9.3 12-0N8904 ACNH-P133-(019)E --()		ORANGE COUNTY IN IRVINE FROM ROUTE 133/405 SEPARATION TO IRVINE CENTER DRIVE OVERCROSSING CONSTRUCT AUXILIARY LANE.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$22,008,346 \$22,249,713 \$472,927	11/09/23 12/06/23 07/21/27	100% 98% OVER RUN
12-ORA-133-8.5/13.4 12-0V2504		ORANGE COUNTY AT VARIOUS LOCATIONS ON ROUTE 133 FROM SAND DIEGO CREEK TO SANTIAGO AQUEDUCT UNDERCROSSING AND ON ROUTE 241 FROM UPP APPLY METHACRYLATE, REPLACE JOINT SEALS, A	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	KARAM, IMAD 4 VENTURE, STE 150 IRVINE, CA 92618 (949)279-8640	\$1,849,090 \$626,740 \$29,562	03/04/26 04/08/26 10/26/26	75% 34% SUSPENDED
12-ORA-133-10.4/12.8 12-0T2404 ACNH-X059-(089)E --()		ORANGE COUNTY IN AND NEAR IRVINE ON ROUTE 133 FROM GREAT PARK BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF PORTOLA PARKWAY UNDERCROSSING HIGHWAY PLANTING AND IRRIGATION AND MAINTENANCE	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	TRAN, TUAN/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)392-9174	\$5,542,731 \$653,453 \$83,173	02/12/26 03/26/26 04/10/28	23% 12%
12-ORA-241-14.5/25.7 12-0Q9804 ACNH-P241-(010)E --()		ORANGE COUNTY FROM OSO PARKWAY IN RANCHO SANTA MARGARITA TO 0.7 MILE NORTH OF PORTOLA PARKWAY OVERCROSSING IN IRVINE TREAT BRIDGE DECK WITH METHACRYLATE, INSTA	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	WARE, ELIZABETH 4 VENTURE SUITE 150 IRVINE, CA 92618 (949)289-3551	\$23,354,833 \$22,944,021 \$157,421	08/30/24 10/01/24 10/30/26	99% 99%
12-ORA-241-28.4/32.7 12-0V5104		ORANGE COUNTY IN IRVINE AND ORANGE AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF HAUL ROAD UNDERCROSSING TO 0.2 MILE NORTH OF SANTIA COLD PLANE AC PAVEMENT AND PLACE HMA-OGFC.	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867	WARE, ELIZABETH 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)289-3551	\$533,039 \$556,483 \$113,682	02/12/26 03/18/26 10/21/26	46% 98%
12-ORA-405-.2/11.4 12-0Q9704 ACIM-4052-(003)E --()		IN ORANGE COUNTY IN IRVINE AND IN ORANGE COUNTY IN IRVINE AND COSTA MESA ON RTE 405 FROM I-5 TO HARBOR BLVD PAVEMENT REHAB, ROADSIDE SAFETY IMPROVEMEN	GUY F. ATKINSON CONSTRUCTION, LLC DBA GUY F. ATKINSON 611 ANTON BLVD., SUITE 1100 COSTA MESA, CA 92626	SHAHIDI, MONA/CE- NGUYEN, IRVIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8559	\$220,930,258 \$216,610,418 \$237,031	07/27/23 08/18/23 11/30/26	99% 98% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/26

Page 171
09/28/26

District		12					
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-405-3.9/23.3 12-0V2404		ORANGE COUNTY AT VARIOUS LOCATIONS FROM UNIVERSITY DRIVE OVERCROSSING TO N405-W22 CONNECTOR SEPARATION APPLY METHACRYLATE, POLYESTER CONCRETE OVE	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	ESPARZA, PEDRO/CE-KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)993-6987	\$3,908,564 \$3,941,899 \$0	02/19/26 03/20/26 08/21/26 08/21/26	100% 100% COMPLETED
12-ORA-405-11.4/24.2 12-0R57U4 ACIM-4052-(004)E --()		ORANGE COUNTY FROM HARBOR BOULEVARD UNDERCROSSING IN COSTA MESA TO LOS ANGELESCOUNTY LINE AT ROSSMOOR PLACE JPCP (RSC) AND RHMA, AND MODIFY ELEC	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361	LEON, MARIO/CE-ZADEH, ALI 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)886-3914	\$41,986,479 \$38,262,639 \$818,467	01/14/25 02/18/25 07/31/28	36% 86%
12-ORA-605-.2/1.6 12-0R6804 HSIM-6052-(995)E --()		ORANGE AND LOS ANGELES COUNTIES IN LOS ALAMITOS AND LONG BEACH FROM 0.2 MILE NORTH OF ROUTE 605/405 SEPARATION TO 0.2 MILE NORTH 0 MODIFY LIGHTING SYSTEMS.	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	NAJM, ELIE 3350 E BIRCH ST, STE 250 BREA, CA 92821 (949)279-8826	\$8,016,667 \$7,611,341 \$40,785	05/10/24 06/05/24 12/15/26	100% 95% OVER RUN
12-ORA-605-.6/1.6 12-0K8704 TPLN-6212-(032)0 --()		ORANGE COUNTY IN LOS ALAMITOS FROM 0.8 MILE SOUTH TO 0.2 MILE NORTH OF KATELLA AVENUE UNDERCROSSING MODIFY RAMPS, LIGHTING AND RAMP METERING S	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	ZADEH, ALI 10355 LOS ALAMITOS BLVD LOS ALAMITOS, CA 90720 (949)279-8838	\$25,536,440 \$16,672,191 \$1,797,090	04/03/25 04/25/25 04/01/27	42% 65%
12-VAR--/0 12-0V4804		ORANGE COUNTY AT VARIOIUS LOCATIONS UPGRADE PAVEMENT MARKINGS, INSTALL ROADSID	BC RENTALS, LLC DBA BC TRAFFICSPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843		\$1,982,695 \$0 \$0	03/18/26 07/10/26	0% 0%
Totals:	Authorized Final Amt:	<u>\$1,725,964,689</u>	Completed to Date:	<u>\$818,573,751</u>	Work This Month:	<u>\$38,163,786</u>	

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-2.0/16.5	01-0P4304	1
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-15.6/16.2	01-0K9504	1
01-DN-101-35.8/36.5	01-436404	1
01-DN-101-39.2/39.7	01-0L4304	1
01-DN-101-2.6/23.9	01-0J2104	1
01-DN-199-.5/.8	01-0L9904	2
01-HUM-36-3.9/6	01-0J8904	2
01-HUM-36-11.3/34.6	01-0C5004	2
01-HUM-36-25.4/26	01-0P1804	2
01-HUM-36-25.4/0	01-461704	2
01-HUM-36-155.0/16.5	01-0P8204	2
01-HUM-36-190.0/20.1	01-0P9004	3
01-HUM-36-279.0/27.9	01-0Q0304	3
01-HUM-96-5.9/19.1	01-0P4704	3
01-HUM-96-43.7/0	01-0F9204	3
01-HUM-96-400.0/.1	01-0Q2004	3
01-HUM-96-/4.9	01-0P5804	3
01-HUM-96-/0	01-0R1504	4
01-HUM-101-1.1/2.5	01-464804	4
01-HUM-101-2.4/M53.9	01-0H6404	4
01-HUM-101-55.9/136.4	01-0H6504	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-101-74.8/76.1	01-0K9404	4
01-HUM-101-80.0/84	01-366004	4
01-HUM-101-125.2/126.1	01-0K1504	5
01-HUM-101-330.0/18	01-0P8704	5
01-HUM-101-357.0/35.7	01-0Q4104	5
01-HUM-101-595.0/0	01-0K4204	5
01-HUM-101-795.0/80.2	01-0R2504	5
01-HUM-101-22.4/0	01-0P5404	5
01-HUM-101-53.7/M54.2	01-0A1114	6
01-HUM-101-103.3/103.7	01-0J3604	6
01-HUM-101-131.7/134.6	01-0P6404	6
01-HUM-169-15.0/33.8	01-0H4104	6
01-HUM-169-250.0/26	01-0P8904	6
01-HUM-200-.8/2.2	01-0P4804	6
01-HUM-200-6.0/1.6	01-0R2304	7
01-HUM-211-772.0/78.6	01-0M7304	7
01-HUM-299-30.7/33.4	01-0J4104	7
01-HUM-299-79.0/9.8	01-0Q2304	7
01-HUM-299-210.0/22	01-0P9104	7
01-HUM-299-235.0/27.3	01-0Q1104	7
01-HUM-299-248.0/25.2	01-0Q4904	8
01-HUM-299-8.0/9.2	01-0J8014	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-451-30.0/4	01-0P8404	8
01-LAK-20-2.0/2.8	01-0H8404	8
01-LAK-20-2.4/29.5	01-0P4904	8
01-LAK-20-16.6/18.1	01-0N6804	8
01-LAK-29-17.6/18	01-0L2204	9
01-LAK-281-15.4/17	01-0P5304	9
01-MEN-0-/0	01-0R0604	9
01-MEN-1-6.0/.6	01-0P9604	9
01-MEN-1-6.4/9.5	01-0F7104	9
01-MEN-1-31.1/31.6	01-0E11U4	9
01-MEN-1-43.7/0	01-0E2024	10
01-MEN-1-59.8/62.1	01-0B22U4	10
01-MEN-1-114.0/11.6	01-0P7404	10
01-MEN-1-611.0/61.1	01-0Q5804	10
01-MEN-1-750.0/76.5	01-0N4404	10
01-MEN-1-781.0/78.3	01-0Q9704	10
01-MEN-1-821.0/82.9	01-0P0704	11
01-MEN-1-951.0/95.2	01-0R0004	11
01-MEN-20-33.3/34.4	01-0E0914	11
01-MEN-101-10.7/11.2	01-0H1404	11
01-MEN-101-20.9/28.6	01-0H5704	11
01-MEN-101-40.0/4	01-0R0404	11

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
01-MEN-101-41.3/43.3	01-0K4104	12
01-MEN-101-46.0/104.6	01-0R0304	12
01-MEN-101-50.7/52.2	01-0K8904	12
01-MEN-101-599.0/59.9	01-0P2604	12
01-MEN-101-727.0/72.7	01-0Q2604	12
01-MEN-101-860.0/87.5	01-0P0904	12
01-MEN-101-873.0/87.3	01-0Q4004	13
01-MEN-101-33.7/43.2	01-0H1604	13
01-MEN-128-281.0/28.1	01-0Q0604	13
01-MEN-162-7.8/12.3	01-0P4604	13
01-MEN-162-8.0/8.4	01-0A1314	13
01-MEN-162-161.0/16.2	01-0P9704	13
01-MEN-162-211.0/21.1	01-0Q2504	14
01-MEN-162-/25.7	01-0H1504	14
01-MEN-175-62.0/6.4	01-0Q4204	14
01-MEN-253-130.0/13	01-0P3504	14
01-VAR-101-84.0/85.5	01-0H1204	14
01-VAR--/0	01-0P5704	14
01-VAR--/0	01-0N9504	15
01-VAR--/0	01-0P8104	15
01-VAR--/0	01-0P7904	15
01-VAR--/0	01-0Q9804	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-VAR--/0	01-0N2904	15
02-LAS-36-14.4/16.8	02-1J75U4	16
02-LAS-36-100.0/14	02-2K5404	16
02-LAS-36-/6.1	02-4H0604	16
02-LAS-139-16.0/24	02-2K1704	16
02-PLU-70-58.2/78.4	02-1H58U4	16
02-PLU-70-78.3/90.3	02-4H0104	16
02-PLU-70-/11	02-1K1104	17
02-PLU-89-30.2/42.2	02-3H6904	17
02-PLU-89-200.0/20.6	02-0K7804	17
02-SHA-5-4.9/5.1	02-4H1504	17
02-SHA-5-401.0/40.1	02-2K6904	17
02-SHA-5-30.5/31	02-1J8904	17
02-SHA-44-51.6/57	02-2K2404	18
02-SHA-273-7.0/11	02-1K0404	18
02-SHA-273-14.7/15	02-0K8004	18
02-SHA-299-13.5/14.6	02-2K0004	18
02-SHA-299-88.1/89.5	02-1J2904	18
02-SHA-299-/ .3	02-4K0604	18
02-SIS-3-47.4/0	02-1H7104	19
02-SIS-5-16.7/17.3	02-1K8704	19
02-SIS-89-20.3/34.6	02-0J8504	19

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
02-SIS-96-23.2/28	02-2K1804	19
02-SIS-96-26.1/81.8	02-1K8104	19
02-SIS-96-41.0/41.8	02-4F90U4	19
02-SIS-96-43.5/58	02-1H5904	20
02-SIS-97-18.0/22.4	02-0K6404	20
02-SIS-161-4.5/9.1	02-0J5504	20
02-TEH-36-89.0/91.5	02-2K2104	20
02-TEH-99-4.2/4.8	02-0J0104	20
02-TEH-99-/12.5	02-3H7704	20
02-TRI-3-67.7/T85.1	02-0J7604	21
02-VAR--/0	02-2K1104	21
02-VAR--/0	02-2K1504	21
02-VAR--/0	02-0K6004	21
02-VAR--/0	02-2K1604	21
02-VAR--/0	02-3J3304	21
02-VAR--/0	02-2J9704	22
03-BUT-32-5.0/10.2	03-4H76U4	22
03-BUT-99-3.1/5	03-1H1404	22
03-BUT-162-15.6/18.5	03-0J4404	22
03-BUT-162-30.0/0	03-1N6904	23
03-BUT-191-/3.4	03-3G7504	23
03-COL-5-24.3/0	03-0J4604	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-ED-49-16.5/20.1	03-3G5304	23
03-ED-49-17.2/19.6	03-3G5004	23
03-ED-49-21.0/22.4	03-3G5404	23
03-ED-49-22.6/23.1	03-3G5604	24
03-ED-49-23.6/25.2	03-3G5204	24
03-ED-49-25.2/26.2	03-3G5104	24
03-ED-50-18.7/22.9	03-0J4004	24
03-ED-50-35.1/0	03-1J1604	24
03-ED-50-71.0/0	03-0N9104	24
03-ED-50-75.4/8	03-4H8904	25
03-ED-50-189.0/18.9	03-1N1804	25
03-ED-50-240.0/40	03-2N7304	25
03-ED-50-413.0/41.3	03-2N6004	25
03-ED-50-672.0/67.2	03-0N6504	25
03-ED-50-10.3/15.9	03-3G2504	25
03-ED-89-81.0/8.1	03-3G8104	26
03-ED-89-/8.5	03-3G4304	26
03-ED-193-88.0/8.8	03-2N4704	26
03-ED-193-/6	03-3G7604	26
03-ED-5712-/0	03-4J4304	26
03-GLE-162-76.3/78.6	03-3F0604	26
03-GLE-162-78.3/84.5	03-3G7704	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-NEV-49-10.3/13.8	03-3H51U4	27
03-NEV-80-156.0/15.6	03-3G7404	27
03-NEV-80-247.0/30.2	03-2N4304	27
03-NEV-89-5.3/8.7	03-3J3604	27
03-NEV-5729-/0	03-4J5504	27
03-PLA-28-.1/11	03-0J01U4	28
03-PLA-49-3.5/7.5	03-3H8304	28
03-PLA-80-33.0/44.9	03-0J4104	28
03-PLA-80-42.7/49.3	03-3H6104	28
03-PLA-80-49.3/68.7	03-0J5604	28
03-PLA-80-50.7/0	03-0J5504	28
03-PLA-80-68.3/69.7	03-1H9904	29
03-PLA-80-412.0/49.1	03-2N7904	29
03-PLA-80-26.3/55.2	03-3H5904	29
03-PLA-89-13.0/21.6	03-1J1704	29
03-PLA-174-.7/1.6	03-3G9104	29
03-PLA-5727-/0	03-4H9804	29
03-SAC-5-.2/34.3	03-4F6404	30
03-SAC-5-16.1/0	03-0N8204	30
03-SAC-5-16.2/0	03-0N8504	30
03-SAC-5-22.4/22.9	03-2H1304	30
03-SAC-5-/3.5	03-2N7404	30

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
03-SAC-12-3.5/3.8	03-3J3104	30
03-SAC-12-/.5	03-3J3304	31
03-SAC-50-21.0/2.1	03-2N6204	31
03-SAC-50-21.0/2.1	03-0N6204	31
03-SAC-50-21.0/2.1	03-1N7904	31
03-SAC-50-.2/6.1	03-0H08U4	31
03-SAC-51-.2/3.5	03-3F0704	31
03-SAC-51-2.0/3.3	03-3F0734	32
03-SAC-51-5.6/0	03-0N7304	32
03-SAC-80-59.0/10.7	03-2N3504	32
03-SAC-99-6.1/7	03-1J6304	32
03-SAC-160-44.9/0	03-3J9004	32
03-SIE-49-57.4/61.9	03-3G8004	32
03-SIE-49-62.1/64	03-3G7904	33
03-SIE-49-/0	03-2N7504	33
03-SIE-89-6.2/6.4	03-1N4204	33
03-SUT-20-15.7/16.1	03-3J6804	33
03-SUT-99-25.0/26.2	03-4H8704	33
03-SUT-113-.4/1.1	03-2J9804	33
03-VAR-149-/5.3	03-0J3504	34
03-VAR--/0	03-4G0104	34
03-VAR--/0	03-2N9004	34

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
03-VAR--/0	03-3H5604	34
03-VAR--/0	03-3G7104	34
03-VAR--/0	03-1N0004	34
03-VAR--/0	03-0N6404	35
03-VAR--/0	03-3G2104	35
03-VAR--/0	03-3H9014	35
03-VAR--/0	03-0J6204	35
03-VAR--/0	03-3G6804	35
03-VAR--/0	03-3G7204	35
03-VAR--/0	03-3G7304	36
03-VAR--/0	03-3J40U4	36
03-VAR--/0	03-0J5204	36
03-YOL-5-8.0/2.4	03-3N0204	36
03-YOL-5-14.0/22.8	03-3G6104	36
03-YOL-16-25.2/26	03-3G6604	36
03-YOL-16-37.3/37.8	03-4J1204	37
03-YOL-50-/2.5	03-4F6504	37
03-YOL-275-130.0/13	03-1N6204	37
03-YUB-70-82.0/13.6	03-1N9304	37
03-YUB-70-8.4/13.6	03-3G7804	37
04-AL-24-/6	04-0V4604	38
04-ALA-0-/0	04-3Y1904	38

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
04-ALA-61-14.8/19.8	04-2Q7204	38
04-ALA-80-5.9/6.4	04-3J2604	38
04-ALA-80-/1.8	04-4Y1804	38
04-ALA-84-10.8/18	04-3Q8504	38
04-ALA-84-11.0/18	04-160314	39
04-ALA-84-17.0/17.4	04-0J5504	39
04-ALA-84-17.9/22.9	04-297634	39
04-ALA-260-.8/1.9	04-0G3604	39
04-ALA-260-1.1/1.9	04-2W7404	39
04-ALA-580-20.7/30.8	04-0Q1004	39
04-ALA-580-26.2/26.2	04-2Y8604	40
04-ALA-580-35.0/45.2	04-0Y6804	40
04-ALA-580-4.6/4.7	04-3X9504	40
04-ALA-580-30.8/41.1	04-2X7204	40
04-ALA-580-41.3/44.8	04-0P9004	40
04-ALA-680-/M.1	04-2X7004	40
04-ALA-680-11.0/21.9	04-0Q30U4	41
04-ALA-680-20.7/20.7	04-0V1604	41
04-ALA-680-/M.5	04-4X5604	41
04-ALA-880-/32.7	04-0V4804	41
04-ALA-880-/28.9	04-1X3804	41
04-ALA-880-/25.7	04-2X4204	41

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
04-ALA-980-1.1/1.1	04-4K9804	42
04-ALA-980-1.2/0	04-3W9104	42
04-ALA-5501-/14.4	04-2K9504	42
04-CC-4-/14.3	04-2Q7004	42
04-CC-4-29.0/44.4	04-0AA194	42
04-CC-24-5.1/5.4	04-3X7404	42
04-CC-80-.2/10.7	04-0Q2104	43
04-CC-80-7.6/7.6	04-4X3804	43
04-CC-80-7.6/0	04-0P9304	43
04-CC-80-13.8/14.1	04-1Y7004	43
04-CC-580-1.4/6.3	04-0W0304	43
04-CC-580-6.1/7.8	04-3G3644	43
04-CC-580-7.2/7.8	04-2Y2204	44
04-CC-580-/5.8	04-1V1504	44
04-CC-580-/5.1	04-3Y5804	44
04-CC-680-8.0/8.2	04-3X9804	44
04-CC-680-25.0/25.4	04-3G4524	44
04-CC-680-/7.7	04-0AA244	44
04-CC-680-/21	04-2Q6504	45
04-CC-680-/19.1	04-0V4904	45
04-MRN-1-8.7/8.7	04-1X0304	45
04-MRN-1-22.8/33	04-1J9604	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-MRN-1-22.9/32.8	04-1J9614	45
04-MRN-1-28.4/28.6	04-0G6424	45
04-MRN-1-/19.3	04-3X2604	46
04-MRN-37-14.5/0	04-2Q5004	46
04-MRN-37-11.2/14.5	04-2K7404	46
04-MRN-101-6.1/6.3	04-2AA304	46
04-MRN-101-8.0/15.4	04-4AC704	46
04-MRN-101-13.7/0	04-0K8004	46
04-MRN-101-20.8/27.1	04-264724	47
04-MRN-101-/10.9	04-0V5704	47
04-MRN-101-/9.3	04-2X9404	47
04-MRN-131-2.0/0	04-3AA904	47
04-MRN-131-/4.4	04-1Q2304	47
04-MRN-580-6.0/7.8	04-3X1504	47
04-NAP-29-1.7/0	04-4J4114	48
04-NAP-29-5.0/6.7	04-281204	48
04-NAP-29-11.6/13	04-0Q8204	48
04-NAP-29-23.5/23.5	04-4X5304	48
04-NAP-29-36.9/48.6	04-2X7504	48
04-NAP-29-7.3/13.5	04-2Q6104	48
04-NAP-121-.5/1	04-4G21A4	49
04-NAP-121-13.4/20.7	04-0Q7904	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-NAP-128-19.1/34.3	04-2X7804	49
04-NAP-128-20.1/20.4	04-4G84A4	49
04-SCL-9-4.0/4	04-1X1004	49
04-SCL-9-4.5/5.5	04-1X4304	49
04-SCL-17-6.2/0	04-0P9704	50
04-SCL-17-/2.8	04-2X7404	50
04-SCL-82-18.2/26.4	04-4J89U4	50
04-SCL-82-18.8/18.8	04-4X5504	50
04-SCL-87-/6.1	04-4J9104	50
04-SCL-87-/4.5	04-0V7504	50
04-SCL-87-/4.9	04-4X8604	51
04-SCL-87-/6.9	04-1V1304	51
04-SCL-101-38.0/38.1	04-1Y6204	51
04-SCL-101-51.7/52.5	04-1J5674	51
04-SCL-101-.7/19.2	04-3Q6004	51
04-SCL-101-27.5/36.7	04-2X7304	51
04-SCL-101-/30	04-4X8504	52
04-SCL-101-/2.7	04-1W1904	52
04-SCL-152-12.9/21.8	04-0W7004	52
04-SCL-152-16.8/23.3	04-0Q05U4	52
04-SCL-152-/7.6	04-2X7904	52
04-SCL-280-2.9/2.9	04-0Y5004	52

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-280-4.6/4.6	04-3Y0004	53
04-SCL-280-/2.7	04-1Q4604	53
04-SCL-280-/3.8	04-0X2604	53
04-SCL-680-1.1/M7	04-3Y6004	53
04-SCL-880-1.7/1.9	04-4X0204	53
04-SCL-880-/2.7	04-0V7604	53
04-SCL-880-/2.7	04-4X0604	54
04-SF-1-.9/4.1	04-0AA624	54
04-SF-35-/2	04-2X7604	54
04-SF-80-5.7/7.7	04-3G4874	54
04-SF-80-5.7/7.7	04-1Y7204	54
04-SF-80-3.8/5	04-0Q0204	54
04-SF-80-/4.9	04-1V2704	55
04-SF-80-/7.9	04-1V3904	55
04-SF-101-/4.9	04-1Q8204	55
04-SF-280-6.6/7.2	04-4X1404	55
04-SF-280-/T7.5	04-0Q1204	55
04-SF0-80-8.3/8.3	04-2X0704	55
04-SM-1-27.5/34.8	04-0Q1304	56
04-SM-1-28.9/0	04-2J7904	56
04-SM-1-47.6/47.6	04-4X4504	56
04-SM-1-/36.1	04-4X5004	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-1-/18.6	04-0V3704	56
04-SM-1-/36.5	04-4X3704	56
04-SM-1-/36.3	04-1V0304	57
04-SM-35-/29.1	04-0V5804	57
04-SM-82-12.3/15.9	04-0K81U4	57
04-SM-82-/15.8	04-4X0904	57
04-SM-84-7.8/0	04-0Q4804	57
04-SM-84-8.5/17	04-2X7704	57
04-SM-84-28.0/2	04-0X3304	58
04-SM-92-4.0/5	04-3X6404	58
04-SM-92-12.0/13.1	04-2Q8004	58
04-SM-92-14.4/18.8	04-1Y6904	58
04-SM-92-/13.6	04-1X2204	58
04-SM-101-5.4/20.7	04-3Y6204	58
04-SM-101-/21.8	04-1Q5824	59
04-SM-101-/6.2	04-1X2404	59
04-SM-280-10.2/10.2	04-3Y0804	59
04-SM-280-/1.6	04-0V0204	59
04-SM0-380-/6.3	04-1V0804	59
04-SOL-12-7.7/14.1	04-2Q5504	59
04-SOL-12-1.8/L3.2	04-0A53T4	60
04-SOL-29-/6	04-2Q5204	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SOL-80-1.0/28	04-1Y0004	60
04-SOL-80-13.9/14.5	04-4G8734	60
04-SOL-80-34.4/34.5	04-0J6014	60
04-SOL-80-39.7/0	04-2X7104	60
04-SOL-80-10.1/10.6	04-3X1604	61
04-SOL-80-/ .5	04-3X7004	61
04-SON-1-26.7/27.1	04-0J3014	61
04-SON-1-30.8/40.6	04-1K7314	61
04-SON-1-41.2/54.6	04-1K7514	61
04-SON-1-45.4/0	04-1K7604	61
04-SON-1-/10.4	04-4X4604	62
04-SON-1-/4.1	04-0V5004	62
04-SON-1-/58.6	04-4G7804	62
04-SON-12-19.8/0	04-2Q7804	62
04-SON-12-25.8/0	04-4H0514	62
04-SON-101-18.5/18.5	04-4A1304	62
04-SON-101-22.8/32.8	04-1Q7004	63
04-SON-101-/5.5	04-1V0904	63
04-SON-101-/4	04-1V5504	63
04-SON-101-/30	04-0V8104	63
04-SON-116-9.6/0	04-2K3604	63
04-SON-116-10.4/10.4	04-3X0504	63

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-116-19.9/33.4	04-2Q4204	64
04-SON-116-22.0/27.9	04-2X8104	64
04-SON-116-46.5/46.8	04-3G9004	64
04-SON-116-46.5/46.8	04-3G9014	64
04-SON-116-/6.8	04-0V5104	64
04-SON-121-6.5/0	04-2Q4404	64
04-SON-128-16.6/16.7	04-3X4204	65
04-SON-128-/16.1	04-0V8304	65
04-VAR-101-18.7/18.7	04-2Q5704	65
04-VAR-101-21.3/26.5	04-3Q6104	65
04-VAR-280-/0	04-0K1104	65
04-VAR-880-/32	04-0Q0704	65
04-VAR-880-/10	04-0Q4404	66
04-VAR--/0	04-4AC904	66
04-VAR--/0	04-2Q6404	66
04-VAR--/0	04-3Y6104	66
04-VAR--/0	04-0Y6604	66
04-VAR--/0	04-2X5304	66
04-VAR--/0	04-3AC804	67
04-VAR--/0	04-4AC404	67
04-VAR--/0	04-2Q7404	67
04-VAR--/0	04-1Q7214	67

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-VAR--/0	04-155004	67
04-VAR--/0	04-1Q2004	67
04-VAR--/0	04-0P7604	68
04-VAR--/0	04-0Q1904	68
04-VAR--/0	04-1W0904	68
04-VAR--/0	04-2X5204	68
04-VAR--/0	04-1K5104	68
04-VAR--/0	04-0Y8404	68
04-VAR--/0	04-0X5904	69
04-VAR--/0	04-0AA804	69
04-VAR--/0	04-3Y6304	69
05-0SB-1-10.1/10.1	05-1S4904	69
05-0SB-1-72.0/.3	05-1T9904	70
05-0SB-101-2.0/.4	05-1T9704	70
05-0SB-101-142.0/14.2	05-1S5604	70
05-MON-1-10.4/10.4	05-1S8404	70
05-MON-1-27.7/0	05-1K0104	70
05-MON-1-27.8/27.8	05-1R6404	70
05-MON-1-44.3/0	05-1P2104	71
05-MON-1-44.7/69.8	05-1Q8004	71
05-MON-1-60.0/0	05-1Q1604	71
05-MON-1-85.0/9.5	05-2A3004	71

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-1-100.0/1	05-1Q9604	71
05-MON-1-375.0/51.2	05-2A5604	71
05-MON-1-542.0/55.6	05-2A0504	72
05-MON-1-542.0/55.6	05-2A0604	72
05-MON-1-101.5/102	05-1K6404	72
05-MON-68-.3/15.7	05-1J8804	72
05-MON-101-77.0/84.5	05-1S5904	72
05-MON-101-98.8/100.3	05-1H6914	72
05-MON-101-28.2/97.5	05-1J8904	73
05-MON-101-41.1/42.2	05-0T9914	73
05-MON-101-41.9/49.8	05-1K4404	73
05-MON-183-8.3/9.9	05-1H6504	73
05-MON-198-/2	05-1R7704	73
05-SB-1-46.5/46.5	05-1T4004	73
05-SB-1-49.2/50.4	05-1E0304	74
05-SB-1-50.3/50.6	05-1H4404	74
05-SB-1-36.3/49.2	05-1H6104	74
05-SB-101-1.4/4.8	05-0N71Y4	74
05-SB-101-4.4/7.7	05-0N72Y4	74
05-SB-101-7.3/9.6	05-0N73Y4	74
05-SB-101-9.2/9.7	05-0N74V4	75
05-SB-101-9.7/10.6	05-0N74U4	75

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
05-SB-101-10.0/10.5	05-1K03U4	75
05-SB-101-10.4/11.1	05-0N7054	75
05-SB-101-11.1/11.9	05-0N7064	75
05-SB-101-12.3/13.5	05-1S3304	75
05-SB-101-21.4/21.9	05-1H4304	76
05-SB-101-55.9/56.2	05-1F7904	76
05-SB-101-65.0/84.1	05-1K5104	76
05-SB-101-87.0/90.9	05-1S6004	76
05-SB-101-36.0/37	05-1C9504	76
05-SB-101-52.3/56.1	05-1K4504	76
05-SB-101-56.1/65	05-1M1004	77
05-SB-154-.3/30.2	05-1K5204	77
05-SB-154-5.7/6.2	05-1H3114	77
05-SB-217-.9/1.4	05-1C3604	77
05-SBT-25-18.8/19.2	05-1H8114	77
05-SBT-25-53.7/54.3	05-1J4814	77
05-SBT-25-49.8/51.7	05-1S6204	78
05-SBT-101-4.2/4.5	05-1S5104	78
05-SBT-156-3.0/8.2	05-344904	78
05-SCR-1-1.0/.2	05-2A0004	78
05-SCR-1-3.5/3.9	05-1S9204	78
05-SCR-1-6.0/.7	05-2A0304	78

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SCR-1-10.5/13.4	05-0C7334	79
05-SCR-1-13.6/14.9	05-0C7324	79
05-SCR-1-17.5/17.7	05-1Q2504	79
05-SCR-1-33.0/33	05-1Q9404	79
05-SCR-1-/0	05-1Q0804	79
05-SCR-9-6.3/7.2	05-1M4004	79
05-SCR-9-9.0/25.5	05-1G9504	80
05-SCR-9-13.6/0	05-1H4704	80
05-SCR-129-/ .6	05-1J8304	80
05-SLO-1-6.4/67.2	05-492864	80
05-SLO-1-17.8/0	05-1R4404	80
05-SLO-1-32.6/0	05-1R1004	80
05-SLO-1-116.0/34.7	05-2A2904	81
05-SLO-41-44.5/45.3	05-3307C4	81
05-SLO-46- .1/8	05-1S6304	81
05-SLO-58-2.0/7.1	05-1J9714	81
05-SLO-101-7.8/16.5	05-1J8604	81
05-SLO-101-16.0/22.5	05-1G6804	81
05-SLO-101-250.0/85	05-1S9304	82
05-SLO-101-579.0/58.1	05-1T1204	82
05-SLO-166-35.0/44	05-1S6104	82
05-SLO-229-5.5/9.2	05-1R7604	82

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
05-VAR--/0	05-1S3204	82
05-VAR--/0	05-1N3604	82
06-FRE-5-7.9/8.1	06-1C8604	83
06-FRE-33-13.9/16.7	06-0X2904	83
06-FRE-41-21.1/32.2	06-1E7604	83
06-FRE-41-23.2/31.7	06-0X7804	83
06-FRE-99-233.0/0	06-1G3504	83
06-FRE-99-4.9/7.2	06-0U4214	84
06-FRE-145-35.3/41.2	06-1H8404	84
06-FRE-168-49.1/49.5	06-1A0904	84
06-FRE-168-8.1/45.8	06-0X2204	84
06-FRE-168-23.6/53.8	06-1H9004	84
06-FRE-180-24.5/36.3	06-1H9204	84
06-FRE-180-24.6/41.1	06-1E8804	85
06-FRE-180-47.4/47.8	06-0Y4104	85
06-FRE-180-54.1/56	06-342354	85
06-FRE-180-/0	06-1J3304	85
06-FRE-198-.5/19.5	06-0X0604	85
06-FRE-5725-/0	06-0X4304	85
06-KER-5-.8/0	06-0X5704	86
06-KER-5-4.1/10.7	06-0W9204	86
06-KER-5-8.0/8.5	06-1H1504	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-5-10.2/16	06-0U5004	86
06-KER-5-40.0/42.9	06-1H9304	86
06-KER-5-/4.4	06-1J3504	86
06-KER-33-21.8/39.8	06-0X2404	87
06-KER-33-/14.5	06-1H9404	87
06-KER-43-15.6/16	06-1A4704	87
06-KER-43-25.1/25.4	06-3HT0U4	87
06-KER-46-51.4/57.9	06-1A7604	87
06-KER-46-450.0/46.5	06-1K4204	87
06-KER-58-50.6/51.8	06-1H9804	88
06-KER-58-534.0/0	06-1K4604	88
06-KER-99-23.6/28.4	06-0Q2814	88
06-KER-99-56.4/57.6	06-0W79U4	88
06-KER-99-/10.8	06-1H9504	88
06-KER-119-28.2/31.3	06-0V6104	88
06-KER-155-.1/1.3	06-0W81U4	89
06-KER-166-30.0/3	06-1J3804	89
06-KER-184-1.1/8.3	06-0U2904	89
06-KER-204-59.0/5.9	06-1J3104	89
06-KER-223-1.8/10.4	06-1C0604	89
06-KIN-5-16.6/26.7	06-1G7704	89
06-KIN-41-16.6/16.9	06-0X9504	90

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
06-KIN-41-48.0/48.3	06-0S37U4	90
06-KIN-41-/15.5	06-0Y1704	90
06-MAD-29-7.4/7.7	06-1E2304	90
06-MAD-145-8.0/12	06-0Y1804	90
06-MAD-152-/15.5	06-1H9704	90
06-TUL-63-12.1/21.6	06-1G7404	91
06-TUL-63-23.6/0	06-1E4204	91
06-TUL-65-19.2/0	06-1F1804	91
06-TUL-65-/6.9	06-1H9904	91
06-TUL-99-12.6/0	06-1F7504	91
06-TUL-99-13.5/19.5	06-1G8404	91
06-TUL-99-26.3/27.6	06-0U8804	92
06-TUL-99-27.6/30.6	06-0W9104	92
06-TUL-99-30.2/35.2	06-360304	92
06-TUL-99-35.8/37.1	06-487404	92
06-TUL-99-36.4/53.5	06-1J0304	92
06-TUL-190-11.2/11.6	06-1A3104	92
06-TUL-190-13.1/16.6	06-0Q4324	93
06-TUL-190-42.7/42.8	06-1H6904	93
06-TUL-198-11.6/11.9	06-0W90U4	93
06-TUL-216-13.6/19.3	06-1J0104	93
06-TUL-245-/33	06-0X0704	93

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-VAR--/0	06-1H9604	93
06-VAR--/0	06-1F9004	94
06-VAR--/0	06-1H9104	94
06-VAR--/0	06-0W9704	94
06-VAR--/0	06-1G1904	94
07-LA-1-7.0/7.4	07-346104	95
07-LA-1-18.0/33.3	07-325804	95
07-LA-1-29.4/0	07-377604	95
07-LA-1-34.9/38	07-2XR604	95
07-LA-1-36.0/41	07-2XS304	95
07-LA-1-37.0/46	07-2XS204	95
07-LA-1-37.7/62.9	07-313504	96
07-LA-1-39.9/40	07-2XS104	96
07-LA-1-40.7/54.1	07-2XQ704	96
07-LA-1-41.0/45.6	07-2XS404	96
07-LA-1-42.0/44	07-2XT304	96
07-LA-1-42.2/42.4	07-2XR204	96
07-LA-1-42.4/0	07-4X9704	97
07-LA-1-43.5/45.5	07-2XR904	97
07-LA-1-43.7/43.7	07-2XR104	97
07-LA-1-46.3/49.4	07-2XR504	97
07-LA-1-46.9/62.9	07-354204	97

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-1-82.0/8.2	07-2XU604	97
07-LA-1-188.0/19.6	07-3XA604	98
07-LA-1-380.0/40	07-2XR704	98
07-LA-1-388.0/40.4	07-2XP704	98
07-LA-1-396.0/39.7	07-3XA504	98
07-LA-1-400.0/43.5	07-2XR804	98
07-LA-1-439.0/44.2	07-2XX504	98
07-LA-1-447.0/44.7	07-3XC704	99
07-LA-1-/18	07-321604	99
07-LA-2-2.3/14.2	07-333604	99
07-LA-2-14.0/14.8	07-4V5704	99
07-LA-2-15.0/26.5	07-348504	99
07-LA-2-15.1/15.3	07-351304	99
07-LA-2-46.4/0	07-387304	100
07-LA-2-550.0/58.5	07-2XX104	100
07-LA-2-640.0/74.3	07-2XX204	100
07-LA-5-6.8/0	07-2XQ404	100
07-LA-5-16.0/1.6	07-2XW304	100
07-LA-5-18.7/0	07-372604	100
07-LA-5-23.2/36.3	07-344204	101
07-LA-5-30.6/31.6	07-370804	101
07-LA-5-31.8/42.6	07-0W1004	101

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-35.0/0	07-1Q9604	101
07-LA-5-36.0/36	07-2XT804	101
07-LA-5-53.7/53.7	07-2XS804	101
07-LA-5-138.0/13.8	07-2XT504	102
07-LA-5-151.1/188.2	07-0Y1504	102
07-LA-5-350.0/35	07-2XX904	102
07-LA-5-366.0/36.7	07-3XA904	102
07-LA-5-658.0/66	07-2XW404	102
07-LA-5-52.4/59.7	07-0Y5504	102
07-LA-5-56.4/56.7	07-4V5404	103
07-LA-5-59.5/73.7	07-370404	103
07-LA-5-60.0/75	07-352304	103
07-LA-10-47.9/0	07-4V5304	103
07-LA-10-78.0/9.3	07-2XP804	103
07-LA-10-431.0/43.3	07-2XU104	103
07-LA-10-2.2/4.9	07-347504	104
07-LA-10-4.5/5.5	07-332004	104
07-LA-10-4.7/18.9	07-358404	104
07-LA-14-35.5/46.8	07-0Y5304	104
07-LA-14-585.0/58.5	07-3XE604	104
07-LA-14-60.7/77	07-316004	104
07-LA-18-3.4/4.5	07-286304	105

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-27-270.0/2.5	07-3XA304	105
07-LA-27-/5	07-2XN904	105
07-LA-27-/18.6	07-322904	105
07-LA-27-/11	07-2XR304	105
07-LA-39-408.0/40.8	07-2XX604	105
07-LA-47-1.6/1.6	07-2XT904	106
07-LA-47-/3.6	07-362504	106
07-LA-47-.4/2.1	07-390204	106
07-LA-57-11.0/12.3	07-368704	106
07-LA-60-9.4/19.6	07-389104	106
07-LA-60-165.0/20.3	07-2XU504	106
07-LA-71-1.6/4.8	07-210624	107
07-LA-91-6.0/20.7	07-346504	107
07-LA-91-16.6/16.8	07-3203U4	107
07-LA-101-1.0/9.2	07-0W0604	107
07-LA-101-7.9/11.8	07-346304	107
07-LA-101-17.6/31.1	07-0W5504	107
07-LA-101-19.7/20	07-388704	108
07-LA-101-32.8/33.8	07-307104	108
07-LA-101-32.8/33.8	07-1A7204	108
07-LA-101-323.0/32.4	07-3XA804	108
07-LA-101-6.2/8	07-329604	108

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-101-/1.5	07-320104	108
07-LA-101-1.3/35	07-0Y0104	109
07-LA-105-22.0/2.2	07-2XS704	109
07-LA-105-/18.1	07-2XQ304	109
07-LA-105-2.0/0	07-355604	109
07-LA-105-14.1/14.7	07-364604	109
07-LA-110-6.8/19.5	07-4W7804	109
07-LA-110-19.4/19.5	07-2XV904	110
07-LA-110-22.0/2.4	07-3XC804	110
07-LA-110-24.0/31.9	07-375304	110
07-LA-110-26.7/30.7	07-2XQ504	110
07-LA-110-30.5/30.7	07-2XT604	110
07-LA-110-115.0/11.5	07-2XV504	110
07-LA-110-149.0/16.2	07-2XV804	111
07-LA-110-792.0/82.2	07-2XW504	111
07-LA-138-32.7/33.4	07-364904	111
07-LA-138-43.4/51.4	07-333704	111
07-LA-138-59.7/0	07-4V5204	111
07-LA-138-58.5/60.2	07-376404	111
07-LA-164-4.0/6.9	07-320804	112
07-LA-210-9.9/22.5	07-0Y1604	112
07-LA-210-11.0/11.5	07-361804	112

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-210-18.7/19.7	07-348704	112
07-LA-210-19.4/27	07-348204	112
07-LA-210-25.2/48.2	07-0Y7104	112
07-LA-210-37.8/39.1	07-356104	113
07-LA-210-/0	07-2XQ604	113
07-LA-213-6.2/6.2	07-4V1404	113
07-LA-213-6.4/0	07-4V2304	113
07-LA-405-17.1/23.5	07-0Y1204	113
07-LA-405-19.2/26	07-350704	113
07-LA-405-25.9/43.8	07-363304	114
07-LA-405-31.2/41.4	07-347904	114
07-LA-405-40.1/48.1	07-320204	114
07-LA-405-202.0/24	07-2XV604	114
07-LA-405-204.0/20.4	07-2XX304	114
07-LA-405-/12.8	07-353204	114
07-LA-605-10.2/20.2	07-356604	115
07-LA-605-20.2/26	07-3255U4	115
07-LA-710-5.0/9.5	07-345104	115
07-LA-710-6.0/14.1	07-349904	115
07-LA-710-6.2/7.2	07-4V4204	115
07-LA-710-9.6/T32.1	07-347004	115
07-LA-710-19.6/19.9	07-390804	116

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-710-22.0/0	07-354704	116
07-LA-5709-/0	07-4V4504	116
07-LA-5808-/2.5	07-354804	116
07-LA-5823-/7.2	07-358204	116
07-VAR-1-1.3/26.6	07-322704	116
07-VAR-2-18.7/18.7	07-348804	117
07-VAR-5-/40	07-0W6104	117
07-VAR-23-3.6/11.4	07-346204	117
07-VAR-91-6.1/20.7	07-338604	117
07-VAR-110-15.1/23	07-0W5904	117
07-VAR-210-43.9/46.7	07-349104	117
07-VAR--/0	07-360604	118
07-VAR--/0	07-363204	118
07-VAR--/0	07-0Y0504	118
07-VAR--/0	07-0Y1904	118
07-VAR--/0	07-350404	118
07-VAR--/0	07-0Y4904	118
07-VAR--/0	07-0W6604	119
07-VAR--/0	07-351704	119
07-VAR--/0	07-0W8904	119
07-VAR--/0	07-0Y5004	119
07-VAR--/0	07-350324	119

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VAR--/0	07-369604	119
07-VAR--/0	07-350334	120
07-VAR--/0	07-363004	120
07-VAR--/0	07-351124	120
07-VAR--/0	07-363804	120
07-VAR--/0	07-374304	120
07-VAR--/0	07-351504	120
07-VAR--/0	07-0Y2004	121
07-VAR--/0	07-301604	121
07-VAR--/0	07-353804	121
07-VAR--/0	07-351114	121
07-VAR--/0	07-350314	121
07-VAR--/0	07-0W9704	121
07-VAR--/0	07-0W6504	122
07-VAR--/0	07-0W9804	122
07-VEN-1-1.0/1.3	07-4P8504	122
07-VEN-1-21.3/28.4	07-323904	122
07-VEN-1-21.3/21.9	07-319604	122
07-VEN-1-28.2/0	07-3230U4	122
07-VEN-23-/3.3	07-348404	123
07-VEN-33-18.2/19	07-0Y2204	123
07-VEN-33-26.9/41.7	07-356804	123

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-33-247.0/24.7	07-3XA704	123
07-VEN-33-375.0/55.1	07-2XW604	123
07-VEN-101-.2/40.8	07-3311U4	123
07-VEN-101-1.6/10.7	07-0Y7304	124
07-VEN-101-10.7/26.7	07-0W3904	124
07-VEN-101-266.0/27	07-2XX704	124
07-VEN-101-351.0/36.9	07-2XX404	124
07-VEN-101-400.0/42.9	07-2XW804	124
07-VEN-118-12.0/13.4	07-369704	124
07-VEN-118-13.3/15.6	07-341604	125
07-VEN-126-20.3/20.3	07-1XW104	125
07-VEN-126-14.6/34.5	07-356504	125
07-VEN-150-20.0/32.2	07-2XN104	125
07-VEN-150-31.3/34.4	07-344504	125
07-VEN-232-.4/4.1	07-346804	125
07-VEN--/0	07-2XM504	126
08-RIV-10-/8.2	08-1J65U4	126
08-RIV-10-14.6/16.3	08-1K9604	126
08-RIV-10-56.3/56.6	08-1P7704	126
08-RIV-10-71.2/72.6	08-0G8504	126
08-RIV-10-134.0/156.5	08-1C08U4	127
08-RIV-15-3.0/23.8	08-1P8704	127

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-15-3.5/6.8	08-1K4004	127
08-RIV-15-4.2/5.2	08-1R7504	127
08-RIV-15-16.3/52.3	08-1J8704	127
08-RIV-15-29.5/0	08-1P9104	127
08-RIV-15-33.2/0	08-1P8304	128
08-RIV-15-33.9/52.3	08-1L8104	128
08-RIV-15-38.9/39.4	08-1N6104	128
08-RIV-15-42.4/46.1	08-1R7404	128
08-RIV-15-46.5/49.3	08-1P0704	128
08-RIV-15-.6/1.4	08-1R7804	128
08-RIV-15-/0	08-1T8704	129
08-RIV-60-6.1/8	08-1H3804	129
08-RIV-74-3.1/3	08-1G4704	129
08-RIV-74-3.9/11.8	08-1R3704	129
08-RIV-74-5.7/11.8	08-1K6904	129
08-RIV-74-11.8/17.3	08-1L3104	129
08-RIV-74-27.5/34.3	08-1C07U4	130
08-RIV-74-42.9/0	08-1P8504	130
08-RIV-74-745.0/92.1	08-1T3104	130
08-RIV-79-5.4/11.4	08-1G6704	130
08-RIV-91-13.5/16.8	08-1L1804	130
08-RIV-91-15.6/21.6	08-1L3204	130

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-91-/7.5	08-0P0504	131
08-RIV-91-.3/0	08-0R0104	131
08-RIV-111-55.3/63.3	08-1R6904	131
08-RIV-215-25.0/31.2	08-1J2904	131
08-RIV-215-40.5/42.7	08-1J6104	131
08-RIV-243-/29.7	08-1J4504	131
08-RIV-5711-/0	08-1L0604	132
08-RIV-5732-/0	08-1J3204	132
08-SBD-0-/0	08-1J6204	132
08-SBD-10-9.9/24.6	08-0N0404	132
08-SBD-10-26.2/37	08-1N2104	132
08-SBD-10-/10	08-1P9004	132
08-SBD-15-7.4/7.4	08-0R42A4	133
08-SBD-15-7.6/7.6	08-1R2804	133
08-SBD-15-31.0/31	08-1T5404	133
08-SBD-15-160.9/161.5	08-1J3304	133
08-SBD-15-180.9/185.5	08-1N1214	133
08-SBD-15-20.5/21.6	08-1H3904	133
08-SBD-15-/0	08-1T8404	134
08-SBD-18-32.9/0	08-1P5904	134
08-SBD-18-34.0/44.3	08-1J3104	134
08-SBD-18-90.9/96.6	08-1J3004	134

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-18-6.0/9.1	08-1K6304	134
08-SBD-38-14.9/44.2	08-1T3304	134
08-SBD-38-.6/S.9	08-1K9404	135
08-SBD-40-105.1/105.9	08-1K4904	135
08-SBD-40-129.8/135.9	08-1N7804	135
08-SBD-40-135.9/143.8	08-1N8104	135
08-SBD-40-140.0/142.2	08-1M0404	135
08-SBD-62-30.7/31.3	08-1T2604	135
08-SBD-62-33.6/38.5	08-1N6604	136
08-SBD-62-94.0/106	08-1R6604	136
08-SBD-66-20.1/S23.2	08-1G66U4	136
08-SBD-138-15.0/0	08-1P9904	136
08-SBD-210-14.6/16.4	08-0N0604	136
08-SBD-210-15.7/17.9	08-1P0604	136
08-SBD-210-23.1/24.7	08-1L9704	137
08-SBD-210-24.0/0	08-1M5604	137
08-SBD-210-32.8/0	08-1R4004	137
08-SBD-215-4.0/0	08-1R8004	137
08-SBD-247-22.1/39	08-1R6704	137
08-SBD-395-4.0/49	08-1G6404	137
08-VAR--/0	08-1J8604	138
08-VAR--/0	08-1H9924	138

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-VAR--/0	08-0N0204	138
08-VAR--/0	08-1R6104	138
08-VAR--/0	08-1P3704	138
08-VAR--/0	08-0N0304	138
08-VAR--/0	08-1J8504	139
08-VAR--/0	08-1J8404	139
08-VAR--/0	08-1K8704	139
09-INY-6-.1/0	09-427404	139
09-INY-168-17.6/18.3	09-374704	140
09-INY-395-56.8/57.4	09-374504	140
09-INY-395-91.6/100.8	09-379104	140
09-INY-395-115.0/0	09-374804	140
09-INY-395-115.0/0	09-398604	140
09-INY-395-117.3/117.9	09-366804	140
09-INY-395-8.4/11.8	09-428804	141
09-INY-395-65.0/76	09-379004	141
09-KER-58-94.2/94.5	09-428604	141
09-MNO-182-.1/6.4	09-392304	141
09-MNO-395-50.6/53.1	09-374304	141
09-MNO-395-108.0/120.5	09-402704	141
09-MNO-395-9.8/12.6	09-378804	142
10-ALP-4-/31.7	10-0J7204	142

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-88-1.9/1.9	10-1U8004	142
10-ALP-89-19.1/19.8	10-1S6104	142
10-AMA-49-7.3/0	10-1T7104	142
10-CAL-12-9.9/10.3	10-1J8204	143
10-CAL-12-17.1/17.5	10-0X7404	143
10-CAL-26-18.1/0	10-1K8204	143
10-CAL-49-7.5/9.4	10-1H7004	143
10-MER-5-22.6/0	10-1T8204	143
10-MER-5-193.0/19.3	10-1V1004	143
10-MER-33-17.4/26.5	10-1U0804	144
10-MER-59-13.6/0	10-1K6204	144
10-MER-99-.6/0	10-1J5104	144
10-MER-99-19.5/20.7	10-3A7214	144
10-MER-99-3.3/6.9	10-1K0904	144
10-MER-99-12.0/36.1	10-1S6304	144
10-MER-140-43.5/43.9	10-1M1704	145
10-MER-165-32.9/0	10-1L8704	145
10-MPA-49-1.9/6.6	10-1S7704	145
10-MPA-49-30.0/3	10-1V0204	145
10-MPA-140-42.0/42.7	10-0P9244	145
10-SJ-4-.5/.5	10-1R9904	145
10-SJ-4-141.0/14.1	10-1R8804	146

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-4-16.0/19.4	10-1F1804	146
10-SJ-4-19.4/38.1	10-1C0504	146
10-SJ-4-/8.9	10-1F3204	146
10-SJ-4-/0	10-1H3604	146
10-SJ-5-9.0/.9	10-1V5004	146
10-SJ-5-32.5/49.8	10-1E3004	147
10-SJ-5-268.0/26.8	10-1U7304	147
10-SJ-5-21.5/0	10-1M2304	147
10-SJ-26-1.1/8	10-1U0404	147
10-SJ-99-21.6/0	10-1N9004	147
10-SJ-99-28.7/31.7	10-1H6504	147
10-SJ-99-166.0/16.6	10-1V4304	148
10-SJ-205-4.6/9	10-1C3304	148
10-SJ-580-12.7/12.7	10-1U5604	148
10-STA-5-27.1/27.4	10-1C2704	148
10-STA-5-27.2/0	10-1T7604	148
10-STA-33-7.1/12.4	10-1U0604	148
10-STA-99-1.5/16	10-1R7704	149
10-STA-99-34.0/3.4	10-1V3804	149
10-STA-99-113.0/11.3	10-1V3904	149
10-TU0-108-13.4/18.9	10-1U0504	149
10-VAR--/0	10-1F2504	149

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-VAR--/0	10-1F9604	149
10-VAR--/0	10-1G0204	150
10-VAR--/0	10-1G6204	150
10-VAR--/0	10-0T69U4	150
10-VAR--/0	10-1Q6404	150
10-VAR--/0	10-1L8604	150
11-IMP-0-/0	11-432934	151
11-IMP-8-.5/.8	11-2N2704	151
11-IMP-98-32.1/32.5	11-080284	151
11-IMP-115-30.0/34.5	11-2N2754	151
11-SD-0-/0	11-432784	151
11-SD-0-/0	11-432674	152
11-SD-5-4.6/4.6	11-432304	152
11-SD-5-9.1/16.1	11-4B0334	152
11-SD-5-9.5/0	11-4B0044	152
11-SD-5-34.7/36.3	11-2E1544	152
11-SD-5-85.0/8.5	11-433194	152
11-SD-5-.3/9.9	11-2N2874	153
11-SD-5-.3/36	11-431274	153
11-SD-5-4.4/4.5	11-2T0444	153
11-SD-5-12.4/15.2	11-2N2084	153
11-SD-5-19.4/19.4	11-432694	153

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-5-37.4/52.6	11-2T36U4	153
11-SD-5-40.6/72	11-2N2374	154
11-SD-5-49.3/53.2	11-431004	154
11-SD-5-53.9/63.7	11-2N1684	154
11-SD-5-66.2/67.4	11-430824	154
11-SD-5-/0	11-433044	154
11-SD-8-15.8/21.9	11-4B0084	154
11-SD-8-41.8/41.8	11-432824	155
11-SD-8-55.0/60	11-2N2554	155
11-SD-8-68.0/73	11-2N2764	155
11-SD-15-.4/10.2	11-430194	155
11-SD-15-2.1/2.2	11-432444	155
11-SD-15-60.0/6	11-433054	155
11-SD-15-4.1/M28	11-2N2544	156
11-SD-15-18.8/M19.7	11-2N2514	156
11-SD-15-20.4/0	11-2N2434	156
11-SD-15-49.9/50.5	11-431854	156
11-SD-52-5.1/9	11-430254	156
11-SD-56-.3/3	11-2T3644	156
11-SD-67-3.9/6.1	11-4B0054	157
11-SD-67-4.1/15.9	11-430314	157
11-SD-76-8.1/12	11-2N2354	157

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-76-17.2/24.1	11-2N0204	157
11-SD-76-17.5/52.2	11-430274	157
11-SD-78-80.0/95.3	11-2N2584	157
11-SD-78-/N17.7	11-431644	158
11-SD-79-11.2/20.2	11-430814	158
11-SD-79-20.2/53	11-430364	158
11-SD-94-15.2/65.3	11-430264	158
11-SD-125-12.9/22.3	11-4B0124	158
11-SD-163-.7/3.1	11-4B0394	158
11-SD-805-.1/14.6	11-430234	159
11-SD-805-2.6/3.2	11-173704	159
11-SD-805-5.1/8.3	11-2T3434	159
11-SD-805-11.2/13.3	11-432944	159
11-SD-805-14.6/23.7	11-430324	159
11-SD-805-21.0/2.1	11-433184	159
11-SD-805-23.7/28.5	11-430384	160
11-SD-805-174.0/17.4	11-433154	160
11-SD--/0	11-432024	160
11-VAR--/0	11-430344	160
11-VAR--/0	11-2N2524	160
11-VAR--/0	11-2N2094	160
11-VAR--/0	11-2N2444	161

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
12-LA-91-20.6/20.7	12-0R3114	161
12-ORA-1-21.5/31.1	12-0S1404	161
12-ORA-1-23.2/25.9	12-0V5004	161
12-ORA-5-6.5/0	12-0U9204	161
12-ORA-5-10.0/21.3	12-0S3804	162
12-ORA-5-12.4/18.9	12-0K0244	162
12-ORA-5-21.3/25.8	12-0K61U4	162
12-ORA-5-29.6/29.6	12-0J34U4	162
12-ORA-5-36.7/0	12-0S8404	162
12-ORA-5-25.8/30.3	12-0K62U4	162
12-ORA-22-.9/9.4	12-0S1104	163
12-ORA-22-4.8/6.8	12-0V5204	163
12-ORA-22-11.2/0	12-0S5204	163
12-ORA-39-8.5/8.7	12-0T1604	163
12-ORA-55-.2/17.8	12-0R32U4	163
12-ORA-57-11.0/22.6	12-0S3304	163
12-ORA-57-11.5/12.5	12-0M9704	164
12-ORA-57-13.9/16.1	12-0K93U4	164
12-ORA-57-15.9/0	12-0S5304	164
12-ORA-57-20.3/21.6	12-0C1114	164
12-ORA-57-20.9/0	12-0V7404	164
12-ORA-73-16.6/16.8	12-0V5304	164

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
12-ORA-73-23.8/25.5	12-0V6704	165
12-ORA-74-11.5/16.6	12-0P0314	165
12-ORA-90-1.4/12.3	12-0V5404	165
12-ORA-91-6.4/9.2	12-0R3134	165
12-ORA-91-9.2/11.4	12-0K91U4	165
12-ORA-91-10.8/18.9	12-0R3154	165
12-ORA-91-15.9/18.9	12-0K9704	166
12-ORA-133-3.2/4.1	12-0P94U4	166
12-ORA-133-8.3/M9.3	12-0N8904	166
12-ORA-133-8.5/13.4	12-0V2504	166
12-ORA-133-10.4/12.8	12-0T2404	166
12-ORA-241-14.5/25.7	12-0Q9804	166
12-ORA-241-28.4/32.7	12-0V5104	167
12-ORA-405-.2/11.4	12-0Q9704	167
12-ORA-405-3.9/23.3	12-0V2404	167
12-ORA-405-11.4/24.2	12-0R57U4	167
12-ORA-605-.2/1.6	12-0R6804	167
12-ORA-605-.6/1.6	12-0K8704	167
12-VAR--/0	12-0V4804	168

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
- F -	FEDERAL AID (PRIMARY)	\$323,034,068	\$236,754,393
- S -	FEDERAL AID (SECONDARY)	\$123,800,666	\$73,231,698
		\$592,558,360	\$373,969,451
District Total:		<u>\$1,039,393,094</u>	<u>\$683,955,542</u>

District 02

Federal Aid	Category	Bid + CCO	Work Comp
- F -	FEDERAL AID (PRIMARY)	\$215,978,915	\$169,052,206
- S -	FEDERAL AID (SECONDARY)	\$42,366,764	\$34,313,378
		\$211,209,069	\$104,042,502
District Total:		<u>\$469,554,747</u>	<u>\$307,408,085</u>

District 03

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$229,508,159	\$188,334,623
- F -	FEDERAL AID (PRIMARY)	\$491,170,845	\$426,271,484
- S -	FEDERAL AID (SECONDARY)	\$98,177,862	\$92,691,181
		\$1,313,511,918	\$974,151,480
District Total:		<u>\$2,132,368,783</u>	<u>\$1,681,448,768</u>

Statement of Ongoing Contracts - Federal Aid

District 04

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$512,582,712	\$335,333,202
- F -	FEDERAL AID (PRIMARY)	\$877,936,071	\$472,475,575
- S -	FEDERAL AID (SECONDARY)	\$113,945,778	\$74,561,174
		\$1,315,209,617	\$662,952,530
District Total:		<u>\$2,819,674,179</u>	<u>\$1,545,322,482</u>

District 05

Federal Aid	Category	Bid + CCO	Work Comp
- F -	FEDERAL AID (PRIMARY)	\$504,213,570	\$359,939,212
- S -	FEDERAL AID (SECONDARY)	\$22,721,295	\$13,663,466
- ER -	STORM DAMAGE REPAIR	\$9,974,340	\$0
		\$831,159,845	\$509,339,680
District Total:		<u>\$1,368,069,050</u>	<u>\$882,942,358</u>

District 06

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$99,618,486	\$32,216,573
- F -	FEDERAL AID (PRIMARY)	\$313,252,673	\$168,783,978
- S -	FEDERAL AID (SECONDARY)	\$76,842,690	\$23,838,184
		\$403,054,100	\$160,733,217

Statement of Ongoing Contracts - Federal Aid

District	06			
Federal Aid		Category	Bid + CCO	Work Comp
District Total:			<u>\$892,767,950</u>	<u>\$385,571,952</u>
District	07			
Federal Aid		Category	Bid + CCO	Work Comp
- I -		FEDERAL AID (INTERSTATE)	\$594,494,998	\$346,019,436
- F -		FEDERAL AID (PRIMARY)	\$1,079,436,189	\$424,753,814
- S -		FEDERAL AID (SECONDARY)	\$53,266,921	\$28,563,686
			\$1,088,007,586	\$757,830,014
District Total:			<u>\$2,815,205,694</u>	<u>\$1,557,166,950</u>
District	08			
Federal Aid		Category	Bid + CCO	Work Comp
- I -		FEDERAL AID (INTERSTATE)	\$290,791,026	\$160,064,058
- F -		FEDERAL AID (PRIMARY)	\$361,802,108	\$287,114,851
- S -		FEDERAL AID (SECONDARY)	\$47,386,497	\$39,089,558
			\$401,111,793	\$241,833,572
District Total:			<u>\$1,101,091,424</u>	<u>\$728,102,040</u>
District	09			
Federal Aid		Category	Bid + CCO	Work Comp

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
- F -	FEDERAL AID (PRIMARY)	\$133,570,649	\$96,903,953
- S -	FEDERAL AID (SECONDARY)	\$23,852,525	\$19,860,626
		\$27,910,052	\$9,853,506
District Total:		<u>\$185,333,226</u>	<u>\$126,618,085</u>

District 10

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$17,985,912	\$14,340,437
- F -	FEDERAL AID (PRIMARY)	\$48,060,353	\$41,611,122
- S -	FEDERAL AID (SECONDARY)	\$400,540,658	\$76,231,511
		\$229,731,261	\$177,458,003
District Total:		<u>\$696,318,185</u>	<u>\$309,641,074</u>

District 11

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$346,737,158	\$192,101,569
- F -	FEDERAL AID (PRIMARY)	\$236,441,464	\$138,964,275
- S -	FEDERAL AID (SECONDARY)	\$39,894,960	\$12,269,095
		\$528,588,302	\$382,546,843
District Total:		<u>\$1,151,661,882</u>	<u>\$725,881,781</u>

Statement of Ongoing Contracts - Federal Aid

District	12		
Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$609,361,703	\$319,577,535
- F -	FEDERAL AID (PRIMARY)	\$660,119,876	\$386,099,778
- S -	FEDERAL AID (SECONDARY)	\$553,475	\$303,019
		\$455,929,635	\$112,593,419
District Total:		<u>\$1,725,964,689</u>	<u>\$818,573,751</u>

Statement of Ongoing Contracts - Statewide Recap

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$2,701,080,152	\$1,587,987,432
- S -	FEDERAL AID (SECONDARY)	\$1,043,350,091	\$488,616,575
- F -	FEDERAL AID (PRIMARY)	\$5,245,016,781	\$3,208,724,642
		\$7,397,981,538	\$4,467,304,219
- ER -	STORM DAMAGE REPAIR	\$9,974,340	\$0
Statewide Totals:		<u>\$16,397,402,902</u>	<u>\$9,752,632,868</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
----------	----------------------------

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
01	\$3,837,615
02	\$61,188,003
03	\$928,500
04	\$27,673,338
05	\$549,490
06	\$11,893,465
07	\$10,617,607
08	\$13,750,592
10	\$27,674,802
11	\$4,747,982
12	\$3,908,564
Work completed this Period:	\$166,769,959