

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 1
04/28/25

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM G R SUNDBERG, INC. 0.4 MILE SOUTH OF WILSON CREEK BRIDGE 5211 BOYD ROAD TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	ARCATA, CA 95521 (707)825-6565	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$11,984,109 \$0	02/16/16 05/04/16 04/09/21	100% 100% OVER RUN
20.20 201130							
01-DN-101-35.8/36.5 01-436404 ACNH-Q101-(398)E --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.3 MILE SOUTH OF SMITH RIVER BRIDGE TO 0.4 MILE NORTH OF SMITH RIVER BRIDGE REPLACE BRIDGE	MCM CONSTRUCTION, INC. PO BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	MALMBERG, CLAYTON 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)496-5581	\$74,479,466 \$42,611,905 \$219,528	07/11/22 08/02/22 11/16/25	75% 57%
HA21							
01-DN-199-7.0/30.4 01-0N5404		REPAIR WILDFIRE DAMAGE DEL NORTE CNTY NEAR HIOUCHI TRAFFIC CONTROL REMOVE SLIDE MATERIAL ETC DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	TIDEWATER CONTRACTORS INC PO BOX 1956 BROOKINGS OR 97415	VALLEY AARON 207 PRICE MALL STE 100 CRESCENT CITY CA 95531 (707)815-5620	\$17,041,767 \$16,664,033 \$0	08/17/23 09/28/23 06/18/25 04/01/25	100% 100% OVER RUN
201.XX201 130							
01-DN-199-28.1/0 01-0F7604		DEL NORTE COUNTY NEAR GASQUET AT THE IDLEWILD MAINTENANCE STATION UPGRADE MAINTENANCE STATION.	BROWARD BUILDERS, INC. 1200 E. KENTUCKY AVE WOODLAND CA 95776	VALLEY, AARON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)815-5620	\$5,454,581 \$5,429,741 \$3,600	01/26/23 03/02/23 06/10/25	100% 99%
01-DN-199-80.0/8.5 01-0P7604		IN DEL NORTE COUNTY NEAR HIOUCHI FROM 0.81 TO 1.31 MILE EAST OF SOUTH FORK ROAD EMERGENCY SLIDE REPAIR	TIDEWATER CONTRACTORS, INC. PO BOX 1956 BROOKINGS, OR 97415	VALLEY, AARON 1444 PARKWAY DR. CRESCENT CITY, CA, 95531 (707)815-5620	\$2,485,000 \$1,035,863 \$0	11/18/24 12/12/24 07/24/25	28% 42%
20.XX 201130							
01-HUM-36-3.9/6 01-0J8904 NHHS-S036-(122)E --()		HUMBOLDT COUNTY AT CARLOTTA FROM 0.2 MILE WEST OF FISHER ROAD TO 0.2 MILE WEST OF WILDER ROAD HOT MIX ASPHALT, AGGREGATE BASE, AND STRUC	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (707)443-0332	LONG CODY 1487 SANDY PRAIRIE COURT STE E FORTUNA CA 95501 (707)496-0332	\$11,445,410 \$251,075 \$0	12/06/24 01/29/25 12/31/26	0% 2%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 2
04/28/25

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-11.3/34.6 01-0C5004 ACNH-S036-(118)E --() HA21		HUMBOLDT COUNTY ON ROUTE 36 AT HELY CREEK BRIDGE 04-0092 AT LITTLE LARABEE CREEK BRIDGE 04-0102 AND AT BUTTE CREEK BRIDGE 04-0116 REPLACE BRIDGE RAILS.	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT STE. E FORTUNA, CA 95540 (707)621-0000	\$15,121,437 \$7,128,810 \$175,773	03/02/23 03/24/23 12/16/25	61% 47%
01-HUM-36-13.5/36.1 01-0H6104 ACNH-S036-(119)E --() HA22		HUMBOLDT COUNTY AT AND NEAR BRIDGEVILLE FROM 3.4 MILES WEST OF GRIZZLY CREEK BRIDGE TO 0.8 MILE EAST OF SOUTH FORK VAN DUZEN RIVER COLD PLANE AND OVERLAY HMA, & REPLACE GUAR	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT STE E FORTUNA, CA 95540 (707)621-0000	\$37,230,777 \$27,739,313 \$533,188	10/31/23 11/30/23 08/04/25	47% 74% SUSPENDED
01-HUM-36-25.4/26 01-0P1804 20.XX 201130		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE FROM CALTRANS MAINTENANCE STATION TO 0.6 MILE EAST OF CALTRANS MAINTENANCE STATION DIR'S EMERG REPAIR SLIPOUT	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	LONG, CODY 1487 SANDY PRAIRIE COURT STE. E FORTUNA CA 95501 (707)496-0332	\$8,425,000 \$5,815,445 \$0	04/15/24 05/21/24 05/09/25	87% 69%
01-HUM-36-70.0/42 01-0M8104 20.20 201130		MOBILIZATION, TRAFFIC CONTROL, REMOVE G R SUNBERG INC. SLIDE DEBRIS, STABILIZE SLOPE, REPAIR DRAINAGE AND OTHER ITEMS AS REQUIRED REPAIR DRAINAGE SYSTEMS	5211 BOYD ROAD ARCATA, CA 95521	MORGAN-MARBET, TAI 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$24,550,000 \$23,603,133 \$0	01/10/23 03/13/23 05/27/25	89% 96%
01-HUM-36-155.0/16.5 01-0P8204 20.XX 201130		REPAIR SLIDE HUM CNTY 10 MILES E OF CARLOTTA EROSION CNTRL SLIDE REMOVAL INVEST SLOPE DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	GR SUNDBERG INC 5211 BOYD RD ARCATA CA 95521	LONG CODY 1487 SANDY PRARIE COURT STE E FORTUNA CA 95501 (707)496-0332	\$2,485,000 \$1,821,731 \$0	12/17/24 02/11/25 10/08/25	0% 73%
01-HUM-36-170.0/24 01-0P9504 20.XX 201130		REPAIR SLIDE HUM CNTY NEAR BRIDGEVILLE FROM GRIZZLY SLIDE REMOVAL AND SLOPE GRADING DIR'S EMERGENCY F.A. SLIDE REPAIR	MCCULLOUGH CONSTRUCTION INC. 57 ALDERGROVE ROAD ARCATA CA 95521	LONG CODY 1487 SANDY PRAIRIE COURT STE. E FORTUNA CA 95501 (707)496-0332	\$1,985,000 \$577,627 \$0	02/04/25 03/20/25 10/07/25	0% 29%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 3
04/28/25

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-190.0/20.1 01-0P9004		REPAIR STORM DAMAGE IN HUM CNTY NEAR J.F. SHEA CONSTRUCTION BRIDGEVILLE REPAIR ROADWAY EMBANKMENT WITH RETAINING DIR'S EMERGENCY F.A. REPAIR STORM DAMAGE	667 BREA CANYON ROAD STE 30 WALNUT CA 91789	RODRIGUEZ JOAQUIN 1487 SANDY PRAIRIE COURT STE E FORTUNA CA 95540 (707)621-0000	\$7,485,000 \$723,709 \$0	03/10/25 03/26/25 08/26/25	25% 10%
20.XX 201130							
01-HUM-36-365.0/40 01-0N4504		MAJOR ITEMS OF WORK INCLUDE TRAFFIC CONTROL, ROADWAY EXCAVATION, ROCK SLOPE, RECONSTRUCT ROADWAY, EROSION CONTROL DIR'S EMERGENCY REPAIR STORM DAMAGE	GARTH R. SUNBERG, JR. GR SUNBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	LONG, CODY 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95540 (707)496-0332	\$2,485,000 \$1,022,273 \$0	08/20/23 08/25/23 08/04/25	27% 41%
20.20 201130							
01-HUM-96-43.7/0 01-0F9204		IN HUMBOLDT COUNTY NEAR ORLEANS AT 1.2 MILES WEST OF SISKIYOU COUNTY LINE RESTORE DISPOSAL SITE	WYLATTI RESOURCE MANAGEMENT, INC 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	ZIMMERER, JEFFREY 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-2122	\$640,523 \$446,653 \$0	02/03/22 03/16/22 12/15/28	41% 69%
01-HUM-101-2.4/M53.9 01-0H6404 PTNH-Q101-(436)E --()		HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 2.4 MILES NORTH OF THE MENDOCINO INC. COUNTY BORDER TO EEL RIVER BRIDGE 04- 0016R WSP TRENCHLESS INSTALLATION, CSP, AND EROS	WYLATTI RESOURCE MANAGEMENT, INC 23601 CEMETERY LANE COVELO CA 95428	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE E FORTUNA, CA 95540 (707)621-0000	\$13,097,292 \$0 \$0	01/13/25 01/29/25	0% 0%
01-HUM-101-60.4/0 01-0C1104		IN HUMBOLDT COUNTY IN FORTUNA AT THE MATERIALS LABORATORY AT 1050 RIVER RANCH ROAD CONSTRUCT MATERIALS LAB	MERCER-FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	TAI MORGAN-MARBET 1487 SANDY PRAIRE COURT ST. E FORTUNA, CA 95501 (707)834-0219	\$11,426,335 \$10,992,907 \$0	03/17/22 04/08/22 12/11/24	38% 99%
HA14							
01-HUM-101-74.8/76.1 01-0K9404 ACNH-Q101-(434)E --()		HUMBOLDT COUNTY IN AND NEAR EUREKA FROM HERRICK AVENUE OVERCROSSING TO 0.1 MILE NORTH OF HIGHLAND AVENUE LIGHTING SYSTEM, FIBER OPTIC CABLE SYSTEM,	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521	COLLINS, ROBIN 5601 SOUTH BROADWAY ST SUITE A EUREKA, CA 95503 (707)272-5831	\$10,559,084 \$12,904 \$12,904	12/12/24 12/27/24 06/24/27	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 4
04/28/25

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-80.0/84 01-366004 ACNH-394 -(E)0 --()		HUMBOLDT COUNTY NEAR EUREKA FROM EUREKA SLOUGH BRIDGE TO BAYSIDE CUTOFF CONSTRUCT INTERCHANGE, STRUCTURE UNDERCROS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482 (707)467-4100	BANUELOS, EFREN 5065 BOYD ROAD ARCATA, CA 95521 (707)496-1086	\$48,990,353 \$29,350,435 \$654,758	12/29/22 01/26/23 07/20/25	43% 59%
01-HUM-101-88.3/88.3 01-0E8904 ACNH-Q101-(417)E --()		HUMBOLDT COUNTY IN ARCATA AT ROUTE 299/101SEPARATION HOT MIX ASPHALT (TYPE A), STRUCTURAL CONCR	SHASTA SERVICES, INC. DBA TIMBERWORKS PO BOX 1240 MT. SHASTA CA 96067 (530)926-4093	DUNNE, RYAN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)346-9027	\$3,859,330 \$3,866,575 \$0	04/21/23 05/31/23 05/24/25	96% 98%
HB4N							
01-HUM-101-109.5/125.7 01-0M7004		HUMBOLDT COUNTY NEAR ORICK FROM GEORGIA PACIFIC ROAD TO REDWOOD CREEK OVERFLOW ANDFROM PRAIRIE CREEK BRIDGE TO 0.4 MILE SOUTH OF S MICRO-SURFACING	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691 (916)291-0718	RYAN DUNNE 5065 BOYED ROAD ARCATA CA 95521 (707)346-9027	\$2,542,410 \$1,033,254 \$0	08/31/24 09/16/24 06/15/24	40% 40%
01-HUM-101-330.0/34 01-0P0304		TRAFFIC CONTROL, REMOVE AND REGRADE 500 CY OF SLIDE MATERIAL, PLACE EROSION CONTROL, REPAIR/RESTORE ROADWAY DIR'S EMERGENCY F.A. SLIDE REPAIR	FORD LOGGING INC DBA PACIFIC EARTHSCAPE 1225 CENTRAL AVE #11 MCKINLEYVILLE, CA 95519	LONG, CODY 1487 SANDY PREIRIE CT STE. E FORTUNA, CA 95501 (707)496-0332	\$2,000,000 \$1,995,205 \$0	02/21/24 03/18/24 08/13/25	35% 99%
20.XX 201130							
01-HUM-101-423.0/42.3 01-0Q1304		REPAIR SINK HUM CNTY NEAR REDCREST AT 0.69 MILES SOUTHREPAIR ROADWAY AND DRAINAGE DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	J.F. SHEA CONSTRUCTION 23601 CEMETERY LN COVELO CA 95428	RODRIGUEZ JOAQUIN 1487 SANDY PRAIRIE COURT STE E FORTUNA CA 95540 (707)621-0000	\$2,585,000 \$0 \$0	03/10/25 04/22/25 08/26/25	0% 0%
20.XX 201130							
01-HUM-101-595.0/0 01-0K4204		IN FORTUNA MAINTENANCE STATION AND SOME ELECTRICAL SYSTEM REHABILITATION AT THE LEGGETT MAINTENANCE STATION. DIR'S EMERGENCY L.B. REPAIR TO PREVENT FURTHER POWER OUTAGES	MOUNTAINSIDE CONSTRUCTION 13884 SHANGRILA DRIVE REDDING, CA 96003	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-1020	\$245,000 \$253,358 \$0	02/21/20 05/03/20 02/02/21	100% 100%
20.80 524000							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 5
04/28/25

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-834.0/83.4 01-0P0604		IN DEL NORTE, HUMBOLDT, LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. MAINTENANCE STATION SECURITY IMPROVEMENTS	WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO, CA 95428	COLLINS, ROBIN 5601 SOUTH BROADWAY ST. EUREKA, CA 95503 (707)272-5831	\$2,785,000 \$1,592,677 \$0	06/03/24 08/22/24 06/30/25	28% 57%
20.10 201352							
01-HUM-169-19.0/33 01-0H0214 ACST-ER -(31S)0 --()		HUMBOLDT COUNTY NEAR PECWAN FROM 3.4 MILES WEST OF CAPPELL CREEK BRIDGE TO 0.4 MILE EAST OF WEITCHPEC SCHOOL ROAD CONSTRUCT SOLDIER PILE WALL, INSTALL DRAIN	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	ZIMMERER, JEFFREY 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$3,369,949 \$3,005,350 \$0	12/07/22 01/06/23 04/02/25 04/18/25	72% 88% COMPLETED
01-HUM-211-772.0/78.6 01-0M7304		EMERGENCY EARTHQUAKE BRIDGE REPAIR DIR'S EMERGENCY F.A. FERNBRIDGE BRIDGE REPAIR	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE. SACRAMENTO, CA 95838	MORGAN-MARBET, TAI 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$27,985,000 \$23,346,662 \$0	12/20/22 01/06/23 06/24/25	74% 83%
20.20 201130							
01-HUM-254-4.3/4.7 01-0H8004 ACST-ER -(31D)0 --()		HUMBOLDT COUNTY NEAR MIRANDA FROM 0.1 MILE NORTH OF FISH CREEK ROAD TO 0.1 MILE SOUTH OF MAPLE HILLS ROAD RDWY EXC, STEEL SOLDIER PILES, STRUCTURAL	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521	LONG, CODY 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95501 (707)496-0332	\$8,855,235 \$8,774,915 \$105,582	03/10/23 04/04/23 05/14/25	96% 98%
01-HUM-299-1.9/37.8 01-0F6204		HUMBOLDT COUNTY NEAR BLUE LAKE AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF ROUTE 200 TO 0.5 MILE EAST OF BOISE CREEK CAMPGROUND REMOVE AND REPLACE CULVERT, PLACE TRENCH	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521	RETHEFORD, ETHAN 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$6,394,800 \$6,175,433 \$2,800	09/15/22 09/30/22 05/05/25	93% 97%
HA42							
01-HUM-299-7.6/29.2 01-0H5804 ACNH-P299-(216)E --()		HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.5 MILE EAST OF BLUE LAKE BOULEVARD TO 0.1 MILE EAST OF TITLOW HILL ROAD RHMA, HMA AND REPLACE AC SURFACING.	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	COLLINS, ROBIN 5601 SOUTH BROADWAY SUITE A EUREKA, CA 95503 (707)272-5831	\$14,143,412 \$6,661,951 \$0	09/25/23 10/25/23 03/20/25	82% 47%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 6
04/28/25

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-9.0/.6 01-0N0904		REPAIR STORM DAMAGE HUMBOLDT CNTY 19 M WEST OF WILLOW CREEK TRAFFIC CONTROL REMOVE EMBANK ETC. DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD ARCATA CA 95521 (707)825-1014	RETFERFORD, ETHAN 5065 BOYD RD ARCATA CA 9551 (707)223-0030	\$4,985,000 \$1,671,510 \$0	06/19/23 07/25/23 05/16/25	60% 34%
20.XX 201130							
01-HUM-299-11.0/11.4 01-0H4314 ER-31S3-(004)0 --()		HUMBOLDT COUNTY ABOUT 6 MILES EAST OF BLUELAKE FROM NORTH FORK MAD RIVER BRIDGE TO 0.4 MILE EAST OF NORTH FORK MAD RIVER BRIDGE CONSTRUCT RETAINING WALL, RECONSTRUCT ROAD	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521	RETFERFORD, ETHAN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)223-0030	\$6,083,861 \$5,494,699 \$235,467	09/26/23 10/18/23 05/02/25	94% 90% SUSPENDED
01-HUM-299-22.0/2.2 01-0P4004		REPAIR FIRE DAMAGE HUMBODLT CNTY GLENDALE AT 0.3 MILES EAST TRAFFIC CNTRL HAZARD TREE REMOVAL DIR'S EMERGENCY F.A. REPAIR FIRE DAMAGE	GRANITE CONSTRUCTION INC 1324 S STATE STREET UKIAH CA 95482	BANUELOS, EFREN 5065 BOYD RD SUITE H ARCATA CA 95521 (707)496-1086	\$785,000 \$300,742 \$0	07/03/24 12/18/24 05/06/25	47% 38%
20.XX 201130							
01-HUM-299-30.7/33.4 01-0J4104 HSNH-P299-(214)E --()		HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1MILE EAST OF CEDAR CREEK ROAD TO 0.1 MILE EAST OF EAST FORK WILLOW CREEK BRIDGE CONSTRUCT SOLDIER PILE GROUND ANCHOR WALLS	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521	RETFERFORD, ETHAN 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)223-0030	\$20,126,375 \$13,309,615 \$1,554	11/28/22 12/27/22 09/23/25	70% 66% SUSPENDED
01-HUM-299-265.0/27.5 01-0M3804		REPAIR SINK, RESTORE HIGHWAY DRAINAGE, ANDRESTORE HIGHWAY. IN HUMBOLDT COUNTY ABOUT 10 MILES WEST OF WILLOW CREEK... DIRECTOR'S EM REPAIR HIGHWAY EMBANKMENT	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	ETHAN RETHERFORD 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$1,485,000 \$1,076,335 \$0	07/18/22 07/25/22 06/13/25	35% 72%
20.20 201130							
01-HUM-299-/5.7 01-0H5604 ACNH-P299-(215)E --()		HUMBOLDT COUNTY IN AND NEAR ARCATA FROM ROUTE 299/101 SEPARATION TO 0.2 MILE EAST OF BLUE LAKE UNDERCROSSING PLACE RHMA, REPLACE ASPHALT CONCRETE, AND	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	COLLINS, ROBIN 5601 SOUTH BROADWAY SUITE A EUREKA, CA 95503 (707)834-1151	\$12,381,986 \$12,161,022 \$64,335	08/07/23 09/01/23 05/07/25	91% 96%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 7
04/28/25

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-451-30.0/4 01-0P8404		IN HUMBOLDT COUNTY NEAR PHILLIPSVILLE FORD LOGGING, INC DBA PACIFIC FROM 0.23 MILE NORTH OF FRANKLIN GROVE EARTHSCAPE TO 0.8 MSOUTH OF MAPLE HILLS ROAD DIR'S EMERGENCY F.A REPAIR STORM DAMAGE	1225 CENTRAL AVENUE, SUITE 11 MCKINLEYVILLE, CA 95519	LONG, CODY 1487 SANDY PRAIRIE COURT STE. E FORTUNA CA 95501 (707)496-0332	\$985,000 \$373,768 \$0	12/19/24 02/27/25 10/08/25	0% 38%
20.XX 201130							
01-LAK-20-2.0/2.8 01-0H8404 HSST-P020-(201)E --()		LAKE COUNTY ABOUT 6 MILES WEST OF UPPER LAKE FROM 0.6 MILE WEST OF IRVINE AVENUE TO 0.1 MILE EAST OF MID LAKE ROAD RDWY EXC, PLACE HMA-A & RHMA, CONST SOLDIE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)978-0441	SEYOUN, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$15,945,672 \$11,880,665 \$843,216	07/21/23 08/23/23 11/01/25	68% 74%
HB1							
01-LAK-200-447.0/45.2 01-0P7704		IN LAKE COUNTY ABOUT 16 MILES EAST OF CLEARLAKE OAKS FROM 1.1 TO 1.6 MILES EAST OF WALKER RIDGE ROAD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	GHILOTTI CONSTRUCTION COMPANY, INC 246 GHILOTTI AVE. SANTA ROSA, CA 95407	SEYOUN, KASSAYE P.O. BOX 457 LOWER LAKE, CA 95457 (707)994-5074	\$2,985,000 \$58,081 \$0	12/16/24 02/27/25 08/01/25	7% 2%
20.XX 201130							
01-MEN-1-6.4/9.5 01-0F7104 HSST-S001-(667)E --()		MENDOCINO COUNTY NEAR GUALALA FROM 0.3 MILE NORTH OF HAVENS NECK DRIVE TO GYPSY FLAT ROAD AND FROM 0.5 MILE TO 0.2 MILE SOUTH OF I HMA-A, ROADWAY EXCAVATION, AND MECHANICALL	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	CHEN, PENG 925 N. FRANKLIN STREET FORT BRAGG, CA 95437	\$3,962,961 \$102,225 \$96,926	12/26/24 01/07/25 07/15/25	0% 3%
01-MEN-1-17.0/101.7 01-0P0004		IN MEDOCINO ROUTE 001 PM 101.70/101.70 REPAIR LANDSLIDE DIR'S EMERGENCY F.A. REPAIR LAND SLIDE	BUD GARMAN CONST. SERV. INC. 24900 N HWY 101 WILLITS CA 95490	MOJTABA MOSALLAI 925 NORTH FRANKLIN STREET FORT BRAGG CA 95437 (707)498-5816	\$3,485,000 \$2,917,790 \$0	02/06/24 02/06/24 02/28/25	100% 84% OVER RUN
20.20 201130							
01-MEN-1-31.1/31.6 01-0E11U4 ACST-S001-(662)E --()		MENDOCINO COUNTY NEAR ELK FROM 0.2 MILE SOUTH OF ELK CREEK BRIDGE TO 0.2 MILE NORTH OF ELK CREEK BRIDGE STRUCTURAL CONC BRIDGE, TEMP BRIDGE AND BA	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (707)467-4100	MOSALLAI MOJTABA 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)498-5816	\$12,231,751 \$7,420,991 \$19,823	11/15/23 12/13/23 08/18/25	52% 61%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 8
04/28/25

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-33.7/51 01-0H6004 ACST-S001-(668)E --()		MENDOCINO COUNTY NEAR ELK FROM 0.1 MILE NORTH OF GREENWOOD CREEK BRIDGE TO 0.2 MILE NORTH OF LITTLE LAKE ROAD AT MENDOCINO HMA, RHMA, COLD PLANE, GUARDRAIL, AND DELI	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407	MOSALLAI, MOJTABA 925 N FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$24,615,444 \$487,894 \$487,894	11/25/24 01/24/25 10/10/25	4% 2%
01-MEN-1-40.0/104 01-0P8504		REPAIR SLIDE IN MEN CNTY NEAR LEGGETT AT 0.96 M SOUTH MOBILIZATION LEAD COMPLIANCE PLAN TRAFFIC DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	BUD GARMAN CONSTRUCTION 24900 N HWY 101 WILLITS CA 95490	MOSALLAI MOJTABA 925 N FRANKLIN STREET FORT BRAGG CA 95437 (707)498-5816	\$585,000 \$590,702 \$0	12/28/24 02/13/25 06/23/25	63% 99%
20.XX 201130							
01-MEN-1-51.3/52.1 01-434844 ACST-S001-(664)E --()		MENDOCINO COUNTY AT MENDOCINO FROM LARKIN ROAD TO 0.2 MILE SOUTH OF SURFWOOD ESTATESROAD STRUCTURAL CONCRETE, BAR REINFORCING STEEL	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521 (707)825-1014	MOSALLAI, MOJTABA 925 N FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$11,800,550 \$7,667,229 \$676,670	12/12/23 01/10/24 08/28/25	68% 65% SUSPENDED
HA21							
01-MEN-1-87.8/105.6 01-0H5904 ACST-S001-(663)E --()		MENDOCINO COUNTY NEAR ROCKPORT FROM NORTH OF SOUTH FORK COTTONEVA CREEK BRIDGE TO JUNCTION OF ROUTE 101. PLACE HMA, REMOVE & INSTALL GUARDRAIL.	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (916)825-6509	MOSALLAI, MOJTABA 925 N FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$17,361,218 \$15,745,553 \$0	07/14/23 09/01/23 04/25/25	98% 91%
HA22							
01-MEN-1-114.0/11.6 01-0P7404		REPAIR SLIPOUT IN MENDO CNTY IN GALLOWAY FROM 0.02 MILE EROSION CNTRL GUARDRAIL REPAIR ROADWAY DIR'S EMERGENCY F.A. PAVEMENT REPAIR	ENGELKE CONSTRUCTION INC PO BOX 1387 HEALDSBURG CA 95448	MOSSALLAI MOJTABA 925 N FRANKLIN STREET FORT BRAGG CA 95437 (707)433-8389	\$1,985,000 \$533,901 \$0	12/16/24 02/25/25 06/11/25	53% 27%
20.XX 201130							
01-MEN-1-749.0/78 01-0P1704		MULTIPLE LANDSLIDE REPAIR MENDO CNTY WESTPORT BLUE SLIDE GULCH TRAFFIC CNTRL RECONSTRUCT ROADWAY DIR'S EMERGENCY ORDER F.A. REPAIR SINK	WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO CA 95428	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$2,485,000 \$421,657 \$0	04/22/24 05/21/24 05/31/25	100% 17% OVER RUN
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 9
04/28/25

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-750.0/76.5 01-0N4404		REPAIR LANDSLIDE MEN CNTY NEAR WESTPORT TRAFFIC CONTROL REPAIR DRAINAGE ETC DIR'S EMERGENCY L.B. PAVEMENT REPAIRS	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO CA 95838	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$109,985,000 \$20,465,561 \$0	09/28/23 09/28/23 05/08/25	54% 19%
20.XX 201130							
01-MEN-1-821.0/82.9 01-0P0704		REPAIR MULTIPLE SLIPOUTS MEN CNTY NEAR ROCKPORT TRAFFIC CNTRL RECON RESTRUCT RDWAY DIR'S EMERGENCY F.A. MULTIPLE LOCATION SLIPOUT REPAIRS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$9,985,000 \$9,709,609 \$0	03/18/24 03/29/24 05/30/25	100% 97% OVER RUN
20.XX 201130							
01-MEN-20-33.3/34.4 01-0E0904 ACNH-P020-(198)E --()		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.3 MILE WEST OF RUSSIAN RIVER BRIDGE AND OVERHEAD TO 0.4 MILE EAST OF COUNTY ROAD 144 REPLACE TWO BRIDGES	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	LLCGEOFFREY WRIGHT 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$27,246,031 \$26,866,691 \$8,159	05/06/22 06/09/22 12/24/25	52% 97%
HA21							
01-MEN-101-2.0/45.5 01-0N0604		TRAFFIC CONTROL EMBANK REP EROSION CONTROLMEN CNTY NEAR WILLITS 0.1 S OF HAEHL CREEKTRAFFIC CONTROL REMOVE SOILS REGRADE SLIDEDIR' REPAIR STORM DAMAGE NEAR WILLITS	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$4,985,000 \$4,924,626 \$0	05/08/23 06/19/23 05/30/25	100% 99% OVER RUN
20.XX 201130							
01-MEN-101-33.7/43.2 01-0H1604 ACNH-Q101-(416)E --()		MENDOCINO COUNTY NEAR WILLITS FROM 1.1 MILES NORTH OF WEST ROAD OVERCROSSING TO 0.6 MILE SOUTH OF HAEHL CREEK BRIDGE REPLACE AC SURFACING, PLACE HMA-A, RHMA-G	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST SANTA CLARA CA 95054 (707)467-4118	STEVE TISELL 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$24,417,234 \$23,104,319 \$9,096	05/04/23 06/08/23 04/30/25	98% 94%
HA22							
01-MEN-101-40.0/6 01-0L4204		IN MENDOCINO COUNTY FROM 0.9 MILE NORTH OF COMMISKI ROAD TO 0.1 MILE NORTH OF PIETA CREEK BRIDGE DIR'S EMERGENCY F.A. SLIDE REPAIR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	TISELL, STEVE 21340 BAECHEL ROAD WILLITS, CA 95490 (707)815-5647	\$20,885,000 \$13,559,445 \$0	08/24/21 09/12/21 04/20/25	100% 65% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 10
04/28/25

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-41.3/43.3 01-0K4104 NHHS-Q101-(430)E --()		MENDOCINO COUNTY NEAR WILLITS FROM 0.4 MILE NORTH OF BLACK BART ROAD TO 0.2 MILE SOUTH OF NORTHBOUND OFFRAMP TO ROUTE 20 CONCRETE BARRIER, WILDLIFE FENCE, CLEARING	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	WINTER BRIAN 21340 BAECHTEL ROAD WILLITS, CA 95490 (707)834-1151	\$7,851,745 \$596,623 \$417,381	10/03/24 10/31/24 11/12/25	0% 8% SUSPENDED
01-MEN-101-48.9/55.1 01-0H1704 ACNH-Q101-(423)E --()		MENDOCINO COUNTY NEAR WILLITS FROM 0.6 MILE NORTH OF UPP CREEK BRIDGE TO 0.1 MILESOUTH OF BIG TRAILS DRIVE COLD PLANE AC PAVEMENT AND PLACE HMA-A, RH	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE STREET UKIAH, CA 95482 580 W BEACH STREET WATSONVILLE CA 95076	TISELL, STEVE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)815-5647	\$9,153,515 \$8,515,645 \$78,607	04/26/24 06/05/24 04/29/25	0% 91%
01-MEN-101-55.0/64.9 01-0H5504 ACNH-Q101-(427)E --()		MENDOCINO COUNTY NEAR LONGVALE FROM 2.6 MILES SOUTH OF ARNOLD BRIDGE OVERHEAD 10-179 TO 0.1 MILE NORTH OF LONG VALLEY CREEK BRIDGE HMA, RHMA, AND COLD PLANE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	SEYOUM, KASSAYE (707)223-1213	\$23,108,200 \$2,289,161 \$1,408,358	08/15/24 09/18/24 11/01/25	3% 10%
01-MEN-101-599.0/59.9 01-0P2604		IN MENDOCINO COUNTY NEAR LONGVALE AT LONG VALLEY CREEK BRIDGE. DIR'S EMERGENCY F.A. EMERGENCY BRIDGE DECK REPAIR	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE, SACRAMENTO, CA 95838	CHADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$5,985,000 \$4,004,346 \$0	07/15/24 07/30/24 05/30/25	100% 67% OVER RUN
20.XX 201130							
01-MEN-101-860.0/87.5 01-0P0904		IN MENDOCINO COUNTY NEAR CUMMINGS ON ROUTE101 FROM 1.7 MILES SOUTH TO 0.2 MILE SOUTHOF GRIZZLY CREEK 101/271 SEPERATION DIR'S EMER REPAIR SLIDE DAMAGE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	TISELL, STEVE (707)815-5647	\$3,985,000 \$2,773,318 \$0	03/10/24 04/24/24 10/16/25	33% 70%
20.XX 201130							
01-MEN-101-974.0/97.4 01-0P9904		REPAIR STORM DAMAGE MEN CNTY ABOUT 8 MILES SOUTH OF LEGGET STABILIZE EMBANKMENT SPOLE WITH ROCK SLOPEDIR'S EMERGENCY F.A. PAVEMENT REPAIRS	J.F. SHEA CONSTRUCTION 667 BREA CANYON ROADSUITE 30 WALNUT CA 91789	RODRIGUEZ JOAQUIN 1487 SANDY PRAIRIE COURT STE E FORTUNA CA 95540 (707)621-0000	\$1,985,000 \$0 \$0	04/01/25 04/17/25 08/26/25	0% 0%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 11
04/28/25

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-128-4.0/.5 01-0P0804		REPAIR STORM DRAIN MENDO CNTY NEAR NAVARRO TRAFFIC CNTRL STABILIZE RD WAY EXCAVATION DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO CA 95428	MOSALLAI MOJTABA 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)498-5816	\$985,000 \$494,901 \$0	03/07/24 04/25/24 01/31/25	100% 50% OVER RUN
20.XX 201130							
01-MEN-128-37.4/49.4 01-0L7404		MENDOCINO COUNTY AT VARIOUS LOCATIONS NORTHWEST CONSTRUCTION, INC. FROM 0.9 MILE EAST OF FISH ROCK ROAD - 9011 COLONY DRIVE ROAD 122 TO 1.5 MILES WEST OF END OF COUNTY CORRUGATED STEEL PIPE, STRUCTURAL CONCRETE	REDWOOD VALLEY CA 95470		\$412,810 \$0 \$0	06/25/24 10/02/24	0% 0%
01-MEN-162-8.0/8.4 01-0A1314 ACST-P162-(043)E --()		MENDOCINO COUNTY ABOUT 8 MILES EAST OF LONGVALE FROM 0.2 MILE WEST TO 0.1 MILE EAST OF EEL RIVER BRIDGE REPLACE BRIDGE.	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD, VALLEY CA 95470 (707)496-4368	\$17,225,571 \$2,410,208 \$1,750	06/12/23 07/03/23 11/20/26	3% 14% SUSPENDED
01-MEN-162-11.5/11.8 01-0B5304 STER-19FF-(004)E --()		IN MENDOCINO NEAR DOS RIOS FROM 1.4 TO 1.7 MILES EAST OF RODEO CREEK BR #10-237 STABILIZE ROADWAY	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95502 (707)443-6371	ROOSBEH HADIPOUR 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$20,328,251 \$19,586,182 \$7,572	11/08/21 11/30/21 04/25/25	99% 96%
HA23							
01-MEN-162-/25.7 01-0H1504 ACST-P162-(044)E --()		MENDOCINO COUNTY NEAR LONGVALE FROM ROUTE 101 TO 1.1 MILES SOUTH OF POONKINNEY ROAD NEAR COVELO HMA, RHMA, AND GEOSYNTHETIC PAVEMENT INTER	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	TISELL, STEVE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)815-5647	\$36,099,584 \$21,486,834 \$0	03/26/24 05/15/24 09/09/25	40% 60%
HA22							
01-MEN-253-1.6/2.2 01-0J6314 ACST-ER -(39A)0 --()		MENDOCINO COUNTY NEAR BOONVILLE FROM 0.1 MILE WEST OF SINGLEY CATTLEPASS TO 1.3 MILES WEST OF SODA CREEK BRIDGE CONSTRUCT GROUND ANCHOR WALL, PLACE RSP, P	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	SEYOUUM, KASSAYE 15523 40TH AVE CLEARLAKE, CA 95422 (707)223-1213	\$9,813,804 \$9,528,738 \$0	10/02/23 10/25/23 04/07/25 04/08/25	100% 100% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 12
04/28/25

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-253-130.0/13 01-0P3504		REPAIR SLIPOUT MEN CNTY NEAR UKIAH EROSION CNTRL MECHANICALLY STABILIZED DIR'S EMERGENCY F.A. REPAIR SLIPOUT	REGE CONSTRUCTION INC. 600 SANTANA DR CLOVERDALE CA 95425	CHEN PENG 925 N. FRANKLIN STREET FORT BRAGG CA 95437 (707)684-9518	\$1,485,000 \$0 \$0	02/24/25 03/11/25 07/16/25	0% 0%
20.XX 201130							
01-MEN-271-24.0/2.5 01-0P9404		IN MENDOCINO COUNTY NEAR CUMMINGS FROM 0.68 MILE TO 0.78 MILE SOUTH OF 101/271 SEPARATION DIR'S EMERGENCY FA SLIDE REPAIR	BUD GARMAN CONST. SERVICES INCMOJTABA MOSALLAI 24900 N. HWY 101, WILLITS, CA 94590	925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$1,485,000 \$489,454 \$0	02/03/25 03/11/25 07/25/25	43% 33%
20.20 201130							
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. PO BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$5,401,364 \$0	03/31/17 05/25/17 05/04/21	100% 90% OVER RUN
20.20 201130							
01-VAR--/0 01-0L9604		MENDOCINO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, HMA-A, COLD PL	T.P.A. CONSTRUCTION, INC. 1770 BOOTH ROAD ROSEVILLE CA 95747	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)994-5074	\$2,157,234 \$59,675 \$0	05/02/24 05/31/24 09/01/25	0% 3%
01-VAR--/0 01-0M9104		DEL NORTE, HUMBOLDT, LAKE, AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS THERMOPLASTIC PAVEMENT MARKINGS, TRAFFIC S	STERNDAHL ENTERPRISES LLC 11861 BRANFORD STREET SUN VALLEY CA 91352	TISELL, STEVE 21340 BAECHEL ROAD WILLITS, CA 95490 (707)815-5647	\$2,358,160 \$0 \$0	05/23/24 06/11/24	0% 0%
01-VAR--/0 01-0N8804		MAJOR ITEMS OF WORK INCLUDE TRAFFIC CONTROL, REMOVE SLIDE DEBRIS, EROSION CONTROL AND ADDITIONAL ITEMS DIR'S EMERGENCY F.A. EMERGENCY SLIDE REPAIR	GR SUNDBERG, INC. 5521 BOYD ROAD ARCATA, CA 95521	DUNNE, RYAN 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)346-9027	\$2,485,000 \$1,498,609 \$0	12/05/23 01/18/24 04/30/25	30% 60%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 13
04/28/25

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01--/0 01-0M8804		HAZARD TREE REMOVAL SLOPE REPAIR SURFACE DRAINAGE REPAIRS DIR S EMERGENCY F.A. REPAIR SNOW STORM DAMAGE	WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVEL0, CA 95428	SEYOUM, KASSAYE 15523 40TH AVE. CLREARLAKE, CA 95422 (707)223-1213	\$8,610,000 \$7,691,590 \$0	03/30/23 04/12/23 03/14/25 03/21/25	100% 100% COMPLETED
20.XX 201130							

Totals: Authorized Final Amt: \$885,414,118 Completed to Date: \$511,588,321 Work This Month: \$6,064,942

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 14
04/28/25

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-36-14.4/16.8 02-1J75U4 HSNH-S036-(121)E --()		LASSEN COUNTY ABOUT 9 MILES WEST OF SUSANVILLE FROM 1.3 MILES WEST TO 1.2 MILES EAST OF WILLARD CREEK ROAD PLACE HMA AND CLASS 2 AB, EXCAVATE ROADWAY	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013		\$13,839,809 \$0 \$0	01/23/25 02/13/25	0% 0%
02-LAS-36-100.0/14 02-2K5404		BAD FRED DO N LASSEN CNTY ABOUT 7 MILES EAST WESTWOOD TRAFFIC CNTRL PLACE HMA LEVELING COURSES DIR'S EMERGENCY L.B. PAVEMENT REPAIRS	TULLIS INC PO BOX 493416 REDDING CA 96049	GIBBS DANIEL 471-800 DIANE DRIVE JOHNSTONVILLE CA 96130 (530)340-5464	\$5,185,000 \$1,070,699 \$0	01/31/25 03/19/25 02/06/26	10% 21%
20.XX 201130							
02-LAS-36-/6.1 02-4H0604 ACNH-S036-(120)E --()		LASSEN AND PLUMAS COUNTIES FROM MELISSA AVENUE TO 0.6 MILE EAST OF RED RIVER CANAL ROADWAY EXC. CLASS 2 AGGREGATE BASE, HMA,	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013 (530)335-5501	GIBBS DANIEL 471-800 DIANE LANE SUSANVILLE CA 96130 (530)759-3733	\$38,245,254 \$9,938,929 \$5,578,377	11/05/24 12/03/24 12/23/25	2% 26%
02-LAS-139-.7/11 02-4H0704 ACST-S139-(025)E --()		LASSEN COUNTY NEAR SUSANVILLE FROM 0.1 MILE NORTH OF CHESTNUT STREET TO 2.6 MILESSOUTH OF HORSE LAKE ROAD PLACE HMA (TYPE A), TRAFFIC CONTROL SYSTEM	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013 (530)335-5501	GIBBS DANIEL 471-800 DIANE DRIVE SUSANVILLE CA 96130 (530)759-3733	\$13,850,085 \$1,580,045 \$1,580,045	01/29/25 02/13/25 10/30/25	7% 11%
02-PLU-36-13.6/14.2 02-0J6404 SNHG-P036-(121)E --()		PLUMAS COUNTY NEAR CHESTER FROM 0.2 MILE WEST OF BAILEY CREEK BRIDGE TO 0.3 MILE EAST OF COUNTY ROAD A-13 PLACE HMA, MINOR CONCRETE ISLAND PAVING, &	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	GIBBS DANIEL 471-800 DIANE DRIVE SUSANVILLE CA 96130 (530)759-3733	\$7,566,694 \$7,590,935 \$0	12/19/23 01/23/24 11/04/24	88% 98%
02-PLU-70-58.2/78.4 02-1H58U4 ACNH-P070-(146)E --()		PLUMAS COUNTY AT AND NEAR CROMBERG FROM GILL RANCH ROAD TO 0.2 MILE WEST OF BIG GRIZZLY CREEK BRIDGE RECONSTRUCT ROADWAY, HMA PAVING, DRAINAGE	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (530)356-7818	ZDENEK MIKE 546 LAWRENCE ST QUINCY CA 95971 (530)356-7818	\$94,717,924 \$26,439,855 \$1,055,412	06/27/23 08/18/23 02/13/26	21% 28%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 15
04/28/25

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-89-12.9/20 02-4H03U4 TBGP-S089-(033)E --()		PLUMAS COUNTY IN AND NEAR GREENVILLE FROM 0.8 MILE SOUTH OF DIXIE CANYON ROAD TO WOLF CREEK BRIDGE AND FROM MILL STREET TO 0.4 MIL HMA OVERLAY.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013 (530)962-8402	FARLEY DAMION 2707 NOTRE DAME BLVD CHICO CA 95928 (530)759-3778	\$13,389,389 \$63,000 \$63,000	12/20/24 01/14/25 08/21/25	100% 0%
02-PLU-89-30.2/42.2 02-3H6904 TBGP-S089-(034)E --()		PLUMAS COUNTY NEAR CANYON DAM FROM 0.1 MILE NORTH OF LAKE ALMANOR SPILLWAY TO ROUTE 36 PLACE HMA, FULL DEPTH RECYCLING- FOAMED ASP	DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020 (530)335-5501	MENDOZA SERGIO (530)945-2437	\$34,503,291 \$1,304,338 \$353,571	11/21/24 01/14/25 11/20/25	7% 4% SUSPENDED
02-PLU-89-200.0/20.6 02-0K7804 20.20 201130		REMOVE AND REPLACE AC SURFACE, FIX STRIPESPLUMAS COUNTY NEAR WOLF CREEK REMOVE AND REPLACE WITH 0.1 GRIND &OVERLAYDIR'S EMERGENCY GREENVILLE PAVING	DARREN TAYLOR CONSTRUCTION INCHIGGINS KYLE 19672 N. HIRCH CT. ANDERSON, CA 96007	13700 HIGHWAY 36 EAST RED BLUFF CA. 96080 (530)356-9242	\$373,000 \$0 \$0	07/06/23 07/25/23	0% 0%
02-SHA-5-4.9/5.1 02-4H1504 20.20 201130		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$270,000 \$140,841 \$0	12/06/17 03/07/18 01/13/18	100% 52% OVER RUN
02-SHA-5-17.3/25 02-4J0514		SHASTA COUNTY IN AND NEAR REDDING FROM ROUTE 299 TO WEST FORK STILLWATER CREEK BRIDGE MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)532-8097	NATHAN ALEXANDER 1031 BUTTE STREET SUITE 205 REDDING CA 96001 (530)604-5102	\$7,312,165 \$6,389,674 \$0	03/05/24 03/11/24 03/14/25 04/04/25	100% 100% COMPLETED
02-SHA-5-28.8/44.1 02-3H6804 ACIM-005 -(8)6 --()		SHASTA COUNTY ABOUT 6 MILES NORTH OF SHASTA LAKE CITY FROM PIT RIVER BRIDGE TO 1.2 MILES SOUTH OF DOG CREEK BRIDGE PLACE RHMA, PAINT TRAFFIC STRIPE, & INSTAL	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96001 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	HIGGINS KYLE 1015 BUTTE ST REDDING CA 96001 (530)356-9242	\$29,424,937 \$27,794,235 \$81,322	10/26/23 11/08/23 04/24/25	97% 93% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 16
04/28/25

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-273-18.5/18.7 02-4H0504 ACNH-X089-(124)E --()		SHASTA COUNTY IN AND NEAR REDDING ON ROUTE273 FROM 0.5 MILE NORTH OF SULPHUR CREEK BRIDGE TO 0.2 MILE SOUTH OF TWIN VIEW BOULEVARD PLACE RHMA, HMA, MINOR CONCRETE, AND REPLA	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105	ALEXANDER, NATHAN 1031 BUTTE ST, SUITE 205 REDDING, CA 96001 (530)604-5102	\$28,618,713 \$27,255,431 \$0	11/16/23 12/13/23 04/04/25	91% 94%
02-SIS-0-/0 02-1K4004		SECURITY MEASURES AT MAINTENANCE STATIONS22 MAINTENANCE STATIONS IN DISTRICT 2 SCOPE OF WORK INCLUDES INSTALL OF FENCING DIR'S EME PAVEMENT REPAIRS	ROBERT J FRANK CONSTRUCTION 2806 TARMAC RD REDDING CA 96003	HIGGINS KYLE 13700 HIGHWAY 36 EAST RED BLUFF CA 96080 (530)356-9242	\$2,785,000 \$499,451 \$0	06/19/24 02/25/25 10/21/25	29% 18%
20.10 201352							
02-SIS-3-46.8/48 02-1H5204 ACNH-X093-(010)N --()		SISKIYOU COUNTY IN YREKA ON ROUTE 3 FROM 0.4 MILE NORTH OF LAURA LANE TO JUNIPER DRIVE AND ON ROUTE 263 FROM ROUTE 3 TO 1.0MILE SO ROADWAY REHABILITATION	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO, CA 95838 (916)283-9950	HENRY, AUSTIN 1725 S. MAIN STREET YREKA, CA 96097 (530)605-5861	\$64,529,234 \$64,477,999 \$0	08/04/22 08/15/22 04/22/25	94% 97% SUSPENDED
02-SIS-3-46.8/48 02-3J4904		SISKIYOU COUNTY IN YREKA FROM 0.4 MILE NORTH OF LAURA LANE TO JUNIPER DRIVE INSTALL DECORATIVE LIGHTING PLANTERS AND	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	AUSTIN, HENERY 1745 S MAIN ST YREKA, CA 96097 (530)605-5861	\$1,623,638 \$1,537,675 \$0	02/08/23 03/17/23 11/12/24	73% 95%
02-SIS-3-47.4/0 02-1H7104		SISKIYOU COUNTY IN YREKA ON ROUTE 3 AT YREKA MAINTENANCE STATION AND ON ROUTE 5 FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF SOUTH YRE NEW MECHANIC SHOP AT YREKA MAINTENANCE STA	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650		\$5,477,279 \$0 \$0	11/13/24 12/04/24	0% 0%
02-SIS-3-311.0/0 02-2K5704		LIGHT HILL ROAD SLIDE IN SIS COUNTY NEAR FORT JONES AT LIGHTHILLREPAIR SLOPE CLEAN UP SLIDE MATERIAL DIR'S EMERGENCY L.B. PAVEMENT REPAIRS	ST RHOADES CONSTRUCTION INC 8585 COMMERCIAL WAY REDDING CA 96002	RIDDLE NICHOLAS 1625 MOTT ROAD MOUNT SHASTA CA 96067 (530)235-9814	\$556,000 \$151,096 \$0	02/12/25 03/24/25 02/27/25 04/02/25	100% 100% COMPLETED
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 17
04/28/25

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-5-2.5/15.9 02-3H32U4 ACNH-0059-(181)E --()		SISKIYOU COUNTY AT AND NEAR DUNSMUIR FROM CENTRAL DUNSMUIR UNDERCROSSING TO BLACK BUTTE OVERHEAD PAVEMENT REHABILITATION AND DECK REPLACEME	WALSH-MYERS JOINT VENTURE 929 W ADAMS STREET CHICAGO IL 60607 (312)563-5452	HENRY AUSTIN 1625 MOTT RD MT SHASTA 96067 (530)605-5861	\$145,310,166 \$141,096,997 \$2,782,569	04/28/23 06/06/23 11/28/25	88% 95%
02-SIS-96-43.5/58 02-1H5904 ACNH-P096-(064)E --()		SISKIYOU COUNTY AT AND NEAR HAPPY CAMP AT 0.8 MILE WEST OF GORDON'S FERRY ROAD AND AT PORTUGUESE CREEK REPLACE CULVERTS WITH BRIDGES, STREAMBED R	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	RIDDLE NICHOLAS 1625 MOTT ROAD MOUNT SHASTA CA 96067 (530)949-7994	\$11,221,299 \$8,003,190 \$216,924	08/07/23 08/30/23 10/29/25	0% 71%
02-SIS-96-76.8/78 02-1H3604		SISKIYOU COUNTY NEAR HORSE CREEK FROM 0.4 MILE WEST OF KLAMATH RIVER BRIDGE 45 TO 2.1 MILES WEST OF KOHL CREEK REPLACE BRIDGE.	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	RIDDLE NICHOLAS 1625 MOTT RD MOUNT SHASTA CA 96067 (530)949-7994	\$32,725,487 \$20,050,438 \$1,010,067	03/22/24 05/10/24 09/16/25	42% 61%
02-SIS-96-466.0/46.6 02-2K6204		SLIP OUT SIS 96 PM 46.6 POTENTIAL LAND SLIDE SIS CNTY NEAR HAPPY CAMP AT 2.3 MILES EASTDIR'S EMERGENCY L.B. PAVEMENT REPAIRS	STIMPEL-WIEBELHAUS ASSOCCM INC 1168 INDUSTRIAL STREET REDDING CA 96002	RIDDLE NICHOLAS 1625 MOTT ROAD MOUNT SHASTA CA 96067 (530)235-9814	\$2,955,000 \$0 \$0	02/28/25 04/24/25 05/23/25	0% 0%
20.XX 201130							
02-SIS-97-18.0/22.4 02-0K6404 ACNH-P097-(045)E --()		SISKIYOU COUNTY NEAR GRASS LAKE FROM 1.4 MILES NORTH OF DEER MOUNTAIN ROAD TO 0.6 MILE NORTH OF GRASS LAKE REST AREA CONSTRUCT WILDLIFE OVERPASS, INSTALL CULVE	MCCUEN CONSTRUCTION, INC. 1326 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	HENRY AUSTIN 1625 MOTT ROAD MOUNT SHASTA CA 96067 (530)605-5861	\$13,293,018 \$145,926 \$145,926	12/31/24 01/21/25 09/29/25	1% 1%
02-SIS-97-21.8/0 02-4J1404		SISKIYOU COUNTY ABOUT 22 MILES NORTH OF WEED AT GRASS LAKE SAFETY ROADSIDE REST AREA INSTALL GRINDER PUMP, ADD CHANGING STATION	KEVIN MACK CONSTRUCTION INC. 23420 MILLVILLE WAY MILLVILLE CA 96062 (530)547-3360	RIDDLE NICHOLAS 1625 MOTT ROAD MOUNT SHASTA CA 96067 (530)949-7994	\$479,400 \$18,831 \$0	06/18/24 07/17/24 09/17/25	0% 4%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 18
04/28/25

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-97-45.0/54.1 02-4H0004 ACNH-X089-(011)E --()		SISKIYOU COUNTY IN AND NEAR DORRIS ON ROCKY MOUNTAIN CONSTRUCTION ROUTE 97 FROM 0.3 MILE SOUTH OF SAMS NECK ROAD TO OREGON STATE LINE AND ON ROUTE 161FROM ROU HOT MIX ASPHALT, PAVEMENT DELINEATION, & E	4815 TINGLEY LANE #A KLAMATH FALLS OR 97603 (541)882-8377	HENRY AUSTIN 1745 S MAIN ST YREKA CA 96097 (530)605-5861	\$11,236,560 \$9,273,897 \$0	02/23/24 05/22/24 05/01/25	86% 81%
02-TEH-5-5.6/42 02-0K0104		TEHAMA COUNTY NEAR CORNING AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF LIBERAL AVENUE OVERCROSSING TO COTTONWOOD CREEK BRIDGE OVER ROADSIDE SIGN - ONE POST, THERMOPLASTIC ST	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742 (916)635-5175	HIGGINS KYLE 13700 HIGHWAY 36 EAST RED BLUFF CA 96080 (530)356-9242	\$672,171 \$222,573 \$0	06/17/24 08/30/24 02/11/25	47% 33% SUSPENDED
02-TEH-5-40.5/41.9 02-1H6804		TEHAMA COUNTY ABOUT 7 MILES NORTH OF RED BLUFF FROM 0.3 MILE NORTH OF SNIVELY ROAD OVERCROSSING TO 0.4 MILE NORTH OF BOWMAN ROAD O CONSTRUCT NEW SCALE FACILITY.	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	WORDEN, EDWARD 2660 GATEWAY DR ANDERSON, CA 96007 (530)604-5118	\$22,842,396 \$22,520,121 \$0	02/13/23 02/27/23 03/18/25 03/26/25	100% 100% COMPLETED
02-TEH-36-20.0/39.7 02-4H0204 ACNH-P036-(120)E --()		TEHAMA COUNTY NEAR RED BLUFF FROM 0.8 MILEEAST OF SALT CREEK BRIDGE TO BAKER ROAD PLACE RHMA AND HMA, CORRECT SEGMENTS, AND	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105	BADE TIM 1031 BUTTE STREET RED BLUFF CA 96001 (530)604-4845	\$11,797,123 \$12,004,101 \$0	10/23/23 11/14/23 02/28/25	86% 98% SUSPENDED
02-TEH-36-41.9/42.6 02-4H7104		TEHAMA COUNTY IN RED BLUFF AT VARIOUS LOCATIONS FROM EAST SAND SLOUGH BRIDGE TO PAYNES CREEK SLOUGH BRIDGE SEAT EXTENDER (SLAB BRIDGE TYPE), CORE CON	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (530)346-9242	HIGGINS KYLE 13700 HIGHWAY 36 EAST RED BLUFF CA 96080 (530)346-9242	\$3,082,637 \$2,999,911 \$176,494	07/26/24 08/16/24 04/21/25	62% 97%
02-TEH-36-618.0/.2 02-1K9004		D2 PARK FIRE DO PLU SHA TEH BUTTE CNTYS VAR LOCATIONS TRAFFIC CONTRL REMOVE TREES REPLACE CULVERDIR'S EMERGENCY L.B. PAVEMENT REPAIRS	JF SHEA CONSTRUCTION INC PO BOX 494519 REDDING CA 96049	FARLEY DAMION 2707 NOTRE DAME BLVD CHICO CA 95926 (530)759-3778	\$18,405,000 \$9,173,426 \$0	07/30/24 09/10/24 09/22/25	100% 50% OVER RUN
20XX 202130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 19
04/28/25

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-99-4.2/4.8 02-0J0104 HSNH-P099-(685)E --()		TEHAMA COUNTY ABOUT 7.0 MILES SOUTH OF LOSMOLINOS FROM 0.3 MILE SOUTH OF SOUTH AVENUE TO 0.6 MILE SOUTH OF VINA ROAD PLACE HMA, CCTV TOWER AND INSTALL LIGHTING	BALDWIN CONTRACTING COMPANY INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$9,805,716 \$0 \$0	07/11/24 08/07/24	0% 0%
02-TRI-299-15.0/25.7 02-3H70U4 ACNH-P299-(217)E --()		TRINITY COUNTY NEAR DEL LOMA FROM 1.0 MILEEAST OF TRINITY RIVER BRIDGE NO.05-0006 TO0.1 MILE WEST OF PRAIRIE CREEK ROAD RHMA-G, HMA (TYPE A), COLD PLANE AC, & SOL	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	WORDEN EDWARD 1031 BUTTE STREET REDDING CA 96001 (530)604-5118	\$17,296,140 \$0 \$0	08/09/24 09/03/24 10/20/25	0% 0%
02-VAR-999-/0 02-3J4504		MODOC COUNTY AT VARIOUS LOCATIONS INSTALL GATEWAY MONUMENTS.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013 (530)335-5501	HIGGINS KYLE 1015 BUTTE ST REDDING CA 96001 (530)356-9242	\$685,989 \$628,788 \$0	11/06/23 01/18/24 07/31/24	96% 91%
02-VAR--/0 02-2K1104		COTTONWOOD CREEK BRIDGE JOINT REPLACEMENT VAR CNTY NEAR COTTONWOOD CREEK OVERHEAD REMOVE REPLACE EXPANSION JOINTS DIR'S EMERGENCY PAVEMENT REPAIRS	JF SHEA CONSTRUCTION INC 17400 CLEAR CREEK ROAD REDDING CA 96001	ALEXANDER NATHAN 1031 BUTTE ST SUITE 205 MS 60 REDDING CA 96001 (530)604-5102	\$1,769,000 \$0 \$0	10/21/24 12/05/24 06/27/25	0% 0%
20.XX 201130							
02-VAR--/0 02-2J9804		LASSEN, PLUMAS, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, HMA (TYP	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SHOUKIE ALAWAR 13700 HWY 36E RED BLUFF CA 96080 (530)605-5874	\$4,505,700 \$4,422,913 \$0	05/31/23 06/22/23 09/24/24 04/14/25	71% 96% COMPLETED
02-VAR--/0 02-3J3204		TRINITY COUNTY AT VARIOUS LOCATIONS BRIDGE POLYESTER CONCRETE OVERLAY & METHAC	Q&D CONSTRUCTION LLC 1050 S. 21ST STREET SPARKS NV 89431 (775)786-2677	GASIK JOEL 1657 RIVERSIDE DR REDDING CA 96001 (530)751-6116	\$4,912,269 \$1,146,572 \$0	06/06/24 06/20/24 05/17/25	18% 23%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 20
04/28/25

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-2K2704		NOV 24 SR 70 SLIDES IN BUTTE AND PLUMA CNTYS FROM JARBO GAP TRAFFIC CNTRL, CLEAR SLIDE MATERIAL DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	MERCER-FRASER COMPANY PO BOX 1006 EUREKA CA 95502	ZDENEK MIKE 546 LAWRENCE STREET QUINCY CA 95971 (530)356-7818	\$1,525,000 \$1,416,850 \$0	11/23/24 01/06/25 04/01/25	82% 93%
20.XX 201130							
02-VAR--/0 02-0K6004		HUMBOLDT, MENDOCINO, LAKE, TRINITY, SISKIYOU, MODOC, TEHAMA, SHASTA, LASSEN, PLUMAS, BUTTE, GLENN, SIERRA, COLUSA, NEVADA, PLACER, CONSTRUCT MIDDLE MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)438-8500	GRANADOS ANTHONY 703 B ST MARYSVILLE CA 95901 (530)682-6584	\$60,000 \$54,640 \$0	08/09/23 08/09/23 12/31/26	0% 91%

Totals:	Authorized Final Amt:	<u>\$676,847,482</u>	Completed to Date:	<u>\$409,413,375</u>	Work This Month:	<u>\$13,043,705</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 21
04/28/25

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-5.0/10.2 03-4H76U4 HSNH-P032-(051)E --()		BUTTE COUNTY IN CHICO FROM MUIR AVENUE TO INTERCHANGE OF STATE ROUTES 99 AND 32 REHABILITATE PAVEMENT, INSTALL SIGNAL, LIG	BALDWIN CONTRACTING COMPANY INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHINO CA 95928	RECHS, DANIEL 2707 NOTRE DAME BLVD CHICO, CA 95928	\$30,873,443 \$3,132,484 \$2,847,336	06/17/24 07/10/24 12/31/25	2% 10%
03-BUT-32-174.0/37.7 03-1N4404		HAZARDOUS TREE/DEBRIS REMOVAL PAVEMENT REPAIR, REPLACE DAMAGED R/W FENCING/GUARDRAIL AND SIGNS DIR'S EMERGENCY F.A. PARK FIRE	LAMON CONSTRUCTION COMPANY 871 VON GELDERN WAY YUBA CITY, CA 95991	RECHS, DAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-1567	\$4,000,000 \$1,589,919 \$0	08/16/24 10/08/24 08/27/25	39% 40%
20.XX 201130							
03-BUT-70-46.0/47 03-3H5404 ACST-ER -(31P)0 --()		BUTTE COUNTY NEAR PARADISE FROM 0.8 MILE WEST OF SHADY REST AREA TO 0.2 MILE EAST OF SHADY REST AREA. RAISE ALIGNMENT, PLACE HMA, STRUCTURAL CON	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95741	RECHS, DANIEL 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-1567	\$31,663,767 \$29,651,932 \$30,622	02/10/23 04/04/23 07/28/25	83% 93%
03-BUT-70-350.0/36 03-0N7904		GEOTECHNICAL DRILLING TO INSTALL A SLOPE INCLINOMETER FOR SLOPE MONITORING COLD PLANE ASPHALT PAVEMENT DIR'S EMERGENCY F.A. BUT 70 SLIP OUT	BALDWIN CONTRACTING COMPANY INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	RECHS, DAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-1567	\$750,000 \$629,915 \$0	01/16/24 03/07/24 02/24/25	98% 84%
20.XX 201130							
03-BUT-99-3.1/5 03-1H1404 ACNH-P099-(690)E --()		BUTTE COUNTY IN AND NEAR GRIDLEY FROM HOLLIS LANE TO 0.2 MILE NORTH OF FORD AVENUE RHMA, HMA, LIGHTING SYSTEMS, CURB RAMPS, S	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	WATTS, DUSTIN 2704 NOTRE DAME BLVD CHICO, CA 95928 (530)320-6457	\$18,232,285 \$196,000 \$37,500	01/08/25 02/10/25 10/02/26	0% 1%
03-BUT-191-8.4/10.1 03-0J8704 ACST-ER -(37Y)0 --()		BUTTE COUNTY IN AND NEAR PARADISE FROM 0.3MILES SOUTH OF AIRPORT ROAD TO 0.2 MILES NORTH OF OLD CLARK ROAD STABILIZE CUT SLOPE, WIDEN SHOULDERS, REPL	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$12,646,491 \$12,261,375 \$0	12/28/22 03/16/23 02/26/25	97% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 22
04/28/25

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-COL-5-30.0/10 03-4J2104		AN EMERGENCY PROJECT TO REPAIR FAILED PAVEMENT DIRECTOR'S EMERGENCY F.A. COL 5 PAVEMENT	VINTAGE PAVING COMPANY, INC 119 MAIN STREET WINTERS, CA 95694	GRIFFITH, GARRETT 379 COLUSA AVE. YUBA CITY, CA 95991 (530)682-3842	\$1,500,000 \$1,343,214 \$0	03/03/23 09/22/23 10/01/24	42% 90%
20.20 201130							
03-ED-50-75.4/8 03-4H8904 HSNH-P050-(157)E --()		EL DORADO COUNTY IN SOUTH LAKE TAHOE FROM NORTH JUNCTION ROUTE 89 TO PIONEER TRAIL MODIFY LIGHTING AND FIBER OPTIC CABLE SYST	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577	ALTERNON, NATHAN 3976 DUROCK ROAD, SUITE 102 SHINGLE SPRINGS, CA 95682 (530)957-1110	\$21,215,124 \$7,203,145 \$6,000	03/28/24 04/19/24 09/05/25	30% 34% SUSPENDED
03-ED-50-180.0/58 03-4J9104		SITE PREPARATION, REMOVE DEAD, DYING AND HAZARDOUS TREES AND DEBRIS, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A. ED 50 TREE REMOVAL	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY CAMERON PARK, CA 95682	PHILLIPS, JODY 3976 DUROCK RD SHINGLE SPRINGS, CA 95682 (916)799-7951	\$2,485,000 \$2,372,890 \$0	07/10/23 11/08/23 03/31/25	50% 95%
20.XX 201130							
03-ED-50-189.0/18.9 03-1N1804		IN PLACER COUNTY AT 3065 BLAIRS LN, PLACERVILLE, CA 95667 AT THE CALTRANS PLACERVILLE MAINTENANCE STATION DIR'S EMERGENCY F.A. RETAINING WALL	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY CAMERON PARK, CA 95682	THOMPSON, BRIAN 3976 DUROCK ROAD, STE. 102 SHINGLE SPRINGS, CA 95682 (530)565-3834	\$446,000 \$145,625 \$0	05/30/24 06/20/24 06/10/25	28% 33%
20.XX 201130							
03-ED-50-672.0/67.2 03-0N6504		MOBILIZATION, ROCKFALL MITIGATION, SLOPE STABILIZATION, DEBRIS REMOVAL, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A. ED 50 ROCKFALL - SLOPE STABILIZATION	NEIL'S CONTROLLED BLASTING LP P.O. BOX 749 NEWCASTLE, CA 95658	ALTERNON, NATHAN 3976 DUROCK ROAD, SUITE 102 SHINGLE SPRING CA 95682 (530)957-1110	\$785,000 \$165,785 \$0	12/21/23 04/15/24 04/23/26	15% 21%
20.XX 201130							
03-ED-193-.7/10.2 03-2G9204		EL DORADO COUNTY NEAR COOL AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF AMERICAN RIVER ROAD TO 0.5 MILE EAST OF LONGVIEW LANE INSTALL CURED-IN-PLACE PIPELINER AND CSP D	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650	THOMPSON, BRIAN 3976 DUROCK RD #102 SHINGLE SPRINGS 95682 (530)565-3834	\$250,270 \$247,298 \$0	06/06/24 07/15/24 12/31/24	8% 99%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 23
04/28/25

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-5.9/6.4 03-2G9404		EL DORADO COUNTY NEAR GREENWOOD FROM 0.2 MILE EAST OF PILGRIM COURT TO 0.2 MILE SOUTH OF SLIGER MINE ROAD INSTALL CURED-IN-PLACE PIPELINERS.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650 (916)259-1576	THOMPSON, BRIAN 3976 DUROCK RD SHINGLE SPRINGS, CA 95682 (530)565-3834	\$326,145 \$290,955 \$0	06/11/24 07/31/24 12/31/24	10% 89%
03-ED-193-10.3/11.7 03-2G9604		EL DORADO COUNTY FROM 0.4 MILE WEST OF GRAYBAR MINE ROAD TO 0.4 MILE SOUTH OF SPANISH DRY DIGGINS ROAD INSTALL CURED-IN-PLACE PIPELINER & REINFOR	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650 (916)259-1576	THOMPSON, BRIAN 3976 DUROCK RD SHINGLE SPRINGS, CA 95682 (530)565-3834	\$304,564 \$286,910 \$0	06/19/24 07/22/24 01/31/25	27% 93%
03-GLE-32-2.8/3.2 03-2J5904 SNHG-P032-(052)E --()		GLENN COUNTY NEAR ORLAND FROM 0.2 MILE WEST TO 0.2 MILE EAST OF COUNTY ROAD P INSTALL TRAFFIC SIGNAL.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650 (916)259-2395	MAKHOUL, HUSAM 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)954-0879	\$1,587,835 \$477,884 \$477,884	12/23/24 01/21/25 08/19/25	18% 30%
03-GLE-162-65.5/69.7 03-3J4324		GLENN COUNTY IN AND NEAR WILLOWS FROM ROUTE 162/5 SEPARATION TO COUNTY ROAD P MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES ROAD GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)438-8537	MAKHOUL, HUSAM 2707 NOTRE DAME BLVD CHICO CA 95928 (530)954-0879	\$3,650,384 \$2,365,710 \$0	09/23/24 11/19/24 04/18/25	71% 64%
03-GLE-162-76.3/78.6 03-3F0604 ACST-P162-(041)E --()		AT BUTTE CITY, FROM ROUTE 45 TO 0.1 MILE EAST OF MCDOUGALL STREET. REPLACE SACRAMENTO RIVER BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	WATTS, DUSTIN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)320-6457	\$83,645,568 \$73,913,823 \$611,030	01/07/22 02/02/22 12/17/25	39% 88%
03-NEV-20-301.0/30.1 03-2H6214		MOBILIZATION, STABILIZE SLOPE, PLACE RSP REMOVE SLIDE MATERIAL, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY L.B. WHITE CLOUD SLIP OUT	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES, CA 90074	JOHNSON, JEFF 138 NEW MOHAWK RD, SUITE B NEVADA CITY CA 95959 (530)265-9864	\$6,985,000 \$5,354,329 \$0	04/01/24 06/06/24 08/08/25	61% 77%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 24
04/28/25

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-5.6/5.6 03-1J4004		NEVADA COUNTY ABOUT 15.5 MILES WEST OF TRUCKEE AT DONNER SUMMIT SAFETY ROADSIDE REST AREA REPLACE WATER, SEWER, ELECTRICAL AND TELEP	SERAFIX ENGINEERING CONTRACTORS, INC. 7 CROW CANYON COURT STE 250 SAN RAMON CA 94583	ZAMANIAN, AMIR 10183 TRUCKEE AIRPORT RD. SUITE 202, TRUCKEE, CA 96161 (916)825-2322	\$1,424,190 \$22,550 \$0	04/02/24 04/22/24 11/05/24	1% 2%
03-NEV-80-9.1/9.1 03-2G7904		NEVADA COUNTY NEAR TRUCKEE AT DONNER LAKE UNDERCROSSING SPOT BLAST CLEAN AND PAINT BRIDGE.	EURO STYLE MANAGEMENT 1401 MARIN AVE SACRAMENTO CA 95838		\$787,400 \$0 \$0	05/08/24 07/17/24	0% 0%
03-NEV-80-16.3/18.8 03-1J2604		NEVADA COUNTY IN TRUCKEE FROM 0.3 MILE WEST OF 80/267/89N SEPARATION TO 0.5 MILE EAST OF POLARIS UNDERCROSSING INSTALL DRAINAGE INLET AND CULVERTS, REMOV	M A STEINER CONSTRUCTION INC 8854 GREENBACK LANE, SUITE 1 SACRAMENTO CA 95662 (916)988-6300	MONTPLAISIR, JARET 10183 TRUCKEE AIRPORT RD SUITE 202, TRUCKEE, CA 96161 (916)825-2322	\$778,442 \$613,261 \$0	03/25/24 06/17/24 12/09/24	71% 77%
03-NEV-89-5.3/8.7 03-3J3604		NEVADA AND SIERRA COUNTIES FROM ROUTE 80/89 SEPARATION IN TRUCKEE TO PLUMAS COUNTY LINE ABOUT 6 MILES NORTH OF CALPINE CONSTRUCT MIDDLE MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)645-4874	SHAWN HAGSTROM 10183 TRUCKEE AIRPORT RD. TRUCKEE CA 96161 (661)623-6769	\$33,746,242 \$0 \$0	02/21/25 03/06/25	0% 0%
03-PLA-28-.1/9.3 03-3J6404		PLACER COUNTY FROM 0.1 MILE EAST OF ROUTE 89 AT TAHOE CITY TO 0.1 MILE WEST OF ROUTE267 AT KINGS BEACH MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)438-8500	CHRISTOPHER REBOLLO 10183 AIRPORT RD. SUITE 202 TRUCKEE CA 96161 (530)370-1487	\$11,798,693 \$7,766,792 \$304,360	06/25/24 06/25/24 06/30/25	54% 66% SUSPENDED
03-PLA-28-.1/11 03-0J01U4 CSTP-P028-(012)E --()		PLACER COUNTY FROM 0.1 MILE EAST OF ROUTE 89 AT TAHOE CITY TO THE NEVADA STATE LINE AT KINGS BEACH HMA (TYPE A), COLD PLANE AC PVMT, RDWY EXC	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	SALEHI, REZA 10183 TRUCKEE AIRPORT RD. STE 202, TRUCKEE, CA 96161 (530)218-1752	\$22,645,645 \$11,250 \$0	10/02/24 12/03/24 05/01/26	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 25
04/28/25

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-49-2.2/2.4 03-1H2404 SNHG-P049-(186)E --()		IN PLACER COUNTY IN AUBURN FROM 0.1 MILE SOUTH OF THE INTERSECTION OF ROUTE 49 AND LINCOLN WAY / BORLAND AVENUE TO LINCOLN WAY REALIGN ROADWAY AND CONSTRUCT	LAMON CONSTRUCTION 871 VON GELDERN WAY YUBA CITY CA 95991 (530)845-2282	CLARK, MARTIN 33 DEPOT ST PO BOX 1807 COLFAX CA, 95713 (916)825-6388	\$6,376,603 \$4,462,705 \$139,034	05/27/22 06/29/22 07/23/25	79% 68%
03-PLA-49-3.5/7.5 03-3H8304 PCML-6203-(071)E --()		PLACER COUNTY IN AND NEAR AUBURN FROM 0.3 MILE NORTH OF ROUTE 80/49 SEPARATION TO 0.1 MILE NORTH OF DRY CREEK ROAD CONSTRUCT SIDEWALKS, CURB RAMPS AND DRAINAGE	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688 (707)449-3604	PRICE, LUCAS 138 NEW MOHAWK RD SUITE B NEVADA CITY, CA 95959 (530)790-8595	\$9,801,294 \$49,900 \$49,900	01/06/25 01/29/25 02/06/26	0% 1%
03-PLA-49-4.6/4.9 03-3J7504		PLACER COUNTY NEAR AUBURN FROM EDGEWOOD ROAD TO SUMMER RIDGE DRIVE CONSTRUCT SIDEWALKS, CURB RAMPS, AND COLD	DOUG VEERKAMP GENERAL ENGINEERING 2585 COLD SPRINGS RD PLACERVILLE CA 95667 (916)496-7950	HADDOCK, BRIGETTE 2520 WARREN DRIVE SUITE A ROCKLIN, CA 95677 (530)821-8470	\$817,335 \$38,330 \$26,890	10/30/24 12/18/24 06/16/25	11% 5%
03-PLA-49-8.7/10.6 03-4H6004 SNHG-P049-(190)E --()		PLACER COUNTY NEAR AUBURN FROM 0.3 MILE SOUTH OF LORENSON ROAD/FLORENCE LANE TO 0.4 MILE NORTH OF LONE STAR ROAD CONC BARRIER, JPCP, HMA, RDWY EXC, RCP AND	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)361-1533	JOHNSON, JEFF D. 138 NEW MOHAWK RD SUITE B NEVADA CITY, CA 95959 (530)265-9864	\$25,347,473 \$9,556,733 \$932,150	12/08/23 02/13/24 12/10/25	15% 38%
03-PLA-80-.1/2.2 03-3F23U4 ACIM-0803-(252)E --()		PLACER COUNTY IN ROSEVILLE FROM 0.1 MILE WEST OF RIVERSIDE AVENUE OVERCROSSING TO 0.3 MILE EAST OF DOUGLAS BOULEVARD OVERCROSSING ROADWAY EXCAVATION, PLACE C12-AB, HMA, STR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	CLARK, MARTIN 33 DEPOT ST. PO BOX 1807 COLFAX CA 95713 (916)825-6388	\$36,958,318 \$35,413,766 \$178,291	05/25/23 06/16/23 05/30/25	88% 94%
03-PLA-80-42.7/49.3 03-3H6104 ACIM-0804-(336)E --()		PLACER COUNTY ABOUT 9.4 MILES NORTH OF COLFAX FROM 0.5 MILE WEST OF MONTE VISTA OVERCROSSING TO 0.3 MILE EAST OF DRUM FOREBAY OVER RDWY EXC, HMA, JPCP, ALT PIPELINER, STEEL	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)361-1533	SAMPSON, TAD PO BOX 1807 COLFAX, CA 95713 (916)799-4858	\$123,904,137 \$41,527,553 \$1,074,209	02/15/24 03/01/24 08/20/26	1% 33%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 26
04/28/25

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-68.3/69.7 03-1H9904 ACIM-0804-(337)E --()		PLACER AND NEVADA COUNTIES NEAR KINGVALE FROM 0.3 MILE WEST OF TROY UNDERCROSSING TO 0.2 MILE EAST OF SODA SPRINGS OVERCROSSING RDWY EXC, PLACE HMA & JPCP, SLAB REPLACEME	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864 (916)484-3011	CLARK, MARTIN 33 DEPOT ST COLFAX, CA 95713 (916)825-6388	\$70,865,831 \$40,179,048 \$54,849	11/07/23 12/21/23 08/19/25	50% 56% SUSPENDED
03-PLA-80-448.0/58.7 03-0N3604		IN PLACER COUNTY ON INTERSTATE 80 APPROXIMATELY 0.1 MILES EAST OF EB ALTA RD19-111 TO THE PLACER COUNTY LINE DIR'S EMERGENCY F.A. PLA 80 RUTTING 2	FBD VANGUARD CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94550	CLARK, MARTIN 33 DEPOT STREET, PO BOX 1807 COLFAX CA 95713 (916)825-6388	\$11,295,000 \$11,269,812 \$0	10/18/23 03/06/24 05/23/25	72% 100%
20.XX 201131							
03-SAC-5-.2/34.3 03-4F6404 SNHG-X067-(080)E --()		IN SACRAMENTO COUNTY ON ROUTES 5, 80 AND 99 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL AND	DREAMBUILDER 18543 YORBA LINDA BLVD # 376 YORBA LINDA CA 92886 (714)646-3697	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$2,647,135 \$2,313,487 \$0	04/19/19 05/21/19 11/22/19	100% 87% SUSPENDED
03-SAC-5-22.4/22.9 03-2H1304 ACIM-0056-(359)E --()		IN THE CITY OF SACRAMENTO, FROM SOUTH OF BROADWAY TO 0.12 MILE SOUTH OF R STREET. HIGHWAY PLANTING REHABILITATION.	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DR. HERCULES CA 94547 (510)741-9226	CHANDER, RAKESH 3855 N FREEWAY BLVD SUITE 120 SACRAMENTO, CA 95834 (916)799-2649	\$1,492,385 \$1,357,065 \$1,620	07/19/22 08/19/22 12/31/25	94% 90%
03-SAC-5-26.7/29 03-3J5334		SACRAMENTO COUNTY IN AND NEAR SACRAMENTO ON ROUTE 80 FROM SACRAMENTO RIVER BRIDGE AND OVERHEAD (BRYTE BEND) TO ROUTE 5 AND ON ROUTE MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)438-8500	EPHREM TEWELDEBERHAN 2777 DEL MONTE ST WEST SACRAMENTO CA 95691 (530)649-6925	\$4,111,817 \$2,488,883 \$1,416,282	12/20/24 01/29/25 05/29/25	57% 60%
03-SAC-5-250.0/28 03-0N3504		MOBILIZATION, COLD PLANE ASPHALT CONCRETE PAVEMENT, HMA, RHMA, EXCAVATION, PLACE PCC FOR APPROACH SLABS, SHOULDER BACKING, DIR'S EM SAC 5 GARDEN HWY	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES, CA 90074	TJI, JONY 3855 N FREEWAY BLVD SACRAMENTO, CA 95834 (530)821-8282	\$15,503,000 \$15,210,025 \$0	10/18/23 02/02/24 04/30/25	97% 98%
20.XX 201131							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 27
04/28/25

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-12-/.5 03-3J3304		THE RIO VISTA BRIDGE (BR # 23-0024) STATE ROUTE 12, NEAR POSTMILE 0 TO 0.5 IN SACRAMENTO COUNTY RIO VISTA BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 95510	TEWELDEBERHAN, EPHREM 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)649-6925	\$16,200,000 \$12,251,798 \$0	09/26/22 11/09/22 08/04/23	100% 76% OVER RUN
20.202011 31							
03-SAC-16-10.2/10.7 03-2J3204 CNHG-P016-(043)E --()		SACRAMENTO COUNTY NEAR SACRAMENTO FROM 0.2MILE WEST OF EAGLES NEST ROAD TO 0.3 MILE EAST OF EAGLES NEST ROAD INSTALL NEW TRAFFIC SIGNALS, WIDEN LANES A	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	KAUFMAN, RICHARD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)930-5379	\$2,374,270 \$2,099,942 \$0	02/13/24 03/21/24 03/17/25	98% 87%
03-SAC-50-.2/6.1 03-0H08U4		IN SACRAMENTO COUNTY ON ROUTE 50 FROM I-5 JUNCTION TO WATT AVE. ADD HIGH OCCUPANCY VEHICLE LANE AND	FLATIRON WEST, INC. 1200 CONCORD AVE, SUITE 250 CONCORD, CA 94520 (707)742-6000	ROGERS, JIM 2520 WARREN DRIVE SUITE A ROCKLIN CA 95677 (916)717-1533	\$437,962,046 \$416,139,606 \$1,304,883	04/29/20 06/30/20 04/03/26	80% 95%
03-SAC-50-21.0/2.1 03-0N6204		IN SACRAMENTO COUNTY AT 5900 FOLSOM BLVD. SACRAMENTO, CA, 95819. DIR'S EMERGENCY F.A. TRANSLAB HVAC SYSTEM REPAIRS	ACCO ENGINEERED SYSTEMS, INC. 888 E WALNUT ST. PASADENA, CA 91101	ZARAGOZA, GUSTAVO 5900 FOLSOM BLVD SACRAMENTO, CA 95819 (530)954-0113	\$14,985,000 \$940,515 \$0	01/29/24 08/28/24 12/31/25	58% 6%
03-SAC-51-.2/3.5 03-3F0704 ACNH-P051-(039)E --() HA21		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD DECK REPLACEMENT	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE P.O. BOX 50085 WATSONVILLE CA 95077 (916)855-4400	JOHN RUZIC 1610 ARDEN WAY STE 277 SACRAMENTO CA 95815 (530)649-7022	\$131,470,029 \$90,838,152 \$2,001,167	08/28/23 08/28/23 08/03/26	43% 69%
03-SAC-51-2.0/3.3 03-3F0734		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD DREDGE, CONSTRUCT IN-WATER FOUNDATION.	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE PO BOX 50085 WATSONVILLE CA 95077 (530)693-2155	DEAN ELGHASSEIN 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)768-3597	\$55,701,030 \$54,596,590 \$118,618	06/28/22 06/28/22 04/21/25	91% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 28
04/28/25

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-12.7/16.3 03-1H6304 ACNH-P099-(683)E --()		SACRAMENTO COUNTY IN AND NEAR ELK GROVE FROM 0.1 MILE SOUTH OF ELK GROVE BOULEVARDOVERCROSSING TO CALVINE ROAD OVERCROSSING CONSTRUCT TWO AUX LANES, CONC BARRIER, & M	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4829	\$17,842,791 \$8,704,016 \$48,883	01/30/24 02/29/24 07/11/25	45% 48%
03-SAC-99-17.7/0 03-3J2204		SACRAMENTO COUNTY NEAR SACRAMENTO AT THE MACK ROAD NORTHBOUND ONRAMP UPGRADE RAMP METERING SYSTEM AND CONSTRUCT	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650 (916)259-2395	KAUFMAN, RICHARD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (916)757-2989	\$547,002 \$544,998 \$0	05/22/24 06/18/24 04/14/25 04/23/25	100% 100%
03-SAC-99-19.7/0 03-4J7304		SACRAMENTO COUNTY NEAR SACRAMENTO AT THE FLORIN ROAD NORTHBOUND ONRAMP UPGRADE RAMP METERING SYSTEM.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650 (916)259-2395	KAUFMAN, RICHARD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (916)757-2989	\$640,459 \$629,980 \$0	05/29/24 06/18/24 04/14/25 04/18/25 COMPLETED	100% 100%
03-SAC-160-/0 03-1N0104		MOBILIZATION REPAIR AND OR REPLACE ELECTRICAL AND MECHANICAL BRIDGE COMPONENTS TRAFFIC CONTROL DIR'S EMERGENCY F.A. REPAIR/REPLACE BRIDGE COMPONENTS	GOLDEN STATE BRIDGE INC. 3701 MALLARD DRIVE BENICIA CA 94510	TEWELDEBERHAN, EPHREM 2777 DEL MONTE ST. W. SACRAMENTO CA 95691 (530)649-6925	\$19,985,000 \$7,061,543 \$0	05/31/24 07/19/24 03/04/26	44% 35%
20.XX 201131							
03-SAC-5500-/0 03-4H9704		SACRAMENTO COUNTY IN RANCHO CORDOVA AT THEREGIONAL TRANSPORTATION MANAGEMENT CENTER,3165 GOLD VALLEY DRIVE HEATING VENTILATION AND AIR CONDITIONING R	CREEKSIDE COMMERCIAL BUILDERS,INC. 3131 PEACEKEEPER WAY STE 400 MCCLELLAN CA 95652		\$4,263,463 \$0 \$0	11/01/24 12/03/24	0% 0%
03-SUT-99-25.0/26.2 03-4H8704 HSNH-P099-(686)E --()		SUTTER COUNTY NEAR YUBA CITY FROM 0.6 MILESOUTH TO 0.6 MILE NORTH OF OSWALD ROAD RDWY EXC, PLACE HMA-A AND CRCP, INSTALL SI	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	HORSE, DUSTIN 379 COLUSA AVE YUBA CITY, CA 95991 (530)812-5727	\$6,299,893 \$816,794 \$816,794	10/09/24 10/29/24 07/23/25	4% 13%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 29
04/28/25

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-149-/5.3 03-0J3504		IN BUTTE, YUBA AND SUTTER COUNTIES ON ROUTES 65, 70, 99, 149 AND 191 AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CAMP FIRE MISSION TASKS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661	GRANDY, DWAYNE 2707 NOTRE DAME BLVD., CHICO, CA 95928 (530)713-7814	\$2,485,000 \$1,828,973 \$0	06/14/19 07/24/19 03/29/21	100% 74%
20.20 201130							
03-VAR--/0 03-3J40U4		ALPINE, EL DORADO, AND PLACER COUNTIES IN AND NEAR SOUTH LAKE TAHOE ON ROUTE 89 FROMROUTE 88 TO ROUTE 28 AND ON ROUTE 50 FROM SOUT MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864		\$51,749,001 \$0 \$0	03/12/25 03/12/25	0% 0%
03-VAR--/0 03-2G8704		NEVADA, PLACER, YOLO, SACRAMENTO, AND SOLANO COUNTIES AT VARIOUS LOCATIONS MODIFY CHANGEABLE MESSAGE SIGN SYSTEMS.	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577 (530)639-0639	CHANDER, RAKESH 3855 NORTH FREEWAY BLVD SACRAMENTO, CA 95834 (916)799-2649	\$1,625,000 \$654,000 \$0	05/15/23 06/16/23 12/31/24	0% 40%
03-VAR--/0 03-3G1804		BUTTE, EL DORADO, NEVADA, PLACER, SUTTER, AND YUBA COUNTIES AT VARIOUS LOCATIONS REMOVE AND PLACE TRAFFIC STRIPE AND PAVEME	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742	MANOHARAN, SELVENDRAN 379 CA-20 YUBA CITY, CA 95991 (530)218-3679	\$2,043,202 \$1,453,441 \$0	03/29/24 05/31/24 02/10/15	55% 71%
03-VAR--/0 03-2G8004		NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS REMOVE, FURNISH, & PLACE POLYESTER CONCRET	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650	CLARK, MARTIN 33 DEPOT STREET, PO BOX 1807 COLFAX CA 95713 (916)825-6388	\$3,258,613 \$3,258,497 \$0	05/30/24 06/03/24 04/18/25 04/22/25	100% 100%
03-VAR--/0 03-0N9904		3940 ROSIN COURT, SACRAMENTO, CA 95834 2809 B STREET, SACRAMENTO, CA 95819 1050 GRASS VALLEY HWY, AUBURN, CA 95776 DIR'S EMERGENCY SECURITY MEASURES AT MAINTENANCE STATIONS	ARROW FENCING PO BOX 385 CALPELLA, CA 95418	EISSA, HANI 3855 N.FREEWAY BLVD. SACRAMENTO, CA 95834 (916)416-7513	\$3,424,000 \$3,400,000 \$0	05/17/24 09/24/24 03/07/25 04/14/25	100% 100% COMPLETED
20.10 201352							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 30
04/28/25

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-3G1704		BUTTE, COLUSA, GLENN, SACRAMENTO, SUTTER, YOLO, AND YUBA COUNTIES AT VARIOUS LOCATIONS MODIFY TRAFFIC MONITORING STATIONS.	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577	MANOHARAN, SELVENDRAN 379 CA-20 YUBA CITY, CA 95991 (530)218-3679	\$451,367 \$295,507 \$0	04/25/24 06/11/24 01/28/25	80% 65%
03-VAR--/0 03-0N3704		SITE PREP, CONCRETE GRINDING AND POLYESTERINLAY, CONCRETE SLAB REPLACE, STRIPING, MINOR DRAINAGE WORK, TRAFFIC CONTROL DIR'S EMERG PLA 80 RUTTING 3	DEES BURKE ENGINEERING CONSTRUCTORS, LLC 207 W STATE STREET ONTARIO, CA 91762	CLARK, MARTIN 33 DEPOT ST PO BOX 1807 COLFAX, CA 95713 (916)825-6388	\$7,460,000 \$7,151,841 \$0	10/18/23 06/12/24 03/20/25	78% 96%
20.XX 201131							
03-VAR--/0 03-3H9014 NFRA-6203-(070)0 --()		SOLANO AND YOLO COUNTIES AT VARIOUS LOCATIONS HMA, RHMA, SIGN STRUCTURE, CAMERA SYSTEMS,	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568	WILD, JOSEPH 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)821-3881	\$124,867,719 \$1,593,926 \$1,593,926	09/27/24 10/23/24 06/18/26	2% 1%
03-VAR--/0 03-3H5604 BFNH-000C-(560)E --()		PLACER AND NEVADA COUNTIES NEAR CISCO GROVE ON ROUTE 80 FROM 0.4 MILE WEST OF LAKE VALLEY OVERCROSSING TO 0.9 MILE EAST OF YUBA PA STRUCTURAL CONC, BAR REINFORCING STEEL, BR	FLATIRON WEST INC. 2100 GOODYEAR RD. BENICIA CA 94510 (707)742-6000	SAMPSON, TAD 33 DEPOT STREET, PO BOX 1807 COLFAX, CA 95713 (916)799-4858	\$86,360,603 \$18,978,304 \$1,435,129	05/10/24 06/05/24 06/01/26	17% 22%
03-VAR--/0 03-1N0004		MOBILIZATION, INSTALL NEW FENCING, REPLACE SECURITY GATES INSTALL NEW SECURITY SYSTEM DIR'S EMERGENCY L.B. SECURITY MEASURES	PISOR FENCE DIVISION, INC PO BOX 7213 CITRUS HEIGHTS, CA 95621	GRIFFITH, GARRETT 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$4,160,000 \$0 \$0	05/17/24 12/03/24 08/01/25	0% 0%
20.10 201352							
03-YOL-16-10.3/13.5 03-3G1204		YOLO COUNTY NEAR GUINDA AT VARIOUS LOCATIONS FROM ROAD 44 TO ROAD 61 INSTALL REINFORCED CONCRETE PIPE AND CURED	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650		\$380,209 \$0 \$0	05/23/24 06/17/24	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 31
04/28/25

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-50-/2.5 03-4F6504 ACNH-X113-(036)E --()		YOLO COUNTY IN AND NEAR WEST SACRAMENTO ONROUTE 80 FROM 1.7 MILES EAST OF MACE BOULEVARD OVERCROSSING TO SACRAMENTO RIVERBRIDGE AN CRCP, HMA (TYPE A), RDWY EXC, CLASS 2 AB,	FLAT-IRON TEICHERT A JOINT VENTURE 1200 CONCORD AVENUE SUITE 465 CONCORD CA 94520 (707)742-6000	MEHARI, MIRAK 1016 N. MARKET BLVD STE 50/60 SACRAMENTO, CA 95834 (916)801-3455	\$221,679,324 \$131,673,910 \$7,161,287	02/14/23 03/17/23 05/01/25	50% 59%
03-YUB-65-.5/1.8 03-0H3704		YUBA COUNTY NEAR WHEATLAND FROM 0.2 MILE SOUTH OF MAIN STREET TO GRASSHOPPER SLOUGHBRIDGE PLACE HMA, RHMA & CONC CURB/SIDEWALK, INST	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)518-5548	WATTS, DUSTIN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)320-6457	\$6,679,106 \$4,775,949 \$0	06/08/23 06/29/23 01/20/25	15% 70%
03-YUB-70-143.0/14.3 03-1N3204		MOBILIZATION, TRAFFIC CONTROL, DETOUR SETUP, AND INCIDENTAL WORK DIR'S EMERGENCY F.A. YUBA 70 MSVL HOTEL FIRE	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY YUBA CITY, CA 95991	MANOHARAN, SELVENDRAN 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)218-3679	\$3,335,000 \$1,774,311 \$0	06/19/24 07/26/24 01/28/25	100% 53%
OVER RUN							
20.XX 201130							

Totals:	Authorized Final Amt:	<u>\$1,829,876,943</u>	Completed to Date:	<u>\$1,085,372,947</u>	Work This Month:	<u>\$22,668,644</u>
----------------	------------------------------	-------------------------------	---------------------------	-------------------------------	-------------------------	----------------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 32
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-0-/0 04-3Y1904		DISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDISTRICT SOUTH- WIDE REPAIR OF ELECTRICAL EDIR' REPAIR KNOCKED DOWN ELECTRICAL ASSETS- POL	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY RD SAN JOSE, CA, 95133 (925)416-0700	MALONZO, GENE EARL 1007 KNOX AVE SAN JOSE, CA 95122 (408)595-4015	\$1,365,500 \$1,170,130 \$0	01/20/23 03/29/23 02/25/25	99% 86%
20.20.201 130							
04-ALA-13-10.7/13 04-2G4614 ACNH-P013-(138)E --()		ALAMEDA COUNTY IN BERKELEY AT VARIOUS LOCATIONS FROM DOMINGO AVENUE TO MABEL STREET RECONSTRUCT ADA CURB RAMPS.	ACCURATE EARTHWORKS, INC. 501 CESAR CHAVEZ SUITE 212A SAN FRANCISCO CA 94124 (714)423-5566	SENG, TA 3401 REGATTA BLVD RICHMOND, CA 94804 (925)766-5224	\$827,321 \$633,988 \$0	01/26/23 04/17/23 05/31/24	93% 77%
04-ALA-61-19.8/21.2 04-2K7104		IN THE CITY OF ALAMEDA, FROM BROADWAY/ENCINAL AVENUE TO SHERMAN STREET CAPM, UPGRADE ADA CURB RAMPS,	GALLAGHER & BURK INC. 344 HIGH STREET OAKLAND CA 94601 (510)846-3679	MCMASTERS, RICHARD 3847 BREAKWATER AVENUE HAYWARD CA 94545 (510)867-4471	\$6,251,284 \$6,353,931 \$0	03/08/22 04/01/22 06/27/25	99% 98%
04-ALA-80-5.7/6 04-3W9304		ALAMEDA COUNTY IN BERKELEY FROM 0.1 MILE WEST TO 0.2 MILE EAST OF UNIVERSITY AVENUEOVERCROSSING HIGHWAY PLANTING AND IRRIGATION SYSTEM, RO	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	LUCKEL, KASIA 3401 REGATTA BLVD. RICHMOND CA.94804 (510)385-6755	\$2,140,907 \$2,001,245 \$0	02/24/23 03/22/23 09/30/26	54% 93%
04-ALA-80-5.9/6.4 04-3J2604 SIMG-000C-(562)E --()		ALAMEDA COUNTY IN FREMONT FROM 0.1 MILE SOUTH OF MISSION SAN JOSE 680/238 SEPARATION TO 0.3 MILE NORTH OF MISSION SAN JOSE 680/238 INSTALL CB, WROUGHT IRON FENCE, MODIFY LIG	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)684-0157	FAUSTIN, GLENN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6156	\$4,525,447 \$476,241 \$476,241	12/13/24 01/07/25 08/18/25	5% 11%
04-ALA-80-6.4/6.8 04-0A7724 ACIM-0801-(121)E --()		ON I-80 AT GILMAN STREET INTERCHANGE FROM 0.6 MILES NORTH OF UNIVERSITY AVENUE OC TO 0.5 MILE SOUTH OF EL CERRITO SEPARATION IN AN CONSTRUCT DOUBLE ROUNDABOUTS AT	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	DABILLY, MAXIME 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6093	\$32,744,705 \$30,979,032 \$268,276	01/04/22 01/27/22 06/04/25	68% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 33
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-7.6/8 04-0K1604 SIMG-0801-(998)E --()		ALAMEDA AND CONTRA COSTA COUNTIES IN ALBANY AND CROCKETT FROM 0.4 MILE SOUTH OFALAMEDA COUNTY LINE TO 0.2 MILE SOUTH OF POMONA STR CONSTRUCT RHMA, LIGHTING SYSTEM, AND CONCR	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	NOU, BUNMA 3401 REGATTA BLVD. RICHMOND, CA 94804 (916)634-6646	\$55,995,797 \$28,108,834 \$2,056,669	02/08/23 03/02/23 10/15/25	67% 50%
04-ALA-80-/1.8 04-4Y1804		ON SAN FRANCISCO BAY BRIDGE MIDDLE-MILE BROADBAND NETWORK (MMBN) ON SA	GHILOTTI BROS AND ST FRANCIS ELECTRIC JV 525 JACOBY STREET SAN RAFAEL CA 94901		\$1,725,641 \$0 \$0	03/12/25 03/12/25	0% 0%
04-ALA-84-.7/3.1 04-4J7504 SNHG-P048-(056)E --()		IN ALAMEDA COUNTY IN FREMONT FROM 0.7 MILE NORTH OF SAN MATEO COUNTY LINE TO 0.1 MILE SOUTH OF TOLL PLAZA INSTALL OUTER SEPARATION BARRIER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT CONCORD CA 94520 (925)687-6666	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6083	\$14,590,973 \$14,342,405 \$0	07/07/22 08/02/22 04/02/25 04/04/25	100% 100% COMPLETED
04-ALA-84-10.8/18 04-3Q8504 HSNH-P084-(060)E --()		ALAMEDA COUNTY IN FREMONT, UNION CITY AND AT SUNOL FROM ROUTE 238 TO 0.1 MILE WEST OF ROUTE 680 FLASHING BEACON SYSTEMS.	TENNYSON ELECTRIC, LLC 7275 NATIONAL DR STE A-2 LIVERMORE CA 94550 (925)606-1038	SADEGHI-NEDJAD, AMIR- FARDIN 5675-B GIBRALTAR DRIVE PLEASSANTON, CA 94588 (510)459-2581	\$2,298,130 \$0 \$0	02/13/25 03/27/25 08/25/25	0% 0%
04-ALA-84-11.0/18 04-160314		ALAMEDA COUNTY IN AND NEAR FREMONT AND IN SUNOL AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ROUTE 238 JUNCTION (MISSION BOULEVARD) MAINTAIN EXISTING PLANTED AREA, HIGHWAY PL	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	LUCKEL, KASIA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6276	\$599,975 \$0 \$0	11/22/24 12/10/24 03/02/29	0% 0% SUSPENDED
04-ALA-84-11.2/15.5 04-1X2804		IN ALAMEDA COUNTY IN SUNOL HWY 84 NILES CANYON SLOPE AND RETAINING WALL REPAIR DIR'S ORDER EMERGENCY F.A. NILES CANYON SLIPOUT	PACIFIC COAST DRILLING CO.,INC DIKE, EDDIE 364 BELLEVUE AVE. SANTA ROSA, CA 95407 (707)778-8316	5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$5,385,000 \$4,961,468 \$0	02/20/24 03/13/24 04/02/25	100% 92% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 34
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-12.0/15.5 04-2Y8404		CITY OF SUNOL REPAIR GUARDRAIL, REMOVE TREES AND DEBRIS REPAIR GUARDRAIL, REMOVE TREES AND DEBRIS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT,#400 CONCORD, CA 94520 (925)687-6666	DIKE, EDDIE 5675 B GIBRALTAR DRIVE, PLEASANTON, CA 94588 (925)250-5611	\$1,525,000 \$1,529,600 \$0	12/31/22 03/01/23 05/31/24	100% 100% OVER RUN
20.20.201 130							
04-ALA-84-13.0/13.6 04-160304 ACNH-P084-(054)E --()		ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR, STE A RANCHO CORDOVA CA 95742 (916)852-5530	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$20,978,441 \$21,994,743 \$13,023	11/17/20 12/15/20 08/14/25	100% 100% OVER RUN
HA21							
04-ALA-84-17.9/22.9 04-297634		IN AND NEAR SUNOL, PLEASANTON AND LIVERMORE ON RTE 680 FROM 1.2 MI SOUTH TO 1.8 MI NORTH OF RTE 84 AND ON RTE 84 FROM 0.1 MI EAST WIDENING ROUTE 84 TO EXPRESSWAY AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BUILDING B#400 CONCORD, CA 94524-6227 (925)227-6296	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$142,562,953 \$129,333,398 \$634,465	02/19/21 03/11/21 01/07/26	52% 90%
04-ALA-123-1.9/5.2 04-2G7804 ACNH-P123-(005)E --()		ALAMEDA COUNTY IN BERKELEY AND ALBANY FROMASHBY AVENUE TO CONTRA COSTA COUNTY LINE MINOR CONC (DRIVEWAY, CURB & GUTTER), MODI	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	KHANDAGHABADI, MAHMOUD 3401 REGATTA BLVD RICHMOND, CA 94549 (916)634-5814	\$3,932,962 \$3,292,276 \$67,890	11/21/23 12/13/23 05/16/25	80% 84%
HB71							
04-ALA-185-9.8/10.1 04-2G7404 ACNH-P185-(004)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 55TH AVENUE TO 50TH AVENUE UPGRADE CURB RAMPS, SIDEWALKS, AND	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (510)846-3679	BALUYOT, RODELIO 3847 BREAKWATER AVENUE HAYWARD, CA 94545 (510)867-6083	\$3,341,349 \$3,379,671 \$0	12/05/22 12/22/22 03/01/25	100% 99%
HB71							
04-ALA-238-.7/.8 04-2Q7604 ACNH-X001-(671)E --()		ALAMEDA COUNTY IN FREMONT ON ROUTE 680 AT OFF-RAMP TO SCOTT CREEK ROAD AND ON ROUTE 238 AT MISSION RIDGE COURT RECTANGULAR RAPID FLASHING BEACON SYSTEMS,	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	REZA, KAMKAR 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$2,069,807 \$1,913,848 \$35,448	05/22/24 06/17/24 06/11/25	30% 90%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 35
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-260-1.1/1.9 04-2W7404		IN ALAMEDA COUNTY, AT THE POSEY- WEBSTER TUBES INSTALL FUEL CELL POWER SYSTEM INSTALL FUEL CELL POWER SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 95621 (510)632-3173	PANDHER, PARAMJIT 5675 GIBRALTAR DRIVE, SUITE B, PLEASANTON, 94588 (510)867-6694	\$9,544,000 \$7,537,329 \$0	09/06/21 01/11/22 12/30/25	97% 79%
20.20.201 130							
04-ALA-262-/1.1 04-0Y3904		ALAMEDA COUNTY IN FREMONT FROM ROUTE 880 TO ROUTE 680 COLD PLANE AC PAVEMENT AND PLACE RHMA-G.	O'GRADY PAVING INC. 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043 (650)966-1946	BALUYOT, RODELIO 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6083	\$1,275,526 \$1,248,109 \$0	06/10/24 06/26/24 03/21/25	97% 97%
04-ALA-580-4.3/4.3 04-0P1204 ACIM-5801-(983)E --()		ALAMEDA COUNTY ON ROUTE 580 AT 0.3 MILE WEST OF STONE CUT UNDERPASS. STORM DAMAGE (PERMANENT RESTORATION).	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$679,239 \$711,759 \$0	04/10/24 05/02/24 12/18/24 04/10/25	95% 92% COMPLETED
04-ALA-580-4.7/4.8 04-3Y5504		EFA CONTRACT TO REPAIR RW ON EB 580 PM4.7 TO 4.8 EFA CONTRACT TO REPAIR RW ON EB 580 PM4.7 DIR'S ORDER EMERGENCY F.A. REPAIR FAILED SLOPE AND CONSTRUCT NEW RW	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON CA 94588 (510)867-6694	\$13,276,000 \$10,517,671 \$0	03/20/23 05/31/23 04/16/25	96% 79%
20.20.201 130							
04-ALA-580-7.8/11 04-0Y2004		ALAMEDA COUNTY IN AND NEAR LIVERMORE AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE OVERHEAD TO 0.3 MILE WEST OF FIRST STREET OVE COLD PLANE AC PAVEMENT AND PLACE RHMA, AND	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	KAMKAR, REZA 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$7,236,219 \$6,892,116 \$77,820	06/23/23 08/02/23 05/19/25	74% 93%
04-ALA-580-20.7/30.8 04-0Q1004 ACIM-5801-(984)E --()		ALAMEDA COUNTY IN PLEASANTON AND CASTRO VALLEY FROM ROUTE 680/580 SEPARATION TO ROUTE 580/238 SEPARATION INDIVIDUAL SLAB REPLACEMENT, HMA, RHMA, AP	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$47,735,084 \$12,070,966 \$5,649,907	07/11/24 09/10/24 06/22/26	17% 25%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 36
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-26.2/26.2 04-2Y8604		ALA 580&680 VAR LOC , INCL EDEN CANYON & SHERDIAN, SUNOL GRADE - SLIPOUTS SLIDE AND SLIPOUT REPAIR ALONG WB 580 EDEN	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT, OAKLAND 94621 (510)792-1727	PANDHER, PARAMJIT 5675-B GIBRALTAR DR., PLEASANTON, CA (510)867-6694	\$4,805,000 \$2,360,650 \$0	01/03/23 02/08/23 09/20/24	100% 49% OVER RUN
20.20.201 130							
04-ALA-580-35.0/45.2 04-0Y6804		IN ALAMEDA COUNTY, ON ROUTE 580 FROM ALA-580 PM 35 TO PM 45.193 INSTALL BROADBAND CONDUIT AND FIBER FOR BR	GHILOTTI BROS AND ST FRANCIS ELECTRIC JV 525 JACOBY STREET SAN RAFAEL CA 94901		\$8,841,107 \$0 \$0	02/26/25 02/26/25	0% 0%
04-ALA-580-43.1/43.1 04-3Y1304		IN ALAMEDA COUNTY IN THE CITY OF OAKLAND -IN ALAMEDA COUNTY IN THE CITY OF OAKLAND -IN ALAMEDA COUNTY IN THE CITY OF OAKLAND -DIR' PERFORM POLYURETHANE FOAM INJECTION, INSTA	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER COURT OAKLAND CA 94621 (510)792-1727	ZHANG, RUI 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6031	\$1,325,000 \$922,320 \$0	01/16/23 05/26/23 12/30/24	0% 70%
20.20.201 130							
04-ALA-580-45.4/45.8 04-2K7904 ACNH-000C-(533)E --()		IN ALAMEDA AND SOLANO COUNTIES AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	LUCKEL, KASIA 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6276	\$1,449,349 \$1,150,834 \$3,979	09/28/21 10/22/21 08/01/25	92% 79%
04-ALA-580-/32.7 04-2Y8204		REPAIR AND REPLACE DAMAGED PUMP PLANT REPAIR AND REPLACE DAMAGED PUMP PLANT	PIPE AND PLANT SOLUTIONS, INC. 23286 FOLEY STREET, HAYWARD, CA 94545	CHAMPANERIA, VINAY 3847 BREAKWATER AVE. HAYWARD CA 94545 (510)385-7081	\$2,803,000 \$1,854,579 \$0	01/09/23 04/18/23 06/30/25	100% 66% OVER RUN
20.20.201 130							
04-ALA-680-6.3/6.7 04-0P9204 ACIM-6801-(993)E --()		ALAMEDA COUNTY IN FREMONT FROM 0.1 MILE SOUTH OF MISSION SAN JOSE 680/238 SEPARATION TO 0.3 MILE NORTH OF MISSION SAN JOSE 680/238 HMA AND RHMA SURFACING, DECK REPAIR, POLYE	MYERS & SONS CONSTRUCTION, LLCTUN, YANNAING 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$7,447,650 \$679,930 \$679,930	12/20/24 01/16/25 10/08/25	11% 9%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 37
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-680-11.0/21.9 04-0Q30U4 ACIM-6801-(990)E --()		IN ALAMED AND CONTRA COSTA COUNTIES AT SUNOL AND IN SAN RAMON FROM KOOPMANN ROAD UNDERCROSSING TO 0.9 MILE NORTH OF ALCOSTA BOULVA CONSTRUCT EXPRESS LANES AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BUILDING B #400 CONCORD CA 94520 (925)687-6666	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$175,569,671 \$148,926,437 \$4,191,475	11/23/22 12/13/22 04/01/27	50% 83%
04-ALA-680-12.4/21.9 04-0J6204 ACIM- 680-(946)E --()		IN AND NEAR PLEASANTON AND DUBLIN, FROM NORTH OF ROUTE 84 TO ALCOSTA BOULEVARD ROADWAY REHABILITATION.	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$69,236,889 \$68,348,984 \$755,874	04/12/22 05/17/22 05/10/25	100% 98% OVER RUN
04-ALA-880-6.2/25.5 04-0Q1804 ACIM-8801-(989)E --()		ALAMEDA COUNTY AT VARIOUS LOCATIONS FROM STEVENSON BOULEVARD OVERCROSSING IN FREMONT TO HEGENBERGER ROAD OVERCROSSING IN OAKLAND INSTALL TRASH NET, CONCRETE DITCH, WELDED	ANVIL BUILDERS INC. 1550 PARK AVE EMERYVILLE CA 94608 (415)285-5000	SINGH, JASMANINDER 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6079	\$2,641,643 \$2,177,056 \$0	04/08/24 05/08/24 06/30/25	90% 86%
04-ALA-880-27.0/27.4 04-4J5404 ACIM-8801-(988)E --()		ALAMEDA COUNTY IN OAKLAND FROM 0.4 MILE NORTH OF 66TH AVENUE OVERCROSSING TO 0.2 MILE SOUTH OF HIGH STREET SEPARATION AND OVERHEAD INSTALL BARRIER, HOT MIX ASPHALT, AND DRAI	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	LAI, WINFIELD 3847 BREAKWATER AVE HAYWARD, CA 94545 (916)634-3520	\$2,991,260 \$2,855,859 \$0	01/08/24 01/29/24 02/19/25 03/27/25	100% 100% COMPLETED
04-ALA-880-30.5/30.5 04-4A8004 HA21		IN ALAMEDA COUNTY, IN OAKLAND, ADJACENT TO 5TH AVE OVERHEAD AT LAKE MERRITT CHANNEL BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST SANTA CLARA CA 95054 (845)654-4268	CHAMPANERIA, VINAY 3847 BREAKWATER AVE HAYWARD CA 94545 (510)385-7081	\$6,412,739 \$2,121,466 \$0	03/14/22 03/30/22 12/03/25	100% 34% OVER RUN
04-ALA-880-/28.9 04-1X3804 20.10.201 352		MAINTENANCE FACILITIES IN ALA, CC, SCL AND SOL COUNTIES INSTALL/REPLACE VIDEO SURVEILLANCE SYSTEM DIR'S ORDER EMERGENCY F.A. INSTALL/REPLACE VIDEO SURVEILLANCE SYSTEM	ANVIL BUILDERS, INC. 1550 PARK AVE. EMERYVILLE, CA 94608 (415)285-5000	CHAMPANERIA, VINAY 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)385-7081	\$1,003,000 \$199,953 \$0	08/07/24 08/28/24 06/30/26	17% 20%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 38
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-/11.8 04-2K7004 ACIM-8801-(987)E --()		ALAMEDA COUNTY IN FREMONT AND NEWARK FROM SANTA CLARA COUNTY LINE TO 0.4 MILE NORTH OF FREMONT BOULEVARD OVERCROSSING COLD PLANE PAVEMENT AND OVERLAY WITH RHMA-	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6083	\$81,184,315 \$69,696,220 \$286,518	07/13/23 08/16/23 11/10/25	51% 85%
04-ALA-980-1.1/1.1 04-4K9804		IN OAKLAND, AT THE CALTRANS DISTRICT 4 HEADQUARTERS OFFICE BUILDING, 111 GRAND AVENUE ORDER EMERGENCY F.A. BUILDING ELEVATOR REHAB	SAN FRANCISCO ELEVATOR SERVICES, LLC 6509 SIERRA LANE DUBLIN, CA 94568 (925)829-5400	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$5,611,000 \$2,937,479 \$0	10/11/21 12/23/21 02/18/26	35% 52%
20.20.201 130							
04-ALA-980-1.2/0 04-3W9104 ACST-000C-(558)E --()		AT VARIOUS LOCATIONS UPGRADE CONTROLLERS IN VEHICLE DETECTION A	PARSONS TRANSPORTATION GROUP, INC. 555 12TH STREET, SUITE 2150 OAKLAND CA 94607 (510)418-3801	LI, PEIJIE 1007 KNOX AVENUE SAN JOSE, CA 95122 (341)400-9265	\$19,881,704 \$2,735,507 \$301,108	08/15/24 08/15/24 12/22/26	25% 14%
04-ALA-5501-/14.4 04-2K9504		ALAMEDA COUNTY IN LIVERMORE AT 2201 KITTY HAWK ROAD CONSTRUCT MATERIAL TESTING LABORATORY BUIL	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS ROAD CONCORD CA 94520	SADEGHI-NEDJAD, AMIR- FARDIN 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)459-2581	\$17,684,804 \$16,613,027 \$2,000	02/02/23 03/02/23 04/21/25	61% 94%
04-CC-4-.1/20.4 04-0J4804 SNHG-P004-(160)E --()		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF ROUTE 4/80 SEPARATION TO 0.3 MILE EAST OF BAILEY ROADUNDERCROSSING REMOVE AND INSTALL GUARDRAILS AND CONSTRUC	HIGHWAY SPECIALTY COMPANY INC. 6591 EASTSIDE ROAD REDDING CA 96001 (530)949-5631	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)774-4383	\$16,779,931 \$17,019,740 \$0	05/24/23 09/01/23 04/01/25 04/17/25	100% 100% COMPLETED
04-CC-4-1.0/9 04-3K4404 SNHG-P004-(159)E --()		IN CONTRA COSTA COUNTY FROM EAST HERCULES UNDERPASS TO 0.2 MILE WEST OF PINE STREET OVERCROSSING. INSTALL SAFETY LIGHTING AND APPLY	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	MERTZ, JULIA 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)907-0705	\$5,948,844 \$5,811,508 \$136,189	11/30/22 12/23/22 05/20/25	94% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 39

04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-12.4/25 04-0Q2004 ACNH-P004-(164)E --()		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS FROM PACHECO BOULEVARD UNDERCROSSING TO CENTURY BOULEVARD UNDERCROSSING CONCRETE (DITCH LINING) & TRASH NET (OPEN	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	KALANTARI, RAMIN 2525 STANWELL DRIVE, SUITE 100 CONCORD, CA 94520 (510)421-8049	\$1,519,319 \$0 \$0	03/11/25 03/27/25 09/29/25	0% 0%
04-CC-4-14.3/24.3 04-2K7204 ACNH-P004-(161)E --()		CONTRA COSTA COUNTY IN AND NEAR CONCORD AND PITTSBURG FROM 0.3 MILES EAST OF PERALTA ROAD UNDERCROSSING TO LOVERIDGE ROAD OVERCROS PVM T REHABILITATION, SLAB REPL, ADA CURB R	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE STE#100 CONCORD, CA 94520 (510)774-4383	\$44,564,179 \$46,119,920 \$408,490	03/23/23 04/20/23 06/20/25	100% 92%
04-CC-4-/14.3 04-2Q7004 ACNH-P004-(163)E --()		CONTRA COSTA COUNTY IN HERCULES AND CONCORD FROM SAN PABLO AVENUE TO ROUTE 4/242 SEPARATION REPLACE ASPHALT CONCRETE SURFACING AND INS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE, STE 100 CONCORD, CA 94520 (510)774-4383	\$36,572,221 \$13,567,107 \$2,229,173	04/26/24 05/29/24 02/23/26	36% 37%
04-CC-24-6.5/7.6 04-2Y4704		CONTRA COSTA COUNTY IN LAFAYETTE FROM FIRST STREET UNDERCROSSING TO PLEASANT HILL ROAD UNDERCROSSING COLD PLANE ASPHALT CONCRETE PAVEMENT AND O	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	KALANTARI, RAMIN 2525 STANWELL DR., STE 100 CONCORD, CA 94520 (510)421-8049	\$1,656,024 \$1,652,319 \$0	06/24/24 07/15/24 02/20/25 03/21/25	100% 97% COMPLETED
04-CC-80-.2/10.7 04-0Q2104 ACIM-0801-(996)E --()		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS FROM CENTRAL AVENUE UNDERCROSSING TO WILLOW AVENUE UNDERCROSSING. INSTALL GROSS SOLIDS REMOVAL DEVICES AND T	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	KARKI, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (916)695-0919	\$6,870,000 \$186,412 \$186,412	09/04/24 09/18/24 06/18/26	2% 3%
04-CC-80-7.6/0 04-0P9304 BFIM-0801-(958)E --()		CONTRA COSTA COUNTY IN PINOLE AT APPIAN WAY OVERCROSSING AND AT CROCKETT AT CUMMINGS SKYWAY OVERCROSSING. BRIDGE RAILING, MVP, CURB & GUTTER, SIDEWA	BUGLER CONSTRUCTION, INC. 4847 HOPYARD RD. SUITE 4-395 PLEASANTON CA 94588 (925)416-0700	DENG, ZHUOHANG 3401 REGATTA BLVD. RICHMOND, CA 94804 (707)975-8086	\$6,368,566 \$0 \$0	03/19/25 04/15/25 02/04/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 40
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-580-6.1/7.8 04-3G3644		CONTRA COSTA AND MARIN COUNTIES IN RICHMOND AND SAN RAFAEL FROM 0.3 MILE WEST OF TOLL PLAZA TO 0.1 MILE WEST OF MAIN STREET UNDERCROSSING ELECTRICAL SUBSTATIONS, POWER CABLES, AND	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD LOOMIS CA 95660 (916)259-2395	HALALI, BEHZAD 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6107	\$17,106,098 \$4,639,566 \$72,348	01/04/24 01/23/24 05/26/26	53% 27%
04-MRN-1-8.7/8.7 04-1X0304		IN MARIN COUNTY ON STATE RTE 1, PM 8.69 REPAIR DRAINAGE, SINKHOLES AND PAVEMENT SETTEMENT DIR'S ORDER EMERGENCY F.A. REPAIR DRAINAGE, SINKHOLES & PAVEMENT	TERRACON CONSTRUCTORS, INC. PO BOX 276 HEALDSBURG, CA 95448 (707)433-0323	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD, STE 200 NOVATO, CA 94949 (510)774-6297	\$900,000 \$690,003 \$0	03/08/24 05/08/24 05/31/25	100% 77% OVER RUN
20.10.201 130							
04-MRN-1-10.7/11 04-0AA484		IN MARIN COUNTY ON ROUTE 1 AT PM 10.7-10.9, NEAR STINSON BEACH, AT 1.3 INC. MILES SOUTH OF PANORAMIC HIGHWAY NORTH JUNCTION FOUR-YEAR PLANT ESTABLISHMENT AS	JOHN SEMSEN LANDSCAPING CO., 21161 LYONS BALD MNT RD SONORA CA 95370 (209)743-6809	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-4515	\$510,286 \$494,052 \$0	12/08/21 01/13/22 06/18/25	93% 96%
04-MRN-1-22.8/22.8 04-0AA444 ACST-ER31-(004)E --()		IN MARIN COUNTY, NEAR FIVE BROOKS, AT GIACOMINI GULCH BRIDGE MAINTAIN EXISTING PLANTED AREA TO	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MNT RD SONORA CA 95370 (209)743-6809	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$234,680 \$230,929 \$0	12/24/21 01/20/22 03/18/25	97% 98%
04-MRN-1-22.8/33 04-1J9604 ACST-P001-(693)E --()		MARIN COUNTY IN AND NEAR POINT REYES STATION FROM FIVE BROOKS TO 1.9 MILES NORTH OF CYPRESS ROAD AND IN AND NEAR TOMALES FROM 0.2 COLD PLANE, RHMA, HMA, MGS, CURB RAMPS, SI	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	WONG, ANDREW 384 BEL MARIN KEYS BLVD. NOVATO, CA 94949 (510)593-9011	\$15,489,599 \$7,058,913 \$2,252,864	02/13/24 03/07/24 04/14/26	24% 45%
04-MRN-1-44.0/44 04-1X3504		IN MARIN COUNTY ON NORTHBOUND ROUTE 1, PM 44.0 IN TOMALES REMOVE LANDSLIDE DEBRIS/REGRADE SLOPE & CLEANUP DRAINAGE SYSTEM DIR'S ORD REMOVE LANDSLIDE DEBRIS/REGRADE SLOP	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD. SO. PETALUMA, CA 94952 (707)763-8700	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD., STE 200 NOVATO, CA 94949 (510)774-6297	\$1,610,000 \$1,008,264 \$0	02/23/24 05/20/24 06/20/25	70% 63%
20.10.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 41
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-/29.7 04-1X3904		IN MARIN AND SONOMA COUNTIES ON ROUTE 1, 12, 101, AND 131 REMOVE AND TRIM DAMAGED TREES DIR'S ORDER EMERGENCY F.A. REMOVE AND TRIM DAMAGED TREES	THE PROFESSIONAL TREE CARE CO. 2828 8TH STREET BERKELEY, CA 94710 (510)570-2499	PROKOP, CHRISTOPHER 384 BEL MARIN KEYS BLVD, STE200 NOVATO, CA 94949 (510)681-7264	\$3,092,000 \$2,086,904 \$0	06/04/24 08/15/24 04/30/25	100% 67% OVER RUN
20.20.201 130							
04-MRN-37-11.2/14.5 04-2K7404 ACNH-P037-(219)E --()		MARIN COUNTY IN AND NEAR NOVATO FROM IGNACIO OVERHEAD TO PETALUMA RIVER BRIDGE COLD PLANE AC PVMT, PLACE RHMA AND REPLACE	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	PROKOP, CHRISTOPHER 384 BEL MARIN KEYS BLVD STE200 NOVATO, CA 94949 (510)681-7264	\$9,874,277 \$40,240 \$29,715	12/20/24 01/21/25 11/20/25	3% 0%
04-MRN-101-13.7/0 04-0K8004 ACNH-Q101-(428)E --()		MARIN COUNTY IN SAN RAFAEL AT FREITAS PARKWAY OVERCROSSING CONSTRUCT ROUNDABOUT, CURB RAMPS AND SW, S	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	HABTESELAASSIE, DAWIT 384 BEL MARIN KEYS BLVD. NOVATO, CA 94949 (510)385-6980	\$6,242,312 \$0 \$0	02/05/25 02/27/25 10/16/26	0% 0%
04-MRN-101-20.8/27.1 04-264724 CML-6204-(132)N --()		IN MARIN COUNTY IN AND NEAR NOVATO FROM 0.1 MILE SOUTH OF FRANKLIN AVENUE OVERHEAD TO 0.5 MILE SOUTH OF SAN ANTONIO CREEK BRIDGE ROADWAY AND BRIDGE WIDENING FOR HOV	GHILOTTI CONSTRUCTION COMPANY, INC. 2301 KERNER BLVD #E SANTA RAFAEL, CA 94901 (415)256-1525	LA SERNA, FABIO 384 BEL MARIN KEYS BLVD. STE 200 NOVATO, CA 94949 (510)496-9271	\$89,075,498 \$72,672,459 \$686,333	04/26/22 05/13/22 11/17/25	56% 81%
04-MRN-101-24.0/24 04-3Y6404		MARIN COUNTY, ROUTE 101, PM 24.01 MARIN COUNTY, ROUTE 101, PM 24.01 MARIN COUNTY, ROUTE 101, PM 24.01 DIR'S ORDER EMERGENCY F.A. INSTALL SOLDIER PILE WALLS AND REPAIR DAMA	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (415)256-1525	LA SERNA, FABIO 384 DEL MARIN KEYS BLVD STE200 NOVATO CA 94949 (510)496-9271	\$9,937,500 \$8,443,370 \$0	05/12/23 06/22/23 04/01/25	99% 85%
20.20.201 130							
04-MRN-101-/9.3 04-2X9404		CLEAR DEBRIS FROM LANDSLIDE, REGRADE SLOPE AND INSTALL EROSION CONTROL CLEAR DEBRIS FROM LANDSLIDE, REGRADE SLOPE	GHILOTTI BROS, INC 525 JACOBY STREET SAN RAFAEL, CA 94901	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD. SUITE 200 NOVATO, CA 94949 (510)774-6297	\$1,355,000 \$178,162 \$0	11/26/24 11/26/24 05/31/25	25% 13%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 42
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-1.7/1.7 04-4J4104		NAPA COUNTY IN AND NEAR AMERICAN CANYON AT RIO DEL MAR AND 0.4 MILE SOUTH OF NORTHKELLY ROAD REPLACE AND PLACE CEMENT LINER ON RCB CULV	TERRACON CONSTRUCTORS, INC. 150 ALEXANDER VALLEY RD HEALDSBURG CA 95448 (707)433-0323	BRAR, PARAMDEEP 324 CAMPUS LANE STE T FAIRFIELD CA 94534 (925)260-6460	\$1,815,669 \$1,609,881 \$0	03/21/23 04/07/23 11/01/25	100% 88% OVER RUN
04-NAP-29-5.0/6.7 04-281204 ACNH-X055-(060)E --()		IN NAPA COUNTY AT THE INTERSECTION OF ROUTES 29/12 AND ROUTE 221 INTERSECTION IMPROVEMENTS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	ISADA, DARREN 324 CAMPUS LANE STE T FAIRFIELD, CA 94534 (925)250-5595	\$35,832,791 \$35,472,037 \$226,452	03/21/22 05/13/22 12/31/25	71% 99%
HE11							
04-NAP-29-7.3/13.5 04-2Q6104 ACNH-P029-(155)E --()		NAPA COUNTY IN AND NEAR NAPA FROM 0.2 MILE NORTH OF NAPA RIVER BRIDGE OVERHEAD TO 0.1 MILE SOUTH OF SIERRA AVENUE. COLD PLANE, RHMA OVERLAY, INSTALL MGS, CUR	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1400	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$17,715,348 \$155,685 \$155,685	11/04/24 11/26/24 12/30/25	2% 1%
04-NAP-29-11.6/13 04-0Q8204 PTNH-P029-(153)E --()		NAPA COUNTY IN NAPA FROM 0.1 MILE NORTH OFFIRST STREET OVERCROSSING TO 0.1 MILE SOUTH OF TRANCAS STREET OVERCROSSING CONST DRAINAGE SYSTEMS, MOD PUMPING EQUIPM	RANGER PIPELINES INCORPORATED 833 FEATHERSTONE ROAD ROCKFORD IL 61104 (415)822-3700	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$22,483,722 \$4,110,993 \$3,959,053	08/29/24 10/01/24 12/31/25	2% 18%
04-NAP-29-16.4/19 04-0K6304		NAPA COUNTY NEAR YOUNTVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF DRY CREEK BRIDGE TO 0.1 MILE NORTH OF CALIFORNIA DRIVE UNDER BRIDGE RAIL REPLACEMENT AND SHOULDER WIDEN	GORDON N. BALL, INC. 1777 OAKLAND BLVD. STE 300 WALNUT CREEK, CA 94596 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$3,389,581 \$3,320,646 \$5,760	06/27/23 07/14/23 12/20/25	51% 93%
04-NAP-29-46.1/0 04-0Q8304		NAPA COUNTY NEAR CALISTOGA AT 2.5 MILES SOUTH OF LAKE COUNTY LINE SOLDIER PILE, CONC BACKFILL, HMA, TIMBER L	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$1,033,909 \$1,029,132 \$1,600	06/18/24 07/12/24 07/09/26	44% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 43
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-/35.2 04-1X4004		VARIOUS ROUTES IN NAPA AND SOLANO COUNTIES REMOVE AND TRIM DAMAGED TREES DIR'S ORDER EMERGENCY F.A. REMOVE AND TRIM DAMAGED TREES	SIGNATURE TREE SOLUTIONS PO BOX 410 SAINT HELENA, CA 94574 (707)963-3333	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$1,329,000 \$1,280,281 \$0	06/26/24 09/09/24 03/31/25	98% 96%
20.20.201 130							
04-NAP-121-.5/1 04-4G21A4 HSST-P121-(133)E - ()		NAPA COUNTY NEAR NAPA FROM 0.2 MILE SOUTH TO 0.3 MILE NORTH OF HUICHICA CREEK BRIDGE MAINTAIN EXISTING PLANTED AREA.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA SONORA CA 95370 (209)743-4911	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-4515	\$401,240 \$203,642 \$3,648	11/28/23 12/20/23 04/18/28	30% 51%
04-NAP-121-19.5/19.5 04-3X2804		NAP-121 121-19.5 SLIPOUT AND PAVEMENT REPAIR SLIPOUT AND PAVEMENT REPAIR	VALENTINE CORPORATION 111 PELICAN WAY, SAN RAFAEL, CA 94901 (415)720-4443	BRAR, PARAMDEEP 324 CAMPUS LANE, FAIRFIELD, CA 94534 (925)260-6460	\$3,355,000 \$0 \$0	02/06/25 02/06/25 09/10/25	0% 0%
20.20.201 130							
04-NAP-128-20.1/20.4 04-4G84A4		NEAR NAPA, AT CAPELL CREEK BRIDGE NO. BORTOLUSSI & WATKIN, INC. 21-0078. ENVIRONMENTAL MITIGATION AND 77 LARKSPUR STREET PLANT ESTABLISHMENT FOR REHABILITATE BRIDGE PROJECT EA ENVIRONMENTAL PERMIT MITIGATION &	SAN RAFAEL CA 94901 (415)453-4675	LUCKEL, KASIA 3401 REGATTA BLVD RICHMOND CA.94804 (510)774-6276	\$445,858 \$221,079 \$6,653	11/17/22 11/21/22 05/11/27	51% 50%
04-NAP-128-/25.9 04-3X0204		AT WRAGG CREEK AT WRAGG CREEK SLIPOUT AND DRAINAGE REPAIR	VALENTINE CORPORATION 111 PELICAN WAY, SAN RAFAEL, CA 94901 (415)453-3732	ISADA, DARREN 324 CAMPUS LANE, SUITE T, FAIRFIELD, 94534 (925)250-5595	\$2,665,000 \$0 \$0	02/20/25 02/20/25 11/19/25	0% 0%
20.20.201 130							
04-NAP-128-/29.7 04-3Y8904		IN NAPA COUNTY EAST OF WRAGG CREEK BRIDGE IN NAPA COUNTY EAST OF WRAGG CREEK BRIDGE IN NAPA COUNTY EAST OF WRAGG CREEK BRIDGE IN N REPAIR ROADWAY EMBANKMENT, SIDE SLOPES AND	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)572-0443	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIRLD, CA, 94534 (925)260-6460	\$5,705,000 \$4,633,906 \$0	04/04/24 04/04/24 09/10/25	99% 85%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 44
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-9-4.0/4 04-1X1004		ON RTE 9 IN SANTA CLARA CO REMOVE DEBRIS, CLEAN DRAINAGE SYSTEM, AND REGRADE SLOPE DIR'S ORDER EMERGENCY F.A. STABILIZE SLOPE AND REMOVE DEBRIS	QA CONSTRUCTORS, INC 850 S VAN NESS AVE., STE 35 SAN FRANCISCO, CA 94110 (415)340-7283	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4019	\$10,945,000 \$4,994,280 \$0	02/19/24 04/24/24 05/21/25	100% 46% OVER RUN
20.20.201 130							
04-SCL-9-4.5/5.5 04-1X4304		IN SANTA CLARA CO FROM 0.35 MILE SOUTH OF SARATOGA CREEK BR. NO.37- 0074 TO 37-0075 REPAIR SLOPE AND ROADWAY, ADJUST DRAINAGE DIR'S REPAIR SLIDE	QA CONTRUCTORS, INC. 800 S VAN NESS, STE 35 SAN FRANCISCO, CA 94110 (415)340-7283	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4015	\$1,945,000 \$1,725,715 \$0	03/13/24 06/28/24 05/21/25	80% 89%
20.10.201 130							
04-SCL-9-4.9/4.9 04-3G6304		SANTA CLARA COUNTY NEAR SARATOGA AT SARATOGA CREEK CIDH PILING, STRUCTURAL STEEL, BRIDGE RAIL	MYERS & SONS CONSTRUCTION, LLCKHAN, ARIF 45 MORRISON AVE SACRAMENTO CA 95838 (424)335-6087	1007 KNOX AVE SAN JOSE CA, 95122 (510)393-9648	\$14,870,180 \$14,645,712 \$15,140	11/08/22 11/23/22 12/30/25	28% 98%
04-SCL-9-/0 04-2J9504 HSST-X085-(065)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS RELOCATE OR SHIELD EXISTING ELEC	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET RIVERSIDE CA 92504 (951)710-1000	HINH, MINH 1007 KNOX AVE SAN JOSE, CA 95122 (408)592-3785	\$6,491,649 \$6,044,886 \$0	12/19/22 12/29/22 10/08/24 04/23/25	99% 92%
04-SCL-17-2.8/13.9 04-1J9704 ACNH-P017-(117)E --()		IN AND NEAR LOS GATOS, CAMPBELL AND SAN JOSE, FROM HEBARD WAY TO ROUTE 280 PAVEMENT REHABILITATION.	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE, CA 95138 (831)402-6608	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 95122 (510)867-6047	\$48,497,150 \$46,228,918 \$0	04/30/21 05/19/21 04/10/24	88% 93%
04-SCL-17-6.2/0 04-0P9704		SANTA CLARA COUNTY IN LOS GATOS AT SANTA CRUZ AVENUE UNDERCROSSING AND AT MAIN STREET OVERCROSSING. REPLACE BRIDGE RAILS, SIDEWALK, AND MAINTENANCE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (408)314-6349	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)715-9940	\$4,723,427 \$142,361 \$127,411	08/30/24 10/01/24 08/18/25	2% 3%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 45
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-17-/3.5 04-3Y2904		SCL 17 - GUARDRAIL REPAIRS, CONCRETE BARRISCL 17 - GUARDRAIL REPAIRS, CONCRETE BARRISCL 17 - GUARDRAIL REPAIRS, CONCRETE BARRIDIR' GUARDRAIL, KRAIL, CONCRETE BARRIER	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138 (408)574-1400	NIKZAD, ALI 1007 KNOX AVENUE SAN JOSE, CA (510)867-6047	\$4,078,000 \$3,805,160 \$0	04/17/23 06/13/23 04/30/25	100% 93% OVER RUN
20.20.201 130							
04-SCL-35-2.0/2 04-1X0204		IN SANTA CLARA CO ON ROUTE 35 REPAIR SINKHOLE AND MINOR SLOPE REPAIR DIR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE	REDWOOD ENGINEERING CONSTRUCTION 416 D. STREET REDWOOD CITY, CA 94063 (925)819-2960	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$430,000 \$279,545 \$0	02/29/24 05/10/24 07/30/25	58% 65%
20.20.201 130							
04-SCL-82-11.4/26.3 04-0P9804		SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM DE LA CRUZ BOULEVARD OVERCROSSING TO SAN FRANCISQUITO CREEK BRIDGE REPLACE BRIDGE RAIL, CURB RAMP, SIDEWALK,	BUGLER CONSTRUCTION, INC. 4847 HOPYARD RD. SUITE 4-395 PLEASANTON CA 94588 (925)416-0700	NGUYEN, HUNG 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7130	\$8,365,637 \$4,601,245 \$608,928	04/04/24 05/13/24 09/30/25	52% 56%
04-SCL-82-18.2/26.4 04-4J89U4 ACNH-P082-(032)E --()		SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM KNICKERBOCKER DRIVE IN SUNNYVALE TO SAN MATEO COUNTY LINE IN PALO ALTO COLD PLANE AC, RHMA, SLAB REPL, CURB RAMPS	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE SAN JOSE CA 96122 (510)393-9648	\$29,383,616 \$26,829,383 \$1,218,188	08/17/23 09/13/23 12/31/25	87% 88%
04-SCL-85-/38.9 04-1X2304		IN COUNTIES OF SANTA CLARA, ALAMEDA, AND CONTRA COSTA REPLACE FENCE AND GATES DIR'S ORDER EMERGENCY F.A. REPLACE FENCE AND GATES	MISSION CONSTRUCTORS, INC. 195 BAYSHORE BLVD. SAN FRANCISCO, CA 94124 (415)282-8453	BALUYOT, RODELIO 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6083	\$2,955,000 \$1,138,270 \$0	07/24/24 11/21/24 08/22/25	33% 39%
20.10.201 352							
04-SCL-87-4.8/10.1 04-2W4504		SANTA CLARA COUNTY IN SAN JOSE NEAR WEST VIRGINIA STREET MASONRY BLOCK SOUND WALL, MINOR CONCRETE A	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1400	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 95122 (510)867-6047	\$1,084,945 \$507,811 \$57,200	05/02/24 05/22/24 10/28/25	26% 47%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 46
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-87-/6.1 04-4J9104 ACNH-P087-(034)E --()		SANTA CLARA COUNTY IN SAN JOSE FROM ROUTE 85/87 SEPARATION TO 0.1 MILE NORTH OF JULIAN STREET UNDERCROSSING COLD PLANE AC, PAVING WITH RHMA, UPGRADE M	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	NIKZAD, ALI 7007 KNOX AVE SAN JOSE, CA 95122 (510)867-6047	\$54,873,168 \$51,569,466 \$1,064,523	04/19/23 05/22/23 05/12/25	59% 93%
04-SCL-101-.7/19.2 04-3Q6004		SANTA CLARA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND REMOV	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE SAN JOSE CA 95122 (510)715-9940	\$3,093,093 \$2,922,950 \$13,353	06/27/23 07/25/23 02/07/25	100% 93% SUSPENDED
04-SCL-101-30.7/31.1 04-4J9304 ACNH-Q101-(397)E --()		IN SANTA CLARA COUNTY, IN SAN JOSE FROM 0.3 MILE SOUTH TO 0.1 MILE NORTH OF THE YEREBU BUENA ROAD UC AND 0.1 MILE SOUTH OF EAST R UPGRADE IRRIGATION SYSTEM FOR	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	CRUZ, ALBERT 3401 REGATTA BLVD RICHMOND, CA 94804 (916)634-6562	\$1,750,610 \$1,365,465 \$3,938	09/27/21 10/22/21 04/10/26	74% 78%
04-SCL-101-33.0/49 04-2Y8504		SCL 101 AT THREE LOCATIONS SCL 101 AT THREE LOCATIONS SCL 101 AT THREE LOCATIONS SCL 101 AT THREE LOCATIONS REPAIR FAILED CULVERT	BUGLER CONSTRUCTION INC. 4847 HOPYARD RD, SUITE 4-395 PLEASANTON, CA 94588 (925)416-0700	MALONZO, GENE EARL 1007 KNOX AVE, SAN JOSE, CA (408)595-4015	\$1,785,000 \$1,659,395 \$0	01/06/23 03/20/23 04/30/24	94% 93% SUSPENDED
20.20.201 130							
04-SCL-101-38.0/38.1 04-1Y6204		REPLACE PUMPS ROUTE 101 AND 10TH STREET PUMP STATION DIR'S ORDER EMERGENCY F.A. REPLACE PUMPS	PUMP REPAIR SERVICE CO., INC. 405 ALLAN ST. SAN FRANCISCO, CA 94134 (415)467-2150	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4003	\$3,377,500 \$1,037,558 \$0	01/18/23 03/10/23 10/15/25	0% 31%
20.80.010							
04-SCL-101-40.2/48.6 04-2Y5504		SANTA CLARA COUNTY IN SAN JOSE AND MOUNTAIN VIEW FROM GUADALUPE RIVER BRIDGE TO NORTH SHORELINE BOULEVARD OVERCROSSING COLD PLANE AC PAVEMENT, PLACE HMA (TYPE A)	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	NGUYEN, HUNG V 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7130	\$2,875,830 \$0 \$0	06/20/24 07/26/24 12/31/25	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 47
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-51.7/52.5 04-1J5674		SANTA CLARA AND SAN MATEO COUNTIES AT MARINA LANDSCAPE INC. VARIOUS LOCATIONS FROM 0.3 MILE SOUTH 3707 W GARDEN GROVE BLVD OF OREGON EXPRESSWAY OVERCROSSING TO 0.3 MILESOUTH OF HIGHWAY PLANTING AND IRRIGATION SYSTEMS.	ORANGE CA 92868 (714)939-6600	CRUZ, ALBERT 3401 REGATTA BLVD. RICHMOND, CA 94804 (916)634-6562	\$6,038,859 \$5,213,563 \$158,909	10/25/23 11/30/23 04/04/28	100% 86%
04-SCL-152-12.6/12.6 04-2Y7404		SCL 152 @ JOHNSON CREEK - BLOCKED CULVERTS AND CHANNEL REMOVE SILT/SEDIMENT FROM CREEK, CLEAR CUL	ABSL CONSTRUCTION 29393 PACIFIC ST. HAYWARD, CA 94544	MALONZO, GENE EARL 1007 KNOX AVE., SAN JOSE, CA (408)595-4019	\$2,264,000 \$1,925,086 \$0	12/23/22 02/14/23 06/20/25	100% 85% OVER RUN
20.20.201 130							
04-SCL-152-16.8/23.3 04-0Q05U4		SANTA CLARA COUNTY NEAR GILROY AT VARIOUS LOCATIONS FROM 1.9 MILES EAST CONSTRUCTION, LLC OF BLOOMFIELD AVENUE TO 0.1 MILE WEST 871 COTTING COURT STE A OF CASADE FRUTA UNDE EXCAVATION, HMA, DRAINAGE, RSP, SIGNING, M	PACIFIC INFRASTRUCTURE VACAVILLE CA 95688 (707)449-3604	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4015	\$5,230,778 \$3,596,995 \$141,360	11/06/24 12/03/24 07/25/25	35% 69%
04-SCL-280-2.9/2.9 04-0Y5004		IN SAN JOSE, SANTA CLARA COUNTY, NEAR O.C. JONES & SONS, INC. ROUTE 87 REPAIR/REPLACE DAMAGED PUMP 1520 FOURTH ST. DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE DAMAGED PUMP	BERKELEY, CA 94710 (510)526-3424	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4003	\$2,185,000 \$1,185,457 \$0	01/15/22 03/03/22 06/30/25	0% 86%
20.20.201 130							
04-SCL-280-4.6/4.6 04-3Y0004		SCL 280 AT WINCHESTER BLVD - GROUNDWATER PUMP REPAIR DIR'S ORDER PO BOX 34327 EMERGENCY F.A. REPAIR AND REPLACE DAMAGED PUMPS	PUMP REPAIR SERVICE CO., INC. SAN FRANCISCO, CA 94134	PATEL, NIM 1007 KNOX AVE SAN JOSE CA (408)595-4003	\$2,810,000 \$381,115 \$0	01/12/23 04/17/23 12/31/24	0% 14%
20.20.201 130							
04-SCL-280-11.6/18.8 04-2A9704 IM- -() --()		ON ROUTE 280 IN SANTA CLARA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS FROM FOOTHILL BOULEVARD TO CRYSTAL SPRINGS ROAD TO REPLACE AND REMEDIATE THE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	LAM, PETER 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)393-1593	\$21,420,997 \$21,294,768 \$729,897	03/24/23 04/20/23 05/19/25	96% 95%
SHOPP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 48
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-280-/3.8 04-0X2604		SOUTHWEST PUMP PLANT REPLACE EXISTING PUMPS INCLUDING MECHANICAL AND ELECTRICAL ELEMENTS DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE PUMPS	PUMP REPAIR SERVICE CO., INC. 405 ALLAN ST SAN FRANCISCO, CA 94134 (415)467-2150	NGO, HUNG T 1007 KNOX AVE. SAN FRANCISCO, CA 94134 (510)406-9696	\$1,450,000 \$73,075 \$0	07/12/24 07/12/24 09/30/25	0% 5%
20.10.201 131							
04-SCL-280-/2.7 04-1Q4604 ACIM-2801-(992)E --()		SANTA CLARA COUNTY IN SAN JOSE FROM ROUTE 280/680/101 SEPARATION TO 0.2 MILE WEST OFBIRD AVENUE OVERCROSSING RHMA-G SURFACING AND CONSTRUCT BRIDGE APPR	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 96122 (408)595-4003	\$21,007,388 \$550,325 \$207,600	05/02/24 06/17/24 10/31/25	60% 3%
04-SF-35-.7/.7 04-1X1604		IN SAN FRANCISCO IN SAN FRANCISCO IN SAN FRANCISCO IN SAN FRANCISCO SLIPOUT & SLIDES WORK	GRANITE ROCK COMPANY 5225 HELLYER AVE SAN JOSE, CA 95138	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA CA 94044 (650)222-7516	\$885,000 \$836,723 \$0	02/06/24 05/24/24 05/30/25	50% 95%
20.20.201 130							
04-SF-35-1.3/1.3 04-3K4204 SNHG-P035-(013)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT SKYLINE BOULEVARD AND GREAT HIGHWAY INTERSECTION. INSTALLATION OF TRAFFIC SIGNAL	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138 (408)574-1400	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (510)715-6644	\$1,888,058 \$1,903,229 \$0	10/11/22 11/28/22 02/21/25 04/15/25	100% 100% COMPLETED
04-SF-80-3.9/4.5 04-0X9104		REPLACE DAMAGED CONCRETE BARRIER AND TUBULAR RAILING ON HIGHWAYS 80 AND 101 DIR'S ORDER EMERGENCY F.A. REPAIR BRIDGE RAILING	YERBA BUENA ENGINEERING & CONSTRUCTION, INC. 1340 EGBERT AVE. SAN FRANCISCO, CA 94124 (415)822-4400	SIHRA, CHETAN 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-6069	\$2,960,000 \$2,346,633 \$0	04/02/24 04/17/24 12/31/25	38% 79%
20.20.201 130							
04-SF-80-5.7/7.5 04-3G4444		THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF SAN FRANCISCO ANCHORAGE TO 0.1 MILE SOUTH OF YERB REPAIR MAIN CABLE AND REPLACE SUSPENDER RO	AMERICAN BRIDGE COMPANY 1000 AMERICAN BRIDGE WAY CORAOPOLIS PA 15108 (412)577-9256	GUZMAN, DANIEL 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-4545	\$20,510,310 \$12,429,445 \$2,113,754	12/28/23 02/09/24 05/01/25	63% 61%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 49
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-/7.8 04-4W9504		SFOBB YERBA BUENA ISLAND DIR S ORDER EMERGENCY F.A. REPLACE FAILED POWER SOURCE	PERRY ELECTRIC INCORPORATED 130 MURWOOD COURT WALNUT CREEK CA 94596 (925)766-2778	LARWIN, THOMAS 585 LINDA MAR BLVD PACIFICA CA 94044 (510)867-4545	\$4,552,000 \$3,162,586 \$0	02/07/22 05/10/22 07/01/25	100% 69% OVER RUN
20.20.201 130							
04-SF-101-.5/M5.2 04-4J9704 ACNH-X075-(049)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS INSTALL VANDALISM-RESISTANT FENCE	HOSELEY CORPORATION 96F PIER ADMIN BLD SUITE 200 SAN FRANCISCO CA 94124 (415)404-8997	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)222-7516	\$7,243,518 \$7,131,651 \$33,273	05/27/22 06/27/22 06/30/25	100% 97%
04-SF-101-.8/0 04-2Q4604		THE CITY AND COUNTY OF SAN FRANCISCO AT THIRD STREET UNDERCROSSING AND AT TWENTY THIRD STREET OVERCROSSING BRIDGE RAIL REPLACEMENT.	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)715-6644	\$4,977,333 \$2,719,146 \$607,083	08/28/24 09/17/24 07/18/25	45% 54%
04-SF-280-2.7/4.2 04-1Y5004		THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS FROM MONTEREY BOULEVARD ON-RAMP OVERCROSSING TO ROUTE 280/101 SEPARATION PLACE POLYESTER CONCRETE OVERLAY, AND REPL	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$5,621,563 \$3,348,700 \$0	06/17/24 07/12/24 07/31/25	47% 59%
04-SF-280-6.6/T7.2 04-1W1404		THE CITY AND COUNTY OF SAN FRANCISCO FROM 25TH STREET TO 0.8 MILE NORTH OF MARIPOSA STREET SEPARATION REPAIR CONCRETE BRIDGE, DRILL AND BOND DOW	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	KOOS, CHARLES 555 LINDA MAR BLVD. PACIFICA, CA 94044 (510)715-6644	\$3,665,251 \$2,472,359 \$457,669	05/18/23 06/08/23 07/31/25	92% 64%
04-SF0-80-8.3/8.3 04-2X0704		SFOBB EAST SPAN SFOBB EAST SPAN REPAIR ELEVATOR SYSTEM	USA HOIST COMPANY, INC. 175 PRAIRIE LAKE, EAST DUNDEE, IL 60118	LARWIN, THOMAS 3401 REGATTA BLVD, RICHMOND, CA 94804-4594 (510)867-4545	\$2,975,000 \$0 \$0	12/02/24 03/20/25 09/30/25	0% 0%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 50
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-26.3/47.3 04-2K8804		SAN MATEO COUNTY AT VARIOUS LOCATIONS TRAFFIC MONITORING STATION SYSTEM.	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132 (408)886-0335	SIHRA, CHETAN 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-6069	\$947,422 \$232,423 \$0	06/26/23 08/11/23 08/01/24	8% 25% SUSPENDED
04-SM-1-28.9/0 04-2J7904		SAN MATEO COUNTY IN HALF MOON BAY ON ROUTE1 AT PILARCITOS CREEK BRIDGE AND NEAR LA HONDA ON ROUTE 84 AT SAN GREGORIO CREEK BRIDGE CHANNEL EXCAVATION AND PARTIALLY GROUTED R	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (415)680-7752	BOOSHEHRI, FRED 2350 PAGE MILL RD PALO ALTO, CA 94304 (650)222-7241	\$3,968,660 \$497,964 \$0	06/21/24 07/24/24 12/31/25	1% 13%
04-SM-1-32.2/32.2 04-0X0804		REMOVE AND REPLACE RSP, CONCRETE STAIRWAY, AC PATHWAY ON SURFER'S BEACH DIR'S ORDER EMERGENCY F.A. REPLACE RSP, PATHWAY, AND STAIR	YERBA BUENA ENGINEERING & CONSTRUCTION, INC. 1340 EGBERT AVENUE SAN FRANCISCO, CA 94124 (415)822-4400	SIHRA, CHETAN 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-6069	\$1,795,000 \$178,344 \$0	09/04/23 01/25/24 09/30/25	17% 10%
20.20.201 130							
04-SM-1-36.2/36.2 04-0Q6704		SAN MATEO COUNTY AT MONTARA AT 0.1 MILE SOUTH OF 9TH STREET EROSION CONTROL, HMA, COLD PLANE PVMt, DD,	HOSELEY CORPORATION 96F PIER ADMIN BUILDING STE20 SAN FRANCISCO CA 94124 (415)404-8997	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)222-7516	\$939,999 \$910,794 \$0	07/26/23 08/30/23 06/30/25	24% 93%
04-SM-1-37.1/38.1 04-0Q6104 CNHG-P001-(696)E --()		SAN MATEO COUNTY NEAR PACIFICA AT VARIOUS LOCATIONS FROM 0.5 MILE NORTH OF 2ND STREET TO 0.2 MILE NORTH OF GRAY WHALE COVE TRAIL P INSTALL MGS, CONCRETE BARRIER, CONCRETE BA	HOSELEY CORPORATION 96F PIER ADMIN BUILDING SUITE SAN FRANCISCO CA 94124 (415)404-8997	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$1,650,931 \$1,628,007 \$0	03/08/24 03/27/24 06/30/25	98% 97%
04-SM-1-38.6/39.8 04-3Y2504		SM 1 @ DEVILS SLIDE ROCKFALL- STABILIZE SLSM 1 @ DEVILS SLIDE ROCKFALL- STABILIZE SLSM 1 @ DEVILS SLIDE ROCKFALL- STABILIZE SLDIR' STABILIZE SLOPE, INSTALL NETTING, AND CULV	GECMS, INC 1485 BAYSHORE BLVD, STE 222 SAN FRANCISCO CA 94124 (925)263-1318	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA CA 94044 (650)222-7516	\$955,000 \$918,083 \$0	01/30/23 05/11/23 05/30/25	67% 96%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 51
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-45.6/45.6 04-4Y0004		SM-1-PM 45.64 SM-1-PM 45.64 SM-1-PM 45.64 45.64 DIR'S ORDER EMERGENCY F.A. REPAIR FAILED SLOPE AND DITCH	GECCMS, INC 1485 BAYSHORE BLVD #222 SAN FRANCISCO, 94124 (510)912-4206	WASHINGTON, MARCUS 585 LINDA MAR PACIFICA, CA 94044 (650)222-7516	\$1,227,500 \$381,265 \$0	06/23/23 06/23/23 05/30/25	50% 31%
20.20.201 130							
04-SM-35-1.7/1.7 04-0X0004		0.2 MILE SOUTH OF PAGE MILL ROAD DRAINAGE AND RSP DIR'S ORDER EMERGENCY F.A. DRAINAGE AND RSP	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY, CA 94063 (925)819-2960	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$1,903,000 \$1,409,184 \$0	08/07/23 09/25/23 05/15/25	100% 74% OVER RUN
20.20.201 130							
04-SM-35-8.7/8.7 04-3Y7604		SM-35 IN PORTOLA VALLEY SM-35 IN PORTOLA VALLEY SM-35 IN PORTOLA VALLEY DIR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY CA 94083	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO CA 94304 (650)222-7241	\$5,252,574 \$2,283,932 \$0	05/05/23 07/07/23 06/30/25	100% 43% OVER RUN
20.20.201 130							
04-SM-35-26.2/27.9 04-0Q0404 SNHG-P035-(014)E --()		SAN MATEO COUNTY IN PACIFICA AT SHARP ST. FRANCIS ELECTRIC, LLC PARKROAD AND AT HICKEY BOULEVARD. SIGNAL IMPROVEMENTS AND MODIFICATION.	975 CARDEN ST SAN LEANDRO CA 94577 (510)639-0639	KOOS, CHARLES 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)715-6644	\$2,677,000 \$2,652,301 \$0	09/12/23 10/12/23 06/27/25	99% 99%
04-SM-35-/29.4 04-1X4704		AT SKYLINE BLVD AND UPLAND/WESTMORE AVE REPAIR SINKHOLE DIR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE	RAPID SERVICES, LLC DBA RAPID GRADING SERIVCES 23842 CABOT RD. HAYWARD, CA 94545 (408)210-3938	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$405,000 \$227,573 \$0	03/18/24 03/18/24 05/30/25	47% 56%
10.10.201 130							
04-SM-82-9.2/9.2 04-1X9604		IN SAN MAEO COUNTY ROUTE 82 FRONTAGE ROAD REPAIR SINKHOLE DIR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE	SANTAMARIA CONCRETE, INC. 785 LINCOLN AVE. SAN JOSE, CA 95126 (408)634-4209	MOE, ALVIN 1700 S. AMPHLETT BLVD. SAN MATEO, CA 94402 (510)421-6332	\$504,000 \$88,881 \$0	08/29/24 12/09/24 07/18/25	25% 18%
20.10.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 52
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-82-9.3/0 04-1Q5304		SAN MATEO COUNTY IN SAN MATEO AT HILLSDALEBOULEVARD OVERCROSSING REPLACE BRIDGE RAILING, CONSTRUCT ADA CURB	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC DBA ACC WEST COAST 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	AUNG, PHONE 1700 S AMPHLETT BLVD. SAN MATEO, CA 94402 (510)385-6850	\$1,343,000 \$18,785 \$18,785	01/13/25 02/12/25 07/30/26	10% 1%
04-SM-82-9.6/11.8 04-2Y5604		SAN MATEO COUNTY IN SAN MATEO FROM 0.1 MILE NORTH OF HILLSDALE BOULEVARD OVERCROSSING TO SECOND AVENUE INDIVIDUAL SLAB REPLACEMENT (RSC).	FBD VANGUARD CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	INCINORI, DOUGLAS 1700 S AMPHLETT BLVD SAN MATEO, CA 94402 (650)333-4036	\$934,700 \$743,306 \$992	04/04/24 04/29/24 05/01/25	100% 80% OVER RUN
04-SM-82-12.3/15.8 04-3Y6604		REMOVE TREES AND REPAIR DAMAGED PAVEMENT AREMOVE TREES AND REPAIR DAMAGED PAVEMENT AREMOVE TREES AND REPAIR DAMAGED PAVEMENT ADIR' PERFORM DISPOSAL OF FALLEN TREES, DEBRIS,	ATLAS TREE SURGERY, INC 1544 LUDWIG AVE SANTA ROSA, CA 95407 (707)975-0376	THUC, TRAN 1700 SO.AMPHLETTE STE 101 SAN MATEO, CA 94402 (510)385-8167	\$3,150,000 \$799,297 \$0	03/28/23 05/26/23 07/30/24	27% 25%
20.20.201 130							
04-SM-84-8.3/8.3 04-0X9704		IN SAN MATEO CO IN CITY OF LAHONDA, RTE 84 NEAR PESCADERO CREEK RDSINKHOLE AND CULVERT REPAIR DIR'S ORDER EMERGENCY F.A. SINKHOLE AND CULVERT REPAIR	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD SUITE 200 SAN FRANCISCO CA 94124 (415)559-3394	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$685,000 \$155,367 \$0	11/30/23 05/01/24 07/30/25	78% 23%
20.20.201 130							
04-SM-84-17.9/17.9 04-3Y5004		IN SAN MATEO COUNTY ON HIGHWAY 84- 17.9IN SAN MATEO COUNTY ON HIGHWAY 84- PM 17.9IN SAN MATEO COUNTY ON HIGHWAY 84- PM 17.9DIR' REPAIR SLOPE AND DRAINAGE SYSTEMS AND CONS	PM JOSEPH J. ALBANESE, INC 851 MARTIN AVENUE SANTA CLARA CA 95050 (408)757-5700	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO CA 94304 (650)222-7241	\$11,365,649 \$10,114,678 \$0	03/10/23 05/11/23 07/30/25	100% 89% OVER RUN
20.20.201 130							
04-SM-84-20.6/20.6 04-0X0204		IN THE TOWN OF WOODSIDE REPLACE DRAINAGE AND INSTALL RSP DIR'S ORDER EMERGENCY F.A. REPLACE DRAINAGE AND INSTALL RSP	MARINSHIP DEVELOPMENT INTEREST, LLC 2100 EMBARCADERO, STE 205 OAKLAND, CA 94606 (415)559-3394	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$813,500 \$706,733 \$0	08/14/23 10/09/23 09/30/25 04/25/25	90% 87%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 53
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-84-21.5/25.7 04-0K7804 ACNH-P084-(059)E --()		SAN MATEO COUNTY IN WOODSIDE AND REDWOOD CITY ON ROUTE 84 FROM ROUTE 280 TO ROUTE 101 REPLACE AC SURFACING, UPGRADE CURB RAMPS,	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	LAM, PETER 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)393-1593	\$19,744,149 \$20,445,104 \$839,626	12/05/23 01/10/24 06/23/25	82% 97%
04-SM-84-28.0/2 04-0X3304		RAVENSWOOD PUMP PLANT, MENLO PARK REPAIR/REPLACE PUMPS DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE PUMPS	MONTEREY MECHANICAL CO. 8275 SAN LEANDRO ST. OAKLAND, CA 94621 (510)632-3173	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$1,280,000 \$17,153 \$0	04/02/24 05/01/24 06/30/25	4% 1%
20.20.201 130							
04-SM-84-/8.5 04-2Y6004		SAN MATEO COUNTY FROM ROUTE 1 TO LA HONDA CREEK BRIDGE MICRO-SURFACING AND REPLACE AC PAVEMENT SU	PAVEMENT COATINGS CO. 2150 BELL AVE. #125 SACRAMENTO, CA 95838 (916)765-3239	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)227-7241	\$2,027,789 \$1,923,038 \$0	06/26/24 07/17/24 04/28/25	100% 94%
04-SM-92-5.1/5.1 04-3Y0104		SM 92 JUST EAST OF PALECITOS CREEK- SINK HOLE SM 92 JUST EAST OF PALECITOS CREEK- SINKHODIR'S ORDER EMERGENCY REPAIR SINKHOLE AND DRAINAGE SYSTEM	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138 (510)376-8218	THUC, TRAN 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)385-8167	\$9,652,000 \$9,190,439 \$0	01/12/23 05/03/23 06/28/25	100% 95% OVER RUN
20.20.201 130							
04-SM-92-12.0/13.1 04-2Q8004 CPFL-6204-(136)0 --()		SAN MATEO COUNTY IN FOSTER CITY AND SAN MATEO ON ROUTE 92 FROM 0.2 MILE EAST OF SOUTH DELAWARE STREET UNDERCROSSING TO 0.3MILE WES BRIDGE WIDENING, HMA, CURB RAMP, CONC BARR	GORDON N. BALL, INC. 1777 OAKLAND BLVD. STE 300 WALNUT CREEK, CA 94596 (925)838-5675	LAM, PETER 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)393-1593	\$28,235,571 \$68,650 \$68,650	01/22/25 03/13/25 03/31/28	1% 0%
04-SM-92-/13.6 04-1X2204		IN SAN MATEO COUNTY AND SAN FRANCISCO COUNTY REPLACE FENCE AND GATES DIR'S ORDER EMERGENCY F.A. REPLACE FENCE AND GATES	NORCAL GENERAL CONSTRUCTION 751 MABURY RD. SAN JOSE, CA 95133 (408)886-0335	COCHEN, ROY 1700 SOUTH AMPHLETT BLVD,#101 SAN MATEO, CA 94402 (510)385-6741	\$1,935,000 \$0 \$0	08/15/24 08/15/24 03/29/25	0% 0%
20.10.201 352							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 54
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-.9/23.4 04-2J7404 ACNH-Q101-(412)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM UNIVERSITY AVE OVERCROSSING TO FRANCISCO, AND BRISBANE, ON US 101 REPLACE THE EXISTING BRIDGE RAILS	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE CA 95138 (408)573-9364	LAM, PETER 1700 S AMPHLETTE BLVD. STE 101 SAN MATEO, CA 94402 (510)393-1593	\$11,629,742 \$11,432,591 \$51,395	02/08/23 03/03/23 02/03/25	100% 100% OVER RUN
04-SM-101-6.9/7.6 04-2J7304 ACNH-Q101-(415)E --()		SAN MATEO COUNTY IN REDWOOD CITY AND SAN CARLOS FROM 0.3 MILE SOUTH OF CORDILLERAS CREEK BRIDGE TO 0.1 MILE SOUTH OF PULGAS CREEK REPLACE BOX CULVERT BRIDGE.	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)208-6416	LAM, PETER 1700 SO. AMPHLETT BLVD, STE101 SAN MATEO, CA 94402 (510)393-1593	\$22,077,131 \$21,274,106 \$28,547	03/20/23 04/07/23 03/15/25	100% 94% OVER RUN
04-SM-101-9.1/9.1 04-0X0604 20.20.201 130		IN SAN MATEO COUNTY IN BELMONT AT BELMONT CREEK CULVERT DEBRIS AND SIDEMENT REMOVAL DIR'S ORDER EMERGENCY F.A. CREEK CLEARING	SIERRA MOUNTAIN CONSTRUCTION, INC. 19500 NUGGET BLVD. SONORA, CA 95370 (415)308-7260	MOE, ALVIN 1700 S AMPHLETT BLVD SAN MATEO, CA 94402 (510)421-6332	\$2,176,000 \$273,064 \$0	08/31/23 05/14/24 07/18/25	60% 13%
04-SM-101-/6.2 04-1X2404 20.10.201 131		REDWOOD CREEK BRIDGE NO. 35-0145 REPAIR DAMAGED BRIDGE COLUMNS, ABUTMENT, BENT CAP & SOFFIT, & MITIGATE LOCAL SCOUR DIR'S ORDER EME BRIDGE REPAIR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510 (925)372-8000	LAM, PETER 1700 SOUTH AMPHLETT BLVD., SUITE 101 SAN MATEO, CA 94402 (510)867-6052	\$1,351,500 \$0 \$0	06/14/24 07/17/24 05/15/25	0% 0%
04-SM-101-/6.5 04-1Q5814 ACNH-Q101-(422)E --()		SAN MATEO COUNTY FROM SAN MATEO COUNTY LINE IN EAST PALO ALTO TO WHIPPLE AVENUE IN REDWOOD CITY COLD PLANE AC PVMT, RHMA OVERLAY, AND CONC	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	MALONZO, ETHAN 1700 S AMPHLETT BLVD. SAN MATEO, CA 94402 (279)234-2197	\$39,403,620 \$32,592,504 \$1,295,920	01/10/24 01/12/24 11/05/25	47% 81%
04-SM-280-10.2/10.2 04-1X6604 20.10.201 130		IN SAN MATEO CO. ON ROUTE 280 NB IN THE CITY OF BELMONT REPLACE CULVERT DIR'S ORDER EMERGENCY F.A. REPLACE CULVERT	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE. SANTA ROSA, CA 95407 (707)585-1221	LAM, PETER 1700 S. AMPHLETT BLVD. STE 101 SAN MATEO, CA 94402 (510)393-1593	\$1,010,500 \$803,949 \$0	07/05/24 09/17/24 04/30/25	75% 80%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 55
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-10.2/10.2 04-3Y0804		SM 280-CANADA PUMP STATION REHAB- PREVENT DETENTION BASIN OVERFLOW INTO OTHER RESERVSM 280-CANADA PUMP STATION REHAB- PREVENT DIR' REPAIR PUMPS	AQUA SIERRA CONTROLS, INC 1650 INDUSTRIAL DRIVE AUBURN, CA 95603 (530)823-3241	INORI, DOUGLAS 1700 S. AMPHLETT BLVD SAN MATEO, CA (650)333-4036	\$1,075,000 \$1,029,087 \$0	01/14/23 04/06/23 05/16/25	100% 96% OVER RUN
20.20.201 130							
04-SM-280-22.0/22 04-0X0904		IN SAN MATEO COUNTY IN SOUTH SAN FRANCISCO SLOPE REPAIR AND DRAINAGE MODIFICATION DIR'S ORDER EMERGENCY F.A. SLIPOUT & SLIDES WORK	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT. OAKLAND, CA 94621 (415)822-4400	SIHRA, CHETAN 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-6069	\$781,000 \$787,340 \$0	04/02/24 05/21/24 03/31/25	100% 99%
20.20.201 130							
04-SM-280-232.0/23.2 04-2X0104		ALONG ROUTE 280 NEAR KING DRIVE ALONG ROUTE 280 NEAR KING DRIVE	DISNEY CONSTRUCTION INC 533 AIRPORT BLVD, #120, BURLINGAME, CA 94010	SIHRA, CHETAN 585 LINDA MAR BLVD, PACIFICA, CA 94044 (510)867-6069	\$525,000 \$51,043 \$0	10/03/24 12/05/24 12/31/25	25% 10%
20.20.201 130							
04-SM-280-/21 04-4J8504 ACIM-2801-(999)E --()		SAN MATEO COUNTY AT VARIOUS LOCATIONS FROMALPINE ROAD UNDERCROSSING TO ROUTE 280/380SEPARATION INSTALL COLUMN CASINGS, CONC BARRIERS AND	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	LAM, PETER 1700 S AMPHLETTE BLVD SAN MATEO CA 94402 (510)393-1593	\$10,764,231 \$10,553,061 \$268,845	04/18/23 04/25/23 04/29/25	55% 96%
04-SM-680-/16.5 04-3Y4104		IN CC, SOL AND SM COUNTIES - ROUTES 680, 8IN CC, SOL AND SM COUNTIES - ROUTES 680, 8IN CC, SOL AND SM COUNTIES - ROUTES 680, 8DIR' PERFORM NON-DESTRUCTIVE TESTING ON BUTT WE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	JOHNSON, DOUG 3401 REGATTA BLVD RICHMOND, CA 948041650 (510)928-0720	\$13,905,000 \$13,856,129 \$0	05/19/23 07/17/23 10/31/25	71% 100%
20.20.201 130							
04-SOL-12-3.2/7.5 04-0W1104 SNHG-P012-(131)E --()		SOLANO COUNTY IN AND NEAR SUISUN CITY AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF BECK AVENUE TO 0.2 MILE WEST OF WALTERS ROAD INSTALL MGS AND MODIFY SIGNAL AND LIGHTING	HOSELEY CORPORATION 96F PIER ADMIN BUILDING STE20 SAN FRANCISCO CA 94124 (415)404-8997	LANE, ISAIAH 324 CAMPUS LANE, SUITE T FIARFIELD, CA 94534 (510)867-6033	\$2,373,604 \$704,969 \$283,735	07/25/24 08/16/24 07/03/25	52% 30%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 56
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-12-7.7/14.1 04-2Q5504 ACNH-P012-(132)E --()		SOLANO COUNTY NEAR SUISUN CITY FROM 0.2 MILE EAST OF LAWLER RANCH PARKWAY TO 0.5 MILE EAST OF SHILOH ROAD RHMA OVERLAY, REPLACE CULVERTS, BRIDGE RAI	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	SARWARY, ASADULLAH 324 CAMPUS LANE, STE T FAIRFIELD, CA 94533 (510)807-1407	\$19,056,952 \$0 \$0	02/14/25 03/06/25 09/22/26	0% 0%
04-SOL-28-/9.8 04-1X3604		IN SOLANO COUNTY VALLEJO, FAIRFIELD AND DIXON MAINTENANCE STATIONS AND DIXON MAINTENANCE STATIONS REPLACE/IMPROVE EXISTING FENCES AND GATES	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT, OAKLAND, CA 94621 (510)792-1727	TRAN, QUANG 324 CAMPUS LANE,SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$2,107,000 \$111,872 \$0	08/27/24 11/04/24 09/03/25	22% 5%
20.20.201 130							
04-SOL-80-10.4/30.2 04-4G0804 ACIM-0802-(375)E --()		FROM 0.95 WEST OF RED TOP ROAD UNDERCROSSING TO 0.4 MILE EAST OF LEISURE TOWN ROAD OVERCROSSING CONVERT EXISTING HOV LANE TO EXPRES	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	TATUM, JUSTEN 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (510)406-4596	\$155,271,206 \$148,390,125 \$1,156,957	01/18/22 02/02/22 07/02/25	73% 95%
HB4C							
04-SOL-80-13.9/14.5 04-4G8734		SOLANO COUNTY IN AND NEAR FAIRFIELD AT DANWILSON CREEK BRIDGE AND AT SUISUN CREEK BRIDGE MAINTAIN EXISTING PLANTED AREAS.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MT. ROAD SONORA CA 95370 (209)743-4911	LUCKEL, KASIA 3401 REGATTA BLVD RICHMOND CA, 94804 (510)774-6276	\$540,300 \$372,380 \$5,080	11/21/22 01/13/23 04/08/27	53% 69%
04-SOL-80-15.9/30.2 04-0K6404 ACIM-0801-(995)E --()		SOLANO COUNTY ON ROUTE 80 IN AND NEAR FAIRFIELD AND VACAVILLE AT VARIOUS LOCATIONS FROM 1.5 MILES EAST OF SUISUN VALLEY ROAD OVERC COLD PLANE, OVERLAY, MGS, RAMP METERING, L	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	TATUM, JUSTEN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$15,116,852 \$0 \$0	12/17/24 01/16/25 02/11/26	0% 0%
04-SOL-80-22.1/23 04-4K3004 SIMG-0802-(377)E --()		SOLANO COUNTY FROM 1.2 MILES EAST OF NORTHTEXAS STREET OVERCROSSING IN FAIRFIELD TO 0.1 MILE WEST OF CHERRY GLEN ROAD OVERCROSSING CONSTRUCT CONCRETE BARRIER AND INSTALL DRA	GORDON N. BALL, INC. 1777 OAKLAND BLVD., STE 300 WALNUT CREEK, CA 94596 (925)838-5675	LANE, ISAIAH 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)867-6033	\$3,611,799 \$1,353,914 \$569,652	11/05/24 12/03/24 08/05/25	38% 37%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 57
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-34.4/34.5 04-0J6014		SOLANO COUNTY IN AND NEAR DIXON AND VACAVILLE ON ROUTE 80 AT MC CUNE CREEK BRIDGE AND ON ROUTE 505 AT HORSE CREEK BRIDGE MAINTAIN EXISTING PLANTED AREAS.	EMPIRE LANDSCAPING INC. 26945 COUNTY ROAD 97D DAVIS CA 95616 (530)400-3944	LUCKEL, KASAI 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6276	\$190,665 \$100,373 \$3,210	01/13/23 03/20/23 06/10/27	49% 53%
04-SOL-220-1.4/1.4 04-2X9104		RYER ISLAND RYER ISLAND RYER ISLAND REPAIR SINKHOLE	BAY CITIES PAVING & GRADING 1450 CIVIC CT, BLDG B,STE 400 CONCORD, CA 94520 (925)687-6666	SARWARY, ASADULLAH 324 CAMPUS LANE, FAIRFIELD, CA 94534 (510)807-1407	\$1,084,000 \$0 \$0	01/13/25 01/24/25 08/27/25	0% 0%
20.20.201 130							
04-SON-1-26.7/27.1 04-0J3014		SONOMA COUNTY NEAR JENNER FROM 0.3 MILE TO 0.7 MILE NORTH OF MEYERS GRADE ROAD MAINTAIN EXISTING PLANTED AREAS AND EROSIO	EMPIRE LANDSCAPING INC. 26945 COUNTY ROAD 97D DAVIS CA 95616 (530)400-3943	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$696,100 \$0 \$0	10/31/24 03/13/25 08/06/29	0% 0%
04-SON-1-26.7/27.1 04-0J3004 ACST-P001-(679)E --()		IN SONOMA COUNTY NEAR JENNER, FROM 0.3 TO 0.7 MILES NORTH OF MYERS GRADE ROAD PERMANENT RESTORATION OF ROADWAY	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	LA SERNA, FABIO 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)496-9271	\$14,599,352 \$14,861,667 \$5,940	07/08/22 08/05/22 08/16/25	58% 99%
04-SON-1-30.5/32 04-2Y5804		SONOMA COUNTY AT FORT ROSS FROM 2.5 MILES SOUTH OF FORT ROSS ROAD TO 1.0 MILE SOUTH OF FORT ROSS ROAD COLD PLANE ASPHALT CONCRETE PAVEMENT AND 0	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (650)417-8141	VAN BEEK, CODY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)867-6048	\$950,020 \$812,208 \$812,208	06/24/24 07/15/24 05/08/25	91% 85%
04-SON-1-30.8/40.6 04-1K7304		SONOMA COUNTY AT VARIOUS LOCATIONS FROM MILL GULCH TO 0.5 MILE SOUTH OF MILLER CREEK REMOVE AND REPLACE CULVERTS, AND ESTABLISH	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$2,616,842 \$2,224,542 \$0	10/18/23 11/08/23 09/30/25	31% 83%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 58
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-38.6/38.6 04-1X3204		IN SONOMA CO. ON RTE 1 AT PM 38.58 AT WALSH CONSTRUCT SOLDIER PILE WALL, AND DRAINAGE FACILITIES DIR'S ORDER EMERGENCY F.A. CONSTRUCT SOLDIER PILE WALL & DRAINAGE	O.C. JONES & SONS, INC. 1520 FOURTH ST BERKELEY CA 94710 (510)526-3424	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$5,615,000 \$4,731,876 \$0	02/22/24 02/23/24 05/30/25	100% 84% OVER RUN
20.10.201 130							
04-SON-1-41.2/54.6 04-1K7504		SONOMA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF MILLER CREEK TO 0.1 MILE NORTH OF VANTAGE ROAD REMOVE CULVERT, RCP, CORRUGATED STEEL PIPE	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$2,850,831 \$1,453,048 \$0	10/25/23 11/09/23 05/13/26	20% 51%
04-SON-1-/58.6 04-4G7804 HSST-P001-(704)E --()		SONOMA COUNTY AT VARIOUS LOCATIONS FROM MARIN COUNTY LINE TO MENDOCINO COUNTY LINE CENTERLINE RUMBLE STRIP, SHOULDER WIDENING,	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)816-2955	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$5,034,622 \$0 \$0	02/14/25 03/13/25 02/09/27	0% 0% 0%
04-SON-1-/7.2 04-3X0804		NEAR BODEGA BAY NEAR BODEGA BAY NEAR BODEGA BAY SLIPOUT	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE, SANTA ROSA, 95407	PAULO, HARLEY 4030 OCCIDENTAL, BLDG A, SANTA ROSA, CA 95401- 5801 (510)406-9754	\$4,745,000 \$0 \$0	02/20/25 02/20/25 12/23/25	0% 0% 0%
20.20.201 130							
04-SON-1-/24.7 04-1X1404		ON ROUTE 1, IN SONOMA COUNTY, BETWEEN PM 24.65 & 24.73 INSTALL HORIZONTAL DRAINS & UNDERDRAINS AND REPAIR PAVEMENT DIR'S ORDER EM INSTALL HORIZONTAL DRAINS & UNDERDRAINS	ENGELKE CONSTRUCTION, INC. PO BOX 1387 HEALDSBURG, CA 95448 (707)433-8389	PAULO, HARLEY 4030 OCCIDENTAL RD, UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$1,785,000 \$1,074,874 \$0	08/29/24 11/08/24 03/27/25	71% 60%
20.20.201 130							
04-SON-12-11.0/T17.4 04-0K5204 ACNH-P012-(130)E --()		SONOMA COUNTY FROM LLANO ROAD TO FARMERS LANE OVERLAY WITH RHMA, REPLACE GUARDRAILS, APP	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	VAN BEEK, CODY 4030 OCCIDENTAL RD UNIT A SANTA ROSA, CA 95401 (510)867-6048	\$22,183,927 \$22,428,481 \$0	03/21/23 04/11/23 12/20/24 03/26/25	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 59
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-18.5/18.5 04-4A1304 NH- () -- () HE11		SONOMA COUNTY IN SANTA ROSA AT HEARN AVENUE OVERCROSSING HMA, WIDEN & REPLACE HEARN AVE OC.	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	VALEH, SYD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 94501 (510)385-6972	\$25,376,850 \$9,840,503 \$1,044,149	11/17/23 12/13/23 03/23/27	30% 39%
04-SON-101-22.8/32.8 04-1Q7004		SONOMA COUNTY AT VARIOUS LOCATIONS FROM MENDOCINO AVENUE OVERCROSSING TO LIMERICK LANE OVERCROSSING REPLACE BRIDGE RAILING AND GUARDRAIL, & RE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)975-6334	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 94501 (707)249-7557	\$8,015,469 \$0 \$0	02/06/25 03/06/25 02/20/26	0% 0%
04-SON-101-/0 04-3J0804		SONOMA COUNTY NEAR PETALUMA AT SAN ANTONIO CREEK BRIDGE CONSTRUCT STEEL SHEET PILE WALL AND CONCRE	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	SIMPSON, JOHN 384 BEL MARIN KEYS BLVD STE200 NOVATO, CA 94949 (510)867-4515	\$1,504,533 \$1,348,442 \$0	02/15/23 03/15/23 11/12/25	71% 94%
04-SON-116-10.4/10.4 04-3X0504		IN GUE IN GUERNE IN GUERNEVILLE SLIPOUT AND DRAINAGE REPAIR	PIAZZA CONSTRUCTION 5200 CARROLL ROAD, PETALUMA, CA 94952	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$7,255,000 \$1,211,827 \$0	01/02/25 03/20/25 11/06/25	22% 17%
20.20.201 130							
04-SON-116-11.8/12.2 04-4J4604 ACST-P116-(051)E -- ()		SONOMA COUNTY AT GUERNEVILLE FROM BROOKSIDE LANE TO OLD RIVER ROAD REPLACE CURB RAMPS, SIDEWALK, DRIVEWAY, LI	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS ROAD #150 CONCORD CA 94520 (925)766-1714	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD SANTA ROSA 95401 (916)320-1724	\$6,951,888 \$4,469,714 \$220,915	04/16/24 04/29/24 08/25/25	53% 64%
04-SON-116-46.5/46.8 04-3G9004 CSTG-X097-(044)E -- () HB4N		SONOMA COUNTY NEAR SCHELLVILLE ON ROUTE 116 FROM 0.3 MILE NORTH OF BONNEAU ROAD TOROUTE 121 AND ON ROUTE 121 FROM 0.2 MILE SOUTH O RDWY EXC, HMA, DRAINAGE, ROCK BLANKET, MIN	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	LA SERNA, FABIO 384 BEL MARIN KEYS STE 200 NOVATO CA 94949 (510)496-9271	\$11,573,628 \$7,694,251 \$533,989	07/31/23 08/23/23 02/11/26	30% 67%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 60
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-S0N-121-7.3/11.6 04-0Y2604		SONOMA COUNTY AND NAPA COUNTY NEAR SCHELLVILLE FROM SONOMA CREEK BRIDGE TO NAPA COUNTY LINE AND FROM 0.3 MILE EAST OF SONOMA COUNTY COLD PLANE ASPHALT CONCRETE PAVEMENT AND 0	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (650)417-8141	RUSSELL, STEVE 384 BEL MARIN KEY BLVD., STE200 NOVATO, CA 94949 (510)774-6297	\$3,427,776 \$3,879,429 \$0	06/13/24 08/07/24 06/30/25	100% 100%
04-VAR-0-/0 04-2K1704 ACNH-X001-(669)E --()		ALAMEDA COUNTY AT VARIOUS LOCATIONS CONSTRUCT PVMT, JT SEAL, BARRIER, CL RAILI	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)847-9565	\$8,985,895 \$8,765,710 \$0	01/03/23 01/18/23 04/16/25 04/18/25	100% 100% COMPLETED
04-VAR-4-18.6/18.6 04-3Y1804		MARIN, SONOMA, NAPA, SOLANO, SACRAMENTO, CMARIN, SONOMA, NAPA, SOLANO, SACRAMENTO, CMARIN, SONOMA, NAPA, SOLANO, SACRAMENTO, CDIR' REPAIR STORM DAMAGED KNOCKED DOWN ELECTRIC	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	HALALI, BEHZAD 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-6107	\$1,118,000 \$1,098,351 \$0	01/31/23 06/22/23 01/31/25	100% 98% OVER RUN
20.20.201 130							
04-VAR-82-25.9/25.9 04-0Y8004		SANTA CLARA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, TREAT BR	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	NGO, HUNG T 1007 KNOX AVE SAN JOSE, CA 95122 (510)406-9696	\$3,319,143 \$3,130,440 \$34,750	04/22/24 05/17/24 06/05/25	69% 93%
04-VAR-101-18.7/18.7 04-2Q5704 ACNH-X085-(066)E --()		SANTA CLARA COUNTY IN AND NEAR MORGAN HILLAND SAN JOSE AT VARIOUS LOCATIONS REPLACE STORMWATER PUMPS AND CONSTRUCT DRA	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)732-1004	PATEL, NIM 1007 KNOX AVE SAN JOSE, CA 96122 (408)595-4003	\$11,506,347 \$8,344,963 \$0	01/29/24 03/14/24 12/31/25	69% 78% SUSPENDED
04-VAR-101-21.3/26.5 04-3Q6104		SANTA CLARA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, AND STRUCTURAL	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE SAN JOSE CA 95122 (510)715-9940	\$3,733,080 \$3,586,157 \$90,065	06/15/23 07/05/23 01/31/25	100% 91%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 61
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-280-/25 04-3W5504		SAN MATEO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY AND REPLACE JOI	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	YAN, ANDREW 585 LINDA MAR BLVD PACIFICA CA 94044 (415)720-4027	\$4,242,478 \$4,246,863 \$191,972	02/08/24 05/08/24 06/30/25	95% 95%
04-VAR-280-/0 04-0K1104 ACST-000C-(553)E --()		SANTA CLARA COUNTY AT VARIOUS LOCATIONS CONSTRUCT CONCRETE BARRIER TRANSITION AND	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	MUENCH, JOHN 1007 KNOX AVE. SAN JOSE, CA 95122 (510)867-6142	\$15,696,831 \$7,229,646 \$1,094,060	04/05/24 04/29/24 04/04/26	47% 46%
04-VAR-580-/0 04-0K1204 HSNH-000C-(543)E --()		ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS INSTALL RECTANGULAR RAPID FLASHING BEACON	PERRY ELECTRIC INCORPORATED 130 MURWOOD COURT WALNUT CREEK CA 94596 (925)766-2778	MERTZ, JULIA 2525 STANWELL DR., STE 100 CONCORD, CA 94520 (510)907-0705	\$8,452,831 \$7,066,143 \$385,016	02/17/23 03/15/23 07/11/25	89% 83%
04-VAR-680-.1/20.7 04-4Q2504		ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, AND REPL	BAY LINE CUTTING & CORING 501 CESAR CHAVEZ, SUITE 101B SAN FRANCISCO CA 94124 (510)715-4838	MCMASTERS, RICHARD 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-4471	\$4,187,923 \$3,204,130 \$0	06/16/23 07/24/23 05/30/25	88% 75%
04-VAR-680-1.9/16.7 04-3W5204		ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND REPLA	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838	DIKE, EDDIE 5675-B-GOBRALTAR DRIVE PLEASANTON, CA, 94588 (925)250-5611	\$4,143,999 \$4,030,379 \$0	01/24/24 03/13/24 04/08/25	100% 93%
04-VAR-880-/32 04-0Q0704 ACST-000C-(559)E --()		ALAMEDA, CONTRA COSTA, SAN MATEO, SANTA CLARA, AND SOLANO COUNTIES AT VARIOUS LOCATIONS MODIFY RAMP METERING SYSTEMS, INSTALL GUAR	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577 (510)639-0639	NOU, BUNMA 3401 REGATTA BLVD. RICHMOND, CA 94804 (916)634-6646	\$9,037,000 \$2,985,757 \$853,533	03/25/24 04/17/24 07/14/25	68% 33%

OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 62
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-880-/10 04-0Q4404 ACNH-X081-(036)E --()		SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL TRASH CAPTURE DEVICES AND MAINTENA	HOSELEY CORPORATION PO BOX 881386 SAN FRANCISCO, CA 94188 (415)404-8997	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$2,564,000 \$1,146,629 \$196,051	04/02/24 04/23/24 12/02/25	19% 45%
04-VAR--/0 04-0Y8204		SONOMA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, TREAT BR	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$3,601,998 \$3,207,222 \$150,621	06/26/24 07/22/24 06/11/25	66% 88%
04-VAR--/0 04-0K1004 HSST-X095-(038)E --()		SOLANO COUNTY AT VARIOUS LOCATIONS. INSTALL ACCESSIBLE PEDESTRIAN SIGNAL SYSTE	MIKE BROWN ELECTRIC CO. 561 MERCANTILE DRIVE COTATI CA 94931 (707)792-8100	LANE, ISAIAH 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)867-6033	\$3,622,160 \$1,148,892 \$699,735	10/10/24 11/08/24 10/20/25	40% 32%
04-VAR--/0 04-3Y5404		NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS REPLACE PAVEMENT DELINEATION.	WGJ ENTERPRISES, INC. DBA PCI 975 W. 1ST STREET AZUSA CA 91702 (562)218-0504	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA, 94534 (925)260-6460	\$830,299 \$826,855 \$0	04/12/24 06/20/24 03/01/25	98% 92% SUSPENDED
04-VAR--/0 04-0K1304 HSST-000C-(551)E --()		MARIN, NAPA, AND SONOMA COUNTIES AT VARIOUS LOCATIONS INSTALL CURB RAMPS, PEDESTRIAN HYBRID BEAC	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST SAN LEANDRO CA 94577 (510)639-0639	PROKOP, CHRISTOPHER 384 BEL MARIN KEYS BLVD.STE200 NOVATO, CA 94949 (510)681-7264	\$2,475,165 \$2,306,639 \$57,967	10/10/23 11/30/23 05/03/25	79% 95%
04-VAR--/0 04-0Y7904		SOLANO COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, & REPLAC	MYERS & SONS CONSTRUCTION, LLCTATUM, JUSTEN 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$4,529,528 \$3,414,140 \$281,095	06/19/24 07/24/24 05/08/25	87% 74%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 63
04/28/25

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR--/0 04-1Q2004 HSST-X081-(037)E --()		SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL RECTANGULAR RAPID FLASHING BEACON	COLUMBIA ELECTRIC, INC. 1980 DAVIS ST. SAN LEANDRO CA 94577 (510)430-9505	LAM, PETER 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)393-1593	\$6,792,399 \$0 \$0	11/21/24 01/14/25 03/10/26	0% 0%
04-VAR--/0 04-0P7604 HSST-X095-(037)E --()		SOLANO COUNTY AT VARIOUS LOCATIONS PED HYBRID BEACON SYSTEMS & MODIFYING SIGN	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST SAN LEANDRO CA 94577 (510)639-0639	LANE, ISAIAH 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)867-6033	\$6,167,000 \$0 \$0	12/17/24 02/05/25 10/01/25	0% 0% SUSPENDED
04-VAR--/0 04-3W5604 ACIM-X095-(036)E --()		SOLANO COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY.	MYERS & SONS CONSTRUCTION, LLCTATUM, JUSTEN 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$9,968,846 \$4,048,639 \$2,996,620	09/03/24 09/19/24 12/02/25	23% 40%
04-VAR--/0 04-0Y8404		SANTA CLARA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, TREAT BR	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE. SAN JOSE, CA 95122 (510)715-9940	\$3,122,120 \$3,112,493 \$18,542	04/04/24 06/05/24 03/10/25	100% 96%
04-VAR--/0 04-3Y5204		ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS REPLACE PAVEMENT DELINEATION.	SPECIALIZED PAVEMENT MARKING LLC 11095 SW INDUSTRIAL WAY SUITE TUALATIN OR 97062 (503)885-0420	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6083	\$1,465,148 \$1,291,847 \$0	03/19/24 05/10/24 02/07/25	100% 88%

Totals:	Authorized Final Amt:	<u>\$2,134,771,273</u>	Completed to Date:	<u>\$1,536,535,749</u>	Work This Month:	<u>\$47,677,845</u>
----------------	------------------------------	-------------------------------	---------------------------	-------------------------------	-------------------------	----------------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 64
04/28/25

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-0SB-1-10.1/10.1 05-1S4904		EXCAVATING&GRADING,REPAIR/STABALIZE EMBANKSOLDIER PILE WALL CONSTRUCTION,PAVING AND TRAFFIC CONTROL. DIRS EFA 05A REP.EMBANKMENT,WALL CONSTRUCTION & TC	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE. 200 WESTLAKE VILLAGE, CA 91361	MORENO, ARTURO 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)610-8218	\$4,685,000 \$0 \$0	02/17/25 03/10/25 07/10/25	0% 0%
20.20.201 130							
05-0SB-1-10.7/11 05-1S3704		REPAIR DAMAGED CULVERT SECTIONS,FILL VOIDSLINE THE PIPE & RESTORE SITE REP. DAMAGED CULVERT SEC. & RESTORE SITE DIRS EFA 05A2818 REP. DAMAGED CULVERT SECTION/RESTORESIT	JOHN MADONNA CONSTRUCTION COMPANY INC. PO BOX 5310 SAN LUIS OBISPO, CA 93403	COOPER, JACOB 270 E. HWY 246 SUITE 202-203 BUELLTON, CA 93427 (805)748-1087	\$1,585,000 \$134,763 \$134,763	11/14/24 01/02/25 06/16/25	33% 9%
20.20.201 130							
05-0SB-1-13.3/13.3 05-1S1304		INSTALL DRAPERY SYSTEM,CLEAR,GRUB AND ACCES MODIFY EXISTING GUARDRAIL INSTALL DRAPERY SYS-CLR,GRUB&MOD GUARDRAILDIRS EFA 05A2824	ACCES LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO, CA 93445	COOPER, JACOB 270 E. HWY 246, SUITE 202-203 BUELLTON, CA 93427 (805)748-1087	\$1,585,000 \$112,802 \$112,802	12/02/24 01/16/25 07/10/25	29% 7%
20.20.201 130							
05-0SB-166-580.0/58.5 05-1S3504		REP.EMBAKEMENT, RESTORE SHOULDER, CLEAR & RESTORE DRAINAGE SYSTEMS AND PROVIDE EC REPAIR AND RESTORE DRAINAGE SYS AND EC DIRS EFA REPAIR AND RESTORE DRAINAGE SYSTEM	JOHN MADONNA CONSTRUCTION COMPANY INC. PO BOX 5310 SAN LUIS OBISPO, CA 93403	REED, AL/GASTON, PHILIP 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)922-1611	\$1,485,000 \$1,013,938 \$0	09/26/24 11/13/24 04/17/25 04/04/25	100% 100% OVER RUN
20.20.201 130							
05-MON-0-/0 05-1S2904		PERIMETER FENCE, GATES & CAMERA INSTALL MONTEREY, S.BENITO & SANTA CRUZ MAINTENANCSECURITY IMPROVEMENTS AT MAINT. STATIONS DIRS EF SECURITY FENCE, GATES & CAMERAS INSTALL	BIG WAKOO FENCE, INC. 358 E. ORMONDE ROAD ARROYO GRANDE, CA 93420	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$600,000 \$278,149 \$0	06/03/24 06/03/24 07/31/25	12% 46%
20.20.201 130							
05-MON-1-7.2/9.2 05-1R1904		MON CNTY RTE 1. BIG SUR RSP REPAIR. REPAIRRSP & GABION BASKET REVETMENTS. RESTORE ACCESS ROUTES AND TRAFFIC CONTROL DIRS EFA 05A27 REPAIR RSP & GABION BASKET REVETMENTS	JOHN MADONNA CONSTRUCTION CO INC PO BOX 3810 SAN LUIS OBISPO, CA 93403	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$81,555,000 \$66,249,210 \$0	01/12/24 03/18/24 06/30/25	84% 81%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 65
04/28/25

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-10.4/10.4 05-1S8404		WILLOW SPRINGS SOLAR REPLACEMENT REMOVE EXISTING PV ELEC.EQUIP. CONSTRUCT, INSTALL & CONNECTG NEW PV ELEC. EQUIP DIRS EFA 05A2821 CONST.,INSTALL & CONNECT NEW PV ELEC.EQUIP	KINYON CONSTRUCTION, INC. 1533 W.BETTERAVIA ROAD SANTA MARIA,CA 93455	IMAN, HASSAN 3230 RIVERSIDE AVENUE, SUITE 30 PASO ROBLES, CA 93446 (805)748-2342	\$1,110,000 \$46,313 \$0	11/13/24 01/24/25 05/14/25	35% 4%
20.20.201 130							
05-MON-1-20.9/42.2 05-1Q7704		MON CNTY RTE 0001, CLEAR MUD/DEBRIS. CLEANCULVERTS/REPAIR EROSION. REMOVE SLIDE MATERIAL. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA CLEAR MUD, CLEAN AND REPAIR CULVERTS	PAPICH CONSTRUCTION COMPANY INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	SILVA, RICK 3230 RIVERSIDE AVE PASO ROBLES, CA 93446 (805)471-2102	\$76,121,250 \$72,117,960 \$0	01/12/23 04/13/23 04/30/25	100% 95% OVER RUN
20.20.201 130							
05-MON-1-21.0/76 05-1Q0504		CLEAN SLOPE CATCHMENT. REPAIR ROCKFALL NETTING. REPAIR SINKHOLE. LINE CULVERTS. PROVIDE TEMP TRAFFIC CONTROL DIRS EFA 05A2545 CLEAN SLOPE CATCHMENT, REPAIR ROCKFALL NET	S. CHAVES CONSTRUCTION INC 11545 LOS OSOS VALLEY RD C-3 SAN LUIS OBISPO, CA 93405	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$785,000 \$484,579 \$0	11/16/22 12/28/22 02/29/24	82% 62%
20.20.201 130							
05-MON-1-27.8/27.8 05-1R6404		REGENT SLIDE. REMOVE/HAUL AWAY MATERIAL. RESTORE HMA PAVEMENT SECT. INSTALL ROCKFALPROTECTION. EROSION & TRAFFIC CONTROL DIRS EFA REGENT SLIDE ROCK SLIDE REPAIR	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	SILVA, RICK 3230 RIVERSIDE AVE STE 30 PASO ROBLES, CA 93446 (805)550-0734	\$30,985,000 \$10,496,707 \$0	02/23/24 02/23/24 11/12/24	100% 34% OVER RUN
20.20.201 130							
05-MON-1-29.5/29.5 05-1R6304		DOLAN PARK LANDSLIDE ON HWY 001. REMOVE SLIDE MATERIAL RESTORE ROADWAY. INSTALL ROCKFALL NETTING AND TRAFFIC CONTROL DIRS EFA 05A REMOVE SLIDE MATERIAL/INSTALL NETTING	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	SILVA, RICK 3230 RIVERSIDE AVE STE 30 PASO ROBLES, CA 93446 (805)471-2102	\$8,785,000 \$5,622,065 \$0	02/09/24 05/08/24 10/25/25	100% 64% OVER RUN
20.20.201 130							
05-MON-1-44.7/69.8 05-1Q8004		IN MON CNTY ON RTE 001 PM 42.2/72.0 CLEAR MUD AND DEBRIS. CLEAN CULVERTS AND REPAIR EROSION. PROVIDE TEMP TRAFFIC CONTRDIRS EFA 05 CLEAR MUD AND DEBRIS. CLEAN CULVERTS	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138 (480)574-1400	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$25,262,750 \$6,006,038 \$0	01/12/23 05/02/23 04/30/25	30% 24%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 66
04/28/25

District 05								
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message	
05-MON-1-47.8/47.8 05-1R2104		ST FRANCIS REVETMENT REPAIR. ON RTE 01 2.2 MILES NORTH PFEIFFER CANYON BRIDGE. CONSTRUCT REVETMT, EROSION & TRAFFIC CONTRL DIRS EFA	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138	UBERHUAGA, JORGE 1525 SALINAS HWY/HWY 68 MONTEREY, CA 93940 (831)998-1546	\$7,485,000 \$3,005,845 \$0	01/25/24 03/04/24 03/31/25	30% 40%	
20.20.201 130		ST FRANCIS REVETMENT REPAIR						
05-MON-1-60.0/60 05-1S0404		MON CNTY RTE 1 JUST NORTH OF ROCKY CREEK BRIDGE OCEAN SIDE. TRAFFIC CONTROL SECURE AND STABILIZE THE SITE. DIR EFA 05A	A TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 5200 FRANKLIN DR. SUITE 115 PLEASANTON, CA 94588	UBERHUAGA, JORGE 1528 SALINAS HWY/ HWY 68 MONTEREY, CA 93940 (831)998-1546	\$9,385,000 \$4,126,854 \$0	03/30/24 05/21/24 04/30/25	60% 44%	
20.20.201 130		SECURE AND STABILIZE THE SITE.						
05-MON-1-100.0/1 05-1Q9604		PAJARO RIVER BRIDGE/SURROUNDING AREAS THAT NEED TO REMOVE FLOOD DEBRIS. FLOOD WATER PUMPING. TEMP TRAFFIC CONTROL DIRS EFA 05A2621	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO, CA 95864	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$1,835,000 \$1,219,493 \$0	03/12/23 05/24/23 04/30/25	20% 66%	
20.20.201 130		REMOVE FLOOD DEBRIS						
05-MON-1-101.5/102 05-1K6404 PTNH-P001-(702)E --()		MONTEREY AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS FROM TRAFTON ROAD UNDERCROSSING TO 0.2 MILE NORTH OF LARKIN VALLEY ROAD. WIDENING MVP, INSTALL CULVERTS AND MODIFY	GRANITE CONSTRUCTION COMPANY 585 W BEACH STREET WATSONVILLE CA 95076		\$2,959,960 \$0 \$0	01/30/25 02/26/25	0% 0%	
05-MON-1-600.0/60 05-1S1604		BLD NEW ROCKY CREEK VIADUCT AFTER SLIPOUT CONSTRUCT VIADUCT STRUCTURE RESTORE TWO WAY TRAFFIC/ TRAFFIC CONTROLL DIRS EFA 05A2765	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO, CA 94507	UBERHUAGA, JORGE 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (831)998-1546	\$20,985,000 \$6,856,657 \$475,989	06/14/24 07/16/24 04/30/25	9% 33%	
20.20.201 130		NEW VIADUCT TO RESTORE TWO WAY TRAFFIC						
05-MON-101-41.1/42.2 05-0T9914 HSNH-Q101-(407)E --()		MONTEREY COUNTY IN AND NEAR KING CITY WABO LANDSCAPE & FROM 0.1 MILE SOUTH OF BROADWAY STREET TO 0.2 MILE NORTH OF JOLON ROAD LANDSCAPE MITIGATION PLANTING, IRRIGATION,	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	RIANDA ADAM (562)370-5097	\$860,069 \$764,774 \$0	04/18/23 06/08/23 01/16/26	46% 90%	
HB1								

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 67
04/28/25

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-86.1/87.3 05-1P5344		MONTEREY COUNTY IN SALINAS AT VARIOUS LOCATIONS FROM SANBORN ROAD UNDERCROSSING TO EAST MARKET STREET UNDERCROSSING PLANTING, IRRIGATION, SLOPE PAVING AND TRA	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$1,808,352 \$1,760,468 \$4,360	02/28/23 03/22/23 04/30/25	76% 97%
05-MON-101-91.3/98.8 05-1H6904 ACNH-Q101-(411)E --()		MONTEREY COUNTY AT AND NEAR PRUNEDALE AND SALINAS FROM 0.3 MILE NORTH OF BORONDA ROAD OVERCROSSING TO 0.4 MILE NORTH OF CRAZY HORS PLACE RHMA, INSTALL CONCRETE BARRIER AND D	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD. DUBLIN CA 94568	NASH MUNES 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$35,954,483 \$36,058,633 \$0	12/27/22 02/09/23 04/30/25	92% 98%
05-MON-156-1.4/1.3 05-1P5334		MONTEREY COUNTY IN CASTROVILLE AT GEIL STREET PEDESTRIAN OVERCROSSING PLANTING, IRRIGATION WORK AND ORNAMENTAL F	HOSELEY CORPORATION 96F PIER ADMIN BUILDING SUITE SAN FRANCISCO CA 94124	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$982,889 \$895,560 \$21,320	12/12/23 01/29/24 04/30/25	14% 91%
05-MON-183-2.1/8.3 05-1K4304		MONTEREY COUNTY NEAR SALINAS FROM 0.2 A. MILESOUTH OF OLD CEMETERY ROAD TO 0.1 MILE SOUTH OF DEL MONTE AVENUE IN CASTROVILLE. RHMA (GAP GRADED), CONCRETE BARRIER TRANSI	0.2 A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. SUITE 300 ROSEVILLE CA 95661	DAVID HOPPER 1529 HWY 68/SALINAS HWY (805)319-0940	\$6,730,776 \$6,931,259 \$0	12/05/23 12/21/23 03/28/25	100% 98% OVER RUN
HA22							
05-MON-183-8.3/9.9 05-1H6504 ACST-S183-(006)E --()		MONTEREY COUNTY IN CASTROVILLE FROM 0.1 MILE SOUTH OF DEL MONTE AVENUE TO ROUTE 1/183 JUNCTION. HMA (TYPE A), RHMA-G, DRAINAGE, LANDSCAPE,	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	DAVID HOPPER 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (805)319-0940	\$19,123,028 \$0 \$0	01/17/25 02/26/25	0% 0%
05-MON-1011-6.0/100.1 05-1S5204		MONTEREY & SAN BEINTO DRAINAGE REPAIRS REPAIR DOWNDRAINS. REPAIR CULVERTS & TC DOWNDRAINS & CULVERT REPAIR. TRAFFIC CNTLDIRS EFA REPAIR DOWNDRAINS&CULVERTS. TRAFFIC CONTRL	BROUGH CONSTRUCTIONS, INC. 634 PRINTZ ROAD ARROYO GRANDE, CA 93420	MUNES, NASH 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$446,000 \$223,075 \$0	10/10/24 11/14/24 03/20/25 04/09/25	100% 100% COMPLETED
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 68
04/28/25

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-1.4/4.8 05-0N71Y4		SANTA BARBARA COUNTY IN CARPENTERIA FROM 0.2 MILE SOUTH OF BAILARD AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SOUTH PADARO LANE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA, CA 93111 (805)331-2649	JONES, DAVID 3561 FOOTHILL ROAD CARPINTERIA, CA 93013 (805)748-3132	\$3,122,863 \$2,821,357 \$6,169	05/23/22 05/23/22 09/25/26	100% 90% OVER RUN
05-SB-101-4.4/7.7 05-0N72U4 ACNH-Q101-(395)E --()		IN SANTA BARBARA COUNTY, IN AND NEAR CARPINTERIA AND AT SUMMERLAND FROM 0.9 MILE SOUTH OF SOUTH PADARO LANE UNDERCROSSING TO 0.6 CONSTRUCT HOV LANES AND	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TAYLOR MERLO P.O. BOX 996 CARPINTERIA CA (805)722-8935	\$158,552,808 \$157,885,481 \$236,597	06/05/21 06/05/21 04/14/25	100% 99%
05-SB-101-4.4/7.7 05-0N72Y4		SANTA BARBARA COUNTY NEAR CARPINTERIA AND SUMMERLAND, FROM 0.9 MILES SOUTH OF SOUTH PADARO LANE UNDERCROSSING TO 0.6 MILES NORTH O SB 101 4B (PADARO) LANDSCAPE PLANTING PROJ	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	JONES, DAVID 35 S. LA PATERA LANE, SUTIE E GOLETA, CA 93117 (805)748-3132	\$4,593,516 \$165,913 \$113,617	10/21/24 12/24/24 12/13/28	3% 4%
05-SB-101-7.3/9.6 05-0N73Y4		SANTA BARBARA COUNTY, IN AND NEAR SUMMERLAND FROM 0.2 MILES NORTH OF PADARO LANE OVERCROSSING TO SAN YSIDRO CREEK BRIDGE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	DAVID JONES 35 S. LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)748-3132	\$3,224,505 \$2,651,126 \$23,651	04/21/23 08/02/23 01/31/28	100% 82% OVER RUN
05-SB-101-9.2/9.7 05-0N74V4 ACNH-Q101-(426)E --()		SANTA BARBARA COUNTY AT MONTECITO FROM 0.2MILE NORTH OF SHEFFIELD DRIVE UNDERCROSSING TO 0.3 MILE SOUTH OF SAN YSIDRO ROAD OVERCRO HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	JASON KLINE 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)698-2393	\$66,320,357 \$27,850,315 \$2,712,451	06/07/24 06/07/24 11/17/26	31% 42%
05-SB-101-9.7/10.6 05-0N74U4 ACNH-Q101-(420)E --()		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.3 MILE SOUTH OF SAN YSIDRO ROAD OVERCROSSING TO 0.1 MILE NORTH OF OLIVE MILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY 3005 JAMES RD BAKERSFIELD CA 93308	KLINE, JASON (805)698-2393	\$52,371,493 \$35,359,498 \$433,176	06/16/23 06/16/23 04/16/26	58% 68%
HE11							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 69
04/28/25

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-10.0/10.5 05-1K03U4		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.1 MILE SOUTH OF SAN YSIDRO ROAD OVERCROSSING TO 0.1 MILE NORTH OF OLIVE MILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA CA 93111	JASON KLINE/TAYLOR MERLO 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)722-8935	\$15,468,970 \$15,011,207 \$16,404	11/29/22 11/29/22 04/20/25	100% 96%
05-SB-101-10.4/11.1 05-0N7054		IN SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.1 MILE SOUTH OF OLIVE MILL ROAD OVERCROSSING TO 0.3 MILE SOUTH OF CABRILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077 (760)573-3649	TRISTAN GEBHART 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)440-3057	\$38,723,899 \$10,859,083 \$2,006,571	07/23/24 07/23/24 11/25/26	24% 28%
05-SB-101-12.3/13.2 05-1K3804		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM SYCAMORE CREEK BRIDGE TO 0.2 MILE SOUTH OF GARDEN STREET UNDERCROSSING REHABILITATE LANDSCAPE PLANTING AND	CCFG CONSTRUCTION 17750 WARDS FERRY RD SONORA CA 95370 (209)743-4911	JONES, DAVID PO BOX 996 CARPINTERIA, CA 93013 (805)748-5218	\$922,963 \$896,221 \$3,861	04/05/22 04/26/22 09/12/25	88% 97%
HA25							
05-SB-101-21.4/21.9 05-1H4304 ACNH-Q101-(410)E --()		SANTA BARBARA COUNTY IN GOLETA FROM ROUTE 101/217 SEPARATION TO 0.3 MILE NORTH OF SAN JOSE CREEK BRIDGE REPLACE STRUCTURAL CONCRETE BRIDGES.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY/ LAO, ARTURO 35 S. LA PATERA LANE GOLETA, CA 93117 (951)750-2468	\$20,242,255 \$17,252,573 \$724,460	03/02/23 04/04/23 06/13/25	60% 83%
HA21							
05-SB-101-31.0/67 05-1Q6704		IN SB CNTY RTE 101 PM 48.0-50.0 NOJOQUI GRADE SUMMIT TO GAVIOTA REST AREA FLOOD RESPONSE, DEBRIS & ROCK REMOVAL DIRS EFA 05A FLOOD RESPONSE DEBRIS & ROCK REMOVAL	JOHN MADONNA CONSTRUCTION PO BOX 5310 SAN LUIS OBISPO, CA 93401 (805)237-8851	MURDOCK, KEVIN 270 E HWY STE 202 BUELLTON, CA 93427 (805)441-8439	\$14,460,000 \$13,942,358 \$0	01/09/23 04/27/23 05/31/25	100% 96% OVER RUN
20.20.201 130							
05-SB-101-33.8/44.8 05-1P0504		SB CNTY NEAR GAVIOTA FROM EL CAPITAN PARK UNDERCROSSING TO BECKSTAD OVERCROSSING. REPAIR CULVERT,FILL VOID,RESTORE RDWY DIRS EFA REPAIR CULVERT JOINT, RESTORE ROADWAY	JOHN MADONNA CONSTRUCTION CO INC P.O. BOX 5310 SAN LUIS OBISPO, CA 93403 (805)543-7751	MURDOCK, KEVIN/ ENGLER, JAIME 270 EAST HWY 246 UNIT 203 #12 BUELLTON, CA 93427 (805)748-1087	\$7,585,000 \$6,259,688 \$0	10/21/21 12/29/21 03/20/25 03/21/25	100% 100% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 70
04/28/25

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-36.0/37 05-1C9504 BFNH-Q101-(424)E --()		SANTA BARBARA COUNTY ABOUT 8.0 MILES WEST OF GOLETA FROM 0.6 MILE EAST OF REFUGIO ROAD UNDERCROSSING TO 0.4 MILE WEST OF REFUGIO R COLD PLANE AC PVMT, RHMA, LIGHTING SYSTEMS	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET SUITE A NORTH HIGHLANDS CA 95660	JACOB COOPER 270 HWY 246, SUITE 203 BUELLTON, CA 93427 (805)748-1087	\$52,707,747 \$8,263,262 \$437,704	07/09/24 07/25/24 08/17/27	16% 16%
05-SB-101-46.2/52.3 05-1H8604 ACNH-Q101-(409)E --()		SANTA BARBARA COUNTY NEAR GAVIOTA FROM 0.1MILE NORTH OF GAVIOTA BEACH STATE PARK TO OLD COAST HIGHWAY COLD PLANE AC PVMT, PLACE HMA, RHMA- G, HMA	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456	JASON TORRES/KEVIN MURDOCK 35 S. LA PATERA LANE, SUITE E GOLETA, CA 93117 (909)560-5695	\$49,050,125 \$34,945,869 \$0	02/01/23 03/03/23 08/18/25	75% 72%
05-SB-101-46.7/48 05-1S0204		ROCKFALL CLEARING & ROCKFALL FENCE REPAIRSHWY 101 NORTHBOUND IN GAVIOTA AT PM 47.8 CLEAR DEBRIS AND ROCKFALL FENCE REPAIRS DIRS EF ROCKFALL CLEARING & ROCKFALL FENCE REPAIRS	JOHN MADONNA CONSTRUCTION CO INC PO BOX 5310 SAN LUIS OBISPO, CA 93403	MURDOCK, KEVIN/COOPER, JACOB 280 E HWY 246 BUELLTON, CA 93427 (805)748-1087	\$585,000 \$323,309 \$0	03/05/24 04/17/24 09/06/24	38% 55%
20.20.201 130							
05-SB-101-47.0/47.3 05-1R1404		GAVIOTA CREEK SCOUR REPAIRS, SB CNTY 101 @GAVIOTA TUNNELS. REPAIR SECANT PILE WALL &REPAIR EMBANKMENT. DIRS EFA 05A2625 GAVIOTA CREEK REPAIRS	CALPORTLAND CONSTRUCTION 1625 E DONOVAN RD SANTA MARIA, CA 93454	MURDOCK, KEVIN/ENGLER, JAIME 270 E. HWY 246, STE 202 BUELLTON, CA 93427 (805)441-8439	\$17,485,000 \$14,865,452 \$0	05/15/23 05/26/23 05/30/25	100% 85%
20.20.201 130							OVER RUN
05-SB-101-52.3/56.1 05-1K4504 ACNH-Q101-(438)E --()		SANTA BARBARA COUNTY NEAR BUELLTON FROM OLD COAST HIGHWAY TO 0.4 MILE SOUTH OF SANTA ROSA ROAD OVERCROSSING COLD PLANE AND RHMA/HMA ROADWAY AND BRIDGE	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456	JASON TORRES/KEVIN MURDOCK 270 HWY 246, SUITE 203 BUELLTON, CA 93427 (909)560-5695	\$16,456,570 \$0 \$0	01/28/25 03/03/25	0% 0%
05-SB-101-55.9/56.2 05-1F7904		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140 IRVINE CA 92618 (949)299-1400	BALLENTINE, DAVID 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,895,831 \$956,780 \$0	08/20/20 09/21/20 07/01/22	27% 16%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 71
04/28/25

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-55.9/56.2 05-1F79A4		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO CA 93403 (805)546-8288	JACOB COOPER 270 E HWY 246 #203 BUELLTON, CA 93427 (805)748-1087	\$5,852,106 \$5,703,323 \$43,708	09/13/22 10/06/22 11/03/25	0% 0% PLANT EST SATIS
HA21							
05-SB-101-65.0/84.1 05-1K5104 PTNH-Q101-(437)E --()		SANTA BARBARA COUNTY AT AND NEAR LOS ALAMOS AND ORCUTT AT VARIOUS LOCATIONS FROM 2.3 MILES NORTH OF ROUTE 154/101 SEPARATION TO 0. DRAINAGE SYSTEMS, LIGHTING SYSTEMS AND REP	CENTRAL COAST FINANCIAL GROUP, INC. DBA CCFG CONSTRUCTION 17750 WARDS FERRY RD SONORA CA 95370	ARTURO MORENO 2053 PREISKER LN, STE E SANTA MARIA, CA 93454 (805)610-8218	\$3,389,472 \$0 \$0	01/31/25 03/03/25	0% 0%
05-SB-135-10.6/17.6 05-1H9604 HSNH-P135-(010)E --()		IN SANTA BARBARA COUNTY IN SANTA MARIA FROM UNION VALLEY PARKWAY TO PREISKER LANE AT VARIOUS LOCATIONS MODIFY SIGNALS, CONSTRUCT CURB	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LANE SANTA BARBARA CA 93111 (805)964-9951	REED, ALBERT/TORRES, JASON 2053 PREISKER LN DEF SANTA MARIA CA 93454 (805)922-1611	\$21,156,391 \$19,529,983 \$0	10/31/22 11/28/22 05/12/25	97% 97%
HB1							
05-SB-154-2.6/0 05-1C4104		SANTA BARBARA COUNTY NEAR LOS OLIVOS AT ALAMO PINTADO CREEK PEDESTRIAN BRIDGE REPLACE PEDESTRIAN BRIDGE.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	JACOB COOPER 270 E HIGHWAY 246,#203 BUELLTON, CA 93427 (805)748-1087	\$3,985,946 \$3,744,425 \$0	01/18/23 03/02/23 10/15/25	61% 94%
HA21							
05-SB-154-5.7/6.2 05-1H3104 ACST-S154-(003)E --()		SANTA BARBARA COUNTY NEAR SANTA YNEZ FROM 0.2 MILE WEST OF EDISON STREET/BASELINE AVENUE TO 0.3 MILE EAST OF EDISON STREET/BASELIN CONSTRUCT ROUNDABOUT, CURB RAMPS, RUMBLE S	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111	KEVIN MURDOCK/JOSEPH PERSON 270 HWY 246, SUITE 203 BUELLTON, CA 93427 (805)441-8439	\$8,872,007 \$7,241,053 \$501,575	01/29/24 03/05/24 06/26/25	75% 82%
HB4N							
05-SB-154-26.0/30.2 05-1R6504		SLIPOUTS, SLIDES AND ROCKFALL FENCE REPAIRIN SANTA BARBARA COUNTY ON HWY 154 AT SAN MARCOS AND SAN ANTONIO DIRS EFA 05A REPAIR SLIPOUTS,SLIDES & ROCKFALL FENCE	CALPORTLAND CONSTRUCTION 1625 E DONOVAN ROAD SANTA MARIA, CA 93454	MURDOCK, KEVIN/PERSON, JOE 270 E. HWY 246, SUITE 202 BUELLTON, CA 93427 (805)441-8439	\$13,086,000 \$8,959,832 \$0	02/26/24 05/21/24 09/01/25	100% 68% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 72
04/28/25

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-166-63.9/64.9 05-1P5384		SANTA BARBARA COUNTY IN NEW CUYAMA FROM 0.2 MILE WEST OF BRANCH CANYON BRIDGE TO NEWSOME STREET IRRIGATION, PLANTING, VEHICLE CHARGING SYS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	REED, ALBERT/GASTON, PHIL 2053 PREISKER LN DEF SANTA MARIA CA 93454 (805)922-1611	\$953,582 \$916,427 \$0	01/31/23 04/04/23 01/16/26	64% 96%
05-SB-192-51.0/5.1 05-1S0304		IN SANTA BARBARA ON HIGHWAY 192 PM 5.1 REPAIR EMBANKMENT, RESTORE ROADWAY, CONSTRUCT SOLDIER PILE WALL DIRS EFA 05A2747 REPAIR EMBANKMENT, RESTORE ROADWAY	SECURITY PAVING COMPANY INC 3075 TOWNSGATE RD STE 200 WESTLAKE VAILLAGE, CA 91361	CALDARONE, ALFREDO 35 S LA PATERA LANE STE E GOLETA, CA 93117 (805)801-1335	\$3,785,000 \$2,215,739 \$0	04/15/24 05/23/24 03/25/25 04/16/25	92% 59% COMPLETED
20.20.201 130							
05-SB-217-.9/1.4 05-1C3604 ACNH-P217-(003)E --()		SANTA BARBARA COUNTY NEAR GOLETA FROM 0.2 MILE EAST OF GOLETA SLOUGH BRIDGE TO 0.4 MILE EAST OF SAN JOSE CREEK BRIDGE REPLACE BRIDGE.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY/ LAO, ARTURO 35 S. LA PATERA LANE GOLETA, CA 93117 (951)750-2468	\$29,719,468 \$15,637,326 \$1,361,045	01/31/23 02/21/23 05/22/26	39% 53%
HA21							
05-SB-246-32.8/33.2 05-1P5394		ON ROUTE 246 IN SANTA BARBARA COUNTY FROM CUESTA ROAD TO EDISON STREET INSTALL BEAUTIFICATION,	CCFG CONSTRUCTION 17750 WARDS FERRY RD SONORA CA 95370 (209)743-4911	JONES, DAVID 3651 FOOTHILL ROAD. CARPINTERA, CA 93013 (805)748-3132	\$1,241,831 \$1,173,323 \$2,970	06/15/22 07/29/22 11/04/25	79% 94%
05-SBT-25-49.5/51.1 05-1P5314		SAN BENITO COUNTY IN AND NEAR HOLLISTER FROM 0.1 MILE SOUTH OF SUNSET DRIVE TO SANTA ANA ROAD PLANTING AND IRRIGATION AND INSTALL TRANSP	BORTOLUSSI & WATKIN, INC. 77 LARKSPUT STREET SAN RAFAEL CA CA 94901	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$1,074,138 \$1,030,082 \$3,101	03/02/23 04/04/23 04/30/25	16% 94%
05-SBT-25-53.7/54.3 05-1J4814		SAN BENITO COUNTY NEAR HOLLISTER ON ROUTE 25 FROM 0.4 MILE EAST TO 0.3 MILE WEST OF ROUTE 156 AND ON ROUTE 156 FROM 0.4 MILE SOUTH HIGHWAY PLANTING AND PLANT ESTABLISHMENT W	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA SONORA CA 95370	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$281,040 \$221,980 \$2,250	10/31/23 11/30/23 04/16/27	36% 79%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 73
04/28/25

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SBT-25-59.5/60.5 05-1Q4104		REMOVE DAMAGED GUARDRAIL, INSTALL GUARDRAILSYSTEM AND CONFORM EMBANKMENT AND TRFC CTLINSTALL GUARDRAIL SYS AND CONFORM ENBANKMTDIRS	MIDSTATE BARRIER, INC. PO BOX 30550 STOCKTON, CA 95213-0550	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$446,000 \$156,241 \$156,241	12/09/24 01/06/25 08/11/25	5% 35%
20.20.201 130		INSTALL GUARDRAIL SYS AND CONFORM ENBANKMT					
05-SBT-101-12.0/2.1 05-1S0104		EUCALYPTUS TREE REMOVAL, TRAFFIC CONTROL &ARBORIST & ENVIRONMENTAL MONITORING SITE RESTORATION & EROSION CONTOL DIRS EFA 05A2797 TREE REMOVAL,SITE RESTORATION & MONITORING	COMMUNITY TREE SERVICE 416 SALINA ROAD PAJARO, CA 95076	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$2,585,000 \$1,814,213 \$4,044	09/03/24 10/25/24 08/30/25	50% 70%
05-SBT-156-2.7/2.7 05-1P5324		SAN BENITO COUNTY IN SAN JUAN BAUTISTA AT THE WASHINGTON STREET UNDERCROSSING PLANTING, IRRIGATION, SLOPE PAVING AND TRA	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$757,650 \$774,216 \$864	03/03/23 03/24/23 07/07/25	74% 99%
05-SBT-156-3.0/8.2 05-344904 ACNH-P156-(024)E PL62-05 0-(9) --() HE13		ON STATE ROUTE 156 IN SAN BENITO COUNTY, IN AND NEAR SAN JUAN BAUTISTA FROM THE ALAMEDA ST TO 0.2 MI EAST OF FOURTH STREET/BUSINE WIDEN 2 TO 4 LANES SAN JAUN	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661 (916)757-6400	NASH MUNES 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$81,481,503 \$71,808,509 \$0	06/10/22 06/29/22 08/14/24	89% 88%
05-SCR-1-5.0/8.2 05-1P1804 HSNH-P001-(699)E --()		SANTA CRUZ COUNTY FROM 0.9 MILE NORTH OF BUENA VISTA DRIVE UNDERCROSSING TO 0.2 MILE SOUTH OF ROB ROY JUNCTION OVERCROSSING SHOULDERS WIDENING, ROADWAY EXCAVATION, HM	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)262-6572	\$3,626,826 \$125,554 \$125,554	09/04/24 10/01/24 08/18/25	4% 3% SUSPENDED
05-SCR-1-10.5/13.4 05-0C7334 HE13		SANTA CRUZ COUNTY IN AND NEAR CITY OF CAPITOLA FROM STATE PARK DRIVE OVERCROSSING TO 0.2 MILE NORTH OF BAY AVENUE UNDERCROSSING CONSTRUCT OVERCROSSING AND AUXILIARY LANE.	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (831)728-7561	NNAM, MARTIN 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (805)550-4651	\$73,660,967 \$30,276,575 \$1,543,728	06/29/23 07/24/23 06/25/26	19% 42%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 74
04/28/25

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-13.6/14.9 05-0C7324 ACNH-P001-(675)E --()		41ST AVENUE TO SOQUEL AVENUE AUXILIARY LANES (NEAR THE CITY OF SANTA CRUZ AND CAPITOLA, FROM 41ST AVENUE TO SOQUEL AVENUE. CONSTRUCT AUXILIARY LANES AND	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076 (831)763-6100	NNAM, MARTIN 140 DUBOIS STREET SUITE E SANTA CRUZ CA 95060 (805)550-4651	\$32,011,349 \$29,656,246 \$820,907	10/14/22 11/16/22 09/30/25	31% 90%
05-SCR-1-33.0/33 05-1Q9404		IN SANTA CRUZ CNTY RTE 001 @ PM 33.0 REPAIR EMBANKMENT PROVIDE TEMP EROSION CONTROL. PROVIDE TRAFFIC CONTROL DIRS EFA 05A2632 REPAIR EMANKMENT	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON CT STE 250 SAN RAMON, CA 94583	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$4,135,000 \$776,072 \$0	03/10/23 06/02/23 09/20/24	50% 19%
20.20.201 130							
05-SCR-1-364.0/37.5 05-1S3404		CLEAR & HAUL SLIDE DEBRIS,REPAIR ROCKFALL PROTECTION & TRAFFIC CONTROL CLR DEBRIS,REPAIR ROCKFALL PROTECTION & TCDIRS EFA 05A REPAIR ROCKFALL PROTECTION,CLR DEBRIS & TC	SERAFIX ENGINEERING CONTRACTORS INC. 7 CROW CANYON COURT, STE 250 SAN RAMON, CA 94583	NGUYEN, IAN 140 DUBOIS STEET, SUITE "E" SANTA CRUZ, CA 95060 (925)552-8253	\$1,435,000 \$1,264,574 \$0	10/07/24 11/08/24 06/20/25	100% 88% OVER RUN
20.20.201 130							
05-SCR-1-/0 05-1Q0804		SANTA CRUZ CNTY ON RTS 1 & 9 @ VAR P.M. CLEARING & HAULING SLIDE & BRIDGE DEBRIS. REPAIR WASHOUT. TEMP TRAFFIC CONTROL DIRS EFA 05 CLEARING/HAULING SLIDE & BRIDGE DEBRIS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076 (831)763-6100	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$18,000,000 \$17,110,441 \$0	12/31/22 03/17/23 06/20/25	100% 95% OVER RUN
20.20.201 130							
05-SCR-9-1.0/0 05-1K1204 STER-31SD-(004)E --()		IN SANTA CRUZ COUNTY AT 0.5 MILE NORTH OF VERNON STREET AND AT 0.8 MILE SOUTH OF GLENGARRY ROAD CONSTRUCT SIDE-HILL VIADUCT,	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	KESHAVARZI, FARSHAD 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)235-3120	\$7,356,181 \$7,370,145 \$0	12/07/22 12/27/22 03/24/25	100% 100% COMPLETED
HA23							
05-SCR-9-7.5/10.2 05-1P7304		SANTA CRUZ COUNTY IN AND NEAR BEN LOMOND FROM 0.1 MILE NORTH OF LAZY WOODS ROAD TO 0.1 MILE NORTH OF CALIFORNIA DRIVE COLD PLANE AC PAVEMENT, PLACE RHMA- G, AND	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	NGUYEN, IAN 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$2,655,952 \$2,443,702 \$0	05/29/24 06/18/24 05/20/25	100% 99% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 75
04/28/25

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-9-12.1/12.1 05-1S3604		PROSPECT AVE RETAINING WALL IN SC ON RTE 9REPLACE RETAINING WALL & CULVERT. TC REPLACE RETAINING WALL, CULVERT & TRFC CTLDIRS EFA REPLACE RETAINING WALL, CULVERT & TC	GRANITE CONSTRUCTIONS COMPANY 580 W. BEACH STREET WATSONVILLE, CA95076	NGUYEN, IAN 140 DUBOIS STREET, SUITE "E" SANTA CRUZ, CA 95060 (831)427-4884	\$4,685,000 \$65,380 \$39,125	12/02/24 01/16/25 07/20/25	20% 1%
20.20.201 130							
05-SCR-17-3.2/11.3 05-1M7304 HSNH-P017-(118)E --()		SANTA CRUZ COUNTY IN AND NEAR SCOTT VALLEYFROM SOUTH OF MT HERMON ROAD TO 0.6 MILE NORTH OF GLENWOOD DRIVE HIGH FRICTION SURFACE TREATMENT, COLD PLAN	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138	KESHAVARZI, FARSHAD 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)235-3120	\$5,967,166 \$5,338,164 \$0	08/14/23 09/07/23 12/20/26	60% 99%
HB1							
05-SCR-17-78.0/7.8 05-1S0504		REPLACE CULVERTS,REPAIR SINKHOLE & TC REPLACE CULVERTS,REP.SINKHOLE TRAFFIC CTRLREPLACE CULVERTS AND TRAFFIC CONTROL DIRS EFA 05A2 REPLACE CULVERTS. TRAFFIC CONTROL	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 5200 FRANKLIN DRIVE, STE 115 PLEASANTON, CA 94588	NGUYEN, IAN 140 DUBOIS STREET, SUITE "E" SANTA CRUZ, CA 95060 (831)427-4706	\$1,095,000 \$1,042,468 \$0	05/06/24 07/30/24 04/21/25 04/21/25	100% 100%
20.20.201 130							
05-SCR-35-3.0/3 05-1Q6904		SANTA CRUZ CNTY ON RTE 35 AT PM 3.0 INSTALL SOLDIER PILE WALL RESTORE SITE. PROVIDE TEMP TRAFFIC CONTROL DIRS EFA 05A INSTALL SOLDIER PILE WALL	CASE PACIFIC COMPANY 2121 ARDMORE RD PASO ROBLES, CA 93446 (805)237-8851	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$4,472,750 \$4,038,029 \$0	01/09/23 03/22/23 06/20/25	100% 90% OVER RUN
20.20.201 130							
05-SCR-129-1.1/L1.5 05-1P5304		SANTA CRUZ COUNTY IN WATSONVILLE ON ROUTE 129 FROM LOCUST STREET TO MAIN STREET AND ON ROUTE 152 FROM HOLM ROAD TO FREEDOM BOULEVA PLANTING, IRRIGATION WORK AND TRANSPORTATI	BORTOLUSSI & WATKIN, INC. 77 LARKSPUT STREET SAN RAFAEL CA CA 94901	BAILEY, JESSICA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)534-3065	\$1,171,984 \$1,089,114 \$0	03/10/23 04/24/23 07/08/25	38% 92%
05-SCR-236-11.4/11.4 05-1S4704		SQUIOIA TRAIL SLIDE IN SANTA CRUZ COUNTY CONSTRUCT RSP EMBANKMENT. TRAFFIC CONTROL REPAIR SLIPOUT AND TRAFFIC CONTROL DIRS EFA 05A CONSTRUCT RSP EMBANKMENT. TRAFFIC CONTROL	GRANITE CONSTRUCTION INC. 580 WST BEACH STREET WATSONVILLE, CA 95076	NGUYEN, IAN (805)748-6098	\$774,875 \$241,175 \$0	12/19/24 02/04/25 05/20/25	100% 31% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 76
04/28/25

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-0-/0 05-1S2804		SLO&SB CO MAINT. STATIONS SECURITY IMPROVEREPLACE FENCE&INSTALL SECURITY CAMERAS SECURITY IMPROVEMENTS AT MAINT. STATIONS DIRS EFA REPLACE FENCE&INSTALL SECURTY CAMERAS	CENTRAL COAST FENCE INC. 540 S. 4TH STREET GROVER BEACH, CA 93433	REED, ALBERT 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)922-1611	\$2,075,000 \$802,885 \$0	06/03/24 09/06/24 05/05/25	43% 39%
20.20.201 130							
05-SLO-1-6.4/67.2 05-492864		SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTHOF SAN SIEMON FROM 0.3 MILE NORTH OF PIEDRAS BLANCAS LIGHTHOUSE ROAD TO 0.3 MILE NORTH O LANDSCAPE PLANTING, WETLAND MITIGATION AND	HANFORD APPLIED RESTORATION & CONSERVATION 755 BAYWOOD DRIVE, SUITE 380 PETALUMA CA 94954	SILVA,RICK 775 ARLINGTON ST. CAMBRIA,CA 93428 (805)471-2102	\$5,003,700 \$3,529,073 \$340,932	04/22/24 05/22/24 09/16/25	13% 70%
05-SLO-1-10.0/16.8 05-1G9804 ACNH-S001-(661)E --()		SAN LUIS OBISPO COUNTY FROM GRACIA WAY AT OCEANO TO ROUTE 1/101 SEPARATION IN PISMO BEACH. RHMA (GAP GRADED), RETAINING WALL, CURB RA	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456 (805)345-3581	REED, ALBERT/GASTON,PHIL 2053 PREISKER LN DEF SANTA MARIA CA 93454 (805)922-1611	\$12,763,492 \$12,011,207 \$0	12/19/22 01/20/23 04/17/25 04/08/25	100% 100% COMPLETED
HA22							
05-SLO-1-12.1/12.2 05-1P5354		SAN LUIS OBISPO COUNTY AT OCEANO AT BEACH STREET AND SEVENTEENTH STREET IRRIGATION, PLANTING AND CONCRETE WORK.	R. BURKE CORPORATION 865 CAPITOLIO WAY SAN LUIS OBISPO CA 93401	REED, AL/GASTON, PHIL 2053 PREISKER LN DEF SANTA MARIA CA 93454 (559)977-4632	\$1,478,722 \$1,419,855 \$0	09/06/23 11/17/23 08/20/26	21% 95%
05-SLO-1-12.6/12.7 05-1Q0604		SLO CNTY ROUTE 001 BRIDGE 49-12. REPAIR SEISMIC DAMPER BLOCK & VOID. RESTORE ASPHTCONCRETE SHOULDER. INSTALL UE DETERMENT DIRS EFA REPAIR SEISMIC DAMPER BLOCK ON BRIDGE	SOUZA ENGINEERING CONTRACTING,INC. DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403 (805)549-3406	REED, ALBERT/GASTON, PHIL 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$685,000 \$190,960 \$0	12/13/22 02/15/23 07/22/24	22% 28%
20.20.201 130							
05-SLO-1-32.6/0 05-0L7214		IN SAN LUIS OBISPO COUNTY IN MORRO BAY AT TORO CREEK BRIDGE REPLACE BRIDGE	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401 (805)546-8288	SILVA, RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$6,204,355 \$6,156,731 \$1,410	03/08/21 04/01/21 06/14/25	0% 0% PLANT EST SATIS
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 77
04/28/25

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-41-44.5/45.3 05-3307C4		SAN LUIS OBISPO COUNTY AT AND NEAR CHOLAMEON ROUTE 41 FROM ROUTE 41/46 SEPARATION TO 0.8 MILE NORTH OF ROUTE 41/46 SEPARATION AND 0 CONVERT TO A 4 LANE EXPRESSWAY	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVE 8TH FL IRVINE CA 92612	R, ERIC/HARRINGTON, BRIAN 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)393-5820	\$152,057,079 \$103,866,543 \$6,339,041	03/03/23 03/03/23 04/16/25	27% 68%
HE13							
05-SLO-46-4.3/5.1 05-1S4804		REPAIR SLIPOUTS, REPAIR PAVEMENT, TC SLIPOUTS, DAMAGED PAVEMENT & TRAFFIC CTRL REPAIR SLIPOUTS, DAMAGED PAVEMENT & TC DIRS EFA/05A REPAIR SLIPOUTS, DAMAGED PAVEMENT & TC	SOUZA ENGINEERING CONT. INC. DBA SOUZA CONSTRUCTION P.O. BOX 3810 SAN LUIS OBISPO, CA 93403	IMAN, HASSAN 3230 RIVERSIDE AVENUE, SUITE 30 PASO ROBLES, CA 93446 (805)748-2342	\$1,685,000 \$1,479,401 \$697,018	01/15/25 02/05/25 05/08/25	72% 88%
20.20.201 130							
05-SLO-46-49.7/54.7 05-3307A4 ACNH-P046-(062)E --()		SAN LUIS OBISPO COUNTY NEAR SHANDON FROM 0.2 MILE EAST OF SHANDON SAFETY ROADSIDE REST AREA TO 0.1 MILE WEST OF DAVIS ROAD CONVERT TO A 4 LANE EXPRESSWAY	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)204-4759	RIDDIOUGH, ERIC/BORRELL I, ANDREW 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)393-5820	\$120,781,104 \$115,186,422 \$510,432	02/16/22 02/16/22 01/28/25	100% 95% OVER RUN
HE13							
05-SLO-46-60.3/60.8 05-1Q03U4 STPL-6205-(033)0 --()		SAN LUIS OBISPO AND KERN COUNTIES NEAR CHOLAME FROM 2.0 MILES EAST OF ANTELOPE ROAD TO 0.4 MILE EAST OF THE KERN COUNTY LINE. VERTICAL CURVE AND EXTEND EXISTING TRUCK C	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420		\$4,477,787 \$0 \$0	12/13/24 02/05/25	0% 0%
05-SLO-58-1.8/6.9 05-1J9704		SAN LUIS OBISPO COUNTY IN AND NEAR SANTA MARGARITA FROM I STREET TO STATE ROUTE 229. PAVEMENT PRESERVATION, DRAINAGE IMPROVEMEN	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456		\$6,716,059 \$0 \$0	03/05/25 03/21/25	0% 0%
05-SLO-58-51.0/57.2 05-1Q4704		SAN LUIS OBISPO COUNTY ABOUT 16 MILES WEST OF MCKITTRICK FROM 0.3 MILE EAST OF BOULDER CREEK ROAD TO KERN COUNTY LINE. PARTIAL DEPTH RECYCLING AND OVERLAY WITH R	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	MICHAEL SCHMIDT 3230 RIVERSIDE AVE SUITE 130 PASO ROBLES CA 93446 (805)550-3058	\$4,530,155 \$0 \$0	09/17/24 10/16/24	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 78
04/28/25

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-7.8/16.5 05-1J8604 ACNH-Q101-(432)E --()		SAN LUIS OBISPO COUNTY IN AND NEAR ARROYO GRANDE AND PISMO BEACH FROM LOS BERROS ROAD UNDERCROSSING TO PISMO CREEK BRIDGE COLD PLANE AC PAVEMENT, RHMA-G, DRAINAGE S	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420	ALBERT REED SR/PHIL GASTON ARE 2053 PREISKER LANE, SUITE E SANTA MARIA CA 93454 (805)922-1611	\$31,975,207 \$0 \$0	02/12/25 03/12/25	0% 0%
05-SLO-101-44.8/44.8 05-1P5364		SAN LUIS OBISPO COUNTY IN ATASCADERO AT CURBARIL PARK AND RIDE LOT INSTALL ELECTRIC VEHICLE CHARGING STATION	CENTRAL COAST FINANCIAL GROUP INC. DBA CCFG CONSTRUCTION, INC. 17750 WARDS FERRY RD SONORA CA 95370	(805)748-2342	\$725,094 \$320,924 \$253,541	08/01/24 12/18/24 05/15/25	58% 44%
05-SLO-101-61.7/62.1 05-1J7804 HSNH-Q101-(429)E --()		SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.7 MILE NORTH OF EXLINE ROAD TO 1.0 MILE SOUTH OF MONTEREY ROAD CONSTRUCT UNDERCROSSING, STRUCTURAL CONCRE	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456	SCHMIDT, MICHAEL 3230 RIVERSIDE AVE., #130 PASO ROBLES, CA 93446 (805)550-3058	\$12,353,682 \$2,135,521 \$0	10/22/24 11/08/24 02/13/26	17% 17%
05-SLO-101-714.0/571.4 05-1Q8504		AT THE DIST 05 DISTRICT OFFICE. EMERGENCY I.T. REPAIRS DUE TO FLOODING FROM HEAVY WINTER STORMS DIRS EFA 05A2595 EMERGENCY I.T. REPAIRS DUE TO FLOODING	PRESIDIO NETWORKED SOLUTIONS GROUP, LLC P.O. BOX 677638 DALLAS, TX 75267-7638	REED, ALBERT 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$4,021,000 \$2,504,895 \$0	01/12/23 04/19/23 04/17/25	100% 62% OVER RUN
20.20.201 130							
05-VAR--/0 05-1Q1704		MONTEREY AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK REPAIRS, POLYESTER CONCRETE OV	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE #201 SAN FERNANDO CA 91340	IMAN, HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES CA 93446 (805)748-2342	\$3,760,788 \$3,242,769 \$0	04/29/24 06/17/24 04/16/25	66% 85%

Totals:	Authorized Final Amt:	<u>\$1,581,876,863</u>	Completed to Date:	<u>\$1,069,326,130</u>	Work This Month:	<u>\$20,211,380</u>
----------------	------------------------------	-------------------------------	---------------------------	-------------------------------	-------------------------	----------------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 79
04/28/25

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-43.9/43.9 06-1H6304		THE SCOPE OF WORK WILL INCLUDE CULVERT REPLACEMENT, PAVEMENT REPAIR, TRAFFIC CONTROL, AND PAVEMENT DELINEATION DIRS EFA 063167 CULVERT REPLACEMENT AND PAVEMENT REPAIR	TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864	MENGONI, MARK 90 W ASHLAN AVE, SUITE 110 CLOVIS CA 93612 (559)259-4877	\$3,125,000 \$0 \$0	02/03/25 02/06/25 05/30/25	0% 0%
20.20.201 130							
06-FRE-5-49.9/55.7 06-1G7104		FRESNO COUNTY NEAR COALINGA ON ROUTE 33 FROM PHELPS AVENUE TO 1.6 MILES SOUTH OF ROUTE 198 AND ON ROUTE 5 FROM 1.0 MILE NORTH OF P PAVEMENT DELINEATION.	PAVE-TECH, INC. 3043 HARDING STREET CARLSBAD CA 92008		\$712,563 \$0 \$0	03/28/25 04/24/25	0% 0%
06-FRE-5-60.1/66.2 06-0X2804 ACIM-005 -(5)1 --()		FRESNO COUNTY ABOUT 21 MILES WEST OF MENDOTA FROM SHIELDS AVENUE OVERCROSSING TO MERCED COUNTY LINE COLD PLANE EXISTING PAVEMENT AND RESURFACE	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	DIN DADAWALLA 90 W ASHLAN AVENUE, STE 110 CLOVIS, CA 93612 (559)417-5927	\$13,479,604 \$13,357,222 \$14,571	08/31/23 09/14/23 04/25/25	100% 98%
HA22						OVER RUN	
06-FRE-33-69.4/71.5 06-0X3004 ACST-S033-(093)E --()		FRESNO COUNTY IN AND NEAR FIREBAUGH FROM MORRIS KYLE DRIVE TO LYON AVENUE REPLACE ROADWAY PAVEMENT.	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	DIN DADAWALLA 90 W. ASHLAN AVENUE, STE 110 CLOVIS, CA 93612 (559)417-5927	\$13,610,338 \$10,706,257 \$0	02/06/24 03/11/24 05/01/25	87% 79%
HA22							
06-FRE-41-21.1/32.2 06-1E7604		FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF JENSEN AVENUE OVERCROSSING TO 0.5 MILE NORTH OF AUDUBON DRIVE TRANSPORTATION ART, IRRIGATION, AND PLANTI	CALIFORNIA TURF AND LANDSCAPING 7726 N FIRST ST STE 158 FRESNO CA 93720	CHANTHA CHAP 90 W ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)977-5551	\$2,183,605 \$1,344,818 \$0	08/07/24 09/17/24 03/17/26	24% 62%
06-FRE-41-23.2/31.7 06-0X7804 ACNH-P041-(605)E --()		FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM VENTURA AVENUE VIADUCT TO FRIANT ROAD UNDERCROSSING CONSTRUCT SLOPE PAVING (STAMPED CONCRETE)	IBARRA GENERAL ENGINEERING INCENQUANHONE, GASHU 4325 TYROLITE ST RIVERSIDE CA 92509 (909)342-8447	90 WEST ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)207-5363	\$9,934,738 \$6,065,559 \$1,230,696	06/04/24 07/17/24 08/21/25	59% 61%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 80
04/28/25

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-25.3/0 06-1E7304		FRESNO COUNTY IN FRESNO AT MCKINLEY AVENUE PREFABRICATED BUILDING, WROUGHT IRON FENCE	CALIFORNIA TURF AND LANDSCAPING 7726 N FIRST ST STE 158 FRESNO CA 93720	FERNANDO DE ALBA 90 WEST ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)288-8603	\$1,470,832 \$150,731 \$31,794	08/20/24 09/18/24 07/28/25	43% 10%
06-FRE-41-27.0/28 06-1E7204		FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM DAKOTA AVENUE OVERCROSSING TO GETTYSBURG AVENUE OVERCROSSING WROUGHT IRON FENCE AND CONSTRUCT SOUND WAL	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076		\$2,667,995 \$2,801,228 \$0	11/16/23 12/27/23 08/16/24	25% 100%
06-FRE-41-27.4/28.5 06-0W1704 ACNH-P041-(602)E --()		IN FRESNO FROM NORTHBOUND ON-RAMP FROM ASHLAN AVE TO NORTHBOUND OFF-RAMP TO SHAW AVE CONSTRUCT AUXILIARY LANE	RNR CONSTRUCTION, INC. 8589 THYS COURT SACRAMENTO CA 95828 (916)379-0957	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$15,824,170 \$15,552,722 \$160,571	11/08/22 12/21/22 11/12/25	99% 97%
HB4N							
06-FRE-41-28.2/28.2 06-1G0904		IN FRESNO COUNTY ALONG ROUTE 41 NEAR KOCH & KOCH INC PM R28.2 AT PUMP PLANT BETWEEN SHAW AND SANTA ANA DIR'S EMERGENCY F.A. REMOVE/REPLACE PUMP AND ASSOC APPURTENANCE	13084 JOHN BAUER AVE GRASS VALLEY, CA 95945	MENGONI, MARK 3240 N MILLBROOK AVE. FRESNO, CA 93726 (559)254-4877	\$1,300,000 \$1,275,877 \$155,580	07/10/23 07/28/23 08/01/25	83% 98%
20.20.201 130							
06-FRE-99-4.9/7.2 06-0U4214		FRESNO COUNTY IN AND NEAR SELMA AND FOWLERFROM 0.4 MILE SOUTH OF SECOND STREET UNDERCROSSING TO 0.7 MILE NORTH OF FLORAL AVENUE AN REPLACE HIGHWAY PLANTING AND INSTALL IRRIG	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	GASHU ENQUANHONE 90 W. ASHLAN AVENUE, SUITE 110 CLOVIS, CA 93612 (559)207-5363	\$1,730,273 \$19,240 \$19,240	09/19/24 10/31/24 10/20/28	0% 1%
06-FRE-99-4.9/11.6 06-0U4204 ACNH-P099-(666)E --()		IN AND NEAR SELMA FROM 0.1 MI SOUTH OF SECOND STREET UC TO 0.5 MI NORTH OF MERCED STREET UC PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	FERNANDO DEALBA 3240 N. MILLBROOK FRESNO, CA 93726 (559)288-8603	\$67,645,821 \$63,121,168 \$158,290	02/25/21 03/18/21 05/11/25	97% 92%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 81
04/28/25

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-233.0/0 06-1G3504		CONSTRUCTION AND INSTALLATION OF NEW CEILING, FUME HOODS, MOTORS, DUCTS, MONITORING SYSTEM, VENT STACKS, HVAC SYSTEM, THERMOSTDIR REPAIR D06 MATERIALS LAB	GRUEN ENGINEERING, INC. 12418 GRUEN ST PACOIMA CA 91331	DE ALBA, FERNANDO 90 W ASHLAN AVE, SUITE 110 CLOVIS CA 93612 (559)288-8603	\$2,740,000 \$279,820 \$0	12/08/24 12/08/24 06/20/25	0% 10%
20.20 201131							
06-FRE-168-39.6/45.7 06-1F8204		FRESNO COUNTY IN AND NEAR SHAVER LAKE FROM 0.2 MILE WEST OF CRESSMAN ROAD TO WARBLER ROAD COLD PLANE AC PVMT, HMA (TYPE A), PAINT TR	AGEE CONSTRUCTION CORPORATION 1039 HOBLITT AVENUE CLOVIS CA 93612	CARPENTER, JESSE 90 WEST ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)341-2795	\$2,657,931 \$2,669,288 \$0	05/10/24 06/17/24 02/28/25	100% 99%
06-FRE-180-43.5/53.6 06-1F8304		FRESNO COUNTY NEAR KERMAN FROM GOLDENROD AVENUE TO BRAWLEY AVENUE COLD PLANE AC PAVEMENT, RHMA-G AND HMA (TY	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722	MUSTAFA, HAMZA 90 W. ASHLAN SUITE 110 CLOVIS, CA 93612 (559)939-7192	\$3,714,829 \$2,777,420 \$0	06/11/24 07/19/24 02/28/25	40% 71%
06-FRE-180-54.1/56 06-342354		IN AND NEAR FRESNO FROM 0.2 MILE WEST OF BRAWLEY AVENUE TO TEILMAN AVENUE HIGHWAY PLANTING	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	DIN DADAWALLA 3240 N. MILLBROOK FRESNO, CA 93726 (559)417-5927	\$5,328,436 \$4,772,128 \$3,360	05/20/22 07/15/22 12/13/25	0% 0% PLANT EST SATIS
06-FRE-180-65.3/66.3 06-1E2204 HSNH-P180-(065)E --()		FRESNO COUNTY NEAR FRESNO FROM TEMPERANCE AVENUE UNDERCROSSING TO 0.1 MILE WEST OF DE WOLF AVENUE. HIGH TENSION CABLE BARRIER AND VEGETATION	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140	ALAA GHONEIM 90 W ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)939-7473	\$1,329,822 \$1,291,882 \$222,571	05/03/24 06/05/24 04/24/25	100% 98% OVER RUN
06-FRE-180-89.6/90.7 06-1A4604 HSNH-P180-(064)E --()		FRESNO COUNTY AT YOKUTS VALLEY FROM 0.2 MILE EAST OF GEORGE SMITH ROAD TO ELWOOD ROAD HMA (TYPE A), HMA-OGFC, CL2 AGGREGATE BASE	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722	GASHU ENQUANHONE 3240 N. MILLBROOK AVE FRESNO, CA 93726	\$2,173,781 \$2,091,192 \$0	02/09/24 03/21/24 11/19/24	87% 95%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 82
04/28/25

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-198-.5/19.5 06-0X0604 ACST-S198-(077)E --()		FRESNO COUNTY AT VARIOUS LOCATIONS FROM 1.3 MILES WEST OF WARTHAN CREEK OVERCROSSING TO 1.7 MILES WEST OF FIRESTONE AVENUE REMOVE AND REPLACE CULVERTS AND CURED IN P	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. SUITE 300 ROSEVILLE CA 95661 (916)757-6400	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$9,120,156 \$0 \$0	05/08/24 06/07/24	0% 0%
06-FRE-5506-/0 06-0Y7604		FRESNO COUNTY IN FRESNO AT THE WEST AVENUEMAINTENANCE STATION 1283 NORTH WEST AVENUEAND AT THE DISTRICT OFFICE 1352 WEST OLIVEAVEN MODIFICATION OF ELECTRICAL SYSTEM.	RADMAN ELECTRIC 25013 WHITMAN STREET #15-S HAYWARD CA 94544	MOHAMMED ALQUTAMI 90 W ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)939-8827	\$996,500 \$858,080 \$0	05/08/24 06/07/24 06/30/25	25% 86%
06-KER-5-10.2/16 06-0U5004 ACIM-005 -(4)2 --()		KERN COUNTY AT AND NEAR WHEELER RIDGE FROMGRAPEVINE UNDERCROSSING TO ROUTE 5/99 SEPARATION INDIVIDUAL SLAB REPLACEMENT (RSC) AND HMA	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361	ROBERT DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-5450	\$19,044,164 \$7,066,397 \$2,830,592	08/29/24 09/10/24 08/13/25	39% 37%
06-KER-5-86.0/8.9 06-1H3204		THE SCOPE OF WORK FOR THIS SOLUTION INCLUDES REPAIRS TO EXISTING DRAINAGE AND THE AGGREGATE NEEDS TO BE REMOVED, REPLACED, RESDIR' REPAIR EXISTING DRAINAGE SYSTEM AND REPAIR	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308	BURFORD, JIM 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)392-6640	\$446,000 \$419,485 \$0	10/22/24 10/24/24 04/01/25	90% 94%
2020 201230							
06-KER-5-/4.4 06-0X3304 ACIM-005 -(4)2 --()		KERN COUNTY AT AND NEAR LEBEC FROM LOS ANGELES COUNTY LINE TO GRAPEVINE CREEK BRIDGE REPLACE ROADWAY PAVEMENT WITH HMA AND CONC	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$19,193,000 \$18,819,733 \$0	10/23/23 11/30/23 03/28/25	72% 95%
06-KER-33-21.8/39.8 06-0X2404		KERN COUNTY AT VARIOUS LOCATIONS FROM DOJA, INC. 0.9 MILE SOUTH OF HENRY ROAD TO 0.2 MILE NORTHOF CYMRIC ROAD (NORTH) STRUCTURAL CONCRETE AND RCP DRAINAGE CULVE	5050 MISSION BLVD ONTARIO CA 91762		\$5,100,000 \$0 \$0	03/07/25 04/02/25	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 83
04/28/25

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-33-40.4/59.3 06-0Y1304 ACST-S033-(094)E --()		KERN COUNTY ABOUT 8 MILES NORTH OF MCKITTRICK FROM CYMRIC WASH BRIDGE TO 3005 JAMES ROAD 0.8 MILE SOUTH OF ROUTE 46 COLD PLANE, PLACE HMA AND RHMA-G, AND REPL	GRANITE CONSTRUCTION COMPANY BAKERSFIELD CA 93308	JAKE GARCIA (559)905-1299	\$28,875,132 \$3,265,146 \$153,688	06/20/24 07/10/24 11/03/25	49% 11%
06-KER-58-535.0/0 06-1C8904		IN THE CITY OF BAKERSFIELD, KERN COUNTY AT VARIOUS BRIDGE LOCATIONS ON RTE 58, 99 AND 178 SECURE AND REPAIR DAMAGED ENTRY POINTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD, CA 93308 (661)426-6917	BOB DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-5450	\$4,218,000 \$3,106,808 \$666,926	12/06/21 03/13/22 07/14/25 04/25/25	79% 74%
20.20.201 130							
06-KER-99-10.4/21.2 06-0Q9204 ACNH-P099-(660)E --()		IN AND NEAR BAKERSFIELD FROM 0.4 MI SOUTH OF OLD US-99 OVERCROSSING (S. UNION AVE.) TO 0.1 MI NORTH OF WHITE LANE OVERCROSSING PAVEMENT REHABILITATION AND IMPROVE	GRIFFITH-ATKINSON JV 3050 E. BIRCH STREET BREA CA 92821 (661)392-6640	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$55,489,335 \$56,018,883 \$0	12/08/20 12/31/20 03/19/25	98% 100%
06-KER-99-23.6/28.4 06-0Q2814		KERN COUNTY IN BAKERSFIELD FROM PALM AVENUE OVERCROSSING TO BEARDSLEY CANAL BRIDGE REPLACEMENT PLANTING.	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$6,085,623 \$4,682,329 \$529,849	02/16/23 03/15/23 05/07/25	90% 78%
06-KER-99-29.4/33.1 06-1G8004		KERN COUNTY NEAR BAKERSFIELD FROM 0.5 MILESOUTH OF ROUTE 65/99 SEPARATION TO 0.7 MILE NORTH OF LERDO CANAL BRIDGE COLD PLANE AC PAVEMENT, REMOVE CONCRETE PA	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$3,022,735 \$0 \$0	03/27/25 04/10/25	0% 0%
06-KER-99-49.3/50.4 06-1E7804		KERN COUNTY IN MCFARLAND AND DELANO FROM 0.1 MILE SOUTH OF SHERWOOD AVENUE TO 0.1 MILE NORTH OF PERKINS AVENUE AND FROM ROUTE 155/ WROUGHT IRON FENCE, PLANTING AND IRRIGATIO	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-5825	\$2,069,908 \$2,002,318 \$0	10/13/23 11/14/23 06/19/25	81% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 84
04/28/25

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-155-54.8/59.1 06-1F9104		KERN COUNTY NEAR ALTA SIERRA AT VARIOUS LOCATIONS FROM 0.6 MILE EAST OF ALTA SIERRA ROAD TO 0.3 MILE EAST OF CALGARY DRIVE CURED IN-PLACE PIPELINER, REMOVE AND REPLA	GBA ENGINEERING, INC. 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886	BOB DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-5450	\$821,310 \$436,031 \$0	04/16/24 05/03/24 03/20/25	100% 53%
06-KER-166-17.5/0 06-0S0504		KERN COUNTY NEAR METTLER AT CALIFORNIA AQUEDUCT BRIDGE MICROPILING, STRUCTURAL CONCRETE, AND HOT	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$6,556,522 \$133,650 \$0	08/23/24 09/10/24 02/24/26	0% 2%
06-KER-166-/10.2 06-0X3804 ACST-S166-(003)E --()		KERN COUNTY IN AND NEAR MARICOPA FROM SOUTH JUNCTION ROUTE 33 TO 2.3 MILES WEST OF SAN EMIGDIO CREEK BRIDGE COLD PLANE, PLACE HMA AND CONCRETE PAVEMEN	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$12,345,731 \$12,056,232 \$92,158	02/28/24 03/22/24 04/30/25	98% 95%
HA22							
06-KER-178-20.6/21.6 06-1G3104		IN KERN COUNTY ON STATE ROUTE 178 FROM POST MILE 20.60 POST MILE 21.60 DIR'S EMERGENCY FA RETAINING WALL, SLOPE/ROADWAY REPAIRS	GENUINE, ENGINEERING 11762 DE PALMA ROAD 1C-225 CORONA, CA 92883	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-5825	\$23,040,000 \$16,960,942 \$0	06/02/23 06/30/23 05/25/25	89% 100%
20.20.201 130							
06-KER-178-51.0/6.1 06-1G6104		SR 178 ELECTRICAL PULLBOXES AND IRRIGATION SR 178 ELECTRICAL PULLBOXES AND IRRIGATION	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868	DHALIWAL, AMARJIT 1824 NORRIS ROAD BAKERSFIELD CA 93308 (559)513-1469	\$446,000 \$434,320 \$0	08/13/24 08/23/24 04/20/25	100% 97%
20.20 201130							OVER RUN
06-KER-184-8.5/11.6 06-0U4304 ACNH-P184-(017)E --()		KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.1 MILE NORTH OF EDISON HIGHWAY TO 0.1 MILE NORTH OF CHASE AVENUE RESURFACE LANES AND SHOULDERS.	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$17,207,235 \$16,195,268 \$116,830	10/26/23 11/30/23 04/30/25	100% 92%
HA22							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 85
04/28/25

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-204-2.1/4.6 06-1E7704		KERN COUNTY IN BAKERSFIELD FROM BRUNDAGE LANE TO M STREET HMA, COLD PLANE, TRANSPORTATION ART, AND S	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-5825	\$4,415,450 \$4,128,413 \$0	04/18/24 05/13/24 02/26/25 04/11/25	100% 100% COMPLETED
06-KER-223-20.1/21.1 06-1E6704		KERN COUNTY IN ARVIN FROM 0.1 MILE WEST OFCOMANCHE DRIVE TO EL TEJON HIGHWAY PLANTING, IRRIGATION WORK AND THERMOPLASTI	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868	SAMUEL GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA93308 (559)513-1469	\$1,068,025 \$1,061,463 \$570	03/07/23 04/04/23 11/14/25	66% 99%
06-KIN-41-28.4/40.1 06-0W8204 ACNH- P04-(606)E --()		KINGS COUNTY AT AND NEAR STRATFORD FROM NEVADA AVENUE TO ROUTE 41/198 SEPARATION COLD PLANE WITH HOT MIX ASPHALT (TYPE A) A	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	OSCAR SHERRILL 90 W. ASHLAN AVENUE, STE 110 CLOVIS, CA 93612 (559)977-6478	\$15,173,744 \$10,182,208 \$47,851	05/22/24 06/05/24 08/27/25	36% 66%
06-KIN-41-/15.5 06-0Y1704 ACNH-P041-(607)E --()		KINGS COUNTY NEAR KETTLEMAN CITY FROM THE KERN COUNTY LINE TO 0.8 MILE SOUTH OF ROUTE 5 COLD PLANE AC PVMT, OVERLAY HMA AND RHMA.	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420		\$16,147,997 \$0 \$0	03/03/25 04/02/25	0% 0%
06-MAD-41-6.3/9.2 06-0R2104 ACNH-P041-(603)E --()		MADERA COUNTY NEAR MADERA FROM 0.1 MILE NORTH OF AVENUE 15 TO 2.2 MILES NORTH OF FRIANT MADERA CANAL BRIDGE REMOVE ASPHALT PAVEMENT, REPLACE WITH HMA,	CAL VALLEY CONSTRUCTION 5125 N GATES AVE STE 102 FRESNO CA CA 93722	GILL, GURJOT (R. WILSON ARE) 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)960-9920	\$14,546,568 \$13,213,112 \$26,377	01/18/23 02/15/23 05/01/25	99% 91%
HA22							
06-MAD-99-6.9/7.6 06-0V1204 ACNH-P099-(671)E --()		IN MADERA COUNTY ABOUT 2 MI. SOUTH OF MADERA FROM 0.3 MI SOUTH OF COTTONWOOD CREEK TO AVENUE 12 OVERCROSSING. REPLACE 3 BRIDGES; BR. NO. 41-0065	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	GILL, GURJOT (K. AROWOSEGBE) 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$22,543,076 \$20,039,290 \$51,066	06/22/22 07/20/22 05/20/25	100% 89%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 86
04/28/25

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MPA-41-3.1/3.1 06-1G5804		IN THE COUNTY OF MARIPOSA PM 3.1 THE FISH CAMP RESCUE BUILDING DIR ORDER EMERGENCY FA REMOVE AND REPLACE EXISTING ANTENNA POLE	AT LEE WILSON ELECTRIC P.O. BOX 250 ARROYO GRANDE CA 93421	GILL, GURJOT 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)977-0927	\$130,000 \$0 \$0	01/16/24 01/16/24 08/14/24	0% 0%
20.20.732 000							
06-TUL-63-4.0/5.5 06-1F8904		TULARE COUNTY IN AND NEAR VISALIA FROM AVENUE 264 TO VISALIA PARKWAY COLD PLANE AC PAVEMENT AND PLACE HMA.	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. SUITE 300 ROSEVILLE CA 95661 (916)757-6400	MIKE GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$2,585,214 \$2,522,065 \$0	03/20/24 04/29/24 03/26/25 03/26/25	100% 100% COMPLETED
06-TUL-63-5.8/L8 06-0X7004 ACNH-P063-(023)E --()		TULARE COUNTY IN VISALIA FROM 0.2 MILE SOUTH OF CALDWELL AVENUE TO ROUTE 63/198 SEPARATION COLD PLANE PAVEMENT, PLACE RHMA-G, MODIFY	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8317	\$8,028,970 \$6,211,713 \$0	09/21/23 12/01/23 04/10/25	84% 82%
HA22							
06-TUL-63-21.7/24.3 06-1E8004		TULARE COUNTY IN CUTLER AND OROSI FROM 0.1MILE SOUTH OF AVENUE 402 TO AVENUE 422 PLACE SLURRY SEAL, THERMOPLASTIC TRAFFIC S	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691 (916)373-1500	MIKE GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$1,491,005 \$1,267,406 \$0	10/10/23 10/31/23 12/20/24	100% 87%
06-TUL-99-9.8/40.7 06-1E6904		TULARE COUNTY IN AND NEAR TEVISTON VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF AVENUE 76 TO 0.1 MILE SOUTH OF BETTY DRIVE LANDSCAPE PLANTING, IRRIGATION, AND PLANT	AT MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$569,320 \$513,646 \$2,966	02/06/23 03/03/23 07/01/26	63% 90%
06-TUL-99-13.5/19.5 06-1G8404		TULARE COUNTY AT TIPTON FROM 0.1 MILE NORTH OF ROAD 124 ON RAMP TO AVENUE 152 OVERCROSSING COLD PLANE AC PAVEMENT AND HMA.	ARCHER CIVIL CONSTRUCTION, LLC 1353 SOUTH J STREET TULARE CA 93274 (559)372-1838	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$3,380,065 \$0 \$0	03/14/25 04/15/25	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 87
04/28/25

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-20.8/53.1 06-0X2504 PTNH-P099-(691)E --()		TULARE COUNTY AT VARIOUS LOCATIONS FROM 1.4 MILES NORTH OF AVENUE 152 OVERCROSSINGTO 0.7 MILE SOUTH OF MENDOCINO AVENUE OVERCROSSI REPAIR AND REPLACE CULVERTS AND INSTALL CU	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$2,117,804 \$525,230 \$525,230	11/12/24 12/10/24 07/25/25	15% 25%
06-TUL-99-26.3/27.6 06-0U8804 ILDL-6206-(033)0 --()		TULARE COUNTY IN TULARE FROM 0.9 MILE SECURITY PAVING COMPANY, INC. NORTH OF AVENUE 200 OVERCROSSING TO PAIGE ROAD OVERCROSSING CONSTRUCT INTERCHANGE.	13170 TELFAIR AVE SYLMAR CA 91342	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$46,416,068 \$17,537,976 \$1,297,454	01/23/23 02/17/23 03/23/26	57% 38%
06-TUL-99-27.6/30.6 06-0W9104 ACNH-P099-(687)E --()		TULARE COUNTY IN AND NEAR TULARE FROM PAIGE AVENUE OVERCROSSING TO PROSPERITY AVENUE OVERCROSSING. HMA, RHMA-G, JOINTED PLAIN CONC PVMT (RSC)	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	AMIR ZAMANIAN 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)250-8186	\$21,333,000 \$668,355 \$668,355	09/16/24 10/01/24 02/17/26	6% 3%
06-TUL-99-30.2/35.2 06-360304		TULARE COUNTY IN AND NEAR TULARE FROM 0.4 MILE SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 1.2 MILES SOUTH OF AVENUE 280 OVERCROSS INSTALL IRRIGATION SYSTEM AND PLANTING.	EMPIRE LANDSCAPING INC. 26945 COUNTY ROAD 97D DAVIS CA 95616	AMIR ZAMANIAN 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)250-8186	\$2,431,750 \$25,632 \$21,596	05/03/24 05/17/24 10/23/25	0% 1%
06-TUL-99-30.6/35.2 06-360244 ACNH-P099-(665)E --() HE13		ON ROUTE 99 IN TULARE COUNTY NEAR TULARE FROM PROSPERITY AVE TO 1.2 MILES SOUTH OF AVENUE 280 OVERCROSSING (BR NO. 46-0195) 4F TO 6F	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	HUERTA JAVIER 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$57,383,857 \$53,722,722 \$0	04/26/21 06/11/21 02/21/25	94% 91%
06-TUL-99-35.8/37.1 06-487404 6206-039 -()0 --()		TULARE COUNTY IN AND NEAR VISALIA FROM 0.6MILE SOUTH OF AVENUE 280 OVERCROSSING TO 0.7 MILE NORTH OF AVENUE 280 OVERCROSSING REPLACE BRIDGE STRUCTURES AND CONSTRUCT RO	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	AMIR ZAMANIAN 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)250-8186	\$66,215,188 \$0 \$0	01/14/25 02/12/25 09/30/27	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 88
04/28/25

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-51.8/53.9 06-0V7604 CNHG-P099-(673)E --()		TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM DODGE AVENUE OVERCROSSING TO 0.7 MILE NORTH OF MENDOCINO AVENUE OVERCROSSING UPGRADE WATER AND WASTEWATER SYSTEMS AT RO	TSI ENGINEERING, INC. 4600 ROSEVILLE RD SUITE 140 NORTH HIGHLANDS CA 95660 (916)886-9066	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA, CA 93291 (661)303-4187	\$7,242,290 \$7,060,430 \$129,204	05/23/23 06/26/23 04/21/25	98% 98%
06-TUL-99-227.0/0 06-1H6104		BLAST CLEAN THE EXISTING COLUMNS OF BENTS 2 AND 3, AND ENCASE IN REINFORCED CONCRETE.RSP PROTECTION AND CLEARING AND GRUBBING DIR BLAST CLEAN THE EXISTING COLUMNS OF BENTS	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	ZAMANIAN, AMIR 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)250-8186	\$1,512,000 \$317,697 \$0	12/02/24 12/03/24 02/21/25 03/24/25	100% 100% COMPLETED
20.20 201130							
06-TUL-99-234.0/23.4 06-1H3404		REMOVE UNSOUND CONCRETE, CLEAN REBAR AS NECESSARY AND PATCH GIRDER 3 IN SPAN 2 WITAN ADEQUATE STRUCTURAL MATERIAL DIR'S ORDER EME REPAIR CONCRETE GIRDERS	YARB'S GRADING AND PAVING PO BOX 87 FOWLER CA 93625	ZAMANIAN, AMIR 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)250-8186	\$5,255,000 \$2,145,547 \$0	09/10/24 10/22/24 02/07/25 03/24/25	100% 100% COMPLETED
20.20 201130							
06-TUL-190-38.0/57 06-1F6904		IN TULARE COUNTY EAST OF SPRINGVILLE FROM PM 39.00 TO 47.00 DIR EMERGENCY FA REPAIR STORM DAMAGE ON HWY 190	CCFG CONSTRUCTION 17750 WARDS FERRY ROAD SONORA, CA 95370 (209)743-4911	HUERTA, JAVIER 8530 ROOSEVELT AVE VISALIA, CA 93291 (559)286-7590	\$52,750,000 \$49,188,612 \$0	02/13/23 02/13/23 02/24/25	97% 93%
20.20.201 130							
06-TUL-198-1.6/43.9 06-0X2604 ACNH-P198-(082)E --()		TULARE COUNTY IN AND NEAR VISALIA AT VARIOUS LOCATIONS FROM 1.6 MILES EAST OF KINGS COUNTY LINE TO 0.2 MILE WEST OF SEQUOIA NATION REMOVE, INSTALL, AND REPAIR DRAINAGE FACIL	TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864 (916)757-6400	MICHAEL R GARRETT 8530 W. ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$12,142,114 \$5,307,650 \$438,396	03/13/24 05/13/24 12/02/25	45% 44%
06-TUL-198-11.6/11.9 06-0W90U4 ACNH-P216-(007)E --()		TULARE COUNTY IN AND NEAR VISALIA ON ROUTE216 FROM 0.2 MILE SOUTH OF LOVERS LANE UNDERCROSSING TO 0.2 MILE EAST OF MCAULIFFSTREET HMA AND MODIFYING SIGNAL AND LIGHTING SYST	TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864 (916)484-3011	MIKE GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$24,704,119 \$2,430,125 \$2,069,993	08/29/24 09/13/24 10/05/26	3% 10%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 89
04/28/25

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-201-/4.9 06-1A5404 SSTG-S201-(002)E --()		TULARE COUNTY NEAR KINGSBURG FROM FRESNO COUNTY LINE TO ROAD 56 INSTALL RUMBLE STRIP, PAVEMENT DELINEATION	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$712,314 \$577,247 \$14,660	08/04/23 09/01/23 04/21/25 04/18/25	93% 79% COMPLETED
HB1							
06-VAR-33-69.4/70.9 06-1E7104		FRESNO COUNTY AT VARIOUS LOCATIONS PLANTING, IRRIGATION WORK AND MINOR HOT MI	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	DIN DADAWALLA 90 W ASHLAN AVENUE, STE 110 CLOVIS, CA 93612 (559)417-5927	\$1,158,695 \$1,086,499 \$0	08/25/23 10/11/23 04/16/25	19% 93%
06-VAR--/0 06-1G1804		KERN COUNTY AT VARIOUS LOCATIONS FROM GRAPEVINE CREEK BRIDGE TO KERN RIVER FLOODCANAL BRIDGE FURNISH AND PLACE POLYESTER CONCRETE OVERL	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$3,068,068 \$0 \$0	03/19/25 04/04/25	0% 0%
06-VAR--/0 06-0W9704 ACNH-P099-(684)E --()		FRESNO COUNTY AT VARIOUS LOCATIONS PLANTING, MAINTAINING EXISTING PLANTING AR	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	FERNANDO DE ALBA 90 W. ASHLAN AVE, SUITE#110 CLOVIS, CA 93612 (559)288-8603	\$13,152,999 \$5,765,664 \$357,877	02/23/24 05/15/24 10/09/26	13% 44%
Totals:	Authorized Final Amt:	\$773,381,788	Completed to Date:	\$476,230,877	Work This Month:	\$12,038,311	

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 90
04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-0-/0 07-2XM404		LA COUNTY/CITIES-HAWTHORNE, COMMERCE& LONG BEACH@FELTON, WILLOW, COMMERCE&BUTLER MT STREPAIR/REPLACE FENCES&PERIMETER LASER SYSTDIR'	IZURIETA FENCE COMPANY INC 3000 GILROY ST LOS ANGELES, CA 90039	FREMPONG, SAM 13230 FIRESTONE BLVD SUITE A SANTA FE SPRINGS, CA 90670 (310)345-5704	\$3,580,800 \$1,255,100 \$0	06/17/24 08/22/24 08/29/25	37% 35%
20.10 201352		REPLACE/UPGRADE PERIMETER FENCE/SYSTEMS					
07-LA-1-1.4/7.3 07-2XM204		VEN-1 PROTECT THE ROADWAY FROM EROSION DUE TO STORM SURGE & HIGH TIDES, REPLACE & RE-CONSTRUCT RSP, RECONSTRUCT RIGHT SHOULDER DIR' REPLACE RSP	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO CA 95838	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91320 (805)857-7070	\$10,032,200 \$6,255,687 \$0	02/06/24 03/07/24 06/30/25	100% 62% OVER RUN
20.20 201130							
07-LA-1-4.8/6.6 07-352004		IN LONG BEACH, FROM STANLEY AVENUE TO CEDAR AVENUE (5.761), AND AT CEDAR AVE (6.591) UPGRADE TRAFFIC SIGNALS AND ADA	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET RIVERSIDE CA 92504 (951)710-1000	TON, THANG 18000 STUDEBAKER RD., STE 360 CERRITOS, CA 90703 (310)261-8467	\$2,698,332 \$2,049,350 \$0	11/07/22 11/21/22 05/31/25	100% 76% OVER RUN
07-LA-1-10.4/10.4 07-4V2104		IN LOS ANGELES COUNTY AT BROAD AVENUE MODIFYING SIGNAL AND LIGHTING.	SERVITEK ELECTRIC, INC. 385 S LEMON AVE #243 WALNUT CA 91789 (626)227-1650	TON, THANG 18000 STUDEBAKER RD. SUITE 360 CERRITOS, CA 90703 (562)916-7962	\$702,457 \$3,000 \$0	03/01/23 08/11/23 05/30/25	9% 0% 0%
HB4N							
07-LA-1-29.4/0 07-377604 SNHG-P001-(701)E --()		LOS ANGELES COUNTY IN AND NEAR LOS ANGELES AT EIGHT-THIRD STREET AND AT FIJI WAY MODIFYING SIGNAL AND LIGHTING SYSTEMS (CIT	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN ST. RIVERSIDE CA 92504	LEON, DAN	\$684,048 \$0 \$0	11/22/24 02/04/25 06/30/26	0% 0% 0%
07-LA-1-32.7/32.7 07-359504 HSNH-P001-(687)E --()		IN LOS ANGELES COUNTY, IN LOS ANGELES AT CALIFORNIA AVENUE MODIFY EXISTING TRAFFIC SIGNAL	CROSSTOWN ELECTRICAL & DATA 5454 DIAZ ST IRVINDALE CA 91706 (626)813-6693	SHIN, FRANK 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,023,867 \$973,754 \$0	11/01/22 11/18/22 06/30/25 04/18/25	97% 93% COMPLETED
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 91
04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time Work Message
07-LA-1-34.9/38 07-2XR604		LA-1 WILDFIRE DAMAGE. SET UP TRAFFIC CONT-ROL. MAINTAIN TRAFFIC CONTROL 24/7. PROVI-DE FLAGGERS TO FACILITATE CONST ACTIVITIESDIR'	FULL TRAFFIC MAINTENANCE INC 217 LEWIS COURT CORONA, CA 92882	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES CA 90066 (213)393-9051	\$3,677,600 \$728,339 \$0	01/28/25 03/20/25 03/25/26	0% 20%
20.20.201 130		SET UP TRAFFIC CONTROL					
07-LA-1-35.5/62.8 07-2XL404		CITIES OF LA,MALIBU&UNINCORPORATED AREAS OF LA FROM MCCLURE TUNNEL TO LA/VENTURA COUNTY LINE-CONSTRUCT TRAFFIC SAFETY DEVIDIR'S E CONSTRUCT TRAFFIC SAFETY DEVICES	INTERSTATE CIVIL CONSTRUCTION P.O. BOX 2819 WRIGHTWOOD, CA 92397	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$4,630,600 \$4,204,307 \$0	12/13/23 01/24/24 06/30/25	100% 91% OVER RUN
HM 1+420.80							
07-LA-1-37.0/46 07-2XS204		LA COUNTY,CITIES OF LA&MALIBU FROM ENTRADADR TO SWEETWATER CANYON DRIVE TO DIVERT DEBRIS/MUDSLIDES & CLEANUP DUE TO FIRES DIR'S EM DIVERT DEBRIS DUE TO FIRE DAMAGE	C.A. RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA, CA 91355	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$2,655,500 \$241,878 \$0	02/20/25 02/25/25 12/30/25	50% 9%
20.XX 201130							
07-LA-1-37.7/62.9 07-313504 ACNH-P001-(689)E --()		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF TEMESCAL CANYON ROAD TO 0.1 MILE NORTH OF TONGA STREE REMOVE AND CONSTRUCT BRIDGE AND CULVERTS.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)612-859	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES CA 90066 (562)572-5852	\$27,211,136 \$11,199,343 \$445,373	07/20/23 09/01/23 09/10/25	76% 41%
HA22							
07-LA-1-40.0/40.5 07-2XE004		IN LA COUNTY SOUTHBOUND PCH LA-1 TO REPAIRSLOPES,DAMAGED CROSS DRAINS,RECONSTRUCT RSP & PLACE GEOFABRIC DUE TO WINTER STORMSDIR'S STORM DAMAGE REPAIR	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK, CA 91706	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$13,890,000 \$975,862 \$0	01/12/23 02/27/23 10/29/25	78% 7%
20.XX 201130							
07-LA-1-40.7/54.1 07-2XQ704		IN LA COUNTY LA-1 FROM TOPANGA CYN BLVD TOKANAN DUME RD TO MAINTAIN FUNCTIONAL TRAFCSIGNALS @ 20 LOCTNS DUE TO WILDFIRE DAMAGEDIR' MAINTAIN TRAFFIC SIGNALS DUE TO FIRE DAMAG	CROSSTOWN ELECTRICAL &DATA INCMARTINEZ, ELIZABETH 5454 DIAZ STREET IRWINDALE, CA 91706	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$2,960,000 \$2,048,184 \$0	12/10/24 02/10/25 10/27/25	47% 69%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 92
04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-42.2/42.4 07-2XR204		LA COUNTY, PCH EAST OF BIG ROCK DRIVE TO PLACE TEMP RAILING(TYPE K)K-RAIL, SLOPEPROTECTION COVERING, REMOVE FIRE DEBRIS DIR'S EMER REPLACE FIRE DAMAGED RETAINING WALL	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO, CA 95838	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$13,994,300 \$594,031 \$0	01/24/25 03/20/25 03/25/26	24% 4%
20.20.201 130							
07-LA-1-42.4/0 07-4X9704 PTNH-P001-(694) --()		LOS ANGELES COUNTY IN MALIBU AT 0.1 MILE SOUTH OF BIG ROCK DRIVE CONSTRUCT DRILLED HOLE AND DRILLED HOLE (R	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066	\$6,117,700 \$0 \$0	01/16/25 02/13/25 06/02/26	0% 0%
07-LA-1-43.5/45.5 07-2XR904		LA COUNTY, FROM N/OF LAS FLORES CYN RD TO CARBON BEACH TERRACE TO PROVIDE TRAFFIC CONTROL ON PCH DUE TO PALISADES FIRE DIR'S EMERG PROVIDE TRAFFIC CONTROL FRM PALISADE FIRE	MANERI TRAFFIC CONTROL INC 4949 2ND ST FALLBROOK, CA 92028	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$3,677,600 \$912,472 \$0	01/28/25 03/18/25 03/25/26	33% 25%
20.20.201 130							
07-LA-1-44.1/58.5 07-2XG904		LA COUNTY ON LA-1 PCH IN CITY OF MALIBU REMOVE LANDSLIDE & STOCKPILD DEBRIS,REPAIRERODED SLOPE AREAS,CLEAN DS DUE TO STORMS DIR'S REPAIR & CLEAN DEBRIS FROM STORM DAMAGE	PTM GENERAL ENGINEERING SERVCSSHIN, FRANK 5942 ACORN STREET RIVERSIDE, CA 92504	SHIN, FRANK 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$2,030,000 \$1,709,900 \$0	05/10/23 06/27/23 10/30/25	97% 84%
20.XX 201130							
07-LA-1-45.6/45.9 07-4V3804 SNHG-P001-(698)E --()		LOS ANGELES COUNTY IN MALIBU FROM 0.6 MILENORTH OF CARBON CANYON ROAD TO 0.5 MILE SOUTH OF SWEETWATER CANYON ROAD CONVERT CONTINUOUS YELLOW FLASHING BEACON	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET IRVINDALE CA 91706	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$902,533 \$282,497 \$191,932	06/27/24 07/17/24 06/06/25	68% 31%
07-LA-1-50.4/50.7 07-2XM904		LA COUNTY IN CITY OF MALIBU LA-1 PCH NORTHOF CORRAL CANYON RD TO CLEAR ROADWAY OF MUDSLIDE, REPAIR SLOPE & EXISTING KRAIL DIR'S EM REPAIR MUDSLIDE DAMAGE DUE TO RAINSTORMS	PTM GENERAL ENGINEERING SERVICSHIN, FRANK 5942 ACORN STREET RIVERSIDE, CA 92504	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,055,000 \$844,798 \$0	02/21/24 03/29/24 05/30/25	90% 80%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 93
04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-56.5/56.9 07-291404 ACST-P001-(674)E --()		IN LOS ANGELES COUNTY IN MALIBU FROM STACY AND WITBECK, INC. GUERNSEY AVE TO TRANCAS CANYON ROAD 2800 HARBOR BAY PARKWAY BRIDGE REPLACEMENT	ALAMEDA CA 94502 (510)748-1870	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$17,107,167 \$15,472,942 \$252,194	02/18/21 03/09/21 12/31/25	44% 89%
HA21							
07-LA-1-352.0/44.1 07-2XG804		IN LA COUNTY ON PCH LA-1 IN CITIES OF DRILL TECH DRILLING & SHORING MALIBU,PACIFIC PALISADES&SANTA MONICA DBA APEX ROCKFALL MITIGATION TO REMOVE DEBRIS&REPAIR DRAPERY 2200 WYMORE WAY PROTECT SYSTM DIR'S EME REPAIR/REPLACE SLOPE PROTECTION SYSTEM	ANTIOCH, CA 94509	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$2,960,000 \$1,163,224 \$0	04/26/23 06/06/23 05/30/25	97% 39%
20.XX 201130							
07-LA-1-380.0/40 07-2XR704		LA COUNTY PCH N/OF TEMESCAL CNY RD TO FRYMAN MANAGEMENT INC S/OFTOPANGA CNY BLVD TO PROVIDE 18 GOODYEAR STE 105 TRAFFIC CNTROLFOR REPOPULATION EFFORTS FROM PALISADE FIRDIR' PROVIDE TRAFFIC CONTROL	IRVINE, CA 92618	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$947,600 \$876,242 \$0	03/03/25 03/11/25 12/30/25	33% 92%
20.XX 201130							
07-LA-1-388.0/40.4 07-2XP704		IN LA COUNTY,CITY OF LA PCH LA-1@ TRAMONTOSLIDE AREA TO REALIGN PAVEMENT DELINEATION& PAVE SHOULDER AS NECESSARY DIR'S EMERGENCY PAVEMENT DELINEATION REALIGNMENT LA-1	INTERSTATE CIVIL CONSTRUCTION PO BOX 2819 WRIGHTWOOD, CA 92397	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066 (213)393-9051	\$2,116,000 \$1,445,246 \$0	05/25/24 07/02/24 08/29/25	23% 68%
20.XX 201130							
07-LA-1-400.0/43.5 07-2XR804		LA COUNTY ON PCH FROM NORTH OF TOPANGA CYNLA-27 TO SOUTH LAS FLORES CNY RD TO PROVIDETRAFFIC CONTROL DUE TO PALISADES FIRE DIR'S EM PROVIDE TRAFFIC CONTROL	DC TRAFFIC CONTROL 13905 ARTESIA BLVD CERRITOS, CA 90703	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$3,677,600 \$1,614,921 \$0	01/28/25 03/17/25 03/24/26	100% 44%
20.20.201 130							OVER RUN
07-LA-1-/18 07-321604 ACNH-P001-(692)E --()		LOS ANGELES COUNTY FROM STUDEBAKER ROAD TOPASEO DE LAS DELICIAS COLD PLANE AC AND OVERLAY AC PAVEMENT AND	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (562)860-5963	\$48,685,898 \$15,698,118 \$3,511,986	12/20/23 01/23/24 07/02/26	42% 32%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 94
04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-2.3/14.2 07-333604 ACST-P002-(043)E --()		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM CENTINELA AVENUE TO GLENDALE BOULEVARD UNDERCROSSING COLD PLANE AC, PLACE HMA, REPLACE CURB RAM	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821	TOUTOUNCHIAN, SAM	\$49,868,999 \$0 \$0	11/26/24 12/17/24 08/12/25	0% 0%
07-LA-2-15.0/57.5 07-355404		LOS ANGELES COUNTY ON ROUTE 2 FROM 1.0 MILE NORTH OF CLIFFORD STREET TO MOUNT WATERMAN SKI LIFTS AND ON ROUTE 210 FROM 0.5 MILE EA REPLACE AND INSTALL DRAINAGE SYSTEM, AND P	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$6,157,692 \$3,093,211 \$226,163	01/30/24 02/28/24 09/08/25	63% 50%
HA22							
07-LA-2-15.1/15.3 07-351304 ACNH-X037-(235)E --()		LOS ANGELES COUNTY AT ROUTE 2/5 SEPARATION SEISMIC RETROFIT AND GUARDRAIL UPGRADE.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE# 310 BURBANK, CA 91502 (310)345-6201	\$6,960,569 \$1,341,285 \$146,440	01/16/24 02/16/24 08/19/25	68% 19%
07-LA-2-15.8/15.8 07-2XK404		LA COUNTY, CITY OF LA ON LA-2 @TAYLOR YARDOVERHEARD BR#53-1039 TO REPAIR/REPLACE FIRE DAMAGED BRACES,GIRDERS&CONSTRUCT FENC DIR'S E REPAIR BRIDGE DAMAGE DUE TO FIRE	STACY AND WITBECK INC 2800 HARBOR BAY PARKWAY ALAMEDA, CA 94502	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD BURBANK, CA 91502 (310)345-6201	\$2,842,100 \$2,402,516 \$0	10/13/23 02/23/24 06/05/25	100% 85% OVER RUN
20.XX 201130							
07-LA-2-46.0/64.1 07-0W4304		LOS ANGELES COUNTY FROM 1.5 MILES WEST OF CHARLTON ROAD TO ROUTE 39 AND FROM 3.7 MILES WEST OF BIG ROCK CREEK ROAD TO SAN BERNARDI COLD PLANE THE ROADWAY AND OVERLAY WITH RH	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691	TRAN, DANGLONG 2090 FERN LN GLENDALE, CA 91208 (818)482-9304	\$5,282,461 \$4,832,272 \$0	06/21/24 07/26/24 01/31/25 04/14/25	100% 89% COMPLETED
07-LA-2-65.2/66.4 07-2XA604		IN UNINCORPORATED AREA OF LA COUNTY IN THE ANGELES NATIONAL FOREST ON LA-2 TO REPAIR & RECONSTRUCT DAMAGED SIDE SLOPES,BERMS DIR'S REPAIR SLOPES DUE TO STORM DAMAGE	SGV ENTERPRISES INC 615 LAS TUNAS DR STE J ARCADIA, CA 91007	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$8,585,000 \$5,536,808 \$0	12/16/22 02/10/23 06/30/25	50% 64%
20.XX 201130							

Page 95
04/28/25

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-68.1/82.1 07-349004		LOS ANGELES COUNTY FROM STONE BRIDGE TO SAN BERNARDINO COUNTY LINE REPLACE CULVERT AND INSTALL CURED- IN-PLACE	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$1,370,000 \$573,947 \$0	11/15/23 12/13/23 10/30/25	69% 42%
HA22							
07-LA-2-75.3/82.2 07-2XQ104		LA COUNTY ANGELES NATNL FOREST TO LA/SAN BERNARDINO COUNTY LINE TO REPAIR/REPLACE FIRE DAMAGED GUARDRAIL,DS & EROSION CONTRLDIR'S REPAIR/REPLACE DUE TO "BRIDGE FIRE"DAMAGE	SGV ENTERPRISES INC 615 LAS TUNAS DR STE J ARCADIA, CA 91007	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$4,270,000 \$2,076,239 \$0	10/07/24 01/23/25 12/30/25	30% 49%
20.XX 201130							
07-LA-5-1.7/1.7 07-325704		IN SANTA FE SPRINGS AT 14044 FREEWAY DRIVE ADJACENT TO I-5 BETWEEN VALLEY VIEW AVE AND ALONDRA BOULEVARD. CONSTRUCT SOUTHERN REGIONAL	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN IRVINE CA 92618 (949)299-1400	FREMPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (562)345-9865	\$20,303,535 \$19,091,141 \$0	05/07/19 06/07/19 12/31/23	63% 94%
HA11							
07-LA-5-6.6/13.1 07-357304 ACIM-0052-(037)E --()		LOS ANGELES COUNTY IN SANTA FE SPRINGS, DOWNEY AND CITY OF COMMERCE FROM 0.2 MILE SOUTH OF ROUTE 5/605 SEPARATION TO 0.1 MILE NORT REPLACE CONCRETE SLABS AND MEDIAN BARRIER,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	OREGEL, MARTIN 4281 KATELLA AVE #221 LOS ALAMITOS, CA 90720 (213)330-6640	\$23,584,926 \$9,756,829 \$495,072	04/27/23 05/22/23 09/03/25	68% 41%
HA22							
07-LA-5-8.2/8.2 07-4V3004		LOS ANGELES COUNTY IN DOWNEY AT ROUTE 5/19SEPARATION UPGRADE TRAFFIC SIGNAL AND LIGHTING.	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA CA 92509	FREMPONG, SAMUEL 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-9865	\$373,000 \$372,384 \$37,285	06/16/22 06/30/22 04/28/25	100% 100%
HB4N							
07-LA-5-15.1/22.9 07-333004 ACNH-X037-(230)E --()		IN THE CITY OF LOS ANGELES, FROM CALZONA STREET TO 0.1 MILE SOUTH OF FLETCHER DRIVE; ALSO ON ROUTE 2 AT 0.1 MILE SOUTH OF ROUTE 13 SAFETY, MOBILITY, TSM, ROADSIDE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	ARABE, JEROME 13230 FIRESTONE BLVD. STE A2 SANTA FE SPRING, CA 90670 (619)633-0116	\$11,857,030 \$11,399,135 \$119,901	10/20/22 11/15/22 05/29/25	66% 96%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 96
04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-16.0/17.3 07-2XJ004		IN LA COUNTY@ ELA INTERCHANGE ROUTES 5,10,60 & 101 TO RESTORE/REPAIR HIGHWAY LIGHTNG& ASSOCIATED RDWY ELECTRICAL &COMM SYSTEMSDIR' RESTORE/REPAIR FIBER OPTIC THEFT DAMAGE	DBX INC 42024 AVENIDA ALVARADO STE A TEMECULA, CA 92590 (951)296-9909	PHAM, RYAN 1041 W BADILLO SUITE 112 COVINA, CA 91722 (213)793-7193	\$4,065,000 \$3,816,619 \$0	06/12/23 07/18/23 04/27/25	100% 94% OVER RUN
20.XX 201130							
07-LA-5-19.7/36 07-324904		IN THE CITY OF LOS ANGELES AT HUMBOLDT STREET, GLENDALE BOULEVARD, AND SHELDON STREET UPGRADE PUMP PLANTS	STACY AND WITBECK, INC. 2800 HARBOR BAY PARKWAY ALAMEDA CA 94502 (510)748-1870	TOUTOUNCHIAN, SAM 601 S. GLENOAKS BLVD #310 BURBANK, CA 91502 (310)345-6201	\$5,825,562 \$6,670,114 \$50,400	04/21/22 06/10/22 05/10/25	100% 94% OVER RUN
HA22							
07-LA-5-23.2/36.3 07-344204 ACIM-X037-(234)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT GSRDS, MVPS, AND BIOSWALES.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$5,067,414 \$1,606,716 \$0	06/13/24 07/12/24 10/06/25	21% 32%
07-LA-5-31.8/42.6 07-0W1004		IN LOS ANGELES COUNTY IN LOS ANGELES C. A. FROM COHASSET STREET UNDER- CROSSING TO ROXFORD STREET UNDER- CROSSING REPLACE PCC SLABS,GRIND PCC	RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	TOUTOUNCHIAN, SAM 601 S. GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (818)333-9876	\$8,479,854 \$8,332,455 \$0	06/28/22 07/11/22 06/04/25	96% 95%
HM1							
07-LA-5-33.1/39.1 07-384404		LA CO. ROUTE 5 BETWEEN PM 33.1 AND PM 39.1 CLEAN CA BEAUTIFICATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$5,269,686 \$4,840,482 \$0	07/06/22 08/25/22 05/29/25	32% 91%
07-LA-5-59.5/67.9 07-323404 ACIM-0053-(074)E --()		AT VALENCIA AND CASTAIC, FROM LAKE HUGHES ROAD UNDERCROSSING TO 1.9 MILES NORTH OF TEMPLIN HIGHWAY. REPLACE SLABS, UPGRADE DRAINAGE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	OSORIO, OSCAR 25061 WEST AVE STANFORD STE 70 VALENCIA, CA 91355 (213)792-5518	\$25,937,042 \$21,349,240 \$277,216	02/25/22 03/30/22 06/30/25	65% 82%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 97
04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-59.5/73.7 07-370404 ACIM-0053-(999)E --()		LOS ANGELES COUNTY FROM LAKE HUGHES ROAD UNDERCROSSING TO 0.7 MILE SOUTH OF VISTA DEL LAGO ROAD OVERCROSSING. COLD PLANE AC PAVEMENT, PLACE HOT MIX ASPH	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821 (714)489-5500	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (213)505-0610	\$47,662,735 \$0 \$0	02/06/25 02/27/25 07/09/27	0% 0%
07-LA-5-60.0/75 07-352304 PTIM-0053-(113)E --()		LOS ANGELES COUNTY IN AND NEAR CASTAIC FROM 0.5 MILE NORTH OF LAKE HUGHES ROAD TO 0.5 MILE NORTH OF VISTA DEL LAGO ROAD REPLACE DRAINAGE SYSTEMS, INSTALL GSRD, AN	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	OSORIO, OSCAR 25061 W AVE STANFORD #70 VALENCIA CA 91355 (213)792-5518	\$7,023,777 \$4,317,200 \$776,200	06/03/24 06/20/24 11/19/25	25% 61%
07-LA-5-66.3/67.3 07-2XG504		HEAVY RAINS FROM STORMS SATURATED SLOPES ALONG LA-5.RECONSTRUCT AND REBUILD SLOPE NEEDED. DIR'S EMEREGNCY FORCE ACCOUNT	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA CA 92335	SALMAN, RIDWAN 25061 WEST AVE STANFORD STE 70 VALENCIA CA 91355 (213)505-0610	\$14,385,000 \$11,690,263 \$0	03/27/23 04/20/23 05/30/25	100% 81% OVER RUN
20.20 201130							
07-LA-5-287.0/28.7 07-2XF204		LA COUNTY IN CITY OF BURBANK @ELECTRICAL MAINTNCE STATION TO REPAIR LEAKS,DEMOLISH & REPAIR METAL ROOF&WATERPROOF EXTERIORS DIR'S REPAIR BURBANK ELECTRICAL MAINT.STATION	NCM SOLUTIONS INC 745 E CALABRIA DR GLENDDORA, CA 91741	TOUTOUNCHIAN, SAM 601 S. GLENOAKS SUITE 310 BURBANK, CA 95102 (310)345-6204	\$550,000 \$330,935 \$0	04/18/24 05/21/24 05/22/25	100% 60% OVER RUN
20.80 524.00							
07-LA-5-/19.5 07-319304 HSST-X037-(224)E --()		FROM COUNTY LINE TO BROADWAY, REDUCE SEVERITY COLLISIONS REDUCE SEVERITY COLLISIONS BY	RE CHAFFEE CONSTRUCTION INC. 1253 EVERGREEN RD WRIGHTWOOD CA 92397 (760)249-8068	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320. (213)700-8447	\$4,056,168 \$3,517,017 \$0	10/07/22 11/18/22 08/31/25	93% 91%
HB1							
07-LA-10-2.2/5.2 07-2XH804		IN LA COUNTY CITIES OF SANTA MONICA& LA-10TO RECONSTRUCT ERODED SLOPES,REMOVE DEBRISREPAIR IRRIGATION&CLEAN DS @ 4 LOCATIONS DIR'S CLEAN & REPAIR STORM DAMAGE	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$735,000 \$426,239 \$0	07/12/23 07/27/23 09/24/25	90% 58%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 98
04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-2.2/4.9 07-347504 ACIM-0101-(858)E --() HA25		LOS ANGELES COUNTY IN SANTA MONICA AND LOSANGELES FROM LINCOLN BOULEVARD OVERCROSSING TO GATEWAY BOULEVARD UNDERCROSSING REHABILITATE HIGHWAY PLANTING AND MODIFY I	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 95102 (310)345-6201	\$2,390,788 \$195,917 \$19,466	01/09/24 02/28/24 12/04/28	42% 8%
07-LA-10-4.5/5.5 07-332004 HA42		IN THE CITY OF LOS ANGELES FROM BUNDY DRIVE TO SEPULVEDA BOULEVARD UNDERCROSSING; AND ON RTE 405 FROM OLYMPIC BLVD TO NATIONAL BL INSTALL IRRIGATION SYSTEM AND PLANT	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	SHIN, FRANK 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,503,402 \$1,369,148 \$6,500	09/02/22 09/27/22 03/05/27	100% 91%
07-LA-10-4.7/18.9 07-358404 PTIM-0101-(859)E --() 07-LA-10-8.9/9.4 07-1XW004 20.201131		THE CITY AND COUNTY OF LOS ANGELES AT YAKAR VARIOUS LOCATIONS FROM 0.2 MILE EAST BUNDYDRIVE UNDERCROSSING TO 0.1 MILE WEST SOTO STREET 0 REPLACE AND LINE CULVERT AND CONSTRUCT GRO	689 EAST SAN BERNARDINO RD COVINA CA 91723 (909)599-1612	VONG, JEANETTE 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)269-1320	\$2,997,925 \$290,325 \$185,000	12/17/24 01/07/25 07/31/26	41% 10%
07-LA-10-14.5/17.4 07-2XL304 20.XX 201130		LA COUNTY CITY OF LOS ANGELES STATE HWY TO REPAIR (SHS) TO BRIDGE, SLOPES, ELECTRLEQPT, FENCE, GATES, OTHER DAMAGES TO STATEDIR'S REPAIR BRIDGE, SLOPE, DAMAGES TO STATE HWY	STAPLES CONSTRUCTION CO INC. 1501 EASTMAN AVE VENTURA, CA 93003	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$7,515,000 \$7,008,023 \$0	07/22/22 08/02/22 09/30/25	100% 93% OVER RUN
07-LA-10-17.0/17.7 07-2XL004 20.XX 201103		CITY OF LA LA-10 SANTAMONICA VIADUCT BR # 53-1301 & LA-5 @SHELDON ST TO REMOVE HAZ WASTE MTRLS &PROVIDE SECURITY MONITORING DIR'S REPAIR & INSTALL SECURITY MONITORING	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$11,483,700 \$4,690,243 \$0	11/18/23 02/23/24 06/30/25	72% 41%
		IN LA COUNTY CITY OF LA ON LA-10 FROM 15THST&ALAMEDA ST TO SANTA FE AVENU BR#53-1301REMOVE & CLEANUP BURN SITE & FIRE DEBRIS DIR'S CLEANUP DEBRIS DUE TO FIRE	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$6,405,000 \$4,749,494 \$0	11/11/23 12/06/23 06/30/25	100% 100% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 99
04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-17.0/17.7 07-2XL104		LA COUNTY IN CITY OF LA ON LA-10 FROM SECURITY PAVING COMPANY INC 15TH&ALAMEDA ST TO SANTA FE AVE BRDG#53-1301 TEMPORARY SHORING TO FIRE DAMAGED COLUMNS DIR'S PROVIDE SHORING TO FIRE DMAGED BRDG COLUMN	3075 TOWNSGATE RD STE 200 WESTLAKE VILLAGE, CA 91361	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$14,905,000 \$13,638,414 \$0	11/11/23 12/07/23 06/30/25	18% 92%
20.XX 201130							
07-LA-10-18.8/20.5 07-386004		LOS ANGELES COUNTY IN AND NEAR LOS ANGELESFROM 0.3 MILE EAST OF STATE STREET OVERCROSSING TO 0.3 MILE WEST OF EASTERN AVENUE OVERC ROCK BLANKET, PLANT ESTABLISHMENT WORK AND	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364	CHAN, JACKY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)269-1682	\$1,367,436 \$1,248,616 \$580	03/13/23 04/28/23 12/01/25	0% 0% PLANT EST SATIS
07-LA-10-22.0/30.8 07-330304 HSIM-0101-(857)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.6 MILE EAST OF ROUTE 710/10 SEPARATION TO 0.3 MILE WEST OF ROUTE 10/605 SEPARATION CONSTRUCT CONCRETE BARRIER AND STRUCTURAL	FEC FUTURE CONTRACTORS AND ENGINEERS INC 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	HERRERA, EDGAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (310)609-0364	\$6,927,533 \$5,885,384 \$256,120	10/09/23 10/31/23 06/20/25	90% 84%
HB1							
07-LA-10-28.2/31 07-328304		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INEL MONTE AND BALDWIN PARK INC. FROM RIO HONDO BRIDGE TO SAN GABRIEL RIVER BRIDGE CONSTRUCT BRIDGE CLOSURE POUR.	BEADOR CONSTRUCTION COMPANY, 2900 BRISTOL STREET D204 COSTA MESA, CA 92626	HONG, HAI 1041 W BADILLO ST#112 COVINA, CA 91722 (951)232-3742	\$5,978,690 \$4,446,616 \$15,000	09/26/23 10/18/23 09/04/25	76% 74%
HA21							
07-LA-10-28.3/28.3 07-316804		LOS ANGELES COUNTY IN EL MONTE AT THE RIO HONDO BUSWAY BRIDGE REPLACE BRIDGE DECK.	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	CHAN, JACKY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)216-4198	\$5,304,693 \$2,635,110 \$22,000	01/26/24 02/14/24 04/14/26	45% 50%
HA21							
07-LA-10-28.5/30.8 07-398404		LOS ANGELES COUNTY IN EL MONTE 0.2 MILE WEST OF SANTA ANITA AVENUE UNDERCROSSING TO THE SAN GABRIEL RIVER REPLACE IRRIGATION SYSTEM, HIGHWAY PLANTIN	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	NGO, JASON 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)792-4801	\$1,014,203 \$243,030 \$120,185	08/30/24 10/23/24 08/07/26	44% 24%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 100
04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-78.0/9.3 07-2XP804		LA-10 REMOVE CONCRETE SLABS, FILL VOIDS W-ITH SLURRY, RECONSTRUCT HMA SHOULDER, RECO-NSTRUCT SIDE SLOPES, CONSTRUCT HANDSCAPE. DIR' REMOVE CONCRETE SLABS	FLO CONCRETE 902 S VANHORN AVE WEST COVINA, CA 91790	TOUTOUNCHIAN, SAM 601 SOUTH GLENOAKS BLVD BURBANK CA, 91502 (310)345-6201	\$1,549,800 \$1,239,922 \$0	09/09/24 09/13/24 05/30/25	100% 80% OVER RUN
20.20 201130							
07-LA-14-29.0/29.5 07-339604 ACNH-P014-(107)E --()		IN SANTA CLARITA FROM 0.9 MILE NORTH OF PLACERITA CANYON ROAD TO 0.2 MILE SOUTH OF GOLDEN VALLEY ROAD PROTECTIVE BETTERMENT, REGRADE	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE SANTA ANA CA 92704 (714)540-5351	MOHSENZADEH, ALI 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (818)746-0669	\$16,229,622 \$16,255,201 \$93,790	07/06/22 08/01/22 04/20/26	57% 98%
HA42							
07-LA-14-60.7/77 07-316004		IN PALMDALE AND LANCASTER, FROM TECHNOLOGY DRIVE UNDERCROSSING TO AVENUE A OVERCROSSING RECONSTRUCT PAVEMENT STRUCTURAL	GUY F. ATKINSON 611 ANTON BLVD. SUITE 1100 COSTA MESA, CA 92626 (949)855-9755	SHIH, JAMES 39115 TRADE CENTER DR STE, 210 PALMDALE, CA 95331 (213)793-7522	\$171,574,024 \$102,851,484 \$7,274,264	02/07/23 03/03/23 08/03/26	60% 60%
H							
07-LA-23-1.1/8.4 07-2XE604		LA-23 TO VEN-23 REMOVE MUD AND DEBRIS OFF THE ROADWAY. REPAIR AND PROTECT DAMAGED SLOPES/ DRAINAGE/CURB/ GUTTERS/ ROAD SIGNS DIR'S REPAIR ROADWAY DAMAGE	PETERSON-CHASE GEN ENGINEERINGCONSTRUCTION INC 16351 CONSTRUCTION CIR WEST IRVINE CA 92606 (949)252-0441	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91320 (213)507-7938	\$2,695,000 \$2,691,563 \$0	01/26/23 03/30/23 02/28/25	100% 99% OVER RUN
20.20 201130							
07-LA-23-/0 07-2XK004		LA 0.0 - VEN 3.3 TO CLEAN DEBRIS, REPAIR ERODED SLOPES, REPAVE DAMAGED ROADWAY, REPLACE DAMAGED DRAINAGE SYSTEM AND HEADWALLSDIR'S REPAIR ERODED SLOPES	SUMMER CONSTRUCTION, INC. P.O. BOX 30 SANTA PAULA, CA 93061 (805)933-9364	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$2,609,300 \$840,564 \$0	08/20/24 09/12/24 04/30/25	100% 32% OVER RUN
20.20 201130							
07-LA-23-/8.9 07-0W4104		LOS ANGELES COUNTY IN AND NEAR MALIBU AND WESTLAKE VILLAGE FROM ROUTE 1 TO VENTURA COUNTY LINE APPLY SLURRY SEAL AND INSTALL THERMOPLASTI	PAVEMENT COATINGS CO. 10240 SAN SEVAIN WAY JURUPA VALLEY CA 91752	SINGH, RANJIT 1525 RANCHO CONEJO, STE 102 THOUSAND OAKS, CA 91320 (213)330-6650	\$2,372,011 \$2,236,581 \$0	06/19/23 07/24/23 05/30/25	99% 94%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 101
04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-27-1.0/10.6 07-2XG304		IN LA COUNTY ON LA-27 AROUND TOPANGA CANYIN SANTA MONICA MTS NORTH OF PCH 2800 HARBOR BAY PARKWAY TO REMOVE LANDSLIDE DEBRIS & REPAIR SLOPE DAMAGE & DRAIN DIR' REPAIR SLIDE DAMAGE & DRAINAGE SYSTEM	STACY AND WITBECK INC ALAMEDA, CA 94502	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$3,285,000 \$1,442,347 \$0	03/30/23 05/22/23 06/30/25	100% 44% OVER RUN
20.XX 201130							
07-LA-27-35.0/3.6 07-2XJ904		LA COUNTY ON LA-27 IN UNINCORPORATED AREA OF LA TO REPAIR DAMAGED SLOPE/DRAINAGE & CURB REPAIR DUE TO STORMS & DAMAGED CULVERT DIR'S REPAIR STORM DAMAGED SLOPE/DRAINAGE/CURB	FLO ENGINEERING INC 902 S VANHORN AVE WEST COVINA, CA 91790	GURFINKEL, VLADIMIR 23369 LEONORA DR WOODLAND HILLS, CA 91367 (818)613-0956	\$410,000 \$150,696 \$0	01/23/25 02/19/25 05/22/25	27% 37%
20.XX 201130							
07-LA-27-/5 07-2XN904		IN LA COUNTY ON LA-27 PM 0.0 TO 5.0 STABILIZE/REPAIR VAR SLOPE LOCATION REPAIR RODED CONCRT RSP DUE TO HEAVY STORMS DIR'S EMERGENC REPAIR SLOPE DUE TO STORM DAMAGE	FLO ENGINEERING INC DBA FLO CONCRETE 902 S VANHORN AVE WEST COVINA, CA 91790	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$19,121,800 \$3,534,387 \$0	03/20/24 05/10/24 09/28/25	100% 18% OVER RUN
20.XX 201130							
07-LA-27-/18.6 07-322904 CSTP-S027-(006)E --()		LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM ROUTE 1 TO DEVONSHIRE STREET REMOVE EXISTING AC PAVEMENT & HMA OVERLAY.	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	GURFINKEL, VLADIMIR 23369 LEONORA DR WOODLAND HILLS, CA 91367 (818)613-0956	\$41,779,534 \$19,976,359 \$1,147,596	11/06/23 11/30/23 08/24/26	44% 47%
HA22							
07-LA-27-/11 07-2XR304		LA COUNTY, CITY OF LA ON LA-27 FROM LA-1PCH TO MULHOLLAND DR TO STABILIZE DAMAGD SLOPE FROM FIRE & STORM-CLEAN DEBRIS & D-SYSTEMS DIR' REPAIR STORM & FIRE DAMAGE/DEBRIS	FLO ENGINEERING INC 902 S VANHORN AVE WEST COVINA, CA 91790	MARTINEZ, ELIZABETH 112975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$12,550,000 \$2,454,288 \$0	03/04/25 03/18/25 03/24/28	14% 20%
20.XX 201130							
07-LA-39-17.8/17.8 07-326204 ACNH-P039-(041)E --()		IN AZUSA AT THE SAN GABRIEL RIVER BRIDGE NO. 53-0113 (PM 17.81) SEISMIC RETROFIT, BARRIER	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	DOUGHLY, JOE 1370 VALLEY VISTA DRIVE #150C DIAMOND BAR, CA 91765 (818)400-4669	\$4,918,687 \$4,829,304 \$0	11/23/22 12/21/22 04/30/25 04/16/25	100% 99% COMPLETED
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 102

04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-39-18.9/35.5 07-2XF804		IN LA COUNTY ON LA-39 IN ANGELES NATIONAL FOREST NORTH OF AZUSA CITY TO REPAIR SLOPEINSTALL DRAPERY PROTECTION DUE TO STORM DIR'S REPAIR STORM DAMAGE	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO, CA 93445	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$10,420,000 \$10,335,260 \$0	03/07/23 04/13/23 02/28/25	100% 99%
20.XX 201130							
07-LA-39-20.7/20.7 07-348904		LOS ANGELES COUNTY NEAR GLENDORA AT VAN ORNUM CANYON BRIDGE REPLACE BRIDGE RAIL WITH CB & BRIDGE DECK	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626	HONG, HAI 1041 W. BADILLO ST., SUITE 112 COVINA, CA 91722 (951)232-3742	\$1,646,470 \$1,605,552 \$0	05/08/24 06/10/24 04/16/25	88% 98%
HA21							
07-LA-47-/3.3 07-2XA704		LA COUNTY CITY OF CARSON SR-47 FROM LOMITABLVD TO DEL AMO BLVD TO REMOVE/REPLACE AC DIGOUTS&REPLACE PAVEMENT MARKINGS/DELINE&DIR' REMOVE/REPLACE AC SURFACING (DIGOUTS)	R.J. NOBLE COMPANY 15505 E LINCOLN AVE ORANGE, CA 92865	NGUYEN, KHANH-VAN 13230 FIRESTONE BLVD SUITE A SANTA FE SPRINGS, CA 90670 (213)798-5950	\$3,961,400 \$0 \$0	09/27/24 10/09/24 05/31/25	0% 0%
20.80 110.00							
07-LA-66-/3.2 07-306514		IN LOS ANGELES COUNTY, IN LA VERNE AND POMONA, FROM BASELINE ROAD TO TOWNE AVE RECONSTRUCT, INSTALL AND UPGRADE	PK CONSTRUCTION 1227 JACARANDA UPLAND CA 91784 (626)773-6963	PHAM, RYAN 1041 W BADILLO, STE 112 COVINA, CA 91722 (213)793-7193	\$682,085 \$629,014 \$0	09/22/22 12/14/22 04/22/25	100% 98%
07-LA-71-1.5/1.6 07-0W9004		LOS ANGELES COUNTY IN POMONA FROM VALLEY BOULEVARD UNDERCROSSING TO MISSION BOULEVARD OVERCROSSING SLURRY SEAL.	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752 (714)826-3011	BARBOSA, JOSE 1041 W BADILLO ST STE 112 COVINA, CA 91722 (951)750-3778	\$654,722 \$717,594 \$0	06/24/24 07/15/24 12/04/25	87% 96%
07-LA-71-1.6/4.8 07-210624		LA COUNTY ROUTE 71 PM R1.6/4.8 IN POMONA FROM MISSION BLVD TO RTE 60 UPGRADE FROM EXPRESSWAY TO FREEWAY	OHL USA, INC. 34 EXECUTIVE PARK SUITE 180 IRVINE CA 92614 (949)242-4432	WANG, MIKE 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (310)261-9100	\$96,994,856 \$74,871,970 \$2,028,920	02/05/21 03/16/21 10/31/25	79% 77%
HE13							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 103
04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-90-1.8/1.8 07-4V0304		LA COUNTY IN LOS ANGELES CITY, RTE 90 ON/OFF RAMP AT CULVER BOULEVARD SIGNAL IMPROVEMENT; PROTECTED LEFT	CROSSTOWN ELECTRICAL AND DATA, SHIN, FRANK INC. 5454 DIAZ STREET IRWINDALE CA 91706 (626)813-6693	12975 W CULVER BLVD. LOS ANGELES, CA 90066 (310)213-3136	\$1,004,628 \$950,333 \$0	05/19/21 06/18/21 05/24/25	100% 95% SUSPENDED
07-LA-91-16.6/16.8 07-3203U4 ACIM-X037-(232)E --()		LOS ANGELES COUNTY ON ROUTE 605 FROM 0.2 MILE NORTH OF KATELLA AVENUE UNDECROSSING TO 0.1 MILE NORTH OF TELEGRAPH ROAD UNDERCROSSI PLACE CONCRETE PAVEMENT AND HIGH FRICTION	RASMUSSEN/VANGUARD 28548 LIVINGSTON AVENUE VALENCIA CA 91335 (661)367-9040	OREGEL, MARTIN 4281 KATELLA AVE SUITE 221 LOS ALAMITOS, CA 90720 (213)330-6640	\$52,028,287 \$38,549,230 \$3,327,884	06/20/23 07/06/23 05/18/26	40% 74%
HA22							
07-LA-101-1.0/10.3 07-385204		THE PROJECT IS LOCATED ON ROUTE 101 IN LOS ANGELES COUNTY BETWEEN LANKERSHIM BLVD AND BEAUDRY AVE LA-101, CLEAN CA BEAUTIFICATION	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91703 (909)599-1612	CHAN, JACKY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$5,530,552 \$4,659,963 \$1,200	07/12/22 08/15/22 12/01/25	78% 91%
07-LA-101-1.0/9.2 07-0W0604		IN LOS ANGELES COUNTY IN LOS ANGELES FROM SPRING ST OC TO BARHAM BLVD OC, SLABS REPAIR, DIGOUTS - SHOULDERS, GOES, 2 RAMPS SLABS REPAIR, DIGOUTS - SHOULDERS,	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110 SAN DIEGO CA 92110 (858)304-1093	FREMPONG, SAM 13320 S FIRESTONE BLVD STE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$3,097,386 \$2,839,451 \$0	06/28/22 08/24/22 03/31/25	98% 90%
HM1							
07-LA-101-1.5/10.9 07-0W2904		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS DECK METHACRYLATE, JOINT SEAL REPLACEMENT,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	CHAN, JACKY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)269-1682	\$6,541,660 \$6,119,161 \$43,038	06/08/23 06/29/23 05/29/25	90% 92%
HM							
07-LA-101-6.2/8 07-329604 ACNH-Q101-(406)E --()		IN THE CITY AND COUNTY OF LOS ANGELES FROM WILTON PLACE OVERCROSSING TO PILGRIMAGE OVERCROSSING ROADSIDE SAFETY IMPROVEMENTS	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST. CHATSWORTH CA 91311 (818)700-0304	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (310)345-6201	\$3,189,245 \$466,500 \$0	02/08/23 03/08/23 05/20/25	0% 15%
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 104
04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-10.3/10.3 07-385404		LOS ANGELES COUNTY IN LOS ANGELES ON ROUTE101 AT LANKERSHIM BOULEVARD AND ON ROUTE 170 FROM ROUTE 134/101/170 SEPARATION TO 0.2 MI INSTALL CHAIN LINK FENCE AND PLACE WOOD MU	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (310)345-6201	\$2,071,678 \$1,816,688 \$169,095	05/26/23 06/22/23 09/09/25	100% 87%
07-LA-101-11.0/23.5 07-346004 ACNH-Q101-(425)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM NORTH OF VINELAND AVENUE TO NORTH OF WINNETKA AVENUE CONSTRUCT MVPS, PAVE BEYOND THE GORE, INST	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723 (909)599-1612	GURFINKEL, VLADIMIR 23369 LEONORA DR WOODLAND HILLS, CA 91367 (818)613-0956	\$2,499,973 \$2,317,911 \$375,192	07/12/24 08/13/24 07/19/27	80% 89%
07-LA-101-19.7/20 07-388704		LOS ANGELES COUNTY IN LOS ANGELES AT LOUISE AVENUE OVERCROSSING CONSTRUCT TEMPORARY CHAIN LINK RAILING AND	SNZ CONTRACTORS INC 8583 IRVINE CENTER DRIVE #224 IRVINE CA 92618	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$423,945 \$427,294 \$0	01/11/23 02/21/23 05/29/25	100% 99% OVER RUN
HB71							
07-LA-101-32.8/33.8 07-307104		IN LA, WILDLIFE CROSSING @ LIBERTY CANYON AT OR IN THE VICINITY OF LIBERTY WILDLIFE HABITAT CONNECTIVITY	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (664)367-9040	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (310)345-6201	\$24,256,620 \$22,664,222 \$954,012	03/17/22 04/14/22 07/19/27	48% 92%
07-LA-101-118.0/11.8 07-2XH204		IN LA COUNTY,CITY OF NORTH HOLLYWOOD ON LA101 AT NORTH HOLLYWOOD COMMUNICATION HUB REPAIR/REPLACE ELECTRICAL COMMUNICATIONSYSDIR'S REPAIR NORTH HOLLYWOOD COMMUNICATION HUB	FERREIRA CONSTRUCTION CO INC DBA FERREIRA COASTAL CONSTRUCTION CO 10370 COMMERCE CENTER DR B200 RANCHO CUCAMONGA, CA 91730 (909)606-5900	YAZDANI, FRED 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (310)428-5549	\$2,550,000 \$1,574,841 \$0	05/26/23 06/19/23 04/23/25	97% 62%
20.XX 201130							
07-LA-101-/1.5 07-320104		IN LOS ANGELES COUNTY IN LOS ANGELES, FROM ROUTES 5/101 INTERCHANGE TO FIGUEROA STREET STORMWATER SOURCE CONTROL	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	CHAN, JACKY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (909)322-4628	\$3,734,935 \$3,648,960 \$0	11/01/22 11/28/22 06/30/27	0% 0% PLANT EST SATIS
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 105
04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-/17.1 07-337804		IN LOS ANGELES COUNTY, ON RTE 101 FROM RTE 5 TO RTE 405, ON RTE 2 AT RTE 134, ON RTE 10 AT RTE 5 UPGRADE TRANSPORTATION MANAGEMENT	JFL ELECTRIC, INC 8257 COMPTON AVENUE LOS ANGELES CA 90001 (323)581-4400	HOSSAIN, MUHAMMAD 13171 TELFAIR AVE. #101 SYLMAR, CA 91342 (213)793-7340	\$9,058,606 \$8,452,880 \$144,865	09/15/22 11/09/22 05/05/25	78% 93%
HB4N							
07-LA-103-.1/.1 07-322504 BFNH-P103-(006)E --()		THE CITY AND COUNTY OF LOS ANGELES AT UNION PACIFIC OVERHEAD REPLACE BRIDGE DECK.	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	TON, THANG 18000 STUDEBAKER RD. STE. 360 CERRITOS, CA 90703 (562)916-7962	\$20,306,743 \$14,757,578 \$2,070,341	03/22/24 05/17/24 10/15/25	57% 73%
HA21							
07-LA-103-.1/.1 07-327304 ACNH-P103-(005) --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT HENRY FORD AVENUE OFF-RAMP CONSTRUCT LARGER PUMP PLANT	SHIMMICK CONSTRUCTION COMPANY, INC. 530 TECHNOLOGY DR. #300 IRVINE CA 92618 (949)333-1500	MARTINEZ, ELIZABETH 12975 CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$19,248,933 \$18,085,251 \$160,904	04/21/22 06/09/22 03/13/26	97% 94%
HA22							
07-LA-103-/1.7 07-0W6704		LOS ANGELES COUNTY IN LOS ANGELES AND LONGBEACH FROM 0.1 MILE SOUTH OF UNION PACIFICOVERHEAD TO 0.1 MILE NORTH OF ROUTE 1/103 SEPA COLD PLANE AND OVERLAY, REPLACE ASPHALT CO	CALMEX ENGINEERING INC. 2750 S. LILAC AVE BLOOMINGTON CA 92316 (949)252-0441	ROBILLOS, RAMON 13230 FIRESTONE BLVD. SUITE A SANTA FE SPRINGS, CA 90670 (562)805-0785	\$1,666,883 \$1,558,715 \$0	06/28/24 08/23/24 02/21/25 04/01/25	100% 100% COMPLETED
07-LA-105-2.0/0 07-355604		LOS ANGELES COUNTY IN LOS ANGELES AT 0.1 MILE WEST OF ROUTE 105/405 SEPARATION CONSTRUCT A MAINTENANCE EQUIPMENT TRAINING	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	GALLARDO, SAMUEL	\$14,796,999 \$0 \$0	02/20/25 03/13/25	0% 0%
07-LA-105-2.2/2.2 07-2XH7A4		LA-105 CITY OF HAWTHORNE TO REPAIR FAILED VFD'S/BREAKERS WITHIN VENTILATION SYSTEM'SMOTOR CONTROL IN TUNNEL 53-2441F TUNNEL#4 DIR' REPAIR FAILED VFD IN TUNNEL#4	CROSSTOWN ELECTRICAL & DATA INC 5454 DIAZ ST IRWINDALE CA 91706	KAROUT, ALI 13230 FIRESTONE BLVD STE E SANTA FE SPRINGS CA 90670 (818)254-7484	\$777,000 \$701,818 \$0	12/29/23 02/13/24 12/12/25	16% 96%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 106

04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-4.3/5 07-357004 HSIM-1053-(993)E --() HB1		LOS ANGELES COUNTY IN INGLEWOOD AND HAWTHORNE FROM 0.1 MILE EAST OF YUKON AVENUE UNDER CROSSING TO 0.3 MILE EAST OF CRENSHAW BOULE MODIFYING RAMP METERING SYSTEMS.	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC, CA 91384 (310)486-2065	VERGARA, JOAHNNA 4281 KATELLA AVE., SUITE 221 LOS ALAMITOS, CA 90720 (213)393-9751	\$2,549,031 \$1,200,628 \$201,671	02/08/24 03/07/24 09/19/25	72% 47%
07-LA-105-9.0/9.4 07-385604		ON RTE 105 IN THE COMMUNITY OF WILLOWBROOK FROM PM R9.0 TO PM 9.4 CLEAN CA BEAUTIFICATION	JFL ELECTRIC, INC 8257 COMPTON AVENUE LOS ANGELES CA 90001 (323)581-4400	OREGEL, MARTIN 4281 KATELLA AVE. LOS ALAMITOS, CA 90720 (562)572-5983	\$2,013,769 \$1,975,016 \$2,850	07/07/22 07/29/22 01/12/26	64% 97%
07-LA-105-17.5/17.8 07-4V4904		LOS ANGELES COUNTY IN NORWALK FROM THE SANGABRIEL RIVER TO ROUTE 105/605 SEPARATION REPLACE PLANTING AND IRRIGATION SYSTEM.	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-9894	\$660,402 \$600,506 \$3,420	06/06/24 07/03/24 03/17/26	40% 91%
07-LA-105-20.0/2 07-2XJ504 20.XX 201130		LA COUNTY CITY OF HAWTHORNE@E105 N&S 405 CONNECTOR TUNNELS 5&8 53-2436G 53-2437G REPAIR/REPLACE VFD IN VENT,FIRE&ELECTRICALDIR'S E REPAIR/REPLACE VFD IN VARIOUS SYSTEM	CROSSTOWN ELECTRICAL&DATA INC 5454 DIAZ STREET IRWINDALE, CA 91706 (626)813-6693	KAROUT, ALI 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (818)254-7484	\$3,495,000 \$2,098,020 \$0	09/23/24 10/04/24 08/22/25	41% 60%
07-LA-110-6.8/19.5 07-4W7804 HM3		07-110- PM 6.8/19.5 APPLY DECK METHACRYLATE, REPLACE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867 (714)769-7025	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,217,293 \$1,463,252 \$0	04/26/21 05/20/21 05/30/25	91% 65%
07-LA-110-14.0/21 07-386304		LOS ANGELES COUNTY IN LOS ANGELES FROM IMPERIAL HIGHWAY OVERCROSSING TO TWENTY-FIRST STREET PEDESTRIAN OVERCROSSING CONSTRUCT CHAIN LINK FENCES, ROCK BLANKET,	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$2,281,380 \$2,175,146 \$7,527	03/13/23 04/07/23 12/05/25	100% 91%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 107

04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-21.4/25.7 07-2XJ104		LA COUNTY IN CITY OF LA AT THE DTLA WRAP- AROUND ON ROUTES 110,5,10 & 101 DBA FERREIRA COASTAL CONSTR.CO TO RESTOREREPAIR HWY LIGHTING & FIBER 10370 COMMERCE CENTER DR B200 OPTICS COMM SYDIR' REPAIR VANDALIZED COMMUNICATION SYSTEMS	FERREIRA CONSTRUCTION CO INC 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (818)254-7484	KAROUT, ALI	\$3,130,000 \$3,007,919 \$0	08/15/23 09/29/23 09/04/25	52% 96%
20.XX 201130							
07-LA-110-27.0/3.2 07-2XJ704		LA CNTY S/B&N/B LA-110 @ANAHEIM ST OFFRAMPREPAIR/REPLACE WASHED OUT SLOPES,GUARDRAILDAMAGED DIKE,PIPE & EROSION CONTROL DIR'S EMER REPAIR/REPLACE DAMAGED SLOPES	HARTFIELD CONSTRUCTION CORP 11908 CLARK ST UNIT A ARCADIA, CA 91006	SHAHRIARI, SHAHNAM 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (213)310-0860	\$531,900 \$335,231 \$0	09/16/24 10/22/24 03/30/25 04/14/25	90% 63% COMPLETED
20.XX 201130							
07-LA-118-4.5/9.1 07-336804 ACNH-P118-(069)E --()		IN THE CITIES OF GRANADA HILLS AND PORTER RANCH, FROM 700 FEET WEST OF TAMPA AVENUE TO WOODLEY AVENUE CONSTRUCT MAINTENANCE VEHICLE	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,674,246 \$1,341,448 \$6,240	11/17/22 02/23/23 11/14/25	81% 80%
HB34							
07-LA-118-10.0/13.2 07-385904		LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1MILE WEST OF SEPULVEDA BOULEVARD UNDERCROSSING TO GLENOAKS BOULEVARD UNDERCROSSING INSTALL IRRIGATION SYSTEMS & PLACE ROCK BL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$4,152,172 \$4,058,447 \$5,944	04/14/23 05/12/23 12/31/25	48% 95%
07-LA-118-11.0/14 07-322004 ACNH-P118-(071)E --()		THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE WEST OF ARLETA AVENUE UNDERCROSSING TO 0.1 MILE WEST OF ROUTE 118/210 SEPARATION CONSTRUCT STORMWATER TREATMENT DEVICES.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	BAKHET, WASSEM 25061 W AVENUE STANFORD,STE 70 VALENCIA, CA 91355 (213)817-0162	\$4,618,099 \$4,300,691 \$72,730	01/11/23 02/01/23 01/29/26	70% 92%
HA42							
07-LA-118-13.0/13.9 07-355004		THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE EAST OF HERRICK AVENUE UNDERCROSSING TO 0.1 MILE WEST OF ROUTE 118/210 SEPARATIO REPLACE CULVERT SYSTEMS AND INSTALL CURED-	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	BUI, KEVIN 9225 CRANFORD AVE PACOIMA CA 91331 (562)572-5983	\$2,120,434 \$1,669,312 \$153,021	03/19/24 04/10/24 07/30/25	35% 78%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 108

04/28/25

District 07								
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message	
07-LA-118-/0 07-2XQ804		LA&VEN COUNTIES LA-118,126 &VEN-101,118,23@ VAR POSTMILES TO INSTALL TRANSFR SWITCHS& MAINTAIN SIGNAL FUNCTIONALITY @INTERSC TNDIR' MAINTAIN TRAFFIC SIGNAL FUNCTIONALITY	JFL ELECTRIC INC 8257 COMPTON AVENUE LOS ANGELES, CA 90001	HOSSAIN, MUHAMMAD 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (213)793-7340	\$400,500 \$159,903 \$0	12/12/24 03/19/25 08/14/25	88% 40%	
20.20.201 130								
07-LA-118-/0 07-2XS604		LA COUNTY LA-118,210,2,5,101,134 & 710 AT VARIOUS POST MILES TO REMOVE FIRE-DAMAGED TREES&REPAIR SIDE SLOPES&EROSION CONTROL DIR'S REMOVE/REPAIR DAMAGED TREES&EROSION CONTRL	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	MOHSENZADEH, ALI 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (818)746-0669	\$1,099,200 \$0 \$0	02/21/25 04/14/25 09/19/25	0% 0%	
20.20 201130								
07-LA-138-43.4/51.4 07-333704 ACNH-P138-(067)E --()		LOS ANGELES COUNTY IN PALMDALE FROM ROUTE 14 JUNCTION (SOUTH) TO AVENUE T CONSTRUCT ADA CURB RAMPS, SIDEWALK, AND DR	A. M. CONCRETE, INC. 3075 TOWNSGATE RD #200 WESTLAKE VILLAGE CA 91361 (818)362-8400	MARTINEZ, ROBERTO 39115 TRADE CTR DR PALMDALE CA 93551 (213)792-9662	\$10,423,505 \$2,524,110 \$555,989	07/30/24 08/30/24 12/09/25	31% 24%	
07-LA-138-50.0/63.7 07-0W4504		LOS ANGELES COUNTY IN AND NEAR PALMDALE FROM 0.1 MILE SOUTH OF AVENUE S TO 0.1 MILE EAST OF 165TH STREET EAST PLACE HMA (TYPE A) AND COLD PLANE ASPHALT	CALMEX ENGINEERING INC. 2750 S. LILAC AVE BLOOMINGTON CA 92316 (909)546-1311	BESHARA, RAMY 39115 TRADE CTR DR PALMADLE CA 93551 (213)792-9662	\$9,047,662 \$8,646,345 \$0	06/13/24 07/17/24 04/21/25 04/16/25	96% 96% COMPLETED	
07-LA-138-59.7/0 07-4V5204		LOS ANGELES COUNTY AT PEARBLOSSOM AT 126THSTREET EAST SIGNAL AND LIGHTING SYSTEM.	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384 (310)486-2065	MARTINEZ, ROBERTO 39115 TRADE CTR DR STE. 210 PALMDALE CA 93551 (213)393-9940	\$1,178,091 \$47,500 \$47,500	06/25/24 07/26/24 12/01/25	0% 4%	
07-LA-164-4.0/6.9 07-320804 CSTP-S164-(003)E --()		LOS ANGELES COUNTY IN SOUTH EL MONTE, EL MONTE AND ROSEMEAD AT VARIOUS LOCATIONS ONROUTE 164 FROM RUSH STREET TO RUDELL UNDERPASS CONSTRUCT MINOR CONCRETE AND MODIFYING SIG	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870 (714)573-4599	CHAN, JACKY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)216-4198	\$7,648,193 \$2,823,787 \$133,703	11/01/23 11/30/23 04/14/26	29% 37%	
HB71								

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 109

04/28/25

District 07							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-170-14.5/20.6 07-0W4204		LOS ANGELES COUNTY IN LOS ANGELES FROM JUNCTION ROUTE 134 TO ROUTE 170/5 SEPARATION SLURRY SEAL AND REPLACE ASPHALT CONCRETE S	INTERMOUNTAIN SLURRY SEAL, INC. 585 WEST BEACH STREET WATSONVILLE CA 95076 (831)724-1011	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$5,457,330 \$5,257,538 \$0	06/16/23 07/28/23 05/30/25	88% 95%
HM1							
07-LA-170-16.6/19.8 07-358804 HSNH-P170-(007)E --()		ON ROUTE 170 IN LOS ANGELES COUNTY FROM OXNARD STREET TO ROSCOE BLVD. (PM R16.6/R19.8) INSTALL HIGH FRICTION SURFACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA (562)572-5983	\$459,459 \$445,392 \$0	10/05/22 11/15/22 05/29/25	25% 96%
HB1							
07-LA-210-9.7/51.9 07-326804		AT ROUTE 210 FROM PM R9.71 TO PM R51.923 AMERICANS WITH DISABILITY (ADA)	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	SHIH, JAMES 9225 CRANFORD AVENUE PACOIMA, CA 91331 (818)266-5626	\$23,916,584 \$23,641,882 \$287,513	12/14/21 12/23/21 04/30/25	93% 99%
HB71							
07-LA-210-15.4/15.4 07-2XF404		LOS ANGELES COUNTY ON LA 210 LA CRESCENTA REPAIR DAMAGE SYSTEM, REPAIR SINKHOLE AND SHOULDER OF LA 210 DIR'S EMERGENCY FORCE ACCOU	SGV ENTERPRISES, INC. 615 LAS TUNAS DR, SUITE J ARCADIA, CA 91007	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$4,695,000 \$1,984,283 \$0	02/28/23 04/24/23 12/30/25	100% 42%
20.201130							
07-LA-210-15.6/18.5 07-330704 ACIM-210 -(853)E --()		IN LOS ANGELES COUNTY IN GLENDALE AND LA CANADA FLINTRIDGE FROM LOWELL AVENUE UNDERCROSSING TO WALTONIA DRIVE UNDERCROSSING TO RESTORE EXISTING IRRIGATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$3,278,060 \$3,186,710 \$5,400	09/09/21 10/01/21 03/30/26	0% 0% PLANT EST SATIS
HA25							
07-LA-210-18.7/19.7 07-348704 ACIM-2101-(857)E --()		LOS ANGELES COUNTY IN LA CANADA FLINTRIDGEAT E2-W210 CONNECTOR UNDERCROSSING AND AT FOOTHILL LA CANADA TUNNEL MODIFY TUNNEL LIGHTING SYSTEMS.	ALDRIDGE ELECTRIC, INC. 844 EAST ROCKLAND ROAD LIBERTYVILLE IL 60048 (847)680-5200	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$7,717,103 \$0 \$0	08/13/24 10/03/24 01/31/26	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 110

04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-33.6/36.5 07-301704 ACNH-X037-(227)E --() HA42		ON RTE 210 FROM 0.1 MILE WEST OF SOUTH MAGNOLIA AVE UC TO 0.1 MILE EAST OF RTE 210/605 SEP AND RTE 605 FROM 0.1 MILE SOUTH TO 0.2 STABILIZE SOIL AND EROSION CONTROL.	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA CA 92821 (714)984-5500	CHAUDHARI, SUSHIL 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)572-6732	\$3,315,433 \$2,908,102 \$3,500	03/22/22 04/20/22 10/06/27	0% 0% PLANT EST SATIS
07-LA-210-37.8/39.1 07-356104		LOS ANGELES COUNTY IN AZUSA FROM 0.1 MILE WEST OF IRWINDALE AVENUE TO 0.2 MILE EAST OF WEST VERNON AVENUE REPLACE PUMP PLANT, DRAINAGE, & ELECTRICAL	DOJA INC 5050 MISSION BLVD ONTARIO CA 92761	BARBOSA, JOSE	\$6,900,000 \$70,604 \$58,212	08/27/24 10/01/24 01/16/26	9% 1%
07-LA-213-6.2/6.2 07-4V1404 HB4N		INTERSECTION OF WESTERN AVE (SR-213) AND 242ND PLACE IN THE CITY OF LA INSTALL TRAFFIC SIGNAL AND ADA	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET IRWINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD., STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$623,377 \$0 \$0	03/18/21 04/08/21 07/08/25	0% 0% SUSPENDED
07-LA-213-6.4/0 07-4V2304		LOS ANGELES COUNTY IN LOS ANGELES AT 238TH STREET MODIFYING SIGNAL AND LIGHTING SYSTEMS.	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA 92504	ARIKAT, ATA 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-3142	\$624,024 \$0 \$0	06/28/24 07/26/24 06/06/25	0% 0%
07-LA-213-/8 07-306614 ACNH-P213-(008)E --() HB71		IN THE CITIES OF RANCHO PALOS VERDES, LOMITA AND LOS ANGELES, FROM W 25TH STREET TO W CARSON STREET AT VARIOUS LOCATIONS. UPGRADE CURB RAMPS	A.M. CONCRETE, INC. PO BOX 3367 THOUSAND OAKS CA 91359 (818)362-8300	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$4,477,550 \$3,947,303 \$35,476	10/14/22 11/02/22 04/28/25	97% 85%
07-LA-405-12.9/21.5 07-338704 ACIM-4053-(013)0 --() HB34		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 405/110 SEPARATION PM 12.9 TO NORTH OF 405/105 SEPARATION PM R21.5 CONSTRUCT ROCK BLANKET AND REMOVE/INSTALL	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA CA	GALLARDO, SAMUEL 970 W 190TH STREET, SUITE 270 TORRANCE, CA 90502 (213)792-2518	\$3,003,991 \$2,516,583 \$2,500	02/07/23 03/08/23 11/03/25	67% 84%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 111

04/28/25

District 07							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-14.3/15.8 07-293604 ACIM-405 -(999)E --()		IN LOS ANGELES COUNTY, IN TORRANCE, FROM WESTERN AVENUE UNDERCROSSING TO 182ND STREET UNDERCROSSING INTERCHANGE IMPROVEMENTS AND NEW	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618 (949)753-1414	GALLARDO, SAM 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$44,575,550 \$46,075,962 \$16,219	05/26/21 06/16/21 05/15/25	98% 99%
07-LA-405-22.2/23.5 07-4V3204		LOS ANGELES COUNTY IN INGLEWOOD FROM CENTURY BOULEVARD UNDERCROSSING TO FLORENCE AVENUE OVERCROSSING PERFORM PLANT ESTABLISHMENT AND INSTALL IR	KORMEX CONSTRUCTION, INC. 2324 S. VINEYARD AVE., STE. K ONTARIO CA 91761 (919)218-5700	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$859,812 \$796,562 \$5,040	04/09/24 04/24/24 10/01/25	0% 0% PLANT EST SATIS
HA25							
07-LA-405-30.1/33 07-4V4304		THE CITY AND COUNTY OF LOS ANGELES FROM OLYMPIC BOULEVARD UNDERCROSSING TO SUNSET BOULEVARD OVERCROSSING INSTALL IRRIGATION SYSTEMS AND PERFORM PLA	KORMAX CONSTRUCTION, INC. 2324 S. VINEYARD AVE., STE. K ONTARIO CA 91761	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (562)572-5852	\$704,590 \$657,006 \$0	05/26/23 07/25/23 05/30/25	0% 0% PLANT EST SATIS
HA25							
07-LA-405-31.2/41.4 07-347904 ACIM-4053-(853)E --()		LOS ANGELES FROM WILSHIRE BOULEVARD UNDERCROSSING TO VICTORY BOULEVARD UNDERCROSSING COLD PLANE, PLACE HMA, RHMA, & JPCP, ISR,	RASMUSSEN/VANGUARD 28548 LIVINGSTON AVENUE VALENCIA CA 91335	GURFINKEL, VLADIMIR	\$103,932,363 \$0 \$0	03/07/25 03/27/25	0% 0%
07-LA-405-36.3/36.3 07-2XG604		IN LA COUNTY CITY OF LA ON LA-405 REPAIR S/B SKIRBALL CENTER DR 2-LANE UPHEAVED ON-RAMP PAVEMENT DUE TO WATER INFILTRATION DIR'S E REPAIR 2-LANE ONRAMP DAMAGE	PETERSON-CHASE GEN ENGINEERINGCONSTRUCTION INC 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606-4414	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$1,025,000 \$276,459 \$0	03/31/23 05/31/23 05/30/25	83% 27%
20.XX 201130							
07-LA-405-36.3/37.1 07-2XM804		LA COUNTY, CITY OF LA @ N/B & S/B 405 C A RASMUSSEN INC OFF-RAMP SKIRBALL CTR DRIVE& SEPULVEDA ON-RAMPREPAIR SINKHOLE, DRAINAGE,SLOPE PAVING DIR'S E REPAIR SINKHOLE DAMAGE	28548 LIVINGSTON AVE VALENCIA, CA 91355	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD BURBANK, CA 91502 (310)345-6201	\$929,300 \$922,850 \$0	02/13/24 03/29/24 05/23/25	60% 99%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 112

04/28/25

District 07								
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message	
07-LA-405-39.1/39.1 07-204904 ACIM-405 -(3)0 --()		THE CITY AND COUNTY OF LOS ANGELES AT POWELL CONSTRUCTORS INC VENTURA BOULEVARD ON RAMP WIDEN THE ON-RAMP AND MODIFY ELECTRICAL SY	8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$2,371,708 \$2,352,159 \$0	12/12/22 12/29/22 07/06/25	80% 96%	
HB4N								
07-LA-405-40.1/48.1 07-320204 ACIM-4053-(001)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 MILE SOUTH OF BURBANK BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF RINALDI STREET UN STORM WATER SOURCE CONTROL	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$2,893,911 \$2,455,692 \$0	01/31/22 03/10/22 05/29/25	0% 0%	PLANT EST SATIS
HA42								
07-LA-405-44.7/486.4 07-0W7004		LOS ANGELES COUNTY IN LOS ANGELES FROM NORDHOFF STREET UNDERCROSSING TO ROUTE 5/405 SEPARATION INDIVIDUAL SLAB REPLACEMENT (RSC), & GRIND	INTERSTATE CIVIL CONSTRUCTION 1253 EVERGREEN ROAD, SUITE 2 WRIGHTWOOD CA 92397	MOHSENZADEH, ALI 13171 TELFAIR AVE. SYLMAR, CA 91342 (818)746-0669	\$5,784,561 \$4,531,004 \$853,910	06/19/24 07/15/24 05/20/25	41% 78%	
07-LA-405-291.0/30 07-2XJ304		LA 405 AND LA 10 INTERCHANGE TO REPAIR ANDRESTORE HIGHWAY LIGHTING & DAMAGED ELECTR-ICAL SYSTEM DUE TO THEFT & VANDALISM. DIR'S EM REPAIR HIGHWAY LIGHTING	ALDRIDGE ELECTRIC INC 844 E ROCKLAND RD LIBERTYVILLE IL 60048 (847)680-5200	YAZDANI, FRED 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (310)428-5549	\$2,925,000 \$2,844,218 \$0	06/23/23 06/26/23 03/21/25 03/27/25	100% 100%	COMPLETED
20.20 201130								
07-LA-605-10.2/20.2 07-356604 ACIM-6052-(088)E --()		LOS ANGELES COUNTY IN SANTA FE SPRINGS, PICO RIVERA, WHITTIER, CITY OF INDUSTRY AND EL MONTE FROM TELEGRAPH ROAD UNDERCROSSING TO LANE & SLAB REPLACEMENT, COLD PLANE AND HM	MYERS & SONS CONSTRUCTION, LLC 5777 W CENTURY BLVD., STE. 60 LOS ANGELES, CA 90045 (916)938-1991	CARABE, JEROME 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-3125	\$163,777,626 \$21,305,384 \$2,087,086	04/04/24 04/30/24 06/17/31	8% 13%	
HA22								
07-LA-605-20.2/26 07-3255U4 ACIM-6052-(007)E --()		LOS ANGELES COUNTY IN BALDWIN PARK AND IRWINDALE FROM ROUTE 10/605 SEPARATION TO 0.2 MILE NORTH OF ROUTE 210/605 SEPARATION INDIVIDUAL SLAB REPLACEMENT, COLD PLANE AC	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	LEE, PETER 4281 KATELLA AVE STE 221 LOS ALAMITOS,CA 90720 (213)798-535	\$17,466,830 \$8,850,452 \$437,907	04/12/23 05/12/23 11/02/26	49% 50%	
HA22								

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 113

04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-5.0/9.5 07-345104 ACIM-7101-(844)E --()		LOS ANGELES COUNTY IN AND NEAR LONG BEACH FROM 1 MILE SOUTH OF PICO AVENUE ON-RAMP OVERHEAD TO 0.1 MILE NORTH OF ROUTE 405/710 SEP MODIFYING FIBER OPTIC CABLE SYSTEMS.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	WANG, PAUL 13230 FIRESTONE BLVD., STE. E2 SANTA FE SPRINGS, CA 90670 (562)345-3144	\$11,436,025 \$5,013,842 \$1,037,175	07/11/24 08/06/24 09/01/26	19% 44%
07-LA-710-6.0/14.1 07-349904 ACIM-7101-(845)E --()		LOS ANGELES COUNTY IN LONG BEACH AND COMPTON FROM SHORELINE DRIVE TO 0.2 MILE NORTH OF ALONDRA BOULEVARD OVERCROSSING CONSTRUCT MVPS, MGS, ROCK BLANKETS,AND PAV	WESTCOAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364 (818)968-4444	TOWNSEND, JEFFREY 18000 STUDEBAKER RD. STE. 360 CERRITOS, CA 90703 (213)819-3025	\$5,457,817 \$907,529 \$822,280	09/12/24 11/22/24 06/21/27	10% 17%
07-LA-710-6.2/7.2 07-4V4204 HA25		LOS ANGELES COUNTY IN LONG BEACH FROM ACCU SHOEMAKER BRIDGE TO 0.3 MILE NORTH OF ROUTE 1/710 SEPARATION PLANTING RESTORATION.	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-9894	\$980,700 \$786,317 \$4,730	06/19/23 07/05/23 05/03/27	79% 80%
07-LA-710-9.6/T32.1 07-347004 HA22		LOS ANGELES COUNTY IN LONG BEACH AND PASADENA AT VARIOUS LOCATIONS DRAINAGE SYSTEM RESTORATION.	DOJA INC 5050 MISSION BLVD ONTARIO CA 92761 (909)628-1999	ROBILLOS, RAMON 13230 SOUTH FIRESTONE BLVD #A SANTA FE SPRINGS, CA 90670 (805)431-4352	\$5,314,900 \$1,473,246 \$649,684	09/28/23 11/01/23 09/30/25	42% 28%
07-LA-710-13.8/15.3 07-385804		LOS ANGELES COUNTY IN COMPTON AND PARAMOUNT FROM 0.2 MILE SOUTH OF ALONDRA BOULEVARD OVERCROSSING TO 0.4 MILE NORTH OF ROSECRANS A PLACE PLANTING AND INSTALL IRRIGATION SYST	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364	NGUYEN, KHANH-VAN 13230 SOUTH FIRESTONE BLVD A SANTA FE SPRINGS, CA 90670 (310)345-5704	\$3,008,753 \$2,836,807 \$0	07/14/23 09/28/23 06/30/26	12% 94%
07-LA-710-22.0/0 07-354704 BFIM-7101-(846)E --()		LOS ANGELES COUNTY IN COMMERCE AND VERNON AT HOBART YARD OVERHEAD AND ATLANTIC BOULEVARD AND BANDINI BOULEVARD ON-RAMP CLEAN AND PAINT BRIDGE.	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	SHAKERI, SAEID 4281 KATELLA AVE. #221 LOS ALAMITOS, CA 90720 (213)407-6627	\$10,646,185 \$35,000 \$0	02/06/25 03/06/25 06/22/27	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 114

04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-26.0/26.7 07-331804 ACIM-X037-(229)E --() HA42		IN LOS ANGELES COUNTY IN AND NEAR MONTEREY PARK ON RTE 10 FROM 0.1 MILE EAST OF NORTH EASTERN AVE TO 0.2 MILE WEST OF SOUTH GARVEY INSTALL IRRIGATION SYSTEMS, EROSION	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA, CA 92821 (714)984-0228	VERGARA, JOAHNNA 4281 KATELLA AVE STE 221 LOS ALAMITOS, CA 90720 (562)572-5031	\$2,681,386 \$2,390,295 \$6,360	09/26/22 11/18/22 08/19/26	54% 94%
07-LA-5808-/2.5 07-354804 HA12		LOS ANGELES COUNTY IN CULVER CITY AT THE CULVER CITY MAINTENANCE STATION AT 5650 SELMARINE DRIVE BUILDING WORK.	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (661)367-9040	MARTINEZ, ELIZABETH 12975 W CULVER BLVD. LOS ANGELES, CA 90066 (213)393-9051	\$8,995,895 \$1,735,613 \$756,360	04/03/24 05/13/24 07/16/25	68% 20%
07-LA-5823-/7.2 07-358204 HA12		LOS ANGELES COUNTY IN LONG BEACH AT THE PACIFIC PLACE MAINTENANCE STATION AT NORTH3725 PACIFIC PLACE PROVIDE BUILDING WORK AT A MAINTENANCE STA	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (707)443-6371	TOWNSEND, JEFFREY 18000 STUDEBAKER RD. SUITE 360 CERRITOS, CA 90703 (213)819-3025	\$5,025,380 \$1,379,500 \$396,375	03/29/24 05/13/24 06/16/25	84% 28%
07-VAR-1-1.3/26.6 07-322704 ACNH-X111-(080)E --() HA42		VENTURA COUNTY AT VARIOUS LOCATIONS CONSTRUCT PERVIOUS CONCRETE PAVEMENT AND D	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	SINGH, RANJIT 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)330-6650	\$5,281,729 \$3,716,365 \$213,783	01/31/23 03/03/23 06/30/26	55% 69%
07-VAR-1-23.1/23.1 07-0W8804 HM4		LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE EXISTING BASIC CROSSWALKS TO LADDE	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843 (951)907-5163	HERRERA, EDGAR 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (310)609-0364	\$685,411 \$680,568 \$0	04/15/24 05/13/24 05/16/25	89% 98%
07-VAR-2-18.7/18.7 07-348804 ACNH-000C-(555)E --() HB4N		LOS ANGELES COUNTY AND VENTURA COUNTY AT VARIOUS LOCATIONS CAMERAS SYSTEMS.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	YAZDANI, FRED 13171 TELFAIR AVE.#101 SYLMAR, CA 91342 (310)428-5549	\$5,271,025 \$382,047 \$0	02/28/24 03/27/24 11/04/26	4% 7%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 115

04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR-5-/40 07-0W6104		LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPAIR TRAFFIC MONITORING DETECTION STATIO	TRAFFIC LOOPS CRACKFILLING, INC. 946 S. EMERALD STREET ANAHEIM CA 92804 (714)520-4026	PHAM, RYAN 1041 W BADILLO, STE 112 COVINA, CA 91722 (213)793-7193	\$1,176,020 \$257,255 \$0	05/31/23 10/12/23 05/22/25	80% 22%
HM4							
07-VAR-23-3.6/11.4 07-346204 ACNH-000C-(556)E --()		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS UPGRADE AND INSTALL NEW TRANSPORTATION MAN	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DRIVE VISTA CA 92081 (562)939-0418	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD. THOUSAND OAKS, CA 91320 (213)700-8447	\$10,249,415 \$2,402,254 \$501,701	04/10/24 06/20/24 10/28/25	52% 23%
HA22							
07-VAR-91-6.1/20.7 07-338604 ACNH-X037-(231)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS MODIFYING RAMP METERING, FIBER OPTIC CABLE	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	ALONZO, BERNARD 13230 FIRESTONE BLVD., STE.E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$13,471,541 \$10,094,921 \$559,669	01/22/24 03/04/24 10/20/25	33% 75%
HB4N							
07-VAR-101-/30 07-0W4704		VENTURA COUNTY AT VARIOUS LOCATIONS PLACE PIPELINER, CLEAN, INSPECT AND PREPAR	GBA ENGINEERING 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)700-8447	\$1,324,657 \$1,266,230 \$0	05/25/23 06/26/23 07/31/25	100% 94%
HM1							
07-VAR-105-2.1/2.1 07-355104 ACIM-X037-(233)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE TUNNEL LIGHTING SYSTEMS AND INSTAL	ALDRIDGE ELECTRIC, INC. 1000 E SANTA ANA BLVD STE 300 SANTA ANA, CA 92701 (847)257-3670	KAROUT, ALI 13230 FIRESTONE BLVD SUITE SANTA FE SPRINGS, CA 90670 (818)254-7484	\$19,249,131 \$2,316,342 \$906,940	03/07/24 04/29/24 07/27/26	17% 12%
HA22							
07-VAR-110-15.1/23 07-0W5904		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC STRIPE, PAVEMENT MARKING,	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843	TOUTOUNCHIAN, SAM	\$1,028,549 \$0 \$0	05/25/23 08/18/23 04/24/25	0% 0%
HM4							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 116

04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR-170-14.5/20.5 07-349504 ACNH-P170-(008)E --()		LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 134/170 SEPARATION TO ROUTE 170/5 SEPARATION INSTALL NEW TRANSPORTATION MANAGEMENT SYST	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221	BUI, KEVIN 9225 CRANFORD AVE PACOIMA CA 91331 (562)572-5983	\$9,494,516 \$5,818,213 \$391,623	02/29/24 03/27/24 08/21/26	36% 62%
HB4N							
07-VAR-210-43.9/46.7 07-349104		LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE THE EXISTING COMMUNICATION SYSTEM.	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD CORONA CA 92883	PHAM, RYAN 1041 W. BADILLO ST. STE 112 COVINA, CA 91722 (213)793-7193	\$3,538,423 \$568,913 \$0	02/21/24 03/27/24 01/28/26	15% 16%
HB4N							
07-VAR--/0 07-0W6304		VENTURA COUNTY AT VARIOUS LOCATIONS METHACRYLATE, POLYESTER OVERLAY, AND SLOPE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91302 (213)700-8447	\$3,142,194 \$2,980,792 \$94,500	06/26/24 08/06/24 05/30/25	82% 91%
07-VAR--/0 07-0W6404		LOS ANGELES COUNTY AT VARIOUS LOCATIONS METHACRYLATE, POLYESTER OVERLAY, SPILL REP	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	SHALVIRI, ALI 2090 FERN LN GLENDALE, CA 91201 (818)254-7383	\$5,743,875 \$5,753,318 \$2,820	06/24/24 08/16/24 06/30/25	100% 96%
07-VAR--/0 07-351704 ACNH-X111-(081)E --()		VENTURA COUNTY IN MOORPARK AT VARIOUS LOCATIONS COLD PLANE AC PAVEMENT AND PLACE RUBBERIZE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	TEHRANI, JOSEPH SOLAIMAN (213)700-8447	\$15,225,552 \$0 \$0	03/25/25 04/24/25	0% 0%
07-VAR--/0 07-0W7604		LOS ANGELES COUNTY AT VARIOUS LOCATIONS CLEAN AND LINE CULVERTS.	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266 (310)720-2277	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA CA 91350 (213)505-0610	\$503,000 \$270,940 \$2,720	06/25/24 07/17/24 06/30/25	70% 53%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 117

04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR--/0 07-301604 BFNH-X037-(236)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL FIBER REINFORCED POLYMER SYSTEM (C	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	ROBILLOS, RAMON 13320 S FIRESTONE BLVD, STE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$14,139,693 \$1,396,703 \$1,021,123	07/31/24 08/23/24 08/31/26	17% 10%
07-VAR--/0 07-353804 ACIM-0053-(110)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS MODIFY FIBER OPTIC CABLE SYSTEMS, LIGHTING	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET IRWINDALE CA 91706	CHAVEZ, EFRAIM 13171 TELFAIR AVE,STE101 SYLMAR CA 91342 (818)364-2760	\$17,498,151 \$0 \$0	09/10/24 10/16/24 12/20/26	0% 0%
07-VAR--/0 07-0W6504		LOS ANGELES COUNTY AT VARIOUS LOCATIONS STRUCTURAL CONC, APPROACH SLAB, POLYESTER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	MARTINEZ, ELIZABETH 12975 CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$3,621,540 \$1,061,314 \$273,601	06/27/24 07/24/24 09/30/25	48% 29%
07-VAR--/0 07-350314 ACNH-000C-(563)E --()		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS, AND FIBE	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET IRWINDALE CA 91706	HOSSAIN, MUHAMMAD 13171 TELFAIR AVE SYLMAR, CA 91342	\$20,349,394 \$0 \$0	03/20/25 04/15/25	0% 0%
07-VAR--/0 07-351114		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL AND UPGRADE CAMERA SYSTEMS.	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870 (714)573-4599	ALONZO, BERNARD 13230 FIRESTONE BLVD. STE E-2 SANTE FE SPRINGS, CA 90670 (562)345-3145	\$5,508,200 \$720 \$0	10/04/24 10/29/24 05/11/26	0% 0%
							SUSPENDED
07-VAR--/0 07-0W6604		LOS ANGELES COUNTY AT VARIOUS LOCATIONS METHACRYLATE, POLYESTER OVERLAY AND JOINT	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE. #201 SAN FERNANDO CA 91340	VERGARA, JOAHNNA	\$9,580,949 \$1,539,834 \$358,860	06/26/24 07/15/24 02/20/26	30% 16%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 118

04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR--/0 07-350404		LOS ANGELES COUNTY AT VARIOUS LOCATIONS MODIFYING FIBER OPTIC CABLE SYSTEMS.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221	KAROUT, ALI	\$3,769,131 \$0 \$0	01/23/25 03/06/25 12/07/26	0% 0%
07-VAR--/0 07-351504		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS CONSTRUCT BRIDGE RAILS, GUARDRAIL, OH SIGN	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	TOUTOUNCHIAN, SAM	\$7,355,032 \$0 \$0	03/26/25 04/18/25	0% 0%
07-VAR--/0 07-0W7704		VENTURA COUNTY AT VARIOUS LOCATIONS CULVERT LINING.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650 (916)259-1576	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91302 (213)700-8447	\$610,533 \$97,595 \$18,890	06/14/24 07/12/24 08/20/25	90% 16%
07-VAR--/0 07-394004		VENTURA, LA, ORANGE COUNTIES AT VARIOUS POSTMILES. PERFORMING HIGH LEVEL PARTNERING SESSION F	HP COMMUNICATIONS, INC. 13341 TEMESCAL CANYON RD CORONA CA 92883	GURFINKEL, VLADIMIR 23369 LEONORA DR WOODLAND HILLS, CA 91367	\$200 \$0 \$0	06/07/24 08/27/24	0% 0%
07-VAR--/0 07-350324 ACNH-X037-(239)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE EXSISTIING CMS, TCS, AND TMDS/VDS,	JFL ELECTRIC, INC. 8257 COMPTON AVENUE LOS ANGELES CA 90001	KAROUT, ALI	\$23,414,925 \$0 \$0	03/10/25 04/15/25	0% 0%
07-VAR--/0 07-504444		ON ROUTE 405 FROM WILSHIRE BOULEVARD TO ROUTE 101/ 405 SEPARATION AND ON ROUTE 101 FROM ROUTE 101/ 405 SEPARATION TO BALBOA BOULEV MMBN PROJECT ON ROUTES 101 AND 405	HP COMMUNICATIONS, INC. 13341 TEMESCAL CANYON RD CORONA CA 92883	GURFINKEL, VLADIMIR 23369 LEONORA DR WOODLAND HILLS, CA 91367 (818)613-0956	\$15,570,141 \$14,847,207 \$746,829	07/05/24 07/09/24 05/21/25	86% 99%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 119

04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR--/0 07-0W8704		LOS ANGELES COUNTY AT VARIOUS	STERND AHL ENTERPRISES LLC	HERRERA, EDGAR	\$1,973,665	06/27/24	94%
		LOCATIONS	11861 BRANFORD STREET	1201 BALDWIN PARK	\$1,454,772	07/15/24	74%
		INSTALL TRAFFIC STRIPE, PAVEMENT MARKING,	SUN VALLEY CA 91352 (818)834-8199	BLVD BALDWIN PARK CA 91706 (310)609-0364	\$16,535	05/16/25	
07-VAR--/0 07-351124		LOS ANGELES COUNTY AT VARIOUS	SELECT ELECTRIC, INC.	PHAM, RYAN	\$4,998,035	12/24/24	0%
		LOCATIONS	1700 E. VIA BURTON		\$0	02/18/25	0%
		INSTALL AND REPLACE CCTV CAMERA SYSTEMS.	ANAHEIM CA 92806	(213)308-2033	\$0	05/17/27	
07-VEN-1-1.0/1.3 07-4P8504 SNHG-P001-(703)E --()		VENTURA COUNTY FROM 0.1 MILE SOUTH OF POLO ENGINEERING, INC.		SINGH, RANJIT	\$719,551	11/20/24	0%
		YERBA BUENA ROAD TO 0.1 MILE NORTH OF 30758 SLOAN CANYON RD		1525 RANCHO CONEJO	\$0	12/17/24	0%
		LITTLE SYCAMORE CREEK BRIDGE	CASTAIC CA 91384	BLVD, #102	\$0	01/06/26	
07-VEN-1-4.0/4.2 07-318204		IN VENTURA COUNTY, SOUTH OF POINT	FLATIRON-DRILL TECH A JOINT	VERMA, NIKETA	\$53,218,043	09/15/21	100%
		MUGU STATE PARK AND SYCAMORE CANYON	VENTURE	1525 RANCHO CONEJO	\$53,447,296	09/17/21	99%
		ROAD	16470 WEST BERNARDO DR #120	BLVD., #102	\$0	05/30/25	
HA23		CONSTRUCT SECANT WALLS, SLOPE	SAN DIEGO CA 92127	THOUSAND OKS, CA 91320			
			(909)597-8413	(213)792-8141			
07-VEN-1-21.3/28.4 07-323904		VENTURA COUNTY NEAR VENTURA FROM	C. A. RASMUSSEN, INC.	IRA, ALFRED	\$7,820,577	03/27/23	78%
		ROUTE 1/101 SEPARATION TO MOBIL PIER	28548 LIVINGSTON AVENUE	1525 RANCHO CONEJO	\$5,885,522	04/10/23	75%
		ROAD.	VALENCIA CA 91355	BLVD, 102	\$129,170	05/20/25	
HA22		COLD PLANE AC, PLACE RUBBERIZED HOT MIX AS		THOUSAND OAKS, CA 91320			
				(805)857-7070			
07-VEN-23-17.7/24.1 07-2XE704		IN VENTURA COUNTY, CITY OF FILLMORE	BURNS PACIFIC CONSTRUCTION INC	IRA, ALFRED	\$2,235,000	01/25/23	100%
		VEN-23TO REMOVE MUD/DEBRIS,FALLEN	505 E THOUSAND OAKS BLVD	1525 RANCHO CONEJO	\$2,214,052	03/24/23	99%
		TREES,DRAINAGESYSTEMS & REPAIR	THOUSAND OAKS, CA 91360	BLVD SUITE 102	\$0	04/30/25	
20.20 201130		ROADWAY DAMAGE FROM STORMDIR'		THOUSAND OAKS, CA 91320			OVER RUN
		REPAIR STORM DAMAGE		(213)507-7938			

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 120

04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-23-/3.3 07-348404 ACST-P023-(042)E --()		VENTURA COUNTY IN AND NEAR THOUSAND OAKS AND MOORPARK AT VARIOUS LOCATIONS FROM 0.1MILE NORTH OF SYCAMORE CANYON DRIVE TO POTRERO CONSTRUCT DESIGN POLLUTION PREVENTION INFI	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91302 (213)700-8447	\$1,522,685 \$402,638 \$96,407	10/22/24 11/08/24 09/30/25	25% 26%
07-VEN-33-5.6/11.2 07-2XF504		VEN-33 TO REMOVE MUD AND DEBRIS OFF OF RO-ADWAY, CLEAN DRAINAGE SYSTEMS AND PERFORM ROCK SCALING. DIR'S EMERGENCY FORCE ACCOUNT CLEAN DRAINAGE SSYTEMS	STAPLES CONSTRUCTION COMPANY INC 1501 EASTMAN AVE VENTURA CA 93003	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$4,460,000 \$4,221,512 \$0	03/08/23 05/18/23 03/30/25	100% 95% OVER RUN
20.20 201130							
07-VEN-33-12.6/16.5 07-2XC604		IN VENTURA COUNTY CITY OF OJAI RTE 33 TO REPAIR STORM DAMAGE INCL.DEBRIS REMOVAL, CLEAN DS &BASIN,REBUILD SHOULDERS & BERMS DIR'S REPAIR & RESTORATION OF STORM DAMAGE	UNION ENGINEERING COMPANY, INC. P.O. BOX 1000 VENTURA, CA 93002 (806)644-3373	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD, SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$17,565,000 \$15,691,386 \$0	01/11/23 02/28/23 04/30/25	100% 89% OVER RUN
20.20 201130							
07-VEN-33-18.9/19.1 07-332304 HSNH-P033-(092)E --()		VENTURA COUNTY NEAR OJAI FROM 0.5 MILE SOUTH OF BEAR CREEK BRIDGE TO 0.1 MILE NORTH OF NORTH FORK MATILIJA CREEK BRIDGE CONSTRUCT STRUCTURAL CONCRETE BARRIER SLAB	TORO ENTERPRISES, INC. 2101 E. VENTURA BLVD. OXNARD CA 93036	IRA, ALFRED	\$3,725,967 \$0 \$0	02/21/25 03/14/25 09/30/25	0% 0% 0%
07-VEN-33-24.2/27.3 07-2XF604		IN VENTURA COUNTY IN CITY OF OJAI VEN-33 TO REPAIR SLOPES/SHOULDERS,DIKES,GUARDRAILCONST RUCT SPW DUE TO STORM DAMAGE DIR'S EMERGEN REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH STE #101 VENTURA, CA 93003	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$18,595,000 \$18,568,022 \$0	03/02/23 04/11/23 03/30/25	100% 100% OVER RUN
20.XX 201130							
07-VEN-33-44.2/57.2 07-2XF704		VEN COUNTY IN CITY OF OJAI ROUTE 33 TO REPAIR ERODED SLOPES, REBUILD RSP, ROCK SCALING AND CLEAN DRAINAGE SYSTEMS DIR'S EMERGENCY WINTER STORM REPAIRS	R&R DEMO AND GRADING CORP 21777 VENTURA BLVD SUITE 245 WOODLAND HILLS, CA 91364	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$14,080,000 \$9,389,828 \$0	03/02/23 05/31/23 04/30/25	100% 67% OVER RUN
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 121

04/28/25

District 07								
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message	
07-VEN-101-.2/40.8 07-3311U4 ACNH-X111-(079)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM THE LOS ANGELES/VENTURA COUNTY LINE TO OLD PACIFIC COAST HIGHWAY AND ON ROUTE 23 FROM ROUTE 23	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)857-7070	\$27,066,068 \$15,585,168 \$752,073	08/31/22 09/23/22 12/20/25	94% 59%	
HB1		UPGRADE END TREATMENTS AND BRIDGE	IRVINE CA 92606 (949)252-0441					
07-VEN-101-8.9/11.5 07-4W2704		IN VENTURA CO, IN THOUSAND OAKS AND CAMARILLO, FROM 1.1 MILE WEST OF WENDY DR TO ARROYO CONEJO CREEK BR PLACE RHMA-G BWC-G GAP GRADED	GRANITE CONSTRUCTION COMPANY 213 E COLUMBIA WAY LANCASTER CA 93535 (661)726-4447	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)507-7938	\$2,798,917 \$2,721,103 \$0	04/22/19 05/13/19 02/21/25	89% 98%	
HM1								
07-VEN-101-10.7/26.7 07-0W3904		VENTURA COUNTY FROM CAMARILLO SPRINGS ROADUNDERCROSSING IN CAMARILLO TO MAIN STREET UNDERCROSSING IN VENTURA SLURRY SEAL.	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY RENO NV 89502 (775)398-9694	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7070	\$8,990,504 \$9,107,224 \$26,880	06/20/23 07/28/23 06/30/25	81% 97%	
HM1								
07-VEN-101-30.9/36.3 07-0W4004		VENTURA COUNTY IN AND NEAR VENTURA FROM VENTURA RIVER BRIDGE TO 0.4 MILE SOUTH OF PADRE JUAN CANYON ROAD OVERCROSSING AND FROM 0.4 CONCRETE PAVEMENT SLABS REPLACEMENT & SLUR	RE CHAFFEE CONSTRUCTION INC 1253 EVERGREEN ROAD, SUITE 3 WRIGHTWOOD CA 92397 (760)662-8068	IRA, ALFRED 1525 RANCHO CONEJO BLVD.#102 THOUSAND OAKS, CA 91320 (805)857-7070	\$2,788,170 \$2,919,260 \$0	05/16/23 06/27/23 04/30/25	100% 98%	OVER RUN
HM1								
07-VEN-101-40.0/40.4 07-2XM604		VENTURA COUNTY @ PARKING LOT NEAR MUSSEL SHOALS NORTH OF VEN-101 PUNTA GORDA CLEAN&REPAIR MUDSLIDE & DRAINAGE SYSTEMS DIR'S EMERGE MUDSLIDE DAMAGE REPAIRS & DEBRIS REMOVAL	SUMMER CONSTRUCTION INC PO BOX 30 SANTA PAULA, CA 93061	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$3,674,000 \$2,648,260 \$0	02/12/24 04/17/24 06/30/25	100% 72%	
20.XX 201130								
07-VEN-101-41.7/42 07-2XL704		UNINCOPORATED AREA OF VENTURA COUNTY ON VEN-1 & VEN-101 @MULTIPLE LOCATIONS TO REPAIR/REMOVE STORM DEBRIS&CLEAN CULVERTS DIR'S EME CLEAN CLOGGED CULVERTS DUE TO STORM DAMAGE	SUMMER CONSTRUCITON PO BOX 30 SANTA PAULA, CA 93061	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$630,500 \$318,974 \$0	01/25/24 03/11/24 03/30/25	95% 51%	
20.20 201130								

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 122

04/28/25

District 07						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted %Time % Work Message
07-VEN-118-1.4/1.8 07-336004 ACNH-P118-(070)E --()		IN VENTURA COUNTY NEAR SATICOY FROM 0.2 MILES EAST OF NARDO STREET TO 0.1 MILE WEST OF SANTA CLARA RIVER. CONSTRUCT STORMWATER TREATMENT BEST	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET STE D204 COSTA MESA CA 92626 (951)674-7352	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA (213)700-8447	\$5,408,876 \$5,299,899 \$0	12/07/22 95% 12/22/22 97% 05/02/25
HA42						
07-VEN-118-4.5/4.7 07-2XG704		IN VEN COUNTY IN CITY OF SOMIS ON VEN-118 TO RECONSTRUCT DAMAGED SLOPES, REPLACE RSPREPAIR DAMAGED AC DIKE DUE TO STORM DAMAGEDIR' REPAIR STORM DAMAGED SLOPES	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH STE #101 VENTURA, CA 93003	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$765,000 \$575,414 \$0	04/20/23 100% 06/12/23 75% 03/30/25 OVER RUN
20.XX 201130						
07-VEN-118-13.3/15.6 07-341604		IN AND NEAR MOORPARK, AT THE EASTBOUND AND WESTBOUND COMMERCIAL VEHICLE ENFORCEMENT FACILITIES. CONSTRUCT NEW MODULAR OFFICE	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110 SAN DIEGO CA 92110 (858)304-1093	TEHRANI, JOSPEPH (213)700-8447	\$2,444,391 \$1,366,640 \$0	10/25/22 83% 12/22/22 57% 07/31/25
07-VEN-118-18.4/T18.8 07-387904		VENTURA COUNTY IN MOORPARK FROM 0.2 MILE NORTH OF ROUTE 23 TO 0.1 MILE NORTH OF PRINCETON AVENUE UNDERCROSSING. INSTALL CHAIN LINK RAILING (TYPE 7 MODIFIE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867	VERMA, NIKETA	\$2,793,820 \$0 \$0	03/18/25 0% 04/15/25 0%
07-VEN-118-22.3/32.5 07-2XN704		VEN-118 REPAIR SLOPES, DRAINAGE SYSTEMS ATBENCH #1 & #2. REMOVE DEBRIS, MUD, LOOSE MAATERIALS FROM ROADWAY SHOULDERS ON EB&WBDIR'S REPAIR SLOPES & REMOVE DEBRIS	UNION ENGINEERING COMPANY, INC PO BOX 1000 VENTURA CA 93002	CIRA, ALFRED 1525 RANCHO CONEJO BLVD STE 102 THOUSAD OAKS, CA 91320 (805)857-7070	\$1,656,000 \$397,976 \$0	03/11/24 53% 05/21/24 24% 04/30/25
20.20 201130						
07-VEN-118-23.5/30.5 07-385104		VENTURA COUNTY IN SIMI VALLEY FROM 0.3 MILE WEST OF FIRST STREET OVERCROSSING TO 0.1 MILE EAST OF KUEHNER DRIVE UNDERCROSSING CONSTRUCT MINOR CONCRETE AND PLACE MULCH.	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	VERMA, NIKETA 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)792-8141	\$2,729,816 \$2,459,421 \$4,500	04/04/23 27% 04/28/23 90% 09/30/25

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 123

04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-126-9.7/24.6 07-2XE104		IN VENTURA COUNTY ON VEN 126 CITIES OF SANTA PAULA, FILLMORE AND PIRU TO REPAIR STORM DAMGE, MUD SLIDES, CLEAN DS&EROSION DIR'S EMER REPAIR STORM DAMAGE ON VEN 126	SUMMER CONSTRUCTION INC 606 SESPE AVE, SUITE 202 FILLMORE CA 93015 (805)933-9364	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$6,305,000 \$5,268,247 \$0	01/15/23 03/03/23 04/30/25	100% 84% OVER RUN
20.20 201130							
07-VEN-126-14.6/34.5 07-356504 ACNH-P126-(060)E --()		VENTURA COUNTY IN AND NEAR FILLMORE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF BOOSEY ROAD TO 0.1 MILE WEST OF THE LOS ANGELES COU INSTALL DPP INFILTRATION AREA AND HOT MIX	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780	SINGH, RANJIT 1525 RANCHO CONEJO #102 THOUSAND OAKS, CA 91320 (213)330-6650	\$1,636,705 \$46,200 \$46,200	01/23/25 02/18/25 01/30/26	15% 3%
07-VEN-126-20.3/20.3 07-1XW104		VENTURA COUNTY IN CITY OF FILLMORE VEN-126REPLACE/CONSTRUCT THE FILLMORE MAINTENANCESTATION DAMAGED BY HIGH WINDS DIR'S EMERGENCY CONSTRUCT/REPLACE MAINTENACE STATION	MGP CONSTRUCTION DBA MICHAEL G PORTEOUS PO BOX 355 UPLAND, CA 91785	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$3,798,500 \$1,429,904 \$0	01/26/24 04/15/24 12/31/25	98% 38%
20.XX 201131							
07-VEN-126-/0 07-2XP204		VENTURA COUNTY, CITY OF PIRU, SANTA PAULA, & FILLMORE VAR LOCATIONS CLEAR SHOULDERS & RDWAY OF MUDSLIDE/DEBRIS, DS & EROSION CNTRLDIR'S REPAIR MUDSLIDE DEBRIS DUE TO STORM DAMAGE	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	VERMA, NIKETA 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)792-8141	\$1,681,000 \$932,803 \$0	05/30/24 06/20/24 07/31/25	100% 55% OVER RUN
20.XX 201130							
07-VEN-150-6.1/6.3 07-2XN604		IN VENTURA COUNTY ON VEN-150 NEAR LAKE CASITAS TO REMOVE & REPLACE DISCONNECTED DRAINAGE SYSTEM, REPAIR CRACKED RDWAY&SLOPEDIR'S EM REPAIR/REMOVE/REPLACE DRAINAGE SYSTEM	R&R PIPELINE INCORPORATED 1315 E MAIN ST SANTA PAULA, CA 93060	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$908,800 \$325,256 \$0	03/06/24 05/08/24 03/30/25	100% 36% OVER RUN
20.XX 201130							
07-VEN-150-13.3/19 07-3237U4 ACNH-P150-(028)E --()		VENTURA COUNTY IN AND NEAR OJAI FROM BURNHAM ROAD TO GORHAM ROAD PLACE HMA (TYPE A) AND COLD PLANE ASPHALT	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)700-8447	\$8,474,711 \$8,740,802 \$0	03/27/23 05/10/23 06/30/25	100% 99%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 124
04/28/25

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-150-15.0/4.6 07-2XN804		VEN-150 REPAIR/RECONSTRUCT SLOPES, REMOVE LANDSLIDES & LOOSE MATERIAL, PLACE K-RAIL ON WB. DIR'S EMERGENCY FORCE ACCOUNT REPAIR SLOPES	UNION ENGINEERING COMPANY, INC PO BOX 1000 VENTURA, CA 93002	INCTEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91302 (213)700-8447	\$1,632,100 \$1,611,651 \$0	05/21/24 05/29/24 03/30/25	100% 99% OVER RUN
20.20 201130							
07-VEN-150-20.0/32.2 07-2XN104		IN VENTURA COUNTY, IN&AROUND SANTA PAULA ON VEN-150 @MULTIPLE LOCATIONS TO REMOVE/ REPAIR DAMAGED SLOPES DUE TO RAINSTORMS DIR'S E REPAIR DAMAGE DUE TO RAINSTORMS	R & R DEMO AND GRADING CORP 1180 S BEVERLY DRIVE SUITE310 LOS ANGELES, CA 90035	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$31,495,900 \$22,309,361 \$0	02/22/24 04/05/24 04/30/25	100% 71% OVER RUN
20.XX 201130							
07-VEN-150-28.8/31 07-2XE504		VEN 150 REMOVE DEBRIS FROM ROADWAY AND RE-BUILD, REPAIR, RESTORE ERODED SLOPES DUE TO SERIES OF WINTER STORMS. DIR'S EMERGENCY FOR REPAIR ERODED SLOPES	R&R DEMO AND GRADING CORP 1180 S BEVERLY DR, STE 310 LOS ANGELES, CA 90035	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91320 (213)700-8447	\$3,927,340 \$3,702,932 \$0	01/26/23 05/31/23 04/30/25	100% 94% OVER RUN
20.20 201130							
07-VEN-150-31.3/34.4 07-344504		VENTURA COUNTY IN SANTA PAULA FROM 0.2 MILE NORTH OF BRIDGE ROAD TO SANTA MARIA STREET COLD PLANE AND OVERLAY, MODIFY TRAFFIC SIG	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST., SUITE 101 VENTURA CA 93003	SOLAIMAN TEHRANI, J. 4820 MCGRATH ST., SUITE 101 VENTURA CA 93003	\$7,631,505 \$0 \$0	02/14/25 03/12/25 02/14/26	0% 0% 0%
07-VEN-150-/20 07-2XE404		IN VENTURA COUNTY IN CITY OF OJAI RT 150 REMOVE/CLEAN DEBRIS REPAIR SLOPES & DAMAGESHOULDER, DRAINAGE SYSTEMS DUE TO STORMS DIR'S E STORM DAMAGE REPAIR	SUKUT CONSTRUCTION LLC 4010 W CHANDLER AVE SANTA ANA, CA 92704	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$2,435,000 \$2,390,840 \$0	01/26/23 03/21/23 03/16/24	100% 98% OVER RUN
20.XX 201130							
07-VEN-232-.4/4.1 07-346804 ACNH-S232-(003)E --()		VENTURA COUNTY IN AND NEAR OXNARD FROM ROUTE 232/101 SEPARATION TO ROUTE 118 COLD PLANE AND OVERLAY WITH HMA & RHMA.	TORO ENTERPRISES, INC. 2101 E. VENTURA BLVD. OXNARD CA 93036	SOLAIMAN TEHRANI, J. 1525 RANCHO CONEJO BLVD THOUSAND OAKS, CA 91320	\$16,282,744 \$0 \$0	02/04/25 03/14/25 06/30/26	0% 0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

District		07						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message	
07-VEN--/0 07-2XM504		VENTURA CTY IN CITY OF SANTA	IZURIETA FENCE COMPANY INC	TEHRANI, JOSEPH	\$969,100	07/16/24	0%	
		PAULA&MALIBU BIG SYCAMORE MS TO	3000 GILROY ST	SOLEIMAN	\$0	08/21/24	0%	
		CONSTRUCT FENCES/GATES & PERIMETER	LOS ANGELES, CA 90039	1525 RANCHO CONEJO	\$0	03/30/25		
LASER DETECTION SYSTEM DIR'S EMERG	BLVD STE 102							
FENCES/GATES& DETECTION SYSTEMS	THOUSAND OAKS, CA 91302							
20.10 201352				(213)700-8447				

Totals: Authorized Final Amt: \$2,102,705,230 Completed to Date: \$1,067,470,887 Work This Month: \$39,767,262

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 126

04/28/25

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-08-0-7.9/0 08-1N9104 ACNH-P079-(071)E --()		RIVERSIDE COUNTY AT WINCHESTER AT HADDOK STREET PEDESTRIAN HYBRID BEACON SYSTEMS AND MINOR	DBX, INC. 42024 AVENIDA ALVARADO STE A TEMECULA CA 92590 (951)296-9909	SANCHEZ, OMAR 29995 TECHNOLOGY DR SUITE 104 MURRIETA, CA 92563 (909)665-4132	\$616,047 \$0 \$0	06/27/24 08/07/24	0% 0%
08-RIV-10-12.6/13.4 08-1L9504		IN THE CITY OF BANNING FROM 0.25 MILES WEST OF 8TH STREET I.C. TO S. SAN GORGONIO AVE. RESTORE AND REHABILITATE EXISTING	DIVERSIFIED LANDSCAPE COMPANY ANTHONY RODRIGUEZ PROJECT MANAGER 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)830-8725	BENSON, DAVID 937 S. VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$1,059,811 \$1,038,810 \$2,190	06/13/22 07/29/22 08/07/26	0% 0% PLANT EST SATIS
08-RIV-10-59.3/59.5 08-1J7004		RIVERSIDE COUNTY IN COACHELLA FROM 0.4 MILE TO 0.6 MILE EAST OF DILLON ROAD UNDERCROSSING HIGH SPEED WEIGH IN MOTION SYSTEM, JPCP, H	RE CHAFFEE CONSTRUCTION INC 1253 EVERGREEN ROAD, SUITE 3 WRIGHTWOOD CA 92397 (760)249-8086	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$2,783,795 \$2,828,295 \$0	09/07/23 10/04/23 03/25/25 04/08/25	100% 100% COMPLETED
08-RIV-10-60.7/74.3 08-1C0814		RIVERSIDE COUNTY IN COACHELLA AND AT CACTUS CITY FROM 1.8 MILES EAST OF DILLON ROAD UNDERCROSSING TO 0.5 MILES WEST OF EAST CACTUS PAVEMENT REHAB	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)363-100	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$191,655,049 \$177,550,971 \$7,453,664	03/28/22 03/28/22 08/26/25	89% 93%
08-RIV-10-87.9/0 08-1J4704		RIVERSIDE COUNTY NEAR CHIRIACO SUMMIT AT THREE STAR DITCH BRIDGE AND AT DETERMINATION DITCH BRIDGE PARTIALLY GROUTED RSP, STRUCTURE EXCAVATIO	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821 (562)929-1128	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$6,373,650 \$3,808,706 \$908,730	08/07/24 08/30/24 08/20/25	51% 60%
08-RIV-10-91.9/0 08-1J7104		RIVERSIDE COUNTY NEAR DESERT CENTER AT ORRIS DITCH BRIDGE STRUCTURE EXCAVATION, PARTIALLY GROUTED RS	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$3,604,300 \$3,532,901 \$0	04/08/24 06/07/24 02/18/25 04/22/25	100% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 127

04/28/25

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-92.9/101.1 08-1H2004 ACIM-010 -(4)0 --()		RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM KRUME DITCH TO WIDE DITCH RDWY EXC, STR EXC, CLASS 2 AB, PARTIALLY G	AMES CONSTRUCTION, INC. 2500 COUNTY ROAD 42 W BURNSVILLE MN 55337 (952)435-7106	KOURY, PETER 41601 CORPROATE WAY PALM DESERT, CA 92211 (909)844-0619	\$6,626,307 \$6,350,705 \$0	10/06/22 11/18/22 04/03/25 04/21/25	99% 95%
08-RIV-10-134.0/156.5 08-1C08U4 ACNH-0105-(052)E --()		RIVERSIDE COUNTY FROM 1.1 MILES WEST OF WILEY WELL ROAD OVERCROSSING TO CALIFORNIA/ ARIZONA STATE LINE PLACE HMA (TYPE A), JPCP, IMPORTED BORROW,	FISHER SAND & GRAVEL CO. DBA SOUTHWEST ASPHALT PAVING 1302 W. DRIVERS WAY TEMPE AZ 85284 (702)929-3157	BROWN, PAUL 134 E HOBSON WAY BLYTHE, CA 92225 (951)232-6161	\$233,468,090 \$94,149,985 \$13,290,439	06/22/23 07/24/23 09/15/26	29% 40%
08-RIV-15-3.5/6.8 08-1K4004 ACIM-0155-(175)E --()		TEMECULA FROM 0.1 MI NORTH OF TEMECULA PARKWAY TO 0.2 MI NORTH OF WINCHESTER ROAD HMA (TYPE A), RDWY EXC, STR CONC RET WALL,	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	SOSTROM, DENISE 119 N. MAPLE ST. STE.A CORONA, CA 92880 (951)232-7608	\$30,393,300 \$0 \$0	01/29/25 03/03/25 10/07/27	0% 0%
08-RIV-15-15.9/20.3 08-1E3404 ACIM-0155-(172)E --()		RIVERSIDE COUNTY IN WILDOMAR AND LAKE ELSINORE FROM 0.4 MILE SOUTH OF BUNDY CANYON ROAD TO 0.5 MILE NORTH OF GRUNDER DRIVE/FRANKLI BONDED FIBER MATRIX, MINOR STAMPED CONC, R	DIVERSCAPE, INC. DBA DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	MCNICOLL, JOSEPH 937 S VIA LATA SUITE 650 COLTON, CA 92324 (909)518-9827	\$3,631,167 \$2,092,106 \$276,999	03/28/24 04/17/24 08/14/25	60% 58%
08-RIV-15-16.3/52.3 08-1J8704 ACIM-0155-(173)E --()		RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM BUNDY CANYON ROAD UNDERCROSSING IN WILDOMAR TO PHILADELPHIA STREET UNDERCROSSING IN EAS MINOR CONCRETE, HMA (TYPE A), MODIFYING SI	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626		\$2,537,700 \$0 \$0	07/10/24 08/08/24	0% 0%
08-RIV-15-18.7/19 08-1R3804		REPLACE DAMAGED CULVERT RESULTED FROM FIRE SET BY AN UNSHELTERED ENCAMPMENT INDIVIDUAL DIR'S ORDER EMERGENCY F.A. REPLACE DAMAGED CULVERT RESULTED FROM FIRE	BALTARAZAR CONSTRUCTION INC. 236 E ARROW HWY COVINA, CA 91722	JOE LOPEZ 119 N MAPLE STREET #A CORONA, CA 92878 (951)232-6052	\$2,685,000 \$1,313,677 \$0	11/05/24 11/05/24 05/12/25	47% 49%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 128

04/28/25

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-36.6/37 08-1N6904		RIVERSIDE COUNTY IN CORONA FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF CAJALCO ROAD OVERCROSSING HMA, ROADWAY EXCAVATION, CLASS 2 AB, REMOV	SPlice CONSTRUCTION CO, INC. 28441 RANCHO DE LINDA LAGUNA NIGUEL CA 92677 (206)539-6591	AVILA, XAVIER 119 NORTH MAPLE SUITE A CORONA, CA 92880 (951)830-6837	\$951,758 \$0 \$0	01/23/25 02/27/25 05/23/25	0% 0%
08-RIV-15-46.5/49.3 08-1P0704		RIVERSIDE COUNTY IN EASTVALE FROM SANTA ANA RIVER BRIDGE TO BELLEGRAVE AVENUE OVERCROSSING ROADSIDE CLEARING AND HYDROSEED.	DIVERSCAPE, INC. DBA DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1168	BENSON, DAVID 937 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$918,880 \$410,568 \$79,313	06/13/24 07/10/24 07/17/28	60% 45%
08-RIV-15-50.6/52.3 08-1H8504 ACNH-000C-(549)0 --()		RIVERSIDE AND SAN BERNARDINO COUNTIES ON ROUTE 15 FROM 0.5 MILE NORTH OF CANTU-GALLEANO RANCH ROAD TO SAN BERNARDINO COUNTY LINE A MINOR CONC, ROCK BLANKET, AB, AND MGS.	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	BENSON, DAVID 937 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$6,796,184 \$6,561,145 \$259,173	06/09/23 07/24/23 06/03/25	100% 94% OVER RUN
08-RIV-60-1.0/12 08-1J2304 ACNH-P060-(163)E --()		RIVERSIDE COUNTY IN AND NEAR JURUPA VALLEYAND RIVERSIDE AT VARIOUS LOCATIONS FROM WINEVILLE ROAD UNDERCROSSING TO 0.2 MILE WEST OF RAMP METERING SYSTEM, HMA (TYPE A), RDWY E	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	ALAM, MAHFUAL 4334 LATHAM STREET SUITE 100 RIVERSIDE, CA 92501 (951)830-6853	\$8,282,358 \$8,519,536 \$0	09/20/23 10/16/23 03/21/25 03/21/25	100% 100% COMPLETED
08-RIV-60-6.1/8 08-1H3804 ACNH-P060-(164)E --()		RIVERSIDE COUNTY IN JURUPA VALLEY FROM 0.5MILE EAST OF PYRITE STREET TO 0.4 MILE WEST OF PACIFIC AVENUE MINOR CONC, WATER SERVICE CONNECTION, AND	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	BENSON, DAVID 937 S VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$4,312,256 \$4,188,167 \$600	12/05/23 12/21/23 01/24/28	0% 0% PLANT EST SATIS
08-RIV-60-16.1/22.5 08-496124 ACNH-P060-(166)E --()		RIVERSIDE COUNTY IN AND NEAR MORENO VALLEYFROM 0.3 MILE WEST OF PERRIS BOULEVARD UNDERCROSSING TO 0.4 MILE EAST OF GILMAN SPRINGS FIBER OPTIC CABLE, RAMP METERING AND MODIF	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	SALLOUM, GEORGE 760 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)601-5120	\$9,641,861 \$8,243,343 \$80,474	01/17/24 02/12/24 07/22/26	42% 85% SUSPENDED
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 129

04/28/25

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-62-3.3/6.5 08-1P6804		2023 HURRICANE HILLARY TROPICAL STORM DAMAGE ON SR 62 PLACE RSP, RESTORE UNDERMINED PAVEMENT DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGED BRIDGE PIERS	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203 (760)391-6297	HOSSAIN, SADIQUE 41601 CORPORATE WAY PALM DESERT, CA 92316 (951)830-6828	\$4,390,000 \$4,321,877 \$0	08/28/23 10/23/23 02/28/25	100% 98% OVER RUN
20.20 201130							
08-RIV-74-3.1/3 08-1G4704 B1ST-S074-(073)E --()		RIVERSIDE COUNTY NEAR LAKE ELSINORE AT MORRILL CANYON BRIDGE AND NEAR HEMET AT STRAWBERRY CREEK BRIDGE. STRUCTURAL CONC BR, CONC SLAB, HMA (TYPE A)	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA, CA 92626 (951)674-7352	BERGEVIN, MIKE 9225 STELLAR COURT, STE B CORONA, CA 92883 (951)232-3739	\$8,893,017 \$8,512,735 \$0	04/06/23 05/10/23 04/30/25	50% 96% SUSPENDED
08-RIV-74-3.9/11.8 08-1R3704		REPAIR DAMAGES RESULTED FROM AIRPORT FIRE DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIRS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT, INC. 1995 AGUA MANSA RD RIVERSIDE, CA 92509	BERGEVIN, MIKE 9225 STELLAR CT., STE B CORONA, CA 92883 (951)232-3739	\$3,985,000 \$759,215 \$488,076	10/07/24 01/02/25 05/30/25	100% 19% OVER RUN
20.20 201130							
08-RIV-74-5.7/11.8 08-1K6904 HSST-S074-(077)E --()		RIVERSIDE COUNTY IN AND NEAR LAKE ELSINOREFROM MONTE VISTA STREET TO GRAND AVENUE ROCK EXCAVATION, HMA (TYPE A), RHMA- G, AND	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203 (760)534-3239	LOPEZ, JOESPH 119 N MAPLE STREET SUITE A CORONA, CA 92880 (951)232-6052	\$87,942,000 \$0 \$0	01/09/25 02/10/25 02/03/28	0% 0% SUSPENDED
08-RIV-74-13.2/34 08-1C6804		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL REPLACEMENT, REPLACE 1	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618 (949)753-1414	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$5,990,466 \$6,006,661 \$770	12/29/20 01/19/21 06/04/25	95% 99%
HA21							
08-RIV-74-34.3/45.1 08-1H0604 ACNH-P074-(072)E --()		RIVERSIDE COUNTY IN AND NEAR HEMET FROM WINCHESTER ROAD TO FAIRVIEW AVENUE FIBER OPTIC CABLE SYSTEMS, RHMA, HMA, AND	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (562)929-1128	SANCHEZ, OMAR 29995 TECHNOLOGY DR STE 104 MURRIETA, CA 92563 (951)830-6835	\$37,564,888 \$37,481,812 \$209,628	04/03/23 04/28/23 05/21/25	94% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 130

04/28/25

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-/5.8 08-1C8504 HSST-S074-(071)E --()		NR LAKE ELSINORE, FROM ORANGE COUNTY LINE TO MONTE VISTA STREET WIDEN EXISTING LANES TO PROVIDE 12'	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203 (760)775-7500	ABDALLA, OSAMA 9225 STELLAR CT, SUITE B CORONA, CA 92883 (951)830-9182	\$48,552,086 \$49,384,269 \$0	11/12/20 12/24/20 04/15/25 04/18/25	100% 100% COMPLETED
HB1							
08-RIV-79-5.4/11.4 08-1G6704 SSTG-S079-(047)E --()		RIVERSIDE COUNTY NEAR TEMECULA FROM 0.4 MILE SOUTH OF SAGE ROAD TO 1.1 MILES SOUTH OF PAUBA ROAD HOT MIX ASPHALT, SOIL NAIL, STRUCTURAL CON	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618 (949)753-1414	ABDALLA, OSAMA 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)830-9182	\$60,274,499 \$5,146,762 \$4,085,070	05/23/24 06/17/24 07/20/27	19% 9%
08-RIV-91-15.6/21.6 08-1L3204 ACNH-P091-(155)E --()		RIVERSIDE COUNTY IN RIVERSIDE FROM 0.1 MILE WEST OF ADAMS STREET TO ROUTE 60/91/215 SEPARATION MINOR CONCRETE, WOOD MULCH & PLANT ESTABLI	DIVERSIFIED LANDSCAPE CO. 21735 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	MCNICOLL, JOSEPH 937 S. VIA LATA SUITE 650 COLTON, CA 92324 (909)518-9827	\$4,478,743 \$3,982,952 \$0	09/25/23 11/01/23 04/18/25	0% 0% PLANT EST SATIS
08-RIV-91-/0 08-0N0704		UPGRADE MAINTENACE SECURITY MEASURES AT RIVERSIDE L5725 AND CORONA L5710 MAINTENACE STATIONS DIR'S ORDER EMERGENCY F.A. UPGRADE FENCING AND LIGHTING	JPUS BUILDERS CORP 8916 JASMINE DR BUENA PARK, CA 90621 (714)743-2208	TRUONG, NICK 119 N MAPLE ST #A CORONA, CA 92878 (951)830-6835	\$1,785,000 \$1,514,874 \$489,060	05/24/24 09/20/24 05/29/25	76% 85%
20.20 201130							
08-RIV-111-47.2/55.3 08-1G6304 ACNH-P111-(080)E --()		RIVERSIDE COUNTY IN PALM SPRINGS FROM GOLFCLUB DRIVE TO WEST GATEWAY DRIVE RHMA-G, REPLACE AC SURFACING, AND COLD PLA	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203 (760)296-7967	SADIQUE HOSSAIN 41601 CORPORATE WAY PALM DESERT, CA 92316 (951)830-6828	\$13,221,031 \$10,151,973 \$2,053,605	09/05/24 10/04/24 11/17/25	20% 76%
08-RIV-111-53.9/0 08-0R7904		RIVERSIDE COUNTY IN PALM SPRINGS AT VISTA CHINO SIGNAL AND LIGHTING SYSTEM.	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870 (714)573-4599	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$672,225 \$0 \$0	06/20/24 07/19/24 06/10/25	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 131

04/28/25

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-9.0/38 08-1N9704		RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF MURRIETA HOT SPRING ROAD IN MURRIETA TO 0.6 MILE NORTH OF EUCALYPTUS AV FIBER OPTIC CABLE SYSTEMS.	KANAAN CONSTRUCTION, INC. 230 S. IRWINDALE AVE AZUSA CA 91702 (626)334-5775	SALLOUM, GEORGE 750 S VIA LATA SUITE 100 COLTON, CA 92324 (909)601-5120	\$505,380 \$202,800 \$202,800	06/26/24 08/16/24 06/06/25	18% 42%
08-RIV-215-13.5/19.5 08-1J2604 ACIM-2151-(253)E --()		RIVERSIDE COUNTY IN MURRIETA AND MENIFEE FROM 1 MILE NORTH OF CLINTON KEITH ROAD TO 1 MILE NORTH OF NEWPORT ROAD RHMA, REPLACE AC SURFACING, ROCK BLANKET,	MARTIN MARIETTA SAN DIEGO AGGREGATES LLC DBA ATP GENERAL ENGINEERING CONTRACTORS 4211 PONDEROSA AVE STE C SAN DIEGO CA 92123 (858)944-6711	ABDALLA, OSAMA 9225 STELLAR CT., SUITE B CORONA, CA 92883 (951)830-9182	\$23,256,822 \$10,535,709 \$1,447,770	01/10/24 02/09/24 10/03/25	61% 44%
08-RIV-215-25.0/31.2 08-1J2904 ACIM-2151-(254)E --()		RIVERSIDE COUNTY IN AND NEAR PERRIS FROM 0.1 MILE SOUTH OF SAN JACINTO RIVER BRIDGETO 0.3 MILE NORTH OF RAMONA EXPRESSWAY RHMA, HMA, REPLACE AC SURFACING, AND COLD	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA, SUITE 20 SAN DIEGO CA 92126 (858)536-3100	GUGLIELMANA, THOMAS 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3777	\$28,152,721 \$5,677,684 \$817,035	06/18/24 07/12/24 10/20/26	9% 20%
08-RIV-215-40.5/42.7 08-1J6104 ACIM-2151-(256)E --()		RIVERSIDE COUNTY IN RIVERSIDE FROM 0.8 MILE SOUTH OF ROUTE 60/91 SEPARATION TO 0.4 MILE SOUTH OF MARTIN LUTHER KING BOULEVARD UNDE INDIVIDUAL SLAB REPLACEMENT (RSC), RHMA, A	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550		\$22,763,678 \$0 \$0	11/05/24 12/03/24	0% 0%
08-SBD-0-/0 08-1J6204		SAN BERNARDINO COUNTY AT ESSEX AT THE ESSEX MAINTENANCE STATION BUILDING WORK.	PREFERRED GENERAL SERVICES 19622 SHOSHONEE ROAD APPLE VALLEY CA 92307 (760)240-3236	ADODO, JEGBEFUME 222 E MAIN ST, STE 202 BARSTOW, CA 92311 (951)232-6497	\$958,523 \$167,007 \$47,225	06/21/24 09/10/24 10/27/25	27% 17%
08-SBD-10-/0 08-0N0904		UPGRADE MAINTENANCE STATION SECURITY MEASURES DIR'S ORDER EMERGENCY F.A. UPGRADE FENCING AND LIGHTING	IZURIETA FENCE COMPANY, INC. 3000 GILROY ST. LOS ANGELES, CA 90039	MINEO, NICHOLAS 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (909)665-4200	\$1,785,000 \$0 \$0	05/24/24 08/22/24 12/31/25	0% 0%

SUSPENDED

20.10
201352

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 132

04/28/25

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-2.2/8.5 08-1N2604		SAN BERNARDINO COUNTY IN AND NEAR FONTANA AT VARIOUS LOCATIONS FROM ROUTE 10 TO ROUTE 210 FURNISH POLYESTER CONC OVERLAY, PLACE POLY	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	EHIRIM, DOMINIC 10370 COMMERCE CENTER DR. 110 RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$4,598,761 \$3,374,372 \$1,618,260	05/23/24 06/18/24 05/13/25	76% 73%
08-SBD-15-5.1/5.8 08-0H7924		SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA FROM 0.2 MILE SOUTH TO 0.5 MILE NORTH OF FOOTHILL BOULEVARD UNDERCROSSING RAMP METERING SYSTEM, MODIFY LTG SYSTEMS,	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-1299	EHIRIM, DOMINIC 10370 COMMERCE CENTER DR B-110 RANCHO CUCAMONGA, CA 91730 (909)232-3523	\$1,410,793 \$1,255,344 \$0	06/13/23 07/05/23 02/26/25	91% 88%
08-SBD-15-6.7/22.3 08-1G8804 ACIM-015 -(1)2 --()		SAN BERNARDINO COUNTY IN AND NEAR FONTANA AND RANCHO CUCAMONGA FROM BASELINE AVENUE UNDERCROSSING TO 0.9 MILE NORTH OF ROUTE 15/13 ROCK BLANKET, STAMPED CONCRETE, MGS AND VE	LANDSCAPE SUPPORT SERVICES 12610 SATICOY STREET SOUTH NORTH HOLLYWOOD CA 91605 (818)475-0684	EHIRIM, DOMINIC 9540 CENTER AVENUE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$12,190,372 \$12,430,153 \$0	08/11/23 10/11/23 01/15/25	89% 98%
08-SBD-15-17.7/0 08-1N7004		SAN BERNARDINO COUNTY NEAR SAN BERNARDINO AT 2.7 MILES NORTH OF KENWOOD AVENUE AND AT 0.8 MILE SOUTH OF CAJON BOULEVARD ALTERNATIVE PIPELINER.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650 (925)278-8775	RAHMAN, MD 850 S VIA LATA #104 COLTON, CA 92324 (951)830-6845	\$738,896 \$653,051 \$0	05/08/24 06/20/24 04/08/25 04/14/25 COMPLETED	100% 100%
08-SBD-15-20.5/21.6 08-1H3904 ACIM-0151-(250)E --()		SAN BERNARDINO COUNTY FROM 0.6 MILE NORTH OF CLEGHORN ROAD UNDERCROSSING TO 0.5 MILESOUTH OF ROUTE 138 AND FROM 0.5 MILE SOUTHOF T CONSTRUCT BUILDING, ROADWAY EXC, JPCP, AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-5118	\$25,312,230 \$18,649,173 \$446,826	07/13/23 08/30/23 07/08/25	82% 73%
08-SBD-15-28.6/37.5 08-0K1224 B1IM-015 -(167)E --()		IN HESPERIA AND VICTORVILLE FROM OAK HILL RD OC TO S/O BEAR VALLEY RD OC REHABILITATE EXISTING MAINLINE AND	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD. BREA CA 92821 (714)578-9600	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$143,369,791 \$141,132,856 \$585,287	09/24/21 10/07/21 05/29/25	96% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 133

04/28/25

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-160.9/161.5 08-1J3304 CIMG-0153-(049)E --()		SAN BERNARDINO COUNTY NEAR MOUNTAIN PASS FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF VALLEY WELLS SAFETY ROADSIDE REST AREA BUILDING WORK.	TSI ENGINEERING, INC. 4600 ROSEVILLE RD SUITE 140 NORTH HIGHLANDS CA 95660 (916)886-9066	NGUYEN, KHOA 222 E. MAIN ST. SUITE #208 BARSTOW, CA 92311 (951)232-8611	\$12,349,786 \$0 \$0	12/24/24 01/27/25 07/21/27	0% 0%
08-SBD-15-180.9/185.5 08-1N1214		SAN BERNARDINO COUNTY ABOUT 43 MILES NORTHOF BAKER AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF YATES WELL ROAD OVERCROSSINGTO 0.7 LANE CONTROL SIGN SYSTEMS.	FERREIRA CONSTRUCTION CO., INC. 10370 COMMERCE DRIVE, SUITE B RANCHO CUCAMONGA CA 91730 (909)217-2665	YAACOUB LAWRANCE 464 W 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$2,939,921 \$1,200,951 \$0	12/18/23 03/21/24 04/24/25	53% 41%
08-SBD-15-/0 08-0N0804 20.20 201130		UPGRADE SECURITY MEASURES AT TWO MAINTENANCE STATIONS CAJON L5707 AND VICTORVILLE L5710 DIR'S ORDER EMERGENCY F.A. UPGRADE FENCING AND LIGHTING	JPUS BUILDERS CORP 3010 W ORANGE AVE #102 ANAHEIM, CA 92804 (657)263-2411	GONZALEZ, ALFONSO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$1,485,000 \$1,480,282 \$41,553	05/24/24 09/06/24 05/30/25	100% 99% OVER RUN
08-SBD-18-44.3/48.4 08-0G6914 HA42		ON STATE ROUTE 2 @ VAR LOCATIONS FR CARIDINAL RD TO DESERT FRONT; ON STATE ROUTE18 @ VAR LOC FROM ASH SIDEHILL TO CEDAR SIDEHILL V RELIN OR REPLACE CULVERTS	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE SANTA ANA CA 92704 (714)540-5351	CHOU, MICHAEL 10370 COMMERCE CENTER DR B-110 RANCHO CUCAMONGA, CA 91730 (951)538-3087	\$9,827,886 \$8,154,459 \$0	06/13/22 08/05/22 06/10/25	90% 87%
08-SBD-18-90.9/96.6 08-1J3004 ACNH-P018-(065)E --()		SAN BERNARDINO COUNTY IN AND NEAR VICTORVILLE FROM APPLE VALLEY INN ROAD TO ROUTE 15/18 SEPARATION HMA (TYPE A), MOD SIGNAL & LTG SYSTEMS, &	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)578-9600	GONZALEZ, ALFONSO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$12,804,681 \$942,600 \$767,903	12/06/24 01/22/25 04/03/26	7% 7%
08-SBD-38-26.5/44.3 08-1P6504 20.20 201130		REPAIR ROADWAY WASHOUTS AT MULTIPLE LOCATIONS, STABILIZE AND REPAIR EMBANKMENTSLOPES, ARMOR ERODED EMBANKMENTS DIR'S ORDER EMERGEN REPAIR TROPICAL STORM DAMAGE	RIVERSIDE CONSTRUCTION INC 4225 GARNER RD RIVERSIDE, CA 92501	LENART, ELVIRA 850 S. VIA LATA STE 104 COLTON, CA 92324 (951)232-8949	\$9,985,000 \$7,845,065 \$0	08/23/23 10/18/23 02/06/25	90% 79% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 134

04/28/25

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-25.0/50 08-0R1704 HSIM-040 -(1)0 --() HB1		SAN BERNARDINO COUNTY AT NEWBERRY SPRINGS AND LUDLOW FROM 1.6 MILES EAST OF FORT CADY ROAD OVERCROSSING TO CRUCERO ROAD UNDERCROSS CONSTRUCT CSP, CSPA, SSPPA, STR CONC HW, I	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203 (760)534-3239	PHAM, THANH 222 E MAIN ST STE 208 BARSTOW, CA 92311 (951)232-7262	\$35,083,168 \$34,428,164 \$0	04/04/23 05/08/23 02/26/25	100% 98%
08-SBD-40-100.8/101.8 08-1G8304 B1IM-040 -(2)0 --()		SAN BERNARDINO COUNTY AT ESSEX FROM 1.1 MILES EAST OF ESSEX ROAD OVERCROSSING TO 0.5 MILE EAST OF HALFWAY HILLS WASH BRIDGE HMA, STRUCTURAL CONC, BAR REINFORCING STEE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	DOAN, ANTHONY 1044 EAST BROADWAY ST NEEDLES, CA 92363 (951)232-8611	\$19,870,410 \$19,630,370 \$0	02/07/23 03/02/23 02/04/25	100% 94%
08-SBD-40-105.1/105.9 08-1K4904 ACIM-0402-(070)E --()		SAN BERNARDINO COUNTY ABOUT 36 MILES WEST OF NEEDLES FROM 2.1 MILES TO 1.3 MILES WEST OF GOFFS ROAD UNDERCROSSING BUILDING WORK, HMA, AND TEMPORARY PORTABLE	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (442)637-1608	DOAN, ANTHONY 1044 E. BROADWAY ST NEEDLES, CA 92363 (951)840-8222	\$45,511,108 \$8,447,023 \$2,523,917	05/28/24 06/18/24 04/20/25	19% 19%
08-SBD-40-143.7/0 08-0R9804 HM2		AT THE NEEDLES MAINTENANCE STATION CONSTRUCT COVERED MATERIAL BINS,	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE. AZUSA CA 91702 (626)334-5775	DOAN, ANTHONY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)840-8222	\$1,008,519 \$974,919 \$0	06/28/22 08/03/22 04/17/25	100% 97%
08-SBD-40-515.0/153.4 08-1R5104 20.80.110 000		NEAR THE CITY NEEDLES, IN SAN BERNARDINO COUNTY ALONG INTERSTATE FROM 0.624 MILES WEST OF WHALE MOUNTAIN WASH BRIDGE 54-668 DIR'S REPAIR/REPLACE DISTRESSED ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203	DOAN, ANTHONY 1044 E. BROADWAY ST. NEEDLES, CA 92363 (951)840-8222	\$1,737,000 \$0 \$0	12/18/24 03/19/25 04/30/25	0% 0%
08-SBD-40-/S.8 08-1J7204 ACIM-0401-(092)E --()		SAN BERNARDINO COUNTY IN AND NEAR BARSTOW FROM 0.1 MILE WEST OF ROBERTA STREET TO MONTARA ROAD AND FROM ROUTE 15 TO 0.4 MILE EAST 0 REPLACE AC SURFACING, COLD PLANE AC PAVEME	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (914)578-9600	NGUYEN, KHOA 222 E. MAIN ST. SUITE #208 BARSTOW, CA 92311 (951)232-8611	\$39,875,395 \$8,400,057 \$8,400,057	01/17/25 02/10/25 03/24/26	4% 21%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 135

04/28/25

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-60-3.8/4.8 08-1R5604		PREPARE AN EMERGENCY DIRECTOR'S ORDER TO REPAIR DAMAGED INFRASTRUCTURE DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGED INFRASTRUCTURE	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO, CA 95838	JOE LOPEZ 119 N MAPLE STREET #A CORONA, CA 92878 (951)232-6052	\$685,000 \$161,681 \$0	01/02/25 03/18/25 05/16/25	56% 24%
20.20.201 130							
08-SBD-60-7.3/10 08-0E33U4 ACNH-P060-(159)E --()		IN ONTARIO FR 0.2 MI W/O CUCAMONGA CREEK BR TO MILLIKEN AVE ADD WB AUX LANE, ADD EB	AMES CONSTRUCTION, INC. 391 N. MAIN STREET CORONA CA 92880 (951)356-1275	DUTCHER, DAVID 119 N MAPLE ST SUITE A CORONA, CA 92880 (909)519-2051	\$27,388,965 \$26,940,505 \$0	04/26/21 05/27/21 05/08/25	94% 97%
08-SBD-62-38.5/48.5 08-1N6504		SAN BERNARDINO COUNTY NEAR TWENTYNINE PALMS FROM GOPHER GROVE LANE TO GOLD CROWNROAD RHMA-G, PARTIAL DEPTH RECYCLING, AND SHOUL	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203	MONTELLANO, FRANCISCO 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)232-6413	\$6,943,381 \$6,461,849 \$0	06/05/24 07/10/24 12/31/24 04/01/25	100% 100% COMPLETED
08-SBD-138-21.4/37.8 08-1N7504		SAN BERNARDINO COUNTY ON ROUTE 138 FROM BOLINGBROKE ROAD TO ROUTE 18 AND ON ROUTE 189 FROM ROUTE 18 TO ROUTE 173 SLURRY SEAL, TWO-COMPONENT PAINT TRAFFIC S	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752 (951)703-5268	RAHMAN, MD 850 S VIA LATA #104 COLTON, CA 92324 (951)830-6845	\$4,182,980 \$1,797,696 \$0	06/12/24 07/10/24 04/30/25	44% 43% SUSPENDED
08-SBD-210-15.7/17.9 08-1P0604		SAN BERNARDINO COUNTY IN RIALTO FROM 0.2 MILE WEST OF ALDER AVENUE OVERCROSSING TO CACTUS AVENUE OVERCROSSING PLASTIC PIPE (SUPPLY LINE), WOOD MUNCH & M	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA SONORA CA 95370 (209)743-6809	BENSON, DAVID 937 S. VIA LATA STE 650 COLTON, CA 92324 (951)232-6478	\$931,690 \$866,870 \$2,100	06/28/24 07/17/24 02/01/28	0% 0% PLANT EST SATIS
08-SBD-210-23.1/24.7 08-1L9704		SAN BERNARDINO COUNTY IN SAN BERNARDINO ONROUTE 210 FROM ROUTE 210/259 SEPARATION TO0.5 MILE EAST OF NORTH WATERMAN OVERCROSSING WOOD MULCH, ROADSIDE CLEARING, & MODIFYING	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	MCNICOLL, JOSEPH 937 S VIA LATA STE 650 COLTON, CA 92324 (909)518-9727	\$1,432,755 \$1,298,966 \$1,887	06/13/23 07/24/23 09/15/27	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 136

04/28/25

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-215-2.2/3.2 08-1F7304 B1IM-215 -(251)E --()		IN COLTON FROM 0.3 MI SOUTH TO 0.3 N/O WASHINGTON ST OC REPLACE OVERCROSSING	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 200 WESTLAKE VILLAGE CA 91361 (562)863-3176	SHAHIDI, SHAINÉ 850 S VIA LATA SUITE 100A COLTON, CA 92324 (951)232-7839	\$18,127,737 \$17,589,994 \$2,728	03/04/21 03/25/21 04/24/25	92% 96%
08-SBD-215-3.6/6 08-1J6304 ACIM-215 -(1)2 --()		SAN BERNARDINO COUNTY IN COLTON AND SAN BERNARDINO FROM 0.2 MILE SOUTH OF 10/215 SEPARATION TO MILL STREET UNDERSROSSING INDIVIDUAL SLAB REPLACEMENT (RSC) AND RHMA	SECURITY PAVING COMPANY, INC. THOMAS MATTIVI 3075 TOWNSGATE ROAD SUITE 200 WESTLAKE VILLAGE, CA 91361 (818)943-7338	SHAHIDI, SHAINÉ 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (951)232-7839	\$14,829,046 \$13,379,666 \$173,973	09/22/23 10/18/23 05/30/25	100% 91%
08-SBD-247-/23 08-1J2704 ACST-P247-(015)E --()		SAN BERNARDINO COUNTY IN YUCCA VALLEY FROMROUTE 62 TO 0.4 MILE WEST OF GIN ROAD RUBBERIZED HMA, HMA (TYPE A), COLD PLANE A	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)949-1771	SAOUD, WALID 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4349	\$21,990,603 \$0 \$0	01/31/25 03/06/25 10/21/25	0% 0%
08-SBD-330-29.6/43.9 08-1R6404 20.20.201 130		DAMAGE REPAIR RESULTED FROM AN ATMOSPHERIC RIVER STORM FROM FEBRUARY 12 TO 14, 2025. DIR'S ORDER EMERGENCY F.A. DAMAGE REPAIR CAUSE BY ATMOSPHERIC STORM	RIVERSIDE CONSTRUCTION COMPANY, INC. 4225 GARNER ROAD RIVERSIDE, CA 92501	WANG, TSUNG 850 S VIA LATA UNIT 104 COLTON, CA 92324 (951)232-6415	\$6,585,000 \$0 \$0	02/27/25 02/27/25 05/05/25	0% 0%
08-SBD-330-296.0/43.9 08-1R3304 20.20 201130		REPAIR DAMAGES FROM LINE FIRE FROM HIGHLAND AVE OC BRIDGE TO SR-18 /SR- 330 JUNCTION DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGES CAUSED BY LINE FIRE	RIVERSIDE CONSTRUCTION CO. 4225 GARNER ROAD RIVERSIDE, CA 92501	WANG, TSUNG 850 S VIA LATA UNIT 104 COLTON, CA 92324 (951)232-6415	\$14,185,000 \$13,441,416 \$855,713	09/16/24 11/14/24 05/30/25	100% 95% OVER RUN
08-SBD-395-4.0/49 08-1G6404 ACNH-P395-(351)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONSFROM ROUTE 15/395 SEPARATION TO 3.1 MILES NORTH OF ROUTE 58/395 SEPARATION REPLACE ASPHALT CONCRETE SURFACING, COLD P	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)578-9600	LOZA, SHAUN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4717	\$36,830,098 \$35,563,731 \$606,164	10/25/23 11/28/23 04/21/25	99% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 137

04/28/25

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-5718-/0 08-0R8504		SAN BERNARDINO COUNTY AT NIPTON AT MOUNTAIN PASS MAINTENANCE STATION AT 94200CLARK MOUNTAIN ROAD BUILDING WORK.	RE CHAFFEE CONSTRUCTION INC 1253 EVERGREEN ROAD, SUITE 3 WRIGHTWOOD CA 92397 (760)249-8086	NGUYEN, KHOA 222 E MAIN ST STE #208 BARSTOW, CA 92311 (951)232-8611	\$1,531,252 \$1,510,921 \$0	11/08/23 11/29/23 03/28/25 04/16/25	100% 100% COMPLETED
HM2							
08-VAR-10-8.8/60.9 08-1J9104		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING CMS SYSTEMS, SIGN FOUNDATION AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	SALLOUM, GEORGE 760 S VIA LATA SUITE 100 COLTON, CA 92324 (909)601-5120	\$6,326,403 \$6,196,415 \$0	10/11/23 11/01/23 04/21/25 04/21/25	100% 98%
08-VAR--/0 08-1N2204		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FURNISH & PLACE POLYESTER CONC OVERLAY, FU	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	SHBAITA, JASON 850 S VIA LATA 100A COLTON, CA 92324 (909)665-4302	\$4,353,576 \$3,924,791 \$0	06/13/24 07/10/24 03/21/25 04/17/25	100% 100% COMPLETED
08-VAR--/0 08-1M5904		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS STRUCTURAL CONC, BRIDGE REMOVAL AND BAR R	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618 (909)684-4973	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)538-5315	\$4,150,471 \$2,092,080 \$0	04/25/24 05/22/24 03/30/25	99% 50%
08-VAR--/0 08-1N4704		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFY FO CABLE, CAMERA & ROADSIDE WEATHER	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DRIVE VISTA CA 92081 (619)919-3869	YAACOUB, LAWRENCE 464 W 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$2,672,642 \$569,563 \$445,951	06/26/24 08/07/24 10/09/25	19% 21%
08-VAR--/0 08-1J8504 ACST-X071-(077)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FURNISH SIGN STRUCTURE AND INSTALL CHANGEA	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	ELZAWY, GEORGE 850 S. VIA LATA SUITE 104 COLTON, CA 92324 (951)212-4988	\$14,057,592 \$0 \$0	08/29/24 09/10/24 03/16/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 138

04/28/25

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0 08-1J8604 ACNH-X071-(076)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MODIFYING CMS SYSTEMS AND FURNISH SIGN STR	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)292-6906	YAACOUB, LAWRENCE 464 W 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$14,058,863 \$0 \$0	05/01/24 06/05/24 03/01/26	0% 0% SUSPENDED
08-VAR--/0 08-1J8404 ACST-000C-(557)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS INSTALL CMS SYSTEM, FURNISH SIGN STRUCTURE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	NGUYEN, KHOA 222 E MAIN ST STE#208 BARSTOW, CA 92311 (951)232-8611	\$12,482,540 \$1,404,670 \$1,404,670	06/28/24 08/14/24 12/15/25	8% 11%
08-VAR--/0 08-1N9604		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING TRAFFIC MONITORING STATIONS, BON	KANAAN CONSTRUCTION, INC. 230 S. IRWINDALE AVE AZUSA CA 91702 (626)334-5775	SALLOUM, GEORGE 750 S VIA LATA SUITE 100 COLTON, CA 92324 (909)601-5120	\$1,028,192 \$714,423 \$183,860	06/21/24 08/16/24 05/29/25	34% 70%
08-VAR--/0 08-1H8804		RIVERSIDE COUNTY AT VARIOUS LOCATIONS CAMERA SYSTEMS, ROLLED EROSION CONTROL PRO	INDUS GENERAL INC. 1851 HERITAGE LANE STE 129 SACRAMENTO CA 95821	SOSTROM, DENISE 119 N. MAPLE ST. STE A CORONA, CA 92880 (951)232-7608	\$593,973 \$82,039 \$7,350	06/27/24 10/01/24 11/25/25	50% 14%
08-VAR--/0 08-1N2504		RIVERSIDE COUNTY AT VARIOUS LOCATIONS POLYESTER CONC OVERLAY, CLEAN EXP JT, DECK	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	AVILA, XAVIER 119 N. MAPLE ST, STE A CORONA, CA 92880 (951)830-6837	\$2,405,930 \$2,454,402 \$0	05/08/24 06/07/24 07/09/25	65% 96%
08-VAR--/0 08-1E1404 SSTG-S079-(048)E --()		RIVERSIDE COUNTY AT VARIOUS LOCATIONS MGS, CONCRETE BARRIER AND VEGETATION CONTR	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET STE D204 COSTA MESA, CA 92626 (951)674-7352	BERGEVIN, MICHAEL 9225 STELLAR COURT SUITE B CORONA, CA 92883 (909)277-8584	\$7,535,589 \$3,377,218 \$975,783	04/25/24 06/05/24 02/04/26	27% 45%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 139
04/28/25

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0 08-1H9914 SSTG-000C-(554)E --()		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL ROADSIDE SIGN-ONE POST, FURNISH SI	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	AVILA, XAVIER 119 N MAPLE ST STE A CORONA, CA 92880 (951)830-6837	\$3,618,670 \$2,570,967 \$191,240	01/03/24 01/23/24 06/30/25	79% 71%
08-VAR--/0 08-1H9924 ACST-000C-(552)E --()		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL ROADSIDE SIGN-ONE POST, & FURNISH	GBA ENGINEERING, INC. 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886 (714)510-6700	MINEO, NICHOLAS 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (909)665-4200	\$2,135,964 \$1,914,412 \$0	04/15/24 06/05/24 04/10/25	88% 90% SUSPENDED

Totals:	Authorized Final Amt:	<u>\$1,482,671,218</u>	Completed to Date:	<u>\$877,748,358</u>	Work This Month:	<u>\$51,427,845</u>
----------------	------------------------------	-------------------------------	---------------------------	-----------------------------	-------------------------	----------------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 140

04/28/25

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-168-17.6/18.3 09-374704 ACST-X027-(012)E --()		INYO COUNTY IN AND NEAR BISHOP ON ROUTE 395 FROM 0.1 MILE SOUTH OF JAY STREET TO BARLOW LANE AND ON ROUTE 168 FROM PIONEER LANE TO HMA (TYPE A), MINOR CONCRETE, AND LIGHTING	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420		\$22,608,806 \$0 \$0	02/21/25 03/18/25	0% 0%
09-INY-190-68.8/128 09-401104		IN INYO COUNTY NEAR STOVEPIPE WELLS FROM 7.7 MILES WEST OF WILDROSE CANYON ROAD TO 5.5 MILES EAST PF WEST DANTES VIEW ROAD. DIRECT DEATH VALLEY FLOOD DAMAGE REPAIR	ROAD AND HIGHWAY BUILDERS LLC. PO BOX 70846 RENO, NV 89570	CHERENZIA, DAMON 500 S. MAIN STREET BISHOP, CA 93514 (760)920-3460	\$21,563,000 \$12,821,675 \$0	08/28/23 10/30/23 04/22/25	100% 59% OVER RUN
20.XX 201130							
09-INY-395-29.2/41.8 09-213404 ACNH-P395-(348)E --()		IN INYO COUNTY NEAR OLANCHA AND CARTAGO FROM 1.4 MILES SOUTH OF LOS ANGELES AQUEDUCT BRIDGE TO 0.2 MILE SOUTH OF ASH CREEK BRIDGE CONSTRUCT 4 LANE EXPRESSWAY	FISHER SAND & GRAVEL CO 1302 W. DRIVERS WAY TEMPE AZ 85284 (480)730-1033	DAMON CHERENZIA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)920-3460	\$80,910,537 \$66,806,063 \$0	10/22/21 11/23/21 06/05/25	95% 81%
HE14							
09-INY-395-91.6/100.8 09-379104 ACNH-P395-(354)E --()		INYO COUNTY AT AND NEAR BIG PINE FROM 0.1 MILE SOUTH OF ELNA ROAD TO SOUTH JUNCTION ROUTE 168 CONSTRUCT HMA, CURB RAMPS, AND ELECTRICAL	ROAD AND HIGHWAY BUILDERS, LLC. 950 E MUSTANG RD SPARKS NV 89434		\$28,888,888 \$0 \$0	02/20/25 03/21/25	0% 0%
09-INY-5709-/0 09-379504		INYO COUNTY AT INDEPENDENCE AT THE INDEPENDENCE MAINTENANCE STATION AT 665 NORTH EDWARDS STREET CONSTRUCT BUILDING AND PLACE HMA.	FEC FUTURE CONTRACTORS AND ENGINEERS INC 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	GEORGE ELZAWY 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)920-2475	\$4,545,941 \$2,903,000 \$475,455	05/17/24 06/26/24 08/13/25	52% 64%
09-KER-58-116.2/142.9 09-387704 SNHG-P058-(134)E --()		KERN COUNTY AT VARIOUS LOCATIONS FROM BUSINESS ROUTE 58 OVERCROSSING TO BORON AVENUE OVERCROSSING. CONSTRUCT MIDWEST GUARDRAIL SYSTEMS AND ME	SB GENERAL ENGINEERING, INC. 12125 LAKESIDE AVENUE LAKESIDE CA 92040 (619)390-6570	HIN HARTANTO 1858 ROSAMOND BLVD ROSAMOND, CA 93560 (760)937-3243	\$627,070 \$0 \$0	02/10/25 02/27/25 06/09/25	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 141

04/28/25

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-KER-5756-/92 09-367504		KERN COUNTY IN TEHACHAPI AT THE TEHACHAPI HIGHWAY MAINTENANCE STATION AT 305 INDUSTRIAL PARKWAY BUILDING WORK, HOT MIX ASPHALT (TYPE A).	BOWE CONTRACTORS INC. 609 BAILEY CT TEHACHAPI CA 93561 (661)940-0899	HIN HARTANTO 1858 ROSAMOND BLVD. ROSAMOND, CA 93560 (760)937-3243	\$17,332,539 \$16,828,708 \$0	03/23/23 06/05/23 05/01/25	44% 97%
HA12							
09-MNO-395-9.8/12.6 09-378804 ACNH-P395-(353)E --()		MONO COUNTY NEAR TOM'S PLACE FROM 0.5 HAT CREEK CONSTRUCTION & MILENORTH OF LOWER ROCK CREEK ROAD TO MATERIALS, INC. 1.3 MILES SOUTH OF SOUTH LANDING OVERCROSSING PLACE HMA AND ASPHALT BASE, RECYCLE PAVEME	24339 STATE HWY 89 N. BURNEY CA 96013		\$13,528,809 \$0 \$0	08/29/24 10/30/24	0% 0%
09-MNO-395-58.2/60.4 09-366404 HSNH-P395-(349)0 --()		MONO COUNTY ABOUT 6 MILES NORTH OF LEE VINING FROM ROUTE 167 TO 0.4 MILE NORTH OFCONWAY RANCH ROAD HOT MIX ASPHALT (TYPE A), IMPORTED BORROW,	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (661)399-3361	DAVID CARRUBA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8955	\$7,838,858 \$7,507,493 \$60,479	04/03/23 04/24/23 06/30/25	84% 93%
09-MNO-395-91.6/93.4 09-368004 HSNH-P395-(352)E --()		MONO COUNTY ABOUT 16 MILES NORTH OF BRIDGEPORT FROM BURCHAM FLAT ROAD TO 0.3 MILE SOUTH OF ROUTE 108 HOT MIX ASPHALT (TYPE A), RAIL ELEMENT WAL	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420	DAVID CARRUBA 500 SOUTH MAIN STREET (760)937-8955	\$16,285,466 \$11,911,520 \$52,206	02/29/24 03/20/24 10/15/25	15% 73%
09-VAR--/0 09-397904		KERN COUNTY AT VARIOUS LOCATIONS PLACE PAVEMENT DELINEATION AND MODIFY SIGN	HIGH-LIGHT ELECTRIC, INC. 1460 E. COOLEY DRIVE, STE 100 COLTON CA 92324 (951)352-9646	HIN HARTANTO 1858 ROSAMOND BLVD. ROSAMOND, CA 93560 (760)937-3243	\$738,888 \$567,175 \$0	06/25/24 08/06/24 05/14/25	73% 77%

Totals:	Authorized Final Amt:	<u>\$214,868,803</u>	Completed to Date:	<u>\$119,345,633</u>	Work This Month:	<u>\$588,139</u>
----------------	------------------------------	-----------------------------	---------------------------	-----------------------------	-------------------------	-------------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 142

04/28/25

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-49-16.4/17.2 10-1P5904		AMADOR COUNTY IN AND NEAR PLYMOUTH FROM 0.1 MILE SOUTH OF BUSH STREET TO 140 EMPIRE AVE 0.2 MILE NORTH OF LAVERONE STREET CONSTRUCT BIKE TRAIL WITH HMA (TYPE A) AND	GEORGE REED, INC. MODESTO CA 95354	JONATHAN NGAI 19596 MONO WAY SONORA CA. 95370 (209)279-3514	\$1,145,690 \$0 \$0	10/02/24 10/16/24 05/27/25	0% 0%
10-AMA-88-5.5/14.3 10-0Q2104 ACNH-P088-(074)E --()		AMADOR COUNTY NEAR MARTELL FROM 0.7 MILE WEST OF IONE-BUENA VISTA ROAD TO 0.2 MILE EAST OF KENNEDY FLAT ROAD REPAIR FAILED PAVEMENT AND RESURFACE EXIST	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	JONATHAN NGAI 19596 MONO WAY SONORA CA. 95370 (209)279-3514	\$7,919,500 \$227,538 \$227,538	11/25/24 12/18/24 09/23/25	13% 3%
10-AMA-88-54.7/60.8 10-0K1304		AMADOR COUNTY ABOUT 40 MILES EAST OF JACKSON AT VARIOUS LOCATIONS FROM FOSTER MEADOW ROAD TO 0.9 MILE EAST OF SHOT ROCK VISTA POIN REMOVE AND REPLACE DRAINAGE PIPES AND RESU	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE 107 LODI CA 95240 (209)479-3608	\$2,149,410 \$0 \$0	12/04/24 12/27/24 05/16/25	0% 0% SUSPENDED
10-CAL-4-15.9/16.3 10-1H5004		.NEAR ANGELS CAMP, AT WEST BRANCH CHEROKEE CREEK BRIDGE NO. 30-0036. CHEROKEE CREEK BRIDGE BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIRCLE ST RANCHO CORDOVA CA 95742 (916)852-5530	JESSICA GARCIA 850 SOUTH GUILD AVE. SUITE 107 LODI CA 95240 (209)624-6397	\$4,453,785 \$1,524,840 \$0	11/18/22 12/01/22 07/31/25	100% 35% OVER RUN
HA21							
10-CAL-12-9.9/10.3 10-1J8204 HSST-S012-(001)E --()		CALAVERAS COUNTY IN AND NEAR VALLEY SPRINGS FROM 0.1 MILE EAST OF CHESTNUT STREET TO 0.1 MILE WEST OF LIME CREEK ROAD CONSTRUCT INTERSECTION SIGNAL, CURB RAMPS,	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354		\$3,682,280 \$0 \$0	03/24/25 04/15/25	0% 0%
10-CAL-26-21.8/30.3 10-0V4804 ACST-S026-(032)E --()		CALAVERAS COUNTY NEAR MOKELUMNE HILL AT VARIOUS LOCATIONS FROM 3.6 MILES EAST OF ROUTE 49 TO 0.9 MILE WEST OF WOODHOUSE MINE ROAD SLOPE STABILIZATION AND CONSTRUCT RETAININ	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742	PAWAN GARG 850 SOUTH GUILD AVE. SUITE 107 LODI CA 95240 (209)279-3514	\$7,197,400 \$1,100,983 \$609,483	09/09/24 10/08/24 12/12/25	11% 15%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 143

04/28/25

District 10							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-5-.5/.8 10-1C7904 CIMG-005 -(156)E --()		IN MERCED COUNTY, ON INTERSTATE 5, SOUTH OF LOS BANOS, AT THE JOHN ERRECA SRRA REPLACE SAFETY ROADSIDE REST AREA	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS RD., SUITE 9 CONCORD CA 94520 (925)627-1700	ZUBAIR ANWAR 952 GOODWIN DR. RIPON CA 95366 (559)977-5907	\$28,930,499 \$30,005,939 \$1,035,967	12/17/21 01/06/22 05/31/25	87% 100%
HA26							
10-MER-33-.6/1.5 10-1G2504 ACST-X047-(015)E --()		MERCED COUNTY IN AND NEAR DOS PALOS ON ROUTE 33 FROM 0.3 MILE SOUTH OF VALERIA STREET TO 0.1 MILE NORTH OF SANTOS STREET AND IN GU CONSTRUCT CURB RAMP, SIDEWALK, AND DRIVEWA	DIRT DYNASTY, INC. 4110 MEADOW OAKS DR. VALLEY SPRINGS CA 95252	TOFAEL ANWAR 530 W.16TH ST SUITE#D MERCED CA 95340 (209)470-6417	\$4,870,519 \$4,651,928 \$145,739	12/04/23 12/27/23 06/30/25	96% 95%
HB71							
10-MER-99-3.3/6.9 10-1K0904		MERCED COUNTY NEAR MERCED AT VARIOUS LOCATIONS FROM PLAINSBURG ROAD OVERCROSSING TO LE GRAND ROAD OVERCROSSING PLANT ESTABLISHMENT AND INSTALL DECORATIVE	EMPIRE LANDSCAPING INC. 26945 COUNTRY ROAD 97D DAVIS CA 95616 (530)400-3943	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$1,047,420 \$554,354 \$8,000	05/30/23 06/26/23 05/03/29	100% 55%
10-MER-99-6.8/34.1 10-1P7504		MERCED COUNTY AT VARIOUS LOCATIONS FROM LEGRAND ROAD OVERCROSSING TO EL CAPITAN WAY UNDERCROSSING COLD PLANE AC PAVEMENT AND PLACE POLYESTER	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	TOFAEL ANWAR 530 W. 16TH STREET SUITE D MERCED, CA 95340 (209)470-6417	\$2,178,580 \$2,058,893 \$59,937	03/06/24 04/03/24 05/13/25	96% 92%
10-MER-99-19.5/20.7 10-3A7214		IN AND NEAR ATWATER, AT ATWATER - MERCED EXPRESSWAY INTERCHANGE. HIGHWAY PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	TOFAEL ANWAR 2374 INDUSTRIAL ROWE. TURLOCK, CA.95380 (209)470-6417	\$1,386,255 \$1,325,648 \$2,430	11/15/22 12/21/22 11/13/26	0% 0%
HA22							PLANT EST SATIS
10-MER-165-16.5/26.8 10-1K4304		MERCED COUNTY NEAR LOS BANOS FROM 1.5 MILES NORTH OF WOLFSEN ROAD TO 0.1 MILE SOUTH OF ROUTE 140 RHMA (GAP GRADED), HMA AND COLD PLANE ASPH	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722		\$5,999,312 \$0 \$0	06/26/24 07/31/24	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 144

04/28/25

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MPA-49-1.8/6.3 10-1M0504		MARIPOSA COUNTY NEAR BOOTJACK AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF HARRIS ROAD TO 0.5 MILE SOUTH OF STUMPFIELD MOUNTAIN ROA CULVERT REPLACEMENT AND DRAINAGE IMPROVEME	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722	JONATHAN NGAI 19596 MONO WAY SONORA CA 95370 (209)279-3514	\$746,004 \$598,467 \$0	06/13/24 08/16/24 12/24/24	90% 80%
10-MPA-140-12.0/22.1 10-0Y7704 ACNH-P140-(041)E --() HA22		MARIPOSA COUNTY NEAR MARIPOSA FROM 1.3 MILES EAST OF CATHEYS VALLEY PARK TO 0.1 MILE NORTH OF ROUTE 49 REPLACE AC SURFACING, PLACE HMA AND RHMA,	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)352-2351	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 (559)341-2018	\$11,816,784 \$13,575,177 \$556,473	07/11/23 07/28/23 05/02/25	94% 98%
10-MPA-140-293.0/29.3 10-1S5204		REPLACE FENCE, GATE AND GATE CONTROL AMA AND MPA COUNTY 10A2717 10A2717 REPLACE FENCE, GATE AND GATE CONTROL	RANCH FENCE INC. DIRS EFA 5071 COLE ROAD MARIPOSA CA 95338	JONATHAN NGAI 19596 MONO WAY SONORA CA 95370 (209)279-3514	\$1,986,000 \$980,775 \$0	12/31/24 12/31/24 09/19/25	29% 49%
20.202011 130							
10-SJ-4-.5/.5 10-1R9904		REPLACE SUBMARINE CABLE MARITIME NAVIGATION BEACONS @ LITTLE POTATO SLOUGH BRIDGE. CO.SJ, RTE 4,12, PM 0.51, 5.00 DIRS EFA 10A2602 REPLACE SUBMARINE CABLE & MARITIME BEACONS	GOLDEN STATE BRIDGE INC. 3701 MALLARD DR. BENICIA, CA. 94510	CHRIS HANSON 3663 ARCH ROAD, SUITE 500 STOCKTON, CA. 95215 (209)479-4053	\$960,000 \$0 \$0	08/11/23 10/09/23 06/01/25	0% 0%
20.20.201 130							
10-SJ-4-6.9/8.1 10-1T8904		REPAIR & DETER FURTHER PAVEMENT SETTLEMENTON RTE4 BETWEEN TRACY BLVD & BACON ISLAND 10-1T8904, DIRS EFA 10A2760	GEORGE REED INC. P.O. BOX 4760 MODESTO CA 95352	CHRIS HANSON 3663 ARCH ROAD STE 500 STOCKTON 95215 (209)479-4053	\$446,000 \$454,628 \$0	11/22/24 01/10/25 04/04/25	67% 99%
20.20.201 130							
10-SJ-4-16.0/19.4 10-1F1804 ACNH-P004-(162)E --()		SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF ROUTE 4/5 SEPARATION TO 0.4 MILE WEST OF ROUTE 4/99 SEPA BRIDGE WORK, CONCRETE BARRIER, AND INSTALL	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 LODI, CA 95240 (559)341-2018	\$26,845,249 \$15,409,330 \$1,252,975	09/20/23 10/05/23 02/13/26	54% 57%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 145

04/28/25

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-20.5/20.8 10-1L2804 HSNH-P004-(165)E --()		SAN JOAQUIN COUNTY NEAR STOCKTON FROM 0.2 MILE WEST OF WALKER LANE TO 0.1 MILE EAST OF WALKER LANE INSTALL LEFT-TURN CHANNELIZATION.	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710		\$1,333,592 \$0 \$0	01/28/25 02/27/25	0% 0%
10-SJ-4-141.0/14.1 10-1R8804		REPAIR GARWOOD BRIDGE (29-0050) DAMAGED BY FIREIN SJ COUNTY. CT10-1R8804,10230000243 DIRS EFA 10A2592 REPAIR GARWOOD BRIDGEWITH EMERGENCY WORK.0	MYERS & SONS CONSTRUCTION LLC. 45 MORRISON AVENUE. SACRAMENTO, CA. 95838	MAGDY FARID 952 GOODWIN DR. RIPON, CA.95366 (209)607-8786	\$975,000 \$503,150 \$0	07/14/23 09/18/23 11/20/25	100% 52% OVER RUN
20.20.201 130							
10-SJ-4-/0 10-1E6104		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS UPGRADE DRAINAGE PUMP PLANTS	KOCH & KOCH INC 13084 JOHN BAUER AVE GRASS VALLEY CA 95945 (530)432-4000	TROY SCHEIBER 850 SO. GUILD AVE LODI, CA 95240 (559)341-2018	\$4,276,167 \$4,078,585 \$0	11/23/22 12/22/22 04/02/25 04/18/25	84% 96% COMPLETED
10-SJ-5-.3/3.5 10-1R7004		SAN JOAQUIN COUNTY NEAR LATHORP AT VARIOUSLOCATIONS FROM GAFFERY ROAD OVERCROSSING TO ROUTE 5/132 SEPARATION REPLACE JOINT SEAL AND PLACE POLYESTER CON	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838		\$2,569,567 \$0 \$0	04/03/25 04/18/25	0% 0%
10-SJ-5-19.6/24 10-1P7204		SAN JOAQUIN COUNTY IN AND NEAR STOCKTON ATVARIOUS LOCATIONS FROM ROTH ROAD UNDERCROSSING TO WALKER SLOUGH BRIDGE POLYESTER CONCRETE OVERLAY, STRUCTURAL CON	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	DAVID ABLE 3663 ARCH ROAD, SUITE 500 STOCKTON CA, 95215 (209)483-5812	\$5,869,860 \$5,647,476 \$510,767	05/10/24 06/05/24 05/22/25	88% 94%
10-SJ-5-32.5/49.8 10-1E3004 B1IM-0056-(361)E --()		SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.2 MILE SOUTH OF HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE REMOVE EXISTING PAVEMENT AND REPLACE WITH	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	ARIEL MENDOZA 850 S. GUILD AVENUE SUITE 107 LODI, CA 95240 (209)639-4686	\$103,260,824 \$59,562,083 \$5,996,729	01/12/24 03/08/24 02/06/26	26% 56%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 146

04/28/25

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-.1/.1 10-1T6804		REPLACE FAILED AND FAILING MECHANICAL COMPONENTS ON MOKULEMNE RIVER BRIDGE SJ COUNTY SR12 DIRS EFA 10A2746 REPAIR MECHANICAL COMPONENTS MOKULEMNE BR	GOLDEN STATE BRIDGE 3701 MALLARD DRIVE BENICIA CA 94510	CHRIS HANSON 3663 ARCH ROAD STE 500 STOCKTON 95215 (209)479-4503	\$485,000 \$158,676 \$0	10/11/24 12/10/24 05/31/25	50% 33%
20.20.201 130							
10-SJ-99-7.9/7.9 10-1T5604		BRIDGE GIRDER REPAIR IN SJ COUNTY AT ACAMPO RD AND LOUISE AVE, IN STA CO AT KANSAS AVE 10A2765, 10-1T5604 DIRS EFA 10A2765 BIDGE GIRDER REPAIR	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA. 94901	CHRIS HANSON 3663 ARCH ROAD, STE 500 STOCKTON, CA. 95215 (209)479-4053	\$735,000 \$0 \$0	11/08/24 11/25/24 06/30/25	0% 0%
20.20.201 130							
10-SJ-99-21.6/0 10-1N9004 HSNH-P099-(694)E --()		SAN JOAQUIN COUNTY NEAR STOCKTON AT WILSONWAY OVERCROSSING REPLACE GUARDRAIL WITH CONCRETE BARRIER AN	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550		\$735,010 \$0 \$0	03/28/25 04/24/25	0% 0%
10-SJ-99-21.9/21.9 10-1U1004		REPAIR CALVARAS RIVER OC BRIDGE HIT BRIDGE 290095 10A2779 DIRS EFA 101U1004 REPLACE DAMAGED GIRDER 1 AND DIAPHRAGM1	VIKING CONSTRUCTION CO INC. 3835 SECURITY PARK DRIVE RANCHO CORDOVA, CA 95752	CHRIS HANSON 3663 ARCH ROAD, SUITE 500 STOCKTON, 95215 (209)479-4503	\$1,235,000 \$0 \$0	12/06/24 02/20/25 05/23/25	0% 0%
20.20.201 130							
10-SJ-99-28.4/29.7 10-1Q2604		SAN JOAQUIN COUNTY IN AND NEAR LODI AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF HARNEY LANE OVERCROSSING TO 0.2 MILE NORTH OF ROUTE MODIFY TRAFFIC MONITORING STATIONS.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650	TROY SCHEIBER 850 SOUTH GUILD AVE SUITE 107 LODI, CA 95240 (559)341-2018	\$580,080 \$539,897 \$0	05/15/24 06/10/24 03/27/25	83% 93%
10-SJ-99-28.7/31.7 10-1H6504 ACNH-P099-(681)E --()		SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.4 MILE NORTH OF HARNEY LANE OVERCROSSING TO 0.2 MILE NORTH OF TURNER ROAD OVERCROSSING HIGHWAY PLANTING AND IRRIGATION.	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868	ARIEL MENDOZA 850 S. GUILD AVE. LODI, CA 95240 (209)639-4686	\$3,619,014 \$3,614,760 \$137,654	10/19/23 11/28/23 05/12/25	94% 97%
HA25							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 147

04/28/25

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-120-.6/T6.8 10-1C9604		IN AND NEAR MANTECA AND LATHROP, FROM ECONOLITE SYSTEMS, INC. ROUTE 5 TO ROUTE 99; ALSO ON ROUTE 5 AT PM R13.34 AND ON ROUTE 99 AT PM 4.56. INSTALL FIBER UPGRADE EXISTING COMMUNICATION	1250 N. TUSTIN AVE ANAHEIM CA 92807	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$4,170,185 \$3,768,225 \$0	10/20/21 12/14/21 04/30/25	100% 90%
HB4N							
10-SJ-132-.3/0 10-1L1804		SAN JOAQUIN COUNTY AT CHRISMAN ROAD OVERCROSSING WIDEN SHOULDERS.	TRACY GRADING & PAVING, INC. 5431 W GRANT LINE RD TRACY CA 95304	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$957,480 \$2,900 \$0	06/25/24 08/30/24 06/03/25	2% 0%
10-SJ-205-4.6/9 10-1C3304 ACIM-2056-(356)E --()		IN TRACY, WEST OF GRANT LINE ROAD TO EAST OF MACARTHUR DRIVE, INSTALL RAMP METERS AND OTHER INTELLIGENT TRANSPORTATION SYSTEM (ITS INSTALL ITS- PHASE 2	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT CONCORD CA 94520 (925)687-6666	HARMINDER DEOL 952 GOODWIN DRIVE RIPON CA 95366 (209)607-4910	\$17,815,912 \$11,279,375 \$127,366	04/05/22 05/03/22 03/10/26	29% 63%
HB4N							
10-STA-5-10.7/25.5 10-1H2804		STANISLAUS COUNTY IN AND NEAR PATTERSON ATVARIOUS LOCATIONS FROM FINK ROAD UNDERCROSSING TO KHALSA ROAD UNDERCROSSING PLACE POLYESTER CONCRETE SURFACING ON BRID	MYERS AND SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO CA 95838	ANWAR, ZUBAIR 952 GOODWIN DR RIPON, CA 95366 (559)977-5907	\$10,843,840 \$4,544,190 \$862,859	02/06/24 03/13/24 08/01/25	50% 37%
HA21							
10-STA-5-27.1/27.4 10-1C2704 CIMG-005 -(5)1 --()		STANISLAUS COUNTY ABOUT 1.0 MILE SOUTH OF SAN JOAQUIN COUNTY LINE AT THE WESTLEY SAFETY ROADSIDE REST AREA REPLACE SAFETY ROADSIDE REST AREA.	TSI ENGINEERING 4600 ROSEVILLE RD SUITE 140 NORTH HIGHLANDS CA 95660	ANWAR, ZUBAIR 952 GOODWIN DR RIPON, CA 95366 (559)977-5907	\$20,375,786 \$8,810,772 \$0	03/28/24 04/22/24 10/22/25	57% 43%
HA26							
10-STA-33-10.2/10.2 10-1T3104		REPAIR FAILED CULVERT STA COUNTY 10A2694, 1024000252 DIRS EFA REPAIR FAILED CULVERT	BAY CITIES PAVING AND GRADING P.O. BOX 6227 CONCORD, CA.94520	CHRIS HANSON 3663 ARCH RD STE 500 STOCKTON, CA.95215 (209)479-4053	\$335,000 \$229,153 \$0	05/07/24 07/31/24 08/09/24	23% 68%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 148

04/28/25

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-1.5/16 10-1R7704		ON SR 99 IN STA COUNTY BETWEEN PMS R1.5 AND R16 REMOVE DEBRIS, STABILIZE SLOPES, PLACE SLOPE PROTECTION AND TRAFFIC CNTRL DIRS EFA REPAIR STORM DAMAGE	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. P.O. BOX 1453 OAKDALE, CA 95361	HARMINDER DEOL 952 GOODWIN DRIVE RIPON, CA 95355 (209)609-4910	\$385,000 \$0 \$0	03/30/23 05/23/23 09/29/23	0% 0%
20.20.201 130							
10-STA-99-17.0/17 10-1S4904		REPLACE FENCE AND GATE WITHVANDAL- DETERRENT COCHRANECLEAR VUINVISIBLE WALL FENCE ANDGATE SYSTEM. 10A2730- DIRS EFA REPLACE FENCE, GATE AND GATE SYSTEM	SYNERGY CONST & DELOPMENT CORPOBAIDULLAH RASHID 5109 POMERADO WAY BAKERSFIELD CA 93313	952 GOODWIN DRIVE RIPON CA 95366 (209)470-8782	\$1,984,000 \$507,151 \$0	12/31/24 01/01/25 09/19/25	17% 26%
20.20.201 130							
10-TUO-49-20.4/0 10-1P6404		TUOLUMNE COUNTY IN SONORA AT VARIOUS LOCATIONS ON ROUTE 49 AT PARROTS FERRY ROAD AND ON ROUTE 108 FROM CROOKED LANE OVERCROSSING T DECORATIVE METAL PANELS AND RECONSTRUCT CH	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA SONORA CA 95370	JONATHAN NGAI 19596 MONO WAY SONORA CA 95370 (209)279-3514	\$813,964 \$642,969 \$0	08/16/24 10/31/24 06/17/25	45% 79%
10-VAR-4-/0 10-1F4004		SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL CMSS, CCTV, TMSS, VCS, RWIS AND FO	TENNYSON ELECTRIC INC. 7275 NATIONAL DR STE A2 LIVERMORE CA 94550	JUNHAO LIU 850 S GUILD AVE LODI, CA 95240 (530)812-7129	\$9,670,260 \$9,572,784 \$0	02/01/23 03/03/23 03/26/25 03/26/25	100% 100% COMPLETED
10-VAR-59-/0 10-0G8304 B1ST-X077-(014)E --()		MERCED COUNTY AT VARIOUS LOCATIONS BRIDGE SEISMIC RESTORATION.	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$15,815,330 \$10,720,370 \$512,835	10/31/23 11/27/23 11/07/26	61% 67%
HA21							
10-VAR--/0 10-1F9704		SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS UPGRADE TMS ELEMENT AND MAINTENANCE VEHICL	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688		\$10,743,752 \$0 \$0	02/26/25 03/27/25	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 149
04/28/25

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-VAR--/0 10-1N4204		STANISLAUS COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE, METHACRYLATE DECK, JOI	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838	LLCHARMINDER DEOL 952 GOODWIN DRIVE RIPON CA 95366 (209)609-4910	\$2,582,916 \$2,584,809 \$51,568	05/03/24 06/05/24 05/28/25	93% 99%
10-VAR--/0 10-1Q7504		SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS REPAIR FAILED AREA, POLYMER MODIFIED ASPHA	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$1,954,671 \$1,874,879 \$0	06/06/24 06/24/24 04/21/25	100% 94%
10-VAR--/0 10-1F9604		SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL FIBER OPTIC SYSTEM & MODIFY INTELL	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650 (916)259-2395	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$6,298,734 \$764,046 \$758,946	11/19/24 01/24/25 01/16/26	9% 12%
10-VAR--/0 10-1P7304		AMADOR AND EL DORADO COUNTIES AT VARIOUS LOCATIONS BRIDGE REHABILITATION AND POLYESTER CONCRE	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE#107 LODI CA 95240 (209)479-3608	\$1,119,183 \$1,021,092 \$0	03/12/24 04/10/24 03/15/25 04/23/25	96% 90% SUSPENDED
10-VAR--/0 10-1J0404		SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS BRIDGE REPAIR, ROCK SLOPE PROTECTION, AND	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)453-3732	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$1,216,756 \$1,029,141 \$0	06/27/24 08/06/24 04/18/25	100% 79%

Totals:	Authorized Final Amt:	<u>\$346,517,566</u>	Completed to Date:	<u>\$203,924,982</u>	Work This Month:	<u>\$12,857,266</u>
----------------	------------------------------	-----------------------------	---------------------------	-----------------------------	-------------------------	----------------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 150

04/28/25

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-0-/0 11-432194		REPAIR STORM DAMAGE DUE TO WEATHER EVENT AND FLASH FLOODING IN IMPERIAL COUNTY AT MULTIPLE LOCATIONS DIR S EMERGENCY L.B. REPAIR STORM DAMAGE	ROVE ENGINEERING, INC. P.O. BOX 2108 EL CENTRO, CA. 92244	LOPEZ, CARLOS 4050 TAYLOR STREET SAN DIEGO CA. 92110 (619)991-0827	\$5,985,000 \$5,999,979 \$0	09/01/23 03/15/24 12/31/24	50% 100%
20.20 201130							
11-IMP-8-4.6/8.6 11-432174		REMOVE BOULDERS AND REPAIR STORM DAMAGE FROM TROPICAL STORM HILARY. IN PO BOX 1400 IMPERIAL COUNTY ON I-8 DIR'S EMERGENCY L.B.8 REMOVE BOULDERS	SB GENERAL ENGINEERING, INC. LAKESIDE, CA 92040 (619)922-8572	LOPEZ, CARLOS G. 4050 TAYLOR ST. SAN DIEGO, CA 92110 (619)991-0827	\$6,985,000 \$4,869,367 \$0	08/20/23 12/20/23 12/31/25	1% 70%
20.20 201130							
11-IMP-86-34.8/64.1 11-2N1674		IMPERIAL COUNTY AT VARIOUS LOCATIONS FROM TRIFOLIUM CANAL BRIDGE (58-0017) TO GODETIA DITCH BRIDGE (58-0067) POLYESTER CONCRETE OVERLAY, APPLY METHACRY	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	JOSE SILLAS 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2006	\$3,479,469 \$3,395,030 \$0	06/04/24 06/20/24 03/28/25 03/28/25	100% 100% COMPLETED
11-IMP-98-32.1/32.5 11-080284 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. WIDENING SR-98 HIGHWAY FROM 4 LANES	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140 IRVINE CA 92618 (949)299-1400	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,246,161 \$1,272,124 \$0	12/04/20 12/24/20 03/30/23	25% 18%
11-SD-0-/0 11-432564		WRONG WAY ENHANCED DETERRENTS MULTIPLE LOCATIONS SAN DIEGO COUNTY DIR'S EMERGENCY L.B. WW ENHANCED DETERRENTS	SB GENERAL ENGINEERING, INC. PO BOX 1400 LAKESIDE, CA 92040	ERIC INOUYE 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1318	\$1,085,000 \$139,357 \$0	06/21/24 07/17/24 12/31/25	100% 13%
20.80 420000							
11-SD-0-/0 11-432524		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. EMERGENCY - REPAIR STORM DAMAGE. REPLACE FAILED CULVERTS DIR'S EMERGENCY L.B. REPAIR STORM DAMAGE	ROVE ENGINEERING, INC. PO BOX 2108 EL CENTRO, CA 92244 (760)425-0001	LOPEZ, CARLOS G. 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)991-0827	\$8,285,000 \$7,066,110 \$0	02/29/24 05/09/24 12/31/25	5% 85%
20.20 201130							

Page 151
04/28/25

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-0-/0 11-432674		REPLACE DAMAGED TMS ELEMENTS MULTIPLE LOCATIONS SAN DIEGO COUNTY DIR'S EMERGENCY L.B. REPLACE DAMAGED TMS ELEMENTS	SB GENERAL ENGINEERING, INC. PO BOX 1400 LAKESIDE, CA 92040	AHMAD HAIDARI 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)539-4431	\$3,985,000 \$0 \$0	12/16/24 02/19/25 05/12/27	0% 0% 0%
20.20 201130							
11-SD-0-/0 11-432504		IN SAN DIEGO COUNTY ALONG VARIOUS ROUTES. REPAIR FAILED DRAINAGE SYSTEMS REPAIR DAMAGED PAVEMENT DIR'S EMERGENCY L.B. REPAIR FAILED DRAINAGE	LB CIVIL CONSTRUCTION, INC. 324 E. VALLEY PKWY ESCONDIDO, CA 92025	HO, TYLER 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)518-2236	\$2,485,000 \$1,848,961 \$0	02/13/24 03/15/24 02/21/25	100% 74% OVER RUN
20.20 201130							
11-SD-0-/0 11-432484		REPAIR SINKHOLE DAMAGE DUE TO FAILED CULVERTS. IN SAN DIEGO COUNTY, IN SAN DIEGO AND CHULA VISTA ON RTE 805 AND 163 DIR'S EMERGENC REPAIR SINKHOLES	MONTANO PIPELINE, INC 231 4TH AVE CHULA VISTA, CA 91910	DAABAS, JALAL 4050 TAYLOR STREET SANDIEGO, CA 92110 (619)455-6151	\$1,485,000 \$1,443,070 \$0	02/01/24 04/24/24 12/30/24	3% 97%
20.20 201130							
11-SD-5-.3/36 11-431274		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMCAMINO DE LA PLAZA OVERCROSSING TO 0.3 MILE SOUTH OF VIA DE LA VALLE UNDERCROSSING PAVEMENT REHAB, BRIDGE REHAB, DRAINAGE, AN	KIEWIT INFRASTRUCTURE WEST CO. 12700 STOWE DRIVE, SUITE 180 POWAY CA 92064	TIMOTHY POPPE 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (619)936-6265	\$79,019,296 \$390,244 \$390,244	01/28/25 01/28/25 12/07/27	1% 0%
11-SD-5-.3/5 11-430674 ACST-X073-(150)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONVERT POTABLE IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	JOE IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$12,610,644 \$12,380,472 \$22,150	01/28/22 03/16/22 07/08/26	0% 0%
							PLANT EST SATIS
11-SD-5-.9/0 11-4C0034		SAN DIEGO COUNTY IN SAN YSIDRO AT THE ROUTE 5/805 SEPARATION REPLACE GATEWAY SIGN, INSTALL LANDSCAPE, H	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	ALFREDO MARTINEZ 2863 CARMEL VALLEY RD DEL MAR CA 92014 (619)701-0385	\$2,008,960 \$1,827,130 \$800	06/16/23 07/05/23 09/17/25	79% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 152

04/28/25

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-4.4/4.5 11-2T0444		SAN DIEGO COUNTY IN ENCINITAS AND CARLSBADFROM LA COSTA BR 235.17 TO 0.1 MILES NORTHOF AVENIDA ENCINAS BR 234.5 0.5 MILES WESTOF R BATIQUITOS LAGOON DOUBLE TRACK PROJECT	FLATIRON-SKANSKA-STACY AND WITBECK, A JOINT VENTURE 12121 SCRIPPS SUMMIT DR, #400 SAN DIEGO CA 92131	STEVE MCMILLAN 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$100,840,000 \$30,370,555 \$0	06/21/24 07/03/24 04/11/29	14% 30%
11-SD-5-4.6/4.6 11-432304		REPLACE PUMP SYSTEM AND FAILED COMPONENTS IN SAN DIEGO COUNTY ALONG I-5 AT PALM AVE PUMP STATION DIR'S EMERGENCY L.B. REPLACE PUMP SYSTEM	ALVAREZ AND SHAW, INC. 2101 ALPINE BLVD, STE C ALPINE, CA. 91901	NELMARK, JODO 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)857-4332	\$1,985,000 \$308,842 \$0	01/26/24 03/01/24 06/19/25	1% 16%
20.20 201130							
11-SD-5-16.0/16 11-431994		REPAIR BRIDGE DECK AT 5/163 SEPARATION IN SAN DIEGO COUNTY IN SAN PO BOX 1400 DIEGO ON I-5 AT 5/163 SEPARATION (BR.NO. 57-0391) DIR'S EMERGENC REPAIR BRIDGE DECK	SB GENERAL ENGINEERING, INC. SAN PO BOX 1400 LAKESIDE, CA 92040	LOPEZ, CARLOS G. 4050 TAYLOR ST. SAN DIEGO, CA 92110 (619)991-0827	\$5,985,000 \$5,858,925 \$0	08/09/23 10/09/23 12/31/24	2% 98%
20.20 201130							
11-SD-5-30.0/34.3 11-426504		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE SOUTH OF SORRENTO VIADUCT TO 0.2 MILENORTH OF DEL MAR HEIGHTS ROAD OVERCROSSING CONSTRUCT BIKE PATH, HMA, FIBER OPTIC, LAN	MONTANO PIPELINE INC 231 FOURTH AVE CHULA VISTA CA 91910	GENARO GENEL 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$7,303,574 \$6,916,457 \$6,143	03/23/23 04/25/23 05/09/25	96% 97%
11-SD-5-30.6/52.8 11-2N1754		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMROUTE 5/805 SEPARATION TO BROOKS STREET OVERCROSSING STRUCTURAL CONCRETE, POLYESTER CONCRETE OV	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	ALEX BALCE 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)318-5524	\$7,655,570 \$5,615,546 \$0	06/28/24 08/06/24 05/21/25	51% 73%
11-SD-5-34.7/36.3 11-2E1544		IN SDC IN SD FROM 0.6 MILE NORTH OF DEL MAR HEIGHTS RD OVERCROSSING TO VILLA DE LA VALLE UNDERXING. TO LOWER EXISTING ELEVATIONS AT THE	MARATHON CONSTRUCTION CORPORATION 10108 RIVERFORD RD CA, LAKESIDE 92040 (619)276-4401	JARED CORBITT 990 HIGHLAND DR. #308 SOLANA BEACH CA 92075 (858)220-3986	\$70,387,891 \$60,418,717 \$157,513	12/10/21 12/21/21 09/24/29	40% 86%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 153

04/28/25

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-37.4/52.6 11-2T35U4		IN CITY OF CARLSBAD FROM PALOMAR AIRPORT RD TO SR78 CONSTRUCT ONE HOV LANE IN EACH	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 12121 SCRIPPS SUMMIT DR. #400 SAN DIEGO, CA 92131 (760)637-0654	STEVE MCMILLAN 2863 CAMEL VALLEY RD DEL MAR, CA 92014 (858)518-3505	\$64,490,628 \$62,886,219 \$465	09/07/21 10/04/21 09/30/25	100% 96% OVER RUN
11-SD-5-37.4/52.6 11-2T36U4 ACIM-0051-(996)E 1115-6 -(00)0		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMLOMAS SANTA FE DRIVE UNDERCROSSING TO 0.2 MILES NORTH OF OCEANSIDE BOULEVARD UNDERCROSSI CONSTRUCT MULTI-MODAL ENHANCEMENT, SOUND W	FLATIRON-SKANSKA-STACY AND WITBECK, A JOINT VENTURE 12121 SCRIPPS SUMMIT DR #400 SAN DIEGO CA 92131	YONG PAK 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1481	\$80,745,893 \$61,309,239 \$2,605,915	10/20/23 11/20/23 08/08/25	50% 76%
11-SD-5-52.3/52.3 11-432474		REPAIR FAILED DRAINAGE SYSTEM DUE TO RECENT STORM EVENT. IN SAN DIEGO COUNTY, IN OCEANSIDE, ON I-5 SB DIR'S EMERGENCY L.B. REPAIR FAILED CULVERT	ROVE ENGINEERING, INC. PO BOX 2108 EL CENTRO, CA 92244 (760)425-0001	HAIDARI,AHMAD 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)539-4431	\$835,000 \$845,750 \$0	02/20/24 04/25/24 12/30/25	33% 99%
20.20 201130							
11-SD-5-54.2/54.2 11-432434		IN SAN DIEGO COUNTY IN THE CITY OF OCEANSIDE ON I-5 REMOVE AND REPLACE FAILED DRAINAGE SYSTEMSDIR S EMERGENCY L.B. REPAIR FAILED CULVERTS	MONTANO PIPELINE, INC. 231 4TH AVE CHULA VISTA, CA 91910	DAABAS, JALAL 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)455-6151	\$685,000 \$696,779 \$0	01/22/24 04/23/24 12/30/24	4% 100%
20.20 201130							
11-SD-8-2.9/11.7 11-2N2044		SAN DIEGO AND IMPERIAL COUNTIES IN SAN DIEGO FROM 0.5 MILE EAST OF ROUTE 163/8 SEPARATION TO JACKSON DRIVE UNDERCROSSING IN LA MES INSTALL RUMBLE STRIPS AND PAVEMENT MARKING	SB GENERAL ENGINEERING, INC. 12125 LAKESIDE AVENUE LAKESIDE CA 92040 (619)390-6570	FAHAD MASUD 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)403-2596	\$522,900 \$151,145 \$0	10/28/24 11/22/24 06/06/25	17% 29% SUSPENDED
11-SD-8-12.9/14.6 11-430434 B1IM-008 -(330)E --()		IN SAN DIEGO COUNTY IN LA MESA AND EL CAJON FROM 0.1 MILE WEST OF GROSSMONT BOULEVARD OVERCROSSING TO WEST MAIN STREET OVERCROSSIN BRIDGE REHABILITATION	EL GRIFFITH COMPANY 10660 SCRIPPS RANCH BLVD. SAN DIEGO CA 92123 (760)224-0889	JANELLE CLANTON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1418	\$21,437,945 \$21,271,381 \$837,148	07/16/22 08/19/22 05/30/25	100% 95% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 154

04/28/25

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-11-.6/2.7 11-056404 ACNH-P011-(011)E --()		SAN DIEGO COUNTY NEAR SAN DIEGO FROM 0.2 MILE WEST OF SANYO AVENUE UNDERCROSSING TO 0.2 MILE EAST OF SIEMPRE VIVA ROAD OVERCROSSING PERFORM GRADING, CONSTRUCT DRAINAGE FACILI	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET LAKESIDE CA 92040	STEVE MCMILLAN 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1435	\$13,250,892 \$4,985,371 \$1,804,111	12/20/24 01/21/25 07/30/25	29% 38%
11-SD-15-2.1/2.2 11-432444		REPAIR DRAINAGE CHANNEL DUE TO STORM EVENTIN SAN DIEGO COUNTY IN SAN DIEGO ALONG THEEB-94 AND SB I-15 CONNECTOR RAMP. DIR'S EMERGE REPAIR DRAINAGE CHANNEL	MONTANO PIPELINE, INC. 231 4TH AVE CHULA VISTA, CA 91910	AGUILAR, PEDRO 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)490-9264	\$2,385,000 \$1,248,883 \$0	02/01/24 05/08/24 12/31/25	69% 52%
20.20 201130							
11-SD-15-31.3/37.1 11-430514 ACSB-0154-(210)E --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM 0.2 MILE SOUTH OF ROUTE 15/78 SEPARATON TO 0.5 MILE NORTH OF DEER SPRINGS ROAD OVE MAINLINE PAVEMENT REHABILITATION,	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	JASON ALSHEIKH 871 N BROADWAY ESCONDIDO, CA 92025 (858)688-1473	\$44,908,873 \$34,705,073 \$238,603	05/27/22 06/27/22 09/01/25	100% 77%
11-SD-52-5.1/9 11-430254 ACNH-P052-(021)E --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE WEST OF CONVOY STREET OVERCROSSING TO 0.3 MILE EAST OF SANTO ROAD OVERCROSSING CONST AUX LANE, COMPACTION GROUTING, RHMA,	SCJ CSI CJA A JOINT VENTURE 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	TAI LAM 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1443	\$55,586,500 \$41,063,443 \$2,940,909	12/21/23 01/29/24 04/07/27	32% 73%
11-SD-54-1.8/1.8 11-432764		REPAIR FIRE DAMAGE TO THE BRIDGE ABUTMENT ALONG THE EB 54 TO SB 805 CONNECTOR SAN DIEGO COUNTY DIR'S EMERGENCY L.B. REPAIR FIRE DAMAGE TO THE BRIDGE ABUTMENT	SB GENERAL ENGINEERING, INC. PO BOX 1400 LAKESIDE, CA 92040	CARLOS LOPEZ 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)991-0827	\$1,059,000 \$0 \$0	01/03/25 04/08/25 06/30/25	0% 0%
20.20 201130							
11-SD-54-/6.4 11-424804 ACNH-P054-(009)E --()		SAN DIEGO COUNTY IN AND NEAR SAN DIEGO, NATIONAL CITY AND CHULA VISTA FROM ROUTE 54/5 SEPARATION TO 0.4 MILE EAST OF SWEETWATER RO MICRO-SURFACING, ISR, BRIDGE DECK REPAIR,	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY CA 91977 (619)602-0333	\$17,627,057 \$17,219,654 \$0	05/30/23 07/05/23 06/26/25	59% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 155

04/28/25

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-56-.3/3 11-2T3644		SAN DIEGO COUNTY IN SAN DIEGO FROM EL GRANITE CONSTRUCTION COMPANY CAMINO REAL UNDERCROSSING TO 0.3 MILE 580 W BEACH STREET WESTOF CARMEL VALLEY ROAD OVERCROSSING CONSTRUCT JPCP, HMA, RHMA-G, SIGNS, BARRIE	WATSONVILLE CA 95076	STEVE MCMILLAN 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$16,992,369 \$12,497,232 \$574,613	10/17/23 11/14/23 06/12/26	48% 74%
11-SD-56-.3/9.7 11-411904		SAN DIEGO COUNTY AT VARIOUS LOCATIONS MONTANO PIPELINE INC FROMEL CAMINO REAL UNDERCROSSING TO 231 FOURTH AVE ROUTE 56/15 SEPARATION CONSTRUCT ROCK BLANKET, FENCE, STRIPING, L	CHULA VISTA CA 91910 (619)838-6848	STEVE MCMILLAN 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$3,171,694 \$2,037,617 \$45,893	02/13/24 03/21/24 12/09/25	50% 63%
11-SD-76-17.2/24.1 11-2N0204		SAN DIEGO COUNTY NEAR PALA FROM ROUTE GRIFFITH COMPANY 76/15 SEPARATION TO PALA MISSION ROAD 3050 E. BIRCH ST COLD PLANE AND OVERLAY WITH RHMA GAP GRADE	BREA CA 92821	FAHAD MASUD 4050 TAYLOR ST. SAN DIEGO, CA 92110 (619)403-2596	\$4,440,244 \$132,791 \$0	06/14/24 07/12/24 07/07/25	25% 3% SUSPENDED
11-SD-78-.3/16 11-422304 BINH-P078-(121)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF ROUTE 78/5 SEPARATION TO 0.5 MILE WEST OF ROUTE 15/78 SEPARATION CULVERT REPLACEMENT - REHAB	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET LAKESIDE CA 92040 (858)587-3600	RAMESH NARAHARI 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1444	\$13,730,781 \$13,716,354 \$0	10/28/22 12/01/22 04/18/25	58% 99%
11-SD-78-3.3/72.9 11-2N1694		SAN DIEGO COUNTY AT VARIOUS LOCATIONS J. FRANCIS COMPANY FROMCOLLEGE BOULEVARD UNDERCROSSING 16197 KRAMERIA AVE. TO SAN FELIPE CREEK BRIDGE GRIND BRIDGE DECK, PLACE POLYESTER CONCRET	RIVERSIDE CA 92504	ALEX BALCE 4050 TAYLOR ST SAN DIEGO, CA 92110 (619)318-5524	\$2,377,800 \$2,333,075 \$0	05/30/24 06/18/24 03/21/25 03/21/25	100% 100% COMPLETED
11-SD-94-9.8/10.6 11-423804 ACNH-X073-(151)E --()		IN SAN DIEGO CO ON RTE 94 FROM E94/N125 SEP IN LEMON GROVE TO 0.1 MI 12200 BLOOMFIELD AVE. E/O SPRING ST UC IN LA MESA AND ON RTE 125 FR 0.6 MI S/O SPRI REHABILITATE PAVEMENT BY GRINDING	GRIFFITH COMPANY SANTA FE SPRINGS CA 90670 (562)929-1128	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$28,632,793 \$27,182,349 \$179,658	04/27/22 05/20/22 07/31/25	100% 94% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 156

04/28/25

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-125-9.3/13 11-430244 B1NH-P125-(021)E --()		SAN DIEGO COUNTY IN AND NEAR LEMON GROVE FROM 0.3 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO 0.2 MILE SOUTH OF ROUTE 125/94 SEP PLACE HMA, RHMA, SLAB REPLACEMENT, AND ELE	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$32,706,395 \$27,604,767 \$1,597,625	09/06/23 10/05/23 07/06/26	51% 81%
11-SD-125-9.6/13.2 11-411404 ACNH-P125-(020)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE FROM 0.1 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO ROUTE 94/125 SEPARATION ROADSIDE SAFETY IMPROVEMENTS.	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, SUITE 140 IRVINE CA 92618 (949)299-1400	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$3,186,724 \$672,143 \$0	08/11/21 09/14/21 06/19/23	16% 21%
11-SD-163-4.3/10.8 11-430484		SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF FRIARS ROAD OVERCROSSING TO KEARNY VILLA ROAD OVERCROSSI UPGRADE ROADSIDE SAFETY ELEMENTS, ELECTRIC	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	GENARO GENEL 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1376	\$8,054,619 \$8,318,047 \$49,340	12/06/23 01/10/24 04/21/26	36% 99%
11-SD-805-.5/14.6 11-2N1714		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM SOUTH ROUTE 805/5 SEPARATION TO ROUTE 805/15 SEPARATION METHACRYLATE REPLACE APPROACH SLABS, JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	JOHN TRAN 4050 TAYLOR ST SAN DIEGO, CA 92110 (916)639-4314	\$9,566,636 \$2,595,883 \$600,548	06/28/24 07/24/24 10/08/25	29% 27%
11-SD-805-3.5/13.9 11-429004 ACIM-805 -(1)6 --()		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF MAIN STREET UNDERCROSSING TO HOME AVENUE UNDERCROSSING MODIFY SIGNAL & LIGHTING SYSTEMS & REPLACE	SELECT ELECTRIC, INC. 1700 E VIA BURTON ANAHEIM CA 92806 (562)939-0418	ARASHDEEP PANNU 1463 BROADWAY EL CAJON CA 92921 (858)688-1531	\$6,774,505 \$6,576,760 \$141,869	05/19/23 06/16/23 06/27/25	63% 98%
11-SD-805-5.1/8.3 11-2T3434 TPLN-6211-(139)0 --()		SAN DIEGO COUNTY IN CHULA VISTA FROM PALOMAR STREET OVERCROSSING TO 0.5 MILE NORTH OF BONITA ROAD UNDERCROSSING SOUNDWALLS, WIDEN FREEWAY, STRUCTURES, LAN	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS ROAD SUITE 9 CONCORD CA 94520	TAN CAO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1511	\$33,201,820 \$11,424,130 \$539,218	01/29/24 02/28/24 12/31/27	28% 34%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 157

04/28/25

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-14.6/23.7 11-430324 ACIM-8051-(645)E --()		SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 805/15 SEPARATION TO 0.1 MILE NORTH OF ROUTE 805/52 SEPARATION MODIFY ELECTRICAL, CONCRETE PAVEMENT, DRAI	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA, SUITE 20 SAN DIEGO CA 92126	ART PANNU 1463 BROADWAY EL CAJON, CA 92021 (619)995-7332	\$77,281,800 \$12,191,837 \$3,521,014	08/23/24 09/10/24 10/15/27	11% 16%
11-SD-805-15.7/28.3 11-2N1704		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LANDIS STREET OVERCROSSING TO SORRENTO VALLEY BOULEVARD UNDERCROSSING BRIDGE PRESERVATION	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	ALEX BALCE 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)318-5524	\$3,218,942 \$2,921,840 \$0	05/20/24 08/13/24 04/11/25 04/11/25	100% 100% COMPLETED
11-SD-805-16.0/16.3 11-432664 20.80 240100		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL HIGH STRENGTH CLIMB PO BOX 1400 AND CUT RESISTANT SECURITY FENCE DIR'S EMERGENCY L.B. INSTALL SECURITY FENCE	SB GENERAL ENGINEERING, INC. PO BOX 1400 LAKESIDE, CA 92040	LOPEZ, CARLOS G. 4050 TAYLOR STREET SAN DIEGO, CA. 92110 (619)991-0827	\$1,945,000 \$1,959,930 \$0	01/05/24 04/17/24 10/01/24	1% 100%
11-SD-805-23.7/28.5 11-430384 ACIM-805 -(1)6 --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE NORTH OF ROUTE 805/52 SEPARATION TO ROUTE 5/805 SEPARATION REPLACE DRAINAGE, CONCRETE PAVEMENT, AND M	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET LAKESIDE CA 92040	TAI LAM 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1443	\$35,236,831 \$4,351,470 \$670,780	10/09/24 10/30/24 10/08/27	8% 12%
11-SD-805-23.9/25.1 11-430394 ACIM-805 -(1)6 --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF ROUTE 805/52 SEPARATION TO 0.3 MILE SOUTH OF NOBEL DRIVE OVERCROSSING WIDEN FREEWAY, STRUCTURES, CONSTRUCT SIGNS	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	TYLER JONES 817 SWEETWATER RD SPRING VALLEY, CA 91977 (760)594-2021	\$23,062,119 \$17,710,149 \$1,597,278	11/03/23 11/30/23 05/28/26	51% 76%
11-SD-905-6.4/10.1 11-431064 ACNH-P905-(023)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE WEST OF CALIENTE AVENUE OVERCROSSING TO 0.4 MILE EAST OF LA MEDIA ROAD UNDERCROSSI CONSTRUCT SR-905 LANDSCAPING AT	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA CA 92821 (714)984-5500	KARL HARTLINE 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1366	\$4,421,333 \$4,047,941 \$2,565	07/11/22 08/02/22 08/26/26	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 158

04/28/25

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD--/0 11-432024		IN SAN DIEGO COUNTY AND IMPERIAL COUNTY ON VARIOUS ROUTES AT VARIOUS LOCATIONS TREE REMOVAL DIR'S EMERGENCY L.B. TREE REMOVAL	E-4 CONSTRUCTION INC DBA CALI CONSTRUCTION 12935 POMERADO RD SUITE C POWAY, CA 92064 (619)208-2401	KEMP, LAUREN 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)688-1480	\$1,985,000 \$1,947,225 \$0	06/30/23 10/27/23 06/30/25	46% 98%
20.20 201130							
11-VAR--/0 11-430904		SAN DIEGO COUNTY AT VARIOUS LOCATIONS RESURFACE BRIDGE, REPLACE BRIDGE BARRIER,	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504	NAVID BORZOU EI 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (619)936-7037	\$8,454,741 \$0 \$0	02/12/25 03/13/25 09/18/26	0% 0%
11-VAR--/0 11-2N2054		SAN DIEGO AND IMPERIAL COUNTIES AT VARIOUSLOCATIONS WRONG WAY PAVEMENT DELINEATION AND INSTALL	HMS CONSTRUCTION INC. 2885 SCOTT STREET VISTA CA CA 92081	ALEX BALCE 4050 TAYLOR ST SAN DIEGO, CA 92110 (619)318-5524	\$1,375,000 \$1,242,265 \$0	05/30/24 06/26/24 05/14/25	78% 90%
11-VAR--/0 11-2N1774		SAN DIEGO COUNTY AT VARIOUS LOCATIONS MICRO-SURFACING, HMA, PAVEMENT MARKING AND	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	ALEX BALCE 4050 TAYLOR ST. SAN DIEGO, CA 92110 (619)318-5524	\$3,314,000 \$0 \$0	06/24/24 09/04/24 06/05/25	0% 0%
11-VAR--/0 11-432454		DO - EMERGENCY - SECURITY MEASURES IN SAN DIEGO AND IMPERIAL COUNTY AT VARIOUS MAINTENANCE STATIONS DIR'S EMERGENCY L.B. SECURITY MEASURES	SB GENERAL ENGINEERING, INC. PO BOX 1400 LAKESIDE, CA 92040	JODI NELMARK 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)857-4332	\$3,585,000 \$959,884 \$0	05/17/24 06/24/24 12/31/25	3% 27%
20.10 201352							
11-VAR--/0 11-2N2034		SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL PAVEMENT MARKING, SIGNS AND LIGHTI	MONTANO PIPELINE INC 231 FOURTH AVE CHULA VISTA CA 91910	PHILLIP REUSS 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)688-1502	\$1,320,401 \$1,187,794 \$0	05/10/24 06/20/24 04/04/25 04/04/25	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 159
04/28/25

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	\$960,387,799	Completed to Date:	\$560,115,304	Work This Month:	\$18,524,401	

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 160

04/28/25

District 12									
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message		
12-0RA-241-30.0/31 12-0V4404		IN ORANGE COUNTY, ON NORTHBOUND SR241 JUSTSOUTH OF LOMA RIDGE TOLL PLAZA. RECONSTRUCT THE FAILED SLOPE AND ROADWAY. DIR'S ORDER E RECONSTRUCT THE FAILED SLOPE AND ROADWAY.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA, CA 92335 (909)356-8880	TRAN, TUAN/CE-KIM, STEVEN 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (949)392-9174	\$6,592,000 \$18,509 \$0	01/23/25 01/29/25 11/05/25	26% 0%		
20.XX 201130									
12-LA-91-20.6/20.7 12-0R3114 ACNH-P091-(159)E --()		LOS ANGELES AND ORANGE COUNTIES FROM 0.1 MILE WEST OF THE LOS ANGELES COUNTY LINE IN CERRITOS TO 0.1 MILE EAST OF ACACIA STREET UN PLACE JPCP (RSC) AND RHMA, AND MODIFY ELEC	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET, SUITE D2 COSTA MESA CA 92626		\$42,861,700 \$0 \$0	03/03/25 03/14/25	0% 0%		
12-0RA-1-.1/.9 12-0Q9904 ACNH-P001-(690)E --()		ORANGE COUNTY IN DANA POINT AND SAN JUAN CAPISTRANO FROM CAMINO LAS RAMBLAS UNDERCROSSING TO 0.1 MILE WEST OF DOHENY PARK ROAD UND PLANTING, IRRIGATION, ROCK BLANKET, GRAVEL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780	JOUBEEN, JAY/CE- WARE, E 4 VENTURE #150 IRVINE, CA 92618 (949)279-8638	\$4,052,269 \$4,004,587 \$3,360	08/16/23 09/06/23 12/24/25	66% 99%		
12-0RA-1-.8/0 12-0S7504 ACNH-P001-(697)E --()		ORANGE COUNTY IN DANA POINT AT DOHENY PARKROAD UNDERCROSSING MODIFY TRAFFIC SIGNAL, LIGHTING, CURB RAMP	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	SIDHU,GANGADEEP/CE- ESSAYLI, M. 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8466	\$3,115,300 \$808,175 \$393,207	07/02/24 07/19/24 10/08/25	17% 26%		
12-0RA-1-5.5/7.9 12-0P69U4 ACST-P001-(680)E --()		ORANGE COUNTY IN LAGUNA BEACH FROM 7TH AVENUE TO RUBY STREET RECONSTRUCT CURB RAMPS AND COLD PLANE PAVE	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8625	\$16,363,530 \$10,974,967 \$504,041	04/20/23 06/08/23 09/30/25	72% 65%		
12-0RA-1-7.9/10.5 12-0M82C4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS PACIFIC COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED LAGUNA BEACH PAVING	SULLY-MILLER CONTRACTING CO. 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8625	\$14,044,010 \$13,011,072 \$350,416	12/13/22 12/13/22 05/12/25	96% 93%		

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 161

04/28/25

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-7.9/10.5 12-0M82U4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS PACIFIC INC. COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED UPGRADE SIDEWALK TO AMERICANS WITH	SPECTRUM CONSTRUCTION GROUP, 16 GOODYEAR, STE. 140 IRVINE CA 92618 (949)299-1400	BERRIOS, JOSE/CE- ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8502	\$9,668,673 \$1,218,562 \$0	01/26/21 02/18/21 06/01/23	30% 13%
12-ORA-1-13.0/33.7 12-0P68U4 ACST-P00-(682)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS FROM CRYSTAL HEIGHTS DRIVE TO LOS ANGELES/ORANGE COUNTY LINE COLD PLANE, PLACE RHMA AND MODIFY CURB RAM	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	BLANCO, CHRIS/CE- KARAM, IMAD 4 VENTURE STE 150 IRVINE, CA 92618 (949)279-8880	\$38,127,711 \$25,759,405 \$2,457,356	07/12/23 08/23/23 05/20/25	91% 68%
12-ORA-1-17.4/21.5 12-0R4104 ACNH-P001-(683)E --()		ORANGE COUNTY IN NEWPORT BEACH FROM JAMBOREE ROAD TO SANTA ANA RIVER BRIDGE COLD PLANE AC AND PLACE RHMA-G.	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	KARAM, IMAD 4 VENTURE, STE 150 IRVINE, CA 92618 (949)279-8407	\$10,859,344 \$10,321,240 \$0	09/27/22 10/14/22 06/03/25	98% 95%
12-ORA-1-21.5/31.1 12-0S1404 HSNH-P001-(700)E --()		ORANGE COUNTY IN AND NEAR HUNTINGTON BEACHAND SEAL BEACH FROM SANTA ANA RIVER BRIDGETO ANDERSON STREET AND AT SEAL BEACH BOULEVARD INSTALL CONC BARRIER, CURB, HMA PVMt, TRAF	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706		\$10,578,116 \$0 \$0	10/22/24 11/20/24	0% 0%
12-ORA-5-.6/43 12-0P42U4 ACNH-X059-(083)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL & MODIFY ITS ELEMENTS	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD CORONA CA 92883 (951)682-2982	CHAUDRY, MONAS 3350 E. BIRCH STREET, STE 250 BREA, CA 02821 (949)279-8801	\$20,682,238 \$19,048,162 \$79,374	09/15/20 10/02/20 05/30/25	100% 92% OVER RUN
12-ORA-5-.9/9.7 12-0U4504		ORANGE COUNTY AT VARIOUS LOCATIONS REMOVE AND REPLACE THERMOPLASTIC PAVEMENT	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843	WARE, ELIZABETH 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)289-3551	\$1,780,153 \$1,224,137 \$243,744	02/29/24 04/03/24 05/22/25	76% 69%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 162

04/28/25

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-2.3/19.9 12-0T8604		ORANGE COUNTY AT VARIOUS LOCATIONS FROM AVENIDA PRESIDIO UNDERCROSSING TO LAKE FOREST DRIVE OVERCROSSING APPLY METHACRYLATE AND POLYESTER CONCRETE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8502	\$2,526,998 \$488,443 \$214,958	03/13/24 05/13/24 05/01/25	67% 19%
12-ORA-5-5.3/7.3 12-0S1704 HSIM-0052-(039)E --()		ORANGE COUNTY FROM 0.5 MILE SOUTH OF CAMINO DE ESTRELLA IN SAN CLEMENTE TO 0.5 MILE NORTH OF ROUTE 1 IN SAN JUAN CAPISTRANO REPLACE MEDIAN CONCRETE BARRIER AND INSTAL	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	MAZDIYASNI, OMID/CE- KARAM, I 4 VENTURE, STE 150 IRVINE, CA 92618 (949)279-8433	\$5,266,606 \$4,061,655 \$384,832	07/18/23 08/11/23 07/29/25	78% 77%
12-ORA-5-5.8/30.3 12-0Q9304 ACNH-X059-(085)E --()		IN ORANGE COUNTY ON ROUTES 5, 133 AND 241 AT VARIOUS LOCATIONS REHABILITATE 25 BRIDGES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W IRVINE CA 92606 (949)252-0441	BLANCO,CHRIS/CE-KARAM, IMAD 4 VENTURE SUITE 150 IRVINCE, CA 92618 (949)279-4560	\$15,713,330 \$13,813,761 \$865,230	05/09/22 06/21/22 08/29/25	100% 85% OVER RUN
12-ORA-5-9.6/10.4 12-0S2804 HSIM-0052-(045)E --()		ORANGE COUNTY IN SAN JUAN CAPISTRANO FROM ROUTE 74/5 SEPARATION TO 0.5 MILE SOUTH OFJUNIPERO SERRA ROAD UNDERCROSSING ADD SECONDARY AUXILIARY LANE.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	VAZQUEZ, LUIS/CE- KARAM, IMAD 4 VENTURE, STE 150 IRVINE, CA 92618 (949)279-8640	\$5,462,000 \$1,784,538 \$343,554	06/24/24 07/22/24 02/05/26	30% 33%
12-ORA-5-12.4/14.5 12-0K0214 ACIM-0052-(019)S L607-1 10-(STP)L 12 0-21-()		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AND MISSION VIEJO FROM 0.5 MILE SOUTH OF AVERY PKWY UC TO 0.8 MILE NORTH OF CROWN VALLEY ADD ONE LANE IN EACH DIRECTION	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618 (949)753-1414	RAMADAN, KIFAH 12 CALLE CARMELITA SAN CLEMENTE, CA 92673 (949)279-8435	\$119,943,114 \$120,983,703 \$450,106	12/20/19 01/15/20 04/25/25	98% 99%
12-ORA-5-17.1/18.9 12-0K0234 TPLN-6212-(024) --()		IN ORA CO IN MISSION VIEJO, LAGUNA WOODS AND LAKE FOREST FROM 0.4 MILE SOUTH OF ALICIA PARKWAY OC TO 0.2 MILE NORTH OF EL TORO ROA WIDEN FREEWAY AND BRIDGES,	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVENUE IRVINE CA 92612 (703)216-1395	NGUYEN, IRVIN 320 GODDARD WAY SUITE 125 IRVINE, CA 92618 (949)289-3551	\$111,719,009 \$107,014,938 \$1,429,547	09/23/20 10/13/20 07/30/25	74% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 163

04/28/25

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-26.3/42.2 12-0S3104 HSIM-0052-(044)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS FROM CULVER DRIVER OVERCROSSING IN IRVINE TO ROUTE 91/5 SEPARATION IN FULLERTON REFRESH PAVEMENT DELINEATION, REPLACE SIGN	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	RUBA, NABIL/CE- MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8491	\$2,376,485 \$1,220,900 \$319,900	03/22/24 05/13/24 07/24/25	61% 51%
12-ORA-5-29.6/29.6 12-0J34U4 ACNH-X059-(084)E --()		IN ORANGE COUNTY IN IRVINE, SANTA ANA, AND TUSTIN ON RTE 5 AT NEWPORT AVE UNDERCROSSING AND ON RTE 55 FROM 0.4 MI NORTH OF RTE 55 CONSTRUCT NORTHBOUND AUXILIARY LANE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	WU, ADRIAN 1221 E. DYER ROAD, SUITE #265 SANTA ANA, CA 92705 (949)279-8488	\$199,765,109 \$94,244,624 \$4,411,755	05/27/22 06/16/22 10/27/27	57% 47%
12-ORA-5-30.3/39.6 12-0T8704		ORANGE COUNTY AT VARIOUS LOCATIONS ON TRUESDELL CORPORATION OF ROUTE 5 FROM ROUTE 5/55 SEPARATION TO CALIFORNIA, INC. EUCLID STREET OVERCROSSING AND ON ROUTE 57FROM ROUTE 5 APPLY METHACRYLATE, POLYESTER CONCRETE, AN	1310 W. 23RD STREET TEMPE AZ 85282	AHMED, KARIM/CE- WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)228-7910	\$3,714,418 \$3,584,207 \$130,029	03/01/24 03/27/24 06/06/25	86% 93%
12-ORA-5-33.7/35.4 12-0R7504 ACIM-0052-(040)0 --()		ORANGE COUNTY IN ORANGE AND SANTA ANA PETERSON-CHASE GENERAL FROM0.3 MILE SOUTH OF ROUTE 5/22 SEPARATION TO0.2 MILE NORTH OF STATE COLLEGE BOULEVARD UNDE PLACE HMA, JPCP, INSTALL SIGN STRUCTURE, A	ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$2,882,348 \$2,161,343 \$412,051	08/15/23 09/14/23 08/29/25	99% 75%
12-ORA-5-35.7/44.1 12-0S6904 HSIM-0052-(046)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS FROM 0.9 MILE NORTH OF CHAPMAN AVENUE TO ARTESIA BOULEVARD INSTALL PAVEMENT DELINEATION, STRIPING AND	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843 (951)907-5163	TRAN, TUAN/CE-KIM, STEVEN 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (949)279-8821	\$1,120,336 \$51,279 \$26,279	08/09/24 09/10/24 08/27/25	33% 5%
12-ORA-22-.9/9.4 12-0S1104 HSNH-P022-(031)E --()		ORANGE FROM BOLSA CHICA ROAD OVERCROSSING IN GARDEN GROVE TO LEWIS STREET OVERCROSSING IN ORANGE REPLACE CONCRETE BARRIER AND MODIFY LIGHTI	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$29,385,700 \$6,191,678 \$1,269,491	09/04/24 10/10/24 09/25/26	20% 21%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 164

04/28/25

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-22-8.6/0 12-0S7004 ACNH-P022-(032)E --()		ORANGE COUNTY IN GARDEN GROVE AT 0.2 MILE WEST OF GARDEN GROVE BOULEVARD UNDERCROSSING INSTALL HIGH FRICTION SURFACE TREATMENT AT	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867	EZZEDINE, MIKE/CE- LUNA, FRANK 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8744	\$395,976 \$0 \$0	01/09/25 02/12/25 08/11/25	0% 0% SUSPENDED
12-ORA-22-11.6/12.5 12-0S1904 HSNH-P022-(030)E --()		ORANGE COUNTY IN SANTA ANA AND ORANGE FROM 0.1 MILE WEST OF SANTIAGO CREEK TO 0.2 MILE EAST OF CAMBRIDGE STREET OVERCROSSING AUXILIARY LANE EXTENSION.	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	LUNA. FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$7,035,561 \$4,281,187 \$854,862	06/06/24 07/12/24 07/16/25	44% 61%
12-ORA-22-/5.1 12-0U9704		ORANGE COUNTY FROM LOS ANGELES COUNTY LINETO 0.1 MILE EAST OF ROUTE 22/605 SEPARATION AND FROM BOLSA CHICA ROAD OVERCROSSING TO 0. PLACE JPCP(RSC) RANDOM, LCB, RHMA, REMOVE	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221	EZZEDINE, MIKE/CE- LUNA, FRANK 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8744	\$2,333,679 \$0 \$0	12/24/24 02/03/25 07/25/25	0% 0% SUSPENDED
12-ORA-55-.2/17.8 12-0R32U4 ACNH-P055-(067)E --()		ORANGE COUNTY FROM 0.1 MILE SOUTH OF ROUTE 55/1 SEPARATION IN NEWPORT BEACH TO ROUTE 55/91 SEPARATION IN ANAHEIM COLD PLANE, PLACE RHMA, REPLACE CB, SIGNS	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856		\$106,148,206 \$0 \$0	02/07/25 03/18/25	0% 0%
12-ORA-55-12.3/17 12-0U5804		ORANGE COUNTY AT VARIOUS LOCATIONS ON ROUTE 55 FROM SANTA CLARA AVENUE OVERCROSSING TO LINCOLN AVENUE UNDERCROSSING AND ON ROUTE 5 APPLY METHACRYLATE, OVERLAY POLYESTER & RE	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838		\$3,615,614 \$0 \$0	03/28/25 04/21/25	0% 0%
12-ORA-57-10.8/22.1 12-0T3204		IN ORANGE COUNTY ON ROUTE 57 FROM 0.3 MILE SOUTH OF CHAPMAN AVENUE UNDERCROSSING TO 0.4 MILE SOUTH OF LOS ANGELES COUNTY LINE AND INSTALL CLEAN CALIFORNIA	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8804	\$2,214,140 \$2,174,096 \$36,186	09/27/22 11/02/22 06/20/25	100% 92% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 165

04/28/25

District 12									
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message		
12-ORA-57-11.0/22.6 12-0S3304 HSNH-P057-(075)E --()		ORANGE COUNTY IN ORANGE AND BREA FROM CHUMO CONSTRUCTION INC. 0.2 MILE SOUTH OF CHAPMAN AVENUE UNDERCROSSING TO ORANGE COUNTY LINE MODIFY LIGHTING AND REPLACE PAVEMENT DELIN	14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	RUDA, NABIL/CE- MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8491	\$8,741,572 \$5,001,465 \$1,461,201	05/03/24 06/05/24 11/12/25	32% 54%		
12-ORA-57-19.6/20.1 12-0U9804		ORANGE COUNTY IN BREA AND FULLERTON ON ROUTE 57 FROM ASSOCIATED ROAD UNDERCROSSING TO 0.2 MILE SOUTH OF BIRCH STREET UNDERCROSSING COLD PLANE AND OVERLAY EXISTING PAVEMENT W	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856		\$1,009,857 \$0 \$0	12/11/24 01/15/25	0% 0%		
12-ORA-57-20.3/21.6 12-0C1114		IN ORANGE COUNTY IN BREA AT LAMBERT ROAD PLACEMENT PLANTING AND NEW	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)392-9229	\$1,052,014 \$1,003,573 \$368	06/22/22 07/19/22 11/19/26	0% 0%	PLANT EST SATIS	
12-ORA-74-11.5/16.6 12-0P0314 ACST-S074-(076)E --()		ORANGE COUNTY NEAR SAN JUAN CAPISTRANO FROM 1.0 MILE WEST OF SAN JUAN HOT SPRINGS ROAD TO RIVERSIDE COUNTY LINE ESTABLISH EXISTING PLANTING.	PACIFIC RESTORATION GROUP, INC. 506 W GRAHAM AVENUE, SUITE 20 LAKE ELSINORE CA 92530 (951)457-4118	NOWAK, JOHN/CE-KARAM, IMAD 10681 PAMELA STREET CYPRESS, CA 90630 (949)279-8511	\$553,475 \$117,326 \$10,494	08/07/24 09/04/24 09/08/28	9% 21%		
12-ORA-90-.9/3.6 12-0R1804 HSNH-P090-(018)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM IDAHO STREET IN LA HABRA TO PUENTE STREET IN BREA MODIFY SIGNAL, INSTALL LIGHTS,	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186 PLACENTIA CA 92870 (714)573-4599	NAJM, ELIE/CE- CHAUDRY, MONAS 3350 E. BIRCH ST., SUITE 250 BREA, CA 92821 (949)279-8826	\$2,028,780 \$1,819,864 \$12,285	01/27/23 02/17/23 05/01/25	97% 88%		
12-ORA-90-5.1/6.7 12-0R9204 SNHG-P090-(019)E --()		ORANGE COUNTY IN BREA AND FULLERTON FROM 0.1 MILE WEST OF STATE COLLEGE BOULEVARD TO 0.1 MILE EAST OF KRAEMER BOULEVARD MODIFY SIGNAL LIGHTS, REPAIR SIDEWALK, & S	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CYN CORONA CA 92883 (951)289-7928	NAJM, ELIE/CE- CHAUDRY, MONAS 3350 E. BIRCH STREET SUITE 250 BREA, CA 92821 (949)279-8826	\$1,628,245 \$1,461,268 \$190,136	04/04/23 04/24/23 04/30/25	100% 90%	OVER RUN	

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 166

04/28/25

District 12									
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message		
12-ORA-90-5.4/0 12-0V0404		ORANGE COUNTY IN BREA AT ROUTE 90/57 SEPARATION CLEANING, INSPECTING, PREPARING CULVERTS,	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET, SUITE D2 COSTA MESA CA 92626	VUONG, TAI/CE- MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)892-8208	\$914,700 \$0 \$0	04/01/25 04/18/25 07/29/25	0% 0%		
12-ORA-91-.8/1.8 12-0R7304 SNHG-P091-(154)E --()		ORANGE COUNTY IN LA PALMA AND BUENA PARK AT VARIOUS LOCATIONS FROM VALLEY VIEW STREET OVERCROSSING TO 0.1 MILE WEST OF KNOTT AVENU CONSTRUCT OVERHEAD SIGN STRUCTURE, REPLACE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$1,307,281 \$1,274,998 \$114,684	03/24/23 04/24/23 04/30/25	100% 97%		
12-ORA-91-6.4/9.2 12-0R3134 ACNH-P091-(158)E --()		ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE EAST OF ROUTE 91/57 SEPARATION TO 0.1 MILEEAST OF ROUTE 91/55 SEPARATION PLACE JPCP, REMOVE CONC PVMT AND BASE, AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	KANG, JOON/CE-ZADEH, ALI 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8838	\$18,914,450 \$0 \$0	11/26/24 01/29/25 06/11/26	0% 0%	SUSPENDED	
12-ORA-91-9.2/11.4 12-0K91U4 ACNH-P091-(156)E SL62-12 0-(100)0 --()		ORANGE COUNTY IN ANAHEIM FROM 0.9 MILE WEST TO 1.3 MILES EAST OF LAKEVIEW AVENUE OVERCROSSING CONST BRIDGES, RW, SW, PAVEMENT, DRAINAGE	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST., SUITE 101 VENTURA CA 93003	KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8821	\$78,658,036 \$147,410 \$147,410	01/03/25 02/12/25 08/03/27	1% 0%		
12-ORA-91-9.8/18.9 12-0U2404		ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 0.3 MILE WEST OF LAKEVIEW AVENUE OVERCROSSING TO RIVERSIDE COUNTY LINE REPLACE CONCRETE SLABS, EXISTING LOOP DETE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8412	\$4,512,550 \$1,966,203 \$0	03/12/24 04/03/24 06/30/25	57% 43%		
12-ORA-91-10.8/18.9 12-0R3154 ACNH-P091-(157)E --()		ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 0.7 MILE WEST OF ROUTE 90 TO RIVERSIDE COUNTY LINE MODIFY FIBER OPTIC CABLE, SIGNAL, LIGHTING	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (949)279-8412	\$10,649,301 \$0 \$0	01/02/25 01/21/25 03/19/27	0% 0%		

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 167

04/28/25

District 12								
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message	
12-ORA-91-/5.9 12-0T3104		IN ORANGE COUNTY IN BUENA PARK, FULLERTON AND ANAHEIM ON ROUTE 91 FROM LOS ANGELES COUNTY LINE TO MIRALOMA AVENUE INSTALL CLEAN CALIFORNIA	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8804	\$2,236,496 \$2,289,218 \$0	09/12/22 09/30/22 04/22/25 04/15/25	100% 95% OVER RUN	
12-ORA-133-3.2/4.1 12-0P94U4 ACNH-P133-(018) --()		IN ORANGE COUNTY, IN THE CITY OF LAGUNA BEACH, FROM 0.2 MILE SOUTH OF EL TORO ROAD TO ROUTE 73/133 SEPARATION ROADWAY WIDENING, RESTRIPIING AND	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL CARLSBAD CA 92008 (760)444-1032	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$10,594,755 \$6,330,567 \$108,307	02/23/21 03/11/21 05/28/31	16% 59% SUSPENDED	
12-ORA-133-8.3/M9.3 12-0N8904 ACNH-P133-(019)E --()		ORANGE COUNTY IN IRVINE FROM ROUTE 133/405SEPARATION TO IRVINE CENTER DRIVE OVERCROSSING CONSTRUCT AUXILIARY LANE.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$21,591,897 \$15,853,591 \$1,610,336	11/09/23 12/06/23 07/21/27	48% 72% 	
12-ORA-241-14.5/25.7 12-0Q9804 ACNH-P241-(010)E --()		ORANGE COUNTY FROM OSO PARKWAY IN RANCHO SANTA MARGARITA TO 0.7 MILE NORTH OF PORTOLA PARKWAY OVERCROSSING IN IRVINE TREAT BRIDGE DECK WITH METHACRYLATE, INSTA	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	WARE, ELIZABETH 4 VENTURE SUITE 150 IRVINE, CA 92618 (949)289-3551	\$21,379,189 \$203,887 \$203,887	08/30/24 10/01/24 06/17/26	5% 1% 	
12-ORA-241-27.8/38 12-0H0474 ACST-P241-(009)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ROUTE 133 TO 0.5 MILE SOUTH OF ROUTE 91 PAVEMENT REPAIR, GROUND WATER	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	RAVANIPOUR, MOHAMMAD 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8433	\$19,028,350 \$16,589,402 \$0	10/21/21 11/23/21 03/31/25 03/31/25	100% 100% OVER RUN	
HA22								
12-ORA-241-33.6/38.7 12-0S1504 ACST-ER -(37F)0 --()		ORANGE COUNTY IN ANAHEIM AT VARIOUS LOCATIONS FROM 1.2 MILE NORTH OF SANTIAGO CANYON ROAD TO 0.3 MILE SOUTH OF N241-E91 CONNECTOR RESTORE AND UPGRADE JUMP-OUT-RAMPS, AND UP	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	BERRIOS, JOSE/CE- MERATI,ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN,CA 92780 (949)279-8502	\$5,921,491 \$6,007,108 \$0	12/15/23 01/10/24 04/02/25 04/02/25	100% 100% COMPLETED	

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 168

04/28/25

District 12									
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message		
12-ORA-261-3.5/6.2 12-0V0004		ORANGE COUNTY IN IRVINE AND ORANGE FROM 0.6 MILE NORTH OF PORTOLA PARKWAY OVERCROSSING TO JUNCTION ROUTE 241 COLD PLANE AND OVERLAY WITH RUBBERIZED HOT	CALMEX ENGINEERING, INC. 2750 S. LILAC AVE BLOOMINGTON CA 92316		\$2,991,228 \$0 \$0	03/12/25 04/04/25	0% 0%		
12-ORA-405-.2/11.4 12-0Q9704 ACIM-4052-(003)E --()		IN ORANGE COUNTY IN IRVINE AND IN ORANGE COUNTY IN IRVINE AND COSTA MESA ON RTE 405 FROM I-5 TO HARBOR BLVD PAVEMENT REHAB, ROADSIDE SAFETY IMPROVEMEN	GUY F. ATKINSON CONSTRUCTION, LLC DBA GUY F. ATKINSON 611 ANTON BLVD., SUITE 1100 COSTA MESA, CA 92626	SHAHIDI, MONA/CE- NGUYEN, IRVIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8590	\$216,146,896 \$93,486,643 \$7,078,611	07/27/23 08/18/23 04/03/26	62% 43%		
12-ORA-405-11.4/24.2 12-0R57U4 ACIM-4052-(004)E --()		ORANGE COUNTY FROM HARBOR BOULEVARD UNDERCROSSING IN COSTA MESA TO LOS ANGELESCOUNTY LINE AT ROSSMOOR PLACE JPCP (RSC) AND RHMA, AND MODIFY ELEC	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361	ZADEH, ALI 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)886-3914	\$41,668,479 \$0 \$0	01/14/25 02/18/25 03/17/28	0% 0%	SUSPENDED	
12-ORA-605-.2/1.6 12-0R6804 HSIM-6052-(995)E --()		ORANGE AND LOS ANGELES COUNTIES IN LOS ALAMITOS AND LONG BEACH FROM 0.2 MILE NORTH OF ROUTE 605/405 SEPARATION TO 0.2 MILE NORTH O MODIFY LIGHTING SYSTEMS.	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	NAJM, ELIE 3350 E BIRCH ST, STE 250 BREA, CA 92821 (949)279-8826	\$7,380,591 \$2,438,650 \$574,325	05/10/24 06/05/24 07/14/26	18% 33%		
12-VAR-55-5.5/17.8 12-0R5604 ACNH-X059-(087)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS PLACE RHMA-G, HMA, SLAB REPLACEMENT AND JP	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	MERATI, ARTIN/CE- WARE, ELIZABET 4 VENTURE, STE 150 IRVINE, CA 92618 (424)413-1143	\$39,411,675 \$30,988,149 \$844,130	04/12/23 06/08/23 04/13/26	60% 78%		
HA22									
12-VAR--/0 12-0U3004		ORANGE COUNTY AT VARIOUS LOCATIONS CLEAN, INSPECT, LINE CULVERTS, AND CONCRET	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266	TRAN, TUAN/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)392-9174	\$987,894 \$711,021 \$0	03/28/24 05/13/24 06/30/25	100% 100%		

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/25

Page 169
04/28/25

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$1,319,652,874</u>	Completed to Date:	<u>\$636,135,511</u>	Work This Month:	<u>\$27,536,451</u>	

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-35.8/36.5	01-436404	1
01-DN-199-7.0/30.4	01-0N5404	1
01-DN-199-28.1/0	01-0F7604	1
01-DN-199-80.0/8.5	01-0P7604	1
01-HUM-36-3.9/6	01-0J8904	1
01-HUM-36-11.3/34.6	01-0C5004	2
01-HUM-36-13.5/36.1	01-0H6104	2
01-HUM-36-25.4/26	01-0P1804	2
01-HUM-36-70.0/42	01-0M8104	2
01-HUM-36-155.0/16.5	01-0P8204	2
01-HUM-36-170.0/24	01-0P9504	2
01-HUM-36-190.0/20.1	01-0P9004	3
01-HUM-36-365.0/40	01-0N4504	3
01-HUM-96-43.7/0	01-0F9204	3
01-HUM-101-2.4/M53.9	01-0H6404	3
01-HUM-101-60.4/0	01-0C1104	3
01-HUM-101-74.8/76.1	01-0K9404	3
01-HUM-101-80.0/84	01-366004	4
01-HUM-101-88.3/88.3	01-0E8904	4
01-HUM-101-109.5/125.7	01-0M7004	4
01-HUM-101-330.0/34	01-0P0304	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-101-423.0/42.3	01-0Q1304	4
01-HUM-101-595.0/0	01-0K4204	4
01-HUM-101-834.0/83.4	01-0P0604	5
01-HUM-169-19.0/33	01-0H0214	5
01-HUM-211-772.0/78.6	01-0M7304	5
01-HUM-254-4.3/4.7	01-0H8004	5
01-HUM-299-9.0/.6	01-0N0904	5
01-HUM-299-22.0/2.2	01-0P4004	5
01-HUM-299-30.7/33.4	01-0J4104	6
01-HUM-299-265.0/27.5	01-0M3804	6
01-HUM-299-1.9/37.8	01-0F6204	6
01-HUM-299-7.6/29.2	01-0H5804	6
01-HUM-299-11.0/11.4	01-0H4314	6
01-HUM-299-/5.7	01-0H5604	6
01-HUM-451-30.0/4	01-0P8404	7
01-LAK-20-2.0/2.8	01-0H8404	7
01-LAK-200-447.0/45.2	01-0P7704	7
01-MEN-1-6.4/9.5	01-0F7104	7
01-MEN-1-17.0/101.7	01-0P0004	7
01-MEN-1-31.1/31.6	01-0E11U4	7
01-MEN-1-33.7/51	01-0H6004	8
01-MEN-1-40.0/104	01-0P8504	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-1-87.8/105.6	01-0H5904	8
01-MEN-1-114.0/11.6	01-0P7404	8
01-MEN-1-749.0/78	01-0P1704	8
01-MEN-1-750.0/76.5	01-0N4404	8
01-MEN-1-821.0/82.9	01-0P0704	9
01-MEN-1-51.3/52.1	01-434844	9
01-MEN-20-33.3/34.4	01-0E0904	9
01-MEN-101-2.0/45.5	01-0N0604	9
01-MEN-101-40.0/6	01-0L4204	9
01-MEN-101-41.3/43.3	01-0K4104	9
01-MEN-101-55.0/64.9	01-0H5504	10
01-MEN-101-599.0/59.9	01-0P2604	10
01-MEN-101-860.0/87.5	01-0P0904	10
01-MEN-101-974.0/97.4	01-0P9904	10
01-MEN-101-33.7/43.2	01-0H1604	10
01-MEN-101-48.9/55.1	01-0H1704	10
01-MEN-128-4.0/.5	01-0P0804	11
01-MEN-128-37.4/49.4	01-0L7404	11
01-MEN-162-8.0/8.4	01-0A1314	11
01-MEN-162-11.5/11.8	01-0B5304	11
01-MEN-162-/25.7	01-0H1504	11
01-MEN-253-1.6/2.2	01-0J6314	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-253-130.0/13	01-0P3504	12
01-MEN-271-24.0/2.5	01-0P9404	12
01-VAR-101-84.0/85.5	01-0H1204	12
01-VAR--/0	01-0N8804	12
01-VAR--/0	01-0L9604	12
01-VAR--/0	01-0M9104	12
01---/0	01-0M8804	13
02-LAS-36-14.4/16.8	02-1J75U4	13
02-LAS-36-100.0/14	02-2K5404	13
02-LAS-36-/6.1	02-4H0604	13
02-LAS-139-.7/11	02-4H0704	13
02-PLU-36-13.6/14.2	02-0J6404	14
02-PLU-70-58.2/78.4	02-1H58U4	14
02-PLU-89-12.9/20	02-4H03U4	14
02-PLU-89-30.2/42.2	02-3H6904	14
02-PLU-89-200.0/20.6	02-0K7804	14
02-SHA-5-4.9/5.1	02-4H1504	14
02-SHA-5-17.3/25	02-4J0514	15
02-SHA-5-28.8/44.1	02-3H6804	15
02-SHA-273-18.5/18.7	02-4H0504	15
02-SIS-0-/0	02-1K4004	15
02-SIS-3-46.8/48	02-1H5204	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SIS-3-311.0/0	02-2K5704	15
02-SIS-3-47.4/0	02-1H7104	16
02-SIS-3-46.8/48	02-3J4904	16
02-SIS-5-2.5/15.9	02-3H32U4	16
02-SIS-96-43.5/58	02-1H5904	16
02-SIS-96-76.8/78	02-1H3604	16
02-SIS-96-466.0/46.6	02-2K6204	16
02-SIS-97-18.0/22.4	02-0K6404	17
02-SIS-97-21.8/0	02-4J1404	17
02-SIS-97-45.0/54.1	02-4H0004	17
02-TEH-5-40.5/41.9	02-1H6804	17
02-TEH-5-5.6/42	02-0K0104	17
02-TEH-36-20.0/39.7	02-4H0204	17
02-TEH-36-41.9/42.6	02-4H7104	18
02-TEH-36-618.0/.2	02-1K9004	18
02-TEH-99-4.2/4.8	02-0J0104	18
02-TRI-299-15.0/25.7	02-3H70U4	18
02-VAR-999-/0	02-3J4504	18
02-VAR--/0	02-2K1104	18
02-VAR--/0	02-2J9804	19
02-VAR--/0	02-3J3204	19
02-VAR--/0	02-2K2704	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-VAR--/0	02-0K6004	19
03-BUT-32-5.0/10.2	03-4H76U4	20
03-BUT-32-174.0/37.7	03-1N4404	20
03-BUT-70-46.0/47	03-3H5404	20
03-BUT-70-350.0/36	03-0N7904	20
03-BUT-99-3.1/5	03-1H1404	20
03-BUT-191-8.4/10.1	03-0J8704	20
03-COL-5-30.0/10	03-4J2104	21
03-ED-50-75.4/8	03-4H8904	21
03-ED-50-180.0/58	03-4J9104	21
03-ED-50-189.0/18.9	03-1N1804	21
03-ED-50-672.0/67.2	03-0N6504	21
03-ED-193-.7/10.2	03-2G9204	21
03-ED-193-10.3/11.7	03-2G9604	22
03-ED-193-5.9/6.4	03-2G9404	22
03-GLE-32-2.8/3.2	03-2J5904	22
03-GLE-162-65.5/69.7	03-3J4324	22
03-GLE-162-76.3/78.6	03-3F0604	22
03-NEV-20-301.0/30.1	03-2H6214	22
03-NEV-80-16.3/18.8	03-1J2604	23
03-NEV-80-5.6/5.6	03-1J4004	23
03-NEV-80-9.1/9.1	03-2G7904	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-NEV-89-5.3/8.7	03-3J3604	23
03-PLA-28-.1/9.3	03-3J6404	23
03-PLA-28-.1/11	03-0J01U4	23
03-PLA-49-2.2/2.4	03-1H2404	24
03-PLA-49-3.5/7.5	03-3H8304	24
03-PLA-49-4.6/4.9	03-3J7504	24
03-PLA-49-8.7/10.6	03-4H6004	24
03-PLA-80-.1/2.2	03-3F23U4	24
03-PLA-80-42.7/49.3	03-3H6104	24
03-PLA-80-68.3/69.7	03-1H9904	25
03-PLA-80-448.0/58.7	03-0N3604	25
03-SAC-5-.2/34.3	03-4F6404	25
03-SAC-5-22.4/22.9	03-2H1304	25
03-SAC-5-26.7/29	03-3J5334	25
03-SAC-5-250.0/28	03-0N3504	25
03-SAC-12-/.5	03-3J3304	26
03-SAC-16-10.2/10.7	03-2J3204	26
03-SAC-50-21.0/2.1	03-0N6204	26
03-SAC-50-.2/6.1	03-0H08U4	26
03-SAC-51-.2/3.5	03-3F0704	26
03-SAC-51-2.0/3.3	03-3F0734	26
03-SAC-99-12.7/16.3	03-1H6304	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-99-17.7/0	03-3J2204	27
03-SAC-99-19.7/0	03-4J7304	27
03-SAC-160-/0	03-1N0104	27
03-SAC-5500-/0	03-4H9704	27
03-SUT-99-25.0/26.2	03-4H8704	27
03-VAR-149-/5.3	03-0J3504	28
03-VAR--/0	03-3J40U4	28
03-VAR--/0	03-2G8704	28
03-VAR--/0	03-3G1804	28
03-VAR--/0	03-2G8004	28
03-VAR--/0	03-0N9904	28
03-VAR--/0	03-3G1704	29
03-VAR--/0	03-0N3704	29
03-VAR--/0	03-3H9014	29
03-VAR--/0	03-3H5604	29
03-VAR--/0	03-1N0004	29
03-YOL-16-10.3/13.5	03-3G1204	29
03-YOL-50-/2.5	03-4F6504	30
03-YUB-65-.5/1.8	03-0H3704	30
03-YUB-70-143.0/14.3	03-1N3204	30
04-ALA-0-/0	04-3Y1904	30
04-ALA-13-10.7/13	04-2G4614	30

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-61-19.8/21.2	04-2K7104	31
04-ALA-80-5.7/6	04-3W9304	31
04-ALA-80-5.9/6.4	04-3J2604	31
04-ALA-80-6.4/6.8	04-0A7724	31
04-ALA-80-7.6/8	04-0K1604	31
04-ALA-80-/1.8	04-4Y1804	31
04-ALA-84-10.8/18	04-3Q8504	32
04-ALA-84-11.0/18	04-160314	32
04-ALA-84-11.2/15.5	04-1X2804	32
04-ALA-84-12.0/15.5	04-2Y8404	32
04-ALA-84-13.0/13.6	04-160304	32
04-ALA-84-17.9/22.9	04-297634	32
04-ALA-84-.7/3.1	04-4J7504	33
04-ALA-123-1.9/5.2	04-2G7804	33
04-ALA-185-9.8/10.1	04-2G7404	33
04-ALA-238-.7/.8	04-2Q7604	33
04-ALA-260-1.1/1.9	04-2W7404	33
04-ALA-262-/1.1	04-0Y3904	33
04-ALA-580-4.7/4.8	04-3Y5504	34
04-ALA-580-20.7/30.8	04-0Q1004	34
04-ALA-580-26.2/26.2	04-2Y8604	34
04-ALA-580-35.0/45.2	04-0Y6804	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-580-43.1/43.1	04-3Y1304	34
04-ALA-580-45.4/45.8	04-2K7904	34
04-ALA-580-4.3/4.3	04-0P1204	35
04-ALA-580-7.8/11	04-0Y2004	35
04-ALA-580-/32.7	04-2Y8204	35
04-ALA-680-12.4/21.9	04-0J6204	35
04-ALA-680-6.3/6.7	04-0P9204	35
04-ALA-680-11.0/21.9	04-0Q30U4	35
04-ALA-880-6.2/25.5	04-0Q1804	36
04-ALA-880-27.0/27.4	04-4J5404	36
04-ALA-880-30.5/30.5	04-4A8004	36
04-ALA-880-/11.8	04-2K7004	36
04-ALA-880-/28.9	04-1X3804	36
04-ALA-980-1.1/1.1	04-4K9804	36
04-ALA-980-1.2/0	04-3W9104	37
04-ALA-5501-/14.4	04-2K9504	37
04-CC-4-12.4/25	04-0Q2004	37
04-CC-4-/14.3	04-2Q7004	37
04-CC-4-.1/20.4	04-0J4804	37
04-CC-4-1.0/9	04-3K4404	37
04-CC-4-14.3/24.3	04-2K7204	38
04-CC-24-6.5/7.6	04-2Y4704	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-80-.2/10.7	04-0Q2104	38
04-CC-80-7.6/0	04-0P9304	38
04-CC-580-6.1/7.8	04-3G3644	38
04-MRN-1-8.7/8.7	04-1X0304	38
04-MRN-1-10.7/11	04-0AA484	39
04-MRN-1-22.8/22.8	04-0AA444	39
04-MRN-1-22.8/33	04-1J9604	39
04-MRN-1-44.0/44	04-1X3504	39
04-MRN-1-/29.7	04-1X3904	39
04-MRN-37-11.2/14.5	04-2K7404	39
04-MRN-101-13.7/0	04-0K8004	40
04-MRN-101-24.0/24	04-3Y6404	40
04-MRN-101-20.8/27.1	04-264724	40
04-MRN-101-/9.3	04-2X9404	40
04-NAP-29-1.7/1.7	04-4J4104	40
04-NAP-29-5.0/6.7	04-281204	40
04-NAP-29-11.6/13	04-0Q8204	41
04-NAP-29-16.4/19	04-0K6304	41
04-NAP-29-46.1/0	04-0Q8304	41
04-NAP-29-7.3/13.5	04-2Q6104	41
04-NAP-29-/35.2	04-1X4004	41
04-NAP-121-.5/1	04-4G21A4	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-NAP-121-19.5/19.5	04-3X2804	42
04-NAP-128-20.1/20.4	04-4G84A4	42
04-NAP-128-/25.9	04-3X0204	42
04-NAP-128-/29.7	04-3Y8904	42
04-SCL-9-4.0/4	04-1X1004	42
04-SCL-9-4.5/5.5	04-1X4304	42
04-SCL-9-4.9/4.9	04-3G6304	43
04-SCL-9-/0	04-2J9504	43
04-SCL-17-2.8/13.9	04-1J9704	43
04-SCL-17-6.2/0	04-0P9704	43
04-SCL-17-/3.5	04-3Y2904	43
04-SCL-35-2.0/2	04-1X0204	43
04-SCL-82-11.4/26.3	04-0P9804	44
04-SCL-82-18.2/26.4	04-4J89U4	44
04-SCL-85-/38.9	04-1X2304	44
04-SCL-87-4.8/10.1	04-2W4504	44
04-SCL-87-/6.1	04-4J9104	44
04-SCL-101-30.7/31.1	04-4J9304	44
04-SCL-101-33.0/49	04-2Y8504	45
04-SCL-101-38.0/38.1	04-1Y6204	45
04-SCL-101-40.2/48.6	04-2Y5504	45
04-SCL-101-51.7/52.5	04-1J5674	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-101-.7/19.2	04-3Q6004	45
04-SCL-152-12.6/12.6	04-2Y7404	45
04-SCL-152-16.8/23.3	04-0Q05U4	46
04-SCL-280-2.9/2.9	04-0Y5004	46
04-SCL-280-4.6/4.6	04-3Y0004	46
04-SCL-280-11.6/18.8	04-2A9704	46
04-SCL-280-/2.7	04-1Q4604	46
04-SCL-280-/3.8	04-0X2604	46
04-SF-35-.7/.7	04-1X1604	47
04-SF-35-1.3/1.3	04-3K4204	47
04-SF-80-3.9/4.5	04-0X9104	47
04-SF-80-5.7/7.5	04-3G4444	47
04-SF-80-/7.8	04-4W9504	47
04-SF-101-.5/M5.2	04-4J9704	47
04-SF-101-.8/0	04-2Q4604	48
04-SF-280-2.7/4.2	04-1Y5004	48
04-SF-280-6.6/T7.2	04-1W1404	48
04-SF0-80-8.3/8.3	04-2X0704	48
04-SM-1-26.3/47.3	04-2K8804	48
04-SM-1-28.9/0	04-2J7904	48
04-SM-1-32.2/32.2	04-0X0804	49
04-SM-1-36.2/36.2	04-0Q6704	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-1-37.1/38.1	04-0Q6104	49
04-SM-1-38.6/39.8	04-3Y2504	49
04-SM-1-45.6/45.6	04-4Y0004	49
04-SM-35-1.7/1.7	04-0X0004	49
04-SM-35-8.7/8.7	04-3Y7604	50
04-SM-35-26.2/27.9	04-0Q0404	50
04-SM-35-/29.4	04-1X4704	50
04-SM-82-9.2/9.2	04-1X9604	50
04-SM-82-9.3/0	04-1Q5304	50
04-SM-82-9.6/11.8	04-2Y5604	50
04-SM-82-12.3/15.8	04-3Y6604	51
04-SM-84-8.3/8.3	04-0X9704	51
04-SM-84-17.9/17.9	04-3Y5004	51
04-SM-84-20.6/20.6	04-0X0204	51
04-SM-84-21.5/25.7	04-0K7804	51
04-SM-84-28.0/2	04-0X3304	51
04-SM-84-/8.5	04-2Y6004	52
04-SM-92-5.1/5.1	04-3Y0104	52
04-SM-92-12.0/13.1	04-2Q8004	52
04-SM-92-/13.6	04-1X2204	52
04-SM-101-.9/23.4	04-2J7404	52
04-SM-101-6.9/7.6	04-2J7304	52

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-101-9.1/9.1	04-0X0604	53
04-SM-101-/6.2	04-1X2404	53
04-SM-101-/6.5	04-1Q5814	53
04-SM-280-10.2/10.2	04-3Y0804	53
04-SM-280-10.2/10.2	04-1X6604	53
04-SM-280-22.0/22	04-0X0904	53
04-SM-280-232.0/23.2	04-2X0104	54
04-SM-280-/21	04-4J8504	54
04-SM-680-/16.5	04-3Y4104	54
04-SOL-12-7.7/14.1	04-2Q5504	54
04-SOL-12-3.2/7.5	04-0W1104	54
04-SOL-28-/9.8	04-1X3604	54
04-SOL-80-13.9/14.5	04-4G8734	55
04-SOL-80-15.9/30.2	04-0K6404	55
04-SOL-80-22.1/23	04-4K3004	55
04-SOL-80-34.4/34.5	04-0J6014	55
04-SOL-80-10.4/30.2	04-4G0804	55
04-SOL-220-1.4/1.4	04-2X9104	55
04-SON-1-26.7/27.1	04-0J3014	56
04-SON-1-26.7/27.1	04-0J3004	56
04-SON-1-30.5/32	04-2Y5804	56
04-SON-1-30.8/40.6	04-1K7304	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-1-38.6/38.6	04-1X3204	56
04-SON-1-41.2/54.6	04-1K7504	56
04-SON-1-/58.6	04-4G7804	57
04-SON-1-/7.2	04-3X0804	57
04-SON-1-/24.7	04-1X1404	57
04-SON-12-11.0/T17.4	04-0K5204	57
04-SON-101-18.5/18.5	04-4A1304	57
04-SON-101-22.8/32.8	04-1Q7004	57
04-SON-101-/0	04-3J0804	58
04-SON-116-10.4/10.4	04-3X0504	58
04-SON-116-11.8/12.2	04-4J4604	58
04-SON-116-46.5/46.8	04-3G9004	58
04-SON-121-7.3/11.6	04-0Y2604	58
04-VAR-0-/0	04-2K1704	58
04-VAR-4-18.6/18.6	04-3Y1804	59
04-VAR-82-25.9/25.9	04-0Y8004	59
04-VAR-101-18.7/18.7	04-2Q5704	59
04-VAR-101-21.3/26.5	04-3Q6104	59
04-VAR-280-/25	04-3W5504	59
04-VAR-280-/0	04-0K1104	59
04-VAR-580-/0	04-0K1204	60
04-VAR-680-.1/20.7	04-4Q2504	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-VAR-680-1.9/16.7	04-3W5204	60
04-VAR-880-/32	04-0Q0704	60
04-VAR-880-/10	04-0Q4404	60
04-VAR--/0	04-0Y8204	60
04-VAR--/0	04-0K1004	61
04-VAR--/0	04-3Y5404	61
04-VAR--/0	04-0K1304	61
04-VAR--/0	04-0Y7904	61
04-VAR--/0	04-1Q2004	61
04-VAR--/0	04-0P7604	61
04-VAR--/0	04-3W5604	62
04-VAR--/0	04-0Y8404	62
04-VAR--/0	04-3Y5204	62
05-0SB-1-10.1/10.1	05-1S4904	62
05-0SB-1-10.7/11	05-1S3704	63
05-0SB-1-13.3/13.3	05-1S1304	63
05-0SB-166-580.0/58.5	05-1S3504	63
05-MON-0-/0	05-1S2904	63
05-MON-1-7.2/9.2	05-1R1904	63
05-MON-1-10.4/10.4	05-1S8404	63
05-MON-1-20.9/42.2	05-1Q7704	64
05-MON-1-21.0/76	05-1Q0504	64

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-1-27.8/27.8	05-1R6404	64
05-MON-1-29.5/29.5	05-1R6304	64
05-MON-1-44.7/69.8	05-1Q8004	64
05-MON-1-47.8/47.8	05-1R2104	64
05-MON-1-60.0/60	05-1S0404	65
05-MON-1-100.0/1	05-1Q9604	65
05-MON-1-600.0/60	05-1S1604	65
05-MON-1-101.5/102	05-1K6404	65
05-MON-101-86.1/87.3	05-1P5344	65
05-MON-101-41.1/42.2	05-0T9914	65
05-MON-101-91.3/98.8	05-1H6904	66
05-MON-156-1.4/1.3	05-1P5334	66
05-MON-183-2.1/8.3	05-1K4304	66
05-MON-183-8.3/9.9	05-1H6504	66
05-MON-1011-6.0/100.1	05-1S5204	66
05-SB-101-1.4/4.8	05-0N71Y4	66
05-SB-101-4.4/7.7	05-0N72U4	67
05-SB-101-4.4/7.7	05-0N72Y4	67
05-SB-101-7.3/9.6	05-0N73Y4	67
05-SB-101-9.2/9.7	05-0N74V4	67
05-SB-101-9.7/10.6	05-0N74U4	67
05-SB-101-10.0/10.5	05-1K03U4	67

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-101-10.4/11.1	05-0N7054	68
05-SB-101-12.3/13.2	05-1K3804	68
05-SB-101-21.4/21.9	05-1H4304	68
05-SB-101-31.0/67	05-1Q6704	68
05-SB-101-33.8/44.8	05-1P0504	68
05-SB-101-46.2/52.3	05-1H8604	68
05-SB-101-46.7/48	05-1S0204	69
05-SB-101-47.0/47.3	05-1R1404	69
05-SB-101-55.9/56.2	05-1F7904	69
05-SB-101-55.9/56.2	05-1F79A4	69
05-SB-101-65.0/84.1	05-1K5104	69
05-SB-101-36.0/37	05-1C9504	69
05-SB-101-52.3/56.1	05-1K4504	70
05-SB-135-10.6/17.6	05-1H9604	70
05-SB-154-26.0/30.2	05-1R6504	70
05-SB-154-2.6/0	05-1C4104	70
05-SB-154-5.7/6.2	05-1H3104	70
05-SB-166-63.9/64.9	05-1P5384	70
05-SB-192-51.0/5.1	05-1S0304	71
05-SB-217-.9/1.4	05-1C3604	71
05-SB-246-32.8/33.2	05-1P5394	71
05-SBT-25-49.5/51.1	05-1P5314	71

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SBT-25-53.7/54.3	05-1J4814	71
05-SBT-25-59.5/60.5	05-1Q4104	71
05-SBT-101-12.0/2.1	05-1S0104	72
05-SBT-156-2.7/2.7	05-1P5324	72
05-SBT-156-3.0/8.2	05-344904	72
05-SCR-1-10.5/13.4	05-0C7334	72
05-SCR-1-13.6/14.9	05-0C7324	72
05-SCR-1-33.0/33	05-1Q9404	72
05-SCR-1-364.0/37.5	05-1S3404	73
05-SCR-1-5.0/8.2	05-1P1804	73
05-SCR-1-/0	05-1Q0804	73
05-SCR-9-1.0/0	05-1K1204	73
05-SCR-9-7.5/10.2	05-1P7304	73
05-SCR-9-12.1/12.1	05-1S3604	73
05-SCR-17-3.2/11.3	05-1M7304	74
05-SCR-17-78.0/7.8	05-1S0504	74
05-SCR-35-3.0/3	05-1Q6904	74
05-SCR-129-1.1/L1.5	05-1P5304	74
05-SCR-236-11.4/11.4	05-1S4704	74
05-SLO-0-/0	05-1S2804	74
05-SLO-1-6.4/67.2	05-492864	75
05-SLO-1-10.0/16.8	05-1G9804	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-1-12.1/12.2	05-1P5354	75
05-SLO-1-12.6/12.7	05-1Q0604	75
05-SLO-1-32.6/0	05-0L7214	75
05-SLO-41-44.5/45.3	05-3307C4	75
05-SLO-46-4.3/5.1	05-1S4804	76
05-SLO-46-49.7/54.7	05-3307A4	76
05-SLO-46-60.3/60.8	05-1Q03U4	76
05-SLO-58-1.8/6.9	05-1J9704	76
05-SLO-58-51.0/57.2	05-1Q4704	76
05-SLO-101-7.8/16.5	05-1J8604	76
05-SLO-101-44.8/44.8	05-1P5364	77
05-SLO-101-61.7/62.1	05-1J7804	77
05-SLO-101-714.0/571.4	05-1Q8504	77
05-VAR--/0	05-1Q1704	77
06-FRE-5-43.9/43.9	06-1H6304	77
06-FRE-5-49.9/55.7	06-1G7104	78
06-FRE-5-60.1/66.2	06-0X2804	78
06-FRE-33-69.4/71.5	06-0X3004	78
06-FRE-41-28.2/28.2	06-1G0904	78
06-FRE-41-21.1/32.2	06-1E7604	78
06-FRE-41-23.2/31.7	06-0X7804	78
06-FRE-41-25.3/0	06-1E7304	79

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-41-27.0/28	06-1E7204	79
06-FRE-41-27.4/28.5	06-0W1704	79
06-FRE-99-4.9/11.6	06-0U4204	79
06-FRE-99-233.0/0	06-1G3504	79
06-FRE-99-4.9/7.2	06-0U4214	79
06-FRE-168-39.6/45.7	06-1F8204	80
06-FRE-180-43.5/53.6	06-1F8304	80
06-FRE-180-89.6/90.7	06-1A4604	80
06-FRE-180-54.1/56	06-342354	80
06-FRE-180-65.3/66.3	06-1E2204	80
06-FRE-198-.5/19.5	06-0X0604	80
06-FRE-5506-/0	06-0Y7604	81
06-KER-5-10.2/16	06-0U5004	81
06-KER-5-86.0/8.9	06-1H3204	81
06-KER-5-/4.4	06-0X3304	81
06-KER-33-21.8/39.8	06-0X2404	81
06-KER-33-40.4/59.3	06-0Y1304	81
06-KER-58-535.0/0	06-1C8904	82
06-KER-99-10.4/21.2	06-0Q9204	82
06-KER-99-23.6/28.4	06-0Q2814	82
06-KER-99-49.3/50.4	06-1E7804	82
06-KER-99-29.4/33.1	06-1G8004	82

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-155-54.8/59.1	06-1F9104	82
06-KER-166-17.5/0	06-0S0504	83
06-KER-166-/10.2	06-0X3804	83
06-KER-178-20.6/21.6	06-1G3104	83
06-KER-178-51.0/6.1	06-1G6104	83
06-KER-184-8.5/11.6	06-0U4304	83
06-KER-204-2.1/4.6	06-1E7704	83
06-KER-223-20.1/21.1	06-1E6704	84
06-KIN-41-28.4/40.1	06-0W8204	84
06-KIN-41-/15.5	06-0Y1704	84
06-MAD-41-6.3/9.2	06-0R2104	84
06-MAD-99-6.9/7.6	06-0V1204	84
06-MPA-41-3.1/3.1	06-1G5804	84
06-TUL-63-4.0/5.5	06-1F8904	85
06-TUL-63-5.8/L8	06-0X7004	85
06-TUL-63-21.7/24.3	06-1E8004	85
06-TUL-99-9.8/40.7	06-1E6904	85
06-TUL-99-13.5/19.5	06-1G8404	85
06-TUL-99-20.8/53.1	06-0X2504	85
06-TUL-99-26.3/27.6	06-0U8804	86
06-TUL-99-27.6/30.6	06-0W9104	86
06-TUL-99-30.2/35.2	06-360304	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-99-30.6/35.2	06-360244	86
06-TUL-99-35.8/37.1	06-487404	86
06-TUL-99-51.8/53.9	06-0V7604	86
06-TUL-99-227.0/0	06-1H6104	87
06-TUL-99-234.0/23.4	06-1H3404	87
06-TUL-190-38.0/57	06-1F6904	87
06-TUL-198-1.6/43.9	06-0X2604	87
06-TUL-198-11.6/11.9	06-0W90U4	87
06-TUL-201-/4.9	06-1A5404	87
06-VAR-33-69.4/70.9	06-1E7104	88
06-VAR--/0	06-1G1804	88
06-VAR--/0	06-0W9704	88
07-LA-0-/0	07-2XM404	88
07-LA-1-1.4/7.3	07-2XM204	89
07-LA-1-4.8/6.6	07-352004	89
07-LA-1-10.4/10.4	07-4V2104	89
07-LA-1-29.4/0	07-377604	89
07-LA-1-32.7/32.7	07-359504	89
07-LA-1-34.9/38	07-2XR604	89
07-LA-1-35.5/62.8	07-2XL404	90
07-LA-1-37.0/46	07-2XS204	90
07-LA-1-37.7/62.9	07-313504	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-1-40.0/40.5	07-2XE004	90
07-LA-1-40.7/54.1	07-2XQ704	90
07-LA-1-42.2/42.4	07-2XR204	90
07-LA-1-42.4/0	07-4X9704	91
07-LA-1-43.5/45.5	07-2XR904	91
07-LA-1-44.1/58.5	07-2XG904	91
07-LA-1-45.6/45.9	07-4V3804	91
07-LA-1-50.4/50.7	07-2XM904	91
07-LA-1-56.5/56.9	07-291404	91
07-LA-1-352.0/44.1	07-2XG804	92
07-LA-1-380.0/40	07-2XR704	92
07-LA-1-388.0/40.4	07-2XP704	92
07-LA-1-400.0/43.5	07-2XR804	92
07-LA-1-/18	07-321604	92
07-LA-2-2.3/14.2	07-333604	92
07-LA-2-15.0/57.5	07-355404	93
07-LA-2-15.1/15.3	07-351304	93
07-LA-2-15.8/15.8	07-2XK404	93
07-LA-2-46.0/64.1	07-0W4304	93
07-LA-2-65.2/66.4	07-2XA604	93
07-LA-2-68.1/82.1	07-349004	93
07-LA-2-75.3/82.2	07-2XQ104	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-1.7/1.7	07-325704	94
07-LA-5-6.6/13.1	07-357304	94
07-LA-5-8.2/8.2	07-4V3004	94
07-LA-5-15.1/22.9	07-333004	94
07-LA-5-16.0/17.3	07-2XJ004	94
07-LA-5-19.7/36	07-324904	95
07-LA-5-23.2/36.3	07-344204	95
07-LA-5-31.8/42.6	07-0W1004	95
07-LA-5-33.1/39.1	07-384404	95
07-LA-5-66.3/67.3	07-2XG504	95
07-LA-5-287.0/28.7	07-2XF204	95
07-LA-5-59.5/73.7	07-370404	96
07-LA-5-59.5/67.9	07-323404	96
07-LA-5-60.0/75	07-352304	96
07-LA-5-/19.5	07-319304	96
07-LA-10-2.2/5.2	07-2XH804	96
07-LA-10-8.9/9.4	07-1XW004	96
07-LA-10-14.5/17.4	07-2XL304	97
07-LA-10-17.0/17.7	07-2XL104	97
07-LA-10-17.0/17.7	07-2XL004	97
07-LA-10-18.8/20.5	07-386004	97
07-LA-10-22.0/30.8	07-330304	97

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-10-28.2/31	07-328304	97
07-LA-10-28.3/28.3	07-316804	98
07-LA-10-28.5/30.8	07-398404	98
07-LA-10-78.0/9.3	07-2XP804	98
07-LA-10-2.2/4.9	07-347504	98
07-LA-10-4.5/5.5	07-332004	98
07-LA-10-4.7/18.9	07-358404	98
07-LA-14-29.0/29.5	07-339604	99
07-LA-14-60.7/77	07-316004	99
07-LA-23-1.1/8.4	07-2XE604	99
07-LA-23-/8.9	07-0W4104	99
07-LA-23-/0	07-2XK004	99
07-LA-27-1.0/10.6	07-2XG304	99
07-LA-27-35.0/3.6	07-2XJ904	100
07-LA-27-/18.6	07-322904	100
07-LA-27-/5	07-2XN904	100
07-LA-27-/11	07-2XR304	100
07-LA-39-17.8/17.8	07-326204	100
07-LA-39-18.9/35.5	07-2XF804	100
07-LA-39-20.7/20.7	07-348904	101
07-LA-47-/3.3	07-2XA704	101
07-LA-66-/3.2	07-306514	101

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-71-1.6/4.8	07-210624	101
07-LA-71-1.5/1.6	07-0W9004	101
07-LA-90-1.8/1.8	07-4V0304	101
07-LA-91-16.6/16.8	07-3203U4	102
07-LA-101-1.0/9.2	07-0W0604	102
07-LA-101-1.5/10.9	07-0W2904	102
07-LA-101-10.3/10.3	07-385404	102
07-LA-101-11.0/23.5	07-346004	102
07-LA-101-19.7/20	07-388704	102
07-LA-101-32.8/33.8	07-307104	103
07-LA-101-118.0/11.8	07-2XH204	103
07-LA-101-1.0/10.3	07-385204	103
07-LA-101-6.2/8	07-329604	103
07-LA-101-/1.5	07-320104	103
07-LA-101-/17.1	07-337804	103
07-LA-103-.1/.1	07-322504	104
07-LA-103-.1/.1	07-327304	104
07-LA-103-/1.7	07-0W6704	104
07-LA-105-2.2/2.2	07-2XH7A4	104
07-LA-105-20.0/2	07-2XJ504	104
07-LA-105-2.0/0	07-355604	104
07-LA-105-4.3/5	07-357004	105

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-105-9.0/9.4	07-385604	105
07-LA-105-17.5/17.8	07-4V4904	105
07-LA-110-6.8/19.5	07-4W7804	105
07-LA-110-14.0/21	07-386304	105
07-LA-110-21.4/25.7	07-2XJ104	105
07-LA-110-27.0/3.2	07-2XJ704	106
07-LA-118-4.5/9.1	07-336804	106
07-LA-118-10.0/13.2	07-385904	106
07-LA-118-11.0/14	07-322004	106
07-LA-118-13.0/13.9	07-355004	106
07-LA-118-/0	07-2XS604	106
07-LA-118-/0	07-2XQ804	107
07-LA-138-43.4/51.4	07-333704	107
07-LA-138-50.0/63.7	07-0W4504	107
07-LA-138-59.7/0	07-4V5204	107
07-LA-164-4.0/6.9	07-320804	107
07-LA-170-14.5/20.6	07-0W4204	107
07-LA-170-16.6/19.8	07-358804	108
07-LA-210-9.7/51.9	07-326804	108
07-LA-210-15.4/15.4	07-2XF404	108
07-LA-210-15.6/18.5	07-330704	108
07-LA-210-18.7/19.7	07-348704	108

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-210-33.6/36.5	07-301704	108
07-LA-210-37.8/39.1	07-356104	109
07-LA-213-6.2/6.2	07-4V1404	109
07-LA-213-6.4/0	07-4V2304	109
07-LA-213-/8	07-306614	109
07-LA-405-12.9/21.5	07-338704	109
07-LA-405-14.3/15.8	07-293604	109
07-LA-405-22.2/23.5	07-4V3204	110
07-LA-405-30.1/33	07-4V4304	110
07-LA-405-31.2/41.4	07-347904	110
07-LA-405-36.3/36.3	07-2XG604	110
07-LA-405-36.3/37.1	07-2XM804	110
07-LA-405-39.1/39.1	07-204904	110
07-LA-405-40.1/48.1	07-320204	111
07-LA-405-44.7/486.4	07-0W7004	111
07-LA-405-291.0/30	07-2XJ304	111
07-LA-605-10.2/20.2	07-356604	111
07-LA-605-20.2/26	07-3255U4	111
07-LA-710-5.0/9.5	07-345104	111
07-LA-710-6.0/14.1	07-349904	112
07-LA-710-6.2/7.2	07-4V4204	112
07-LA-710-9.6/T32.1	07-347004	112

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-710-13.8/15.3	07-385804	112
07-LA-710-22.0/0	07-354704	112
07-LA-710-26.0/26.7	07-331804	112
07-LA-5808-/2.5	07-354804	113
07-LA-5823-/7.2	07-358204	113
07-VAR-1-1.3/26.6	07-322704	113
07-VAR-1-23.1/23.1	07-0W8804	113
07-VAR-2-18.7/18.7	07-348804	113
07-VAR-5-/40	07-0W6104	113
07-VAR-23-3.6/11.4	07-346204	114
07-VAR-91-6.1/20.7	07-338604	114
07-VAR-101-/30	07-0W4704	114
07-VAR-105-2.1/2.1	07-355104	114
07-VAR-110-15.1/23	07-0W5904	114
07-VAR-170-14.5/20.5	07-349504	114
07-VAR-210-43.9/46.7	07-349104	115
07-VAR--/0	07-0W6304	115
07-VAR--/0	07-0W6404	115
07-VAR--/0	07-351704	115
07-VAR--/0	07-0W7604	115
07-VAR--/0	07-301604	115
07-VAR--/0	07-353804	116

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VAR--/0	07-0W6504	116
07-VAR--/0	07-350314	116
07-VAR--/0	07-351114	116
07-VAR--/0	07-0W6604	116
07-VAR--/0	07-350404	116
07-VAR--/0	07-351504	117
07-VAR--/0	07-0W7704	117
07-VAR--/0	07-394004	117
07-VAR--/0	07-350324	117
07-VAR--/0	07-504444	117
07-VAR--/0	07-0W8704	117
07-VAR--/0	07-351124	118
07-VEN-1-1.0/1.3	07-4P8504	118
07-VEN-1-4.0/4.2	07-318204	118
07-VEN-1-21.3/28.4	07-323904	118
07-VEN-23-17.7/24.1	07-2XE704	118
07-VEN-23-/3.3	07-348404	118
07-VEN-33-5.6/11.2	07-2XF504	119
07-VEN-33-12.6/16.5	07-2XC604	119
07-VEN-33-18.9/19.1	07-332304	119
07-VEN-33-24.2/27.3	07-2XF604	119
07-VEN-33-44.2/57.2	07-2XF704	119

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-101-.2/40.8	07-3311U4	119
07-VEN-101-8.9/11.5	07-4W2704	120
07-VEN-101-10.7/26.7	07-0W3904	120
07-VEN-101-30.9/36.3	07-0W4004	120
07-VEN-101-40.0/40.4	07-2XM604	120
07-VEN-101-41.7/42	07-2XL704	120
07-VEN-118-4.5/4.7	07-2XG704	120
07-VEN-118-13.3/15.6	07-341604	121
07-VEN-118-22.3/32.5	07-2XN704	121
07-VEN-118-1.4/1.8	07-336004	121
07-VEN-118-23.5/30.5	07-385104	121
07-VEN-118-18.4/T18.8	07-387904	121
07-VEN-126-9.7/24.6	07-2XE104	121
07-VEN-126-20.3/20.3	07-1XW104	122
07-VEN-126-14.6/34.5	07-356504	122
07-VEN-126-/0	07-2XP204	122
07-VEN-150-6.1/6.3	07-2XN604	122
07-VEN-150-15.0/4.6	07-2XN804	122
07-VEN-150-20.0/32.2	07-2XN104	122
07-VEN-150-28.8/31	07-2XE504	123
07-VEN-150-31.3/34.4	07-344504	123
07-VEN-150-13.3/19	07-3237U4	123

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-150-/20	07-2XE404	123
07-VEN-232-.4/4.1	07-346804	123
07-VEN--/0	07-2XM504	123
08-08-0-7.9/0	08-1N9104	124
08-RIV-10-12.6/13.4	08-1L9504	124
08-RIV-10-59.3/59.5	08-1J7004	124
08-RIV-10-60.7/74.3	08-1C0814	124
08-RIV-10-87.9/0	08-1J4704	124
08-RIV-10-91.9/0	08-1J7104	125
08-RIV-10-92.9/101.1	08-1H2004	125
08-RIV-10-134.0/156.5	08-1C08U4	125
08-RIV-15-3.5/6.8	08-1K4004	125
08-RIV-15-15.9/20.3	08-1E3404	125
08-RIV-15-16.3/52.3	08-1J8704	125
08-RIV-15-18.7/19	08-1R3804	126
08-RIV-15-36.6/37	08-1N6904	126
08-RIV-15-46.5/49.3	08-1P0704	126
08-RIV-15-50.6/52.3	08-1H8504	126
08-RIV-60-16.1/22.5	08-496124	126
08-RIV-60-1.0/12	08-1J2304	126
08-RIV-60-6.1/8	08-1H3804	127
08-RIV-62-3.3/6.5	08-1P6804	127

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-74-3.1/3	08-1G4704	127
08-RIV-74-3.9/11.8	08-1R3704	127
08-RIV-74-5.7/11.8	08-1K6904	127
08-RIV-74-13.2/34	08-1C6804	127
08-RIV-74-34.3/45.1	08-1H0604	128
08-RIV-74-/5.8	08-1C8504	128
08-RIV-79-5.4/11.4	08-1G6704	128
08-RIV-91-15.6/21.6	08-1L3204	128
08-RIV-91-/0	08-0N0704	128
08-RIV-111-47.2/55.3	08-1G6304	128
08-RIV-111-53.9/0	08-0R7904	129
08-RIV-215-25.0/31.2	08-1J2904	129
08-RIV-215-40.5/42.7	08-1J6104	129
08-RIV-215-9.0/38	08-1N9704	129
08-RIV-215-13.5/19.5	08-1J2604	129
08-SBD-0-/0	08-1J6204	129
08-SBD-10-/0	08-0N0904	130
08-SBD-15-2.2/8.5	08-1N2604	130
08-SBD-15-5.1/5.8	08-0H7924	130
08-SBD-15-6.7/22.3	08-1G8804	130
08-SBD-15-160.9/161.5	08-1J3304	130
08-SBD-15-180.9/185.5	08-1N1214	130

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-15-17.7/0	08-1N7004	131
08-SBD-15-20.5/21.6	08-1H3904	131
08-SBD-15-28.6/37.5	08-0K1224	131
08-SBD-15-/0	08-0N0804	131
08-SBD-18-44.3/48.4	08-0G6914	131
08-SBD-18-90.9/96.6	08-1J3004	131
08-SBD-38-26.5/44.3	08-1P6504	132
08-SBD-40-143.7/0	08-0R9804	132
08-SBD-40-25.0/50	08-0R1704	132
08-SBD-40-100.8/101.8	08-1G8304	132
08-SBD-40-105.1/105.9	08-1K4904	132
08-SBD-40-515.0/153.4	08-1R5104	132
08-SBD-40-/S.8	08-1J7204	133
08-SBD-60-3.8/4.8	08-1R5604	133
08-SBD-60-7.3/10	08-0E33U4	133
08-SBD-62-38.5/48.5	08-1N6504	133
08-SBD-138-21.4/37.8	08-1N7504	133
08-SBD-210-15.7/17.9	08-1P0604	133
08-SBD-210-23.1/24.7	08-1L9704	134
08-SBD-215-2.2/3.2	08-1F7304	134
08-SBD-215-3.6/6	08-1J6304	134
08-SBD-247-/23	08-1J2704	134

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-330-296.0/43.9	08-1R3304	134
08-SBD-330-29.6/43.9	08-1R6404	134
08-SBD-395-4.0/49	08-1G6404	135
08-SBD-5718-/0	08-0R8504	135
08-VAR-10-8.8/60.9	08-1J9104	135
08-VAR--/0	08-1N2204	135
08-VAR--/0	08-1M5904	135
08-VAR--/0	08-1N4704	135
08-VAR--/0	08-1J8504	136
08-VAR--/0	08-1J8604	136
08-VAR--/0	08-1J8404	136
08-VAR--/0	08-1N9604	136
08-VAR--/0	08-1H8804	136
08-VAR--/0	08-1N2504	136
08-VAR--/0	08-1E1404	137
08-VAR--/0	08-1H9914	137
08-VAR--/0	08-1H9924	137
09-INY-168-17.6/18.3	09-374704	137
09-INY-190-68.8/128	09-401104	138
09-INY-395-29.2/41.8	09-213404	138
09-INY-395-91.6/100.8	09-379104	138
09-INY-5709-/0	09-379504	138

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-KER-58-116.2/142.9	09-387704	138
09-KER-5756-/92	09-367504	138
09-MNO-395-58.2/60.4	09-366404	139
09-MNO-395-91.6/93.4	09-368004	139
09-MNO-395-9.8/12.6	09-378804	139
09-VAR--/0	09-397904	139
10-AMA-49-16.4/17.2	10-1P5904	139
10-AMA-88-5.5/14.3	10-0Q2104	140
10-AMA-88-54.7/60.8	10-0K1304	140
10-CAL-4-15.9/16.3	10-1H5004	140
10-CAL-12-9.9/10.3	10-1J8204	140
10-CAL-26-21.8/30.3	10-0V4804	140
10-MER-5-.5/.8	10-1C7904	140
10-MER-33-.6/1.5	10-1G2504	141
10-MER-99-19.5/20.7	10-3A7214	141
10-MER-99-3.3/6.9	10-1K0904	141
10-MER-99-6.8/34.1	10-1P7504	141
10-MER-165-16.5/26.8	10-1K4304	141
10-MPA-49-1.8/6.3	10-1M0504	141
10-MPA-140-12.0/22.1	10-0Y7704	142
10-MPA-140-293.0/29.3	10-1S5204	142
10-SJ-4-.5/.5	10-1R9904	142

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-4-6.9/8.1	10-1T8904	142
10-SJ-4-20.5/20.8	10-1L2804	142
10-SJ-4-141.0/14.1	10-1R8804	142
10-SJ-4-16.0/19.4	10-1F1804	143
10-SJ-4-/0	10-1E6104	143
10-SJ-5-.3/3.5	10-1R7004	143
10-SJ-5-32.5/49.8	10-1E3004	143
10-SJ-5-19.6/24	10-1P7204	143
10-SJ-12-.1/.1	10-1T6804	143
10-SJ-99-7.9/7.9	10-1T5604	144
10-SJ-99-21.6/0	10-1N9004	144
10-SJ-99-21.9/21.9	10-1U1004	144
10-SJ-99-28.4/29.7	10-1Q2604	144
10-SJ-99-28.7/31.7	10-1H6504	144
10-SJ-120-.6/T6.8	10-1C9604	144
10-SJ-132-.3/0	10-1L1804	145
10-SJ-205-4.6/9	10-1C3304	145
10-STA-5-10.7/25.5	10-1H2804	145
10-STA-5-27.1/27.4	10-1C2704	145
10-STA-33-10.2/10.2	10-1T3104	145
10-STA-99-1.5/16	10-1R7704	145
10-STA-99-17.0/17	10-1S4904	146

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-TU0-49-20.4/0	10-1P6404	146
10-VAR-4-/0	10-1F4004	146
10-VAR-59-/0	10-0G8304	146
10-VAR--/0	10-1F9704	146
10-VAR--/0	10-1N4204	146
10-VAR--/0	10-1Q7504	147
10-VAR--/0	10-1F9604	147
10-VAR--/0	10-1P7304	147
10-VAR--/0	10-1J0404	147
11-IMP-0-/0	11-432194	148
11-IMP-8-4.6/8.6	11-432174	148
11-IMP-86-34.8/64.1	11-2N1674	148
11-IMP-98-32.1/32.5	11-080284	148
11-SD-0-/0	11-432564	148
11-SD-0-/0	11-432674	148
11-SD-0-/0	11-432484	149
11-SD-0-/0	11-432504	149
11-SD-0-/0	11-432524	149
11-SD-5-4.6/4.6	11-432304	149
11-SD-5-34.7/36.3	11-2E1544	149
11-SD-5-37.4/52.6	11-2T35U4	149
11-SD-5-.3/5	11-430674	150

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-5-.3/36	11-431274	150
11-SD-5-.9/0	11-4C0034	150
11-SD-5-4.4/4.5	11-2T0444	150
11-SD-5-16.0/16	11-431994	150
11-SD-5-30.0/34.3	11-426504	150
11-SD-5-30.6/52.8	11-2N1754	151
11-SD-5-37.4/52.6	11-2T36U4	151
11-SD-5-52.3/52.3	11-432474	151
11-SD-5-54.2/54.2	11-432434	151
11-SD-8-2.9/11.7	11-2N2044	151
11-SD-8-12.9/14.6	11-430434	151
11-SD-11-.6/2.7	11-056404	152
11-SD-15-2.1/2.2	11-432444	152
11-SD-15-31.3/37.1	11-430514	152
11-SD-52-5.1/9	11-430254	152
11-SD-54-1.8/1.8	11-432764	152
11-SD-54-/6.4	11-424804	152
11-SD-56-.3/3	11-2T3644	153
11-SD-56-.3/9.7	11-411904	153
11-SD-76-17.2/24.1	11-2N0204	153
11-SD-78-.3/16	11-422304	153
11-SD-78-3.3/72.9	11-2N1694	153

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-94-9.8/10.6	11-423804	153
11-SD-125-9.3/13	11-430244	154
11-SD-125-9.6/13.2	11-411404	154
11-SD-163-4.3/10.8	11-430484	154
11-SD-805-.5/14.6	11-2N1714	154
11-SD-805-3.5/13.9	11-429004	154
11-SD-805-5.1/8.3	11-2T3434	154
11-SD-805-14.6/23.7	11-430324	155
11-SD-805-15.7/28.3	11-2N1704	155
11-SD-805-16.0/16.3	11-432664	155
11-SD-805-23.7/28.5	11-430384	155
11-SD-805-23.9/25.1	11-430394	155
11-SD-905-6.4/10.1	11-431064	155
11-SD--/0	11-432024	156
11-VAR--/0	11-430904	156
11-VAR--/0	11-2N2054	156
11-VAR--/0	11-2N1774	156
11-VAR--/0	11-432454	156
11-VAR--/0	11-2N2034	156
12-0RA-241-30.0/31	12-0V4404	157
12-LA-91-20.6/20.7	12-0R3114	157
12-0RA-1-5.5/7.9	12-0P69U4	157

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-1-7.9/10.5	12-0M82U4	157
12-ORA-1-7.9/10.5	12-0M82C4	157
12-ORA-1-13.0/33.7	12-0P68U4	158
12-ORA-1-17.4/21.5	12-0R4104	158
12-ORA-1-21.5/31.1	12-0S1404	158
12-ORA-1-.1/.9	12-0Q9904	158
12-ORA-1-.8/0	12-0S7504	158
12-ORA-5-.6/43	12-0P42U4	158
12-ORA-5-.9/9.7	12-0U4504	159
12-ORA-5-2.3/19.9	12-0T8604	159
12-ORA-5-5.3/7.3	12-0S1704	159
12-ORA-5-5.8/30.3	12-0Q9304	159
12-ORA-5-9.6/10.4	12-0S2804	159
12-ORA-5-12.4/14.5	12-0K0214	159
12-ORA-5-17.1/18.9	12-0K0234	160
12-ORA-5-29.6/29.6	12-0J34U4	160
12-ORA-5-30.3/39.6	12-0T8704	160
12-ORA-5-33.7/35.4	12-0R7504	160
12-ORA-5-35.7/44.1	12-0S6904	160
12-ORA-5-26.3/42.2	12-0S3104	160
12-ORA-22-.9/9.4	12-0S1104	161
12-ORA-22-8.6/0	12-0S7004	161

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-22-11.6/12.5	12-0S1904	161
12-ORA-22-/5.1	12-0U9704	161
12-ORA-55-.2/17.8	12-0R32U4	161
12-ORA-55-12.3/17	12-0U5804	161
12-ORA-57-10.8/22.1	12-0T3204	162
12-ORA-57-11.0/22.6	12-0S3304	162
12-ORA-57-19.6/20.1	12-0U9804	162
12-ORA-57-20.3/21.6	12-0C1114	162
12-ORA-74-11.5/16.6	12-0P0314	162
12-ORA-90-.9/3.6	12-0R1804	162
12-ORA-90-5.1/6.7	12-0R9204	163
12-ORA-90-5.4/0	12-0V0404	163
12-ORA-91-6.4/9.2	12-0R3134	163
12-ORA-91-.8/1.8	12-0R7304	163
12-ORA-91-9.2/11.4	12-0K91U4	163
12-ORA-91-9.8/18.9	12-0U2404	163
12-ORA-91-10.8/18.9	12-0R3154	164
12-ORA-91-/5.9	12-0T3104	164
12-ORA-133-3.2/4.1	12-0P94U4	164
12-ORA-133-8.3/M9.3	12-0N8904	164
12-ORA-241-14.5/25.7	12-0Q9804	164
12-ORA-241-27.8/38	12-0H0474	164

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-241-33.6/38.7	12-0S1504	165
12-ORA-261-3.5/6.2	12-0V0004	165
12-ORA-405-.2/11.4	12-0Q9704	165
12-ORA-405-11.4/24.2	12-0R57U4	165
12-ORA-605-.2/1.6	12-0R6804	165
12-VAR-55-5.5/17.8	12-0R5604	165
12-VAR--/0	12-0U3004	166

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$300,690,825	\$190,308,731
-S-	FEDERAL AID (SECONDARY)	\$141,373,106	\$76,527,712
-ER-	STORM DAMAGE REPAIR	\$6,083,861	\$5,494,699
		\$437,266,327	\$239,257,179
District Total:		<u>\$885,414,118</u>	<u>\$511,588,321</u>

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$29,424,937	\$27,794,235

Statement of Ongoing Contracts - Federal Aid

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$436,265,431	\$298,636,323
-S-	FEDERAL AID (SECONDARY)	\$13,850,085	\$1,580,045
		\$197,307,028	\$81,402,773
District Total:		<u>\$676,847,482</u>	<u>\$409,413,375</u>

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$233,220,671	\$118,477,433
-F-	FEDERAL AID (PRIMARY)	\$389,224,429	\$231,412,078
-S-	FEDERAL AID (SECONDARY)	\$127,955,826	\$115,827,130
		\$1,079,476,017	\$619,656,307
District Total:		<u>\$1,829,876,943</u>	<u>\$1,085,372,947</u>

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$660,649,976	\$521,469,571
-F-	FEDERAL AID (PRIMARY)	\$509,196,350	\$397,115,823
-S-	FEDERAL AID (SECONDARY)	\$81,891,054	\$39,572,134
		\$883,033,892	\$578,378,222
District Total:		<u>\$2,134,771,273</u>	<u>\$1,536,535,749</u>

Statement of Ongoing Contracts - Federal Aid

District 05

Federal Aid	Category	Bid + CCO	Work Comp
- F -	FEDERAL AID (PRIMARY)	\$707,680,213	\$553,652,079
- S -	FEDERAL AID (SECONDARY)	\$32,472,822	\$7,241,053
		\$841,723,828	\$508,432,998
District Total:		<u>\$1,581,876,863</u>	<u>\$1,069,326,130</u>

District 06

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$51,716,768	\$39,243,352
- F -	FEDERAL AID (PRIMARY)	\$371,257,741	\$274,494,439
- S -	FEDERAL AID (SECONDARY)	\$63,951,357	\$26,027,636
		\$286,455,921	\$136,465,450
District Total:		<u>\$773,381,788</u>	<u>\$476,230,877</u>

District 07

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$562,010,842	\$168,828,879
- F -	FEDERAL AID (PRIMARY)	\$326,937,124	\$148,699,571
- S -	FEDERAL AID (SECONDARY)	\$68,498,852	\$15,875,580
		\$1,145,258,412	\$734,066,858
District Total:		<u>\$2,102,705,230</u>	<u>\$1,067,470,887</u>

Statement of Ongoing Contracts - Federal Aid

District 08

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$255,079,846	\$85,962,277
- F -	FEDERAL AID (PRIMARY)	\$409,464,064	\$236,725,750
- S -	FEDERAL AID (SECONDARY)	\$50,666,699	\$3,319,082
		\$767,460,609	\$551,741,250
District Total:		<u>\$1,482,671,218</u>	<u>\$877,748,358</u>

District 09

Federal Aid	Category	Bid + CCO	Work Comp
- F -	FEDERAL AID (PRIMARY)	\$123,328,234	\$66,806,063
- S -	FEDERAL AID (SECONDARY)	\$22,608,806	\$0
		\$68,931,762	\$52,539,570
District Total:		<u>\$214,868,803</u>	<u>\$119,345,633</u>

District 10

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$17,815,912	\$11,279,375
- F -	FEDERAL AID (PRIMARY)	\$50,200,547	\$32,826,805
- S -	FEDERAL AID (SECONDARY)	\$12,067,919	\$5,752,911
		\$266,433,189	\$154,065,892
District Total:		<u>\$346,517,566</u>	<u>\$203,924,982</u>

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$223,101,148	\$102,139,454
- F -	FEDERAL AID (PRIMARY)	\$129,951,459	\$96,443,025
- S -	FEDERAL AID (SECONDARY)	\$12,610,644	\$12,380,472
		\$594,724,547	\$349,152,351
District Total:		<u>\$960,387,799</u>	<u>\$560,115,304</u>

District 12

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$380,640,836	\$216,631,689
- F -	FEDERAL AID (PRIMARY)	\$604,792,774	\$195,764,152
- S -	FEDERAL AID (SECONDARY)	\$79,994,557	\$59,448,208
		\$254,224,706	\$164,291,461
District Total:		<u>\$1,319,652,874</u>	<u>\$636,135,511</u>

Statement of Ongoing Contracts - Statewide Recap

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$2,413,660,936	\$1,291,826,265
- S -	FEDERAL AID (SECONDARY)	\$707,941,728	\$363,551,963

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$4,358,989,194	\$2,722,884,838
		\$6,822,296,237	\$4,169,450,309
-ER-	STORM DAMAGE REPAIR	\$6,083,861	\$5,494,699
Statewide Totals		<u>\$14,308,971,956</u>	<u>\$8,553,208,075</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
01	\$38,835,520
02	\$35,216,261
03	\$4,064,459
04	\$69,755,306
05	\$33,420,672
06	\$14,479,978
07	\$25,396,460
08	\$73,185,343
10	\$13,946,427

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
11	\$10,396,611
12	\$27,186,337
Work completed this Period:	\$345,883,374