

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM G R SUNDBERG, INC. 0.4 MILE SOUTH OF WILSON CREEK BRIDGE TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	5211 BOYD ROAD ARCATA, CA 95521 (707)825-6565	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$11,984,109 \$0	02/16/16 05/04/16 04/09/21	100% 100% OVER RUN
20.20 201130							
01-DN-101-27.9/31.2 01-0M6704		DEL NORTE COUNTY NEAR CRESCENT CITY FROM WASHINGTON BOULEVARD OVERCROSSING TO ELK VALLEY CROSS ROAD MICRO-SURFACING, PAVEMENT DELINEATION, AND	DOOLITTLE CONSTRUCTION LLC 15 BUSINESS PARKWAY SUITE 105 SACRAMENTO CA 95828 (425)455-1150	VALLEY AARON 207 PRICE MALL CRESCENT CITY CA 95531 (707)815-5620	\$1,735,873 \$1,656,278 \$0	06/21/24 07/15/24 11/08/24 12/11/24	100% 100% COMPLETED
01-DN-101-35.8/36.5 01-436404 ACNH-Q101-(398)E --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.3 MILE SOUTH OF SMITH RIVER BRIDGE TO 0.4 MILE NORTH OF SMITH RIVER BRIDGE REPLACE BRIDGE	MCM CONSTRUCTION, INC. PO BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	MALMBERG, CLAYTON 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)496-5581	\$73,508,501 \$39,564,229 \$1,209,818	07/11/22 08/02/22 05/28/25	80% 54%
HA21							
01-DN-199-7.0/30.4 01-0N5404		REPAIR WILDFIRE DAMAGE DEL NORTE CNTY NEAR HIOUCHI TRAFFIC CONTROL REMOVE SLIDE MATERIAL ETC DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	TIDEWATER CONTRACTORS INC PO BOX 1956 BROOKINGS OR 97415	VALLEY AARON 207 PRICE MALL STE 100 CRESCENT CITY CA 95531 (707)815-5620	\$17,041,767 \$16,562,251 \$0	08/17/23 09/28/23 05/20/25	100% 98% OVER RUN
201.XX201 130							
01-DN-199-28.1/0 01-0F7604		DEL NORTE COUNTY NEAR GASQUET AT THE IDLEWILD MAINTENANCE STATION UPGRADE MAINTENANCE STATION.	BROWARD BUILDERS, INC. 1200 E. KENTUCKY AVE WOODLAND CA 95776	VALLEY, AARON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)815-5620	\$5,454,581 \$5,294,064 \$0	01/26/23 03/02/23 11/27/24	98% 98%
01-HUM-36-.1/1.7 01-0E0104 HSNH-S036-(117)E --()		HUMBOLDT COUNTY NEAR ALTON FROM 0.1 MILE EAST OF ROUTE 36/101 SEPARATION TO 1.7 MILES EAST OF ROUTE 36/101 SEPARATION. ROADWAY EXCAVATION, PLACE HMA (TYPE A) AND	KODY KING MERCER FRASER COMPANY PO BOX 1006 EUREKA, CA 95502 (707)443-6371	TAI MORGAN-MARBET 1487 SANDY PRAIRE CT. SUITE E FORTUNA, CA 95501 (707)834-0219	\$6,499,243 \$6,637,459 \$0	12/07/22 01/06/23 11/22/24 11/25/24	100% 100% SUSPENDED
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-6.0/13.4 01-0M6804		HUMBOLDT COUNTY NEAR CARLOTTA FROM 0.2 MILE WEST OF WILDER ROAD TO VAN DUZEN RIVER BRIDGE 04-0094 MICRO-SURFACING, LOW CARBON MICRO-SURFACIN	PAVEMENT COATINGS CO. 2150 BELL AVENUE STE 125 SACRAMENTO CA 95838	LONG, CODY 1487 SANDY PRAIRE COURT STE E FORTUNA, CA 95540 (707)496-0332	\$1,268,842 \$1,034,128 \$305,054	06/12/24 07/17/24 12/23/24	100% 81% OVER RUN
01-HUM-36-11.3/34.6 01-0C5004 ACNH-S036-(118)E --()		HUMBOLDT COUNTY ON ROUTE 36 AT HELY CREEK BRIDGE 04-0092 AT LITTLE LARABEE CREEK BRIDGE 04-0102 AND AT BUTTE CREEK BRIDGE 04-0116 REPLACE BRIDGE RAILS.	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT STE. E FORTUNA, CA 95540 (707)621-0000	\$14,996,437 \$5,369,559 \$583,790	03/02/23 03/24/23 12/04/25	44% 36%
HA21							
01-HUM-36-13.5/36.1 01-0H6104 ACNH-S036-(119)E --()		HUMBOLDT COUNTY AT AND NEAR BRIDGEVILLE FROM 3.4 MILES WEST OF GRIZZLY CREEK BRIDGE TO 0.8 MILE EAST OF SOUTH FORK VAN DUZEN RIVER COLD PLANE AND OVERLAY HMA, & REPLACE GUAR	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT STE E FORTUNA, CA 95540 (707)621-0000	\$36,892,777 \$26,317,358 \$458,184	10/31/23 11/30/23 04/11/25	47% 70% SUSPENDED
HA22							
01-HUM-36-25.4/26 01-0P1804		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE FROM CALTRANS MAINTENANCE STATION TO 0.6 MILE EAST OF CALTRANS MAINTENANCE STATION DIR'S EMERG REPAIR SLIPOUT	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	LONG, CODY 1487 SANDY PRAIRIE COURT STE. E FORTUNA CA 95501 (707)496-0332	\$8,425,000 \$3,895,240 \$0	04/15/24 05/21/24 04/02/25	44% 46%
20.XX 201130							
01-HUM-36-70.0/42 01-0M8104		MOBILIZATION, TRAFFIC CONTROL, REMOVE G R SUNBERG INC. SLIDE DEBRIS, STABILIZE SLOPE, REPAIR DRAINAGE AND OTHER ITEMS AS REQUIRED REPAIR DRAINAGE SYSTEMS	5211 BOYD ROAD ARCATA, CA 95521	MORGAN-MARBET, TAI 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$24,550,000 \$23,399,168 \$0	01/10/23 03/13/23 12/26/24	89% 95%
20.20 201130							
01-HUM-36-365.0/40 01-0N4504		MAJOR ITEMS OF WORK INCLUDE TRAFFIC CONTROL, ROADWAY EXCAVATION, ROCK SLOPE, RECONSTRUCT ROADWAY, EROSION CONTROL DIR'S EMERGENCY REPAIR STORM DAMAGE	GARTH R. SUNBERG, JR. GR SUNBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	LONG, CODY 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95540 (707)496-0332	\$2,485,000 \$946,397 \$0	08/20/23 08/25/23 03/10/25	27% 38%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-43.7/0 01-0F9204		IN HUMBOLDT COUNTY NEAR ORLEANS AT 1.2 MILES WEST OF SISKIYOU COUNTY LINE RESTORE DISPOSAL SITE	WYLATTI RESOURCE MANAGEMENT, INC 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	ZIMMERER, JEFFREY 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-2122	\$640,523 \$417,419 \$0	02/03/22 03/16/22 12/15/28	30% 64%
01-HUM-101-60.4/0 01-0C1104		IN HUMBOLDT COUNTY IN FORTUNA AT THE MATERIALS LABORATORY AT 1050 RIVER RANCH ROAD CONSTRUCT MATERIALS LAB	MERCER-FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	TAI MORGAN-MARBET 1487 SANDY PRAIRE COURT ST. E FORTUNA, CA 95501 (707)834-0219	\$11,161,179 \$10,992,907 \$0	03/17/22 04/08/22 12/11/24	38% 99%
HA14							
01-HUM-101-75.9/79.5 01-0H20U4 HSNH-Q101-(413)E --()		HUMBOLDT COUNTY IN EUREKA AT VARIOUS LOCATIONS FROM MCCULLENS AVENUE TO 0.1 MILE NORTH OF V STREET AND WEST AVENUE NORTHBOUND MINOR CONCRETE, MODIFY SIGNAL AND HMA.	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY REDDING CA 96002	WALKER, KRISTINA 5601 S BROADWAY STREET EUREKA, CA 95503 (707)223-0032	\$11,916,944 \$11,171,074 \$0	12/15/22 01/17/23 11/25/24	91% 90%
01-HUM-101-80.0/84 01-366004 ACNH-394 -(E)0 --()		HUMBOLDT COUNTY NEAR EUREKA FROM EUREKA SLOUGH BRIDGE TO BAYSIDE CUTOFF CONSTRUCT INTERCHANGE, STRUCTURE UNDERCROS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482 (707)467-4100	ZIMMERER, JEFFREY 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$48,647,114 \$26,724,451 \$3,228,725	12/29/22 01/26/23 03/26/27	43% 54%
01-HUM-101-88.3/88.3 01-0E8904 ACNH-Q101-(417)E --()		HUMBOLDT COUNTY IN ARCATA AT ROUTE 299/101SEPARATION HOT MIX ASPHALT (TYPE A), STRUCTURAL CONCR	SHASTA SERVICES, INC. DBA TIMBERWORKS PO BOX 1240 MT. SHASTA CA 96067 (530)926-4093	DUNNE, RYAN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)346-9027	\$3,852,777 \$3,850,833 \$0	04/21/23 05/31/23 01/20/25	97% 98%
01-HUM-101-109.5/125.7 01-0M7004		HUMBOLDT COUNTY NEAR ORICK FROM GEORGIA PACIFIC ROAD TO REDWOOD CREEK OVERFLOW ANDFROM PRAIRIE CREEK BRIDGE TO 0.4 MILE SOUTH OF S MICRO-SURFACING	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691 (916)291-0718	RYAN DUNNE 5065 BOYED ROAD ARCATA CA 95521 (707)346-9027	\$2,542,410 \$1,033,254 \$0	08/31/24 09/16/24 06/15/24	40% 40%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-330.0/34 01-0P0304		TRAFFIC CONTROL, REMOVE AND REGRADE 500 CY OF SLIDE MATERIAL, PLACE EROSION CONTROL, REPAIR/RESTORE ROADWAY DIR'S EMERGENCY F.A. SLIDE REPAIR	FORD LOGGING INC DBA PACIFIC EARTHSCAPE 1225 CENTRAL AVE #11 MCKINLEYVILLE, CA 95519	LONG, CODY 1487 SANDY PREIRIE CT STE. E FORTUNA, CA 95501 (707)496-0332	\$2,000,000 \$1,909,711 \$0	02/21/24 03/18/24 04/17/25	35% 95%
20.XX 201130							
01-HUM-101-595.0/0 01-0K4204		IN FORTUNA MAINTENANCE STATION AND SOME ELECTRICAL SYSTEM REHABILITATION AT THE LEGGETT MAINTENANCE STATION. DIR'S EMERGENCY L.B. REPAIR TO PREVENT FURTHER POWER OUTAGES	MOUNTAINSIDE CONSTRUCTION 13884 SHANGRILA DRIVE REDDING, CA 96003	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-1020	\$245,000 \$253,358 \$0	02/21/20 05/03/20 02/02/21	100% 100%
20.80 524000							
01-HUM-101-834.0/83.4 01-0P0604		IN DEL NORTE, HUMBOLDT, LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. MAINTENANCE STATION SECURITY IMPROVEMENTS	WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO, CA 95428	COLLINS, ROBIN 5601 SOUTH BROADWAY ST. EUREKA, CA 95503 (707)272-5831	\$2,785,000 \$809,185 \$0	06/03/24 08/22/24 02/01/25	0% 29%
20.10 201352							
01-HUM-169-19.0/33 01-0H0214 ACST-ER -(31S)0 --()		HUMBOLDT COUNTY NEAR PECWAN FROM 3.4 MILESWEST OF CAPPELL CREEK BRIDGE TO 0.4 MILE EAST OF WEITCHPEC SCHOOL ROAD CONSTRUCT SOLDIER PILE WALL, INSTALL DRAIN	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	ZIMMERER, JEFFREY 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$3,369,949 \$2,981,628 \$300,958	12/07/22 01/06/23 03/11/25	72% 87%
01-HUM-211-772.0/78.6 01-0M7304		EMERGENCY EARTHQUAKE BRIDGE REPAIR DIR'S EMERGENCY F.A. FERNBRIDGE BRIDGE REPAIR	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE. SACRAMENTO, CA 95838	MORGAN-MARBET, TAI 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$27,985,000 \$22,183,378 \$0	12/20/22 01/06/23 04/09/25	64% 79%
20.20 201130							
01-HUM-254-.8/20.4 01-0H2414		HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF CHIMNEY TREE GIFT SHOP TO 0.8 MILE SOUTH OF BULL CREEK ROAD 2150 CORRUGATED STEEL PIPE & STRUCTURAL CONCRET	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LANE COVELO CA 95428	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT STE. E FORTUNA, CA 95540 (707)621-0000	\$1,358,398 \$1,267,909 \$0	04/18/24 05/08/24 12/18/24 12/19/24	41% 92% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-22.0/2.2 01-0P4004		REPAIR FIRE DAMAGE HUMBODLT CNTY GLENDALE AT 0.3 MILES EAST TRAFFIC CNTRL HAZARD TREE REMOVAL DIR'S EMERGENCY F.A. REPAIR FIRE DAMAGE	GRANITE CONSTRUCTION INC 1324 S STATE STREET UKIAH CA 95482	HOWELL BRENDA 5065 BOYD RD SUITE H ARCATA CA 95521 (707)498-2122	\$785,000 \$0 \$0	07/03/24 12/18/24 12/31/24	0% 0%
20.XX 201130							
01-HUM-299-30.7/33.4 01-0J4104 HSNH-P299-(214)E --()		HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1MILE EAST OF CEDAR CREEK ROAD TO 0.1 MILE EAST OF EAST FORK WILLOW CREEK BRIDGE CONSTRUCT SOLDIER PILE GROUND ANCHOR WALLS	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521	RETFERFORD, ETHAN 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)223-0030	\$20,126,375 \$13,266,815 \$285,492	11/28/22 12/27/22 06/06/25	70% 66%
HB1							
01-HUM-299-265.0/27.5 01-0M3804		REPAIR SINK, RESTORE HIGHWAY DRAINAGE, ANDRESTORE HIGHWAY. IN HUMBOLDT COUNTY ABOUT 10 MILES WEST OF WILLOW CREEK... DIRECTOR'S EM REPAIR HIGHWAY EMBANKMENT	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	ETHAN RETHERFORD 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$1,485,000 \$975,947 \$0	07/18/22 07/25/22 04/15/25	35% 66%
20.20 201130							
01-HUM-299-/5.7 01-0H5604 ACNH-P299-(215)E --()		HUMBOLDT COUNTY IN AND NEAR ARCATA FROM ROUTE 299/101 SEPARATION TO 0.2 MILE EAST OF BLUE LAKE UNDERCROSSING PLACE RHMA, REPLACE ASPHALT CONCRETE, AND	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	COLLINS, ROBIN 5601 SOUTH BROADWAY SUITE A EUREKA, CA 95503 (707)834-1151	\$12,337,493 \$11,654,541 \$1,493,339	08/07/23 09/01/23 01/16/25	88% 93%
HA22							
01-LAK-20-2.0/2.8 01-0H8404 HSST-P020-(201)E --()		LAKE COUNTY ABOUT 6 MILES WEST OF UPPER LAKE FROM 0.6 MILE WEST OF IRVINE AVENUE TO 0.1 MILE EAST OF MID LAKE ROAD RDWY EXC, PLACE HMA-A & RHMA, CONST SOLDIE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)978-0441	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$15,820,672 \$9,647,925 \$765,417	07/21/23 08/23/23 12/31/26	55% 61%
HB1							
01-LAK-20-8.9/28.5 01-0M9204		LAKE COUNTY NEAR UPPER LAKE AND CLEARLAKE OAKS AT VARIOUS LOCATIONS FROM MAIN STREETTO BUTLER STREET RECTANGULAR RAPID FLASHING BEACON SYSTEM,	MIKE BROWN ELECTRIC CO. 561 MERCANTILE DRIVE COTATI CA 94931	SEYOUM, KASSAYE 15523 40TH AVENUE CLEARLAKE, CA 95422 (707)223-1213	\$675,167 \$669,108 \$0	06/25/24 10/21/24 10/28/24	100% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-29-45.1/52.5 01-0M6404		LAKE COUNTY NEAR LAKEPORT FROM PARK WAY OVERCROSSING TO ROUTE 20 RHMA-G, COLD PLANE AC PAVEMENT, AND PAVEME	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	SEYOUM, KASSAYE 15523 40TH AVENUE CLEARLAKE, CA 95422 (707)223-1213	\$5,435,103 \$5,136,098 \$79,015	03/14/24 04/10/24 02/01/25	98% 98%
01-LAK-29-50.8/0 01-0E0814		IN LAKE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL & UPGRADE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482 (707)467-4100	SEYOUM, KASSAYE PO BOX-457 LOWER LAKE CA 95457 (707)223-1213	\$9,762,220 \$10,023,315 \$0	09/20/21 10/19/21 12/03/24 12/03/24	100% 100% COMPLETED
01-MEN-1-1.0/1.2 01-0P0204		TRAFFIC CNTRL EMBANK REPAIR AND STABILIZE MENDO CNTY TRAFFIC CNTRL EMBANK REPAIR AND STABILIZE DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	REGE CONSTRUCTION INC 600 SANTANA DR CLOVERDALE CA 95425	MOSALLAI MOJTABA 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)498-5816	\$1,985,000 \$692,794 \$0	04/15/24 04/15/24 01/31/25	100% 35% OVER RUN
20.XX 201130							
01-MEN-1-17.0/101.7 01-0P0004		IN MEDOCINO ROUTE 001 PM 101.70/101.70 REPAIR LANDSLIDE DIR'S EMERGENCY F.A. REPAIR LAND SLIDE	BUD GARMAN CONST. SERV. INC. 24900 N HWY 101 WILLITS CA 95490	MOJTABA MOSALLAI 925 NORTH FRANKLIN STREET FORT BRAGG CA 95437 (707)498-5816	\$3,485,000 \$2,791,208 \$0	02/06/24 02/06/24 01/31/25	100% 80% OVER RUN
20.20 201130							
01-MEN-1-31.1/31.6 01-0E11U4 ACST-S001-(662)E --()		MENDOCINO COUNTY NEAR ELK FROM 0.2 MILE SOUTH OF ELK CREEK BRIDGE TO 0.2 MILE NORTH OF ELK CREEK BRIDGE STRUCTURAL CONC BRIDGE, TEMP BRIDGE AND BA	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (707)467-4100	MOSALLAI MOJTABA 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)498-5816	\$12,154,751 \$7,202,697 \$109,274	11/15/23 12/13/23 04/25/25	52% 59%
01-MEN-1-41.8/42.5 01-0C55U4 ACST-S001-(665)E --()		MENDOCINO COUNTY NEAR ALBION FROM 0.6 MILESOUTH OF NAVARRO RIDGE ROAD TO 0.1 MILE NORTH OF NAVARRO RIDGE ROAD ROADWAY EXCAVATION, HMA, GEOSYNTHETIC REIN	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (707)467-4100	MOSALLAI, MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$5,756,353 \$5,584,009 \$0	02/22/24 03/07/24 11/21/24 12/16/24	99% 96% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-51.3/52.1 01-434844 ACST-S001-(664)E --()		MENDOCINO COUNTY AT MENDOCINO FROM LARKIN ROAD TO 0.2 MILE SOUTH OF SURFWOOD ESTATESROAD	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521 (707)825-1014	MOSALLAI, MOJTABA 925 N FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$11,560,550 \$5,635,985 \$178,612	12/12/23 01/10/24 07/09/25	53% 49% SUSPENDED
HA21		STRUCTURAL CONCRETE, BAR REINFORCING STEEL					
01-MEN-1-87.8/105.6 01-0H5904 ACST-S001-(663)E --()		MENDOCINO COUNTY NEAR ROCKPORT FROM NORTH OF SOUTH FORK COTTONEVA CREEK BRIDGE TO JUNCTION OF ROUTE 101. PLACE HMA, REMOVE & INSTALL GUARDRAIL.	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (916)825-6509	MOSALLAI, MOJTABA 925 N FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$17,133,676 \$15,627,746 \$235,386	07/14/23 09/01/23 12/24/24	100% 91%
HA22							
01-MEN-1-749.0/78 01-0P1704		MULTIPLE LANDSLIDE REPAIR MENDO CNTY WESTPORT BLUE SLIDE GULCH TRAFFIC CNTRL RECONSTRUCT ROADWAY DIR'S EMERGENCY ORDER F.A. REPAIR SINK	WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO CA 95428	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$2,485,000 \$313,808 \$0	04/22/24 05/21/24 01/22/25	88% 13%
20.XX 201130							
01-MEN-1-750.0/76.5 01-0N4404		REPAIR LANDSLIDE MEN CNTY NEAR WESTPORT TRAFFIC CONTROL REPAIR DRAINAGE ETC DIR'S EMERGENCY L.B. PAVEMENT REPAIRS	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO CA 95838	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$29,985,000 \$13,776,451 \$0	09/28/23 09/28/23 12/31/24	98% 46%
20.XX 201130							
01-MEN-1-821.0/82.9 01-0P0704		REPAIR MULTIPLE SLIPOUTS MEN CNTY NEAR ROCKPORT TRAFFIC CNTRL RECON RESTRUCT RDWAY DIR'S EMERGENCY F.A. MULTIPLE LOCATION SLIPOUT REPAIRS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$9,985,000 \$6,010,039 \$0	03/18/24 03/29/24 04/08/25	61% 60%
20.XX 201130							
01-MEN-20-33.3/34.4 01-0E0904 ACNH-P020-(198)E --()		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.3 MILE WEST OF RUSSIAN RIVER BRIDGE AND OVERHEAD TO 0.4 MILE EAST OF COUNTY ROAD 144 REPLACE TWO BRIDGES	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	GEOFFREY WRIGHT 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$27,279,699 \$26,471,430 \$282,675	05/06/22 06/09/22 07/18/25	50% 96%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-2.0/45.5 01-0N0604		TRAFFIC CONTROL EMBANK REP EROSION CONTROLMEN CNTY NEAR WILLITS 0.1 S OF HAEHL CREEKTRAFFIC CONTROL REMOVE SOILS REGRADE SLIDEDIR' REPAIR STORM DAMAGE NEAR WILLITS	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$4,985,000 \$4,921,219 \$0	05/08/23 06/19/23 01/31/25	100% 99% OVER RUN
20.XX 201130							
01-MEN-101-30.8/33.8 01-0K3104 HSNH-Q101-(419)E --()		MENDOCINO COUNTY NEAR UKIAH FROM ROUTE 101/20 SEPARATION TO 0.1 MILE SOUTH OF UVADRIVE/NORTH STATE STREET INSTALL CABLE MEDIAN BARRIER.	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	SEYOUM, KASSAYE (707)223-1213	\$6,197,509 \$6,072,271 \$0	09/29/23 10/18/23 04/01/25	99% 98%
01-MEN-101-33.7/43.2 01-0H1604 ACNH-Q101-(416)E --()		MENDOCINO COUNTY NEAR WILLITS FROM 1.1 MILES NORTH OF WEST ROAD OVERCROSSING TO 0.6 MILE SOUTH OF HAEHL CREEK BRIDGE REPLACE AC SURFACING, PLACE HMA-A, RHMA-G	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST SANTA CLARA CA 95054 (707)467-4118	STEVE TISELL 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$24,215,625 \$23,044,661 \$112,391	05/04/23 06/08/23 01/31/25	99% 93%
01-MEN-101-40.0/6 01-0L4204		IN MENDOCINO COUNTY FROM 0.9 MILE NORTH OF COMMISKI ROAD TO 0.1 MILE NORTH OF PIETA CREEK BRIDGE DIR'S EMERGENCY F.A. SLIDE REPAIR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	TISELL, STEVE 21340 BAECHEL ROAD WILLITS, CA 95490 (707)815-5647	\$20,885,000 \$13,504,769 \$0	08/24/21 09/12/21 12/20/24	100% 65% OVER RUN
20.20 201130							
01-MEN-101-48.9/55.1 01-0H1704 ACNH-Q101-(423)E --()		MENDOCINO COUNTY NEAR WILLITS FROM 0.6 MILE NORTH OF UPP CREEK BRIDGE TO 0.1 MILESOUTH OF BIG TRAILS DRIVE COLD PLANE AC PAVEMENT AND PLACE HMA-A, RH	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE STREET UKIAH, CA 95482 580 W BEACH STREET WATSONVILLE CA 95076	TISELL, STEVE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)815-5647	\$8,955,870 \$7,410,834 \$965,889	04/26/24 06/05/24 01/22/25	55% 82%
01-MEN-101-55.0/64.9 01-0H5504 ACNH-Q101-(427)E --()		MENDOCINO COUNTY NEAR LONGVALE FROM 2.6 MILES SOUTH OF ARNOLD BRIDGE OVERHEAD 10-179 TO 0.1 MILE NORTH OF LONG VALLEY CREEK BRIDGE HMA, RHMA, AND COLD PLANE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	SEYOUM, KASSAYE (707)223-1213	\$23,075,700 \$748,188 \$0	08/15/24 09/18/24 10/01/25	3% 3%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-599.0/59.9 01-0P2604		IN MENDOCINO COUNTY NEAR LONGVALE AT MYERS & SONS CONSTRUCTION, LLC LONG VALLEY CREEK BRIDGE. DIR'S EMERGENCY F.A. EMERGENCY BRIDGE DECK REPAIR	CHADIPPOUR, ROOZBEH 45 MORRISON AVE, SACRAMENTO, CA 95838	TISELL, STEVE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$5,985,000 \$2,107,509 \$0	07/15/24 07/30/24 02/10/25	73% 35%
20.XX 201130							
01-MEN-101-860.0/87.5 01-0P0904		IN MENDOCINO COUNTY NEAR CUMMINGS ON ROUTE101 FROM 1.7 MILES SOUTH TO 0.2 MILE SOUTH OF GRIZZLY CREEK 101/271 SEPERATION DIR'S EMER REPAIR SLIDE DAMAGE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	TISELL, STEVE (707)815-5647	\$1,985,000 \$1,987,987 \$0	03/10/24 04/24/24 12/27/24	27% 99%
20.XX 201130							
01-MEN-128-4.0/.5 01-0P0804		REPAIR STORM DRAIN MENDO CNTY NEAR NAVARRO TRAFFIC CNTRL STABILIZE RD WAY EXCAVATION DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO CA 95428	MOSALLAI MOJTABA 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)498-5816	\$985,000 \$494,901 \$0	03/07/24 04/25/24 01/31/25	100% 50% OVER RUN
20.XX 201130							
01-MEN-128-37.4/49.4 01-0L7404		MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM 0.9 MILE EAST OF FISH ROCK ROAD - ROAD 122 TO 1.5 MILES WEST OF END OF COUNTY CORRUGATED STEEL PIPE, STRUCTURAL CONCRETE	NORTHWEST CONSTRUCTION, INC. 9011 COLONY DRIVE REDWOOD VALLEY CA 95470		\$412,810 \$0 \$0	06/25/24 10/02/24	0% 0%
01-MEN-128-508.0/50.9 01-0P1504		REPAIR STORM DAMAGE MENDO CNTY 0.1 MILE N OF SONOMA CNTY TRAFFIC CNTRL SRECONSTRUCT ROADWAY DIR'S EMERGENCY L.B. REPAIR STORM DAMAGE	REGE CONSTRUCTION INC 600 SANTANA DR CLOVERDALE CA 95425	MOSALLAI MOJTABA 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)498-5816	\$835,000 \$669,355 \$0	04/25/24 06/12/24 12/31/24	100% 80% OVER RUN
20.XX 201130							
01-MEN-162-.8/1.1 01-0M6004		MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM 0.8 MILE EAST OF JUNCTION 101 TO 1.1 MILES WEST OF CORRAL CREEK BRIDGE 10-234 CSP, REMOVE CULVERT AND CABLE ANCHORAGE SY	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428	WINTER, BRIAN 21340 BAECHEL ROAD WILLITS, CA 95490 (707)834-1151	\$290,958 \$306,011 \$0	06/14/24 07/08/24 11/18/24 11/21/24	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-162-8.0/8.4 01-0A1314 ACST-P162-(043)E --()		MENDOCINO COUNTY ABOUT 8 MILES EAST OF LONGVALE FROM 0.2 MILE WEST TO 0.1 MILE EAST OF EEL RIVER BRIDGE. REPLACE BRIDGE.	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD, VALLEY CA 95470 (707)496-4368	\$17,201,071 \$1,887,493 \$2,750	06/12/23 07/03/23 07/29/26	3% 11% SUSPENDED
01-MEN-162-11.5/11.8 01-0B5304 STER-19FF-(004)E --()		IN MENDOCINO NEAR DOS RIOS FROM 1.4 TO 1.7 MILES EAST OF RODEO CREEK BR #10-237 STABILIZE ROADWAY	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95502 (707)443-6371	ROOSBEH HADIPOUR 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$20,000,751 \$18,996,612 \$113,065	11/08/21 11/30/21 12/24/24	99% 95%
HA23 01-MEN-162-/25.7 01-0H1504 ACST-P162-(044)E --()		MENDOCINO COUNTY NEAR LONGVALE FROM ROUTE 101 TO 1.1 MILES SOUTH OF POONKINNEY ROAD NEAR COVELO HMA, RHMA, AND GEOSYNTHETIC PAVEMENT INTER	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	TISELL, STEVE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)815-5647	\$36,081,257 \$20,722,319 \$0	03/26/24 05/15/24 04/11/25	44% 57%
01-MEN-253-1.6/2.2 01-0J6314 ACST-ER -(39A)0 --()		MENDOCINO COUNTY NEAR BOONVILLE FROM 0.1 MILE WEST OF SINGLEY CATTLEPASS TO 1.3 MILES WEST OF SODA CREEK BRIDGE CONSTRUCT GROUND ANCHOR WALL, PLACE RSP, P	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	SEYOUM, KASSAYE 15523 40TH AVE CLEARLAKE, CA 95422 (707)223-1213	\$9,618,878 \$8,451,720 \$361,360	10/02/23 10/25/23 05/01/25	82% 89% SUSPENDED
01-MEN-271-2.5/18.1 01-0M5904		MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM 2.5 MILES NORTH OF CUMMINGS ROAD SEPARATION (ROUTE 271/101) TO 1.4 MILES SOUTH OF ROUTE CORRUGATED STEEL PIPE, & STRUCTURAL CONCRE	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428	WINTER, BRIAN 21340 BAECHEL ROAD WILLITS, CA 95490 (707)834-1151	\$567,095 \$553,188 \$0	05/28/24 06/18/24 12/03/24 12/18/24	80% 96% COMPLETED
01-VAR-101-63.9/104.5 01-484004 ACNH-Q101-(320)E --()		MENDOCINO COUNTY AT VARIOUS LOCATIONS TRENCHLESS WSP CULVERT, RSP AND CSP.	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LANE COVELO CA 95428	MOSALLAI, MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$3,674,732 \$3,744,951 \$26,184	04/07/23 04/20/23 12/24/24 12/31/24	97% 100% SUSPENDED
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. PO BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$5,401,364 \$0	03/31/17 05/25/17 05/04/21	100% 90% OVER RUN
20.20 201130							
01-VAR-999-/0 01-0L1504		HUMBOLDT COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, HMA, CONCRETE	DEES BURKE ENGINEERING CONSTRUCTORS, LLC 207 W STATE STREET ONTARIO CA 91762	MORGAN-MARBET, TAI-AQUA 1487 SANDY PRAIRIE COURT ST. E FORTUNA, CA 95540 (707)834-0219	\$1,499,999 \$1,467,358 \$0	04/21/23 06/05/23 11/20/24 12/10/24	73% 97% COMPLETED
01-VAR-999-/0 01-0L9504		HUMBOLDT COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, HMA-A, & COLD	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510	COLLINS, ROBIN 5601 SOUTH BROADWAY STREET EUREKA, CA 95503 (707)272-5831	\$3,309,751 \$3,069,460 \$0	05/03/24 05/18/24 10/16/24	73% 90%
01-VAR--/0 01-0N8804		MAJOR ITEMS OF WORK INCLUDE TRAFFIC CONTROL, REMOVE SLIDE DEBRIS, EROSION CONTROL AND ADDITIONAL ITEMS DIR'S EMERGENCY F.A. EMERGENCY SLIDE REPAIR	GR SUNDBERG, INC. 5521 BOYD ROAD ARCATA, CA 95521	DUNNE, RYAN 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)346-9027	\$2,485,000 \$1,206,399 \$0	12/05/23 01/18/24 12/18/24	30% 49%
20.20 201130							
01-VAR--/0 01-0L9604		MENDOCINO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, HMA-A, COLD PL	T.P.A. CONSTRUCTION, INC. 1770 BOOTH ROAD ROSEVILLE CA 95747	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)994-5074	\$2,157,234 \$59,675 \$0	05/02/24 05/31/24 09/01/25	0% 3%
01-VAR--/0 01-0M9104		DEL NORTE, HUMBOLDT, LAKE, AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS THERMOPLASTIC PAVEMENT MARKINGS, TRAFFIC S	STERNDAHL ENTERPRISES LLC 11861 BRANFORD STREET SUN VALLEY CA 91352	TISELL, STEVE 21340 BAECHEL ROAD WILLITS, CA 95490 (707)815-5647	\$2,358,160 \$0 \$0	05/23/24 06/11/24	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01---/0 01-0M8804		HAZARD TREE REMOVAL SLOPE REPAIR SURFACE DRAINAGE REPAIRS DIR S EMERGENCY F.A. REPAIR SNOW STORM DAMAGE	WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO, CA 95428	SEYOUM, KASSAYE 15523 40TH AVE. CLREARLAKE, CA 95422 (707)223-1213	\$8,610,000 \$7,639,170 \$0	03/30/23 04/12/23 12/01/24	86% 89%
20.XX 201130							
01---/0 01-0N1304		TRAFFIC CONTROL HAZARD TREE REMOVAL SLIDE REMOVAL DIR'S EMERGENCY F.A. SLIDE REPAIR	GR SUNBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	WINTER, BRIAN 5065 S BOYD ROAD UNIT H ARCATA, CA 95521 (707)834-1151	\$1,985,000 \$1,423,151 \$0	05/30/23 05/31/23 11/23/24 12/04/24	51% 72% COMPLETED
20.20 201130							

Totals: Authorized Final Amt: \$778,819,573 Completed to Date: \$539,078,076 Work This Month: \$11,600,492

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-36-254.3/293.9 02-4J0814		LASSEN COUNTY IN AND NEAR SUSANVILLE FROM 0.1 MILES EAST OF ROUTE 139 TO ROUTE 395 MIDDLE-MILE BROADBAND NETWORK JOC PROJECT	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)438-8511	DANIEL GIBBS 471-800 DISANE DRIVE SUSANVILLE CA 96130 (530)759-3733	\$4,232,120 \$3,652,064 \$0	06/03/24 06/03/24 10/02/24 11/27/24	100% 100% COMPLETED
02-LAS-36-/6.1 02-4H0604 ACNH-S036-(120)E --()		LASSEN AND PLUMAS COUNTIES FROM MELISSA AVENUE TO 0.6 MILE EAST OF RED RIVER CANAL ROADWAY EXC. CLASS 2 AGGREGATE BASE, HMA,	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013		\$38,245,254 \$0 \$0	11/05/24 12/03/24	0% 0%
02-LAS-44-/37.2 02-3H82U4 HSNH-P044-(060)E --()		LASSEN COUNTY ABOUT 9 MILES EAST OF OLD STATION FROM SHASTA COUNTY LINE TO ROUTE 36 REPLACE AC SURFACING, PLACE RHMA, HMA, THE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013 (530)238-7855	WORDEN EDWARD 1031 BUTTE STREET REDDING CA 96001 (530)604-5118	\$28,594,654 \$26,651,322 \$0	10/24/23 11/30/23 12/09/24 12/20/24	100% 100% COMPLETED
02-PLU-36-13.6/14.2 02-0J6404 SNHG-P036-(121)E --()		PLUMAS COUNTY NEAR CHESTER FROM 0.2 MILE WEST OF BAILEY CREEK BRIDGE TO 0.3 MILE EAST OF COUNTY ROAD A-13 PLACE HMA, MINOR CONCRETE ISLAND PAVING, &	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	GIBBS DANIEL 471-800 DIANE DRIVE SUSANVILLE CA 96130 (530)759-3733	\$7,566,694 \$7,590,935 \$0	12/19/23 01/23/24 11/04/24	88% 98%
02-PLU-70-3.0/.4 02-1K5904		SHOULDER BLOCK FAILURE LEFT VERTICAL DROPPLUMAS CNTY NEAR PAXTON0.1 MILE WEST TRAFFIC CNTRL REPLACE CULVERTS DIR'S EMERGENCY L.B. PAVEMENT REPAIRS	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 STATE HWY 89 N BURNEY CA 96013	ZDENEK MIKE 546 LAWRENCE ST QUINCY CA 92971 (530)356-7818	\$2,985,000 \$2,978,582 \$0	04/04/24 05/13/24 10/30/24	100% 99% OVER RUN
20.XX 201130							
02-PLU-70-58.2/78.4 02-1H58U4 ACNH-P070-(146)E --()		PLUMAS COUNTY AT AND NEAR CROMBERG FROM GILL RANCH ROAD TO 0.2 MILE WEST OF BIG GRIZZLY CREEK BRIDGE RECONSTRUCT ROADWAY, HMA PAVING, DRAINAGE	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (530)356-7818	ZDENEK MIKE 546 LAWRENCE ST QUINCY CA 95971 (530)356-7818	\$96,898,084 \$18,687,672 \$2,234,919	06/27/23 08/18/23 10/15/25	21% 19%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-89-8.7/12.9 02-3J7104		PLUMAS COUNTY NEAR CRESCENT MILLS FROM ROUTE 70 TO 0.7 MILE SOUTH OF DIXIE CANYONROAD PLACE HOT MIX ASPHALT (TYPE A) AND REPLACE	DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020 (530)742-7124	ZDENEK MIKE 546 LAWRENCE ST QUINCY CA 95971 (530)229-0559	\$1,577,072 \$1,593,079 \$371,652	11/29/22 12/21/22 12/27/24	80% 98%
02-PLU-89-200.0/20.6 02-0K7804		REMOVE AND REPLACE AC SURFACE, FIX STRIPESPLUMAS COUNTY NEAR WOLF CREEK REMOVE AND REPLACE WITH 0.1 GRIND &OVERLAYDIR'S EMERGENCY GREENVILLE PAVING	DARREN TAYLOR CONSTRUCTION INCHIGGINS KYLE 19672 N. HIRCH CT. ANDERSON, CA 96007	13700 HIGHWAY 36 EAST RED BLUFF CA. 96080 (530)356-9242	\$373,000 \$0 \$0	07/06/23 07/25/23	0% 0%
20.20 201130							
02-SHA-5-4.9/5.1 02-4H1504		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$270,000 \$140,841 \$0	12/06/17 03/07/18 01/13/18	100% 52% OVER RUN
20.20 201130							
02-SHA-5-17.3/25 02-4J0514		SHASTA COUNTY IN AND NEAR REDDING FROM ROUTE 299 TO WEST FORK STILLWATER CREEK BRIDGE MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)532-8097	NATHAN ALEXANDER 1031 BUTTE STREET SUITE 205 REDDING CA 96001 (530)604-5102	\$7,312,165 \$6,184,103 \$0	03/05/24 03/11/24 11/27/24	97% 73%
02-SHA-5-28.8/44.1 02-3H6804 ACIM-005 -(8)6 --()		SHASTA COUNTY ABOUT 6 MILES NORTH OF SHASTA LAKE CITY FROM PIT RIVER BRIDGE TO 1.2 MILES SOUTH OF DOG CREEK BRIDGE PLACE RHMA, PAINT TRAFFIC STRIPE, & INSTAL	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96001 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	HIGGINS KYLE 1015 BUTTE ST REDDING CA 96001 (530)356-9242	\$29,315,192 \$26,782,095 \$287,063	10/26/23 11/08/23 02/06/25	79% 90%
02-SHA-273-18.5/18.7 02-4H0504 ACNH-X089-(124)E --()		SHASTA COUNTY IN AND NEAR REDDING ON ROUTE273 FROM 0.5 MILE NORTH OF SULPHUR CREEK BRIDGE TO 0.2 MILE SOUTH OF TWIN VIEW BOULEVARD PLACE RHMA, HMA, MINOR CONCRETE, AND REPLA	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105	ALEXANDER, NATHAN 1031 BUTTE ST, SUITE 205 REDDING, CA 96001 (530)604-5102	\$28,513,713 \$25,687,843 \$0	11/16/23 12/13/23 12/11/24	91% 89%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-299-22.2/23.8 02-2J4904		SHASTA COUNTY IN REDDING AT VARIOUS LOCATIONS FROM BUENAVENTURA BOULEVARD TO COURT STREET MODIFY SIGNAL AND LIGHTING SYSTEMS, REPLAC	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	ALEXANDER NATHAN 1031 BUTTE ST SUITE 205 MS 60 REDDING CA 96001 (530)604-5102	\$944,450 \$584,381 \$0	06/06/23 06/28/23 12/10/23	80% 62%
02-SHA-5716-/62.5 02-4H0904		SHASTA COUNTY NEAR OLD STATION AT THE HAT CREEK MAINTENANCE STATION INSTALL WASH WATER AND BRINE SYSTEMS.	THE RADMAN ELECTRIC 25013 WHITMAN STREET #15-S HAYWARD CA 94544 (510)755-8369	WORDEN EDWARD 1031 BUTTE STREET REDDING CA 96001 (530)604-5118	\$638,119 \$538,095 \$43,560	03/18/24 04/23/24 03/31/25	30% 84%
02-SIS-3-46.8/48 02-3J4904		SISKIYOU COUNTY IN YREKA FROM 0.4 MILE NORTH OF LAURA LANE TO JUNIPER DRIVE INSTALL DECORATIVE LIGHTING PLANTERS AND	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	AUSTIN, HENERY 1745 S MAIN ST YREKA, CA 96097 (530)605-5861	\$1,623,638 \$1,537,675 \$0	02/08/23 03/17/23 11/12/24	73% 95%
02-SIS-3-46.8/48 02-1H5204 ACNH-X093-(010)N --()		SISKIYOU COUNTY IN YREKA ON ROUTE 3 FROM 0.4 MILE NORTH OF LAURA LANE TO JUNIPER DRIVE AND ON ROUTE 263 FROM ROUTE 3 TO 1.0MILE SO ROADWAY REHABILITATION	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO, CA 95838 (916)283-9950	HENRY, AUSTIN 1725 S. MAIN STREET YREKA, CA 96097 (530)605-5861	\$64,499,234 \$64,298,064 \$17,401	08/04/22 08/15/22 01/24/25	94% 96% SUSPENDED
02-SIS-3-47.4/0 02-1H7104		SISKIYOU COUNTY IN YREKA ON ROUTE 3 AT YREKA MAINTENANCE STATION AND ON ROUTE 5 FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF SOUTH YRE NEW MECHANIC SHOP AT YREKA MAINTENANCE STA	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650		\$5,477,279 \$0 \$0	11/13/24 12/04/24	0% 0%
02-SIS-5-2.5/15.9 02-3H32U4 ACNH-0059-(181)E --()		SISKIYOU COUNTY AT AND NEAR DUNSMUIR FROM CENTRAL DUNSMUIR UNDERCROSSING TO BLACK BUTTE OVERHEAD PAVEMENT REHABILITATION AND DECK REPLACEMENT	WALSH-MYERS JOINT VENTURE 929 W ADAMS STREET CHICAGO IL 60607 (312)563-5452	MALLORY NICHOLE 1625 MOTT RD MT SHASTA 96067 (530)945-5134	\$144,810,080 \$135,769,750 \$1,403,083	04/28/23 06/06/23 11/28/25	72% 92%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-43.5/58 02-1H5904 ACNH-P096-(064)E --()		SISKIYOU COUNTY AT AND NEAR HAPPY CAMP AT 0.8 MILE WEST OF GORDON'S FERRY ROAD AND AT PORTUGUESE CREEK REPLACE CULVERTS WITH BRIDGES, STREAMBED R	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	RIDDLE NICHOLAS 1625 MOTT ROAD MOUNT SHASTA CA 96067 (530)949-7994	\$11,221,299 \$6,974,552 \$279,303	08/07/23 08/30/23 08/07/25	52% 62%
02-SIS-96-76.8/78 02-1H3604		SISKIYOU COUNTY NEAR HORSE CREEK FROM 0.4 MILE WEST OF KLAMATH RIVER BRIDGE TO 2.1 MILES WEST OF KOHL CREEK REPLACE BRIDGE.	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	RIDDLE NICHOLAS 1625 MOTT RD MOUNT SHASTA CA 96067 (530)949-7994	\$32,733,735 \$16,182,162 \$498,516	03/22/24 05/10/24 07/29/25	29% 49%
02-SIS-96-485.0/48.5 02-1K6804		RIVERSIDE SHOULDER SLIP OUT WILL REPAIR ITSIS CNTY NEAR HAPPY CAMP REPLACE RSP AT DAMAGED SLOPE UNDERDRAINS DIR'S EMERGENCY L.B. REPLACE RSP AT DAMAGED SLOPE UNDERDRAINS	ABACUS CONSTRUCTION INC 8490 HARTMEYER LANE REDDING CA 96002	RIDDLE NICHOLAS 1625 MOTT ROAD MT SHASTA CA 96067 (530)235-9814	\$1,685,000 \$445,898 \$0	06/26/24 09/10/24 11/06/24 12/09/24	100% 100% OVER RUN
20.XX 201130							
02-SIS-97-21.8/0 02-4J1404		SISKIYOU COUNTY ABOUT 22 MILES NORTH OF WEED AT GRASS LAKE SAFETY ROADSIDE REST AREA INSTALL GRINDER PUMP, ADD CHANGING STATION	KEVIN MACK CONSTRUCTION INC. 23420 MILLVILLE WAY MILLVILLE CA 96062		\$479,400 \$0 \$0	06/18/24 07/17/24	0% 0%
02-SIS-97-45.0/54.1 02-4H0004 ACNH-X089-(011)E --()		SISKIYOU COUNTY IN AND NEAR DORRIS ON ROUTE 97 FROM 0.3 MILE SOUTH OF SAMS NECK ROAD TO OREGON STATE LINE AND ON ROUTE 161 FROM ROUTE 161 HOT MIX ASPHALT, PAVEMENT DELINEATION, & E	ROCKY MOUNTAIN CONSTRUCTION 4815 TINGLEY LANE #A KLAMATH FALLS OR 97603 (541)882-8377	HENRY AUSTIN 1745 S MAIN ST YREKA CA 96097 (530)605-5861	\$11,236,560 \$9,237,232 \$75,549	02/23/24 05/22/24 04/30/25	86% 81%
02-TEH-5-40.5/41.9 02-1H6804		TEHAMA COUNTY ABOUT 7 MILES NORTH OF RED BLUFF FROM 0.3 MILE NORTH OF SNIVELY ROAD OVERCROSSING TO 0.4 MILE NORTH OF BOWMAN ROAD O CONSTRUCT NEW SCALE FACILITY.	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	WORDEN, EDWARD 2660 GATEWAY DR ANDERSON, CA 96007 (530)604-5118	\$22,738,262 \$22,331,101 \$5,540	02/13/23 02/27/23 01/15/25	96% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-32-20.0/24.8 02-4J8104		TEHAMA COUNTY ABOUT 33 MILES EAST OF FOREST RANCH FROM 0.5 MILE WEST OF SLATE CREEK BRIDGE TO ROUTE 36 PLACE HOT MIX ASPHALT (TYPE A) AND REPLACE	DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020 (530)258-3306	FARLEY DAMION 2707 NOTRE DAME BLVD CHICO CA 95928 (530)759-3778	\$1,603,713 \$1,592,381 \$0	04/16/24 04/30/24 10/30/24 12/10/24	100% 100% COMPLETED
02-TEH-36-20.0/39.7 02-4H0204 ACNH-P036-(120)E --()		TEHAMA COUNTY NEAR RED BLUFF FROM 0.8 MILE EAST OF SALT CREEK BRIDGE TO BAKER ROAD PLACE RHMA AND HMA, CORRECT SEGMENTS, AND	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105	BADE TIM 1031 BUTTE STREET RED BLUFF CA 96001 (530)604-4845	\$11,797,123 \$11,992,556 \$22,931	10/23/23 11/14/23 12/27/24	86% 98% SUSPENDED
02-TEH-36-41.9/42.6 02-4H7104		TEHAMA COUNTY IN RED BLUFF AT VARIOUS LOCATIONS FROM EAST SAND SLOUGH BRIDGE TO PAYNES CREEK SLOUGH BRIDGE SEAT EXTENDER (SLAB BRIDGE TYPE), CORE CON	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (530)346-9242	HIGGINS KYLE 13700 HIGHWAY 36 EAST RED BLUFF CA 96080 (530)346-9242	\$3,048,488 \$649,996 \$420,255	07/26/24 08/16/24 04/15/25	11% 21%
02-TEH-36-618.0/.2 02-1K9004		D2 PARK FIRE DO PLU SHA TEH BUTTE CNTYS VAR LOCATIONS TRAFFIC CONTRL REMOVE TREES REPLACE CULVERDIR'S EMERGENCY L.B. PAVEMENT REPAIRS	JF SHEA CONSTRUCTION INC PO BOX 494519 REDDING CA 96049	FARLEY DAMION 2707 NOTRE DAME BLVD CHICO CA 95926 (530)759-3778	\$17,205,000 \$3,723,273 \$1,454,727	07/30/24 09/10/24 09/22/25	100% 22% OVER RUN
20XX 202130							
02-TEH-99-4.2/4.8 02-0J0104 HSNH-P099-(685)E --()		TEHAMA COUNTY ABOUT 7.0 MILES SOUTH OF LOSMOLINOS FROM 0.3 MILE SOUTH OF SOUTH AVENUE TO 0.6 MILE SOUTH OF VINA ROAD PLACE HMA, CCTV TOWER AND INSTALL LIGHTING	BALDWIN CONTRACTING COMPANY INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$9,805,716 \$0 \$0	07/11/24 08/07/24	0% 0%
02-TRI-299-15.0/25.7 02-3H70U4 ACNH-P299-(217)E --()		TRINITY COUNTY NEAR DEL LOMA FROM 1.0 MILE EAST OF TRINITY RIVER BRIDGE NO.05-0006 TO 0.1 MILE WEST OF PRAIRIE CREEK ROAD RHMA-G, HMA (TYPE A), COLD PLANE AC, & SOL	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	WORDEN EDWARD 1031 BUTTE STREET REDDING CA 96001 (530)604-5118	\$17,226,140 \$0 \$0	08/09/24 09/03/24 08/20/25	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-46.2/0 02-1J7004		TRINITY COUNTY NEAR JUNCTION CITY AT 0.7 MILE EAST OF SLATTERY POND ROAD CONSTRUCT DISPOSAL SITE.	STIMPEL-WIEBELHAUS ASSOCIATES, INC. 1168 INDUSTRIAL STREET REDDING CA 96002 (530)223-6605	GASIK JOEL 1031 BUTTE STREET REDDING CA 96001 (530)751-6116	\$857,500 \$742,765 \$0	06/24/24 08/19/24 12/05/24 12/16/24	100% 100% COMPLETED
02-VAR-3-.6/48.5 02-1H5004		TRINITY COUNTY AT VARIOUS LOCATIONS STR CONC BRIDGE, POLYESTER CONC OVERLAY &	WEST COAST CONTRACTORS, INC 61050 HIGHWAY 101 COOS BAY OR 97420 (541)267-7689	GREWAL, MANDHIR 1031 BUTTE ST. REDDING, CA. 96002 (530)229-0542	\$3,911,772 \$3,589,555 \$0	11/14/22 12/27/22 09/13/24 11/25/24	100% 100% COMPLETED
02-VAR-999-/0 02-3J4504		MODOC COUNTY AT VARIOUS LOCATIONS INSTALL GATEWAY MONUMENTS.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNIEY CA 96013 (530)335-5501	HIGGINS KYLE 1015 BUTTE ST REDDING CA 96001 (530)356-9242	\$685,989 \$628,788 \$0	11/06/23 01/18/24 07/31/24	96% 91%
02-VAR--/0 02-2J9804		LASSEN, PLUMAS, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, HMA (TYP	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SHOUKIE ALAWAR 13700 HWY 36E RED BLUFF CA 96080 (530)605-5874	\$4,505,700 \$4,422,913 \$0	05/31/23 06/22/23 09/24/24	71% 96%
02-VAR--/0 02-0K6004		HUMBOLDT, MENDOCINO, LAKE, TRINITY, SISKIYOU, MODOC, TEHAMA, SHASTA, LASSEN, PLUMAS, BUTTE, GLENN, SIERRA, COLUSA, NEVADA, PLACER, CONSTRUCT MIDDLE MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)438-8500	2707 NOTRE DAME BLVD CHICO CA 95928 (530)949-1611	\$60,000 \$54,640 \$0	08/09/23 08/09/23 12/31/26	0% 91%
02-VAR--/0 02-0K3904		LASSEN, PLUMAS, SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS ROADSIDE SIGN - ONE POST, REMOVE ROADSIDE	HIGHWAY SPECIALTY COMPANY INC. 6591 EASTSIDE ROAD REDDING CA 96001 (530)949-5685	WORDEN EDWARD 1031 BUTTE STREET REDDING CA 96001 (530)604-5118	\$224,776 \$203,342 \$0	06/04/24 06/20/24 11/26/24 12/10/24	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-3J4404		PLUMAS AND TRINITY COUNTIES AT VARIOUS LOCATIONS INSTALL GATEWAY MONUMENTS.	JS CONSTRUCTION INC PO BOX 743 PALO CEDRO CA 96073 (530)691-2446	ALEXANDER NATHAN 1031 BUTTE ST SUITE 205 MS 60 REDDING CA 96001 (530)604-5102	\$431,463 \$217,492 \$0	11/06/23 01/17/24 09/30/24	46% 50%
02-VAR--/0 02-3J3204		TRINITY COUNTY AT VARIOUS LOCATIONS BRIDGE POLYESTER CONCRETE OVERLAY & METHAC	Q&D CONSTRUCTION LLC 1050 S. 21ST STREET SPARKS NV 89431 (775)786-2677	GASIK JOEL 1657 RIVERSIDE DR REDDING CA 96001 (530)751-6116	\$4,912,269 \$1,146,572 \$0	06/06/24 06/20/24 05/17/25	18% 23%
02-VAR--/0 02-2K2704		NOV 24 SR 70 SLIDES IN BUTTE AND PLUMA CNTYS FROM JARBO GAP TRAFFIC CNTRL, CLEAR SLIDE MATERIAL DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	MERCER-FRASER COMPANY PO BOX 1006 EUREKA CA 95502	ZDENEK MIKE 546 LAWRENCE STREET QUINCY CA 95971 (530)356-7818	\$985,000 \$0 \$0	11/23/24 12/11/24 01/08/25	0% 0%
20.XX 201130							

Totals: Authorized Final Amt: \$621,230,650 Completed to Date: \$406,811,718 Work This Month: \$7,114,498

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-.3/5 03-4H88U4 HSNH-P032-(050)E --()		BUTTE COUNTY NEAR CHICO FROM 0.3 MILE EAST OF BUTTE COUNTY LINE TO MUIR AVENUE INSTALL LIGHTING, WIDEN SHLD, UPGRADE END	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	MATTSON, MICHAEL 1930 FEATHER RIVER BLVD OROVILLE, CA 95965 (916)952-8683	\$15,570,811 \$14,220,003 \$793,663	06/30/23 07/24/23 12/31/24	97% 93%
03-BUT-32-5.0/10.2 03-4H76U4 HSNH-P032-(051)E --()		BUTTE COUNTY IN CHICO FROM MUIR AVENUE TO INTERCHANGE OF STATE ROUTES 99 AND 32 REHABILITATE PAVEMENT, INSTALL SIGNAL, LIG	BALDWIN CONTRACTING COMPANY INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHINO CA 95928		\$30,772,086 \$0 \$0	06/17/24 07/10/24	0% 0%
03-BUT-32-30.8/31 03-0J7004 STER-39AJ-(004)E --()		IN BUTTE COUNTY NEAR FOREST RANCH FROM 1.3 MILES SOUTH TO 1.1 MILES SOUTH OF CARPENTER RIDGE ROAD STABILIZE EMBANKMENT SLOPE FROM	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DRIVE REDDING CA 96003 (530)226-6400	RECHS, DANIEL 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)218-1567	\$14,305,394 \$14,044,929 \$0	02/01/22 03/10/22 07/01/24 12/16/24	100% 100% COMPLETED
03-BUT-32-174.0/37.7 03-1N4404		HAZARDOUS TREE/DEBRIS REMOVAL PAVEMENT REPAIR, REPLACE DAMAGED R/W FENCING/GUARDRAIL AND SIGNS DIR'S EMERGENCY F.A. PARK FIRE	LAMON CONSTRUCTION COMPANY 871 VON GELDERN WAY YUBA CITY, CA 95991	RECHS, DAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-1567	\$1,000,000 \$877,783 \$0	08/16/24 10/08/24 07/07/25	11% 88%
20.XX 201130							
03-BUT-70-46.0/47 03-3H5404 ACST-ER -(31P)0 --()		BUTTE COUNTY NEAR PARADISE FROM 0.8 MILE WEST OF SHADY REST AREA TO 0.2 MILE EAST OF SHADY REST AREA. RAISE ALIGNMENT, PLACE HMA, STRUCTURAL CON	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95741	RECHS, DANIEL 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-1567	\$31,528,222 \$27,958,388 \$544,549	02/10/23 04/04/23 03/27/25	83% 89%
03-BUT-70-350.0/36 03-0N7904		GEOTECHNICAL DRILLING TO INSTALL A SLOPE INCLINOMETER FOR SLOPE MONITORING COLD PLANE ASPHALT PAVEMENT DIR'S EMERGENCY F.A. BUT 70 SLIP OUT	BALDWIN CONTRACTING COMPANY INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	RECHS, DAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-1567	\$750,000 \$551,524 \$0	01/16/24 03/07/24 12/26/24	98% 74%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-99-30.6/31.8 03-2J8104		BUTTE COUNTY IN CHICO AT SKYWAY OVERCROSSING AND AT EAST 20TH STREET OVERCROSSING CONSTRUCT SLOPE PAVING AND INSTALL AESTHET	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742	GRANDY, DWAYNE 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7814	\$2,808,794 \$2,709,904 \$0	07/17/23 08/02/23 09/20/24 11/21/24	99% 97% COMPLETED
03-BUT-191-8.4/10.1 03-0J8704 ACST-ER -(37Y)0 --()		BUTTE COUNTY IN AND NEAR PARADISE FROM 0.3MILES SOUTH OF AIRPORT ROAD TO 0.2 MILES NORTH OF OLD CLARK ROAD STABILIZE CUT SLOPE, WIDEN SHOULDERS, REPL	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$12,181,671 \$11,755,898 \$6,471	12/28/22 03/16/23 01/24/25	97% 93%
03-COL-5-30.0/10 03-4J2104		AN EMERGENCY PROJECT TO REPAIR FAILED PAVEMENT DIRECTOR'S EMERGENCY F.A. COL 5 PAVEMENT	VINTAGE PAVING COMPANY, INC 119 MAIN STREET WINTERS, CA 95694	GRIFFITH, GARRETT 379 COLUSA AVE. YUBA CITY, CA 95991 (530)682-3842	\$1,500,000 \$1,343,214 \$0	03/03/23 09/22/23 10/01/24	42% 90%
20.20 201130							
03-COL-20-/12.5 03-3G2004		COLUSA COUNTY ABOUT 21 MILES WEST OF WILLIAMS FROM LAKE COUNTY LINE TO 0.8 MILEWEST OF LEESVILLE ROAD/WALNUT DRIVE PLACE TRAFFIC STRIPE AND RUMBLE STRIP.	NEVADA BARRICADE & SIGN CO., INC. DBA GOLDEN STATE STRIPINGSIGNS 9530 NORTH VIRGINIA STREET RENO NV 89506	GRANDY, DWAYNE 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7814	\$633,445 \$610,577 \$0	03/25/24 05/30/24 09/20/24	40% 96%
03-ED-50-75.4/8 03-4H8904 HSNH-P050-(157)E --()		EL DORADO COUNTY IN SOUTH LAKE TAHOE FROM NORTH JUNCTION ROUTE 89 TO PIONEER TRAIL MODIFY LIGHTING AND FIBER OPTIC CABLE SYST	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577	ALTERNON, NATHAN 3976 DUROCK ROAD, SUITE 102 SHINGLE SPRINGS, CA 95682 (530)957-1110	\$21,206,989 \$7,197,145 \$211,962	03/28/24 04/19/24 05/14/25	30% 34%
03-ED-50-180.0/58 03-4J9104		SITE PREPARATION, REMOVE DEAD, DYING AND HAZARDOUS TREES AND DEBRIS, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A. ED 50 TREE REMOVAL	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY CAMERON PARK, CA 95682	PHILLIPS, JODY 3976 DUROCK RD SHINGLE SPRINGS, CA 95682 (916)799-7951	\$2,485,000 \$2,064,654 \$0	07/10/23 11/08/23 03/31/25	50% 83%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-189.0/18.9 03-1N1804		IN PLACER COUNTY AT 3065 BLAIRS LN, PLACERVILLE, CA 95667 AT THE CALTRANS PLACERVILLE MAINTENANCE STATION DIR'S EMERGENCY F.A. RETAINING WALL	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY CAMERON PARK, CA 95682	THOMPSON, BRIAN 3976 DUROCK ROAD, STE. 102 SHINGLE SPRINGS, CA 95682 (530)565-3834	\$446,000 \$95,967 \$0	05/30/24 06/20/24 08/30/24	14% 22%
20.XX 201130							
03-ED-50-672.0/67.2 03-0N6504		MOBILIZATION, ROCKFALL MITIGATION, SLOPE STABILIZATION, DEBRIS REMOVAL, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A. ED 50 ROCKFALL - SLOPE STABILIZATION	NEIL'S CONTROLLED BLASTING LP P.O. BOX 749 NEWCASTLE, CA 95658	ALTERNON, NATHAN 3976 DUROCK ROAD, SUITE 102 SHINGLE SPRING CA 95682 (530)957-1110	\$785,000 \$139,310 \$0	12/21/23 04/15/24 08/20/24	15% 18%
20.XX 201130							
03-ED-193-.7/10.2 03-2G9204		EL DORADO COUNTY NEAR COOL AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF AMERICAN RIVER ROAD TO 0.5 MILE EAST OF LONGVIEW LANE INSTALL CURED-IN-PLACE PIPELINER AND CSP D	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650	THOMPSON, BRIAN 3976 DUROCK RD #102 SHINGLE SPRINGS 95682 (530)565-3834	\$250,270 \$247,298 \$8,021	06/06/24 07/15/24 12/31/24	8% 99%
03-ED-193-5.9/6.4 03-2G9404		EL DORADO COUNTY NEAR GREENWOOD FROM 0.2 MILE EAST OF PILGRIM COURT TO 0.2 MILE SOUTH OF SLIGER MINE ROAD INSTALL CURED-IN-PLACE PIPELINERS.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650 (916)259-1576	THOMPSON, BRIAN 3976 DUROCK RD SHINGLE SPRINGS, CA 95682 (530)565-3834	\$326,145 \$290,955 \$14,161	06/11/24 07/31/24 12/31/24	10% 89%
03-ED-193-10.3/11.7 03-2G9604		EL DORADO COUNTY FROM 0.4 MILE WEST OF GRAYBAR MINE ROAD TO 0.4 MILE SOUTH OF SPANISH DRY DIGGINS ROAD INSTALL CURED-IN-PLACE PIPELINER & REINFOR	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650 (916)259-1576	THOMPSON, BRIAN 3976 DUROCK RD SHINGLE SPRINGS, CA 95682 (530)565-3834	\$304,564 \$286,910 \$68,389	06/19/24 07/22/24 01/31/25	27% 93%
03-GLE-162-65.5/69.7 03-3J4324		GLENN COUNTY IN AND NEAR WILLOWS FROM ROUTE 162/5 SEPARATION TO COUNTY ROAD P MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)438-8547	MICHAEL K. MATTSON 2707 NOTRE DAME BLVD CHICO CA 95928 (916)952-8683	\$3,650,384 \$0 \$0	09/23/24 11/19/24	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-GLE-162-76.3/78.6 03-3F0604 ACST-P162-(041)E --()		AT BUTTE CITY, FROM ROUTE 45 TO 0.1 MILE EAST OF MCDOUGALL STREET. REPLACE SACRAMENTO RIVER BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	WATTS, DUSTIN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)320-6457	\$82,486,904 \$70,772,379 \$237,579	01/07/22 02/02/22 08/21/25	63% 86%
03-NEV-20-12.0/20 03-4H0704 ACNH-P020-(203)E --()		NEVADA COUNTY IN AND NEAR GRASS VALLEY AND NEVADA CITY FROM ROUTE 20/49 SEPARATION TO 0.1 MILE EAST OF CELIO ROAD COLD PLANE AND OVERLAY, INSTALL CURED-IN-P	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568	JOHNSON, JEFF 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (530)720-9390	\$21,210,344 \$20,337,188 \$333,027	10/26/23 12/07/23 02/10/24	81% 94%
03-NEV-20-25.6/39.8 03-2H62U4 ACNH-P020-(196)E --()		IN NEVADA COUNTY NEAR OMEGA AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF CONSERVATION ROAD (WASHINGTON RIDGE ROAD) TO 1.2 MILES WEST CURVE IMPROVEMENTS, WIDEN FOR	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO CA 95827 (916)855-4400	JEFF JOHNSON 138 NEW MOHAWK RD SUITE B NEVADA CITY CA 95959 (530)632-6714	\$37,037,445 \$36,155,877 \$187,695	01/28/22 02/23/22 01/06/25	96% 98%
03-NEV-20-301.0/30.1 03-2H6214 20.XX 201130		MOBILIZATION, STABILIZE SLOPE, PLACE RSP REMOVE SLIDE MATERIAL, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY L.B. WHITE CLOUD SLIP OUT	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES, CA 90074	JOHNSON, JEFF 138 NEW MOHAWK RD, SUITE B NEVADA CITY CA 95959 (530)265-9864	\$6,985,000 \$4,860,982 \$0	04/01/24 06/06/24 04/17/25	61% 70%
03-NEV-80-5.6/5.6 03-1J4004		NEVADA COUNTY ABOUT 15.5 MILES WEST OF TRUCKEE AT DONNER SUMMIT SAFETY ROADSIDE REST AREA REPLACE WATER, SEWER, ELECTRICAL AND TELEP	SERAFIX ENGINEERING CONTRACTORS, INC. 7 CROW CANYON COURT STE 250 SAN RAMON CA 94583	ZAMANIAN, AMIR 10183 TRUCKEE AIRPORT RD. SUITE 202, TRUCKEE, CA 96161 (916)825-2322	\$1,424,190 \$22,550 \$0	04/02/24 04/22/24 11/05/24	1% 2%
03-NEV-80-9.1/9.1 03-2G7904		NEVADA COUNTY NEAR TRUCKEE AT DONNER LAKE UNDERCROSSING SPOT BLAST CLEAN AND PAINT BRIDGE.	EURO STYLE MANAGEMENT 1401 MARIN AVE SACRAMENTO CA 95838		\$787,400 \$0 \$0	05/08/24 07/17/24	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-16.3/18.8 03-1J2604		NEVADA COUNTY IN TRUCKEE FROM 0.3 MILE WEST OF 80/267/89N SEPARATION TO 0.5 MILE EAST OF POLARIS UNDERCROSSING INSTALL DRAINAGE INLET AND CULVERTS, REMOV	M A STEINER CONSTRUCTION INC 8854 GREENBACK LANE, SUITE 1 SACRAMENTO CA 95662 (916)988-6300	MONTPLAISIR, JARET 10183 TRUCKEE AIRPORT RD SUITE 202, TRUCKEE, CA 96161 (916)825-2322	\$778,442 \$613,261 \$0	03/25/24 06/17/24 12/09/24	71% 77%
03-NEV-80-165.0/1.5 03-0L2704		AN EMERGENCY PROJECT TO REPAIR STORM DAMAGED PAVEMENT DIR'S EMERGENCY F.A. NEV 80 RUTTING 2	Q&D CONSTRUCTION LLC 1050 SOUTH 21ST STREET SPARKS, NV 89431	SALEHI, REZA 10183 TRUCKEE AIRPORT RD. STE 202 TRUCKEE, CA 96161 (530)218-1752	\$15,585,000 \$14,780,685 \$0	08/11/23 11/01/23 10/24/24 12/02/24	100% 100% OVER RUN
20.XX 201130							
03-NEV-5711-/.1 03-3J1704		NEVADA COUNTY AT KINGVALE AT CALTRANS KINGVALE MAINTENANCE STATION AT 51121 DONNER PASS ROAD. REPLACE CANOPY AT MAINTENANCE STATION.	CONSTRUCTION H, INC. 2766 CARLTON COURT SAN PABLO CA 94806 (510)734-4666	CLARK, MARTIN 33 DEPOT STREET, PO BOX 1807 COLFAX CA 95713 (916)825-6388	\$838,500 \$728,760 \$0	03/06/24 04/22/24 12/06/24	86% 87%
03-PLA-28-.1/9.3 03-3J6404		PLACER COUNTY FROM 0.1 MILE EAST OF ROUTE 89 AT TAHOE CITY TO 0.1 MILE WEST OF ROUTE267 AT KINGS BEACH MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)438-8500	CHRISTOPHER REBOLLO 10183 AIRPORT RD. SUITE 202 TRUCKEE CA 96161 (530)370-1487	\$11,535,770 \$6,967,607 \$0	06/25/24 06/25/24 02/13/25	53% 56%
03-PLA-49-2.2/2.4 03-1H2404 SNHG-P049-(186)E --()		IN PLACER COUNTY IN AUBURN FROM 0.1 MILE SOUTH OF THE INTERSECTION OF ROUTE 49 AND LINCOLN WAY / BORLAND AVENUE TO LINCOLN WAY REALIGN ROADWAY AND CONSTRUCT	LAMON CONSTRUCTION 871 VON GELDERN WAY YUBA CITY CA 95991 (530)845-2282	ANDREW MARTIN 33 DEPOT ST PO BOX 1807 COLFAX CA, 95713 (530)346-9676	\$6,222,070 \$4,264,345 \$375,466	05/27/22 06/29/22 03/03/25	78% 67%
03-PLA-49-4.6/4.9 03-3J7504		PLACER COUNTY NEAR AUBURN FROM EDGEWOOD ROAD TO SUMMER RIDGE DRIVE CONSTRUCT SIDEWALKS, CURB RAMPS, AND COLD	DOUG VEERKAMP GENERAL 2585 COLD SPRINGS RD PLACERVILLE CA 95667		\$817,335 \$0 \$0	10/30/24 12/18/24	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-49-8.7/10.6 03-4H6004 SNHG-P049-(190)E --()		PLACER COUNTY NEAR AUBURN FROM 0.3 MILE SOUTH OF LORENSON ROAD/FLORENCE LANE TO 0.4 MILE NORTH OF LONE STAR ROAD CONC BARRIER, JPCP, HMA, RDWY EXC, RCP AND	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)361-1533	JOHNSON, JEFF D. 138 NEW MOHAWK RD SUITE B NEVADA CITY, CA 95959 (530)265-9864	\$25,195,736 \$7,902,933 \$197,892	12/08/23 02/13/24 06/23/25	0% 31%
03-PLA-80-.1/2.2 03-3F23U4 ACIM-0803-(252)E --()		PLACER COUNTY IN ROSEVILLE FROM 0.1 MILE WEST OF RIVERSIDE AVENUE OVERCROSSING TO 0.3 MILE EAST OF DOUGLAS BOULEVARD OVERCROSSING ROADWAY EXCAVATION, PLACE C12-AB, HMA, STR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	CLARK, MARTIN 33 DEPOT ST. PO BOX 1807 COLFAX CA 95713 (916)825-6388	\$37,443,190 \$32,467,166 \$536,793	05/25/23 06/16/23 03/12/25	78% 85%
03-PLA-80-31.0/3.1 03-1N3304		IN PLACER COUNTY ALONG INTERSTATE 80 AT ATLANTIC ST. OC 19-58 DIR'S EMERGENCY F.A. PLA 80 SINKHOLE & CULVERT	HANSEN BROS. ENTERPRISES PO BOX 1599 GRASS VALLEY, CA 95945	CLARK, MARTIN 33 DEPOT ST/PO BOX 1807 COLFAX, CA 95713 (916)825-6388	\$735,000 \$565,623 \$0	06/19/24 09/09/24 11/12/24	80% 77%
20.XX 201130							
03-PLA-80-42.7/49.3 03-3H6104 ACIM-0804-(336)E --()		PLACER COUNTY ABOUT 9.4 MILES NORTH OF COLFAX FROM 0.5 MILE WEST OF MONTE VISTA OVERCROSSING TO 0.3 MILE EAST OF DRUM FOREBAY OVER RDWY EXC, HMA, JPCP, ALT PIPELINER, STEEL	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)361-1533	SAMPSON, TAD PO BOX 1807 COLFAX, CA 95713 (916)799-4858	\$123,084,127 \$37,988,253 \$710,249	02/15/24 03/01/24 05/05/26	0% 31% SUSPENDED
03-PLA-80-68.3/69.7 03-1H9904 ACIM-0804-(337)E --()		PLACER AND NEVADA COUNTIES NEAR KINGVALE FROM 0.3 MILE WEST OF TROY UNDERCROSSING TO 0.2 MILE EAST OF SODA SPRINGS OVERCROSSING RDWY EXC, PLACE HMA & JPCP, SLAB REPLACEME	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864 (916)484-3011	CLARK, MARTIN 33 DEPOT ST COLFAX, CA 95713 (916)825-6388	\$69,705,580 \$37,886,819 \$293,408	11/07/23 12/21/23 04/28/25	50% 54% SUSPENDED
03-PLA-80-448.0/58.7 03-0N3604		IN PLACER COUNTY ON INTERSTATE 80 APPROXIMATELY 0.1 MILES EAST OF EB ALTA RD19-111 TO THE PLACER COUNTY LINE DIR'S EMERGENCY F.A. PLA 80 RUTTING 2	FBD VANGUARD CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94550	CLARK, MARTIN 33 DEPOT STREET, PO BOX 1807 COLFAX CA 95713 (916)825-6388	\$11,295,000 \$10,554,849 \$0	10/18/23 03/06/24 12/30/24	72% 93%
20.XX 201131							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-.2/34.3 03-4F6404 SNHG-X067-(080)E --()		IN SACRAMENTO COUNTY ON ROUTES 5, 80 AND 99 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL AND	DREAMBUILDER 18543 YORBA LINDA BLVD # 376 YORBA LINDA CA 92886 (714)646-3697	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$2,647,135 \$2,313,487 \$0	04/19/19 05/21/19 11/22/19	100% 87% SUSPENDED
03-SAC-5-22.4/22.9 03-2H1304 ACIM-0056-(359)E --()		IN THE CITY OF SACRAMENTO, FROM SOUTH OF BROADWAY TO 0.12 MILE SOUTH OF R STREET. HIGHWAY PLANTING REHABILITATION.	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DR. HERCULES CA 94547 (510)741-9226	CHANDER, RAKESH 3855 N FREEWAY BLVD SUITE 120 SACRAMENTO, CA 95834 (916)799-2649	\$1,492,385 \$1,350,585 \$1,620	07/19/22 08/19/22 12/31/25	94% 89%
03-SAC-5-27.6/29.5 03-4H5814 ACIM-0056-(360)E --()		SACRAMENTO COUNTY IN AND NEAR SACRAMENTO FROM 0.5 MILE SOUTH OF ARENA BOULEVARD OVERCROSSING TO 0.4 MILE SOUTH OF 99/5 INTERCHANGE ROADWAY EXCAVATION, PLACE CL2 AB, HMA & RH	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568 (916)416-7513	LLCEISSA, HANI 3855 N. FREEWAY BLVD SACRAMENTO, CA 95834 (916)416-7513	\$29,754,068 \$29,945,310 \$347,748	02/28/23 04/20/23 02/20/25	99% 99%
03-SAC-5-250.0/28 03-0N3504		MOBILIZATION, COLD PLANE ASPHALT CONCRETE PAVEMENT, HMA, RHMA, EXCAVATION, PLACE PCCFOR APPROACH SLABS, SHOULDER BACKING, DIR'S EM SAC 5 GARDEN HWY	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES, CA 90074	TJI, JONY 3855 N FREEWAY BLVD SACRAMENTO, CA 95834 (530)821-8282	\$15,645,000 \$13,148,769 \$0	10/18/23 02/02/24 03/31/25	100% 84% OVER RUN
20.XX 201131							
03-SAC-5-250.0/28 03-0N3104		SITE PREPARATION, COLD PLANE ASPHALT CONCRETE PAVEMENT, EXCAVATION, SHOULDER BACKING, GUARDRAIL, DIR'S EMERGENCY F.A. SAC 5 GARDEN HWY	DESILVA GATES CONSTRUCTION, LLC 11555 DUBLIN BLVD DUBLIN, CA 94568	LLCEISSA, HANI 3855 N.FREEWAY BLVD. SACRAMENTO, CA 95834 (916)416-7513	\$4,985,000 \$4,642,323 \$0	08/18/23 10/24/23 02/01/25	58% 93%
20.XX 201130							
03-SAC-12-/.5 03-3J3304		THE RIO VISTA BRIDGE (BR # 23-0024) STATE ROUTE 12, NEAR POSTMILE 0 TO 0.5 IN SACRAMENTO COUNTY RIO VISTA BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 95510	KAUFMAN, RICHARD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)930-5379	\$16,200,000 \$11,482,261 \$0	09/26/22 11/09/22 08/04/23	100% 71% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-16-10.2/10.7 03-2J3204 CNHG-P016-(043)E --()		SACRAMENTO COUNTY NEAR SACRAMENTO FROM 0.2MILE WEST OF EAGLES NEST ROAD TO 0.3 MILE EAST OF EAGLES NEST ROAD INSTALL NEW TRAFFIC SIGNALS, WIDEN LANES A	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	KAUFMAN, RICHARD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)930-5379	\$2,312,896 \$2,077,547 \$0	02/13/24 03/21/24 08/26/24	98% 87%
03-SAC-50-.2/6.1 03-0H08U4		IN SACRAMENTO COUNTY ON ROUTE 50 FROM I-5 JUNCTION TO WATT AVE. ADD HIGH OCCUPANCY VEHICLE LANE AND	FLATIRON WEST, INC. 1200 CONCORD AVE, SUITE 250 CONCORD, CA 94520 (707)742-6000	ROGERS, JIM 2520 WARREN DRIVE SUITE A ROCKLIN CA 95677 (916)717-1533	\$435,768,680 \$410,078,215 \$14,373,318	04/29/20 06/30/20 02/13/26	76% 94%
03-SAC-50-21.0/2.1 03-0N6204		IN SACRAMENTO COUNTY AT 5900 FOLSOM BLVD. SACRAMENTO, CA, 95819. EMERGENCY F.A. TRANSLAB HVAC SYSTEM REPAIRS	ACCO ENGINEERED SYSTEMS, INC. 888 E WALNUT ST. PASADENA, CA 91101	ZARAGOZA, GUSTAVO 5900 FOLSOM BLVD SACRAMENTO, CA 95819 (530)954-0113	\$14,985,000 \$0 \$0	01/29/24 08/28/24 12/31/25	0% 0%
03-SAC-51-.2/3.5 03-3F0704 ACNH-P051-(039)E --() HA21		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD DECK REPLACEMENT	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE P.O. BOX 50085 WATSONVILLE CA 95077 (916)855-4400	JOHN RUZIC 1610 ARDEN WAY STE 277 SACRAMENTO CA 95815 (530)649-7022	\$131,815,378 \$80,995,399 \$2,535,551	08/28/23 08/28/23 07/17/26	34% 61%
03-SAC-51-2.0/3.3 03-3F0734		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD DREDGE, CONSTRUCT IN-WATER FOUNDATION.	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE PO BOX 50085 WATSONVILLE CA 95077 (530)693-2155	DEAN ELGHASSEIN 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)768-3597	\$54,005,834 \$53,580,611 \$83,738	06/28/22 06/28/22 04/21/25	91% 99%
03-SAC-51-5.5/5.5 03-0L0804		REMOVAL OF BRIDGE RAIL, AND SIDEWALK, INSTALL CONCRETE BARRIER WITH SIDEWALK, MINOR CONCRETE, ELECTRICAL WORK, STRIPING DIR'S EMER SAC 51 MARCONI BRIDGE	R.A. NEMETZ CONSTRUCTION CO PO BOX 5306 GALT, CA 95632	TJI, JONY 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (530)821-8282	\$2,985,000 \$2,854,392 \$0	07/14/23 09/29/23 11/15/24	100% 96% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-12.7/16.3 03-1H6304 ACNH-P099-(683)E --()		SACRAMENTO COUNTY IN AND NEAR ELK GROVE FROM 0.1 MILE SOUTH OF ELK GROVE BOULEVARDOVERCROSSING TO CALVINE ROAD OVERCROSSING CONSTRUCT TWO AUX LANES, CONC BARRIER, & M	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4829	\$17,848,380 \$8,510,027 \$475,728	01/30/24 02/29/24 03/12/25	45% 47%
03-SAC-99-17.7/0 03-3J2204		SACRAMENTO COUNTY NEAR SACRAMENTO AT THE MACK ROAD NORTHBOUND ONRAMP UPGRADE RAMP METERING SYSTEM AND CONSTRUCT	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650 (916)259-2395	KAUFMAN, RICHARD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (916)757-2989	\$587,956 \$279,815 \$35,050	05/22/24 06/18/24 01/08/25	26% 48%
03-SAC-99-19.7/0 03-4J7304		SACRAMENTO COUNTY NEAR SACRAMENTO AT THE FLORIN ROAD NORTHBOUND ONRAMP UPGRADE RAMP METERING SYSTEM.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650 (916)259-2395	KAUFMAN, RICHARD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (916)757-2989	\$635,956 \$316,471 \$29,749	05/29/24 06/18/24 01/09/25	40% 50%
03-SAC-160-/0 03-1N0104		MOBILIZATION REPAIR AND OR REPLACE ELECTRICAL AND MECHANICAL BRIDGE COMPONENTS TRAFFIC CONTROL DIR'S EMERGENCY F.A. REPAIR/REPLACE BRIDGE COMPONENTS	GOLDEN STATE BRIDGE INC. 3701 MALLARD DRIVE BENICIA CA 94510	KAUFMAN, RICHARD 2777 DEL MONTE ST. W. SACRAMENTO CA 95691 (530)930-5379	\$19,985,000 \$4,017,832 \$0	05/31/24 07/19/24 03/04/26	26% 20%
20.XX 201131							
03-SAC-5500-/0 03-4H9704		SACRAMENTO COUNTY IN RANCHO CORDOVA AT THEREGIONAL TRANSPORTATION MANAGEMENT CENTER,3165 GOLD VALLEY DRIVE HEATING VENTILATION AND AIR CONDITIONING R	CREEKSIDE COMMERCIAL BUILDERS,INC. 3131 PEACEKEEPER WAY STE 400 MCCLELLAN CA 95652		\$4,263,463 \$0 \$0	11/01/24 12/03/24	0% 0%
03-SOL-12-26.2/26.4 03-1H1304		SOLANO AND SACRAMENTO COUNTIES IN AND NEARRIO VISTA FROM VIRGINIA DRIVE TO ROUTE 160 PLACE POLYESTER CONCRETE OVERLAY AND REPLA	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510	KAUFMAN, RICHARD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)930-5379	\$5,696,924 \$3,097,052 \$284,998	03/29/24 04/24/24 01/27/25	77% 54%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-99-8.3/14.1 03-3G2704		SUTTER COUNTY ON ROUTE 99 NEAR NICOLAUS FROM 0.3 MILE NORTH OF ROUTE 70 JUNCTION TO 0.6 MILE SOUTH OF LAUREL AVENUE REPLACE PAVEMENT.	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	MANOHARAN, SELVENDRAN (530)218-3679	\$3,804,360 \$3,596,765 \$0	06/27/24 07/17/24 10/23/24 12/10/24	100% 100% COMPLETED
03-SUT-99-25.0/26.2 03-4H8704 HSNH-P099-(686)E --()		SUTTER COUNTY NEAR YUBA CITY FROM 0.6 MILESOUTH TO 0.6 MILE NORTH OF ROAD RDWY EXC, PLACE HMA-A AND CRCP, INSTALL SI	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710		\$6,224,280 \$0 \$0	10/09/24 10/29/24	0% 0%
03-VAR-80-2.4/2.9 03-2G8204		SACRAMENTO COUNTY IN SACRAMENTO AT VARIOUSLOCATIONS PLACE POLYESTER CONCRETE OVERLAY.	Q&D CONSTRUCTION LLC 1050 S. 21ST STREET SPARKS NV 89431 (775)786-2677	EISSA, HANI (916)290-3659	\$2,703,369 \$2,664,659 \$0	04/22/24 05/29/24 11/07/24 12/03/24	100% 100% COMPLETED
03-VAR-149-/5.3 03-0J3504		IN BUTTE, YUBA AND SUTTER COUNTIES ON ROUTES 65, 70, 99, 149 AND 191 AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CAMP FIRE MISSION TASKS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661	GRANDY, DWAYNE 2707 NOTRE DAME BLVD., CHICO, CA 95928 (530)713-7814	\$2,485,000 \$1,828,973 \$0	06/14/19 07/24/19 03/29/21	100% 74%
20.20 201130							
03-VAR-999-/0 03-1J0104 HSNH-000C-(540)E --()		SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS CONSTRUCT CURB RAMPS, SIDEWALKS AND MODIFY	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS ROAD CONCORD CA 94520	PHILLIPS, JODY 3976 DUROCK RD STE 102A SHINGLE SPRINGS, CA 95682 (916)416-7612	\$2,225,588 \$2,336,166 \$0	10/14/22 11/16/22 11/27/24 12/11/24	95% 99% COMPLETED
03-VAR--/0 03-2G8004		NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS REMOVE, FURNISH, & PLACE POLYESTER CONCRET	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650	CLARK, MARTIN 33 DEPOT STREET, PO BOX 1807 COLFAX CA 95713 (916)825-6388	\$3,258,613 \$3,156,064 \$18,569	05/30/24 06/03/24 01/14/25	53% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-3G1604		BUTTE, EL DORADO, NEVADA, AND PLACER COUNTIES AT VARIOUS LOCATIONS MODIFY TRAFFIC MONITORING STATIONS.	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577 (510)639-0639	MANOHARAN, SELVENDRAN 379 COLUSA AVE YUBA CITY, CA 95991 (530)218-3679	\$384,700 \$207,650 \$207,650	06/21/24 07/17/24 01/21/25	24% 54%
03-VAR--/0 03-2G8104		PLACER COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY.	DEES BURKE ENGINEERING CONSTRUCTORS, LLC 207 W STATE STREET ONTARIO CA 91762 (626)228-3670	HADDOCK, BRIDGETTE 2520 WARREN DR SUITE A ROCKLIN CA 95677 (530)821-8470	\$3,439,644 \$3,223,370 \$0	06/10/24 07/17/24 12/05/24	67% 91%
03-VAR--/0 03-3H9014 NFRA-6203-(070)0 --()		SOLANO AND YOLO COUNTIES AT VARIOUS LOCATIONS HMA, RHMA, SIGN STRUCTURE, CAMERA SYSTEMS,	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568		\$124,798,898 \$0 \$0	09/27/24 10/23/24	0% 0%
03-VAR--/0 03-2G5404		YOLO COUNTY AT VARIOUS LOCATIONS PLACE AND FURNISH POLYESTER CONCRETE OVERL	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY, SUI VACAVILLE CA 95688	BADWALZ DUTT, NIMI 1016 N. MARKET BLVD STE 50/60 SAVRAMENTO, CA 95834 (530)812-5804	\$3,302,399 \$2,564,836 \$0	05/30/24 06/19/24 11/12/24 11/25/24	100% 100% COMPLETED
03-VAR--/0 03-3G1804		BUTTE, EL DORADO, NEVADA, PLACER, SUTTER, AND YUBA COUNTIES AT VARIOUS LOCATIONS REMOVE AND PLACE TRAFFIC STRIPE AND PAVEME	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742	MANOHARAN, SELVENDRAN 379 CA-20 YUBA CITY, CA 95991 (530)218-3679	\$2,043,202 \$1,388,785 \$0	03/29/24 05/31/24 12/10/24	55% 68%
03-VAR--/0 03-3H5604 BFNH-000C-(560)E --()		PLACER AND NEVADA COUNTIES NEAR CISCO GROVE ON ROUTE 80 FROM 0.4 MILE WEST OF LAKE VALLEY OVERCROSSING TO 0.9 MILE EAST OF YUBA PA STRUCTURAL CONC, BAR REINFORCING STEEL, BR	FLATIRON WEST INC. 2100 GOODYEAR RD. BENICIA CA 94510 (707)742-6000	MARTIN, ANDREW 33 DEPOT STREET, PO BOX 1807 COLFAX, CA 95713 (530)346-9676	\$84,186,807 \$16,010,085 \$109,013	05/10/24 06/05/24 02/19/26	15% 19%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-2G8704		NEVADA, PLACER, YOLO, SACRAMENTO, AND SOLANO COUNTIES AT VARIOUS LOCATIONS MODIFY CHANGEABLE MESSAGE SIGN SYSTEMS.	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577 (530)639-0639	CHANDER, RAKESH 3855 NORTH FREEWAY BLVD SACRAMENTO, CA 95834 (916)799-2649	\$1,625,000 \$654,000 \$0	05/15/23 06/16/23 12/31/24	0% 40%
03-VAR--/0 03-2G5504		BUTTE, COLUSA, AND GLENN COUNTIES AT VARIOUS LOCATIONS PLACE AND FURNISH POLYESTER CONCRETE AND R	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	CRETE, MATT 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-3759	\$4,569,039 \$4,108,755 \$0	06/13/23 07/24/23 11/08/24	96% 90%
03-VAR--/0 03-0N3704		SITE PREP, CONCRETE GRINDING AND POLYESTERINLAY, CONCRETE SLAB REPLACE, STRIPING, MINOR DRAINAGE WORK, TRAFFIC CONTROL DIR'S EMERG PLA 80 RUTTING 3	DEES BURKE ENGINEERING CONSTRUCTORS, LLC 207 W STATE STREET ONTARIO, CA 91762	CLARK, MARTIN 33 DEPOT ST PO BOX 1807 COLFAX, CA 95713 (916)825-6388	\$7,460,000 \$7,048,120 \$0	10/18/23 06/12/24 01/10/25	63% 94%
20.XX 201131							
03-VAR--/0 03-3G1704		BUTTE, COLUSA, GLENN, SACRAMENTO, SUTTER, YOLO, AND YUBA COUNTIES AT VARIOUS LOCATIONS MODIFY TRAFFIC MONITORING STATIONS.	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577	MANOHARAN, SELVENDRAN 379 CA-20 YUBA CITY, CA 95991 (530)218-3679	\$310,825 \$276,907 \$140,942	04/25/24 06/11/24 12/31/24	80% 89%
03-VAR--/0 03-0N9904		3940 ROSIN COURT, SACRAMENTO, CA 95834 2809 B STREET, SACRAMENTO, CA 95819 1050 GRASS VALLEY HWY, AUBURN, CA 95776 DIR'S EMERGENCY SECURITY MEASURES AT MAINTENANCE STATIONS	ARROW FENCING PO BOX 385 CALPELLA, CA 95418	EISSA, HANI 3855 N.FREEWAY BLVD. SACRAMENTO, CA 95834 (916)416-7513	\$3,424,000 \$2,178,932 \$0	05/17/24 09/24/24 01/30/25	100% 64%
20.10 201352							
03-YOL-16-10.3/13.5 03-3G1204		YOLO COUNTY NEAR GUINDA AT VARIOUS LOCATIONS FROM ROAD 44 TO ROAD 61 INSTALL REINFORCED CONCRETE PIPE AND CURED	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650		\$380,209 \$0 \$0	05/23/24 06/17/24	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-16-23.5/24.9 03-3G0504		YOLO COUNTY IN AND NEAR ESPARTO FROM ROAD 82B TO 0.3 MILE WEST OF CAPAY CANAL BRIDGE AND FROM 0.3 MILE EAST OF CAPAY CANAL BRIDGE T PARTIAL DEPTH RECYCLING AND RHMA-G OVERLAY	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138	KAUFMAN, RICHARD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)930-5379	\$2,511,465 \$2,346,087 \$225,930	05/22/24 08/07/24 12/24/24	94% 92%
03-YOL-50-/2.5 03-4F6504 ACNH-X113-(036)E --()		YOLO COUNTY IN AND NEAR WEST SACRAMENTO ONROUTE 80 FROM 1.7 MILES EAST OF MACE BOULEVARD OVERCROSSING TO SACRAMENTO RIVER BRIDGE AN CRCP, HMA (TYPE A), RDWY EXC, CLASS 2 AB,	FLAT-IRON TEICHERT A JOINT VENTURE 1200 CONCORD AVENUE SUITE 465 CONCORD CA 94520 (707)742-6000	TECLE, DANIEL 1016 N. MARKET BLVD STE 50/60 SACRAMENTO, CA 95834 (916)801-3455	\$217,343,138 \$115,160,211 \$0	02/14/23 03/17/23 01/27/26	46% 53%
03-YOL-128-10.0/6 03-4J6804		SITE PREP, EARTHWORK, ROCK SLOPE PROTECTION, TEMP SHORING SYSTEM, SOLDIER PILE TIE BACK WALL, HMA DIKE, GUARDRAIL DIR'S EMERGENCY 128 SLIPOUTS	TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION PO BOX 13557 SACRAMENTO, CA 95853	TECLE, DANIEL 1016 NORTH MARKET BLVD, SUITE 50/60 SACRAMENTO, CA 95814 (916)801-3455	\$4,985,000 \$4,805,061 \$0	04/01/23 05/11/23 12/19/24	100% 96% OVER RUN
20.XX 201130							
03-YUB-65-.5/1.8 03-0H3704		YUBA COUNTY NEAR WHEATLAND FROM 0.2 MILE SOUTH OF MAIN STREET TO GRASSHOPPER SLOUGH BRIDGE PLACE HMA, RHMA & CONC CURB/SIDEWALK, INST	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)518-5548	WATTS, DUSTIN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)320-6457	\$6,669,106 \$4,775,949 \$0	06/08/23 06/29/23 01/20/25	15% 70%
03-YUB-70-143.0/14.3 03-1N3204		MOBILIZATION, TRAFFIC CONTROL, DETOUR SETUP, AND INCIDENTAL WORK DIR'S EMERGENCY F.A. YUBA 70 MSVL HOTEL FIRE	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY YUBA CITY, CA 95991	MANOHARAN, SELVENDRAN 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)218-3679	\$3,335,000 \$1,320,076 \$0	06/19/24 07/26/24 01/20/25	100% 40% OVER RUN
20.XX 201130							

Totals: Authorized Final Amt: \$1,846,755,506 Completed to Date: \$1,179,605,285 Work This Month: \$23,388,931

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-0-/0 04-3Y1904		DISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDIR' REPAIR KNOCKED DOWN ELECTRICAL ASSETS- POL	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY RD SAN JOSE, CA, 95133 (925)416-0700	MALONZO, GENE EARL 1007 KNOX AVE SAN JOSE, CA 95122 (408)595-4015	\$1,365,500 \$1,170,130 \$0	01/20/23 03/29/23 02/25/25	99% 86%
20.20.201 130							
04-ALA-13-8.4/12.6 04-0J4704 SNHG-000C-(524)E --()		IN VARIOUS CITIES, ON ROUTES 13, 61, AND 123 AT VARIOUS LOCATIONS; ALSO IN CONTRA COSTA COUNTY, ON ROUTE 123, AT EUREKA AVENUE. CROSSWALK SAFETY ENHANCEMENTS.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	FAUSTIN, GLENN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6156	\$3,615,244 \$3,291,714 \$0	08/24/21 09/24/21 10/31/24	99% 92%
04-ALA-13-10.7/13 04-2G4614 ACNH-P013-(138)E --()		ALAMEDA COUNTY IN BERKELEY AT VARIOUS LOCATIONS FROM DOMINGO AVENUE TO MABEL STREET RECONSTRUCT ADA CURB RAMPS.	ACCURATE EARTHWORKS, INC. 501 CESAR CHAVEZ SUITE 212A SAN FRANCISCO CA 94124 (714)423-5566	SENG, TA 3401 REGATTA BLVD RICHMOND, CA 94804 (925)766-5224	\$827,321 \$633,988 \$0	01/26/23 04/17/23 05/31/24	93% 77%
04-ALA-61-19.8/21.2 04-2K7104		IN THE CITY OF ALAMEDA, FROM BROADWAY/ENCINAL AVENUE TO SHERMAN STREET CAPM, UPGRADE ADA CURB RAMPS,	GALLAGHER & BURK INC. 344 HIGH STREET OAKLAND CA 94601 (510)846-3679	MCMASTERS, RICHARD 3847 BREAKWATER AVENUE HAYWARD CA 94545 (510)867-4471	\$5,712,632 \$5,854,997 \$56,600	03/08/22 04/01/22 01/24/25	93% 98%
04-ALA-80-5.7/6 04-3W9304		ALAMEDA COUNTY IN BERKELEY FROM 0.1 MILE WEST TO 0.2 MILE EAST OF UNIVERSITY AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION SYSTEM, RO	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	LUCKEL, KASAIA 3401 REGATTA BLVD. RICHMOND CA.94804 (510)385-6755	\$2,150,178 \$1,994,724 \$2,174	02/24/23 03/22/23 09/30/26	47% 93%
04-ALA-80-6.4/6.8 04-0A7724 ACIM-0801-(121)E --()		ON I-80 AT GILMAN STREET INTERCHANGE FROM 0.6 MILES NORTH OF UNIVERSITY AVENUE OC TO 0.5 MILE SOUTH OF EL CERRITO SEPARATION IN AN CONSTRUCT DOUBLE ROUNDABOUTS AT	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	DABILLY, MAXIME 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6093	\$32,300,344 \$28,509,078 \$1,193,115	01/04/22 01/27/22 02/10/25	66% 91%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-7.6/8 04-0K1604 SIMG-0801-(998)E --()		ALAMEDA AND CONTRA COSTA COUNTIES IN ALBANY AND CROCKETT FROM 0.4 MILE SOUTH OFALAMEDA COUNTY LINE TO 0.2 MILE SOUTH OF POMONA STR CONSTRUCT RHMA, LIGHTING SYSTEM, AND CONCR	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	SENG, TA 3401 REGATTA BLVD. RICHMOND, CA 94804 (925)766-5224	\$55,839,870 \$20,401,509 \$1,025,857	02/08/23 03/02/23 06/30/25	50% 37%
04-ALA-84-.7/3.1 04-4J7504 SNHG-P048-(056)E --()		IN ALAMEDA COUNTY IN FREMONT FROM 0.7 MILE NORTH OF SAN MATEO COUNTY LINE TO 0.1 MILE SOUTH OF TOLL PLAZA INSTALL OUTER SEPARATION BARRIER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT CONCORD CA 94520 (925)687-6666	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6083	\$14,562,373 \$14,308,180 \$246,385	07/07/22 08/02/22 01/31/25	100% 98%
04-ALA-84-11.0/18 04-160314		ALAMEDA COUNTY IN AND NEAR FREMONT AND IN SUNOL AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ROUTE 238 JUNCTION (MISSION BOULEVARD) MAINTAIN EXISTING PLANTED AREA, HIGHWAY PL	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	LUCKEL, KASAIA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6276	\$599,975 \$0 \$0	11/22/24 12/10/24 03/02/29	0% 0% SUSPENDED
04-ALA-84-11.2/15.5 04-1X2804 20.20.201 130		IN ALAMEDA COUNTY IN SUNOL HWY 84 NILES CANYON SLOPE AND RETAINING WALL REPAIR DIR'S ORDER EMERGENCY F.A. NILES CANYON SLIPOUT	PACIFIC COAST DRILLING CO., INC 364 BELLEVUE AVE. SANTA ROSA, CA 95407 (707)778-8316	INCDIKE, EDDIE 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$5,385,000 \$4,351,230 \$0	02/20/24 03/13/24 04/02/25	85% 81%
04-ALA-84-12.0/15.5 04-2Y8404 20.20.201 130		CITY OF SUNOL REPAIR GUARDRAIL, REMOVE TREES AND DEBRIS REPAIR GUARDRAIL, REMOVE TREES AND DEBRIS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT,#400 CONCORD, CA 94520 (925)687-6666	DIKE, EDDIE 5675 B GIBRALTAR DRIVE, PLEASANTON, CA 94588 (925)250-5611	\$1,525,000 \$1,529,600 \$0	12/31/22 03/01/23 05/31/24	100% 100% OVER RUN
04-ALA-84-13.0/13.6 04-160304 ACNH-P084-(054)E --()		ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR, STE A RANCHO CORDOVA CA 95742 (916)852-5530	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$20,978,441 \$21,713,098 \$0	11/17/20 12/15/20 02/07/25	78% 99%

HA21

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-17.9/22.9 04-297634		IN AND NEAR SUNOL, PLEASANTON AND LIVERMORE ON RTE 680 FROM 1.2 MI SOUTH TO 1.8 MI NORTH OF RTE 84 AND ON RTE 84 FROM 0.1 MI EAST WIDENING ROUTE 84 TO EXPRESSWAY AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BUILDING B#400 CONCORD, CA 94524-6227 (925)227-6296	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$140,820,930 \$122,928,497 \$885,083	02/19/21 03/11/21 12/04/25	47% 86%
04-ALA-123-1.9/5.2 04-2G7804 ACNH-P123-(005)E --() HB71		ALAMEDA COUNTY IN BERKELEY AND ALBANY FROMASHBY AVENUE TO CONTRA COSTA COUNTY LINE MINOR CONC (DRIVEWAY, CURB & GUTTER), MODI	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	KHANDAGHABADI, MAHMOUD 3401 REGATTA BLVD RICHMOND, CA 94549 (916)634-5814	\$3,932,962 \$3,008,125 \$308,289	11/21/23 12/13/23 05/12/24	48% 76%
04-ALA-185-9.8/10.1 04-2G7404 ACNH-P185-(004)E --() HB71		IN ALAMEDA COUNTY IN OAKLAND FROM 55TH AVENUE TO 50TH AVENUE UPGRADE CURB RAMPS, SIDEWALKS, AND	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (510)846-3679	BALUYOT, RODELIO 3847 BREAKWATER AVENUE HAYWARD, CA 94545 (510)867-6083	\$3,341,349 \$3,379,671 \$0	12/05/22 12/22/22 03/01/25	100% 99%
04-ALA-238-.7/.8 04-2Q7604 ACNH-X001-(671)E --() 20.20.201 130		ALAMEDA COUNTY IN FREMONT ON ROUTE 680 AT OFF-RAMP TO SCOTT CREEK ROAD AND ON ROUTE 238 AT MISSION RIDGE COURT RECTANGULAR RAPID FLASHING BEACON SYSTEMS,	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	REZA, KAMKAR 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,999,807 \$1,681,102 \$151,701	05/22/24 06/17/24 07/10/25	16% 82%
04-ALA-260-1.1/1.9 04-2W7404 20.20.201 130		IN ALAMEDA COUNTY, AT THE POSEY-WEBSTER TUBES INSTALL FUEL CELL POWER SYSTEM INSTALL FUEL CELL POWER SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 95621 (510)632-3173	PANDHER, PARAMJIT 5675 GIBRALTAR DRIVE, SUITE B, PLEASANTON, 94588 (510)867-6694	\$9,544,000 \$6,917,445 \$0	09/06/21 01/11/22 12/13/24	93% 72%
04-ALA-262-/1.1 04-0Y3904		ALAMEDA COUNTY IN FREMONT FROM ROUTE 880 TO ROUTE 680 COLD PLANE AC PAVEMENT AND PLACE RHMA-G.	O'GRADY PAVING INC. 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043 (650)966-1946	BALUYOT, RODELIO 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6083	\$1,258,026 \$1,141,224 \$0	06/10/24 06/26/24 12/20/24	97% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-4.3/4.3 04-0P1204 ACIM-5801-(983)E --()		ALAMEDA COUNTY ON ROUTE 580 AT 0.3 MILE WEST OF STONE CUT UNDERPASS. STORM DAMAGE (PERMANENT RESTORATION).	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$679,239 \$697,895 \$91,225	04/10/24 05/02/24 01/30/25	100% 90%
04-ALA-580-4.7/4.8 04-3Y5504		EFA CONTRACT TO REPAIR RW ON EB 580 PM4.7 TO 4.8 EFA CONTRACT TO REPAIR RW ON EB 580 PM4.7 DIR'S ORDER EMERGENCY F.A. REPAIR FAILED SLOPE AND CONSTRUCT NEW RW	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON CA 94588 (510)867-6694	\$13,276,000 \$7,468,501 \$0	03/20/23 05/31/23 12/31/24	87% 56%
20.20.201 130							
04-ALA-580-7.8/11 04-0Y2004		ALAMEDA COUNTY IN AND NEAR LIVERMORE AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE OVERHEAD TO 0.3 MILE WEST OF FIRST STREET OVE COLD PLANE AC PAVEMENT AND PLACE RHMA, AND	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	KAMKAR, REZA 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$7,236,219 \$6,746,746 \$555,684	06/23/23 08/02/23 01/13/25	84% 91%
04-ALA-580-20.7/30.8 04-0Q1004 ACIM-5801-(984)E --()		ALAMEDA COUNTY IN PLEASANTON AND CASTRO VALLEY FROM ROUTE 680/580 SEPARATION TO ROUTE 580/238 SEPARATION INDIVIDUAL SLAB REPLACEMENT, HMA, RHMA, AP	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$47,466,284 \$0 \$0	07/11/24 09/10/24 04/08/26	0% 0%
04-ALA-580-26.2/26.2 04-2Y8604		ALA 580&680 VAR LOC , INCL EDEN CANYON & SHERDIAN, SUNOL GRADE - SLIPOUTS SLIDE AND SLIPOUT REPAIR ALONG WB 580 EDEN	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT, OAKLAND 94621 (510)792-1727	PANDHER, PARAMJIT 5675-B GIBRALTAR DR., PLEASANTON, CA (510)867-6694	\$4,805,000 \$2,187,515 \$0	01/03/23 02/08/23 09/20/24	100% 46% OVER RUN
20.20.201 130							
04-ALA-580-43.1/43.1 04-3Y1304		IN ALAMEDA COUNTY IN THE CITY OF OAKLAND -IN ALAMEDA COUNTY IN THE CITY OF OAKLAND -IN ALAMEDA COUNTY IN THE CITY OF OAKLAND -DIR' PERFORM POLYURETHANE FOAM INJECTION, INSTA	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER COURT OAKLAND CA 94621 (510)792-1727	ZHANG, RUI 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6031	\$1,325,000 \$490,235 \$0	01/16/23 05/26/23 12/30/24	0% 37%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-45.4/45.8 04-2K7904 ACNH-000C-(533)E --()		IN ALAMEDA AND SOLANO COUNTIES AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	LUCKEL, KASAIYA 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6276	\$1,449,349 \$1,134,919 \$7,604	09/28/21 10/22/21 08/01/25	83% 78%
04-ALA-580-/32.7 04-2Y8204		REPAIR AND REPLACE DAMAGED PUMP PLANT REPAIR AND REPLACE DAMAGED PUMP PLANT	PIPE AND PLANT SOLUTIONS, INC. 600 CASTRO STREET, SAN LEANDRO, CA 94577	CHAMPANERIA, VINAY 3847 BREAKWATER AVE. HAYWARD CA 94545 (510)385-7081	\$2,803,000 \$1,431,924 \$0	01/09/23 04/18/23 12/31/24	100% 51% OVER RUN
20.20.201 130							
04-ALA-680-11.0/21.9 04-0Q30U4 ACIM-6801-(990)E --()		IN ALAMED AND CONTRA COSTA COUNTIES AT SUNOL AND IN SAN RAMON FROM KOOPMANN ROAD UNDERCROSSING TO 0.9 MILE NORTH OF ALCOSTA BOULVA CONSTRUCT EXPRESS LANES AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BUILDING B #400 CONCORD CA 94520 (925)687-6666	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$178,543,062 \$134,726,172 \$3,648,741	11/23/22 12/13/22 03/09/27	43% 75%
04-ALA-680-12.4/21.9 04-0J6204 ACIM- 680-(946)E --()		IN AND NEAR PLEASANTON AND DUBLIN, FROM NORTH OF ROUTE 84 TO ALCOSTA BOULEVARD ROADWAY REHABILITATION.	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$68,685,752 \$66,700,260 \$378,658	04/12/22 05/17/22 01/30/25	96% 96%
04-ALA-880-6.2/25.5 04-0Q1804 ACIM-8801-(989)E --()		ALAMEDA COUNTY AT VARIOUS LOCATIONS FROM STEVENSON BOULEVARD OVERCROSSING IN FREMONT TO HEGENBERGER ROAD OVERCROSSING IN OAKLAND INSTALL TRASH NET, CONCRETE DITCH, WELDED	ANVIL BUILDERS INC. 1550 PARK AVE EMERYVILLE CA 94608 (415)285-5000	SINGH, JASMANINDER 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6079	\$2,491,643 \$1,659,254 \$285,771	04/08/24 05/08/24 01/16/25	77% 66%
04-ALA-880-27.0/27.4 04-4J5404 ACIM-8801-(988)E --()		ALAMEDA COUNTY IN OAKLAND FROM 0.4 MILE NORTH OF 66TH AVENUE OVERCROSSING TO 0.2 MILE SOUTH OF HIGH STREET SEPARATION AND OVERHEAD INSTALL BARRIER, HOT MIX ASPHALT, AND DRAI	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	ZHANG, RUI 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6031	\$2,771,523 \$2,392,589 \$688,390	01/08/24 01/29/24 12/13/24	96% 84%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-27.2/27.2 04-2J7604		ALAMEDA COUNTY IN OAKLAND AT EAST CREEK SLOUGH BRIDGE POLYURETHANE GROUT INJECTION, PLASTIC LUMB	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)453-3732	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA94545 (510)867-6083	\$3,344,357 \$3,206,590 \$0	02/10/23 03/08/23 12/04/24	45% 94%
04-ALA-880-30.5/30.5 04-4A8004		IN ALAMEDA COUNTY, IN OAKLAND, ADJACENT TO 5TH AVE OVERHEAD AT LAKE MERRITT CHANNEL BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST SANTA CLARA CA 95054 (845)654-4268	CHAMPANERIA, VINAY 3847 BREAKWATER AVE HAYWARD CA 94545 (510)385-7081	\$5,911,609 \$1,620,336 \$0	03/14/22 03/30/22 12/03/24	44% 28%
HA21							
04-ALA-880-34.1/34.6 04-2W3404		HOMELESS FENCING IN OAKLAND, ON WOOD STREET DIR'S ORDER EMERGENCY F.A. HOMELESS FENCING	MARINSHIP DEVELOPMENT INTEREST, LLC 1485 BAYSHORE BLVD SUITE 200 SAN FRANCISCO CA 94124 (415)852-1752	SAFI, SAEED 25100 SANTA CLARA STREET, HAYWARD, CA 94544 (510)714-7039	\$2,992,000 \$2,964,817 \$0	05/05/21 06/17/21 12/31/24	100% 99% OVER RUN
20.20.201 130							
04-ALA-880-34.5/35 04-3W9904		IN ALAMEDA COUNTY, AT WOOD STREET REPAIR FIRE-DAMAGED COLUMN, INSTALL BARRIE REPAIR FIRE-DAMAGED COLUMN, INSTALL BARRIE	MARINSHIP DEVELOPMENT INTEREST, LLC 1485 BAYSHORE BLVD. STE 200, SAN FRANCISCO, CA 94124 (415)852-1752	SAFI, SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$10,047,000 \$7,791,970 \$0	05/11/22 06/16/22 12/31/24	100% 78% OVER RUN
20.20.201 130							
04-ALA-880-/11.8 04-2K7004 ACIM-8801-(987)E --()		ALAMEDA COUNTY IN FREMONT AND NEWARK FROM SANTA CLARA COUNTY LINE TO 0.4 MILE NORTH OF FREMONT BOULEVARD OVERCROSSING COLD PLANE PAVEMENT AND OVERLAY WITH RHMA-	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6083	\$81,023,051 \$69,004,768 \$808,145	07/13/23 08/16/23 06/19/25	59% 85%
04-ALA-880-/28.9 04-1X3804		MAINTENANCE FACILITIES IN ALA, CC, SCL AND SOL COUNTIES INSTALL/REPLACE VIDEO SURVEILLANCE SYSTEM DIR'S ORDER EMERGENCY F.A. INSTALL/REPLACE VIDEO SURVEILLANCE SYSTEM	ANVIL BUILDERS, INC. 1550 PARK AVE. EMERYVILLE, CA 94608 (415)285-5000	CHAMPANERIA, VINAY 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)385-7081	\$1,003,000 \$0 \$0	08/07/24 08/28/24 09/28/26	0% 0%
20.10.201 352							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Time % Work Message
04-ALA-980-1.1/1.1 04-4K9804		IN OAKLAND, AT THE CALTRANS DISTRICT 4 HEADQUARTERS OFFICE BUILDING, 111 GRAND AVENUE ORDER EMERGENCY F.A. BUILDING ELEVATOR REHAB	SAN FRANCISCO ELEVATOR SERVICES, LLC 6509 SIERRA LANE DUBLIN, CA 94568 (925)829-5400	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$5,611,000 \$2,917,177 \$0	10/11/21 12/23/21 10/31/25	35% 52%
20.20.201 130							
04-ALA-980-1.2/0 04-3W9104 ACST-000C-(558)E --()		AT VARIOUS LOCATIONS UPGRADE CONTROLLERS IN VEHICLE DETECTION A	PARSONS TRANSPORTATION GROUP, INC. 555 12TH STREET, SUITE 2150 OAKLAND CA 94607		\$19,881,704 \$0 \$0	08/15/24 08/15/24	0% 0%
04-ALA-5501-/14.4 04-2K9504		ALAMEDA COUNTY IN LIVERMORE AT 2201 KITTY HAWK ROAD CONSTRUCT MATERIAL TESTING LABORATORY BUIL	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS ROAD CONCORD CA 94520	SADEGHI-NEDJAD, AMIR- FARDIN 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)459-2581	\$17,640,070 \$16,196,852 \$271,657	02/02/23 03/02/23 01/08/25	60% 92%
04-CC-4-.1/20.4 04-0J4804 SNHG-P004-(160)E --()		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF ROUTE 4/80 SEPARATION TO 0.3 MILE EAST OF BAILEY ROAD UNDERCROSSING REMOVE AND INSTALL GUARDRAILS AND CONSTRUC	HIGHWAY SPECIALTY COMPANY INC. 6591 EASTSIDE ROAD REDDING CA 96001 (530)949-5631	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)774-4383	\$16,693,431 \$16,630,911 \$104,640	05/24/23 09/01/23 02/20/25	95% 95%
04-CC-4-1.0/9 04-3K4404 SNHG-P004-(159)E --()		IN CONTRA COSTA COUNTY FROM EAST HERCULES UNDERPASS TO 0.2 MILE WEST OF PINE STREET OVERCROSSING. INSTALL SAFETY LIGHTING AND APPLY	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	CANNIZZARO, FRANK 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$5,754,816 \$5,415,384 \$43,274	11/30/22 12/23/22 03/20/25	71% 92%
04-CC-4-14.3/24.3 04-2K7204 ACNH-P004-(161)E --()		CONTRA COSTA COUNTY IN AND NEAR CONCORD AND PITTSBURG FROM 0.3 MILES EAST OF PERALTA ROAD UNDERCROSSING TO LOVERIDGE ROAD OVERCROS PVMT REHABILITATION, SLAB REPL, ADA CURB R	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE STE#100 CONCORD, CA 94520 (510)774-4383	\$44,176,457 \$42,989,924 \$1,695,867	03/23/23 04/20/23 02/24/25	90% 87%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-/14.3 04-2Q7004 ACNH-P004-(163)E --()		CONTRA COSTA COUNTY IN HERCULES AND CONCORD FROM SAN PABLO AVENUE TO ROUTE 4/242 SEPARATION REPLACE ASPHALT CONCRETE SURFACING AND INS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE, STE 100 CONCORD, CA 94520 (510)774-4383	\$35,537,000 \$8,751,141 \$600,789	04/26/24 05/29/24 01/14/26	22% 25%
04-CC-24-6.5/7.6 04-2Y4704		CONTRA COSTA COUNTY IN LAFAYETTE FROM FIRST STREET UNDERCROSSING TO PLEASANT HILL ROAD UNDERCROSSING COLD PLANE ASPHALT CONCRETE PAVEMENT AND O	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	KALANTARI, RAMIN 2525 STANWELL DR., STE 100 CONCORD, CA 94520 (510)421-8049	\$1,653,453 \$1,652,319 \$14,620	06/24/24 07/15/24 02/20/25	100% 97%
04-CC-80-.2/10.7 04-0Q2104 ACIM-0801-(996)E --()		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS FROM CENTRAL AVENUE UNDERCROSSING TO WILLOW AVENUE UNDERCROSSING. INSTALL GROSS SOLIDS REMOVAL DEVICES AND T	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	ABDI, ABDOLREZA 3401 REGATTA BLVD. RICHMOND, CA 94804 (925)768-8931	\$6,870,000 \$0 \$0	09/04/24 09/18/24 04/30/26	0% 0%
04-CC-80-10.1/13.5 04-3J0704 ACIM-0801-(997)E --()		CONTRA COSTA COUNTY IN HERCULES AND CROCKETT FROM ROUTE 80/4 SEPARATION TO 0.1MILE WEST OF CROCKETT VIADUCT REMOVE PCC AND AC, PLACE PCP AND AC RESURF	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	SENG, TA 3401 REGATTA BLVD RICHMOND, DA 94804 (925)766-5224	\$48,071,646 \$47,779,930 \$480,895	03/10/23 04/25/23 12/31/24	100% 100%
04-CC-580-6.1/7.8 04-3G3644		CONTRA COSTA AND MARIN COUNTIES IN RICHMOND AND SAN RAFAEL FROM 0.3 MILE WEST OF TOLL PLAZA TO 0.1 MILE WEST OF MAIN STREET UNDERCR ELECTRICAL SUBSTATIONS, POWER CABLES, AND	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD LOOMIS CA 95660 (916)259-2395	HALALI, BEHZAD 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6107	\$15,158,708 \$3,557,992 \$65,400	01/04/24 01/23/24 11/14/25	47% 23%
04-CC-680-12.6/24.3 04-3W7504 ACIM-6801-(992)E --()		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF RUDGEAR ROAD UNDERCROSSING TO 0.1 MILE NORTH OF MOCOCO OVERHEAD POLYESTER CONCRETE OVERLAY.	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE, SUITE 100 CONCORD CA 94520 (510)774-4383	\$9,040,000 \$8,488,095 \$123,299	03/05/24 04/03/24 02/20/25	74% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-8.7/8.7 04-1X0304		IN MARIN COUNTY ON STATE RTE 1, PM 8.69 REPAIR DRAINAGE, SINKHOLES AND PAVEMENT SETTEMENT DIR'S ORDER EMERGENCY F.A. REPAIR DRAINAGE, SINKHOLES & PAVEMENT	TERRACON CONSTRUCTORS, INC. PO BOX 276 HEALDSBURG, CA 95448 (707)433-0323	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD,STE200 NOVATO, CA 94949 (510)774-6297	\$900,000 \$580,079 \$0	03/08/24 05/08/24 12/31/24	100% 64%
20.10.201 130							
04-MRN-1-10.7/11 04-0AA484		IN MARIN COUNTY ON ROUTE 1 AT PM 10.7-10.9, NEAR STINSON BEACH, AT 1.3 MILES SOUTH OF PANORAMIC HIGHWAY NORTH JUNCTION FOUR-YEAR PLANT ESTABLISHMENT AS	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MNT RD SONORA CA 95370 (209)743-6809	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-4515	\$510,286 \$415,241 \$6,075	12/08/21 01/13/22 03/19/25	86% 81%
04-MRN-1-22.8/22.8 04-0AA444 ACST-ER31-(004)E --()		IN MARIN COUNTY, NEAR FIVE BROOKS, AT GIACOMINI GULCH BRIDGE MAINTAIN EXISTING PLANTED AREA TO	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MNT RD SONORA CA 95370 (209)743-6809	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$234,680 \$196,537 \$2,552	12/24/21 01/20/22 03/18/25	89% 84%
04-MRN-1-22.8/33 04-1J9604 ACST-P001-(693)E --()		MARIN COUNTY IN AND NEAR POINT REYES STATION FROM FIVE BROOKS TO 1.9 MILES NORTH OF CYPRESS ROAD AND IN AND NEAR TOMALES FROM 0.2 COLD PLANE, RHMA, HMA, MGS, CURB RAMPS, SI	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	WONG, ANDREW 384 BEL MARIN KEYS BLVD. NOVATO, CA 94949 (510)593-9011	\$15,302,735 \$4,751,576 \$4,370	02/13/24 03/07/24 04/14/26	22% 31%
04-MRN-1-43.0/43 04-3Y8804		IN MARIN COUNTY NORTH OF HAMLET ON STATE ROUTE 1, PM 42.98 EXCAVATE & REMOVE DEBRIS, REPAIR DRAINAGE	GHILOTTI BROS., INC. 525 JACOBY ST SAN RAFAEL, CA 94901 (415)454-7011	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD. SUITE 200 NOVATO, CA 94949 (510)774-6297	\$867,000 \$188,424 \$0	04/02/24 05/28/24 03/31/25	38% 22%
20.20.201 130							
04-MRN-1-44.0/44 04-1X3504		IN MARIN COUNTY ON NORTHBOUND ROUTE 1, PM 44.0 IN TOMALES REMOVE LANDSLIDE DEBRIS/REGRADE SLOPE & CLEANUP DRAINAGE SYSTEM DIR'S ORD REMOVE LANDSLIDE DEBRIS/REGRADE SLOP	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD. SO. PETALUMA, CA 94952 (707)763-8700	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD., STE 200 NOVATO, CA 94949 (510)774-6297	\$1,610,000 \$886,999 \$0	02/23/24 05/20/24 06/20/25	55% 55%
20.10.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-/29.7 04-1X3904		IN MARIN AND SONOMA COUNTIES ON ROUTE 1, 12, 101, AND 131 REMOVE AND TRIM DAMAGED TREES DIR'S ORDER EMERGENCY F.A. REMOVE AND TRIM DAMAGED TREES	THE PROFESSIONAL TREE CARE CO. 2828 8TH STREET BERKELEY, CA 94710 (510)570-2499	PROKOP, CHRISTOPHER 384 BEL MARIN KEYS BLVD,STE200 NOVATO, CA 94949 (510)681-7264	\$2,107,100 \$1,628,358 \$0	06/04/24 08/15/24 01/31/25	100% 77% OVER RUN
20.20.201 130							
04-MRN-101-20.8/27.1 04-264724 CML-6204-(132)N --()		IN MARIN COUNTY IN AND NEAR NOVATO FROM 0.1 MILE SOUTH OF FRANKLIN AVENUE OVERHEAD TO 0.5 MILE SOUTH OF SAN ANTONIO CREEK BRIDGE ROADWAY AND BRIDGE WIDENING FOR HOV	GHILOTTI CONSTRUCTION COMPANY, INC. 2301 KERNER BLVD #E SANTA RAFAEL, CA 94901 (415)256-1525	LA SERNA, FABIO 384 BEL MARIN KEYS BLVD. STE 200 NOVATO, CA 94949 (510)496-9271	\$88,229,136 \$66,818,424 \$1,516,401	04/26/22 05/13/22 11/17/26	52% 75%
04-MRN-101-24.0/24 04-3Y6404		MARIN COUNTY, ROUTE 101, PM 24.01 MARIN COUNTY, ROUTE 101, PM 24.01 MARIN COUNTY, ROUTE 101, PM 24.01 DIR'S ORDER EMERGENCY F.A. INSTALL SOLDIER PILE WALLS AND REPAIR DAMA	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (415)256-1525	LA SERNA, FABIO 384 DEL MARIN KEYS BLVD STE200 NOVATO CA 94949 (510)496-9271	\$9,937,500 \$8,403,448 \$0	05/12/23 06/22/23 12/31/24	99% 85%
20.20.201 130							
04-MRN-131-2.1/2.1 04-1X0904		MRN-131-2.1 NEAR STEWARD DRIVE REPLACED DAMAGED CULVERT, REPAIR SINKHOLE AND PERFORM ELECTRICAL WORK DIR'S ORDER EMERGENCY F.A. REPLACE DAMAGED CULVERT	MAGGIORA & GHILOTTI, INC. 555 DUBOIS STREET SAN RAFAEL, CA 94901 (415)459-8640	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD., STE 200 NOVATO, CA 94949 (510)774-6297	\$982,500 \$806,757 \$0	01/26/24 04/23/24 01/31/25	100% 82% OVER RUN
20.20.201 130							
04-NAP-29-1.7/1.7 04-4J4104		NAPA COUNTY IN AND NEAR AMERICAN CANYON AT RIO DEL MAR AND 0.4 MILE SOUTH OF NORTHKELLY ROAD REPLACE AND PLACE CEMENT LINER ON RCB CULV	TERRACON CONSTRUCTORS, INC. 150 ALEXANDER VALLEY RD HEALDSBURG CA 95448 (707)433-0323	BRAR, PARAMDEEP 324 CAMPUS LANE STE T FAIRFIELD CA 94534 (925)260-6460	\$1,815,669 \$1,582,274 \$0	03/21/23 04/07/23 11/01/25	63% 86%
04-NAP-29-5.0/6.7 04-281204 ACNH-X055-(060)E --()		IN NAPA COUNTY AT THE INTERSECTION OF ROUTES 29/12 AND ROUTE 221 INTERSECTION IMPROVEMENTS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	ISADA, DARREN 324 CAMPUS LANE STE T FAIRFEILD, CA 94534 (925)250-5595	\$35,659,078 \$33,937,130 \$326,615	03/21/22 05/13/22 12/16/24	64% 94%
HE11							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-7.3/13.5 04-2Q6104 ACNH-P029-(155)E --()		NAPA COUNTY IN AND NEAR NAPA FROM 0.2 MILE NORTH OF NAPA RIVER BRIDGE OVERHEAD TO 0.1 MILE SOUTH OF SIERRA AVENUE. COLD PLANE, RHMA OVERLAY, INSTALL MGS, CUR	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1400	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$17,680,348 \$0 \$0	11/04/24 11/26/24 12/30/25	0% 0% SUSPENDED
04-NAP-29-11.6/13 04-0Q8204 PTNH-P029-(153)E --()		NAPA COUNTY IN NAPA FROM 0.1 MILE NORTH OFFIRST STREET OVERCROSSING TO 0.1 MILE SOUTH OF TRANCAS STREET OVERCROSSING CONST DRAINAGE SYSTEMS, MOD PUMPING EQUIPM	RANGER PIPELINES INCORPORATED 833 FEATHERSTONE ROAD ROCKFORD IL 61104 (415)822-3700	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$23,068,709 \$93,165 \$93,165	08/29/24 10/01/24 10/24/25	1% 0% SUSPENDED
04-NAP-29-16.4/19 04-0K6304		NAPA COUNTY NEAR YOUNTVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF DRY CREEKBRIDGE TO 0.1 MILE NORTH OF CALIFORNIA DRIVE UNDE BRIDGE RAIL REPLACEMENT AND SHOULDER WIDEN	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$3,334,581 \$3,073,225 \$0	06/27/23 07/14/23 12/29/24	33% 88%
04-NAP-29-46.1/0 04-0Q8304		NAPA COUNTY NEAR CALISTOGA AT 2.5 MILES SOUTH OF LAKE COUNTY LINE SOLDIER PILE, CONC BACKFILL, HMA, TIMBER L	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$1,033,909 \$1,013,612 \$60,118	06/18/24 07/12/24 07/09/26	22% 95%
04-NAP-29-/35.2 04-1X4004 20.20.201 130		VARIOUS ROUTES IN NAPA AND SOLANO COUNTIES REMOVE AND TRIM DAMAGED TREES DIR'S ORDER EMERGENCY F.A. REMOVE AND TRIM DAMAGED TREES	SIGNATURE TREE SOLUTIONS PO BOX 410 SAINT HELENA, CA 94574 (707)963-3333	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$1,299,000 \$0 \$0	06/26/24 09/09/24 03/31/25	0% 0% SUSPENDED
04-NAP-29-/4.1 04-3Y9204 20.20.201 130		NORTH OF TUBBS LANE NORTH OF CALISTOGA NORTH OF TUBBS LANE NORTH OF CALISTOGA NORTH OF TUBBS LANE NORTH OF CALISTOGA NORTH OF TUBB INSTALL ANCHORED WIREMESH AT SLOPE OF ROC	ENGELKE CONSTRUCTION INC PO BOX 1387 HEALDSBURG, CA 95448	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$849,000 \$773,390 \$0	04/16/24 04/16/24 11/30/24 12/12/24	100% 99% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-121-.5/1 04-4G21A4 HSST-P121-(133)E - ()		NAPA COUNTY NEAR NAPA FROM 0.2 MILE SOUTH TO 0.3 MILE NORTH OF HUICHICA CREEK BRIDGE MAINTAIN EXISTING PLANTED AREA.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROAD SONORA CA 95370 (209)743-4911	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-4515	\$381,240 \$189,242 \$3,648	11/28/23 12/20/23 04/18/28	22% 50%
04-NAP-121-16.0/16.1 04-0Q8104 ACST-ER -(31T)0 --()		NAPA COUNTY AT CIRCLE OAKS AT WOODEN VALLEY ROAD REPAIR PAVEMENT, REPLACE DRAINAGE SYSTEMS,	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$780,230 \$842,853 \$0	12/29/23 01/23/24 07/25/24 12/02/24	100% 100% COMPLETED
04-NAP-128-20.1/20.4 04-4G84A4		NEAR NAPA, AT CAPELL CREEK BRIDGE NO. 21-0078. ENVIRONMENTAL MITIGATION AND PLANT ESTABLISHMENT FOR REHABILITATE BRIDGE PROJECT EA ENVIRONMENTAL PERMIT MITIGATION &	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	LUCKEL, KASAIYA 3401 REGATTA BLVD RICHMOND CA.94804 (510)774-6276	\$445,858 \$194,468 \$6,653	11/17/22 11/21/22 05/11/27	43% 44%
04-NAP-128-/29.7 04-3Y8904		IN NAPA COUNTY EAST OF WRAGG CREEK BRIDGE IN NAPA COUNTY EAST OF WRAGG CREEK BRIDGE IN N REPAIR ROADWAY EMBANKMENT, SIDE SLOPES AND	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)572-0443	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA, 94534 (925)260-6460	\$5,480,000 \$2,669,986 \$0	04/04/24 04/04/24 06/30/25	90% 49%
20.20.201 130							
04-NAP-221-.2/1.7 04-2Y5004		NAPA COUNTY IN AND NEAR NAPA FROM 0.2 MILE NORTH OF JUNCTION ROUTE 12/29 TO 0.2 MILE NORTH OF BASALT ROAD UNDERCROSSING COLD PLANE ASPHALT CONCRETE PAVEMENT AND O	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. SUITE 300 ROSEVILLE CA 95661 (916)757-6400	ISADA, DARREN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)250-5595	\$2,269,993 \$2,027,500 \$0	06/12/24 07/19/24 11/21/24 12/04/24	100% 100% COMPLETED
04-SCL-9-4.0/4 04-1X1004		ON RTE 9 IN SANTA CLARA CO REMOVE DEBRIS, CLEAN DRAINAGE SYSTEM, AND REGRADE SLOPE DIR'S ORDER EMERGENCY F.A. STABILIZE SLOPE AND REMOVE DEBRIS	QA CONSTRUCTORS, INC 850 S VAN NESS AVE., STE 35 SAN FRANCISCO, CA 94110 (415)340-7283	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4019	\$4,799,000 \$3,511,531 \$0	02/19/24 04/24/24 02/25/25	100% 73% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-9-4.9/4.9 04-3G6304		SANTA CLARA COUNTY NEAR SARATOGA AT SARATOGA CREEK CIDH PILING, STRUCTURAL STEEL, BRIDGE RAIL	MYERS & SONS CONSTRUCTION, LLCKHAN, ARIF 45 MORRISON AVE SACRAMENTO CA 95838 (424)335-6087	HINH, MINH 1007 KNOX AVE SAN JOSE CA, 95122 (510)393-9648	\$14,810,180 \$14,501,096 \$0	11/08/22 11/23/22 02/20/25	28% 97%
04-SCL-9-/0 04-2J9504 HSST-X085-(065)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS RELOCATE OR SHIELD EXISTING ELEC	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET RIVERSIDE CA 92504 (951)710-1000	HINH, MINH 1007 KNOX AVE SAN JOSE, CA 95122 (408)592-3785	\$6,491,649 \$6,044,886 \$0	12/19/22 12/29/22 10/08/24	99% 92%
04-SCL-17-2.8/13.9 04-1J9704 ACNH-P017-(117)E --()		IN AND NEAR LOS GATOS, CAMPBELL AND SAN JOSE, FROM HEBARD WAY TO ROUTE 280 PAVEMENT REHABILITATION.	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE, CA 95138 (831)402-6608	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 95122 (510)867-6047	\$48,497,150 \$45,903,918 \$160,099	04/30/21 05/19/21 02/10/25	95% 93%
04-SCL-17-6.2/0 04-0P9704		SANTA CLARA COUNTY IN LOS GATOS AT SANTA CRUZ AVENUE UNDERCROSSING AND AT MAIN STREET OVERCROSSING. REPLACE BRIDGE RAILS, SIDEWALK, AND MAINTENANCE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)715-9940	\$4,723,427 \$0 \$0	08/30/24 10/01/24 08/18/25	0% 0%
04-SCL-17-/3.5 04-3Y2904		SCL 17 - GUARDRAIL REPAIRS, CONCRETE BARRISCL 17 - GUARDRAIL REPAIRS, CONCRETE BARRIDIR' GUARDRAIL, KRAIL, CONCRETE BARRIER	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138 (408)574-1400	NIKZAD, ALI 1007 KNOX AVENUE SAN JOSE, CA (510)867-6047	\$4,078,000 \$3,680,190 \$0	04/17/23 06/13/23 03/01/25	100% 90% OVER RUN
20.20.201 130							
04-SCL-25-1.6/0 04-2J7804		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS MITIGATE SUBSTRUCTURE SCOUR AT FOUR	BUGLER CONSTRUCTION INC. 4847 HOPYARD RD PLEASANTON CA 94588 (925)416-0700	HINH, MINH 1007 KNOX AVE SAN JOSE CA 95122 (408)592-3785	\$3,763,527 \$3,569,198 \$0	11/24/21 01/11/22 11/14/24	41% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-35-2.0/2 04-1X0204		IN SANTA CLARA CO ON ROUTE 35 REPAIR SINKHOLE AND MINOR SLOPE REPAIR DIR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE	REDWOOD ENGINEERING CONSTRUCTION 416 D. STREET REDWOOD CITY, CA 94063 (925)819-2960	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$430,000 \$279,545 \$0	02/29/24 05/10/24 12/31/24	58% 65%
20.20.201 130							
04-SCL-82-11.4/26.3 04-0P9804		SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM DE LA CRUZ BOULEVARD OVERCROSSING TO SAN FRANCISQUITO CREEK BRIDGE REPLACE BRIDGE RAIL, CURB RAMP, SIDEWALK,	BUGLER CONSTRUCTION, INC. 4847 HOPYARD RD. SUITE 4-395 PLEASANTON CA 94588 (925)416-0700	NGUYEN, HUNG 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7130	\$8,225,637 \$1,900,602 \$487,180	04/04/24 05/13/24 08/31/25	28% 23%
04-SCL-82-18.2/26.4 04-4J89U4 ACNH-P082-(032)E --()		SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM KNICKERBOCKER DRIVE IN SUNNYVALE TO SAN MATEO COUNTY LINE IN PALO ALTO COLD PLANE AC, RHMA, SLAB REPL, CURB RAMPS	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE SAN JOSE CA 96122 (510)393-9648	\$29,383,616 \$23,072,756 \$1,245,198	08/17/23 09/13/23 04/25/25	70% 78%
04-SCL-85-/38.9 04-1X2304		IN COUNTIES OF SANTA CLARA, ALAMEDA, AND CONTRA COSTA REPLACE FENCE AND GATES DIR'S ORDER EMERGENCY F.A. REPLACE FENCE AND GATES	MISSION CONSTRUCTORS, INC. 195 BAYSHORE BLVD. SAN FRANCISCO, CA 94124 (415)282-8453	BALUYOT, RODELIO 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6083	\$2,955,000 \$0 \$0	07/24/24 11/21/24 07/28/25	0% 0%
20.10.201 352							
04-SCL-87-4.8/10.1 04-2W4504		SANTA CLARA COUNTY IN SAN JOSE NEAR WEST VIRGINIA STREET MASONRY BLOCK SOUND WALL, MINOR CONCRETE A	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1400	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 95122 (510)867-6047	\$1,084,945 \$0 \$0	05/02/24 05/22/24 12/17/24	0% 0%
04-SCL-87-/6.1 04-4J9104 ACNH-P087-(034)E --()		SANTA CLARA COUNTY IN SAN JOSE FROM ROUTE 85/87 SEPARATION TO 0.1 MILE NORTH OF JULIAN STREET UNDERCROSSING COLD PLANE AC, PAVING WITH RHMA, UPGRADE M	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	NIKZAD, ALI 7007 KNOX AVE SAN JOSE, CA 95122 (510)867-6047	\$54,753,168 \$48,559,331 \$558,460	04/19/23 05/22/23 04/07/25	50% 88%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-.7/19.2 04-3Q6004		SANTA CLARA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND REMOV	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE SAN JOSE CA 95122 (510)715-9940	\$3,093,093 \$2,909,597 \$0	06/27/23 07/25/23 02/07/25	56% 93% SUSPENDED
04-SCL-101-30.7/31.1 04-4J9304 ACNH-Q101-(397)E --()		IN SANTA CLARA COUNTY, IN SAN JOSE FROM 0.3 MILE SOUTH TO 0.1 MILE NORTH OF THE YEREBU BUENA ROAD UC AND 0.1 MILE SOUTH OF EAST R UPGRADE IRRIGATION SYSTEM FOR	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	BALINGIT, JOSE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$1,750,610 \$1,350,005 \$3,938	09/27/21 10/22/21 04/10/26	65% 77%
04-SCL-101-33.0/49 04-2Y8504		SCL 101 AT THREE LOCATIONS SCL 101 AT THREE LOCATIONS SCL 101 AT THREE LOCATIONS REPAIR FAILED CULVERT	BUGLER CONSTRUCTION INC. 4847 HOPYARD RD, SUITE 4-395 PLEASANTON, CA 94588 (925)416-0700	MALONZO, GENE EARL 1007 KNOX AVE, SAN JOSE, CA (408)595-4015	\$1,785,000 \$1,659,395 \$0	01/06/23 03/20/23 04/30/24	94% 93% SUSPENDED
20.20.201 130							
04-SCL-101-38.0/38.1 04-1Y6204		REPLACE PUMPS ROUTE 101 AND 10TH STREET PUMP STATION DIR'S ORDER EMERGENCY F.A. REPLACE PUMPS	PUMP REPAIR SERVICE CO., INC. 405 ALLAN ST. SAN FRANCISCO, CA 94134 (415)467-2150	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4003	\$3,377,500 \$695,523 \$0	01/18/23 03/10/23 10/15/25	0% 21%
20.80.010							
04-SCL-101-51.7/52.5 04-1J5674		SANTA CLARA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF OREGON EXPRESSWAY OVERCROSSING TO 0.3 MILESOUTH OF HIGHWAY PLANTING AND IRRIGATION SYSTEMS.	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	BALINGIT, JOSE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-8163	\$5,988,859 \$4,873,630 \$493,051	10/25/23 11/30/23 02/29/28	83% 81%
04-SCL-152-12.6/12.6 04-2Y7404		SCL 152 @ JOHNSON CREEK - BLOCKED CULVERTS AND CHANNEL REMOVE SILT/SEDIMENT FROM CREEK, CLEAR CUL	ABSL CONSTRUCTION 29393 PACIFIC ST. HAYWARD, CA 94544	MALONZO, GENE EARL 1007 KNOX AVE., SAN JOSE, CA (408)595-4019	\$2,264,000 \$1,815,107 \$0	12/23/22 02/14/23 12/21/24	100% 80% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-152-16.8/23.3 04-0Q05U4		SANTA CLARA COUNTY NEAR GILROY AT VARIOUS LOCATIONS FROM 1.9 MILES EAST OF BLOOMFIELD AVENUE TO 0.1 MILE WEST OF CASADE FRUTA UNDE EXCAVATION, HMA, DRAINAGE, RSP, SIGNING, M	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688 (707)449-3604	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4015	\$5,130,778 \$0 \$0	11/06/24 12/03/24 07/01/25	0% 0%
04-SCL-152-/6.2 04-2A2514 HSST-P152-(095)E --()		NEAR GILROY, AT VARIOUS LOCATIONS FROM POLE LINE ROAD TO BURCHELL ROAD. PLANTING AND ENVIRONMENTAL MITIGATION. PLANTING AND ENVIRONMENTAL	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4019	\$1,187,299 \$1,175,050 \$0	11/15/18 12/10/18 11/27/24 11/27/24	100% 100% COMPLETED
04-SCL-280-2.9/2.9 04-0Y5004		IN SAN JOSE, SANTA CLARA COUNTY, NEAR ROUTE 87 REPAIR/REPLACE DAMAGED PUMP DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE DAMAGED PUMP	O.C. JONES & SONS, INC. 1520 FOURTH ST. BERKELEY, CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA 95122 (510)393-9648	\$1,385,000 \$1,185,457 \$0	01/15/22 03/03/22 03/30/25	0% 86%
20.20.201 130							
04-SCL-280-4.6/4.6 04-3Y0004		SCL 280 AT WINCHESTER BLVD - GROUNDWATER PUMP REPAIR DIR'S ORDER EMERGENCY F.A. REPAIR AND REPLACE DAMAGED PUMPS	PUMP REPAIR SERVICE CO., INC. PO BOX 34327 SAN FRANCISCO, CA 94134	PATEL, NIM 1007 KNOX AVE SAN JOSE CA (408)595-4003	\$2,810,000 \$381,115 \$0	01/12/23 04/17/23 12/31/24	0% 14%
20.20.201 130							
04-SCL-280-11.6/18.8 04-2A9704 IM- () --()		ON ROUTE 280 IN SANTA CLARA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS FROM FOOTHILL BOULEVARD TO CRYSTAL SPRINGS ROAD TO REPLACE AND REMEDIATE THE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	LAM, PETER 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)393-1593	\$20,725,997 \$20,154,615 \$417,582	03/24/23 04/20/23 02/03/25	91% 94%
04-SCL-280-/2.7 04-1Q4604 ACIM-2801-(992)E --()		SANTA CLARA COUNTY IN SAN JOSE FROM ROUTE 280/680/101 SEPARATION TO 0.2 MILE WEST OF BIRD AVENUE OVERCROSSING RHMA-G SURFACING AND CONSTRUCT BRIDGE APPR	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA 96122 (510)393-9648	\$20,793,388 \$0 \$0	05/02/24 06/17/24 10/31/25	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-.5/M5.2 04-4J9704 ACNH-X075-(049)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS INSTALL VANDALISM-RESISTANT FENCE	HOSELEY CORPORATION 96F PIER ADMIN BLD SUITE 200 SAN FRANCISCO CA 94124 (415)404-8997	YAN, ANDREW 585 LINDA MAR BLVD PACIFICA, CA 94044 (415)720-4027	\$7,243,518 \$6,902,033 \$343,000	05/27/22 06/27/22 02/28/25	95% 94%
04-SF-101-.8/0 04-2Q4604		THE CITY AND COUNTY OF SAN FRANCISCO AT THIRD STREET UNDERCROSSING AND AT TWENTY THIRD STREET OVERCROSSING BRIDGE RAIL REPLACEMENT.	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)715-6644	\$4,977,333 \$569,209 \$569,209	08/28/24 09/17/24 07/18/25	7% 11%
04-SF-280-2.7/4.2 04-1Y5004		THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS FROM MONTEREY BOULEVARD ON-RAMP OVERCROSSING TO ROUTE 280/101 SEPARATION PLACE POLYESTER CONCRETE OVERLAY, AND REPL	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$5,386,263 \$2,753,886 \$598,490	06/17/24 07/12/24 01/03/25	43% 51%
04-SF-280-6.6/T7.2 04-1W1404		THE CITY AND COUNTY OF SAN FRANCISCO FROM 25TH STREET TO 0.8 MILE NORTH OF MARIPOSA STREET SEPARATION REPAIR CONCRETE BRIDGE, DRILL AND BOND DOW	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	KOOS, CHARLES 555 LINDA MAR BLVD. PACIFICA, CA 94044 (510)715-6644	\$3,665,251 \$1,517,610 \$0	05/18/23 06/08/23 12/31/24	44% 39%
04-SM-1-26.3/47.3 04-2K8804		SAN MATEO COUNTY AT VARIOUS LOCATIONS TRAFFIC MONITORING STATION SYSTEM.	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132 (408)886-0335	SIHRA, CHETAN 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-6069	\$947,422 \$232,423 \$0	06/26/23 08/11/23 08/01/24	8% 25% SUSPENDED
04-SM-1-28.9/0 04-2J7904		SAN MATEO COUNTY IN HALF MOON BAY ON ROUTE1 AT PILARCITOS CREEK BRIDGE AND NEAR LA HONDA ON ROUTE 84 AT SAN GREGORIO CREEK BRIDGE CHANNEL EXCAVATION AND PARTIALLY GROUTED R	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (415)680-7752	BOOSHEHRI, FRED 2350 PAGE MILL RD PALO ALTO, CA 94304 (650)222-7241	\$3,968,660 \$497,964 \$235,000	06/21/24 07/24/24 12/31/25	1% 13%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-35-8.7/8.7 04-3Y7604		SM-35 IN PORTOLA VALLEY SM-35 IN PORTOLA VALLEY SM-35 IN PORTOLA VALLEY DIR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY CA 94083	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO CA 94304 (650)222-7241	\$5,252,574 \$1,808,980 \$0	05/05/23 07/07/23 03/30/25	100% 34%
20.20.201 130							
04-SM-35-26.2/27.9 04-0Q0404 SNHG-P035-(014)E --()		SAN MATEO COUNTY IN PACIFICA AT SHARP ST. FRANCIS ELECTRIC, LLC PARKROAD AND AT HICKEY BOULEVARD. SIGNAL IMPROVEMENTS AND MODIFICATION.	975 CARDEN ST SAN LEANDRO CA 94577 (510)639-0639	KOOS, CHARLES 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)715-6644	\$2,597,000 \$2,465,707 \$193,842	09/12/23 10/12/23 12/31/24	95% 95%
04-SM-35-/29.4 04-1X4704		AT SKYLINE BLVD AND UPLAND/WESTMORE AVE REPAIR SINKHOLE DIR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE	RAPID SERVICES, LLC DBA RAPIDYAN, ANDREW GRADING SERIVCES 23842 CABOT RD. HAYWARD, CA 94545 (408)210-3938	585 LINDA MAR BLVD. PACIFICA, CA 94044 (415)720-4027	\$405,000 \$0 \$0	03/18/24 03/18/24 01/31/25	0% 0%
10.10.201 130							
04-SM-82-9.6/11.8 04-2Y5604		SAN MATEO COUNTY IN SAN MATEO FROM 0.1 MILE NORTH OF HILLSDALE BOULEVARD OVERCROSSING TO SECOND AVENUE INDIVIDUAL SLAB REPLACEMENT (RSC).	FBD VANGUARD CONSTRUCTION, INCAUNG, PHONE 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	1700 S AMPHLETT BLVD SAN MATEO, CA 94402 (510)385-6850	\$834,700 \$733,226 \$12,430	04/04/24 04/29/24 11/20/24	68% 88%
04-SM-82-12.3/15.8 04-3Y6604		REMOVE TREES AND REPAIR DAMAGED PAVEMENT AREMOVE TREES AND REPAIR DAMAGED PAVEMENT AREMOVE TREES AND REPAIR DAMAGED PAVEMENT ADIR' PERFORM DISPOSAL OF FALLEN TREES, DEBRIS,	ATLAS TREE SURGERY, INC 1544 LUDWIG AVE SANTA ROSA, CA 95407 (707)975-0376	THUC, TRAN 1700 SO.AMPHLETTE STE 101 SAN MATEO, CA 94402 (510)385-8167	\$3,150,000 \$799,297 \$0	03/28/23 05/26/23 07/30/24	27% 25%
20.20.201 130							
04-SM-84-6.0/6 04-2K6404 ACST-P084-(058)E --()		SAN MATEO COUNTY NEAR LA HONDA 0.2 MILE WEST OF SAN GREGORIO CREEK BRIDGE CONSTRUCT SOLDIER PILE WALL.	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY, SUI VACAVILLE CA 95688 (408)768-5041	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$2,325,063 \$2,260,747 \$0	07/14/23 07/27/23 11/15/24 12/20/24	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-84-8.3/8.3 04-0X9704		IN SAN MATEO CO IN CITY OF LAHONDA, RTE 84 NEAR PESCADERO CREEK RDSINKHOLE AND CULVERT REPAIR DIR'S ORDER EMERGENCY F.A. SINKHOLE AND CULVERT REPAIR	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD SUITE 200 SAN FRANCISCO CA 94124 (415)559-3394	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$685,000 \$155,367 \$0	11/30/23 05/01/24 12/31/24	78% 23%
20.20.201 130							
04-SM-84-17.9/17.9 04-3Y5004		IN SAN MATEO COUNTY ON HIGHWAY 84- PM 17.9IN SAN MATEO COUNTY ON HIGHWAY 84- PM 17.9IN SAN MATEO COUNTY ON HIGHWAY 84- PM 17.9DIR' REPAIR SLOPE AND DRAINAGE SYSTEMS AND CONS	JOSEPH J. ALBANESE, INC 851 MARTIN AVENUE SANTA CLARA CA 95050 (408)757-5700	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO CA 94304 (650)222-7241	\$11,365,649 \$9,986,286 \$0	03/10/23 05/11/23 01/30/25	100% 88% OVER RUN
20.20.201 130							
04-SM-84-20.6/20.6 04-0X0204		IN THE TOWN OF WOODSIDE REPLACE DRAINAGE AND INSTALL RSP DIR'S ORDER EMERGENCY F.A. REPLACE DRAINAGE AND INSTALL RSP	MARINSHIP DEVELOPMENT INTEREST, LLC 2100 EMBARCADERO, STE 205 OAKLAND, CA 94606 (415)559-3394	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$813,500 \$669,614 \$0	08/14/23 10/09/23 09/30/24	80% 82%
20.20.201 130							
04-SM-84-21.5/25.7 04-0K7804 ACNH-P084-(059)E --()		SAN MATEO COUNTY IN WOODSIDE AND REDWOOD CITY ON ROUTE 84 FROM ROUTE 280 TO ROUTE 101 REPLACE AC SURFACING, UPGRADE CURB RAMPS,	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	LAM, PETER 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)393-1593	\$18,162,237 \$18,660,446 \$683,934	12/05/23 01/10/24 05/16/25	67% 97%
04-SM-84-28.0/2 04-0X3304		RAVENSWOOD PUMP PLANT, MENLO PARK REPAIR/REPLACE PUMPS DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE PUMPS	MONTEREY MECHANICAL CO. 8275 SAN LEANDRO ST. OAKLAND, CA 94621 (510)632-3173	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$1,280,000 \$0 \$0	04/02/24 05/01/24 12/31/24	0% 0%
20.20.201 130							
04-SM-84-/8.5 04-2Y6004		SAN MATEO COUNTY FROM ROUTE 1 TO LA HONDA CREEK BRIDGE MICRO-SURFACING AND REPLACE AC PAVEMENT SU	PAVEMENT COATINGS CO. 2150 BELL AVE. #125 SACRAMENTO, CA 95838 (916)765-3239	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)227-7241	\$1,944,901 \$1,572,269 \$341,814	06/26/24 07/17/24 02/28/25	73% 80%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-92-5.1/5.1 04-3Y0104		SM 92 JUST EAST OF PALECITOS CREEK- SINK HOLE SM 92 JUST EAST OF PALECITOS CREEK- SINKHODIR'S ORDER EMERGENCY	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138 (510)376-8218	THUC, TRAN 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)385-8167	\$9,652,000 \$9,188,749 \$0	01/12/23 05/03/23 10/15/24	100% 98% OVER RUN
20.20.201 130							
04-SM-92-12.1/14.5 04-2Y5904		SAN MATEO COUNTY ON ROUTE 92 FROM ROUTE 92/101 SEPARATION TO SAN MATEO HAYWARD BRIDGE AND ON ROUTE 280 AT BUNKER HILL DRIVE OVERCR COLD PLANE ASPHALT CONCRETE PAVEMENT AND P	QA CONSTRUCTORS INC. 850 S. VAN NESS AVE STE 35 SAN FRANCISCO CA 94110 (408)210-5508	AUNG, PHONE 1700 SO.AMPHLETTE, SUITE 101 SAN MATEO, CA 94402 (510)385-6850	\$1,292,555 \$1,041,728 \$0	06/26/24 07/19/24 10/22/24	51% 77%
04-SM-92-14.4/18.8 04-3G4544		IN ALAMEDA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS REPAIR SPALLED CONCRETE COLUMNS AND	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	DOUG, JOHNSON 21339 CABOT BLVD HAYWARD. CA 94544 (510)928-0720	\$44,479,252 \$44,221,738 \$0	12/31/19 01/14/20 01/10/25	99% 99%
HA21							
04-SM-92-/13.6 04-1X2204		IN SAN MATEO COUNTY AND SAN FRANCISCO COUNTY REPLACE FENCE AND GATES DIR'S ORDER EMERGENCY F.A. REPLACE FENCE AND GATES	NORCAL GENERAL CONSTRUCTION 751 MABURY RD. SAN JOSE, CA 95133 (408)886-0335	COCHEN, ROY 1700 SOUTH AMPHLETT BLVD,#101 SAN MATEO, CA 94402 (510)385-6741	\$1,935,000 \$0 \$0	08/15/24 08/15/24 03/29/25	0% 0%
20.10.201 352							
04-SM-101-.9/23.4 04-2J7404 ACNH-Q101-(412)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM UNIVERSITY AVE OVERCROSSING TO FRANCISCO, AND BRISBANE, ON US 101 REPLACE THE EXISTING BRIDGE RAILS	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE CA 95138 (408)573-9364	LAM, PETER 1700 S AMPHLETTE BLVD. STE 101 SAN MATEO, CA 94402 (510)393-1593	\$11,498,054 \$10,913,325 \$247,134	02/08/23 03/03/23 02/20/25	100% 93% OVER RUN
04-SM-101-6.9/7.6 04-2J7304 ACNH-Q101-(415)E --()		SAN MATEO COUNTY IN REDWOOD CITY AND SAN CARLOS FROM 0.3 MILE SOUTH OF CORDILLERAS CREEK BRIDGE TO 0.1 MILE SOUTH OF PULGAS CREEK REPLACE BOX CULVERT BRIDGE.	MYERS & SONS CONSTRUCTION, LLCLAM, PETER 45 MORRISON AVE SACRAMENTO CA 95838 (916)208-6416	BLVD, PETER 1700 SO. AMPHLETT BLVD, STE101 SAN MATEO, CA 94402 (510)393-1593	\$22,077,131 \$21,235,092 \$151,088	03/20/23 04/07/23 03/15/25	100% 94% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-9.1/9.1 04-0X0604		IN SAN MATEO COUNTY IN BELMONT AT BELMONT CREEK CULVERT DEBRIS AND SIDEMENT REMOVAL DIR'S ORDER EMERGENCY F.A. CREEK CLEARING	SIERRA MOUNTAIN CONSTRUCTION, INC. 19500 NUGGET BLVD. SONORA, CA 95370 (415)308-7260	MOE, ALVIN 1700 S AMPHLETT BLVD SAN MATEO, CA 94402 (510)421-6332	\$2,176,000 \$273,064 \$0	08/31/23 05/14/24 02/03/25	60% 13%
20.20.201 130							
04-SM-101-/6.5 04-1Q5814 ACNH-Q101-(422)E --()		SAN MATEO COUNTY FROM SAN MATEO COUNTY LINE IN EAST PALO ALTO TO WHIPPLE AVENUE IN REDWOOD CITY COLD PLANE AC PVMT, RHMA OVERLAY, AND CONC	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	MALONZO, ETHAN 1700 S AMPHLETT BLVD. SAN MATEO, CA 94402 (279)234-2197	\$38,068,620 \$27,976,576 \$1,438,079	01/10/24 01/12/24 07/09/25	44% 72%
04-SM-101-/6.2 04-1X2404		REDWOOD CREEK BRIDGE NO. 35-0145 REPAIR DAMAGED BRIDGE COLUMNS, ABUTMENT, BENT CAP & SOFFIT, & MITIGATE LOCAL SCOUR DIR'S ORDER EME BRIDGE REPAIR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510 (925)372-8000	KESHAVARZI, FARSHAD 1700 SOUTH AMPHLETT BLVD., SUITE 101 SAN MATEO, CA 94402 (831)235-3120	\$1,351,500 \$0 \$0	06/14/24 07/17/24 01/07/25	0% 0%
20.10.201 131							
04-SM-280-10.2/10.2 04-3Y0804		SM 280-CA ₂ ADA PUMP STATION REHAB- PREVENT DETENTION BASIN OVERFLOW INTO OTHER RESERVSM 280-CA ₂ ADA PUMP STATION REHAB- PREVENT DIR' REPAIR PUMPS	AQUA SIERRA CONTROLS, INC 1650 INDUSTRIAL DRIVE AUBURN, CA 95603 (530)305-3390	INORI, DOUGLAS 1700 S. AMPHLETT BLVD SAN MATEO, CA (650)333-4036	\$960,000 \$856,979 \$0	01/14/23 04/06/23 10/31/24	100% 89% OVER RUN
20.20.201 130							
04-SM-280-10.2/10.2 04-1X6604		IN SAN MATEO CO. ON ROUTE 280 NB IN THE CITY OF BELMONT REPLACE CULVERT DIR'S ORDER EMERGENCY F.A. REPLACE CULVERT	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE. SANTA ROSA, CA 95407 (707)585-1221	KESHAVARZI, FARSHAD 1700 S. AMPHLETT BLVD. STE 101 SAN MATEO, CA 94402 (831)235-3120	\$1,010,500 \$0 \$0	07/05/24 09/17/24 10/15/25	0% 0%
20.10.201 130							
04-SM-280-22.0/22 04-0X0904		IN SAN MATEO COUNTY IN SOUTH SAN FRANCISCO SLOPE REPAIR AND DRAINAGE MODIFICATION DIR'S ORDER EMERGENCY F.A. SLIPOUT & SLIDES WORK	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT. OAKLAND, CA 94621 (415)822-4400	SIHRA, CHETAN 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-6069	\$781,000 \$701,301 \$0	04/02/24 05/21/24 03/31/25	25% 90%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-232.0/23.2 04-2X0104		ALONG ROUTE 280 NEAR KING DRIVE	DISNEY CONSTRUCTION INC	SIHRA, CHETAN	\$525,000	10/03/24	0%
		ALONG ROUTE 280 NEAR KING DRIVE	533 AIRPORT BLVD, #120, BURLINGAME, CA 94010	585 LINDA MAR BLVD, PACIFICA, CA 94044 (510)867-6069	\$0 \$0	12/05/24 03/31/25	0%
20.20.201 130							
04-SM-280-/21 04-4J8504 ACIM-2801-(999)E --()		SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM ALPINE ROAD UNDERCROSSING TO ROUTE 280/380 SEPARATION INSTALL COLUMN CASINGS, CONC BARRIERS AND	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	LAM, PETER 1700 S AMPHLETTE BLVD SAN MATEO CA 94402 (510)393-1593	\$10,530,054 \$9,348,161 \$619,787	04/18/23 04/25/23 04/08/25	42% 88%
04-SM-680-/16.5 04-3Y4104		IN CC, SOL AND SM COUNTIES - ROUTES 680, 8IN CC, SOL AND SM COUNTIES - ROUTES 680, 8IN CC, SOL AND SM COUNTIES - ROUTES 680, 8DIR' PERFORM NON-DESTRUCTIVE TESTING ON BUTT WE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	JOHNSON, DOUG 3401 REGATTA BLVD RICHMOND, CA 948041650 (510)928-0720	\$13,905,000 \$12,001,434 \$0	05/19/23 07/17/23 08/29/25	100% 86% OVER RUN
20.20.201 130							
04-SOL-12-3.2/7.5 04-0W1104 SNHG-P012-(131)E --()		SOLANO COUNTY IN AND NEAR SUISUN CITY AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF BECK AVENUE TO 0.2 MILE WEST OF WALTERS ROAD INSTALL MGS AND MODIFY SIGNAL AND LIGHTING	HOSELEY CORPORATION 96F PIER ADMIN BUILDING STE20 SAN FRANCISCO CA 94124 (415)404-8997	LANE, ISAIAH 324 CAMPUS LANE, SUITE T FIARFIELD, CA 94534 (510)867-6033	\$2,323,604 \$63,000 \$0	07/25/24 08/16/24 02/13/25	30% 3% SUSPENDED
04-SOL-12-21.2/22.6 04-0J6314		IN SOLANO COUNTY NEAR RIO VISTA FROM MCCLOSKEY ROAD TO 0.1 MILE WEST OF AZEVEDO ROAD ROADWAY RESURFACING AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT CONCORD CA 94520 (925)687-6666	SARWARY, ASADULLAH 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)807-1407	\$2,763,439 \$2,723,968 \$0	09/27/22 10/19/22 11/13/24 12/12/24	100% 100% COMPLETED
04-SOL-28-/9.8 04-1X3604		IN SOLANO COUNTY VALLEJO, FAIRFIELD AND DIXON MAINTENANCE STATIONS AND DIXON MAINTENANCE STATIONS REPLACE/IMPROVE EXISTING FENCES AND GATES	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT, OAKLAND, CA 94621 (510)792-1727	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$2,107,000 \$0 \$0	08/27/24 11/04/24 03/03/25	0% 0%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-10.4/30.2 04-4G0804 ACIM-0802-(375)E --()		FROM 0.95 WEST OF RED TOP ROAD UNDERCROSSING TO 0.4 MILE EAST OF LEISURE TOWN ROAD OVERCROSSING CONVERT EXISTING HOV LANE TO EXPRES	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	TATUM, JUSTEN 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (510)406-4596	\$153,484,877 \$140,763,235 \$2,235,572	01/18/22 02/02/22 06/30/25	66% 91%
HB4C							
04-SOL-80-13.9/14.5 04-4G8734		SOLANO COUNTY IN AND NEAR FAIRFIELD AT DANWILSON CREEK BRIDGE AND AT SUISUN CREEK BRIDGE MAINTAIN EXISTING PLANTED AREAS.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MT. ROAD SONORA CA 95370 (209)743-4911	LUCKEL, KASAIA 3401 REGATTA BLVD RICHMOND CA, 94804 (510)774-6276	\$540,300 \$339,610 \$5,080	11/21/22 01/13/23 04/08/27	45% 63%
04-SOL-80-18.0/20.9 04-0Y2904		SOLANO COUNTY IN FAIRFIELD AT TRAVIS BOULEVARD AND AT MANUEL CAMPOS PKWY INDIVIDUAL SLAB REPLACEMENT (RSC).	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	TATUM, JUSTEN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$1,142,080 \$1,087,356 \$0	06/23/23 07/07/23 10/24/24 11/21/24	100% 100% COMPLETED
04-SOL-80-22.1/23 04-4K3004 SIMG-0802-(377)E --()		SOLANO COUNTY FROM 1.2 MILES EAST OF NORTHTEXAS STREET OVERCROSSING IN FAIRFIELD TO 0.1 MILE WEST OF CHERRY GLEN ROAD OVERCROSSING CONSTRUCT CONCRETE BARRIER AND INSTALL DRA	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	LANE, ISAIAH 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)867-6033	\$3,491,799 \$0 \$0	11/05/24 12/03/24 12/08/25	0% 0%
04-SOL-80-34.4/34.5 04-0J6014		SOLANO COUNTY IN AND NEAR DIXON AND VACAVILLE ON ROUTE 80 AT MC CUNE CREEK BRIDGE AND ON ROUTE 505 AT HORSE CREEK BRIDGE MAINTAIN EXISTING PLANTED AREAS.	EMPIRE LANDSCAPING INC. 26945 COUNTY ROAD 97D DAVIS CA 95616 (530)400-3944	LUCKEL, KASAIA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6276	\$190,665 \$87,533 \$3,210	01/13/23 03/20/23 06/10/27	41% 46%
04-SON-1-15.0/15.7 04-0A0204		IN SONOMA COUNTY NEAR BODEGA BAY, FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF SCOTTY CREEK CULVERT REALIGN ROADWAY	O.C. JONES & SONS BRIDGEWAY CIVIL CONSTRUCTORS A JOINT VENTURE 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VALEH, SYD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (510)385-6972	\$29,236,881 \$29,163,708 \$1,640	05/04/21 06/04/21 12/30/24 12/31/24	100% 99% OVER RUN
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-26.7/27.1 04-0J3004 ACST-P001-(679)E --()		IN SONOMA COUNTY NEAR JENNER, FROM 0.3 TO 0.7 MILES NORTH OF MYERS GRADE ROAD PERMANENT RESTORATION OF ROADWAY	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	LA SERNA, FABIO 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)496-9271	\$14,162,367 \$14,652,046 \$18,107	07/08/22 08/05/22 08/16/25	58% 99%
04-SON-1-30.5/32 04-2Y5804		SONOMA COUNTY AT FORT ROSS FROM 2.5 MILES SOUTH OF FORT ROSS ROAD TO 1.0 MILE SOUTH OF FORT ROSS ROAD COLD PLANE ASPHALT CONCRETE PAVEMENT AND O	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (650)417-8141	VAN BEEK, CODY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)867-6048	\$950,020 \$0 \$0	06/24/24 07/15/24 10/02/24	0% 0%
04-SON-1-30.8/40.6 04-1K7304		SONOMA COUNTY AT VARIOUS LOCATIONS FROM MILL GULCH TO 0.5 MILE SOUTH OF MILLER CREEK REMOVE AND REPLACE CULVERTS, AND ESTABLISH	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$2,616,842 \$2,192,826 \$110,044	10/18/23 11/08/23 02/05/25	31% 82%
04-SON-1-35.3/35.3 04-1X2504		FORT ROSS MAINTENANCE STATION SEPTIC SYSTEM AND BUILDING REPAIR/REPLACE DIR'S ORDER EMERGENCY F.A. SEPTIC SYSTEM & BUILDING REPAIR/REPLACE	PRECISION EXCAVATING AND GRADING, INC. 129 N CLOVERDALE BLVD. #7 CLOVERDALE, CA 95425 (707)894-6207	PAULO, HARLEY 4030 OCCIDENTAL RD. UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$1,450,000 \$1,038,136 \$0	02/23/24 05/08/24 12/27/24	100% 72% OVER RUN
20.20.201 130							
04-SON-1-38.6/38.6 04-1X3204		IN SONOMA CO. ON RTE 1 AT PM 38.58 AT WALSH CONSTRUCT SOLDIER PILE WALL, AND DRAINAGE FACILITIES DIR'S ORDER EMERGENCY F.A. CONSTRUCT SOLDIER PILE WALL & DRAINAGE	O.C. JONES & SONS, INC. 1520 FOURTH ST BERKELEY CA 94710 (510)526-3424	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$5,615,000 \$2,611,038 \$0	02/22/24 02/23/24 12/31/24	100% 47% OVER RUN
20.10.201 130							
04-SON-1-41.2/54.6 04-1K7504		SONOMA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF MILLER CREEK TO 0.1 MILE NORTH OF VANTAGE ROAD REMOVE CULVERT, RCP, CORRUGATED STEEL PIPE	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$2,850,831 \$1,419,853 \$28,093	10/25/23 11/09/23 05/13/26	20% 50%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-/24.7 04-1X1404		ON ROUTE 1, IN SONOMA COUNTY, BETWEEN PM 24.65 & 24.73 INSTALL HORIZONTAL DRAINS & UNDERDRAINS AND REPAIR PAVEMENT DIR'S ORDER EM	ENGELKE CONSTRUCTION, INC. PO BOX 1387 HEALDSBURG, CA 95448 (707)433-8389	PAULO, HARLEY 4030 OCCIDENTAL RD, UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$1,785,000 \$351,472 \$0	08/29/24 11/08/24 03/27/25	38% 20%
20.20.201 130		INSTALL HORIZONTAL DRAINS & UNDERDRAINS					
04-SON-12-11.0/T17.4 04-0K5204 ACNH-P012-(130)E --()		SONOMA COUNTY FROM LLANO ROAD TO FARMERS LANE OVERLAY WITH RHMA, REPLACE GUARDRAILS, APP	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	VAN BEEK, CODY 4030 OCCIDENTAL RD UNIT A SANTA ROSA, CA 95401 (510)867-6048	\$22,183,927 \$22,368,781 \$1,037,397	03/21/23 04/11/23 12/31/24	100% 98%
04-SON-12-25.8/30.8 04-4H0504 ACNH-P012-(128)E --()		IN AND NEAR SONOMA, AT SONOMA CREEK BRIDGE NO. 20-0027, STUART CREEK BRIDGE NO. 20-0025 AND HOOKER CREEK BRIDGE NO. 20-0030. SCOUR MITIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 2301 KERNER BLVD #E SAN RAFAEL CA 94901 (415)256-1525	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT-A SANTA ROSA CA 95401 (707)249-7557	\$10,327,691 \$10,535,642 \$58,033	07/29/22 08/17/22 12/30/24	55% 100%
04-SON-101-18.5/18.5 04-4A1304 NH- () --()		SONOMA COUNTY IN SANTA ROSA AT HEARN AVENUE OVERCROSSING HMA, WIDEN & REPLACE HEARN AVE OC.	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	VALEH, SYD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 94501 (510)385-6972	\$25,370,019 \$5,932,028 \$1,120,995	11/17/23 12/13/23 02/23/27	21% 23%
HE11							
04-SON-101-/0 04-3J0804		SONOMA COUNTY NEAR PETALUMA AT SAN ANTONIO CREEK BRIDGE CONSTRUCT STEEL SHEET PILE WALL AND CONCRE	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	SIMPSON, JOHN 384 BEL MARIN KEYS BLVD STE200 NOVATO, CA 94949 (510)867-4515	\$1,504,533 \$1,322,042 \$0	02/15/23 03/15/23 11/12/25	93% 92%
04-SON-116-11.8/12.2 04-4J4604 ACST-P116-(051)E --()		SONOMA COUNTY AT GUERNEVILLE FROM BROOKSIDE LANE TO OLD RIVER ROAD REPLACE CURB RAMPS, SIDEWALK, DRIVEWAY, LI	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS ROAD #150 CONCORD CA 94520 (925)766-1714	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD SANTA ROSA 95401 (916)320-1724	\$6,756,888 \$2,158,584 \$204,436	04/16/24 04/29/24 07/15/25	34% 32%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-46.5/46.8 04-3G9004 CSTG-X097-(044)E --() HB4N		SONOMA COUNTY NEAR SCHELLVILLE ON ROUTE 116 FROM 0.3 MILE NORTH OF BONNEAU ROAD TOROUTE 121 AND ON ROUTE 121 FROM 0.2 MILE SOUTH O RDWY EXC, HMA, DRAINAGE, ROCK BLANKET, MIN	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	LA SERNA, FABIO 384 BEL MARIN KEYS STE 200 NOVATO CA 94949 (510)496-9271	\$11,162,851 \$6,447,094 \$319,874	07/31/23 08/23/23 02/11/26	22% 58%
04-SON-116-/39.8 04-1X4904		REMOVE AND REPLACE EXISTING DRAINAGE PIPES, AND INSTALL RSP, SHEET PILE AND GROUTING DIR'S ORDER EMERGENCY F.A. DRAINAGE AND WASHOUT/SLIPOUT REPAIR	PRECISION EXCAVATING & GRADINGINC. 129 N. CLOVERDALE BLVD. #7 CLOVERDATE, CA 95425 (707)894-6207	WONG, ANDREW 384 BEL MARIN KEYS BLVD., STE 200 NOVATO, CA 94949 (510)593-9011	\$1,116,000 \$420,545 \$0	06/27/24 08/21/24 02/28/25	55% 38%
20.20.201 130							
04-SON-121-7.3/11.6 04-0Y2604		SONOMA COUNTY AND NAPA COUNTY NEAR SCHELLVILLE FROM SONOMA CREEK BRIDGE TO NAPA COUNTY LINE AND FROM 0.3 MILE EAST OFSONOMA COUNTY COLD PLANE ASPHALT CONCRETE PAVEMENT AND O	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (650)417-8141	DAVID, JOSE 384 BEL MARIN KEY BLVD.,STE200 NOVATO, CA 94949 (510)754-0001	\$3,192,982 \$3,879,429 \$679,866	06/13/24 08/07/24 01/15/25	100% 100%
04-SON-121-7.4/10.8 04-3Y0404		POTHOLE REPAIR, VARIOUS LOCATIONS POTHOLE REPAIR, VARIOUS LOCATIONS POTHOLE REPAIR, VARIOUS LOCATIONS DIR'S ORDER EMERGENCY F.A. PEROFRM EMERGENCY POTHOLE REPAIR	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (707)249-7557	\$3,412,500 \$3,373,277 \$0	01/12/23 05/16/23 11/01/24	88% 99%
20.20.201 130							
04-SON-121-9.7/10.3 04-4K1404 ACST-ER -(31T)0 --()		SONOMA COUNTY NEAR SCHELLVILLE FROM 0.2 MILE NORTH OF RAMAL ROAD TO 0.8 MILE NORTHOFF RAMAL ROAD SOIL DENSIFICATION (HIGH DENSITY POLYURETH	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1415	DAVID, JOSE 384 BEL MARIN KEYS SUITE 200 NOVATO, CA 94949 (510)376-8218	\$1,375,469 \$1,196,417 \$0	03/28/24 04/30/24 02/28/25	58% 82%
04-VAR-0-/0 04-2K1704 ACNH-X001-(669)E --()		ALAMEDA COUNTY AT VARIOUS LOCATIONS CONSTRUCT PVMT, JT SEAL, BARRIER, CL RAILI	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)847-9565	\$8,809,395 \$8,505,931 \$92,042	01/03/23 01/18/23 10/28/24	100% 97%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-4-3.7/14.5 04-3Q5304		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, GRIND BRIDGE D	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	RABINDRA 2525 STANWELL DRIVE, SUITE 100 CONCORD CA 94520 (510)774-4383	\$3,258,376 \$3,416,906 \$0	06/27/23 07/24/23 11/21/24 11/27/24	100% 100% COMPLETED
04-VAR-4-18.6/18.6 04-3Y1804		MARIN, SONOMA, NAPA, SOLANO, SACRAMENTO, CMARIN, SONOMA, NAPA, SOLANO, SACRAMENTO, CMARIN, SONOMA, NAPA, SOLANO, SACRAMENTO, CDIR' REPAIR STORM DAMAGED KNOCKED DOWN ELECTRIC	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	HALALI, BEHZAD 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-6107	\$1,118,000 \$774,672 \$0	01/31/23 06/22/23 01/31/25	100% 69% OVER RUN
20.20.201 130							
04-VAR-29-37.9/48 04-3Q7604 ACST-X115-(014)E --()		NAPA COUNTY AT VARIOUS LOCATIONS WIDEN PAVEMENT, CONSTRUCT RUMBLE STRIPS, A	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	BRAR, PARAMDEEP 324 CAMPUS LANE SUITE T FAIRFIELD CA 945834 (925)260-6460	\$2,489,717 \$2,546,484 \$15,802	02/29/24 03/27/24 10/17/24 12/31/24	100% 93%
04-VAR-82-25.9/25.9 04-0Y8004		SANTA CLARA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, TREAT BR	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	NGO, HUNG T 1007 KNOX AVE SAN JOSE, CA 95122 (510)406-9696	\$3,319,143 \$3,075,469 \$142,354	04/22/24 05/17/24 06/05/25	66% 92%
04-VAR-101-1.1/4.1 04-3Q5704		THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS STRENGTHEN GIRDER, CLEAN AND PAINT STRUCTU	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA BLVD 94044 (650)222-7516	\$4,556,541 \$4,307,843 \$0	06/20/23 08/30/23 01/15/25 12/12/24	75% 94% COMPLETED
04-VAR-101-18.7/18.7 04-2Q5704 ACNH-X085-(066)E --()		SANTA CLARA COUNTY IN AND NEAR MORGAN HILLAND SAN JOSE AT VARIOUS LOCATIONS REPLACE STORMWATER PUMPS AND CONSTRUCT DRA	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)732-1004	PATEL, NIM 1007 KNOX AVE SAN JOSE, CA 96122 (408)595-4003	\$10,656,347 \$7,569,789 \$450,456	01/29/24 03/14/24 05/29/25	53% 71%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-101-21.3/26.5 04-3Q6104		SANTA CLARA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, AND STRUCTURAL	TRUESDELL CORPORATION OF CALIFORNIA, INC.	FARSIPOUR NAGHIBI, SINA	\$3,629,569	06/15/23	48%
			1310 W. 23RD STREET	1007 KNOX AVE	\$3,486,819	07/05/23	91%
			TEMPE AZ 85282 (602)437-1711	SAN JOSE CA 95122 (510)715-9940	\$0	01/31/25	
04-VAR-101-29.8/52.1 04-2W6804		SANTA CLARA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY AND STRUCTURAL	TRUESDELL CORPORATION OF CALIFORNIA, INC.	NGUYEN, HUNG	\$5,193,018	05/25/23	95%
			1310 W. 23RD STREET	1007 KNOX AVE	\$5,045,368	06/19/23	96%
			TEMPE AZ 85282 (602)437-1711	SAN JOSE, CA 95122 (510)385-7130	\$0	12/31/24	
04-VAR-280-/0 04-0K1104 ACST-000C-(553)E --()		SANTA CLARA COUNTY AT VARIOUS LOCATIONS CONSTRUCT CONCRETE BARRIER TRANSITION AND	FBD VANGUARD CONSTRUCTION	HINH, MINH	\$15,696,831	04/05/24	30%
			550 GREENVILLE ROAD	1007 KNOX AVE.	\$3,551,580	04/29/24	23%
			LIVERMORE CA 94550 (925)245-1300	SAN JOSE, CA 95122 (408)592-3785	\$606,717	02/10/26	
04-VAR-280-/25 04-3W5504		SAN MATEO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY AND REPLACE JOI	MCCUEN CONSTRUCTION, INC.	YAN, ANDREW	\$4,242,478	02/08/24	83%
			3269 SWETZER ROAD	585 LINDA MAR BLVD	\$4,008,594	05/08/24	89%
			LOOMIS CA 95650 (916)652-7824	PACIFICA CA 94044 (415)720-4027	\$115,099	01/10/25	
04-VAR-580-/0 04-0K1204 HSNH-000C-(543)E --()		ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS INSTALL RECTANGULAR RAPID FLASHING BEACON	PERRY ELECTRIC INCORPORATED	MUKHERJEE, RABINDRA	\$8,215,511	02/17/23	76%
			130 MURWOOD COURT	2525 STANWELL DR	\$5,943,196	03/15/23	72%
			WALNUT CREEK CA 94596 (925)766-2778	CONCORD, CA 94520 (510)774-4383	\$177,045	06/19/25	
04-VAR-680-.1/20.7 04-4Q2504		ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, AND REPL	BAY LINE CUTTING & CORING	MCMASTERS, RICHARD	\$4,187,923	06/16/23	88%
			501 CESAR CHAVEZ, SUITE 101B	3847 BREAKWATER AVE	\$3,204,130	07/24/23	75%
			SAN FRANCISCO CA 94124 (510)715-4838	HAYWARD CA 94545 (510)867-4471	\$0	01/31/25	

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-680-1.9/16.7 04-3W5204		ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND REPLA	MYERS & SONS CONSTRUCTION, LLC DIKE, EDDIE 45 MORRISON AVE SACRAMENTO CA 95838	DIKE, EDDIE 5675-B-GOBRALTAR DRIVE PLEASANTON, CA, 94588 (925)250-5611	\$4,143,999 \$4,008,764 \$168,797	01/24/24 03/13/24 03/31/25	91% 93%
04-VAR-880-/32 04-0Q0704 ACST-000C-(559)E --()		ALAMEDA, CONTRA COSTA, SAN MATEO, SANTA CLARA, AND SOLANO COUNTIES AT VARIOUS LOCATIONS MODIFY RAMP METERING SYSTEMS, INSTALL GUAR	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577 (510)639-0639	SENG, TA 3401 REGATTA BLVD. RICHMOND, CA 94804 (925)766-5224	\$9,037,000 \$884,374 \$696,933	03/25/24 04/17/24 05/23/25	46% 10%
04-VAR-880-/10 04-0Q4404 ACNH-X081-(036)E --()		SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL TRASH CAPTURE DEVICES AND MAINTENA	HOSELEY CORPORATION PO BOX 881386 SAN FRANCISCO, CA 94188 (415)404-8997	YAN, ANDREW 585 LINDA MAR BLVD. PACIFICA, CA 94044 (415)720-4027	\$2,449,000 \$314,365 \$123,197	04/02/24 04/23/24 12/02/25	5% 13%
04-VAR--/0 04-0Y9104		ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY.	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	SAFI, SAEED 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)714-7039	\$4,380,957 \$4,352,220 \$0	04/17/24 05/08/24 12/18/24 12/23/24	100% 100%
04-VAR--/0 04-3W5604 ACIM-X095-(036)E --()		SOLANO COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY.	MYERS & SONS CONSTRUCTION, LLC TATUM, JUSTEN 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	TATUM, JUSTEN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$9,848,846 \$0 \$0	09/03/24 09/19/24 09/03/25	0% 0%
04-VAR--/0 04-0Y8404		SANTA CLARA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, TREAT BR	MYERS & SONS CONSTRUCTION, LLC FARSIPOUR NAGHIBI, 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE. SAN JOSE, CA 95122 (510)715-9940	\$3,122,120 \$3,077,067 \$446,987	04/04/24 06/05/24 03/10/25	54% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR--/0 04-0Y7904		SOLANO COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, & REPLAC	MYERS & SONS CONSTRUCTION, LLC TATUM, JUSTEN 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	BRAJNIKOFF, LEONARD 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$4,529,528 \$2,609,172 \$1,699,833	06/19/24 07/24/24 03/13/25	51% 57%
04-VAR--/0 04-0Y8204		SONOMA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, TREAT BR	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$3,513,498 \$2,800,675 \$108,633	06/26/24 07/22/24 02/18/25	100% 79%
04-VAR--/0 04-3Y5204		ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS REPLACE PAVEMENT DELINEATION.	SPECIALIZED PAVEMENT MARKING LLC 11095 SW INDUSTRIAL WAY SUITE TUALATIN OR 97062 (503)885-0420	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6083	\$1,351,583 \$1,133,441 \$937,931	03/19/24 05/10/24 01/07/25	73% 73%
04-VAR--/0 04-2Y4904		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS INDIVIDUAL SLAB REPLACEMENT, COLD PLANE AC	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)337-5169	VERTON-KATZ, SAMANTHA 2525 STANWELL DR. STE 100 CONCORD, CA 94520 (408)202-9585	\$2,340,184 \$2,471,328 \$368,314	06/21/24 07/26/24 02/20/25	100% 97%
04-VAR--/0 04-0K1004 HSST-X095-(038)E --()		SOLANO COUNTY AT VARIOUS LOCATIONS. INSTALL ACCESSIBLE PEDESTRIAN SIGNAL SYSTE	MIKE BROWN ELECTRIC CO. 561 MERCANTILE DRIVE COTATI CA 94931 (707)792-8100	LANE, ISAIAH 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)867-6033	\$3,550,160 \$40,440 \$40,440	10/10/24 11/08/24 06/01/26	7% 1%
04-VAR--/0 04-0K1304 HSST-000C-(551)E --()		MARIN, NAPA, AND SONOMA COUNTIES AT VARIOUS LOCATIONS INSTALL CURB RAMPS, PEDESTRIAN HYBRID BEAC	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST SAN LEANDRO CA 94577 (510)639-0639	PROKOP, CHRISTOPHER 384 BEL MARIN KEYS BLVD.STE200 NOVATO, CA 94949 (510)681-7264	\$2,463,779 \$2,078,147 \$422,121	10/10/23 11/30/23 06/30/25	79% 85%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR--/0 04-3Y5404		NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS REPLACE PAVEMENT DELINEATION.	WGJ ENTERPRISES, INC. DBA PCI 975 W. 1ST STREET AZUSA CA 91702 (562)218-0504	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA, 94534 (925)260-6460	\$830,299 \$826,855 \$0	04/12/24 06/20/24 03/01/25	98% 92% SUSPENDED

Totals: Authorized Final Amt: \$2,149,811,532 Completed to Date: \$1,566,703,500 Work This Month: \$38,636,311

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Time Work Message
05-0SB-166-580.0/58.5 05-1S3504		REP.EMBAKEMENT, RESTORE SHOULDER, CLEAR & RESTORE DRAINAGE SYSTEMS AND PROVIDE EC REPAIR AND RESTORE DRAINAGE SYS AND EC DIRS EFA REPAIR AND RESTORE DRAINAGE SYSTEM	JOHN MADONNA CONSTRUCTION COMPANY INC. PO BOX 5310 SAN LUIS OBISPO, CA 93403	REED, AL/GASTON, PHILIP 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)922-1611	\$1,485,000 \$0 \$0	09/26/24 11/13/24 02/26/25	0% 0%
20.20.201 130							
05-0SB-246-10.9/19.3 05-1R6604		HWY 246 STORM DAMAGE DRAINAGE REPAIR CLEAR BOX CULVERT, CONSTRUCT RSP PAD AND RECONSTRUCT DRAINAGE SYSTEMS DIRS EFA 05A2732 REPAIR STORM DAMAGE DRAINAGE	R.BURKE CORP P.O.BOX 957 SAN LUIS OBISPO, CA 93406	MURDOCK, KEVIN 270 E. HWY 246 BUELLTON, CA 93427 (805)441-8439	\$535,000 \$403,638 \$0	03/12/24 04/05/24 12/04/24 12/05/24	100% 100% COMPLETED
20.20.201 130							
05-MON-0-/0 05-1S2904		PERIMETER FENCE, GATES & CAMERA INSTALL MONTEREY, S.BENITO & SANTA CRUZ MAINTENANCSECURITY IMPROVEMENTS AT MAINT. STATIONS DIRS EF SECURITY FENCE, GATES & CAMERAS INSTALL	BIG WAKOO FENCE, INC. 358 E. ORMONDE ROAD ARROYO GRANDE, CA 93420	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$600,000 \$0 \$0	06/03/24 06/03/24 11/27/24	0% 0%
20.20.201 130							
05-MON-1-7.2/9.2 05-1R1904		MON CNTY RTE 1. BIG SUR RSP REPAIR. REPAIRRSP & GABION BASKET REVETMENTS. RESTORE ACCESS ROUTES AND TRAFFIC CONTROL DIRS EFA 05A27 REPAIR RSP & GABION BASKET REVETMENTS	JOHN MADONNA CONSTRUCTION CO INC PO BOX 3810 SAN LUIS OBISPO, CA 93403	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$81,555,000 \$51,432,649 \$0	01/12/24 03/18/24 06/09/25	65% 63%
20.20.201 130							
05-MON-1-20.9/42.2 05-1Q7704		MON CNTY RTE 0001, CLEAR MUD/DEBRIS. CLEANCULVERTS/REPAIR EROSION. REMOVE SLIDE MATERIAL. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA CLEAR MUD, CLEAN AND REPAIR CULVERTS	PAPICH CONSTRUCTION COMPANY INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	SILVA, RICK 3230 RIVERSIDE AVE PASO ROBLES, CA 93446 (805)471-2102	\$76,121,250 \$67,910,435 \$0	01/12/23 04/13/23 03/12/25	100% 89% OVER RUN
20.20.201 130							
05-MON-1-21.0/76 05-1Q0504		CLEAN SLOPE CATCHMENT. REPAIR ROCKFALL NETTING. REPAIR SINKHOLE. LINE CULVERTS. PROVIDE TEMP TRAFFIC CONTROL DIRS EFA 05A2545 CLEAN SLOPE CATCHMENT, REPAIR ROCKFALL NET	S. CHAVES CONSTRUCTION INC 11545 LOS OSOS VALLEY RD C-3 SAN LUIS OBISPO, CA 93405	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$785,000 \$484,579 \$0	11/16/22 12/28/22 02/29/24	82% 62%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-27.8/27.8 05-1R6404		REGENT SLIDE. REMOVE/HAUL AWAY MATERIAL. RESTORE HMA PAVEMENT SECT. INSTALL ROCKFALPROTECTION. EROSION & TRAFFIC CONTROL DIRS EFA	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	SILVA, RICK 3230 RIVERSIDE AVE STE 30 PASO ROBLES, CA 93446 (805)550-0734	\$30,985,000 \$5,494,415 \$0	02/23/24 02/23/24 11/12/24	53% 18%
20.20.201 130		REGENT SLIDE ROCK SLIDE REPAIR					
05-MON-1-29.5/29.5 05-1R6304		DOLAN PARK LANDSLIDE ON HWY 001. REMOVE SLIDE MATERIAL RESTORE ROADWAY. INSTALL ROCKFALL NETTING AND TRAFFIC CONTROL DIRS EFA 05A	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	SILVA, RICK 3230 RIVERSIDE AVE STE 30 PASO ROBLES, CA 93446 (805)471-2102	\$8,785,000 \$3,740,161 \$0	02/09/24 05/08/24 03/03/25	100% 100% OVER RUN
20.20.201 130		REMOVE SLIDE MATERIAL/INSTALL NETTING					
05-MON-1-44.7/69.8 05-1Q8004		IN MON CNTY ON RTE 001 PM 42.2/72.0 CLEAR MUD AND DEBRIS. CLEAN CULVERTS AND REPAIR EROSION. PROVIDE TEMP TRAFFIC CONTRDIRS EFA 05	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138 (480)574-1400	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$25,262,750 \$5,650,285 \$0	01/12/23 05/02/23 11/30/24	65% 22%
20.20.201 130		CLEAR MUD AND DEBRIS. CLEAN CULVERTS					
05-MON-1-47.8/47.8 05-1R2104		ST FRANCIS REVETMENT REPAIR. ON RTE 01 2.2 MILES NORTH PFEIFFER CANYON BRIDGE. CONSTRUCT REVETMT, EROSION & TRAFFIC CONTRLDIRS EFA	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138	UBERHUAGA, JORGE 1525 SALINAS HWY/HWY 68 MONTEREY, CA 93940 (831)998-1546	\$7,485,000 \$2,198,552 \$0	01/25/24 03/04/24 12/20/24	30% 29%
20.20.201 130		ST FRANCIS REVETMENT REPAIR					
05-MON-1-60.0/60 05-1S0404		MON CNTY RTE 1 JUST NORTH OF ROCKY CREEK BRIDGE OCEAN SIDE. TRAFFIC CONTROL SECURE AND STABILIZE THE SITE. DIR EFA 05A	A TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 5200 FRANKLIN DR. SUITE 115 PLEASANTON, CA 94588	UBERHUAGA, JORGE 1528 SALINAS HWY/ HWY 68 MONTEREY, CA 93940 (831)998-1546	\$9,385,000 \$3,122,320 \$0	03/30/24 05/21/24 12/30/24	60% 33%
20.20.201 130		SECURE AND STABILIZE THE SITE.					
05-MON-1-71.8/20.9 05-1Q7604		CLEAR MUD AND DEBRIS, CLEAN CULVERTS, CLEAR DEBRIS CATCHMENTS AND REPAIR EROSION. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA	S. CHAVES CONSTRUCTION 11545 LOS OSOS VALLEY RD #C-3 SAN LUIS OBISPO, CA 93405 (805)543-9340	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$21,649,250 \$20,964,840 \$0	01/12/23 05/02/23 12/31/24	100% 97% OVER RUN
20.20.201 130		CLEAR MUD & DEBRIS, CLEAN CULVERTS					

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-78.9/78.9 05-1R1304		MON CNTY RTE 1 & 68 @ VAR LOCATIONS RESTORE SLOPE REMOVE SLIDE DEBRIS, REPAIR DRAINAGE/EMBANKMENT. TRAFFIC CONTROL DIRS EVA 05A264 RESTORE SLOPE REMOVE SLIDE DEBRIS	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$685,000 \$264,241 \$0	04/17/23 06/15/23 07/30/24	60% 39%
20.20.201 130							
05-MON-1-100.0/1 05-1Q9604		PAJARO RIVER BRIDGE/SURROUNDING AREAS THATNEED TO REMOVE FLOOD DEBRIS. FLOOD WATER PUMPING. TEMP TRAFFIC CONTROL DIRS EFA 05A2621 REMOVE FLOOD DEBRIS	A.TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO, CA 95864	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$1,835,000 \$1,169,997 \$0	03/12/23 05/24/23 05/30/24	20% 64%
20.20.201 130							
05-MON-1-600.0/60 05-1S1604		BLD NEW ROCKY CREEK VIADUCT AFTER SLIPIOUT CONSTRUCT VIADUCT STRUCTURE RESTORE TWO WAY TRAFFIC/ TRAFFIC CONTROLL DIRS EFA 05A2765 NEW VIADUCT TO RESTORE TWO WAY TRAFFIC	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO, CA 94507	UBERHUAGA, JORGE 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (831)998-1546	\$20,985,000 \$2,310,130 \$185,497	06/14/24 07/16/24 12/30/24	9% 11%
20.20.201 130							
05-MON-101-41.1/42.2 05-0T9914 HSNH-Q101-(407)E --()		MONTEREY COUNTY IN AND NEAR KING CITY FROM 0.1 MILE SOUTH OF BROADWAY STREET TO 0.2 MILE NORTH OF JOLON ROAD LANDSCAPE MITIGATION PLANTING, IRRIGATION,	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	RIANDA ADAM (562)370-5097	\$850,069 \$746,227 \$0	04/18/23 06/08/23 01/16/26	39% 88%
HB1							
05-MON-101-86.1/87.3 05-1P5344		MONTEREY COUNTY IN SALINAS AT VARIOUS LOCATIONS FROM SANBORN ROAD UNDERCROSSING TO EAST MARKET STREET UNDERCROSSING PLANTING, IRRIGATION, SLOPE PAVING AND TRA	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$1,791,653 \$1,756,108 \$0	02/28/23 03/22/23 11/30/24	76% 98%
05-MON-101-87.4/87.8 05-1H0504 HSNH-Q101-(405)E --()		IN AND NEAR SALINAS FROM 0.1 MILE NORTH OF E. MARKET STREET TO 0.1 MILE SOUTH OF SHERWOOD DRIVE OC ROADWAY AND RETAINING WALL	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076 (831)763-6100	BRAR, BALJINDER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)610-8215	\$5,182,594 \$5,163,960 \$0	08/16/22 09/02/22 10/25/24	62% 99%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-91.3/98.8 05-1H6904 ACNH-Q101-(411)E --()		MONTEREY COUNTY AT AND NEAR PRUNEDALE AND SALINAS FROM 0.3 MILE NORTH OF BORONDA ROAD OVERCROSSING TO 0.4 MILE NORTH OF CRAZY HORS PLACE RHMA, INSTALL CONCRETE BARRIER AND D	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD. DUBLIN CA 94568	NASH MUNES 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$35,204,600 \$34,162,539 \$999,249	12/27/22 02/09/23 12/31/24	85% 96%
05-MON-156-1.4/1.3 05-1P5334		MONTEREY COUNTY IN CASTROVILLE AT GEIL STREET PEDESTRIAN OVERCROSSING PLANTING, IRRIGATION WORK AND ORNAMENTAL F	HOSELEY CORPORATION 96F PIER ADMIN BUILDING SUITE SAN FRANCISCO CA 94124	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$940,000 \$874,240 \$100,445	12/12/23 01/29/24 12/30/24	13% 93%
05-MON-183-2.1/8.3 05-1K4304 HA22		MONTEREY COUNTY NEAR SALINAS FROM 0.2 MILESOUTH OF OLD CEMETERY ROAD TO 0.1 MILE SOUTH OF DEL MONTE AVENUE IN CASTROVILLE. RHMA (GAP GRADED), CONCRETE BARRIER TRANSI	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. SUITE 300 ROSEVILLE CA 95661	DAVID HOPPER 1529 HWY 68/SALINAS HWY (805)319-0940	\$6,657,500 \$6,888,825 \$36,900	12/05/23 12/21/23 01/13/25	0% 98%
05-MON-218-.2/L.9 05-1H2304 HB71		IN MONTEREY COUNTY IN SEASIDE FROM DEL MONTE BLVD TO FREMONT BLVD ADA COMPLIANT PEDESTRIAN ACCESS	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	BONAVENTURE EZEJI 1529 HWY 68 MONTEREY, CA 93940 (209)601-2979	\$1,624,709 \$1,753,469 \$0	11/08/22 01/06/23 12/03/24 12/10/24	100% 100% COMPLETED
05-MON-1011-6.0/100.1 05-1S5204 20.20.201 130		MONTEREY & SAN BEINTO DRAINAGE REPAIRS REPAIR DOWNDRAINS. REPAIR CULVERTS & TC DOWNDRAINS & CULVERT REPAIR. TRAFFIC CONTLDIRS EFA REPAIR DOWNDRAINS&CULVERTS. TRAFFIC CONTRL	BROUGH CONSTRUCTIONS, INC. 634 PRINTZ ROAD ARROYO GRANDE, CA 93420	MUNES, NASH 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$446,000 \$0 \$0	10/10/24 11/14/24 12/26/24	0% 0%
05-SB-101-1.4/4.8 05-0N71Y4		SANTA BARBARA COUNTY IN CARPENTERIA FROM 0.2 MILE SOUTH OF BAILARD AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SOUTH PADARO LANE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA, CA 93111 (805)331-2649	JONES, DAVID 3561 FOOTHILL ROAD CARPINTERIA, CA 93013 (805)748-3132	\$3,122,863 \$2,797,824 \$6,169	05/23/22 05/23/22 04/03/26	100% 89% OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-4.4/7.7 05-0N72U4 ACNH-Q101-(395)E --()		IN SANTA BARBARA COUNTY, IN AND NEAR CARPINTERIA AND AT SUMMERLAND FROM 0.9 MILE SOUTH OF SOUTH PADARO LANE UNDERCROSSING TO 0.6 CONSTRUCT HOV LANES AND	NEAR GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TAYLOR MERLO P.O. BOX 996 CARPINTERIA CA (805)722-8935	\$157,353,615 \$153,156,214 \$2,185,344	06/05/21 06/05/21 01/23/25	98% 97%
05-SB-101-7.3/9.6 05-0N73Y4		SANTA BARBARA COUNTY, IN AND NEAR SUMMERLAND FROM 0.2 MILES NORTH OF PADARO LANE OVERCROSSING TO SAN YSIDRO CREEK BRIDGE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	DAVID JONES 35 S. LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)748-3132	\$3,192,102 \$2,498,332 \$157,872	04/21/23 08/02/23 01/23/25	91% 78%
05-SB-101-9.2/9.7 05-0N74V4 ACNH-Q101-(426)E --()		SANTA BARBARA COUNTY AT MONTECITO FROM 0.2MILE NORTH OF SHEFFIELD DRIVE UNDERCROSSING TO 0.3 MILE SOUTH OF SAN YSIDRO ROAD OVERCRO HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	JASON KLINE 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)698-2393	\$64,526,908 \$19,570,360 \$2,297,627	06/07/24 06/07/24 10/29/26	19% 30%
05-SB-101-9.7/10.6 05-0N74U4 ACNH-Q101-(420)E --()		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.3 MILE SOUTH OF SAN YSIDRO ROAD OVERCROSSING TO 0.1 MILE NORTH OF OLIVE MILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY 3005 JAMES RD BAKERSFIELD CA 93308	KLINE, JASON (805)698-2393	\$52,166,275 \$31,480,315 \$1,280,889	06/16/23 06/16/23 03/09/26	49% 60%
HE11							
05-SB-101-10.0/10.5 05-1K03U4		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.1 MILE SOUTH OF SAN YSIDRO ROAD OVERCROSSING TO 0.1 MILE NORTH OF OLIVE MILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA CA 93111	JASON KLINE/TAYLOR MERLO 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)722-8935	\$15,440,470 \$14,936,903 \$11,520	11/29/22 11/29/22 12/20/24	100% 96%
05-SB-101-10.4/11.1 05-0N7054		IN SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.1 MILE SOUTH OF OLIVE MILL ROAD OVERCROSSING TO 0.3 MILE SOUTH OF CABRILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077 (760)573-3649	TRISTAN GEBHART 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)440-3057	\$38,542,070 \$4,658,224 \$677,974	07/23/24 07/23/24 11/02/26	11% 12%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-12.3/13.2 05-1K3804		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM SYCAMORE CREEK BRIDGE TO 0.2 MILE SOUTH OF GARDEN STREET UNDERCROSSING REHABILITATE LANDSCAPE PLANTING AND	CCFG CONSTRUCTION 17750 WARDS FERRY RD SONORA CA 95370 (209)743-4911	JONES, DAVID PO BOX 996 CARPINTERIA, CA 93013 (805)748-5218	\$922,963 \$881,063 \$3,861	04/05/22 04/26/22 09/16/25	78% 95%
HA25							
05-SB-101-21.4/21.9 05-1H4304 ACNH-Q101-(410)E --()		SANTA BARBARA COUNTY IN GOLETA FROM ROUTE 101/217 SEPARATION TO 0.3 MILE NORTH OF SAN JOSE CREEK BRIDGE REPLACE STRUCTURAL CONCRETE BRIDGES.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY/ LAO, ARTURO 35 S. LA PATERA LANE GOLETA, CA 93117 (951)750-2468	\$20,637,075 \$15,070,820 \$698,858	03/02/23 04/04/23 05/28/25	50% 73%
HA21							
05-SB-101-31.0/67 05-1Q6704		IN SB CNTY RTE 101 PM 48.0-50.0 NOJOQUI GRADE SUMMIT TO GAVIOTA REST AREA FLOOD RESPONSE, DEBRIS & ROCK REMOVAL DIRS EFA 05A FLOOD RESPONSE DEBRIS & ROCK REMOVAL	JOHN MADONNA CONSTRUCTION PO BOX 5310 SAN LUIS OBISPO, CA 93401 (805)237-8851	MURDOCK, KEVIN 270 E HWY STE 202 BUELLTON, CA 93427 (805)441-8439	\$14,460,000 \$13,516,264 \$0	01/09/23 04/27/23 12/31/24	100% 93% OVER RUN
20.20.201 130							
05-SB-101-33.8/44.8 05-1P0504		SB CNTY NEAR GAVIOTA FROM EL CAPITAN PARK UNDERCROSSING TO BECKSTAD OVERCROSSING. REPAIR CULVERT,FILL VOID,RESTORE RDWY DIRS EFA REPAIR CULVERT JOINT, RESTORE ROADWAY	JOHN MADONNA CONSTRUCTION CO INC P.O. BOX 5310 SAN LUIS OBISPO, CA 93403 (805)543-7751	MURDOCK, KEVIN/ ENGLER, JAIME 270 EAST HWY 246 UNIT 203 #12 BUELLTON, CA 93427 (805)748-1087	\$7,585,000 \$6,239,017 \$0	10/21/21 12/29/21 12/13/24	100% 82% OVER RUN
20.20.201 130							
05-SB-101-36.0/37 05-1C9504 BFNH-Q101-(424)E --()		SANTA BARBARA COUNTY ABOUT 8.0 MILES WEST OF GOLETA FROM 0.6 MILE EAST OF REFUGIO ROAD UNDERCROSSING TO 0.4 MILE WEST OF REFUGIO R COLD PLANE AC PVMT, RHMA, LIGHTING SYSTEMS	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET SUITE A NORTH HIGHLANDS CA 95660	JACOB COOPER 270 HWY 246, SUITE 203 BUELLTON, CA 93427 (805)748-1087	\$52,456,947 \$5,088,935 \$3,031,404	07/09/24 07/25/24 07/26/27	8% 10%
05-SB-101-46.2/52.3 05-1H8604 ACNH-Q101-(409)E --()		SANTA BARBARA COUNTY NEAR GAVIOTA FROM 0.1MILE NORTH OF GAVIOTA BEACH STATE PARK TO OLD COAST HIGHWAY COLD PLANE AC PVMT, PLACE HMA, RHMA-G, HMA	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456	JASON TORRES/KEVIN MURDOCK 35 S. LA PATERA LANE, SUITE E GOLETA, CA 93117 (909)560-5695	\$50,295,404 \$33,428,465 \$0	02/01/23 03/03/23 04/11/25	78% 68%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-46.7/48 05-1S0204		ROCKFALL CLEARING & ROCKFALL FENCE REPAIRSHWY 101 NORTHBOUND IN GAVIOTA AT PM 47.8 CLEAR DEBRIS AND ROCKFALL FENCE REPAIRS DIRS EF	JOHN MADONNA CONSTRUCTION CO INC PO BOX 5310 SAN LUIS OBISPO, CA 93403	MURDOCK, KEVIN/COOPER, JACOB 280 E HWY 246 BUELLTON, CA 93427 (805)748-1087	\$585,000 \$323,309 \$0	03/05/24 04/17/24 09/06/24	38% 55%
20.20.201 130		ROCKFALL CLEARING & ROCKFALL FENCE REPAIRS					
05-SB-101-47.0/47.3 05-1R1404		GAVIOTA CREEK SCOUR REPAIRS, SB CNTY 101 @GAVIOTA TUNNELS. REPAIR SECANT PILE WALL &REPAIR EMBANKMENT. DIRS EFA 05A2625	CALPORTLAND CONSTRUCTION 1625 E DONOVAN RD SANTA MARIA, CA 93454	MURDOCK,KEVIN/ENGLER, JAIME 270 E. HWY 246, STE 202 BUELLTON, CA 93427 (805)441-8439	\$17,485,000 \$13,744,523 \$0	05/15/23 05/26/23 12/31/24	100% 79% OVER RUN
20.20.201 130		GAVIOTA CREEK REPAIRS					
05-SB-101-55.9/56.2 05-1F79A4		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO CA 93403 (805)546-8288	DAVID COOPER/ KEVIN MURDOCK 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,709,562 \$5,431,805 \$21,992	09/13/22 10/06/22 11/03/25	0% 0% PLANT EST SATIS
HA21							
05-SB-101-55.9/56.2 05-1F7904		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140 IRVINE CA 92618 (949)299-1400	BALLENTINE, DAVID 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,895,831 \$956,780 \$0	08/20/20 09/21/20 07/01/22	27% 16%
HA21							
05-SB-135-10.6/17.6 05-1H9604 HSNH-P135-(010)E --()		IN SANTA BARBARA COUNTY IN SANTA MARIA FROM UNION VALLEY PARKWAY TO PREISKER LANE AT VARIOUS LOCATIONS MODIFY SIGNALS, CONSTRUCT CURB	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LANE SANTA BARBARA CA 93111 (805)964-9951	REED, ALBERT/TORRES, JASON 2053 PREISKER LN DEF SANTA MARIA CA 93454 (805)922-1611	\$19,893,133 \$17,500,582 \$221,820	10/31/22 11/28/22 03/11/25	84% 91%
HB1							
05-SB-154-2.0/31.5 05-1Q6804		IN SB CNTY ON RTE 154 & 246 @ 12.PM-31.5PM& 30PM. SLIDE AND ROCKFALL REMOVALS. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA 05A2606	CALPORTLAND CONSTRUCTION PO BOX 1280 SANTA MARIA, CA 93456 (805)345-3581	MURDOCK, KEVIN/PERSON, JOE 270 E. HWY 246, STE 202 BUELLTON, CA 93427 (805)441-8439	\$7,385,000 \$7,342,144 \$0	01/09/23 04/20/23 12/02/24 12/05/24	100% 100% OVER RUN
20.20.201 130		SLIDE & ROCKFALL REMOVAL					

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-154-2.6/0 05-1C4104		SANTA BARBARA COUNTY NEAR LOS OLIVOS AT ALAMO PINTADO CREEK PEDESTRIAN BRIDGE REPLACE PEDESTRIAN BRIDGE.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	DAVID COOPER/ KEVIN MURDOCK 270 E HIGHWAY 246,#203 BUELLTON, CA 93427 (817)913-3747	\$3,985,946 \$3,738,353 \$2,208	01/18/23 03/02/23 10/15/25	38% 94%
HA21							
05-SB-154-5.7/6.2 05-1H3104 ACST-S154-(003)E --()		SANTA BARBARA COUNTY NEAR SANTA YNEZ FROM 0.2 MILE WEST OF EDISON STREET/BASELINE AVENUE TO 0.3 MILE EAST OF EDISON STREET/BASELIN CONSTRUCT ROUNDABOUT, CURB RAMPS, RUMBLE S	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111	KEVIN MURDOCK/JOSEPH PERSON 270 HWY 246, SUITE 203 BUELLTON, CA 93427 (805)441-8439	\$8,442,234 \$3,784,630 \$481,957	01/29/24 03/05/24 06/04/25	43% 46%
HB4N							
05-SB-154-26.0/30.2 05-1R6504		SLIPOUTS, SLIDES AND ROCKFALL FENCE REPAIRIN SANTA BARBARA COUNTY ON HWY 154 AT SAN MARCOS AND SAN ANTONIO DIRS EFA 05A REPAIR SLIPOUTS,SLIDES & ROCKFALL FENCE	CALPORTLAND CONSTRUCTION 1625 E DONOVAN ROAD SANTA MARIA, CA 93454	MURDOCK, KEVIN/PERSON, JOE 270 E. HWY 246, SUITE 202 BUELLTON, CA 93427 (805)441-8439	\$10,586,000 \$5,327,858 \$0	02/26/24 05/21/24 12/01/24	100% 50% OVER RUN
20.20.201 130							
05-SB-166-63.9/64.9 05-1P5384		SANTA BARBARA COUNTY IN NEW CUYAMA FROM 0.2 MILE WEST OF BRANCH CANYON BRIDGE TO NEWSOME STREET IRRIGATION, PLANTING, VEHICLE CHARGING SYS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	REED, ALBERT/GASTON,PHIL 2053 PREISKER LN DEF SANTA MARIA CA 93454 (805)922-1611	\$953,582 \$903,677 \$10,860	01/31/23 04/04/23 01/16/26	48% 95%
05-SB-192-13.8/17.4 05-1Q4604		SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA FROM 0.9 MILE WEST OF NIDEVER ROAD TO LINDEN AVENUE COLD PLANE AC PAVEMENT AND PLACE RHMA (GAP)	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420	CALDARONE, ALFREDO 35 S. PATERA SUITE E GOLETA, CA 93111 (805)779-0976	\$2,727,534 \$2,805,911 \$0	04/10/24 05/13/24 11/15/24 11/26/24	100% 100% COMPLETED
05-SB-192-51.0/5.1 05-1S0304		IN SANTA BARBARA ON HIGHWAY 192 PM 5.1 REPAIR EMBANKMENT, RESTORE ROADWAY, CONSTRUCT SOLDIER PILE WALL DIRS EFA 05A2747 REPAIR EMBANKMENT, RESTORE ROADWAY	SECURITY PAVING COMPANY INC 3075 TOWNSGATE RD STE 200 WESTLAKE VAILLAGE, CA 91361	CALDARONE, ALFREDO 35 S LA PATERA LANE STE E GOLETA, CA 93117 (805)801-1335	\$3,785,000 \$1,645,742 \$148,884	04/15/24 05/23/24 01/17/24	60% 43%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-217-.9/1.4 05-1C3604 ACNH-P217-(003)E --(HA21		SANTA BARBARA COUNTY NEAR GOLETA FROM 0.2 MILE EAST OF GOLETA SLOUGH BRIDGE TO 0.4 MILE EAST OF SAN JOSE CREEK BRIDGE REPLACE BRIDGE.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY/ LAO, ARTURO 35 S. LA PATERA LANE GOLETA, CA 93117 (951)750-2468	\$29,671,445 \$13,046,572 \$472,408	01/31/23 02/21/23 07/03/26	34% 44%
05-SB-246-32.8/33.2 05-1P5394		ON ROUTE 246 IN SANTA BARBARA COUNTY FROM CUESTA ROAD TO EDISON STREET INSTALL BEAUTIFICATION,	CCFG CONSTRUCTION 17750 WARDS FERRY RD SONORA CA 95370 (209)743-4911	JONES, DAVID 3651 FOOTHILL ROAD. CARPINTERA, CA 93013 (805)748-3132	\$1,241,831 \$1,161,663 \$2,970	06/15/22 07/29/22 11/04/25	69% 94%
05-SBT-25-44.6/44.6 05-1R2604 20.20.201 130		IN SAN BENITO CNTY ALONG HWY 25 AT VARIOUS LOCATIONS. REPAIR DAMAGED CULVERTS AND REPAIR SINKHOLE DIRS EFA 05A2651 REPAIR CULVERTS AND SINKHOLE	TOP TIER GRADING LLC 8305 PRUNEDALE NORTH RD 155 PRUNEDALE, CA 93907	MUNES, NASH 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)441-6931	\$373,000 \$193,577 \$0	05/24/23 06/20/23 06/30/24	42% 52%
05-SBT-25-49.5/51.1 05-1P5314		SAN BENITO COUNTY IN AND NEAR HOLLISTER FROM 0.1 MILE SOUTH OF SUNSET DRIVE TO SANTA ANA ROAD PLANTING AND IRRIGATION AND INSTALL TRANSP	BORTOLUSSI & WATKIN, INC. 77 LARKSPUT STREET SAN RAFAEL CA CA 94901	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$1,068,858 \$1,002,002 \$3,101	03/02/23 04/04/23 12/30/24	16% 92%
05-SBT-25-53.7/54.3 05-1J4814		SAN BENITO COUNTY NEAR HOLLISTER ON ROUTE 25 FROM 0.4 MILE EAST TO 0.3 MILE WEST OF ROUTE 156 AND ON ROUTE 156 FROM 0.4 MILE SOUTH HIGHWAY PLANTING AND PLANT ESTABLISHMENT W	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROAD SONORA CA 95370	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$281,040 \$212,530 \$2,340	10/31/23 11/30/23 04/16/27	26% 76%
05-SBT-101-12.0/2.1 05-1S0104		EUCALYPTUS TREE REMOVAL, TRAFFIC CONTROL & ARBORIST & ENVIRONMENTAL MONITORING SITE RESTORATION & EROSION CONTROL DIRS EFA 05A2797 TREE REMOVAL, SITE RESTORATION & MONITORING	COMMUNITY TREE SERVICE 416 SALINA ROAD PAJARO, CA 95076	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$2,585,000 \$0 \$0	09/03/24 10/25/24 03/30/25	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SBT-101-42.0/4.2 05-1S1404		IN SBT CNTY ON RTE 101, 0.6 MILES SOUTH OF THE 101/129 INTERCHANGE. REPAIR DOWNDRAIN, SINKHOLE & LINE CULVERTS. TRAFFIC CONTROL. DIRS LINE CULVERTS, REPAIR SINKHOLE & DOWNDRAIN	TOP TIER GRADING 8305 PRUNEDALE N RD #155 PRUNEDALE, CA 93907	BRAR, BALJINDER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)610-8215	\$635,000 \$419,547 \$53,541	05/17/24 07/30/24 12/31/24	40% 66%
20.20.201 130							
05-SBT-156-2.7/2.7 05-1P5324		SAN BENITO COUNTY IN SAN JUAN BAUTISTA AT THE WASHINGTON STREET UNDERCROSSING PLANTING, IRRIGATION, SLOPE PAVING AND TRA	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$757,650 \$770,803 \$1,814	03/03/23 03/24/23 07/07/25	61% 99%
05-SBT-156-3.0/8.2 05-344904 ACNH-P156-(024)E PL62-05 0-(9) --() HE13		ON STATE ROUTE 156 IN SAN BENITO COUNTY, IN AND NEAR SAN JUAN BAUTISTA FROM THE ALAMEDA ST TO 0.2 MI EAST OF FOURTH STREET/BUSINE WIDEN 2 TO 4 LANES SAN JAUN	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661 (916)757-6400	NASH MUNES 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$81,217,365 \$67,020,962 \$0	06/10/22 06/29/22 08/14/24	83% 82%
05-SCR-1-5.0/8.9 05-1Q4804		SANTA CRUZ COUNTY FROM 0.9 MILE NORTH OF BUENA VISTA DRIVE UNDERCROSSING TO 0.2 MILE SOUTH OF RIO DEL MAR OVERCROSSING RHMA OVERLAY, STRIPING AND MODIFY TRAFFIC	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138	TYLER LAVERING 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (831)262-6572	\$5,703,479 \$5,985,478 \$587,994	04/10/24 05/13/24 10/18/24	100% 98%
05-SCR-1-10.5/13.4 05-0C7334 HE13		SANTA CRUZ COUNTY IN AND NEAR CITY OF CAPITOLA FROM STATE PARK DRIVE OVERCROSSING TO 0.2 MILE NORTH OF BAY AVENUE UNDERCROSSING CONSTRUCT OVERCROSSING AND AUXILIARY LANE.	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (831)728-7561	UBERHUAGA, JORGE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (805)540-9841	\$72,848,250 \$25,974,166 \$1,332,436	06/29/23 07/24/23 06/25/26	9% 36%
05-SCR-1-13.6/14.9 05-0C7324 ACNH-P001-(675)E --()		41ST AVENUE TO SOQUEL AVENUE AUXILIARY LANES (NEAR THE CITY OF SANTA CRUZ AND CAPITOLA, FROM 41ST AVENUE TO SOQUEL AVENUE. CONSTRUCT AUXILIARY LANES AND	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076 (831)763-6100	UBERHUAGA, JORGE 140 DUBOIS STREET SUITE E SANTA CRUZ CA 95060 (805)441-6931	\$30,290,434 \$26,242,682 \$538,459	10/14/22 11/16/22 01/30/25	19% 84%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-17.0/17 05-1P2804		SANTA CRUZ COUNTY IN SANTA CRUZ AT ROUTE 1NORTHBOUND/17 SEPARATION REPLACE SEPARATION BRIDGE GIRDER.	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626	NGUYEN, IAN 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,157,300 \$1,007,157 \$132,520	04/19/24 05/03/24 12/20/24	100% 85% OVER RUN
05-SCR-1-18.3/18.3 05-1R5004		IN SCR-1,17-18.3,8.2 REPAIR SINKHOLE, A TEICHERT & SON INC DBA INSTALL GRADE RING, MANHOLE, SLOTTED DRAINAND CROSS CULVERT. TRAFFIC CONTROL DIRS EFA 05A273 REPAIR/INSTALL GRADE RING, MANHOLE,CULVERT	TEICHERT CONSTRUCTION 5200 FRANKLIN DR STE 115 PLEASANTON, CA 94588	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$446,000 \$437,280 \$0	02/29/24 04/03/24 12/05/24 12/05/24	100% 100% COMPLETED
20.20.201 130							
05-SCR-1-33.0/33 05-1Q9404		IN SANTA CRUZ CNTY RTE 001 @ PM 33.0 REPAIR EMBANKMENT PROVIDE TEMP EROSION CONTROL. PROVIDE TRAFFIC CONTROL DIRS EFA 05A2632 REPAIR EMANKMENT	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON CT STE 250 SAN RAMON, CA 94583	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$4,135,000 \$776,072 \$0	03/10/23 06/02/23 09/20/24	50% 19%
20.20.201 130							
05-SCR-1-36.0/37.5 05-1R4704		SANTA CRUZ CNTY RT 001 NEAR WADDEL BLUFFS.CLEAR DEBRIS CATCHMENT, REPAIR ROCKFALL PROTECTION. PLACE RSP. TRAFFIC CONTROL DIRS EFA CLEAR DEBRIS, REPAIR ROCKFALL PROTECTION	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON COURT STE 250 SAN RAMON, CA 94583	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$373,000 \$304,515 \$0	09/29/23 10/27/23 09/20/24	25% 82%
20.20.201 130							
05-SCR-1-364.0/37.5 05-1S3404		CLEAR & HAUL SLIDE DEBRIS,REPAIR ROCKFALL PROTECTION & TRAFFIC CONTROL CLR DEBRIS,REPAIR ROCKFALL PROTECTION & TCDIRS EFA 05A REPAIR ROCKFALL PROTECTION,CLR DEBRIS & TC	SERAFIX ENGINEERING CONTRACTORS INC. 7 CROW CANYON COURT, STE 250 SAN RAMON, CA 94583	NGUYEN, IAN 140 DUBOIS STEET, SUITE "E" SANTA CRUZ, CA 95060 (925)552-8253	\$1,435,000 \$514,151 \$514,151	10/07/24 11/08/24 02/20/25	100% 36%
20.20.201 130							
05-SCR-1-/0 05-1Q0804		SANTA CRUZ CNTY ON RTS 1 & 9 @ VAR P.M. CLEARING & HAULING SLIDE & BRIDGE DEBRIS. REPAIR WASHOUT. TEMP TRAFFIC CONTROL DIRS EFA 05 CLEARING/HAULING SLIDE & BRIDGE DEBRIS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076 (831)763-6100	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$18,000,000 \$15,840,041 \$0	12/31/22 03/17/23 04/20/25	100% 88% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-/0 05-1N4404		IN SANTA CRUZ & MONTEREY COUNTIES AT 18 VARIOUS LOCATIONS. CLEARING EMCAMPMENTS REPAIR DAMAGES TO SHS, FENCE,GATES ETC. DIRS EFA CLEAR EMCAMPMENTS, REPAIR DAMAGES	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE, CA 95661	NGUYEN, IAN 140 DUBOIS ST STE 300 SANTA CRUZ, CA 95060 (831)427-4706	\$7,985,000 \$6,708,104 \$0	02/11/22 05/03/22 12/03/24 12/03/24	100% 100% OVER RUN
20.20.201 130							
05-SCR-9-1.0/0 05-1K1204 STER-31SD-(004)E --()		IN SANTA CRUZ COUNTY AT 0.5 MILE NORTH OF VERNON STREET AND AT 0.8 MILE SOUTH OF GLENGARRY ROAD CONSTRUCT SIDE-HILL VIADUCT,	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	KESHAVARZI, FARSHAD 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)235-3120	\$7,356,181 \$7,356,565 \$0	12/07/22 12/27/22 10/20/24	51% 99%
HA23							
05-SCR-9-7.5/10.2 05-1P7304		SANTA CRUZ COUNTY IN AND NEAR BEN LOMOND FROM 0.1 MILE NORTH OF LAZY WOODS ROAD TO 0.1 MILE NORTH OF CALIFORNIA DRIVE COLD PLANE AC PAVEMENT, PLACE RHMA-G, AND	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	NGUYEN, IAN 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$2,456,970 \$1,511,807 \$796,250	05/29/24 06/18/24 03/20/25	100% 62% OVER RUN
05-SCR-9-9.3/9.8 05-1R1704		SCR CNTY PM 9.33-9.87 REPAIR SINKHOLE & CULVERTS. ROADWAY EXCAVATION, BACKFILL & PAVING. REPLACE STRIPING, TRAFFIC CONTROL DIRS EF REPAIR SINKHOLE & CULVERTS	GRANITE CONTRUCTION COMPANY 580 WEST BEACH ST WATSONVILLE, CA 95076	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,395,000 \$1,399,145 \$0	09/22/23 10/27/23 12/02/24 12/02/24	100% 100% OVER RUN
20.20.201 130							
05-SCR-17-3.2/11.3 05-1M7304 HSNH-P017-(118)E --()		SANTA CRUZ COUNTY IN AND NEAR SCOTT VALLEYFROM SOUTH OF MT HERMON ROAD TO 0.6 MILE NORTH OF GLENWOOD DRIVE HIGH FRICTION SURFACE TREATMENT, COLD PLAN	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138	KESHAVARZI, FARSHAD 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)235-3120	\$5,335,136 \$5,325,226 \$0	08/14/23 09/07/23 12/20/26	60% 99%
HB1							
05-SCR-17-73.0/7.3 05-1R2404		REPLACE CULVERTS & DRAINAGE INLET.INSTALL DOWNDRAIN & PLACE ROCK SLOPE PROTECTION. TEMPORARY TRAFFIC CONTROL DIRS EFA 05A2647 REPLACE CULVERTS,DRAINAGE & SLOPE PROTECT	A.TEICHER & SON, INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DRIVE SACRAMENTO, CA 95864	NGUYEN, IAN 140 DUBOIS STREET, SUITE "E" SANTA CRUZ, CA 95060 (831)427-4706	\$865,000 \$856,219 \$0	06/01/23 06/15/23 12/02/24 12/02/24	100% 100% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-17-78.0/7.8 05-1S0504		REPLACE CULVERTS,REPAIR SINKHOLE & TC A. TEICHERT & SON, INC. DBA REPLACE CULVERTS,REP.SINKHOLE TRAFFIC CTRLREPLACE CULVERTS AND TRAFFIC CONTROL DIRS EFA 05A2 REPLACE CULVERTS. TRAFFIC CONTROL	TEICHERT CONSTRUCTION 5200 FRANKLIN DRIVE, STE 115 PLEASANTON, CA 94588	NGUYEN, IAN 140 DUBOIS STREET, SUITE "E" SANTA CRUZ, CA 95060 (831)427-4706	\$1,095,000 \$734,353 \$0	05/06/24 07/30/24 01/20/25	100% 99% OVER RUN
20.20.201 130							
05-SCR-35-3.0/3 05-1Q6904		SANTA CRUZ CNTY ON RTE 35 AT PM 3.0 INSTALL SOLDIER PILE WALL RESTORE SITE. PROVIDE TEMP TRAFFIC CONTROL DIRS EFA 05A INSTALL SOLDIER PILE WALL	CASE PACIFIC COMPANY 2121 ARDMORE RD PASO ROBLES, CA 93446 (805)237-8851	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$3,978,750 \$3,965,560 \$0	01/09/23 03/22/23 01/20/25	100% 100% OVER RUN
20.20.201 130							
05-SCR-129-1.1/L1.5 05-1P5304		SANTA CRUZ COUNTY IN WATSONVILLE ON ROUTE 129 FROM LOCUST STREET TO MAIN STREET AND ON ROUTE 152 FROM HOLM ROAD TO FREEDOM BOULEVA PLANTING, IRRIGATION WORK AND TRANSPORTATI	BORTOLUSSI & WATKIN, INC. 77 LARKSPUT STREET SAN RAFAEL CA CA 94901	BAILEY, JESSICA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)534-3065	\$1,166,903 \$1,074,912 \$0	03/10/23 04/24/23 11/30/24	33% 91%
05-SLO-0-/0 05-1S2804		SLO&SB CO MAINT. STATIONS SECURITY IMPROVEREPLACE FENCE&INSTALL SECURITY CAMERAS SECURITY IMPROVEMENTS AT MAINT. STATIONS DIRS EFA REPLACE FENCE&INSTALL SECURTY CAMERAS	CENTRAL COAST FENCE INC. 540 S. 4TH STREET GROVER BEACH, CA 93433	REED, ALBERT 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)922-1611	\$2,075,000 \$0 \$0	06/03/24 09/06/24 02/07/25	0% 0%
20.20.201 130							
05-SLO-1-6.4/67.2 05-492864		SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTHOF SAN SIEMON FROM 0.3 MILE NORTH OF PIEDRAS BLANCAS LIGHTHOUSE ROAD TO 0.3 MILE NORTH O LANDSCAPE PLANTING, WETLAND MITIGATION AND	HANFORD APPLIED RESTORATION & CONSERVATION 755 BAYWOOD DRIVE, SUITE 380 PETALUMA CA 94954	SILVA,RICK 775 ARLINGTON ST. CAMBRIA,CA 93428 (805)471-2102	\$4,982,635 \$2,614,105 \$294,500	04/22/24 05/22/24 09/02/25	8% 52%
05-SLO-1-10.0/16.8 05-1G9804 ACNH-S001-(661)E --() HA22		SAN LUIS OBISPO COUNTY FROM GRACIA WAY AT OCEANO TO ROUTE 1/101 SEPARATION IN PISMO BEACH. RHMA (GAP GRADED), RETAINING WALL, CURB RA	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456 (805)345-3581	REED, ALBERT/GASTON,PHIL 2053 PREISKER LN DEF SANTA MARIA CA 93454 (805)922-1611	\$12,572,922 \$11,815,250 \$25,731	12/19/22 01/20/23 11/17/25	59% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-12.1/12.2 05-1P5354		SAN LUIS OBISPO COUNTY AT OCEANO AT BEACH STREET AND SEVENTEENTH STREET IRRIGATION, PLANTING AND CONCRETE WORK.	R. BURKE CORPORATION 865 CAPITOLIO WAY SAN LUIS OBISPO CA 93401	REED, AL/GASTON, PHIL 2053 PREISKER LN DEF SANTA MARIA CA 93454 (559)977-4632	\$1,478,722 \$1,412,655 \$2,400	09/06/23 11/17/23 08/20/26	28% 94%
05-SLO-1-12.6/12.7 05-1Q0604		SLO CNTY ROUTE 001 BRIDGE 49-12. REPAIR SEISMIC DAMPER BLOCK & VOID. RESTORE ASPHTCONCRETE SHOULDER. INSTALL UE DETERMENT DIRS EFA	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403 (805)549-3406	REED, ALBERT/GASTON, PHIL 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$685,000 \$190,960 \$0	12/13/22 02/15/23 07/22/24	22% 28%
20.20.201 130		REPAIR SEISMIC DAMPER BLOCK ON BRIDGE					
05-SLO-1-32.6/0 05-0L7214		IN SAN LUIS OBISPO COUNTY IN MORRO BAY AT TORO CREEK BRIDGE REPLACE BRIDGE	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401 (805)546-8288	SILVA, RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$6,204,355 \$6,145,674 \$1,692	03/08/21 04/01/21 04/28/25	0% 0% PLANT EST SATIS
HA21							
05-SLO-1-/0 05-1N4504		SLO/SB COUNTIES ON RTE 1,41,101 &135 @ VARLOCATIONS, GRADING TO RESTORE SITES INSTALL FENCING, GATES, SLOPE PAVING, HARDSCAPE DIRS EFA GRADING TO RESTORE SITES, FENCING, GATES	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	REED, AL/TORRES, JASON 2053 PREISKER LANE, STE E SANTA MARIA, CA 93454 (909)560-5695	\$6,785,000 \$5,571,834 \$0	03/07/22 04/14/22 11/15/24	100% 82% OVER RUN
20.20.201 130							
05-SLO-41-44.5/45.3 05-3307C4		SAN LUIS OBISPO COUNTY AT AND NEAR CHOLAMEON ROUTE 41 FROM ROUTE 41/46 SEPARATION TO 0.8 MILE NORTH OF ROUTE 41/46 SEPARATION AND O CONVERT TO A 4 LANE EXPRESSWAY	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVE 8TH FL IRVINE CA 92612	R, ERIC/HARRINGTON, BRIAN 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)393-5820	\$151,883,372 \$89,237,408 \$4,103,642	03/03/23 03/03/23 04/16/25	32% 59%
HE13							
05-SLO-46-8.7/8.7 05-1S0604		REMOVE AND REPLACE CULVERT RESTORE ROADWAY AND RESTORE FENCING REMOVE/REPLACE CULVERT, RESTORE ROAD&FENCE DIRS EFA 05A2739 REMOVE/REPLACE CULVERT, RESTORE ROAD&FENCE	S CHAVES CONSTRUCTION INC 11545 LOS OSOS VALLEY RD C-3 SAN LUIS OBISPO, CA 93405	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$446,000 \$310,033 \$0	03/25/24 04/30/24 01/03/25	56% 70%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-46-29.7/32.2 05-1K4604		SAN LUIS OBISPO COUNTY IN PASO ROBLES FROM300 FEET WEST OF ROUTE 101/46 SEPARATION TO 0.1 MILE EAST OF AIRPORT ROAD COLD PLANE, PLACE HMA, RHMA, CONC PVMT, MO	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420	SCHMIDT, MICHAEL (805)702-5997	\$8,927,503 \$8,485,650 \$0	09/01/23 09/28/23 11/19/24 11/22/24	100% 100% COMPLETED
HA22							
05-SLO-46-49.7/54.7 05-3307A4 ACNH-P046-(062)E --()		SAN LUIS OBISPO COUNTY NEAR SHANDON FROM 0.2 MILE EAST OF SHANDON SAFETY ROADSIDE REST AREA TO 0.1 MILE WEST OF DAVIS ROAD CONVERT TO A 4 LANE EXPRESSWAY	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)204-4759	RIDDIOUGH,ERIC/BORRELL I,ANDREW 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)393-5820	\$120,448,345 \$111,655,625 \$2,641,008	02/16/22 02/16/22 01/28/25	95% 92%
HE13							
05-SLO-46-130.0/13.1 05-1R2504		REPLACE CULVERT VIA TRENCHLESS METHOD INSTALL HEADWALL & ROCK SLOPE PROTECTION ABANDON EXISTING CULVERT,EROSION CTRL DIRS EFA 05A2 TRENCHLESS CULVERT REPLACEMENT & TRFC CTRL	JOHN MADONNA CONST. CO INC. P.O. BOX 5310 SAN LUIS OBISPO, CA 93403	IMAN, HASSAN 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446 (805)748-2342	\$1,185,000 \$871,322 \$126,310	05/22/23 06/20/23 12/27/24	92% 74%
20.20.201 130							
05-SLO-58-51.0/57.2 05-1Q4704		SAN LUIS OBISPO COUNTY ABOUT 16 MILES WESTOF MCKITTRICK FROM 0.3 MILE EAST OF BOULDER CREEK ROAD TO KERN COUNTY LINE. PARTIAL DEPTH RECYCLING AND OVERLAY WITH R	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	MICHAEL SCHMIDT 3230 RIVERSIDE AVE SUITE 130 PASO ROBLES CA 93446 (805)550-3058	\$4,454,155 \$0 \$0	09/17/24 10/16/24	0% 0%
05-SLO-101-61.7/62.1 05-1J7804 HSNH-Q101-(429)E --()		SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.7 MILE NORTH OF EXLINE ROAD TO 1.0 MILE SOUTH OF MONTEREY ROAD CONSTRUCT UNDERCROSSING, STRUCTURAL CONCRE	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456	MICHAEL SCHMIDT 	\$12,298,039 \$0 \$0	10/22/24 11/08/24	0% 0%
05-SLO-101-714.0/571.4 05-1Q8504		AT THE DIST 05 DISTRICT OFFICE. EMERGENCY I.T. REPAIRS DUE TO FLOODING FROM HEAVY WINTER STORMS DIRS EFA 05A2595 EMERGENCY I.T. REPAIRS DUE TO FLOODING	PRESIDIO NETWORKED SOLUTIONS GROUP, LLC P.O. BOX 677638 DALLAS, TX 75267-7638	REED, ALBERT 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$4,021,000 \$2,091,312 \$0	01/12/23 04/19/23 12/20/24	100% 52% OVER RUN
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-/0 05-1R7104		SLO CNTY ON ROUTES 101 & 41 AT VARIOUS LOCREMOVE AND REPLACE DAMAGED CULVERTS, PLACESTEEL PLATES, MODIFY DI, BACKFILL & PAVE. DIRS REMOVE/REPLACE DAMAGED CULVERTS	WHITAKER CONSTRUCTION GROUP 2752 CONCRETE COURT PASO ROBLE, CA 93446	IMAN, HASSAN 3230 RIVERSIDE AVE STE 30 PASO ROBLES, CA 93446 (805)748-2342	\$446,000 \$314,597 \$96,117	03/05/24 04/03/24 01/15/25	68% 71%
20.20.201 130							
05-SLO-101-/0 05-1Q8604		D05 DIST OFFICE. RECONSTRUCT/REPAIR FLOOD DAMAGED BLDG COMPONENTS INCLUDING FLOORINGDRYWALL, HVAC SYSTEM DOORS AND FRAMES. DIRS EF D05 DIST OFFICE REPAIR DAMAGED BLDG	SPECIALTY CONSTRUCTION INC 645 CLARION COURT SAN LUIS OBISPO, CA 93401	REED, ALBERT 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$3,160,000 \$2,870,096 \$0	02/17/23 04/28/23 12/20/24	100% 91% OVER RUN
20.20.201 130							
05-VAR--/0 05-1Q1704		MONTEREY AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK REPAIRS, POLYESTER CONCRETE OV	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE #201 SAN FERNANDO CA 91340	IMAN, HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES CA 93446 (805)748-2342	\$3,760,788 \$3,071,270 \$252,892	04/29/24 06/17/24 04/16/25	56% 81%

Totals: Authorized Final Amt: \$1,538,638,317 Completed to Date: \$1,019,818,541 Work This Month: \$24,543,608

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-26.8/30 06-1A7504 SIMG-005 -(5)1 --()		FRESNO COUNTY ABOUT 8 MILES WEST OF THREE ROCKS FROM PARKHURST EQUIPMENT UNDERCROSSING TO ROUTE 5/33 SEPARATION	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS ROAD CONCORD CA 94520 (925)766-7014	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$1,856,136 \$1,822,404 \$0	08/16/23 09/14/23 11/22/24 11/26/24	100% 100% COMPLETED
HB1		CONSTRUCT HIGH-TENSION MEDIAN CABLE BARRIE					
06-FRE-5-60.1/66.2 06-0X2804 ACIM-005 -(5)1 --()		FRESNO COUNTY ABOUT 21 MILES WEST OF MENDOTA FROM SHIELDS AVENUE OVERCROSSING TO MERCED COUNTY LINE COLD PLANE EXISTING PAVEMENT AND RESURFACE	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	DIN DADAWALLA 90 W ASHLAN AVENUE, STE 110 CLOVIS, CA 93612 (559)417-5927	\$13,480,504 \$12,902,466 \$227,108	08/31/23 09/14/23 12/30/24	100% 95%
HA22							
06-FRE-33-69.4/71.5 06-0X3004 ACST-S033-(093)E --()		FRESNO COUNTY IN AND NEAR FIREBAUGH FROM MORRIS KYLE DRIVE TO LYON AVENUE REPLACE ROADWAY PAVEMENT.	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	DIN DADAWALLA 90 W. ASHLAN AVENUE, STE 110 CLOVIS, CA 93612 (559)417-5927	\$13,592,338 \$10,849,941 \$1,046,159	02/06/24 03/11/24 02/25/25	88% 80%
HA22							
06-FRE-33-70.6/76 06-0U0004		FRESNO AND KERN COUNTIES IN FIREBAUGH ON ROUTE 33 FROM POSO CANAL BRIDGE TO COLONY MAIN CANAL BRIDGE AND NEAR MCKITTRICK ON ROUTE BRIDGE PREVENTIVE MAINTENANCE	BUGLER CONSTRUCTION, INC. 4847 HOPYARD RD. SUITE 4-395 PLEASANTON CA 94588 (510)579-8711	TYLER STREET 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (661)972-3675	\$1,568,056 \$1,251,550 \$0	09/13/23 10/12/23 03/11/24	70% 72%
HA21							
06-FRE-41-21.1/32.2 06-1E7604		FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF JENSEN AVENUE OVERCROSSING TO 0.5 MILE NORTH OF AUDUBON DRIVE TRANSPORTATION ART, IRRIGATION, AND PLANTI	CALIFORNIA TURF AND LANDSCAPING 7726 N FIRST ST STE 158 FRESNO CA 93720	CHANTHA CHAP 90 W ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)977-5551	\$2,183,605 \$679,827 \$268,105	08/07/24 09/17/24 03/17/26	8% 31%
06-FRE-41-23.2/31.7 06-0X7804 ACNH-P041-(605)E --()		FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM VENTURA AVENUE VIADUCT TO FRIANT ROAD UNDERCROSSING CONSTRUCT SLOPE PAVING (STAMPED CONCRETE)	IBARRA GENERAL ENGINEERING INCENQUANHONE, GASHU 4325 TYROLITE ST RIVERSIDE CA 92509 (909)342-8447	90 WEST ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)207-5363	\$9,934,738 \$3,238,341 \$990,476	06/04/24 07/17/24 07/21/25	32% 33%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-25.3/0 06-1E7304		FRESNO COUNTY IN FRESNO AT MCKINLEY AVENUE PREFABRICATED BUILDING, WROUGHT IRON FENCE	CALIFORNIA TURF AND LANDSCAPING 7726 N FIRST ST STE 158 FRESNO CA 93720		\$1,470,832 \$0 \$0	08/20/24 09/18/24	0% 0%
06-FRE-41-27.0/28 06-1E7204		FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM DAKOTA AVENUE OVERCROSSING TO GETTYSBURG AVENUE OVERCROSSING WROUGHT IRON FENCE AND CONSTRUCT SOUND WAL	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076		\$2,667,995 \$2,801,228 \$0	11/16/23 12/27/23 08/16/24	25% 100%
06-FRE-41-27.4/28.5 06-0W1704 ACNH-P041-(602)E --()		IN FRESNO FROM NORTHBOUND ON-RAMP FROM ASHLAN AVE TO NORTHBOUND OFF-RAMP TO SHAW AVE CONSTRUCT AUXILIARY LANE	RNR CONSTRUCTION, INC. 8589 THYS COURT SACRAMENTO CA 95828 (916)379-0957	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$15,802,073 \$14,571,503 \$325,653	11/08/22 12/21/22 01/21/25	95% 92%
HB4N							
06-FRE-41-28.2/28.2 06-1G0904		IN FRESNO COUNTY ALONG ROUTE 41 NEAR KOCH & KOCH INC PM R28.2 AT PUMP PLANT BETWEEN SHAW AND SANTA ANA DIR'S EMERGENCY F.A. REMOVE/REPLACE PUMP AND ASSOC APPURTENANCE	13084 JOHN BAUER AVE GRASS VALLEY, CA 95945	MENGONI, MARK 3240 N MILLBROOK AVE. FRESNO, CA 93726 (559)254-4877	\$1,300,000 \$874,388 \$0	07/10/23 07/28/23 11/30/24	33% 67%
20.20.201 130							
06-FRE-99-4.9/7.2 06-0U4214		FRESNO COUNTY IN AND NEAR SELMA AND FOWLERFROM 0.4 MILE SOUTH OF SECOND STREET UNDERCROSSING TO 0.7 MILE NORTH OF FLORAL AVENUE AN REPLACE HIGHWAY PLANTING AND INSTALL IRRIG	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547		\$1,730,273 \$0 \$0	09/19/24 10/31/24	0% 0%
06-FRE-99-4.9/11.6 06-0U4204 ACNH-P099-(666)E --()		IN AND NEAR SELMA FROM 0.1 MI SOUTH OF SECOND STREET UC TO 0.5 MI NORTH OF MERCED STREET UC PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	FERNANDO DEALBA 3240 N. MILLBROOK FRESNO, CA 93726 (559)288-8603	\$66,610,467 \$62,750,437 \$363,245	02/25/21 03/18/21 01/11/25	98% 93%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-233.0/0 06-1G3504		CONSTRUCTION AND INSTALLATION OF NEW CEILING, FUME HOODS, MOTORS, DUCTS, MONITORING SYSTEM, VENT STACKS, HVAC SYSTEM, THERMOSTDIR REPAIR D06 MATERIALS LAB	GRUEN ENGINEERING, INC. 12418 GRUEN ST PACOIMA CA 91331	DE ALBA, FERNANDO 90 W ASHLAN AVE, SUITE 110 CLOVIS CA 93612 (559)288-8603	\$27,550 \$0 \$0	12/08/24 12/08/24 01/06/25	0% 0%
20.20 201131							
06-FRE-168-39.6/45.7 06-1F8204		FRESNO COUNTY IN AND NEAR SHAVER LAKE FROM 0.2 MILE WEST OF CRESSMAN ROAD TO WARBLER ROAD COLD PLANE AC PAVMT, HMA (TYPE A), PAINT TR	AGEE CONSTRUCTION CORPORATION 1039 HOBLITT AVENUE CLOVIS CA 93612	CARPENTER, JESSE 90 WEST ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)341-2795	\$2,185,983 \$2,027,854 \$0	05/10/24 06/17/24 11/21/24	100% 93%
06-FRE-180-43.5/53.6 06-1F8304		FRESNO COUNTY NEAR KERMAN FROM GOLDENROD AVENUE TO BRAWLEY AVENUE COLD PLANE AC PAVEMENT, RHMA-G AND HMA (TY	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722	MUSTAFA, HAMZA 90 W. ASHLAN SUITE 110 CLOVIS, CA 93612 (559)939-7192	\$3,714,829 \$2,139,080 \$0	06/11/24 07/19/24 11/27/24	40% 55%
06-FRE-180-54.1/56 06-342354		IN AND NEAR FRESNO FROM 0.2 MILE WEST OF BRAWLEY AVENUE TO TEILMAN AVENUE HIGHWAY PLANTING	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	DIN DADAWALLA 3240 N. MILLBROOK FRESNO, CA 93726 (559)417-5927	\$5,328,436 \$4,691,958 \$227,333	05/20/22 07/15/22 04/01/25	97% 89%
06-FRE-180-62.9/65.3 06-1A3204 HSNH-P180-(063)E --()		FRESNO COUNTY IN AND NEAR FRESNO FROM CLOVIS AVENUE OVERCROSSING TO TEMPERANCE AVENUE UNDERCROSSING REMOVE GUARDRAIL, PAVE HMA PAD AND CONSTRU	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA CA 93722	FERNANDO DEALBA 3240 N. MILLBROOK FRESNO CA 93726 (559)288-8603	\$3,898,829 \$3,956,672 \$0	03/07/23 04/20/23 06/30/24	99% 96%
HB1							
06-FRE-180-65.3/66.3 06-1E2204 HSNH-P180-(065)E --()		FRESNO COUNTY NEAR FRESNO FROM TEMPERANCE AVENUE UNDERCROSSING TO 0.1 MILE WEST OF DE WOLF AVENUE. HIGH TENSION CABLE BARRIER AND VEGETATION	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140	EDUARDO BRAVO 90 W ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)287-3316	\$1,255,555 \$228,272 \$134,421	05/03/24 06/05/24 03/12/25	12% 18%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-89.6/90.7 06-1A4604 HSNH-P180-(064)E --()		FRESNO COUNTY AT YOKUTS VALLEY FROM 0.2 MILE EAST OF GEORGE SMITH ROAD TO ELWOOD ROAD HMA (TYPE A), HMA-OGFC, CL2 AGGREGATE BASE	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722	GASHU ENQUANHONE 3240 N. MILLBROOK AVE FRESNO, CA 93726	\$2,193,473 \$2,091,192 \$0	02/09/24 03/21/24 11/19/24	87% 95%
06-FRE-198-.5/19.5 06-0X0604 ACST-S198-(077)E --()		FRESNO COUNTY AT VARIOUS LOCATIONS FROM 1.3 MILES WEST OF WARTHAN CREEK OVERCROSSING TO 1.7 MILES WEST OF FIRESTONE AVENUE REMOVE AND REPLACE CULVERTS AND CURED IN P	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. SUITE 300 ROSEVILLE CA 95661 (916)757-6400	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$8,972,350 \$0 \$0	05/08/24 06/07/24	0% 0%
06-FRE-5506-/0 06-0Y7604		FRESNO COUNTY IN FRESNO AT THE WEST AVENUE MAINTENANCE STATION 1283 NORTH WEST AVENUE AND AT THE DISTRICT OFFICE 1352 WEST OLIVE AVENUE MODIFICATION OF ELECTRICAL SYSTEM.	RADMAN ELECTRIC 25013 WHITMAN STREET #15-S HAYWARD CA 94544	MOHAMMED ALQUTAMI 90 W ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)939-8827	\$996,500 \$0 \$0	05/08/24 06/07/24	0% 0%
06-KER-5-10.2/16 06-0U5004 ACIM-005 -(4)2 --()		KERN COUNTY AT AND NEAR WHEELER RIDGE FROM GRAPEVINE UNDERCROSSING TO ROUTE 5/99 SEPARATION INDIVIDUAL SLAB REPLACEMENT (RSC) AND HMA	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361	ROBERT DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-5450	\$19,044,164 \$3,194,254 \$2,826,998	08/29/24 09/10/24 06/06/25	18% 17%
06-KER-5-86.0/8.9 06-1H3204 2020 201230		THE SCOPE OF WORK FOR THIS SOLUTION INCLUDES REPAIRS TO EXISTING DRAINAGE AND THE AGGREGATE NEEDS TO BE REMOVED, REPLACED, RESDIR' REPAIR EXISTING DRAINAGE SYSTEM AND REPAIR	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308	BURFORD, JIM 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)392-6640	\$446,000 \$73,523 \$0	10/22/24 10/24/24 01/07/25	73% 16%
06-KER-5-/4.4 06-0X3304 ACIM-005 -(4)2 --()		KERN COUNTY AT AND NEAR LEBEC FROM LOS ANGELES COUNTY LINE TO GRAPEVINE CREEK BRIDGE REPLACE ROADWAY PAVEMENT WITH HMA AND CONC	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$19,179,000 \$17,677,097 \$0	10/23/23 11/30/23 11/28/24	67% 90%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-33-40.4/59.3 06-0Y1304 ACST-S033-(094)E --()		KERN COUNTY ABOUT 8 MILES NORTH OF MCKITTRICK FROM CYMRIC WASH BRIDGE TO 0.8 MILE SOUTH OF ROUTE 46 COLD PLANE, PLACE HMA AND RHMA-G, AND REPL	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	JAKE GARCIA (559)905-1299	\$27,532,909 \$2,570,876 \$0	06/20/24 07/10/24 07/01/25	25% 9%
06-KER-46-26.1/30.2 06-442564 PLUL-6206-(031)0 --()		KERN COUNTY IN AND NEAR LOST HILLS FROM 1.3 MILES WEST OF BROWN MATERIAL ROAD TO 0.2 MILE EAST OF CALIFORNIA AQUEDUCT CONVERT 2-LANE CONVENTIONAL HIGHWAY TO A 4	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	JAKE GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)905-1299	\$25,348,003 \$24,270,356 \$0	07/17/23 08/18/23 11/29/24	81% 95%
06-KER-58-27.2/28.2 06-1F8504		KERN COUNTY IN BUTTONWILLOW FROM 0.1 MILE WEST OF BUTTONWILLOW DRIVE TO 0.6 MILE WEST OF WASCO WAY COLD PLANE AC PAVEMENT AND PLACE HMA (TYPE	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	ROBERT DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-5450	\$1,137,575 \$921,195 \$0	09/06/24 10/01/24 12/06/24	84% 81%
06-KER-58-64.4/67.3 06-0X1604 ACNH-P058-(132)E --()		KERN COUNTY NEAR EDISON FROM 0.2 MILE WEST OF TEJON HIGHWAY OVERCROSSING TO CALIENTE CREEK BRIDGE HMA (TYPE A), RHMA-G, JPCP, CRCP & HIGH SP	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6653	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$11,104,205 \$9,708,071 \$0	08/29/23 09/14/23 10/20/24	96% 88%
06-KER-58-535.0/0 06-1C8904 20.20.201 130		IN THE CITY OF BAKERSFIELD, KERN COUNTY AT VARIOUS BRIDGE LOCATIONS ON RTE 58, 99 AND 178 SECURE AND REPAIR DAMAGED ENTRY POINTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD, CA 93308 (661)426-6917	BOB DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-5450	\$4,218,000 \$2,439,882 \$45,632	12/06/21 03/13/22 06/06/25	72% 58%
06-KER-99-10.4/21.2 06-0Q9204 ACNH-P099-(660)E --()		IN AND NEAR BAKERSFIELD FROM 0.4 MI SOUTH OF OLD US-99 OVERCROSSING (S. UNION AVE.) TO 0.1 MI NORTH OF WHITE LANE OVERCROSSING PAVEMENT REHABILITATION AND IMPROVE	GRIFFITH-ATKINSON JV 3050 E. BIRCH STREET BREA CA 92821 (661)392-6640	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$55,077,105 \$55,560,357 \$0	12/08/20 12/31/20 03/19/25	98% 99%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-23.6/28.4 06-0Q2814		KERN COUNTY IN BAKERSFIELD FROM PALM AVENUE OVERCROSSING TO BEARDSLEY CANAL BRIDGE REPLACEMENT PLANTING.	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$5,477,654 \$1,781,386 \$0	02/16/23 03/15/23 11/20/24	92% 33%
06-KER-99-43.9/49.3 06-1F8604		IN KERN COUNTY IN AND NEAR MCFARLAND FROM 0.4 MILE SOUTH OF ROUTE 46/99 SEPARATION TO SHERWOOD AVENUE OVERCROSSING REPLACE PCC PANELS WITH HMA (TYPE A)	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420		\$1,374,475 \$1,125,673 \$0	05/03/24 06/12/24 11/21/24	45% 81%
06-KER-99-49.3/50.4 06-1E7804		KERN COUNTY IN MCFARLAND AND DELANO FROM 0.1 MILE SOUTH OF SHERWOOD AVENUE TO 0.1 MILE NORTH OF PERKINS AVENUE AND FROM ROUTE 155/ WROUGHT IRON FENCE, PLANTING AND IRRIGATION	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-5825	\$2,069,908 \$1,932,338 \$0	10/13/23 11/14/23 06/19/25	58% 93%
06-KER-155-54.8/59.1 06-1F9104		KERN COUNTY NEAR ALTA SIERRA AT VARIOUS LOCATIONS FROM 0.6 MILE EAST OF ALTA SIERRA ROAD TO 0.3 MILE EAST OF CALGARY DRIVE CURED IN-PLACE PIPELINER, REMOVE AND REPLA	GBA ENGINEERING, INC. 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886	BOB DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-5450	\$821,310 \$376,286 \$0	04/16/24 05/03/24 10/24/24	90% 46%
06-KER-166-17.5/0 06-0S0504		KERN COUNTY NEAR METTLER AT CALIFORNIA AQUEDUCT BRIDGE MICROPILING, STRUCTURAL CONCRETE, AND HOT	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076		\$6,483,322 \$0 \$0	08/23/24 09/10/24	0% 0%
06-KER-166-/10.2 06-0X3804 ACST-S166-(003)E --()		KERN COUNTY IN AND NEAR MARICOPA FROM SOUTH JUNCTION ROUTE 33 TO 2.3 MILES WEST OF SAN EMIGDIO CREEK BRIDGE COLD PLANE, PLACE HMA AND CONCRETE PAVEMEN	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$12,156,090 \$10,727,632 \$727,832	02/28/24 03/22/24 12/30/24	99% 86%

HA22

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-178-12.6/55.4 06-0X0804		IN KERN COUNTY AT VARIOUS LOCATIONS FROM 1.6 MI. EAST OF RANCHERIA RD. NEAR BAKERSFIELD TO VISTA GRANDE DRIVE NEAR LAKE ISABELLA REPAIR AND REPLACE CULVERTS	GENUINE ENGINEERING INC 13306 INDIAN BOW CIR CORONA CA 92883 (951)674-5000	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-5825	\$4,129,951 \$3,206,533 \$309,203	09/29/22 11/15/22 12/31/24	100% 75%
06-KER-178-13.6/24.6 06-1G1204		KERN COUNTY NEAR BAKERSFIELD FROM 1.9 MILES EAST OF COTTONWOOD CREEK BRIDGE TO 2.0 MILES WEST OF DEMOCRAT ROAD HOT MIX ASPHALT AND STRIPING.	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	BOB DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-5450	\$1,550,580 \$1,518,222 \$0	06/05/24 06/18/24 11/20/24	97% 95%
06-KER-178-20.6/21.6 06-1G3104		IN KERN COUNTY ON STATE ROUTE 178 FROM POST MILE 20.60 POST MILE 21.60 DIR'S EMERGENCY FA RETAINING WALL, SLOPE/ROADWAY REPAIRS	GENUINE, ENGINEERING 11762 DE PALMA ROAD 1C-225 CORONA, CA 92883	TRAVIS LANDAS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)401-9705	\$19,040,000 \$13,578,145 \$2,022,239	06/02/23 06/30/23 02/28/25	100% 100% OVER RUN
20.20.201 130							
06-KER-178-51.0/6.1 06-1G6104		SR 178 ELECTRICAL PULLBOXES AND IRRIGATION SR 178 ELECTRICAL PULLBOXES AND IRRIGATION	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868	DHALIWAL, AMARJIT 1824 NORRIS ROAD BAKERSFIELD CA 93308 (559)513-1469	\$446,000 \$170,296 \$2,405	08/13/24 08/23/24 12/26/24	45% 38%
20.20 201130							
06-KER-184-8.5/11.6 06-0U4304 ACNH-P184-(017)E --()		KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.1 MILE NORTH OF EDISON HIGHWAY TO 0.1 MILE NORTH OF CHASE AVENUE RESURFACE LANES AND SHOULDERS.	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$17,115,235 \$12,971,171 \$0	10/26/23 11/30/23 12/06/24	100% 75% OVER RUN
HA22							
06-KER-204-2.1/4.6 06-1E7704		KERN COUNTY IN BAKERSFIELD FROM BRUNDAGE LANE TO M STREET HMA, COLD PLANE, TRANSPORTATION ART, AND S	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-5825	\$4,360,211 \$3,481,134 \$590,704	04/18/24 05/13/24 02/10/24	50% 79%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-204-4.9/5 06-1E7004		KERN COUNTY IN BAKERSFIELD AT CHESTER AVENUE UNDERCROSSING WROUGHT IRON FENCE, ROCK BLANKET, AND TRAN	CLEAN CUT LANDSCAPE INC 1865 HERNDON AVE #K591 CLOVIS CA 93611	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-5825	\$1,870,472 \$1,835,660 \$0	02/06/24 03/05/24 12/24/24	100% 98%
06-KER-223-20.1/21.1 06-1E6704		KERN COUNTY IN ARVIN FROM 0.1 MILE WEST OFCOMANCHE DRIVE TO EL TEJON HIGHWAY PLANTING, IRRIGATION WORK AND THERMOPLASTI	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868	SAMUEL GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA93308 (559)513-1469	\$1,064,625 \$1,001,898 \$10,823	03/07/23 04/04/23 10/29/25	48% 94%
06-KIN-5-/0 06-0T0204		IN FRESNO AND KINGS COUNTIES AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	MADCO ELECTRIC, INC. 2135 E. FRONT ST. SELMA CA 93662 (559)896-5637	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$994,800 \$878,260 \$0	09/16/21 11/23/21 03/03/23	87% 88%
06-KIN-41-20.0/28.4 06-0U4604 ACNH-P041-(604)E --()		KINGS COUNTY NEAR KETTLEMAN CITY FROM 0.1 MILE SOUTH OF QUAIL AVENUE TO NEVADA AVENUE COLD CENTRAL PLANT RECYCLING, HMA AND HMA-	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	DIN DADAWALLA 3240 N. MILLBROOK FRESNO, CA 93726 (559)417-5927	\$15,516,047 \$15,036,419 \$0	06/30/23 08/11/23 11/22/24 11/22/24	100% 100% COMPLETED
06-KIN-41-28.4/40.1 06-0W8204 ACNH- P04-(606)E --()		KINGS COUNTY AT AND NEAR STRATFORD FROM NEVADA AVENUE TO ROUTE 41/198 SEPARATION COLD PLANE WITH HOT MIX ASPHALT (TYPE A) A	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	OSCAR SHERRILL 90 W. ASHLAN AVENUE, STE 110 CLOVIS, CA 93612 (559)977-6478	\$15,121,052 \$10,063,353 \$252,179	05/22/24 06/05/24 03/07/25	36% 66%
06-KIN-41-39.9/48.3 06-1F8804		KINGS COUNTY AT AND NEAR LEMOORE FROM ROUTE 41/198 SEPARATION TO FRESNO COUNTY LINE COLD PLANE, HMA PAVING, AND INDIVIDUAL CON	AGEE CONSTRUCTION CORPORATION 1039 HOBLITT AVENUE CLOVIS CA 93612	OSCAR SHERRILL 90 W. ASHLAN AVENUE, STE 110 CLOVIS, CA 93612 (559)977-6478	\$4,313,707 \$4,078,542 \$0	04/03/24 04/20/24 01/23/24	93% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-41-6.3/9.2 06-0R2104 ACNH-P041-(603)E --() HA22		MADERA COUNTY NEAR MADERA FROM 0.1 MILE NORTH OF AVENUE 15 TO 2.2 MILES NORTH OF FRIANT MADERA CANAL BRIDGE REMOVE ASPHALT PAVEMENT, REPLACE WITH HMA,	CAL VALLEY CONSTRUCTION 5125 N GATES AVE STE 102 FRESNO CA CA 93722	GILL, GURJOT (R. WILSON ARE) 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)960-9920	\$14,272,225 \$12,933,924 \$16,495	01/18/23 02/15/23 01/01/25	99% 90%
06-MAD-99-6.9/7.6 06-0V1204 ACNH-P099-(671)E --() HA21		IN MADERA COUNTY ABOUT 2 MI. SOUTH OF MADERA FROM 0.3 MI SOUTH OF COTTONWOOD CREEK TO AVENUE 12 OVERCROSSING. REPLACE 3 BRIDGES; BR. NO. 41-0065	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	GILL, GURJOT (K. AROWSEGBE) 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$22,468,076 \$17,923,496 \$415,050	06/22/22 07/20/22 01/09/25	89% 80%
06-MAD-99-/0 06-1H3504 2080 122.00		REMOVE AND REPLACE PCC WITH HMA (TYPE A) ON SR 152 (CALTRANS WILL PROVIDE THE PAVING MATERIALS AT THIS LOCATION, REMOVE AND REDIR' REMOVE AND REPLACE CONCRETE PANELS W/HMA	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478	MUSTAFA, HAMZA 90 W ASHLAN SUITE 110 CLOVIS CA 93612 (559)939-5700	\$290,000 \$0 \$0	10/23/24 11/04/24 12/04/24	0% 0%
06-MPA-41-3.1/3.1 06-1G5804 20.20.732 000		IN THE COUNTY OF MARIPOSA PM 3.1 THE FISH CAMP RESCUE BUILDING DIR ORDER EMERGENCY FA REMOVE AND REPLACE EXISTING ANTENNA POLE	AT LEE WILSON ELECTRIC P.O. BOX 250 ARROYO GRANDE CA 93421	GILL, GURJOT 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)977-0927	\$130,000 \$0 \$0	01/16/24 01/16/24 08/14/24	0% 0%
06-TUL-63-4.0/5.5 06-1F8904		TULARE COUNTY IN AND NEAR VISALIA FROM AVENUE 264 TO VISALIA PARKWAY COLD PLANE AC PAVEMENT AND PLACE HMA.	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. SUITE 300 ROSEVILLE CA 95661 (916)757-6400	MIKE GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$2,585,214 \$2,464,252 \$0	03/20/24 04/29/24 11/21/24	97% 93%
06-TUL-63-5.8/L8 06-0X7004 ACNH-P063-(023)E --() HA22		TULARE COUNTY IN VISALIA FROM 0.2 MILE SOUTH OF CALDWELL AVENUE TO ROUTE 63/198 SEPARATION COLD PLANE PAVEMENT, PLACE RHMA-G, MODIFY	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8317	\$7,733,920 \$4,598,867 \$278,161	09/21/23 12/01/23 02/19/25	76% 59%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-63-21.7/24.3 06-1E8004		TULARE COUNTY IN CUTLER AND OROSI FROM 0.1MILE SOUTH OF AVENUE 402 TO AVENUE 422 PLACE SLURRY SEAL, THERMOPLASTIC TRAFFIC S	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691 (916)373-1500	MIKE GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$1,491,005 \$1,267,406 \$114,455	10/10/23 10/31/23 12/20/24	100% 87%
06-TUL-99-9.8/40.7 06-1E6904		TULARE COUNTY IN AND NEAR TEVISTON AT MARINA LANDSCAPE INC. VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF AVENUE 76 TO 0.1 MILE SOUTH OF BETTY DRIVE LANDSCAPE PLANTING, IRRIGATION, AND PLANT	ORANGE CA 92868 (714)939-6600	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$569,320 \$499,556 \$8,740	02/06/23 03/03/23 12/31/25	53% 88%
06-TUL-99-20.8/53.1 06-0X2504 PTNH-P099-(691)E --()		TULARE COUNTY AT VARIOUS LOCATIONS FROM 1.4 MILES NORTH OF AVENUE 152 OVERCROSSING TO 0.7 MILE SOUTH OF MENDOCINO AVENUE OVERCROSSING REPAIR AND REPLACE CULVERTS AND INSTALL CU	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076		\$2,117,804 \$0 \$0	11/12/24 12/10/24	0% 0%
06-TUL-99-26.3/27.6 06-0U8804 ILDL-6206-(033)0 --()		TULARE COUNTY IN TULARE FROM 0.9 MILE NORTH OF AVENUE 200 OVERCROSSING TO PAIGE ROAD OVERCROSSING CONSTRUCT INTERCHANGE.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$46,164,363 \$12,303,747 \$1,121,266	01/23/23 02/17/23 11/24/25	53% 27%
06-TUL-99-27.6/30.6 06-0W9104 ACNH-P099-(687)E --()		TULARE COUNTY IN AND NEAR TULARE FROM PAIGE AVENUE OVERCROSSING TO PROSPERITY AVENUE OVERCROSSING. HMA, RHMA-G, JOINTED PLAIN CONC PVMT (RSC)	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076		\$21,213,662 \$0 \$0	09/16/24 10/01/24	0% 0%
06-TUL-99-30.2/35.2 06-360304		TULARE COUNTY IN AND NEAR TULARE FROM 0.4 MILE SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 1.2 MILES SOUTH OF AVENUE 280 OVERCROSS INSTALL IRRIGATION SYSTEM AND PLANTING.	EMPIRE LANDSCAPING INC. 26945 COUNTY ROAD 97D DAVIS CA 95616	AMIR ZAMANIAN 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)250-8186	\$2,431,750 \$4,036 \$0	05/03/24 05/17/24 03/19/25	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-30.6/35.2 06-360244 ACNH-P099-(665)E --()		ON ROUTE 99 IN TULARE COUNTY NEAR TULARE FROM PROSPERITY AVE TO 1.2 MILES SOUTH OF AVENUE 280 OVERCROSSING (BR NO. 46-0195) 4F TO 6F	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	HUERTA JAVIER 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$56,001,840 \$51,563,425 \$997,167	04/26/21 06/11/21 01/01/25	94% 89%
HE13							
06-TUL-99-51.8/53.9 06-0V7604 CNHG-P099-(673)E --()		TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM DODGE AVENUE OVERCROSSING TO 0.7 MILE NORTH OF MENDOCINO AVENUE OVERCROSSING UPGRADE WATER AND WASTEWATER SYSTEMS AT RO	TSI ENGINEERING, INC. 4600 ROSEVILLE RD SUITE 140 NORTH HIGHLANDS CA 95660 (916)886-9066	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA, CA 93291 (661)303-4187	\$7,138,877 \$5,742,862 \$509,914	05/23/23 06/26/23 02/14/25	86% 80%
06-TUL-99-227.0/0 06-1H6104		BLAST CLEAN THE EXISTING COLUMNS OF BENTS 2 AND 3, AND ENCASE IN REINFORCED CONCRETE.RSP PROTECTION AND CLEARING AND GRUBBING DIR BLAST CLEAN THE EXISTING COLUMNS OF BENTS	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	ZAMANIAN, AMIR 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)250-8186	\$1,512,000 \$0 \$0	12/02/24 12/03/24 03/14/25	0% 0%
20.20 201130							
06-TUL-99-234.0/23.4 06-1H3404		REMOVE UNSOUND CONCRETE, CLEAN REBAR AS NECESSARY AND PATCH GIRDER 3 IN SPAN 2 WITAN ADEQUATE STRUCTURAL MATERIAL DIR'S ORDER EME REPAIR CONCRETE GIRDERS	YARB'S GRADING AND PAVING PO BOX 87 FOWLER CA 93625	ZAMANIAN, AMIR 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)250-8186	\$5,255,000 \$592,421 \$0	09/10/24 10/22/24 03/27/25	35% 11%
20.20 201130							
06-TUL-190-32.8/0 06-1F2004		TULARE COUNTY NEAR SPRINGVILLE AT NORTH FORK TULE RIVER BRIDGE AND AT NORTH FORK MIDDLE FORK TULE RIVER BRIDGE PLACE POLYESTER CONCRETE OVERLAY, EPOXY IN	T.P.A. CONSTRUCTION, INC. 1770 BOOTH ROAD ROSEVILLE CA 95747		\$541,053 \$532,136 \$252,367	04/05/24 06/07/24 01/07/25	100% 94%
							OVER RUN
06-TUL-190-38.0/57 06-1F6904		IN TULARE COUNTY EAST OF SPRINGVILLE FROM PM 39.00 TO 47.00 DIR EMERGENCY FA REPAIR STORM DAMAGE ON HWY 190	CCFG CONSTRUCTION 17750 WARDS FERRY ROAD SONORA, CA 95370 (209)743-4911	HUERTA, JAVIER 8530 ROOSEVELT AVE VISALIA, CA 93291 (559)286-7590	\$52,750,000 \$45,825,584 \$3,782,197	02/13/23 02/13/23 11/18/24	97% 87%

20.20.201
130

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-198-1.6/43.9 06-0X2604 ACNH-P198-(082)E --()		TULARE COUNTY IN AND NEAR VISALIA AT VARIOUS LOCATIONS FROM 1.6 MILES EAST OF KINGS COUNTY LINE TO 0.2 MILE WEST OF SEQUOIA NATION REMOVE, INSTALL, AND REPAIR DRAINAGE FACIL	TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864 (916)757-6400	MICHAEL R GARRETT 8530 W. ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$12,142,114 \$3,061,372 \$490,800	03/13/24 05/13/24 10/24/25	25% 25%
06-TUL-198-11.6/11.9 06-0W90U4 ACNH-P216-(007)E --()		TULARE COUNTY IN AND NEAR VISALIA ON ROUTE216 FROM 0.2 MILE SOUTH OF LOVERS LANE UNDERCROSSING TO 0.2 MILE EAST OF MCAULIFFSTREET HMA AND MODIFYING SIGNAL AND LIGHTING SYST	TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864 (916)484-3011	MIKE GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$24,704,119 \$0 \$0	08/29/24 09/13/24	0% 0%
06-TUL-201-/4.9 06-1A5404 SSTG-S201-(002)E --()		TULARE COUNTY NEAR KINGSBURG FROM FRESNO COUNTY LINE TO ROAD 56 INSTALL RUMBLE STRIP, PAVEMENT DELINEATION	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$700,575 \$483,132 \$0	08/04/23 09/01/23 08/07/24	59% 67%
HB1 06-VAR-33-69.4/70.9 06-1E7104		FRESNO COUNTY AT VARIOUS LOCATIONS PLANTING, IRRIGATION WORK AND MINOR HOT MI	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	DIN DADAWALLA 90 W ASHLAN AVENUE, STE 110 CLOVIS, CA 93612 (559)417-5927	\$1,158,695 \$897,448 \$6,711	08/25/23 10/11/23 05/23/24	19% 77%
06-VAR--/0 06-0W9704 ACNH-P099-(684)E --()		FRESNO COUNTY AT VARIOUS LOCATIONS PLANTING, MAINTAINING EXISTING PLANTING AR	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	FERNANDO DE ALBA 90 W. ASHLAN AVE, SUITE#110 CLOVIS, CA 93612 (559)288-8603	\$13,156,999 \$3,775,860 \$687,759	02/23/24 05/15/24 09/28/26	7% 29%

Totals: Authorized Final Amt: \$734,291,532 Completed to Date: \$491,525,192 Work This Month: \$19,051,597

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-0-/0 07-2XL604		LA-VAR CONSTRUCT HARDENED FENCE & GATES. CONSTRUCT HARDSCAPE AT VARIOUS LOCATIONS IN LA COUNTY DIR'S EMERGENCY FORCE ACCOUNT	IBARRA GENERAL ENGINEERING INCARABE, JEROME 4325 TYROLITE ST RIVERSIDE CA 92509	13230 FIRESTONE BLVD SANTA FE SPRINGS CA 90670 (562)345-3125	\$1,902,500 \$1,302,171 \$0	01/12/24 04/26/24 11/21/24 12/12/24	100% 100% COMPLETED
20.20 201130							
07-LA-1-1.4/7.3 07-2XM204		VEN-1 PROTECT THE ROADWAY FROM EROSION DUETO STORM SURGE & HIGH TIDES, REPLACE & RE-CONSTRUCT RSP, RECONSTRUCT RIGHT SHOULDER DIR' REPLACE RSP	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO CA 95838	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91320 (805)857-7070	\$10,032,200 \$5,459,325 \$0	02/06/24 03/07/24 03/15/25	87% 54%
20.20 201130							
07-LA-1-4.8/6.6 07-352004		IN LONG BEACH, FROM STANLEY AVENUE TO CEDAR AVENUE (5.761), AND AT CEDAR AVE (6.591) UPGRADE TRAFFIC SIGNALS AND ADA	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET RIVERSIDE CA 92504 (951)710-1000	TON, THANG 18000 STUDEBAKER RD., STE 360 CERRITOS, CA 90703 (310)261-8467	\$2,780,760 \$1,481,825 \$293,989	11/07/22 11/21/22 03/28/25	100% 53% OVER RUN
07-LA-1-10.4/10.4 07-4V2104		IN LOS ANGELES COUNTY AT BROAD AVENUE MODIFYING SIGNAL AND LIGHTING.	SERVITEK ELECTRIC, INC. 385 S LEMON AVE #243 WALNUT CA 91789 (626)227-1650	TON, THANG 18000 STUDEBAKER RD. SUITE 360 CERRITOS, CA 90703 (562)916-7962	\$702,457 \$3,000 \$0	03/01/23 08/11/23 05/30/25	9% 0%
HB4N							
07-LA-1-32.7/32.7 07-359504 HSNH-P001-(687)E --()		IN LOS ANGELES COUNTY, IN LOS ANGELES AT CALIFORNIA AVENUE MODIFY EXISTING TRAFFIC SIGNAL	CROSTOWN ELECTRICAL & DATA 5454 DIAZ ST IRWINDALE CA 91706 (626)813-6693	SHIN, FRANK 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,023,867 \$868,019 \$0	11/01/22 11/18/22 03/22/25	61% 84%
HB1							
07-LA-1-35.5/62.8 07-2XL404		CITIES OF LA, MALIBU & UNINCORPORATED AREAS OF LA FROM MCCLURE TUNNEL TO LA/VENTURA COUNTY LINE-CONSTRUCT TRAFFIC SAFETY DEVICDIR'S E CONSTRUCT TRAFFIC SAFETY DEVICES	INTERSTATE CIVIL CONSTRUCTION P.O. BOX 2819 WRIGHTWOOD, CA 92397	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$4,630,600 \$3,707,403 \$0	12/13/23 01/24/24 04/30/25	96% 80%
HM 1+420.80							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-37.7/62.9 07-313504 ACNH-P001-(689)E --() HA22		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF TEMESCAL CANYON ROAD TO 0.1 MILE NORTH OF TONGA STREE REMOVE AND CONSTRUCT BRIDGE AND CULVERTS.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)612-859	LEON, DAN 12975 W CULVER BLVD LOS ANGELES CA 90066 (562)572-5852	\$26,986,136 \$9,508,949 \$277,500	07/20/23 09/01/23 08/11/25	61% 35%
07-LA-1-40.0/40.5 07-2XE004		IN LA COUNTY SOUTHBOUND PCH LA-1 TO REPAIRSLOPES,DAMAGED CROSS DRAINS,RECONSTRUCT RSP & PLACE GEOFABRIC DUE TO WINTER STORMSDIR'S STORM DAMAGE REPAIR	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK, CA 91706	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$13,890,000 \$938,409 \$0	01/12/23 02/27/23 08/19/25	77% 7%
20.XX 201130							
07-LA-1-44.1/58.5 07-2XG04		LA COUNTY ON LA-1 PCH IN CITY OF MALIBU REMOVE LANDSLIDE & STOCKPILD DEBRIS,REPAIRERODED SLOPE AREAS,CLEAN DS DUE TO STORMS DIR'S REPAIR & CLEAN DEBRIS FROM STORM DAMAGE	PTM GENERAL ENGINEERING SERVCSSHIN, FRANK 5942 ACORN STREET RIVERSIDE, CA 92504	12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$2,030,000 \$1,590,916 \$0	05/10/23 06/27/23 03/22/25	94% 78%
20.XX 201130							
07-LA-1-45.6/45.9 07-4V3804 SNHG-P001-(698)E --()		LOS ANGELES COUNTY IN MALIBU FROM 0.6 MILE NORTH OF CARBON CANYON ROAD TO 0.5 MILE SOUTH OF SWEETWATER CANYON ROAD CONVERT CONTINUOUS YELLOW FLASHING BEACON	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET IRWINDALE CA 91706	LEON, DAN	\$902,533 \$0 \$0	06/27/24 07/17/24 06/02/25	0% 0%
07-LA-1-50.4/50.7 07-2XM904		LA COUNTY IN CITY OF MALIBU LA-1 PCH NORTHOF CORRAL CANYON RD TO CLEAR ROADWAY OF MUDSLIDE, REPAIR SLOPE & EXISTING KRAIL DIR'S EM REPAIR MUDSLIDE DAMAGE DUE TO RAINSTORMS	PTM GENERAL ENGINEERING SERVICSHIN, FRANK 5942 ACORN STREET RIVERSIDE, CA 92504	12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$695,000 \$632,759 \$0	02/21/24 03/29/24 02/07/25	87% 91%
20.XX 201130							
07-LA-1-56.5/56.9 07-291404 ACST-P001-(674)E --() HA21		IN LOS ANGELES COUNTY IN MALIBU FROM GUERNSEY AVE TO TRANCAS CANYON ROAD BRIDGE REPLACEMENT	STACY AND WITBECK, INC. 2800 HARBOR BAY PARKWAY ALAMEDA CA 94502 (510)748-1870	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$16,742,964 \$14,155,510 \$522,048	02/18/21 03/09/21 12/31/25	40% 84%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-352.0/44.1 07-2XG804		IN LA COUNTY ON PCH LA-1 IN CITIES OF DRILL TECH DRILLING & SHORING MALIBU,PACIFIC PALISADES&SANTA MONICA DBA APEX ROCKFALL MITIGATION TO REMOVE DEBRIS&REPAIR DRAPERY PROTECT SYSTMDIR'S EME REPAIR/REPLACE SLOPE PROTECTION SYSTEM	2200 WYMORE WAY ANTIOCH, CA 94509	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$2,960,000 \$1,151,880 \$0	04/26/23 06/06/23 03/31/25	100% 39% OVER RUN
20.XX 201130							
07-LA-1-388.0/40.4 07-2XP704		IN LA COUNTY,CITY OF LA PCH LA-1@ TRAMONTOSLIDE AREA TO REALIGN PAVEMENT DELINEATION& PAVE SHOULDER AS NECESSARY DIR'S EMERGENCY PAVEMENT DELINEATION REALIGNMENT LA-1	INTERSTATE CIVIL CONSTRUCTION PO BOX 2819 WRIGHTWOOD, CA 92397	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066 (213)393-9051	\$2,116,000 \$1,441,191 \$0	05/25/24 07/02/24 02/05/25	22% 68%
20.XX 201130							
07-LA-1-/18 07-321604 ACNH-P001-(692)E --()		LOS ANGELES COUNTY FROM STUDEBAKER ROAD TOPASEO DE LAS DELICIAS COLD PLANE AC AND OVERLAY AC PAVEMENT AND	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (562)860-5963	\$48,385,898 \$7,757,854 \$2,199,196	12/20/23 01/23/24 07/02/26	27% 16%
HA22							
07-LA-2-2.3/14.2 07-333604 ACST-P002-(043)E --()		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM CENTINELA AVENUE TOGLENDALE BOULEVARD UNDERCROSSING COLD PLANE AC, PLACE HMA, REPLACE CURB RAM	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821	TOUOUNCHIAN, SAM	\$49,868,999 \$0 \$0	11/26/24 12/17/24	0% 0%
07-LA-2-15.0/57.5 07-355404		LOS ANGELES COUNTY ON ROUTE 2 FROM 1.0 MILE NORTH OF CLIFFORD STREET TO MOUNT WATERMAN SKI LIFTS AND ON ROUTE 210 FROM 0.5 MILE EA REPLACE AND INSTALL DRAINAGE SYSTEM, AND P	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$6,132,692 \$1,579,364 \$343,301	01/30/24 02/28/24 08/08/25	42% 26%
HA22							
07-LA-2-15.1/15.3 07-351304 ACNH-X037-(235)E --()		LOS ANGELES COUNTY AT ROUTE 2/5 SEPARATION SEISMIC RETROFIT AND GUARDRAIL UPGRADE.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	TOUOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE# 310 BURBANK, CA 91502 (310)345-6201	\$6,924,734 \$1,191,848 \$8,500	01/16/24 02/16/24 08/19/25	37% 17%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-15.8/15.8 07-2XK404		LA COUNTY, CITY OF LA ON LA-2 @TAYLOR YARDOVERHEARD BR#53-1039 TO REPAIR/REPLACE FIRE DAMAGED BRACES,GIRDERS&CONSTRUCT FENCDIR'S E REPAIR BRIDGE DAMAGE DUE TO FIRE	STACY AND WITBECK INC 2800 HARBOR BAY PARKWAY ALAMEDA, CA 94502	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD BURBANK, CA 91502 (310)345-6201	\$2,842,100 \$1,183,838 \$0	10/13/23 02/23/24 03/05/25	30% 42%
20.XX 201130							
07-LA-2-46.0/64.1 07-0W4304		LOS ANGELES COUNTY FROM 1.5 MILES WEST OF CHARLTON ROAD TO ROUTE 39 AND FROM 3.7 MILES WEST OF BIG ROCK CREEK ROAD TO SAN BERNARDI COLD PLANE THE ROADWAY AND OVERLAY WITH RH	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691	TRAN, DANGLONG 2090 FERN LN GLENDALE, CA 91208 (818)482-9304	\$5,227,080 \$4,458,305 \$0	06/21/24 07/26/24 01/28/25	78% 84%
07-LA-2-65.2/66.4 07-2XA604		IN UNINCORPORATED AREA OF LA COUNTY IN THEANGELES NATIONAL FOREST ON LA-2 TO REPAIR & RECONSTRUCT DAMAGED SIDE SLOPES,BERMS DIR'S REPAIR SLOPES DUE TO STORM DAMAGE	SGV ENTERPRISES INC 615 LAS TUNAS DR STE J ARCADIA, CA 91007	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$8,585,000 \$4,165,380 \$0	12/16/22 02/10/23 06/30/25	50% 49%
20.XX 201130							
07-LA-2-68.1/82.1 07-349004		LOS ANGELES COUNTY FROM STONE BRIDGE TO SAN BERNARDINO COUNTY LINE REPLACE CULVERT AND INSTALL CURED-IN-PLACE	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$1,370,000 \$564,614 \$0	11/15/23 12/13/23 03/12/25	59% 41%
HA22							
07-LA-5-1.7/1.7 07-325704		IN SANTA FE SPRINGS AT 14044 DRIVE ADJACENT TO I-5 BETWEEN VALLEY VIEW AVE AND ALONDRA BOULEVARD. CONSTRUCT SOUTHERN REGIONAL	FREEMAN SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN IRVINE CA 92618 (949)299-1400	FREMPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (562)345-9865	\$20,303,535 \$19,091,141 \$0	05/07/19 06/07/19 12/31/23	63% 94%
07-LA-5-6.6/13.1 07-357304 ACIM-0052-(037)E --()		LOS ANGELES COUNTY IN SANTA FE SPRINGS, DOWNEY AND CITY OF COMMERCE FROM 0.2 MILE SOUTH OF ROUTE 5/605 SEPARATION TO 0.1 MILE NORT REPAIR CONCRETE SLABS AND MEDIAN BARRIER,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	OREGEL, MARTIN 4281 KATELLA AVE #221 LOS ALAMITOS, CA 90720 (213)330-6640	\$23,302,149 \$7,575,658 \$197,990	04/27/23 05/22/23 06/02/25	64% 32%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-8.2/8.2 07-4V3004		LOS ANGELES COUNTY IN DOWNEY AT ROUTE 5/19SEPARATION UPGRADE TRAFFIC SIGNAL AND LIGHTING.	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA CA 92509	FREMONG, SAMUEL 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-9865	\$373,000 \$5,250 \$0	06/16/22 06/30/22 02/18/25	2% 1%
HB4N							
07-LA-5-15.1/22.9 07-333004 ACNH-X037-(230)E --()		IN THE CITY OF LOS ANGELES, FROM CALZONA STREET TO 0.1 MILE SOUTH OF FLETCHER DRIVE; ALSO ON ROUTE 2 AT 0.1 MILE SOUTH OF ROUTE 13 SAFETY, MOBILITY, TSM, ROADSIDE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	ARABE, JEROME 13230 FIRESTONE BLVD. STE A2 SANTA FE SPRING, CA 90670 (619)633-0116	\$11,857,030 \$11,198,440 \$171,300	10/20/22 11/15/22 05/29/25	79% 94%
HB4N							
07-LA-5-16.0/17.3 07-2XJ004		IN LA COUNTY@ ELA INTERCHANGE ROUTES 5,10,60 & 101 TO RESTORE/REPAIR HIGHWAY LIGHTNG& ASSOCIATED RDWY ELECTRICAL &COMM SYSTEMSDIR' RESTORE/REPAIR FIBER OPTIC THEFT DAMAGE	DBX INC 42024 AVENIDA ALVARADO STE A TEMECULA, CA 92590 (951)296-9909	PHAM, RYAN 1041 W BADILLO SUITE 112 COVINA, CA 91722 (213)793-7193	\$4,065,000 \$3,710,713 \$0	06/12/23 07/18/23 12/24/24	100% 91% OVER RUN
20.XX 201130							
07-LA-5-17.9/18 07-351804 CIMG-005 -(130)E --()		IN THE CITY OF LOS ANGELES AT INTERSECTION OF I-5 AND CESAR CHAVEZ AVENUE. UPGRADE TRAFFIC SIGNALS AND CURB	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET RIVERSIDE CA 92504 (951)710-1000	PHAM, RYAN 1041 W BADILLO STE, 112 COVINA, CA 91722 (213)793-7193	\$789,737 \$745,353 \$0	12/22/21 01/20/22 11/22/24 11/22/24	99% 93% COMPLETED
07-LA-5-19.7/36 07-324904		IN THE CITY OF LOS ANGELES AT HUMBOLDT STREET, GLENDALE BOULEVARD, AND SHELDON STREET UPGRADE PUMP PLANTS	STACY AND WITBECK, INC. 2800 HARBOR BAY PARKWAY ALAMEDA CA 94502 (510)748-1870	TOUTOUNCHIAN, SAM 601 S. GLENOAKS BLVD #310 BURBANK, CA 91502 (310)345-6201	\$5,765,562 \$5,670,706 \$272,710	04/21/22 06/10/22 01/06/25	87% 91%
HA22							
07-LA-5-23.2/36.3 07-344204 ACIM-X037-(234)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT GSRDS, MVPS, AND BIOSWALES.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$5,067,414 \$1,305,849 \$311,195	06/13/24 07/12/24 09/01/26	14% 26%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Accepted	%Time % Work Message
07-LA-5-31.8/42.6 07-0W1004		IN LOS ANGELES COUNTY IN LOS ANGELES FROM COHASSET STREET UNDER- CROSSING TO ROXFORD STREET UNDER- CROSSING REPLACE PCC SLABS,GRIND PCC	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	TOUTOUNCHIAN, SAM 601 S. GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (818)333-9876	\$8,479,854 \$8,266,305 \$0	06/28/22 07/11/22 12/27/24	96% 94%
HM1							
07-LA-5-33.1/39.1 07-384404		LA CO. ROUTE 5 BETWEEN PM 33.1 AND PM 39.1 CLEAN CA BEAUTIFICATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$5,229,686 \$4,808,354 \$7,545	07/06/22 08/25/22 04/09/27	32% 91%
07-LA-5-59.5/67.9 07-323404 ACIM-0053-(074)E --()		AT VALENCIA AND CASTAIC, FROM LAKE HUGHES ROAD UNDERCROSSING TO 1.9 MILES NORTH OF TEMPLIN HIGHWAY. REPLACE SLABS, UPGRADE DRAINAGE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	OSORIO, OSCAR 25061 WEST AVE STANFORD STE 70 VALENCIA, CA 91355 (213)792-5518	\$25,877,042 \$20,286,554 \$751,797	02/25/22 03/30/22 03/04/25	56% 77%
HA22							
07-LA-5-60.0/75 07-352304 PTIM-0053-(113)E --()		LOS ANGELES COUNTY IN AND NEAR CASTAIC FROM 0.5 MILE NORTH OF LAKE HUGHES ROAD TO 0.5 MILE NORTH OF VISTA DEL LAGO ROAD REPLACE DRAINAGE SYSTEMS, INSTALL GSRD, AN	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	OSORIO, OSCAR 25061 W AVE STANFORD #70 VALENCIA CA 91355 (213)792-5518	\$6,993,777 \$2,627,750 \$486,790	06/03/24 06/20/24 11/04/25	12% 38%
07-LA-5-66.3/67.3 07-2XG504		HEAVY RAINS FROM STORMS SATURATED SLOPES ALONG LA-5.RECONSTRUCT AND REBUILD SLOPE NEEDED. DIR'S EMEREGNCY FORCE ACCOUNT	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA CA 92335	SALMAN, RIDWAN 25061 WEST AVE STANFORD STE 70 VALENCIA CA 91355 (213)505-0610	\$14,385,000 \$10,410,435 \$0	03/27/23 04/20/23 02/28/25	100% 72% OVER RUN
20.20 201130							
07-LA-5-287.0/28.7 07-2XF204		LA COUNTY IN CITY OF BURBANK @ELECTRICAL MAINTNCE STATION TO REPAIR LEAKS,DEMOLISH & REPAIR METAL ROOF&WATERPROOF EXTERIORS DIR'S REPAIR BURBANK ELECTRICAL MAINT.STATION	NCM SOLUTIONS INC 745 E CALABRIA DR GLENDDORA, CA 91741	TOUTOUNCHIAN, SAM 601 S. GLENOAKS SUITE 310 BURBANK, CA 95102 (310)345-6204	\$550,000 \$330,935 \$0	04/18/24 05/21/24 12/22/24	100% 60% OVER RUN
20.80 524.00							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
07-LA-10-14.5/17.4 07-2XL304		CITY OF LA LA-10 SANTAMONICA VIADUCT BR # 53-1301 & LA-5 @SHELDON ST TO REMOVE HAZ WASTE MTRLS &PROVIDE SECURITY MONITORING DIR'S REPAIR & INSTALL SECURITY MONITORING	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$11,483,700 \$1,453,801 \$0	11/18/23 02/23/24 01/30/25	100% 13% OVER RUN
20.XX 201130							
07-LA-10-15.6/17.6 07-2XK704		CITY OF LA @VAR ON&OFFRAMPS CITY OF SANTA MONICA VIADUCT BR#53-1301 LA-10 TO LA STRERECONSTRUCT BRIDGE RAILING & POSTS DIR'S EMERG REPLACE/RECONSTRUCT METAL BRDG BARRIERRAIL	AZ CONSTRUCTION INC DBA ACE FENCE COMPANY 727 GLENDORA AVE LA PUENTE, CA 91744	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$2,365,700 \$1,740,958 \$0	11/17/23 02/21/24 10/21/24 11/21/24	100% 100% COMPLETED
20.XX 201130							
07-LA-10-17.0/17.7 07-2XL004		IN LA COUNTY CITY OF LA ON LA-10 FROM 15THST&ALAMEDA ST TO SANTA FE AVENU BR#53-1301REMOVE & CLEANUP BURN SITE & FIRE DEBRIS DIR'S CLEANUP DEBRIS DUE TO FIRE	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$6,405,000 \$4,546,219 \$0	11/11/23 12/06/23 01/30/25	100% 100% OVER RUN
20.XX 201103							
07-LA-10-17.0/17.7 07-2XL104		LA COUNTY IN CITY OF LA ON LA-10 FROM 15TH&ALAMEDA ST TO SANTA FE AVE BRDG#53-1301 TEMPORARY SHORING TO FIRE DAMAGED COLUMNS DIR'S PROVIDE SHORING TO FIRE DMAGED BRDG COLUMN	SECURITY PAVING COMPANY INC 3075 TOWNSGATE RD STE 200 WESTLAKE VILLAGE, CA 91361	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$14,905,000 \$13,587,994 \$0	11/11/23 12/07/23 01/30/25	100% 91% OVER RUN
20.XX 201130							
07-LA-10-18.8/20.5 07-386004		LOS ANGELES COUNTY IN AND NEAR LOS ANGELESFROM 0.3 MILE EAST OF STATE STREET OVERCROSSING TO 0.3 MILE WEST OF EASTERN AVENUE OVERC ROCK BLANKET, PLANT ESTABLISHMENT WORK AND	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364	CHAN, JACKY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)269-1682	\$1,367,436 \$1,246,296 \$580	03/13/23 04/28/23 12/01/25	0% 0% PLANT EST SATIS
07-LA-10-19.5/29.5 07-0W3304		LOS ANGELES COUNTY FROM EVERGREEN AVENUE PEDESTRIAN OVERCROSSING IN LOS ANGELES TO VALLEY BOULEVARD UNDERCROSSING IN EL MONTE DIGOUTS, SLURRY SEAL, COLD PLANE OVERLAY,	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (213)308-2033	\$9,434,618 \$8,622,960 \$0	03/13/23 04/10/23 01/10/25	99% 88%
HM							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-22.0/30.8 07-330304 HSIM-0101-(857)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.6 MILE EAST OF ROUTE 710/10 SEPARATION TO 0.3 MILE WEST OF ROUTE 10/605 SEPARATION	FEC FUTURE CONTRACTORS AND ENGINEERS INC 184 TECHNOLOGY DRIVE, SUITE 200 IRVINE CA 92618 (949)328-9758	HERRERA, EDGAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (310)609-0364	\$6,927,533 \$4,841,741 \$493,898	10/09/23 10/31/23 04/07/25	69% 69%
07-LA-10-28.2/31 07-328304		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INEL MONTE AND BALDWIN PARK INC. FROM RIO HONDO BRIDGE TO SAN GABRIEL RIVER BRIDGE	BEADOR CONSTRUCTION COMPANY, 2900 BRISTOL STREET D204 COSTA MESA, CA 92626	HONG, HAI 1041 W BADILLO ST#112 COVINA, CA 91722 (951)232-3742	\$5,978,690 \$4,339,231 \$15,000	09/26/23 10/18/23 08/19/25	59% 72%
07-LA-10-28.3/28.3 07-316804		LOS ANGELES COUNTY IN EL MONTE AT THE RIO HONDO BUSWAY BRIDGE	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	CHAN, JACKY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)216-4198	\$5,304,693 \$2,449,060 \$22,000	01/26/24 02/14/24 03/26/24	29% 46%
07-LA-10-28.5/30.8 07-398404		LOS ANGELES COUNTY IN EL MONTE 0.2 MILE WEST OF SANTA ANITA AVENUE UNDERCROSSING TO THE SAN GABRIEL RIVER	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	NGO, JASON 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)792-4801	\$999,331 \$0 \$0	08/30/24 10/23/24 01/01/26	0% 0%
07-LA-10-78.0/9.3 07-2XP804		LA-10 REMOVE CONCRETE SLABS, FILL VOIDS W-ITH SLURRY, RECONSTRUCT HMA SHOULDER, RECO-NSTRUCT SIDE SLOPES, CONSTRUCT HANDSCAPE. DIR'	FLO CONCRETE 902 S VANHORN AVE WEST COVINA, CA 91790	TOUTOUNCHIAN, SAM 601 SOUTH GLENOAKS BLVD BURBANK CA, 91502 (310)345-6201	\$1,549,800 \$243,224 \$0	09/09/24 09/13/24 02/28/25	35% 16%
07-LA-14-29.0/29.5 07-339604 ACNH-P014-(107)E --()		IN SANTA CLARITA FROM 0.9 MILE NORTH OF PLACERITA CANYON ROAD TO 0.2 MILE SOUTH OF GOLDEN VALLEY ROAD	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE SANTA ANA CA 92704 (714)540-5351	MOHSENZADEH, ALI 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (818)746-0669	\$16,229,622 \$15,090,900 \$73,300	07/06/22 08/01/22 04/20/26	48% 92%

HA42

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-14-60.7/77 07-316004		IN PALMDALE AND LANCASTER, FROM TECHNOLOGY DRIVE UNDERCROSSING TO AVENUE A OVERCROSSING RECONSTRUCT PAVEMENT STRUCTURAL	GUY F. ATKINSON 18201 VON KARMAN AVENUE IRVINE CA 92612 (949)855-9755	SHIH, JAMES 39115 TRADE CENTER DR STE, 210 PALMDALE, CA 95331 (213)793-7522	\$167,523,357 \$83,316,421 \$5,934,931	02/07/23 03/03/23 05/15/26	51% 50%
H							
07-LA-23-1.1/8.4 07-2XE604		LA-23 TO VEN-23 REMOVE MUD AND DEBRIS OFF THE ROADWAY. REPAIR AND PROTECT DAMAGED SLOPES/ DRAINAGE/CURB/ GUTTERS/ ROAD SIGNS DIR'S REPAIR ROADWAY DAMAGE	PETERSON-CHASE GEN ENGINEERINGCONSTRUCTION INC 16351 CONSTRUCTION CIR WEST IRVINE CA 92606 (949)252-0441	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91320 (213)507-7938	\$2,695,000 \$2,691,563 \$0	01/26/23 03/30/23 12/30/24	100% 99% OVER RUN
20.20 201130							
07-LA-23-/0 07-2XK004		LA 0.0 - VEN 3.3 TO CLEAN DEBRIS, REPAIR ERODED SLOPES, REPAVE DAMAGED ROADWAY, REPLACE DAMAGED DRAINAGE SYSTEM AND HEADWALLSDIR'S REPAIR ERODED SLOPES	SUMMER CONSTRUCTION, INC. P.O. BOX 30 SANTA PAULA, CA 93061 (805)933-9364	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$2,609,300 \$281,977 \$0	08/20/24 09/12/24 12/30/24	46% 11%
20.20 201130							
07-LA-23-/8.9 07-0W4104		LOS ANGELES COUNTY IN AND NEAR MALIBU AND WESTLAKE VILLAGE FROM ROUTE 1 TO VENTURA COUNTY LINE APPLY SLURRY SEAL AND INSTALL THERMOPLASTI	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	SINGH, RANJIT 1525 RANCHO CONEJO, STE 102 THOUSAND OAKS, CA 91320 (213)330-6650	\$2,372,011 \$2,236,581 \$70,633	06/19/23 07/24/23 01/31/25	99% 94%
HM1							
07-LA-27-1.0/10.6 07-2XG304		IN LA COUNTY ON LA-27 AROUND TOPANGA CANYNIN SANTA MONICA MTS NORTH OF PCH TO REMOVE LANDSLIDE DEBRIS&REPAIR SLOPE DAMAGE&DRAIN DIR'S REPAIR SLIDE DAMAGE & DRAINAGE SYSTEM	STACY AND WITBECK INC 2800 HARBOR BAY PARKWAY ALAMEDA, CA 94502	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$3,285,000 \$1,321,502 \$0	03/30/23 05/22/23 03/31/25	96% 40%
20.XX 201130							
07-LA-27-/5 07-2XN904		IN LA COUNTY ON LA-27 PM 0.0 TO 5.0 STABILIZE/REPAIR VAR SLOPE LOCATION REPAIR ERODED CONCRT RSP DUE TO HEAVY STORMS DIR'S EMERGENC REPAIR SLOPE DUE TO STORM DAMAGE	FLO ENGINEERING INC DBA FLO CONCRETE 902 S VANHORN AVE WEST COVINA, CA 91790	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$19,121,800 \$3,142,772 \$0	03/20/24 05/10/24 09/28/25	61% 16%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-27-/18.6 07-322904 CSTP-S027-(006)E --()		LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM ROUTE 1 TO DEVONSHIRE STREET REMOVE EXISTING AC PAVEMENT & HMA OVERLAY.	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	GURFINKEL, VLADIMIR 23369 LEONORA DR WOODLAND HILLS, CA 91367 (818)613-0956	\$41,884,352 \$16,268,999 \$2,457,036	11/06/23 11/30/23 07/31/26	33% 38%
HA22							
07-LA-39-17.8/17.8 07-326204 ACNH-P039-(041)E --()		IN AZUSA AT THE SAN GABRIEL RIVER BRIDGE NO. 53-0113 (PM 17.81) SEISMIC RETROFIT, BARRIER	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	DOUGHLY, JOE 1370 VALLEY VISTA DRIVE #150C DIAMOND BAR, CA 91765 (818)400-4669	\$4,818,881 \$4,394,929 \$0	11/23/22 12/21/22 01/30/25	100% 91%
HA21							
07-LA-39-18.9/35.5 07-2XF804		IN LA COUNTY ON LA-39 IN ANGELES NATIONAL FOREST NORTH OF AZUSA CITY TO REPAIR SLOPE INSTALL DRAPERY PROTECTION DUE TO STORM DIR'S REPAIR STORM DAMAGE	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO, CA 93445	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$10,420,000 \$10,335,260 \$0	03/07/23 04/13/23 12/31/24	100% 99%
20.XX 201130							
07-LA-39-20.7/20.7 07-348904		LOS ANGELES COUNTY NEAR GLENDORA AT VAN ORNUM CANYON BRIDGE REPLACE BRIDGE RAIL WITH CB & BRIDGE DECK	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626	HONG, HAI 1041 W. BADILLO ST., SUITE 112 COVINA, CA 91722 (951)232-3742	\$1,556,470 \$822,914 \$107,400	05/08/24 06/10/24 03/17/25	65% 53%
HA21							
07-LA-39-32.2/38.4 07-327604 CSTG-S039-(015)E --()		FROM 0.3 MILE SOUTH OF NORTH FORK SAN GABRIEL RIVER OVERCROSSING TO 0.3 MILE NORTH OF NORTH CRYSTAL LAKE ROAD UPGRADE GUARDRAIL AND END	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST. CHATSWORTH CA 91311 (818)700-0304	DOUGHLY, JOE 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (951)217-5189	\$6,509,782 \$6,124,749 \$128,999	03/07/22 03/29/22 01/30/25	94% 94%
HB1							
07-LA-57-/4.5 07-304504 HSNH-P057-(069)E --()		IN LOS ANGELES COUNTY IN DIAMOND BAR AND CITY OF INDUSTRY FROM ORANGE COUNTY LINE TO ROUTE 57/60 SEPARATION LANE REPLACEMENT	GRIFFITH COMPANY - FBD VANGUARD CONSTRUCTION INC. JOINT VENTURE 12200 BLOOMFIELD AVE. SANTA FE SPRINGS CA 90670 (562)929-1128	SANDOVAL, MARTIN 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (909)396-7574	\$65,132,514 \$63,840,338 \$98,326	06/11/20 06/29/20 02/04/25	99% 97%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-11.0/20 07-320404 ACNH-P060-(160)E --()		IN LOS ANGELES COUNTY FROM 0.7 MILE EAST OF PECK ROAD UNDERCROSSING TO 0.5 MILE WEST OF NOGALES STREET OVERCROSSING CONSTRUCT BMPS FOR STORMWATER	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	LIU, CHEN-CHUNG (213)792-4877	\$6,837,183 \$6,044,534 \$0	03/21/22 04/13/22 12/17/24 12/10/24	90% 87% COMPLETED
07-LA-66-/3.2 07-306514		IN LOS ANGELES COUNTY, IN LA VERNE AND POMONA, FROM BASELINE ROAD TO TOWNE AVE RECONSTRUCT, INSTALL AND UPGRADE	PK CONSTRUCTION 1227 JACARANDA UPLAND CA 91784 (626)773-6963	PHAM, RYAN 1041 W BADILLO, STE 112 COVINA, CA 91722 (213)793-7193	\$608,703 \$544,299 \$7,255	09/22/22 12/14/22 12/27/24	93% 89%
07-LA-71-1.5/1.6 07-0W9004		LOS ANGELES COUNTY IN POMONA FROM VALLEY BOULEVARD UNDERCROSSING TO MISSION BOULEVARD OVERCROSSING SLURRY SEAL.	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752 (714)826-3011	BARBOSA, JOSE 1041 W BADILLO ST STE 112 COVINA, CA 91722 (951)750-3778	\$662,144 \$717,594 \$0	06/24/24 07/15/24 12/04/24	87% 96%
07-LA-71-1.6/4.8 07-210624		LA COUNTY ROUTE 71 PM R1.6/4.8 IN POMONA FROM MISSION BLVD TO RTE 60 UPGRADE FROM EXPRESSWAY TO FREEWAY	OHL USA, INC. 34 EXECUTIVE PARK SUITE 180 IRVINE CA 92614 (949)242-4432	WANG, MIKE 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (310)261-9100	\$96,309,793 \$68,883,168 \$1,259,782	02/05/21 03/16/21 10/31/25	73% 71%
07-LA-90-1.8/1.8 07-4V0304		LA COUNTY IN LOS ANGELES CITY, RTE 90 ON/OFF RAMP AT CULVER BOULEVARD SIGNAL IMPROVEMENT; PROTECTED LEFT	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET IRVINDALE CA 91706 (626)813-6693	SHIN, FRANK 12975 W CULVER BLVD. LOS ANGELES, CA 90066 (310)213-3136	\$885,712 \$690,042 \$103,906	05/19/21 06/18/21 03/30/25	95% 84% SUSPENDED
07-LA-91-16.6/16.8 07-3203U4 ACIM-X037-(232)E --()		LOS ANGELES COUNTY ON ROUTE 605 FROM 0.2 MILE NORTH OF KATELLA AVENUE UNDECROSSING TO 0.1 MILE NORTH OF TELEGRAPH ROAD UNDERCROSSI PLACE CONCRETE PAVEMENT AND HIGH FRICTION	RASMUSSEN/VANGUARD 28548 LIVINGSTON AVENUE VALENCIA CA 91335 (661)367-9040	OREGEL, MARTIN 4281 KATELLA AVE SUITE 221 LOS ALAMITOS, CA 90720 (213)330-6640	\$52,000,812 \$29,927,528 \$1,709,755	06/20/23 07/06/23 04/29/26	33% 57%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-1.0/10.3 07-385204		THE PROJECT IS LOCATED ON ROUTE 101 IN LOS ANGELES COUNTY BETWEEN LANKERSHIM BLVD AND BEAUDRY AVE LA-101, CLEAN CA BEAUTIFICATION	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91703 (909)599-1612	CHAN, JACKY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$5,500,552 \$4,480,263 \$1,200	07/12/22 08/15/22 12/01/25	67% 88%
07-LA-101-1.0/9.2 07-0W0604		IN LOS ANGELES COUNTY IN LOS ANGELES FROM SPRING ST OC TO BARHAM BLVD OC, SLABS REPAIR, DIGOUTS - SHOULDERS, GORES, 2 RAMPS SLABS REPAIR, DIGOUTS - SHOULDERS,	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110 SAN DIEGO CA 92110 (858)304-1093	FREMPONG, SAM 13320 S FIRESTONE BLVD STE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$3,048,705 \$2,628,359 \$0	06/28/22 08/24/22 03/31/25	89% 86%
07-LA-101-1.4/1.5 07-2XK504		LA-101 AT DTLA, 4 BRIDGES TO SEAL SOFFIT OPENINGS. REMOVE CURRENT CHAIN LINK FENCE & GATE. CONSTRUCT HARDENED GATE W/WIRE DIR'S EM SEAL SOFFIT OPENINGS TO BRIDGE CELLS	NCM SOLUTIONS INC 745 E CALABRIA DR GLENDDORA CA 91741	FERRER, JOSE 1370 VALLEY VISTA DR STE 150C DIAMOND BAR CA 91765 (562)572-5031	\$984,990 \$945,478 \$0	10/18/23 04/15/24 12/31/24	97% 96%
20.20 201130							
07-LA-101-1.5/10.9 07-0W2904		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS DECK METHACRYLATE, JOINT SEAL REPLACEMENT,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	CHAN, JACKY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)269-1682	\$6,398,737 \$5,720,235 \$357,611	06/08/23 06/29/23 02/25/25	86% 88%
07-LA-101-1.7/6.8 07-311404 HSNH-Q101-(364)E --()		IN THE CITY OF LOS ANGELES, FROM BEAUDRY AVENUE TO 0.1 MILE SOUTH OF N. GOWER STREET. STABILIZE SOIL AND EROSION CONTROL	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE 140 IRVINE CA 92618 (949)299-1400	RODRIGUEZ, MIGUEL 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	\$4,511,439 \$3,791,851 \$0	12/19/19 01/22/20 11/01/24	56% 84%
07-LA-101-6.2/8 07-329604 ACNH-Q101-(406)E --()		IN THE CITY AND COUNTY OF LOS ANGELES FROM WILTON PLACE OVERCROSSING TO PILGRIMAGE OVERCROSSING ROADSIDE SAFETY IMPROVEMENTS	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST. CHATSWORTH CA 91311 (818)700-0304	TOUOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (310)345-6201	\$3,189,245 \$466,500 \$0	02/08/23 03/08/23 03/30/25	0% 15%
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-10.3/10.3 07-385404		LOS ANGELES COUNTY IN LOS ANGELES ON ROUTE101 AT LANKERSHIM BOULEVARD AND ON ROUTE 170 FROM ROUTE 134/101/170 SEPARATION TO 0.2 MI INSTALL CHAIN LINK FENCE AND PLACE WOOD MU	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (310)345-6201	\$2,265,431 \$1,051,486 \$76,606	05/26/23 06/22/23 09/09/25	100% 46%
07-LA-101-11.0/23.5 07-346004 ACNH-Q101-(425)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM NORTH OF VINELAND AVENUE TO NORTH OF WINNETKA AVENUE CONSTRUCT MVPS, PAVE BEYOND THE GORE, INST	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723 (909)599-1612	GURFINKEL, VLADIMIR 23369 LEONORA DR WOODLAND HILLS, CA 91367 (818)613-0956	\$2,464,577 \$1,329,282 \$589,533	07/12/24 08/13/24 07/19/27	40% 53%
07-LA-101-19.7/20 07-388704		LOS ANGELES COUNTY IN LOS ANGELES AT LOUISE AVENUE OVERCROSSING CONSTRUCT TEMPORARY CHAIN LINK RAILING AND	SNZ CONTRACTORS INC 8583 IRVINE CENTER DRIVE #224 IRVINE CA 92618	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$403,945 \$418,350 \$0	01/11/23 02/21/23 01/29/25	100% 99% OVER RUN
HB71							
07-LA-101-32.8/33.8 07-307104		IN LA, WILDLIFE CROSSING @ LIBERTY CANYON AT OR IN THE VICINITY OF LIBERTY WILDLIFE HABITAT CONNECTIVITY	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (664)367-9040	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (310)345-6201	\$24,135,418 \$21,190,091 \$209,732	03/17/22 04/14/22 07/19/27	42% 87%
07-LA-101-118.0/11.8 07-2XH204		IN LA COUNTY,CITY OF NORTH HOLLYWOOD ON LA101 AT NORTH HOLLYWOOD COMMUNICATION HUB REPAIR/REPLACE ELECTRICAL COMMUNICATIONSYSDIR'S REPAIR NORTH HOLLYWOOD COMMUNICATION HUB	FERREIRA CONSTRUCTION CO INC DBA FERREIRA COASTAL CONSTRUCTION CO 10370 COMMERCE CENTER DR B200 RANCHO CUCAMONGA, CA 91730 (909)606-5900	YAZDANI, FRED 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (310)428-5549	\$2,550,000 \$1,499,668 \$0	05/26/23 06/19/23 12/31/24	93% 59%
20.XX 201130							
07-LA-101-/1.5 07-320104		IN LOS ANGELES COUNTY IN LOS ANGELES, FROM ROUTES 5/101 INTERCHANGE TO FIGUEROA STREET STORMWATER SOURCE CONTROL	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	CHAN, JACKY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (909)322-4628	\$3,720,187 \$3,644,160 \$0	11/01/22 11/28/22 04/30/27	0% 0% PLANT EST SATIS
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-/17.1 07-337804		IN LOS ANGELES COUNTY, ON RTE 101 FROM RTE 5 TO RTE 405, ON RTE 2 AT RTE 134, ON RTE 10 AT RTE 5 UPGRADE TRANSPORTATION MANAGEMENT	JFL ELECTRIC, INC 8257 COMPTON AVENUE LOS ANGELES CA 90001 (323)581-4400	HOSSAIN, MUHAMMAD 13171 TELFAIR AVE. #101 SYLMAR, CA 91342 (213)793-7340	\$8,758,606 \$7,349,068 \$1,228,438	09/15/22 11/09/22 03/10/25	70% 84%
HB4N							
07-LA-103-.1/.1 07-327304 ACNH-P103-(005) --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT HENRY FORD AVENUE OFF-RAMP CONSTRUCT LARGER PUMP PLANT	SHIMMICK CONSTRUCTION COMPANY, INC. 530 TECHNOLOGY DR. #300 IRVINE CA 92618 (949)333-1500	LEON, DAN 12975 CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$18,776,695 \$16,546,512 \$417,624	04/21/22 06/09/22 03/05/26	63% 88%
HA22							
07-LA-103-.1/.1 07-322504 BFNH-P103-(006)E --()		THE CITY AND COUNTY OF LOS ANGELES AT UNION PACIFIC OVERHEAD REPLACE BRIDGE DECK.	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	TON, THANG 18000 STUDEBAKER RD. STE. 360 CERRITOS, CA 90703 (562)916-7962	\$19,756,743 \$3,336,683 \$837,501	03/22/24 05/17/24 10/15/25	30% 17%
HA21							
07-LA-103-1.6/1.6 07-2XL904		LA-103 AT CITY OF LONG BEACH TO REPAIR ANDSTRAIGHTEN GRIDERS DAMAGED BY OVERHEIGHT TRUCK AND PLACE K-RAIL DIR'S EMERGENCY FORCE A REPAIR GRIDERS DAMAGE	ORTIZ ENTERPRISES INC 6 CUSHING STE 200 IRVINE CA 92618 (949)753-1414	HANNA, AKRAM 970 W 190TH ST STE 270 TORRANCE CA 90502 (213)266-1554	\$1,540,500 \$612,676 \$0	01/18/24 03/04/24 12/23/24	100% 40% OVER RUN
20.20 201130							
07-LA-103-/1.7 07-0W6704		LOS ANGELES COUNTY IN LOS ANGELES AND LONGBEACH FROM 0.1 MILE SOUTH OF UNION PACIFICOVERHEAD TO 0.1 MILE NORTH OF ROUTE 1/103 SEPA COLD PLANE AND OVERLAY, REPLACE ASPHALT CO	CALMEX ENGINEERING INC. 2750 S. LILAC AVE BLOOMINGTON CA 92316 (949)252-0441	ROBILLOS, RAMON 13230 FIRESTONE BLVD. SUITE A SANTA FE SPRINGS, CA 90670 (562)805-0785	\$1,596,705 \$1,310,117 \$532,604	06/28/24 08/23/24 03/28/25	21% 82%
07-LA-105-2.1/2.5 07-398504		LOS ANGELES COUNTY NEAR LENNOX ON ROUTE 105 FROM NORTHBOUND ROUTE 405 CONNECTOR TOINGLEWOOD AVENUE INSTALL AND REPLACE DAMAGED CHAIN LINK FEN	LANDSCAPE SUPPORT SERVICES INC 12610 SATICOY STREET SOUTH NORTH HOLLYWOOD CA 91605 (818)475-0680	VERGARA, JOAHNNA 4281 KATELLA AVE STE 221 LOS ALAMITOS, CA 90720 (213)393-9751	\$443,114 \$0 \$0	11/26/24 12/27/24 04/25/25	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-2.2/2.2 07-2XH7A4		LA-105 CITY OF HAWTHORNE TO REPAIR FAILED VFD'S/BREAKERS WITHIN VENTILATION SYSTEM'SMOTOR CONTROL IN TUNNEL 53-2441F TUNNEL#4 DIR' REPAIR FAILED VFD IN TUNNEL#4	CROSTOWN ELECTRICAL & DATA INC 5454 DIAZ ST IRWINDALE CA 91706	KAROUT, ALI 13230 FIRESTONE BLVD STE E SANTA FE SPRINGS CA 90670 (818)254-7484	\$730,800 \$701,818 \$0	12/29/23 02/13/24 12/12/25	16% 96%
20.20 201130							
07-LA-105-4.3/5 07-357004 HSIM-1053-(993)E --()		LOS ANGELES COUNTY IN INGLEWOOD AND HAWTHORNE FROM 0.1 MILE EAST OF YUKON AVENUE UNDER CROSSING TO 0.3 MILE EAST OF CRENSHAW BOULE MODIFYING RAMP METERING SYSTEMS.	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC, CA 91384 (310)486-2065	VERGARA, JOAHNNA 4281 KATELLA AVE., SUITE 221 LOS ALAMITOS, CA 90720 (213)393-9751	\$2,549,031 \$650,309 \$77,724	02/08/24 03/07/24 09/19/25	45% 25%
HB1							
07-LA-105-9.0/9.4 07-385604		ON RTE 105 IN THE COMMUNITY OF WILLOWBROOK FROM PM R9.0 TO PM 9.4 CLEAN CA BEAUTIFICATION	JFL ELECTRIC, INC 8257 COMPTON AVENUE LOS ANGELES CA 90001 (323)581-4400	OREGEL, MARTIN 4281 KATELLA AVE. LOS ALAMITOS, CA 90720 (562)572-5983	\$2,013,769 \$1,959,385 \$10,050	07/07/22 07/29/22 01/08/25	48% 96%
07-LA-105-13.4/18.1 07-0W7104		LOS ANGELES COUNTY FROM LOS ANGELES RIVER BRIDGE SEPARATION IN PARAMOUNT TO STUDEBAKER ROAD IN NORWALK DIGOUT, SLURRY SEAL, COLD PLANE OVERLAY, A	CALMEX ENGINEERING INC. 2750 S. LILAC AVE BLOOMINGTON CA 92316 (909)546-1311	LEE, PETER 4281 KATELLA AVE STE 221 LOS ALAMITOS CA 90720 (213)393-9751	\$4,589,827 \$4,479,395 \$0	03/05/24 03/20/24 11/22/24 12/10/24	100% 100% COMPLETED
HM1							
07-LA-105-17.5/17.8 07-4V4904		LOS ANGELES COUNTY IN NORWALK FROM THE SANGABRIEL RIVER TO ROUTE 105/605 SEPARATION REPLACE PLANTING AND IRRIGATION SYSTEM.	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-9894	\$632,142 \$418,564 \$131,224	06/06/24 07/03/24 03/17/26	19% 65%
07-LA-105-20.0/2 07-2XJ504		LA COUNTY CITY OF HAWTHORNE@E105 N&S 405 CONNECTOR TUNNELS 5&8 53-2436G 53-2437G REPAIR/REPLACE VFD IN VENT,FIRE&ELECTRICALDIR'S E REPAIR/REPLACE VFD IN VARIOUS SYSTEM	CROSTOWN ELECTRICAL&DATA INC 5454 DIAZ STREET IRWINDALE, CA 91706 (626)813-6693	KAROUT, ALI 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (818)254-7484	\$3,025,000 \$1,266,848 \$0	09/23/24 10/04/24 06/04/25	12% 42%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-6.8/19.5 07-4W7804		07-110- PM 6.8/19.5 APPLY DECK METHACRYLATE, REPLACE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867 (714)769-7025	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,217,293 \$1,463,252 \$0	04/26/21 05/20/21 01/31/25	91% 65%
HM3							
07-LA-110-14.0/21 07-386304		LOS ANGELES COUNTY IN LOS ANGELES FROM IMPERIAL HIGHWAY OVERCROSSING TO TWENTY-FIRST STREET PEDESTRIAN OVERCROSSING CONSTRUCT CHAIN LINK FENCES, ROCK BLANKET,	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595	HANNA, AKRAM 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (213)266-1554	\$2,281,380 \$2,106,943 \$102,872	03/13/23 04/07/23 12/05/25	100% 89%
07-LA-110-21.4/25.7 07-2XJ104		LA COUNTY IN CITY OF LA AT THE DTLA WRAP- AROUND ON ROUTES 110,5,10 & 101 TO RESTORE REPAIR HWY LIGHTING & FIBER OPTICS COMM SYDIR' REPAIR VANDALIZED COMMUNICATION SYSTEMS	FERREIRA CONSTRUCTION CO INC 13230 FIRESTONE BLVD SUITE E RANCHO CUCAMONGA, CA 91730	KAROUT, ALI SANTA FE SPRINGS, CA 90670 (818)254-7484	\$3,130,000 \$3,007,919 \$0	08/15/23 09/29/23 09/04/25	52% 96%
20.XX 201130							
07-LA-110-27.0/3.2 07-2XJ704		LA CNTY S/B&N/B LA-110 @ANAHEIM ST OFFRAMP REPAIR/REPLACE WASHED OUT SLOPES, GUARDRAIL DAMAGED DIKE, PIPE & EROSION CONTROL DIR'S EMER REPAIR/REPLACE DAMAGED SLOPES	HARTFIELD CONSTRUCTION CORP 11908 CLARK ST UNIT A ARCADIA, CA 91006	SHAHRIARI, SHAHNAMEH 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (213)310-0860	\$531,900 \$215,569 \$0	09/16/24 10/22/24 03/05/25	35% 41%
20.XX 201130							
07-LA-118-4.5/9.1 07-336804 ACNH-P118-(069)E --()		IN THE CITIES OF GRANADA HILLS AND PORTER RANCH, FROM 700 FEET WEST OF TAMPA AVENUE TO WOODLEY AVENUE CONSTRUCT MAINTENANCE VEHICLE	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	CHAVEZ, EYFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,744,271 \$1,263,366 \$76,035	11/17/22 02/23/23 03/25/25	81% 72%
HB34							
07-LA-118-10.0/13.2 07-385904		LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 MILE WEST OF SEPULVEDA BOULEVARD UNDERCROSSING TO GLENOAKS BOULEVARD UNDERCROSSING INSTALL IRRIGATION SYSTEMS & PLACE ROCK BL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$4,152,172 \$4,040,850 \$284	04/14/23 05/12/23 12/31/25	39% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-118-11.0/14 07-322004 ACNH-P118-(071)E --() HA42		THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE WEST OF ARLETA AVENUE UNDERCROSSING TO 0.1 MILE WEST OF ROUTE 118/210 SEPARATION CONSTRUCT STORMWATER TREATMENT DEVICES.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	BAKHET, WASSEM 25061 W AVENUE STANFORD,STE 70 VALENCIA, CA 91355 (213)817-0162	\$4,591,515 \$3,959,300 \$48,238	01/11/23 02/01/23 02/14/25	59% 86%
07-LA-118-13.0/13.9 07-355004 HA22		THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE EAST OF HERRICK AVENUE UNDERCROSSING TO 0.1 MILE WEST OF ROUTE 118/210 SEPARATIO REPLACE CULVERT SYSTEMS AND INSTALL CURED-	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	BUI, KEVIN 9225 CRANFORD AVE PACOIMA CA 91331 (562)572-5983	\$1,910,434 \$1,368,688 \$210,814	03/19/24 04/10/24 12/31/24	33% 71%
07-LA-134-2.6/4.8 07-311604 ACNH-P134-(041)E --() HA42		IN LOS ANGELES COUNTY IN BURBANK & LOS ANGELES FROM BOB HOPE DRIVE UNDERCROSSING TO VICTORIA BOULEVARD /RIVERSIDE DRIVE OVERCROSS STABILIZE SOIL AND EROSION CONTROL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD STE 310 BURBANK, CA 91502 (213)793-7238	\$1,262,245 \$1,193,052 \$0	07/29/20 08/20/20 12/05/24	0% 0% PLANT EST SATIS
07-LA-134-12.6/12.9 07-322404 HA21		IN PASADENA AT THE ARROYO SECO BRIDGE (NO.53-0166) AND AT THE ORANGE GROVE ON-RAMP OVERCROSSING BRIDGE (NO.53-2197K) REPLACE/UPGRADE BRIDGE RAILING	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	TOUTOUNCHIAN, SAM 601 S. GLENOAKS BLVD BURBANK, CA 91502 (818)613-0956	\$6,407,721 \$6,576,998 \$0	08/03/22 08/19/22 01/16/25 12/31/24	84% 98%
07-LA-138-43.4/51.4 07-333704 ACNH-P138-(067)E --()		LOS ANGELES COUNTY IN PALMDALE FROM ROUTE 14 JUNCTION (SOUTH) TO AVENUE T CONSTRUCT ADA CURB RAMPS, SIDEWALK, AND DR	A. M. CONCRETE, INC. 3075 TOWNSGATE RD #200 WESTLAKE VILLAGE CA 91361 (818)362-8400	MARTINEZ, ROBERTO 39115 TRADE CTR DR PALMDALE CA 93551 (213)792-9662	\$10,394,259 \$212,330 \$125,992	07/30/24 08/30/24 12/09/25	15% 2%
07-LA-138-50.0/63.7 07-0W4504		LOS ANGELES COUNTY IN AND NEAR PALMDALE FROM 0.1 MILE SOUTH OF AVENUE S TO 0.1 MILE EAST OF 165TH STREET EAST PLACE HMA (TYPE A) AND COLD PLANE ASPHALT	CALMEX ENGINEERING INC. 2750 S. LILAC AVE BLOOMINGTON CA 92316 (909)546-1311	BESHARA, RAMY 39115 TRADE CTR DR PALMADLE CA 93551 (213)792-9662	\$8,901,687 \$7,500,597 \$362,519	06/13/24 07/17/24 02/24/25	62% 84%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-138-59.7/0 07-4V5204		LOS ANGELES COUNTY AT PEARBLOSSOM AT 126THSTREET EAST SIGNAL AND LIGHTING SYSTEM.	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384 (310)486-2065	BESHARA, RAMY 39115 TRADE CTR DR PALMADALE CA 93551 (213)792-9662	\$1,178,091 \$0 \$0	06/25/24 07/26/24 07/25/25	0% 0%
07-LA-164-4.0/6.9 07-320804 CSTP-S164-(003)E --()		LOS ANGELES COUNTY IN SOUTH EL MONTE, EL MONTE AND ROSEMEAD AT VARIOUS LOCATIONS ONROUTE 164 FROM RUSH STREET TO RUDELL UNDERPASS CONSTRUCT MINOR CONCRETE AND MODIFYING SIG	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870 (714)573-4599	CHAN, JACKY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)216-4198	\$7,467,251 \$2,224,177 \$858,474	11/01/23 11/30/23 03/26/26	20% 30%
HB71							
07-LA-170-14.5/20.6 07-0W4204		LOS ANGELES COUNTY IN LOS ANGELES FROM JUNCTION ROUTE 134 TO ROUTE 170/5 SEPARATION SLURRY SEAL AND REPLACE ASPHALT CONCRETE S	INTERMOUNTAIN SLURRY SEAL, INC. 585 WEST BEACH STREET WATSONVILLE CA 95076 (831)724-1011	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$5,447,330 \$5,212,373 \$0	06/16/23 07/28/23 01/31/25	82% 94%
HM1							
07-LA-170-16.6/19.8 07-358804 HSNH-P170-(007)E --()		ON ROUTE 170 IN LOS ANGELES COUNTY FROM OXNARD STREET TO ROSCOE BLVD. (PM R16.6/R19.8) INSTALL HIGH FRICTION SURFACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA (562)572-5983	\$459,459 \$445,392 \$0	10/05/22 11/15/22 12/29/24	25% 96%
HB1							
07-LA-210-9.7/51.9 07-326804		AT ROUTE 210 FROM PM R9.71 TO PM R51.923 AMERICANS WITH DISABILITY (ADA)	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	SHIH, JAMES 9225 CRANFORD AVENUE PACOIMA, CA 91331 (818)266-5626	\$23,913,251 \$22,413,870 \$500,723	12/14/21 12/23/21 04/30/25	84% 94%
HB71							
07-LA-210-15.4/15.4 07-2XF404		LOS ANGELES COUNTY ON LA 210 LA CRESCENTA REPAIR DAMAGE SYSTEM, REPAIR SINKHOLE AND SHOULDER OF LA 210 DIR'S EMERGENCY FORCE ACCOU	SGV ENTERPRISES, INC. 615 LAS TUNAS DR, SUITE J ARCADIA, CA 91007	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$4,695,000 \$753,800 \$0	02/28/23 04/24/23 06/30/25	100% 16%

20.201130

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-15.6/18.5 07-330704 ACIM-210-(853)E --() HA25		IN LOS ANGELES COUNTY IN GLENDALE AND LA CANADA FLINTRIDGE FROM LOWELL AVENUE UNDERCROSSING TO WALTONIA DRIVE UNDERCROSSING TO RESTORE EXISTING IRRIGATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$3,278,060 \$3,166,910 \$3,600	09/09/21 10/01/21 03/30/26	0% 0% PLANT EST SATIS
07-LA-210-18.7/19.7 07-348704 ACIM-2101-(857)E --() HA42		LOS ANGELES COUNTY IN LA CANADA FLINTRIDGEAT E2-W210 CONNECTOR UNDERCROSSING AND AT FOOTHILL LA CANADA TUNNEL MODIFY TUNNEL LIGHTING SYSTEMS.	ALDRIDGE ELECTRIC, INC. 844 EAST ROCKLAND ROAD LIBERTYVILLE IL 60048	ZADEH, ALI	\$7,717,103 \$0 \$0	08/13/24 10/03/24	0% 0%
07-LA-210-33.6/36.5 07-301704 ACNH-X037-(227)E --() HA42		ON RTE 210 FROM 0.1 MILE WEST OF SOUTH MAGNOLIA AVE UC TO 0.1 MILE EAST OF RTE 210/605 SEP AND RTE 605 FROM 0.1 MILE SOUTH TO 0.2 STABILIZE SOIL AND EROSION CONTROL.	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA CA 92821 (714)984-5500	CHAUDHARI, SUSHIL 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)572-6732	\$3,315,433 \$2,894,102 \$23,505	03/22/22 04/20/22 10/06/27	0% 0% PLANT EST SATIS
07-LA-210-37.8/39.1 07-356104		LOS ANGELES COUNTY IN AZUSA FROM 0.1 MILE WEST OF IRWINDALE AVENUE TO 0.2 MILE EAST OF WEST VERNON AVENUE REPLACE PUMP PLANT, DRAINAGE, & ELECTRICAL	DOJA INC 5050 MISSION BLVD ONTARIO CA 92761	BARBOSA, JOSE	\$6,900,000 \$0 \$0	08/27/24 10/01/24 09/27/25	0% 0%
07-LA-210-41.3/44.6 07-322604 ACIM-2101-(856)E --() HA42		IN LOS ANGELES COUNTY IN GLENDORA AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF BARRANCA AVENUE OVERCROSSING TO 0.1 MILE WEST OF AME CONSTRUCT BMP FOR STORM WATER	SEMA CONSTRUCTION, INC. 1901 CAMINO VIDA ROBLE STE 10 CARLSBAD, CA 92008 (951)446-4505	PUNJABI, RAJ 1041 W BADILLO STE 112 COVINA, CA 91722 (213)505-5907	\$3,575,701 \$3,472,596 \$981	05/10/22 06/13/22 01/15/25	0% 0% PLANT EST SATIS
07-LA-213-3.9/3.9 07-253104		IN LOS ANGELES COUNTY IN LOS ANGELES AND RANCHO PALOS VERDES AT 0.1 MILE SOUTH OF PENINSULA VERDE DRIVE REPLACE/REPAIR DAMAGED STORM DRAIN	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91703 (909)599-1612	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$963,564 \$1,005,937 \$0	10/25/21 11/24/21 12/31/24 12/19/24	93% 99% COMPLETED

HA22

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-213-6.2/6.2 07-4V1404		INTERSECTION OF WESTERN AVE (SR-213) AND 242ND PLACE IN THE CITY OF LA INSTALL TRAFFIC SIGNAL AND ADA	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET IRWINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD.,STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$623,377 \$0 \$0	03/18/21 04/08/21 02/18/25	0% 0% SUSPENDED
HB4N							
07-LA-213-6.4/0 07-4V2304		LOS ANGELES COUNTY IN LOS ANGELES AT 238THSTREET MODIFYING SIGNAL AND LIGHTING SYSTEMS.	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA 92504	ARIKAT, ATA 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-3142	\$624,024 \$0 \$0	06/28/24 07/26/24 02/06/25	0% 0% 0%
07-LA-213-/8 07-306614 ACNH-P213-(008)E --()		IN THE CITIES OF RANCHO PALOS VERDES, LOMITA AND LOS ANGELES, FROM W 25TH STREET TO W CARSON STREET AT VARIOUS LOCATIONS. UPGRADE CURB RAMPS	A.M. CONCRETE, INC. PO BOX 3367 THOUSAND OAKS CA 91359 (818)362-8300	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$4,437,550 \$3,289,317 \$94,519	10/14/22 11/02/22 12/31/24	97% 71% 97%
HB71							
07-LA-405-7.0/12.9 07-321804 ACIM-4052-(002)E --()		IN LOS ANGELES COUNTY NEAR CARSON AND LONG BEACH AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ROUTE 710 TO ROUTE 110/405 SEPARATION ROADSIDE SAFETY IMPROVEMENTS	WESTCOAST PUBLIC WORK, INC. 20058 VENTURA BLVD., #318 WOODLAND HILLS CA 91364 (888)646-6411	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$2,501,457 \$2,596,058 \$1,120	07/06/22 09/13/22 01/02/25	100% 97% 97%
HB34							
07-LA-405-12.9/21.5 07-338704 ACIM-4053-(013)0 --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 405/110 SEPARATION PM 12.9 TO NORTH OF 405/105 SEPARATION PM R21.5 CONSTRUCT ROCK BLANKET AND REMOVE/INSTALL	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA CA	GALLARDO, SAMUEL 970 W 190TH STREET, SUITE 270 TORRANCE, CA 90502 (213)792-2518	\$3,003,991 \$2,166,000 \$92,200	02/07/23 03/08/23 11/03/25	48% 72% 72%
HB34							
07-LA-405-14.3/15.8 07-293604 ACIM-405 -(999)E --()		IN LOS ANGELES COUNTY, IN TORRANCE, FROM WESTERN AVENUE UNDERCROSSING TO 182ND STREET UNDERCROSSING INTERCHANGE IMPROVEMENTS AND NEW	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618 (949)753-1414	GALLARDO, SAM 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$44,575,131 \$45,925,862 \$26,382	05/26/21 06/16/21 05/15/25	88% 99% 99%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-17.6/17.6 07-353904		LOS ANGELES COUNTY IN LAWDALE AT ROUTE 405/107 SEPARATION SEISMIC RETROFIT OF BRIDGE, COMPOSITE COLU	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	AKRAM HANNA 970 W 190TH ST STE 270 TORRANCE CA 90502 (213)266-1554	\$2,204,953 \$2,089,854 \$47,015	12/04/23 12/21/23 12/26/24	100% 92% OVER RUN
HA21							
07-LA-405-22.2/23.5 07-4V3204		LOS ANGELES COUNTY IN INGLEWOOD FROM CENTURY BOULEVARD UNDERCROSSING TO FLORENCE AVENUE OVERCROSSING PERFORM PLANT ESTABLISHMENT AND INSTALL IR	KORMEX CONSTRUCTION, INC. 2324 S. VINEYARD AVE., STE. K ONTARIO CA 91761 (919)218-5700	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$859,812 \$776,402 \$5,040	04/09/24 04/24/24 10/01/25	0% 0% PLANT EST SATIS
HA25							
07-LA-405-30.1/33 07-4V4304		THE CITY AND COUNTY OF LOS ANGELES FROM OLYMPIC BOULEVARD UNDERCROSSING TO SUNSET BOULEVARD OVERCROSSING INSTALL IRRIGATION SYSTEMS AND PERFORM PLA	KORMAX CONSTRUCTION, INC. 2324 S. VINEYARD AVE., STE. K ONTARIO CA 91761	DAN LEON 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (562)572-5852	\$704,590 \$645,006 \$3,600	05/26/23 07/25/23 05/16/25	0% 0% PLANT EST SATIS
HA25							
07-LA-405-36.3/36.3 07-2XG604		IN LA COUNTY CITY OF LA ON LA-405 REPAIR S/B SKIRBALL CENTER DR 2-LANE UPHEAVED ON-RAMP PAVEMENT DUE TO WATER INFILTRATION DIR'S E REPAIR 2-LANE ONRAMP DAMAGE	PETERSON-CHASE GEN ENGINEERINGCONSTRUCTION INC 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606-4414	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$1,025,000 \$276,459 \$0	03/31/23 05/31/23 03/31/25	83% 27%
20.XX 201130							
07-LA-405-36.3/37.1 07-2XM804		LA COUNTY, CITY OF LA @ N/B & S/B 405 C A RASMUSSEN INC OFF-RAMP SKIRBALL CTR DRIVE& SEPULVEDA ON-RAMPREPAIR SINKHOLE, DRAINAGE,SLOPE PAVING DIR'S E REPAIR SINKHOLE DAMAGE	28548 LIVINGSTON AVE VALENCIA, CA 91355	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD BURBANK, CA 91502 (310)345-6201	\$929,300 \$922,850 \$0	02/13/24 03/29/24 09/24/24	60% 99%
20.XX 201130							
07-LA-405-39.1/39.1 07-204904 ACIM-405 -(3)0 --()		THE CITY AND COUNTY OF LOS ANGELES AT VENTURA BOULEVARD ON RAMP WIDEN THE ON-RAMP AND MODIFY ELECTRICAL SY	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$2,371,708 \$2,352,159 \$0	12/12/22 12/29/22 04/17/25	80% 96%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-40.1/48.1 07-320204 ACIM-4053-(001)E --() HA42		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 MILE SOUTH OF BURBANK BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF RINALDI STREET UN STORM WATER SOURCE CONTROL	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$2,873,911 \$2,400,314 \$696	01/31/22 03/10/22 08/31/26	100% 82%
07-LA-405-44.7/486.4 07-0W7004		LOS ANGELES COUNTY IN LOS ANGELES FROM NORDHOFF STREET UNDERCROSSING TO ROUTE 5/405 SEPARATION INDIVIDUAL SLAB REPLACEMENT (RSC), & GRIND	INTERSTATE CIVIL CONSTRUCTION 1253 EVERGREEN ROAD, SUITE 2 WRIGHTWOOD CA 92397	MOHSENZADEH, ALI 13171 TELFAIR AVE. SYLMAR, CA 91342 (818)746-0669	\$5,556,411 \$2,399,387 \$1,113,463	06/19/24 07/15/24 05/20/25	8% 43%
07-LA-405-48.0/48.5 07-343204 ACIM-405 -(004)E --() HA23		IN THE CITY OF LOS ANGELES (GRANADA HILLS, MISSION HILLS, SYLMAR), FROM RINALDI STREET TO ROUTE 5 REMOVE DEBRIS, REPLACE SLOPE	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE SANTA ANA CA 92704 (714)540-5351	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (213)505-0610	\$19,220,209 \$19,379,202 \$0	08/30/22 09/23/22 11/25/24 12/03/24	100% 100% COMPLETED
07-LA-405-291.0/30 07-2XJ304 20.20 201130		LA 405 AND LA 10 INTERCHANGE TO REPAIR ANDRESTORE HIGHWAY LIGHTING & DAMAGED ELECTR-ICAL SYSTEM DUE TO THEFT & VANDALISM. DIR'S EM REPAIR HIGHWAY LIGHTING	ALDRIDGE ELECTRIC INC 844 E ROCKLAND RD LIBERTYVILLE IL 60048 (847)680-5200	YAZDANI, FRED 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (310)428-5549	\$2,925,000 \$2,828,216 \$0	06/23/23 06/26/23 01/31/25	70% 97% SUSPENDED
07-LA-605-10.2/20.2 07-356604 ACIM-6052-(088)E --() HA22		LOS ANGELES COUNTY IN SANTA FE SPRINGS, PICO RIVERA, WHITTIER, CITY OF INDUSTRY AND EL MONTE FROM TELEGRAPH ROAD UNDERCROSSING TO LANE & SLAB REPLACEMENT, COLD PLANE AND HM	MYERS & SONS CONSTRUCTION, LLC 5777 W CENTURY BLVD., STE. 60 LOS ANGELES, CA 90045 (916)938-1991	CARABE, JEROME 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-3125	\$163,362,737 \$15,070,254 \$10,052,801	04/04/24 04/30/24 05/19/31	5% 9%
07-LA-605-11.4/19.5 07-3393U4 ACIM-6052-(003)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF SLAUSON AVENUE UNDERCROSSING TO 0.5 MILE NORTH OF VALLEY BOULEVARD CONSTRUCT DPPIA DEVICES AND MODIFY LIGHTIN	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA CA 91706 (626)960-9502	LEE, PETER 4281 KATELLA AVE. STE 221 LOS ALAMITOS CA 90720 (213)798-1535	\$6,487,879 \$6,497,857 \$0	02/14/23 03/15/23 11/07/25	55% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-605-20.2/26 07-3255U4 ACIM-6052-(007)E --()		LOS ANGELES COUNTY IN BALDWIN PARK AND IRWINDALE FROM ROUTE 10/605 SEPARATION TO 0.2 MILE NORTH OF ROUTE 210/605 SEPARATION	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	LEE, PETER 4281 KATELLA AVE STE 221 LOS ALAMITOS, CA 90720 (213)798-535	\$18,221,996 \$7,776,138 \$366,187	04/12/23 05/12/23 11/02/26	40% 43%
HA22		INDIVIDUAL SLAB REPLACEMENT, COLD PLANE AC					
07-LA-710-5.0/9.5 07-345104 ACIM-7101-(844)E --()		LOS ANGELES COUNTY IN AND NEAR LONG BEACH FROM 1 MILE SOUTH OF PICO AVENUE ON-RAMP OVERHEAD TO 0.1 MILE NORTH OF ROUTE 405/710 SEP MODIFYING FIBER OPTIC CABLE SYSTEMS.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	WANG, PAUL 13230 FIRESTONE BLVD., STE. E2 SANTA FE SPRINGS, CA 90670 (562)345-3144	\$11,168,773 \$2,584,388 \$992,841	07/11/24 08/06/24 07/23/26	9% 23%
07-LA-710-6.0/14.1 07-349904 ACIM-7101-(845)E --()		LOS ANGELES COUNTY IN LONG BEACH AND COMPTON FROM SHORELINE DRIVE TO 0.2 MILE NORTH OF ALONDRA BOULEVARD OVERCROSSING	WESTCOAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364 (818)968-4444	TOWNSEND, JEFFREY 18000 STUDEBAKER RD. STE. 360 CERRITOS, CA 90703 (213)819-3025	\$5,377,817 \$0 \$0	09/12/24 11/22/24 06/16/27	0% 0%
07-LA-710-6.2/7.2 07-4V4204		LOS ANGELES COUNTY IN LONG BEACH FROM SHOEMAKER BRIDGE TO 0.3 MILE NORTH OF ROUTE 1/710 SEPARATION PLANTING RESTORATION.	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-9894	\$980,700 \$727,747 \$4,676	06/19/23 07/05/23 05/03/27	79% 74%
HA25							
07-LA-710-13.8/15.3 07-385804		LOS ANGELES COUNTY IN COMPTON AND PARAMOUNT FROM 0.2 MILE SOUTH OF ALONDRA BOULEVARD OVERCROSSING TO 0.4 MILE NORTH OF ROSECRANS A PLACE PLANTING AND INSTALL IRRIGATION SYST	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364	NGUYEN, KHANH-VAN 13230 SOUTH FIRESTONE BLVD A SANTA FE SPRINGS, CA 90670 (310)345-5704	\$3,008,753 \$2,802,292 \$0	07/14/23 09/28/23 07/19/27	12% 93%
07-LA-710-26.0/26.7 07-331804 ACIM-X037-(229)E --()		IN LOS ANGELES COUNTY IN AND NEAR MONTEREY PARK ON RTE 10 FROM 0.1 MILE EAST OF NORTH EASTERN AVE TO 0.2 MILE WEST OF SOUTH GARVEY	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA, CA 92821 (714)984-0228	VERGARA, JOAHNNA 4281 KATELLA AVE STE 221 LOS ALAMITOS, CA 90720 (562)572-5031	\$2,681,386 \$2,320,187 \$6,000	09/26/22 11/18/22 08/19/26	46% 83%
HA42		INSTALL IRRIGATION SYSTEMS, EROSION					

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5808-/2.5 07-354804		LOS ANGELES COUNTY IN CULVER CITY AT THE CULVER CITY MAINTENANCE STATION AT 5650 SELMARAIN DRIVE BUILDING WORK.	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	LEON, DAN 12975 W CULVER BLVD. LOS ANGELES, CA 90066 (213)393-9051	\$8,895,895 \$81,952 \$81,952	04/03/24 05/13/24 04/02/25	68% 1%
HA12							
07-LA-5823-/7.2 07-358204		LOS ANGELES COUNTY IN LONG BEACH AT THE PACIFIC PLACE MAINTENANCE STATION AT NORTH3725 PACIFIC PLACE PROVIDE BUILDING WORK AT A MAINTENANCE STA	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (707)443-6371	TOWNSEND, JEFFREY 18000 STUDEBAKER RD. SUITE 360 CERRITOS, CA 90703 (213)819-3025	\$4,965,380 \$0 \$0	03/29/24 05/13/24 06/16/25	0% 0%
HA12							
07-VAR-1-1.3/26.6 07-322704 ACNH-X111-(080)E --()		VENTURA COUNTY AT VARIOUS LOCATIONS CONSTRUCT PERVIOUS CONCRETE PAVEMENT AND D	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	SINGH, RANJIT 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)330-6650	\$5,281,729 \$3,028,155 \$128,498	01/31/23 03/03/23 12/31/25	44% 57%
HA42							
07-VAR-1-23.1/23.1 07-0W8804		LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE EXISTING BASIC CROSSWALKS TO LADDE	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843 (951)907-5163	HERRERA, EDGAR 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (310)609-0364	\$685,411 \$657,753 \$25,560	04/15/24 05/13/24 02/07/25	74% 94%
HM4							
07-VAR-2-18.7/18.7 07-348804 ACNH-000C-(555)E --()		LOS ANGELES COUNTY AND VENTURA COUNTY AT VARIOUS LOCATIONS CAMERAS SYSTEMS.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	YAZDANI, FRED 13171 TELFAIR AVE.#101 SYLMAR, CA 91342 (310)428-5549	\$5,271,025 \$382,047 \$0	02/28/24 03/27/24 05/27/26	4% 7%
HB4N							
07-VAR-5-/40 07-0W6104		LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPAIR TRAFFIC MONITORING DETECTION STATIO	TRAFFIC LOOPS CRACKFILLING, INC. 946 S. EMERALD STREET ANAHEIM CA 92804 (714)520-4026	PHAM, RYAN 1041 W BADILLO, STE 112 COVINA, CA 91722 (213)793-7193	\$1,176,020 \$257,255 \$0	05/31/23 10/12/23 01/24/25	80% 22%
HM4							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR-23-3.6/11.4 07-346204 ACNH-000C-(556)E --()		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS UPGRADE AND INSTALL NEW TRANSPORTATION MAN	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DRIVE VISTA CA 92081	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD. THOUSAND OAKS, CA 91320 (213)700-8447	\$10,106,415 \$306,576 \$96,204	04/10/24 06/20/24 10/28/25	29% 3%
HA22							
07-VAR-91-6.1/20.7 07-338604 ACNH-X037-(231)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS MODIFYING RAMP METERING, FIBER OPTIC CABLE	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	ALONZO, BERNARD 13230 FIRESTONE BLVD., STE.E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$13,623,541 \$8,641,970 \$1,322,118	01/22/24 03/04/24 10/20/25	26% 63%
HB4N							
07-VAR-91-6.5/10.8 07-385504		LOS ANGELES COUNTY AT VARIOUS LOCATIONS PLACE ROCK BLANKETS, SLOPE PAVING , AND IN	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364 (888)646-6411	TON, THANG 18000 STUDEBAKER RD STE 360 CERRITOS CA 90703 (562)916-7962	\$1,355,288 \$1,218,599 \$1,200	06/21/23 08/16/23 03/10/25	64% 89%
07-VAR-101-12.3/37.6 07-0W3004		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FURNISH & PLACE POLYESTER CONCRETE OVERLAY	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE. #201 SAN FERNANDO CA 91340	BUI, KEVIN 9225 CRANFORD AVE PACOIMA CA 91331 (562)572-5983	\$1,676,036 \$1,626,210 \$0	06/09/23 07/05/23 01/31/25	88% 97%
HM							
07-VAR-101-/30 07-0W4704		VENTURA COUNTY AT VARIOUS LOCATIONS PLACE PIPELINER, CLEAN, INSPECT AND PREPAR	GBA ENGINEERING 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)700-8447	\$1,324,657 \$1,015,962 \$0	05/25/23 06/26/23 01/30/25	100% 76%
HM1							
07-VAR-105-2.1/2.1 07-355104 ACIM-X037-(233)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE TUNNEL LIGHTING SYSTEMS AND INSTAL	ALDRIDGE ELECTRIC, INC. 1000 E SANTA ANA BLVD STE 300 SANTA ANA, CA 92701 (847)257-3670	KAROUT, ALI 13230 FIRESTONE BLVD SUITE SANTA FE SPRINGS, CA 90670 (818)254-7484	\$19,249,131 \$0 \$0	03/07/24 04/29/24 08/11/26	0% 0% SUSPENDED
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR-110-15.1/23 07-0W5904		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC STRIPE, PAVEMENT MARKING,	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843	TOUTOUNCHIAN, SAM	\$960,276 \$0 \$0	05/25/23 08/18/23	0% 0%
HM4							
07-VAR-118-2.6/11.9 07-0W4804		LOS ANGELES COUNTY AT VARIOUS LOCATIONS CLEAN, LINE CULVERTS AND REPAIR CRACKED OR	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266 (310)720-0277	CHAVEZ, EFRAIM 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (805)857-7053	\$582,337 \$513,791 \$26,247	06/01/23 06/29/23 02/28/25	100% 92%
HM1							
07-VAR-134-/8.9 07-0W5204		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE TRAFFIC SIGNAL BACKPLATES, INSTALL	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870 (714)757-5738	FERRER, JOSE 1370 VALLEY VISTA DR. #150C DIAMOND BAR, CA 91765 (562)572-5031	\$593,798 \$540,118 \$63,598	06/19/23 07/14/23 12/31/24	93% 91%
HM1							
07-VAR-170-14.5/20.5 07-349504 ACNH-P170-(008)E --()		LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 134/170 SEPARATION TO ROUTE 170/5 SEPARATION INSTALL NEW TRANSPORTATION MANAGEMENT SYST	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221	BUI, KEVIN 9225 CRANFORD AVE PACOIMA CA 91331 (562)572-5983	\$9,344,473 \$4,098,119 \$1,174,631	02/29/24 03/27/24 06/24/25	22% 44%
HB4N							
07-VAR-210-43.9/46.7 07-349104		LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE THE EXISTING COMMUNICATION SYSTEM.	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD CORONA CA 92883	PHAM, RYAN	\$3,538,423 \$0 \$0	02/21/24 03/27/24 12/23/25	0% 0%
HB4N							
07-VAR--/0 07-0W7604		LOS ANGELES COUNTY AT VARIOUS LOCATIONS CLEAN AND LINE CULVERTS.	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266 (310)720-2277	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA CA 91350 (213)505-0610	\$317,250 \$74,250 \$0	06/25/24 07/17/24 01/21/25	10% 23%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR--/0 07-0W8704		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC STRIPE, PAVEMENT MARKING,	STERND AHL ENTERPRISES LLC 11861 BRANFORD STREET SUN VALLEY CA 91352 (818)834-8199	HERRERA, EDGAR 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (310)609-0364	\$1,973,665 \$1,200,985 \$0	06/27/24 07/15/24 02/14/25	51% 61%
07-VAR--/0 07-0W6304		VENTURA COUNTY AT VARIOUS LOCATIONS METHACRYLATE, POLYESTER OVERLAY, AND SLOPE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91302 (213)700-8447	\$3,124,733 \$2,844,363 \$626,376	06/26/24 08/06/24 01/16/25	82% 88%
07-VAR--/0 07-504444		ON ROUTE 405 FROM WILSHIRE BOULEVARD TO ROUTE 101/ 405 SEPARATION AND ON ROUTE 101 FROM ROUTE 101/ 405 SEPARATION TO BALBOA BOULEV MMBN PROJECT ON ROUTES 101 AND 405	HP COMMUNICATIONS, INC. 13341 TEMESCAL CANYON RD CORONA CA 92883	GURFINKEL, VLADIMIR 23369 LEONORA DR WOODLAND HILLS, CA 91367 (818)613-0956	\$14,899,112 \$9,608,739 \$2,609,067	07/05/24 07/09/24 12/31/24	91% 91%
07-VAR--/0 07-0W6404		LOS ANGELES COUNTY AT VARIOUS LOCATIONS METHACRYLATE, POLYESTER OVERLAY, SPILL REP	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	SHALVIRI, ALI 2090 FERN LN GLENDALE, CA 91201 (818)254-7383	\$5,669,669 \$5,431,902 \$632,485	06/24/24 08/16/24 01/31/25	84% 92%
07-VAR--/0 07-353804 ACIM-0053-(110)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS MODIFY FIBER OPTIC CABLE SYSTEMS, LIGHTING	CROSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET IRWINDALE CA 91706	CHAVEZ, EFRAIM 13171 TELFAIR AVE,STE101 SYLMAR CA 91342 (818)364-2760	\$17,468,151 \$0 \$0	09/10/24 10/16/24 12/20/26	0% 0%
07-VAR--/0 07-394004		VENTURA, LA, ORANGE COUNTIES AT VARIOUS POSTMILES. PERFORMING HIGH LEVEL PARTNERING SESSION F	HP COMMUNICATIONS, INC. 13341 TEMESCAL CANYON RD CORONA CA 92883	GURFINKEL, VLADIMIR 23369 LEONORA DR WOODLAND HILLS, CA 91367	\$200 \$0 \$0	06/07/24 08/27/24	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR--/0 07-0W6504		LOS ANGELES COUNTY AT VARIOUS LOCATIONS STRUCTURAL CONC, APPROACH SLAB, POLYESTER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	LEON, DAN 12975 CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$3,581,540 \$135,652 \$21,826	06/27/24 07/24/24 05/14/25	35% 4%
07-VAR--/0 07-0W7704		VENTURA COUNTY AT VARIOUS LOCATIONS CULVERT LINING.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650 (916)259-1576	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91302 (213)700-8447	\$383,033 \$78,705 \$0	06/14/24 07/12/24 12/15/25	100% 21% OVER RUN
07-VAR--/0 07-0W6604		LOS ANGELES COUNTY AT VARIOUS LOCATIONS METHACRYLATE, POLYESTER OVERLAY AND JOINT	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE. #201 SAN FERNANDO CA 91340	VERGARA, JOAHNNA	\$9,475,295 \$62,053 \$0	06/26/24 07/15/24 12/08/25	18% 1%
07-VAR--/0 07-351114		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL AND UPGRADE CAMERA SYSTEMS.	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870 (714)573-4599	ALONZO, BERNARD 13230 FIRESTONE BLVD. STE E-2 SANTE FE SPRINGS, CA 90670 (562)345-3145	\$5,358,200 \$0 \$0	10/04/24 10/29/24 01/12/26	0% 0% SUSPENDED
07-VAR--/0 07-301604 BFNH-X037-(236)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL FIBER REINFORCED POLYMER SYSTEM (C	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	ROBILLOS, RAMON 13320 S FIRESTONE BLVD, STE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$13,964,693 \$0 \$0	07/31/24 08/23/24 06/30/26	0% 0%
07-VEN-1-1.0/1.3 07-4P8504 SNHG-P001-(703)E --()		VENTURA COUNTY FROM 0.1 MILE SOUTH OF POLO ENGINEERING, INC. YERBA BUENA ROAD TO 0.1 MILE NORTH OF 30758 SLOAN CANYON RD LITTLE SYCAMORE CREEK BRIDGE INSTALL MARKED CROSSWALK WITH PEDESTRIAN H	CASTAIC CA 91384	SINGH, RANJIT	\$704,551 \$0 \$0	11/20/24 12/17/24	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-1-4.0/4.2 07-318204		IN VENTURA COUNTY, SOUTH OF POINT MUGU STATE PARK AND SYCAMORE CANYON ROAD CONSTRUCT SECANT WALLS, SLOPE	FLATIRON-DRILL TECH A JOINT VENTURE 16470 WEST BERNARDO DR #120 SAN DIEGO CA 92127 (909)597-8413	VERMA, NIKETA 1525 RANCHO CONEJO BLVD., #102 THOUSAND OKS, CA 91320 (213)792-8141	\$53,218,913 \$53,447,296 \$3,570	09/15/21 09/17/21 03/31/25	100% 99%
HA23							
07-VEN-1-4.4/9.7 07-0W1404		IN VENTURA COUNTY FROM BIG SYCAMORE MAINTENANCE STATION AND PARK TO 0.2 MILE SOUTH OF CALLEGAS CREEK BRIDGE 0.15' COLD PLANE AND RHMA-G CR.	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	SINGH, RANJIT 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)330-6650	\$3,876,439 \$3,390,798 \$0	06/24/22 07/25/22 01/31/25	84% 96%
HM1							
07-VEN-1-21.3/28.4 07-323904		VENTURA COUNTY NEAR VENTURA FROM ROUTE 1/101 SEPARATION TO MOBIL PIER ROAD. COLD PLANE AC, PLACE RUBBERIZED HOT MIX AS	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	IRA, ALFRED 1525 RANCHO CONEJO BLVD, 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$7,772,943 \$5,404,551 \$22,000	03/27/23 04/10/23 01/31/25	65% 69%
HA22							
07-VEN-23-17.7/24.1 07-2XE704		IN VENTURA COUNTY, CITY OF FILLMORE VEN-23TO REMOVE MUD/DEBRIS,FALLEN TREES,DRAINAGESYSTEMS & REPAIR ROADWAY DAMAGE FROM STORMDIR' REPAIR STORM DAMAGE	BURNS PACIFIC CONSTRUCTION INC 505 E THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360	INCIRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$2,235,000 \$2,214,052 \$0	01/25/23 03/24/23 12/31/24	100% 99% OVER RUN
20.20 201130							
07-VEN-23-/3.3 07-348404 ACST-P023-(042)E --()		VENTURA COUNTY IN AND NEAR THOUSAND OAKS AND MOORPARK AT VARIOUS LOCATIONS FROM 0.1MILE NORTH OF SYCAMORE CANYON DRIVE TO POTRERO CONSTRUCT DESIGN POLLUTION PREVENTION INFI	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780	SOLAIMAN TEHRANI, JOSEPH	\$1,526,585 \$0 \$0	10/22/24 11/08/24	0% 0%
07-VEN-33-5.6/11.2 07-2XF504		VEN-33 TO REMOVE MUD AND DEBRIS OFF OF RO-ADWAY, CLEAN DRAINAGE SYSTEMS AND PERFORM ROCK SCALING. DIR'S EMERGENCY FORCE ACCOUNT CLEAN DRAINAGE SSSYSTEMS	STAPLES CONSTRUCTION COMPANY INC 1501 EASTMAN AVE VENTURA CA 93003	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$4,460,000 \$4,199,112 \$0	03/08/23 05/18/23 12/30/24	100% 94% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-33-7.6/7.6 07-291304		IN VENTURA COUNTY, NEAR CASITAS SPRINGS, AT SAN ANTONIO CREEK BRIDGE STRUCTURE REHABILITATION AND	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	VERMA, NIKETA 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)792-8141	\$5,454,339 \$1,383,983 \$0	06/18/21 06/30/21 12/31/24	22% 25% SUSPENDED
HA21							
07-VEN-33-12.6/16.5 07-2XC604		IN VENTURA COUNTY CITY OF OJAI RTE 33 TO REPAIR STORM DAMAGE INCL.DEBRIS REMOVAL, CLEAN DS & BASIN, REBUILD SHOULDERS & BERMS DIR'S REPAIR & RESTORATION OF STORM DAMAGE	UNION ENGINEERING COMPANY, INC. P.O. BOX 1000 VENTURA, CA 93002 (806)644-3373	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD, SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$17,565,000 \$13,690,925 \$0	01/11/23 02/28/23 12/30/24	100% 78% OVER RUN
20.20 201130							
07-VEN-33-24.2/27.3 07-2XF604		IN VENTURA COUNTY IN CITY OF OJAI VEN-33 TO REPAIR SLOPES/SHOULDERS, DIKES, GUARDRAIL CONSTRUCTION SPW DUE TO STORM DAMAGE DIR'S EMERGEN REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH STE #101 VENTURA, CA 93003	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$18,595,000 \$16,763,934 \$0	03/02/23 04/11/23 12/30/24	100% 90% OVER RUN
20.XX 201130							
07-VEN-33-44.2/57.2 07-2XF704		VEN COUNTY IN CITY OF OJAI ROUTE 33 TO REPAIR ERODED SLOPES, REBUILD ROCK SCALING AND CLEAN DRAINAGE SYSTEMS DIR'S EMERGENCY WINTER STORM REPAIRS	R&R DEMO AND GRADING CORP 21777 VENTURA BLVD SUITE 245 WOODLAND HILLS, CA 91364	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$7,330,000 \$7,264,905 \$0	03/02/23 05/31/23 12/30/24	100% 99% OVER RUN
20.XX 201130							
07-VEN-34-8.9/8.9 07-2XJ404		IN VEN COUNTY@INTERSECTION OF VEN-34(5TH) AND WOOD ROAD SOUTH OF CITY OF CAMARILLO REPAIR SINKHOLE DAMAGE(CSP)&DAMAGED HEADWLDIR'S REPAIR SINKHOLE DAMAGE	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$405,000 \$391,806 \$0	06/28/23 07/18/23 12/31/25 12/16/24	100% 97% OVER RUN
20.XX 201130							
07-VEN-101-.2/40.8 07-3311U4 ACNH-X111-(079)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM THE LOS ANGELES/VENTURA COUNTY LINE TO OLD PACIFIC COAST HIGHWAY AND ON ROUTE 23 FROM ROUTE 23 UPGRADE END TREATMENTS AND BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W IRVINE CA 92606 (949)252-0441	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)857-7070	\$26,527,131 \$12,121,925 \$0	08/31/22 09/23/22 12/22/24	88% 46%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-8.9/11.5 07-4W2704		IN VENTURA CO, IN THOUSAND OAKS AND CAMARILLO, FROM 1.1 MILE WEST OF WENDY DR TO ARROYO CONEJO CREEK BR PLACE RHMA-G BWC-G GAP GRADED	GRANITE CONSTRUCTION COMPANY 213 E COLUMBIA WAY LANCASTER CA 93535 (661)726-4447	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)507-7938	\$2,798,917 \$2,721,103 \$0	04/22/19 05/13/19 11/21/22	89% 98%
HM1							
07-VEN-101-10.7/26.7 07-0W3904		VENTURA COUNTY FROM CAMARILLO SPRINGS ROADUNDERCROSSING IN CAMARILLO TO MAIN STREET UNDERCROSSING IN VENTURA SLURRY SEAL.	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY RENO NV 89502 (775)398-9694	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7070	\$8,990,504 \$9,080,344 \$5,500	06/20/23 07/28/23 02/28/25	81% 96%
HM1							
07-VEN-101-30.9/36.3 07-0W4004		VENTURA COUNTY IN AND NEAR VENTURA FROM VENTURA RIVER BRIDGE TO 0.4 MILE SOUTH OF PADRE JUAN CANYON ROAD OVERCROSSING AND FROM 0.4 CONCRETE PAVEMENT SLABS REPLACEMENT & SLUR	RE CHAFFEE CONSTRUCTION INC 1253 EVERGREEN ROAD, SUITE 3 WRIGHTWOOD CA 92397 (760)662-8068	IRA, ALFRED 1525 RANCHO CONEJO BLVD.#102 THOUSAND OAKS, CA 91320 (805)857-7070	\$2,788,170 \$2,919,260 \$0	05/16/23 06/27/23 12/30/24	100% 98% OVER RUN
HM1							
07-VEN-101-32.4/32.8 07-2XN204		IN UNINCORPORATED AREA OF VENTURA COUNTY N/B VEN 101 OFF-RAMP TO VEN-1,CLEAN CULVERPUMP OUT STANDING WATER FROM OFF-RAMP DIR'S EME CLEAN CULVERTS OF MUD, WATER &OTHER DEBRIS	HARTFIELD CONSTRUCTION CORP 11908 CLARK ST UNIT A ARCADIA, CA 91006	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)857-6118	\$576,500 \$567,306 \$0	02/22/24 04/05/24 10/30/24 11/25/24	100% 100% COMPLETED
20.XX 201130							
07-VEN-101-40.0/40.4 07-2XM604		VENTURA COUNTY @ PARKING LOT NEAR MUSSEL SHOALS NORTH OF VEN-101 PUNTA GORDA CLEAN&REPAIR MUDSLIDE & DRAINAGE SYSTEMS DIR'S EMERGE MUDSLIDE DAMAGE REPAIRS & DEBRIS REMOVAL	SUMMER CONSTRUCTION INC PO BOX 30 SANTA PAULA, CA 93061	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$3,674,000 \$1,560,428 \$0	02/12/24 04/17/24 03/28/25	99% 42%
20.XX 201130							
07-VEN-101-41.7/42 07-2XL704		UNINCOPORATED AREA OF VENTURA COUNTY ON VEN-1 & VEN-101 @MULTIPLE LOCATIONS TO REPAIR/REMOVE STORM DEBRIS&CLEAN CULVERTS DIR'S EME CLEAN CLOGGED CULVERTS DUE TO STORM DAMAGE	SUMMER CONSTRUCITON PO BOX 30 SANTA PAULA, CA 93061	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$630,500 \$318,974 \$0	01/25/24 03/11/24 12/30/24	95% 51%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Accepted	%Time % Work Message
07-VEN-118-1.4/1.8 07-336004 ACNH-P118-(070)E --()		IN VENTURA COUNTY NEAR SATICOY FROM 0.2 MILES EAST OF NARDO STREET TO 0.1 MILE WEST OF SANTA CLARA RIVER. CONSTRUCT STORMWATER TREATMENT BEST	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA (213)700-8447	\$5,408,876 \$5,235,853 \$0	12/07/22 12/22/22 02/27/25	86% 96%
HA42							
07-VEN-118-4.5/4.7 07-2XG704		IN VEN COUNTY IN CITY OF SOMIS ON VEN-118 TO RECONSTRUCT DAMAGED SLOPES, REPLACE RSPREPAIR DAMAGED AC DIKE DUE TO STORM DAMAGEDIR' REPAIR STORM DAMAGED SLOPES	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH STE #101 VENTURA, CA 93003	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$765,000 \$575,414 \$0	04/20/23 06/12/23 12/30/24	100% 75% OVER RUN
20.XX 201130							
07-VEN-118-13.3/15.6 07-341604		IN AND NEAR MOORPARK, AT THE EASTBOUND AND WESTBOUND COMMERCIAL VEHICLE ENFORCEMENT FACILITIES. CONSTRUCT NEW MODULAR OFFICE	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110 SAN DIEGO CA 92110 (858)304-1093	TEHRANI, JOSPEPH (213)700-8447	\$2,387,998 \$1,366,640 \$0	10/25/22 12/22/22 03/11/25	83% 57%
07-VEN-118-22.3/32.5 07-2XN704		VEN-118 REPAIR SLOPES, DRAINAGE SYSTEMS ATBENCH #1 & #2. REMOVE DEBRIS, MUD, LOOSE MAATERIALS FROM ROADWAY SHOULDERS ON EB&WBDIR'S REPAIR SLOPES & REMOVE DEBRIS	UNION ENGINEERING COMPANY, INC PO BOX 1000 VENTURA CA 93002	INCIRA, ALFRED 1525 RANCHO CONEJO BLVD STE 102 THOUSAD OAKS, CA 91320 (805)857-7070	\$1,656,000 \$120,214 \$0	03/11/24 05/21/24 12/31/25	27% 7%
20.20 201130							
07-VEN-118-23.5/30.5 07-385104		VENTURA COUNTY IN SIMI VALLEY FROM 0.3 MILE WEST OF FIRST STREET OVERCROSSING TO 0.1 MILE EAST OF KUEHNER DRIVE UNDERCROSSING CONSTRUCT MINOR CONCRETE AND PLACE MULCH.	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	VERMA, NIKETA 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)792-8141	\$2,729,816 \$2,279,711 \$3,900	04/04/23 04/28/23 09/30/25	13% 83%
07-VEN-126-9.7/24.6 07-2XE104		IN VENTURA COUNTY ON VEN 126 CITIES OF SANTA PAULA, FILLMORE AND PIRU TO REPAIR STORM DAMGE, MUD SLIDES, CLEAN DS&EROSION DIR'S EMER REPAIR STORM DAMAGE ON VEN 126	SUMMER CONSTRUCTION INC 606 SESPE AVE, SUITE 202 FILMORE CA 93015 (805)933-9364	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$6,305,000 \$5,258,640 \$0	01/15/23 03/03/23 12/31/24	100% 83% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-126-20.3/20.3 07-1XW104		VENTURA COUNTY IN CITY OF FILLMORE VEN-126REPLACE/CONSTRUCT THE FILLMORE MAINTENANCESTATION DAMAGED BY HIGH WINDS DIR'S EMERGENCY CONSTRUCT/REPLACE MAINTENACE STATION	MGP CONSTRUCTION DBA MICHAEL IRA, ALFRED G PORTEOUS PO BOX 355 UPLAND, CA 91785	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$3,798,500 \$418,379 \$0	01/26/24 04/15/24 07/31/25	44% 11%
20.XX 201131							
07-VEN-126-26.4/26.4 07-2XC704		IN VENTURA COUNTY CITY OF PIRU TO REPAIR STORM DAMAGE OVER-TOPPING HOPPER CREEK BRDCLEAN & REMOVE DEBRIS FROM HWY,RR TRACKS DIR'S REPAIR WINTER STORM DAMAGE	R&R PIPELINE INCORPORATED 1315 E MAIN ST SANTA PAULA, CA 93060 (805)933-9111	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$850,000 \$804,886 \$0	01/11/23 02/23/23 12/30/24	100% 95% OVER RUN
20.20 201130							
07-VEN-126-/0 07-2XP204		VENTURA COUNTY,CITY OF PIRU, SANTA PAULA,&FILLMORE VAR LOCATIONS CLEAR SHOULDERS & RDWAY OF MUDSLIDE/DEBRIS,DS &EROSION CNTRLDIR'S REPAIR MUDSLIDE DEBRIS DUE TO STORM DAMAGE	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	VERMA, NIKETA 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)792-8141	\$1,031,000 \$921,767 \$0	05/30/24 06/20/24 07/31/25	100% 89% OVER RUN
20.XX 201130							
07-VEN-150-6.1/6.3 07-2XN604		IN VENTURA COUNTY ON VEN-150 NEAR LAKE CASITAS TO REMOVE & REPLACE DISCONNECTED DRAINAGE SYSTEM,REPAIR CRACKED RDWAY&SLOPEDIR'S EM REPAIR/REMOVE/REPLACE DRAINAGE SYSTEM	R&R PIPELINE INCORPORATED 1315 E MAIN ST SANTA PAULA, CA 93060	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$908,800 \$325,256 \$0	03/06/24 05/08/24 12/30/24	100% 36% OVER RUN
20.XX 201130							
07-VEN-150-13.3/19 07-3237U4 ACNH-P150-(028)E --()		VENTURA COUNTY IN AND NEAR OJAI FROM BURNHAM ROAD TO GORHAM ROAD PLACE HMA (TYPE A) AND COLD PLANE ASPHALT	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)700-8447	\$8,414,416 \$8,496,303 \$349,123	03/27/23 05/10/23 02/07/25	98% 97%
HA22							
07-VEN-150-15.0/4.6 07-2XN804		VEN-150 REPAIR/RECONSTRUCT SLOPES, REMOVE LANDSLIDES & LOOSE MATERIAL, PLACE K-RAIL ON WB. DIR'S EMERGENCY FORCE ACCOUNT REPAIR SLOPES	UNION ENGINEERING COMPANY, INC PO BOX 1000 VENTURA, CA 93002	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91302 (213)700-8447	\$1,632,100 \$1,004,048 \$0	05/21/24 05/29/24 12/30/24	100% 62% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-150-20.0/32.2 07-2XN104		IN VENTURA COUNTY, IN&AROUND SANTA PAULA ON VEN-150 @MULTIPLE LOCATIONS TO REMOVE/ REPAIR DAMAGED SLOPES DUE TO RAINSTORMS DIR'S E REPAIR DAMAGE DUE TO RAINSTORMS	R & R DEMO AND GRADING CORP 1180 S BEVERLY DRIVE SUITE310 LOS ANGELES, CA 90035	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$31,495,900 \$17,965,925 \$0	02/22/24 04/05/24 12/30/24	100% 57% OVER RUN
20.XX 201130							
07-VEN-150-28.8/31 07-2XE504		VEN 150 REMOVE DEBRIS FROM ROADWAY AND RE-BUILD, REPAIR, RESTORE ERODED SLOPES DUE TO SERIES OF WINTER STORMS. DIR'S EMERGENCY FOR REPAIR ERODED SLOPES	R&R DEMO AND GRADING CORP 1180 S BEVERLY DR, STE 310 LOS ANGELES, CA 90035	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91320 (213)700-8447	\$3,927,340 \$3,677,173 \$0	01/26/23 05/31/23 12/30/24	100% 94% OVER RUN
20.20 201130							
07-VEN-150-/20 07-2XE404		IN VENTURA COUNTY IN CITY OF OJAI RT 150 REMOVE/CLEAN DEBRIS REPAIR SLOPES & DAMAGESHOULDER, DRAINAGE SYSTEMS DUE TO STORMS DIR'S E STORM DAMAGE REPAIR	SUKUT CONSTRUCTION LLC 4010 W CHANDLER AVE SANTA ANA, CA 92704	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$2,435,000 \$2,390,840 \$0	01/26/23 03/21/23 03/16/24	100% 98% OVER RUN
20.XX 201130							
07-VEN--/0 07-2XM504		VENTURA CTY IN CITY OF SANTA PAULA&MALIBU BIG SYCAMORE MS TO CONSTRUCT FENCES/GATES & PERIMETER LASER DETECTION SYSTEM DIR'S EMERG FENCES/GATES& DETECTION SYSTEMS	IZURIETA FENCE COMPANY INC 3000 GILROY ST LOS ANGELES, CA 90039	TEHRANI, JOSEPH SOLEIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91302 (213)700-8447	\$969,100 \$0 \$0	07/16/24 08/21/24 03/10/25	0% 0% OVER RUN
20.10 201352							

Totals: Authorized Final Amt: \$1,890,367,554 Completed to Date: \$1,047,740,740 Work This Month: \$45,123,260

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-08-0-7.9/0 08-1N9104 ACNH-P079-(071)E --()		RIVERSIDE COUNTY AT WINCHESTER AT HADDOCK STREET PEDESTRIAN HYBRID BEACON SYSTEMS AND MINOR	DBX, INC. 42024 AVENIDA ALVARADO STE A TEMECULA CA 92590 (951)296-9909	CAO, RODOLFO C 29995 TECHNOLOGY DR SUITE 104 MURRIETA, CA 92563 (909)519-1086	\$616,047 \$0 \$0	06/27/24 08/07/24	0% 0%
08-RIV-10-12.6/13.4 08-1L9504		IN THE CITY OF BANNING FROM 0.25 MILES WEST OF 8TH STREET I.C. TO S. SAN GORGONIO AVE. RESTORE AND REHABILITATE EXISTING	DIVERSIFIED LANDSCAPE COMPANY ANTHONY RODRIGUEZ PROJECT MANAGER 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)830-8725	BENSON, DAVID 937 S. VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$1,059,811 \$1,009,181 \$2,190	06/13/22 07/29/22 08/07/26	0% 0% PLANT EST SATIS
08-RIV-10-59.3/59.5 08-1J7004		RIVERSIDE COUNTY IN COACHELLA FROM 0.4 MILE TO 0.6 MILE EAST OF DILLON ROAD UNDERCROSSING HIGH SPEED WEIGH IN MOTION SYSTEM, JPCP, H	RE CHAFFEE CONSTRUCTION INC 1253 EVERGREEN ROAD, SUITE 3 WRIGHTWOOD CA 92397 (760)249-8086	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$2,783,795 \$2,828,295 \$0	09/07/23 10/04/23 11/26/24	97% 97%
08-RIV-10-60.7/74.3 08-1C0814		RIVERSIDE COUNTY IN COACHELLA AND AT CACTUS CITY FROM 1.8 MILES EAST OF DILLON ROAD UNDERCROSSING TO 0.5 MILES WEST OF EAST CACTUS PAVEMENT REHAB	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)363-100	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$191,252,498 \$155,800,179 \$2,871,217	03/28/22 03/28/22 08/20/25	80% 81%
08-RIV-10-87.9/0 08-1J4704		RIVERSIDE COUNTY NEAR CHIRIACO SUMMIT AT THREE STAR DITCH BRIDGE AND AT DETERMINATION DITCH BRIDGE PARTIALLY GROUTED RSP, STRUCTURE EXCAVATIO	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821 (562)929-1128	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$6,120,650 \$558,900 \$558,900	08/07/24 08/30/24 08/05/25	12% 9%
08-RIV-10-91.9/0 08-1J7104		RIVERSIDE COUNTY NEAR DESERT CENTER AT ORRIS DITCH BRIDGE STRUCTURE EXCAVATION, PARTIALLY GROUTED RS	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$3,449,300 \$2,145,513 \$815,789	04/08/24 06/07/24 01/23/25	81% 62%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-92.9/101.1 08-1H2004 ACIM-010 -(4) 0 --()		RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM KRUME DITCH TO WIDE DITCH RDWY EXC, STR EXC, CLASS 2 AB, PARTIALLY G	AMES CONSTRUCTION, INC. 2500 COUNTY ROAD 42 W BURNSVILLE MN 55337 (952)435-7106	KOURY, PETER 41601 CORPROATE WAY PALM DESERT, CA 92211 (909)844-0619	\$6,626,307 \$6,335,215 \$11,273	10/06/22 11/18/22 04/03/25	88% 95%
08-RIV-10-104.9/134.2 08-1C0824 BLIM-010 -(112)E --()		NEAR BLYTHE, FROM SR 10/177 SEP TO NEAR BLYTHE, FROM SR 10/177 SEP TO 1.05 MI W/O WILEY'S WELL RD OC REHABILITATE MAINLINE PAVEMENT,	FISHER SAND & GRAVEL CO. 1302 W. DRIVERS WAY TEMPE AZ 85284 (702)929-3157	BROWN, PAUL 134 E HOBSON WAY BLYTHE, CA 92225 (951)232-6161	\$267,778,333 \$264,020,318 \$0	03/24/21 04/15/21 12/11/24 12/12/24	100% 100% COMPLETED
08-RIV-10-134.0/156.5 08-1C08U4 ACNH-0105-(052)E --()		RIVERSIDE COUNTY FROM 1.1 MILES WEST OF WILEY WELL ROAD OVERCROSSING TO CALIFORNIA/ ARIZONA STATE LINE PLACE HMA (TYPE A), JPCP, IMPORTED BORROW,	FISHER SAND & GRAVEL CO. DBA SOUTHWEST ASPHALT PAVING 1302 W. DRIVERS WAY TEMPE AZ 85284 (702)929-3157	BROWN, PAUL 134 E HOBSON WAY BLYTHE, CA 92225 (951)232-6161	\$232,198,489 \$53,076,359 \$12,943,781	06/22/23 07/24/23 03/30/26	22% 23%
08-RIV-15-15.9/20.3 08-1E3404 ACIM-0155-(172)E --() HA42		RIVERSIDE COUNTY IN WILDOMAR AND LAKE ELSINORE FROM 0.4 MILE SOUTH OF BUNDY CANYON ROAD TO 0.5 MILE NORTH OF GRUNDER DRIVE/FRANKLI BONDED FIBER MATRIX, MINOR STAMPED CONC, R	DIVERSCAPE, INC. DBA DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	MCNICOLL, JOSEPH 937 S VIA LATA SUITE 650 COLTON, CA 92324 (909)518-9827	\$3,624,967 \$554,823 \$189,130	03/28/24 04/17/24 07/08/25	25% 15%
08-RIV-15-16.3/52.3 08-1J8704 ACIM-0155-(173)E --()		RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM BUNDY CANYON ROAD UNDERCROSSING IN WILDOMAR TO PHILADELPHIA STREET UNDERCROSSING IN EAS MINOR CONCRETE, HMA (TYPE A), MODIFYING SI	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626		\$2,537,700 \$0 \$0	07/10/24 08/08/24	0% 0%
08-RIV-15-46.5/49.3 08-1P0704		RIVERSIDE COUNTY IN EASTVALE FROM SANTA ANA RIVER BRIDGE TO BELLEGRAVE AVENUE OVERCROSSING ROADSIDE CLEARING AND HYDROSEED.	DIVERSCAPE, INC. DBA DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1168	BENSON, DAVID 937 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$912,680 \$192,258 \$56,342	06/13/24 07/10/24 05/10/28	23% 21%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-50.6/52.3 08-1H8504 ACNH-000C-(549)0 --()		RIVERSIDE AND SAN BERNARDINO COUNTIES ON ROUTE 15 FROM 0.5 MILE NORTH OF CANTU-GALLEANO RANCH ROAD TO SAN BERNARDINO COUNTY LINE A MINOR CONC, ROCK BLANKET, AB, AND MGS.	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	BENSON, DAVID 937 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$6,924,584 \$5,801,787 \$111,829	06/09/23 07/24/23 02/27/25	87% 83%
08-RIV-60-1.0/12 08-1J2304 ACNH-P060-(163)E --()		RIVERSIDE COUNTY IN AND NEAR JURUPA VALLEYAND RIVERSIDE AT VARIOUS LOCATIONS FROM WINEVILLE ROAD UNDERCROSSING TO 0.2 MILE WEST OF RAMP METERING SYSTEM, HMA (TYPE A), RDWY E	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	ALAM, MAHFUAL 4334 LATHAM STREET SUITE 100 RIVERSIDE, CA 92501 (951)830-6853	\$8,250,406 \$7,753,769 \$659,926	09/20/23 10/16/23 02/15/25	82% 89%
08-RIV-60-6.1/8 08-1H3804 ACNH-P060-(164)E --()		RIVERSIDE COUNTY IN JURUPA VALLEY FROM 0.5MILE EAST OF PYRITE STREET TO 0.4 MILE WEST OF PACIFIC AVENUE MINOR CONC, WATER SERVICE CONNECTION, AND	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	BENSON, DAVID 937 S VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$4,312,256 \$4,010,727 \$240,379	12/05/23 12/21/23 01/24/28	93% 91%
08-RIV-60-16.1/22.5 08-496124 ACNH-P060-(166)E --() HB4N		RIVERSIDE COUNTY IN AND NEAR MORENO VALLEYFROM 0.3 MILE WEST OF PERRIS BOULEVARD UNDERCROSSING TO 0.4 MILE EAST OF GILMAN SPRINGS FIBER OPTIC CABLE, RAMP METERING AND MODIF	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	SALLOUM, GEORGE 760 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)601-5120	\$9,572,301 \$8,070,439 \$48,011	01/17/24 02/12/24 05/27/26	36% 83%
08-RIV-62-3.3/6.5 08-1P6804 20.20 201130		2023 HURRICANE HILLARY TROPICAL STORM DAMAGE ON SR 62 PLACE RSP, RESTORE UNDERMINED PAVEMENT DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGED BRIDGE PIERS	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203 (760)391-6297	HOSSAIN, SADIQUE 41601 CORPORATE WAY PALM DESERT, CA 92316 (951)830-6828	\$4,185,000 \$4,188,772 \$6,242	08/28/23 10/23/23 12/31/24	100% 100% OVER RUN
08-RIV-74-3.1/3 08-1G4704 BLST-S074-(073)E --()		RIVERSIDE COUNTY NEAR LAKE ELSINORE AT MORRILL CANYON BRIDGE AND NEAR HEMET AT STRAWBERRY CREEK BRIDGE. STRUCTURAL CONC BR, CONC SLAB, HMA (TYPE A)	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA, CA 92626 (951)674-7352	BERGEVIN, MIKE 9225 STELLAR COURT, STE B CORONA, CA 92883 (951)232-3739	\$8,842,124 \$8,430,505 \$93,339	04/06/23 05/10/23 02/28/25	50% 95% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-13.2/34 08-1C6804		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL REPLACEMENT, REPLACE 1	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618 (949)753-1414	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$5,990,466 \$6,001,601 \$1,485	12/29/20 01/19/21 06/04/25	87% 99%
HA21							
08-RIV-74-34.3/45.1 08-1H0604 ACNH-P074-(072)E --()		RIVERSIDE COUNTY IN AND NEAR HEMET FROM WINCHESTER ROAD TO FAIRVIEW AVENUE FIBER OPTIC CABLE SYSTEMS, RHMA, HMA, AND	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (562)929-1128	SANCHEZ, OMAR 29995 TECHNOLOGY DR STE 104 MURRIETA, CA 92563 (951)830-6835	\$37,172,409 \$34,984,310 \$3,029,821	04/03/23 04/28/23 04/07/25	81% 92%
08-RIV-74-/5.8 08-1C8504 HSST-S074-(071)E --()		NR LAKE ELSINORE, FROM ORANGE COUNTY LINE TO MONTE VISTA STREET WIDEN EXISTING LANES TO PROVIDE 12'	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203 (760)775-7500	ABDALLA, OSAMA 9225 STELLAR CT, SUITE B CORONA, CA 92883 (951)830-9182	\$48,496,586 \$48,684,099 \$0	11/12/20 12/24/20 12/20/24	64% 97%
HB1							
08-RIV-79-5.4/11.4 08-1G6704 SSTG-S079-(047)E --()		RIVERSIDE COUNTY NEAR TEMECULA FROM 0.4 MILE SOUTH OF SAGE ROAD TO 1.1 MILES SOUTH OF PAUBA ROAD HOT MIX ASPHALT, SOIL NAIL, STRUCTURAL CON	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618 (949)753-1414	CAO, RODOLFO C 29995 TECHNOLOGY DR SUITE 104 MURRIETA, CA 92563 (909)519-1086	\$60,901,162 \$549,039 \$161,939	05/23/24 06/17/24 06/23/27	10% 1%
08-RIV-91-10.8/11.2 08-1N5704		RIVERSIDE COUNTY IN RIVERSIDE FROM PIERCE STREET UNDERCROSSING TO MAGNOLIA AVENUE UNDERCROSSING CONCRETE (CHANNEL LINING), MISC IRON AND S	RIVERSIDE CONSTRUCTION COMPANY, INC. 4225 GARNER ROAD RIVERSIDE CA 92501 (909)772-4004	SOSTROM, DENISE 119 N. MAPLE ST, STE A CORONA, CA 92880 (951)232-7608	\$1,166,364 \$1,030,359 \$0	06/28/24 07/22/24 12/04/24 12/13/24	100% 100% COMPLETED
08-RIV-91-15.6/21.6 08-1L3204 ACNH-P091-(155)E --()		RIVERSIDE COUNTY IN RIVERSIDE FROM 0.1 MILE WEST OF ADAMS STREET TO ROUTE 60/91/215 SEPARATION MINOR CONCRETE, WOOD MULCH & PLANT ESTABLI	DIVERSIFIED LANDSCAPE CO. 21735 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	MCNICOLL, JOSEPH 937 S. VIA LATA SUITE 650 COLTON, CA 92324 (909)518-9827	\$4,478,743 \$3,174,168 \$333,816	09/25/23 11/01/23 03/12/25	80% 71%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Accepted	% Work Message
08-RIV-91-/0 08-0N0704		UPGRADE MAINTENACE SECURITY MEASURES AT RIVERSIDE L5725 AND CORONA L5710 MAINTENACE STATIONS DIR'S ORDER EMERGENCY F.A. UPGRADE FENCING AND LIGHTING	JBUS BUILDERS CORP 8916 JASMINE DR BUENA PARK, CA 90621 (714)743-2208	TRUONG, NICK 119 N MAPLE ST #A CORONA, CA 92878 (951)830-6835	\$1,785,000 \$736,146 \$736,146	05/24/24 09/20/24 03/27/24	47% 41%
20.20 201130							
08-RIV-111-53.9/0 08-0R7904		RIVERSIDE COUNTY IN PALM SPRINGS AT VISTA CHINO SIGNAL AND LIGHTING SYSTEM.	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870		\$672,225 \$0 \$0	06/20/24 07/19/24	0% 0%
08-RIV-111-/18.5 08-1M8504		RIVERSIDE COUNTY AT SALTON SEA FROM IMPERIAL COUNTY LINE TO 0.1 MILE NORTH OF 66TH AVENUE RHMA (GAP-GRADED), COLD PLANE AC PVMT, THE	MARTIN MARIETTA SAN DIEGO AGGREGATES LLC DBA ATP GENERALENGINEERING CONTRACTORS 4211 PONDEROSA AVE STE C SAN DIEGO CA 92123 (858)944-6711	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$9,699,358 \$9,326,946 \$0	05/15/24 06/10/24 11/27/24 11/27/24	100% 100% COMPLETED
08-RIV-215-9.0/38 08-1N9704		RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF MURRIETA HOT SPRING ROAD IN MURRIETA TO 0.6 MILE NORTH OF EUCALYPTUS AV FIBER OPTIC CABLE SYSTEMS.	KANAAN CONSTRUCTION, INC. 230 S. IRWINDALE AVE AZUSA CA 91702		\$488,380 \$0 \$0	06/26/24 08/16/24	0% 0%
08-RIV-215-13.5/19.5 08-1J2604 ACIM-2151-(253)E --()		RIVERSIDE COUNTY IN MURRIETA AND MENIFEE FROM 1 MILE NORTH OF CLINTON KEITH ROAD TO 1 MILE NORTH OF NEWPORT ROAD RHMA, REPLACE AC SURFACING, ROCK BLANKET,	MARTIN MARIETTA SAN DIEGO AGGREGATES LLC DBA ATP GENERALENGINEERING CONTRACTORS 4211 PONDEROSA AVE STE C SAN DIEGO CA 92123 (858)944-6711	ABDALLA, OSAMA 9225 STELLAR CT., SUITE B CORONA, CA 92883 (951)830-9182	\$23,192,333 \$7,322,587 \$1,109,479	01/10/24 02/09/24 08/20/25	45% 31%
08-RIV-215-25.0/31.2 08-1J2904 ACIM-2151-(254)E --()		RIVERSIDE COUNTY IN AND NEAR PERRIS FROM 0.1 MILE SOUTH OF SAN JACINTO RIVER BRIDGETO 0.3 MILE NORTH OF RAMONA EXPRESSWAY RHMA, HMA, REPLACE AC SURFACING, AND COLD	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA, SUITE 20 SAN DIEGO CA 92126 (858)536-3100	CAO, RODOLFO 29995 TECHNOLOGY DRIVE MURRIETA, CA 92563 (909)519-1086	\$27,353,323 \$3,246,014 \$319,003	06/18/24 07/12/24 10/27/26	7% 12%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-0-/0 08-1J6204		SAN BERNARDINO COUNTY AT ESSEX AT THE PREFERRED GENERAL SERVICES ESSEX MAINTENANCE STATION BUILDING WORK.	19622 SHOSHONEE ROAD APPLE VALLEY CA 92307 (760)240-3236	ADODO, JEGBEFUME 222 E MAIN ST, STE 202 BARSTOW, CA 92311 (951)232-6497	\$958,523 \$65,022 \$0	06/21/24 09/10/24 06/25/25	100% 7%
08-SBD-15-2.2/8.5 08-1N2604		SAN BERNARDINO COUNTY IN AND NEAR FONTANA AT VARIOUS LOCATIONS FROM ROUTE 10 TO ROUTE 210 FURNISH POLYESTER CONC OVERLAY, PLACE POLY	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	EHIRIM, DOMINIC 10370 COMMERCE CENTER DR. 110 RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$4,598,761 \$992,123 \$261,540	05/23/24 06/18/24 02/24/25	49% 22%
08-SBD-15-5.1/5.8 08-0H7924		SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA FROM 0.2 MILE SOUTH TO 0.5 MILE NORTH OF FOOTHILL BOULEVARD UNDERCROSSING RAMP METERING SYSTEM, MODIFY LTG SYSTEMS,	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-1299	EHIRIM, DOMINIC 10370 COMMERCE CENTER DR B-110 RANCHO CUCAMONGA, CA 91730 (909)232-3523	\$1,372,532 \$1,125,327 \$33,949	06/13/23 07/05/23 12/26/24	93% 81%
08-SBD-15-6.7/22.3 08-1G8804 ACIM-015 -(1)2 --()		SAN BERNARDINO COUNTY IN AND NEAR FONTANA AND RANCHO CUCAMONGA FROM BASELINE AVENUE UNDERCROSSING TO 0.9 MILE NORTH OF ROUTE 15/13 ROCK BLANKET, STAMPED CONCRETE, MGS AND VE	LANDSCAPE SUPPORT SERVICES 12610 SATICOY STREET SOUTH NORTH HOLLYWOOD CA 91605 (818)475-0684	EHIRIM, DOMINIC 9540 CENTER AVENUE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$12,036,676 \$12,114,399 \$521,965	08/11/23 10/11/23 02/10/25	85% 96%
08-SBD-15-17.7/0 08-1N7004		SAN BERNARDINO COUNTY NEAR SAN BERNARDINO AT 2.7 MILES NORTH OF KENWOOD AVENUE AND AT 0.8 MILE SOUTH OF CAJON BOULEVARD ALTERNATIVE PIPELINER.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650 (925)278-8775	RAHMAN, MD 850 S VIA LATA #104 COLTON, CA 92324 (951)830-6845	\$738,896 \$405,411 \$0	05/08/24 06/20/24 04/30/25	38% 55% SUSPENDED
08-SBD-15-20.5/21.6 08-1H3904 ACIM-0151-(250)E --()		SAN BERNARDINO COUNTY FROM 0.6 MILE NORTH OF CLEGHORN ROAD UNDERCROSSING TO 0.5 MILESOUTH OF ROUTE 138 AND FROM 0.5 MILE SOUTHOF T CONSTRUCT BUILDING, ROADWAY EXC, JPCP, AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-5118	\$25,277,230 \$15,892,159 \$588,764	07/13/23 08/30/23 06/01/25	67% 63%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-28.6/37.5 08-0K1224 BLIM-015 -(167)E --()		IN HESPERIA AND VICTORVILLE FROM OAK HILL RD OC TO S/O BEAR VALLEY RD OC REHABILITATE EXISTING MAINLINE AND	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD. BREA CA 92821 (714)578-9600	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$141,660,343 \$136,608,861 \$4,910,863	09/24/21 10/07/21 03/04/25	93% 96%
08-SBD-15-35.0/37.6 08-0P0104		IN THE CITY OF VICTORVILLE, WEST OF INTERSTATE 15 AND BEAR VALLEY ROAD INTERSECTION DIR'S ORDER EMERGENCY F.A. INSTALL EROSION COUNTERMEASURES	RE CHAFFEE CONSTRUCTION INC P.O. BOX 3087 WRIGHTWOOD, CA 92397 (760)249-8068	GONZALEZ, ALFONSO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$3,735,000 \$2,722,133 \$61,342	02/23/24 04/26/24 03/10/25	72% 73%
20.20 201130							
08-SBD-15-180.9/185.5 08-1N1214		SAN BERNARDINO COUNTY ABOUT 43 MILES NORTHOF BAKER AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF YATES WELL ROAD OVERCROSSINGTO 0.7 LANE CONTROL SIGN SYSTEMS.	FERREIRA CONSTRUCTION CO., INC. 10370 COMMERCE DRIVE, SUITE B RANCHO CUCAMONGA CA 91730 (909)217-2665	YAACOUB LAWGRANCE 464 W 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$2,889,921 \$0 \$0	12/18/23 03/21/24 04/30/25	0% 0% SUSPENDED
08-SBD-15-/0 08-0N0804		UPGRADE SECURITY MEASURES AT TWO MAINTENANCE STATIONS CAJON L5707 AND VICTORVILLE L5710 DIR'S ORDER EMERGENCY F.A. UPGRADE FENCING AND LIGHTING	JPUS BUILDERS CORP 3010 W ORANGE AVE #102 ANAHEIM, CA 92804 (657)263-2411	GONZALEZ, ALFONSO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$1,485,000 \$544,716 \$360,250	05/24/24 09/06/24 04/04/25	43% 37%
20.20 201130							
08-SBD-18-9.2/9.2 08-1N0404		SAN BERNARDINO COUNTY NEAR CRESTLINE AT OLD WATERMAN CANYON ROAD MONUMENT SIGN AESTHETICS, STRUCTURAL CONCR	TAYLOR JANE CONSTRUCTION LP 131 W DANA SUITE 101 A NIPOMO CA 93444 (805)732-5129	BENSON, DAVID COLTON VIA LATA COLTON, CA 92323 (951)232-6478	\$1,975,654 \$1,728,264 \$0	05/25/23 06/26/23 12/03/24	100% 87% OVER RUN
08-SBD-18-44.3/48.4 08-0G6914		ON STATE ROUTE 2 @ VAR LOCATIONS FR CARIDINAL RD TO DESERT FRONT; ON STATE ROUTE18 @ VAR LOC FROM ASH SIDEHILL TO CEDAR SIDEHILL V RELINE OR REPLACE CULVERTS	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE SANTA ANA CA 92704 (714)540-5351	CHOU, MICHAEL 10370 COMMERCE CENTER DR B-110 RANCHO CUCAMONGA, CA 91730 (909)821-8164	\$8,283,261 \$7,084,823 \$0	06/13/22 08/05/22 02/07/25	90% 90% SUSPENDED
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-38-26.5/44.3 08-1P6504		REPAIR ROADWAY WASHOUTS AT MULTIPLE LOCATIONS, STABILIZE AND REPAIR EMBANKMENTS/SLOPES, ARMOR ERODED EMBANKMENTS DIR'S ORDER EMERGEN REPAIR TROPICAL STORM DAMAGE	RIVERSIDE CONSTRUCTION INC 4225 GARNER RD RIVERSIDE, CA 92501	LENART, ELVIRA 850 S. VIA LATA STE 104 COLTON, CA 92324 (951)232-8949	\$9,985,000 \$7,845,065 \$35,107	08/23/23 10/18/23 02/06/25	90% 79% SUSPENDED
20.20 201130							
08-SBD-40-25.0/50 08-0R1704 HSIM-040 -(1)0 --()		SAN BERNARDINO COUNTY AT NEWBERRY SPRINGS AND LUDLOW FROM 1.6 MILES EAST OF FORT CADY ROAD OVERCROSSING TO CRUCERO ROAD UNDERCROSS CONSTRUCT CSP, CSP, SSPPA, STR CONC HW, I	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203 (760)534-3239	PHAN, THANH 222 E MAIN ST STE 208 BARSTOW, CA 92311 (951)232-7262	\$35,083,168 \$32,828,687 \$1,361,365	04/04/23 05/08/23 01/22/25	93% 94%
08-SBD-40-100.8/101.8 08-1G8304 BLIM-040 -(2)0 --()		SAN BERNARDINO COUNTY AT ESSEX FROM 1.1 MILES EAST OF ESSEX ROAD OVERCROSSING TO 0.5 MILE EAST OF HALFWAY HILLS WASH BRIDGE HMA, STRUCTURAL CONC, BAR REINFORCING STEE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	DOAN, ANTHONY 1044 EAST BROADWAY ST NEEDLES, CA 92363 (951)232-8611	\$19,870,410 \$18,868,851 \$410,145	02/07/23 03/02/23 01/27/25	94% 91%
08-SBD-40-105.1/105.9 08-1K4904 ACIM-0402-(070)E --()		SAN BERNARDINO COUNTY ABOUT 36 MILES WEST OF NEEDLES FROM 2.1 MILES TO 1.3 MILES WEST OF GOFFS ROAD UNDERCROSSING BUILDING WORK, HMA, AND TEMPORARY PORTABLE	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (442)637-1608	DOAN, ANTHONY 1044 E. BROADWAY ST NEEDLES, CA 92363 (951)840-8222	\$45,454,108 \$2,914,866 \$1,148,548	05/28/24 06/18/24 04/23/26	8% 6%
08-SBD-40-143.7/0 08-0R9804		AT THE NEEDLES MAINTENANCE STATION CONSTRUCT COVERED MATERIAL BINS,	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE. AZUSA CA 91702 (626)334-5775	DOAN, ANTHONY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)840-8222	\$1,008,519 \$599,703 \$104,080	06/28/22 08/03/22 02/28/25	55% 59%
08-SBD-60-7.3/10 08-0E33U4 ACNH-P060-(159)E --()		IN ONTARIO FR 0.2 MI W/O CUCAMONGA CREEK BR TO MILLIKEN AVE ADD WB AUX LANE, ADD EB	AMES CONSTRUCTION, INC. 391 N. MAIN STREET CORONA CA 92880 (951)356-1275	DUTCHER, DAVID 119 N MAPLE ST SUITE A CORONA, CA 92880 (909)519-2051	\$27,370,279 \$26,901,500 \$33,275	04/26/21 05/27/21 11/24/25	70% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-38.5/48.5 08-1N6504		SAN BERNARDINO COUNTY NEAR TWENTYNINE PALMS FROM GOPHER GROVE LANE TO GOLD CROWNROAD RHMA-G, PARTIAL DEPTH RECYCLING, AND SHOUL	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203	MONTELLANO, FRANCISCO 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)232-6413	\$6,813,000 \$6,328,342 \$198,958	06/05/24 07/10/24 12/31/24	100% 90%
08-SBD-138-21.4/37.8 08-1N7504		SAN BERNARDINO COUNTY ON ROUTE 138 FROM BOLINGBROKE ROAD TO ROUTE 18 AND ON ROUTE 189 FROM ROUTE 18 TO ROUTE 173 SLURRY SEAL, TWO-COMPONENT PAINT TRAFFIC S	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752 (951)703-5268	RAHMAN, MD 850 S VIA LATA #104 COLTON, CA 92324 (951)830-6845	\$4,182,980 \$1,797,696 \$0	06/12/24 07/10/24 02/11/25	44% 43%
08-SBD-210-9.9/27.2 08-1N2304		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FROM ETIWANDA AVENUE TO SAND CREEK BRIDGE FURNISH BR DECK TREATMENT MATERIAL, FURNIS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	TRAN, GIANG-SINH 10370 COMMERCE CENTER DR #B110 RANCHO CUCAMONGA, CA 91730 (951)840-9248	\$3,049,948 \$1,810,468 \$211,295	06/04/24 06/26/24 05/02/25	42% 58%
08-SBD-210-15.7/17.9 08-1P0604		SAN BERNARDINO COUNTY IN RIALTO FROM 0.2 MILE WEST OF ALDER AVENUE OVERCROSSING TO CACTUS AVENUE OVERCROSSING PLASTIC PIPE (SUPPLY LINE), WOOD MUNCH & M	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA SONORA CA 95370 (209)743-6809	BENSON, DAVID 937 S. VIA LATA STE 650 COLTON, CA 92324 (951)232-6478	\$931,690 \$774,334 \$94,090	06/28/24 07/17/24 02/01/28	84% 83%
08-SBD-210-23.1/24.7 08-1L9704		SAN BERNARDINO COUNTY IN SAN BERNARDINO ONROUTE 210 FROM ROUTE 210/259 SEPARATION TO 0.5 MILE EAST OF NORTH WATERMAN OVERCROSSING WOOD MULCH, ROADSIDE CLEARING, & MODIFYING	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	MCNICOLL, JOSEPH 937 S VIA LATA STE 650 COLTON, CA 92324 (909)518-9727	\$1,432,755 \$1,291,418 \$1,887	06/13/23 07/24/23 09/01/27	0% 0% PLANT EST SATIS
08-SBD-215-2.2/3.2 08-1F7304 BIIM-215 -(251)E --()		IN COLTON FROM 0.3 MI SOUTH TO 0.3 N/O WASHINGTON ST OC REPLACE OVERCROSSING	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (562)863-3176	SHAHIDI, SHAINA 850 S VIA LATA SUITE 100A COLTON, CA 92324 (951)232-7839	\$18,064,611 \$17,514,136 \$4,093	03/04/21 03/25/21 04/30/25	92% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-215-3.6/6 08-1J6304 ACIM-215 -(1)2 --()		SAN BERNARDINO COUNTY IN COLTON AND SAN BERNARDINO FROM 0.2 MILE SOUTH OF 10/215 SEPARATION TO MILL STREET UNDERSROSSING INDIVIDUAL SLAB REPLACEMENT (RSC) AND RHMA	SECURITY PAVING COMPANY, INC. THOMAS MATTIVI 3075 TOWNSGATE ROAD SUITE 200 WESTLAKE VILLAGE, CA 91361 (818)943-7338	SHAHIDI, SHAINÉ 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (951)232-7839	\$14,829,046 \$11,999,007 \$354,931	09/22/23 10/18/23 02/15/25	91% 82%
08-SBD-215-13.5/13.9 08-1N9504 SIMG-2151-(255)E --()		SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM CABLE CREEK BRIDGE TO 0.2 MILE SOUTH OF PALM AVENUE UNDERCROSSING MGS, GRAVEL MULCH, HMA, AND PLACE HMA DIKE	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	ALAM, MAHFUAL 4334 LATHAM STREET STE 100 RIVERSIDE, CA 92501 (951)830-6853	\$626,400 \$547,045 \$257,165	06/24/24 07/17/24 01/10/25 12/23/24	80% 87%
08-SBD-330-296.0/43.9 08-1R3304 20.20 201130		REPAIR DAMAGES FROM LINE FIRE FROM HIGHLAND AVE OC BRIDGE TO SR-18 /SR-330 JUNCTION DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGES CAUSED BY LINE FIRE	RIVERSIDE CONSTRUCTION CO. 4225 GARNER ROAD RIVERSIDE, CA 92501	WANG, TSUNG 850 S VIA LATA UNIT 104 COLTON, CA 92324 (951)232-6415	\$8,985,000 \$4,558,124 \$4,558,124	09/16/24 11/14/24 03/30/25	100% 51% OVER RUN
08-SBD-395-4.0/49 08-1G6404 ACNH-P395-(351)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FROM ROUTE 15/395 SEPARATION TO 3.1 MILES NORTH OF ROUTE 58/395 SEPARATION REPLACE ASPHALT CONCRETE SURFACING, COLD P	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)578-9600	LOZA, SHAUN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4717	\$36,536,503 \$34,686,207 \$1,888,591	10/25/23 11/28/23 12/24/24	93% 93%
08-SBD-5718-/0 08-0R8504 HM2		SAN BERNARDINO COUNTY AT NIPTON AT MOUNTAIN PASS MAINTENANCE STATION AT 94200 CLARK MOUNTAIN ROAD BUILDING WORK.	RE CHAFFEE CONSTRUCTION INC 1253 EVERGREEN ROAD, SUITE 3 WRIGHTWOOD CA 92397 (760)249-8086	NGUYEN, KHOA 222 E MAIN ST STE #208 BARSTOW, CA 92311 (951)232-8611	\$1,500,224 \$1,479,893 \$124,836	11/08/23 11/29/23 01/03/25	93% 100%
08-VAR-10-8.8/60.9 08-1J9104		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING CMS SYSTEMS, SIGN FOUNDATION AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	SALLOUM, GEORGE 760 S VIA LATA SUITE 100 COLTON, CA 92324 (909)601-5120	\$6,054,423 \$5,295,772 \$1,524,766	10/11/23 11/01/23 12/31/24	96% 87%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0 08-1N9604		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING TRAFFIC MONITORING STATIONS, BON	KANAAN CONSTRUCTION, INC. 230 S. IRWINDALE AVE AZUSA CA 91702		\$998,192 \$0 \$0	06/21/24 08/16/24	0% 0%
08-VAR--/0 08-1J8604 ACNH-X071-(076)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MODIFYING CMS SYSTEMS AND FURNISH SIGN STR	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)292-6906	YAACOUB, LAWRENCE 464 W 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$14,058,863 \$0 \$0	05/01/24 06/05/24 01/31/26	0% 0% SUSPENDED
08-VAR--/0 08-1J8504 ACST-X071-(077)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FURNISH SIGN STRUCTURE AND INSTALL CHANGEA	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335		\$14,057,592 \$0 \$0	08/29/24 09/10/24	0% 0%
08-VAR--/0 08-1N4704		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFY FO CABLE, CAMERA & ROADSIDE WEATHER	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DRIVE VISTA CA 92081 (619)919-3869	YAACOUB, LAWRENCE 464 W 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$2,740,689 \$0 \$0	06/26/24 08/07/24 08/12/25	0% 0% SUSPENDED
08-VAR--/0 08-1N2204		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FURNISH & PLACE POLYESTER CONC OVERLAY, FU	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	GAYED, EZZ 850 S VIA LATA 100A COLTON, CA 92324 (909)501-9289	\$4,353,576 \$2,217,614 \$959,328	06/13/24 07/10/24 04/02/25	52% 51%
08-VAR--/0 08-1P1304		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS THERMOPLASTIC TRAFFIC STRIPE AND THERMOPLA	PAVE-TECH INC. 3043 HARDING STREET CARLSBAD CA 92008 (909)877-8495	NGUYEN, KHOA 222 E. MAIN STREET, STE #208 BARSTOW, CA 92311 (951)232-8611	\$2,980,357 \$3,048,977 \$0	03/22/24 04/23/24 12/06/24 12/10/24	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0 08-1H9924 ACST-000C-(552)E --()		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL ROADSIDE SIGN-ONE POST, & FURNISH	GBA ENGINEERING, INC. 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886 (714)510-6700	MINEO, NICHOLAS 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (909)665-4200	\$2,135,964 \$1,469,122 \$413,507	04/15/24 06/05/24 02/11/25	69% 69%
08-VAR--/0 08-1M5904		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS STRUCTURAL CONC, BRIDGE REMOVAL AND BAR R	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618 (909)684-4973	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)538-5315	\$4,150,471 \$1,843,435 \$138,150	04/25/24 05/22/24 01/31/25	68% 44%
08-VAR--/0 08-1J8404 ACST-000C-(557)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS INSTALL CMS SYSTEM, FURNISH SIGN STRUCTURE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	NGUYEN, KHOA 222 E MAIN ST STE#208 BARSTOW, CA 92311 (951)232-8611	\$12,482,540 \$0 \$0	06/28/24 08/14/24 10/28/26	0% 0%
08-VAR--/0 08-1M7604		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING TRUCK PARKING AVAILABILITY SIGN	BANCROFT CONSTRUCTION SERVICESLLC 4420 EASTON DR SUITE 108 BAKERSFIELD CA 93309 (443)254-4531	SALLOUM, GEORGE 760 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)601-5120	\$1,022,222 \$964,476 \$155,366	06/28/23 08/16/23 01/02/25	93% 94%
08-VAR--/0 08-1E1404 SSTG-S079-(048)E --()		RIVERSIDE COUNTY AT VARIOUS LOCATIONS MGS, CONCRETE BARRIER AND VEGETATION CONTR	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	CAO, RODOLFO C 29995 TECHNOLOGY DR SUITE 104 MURRIETA, CA 92563 (909)519-1086	\$7,535,589 \$0 \$0	04/25/24 06/05/24 01/02/25	0% 0%
08-VAR--/0 08-1H8804		RIVERSIDE COUNTY AT VARIOUS LOCATIONS CAMERA SYSTEMS, ROLLED EROSION CONTROL PRO	INDUS GENERAL INC. 1851 HERITAGE LANE STE 129 SACRAMENTO CA 95821	SOSTROM, DENISE 119 N. MAPLE ST. STE A CORONA, CA 92880 (951)232-7608	\$593,973 \$0 \$0	06/27/24 10/01/24 05/15/25	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0 08-1H9914 SSTG-000C-(554)E --()		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL ROADSIDE SIGN-ONE POST, FURNISH SI	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	AVILA, XAVIER 119 N MAPLE ST STE A CORONA, CA 92880 (951)830-6837	\$3,618,670 \$1,539,173 \$174,297	01/03/24 01/23/24 05/28/25	52% 43%
08-VAR--/0 08-1M7104		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING CAMERA SYSTEMS.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (714)240-9272	SALLOUM, GEORGE 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (909)601-5120	\$1,691,667 \$1,610,433 \$0	06/26/23 07/24/23 12/17/24 12/17/24	100% 100% COMPLETED
08-VAR--/0 08-1N2504		RIVERSIDE COUNTY AT VARIOUS LOCATIONS POLYESTER CONC OVERLAY, CLEAN EXP JT, DECK	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES A IRVINE CA 92606 (949)252-0441	AVILA, XAVIER 119 N. MAPLE ST, STE CORONA, CA 92880 (951)830-6837	\$2,475,081 \$2,194,313 \$171,033	05/08/24 06/07/24 03/13/25	59% 84%

Totals: Authorized Final Amt: \$1,504,128,901 Completed to Date: \$1,012,044,205 Work This Month: \$45,361,645

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
09-INY-190-13.5/68.8 09-401004		REPAIR AND RECONSTRUCT HWY DUE TO FLOOD IN INYO CO NEAR OLANCHA FROM 4.7 MI EO 395TO 7.7 MI WO WIKDROSE CANYON ROAD. DIRECTOR'S OR CENTENNIAL FLOOD DAMAGE REPAIR	FISHER SAND & GRAVEL COMPANY 1302 W. DRIVERS WAY TEMPE, AZ 85284	CHERENZIA, DAMON 500 S MAIN STREET BISHOP, CA 93514 (760)920-3460	\$23,189,240 \$13,744,021 \$0	08/21/23 11/07/23 01/02/25	100% 59% OVER RUN
20.XX 201130							
09-INY-190-68.8/128 09-401104		IN INYO COUNTY NEAR STOVEPIPE WELLS FROM 7.7 MILES WEST OF WILDROSE CANYON ROAD TO 5.5 MILES EAST PF WEST DANTES VIEW ROAD. DIRECT DEATH VALLEY FLOOD DAMAGE REPAIR	ROAD AND HIGHWAY BUILDERS LLC. PO BOX 70846 RENO, NV 89570	CHERENZIA, DAMON 500 S. MAIN STREET BISHOP, CA 93514 (760)920-3460	\$21,563,000 \$9,444,884 \$0	08/28/23 10/30/23 12/18/24	100% 44% OVER RUN
20.XX 201130							
09-INY-190-110.4/124.4 09-394504		CONSTRUCT A BROADBAND MIDDLE MILE NETWORK. INSTALL 13.99 MILES OF 1-2" CONDUIT AS WELL AS PULL BOXES AND SPLICE VAULTS. TRENCH/PLOW/BORE BBMI CONDUIT & SUPP ELEM.	ROAD AND HIGHWAY BUILDERS, LLC PO BOX 70846 RENO, NV 89570	CHERENZIA, DAMON 500 SOUTH MAIN ST. BISHOP, CA 93514 (760)920-3460	\$14,413,180 \$14,059,136 \$0	08/28/23 11/19/23 05/24/24	100% 98% OVER RUN
000000000 000							
09-INY-395-29.2/41.8 09-213404 ACNH-P395-(348)E --() HE14		IN INYO COUNTY NEAR OLANCHA AND CARTAGO FROM 1.4 MILES SOUTH OF LOS ANGELES AQUEDUCT BRIDGE TO 0.2 MILE SOUTH OF ASH CREEK BRIDGE CONSTRUCT 4 LANE EXPRESSWAY	FISHER SAND & GRAVEL CO 1302 W. DRIVERS WAY TEMPE AZ 85284 (480)730-1033	DAMON CHERENZIA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)920-3460	\$80,038,900 \$64,429,428 \$0	10/22/21 11/23/21 05/22/25	86% 79%
09-INY-5709-/ 09-379504		INYO COUNTY AT INDEPENDENCE AT THE INDEPENDENCE MAINTENANCE STATION AT 665 NORTH EDWARDS STREET CONSTRUCT BUILDING AND PLACE HMA.	FEC FUTURE CONTRACTORS AND ENGINEERS INC 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	GEORGE ELZAWY 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)920-2475	\$4,535,550 \$1,664,005 \$0	05/17/24 06/26/24 08/11/25	14% 37%
09-KER-58-80.5/81 09-375304		KERN COUNTY NEAR KEENE FROM 0.5 MILE WEST OF KEENE TRUCK SCALE TO KEENE TRUCK SCALE AND NEAR MOJAVE FROM CACHE CREEK TRUCK SCALE T REPLACE CMS SIGNS, EXCAVATE ROADWAY AND PL	INTERSTATE CIVIL CONSTRUCTION INC. 1253 EVERGREEN ROAD, SUITE 2 WRIGHTWOOD CA 92397 (760)281-0188	HARTANTO, HIN 1858 ROSAMOND BLVD ROSAMOND, CA 93560 (760)937-3243	\$1,176,280 \$891,033 \$0	12/27/23 02/28/24 01/03/25	75% 76%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-KER-58-90.7/M111.1 09-387604 HSNH-P058-(133)E --()		KERN COUNTY AT VARIOUS LOCATIONS ON ROUTE 58 FROM ROUTE 202/58 SEPARATION TO ROUTE 14/ROUTE 58 SEPARATION MEDIAN TERMINAL SYSTEMS, CRASH CUSHIONS, A	DANNY C. HUBBS CONSTRUCTION, INC. DBA D.C. HUBBS CONSTRUCTION 37306 VISTA VIEW DR. YUCAIPA CA 92399 (909)389-0531	HARTANTO, HIN 1858 ROSAMOND BLVD. ROSAMONDA, CA 93560 (760)937-3243	\$1,062,333 \$1,063,548 \$0	05/15/24 06/26/24 12/04/24 11/27/24	100% 100% COMPLETED
09-KER-5756-/92 09-367504		KERN COUNTY IN TEHACHAPI AT THE TEHACHAPI HIGHWAY MAINTENANCE STATION AT 305 INDUSTRIAL PARKWAY BUILDING WORK, HOT MIX ASPHALT (TYPE A).	BOWE CONTRACTORS INC. 609 BAILEY CT TEHACHAPI CA 93561 (661)940-0899	HIN HARTANTO 1858 ROSAMOND BLVD. ROSAMOND, CA 93560 (760)937-3243	\$16,877,657 \$15,521,299 \$0	03/23/23 06/05/23 01/27/25	41% 92%
HA12							
09-MNO-395-9.8/12.6 09-378804 ACNH-P395-(353)E --()		MONO COUNTY NEAR TOM'S PLACE FROM 0.5 MILE NORTH OF LOWER ROCK CREEK ROAD TO 1.3 MILES SOUTH OF SOUTH LANDING OVERCROSSING PLACE HMA AND ASPHALT BASE, RECYCLE PAVEME	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013		\$13,528,809 \$0 \$0	08/29/24 10/30/24	0% 0%
09-MNO-395-58.2/60.4 09-366404 HSNH-P395-(349)0 --()		MONO COUNTY ABOUT 6 MILES NORTH OF LEE VINING FROM ROUTE 167 TO 0.4 MILE NORTH OF CONWAY RANCH ROAD HOT MIX ASPHALT (TYPE A), IMPORTED BORROW,	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (661)399-3361	DAVID CARRUBA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8955	\$7,805,858 \$7,173,524 \$108,122	04/03/23 04/24/23 06/30/25	85% 89%
09-MNO-395-91.6/93.4 09-368004 HSNH-P395-(352)E --()		MONO COUNTY ABOUT 16 MILES NORTH OF BRIDGEPORT FROM BURCHAM FLAT ROAD TO 0.3 MILE SOUTH OF ROUTE 108 HOT MIX ASPHALT (TYPE A), RAIL ELEMENT WAL	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420	DAVID CARRUBA 500 SOUTH MAIN STREET (760)937-8955	\$16,045,466 \$11,739,631 \$134,430	02/29/24 03/20/24 10/15/25	15% 73%
09-MNO-395-185.0/119.5 09-404704		IN MONO COUNTY NEAR TOPAZ FROM 1.5 MILES NORTH OF SR 189 TO 1 MILES SOUTH OF THE NEVADA STATE LINE DIR'S ORDER EMERGENCY F.A. REPLACE FAILED ROCKFALL PROTECTION SYSTEM	PAPICH CONSTRUCTION COMPANY 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	ADAM ZUMSTEIN 500 SOUTH MAIN ST. BISHOP, CA 93514 (760)920-3406	\$1,731,000 \$787,059 \$0	08/13/24 09/30/24 11/22/24 11/26/24	100% 100% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-VAR--/0 09-397904		KERN COUNTY AT VARIOUS LOCATIONS PLACE PAVEMENT DELINEATION AND MODIFY SIGN	HIGH-LIGHT ELECTRIC, INC. 1460 E. COOLEY DRIVE, STE 100 COLTON CA 92324		\$738,888 \$0 \$0	06/25/24 08/06/24	0% 0%

Totals: **Authorized Final Amt:** \$202,706,161 **Completed to Date:** \$140,517,568 **Work This Month:** \$242,552

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-0-/0 10-0X7504		IN ALPINE CO ON SR4 AT SILVER CREEK BR, ON SR 88 AT WEST FORK CARSON RIVER BR & ON SR 89 AT MARKLEEVILLE CREEK BR UPGRADE BRIDGE RAILINGS	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY VACAVILLE CA 95688 (707)455-7033	JESSICA GARCIA 850 SOUTH GUILD AVE. SUITE 107 LODI, CA 95240 (707)980-2400	\$5,896,856 \$5,778,449 \$0	03/18/21 04/01/21 12/05/24 12/05/24	100% 100% COMPLETED
HA21							
10-ALP-4-/0 10-0S6804		IN ALPINE COUNTY ON STATE ROUTE 4, 88 AND 89 WITH VARIOUS POSTMILES CULVERT REHABILITATION	CCFG CONSTRUCTION 17750 WARDS FERRY RD SONORA CA 95370 (209)743-4911	IQBAL AULAKH 850 SOUTH GUILD AVE., SUITE 107 LODI, CA 95240 (209)479-3608	\$3,088,690 \$3,017,072 \$0	06/21/21 07/20/21 12/11/24 12/13/24	100% 100% OVER RUN
10-AMA-10-2.0/2 10-1N6204		AMA 10, TUO 49,108 VARIOUS OCATIONS UNSHELTERED ENCAMPMENT REPAIR SLOPES, PLACE SLOPE PAVING, AND REPLACE FENCING DIRS EFA 10A2401 REPAIR SLOPES, PAVING, AND FENCING	SINCLAIR GENERAL ENGINEERING CONSTRUCTION INC. P.O. BOX 1453 OAKDALE, CA 95361	IQBAL AULAKH 850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (209)479-3608	\$3,973,600 \$3,256,803 \$0	02/11/22 04/21/22 11/19/24 11/22/24	100% 100% OVER RUN
20.20.201 130							
10-AMA-49-16.4/17.2 10-1P5904		AMADOR COUNTY IN AND NEAR PLYMOUTH FROM 0.1 MILE SOUTH OF BUSH STREET TO 0.2 MILE NORTH OF LAVERONE STREET CONSTRUCT BIKE TRAIL WITH HMA (TYPE A) AND	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354		\$1,138,690 \$0 \$0	10/02/24 10/16/24	0% 0%
10-AMA-49-/0 10-0X7524		AMADOR AND CALAVERAS COUNTIES AT MOKELUMNERIVER BRIDGE BRIDGE WIDENING AND UPGRADING RAILS.	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA CA 95688	JESSICA GARCIA 850 SOUTHGUILD AVE SUITE 107 LODI CA 95242 (707)980-2400	\$3,814,917 \$3,213,331 \$333,357	02/17/23 03/14/23 01/09/25	85% 84%
HA21							
10-CAL-4-15.9/16.3 10-1H5004		.NEAR ANGELS CAMP, AT WEST BRANCH CHEROKEE CREEK BRIDGE NO. 30-0036. CHEROKEE CREEK BRIDGE BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIRCLE ST RANCHO CORDOVA CA 95742 (916)852-5530	SAYED HASHEMYAN 850 SOUTH GUILD AVE. SUITE 107 LODI CA 95240 (209)624-6397	\$4,398,785 \$1,520,680 \$0	11/18/22 12/01/22 06/30/24	43% 34% SUSPENDEED
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-26-21.8/30.3 10-0V4804 ACST-S026-(032)E --()		CALAVERAS COUNTY NEAR MOKELUMNE HILL AT VARIOUS LOCATIONS FROM 3.6 MILES EAST OF ROUTE 49 TO 0.9 MILE WEST OF WOODHOUSE MINE ROAD SLOPE STABILIZATION AND CONSTRUCT RETAININ	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742		\$7,197,400 \$0 \$0	09/09/24 10/08/24	0% 0%
10-CAL-26-30.0/38.3 10-0X7514		CALAVERAS COUNTY AT SOUTH FORK MOKELUMNE RIVER BRIDGE AND AT NORTH FORK MOKELUMNE RIVER BRIDGE. PLACE HMA (TYPE A) AND MODIFY BRIDGE RAIL.	BUGLER CONSTRUCTION, INC. 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON CA 94588	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE 107 LODI CA 95240 (209)479-3608	\$3,354,040 \$2,925,961 \$0	02/10/23 03/15/23 11/07/24	100% 86%
HA21							
10-MER-5-.5/.8 10-1C7904 CIMG-005 -(156)E --()		IN MERCED COUNTY, ON INTERSTATE 5, SOUTH OF LOS BANOS, AT THE JOHN ERRECA SRRA REPLACE SAFETY ROADSIDE REST AREA	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS RD., SUITE 9 CONCORD CA 94520 (925)627-1700	ZUBAIR ANWAR 952 GOODWIN DR. RIPON CA 95366 (559)977-5907	\$28,629,354 \$28,598,923 \$213,747	12/17/21 01/06/22 05/31/25	87% 99%
HA26							
10-MER-33-.6/1.5 10-1G2504 ACST-X047-(015)E --()		MERCED COUNTY IN AND NEAR DOS PALOS ON ROUTE 33 FROM 0.3 MILE SOUTH OF VALERIA STREET TO 0.1 MILE NORTH OF SANTOS STREET AND IN GU CONSTRUCT CURB RAMP, SIDEWALK, AND DRIVEWA	DIRT DYNASTY, INC. 4110 MEADOW OAKS DR. VALLEY SPRINGS CA 95252	TOFAEL ANWAR 530 W.16TH ST SUITE#D MERCED CA 95340 (209)470-6417	\$4,856,222 \$3,797,158 \$897,827	12/04/23 12/27/23 01/13/25	92% 81%
HB71							
10-MER-99-3.3/6.9 10-1K0904		MERCED COUNTY NEAR MERCED AT VARIOUS LOCATIONS FROM PLAINSBURG ROAD OVERCROSSING TO LE GRAND ROAD OVERCROSSING PLANT ESTABLISHMENT AND INSTALL DECORATIVE	EMPIRE LANDSCAPING INC. 26945 COUNTRY ROAD 97D DAVIS CA 95616 (530)400-3943	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$1,047,420 \$520,354 \$8,000	05/30/23 06/26/23 05/03/29	85% 52%
10-MER-99-6.8/34.1 10-1P7504		MERCED COUNTY AT VARIOUS LOCATIONS FROM LEGRAND ROAD OVERCROSSING TO EL CAPITAN WAY UNDERCROSSING COLD PLANE AC PAVEMENT AND PLACE POLYESTER	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	TOFAEL ANWAR 530 W. 16TH STREET SUITE D MERCED, CA 95340 (209)470-6417	\$2,162,775 \$1,918,440 \$50,791	03/06/24 04/03/24 01/22/25	20% 87%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-19.5/20.7 10-3A7214		IN AND NEAR ATWATER, AT ATWATER - MERCED EXPRESSWAY INTERCHANGE. HIGHWAY PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	TOFAEL ANWAR 2374 INDUSTRIAL ROWE. TURLOCK, CA. 95380 (209)470-6417	\$1,386,255 \$1,315,928 \$2,430	11/15/22 12/21/22 11/13/26	0% 0% PLANT EST SATIS
HA22							
10-MER-99-115.0/11.8 10-1T0204		REPLACE FIRE DAMAGED CULVERT WITHIN THE SR 99/MISSION AVENUE INTERCHANGE. 10-1T0204,1024000162 10A2691	TOM MAYO CONSTRUCTION INC. 4735 E.FREMONT STREET STOCKTON, CA. 95215	ERIC KARLSON 2374 INDUSTRIAL ROWE. TURLOCK, CA. 95380 (209)470-8838	\$915,000 \$0 \$0	06/21/24 07/17/24 11/15/24	0% 0% 0%
20.20.201 130							
10-MER-165-16.5/26.8 10-1K4304		MERCED COUNTY NEAR LOS BANOS FROM 1.5 MILES NORTH OF WOLFSEN ROAD TO 0.1 MILE SOUTH OF ROUTE 140 RHMA (GAP GRADED), HMA AND COLD PLANE ASPH	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722		\$5,999,312 \$0 \$0	06/26/24 07/31/24	0% 0% 0%
10-MPA-49-1.8/6.3 10-1M0504		MARIPOSA COUNTY NEAR BOOTJACK AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF HARRIS ROAD TO 0.5 MILE SOUTH OF STUMPFIELD MOUNTAIN ROAD CULVERT REPLACEMENT AND DRAINAGE IMPROVEME	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722	JONATHAN NGAI 19596 MONO WAY SONORA CA 95370 (209)279-3514	\$746,004 \$598,467 \$163,383	06/13/24 08/16/24 12/24/24	90% 80%
10-MPA-49-206.0/20.6 10-1T5704		REMOVE STOCKPILED SLIDE MATERIAL TO LANDFIIN MARIPOSA COUNTY MOBILIZE STCKPILE AND CRUSH TO LANDFILL 10A2734 MOBILIZE STOCKPILE AND CRUSH TO LANDFILL	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO, CA. 95838	TROY SCHEIBER 850 S. GUILD AVE. STE 107 LODI, CA. 95240 (559)341-2018	\$446,000 \$45,194 \$0	11/26/24 12/02/24 01/23/25	30% 10%
20.20.201 130							
10-MPA-140-12.0/22.1 10-0Y7704 ACNH-P140-(041)E --()		MARIPOSA COUNTY NEAR MARIPOSA FROM 1.3 MILES EAST OF CATHEYS VALLEY PARK TO 0.1 MILE NORTH OF ROUTE 49 REPLACE AC SURFACING, PLACE HMA AND RHMA,	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)352-2351	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 (559)341-2018	\$13,071,344 \$12,598,819 \$665,606	07/11/23 07/28/23 01/15/25	91% 91%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MPA-140-25.3/51.8 10-0Y7804 ACNH-P140-(040)E --()		MARIPOSA COUNTY FROM WHITLOCK ROAD NEAR MIDPINES TO YOSEMITE NATIONAL PARK COLD PLANE EXISTING PAVEMENT AND RESURFACE	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	JUNHAO LIU 19596 MONO WAY SONORA, CA 95370 (530)812-7129	\$25,652,616 \$22,793,424 \$102,679	04/04/23 06/08/23 12/21/24	100% 97%
10-SJ-4-.5/.5 10-1R9904		REPLACE SUBMARINE CABLE MARITIME NAVIGATION BEACONS @ LITTLE POTATO SLOUGH BRIDGE. CO.SJ, RTE 4,12, PM 0.51, 5.00 DIRS EFA 10A2602 REPLACE SUBMARINE CABLE & MARITIME BEACONS	GOLDEN STATE BRIDGE INC. 3701 MALLARD DR. BENICIA, CA. 94510	CHRIS HANSON 3663 ARCH ROAD,SUITE 500 STOCKTON, CA. 95215 (209)479-4053	\$960,000 \$0 \$0	10/30/24 10/30/24 06/01/25	0% 0%
20.20.201 130							
10-SJ-4-16.0/19.4 10-1F1804 ACNH-P004-(162)E --()		SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF ROUTE 4/5 SEPARATION TO 0.4 MILE WEST OF ROUTE 4/99 SEPA BRIDGE WORK, CONCRETE BARRIER, AND INSTALL	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 LODI, CA 95240 (559)341-2018	\$26,750,664 \$12,829,675 \$774,347	09/20/23 10/05/23 12/03/25	46% 48%
10-SJ-4-141.0/14.1 10-1R8804		REPAIR GARWOOD BRIDGE (29-0050) DAMAGED BY FIREIN SJ COUNTY. CT10-1R8804,10230000243 DIRS EFA 10A2592 REPAIR GARWOOD BRIDGEWITH EMERGENCY WORK.0	MYERS & SONS CONSTRUCTION LLC. 45 MORRISON AVENUE. SACRAMENTO, CA. 95838	MAGDY FARID 952 GOODWIN DR. RIPON, CA.95366 (209)607-8786	\$975,000 \$23,020 \$0	07/14/23 09/18/23 12/21/24	100% 2%
20.20.201 130							
10-SJ-4-/0 10-1E6104		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS UPGRADE DRAINAGE PUMP PLANTS	KOCH & KOCH INC 13084 JOHN BAUER AVE GRASS VALLEY CA 95945 (530)432-4000	TROY SCHEIBER 850 SO. GUILD AVE LODI, CA 95240 (559)341-2018	\$4,246,167 \$4,050,789 \$69,132	11/23/22 12/22/22 02/28/25	74% 95%
10-SJ-5-19.6/24 10-1P7204		SAN JOAQUIN COUNTY IN AND NEAR STOCKTON ATVARIOUS LOCATIONS FROM ROTH ROAD UNDERCROSSING TO WALKER SLOUGH BRIDGE POLYESTER CONCRETE OVERLAY, STRUCTURAL CON	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON CA, 95215 (209)483-5812	\$5,869,860 \$5,257,904 \$604,785	05/10/24 06/05/24 02/21/25	42% 81%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-32.5/49.8 10-1E3004 B1IM-0056-(361)E --()		SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.2 MILE SOUTH OF HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE REMOVE EXISTING PAVEMENT AND REPLACE WITH	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	ARIEL MENDOZA 850 S. GUILD AVENUE SUITE 107 LODI, CA 95240 (209)639-4686	\$101,567,763 \$45,072,764 \$7,217,049	01/12/24 03/08/24 11/06/25	21% 44%
10-SJ-99-28.4/29.7 10-1Q2604		SAN JOAQUIN COUNTY IN AND NEAR LODI AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF HARNEY LANE OVERCROSSING TO 0.2 MILE NORTHOFF ROUTE MODIFY TRAFFIC MONITORING STATIONS.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650	TROY SCHEIBER 850 SOUTH GUILD AVE SUITE 107 LODI, CA 95240 (559)341-2018	\$580,080 \$501,814 \$34,267	05/15/24 06/10/24 01/08/25	63% 87%
10-SJ-99-28.7/31.7 10-1H6504 ACNH-P099-(681)E --()		SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.4 MILE NORTH OF HARNEY LANE OVERCROSSING TO 0.2 MILE NORTH OF TURNER ROAD OVERCROSSING HIGHWAY PLANTING AND IRRIGATION.	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868	ARIEL MENDOZA 850 S. GUILD AVE. LODI, CA 95240 (209)639-4686	\$3,619,014 \$2,697,727 \$84,122	10/19/23 11/28/23 03/24/25	75% 75%
HA25 10-SJ-120-.6/T6.8 10-1C9604		IN AND NEAR MANTECA AND LATHROP, FROM ROUTE 5 TO ROUTE 99; ALSO ON ROUTE 5 AT PM R13.34 AND ON ROUTE 99 AT PM 4.56. INSTALL FIBER UPGRADE EXISTING COMMUNICATION	ECONOLITE SYSTEMS, INC. 1250 N. TUSTIN AVE ANAHEIM CA 92807	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$4,095,185 \$3,561,786 \$0	10/20/21 12/14/21 12/20/24	100% 87%
HB4N 10-SJ-132-.3/0 10-1L1804		SAN JOAQUIN COUNTY AT CHRISMAN ROAD OVERCROSSING WIDEN SHOULDERS.	TRACY GRADING & PAVING, INC. 5431 W GRANT LINE RD TRACY CA 95304		\$957,480 \$0 \$0	06/25/24 08/30/24	0% 0%
10-SJ-205-4.6/9 10-1C3304 ACIM-2056-(356)E --()		IN TRACY, WEST OF GRANT LINE ROAD TO EAST OF MACARTHUR DRIVE, INSTALL RAMP METERS AND OTHER INTELLIGENT TRANSPORTATION SYSTEM (ITS) INSTALL ITS- PHASE 2	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT CONCORD CA 94520 (925)687-6666	JIM BENTON 952 GOODWIN DRIVE RIPON CA 95366 (209)670-9770	\$17,715,136 \$10,763,556 \$132,205	04/05/22 05/03/22 09/04/25	29% 60%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-49-20.4/0 10-1P6404		TUOLUMNE COUNTY IN SONORA AT VARIOUS LOCATIONS ON ROUTE 49 AT PARROTS FERRY ROAD AND ON ROUTE 108 FROM CROOKED LANE OVERCROSSING T DECORATIVE METAL PANELS AND RECONSTRUCT CH	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA SONORA CA 95370	JONATHAN NGAI 19596 MONO WAY SONORA CA 95370 (209)279-3514	\$777,445 \$0 \$0	08/16/24 10/31/24	0% 0%
10-VAR-4-/0 10-1F4004		SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL CMSS, CCTV, TMSS, VCS, RWIS AND FO	TENNYSON ELECTRIC INC. 7275 NATIONAL DR STE A2 LIVERMORE CA 94550	JUNHAO LIU 850 S GUILD AVE LODI, CA 95240 (530)812-7129	\$9,786,260 \$9,297,087 \$0	02/01/23 03/03/23 11/27/24	96% 95%
10-VAR-59-/0 10-0G8304 B1ST-X077-(014)E --()		MERCED COUNTY AT VARIOUS LOCATIONS BRIDGE SEISMIC RESTORATION.	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$15,510,330 \$8,182,367 \$512,172	10/31/23 11/27/23 11/07/25	4% 53%
HA21							
10-VAR--/0 10-1N4204		STANISLAUS COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE, METHACRYLATE DECK, JOI	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838	JIM BENTON 952 GOODWIN DRIVE RIPON CA 95366 (209)670-9770	\$2,467,171 \$2,136,676 \$134,775	05/03/24 06/05/24 02/28/25	86% 81%
10-VAR--/0 10-1Q7504		SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS REPAIR FAILED AREA, POLYMER MODIFIED ASPHA	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$1,950,187 \$1,809,588 \$81,502	06/06/24 06/24/24 12/31/24	100% 93%
10-VAR--/0 10-1Q7604		AMADOR COUNTY IN AND NEAR IONE AT VARIOUS LOCATIONS COLD PLANE ASPHALT CONCRETE PAVEMENT AND R	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE107 LODI CA 95242 (209)479-3608	\$2,671,929 \$2,251,069 \$0	05/10/24 06/05/24 12/05/24 12/05/24	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-VAR--/0 10-1J0404		SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS BRIDGE REPAIR, ROCK SLOPE PROTECTION, AND	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)453-3732	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$1,193,369 \$894,634 \$0	06/27/24 08/06/24 01/13/25	74% 71%
10-VAR--/0 10-1P7304		AMADOR AND EL DORADO COUNTIES AT VARIOUS LOCATIONS BRIDGE REHABILITATION AND POLYESTER CONCRE	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE#107 LODI CA 95240 (209)479-3608	\$1,119,183 \$1,021,092 \$0	03/12/24 04/10/24 03/15/25	100% 90%

Totals: Authorized Final Amt: \$357,701,731 Completed to Date: \$214,158,176 Work This Month: \$12,935,670

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-0-/0 11-432194		REPAIR STORM DAMAGE DUE TO WEATHER EVENT AND FLASH FLOODING IN IMPERIAL COUNTY AT MULTIPLE LOCATIONS DIR S EMERGENCY L.B. REPAIR STORM DAMAGE	ROVE ENGINEERING, INC. P.O. BOX 2108 EL CENTRO, CA. 92244	LOPEZ, CARLOS 4050 TAYLOR STREET SAN DIEGO CA. 92110 (619)991-0827	\$5,985,000 \$5,999,979 \$0	09/01/23 03/15/24 12/31/24	50% 100%
20.20 201130							
11-IMP-8-4.6/8.6 11-432174		REMOVE BOULDERS AND REPAIR STORM DAMAGE FROM TROPICAL STORM HILARY. IN PO BOX 1400 IMPERIAL COUNTY ON I-8 DIR'S EMERGENCY L.B.8 REMOVE BOULDERS	SB GENERAL ENGINEERING, INC. IN PO BOX 1400 LAKESIDE, CA 92040	LOPEZ, CARLOS G. 4050 TAYLOR ST. SAN DIEGO, CA 92110 (619)991-0827	\$6,985,000 \$4,326,975 \$0	08/20/23 12/20/23 12/31/24	1% 62%
20.20 201130							
11-IMP-8-74.5/83.2 11-2N1944		IMPERIAL COUNTY ABOUT 26 MILES EAST OF HOLTVILLE FROM 1.0 MILE EAST OF GORDONS WELL OVERCROSSING TO 0.6 MILE WEST OF OGILBY ROAD O HMA OVERLAY, COLD PLANE, SHOULDER BACKING,	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA, SUITE 20 SAN DIEGO CA 92126	JOSE SILLAS 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2006	\$6,455,000 \$6,346,320 \$199,886	05/31/24 06/20/24 02/28/25	81% 98%
11-IMP-86-34.8/64.1 11-2N1674		IMPERIAL COUNTY AT VARIOUS LOCATIONS FROM TRIFOLIUM CANAL BRIDGE (58-0017) TO GODETIA DITCH BRIDGE (58-0067) POLYESTER CONCRETE OVERLAY, APPLY METHACRY	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	JOSE SILLAS 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2006	\$3,479,469 \$2,655,204 \$1,599,749	06/04/24 06/20/24 03/28/25	32% 80%
11-IMP-98-32.1/32.5 11-080284 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. WIDENING SR-98 HIGHWAY FROM 4 LANES	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140 IRVINE CA 92618 (949)299-1400	DANIEL HERNANDEZ-DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,246,161 \$1,272,124 \$0	12/04/20 12/24/20 03/30/23	25% 18%
11-SD-0-/0 11-432524		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. EMERGENCY - REPAIR STORM DAMAGE. REPLACE FAILED CULVERTS DIR'S EMERGENCY L.B. REPAIR STORM DAMAGE	ROVE ENGINEERING, INC. PO BOX 2108 EL CENTRO, CA 92244 (760)425-0001	LOPEZ, CARLOS G. 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)991-0827	\$8,285,000 \$5,512,165 \$0	02/29/24 05/09/24 12/31/25	5% 67%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-0-/0 11-432504		IN SAN DIEGO COUNTY ALONG VARIOUS ROUTES. REPAIR FAILED DRAINAGE SYSTEMS REPAIR DAMAGED PAVEMENT DIR'S EMERGENCY L.B. REPAIR FAILED DRAINAGE	LB CIVIL CONSTRUCTION, INC. 324 E. VALLEY PKWY ESCONDIDO, CA 92025	HO, TYLER 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)518-2236	\$2,485,000 \$1,848,961 \$0	02/13/24 03/15/24 02/21/25	100% 74% OVER RUN
20.20 201130							
11-SD-0-/0 11-432484		REPAIR SINKHOLE DAMAGE DUE TO FAILED CULVERTS. IN SAN DIEGO COUNTY, IN SAN DIEGO AND CHULA VISTA ON RTE 805 AND 163 DIR'S EMERGENC REPAIR SINKHOLES	MONTANO PIPELINE, INC 231 4TH AVE CHULA VISTA, CA 91910	DAABAS, JALAL 4050 TAYLOR STREET SANDIEGO, CA 92110 (619)455-6151	\$1,485,000 \$1,428,760 \$0	02/01/24 04/24/24 12/30/24	3% 96%
20.20 201130							
11-SD-0-/0 11-432564		WRONG WAY ENHANCED DETERRENTS MULTIPLE LOCATIONS SAN DIEGO COUNTY DIR'S EMERGENCY L.B. WW ENHANCED DETERRENTS	SB GENERAL ENGINEERING, INC. PO BOX 1400 LAKESIDE, CA 92040	ERIC INOUYE 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1318	\$1,085,000 \$0 \$0	06/21/24 07/17/24 06/21/25	0% 0%
20.80 420000							
11-SD-5-.3/5 11-430674 ACST-X073-(150)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONVERT POTABLE IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	JOE IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$12,610,644 \$12,312,053 \$0	01/28/22 03/16/22 07/08/26	0% 0% PLANT EST SATIS
11-SD-5-.9/0 11-4C0034		SAN DIEGO COUNTY IN SAN YSIDRO AT THE ROUTE 5/805 SEPARATION REPLACE GATEWAY SIGN, INSTALL LANDSCAPE, H	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)701-0385	\$1,983,960 \$1,806,213 \$800	06/16/23 07/05/23 09/17/25	57% 92%
11-SD-5-4.4/4.5 11-2T0444		SAN DIEGO COUNTY IN ENCINITAS AND CARLSBADFROM LA COSTA BR 235.17 TO 0.1 MILES NORTHOF AVENIDA ENCINAS BR 234.5 0.5 MILES WESTOF R BATIQUITOS LAGOON DOUBLE TRACK PROJECT	FLATIRON-SKANSKA-STACY AND WITBECK, A JOINT VENTURE 12121 SCRIPPS SUMMIT DR, #400 SAN DIEGO CA 92131	STEVE MCMILLAN 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$100,840,000 \$18,044,613 \$0	06/21/24 07/03/24 04/04/29	7% 18%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-4.6/4.6 11-432304		REPLACE PUMP SYSTEM AND FAILED COMPONENTS IN SAN DIEGO COUNTY ALONG I-5 AT PALM AVE PUMP STATION DIR'S EMERGENCY L.B.	ALVAREZ AND SHAW, INC. 2101 ALPINE BLVD, STE C ALPINE, CA. 91901	NELMARK, JODO 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)857-4332	\$1,985,000 \$308,842 \$0	01/26/24 03/01/24 06/19/25	1% 16%
20.20 201130		REPLACE PUMP SYSTEM					
11-SD-5-16.0/16 11-431994		REPAIR BRIDGE DECK AT 5/163 SEPARATION IN SAN DIEGO COUNTY IN SAN PO BOX 1400 DIEGO ON I-5 AT 5/163 SEPARATION (BR.NO. 57-0391) DIR'S EMERGENC	SB GENERAL ENGINEERING, INC. LAKESIDE, CA 92040	LOPEZ, CARLOS G. 4050 TAYLOR ST. SAN DIEGO, CA 92110 (619)991-0827	\$5,985,000 \$5,858,925 \$0	08/09/23 10/09/23 12/31/24	2% 98%
20.20 201130		REPAIR BRIDGE DECK					
11-SD-5-30.0/34.3 11-426504		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE SOUTH OF SORRENTO VIADUCT TO 0.2 MILE NORTH OF DEL MAR HEIGHTS ROAD OVERCROSSING	MONTANO PIPELINE INC 231 FOURTH AVE CHULA VISTA CA 91910	GENARO GENEL 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$7,253,574 \$6,836,165 \$102,800	03/23/23 04/25/23 05/02/25	77% 96%
11-SD-5-30.6/52.8 11-2N1754		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ROUTE 5/805 SEPARATION TO BROOKS STREET OVERCROSSING	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	ALEX BALCE 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)318-5524	\$7,442,228 \$3,956,070 \$2,272,760	06/28/24 08/06/24 02/20/25	54% 53%
11-SD-5-31.8/32.2 11-422004		IN SAN DIEGO COUNTY, FROM CARMEL MOUNTAIN ROAD UNDERCROSSING TO 0.4 MILE NORTH AND AT 0.1 MILE SOUTH OF CARMEL VALLEY ROAD	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	JOSEPH IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$601,583 \$548,012 \$2,752	09/24/21 10/19/21 02/24/25	0% 0%
11-SD-5-34.7/36.3 11-2E1544		IN SDC IN SD FROM 0.6 MILE NORTH OF DEL MAR HEIGHTS RD OVERCROSSING TO VILLA DE LA VALLE UNDERKING. TO LOWER EXISTING ELEVATIONS AT THE	MARATHON CONSTRUCTION CORPORATION 10108 RIVERFORD RD CA, LAKESIDE 92040 (619)276-4401	JARED CORBITT 990 HIGHLAND DR. #308 SOLANA BEACH CA 92075 (858)220-3986	\$70,096,527 \$59,644,459 \$104,856	12/10/21 12/21/21 09/24/29	36% 85%

PLANT EST
SATTIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-37.4/52.6 11-2T36U4 ACIM-0051-(996)E 1115-6 -(00)0		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMLOMAS SANTA FE DRIVE UNDERCROSSING TO 0.2 MILES NORTH OF OCEANSIDE BOULEVARD UNDERCROSSI CONSTRUCT MULTI-MODAL ENHANCEMENT, SOUND W	FLATIRON-SKANSKA-STACY AND WITBECK, A JOINT VENTURE 12121 SCRIPPS SUMMIT DR #400 SAN DIEGO CA 92131	YONG PAK 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1481	\$78,981,954 \$49,209,080 \$2,176,012	10/20/23 11/20/23 07/31/26	38% 62%
11-SD-5-37.4/52.6 11-2T35U4		IN CITY OF CARLSBAD FROM PALOMAR AIRPORT RD TO SR78 CONSTRUCT ONE HOV LANE IN EACH	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 12121 SCRIPPS SUMMIT DR. #400 SAN DIEGO, CA 92131 (760)637-0654	STEVE MCMILLAN 2863 CAMEL VALLEY RD DEL MAR, CA 92014 (858)518-3505	\$64,413,199 \$62,821,973 \$20,294	09/07/21 10/04/21 09/30/25	100% 96% OVER RUN
11-SD-5-52.3/52.3 11-432474		REPAIR FAILED DRAINAGE SYSTEM DUE TO RECENT STORM EVENT. IN SAN DIEGO COUNTY, IN OCEANSIDE, ON I-5 SB DIR'S EMERGENCY L.B. REPAIR FAILED CULVERT	ROVE ENGINEERING, INC. PO BOX 2108 EL CENTRO, CA 92244 (760)425-0001	H Aidari, Ahmad 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)539-4431	\$835,000 \$582,972 \$0	02/20/24 04/25/24 12/30/25	33% 70%
20.20 201130							
11-SD-5-54.2/54.2 11-432434		IN SAN DIEGO COUNTY IN THE CITY OF OCEANSIDE ON I-5 REMOVE AND REPLACE FAILED DRAINAGE SYSTEMSDIR S EMERGENCY L.B. REPAIR FAILED CULVERTS	MONTANO PIPELINE, INC. 231 4TH AVE CHULA VISTA, CA 91910	DAABAS, JALAL 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)455-6151	\$685,000 \$696,779 \$0	01/22/24 04/23/24 12/30/24	4% 100%
20.20 201130							
11-SD-8-2.9/11.7 11-2N2044		SAN DIEGO AND IMPERIAL COUNTIES IN SAN DIEGO FROM 0.5 MILE EAST OF ROUTE 163/8 SEPARATION TO JACKSON DRIVE UNDERCROSSING IN LA MES INSTALL RUMBLE STRIPS AND PAVEMENT MARKING	SB GENERAL ENGINEERING, INC. 12125 LAKESIDE AVENUE LAKESIDE CA 92040 (619)390-6570	ALEX BALCE 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)318-5524	\$522,900 \$0 \$0	10/28/24 11/22/24 03/25/25	0% 0%
11-SD-8-12.9/14.6 11-430434 BIIM-008 -(330)E --()		IN SAN DIEGO COUNTY IN LA MESA AND EL CAJON FROM 0.1 MILE WEST OF GROSSMONT BOULEVARD OVERCROSSING TO WEST MAIN STREET OVERCROSSIN BRIDGE REHABILITATION	EL GRIFFITH COMPANY 10660 SCRIPPS RANCH BLVD. SAN DIEGO CA 92123 (760)224-0889	JANELLE CLANTON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1418	\$21,265,050 \$19,651,000 \$231,150	07/16/22 08/19/22 03/03/25	90% 90%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-31.8/41.7 11-423704 ACIM-008 -(068)E --()		IN SAN DIEGO COUNTY NEAR ALPINE FROM GRANITE CONSTRUCTION COMPANY VIEJAS CREEK BRIDGE TO PINE VALLEY CREEK BRIDGE PAVEMENT REHABILITATION	5860 EL CAMINO REAL CARLSBAD CA 92008 (760)444-1028	ARASHDEEP PANNU 1463 BROADWAY EL CAJON, CA 92921 (619)954-8575	\$44,500,318 \$44,527,735 \$250,728	04/01/22 05/03/22 12/31/24	100% 99%
11-SD-15-2.1/2.2 11-432444		REPAIR DRAINAGE CHANNEL DUE TO STORM MONTANO PIPELINE, INC. EVENTIN SAN DIEGO COUNTY IN SAN DIEGO 231 4TH AVE ALONG THEEB-94 AND SB I-15 CONNECTOR RAMP. DIR'S EMERGE REPAIR DRAINAGE CHANNEL	CHULA VISTA, CA 91910	AGUILAR, PEDRO 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)490-9264	\$2,385,000 \$890,266 \$0	02/01/24 05/08/24 12/31/25	69% 37%
20.20 201130							
11-SD-15-31.3/37.1 11-430514 ACSB-0154-(210)E --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM 0.2 MILE SOUTH OF ROUTE 15/78 SEPARATON TO 0.5 MILE NORTH OF DEER SPRINGS ROAD OVE MAINLINE PAVEMENT REHABILITATION,	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	JASON ALSHEIKH 871 N BROADWAY ESCONDIDO, CA 92025 (858)688-1473	\$44,343,626 \$32,382,515 \$295,358	05/27/22 06/27/22 05/01/25	93% 73%
11-SD-52-5.1/9 11-430254 ACNH-P052-(021)E --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE WEST OF CONVOY STREET OVERCROSSING TO0.3 MILE EAST OF SANTO ROAD OVERCROSSING CONST AUX LANE, COMPACTION GROUTING, RHMA,	SCJ CSI CJA A JOINT VENTURE 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	TAI LAM 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1443	\$55,586,500 \$32,267,855 \$3,930,566	12/21/23 01/29/24 04/07/27	24% 58%
11-SD-54-/6.4 11-424804 ACNH-P054-(009)E --()		SAN DIEGO COUNTY IN AND NEAR SAN DIEGO, NATIONAL CITY AND CHULA VISTA FROM ROUTE 54/5 SEPARATION TO 0.4 MILE EAST OF SWEETWATER RO MICRO-SURFACING, ISR, BRIDGE DECK REPAIR,	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY CA 91977 (619)602-0333	\$17,256,388 \$17,219,654 \$711,075	05/30/23 07/05/23 08/08/25	59% 94%
11-SD-56-.3/3 11-2T3644		SAN DIEGO COUNTY IN SAN DIEGO FROM EL GRANITE CONSTRUCTION COMPANY CAMINO REAL UNDERCROSSING TO 0.3 MILE 580 W BEACH STREET WESTOF CARMEL VALLEY ROAD OVERCROSSING CONSTRUCT JPCP, HMA, RHMA-G, SIGNS, BARRIE	WATSONVILLE CA 95076	STEVE MCMILLAN 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$15,912,384 \$10,458,565 \$685,939	10/17/23 11/14/23 05/20/26	36% 65%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-56-.3/9.7 11-411904		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMEL CAMINO REAL UNDERCROSSING TO ROUTE 56/15 SEPARATION CONSTRUCT ROCK BLANKET, FENCE, STRIPING, L	MONTANO PIPELINE INC 231 FOURTH AVE CHULA VISTA CA 91910 (619)838-6848	STEVE MCMILLAN 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$3,131,694 \$1,453,706 \$296,885	02/13/24 03/21/24 11/13/25	23% 46%
11-SD-76-17.2/24.1 11-2N0204		SAN DIEGO COUNTY NEAR PALA FROM ROUTE 76/15 SEPARATION TO PALA MISSION ROAD COLD PLANE AND OVERLAY WITH RHMA GAP GRADE	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	PHILLIP REUSS 4050 TAYLOR ST. SAN DIEGO, CA 92110 (858)688-1502	\$4,440,244 \$132,791 \$0	06/14/24 07/12/24 07/07/25	25% 3% SUSPENDED
11-SD-78-.3/16 11-422304 BLNH-P078-(121)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF ROUTE 78/5 SEPARATION TO 0.5 MILE WEST OF ROUTE 15/78 SEPARATION CULVERT REPLACEMENT - REHAB	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET LAKESIDE CA 92040 (858)587-3600	RAMESH NARAHARI 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1444	\$13,681,633 \$13,050,314 \$215,404	10/28/22 12/01/22 04/18/25	58% 94%
11-SD-78-3.3/72.9 11-2N1694		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMCOLLEGE BOULEVARD UNDERCROSSING TO SAN FELIPE CREEK BRIDGE GRIND BRIDGE DECK, PLACE POLYESTER CONCRET	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504	ALEX BALCE 4050 TAYLOR ST SAN DIEGO, CA 92110 (619)318-5524	\$2,335,219 \$2,013,594 \$403,015	05/30/24 06/18/24 01/15/25	85% 83%
11-SD-94-9.8/10.6 11-423804 ACNH-X073-(151)E --()		IN SAN DIEGO CO ON RTE 94 FROM E94/N125 SEP IN LEMON GROVE TO 0.1 MI E/O SPRING ST UC IN LA MESA AND ON RTE 125 FR 0.6 MI S/O SPRI REHABILITATE PAVEMENT BY GRINDING	GRIFFITH COMPANY 12200 BLOOMFIELD AVE. SANTA FE SPRINGS CA 90670 (562)929-1128	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$29,243,963 \$26,662,090 \$3,013,900	04/27/22 05/20/22 07/31/25	86% 90%
11-SD-94-14.9/29.2 11-2N1194		SAN DIEGO COUNTY NEAR JAMUL FROM JUNCTION ROUTE 54/94 TO 0.7 MILE EAST OF DULZURA CREEK MICROSURFACING, RUMBLE STRIP, PAVEMENT MAR	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691	MICHAEL STEWART 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1572	\$4,493,132 \$4,253,480 -\$101,345	05/18/23 06/19/23 01/20/25	100% 93% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-125-9.3/13 11-430244 BINH-P125-(021)E --()		SAN DIEGO COUNTY IN AND NEAR LEMON GROVE FROM 0.3 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO 0.2 MILE SOUTH OF ROUTE 125/94 SEP PLACE HMA, RHMA, SLAB REPLACEMENT, AND ELE	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$30,542,736 \$22,127,643 \$867,205	09/06/23 10/05/23 01/27/26	40% 70%
11-SD-125-9.6/13.2 11-4114A4 ACNH-P125-(020)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE FROM 0.1 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO ROUTE 94/125 SEPARATION ROADSIDE SAFETY IMPROVEMENTS.	HAZARD CONSTRUCTION ENGR LLC 10529 VINE ST LAKESIDE CA 92040 (858)587-3600	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$3,648,879 \$3,629,089 \$0	10/06/22 10/06/22 12/09/24	100% 99% OVER RUN
HA							
11-SD-125-9.6/13.2 11-411404 ACNH-P125-(020)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE FROM 0.1 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO ROUTE 94/125 SEPARATION ROADSIDE SAFETY IMPROVEMENTS.	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, SUITE 140 IRVINE CA 92618 (949)299-1400	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$3,186,724 \$672,143 \$0	08/11/21 09/14/21 06/19/23	16% 21%
HA							
11-SD-163-4.3/10.8 11-430484		SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF FRIARS ROAD OVERCROSSING TO KEARNY VILLA ROAD OVERCROSSI UPGRADE ROADSIDE SAFETY ELEMENTS, ELECTRIC	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	GENARO GENEL 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1376	\$8,054,619 \$7,311,459 \$1,323,862	12/06/23 01/10/24 12/28/25	36% 86%
11-SD-805-.5/14.6 11-2N1714		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM SOUTH ROUTE 805/5 SEPARATION TO ROUTE 805/15 SEPARATION METHACRYLATE REPLACE APPROACH SLABS, JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	JOHN TRAN 4050 TAYLOR ST SAN DIEGO, CA 92110 (916)639-4314	\$9,358,064 \$256,616 \$44,850	06/28/24 07/24/24 07/29/25	12% 3%
11-SD-805-3.5/13.9 11-429004 ACIM-805 -(1) 6 --()		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF MAIN STREET UNDERCROSSING TO HOME AVENUE UNDERCROSSING MODIFY SIGNAL & LIGHTING SYSTEMS & REPLACE	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DRIVE VISTA CA 92081	ARASHDEEP PANNU 1463 BROADWAY EL CAJON CA 92921 (858)688-1531	\$6,854,704 \$5,889,989 \$988,162	05/19/23 06/16/23 06/19/25	44% 86%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-5.1/8.3 11-2T3434 TPLN-6211-(139)0 --()		SAN DIEGO COUNTY IN CHULA VISTA FROM PALOMAR STREET OVERCROSSING TO 0.5 MILE NORTH OF BONITA ROAD UNDERCROSSING SOUNDWALLS, WIDEN FREEWAY, STRUCTURES, LAN	WALSH CONSTRUCTION COMPANY II,LLC 1390 WILLOW PASS ROAD SUITE 9 CONCORD CA 94520	TAN CAO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1511	\$33,027,820 \$8,182,683 \$1,658,810	01/29/24 02/28/24 12/31/27	19% 25%
11-SD-805-14.6/23.7 11-430324 ACIM-8051-(645)E --()		SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 805/15 SEPARATION TO 0.1 MILE NORTH OF ROUTE 805/52 SEPARATION MODIFY ELECTRICAL, CONCRETE PAVEMENT, DRAI	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA, SUITE 20 SAN DIEGO CA 92126	ART PANNU 1463 BROADWAY EL CAJON, CA 92021 (619)995-7332	\$77,006,800 \$638,942 \$487,792	08/23/24 09/10/24 08/31/27	4% 1%
11-SD-805-15.7/28.3 11-2N1704		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LANDIS STREET OVERCROSSING TO SORRENTO VALLEY BOULEVARD UNDERCROSSING BRIDGE PRESERVATION	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	CALEX BALCE 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)318-5524	\$3,217,590 \$1,745,606 \$716,848	05/20/24 08/13/24 02/28/25	31% 53%
11-SD-805-16.0/16.3 11-432664 20.80 240100		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL HIGH STRENGTH CLIMB AND CUT RESISTANT SECURITY FENCE DIR'S EMERGENCY L.B. INSTALL SECURITY FENCE	SB GENERAL ENGINEERING, INC. PO BOX 1400 LAKESIDE, CA 92040	LOPEZ, CARLOS G. 4050 TAYLOR STREET SAN DIEGO, CA. 92110 (619)991-0827	\$1,945,000 \$1,959,930 \$0	01/05/24 04/17/24 10/01/24	1% 100%
11-SD-805-23.7/28.5 11-430384 ACIM-805 -(1)6 --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE NORTH OF ROUTE 805/52 SEPARATION TO ROUTE 5/805 SEPARATION REPLACE DRAINAGE, CONCRETE PAVEMENT, AND M	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET LAKESIDE CA 92040	TAI LAM 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1443	\$34,966,331 \$0 \$0	10/09/24 10/30/24 09/22/27	0% 0%
11-SD-805-23.9/25.1 11-430394 ACIM-805 -(1)6 --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF ROUTE 805/52 SEPARATION TO 0.3 MILE SOUTH OF NOBEL DRIVE OVERCROSSING WIDEN FREEWAY, STRUCTURES, CONSTRUCT SIGNS	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	TYLER JONES 817 SWEETWATER RD SPRING VALLEY, CA 91977 (760)594-2021	\$22,982,119 \$11,336,382 \$1,126,453	11/03/23 11/30/23 05/21/26	38% 49%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-905-6.4/10.1 11-431064 ACNH-P905-(023)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE WEST OF CALIENTE AVENUE OVERCROSSING TO 0.4 MILE EAST OF LA MEDIA ROAD UNDERCROSSI CONSTRUCT SR-905 LANDSCAPING AT	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA CA 92821 (714)984-5500	KARL HARTLINE 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1366	\$4,421,333 \$4,035,401 \$0	07/11/22 08/02/22 08/26/26	0% 0% PLANT EST SATIS
11-SD-905-12.0/12 11-430644 ACNH-P905-(025)E --()		SAN DIEGO COUNTY NEAR SAN DIEGO AT OTAY MESA COMMERCIAL VEHICLE ENFORCEMENT FACILITY CONSTRUCT WEIGH-IN-MOTION FACILITY, CRCP,	SEMA CONSTRUCTION 1901 CAMINO VIDA ROBLE STE100 CARLSBAD, CA 92008	DANIELA GOMEZ 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1414	\$6,271,831 \$6,238,460 \$24,938	10/28/22 11/18/22 03/06/25	84% 99%
11-SD--/0 11-432024 20.20 201130		IN SAN DIEGO COUNTY AND IMPERIAL COUNTY ON VARIOUS ROUTES AT VARIOUS LOCATIONS TREE REMOVAL DIR'S EMERGENCY L.B. TREE REMOVAL	E-4 CONSTRUCTION INC DBA CALI CONSTRUCTION 12935 POMERADO RD SUITE C POWAY, CA 92064 (619)208-2401	KEMP, LAUREN 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)688-1480	\$1,985,000 \$1,947,225 \$0	06/30/23 10/27/23 06/30/25	46% 98%
11-VAR-8-0/00 11-430444 BLST-X025-(031)E --()		IMPERIAL COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES, CONCRETE BARRIERS, T	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504	KARL HARTLINE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (858)688-1366	\$8,002,559 \$7,933,370 \$0	12/22/22 01/18/23 12/04/24 12/04/24	100% 100% OVER RUN
11-VAR-111-3.2/45.4 11-430304 HSST-X025-(032)E --()		IMPERIAL COUNTY AT VARIOUS LOCATIONS INSTALL RUMBLE STRIPS, UPGRADE GUARDRAIL A	SB GENERAL ENGINEERING, INC 12125 LAKESIDE AVENUE LAKESIDE CA 92040	GUILLERMO SILLAS-ARREDONDO 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$9,434,279 \$8,911,687 \$0	10/17/23 11/17/23 12/31/24	99% 97% SUSPENDED
11-VAR--/0 11-432454 20.10 201352		DO - EMERGENCY - SECURITY MEASURES IN SAN DIEGO AND IMPERIAL COUNTY AT VARIOUS MAINTENANCE STATIONS DIR'S EMERGENCY L.B. SECURITY MEASURES	SB GENERAL ENGINEERING, INC. PO BOX 1400 LAKESIDE, CA 92040	JODI NELMARK 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)857-4332	\$3,585,000 \$0 \$0	05/17/24 06/24/24 12/31/25	0% 0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-VAR--/0 11-2N2054		SAN DIEGO AND IMPERIAL COUNTIES AT VARIOUS LOCATIONS WRONG WAY PAVEMENT DELINEATION AND INSTALL	HMS CONSTRUCTION INC. 2885 SCOTT STREET VISTA CA CA 92081	ALEX BALCE 4050 TAYLOR ST SAN DIEGO, CA 92110 (619)318-5524	\$1,375,000 \$79,763 \$0	05/30/24 06/26/24 03/04/25	16% 6%
11-VAR--/0 11-2N1774		SAN DIEGO COUNTY AT VARIOUS LOCATIONS MICRO-SURFACING, HMA, PAVEMENT MARKING AND	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	ALEX BALCE 4050 TAYLOR ST. SAN DIEGO, CA 92110 (619)318-5524	\$3,314,000 \$0 \$0	06/24/24 09/04/24 01/21/25	0% 0%
11-VAR--/0 11-2N2034		SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL PAVEMENT MARKING, SIGNS AND LIGHTS	MONTANO PIPELINE INC 231 FOURTH AVE CHULA VISTA CA 91910	PHILLIP REUSS 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)688-1502	\$1,252,746 \$1,067,089 \$216,438	05/10/24 06/20/24 02/13/25	100% 85%

Totals: Authorized Final Amt: \$930,735,485 Completed to Date: \$550,943,685 Work This Month: \$23,867,944

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-.1/.9 12-0Q9904 ACNH-P001-(690)E --()		ORANGE COUNTY IN DANA POINT AND SAN JUAN CAPISTRANO FROM CAMINO LAS RAMBLAS UNDERCROSSING TO 0.1 MILE WEST OF DOHENY PARK ROAD UNDERCROSSING, IRRIGATION, ROCK BLANKET, GRAVEL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780	JOUBEEN, JAY/CE- WARE, E 4 VENTURE #150 IRVINE, CA 92618 (949)279-8638	\$4,027,069 \$3,960,697 \$576,907	08/16/23 09/06/23 12/24/25	50% 98%
12-ORA-1-.8/0 12-0S7504 ACNH-P001-(697)E --()		ORANGE COUNTY IN DANA POINT AT DOHENY BEADOR CONSTRUCTION COMPANY, PARKROAD UNDERCROSSING MODIFY TRAFFIC SIGNAL, LIGHTING, CURB RAMP	INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	SIDHU,GANGADEEP/CE- ESSAYLI, M. 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8466	\$3,095,300 \$0 \$0	07/02/24 07/19/24 08/20/25	0% 0%
12-ORA-1-5.5/7.9 12-0P69U4 ACST-P001-(680)E --()		ORANGE COUNTY IN LAGUNA BEACH FROM 7TH AVENUE TO RUBY STREET RECONSTRUCT CURB RAMPS AND COLD PLANE PAVE	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8625	\$16,363,530 \$9,175,683 \$368,078	04/20/23 06/08/23 09/11/25	55% 56%
12-ORA-1-7.9/10.5 12-0M82C4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS PACIFIC COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED LAGUNA BEACH PAVING	SULLY-MILLER CONTRACTING CO. 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8625	\$14,044,010 \$11,080,147 \$1,989,238	12/13/22 12/13/22 04/24/25	79% 77%
12-ORA-1-7.9/10.5 12-0M82U4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS PACIFIC COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED UPGRADE SIDEWALK TO AMERICANS WITH	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140 IRVINE CA 92618 (949)299-1400	BERRIOS, JOSE/CE- ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8502	\$9,668,673 \$1,218,562 \$0	01/26/21 02/18/21 06/01/23	30% 13%
12-ORA-1-8.5/8.5 12-0R1704 HSNH-P001-(691)E --()		ORANGE COUNTY IN LAGUNA BEACH AT CRESS STREET REPLACE TRAFFIC SIGNALS, INSTALL LIGHTING	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD CORONA CA 92883	KATTAO, BIBARS/CE- ESSAYLI,M 4 VENTURE STE 150 IRVINE, CA 92618 (949)279-8806	\$1,059,830 \$753,355 \$338,940	08/17/23 09/28/23 03/19/25	43% 71%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-13.0/33.7 12-0P68U4 ACST- P00-(682)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS FROM CRYSTAL HEIGHTS DRIVE TO LOS ANGELES/ORANGE COUNTY LINE COLD PLANE, PLACE RHMA AND MODIFY CURB RAM	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	LEON, MARIO/CE- KARAM, IMAD 4 VENTURE STE 150 IRVINE, CA 92618 (949)279-8880	\$37,864,255 \$18,089,288 \$1,544,938	07/12/23 08/23/23 04/22/25	71% 48%
12-ORA-1-17.4/21.5 12-0R4104 ACNH-P001-(683)E --()		ORANGE COUNTY IN NEWPORT BEACH FROM JAMBOREE ROAD TO SANTA ANA RIVER BRIDGE COLD PLANE AC AND PLACE RHMA-G.	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	RAVANIPOUR, MOHAMMAD 4 VENTURE, STE 150 IRVINE, CA 92618 (949)279-8407	\$10,859,344 \$10,009,972 \$417,632	09/27/22 10/14/22 01/16/25	100% 92%
12-ORA-1-21.5/31.1 12-0S1404 HSNH-P001-(700)E --()		ORANGE COUNTY IN AND NEAR HUNTINGTON BEACH AND SEAL BEACH FROM SANTA ANA RIVER BRIDGE TO ANDERSON STREET AND AT SEAL BEACH BOULEVARD INSTALL CONC BARRIER, CURB, HMA PVMT, TRAF	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706		\$10,578,116 \$0 \$0	10/22/24 11/20/24	0% 0%
12-ORA-5-.6/43 12-0P42U4 ACNH-X059-(083)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL & MODIFY ITS ELEMENTS	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD CORONA CA 92883 (951)682-2982	CHAUDRY, MONAS 3350 E. BIRCH STREET, STE 250 BREA, CA 02821 (949)279-8801	\$20,463,496 \$17,451,395 \$442,771	09/15/20 10/02/20 05/30/25	100% 87%
12-ORA-5-.9/9.7 12-0U4504		ORANGE COUNTY AT VARIOUS LOCATIONS REMOVE AND REPLACE THERMOPLASTIC PAVEMENT	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843	WARE, ELIZABETH 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)289-3551	\$1,780,153 \$980,393 \$236,040	02/29/24 04/03/24 01/07/25	69% 55%
12-ORA-5-2.3/19.9 12-0T8604		ORANGE COUNTY AT VARIOUS LOCATIONS FROM AVENIDA PRESIDIO UNDERCROSSING TO LAKE FOREST DRIVE OVERCROSSING APPLY METHACRYLATE AND POLYESTER CONCRETE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	BERRIOS, JOSE/CE- MERATI, A 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8502	\$2,526,998 \$273,486 \$0	03/13/24 05/13/24 12/09/24	62% 11% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-5.3/7.3 12-0S1704 HSIM-0052-(039)E --()		ORANGE COUNTY FROM 0.5 MILE SOUTH OF CAMINO DE ESTRELLA IN SAN CLEMENTE TO 0.5 MILE NORTH OF ROUTE 1 IN SAN JUAN CAPISTRANO REPLACE MEDIAN CONCRETE BARRIER AND INSTAL	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	MAZDIYASNI, OMID/CE-KARAM, I 4 VENTURE, STE 150 IRVINE, CA 92618 (949)279-8433	\$5,115,180 \$2,908,212 \$156,186	07/18/23 08/11/23 07/15/25	46% 56%
12-ORA-5-5.8/30.3 12-0Q9304 ACNH-X059-(085)E --()		IN ORANGE COUNTY ON ROUTES 5, 133 AND 241 AT VARIOUS LOCATIONS REHABILITATE 25 BRIDGES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W IRVINE CA 92606 (949)252-0441	BLANCO,CHRIS/CE-KARAM, IMAD 4 VENTURE SUITE 150 IRVINCE, CA 92618 (949)279-4560	\$14,970,560 \$12,370,509 \$269,894	05/09/22 06/21/22 04/30/25	100% 80% OVER RUN
12-ORA-5-9.6/10.4 12-0S2804 HSIM-0052-(045)E --()		ORANGE COUNTY IN SAN JUAN CAPISTRANO FROM ROUTE 74/5 SEPARATION TO 0.5 MILE SOUTH OFJUNIPERO SERRA ROAD UNDERCROSSING ADD SECONDARY AUXILIARY LANE.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	VAZQUEZ, LUIS/CE-KARAM, IMAD 4 VENTURE, STE 150 IRVINE, CA 92618 (949)279-8640	\$5,082,573 \$451,271 \$451,271	06/24/24 07/22/24 01/16/26	8% 9%
12-ORA-5-12.4/14.5 12-0K0214 ACIM-0052-(019)S L607-1 10-(STP)L 12 0-21-()		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AND MISSION VIEJO FROM 0.5 MILE SOUTH OF AVERY PKWY UC TO 0.8 MILE NORTH OF CROWN VALLEY ADD ONE LANE IN EACH DIRECTION	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618 (949)753-1414	RAMADAN, KIFAH 12 CALLE CARMELITA SAN CLEMENTE, CA 92673 (949)279-8435	\$118,995,311 \$118,454,478 \$981,420	12/20/19 01/15/20 02/26/25	91% 98%
12-ORA-5-14.5/17.1 12-0K0224 TPLN-6212-(022)N --()		IN ORA CO, IN MISSION VIEJO AND LAGUNA HILLS, ON ROUTE 5 FROM 0.7 MILE S OF OSO PKWY TO 0.3 MILE S OF ALICIA PKWY OC ADD ONE LANE IN EACH DIRECTION	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DRIVE SUITE 400 SAN DIEGO CA 92123 (213)305-4181	HONG, JOHN 27261 LAS RAMBLAS RD, STE 160 MISSION VIEJO, CA 92691 (949)279-8741	\$151,932,030 \$148,421,483 \$292,732	03/05/19 04/04/19 01/31/25	82% 97%
12-ORA-5-17.1/18.9 12-0K0234 TPLN-6212-(024) --()		IN ORA CO IN MISSION VIEJO, LAGUNA WOODS AND LAKE FOREST FROM 0.4 MILE SOUTH OF ALICIA PARKWAY OC TO 0.2 MILE NORTH OF EL TORO ROA WIDEN FREEWAY AND BRIDGES,	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVENUE IRVINE CA 92612 (703)216-1395	NGUYEN, IRVIN 320 GODDARD WAY SUITE 125 IRVINE, CA 92618 (949)289-3551	\$109,280,929 \$102,526,905 \$2,198,446	09/23/20 10/13/20 07/23/25	71% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-26.3/42.2 12-0S3104 HSIM-0052-(044)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS FROM CULVER DRIVER OVERCROSSING IN IRVINE TO ROUTE 91/5 SEPARATION IN FULLERTON REFRESH PAVEMENT DELINEATION, REPLACE SIGN	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	RUBA, NABIL/CE- MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8491	\$2,341,485 \$32,600 \$22,000	03/22/24 05/13/24 06/09/25	19% 1%
12-ORA-5-29.6/29.6 12-0J34U4 ACNH-X059-(084)E --()		IN ORANGE COUNTY IN IRVINE, SANTA ANA, AND TUSTIN ON RTE 5 AT NEWPORT AVE UNDERCROSSING AND ON RTE 55 FROM 0.4 MI NORTH OF RTE 55 CONSTRUCT NORTHBOUND AUXILIARY LANE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	WU, ADRIAN 1221 E. DYER ROAD, SUITE #265 SANTA ANA, CA 92705 (949)279-8488	\$198,356,177 \$77,089,176 \$3,182,615	05/27/22 06/16/22 10/12/27	50% 39%
12-ORA-5-30.3/39.6 12-0T8704		ORANGE COUNTY AT VARIOUS LOCATIONS ON TRUESDELL CORPORATION OF ROUTE 5 FROM ROUTE 5/55 SEPARATION TO CALIFORNIA, INC. EUCLID STREET OVERCROSSING AND ON ROUTE 57 FROM ROUTE 5 APPLY METHACRYLATE, POLYESTER CONCRETE, AN	1310 W. 23RD STREET TEMPE AZ 85282	AHMED, KARIM/CE- WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)228-7910	\$3,678,648 \$3,454,178 \$305,977	03/01/24 03/27/24 02/05/25	82% 92%
12-ORA-5-33.7/35.4 12-0R7504 ACIM-0052-(040)0 --()		ORANGE COUNTY IN ORANGE AND SANTA ANA FROM 0.3 MILE SOUTH OF ROUTE 5/22 SEPARATION TO 0.2 MILE NORTH OF STATE COLLEGE BOULEVARD UNDE PLACE HMA, JPCP, INSTALL SIGN STRUCTURE, A	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$2,823,348 \$1,383,393 \$0	08/15/23 09/14/23 05/28/25	82% 49%
12-ORA-5-35.7/44.1 12-0S6904 HSIM-0052-(046)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS FROM 0.9 MILE NORTH OF CHAPMAN AVENUE TO ARTESIA BOULEVARD INSTALL PAVEMENT DELINEATION, STRIPING AND	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843 (951)907-5163	KIM, STEVEN 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (949)279-8821	\$1,097,531 \$0 \$0	08/09/24 09/10/24 05/28/25	27% 0%
12-ORA-5-38.5/41.6 12-0P9204 ACIM-0052-(029)E --()		IN ORANGE COUNTY IN ANAHEIM FROM SANTA ANA STREET OC TO 0.5 MILE NORTH OF LA PALMA AVE OC RELOCATE FACILITIES AWAY FROM	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$1,409,595 \$1,347,311 \$0	04/21/22 05/16/22 01/31/25 12/09/24	100% 95% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-22-.9/9.4 12-0S1104 HSNH-P022-(031)E --()		ORANGE FROM BOLSA CHICA ROAD OVERCROSSING IN GARDEN GROVE TO LEWIS STREET OVERCROSSING IN ORANGE REPLACE CONCRETE BARRIER AND MODIFY LIGHTS	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$29,300,700 \$634,172 \$634,172	09/04/24 10/10/24 09/23/26	3% 2%
12-ORA-22-3.0/2.9 12-0T9804		ORANGE COUNTY IN WESTMINSTER AT WESTBOUND OFF-RAMP TO GARDEN GROVE BOULEVARD/KNOTT STREET REPAIR PAVEMENT AND UPGRADE GUARDRAIL.	GRUEN ENGINEERING, INC. 12418 GRUEN ST PACOIMA CA 91331 (818)275-8339	EZZEDINE, MIKE/CE- LUNA,FRANKLI 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8744	\$1,047,728 \$1,042,903 \$1,250	03/13/24 05/08/24 01/17/25	100% 100% OVER RUN
12-ORA-22-3.3/13.2 12-0U1804		ORANGE COUNTY AT VARIOUS LOCATIONS COLD PLANE AND REPLACE EXISTING PAVEMENT W	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$2,990,802 \$2,770,454 \$0	12/22/23 01/23/24 12/31/24 12/02/24	100% 92% COMPLETED
12-ORA-22-11.6/12.5 12-0S1904 HSNH-P022-(030)E --()		ORANGE COUNTY IN SANTA ANA AND ORANGE FROM 0.1 MILE WEST OF SANTIAGO CREEK TO 0.2 MILE EAST OF CAMBRIDGE STREET OVERCROSSING AUXILIARY LANE EXTENSION.	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	LUNA. FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$6,952,927 \$2,262,407 \$638,431	06/06/24 07/12/24 06/30/25	22% 33%
12-ORA-39-12.2/12.2 12-0R7404 SNHG-P039-(042)E --()		ORANGE COUNTY IN ANAHEIM AT ORANGE AVENUE MODIFY TRAFFIC SIGNALS, NEW CENSUS STATION	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR.#186 PLACENTIA CA CA 92870	NAJM, ELIE/CE- CHAUDRY, MONAS 3350 E. BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8826	\$1,127,979 \$1,044,793 \$0	04/05/23 04/24/23 12/01/24	100% 92%
12-ORA-57-10.8/22.1 12-0T3204		IN ORANGE COUNTY ON ROUTE 57 FROM 0.3 MILE SOUTH OF CHAPMAN AVENUE UNDERCROSSING TO 0.4 MILE SOUTH OF LOS ANGELES COUNTY LINE AND INSTALL CLEAN CALIFORNIA	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8804	\$2,003,166 \$1,811,512 \$6,837	09/27/22 11/02/22 01/20/24	100% 88% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-11.0/22.6 12-0S3304 HSNH-P057-(075)E --()		ORANGE COUNTY IN ORANGE AND BREA FROM 0.2 MILE SOUTH OF CHAPMAN AVENUE UNDERCROSSING TO ORANGE COUNTY LINE MODIFY LIGHTING AND REPLACE PAVEMENT DELIN	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	RUDA, NABIL/CE- MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8491	\$8,661,572 \$114,966 \$114,966	05/03/24 06/05/24 09/18/25	8% 1%
12-ORA-57-11.4/11.7 12-0T5904 HSNH-P057-(074)E --()		ORANGE COUNTY IN ORANGE FROM SOUTHBOUND CHAPMAN AVENUE OFF-RAMP TO 0.3 MILE SOUTH OF SOUTHBOUND ORANGEWOOD AVENUE ON-RAMP REGRADE SLOPE, REPLACE MBGR WITH MGS, AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	EZZEDINE, MIKE/CE- LUNA, FRANK 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8744	\$954,197 \$930,174 \$0	06/14/23 07/05/23 12/02/24	77% 97%
12-ORA-57-20.3/21.6 12-0C1114		IN ORANGE COUNTY IN BREA AT LAMBERT ROAD PLACEMENT PLANTING AND NEW	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)392-9229	\$1,037,014 \$946,577 \$33,177	06/22/22 07/19/22 12/14/26	0% 0% PLANT EST SATIS
12-ORA-73-10.0/28 12-0N72A4 HSNH-P073-(141)E --()		IN ORA CO FROM 0.3 MILE SOUTH OF S5 CONN VIADUCT IN SAN JUAN CAPISTRANO TO 0.1 MILE NORTH OF N405 CONN OC IN COSTA MESA UPGRADE SAFETY DEVICES, RELOCATE	S73- CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET N73- BALDWIN PARK CA 917061747 (626)926-6627	BLANCO, CHRIS/CE- RAVANIPOUR, M 4 VENTURE #150 IRVINE, CA 92618 (949)279-4560	\$21,871,437 \$20,090,346 \$0	11/15/22 11/15/22 10/23/24	97% 98%
12-ORA-73-10.0/28 12-0N7204 HSNH-P073-(141)E --()		IN ORA CO FROM 0.3 MILE SOUTH OF S5 CONN VIADUCT IN SAN JUAN CAPISTRANO TO 0.1 MILE NORTH OF N405 CONN OC IN COSTA MESA UPGRADE SAFETY DEVICES, RELOCATE	S73- SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140 IRVINE CA 92618 (949)299-1400	BLANCO, CHRIS/CE- RAVANIPOUR, M 6521 MARINE WAY IRVINE, CA 92618 (949)279-4560	\$18,442,751 \$8,403,489 \$0	09/16/20 10/19/20 04/20/24	100% 45%
12-ORA-74-11.5/16.6 12-0P0314 ACST-S074-(076)E --()		ORANGE COUNTY NEAR SAN JUAN CAPISTRANO FROM 1.0 MILE WEST OF SAN JUAN HOT SPRINGS ROAD TO RIVERSIDE COUNTY LINE ESTABLISH EXISTING PLANTING.	PACIFIC RESTORATION GROUP, INC. 506 W GRAHAM AVENUE, SUITE 20 LAKE ELSINORE CA 92530 (951)457-4118	NOWAK, JOHN/CE-KARAM, IMAD 10681 PAMELA STREET CYPRESS, CA 90630 (949)279-8511	\$553,475 \$66,232 \$66,232	08/07/24 09/04/24 09/08/28	1% 12%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-90-.9/3.6 12-0R1804 HSNH-P090-(018)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM IDAHO STREET IN LA HABRA TO PUENTE STREET IN BREA MODIFY SIGNAL, INSTALL LIGHTS,	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186 PLACENTIA CA 92870 (714)573-4599	NAJM, ELIE/CE- CHAUDRY, MONAS 3350 E. BIRCH ST., SUITE 250 BREA, CA 92821 (949)279-8826	\$2,028,780 \$1,805,395 \$67,268	01/27/23 02/17/23 12/26/24	97% 88%
12-ORA-90-5.1/6.7 12-0R9204 SNHG-P090-(019)E --()		ORANGE COUNTY IN BREA AND FULLERTON FROM 0.1 MILE WEST OF STATE COLLEGE BOULEVARD TO 0.1 MILE EAST OF KRAEMER BOULEVARD MODIFY SIGNAL LIGHTS, REPAIR SIDEWALK, & S	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CYN CORONA CA 92883 (951)289-7928	NAJM, ELIE/CE- CHAUDRY, MONAS 3350 E. BIRCH STREET SUITE 250 BREA, CA 92821 (949)279-8826	\$1,557,971 \$850,683 \$179,753	04/04/23 04/24/23 01/06/25	87% 55%
12-ORA-91-.8/1.8 12-0R7304 SNHG-P091-(154)E --()		ORANGE COUNTY IN LA PALMA AND BUENA PARK AT VARIOUS LOCATIONS FROM VALLEY VIEW STREET OVERCROSSING TO 0.1 MILE WEST OF KNOTT AVENU CONSTRUCT OVERHEAD SIGN STRUCTURE, REPLACE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$1,300,013 \$805,705 \$191,175	03/24/23 04/24/23 01/31/25	91% 62%
12-ORA-91-9.8/18.9 12-0U2404		ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 0.3 MILE WEST OF LAKEVIEW AVENUE OVERCROSSING TO RIVERSIDE COUNTY LINE REPLACE CONCRETE SLABS, EXISTING LOOP DETE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8412	\$4,480,615 \$1,966,203 \$0	03/12/24 04/03/24 01/21/25	57% 44%
12-ORA-91-/5.9 12-0T3104		IN ORANGE COUNTY IN BUENA PARK, FULLERTON AND ANAHEIM ON ROUTE 91 FROM LOS ANGELES COUNTY LINE TO MIRALOMA AVENUE INSTALL CLEAN CALIFORNIA	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8804	\$2,062,496 \$2,045,729 \$0	09/12/22 09/30/22 12/22/24	100% 98% OVER RUN
12-ORA-133-3.2/4.1 12-0P94U4 ACNH-P133-(018) --()		IN ORANGE COUNTY, IN THE CITY OF LAGUNA BEACH, FROM 0.2 MILE SOUTH OF EL TORO ROAD TO ROUTE 73/133 SEPARATION ROADWAY WIDENING, RESTRIPIING AND	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL CARLSBAD CA 92008 (760)444-1032	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$10,194,755 \$6,210,667 \$16,501	02/23/21 03/11/21 01/30/31	16% 60% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-133-8.3/M9.3 12-0N8904 ACNH-P133-(019)E --()		ORANGE COUNTY IN IRVINE FROM ROUTE 133/405 SEPARATION TO IRVINE CENTER DRIVE OVERCROSSING CONSTRUCT AUXILIARY LANE.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$21,491,897 \$11,287,155 \$398,911	11/09/23 12/06/23 07/16/27	36% 53%
12-ORA-241-14.5/25.7 12-0Q9804 ACNH-P241-(010)E --()		ORANGE COUNTY FROM OSO PARKWAY IN RANCHO SANTA MARGARITA TO 0.7 MILE NORTH OF PORTOLA PARKWAY OVERCROSSING IN IRVINE TREAT BRIDGE DECK WITH METHACRYLATE, INSTA	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	WARE, ELIZABETH 4 VENTURE SUITE 150 IRVINE, CA 92618 (949)289-3551	\$21,285,989 \$0 \$0	08/30/24 10/01/24	0% 0%
12-ORA-241-27.8/38 12-0H0474 ACST-P241-(009)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ROUTE 133 TO 0.5 MILE SOUTH OF ROUTE 91 PAVEMENT REPAIR, GROUND WATER	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	RAVANIPOUR, MOHAMMAD 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8433	\$16,997,359 \$15,308,926 \$75,857	10/21/21 11/23/21 08/11/25	91% 84%
HA22 12-ORA-241-33.6/38.7 12-0S1504 ACST-ER -(37F)0 --()		ORANGE COUNTY IN ANAHEIM AT VARIOUS LOCATIONS FROM 1.2 MILE NORTH OF SANTIAGO CANYON ROAD TO 0.3 MILE SOUTH OF N241-E91 CONNECTOR RESTORE AND UPGRADE JUMP-OUT-RAMPS, AND UP	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	BERRIOS, JOSE/CE-MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8502	\$5,876,588 \$5,146,510 \$264,342	12/15/23 01/10/24 01/13/25	92% 87%
12-ORA-405-.2/11.4 12-0Q9704 ACIM-4052-(003)E --()		IN ORANGE COUNTY IN IRVINE AND IN ORANGE COUNTY IN IRVINE AND COSTA MESA ON RTE 405 FROM I-5 TO HARBOR BLVD PAVEMENT REHAB, ROADSIDE SAFETY IMPROVEMEN	GUY F. ATKINSON CONSTRUCTION, LLC DBA GUY F. ATKINSON 611 ANTON BLVD., SUITE 1100 COSTA MESA, CA 92626	SHAHIDI, MONA/CE-NGUYEN, IRVIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8590	\$216,037,561 \$73,739,463 \$4,227,257	07/27/23 08/18/23 03/16/26	52% 34%
12-ORA-605-.2/1.6 12-0R6804 HSIM-6052-(995)E --()		ORANGE AND LOS ANGELES COUNTIES IN LOS ALAMITOS AND LONG BEACH FROM 0.2 MILE NORTH OF ROUTE 605/405 SEPARATION TO 0.2 MILE NORTH O MODIFY LIGHTING SYSTEMS.	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	NAJM, ELIE 3350 E BIRCH ST, STE 250 BREA, CA 92821 (949)279-8826	\$7,322,143 \$46,009 \$46,009	05/10/24 06/05/24 06/12/26	3% 1%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/24

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-VAR-55-5.5/17.8 12-0R5604 ACNH-X059-(087)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS PLACE RHMA-G, HMA, SLAB REPLACEMENT AND JP	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	MERATI, ARTIN/CE- WARE, ELIZABET 4 VENTURE, STE 150 IRVINE, CA 92618 (424)413-1143	\$38,539,026 \$26,826,650 \$2,831,015	04/12/23 06/08/23 03/24/26	51% 69%
HA22							
12-VAR--/0 12-0U3004		ORANGE COUNTY AT VARIOUS LOCATIONS CLEAN, INSPECT, LINE CULVERTS, AND CONCRET	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266	KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8821	\$707,570 \$711,021 \$0	03/28/24 05/13/24 12/31/24	100% 100%

Totals: **Authorized Final Amt:** \$1,192,240,651 **Completed to Date:** \$728,300,637 **Work This Month:** \$23,568,236

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-35.8/36.5	01-436404	1
01-DN-101-27.9/31.2	01-0M6704	1
01-DN-199-7.0/30.4	01-0N5404	1
01-DN-199-28.1/0	01-0F7604	1
01-HUM-36-.1/1.7	01-0E0104	1
01-HUM-36-6.0/13.4	01-0M6804	2
01-HUM-36-11.3/34.6	01-0C5004	2
01-HUM-36-13.5/36.1	01-0H6104	2
01-HUM-36-25.4/26	01-0P1804	2
01-HUM-36-70.0/42	01-0M8104	2
01-HUM-36-365.0/40	01-0N4504	2
01-HUM-96-43.7/0	01-0F9204	3
01-HUM-101-60.4/0	01-0C1104	3
01-HUM-101-75.9/79.5	01-0H20U4	3
01-HUM-101-80.0/84	01-366004	3
01-HUM-101-88.3/88.3	01-0E8904	3
01-HUM-101-109.5/125.7	01-0M7004	3
01-HUM-101-330.0/34	01-0P0304	4
01-HUM-101-595.0/0	01-0K4204	4
01-HUM-101-834.0/83.4	01-0P0604	4
01-HUM-169-19.0/33	01-0H0214	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-211-772.0/78.6	01-0M7304	4
01-HUM-254-.8/20.4	01-0H2414	4
01-HUM-254-4.3/4.7	01-0H8004	5
01-HUM-299-9.0/.6	01-0N0904	5
01-HUM-299-10.0/43	01-0L9104	5
01-HUM-299-22.0/2.2	01-0P4004	5
01-HUM-299-30.7/33.4	01-0J4104	5
01-HUM-299-265.0/27.5	01-0M3804	5
01-HUM-299-1.9/37.8	01-0F6204	6
01-HUM-299-7.6/29.2	01-0H5804	6
01-HUM-299-11.0/11.4	01-0H4314	6
01-HUM-299-/5.7	01-0H5604	6
01-LAK-20-2.0/2.8	01-0H8404	6
01-LAK-20-8.9/28.5	01-0M9204	6
01-LAK-29-50.8/0	01-0E0814	7
01-LAK-29-45.1/52.5	01-0M6404	7
01-MEN-1-1.0/1.2	01-0P0204	7
01-MEN-1-17.0/101.7	01-0P0004	7
01-MEN-1-31.1/31.6	01-0E11U4	7
01-MEN-1-41.8/42.5	01-0C55U4	7
01-MEN-1-87.8/105.6	01-0H5904	8
01-MEN-1-749.0/78	01-0P1704	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-1-750.0/76.5	01-0N4404	8
01-MEN-1-821.0/82.9	01-0P0704	8
01-MEN-1-51.3/52.1	01-434844	8
01-MEN-20-33.3/34.4	01-0E0904	8
01-MEN-101-2.0/45.5	01-0N0604	9
01-MEN-101-30.8/33.8	01-0K3104	9
01-MEN-101-40.0/6	01-0L4204	9
01-MEN-101-55.0/64.9	01-0H5504	9
01-MEN-101-599.0/59.9	01-0P2604	9
01-MEN-101-860.0/87.5	01-0P0904	9
01-MEN-101-33.7/43.2	01-0H1604	10
01-MEN-101-48.9/55.1	01-0H1704	10
01-MEN-128-4.0/.5	01-0P0804	10
01-MEN-128-37.4/49.4	01-0L7404	10
01-MEN-128-508.0/50.9	01-0P1504	10
01-MEN-162-.8/1.1	01-0M6004	10
01-MEN-162-8.0/8.4	01-0A1314	11
01-MEN-162-11.5/11.8	01-0B5304	11
01-MEN-162-/25.7	01-0H1504	11
01-MEN-253-1.6/2.2	01-0J6314	11
01-MEN-271-2.5/18.1	01-0M5904	11
01-VAR-101-63.9/104.5	01-484004	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-VAR-101-84.0/85.5	01-0H1204	12
01-VAR-999-/0	01-0L1504	12
01-VAR-999-/0	01-0L9504	12
01-VAR--/0	01-0N8804	12
01-VAR--/0	01-0L9604	12
01-VAR--/0	01-0M9104	12
01---/0	01-0M8804	13
01---/0	01-0N1304	13
02-LAS-36-254.3/293.9	02-4J0814	13
02-LAS-36-/6.1	02-4H0604	13
02-LAS-44-/37.2	02-3H82U4	13
02-PLU-36-13.6/14.2	02-0J6404	14
02-PLU-70-3.0/.4	02-1K5904	14
02-PLU-70-58.2/78.4	02-1H58U4	14
02-PLU-89-8.7/12.9	02-3J7104	14
02-PLU-89-200.0/20.6	02-0K7804	14
02-SHA-5-4.9/5.1	02-4H1504	14
02-SHA-5-17.3/25	02-4J0514	15
02-SHA-5-28.8/44.1	02-3H6804	15
02-SHA-273-18.5/18.7	02-4H0504	15
02-SHA-299-22.2/23.8	02-2J4904	15
02-SHA-5716-/62.5	02-4H0904	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SIS-3-46.8/48	02-1H5204	15
02-SIS-3-47.4/0	02-1H7104	16
02-SIS-3-46.8/48	02-3J4904	16
02-SIS-5-2.5/15.9	02-3H32U4	16
02-SIS-96-43.5/58	02-1H5904	16
02-SIS-96-76.8/78	02-1H3604	16
02-SIS-96-485.0/48.5	02-1K6804	16
02-SIS-97-21.8/0	02-4J1404	17
02-SIS-97-45.0/54.1	02-4H0004	17
02-TEH-5-40.5/41.9	02-1H6804	17
02-TEH-32-20.0/24.8	02-4J8104	17
02-TEH-36-20.0/39.7	02-4H0204	17
02-TEH-36-41.9/42.6	02-4H7104	17
02-TEH-36-618.0/.2	02-1K9004	18
02-TEH-99-4.2/4.8	02-0J0104	18
02-TRI-299-15.0/25.7	02-3H70U4	18
02-TRI-299-46.2/0	02-1J7004	18
02-VAR-3-.6/48.5	02-1H5004	18
02-VAR-999-/0	02-3J4504	18
02-VAR--/0	02-2J9804	19
02-VAR--/0	02-0K3904	19
02-VAR--/0	02-2K2704	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-VAR--/0	02-3J4404	19
02-VAR--/0	02-0K6004	19
02-VAR--/0	02-3J3204	19
03-BUT-32-.3/5	03-4H88U4	20
03-BUT-32-5.0/10.2	03-4H76U4	20
03-BUT-32-30.8/31	03-0J7004	20
03-BUT-32-174.0/37.7	03-1N4404	20
03-BUT-70-46.0/47	03-3H5404	21
03-BUT-70-350.0/36	03-0N7904	21
03-BUT-99-30.6/31.8	03-2J8104	21
03-BUT-191-8.4/10.1	03-0J8704	21
03-COL-5-30.0/10	03-4J2104	21
03-COL-20-/12.5	03-3G2004	21
03-ED-50-75.4/8	03-4H8904	22
03-ED-50-180.0/58	03-4J9104	22
03-ED-50-189.0/18.9	03-1N1804	22
03-ED-50-672.0/67.2	03-0N6504	22
03-ED-193-.7/10.2	03-2G9204	22
03-ED-193-10.3/11.7	03-2G9604	22
03-ED-193-5.9/6.4	03-2G9404	23
03-GLE-162-65.5/69.7	03-3J4324	23
03-GLE-162-76.3/78.6	03-3F0604	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-NEV-20-25.6/39.8	03-2H62U4	23
03-NEV-20-301.0/30.1	03-2H6214	23
03-NEV-20-12.0/20	03-4H0704	23
03-NEV-80-16.3/18.8	03-1J2604	24
03-NEV-80-165.0/1.5	03-0L2704	24
03-NEV-80-5.6/5.6	03-1J4004	24
03-NEV-80-9.1/9.1	03-2G7904	24
03-NEV-5711-/.1	03-3J1704	24
03-PLA-28-.1/9.3	03-3J6404	24
03-PLA-49-2.2/2.4	03-1H2404	25
03-PLA-49-4.6/4.9	03-3J7504	25
03-PLA-49-8.7/10.6	03-4H6004	25
03-PLA-80-.1/2.2	03-3F23U4	25
03-PLA-80-31.0/3.1	03-1N3304	25
03-PLA-80-42.7/49.3	03-3H6104	25
03-PLA-80-68.3/69.7	03-1H9904	26
03-PLA-80-448.0/58.7	03-0N3604	26
03-SAC-5-.2/34.3	03-4F6404	26
03-SAC-5-22.4/22.9	03-2H1304	26
03-SAC-5-27.6/29.5	03-4H5814	26
03-SAC-5-250.0/28	03-0N3104	26
03-SAC-5-250.0/28	03-0N3504	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-12-/.5	03-3J3304	27
03-SAC-16-10.2/10.7	03-2J3204	27
03-SAC-50-21.0/2.1	03-0N6204	27
03-SAC-50-.2/6.1	03-0H08U4	27
03-SAC-51-.2/3.5	03-3F0704	27
03-SAC-51-2.0/3.3	03-3F0734	28
03-SAC-51-5.5/5.5	03-0L0804	28
03-SAC-99-12.7/16.3	03-1H6304	28
03-SAC-99-17.7/0	03-3J2204	28
03-SAC-99-19.7/0	03-4J7304	28
03-SAC-160-/0	03-1N0104	28
03-SAC-5500-/0	03-4H9704	29
03-SOL-12-26.2/26.4	03-1H1304	29
03-SUT-99-8.3/14.1	03-3G2704	29
03-SUT-99-25.0/26.2	03-4H8704	29
03-VAR-80-2.4/2.9	03-2G8204	29
03-VAR-149-/5.3	03-0J3504	29
03-VAR-999-/0	03-1J0104	30
03-VAR--/0	03-3G1604	30
03-VAR--/0	03-2G8104	30
03-VAR--/0	03-3H5604	30
03-VAR--/0	03-2G8704	30

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-VAR--/0	03-2G5504	30
03-VAR--/0	03-3H9014	31
03-VAR--/0	03-0N3704	31
03-VAR--/0	03-3G1704	31
03-VAR--/0	03-0N9904	31
03-VAR--/0	03-2G5404	31
03-VAR--/0	03-2G8004	31
03-VAR--/0	03-3G1804	32
03-YOL-16-10.3/13.5	03-3G1204	32
03-YOL-16-23.5/24.9	03-3G0504	32
03-YOL-50-/2.5	03-4F6504	32
03-YOL-128-10.0/6	03-4J6804	32
03-YUB-65-.5/1.8	03-0H3704	32
03-YUB-70-143.0/14.3	03-1N3204	33
04-ALA-0-/0	04-3Y1904	33
04-ALA-13-8.4/12.6	04-0J4704	33
04-ALA-13-10.7/13	04-2G4614	33
04-ALA-61-19.8/21.2	04-2K7104	33
04-ALA-80-5.7/6	04-3W9304	34
04-ALA-80-6.4/6.8	04-0A7724	34
04-ALA-80-7.6/8	04-0K1604	34
04-ALA-84-11.0/18	04-160314	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-84-11.2/15.5	04-1X2804	34
04-ALA-84-12.0/15.5	04-2Y8404	34
04-ALA-84-13.0/13.6	04-160304	35
04-ALA-84-17.9/22.9	04-297634	35
04-ALA-84-.7/3.1	04-4J7504	35
04-ALA-123-1.9/5.2	04-2G7804	35
04-ALA-185-9.8/10.1	04-2G7404	35
04-ALA-238-.7/.8	04-2Q7604	35
04-ALA-260-1.1/1.9	04-2W7404	36
04-ALA-262-/1.1	04-0Y3904	36
04-ALA-580-4.7/4.8	04-3Y5504	36
04-ALA-580-20.7/30.8	04-0Q1004	36
04-ALA-580-26.2/26.2	04-2Y8604	36
04-ALA-580-43.1/43.1	04-3Y1304	36
04-ALA-580-45.4/45.8	04-2K7904	37
04-ALA-580-4.3/4.3	04-0P1204	37
04-ALA-580-7.8/11	04-0Y2004	37
04-ALA-580-/32.7	04-2Y8204	37
04-ALA-680-12.4/21.9	04-0J6204	37
04-ALA-680-11.0/21.9	04-0Q30U4	37
04-ALA-880-6.2/25.5	04-0Q1804	38
04-ALA-880-27.0/27.4	04-4J5404	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-880-27.2/27.2	04-2J7604	38
04-ALA-880-30.5/30.5	04-4A8004	38
04-ALA-880-34.1/34.6	04-2W3404	38
04-ALA-880-34.5/35	04-3W9904	38
04-ALA-880-/11.8	04-2K7004	39
04-ALA-880-/28.9	04-1X3804	39
04-ALA-980-1.1/1.1	04-4K9804	39
04-ALA-980-1.2/0	04-3W9104	39
04-ALA-5501-/14.4	04-2K9504	39
04-CC-4-/14.3	04-2Q7004	39
04-CC-4-.1/20.4	04-0J4804	40
04-CC-4-1.0/9	04-3K4404	40
04-CC-4-14.3/24.3	04-2K7204	40
04-CC-24-6.5/7.6	04-2Y4704	40
04-CC-80-.2/10.7	04-0Q2104	40
04-CC-80-10.1/13.5	04-3J0704	40
04-CC-580-6.1/7.8	04-3G3644	41
04-CC-680-12.6/24.3	04-3W7504	41
04-MRN-1-8.7/8.7	04-1X0304	41
04-MRN-1-10.7/11	04-0AA484	41
04-MRN-1-22.8/33	04-1J9604	41
04-MRN-1-22.8/22.8	04-0AA444	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-MRN-1-43.0/43	04-3Y8804	42
04-MRN-1-44.0/44	04-1X3504	42
04-MRN-1-/29.7	04-1X3904	42
04-MRN-101-24.0/24	04-3Y6404	42
04-MRN-101-20.8/27.1	04-264724	42
04-MRN-131-2.1/2.1	04-1X0904	42
04-NAP-29-1.7/1.7	04-4J4104	43
04-NAP-29-5.0/6.7	04-281204	43
04-NAP-29-11.6/13	04-0Q8204	43
04-NAP-29-16.4/19	04-0K6304	43
04-NAP-29-46.1/0	04-0Q8304	43
04-NAP-29-7.3/13.5	04-2Q6104	43
04-NAP-29-/4.1	04-3Y9204	44
04-NAP-29-/35.2	04-1X4004	44
04-NAP-121-.5/1	04-4G21A4	44
04-NAP-121-16.0/16.1	04-0Q8104	44
04-NAP-128-20.1/20.4	04-4G84A4	44
04-NAP-128-/29.7	04-3Y8904	44
04-NAP-221-.2/1.7	04-2Y5004	45
04-SCL-9-4.0/4	04-1X1004	45
04-SCL-9-4.9/4.9	04-3G6304	45
04-SCL-9-/0	04-2J9504	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-17-2.8/13.9	04-1J9704	45
04-SCL-17-6.2/0	04-0P9704	45
04-SCL-17-/3.5	04-3Y2904	46
04-SCL-25-1.6/0	04-2J7804	46
04-SCL-35-2.0/2	04-1X0204	46
04-SCL-82-11.4/26.3	04-0P9804	46
04-SCL-82-18.2/26.4	04-4J89U4	46
04-SCL-85-/38.9	04-1X2304	46
04-SCL-87-4.8/10.1	04-2W4504	47
04-SCL-87-/6.1	04-4J9104	47
04-SCL-101-30.7/31.1	04-4J9304	47
04-SCL-101-33.0/49	04-2Y8504	47
04-SCL-101-38.0/38.1	04-1Y6204	47
04-SCL-101-51.7/52.5	04-1J5674	47
04-SCL-101-.7/19.2	04-3Q6004	48
04-SCL-152-12.6/12.6	04-2Y7404	48
04-SCL-152-16.8/23.3	04-0Q05U4	48
04-SCL-152-/6.2	04-2A2514	48
04-SCL-280-2.9/2.9	04-0Y5004	48
04-SCL-280-4.6/4.6	04-3Y0004	48
04-SCL-280-11.6/18.8	04-2A9704	49
04-SCL-280-/2.7	04-1Q4604	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-280-/3.8	04-0X2604	49
04-SF-35-.7/.7	04-1X1604	49
04-SF-35-1.3/1.3	04-3K4204	49
04-SF-80-3.9/4.5	04-0X9104	49
04-SF-80-5.7/7.5	04-3G4444	50
04-SF-80-/7.8	04-4W9504	50
04-SF-101-.5/M5.2	04-4J9704	50
04-SF-101-.8/0	04-2Q4604	50
04-SF-280-2.7/4.2	04-1Y5004	50
04-SF-280-6.6/T7.2	04-1W1404	50
04-SM-1-26.3/47.3	04-2K8804	51
04-SM-1-28.9/0	04-2J7904	51
04-SM-1-32.2/32.2	04-0X0804	51
04-SM-1-36.2/36.2	04-0Q6704	51
04-SM-1-37.1/38.1	04-0Q6104	51
04-SM-1-38.6/39.8	04-3Y2504	51
04-SM-1-45.6/45.6	04-4Y0004	52
04-SM-35-1.7/1.7	04-0X0004	52
04-SM-35-8.7/8.7	04-3Y7604	52
04-SM-35-26.2/27.9	04-0Q0404	52
04-SM-35-/29.4	04-1X4704	52
04-SM-82-9.6/11.8	04-2Y5604	52

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-82-12.3/15.8	04-3Y6604	53
04-SM-84-6.0/6	04-2K6404	53
04-SM-84-8.3/8.3	04-0X9704	53
04-SM-84-17.9/17.9	04-3Y5004	53
04-SM-84-20.6/20.6	04-0X0204	53
04-SM-84-21.5/25.7	04-0K7804	53
04-SM-84-28.0/2	04-0X3304	54
04-SM-84-/8.5	04-2Y6004	54
04-SM-92-5.1/5.1	04-3Y0104	54
04-SM-92-12.1/14.5	04-2Y5904	54
04-SM-92-14.4/18.8	04-3G4544	54
04-SM-92-/13.6	04-1X2204	54
04-SM-101-.9/23.4	04-2J7404	55
04-SM-101-6.9/7.6	04-2J7304	55
04-SM-101-9.1/9.1	04-0X0604	55
04-SM-101-/6.5	04-1Q5814	55
04-SM-101-/6.2	04-1X2404	55
04-SM-280-10.2/10.2	04-1X6604	55
04-SM-280-10.2/10.2	04-3Y0804	56
04-SM-280-22.0/22	04-0X0904	56
04-SM-280-232.0/23.2	04-2X0104	56
04-SM-280-/21	04-4J8504	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-680-/16.5	04-3Y4104	56
04-SOL-12-21.2/22.6	04-0J6314	56
04-SOL-12-3.2/7.5	04-0W1104	57
04-SOL-28-/9.8	04-1X3604	57
04-SOL-80-13.9/14.5	04-4G8734	57
04-SOL-80-18.0/20.9	04-0Y2904	57
04-SOL-80-22.1/23	04-4K3004	57
04-SOL-80-34.4/34.5	04-0J6014	57
04-SOL-80-10.4/30.2	04-4G0804	58
04-SON-1-26.7/27.1	04-0J3004	58
04-SON-1-30.5/32	04-2Y5804	58
04-SON-1-30.8/40.6	04-1K7304	58
04-SON-1-35.3/35.3	04-1X2504	58
04-SON-1-38.6/38.6	04-1X3204	58
04-SON-1-41.2/54.6	04-1K7504	59
04-SON-1-15.0/15.7	04-0A0204	59
04-SON-1-/24.7	04-1X1404	59
04-SON-12-11.0/T17.4	04-0K5204	59
04-SON-12-25.8/30.8	04-4H0504	59
04-SON-101-18.5/18.5	04-4A1304	59
04-SON-101-/0	04-3J0804	60
04-SON-116-11.8/12.2	04-4J4604	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-116-46.5/46.8	04-3G9004	60
04-SON-116-/39.8	04-1X4904	60
04-SON-121-7.4/10.8	04-3Y0404	60
04-SON-121-9.7/10.3	04-4K1404	60
04-SON-121-7.3/11.6	04-0Y2604	61
04-VAR-0-/0	04-2K1704	61
04-VAR-4-18.6/18.6	04-3Y1804	61
04-VAR-4-3.7/14.5	04-3Q5304	61
04-VAR-29-37.9/48	04-3Q7604	61
04-VAR-82-25.9/25.9	04-0Y8004	61
04-VAR-101-1.1/4.1	04-3Q5704	62
04-VAR-101-18.7/18.7	04-2Q5704	62
04-VAR-101-21.3/26.5	04-3Q6104	62
04-VAR-101-29.8/52.1	04-2W6804	62
04-VAR-280-/25	04-3W5504	62
04-VAR-280-/0	04-0K1104	62
04-VAR-580-/0	04-0K1204	63
04-VAR-680-.1/20.7	04-4Q2504	63
04-VAR-680-1.9/16.7	04-3W5204	63
04-VAR-880-/32	04-0Q0704	63
04-VAR-880-/10	04-0Q4404	63
04-VAR--/0	04-0Y8204	63

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-VAR--/0	04-0Y7904	64
04-VAR--/0	04-0Y8404	64
04-VAR--/0	04-3Y5404	64
04-VAR--/0	04-3W5604	64
04-VAR--/0	04-0K1304	64
04-VAR--/0	04-2Y4904	64
04-VAR--/0	04-0Y9104	65
04-VAR--/0	04-3Y5204	65
04-VAR--/0	04-0K1004	65
05-0SB-166-580.0/58.5	05-1S3504	65
05-0SB-246-10.9/19.3	05-1R6604	66
05-MON-0-/0	05-1S2904	66
05-MON-1-7.2/9.2	05-1R1904	66
05-MON-1-20.9/42.2	05-1Q7704	66
05-MON-1-21.0/76	05-1Q0504	66
05-MON-1-27.8/27.8	05-1R6404	66
05-MON-1-29.5/29.5	05-1R6304	67
05-MON-1-44.7/69.8	05-1Q8004	67
05-MON-1-47.8/47.8	05-1R2104	67
05-MON-1-60.0/60	05-1S0404	67
05-MON-1-71.8/20.9	05-1Q7604	67
05-MON-1-78.9/78.9	05-1R1304	67

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-1-100.0/1	05-1Q9604	68
05-MON-1-600.0/60	05-1S1604	68
05-MON-101-86.1/87.3	05-1P5344	68
05-MON-101-87.4/87.8	05-1H0504	68
05-MON-101-41.1/42.2	05-0T9914	68
05-MON-101-91.3/98.8	05-1H6904	68
05-MON-156-1.4/1.3	05-1P5334	69
05-MON-183-2.1/8.3	05-1K4304	69
05-MON-218-.2/L.9	05-1H2304	69
05-MON-1011-6.0/100.1	05-1S5204	69
05-SB-101-1.4/4.8	05-0N71Y4	69
05-SB-101-4.4/7.7	05-0N72U4	69
05-SB-101-7.3/9.6	05-0N73Y4	70
05-SB-101-9.2/9.7	05-0N74V4	70
05-SB-101-9.7/10.6	05-0N74U4	70
05-SB-101-10.0/10.5	05-1K03U4	70
05-SB-101-10.4/11.1	05-0N7054	70
05-SB-101-12.3/13.2	05-1K3804	70
05-SB-101-21.4/21.9	05-1H4304	71
05-SB-101-31.0/67	05-1Q6704	71
05-SB-101-33.8/44.8	05-1P0504	71
05-SB-101-46.2/52.3	05-1H8604	71

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-101-46.7/48	05-1S0204	71
05-SB-101-47.0/47.3	05-1R1404	71
05-SB-101-55.9/56.2	05-1F79A4	72
05-SB-101-55.9/56.2	05-1F7904	72
05-SB-101-36.0/37	05-1C9504	72
05-SB-135-10.6/17.6	05-1H9604	72
05-SB-154-2.0/31.5	05-1Q6804	72
05-SB-154-26.0/30.2	05-1R6504	72
05-SB-154-2.6/0	05-1C4104	73
05-SB-154-5.7/6.2	05-1H3104	73
05-SB-166-63.9/64.9	05-1P5384	73
05-SB-192-13.8/17.4	05-1Q4604	73
05-SB-192-51.0/5.1	05-1S0304	73
05-SB-217-.9/1.4	05-1C3604	73
05-SB-246-32.8/33.2	05-1P5394	74
05-SBT-25-44.6/44.6	05-1R2604	74
05-SBT-25-49.5/51.1	05-1P5314	74
05-SBT-25-53.7/54.3	05-1J4814	74
05-SBT-101-12.0/2.1	05-1S0104	74
05-SBT-101-42.0/4.2	05-1S1404	74
05-SBT-156-2.7/2.7	05-1P5324	75
05-SBT-156-3.0/8.2	05-344904	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SCR-1-10.5/13.4	05-0C7334	75
05-SCR-1-13.6/14.9	05-0C7324	75
05-SCR-1-17.0/17	05-1P2804	75
05-SCR-1-18.3/18.3	05-1R5004	75
05-SCR-1-33.0/33	05-1Q9404	76
05-SCR-1-36.0/37.5	05-1R4704	76
05-SCR-1-364.0/37.5	05-1S3404	76
05-SCR-1-5.0/8.9	05-1Q4804	76
05-SCR-1-/0	05-1N4404	76
05-SCR-1-/0	05-1Q0804	76
05-SCR-9-1.0/0	05-1K1204	77
05-SCR-9-7.5/10.2	05-1P7304	77
05-SCR-9-9.3/9.8	05-1R1704	77
05-SCR-17-3.2/11.3	05-1M7304	77
05-SCR-17-73.0/7.3	05-1R2404	77
05-SCR-17-78.0/7.8	05-1S0504	77
05-SCR-35-3.0/3	05-1Q6904	78
05-SCR-129-1.1/L1.5	05-1P5304	78
05-SLO-0-/0	05-1S2804	78
05-SLO-1-6.4/67.2	05-492864	78
05-SLO-1-10.0/16.8	05-1G9804	78
05-SLO-1-12.1/12.2	05-1P5354	78

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-1-12.6/12.7	05-1Q0604	79
05-SLO-1-32.6/0	05-0L7214	79
05-SLO-1-/0	05-1N4504	79
05-SLO-41-44.5/45.3	05-3307C4	79
05-SLO-46-8.7/8.7	05-1S0604	79
05-SLO-46-29.7/32.2	05-1K4604	79
05-SLO-46-49.7/54.7	05-3307A4	80
05-SLO-46-130.0/13.1	05-1R2504	80
05-SLO-58-51.0/57.2	05-1Q4704	80
05-SLO-101-61.7/62.1	05-1J7804	80
05-SLO-101-714.0/571.4	05-1Q8504	80
05-SLO-101-/0	05-1Q8604	80
05-SLO-101-/0	05-1R7104	81
05-VAR--/0	05-1Q1704	81
06-FRE-5-26.8/30	06-1A7504	81
06-FRE-5-60.1/66.2	06-0X2804	81
06-FRE-33-69.4/71.5	06-0X3004	81
06-FRE-33-70.6/76	06-0U0004	82
06-FRE-41-28.2/28.2	06-1G0904	82
06-FRE-41-21.1/32.2	06-1E7604	82
06-FRE-41-23.2/31.7	06-0X7804	82
06-FRE-41-25.3/0	06-1E7304	82

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-41-27.0/28	06-1E7204	82
06-FRE-41-27.4/28.5	06-0W1704	83
06-FRE-99-4.9/11.6	06-0U4204	83
06-FRE-99-233.0/0	06-1G3504	83
06-FRE-99-4.9/7.2	06-0U4214	83
06-FRE-168-39.6/45.7	06-1F8204	83
06-FRE-180-43.5/53.6	06-1F8304	83
06-FRE-180-89.6/90.7	06-1A4604	84
06-FRE-180-54.1/56	06-342354	84
06-FRE-180-62.9/65.3	06-1A3204	84
06-FRE-180-65.3/66.3	06-1E2204	84
06-FRE-198-.5/19.5	06-0X0604	84
06-FRE-5506-/0	06-0Y7604	84
06-KER-5-10.2/16	06-0U5004	85
06-KER-5-86.0/8.9	06-1H3204	85
06-KER-5-/4.4	06-0X3304	85
06-KER-33-40.4/59.3	06-0Y1304	85
06-KER-46-26.1/30.2	06-442564	85
06-KER-58-27.2/28.2	06-1F8504	85
06-KER-58-535.0/0	06-1C8904	86
06-KER-58-64.4/67.3	06-0X1604	86
06-KER-99-10.4/21.2	06-0Q9204	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-99-23.6/28.4	06-0Q2814	86
06-KER-99-49.3/50.4	06-1E7804	86
06-KER-99-43.9/49.3	06-1F8604	86
06-KER-155-54.8/59.1	06-1F9104	87
06-KER-166-17.5/0	06-0S0504	87
06-KER-166-/10.2	06-0X3804	87
06-KER-178-12.6/55.4	06-0X0804	87
06-KER-178-13.6/24.6	06-1G1204	87
06-KER-178-20.6/21.6	06-1G3104	87
06-KER-178-51.0/6.1	06-1G6104	88
06-KER-184-8.5/11.6	06-0U4304	88
06-KER-204-2.1/4.6	06-1E7704	88
06-KER-204-4.9/5	06-1E7004	88
06-KER-223-20.1/21.1	06-1E6704	88
06-KIN-5-/0	06-0T0204	88
06-KIN-41-20.0/28.4	06-0U4604	89
06-KIN-41-28.4/40.1	06-0W8204	89
06-KIN-41-39.9/48.3	06-1F8804	89
06-MAD-41-6.3/9.2	06-0R2104	89
06-MAD-99-6.9/7.6	06-0V1204	89
06-MAD-99-/0	06-1H3504	89
06-MPA-41-3.1/3.1	06-1G5804	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-63-4.0/5.5	06-1F8904	90
06-TUL-63-5.8/L8	06-0X7004	90
06-TUL-63-21.7/24.3	06-1E8004	90
06-TUL-99-9.8/40.7	06-1E6904	90
06-TUL-99-20.8/53.1	06-0X2504	90
06-TUL-99-26.3/27.6	06-0U8804	91
06-TUL-99-27.6/30.6	06-0W9104	91
06-TUL-99-30.2/35.2	06-360304	91
06-TUL-99-30.6/35.2	06-360244	91
06-TUL-99-51.8/53.9	06-0V7604	91
06-TUL-99-227.0/0	06-1H6104	91
06-TUL-99-234.0/23.4	06-1H3404	92
06-TUL-190-38.0/57	06-1F6904	92
06-TUL-190-32.8/0	06-1F2004	92
06-TUL-198-1.6/43.9	06-0X2604	92
06-TUL-198-11.6/11.9	06-0W90U4	92
06-TUL-201-/4.9	06-1A5404	92
06-VAR-33-69.4/70.9	06-1E7104	93
06-VAR--/0	06-0W9704	93
07-LA-0-/0	07-2XL604	93
07-LA-1-1.4/7.3	07-2XM204	93
07-LA-1-4.8/6.6	07-352004	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-1-10.4/10.4	07-4V2104	94
07-LA-1-32.7/32.7	07-359504	94
07-LA-1-35.5/62.8	07-2XL404	94
07-LA-1-37.7/62.9	07-313504	94
07-LA-1-40.0/40.5	07-2XE004	94
07-LA-1-44.1/58.5	07-2XG904	95
07-LA-1-45.6/45.9	07-4V3804	95
07-LA-1-50.4/50.7	07-2XM904	95
07-LA-1-56.5/56.9	07-291404	95
07-LA-1-352.0/44.1	07-2XG804	95
07-LA-1-388.0/40.4	07-2XP704	95
07-LA-1-/18	07-321604	96
07-LA-2-2.3/14.2	07-333604	96
07-LA-2-15.0/57.5	07-355404	96
07-LA-2-15.1/15.3	07-351304	96
07-LA-2-15.8/15.8	07-2XK404	96
07-LA-2-46.0/64.1	07-0W4304	96
07-LA-2-65.2/66.4	07-2XA604	97
07-LA-2-68.1/82.1	07-349004	97
07-LA-5-1.7/1.7	07-325704	97
07-LA-5-6.6/13.1	07-357304	97
07-LA-5-8.2/8.2	07-4V3004	97

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-15.1/22.9	07-333004	97
07-LA-5-16.0/17.3	07-2XJ004	98
07-LA-5-17.9/18	07-351804	98
07-LA-5-19.7/36	07-324904	98
07-LA-5-23.2/36.3	07-344204	98
07-LA-5-31.8/42.6	07-0W1004	98
07-LA-5-33.1/39.1	07-384404	98
07-LA-5-66.3/67.3	07-2XG504	99
07-LA-5-287.0/28.7	07-2XF204	99
07-LA-5-59.5/67.9	07-323404	99
07-LA-5-60.0/75	07-352304	99
07-LA-5-/19.5	07-319304	99
07-LA-10-2.2/5.2	07-2XH804	99
07-LA-10-3.0/.6	07-2XN304	100
07-LA-10-8.9/9.4	07-1XW004	100
07-LA-10-14.5/17.4	07-2XL304	100
07-LA-10-15.6/17.6	07-2XK704	100
07-LA-10-17.0/17.7	07-2XL004	100
07-LA-10-17.0/17.7	07-2XL104	100
07-LA-10-18.8/20.5	07-386004	101
07-LA-10-19.5/29.5	07-0W3304	101
07-LA-10-22.0/30.8	07-330304	101

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-10-28.2/31	07-328304	101
07-LA-10-28.3/28.3	07-316804	101
07-LA-10-28.5/30.8	07-398404	101
07-LA-10-78.0/9.3	07-2XP804	102
07-LA-10-2.2/4.9	07-347504	102
07-LA-10-4.5/5.5	07-332004	102
07-LA-14-29.0/29.5	07-339604	102
07-LA-14-60.7/77	07-316004	102
07-LA-23-1.1/8.4	07-2XE604	102
07-LA-23-/8.9	07-0W4104	103
07-LA-23-/0	07-2XK004	103
07-LA-27-1.0/10.6	07-2XG304	103
07-LA-27-/18.6	07-322904	103
07-LA-27-/5	07-2XN904	103
07-LA-39-17.8/17.8	07-326204	103
07-LA-39-18.9/35.5	07-2XF804	104
07-LA-39-20.7/20.7	07-348904	104
07-LA-39-32.2/38.4	07-327604	104
07-LA-57-/4.5	07-304504	104
07-LA-60-11.0/20	07-320404	104
07-LA-66-/3.2	07-306514	104
07-LA-71-1.6/4.8	07-210624	105

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-71-1.5/1.6	07-0W9004	105
07-LA-90-1.8/1.8	07-4V0304	105
07-LA-91-16.6/16.8	07-3203U4	105
07-LA-101-1.0/9.2	07-0W0604	105
07-LA-101-1.4/1.5	07-2XK504	105
07-LA-101-1.5/10.9	07-0W2904	106
07-LA-101-1.7/6.8	07-311404	106
07-LA-101-10.3/10.3	07-385404	106
07-LA-101-11.0/23.5	07-346004	106
07-LA-101-19.7/20	07-388704	106
07-LA-101-32.8/33.8	07-307104	106
07-LA-101-118.0/11.8	07-2XH204	107
07-LA-101-1.0/10.3	07-385204	107
07-LA-101-6.2/8	07-329604	107
07-LA-101-/1.5	07-320104	107
07-LA-101-/17.1	07-337804	107
07-LA-103-.1/.1	07-327304	107
07-LA-103-.1/.1	07-322504	108
07-LA-103-1.6/1.6	07-2XL904	108
07-LA-103-/1.7	07-0W6704	108
07-LA-105-2.2/2.2	07-2XH7A4	108
07-LA-105-20.0/2	07-2XJ504	108

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-105-2.1/2.5	07-398504	108
07-LA-105-4.3/5	07-357004	109
07-LA-105-9.0/9.4	07-385604	109
07-LA-105-13.4/18.1	07-0W7104	109
07-LA-105-17.5/17.8	07-4V4904	109
07-LA-110-6.8/19.5	07-4W7804	109
07-LA-110-14.0/21	07-386304	109
07-LA-110-21.4/25.7	07-2XJ104	110
07-LA-110-27.0/3.2	07-2XJ704	110
07-LA-118-4.5/9.1	07-336804	110
07-LA-118-10.0/13.2	07-385904	110
07-LA-118-11.0/14	07-322004	110
07-LA-118-13.0/13.9	07-355004	110
07-LA-134-2.6/4.8	07-311604	111
07-LA-134-12.6/12.9	07-322404	111
07-LA-138-43.4/51.4	07-333704	111
07-LA-138-50.0/63.7	07-0W4504	111
07-LA-138-59.7/0	07-4V5204	111
07-LA-164-4.0/6.9	07-320804	111
07-LA-170-14.5/20.6	07-0W4204	112
07-LA-170-16.6/19.8	07-358804	112
07-LA-210-9.7/51.9	07-326804	112

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-210-15.4/15.4	07-2XF404	112
07-LA-210-15.6/18.5	07-330704	112
07-LA-210-18.7/19.7	07-348704	112
07-LA-210-33.6/36.5	07-301704	113
07-LA-210-37.8/39.1	07-356104	113
07-LA-210-41.3/44.6	07-322604	113
07-LA-213-3.9/3.9	07-253104	113
07-LA-213-6.2/6.2	07-4V1404	113
07-LA-213-6.4/0	07-4V2304	113
07-LA-213-/8	07-306614	114
07-LA-405-7.0/12.9	07-321804	114
07-LA-405-12.9/21.5	07-338704	114
07-LA-405-14.3/15.8	07-293604	114
07-LA-405-17.6/17.6	07-353904	114
07-LA-405-22.2/23.5	07-4V3204	114
07-LA-405-30.1/33	07-4V4304	115
07-LA-405-36.3/36.3	07-2XG604	115
07-LA-405-36.3/37.1	07-2XM804	115
07-LA-405-39.1/39.1	07-204904	115
07-LA-405-40.1/48.1	07-320204	115
07-LA-405-44.7/486.4	07-0W7004	115
07-LA-405-48.0/48.5	07-343204	116

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-405-291.0/30	07-2XJ304	116
07-LA-605-10.2/20.2	07-356604	116
07-LA-605-11.4/19.5	07-3393U4	116
07-LA-605-20.2/26	07-3255U4	116
07-LA-710-5.0/9.5	07-345104	116
07-LA-710-6.0/14.1	07-349904	117
07-LA-710-6.2/7.2	07-4V4204	117
07-LA-710-13.8/15.3	07-385804	117
07-LA-710-26.0/26.7	07-331804	117
07-LA-5808-/2.5	07-354804	117
07-LA-5823-/7.2	07-358204	117
07-VAR-1-1.3/26.6	07-322704	118
07-VAR-1-23.1/23.1	07-0W8804	118
07-VAR-2-18.7/18.7	07-348804	118
07-VAR-5-/40	07-0W6104	118
07-VAR-23-3.6/11.4	07-346204	118
07-VAR-91-6.5/10.8	07-385504	118
07-VAR-91-6.1/20.7	07-338604	119
07-VAR-101-12.3/37.6	07-0W3004	119
07-VAR-101-/30	07-0W4704	119
07-VAR-105-2.1/2.1	07-355104	119
07-VAR-110-15.1/23	07-0W5904	119

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VAR-118-2.6/11.9	07-0W4804	119
07-VAR-134-/8.9	07-0W5204	120
07-VAR-170-14.5/20.5	07-349504	120
07-VAR-210-43.9/46.7	07-349104	120
07-VAR--/0	07-0W6404	120
07-VAR--/0	07-301604	120
07-VAR--/0	07-353804	120
07-VAR--/0	07-0W6504	121
07-VAR--/0	07-351114	121
07-VAR--/0	07-0W6604	121
07-VAR--/0	07-0W7704	121
07-VAR--/0	07-394004	121
07-VAR--/0	07-0W6304	121
07-VAR--/0	07-504444	122
07-VAR--/0	07-0W8704	122
07-VAR--/0	07-0W7604	122
07-VEN-1-1.0/1.3	07-4P8504	122
07-VEN-1-4.0/4.2	07-318204	122
07-VEN-1-4.4/9.7	07-0W1404	122
07-VEN-1-21.3/28.4	07-323904	123
07-VEN-23-17.7/24.1	07-2XE704	123
07-VEN-23-/3.3	07-348404	123

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-33-5.6/11.2	07-2XF504	123
07-VEN-33-7.6/7.6	07-291304	123
07-VEN-33-12.6/16.5	07-2XC604	123
07-VEN-33-24.2/27.3	07-2XF604	124
07-VEN-33-44.2/57.2	07-2XF704	124
07-VEN-34-8.9/8.9	07-2XJ404	124
07-VEN-101-.2/40.8	07-3311U4	124
07-VEN-101-8.9/11.5	07-4W2704	124
07-VEN-101-10.7/26.7	07-0W3904	124
07-VEN-101-30.9/36.3	07-0W4004	125
07-VEN-101-32.4/32.8	07-2XN204	125
07-VEN-101-40.0/40.4	07-2XM604	125
07-VEN-101-41.7/42	07-2XL704	125
07-VEN-118-4.5/4.7	07-2XG704	125
07-VEN-118-13.3/15.6	07-341604	125
07-VEN-118-22.3/32.5	07-2XN704	126
07-VEN-118-1.4/1.8	07-336004	126
07-VEN-118-23.5/30.5	07-385104	126
07-VEN-126-9.7/24.6	07-2XE104	126
07-VEN-126-20.3/20.3	07-1XW104	126
07-VEN-126-26.4/26.4	07-2XC704	126
07-VEN-126-/0	07-2XP204	127

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-150-6.1/6.3	07-2XN604	127
07-VEN-150-15.0/4.6	07-2XN804	127
07-VEN-150-20.0/32.2	07-2XN104	127
07-VEN-150-28.8/31	07-2XE504	127
07-VEN-150-13.3/19	07-3237U4	127
07-VEN-150-/20	07-2XE404	128
07-VEN--/0	07-2XM504	128
08-08-0-7.9/0	08-1N9104	128
08-RIV-10-12.6/13.4	08-1L9504	128
08-RIV-10-59.3/59.5	08-1J7004	128
08-RIV-10-60.7/74.3	08-1C0814	129
08-RIV-10-87.9/0	08-1J4704	129
08-RIV-10-91.9/0	08-1J7104	129
08-RIV-10-92.9/101.1	08-1H2004	129
08-RIV-10-104.9/134.2	08-1C0824	129
08-RIV-10-134.0/156.5	08-1C08U4	129
08-RIV-15-15.9/20.3	08-1E3404	130
08-RIV-15-16.3/52.3	08-1J8704	130
08-RIV-15-46.5/49.3	08-1P0704	130
08-RIV-15-50.6/52.3	08-1H8504	130
08-RIV-60-16.1/22.5	08-496124	130
08-RIV-60-1.0/12	08-1J2304	130

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-60-6.1/8	08-1H3804	131
08-RIV-62-3.3/6.5	08-1P6804	131
08-RIV-74-3.1/3	08-1G4704	131
08-RIV-74-13.2/34	08-1C6804	131
08-RIV-74-34.3/45.1	08-1H0604	131
08-RIV-74-/5.8	08-1C8504	131
08-RIV-79-5.4/11.4	08-1G6704	132
08-RIV-91-10.8/11.2	08-1N5704	132
08-RIV-91-15.6/21.6	08-1L3204	132
08-RIV-91-/0	08-0N0704	132
08-RIV-111-53.9/0	08-0R7904	132
08-RIV-111-/18.5	08-1M8504	132
08-RIV-215-25.0/31.2	08-1J2904	133
08-RIV-215-9.0/38	08-1N9704	133
08-RIV-215-13.5/19.5	08-1J2604	133
08-SBD-0-/0	08-1J6204	133
08-SBD-15-2.2/8.5	08-1N2604	133
08-SBD-15-5.1/5.8	08-0H7924	133
08-SBD-15-6.7/22.3	08-1G8804	134
08-SBD-15-35.0/37.6	08-0P0104	134
08-SBD-15-180.9/185.5	08-1N1214	134
08-SBD-15-17.7/0	08-1N7004	134

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-15-20.5/21.6	08-1H3904	134
08-SBD-15-28.6/37.5	08-0K1224	134
08-SBD-15-/0	08-0N0804	135
08-SBD-18-9.2/9.2	08-1N0404	135
08-SBD-18-44.3/48.4	08-0G6914	135
08-SBD-38-26.5/44.3	08-1P6504	135
08-SBD-40-143.7/0	08-0R9804	135
08-SBD-40-25.0/50	08-0R1704	135
08-SBD-40-100.8/101.8	08-1G8304	136
08-SBD-40-105.1/105.9	08-1K4904	136
08-SBD-60-7.3/10	08-0E33U4	136
08-SBD-62-38.5/48.5	08-1N6504	136
08-SBD-138-21.4/37.8	08-1N7504	136
08-SBD-210-9.9/27.2	08-1N2304	136
08-SBD-210-15.7/17.9	08-1P0604	137
08-SBD-210-23.1/24.7	08-1L9704	137
08-SBD-215-2.2/3.2	08-1F7304	137
08-SBD-215-3.6/6	08-1J6304	137
08-SBD-215-13.5/13.9	08-1N9504	137
08-SBD-330-296.0/43.9	08-1R3304	137
08-SBD-395-4.0/49	08-1G6404	138
08-SBD-5718-/0	08-0R8504	138

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-VAR-10-8.8/60.9	08-1J9104	138
08-VAR--/0	08-1M5904	138
08-VAR--/0	08-1N2204	138
08-VAR--/0	08-1P1304	138
08-VAR--/0	08-1J8404	139
08-VAR--/0	08-1M7604	139
08-VAR--/0	08-1E1404	139
08-VAR--/0	08-1N4704	139
08-VAR--/0	08-1J8504	139
08-VAR--/0	08-1J8604	139
08-VAR--/0	08-1H9924	140
08-VAR--/0	08-1N9604	140
08-VAR--/0	08-1H8804	140
08-VAR--/0	08-1N2504	140
08-VAR--/0	08-1H9914	140
08-VAR--/0	08-1M7104	140
09-INY-190-13.5/68.8	09-401004	141
09-INY-190-68.8/128	09-401104	141
09-INY-190-110.4/124.4	09-394504	141
09-INY-395-29.2/41.8	09-213404	141
09-INY-5709-/0	09-379504	142
09-KER-58-80.5/81	09-375304	142

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-KER-58-90.7/M111.1	09-387604	142
09-KER-5756-/92	09-367504	142
09-MNO-395-58.2/60.4	09-366404	142
09-MNO-395-91.6/93.4	09-368004	142
09-MNO-395-185.0/119.5	09-404704	143
09-MNO-395-9.8/12.6	09-378804	143
09-VAR--/0	09-397904	143
10-ALP-0-/0	10-0X7504	143
10-ALP-4-/0	10-0S6804	143
10-AMA-10-2.0/2	10-1N6204	144
10-AMA-49-16.4/17.2	10-1P5904	144
10-AMA-49-/0	10-0X7524	144
10-CAL-4-15.9/16.3	10-1H5004	144
10-CAL-26-21.8/30.3	10-0V4804	144
10-CAL-26-30.0/38.3	10-0X7514	144
10-MER-5-.5/.8	10-1C7904	145
10-MER-33-.6/1.5	10-1G2504	145
10-MER-99-19.5/20.7	10-3A7214	145
10-MER-99-115.0/11.8	10-1T0204	145
10-MER-99-3.3/6.9	10-1K0904	145
10-MER-99-6.8/34.1	10-1P7504	145
10-MER-165-16.5/26.8	10-1K4304	146

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MPA-49-1.8/6.3	10-1M0504	146
10-MPA-49-206.0/20.6	10-1T5704	146
10-MPA-140-12.0/22.1	10-0Y7704	146
10-MPA-140-25.3/51.8	10-0Y7804	146
10-SJ-4-.5/.5	10-1R9904	146
10-SJ-4-141.0/14.1	10-1R8804	147
10-SJ-4-16.0/19.4	10-1F1804	147
10-SJ-4-/0	10-1E6104	147
10-SJ-5-32.5/49.8	10-1E3004	147
10-SJ-5-19.6/24	10-1P7204	147
10-SJ-99-28.4/29.7	10-1Q2604	147
10-SJ-99-28.7/31.7	10-1H6504	148
10-SJ-120-.6/T6.8	10-1C9604	148
10-SJ-132-.3/0	10-1L1804	148
10-SJ-205-4.6/9	10-1C3304	148
10-STA-5-10.7/25.5	10-1H2804	148
10-STA-5-27.1/27.4	10-1C2704	148
10-STA-5-229.0/22.9	10-1T4304	149
10-STA-99-1.5/16	10-1R7704	149
10-STA-99-132.0/7.8	10-1S1104	149
10-STA-132-27.1/28.1	10-1G4204	149
10-TUO-49-20.4/0	10-1P6404	149

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-VAR-4-/0	10-1F4004	149
10-VAR-59-/0	10-0G8304	150
10-VAR--/0	10-1P7304	150
10-VAR--/0	10-1N4204	150
10-VAR--/0	10-1Q7604	150
10-VAR--/0	10-1Q7504	150
10-VAR--/0	10-1J0404	150
11-IMP-0-/0	11-432194	151
11-IMP-8-4.6/8.6	11-432174	151
11-IMP-8-74.5/83.2	11-2N1944	151
11-IMP-86-34.8/64.1	11-2N1674	151
11-IMP-98-32.1/32.5	11-080284	152
11-SD-0-/0	11-432564	152
11-SD-0-/0	11-432524	152
11-SD-0-/0	11-432504	152
11-SD-0-/0	11-432484	152
11-SD-5-4.6/4.6	11-432304	152
11-SD-5-34.7/36.3	11-2E1544	153
11-SD-5-37.4/52.6	11-2T35U4	153
11-SD-5-.3/5	11-430674	153
11-SD-5-.9/0	11-4C0034	153
11-SD-5-4.4/4.5	11-2T0444	153

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-5-16.0/16	11-431994	153
11-SD-5-30.0/34.3	11-426504	154
11-SD-5-30.6/52.8	11-2N1754	154
11-SD-5-31.8/32.2	11-422004	154
11-SD-5-37.4/52.6	11-2T36U4	154
11-SD-5-52.3/52.3	11-432474	154
11-SD-5-54.2/54.2	11-432434	154
11-SD-8-2.9/11.7	11-2N2044	155
11-SD-8-12.9/14.6	11-430434	155
11-SD-8-31.8/41.7	11-423704	155
11-SD-15-2.1/2.2	11-432444	155
11-SD-15-31.3/37.1	11-430514	155
11-SD-52-5.1/9	11-430254	155
11-SD-54-/6.4	11-424804	156
11-SD-56-.3/9.7	11-411904	156
11-SD-56-.3/3	11-2T3644	156
11-SD-76-17.2/24.1	11-2N0204	156
11-SD-78-.3/16	11-422304	156
11-SD-78-3.3/72.9	11-2N1694	156
11-SD-94-14.9/29.2	11-2N1194	157
11-SD-94-9.8/10.6	11-423804	157
11-SD-125-9.3/13	11-430244	157

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-125-9.6/13.2	11-411404	157
11-SD-125-9.6/13.2	11-4114A4	157
11-SD-163-4.3/10.8	11-430484	157
11-SD-805-.5/14.6	11-2N1714	158
11-SD-805-3.5/13.9	11-429004	158
11-SD-805-5.1/8.3	11-2T3434	158
11-SD-805-14.6/23.7	11-430324	158
11-SD-805-15.7/28.3	11-2N1704	158
11-SD-805-16.0/16.3	11-432664	158
11-SD-805-23.7/28.5	11-430384	159
11-SD-805-23.9/25.1	11-430394	159
11-SD-905-12.0/12	11-430644	159
11-SD-905-6.4/10.1	11-431064	159
11-SD--/0	11-432024	159
11-VAR-8-0/00	11-430444	159
11-VAR-111-3.2/45.4	11-430304	160
11-VAR--/0	11-2N2054	160
11-VAR--/0	11-2N1774	160
11-VAR--/0	11-432454	160
11-VAR--/0	11-2N2034	160
12-ORA-1-5.5/7.9	12-0P69U4	161
12-ORA-1-7.9/10.5	12-0M82C4	161

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-1-7.9/10.5	12-0M82U4	161
12-ORA-1-8.5/8.5	12-0R1704	161
12-ORA-1-13.0/33.7	12-0P68U4	161
12-ORA-1-17.4/21.5	12-0R4104	161
12-ORA-1-21.5/31.1	12-0S1404	162
12-ORA-1-.1/.9	12-0Q9904	162
12-ORA-1-.8/0	12-0S7504	162
12-ORA-5-.6/43	12-0P42U4	162
12-ORA-5-.9/9.7	12-0U4504	162
12-ORA-5-2.3/19.9	12-0T8604	162
12-ORA-5-5.3/7.3	12-0S1704	163
12-ORA-5-5.8/30.3	12-0Q9304	163
12-ORA-5-9.6/10.4	12-0S2804	163
12-ORA-5-12.4/14.5	12-0K0214	163
12-ORA-5-14.5/17.1	12-0K0224	163
12-ORA-5-17.1/18.9	12-0K0234	163
12-ORA-5-29.6/29.6	12-0J34U4	164
12-ORA-5-30.3/39.6	12-0T8704	164
12-ORA-5-33.7/35.4	12-0R7504	164
12-ORA-5-35.7/44.1	12-0S6904	164
12-ORA-5-38.5/41.6	12-0P9204	164
12-ORA-5-26.3/42.2	12-0S3104	164

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-22-.9/9.4	12-0S1104	165
12-ORA-22-3.0/2.9	12-0T9804	165
12-ORA-22-3.3/13.2	12-0U1804	165
12-ORA-22-11.6/12.5	12-0S1904	165
12-ORA-39-12.2/12.2	12-0R7404	165
12-ORA-57-10.8/22.1	12-0T3204	165
12-ORA-57-11.0/22.6	12-0S3304	166
12-ORA-57-11.4/11.7	12-0T5904	166
12-ORA-57-20.3/21.6	12-0C1114	166
12-ORA-73-10.0/28	12-0N7204	166
12-ORA-73-10.0/28	12-0N72A4	166
12-ORA-74-11.5/16.6	12-0P0314	166
12-ORA-90-.9/3.6	12-0R1804	167
12-ORA-90-5.1/6.7	12-0R9204	167
12-ORA-91-.8/1.8	12-0R7304	167
12-ORA-91-9.8/18.9	12-0U2404	167
12-ORA-91-/5.9	12-0T3104	167
12-ORA-133-3.2/4.1	12-0P94U4	167
12-ORA-133-8.3/M9.3	12-0N8904	168
12-ORA-241-14.5/25.7	12-0Q9804	168
12-ORA-241-27.8/38	12-0H0474	168
12-ORA-241-33.6/38.7	12-0S1504	168

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-405-.2/11.4	12-0Q9704	168
12-ORA-605-.2/1.6	12-0R6804	168
12-VAR-55-5.5/17.8	12-0R5604	169
12-VAR--/0	12-0U3004	169

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$291,580,136	\$180,404,008
-S-	FEDERAL AID (SECONDARY)	\$121,576,138	\$76,700,071
-ER-	STORM DAMAGE REPAIR	\$6,057,972	\$5,142,859
		\$359,605,327	\$276,831,137
District Total:		<u>\$778,819,573</u>	<u>\$539,078,076</u>

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$29,315,192	\$26,782,095
-F-	FEDERAL AID (PRIMARY)	\$424,447,487	\$272,647,668
		\$167,467,971	\$107,381,955
District Total:		<u>\$621,230,650</u>	<u>\$406,811,718</u>

Statement of Ongoing Contracts - Federal Aid

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$261,479,349	\$139,638,133
-F-	FEDERAL AID (PRIMARY)	\$425,254,684	\$261,158,702
-S-	FEDERAL AID (SECONDARY)	\$126,196,797	\$110,486,665
		\$1,033,824,675	\$668,321,785
District Total:		<u>\$1,846,755,506</u>	<u>\$1,179,605,285</u>

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$693,325,706	\$530,224,053
-F-	FEDERAL AID (PRIMARY)	\$476,812,594	\$377,029,118
-S-	FEDERAL AID (SECONDARY)	\$88,042,683	\$33,041,199
		\$891,630,549	\$626,409,130
District Total:		<u>\$2,149,811,532</u>	<u>\$1,566,703,500</u>

District 05

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$654,384,389	\$516,649,805
-S-	FEDERAL AID (SECONDARY)	\$8,442,234	\$3,784,630
		\$875,811,694	\$499,384,105
District Total:		<u>\$1,538,638,317</u>	<u>\$1,019,818,541</u>

Statement of Ongoing Contracts - Federal Aid

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$51,703,668	\$33,773,816
-F-	FEDERAL AID (PRIMARY)	\$377,973,876	\$277,756,594
-S-	FEDERAL AID (SECONDARY)	\$62,253,687	\$24,148,450
		\$242,360,300	\$155,846,332
District Total:		<u>\$734,291,532</u>	<u>\$491,525,192</u>

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$441,773,345	\$174,811,331
-F-	FEDERAL AID (PRIMARY)	\$256,192,879	\$128,652,163
-S-	FEDERAL AID (SECONDARY)	\$68,138,549	\$14,155,510
		\$1,124,262,782	\$730,121,735
District Total:		<u>\$1,890,367,554</u>	<u>\$1,047,740,740</u>

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$160,931,689	\$60,379,070
-F-	FEDERAL AID (PRIMARY)	\$381,490,880	\$178,459,267
-S-	FEDERAL AID (SECONDARY)	\$28,676,096	\$1,469,122
		\$933,030,236	\$771,736,746

Statement of Ongoing Contracts - Federal Aid

District	08			
Federal Aid		Category	Bid + CCO	Work Comp
District Total:			<u>\$1,504,128,901</u>	<u>\$1,012,044,205</u>

District	09			
Federal Aid		Category	Bid + CCO	Work Comp
-F-		FEDERAL AID (PRIMARY)	\$93,567,709	\$64,429,428
			\$109,138,452	\$76,088,140
District Total:			<u>\$202,706,161</u>	<u>\$140,517,568</u>

District	10			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$17,715,136	\$10,763,556
-F-		FEDERAL AID (PRIMARY)	\$69,093,637	\$50,919,645
-S-		FEDERAL AID (SECONDARY)	\$15,451,898	\$6,987,524
			\$255,441,060	\$145,487,452
District Total:			<u>\$357,701,731</u>	<u>\$214,158,176</u>

District	11			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$265,292,226	\$111,602,127
-F-		FEDERAL AID (PRIMARY)	\$126,861,778	\$91,996,816

Statement of Ongoing Contracts - Federal Aid

District	11			
Federal Aid		Category	Bid + CCO	Work Comp
-S-		FEDERAL AID (SECONDARY)	\$12,610,644	\$12,312,053
			\$525,970,836	\$335,032,690
District Total:			<u>\$930,735,485</u>	<u>\$550,943,685</u>

District	12			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$339,265,815	\$194,924,645
-F-		FEDERAL AID (PRIMARY)	\$343,283,613	\$165,206,222
-S-		FEDERAL AID (SECONDARY)	\$77,655,207	\$47,786,638
			\$432,036,016	\$320,383,132
District Total:			<u>\$1,192,240,651</u>	<u>\$728,300,637</u>

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$2,260,802,126	\$1,282,898,826
-S-		FEDERAL AID (SECONDARY)	\$609,043,933	\$330,871,863
-F-		FEDERAL AID (PRIMARY)	\$3,920,943,663	\$2,565,309,436
			\$6,950,579,897	\$4,713,024,340

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid	Category	Bid + CCO	Work Comp
-ER-	STORM DAMAGE REPAIR	\$6,057,972	\$5,142,859
Statewide Totals		<u>\$13,747,427,592</u>	<u>\$8,897,247,324</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
01	\$44,140,139
02	\$41,109,534
03	\$44,734,904
04	\$19,132,021
05	\$31,890,746
06	\$17,372,183
07	\$37,650,219
08	\$283,316,080
09	\$2,793,333
10	\$15,631,075
11	\$8,002,559

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
12	\$4,400,397
Work completed this Period:	\$550,173,189