

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 1
02/27/23

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-8.2/8.7 01-0B0904		IN DEL NORTE COUNTY NEAR KLAMATH AT PANTHER CREEK BRIDGE #01-0025 AND AT HUNTER CREEK BRIDGE #01-0003 REPLACE BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	DUNNE, RYAN 5065 BOYD RD SUITE H ARCATA CA 95521 (707)496-5581	\$19,650,058 \$16,803,562 \$615,318	04/21/20 05/08/20 08/03/23	73% 85%
HA21							
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM G R SUNDBERG, INC. 0.4 MILE SOUTH OF WILSON CREEK BRIDGE 5211 BOYD ROAD TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	ARCATA, CA 95521 (707)825-6565	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$11,984,109 \$0	02/16/16 05/04/16 04/09/21	100% 100% OVER RUN
20.20 201130							
01-DN-101-21.2/0 01-0G2104 ACNH-Q101-(392)E --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.2 MILE NORTH OF CUSHING CREEK VIADUCT #01-0076 PERMANENT RESTORATION @ CUSHING	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	AARON VALLEY 207 PROCE MALL CRESCENT CITY CA 95531 (707)815-5620	\$8,409,130 \$7,585,899 \$176,147	07/15/21 08/05/21 02/28/23	96% 90%
HA23							
01-DN-101-27.5/27.9 01-0K3804 HSNH-Q101-(404)E --()		DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.1 MILE SOUTH OF PARKWAY DRIVE TO WASHINGTON BOULEVARD OVERCROSSING MINOR CONCRETE, ROADWAY EXCAVATION, AND RA	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	AARON VALLEY 207 PRICE MALL CRESCENT CITY, CA 95531 (707)815-5620	\$1,099,130 \$1,034,136 \$0	06/15/22 07/11/22 01/29/23	100% 94%
01-DN-101-35.8/36.5 01-436404 ACNH-Q101-(398)E --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.3 MILE SOUTH OF SMITH RIVER BRIDGE TO 0.4 MILE NORTH OF SMITH RIVER BRIDGE REPLACE BRIDGE	MCM CONSTRUCTION, INC. PO BOX 620; NORTH HIGHLANDS CA 95660 (916)334-1221	JESS CLIFTON 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-3047	\$72,523,463 \$1,015,004 \$593,594	07/11/22 08/02/22 05/24/23	7% 1%
HA21							
01-DN-101-120.0/16.5 01-0L0404		IN DEL NORTE COUNTY ABOUT 8 MILES SOUTH OF CRESCENT CITY FROM 0.2 MILE SOUTH OF LAGOON CR. CO PK TO BEG PASSING LANE LT. DIR'S EMER SLIDE REPAIR	GR SUNDBERG INC. 5211 BOYD RD ARCATA, CA 95521	VALLEY, AARON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$19,085,000 \$15,795,489 \$0	02/17/21 04/05/21 11/23/22	57% 83%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 2
02/27/23

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-151.0/15.5 01-0L2304		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY FROM 1.3 MILES TO 1.9 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY L.B. ROADWAY STABILIZATION & RETAINING WALL REP	STEWART ENGINEERING, INC. PO BOX 990010 REDDING, CA 96099	VALLEY, AARON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)815-5620	\$18,985,000 \$13,750,356 \$0	06/21/21 07/21/21 04/24/23	86% 98%
20.20 201130							
01-DN-199-1.1/2.6 01-488024		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.3 MILE NORTH OF ELK VALLEY CROSS ROAD TO 0.2 MILE SOUTH OF WALKER ROAD	FORD LOGGING DBA PACIFIC EARTHSCAPE 1225 CENTRAL AVENUE #11; MCKINLEYVILLE CA 95519 (707)840-9442	JESS CLIFTON 207 PRICE MALL, STE- 100 CRESCENT CITY CA 95531 (707)498-3047	\$2,318,115 \$2,314,462 \$0	08/03/21 08/26/21 04/04/23	67% 100%
01-DN-199-33.5/33.9 01-0F4304 ACNH-P199-(039)E --()		IN DEL NORTE COUNTY ABOUT 20 MILES NORTH OF GASQUET FROM RANDOLPH COLLIER TUNNEL TO 2.5 MILES SOUTH OF THE OREGON STATE LINE UPGRADE TUNNEL LIGHTING	STEWART ENGINEERING INC 5323 EASTSIDE ROAD REDDING CA 96001 (530)244-8464	JESS CLIFTON 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-3047	\$5,520,171 \$5,304,904 \$319,701	02/25/22 04/08/22 03/13/23	69% 96%
01-HUM-36-.1/1.7 01-0E0104 HSNH-S036-(117)E --()		HUMBOLDT COUNTY NEAR ALTON FROM 0.1 MILE EAST OF ROUTE 36/101 SEPARATION TO 1.7 MILES EAST OF ROUTE 36/101 SEPARATION. ROADWAY EXCAVATION, PLACE HMA (TYPE A) AND	KODY KING MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (707)443-6371	TAI MORGAN-MARBET 1487 SANDY PRAIRE CT. SUITE E FORTUNA, CA 95501 (707)834-0219	\$6,110,110 \$111,300 \$111,300	12/07/22 01/06/23 06/26/23	13% 2%
01-HUM-36-21.5/0 01-0C1504 ACST-S036-(116)E --()		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT 0.2 MI EAST OF GOLDEN GATE DRIVE SLOPE REPAIR, DRAINAGE IMPROVEMENTS	GR SUNDBERG INC. 5211 BOYD ROAD; ARCATA CA 95521 (707)825-6565	TAI MORGAN-MARBET 1487 SANDY PRAIRE CT. STE E FORTUNA, CA 95501 (707)834-0219	\$1,113,888 \$992,636 \$0	06/02/22 08/01/22 12/02/22	47% 87%
01-HUM-96-12.4/12.7 01-0L4704		IN HUMBOLDT COUNTY NEAR HOOPA FROM TISH TANG ROAD TO 0.2 MILE EAST OF POST OFFICE ROAD IMPROVE & BEAUTIFY DOWNTOWN HOOPA	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD; REDDING CA 96003 (530)222-1408	BRIAN WINTER 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)834-1151	\$704,470 \$0 \$0	11/23/22 01/19/23	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 3
02/27/23

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-27.0/27.4 01-0H1914 ACST-ER -(31S)0 --()		HUMBOLDT COUNTY NEAR WEITCHPEC FROM 0.6 MILE TO 0.2 MILE WEST OF BLUFF CREEK ROAD DRILL GROUND ANCHOR HOLES, PLACE SOLDIER P	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	BRIAN WINTER 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)834-1151	\$5,311,553 \$0 \$0	12/16/22 01/20/23	0% 0%
01-HUM-96-43.7/0 01-0F9204		IN HUMBOLDT COUNTY NEAR ORLEANS AT 1.2 MILES WEST OF SISKIYOU COUNTY LINE RESTORE DISPOSAL SITE	WYLATTI RESOURCE MANAGEMENT, INC 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	NATHANIEL STEEN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-2122	\$640,523 \$313,077 \$68,630	02/03/22 03/16/22 03/09/23	2% 48%
01-HUM-96-225.0/24.5 01-0M8304		REPAIR DRAINAGE SYSTEM AND RESTORE SLOPE DIR'S EMERGENCY F.A. REPAIR DRAINAGE SYSTEM	6 RIVERS CONSTRUCTION, INC. PO BOX 1431 HOOPA, CA 95546	RETFERFORD, ETHAN 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$835,000 \$0 \$0	01/14/23 01/14/23 03/31/23	0% 0%
20.20 201130							
01-HUM-99-/0 01-0G1404 ACST-X023-(044)E --()		IN HUMBOLDT COUNTY ON ROUTES 96 & 169 AT VARIOUS LOCATIONS BRIDGE RAIL UPGRADE	STEELHEAD CONSTRUCTORS JV P.O. BOX 536; PALO CEDRO CA 96073 (530)226-6400	NATHANIEL STEEN 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$11,240,849 \$129,671 \$129,671	11/16/22 12/14/22 08/28/24	1% 1%
HA21							
01-HUM-101-17.9/87.8 01-0E7704 ACNH-Q101-(360)E --()		IN HUMBOLDT COUNTY AT SOUTH FORK EEL RIVER BR & SEP #04-0065 & AT ARCATA OVERHEAD #040-0079R STRENGTHEN 2 BRIDGES	FREYSSINET INC 44880 FALCON PLACE, SUITE 100 STERLING VA 20166 (703)378-2500	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRIE COURT STE.E FORTUNA CA 95501 (707)621-0000	\$9,443,917 \$8,622,172 \$0	01/21/20 02/19/20 06/24/22	83% 90%
01-HUM-101-27.7/27.7 01-0A1104		IN HUMBOLDT COUNTY NEAR MYERS FLAT AT SOUTH FORK EEL RIVER BRIDGE BRIDGE SEISMIC RETROFIT	MERCER-FRASER COMPANY P.O BOX 1006 EUREKA, CA 95502 (707)443-6371	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRE COURT, ST.E FORTUNA, CA 95540 (707)621-0000	\$6,293,410 \$3,455,584 \$13,500	09/21/21 11/12/21 04/13/23	69% 55%
HA21							SUSPENDEED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 4
02/27/23

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-57.1/67.8 01-0G6104 ACNH-Q101-(402)E --()		HUMBOLDT COUNTY IN AND NEAR FORTUNA FROM 0.5 MILE SOUTH OF ROUTE 36 TO 0.4 MILE SOUTH OF HOOKTON ROAD ROADWAY EXCAVATION; ASPHALT TREATED PERM.	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRE COURT STE E FORTUNA, CA 95501 (707)621-0000	\$6,133,133 \$461,819 \$456,569	07/27/22 08/19/22 09/08/23	0% 8% SUSPENDED
HA25							
01-HUM-101-60.4/0 01-0C1104		IN HUMBOLDT COUNTY IN FORTUNA AT THE MATERIALS LABORATORY AT 1050 RIVER RANCH ROAD CONSTRUCT MATERIALS LAB	MERCER-FRASER COMPANY PO BOX 1006; EUREKA CA 95502 (707)443-6371	TAI MORGAN-MARBET 1487 SANDY PRAIRE COURT ST. E FORTUNA, CA 95501 (707)834-0219	\$10,719,294 \$2,340,905 \$184,509	03/17/22 04/08/22 09/22/23	13% 22%
HA14							
01-HUM-101-75.9/79.5 01-0H20U4 HSNH-Q101-(413)E --()		HUMBOLDT COUNTY IN EUREKA AT VARIOUS LOCATIONS FROM MCCULLENS AVENUE TO 0.1 MILE NORTH OF V STREET AND WEST AVENUE NORTHBOUND MINOR CONCRETE, MODIFY SIGNAL AND HMA.	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY REDDING CA 96002		\$11,644,939 \$0 \$0	12/15/22 01/17/23	0% 0%
01-HUM-101-80.0/84 01-366004 ACNH-394 -(E)0 --()		HUMBOLDT COUNTY NEAR EUREKA FROM EUREKA SLOUGH BRIDGE TO BAYSIDE CUTOFF CONSTRUCT INTERCHANGE, STRUCTURE UNDERCROS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482 (707)467-4100	NATHANIEL STEEN 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$46,643,866 \$115,000 \$115,000	12/29/22 01/26/23 12/31/25	0% 0%
01-HUM-101-84.4/84.8 01-0E0004		IN HUMBOLDT COUNTY NEAR ARCATA FROM JACOBY CREEK BRIDGE TO GANNON SLOUGH BRIDGE REPLACE JACOBY CREEK BRIDGE LT,	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	NATHANIEL STEEN/OE:DAWN FRIEND 5065 BOYD RD ARACTA CA 95521 (707)498-2122	\$8,601,468 \$8,268,856 \$1,320	01/29/20 02/13/20 10/31/23	100% 95% OVER RUN
HA21							
01-HUM-101-90.1/109.6 01-0F8204 ACNH-Q101-(399)E --()		IN HUMBOLDT COUNTY IN AND NEAR TRINIDAD FROM 1.3 MILES SOUTH OF SCHOOL ROAD OC TO 0.4 MILE NORTH OF BIG LAGOON BRIDGE CAPM	MERCER-FRASER COMPANY PO BOX 1006; EUREKA CA 95502 (707)443-6371	RYAN DUNNE 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)346-9027	\$26,601,412 \$21,178,295 \$1,116,569	01/27/22 02/23/22 05/19/23	62% 77%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 5
02/27/23

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-94.9/122 01-0K8804		HUMBOLDT COUNTY AT VARIOUS LOCATIONS ON ROUTE 101 FROM 0.7 MILE SOUTH OF NORTH CENTRAL AVENUE UNDERCROSSING TO 0.3 MILE SOUTH OF B REMOVE CULVERT, PLACE REINFORCED CONCRETE	R. BROWN CONSTRUCTION COMPANY 18 CHINA CREEK RD. WILLOW CREEK CA 95573		\$368,221 \$0 \$0	01/05/23 01/26/23	0% 0%
01-HUM-101-400.0/51.5 01-0M8004		MOBILIZATION, TRAFFIC CONTROL REMOVE SLIDE DEBRIS, STABILIZE SLOPE, AND REPAIR DAMAGE AND OTHER ITEMS DIRECTOR'S EMERGENCY F.A. REPAIR DAMAGE AND OTHER ITEMS AS REQUIRED	ADAM FIGAS FIGAS CONSTRUCTION 115 REDMOND ROAD EUREKA, CA 95503	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95540 (707)621-0000	\$1,785,000 \$0 \$0	01/10/23 02/14/23 09/30/23	0% 0%
20.20 201130							
01-HUM-101-595.0/0 01-0K4204		IN FORTUNA MAINTENANCE STATION AND SOME ELECTRICAL SYSTEM REHABILITATION AT THE LEGGETT MAINTENANCE STATION. DIR'S EMERGENCY L.B. REPAIR TO PREVENT FURTHER POWER OUTAGES	MOUNTAINSIDE CONSTRUCTION 13884 SHANGRILA DRIVE REDDING, CA 96003	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-1020	\$245,000 \$253,358 \$0	02/21/20 05/03/20 02/02/21	100% 100%
20.80 524000							
01-HUM-101-865.0/86.7 01-0L3904		THE STATE HIGHWAY SYSTEM (SHS). BREACHING OF RIGHT-OF-WAY (RIW) FENCES AND GATES, DAMAGE TO SLOPES, AND OTHER DAMAGES... DIR'S EME REPAIR DAMAGED ABUTMENT	WAHLUND CONSTRUCTION INC. PO BOX 6486 EUREKA, CA 95502	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$6,005,000 \$5,652,478 \$0	11/22/21 01/12/22 07/30/23	100% 94%
20.20 201130							OVER RUN
01-HUM-101-C999.0/0 01-0K6104		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRE COURT STE. E FORTUNA, CA 95501 (707)621-0000	\$1,843,000 \$1,451,064 \$0	06/13/22 07/20/22 01/13/23	64% 79%
01-HUM-169-19.0/33 01-0H0214 ACST-ER -(31S)0 --()		HUMBOLDT COUNTY NEAR PECWAN FROM 3.4 MILESWEST OF CAPPELL CREEK BRIDGE TO 0.4 MILE EAST OF WEITCHPEC SCHOOL ROAD CONSTRUCT SOLDIER PILE WALL, INSTALL DRAIN	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (707)443-6371	NATHANIEL STEEN 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$3,329,449 \$0 \$0	12/07/22 01/06/23	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 6
02/27/23

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-211-772.0/78.6 01-0M7304		EMERGENCY EARTHQUAKE BRIDGE REPAIR DIR'S EMERGENCY F.A. FERNBRIDGE BRIDGE REPAIR	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE. SACRAMENTO, CA 95838	MORGAN-MARBET, TAI 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$5,985,000 \$253,424 \$0	12/20/22 01/06/23 01/16/24	8% 4%
20.20 201130							
01-HUM-254-4.2/0 01-0E7904 ACST-P254-(009)E --()		HUMBOLDT COUNTY NEAR PHILLIPSVILLE AT MERCER FRASER COMPANY 3.3 MILES NORTH OF OHMAN CREEK BRIDGE 200 DINSMORE DR STR. CONC. BRIDGE, ENGR. STREAMBED MATERIA	FORTUNA CA 95540		\$2,797,943 \$0 \$0	12/13/22 01/13/23	0% 0%
01-HUM-255-6.0/7.6 01-3660U4 ACST-P255-(011)E --()		IN HUMBOLDT COUNTY NEAR ARCATA FROM PACHACO LN TO V ST COMBINED ENVIRONMENTAL MITIGATION	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	NATHANIEL STEEN 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$3,020,927 \$2,616,431 \$10,712	07/01/20 07/23/20 01/21/25	45% 86%
01-HUM-299-1.8/1.8 01-0F5304		IN HUMBOLDT COUNTY NEAR ARCATA AT ROUTE 200/299 SEPARATION PERMIT REQUIREMENTS FOR BRIDGES	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	WINTER, BRIAN 5065 BOYD RD. ARCATA, CA 95521 (707)834-2122	\$3,491,113 \$2,312,900 \$553,412	09/02/20 10/02/20 09/02/22	100% 66%
							SUSPENDED
01-HUM-299-1.9/37.8 01-0F6204		HUMBOLDT COUNTY NEAR BLUE LAKE AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF ROUTE 200 TO 0.5 MILE EAST OF BOISE CREEK CAMPGROUND REMOVE AND REPLACE CULVERT, PLACE TRENCHLE	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521		\$6,022,881 \$0 \$0	09/15/22 09/30/22	0% 0%
HA42							
01-HUM-299-10.0/43 01-0L9104		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BEGINNING TRUCK LANE LEFT TO END PO BOX 406 OF COUNTY DIR'S EMERGENCY F.A. REPAIR SNOW STORM DAMAGE	R. BROWN CONSTRUCTION COMPANY, WILLOW CREEK, CA 95573	NATHANIEL STEEN 5065 BOYD RD. ARCATA, CA 95521 (707)498-2122	\$14,685,000 \$13,642,129 \$0	12/27/21 03/29/22 02/23/23	94% 93%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 7
02/27/23

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-20.5/30.2 01-0F4604 HSST-P299-(208)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 1.5 MILES EAST OF BAIR ROAD TO 0.4 MILE WEST OF CEDAR CREEK ROAD WIDEN SHOULDERS & INSTALL RUMBLE	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	NATHANIEL STEEN/DAWN FRIEND 5065 BOYD RD ARCATA, CA 95521 (707)498-2172	\$7,082,282 \$7,267,246 \$36,179	08/20/20 09/11/20 02/24/23	98% 99%
HB1							
01-HUM-299-22.5/30.7 01-0L0004		IN HUMBOLDT COUNTY FROM REDWOOD CREEK BRIDGE TO 1.6 MILES EAST OF TITLOW HILL ROAD MICROSURFACING	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY; RENO NV 89502 (775)358-1355		\$1,104,965 \$0 \$0	06/09/22 07/06/22	0% 0%
01-HUM-299-30.7/33.4 01-0J4104 HSNH-P299-(214)E --()		HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1MILE EAST OF CEDAR CREEK ROAD TO 0.1 MILE EAST OF EAST FORK WILLOW CREEK BRIDGE #04-115 CONSTRUCT SOLDIER PILE GROUND ANCHOR WALLS	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521		\$19,584,946 \$0 \$0	11/28/22 12/27/22	0% 0%
HB1							
01-HUM-299-30.7/37.7 01-0F4704 HSST-P299-(209)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1 MILE EAST OF CEDAR CREEK RD (7L100) TO 1.1 MILES WEST OF ROUTE 96 WIDEN SHOULDERS & INSTALL RUMBLE	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371	BRIAN WINTER 5065 BOYD RD ARCATA CA 95521 (707)834-1151	\$10,909,493 \$10,007,246 \$0	11/19/20 12/09/20 10/19/23	100% 92%
HB1							SUSPENDED
01-HUM-299-265.0/27.5 01-0M3804		REPAIR SINK, RESTORE HIGHWAY DRAINAGE, ANDRESTORE HIGHWAY. IN HUMBOLDT COUNTY ABOUT 10 MILES WEST OF WILLOW CREEK... DIRECTOR'S EM REPAIR HIGHWAY EMBANKMENT	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	ETHAN RETHERFORD 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$1,485,000 \$593,975 \$0	07/18/22 07/25/22 05/25/23	21% 40%
20.20 201130							
01-LAK-20-/0 01-0E83U4		IN LAKE AND MENDOCINO COUNTIES ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS TRANSPORTATION MANAGEMENT SYSTEMS	WEST COAST CONTRACTORS 61050 HIGHWAY 101; COOS BAY OR 97420 (541)267-7689	STEVE TISELL 2617 E HWY 20 NICE, CA 95464 (707)815-4657	\$3,433,248 \$3,402,338 \$0	09/24/21 11/02/21 11/30/22	95% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 8
02/27/23

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-29-10.0/10.9 01-0H2204		LAKE COUNTY NEAR MIDDLETOWN FROM 0.3 MILE TO 1.2 MILES NORTH OF PUTAH CREEK BRIDGE HMA (TYPE A), CLASS 2 AB, AND IMPORTED BOR	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LANE COVELO CA 95428		\$523,713 \$0 \$0	12/30/22 01/19/23	0% 0%
01-LAK-29-28.5/31.6 01-2982U4 ACNH-P029-(148)E --()		IN LAKE COUNTY NEAR KELSEYVILLE ON RTE 29 FROM 0.6 MI TO 3.7 MILES NORTH OF RTE 281 AND ON RTE 175 FROM SO JCT RTE 29 TO 0.3 MI CONSTRUCT EXPRESSWAY	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	KRAFT, DAN 15513 40TH AVE CLEARLAKE, CA 95422 (530)713-7864	\$57,680,363 \$52,559,165 \$0	11/07/19 12/02/19 02/03/23	96% 93% SUSPENDED
01-LAK-29-50.8/0 01-0E0814		IN LAKE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL & UPGRADE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	DAN KRAFT PO BOX-457 LOWER LAKE CA 95457 (530)713-7864	\$8,487,220 \$6,736,148 \$0	09/20/21 10/19/21 09/27/23	38% 79%
01-LAK-29-125.0/14.5 01-0M7904		REMOVE SLIDE DEBRIS DIR'S EMERGENCY F.A. REPAIR DAMAGE AND OTHER ITEMS AS REQ.	BRAD BARNES GHILOTTI CONSTRUCTION 246 GHILOTTI AVE. SANTA ROSA, CA 95407	KASSAYE SEYOUM 15523 40TH AVE CLEARLAKE, CA 95422 (707)223-1213	\$1,985,000 \$143,909 \$0	01/09/23 01/09/23 06/14/23	10% 7%
20.20 201130							
01-MEN-1-61.9/62.2 01-434804 ACST-S001-(658)E --()		IN MENDOCINO COUNTY IN FORT BRAGG FROM ELM STREE TO PUDDING CREEK RD - 421 WIDEN BRIDGE AND UPGRADE BRIDGE	MCM CONSTRUCTION, INC. PO BOX 620; NORTH HIGHLANDS CA 95660 (916)334-1221		\$8,529,488 \$0 \$0	10/21/22 11/16/22	0% 0%
HA21							
01-MEN-20-19.1/20.3 01-0H45U4 HSST-P020-(200)E --()		IN MENDOCINO COUNTY ABOUT 10 MILES WEST OF WILLITS FROM 0.9 MI WEST TO 0.3 MI EAST OF JAMES CREEK BRIDGE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	MEHRDAD PAKANDAM 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)815-2625	\$3,129,260 \$2,268,174 \$63,631	05/20/22 06/16/22 03/15/23	84% 72%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 9
02/27/23

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-20-26.0/28.8 01-0K9704		MENDOCINO COUNTY IN AND NEAR WILLITS FROM 0.3 MILE WEST OF IRMULCO ROAD TO 1324 S. STATE STREET 1.3 MILESEAST OF TWO ROCK LOOKOUT ROAD AND FROM 0.2MILE REPLACE AC SURFACING, COLD PLANE AC PAVEME	GRANITE CONSTRUCTION COMPANY UKIAH CA 95482	MOJTABA MOSALLAI 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$2,276,527 \$2,283,424 \$0	06/09/22 07/11/22 01/20/23 01/29/23	100% 100% SUSPENDED
01-MEN-20-33.3/34.4 01-0E0904 ACNH-P020-(198)E --()		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.3 MILE WEST OF RUSSIAN RIVER BRIDGE AND OVERHEAD TO 0.4 MILE EAST OF COUNTY ROAD 144 REPLACE TWO BRIDGES	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	GEOFFREY WRIGHT 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$26,642,931 \$10,578,557 \$281,299	05/06/22 06/09/22 11/14/24	12% 39%
HA21 01-MEN-101-1.5/2 01-0H8104 ER- 31R-(004)0 --()		MENDOCINO COUNTY NEAR HOPLAND FROM 0.7 MILE TO 1.3 MILES NORTH OF GEYSERS ROAD CONSTRUCT SOLDIER PILE WALL, RDWY EXC, & H	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	KATHERINE PERRIN 6301 N STATE SREET REDWOOD VALLEY CA 95470 (707)496-5840	\$2,866,759 \$47,373 \$47,373	10/05/22 10/28/22 06/14/23	0% 2% SUSPENDED
01-MEN-101-14.6/0 01-0K7704		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REPAIR 3 BRIDGES	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	KATHARINE PERRIN 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)496-5840	\$4,678,095 \$3,914,871 \$317,050	06/15/22 06/29/22 03/02/23	93% 86%
01-MEN-101-40.0/6 01-0L4204		IN MENDOCINO COUNTY FROM 0.9 MILE NORTH OF COMMISKI ROAD TO 0.1 MILE NORTH OF PIETA CREEK BRIDGE DIR'S EMERGENCY F.A. SLIDE REPAIR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	ANDERSON, MICHAEL 21340 BAECHTEL ROAD WILLITS, CA 95490 (707)354-1072	\$20,885,000 \$11,490,381 \$0	08/24/21 09/12/21 08/15/23	100% 55% OVER RUN
20.20 201130 01-MEN-101-58.9/82.5 01-0C4504 CNHG-Q101-(387)E --()		IN MENDOCINO COUNTY NEAR LAYTONVILLE AT MOSS COVE ROADSIDE REST AREA (SRRA); ALSO AT IRVINE LODGE SRRA & EMPIRE CAMP SRRA REHAB SAFETY ROADSIDE REST AREA	MERCER-FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	MOSALLAI, MOJTABA 21340 BAECHTEL ROAD WILLITS CA 95490 (707)498-5816	\$8,962,660 \$8,383,336 \$321,816	12/16/20 01/14/21 04/28/23	83% 93%
HA26							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 10
02/27/23

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101- 01-051006.8		MENDOCINO AND HUMBOLDT COUNTIES NEAR COOKSVALLEY FROM 0.4 MILE SOUTH OF SOUTH FORK EEL RIVER BRIDGE TO 0.1 MILE NORTH OF ROUTE 271 PLACE HMA, FURNISH POLYESTER CONCRETE OVER	J.F. SHEA CONSTRUCTION, INC. 667 BREA CANYON ROAD, SUITE 3 WALNUT CA 91789	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRE COURT STE E FORTUNA, CA 95540 (707)621-0000	\$4,177,827 \$77,930 \$77,930	09/15/22 10/14/22 08/03/23	0% 2% SUSPENDED
HA21							
01-MEN-101-420.0/43.5 01-0M5004		REPAIR THE DAMAGED GAURDRAIL, INSTALL EROSION CONTROL, PROVIDE TRAFFIC CONTROL AND ADDITIONAL WORK AS NECESSARY DIRECTOR'S EMERGEN REPAIR WILDFIRE DAMAGE	BRIAN HURT WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO, CA 95428	ROOZBEH HADIPOUR 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$2,885,000 \$2,191,490 \$0	09/19/22 09/27/22 04/04/23	100% 76% OVER RUN
20.20 201130							
01-MEN-162-11.5/11.8 01-0B5304 STER-19FF-(004)E --()		IN MENDOCINO NEAR DOS RIOS FROM 1.4 TO 1.7 MILES EAST OF RODEO CREEK BR #10-237 STABILIZE ROADWAY	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95502 (707)443-6371	ROOSBEH HADIPOUR 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$20,090,915 \$9,972,104 \$353,345	11/08/21 11/30/21 09/20/23	52% 50%
HA23							
01-MEN-253-/0 01-0M8204		REPAIR DRAINAGE SYSTEMS RESTORE PAVEMENT REPAIR SLIDE REPAIR/RESTORE ROADWAY	MERCER FRASER COMPANY PO BOX 1006 EUREKA, CA 95502	MOSALLAI, MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$1,485,000 \$0 \$0	01/14/23 02/08/23 01/04/24	0% 0%
20.20 201130							
01-MEN-271-19.8/19.9 01-0H7804 ER-31RI-(004)0 --()		MENDOCINO COUNTY NEAR PIERCY AT 0.3 MILE NORTH OF THE ROUTE 101/271 SEPARATION ROADWAY EXCAVATION, DRILLED HOLE AND STEEL	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	TAI MORGAN-MARBET 1487 SANDY PRAIRE COURT STE E FORTUNA, CA 95501 (707)834-0219	\$2,131,974 \$102,500 \$102,500	06/15/22 07/11/22 09/18/23	0% 5% SUSPENDED
01-MEN-271-71.0/7.1 01-0M5404		LEGGETT WATER SYSTEM REPAIR MEN PM 7.15 LEGGETT MAINTENANCE STATION DIR'S EMERGENCY F.A.	WAHLUND CONSTRUCTION INC. PO BOX 6486 EUREKA, CA 95502	MIKE ANDERSON 21340 BEACHTTEL ROAD WILLITS, CA 95482 (707)354-1072	\$625,000 \$308,061 \$0	09/23/22 12/05/22 06/02/23	21% 49%
20.80 524HM5							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 11
02/27/23

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR-1-1.1/11.9 01-0M5604		HAZARDOUS TREE REMOVAL MENDOCINO AND LAKE MEN/LAK-001,101,175 ROUTE 001, 101, 175 DIR'S EMERGENCY F.A. HAZARDOUS TREE REMOVAL	WYLATTI RESOURCE MANAGEMENT, P.O BOX 575 COVELO, CA 95428	MOSALLAI, MOJTABA 925 FRANKLIN STREET FORT BRA, CA 95737 (707)498-5816	\$2,435,000 \$1,117,913 \$0	09/22/22 10/18/22 05/26/23	45% 46%
20.20 201130							
01-VAR-101-44.5/125.8 01-0M5504		HAZARDOUS TREE REMOVAL AND DISPOSAL HUM/DN-101,254 HWY 101 VARIOUS DIR'S EMERGENCY F.A. HAZARDOUS TREE REMOVAL AND DISPOSAL	FORD LOGGING INC. DBA PACIFIC 1225 CENTRAL AVE #11 MCKINLEYVILLE, CA 95519	TAI MORGAN-MARBET 1487 SANDY PRAIRIE COURT STE. E FORTUNA CA 95501 (707)834-0219	\$1,685,000 \$1,378,539 \$0	09/22/22 10/18/22 06/05/23	41% 82%
20.20 201130							
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. PO BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$5,401,364 \$0	03/31/17 05/25/17 05/04/21	100% 90% OVER RUN
20.20 201130							
01-VAR--/0 01-0L7004		IN DEL NORTE AND HUMBOLDT COUNTIES ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. HAZARD TREE REMOVAL	FORD LOGGING INC. DBA PACIFIC EARTHSCAPE 1225 CENTRAL AVE #11 MCKINLEYVILLE, CA 95519	CLIFTON, JESS 207 PRICE MALL, SUITE 100 CRESCENT CITY, CA 95531 (707)498-3047	\$1,685,000 \$1,243,635 \$0	11/08/21 12/17/21 06/22/22	88% 74%
20.20 201130							
01-VAR--/0 01-487704		IN MENDOCINO AND HUMBOLDT COUNTIES AT VARIOUS LOCATIONS CULVERT REHAB	WYLATTI RESOURCE MANAGEMENT, INC 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	TAI MORGAN-MARBET 1487 SANDY PRAIRE CT STE E EUREKA, CA 95501 (707)834-0219	\$1,988,274 \$712,079 \$0	06/16/22 07/11/22 02/22/23	17% 35%
HA42							

Totals:	Authorized Final Amt:	<u>\$596,612,373</u>	Completed to Date:	<u>\$289,940,776</u>	Work This Month:	<u>\$6,067,076</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 12
02/27/23

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-36-20.5/22.8 02-0J3804		IN LASSEN COUNTY NEAR SUSANVILLE AT 1.3 MILES EAST OF ROUTE 44 AND FROM 0.1 MILE EAST OF EAGLE LAKE ROAD TO 1.3 MILES WEST OF HARR EXPAND EXISTING BRAKE CHECK AREA	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	DANIEL GIBBS 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (209)617-1281	\$1,465,991 \$1,320,410 \$0	02/04/22 02/23/22 11/18/22	51% 85%
02-LAS-299-18.5/25.6 02-4E4504 ACST-000C-(519)E --()		IN LAS AND MOD COUNTIES ON RTE 139 AT 0.1 MI N OF LAS COUNTY LINE AND ON RTE 299 AT VAR LOC FROM 0.4 MI W OF BOYD HILL LOOKOUT RD ROADWAY REHABILITATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HIGHWAY 89 N.; BURNEY CA 96013 (530)335-5501	MIKE ZDENEK 1031 BUTTE ST STE205 MS60 REDDING, CA 96001 (530)229-0559	\$18,395,173 \$16,730,531 \$0	07/28/20 08/13/20 01/31/23	66% 100%
02-LAS-395-92.0/98.5 02-3J7404		LASSEN COUNTY ABOUT 16 MILES SOUTH OF RAVENDALE FROM 0.1 MILE NORTH OF KARLO ROAD TO 1.5 MILES SOUTH OF RAMHORN ROAD HMA OVERLAY, REPLACE AC SURFACING AND RECE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013		\$2,282,989 \$0 \$0	01/04/23 01/19/23	0% 0%
02-MOD-139-3.5/30.3 02-0H5704		MODOC COUNTY AT VARIOUS LOCATIONS FROM 1.2MILES NORTH OF HOWARDS GULCH BRIDGE TO 0.1MILE SOUTH OF CLEAR LAKE ROAD INSTALL CULVERTS AND PRECAST REINFORCED DO	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD P.O. BOX 494519 REDDING, CA 667 BREA CANYON ROAD, SUITE 3 WALNUT CA 91789 (530)246-4292	JOEL GASIK 132333 1031 BUTTE STREET REDDING CA 96001 (530)751-6116	\$1,601,257 \$0 \$0	11/10/22 12/01/22	0% 0%
02-PLU-70-4.0/45 02-3J1204		IN PLUMAS COUNTY NEAR PULGA FROM ROCK CREEK POWERHOUSE OVERCROSSING TO FAIRGROUNDS ROAD. DIR'S EMERGENCY L.B. REMOVE ALL HAZARD TREES, REPLACE BURNT MBG	J. F. SHEA CONSTRUCTION, INC. PO BOX 494519 REDDING, CA 96049	YOLTON, JOHN 1187 HIGHWAY 36 CHESTER, CA 96020 (530)864-9033	\$31,110,000 \$27,510,559 \$0	07/26/21 08/30/21 03/30/23	75% 88%
20.20 201130							
02-PLU-70-10.0/25 02-1J5004		IN PLUMAS COUNTY AT AND NEAR BELDEN FROM 1.0 MILE EAST OF CHAMBERS CREEK BRIDGE TO 0.7 MILE EAST OF VIRGILIA ROAD AC OVERLAY	DIG IT CONSTRUCTION, INC 803 LORRAINE DR CHESTER CA 96020 (530)258-3306		\$3,411,674 \$0 \$0	03/30/21 04/15/21	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 13
02/27/23

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-70-/29.9 02-4H4404 ACST-ER31-(V00)4 --()		IN PLUMAS COUNTY AT VARIOUS LOCATIONS FROM BUTTE COUNTY LINE TO 3.1 MILES WEST OF ROUTE 89. REPAIR ROCK SLOPE PROTECTION AND	Q&D CONSTRUCTION LLC 1050 S. 21ST STREET; SPARKS NV 89434 (775)786-2677	JEFF ROTHGERY 1555 E MAIN STREET QUINCY, CA 95971 (530)927-7334	\$19,506,699 \$11,046,010 \$1,428,800	02/10/22 03/02/22 07/08/24	46% 57%
02-PLU-89-8.7/12.9 02-3J7104		PLUMAS COUNTY NEAR CRESCENT MILLS FROM ROUTE 70 TO 0.7 MILE SOUTH OF DIXIE CANYONROAD PLACE HOT MIX ASPHALT (TYPE A) AND REPLACE	DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020		\$1,599,072 \$0 \$0	11/29/22 12/21/22	0% 0%
02-PLU-89-8.9/29.5 02-0K1404		REMOVE SLIDE MATERIAL AND HAUL TO DISPOSALPLUMAS CNTY ABT 7 MILES SOUTH OF CRES MILLREMOVE SLIDE MATERIAL AND HAUL TO DISPOSALDIR' CANYON DAMTO GREENVILLE	ST RHOADES CONSTRUCTION INC 8585 COMMERCIAL RD REDDING CA 96001	GIBBS DANIEL 417-800 DIANE DRIVE SUSANVILLE CA 96130 (209)617-1281	\$1,485,000 \$463,550 \$0	01/11/23 02/02/23 03/24/23	43% 31%
20.20 201130							
02-SHA-5-4.9/5.1 02-4H1504		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$270,000 \$140,841 \$0	12/06/17 03/07/18 01/13/18	100% 52% OVER RUN
20.20 201130							
02-SHA-273-14.9/15.7 02-1H7204 ACNH-P273-(013)E --()		IN SHASTA COUNTY IN REDDING FROM 0.1 MILE NORTH OF SOUTH REDDING UNDERPASS TO 0.1 MILE NORTH OF CALIFORNIA STREET. ADA IMPROVEMENTS	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY; REDDING CA 96002 (530)223-9322	NATHAN ALEXANDER 1031 BUTTE STREET REDDING CA 96001 (530)604-5102	\$3,224,562 \$2,423,181 \$625,622	04/19/22 06/09/22 03/17/23	70% 70%
02-SHA-273-19.8/19.8 02-4H6704		IN SHASTA COUNTY IN REDDING AT GEORGE DRIVE. BUILDING ADDITION	SAN PATRICIO CONSTRUCTION, INC 4820 SOUTH ESCALON BELLOTA RO FARMINGTON CA 95230 (915)487-2324	ALEXANDER, NATHAN (530)604-5102	\$688,634 \$547,955 \$4,888	05/20/22 08/23/22 03/23/23	70% 80%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 14
02/27/23

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-299-44.3/44.9 02-4H9304 HSNH-P299-(211)E --()		SHASTA COUNTY NEAR INGOT FROM 2.7 MILES EAST OF SEAMANS GULCH ROAD TO 1.2 MILES WEST OF DU BOIS ROAD REALIGN CURVE AND REPLACE CULVERTS.	STIMPEL-WIEBELHAUS ASSOCIATES INC. P.O.BOX 492335 REDDING CA 96049 (530)223-6605	GASIK, JOEL 1031 BUTTE STREET REDDING, CA 96001 (530)751-6116	\$5,907,973 \$2,691,450 \$0	07/13/22 07/29/22 05/10/23	38% 46%
02-SHA-5716-/62.5 02-1J6004		SHASTA COUNTY NEAR OLD STATION AT THE HAT CREEK MAINTENANCE STATION CONSTRUCT BUILDING	KEVIN MACK CONSTRUCTION INC 23420 MILLVILLE WAY MILLVILLE CA 96062 (530)547-3360	WORDEN, EDWARD 1031 BUTTE STREET REDDING, CA 96001 (530)604-5118	\$1,369,000 \$40,288 \$0	06/30/22 09/27/22 04/12/23	0% 3%
02-SIS-3-46.8/48 02-3J9904		SISKIYOU COUNTY IN YREKA FROM 0.5 MILE NORTH OF LAURA LANE TO MOONLIT OAKS AVENUEAND FROM ROUTE 5/3 SEPARATION TO 0.1 MILE WEST OF INSTALL BROADBAND	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO CA 95838 (916)639-5126	HENRY AUSTIN 1745 SOUTH MAIN STREET YREKA, CA 96097 (530)356-4021	\$582,200 \$419,966 \$151,360	08/22/22 08/31/22 04/05/23	48% 72%
02-SIS-3-46.8/48 02-1H5204 ACNH-X093-(010)N --()		SISKIYOU COUNTY IN YREKA ON ROUTE 3 FROM 0.4 MILE NORTH OF LAURA LANE TO JUNIPER DRIVE AND ON ROUTE 263 FROM ROUTE 3 TO 1.0MILE SO ROADWAY REHABILITATION	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO, CA 95838 (916)283-9950	HENRY, AUSTIN 1725 S. MAIN STREET YREKA, CA 96097 (530)605-5861	\$63,986,968 \$12,866,473 \$323,498	08/04/22 08/15/22 05/30/24	13% 20%
02-SIS-3-48.0/51 02-2J3804		IN SISKIYOU COUNTY IN AND NEAR YREKA FROM 0.1 MILE SOUTH OF JUNIPER DRIVE TO 0.3 MILE NORTH OF CALAMITY LANE. HMA OVERLAY AND DIGOUTS	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105	AUSTIN HENRY 1625 MOTT ROAD 1031 BUTTE STREET, CA 96001 (530)235-9814	\$1,024,579 \$1,023,538 \$0	12/20/21 01/06/22 01/30/23	100% 99% OVER RUN
02-SIS-5-/0 02-2J7004		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CONSTRUCT NINE PAVED MEDIAN TURN-A- ROUNDS	HAT CREEK CONSTRUCTION 24339 HWY 89 N BURNLEY, CA 96013	HENRY, AUSTIN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$3,685,000 \$2,682,544 \$0	08/05/21 09/01/21 03/30/23	100% 73% OVER RUN

20.20
201130

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 15
02/27/23

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-97.2/103 02-3J7704		SISKIYOU COUNTY ABOUT 21 MILES EAST OF HORSE CREEK FROM 4.2 MILES EAST OF EMPIRE CREEK BRIDGE TO 0.4 MILE WEST OF ROUTE 263 RHMA OVERLAY, REPLACE AC SURFACING, GUARDR	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96049		\$2,114,817 \$0 \$0	12/23/22 01/20/23	0% 0%
02-SIS-96-/103.4 02-0K1604		REMOVE SLIDE MATERIAL HAUL TO DISPOSAL SISKIYOU CNTY NEAR SOMES BAR 57 HUMBOLDT CNTYREMOVE SLIDE MATERIAL HAUL TO DISPOSAL DIR'S EMER SR 96 AND RATTLESNAKE SLIDE 2023	MCCULLOUGH CONSTRUCTION, INC. 57 ALDERGROVE RD. ARCATA CA 95521	RIDDLE NICHOLAS 1625 MOTT ROAD MT SHASTA CA 96067 (530)949-7994	\$4,985,000 \$0 \$0	01/12/23 02/02/23 03/14/23	0% 0%
20.20 201130							
02-SIS-96-/105.8 02-4J3204		REMOVE HAZARD TREES, REPAIR DAMAGED DEPARTMENT INFRASTRUCTURE AND PREPARE ASSETS FOR FUTURE IMPACTS FROM FIRE DIRESTOR'S EMERGENCY MCKINNEY FIRE	HAYES & SONS INC P.O. BOX 258 HAPPY CAMP, CA 96039	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$3,999,500 \$2,014,472 \$0	08/01/22 09/08/22 02/08/23 02/17/23	100% 100% COMPLETED
20.20 201130							
02-SIS-97-6.0/35 02-4J4004		REMOVE BED-LOAD MATERIAL FROM HIGHWAY, WHITNEY CREEK, AND OTHER DRAINAGE COURSES. DIRECTOR'S EMERGENCY FORCE ACCOUNT BED LOAD CLEANUP	HAT CREEK CONSTRUCTION 24339 HWY 89N BURNLEY, CA 96013	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$2,985,000 \$2,282,258 \$0	08/05/22 09/02/22 02/10/23	100% 76% OVER RUN
20.20 201130							
02-SIS-97-49.4/51.3 02-0J4504		SISKIYOU COUNTY AT AND NEAR DORRIS AT ROLL'N ROCK VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF RICHARDSON ROAD TO 0.1 MILE NORTH OF BROWNELL ROAD PLACE HIGHWAY ADVISORY RADIO SYSTEM, CCTV	CONSTRUCTION INC. 5527 TRUCK VILLAGE DR. MOUNT SHASTA CA 96067 (530)925-1408	NICOLE MALLORY 1625 MOTT RD. MT. SHASTA, CA 96067 (530)605-5871	\$872,883 \$190,309 \$0	06/30/22 08/15/22 12/14/22	20% 22%
02-TEH-5-25.4/25.4 02-4F5904		IN TEHAMA COUNTY IN RED BLUFF AT SACRAMENTO RIVER BRIDGE. BRIDGE RETROFIT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	MIKE ZDENEK 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$16,177,899 \$15,026,937 \$1,200	07/08/20 07/23/20 05/17/23	87% 92%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 16
02/27/23

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-32-6.2/14 02-2J4304		TEHAMA COUNTY ABOUT 20 MILES EAST OF FOREST RANCH FROM 2.7 MILES EAST OF SODA SPRINGS ROAD TO 1.1 MILES EAST OF DEER CREEK BRIDGE PLACE HOT MIX ASPHALT (TYPE A) AND REPLACE	DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020 (530)258-3306	HUMBERT, KAYLIE 1657 RIVERSIDE DRIVE REDDING, CA 96001 (530)328-8854	\$1,507,895 \$1,492,270 \$0	05/31/22 06/29/22 11/28/22	88% 98%
02-TEH-32-14.0/20 02-1J4904		IN TEHAMA COUNTY ABOUT 28 MILES EAST OF FOREST RANCH FROM 1.1 MILE EAST OF DEER CREEK BRIDGE #08-0068 TO 0.4 MILE WEST OF SLATE C AC OVERLAY	DIG IT CONSTRUCTION, INC 803 LORRAINE DR. CHESTER CA 96020 (530)258-3306	HUMBERT, KAYLA 1657 RIVERSIDE DRIVE REDDING, CA 96001 (530)328-8854	\$1,076,388 \$1,068,990 \$0	02/02/21 03/01/21 11/29/22	80% 98%
02-TRI-3-11.0/26.3 02-3J8004		TRINITY COUNTY NEAR HAYFORK FROM 0.7 MILE SOUTH OF WILDWOOD ROAD TO BROWNS CREEK BRIDGE NO. 05-0037 AND NEAR WEAVERVILLE FROM 0.1 PLACE AR CHIP SEAL WITH REPLACE ASPHALT CO	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA CA 95624		\$3,096,609 \$0 \$0	12/21/22 01/11/23	0% 0%
02-TRI-3-25.0/25.2 02-0J5004		TRINITY COUNTY ABOUT 18 MILES NORTH OF HAYFORK AT 0.6 MILE SOUTH OF LITTLE CREEK BRIDGE. CULVERT REPLACEMENT WITH FISH PASSAGE FEAT	FORD LOGGING, INC. DBA PACIFICEARTHSCAPE 1225 CENTRAL AVENUE, SUITE #1 MCKINLEYVILLE CA 95519		\$2,386,387 \$0 \$0	06/30/22 08/04/22	0% 0%
02-TRI-3-58.7/60.7 02-4F2204 ACST-P003-(036)E --()		IN TRINITY COUNTY NEAR TRINITY CENTER FROM 0.7 MILE NORTH OF PREACHER MEADOWS ROAD TO 0.7 MILE SOUTH OF EL DORADO WAY BRIDGE REPLACEMENT	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	MANDHIR GREWAL 1031 BUTTE STREET REDDING, CA96001 (530)604-5107	\$12,614,684 \$11,479,713 \$0	02/25/21 03/25/21 12/29/22	90% 89%
02-TRI-36-15.8/16.9 02-3J7804 ER- () --()		TRINITY COUNTY NEAR FOREST GLEN FROM 1.1 MILES WEST OF SOUTH FORK TRINITY RIVER BRIDGE TO SOUTH FORK TRINITY RIVER BRIDGE NO. 05-0 PLACE HOT MIX ASPHALT (TYPE A) AND REPLACE	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96049		\$1,714,331 \$0 \$0	12/22/22 01/20/23	0% 0%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 17
02/27/23

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-64.0/6.4 02-0K1304		REMOVE ALL SLIDE MATERIAL HAUL AND DISPOSETRI CNTY 5 MILES W BURNT RANCH 18 GRY CRK BDGREMOVE ALL SLIDE MATERIAL HAUL AND DISPOSEDIR' ROCK SLIDE TRINITY COUNTY	R. BROWN CONSTRUTION COMPANY 18 CHINA CREEK RD WILLOW CREEK CA 95573	GREWAL MANDHIR 1031 BUTTE ST REDDING CA 96001 (530)229-0542	\$485,000 \$0 \$0	01/09/23 02/14/23 02/07/23	0% 0%
20.20 201130							
02-TRI-299-64.6/71.8 02-1H7004		TRINITY COUNTY ABOUT 7 MILES EAST OF DOUGLAS CITY AT VARIOUS LOCATIONS FROM 1.1MILES EAST OF LEWISTON ROAD TO 0.4 MILE WEST OF SHA PLACE 36" TRENCHLESS STEEL PIPE AND MODIFY	R. BROWN CONSTRUCTION COMPANY 18 CHINA CREEK RD. WILLOW CREEK CA 95573		\$1,869,585 \$0 \$0	11/10/22 12/09/22	0% 0%
02-VAR-3-.6/48.5 02-1H5004		TRINITY COUNTY AT VARIOUS LOCATIONS STR CONC BRIDGE, POLYESTER CONC OVERLAY &	WEST COAST CONTRACTORS,INC 61050 HIGHWAY 101 COOS BAY OR 97420		\$3,687,711 \$0 \$0	11/14/22 12/27/22	0% 0%
02-VAR--/0 02-0K1504		REMOVE SLIDE MATERIAL AND HAUL TO DISPOSAL6 MILES N. OF OROVILLE RT 191 0.6 E QUINCYREMOVE SLIDE MATERIAL AND HAUL TO DISPOSALDIR' PLU/BUT HIGHWAY SLIDE	HAT CREEK CONSTRUCTION 24339 STATE HIGHWAY 89 NORTH BURNEY CA 96013	WORDEN EDWARD 1031 BUTTE ST REDDING CA 96001 (530)604-5118	\$3,985,000 \$0 \$0	01/12/23 02/03/23 03/13/23	0% 0%
20.20 201130							
02-VAR--/0 02-3J6404		REMOVE AND REPLACE EXPANSION JOINTS ON BRIDGE DIR'S EMERGENCY F.A. COTTONWOOD CREEK BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	ALEXANDER, NATHAN 1031 BUTTE ST., SUITE 205 REDDING, CA 96001 (530)604-5102	\$2,885,000 \$1,508,267 \$0	12/10/21 01/14/22 05/31/23	44% 52%
20.20 201130							
02-VAR--/0 02-3J2204		IN LASSEN, PLUMAS AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REMOVE ALL HAZARD TREES, REPLACE BURNT MBG	STIMPEL-WIEBELHAUS ASSOCIATES,INC, PO BOX 492335 REDDING, CA 96049	TIM BADE 1031 BUTTE STREET REDDING, CA 96001 (530)225-3172	\$36,435,000 \$35,567,818 \$585,362	08/07/21 08/30/21 06/15/23	100% 98%
20.20 201130							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 18
02/27/23

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	\$264,475,459	Completed to Date:	\$150,538,330	Work This Month:	\$3,120,729	

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 19
02/27/23

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-30.8/31 03-0J7004 STER-39AJ-(004)E --()		IN BUTTE COUNTY NEAR FOREST RANCH FROM 1.3 MILES SOUTH TO 1.1 MILES SOUTH OF CARPENTER RIDGE ROAD STABILIZE EMBANKMENT SLOPE FROM	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DRIVE REDDING CA 96003 (530)226-6400	RECHS, DANIEL 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)218-1567	\$14,077,647 \$8,489,890 \$295,452	02/01/22 03/10/22 08/09/23	55% 60%
03-BUT-70-5.6/9.1 03-3H72U4 ACNH-P070-(141)E --()		IN BUTTE COUNTY NEAR OROVILLE, FROM 0.3 MILES NORTH OF COX LANE TO 0.2 MILES NORTH OF PALERMO ROAD CONSTRUCT TWO-WAY LEFT-TURN	BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION 1764 SKYWAY; CHICO CA 95928 (530)891-6555	DAN RECHS 2707 NORTE DAME BLVDQ CHICO, CA 95928 (530)895-5245	\$16,161,236 \$15,533,918 \$0	06/16/20 07/02/20 12/01/22	33% 95%
03-BUT-70-13.6/14.8 03-2J7904		BUTTE COUNTY NEAR OROVILLE FROM SOUTH OROVILLE (70/162) SEPARATION TO MONTGOMERY STREET UNDERCROSSING SLOPE PAVING (PEA GRAVEL, STONE VENEER), DEC	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95741		\$1,582,589 \$0 \$0	01/24/23 02/08/23	0% 0%
03-BUT-99-30.5/30.6 03-1J3504		IN BUTTE COUNTY IN THE CITY OF CHICO ON NB SR 99 AT THE SKYWAY ROAD SLIP AND LOOP ONRAMPS. INSTALL RAMP METERS.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	ANTHONY GRANDOS/JOHN SCOTT 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-6584	\$687,000 \$633,367 \$0	04/29/21 05/20/21 09/28/23	12% 92%
03-BUT-99-56.0/5.6 03-4J1804		REPLACE FAILED CULVERTS AND REPAIR SINKHOLE IN BUTTE COUNTY ON STATE ROUTE 99 DIR'S EMERGENCY F.A. BUT 99 SINKHOLE	DESILVA GATES CONSTRUCTION, LLC 11555 DUBLIN BLVD DUBLIN, CA 94568	GRANADOS, TONY 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-6584	\$600,000 \$0 \$0	01/18/23 02/09/23 04/26/23	0% 0%
20.20 201130							
03-BUT-162-18.4/19.9 03-2H6304 HSST-P162-(042)E --()		ON ROUTE 162 FROM FOOTHILL BLVD TO GOLD COUNTRY CASINO. CONSTRUCT TURN POCKETS, WIDEN	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD.; DUBLIN CA 94568 (925)829-9220	DWAYNE GRANDY/JOHN SCOTT 2707 NOTRE DAME BLVD CHICO CA 95928 (530)713-7814	\$8,892,346 \$8,036,650 \$0	08/04/21 08/26/21 02/07/23	86% 89%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 20
02/27/23

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-162-207.0/20.7 03-3J8004		ON STATE ROUTE 162 NEAR POSTMILE 20.74, AT THE WARD BLVD INTERSECTION, IN BUTTE COUNTY. DIRECTORS EMERGENCY FORCE ACCOUNT REPLACE CULVERTS	DESILVA GATES CONSTRUCTION LLCGRANDY, DWAYNE 11555 DUBLIN BLVD DUBLIN, CA 94568	2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$485,000 \$111,377 \$0	07/07/22 08/15/22 12/12/22	50% 23%
20.20 201130							
03-COL-20-30.5/31.8 03-2G3504		IN COLUSA COUNTY IN COLUSA ON STATE ROUTE 20 FROM SIOC STREET TO FIRST STREET CHIP SEAL.	LAMON CONSTRUCTION CO INC PO BOX 632 YUBA CITY CA 95992 (530)671-1370	MATTSON, MICHAEL 1930 FEATHER RIVER BLVD. OROVILLE, CA 95965 (916)952-8683	\$1,251,571 \$1,202,231 \$0	03/08/22 03/22/22 04/28/23	97% 100%
03-COL-20-34.8/36.5 03-0H6504 HSNH-P020-(197)E --()		IN COLUSA COUNTY 1.7 MILES EAST OF COLUSA FROM NIAGARA AVENUE TO 0.3 MILE WEST OF STEIDLMEYER ROAD. WIDEN SHOULDERS TO 8 FEET TO	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	GARRETT GRIFFITH 379 COLUSA AVE. YUBA CITY CA 95991 (530)682-3842	\$4,988,500 \$5,071,776 \$0	11/17/21 12/07/21 02/15/23	100% 93% OVER RUN
03-ED-50-2.7/18.9 03-1H80U4		IN EL DORADO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF BASS LAKE ROAD UNDERCROSSING TO 0.1 MILE WEST OF SCHNELL SCHOOL RO REHABILITATE CULVERTS.	LAMASSU UTILITY SERVICES, INC.JUANAH KOKER 3193 ENTERPRISE CT; LOOMIS CA 95650 (916)259-1576	3976 DUROCK RD. SUITE 102 SHINGLE SPRINGS CA 95682 (916)416-7612	\$4,859,457 \$3,011,818 \$1,843	03/07/22 03/30/22 03/23/23	76% 62%
03-ED-50-18.5/24.2 03-4E62U4 ACNH-P050-(152)E --()		NEAR PLACERVILLE AND CAMINO FROM 0.2 MILES WEST OF STILL MEADOWS ROAD TO 0.4 MILE EAST OF UPPER CARSON RD. INSTALL MEDIAN BARRIER, WIDEN	SECURITY PAVING COMAPNY INC 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	NATHAN ALTERON 3065 BALIRS LN PLACERVILLE CA 95667 (530)957-1110	\$25,921,559 \$24,920,933 \$343,169	05/04/20 06/03/20 03/09/23	58% 93%
03-ED-50-33.8/34.2 03-3H4504		IN EL DORADO COUNTY AT FRESH POND FROM 0.6 TO 0.2 MILE WEST OF FOREST ROAD/OUTER LIMITS LANE REPAIR SLIPOUT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	JODY PHILLIPS 3979 DUROCK RD STE 102A SHINGLE SPRINGS CA 95682 (916)799-7951	\$11,459,614 \$11,012,465 \$42,685	06/29/20 07/23/20 05/15/23	100% 95% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 21
02/27/23

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-45.2/45.2 03-0J7104 STER-39AB-(004)E --()		NEAR KYBURZ, AT 1.4 MILES EAST OF NEAR KYBURZ, AT 1.4 MILES EAST OF ALDER CREEK TRACT. REPAIR THE STORM DAMAGED DOWN DRAIN	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD; REDDING CA 96003 (530)222-1408	KOKER, JUANAH 3976 DUROCK RD SHINGLE SPRINGS, CA 95682 (916)416-7612	\$635,762 \$581,913 \$8,400	03/02/22 03/30/22 10/06/23	54% 89%
03-ED-50-420.0/63.8 03-2J7204		ON STATE ROUTE 50 FROM POSTMILE 42.0 TO 63.8, IN EL DORADO COUNTY. DIR'S EMERGENCY F.A. HAZARD TREE/DEBRIS REMOVAL; ROCKFALL MITIGA	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	PHILLIPS, JODY 3976 DUROCK RD STE 102 SHINGLE SPRINGS, CA 95682 (916)799-7951	\$13,985,000 \$13,279,778 \$0	09/21/21 01/06/22 01/31/23	26% 95%
20.20 201130							
03-ED-50-/0 03-2J7304		ON STATE ROUTE 50 FROM POSTMILE 63.8 TO 71.0 AND ON STATE ROUTE 89 FROM POST MILE 6.0 TO 8.0, IN EL DORADO COUNTY. DIR'S EMERGENCY HAZARD TREE/DEBRIS REMOVAL; ROCKFALL MITIG	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVENUE SPARKS, NV 89431	MONTPLAISIR, JARET 10183 TRUCKEE AIRPORT ROAD, SUITE 202 TRUCKEE, CA 96161 (530)682-5837	\$13,458,119 \$12,348,276 \$0	09/21/21 12/17/21 02/02/23	98% 92%
20.20 201130							
03-GLE-5-14.6/14.6 03-4F4204 ACIM-0057-(100)E --()		IN GLENN COUNTY 4.8 MILES NORTH OF WILLOWS AT THE WILLOWS SAFETY ROADSIDE REST AREA UPGRADE POTABLE WATER AND	TSI ENGINEERING, INC. 4600 ROSEVILLE ROAD, SUITE 14 NORTH HIGHLANDS CA 95660 (916)571-5731	RALSTON, JAMES 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)713-7871	\$4,253,260 \$4,218,576 \$0	09/24/20 10/09/20 01/20/23	95% 99%
03-GLE-5-25.5/25.8 03-2J8204		GLENN COUNTY IN ORLAND AT ROUTE 32/5 SEPARATION PLACE RHMA, TEXTURED PAVING AND SLOPE PAVI	FBD VANGUARD CONSTRUCTION 550 GREENVILLE RD LIVERMORE, CA 94550 (925)245-1300	GRANADOS, TONY 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-6584	\$1,623,293 \$682,835 \$0	06/23/22 07/19/22 03/22/23	43% 42%
03-GLE-45-13.0/23.2 03-2G3604		GLENN COUNTY NEAR HAMILTON CITY FROM 0.5 MILE NORTH OF BAYLISS BLUE GUM ROAD TO ROAD 29 ROADWAY EXCAVATION, HMA (TYPE A), AND CLAS	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. ROSEVILLE CA 95661 (916)757-6400	MATTSON, MICHAEL 2707 NOTRE DAME BLVD CHICO, CA 95928 (916)952-8683	\$1,932,231 \$2,044,040 \$0	06/02/22 08/05/22 04/28/22	80% 99%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 22
02/27/23

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-GLE-162-76.3/78.6 03-3F0604 ACST-P162-(041)E --()		AT BUTTE CITY, FROM ROUTE 45 TO 0.1 MILE EAST OF MCDUGALL STREET. REPLACE SACRAMENTO RIVER BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	ANDY O'SULLIVAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7871	\$80,418,577 \$33,611,368 \$1,572,658	01/07/22 02/02/22 06/19/24	22% 42%
03-NEV-20-25.6/39.8 03-2H62U4 ACNH-P020-(196)E --()		IN NEVADA COUNTY NEAR OMEGA AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF CONSERVATION ROAD (WASHINGTON RIDGE ROAD) TO 1.2 MILES WE CURVE IMPROVEMENTS, WIDEN FOR	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD; SACRAMENTO CA 95827 (916)855-4400	JEFF JOHNSON 138 NEW MOHAWK RD SUITE B NEVADA CITY CA 95959 (530)632-6714	\$32,989,978 \$13,662,805 \$18,028	01/28/22 02/23/22 07/20/23	57% 41%
03-NEV-80-5.5/5.8 03-2H5004		IN NEVADA COUNTY ON ROUTE 80 AT THE DONNER SAFETY ROADSIDE REST AREA. REPAIR ROOF.	COMMERCIAL WATERPROOFING SYSTEMS DBA ERC ROOFING & WATERPROOFING 1630 PALM STREET; SANTA ANA CA 92701 (714)667-6000		\$439,061 \$0 \$0	06/15/22 09/15/22	0% 0%
03-NEV-80-13.0/16.5 03-1H18U4 ACIM-080 -(213)E --()		IN TRUCKEE FROM WEST OF DONNER OC TO BRIDGE STREET UNDERCROSSING. 89/267 SEPARATION REHABILITATE ROADWAY, CONSTRUCT	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	RANDY STELLHORN 10183 TRUCKEE AIRPORT RD #202 TRUCKEE CA 96161 (530)919-3936	\$22,086,298 \$18,672,879 \$69,683	11/04/21 12/07/21 03/23/23	83% 83%
03-NEV-80-31.4/31.8 03-2H01U4 ACIM-080 -(212)E --()		IN NEV CO ON RTE 80 FROM APPROX 1.9 MILES EAST OF FARAD RD TO THE SIE CO LINE; ALSO IN SIE CO ON RTE 80 FROM APPROX 1.3 MILES EAST STABILIZE CUT SLOPE EROSION AND	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVE.; COMPTON CA 90221 (310)669-8949	JARET MONTPLAISIR 10183 AIRPORT RD SUITE 202 TRUCKEE CA 96161 (530)682-5837	\$7,409,684 \$6,275,153 \$191,540	03/06/22 04/01/22 02/10/23	100% 84% OVER RUN
03-NEV-174-99.0/9.9 03-3J7604		SINKHOLE REPAIR-1300 FT LONG 6 FT X 8FT RCP CULVERT, RESTORE STRUCTURAL SECTION-INCLUDES INCIDENTAL WORK DIRECTOR'S EMERGENCY FORC EFA SINKHOLE REPAIR	HANSEN BROS. ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	CATANIA, DAVID 138 NEW MOHAWK RD. SUITE B NEVADA CITY, CA 95959 (530)265-9864	\$1,985,000 \$1,206,282 \$0	06/28/22 07/08/22 01/26/23	62% 61%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 23
02/27/23

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-49-2.2/2.4 03-1H2404 SNHG-P049-(186)E --()		IN PLACER COUNTY IN AUBURN FROM 0.1 MILE SOUTH OF THE INTERSECTION OF ROUTE 49 AND LINCOLN WAY / BORLAND AVENUE TO LINCOLN WAY REALIGN ROADWAY AND CONSTRUCT	LAMON CONSTRUCTION 871 VON GELDERN WAY; YUBA CITY CA 95991 (530)845-2282	ANDREW MARTIN 33 DEPOT ST PO BOX 1807 COLFAX CA, 95713 (530)346-9676	\$5,001,007 \$194,392 \$0	05/27/22 06/29/22 07/18/24	1% 4%
03-PLA-80-.4/.4 03-1J5004		IN PLACER COUNTY ON I-80 IN ROSEVILLE AT THE EB ON RAMP FROM AUBURN BLVD. INSTALL RAMP METERING.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVE.; COMPTON CA 90221 (310)669-8949	JUSTIN KUNERT 2520WARREN DR STE A ROCKLIN CA 95677 (530)812-6938	\$314,551 \$223,102 \$85,430	01/04/22 01/24/22 02/21/23	95% 71%
03-PLA-80-46.3/63.5 03-2F5704 ACIM- 080-(207)E --()		IN PLACER COUNTY AT VARIOUS LOCATIONS FROM CRYSTAL SPRINGS ROAD OVERCROSSING TO CISCO OVERCROSSING REPLACE BRIDGES AT FOUR LOCATIONS.	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS ROAD, STE 95 CONCORD CA 94520 (925)627-1700	TAD SAMPSON/VERONICA 33 DEPOT ST PO BOX 1807 COLFAX CA 95713 (916)799-4858	\$30,749,574 \$29,993,752 \$998,335	09/23/20 10/09/20 03/07/23	96% 97%
03-PLA-193-7.7/9.8 03-2G4904		PLACER COUNTY AT NEWCASTLE AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF SUMMER STAR WAY/ARMES LANE TO TAYLOR ROAD INSTALL CURED-IN-PLACE PIPELINERS AND PLAC	LAMASSU UTILITY SERVICES, INC. 536 STONE RD BENICIA CA 94510 (916)259-1576	MARTIN CLARK 33 DEPOT ST PO BOX 1807 COLFAX CA, 95713 (916)825-6388	\$374,507 \$295,963 \$135,536	05/27/22 07/20/22 03/24/23	43% 81%
03-PLA-267-3.0/5.9 03-1J5104		IN PLACER COUNTY 3.0 MILES SOUTH OF TRUCKEE FROM 1.9 MILES SOUTH OF MARTIS DAM ROAD TO 0.4 MILES NORTH OF MARTIS PEAK ROAD INSTALL UNDERDRAINS.	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 240; CHINO HILLS CA 91709 (951)966-9153	ZAMANIAN, AMIR 10183 TRUCKEE AIRPORT RD #202 TRUCKEE, CA 96161 (916)825-2322	\$1,015,510 \$980,965 \$0	05/11/22 06/09/22 12/21/22	93% 97%
03-PLA-5731-/50.7 03-1J8504		PLACER COUNTY AT BLUE CANYON AT THE CALTRANS WHITMORE MAINTENANCE STATION AT 7748 WHITMORE ROAD REPLACE CARPORT ROOF AT MAINTENANCE STATIO	P N P CONSTRUCTION, INC 100 CROTHER APPLEGATE CA 95703 (916)416-8381	ANDREW MARTIN 33 DEPOT ST, PO BOX 1807 COLFAX, CA 95713 (530)346-9676	\$694,774 \$0 \$0	06/28/22 08/17/22 04/25/23	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 24
02/27/23

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-.2/34.3 03-4F6404 SNHG-X067-(080)E --()		IN SACRAMENTO COUNTY ON ROUTES 5, 80 AND 99 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL AND	DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$2,647,135 \$2,313,487 \$0	04/19/19 05/21/19 11/22/19	100% 87% SUSPENDED
03-SAC-5-9.7/24.9 03-0H10U4 BLIM- 005-(349)E --()		IN SACRAMENTO, FROM 1.1 MILES SOUTH OF ELK GROVE BLVD OVERCROSSING TO ROUTE 50 AT AMERICAN RIVER BR (BR#24- 68) ROADWAY REHABILITATION, CONSTRUCT	NOR CAL PAVING 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	CHARLIE MAHAN 1016 NORTH MARKET BLVD. STE.60 SACRAMENTO, CA 95834 (530)682-6707	\$294,735,377 \$282,229,643 \$1,265,398	05/01/19 05/31/19 02/28/23	95% 94% SUSPENDED
03-SAC-5-22.4/22.9 03-2H1304 ACIM-0056-(359)E --()		IN THE CITY OF SACRAMENTO, FROM SOUTH OF BROADWAY TO 0.12 MILE SOUTH OF R STREET. HIGHWAY PLANTING REHABILITATION.	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DR.; HERCULES CA 94547 (510)741-9226	CHANDER, RAKESH 3855 N FREEWAY BLVD SUITE 120 SACRAMENTO, CA 95834 (916)799-2649	\$1,685,712 \$161,660 \$161,660	07/19/22 08/19/22 12/31/23	13% 10%
03-SAC-5-22.4/24.9 03-3H3904		SACRAMENTO COUNTY IN SACRAMENTO AT THE SOUTH CONNECTOR UNDERCROSSING (BRIDGE NO.24-0267) STRUCTURAL STEEL BRIDGE AND PRESTRESS STEE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510		\$6,026,674 \$0 \$0	09/21/22 10/04/22	0% 0%
03-SAC-12-/.5 03-3J3304		THE RIO VISTA BRIDGE (BR # 23-0024) STATE ROUTE 12, NEAR POSTMILE 0 TO 0.5 IN SACRAMENTO COUNTY RIO VISTA BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 95510	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4829	\$16,200,000 \$589,898 \$0	09/26/22 11/09/22 07/21/23	41% 4%
20.202011 31							
03-SAC-50-.2/6.1 03-0H08U4		IN SACRAMENTO COUNTY ON ROUTE 50 FROM I-5 JUNCTION TO WATT AVE. ADD HIGH OCCUPANCY VEHICLE LANE AND	FLATIRON WEST, INC. 1200 CONCORD AVE, SUITE 250 CONCORD, CA 94520 (707)742-6000	ROGERS, JIM 2520 WARREN DRIVE SUITE A ROCKLIN CA 95677 (916)717-1533	\$383,999,493 \$249,122,726 \$3,038,651	04/29/20 06/30/20 09/04/24	58% 65%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 25
02/27/23

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-2.5/3.2 03-3H3304		IN YOLO COUNTY AND SACRAMENTO COUNTY ON ROUTE 50 FROM JEFFERSON BLVD TO 1.3 MILES EAST OF FOLSOM BLVD IMPROVE COMMUNICATIONS AND INSTALL	STUDEBAKER BROWN ELECTRIC, INC. 3237 RIPPEY ROAD STE.100; LOOMIS CA 95650 (916)259-2395	JODY PHILLIPS 3976 DUROCK ROAD STE 102A SHINGLE SPRING CA 95682 (916)799-7951	\$27,070,712 \$21,344,695 \$643,128	08/20/21 09/24/21 04/15/23	80% 79%
03-SAC-50-7.5/23.1 03-2J0904 SNHG-P050-(156)E --()		SACRAMENTO AND EL DORADO COUNTIES AT VARIOUS LOCATIONS FROM BRADSHAW ROAD OVERCROSSING TO RED HAWK PARKWAY OFF RAMP SEPARATION CAM INSTALL TRAFFIC STRIPING AND PAVEMENT MARK	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA CA 95742		\$914,500 \$0 \$0	06/28/22 08/15/22	0% 0%
03-SAC-50-/0 03-1H1004		IN THE CITY OF SACRAMENTO, FROM THE SACRAMENTO RIVER VIADUCT (PIONEER BRIDGE) TO 4TH STREET; ALSO ON ROUTE 5 FROM 0.2 MILE SOUTH O CLEAN AND PAINT STEEL BRIDGES	SAFFO CONTRACTORS, INC. 3235 KITTY HAWK RD WILMINGTON NC 28405 (910)371-9499	DEA DEAN ELGHASSEIN 3855 N.FREEWAY BLVD #120 SACRAMENTO CA 95834 (916)768-3597	\$12,825,300 \$12,570,512 \$0	09/07/21 10/19/21 01/29/24	45% 99%
03-SAC-51-2.0/3.5 03-3F0714		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD ACCESS TO THE AME CLEAR EXISTING VEGETATION AND REMOVE EXIST	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE PO BOX 742478 LOS ANGELES CA 90074	DEYAEDDEN ELGHASSEIN 3855 N FREEWAY BLVD NO 120 SACRAMENTO CA 95834 (916)768-3597	\$9,879,688 \$9,550,313 \$46,792	01/26/22 01/26/22 03/02/23	93% 97%
03-SAC-51-2.0/3.5 03-3F0724		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD GIRDERS THAT WILL STRUCTURES PROCUREMENT	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE PO BOX 742478 LOS ANGELES CA 90074	DEAN ELGHASSEIN 3855 N FREEWAY BLVD. SUITE 120 SACRAMENTO CA 95834 (916)768-3597	\$10,435,705 \$5,117,425 \$685,104	04/22/22 04/22/22 08/10/23	62% 49%
03-SAC-51-2.0/3.3 03-3F0734		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD DREDGE, CONSTRUCT IN-WATER FOUNDATION.	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE 585 WEST BEACH STREET WATSONVILLE CA 95076 (530)693-2155	DEAN ELGHASSEIN 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)768-3597	\$50,155,195 \$38,930,911 \$859,674	06/28/22 06/28/22 08/21/23	40% 78%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 26
02/27/23

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-51-7.9/8 03-1J8204		SACRAMENTO COUNTY IN SACRAMENTO AT WATT AVENUE OVERCROSSING REPLACE CURB RAMPS & MODIFY RAMP METERING	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	TJI, JONY 3855 N.FREEWAY BLVD, #120 SACRAMENTO, CA 95834 (530)821-8282	\$526,330 \$444,049 \$24,695	06/02/22 06/27/22 03/30/23	80% 84%
03-SAC-80-9.6/12.9 03-1H1904		NEAR THE CITY OF SACRAMENTO, FROM 0.2 MILE EAST OF LONGVIEW DRIVE TO 0.4 MILE EAST OF MADISON AVENUE AUBURN BLVD TO CONNECTOR TO I PAVEMENT REHABILITATION.	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	DEAN ELGHASSEIN 3855 N FREEWAY BLVD #120 SACRAMENTO CA 95834 (916)768-3597	\$11,822,318 \$10,612,831 \$51,110	06/18/21 07/08/21 03/02/23	93% 89%
03-SAC-80-12.4/14.3 03-1J4504		IN SACRAMENTO COUNTY ON ROUTE 80 AT THE MADISON AVE AND ELK HORN BLVD ON- RAMPS TO WB I-80. INSTALL RAMP METERS.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639		\$746,800 \$634,685 \$148,120	04/08/22 05/12/22 03/09/23	62% 85%
03-SAC-80-/0 03-1J8604		SCOPE OF WORK INCLUDES REPLACES EXISTING STRUCTURE WITH A NEW STRUCTURE AND NEW SIGN PANELS INSTALL LEFT EXIST PLAQUES.	INDEPENDENT STRUCTURES INC. P.O. BOX 491655 REDDING, CA 96049	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD. #120 SACRAMENTO, CA 95834 (916)768-3597	\$655,000 \$388,570 \$0	09/17/21 10/21/21 09/30/22	100% 59% OVER RUN
20.80 424000							
03-SAC-99-7.1/9.4 03-0F2844		IN AND NEAR ELK GROVE FROM 0.3 MILE IN AND NEAR ELK GROVE FROM 0.3 MILE SOUTH OF DILLARD RD OC TO 0.6 MILE SOUTH OF GRANT LINE RD. BRIDGE REPLACEMENT. CONSTRUCT	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 900742478 (831)768-4002	MASOUD SAED 2777 DEL MONTE ST SACRAMENTO, CA 95691 (530)682-7172	\$17,479,860 \$17,339,888 \$144,220	05/14/20 05/18/20 02/21/23	99% 99%
03-SAC-99-7.1/9.4 03-0F2804 NHS- -() --()		IN AND NEAR ELK GROVE, FROM 0.3 MILE SOUTH OF DILLARD ROAD OVERCROSSING TO PO BOX 50085 0.6 MILE SOUTH OF GRANT LINE ROAD (REPLACE COSUMNES RI BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY WATSONVILLE, CA 95077-5085 (831)724-1011	JEFFREY HAMM 2777 DEL MONTE ST SACRAMENTO, CA 95691 (916)508-3716	\$49,034,768 \$47,006,157 \$3,951	01/21/21 01/21/21 05/19/23	87% 93%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 27
02/27/23

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-12.7/24.3 03-0H6704 ACNH-X067-(084)E --()		IN SACRAMENTO COUNTY IN AND NEAR ELK GROVE AND SACRAMENTO, ON RTE 99 FROM GRANT LINE RD TO RTE 50 AND ON RTE 51 FROM RTE 50 TO 0.1 INSTALL FIBER OPTIC CABLE.	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949		\$16,697,777 \$0 \$0	06/17/22 07/29/22	0% 0%
							SUSPENDED
03-SAC-99-17.2/24.2 03-2J7704		SACRAMENTO COUNTY IN SACRAMENTO AT VARIOUS LOCATIONS ON ROUTE 99 FROM STOCKTON BOULEVARD ONRAMP OVERCROSSING TO THE BROADWAY UNDE PAVE SLOPE (PRECAST CONC PANEL), ANTI-GRAFF	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO, CA (530)218-4829	\$6,759,304 \$1,905,010 \$637,745	07/14/22 08/17/22 10/02/23	34% 28%
03-SAC-999-/0 03-1H8504		IN SACRAMENTO COUNTY IN SACRAMENTO AT ROUTE 5/99 SEPARATION AND AT ROUTE 51/160 SEPARATION INSTALL CONNECTOR RAMP METERS AND	TIM PAXIN'S PACIFIC EXCAVATION INC DBA PACIFIC EXCAVATION 9796 KENT STREET; ELK GROVE CA 95624 (916)686-2800	HANI EISSA 3855 N FREEWAY BLVD SACRAMAMENTO CA 95834 (916)718-8055	\$3,411,772 \$3,336,943 \$242,181	07/27/21 08/10/21 03/30/23	88% 98%
							SUSPENDED
03-SUT-99-39.2/41.4 03-3F99U4 ACNH-P099-(649)E --()		IN SUTTER COUNTY, IN AND NEAR LIVE OAK, FROM SOUTH OF COLEMAN AVENUE TO NEVADA STREET (NORTH INTERSECTION). REHABILITATE PAVEMENT, IMPROVE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD.; DUBLIN CA 94568 (925)829-9220	DWAYNE GRANDY 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7814	\$33,899,504 \$33,041,743 \$0	05/15/20 06/09/20 11/30/22	99% 97%
03-VAR-12-/.4 03-4H6904		IN SACRAMENTO COUNTY, NEAR RIO VISTA, SACRAMENTO RIVER (RIO VISTA) BRIDGE; BR. NO. 23-0024 DIR'S EMERGENCY F.A. REPAIR DAMAGED BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 (925)372-8000	HAMM, JEFF 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)508-3719	\$24,235,000 \$15,386,766 \$0	08/13/18 08/30/18 10/14/22	68% 63%
20.20 201130							
03-VAR-50-7.6/7.8 03-0J9234 HSNH-000C-(541)E --()		SACRAMENTO AND SUTTER COUNTIES AT VARIOUS LOCATIONS INSTALL DELINEATION FOR BIKE AND BUS LANE	CENTRAL COAST FINANCIAL GROUP INC. 17750 WARDS FERRY RD SONORA CA 95370		\$2,261,035 \$0 \$0	12/15/22 01/13/23	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 28
02/27/23

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-149-/5.3 03-0J3504		IN BUTTE, YUBA AND SUTTER COUNTIES ON ROUTES 65, 70, 99, 149 AND 191 AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CAMP FIRE MISSION TASKS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661	GRANDY, DWAYNE 2707 NOTRE DAME BLVD., CHICO, CA 95928 (530)713-7814	\$2,485,000 \$1,828,973 \$0	06/14/19 07/24/19 03/29/21	100% 74%
20.20 201130							
03-VAR-999-/0 03-1J0104 HSNH-000C-(540)E --()		SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS CONSTRUCT CURB RAMPS, SIDEWALKS AND MODIFY	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS ROAD CONCORD CA 94520		\$2,198,888 \$0 \$0	10/14/22 11/16/22	0% 0%
03-VAR-999-/0 03-4H9504		IN SACRAMENTO COUNTY AT FOUR BRIDGES (BR# 24-51/52/53/121). DIR'S EMERGENCY L.B. REPAIR AND MODERNIZE ELECTROMECHANICAL BR.	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$19,985,000 \$12,575,218 \$25,261	03/01/19 05/03/19 02/21/23	100% 63%
20.80 315000							
03-VAR--/0 03-2G0704		IN COL, GLE, SAC, SUT AND YOL COUNTIES ON ROUTES 5, 20, 80, 162, AND 505 AT VARIOUS LOCATIONS. BRIDGE PRESERVATION.	Q&D CONSTRUCTION LLC 1050 S. 21ST STREET; SPARKS NV 89431 (775)786-2677	MATT CRETE 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-3759	\$2,847,070 \$2,074,989 \$0	03/16/22 04/11/22 03/17/23	100% 69%
03-VAR--/0 03-3H93U4 ACNH-P070-(143)E --()		IN YUBA AND BUTTE COUNTIES, ABOUT 11 MILES NORTH OF MARYSVILLE, ON STATE ROUTE 70 FROM 0.8 MI NORTH OF CHANDLER RD TO E GRIDLEY RD INSTALL SOFT BARRIER; CONSTRUCT TWO	A. TEICHERT & SON, INC. M.C.M. CONSTRUCTION, INC. (JOINT VENTURE) 3500 AMERICAN RIVER DRIVE; SACRAMENTO CA 95864 (530)867-1477	ANTHONY GRANADOS/JOHN SCOTT 2707 NOTRA DAME BLVD CHICO, CA 95928 (530)682-6584	\$38,816,102 \$36,224,678 \$481,309	07/15/21 08/18/21 03/10/23	87% 91%
03-VAR--/0 03-2G5604		EL DORADO, NEVADA, PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS INSTALL AND REMOVE CURVE WARNING SIGNS.	HIGHWAY SPECIALTY COMPANY INC. 6591 EASTSIDE ROAD REDDING CA 96001	MATTSON, MICHAEL 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (916)952-8683	\$916,722 \$29,625 \$9,085	06/24/22 08/17/22 06/21/23	47% 3%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 29
02/27/23

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-0H4204		VARIOUS LOCATIONS IN DISTRICT 3. REPAIR EXISTING CONTINUOUS COUNT	TENNYSON ELECTRIC, INC. 7275 NATIONAL DR SUITE A-2; LIVERMORE CA 94550 (925)606-1038	CHANDER, RAKESH 3855 NORTH FREEWAY BLVD SACRAMENTO, CA 95834 (916)263-4916	\$7,966,487 \$7,841,604 \$0	05/07/20 07/02/20 12/31/22	89% 98%
03-VAR--/0 03-2G6904		BUTTE, COLUSA, EL DORADO, GLENN, SIERRA, SUTTER, AND YOLO COUNTIES AT VARIOUS LOCATIONS INSTALL & REMOVE HORIZONTAL CURVE WARNING	HIGHWAY SPECIALTY COMPANY INC. 6591 EASTSIDE ROAD REDDING CA 96001	MATTSON, MICHAEL 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (916)952-8683	\$1,150,722 \$520,545 \$240,827	06/16/22 07/29/22 06/02/23	55% 45%
03-VAR--/0 03-2G5704		BUTTE, EL DORADO, GLENN, PLACER, AND SUTTER COUNTIES AT VARIOUS LOCATIONS INSTALL PAVEMENT MARKINGS.	CHRISP COMPANY 43650 OSGOOD RD. FREMONT CA 94539 (530)406-2220	MANOHARAN, SELVENDRAN 379 COLUSA AVE YUBA CITY, CA 95991 (530)218-3679	\$558,306 \$141,808 \$0	06/13/22 08/02/22 01/10/23	24% 25%
03-YOL-45-1.0/.1 03-3J6604		DAMAGE REPAIR OR RESTORATION, SITE PREPARATION, SAWCUT, REMOVE AND REPLACE STRUCTURAL SECTION, ROADWAY EXCAVATION DIRECTORS EMERGE SINKHOLE REPAIR	LAMON CONSTRUCTION CO. INC. 871 VON GELDERN WAY YUBA CITY CA. 95991	GARRETT GRIFFITH 379 COLUSA AVE. YUBA CITY, CA. 95991 (530)682-3842	\$115,000 \$0 \$0	05/20/22 06/22/22 08/30/22	0% 0%
20.20 201130							
03-YOL-505-10.6/0 03-2H4504		YOLO AND SOLANO COUNTIES NEAR WINTERS AT PUTAH CREEK BRIDGE INSTALL STEEL COLUMN CASINGS & REINFORCED	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	SAED, MASOUD 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95660 (916)372-0172	\$795,759 \$102,440 \$102,440	09/21/22 10/06/22 07/07/23	4% 13% SUSPENDED
03-YUB-20-1.6/3.4 03-1G0104 ACNH-P020-(183)E --()		IN YUBA COUNTY IN AND NEAR MARYSVILLE KNIFE RIVER CONSTRUCTION FROM BUCHANAN STREET TO 0.1 MILE EAST 1764 SKYWAY OF LEVEE ROAD. RHMA OVERLAY, DIKE, PCC ISLAND	CHICO CA 95928 (530)891-6555	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$1,738,233 \$1,595,031 \$0	05/22/18 06/19/18 01/20/23 02/08/23	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 30
02/27/23

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-20-13.3/18.2 03-0A5704 ACNH-P020-(191)E --()		IN YUBA COUNTY FROM MARYSVILLE ROAD TO THE YUBA RIVER BRIDGE ROADWAY REHABILITATION AND SHOULDER	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	GARRETT GRIFFITH 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$40,053,101 \$39,063,163 \$0	01/02/20 01/22/20 11/01/23	100% 94% OVER RUN
03-YUB-70-11.2/13.5 03-1H2704		NEAR MARYSVILLE, AT FEATHER RIVER BOULEVARD OVERCROSSING NO. 16-0033 (PM 13.01) AND SOUTH MARYSVILLE UNDERCROSSING NO. 16-0035 (P UPGRADE BRIDGE RAILS AND CONSTRUCT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	SELVENDRAN MANOHARAN 379 COLUSA AVE YUBA CITY CA 95991 (530)218-3679	\$7,683,021 \$6,117,925 \$578,451	10/14/21 11/12/21 04/28/23	100% 79% OVER RUN
03-YUB-70-15.5/16.5 03-1E0604 BINH-P070-(137)E --() HA21		IN YUBA COUNTY NEAR MARYSVILLE FROM 0.1 MILE NORTH OF BINNEY JUNCTION UNDERPASS TO 0.3 MILE NORTH OF LAURELLEN ROAD REPLACE SIMMERLY SLOUGH BRIDGE #	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET; NORTH HIGHLANDS CA 95660 (916)334-1221	SELVENDRAN MANOHARAN 1930 FEATHER RIVER BLVD. OROVILLE, CA 95928 (916)996-0601	\$43,555,205 \$43,214,674 \$203,395	07/31/19 08/23/19 04/12/23	92% 96% SUSPENDED
03-YUB-70-16.2/25.8 03-4F38U4 HSNH-P070-(144)E --()		IN YUBA COUNTY NEAR MARYSVILLE FROM 0.2 MILE NORTH OF LAURELLEN ROAD TO SOUTH HONCUT CREEK BRIDGE. WIDEN SHOULDERS AND IMPROVE CLEAR	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)829-9220	GARRETT GRIFFITH 379 COLUSA AVENUE YUBA CITY,CA 95991 (530)682-3842	\$56,727,610 \$32,618,368 \$536,169	11/04/21 11/30/21 08/31/23	47% 57%
03-YUB-5714-/0 03-2G6104		YUBA COUNTY AT LINDA AT THE MARYSVILLE MAINTENANCE STATION (5714) AT 981 NORTH BEALE ROAD RDWY EXC, PLACE HMA (TYPE A) AND MINOR CON	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY YUBA CITY CA 95991 (530)671-1370	GARRETT GRIFFITH 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$898,601 \$732,931 \$0	06/22/22 07/11/22 10/25/22	75% 85%

Totals:	Authorized Final Amt:	<u>\$1,522,928,490</u>	Completed to Date:	<u>\$1,153,006,390</u>	Work This Month:	<u>\$13,892,121</u>
----------------	------------------------------	------------------------	---------------------------	------------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 31
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-6.7/7.2 04-4J4904 SNHG-P013-(039)E --()		ALAMEDA COUNTY IN OAKLAND FROM 0.2 MILE NORTH OF LINCOLN AVENUE OVERCROSSING TO 0.2 MILE SOUTH OF PARK BOULEVARD OVERCROSSING CONSTRUCT CONCRETE BARRIERS AND BARRIER SL	GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	PERVEZ RANDHAWA 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$4,095,101 \$0 \$0	01/09/23 01/19/23 12/20/23	0% 0%
04-ALA-13-8.4/12.6 04-0J4704 SNHG-000C-(524)E --()		IN VARIOUS CITIES, ON ROUTES 13, 61, AND 123 AT VARIOUS LOCATIONS; ALSO IN CONTRA COSTA COUNTY, ON ROUTE 123, AT EUREKA AVENUE. CROSSWALK SAFETY ENHANCEMENTS.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	MELENDEZ, LUIS 3401 REGATTA BLVD RICHMOND, CA 94804 (916)708-9615	\$3,536,107 \$3,291,714 \$31,377	08/24/21 09/24/21 03/31/23	99% 92%
04-ALA-24-5.9/6.2 04-0AC904 20.20.201 130		IN ALAMEDA AND CONTRA COSTA COUNTIES, IN OAKLAND AND ORINDA, AT THE CALDECOTT TUNNELS DIR'S ORDER EMERGENCY F.A. INSTALL MD VOLTAGE ELECT GENERATOR SYSTEMS	BENTANCOURT BROS. CONSTRUCTION, INC. 8015 WEST 11TH STREET TRACY, CA 95304 (209)832-7631	SADEGHI-NEDJAD, AMIR- FARDIN 5675 B GIBALTAR DRIVE PLEASANTON, CA 94588 (510)459-2581	\$14,725,000 \$11,184,456 \$0	02/14/20 02/14/20 03/31/23	100% 76% OVER RUN
04-ALA-24-59.0/6.2 04-1Q8404 20.20.201 130		NEAR OAKLAND AT THE CALDECOTT TUNNEL RPR FIRE PROTECT, VENT, ELECT SYST & SCADA	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST. OAKLAND, CA 94621 (510)632-3173	SADEGHI-NEDJAD, AMIR- FARDIN 5675-B GIBRALTER DRIVE PLEASANTON, CA 94588 (510)459-2581	\$17,485,000 \$13,786,410 \$0	09/13/18 09/13/18 03/31/23	100% 79% OVER RUN
04-ALA-61-19.8/21.2 04-2K7104		IN THE CITY OF ALAMEDA, FROM BROADWAY/ENCINAL AVENUE TO SHERMAN STREET CAPM, UPGRADE ADA CURB RAMPS,	GALLAGHER & BURK INC. 344 HIGH STREET; OAKLAND CA 94601 (510)846-3679	MCMASTERS, RICHARD 3847 BREAKWATER AVENUE HAYWARD CA 94545 (510)867-4471	\$5,151,489 \$982,075 \$512,000	03/08/22 04/01/22 12/12/23	16% 19%
04-ALA-80-1.9/4 04-2J8304		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL TRANSPORTATION MANAGEMENT	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A; VACAVILLE CA 95688 (707)449-3604	PERNG, REBECCA 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007	\$2,561,266 \$2,527,066 \$0	12/30/20 02/02/21 06/01/22	100% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 32
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-6.4/6.8 04-0A7724 ACIM-0801-(121)E --()		ON I-80 AT GILMAN STREET INTERCHANGE FROM 0.6 MILES NORTH OF UNIVERSITY AVENUE OC TO 0.5 MILE SOUTH OF EL CERRITO SEPARATION IN_ A CONSTRUCT DOUBLE ROUNDABOUTS AT	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	PERNG, REBECCA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)506-2039	\$25,649,782 \$4,348,423 \$581,402	01/04/22 01/27/22 01/11/23	21% 17%
04-ALA-80-6.4/6.6 04-0A7714 ACIM-080 -(119)E --()		IN ALAMEDA COUNTY IN AND NEAR BERKELEY FROM 0.6 MILE NORTH OF UNIVERSITY AVENUE OVERCROSSING TO 0.1 MILE SOUTH OF GILMAN STREET U CONSTRUCT THE GILMAN	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	PERNG, REBECCA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6007	\$23,794,089 \$21,033,531 \$308,778	05/03/21 05/13/21 04/28/23	96% 90%
04-ALA-80-/6.7 04-1Y7304		GILMAN UNDERCROSSING GILMAN UNDERCROSSING BRIDGE REPAIR BRIDGE REPAIR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE, BENICIA, CA 94510	PERNG, REBECCA 3401 REGATTA BLVD, RICHMOND, CA 94804 (510)774-6007	\$1,835,000 \$543,004 \$0	07/21/22 08/25/22 03/23/23	45% 30%
20.20.201 130							
04-ALA-84-.7/3.1 04-4J7504 SNHG-P048-(056)E --()		IN ALAMEDA COUNTY IN FREMONT FROM 0.7 MILE NORTH OF SAN MATEO COUNTY LINE TO 0.1 MILE SOUTH OF TOLL PLAZA INSTALL OUTER SEPARATION BARRIER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	BALUYOT RODELIO 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6083	\$12,815,232 \$7,170,614 \$2,725,592	07/07/22 08/02/22 06/13/23	49% 55%
04-ALA-84-12.5/12.5 04-0Y1104		IN ALAMEDA COUNTY, CITY OF SUNOL, NEAR NILES CANYON INSTALL CABLE NET DRAPERY SYSTEM DIR'S ORDER EMERGENCY F.A. INSTALL CABLE NET DRAPERY SYSTEM	GORDON N. BALL, INC. 333 CAMILLE AVE. ALAMO, CA 94507 (925)838-5675	DIKE, EDDIE 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3504	\$890,000 \$442,313 \$0	01/31/22 04/27/22 02/15/23 02/14/23	100% 50% OVER RUN
20.20.201 130							
04-ALA-84-13.0/13.6 04-160304 ACNH-P084-(054)E --()		ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR, STE A RANCHO CORDOVA CA 95742 (916)852-5530	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$19,448,186 \$14,277,092 \$75,845	11/17/20 12/15/20 05/02/24	53% 73%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 33
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-13.6/18 04-2A3324 HSNH-P084-(055)E --()		IN FREMONT, FROM ROUTE 238 (MISSION BOULEVARD) TO ROUTE 680. WIDEN SHOULDERS, INSTALL TRAFFIC	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT,BUILDING B #400 CONCORD, CA 94524-6227 (925)227-6296	DIKE EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$19,335,405 \$18,943,936 \$588,469	02/22/21 03/11/21 08/23/23	42% 95%
04-ALA-84-17.9/22.9 04-297634		IN AND NEAR SUNOL, PLEASANTON AND LIVERMORE ON RTE 680 FROM 1.2 MI SOUTH TO 1.8 MI NORTH OF RTE 84 AND ON RTE 84 FROM 0.1 MI EAST WIDENING ROUTE 84 TO EXPRESSWAY AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT;BUILDING B #400 CONCORD, CA 94524-6227 (925)227-6296	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)224-6790	\$136,409,673 \$61,148,737 \$1,514,830	02/19/21 03/11/21 03/21/25	19% 45%
04-ALA-92-5.1/5.1 04-2Q0004 I- 680-(572)0 I- 580-(573)0 --()		IN ALAMEDA COUNTY ON ROUTES 92, 580, 680 AND 880 AT VARIOUS LOCATIONS WORK DESCRIPTION INCLUDES PATCHING	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVENUE; SACRAMENTO CA 95838 (916)283-9950	CHAHAL, HARPAL 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6091	\$3,853,184 \$3,774,097 \$46,314	04/14/22 05/09/22 01/31/23	100% 96%
04-ALA-92-6.5/6.5 04-0Q4504		IN ALAMEDA COUNTY, IN HAYWARD, AT THE ROUTES 92/880 SEPARATION CONSTRUCT ROCK SLOPE PROTECTION AT	HOSELEY CORPORATION 96F PIER ADMIN BLDG STE 200 SAN FRANCISCO CA 94124 (415)404-8997	SAFI, SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$564,953 \$566,310 \$2,615	07/26/22 08/23/22 10/30/23	38% 96%
04-ALA-112-/1.8 04-0K4904 ACNH-X001-(668)E --()		ALAMEDA COUNTY IN SAN LEANDRO ON ROUTE 112FROM DOOLITTLE DRIVE TO EAST 14TH STREET AND ON ROUTE 185 FROM FAIRMONT DRIVE TO FARRELL COLD PLANE AND OVERLAY, UPGRADE CURB RAMPS	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	ZHANG, RUI 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6031	\$9,359,752 \$0 \$0	12/22/22 01/13/23 05/24/24	0% 0%
04-ALA-185-9.8/10.1 04-2G7404 ACNH-P185-(004)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 55TH AVENUE TO 50TH AVENUE UPGRADE CURB RAMPS, SIDEWALKS, AND	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (415)454-7011	TSAN, KENNY 3847 BREAKWATER AVENUE HAYWARD, CA 94545 (510)847-9565	\$2,592,188 \$76,178 \$76,178	12/05/22 12/22/22 01/17/24	2% 3%

HB71

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 34
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-260-.6/1.9 04-1W9404		IN ALAMEDA COUNTY IN ALAMEDA AND OAKLAND FROM 0.1 MILES NORTH OF ATLANTIC AVENUE TO FIFTH STREET AC RESURFACING	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD CA 94544 (510)867-6031	\$1,790,770 \$1,660,265 \$0	06/24/22 07/25/22 11/10/22 02/06/23	100% 100% COMPLETED
04-ALA-260-1.1/1.9 04-0W0204		IN ALAMEDA COUNTY, IN OAKLAND AND ALAMEDA, AT THE POSEY-WEBSTER TUBES DIR'S ORDER EMERGENCY F.A. RENT & PLACE TEMPORARY BACKUP GENERATORS	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 94621 (510)812-4031	PANDHER, PARAMJIT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$4,935,000 \$4,173,801 \$0	02/24/20 02/24/20 03/31/23	66% 85%
20.20.201 130							
04-ALA-260-1.1/1.9 04-2W7404		IN ALAMEDA COUNTY, AT THE POSEY- WEBSTER TUBES INSTALL FUEL CELL POWER SYSTEM INSTALL FUEL CELL POWER SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 95621	PANDHER, PARAMJIT 5675 GIBRALTAR DRIVE, SUITE B, PLEASANTON, 94588 (510)867-6694	\$6,415,000 \$2,081,298 \$0	09/06/21 01/11/22 05/18/23	76% 32%
20.20.201 130							
04-ALA-260-1.1/1.9 04-3K2004		IN OAK AND ALA AT POSEY WEBSTER TUBES RPR FIRE PROTECTION, VENT, ELECT SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST OAKLAND, CA 94621 (510)812-4031	PANDHER, PARAMJIT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$21,830,000 \$20,899,054 \$0	03/04/19 03/04/19 03/31/23	100% 96% OVER RUN
20.801350 000							
04-ALA-580-.4/19.4 04-3Q4904		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY,	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET; TEMPE AZ 85282 (602)437-1711	PANDHER, PARAMJIT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$1,807,551 \$1,807,491 \$0	05/03/22 06/02/22 11/07/22	100% 97%
04-ALA-580-1.5/0 04-0K6504 SNHG-000C-(535)E --()		IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS. INSTALL CONCRETE BARRIER AT SHIELD	HOSELEY CORPORATION 96F PIER ADMIN BUILDING SUITE SAN FRANCISCO CA 94124 (415)404-8997	TU, YANNAING 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6181	\$2,703,765 \$2,745,688 \$0	12/23/21 01/20/22 12/23/22 02/06/23	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 35
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-26.2/26.2 04-2Y8604		ALA 580&680 VAR LOC , INCL EDEN CANYON & SHERDIAN, SUNOL GRADE - SLIPOUTS SLIDE AND SLIPOUT REPAIR ALONG WB 580 EDEN	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT, OAKLAND 94621	PARAMJIT,PANDHER 5675-B GIBRALTAR DR., PLEASANTON, CA (510)867-6694	\$1,080,000 \$0 \$0	01/03/23 02/08/23 04/30/23	0% 0%
20.20.201 130							
04-ALA-580-30.8/46.5 04-3J0504 ACIM-5801-(981)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADELINE STREET UNDERCROSSING IN OAKLAND TO 0.3 MILE WEST OF ROUTE INSTALL AND UPGRADE TRANSPORTATION	TENNYSON ELECTRIC, INC. 7275 NATIONAL DRIVE; LIVERMORE CA 94550 (925)606-1038	ZHANG, RUI 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6031	\$6,167,393 \$5,865,227 \$134,297	03/26/21 04/16/21 02/23/23	98% 95%
04-ALA-580-45.4/45.8 04-2K7904 ACNH-000C-(533)E --()		IN ALAMEDA AND SOLANO COUNTIES AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	BARTEL, DAVID 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-6755	\$1,449,349 \$1,070,087 \$34,060	09/28/21 10/22/21 08/01/25	30% 74%
04-ALA-580-/0 04-4J9404 ACIM-X001-(666)E --()		IN ALAMEDA COUNTY ON ROUTES 580 AND 205 FROM THE ALAMEDA/SAN JOAQUIN COUNTY LINE TO 0.7 MILE WEST OF GREENVILLE ROAD IN THE CITY HIGHWAY WORKER SAFETY IMPROVEMENTS.	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT., BLDG B #400; CONCORD CA 94520 (925)687-6666	DAVINDER SINGH 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-7169	\$1,465,639 \$0 \$0	11/03/22 12/01/22 06/06/23	0% 0%
04-ALA-680-2.1/M2.1 04-0Q6804 ACST-ER -(31T)0 --()		ALAMEDA COUNTY IN FREMONT AT MISSION BOULEVARD (680/262) SEPARATION REPLACE EMBANKMENT SLOPE WITH ROCK SLOPE P	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	DIKE, EDDIE 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)250-5611	\$1,165,947 \$0 \$0	01/31/23 02/16/23 12/12/23	0% 0%
04-ALA-680-11.0/21.9 04-0Q30U4 ACIM-6801-(990) --()		IN ALAMED AND CONTRA COSTA COUNTIES AT SUNOL AND IN SAN RAMON FROM KOOPMANN ROAD UNDERCROSSING TO 0.9 MILE NORTH OF ALCOSTA BOULVA CONSTRUCT EXPRESS LANES AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BUILDING B #400 CONCORD CA 94520 (925)687-6666	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$175,969,550 \$0 \$0	11/23/22 12/13/22 12/02/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 36
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-680-12.4/21.9 04-0J6204 ACIM- 680-(946)E --()		IN AND NEAR PLEASANTON AND DUBLIN, FROM_NORTH OF ROUTE 84 TO ALCOSTA BOULEVARD ROADWAY REHABILITATION.	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$66,689,218 \$20,360,633 \$12,181,659	04/12/22 05/17/22 12/14/23	25% 31%
04-ALA-880-20.9/20.9 04-4J7304 HSIM-8801-(911) --()		IN ALAMEDA COUNTY IN SAN LEANDRO AT WASHINGTON AVENUE RECONSTRUCT RAMPS.	TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	NGUYEN, VERNON 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6119	\$3,215,270 \$3,152,749 \$0	12/24/20 01/21/21 01/31/23	100% 99% OVER RUN
04-ALA-880-22.9/22.9 04-1Y0504		SAN LEANDRO SHOP 4 PAVEMENT REPAIR PAVEMENT REPAIR	ABSL CONSTRUCTION 29393 PACIFIC STREET, HAYWARD CA 94544	ZHANG, RUI 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6031	\$1,235,000 \$1,210,520 \$0	07/01/22 07/22/22 11/30/22	100% 98% OVER RUN
20.20.201 130							
04-ALA-880-30.2/33.6 04-2K8204 ACIM-8801-(912)E --()		IN ALAMEDA COUNTY IN OAKLAND AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF 5TH AVENUE UNDERCROSSING_ TO 550 GREENVILLE ROAD; 0.1 MILE NORTH OF 7TH STRE PAVE NARROW STRIPS AND	FBD VANGUARD CONSTRUCTION, INC. LIVERMORE CA 94550 (925)245-1300	SAFI SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$2,247,934 \$1,796,383 \$23,022	11/05/21 12/07/21 04/28/23	90% 79%
04-ALA-880-30.5/30.5 04-4A8004 HA21		IN ALAMEDA COUNTY, IN OAKLAND, ADJACENT TO 5TH AVE OVERHEAD AT LAKE MERRITT CHANNEL BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST; SANTA CLARA CA 95054 (845)654-4268	CHAHAL HARPAL 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6091	\$5,542,992 \$1,124,220 \$38,000	03/14/22 03/30/22 06/01/23	71% 20%
04-ALA-880-31.2/31.2 04-2Y9504		ALA 880 @MADISON O C -REMOVE DAMAGED CONCRETE AND REPAIR RAIL REMOVE DAMAGED BRIDGE CONCRETE	FBD VANGUARD CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE, CA 94550 (925)245-1300	SAFI, SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$382,000 \$0 \$0	01/09/23 02/13/23 01/12/23 02/11/23	0% 0% COMPLETED
20.20.201 130							

Page 37
02/27/23

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-34.1/34.6 04-2W3404		HOMELESS FENCING IN OAKLAND, ON WOOD STREET DIR'S ORDER EMERGENCY F.A. HOMELESS FENCING	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD SUITE 200 SAN FRANCISCO CA 94124 (415)852-1752	SAEED SAFI 25100 SANTA CLARA STREET, HAYWARD, CA 94544 (510)714-7039	\$2,992,000 \$2,964,817 \$0	05/05/21 06/17/21 12/15/22	100% 99% OVER RUN
20.20.201 130							
04-ALA-880-34.5/35 04-3W9904		IN ALAMEDA COUNTY, AT WOOD STREET REPAIR FIRE-DAMAGED COLUMN, INSTALL BARRIE REPAIR FIRE-DAMAGED COLUMN, INSTALL BARRIE	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD. STE 200, SAN FRANCISCO, CA 94124	SAFI, SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$6,817,000 \$4,206,791 \$0	05/11/22 06/16/22 06/30/23	100% 62% OVER RUN
20.20.201 130							
04-ALA-980-1.1/1.1 04-4K9804		IN OAKLAND, AT THE CALTRANS DISTRICT 4 HEADQUARTERS OFFICE BUILDING, 111 GRAND AVENUE ORDER EMERGENCY F.A. BUILDING ELEVATOR REHAB	SAN FRANCISCO ELEVATOR SERVICES, LLC 6517 SIERRA LANE DUBLIN, CA 94568 (925)829-5400	KAMKAR REZA 5675-B GIBALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$5,611,000 \$0 \$0	10/11/21 12/23/21 06/12/23	0% 0% 0%
20.20.201 130							
04-CC-4-1.0/9 04-3K4404 SNHG-P004-(159)E --()		IN CONTRA COSTA COUNTY FROM EAST HERCULES UNDERPASS TO 0.2 MILE WEST OF PINE STREET OVERCROSSING. INSTALL SAFETY LIGHTING AND APPLY	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	PERVEZ RANDHAWA 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$5,417,303 \$0 \$0	11/30/22 12/23/22 01/04/24	0% 0% 0%
04-CC-4-15.5/28.9 04-3W8704		IN CONTRA COSTA, ALAMEDA, AND SOLANO COUNTIES AT VARIOUS LOCATIONS. REPLACE CAMERAS.	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRVINDALE CA 91706 (626)813-6693	MUKHERJEE RABINDRA 2836 CANWICK INAE BRENTWOOD CA 94513 (510)774-4383	\$815,000 \$763,991 \$44,256	06/17/22 07/29/22 03/06/23	82% 94%
04-CC-4-28.7/31 04-2J0424		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.2 MILE WEST OF HILLCREST AVE OC TO BART PED OC AND FROM 0.2 MILE WEST OF ROUTE 4/160 SEPA REPLACEMENT HIGHWAY PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)899-6841	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$1,757,143 \$1,603,572 \$0	01/18/19 02/11/19 11/22/22	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 38
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-30.8/40.4 04-4J9504		IN AND NEAR ANTIOCH AND BRENTWOOD, FROM 0.4 MILE EAST OF ROUTE 160/4 SEPARATION TO HOFFMAN LANE. CONSTRUCT MAINTENANCE VEHICLE	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT., BLDG B #400; CONCORD CA 94520 (925)687-6666	RABI MUKHERJEE 2836 CANWICK INAE BRENTWOOD CA 94513 (510)774-4383	\$1,257,747 \$427,192 \$427,192	09/22/22 10/19/22 05/19/23	16% 34%
04-CC-4-/0 04-3J1404 SNHG-X013-(036)E --()		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 123, 242, 580, AND 680 AT VARIOUS LOCATIONS. INSTALL APS SYSTEMS AND PEDESTRIAN	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	RABI MUKHERJEE 2836 CANWICK LANE BRENTWOOD CA 94513 (510)774-4383	\$6,199,019 \$0 \$0	11/01/22 11/16/22 01/11/24	0% 0% SUSPENDED
04-CC-24-3.5/3.5 04-4J8404		IN ORINDA, AT ST STEPHENS DRIVE OVERCROSSING NO 28-0111. SEISMIC RETROFIT.	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	PERVEZ RANDHAWA 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$3,497,215 \$122,248 \$122,248	11/28/22 12/13/22 11/22/23	2% 3%
04-CC-80-2.3/2.3 04-2W2704		IN CONTRA COSTA, SANTA CLARA AND ALAMEDA COUNTY ON ROUTE 580 NEAR MACARTHUR CONSTRUCT SIGN STRUCTURES AND INSTALL LEFT	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY, CA 94063	ROBERTO BORJA 1700 S. AMPHLETTE, SAN MATEO, CA 94402 (510)385-7107	\$1,907,500 \$1,460,868 \$0	08/02/21 09/12/21 01/31/23	87% 77%
20.20.201 130							
04-CC-580-.9/1.5 04-2J7204 ACIM-5802-(368)E --()		IN RICHMOND, AT STEGE DRAIN RIDGE NO. 28-0091. BRIDGE REPLACEMENT	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	LUIS MELENDEZ 3401 REGATTA BLVD RICHMOND, CA 94804 (916)708-9615	\$8,705,400 \$7,433,223 \$188,944	02/25/21 03/11/21 08/11/23	100% 84% OVER RUN
04-CC-580-6.1/7.7 04-3G4744		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN REMOVE TRAVELERS, PAINT STRUCTURAL	ALLIED PAINTING, INC. 4 LARWIN ROAD CHERRY HILL, NJ 08034 (856)429-3400	HALALI, BEHZAD 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)867-6107	\$47,644,690 \$41,005,554 \$95,702	01/14/21 02/09/21 08/09/23	81% 86%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 39
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-580-7.3/7.4 04-0Y5304		EB RICHMOND SAN RAFAEL BRIDGE #28- 0100 LOWER DECK FIRE DAMAGE REPAIR DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIR ON RSR BRIDGE	ALLIED PAINTING, INC. 4 LARWIN ROAD CHERRY HILL, NJ 08034 (856)429-3400	HALALI, BEHZAD 3401 REGATTA BLVD., BLDG. A RICHMOND, CA 94804 (510)867-6107	\$823,000 \$820,242 \$0	03/14/22 05/13/22 04/28/23	100% 99% OVER RUN
20.20.201 130							
04-CC-680-1.1/13.7 04-3W5304		CONTRA COSTA COUNTY IN SAN RAMON AND WALNUT CREEK AT VARIOUS LOCATIONS FROM PINE VALLEY ROAD UNDERCROSSING TO LAS TRAMPAS CREEK BR POLYESTER CONCRETE OVERLAY AND GRIND EXIST	MYERS & SONS CONSTRUCTION, LLC 45 MORRIS AVE SACRAMENTO CA 95838		\$3,530,528 \$0 \$0	01/19/23 02/15/23	0% 0%
04-MRN-1-10.7/11 04-0AA484		IN MARIN COUNTY ON ROUTE 1 AT PM 10.7-10.9, NEAR STINSON BEACH, AT 1.3 MILES SOUTH OF PANORAMIC HIGHWAY NORTH JUNCTION FOUR-YEAR PLANT ESTABLISHMENT AS	JOHN SEMSEN LANDSCAPING CO INCSIMPSON, JOHN 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	3401 REGATTA BLVD RICHMOND CA 94804 (510)867-4515	\$510,286 \$264,080 \$5,625	12/08/21 01/13/22 03/19/25	31% 52%
04-MRN-1-22.8/22.8 04-0AA444 ACST-ER31-(004)E --()		IN MARIN COUNTY, NEAR FIVE BROOKS, AT GIACOMINI GULCH BRIDGE MAINTAIN EXISTING PLANTED AREA TO	JOHN SEMSEN LANDSCAPING CO INCSIMPSON, JOHN 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$234,680 \$138,798 \$2,363	12/24/21 01/20/22 03/18/25	32% 59%
04-MRN-101-.2/0 04-4J4204 STER-27F5-(001)E --()		IN MARIN COUNTY NEAR SAUSALITO AT 0.1 MILE SOUTH OF SAUSALITO ROAD UNDERCROSSING INSTALL FLOOD GATES AND MODIFY BOX	MAGGIORA & GHILOTTI, INC. 555 DUBOIS ST. SAN RAFAEL CA 94901 (415)459-8640	RUSSELL, STEVE 756 W. FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	\$868,925 \$820,213 \$5,183	03/29/21 05/27/21 12/01/23	55% 91%
04-MRN-101-4.0/4 04-2W5404		IN MARIN COUNTY IN SAUSALITO AT RICHARDSON BAY BRIDGE REMOVE AC SURFACING AND PLACE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	HABTESELAASSIE, DAWIT 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-6980	\$22,894,967 \$8,349,325 \$0	06/21/22 07/08/22 04/17/23	45% 36%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 40
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-8.4/8.7 04-1A6614		IN MARIN COUNTY, FROM TAMALPIAS DRIVE INTERCHANGE IN CORTE MADERA TO SIR FRANCIS DRAKE BLVD. IN LARKSPUR, IMPROVEMENTS ON SB AND CONSTRUCT MULTIUSE BIKEPATH.	DISNEY CONSTRUCTION, INC. 333 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)754-0001	\$10,585,408 \$10,731,760 \$2,960	11/30/20 12/22/20 11/20/23	78% 99%
04-MRN-101-10.6/10.8 04-4G8204 BINH-Q101-(343) --()		IN SAN RAFAEL, FROM ROUTE 101 NORTHBOUND OFF-RAMP TO 2ND STREET REPLACE BRIDGE.	GORDON & BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	HABTESELAASSIE DAWIT 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-6980	\$13,616,650 \$13,040,220 \$252,467	05/05/20 05/26/20 04/21/23	99% 95%
04-MRN-101-15.6/15.6 04-2K2404		IN MARIN COUNTY IN SAN RAFAEL ON US- 101 AT MILLER CREEK ROAD OC AND IN SONOMA COUNTY IN SANTA ROSA ON US-101 AT TODD ROAD OC AND B REPLACE/UPGRADE BRIDGE RAILS.	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	BRAJNIOFF, LEONARD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (707)249-7557	\$3,408,310 \$2,342,868 \$590,992	05/09/22 06/13/22 03/28/23	65% 69%
04-MRN-101-20.8/27.1 04-264724 CML-6204-(132)N --()		IN MARIN COUNTY IN AND NEAR NOVATO FROM 0.1 MILE SOUTH OF FRANKLIN AVENUE OVERHEAD TO 0.5 MILE SOUTH OF SAN ANTONIO CREEK BRIDGE ROADWAY AND BRIDGE WIDENING FOR HOV	GHILOTTI CONSTRUCTION CO. 2301 KERNER BLVD #E SANTA RAFAEL, CA 94901 (415)256-1525	CHOI GINA 384 BEL MARIN KEYS BLVD. STE 200 NOVATO, CA 94949 (510)385-8178	\$80,032,531 \$13,066,626 \$2,652,048	04/26/22 05/13/22 07/15/25	13% 16%
04-NAP-29-.2/14.6 04-0K0004 ACNH-P029-(151)E --()		IN NAPA COUNTY ALONG S ROUTE 29 AT PM 0.2 TO 14.61 FROM KIMBERLY DRIVE TO SALVADOR AVENUE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$1,204,187 \$1,163,456 \$0	03/17/22 04/08/22 02/28/23	75% 97%
04-NAP-29-5.0/6.7 04-281204 ACNH-X055-(060)E --()		IN NAPA COUNTY AT THE INTERSECTION OF ROUTES 29/12 AND ROUTE 221 INTERSECTION IMPROVEMENTS	GHILOTTI CONSTRUCTION CO. 246 GHILOTTI AVE; SANTA ROSA CA 95407 (707)585-1221	ISADA DARREN 324 CAMPUS LANE STE T FAIRFEILD, CA 94534 (925)250-5595	\$32,659,701 \$9,519,466 \$1,685,966	03/21/22 05/13/22 07/24/24	15% 29%

HE11

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 41
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-29.3/36.9 04-4J3004		IN AND NEAR SAINT HELENA AND CALLISTOGA, FROM YORK CREEK BRIDGE TO 360 SUTTON PL ROUTE 128. PAVEMENT PRESERVATION.	ARGONAUT CONSTRUCTORS SANTA ROSA CA 95405 (707)542-4862	BRAR PARAMDEEP 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (925)260-6460	\$7,916,161 \$8,743,364 \$0	02/16/22 03/16/22 11/03/22	100% 97%
04-NAP-29-42.8/42.9 04-0Y4404		SR 29 IN NAPA PERFORM LANDSLIDE SLOPE REPAIR AND OTHER WORK AS DIRECTED BY THE ENGINEER DIR'S ORDER EMERGENCY F.A. 04A6472 LANDSLIDE & SLOPE REPAIR	PIAZZA CONSTRUCTION PO BOX 573 PENNGROVE CA 94951 (707)876-3410	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (510)224-6309	\$775,000 \$49,125 \$0	03/14/22 06/23/22 03/07/23	33% 6%
20.20.201 130							
04-NAP-121-.5/1 04-4G2104 HSNH-P121-(132)E --()		IN NAPA COUNTY ON STATE ROUTE 121 AT HUICHICA CREEK WIDEN ROADWAY AT HUICHICA CREEK.	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$6,819,544 \$6,723,648 \$44,842	05/19/21 06/10/21 12/28/23	51% 96%
04-NAP-121-18.6/18.6 04-4J2104		NEAR NAPA, AT CAPELL CREEK BRIDGE NO. 21-0064. BRIDGE REHABILITATION.	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	BRAR PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFAIED, CA 94534 (925)260-6460	\$1,224,815 \$1,219,726 \$0	11/02/20 12/09/20 01/13/23	100% 96% OVER RUN
04-NAP-128-20.1/20.4 04-4G84A4		NEAR NAPA, AT CAPELL CREEK BRIDGE NO. 21-0078. ENVIRONMENTAL MITIGATION AND PLANT ESTABLISHMENT FOR REHABILITATE BRIDGE PROJECT EA ENVIRONMENTAL PERMIT MITIGATION &	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	DAVID BARTEL 3401 REGATTA BLVD RICHMOND CA.94804 (510)385-6755	\$445,858 \$0 \$0	11/17/22 11/21/22 03/16/27	0% 0%
04-NAP-128-20.1/20.4 04-4G8404 B1ST-P128-(062)E --()		IN NAPA COUNTY, NEAR CITY OF NAPA AT CAPELL CREEK BRIDGE (BRIDGE NO. 21- 0078). REPLACE BRIDGE	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	ISADA, DARREN 324 CAMPUS LANE STE T FAIRFIELD, CA 94534 (925)250-5595	\$14,839,706 \$14,767,103 \$83,946	02/19/19 03/13/19 02/16/23	100% 99% OVER RUN
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 42
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-0-/0 04-0K0804 SNHG-X085-(064)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL ACCESSIBLE PEDESTRIAN	PTM GENERAL ENGINEERING SERVICES, INC. PO BOX 7745 RIVERSIDE CA 92513 (951)710-1000	HINH, MINH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3785	\$8,026,026 \$849,638 \$376,281	08/24/22 09/12/22 01/24/24	9% 11%
04-SCL-9-4.9/4.9 04-3G6304		SANTA CLARA COUNTY NEAR SARATOGA AT SARATOGA CREEK CIDH PILING, STRUCTURAL STEEL, BRIDGE RAIL	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (424)335-6087	CARIF KHAN 1007 KNOX AVE SAN JOSE CA, 95122 (510)393-9648	\$11,940,925 \$0 \$0	11/08/22 11/23/22 12/31/23	0% 0%
04-SCL-9-5.9/5.9 04-2K2804		IN SANTA CLARA COUNTY, IN SARATOGA, 0.3 MILE NORTH OF PIECE ROAD. INSTALL ROCK SLOPE PROTECTION.	G B A ENGINEERING 18543 YORBA LINDA BLVD # 394; YORBA LINDA CA 92886 (714)423-5566	PATEL, NIM 1007 KNOX AVE SAN JOSE, CA 95122 (408)595-4003	\$468,446 \$452,328 \$0	06/22/22 08/17/22 11/30/22	90% 97%
04-SCL-17-2.8/13.9 04-1J9704 ACNH-P017-(117)E --()		IN AND NEAR LOS GATOS, CAMPBELL AND SAN JOSE, FROM HEBARD WAY TO ROUTE 280 PAVEMENT REHABILITATION.	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138 (408)574-1400	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 95122 (108)867-6047	\$44,099,896 \$30,721,622 \$1,020,261	04/30/21 05/19/21 02/23/24	44% 69% SUSPENDED
04-SCL-17-5.1/13.3 04-3K3304 BINH-X085-(061)E --()		IN SANTA CLARA COUNTY ON ROUTES 17, 85, 87, 101, 280 AND 680 AT VARIOUS LOCATIONS REPAIR AND REPLACE EXISTING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	NGUYEN, VERNON 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6119	\$3,759,000 \$3,584,222 \$0	05/06/21 06/03/21 12/30/22	94% 95%
04-SCL-25-1.6/0 04-2J7804		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS MITIGATE SUBSTRUCTURE SCOUR AT FOUR	BUGLER CONSTRUCTION INC. 4847 HOPYARD RD; PLEASANTON CA 94588 (925)416-0700	HINH, MINH 1007 KNOX AVE SAN JOSE CA 95122 (408)592-3785	\$3,182,008 \$2,882,671 \$2,800	11/24/21 01/11/22 11/13/24	28% 90%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 43
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-.8/.8 04-4J0304 STER-27F6-(001)E --()		NEAR GILROY AT SARGENT BRIDGE AND OVERHEAD NO. 37-006L PERMANENT RESTORATION OF ROADWAY SETTLEMENT AND SOUTHERN ABUTMENT WINGWALL INJECT FOUNDATION GROUT, CONSTRUCT	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	PHUNG THANH 1007 KNOX AVE SAN JOSE CA 95122 (408)569-0401	\$2,240,585 \$2,121,304 \$0	01/07/22 02/02/22 08/29/23	34% 94%
04-SCL-101-30.7/31.1 04-4J9304 ACNH-Q101-(397)E --()		IN SANTA CLARA COUNTY, IN SAN JOSE FROM 0.3 MILE SOUTH TO 0.1 MILE NORTH OF THE YEREBU BUENA ROAD UC AND 0.1 MILE SOUTH OF EAST R UPGRADE IRRIGATION SYSTEM FOR	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	BALINGIT, JOSE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$1,750,610 \$928,889 \$273,987	09/27/21 10/22/21 04/21/26	20% 53%
04-SCL-101-47.9/47.9 04-0Y9704 20.20.201 130		MOFFET BLVD OVERCROSSING, BRIDGE # 37- 0105 REPAIR BRIDGE DAMAGED BY HIGHLOAD HIT DIR'S ORDER EMERGENCY F.A. REPAIR BRIDGE DAMAGED	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT, BLDG B, STE400 CONCORD, CA 94520 (925)687-6666	KHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA (510)393-9648	\$1,820,000 \$89,158 \$0	05/02/22 07/11/22 06/30/23	3% 5%
04-SCL-101-/4.2 04-0J5604 ACNH-X085-(063)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS BRIDGE RAILING REPLACEMENT AT 5	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE. SACRAMENTO, CA 95838 (916)473-0931	PHUNG, THANH 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)569-0401	\$6,949,404 \$5,322,430 \$100,462	03/29/21 04/15/21 03/29/23	90% 76%
04-SCL-152-11.1/35.2 04-2K8004 ACST-P152-(099)E --()		IN SANTA CLARA COUNTY ON RT. 82 FROM CHURCHILL AVE. TO 0.05 MILE SOUTH OF QUARRY RD. AND ON RT. 152 AT VARIOUS LOCATIONS. REDUCE THE FREQUENCY AND DURATION	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A; VACAVILLE CA 95688 (707)449-3604	PATEL, NIM 1007 KNOX AVE SAN JOSE, CA 95122 (408)595-4003	\$3,164,708 \$0 \$0	08/23/22 09/01/22 10/04/23	0% 0% SUSPENDED
04-SCL-152-/6.2 04-2A2514 HSST-P152-(095)E --()		NEAR GILROY, AT VARIOUS LOCATIONS FROM POLE LINE ROAD TO BURCHELL ROAD. PLANTING AND ENVIRONMENTAL MITIGATION. PLANTING AND ENVIRONMENTAL	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4019	\$1,049,299 \$934,563 \$5,100	11/15/18 12/10/18 10/04/24	69% 89%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 44
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-237-.3/8.7 04-3W5404		IN SANTA CLARA COUNTY ON ROUTE 237 AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	DIGNA DIETRICH 1007 KNOX AVE SAN JOSE, CA 95122 (510)376-8232	\$1,221,000 \$0 \$0	11/02/22 11/28/22 10/31/23	0% 0%
04-SCL-237-7.1/8 04-0K2404 ACNH-P237-(014)E --()		IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.1 MILE EAST OF NORTH FIRST STREET OVERCROSSING TO ZANKER ROAD OVERCORSSING CONSTRUCT AUXILIARY LANE	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BOULEVARD; DUBLIN CA 94568 (925)829-9220	DIETRICH, DIGNA 1007 KNOX AVE. SAN JOSE, CA 95122 (510)376-8232	\$3,658,658 \$0 \$0	11/15/22 12/14/22 03/29/24	0% 0%
04-SCL-280-2.9/2.9 04-0Y5004		IN SAN JOSE, SANTA CLARA COUNTY, NEAR ROUTE 87 REPAIR/REPLACE DAMAGED PUMP DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE DAMAGED PUMP	O.C. JONES & SONS, INC. 1520 FOURTH ST. BERKELEY, CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA 95122 (510)393-9648	\$1,385,000 \$503,188 \$0	01/15/22 03/03/22 12/31/23	13% 36%
20.20.201 130							
04-SCL-280-/L5.4 04-4J9604 ACIM-2801-(153) --()		IN SANTA CLARA COUNTY IN AND NEAR JOSE FROM ROUTE S280-N101/101 SEPARATION TO ROUTE 17/280 SEPARATION. EXTENDED GORE AND STRIPS AREA	SAN FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	NGYUEN HUNG V 1007 KNOX AVE SAN JOSE CA 95122 (510)385-7130	\$3,220,108 \$3,094,408 \$215,649	03/18/22 04/14/22 03/30/23	68% 93%
SHOPP							
04-SCL-680-4.8/5.1 04-3Y0704		SCL-680 NORTH CAPITOL AVE /HOSTETTER REPAIR SLAB SETTLEMENT	CASE PACIFIC CO 2121 ARDMORE ROAD, PASO ROBLES, 93446 (805)237-8851	PATEL, NIM 1007 KNOX AVE, SAN JOSE, CA 95122 (408)595-4003	\$3,353,000 \$0 \$0	01/14/23 02/16/23 04/30/23	0% 0%
20.20.201 130							
04-SF-35-1.3/1.3 04-3K4204 SNHG-P035-(013)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT SKYLINE BOULEVARD AND GREAT HIGHWAY INTERSECTION. INSTALLATION OF TRAFFIC SIGNAL	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; STE 220 SAN JOSE CA 95138 (408)574-1400	ANDREW YAN 585 LINDA MAR BLVD PACIFICA CA 94044 (415)720-4027	\$1,666,933 \$0 \$0	10/11/22 11/28/22 05/02/23	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 45
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-3.8/5 04-2J8024 ACIM-0801-(120)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 16TH STREET TO 4TH STREET BRIDGE PAINTING.	F D THOMAS INC 217 BATEMAN DRIVE; CENTRAL POINT OR 97502 (541)664-3010	KOOS CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (510)715-6644	\$20,783,873 \$14,161,126 \$1,544,362	04/20/21 06/04/21 09/11/24	47% 68%
04-SF-80-5.6/7.6 04-3G4424 HA21		IN THE CITY AND COUNTY OF SAN FRANCISCO AT THE SAN FRANCISCO OAKLAND BAY BRIDGE REPLACE SEISMIC DAMPERS ON SFOBB	CALIFORNIA ENGINEERING CONTRACTORS INC. 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	LARWIN, THOMAS 171 BURMA ROAD, BLDG #4 OAKLAND, CA 94607 (510)867-4545	\$20,159,833 \$18,781,469 \$0	03/22/18 04/17/18 05/01/23	94% 93%
04-SF-80-5.9/7.6 04-4W0104 20.20.201 130		IN SAN FRANCISCO AT THE SFOBB DIR'S ORDER EMERGENCY F.A REPAIR FENDER SYSTEM	THE DUTRA GROUP 2350 KERNER BLVD STE 200 SAN RAFAEL, CA 94901-5595 (415)258-6876	LARWIN, THOMAS 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-4545	\$7,210,000 \$6,237,857 \$0	11/08/21 01/12/22 04/15/23	100% 87% OVER RUN
04-SF-80-7.7/7.7 04-1W0604 20.20.201 130		IN CITY AND COUNTY OF SAN FRANCISCO, AT YERBA BUENA ISLAND REHABILITATE FIRE PROTECTION SYSTEM DIR'S ORDER EMERGENCY F.A. REHABILITATE FIRE PROTECTION SYSTEM	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-1500	LARWIN, THOMAS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-4545	\$15,212,350 \$3,335,292 \$0	02/19/21 04/05/21 03/31/23	100% 22% OVER RUN
04-SF-80-/7.8 04-4W9504 20.20.201 130		SFOBB YERBA BUENA ISLAND DIR S ORDER EMERGENCY F.A. REPLACE FAILED POWER SOURCE	PERRY ELECTRIC INCORPORATED 130 MURWOOD COURT WALNUT CREEK CA 94596 (925)766-2778	WONG DUDLEY 21339 CABOT ROAD HAYWARD CA 94545 (510)385-7628	\$1,708,000 \$828,325 \$0	02/07/22 05/10/22 06/01/23	96% 48%
04-SF-101-.5/M5.2 04-4J9704 ACNH-X075-(049)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS INSTALL VANDALISM-RESISTANT FENCE	HOSELEY CORPORATION 96F PIER ADMIN BLD SUITE 200 SAN FRANCISCO CA 94124 (415)404-8997	YAN, ANDREW 585 LINDA MAR BLVD PACIFICA, CA 94044 (415)720-4027	\$7,287,100 \$880,605 \$525,105	05/27/22 06/27/22 01/25/24	30% 12%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 46
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-2.0/2.8 04-2K1904		IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 AT PALOMA AVE OC, AND IN THE CITY & COUNTY OF SAN FRANCISCO ON ROUTE 101 AT ALEMANY BOU REPLACE BALUSTER RAIL WITH CONCRETE	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD SUITE 120; BURLINGAME CA 94010 (650)259-9545	CHARLES KOOS 585 LINDA MAR BLVD PACIFICA CA 94044 (510)715-6644	\$6,566,927 \$4,377,434 \$612,348	01/31/22 03/01/22 07/25/23	60% 67%
SHOPP							
04-SF-101-4.1/5.1 04-2J8014 ACNH-Q101-(389)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO, FROM 17TH STREET TO SOUTH VAN NESS AVENUE BRIDGE PAINTING	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD; FAIRFIELD CA 94534 (707)639-4414	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)222-7516	\$26,256,730 \$16,679,226 \$774,332	04/02/21 04/16/21 05/31/24	52% 63%
04-SF-101-/4.2 04-4J3904 HSNH-Q101-(379)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ON RTE 101 FROM THE SAN MATEO COUNTY LINE TO THE BAYSHORE VIADUCT COLD PLANE AND OVERLAY AC REPLACE	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$19,531,460 \$19,883,305 \$0	01/29/21 02/18/21 05/31/23	99% 94%
04-SM-1-1.1/1.1 04-0K5704		SAN MATEO COUNTY ABOUT 12 MILES SOUTH GORDON N. BALL, INC. OF PESCADERO AT 0.2 MILE SOUTH OF NEW 333 CAMILLE AVENUE YEARS CREEK ROAD INSTALL SHEET PILE.	ALAMO CA 94507 (925)838-5675	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$829,300 \$77,900 \$77,900	12/02/22 12/22/22 09/30/23	0% 9%
							SUSPENDED
04-SM-1-26.4/32.9 04-0K0704 CSTG-X081-(035)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL ACCESSIBLE PEDESTRIAN	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	INORI, DOUGLAS 1700 SO.AMPHLETTE BLVD.,STE101 SAN MATEO, CA 94402 (650)333-4036	\$5,852,000 \$59,958 \$59,958	10/27/22 11/28/22 02/05/24	8% 1%
04-SM-1-38.1/38.1 04-0Y4804		NEAR GRAY WHALE COVE REPAIR EMBANKMENT, INSTALL DRAINAGE DIR'S ORDER EMERGENCY F.A. REPAIR EMBANKMENT, INSTALL DRAINAGE	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY, CA 94063 (925)819-2960	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$732,000 \$722,847 \$0	03/10/22 04/25/22 12/07/22 01/24/23	100% 100%
							OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 47
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-39.0/39 04-1AA004		IN SAN MATEO COUNTY, NEAR PACIFICA, AT TOM LANTOS (DEVILS SLIDE) TUNNELS DIR'S ORDER EMERGENCY F.A. INSTALL MD VOLT ELECT GENERATOR SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 94621 (510)632-3173	WONG, DUDLEY 21339 CABOT RD HAYWARD, CA 94545 (510)385-7628	\$7,955,435 \$6,155,540 \$0	08/20/19 08/20/19 03/31/23	100% 77% OVER RUN
20.20.201 130							
04-SM-82-19.8/19.8 04-0K6704 ACNH-P082-(031)E --()		IN SM COUNTY, ON RTE 82, IN SOUTH SAN FRANCISCO CITY, 0.1 MILE NORTH OF FRANCISCO DRIVE. CONSTRUCT SOLDIER PILE WALL.	REDGWICK CONSTRUCTION CO 21 HEGENBERGER CT; OAKLAND CA 94621 (510)792-1727	LAM, PETER 1700 S. AMPHLETT BLVD STE 101 SAN MATEO, CA 94402 (510)393-1593	\$1,809,497 \$1,233,973 \$5,418	10/29/21 11/18/21 03/15/23	77% 67%
04-SM-92-14.4/18.8 04-3G4884		IN FOSTER CITY FROM SAN MATEO - HAYWARD BRIDGE TO ALAMEDA COUNTY LINE. PAINT BRIDGE TOWERS AND	CEKRA INC 6214 TOWLES RD WILMINGTON NC 28409 (910)338-3643	ATAKO, KINGSTON 21339 CABOT BLVD HAYWARD CA 94545 (650)222-7529	\$8,692,309 \$1,469,422 \$817,062	09/01/22 10/06/22 07/01/24	11% 17%
04-SM-92-14.4/18.8 04-3G4544		IN ALAMEDA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS REPAIR SPALLED CONCRETE COLUMNS AND	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	ATAKO, KINGSTON 21339 CABOT BLVD HAYWARD. CA 94544 (650)222-7529	\$27,890,921 \$25,871,579 \$72,000	12/31/19 01/14/20 06/07/23	90% 92%
HA21							
04-SM-101-16.5/23 04-3J0624 ACNH-Q101-(388)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM BROADWAY STREET OVERCROSSING TO 0.2 MILE NORTH OF OYSTER POINT BOULEVARD OVERCROSSIN CAPM AND CURB RAMPS UPGRADE	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; BLDG B #400 CONCORD CA 94520 (925)766-2440	DOUGLAS INORI 1700 SOUTH AMPHLETT BLVD SAN MATEO CA 94402 (650)333-4036	\$18,349,900 \$0 \$0	08/24/22 09/12/22 10/10/23	0% 0%
04-SM-114-5.2/5.9 04-0W3604		IN SAN MATEO COUNTY IN MENLO PARK 0.1 MILE SOUTH OF NEWBRIDGE ST TO ROUTE 84 AC RESURFACING	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)385-7107	\$2,033,204 \$1,636,548 \$18,000	06/17/22 07/11/22 01/15/23	88% 80%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 48
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-/7 04-3Q5904		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS. PLACE POLYESTER CONCRETE OVERLAY,	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVENUE; SACRAMENTO CA 95838 (916)283-9950	PETER 1700 S AMPHLETT BLVD SUITE 101 SAN MATEO CA 94404 (510)393-1593	\$1,386,265 \$1,310,032 \$810	06/13/22 07/06/22 04/21/23	86% 94%
04-SOL-12-15.0/20.6 04-1W8504		IN SOLANO COUNTY NEAR RIO VISTA FROM WESTERN RAILWAY MUSEUM TO CURRIE ROAD. COLD PLANE FAILED AC PAVEMENT AND	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	TATUM, JUSTEN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$942,513 \$759,456 \$0	06/27/22 08/01/22 04/28/23	90% 79% SUSPENDED
04-SOL-12-21.2/22.6 04-0J6314		IN SOLANO COUNTY NEAR RIO VISTA FROM MCCLOSKEY ROAD TO 0.1 MILE WEST OF AZEVEDO ROAD ROADWAY RESURFACING AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$2,464,319 \$0 \$0	09/27/22 10/19/22 04/26/24	0% 0%
04-SOL-80-.8/1.6 04-2K8404 ACIM-0802-(374)E --()		IN SOLANO COUNTY IN VALLEJO ON ROUTE 80 FROM 0.2 MILE NORTH OF CARQUINEZ BRIDGE TOLL PLAZA TO 0.3 MILE SOUTH OF MAGAZINE STREET O STRENGTHEN BRIDGE STRUCTURE DUE TO	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$18,933,151 \$10,189,612 \$220,893	03/26/21 04/23/21 04/27/23	89% 54%
04-SOL-80-1.8/4.4 04-0J7104		IN SOLANO COUNTY IN VALLEJO AT VARIOUS LOCATIONS RAISE THE O/C- VERTICAL CLEARANCE	BROSAMER & WALL , INC 1777 OAKLAND BLVD , SUITE 300 WALNUT CREEK CA 94596 (925)395-5207	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$23,961,079 \$23,273,154 \$4,150	03/17/20 04/16/20 11/21/23	67% 97%
04-SOL-80-10.4/30.2 04-4G0804 ACIM-0802-(375)E --()		FROM 0.95 WEST OF RED TOP ROAD UNDERCROSSING TO 0.4 MILE EAST OF LEISURE TOWN ROAD OVERCROSSING CONVERT EXISTING HOV LANE TO EXPRES	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	JUSTEN TATUM 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (510)406-4596	\$143,504,387 \$41,347,639 \$1,617,306	01/18/22 02/02/22 03/26/25	23% 29%
HB4C							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 49
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-12.0/13.1 04-0A5394		IN SOLANO COUNTY. EB. SR-12 (JAMESON CANYON) TO EB. I-80 CONNECTOR CONSTRUCTION EASTBOUND SR 12W TO	KIEWIT INFRASTRUCTURE WEST CO 4650 BUSINESS CENTER DR FAIRFIELD CA 94534 (707)439-7300	LOGRASSO, CASSAUNDRA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)673-3263	\$64,446,877 \$64,615,594 \$0	08/13/20 08/19/20 01/06/23	100% 99%
04-SOL-80-13.9/13.9 04-3G6904 BHIM-080 -(370)E --()		NEAR FAIRFIELD, AT DAN WILSON CREEK BRIDGE NO. 23-0006. REHABILITATE BRIDGE. BRIDGE DECK REPLACEMENT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY,2000 VACAVILLE, CA 95688 (707)455-7033	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$2,861,634 \$2,725,108 \$0	01/11/19 02/05/19 11/10/22	99% 99%
HA21							
04-SOL-80-13.9/14.5 04-4G8734		SOLANO COUNTY IN AND NEAR FAIRFIELD AT DANWILSON CREEK BRIDGE AND AT SUISUN CREEK BRIDGE MAINTAIN EXISTING PLANTED AREAS.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MT. ROAD SONORA CA 95370 (209)743-4911	DAVID BARTEL 3401 REGATTA BLVD RICHMOND CA, 94804 (510)385-6755	\$540,300 \$222,200 \$222,200	11/21/22 01/13/23 04/08/27	0% 41%
04-SOL-80-14.1/15.1 04-4G8724		NEAR FAIRFIELD, AT SUISUN CREEK BRIDGE NO. 23-0007. SCOUR MITIGATION.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$1,266,616 \$1,138,704 \$0	02/22/21 03/11/21 01/06/23	97% 88%
04-SOL-80-34.5/34.5 04-0J6004		IN AND NEAR DIXON AND VACAVILLE, AT MCCUNE CREEK BRIDGE NO. 23-0084 L/R AND HORSE CREEK BRIDGE NO. 23-0077 INSTALL PCC CUT-OFF WALL, INSTALL	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CR STE A RANCHO CORDOVA CA 95742 (916)852-5530	AQUINO NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94533 (707)580-4429	\$2,046,670 \$1,979,265 \$0	03/12/21 04/01/21 12/31/22	87% 95%
04-SON-1-7.1/9.1 04-1W8904		IN SONOMA COUNTY NEAR BODEGA BAY AND JENNER FROM 0.8 MILE NORTH OF BAY HILL RD TO 0.3 MILE NORTH OF DORAN PARK RD AND FROM 0.3 MIL MILL & REPLACE WITH RHMA OVERLAY	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	LA SERNA, FABIO 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (510)496-9271	\$2,876,025 \$2,981,776 \$0	06/15/22 07/19/22 01/11/23	82% 97%

Page 50
02/27/23

Location Contract Fed Aid	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCO's Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-15.0/15.7 04-0A0204		IN SONOMA COUNTY NEAR BODEGA BAY, FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF SCOTTY CREEK CULVERT REALIGN ROADWAY	O.C. JONES & SONS BRIDGEWAY CIVIL CONSTRUCTORS A JOINT VENTURE 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	LA SERNA, FABIO 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (510)496-9271	\$25,141,079 \$22,150,752 \$1,694,550	05/04/21 06/04/21 02/19/24	49% 87%
 HA23							
04-SON-1-26.7/27.1 04-0J3004 ACST-P001-(679)E --()		IN SONOMA COUNTY NEAR JENNER, FROM 0.3 TO 0.7 MILES NORTH OF MYERS GRADE ROAD PERMANENT RESTORATION OF ROADWAY	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	LA SERNA, FABIO 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)496-9271	\$13,218,594 \$3,612,228 \$1,746,112	07/08/22 08/05/22 02/28/25	9% 27%
04-SON-12-15.3/15.3 04-2Y8804		REPLACE DRAINAGE SYSTEM AND APPROACH SLABS AT DUTTON AVE UC REMOVE EXISTING DRAINAGE SYSTEM, INSTALL N	GHILOTTI BROS., INC. 525 JACOBY ST, SAN RAFAEL, CA 94901 (415)454-7011	BAGNIKOFF, LEONARD 4030 OCCIDENTAL, BLDG A, SANTA ROSA, CA 95401 (707)249-7557	\$1,162,000 \$0 \$0	01/11/23 02/17/23 03/31/23	0% 0%
 20.20.201 130							
04-SON-12-25.8/30.8 04-4H0504 ACNH-Q012-(128)E --()		IN AND NEAR SONOMA, AT SONOMA CREEK BRIDGE NO. 20-0027, STUART CREEK BRIDGE NO. 20-0025 AND HOOKER CREEK BRIDGE NO. 20-0030. SCOUR SCOUR MITIGATION	GHILOTTI CONSTRUCTION CO. 2301 KERNER BLVD #E SAN RAFAEL CA 94901 (415)256-1525	BRAJNIKOFF LEONARD 4030 OCCIDENTAL RD UNIT-A SANTA ROSA CA 95401 (707)249-7557	\$8,040,390 \$116,659 \$0	07/29/22 08/17/22 03/28/24	1% 1%
04-SON-101-3.7/7.2 04-2640F4 ACNH-Q101-(353)N --()		IN SONOMA COUNTY, IN PETALUMA FROM ROUTE 101/116 SEPARATION TO 0.4 MILE NORTH OF CORONA ROAD OVERCROSSING. CONSTRUCT HOV LANES INCLUDING SOUND	GHILOTTI CONSTRUCTION CO. 2301 KERNER BLVD #E SAN RAFAEL CA 94901 (415)256-1525	CHOI, GINA 384 BEL MARIN KEYS, SUITE 200 NOVATO, CA 94949 (510)385-8178	\$89,765,495 \$89,066,403 \$138,127	08/08/19 09/17/19 04/04/23	0% 0%
 HB1							
04-SON-101-22.3/23.3 04-1Q8604		IN SONOMA COUNTY IN SANTA ROSA FROM 0.2 MILE SOUTH OF BICENTENNIAL WAY OVERCROSSING TO 0.5 MILE NORTH OF MENDOCINO AVENUE OVCROSS TREE PLANTING	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$560,973 \$480,262 \$2,776	05/28/19 06/20/19 05/03/23	0% 0%
 PLANT EST SATIS							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 51
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-32.8/54.2 04-0J6424		IN AND NEAR WINDSOR, HEALDSBURG, AND CLOVERDALE, FROM OLD REDWOOD HIGHWAY TO 2.0 MILES SOUTH OF MENDOCINO COUNTY LINE. ROADWAY REHABILITATION.	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VALEH, SYD H. 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (510)385-6972	\$56,899,122 \$55,426,209 \$0	12/24/19 01/14/20 08/30/24	51% 95%
04-SON-101-54.2/56.2 04-1W8804		IN SONOMA COUNTY NEAR CLOVERDALE FROM ROUTE 101/128 SEPARATION TO MENDOCINO COUNTY LINE COLD PLANE AND RHMA-G	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD SANTA ROSA, CA 95401 (707)249-7557	\$1,967,741 \$1,832,311 \$4,000	06/22/22 07/11/22 02/28/23	100% 93% OVER RUN
04-SON-116-30.9/31.4 04-4G3804 HSNH-P116-(050)E --()		NEAR COTATI FROM 0.3 MI EAST OF HESSEL ROAD TO 0.1 MI EAST OF BARTLESON ROAD CONSTRUCT BRIDGE, RET WALLS, TRAFF SIGNAL	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-7557	\$5,635,002 \$5,581,099 \$4,613	03/15/19 04/09/19 10/25/23	100% 97%
04-SON-128-24.2/24.7 04-1Q8704		IN SONOMA AND NAPA COUNTIES FROM 0.1 MILE EAST OF BIDWELL CREEK BRIDGE TO 0.7 MILE WEST OF BENNETT LANE AND 0.4 MILE WEST OF KNOXV HIGHWAY PLANTING & TREE REMOVAL	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$654,730 \$509,017 \$4,769	05/21/19 06/05/19 03/30/23	0% 0% PLANT EST SATIS
04-VAR-0-/0 04-2K1704 ACNH-X001-(669)E --()		ALAMEDA COUNTY AT VARIOUS LOCATIONS AND DANNON SLOUGH SOUTHBOUND ONRAMP CONSTRUCT PVMT, JT SEAL, BARRIER, CL RAILI	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6083	\$7,918,079 \$0 \$0	01/03/23 01/18/23 03/14/24	0% 0% 0%
04-VAR-61-19.0/21 04-4K4004 HSNH-X001-(670)E --()		ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL RADAR SPEED FEEDBACK SIGN SYSTEMS	MIKE BROWN ELECTRIC CO. 561-A MERCANTILE DRIVE COTATI CA 94931 (707)792-8100	VINAY CHAMPANERIA 3875 BREAKWATER AVENUE HAYWARD CA 94545 (510)385-7081	\$1,392,386 \$0 \$0	12/23/22 01/11/23 10/11/23	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 52
02/27/23

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-80-17.2/19.2 04-2K8104 ACST-X095-(035)E --()		SOLANO COUNTY AT VARIOUS LOCATIONS INSTALL FENCE AND GATES.	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688 (707)449-3604	TRAN, QUANG 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (151)077-3849	\$3,770,913 \$1,352,485 \$591,196	10/06/22 11/09/22 05/10/23	39% 36%

Totals:	Authorized Final Amt:	<u>\$1,688,377,844</u>	Completed to Date:	<u>\$888,338,440</u>	Work This Month:	<u>\$37,831,700</u>
---------	-----------------------	------------------------	--------------------	----------------------	------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 53
02/27/23

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-.1/2.7 05-1P8804		3 CULVERTS ON HYW 1 @ SLO PM 71.49,MON PM 0.11 AND 2.72. REPLACE CULVERTS,RESTORE THSITES, PROVIDE TRAFFIC CONTROL DIRS EFA 05A251 REPLACE CULVERTS & RESTORE THE SITE	S. CHAVES CONSTRUCTION,INC 11545 LOS OSOS VALLEY RD C-3 SAN LUIS OBISPO, CA 93405	TALLONE, MATTHEW 3230 RIVERSIDE AVE 130 PASO ROBLES, CA 93446 (805)550-0734	\$373,000 \$309,889 \$0	09/15/22 10/20/22 02/07/23	80% 83%
20.20.201 130							
05-MON-1-10.4/10.4 05-1P0704		MONTEREY CNTY-REMOVE SLIDE MATERIAL,RESTOREROCKFALL PROTECTION SYS. CLEAR MUD/DEBRIS CATCHMENTS. REPLACE FUEL PUMPAWNINGS DIRS EFA REMOVE SLIDE MATERIAL,RESTORE ROCKFALL PRO	PAPICH CONSTRUCTION COMPANY INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$1,285,000 \$890,644 \$0	12/14/21 01/31/22 07/01/22	100% 69% OVER RUN
20.20.201 130							
05-MON-1-21.0/65.7 05-1Q2304		INJECT POLYURETHANE FOAM. INSTALL SHOTCRETAP. CLEAN CULVERTS, INLETS & OUTLETS. INSTALL RSP. TRENCH PAVING. TEMP TRAFFIC DIRS EFA REPAIR CULVERTS/DRAINAGE DAMAGED BY WAVES	S. CHAVES CONSTRUCTION INC 11545 LOS OSOS VALLEY RD C-3 SAN LUIS OBISPO, CA 93405	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$373,000 \$62,208 \$0	10/28/22 11/10/22 02/02/23	20% 17%
20.20.201 130							
05-MON-1-21.0/76 05-1Q0504		CLEAN SLOPE CATCHMENT. REPAIR ROCKFALL NETTING. REPAIR SINKHOLE. LINE CULVERTS. PROVIDE TEMP TRAFFIC CONTROL DIRS EFA 05A2545 CLEAN SLOPE CATCHMENT, REPAIR ROCKFALL NET	S. CHAVES CONSTRUCTION INC 11545 LOS OSOS VALLEY RD C-3 SAN LUIS OBISPO, CA 93405	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$785,000 \$201,392 \$0	11/16/22 12/28/22 02/16/23	50% 26%
20.20.201 130							
05-MON-1-44.5/44.5 05-1M4604 STER-39AC-(004)E --()		IN MONTEREY COUNTY NEAR BIG SUR AT 1.0 MILES SOUTH OF PFEIFFER CANYON BRIDGE CONSTRUCT SOLDIER PILE WALL AND	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$1,513,792 \$1,001,610 \$0	03/02/22 06/01/22 03/08/23	71% 66%
HA23							
05-MON-1-63.0/63 05-1H4604		IN MONTEREY COUNTY ABOUT 11.3 MILES SOUTH OF CARMEL AT GARRAPATA CREEK BRIDGE ELECTROCHEMICAL CHLORIDE EXTRACTION	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$6,543,949 \$4,002,690 \$0	07/07/21 07/20/21 10/23/23	60% 61%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 54
02/27/23

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-64.4/64.4 05-1K7004		IN MONTEREY COUNTY NEAR CARMEL BY THE AMERICAN CIVIL CONSTRUCTORS SEA AT GRANITE CANYON BRIDGE ELECTROCHEMICAL CHLORIDE EXTRACTION	WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$4,677,793 \$4,531,887 \$0	04/05/21 04/30/21 02/22/23	94% 95% SUSPENDED
HM							
05-MON-1-73.3/73.3 05-1P4504		REPLACE CULVERT, RESTORE ROADWAY. PERFORM OTHER SUPPORTING WORK. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA 05A2456 REPLACE CULVERT, RESTORE ROADWAY	GORDON N. BALL, INC 333 CAMILLE AVE ALAMO, CA 94507	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$373,000 \$327,491 \$0	03/17/22 05/10/22 12/30/22	20% 88%
20.20.201 130							
05-MON-1-80.3/0 05-1M3904		IN MONTEREY, SAN BENITO AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	NASH MUNES 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,716,924 \$1,487,281 \$0	03/16/21 04/01/21 06/20/23	90% 84%
HM							
05-MON-1-96.4/96.6 05-1P3904		IN MONTEREY COUNTY IN MOSS LANDING ON HWY1NEAR THE POWER PLANT. REPAIR EROSION, STABILIZE SHEET PILE WALL. TRAFFIC CONTROLDIRS EFA REPAIR EROSION, STABILIZE SHEET PILE WALL	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$735,000 \$207,697 \$0	07/14/22 08/15/22 12/20/22	20% 28%
20.20.201 130							
05-MON-68-.5/.8 05-1H2204		IN MONTEREY COUNTY IN PACIFIC GROVE FROM 17 MILE DRIVE TO CONGRESS AVENUE PROVIDE ACCESSIBLE PATHWAY	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	TYLER LAVERING 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (831)262-6572	\$654,321 \$516,828 \$0	06/01/22 06/29/22 04/05/24	100% 78% OVER RUN
05-MON-68-1.1/4.2 05-1H0004		IN AND NEAR PACIFIC GROVE, FROM FOREST AVE TO RTE 1 (PM1.1/4.26) UPGRADE AMERICANS WITH DISABILITIES	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)262-6572	\$5,750,209 \$3,604,153 \$0	10/26/21 11/24/21 03/15/23	58% 63%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 55
02/27/23

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-68-2.8/3.1 05-1J4604 HSNH-P068-(779)E --() HB1		IN MONTEREY COUNTY FROM 0.5 MILE EAST GRANITE ROCK COMPANY OF SFB MORSE DRIVE TO SCENIC DRIVE OVERCROSSING AND AT 0.3 MILE EAST OF SKYLINE FOREST DRIVE COLD PLANE, PLACE HMA&RHMA,	5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	LAVERING, TYLER 1529 HWY 68 MONTEREY, CA (805)540-9841	\$2,349,242 \$32,142 \$0	10/05/22 11/18/22 11/16/23	6% 1%
05-MON-68-3.5/3.5 05-1P6304		MON CNTY IN MONTEREY ON HOLMAN HWY NEAR SKYLINE FOREST. BACKFIL/PAVE SINKHOLE REPLACE CULVERT,RESTORE RDWY,TRAFFIC CONT DIRS EFA 0 REPLACE CULVERT,RESTORE RDWY,TRAFFIC CONTR	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138	PANNU, ART 1529 HWY 68 MONTEREY, CA 9940 (805)540-9841	\$373,000 \$160,921 \$0	04/07/22 05/31/22 01/30/23	20% 43%
20.20.201 130							
05-MON-68-20.6/21.4 05-1Q2104		MONTEREY CNTY IN CITY OF SALINAS ON HWY 68BETWEEN ACACIA ST & CALIFORNIA. 12 PARKWOOD DR MODIFY SIGNAL,STRIPING & CURB/GUTTER/SIDEWALK. DIRS EFA MODIFY SIGNAL,STIPING & CURB. TRAFFIC CONT	DARREL VARNI ELECTRIC, INC 12 PARKWOOD DR WATSONVILLE, CA 95076	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)663-8966	\$373,000 \$54,464 \$0	06/03/22 06/23/22 12/30/23	24% 15%
20.20.201 130							
05-MON-101-3.1/5.2 05-1H0204 ACNH-Q101-(378)E --() HA25		IN MONTEREY COUNTY NEAR BRADLEY AT THE CAMP ROBERTS SAFETY ROADSIDE REST INC AREAS INFRASTRUCTURE UPGRADES	NEWTON CONSTRUCTION MANAGEMENT 2436 BROAD ST; SAN LUIS OBISPO CA 93401 (805)544-5583	TLANG, TIM/HURD, ROBERT 3230 RIVERSIDE AVE #130 PASO ROBLES CA 93446 (805)550-4651	\$4,399,555 \$3,676,800 \$0	02/16/21 03/11/21 01/30/23	91% 84%
05-MON-101-36.9/47.7 05-1F75U4 1NHG-Q101-(338)E --() HA22		IN MONTEREY COUNTY, IN AND NEAR KING CITY FROM 0.4 MILES SOUTH OF WILD HORSE ROAD OC TO TEAGUE AVENUE PAVEMENT REHABILITATION, SEISMIC	OHL USA INC 1920 MAIN STREET #310 IRVINE CA 92614 (949)242-4432	LANG, TIM 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446 (805)550-4651	\$86,642,045 \$76,751,769 \$0	01/16/19 02/11/19 03/31/23	100% 89%
05-MON-101-40.7/41.1 05-1Q1004		MONTEREY COUNTY IN KING CITY AT CANAL STREET UNDERCROSSING AND AT BROADWAY STREET UNDERCROSSING PLANTING, IRRIGATION, CONCRETE SLOPE PAVIN	WABO LANDSCAPE & CONSTRUCTION,INC. 726 ALFRED NOBEL DRIVE HERCULES CA CA 94547	RIANDA, ADAM (805)471-2100	\$883,807 \$0 \$0	01/18/23 02/15/23	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 56
02/27/23

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-62.2/62.9 05-0F9704 ANCH-Q101-(401)E --()		IN MONTEREY COUNTY NEAR SOLEDAD FROM GRANITE ROCK COMPANY 0.5 MILE SOUTH TO 0.2 MILE NORTH OF THE NORTH SOLEDAD OVERHEAD NORTH SOLEDAD OH BRIDGE	5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	BRAR, BALJINDER S 8115 PRUNEDALE NORTH RD PRUNEDALE CA 93907 (805)610-8215	\$3,742,605 \$1,887,734 \$165,250	03/17/22 04/08/22 02/27/23	96% 50%
HA21							
05-MON-101-87.3/91.5 05-1C8904 BINH-Q101-(342)E --()		ON ROUTE 101 IN MONTEREY COUNTY IN THE CITY OF SALINAS BETWEEN EAST MARKET STREET OVERCROSSING AND 0.3 MILES SOUTH OF RUSSELL/ESPI ROADWAY REHABILITATION	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138 (408)574-1400	TYLER LAVERING 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)262-6572	\$40,029,520 \$39,572,480 \$0	12/13/18 01/07/19 12/31/22	100% 99% OVER RUN
HA22							
05-MON-101-87.4/87.8 05-1H0504 HSNH-Q101-(405)E --()		IN AND NEAR SALINAS FROM 0.1 MILE NORTH OF E. MARKET STREET TO 0.1 MILE SOUTH OF SHERWOOD DRIVE OC ROADWAY AND RETAINING WALL	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET; WATSONVILLE CA 95076 (831)763-6100	BRAR, BALJINDER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)610-8215	\$5,024,289 \$655,760 \$0	08/16/22 09/02/22 07/17/23	4% 13%
HB1							
05-MON-101-91.3/98.8 05-1H6904 ACNH-Q101-(411)E --()		MONTEREY COUNTY AT AND NEAR PRUNEDALE AND SALINAS FROM 0.3 MILE NORTH OF BORONDA ROAD OVERCROSSING TO 0.4 MILE NORTH OF CRAZY HORS PLACE RHMA, INSTALL CONCRETE BARRIER AND D	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD. DUBLIN CA 94568	NASH MUNES 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$32,998,998 \$0 \$0	12/27/22 02/09/23	0% 0%
05-MON-101-95.2/0 05-1P6404		IN MONTEREY/SAN BENITO COUNTIES @ VARIOUS LOCATIONS. REPLACE CULVERTS,REMOVE EUCALYPTUS TREES, RESTORE EMBANKMENT DIRS EFA 05A2483	TOP TIER GRADING, LLC 8305 PRUNEDALE NORTH RD 155 SALINAS, CA 93907	MUNES, NASH 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8966	\$373,000 \$180,610 \$0	05/09/22 06/28/22 10/31/22	38% 48%
20.20.201 130		REPLACE CULVERTS, REMOVE TREES, REPAIR EMB					
05-MON-156-1.4/2 05-0A0904		ON ROUTE 156 IN MONTEREY COUNTY BETWEEN THE ROUTE 183/156 SEPARATION (PM R1.1) AND CASTROVILLE BOULEVARD (PM R2.1) REPLACE BRIDGE RAILING	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	DAVID HOPPER 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (805)319-0940	\$5,847,110 \$1,863,330 \$0	12/14/21 01/06/22 07/05/23	37% 32%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 57
02/27/23

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-218-.2/L.9 05-1H2304		IN MONTEREY COUNTY IN SEASIDE FROM DEL MONTE BLVD TO FREMONT BLVD ADA COMPLIANT PEDESTRIAN ACCESS	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300		\$1,421,820 \$0 \$0	11/08/22 01/06/23	0% 0%
HB71							
05-SB-1-19.3/20.6 05-1H0104		IN SANTA BARBARA COUNTY IN LOMPOC ON ROUTE 246 FROM 0.3 MILE WEST OF V STREET TO WEST JUNCTION ROUTE 1/246 AND ON ROUTE 1 FROM WE PAVEMENT PRESERVATION	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LANE SANTA BARBARA CA 93111 (805)964-9951	BALLENTINE, DAVID 270 E. HWY, SUITE 202 BUELLTON, CA 93427 (805)748-1087	\$8,164,079 \$1,563,288 \$0	06/21/22 08/05/22 08/09/23	21% 19%
HA22							
05-SB-1-/0 05-1P0204		SB CNTY, HWYS 1,101,217,225,246 @ VAR LANDSCAPE SUPPORT SERVICES INCMURDOCK, KEVIN LOCSGRADING & INSTALL HARDENED FENCES 12610 SATICOY ST SOUTH & GATES.SLOPE PAVING AND TRAFFIC CONTROL DIRS EFA 05A2 GRADING & INSTALL HARDENED FENCE & GATES	35 S LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6762		\$7,385,000 \$2,291,405 \$0	03/07/22 04/22/22 05/08/23	64% 31%
20.20.201 130							
05-SB-101-1.4/4.8 05-0N71Y4		SANTA BARBARA COUNTY IN CARPENTERIA FROM 0.2 MILE SOUTH OF BAILARD AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SOUTH PADARO LANE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA, CA 93111 (805)331-2649	JONES, DAVID 3561 FOOTHILL ROAD CARPINTERIA, CA 93013 (805)748-3132	\$3,034,275 \$980,573 \$148,283	05/23/22 05/23/22 12/31/25	51% 32%
05-SB-101-2.2/3.3 05-448214		IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF CARPINTERIA CREEK BRIDGE TO FRANKLIN CREEK BRIDGE MITIGATION PLANTING	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	JONES,DAVID PO BOX 996 CARPINTERIA, CA 93014 (805)748-5218	\$2,541,056 \$2,413,282 \$0	09/20/19 10/04/19 06/18/24	0% 0%
05-SB-101-4.0/4.8 05-1G4104		IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA FROM 0.2 MILE NORTH OF SANTA MONICA CREEK BRIDGE TO 0.5 MILE SOUTH OF SOUTH PARARO CONSTRUCT BIKE PATH FROM SANDPOINTE DR TO	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LN SANTA BARBARA CA 93111	CAI, LUOBao 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (619)347-3088	\$11,622,367 \$7,609,058 \$0	09/02/22 09/02/22 06/07/23	44% 65%

PLANT EST
SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 58
02/27/23

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-4.4/7.7 05-0N72U4		IN SANTA BARBARA COUNTY, IN AND NEAR CARPINTERIA AND AT SUMMERLAND FROM 0.9 MILE SOUTH OF SOUTH PADARO LANE UNDERCROSSING TO 0.6 CONSTRUCT HOV LANES AND	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TAYLOR MERLO P.O. BOX 996 CARPINTERIA CA (805)722-8935	\$153,619,691 \$84,339,834 \$0	06/05/21 06/05/21 11/21/24	46% 52%
05-SB-101-7.3/9.6 05-0N73U4		IN SANTA BARBARA COUNTY, IN AND NEAR SUMMERLAND FROM 0.2 MILES NORTH OF PADARO LANE OVERCROSSING TO SAN YSIDRO CREEK BRIDGE. CONSTRUCT HOV LANES AND	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478 (831)768-4002	TRISTAN GEBHART P.O. BOX 996 CARPINTERIA, CA 93013 (805)440-3057	\$103,476,988 \$87,603,791 \$0	10/22/20 10/22/20 10/16/23	74% 85%
05-SB-101-10.0/10.5 05-1K03U4		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.1 MILE SOUTH OF SAN YSIDRO ROAD OVERCROSSING TO 0.1 MILE NORTH OF OLIVE MILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA CA 93111	JASON KLINE/TAYLOR MERLO 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)722-8935	\$13,936,108 \$155,905 \$0	11/29/22 11/29/22 01/26/24	2% 1%
05-SB-101-11.0/11 05-1E0404 ACNH-Q101-(391)E --()		IN SANTA BARBARA COUNTY AT BUTTERFLY LANE PEDESTRIAN UNDERCROSSING ADA COMPLIANCE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	KEVIN MURDOCK 35 S LA PATERA LANE SUITE E GOLETA, CA 93117 (805)441-8439	\$3,361,472 \$3,244,066 \$0	09/01/21 09/24/21 07/12/23	65% 96%
HB71							
05-SB-101-12.3/13.2 05-1K3804		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM SYCAMORE CREEK BRIDGE TO 0.2 MILE SOUTH OF GARDEN STREET UNDERCROSSING REHABILITATE LANDSCAPE PLANTING AND	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	JONES, DAVID PO BOX 996 CARPINTERIA, CA 93013 (805)748-5218	\$922,963 \$786,367 \$0	04/05/22 04/26/22 09/16/25	18% 85%
HA25							
05-SB-101-33.8/44.8 05-1P0504		SB CNTY NEAR GAVIOTA FROM EL CAPITAN PARK UNDERCROSSING TO BECKSTAD OVERCROSSING. REPAIR CULVERT,FILL VOID,RESTORE RDWY DIRS EFA REPAIR CULVERT JOINT, RESTORE ROADWAY	JOHN MADONNA CONSTRUCTION CO INC P.O. BOX 5310 SAN LUIS OBISPO, CA 93403 (805)543-7751	BALLENTINE, DAVID 270 EAST HWY 246 UNIT 203 #12 BUELLTON, CA 93427 (805)748-1087	\$7,585,000 \$5,768,660 \$0	10/21/21 12/29/21 10/30/22	100% 76%
20.20.201 130							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 59
02/27/23

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-46.6/47.1 05-1E0104 CSTG-Q101-(362)E --()		IN SANTA BARBARA COUNTY NEAR AT THE GAVIOTA SAFETY ROADSIDE REST AREA WASTEWATER SYSTEM UPGRADE	GAVIOTA SPECIALTY CONSTRUCTION, INC. 645 CLARION CT; SAN LUIS OBISPO CA 93401 (805)543-1706	KEVIN MURDOCK 35S LAPATERA LANE GOLETA CA 93117 (805)441-8439	\$5,484,982 \$5,485,775 \$0	12/16/20 01/14/21 01/30/23	100% 100%
HA25							
05-SB-101-55.9/56.2 05-1F79A4		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD BRIDGE RAIL UPGRADE	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO CA 93403 (805)546-8288	BALLENTINE, DAVID 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,441,692 \$12,108 \$0	09/13/22 10/06/22 12/16/23	2% 0%
HA21							
05-SB-101-55.9/56.2 05-1F7904		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BALLENTINE, DAVID 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,895,831 \$956,780 \$0	08/20/20 09/21/20 07/01/22	27% 16%
HA21							
05-SB-101-70.6/71.2 05-1F5004 ACST-X083-(019)E --()		ON ROUTE 101, FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF ROUTE 101/135 SEPARATION AND ON ROUTE 135 AT ROUTE 101/135 SEPARATION. REPLACE BRIDGES	CALPORTLAND CONSTRUCTION 1625 E. DONOVAN ROAD; SANTA MARIA CA 93454 (805)345-3581	PETERSEN, THOMAS 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)441-7943	\$11,089,164 \$9,587,117 \$0	11/17/20 12/15/20 03/20/23	31% 86%
HA21							
05-SB-135-10.6/17.6 05-1H9604 HSNH-P135-(010)E --()		IN SANTA BARBARA COUNTY IN SANTA MARIA FROM UNION VALLEY PARKWAY TO PREISKER LANE AT VARIOUS LOCATIONS MODIFY SIGNALS, CONSTRUCT CURB	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LANE SANTA BARBARA CA 93111 (805)964-9951	STIMSON, PATRICK (805)748-6733	\$19,395,995 \$0 \$0	10/31/22 11/28/22	0% 0%
HB1							
05-SB-154-21.3/0 05-1H6304		IN SANTA BARBARA COUNTY NEAR LAKE CACHUMA AT 0.31 MILE WEST OF PARADISE ROAD. CULVERT INVERT PAVING WITH FISH	TAYLOR JANE CONSTRUCTION LP 131 W DANA ST, STE A & C NIPOMO CA 93444 (805)723-5129	KEVIN MURDOCK 35S LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)441-8439	\$926,171 \$527,710 \$0	03/15/21 04/13/21 12/29/23	32% 65%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 60
02/27/23

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-154-22.9/23.2 05-1C4204 ACST-S154-(001)E --() HA21		IN SANTA BARBARA COUNTY ABOUT 9 MILES NORTH OF SANTA BARBARA FROM 1.4 MILES SOUTH OF PARADISE ROAD TO 0.2 MILE NORTH OF STAGECOAC INFRASTRUCTURE MAINTENANCE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD; FAIRFIELD CA 94534 (707)639-4414	KEVIN MURDOCK 35 S LAPATERA LANE GOLETA, CA 93117 (805)441-8439	\$7,476,321 \$6,706,067 \$0	11/25/20 12/15/20 05/24/23	54% 99%
05-SB-154-31.8/32.1 05-1H4504		IN SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM PRIMAVERA ROAD UNDERCROSSING TO LA COLINA ROAD UNDERCROSSING SUBSTRUCTURE REHABILITATION/ BRIDGE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	JEFFERY FINN 35 S LA PATERA LANE GOLETA, CA 93117 (510)388-9367	\$5,134,915 \$4,003,751 \$0	11/22/21 12/09/21 02/02/23	43% 77%
05-SB-217-.9/1.4 05-1C3604 ACNH-P217-(003)E --() HA21		SANTA BARBARA COUNTY NEAR GOLETA FROM 0.2 MILE EAST OF GOLETA SLOUGH BRIDGE TO 0.4 MILE EAST OF SAN JOSE CREEK BRIDGE REPLACE BRIDGE.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660		\$26,134,015 \$0 \$0	01/31/23 02/21/23	0% 0%
05-SB-246-32.8/33.2 05-1P5394		ON ROUTE 246 IN SANTA BARBARA COUNTY FROM CUESTA ROAD TO EDISON STREET INSTALL BEAUTIFICATION,	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	JONES, DAVID 3651 FOOTHILL ROAD. CARPINTERA, CA 93013 (805)748-3132	\$1,205,082 \$689,032 \$0	06/15/22 07/29/22 11/04/25	8% 57%
05-SBT-25-54.0/0 05-1J4804 SNHG-P025-(033) --() HB1		NEAR HOLLISTER, AT THE INTERSECTION OF ROUTE 25 AND ROUTE 156 CONSTRUCT ROUNDABOUT	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$10,029,737 \$2,028,686 \$0	11/18/21 12/16/21 09/08/23	14% 20%
05-SBT-156-3.0/8.2 05-344904 ACNH-P156-(024) IPL6-205 -(29) --() HE13		ON STATE ROUTE 156 IN SAN BENITO COUNTY, IN AND NEAR SAN JUAN BAUTISTA FROM THE ALAMEDA ST TO 0.2 MI EAST OF FOURTH STREET/BUSINE WIDEN 2 TO 4 LANES SAN JAUN	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	NASH MUNES 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$71,264,683 \$5,561,542 \$0	06/10/22 06/29/22 08/14/24	8% 8%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 61
02/27/23

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-13.3/0 05-1H4804		IN SANTA CRUZ COUNTY IN CAPITOLA AT SOQUEL CREEK BRIDGE BRIDGE PREVENTATIVE MAINTENANCE -	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET; WATSONVILLE CA 95076 (831)763-6100	PATRICK DUSSELL 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,068,416 \$0 \$0	05/26/22 07/11/22	0% 0%
HA21							
05-SCR-1-13.6/14.9 05-0C7324 ACNH-P001-(675)E --()		41ST AVENUE TO SOQUEL AVENUE AUXILIARY LANES (NEAR THE CITY OF SANTA CRUZ AND CAPITOLA, FROM 41ST AVENUE TO SOQUEL AVENUE. CONSTRUCT AUXILIARY LANES AND	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET; WATSONVILLE CA 95076 (831)763-6100	MUNES, NASH (ACTING) 140 DUBOIS STREET SUITE E SANTA CRUZ CA 95060 (805)441-6931	\$28,994,749 \$315,907 \$315,907	10/14/22 11/16/22 04/20/24	1% 1%
05-SCR-1-30.0/37.5 05-1P5604		SANTA CRUZ COUNTY NEAR DAVENPORT FROM 0.1 MILE SOUTH OF DAVENPORT LANDING ROAD TO SAN MATEO COUNTY LINE OVERLAY WITH RUBBERIZED HOT MIX ASPHALT -	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420	MUNES, NASH (ACTING) (831)441-6931	\$3,654,321 \$0 \$0	01/05/23 01/26/23	0% 0%
05-SCR-1-31.9/35.7 05-0J2004		ON ROUTE 1 IN SANTA CRUZ COUNTY NEAR SERAFIX ENGINEERING DAVENPORT AT VARIOUS LOCATIONS FROM 0.3 MI NORTH OF SCOTT CREEK TO 0.4 MI 7 CROW CANYON COURT SUITE 250 NORTH OF SWANTON R REPLACE CULVERTS	CONTRACTORS, INC 7 CROW CANYON COURT SUITE 250 SAN RAMON CA 94583 (925)552-8253	FARSHAD KESHAVARZI 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$6,264,435 \$5,521,588 \$180,394	03/10/22 03/22/22 06/20/24	27% 88%
HA42							
05-SCR-1-/0 05-1N4404		IN SANTA CRUZ & MONTEREY COUNITIES AT 18 VARIOUS LOCATIONS. CLEARING EMCAMPMENTS REPAIR DAMAGES TO SHS, FENCE,GATES ETC. DIRS EFA CLEAR EMCAMPMENTS, REPAIR DAMAGES	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE, CA 95661	NGUYEN, IAN 140 DUBOIS ST STE 300 SANTA CRUZ, CA 95060 (831)427-4706	\$7,985,000 \$2,096,824 \$0	02/11/22 05/03/22 04/20/23	55% 26%
20.20.201 130							
05-SCR-1-/0 05-1N0304		IN SCR, MON, SLO & SB COUNTIES ON VARIOUS ROUTES PROVIDE ELECTRICAL REPAIRS, TRAFFICCONTROL AND PERFORM OTHER SUPPORTING WORK.DIRS ELECTRICAL REPAIRS AND TRAFFIC CONTROL	DARREL VARNI ELECTRIC, INC 12 PARKWOOD DRIVE WATSONVILLE, CA 95076	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)455-5466	\$318,000 \$278,852 \$0	05/17/21 07/09/21 04/30/22 02/09/23	63% 88% COMPLETED
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 62
02/27/23

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-1/0 05-1M3304 SSTG-000C-(539)E --()		IN SANTA CRUZ AND SAN BENITO COUNTIES AT VARIOUS LOCATIONS INSTALL CENTERLINE AND EDGE LINE	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE; RANCHO CORDOVA CA 95742 (916)635-5175	IAN NGUYEN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,977,555 \$0 \$0	05/23/22 06/14/22	0% 0%
HB1							
05-SCR-9-1.0/0 05-1K1204 STER-31SD-(004)E --()		IN SANTA CRUZ COUNTY AT 0.5 MILE NORTH OF VERNON STREET AND AT 0.8 MILE SOUTH OF GLENGARRY ROAD CONSTRUCT SIDE-HILL VIADUCT,	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	FARSHAD KESHAVARZI 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)235-3120	\$6,954,072 \$0 \$0	12/07/22 12/27/22	0% 0%
HA23							
05-SCR-9-13.9/13.9 05-1P3504		SANTA CRUZ COUNTY ON STATE ROUNTE 9 RETRIEVE STORM DRAIN TRACTOR, REPLACE CULVERT, TEMPORARY TRAFFIC CONTROL DIRS EFA 05A2413 RETRIEVE STORM DRAIN, REPLACE CULVERT	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE, CA 95661	NGUYEN, IAN 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$318,000 \$322,147 \$0	12/28/21 03/02/22 04/20/23	100% 99% OVER RUN
20.20.201 130							
05-SCR-9-20.0/20 05-1K1304 STER-31TP-(004) --()		ON ROUTE 9 IN SANTA CRUZ COUNTY NEAR BOULDER CREEK ABOUT 1.1 MILE SOUTH OF JUNCTION 236 / 9 SOLDIER PILE TIEBACK RETAINING WALL	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	PATRICK DUSSELL 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$2,809,841 \$2,417,341 \$0	05/17/21 06/17/21 06/20/23	66% 85%
HA23							
05-SCR-17-1.1/1.4 05-0Q6014		IN SANTA CRUZ COUNTY, NEAR SANTA CRUZ FROM 0.3 MI NORTH PASATIEMPO DRIVE OVERCROSSING TO BEULAH PARK UNDERCROSSING. PROPOSED LANDSCAPE SPLIT FROM	JOHN SEMSEN LANDSCAPING CO INCS 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$321,775 \$319,501 \$0	08/30/19 10/04/19 01/30/23 01/31/23	100% 100% COMPLETED
05-SCR-17-8.2/0 05-1K0704 STER-31SA-(004)E --()		IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY AT 0.5 MILES SOUTH OF SUGARLOAF ROAD CONSTRUCT ROCK FENCE / BARRIER AT	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	NGUYEN, IAN 140 DUBOIS STREET SUITE E SANTA CRUZ CA 95060 (805)748-6095	\$1,889,742 \$0 \$0	10/07/22 12/02/22	0% 0%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 63
02/27/23

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-17-9.1/9.9 05-1G2604		ON ROUTE 17 NEAR SCOTTS VALLEY FROM 0.6 MILES SOUTH OF LAUREL ROAD TO 0.25 MILES NORTH OF LAUREL ROAD PA&ED, PS&E AND R/W ONLY____ WILDLIFE CROSSING	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	FARSHAD KESHAVARZI 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$5,631,466 \$4,922,400 \$0	08/11/21 09/02/21 04/20/23	44% 87%
HB34							
05-SCR-152-1.9/2 05-1F6204		IN SANTA CRUZ COUNTY, EAST OF WATSONVILLE 0.1 MILE EAST OF BEVERLY DRIVE TO HOLOHAN/COLLEGE ROAD CONSTRUCT ACCESSIBLE PATHWAY,	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	DAVID HOPPER 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (805)319-1940	\$1,337,862 \$0 \$0	11/29/22 12/22/22	0% 0%
HB71							
05-SCR-236-5.4/0 05-1M4504 ACST-ER -(39B)0 --()		SANTA CRUZ COUNTY NEAR BOULDER CREEK AT 1.1 MILES NORTH OF BOULDER CREEK BRIDGE RETAINING WALL, PAVEMENT, DRAINAGE & PERMA	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	FARSHAD KESHAVARZI 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)235-3120	\$1,500,628 \$0 \$0	01/18/23 02/16/23	0% 0%
HA23							
05-SLO-1-10.0/16.8 05-1G9804 ACNH-S001-(661)E --()		SAN LUIS OBISPO COUNTY FROM GRACIA WAY AT OCEANO TO ROUTE 1/101 SEPARATION IN PISMO BEACH. RHMA (GAP GRADED), RETAINING WALL, CURB RA	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456	REED, ALBERT (ACTING) (559)977-4632	\$12,014,921 \$0 \$0	12/19/22 01/20/23	0% 0%
HA22							
05-SLO-1-12.6/12.7 05-1Q0604		SLO CNTY ROUTE 001 BRIDGE 49-12. REPAIR SEISMIC DAMPER BLOCK & VOID. RESTORE ASPHTCONCRETE SHOULDER. INSTALL UE DETERMENT DIRS EFA REPAIR SEISMIC DAMPER BLOCK ON BRIDGE	SOUZA ENGINEERING CONTRACTING,INC. DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403 (805)549-3406	REED, ALBERT 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$685,000 \$0 \$0	12/13/22 02/15/23 02/28/23	0% 0%
20.20.201 130							
05-SLO-1-32.6/0 05-0L7214		IN SAN LUIS OBISPO COUNTY IN MORRO BAY AT TORO CREEK BRIDGE REPLACE BRIDGE	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401 (805)546-8288	SILVA, RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$6,121,209 \$5,132,956 \$0	03/08/21 04/01/21 05/11/23	63% 83%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 64
02/27/23

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-34.5/0 05-0L7224		IN SAN LUIS OBISPO COUNTY NEAR MORRO BAY AT OLD CREEK BRIDGE REPLACE BRIDGE	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	SILVA, RICK 775 ARLINGTON STREET CAMBRIA, CA 93428 (805)471-2102	\$8,693,093 \$6,768,723 \$1,094,324	10/13/21 11/18/21 07/14/23	60% 78% SUSPENDED
HA21							
05-SLO-1-62.5/62.5 05-1P0304		ELEPHANT SEAL CULVERT 1. FIX LINE CULVERT.RESTORE STATE PARKS TRAIL. PROVIDE TRAFFICCONTROL. PERFORM OTHER SUPPORTING WORK. DIRS E REPAIRE LINE CULVERT,RESTORE PARK TRAIL	WHITAKER CONSTRUCTION GROUP INC 2752 CONCRETE COURT PASO ROBLES, CA 93446	LANG, TIM/TALLONE, MATT 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-4651	\$535,000 \$454,105 \$0	08/02/21 10/07/21 09/16/22 02/08/23	83% 85% SUSPENDED
20.20.201 130							
05-SLO-1-/0 05-1N4504		SLO/SB COUNTIES ON RTE 1,41,101 &135 @ VARLOCATIONS,GRADING TO RESTORE SITES INSTALLFENCING,GATES,SLOPE PAVING, HARDSCAPE DIRS EFA GRADING TO RESTORE SITES,FENCING,GATES	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	PETERSEN, THOMAS 2053 PREISKER LANE, STE E SANTA MARIA, CA 93454 (805)441-7943	\$6,785,000 \$2,141,645 \$0	03/07/22 04/14/22 05/08/23	58% 32%
20.20.201 130							
05-SLO-1-/0 05-1Q3304		IN SLO CNTY ON ROUTE 1 & 101 @ VAR SITES. INSTALL & MODIFY INLETS. CLEAN SCUPPERS, RESTORE SLOPE, GRIND/PAVE SHOULDER & LANESDIRS INSTALL & MODIFY INLETS	SOUZA ENGINEERING CONTRACTING INC DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403	IMAN, HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)743-2342	\$373,000 \$0 \$0	12/19/22 12/19/22 03/10/23	0% 0%
20.20.201 130							
05-SLO-41-3.1/3.1 05-1K7204 ACST-S041-(601)E --()		SAN LUIS OBISPO COUNTY NEAR MORRO BAY AT 3.1 MILES NORTH OF ROUTE 1/41 SEPARATION CONSTRUCT SOLDIER PILE RETAINING WALL.	SOUZA ENGINEERING CONTRACTING,INC. D.B.A. SOUZA CONSTRUCTION, INC. 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	TALLONE, MATTHEW 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-0734	\$1,721,157 \$988,181 \$0	06/30/22 07/29/22 05/16/24	24% 57%
HA23							
05-SLO-46-4.8/5.2 05-1P4004		IN SLO COUNTY ON HWY 46, INSTALL HILFICKERBASKETS. RESTORE SLOPE, STRUCTUAL SECTION.INSTALL EROSION CONTROL.TRAFFIC CONTROL DIRS E INSTALL HILFICKER BASKETS,RESTORE SLOPE	SOUZA ENGINEERING CONTRACTING INC DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403	TALLONE, MATTHEW 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$885,000 \$894,691 \$0	07/29/22 08/19/22 12/31/22	82% 99%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 65
02/27/23

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-46-6.9/6.9 05-1N3904		SLO/SB COUNTIES @ VARIOUS LOCATIONS. REPAIR/REPLACE GUARDRAIL. PROVIDE TRAFFIC CONTROL. PERFORM OTHER SUPPORTING WORK DIRS EFA 05A REPAIR/REPLACE GUARDRAIL	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING, CA 96003	LANG, TIM/TALLONE, MATT 3230 RIVERSIDE AVE 130 PASO ROBLES, CA 93446 (805)550-4651	\$318,000 \$304,558 \$0	05/28/21 07/06/21 09/01/22	15% 96%
20.20.201 130							
05-SLO-46-49.7/54.7 05-3307A4 ACNH-P046-(062)E --()		SAN LUIS OBISPO COUNTY NEAR SHANDON FROM 0.2 MILE EAST OF SHANDON SAFETY ROADSIDE REST AREA TO 0.1 MILE WEST OF DAVIS ROAD CONVERT TO A 4 LANE EXPRESSWAY	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)204-4759	NORRIS, AMY 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)550-1306	\$117,660,177 \$49,576,934 \$0	02/16/22 02/16/22 05/24/24	34% 42%
HE13							
05-SLO-58-3.1/0 05-0L7234		IN SAN LUIS OBISPO COUNTY ON HWY 58 NEAR SANTA MARGARITA AT TROUT CREEK BRIDGE REPLACE BRIDGE	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE RD SAN LUIS OBISPO CA 93401 (805)546-8288	PETERSEN, THOMAS 2053 PRESIKER LANE, STE E SANTA MARIA, CA 93454 (805)922-1611	\$4,686,573 \$4,714,026 \$0	06/25/20 07/17/20 06/30/23	43% 98%
HA21							
05-SLO-101-28.9/28.9 05-1N8204		SLO CNTY @ MARSH ST UNDERCROSSING. REMOVE VEGETATION,REPAIR/RESTORE/RETROFIT IRRIGATION, INSTALL MULCH AS VEGETATION. DIRS EFA 05A REMOVE VEGETATION RETROFIT IRRIGATION	KCI ENVIRONMENTAL, INC PO BOX 3307 SAN LUIS OBISPO, CA 93403	TALLONE, MATTHEW 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-0734	\$373,000 \$184,624 \$0	04/25/22 05/25/22 09/30/22	72% 49%
20.20.201 130							
05-SLO-101-55.4/58.4 05-1H3604		IN SAN LUIS OBISPO COUNTY FROM 0.2 MILE NORTH OF THE SOUTH PASO ROBLES OVERHEAD TO 0.4 MILE SOUTH OF THE NORTH PASO ROBLES OVERHEA UPGRADE IRRIGATION TO RECYCLED	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	LANG, TIM/TALLONE, MATTHEW 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-4651	\$445,203 \$424,907 \$0	03/26/21 05/07/21 04/07/22 02/10/23	0% 0% PLANT EST SATIS
HA22							
05-SLO-101-/0 05-1G9604 HSNH-000C-(531)E --()		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS CPS/APS/CONCRETE	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL; ARROYO GRANDE CA 93420 (805)489-4216	KEVIN MURDOCK 35 S LA PATERA LANE, STE E GOLETA, CA 93117 (805)441-8439	\$449,244 \$430,496 \$0	10/04/21 10/22/21 02/16/23	99% 95%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 66
02/27/23

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-166-16.0/21 05-1N7004		IN SAN LUIS OBISPO COUNTY, ABOUT 8 MILES EAST OF SANTA MARIA, FROM 0.5 MILE WEST OF HUASNA RIVER BRIDGE TO 1.9 MILES WEST OF CUYAM PARTIAL DEPTH RECYCLING, OVERLAY	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	PETERSEN, THOMAS 2053 PREISKER LANE, STE.E SANTA MARIA, CA 93454 (805)441-7943	\$5,425,314 \$5,026,398 \$0	04/22/22 05/12/22 03/01/23 02/17/23 OVER RUN	100% 92%
HM1							
05-VAR-101-70.5/71.6 05-1M7404 SSTG-000C-(546)E --()		SANTA BARBARA AND SAN LUIS OBISPO COUNTIESAT VARIOUS LOCATIONS INSTALL RUMBLE STRIPS AND UPGRADE STRIPING	CAL STRIPE, INC. 2040 E. STEEL RD COLTON CA 92324	LANG, TIM (805)550-4651	\$2,099,999 \$0 \$0	12/05/22 12/29/22	0% 0%
HB1							

Totals:	Authorized Final Amt:	<u>\$934,663,316</u>	Completed to Date:	<u>\$467,531,383</u>	Work This Month:	<u>\$1,904,157</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 67
02/27/23

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0Y4904 SSTG-000C-(537)E --()		IN FRESNO, KERN, KINGS, MADERA, MARIPOSA AND TULARE COUNTIES AT VARIOUS LOCATIONS CURVE WARNING SIGNS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	MARK MENGONI 3240 N.MILLBROOK FRESNO, CA 93726 (559)259-4877	\$6,073,454 \$1,774,823 \$559,079	01/27/22 02/23/22 08/01/23	51% 29%
HB1							
06-FRE-0-/0 06-0W1804		IN FRESNO, KERN, KINGS, MADERA AND TULARE COUNTIES AT VARIOUS REPAIR TMS DETECTION AND METERING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	FERNANDO DE ALBA 3240 N. MILLBROOK AVE FRESNO, CA. 93726 (559)288-8603	\$3,537,000 \$3,320,772 \$17,292	06/14/21 07/07/21 03/23/23	90% 94%
HB4N							
06-FRE-5-7.9/0 06-1E2104		IN FRESNO COUNTY AT ROUTE 5 AT THE ARROYO PASAJERO BRIDGE REPLACE JOINT SEALS AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441		\$674,271 \$0 \$0	09/13/22 09/30/22	0% 0%
06-FRE-5-37.2/48.8 06-0X2704 ACIM-0055-(157)E --()		IN FRESNO COUNTY FROM 1.9 MI NORTH OF THREE ROCKS ROAD UC TO 0.2 MI SOUTH OF PANOCHE ROAD OC PAVEMENT PRESERVATION (MULTI-ASSET	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$26,840,846 \$21,860,407 \$955,881	05/11/22 06/09/22 07/14/23	58% 81%
HA22							
06-FRE-5-44.4/45.4 06-0S8304 ACIM- 005-(155)E --()		IN FRESNO COUNTY FROM 1.2 MI NORTH OF HUDSON AVE. OVERCROSSING TO 0.4 MI SOUTH OF MANNING AVE. OVERCROSSING BRIDGE REPLACEMENT AT TUMEY GULCH	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240N MILLBROOK FRESNO, CA 93726 (559)341-3377	\$11,765,388 \$5,447,737 \$404,678	05/26/22 06/16/22 12/13/23	32% 46%
HA22							
06-FRE-41-20.0/33.3 06-0V7804 ACNH-X019-(032)E --()		IN FRESNO COUNTY ON ROUTE 41 PM R20.00/33.37, ROUTE 99 PM 19.36/ 22.0, ROUTE 168 PM R0.2/R9.7, AND ROUTE 180 PM R58.55/R59.85 INSTALL FIBER OPTIC SYSTEM	ALDRIDGE ELECTRIC, INC. 844 E. ROCKLAND ROAD; LIBERTYVILLE IL 60048 (847)276-1127	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4877	\$11,071,828 \$5,039,875 \$0	11/05/21 12/02/21 03/10/23	99% 46%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 68
02/27/23

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-21.1/0 06-1E1904		AND SR 168S (BR 42-0341R) REPLACE JOINT SEALS AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441		\$1,136,001 \$0 \$0	07/21/22 09/02/22	0% 0%
06-FRE-41-23.1/0 06-1A6404		IN FRESNO COUNTY IN FRESNO ON ROUTE 41 AT VENTURA AVENUE VIADUCT AND ON ROUTE 180 AT 180/41 CONNECTOR SEPARATION JOINT AND DECK REHAB	T.P.A. CONSTRUCTION, INC. 2406 CLUBHOUSE DRIVE; ROCKLIN CA 95765 (916)919-1624		\$1,596,857 \$0 \$0	05/20/22 09/28/22	0% 0%
06-FRE-41-27.4/28.5 06-0W1704 ACNH-P041-(602)E --()		IN FRESNO FROM NORTHBOUND ON-RAMP FROM ASHLAN AVE TO NORTHBOUND OFF- RAMP TO SHAW AVE CONSTRUCT AUXILIARY LANE	RNR CONSTRUCTION, INC. 8589 THYS COURT; SACRAMENTO CA 95828 (916)379-0957		\$15,015,203 \$0 \$0	11/08/22 12/21/22	0% 0%
HB4N							
06-FRE-99-4.9/11.6 06-0U4204 ACNH-P099-(666)E --()		IN AND NEAR SELMA FROM 0.1 MI SOUTH OF SECOND STREET UC TO 0.5 MI NORTH OF MERCED STREET UC PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	DONALD HIURA 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-2795	\$62,371,775 \$42,209,130 \$1,254,511	02/25/21 03/18/21 08/02/23	71% 68%
HA22							
06-FRE-99-/0 06-0U2304		IN FRESNO, MADERA AND FRESNO COUNTIES AT VARIOUS LOCATIONS UPGRADE STORMWATER PUMPING PLANTS	KOCH & KOCH INC 16510 SOUTHRIDGE DR PENN VALLEY CA 95946 (530)432-4000	KIMURA, JUSTIN 2750 N. PARKWAY FRESNO, CA 93722 (559)974-5337	\$5,038,700 \$4,988,017 \$0	04/24/20 06/03/20 03/09/23	94% 99%
06-FRE-145-/20.3 06-0Y4204 SSTG-S145-(001)E --()		IN FRESNO COUNTY NEAR FIVE POINTS FROM ROUTE 33/5 SEPARATION TO KAMM AVENUE AND FROM MANNING AVENUE TO CHURCH AVENUE INSTALL CENTERLINE AND SHOULDER	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA. 93726 (559)341-3377	\$1,660,701 \$1,569,910 \$0	12/31/21 01/25/22 02/15/23	83% 93%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 69
02/27/23

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-54.1/56 06-342354		IN AND NEAR FRESNO FROM 0.2 MILE WEST MARINA LANDSCAPE, INC. OF BRAWLEY AVENUE TO TEILMAN AVENUE HIGHWAY PLANTING	3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	DIN DADAWALLA 3240 N. MILLBROOK FRESNO, CA 93726 (559)417-5927	\$5,328,436 \$1,356,769 \$491,786	05/20/22 07/15/22 07/26/23	46% 25%
06-FRE-180-58.8/59.2 06-1C7404 HSNH-P180-(062)E --()		FRESNO COUNTY IN FRESNO AT ROUTE 41/180 CONNECTOR CONSTRUCT CONCRETE BARRIER AND MODIFY RAMP	MIDSTATE BARRIER, INC. 3291 S. HIGHWAY 99 STOCKTON CA 95213		\$775,765 \$0 \$0	10/31/22 11/28/22	0% 0%
06-FRE-180-133.2/134 06-1E5304		IN FRESNO COUNTY, ON STATE ROUTE 180 FROM POST MILE 133.2 TO POST MILE 134.0 NORTH OF BOYDEN CAVERN DIR ORDER EMERGENCY F.A. REPAIR ROADWAY DAMAGE DUE TO ROCK FALL	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706	DEALBA, FERNANDO 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)288-8603	\$372,940 \$0 \$0	04/25/22 05/17/22 05/06/22	0% 0%
20.20.201 130							
06-FRE-198-21.2/22.7 06-1E5604		FRESNO COUNTY IN AND NEAR COALINGA FROM FIRESTONE AVENUE TO ROUTE 33 COLD PLANE EXISTING ASPHALT PAVEMENT AND P	CAL VALLEY CONSTRUCTION 5125 N GATES AVE STE 102 FRESNO CA CA 93722		\$1,389,740 \$0 \$0	01/05/23 01/26/23	0% 0%
06-KER-5-81.7/87 06-0U4704 ACIM-005 -(204)E --()		IN KERN AND KINGS COUNTIES FROM 0.7 MILE SOUTH OF TWISSELMAN ROAD OVERCROSSING TO 0.3 MILE NORTH OF KERN/KINGS COUNTY LINE PAVEMENT REHABILITATION (2R)	PAPICH CONSTRUCTION COMPANY, INC 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	DADAWALLA, DIN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$41,713,127 \$40,122,178 \$110,611	08/12/20 08/27/20 02/21/23	100% 95%
06-KER-46-29.7/31.9 06-442554 PLUL-6206-(031)N --()		ON STATE ROUTE 46, FROM THE INTERSECTION OF BROWNS MATERIAL ROAD TO 0.3 MILES EAST OF LOST HILLS ROAD. 2-LANE CONVENTIONAL HIGHWAY TO	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$20,240,749 \$14,407,868 \$172,517	01/08/21 02/02/21 09/19/23	61% 71%

HE13

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 70
02/27/23

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-53.4/54.5 06-0W15V4 ACNH-X029-(151)E --()		IN KERN COUNTY IN BAKERSFIELD ON ROUTE 58 FROM SOUTH H STREET OVERCROSSING TO ROUTE 204 AND ON ROUTE 204 FROM ROUTE 58/204 SEPARA ADA UPGRADES	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$6,303,003 \$28,200 \$28,200	10/06/22 10/21/22 11/06/23	18% 0%
06-KER-58-535.0/0 06-1C8904		IN THE CITY OF BAKERSFIELD, KERN COUNTY AT VARIOUS BRIDGE LOCATIONS ON RTE 58, 99 AND 178 SECURE AND REPAIR DAMAGED ENTRY POINTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD, CA 93308	QUIROZ, JOSE 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)513-1469	\$2,535,000 \$776,704 \$776,704	12/06/21 03/13/22 03/01/23	87% 31%
20.20.201 130							
06-KER-65-/0 06-1E0504		IN KERN COUNTY AT VARIOUS LOCATIONS REMOVE, REPLACE AND REPAIR CULVERTS	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$901,810 \$855,820 \$0	04/21/22 05/09/22 11/16/22 01/26/23	100% 94% OVER RUN
HM1							
06-KER-99-10.4/21.2 06-0Q9204 ACNH-P099-(660)E --()		IN AND NEAR BAKERSFIELD FROM 0.4 MI SOUTH OF OLD US-99 OVERCROSSING (S. UNION AVE.) TO 0.1 MI NORTH OF WHITE LANE OVERCROSSING PAVEMENT REHABILITATION AND IMPROVE	GRIFFITH-ATKINSON JV 3050 E. BIRCH STREET; BREA CA 92821 (661)392-6640	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$53,468,189 \$33,143,279 \$1,497,435	12/08/20 12/31/20 08/25/23	54% 62%
06-KER-99-31.1/33 06-1F1204		NB & SB ON ROUTE 99 IN KERN COUNTY FROM PM 31.1 TO PM 33.0 IN BAKERSFIELD DIR EMERGENCY AT FORCE ACCOUNT RAISING PAVEMENT WITH URETEK DEEP INJECT	ENVIRONMENTAL CONCEPTS 27801 HALE CT TEHACHAPI, CA 93561 (661)822-0472	BRAR, AMRIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$1,285,000 \$0 \$0	01/17/23 01/20/23 02/28/23	0% 0%
20.20.201 130							
06-KER-119-.2/.6 06-0X7604 HSST-S119-(021)E --()		ON ROUTE 119 IN TAFT FROM 0.1 MI NORTH OF GARDNER FIELD ROAD. TO 0.5 MI SOUTH OF ASH STREET. LEFT-TURN CHANNELIZATION	GRANITE CONSTRUCTION COMPANY 3005 JAMES RD BAKERSFIELD CA 93308 (831)724-1011		\$1,353,723 \$0 \$0	09/26/22 10/19/22	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 71
02/27/23

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-178-12.6/55.4 06-0X0804		IN KERN COUNTY AT VARIOUS LOCATIONS FROM 1.6 MI. EAST OF RANCHERIA RD. NEAR BAKERSFIELD TO VISTA GRANDE DRIVE NEAR LAKE ISABELLA REPAIR AND REPLACE CULVERTS	GENUINE ENGINEERING INC 13306 INDIAN BOW CIR; CORONA CA 92883 (951)674-5000	TREVER SHIPLEE 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)860-9083	\$3,919,079 \$83,562 \$83,562	09/29/22 11/15/22 11/06/23	28% 2%
06-KER-184-.9/L1.1 06-0V2804 SSTG-P184-(016)E --()		NEAR WEEDPATCH FROM 0.1 MI SOUTH TO 0.1 MI NORTH OF SUNSET BLVD. INTERSECTION IMPROVEMENTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE; BAKERSFIELD CA 93308 (661)392-6640	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,323,834 \$754,998 \$244,601	02/24/22 03/16/22 03/08/23	76% 23%
HB1							
06-KER-204-2.8/0 06-0W9904 HSST-P204-(006)E --()		IN KERN COUNTY IN BAKERSFIELD ON SR- 204 AT 8TH STREET INSTALL HYBRID PEDESTRIAN BEACON	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE; BAKERSFIELD CA 93308 (661)392-6640	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-0538	\$1,155,511 \$1,120,664 \$50,334	05/09/22 05/20/22 02/22/23	100% 95%
HB1							OVER RUN
06-KER-223-15.7/16.3 06-0R1904 CSTG-X029-(150)E L 62-06 0-(2) --()		IN KERN COUNTY NEAR ARVIN AT ROUTE 184/223 INTERSECTION INTERSECTION IMPROVEMENT	GRIFFITH COMPANY ERIC EUCCE JOE ARCHULETA 1128 CARRIER PARKWAY AVE; BAKERSFIELD CA 93308 (661)392-6640	JOSE QUIROZ 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)513-1469	\$5,663,735 \$4,121,562 \$0	01/25/22 02/11/22 03/09/23	75% 70%
HB4N							
06-KIN-5-/0 06-0T0204		IN FRESNO AND KINGS COUNTIES AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	MADCO ELECTRIC, INC. 2135 E. FRONT ST.; SELMA CA 93662 (559)896-5637	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$994,800 \$878,260 \$212,920	09/16/21 11/23/21 03/03/23	87% 88%
06-KIN-198-7.4/9.4 06-1C5204		IN KIN CO IN & NEAR LEMOORE FROM 1.5 MI W OF RTE 41/198 SEPARATION TO 0.1 MI W OF 19TH AVE OC & FROM 0.1 MI E OF 14TH AVE UC TO 0. COLD PLANE AC PVMT AND PLACE RHMA	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	DIN DADAWALLA 3240 N. MILLBROOK FRESNO, CA. 93726 (559)417-5927	\$6,301,269 \$5,618,685 \$0	04/19/22 05/12/22 02/24/23	96% 89%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 72
02/27/23

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-10.5/14.8 06-0Y9304		ON KINGS 198 AT VARIOUS LOCATIONS ON 3 BRIDGES COLUMN REHAB	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST CHATHSWORTH CA 91311 (818)700-0304	ROCHA, GERARDO 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (209)470-8819	\$1,596,444 \$1,595,234 \$2,892	05/25/21 06/22/21 03/18/23	99% 99%
HM1							
06-MAD-41-6.3/9.2 06-0R2104 ACNH-P041-(603)E --()		MADERA COUNTY NEAR MADERA FROM 0.1 MILE NORTH OF AVENUE 15 TO 2.2 MILES NORTH OF FRIANT MADERA CANAL BRIDGE REMOVE ASPHALT PAVEMENT, REPLACE WITH HMA,	CAL VALLEY CONSTRUCTION 5125 N GATES AVE STE 102 FRESNO CA CA 93722		\$13,593,625 \$0 \$0	01/18/23 02/15/23	0% 0%
HA22							
06-MAD-41-9.2/11.7 06-1C4304		IN MADERA COUNTY ON ROUTE 41 FROM ROUTE 145 TO 0.3 MILE NORTH OF ROAD 208 AND ON ROUTE 99 FROM SAN JOAQUIN RIVER BR TO 0.5 MILE N	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	MIGUEL, PEDRO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)355-7868	\$2,752,023 \$2,478,106 \$0	04/07/22 05/20/22 01/26/23	97% 90%
06-MAD-99-6.9/7.6 06-0V1204 ACNH-P099-(671)E --()		IN MADERA COUNTY ABOUT 2 MI. SOUTH OF MADERA FROM 0.3 MI SOUTH OF COTTONWOOD CREEK TO AVENUE 12 OVERCROSSING. REPLACE 3 BRIDGES; BR. NO. 41-0065	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	SHAW, VICTOR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)960-9920	\$22,211,329 \$748,500 \$0	06/22/22 07/20/22 07/31/24	0% 3%
HA21							
06-MAD-99-24.8/0 06-1E2004		IN MADERA CO ON SR 99 (BR 41-0044L) AND SR 152 (BR 41-0011R) REPLACE BRIDGE SEALS AND	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD.; SAN FERNANDO CA 91340 (818)898-2300		\$1,008,486 \$30,629 \$0	08/04/22 09/14/22 12/14/22	25% 3%
06-TUL-0-/0 06-0U3004 ACNH-000C-(514)E --()		IN KINGS AND TULARE COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS WIRE THEFT RESTORATION	STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE; CHINO CA 91214 (909)591-0000	HUERTA JAVIER 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$10,862,913 \$10,782,341 \$290,030	03/17/20 04/08/20 02/23/23	100% 97%
HA23							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 73
02/27/23

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-63-8.8/L9.2 06-0W3904		IN TULARE COUNTY IN VISALIA ON ROUTE 198 FROM CONYER STREET OVERCROSSING TO WATSON STREET AND ON ROUTE 63 FROM WILLIS STREET TO C	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	HAIDAR HADDADIN 8530 W ROOSEVELT AVE VISALIA CA93291 (559)326-4851	\$788,002 \$649,625 \$98,218	05/31/22 06/29/22 03/07/23	50% 80%
HB4N		CONSTRUCT OPERATIONAL IMPROVEMENTS					
06-TUL-65-6.9/10 06-1A9804		IN TULARE COUNTY AT VARIOUS LOCATIONS PME MED CHIP SEAL	NORTHWEST PAVING, INC 8115 SECLUDED VALLEY DRIVE; REDDING CA 96001 (530)246-4388	MIKE GARRETT 8530 W ROOSEVELT VISALIA CA 93291 (661)303-4187	\$2,287,310 \$1,971,532 \$0	04/29/21 05/27/21 12/20/22	95% 85%
06-TUL-99-22.3/0 06-0U7704 ACNH-P099-(670)E --()		NEAR TIPTON AT THE PHILIP S.RAINE SAFETY ROADSIDE REST AREA SEWER, WATER AND IRRIGATION	TSI ENGINEERING INC 4600 ROSEVILLE ROAD; NORTH HIGHLANDS CA 95660 (916)571-5731	HAIDAR HADDADIN ARE 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)326-4851	\$6,537,674 \$3,836,727 \$161,502	12/28/21 01/25/22 04/05/23	84% 59%
06-TUL-99-26.3/27.6 06-0U8804 ILDL-6206-(033)0 --()		TULARE COUNTY IN TULARE FROM 0.9 MILE NORTH OF AVENUE 200 OVERCROSSING TO PAIGE ROAD OVERCROSSING CONSTRUCT INTERCHANGE.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342		\$45,538,438 \$0 \$0	01/23/23 02/17/23	0% 0%
06-TUL-99-30.6/35.2 06-360244 ACNH-P099-(665)E --()		ON ROUTE 99 IN TULARE COUNTY NEAR TULARE FROM PROSPERITY AVE TO 1.2 MILES SOUTH OF AVENUE 280 OVERCROSSING (BR NO. 46-0195) 4F TO 6F	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	HUERTA JAVIER 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$50,849,638 \$22,532,833 \$1,761,080	04/26/21 06/11/21 03/17/23	63% 44%
HE13							
06-TUL-99-/0 06-1C8804		IN TULARE ALONG ROUTE 99 & 198 AT VARIOUS LOCATIONS SECURE & REPAIR DAMAGED ENT POINTS BRIDGE	CALIFORNIA COMMERCIAL FENCE 2390 ALLUVIAL AVE CLOVIS, CA 93611 (559)575-8204	HAIDAR HADDADIN ARE 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)326-4851	\$2,690,000 \$2,097,477 \$75,689	12/06/21 02/25/22 03/22/23	88% 78%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 74
02/27/23

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-137-16.5/16.6 06-0T3504 ACNH-P137-(010)E --()		IN TULARE AT ROUTE 137/99 SEPARATION RAMP INTERSECTIONS INSTALL SIGNALS NB & SB; WIDEN N/B	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	HAIDAR HADDADIN ARE 8530 W ROOSEVELT VISALIA CA 93291 (559)326-4851	\$2,283,311 \$2,162,145 \$50,340	06/25/21 07/15/21 02/23/23	39% 95%
06-TUL-190-34.7/39.4 06-0H1404 HA22		IN TULARE COUNTY NEAR SPRINGVILLE AT VARIOUS LOCATIONS FROM 2.4 MILES EAST OF THE BALCH PARK ROAD TO 0.6 MILE WEST OF THE WISHON D REPLACE, RELINE CULVERTS.	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	JAVIER HUERTA 8530 W ROOSEVELT VISALIA CA 93291 (559)286-7590	\$1,787,900 \$1,511,636 \$0	02/11/22 04/01/22 10/12/22 01/24/23	100% 100% COMPLETED
06-TUL-245-1.4/1.4 06-0U2804 ACST-S245-(001)E --()		IN TULARE COUNTY ON STATE ROUTE 245 NEAR WOODLAKE AT YOKOHL CREEK AND AT KAWEAH RIVER BRIDGE REPLACEMENT	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660 (916)334-1221	HAIDAR HADDADIN ARE 8530 W ROOSEVELT VISALIA CA 93291 (559)326-4851	\$10,488,376 \$9,015,069 \$640,756	01/03/22 02/11/22 06/21/23	60% 86%
HA21							

Totals:	Authorized Final Amt:	<u>\$479,083,202</u>	Completed to Date:	<u>\$248,891,071</u>	Work This Month:	<u>\$9,940,616</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 75
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-KER-5-.6/1.2 07-333204		IN KERN COUNTY, AT THE TEJON SAFETY ROADSIDE REST AREA (SRRA) INSTALL PILOT STAND-ALONE,	GENUINE ENGINEERING INC 13306 INDIAN BOW CIR; CORONA CA 92883 (951)674-5000	KHAN, MOHAMMAD Z. 25061 W. AVENUE STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$2,204,482 \$2,187,460 \$0	09/08/21 10/01/21 02/06/23 02/07/23	100% 100% COMPLETED
HA22							
07-LA-1-4.8/6.6 07-352004		IN LONG BEACH, FROM STANLEY AVENUE TO CEDAR AVENUE (5.761), AND AT CEDAR AVE (6.591) UPGRADE TRAFFIC SIGNALS AND ADA	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	TON, THANG 18000 STUDEBAKER RD., STE 360 CERRITOS, CA 90703 (310)261-8467	\$2,469,069 \$0 \$0	11/07/22 11/21/22 07/03/24	0% 0%
07-LA-1-11.2/11.2 07-359704 HSNH-P001-(684) --()		IN THE CITY OF LOS ANGELES, IN THE NEIGHBORHOOD OF WILMINGTON, AT THE INTERSECTION OF WILMINGTON BOULEVARD INSTALL PROTECTED LEFT TURN, MODIFY	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	NGUYEN, KHANH-VAN (213)798-5950	\$977,148 \$0 \$0	11/18/22 12/01/22	0% 0%
HB1							
07-LA-1-18.9/19.9 07-359604 SNHG-P001-(678)E --()		IN LOS ANGELES COUNTY IN CITY OF REDONDO BEACH AT INTERSECTIONS OF KNOB HILL AVENUE AND DIAMOND STREET INSTALL PROTECTED LEFT TURN, MODIFY	COMET ELECTRIC, INC. 21625 PRAIRIE STREET; CHATSWORTH CA 91311 (818)262-9922	HERRERA, EDGAR 18730 SOUTH WILIMINGTON AVE COMPTON CA 90220 (310)345-6267	\$1,016,892 \$896,795 \$184,792	12/28/21 02/04/22 03/31/23	98% 87%
HB1							
07-LA-1-32.7/32.7 07-359504 HSNH-P001-(687)E --()		IN LOS ANGELES COUNTY, IN LOS ANGELES AT CALIFORNIA AVENUE MODIFY EXISTING TRAFFIC SIGNAL	CROSSTOWN ELECTRICAL AND DATA,LEON, DAN INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	 (562)572-5852	\$998,867 \$14,250 \$0	11/01/22 11/18/22 07/13/23	14% 1%
HB1							
07-LA-1-34.5/35.2 07-327204		IN AND NEAR SANTA MONICA, FROM LINCOLN BOULEVARD TO MCCLURE TUNNEL; ALSO ON ROUTE 10 (PM 2.1/18.3), ROUTE 2 (PM R18.7), ROUTE 10 UPGRADE THE EXISTING TRANSPORTATION	DBX, INC. 42024 AVENIDA ALVARADO; TEMECULA CA 92590 (951)296-9909	WANG, PAUL 13230 FIRESTONE BLVD STE E-2 SANTA FE SPRINGS, CA 90760 (562)345-3144	\$12,358,684 \$7,282,415 \$1,044,254	06/16/21 07/08/21 01/24/24	53% 58%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 76
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-43.9/44.4 07-354904 HSNH-P001-(686)0 --()		LOS ANGELES COUNTY IN MALIBU FROM 0.2 PTM GENERAL ENGINEERING MILESOUTH TO 0.3 MILE NORTH OF LAS FLORES CANYON ROAD. UPGRADE SIGNAL POLES, HARDWARE AND INSTALL	5942 ACORN ST. RIVERSIDE CA CA 92509	LEON, DAN (562)572-5852	\$677,077 \$0 \$0	10/19/22 11/09/22	0% 0%
HB1							
07-LA-1-46.9/50.4 07-3W8704 ACST-P001-(669)E --()		IN LOS ANGELES COUNTY, IN AND NEAR MALIBU, FROM MALIBU LAGOON BRIDGE TO SOLSTICE CANYON CREEK SLURRY SEAL DIGOUTS, SLABS	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)808-7976	\$597,433 \$418,537 \$0	06/09/20 07/02/20 10/30/22	91% 33%
HM1							
07-LA-1-48.7/50.6 07-4V0104 SNHG-P001-(672)E --()		IN MALIBU AT MALIBU SEAFOOD FRESH FISH MARKET & PATIO CAFE (25653 CA-1) INSTALL PEDESTRIAN SIGNAL CROSSING, COVINA CA 91723 (909)599-1612	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91723 (909)599-1612	QUACH, BEN 13171 TELFAIR AVE, SUITE 101 SYLMAR, CA 91342 (213)817-0223	\$839,300 \$220,900 \$0	04/12/21 04/30/21 09/12/22 02/23/23	0% 99%
07-LA-1-56.5/56.9 07-291404 ACST-P001-(674)E --()		IN LOS ANGELES COUNTY IN MALIBU FROM GUERNSEY AVE TO TRANCAS CANYON ROAD BRIDGE REPLACEMENT	STACY AND WITBECK, INC. 2800 HARBOR BAY PARKWAY; ALAMEDA CA 94502 (510)748-1870	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$11,624,760 \$5,640,895 \$187,077	02/18/21 03/09/21 09/29/25	14% 48%
HA21							
07-LA-1-469.0/50.4 07-3W87A4		LA COUNTY NEAR CITY OF MALIBU LA-1 REPLACEDAMAGED CONCRETE SLABS,SLURRY SEAL AC PAVETAKEOVER FOR DEFAULTED CONTRACTOR DIR'S EMERGE REPAIR DAMAGED CONCRETE SLABS	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD, SUITE 102 THOUSAND OAKS, CA 91320 (213)808-7976	\$835,000 \$0 \$0	01/30/23 02/03/23 05/31/23	0% 0%
20.80 122.00							
07-LA-2-13.9/14.1 07-2055C4 P21L-6207-(074)E --()		IN THE CITY OF LOS ANGELES, ON GLENDALE BLVD NEAR THE SR-2 SOUTHERN TERMINUS TRANSPORTATION ENHANCEMENT	STANCE CONSTRUCTION COMPANY 5314 MARINER LN; CHINO CA 91710 (626)274-3156	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$621,203 \$582,756 \$800	08/11/21 08/26/21 07/31/23	17% 93%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 77
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-14.2/14.2 07-288304 ACNH-X037-(221)E --()		IN LOS ANGELES COUNTY, IN VARIOUS CITIES ON ROUTES 2, 60, 164 AND 210 AT VARIOUS LOCATIONS TARGET POLLUTANTS (STORM WATER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)308-2033	\$3,239,836 \$3,165,794 \$5,861	03/01/21 04/30/21 08/15/23	69% 96%
HA42							
07-LA-2-18.7/18.7 07-384804		LA-2 PM 18.65, LA-101 PM 7.74/13.88, LA-134 PM 0.51/13.24, LA-170 PM 14.5/19.3, LA-405 PM 39/44.74 CLEAN CA SAFETY ENHANCEMENT	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	TOUTOUNCHIAN, SAM 601 S GLENOAKS #310 BURBANK, CA 91502 (310)345-6201	\$1,752,487 \$1,408,545 \$284,429	07/19/22 08/17/22 03/15/23	70% 80%
07-LA-2-24.4/46 07-0W1204		LOS ANGELES COUNTY IN AND NEAR LA CANADA FLINTRIDGE AND PASADENA FROM ROUTE 2/210 SEPARATION TO 3.3 MILES EAST OF UPPER BIG TUJUNG SLURRY SEAL.	INTERMOUNTAIN SLURRY SEAL, INC. 585 WEST BEACH STREET WATSONVILLE CA 95076	EL JAMAL, JAMAL	\$3,438,070 \$0 \$0	01/20/23 02/15/23	0% 0%
HM1							
07-LA-2-26.4/79.8 07-332504 SSTG-P002-(041)E --()		IN LOS ANGELES COUNTY FROM BAY TREE RD TO BIG PINES HWY INSTALL AND UPGRADE MBGR	DREAMBUILDER CONSTRUCTION CORPTRAN, DANGLONG DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$16,171,597 \$5,086,555 \$0	11/23/21 12/22/21 06/30/24	41% 99%
HB1							
07-LA-2-26.4/79.8 07-3325A4 SSTG-P002-(041)E --()		IN LOS ANGELES COUNTY FROM BAY TREE RD TO BIG PINES HWY INSTALL AND UPGRADE MBGR	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706-1747 (626)960-9502	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$12,108,126 \$413,915 \$0	09/27/22 10/10/22 03/01/24	5% 24% SUSPENDED
HB1							
07-LA-5-1.7/1.7 07-325704		IN SANTA FE SPRINGS AT 14044 FREEWAY SPECTRUM CONSTRUCTION GROUP, DRIVE ADJACENT TO I-5 BETWEEN VALLEY VIEW AVE AND ALONDRA BOULEVARD. CONSTRUCT SOUTHERN REGIONAL	INC. 32 EDELMAN; IRVINE CA 92618 (949)299-1400	FREMPPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (562)345-9865	\$20,303,535 \$19,091,141 \$0	05/07/19 06/07/19 05/18/22	63% 94%
HA11							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 78
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-1.7/1.7 07-3257C4		BUILDING CONSTRUCTION IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AT 14044 FREEWAY DRIVE CONSTRUCT EQUIPMENT SHOP	AWI BUILDERS, INC. 7831 PARAMOUNT BLVD PICO RIVERA CA 90660 (562)948-1133	FREMPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (562)345-9865	\$4,020,474 \$0 \$0	01/18/23 01/26/23	0% 0%
HA11							
07-LA-5-8.2/8.2 07-4V3004		LOS ANGELES COUNTY IN DOWNEY AT ROUTE 5/19SEPARATION UPGRADE TRAFFIC SIGNAL AND LIGHTING.	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA CA 92509	FREMPONG, SAMUEL 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-9865	\$373,000 \$0 \$0	06/16/22 06/30/22 09/22/23	0% 0%
HB4N							
07-LA-5-15.1/22.9 07-333004 ACNH-X037-(230)E --()		IN THE CITY OF LOS ANGELES, FROM CALZONA STREET TO 0.1 MILE SOUTH OF FLETCHER DRIVE; ALSO ON ROUTE 2 AT 0.1 MILE SOUTH OF ROUTE 13 SAFETY, MOBILITY, TSM, ROADSIDE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	WARE, ELIZABETH 13230 FIRESTONE BLVD. STE A2 SANTA FE SPRING, CA 90670 (619)633-0116	\$11,226,915 \$134,040 \$127,040	10/20/22 11/15/22 02/13/24	0% 1%
HB4N							
07-LA-5-17.9/18 07-351804 CIMG-005 -(130)E --()		IN THE CITY OF LOS ANGELES AT INTERSECTION OF I-5 AND CESAR CHAVEZ AVENUE. UPGRADE TRAFFIC SIGNALS AND CURB	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	FARDOUN, MIKE 1041 W BADILLO STE, 112 COVINA, CA 91722 (626)339-1601	\$734,737 \$0 \$0	12/22/21 01/20/22 10/05/23	0% 0%
						SUSPENDED	
07-LA-5-19.7/36 07-324904		IN THE CITY OF LOS ANGELES AT HUMBOLDT STREET, GLENDALE BOULEVARD, AND SHELDON STREET UPGRADE PUMP PLANTS	STACY AND WITBECK, INC. 2800 HARBOR BAY PARKWAY; ALAMEDA CA 94502 (510)748-1870	GURFINKEL, VLADIMIR 601 S. GLENOAKS BLVD #310 BURBANK, CA 91502 (818)333-9876	\$4,807,962 \$0 \$0	04/21/22 06/10/22 06/22/23	0% 0%
HA22							
07-LA-5-29.4/31.6 07-1218W4 IM- 005-(078) --()		IN LOS ANGELES COUNTY IN BURBANK FROM WEST MAGNOLIA BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF BUENA VISTA STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342 (818)362-9200	GURFINKEL, VLADIMIR 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (562)572-5538	\$268,968,150 \$256,654,456 \$91,879	11/29/12 12/20/12 07/01/23	97% 95%
HB5	SWPPP						

Page 79
02/27/23

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-31.8/42.6 07-0W1004		IN LOS ANGELES COUNTY IN LOS ANGELES FROM COHASSET STREET UNDER- CROSSING TO ROXFORD STREET UNDER- CROSSING REPLACE PCC SLABS,GRIND PCC	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	TOUTOUNCHIAN, SAM 601 S. GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (818)333-9876	\$8,295,854 \$259,845 \$0	06/28/22 07/11/22 03/20/22	23% 3%
HM1							
07-LA-5-33.1/39.1 07-384404		LA CO. ROUTE 5 BETWEEN PM 33.1 AND PM 39.1 CLEAN CA BEAUTIFICATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	VENKATARAMAN, KRIS 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$5,042,931 \$45,936 \$45,936	07/06/22 08/25/22 10/20/26	1% 1%
07-LA-5-39.4/44.4 07-319904 ACIM-005 -(030)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5/118 SEPARATION TO BALBOA BOULEVARD OVERCROSSING_ ROADSIDE SAFETY IMPROVEMENTS	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	LAO, ARTURO 9225 CRANFORD AVENUE PACOIMA, CA 91331 (213)718-8036	\$2,582,319 \$2,186,626 \$0	09/14/21 10/05/21 01/20/23	77% 86%
HB34							
07-LA-5-54.4/54.8 07-328804		IN SANTA CLARITA, FROM 0.4 MILE NORTH OF RYE CANYON ROAD TO 1.4 MILES SOUTH OF ROUTE 5/126 INTERCHANGE AT THE NORTHBOUND CASTAIC REPLACE OFFICE STRUCTURE AND	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE.; AZUSA CA 91702 (626)334-5775	KHAN, MOHAMMAD Z 25061 W. AVE STANFORD SUITE 70 VALENCIA, CA 91355 (661)257-0273	\$1,365,677 \$581,351 \$35,250	12/08/21 01/07/22 09/29/23	10% 43%
07-LA-5-59.5/67.9 07-323404 ACIM-0053-(074)E --()		AT VALENCIA AND CASTAIC, FROM LAKE HUGHES ROAD UNDERCROSSING TO 1.9 MILES NORTH OF TEMPLIN HIGHWAY. REPLACE SLABS, UPGRADE DRAINAGE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	OSORIO, OSCAR 25061 WEST AVE STANFORD STE 70 VALENCIA, CA 91355 (213)792-5518	\$23,927,270 \$1,535,022 \$0	02/25/22 03/30/22 05/29/24	14% 6%
HA22							
07-LA-5-59.5/81.8 07-4V1804		IN LA COUNTY ON ROUTE 5, ROUTE 14 AND ROUTE 138 AT VARIOUS LOCATIONS INSTALL ON-RAMP GATES	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	BESHARA, RAMY 39115 TRADE CENTER DR #210 PALMDALE, CA 93551 (213)792-9662	\$901,315 \$193,945 \$20,901	06/27/22 08/11/22 07/12/23	48% 22%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 80
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-61.5/63.7 07-2XC004		LA COUNTY NEAR CASTAIC LAKE RTE FIRE BEGANGENERATING FIRE DAMAGE TO FWY THIS WILL PROVIDE FIRE DAMAGE REPAIR DIR'S ORDER EMERGENCY FIRE DAMAGE REPAIR	SECURITY PAVING COMPANY INC 3075 TOWNSGATE RD STE 200 WESTLAKE VILLAGE CA 91361	OSORIO, OSCAR 25061 W STANFORD AVE VALENCIA CA 91355 (213)792-5518	\$17,855,000 \$5,468,475 \$0	09/01/22 10/07/22 05/26/23	62% 31%
20.20 201130							
07-LA-5-87.4/87.4 07-325904		IN LOS ANGELES COUNTY, NEAR KERN COUNTY LINE, AT THE TEJON PASS OVERCROSSING BRIDGE NO 53-1779 SEISMIC RETROFIT OF BRIDGE, WIDEN	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	KHAN, MOHAMMAD Z 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91353 (661)257-0273	\$1,609,086 \$1,305,642 \$200,480	02/17/22 03/16/22 05/31/23	70% 81%
HA21							
07-LA-5-/19.5 07-319304 HSST-X037-(224)E --()		FROM COUNTY LINE TO BROADWAY, REDUCE SEVERITY COLLISIONS REDUCE SEVERITY COLLISIONS BY	RE CHAFFEE CONSTRUCTION INC. 1253 EVERGREEN RD; WRIGHTWOOD CA 92397 (760)249-8068	BAUTISTA DENRICK 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320. (805)857-6118	\$3,809,765 \$282,990 \$256,590	10/07/22 11/18/22 09/14/23	20% 7%
HB1							
07-LA-5-/1.5 07-2159U4 NHPI-0052-(981)N MO06-62 0-(062)N --()		IN LOS ANGELES AND ORANGE COUNTIES IN BUENO PARK, LA MIRADA, CERRITOS SANTA FE SPRINGS FROM ARTESIA BLVD UNDERCROSSING TO NORTH FO WIDEN AND REALIGN FREEWAY (SEGMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	SAKER, GEORGE 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-3125	\$155,957,840 \$147,671,255 \$719,317	05/27/16 07/15/16 06/27/23	82% 94%
07-LA-10-.1/13.3 07-384604		LOCATES ON ROUTE 10 FROM PM 0.1 TO PM 13.3 AND ROUTE 60 FROM PM 4.7 TO PM 6.3 CLEAN CA SAFETY ENHANCEMENT	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (562)644-8238	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$4,494,149 \$112,135 \$112,135	08/03/22 08/19/22 09/17/23	31% 3%
07-LA-10-2.1/11.1 07-304204 HSIM- 010-(850)E --()		IN LOS ANGELES COUNTY IN SANTA MONICA AND LOS ANGELES FROM 0.1 MILE WEST OF ROUTE 1/10 SEPARATION TO 0.1 MILE EAST OF WEST BOULEV RELOCATE APPURTENANCES; ADD	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN; IRVINE CA 92618 (949)299-1400	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$3,467,520 \$3,234,635 \$0	10/02/19 11/19/19 04/30/22	98% 93%
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 81
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-4.5/5.5 07-332004		IN THE CITY OF LOS ANGELES FROM BUNDY DRIVE TO SEPULVEDA BOULEVARD UNDERCROSSING; AND ON RTE 405 FROM OLYMPIC BLVD TO NATIONAL BL INSTALL IRRIGATION SYSTEM AND PLANT	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	SHIN, FRANK 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,463,402 \$55,000 \$0	09/02/22 09/27/22 01/03/24	6% 4%
HA42							
07-LA-10-8.9/9.4 07-1XW004		LA COUNTY CITY OF LOS ANGELES STATE HWY TO REPAIR (SHS) TO BRIDGE, SLOPES, ELECTRLEQPT, FENCE, GATES, OTHER DAMAGES TO STATEDIR'S REPAIR BRIDGE, SLOPE, DAMAGES TO STATE HWY	STAPLES CONSTRUCTION CO INC. 1501 EASTMAN AVE VENTURA, CA 93003	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$7,515,000 \$342,103 \$0	07/22/22 08/02/22 06/24/23	45% 5%
20.201131							
07-LA-10-12.4/14.9 07-332604 SIMG- 010-(854)E --()		IN THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE EAST OF ARLINGTON AVENUE OVERCROSSING TO 0.7 MILE EAST OF ROUTE 10/110 SEPARAT REPLACE RAISED ISLAND WITH CONCRETE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706-1747 (626)960-9502	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$15,863,148 \$15,385,812 \$136,041	12/16/20 01/12/21 07/30/24	51% 97%
HB1							
07-LA-10-15.0/18.3 07-296604 ACIM- 010-(840)E --()		IN LOS ANGELES AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF ROUTE 10/110 SEPARATION TO ROUTE 10/5/101 SEPARA TION PAINT AND REHABILITATE BRIDGE AND	CL COATINGS, INC DBA CL INDUSTRIAL COATINGS, INC 26713 MADISON AVE MURRIETA, CA 92562 (562)285-6520	MINOVI, SEPAND 902 SAN GABIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$30,412,438 \$28,761,920 \$610,836	06/04/18 06/29/18 03/20/23	100% 95% OVER RUN
HA21							
07-LA-10-16.6/30.1 07-260804 ACNH-X037-(222)E --()		IN LOS ANGELES COUNTY ON ROUTE 10 BETWEEN EAST OF SOUTH CENTRAL AVE UNDERCROSSING AND WEST OF COGSWELL RD UNDERCROSSING AND ON ROU STORM WATER MITIGATION (TRASH TMDL)	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	RODRIGUEZ, MIGUEL 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)453-7555	\$9,879,878 \$9,290,231 \$6,000	01/29/21 02/11/21 08/18/23	83% 93%
HA42							
07-LA-10-18.3/18.3 07-2XA304		EAST LA HUB WAS VANDALIZED & FIBER OPTIC COMM RACK DISMANTLED. HVAC DAMAGED. LOCAT-ION HAS NO POWER & NEEDS RESTORATION DIRECTOR'S	CROSSTOWN ELECTRICAL& DATA INC 5454 DIAZ STREET IRVINDALE CA 91706	INCFARDOUN, MIKE 1041 W BADILLO STE 112 COVINA CA 91722 (626)339-1601	\$577,500 \$163,173 \$0	01/09/23 02/06/23 03/31/23	100% 28%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 82
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-31.2/37.2 07-303904 ACIM-010 -(855)E --() HA22		IN LOS ANGELES COUNTY IN BALDWIN PARK SECURITY PAVING COMPANY, INC. AND WEST COVINA FROM 0.1 MILE EAST OF 3075 TOWNSGATE ROAD; THE 10/605 SEPARATION TO 0.3 MILE WEST OF CITRUS STREE LANE REPLACEMENT	WESTLAKE VILLAGE CA 91361 (818)362-9200	HONG, HAI 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (951)232-3742	\$46,111,575 \$45,559,481 \$181,020	11/25/20 12/17/20 11/06/23	47% 94%
07-LA-10-42.3/48.3 07-335304 ACIM-010 -(856)E --() HA22		IN POMONA AND CLAREMONT, FROM ROUTE 57 TO THE SAN BERNARDINO COUNTY LINE REPLACE OVERHEAD SIGNS	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	IZADPANAH, MOE 3212 ROSEMEAD BLVD,STE 100 EL MONTE, CA 91731 (213)793-7418	\$2,557,159 \$757,461 \$367,570	12/23/21 01/14/22 07/05/24	29% 30%
07-LA-10-46.0/48 07-319504 HA42		IN CLAREMONT AND POMONA FROM EAST OF NORTH ORANGE GROVE AVENUE UNDERCROSSING TO EAST OF SOUTH INDIAN HILL BOULEVARD UNDERCROSSING CONSTRUCT BMPS FOR STORMWATER	MARINA LANDSCAPE INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	LIU, CHEN-CHUNG 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (213)792-4877	\$733,481 \$731,200 \$775	09/30/21 10/22/21 05/25/23	82% 99%
07-LA-10-135.0/15.6 07-1XW204 20.80 280000		CITY OF LA LA-10 CONNECTORS TO NORTHBOUND LA-110 & RAMP CLOSURES INCLUDING TRAFFIC CONTROL, PCMS, KRAIL, BOARDS & SIGNS DIR'S EMER PROVIDE TRAFFIC CONTROL FOR AMERICA SUMMIT	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$480,000 \$480,633 \$0	05/23/22 06/24/22 02/22/23	80% 99%
07-LA-14-27.0/28.1 07-342804 ACNH-P014-(109)E --() HA23		IN LOS ANGELES COUNTY IN SANTA CLARITA, FROM 0.6 MILE NORTH OF NEWHALL AVENUE UNDERCROSSING TO PLACERITA CANYON ROAD UNDERCROSSI PERMANENT RESTORATION OF SIDE SLOPE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	CHAVEZ, EFRAIM 13171 TELFAIR AVENUE STE 101 SYLMAR, CA 91342 (805)857-7053	\$6,717,150 \$1,068,219 \$898,177	09/21/22 10/06/22 01/08/24	12% 16%
07-LA-14-28.9/29.2 07-337604 HA22		IN THE CITY OF SANTA CLARITA, NEAR SOUTHBOUND OFFRAMP TO SIERRA HIGHWAY REPLACE DAMAGED DRAINAGE SYSTEM	SEMA CONSTRUCTION, INC. 42690 RIO NEDO STE. G; TEMECULA CA 92590 (303)627-2600	SALMAN, RIDWAN 13171 TELFAIR AVE, SUITE #101 SYLMAR, CA 91342 (213)700-4082	\$4,506,303 \$4,511,806 \$0	10/15/20 11/05/20 02/28/23 02/17/23	100% 94% SUSPENDE

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 83
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-14-29.0/29.5 07-339604 ACNH-P014-(107)E --()		IN SANTA CLARITA FROM 0.9 MILE NORTH OF PLACERITA CANYON ROAD TO 0.2 MILE SOUTH OF GOLDEN VALLEY ROAD PROTECTIVE BETTERMENT, REGRADE	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE; SANTA ANA CA 92704 (714)540-5351	MOHSENZADEH, ALI 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (818)746-0669	\$15,992,648 \$0 \$0	07/06/22 08/01/22 05/29/25	0% 0% SUSPENDED
HA42							
07-LA-14-30.9/4.1 07-0W3604		LOS ANGELES COUNTY NEAR SANTA CLARITA ON ROUTE 14 AT VIA PRINCESSA UNDERCROSSING AND ON ROUTE 126 AT CASTAIC CREEK BRIDGE POLYESTER CONCRETE OVERLAY AND JOINT SEAL	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE. #201 SAN FERNANDO CA 91340 (213)793-7522	SHIH, JAMES (213)793-7522	\$1,090,111 \$0 \$0	11/16/22 12/27/22	0% 0%
HM							
07-LA-14-31.4/36.5 07-320004 ACNH-P014-(105)E --()		IN LOS ANGELES, IN AND NEAR SANTA CLARITA, FROM CANYON PARK BOULEVARD TO SPRING CANYON ROAD UNDERCROSSING. ADDING VEGETATION CONTROL UNDER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	MOHSENZADEH, ALI 13171 TELFAIR AVE. SYLMAR, CA 91342 (818)746-0669	\$3,392,941 \$2,938,407 \$98,707	09/08/21 10/01/21 05/12/23	77% 86%
HB34							
07-LA-22-/1.5 07-324404		IN LONG BEACH, FROM ROUTE 1 TO SAN GABRIEL UNDERCROSSING COLD PLANE PAVEMENT AND OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	TON, THANG 18000 STUDEBAKER RD., STE 360 CERRITOS, CA 90703 (310)261-8467	\$5,342,789 \$5,122,586 \$103,718	02/18/22 04/18/22 03/29/23	97% 93%
HA22							
07-LA-23-1.1/1.2 07-2XC304		LA-23 ROCKSLIDE/LANDSLIDE RESULTED 2 LANE HWY CLOSURE.OGDS RECOMMENDS NB LANE OF LA-23 REMIAN CLOSED DUE TO INSTABILITY. DIRECTOR' SLOPE PROTECTION SYSTEM	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO CA 93445	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$2,485,000 \$192,490 \$0	10/26/22 11/03/22 04/30/23	100% 8% OVER RUN
20.20 201130							
07-LA-39-17.8/17.8 07-326204 ACNH-P039-(041)E --()		IN AZUSA AT THE SAN GABRIEL RIVER BRIDGE NO. 53-0113 (PM 17.81) SEISMIC RETROFIT, BARRIER	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	DOUGHLY, JOE 1370 VALLEY VISTA DRIVE #150C DIAMOND BAR, CA 91765 (818)400-4669	\$4,644,886 \$162,495 \$162,495	11/23/22 12/21/22 02/15/24	2% 3%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 84
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-39-31.2/31.2 07-343404 HSST-P039-(038)E --()		IN LOS ANGELES COUNTY, ON ROUTE 39 AT OHL USA, INC. NORTH FORK SAN GABRIEL RIVER BRIDGE (BR. NO. 53-3069) REPLACE BRIDGE	1920 MAIN STREET STE 310 IRVINE CA 92614 (949)242-4432	HONG, HAI 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$14,290,715 \$5,142,465 \$286,985	10/30/19 11/12/19 05/19/25	32% 36%
HA21							
07-LA-39-32.2/38.4 07-327604 CSTG-S039-(015)E --()		FROM 0.3 MILE SOUTH OF NORTH FORK SAN GABRIEL RIVER OVERCROSSING TO 0.3 MILE NORTH OF NORTH CRYSTAL LAKE ROAD UPGRADE GUARDRAIL AND END	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	DOUGHLY, JOE 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (951)217-5189	\$6,051,489 \$2,732,273 \$329,960	03/07/22 03/29/22 07/31/23	61% 46%
HB1							
07-LA-47-4.0/1.9 07-1XY804		LA-47 VINCENT THOMAS BRIDGE (53-1471) OVERLA HARBOR INTO PORT OF LA TO INSTALL METALCABLE GUARDS TO PREVENT CLIMBING & PROTECTDIR' VTB TO INSTALL METAL CABLE GUARDS	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (310)261-8467	\$985,000 \$137,392 \$0	03/14/22 06/09/22 06/30/23	49% 14%
20.80 360000							
07-LA-57-5.0/5.2 07-324804		IN AND NEAR DIAMOND BAR AT THE SOUTHBOUND OFFRAMP AND ONRAMP AT SUNSET CROSSING ROAD CONSTRUCT MAINTENANCE VEHICLE	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	DOUGHLY, JOE 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (818)400-4669	\$1,169,424 \$396,681 \$203,980	04/07/22 05/12/22 05/29/24	53% 34%
HB34							
07-LA-57-/4.5 07-304504 HSNH-P057-(069)E --()		IN LOS ANGELES COUNTY IN DIAMOND BAR AND CITY OF INDUSTRY FROM ORANGE COUNTY LINE TO ROUTE 57/60 SEPARATION LANE REPLACEMENT	GRIFFITH COMPANY - FBD VANGUARD CONSTRUCTION INC. JOINT VENTURE 12200 BLOOMFIELD AVE.; SANTA FE SPRINGS CA 90670 (562)929-1128	SANDOVAL, MARTIN 1370 VALLEY VISTA DR, STE 150 DIAMOOOND BAR, CA 91765 (909)396-7574	\$62,977,793 \$47,038,640 \$1,252,817	06/11/20 06/29/20 04/02/25	58% 73%
HA22							
07-LA-60-.5/11.7 07-327104		IN LA COUNTY ON ROUTE 60 BETWEEN ROUTES 5/10 SEPARATION TO ROUTE 605, ON ROUTE 2 AT ROUTE 134, ON ROUTE 5 AT ROUTE 605, ON ROUTE UPGRADE TRANSPORTATION MANAGEMENT	JFL ELECTRIC, INC 8257 COMPTON AVENUE; LOS ANGELES CA 90001 (323)581-4400	PHAM, RYAN 1041 W. BADILLO ST., STE #112 COVINA, CA 91722 (213)793-7193	\$4,431,604 \$2,514,869 \$353,096	12/22/21 02/04/22 12/12/23	35% 57%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 85
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-2.8/11.8 07-301104 ACNH-X037-(211)E --()		IN LOS ANGELES COUNTY, IN THE CITIES OF MONTEREY PARK, MONTEBELLO, AND SOUTH EL MONTE BETWEEN I-710 AND I- 605 MAJOR PAVEMENT REHABILITATION &	GUY F. ATKINSON CONSTRUCTION, LLC 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)855-9755	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$120,196,103 \$118,280,165 \$2,964	06/03/19 06/26/19 08/22/24	66% 99%
HA22							
07-LA-60-11.0/20 07-320404 ACNH-P060-(160)E --()		IN LOS ANGELES COUNTY FROM 0.7 MILE EAST OF PECK ROAD UNDERCROSSING TO 0.5 MILE WEST OF NOGALES STREET OVERCROSSING CONSTRUCT BMPS FOR STORMWATER	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	LIU, CHEN-CHUNG (213)792-4877	\$6,480,846 \$2,667,450 \$155,430	03/21/22 04/13/22 01/09/25	25% 41%
HA42							
07-LA-60-11.5/18.3 07-4V2204		ON RTE 605 FROM 0.3 MI SOUTH TO 0.3 MI NORTH OF RTE 60/605 SEPARATION AND ON ROUTE 60 FROM 0.1 MI WEST OF RTE 60/605 SEPARATION T HIGHWAY PLANTING RESTORATION	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	DOUGHLY, JOE 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (818)400-4669	\$903,992 \$910,999 \$1,716	06/14/21 06/28/21 05/30/23	0% 0%
HA25							PLANT EST SATIS
07-LA-60-12.5/0 07-1XS104		LA COUNTY CITY OF WHITTIER EAST REGION MAINTENANCE STATION TO INSTALL/UPGRADE BACK UP POWER GENERATOR & ELECTRICAL SYS DIR'S EMERG UPGRADE/INSTALL BACKUP GENERATOR	GLOBAL POWER GROUP INC 12060 WOODSIDE AVE LAKESIDE, CA 92040	PHAM, RYAN 1041 W BADILLO SUITE 112 COVINA, CA 91722 (626)339-7601	\$385,000 \$313,328 \$0	02/24/21 04/06/21 03/17/23	84% 81%
20.80 524							
07-LA-60-19.1/20.7 07-4V3304		IN LOS ANGELES COUNTY ON ROUTE 60 FROM STONE CREEK ROAD UNDERCROSSING TO 0.3 MILE EAST OF SOUTH NOGALES STREET LA-60, PLANTING HIGHWAY	WESTCOAST PUBLIC WORK, INC. 20058 VENTURA BLVD., #318; WOODLAND HILLS CA 91364 (888)646-6411	LIU, CHEN-CHUNG 1370 VALLEY VISTA DR., STE 150 DIAMOND BAR, CA 91765 (213)792-4877	\$1,052,351 \$786,195 \$81,591	06/28/22 08/02/22 07/23/24	16% 75%
HA25							
07-LA-60-20.0/26 07-325004 ACNH-P060-(161) --()		IN LOS ANGELES COUNTY FROM 0.4 MILE WEST OF NOGALES STREET OVERCROSSING TO 0.4 MILE EAST OF SOUTH DIAMOND BAR BOULEVARD UNDERCROSS CONSTRUCT BMPS FOR STORMWATER	SEMA CONSTRUCTION, INC. 42690 RIO NEDO; STE G TEMECULA CA 92590 (303)627-2600	BASHOURA, YANINA 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (562)907-8375	\$3,568,483 \$2,984,573 \$96,505	04/12/22 05/12/22 09/03/24	25% 83%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 86
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-28.0/30.4 07-323304 ACNH-P060-(162)E --() HA42		IN LOS ANGELES COUNTY IN POMONA AT VARIOUS LOCATIONS FROM PHILLIPS RANCH ROAD OVERCROSSING TO 0.1 MILE EAST OF RESERVOIR STREET U CONSTRUCT BMP'S FOR STORMWATER	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	DOUGHLY, JOE 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (818)400-4669	\$3,272,963 \$2,201,647 \$299,984	02/17/22 03/22/22 06/21/24	71% 67%
07-LA-60-/21.5 07-317304 ACNH-P060-(158) --() HA22		IN LOS ANGELES COUNTY IN VARIOUS CITIES FROM ROUTE 5 TO ROUTE 710, AND FROM ROUTE 605 TO FAIRWAY DRIVE REPLACE EXISTING SIGNS WITH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	MINOVI, SEPAND 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)798-6053	\$2,203,694 \$1,696,131 \$5,172	11/19/20 12/15/20 02/22/23	99% 77%
07-LA-66-/3.2 07-306514		IN LOS ANGELES COUNTY, IN LA VERNE AND POMONA, FROM BASELINE ROAD TO TOWNE AVE RECONSTRUCT, INSTALL AND UPGRADE	PK CONSTRUCTION 1227 JACARANDA; UPLAND CA 91784 (626)773-6963	FARDOUN, MIKE 1041 W BADILLO, STE 112 COVINA, CA 91722 (626)339-1601	\$562,933 \$0 \$0	09/22/22 12/14/22 05/29/23	0% 0%
07-LA-71-1.6/4.8 07-210624 HE13		LA COUNTY ROUTE 71 PM R1.6/4.8 IN POMONA FROM MISSION BLVD TO RTE 60 UPGRADE FROM EXPRESSWAY TO FREEWAY	OHL USA, INC. 1920 MAIN STREET, SUITE 310; IRVINE CA 92614 (949)242-4432	WANG, MIKE 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (310)261-9100	\$90,800,848 \$34,715,044 \$1,510,659	02/05/21 03/16/21 11/20/24	39% 38%
07-LA-90-.9/T3.3 07-0W0404 HM1		IN LOS ANGELES COUNTY IN LOS ANGELES AND CULVER CITY FROM ROUTE 1 TO SLAUSON AVENUE PCC PROFILE GRIND,SLABS,CPOL/SLURRY	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.; ORANGE CA 92867 (714)769-7025	BUI, KEVIN 11229 WOODRUFF AVE DOWNEY, CA 90241 (562)572-5983	\$3,123,250 \$1,623,154 \$38,400	06/09/22 07/11/22 06/01/23	30% 52%
07-LA-90-1.8/1.8 07-4V0304		LA COUNTY IN LOS ANGELES CITY, RTE 90 ON/OFF RAMP AT CULVER BOULEVARD SIGNAL IMPROVEMENT; PROTECTED LEFT	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRVINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD., STE E2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$765,290 \$18,750 \$0	05/19/21 06/18/21 03/24/23	0% 2% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 87
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-91-11.8/11.8 07-319104		IN LOS ANGELES COUNTY, IN LONG BEACH, RV CONCRETE AT NB I-710 TO EB SR-91 CONNECTOR IMPROVE VERTICAL CLEARANCE BY	605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	THANG, TON 18000 STUDEBAKER RD STE, 260 CERRITOS, CA 90703 (310)261-8467	\$2,419,600 \$2,261,073 \$139,882	02/10/22 03/16/22 03/31/23	88% 91%
HA21							
07-LA-91-116.0/11.6 07-2XA504		IN LA COUNTY E/B 91 TO N/B 710 CONNECTOR OC BRDGE# 53-2241G REPAIR/REPLACE DAMAGED GIRDER 1 IN SPAN 4 , INCL K-RAIL&SHORING DIR'S REPAIR/REPLACE DAMAGED OC BRIDGE GIRDER	RV CONCRETE INC 605 E COMMERCIAL ST ANAHEIM, CA 92801	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (310)261-8467	\$2,585,000 \$5,445 \$0	07/05/22 07/12/22 04/21/23	64% 0%
20.20 201130							
07-LA-101-.4/11.6 07-1XV204		SECURE SOFFITS OPENING TO STRUCTURES, LANDSCAPE SUPPORT SERVICES REPAIR DAMAGED FENCE & REPLACE W/HARDENED FENCE & GATE, CONSTRUCT HARDSCAPE DIRECTOR'S ORDER ROAD, SIDE SLOPE DAMAGE	12610 SATICOY ST SOUTH NORTH HOLLYWOOD, CA 91605	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD, SUITE 100 EL MONTE, CA 91731 (909)322-6107	\$5,970,000 \$5,911,212 \$0	10/29/21 02/02/22 03/01/23	100% 99% OVER RUN
20.20 201130							
07-LA-101-.9/.9 07-344004		IN LA D7 HQ BUILDING LOCATED @100 S.MAIN STREET LA 90012 TO REMOVE EXIST BOILERS & REPLACE W/NEW BOILERS+TUBE CONNECTIONS DIR'S EM REMOVE & REPLACE BOILERS AT D7 HQ BUILDING	CALIFORNIA BOILER INC 1800 NEWPORT CIRCLE SANTA ANA, CA 92705 (760)362-3900	IZADPANAH, MOE 3212 ROSEMEAD BLVD SUITE 100 EL MONTE, CA 91731 (213)793-7418	\$766,000 \$340,401 \$0	01/21/22 02/16/22 03/15/23	100% 44% OVER RUN
20.XX 201353							
07-LA-101-1.0/9.2 07-0W0604		IN LOS ANGELES COUNTY IN LOS ANGELES 3SIXTY INNOVATION, INC. FROM SPRING ST OC TO BARHAM BLVD OC, SLABS REPAIR, DIGOUTS - SHOULDERS, GORES, 2 RAMPS SLABS REPAIR, DIGOUTS - SHOULDERS,	3555 ROSECRANS ST 114-110; SAN DIEGO CA 92110 (858)304-1093	FREMPONG, SAM	\$3,028,404 \$0 \$0	06/28/22 08/24/22 12/31/24	0% 0%
HM1							
07-LA-101-1.0/10.3 07-385204		THE PROJECT IS LOCATED ON ROUTE 101 IN LOS ANGELES COUNTY BETWEEN LANKERSHIM BLVD AND BEAUDRY AVE LA-101, CLEAN CA BEAUTIFICATION	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$4,462,791 \$596,543 \$139,652	07/12/22 08/15/22 11/21/23	6% 13%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 88
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-1.7/6.8 07-311404 HSNH-Q101-(364)E --()		IN THE CITY OF LOS ANGELES, FROM BEAUDRY AVENUE TO 0.1 MILE SOUTH OF N. GOWER STREET. STABILIZE SOIL AND EROSION CONTROL	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE 140 IRVINE CA 92618 (949)299-1400	AZIMA, HASSAN 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	\$4,511,439 \$3,791,851 \$0	12/19/19 01/22/20 05/28/24	56% 84%
HA42							
07-LA-101-1.7/6.8 07-3114A4 HSNH-Q101-(364)E --()		IN THE CITY OF LOS ANGELES, FROM BEAUDRY AVENUE TO 0.1 MILE SOUTH OF N. GOWER STREET. STABILIZE SOIL AND EROSION CONTROL	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON RD WILDOMAR CA 92595 (951)245-1686	AZIMA, HASSAN 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	\$1,447,571 \$123,890 \$45,955	11/17/22 11/30/22 03/14/25	7% 17%
HA42							
07-LA-101-8.0/27.3 07-303704 SNHG-Q101-(363)E --()		IN THE CITY AND COUNTY OF LOS ANGELES, FROM PILGRIMAGE OVERCROSSING TO VALLEY CIRCLE BOULEVARD OVERCROSSING UPGRADE MEDIAN BARRIER	OHL USA 1920 MAIN STREE; IRVINE CA 92614 (949)242-4432	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$35,127,229 \$29,281,930 \$909,501	12/19/19 01/22/20 05/24/23	88% 83%
HB1							
07-LA-101-9.6/9.6 07-2XC404		IN LA COUNTY N/B 101 SHOULDER @ W.C.FIELDSDR FROM UNIVERSAL STUDIOS BLVD REPAIR CRIBWALL SOUTH OF VOID ZONE DIR'S EMERGENCY FORCE REPAIR CRIB WALL TO BACKFILL VOIDED AREA	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335 (909)356-8880	AYALA-VANEGAS, DAVID 601 S. GLENOAKS BLVD BURBANK, CA 91502 (213)793-7238	\$2,535,000 \$0 \$0	01/12/23 02/06/23 04/30/24	0% 0%
20.20 201130							
07-LA-101-11.6/11.6 07-1XU804		N. HOLLYWOOD MS CONST & UPGRADE SECURITY FENCES & INSTALL AND/OR UPGRADE SECURITY SYSTEM AND LIGHTING DIR'S EMERGENCY FORCE ACCOU UPGRADE SECURITY SYSTEM AND LIGHTING	SERVICE CONNECTED, INC. 8039 HEMET PLACE LOS ANGELES, CA 90046	CHAVEZ, EFRAIM 13171 TELFAIR AVE, SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$781,000 \$589,532 \$0	04/22/21 07/14/21 02/28/23	100% 75%
20.80 524							
07-LA-101-19.7/20 07-388704		LOS ANGELES COUNTY IN LOS ANGELES AT LOUISE AVENUE OVERCROSSING CONSTRUCT TEMPORARY CHAIN LINK RAILING AND	SNZ CONTRACTORS INC 8583 IRVINE CENTER DRIVE #224 IRVINE CA 92618	VENKATARAMAN, KRIS 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8854	\$350,007 \$0 \$0	01/11/23 02/21/23	0% 0%
HB71							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 89
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-20.0/20 07-317904		IN LOS ANGELES COUNTY IN LOS ANGELES AT ENCINO AVENUE PEDESTRIAN OVERCROSSING BRIDGE DEMOLITION	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET STE D204 COSTA MESA, CA 92626 (951)674-7352	VENKATARAMAN, K. 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8854	\$1,633,161 \$1,163,417 \$171,947	07/19/22 08/02/22 04/30/24	53% 71%
HA21							
07-LA-101-32.8/33.8 07-307104		IN LA, WILDLIFE CROSSING @ LIBERTY CANYON AT OR IN THE VICINITY OF LIBERTY WILDLIFE HABITAT CONNECTIVITY	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (664)367-9040	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (310)345-6201	\$23,263,740 \$3,833,810 \$352,266	03/17/22 04/14/22 07/19/27	11% 16%
07-LA-101-/1.5 07-320104		IN LOS ANGELES COUNTY IN LOS ANGELES, FROM ROUTES 5/101 INTERCHANGE TO FIGUEROA STREET STORMWATER SOURCE CONTROL	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	MINOVI, SEPAND 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (909)322-4628	\$3,720,861 \$666,632 \$666,632	11/01/22 11/28/22 10/10/23	2% 18%
HA42							
07-LA-101-/17.1 07-337804		IN LOS ANGELES COUNTY, ON RTE 101 FROM RTE 5 TO RTE 405, ON RTE 2 AT RTE 134, ON RTE 10 AT RTE 5 UPGRADE TRANSPORTATION MANAGEMENT	JFL ELECTRIC, INC 8257 COMPTON AVENUE; LOS ANGELES CA 90001 (323)581-4400	QUACH, BEN 13171 TELFAIR AVE. #101 SYLMAR, CA 91342 (213)817-0223	\$8,255,256 \$0 \$0	09/15/22 11/09/22 09/25/24	0% 0% SUSPENDED
HB4N							
07-LA-103-.1/.1 07-327304 ACNH-P103-(005) --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT HENRY FORD AVENUE OFF-RAMP CONSTRUCT LARGER PUMP PLANT	SHIMMICK CONSTRUCTION COMPANY, LEON, DAN INC. 530 TECHNOLOGY DR. #300 IRVINE CA 92618 (949)333-1500	(562)572-5852	\$12,802,050 \$3,500,412 \$1,281,897	04/21/22 06/09/22 01/03/24	21% 27%
HA22							
07-LA-105-2.5/17.9 07-4W5204		IN LOS ANGELES COUNTY ON ROUTE 105. BRIDGE PRESERVATION: PLACE	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD. ; SAN FERNANDO CA 91340 (818)898-2300	BUI, KEVIN 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)572-5983	\$1,680,820 \$1,063,363 \$463,416	06/17/22 07/25/22 09/13/23	36% 62%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 90
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-7.8/10.3 07-317404 ACIM- 105-(021)E --() HA42		IN LOS ANGELES COUNTY IN AND NEAR LOS GRIFFITH COMPANY ANGELES AND AT WILLOWBROOK FROM MAIN STREET UNDERCROSSING TO MONA BOULEVARD SLOPE STABALIZATION AND STORM WATER	3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)609-0364	\$2,415,677 \$2,171,322 \$6,030	10/17/19 11/12/19 05/15/24	0% 0% PLANT EST SATIS
07-LA-105-9.0/9.4 07-385604		ON RTE 105 IN THE COMMUNITY OF WILLOWBROOK FROM PM R9.0 TO PM 9.4 CLEAN CA BEAUTIFICATION	JFL ELECTRIC, INC 8257 COMPTON AVENUE; LOS ANGELES CA 90001 (323)581-4400	BUI, KEVIN 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)572-5983	\$2,051,694 \$126,283 \$300	07/07/22 07/29/22 02/01/24	1% 6%
07-LA-105-13.6/14.1 07-1XW504 20.20 201130		LA-105, PM R13.6 TO R14.1 AND TO REPAIR DAMAGES TO THE STATE HIGHWAY SYSTEM (SHS) TO BRIDGE STRUCTURES,SLOPES, ELECTRICAL	IBARRA GENERAL ENGINEERING INCFERRER, JOSE 4325 TYROLITE ST RIVERSIDE, CA 92509	11229 SOUTH WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$6,485,000 \$2,383,241 \$0	02/25/22 04/14/22 05/01/23	76% 37%
07-LA-107-.4/4.8 07-307024 ACNH-P107-(017)E --()		IN TORRANCE, FROM 236TH STREET TO REDONDO BEACH BOULEVARD UPGRADE CURB RAMPS TO MEET ADA	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$2,092,264 \$0 \$0	11/14/22 12/13/22 12/14/23	0% 0%
07-LA-110-.7/8.8 07-335004 HB4N		IN THE CITIES OF LOS ANGELES, WILMINGTON, AND CARSON, FROM GAFFEY STREET TO ROUTE 405; ALSO ON ROUTE 210 (PM R0.0/R35.8), ROUTE 60 INSTALL DETECTION SYSTEM	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR; VISTA CA 92081 (619)460-6060	PHAM, RYAN 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (213)793-7193	\$675,650 \$588,504 \$211,470	07/22/21 08/10/21 05/05/23	85% 87%
07-LA-110-.7/26.1 07-312004 HSNH-X037-(218)E --() HB4N		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS UPGRADE EXISTING TRAFFIC MANAGEMENT	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE; SACRAMENTO CA 95864 (909)536-3150	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS CA 90760 (562)345-3144	\$28,685,932 \$22,966,010 \$510,117	02/10/20 03/03/20 06/30/23	100% 80%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 91
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-3.9/5.9 07-336504 ACIM-1101-(849)E --() HB34		IN AND NEAR CARSON, FROM WEST ANAHEIM STREET TO E 228TH STREET ROUTE 110/1 SEPARATION TO 0.4 MILE NORTH OF SEPULVEDA BLVD UC CONSTRUCT MAINTENANCE VEHICLE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.; ORANGE CA 92867 (714)769-7025	TON, THANG 18000 STUDEBAKER RD., STE 360 CERRITOS, CA 90703 (310)261-8467	\$1,418,509 \$550,063 \$143,605	03/08/22 03/29/22 03/24/23	28% 39%
07-LA-110-6.8/19.5 07-4W7804 HM3		07-110- PM 6.8/19.5 APPLY DECK METHACRYLATE, REPLACE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.; ORANGE CA 92867 (714)769-7025	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,217,293 \$906,791 \$0	04/26/21 05/20/21 05/24/23	60% 41%
07-LA-110-22.8/22.8 07-322304 HA21		IN THE CITY OF LOS ANGELES, AT THE 5TH STREET OVERCROSSING NO. 53-0685 AND 6TH STREET OVERCROSSING NO. 53- 0746. BRIDGE RAIL UPGRADE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$3,752,201 \$2,925,191 \$259,990	10/04/21 10/22/21 04/30/23	98% 77%
07-LA-110-23.1/23.1 07-353304 ACNH-P110-(024) --() HA23		IN THE CITY OF LOS ANGELES AT THIRD STREET OVERCROSSING BRIDGE NO 53-0684 REPLACE BRIDGE RAILING WITH	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,702,444 \$472,175 \$419,141	11/03/22 12/01/22 10/19/23	10% 17%
07-LA-110-66.0/7.4 07-1XY304 20.20 201130		IN LA COUNTY RTE 110 IN CITY OF TORRANCE TO REPAIR SLOPE EROSION BY RE-GRADING EMBANKMENT & REPLACE DAMAGED CONCRET DITCHDIR'S EME REPAIR SLOPE, EMBANKMENT & CONCRETE DITCH	ORNELAS CONSTRUCTION, INC 1024 N MACLAY AVENUE SUITE J SAN FERNANDO, CA 91340	FERRER, JOSE 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$980,000 \$193,421 \$0	03/16/22 05/24/22 03/31/23	98% 20%
07-LA-110-210.0/21 07-1XS604 20.20 201110		IN LA COUNTY OVER RT 110 21ST STREET POC BRIDGE #53-0856 TO DEMOLISH DAMAGED OVER CROSSING & REPAIR R/W FENCING & LANDSCAPE DIR'S DEMOLISH POC & REPAIR R/W FENCING	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA, CA 92335	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$960,000 \$39,225 \$0	06/21/21 07/09/21 02/23/23	30% 4%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 92
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-/31.9 07-329804 ACNH-P110-(023)E --()		IN LOS ANGELES COUNTY, IN VARIOUS CITIES, FROM 9TH STREET/GAFFEY STREET TO END OF FREEWAY OVERHEAD GUIDE SIGNS & LIGHTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$3,621,758 \$2,920,517 \$0	12/13/21 01/06/22 05/17/23	73% 78%
HA22							
07-LA-118-1.5/10.2 07-325304 ACNH-P118-(068)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF 118/27 SEPARATION TO 0.2 MILE EAST OF SEPULVEDA BLVD UNDERCROSSI STORMWATER MITIGATION	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	LAO, ARTURO 9225 CRANFORD AVE PACOIMA, CA 91331 (213)718-8036	\$3,217,616 \$3,067,914 \$255,294	12/27/21 02/10/22 03/26/24	33% 93%
HA42							
07-LA-118-4.5/9.1 07-336804 ACNH-P118-(069)E --()		IN THE CITIES OF GRANADA HILLS AND PORTER RANCH, FROM 700 FEET WEST OF TAMPA AVENUE TO WOODLEY AVENUE CONSTRUCT MAINTENANCE VEHICLE	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	RESLER, CEASAR (213)716-8274	\$1,871,647 \$0 \$0	11/17/22 02/23/23	0% 0%
HB34							
07-LA-118-11.0/14 07-322004 ACNH-P118-(071)E --()		THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE WEST OF ARLETA AVENUE UNDERCROSSING TO 0.1 MILE WEST OF ROUTE 118/210 SEPARATION CONSTRUCT STORMWATER TREATMENT DEVICES.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	BAKHET, WASSEM 25061 W AVENUE STANFORD,STE 70 VALENCIA, CA 91355 (213)817-0162	\$4,229,039 \$0 \$0	01/11/23 02/01/23 12/10/25	0% 0% SUSPENDED
HA42							
07-LA-118-11.3/12.8 07-1XS704		LA COUNTY W/B&E/B 118 @LAUREL CNY BL&N/B 5@PENROSE TO RECONSTRUCT/STABILIZE ENBANKMTSLOPES,FENCES,RSP,DS,HAZ WASTE REMOVAL GRADIR' REPAIR DAMAGE DUE TO HOMELESS ENCAMPMENT	ORTIZ ENTERPRISES INC 6 CUSHING STE 200 IRVINE, CA 92618	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$9,777,030 \$5,203,758 \$0	12/01/20 02/03/21 12/30/22	99% 65%
20.20 201130							
07-LA-118-57.0/5.8 07-1XP904		IN LA COUNTY W/B LA-118 RESEDA BLVD OFFRMPTO REPAIR DEPRESSED PAVEMENT AND REPAIR FAILED DRAINAGE SYSTEM & EMBANKMENTS DIR'S EMERG REPAIR FAILED DRAINAGE SYSTEM	ORNELAS CONSTRUCTION, INC 1024 N MACLAY AVENUE SUITE J SAN FERNANDO, CA 91340	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,935,000 \$1,885,878 \$0	08/03/20 09/01/20 04/30/23	100% 97% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 93
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-134-2.6/4.8 07-311604 ACNH-P134-(041)E --()		IN LOS ANGELES COUNTY IN BURBANK & LOS ANGELES FROM BOB HOPE DRIVE UNDERCROSSING TO VICTORIA BOULEVARD /RIVERSIDE DRIVE OVERCROSS STABILIZE SOIL AND EROSION CONTROL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	AYALA VANEGAS, DAVID 601 S GLENOAKS BLVD STE 310 BURBANK, CA 91502 (213)793-7238	\$1,262,245 \$1,140,762 \$2,520	07/29/20 08/20/20 12/05/24	0% 0% PLANT EST SATIS
HA42							
07-LA-134-12.6/12.9 07-322404		IN PASADENA AT THE ARROYO SECO BRIDGE BEADOR CONSTRUCTION COMPANY, (NO.53-0166) AND AT THE ORANGE GROVE INC. ON-RAMP OVERCROSSING BRIDGE (NO.53- 2197K) REPLACE/UPGRADE BRIDGE RAILING	26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	TOUTOUNCHIAN, SAM 601 S. GLENOAKS BLVD BURBANK, CA 91502 (818)613-0956	\$6,193,200 \$621,157 -\$13,700	08/03/22 08/19/22 12/04/23	17% 10%
HA21							
07-LA-134-12.9/13.2 07-1XX204		IN LA COUNTY @ VARIOUS LOCATIONS 134,101 210&710 TO REPAIR DAMAGE FROM UNSHelterED ENCAMPMENTS, FENCING, CLEAR&GRUBBING ETC DIR'S REPAIR DAMAGE AT VARIOUS LOCATIONS	RV CONCRETE INC 605 E COMMERCIAL ST ANAHEIM, CA 92801	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$3,660,000 \$1,199,554 \$0	02/07/22 03/25/22 06/30/23	88% 33%
20.20 201130							
07-LA-134-/13.3 07-337904		IN THE CITY OF LOS ANGELES, FROM ROUTE 170 TO ROUTES 210/710,ON ROUTE 2 (PM R18.7),ON ROUTE 10 (PM 18.3),AND ON ROUTE 101 (PM R11. UPGRADE TRANSPORTATION MANAGEMENT	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR; VISTA CA 92081 (619)460-6060	VENKATARAMAN, KRIS 9225 CRANFORD AVE PACOIMA CA 91331 (818)262-8853	\$2,935,000 \$0 \$0	11/07/22 12/13/22	0% 0%
HB4N							
07-LA-134-/13.3 07-311704 HSNH-P134-(040)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, BURBANK, GLENDALE AND PASADENA FROM ROUTE 101/134 SEPARATION TO JUNCTION OF ROUTE 210/710 PAVEMENT PRESERVATION	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	AYALA VANEGAS, DAVID 601 S GLENOAKS BLVD STE 310 BURBANK CA 91502 (213)793-7238	\$38,595,063 \$28,035,412 \$132,236	04/16/20 05/08/20 07/10/23	84% 71%
HA22							
07-LA-138-43.8/43.8 07-352104 SNHG-P138-(066)E --()		LOS ANGELES COUNTY IN PALMDALE AT SECOND STREET EAST. INSTALL TRAFFIC SIGNAL SYSTEM AND UPGRADE	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA CA 92509	BESHARA, RAMY 39115 TRADE CENTER DR,STE 210 PALMDALE, CA 93551 (213)792-9662	\$939,039 \$0 \$0	12/13/22 12/27/22 05/01/23	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 94
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-138-/36.9 07-310404 ACNH-P138-(062)E --()		IN LOS ANGELES ON ROUTE 138 FROM FROM C. A. RASMUSSEN, INC. I-5 (GORMAN POST ROAD) TO JUNCTION OF 28548 LIVINGSTON AVENUE; SR-138/14 PAVEMENT PRESERVATION	VALENCIA CA 91355 (661)367-9040	SHIH, JAMES 39115 TRADE CTR DR PALMDALE CA 93551 (661)273-3001	\$17,547,700 \$18,588,245 \$0	10/17/19 11/04/19 02/14/23	75% 100%
HA22							
07-LA-170-14.5/16.6 07-329704 ACNH-P170-(006)E --()		IN THE CITY OF LOS ANGELES AND NORTH HOLLYWOOD, FROM 170/134 JUNCTION TO OXNARD STREET UNDERCROSSING CONSTRUCT MAINTENANCE VEHICLE	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	VENKATARAMAN, KRIS 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$2,193,132 \$0 \$0	08/23/22 09/28/22	0% 0%
HB34							
07-LA-170-16.6/19.8 07-358804 HSNH-P170-(007)E --()		ON ROUTE 170 IN LOS ANGELES COUNTY FROM OXNARD STREET TO ROSCOE BLVD. (PM R16.6/R19.8) INSTALL HIGH FRICTION SURFACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET; TEMPE AZ 85282 (602)437-1711	VENKATARAMAN, K. 9225 CRANFORD AVE PACOIMA, CA (818)768-1939	\$459,459 \$1,000 \$0	10/05/22 11/15/22 05/01/23	0% 0%
HB1							
07-LA-210-1.3/1.3 07-1XY104		IN LOS ANGELES COUNTY WESTBOUND RTE 210 REPAIR SINKHOLE AND SLOPE WASHOUT & RESTORDAMAGED CALLBOX INCL GUARD RAIL&SOLAR PANLDIR'S REPAIR DAMAGE DUE TO SINKHOLE	FLATIRON WEST, INC. 14726 RAMONA AVE STE 300 CHINO, CA 91710	SALMAN, RIDWAN 25061 WEST AVE STANFORD STE 70 VALENCIA, CA 91355 (213)505-0610	\$485,000 \$105,487 \$0	01/14/22 04/01/22 03/20/23	24% 22%
20.20 201130							
07-LA-210-7.5/7.8 07-385704		ON RTE 210 FROM KAGEL CANYON ST TO FOOTHILL BLVD CLEAN CA BEAUTIFICATION	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$608,971 \$459,383 \$0	07/11/22 08/11/22 01/31/23	88% 75%
07-LA-210-9.7/51.9 07-326804		AT ROUTE 210 FROM PM R9.71 TO PM R51.923 AMERICANS WITH DISABILITY (ADA)	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	PEREZ, JESSICA 9225 CRANFORD AVENUE PACOIMA, CA 91331 (818)266-5626	\$23,680,000 \$5,432,489 \$258,138	12/14/21 12/23/21 04/17/25	30% 23%
HB71							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 95
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-15.6/18.5 07-330704 ACIM-210 -(853)E --() HA25		IN LOS ANGELES COUNTY IN GLENDALE AND LA CANADA FLINTRIDGE FROM LOWELL AVENUE UNDERCROSSING TO WALTONIA DRIVE UNDERCROSSING TO RESTORE EXISTING IRRIGATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$3,278,060 \$3,050,780 \$173,733	09/09/21 10/01/21 12/31/25	98% 93%
07-LA-210-19.6/20.3 07-4U1604		IN LOS ANGELES COUNTY IN LA CANADA FLINTRIDGE FROM 0.2 MILE EAST OF ROUTE 2/210 SEPARATION TO OAKWOOD AVENUE OVERCROSSING TO UPGRADE IRRIGATION SYSTEM AND TO	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	EL JAMAL, JAMAL 2090 FERN LANE GLENDALE, CA 91226 (818)637-2506	\$976,793 \$160,172 \$4,037	06/17/22 07/29/22 08/09/23	18% 16%
07-LA-210-33.6/36.5 07-301704 ACNH-X037-(227) --() HA42		ON RTE 210 FROM 0.1 MILE WEST OF SOUTH MAGNOLIA AVE UC TO 0.1 MILE EAST OF RTE 210/605 SEP AND RTE 605 FROM 0.1 MILE SOUTH TO 0.2 STABILIZE SOIL AND EROSION CONTROL.	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	RODRIGUEZ, MIGUEL 3212 ROSEMEAD BLVD #100 EL MONTE, CA 91731 (626)572-6732	\$3,137,848 \$496,128 \$125,136	03/22/22 04/20/22 08/28/26	12% 16%
07-LA-210-35.9/52.1 07-0W1104 HM1		IN LOS ANGELES COUNTY FROM HIGHLAND AVENUE UNDERCROSSING IN DUARTE TO SAN ANTONIO WASH BRIDGE IN CLAREMONT DIGOUTS, SLURRY SEAL, COLDPLANE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD, STE100 EL MONTE, CA 91731 (626)572-6732	\$7,660,856 \$2,547,434 \$620,795	04/04/22 04/26/22 05/05/23	69% 33%
07-LA-210-36.0/40.6 07-323104 ACIM-2101-(855) --() HA42		IN LOS ANGELES COUNTY IN IRWINDALE AND AZUSA FROM 0.1 MILE EAST OF HIGHLAND AVENUE UNDERCROSSING TO SOUTH CITRUS AVENUE OVERCROSS CONSTRUCT BMP FOR STORM WATER	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	HONG, HAI 1041 W BADILLO ST, STE 112 COVINA CA 91722 (951)232-3742	\$2,945,146 \$1,560,809 \$211,101	06/01/22 07/11/22 12/16/24	17% 52%
07-LA-210-36.7/37.1 07-325204 HA21		IN IRWINDALE, ON THE SAN GABRIEL RIVER BRIDGE NO. 53-1867 HINGE AND DIAPHRAGM REPAIRS	FLATIRON WEST 14726 RAMONA AVE STE 300 CHINO CA 91710 (909)597-8413	IZADPANAH, MOE 3212 ROSEMEAD BLVD SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$18,435,792 \$17,623,152 \$435,895	02/15/22 03/08/22 03/15/23	100% 96% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 96
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-41.3/44.6 07-322604 ACIM-2101-(856)E --() HA42		IN LOS ANGELES COUNTY IN GLENDORA AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF BARRANCA AVENUE OVERCROSSING TO 0.1 MILE WEST OF AME CONSTRUCT BMP FOR STORM WATER	SEMA CONSTRUCTION, INC. 42690 RIO NEDO RD STE G TEMECULA CA 92590 (951)446-4505	PUNJABI, RAJ 1041 W BADILLO STE 112 COVINA, CA 91722 (213)505-5907	\$3,457,979 \$1,727,361 \$182,905	05/10/22 06/13/22 12/29/24	34% 50%
07-LA-210-44.7/52.1 07-328504 ACNH-P210-(017)E --() HA42		IN SAN DIMAS, LA VERNE, AND CLAREMONT, FROM AMELIA AVENUE TO 0.4 MILE EAST OF MONTE VISTA AVENUE. CONSTRUCT STORMWATER TREATMENT BEST	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	CHAUDHARI, SUSHIL 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (213)453-7555	\$2,780,855 \$2,362,970 \$242,993	04/01/22 04/26/22 08/09/24	29% 83%
07-LA-210-46.3/46.3 07-0W3804 HM		LOS ANGELES COUNTY IN SAN DIMAS AT METROPOLITAN WATER DISTRICT PIPELINE UNDERCROSSING FURNISH AND PLACE POLYESTER CONCRETE OVERL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (909)370-4157	HONG, HAI 1041 W. BADILLO ST, SUITE 112 COVINA, CA 91722 (951)232-3742	\$885,859 \$166,087 \$166,087	11/17/22 12/14/22 06/06/23	20% 19%
07-LA-210-/9.7 07-3096U4		IN LOS ANGELES COUNTY IN LOS ANGELES FROM INTERSTATE 5 TO WHEATLAND AVENUE UNDERCROSSING PAVEMENT REHABILITATION	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DR. #400 SAN DIEGO CA 92131 (760)916-9100	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$144,403,046 \$130,922,707 \$1,918,875	04/03/20 05/08/20 10/06/24	59% 90%
07-LA-213-2.2/2.2 07-4V0204		IN SAN PEDRO, RTE 213 (WESTERN AVE) AT CRESTWOOD STREET TRAFFIC SIGNAL IMPROVEMENT	CROSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET; IRVINDALE CA 91706 (626)813-6693	ALONZO, BERNARD 13230 FIRESTONE BLVD STE E2-F2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$503,887 \$130 \$0	06/19/20 07/10/20 05/01/23	0% 0% SUSPENDED
07-LA-213-3.9/3.9 07-253104 HA22		IN LOS ANGELES COUNTY IN LOS ANGELES AND RANCHO PALOS VERDES AT 0.1 MILE SOUTH OF PENINSULA VERDE DRIVE REPLACE/REPAIR DAMAGED STORM DRAIN	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$963,564 \$0 \$0	10/25/21 11/24/21 06/29/23	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 97
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-213-6.2/6.2 07-4V1404		INTERSECTION OF WESTERN AVE (SR-213) AND 242ND PLACE IN THE CITY OF LA INSTALL TRAFFIC SIGNAL AND ADA	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD.,STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$623,377 \$0 \$0	03/18/21 04/08/21 05/10/23	0% 0% SUSPENDED
HB4N							
07-LA-213-/8 07-306614 ACNH-P213-(008)E --()		IN THE CITIES OF RANCHO PALOS VERDES, LOMITA AND LOS ANGELES, FROM W 25TH STREET TO W CARSON STREET AT VARIOUS LOCATIONS. UPGRADE CURB RAMPS	A.M. CONCRETE, INC. PO BOX 3367 THOUSAND OAKS CA 91359 (818)362-8300	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$4,159,159 \$39,430 \$39,430	10/14/22 11/02/22 08/17/23	17% 1% 1%
HB71							
07-LA-405-.8/47.7 07-4W5104		IN LOS ANGELES COUNTY FROM 0.2 MILE WEST OF STEARNS AVENUE UNDERCROSSING TO RINALDI STREET UNDERCROSSING REPAIR AC OVERLAY, REPLACE JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	GALLARDO, SAM 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)609-0266	\$2,079,304 \$2,147,776 \$54,409	06/02/21 06/22/21 11/23/22	98% 99% 99%
HM4							
07-LA-405-7.0/12.9 07-321804 ACIM-4052-(002)E --()		IN LOS ANGELES COUNTY NEAR CARSON AND LONG BEACH AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ROUTE 710 TO ROUTE 110/405 SEPARATION ROADSIDE SAFETY IMPROVEMENTS	WESTCOAST PUBLIC WORK, INC. 20058 VENTURA BLVD., #318; WOODLAND HILLS CA 91364 (888)646-6411	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)609-0266	\$2,501,457 \$18,700 \$0	07/06/22 09/13/22 01/25/24	10% 1% 1%
HB34							
07-LA-405-8.8/8.8 07-304804		IN CARSON, AT DOLORES YARD OVERHEAD NO. 53-1168 RECONSTRUCT BRIDGE DRAINAGE SYSTEM	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE SUITE 20 IRVINE CA 92618 (949)328-9758	GALLARDO, SAM 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)609-0266	\$2,239,271 \$949,510 \$328,764	10/24/22 11/16/22 06/23/23	26% 42% 42%
HA23							
07-LA-405-13.8/39.7 07-4W1004		IN LOS ANGELES COUNTY ON ROUTE 405 FROM SEPULVEDA BL UC TO BEL AIR RD UC, RTE 10 FR BUDLONG AV UC TO WB RTE 10/RTE 405 CONNECTOR,R PLACE POLYESTER CONCRETE,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR WEST IRVINE CA 92606 (949)252-0441	LEON, DAN 12975 W CULVER BLVD LOS ANGELES CA 90066 (562)572-5852	\$1,775,492 \$1,831,497 \$0	06/17/19 07/05/19 05/12/23	64% 95% 95%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 98
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-14.3/15.8 07-293604 ACIM-405 -(999)E --()		IN LOS ANGELES COUNTY, IN TORRANCE, FROM WESTERN AVENUE UNDERCROSSING TO 182ND STREET UNDERCROSSING INTERCHANGE IMPROVEMENTS AND NEW	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	GALLARDO, SAM 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)609-0266	\$42,603,363 \$24,298,795 \$1,053,702	05/26/21 06/16/21 11/24/24	45% 57%
07-LA-405-28.0/31.6 07-0W0804		IN LOS ANGELES COUNTY IN CULVER CITY AND LOS ANGELES FROM VENICE BLVD SEPARATION TO WILSHIRE BLVD UNDERCROSSING INDIVIDUAL SLAB REPLACEMENT,	CITY SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD SUITE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	SHIN, FRANK 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,587,789 \$1,439,414 \$110,031	05/09/22 06/08/22 02/16/23	100% 89%
HM1							
07-LA-405-39.1/39.1 07-204904 ACIM-405 -(3)0 --()		THE CITY AND COUNTY OF LOS ANGELES AT VENTURA BOULEVARD ON RAMP WIDEN THE ON-RAMP AND MODIFY ELECTRICAL SY	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	LEON, DAN	\$2,171,708 \$0 \$0	12/12/22 12/29/22	0% 0%
HB4N							
07-LA-405-40.1/48.1 07-320204 ACIM-4053-(001) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 MILE SOUTH OF BURBANK BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF RINALDI STREET UN STORM WATER SOURCE CONTROL	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD AVE. PACOIMA, CA 91331 (818)262-8853	\$2,828,911 \$148,136 \$49,531	01/31/22 03/10/22 05/14/26	58% 5%
HA42							
07-LA-405-48.0/48.5 07-343204 ACIM-405 -(004)E --()		IN THE CITY OF LOS ANGELES (GRANADA HILLS, MISSION HILLS, SYLMAR), FROM RINALDI STREET TO ROUTE 5 REMOVE DEBRIS, REPLACE SLOPE	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE; SANTA ANA CA 92704 (714)540-5351	KHAN, MOHAMMAD 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$18,597,940 \$21,950 \$21,950	08/30/22 09/23/22 04/30/25	0% 0% SUSPENDED
HA23							
07-LA-405-/29.5 07-1XV004		LA&VEN 4 MAINTENANCE STATIONS ENHANCE THEFT DETERRENCE, FENCING & ELECTRIC GATESIMPROVE SECURITY/ALARM SYSTEMS DIR'S EMERGENCY FOR UPGRAGE&INSTALL SECURITY SYSTEM, FENCING	QUALITY FENCE CO INC 14929 GARFIELD AVENUE PARAMOUNT, CA 90723	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,135,000 \$1,075,917 \$0	04/22/21 05/07/21 02/15/23	100% 95% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 99
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-605-/26 07-311904 HSNH-X037-(214)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE TRANSPORTATION MGMT SYSTEM	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ ST.; IRWINDALE CA 91706 (626)813-6693	ALONZO, BERNARD 13230 FIRESTONE BLVD., STE E2 SANTA FE SPRINGS, CA. 90670 (562)345-3145	\$6,905,220 \$6,765,767 \$182,940	10/22/19 11/14/19 03/13/23	96% 98%
HB4N							
07-LA-710-6.9/17.3 07-0W0704		RAMPS, SLABS, GORE - CPOL DIGOUTS SLURRY. FROM 1/170 SEP TO LOS ANGELES RIVER. RAMPS, SLABS, GORE - CPOL DIGOUTS	ALL AMERICAN ASPHALT 400 EAST SIXTH STREET; CORONA CA 92879 (951)736-7600	FERRER, JOSE 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$4,338,152 \$2,831,162 \$968,574	06/27/22 08/15/22 07/10/23	49% 65%
HM1							
07-LA-710-10.5/32.5 07-0W2704		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM COMPTON CREEK BRIDGE TO UNION STREET OVERCROSSING POLYESTER CONCRETE OVERLAY, APPLY METHACRY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	FREMPPONG, SAM 	\$3,805,108 \$0 \$0	01/17/23 02/15/23	0% 0%
HM2							
07-LA-710-15.1/21.9 07-330504 ACIM-7101-(843)E --()		IN THE CITIES OF SOUTH GATE, BELL GARDENS AND COMMERCE, FROM 800 FEET NORTH OF ROSECRANS AVENUE TO ATLANTIC BOULEVARD IMPROVE WORKER SAFETY BY PAVING	LANDSCAPE SUPPORT SERVICES 12610 SATICOY ST SOUTH NORTH HOLLYWOOD CA 91605 (818)475-0680	FERRER, JOSE 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$2,702,505 \$897,061 \$281,233	08/02/22 10/06/22 07/01/24	12% 33%
HB34							
07-LA-710-23.3/25.6 07-304404 ACNH-X037-(210)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AND MONTEREY PARK ON ROUTE 60 FROM EASTERN AV OC TO MEDNICK AV OC AND RTE 710 FROM OLYMPIC B STABILIZE SOIL AND EROSION CONTROL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE, STE L TUSTIN CA 92780 (714)641-4730	RODRIGUEZ, MIGUEL 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (213)453-7555	\$3,501,524 \$3,267,345 \$11,740	07/22/19 08/02/19 09/29/23	84% 92%
HA42							
07-LA-710-26.0/26.7 07-331804 ACIM-X037-(229)E --()		IN LOS ANGELES COUNTY IN AND NEAR MONTEREY PARK ON RTE 10 FROM 0.1 MILE EAST OF NORTH EASTERN AVE TO 0.2 MILE WEST OF SOUTH GARVEY INSTALL IRRIGATION SYSTEMS, EROSION	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA, CA 92821 (714)984-5500	FERRER, JOSE 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$2,646,751 \$19,380 \$17,914	09/26/22 11/18/22 04/22/24	1% 1%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 100
02/27/23

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-1-4.0/4.2 07-318204		IN VENTURA COUNTY, SOUTH OF POINT MUGU STATE PARK AND SYCAMORE CANYON ROAD CONSTRUCT SECANT WALLS, SLOPE	FLATIRON-DRILL TECH A JOINT VENTURE 16470 WEST BERNARDO DR #120 SAN DIEGO CA 92127 (909)597-8413	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD., #102 THOUSAND OKS, CA 91320 (213)808-7976	\$44,668,484 \$30,144,643 \$1,830,577	09/15/21 09/17/21 12/31/23	62% 67%
HA23							
07-VEN-1-4.4/9.7 07-0W1404		IN VENTURA COUNTY FROM BIG SYCAMORE MAINTENANCE STATION AND PARK TO 0.2 MILE SOUTH OF CALLEGAS CREEK BRIDGE 0.15' COLD PLANE AND RHMA-G CR.	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	SINGH, RANJIT 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)330-6650	\$3,490,315 \$138,755 \$0	06/24/22 07/25/22 05/31/23	48% 4%
HM1							
07-VEN-1-28.2/28.2 07-2965U4		NEAR SEACLIFF & OJAI, UPGRADE BRIDGE RAILINGS FOR #52-003 ON RTE 1 & AT #52-0044 & 52-0173 RTE 33 UPGRADE BRIDGE RAILING	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD THOUSAND OAKS, CA 91320 (805)480-4928	\$3,842,228 \$102,158 \$26,103	08/24/22 09/12/22 04/28/25	13% 3%
HA21							
07-VEN-23-3.3/11.5 07-302504 HSST-P023-(041)E --()		IN VENTURA COUNTY, FROM US-101 TO STATE ROUTE 118 PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE RD, STE 200 WESTLAKE VILLAGE CA 91361 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	SOLAIMAN TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$68,906,289 \$66,154,727 \$204,207	02/06/20 03/02/20 07/22/25	100% 93%
HA22							
07-VEN-33-7.6/7.6 07-291304		IN VENTURA COUNTY, NEAR CASITAS SPRINGS, AT SAN ANTONIO CREEK BRIDGE STRUCTURE REHABILITATION AND	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)808-7976	\$5,039,991 \$871,635 \$0	06/18/21 06/30/21 02/28/25	21% 17%
HA21							SUSPENDED
07-VEN-101-.2/40.8 07-3311U4 ACNH-X111-(079)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM THE LOS ANGELES/VENTURA COUNTY LINE TO OLD PACIFIC COAST HIGHWAY AND ON ROUTE 23 FROM ROUTE 23 UPGRADE END TREATMENTS AND BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)857-7070	\$25,598,905 \$1,541,227 \$1,214,047	08/31/22 09/23/22 07/30/24	13% 6%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 101
02/27/23

District 07							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-6.9/27.2 07-0W2604		IN VENTURA COUNTY ON ROUTES 23,33, 101,118 AT VARIOUS LOCATIONS METH DECK, OVERLAY POLYESTER AND	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD. SAN FERNANDO CA 91340 (818)898-2300	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD THOUSAND OAKS, CA 91320 (805)857-6118	\$921,687 \$935,531 \$22,050	06/15/22 07/11/22 03/31/23	89% 96%
HM3							
07-VEN-101-7.9/38.9 07-4W8004		IN VENTURA COUNTY ON ROUTE 101 APPLY DECK METHACRYLATE, REPLACE	TRUEDELLE CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)857-7070	\$2,840,372 \$2,783,734 \$0	05/21/21 06/16/21 04/06/23	81% 98%
HM3							
07-VEN-101-8.9/11.5 07-4W2704		IN VENTURA CO, IN THOUSAND OAKS AND CAMARILLO, FROM 1.1 MILE WEST OF WENDY DR TO ARROYO CONEJO CREEK BR PLACE RHMA-G BWC-G GAP GRADED	GRANITE CONSTRUCTION COMPANY 213 E COLUMBIA WAY; LANCASTER CA 93535 (661)726-4447	RILEY, JAMES 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)507-7938	\$2,798,917 \$2,721,103 \$0	04/22/19 05/13/19 11/21/22	89% 98%
HM1							
07-VEN-101-9.0/9.2 07-331004		IN THOUSAND OAKS AND CAMARILLO, FROM WENDY DRIVE TO PLEASANT VALLEY ROAD, AT THE NORTHBOUND AND SOUTHBOUND COMMERCIAL VEHICLE ENF WEIGH STATION PAVEMENT AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	SINGH, RANJIT 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)330-6650	\$4,742,877 \$619,626 \$0	04/13/22 05/12/22 10/01/23	27% 13%
07-VEN-101-9.1/9.1 07-4W9104		07-VEN 101 PM 9.09 AND VARIOUS ROUTES LINE AND REPAIR CULVERTS	JABRE CONTRACTING INC. 1813 MANZANITA LANE; MANHATTAN BEACH CA 90266 (310)720-0277	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$904,168 \$524,827 \$0	04/29/21 06/14/21 03/28/23	100% 56%
HM2							
07-VEN-101-27.5/31 07-311304 HSNH-Q101-(358)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM 0.8 MILE SOUTH OF SEAWARD AVE TO 0.4 MILE WEST OF ROUTE 33/101 SEP AND ON RTE 33 FROM RTE 101/ STORMWATER SOURCE CONTROL	LANDSCAPE SUPPORT SERVICES 15260 VENTURA BLVD STE 1150 SHERMAN OAKS CA 91403 (818)475-0680	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)808-7976	\$1,999,419 \$1,914,491 \$6,787	10/09/19 11/04/19 11/27/23	79% 94%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 102
02/27/23

District 07								
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message	
07-VEN-101-36.3/40.6 07-302404 BINH-Q101-(385)E --()		IN VEN FROM 0.4 MILE SOUTH OF PADRE JUAN CANYON OC TO 0.3 MILE NORTH OF PUNTA GORDA PEDESTRIAN UC PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1032	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS CA 91320 (805)857-7070	\$31,515,264 \$19,606,670 \$1,202,882	11/17/20 12/24/20 06/13/23	75% 61%	
HA22								
07-VEN-118-.7/11 07-339204		VENTURA COUNTY IN AND NEAR OXNARD FROM DARLING ROAD TO ROUTE 34/118 SEPARATION REPLACE MINOR CONCRETE CURB RAMPS & MODIFY	TORO ENTERPRISES, INC. 2101 E. VENTURA BLVD. OXNARD CA 93036 (805)483-4515	BAUTISTA DENRICK 1525 RANCO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (805)857-6118	\$832,655 \$423,348 \$277,157	08/29/22 09/23/22 04/28/23	65% 49%	
HB71								
07-VEN-118-1.4/1.8 07-336004 ACNH-P118-(070)E --()		IN VENTURA COUNTY NEAR SATICOY FROM 0.2 MILES EAST OF NARDO STREET TO 0.1 MILE WEST OF SANTA CLARA RIVER. CONSTRUCT STORMWATER TREATMENT BEST	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	OLUWATAYO OGEYEMI (213)700-8447	\$5,087,700 \$6,525 \$6,525	12/07/22 12/22/22 12/19/24	1% 0%	
HA42								
07-VEN-118-13.3/15.6 07-341604		IN AND NEAR MOORPARK, AT THE EASTBOUND AND WESTBOUND COMMERCIAL VEHICLE ENFORCEMENT FACILITIES. CONSTRUCT NEW MODULAR OFFICE	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110; SAN DIEGO CA 92110 (858)304-1093	OGEYEMI, OLUWATAYO (213)793-9385	\$2,299,998 \$186,360 \$177,945	10/25/22 12/22/22 12/08/23	14% 8%	
07-VEN-126-10.2/12.7 07-311504 HSNH-P126-(058)E --()		IN SANTA PAULA FR 0.2M WO PECK RD TO SANTA PAULA CREEK STORMWATER SOURCE CONTROL	WESTCOAST PUBLIC WORKS INC 20058 VENTURA BLVD, #318; WOODLAND HILLS CA 91364 (818)256-9401	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,928,293 \$1,796,996 \$1,500	09/24/19 10/29/19 11/30/23	80% 92%	
HA42								
07-VEN-126-13.2/34.6 07-0W0304		ADDING CLASS II BIKE LANES AND CLASS IV PROTECTED BIKEWAYS. SLURRY SEAL DIG OUTS. SHOULDERS. SIDE STREET IMPROVEMENT / UPDATE CROS ADDING CLASS II BIKE LANES AND	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$2,321,106 \$1,971,626 \$24,765	05/21/21 06/14/21 08/31/23	100% 85%	OVER RUN
HM1								

Totals:	Authorized Final Amt:	<u>\$1,893,018,583</u>	Completed to Date:	<u>\$1,299,685,926</u>	Work This Month:	<u>\$29,053,947</u>
----------------	------------------------------	------------------------	---------------------------	------------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 103
02/27/23

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-0-/0 08-1M7204		IN RIVERSIDE AND SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS DIR'S ORDER EMERGENCY F.A. INSTALL ENHANCEMENTS BOND PREMIUM	CHRISP COMPANY 43650 OSGOOD ROAD FREMONT, CA 94539 (951)830-7236	TRAN, KEN 850 S. VIA LATA STE 104 COLTON, CA 92324 (909)844-3312	\$1,285,000 \$1,208,583 \$22,535	12/20/21 03/02/22 02/21/23	98% 94%
20.20 201130							
08-RIV-10-6.7/25.1 08-1C38U4 ACIM- 010-(110)E --()		IN BEAUMONT & BANNING FROM JCT 10/60 SEP TO JCT 10/111 SEP PAVEMENT REPLACEMENT LANES 3 & 4 &	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA STE 200; SAN DIEGO CA 92126 (858)536-3100	LENART, ELVIRA 850 VIA LATA SUITE 104 COLTON, CA 92324 (951)232-8949	\$190,297,169 \$175,841,682 \$1,760,470	11/26/19 12/16/19 03/14/23	97% 91%
08-RIV-10-12.6/13.4 08-1L9504		IN THE CITY OF BANNING FROM 0.25 MILES WEST OF 8TH STREET I.C. TO S. SAN GORGONIO AVE. RESTORE AND REHABILITATE EXISTING	DIVERSIFIED LANDSCAPE COMPANY ANTHONY RODRIGUEZ PROJECT MANAGER 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)830-8725	BENSON, DAVID 937 S. VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$1,031,641 \$428,714 \$120,792	06/13/22 07/29/22 04/26/23	12% 42%
08-RIV-10-26.9/43.3 08-1L3604 SIMG-010 -(3)1 --()		RIVERSIDE COUNTY IN AND NEAR PALM SPRINGS, THOUSAND PALMS AND CATHEDRAL CITY FROM 0.3MILE WEST OF WHITEWATER OVERCROSSING TO 0.3 MI THERMOPLASTIC TRAFFIC STRIPING, PAVEMENT M	RE CHAFFEE CONSTRUCTION 7987 SAGE STREET PHELAN CA 92371 (760)403-4556	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$639,792 \$688,795 \$0	07/12/22 09/02/22 03/15/23	82% 99% SUSPENDED
08-RIV-10-60.7/74.3 08-1C0814		RIVERSIDE COUNTY IN COACHELLA AND AT CACTUS CITY FROM 1.8 MILES EAST OF DILLON ROAD UNDERCROSSING TO 0.5 MILES WEST OF EAST CACTUS PAVEMENT REHAB	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)363-100	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$188,416,886 \$40,011,385 \$0	03/28/22 03/28/22 08/12/25	26% 21%
08-RIV-10-92.9/101.1 08-1H2004 ACIM-010 -(4)0 --()		RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM KRUME DITCH TO WIDE DITCH RDWY EXC, STR EXC, CLASS 2 AB, PARTIALLY G	AMES CONSTRUCTION, INC. 2500 COUNTY ROAD 42 W BURNSVILLE MN 55337 (952)435-7106	KOURY, PETER 41601 CORPROATE WAY PALM DESERT, CA 92211 (909)844-0619	\$6,543,402 \$114,884 \$0	10/06/22 11/18/22 03/28/24	4% 2%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 104
02/27/23

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-104.9/134.2 08-1C0824 BLIM-010 -(112)E --()		NEAR BLYTHE, FROM SR 10/177 SEP TO NEAR BLYTHE, FROM SR 10/177 SEP TO 1.05 MI W/O WILEY'S WELL RD OC REHABILITATE MAINLINE PAVEMENT,	FISHER SAND & GRAVEL CO. 1302 W. DRIVERS WAY; TEMPE AZ 85284 (480)730-1033	DAVIS, DARCY 134 EAST HOBSON WAY BLYTHE, CA 92225 (951)453-8943	\$263,410,135 \$142,132,538 \$0	03/24/21 04/15/21 08/08/24	35% 54%
08-RIV-10-/0 08-1L4904		NEAR YUCAIPA AT WILDWOOD REST AREA, NEAR BANNING AT WHITEWATER REST COACHELLA AT CACTUS CITY REST AREA; ALSO RIV-010-R134.8/ INSTALL DYNAMIC TRUCK PARKING SIGNS	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)906-9916	\$2,064,353 \$1,927,508 \$22,165	06/18/21 08/05/21 04/15/23	99% 93%
08-RIV-15-23.9/33.4 08-1M0504		NEAR THE CITY OF LAKE ELSINORE ON RIV-15 FR 0.05 MI N/O NICHOLS RD TO 0.14 MI N/O TEMESCAL CANYON RD AND RIV-215 NEAR THE CITY OF MILL/OVERLAY THE SHOULDER OF	ALL AMERICAN ASPHALT 400 EAST SIXTH STREET; CORONA CA 92879 (951)736-7600	BERGEVIN, MICHAEL 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-3739	\$6,442,942 \$4,387,920 \$0	05/02/22 05/20/22 02/02/23 02/07/23	100% 100% COMPLETED
08-RIV-15-38.2/51.5 08-1F1434 ACIM-015 -(166)E --()		FROM 0.5 MI S/O ONTARIO AVE TO JCT RTE 60 SLAB REPLACEMENT	MYERS & SONS CONSTRUCTION, LLC CHINICHIAN, ALI 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	4334 LATHAM STREET STE 100 RIVERSIDE, CA 92501 (951)232-7346	\$24,258,700 \$23,444,401 \$0	12/04/20 12/22/20 02/06/23 02/10/23	97% 95% COMPLETED
08-RIV-62-6.7/9.2 08-1E8404 ACNH-P062-(046)E --()		COUNTIES IN AND NEAR YUCCA VALLEY AND IN TWENTYNINE PALMS FROM 0.2 MILE NORTH OF INDIAN CANYON DRIVE TO 0.6 MILE WEST OF UTAH TRAI MILL AND OVERLAY MAINLINE &	MATICH CORPORATION 1596 HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408 (909)382-7400	NGUYEN, IRVIN 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)232-6263	\$27,057,255 \$26,165,863 \$0	12/11/20 01/14/21 12/15/22 01/31/23	100% 100% COMPLETED
08-RIV-62-85.0/90.2 08-1K0504		IN RIV CO FROM RTE 177 TO SBD CO LN IN SBD CO FR SBD CO LN TO 1.7M E/O IRON MOUNTAIN PUMPING PLANT ROAD NR VIDAL JUNCTION COLD IN PLACE (CIR) RECYCLE	CALMEX ENGINEERING, INC. 2750 S. LILAC AVE BLOOMINGTON CA 92316 (909)546-1311	NGUYEN, IRVIN 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)453-8943	\$6,593,097 \$69,217 \$0	05/27/22 06/29/22 03/03/23	0% 1% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 105
02/27/23

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-13.2/34 08-1C6804		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL REPLACEMENT, REPLACE 1	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$5,951,325 \$5,881,301 \$171,140	12/29/20 01/19/21 07/03/25	44% 97%
HA21							
08-RIV-74-48.8/49.2 08-1J0204 ACST-2074-(072)E --()		NEAR HEMET FROM 0.7 MI E/O TO 1.1. MILE E/O BLACKBURN RD INSTALL HORIZONTAL DRAINAGE SYSTEM	DREAMBUILDER CONSTRUCTION CORPNICK TRUONG DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	29995 TECHNOLOGY DR, UNIT 104 MURRIETA, CA 92563 (951)830-6835	\$1,524,470 \$1,463,371 \$7,254	08/11/21 09/08/21 04/27/23	100% 94% OVER RUN
08-RIV-74-/5.8 08-1C8504 HSST-S074-(071)E --()		NR LAKE ELSINORE, FROM ORANGE COUNTY LINE TO MONTE VISTA STREET WIDEN EXISTING LANES TO PROVIDE 12'	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	ABDALLA, OSAMA 9225 STELLAR CT, SUITE B CORONA, CA 92883 (951)830-9182	\$42,592,759 \$31,028,309 \$619,214	11/12/20 12/24/20 07/19/23	48% 72%
HB1							
08-RIV-79-25.7/25.7 08-1L5704		RIVERSIDE COUNTY IN HEMET AT EAST LATHAM AVENUE MODIFY SIGNAL & LIGHTING SYSTEMS, MINOR CO	CROSSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706 (626)813-6693	SALLOUM, GEORGE 790 S VIA LATA SUITE 100 COLTON, CA 92324 (909)601-5120	\$535,247 \$0 \$0	06/21/22 07/29/22 04/19/23	0% 0%
08-RIV-79-32.3/M33.8 08-1L0804 SNHG-P079-(047)E --()		RIVERSIDE COUNTY NEAR SAN JACINTO FROM RAMONA EXPRESSWAY TO GILMAN SPRINGS ROAD UNDERCROSSING CONC BARRIER, REMOVE BASE AND SURFACING, A	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA CA 91706 (626)960-9502	NICK TRUONG 29995 TECHNOLOGY DRIVE STE 104 MURRIETA, CA 92563 (951)830-6835	\$2,993,706 \$1,012,215 \$326,151	06/10/22 07/11/22 07/20/23	19% 34%
08-RIV-95-24.0/33.7 08-1N5604		REPAIR CONCRETE SLOPE PAVING, RESTORE FISHER SAND & GRAVEL CO. ROCKSLOPE PROTECTION, REPLACE ASPHALT CONCRETEPAVEMENT, AND TRAFFIC CONTROL DIR'S ORDER EMER REPAIR CONCRETE SLOPE PAVING	1302 W. DRIVERS WAY TEMPE, AZ 85284	VU, KHOI 134 E. HOPSONWAY STE 1-3 BLYTHE, CA 9225 (951)232-6263	\$835,000 \$0 \$0	08/19/22 09/16/22 10/30/22	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 106
02/27/23

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-95-/0 08-1M0204		IN RIVERSIDE COUNTY NEAR BLYTHE 0.2 MILES SOUTH OF ROUTE 10/95 SEPERATION TO 0.7 MILES SOUTH OF LYE ROAD PLACE A SEAL COAT WITH DIG OUTS.	FROM PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY; JURUPA VALLEY CA 91752 (714)826-3011	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)232-6263	\$4,013,735 \$3,554,331 \$83,600	05/09/22 06/13/22 02/20/23	96% 89%
08-RIV-111-47.2/55.3 08-0R3024 ACST-P111-(079)E --()		MINOR CONCRETE, REMOVE CONC CURB AND SW MOD SIGNAL AND LIGHTING SYSTEMS	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	NGUYEN, IRVIN 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)453-8943	\$3,111,232 \$1,503,034 \$206,101	03/28/22 05/12/22 05/05/23	72% 48%
08-RIV-177-/27 08-1M0304		RIVERSIDE COUNTY NEAR DESERT CENTER FROM ROUTE 10/177 SEPARATION TO ROUTE 62 PLACE RUBBERIZED HMA, TRAFFIC STRIPING & C	ATP GENERAL ENGINEERING CONTRACTORS, LLC 4211 PONDEROSA AVE, STE C SAN DIEGO CA 92123 (858)513-0611	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$9,257,499 \$8,069,504 \$0	05/23/22 06/28/22 01/25/23	100% 86%
08-RIV-215-36.6/37.2 08-1K4604 ACIM-2152-(252)E --()		IN RIVERSIDE FROM 0.2 MI N/O IN RIVERSIDE FROM 0.2 MI N/O ALESSANDRO BLVD OC TO 0.2 MI S/O EUCALYPTUS AVE OC CONSTRUCT SOUTHBOUND AND NORTHBOUND	RIVERSIDE CONSTRUCTION COMPANY, INC. 4225 GARNER ROAD RIVERSIDE CA 92502 (951)682-8308	BROWN, PAUL 4334 LATHAM STREET, SUITE 100 RIVERSIDE, CA 92501 (951)232-6161	\$5,295,604 \$2,782,192 \$290,624	02/24/22 04/26/22 04/26/24	22% 52%
08-SBD-10-24.3/24.8 08-1L5904 SIMG-010 -(271)E --()		IN SAN BERNARDINO FROM TO 0.4 MILE W/O WATERMAN AVE UC TO 0.2 MILE N/O CONN OC INSTALL MIDWEST GUADRAIL SYSTEM AND	INTERNATINAL LINE BUILDERS, INC. DBA ILB ELECTRIC 3955 TEMESCAL CANYON RD.; CORONA CA 92883 (951)963-3044	ASSAD, PETER 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8511	\$1,099,942 \$1,029,718 \$296,749	06/28/21 07/20/21 02/20/23	98% 94%
08-SBD-10-29.4/39.2 08-384234		IN REDLANDS & YUCAIPA FR 0.1 MI E/O ALABAMA ST TO COUNTY LINE RD INSTALL TMS FIELD ELEMENTS	STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE; CHINO CA 91214 (909)591-0000	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)906-9916	\$6,014,186 \$5,638,337 \$215,882	10/30/19 11/22/19 04/15/23	100% 94%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 107
02/27/23

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-5.1/5.8 08-0H7914		SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA FROM FOOTHILL BOULEVARD UNDERCROSSING TO 0.4 MILE NORTH OF FOOTHILL BOULEVARD UNDERCROSS RAMP METERING SYSTEM, HMA, RHMA, AND ROADW	3SIXTY INNOVATION INC 3555 ROSECRANS ST, 114-110 SAN DIEGO CA 92110 (858)304-1093	EHIRIM, DOMINIC 9540 CENTER AVENUE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$1,046,558 \$849,823 \$196,394	06/21/22 08/24/22 03/06/23	2% 81%
HB4N							
08-SBD-15-28.6/37.5 08-0K1224 BLIM-015 -(167)E --()		IN HESPERIA AND VICTORVILLE FROM OAK HILL RD OC TO S/O BEAR VALLEY RD OC REHABILITATE EXISTING MAINLINE AND	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$128,851,724 \$35,274,254 \$1,162,675	09/24/21 10/07/21 09/06/24	36% 27%
08-SBD-15-56.6/77.6 08-1K7104		SAN BERNARDINO COUNTY IN AND NEAR BARSTOW AT VARIOUS LOCATIONS FROM 0.6 MILE NORTH OF WILD WASH ROAD TO 0.7 MILE NORTH OF ROUTE 15 REPAIR CULVERT WITH ALTERNATIVE PIPELINERS	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS, CA 95650 (916)259-1576	GONZALEZ, ALFONSO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$680,146 \$47,466 \$0	03/01/22 05/20/22 03/21/23	11% 7% SUSPENDED
08-SBD-15-96.1/124.3 08-1C7204 HSNH-015 -(2)0 --()		SAN BERNARDINO ABOUT 22 MILES NORTHEAST OFBARSTOW AT VARIOUS LOCATIONS FROM 0.3 MILESOUTH OF HARVARD ROAD OVERCROSSING TO 0.1 MILE IMPORTED BORROW, SHOULDER BACKING, AND STR	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)845-360	PHAN, THANH 222 E. MAIN ST. SUITE 208 BARSTOW, CA 92311 (951)232-7262	\$13,112,161 \$5,522,854 \$1,697,889	08/02/22 08/26/22 10/24/23	32% 42%
HB1							
08-SBD-15-173.7/181.1 08-1N5804		BACKFILL/RESTORE PIERS AND ABUTMENTS AND INSTALL ROCK SLOPE PROTECTION AT DRY LAKE DITCH. DIR'S ORDER EMERGENCY F.A. INSTALL SHORING AND ROCK SLOPE PROTECTION	LAS VEGAS PAVING CORPORATION 4420 S. DECATUR BLVD LAS VEGAS, NV 89103 (702)531-5800	NGUYEN, KHOA 222 EAST MAIN ST SUITE 208 BARSTOW, CA 92311 (951)232-8611	\$3,085,000 \$760,560 \$0	08/26/22 10/29/22 01/06/23	100% 25%
20.20 201130							
08-SBD-15-173.8/173.8 08-1N7204		STABILIZE AND REPAIR EMBANKMENTS REINFORCE TEMPORARY WOOD POSTS RESTORE RSP, INSTALL BRIDGE SENSORS DIR'S ORDER EMERGENCY F.A. STABILIZE AND REPAIR ENBANKMENTS	SKANSKA USA CIVIL WEST 1995 AGUA MANSA RD RIVERSIDE, CA 92509 (951)684-5360	NGUYEN, KHOA 222 EAST MAIN STREET STE 208 BARSTOW, CA 92311 (951)232-8611	\$5,485,000 \$0 \$0	11/10/22 01/04/23 11/22/23	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 108
02/27/23

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-179.4/179.4 08-1N0304		IN SAN BERNARDINO COUNTY AT NEVADA ST LN INSTALL BEAUTIFICATION ENHANCEMENT	ST BOWE CONTRACTORS INC. 609 BAILEY CT; TEHACHAPI CA 93561 (661)940-0899	BENSON, DAVID 937 S. VIA LATA SUITE 650 COLTON, CA 92424 (951)232-6478	\$2,029,684 \$0 \$0	09/07/22 09/29/22 02/15/23	0% 0%
08-SBD-18-9.0/45 08-1N0904		REPAIR DAMAGED ROADWAY DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGED ROADWAY	SKANSKA US CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA RD RIVERSIDE, CA 92509 (951)684-5360	BENJAMIN, AMGAD 850 S VIA LATA STE 104 COLTON, CA 92324 (909)844-9731	\$3,585,000 \$2,170,514 \$0	12/24/21 02/28/22 09/20/22	100% 84%
20.20 201130							
08-SBD-18-44.3/48.4 08-0G6914		ON STATE ROUTE 2 @ VAR LOCATIONS FR CARIDINAL RD TO DESERT FRONT; ON__ STATE ROUTE18 @ VAR LOC FROM ASH SIDEHILL TO CEDAR SIDEHILL RELINE OR REPLACE CULVERTS	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE; SANTA ANA CA 92704 (714)540-5351	NGUYEN, NHAN 850 SOUTH VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$5,517,390 \$2,272,220 \$562,056	06/13/22 08/05/22 12/12/23	25% 41%
HA42							
08-SBD-18-95.4/95.4 08-1G2804		IN COLTON AT COLTON OH (BR #54- 0464R) PERFORM BRIDGE STRENGTHENING AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	SHAHIDI, SHAINA 850 S VIA LATA, SUITE 100A COLTON, CA 92324 (951)232-7839	\$1,473,162 \$0 \$0	09/20/22 10/14/22 05/31/23	0% 0%
							SUSPENDED
08-SBD-18-100.9/115.9 08-1G5204		IN AND NEAR ADELANTO FROM SR-18/US- 395 SEP TO LOS ANGELES COUNTY LINE COLD PLANE PAVEMENT & PLACE HMA	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY RD HESPERIA, CA 92345 (909)601-5118	\$11,025,407 \$10,946,679 \$0	10/28/21 11/18/21 03/20/23	100% 100%
HA22							OVER RUN
08-SBD-38-11.3/26.8 08-1N5204		CLEAR IMPACTED CULVERT BASINS, REPAIR IMPACTED FLEXIBLE BARRIERS, AND DISTRESSED EMBANKMENTS DIR'S ORDER EMERGENCY F.A. DEBRIS FLOW MITIGATION: EROSION CONTROL	RIVERSIDE CONSTRUCTION CO INC 4225 GARNER RD RIVERSIDE, CA 92501	TRAN, KEN 850 S. VIA LATA, SUITE 104 COLTON, CA 92324 (909)844-3312	\$3,585,000 \$1,133,442 \$0	08/09/22 08/25/22 02/27/23	75% 32%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 109
02/27/23

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-38-11.3/26.5 08-1L9804		WATERSHED/DEBRIS FLOW MITIGATION: REPAIR/REPLACE/INSTALL DRAINAGE SYSTEMS AND REPAIR/REPLACE DEBRIS BARRIERS DIR'S EMERGENCY ORDER FLOW MITIGATION	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335	TRAN, KEN 850 S VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$19,985,000 \$7,030,090 \$550,094	12/23/20 12/28/20 05/11/23	81% 35%
20.20 201130							
08-SBD-40-43.8/150.3 08-1K6404		APPROXIMATELY 43 MILES EAST OF BARSTOW AT ARGOS WASH (BR #54 0737L/R) TO APPROXIMATELY 6 MILES EAST OF NEEDLES AT SAGE WASH (BR # POLYESTER CONCRETE OVERLAY,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	NGUYEN, KHOA 222 E. MAIN ST #208 BARSTOW, CA 92311 (951)232-8611	\$1,108,165 \$790,250 \$39,584	04/21/22 05/20/22 04/05/23	72% 67%
08-SBD-40-100.0/125 08-0R1414 ACHS-0402-(066) --()		NEAR NEEDLES FR ESSEX ROAD OC TO 4.5 MI E/O HOMER WASH REGRADE MEDIAN CROSS SLOPE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	DOAN, ANTHONY 1044 EAST BROADWAY ST NEEDLES, CA 92363 (951)840-8222	\$10,491,401 \$4,598,751 \$545,841	05/11/22 06/08/22 08/29/23	51% 44%
08-SBD-40-140.5/148.5 08-1N0704		VARIOUS LOCATIONS ON I-40 FREEWAY BEGINNING AT NEEDLES HIGHWAY WESTBOUND ON RAMP (PM R140.5) TO 5 MILE RD (PM R148.5) INSTALL BEAUTIFICATION ENHANCEMENT	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (714)984-5500	BENSON, DAVID 967 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$5,744,458 \$506,021 \$506,021	09/08/22 09/30/22 07/17/23	19% 9%
08-SBD-60-1.4/0 08-1J2104		IN CHINO AT RAMONA AVE OC NO 54-0745 IMPROVE FREIGHT CORRIDOR MOVEMENT	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)888-1104	AVILA, XAVIER 119 N MAPLE ST STE A CORONA, CA 92880 (951)830-6837	\$9,022,938 \$7,573,075 \$476,524	12/28/21 02/04/22 11/08/23	32% 84%
08-SBD-60-7.3/10 08-0E33U4 ACNH-P060-(159)E --()		IN ONTARIO FR 0.2 MI W/O CUCAMONGA CREEK BR TO MILLIKEN AVE ADD WB AUX LANE, ADD EB	AMES CONSTRUCTION, INC. 391 N. MAIN STREET; CORONA CA 92880 (951)356-1275	DUTCHER, DAVID 119 N MAPLE ST SUITE A CORONA, CA 92880 (909)519-2051	\$24,623,289 \$7,497,635 \$306,239	04/26/21 05/27/21 05/02/23	52% 30%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 110
02/27/23

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-125.8/125.8 08-1N1904		REMOVE EXISTING WELL AND INSTALL NEW WELL WITH ITS APPURTENANCE AT A DEPTH OF 800 DIR'S ORDER EMERGENCY F.A. REMOVE AND REPLACE EXISTING WELL	WATER WELL SERVICE, INC. P.O. BOX 2847 APPLE VALLEY, CA 92307 (858)382-0953	DOAN, ANTHONY 1044 EAST BROADWAY ST NEEDLES, CA 92363 (951)840-8222	\$3,235,000 \$2,343,212 \$0	04/15/22 08/05/22 01/12/23	87% 72%
20.20 201130							
08-SBD-71-/8.5 08-0G7904 ACNH-P071-(074)E --()		IN SAN BERNARDINO AND RIVERSIDE COUNTIES IN AND NEAR CHINO AND CHINO HILLS FROM LOS ANGELES COUNTY LINE TO ROUTE 91 INSTALL RMS, CCTV, CMS, VDS & FIBER	SELECT ELECTRIC, INC. RAUDEL MARTINEZ 2790 BUSINESS PARK DR. VISTA CA 92081 (619)460-6060	RUIZ, MANUEL 790 S VIA LATA COLTON, CA 92324 (951)965-6327	\$6,833,527 \$6,172,739 \$23,419	10/08/20 11/17/20 03/15/23	100% 90%
HB4N							
08-SBD-83-5.9/11.1 08-1K7904 HSNH-S083-(018)E --()		SAN BERNARDINO COUNTY IN CHINO AND ONTARIOFROM CHINO AVENUE TO ROUTE 10/83 SEPARATION MODIFYING SIGNAL AND LIGHTING SYSTEMS, TRA	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CYN CORONA CA 92883 (951)682-2982	NGUYEN, VU 9540 CENTEER AVENUE #120 RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$1,914,097 \$157,518 \$157,518	10/11/22 11/02/22 05/08/23	5% 8%
08-SBD-138-15.0/15.1 08-1J2004 HSIM- 015-(249)E --()		NEAR HESPERIA ON RTE 15 FROM 0.1 MI N/O RTE 15/138 SEP TO GISH OH EXTEND DECELERATION LANE AT RTE 15	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	LOZA, SHAUN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4717	\$3,267,628 \$2,021,393 \$448,190	11/16/21 12/02/21 04/27/23	78% 62%
08-SBD-138-15.0/15 08-1H8204 ACHS-S138-(138)E --()		ALSO SBD-15-21.6; NEAR HESPERIA, FROM 0.1 MI WEST TO 0.2 MI EAST OF CAJON CREEK BRIDGE. ALSO, ON ROUTE 15 (PM R21.6) AT 0.2 MI NOR INSTALL TRAFFIC SIGNALS, REALIGN	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 240; CHINO HILLS CA 91709 (951)966-9153		\$2,922,844 \$0 \$0	08/26/22 09/16/22	0% 0%
08-SBD-138-/2.3 08-1H8304 ACST-S138-(002)E --()		ALSO LA-138-74.9/75.0; NEAR PINON HILLS & PHELAN FROM LA CO LN TO 0.6 MI W/O PHELAN RD AND IN LA COUNTY FROM 0.1 MI W/O SBD CO LN WIDEN ROADWAY TO PROVIDE UP TO 4	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST. STE. 101; VENTURA CA 93003 (805)765-6867	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-5118	\$4,386,822 \$3,980,732 \$0	11/19/21 12/09/21 03/20/23	97% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 111
02/27/23

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-173-18.6/18.7 08-1H2904 ACST-S173-(004)E --()		NEAR CEDAR GLEN AT 0.1 MI SOUTH OF HOSPITAL ROAD REPLACE MBGR WITH CONCRETE BARRIER	OF STRONGHOLD ENGINEERING 150 W WALNUT AVE PERRIS, CA 92571 (951)684-9303	HOSSAIN, SADIQUE 850 VIA LATA STE 104 COLTON, CA 92336 (951)830-6828	\$8,102,002 \$5,746,448 \$271,581	08/20/20 09/21/20 06/13/23	59% 71%
08-SBD-215-2.2/3.2 08-1F7304 BLIM-215 -(251)E --()		IN COLTON FROM 0.3 MI SOUTH TO 0.3 N/O WASHINGTON ST OC REPLACE OVERCROSSING	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (562)863-3176	CASTRO, ROBERTO 850 S VIA LATA SUITE 100A COLTON, CA 92324 (909)677-8786	\$17,503,248 \$7,870,141 \$470,477	03/04/21 03/25/21 12/31/23	63% 45%
08-SBD-215-13.9/13.9 08-1J3604		SAN BERNARDINO COUNTY IN SAN BERNARDINO ATPALM AVENUE UNDERCROSSING MODIFYING SIGNAL AND LIGHTING SYSTEMS, HMA	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	EHIRIM, DOMINIC 9540 CENTER AVENUE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$993,786 \$136,315 \$136,315	06/27/22 08/02/22 04/06/23	33% 14% SUSPENDED
08-SBD-259-1.1/1.2 08-1K7804 SNHG-P259-(002)E --()		IN SAN BERNARDINO FROM H STREET UC TO SR 259/210 SEP CONSTRUCT MEDIAN BARRIER, MILL AND	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	ALAM, MAHFUAL 4334 LATHAM STREET SUITE 100 RIVERSIDE, CA 92501 (951)830-6853	\$434,360 \$420,002 \$0	09/16/21 10/07/21 03/03/23	100% 94%
08-SBD-5730-/0 08-0R4204		IN THE CITY OF FONTANA ON SOUTHEAST QUADRANT OF STATE RTE 210 AND I-15 INTERCHANGE BUILD MAINTENANCE FACILITY	STRONGHOLD ENGINEERING INCORPORATED 150 W WALNUT AVE PERRIS CA 92571 (951)684-9303	FLORES, TIM 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (951)830-6254	\$21,805,000 \$5,386,793 \$391,025	04/02/21 05/03/21 02/22/24	50% 25%
HA12							
08-VAR-10-/0 08-1L7004		RIVERSIDE COUNTY AT VARIOUS LOCATIONS MODIFYING RAMP METERING SYSTEMS	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CYN CORONA CA 92883		\$896,220 \$0 \$0	05/31/22 08/23/22	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 112
02/27/23

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR-15-41.3/52 08-1K8514		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING CAMERA SYSTEMS	KANAAN CONSTRUCTION, INC. 230 S. IRWINDALE AVE AZUSZA CA 91702 (626)334-5775	FENG, PERCY 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-9010	\$724,720 \$665,348 \$64,352	06/23/22 08/03/22 04/19/23	63% 92%
08-VAR-15-110.4/181.4 08-1K6504		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS INTERSTATE 40 AT APPROXIMATELY 10 PLACE POLYESTER CONCRETE OVERLAY, HMA (TYP	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)342-0441	NGUYEN, KHOA 222 E. MAIN ST #208 BARSTOW, CA 92311 (951)232-8611	\$2,849,427 \$1,261,892 \$93,470	06/01/22 07/11/22 10/23/23	29% 44%

Totals:	Authorized Final Amt:	<u>\$1,127,585,239</u>	Completed to Date:	<u>\$601,519,970</u>	Work This Month:	<u>\$12,242,340</u>
----------------	------------------------------	------------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 113
02/27/23

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-127-21.0/34.5 09-379304 CSTP-P127-(003)E --()		INYO COUNTY NEAR SHOSHONE FROM 4.6 MILES NORTH OF ROUTE 178 WEST TO 7.6 MILES SOUTH OF ROUTE 190 AND FROM 0.3 MILE SOUTH OF ROUTE 1 PARTIAL DEPTH RECYCLE AND HOT MIX ASPHALT	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013		\$15,409,904 \$0 \$0	01/23/23 02/15/23	0% 0%
09-INY-190-18.0/72 09-396004		IN INYO COUNTY ON SR 190 PM 18.0 TO 72.0 RESTORE HWY AFTER FLOOD DAMAGE RECONSTRUCT DAMAGED HIGHWAY DIR'S ORDER EMERGENCY F.A. TOWNE PASS FLOOD REPAIR	FISHER SAND AND GRAVEL COMPANY 1302 WEST DRIVERS WAY TEMPE, AZ 85284	CHERENZIA, DAMON 500 S MAIN STREET BISHOP, CA 93514 (760)920-3460	\$5,375,000 \$4,351,537 \$0	09/17/22 10/04/22 01/24/23	100% 81% OVER RUN
20.20 201130							
09-INY-395-29.2/41.8 09-213404 ACNH-P395-(348)E --()		IN INYO COUNTY NEAR OLANCHA AND CARTAGO FROM 1.4 MILES SOUTH OF LOS ANGELES AQUEDUCT BRIDGE TO 0.2 MILE SOUTH OF ASH CREEK BRIDGE CONSTRUCT 4 LANE EXPRESSWAY	FISHER SAND & GRAVEL CO 1302 W. DRIVERS WAY; TEMPE AZ 85284 (480)730-1033	DAMON CHERENZIA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)920-3460	\$70,704,888 \$20,731,537 \$3,075,889	10/22/21 11/23/21 03/12/24	47% 29%
HE14							
09-KER-14-46.2/52.8 09-378904		KERN COUNTY NEAR ARMISTEAD FROM 1.1 MILES NORTH OF REDROCK CANYON ROAD TO 12200 BLOOMFIELD AVE 3.5 MILES SOUTH OF FREEMAN GULCH BRIDGE GULCH BRIDGE #50 RHMA PLACED OVER PARTIAL DEPTH RECYCLING.	GRIFFITH COMPANY SANTA FE SPRINGS CA 90670		\$6,761,155 \$0 \$0	01/06/23 02/09/23	0% 0%
09-KER-202-4.7/5.2 09-367204 HSST-S202-(006)E --()		IN KERN COUNTY NEAR TEHACHAPI FROM 0.2 MILE WEST OF CUMMINGS VALLEY ROAD EAST TO 0.2 MILE EAST TO 0.3 MILE EAST OF CUMMINGS VALLEY CONSTRUCT LEFT TURN LANE	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 240 CHINO HILLS, CA 91709 (626)560-7910	HIN HARTANTO 16490 SIERRA HWY 14 MOJAVE, CA 93501 (760)937-3243	\$1,039,757 \$757,081 \$118,224	02/07/22 02/23/22 03/31/23	84% 73%
09-KER-5755-/114 09-377104		KERN COUNTY AT MOJAVE AT THE MOJAVE SPECIAL CREWS BUILDING AT 1365 BUSINESS ROUTE 58 REMODEL MAINTENANCE STATION.	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	HIN HARTANTO 1858 ROSAMOND BLVD ROSAMOND CA 93560 (760)937-3243	\$911,466 \$73,787 \$73,787	10/27/22 11/28/22 10/13/23	4% 8%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 114
02/27/23

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-34.1/34.1 09-377704		IN MONO COUNTY AT CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION CONSTRUCT MAINTENANCE STATION	SAN PATRICIO CONSTRUCTION, INC 4820 SOUTH ESCALON BELLOTA RO FARMINGTON CA 95230 (915)487-2324		\$1,221,192 \$0 \$0	05/05/22 08/05/22	0% 0%
HA12							
09-MNO-395-55.5/58.2 09-378704		MONO COUNTY NEAR LEE VINING FROM 0.2 MILE SOUTH OF CEMETERY ROAD TO ROUTE 167 PARTIAL DEPTH RECYCLE AND HMA (TYPE A).	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308		\$6,797,790 \$0 \$0	12/22/22 01/20/23	0% 0%
09-VAR--/0 09-382304		KERN AND MONO COUNTIES AT VARIOUS LOCATIONS FURNISH AND INSTALL SIGN STRUCTURE (TRUSS)	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221	GARRETT ROTTNER 500 S MAIN ST BISHOP, CA 93514 (760)920-2460	\$714,356 \$0 \$0	06/15/22 08/01/22 06/30/23	0% 0% SUSPENDED

Totals:	Authorized Final Amt:	<u>\$108,935,508</u>	Completed to Date:	<u>\$25,913,941</u>	Work This Month:	<u>\$3,267,900</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	--------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 115

02/27/23

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-0-/0 10-0X7504		IN ALPINE CO ON SR4 AT SILVER CREEK BR, ON SR 88 AT WEST FORK CARSON RIVER BR & ON SR 89 AT MARKLEEVILLE CREEK BR UPGRADE BRIDGE RAILINGS	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	PAWAN GARG 850 SOUTH GUILD AVE. SUITE 107 LODI, CA 95240 (209)470-8777	\$5,787,275 \$1,690,345 \$0	03/18/21 04/01/21 02/08/24	32% 29%
HA21							
10-ALP-4-/0 10-0S6804		IN ALPINE COUNTY ON STATE ROUTE 4, 88 AND 89 WITH VARIOUS POSTMILES CULVERT REHABILITATION	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	IQBAL AULAKH 850 SOUTH GUILD AVE., SUITE 107 LODI, CA 95240 (209)479-3608	\$3,038,010 \$613,406 \$0	06/21/21 07/20/21 07/10/23	17% 20%
10-ALP-88-/0 10-1J0104		TO CONSTRUCT FUEL ISLAND CANOPIES CONSTRUCT FUEL ISLAND CANOPIES	CAL ELECTRO, INC. 3710 ELECTRO WAY; REDDING CA 96002 (530)223-5937	PAWAN GARG 850 SOUTH GUILD AVE SUITE 107 LODI CA 95240 (209)470-8777	\$854,400 \$262,051 \$0	05/19/22 07/11/22 03/23/23	0% 31%
							SUSPENDED
10-ALP-89-15.2/16.9 10-1P0604		IN ALPINE CO ROUTE 89 MULTIPLE LOCATIONS REPLACE DAMAGED CULVERT PIPE, PLACE BOX CULVERT, SLOPE PROTECTION, AND DEBRIS RACKDIRS EF REPAIR AND REPLACE DAMAGED CULVERTS	SINCLAIR GENERAL ENGINEERING CONSTRUCTION INC. P.O. BOX 1453 OAKDALE, CA 95361	IQBAL AULAKH 850 SOUTH GUILD AVE. LODI, CA 95240 (209)479-3608	\$4,442,000 \$412,278 \$0	03/07/22 04/20/22 12/06/22	53% 9%
20.20.201 130							
10-AMA-10-2.0/2 10-1N6204		AMA 10, TUO 49,108 VARIOUS OCATIONS UNSHELTERED ENCAMPMENT REPAIR SLOPES, PLACE SLOPE PAVING, AND REPLACE FENCING DIRS EFA 10A2401 REPAIR SLOPES, PAVING, AND FENCING	SINCLAIR GENERAL ENGINEERING CONSTRUCTION INC. P.O. BOX 1453 OAKDALE, CA 95361	IQBAL AULAKH 850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (209)479-3608	\$3,973,600 \$2,218,917 \$0	02/11/22 04/21/22 02/27/23	100% 56%
20.20.201 130							OVER RUN
10-AMA-88-46.5/54 10-1J3104		TRANSPORTATION RELATED FACILITIES PEDDLER HILL SAND HOUSE AND MUD SPRINGS SAND HOUSE REHABILITATE SAND HOUSES AT THE	T.P.A. CONSTRUCTION, INC. 2406 CLUBHOUSE DRIVE; ROCKLIN CA 95765 (916)919-1624	IQBAL AULAKH 850 SOUTHGUILD AVE. SUITE 107 LODI CA 95240 (209)479-3608	\$498,250 \$441,175 \$0	05/20/22 06/27/22 02/04/23	39% 89%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 116
02/27/23

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-88-62.0/71.6 10-1N8704		IN AMA CNTY ON RTE 88 FROM PM 62.0 TO ALP CNTY PM 2.5. DEBRIS REMOVAL, SLOPE STABLE,CHECK DAMS, REPLACE CULVERT, DISPOSE TREESDIRS DEBRIS REVOVAL, SLOPE STABILIZATION	MARIO'S TREE SERVICE, INC 937 VIA LATA STE #500 COLTON, CA 92557	GARG, PAWAN 850 S GUILD AVE STE 107 LODI, CA 95240 (209)470-8777	\$5,185,000 \$2,000,000 \$0	09/20/21 11/12/21 10/31/22	65% 39%
20.20.201 130							
10-MER-5-.5/.8 10-1C7904 CIMG-005 -(156)E --()		IN MERCED COUNTY, ON INTERSTATE 5, SOUTH OF LOS BANOS, AT THE JOHN ERRECA SRRA REPLACE SAFETY ROADSIDE REST AREA	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS RD., SUITE 9 CONCORD CA 94520 (925)627-1700	ZUBAIR ANWAR 952 GOODWIN DR. RIPON CA 95366 (559)977-5907	\$27,937,379 \$10,927,278 \$1,561,590	12/17/21 01/06/22 08/03/23	56% 39%
HA26							
10-MER-5-6.3/0 10-0T6804 ACNH-X047-(013)E --()		IN MERCED COUNTY AT ROUTE 5/165 SEPERATION AND AT ROUTE 152/33 SEPERATION TRUCK TURN RADIUS IMPROVEMENT	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	HARMNINDER DEOL 952 GOODWIN DRIVE RIPON CA 95366 (209)609-4910	\$2,801,377 \$49,933 \$0	05/12/22 06/29/22 06/30/23	0% 2%
HB4N							
10-MER-5-/0 10-1N4304		IN MERCED COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD.; SAN FERNANDO CA 91340 (818)898-2300	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)470-6417	\$1,333,244 \$50,859 \$6,221	06/28/22 07/21/22 05/23/23	0% 5%
10-MER-99-12.7/17.8 10-1C1704 ACNH-P099-(662)E --()		IN AND NEAR THE CITY OF MERCED FROM 0.2 MILE SOUTH OF CHILDS AVE. TO 0.2 MILE SOUTH OF FRANKLIN ROAD OC. PAVEMENT REHAB (2R)	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	OBAIDULLAH RASHID "ABDUL" 952 GOODWIN DRIVE RIPON, CA 95366 (209)481-3597	\$51,187,305 \$27,355,517 \$0	01/22/21 02/11/21 12/07/23	51% 53%
HA22							
10-MER-99-16.3/16.4 10-1N6004		IN MERCED COUNTY ON ROUTES 99, AND 59 AT VARIOUS LACATIONS REPAIR DAMAGED SLOPES, SLOPE PAVING, REMOVE AND REPLACE FENCING DIRS EF REPAIR SLOPES AND REMOVE / REPLACE FENCING	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. 538 SOUTH 5TH AVE., SUITE A OAKDALE, CA 95361	RANBIR BHULLAR 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4306	\$4,417,500 \$1,458,360 \$0	01/31/22 05/04/22 06/12/23	57% 33%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 117
02/27/23

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-19.5/20.7 10-3A7214		IN AND NEAR ATWATER, AT ATWATER - MERCED EXPRESSWAY INTERCHANGE. HIGHWAY PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE; HERCULES CA 94547 (510)741-9226	TOFAEL ANWAR 2374 INDUSTRIAL ROWE. TURLOCK, CA.95380 (209)470-6417	\$1,399,949 \$0 \$0	11/15/22 12/21/22 01/05/24	0% 0%
HA22							
10-MER-99-20.1/24.3 10-3A7204 ACNH-P099-(646)E --()		IN AND NEAR ATWATER, FROM 0.4 MILE SOUTH OF BUHACH ROAD TO SOUTH OF WESTSIDE BOULEVARD. PAVEMENT RESURFACING AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	MUHAMMAD RAHMAN 2374 INDUSTRIAL ROWE TURLOCK,95380 (559)905-5501	\$58,662,644 \$57,002,781 \$239,836	12/12/19 12/31/19 03/29/23	96% 96%
HA22							
10-MER-99-28.2/37.3 10-0Q1224 ACNH-P099-(672)E --()		IN MERCED COUNTY IN LIVINGSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE. LANE WIDENING FROM 2 TO 3 LANES	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	TOFAEL ANWAR (209)470-6417	\$26,081,897 \$5,645,920 \$699,104	03/30/22 04/26/22 08/18/23	6% 22%
10-MER-99-/0 10-1G7504		IN SAN JOAQUIN, MERCED, AND STANISLAUS COUNTIES, ON ROUTES 5, 59, 99, AND 152 AT VARIOUS LOCATIONS. UPGRADE OR REPLACE INEFFICIENT AND	BENTANCOURT BROS. CONSTRUCTION INC. 8015 W 11TH, STREET; TRACY CA 95304 (209)832-7631	KIMURA, JUSTIN 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$7,341,854 \$7,454,192 \$0	11/04/20 11/20/20 03/14/23	94% 99%
10-MER-99-/0 10-1E6204		STANISLAUS AND MENDICINO COOUNTIEES ON ROUTES 99 AND 59 REPLACE DRAINAGE PUMPS AT VARIOUS	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD SUITE 120; BURLINGAME CA 94010 (650)259-9545	ZUBAIR ANWAR 952 GOODWIN DRIVE RIPON, CA 95366	\$5,308,333 \$4,378,925 \$121,016	09/21/21 10/19/21 03/09/23	92% 82%
10-MPA-140-21.2/21.8 10-0Y6004 HSNH-P140-(037)E --()		IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 FROM SOUTH JUNCTION STATE ROUTE 49 TO TWELFTH STREET INSTALL CROSSWALKS AND IN-ROADWAY	IBARRA GENERAL ENGINEERING INCA 4325 TYROLITE ST; RIVERSIDE CA 92509 (909)342-8447	LAULAKH, IQBAL 850 SOUTH GUILD AVE., STE. 107 LODI, CA 95240 (209)479-3608	\$2,768,115 \$2,742,277 \$0	03/02/21 03/25/21 01/26/23 02/02/23	100% 100% COMPLETED
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 118

02/27/23

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MPA-140-42.0/42.7 10-0P9234 ACST-ER18-(005) PER- -() --()		NEAR EL PORTAL AND YOSEMITE NATIONAL PARK, FROM 1.2 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TO 0.5 MILE WEST OF SOUTH FORK ME THIS PROJECT PROPOSED TO REMOVE THE	MYERS AND SONS/RL WADSWORTH JOINT VENTURE 4600 NORTHGATE BLVD #100 SACRAMENTO CA 95834 (916)283-9950	COREY CASEY 3663 ARCH RD STE 500 STOCKTON CA 95215 (209)607-8789	\$18,093,423 \$17,823,788 \$0	01/29/21 02/23/21 01/30/23	91% 97%
10-MPA-140-/12 10-1J1804		IN MARIPOSA COUNTY AT AND NEAR CATHEYS VALLEY FROM MERCED COUNTY TO 1.7 MILES EAST OF CATHEYS VALLEY PARK 0.15' MILL AND REPLACE RHMA OVERLAY	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)607-8789	\$4,985,853 \$4,547,799 \$0	02/03/22 02/23/22 03/07/23	82% 95%
HM							
10-SJ-4-4.5/4.9 10-1F4604 HSST-P004-(158)E --()		IN SAN JOAQUIN COUNTY AT THE MIDDLE RIVER BRIDGE SJ MIDDLE RIVER BRIDGE ROADWAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$6,423,873 \$4,138,123 \$55,363	01/25/22 02/22/22 11/08/23	49% 64%
HB1							
10-SJ-4-10.0/0 10-1R1704		IN SJ COUNTY ON ROUTES 4 AND 99 REMOVE UNSUITBLE MATERIAL, REPLACE EMBANKMENT FILL, DRAINAGE AND STRUCTURE SECTIONS/DIKEDIRS EFA REPAIR STORM DAMAGED FACILITIES	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. P.O. BOX 1453 OAKDALE, CA 95361	TROY SCHEIBER 850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (559)341-2018	\$885,000 \$0 \$0	12/31/22 01/09/23 03/30/23	0% 0%
20.20.201 130							
10-SJ-4-15.5/16.7 10-1C5004 ACNH-X077-(028)E --()		IN THE CITY OF STOCKTON AT ROUTE4/I-5 INTERCHANGES FROM 0.1 MILE EAST OF FRESNO AVE. TO CENTRAL VIADUCT INCLUDING CONNECTORS. PAVEMENT RESURFACING AND	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	COREY CASEY 3663 ARCH RD. STE.500 STOCKTON, CA 95215 (209)608-0711	\$30,335,229 \$25,584,582 \$625,228	12/09/20 12/29/20 02/21/23	100% 84%
10-SJ-4-/0 10-1J5304		SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS POLYESTER CONC OVERLAY, METH DECK,	MYERS & SONS CONSTRUCTION, LLC 48 MORRISON AVENUE SACRAMENTO CA 95838 (916)283-9950	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$2,290,200 \$1,900,505 \$30,400	05/27/22 06/21/22 03/31/23	74% 77%
HB1							

02/27/23

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-/0 10-1C8004		IN SAN JOAQUIN COUNTY ON ROUTE 4 AT OLD RIVER BRIDGE BRIDGE PREVENTATIVE MAINTENANCE	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD; PLEASANTON CA 94566 (925)461-1500	DAVID ABLEDU 3663 ARCH RD. STE. 500 STOCKTON, CA 95215 (209)483-5812	\$6,782,648 \$3,999,896 \$1,381,300	03/02/21 03/25/21 05/10/23	47% 59% SUSPENDED
HA21							
10-SJ-4-/0 10-1E6104		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS UPGRADE DRAINAGE PUMP PLANTS	KOCH & KOCH INC 13084 JOHN BAUER AVE; GRASS VALLEY CA 95945 (530)432-4000	TROY SCHEIBER 850 SO. GUILD AVE LODI, CA 95240 (559)341-2018	\$4,170,676 \$0 \$0	11/23/22 12/22/22	0% 0%
10-SJ-4-/0 10-1G9904		REPAIR EXISTING TRAFFIC MONITORING STATIONS (TMS) AT VARIOUS LOCATIONS IN DISTRICT 10. REPAIR EXISTING TRAFFIC MONITORING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON,CA 95215 (209)629-5415	\$2,287,000 \$2,233,050 \$0	06/01/21 06/22/21 02/20/23	74% 98% SUSPENDED
HB4N							
10-SJ-5-6.2/6.6 10-0P5404		IN SJ & STA CO ON RTE 99 FROM 0.2 MI S OF W MODESTO OH TO 0.2 MI N OF W MODESTO OH & ON RTE 5 FROM 0.2 MI S OF RTE 5/33 SEP & OH T BRIDGE REHABILITATION	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	ARIEL MENDOZA 850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (209)639-4686	\$7,188,416 \$4,440,264 \$555,275	10/29/21 11/24/21 06/26/23	55% 62%
HA21							
10-SJ-5-13.0/13 10-1N5704		IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP ON ROUTE 5 AT PARADISE CUT BRIDGE (NORTHBOUND) AND ON ROUTE 205 AT E205-N5 CONNECTOR RAM BRIDGE PREVENTATIVE MAINTENANCE.	TRUESELLE CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET; TEMPE AZ 85282 (602)437-1711	DAVID ABLEDU \$2,069,069 \$1,398,950 \$0	06/30/22 08/05/22 04/20/23	79% 68%	
HA23							
10-SJ-5-29.6/29.9 10-1N4904		IN SJ AND ST COUNTIES AT VARIOUS LOCATIONSON ROUTES 4,5,& 99 REPAIR DAMAGED SLOPES, SLOPE PAVING, REMOVE AND REPLACE FENCING DIR E REPAIR SLOPES REPLACE FENCING	ALL STEEL FENCE, INC. P.O. BOX 1309 LATHROP, CA 95330	ARIEL MENDOZA 850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (209)639-4686	\$8,571,400 \$4,816,009 \$0	01/24/22 04/15/22 05/03/23	72% 56%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 120
02/27/23

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-17.4/18.1 10-1G5104 ACNH-P012-(129)E --() HB71		ON SR 12 FROM SOUTH STOCKTON STREET, POSTMILE 17.43 TO THE SB SR 99 RAMP JUNCTION POSTMILE 18.05 IN THE CITY OF LODI IN SAN JOAQU UPGRADE CURB RAMPS, SIDEWALK,	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS RD #150; CONCORD CA 94520 (925)766-7014	ARIEL MENDOZA 850 S. GUILD AVENUE SUITE 107 LODI, CA 95240 (209)639-4686	\$2,164,101 \$972,306 \$450,350	07/21/22 08/15/22 06/01/23	32% 45%
10-SJ-12-/0 10-1K9004 HM3		IN SAN JOAQUIN COUNTY NEAR TERMINOUS AT MOKELUMNE RIVER BRIDGE BRIDGE REPAIR	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD; PLEASANTON CA 94566 (925)461-1500	ARIEL MENDOZA 850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (209)639-4686	\$1,792,792 \$312,248 \$136,580	06/09/22 07/19/22 05/02/23	25% 17%
10-SJ-26-1.1/1.1 10-1F1704		IN SAN JOAQUIN COUNTY IN STOCKTON AT ROUTE 26/99 SEPARATION INCREASE BRIDGE VERTICAL CLEARANCE	ANDREW M. JORDAN INC, DBA A & B CONSTRUCTION 1350 4TH STREET; BERKELEY CA 94710 (510)999-6000	TROY SCHEIBER 850 SO. GUILD AVE SUITE 107 LODI, CA 95240 (559)341-2018	\$6,377,160 \$5,809,010 \$369,313	10/07/21 11/30/21 04/04/23	87% 91%
10-SJ-88-13.7/14 10-0S7404		IN SAN JOAQUIN AND ALPINE COUNTIES AT VARIOUS LOCATIONS REPLACE DETERIORATED CULVERTS	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 120; CHINO HILLS CA 91709 (951)966-9153	PAWAN GARG	\$4,389,018 \$3,603,345 \$0	07/27/21 08/10/21 01/30/23	100% 86%
							OVER RUN
10-SJ-99-16.4/18.2 10-3A1014 STPL-6210-(013) --() HE13		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE SOUTH OF DUCK CREEK BRIDGE TO MAIN STREET OVERCROSSING REPLACEMENT LANDSCAPE	WABO LANDSCAPE & CONSTRUCTION,DAVID ABLEDU INC. 726 ALFRED NOBEL DR.; HERCULES CA 94547 (510)741-9226	3663 ARCH ROAD,SUITE 500 STOCKTON, CA 95215 (209)670-9855	\$2,395,575 \$2,129,327 \$26,160	06/03/20 06/26/20 10/02/24	16% 89%
10-SJ-99-20.1/20.1 10-1N4604 20.20.201 130		EMERGENCY REPAIR OF FIRE DAMAGED DIVERTINGCANAL BRIDGE. SJ-99 PM 20.12 DIRS EFA 10A2300 REPAIR FIR DAMAGED DIVERTING CANAL BRIDGE	CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-0510	TROY SCHEIBER 850 SOUTH GUILD AVENUE LODI, CA 95240 (559)341-2018	\$1,440,000 \$1,413,714 -\$5,975	05/24/21 07/22/21 02/21/23	99% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 121
02/27/23

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-24.5/24.5 10-1J7804 SSTG-000C-(534)E --()		DISTRICT CURVE WARNING SIGNS INVESTIGATION AND ANALYSIS COLLISION SEVERITY REDUCTION	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	RANBIR BHULLAR 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4306	\$899,300 \$676,249 \$0	05/12/22 06/13/22 04/20/23	65% 75%
10-SJ-99-30.9/31.3 10-1C2804 ACNH-P099-(661)E --()		IN SAN JOAQUIN COUNTY IN LODI ON STATE ROUTE 99 AT VICTOR ROAD NORTHBOUND ON-RAMP RAMP REALIGNMENT	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	TROY SCHEIBER 850 S GUILD SUITE 107 LODI CA 95240 (559)341-2018	\$11,165,867 \$11,056,996 \$136,394	10/21/20 11/16/20 02/21/23	100% 98% OVER RUN
HB4N							
10-SJ-120-.6/T6.8 10-1C9604		IN AND NEAR MANTECA AND LATHROP, FROM ROUTE 5 TO ROUTE 99; ALSO ON ROUTE 5 AT PM R13.34 AND ON ROUTE 99 AT PM 4.56. INSTALL FIBER UPGRADE EXISTING COMMUNICATION	ECONOLITE SYSTEMS, INC. 1250 N. TUSTIN AVE ANAHEIM CA 92807	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$4,095,185 \$1,917,943 \$165,859	10/20/21 12/14/21 05/24/23	70% 47%
HB4N							
10-SJ-120-16.7/17.9 10-1N3104		IN SAN JOAQUIN COUNTY IN AND NEAR ESCALON FROM 0.3 MILE EAST OF IRWIN STREET TO 0.3 MILE WEST OF CAMPBELL AVENUE REPLACE AC SURFACING (DIGOUTS),	RE MASON ENGINEERING INC 1195 SHAW AVE #D FRESNO CA 93711	CHRIS HANSON 3663 ARCH ROAD #500 STOCKTON CA 95215 (209)479-4053	\$1,899,325 \$1,858,996 \$0	06/01/22 07/29/22 01/10/23	74% 91%
HM1							
10-SJ-132-.7/5.8 10-1M3504		IN SAN JOAQUIN COUNTY NEAR VERNALIS AT VARIOUS LOCATIONS FROM ROUTE 132 EAST/580 SEPARATION TO ROUTE 132/33 SEPARATION AND OVERHEA POLYESTER CONCRETE OVERLAY	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	DAVID ABLEDU 3663 ARCH ROAD,SUITE 500 STOCKTON,CA 95215 (209)483-5812	\$2,690,875 \$2,475,872 \$0	03/03/22 03/22/22 02/07/23 02/07/23	100% 100% COMPLETED
HM3							
10-SJ-205-4.6/9 10-1C3304 ACIM-2056-(356)E --()		IN TRACY, WEST OF GRANT LINE ROAD TO EAST OF MACARTHUR DRIVE, INSTALL RAMP METERS AND OTHER INTELLIGENT TRANSPORTATION SYSTEM (ITS INSTALL ITS- PHASE 2	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$17,382,378 \$20,794 \$0	04/05/22 05/03/22 02/07/24	0% 0%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 122
02/27/23

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-5-27.0/27.4 10-0W6304		IN STANISLAUS AND SAN JOAQUIN COUNTIES ABOUT 9 MILES NORTHWEST OF PATTERSON AT THE WESTLEY SAFETY ROADSIDE REST AREA AND ABOUT 0.9 REPLACE PUBLIC WATER SYSTEM AND	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE; BISHOP CA 93514 (760)873-3301	TOFAEL ANWAR 2370 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)608-0711	\$4,894,217 \$4,749,702 \$0	01/09/20 02/06/20 11/30/22	0% 96%
HA26							
10-STA-49-/0 10-1C4004 SNHG-000C-(544)E --()		AT VARIOUS LOCATIONS, FROM SONORA TO DARDANELLE; ON ROUTE 49 IN SONORA (PM PO BOX 30550; 17.6), ON ROUTE 120 NEAR CHINESE CAMP (PM R6.0 TO 11.3) UPGRADE EXISTING METAL BEAM	MIDSTATE BARRIER, INC. STOCKTON CA 95213 (209)944-9565		\$5,276,586 \$0 \$0	01/10/23 02/09/23	0% 0%
HB1							
10-STA-99-17.9/18.7 10-1N6104		MULTIPLE LOCATIONS ON 99 IN STANISLAUS COUNTY SLOPE PAVING, BRIDGE AND SECURITY, VEGETATION REMOVAL OR PRUNING DIRS EFA 10A2400 SLOPE PAVE, FENCING, VEG REMOVAL AND PRUNE	0IERRA MOUNTAIN CONSTRUCTION, INC. 13919 MONO WAY SONORA, CA 95370	VINCENT LADIAO 952 GOODWIN DRIVE RIPON, CA 95366 (209)609-4905	\$6,884,900 \$4,204,351 \$0	02/11/22 05/02/22 03/02/23	95% 61%
20.20.201 130							
10-TUO-108-4.3/5.1 10-0Y2104		IN TUOLUMNE COUNTY ON STATE ROUTE 108 WITHIN THE EAST SONORA BYPASS STAGE II LIMITS AT PEACEFUL OAK INTERCHANGE CONSTRUCT EASTBOUND ONRAMP AND	SIERRA MOUNTAIN CONSTRUCTION INC. 13919 MONO WAY,; SONORA CA 95370 (209)928-1900	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)607-8789	\$8,451,447 \$8,219,384 \$0	07/17/20 07/28/20 11/04/22	97% 95%
10-TUO-108-18.9/38.8 10-462104 ACST-S108-(057)E --()		IN TUOLOME COUNTY NEAR LONG BARN FROM 0.1 MILE EAST OF LONG BARN ROAD TO 2.3 MILES EAST OF COW CREEK ROAD PAVEMENT REHABILITATION -CAPM	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	COREY CASEY 19596 MONO WAY SONORA CA 95370 (209)607-8789	\$13,441,753 \$12,978,313 \$108,650	08/02/21 08/17/21 02/23/23	98% 93%
HA22							
10-TUO-120-9.0/.9 10-1R1804		ON WB SR 120 AT POSTMILE .96 REPAIR FAILED DRAINAGE SYSTEM, HEADWALLS, WING WALLS, AND STRUCTURAL SECTION DIRS EFA REPAIR DRAINAGE SYSTEM AND STRUCTURAL	SIERRA MOUNTAIN CONSTRUCTION, INC. 19500 NUGGET BLVD. SONORA, CA 95370	TROY SCHEIBER 850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (559)341-2018	\$985,000 \$0 \$0	01/09/23 01/09/23 03/10/23	0% 0%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 123
02/27/23

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$403,726,396</u>	Completed to Date:	<u>\$257,985,731</u>	Work This Month:	<u>\$6,662,664</u>	

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 124
02/27/23

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-.5/.5 11-4C0014		IN IMPERIAL COUNTY EAST OF CALEXICO ALONG STATE ROUTE 7 AT THE NINA LEE ROAD OVERCROSSING INSTALL HARDSCAPE, AND GATEWAY	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$1,402,523 \$11,250 \$11,250	09/06/22 09/21/22 06/30/23	15% 1% SUSPENDED
11-IMP-8-36.5/37.5 11-410404 ACIM-008 -(111)E --()		IN IMPERIAL COUNTY IN EL CENTRO FROM 0.4 MILE WEST OF IMPERIAL AVENUE OC. TO 0.1 MILE EAST OF 8TH STREET OC. RECONSTRUCT I-8/ IMPERIAL AVENUE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	HERNANDEZ-DUARTE, DANIEL 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)554-2028	\$25,662,607 \$25,483,838 \$0	01/16/20 02/06/20 02/08/23	71% 100%
HA21							
11-IMP-8-96.8/96.8 11-430494 BLIM-008 -(113)E --()		IN IMPERIAL COUNTY NEAR WINTERHAVEN, AT COLORADO RIVER VIADUCT BRIDGE NO. 58-0312R/L. PATCH SPALLS, POLYESTER DECK OVERLAY, HINGE BRIDGE REHABILITATION	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE SUITE 20 IRVINE CA 92618 (949)328-9758	TAN CAO 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,281,004 \$729,109 \$729,109	09/01/22 09/27/22 12/29/23	3% 10%
11-IMP-78-34.0/41 11-2N1144		IN IMPERIAL COUNTY NEAR AND AT GLAMIS FROM 6.7 MILES EAST OF EAST HIGHLINE CANAL TO TED KIPF ROAD COLD IN-PLACE RECYCLING	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	DANIEL HERNANDEZ 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$6,781,930 \$6,184,538 \$12,704	06/29/22 08/01/22 02/28/23	99% 93%
11-IMP-98-32.1/32.5 11-080284 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. WIDENING SR-98 HIGHWAY FROM 4 LANES	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,246,161 \$1,272,124 \$0	12/04/20 12/24/20 03/30/23	25% 18%
11-IMP-98-32.1/32.5 11-0802A4 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. PLACE HMA, MINOR CONCRETE, MOD DRAINAGE	RAL INVESTMENT CORPORATION DBASILVERSTRAND CONSTRUCTION 10065 OLD GROVE RD, #200 SAN DIEGO CA 92131 (858)444-1963	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,334,292 \$0 \$0	09/28/22 10/31/22 12/31/23	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 125

02/27/23

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-111-.1/1.2 11-2N0724		IN IMPERIAL COUNTY IN CALEXICO FROM 0.1 MILE NORTH OF MEXICO BORDER TO RTE 98 COLD PLANE, PLACE STRESS ABSORBING	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICAS 10 SAN DIEGO CA 92154 (855)860-5300	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$2,091,149 \$1,923,111 \$0	05/27/21 06/18/21 05/01/23	100% 95% SUSPENDED
11-IMP-115-3.2/8.8 11-2N1154		IN IMPERIAL COUNTY IN AND NEAR HOLTVILLE FROM ROUTE 115/8 SEPARATION TO TOWLAND ROAD AND FROM W JUNCTION EVAN HEWES HIGHWAY TO EAS CHIP SEAL-AR	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET; MODESTO CA 95354 (209)522-2277	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$3,467,470 \$3,006,543 \$304,400	05/03/22 08/01/22 02/28/23	63% 87%
11-IMP-186-/2.1 11-2N1164		IMPERIAL COUNTY AT ANDRADE FROM MEXICO BORDER TO ROUTE 186/8 SEPARATION COLD PLANE, SAMI, RHMA-G AND PAVEMENT MARK	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	DANIEL HERNANDEZ 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$2,074,008 \$179,953 \$100,353	06/09/22 06/30/22 06/30/23	0% 9% SUSPENDED
11-SD-5-.2/15.2 11-427504 B1ST-000C-(526)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL FIBER OPTIC LINE.	HMS CONSTRUCTION, INC. 2885 SCOTT STREET; VISTA CA 92081 (760)727-9808	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)554-7675	\$19,002,184 \$16,858,926 \$1,012,544	03/11/21 04/08/21 04/21/23	73% 90%
11-SD-5-.3/72.1 11-429704 ACST-X073-(140)E --()		IN SAN DIEGO COUNTY, AT VARIOUS LOCATIONS. REPAIR AND INSTALL VEHICLE	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR.; VISTA CA 92081 (619)460-6060	GENARO GENEL-TRUJILLO 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1376	\$7,662,407 \$6,840,116 \$167,088	10/19/20 11/20/20 12/29/23	52% 89%
11-SD-5-.3/5 11-430674 ACST-X073-(150)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONVERT POTABLE IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	JOE IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$12,204,990 \$6,728,903 \$632,993	01/28/22 03/16/22 04/23/26	89% 55%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 126

02/27/23

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-1.0/72.4 11-2N0914		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS RESTRIPE PAVEMENT DELINEATION AT	APPLY-A-LINE, LLC 175 ROY RD SW BLDG C; PACIFIC WA 98047 (253)299-1200	DAVID TIMMS 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8704	\$4,801,876 \$4,182,075 \$0	04/25/22 06/08/22 04/25/23	93% 86%
11-SD-5-2.3/14 11-418104 ACST-X073-(142)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT CURB RAMPS	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA 104 SAN DIEGO CA 92154 (858)860-5300	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$2,737,873 \$2,216,921 \$0	10/08/20 12/02/20 02/28/23	100% 81% OVER RUN
11-SD-5-12.8/13.2 11-4C0044		SAN DIEGO COUNTY IN SAN DIEGO FROM 32ND STREET OVERCROSSING TO 0.1 MILE SOUTH OF 28TH STREET OVERCROSSING CONSTRUCT NON-MOTORIZED PATHWAY, PRIVACY W	LB CIVIL CONSTRUCTION, INC. 324 EAST VALLEY PARKWAY SAN DIEGO CA 92025	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1384	\$2,864,270 \$86,105 \$86,105	11/29/22 12/22/22 10/19/23	5% 3%
11-SD-5-13.5/14.4 11-424704 SIMG-X073-(144)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 5 FROM NATIONAL AVENUE OC TO COMMERCIAL ST OVERHEAD AND ON ROUTE 805 AT ROUTE 94/805 SEP UPGRADE END TREATMENTS AND INSTALL	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA 104 SAN DIEGO CA 92154 (858)860-5300	SULTAN GHAZIALAM 817 SWEETWATER RD. SPRING VALLEY,CA 91977 (619)602-0333	\$2,909,267 \$2,361,741 \$0	02/02/21 04/22/21 04/27/23	39% 81%
11-SD-5-29.1/30.5 11-2T3404 RSTP-6211-(137)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE SOUTH OF GENESEE AVENUE OVERCROSSING TO SORRENTO VIADUCT EXTENDED PLANT ESTABLISHMENT WITH	PACIFIC RESTORATION GROUP, INC. 325 E ELLIS AVENUE PERRIS CA 92570 (951)457-4118	IRION, JOSEPH 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (619)778-8045	\$1,861,851 \$1,769,372 \$8,854	06/03/19 06/20/19 09/15/23	0% 0% PLANT EST SATIS
11-SD-5-31.8/32.2 11-422004		IN SAN DIEGO COUNTY, FROM CARMEL MOUNTAIN ROAD UNDERCROSSING TO 0.4 MILE NORTH AND AT 0.1 MILE SOUTH OF CARMEL VALLEY ROAD STORMWATER MITIGATION/ DETENTION	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	JOSEPH IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$598,622 \$475,301 \$1,812	09/24/21 10/19/21 02/24/25	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 127
02/27/23

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-34.7/36.3 11-2E1544		IN SDC IN SD FROM 0.6 MILE NORTH OF DEL MAR HEIGHTS RD OVERCROSSING TO VILLA DE LA VALLE UNDERKING. TO LOWER EXISTING ELEVATIONS AT THE	MARATHON CONSTRUCTION CORPORATION 10108 RIVERFORD RD CA, LAKESIDE 92040 (619)276-4401	JARED CORBITT 990 HIGHLAND DR. #308 SOLANA BEACH CA 92075 (858)220-3986	\$68,749,032 \$28,517,897 \$1,479,478	12/10/21 12/21/21 08/09/29	14% 41%
11-SD-5-34.9/35.1 11-417504		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.8 TO 1.0 MILE NORTH OF DEL MAR HEIGHTS ROAD OVERCROSSING ENHANCEMENTS TO DETENTION BASIN AND	HAZARD CONSTRUCTION COMPANY 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	GARY LEVINE 871 NORTH BROADWAY ESCONDIDO CA 92025 (760)639-4430	\$1,303,925 \$1,232,671 \$625	05/12/20 06/09/20 12/12/23	76% 99%
11-SD-5-37.4/52.6 11-2T35U4		IN CITY OF CARLSBAD FROM PALOMAR AIRPORT RD TO SR78 CONSTRUCT ONE HOV LANE IN EACH	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 12121 SCRIPPS SUMMIT DR. #400 SAN DIEGO, CA 92131 (760)637-0654	BRIAN HADLEY 1525 FARADAY AVE #110 CARSBAD, CA 92008 (858)518-3505	\$63,325,401 \$43,702,317 \$2,560,147	09/07/21 10/04/21 06/13/24	79% 69%
11-SD-5-38.4/47.3 11-2T2184 6211-130 -() --()		IN SAN DIEGO COUNTY IN ENCINITAS AND CARLSBAD FROM SAN ELIJO LAGOON BRIDGE TO 0.3 MILE NORTH OF PALOMAR AIRPORT ROAD OVERCROSSING CONSTRUCT HOV LANES, ITS ELEMENTS,	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 12121 SCRIPPS SUMMIT DR #400 SAN DIEGO, CA 92131 (760)637-0654	PAK, YONG 3089 MANCHESTER AVE CARDIFF, CA 92007 (858)688-1481	\$245,181,731 \$234,127,286 -\$25,150	10/29/18 10/29/18 07/31/23	73% 96%
11-SD-5-47.9/58.5 11-2N0874		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. BRIDGE PRESERVATION	J. FRANCIS COMPANY 16197 KRAMERIA AVE.; RIVERSIDE CA 92504 (951)776-9100	ALI DEMIR 4050 TAYLOR ST SAN DIEGO CA 92110 (858)688-1545	\$2,754,978 \$1,267,794 \$0	05/27/22 06/16/22 06/16/23	41% 46%
11-SD-5-55.6/70 11-430014 SIMG- 005-(990)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE AT VARIOUS LOCATIONS FROM FALLBROOK JUNCTION OVERHEAD TO 1.0 MILE SOUTH OF SAN ONOFRE CREEK BRI INSTALL HIGH TENSION CABLE BARRIER	AT RAL INVESTMENT CORPORATION 10065 OLD GROVE ROAD STE 200; SAN DIEGO CA 92131 (619)368-3186	GARY LEVINE 871 NORTH BROADWAY ESCONDIDO CA 92025 (760)796-4070	\$6,254,402 \$5,991,341 \$157,177	10/19/21 11/23/21 02/20/24	31% 97%

SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 128

02/27/23

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-/0 11-424904 SSTG-000C-(509)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. UPGRADE/ INSTALL CURVE WARNING	BC RENTALS LLC. DBA BC TRAFFICGENARO GENEL SPECIALIST 638 W SOUTHERN AVE; ORANGE CA 92865 (714)974-1190	2863 CARMEL VALLEY RD DEL MAR. CA 92014 (858)688-1376	\$2,952,559 \$2,718,305 \$0	05/13/20 06/09/20 02/28/23	100% 91% SUSPENDED
11-SD-5-/60 11-420704		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. REPLACEMENT OF 24 EXISTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	GHAZIALAM, SULTAN 517 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$4,036,275 \$3,813,207 \$2,509	03/25/20 04/16/20 02/28/23	64% 94%
11-SD-8-.3/23 11-428104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM MORENA BOULEVARD UNDERCROSSING TO 1.1 MILES EAST OF LAKE JENNINGS PARK ROAD UNDERCR REPAIR, REHABILITATE, AND REPLACE	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL STE 200; CARLSBAD CA 92008 (760)444-1032	ALBERT LABRADOR 1463 BROADWAY EL CAJON, CA 92021 (619)954-8575	\$5,669,087 \$5,215,575 \$0	10/20/20 11/05/20 04/15/23	100% 97% SUSPENDED
HA22							
11-SD-8-.7/2.9 11-2N1174		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE EAST OF MORENA BOULEVARD UNDERCROSSING TO 0.1 MILE WEST OF MISSION CENTER ROAD OVE 0.10' BWC-G	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$3,892,280 \$3,759,028 \$18,151	04/12/22 05/13/22 02/24/23	100% 97% OVER RUN
11-SD-8-5.6/17.4 11-430604 HSIM-X073-(149)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 8 AT 15/8 SEPARATION AND ON ROUTE 805 AT NORTHBOUND 805 TO EASTBOUND 8 CONNECTOR. PLACE HIGH FRICTION SURFACE	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	GENARO GENEL 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$1,210,593 \$1,101,411 \$0	11/16/21 12/21/21 04/30/23	100% 91% OVER RUN
11-SD-8-12.9/14.6 11-430434 BLIM-008 -(330)E --()		IN SAN DIEGO COUNTY IN LA MESA AND EL GRIFFITH COMPANY CAJON FROM 0.1 MILE WEST OF GROSSMONT BOULEVARD OVERCROSSING TO WEST MAIN STREET OVERCROSSIN BRIDGE REHABILITATION	10660 SCRIPPS RANCH BLVD.; SAN DIEGO CA 92123 (760)224-0889	JANELLE CLANTON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1418	\$16,482,367 \$1,547,870 \$950,308	07/16/22 08/19/22 04/16/24	14% 9% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 129

02/27/23

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-13.4/20.4 11-4116U4 ACIM-008 -(328)E --()		IN SAN DIEGO COUNTY IN EL CAJON AT VARIOUS LOCATIONS FROM 0.5 MILE EAST OF GROSSMONT BLVD OVERCROSSING TO 0.4 MILE EAST OF LOS CO MVP PULLOUTS BEYOND GORE AREAS,	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA'S; SAN DIEGO CA 92154 (855)860-5300	MIYOKO NAKAJIMA 1463 BROADWAY EL CAJON, CA 92921 (858)688-1531	\$4,004,668 \$3,152,273 \$142,610	08/30/21 10/19/21 02/23/23	53% 78%
11-SD-8-23.0/61.3 11-422104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.7 MILE WEST OF FLINN SPRINGS ROAD UNDERCROSSING TO 0.2 MILE EAST OF CRESTWOOD ROA CULVERT REHABILITATION	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	ALBERT LABRADOR 1463 BROADWAY EL CAJON, CA 92921 (858)688-1497	\$5,683,502 \$4,297,990 \$179,261	01/27/22 02/23/22 06/19/24	36% 76%
11-SD-8-31.8/41.7 11-423704 ACIM-008 -(068)E --()		IN SAN DIEGO COUNTY NEAR ALPINE FROM VIEJAS CREEK BRIDGE TO PINE VALLEY CREEK BRIDGE PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1028	ALBERT LABRADOR 1463 BROADWAY EL CAJON, CA 92921 (619)954-8575	\$43,063,413 \$9,549,982 \$722,548	04/01/22 05/03/22 03/22/24	32% 22%
11-SD-11-.6/2.7 11-056374		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT 0.2 MILE WEST OF SANYO AVENUE UNDERCROSSING TO 1.2 MILE EAST OF ENRICO FERMI DRIVE OVERCROSS CONSTRUCT INTERCHANGE AT SIEMPRE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD; RIVERSIDE CA 92509 (951)684-5360	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)554-7675	\$17,287,001 \$16,141,483 \$146,765	02/16/21 03/30/21 02/22/23	99% 96% SUSPENDED
11-SD-11-2.7/2.7 11-056394 ACCB-P011-(009)E --()		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT 1.9 MILES EAST OF SANYO AVENUE UNDERCROSSING OTAY MESA EAST PORT OF ENTRY SITE	RAL INVESTMENT CORPORATION 10065 OLD GROVE ROAD STE 200; SAN DIEGO CA 92131 (858)444-1963	MICHAEL CHARAK 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1495	\$29,849,218 \$2,971,320 \$1,933,851	07/18/22 08/19/22 12/19/23	20% 10%
11-SD-15-31.3/37.1 11-430514 ACSB-0154-(210)E --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM 0.2 MILE SOUTH OF ROUTE 15/78 SEPARATON TO 0.5 MILE NORTH OF DEER SPRINGS ROAD OVE MAINLINE PAVEMENT REHABILITATION,	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	TAI LAM 4001 EL CAJON BLVD #208 SAN DIEGO, CA 92105 (858)688-1443	\$46,257,836 \$9,036,785 \$1,551,162	05/27/22 06/27/22 07/01/24	24% 20%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 130
02/27/23

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-.4/5.5 11-411804 ACNH-X073-(148)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT MAINTENANCE MVPS, PAVE	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA'S; SAN DIEGO CA 92154 (855)860-5300	GENARO GENEL-TRUJILLO 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$3,197,201 \$2,165,432 \$127,070	10/21/21 11/24/21 04/30/23	100% 68% OVER RUN
11-SD-67-6.0/24.4 11-430564		IN SAN DIEGO COUNTY NEAR LAKESIDE AND RAMONA FROM 0.2 MILE NORTH OF SAN DIEGO RIVER BRIDGE TO ROUTE 78 JUNCTION RUBBERIZED HOT MIX ASPHALT (RHMA)	HANSON AGGREGATES PACIFIC SOUTHWEST LLC. DBA ATP GENERAL ENGINEERING CONTRAC 4211 PONDEROSA AVENUE, STE C; SAN DIEGO CA 92123 (619)777-8100	GARY LEVINE 871 NORTH BROADWAY ESCONDIDO, CA 92025 (760)796-4070	\$37,670,387 \$9,785,272 \$1,139,673	03/01/22 04/21/22 02/28/23	42% 26%
11-SD-76-12.1/17.7 11-257164 STPL-6211-(136)E --()		IN SD CNTY NEAR BONSALE & FALLBROOK, HABITAT RESTORATION SCIENCES, ON RTE 15 FROM .3 MILE S/O TO .3 MILE INC. N/O RTE 76/15 SEPRTN & ON RTE 76 FROM 1217 DISTRIBUTION WAY .4 MILE W/O SO M SR-76 EAST PLANT ESTABLISHMENT	IRION JOSEPH 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (858)467-4086 VISTA CA 92081 (760)479-4210	\$1,696,245 \$1,555,185 \$0	06/01/18 06/25/18 02/15/23	0% 0% PLANT EST SATIS	
11-SD-78-.3/16 11-422304 BINH-P078-(121)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF ROUTE 78/5 SEPARATION TO 0.5 MILE WEST OF ROUTE 15/78 SEPARATION CULVERT REPLACEMENT - REHAB	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	RAMESH NARAHARI 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1444	\$13,538,497 \$58,285 \$58,285	10/28/22 12/01/22 06/24/25	3% 0%
11-SD-78-2.5/2.9 11-417404 ACNH-P078-(119)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE FROM JAMES MCMINN, INC. 0.8 MILE TO 0.4 MILE WEST OF COLLEGE BOULEVARD UNDERCROSSING STORMWATER MITIGATION - SLOPE	JAMES MCMINN, INC. 21834 CACTUS AVE RIVERSIDE, CA 92518 (909)514-1231	IRION, JOSEPH 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (619)778-8045	\$2,503,381 \$2,466,474 \$76,920	05/17/19 06/05/19 07/18/23	0% 0% PLANT EST SATIS
11-SD-78-12.8/22.1 11-2N1434		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS RESTRIPE PAVEMENT DELINEATION AT	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$3,785,335 \$2,725,142 \$0	05/26/22 06/30/22 04/07/23	54% 72%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 131
02/27/23

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-78-60.3/66.4 11-2N1184		IN SAN DIEGO COUNTY NEAR JULIAN FROM HANSON AGGREGATES PACIFIC WYNOLA ROAD TO 3.5 MILES WEST OF SAN FELIPE CREEK 0.10' COLD PLANE AND RHMA-G	SOUTHWEST LLC. DBA ATP GENERAL ENGINEERING CONTRAC 4211 PONDEROSA AVENUE, STE C; SAN DIEGO CA 92123 (619)777-8100	DAVID TIMMS 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8704	\$2,085,044 \$1,928,499 \$0	04/18/22 05/20/22 01/27/23 01/27/23	100% 93% OVER RUN
11-SD-94-4.4/7.3 11-412204 ACNH-P094-(068)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF 47TH STREET OVERCROSSING TO 0.6 MILE ROADSIDE WORKER SAFETY	PAL GENERAL ENGINEERING INC 10675 TREENA ST; SAN DIEGO CA 92131 (855)860-5300	MICHAEL STEWART 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1572	\$2,201,805 \$1,992,763 \$76,949	04/15/21 05/07/21 05/08/23	49% 91%
11-SD-94-9.8/10.6 11-423804 ACNH-X073-(151) --()		IN SAN DIEGO CO ON RTE 94 FROM E94/N125 SEP IN LEMON GROVE TO 0.1 MI E/O SPRING ST UC IN LA MESA AND ON RTE 125 FR 0.6 MI S/O SPRI REHABILITATE PAVEMENT BY GRINDING	GRIFFITH COMPANY 12200 BLOOMFIELD AVE.; SANTA FE SPRINGS CA 90670 (562)929-1128	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$27,588,388 \$4,518,599 \$35,475	04/27/22 05/20/22 08/07/24	15% 16% SUSPENDED
11-SD-125-9.6/13.2 11-4114A4 ACNH-P125-(020)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE FROM 0.1 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO ROUTE 94/125 SEPARATION ROADSIDE SAFETY IMPROVEMENTS.	HAZARD CONSTRUCTION ENGR LLC 10529 VINE ST LAKESIDE CA 92040 (858)587-3600	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$3,156,061 \$45,414 \$45,414	10/06/22 10/06/22 02/18/24	6% 1%
11-SD-125-9.6/13.2 11-411404 ACNH-P125-(020)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE FROM 0.1 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO ROUTE 94/125 SEPARATION ROADSIDE SAFETY IMPROVEMENTS.	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, SUITE 140; IRVINE CA 92618 (949)299-1400	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$3,186,724 \$672,143 \$0	08/11/21 09/14/21 06/19/23	16% 21%
11-SD-125-/1.1 11-288834		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO AT ROUTE 11/125/905 SEPARATION CONSTRUCT ROUTE 125/905 SOUTHBOUND	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DR.#400 SAN DIEGO CA 92131 (760)916-9100	COVARRUBIAS, CARLOS 5377 OTAY MESA RD SAN DIEGO,CA 92154 (619)760-7875	\$18,069,377 \$17,748,160 \$438,187	07/28/20 08/27/20 11/20/23	100% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 132

02/27/23

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-.6/3.3 11-428804 ACNH-X073-(145)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 805 FROM SAN YSIDRO BOULEVARD UC TO OTAY RIVER BRIDGE AND ON RTE 905 FROM 0.5 MI W TO 0.6 CONVERSION FROM POTABLE WATER TO	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA'S; SAN DIEGO CA 92154 (855)860-5300	JOE IRION 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (619)778-8045	\$5,468,945 \$0 \$0	12/23/21 03/18/22 12/04/25	0% 0% SUSPENDED
11-SD-805-3.4/5.1 11-428704 ACIM-8051-(641)E --()		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.3 MILE SOUTH OF MAIN STREET UNDERCROSSING TO PALOMAR STREET OVERCROSSING CONVERSION FROM POTABLE WATER TO	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	SRESOVICH, RYAN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)688-1433	\$1,382,045 \$1,313,345 \$41,354	10/01/21 10/19/21 01/23/24	0% 0% PLANT EST SATIS
11-SD-805-8.4/8.8 11-430184 BLIM-805-(640)E --()		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.2 MILE SOUTH OF SWEETWATER RIVER BRIDGE TO ROUTE 805/54 SEPARATION I-805 SWEETWATER RIVER BRIDGE	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DR #400 SAN DIEGO, CA 92123 (760)916-9100	LAM, TAI 12121 SCRIPPS SUMMIT DR STE400 SAN DIEGO, CA 92123 (858)688-1443	\$19,200,080 \$19,000,143 \$6,419	12/13/18 01/09/19 03/09/23	5% 98%
11-SD-805-20.7/23.5 11-411504 ACIM-805 -(642)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO, AT VARIOUS LOCATIONS, FROM LINDA VISTA ROAD OVERCROSSING TO ROUTE 805/52 SEPARATION RELOCATE APPURTENANCES; ADD	MONTANO PIPELINE INC 231 FOURTH AVE; CHULA VISTA CA 91910 (619)838-6848	MIYOKO NAKAJIMA 1463 BROADWAY EL CAJON, CA 92921 (858)688-1531	\$5,629,026 \$3,255,485 \$482,414	04/27/22 06/27/22 05/20/24	24% 58%
HA							
11-SD-905-3.8/11.5 11-2N1454		IN SAN DIEGO COUNTY IN AND NEAR OTAY MESA FROM 0.6 MILE EAST OF JUNCTION ROUTE 5 TO 0.2 MILE NORTH OF MEXICO BORDER APPLYING MICROSURFACING AT VARIOUS	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$1,607,361 \$1,606,331 \$0	06/10/22 07/11/22 02/24/23	100% 97% OVER RUN
11-SD-905-6.4/10.1 11-431064 ACNH-P905-(023)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE WEST OF CALIENTE AVENUE OVERCROSSING TO 0.4 MILE EAST OF LA MEDIA ROAD UNDERCROSSI CONSTRUCT SR-905 LANDSCAPING AT	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	KARL HARTLINE 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1366	\$4,247,463 \$978,299 \$430,319	07/11/22 08/02/22 04/02/26	49% 23%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 133
02/27/23

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-905-9.6/11.4 11-2888U4 GCB1-000C-(469)N --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT SB FREEWAY TO FREEWAY CONNECTORS FROM SB RTE 125 TO 1995 AGUA MANSA ROAD EB RTE 905 AND EB RTE 11 A CONSTRUCT SOUTHBOUND FREEWAY TO	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	COVARRUBIAS, CARLOS 5377 OTAY MESA ROAD OTAY MESA, CA 92154 (619)760-7875	\$106,349,408 \$103,096,257 \$0	05/09/19 05/28/19 02/02/23	74% 98%
11-SD-905-12.0/12 11-430644 ACNH-P905-(025)E --()		SAN DIEGO COUNTY NEAR SAN DIEGO AT OTAY MESA COMMERCIAL VEHICLE ENFORCEMENT FACILITY CONSTRUCT WEIGH-IN-MOTION FACILITY, CRCP,	SEMA CONSTRUCTION 42690 RIO NEDO SUITE G TEMECULA CA 92590	DANIELA GOMEZ 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1414	\$6,326,727 \$590,275 \$582,370	10/28/22 11/18/22 12/31/24	4% 9%
11-VAR-8-0/00 11-430444 B1ST-X025-(031)E --()		IMPERIAL COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES, CONCRETE BARRIERS, T	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504	KARL HARTLINE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (858)688-1366	\$7,524,143 \$0 \$0	12/22/22 01/18/23 05/24/24	0% 0%

Totals:	Authorized Final Amt:	<u>\$962,356,397</u>	Completed to Date:	<u>\$633,955,961</u>	Work This Month:	<u>\$16,427,505</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 134

02/27/23

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-.1/1 12-0S8904		IN ORANGE COUNTY, IN DANA POINT AND SAN JUAN CAPISTRANO, FROM ROUTE 5/1 SEPARATION TO SAN JUAN CREEK BRIDGE COLD PLANE AC PAVEMENT AND PLACE	RJ NOBLE 15505 EAST LINCOLN AVE; ORANGE CA 92865 (714)637-1550	NGUYEN, IRVIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)179-8821	\$1,404,834 \$0 \$0	05/02/22 06/08/22 07/30/23	0% 0% SUSPENDED
12-ORA-1-4.9/5.5 12-0H1504		IN ORANGE COUNTY, IN LAGUNA BEACH AND NEWPORT BEACH, ON RTE 001 FROM 1,000 FEET SOUTH OF VISTA DEL SOL TO MOSS STREET; AND FROM LE REHABILITATE PAVEMENT (CAPM)	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	HONG, JOHN 3251 1/4 UNIVERSITY DRIVE,T#1 IRVINE, CA 92612 (949)279-8741	\$6,546,698 \$6,468,382 \$0	09/11/20 09/24/20 04/29/22	100% 95% OVER RUN
HA22							
12-ORA-1-7.9/10.5 12-0M82C4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS PACIFIC COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED LAGUNA BEACH PAVING	SULLY-MILLER CONTRACTING CO. 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	RAMADAN, KIFAH 6533 MARINE WAY IRVINE CA 92618 (949)279-8625	\$13,244,167 \$0 \$0	12/13/22 12/13/22 08/29/24	0% 0%
12-ORA-1-7.9/10.5 12-0M82U4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS PACIFIC COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED UPGRADE SIDEWALK TO AMERICANS WITH	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BERRIOS, JOSE/CE- ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8502	\$9,668,673 \$1,218,562 \$0	01/26/21 02/18/21 06/01/23	30% 13%
12-ORA-1-10.3/10.5 12-0M82A4		COMPLETE UNFINISHED WORK FROM 12- 0M82U4 TOPROVIDE SAFE PASSAGE FOR PEDESTRIANS, BIKES AND VEHICLES IN CITY OF LAGUNA BEACHDIR'S EM COMPLETE SIDEWALKS, ADA RAMPS, DRIVEWAYS	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	RAMANDAN, KIFAH 15700 TUSTIN VILLAGE WAY, T#2 TUSTIN, CA 92780 (949)279-8625	\$455,000 \$437,223 \$53,059	07/27/22 08/05/22 02/21/23	97% 96%
000000000 000							
12-ORA-1-17.4/21.5 12-0R4104 ACNH-P001-(683)E --()		ORANGE COUNTY IN NEWPORT BEACH FROM JAMBOREE ROAD TO SANTA ANA RIVER BRIDGE COLD PLANE AC AND PLACE RHMA-G.	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856		\$10,440,096 \$0 \$0	09/27/22 10/14/22	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 135

02/27/23

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-20.4/23.7 12-0Q8304 SNHG-P001-(677)E --()		IN ORANGE COUNTY IN NEWPORT BEACH AT SUPERIOR AVE AND IN HUNTINGTON BEACH AT BEACH BLVD UPGRADE SIGNALS AND INSTALL SAFETY	PTM GENERAL ENGINEERING SERVICES, INC. PO BOX 7745 RIVERSIDE CA 92513 (951)710-1000	SIDHU, GAGANDEEP/CE- ESSAYLI,M 4 VENTURE, SUITE #150 IRVINE, CA 92618 (949)279-8466	\$1,038,018 \$559,051 \$303,298	09/17/21 10/05/21 03/10/23	57% 54% SUSPENDED
12-ORA-5-.6/43 12-0P42U4 ACNH-X059-(083)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL & MODIFY ITS ELEMENTS	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD; CORONA CA 92883 (951)682-2982	KATTAO, BIBARS 3350 E. BIRCH STREET, STE 250 BREA, CA 02821 (949)279-8801	\$17,602,343 \$7,933,625 \$252,870	09/15/20 10/02/20 05/31/24	57% 45%
12-ORA-5-3.3/3.3 12-0P7004		IN ORANGE COUNTY IN SAN CLEMENTE AT AVENIDA PICO UNDERCROSSING DRAINAGE RESTORATION AT THE SEGUNDA	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92708 (951)529-7048	\$2,811,510 \$2,736,731 \$13,140	10/26/20 11/17/20 05/08/24	54% 96%
12-ORA-5-5.8/30.3 12-0Q9304 ACNH-X059-(085)E --()		IN ORANGE COUNTY ON ROUTES 5, 133 AND 241 AT VARIOUS LOCATIONS REHABILITATE 25 BRIDGES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	BLANCO, CHRIS/CE-MAJID R.AVA. 4 VENTURE SUITE 150 IRVINCE, CA 92618 (949)279-4560	\$14,961,333 \$2,908,938 \$1,087,311	05/09/22 06/21/22 01/29/24	29% 19%
12-ORA-5-12.4/14.5 12-0K0214 ACIM-0052-(019)S L607-1 10-(STP)L 12 0-21-()		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AND MISSION VIEJO FROM 0.5 MILE SOUTH OF AVERY PKWY UC TO 0.8 MILE NORTH OF CROWN VALLEY ADD ONE LANE IN EACH DIRECTION	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	RAMADAN, KIFAH 12 CALLE CARMELITA SAN CLEMENTE, CA 92673 (949)279-8435	\$112,924,961 \$81,472,681 \$1,672,282	12/20/19 01/15/20 10/29/24	63% 72%
12-ORA-5-14.5/17.1 12-0K0224 TPLN-6212-(022)N --()		IN ORA CO, IN MISSION VIEJO AND LAGUNA HILLS, ON ROUTE 5 FROM 0.7 MILE S OF OSO PKWY TO 0.3 MILE S OF ALICIA PKWY OC ADD ONE LANE IN EACH DIRECTION	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DRIVE SUITE 400 SAN DIEGO CA 92123 (213)305-4181	HONG, JOHN 27261 LAS RAMBLAS RD, STE 160 MISSION VIEJO, CA 92691 (949)279-8741	\$141,124,040 \$114,581,658 \$2,083,961	03/05/19 04/04/19 06/05/24	58% 81%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 136

02/27/23

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-17.1/18.9 12-0K0234 TPLN-6212-(024) --()		IN ORA CO IN MISSION VIEJO, LAGUNA WOODS AND LAKE FOREST FROM 0.4 MILE SOUTH OF ALICIA PARKWAY OC TO 0.2 MILE NORTH OF EL TORO ROA WIDEN FREEWAY AND BRIDGES,	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVENUE IRVINE CA 92612 (703)216-1395	JAVAHERNESHAN, MAJID 320 GODDARD WAY SUITE 125 IRVINE, CA 92618 (949)289-3551	\$94,645,581 \$50,912,586 \$1,541,063	09/23/20 10/13/20 03/05/24	49% 54%
12-ORA-5-26.6/26.6 12-0S7704		ORANGE COUNTY IN IRVINE AT CULVER DRIVE UNDERCROSSING INSTALL CLASS 2 BIKE LANES, WIDEN PVM T, MO	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR.#186 PLACENTIA CA CA 92870 (714)573-4599	EZZEDINE, M./CE- LUNA,F. 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$869,124 \$0 \$0	06/13/22 07/11/22 10/31/23	0% 0% SUSPENDED
12-ORA-5-26.6/26.6 12-0S1004 HSIM-0052-(033)E --()		ORANGE COUNTY IN IRVINE AT CULVER DRIVE/TRABUCO ROAD NORTHBOUND ON-RAMP MODIFY SIGNAL AND LIGHTING SYSTEMS AND REP	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA CA 92509 (951)710-1000	NAJM, ELIE/CE- CHAUDRY, MONAS 3350 E. BIRCH STREET, STE #250 BREA, CA 92821 (949)279-8826	\$365,059 \$0 \$0	07/14/22 08/01/22 04/25/23	0% 0% SUSPENDED
12-ORA-5-29.2/29.2 12-0R4704 SIMG-0052-(031)E --()		IN ORANGE COUNTY IN TUSTIN AT I-5 AND RED HILL AVE IC MODIFY SIGNALS, ADD SAFETY	ALFARO COMMUNICATIONS CONSTRUCTION,INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	SIDHU, GAGANDEEP/CE- ESSAYLI, M 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8466	\$598,329 \$558,009 \$64,389	03/02/22 03/29/22 03/31/23	79% 93%
12-ORA-5-29.6/33.2 12-0T3304		IN ORANGE COUNTY IN SANTA ANA AND TUSTIN ON ROUTE 5 FROM NEWPORT AVE TO MAIN STREET INSTALL CLEAN CALIFORNIA	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE; TUSTIN CA 92780 (714)641-4730	WU, ROBERT/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8804	\$1,852,463 \$717,710 \$234,854	09/27/22 10/19/22 08/28/23	26% 39%
12-ORA-5-29.6/29.6 12-0J34U4 ACNH-X059-(084)E --()		IN ORANGE COUNTY IN IRVINE, SANTA ANA, AND TUSTIN ON RTE 5 AT NEWPORT AVE UNDERCROSSING AND ON RTE 55 FROM 0.4 MI NORTH OF RTE 55 CONSTRUCT NORTHBOUND AUXILIARY LANE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	WU, ADRIAN 1221 E. DYER ROAD, SUITE #265 SANTA ANA, CA 92705 (949)279-8488	\$195,283,817 \$16,195,779 \$4,064,444	05/27/22 06/16/22 04/19/27	11% 8%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 137
02/27/23

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-30.3/31.4 12-0Q8204 HSIM-0052-(028)E --()		IN ORANGE COUNTY IN TUSTIN AND SANTA ANA BETWEEN ROUTE 5/55 SEPARATION AND 0.4 MILE SOUTH OF GRAND AVENUE UNDERCROSSING COLD PLANE EXISTING ASPHALT	RJ NOBLE 15505 EAST LINCOLN AVE; ORANGE CA 92865 (714)637-1550	SHAM, KENNETH/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (424)436-7374	\$3,678,828 \$3,325,996 \$5,725	01/28/22 02/23/22 02/28/23	100% 90%
12-ORA-5-36.1/36.1 12-0R5104 HSIM-0052-(036)E --()		IN ORANGE COUNTY IN ANAHEIM AT KATELLA AVENUE UNDERCROSSING COLD PLANE, PLACE RHMA & HSFT,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	SHAM, KENNETH/CE-JOHN HONG 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (424)436-7374	\$1,024,759 \$1,024,001 \$0	05/04/22 06/02/22 01/30/23	100% 97%
12-ORA-5-38.5/41.6 12-0P9204 ACIM-0052-(029)E --()		IN ORANGE COUNTY IN ANAHEIM FROM SANTA ANA STREET OC TO 0.5 MILE NORTH OF LA PALMA AVE OC RELOCATE FACILITIES AWAY FROM	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$1,325,795 \$826,486 \$98,032	04/21/22 05/16/22 08/07/24	27% 62%
12-ORA-5-41.9/43.1 12-0P9304 ACNH-X059-(086)E --()		IN ORANGE COUNTY IN ANAHEIM, BUENA PARK, AND FULLERTON ON ROUTE 5 FROM MAGNOLIA AVENUE TO STANTON AVENUE AND ROUTE 91 FROM STANTO ROADSIDE SAFETY	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8488	\$1,799,626 \$0 \$0	10/13/22 11/16/22 08/07/23	0% 0%
12-ORA-5-/2 12-0R2004 ACIM-0052-(032)E --()		IN ORANGE COUNTY IN SAN CLEMENTE FROM ORANGE COUNTY LINE TO 0.4 MILE NORTH OF EL CAMINO REAL UNDERCROSSING PAVEMENT REHABILITATION AND UPGRADE	MYERS & SONS CONSTRUCTION, LLCKIM, STEVEN/CE- HONG, 45 MORRISON AVENUE; SACRAMENTO CA 95838 (916)283-9950	JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8821	\$18,432,800 \$13,065,851 \$4,908,727	04/14/22 05/12/22 04/16/24	29% 71%
12-ORA-5-/0 12-0T2604		IN ORANGE COUNTY AT VARIOUS LOCATIONS ANAHEIM, BUENA PARK, ORANGE, TUSTIN, LAKE FOREST, MISSION VIEJO, MODIFYING TRAFFIC MONITORING	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE.; AZUSA CA 91702 (626)334-5775	KATTAO, BIBARS/CE- CHAUDRY, M. 3350 E. BIRCH STREET, ST. 250 BREA, CA 92821 (949)279-8541	\$1,018,080 \$0 \$0	06/10/22 07/22/22 11/01/22	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 138
02/27/23

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-22-1.2/1.2 12-0Q6504 SNHG-P022-(027)E --()		IN ORANGE COUNTY IN GARDEN GROVE AT VALLEY VIEW ST OFF-RAMP MODIFY SIGNAL AND LIGHTING, REFRESH	INTERNATINAL LINE BUILDERS, INC. DBA ILB ELECTRIC 3955 TEMESCAL CANYON RD.; CORONA CA 92883 (951)682-2982	KATTAO,BIBARS/CE- CHAUDRY,MONAS 3350 E. BIRCH ST. SUITE 250 BREA, CA 92821 (949)279-8541	\$515,802 \$441,084 \$22,158	04/21/21 05/11/21 04/01/23	98% 85%
12-ORA-22-5.5/5.5 12-0R2904 HSNH-P022-(029)E --()		ORANGE COUNTY IN GARDEN GROVE AT WESTBOUNDBROOKHURST STREET ON-RAMP AND OFF-RAMP PLACE HIGH FRICTION SURFACE TREATMENT, LOO	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	JOUBEEN, JAY/CE- JAVAHERNESHAN 4 VENTURE #150 IRVINE, CA 92618 (949)279-8638	\$773,152 \$0 \$0	11/09/22 12/14/22	0% 0%
12-ORA-22-10.7/12.7 12-0Q3204 SNHG-P022-(028)E --()		IN ORANGE COUNTY IN SANTA ANA AND ORANGE, FROM 0.2 MILE WEST OF BEDFORD INC. RD OC TO 0.2 MILE WEST OF TUSTIN AVE UC REPLACE CONCRETE BARRIER AND SIGN	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY, T#2 TUSTIN, CA 92780 (949)279-8625	\$4,934,268 \$4,581,160 \$232,442	01/18/22 02/01/22 03/20/23	91% 93%
12-ORA-39-/3.2 12-0S8604		IN ORANGE COUNTY IN HUNTINGTON BEACH FROM ROUTE 1 TO ELLIS AVE/ MAIN ST RESURFACE HIGHWAY WITH RHMA	ALL AMERICAN ASPHALT 400 EAST SIXTH STREET; CORONA CA 92879 (951)736-7600	PHAM, DAT/CE-WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$4,109,788 \$3,922,955 \$0	03/08/22 03/29/22 06/20/23	44% 95%
12-ORA-55-.6/.6 12-0R5004 HSNH-P055-(066)E --()		IN ORANGE COUNTY IN NEWPORT BEACH AT HOSPITAL ROAD ENHANCE SAFETY BY MODIFYING	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD; CORONA CA 92883 (951)682-2982	SIDHU, GAGANDEEP/CE- ESSAYLI, M 4 VENTURE, SUITE #150 IRVINE, CA 92618 (949)279-8466	\$1,039,332 \$0 \$0	10/31/22 11/28/22 10/03/23	0% 0%
12-ORA-55-4.7/4.7 12-0Q3904		IN ORAGE COUNTY IN COSTA MESA AT ROUTE 55/73 SEPARATION UPGRADE TO CURRENT SEISMIC STANDARD	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$5,039,433 \$2,186,709 \$0	09/20/21 10/05/21 02/04/23	97% 43%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 139

02/27/23

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-55-13.2/17.9 12-0T3404		IN ORANGE COUNTY IN ORANGE AND ANAHEIM, ON ROUTE 55 FROM LA VETA TO ROUTE 91. INSTALL CLEAN CALIFORNIA	DOJA INC. 5050 MISSION BLVD; ONTARIO CA 92761 (909)628-1999	WU, ROBERT/CE-HONG, JOHN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8804	\$980,000 \$28,604 \$28,604	09/27/22 11/18/22 01/10/24	15% 3%
12-ORA-55-13.7/13.7 12-0R1504 HSNH-P055-(065)E --()		IN ORANGE COUNTY IN ORANGE AT CHAPMAN AVENUE UNDERCROSSING MODIFY EXISTING TRAFFIC SIGNALS FOR	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	SIDHU, GAGANDEEP/CE- ESSAYLI, M. 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8466	\$1,543,203 \$0 \$0	10/17/22 11/21/22 03/27/24	0% 0%
12-ORA-55-17.7/17.7 12-0S0904		IN ORANGE COUNTY IN ANAHEIM AND YORBA LLINDA ON ROUTE 55 AT ROUTE 91/5 SPEARATION AND ON ROUTE 91 AT ROUTE 91/55 SEPARATION AND 0 PEER TO CONSTRUCT AND UPGRADE 91	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	LUNA, FRANKLIN/CE- JAVA, M. 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$1,353,277 \$1,259,014 \$0	05/13/21 06/08/21 03/31/23	90% 91%
12-ORA-57-10.8/22.1 12-0T3204		IN ORANGE COUNTY ON ROUTE 57 FROM 0.3 MILE SOUTH OF CHAPMAN AVENUE UNDERCROSSING TO 0.4 MILE SOUTH OF LOS ANGELES COUNTY LINE AND INSTALL CLEAN CALIFORNIA	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	WU, ROBERT/CE-HONG, JOHN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8804	\$1,813,166 \$208,440 \$164,301	09/27/22 11/02/22 06/08/23	37% 11%
12-ORA-57-11.0/22.2 12-0S9104		IN ORANGE COUNTY, AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF CHAMPMAN AVENUE UNDERCROSSING TO 0.3 MILE SOUTH OF LOS ANGELES COUN RESURFACE RAMP WITH 0.15 FT RHMA.	RJ NOBLE 15505 EAST LINCOLN AVE; ORANGE CA 92865 (714)637-1550		\$746,481 \$0 \$0	04/07/22 04/26/22	0% 0%
12-ORA-57-11.5/18.6 12-0T6504		ORANGE COUNTY IN ORANGE, ANAHEIM, PLACENTIA, AND FULLERTON FROM 0.2 MILE SOUTH OF ORANGEWOOD AVENUE UNDERCROSSING TO 0.3 MILE NORT COLD PLANE AC PVMT AND PLACE RHMA.	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856 (714)637-1550	SHAHIDI, MONA/CE- NGUYEN, IRVIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92856 (949)279-8590	\$1,554,090 \$0 \$0	01/12/23 01/26/23 07/11/23	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 140
02/27/23

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-16.5/16.6 12-0T0704		IN CITY OF PLACENTIA ROUTE 57 ADJACENT TO WEST CROWTHER AVE TO INSTALL PERIMETER HARDENED METAL SECURITY FENCING & GATES DIR'S EME INSTALL SECURITY FENCING & GATES	POWELL CONSTRUCTORS INC. 8555 BANANA AVENUE FONTANA, CA 92335	KATTAO, BIBARS/CE- CHAUDRY, M 3350 E. BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8541	\$1,410,000 \$1,418,884 \$0	06/04/21 07/19/21 12/31/22	100% 100% OVER RUN
20.20 201130							
12-ORA-57-20.3/21.6 12-0C1104 EPNH-P057-(067)E --()		IN ORANGE CO, IN BREA, ON ROUTE 57 FROM 0.6 MILE SOUTH TO 0.7 MILE NORTH OF LAMBERT ROAD UC RECONFIG NB RAMPS, CONST OF LOOP	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE, CA 91361 (818)362-9200	KIM, STEVEN/CE- HONG, JOHN 3350 E BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8636	\$50,910,877 \$48,108,293 \$44,727	04/19/19 05/13/19 05/16/23	91% 91% SUSPENDED
HE11							
12-ORA-57-20.3/21.6 12-0C1114		IN ORANGE COUNTY IN BREA AT LAMBERT ROAD PLACEMENT PLANTING AND NEW	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	KIM, STEVEN/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8821	\$998,969 \$2,590 \$0	06/22/22 07/19/22 08/18/25	0% 0%
12-ORA-57-22.0/22 12-0Q2704 ACNH-P057-(072)E --()		IN ORANGE COUNTY NEAR BREA, AT TONER CANYON ROAD UNDERCROSSING STORM WATER MITIGATION	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500		\$2,932,929 \$0 \$0	10/25/22 11/18/22	0% 0%
12-ORA-73-10.0/28 12-0N7204 HSNH-P073-(141)E --()		IN ORA CO FROM 0.3 MILE SOUTH OF S73- S5 CONN VIADUCT IN SAN JUAN CAPISTRANO TO 0.1 MILE NORTH OF N73- N405 CONN OC IN COSTA MESA UPGRADE SAFETY DEVICES, RELOCATE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BLANCO, CHRIS/CE- RAVANIPOUR,M 6521 MARINE WAY IRVINE, CA 92618 (949)279-4560	\$18,442,751 \$8,403,489 \$0	09/16/20 10/19/20 04/20/24	100% 45%
HB1							
12-ORA-73-12.9/26.8 12-0R3404		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM MOULTON PARKWAY UNDERCROSSING IN LAGUNA NIGUEL TO BRISTOL STREET UNDERCROSSING IN COSTA REPLACE APPROACH SLABS AND SEAL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	RUDA, NABIL/CE- ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8491	\$1,690,865 \$1,128,414 \$0	09/16/21 10/19/21 04/10/23	61% 67%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 141
02/27/23

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-74-2.9/5.1 12-0L7224 HSNH-P074-(068)E --()		IN ORANGE COUNTY IN THE CITY OF SAN JUAN CAPISTRANO ON ROUTE 74 FROM EAST OF ANTO PE FOR MITIGATION PLANTING FOR	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	NADERI, ARSALAN 6521 MARINE WAY T#1 IRVINE, CA 92618 (949)279-8447	\$618,640 \$583,700 \$11,648	04/10/19 05/01/19 05/22/23	93% 94%
12-ORA-74-11.5/16.6 12-0P0304 HSNH-P074-(071)E --()		IN ORANGE COUNTY NEAR SAN JUAN CAPISTRANO FROM 1.0 MILE WEST OF SAN JUAN HOT SPRING ROAD TO ORANGE COUNTY LINE INSTALL HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	NADERI, ARSALAN/CE- RAVANIPOUR 6521 MARINE WAY IRVINE, CA 92618 (949)279-8447	\$18,320,248 \$13,578,734 \$138,818	11/13/20 12/02/20 05/02/24	56% 72%
12-ORA-91-1.8/3.4 12-0Q3104 SNHG-P091-(149)E --()		IN ORANGE COUNTY IN BUENA PARK FROM KNOTT AVENUE UNDERCROSSING TO 0.2 MILE WEST OF ROUTE 91/5 SEPARATION OVERHEAD SIGN STRUCTURE.	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92708 (951)529-7048	\$3,167,303 \$3,247,345 \$0	05/27/21 08/19/21 01/24/23	99% 99%
12-ORA-91-5.4/5.8 12-0R1904 SNHG-P091-(152)E --()		ORANGE COUNTY IN ANAHEIM ON WESTBOUND ROUTE 91 FROM 0.4 MILE WEST OF ROUTE 57/91SEPARATION TO 0.1 MILE WEST OF PLACENTIA AVENUE OV INSTALL NEW OH SIGN STRUCTURE AND REPLACE	FERREIRA CONSTRUCTION CO., INC. 10370 COMMERCE DRIVE, SUITE B RANCHO CUCAMONGA CA 91730 (909)606-5900	MERARI, ARTIN/CE-JAVA, MAJID 4 VENTURE IRVINE, CA 92618 (424)413-1143	\$607,759 \$0 \$0	10/14/22 11/28/22 08/09/23	0% 0%
12-ORA-91-12.5/13.9 12-0N4904		IN ORANGE COUNTY IN ANAHEIM FROM 1.0 MILE EAST OF ROUTE 91/90 SEPERATION TO 0.5 MILE WEST OF WEIR CANYON ROAD UNDERCROSSING REHABILITATE COMMERCIAL VEHICLE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR STE 140; IRVINE CA 92618 (949)299-1400	PHAM, DAT /CE-ADRIAN WU 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8575	\$5,593,297 \$5,395,904 \$0	12/18/19 01/22/20 06/28/23	66% 96%
12-ORA-91-/5.9 12-0T3104		IN ORANGE COUNTY IN BUENA PARK, FULLERTON AND ANAHEIM ON ROUTE 91 FROM LOS ANGELES COUNTY LINE TO MIRALOMA AVENUE INSTALL CLEAN CALIFORNIA	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	WU, ROBERT/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8804	\$1,862,496 \$357,439 \$0	09/12/22 09/30/22 05/24/23	4% 20%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/23

Page 142
02/27/23

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-133-3.2/4.1 12-0P94U4 ACNH-P133-(018) --()		IN ORANGE COUNTY, IN THE CITY OF LAGUNA BEACH, FROM 0.2 MILE SOUTH OF EL TORO ROAD TO ROUTE 73/133 SEPARATION ROADWAY WIDENING, RESTRIPIING AND	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1032	LUNA, FRANKLIN/CE- JAVAHERNESHA 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$7,261,816 \$561,099 \$435,969	02/23/21 03/11/21 03/27/30	2% 8% SUSPENDED
12-ORA-241-27.8/38 12-0H0474 ACST-P241-(009)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ROUTE 133 TO 0.5 MILE SOUTH OF ROUTE 91 PAVEMENT REPAIR, GROUND WATER	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	YACOUN, MOHAMAD/CE- RAVANIPOUR 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8433	\$15,023,328 \$2,644,655 \$22,600	10/21/21 11/23/21 01/04/24	34% 18%

HA22

Totals:	Authorized Final Amt:	<u>\$806,359,202</u>	Completed to Date:	<u>\$403,001,784</u>	Work This Month:	<u>\$17,484,421</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-8.2/8.7	01-0B0904	1
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-21.2/0	01-0G2104	1
01-DN-101-35.8/36.5	01-436404	1
01-DN-101-120.0/16.5	01-0L0404	1
01-DN-101-151.0/15.5	01-0L2304	1
01-DN-101-27.5/27.9	01-0K3804	2
01-DN-199-1.1/2.6	01-488024	2
01-DN-199-33.5/33.9	01-0F4304	2
01-HUM-36-.1/1.7	01-0E0104	2
01-HUM-36-21.5/0	01-0C1504	2
01-HUM-96-12.4/12.7	01-0L4704	2
01-HUM-96-27.0/27.4	01-0H1914	3
01-HUM-96-43.7/0	01-0F9204	3
01-HUM-96-225.0/24.5	01-0M8304	3
01-HUM-99-/0	01-0G1404	3
01-HUM-101-27.7/27.7	01-0A1104	3
01-HUM-101-57.1/67.8	01-0G6104	3
01-HUM-101-60.4/0	01-0C1104	4
01-HUM-101-75.9/79.5	01-0H20U4	4
01-HUM-101-80.0/84	01-366004	4
01-HUM-101-84.4/84.8	01-0E0004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-101-94.9/122	01-0K8804	4
01-HUM-101-400.0/51.5	01-0M8004	4
01-HUM-101-595.0/0	01-0K4204	5
01-HUM-101-865.0/86.7	01-0L3904	5
01-HUM-101-C999.0/0	01-0K6104	5
01-HUM-101-17.9/87.8	01-0E7704	5
01-HUM-101-90.1/109.6	01-0F8204	5
01-HUM-169-19.0/33	01-0H0214	5
01-HUM-211-772.0/78.6	01-0M7304	6
01-HUM-254-4.2/0	01-0E7904	6
01-HUM-255-6.0/7.6	01-3660U4	6
01-HUM-299-10.0/43	01-0L9104	6
01-HUM-299-20.5/30.2	01-0F4604	6
01-HUM-299-22.5/30.7	01-0L0004	6
01-HUM-299-30.7/37.7	01-0F4704	7
01-HUM-299-30.7/33.4	01-0J4104	7
01-HUM-299-265.0/27.5	01-0M3804	7
01-HUM-299-1.8/1.8	01-0F5304	7
01-HUM-299-1.9/37.8	01-0F6204	7
01-LAK-20-/0	01-0E83U4	7
01-LAK-29-10.0/10.9	01-0H2204	8
01-LAK-29-28.5/31.6	01-2982U4	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-LAK-29-50.8/0	01-0E0814	8
01-LAK-29-125.0/14.5	01-0M7904	8
01-MEN-1-61.9/62.2	01-434804	8
01-MEN-20-19.1/20.3	01-0H45U4	8
01-MEN-20-26.0/28.8	01-0K9704	9
01-MEN-20-33.3/34.4	01-0E0904	9
01-MEN-101-1.5/2	01-0H8104	9
01-MEN-101-14.6/0	01-0K7704	9
01-MEN-101-40.0/6	01-0L4204	9
01-MEN-101-58.9/82.5	01-0C4504	9
01-MEN-101-420.0/43.5	01-0M5004	10
01-MEN-101-106.4/T106.8	01-0F5104	10
01-MEN-162-11.5/11.8	01-0B5304	10
01-MEN-253-/0	01-0M8204	10
01-MEN-271-19.8/19.9	01-0H7804	10
01-MEN-271-71.0/7.1	01-0M5404	10
01-VAR-1-1.1/11.9	01-0M5604	11
01-VAR-101-44.5/125.8	01-0M5504	11
01-VAR-101-84.0/85.5	01-0H1204	11
01-VAR--/0	01-0L7004	11
01-VAR--/0	01-487704	11
02-LAS-36-20.5/22.8	02-0J3804	12

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-LAS-299-18.5/25.6	02-4E4504	12
02-LAS-395-92.0/98.5	02-3J7404	12
02-MOD-139-3.5/30.3	02-0H5704	12
02-PLU-70-4.0/45	02-3J1204	12
02-PLU-70-10.0/25	02-1J5004	12
02-PLU-70-/29.9	02-4H4404	13
02-PLU-89-8.7/12.9	02-3J7104	13
02-PLU-89-8.9/29.5	02-0K1404	13
02-SHA-5-4.9/5.1	02-4H1504	13
02-SHA-273-14.9/15.7	02-1H7204	13
02-SHA-273-19.8/19.8	02-4H6704	13
02-SHA-299-44.3/44.9	02-4H9304	14
02-SHA-5716-/62.5	02-1J6004	14
02-SIS-3-46.8/48	02-1H5204	14
02-SIS-3-48.0/51	02-2J3804	14
02-SIS-3-46.8/48	02-3J9904	14
02-SIS-5-/0	02-2J7004	14
02-SIS-96-97.2/103	02-3J7704	15
02-SIS-96-/103.4	02-0K1604	15
02-SIS-96-/105.8	02-4J3204	15
02-SIS-97-6.0/35	02-4J4004	15
02-SIS-97-49.4/51.3	02-0J4504	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-TEH-5-25.4/25.4	02-4F5904	15
02-TEH-32-14.0/20	02-1J4904	16
02-TEH-32-6.2/14	02-2J4304	16
02-TRI-3-11.0/26.3	02-3J8004	16
02-TRI-3-25.0/25.2	02-0J5004	16
02-TRI-3-58.7/60.7	02-4F2204	16
02-TRI-36-15.8/16.9	02-3J7804	16
02-TRI-299-64.0/6.4	02-0K1304	17
02-TRI-299-64.6/71.8	02-1H7004	17
02-VAR-3-.6/48.5	02-1H5004	17
02-VAR--/0	02-0K1504	17
02-VAR--/0	02-3J6404	17
02-VAR--/0	02-3J2204	17
03-BUT-32-30.8/31	03-0J7004	18
03-BUT-70-5.6/9.1	03-3H72U4	18
03-BUT-70-13.6/14.8	03-2J7904	18
03-BUT-99-56.0/5.6	03-4J1804	18
03-BUT-99-30.5/30.6	03-1J3504	19
03-BUT-162-18.4/19.9	03-2H6304	19
03-BUT-162-207.0/20.7	03-3J8004	19
03-COL-20-30.5/31.8	03-2G3504	19
03-COL-20-34.8/36.5	03-0H6504	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-ED-50-18.5/24.2	03-4E62U4	19
03-ED-50-33.8/34.2	03-3H4504	20
03-ED-50-45.2/45.2	03-0J7104	20
03-ED-50-420.0/63.8	03-2J7204	20
03-ED-50-2.7/18.9	03-1H80U4	20
03-ED-50-/0	03-2J7304	20
03-GLE-5-14.6/14.6	03-4F4204	20
03-GLE-5-25.5/25.8	03-2J8204	21
03-GLE-45-13.0/23.2	03-2G3604	21
03-GLE-162-76.3/78.6	03-3F0604	21
03-NEV-20-25.6/39.8	03-2H62U4	21
03-NEV-80-5.5/5.8	03-2H5004	21
03-NEV-80-13.0/16.5	03-1H18U4	21
03-NEV-80-31.4/31.8	03-2H01U4	22
03-NEV-174-99.0/9.9	03-3J7604	22
03-PLA-49-2.2/2.4	03-1H2404	22
03-PLA-80-.4/.4	03-1J5004	22
03-PLA-80-46.3/63.5	03-2F5704	22
03-PLA-193-7.7/9.8	03-2G4904	22
03-PLA-267-3.0/5.9	03-1J5104	23
03-PLA-5731-/50.7	03-1J8504	23
03-SAC-5-.2/34.3	03-4F6404	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-5-9.7/24.9	03-0H10U4	23
03-SAC-5-22.4/24.9	03-3H3904	23
03-SAC-5-22.4/22.9	03-2H1304	23
03-SAC-12-/.5	03-3J3304	24
03-SAC-50-2.5/3.2	03-3H3304	24
03-SAC-50-.2/6.1	03-0H08U4	24
03-SAC-50-7.5/23.1	03-2J0904	24
03-SAC-50-/0	03-1H1004	24
03-SAC-51-2.0/3.3	03-3F0734	24
03-SAC-51-2.0/3.5	03-3F0714	25
03-SAC-51-2.0/3.5	03-3F0724	25
03-SAC-51-7.9/8	03-1J8204	25
03-SAC-80-9.6/12.9	03-1H1904	25
03-SAC-80-12.4/14.3	03-1J4504	25
03-SAC-80-/0	03-1J8604	25
03-SAC-99-7.1/9.4	03-0F2804	26
03-SAC-99-7.1/9.4	03-0F2844	26
03-SAC-99-12.7/24.3	03-0H6704	26
03-SAC-99-17.2/24.2	03-2J7704	26
03-SAC-999-/0	03-1H8504	26
03-SUT-99-39.2/41.4	03-3F99U4	26
03-VAR-12-/.4	03-4H6904	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-VAR-50-7.6/7.8	03-0J9234	27
03-VAR-149-/5.3	03-0J3504	27
03-VAR-999-/0	03-4H9504	27
03-VAR-999-/0	03-1J0104	27
03-VAR--/0	03-2G0704	27
03-VAR--/0	03-2G6904	28
03-VAR--/0	03-2G5604	28
03-VAR--/0	03-2G5704	28
03-VAR--/0	03-0H4204	28
03-VAR--/0	03-3H93U4	28
03-YOL-45-1.0/.1	03-3J6604	28
03-YOL-505-10.6/0	03-2H4504	29
03-YUB-20-1.6/3.4	03-1G0104	29
03-YUB-20-13.3/18.2	03-0A5704	29
03-YUB-70-11.2/13.5	03-1H2704	29
03-YUB-70-15.5/16.5	03-1E0604	29
03-YUB-70-16.2/25.8	03-4F38U4	29
03-YUB-5714-/0	03-2G6104	30
04-ALA-13-6.7/7.2	04-4J4904	30
04-ALA-13-8.4/12.6	04-0J4704	30
04-ALA-24-5.9/6.2	04-0AC904	30
04-ALA-24-59.0/6.2	04-1Q8404	30

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-61-19.8/21.2	04-2K7104	31
04-ALA-80-1.9/4	04-2J8304	31
04-ALA-80-6.4/6.8	04-0A7724	31
04-ALA-80-6.4/6.6	04-0A7714	31
04-ALA-80-/6.7	04-1Y7304	31
04-ALA-84-12.5/12.5	04-0Y1104	31
04-ALA-84-13.0/13.6	04-160304	32
04-ALA-84-13.6/18	04-2A3324	32
04-ALA-84-17.9/22.9	04-297634	32
04-ALA-84-.7/3.1	04-4J7504	32
04-ALA-92-6.5/6.5	04-0Q4504	32
04-ALA-92-5.1/5.1	04-2Q0004	32
04-ALA-112-/1.8	04-0K4904	33
04-ALA-185-9.8/10.1	04-2G7404	33
04-ALA-260-1.1/1.9	04-3K2004	33
04-ALA-260-1.1/1.9	04-0W0204	33
04-ALA-260-.6/1.9	04-1W9404	33
04-ALA-260-1.1/1.9	04-2W7404	33
04-ALA-580-.4/19.4	04-3Q4904	34
04-ALA-580-26.2/26.2	04-2Y8604	34
04-ALA-580-45.4/45.8	04-2K7904	34
04-ALA-580-1.5/0	04-0K6504	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-580-30.8/46.5	04-3J0504	34
04-ALA-580-/0	04-4J9404	34
04-ALA-680-12.4/21.9	04-0J6204	35
04-ALA-680-2.1/M2.1	04-0Q6804	35
04-ALA-680-11.0/21.9	04-0Q30U4	35
04-ALA-880-20.9/20.9	04-4J7304	35
04-ALA-880-22.9/22.9	04-1Y0504	35
04-ALA-880-30.2/33.6	04-2K8204	35
04-ALA-880-30.5/30.5	04-4A8004	36
04-ALA-880-31.2/31.2	04-2Y9504	36
04-ALA-880-34.1/34.6	04-2W3404	36
04-ALA-880-34.5/35	04-3W9904	36
04-ALA-980-1.1/1.1	04-4K9804	36
04-CC-4-1.0/9	04-3K4404	36
04-CC-4-15.5/28.9	04-3W8704	37
04-CC-4-28.7/31	04-2J0424	37
04-CC-4-30.8/40.4	04-4J9504	37
04-CC-4-/0	04-3J1404	37
04-CC-24-3.5/3.5	04-4J8404	37
04-CC-80-2.3/2.3	04-2W2704	37
04-CC-580-.9/1.5	04-2J7204	38
04-CC-580-6.1/7.7	04-3G4744	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-580-7.3/7.4	04-0Y5304	38
04-CC-680-1.1/13.7	04-3W5304	38
04-MRN-1-10.7/11	04-0AA484	38
04-MRN-1-22.8/22.8	04-0AA444	38
04-MRN-101-.2/0	04-4J4204	39
04-MRN-101-4.0/4	04-2W5404	39
04-MRN-101-8.4/8.7	04-1A6614	39
04-MRN-101-10.6/10.8	04-4G8204	39
04-MRN-101-15.6/15.6	04-2K2404	39
04-MRN-101-20.8/27.1	04-264724	39
04-NAP-29-.2/14.6	04-0K0004	40
04-NAP-29-5.0/6.7	04-281204	40
04-NAP-29-29.3/36.9	04-4J3004	40
04-NAP-29-42.8/42.9	04-0Y4404	40
04-NAP-121-.5/1	04-4G2104	40
04-NAP-121-18.6/18.6	04-4J2104	40
04-NAP-128-20.1/20.4	04-4G8404	41
04-NAP-128-20.1/20.4	04-4G84A4	41
04-SCL-0-/0	04-0K0804	41
04-SCL-9-4.9/4.9	04-3G6304	41
04-SCL-9-5.9/5.9	04-2K2804	41
04-SCL-17-2.8/13.9	04-1J9704	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-17-5.1/13.3	04-3K3304	42
04-SCL-25-1.6/0	04-2J7804	42
04-SCL-101-.8/.8	04-4J0304	42
04-SCL-101-30.7/31.1	04-4J9304	42
04-SCL-101-47.9/47.9	04-0Y9704	42
04-SCL-101-/4.2	04-0J5604	42
04-SCL-152-11.1/35.2	04-2K8004	43
04-SCL-152-/6.2	04-2A2514	43
04-SCL-237-7.1/8	04-0K2404	43
04-SCL-237-.3/8.7	04-3W5404	43
04-SCL-280-2.9/2.9	04-0Y5004	43
04-SCL-280-/L5.4	04-4J9604	43
04-SCL-680-4.8/5.1	04-3Y0704	44
04-SF-35-1.3/1.3	04-3K4204	44
04-SF-80-3.8/5	04-2J8024	44
04-SF-80-5.6/7.6	04-3G4424	44
04-SF-80-5.9/7.6	04-4W0104	44
04-SF-80-7.7/7.7	04-1W0604	44
04-SF-80-/7.8	04-4W9504	45
04-SF-101-.5/M5.2	04-4J9704	45
04-SF-101-2.0/2.8	04-2K1904	45
04-SF-101-4.1/5.1	04-2J8014	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SF-101-/4.2	04-4J3904	45
04-SM-1-1.1/1.1	04-0K5704	45
04-SM-1-26.4/32.9	04-0K0704	46
04-SM-1-38.1/38.1	04-0Y4804	46
04-SM-1-39.0/39	04-1AA004	46
04-SM-82-19.8/19.8	04-0K6704	46
04-SM-92-14.4/18.8	04-3G4884	46
04-SM-92-14.4/18.8	04-3G4544	46
04-SM-101-16.5/23	04-3J0624	47
04-SM-114-5.2/5.9	04-0W3604	47
04-SM-280-/7	04-3Q5904	47
04-SOL-12-21.2/22.6	04-0J6314	47
04-SOL-12-15.0/20.6	04-1W8504	47
04-SOL-80-.8/1.6	04-2K8404	47
04-SOL-80-1.8/4.4	04-0J7104	48
04-SOL-80-12.0/13.1	04-0A5394	48
04-SOL-80-13.9/14.5	04-4G8734	48
04-SOL-80-13.9/13.9	04-3G6904	48
04-SOL-80-14.1/15.1	04-4G8724	48
04-SOL-80-34.5/34.5	04-0J6004	48
04-SOL-80-10.4/30.2	04-4G0804	49
04-SON-1-7.1/9.1	04-1W8904	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-1-26.7/27.1	04-0J3004	49
04-SON-1-15.0/15.7	04-0A0204	49
04-SON-12-15.3/15.3	04-2Y8804	49
04-SON-12-25.8/30.8	04-4H0504	49
04-SON-101-3.7/7.2	04-2640F4	50
04-SON-101-22.3/23.3	04-1Q8604	50
04-SON-101-32.8/54.2	04-0J6424	50
04-SON-101-54.2/56.2	04-1W8804	50
04-SON-116-30.9/31.4	04-4G3804	50
04-SON-128-24.2/24.7	04-1Q8704	50
04-VAR-0-/0	04-2K1704	51
04-VAR-61-19.0/21	04-4K4004	51
04-VAR-80-17.2/19.2	04-2K8104	51
05-MON-1-.1/2.7	05-1P8804	51
05-MON-1-10.4/10.4	05-1P0704	52
05-MON-1-21.0/76	05-1Q0504	52
05-MON-1-21.0/65.7	05-1Q2304	52
05-MON-1-44.5/44.5	05-1M4604	52
05-MON-1-63.0/63	05-1H4604	52
05-MON-1-64.4/64.4	05-1K7004	52
05-MON-1-73.3/73.3	05-1P4504	53
05-MON-1-96.4/96.6	05-1P3904	53

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-1-80.3/0	05-1M3904	53
05-MON-68-.5/.8	05-1H2204	53
05-MON-68-1.1/4.2	05-1H0004	53
05-MON-68-2.8/3.1	05-1J4604	53
05-MON-68-3.5/3.5	05-1P6304	54
05-MON-68-20.6/21.4	05-1Q2104	54
05-MON-101-62.2/62.9	05-0F9704	54
05-MON-101-87.3/91.5	05-1C8904	54
05-MON-101-87.4/87.8	05-1H0504	54
05-MON-101-95.2/0	05-1P6404	54
05-MON-101-3.1/5.2	05-1H0204	55
05-MON-101-36.9/47.7	05-1F75U4	55
05-MON-101-40.7/41.1	05-1Q1004	55
05-MON-101-91.3/98.8	05-1H6904	55
05-MON-156-1.4/2	05-0A0904	55
05-MON-218-.2/L.9	05-1H2304	55
05-SB-1-19.3/20.6	05-1H0104	56
05-SB-1-/0	05-1P0204	56
05-SB-101-1.4/4.8	05-0N71Y4	56
05-SB-101-2.2/3.3	05-448214	56
05-SB-101-4.0/4.8	05-1G4104	56
05-SB-101-4.4/7.7	05-0N72U4	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-101-7.3/9.6	05-0N73U4	57
05-SB-101-10.0/10.5	05-1K03U4	57
05-SB-101-11.0/11	05-1E0404	57
05-SB-101-12.3/13.2	05-1K3804	57
05-SB-101-33.8/44.8	05-1P0504	57
05-SB-101-46.6/47.1	05-1E0104	57
05-SB-101-55.9/56.2	05-1F7904	58
05-SB-101-55.9/56.2	05-1F79A4	58
05-SB-101-70.6/71.2	05-1F5004	58
05-SB-135-10.6/17.6	05-1H9604	58
05-SB-154-21.3/0	05-1H6304	58
05-SB-154-22.9/23.2	05-1C4204	58
05-SB-154-31.8/32.1	05-1H4504	59
05-SB-217-.9/1.4	05-1C3604	59
05-SB-246-32.8/33.2	05-1P5394	59
05-SBT-25-54.0/0	05-1J4804	59
05-SBT-156-3.0/8.2	05-344904	59
05-SCR-1-13.3/0	05-1H4804	59
05-SCR-1-13.6/14.9	05-0C7324	60
05-SCR-1-30.0/37.5	05-1P5604	60
05-SCR-1-31.9/35.7	05-0J2004	60
05-SCR-1-/0	05-1N4404	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SCR-1-/0	05-1N0304	60
05-SCR-1-/0	05-1M3304	60
05-SCR-9-1.0/0	05-1K1204	61
05-SCR-9-13.9/13.9	05-1P3504	61
05-SCR-9-20.0/20	05-1K1304	61
05-SCR-17-1.1/1.4	05-0Q6014	61
05-SCR-17-8.2/0	05-1K0704	61
05-SCR-17-9.1/9.9	05-1G2604	61
05-SCR-152-1.9/2	05-1F6204	62
05-SCR-236-5.4/0	05-1M4504	62
05-SLO-1-10.0/16.8	05-1G9804	62
05-SLO-1-12.6/12.7	05-1Q0604	62
05-SLO-1-32.6/0	05-0L7214	62
05-SLO-1-34.5/0	05-0L7224	62
05-SLO-1-62.5/62.5	05-1P0304	63
05-SLO-1-/0	05-1Q3304	63
05-SLO-1-/0	05-1N4504	63
05-SLO-41-3.1/3.1	05-1K7204	63
05-SLO-46-4.8/5.2	05-1P4004	63
05-SLO-46-6.9/6.9	05-1N3904	63
05-SLO-46-49.7/54.7	05-3307A4	64
05-SLO-58-3.1/0	05-0L7234	64

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-101-28.9/28.9	05-1N8204	64
05-SLO-101-55.4/58.4	05-1H3604	64
05-SLO-101-/0	05-1G9604	64
05-SLO-166-16.0/21	05-1N7004	64
05-VAR-101-70.5/71.6	05-1M7404	65
06-FRE-0-/0	06-0W1804	65
06-FRE-0-/0	06-0Y4904	65
06-FRE-5-7.9/0	06-1E2104	65
06-FRE-5-37.2/48.8	06-0X2704	65
06-FRE-5-44.4/45.4	06-0S8304	66
06-FRE-41-20.0/33.3	06-0V7804	66
06-FRE-41-21.1/0	06-1E1904	66
06-FRE-41-23.1/0	06-1A6404	66
06-FRE-41-27.4/28.5	06-0W1704	66
06-FRE-99-4.9/11.6	06-0U4204	66
06-FRE-99-/0	06-0U2304	67
06-FRE-145-/20.3	06-0Y4204	67
06-FRE-180-133.2/134	06-1E5304	67
06-FRE-180-54.1/56	06-342354	67
06-FRE-180-58.8/59.2	06-1C7404	67
06-FRE-198-21.2/22.7	06-1E5604	67
06-KER-5-81.7/87	06-0U4704	68

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-46-29.7/31.9	06-442554	68
06-KER-58-535.0/0	06-1C8904	68
06-KER-58-53.4/54.5	06-0W15V4	68
06-KER-65-/0	06-1E0504	68
06-KER-99-10.4/21.2	06-0Q9204	68
06-KER-99-31.1/33	06-1F1204	69
06-KER-119-.2/.6	06-0X7604	69
06-KER-178-12.6/55.4	06-0X0804	69
06-KER-184-.9/L1.1	06-0V2804	69
06-KER-204-2.8/0	06-0W9904	69
06-KER-223-15.7/16.3	06-0R1904	69
06-KIN-5-/0	06-0T0204	70
06-KIN-198-7.4/9.4	06-1C5204	70
06-KIN-198-10.5/14.8	06-0Y9304	70
06-MAD-41-6.3/9.2	06-0R2104	70
06-MAD-41-9.2/11.7	06-1C4304	70
06-MAD-99-6.9/7.6	06-0V1204	70
06-MAD-99-24.8/0	06-1E2004	71
06-TUL-0-/0	06-0U3004	71
06-TUL-63-8.8/L9.2	06-0W3904	71
06-TUL-65-6.9/10	06-1A9804	71
06-TUL-99-22.3/0	06-0U7704	71

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-99-26.3/27.6	06-0U8804	71
06-TUL-99-30.6/35.2	06-360244	72
06-TUL-99-/0	06-1C8804	72
06-TUL-137-16.5/16.6	06-0T3504	72
06-TUL-190-34.7/39.4	06-0H1404	72
06-TUL-245-1.4/1.4	06-0U2804	72
07-KER-5-.6/1.2	07-333204	73
07-LA-1-4.8/6.6	07-352004	73
07-LA-1-11.2/11.2	07-359704	73
07-LA-1-18.9/19.9	07-359604	73
07-LA-1-32.7/32.7	07-359504	73
07-LA-1-43.9/44.4	07-354904	74
07-LA-1-46.9/50.4	07-3W8704	74
07-LA-1-48.7/50.6	07-4V0104	74
07-LA-1-56.5/56.9	07-291404	74
07-LA-1-469.0/50.4	07-3W87A4	74
07-LA-1-34.5/35.2	07-327204	74
07-LA-2-13.9/14.1	07-2055C4	75
07-LA-2-14.2/14.2	07-288304	75
07-LA-2-18.7/18.7	07-384804	75
07-LA-2-24.4/46	07-0W1204	75
07-LA-2-26.4/79.8	07-332504	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-2-26.4/79.8	07-3325A4	75
07-LA-5-1.7/1.7	07-325704	76
07-LA-5-1.7/1.7	07-3257C4	76
07-LA-5-8.2/8.2	07-4V3004	76
07-LA-5-15.1/22.9	07-333004	76
07-LA-5-17.9/18	07-351804	76
07-LA-5-19.7/36	07-324904	76
07-LA-5-29.4/31.6	07-1218W4	77
07-LA-5-31.8/42.6	07-0W1004	77
07-LA-5-33.1/39.1	07-384404	77
07-LA-5-39.4/44.4	07-319904	77
07-LA-5-61.5/63.7	07-2XC004	77
07-LA-5-54.4/54.8	07-328804	77
07-LA-5-59.5/81.8	07-4V1804	78
07-LA-5-59.5/67.9	07-323404	78
07-LA-5-87.4/87.4	07-325904	78
07-LA-5-/1.5	07-2159U4	78
07-LA-5-/19.5	07-319304	78
07-LA-10-.1/13.3	07-384604	78
07-LA-10-8.9/9.4	07-1XW004	79
07-LA-10-15.0/18.3	07-296604	79
07-LA-10-16.6/30.1	07-260804	79

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-10-18.3/18.3	07-2XA304	79
07-LA-10-31.2/37.2	07-303904	79
07-LA-10-42.3/48.3	07-335304	79
07-LA-10-46.0/48	07-319504	80
07-LA-10-135.0/15.6	07-1XW204	80
07-LA-10-2.1/11.1	07-304204	80
07-LA-10-4.5/5.5	07-332004	80
07-LA-10-12.4/14.9	07-332604	80
07-LA-14-28.9/29.2	07-337604	80
07-LA-14-27.0/28.1	07-342804	81
07-LA-14-29.0/29.5	07-339604	81
07-LA-14-30.9/4.1	07-0W3604	81
07-LA-14-31.4/36.5	07-320004	81
07-LA-22-/1.5	07-324404	81
07-LA-23-1.1/1.2	07-2XC304	81
07-LA-39-17.8/17.8	07-326204	82
07-LA-39-32.2/38.4	07-327604	82
07-LA-39-31.2/31.2	07-343404	82
07-LA-47-4.0/1.9	07-1XY804	82
07-LA-57-5.0/5.2	07-324804	82
07-LA-57-/4.5	07-304504	82
07-LA-60-.5/11.7	07-327104	83

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-60-11.0/20	07-320404	83
07-LA-60-11.5/18.3	07-4V2204	83
07-LA-60-12.5/0	07-1XS104	83
07-LA-60-19.1/20.7	07-4V3304	83
07-LA-60-20.0/26	07-325004	83
07-LA-60-2.8/11.8	07-301104	84
07-LA-60-28.0/30.4	07-323304	84
07-LA-60-/21.5	07-317304	84
07-LA-66-/3.2	07-306514	84
07-LA-71-1.6/4.8	07-210624	84
07-LA-90-.9/T3.3	07-0W0404	84
07-LA-90-1.8/1.8	07-4V0304	85
07-LA-91-116.0/11.6	07-2XA504	85
07-LA-91-11.8/11.8	07-319104	85
07-LA-101-.4/11.6	07-1XV204	85
07-LA-101-.9/.9	07-344004	85
07-LA-101-1.0/9.2	07-0W0604	85
07-LA-101-1.7/6.8	07-3114A4	86
07-LA-101-1.7/6.8	07-311404	86
07-LA-101-8.0/27.3	07-303704	86
07-LA-101-9.6/9.6	07-2XC404	86
07-LA-101-11.6/11.6	07-1XU804	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-101-19.7/20	07-388704	86
07-LA-101-20.0/20	07-317904	87
07-LA-101-32.8/33.8	07-307104	87
07-LA-101-1.0/10.3	07-385204	87
07-LA-101-/17.1	07-337804	87
07-LA-101-/1.5	07-320104	87
07-LA-103-.1/.1	07-327304	87
07-LA-105-13.6/14.1	07-1XW504	88
07-LA-105-2.5/17.9	07-4W5204	88
07-LA-105-7.8/10.3	07-317404	88
07-LA-105-9.0/9.4	07-385604	88
07-LA-107-.4/4.8	07-307024	88
07-LA-110-.7/8.8	07-335004	88
07-LA-110-.7/26.1	07-312004	89
07-LA-110-3.9/5.9	07-336504	89
07-LA-110-6.8/19.5	07-4W7804	89
07-LA-110-22.8/22.8	07-322304	89
07-LA-110-23.1/23.1	07-353304	89
07-LA-110-66.0/7.4	07-1XY304	89
07-LA-110-210.0/21	07-1XS604	90
07-LA-110-/31.9	07-329804	90
07-LA-118-11.3/12.8	07-1XS704	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-118-57.0/5.8	07-1XP904	90
07-LA-118-1.5/10.2	07-325304	90
07-LA-118-4.5/9.1	07-336804	90
07-LA-118-11.0/14	07-322004	91
07-LA-134-2.6/4.8	07-311604	91
07-LA-134-12.9/13.2	07-1XX204	91
07-LA-134-12.6/12.9	07-322404	91
07-LA-134-/13.3	07-311704	91
07-LA-134-/13.3	07-337904	91
07-LA-138-43.8/43.8	07-352104	92
07-LA-138-/36.9	07-310404	92
07-LA-170-14.5/16.6	07-329704	92
07-LA-170-16.6/19.8	07-358804	92
07-LA-210-1.3/1.3	07-1XY104	92
07-LA-210-9.7/51.9	07-326804	92
07-LA-210-35.9/52.1	07-0W1104	93
07-LA-210-/9.7	07-3096U4	93
07-LA-210-7.5/7.8	07-385704	93
07-LA-210-15.6/18.5	07-330704	93
07-LA-210-19.6/20.3	07-4U1604	93
07-LA-210-33.6/36.5	07-301704	93
07-LA-210-36.0/40.6	07-323104	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-210-36.7/37.1	07-325204	94
07-LA-210-41.3/44.6	07-322604	94
07-LA-210-44.7/52.1	07-328504	94
07-LA-210-46.3/46.3	07-0W3804	94
07-LA-213-2.2/2.2	07-4V0204	94
07-LA-213-3.9/3.9	07-253104	95
07-LA-213-6.2/6.2	07-4V1404	95
07-LA-213-/8	07-306614	95
07-LA-405-.8/47.7	07-4W5104	95
07-LA-405-7.0/12.9	07-321804	95
07-LA-405-8.8/8.8	07-304804	95
07-LA-405-13.8/39.7	07-4W1004	96
07-LA-405-14.3/15.8	07-293604	96
07-LA-405-28.0/31.6	07-0W0804	96
07-LA-405-39.1/39.1	07-204904	96
07-LA-405-40.1/48.1	07-320204	96
07-LA-405-48.0/48.5	07-343204	96
07-LA-405-/29.5	07-1XV004	97
07-LA-605-/26	07-311904	97
07-LA-710-6.9/17.3	07-0W0704	97
07-LA-710-10.5/32.5	07-0W2704	97
07-LA-710-23.3/25.6	07-304404	97

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-710-26.0/26.7	07-331804	97
07-LA-710-15.1/21.9	07-330504	98
07-VEN-1-4.0/4.2	07-318204	98
07-VEN-1-4.4/9.7	07-0W1404	98
07-VEN-1-28.2/28.2	07-2965U4	98
07-VEN-23-3.3/11.5	07-302504	98
07-VEN-33-7.6/7.6	07-291304	98
07-VEN-101-.2/40.8	07-3311U4	99
07-VEN-101-6.9/27.2	07-0W2604	99
07-VEN-101-7.9/38.9	07-4W8004	99
07-VEN-101-8.9/11.5	07-4W2704	99
07-VEN-101-9.0/9.2	07-331004	99
07-VEN-101-9.1/9.1	07-4W9104	99
07-VEN-101-27.5/31	07-311304	100
07-VEN-101-36.3/40.6	07-302404	100
07-VEN-118-.7/11	07-339204	100
07-VEN-118-13.3/15.6	07-341604	100
07-VEN-118-1.4/1.8	07-336004	100
07-VEN-126-10.2/12.7	07-311504	100
07-VEN-126-13.2/34.6	07-0W0304	101
08-RIV-0-/0	08-1M7204	101
08-RIV-10-6.7/25.1	08-1C38U4	101

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-12.6/13.4	08-1L9504	101
08-RIV-10-26.9/43.3	08-1L3604	101
08-RIV-10-60.7/74.3	08-1C0814	102
08-RIV-10-92.9/101.1	08-1H2004	102
08-RIV-10-104.9/134.2	08-1C0824	102
08-RIV-10-/0	08-1L4904	102
08-RIV-15-23.9/33.4	08-1M0504	102
08-RIV-15-38.2/51.5	08-1F1434	102
08-RIV-62-85.0/90.2	08-1K0504	103
08-RIV-62-6.7/9.2	08-1E8404	103
08-RIV-74-13.2/34	08-1C6804	103
08-RIV-74-48.8/49.2	08-1J0204	103
08-RIV-74-/5.8	08-1C8504	103
08-RIV-79-25.7/25.7	08-1L5704	103
08-RIV-79-32.3/M33.8	08-1L0804	104
08-RIV-95-24.0/33.7	08-1N5604	104
08-RIV-95-/0	08-1M0204	104
08-RIV-111-47.2/55.3	08-0R3024	104
08-RIV-177-/27	08-1M0304	104
08-RIV-215-36.6/37.2	08-1K4604	104
08-SBD-10-29.4/39.2	08-384234	105
08-SBD-10-24.3/24.8	08-1L5904	105

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-15-5.1/5.8	08-0H7914	105
08-SBD-15-56.6/77.6	08-1K7104	105
08-SBD-15-173.7/181.1	08-1N5804	105
08-SBD-15-173.8/173.8	08-1N7204	105
08-SBD-15-179.4/179.4	08-1N0304	106
08-SBD-15-28.6/37.5	08-0K1224	106
08-SBD-15-96.1/124.3	08-1C7204	106
08-SBD-18-9.0/45	08-1N0904	106
08-SBD-18-44.3/48.4	08-0G6914	106
08-SBD-18-95.4/95.4	08-1G2804	106
08-SBD-18-100.9/115.9	08-1G5204	107
08-SBD-38-11.3/26.8	08-1N5204	107
08-SBD-38-11.3/26.5	08-1L9804	107
08-SBD-40-140.5/148.5	08-1N0704	107
08-SBD-40-43.8/150.3	08-1K6404	107
08-SBD-40-100.0/125	08-0R1414	107
08-SBD-60-1.4/0	08-1J2104	108
08-SBD-60-7.3/10	08-0E33U4	108
08-SBD-62-125.8/125.8	08-1N1904	108
08-SBD-71-/8.5	08-0G7904	108
08-SBD-83-5.9/11.1	08-1K7904	108
08-SBD-138-15.0/15	08-1H8204	108

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-138-15.0/15.1	08-1J2004	109
08-SBD-138-/2.3	08-1H8304	109
08-SBD-173-18.6/18.7	08-1H2904	109
08-SBD-215-2.2/3.2	08-1F7304	109
08-SBD-215-13.9/13.9	08-1J3604	109
08-SBD-259-1.1/1.2	08-1K7804	109
08-SBD-5730-/0	08-0R4204	110
08-VAR-10-/0	08-1L7004	110
08-VAR-15-41.3/52	08-1K8514	110
08-VAR-15-110.4/181.4	08-1K6504	110
09-INY-127-21.0/34.5	09-379304	111
09-INY-190-18.0/72	09-396004	111
09-INY-395-29.2/41.8	09-213404	111
09-KER-14-46.2/52.8	09-378904	111
09-KER-202-4.7/5.2	09-367204	111
09-KER-5755-/114	09-377104	111
09-MNO-395-34.1/34.1	09-377704	112
09-MNO-395-55.5/58.2	09-378704	112
09-VAR--/0	09-382304	112
10-ALP-0-/0	10-0X7504	112
10-ALP-4-/0	10-0S6804	112
10-ALP-88-/0	10-1J0104	113

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-89-15.2/16.9	10-1P0604	113
10-AMA-10-2.0/2	10-1N6204	113
10-AMA-88-46.5/54	10-1J3104	113
10-AMA-88-62.0/71.6	10-1N8704	113
10-MER-5-.5/.8	10-1C7904	113
10-MER-5-6.3/0	10-0T6804	114
10-MER-5-/0	10-1N4304	114
10-MER-99-16.3/16.4	10-1N6004	114
10-MER-99-19.5/20.7	10-3A7214	114
10-MER-99-20.1/24.3	10-3A7204	114
10-MER-99-28.2/37.3	10-0Q1224	114
10-MER-99-12.7/17.8	10-1C1704	115
10-MER-99-/0	10-1E6204	115
10-MER-99-/0	10-1G7504	115
10-MPA-140-21.2/21.8	10-0Y6004	115
10-MPA-140-42.0/42.7	10-0P9234	115
10-MPA-140-/12	10-1J1804	115
10-SJ-4-4.5/4.9	10-1F4604	116
10-SJ-4-10.0/0	10-1R1704	116
10-SJ-4-15.5/16.7	10-1C5004	116
10-SJ-4-/0	10-1J5304	116
10-SJ-4-/0	10-1E6104	116

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-4-/0	10-1C8004	116
10-SJ-4-/0	10-1G9904	117
10-SJ-5-6.2/6.6	10-0P5404	117
10-SJ-5-29.6/29.9	10-1N4904	117
10-SJ-5-13.0/13	10-1N5704	117
10-SJ-12-17.4/18.1	10-1G5104	117
10-SJ-12-/0	10-1K9004	117
10-SJ-26-1.1/1.1	10-1F1704	118
10-SJ-88-13.7/14	10-0S7404	118
10-SJ-99-16.4/18.2	10-3A1014	118
10-SJ-99-20.1/20.1	10-1N4604	118
10-SJ-99-24.5/24.5	10-1J7804	118
10-SJ-99-30.9/31.3	10-1C2804	118
10-SJ-120-16.7/17.9	10-1N3104	119
10-SJ-120-.6/T6.8	10-1C9604	119
10-SJ-132-.7/5.8	10-1M3504	119
10-SJ-205-4.6/9	10-1C3304	119
10-STA-5-27.0/27.4	10-0W6304	119
10-STA-49-/0	10-1C4004	119
10-STA-99-17.9/18.7	10-1N6104	120
10-TUO-108-4.3/5.1	10-0Y2104	120
10-TUO-108-18.9/38.8	10-462104	120

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-TUO-120-9.0/.9	10-1R1804	120
11-IMP-7-.5/.5	11-4C0014	121
11-IMP-8-36.5/37.5	11-410404	121
11-IMP-8-96.8/96.8	11-430494	121
11-IMP-78-34.0/41	11-2N1144	121
11-IMP-98-32.1/32.5	11-080284	121
11-IMP-98-32.1/32.5	11-0802A4	121
11-IMP-111-.1/1.2	11-2N0724	122
11-IMP-115-3.2/8.8	11-2N1154	122
11-IMP-186-/2.1	11-2N1164	122
11-SD-5-.2/15.2	11-427504	122
11-SD-5-1.0/72.4	11-2N0914	122
11-SD-5-2.3/14	11-418104	122
11-SD-5-12.8/13.2	11-4C0044	123
11-SD-5-34.7/36.3	11-2E1544	123
11-SD-5-37.4/52.6	11-2T35U4	123
11-SD-5-.3/72.1	11-429704	123
11-SD-5-.3/5	11-430674	123
11-SD-5-13.5/14.4	11-424704	123
11-SD-5-29.1/30.5	11-2T3404	124
11-SD-5-31.8/32.2	11-422004	124
11-SD-5-34.9/35.1	11-417504	124

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-5-38.4/47.3	11-2T2184	124
11-SD-5-47.9/58.5	11-2N0874	124
11-SD-5-55.6/70	11-430014	124
11-SD-5-/60	11-420704	125
11-SD-5-/0	11-424904	125
11-SD-8-5.6/17.4	11-430604	125
11-SD-8-12.9/14.6	11-430434	125
11-SD-8-13.4/20.4	11-4116U4	125
11-SD-8-.3/23	11-428104	125
11-SD-8-.7/2.9	11-2N1174	126
11-SD-8-23.0/61.3	11-422104	126
11-SD-8-31.8/41.7	11-423704	126
11-SD-11-.6/2.7	11-056374	126
11-SD-11-2.7/2.7	11-056394	126
11-SD-15-31.3/37.1	11-430514	126
11-SD-52-.4/5.5	11-411804	127
11-SD-67-6.0/24.4	11-430564	127
11-SD-76-12.1/17.7	11-257164	127
11-SD-78-.3/16	11-422304	127
11-SD-78-2.5/2.9	11-417404	127
11-SD-78-12.8/22.1	11-2N1434	127
11-SD-78-60.3/66.4	11-2N1184	128

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-94-4.4/7.3	11-412204	128
11-SD-94-9.8/10.6	11-423804	128
11-SD-125-9.6/13.2	11-411404	128
11-SD-125-9.6/13.2	11-4114A4	128
11-SD-125-/1.1	11-288834	128
11-SD-805-.6/3.3	11-428804	129
11-SD-805-3.4/5.1	11-428704	129
11-SD-805-8.4/8.8	11-430184	129
11-SD-805-20.7/23.5	11-411504	129
11-SD-905-3.8/11.5	11-2N1454	129
11-SD-905-9.6/11.4	11-2888U4	129
11-SD-905-12.0/12	11-430644	130
11-SD-905-6.4/10.1	11-431064	130
11-VAR-8-0/00	11-430444	130
12-ORA-1-4.9/5.5	12-0H1504	130
12-ORA-1-7.9/10.5	12-0M82U4	130
12-ORA-1-7.9/10.5	12-0M82C4	131
12-ORA-1-10.3/10.5	12-0M82A4	131
12-ORA-1-17.4/21.5	12-0R4104	131
12-ORA-1-20.4/23.7	12-0Q8304	131
12-ORA-1-.1/1	12-0S8904	131
12-ORA-5-.6/43	12-0P42U4	131

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-5-3.3/3.3	12-0P7004	132
12-ORA-5-5.8/30.3	12-0Q9304	132
12-ORA-5-12.4/14.5	12-0K0214	132
12-ORA-5-14.5/17.1	12-0K0224	132
12-ORA-5-17.1/18.9	12-0K0234	132
12-ORA-5-29.6/33.2	12-0T3304	132
12-ORA-5-29.6/29.6	12-0J34U4	133
12-ORA-5-30.3/31.4	12-0Q8204	133
12-ORA-5-36.1/36.1	12-0R5104	133
12-ORA-5-38.5/41.6	12-0P9204	133
12-ORA-5-41.9/43.1	12-0P9304	133
12-ORA-5-26.6/26.6	12-0S1004	133
12-ORA-5-26.6/26.6	12-0S7704	134
12-ORA-5-29.2/29.2	12-0R4704	134
12-ORA-5-/0	12-0T2604	134
12-ORA-5-/2	12-0R2004	134
12-ORA-22-1.2/1.2	12-0Q6504	134
12-ORA-22-5.5/5.5	12-0R2904	134
12-ORA-22-10.7/12.7	12-0Q3204	135
12-ORA-39-/3.2	12-0S8604	135
12-ORA-55-.6/.6	12-0R5004	135
12-ORA-55-4.7/4.7	12-0Q3904	135

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-55-13.2/17.9	12-0T3404	135
12-ORA-55-13.7/13.7	12-0R1504	135
12-ORA-55-17.7/17.7	12-0S0904	136
12-ORA-57-10.8/22.1	12-0T3204	136
12-ORA-57-11.0/22.2	12-0S9104	136
12-ORA-57-11.5/18.6	12-0T6504	136
12-ORA-57-16.5/16.6	12-0T0704	136
12-ORA-57-20.3/21.6	12-0C1114	136
12-ORA-57-20.3/21.6	12-0C1104	137
12-ORA-57-22.0/22	12-0Q2704	137
12-ORA-73-10.0/28	12-0N7204	137
12-ORA-73-12.9/26.8	12-0R3404	137
12-ORA-74-2.9/5.1	12-0L7224	137
12-ORA-74-11.5/16.6	12-0P0304	137
12-ORA-91-5.4/5.8	12-0R1904	138
12-ORA-91-1.8/3.4	12-0Q3104	138
12-ORA-91-12.5/13.9	12-0N4904	138
12-ORA-91-/5.9	12-0T3104	138
12-ORA-133-3.2/4.1	12-0P94U4	138
12-ORA-241-27.8/38	12-0H0474	138

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$259,598,387	\$107,420,816
-S-	FEDERAL AID (SECONDARY)	\$35,344,096	\$3,738,737
-ER-	STORM DAMAGE REPAIR	\$4,998,733	\$149,873
		\$296,671,157	\$178,631,350
District Total:		<u>\$596,612,373</u>	<u>\$289,940,776</u>

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$67,211,530	\$15,289,654
-S-	FEDERAL AID (SECONDARY)	\$50,516,556	\$39,256,253
-ER-	STORM DAMAGE REPAIR	\$1,714,331	\$0
		\$145,033,042	\$95,992,422
District Total:		<u>\$264,475,459</u>	<u>\$150,538,330</u>

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$66,184,528	\$59,322,021
-F-	FEDERAL AID (PRIMARY)	\$206,277,489	\$164,042,270
-S-	FEDERAL AID (SECONDARY)	\$80,418,577	\$33,611,368
		\$1,170,047,895	\$896,030,730

Statement of Ongoing Contracts - Federal Aid

District 03

Federal Aid	Category	Bid + CCO	Work Comp
District Total:		<u>\$1,522,928,490</u>	<u>\$1,153,006,390</u>

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$500,983,709	\$133,404,302
-F-	FEDERAL AID (PRIMARY)	\$282,599,122	\$171,056,087
-S-	FEDERAL AID (SECONDARY)	\$21,554,842	\$5,103,511
		\$883,240,171	\$578,774,540
District Total:		<u>\$1,688,377,844</u>	<u>\$888,338,440</u>

District 05

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$296,828,568	\$62,375,250
-S-	FEDERAL AID (SECONDARY)	\$21,787,270	\$17,281,365
		\$616,047,478	\$387,874,769
District Total:		<u>\$934,663,316</u>	<u>\$467,531,383</u>

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$80,319,361	\$67,430,321

Statement of Ongoing Contracts - Federal Aid

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$254,568,488	\$120,483,029
-S-	FEDERAL AID (SECONDARY)	\$10,488,376	\$9,015,069
		\$133,706,977	\$51,962,652
District Total:		<u>\$479,083,202</u>	<u>\$248,891,071</u>

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$462,126,916	\$369,919,322
-F-	FEDERAL AID (PRIMARY)	\$286,622,227	\$181,992,800
-S-	FEDERAL AID (SECONDARY)	\$12,222,193	\$6,059,432
		\$1,132,047,246	\$741,714,372
District Total:		<u>\$1,893,018,583</u>	<u>\$1,299,685,926</u>

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$226,394,875	\$202,183,159
-F-	FEDERAL AID (PRIMARY)	\$58,514,071	\$39,836,238
-S-	FEDERAL AID (SECONDARY)	\$17,124,526	\$12,693,585
		\$825,551,767	\$346,806,988
District Total:		<u>\$1,127,585,239</u>	<u>\$601,519,970</u>

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$70,704,888	\$20,731,537
		\$38,230,620	\$5,182,405
District Total:		<u>\$108,935,508</u>	<u>\$25,913,941</u>

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$17,382,378	\$20,794
-F-	FEDERAL AID (PRIMARY)	\$182,398,419	\$127,668,035
-S-	FEDERAL AID (SECONDARY)	\$33,930,751	\$32,931,428
		\$170,014,848	\$97,365,473
District Total:		<u>\$403,726,396</u>	<u>\$257,985,731</u>

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$79,741,758	\$42,754,923
-F-	FEDERAL AID (PRIMARY)	\$72,457,148	\$14,701,522
-S-	FEDERAL AID (SECONDARY)	\$24,301,514	\$17,341,125
		\$785,855,976	\$559,158,391
District Total:		<u>\$962,356,397</u>	<u>\$633,955,961</u>

Statement of Ongoing Contracts - Federal Aid

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$132,683,556	\$95,365,018
-F-	FEDERAL AID (PRIMARY)	\$250,281,959	\$27,599,441
-S-	FEDERAL AID (SECONDARY)	\$15,023,328	\$2,644,655
		\$408,370,359	\$277,392,669
District Total:		<u>\$806,359,202</u>	<u>\$403,001,784</u>

Statement of Ongoing Contracts - Statewide Recap

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$1,565,817,082	\$970,399,861
-S-	FEDERAL AID (SECONDARY)	\$322,712,028	\$179,676,530
-F-	FEDERAL AID (PRIMARY)	\$2,288,062,298	\$1,053,196,679
		\$6,604,817,536	\$4,216,886,759
-ER-	STORM DAMAGE REPAIR	\$6,713,064	\$149,873
Statewide Totals		<u>\$10,788,122,007</u>	<u>\$6,420,309,701</u>

Statement of Ongoing Contracts -Summary

District Work Completed This Period

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
01	\$2,276,527
02	\$3,999,500
03	\$1,738,233
04	\$6,498,535
05	\$7,045,292
06	\$2,689,710
07	\$6,710,786
08	\$57,758,897
10	\$5,458,989
11	\$2,085,044
Work completed this Period:	\$96,261,511