

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-8.2/8.7 01-0B0904		IN DEL NORTE COUNTY NEAR KLAMATH AT PANTHER CREEK BRIDGE #01-0025 AND AT HUNTER CREEK BRIDGE #01-0003 REPLACE BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	DUNNE, RYAN 5065 BOYD RD SUITE H ARCATA CA 95521 (707)496-5581	\$19,751,073 \$17,567,859 \$0	04/21/20 05/08/20 07/03/24	74% 88% SUSPENDED
HA21							
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM G R SUNDBERG, INC. 0.4 MILE SOUTH OF WILSON CREEK BRIDGE TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	5211 BOYD ROAD ARCATA, CA 95521 (707)825-6565	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$11,984,109 \$0	02/16/16 05/04/16 04/09/21	100% 100% OVER RUN
20.20 201130							
01-DN-101-35.8/36.5 01-436404 ACNH-Q101-(398)E --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.3 MILE SOUTH OF SMITH RIVER BRIDGE TO 0.4 MILE NORTH OF SMITH RIVER BRIDGE REPLACE BRIDGE	MCM CONSTRUCTION, INC. PO BOX 620; NORTH HIGHLANDS CA 95660 (916)334-1221	MALMBERG, CLAYTON 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)496-5581	\$72,301,381 \$25,944,920 \$1,101,191	07/11/22 08/02/22 05/28/25	44% 36%
HA21							
01-DN-101-120.0/16.5 01-0L0404		IN DEL NORTE COUNTY ABOUT 8 MILES SOUTH OF CRESCENT CITY FROM 0.2 MILE SOUTH OF LAGOON CR. CO PK TO BEG PASSING LANE LT. DIR'S EMER SLIDE REPAIR	GR SUNDBERG INC. 5211 BOYD RD ARCATA, CA 95521	VALLEY, AARON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$19,085,000 \$18,454,856 \$0	02/17/21 04/05/21 10/10/23	73% 97%
20.20 201130							
01-DN-199-7.0/30.4 01-0N5404		REPAIR WILDFIRE DAMAGE DEL NORTE CNTY NEAR HIOUCHI TRAFFIC CONTROL REMOVE SLIDE MATERIAL ETC DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	TIDEWATER CONTRACTORS INC PO BOX 1956 BROOKINGS OR 97415	VALLEY AARON 207 PRICE MALL STE 100 CRESCENT CITY CA 95531 (707)815-5620	\$16,915,000 \$5,564,305 \$0	08/17/23 09/28/23 11/25/24	36% 33%
201.XX201 130							
01-DN-199-28.1/0 01-0F7604		DEL NORTE COUNTY NEAR GASQUET AT THE IDLEWILD MAINTENANCE STATION UPGRADE MAINTENANCE STATION.	BROWARD BUILDERS, INC. 1200 E. KENTUCKY AVE WOODLAND CA 95776	VALLEY, AARON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)815-5620	\$5,289,806 \$2,085,699 \$406,280	01/26/23 03/02/23 06/03/24	65% 39%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-.1/1.7 01-0E0104 HSNH-S036-(117)E --()		HUMBOLDT COUNTY NEAR ALTON FROM 0.1 MILE EAST OF ROUTE 36/101 SEPARATION TO 1.7 MILES EAST OF ROUTE 36/101 SEPARATION.	KODY KING MERCER FRASER COMPANY PO BOX 1006 EUREKA, CA 95502 (707)443-6371	TAI MORGAN-MARBET 1487 SANDY PRAIRE CT. SUITE E FORTUNA, CA 95501 (707)834-0219	\$6,113,442 \$1,513,006 \$0	12/07/22 01/06/23 02/02/24	77% 25% SUSPENDED
HB1		ROADWAY EXCAVATION, PLACE HMA (TYPE A) AND					
01-HUM-36-11.3/34.6 01-0C5004 ACNH-S036-(118)E --()		HUMBOLDT COUNTY ON ROUTE 36 AT HELY CREEK BRIDGE 04-0092 AT LITTLE LARABEE CREEK BRIDGE 04-0102 AND AT BUTTE CREEK BRIDGE 04-0116 REPLACE BRIDGE RAILS.	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT STE. E FORTUNA, CA 95540 (707)621-0000	\$14,985,875 \$2,496,656 \$72,550	03/02/23 03/24/23 07/11/25	17% 17%
HA21							
01-HUM-36-13.5/36.1 01-0H6104 ACNH-S036-(119)E --()		HUMBOLDT COUNTY AT AND NEAR BRIDGEVILLE FROM 3.4 MILES WEST OF GRIZZLY CREEK BRIDGE TO 0.8 MILE EAST OF SOUTH FORK VAN DUZEN RIVER COLD PLANE AND OVERLAY HMA, & REPLACE GUAR	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540		\$36,777,777 \$0 \$0	10/31/23 11/30/23	0% 0%
HA22							
01-HUM-36-70.0/42 01-0M8104		MOBILIZATION, TRAFFIC CONTROL, REMOVE G R SUNBERG INC. SLIDE DEBRIS, STABILIZE SLOPE, REPAIR DRAINAGE AND OTHER ITEMS AS REQUIRED REPAIR DRAINAGE SYSTEMS	G R SUNBERG INC. 5211 BOYD ROAD ARCATA, CA 95521	MORGAN-MARBET, TAI 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$24,550,000 \$12,398,047 \$0	01/10/23 03/13/23 08/29/24	45% 51%
20.20 201130							
01-HUM-36-365.0/40 01-0N4504		MAJOR ITEMS OF WORK INCLUDE TRAFFIC CONTROL, ROADWAY EXCAVATION, ROCK SLOPE, RECONSTRUCT ROADWAY, EROSION CONTROL DIR'S EMERGENCY REPAIR STORM DAMAGE	GARTH R. SUNBERG, JR. GR SUNBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95540 (707)621-0000	\$2,485,000 \$920,047 \$0	08/20/23 08/25/23 03/13/24	27% 37%
20.20 201130							
01-HUM-96-27.0/27.4 01-0H1914 ACST-ER -(31S)0 --()		HUMBOLDT COUNTY NEAR WEITCHPEC FROM 0.6 MILE TO 0.2 MILE WEST OF BLUFF CREEK ROAD DRILL GROUND ANCHOR HOLES, PLACE SOLDIER P	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	BRIAN WINTER 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)834-1151	\$5,361,767 \$4,382,853 \$374,810	12/16/22 01/20/23 03/18/24	81% 82%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-43.7/0 01-0F9204		IN HUMBOLDT COUNTY NEAR ORLEANS AT 1.2 MILES WEST OF SISKIYOU COUNTY LINE RESTORE DISPOSAL SITE	WYLATTI RESOURCE MANAGEMENT, INC 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	ZIMMERER, JEFFREY 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-2122	\$640,523 \$388,185 \$0	02/03/22 03/16/22 12/15/28	22% 60%
01-HUM-96-225.0/24.5 01-0M8304		REPAIR DRAINAGE SYSTEM AND RESTORE SLOPE DIR'S EMERGENCY F.A. REPAIR DRAINAGE SYSTEM	6 RIVERS CONSTRUCTION, INC. PO BOX 1431 HOOPA, CA 95546	RETFERFORD, ETHAN 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$835,000 \$0 \$0	01/14/23 01/14/23 03/31/23	0% 0%
20.20 201130							
01-HUM-99-/0 01-0G1404 ACST-X023-(044)E --()		IN HUMBOLDT COUNTY ON ROUTES 96 & 169 AT VARIOUS LOCATIONS BRIDGE RAIL UPGRADE	STEELHEAD CONSTRUCTORS JV P.O. BOX 536; PALO CEDRO CA 96073 (530)226-6400	WINTER, BRIAN 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$11,305,674 \$6,609,826 \$285,054	11/16/22 12/14/22 01/19/25	40% 58%
HA21							
01-HUM-101-27.7/27.7 01-0A1104		IN HUMBOLDT COUNTY NEAR MYERS FLAT AT SOUTH FORK EEL RIVER BRIDGE BRIDGE SEISMIC RETROFIT	MERCER-FRASER COMPANY P.O BOX 1006 EUREKA, CA 95502 (707)443-6371	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRE COURT, ST.E FORTUNA, CA 95540 (707)621-0000	\$6,766,968 \$4,800,222 \$0	09/21/21 11/12/21 03/14/24	69% 76% SUSPENDEDED
HA21							
01-HUM-101-57.1/67.8 01-0G6104 ACNH-Q101-(402)E --()		HUMBOLDT COUNTY IN AND NEAR FORTUNA FROM 0.5 MILE SOUTH OF ROUTE 36 TO 0.4 MILE SOUTH OF HOOKTON ROAD ROADWAY EXCAVATION; ASPHALT TREATED PERM.	MERCER FRASER COMPANY PO BOX 1006 EUREKA, CA 95502 (707)443-6371	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRE COURT STE E FORTUNA, CA 95501 (707)621-0000	\$6,183,133 \$6,546,866 \$6,400	07/27/22 08/19/22 03/18/24	86% 95% SUSPENDEDED
HA25							
01-HUM-101-60.4/0 01-0C1104		IN HUMBOLDT COUNTY IN FORTUNA AT THE MATERIALS LABORATORY AT 1050 RIVER RANCH ROAD CONSTRUCT MATERIALS LAB	MERCER-FRASER COMPANY PO BOX 1006; EUREKA CA 95502 (707)443-6371	TAI MORGAN-MARBET 1487 SANDY PRAIRE COURT ST. E FORTUNA, CA 95501 (707)834-0219	\$10,869,526 \$7,478,622 \$464,450	03/17/22 04/08/22 04/09/24	35% 69%
HA14							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-75.9/79.5 01-0H20U4 HSNH-Q101-(413)E --()		HUMBOLDT COUNTY IN EUREKA AT VARIOUS LOCATIONS FROM MCCULLENS AVENUE TO 0.1 MILE NORTH OF V STREET AND WEST AVENUE NORTHBOUND MINOR CONCRETE, MODIFY SIGNAL AND HMA.	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY REDDING CA 96002	WALKER, KRISTINA 5601 S BROADWAY STREET EUREKA, CA 95503 (707)223-0032	\$11,781,107 \$6,882,343 \$278,738	12/15/22 01/17/23 06/24/24	60% 58%
01-HUM-101-80.0/84 01-366004 ACNH-394 -(E)0 --()		HUMBOLDT COUNTY NEAR EUREKA FROM EUREKA SLOUGH BRIDGE TO BAYSIDE CUTOFF CONSTRUCT INTERCHANGE, STRUCTURE UNDERCROS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482 (707)467-4100	ZIMMERER, JEFFREY 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$47,287,738 \$10,092,720 \$60,285	12/29/22 01/26/23 11/18/26	18% 21%
01-HUM-101-88.3/88.3 01-0E8904 ACNH-Q101-(417)E --()		HUMBOLDT COUNTY IN ARCATA AT ROUTE 299/101SEPARATION HOT MIX ASPHALT (TYPE A), STRUCTURAL CONCR	SHASTA SERVICES, INC. DBA TIMBERWORKS PO BOX 1240 MT. SHASTA CA 96067 (530)926-4093	DUNNE, RYAN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)346-9027	\$3,797,770 \$2,273,598 \$34,331	04/21/23 05/31/23 05/07/24	61% 60%
01-HUM-101-90.1/109.6 01-0F8204 ACNH-Q101-(399)E --()		IN HUMBOLDT COUNTY IN AND NEAR TRINIDAD FROM 1.3 MILES SOUTH OF SCHOOL ROAD OC TO 0.4 MILE NORTH OF BIG LAGOON BRIDGE CAPM	MERCER-FRASER COMPANY PO BOX 1006; EUREKA CA 95502 (707)443-6371	RYAN DUNNE 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)346-9027	\$27,400,189 \$24,836,465 \$0	01/27/22 02/23/22 12/22/23 01/31/24	100% 100% COMPLETED
01-HUM-101-595.0/0 01-0K4204 20.80 524000		IN FORTUNA MAINTENANCE STATION AND SOME ELECTRICAL SYSTEM REHABILITATION AT THE LEGGETT MAINTENANCE STATION. DIR'S EMERGENCY L.B. REPAIR TO PREVENT FURTHER POWER OUTAGES	MOUNTAINSIDE CONSTRUCTION 13884 SHANGRILA DRIVE REDDING, CA 96003	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-1020	\$245,000 \$253,358 \$0	02/21/20 05/03/20 02/02/21	100% 100%
01-HUM-101-865.0/86.7 01-0L3904 20.20 201130		THE STATE HIGHWAY SYSTEM (SHS). BREACHING OF RIGHT-OF-WAY (RIW) FENCES AND GATES, DAMAGE TO SLOPES, AND OTHER DAMAGES... DIR'S EME REPAIR DAMAGED ABUTMENT	WAHLUND CONSTRUCTION INC. PO BOX 6486 EUREKA, CA 95502	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$6,005,000 \$5,984,736 \$0	11/22/21 01/12/22 02/29/24	100% 100% OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-/0 01-0M7504		MOBILIZATION, TRAFFIC CONTROL, COLD-PLANE AC, PAVING, REPAIR DAMAGE TO BRIDGE COMPONENTS, AND ADDITIONAL REPAIRS PENDING EMERGENCY BRIDGE REPAIRS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482	ZIMMERER, JEFFREY 5065 BOYD RD ARCATA, CA 95521 (707)498-2122	\$1,485,000 \$628,395 \$0	01/09/23 01/17/23 03/08/24	13% 42%
20.20 201130							
01-HUM-101-/0 01-0M8404		REPAIR SLIDE RESTORE PAVEMENT AND REPAIR DRAINAGE SYSTEMS REPAIR AND RESTORE DRAINAGE SYSTEMS	GRANITE CONSTRUCTION COMPANY 1324 S STATE STREET UKIAH, CA 95482	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95540 (707)621-0000	\$19,885,000 \$13,765,633 \$0	01/17/23 02/13/23 02/06/24	82% 69%
20.20 201130							
01-HUM-169-19.0/33 01-0H0214 ACST-ER -(31S)0 --()		HUMBOLDT COUNTY NEAR PECWAN FROM 3.4 MILESWEST OF CAPPELL CREEK BRIDGE TO 0.4 MILE EAST OF WEITCHPEC SCHOOL ROAD CONSTRUCT SOLDIER PILE WALL, INSTALL DRAIN	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	ZIMMERER, JEFFREY 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$3,369,949 \$1,744,990 \$0	12/07/22 01/06/23 09/04/24	28% 52%
01-HUM-211-772.0/78.6 01-0M7304		EMERGENCY EARTHQUAKE BRIDGE REPAIR DIR'S EMERGENCY F.A. FERNBRIDGE BRIDGE REPAIR	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE. SACRAMENTO, CA 95838	MORGAN-MARBET, TAI 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$27,985,000 \$20,028,437 \$0	12/20/22 01/06/23 07/18/24	60% 72%
20.20 201130							
01-HUM-254-4.2/0 01-0E7904 ACST-P254-(009)E --()		HUMBOLDT COUNTY NEAR PHILLIPSVILLE AT 3.3 MILES NORTH OF OHMAN CREEK BRIDGE STR. CONC. BRIDGE, ENGR. STREAMBED MATERIA	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	MORGAN-MARBET, TAI-AQUA 1487 PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$2,797,943 \$2,380,390 \$403,146	12/13/22 01/13/23 04/01/24	99% 83% SUSPENDED
01-HUM-254-4.3/4.7 01-0H8004 ACST-ER -(31D)0 --()		HUMBOLDT COUNTY NEAR MIRANDA FROM 0.1 MILENORTH OF FISH CREEK ROAD TO 0.1 MILE SOUTHOF MAPLE HILLS ROAD RDWY EXC, STEEL SOLDIER PILES, STRUCTURAL	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521	MORGAN-MARBET, TAI-AQUA 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)834-0219	\$8,699,653 \$5,517,819 \$836,457	03/10/23 04/04/23 08/09/24	55% 63%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-255-6.0/7.6 01-3660U4 ACST-P255-(011)E --()		IN HUMBOLDT COUNTY NEAR ARCATA FROM PACHACO LN TO V ST COMBINED ENVIRONMENTAL MITIGATION	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	ZIMMERER, JEFFREY 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$3,374,367 \$2,761,738 \$0	07/01/20 07/23/20 01/21/25	66% 86%
01-HUM-299-1.9/37.8 01-0F6204		HUMBOLDT COUNTY NEAR BLUE LAKE AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF ROUTE 200 TO 0.5 MILE EAST OF BOISE CREEK CAMPGROUND REMOVE AND REPLACE CULVERT, PLACE TRENCHLE	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521	RETFERFORD, ETHAN 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$6,248,381 \$2,917,916 \$0	09/15/22 09/30/22 06/06/24	50% 47%
HA42							
01-HUM-299-7.6/29.2 01-0H5804 ACNH-P299-(216)E --()		HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.5 MILE EAST OF BLUE LAKE BOULEVARD TO 0.1 MILE EAST OF TITLOW HILL ROAD RHMA, HMA AND REPLACE AC SURFACING.	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076		\$13,953,679 \$0 \$0	09/25/23 10/25/23	0% 0%
HA22							
01-HUM-299-9.0/.6 01-0N0904		REPAIR STORM DAMAGE HUMBOLDT CNTY 19 M WEST OF WILLOW CREEK TRAFFIC CONTROL REMOVE EMBANK ETC. DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD ARCATA CA 95521	HOWELL BRENDA 5065 BOYD RD ARCATA CA 9551 (707)498-2122	\$4,985,000 \$423,567 \$0	06/19/23 07/25/23 04/30/24	27% 8%
20.XX 201130							
01-HUM-299-10.0/43 01-0L9104		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BEGINNING TRUCK LANE LEFT TO END PO BOX 406 OF COUNTY DIR'S EMERGENCY F.A. REPAIR SNOW STORM DAMAGE	R. BROWN CONSTRUCTION COMPANY, 57 ALDERGROVE ROAD WILLOW CREEK, CA 95573	ZIMMERER, JEFFREY 5065 BOYD RD. ARCATA, CA 95521 (707)498-2122	\$14,685,000 \$14,502,870 \$0	12/27/21 03/29/22 12/26/23	99% 99%
20.20 201130							
01-HUM-299-11.0/11.4 01-0H4314 ER-31S3-(004)0 --()		HUMBOLDT COUNTY ABOUT 6 MILES EAST OF BLUELAKE FROM NORTH FORK MAD RIVER BRIDGE TO 0.4 MILE EAST OF NORTH FORK MAD RIVER BRIDGE CONSTRUCT RETAINING WALL, RECONSTRUCT ROAD	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521	HOWELL, BRENDA 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-2122	\$5,914,325 \$0 \$0	09/26/23 10/18/23	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-30.7/33.4 01-0J4104 HSNH-P299-(214)E --()		HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1MILE EAST OF CEDAR CREEK ROAD TO 0.1 MILE EAST OF EAST FORK WILLOW CREEK BRIDGE CONSTRUCT SOLDIER PILE GROUND ANCHOR WALLS	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521	RETFERFORD, ETHAN 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)223-0030	\$19,631,953 \$5,552,858 \$212,372	11/28/22 12/27/22 11/15/24	41% 28%
01-HUM-299-265.0/27.5 01-0M3804		REPAIR SINK, RESTORE HIGHWAY DRAINAGE, ANDRESTORE HIGHWAY. IN HUMBOLDT COUNTY ABOUT 10 MILES WEST OF WILLOW CREEK... DIRECTOR'S EM REPAIR HIGHWAY EMBANKMENT	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	ETHAN RETHERFORD 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$1,485,000 \$685,141 \$0	07/18/22 07/25/22 03/27/24	24% 46%
20.20 201130							
01-HUM-299-/5.7 01-0H5604 ACNH-P299-(215)E --()		HUMBOLDT COUNTY IN AND NEAR ARCATA FROM ROUTE 299/101 SEPARATION TO 0.2 MILE EAST OF BLUE LAKE UNDERCROSSING PLACE RHMA, REPLACE ASPHALT CONCRETE, AND	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	WINTER, BRIAN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)834-1151	\$12,282,493 \$1,311,267 \$83,075	08/07/23 09/01/23 08/14/24	9% 11%
01-LAK-20-2.0/2.8 01-0H8404 HSST-P020-(201)E --()		LAKE COUNTY ABOUT 6 MILES WEST OF UPPER LAKE FROM 0.6 MILE WEST OF IRVINE AVENUE TO 0.1 MILE EAST OF MID LAKE ROAD RDWY EXC, PLACE HMA-A & RHMA, CONST SOLDIE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)978-0441	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$15,726,172 \$1,999,893 \$7,153	07/21/23 08/23/23 12/31/26	0% 13%
01-LAK-29-28.5/31.6 01-2982U4 ACNH-P029-(148)E --()		IN LAKE COUNTY NEAR KELSEYVILLE ON RTE 29 FROM 0.6 MI TO 3.7 MILES NORTH OF RTE 281 AND ON RTE 175 FROM SO JCT RTE 29 TO 0.3 MI CONSTRUCT EXPRESSWAY	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$58,150,363 \$57,093,116 \$30,124	11/07/19 12/02/19 08/25/24	97% 100% SUSPENDED
01-LAK-29-50.8/0 01-0E0814		IN LAKE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL & UPGRADE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	SEYOUM, KASSAYE PO BOX-457 LOWER LAKE CA 95457 (707)223-1213	\$9,762,220 \$9,961,337 \$2,800	09/20/21 10/19/21 11/01/24	67% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-31.1/31.6 01-0E11U4 ACST-S001-(662)E --()		MENDOCINO COUNTY NEAR ELK FROM 0.2 MILE SOUTH OF ELK CREEK BRIDGE TO 0.2 MILE NORTH OF ELK CREEK BRIDGE STRUCTURAL CONC BRIDGE, TEMP BRIDGE AND BA	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (707)467-4100	MOSALLAI MOJTABA 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)498-5816	\$12,018,837 \$112,155 \$112,155	11/15/23 12/13/23 10/25/24	1% 1%
01-MEN-1-51.3/52.1 01-434844 ACST-S001-(664)E --()		MENDOCINO COUNTY AT MENDOCINO FROM LARKIN ROAD TO 0.2 MILE SOUTH OF SURFWOOD ESTATESROAD STRUCTURAL CONCRETE, BAR REINFORCING STEEL	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521		\$11,440,269 \$0 \$0	12/12/23 01/10/24	0% 0%
HA21							
01-MEN-1-61.9/62.2 01-434804 ACST-S001-(658)E --()		IN MENDOCINO COUNTY IN FORT BRAGG FROM ELM STREE TO PUDDING CREEK RD - 421 WIDEN BRIDGE AND UPGRADE BRIDGE	MCM CONSTRUCTION, INC. PO BOX 620; NORTH HIGHLANDS CA 95660 (916)334-1221	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$8,809,103 \$8,778,446 \$64,598	10/21/22 11/16/22 02/23/24	97% 97% SUSPENDED
HA21							
01-MEN-1-65.1/65.5 01-0G6004 HSST-S001-(659)0 --()		MENDOCINO COUNTY IN CLEONE FROM 0.1 MILE NORTH OF MILL CREEK DRIVE TO 0.3 MILE NORTH OF WARD AVENUE ROADWAY EXCAVATION, PLACE HMA (TYPE A) & R	STIMPEL-WIEBELHAUS ASSOCIATES INC. 1168 INDUSTRIAL STREET REDDING CA 96002 (530)223-6605	MOSALLAI, MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$1,774,431 \$1,675,013 \$4,709	04/27/23 05/22/23 03/06/24	78% 92%
HB1							
01-MEN-1-87.8/105.6 01-0H5904 ACST-S001-(663)E --()		MENDOCINO COUNTY NEAR ROCKPORT FROM NORTH OF SOUTH FORK COTTONEVA CREEK BRIDGE TO JUNCTION OF ROUTE 101. PLACE HMA, REMOVE & INSTALL GUARDRAIL.	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (916)825-6509	MOSALLAI, MOJTABA 925 N FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$16,985,789 \$1,887,505 \$0	07/14/23 09/01/23 06/17/24	7% 11%
HA22							
01-MEN-1-750.0/76.5 01-0N4404		REPAIR LANDSLIDE MEN CNTY NEAR WESTPORT TRAFFIC CONTROL REPAIR DRAINAGE ETC DIR'S EMERGENCY L.B. PAVEMENT REPAIRS	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO CA 95838	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$29,985,000 \$112,195 \$0	09/28/23 09/28/23 12/17/24	14% 0%

20.XX
201130

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-/0 01-0N7004		TRAFFIC CONTROL REPAIR REPLACE DRAINAGE SYSTEM RECONSTRUCT ROADWAY DIR'S EMERGENCY F.A. REPAIR DRAINAGE SYSTEM	WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO, CA 95428	GEOFFREY WRIGHT 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$1,985,000 \$789,959 \$0	12/08/23 12/11/23 04/12/24	26% 40%
20.80 251000							
01-MEN-20-2.0/17.3 01-0M0304		MENDOCINO COUNTY NEAR WHISKEY SPRINGS FROM PORTERFIELD LANE TO CHAMBERLAIN CREEK BRIDGE MICRO-SURFACING, REPLACE AC SURFACING AND	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691 (916)373-1500	MOSALLAI, MOJTABA 925 FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$2,369,509 \$2,363,983 \$0	05/25/23 06/21/23 12/13/23 01/24/24	100% 100% COMPLETED
01-MEN-20-33.3/34.4 01-0E0904 ACNH-P020-(198)E --()		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.3 MILE WEST OF RUSSIAN RIVER BRIDGE AND OVERHEAD TO 0.4 MILE EAST OF COUNTY ROAD 144 REPLACE TWO BRIDGES	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	GEOFFREY WRIGHT 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$27,009,873 \$20,922,197 \$231,746	05/06/22 06/09/22 04/02/25	33% 77%
HA21							
01-MEN-20-34.1/44.1 01-0L9034		MENDOCINO COUNTY FROM 0.8 MILE EAST OF NORTH CALPELLA OVERCROSSING TO THE LAKE COUNTY LINE MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 8811 KIEFER BLVD SACRAMENTO, CA 95826 (916)438-8500	SEYOUM, KASSAYE 15523 40TH AVE CLEARLAKE, CA 95422 (530)949-1611	\$6,548,698 \$2,047,598 \$98,278	08/15/23 09/07/23 05/09/24	40% 31%
01-MEN-101-1.5/2 01-0H8104 ER- 31R-(004)0 --()		MENDOCINO COUNTY NEAR HOPLAND FROM 0.7 MILE TO 1.3 MILES NORTH OF GEYSERS ROAD CONSTRUCT SOLDIER PILE WALL, RDWY EXC, & H	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	TISELL, STEVE 6301 N STATE SREET REDWOOD VALLEY CA 95470 (707)496-5840	\$2,924,262 \$2,859,836 \$0	10/05/22 10/28/22 10/25/23	72% 98% SUSPENDED
01-MEN-101-2.0/45.5 01-0N0604		TRAFFIC CONTROL EMBANK REP EROSION CONTROL MEN CNTY NEAR WILLITS 0.1 S OF HAEHL CREEK TRAFFIC CONTROL REMOVE SOILS REGRADE SLIDE DIR' REPAIR STORM DAMAGE NEAR WILLITS	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$4,985,000 \$3,677,162 \$0	05/08/23 06/19/23 03/30/24	100% 74% OVER RUN
20.XX 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-30.8/33.8 01-0K3104 HSNH-Q101-(419)E --()		MENDOCINO COUNTY NEAR UKIAH FROM ROUTE 101/20 SEPARATION TO 0.1 MILE SOUTH OF UVADRIVE/NORTH STATE STREET INSTALL CABLE MEDIAN BARRIER.	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	SEYOU, KASSAYE (707)223-1213	\$5,881,462 \$4,000 \$0	09/29/23 10/18/23 10/01/24	0% 0%
01-MEN-101-33.7/43.2 01-0H1604 ACNH-Q101-(416)E --()		MENDOCINO COUNTY NEAR WILLITS FROM 1.1 MILES NORTH OF WEST ROAD OVERCROSSING TO 0.6 MILE SOUTH OF HAEHL CREEK BRIDGE REPLACE AC SURFACING, PLACE HMA-A, RHMA-G	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST SANTA CLARA CA 95054 (707)467-4118	WRIGHT, GEOFFREY 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$23,818,938 \$19,302,888 \$528,048	05/04/23 06/08/23 06/13/24	52% 80%
01-MEN-101-40.0/6 01-0L4204 20.20 201130		IN MENDOCINO COUNTY FROM 0.9 MILE NORTH OF COMMISKI ROAD TO 0.1 MILE NORTH OF PIETA CREEK BRIDGE DIR'S EMERGENCY F.A. SLIDE REPAIR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	ANDERSON, MICHAEL 21340 BAECHEL ROAD WILLITS, CA 95490 (707)354-1072	\$20,885,000 \$12,863,891 \$0	08/24/21 09/12/21 12/27/23	100% 62% OVER RUN
01-MEN-101-58.9/82.5 01-0C4504 CNHG-Q101-(387)E --()		IN MENDOCINO COUNTY NEAR LAYTONVILLE AT MOSS COVE ROADSIDE REST AREA (SRRA); ALSO AT IRVINE LODGE SRRA & EMPIRE CAMP SRRA REHAB SAFETY ROADSIDE REST AREA	MERCER-FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	MOSALLAI, MOJTABA 21340 BAECHEL ROAD WILLITS CA 95490 (707)498-5816	\$9,079,449 \$9,030,434 \$0	12/16/20 01/14/21 01/10/24 02/01/24	100% 100% COMPLETED
01-MEN-101-100.1/106.2 01-0M0904 20.20 201130		MENDOCINO COUNTY NEAR PIERCY FROM SOUTH FORK EEL RIVER BRIDGE 10-0300 TO 0.6 MILE SOUTH OF HUMBOLDT COUNTY LINE MICROSURFACING AND THERMOPLASTIC TRAFFIC S	DOOLITTLE CONSTRUCTION LLC 15 BUSINESS PARKWAY SUITE 105 SACRAMENTO CA 95828	APPLE, BRIAN 1487 SANDY PRAIRIE COURT ST.E FORTUNA, CA 95540 (707)621-0000	\$1,653,798 \$780,002 \$0	06/19/23 07/14/23 12/22/23	45% 47%
01-MEN-101-420.0/43.5 01-0M5004 20.20 201130		REPAIR THE DAMAGED GAURDRAIL, INSTALL EROSION CONTROL, PROVIDE TRAFFIC CONTROL AND ADDITIONAL WORK AS NECESSARY DIRECTOR'S EMERGEN REPAIR WILDFIRE DAMAGE	BRIAN HURT WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO, CA 95428	ROOZBEH HADIPOUR 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$2,885,000 \$2,850,487 \$0	09/19/22 09/27/22 03/29/24	100% 99% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-162-8.0/8.4 01-0A1314 ACST-P162-(043)E --()		MENDOCINO COUNTY ABOUT 8 MILES EAST OF LONGVALE FROM 0.2 MILE WEST TO 0.1 MILE EAST OF EEL RIVER BRIDGE REPLACE BRIDGE.	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD, VALLEY CA 95470 (707)496-4368	\$17,026,071 \$15,223 \$0	06/12/23 07/03/23 09/11/25	0% 0% SUSPENDED
01-MEN-162-11.5/11.8 01-0B5304 STER-19FF-(004)E --()		IN MENDOCINO NEAR DOS RIOS FROM 1.4 TO 1.7 MILES EAST OF RODEO CREEK BR #10-237 STABILIZE ROADWAY	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95502 (707)443-6371	ROOSBEH HADIPOUR 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$20,111,735 \$16,467,738 \$0	11/08/21 11/30/21 04/26/24	85% 82%
HA23							
01-MEN-162-28.6/29.4 01-0L4804		MENDOCINO COUNTY NEAR COVELO FROM 0.1 MILEWEST OF TOWN CREEK BRIDGE TO 0.1 MILE EAST OF EAST LANE ROAD RUBBERIZED SPEED HUMP, SOLAR LIGHTING ASSE	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$914,480 \$873,446 \$0	07/19/23 08/21/23 01/30/24	77% 95%
01-MEN-162-155.0/17.5 01-0N4204		MAJOR ITEMS OF WORK INCLUDE TRAFFIC CONTROL, REPAIR/REPLACE DRAINAGE SYSTEM, INSTALL HORIZONTAL DRAINS DIR'S EMERGENCY F.A. REPAIR STORM DAMAGE	ENGELKE CONSTRUCTION, INC. PO BOX 1387 HEALDSBURG, CA 95448 (707)433-8389	HADIPOUR, ROOZBEH 6301 NORTH STREET REDWOOD, VALLEY CA 95470 (707)496-4368	\$1,485,000 \$885,359 \$0	08/23/23 10/03/23 03/29/24	100% 60% OVER RUN
20.20 201130							
01-MEN-175-/9.9 01-0M0204		MENDOCINO COUNTY AT AND NEAR HOPLAND FROM ROUTE 101 TO THE LAKE COUNTY LINE SLURRY SEAL, REPLACE AC SURFACING, & TRAFF	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354 (209)522-2277	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$1,326,714 \$0 \$0	04/03/23 06/08/23	0% 0% SUSPENDED
01-MEN-253-1.6/2.2 01-0J6314 ACST-ER -(39A)0 --()		MENDOCINO COUNTY NEAR BOONVILLE FROM 0.1 MILE WEST OF SINGLEY CATTLEPASS TO 1.3 MILES WEST OF SODA CREEK BRIDGE CONSTRUCT GROUND ANCHOR WALL, PLACE RSP, P	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	SEYOUM, KASSAYE 15523 40TH AVE CLEARLAKE, CA 95422 (707)223-1213	\$9,059,778 \$3,425 \$0	10/02/23 10/25/23 10/01/24	0% 0% SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-253-/0 01-0M8204		REPAIR DRAINAGE SYSTEMS RESTORE PAVEMENT REPAIR SLIDE REPAIR/RESTORE ROADWAY	MERCER FRASER COMPANY PO BOX 1006 EUREKA, CA 95502	MOSALLAI, MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$1,485,000 \$1,127,075 \$0	01/14/23 02/08/23 03/29/24	100% 76% OVER RUN
20.20 201130							
01-MEN-271-19.8/19.9 01-0H7804 ER-31RI-(004)0 --()		MENDOCINO COUNTY NEAR PIERCY AT 0.3 MILE NORTH OF THE ROUTE 101/271 SEPARATION ROADWAY EXCAVATION, DRILLED HOLE AND STEEL	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	TAI MORGAN-MARBET 1487 SANDY PRAIRE COURT STE E FORTUNA, CA 95501 (707)834-0219	\$2,168,848 \$2,193,567 \$0	06/15/22 07/11/22 02/07/24 02/12/24	100% 100% COMPLETED
01-MEN-271-71.0/7.1 01-0M5404		LEGGETT WATER SYSTEM REPAIR MEN PM 7.15 LEGGETT MAINTENANCE STATION DIR'S EMERGENCY F.A.	WAHLUND CONSTRUCTION INC. PO BOX 6486 EUREKA, CA 95502 (707)499-4131	WRIGHT, GEOFFREY 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)354-1072	\$625,000 \$598,048 \$0	09/23/22 12/05/22 04/02/24	47% 96%
20.80 524HM5							
01-VAR-101-16.5/33 01-484104		HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF HURLBUTT UNDERCROSSING TO 0.2 MILE SOUTH OF NEWTON ROAD UNDERCROSSING CSP AND HDPE PLASTIC PIPELINER.	FORD LOGGING, INC. DBA PACIFICEARTHSCAPE 1225 CENTRAL AVENUE, SUITE #1 MCKINLEYVILLE CA 95519	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT STE. E FORTUNA, CA 95540 (707)621-0000	\$923,216 \$976,023 \$0	03/09/23 04/20/23 01/30/24 02/01/24	100% 100% SUSPENDED
HA42							
01-VAR-101-63.9/104.5 01-484004 ACNH-Q101-(320)E --()		MENDOCINO COUNTY AT VARIOUS LOCATIONS TRENCHLESS WSP CULVERT, RSP AND CSP.	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LANE COVELO CA 95428	MOSALLAI, MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$3,514,820 \$3,339,179 \$0	04/07/23 04/20/23 01/24/24	94% 94%
HA42							
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. PO BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$5,401,364 \$0	03/31/17 05/25/17 05/04/21	100% 90% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR-999-/0 01-0L1604		MENDOCINO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, RAPID SETTING	TPA CONSTRUCTION INC. 1770 BOOTH ROAD ROSEVILLE CA 95747 (916)919-1624	MOJTABA, MOSALLAI 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$1,978,093 \$42,505 \$0	06/07/23 08/18/23 02/15/24	5% 2%
01-VAR-999-/0 01-0L1704		MENDOCINO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, HMA, STRUCTURA	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$3,938,512 \$1,904,236 \$0	05/05/23 06/22/23 07/01/24	67% 52%
01-VAR-999-/0 01-0L1504		HUMBOLDT COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, HMA, CONCRETE	DEES BURKE ENGINEERING CONSTRUCTORS, LLC 207 W STATE STREET ONTARIO CA 91762	MORGAN-MARBET, TAI- AQUA 1487 SANDY PRAIRIE COURT ST. E FORTUNA, CA 95540 (707)834-0219	\$1,499,999 \$268,715 \$0	04/21/23 06/05/23 02/06/24	15% 18%
01-VAR--/0 01-0N3904		MAJOR ITEMS OF WORK INCLUDE TRAFFIC CONTROL, DRAINAGE REPAIR, ROADWAY REPAIR, EROSION CONTROL, MOBILIZATION, ETC. DIR'S EMERGENCY REPAIR DRAINAGE SYSTEMS	STEVE HEMMINGSEN PO BOX 215 CRESCENT CITY, CA 95531	CLIFTON, JESS 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-3047	\$985,000 \$284,187 \$0	06/29/23 07/31/23 04/09/24	49% 29%
20.20 201130							
01-VAR--/0 01-0L4604		DEL NORTE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS MODIFYING CHANGEABLE MESSAGE SIGN SYSTEMS.	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577 (707)442-2971	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$637,500 \$0 \$0	06/28/23 07/28/23	0% 0% SUSPENDED
01-VAR--/0 01-0N8804		MAJOR ITEMS OF WORK INCLUDE TRAFFIC CONTROL, REMOVE SLIDE DEBRIS, EROSION CONTROL AND ADDITIONAL ITEMS DIR'S EMERGENCY F.A. EMERGENCY SLIDE REPAIR	GR SUNDBERG, INC. 5521 BOYD ROAD ARCATA, CA 95521	DUNNE, RYAN 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)346-9027	\$2,485,000 \$396,586 \$0	12/05/23 01/18/24 05/17/24	7% 16%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01---/0 01-0M8804		HAZARD TREE REMOVAL SLOPE REPAIR SURFACE DRAINAGE REPAIRS DIR S EMERGENCY F.A. REPAIR SNOW STORM DAMAGE	WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO, CA 95428	SEYOUM, KASSAYE 15523 40TH AVE. CLREARLAKE, CA 95422 (707)223-1213	\$8,610,000 \$7,310,649 \$0	03/30/23 04/12/23 06/01/24	86% 85%
20.XX 201130							
01---/0 01-0N1304		TRAFFIC CONTROL HAZARD TREE REMOVAL SLIDE REMOVAL DIR'S EMERGENCY F.A. SLIDE REPAIR	GR SUNBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	WINTER, BRIAN 5065 S BOYD ROAD UNIT H ARCATA, CA 95521 (707)834-1151	\$1,985,000 \$1,123,174 \$0	05/30/23 05/31/23 05/10/24	37% 57%
20.20 201130							

Totals: Authorized Final Amt: \$876,924,431 Completed to Date: \$454,002,915 Work This Month: \$5,698,749

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-44-/37.2 02-3H82U4 HSNH-P044-(060)E --()		LASSEN COUNTY ABOUT 9 MILES EAST OF OLD STATION FROM SHASTA COUNTY LINE TO ROUTE 36 REPLACE AC SURFACING, PLACE RHMA, HMA, THE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013		\$27,756,989 \$0 \$0	10/24/23 11/30/23	0% 0%
02-PLU-36-13.6/14.2 02-0J6404 SNHG-P036-(121)E --()		PLUMAS COUNTY NEAR CHESTER FROM 0.2 MILE WEST OF BAILEY CREEK BRIDGE TO 0.3 MILE EAST OF COUNTY ROAD A-13 PLACE HMA, MINOR CONCRETE ISLAND PAVING, &	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	GIBBS DANIEL 471-800 DIANE DRIVE SUSANVILLE CA 96130 (530)759-3733	\$7,277,777 \$0 \$0	12/19/23 01/23/24 07/18/24	0% 0%
02-PLU-70-58.2/78.4 02-1H58U4 ACNH-P070-(146)E --()		PLUMAS COUNTY AT AND NEAR CROMBERG FROM GILL RANCH ROAD TO 0.2 MILE WEST OF BIG GRIZZLY CREEK BRIDGE RECONSTRUCT ROADWAY, HMA PAVING, DRAINAGE	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (530)356-7818	ZDENEK MIKE 546 LAWRENCE ST QUINCY CA 95971 (530)356-7818	\$85,643,093 \$1,298,953 \$334,720	06/27/23 08/18/23 04/07/25	0% 2%
02-PLU-70-/29.9 02-4H4404 ACST-ER31-(V00)4 --()		IN PLUMAS COUNTY AT VARIOUS LOCATIONS FROM BUTTE COUNTY LINE TO 3.1 MILES WEST OF ROUTE 89. REPAIR ROCK SLOPE PROTECTION AND	Q&D CONSTRUCTION LLC 1050 S. 21ST STREET; SPARKS NV 89434 (775)786-2677	JEFF ROTHGERY 1555 E MAIN STREET QUINCY, CA 95971 (530)927-7334	\$24,921,888 \$24,066,875 \$0	02/10/22 03/02/22 01/31/24	100% 95%
02-PLU-89-8.7/12.9 02-3J7104		PLUMAS COUNTY NEAR CRESCENT MILLS FROM ROUTE 70 TO 0.7 MILE SOUTH OF DIXIE CANYONROAD PLACE HOT MIX ASPHALT (TYPE A) AND REPLACE	DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020		\$1,599,072 \$0 \$0	11/29/22 12/21/22	0% 0%
02-PLU-89-8.9/29.5 02-0K1404		REMOVE SLIDE MATERIAL AND HAUL TO DISPOSALPLUMAS CNTY ABT 7 MILES SOUTH OF CRES MILLREMOVE SLIDE MATERIAL AND HAUL TO DISPOSALDIR' CANYON DAMTO GREENVILLE	ST RHOADES CONSTRUCTION INC 8585 COMMERCIAL RD REDDING CA 96001	GIBBS DANIEL 417-800 DIANE DRIVE SUSANVILLE CA 96130 (209)617-1281	\$1,485,000 \$1,071,462 \$0	01/11/23 02/02/23 03/24/23	43% 72%

20.20
201130

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-89-20.0/20.6 02-3J4304		PLUMAS COUNTY IN GREENVILLE FROM WOLF CREEK BRIDGE TO MILL STREET INSTALL LANDSCAPING & IRRIGATION.	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868 (714)704-0455	ALAWAR SHOUIKE 13700 HWY 36E REDBLUFF CA 96080 (530)605-5874	\$552,724 \$492,078 \$7,000	06/02/23 06/26/23 09/24/24	11% 89%
02-PLU-89-200.0/20.6 02-0K7804		REMOVE AND REPLACE AC SURFACE, FIX STRIPES PLUMAS COUNTY NEAR WOLF CREEK REMOVE AND REPLACE WITH 0.1 GRIND & OVERLAY DIR'S EMERGENCY GREENVILLE PAVING	DARREN TAYLOR CONSTRUCTION 19672 N. HIRCH CT. ANDERSON, CA 96007	INCHIGGINS KYLE 13700 HIGHWAY 36 EAST RED BLUFF CA. 96080 (530)356-9242	\$373,000 \$0 \$0	07/06/23 07/25/23	0% 0%
20.20 201130							
02-SHA-5-4.9/5.1 02-4H1504		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$270,000 \$140,841 \$0	12/06/17 03/07/18 01/13/18	100% 52% OVER RUN
20.20 201130							
02-SHA-5-28.8/44.1 02-3H6804 ACIM-005 -(8)6 --()		SHASTA COUNTY ABOUT 6 MILES NORTH OF SHASTA LAKE CITY FROM PIT RIVER BRIDGE TO 1.2 MILES SOUTH OF DOG CREEK BRIDGE PLACE RHMA, PAINT TRAFFIC STRIPE, & INSTAL	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001		\$28,258,766 \$0 \$0	10/26/23 11/08/23	0% 0%
02-SHA-273-18.5/18.7 02-4H0504 ACNH-X089-(124)E --()		SHASTA COUNTY IN AND NEAR REDDING ON ROUTE 273 FROM 0.5 MILE NORTH OF SULPHUR CREEK BRIDGE TO 0.2 MILE SOUTH OF TWIN VIEW BOULEVARD PLACE RHMA, HMA, MINOR CONCRETE, AND REPLA	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001		\$28,458,713 \$0 \$0	11/16/23 12/13/23	0% 0%
02-SHA-273-19.8/19.8 02-4H6704		IN SHASTA COUNTY IN REDDING AT GEORGE DRIVE. BUILDING ADDITION	SAN PATRICIO CONSTRUCTION, INC. 4820 SOUTH ESCALON BELLOTA RO FARMINGTON CA 95230 (915)487-2324	ALEXANDER, NATHAN (530)604-5102	\$822,760 \$821,796 \$0	05/20/22 08/23/22 01/29/24	93% 100%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-299-22.2/23.8 02-2J4904		SHASTA COUNTY IN REDDING AT VARIOUS LOCATIONS FROM BUENAVENTURA BOULEVARD TO COURT STREET MODIFY SIGNAL AND LIGHTING SYSTEMS, REPLAC	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	ALEXANDER NATHAN 1031 BUTTE ST SUITE 205 MS 60 REDDING CA 96001 (530)604-5102	\$944,450 \$584,381 \$0	06/06/23 06/28/23 12/10/23	80% 62%
02-SHA-299-67.8/77.8 02-1H5704 ACNH-P299-(212)E --()		SHASTA COUNTY AT AND NEAR BURNEY FROM 2.6 MILES EAST OF CARBERRY FLAT ROAD TO 0.3 MILE EAST OF BURNEY MOUNTAIN POWER ROAD COLD PLANE, PLACE HMA, DRAINAGE WORK AND M	J.F. SHEA CONSTRUCTION, INC. 667 BREA CANYON ROAD, SUITE 3 WALNUT CA 91789 (530)246-4292	HIGGINS, KYLE 13700 HIGHWAY 36 EAST RED BLUFF CA, 96080 (530)356-9242	\$14,706,737 \$13,507,223 \$20,436	02/09/23 03/27/23 05/15/24	98% 91%
02-SHA-299-141.0/14.1 02-0K2904		NDT OF BUTT WELDS IN TENSION IN FRACTURE SHASTA CNTY NEAR WHISKEY CREEK BRIDGE NDT OF BUTT WELD CONNECTIONS ON T1 STEEL DIR'S EMER PAVEMENT REPAIRS	STEELHEAD CONSTRUCTORS INC PO BOX 536 PALO CEDRO CA 96073 (530)515-7724	CHAFFE ERIC 1095 HILLTOP DRIVE SUITE 388 REDDING CA 96003 (530)218-2266	\$3,935,000 \$2,513,793 \$0	06/06/23 10/04/23 03/15/24	56% 64%
20.XX 80315							
02-SIS-3-46.8/48 02-3J4904		SISKIYOU COUNTY IN YREKA FROM 0.4 MILE NORTH OF LAURA LANE TO JUNIPER DRIVE INSTALL DECORATIVE LIGHTING PLANTERS AND	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	AUSTIN, HENERY 1745 S MAIN ST YREKA, CA 96097 (530)605-5861	\$1,623,638 \$151,740 \$0	02/08/23 03/17/23 10/27/23	0% 9%
02-SIS-3-46.8/48 02-1H5204 ACNH-X093-(010)N --()		SISKIYOU COUNTY IN YREKA ON ROUTE 3 FROM 0.4 MILE NORTH OF LAURA LANE TO JUNIPER DRIVE AND ON ROUTE 263 FROM ROUTE 3 TO 1.0MILE SO ROADWAY REHABILITATION	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO, CA 95838 (916)283-9950	HENRY, AUSTIN 1725 S. MAIN STREET YREKA, CA 96097 (530)605-5861	\$64,469,831 \$42,509,993 \$617,761	08/04/22 08/15/22 10/22/24	53% 65%
02-SIS-3-46.8/48 02-3J9904		SISKIYOU COUNTY IN YREKA FROM 0.5 MILE NORTH OF LAURA LANE TO MOONLIT OAKS AVENUE AND FROM ROUTE 5/3 SEPARATION TO 0.1 MILE WEST OF INSTALL BROADBAND	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO CA 95838 (916)639-5126	HENRY AUSTIN 1745 SOUTH MAIN STREET YREKA, CA 96097 (530)356-4021	\$582,200 \$582,200 \$0	08/22/22 08/31/22 02/02/24 02/09/24	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-5-2.5/15.9 02-3H32U4 ACNH-0059-(181)E --()		SISKIYOU COUNTY AT AND NEAR DUNSMUIR FROM CENTRAL DUNSMUIR UNDERCROSSING TO BLACK BUTTE OVERHEAD PAVEMENT REHABILITATION AND DECK REPLACEMENT	WALSH-MYERS JOINT VENTURE 929 W ADAMS STREET CHICAGO IL 60607 (312)563-5452	MALLORY NICHOLE 1625 MOTT RD MT SHASTA 96067 (530)945-5134	\$144,003,635 \$50,217,482 \$1,150,336	04/28/23 06/06/23 11/28/25	28% 35%
02-SIS-5-25.2/38.6 02-3H6504 ACIM-0059-(182)E --()		SISKIYOU COUNTY ABOUT 5.0 MILES NORTH OF WEED FROM NORTH EDGEWOOD OVERHEAD TO 0.2 MILE NORTH OF GRENADA OVERCROSSING HMA, THERMOPLASTIC TRAFFIC STRIPE, COLD PL	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001	HENRY, AUSTIN 1745 S MAIN STREET YREKA, CA 96097 (530)949-7994	\$19,225,565 \$42,188 \$42,188	10/13/23 10/31/23 08/08/24	0% 0%
02-SIS-96-27.8/99.6 02-1J0104		SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM 4.5 MILES EAST OF SWILLUP CREEK BRIDGE TO 1.8 MILES WEST OF KLAMATH RIVER ROAD PIPE CULVERTS, DRAINAGE INLETS AND HEADWAL	HAYES AND SONS INC. 60833 GORDONS FERRY ROAD HAPPY CAMP CA 96039		\$824,226 \$0 \$0	05/26/23 09/01/23	0% 0%
02-SIS-96-43.5/58 02-1H5904 ACNH-P096-(064)E --()		SISKIYOU COUNTY AT AND NEAR HAPPY CAMP AT 0.8 MILE WEST OF GORDON'S FERRY ROAD AND AT PORTUGUESE CREEK REPLACE CULVERTS WITH BRIDGES, STREAMBED R	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001		\$11,040,419 \$0 \$0	08/07/23 08/30/23	0% 0%
02-SIS-96-60.8/93.8 02-4H6604 ACNH-P096-(065)E --()		SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF KLAMATH RIVER BRIDGE BR. NO. 02-0119 TO 0.8 MILE EAST OF EMPIRE CREEK HMA (TYPE A), TRAFFIC CONTROL SYSTEM, CLAS	STIMPEL-WIEBELHAUS ASSOCIATES, INC. 1168 INDUSTRIAL STREET REDDING CA 96002		\$3,977,006 \$0 \$0	10/12/23 11/16/23	0% 0%
02-SIS-96-/.6 02-0K9104		FIRES NEAR HWY 96 SIS CNTY SIS CNTY NEAR SOMES BAR HUMBOLDT CNTY REMOVE HAZARD TREES REPLACE MBGR ETC DIR'S EMERGENCY L.B. PAVEMENT REPAIR	JF SHEA CONSTRUCTION PO BOX 494519 REDDING CA 96001	HENRY AUSTIN 1745 S MAIN STREET YREKA CA 96097 (530)605-5861	\$5,000,000 \$3,347,664 \$0	08/18/23 10/10/23 01/31/24	100% 67% OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-97-49.4/51.3 02-0J4504		SISKIYOU COUNTY AT AND NEAR DORRIS AT ROLL'N ROCK CONSTRUCTION INC. VARIOUS LOCATIONS FROM 0.3 MILE SOUTH 5527 TRUCK VILLAGE DR. OF RICHARDSON ROAD TO 0.1 MILE NORTH OF BROWNELL ROAD PLACE HIGHWAY ADVISORY RADIO SYSTEM, CCTV	MOUNT SHASTA CA 96067 (530)925-1408	NICOLE MALLORY 1625 MOTT RD. MT. SHASTA, CA 96067 (530)605-5871	\$904,218 \$733,029 \$0	06/30/22 08/15/22 01/10/24	71% 81%
02-TEH-5-12.2/12.2 02-3J0304		TEHAMA COUNTY NEAR CORNING AT THOMES CREEKBRIDGE NO. 08-0165 EPOXY AND POLYESTER CONCRETE OVERLAYS, HMA	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)272-8000	CHAFFE ERIC 1095 HILLTOP DR SUITE 388 REDDING CA 96003 (530)218-2266	\$3,979,046 \$3,276,228 \$0	09/19/23 10/02/23 09/24/24	75% 82%
02-TEH-5-40.5/41.9 02-1H6804		TEHAMA COUNTY ABOUT 7 MILES NORTH OF RED BLUFF FROM 0.3 MILE NORTH OF SNIVELY ROAD OVERCROSSING TO 0.4 MILE NORTH OF BOWMAN ROAD O CONSTRUCT NEW SCALE FACILITY.	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	WORDEN, EDWARD 2660 GATEWAY DR ANDERSON, CA 96007 (530)604-5118	\$21,963,627 \$13,627,123 \$1,157,147	02/13/23 02/27/23 07/11/24	57% 62%
02-TEH-36-20.0/39.7 02-4H0204 ACNH-P036-(120)E --()		TEHAMA COUNTY NEAR RED BLUFF FROM 0.8 MILE EAST OF SALT CREEK BRIDGE TO BAKER ROAD PLACE RHMA AND HMA, CORRECT SEGMENTS, AND	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001		\$11,603,693 \$0 \$0	10/23/23 11/14/23	0% 0%
02-VAR-3-.6/48.5 02-1H5004		TRINITY COUNTY AT VARIOUS LOCATIONS STR CONC BRIDGE, POLYESTER CONC OVERLAY &	WEST COAST CONTRACTORS, INC 61050 HIGHWAY 101 COOS BAY OR 97420 (541)267-7689	GREWAL, MANDHIR 1031 BUTTE ST. REDDING, CA. 96002 (530)229-0542	\$3,822,711 \$3,288,510 \$0	11/14/22 12/27/22 02/15/24	100% 86% OVER RUN
02-VAR-273-.2/0 02-1J2704		SHASTA COUNTY ON ROUTE 44 AT AUDITORIUM DRIVE OVERCROSSING AND ON ROUTE 273 AT VARIOUS LOCATIONS FROM ALEXANDER AVENUE TO CLEAR CREEK INSTALL IN-PAVEMENT LOOP DETECTORS.	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY REDDING CA 96002 (530)223-9322	ALEXANDER NATHAN 1031 BUTTE ST SUITE 205 MS 60 REDDING CA 96001 (530)604-5102	\$730,860 \$637,699 \$0	06/20/23 07/14/23 10/30/23	76% 87%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR-999-/0 02-3J4504		MODOC COUNTY AT VARIOUS LOCATIONS INSTALL GATEWAY MONUMENTS.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013		\$685,989 \$0 \$0	11/06/23 01/18/24	0% 0%
02-VAR-999-/0 02-3J3504		SHASTA COUNTY AT VARIOUS LOCATIONS. INSTALL IRRIGATION CONTROLLERS.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MT. ROAD SONORA CA 95370 (209)743-6809	ALEXANDER NATHAN 1031 BUTE ST SUITE 205, MS 60 REDDING CA 96001 (530)604-5102	\$521,500 \$512,292 \$0	06/01/23 06/29/23 10/26/23	91% 98%
02-VAR--/0 02-3J4404		PLUMAS AND TRINITY COUNTIES AT VARIOUS LOCATIONS INSTALL GATEWAY MONUMENTS.	CHARLES L SIMONIS DBA JS CONSTRUCTION 22495 FRISBIE LANE PALO CEDRO CA 96073		\$431,463 \$0 \$0	11/06/23 01/17/24	0% 0%
02-VAR--/0 02-2J9804		LASSEN, PLUMAS, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, HMA (TYP	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SHOUKIE ALAWAR 13700 HWY 36E RED BLUFF CA 96080 (530)605-5874	\$4,467,000 \$3,196,269 \$0	05/31/23 06/22/23 04/03/24	39% 71%
02-VAR--/0 02-2J9604		SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM OAK STREET UNDERCROSSING TO KLAMATH RIVER BRIDGE AND SEPARATION BRIDGE NO. 02-0134R PLACE POLYESTER CONCRETE OVERLAY, HMA (TYP	DEES BURKE ENGINEERING CONSTRUCTORS, LLC 207 W STATE STREET ONTARIO CA 91762 (626)228-3670	HIGGINS KYLE 13700 HIGHWAY 36 EAST RED BLUFF CA 96080 (530)356-9242	\$2,412,778 \$56,648 \$0	05/25/23 07/05/23 10/11/24	0% 2%
02-VAR--/0 02-0K1504		REMOVE SLIDE MATERIAL AND HAUL TO DISPOSAL6 MILES N. OF OROVILLE RT 191 0.6 E QUINCYREMOVE SLIDE MATERIAL AND HAUL TO DISPOSALDIR' PLU/BUT HIGHWAY SLIDE	HAT CREEK CONSTRUCTION 24339 STATE HIGHWAY 89 NORTH BURNEY CA 96013	WORDEN EDWARD 1031 BUTTE ST REDDING CA 96001 (530)604-5118	\$27,785,000 \$21,541,016 \$0	01/12/23 02/03/23 04/01/24	100% 78%

OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-0K6004		HUMBOLDT, MENDOCINO, LAKE, TRINITY, SISKIYOU, MODOC, TEHAMA, SHASTA, LASSEN, PLUMAS, BUTTE, GLENN, SIERRA, COLUSA, NEVADA, PLACER, CONSTRUCT MIDDLE MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)438-8500	2707 NOTRE DAME BLVD. CHICO CA 95928 (530)949-1611	\$60,000 \$40,831 \$0	08/09/23 08/09/23 06/30/24	100% 68% OVER RUN

Totals: Authorized Final Amt: \$557,120,373 Completed to Date: \$188,258,312 Work This Month: \$3,329,587

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-.3/5 03-4H88U4 HSNH-P032-(050)E --()		BUTTE COUNTY NEAR CHICO FROM 0.3 MILE EAST OF BUTTE COUNTY LINE TO MUIR AVENUE INSTALL LIGHTING, WIDEN SHLD, UPGRADE END	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	MATTSON, MICHAEL 1930 FEATHER RIVER BLVD OROVILLE, CA 95965 (916)952-8683	\$15,176,152 \$5,704,965 \$459,473	06/30/23 07/24/23 07/05/24	10% 38%
03-BUT-32-30.8/31 03-0J7004 STER-39AJ-(004)E --()		IN BUTTE COUNTY NEAR FOREST RANCH FROM 1.3 MILES SOUTH TO 1.1 MILES SOUTH OF CARPENTER RIDGE ROAD STABILIZE EMBANKMENT SLOPE FROM	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DRIVE REDDING CA 96003 (530)226-6400	RECHS, DANIEL 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)218-1567	\$14,281,640 \$13,768,660 \$24,400	02/01/22 03/10/22 03/01/24	97% 96%
03-BUT-70-46.0/47 03-3H5404 ACST-ER -(31P)0 --()		BUTTE COUNTY NEAR PARADISE FROM 0.8 MILE WEST OF SHADY REST AREA TO 0.2 MILE EAST OF SHADY REST AREA. RAISE ALIGNMENT, PLACE HMA, STRUCTURAL CON	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95741	RECHS, DANIEL 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-1567	\$27,233,915 \$13,871,373 \$660,154	02/10/23 04/04/23 10/31/24	43% 49%
03-BUT-99-30.6/31.8 03-2J8104		BUTTE COUNTY IN CHICO AT SKYWAY OVERCROSSING AND AT EAST 20TH STREET OVERCROSSING CONSTRUCT SLOPE PAVING AND INSTALL AESTHET	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742	GRANDY, DWAYNE 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7814	\$2,681,491 \$819,269 \$492,566	07/17/23 08/02/23 03/11/24	24% 30%
03-BUT-99-314.0/31.4 03-0N4804		THE PROPOSED SCOPE OF WORK INCLUDES THE REPAIR OF THREE GIRDERS TRAFFIC CONTROL AND INCIDENTAL WORK DIR'S EMERGENCY F.A. REPAIR GIRDERS	GOLDEN STATE BRIDGE 3701 MALLARD DRIVE BENICIA, CA 94510	MCLEAN, NICHOLAS 2707 NOTRE DAME BLVD. CHICO, CA 95926 (530)604-5121	\$700,000 \$263,024 \$0	10/26/23 11/30/23 11/29/23 02/13/24	100% 100% COMPLETED
20.XX 201130							
03-BUT-99-363.0/36.3 03-0N4704		REPAIR THE DAMAGED BRIDGE GIRDER AT THE EATON ROAD OVERCROSSING ON STATE ROUTE 99 IN BUTTE COUNTY DIR'S EMERGENCY F.A. REPAIR BRIDGE GIRDER	GOLDEN STATE BRIDGE 3701 MALLARD DRIVE BENICIA, CA 94510	MCLEAN, NICHOLAS 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5121	\$800,000 \$64,008 \$0	10/26/23 11/30/23 11/30/23 02/13/24	100% 100% COMPLETED
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-162-.8/8.2 03-2G3204		BUTTE COUNTY NEAR BIGGS AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF AGUAS FRIAS ROAD TO 1.5 MILES WEST OF ROUTE 99. INSTALL CURED-IN-PLACE PIPELINER AND FLARE	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650	MATTSON, MICHAEL 1930 FEATHER RIVER BLVD OROVILLE, CA 95965 (916)952-8683	\$374,667 \$333,771 \$0	04/14/23 06/08/23 02/23/24	93% 89%
03-BUT-191-8.4/10.1 03-0J8704 ACST-ER -(37Y)0 --()		BUTTE COUNTY IN AND NEAR PARADISE FROM 0.3MILES SOUTH OF AIRPORT ROAD TO 0.2 MILES NORTH OF OLD CLARK ROAD STABILIZE CUT SLOPE, WIDEN SHOULDERS, REPL	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$11,939,300 \$5,642,875 \$34,728	12/28/22 03/16/23 03/25/24	80% 47%
03-COL-5-30.0/10 03-4J2104		AN EMERGENCY PROJECT TO REPAIR FAILED PAVEMENT DIRECTOR'S EMERGENCY F.A. COL 5 PAVEMENT	VINTAGE PAVING COMPANY, INC 119 MAIN STREET WINTERS, CA 95694	GRIFFITH, GARRETT 379 COLUSA AVE. YUBA CITY, CA 95991 (530)682-3842	\$1,500,000 \$319,661 \$0	03/03/23 09/22/23 06/30/24	33% 21%
20.20 201130							
03-COL-20-.6/1.2 03-2J9504 HSNH-P020-(202)E --()		COLUSA COUNTY ABOUT 20 MILES WEST OF WILLIAMS FROM 0.6 MILE EAST TO 1.2 MILES EAST OF LAKE COUNTY LINE AND AT ROUTE 16 HMA (TYPE A), HIGH FRICTION SURFACE TREATM	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826		\$2,085,000 \$0 \$0	07/11/23 09/07/23	0% 0%
03-ED-0-/0 03-4J1604		AN EMERGENCY PROJECT TO REMOVE DEBRIS AND RESTORE AREA DAMAGED BY THE STORM. DIR'S EMERGENCY F.A. ED STORM DAMAGE	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY CAMERON PARK, CA 95682	PHILLIPS, JODY 3976 DUROCK RD SHINGLE SPRINGS, CA 95682 (530)799-7951	\$6,000,000 \$5,953,180 \$0	01/05/23 03/01/23 01/20/24	25% 99%
20.20 201130							
03-ED-49-3.3/6.6 03-2G6404		EL DORADO COUNTY ABOUT 8 MILES SOUTH OF PLACERVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF UNION MINE ROAD TO DOLOMITE DRIVE CONCRETE INVERT PAVING AND INSTALL CURED-I	ACCURATE EARTHWORKS, INC. 501 CESAR CHAVEZ SUITE 212A SAN FRANCISCO CA 94124 (682)219-4131	ALTERTON, NATHAN 3976 DUROCK RD #102 SHINGLE SPRINGS CA 95682 (530)957-1110	\$345,488 \$346,958 \$0	04/11/23 05/31/23 10/28/23	100% 97%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-49-8.3/13.5 03-2G6804		EL DORADO COUNTY NEAR PLACERVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF CHINA HILL ROAD TO 0.7 MILE NORTH OF WEBERCREEK INSTALL CURED-IN-PLACE PIPELINERS AND REPL	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650 (916)259-1576	ALTERTON, NATHAN 3976 DUROCK RD #102 SHINGLE SPRINGS CA 95682 (530)957-1110	\$291,944 \$237,298 \$42,857	04/11/23 05/23/23 02/23/24	85% 81%
03-ED-49-/1.7 03-2G6704		EL DORADO COUNTY NEAR PLYMOUTH AT VARIOUS LOCATIONS FROM AMADOR COUNTY LINE TO 1.0 MILE SOUTH OF SAND RIDGE ROAD INSTALL CURED-IN-PLACE PIPELINERS.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650		\$178,403 \$0 \$0	05/08/23 07/24/23	0% 0%
03-ED-50-2.7/18.9 03-1H80U4		IN EL DORADO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF BASS LAKE ROAD UNDERCROSSING TO 0.1 MILE WEST OF SCHNELL SCHOOL RO REHABILITATE CULVERTS.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE CT; LOOMIS CA 95650 (916)259-1576	ALTERTON, NATHAN 3976 DUROCK RD. SUITE 102 SHINGLE SPRINGS CA 95623 (916)416-7612	\$4,846,205 \$4,632,915 \$0	03/07/22 03/30/22 01/22/24 01/22/24	100% 100% COMPLETED
03-ED-50-18.5/24.2 03-4E62U4 ACNH-P050-(152)E --()		NEAR PLACERVILLE AND CAMINO FROM 0.2 MILES WEST OF STILL MEADOWS ROAD TO 0.4 MILE EAST OF UPPER CARSON RD. INSTALL MEDIAN BARRIER, WIDEN	SECURITY PAVING COMAPNY INC 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	NATHAN ALTERON 3065 BALIRS LN PLACERVILLE CA 95667 (530)957-1110	\$27,134,925 \$26,637,643 \$0	05/04/20 06/03/20 12/20/23	62% 97%
03-ED-50-180.0/58 03-4J9104		SITE PREPARATION, REMOVE DEAD, DYING AND HAZARDOUS TREES AND DEBRIS, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A. ED 50 TREE REMOVAL	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY CAMERON PARK, CA 95682	PHILLIPS, JODY 3976 DUROCK RD SHINGLE SPRINGS, CA 95682 (916)799-7951	\$2,085,000 \$889,897 \$0	07/10/23 11/08/23 04/20/24	50% 43%
20.XX 201130							
03-ED-50-420.0/63.8 03-2J7204		ON STATE ROUTE 50 FROM POSTMILE 42.0 TO 63.8, IN EL DORADO COUNTY. DIR'S EMERGENCY F.A. HAZARD TREE/DEBRIS REMOVAL;ROCKFALL MITIGA	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	PHILLIPS, JODY 3976 DUROCK RD STE 102 SHINGLE SPRINGS, CA 95682 (916)799-7951	\$13,985,000 \$13,638,295 \$0	09/21/21 01/06/22 03/01/24	25% 98%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-672.0/67.2 03-0N6504		MOBILIZATION, ROCKFALL MITIGATION, SLOPE STABILIZATION, DEBRIS REMOVAL, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A. ED 50 ROCKFALL - SLOPE STABILIZATION	NEIL'S CONTROLLED BLASTING LP P.O. BOX 749 NEWCASTLE, CA 95658	ALTERTON, NATHAN 3976 DUROCK ROAD, SUITE 102 SHINGLE SPRING CA 95682 (530)957-1110	\$785,000 \$0 \$0	12/21/23 02/27/24 03/22/24	0% 0%
20.XX 201130							
03-ED-50-770.0/80.4 03-0L2804		COLDPLANE ASPHALT CONCRETE PAVEMENT, HOT MIX ASPHALT, RESTORE LOOPS, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A. ED 50 SL T PAVEMENT	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVE. SPARKS NV 89431	MONTPLAISIR, JARET 10183 TRUCKEE AIRPORT RD. STE 202 TRUCKEE, CA 96161 (530)682-5837	\$3,085,000 \$3,020,909 \$0	09/01/23 11/14/23 04/04/24	27% 98%
20.XX 201130							
03-GLE-5-25.5/25.8 03-2J8204		GLENN COUNTY IN ORLAND AT ROUTE 32/5 SEPARATION PLACE RHMA, TEXTURED PAVING AND SLOPE PAVI	FBD VANGUARD CONSTRUCTION 550 GREENVILLE RD LIVERMORE, CA 94550 (925)245-1300	GRANADOS, TONY 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-6584	\$1,703,399 \$1,385,099 \$0	06/23/22 07/19/22 08/20/23	93% 86%
03-GLE-45-7.0/23.2 03-2G7504		GLENN COUNTY NEAR HAMILTON CITY FROM 4.4 MILES SOUTH TO 1.4 MILES NORTH OF BAYLISS BLUE GUM ROAD AND FROM 3.5 MILES SOUTH TO 2.5 M FULL AND PARTIAL DEPTH RECYCLING, PLACE RH	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$6,861,496 \$6,654,992 \$0	06/01/23 06/22/23 12/20/23	67% 96%
03-GLE-162-76.3/78.6 03-3F0604 ACST-P162-(041)E --()		AT BUTTE CITY, FROM ROUTE 45 TO 0.1 MILE EAST OF MCDUGALL STREET. REPLACE SACRAMENTO RIVER BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	GRANADOS, TONY 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-6584	\$81,557,612 \$58,020,965 \$375,102	01/07/22 02/02/22 03/11/25	39% 71%
03-NEV-20-12.0/20 03-4H0704 ACNH-P020-(203)E --()		NEVADA COUNTY IN AND NEAR GRASS VALLEY ANDNEVADA CITY FROM ROUTE 20/49 SEPARATION TO0.1 MILE EAST OF CELIO ROAD COLD PLANE AND OVERLAY, INSTALL CURED-IN-P	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568		\$20,162,777 \$0 \$0	10/26/23 12/07/23	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-20-25.6/39.8 03-2H62U4 ACNH-P020-(196)E --()		IN NEVADA COUNTY NEAR OMEGA AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF CONSERVATION ROAD (WASHINGTON RIDGE ROAD) TO 1.2 MILES WE CURVE IMPROVEMENTS, WIDEN FOR	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD; SACRAMENTO CA 95827 (916)855-4400	JEFF JOHNSON 138 NEW MOHAWK RD SUITE B NEVADA CITY CA 95959 (530)632-6714	\$35,897,082 \$34,007,311 \$188,980	01/28/22 02/23/22 03/02/24	96% 92%
03-NEV-20-390.0/46 03-0L2204		SITE PREPARATION, SHOULDER BACKING, MINOR DRAINAGE REPAIR, MINOR PAVING, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A NEV 20 SHOULDER EROSION	LORANG BROTHERS CONSTRUCTION 1175 SOUTH AUBURN STREET COLFAX, CA 95713	JOHNSON, JEFF 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$2,985,000 \$393,334 \$0	08/02/23 11/03/23 02/05/24	33% 13%
20.XX 201130							
03-NEV-80-16.3/21.2 03-2G7404		NEVADA COUNTY IN TRUCKEE FROM 0.8 MILE EAST OF BRIDGE STREET UNDERCROSSING TO 0.1MILE EAST OF TRUCKEE RIVER BRIDGE GRIND EXIST CONC PVMT AND FURNISH & PLACE	Q & D CONSTRUCTION LLC 1050 S. 21ST STREET SPARKS NV 89431	STELLHORN, RANDY 10183 TRUCKEE AIRPORT RD #202 TRUCKEE, CA 96161 (530)919-3936	\$5,193,288 \$4,302,499 \$0	05/18/23 06/29/23 01/11/24	62% 83%
03-NEV-80-165.0/1.5 03-0L2704		AN EMERGENCY PROJECT TO REPAIR STORM DAMAGED PAVEMENT DIR'S EMERGENCY F.A. NEV 80 RUTTING 2	Q&D CONSTRUCTION LLC 1050 SOUTH 21ST STREET SPARKS, NV 89431	STELLHORN, RANDY 10183 TRUCKEE AIRPORT RD. STE 202 TRUCKEE, CA 96161 (530)919-3936	\$15,585,000 \$6,276,734 \$0	08/11/23 11/01/23 05/22/24	74% 40%
20.XX 201130							
03-NEV-80-/16.5 03-0L2604		SITE PREPARATION, CONCRETE GRINDING AND POLYESTER INLAY, CONCRETE SLAB REPLACEMENTSTRIPING, MINOR DRAINAGE WORK, DIR'S EMERGENCY F NEV 80 RUTTING 1	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVE. SPARKS, NV 89431	ZAMANIAN, AMIR 10183 TRUCKEE AIRPORT RD., SUITE 202 TRUCKEE, CA 96161 (916)825-2322	\$19,385,000 \$13,000,938 \$0	08/11/23 10/27/23 07/08/24	39% 67%
20.XX 201130							
03-PLA-0-/0 03-4J7204		SITE PREPARATION, COLDPLANE ASPHALT CONCRETE PAVEMENT, HOT MIX ASPHALT, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A. TRUCKEE PAVEMENT	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVENUE SPARKS, NV 89431	ZAMANIAN, AMIR 10183 TRUCKEE AIRPORT RD., SUITE 202 TRUCKEE, CA 96161 (916)825-2322	\$7,685,000 \$7,577,777 \$0	04/21/23 05/26/23 02/20/24	72% 99%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-49-2.2/2.4 03-1H2404 SNHG-P049-(186)E --()		IN PLACER COUNTY IN AUBURN FROM 0.1 MILE SOUTH OF THE INTERSECTION OF ROUTE 49 AND LINCOLN WAY / BORLAND AVENUE TO LINCOLN WAY REALIGN ROADWAY AND CONSTRUCT	LAMON CONSTRUCTION 871 VON GELDERN WAY; YUBA CITY CA 95991 (530)845-2282	ANDREW MARTIN 33 DEPOT ST PO BOX 1807 COLFAX CA, 95713 (530)346-9676	\$5,382,144 \$2,637,142 \$135,300	05/27/22 06/29/22 05/14/24	55% 48%
03-PLA-49-8.7/10.6 03-4H6004 SNHG-P049-(190)E --()		PLACER COUNTY NEAR AUBURN FROM 0.3 MILE SOUTH OF LORENSON ROAD/FLORENCE LANE TO 0.4 MILE NORTH OF LONE STAR ROAD CONC BARRIER, JPCP, HMA, RDWY EXC, RCP AND	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568		\$24,318,318 \$0 \$0	12/08/23 02/13/24	0% 0%
03-PLA-80-.1/2.2 03-3F23U4 ACIM-0803-(252)E --()		PLACER COUNTY IN ROSEVILLE FROM 0.1 MILE WEST OF RIVERSIDE AVENUE OVERCROSSING TO 0.3 MILE EAST OF DOUGLAS BOULEVARD OVERCROSSING ROADWAY EXCAVATION, PLACE C12-AB, HMA, STR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	SAMPSON, TAD 33 DEPOT ST. PO BOX 1807 COLFAX CA 95713 (916)799-4858	\$36,913,051 \$7,890,451 \$589,956	05/25/23 06/16/23 12/16/24	14% 21%
03-PLA-80-19.0/33.3 03-2G8604		PLACER COUNTY 0.6 MILE EAST OF AUBURN FROM 0.1 MILE EAST OF RUSSELL ROAD OVERCROSSING TO 0.2 MILE EAST OF ROUTE 174/80 SEPARATION RHMA, COLD PLANE AC PVMT, & MODIFYING TRAF	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)289-1745	KUNERT, JUSTIN 33 DEPOT ST, PO BOX 1807 COLFAX, CA 95713 (530)812-6938	\$9,525,652 \$7,833,508 \$0	05/09/23 05/25/23 02/23/24	96% 94%
03-PLA-80-20.0/7 03-4J5604		SITE PREPARATION, COLD PLANE OPEN GRADED PAVEMENT, STRIPING TRAFFIC CONTROL AND INCIDENTAL WORK DIR'S EMERGENCY F.A. STORM DAMAGED PAVEMENT	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY YUBA CITY, CA 95991	KUNERT, JUSTIN 2520 WARREN DR. SUITE A ROCKLIN, CA 95677 (530)812-6938	\$7,000,000 \$6,967,145 \$0	03/08/23 04/27/23 10/02/23 02/21/24	100% 100%
20.20 201130							
03-PLA-80-68.3/69.7 03-1H9904 ACIM-0804-(337)E --()		PLACER AND NEVADA COUNTIES NEAR KINGVALE FROM 0.3 MILE WEST OF TROY UNDERCROSSING TO 0.2 MILE EAST OF SODA SPRINGS OVERCROSSING RDWY EXC, PLACE HMA & JPCP, SLAB REPLACEME	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864		\$68,586,826 \$0 \$0	11/07/23 12/21/23	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-330.0/44.8 03-0L2304		SITE PREPARATION, COLDPLANE ASPHALT CONCRETE PAVEMENT, HOT MIX ASPHALT, STRIPING, TRAFFIC CONTROL, AND INCIDENTAL WORK. PLA 80 RUTTING 1	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DRIVE SACRAMENTO, CA 95864	33 DEPOT STREET, P.O. BOX 1807 COLFAX, CA 95713 (916)825-6388	\$7,985,000 \$6,876,169 \$0	08/11/23 10/27/23 04/11/24	27% 86%
20.XX 201130							
03-PLA-80-448.0/58.7 03-0L2404		SITE PREPARATION, CONCRETE GRINDING AND POLYESTER INLAY, CONCRETE SLAB REPLACEMENTSTRIPING, MINOR DRAINAGE WORK, TRAFFIC CONTROL, PLA 80 RUTTING 2	FBD VANGUARD CONSTRUCTION INC 550 GREENVILLE RD LIVERMORE, CA 94550	MARTIN, ANDREW 33 DEPOT STREET, P.O. BOX 1807 COLFAX, CA 95713 (530)812-6343	\$15,100,000 \$4,702,470 \$0	08/11/23 11/01/23 05/16/24	43% 31%
20.XX 201130							
03-SAC-5-.2/34.3 03-4F6404 SNHG-X067-(080)E --()		IN SACRAMENTO COUNTY ON ROUTES 5, 80 AND 99 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL AND	DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$2,647,135 \$2,313,487 \$0	04/19/19 05/21/19 11/22/19	100% 87% SUSPENDED
03-SAC-5-22.4/22.9 03-2H1304 ACIM-0056-(359)E --()		IN THE CITY OF SACRAMENTO, FROM SOUTH OF BROADWAY TO 0.12 MILE SOUTH OF R STREET. HIGHWAY PLANTING REHABILITATION.	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DR.; HERCULES CA 94547 (510)741-9226	CHANDER, RAKESH 3855 N FREEWAY BLVD SUITE 120 SACRAMENTO, CA 95834 (916)799-2649	\$1,333,863 \$1,170,218 \$0	07/19/22 08/19/22 05/31/24	96% 87%
03-SAC-5-22.4/24.9 03-3H3904		SACRAMENTO COUNTY IN SACRAMENTO AT THE SOUTH CONNECTOR UNDERCROSSING (BRIDGE NO.24-0267) STRUCTURAL STEEL BRIDGE AND PRESTRESS STEE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	EISSA, HANI 3855 N. FREEWAY BLVD SACRAMENTO, CA 958343/21/2023 (916)416-7513	\$6,121,340 \$5,802,732 \$923,872	09/21/22 10/04/22 03/31/24	78% 93% SUSPENDED
03-SAC-5-22.8/23.7 03-2J7604		SACRAMENTO COUNTY IN SACRAMENTO ON ROUTE 5FROM 0.6 MILE SOUTH OF CAPITAL MALL SEPARATOR TO 0.3 MILE NORTH OF CAPITOL MALL SEPARATO INSTALL INERT MATERIAL & FENCING AND PAINT	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688	TJI, JONY 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (530)821-8282	\$5,224,629 \$4,193,575 \$426,595	04/07/23 04/24/23 03/18/24	84% 80%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-26.9/0 03-3J2304		SACRAMENTO COUNTY IN SACRAMENTO AT SAN JUAN ROAD UNDERCROSSING REMOVE UNEVEN PAVEMENT ON RAMP & INSTALL A	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)580-8193	EISSA, HANI 3855 N.FREEWAY BLVD. SACRAMENTO, CA 95834 (916)416-7513	\$573,315 \$439,395 \$0	05/19/23 06/21/23 06/30/24	49% 75%
03-SAC-5-27.6/29.5 03-4H5814 ACIM-0056-(360)E --()		SACRAMENTO COUNTY IN AND NEAR SACRAMENTO FROM 0.5 MILE SOUTH OF ARENA BOULEVARD OVERCROSSING TO 0.4 MILE SOUTH OF 99/5 INTERCHANGE ROADWAY EXCAVATION, PLACE CL2 AB, HMA & RH	DESILVA GATES CONSTRUCTION LL 11555 DUBLIN BLVD. DUBLIN CA 94568 (916)416-7513	EISSA, HANI 3855 N. FREEWAY BLVD SACRAMENTO, CA 95834 (916)416-7513	\$29,357,690 \$11,094,269 \$474,663	02/28/23 04/20/23 08/01/24	55% 38%
03-SAC-5-250.0/28 03-0N3104		SITE PREPARATION, COLD PLANE ASPHALT CONCRETE PAVEMENT, EXCAVATION, SHOULDER BACKING, GUARDRAIL, DIR'S EMERGENCY F.A. SAC 5 GARDEN HWY	DESILVA GATES CONSTRUCTION,LL 11555 DUBLIN BLVD DUBLIN, CA 94568	EISSA, HANI 3855 N.FREEWAY BLVD. SACRAMENTO, CA 95834 (916)416-7513	\$4,985,000 \$1,804,858 \$0	08/18/23 10/24/23 06/15/24	17% 36%
20.XX 201130							
03-SAC-5-/.3.6 03-2G7304		SACRAMENTO COUNTY NEAR MOKELUMNE CITY FROM SACRAMENTO COUNTY LINE TO 0.5 MILE NORTH OF DIERSSEN ROAD OVERCROSSING REPLACE CONCRETE SLABS WITH INDIVIDUAL PRE	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4829	\$1,998,997 \$0 \$0	04/26/23 05/25/23 01/31/24	0% 0%
03-SAC-12-/.5 03-3J3304		THE RIO VISTA BRIDGE (BR # 23-0024) STATE ROUTE 12, NEAR POSTMILE 0 TO 0.5 IN SACRAMENTO COUNTY RIO VISTA BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 95510	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4829	\$16,200,000 \$7,698,281 \$0	09/26/22 11/09/22 08/03/23	100% 48% OVER RUN
20.202011 31							
03-SAC-50-.2/6.1 03-0H08U4		IN SACRAMENTO COUNTY ON ROUTE 50 FROM I-5 JUNCTION TO WATT AVE. ADD HIGH OCCUPANCY VEHICLE LANE AND	FLATIRON WEST, INC. 1200 CONCORD AVE, SUITE 250 CONCORD, CA 94520 (707)742-6000	ROGERS, JIM 2520 WARREN DRIVE SUITE A ROCKLIN CA 95677 (916)717-1533	\$396,601,689 \$327,330,251 \$3,831,595	04/29/20 06/30/20 06/02/25	70% 83%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-21.0/2.1 03-3G2804		REPAIR/REPLACE NON-FUNCTIONING AND OBSOLETE TRANSLAB HVAC COMPONENTS AND INCIDENTAL WORK. DIRECTOR'S EMERGENCY F.A. TRANSLAB HVAC	AMERICAN CHILLER SERVICE, INC. 11328 SUNRISE GOLD CIRCLE RANCHO CORDOVA, CA 95742	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4829	\$388,000 \$0 \$0	10/03/23 02/02/24 02/28/24	0% 0%
20.80 525							
03-SAC-51-.2/3.5 03-3F0704 ACNH-P051-(039)E --()		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD DECK REPLACEMENT	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE P.O. BOX 50085 WATSONVILLE CA 95077 (916)855-4400	JOHN RUZIC 1610 ARDEN WAY STE 277 SACRAMENTO CA 95815 (530)649-7022	\$131,049,478 \$35,366,645 \$9,882,688	08/28/23 08/28/23 07/01/26	11% 27%
HA21							
03-SAC-51-2.0/3.3 03-3F0734		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD DREDGE, CONSTRUCT IN-WATER FOUNDATION.	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE PO BOX 50085 WATSONVILLE CA 95077 (530)693-2155	DEAN ELGHASSEIN 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)768-3597	\$50,361,024 \$49,768,998 \$4,226	06/28/22 06/28/22 04/29/24	87% 99%
03-SAC-51-2.0/3.5 03-3F0724		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD STRUCTURES PROCUREMENT	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE P.O. BOX 50085 WATSONVILLE CA 95077 (916)855-4427	DEAN ELGHASSEIN 3855 N FREEWAY BLVD. SUITE 120 SACRAMENTO CA 95834 (916)768-3597	\$10,899,050 \$10,610,842 \$0	04/22/22 04/22/22 01/23/24	98% 97%
03-SAC-51-2.0/3.5 03-3F0714		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD CLEAR EXISTING VEGETATION AND REMOVE EXIST	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE P.O. BOX 50085 WATSONVILLE CA 95077	DEYAEDDEN ELGHASSEIN 3855 N FREEWAY BLVD NO 120 SACRAMENTO CA 95834 (916)768-3597	\$11,694,003 \$11,717,838 \$0	01/26/22 01/26/22 12/28/23	93% 100%
03-SAC-51-5.5/5.5 03-0L0804		REMOVAL OF BRIDGE RAIL, AND SIDEWALK, INSTALL CONCRETE BARRIER WITH SIDEWALK, MINOR CONCRETE, ELECTRICAL WORK, STRIPING DIR'S EMER SAC 51 MARCONI BRIDGE	R.A. NEMETZ CONSTRUCTION CO PO BOX 5306 GALT, CA 95632	TJI, JONY 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (530)821-8282	\$1,985,000 \$760,914 \$0	07/14/23 09/29/23 03/31/24	60% 38%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-51-5.6/5.9 03-3H7304 HSNH-P051-(038)E --()		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.1 MILE NORTH OF MARCONI AVENUE TO HOWE AVENUE HMA, CLASS 2 AB, RDWY EXC, RCP AND CONCRET	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826		\$2,683,497 \$0 \$0	06/30/23 08/16/23	0% 0%
03-SAC-99-12.7/24.3 03-0H6704 ACNH-X067-(084)E --()		IN SACRAMENTO COUNTY IN AND NEAR ELK GROVE AND SACRAMENTO, ON RTE 99 FROM GRANT LINE RD TO RTE 50 AND ON RTE 51 FROM RTE 50 TO 0.1 INSTALL FIBER OPTIC CABLE.	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	SAED, MASOUD 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)218-4829	\$16,686,192 \$14,850,078 \$0	06/17/22 07/29/22 02/05/24	76% 89%
03-SAC-99-18.0/24.1 03-2J7804		SACRAMENTO COUNTY IN AND NEAR SACRAMENTO AT VARIOUS LOCATIONS FROM 0.3 MILE NORTH OF MACK ROAD OVERCROSSING TO 0.1 MILE SOUTH OF B INSTALL ART PANELS, AESTHETIC FENCING & AD	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4829	\$3,508,095 \$2,832,144 \$140,577	02/09/23 03/03/23 03/22/24	88% 81%
03-SAC-99-50.0/8.3 03-4J1504		ON STATE ROUTE 99 NEAR POSTMILE 5.0 TO 8.3 IN SACRAMENTO COUNTY DIR'S EMERGENCY FA SAC 99 STORM DAMAGE	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	SAED, MASOUD 2777 DEL MONTE ST. WEST SACRAMENTO CA 95691 (530)218-4829	\$2,000,000 \$584,662 \$0	01/06/23 02/28/23 05/18/23	100% 29% OVER RUN
20.20 201130							
03-SIE-49-35.0/3.5 03-0N6704		MOBILIZATION, INSTALL SOLDIER PILE WALL, MGS, EROSION CONTROL, TRAFFIC CONTROL, AND INCIDENTAL WORK. SIE 49 FAILED RETAINING WALL	SEB ENGINEERING INC. P.O. BOX 990010 REDDING, CA 96099	PLAZA, RENEE 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (530)720-9390	\$1,985,000 \$0 \$0	12/21/23 02/23/24 06/19/24	0% 0%
20.XX 201130							
03-SIE-49-196.0/19.6 03-0L0704		THE DOWNIEVILLE MAINTENANCE STATION ON STATE ROUTE 49, NEAR POSTMILE 19.69, IN SIERRA COUNTY. DIR'S EMERGENCY F.A. DOWNIEVILLE MS ROOF	STEWART ENGINEERING INC. P.O. BOX 990010 REDDING, CA 96099-0010	JOHNSON, JEFF 138 NEW MOHAWK RD NEVADA CITY CA 95959 (530)632-6714	\$985,000 \$504,939 \$0	07/18/23 11/18/23 03/21/24	47% 51%
20.80 524HM5							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SIE-49-295.0/29.5 03-0L0904		INSTALL 18-INCH REINFORCED CONCRETE PIPE, INSTALL DRAIN INLETS, BACKFILL, MINOR PAVING, UTILITY WORK, TRAFFIC CONTRODIR'S EMEGENC SIE 49 SPRING ST. CULVERT	HANSEN BROS ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	CATANIA, DAVID 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (530)265-9864	\$585,000 \$0 \$0	07/21/23 11/09/23 10/26/23	0% 0%
20.XX 201130							
03-VAR-149-/5.3 03-0J3504		IN BUTTE, YUBA AND SUTTER COUNTIES ON ROUTES 65, 70, 99, 149 AND 191 AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CAMP FIRE MISSION TASKS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661	GRANDY, DWAYNE 2707 NOTRE DAME BLVD., CHICO, CA 95928 (530)713-7814	\$2,485,000 \$1,828,973 \$0	06/14/19 07/24/19 03/29/21	100% 74%
20.20 201130							
03-VAR-999-/0 03-4H9504		IN SACRAMENTO COUNTY AT FOUR BRIDGES (BR# 24-51/52/53/121). DIR'S EMERGENCY L.B. REPAIR AND MODERNIZE ELECTROMECHANICAL BR.	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	SAED, MASOUD 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)218-4829	\$19,985,000 \$14,140,127 \$0	03/01/19 05/03/19 03/02/23	100% 71% OVER RUN
20.80 315000							
03-VAR-999-/0 03-1J0104 HSNH-000C-(540)E --()		SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS CONSTRUCT CURB RAMPS, SIDEWALKS AND MODIFY	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS ROAD CONCORD CA 94520	PHILLIPS, JODY 3976 DUROCK RD STE 102A SHINGLE SPRINGS, CA 95682 (916)416-7612	\$2,231,148 \$2,059,164 \$0	10/14/22 11/16/22 12/01/24	3% 91% SUSPENDED
03-VAR--/0 03-2G7804		NEVADA, PLACER, SACRAMENTO, SUTTER, YOLO, AND YUBA COUNTIES AT VARIOUS LOCATIONS PLACE PAVEMENT MARKINGS AND ROADSIDE SIGNS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742		\$1,490,246 \$0 \$0	05/11/23 06/09/23	0% 0%
03-VAR--/0 03-2G8404		PLACER AND YUBA COUNTIES AT VARIOUS LOCATIONS PLACE TRAFFIC STRIPE AND PAVEMENT MARKINGS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742	SAMPSON, TAD 33 DEPOT STREET, PO BOX 1807 COLFAX, CA 95713 (916)799-4858	\$1,102,389 \$1,028,070 \$0	05/10/23 06/08/23 01/29/24	100% 93% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-2G7704		SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS PLACE TRAFFIC STRIPE AND PAVEMENT MARKINGS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742	SAED, MASOUD 2777 DEL MONTE STREET WEST SACRAMENTO CA 95691 (530)218-4829	\$934,661 \$472,584 \$0	04/21/23 06/05/23 12/27/23	89% 51%
03-VAR--/0 03-3H93U4 ACNH-P070-(143)E --()		IN YUBA AND BUTTE COUNTIES, ABOUT 11 MILES NORTH OF MARYSVILLE, ON STATE ROUTE 70 FROM 0.8 MI NORTH OF CHANDLER RD TO E GRIDLEY RD INSTALL SOFT BARRIER; CONSTRUCT TWO	A. TEICHERT & SON, INC. (JOINT VENTURE) 3500 AMERICAN RIVER DRIVE; SACRAMENTO CA 95864 (530)867-1477	M.C.M. ANTHONY GRANADOS/JOHN SCOTT 2707 NOTRA DAME BLVD CHICO, CA 95928 (530)682-6584	\$41,054,830 \$40,339,032 \$67,329	07/15/21 08/18/21 02/23/24	99% 98%
03-VAR--/0 03-2G8704		NEVADA, PLACER, YOLO, SACRAMENTO, AND SOLANO COUNTIES AT VARIOUS LOCATIONS MODIFY CHANGEABLE MESSAGE SIGN SYSTEMS.	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577 (530)639-0639	CHANDER, RAKESH 3855 NORTH FREEWAY BLVD SACRAMENTO, CA 95834 (916)799-2649	\$1,625,000 \$614,000 \$0	05/15/23 06/16/23 03/31/24	0% 39%
03-VAR--/0 03-0L2504		SITE PREPARATION, CONCRETE GRINDING AND POLYESTER INLAY, CONCRETE SLAB REPLACEMENT STRIPING, MINOR DRAINAGE WORK TRAFFIC CONTROL, A PLA 80 RUTTING 3	DEES BURKE ENGINEERING CONSTRUCTORS, LLC 207 W. STATE STREET ONTARIO, CA 91762	MARTIN, ANDREW 33 DEPOT STREET, PO BOX 1807 COLFAX CA 95713 (916)825-6388	\$11,100,000 \$6,123,846 \$0	08/11/23 11/01/23 04/02/24	57% 55%
20.XX 201130							
03-VAR--/0 03-4J8704		THE CANYON CREEK (BRIDGE NO. 12 0184), ON STATE ROUTE 162, NEAR POSTMILE 29.96 IN BUTTE COUNTY. DIR'S EMERGENCY F.A. T-1 STEEL NDT	SERAFIX ENGINEERING CONTRACTORS 7 CROW CANYON CT, STE 250 SAN RAMON, CA 94583	WATTS, DUSTIN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)320-6457	\$1,500,000 \$0 \$0	07/10/23 01/18/24 05/31/24	0% 0%
20.XX 80.315							
03-VAR--/0 03-2G5204		NEVADA, PLACER AND SIERRA COUNTIES AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND REPLA	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SAMPSON, TAD 33 DEPOT ST PO BOX COLFAX CA, 95713 (916)799-4858	\$3,674,263 \$3,727,652 \$0	05/22/23 06/16/23 12/23/23	97% 97%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-2G5504		BUTTE, COLUSA, AND GLENN COUNTIES AT VARIOUS LOCATIONS PLACE AND FURNISH POLYESTER CONCRETE AND R	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	CRETE, MATT 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-3759	\$4,350,000 \$1,550,940 \$0	06/13/23 07/24/23 05/16/24	37% 36%
03-VAR--/0 03-2G8804		EL DORADO, PLACER, AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS MODIFY CHANGEABLE MESSAGE SIGN SYSTEMS.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD LOOMIS CA 95660 (916)259-2395	CHANDER, RAKESH 3855 NORTH FREEWAY BLVD SACRAMENTO, CA 95834 (916)799-2649	\$1,602,117 \$1,591,624 \$6,825	05/11/23 06/16/23 06/30/24	60% 99%
03-YOL-50-/2.5 03-4F6504 ACNH-X113-(036)E --()		YOLO COUNTY IN AND NEAR WEST SACRAMENTO ONROUTE 80 FROM 1.7 MILES EAST OF MACE BOULEVARD OVERCROSSING TO SACRAMENTO RIVERBRIDGE AN CRCP, HMA (TYPE A), RDWY EXC, CLASS 2 AB,	FLAT-IRON TEICHERT A JOINT VENTURE 1200 CONCORD AVENUE SUITE 465 CONCORD CA 94520 (707)742-6000	TECLE, DANIEL 1016 N. MARKET BLVD STE 50/60 SACRAMENTO, CA 95834 (916)801-3455	\$207,561,467 \$33,649,716 \$1,153,705	02/14/23 03/17/23 10/28/25	16% 16%
03-YOL-113-10.1/10.8 03-2G7204		YOLO COUNTY IN WOODLAND FROM 0.1 MILE SOUTH OF EAST WOODLAND OVERHEAD TO 0.1 MILE SOUTH OF S5/S113 CONNECTOR UNDERCROSSING JOINTED PLAIN CONC PVMT, INDIVIDUAL SLAB R	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	PHILLIPS, JODY 3976 DUROCK RD STE 102A SHINGLE SPRINGS, CA 95682 (916)799-7951	\$2,534,744 \$2,373,742 \$0	05/19/23 06/21/23 03/01/24	67% 92%
03-YOL-128-10.0/6 03-4J6804		SITE PREP, EARTHWORK, ROCK SLOPE PROTECTION, TEMP SHORING SYSTEM, SOLDIER PILE TIE BACK WALL, HMA DIKE, GUARDRAIL DIR'S EMERGENCY 128 SLIPOUTS	TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION PO BOX 13557 SACRAMENTO, CA 95853	TECLE, DANIEL 1016 NORTH MARKET BLVD, SUITE 50/60 SACRAMENTO, CA 95814 (916)801-3455	\$3,685,000 \$2,809,030 \$0	04/01/23 05/11/23 03/30/24	100% 76% OVER RUN
20.XX 201130							
03-YUB-20-13.3/18.2 03-0A5704 ACNH-P020-(191)E --()		IN YUBA COUNTY FROM MARYSVILLE ROAD TO THE YUBA RIVER BRIDGE ROADWAY REHABILITATION AND SHOULDER	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	GARRETT GRIFFITH 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$40,281,561 \$39,423,027 \$0	01/02/20 01/22/20 11/01/23	100% 95% OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-65-.5/1.8 03-0H3704		YUBA COUNTY NEAR WHEATLAND FROM 0.2 MILE SOUTH OF MAIN STREET TO GRASSHOPPER SLOUGHBRIDGE PLACE HMA, RHMA & CONC CURB/SIDEWALK, INST	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)518-5548	2707 NOTRE DAME BLVD CHICO, CA 95928 (530)320-6457	\$7,000,278 \$0 \$0	06/08/23 06/29/23	0% 0%
03-YUB-70-14.8/15.7 03-0H1614 ACNH-P070-(147)E --()		YUBACOUNTY IN MARYSVILLE FROM 14TH STREET TO 0.1 MILE NORTH OF CEMETERY ROAD STRUCTURE CONCRETE (PUMPING PLANT)	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478 (916)855-4400	MANOHARAN, SELVENDRAN 379 COLUSA AVENUE YUBA CITY , CA 95991 (530)218-3679	\$11,488,219 \$9,142,190 \$460,699	07/18/23 07/18/23 05/31/24	64% 79%
03-YUB-70-16.2/25.8 03-4F38U4 HSNH-P070-(144)E --()		IN YUBA COUNTY NEAR MARYSVILLE FROM 0.2 MILE NORTH OF LAURELLEN ROAD TO SOUTH HONCUT CREEK BRIDGE. WIDEN SHOULDERS AND IMPROVE CLEAR	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)829-9220	GARRETT GRIFFITH 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$58,953,895 \$53,392,342 \$0	11/04/21 11/30/21 02/21/24	92% 93%

Totals: Authorized Final Amt: \$1,631,828,590 Completed to Date: \$967,781,422 Work This Month: \$20,376,290

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-0-/0 04-3Y1904		DISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDIR' REPAIR KNOCKED DOWN ELECTRICAL ASSETS- POL	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY RD SAN JOSE, CA, 95133 (925)416-0700	MALONZO, GENE EARL 1007 KNOX AVE SAN JOSE, CA 95122 (408)595-4015	\$1,365,500 \$127,994 \$0	01/20/23 03/29/23 10/15/24	30% 9%
20.20.201 130							
04-ALA-0-/0 04-0K7704 HSNH-000C-(542)E --()		IN ALAMEDA AND CONTRA COSTA COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS UPGRADE ADVANCE WARNING SIGNS TO	HIGHWAY SPECIALTY COMPANY INC. 6591 EASTSIDE ROAD REDDING CA 96001 (510)385-7081	CHAMPANERIA, VINAY 3847 BREAKWATER AVENUE HAYWARD, CA 94545 (510)385-7081	\$4,676,786 \$3,575,849 \$220,399	02/06/23 03/03/23 06/19/24	64% 76%
04-ALA-13-6.7/7.2 04-4J4904 SNHG-P013-(039)E --()		ALAMEDA COUNTY IN OAKLAND FROM 0.2 MILE NORTH OF LINCOLN AVENUE OVERCROSSING TO 0.2 MILE SOUTH OF PARK BOULEVARD OVERCROSSING CONSTRUCT CONCRETE BARRIERS AND BARRIER SL	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	RANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$4,474,351 \$3,613,135 \$171,969	01/09/23 01/19/23 03/20/24	100% 85%
04-ALA-13-8.4/12.6 04-0J4704 SNHG-000C-(524)E --()		IN VARIOUS CITIES, ON ROUTES 13, 61, AND 123 AT VARIOUS LOCATIONS; ALSO IN CONTRA COSTA COUNTY, ON ROUTE 123, AT EUREKA AVENUE. CROSSWALK SAFETY ENHANCEMENTS.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	SENG, TA 3401 REGATTA BLVD RICHMOND, CA 94804 (925)766-5224	\$3,615,244 \$3,291,714 \$0	08/24/21 09/24/21 12/31/23	99% 92%
04-ALA-13-10.7/13 04-2G4614 ACNH-P013-(138)E --()		ALAMEDA COUNTY IN BERKELEY AT VARIOUS LOCATIONS FROM DOMINGO AVENUE TO MABEL STREET RECONSTRUCT ADA CURB RAMPS.	ACCURATE EARTHWORKS, INC. 501 CESAR CHAVEZ SUITE 212A SAN FRANCISCO CA 94124 (714)423-5566	SENG, TA 3401 REGATTA BLVD RICHMOND, CA 94804 (925)766-5224	\$827,321 \$271,775 \$15,239	01/26/23 04/17/23 05/31/24	43% 33%
04-ALA-24-5.9/0 04-1Y0904		ALAMEDA COUNTY IN OAKLAND AT THE CALDECOTTUNNEL REPAIR BUCKLED SUNLIGHT CONTROL LOUVERS.	BROSAMER & WALL, INC. 1777 OAKLAND BLVD.,SUITE #300 WALNUT CREEK CA 94569 (925)932-7900	WU, ROMMONEY 3401 REGATTA BLVD. RICHMOND, CA 94804 (916)425-7894	\$888,694 \$909,944 \$0	06/21/23 09/01/23 11/03/23	100% 100%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-24-59.0/6.2 04-1Q8404		NEAR OAKLAND AT THE CALDECOTT TUNNEL RPR FIRE PROTECT, VENT, ELECT SYST & SCADA	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST. OAKLAND, CA 94621 (510)632-3173	SADEGHI-NEDJAD, AMIR-FARDIN 5675-B GIBRALTER DRIVE PLEASANTON, CA 94588 (510)459-2581	\$15,185,000 \$14,126,937 \$0	09/13/18 09/13/18 03/15/24	100% 93% OVER RUN
20.20.201 130							
04-ALA-61-19.8/21.2 04-2K7104		IN THE CITY OF ALAMEDA, FROM BROADWAY/ENCINAL AVENUE TO SHERMAN STREET CAPM, UPGRADE ADA CURB RAMPS,	GALLAGHER & BURK INC. 344 HIGH STREET; OAKLAND CA 94601 (510)846-3679	MCMASTERS, RICHARD 3847 BREAKWATER AVENUE HAYWARD CA 94545 (510)867-4471	\$5,253,611 \$4,934,853 \$22,430	03/08/22 04/01/22 10/31/24	88% 89%
04-ALA-80-5.7/6 04-3W9304		ALAMEDA COUNTY IN BERKELEY FROM 0.1 MILE WEST TO 0.2 MILE EAST OF UNIVERSITY AVENUEOVERCROSSING HIGHWAY PLANTING AND IRRIGATION SYSTEM, RO	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	LUCKEL, KASAI A0 3401 REGATTA BLVD. RICHMOND CA.94804 (510)385-6755	\$2,150,178 \$1,842,611 \$1,566	02/24/23 03/22/23 09/30/26	22% 86%
04-ALA-80-6.4/6.8 04-0A7724 ACIM-0801-(121)E --()		ON I-80 AT GILMAN STREET INTERCHANGE FROM 0.6 MILES NORTH OF UNIVERSITY AVENUE OC TO 0.5 MILE SOUTH OF EL CERRITO SEPARATION IN_ A CONSTRUCT DOUBLE ROUNDABOUTS AT	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	DABILLY, MAXIME 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6093	\$27,806,405 \$18,084,855 \$998,017	01/04/22 01/27/22 02/29/24	57% 70%
04-ALA-80-7.6/8 04-0K1604 SIMG-0801-(998)E --()		ALAMEDA AND CONTRA COSTA COUNTIES IN ALBANY AND CROCKETT FROM 0.4 MILE SOUTH OFALAMEDA COUNTY LINE TO 0.2 MILE SOUTH OF POMONA STR CONSTRUCT RHMA, LIGHTING SYSTEM, AND CONCR	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	SENG, TA 3401 REGATTA BLVD. RICHMOND, CA 94804 (925)766-5224	\$55,210,571 \$10,383,689 \$907,992	02/08/23 03/02/23 01/03/25	31% 19%
04-ALA-80-/0 04-2Q2504 HSIM-X001-(667)E --()		IN ALAMEDA COUNTY ON ROUTE 80, 580, AND 680 AT VARIOUS LOCATIONS. APPLY HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)742-6442	CHAMPANERIA, VINAY 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)385-7081	\$2,241,097 \$2,294,501 \$0	12/13/22 01/06/23 02/02/24	100% 97%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-.7/3.1 04-4J7504 SNHG-P048-(056)E --()		IN ALAMEDA COUNTY IN FREMONT FROM 0.7 MILE NORTH OF SAN MATEO COUNTY LINE TO 0.1 MILE SOUTH OF TOLL PLAZA INSTALL OUTER SEPARATION BARRIER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6083	\$14,096,215 \$13,720,719 \$84,204	07/07/22 08/02/22 03/29/24	99% 97%
04-ALA-84-12.0/15.5 04-2Y8404		CITY OF SUNOL REPAIR GUARDRAIL, REMOVE TREES AND DEBRIS REPAIR GUARDRAIL, REMOVE TREES AND DEBRIS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT,#400 CONCORD, CA 94520 (925)687-6666	DIKE, EDDIE 5675 B GIBRALTAR DRIVE, PLEASANTON, CA 94588 (925)250-5611	\$1,525,000 \$1,000,483 \$0	12/31/22 03/01/23 12/30/23	100% 66% OVER RUN
20.20.201 130							
04-ALA-84-13.0/13.6 04-160304 ACNH-P084-(054)E --()		ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR, STE A RANCHO CORDOVA CA 95742 (916)852-5530	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$20,368,295 \$20,034,009 \$375,313	11/17/20 12/15/20 07/30/24	87% 99%
HA21							
04-ALA-84-13.6/18 04-2A3324 HSNH-P084-(055)E --()		IN FREMONT, FROM ROUTE 238 (MISSION BOULEVARD) TO ROUTE 680. WIDEN SHOULDERS, INSTALL TRAFFIC	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT,BUILDING B #400 CONCORD, CA 94524-6227 (925)227-6296	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$19,711,254 \$19,674,930 \$0	02/22/21 03/11/21 12/01/23 02/01/24	100% 100% COMPLETED
04-ALA-84-17.9/22.9 04-297634		IN AND NEAR SUNOL, PLEASANTON AND LIVERMORE ON RTE 680 FROM 1.2 MI SOUTH TO 1.8 MI NORTH OF RTE 84 AND ON RTE 84 FROM 0.1 MI EAST WIDENING ROUTE 84 TO EXPRESSWAY AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT;BUILDING B #400 CONCORD, CA 94524-6227 (925)227-6296	PARAMJIT, PANDHER 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$138,956,502 \$100,052,507 \$634,543	02/19/21 03/11/21 09/15/25	31% 71%
04-ALA-112-/1.8 04-0K4904 ACNH-X001-(668)E --()		ALAMEDA COUNTY IN SAN LEANDRO ON ROUTE 112FROM DOOLITTLE DRIVE TO EAST 14TH STREET AND ON ROUTE 185 FROM FAIRMONT DRIVE TO FARRELL COLD PLANE AND OVERLAY, UPGRADE CURB RAMPS	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	ZHANG, RUI 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6031	\$10,071,615 \$8,615,880 \$152,773	12/22/22 01/13/23 05/05/24	56% 85%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-123-1.9/5.2 04-2G7804 ACNH-P123-(005)E --(HB71		ALAMEDA COUNTY IN BERKELEY AND ALBANY FROM MASHBY AVENUE TO CONTRA COSTA COUNTY LINE MINOR CONC (DRIVEWAY, CURB & GUTTER), MODI	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	KHANDAGHABADI, MAHMOUD 3401 REGATTA BLVD RICHMOND, CA 94549 (916)634-5814	\$3,786,955 \$0 \$0	11/21/23 12/13/23 01/22/25	0% 0%
04-ALA-185-9.8/10.1 04-2G7404 ACNH-P185-(004)E --(HB71		IN ALAMEDA COUNTY IN OAKLAND FROM 55TH AVENUE TO 50TH AVENUE UPGRADE CURB RAMPS, SIDEWALKS, AND	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (510)846-3679	BALUYOT, RODELIO 3847 BREAKWATER AVENUE HAYWARD, CA 94545 (510)867-6083	\$3,331,349 \$3,266,274 \$1,650	12/05/22 12/22/22 02/05/24	100% 97%
04-ALA-260-1.1/1.9 04-2W7404 20.20.201 130		IN ALAMEDA COUNTY, AT THE POSEY-WEBSTER TUBES INSTALL FUEL CELL POWER SYSTEM INSTALL FUEL CELL POWER SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 95621 (510)632-3173	PANDHER, PARAMJIT 5675 GIBRALTAR DRIVE, SUITE B, PLEASANTON, 94588 (510)867-6694	\$9,544,000 \$3,768,290 \$0	09/06/21 01/11/22 03/06/24	95% 39%
04-ALA-260-1.1/1.9 04-3K2004 20.801350 000		IN OAK AND ALA AT POSEY WEBSTER TUBES RPR FIRE PROTECTION, VENT, ELECT SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST OAKLAND, CA 94621 (510)812-4031	PANDHER, PARAMJIT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$61,141,713 \$21,253,489 \$0	03/04/19 03/04/19 11/22/23 02/13/24	100% 98% OVER RUN
04-ALA-580-4.7/4.8 04-3Y5504 20.20.201 130		EFA CONTRACT TO REPAIR RW ON EB 580 PM4.7 TO 4.8 EFA CONTRACT TO REPAIR RW ON EB 580 PM4.7 DIR'S ORDER EMERGENCY F.A. REPAIR FAILED SLOPE AND CONSTRUCT NEW RW	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON CA 94588 (510)867-6694	\$6,500,000 \$3,870,510 \$0	03/20/23 05/31/23 06/21/24	67% 60%
04-ALA-580-7.8/11 04-0Y2004		ALAMEDA COUNTY IN AND NEAR LIVERMORE AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE OVERHEAD TO 0.3 MILE WEST OF FIRST STREET OVE COLD PLANE AC PAVEMENT AND PLACE RHMA, AND	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	KAMKAR, REZA 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$7,236,219 \$3,513,675 \$0	06/23/23 08/02/23 03/19/24	50% 49%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-26.2/26.2 04-2Y8604		ALA 580&680 VAR LOC , INCL EDEN CANYON & SHERDIAN, SUNOL GRADE - SLIPOUTS SLIDE AND SLIPOUT REPAIR ALONG WB 580 EDEN	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT, OAKLAND 94621	PANDHER, PARAMJIT 5675-B GIBRALTAR DR., PLEASANTON, CA (510)867-6694	\$4,805,000 \$1,059,571 \$0	01/03/23 02/08/23 02/01/24	68% 22%
20.20.201 130							
04-ALA-580-43.1/43.1 04-3Y1304		IN ALAMEDA COUNTY IN THE CITY OF OAKLAND -IN ALAMEDA COUNTY IN THE CITY OF OAKLAND -IN ALAMEDA COUNTY IN THE CITY OF OAKLAND -DIR' PERFORM POLYURETHANE FOAM INJECTION, INSTA	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER COURT OAKLAND CA 94621 (510)792-1727	ZHANG, RUI 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6031	\$1,325,000 \$488,297 \$0	01/16/23 05/26/23 05/31/24	0% 37%
20.20.201 130							
04-ALA-580-45.4/45.8 04-2K7904 ACNH-000C-(533)E --()		IN ALAMEDA AND SOLANO COUNTIES AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	LUCKEL, KASAIA 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6276	\$1,449,349 \$1,086,002 \$3,979	09/28/21 10/22/21 08/01/25	59% 75%
04-ALA-580-/32.7 04-2Y8204		REPAIR AND REPLACE DAMAGED PUMP PLANT ALAMEDA COUNTY, ROUTE 77, OAKLAND, REPAIR AND REPLACE DAMAGED PUMP PLANT	PIPE AND PLANT SOLUTIONS, INC. 600 CASTRO STREET, SAN LEANDRO, CA 94577	CHAMPANERIA, VINAY 3847 BREAKWATER AVE. HAYWARD CA 94545 (510)385-7081	\$1,582,000 \$991,955 \$0	01/09/23 04/18/23 06/01/24	0% 63%
20.20.201 130							
04-ALA-680-2.1/M2.1 04-0Q6804 ACST-ER -(31T)0 --()		ALAMEDA COUNTY IN FREMONT AT MISSION BOULEVARD (680/262) SEPARATION REPLACE EMBANKMENT SLOPE WITH ROCK SLOPE P	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	DIKE, EDDIE 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)250-5611	\$1,185,947 \$1,073,427 \$0	01/31/23 02/16/23 08/30/24	100% 90% OVER RUN
04-ALA-680-11.0/21.9 04-0Q30U4 ACIM-6801-(990) --()		IN ALAMED AND CONTRA COSTA COUNTIES AT SUNOL AND IN SAN RAMON FROM KOOPMANN ROAD UNDERCROSSING TO 0.9 MILE NORTH OF ALCOSTA BOULVA CONSTRUCT EXPRESS LANES AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BUILDING B #400 CONCORD CA 94520 (925)687-6666	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$177,599,915 \$57,691,363 \$3,184,614	11/23/22 12/13/22 02/16/27	22% 32%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-680-12.4/21.9 04-0J6204 ACIM- 680-(946)E --()		IN AND NEAR PLEASANTON AND DUBLIN, FROM_NORTH OF ROUTE 84 TO ALCOSTA BOULEVARD ROADWAY REHABILITATION.	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$66,950,764 \$52,930,473 \$595,003	04/12/22 05/17/22 05/01/24	99% 76%
04-ALA-680-20.0/20 04-1W1204		ALAMEDA COUNTY IN PLEASANTON AT ROUTE 680/580 SEPARATION REMOVE AC SURFACING, PLACE POLYESTER CONCR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 (925)372-8000	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94568 (510)867-6694	\$1,933,717 \$1,927,781 \$0	05/09/23 05/22/23 01/22/24 02/02/24	100% 100% COMPLETED
04-ALA-880-8.4/8.7 04-3Y5104 20.20.201 130		IN ALAMEDA COUNTY HIGHWAY 880- PM 8.4 TO 8.7 DIRS ORDER EMERGENCY F.A. REPAIR AND RESTORE STORM-DAMAGED SLOPE EMB	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST SANTA CLARA, CA 95054 (408)327-7000	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6083	\$1,450,000 \$1,220,320 \$0	04/12/23 05/25/23 02/22/24	98% 84%
04-ALA-880-27.0/27.4 04-4J5404 ACIM-8801-(988)E --()		ALAMEDA COUNTY IN OAKLAND FROM 0.4 MILE NORTH OF 66TH AVENUE OVERCROSSING TO 0.2 MILE SOUTH OF HIGH STREET SEPARATION AND OVERHEAD INSTALL BARRIER, HOT MIX ASPHALT, AND DRAI	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	ZHANG, RUI 3847 BREAKWATER AVE HAYWARD,CA 94545 (510)867-6031	\$3,048,310 \$0 \$0	01/08/24 01/29/24 09/13/24	0% 0%
04-ALA-880-27.2/27.2 04-2J7604		ALAMEDA COUNTY IN OAKLAND AT EAST CREEK SLOUGH BRIDGE POLYURETHANE GROUT INJECTION, PLASTIC LUMB	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)453-3732	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA94545 (510)867-6083	\$3,178,538 \$3,037,570 \$0	02/10/23 03/08/23 12/04/24	39% 93%
04-ALA-880-30.2/33.6 04-2K8204 ACIM-8801-(912)E --()		IN ALAMEDA COUNTY IN OAKLAND AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF 5TH AVENUE UNDERCROSSING_ 0.1 MILE NORTH OF 7TH STRE PAVE NARROW STRIPS AND	FBD VANGUARD CONSTRUCTION, INC. TO 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	SAFI, SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$2,752,463 \$2,143,428 \$0	11/05/21 12/07/21 02/29/24	92% 75%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-30.5/30.5 04-4A8004		IN ALAMEDA COUNTY, IN OAKLAND, ADJACENT TO 5TH AVE OVERHEAD AT MERRITT CHANNEL BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST; LAKE SANTA CLARA CA 95054 (845)654-4268	CHAHAL, HARPAL 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6091	\$5,592,992 \$1,252,220 \$0	03/14/22 03/30/22 12/03/24	96% 22% SUSPENDED
HA21							
04-ALA-880-34.1/34.6 04-2W3404		HOMELESS FENCING IN OAKLAND, ON WOOD STREET DIR'S ORDER EMERGENCY F.A. HOMELESS FENCING	MARINSHIP DEVELOPMENT INTEREST, LLC 1485 BAYSHORE BLVD SUITE 200 SAN FRANCISCO CA 94124 (415)852-1752	SAFI, SAEED 25100 SANTA CLARA STREET, HAYWARD, CA 94544 (510)714-7039	\$2,992,000 \$2,964,817 \$0	05/05/21 06/17/21 12/15/22	100% 99% OVER RUN
20.20.201 130							
04-ALA-880-34.5/35 04-3W9904		IN ALAMEDA COUNTY, AT WOOD STREET REPAIR FIRE-DAMAGED COLUMN, INSTALL BARRIE REPAIR FIRE-DAMAGED COLUMN, INSTALL BARRIE	MARINSHIP DEVELOPMENT INTEREST, LLC 1485 BAYSHORE BLVD. STE 200, SAN FRANCISCO, CA 94124 (415)852-1752	SAFI, SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$6,802,000 \$6,790,356 \$0	05/11/22 06/16/22 06/30/24	100% 100% OVER RUN
20.20.201 130							
04-ALA-880-/11.8 04-2K7004 ACIM-8801-(987)E --()		ALAMEDA COUNTY IN FREMONT AND NEWARK FROM SANTA CLARA COUNTY LINE TO 0.4 MILE NORTH OF FREMONT BOULEVARD OVERCROSSING COLD PLANE PAVEMENT AND OVERLAY WITH RHMA-	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6083	\$76,660,361 \$363,136 \$226,571	07/13/23 08/16/23 04/21/25	0% 0% SUSPENDED
04-ALA-980-1.1/1.1 04-4K9804		IN OAKLAND, AT THE CALTRANS DISTRICT 4 HEADQUARTERS OFFICE BUILDING, 111 GRAND AVENUE ORDER EMERGENCY F.A. BUILDING ELEVATOR REHAB	SAN FRANCISCO ELEVATOR SERVICES, LLC 6509 SIERRA LANE DUBLIN, CA 94568 (925)829-5400	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$5,611,000 \$2,037,686 \$0	10/11/21 12/23/21 08/06/25	20% 36%
20.20.201 130							
04-ALA-5501-/14.4 04-2K9504		ALAMEDA COUNTY IN LIVERMORE AT 2201 KITTY HAWK ROAD CONSTRUCT MATERIAL TESTING LABORATORY BUIL	WALSH CONSTRUCTION COMPANY II,LLC 1390 WILLOW PASS ROAD CONCORD CA 94520	SADEGHI-NEDJAD, AMIR-FARDIN 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)459-2581	\$16,511,926 \$8,148,746 \$885,165	02/02/23 03/02/23 12/13/24	28% 49%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-.1/20.4 04-0J4804 SNHG-P004-(160)E --()		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF ROUTE 4/80 SEPARATION TO 0.3 MILE EAST OF BAILEY ROADUNDERCROSSING REMOVE AND INSTALL GUARDRAILS AND CONSTRUC	HIGHWAY SPECIALTY COMPANY INC. 6591 EASTSIDE ROAD REDDING CA 96001 (530)949-5631	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)774-4383	\$15,562,238 \$4,966,801 \$1,075,495	05/24/23 09/01/23 10/21/24	32% 32%
04-CC-4-1.0/9 04-3K4404 SNHG-P004-(159)E --()		IN CONTRA COSTA COUNTY FROM EAST HERCULES UNDERPASS TO 0.2 MILE WEST OF PINE STREET OVERCROSSING. INSTALL SAFETY LIGHTING AND APPLY	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	RANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$5,382,128 \$4,816,188 \$0	11/30/22 12/23/22 02/20/24	71% 85% SUSPENDED
04-CC-4-14.3/24.3 04-2K7204 ACNH-P004-(161)E --()		CONTRA COSTA COUNTY IN AND NEAR CONCORD AND PITTSBURG FROM 0.3 MILES EAST OF PERALTA ROAD UNDERCROSSING TO LOVERIDGE ROAD OVERCROS PVMT REHABILITATION, SLAB REPL, ADA CURB R	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE STE#100 CONCORD, CA 94520 (510)774-4383	\$42,631,876 \$25,493,391 \$352,353	03/23/23 04/20/23 01/16/25	43% 54%
04-CC-4-/0 04-3J1404 SNHG-X013-(036)E --()		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 123, 242, 580, AND 680 AT VARIOUS LOCATIONS. INSTALL APS SYSTEMS AND PEDESTRIAN	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE BRENTWOOD CA 94513 (510)774-4383	\$6,219,019 \$5,773,362 \$369,715	11/01/22 11/16/22 05/14/24	74% 90%
04-CC-24-3.5/3.5 04-4J8404		IN ORINDA, AT ST STEPHENS DRIVE OVERCROSSING NO 28-0111. SEISMIC RETROFIT.	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	RANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$3,675,215 \$3,202,424 \$38,800	11/28/22 12/13/22 03/20/24	99% 84%
04-CC-80-10.1/13.5 04-3J0704 ACIM-0801-(997)E --()		CONTRA COSTA COUNTY IN HERCULES AND CROCKETT FROM ROUTE 80/4 SEPARATION TO 0.1MILE WEST OF CROCKETT VIADUCT REMOVE PCC AND AC, PLACE PCP AND AC RESURF	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	SENG, TA 3401 REGATTA BLVD RICHMOND, DA 94804 (925)766-5224	\$43,156,809 \$40,394,158 \$173,410	03/10/23 04/25/23 09/22/24	55% 59%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-580-6.1/7.7 04-3G4744		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN REMOVE TRAVELERS, PAINT STRUCTURAL	ON ALLIED PAINTING, INC. 4 LARWIN ROAD CHERRY HILL, NJ 08034 (856)429-3400	HALALI, BEHZAD 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)867-6107	\$65,908,825 \$63,490,960 \$15,000	01/14/21 02/09/21 04/15/24	98% 96%
04-CC-580-6.1/7.8 04-3G3644		CONTRA COSTA AND MARIN COUNTIES IN RICHMOND AND SAN RAFAEL FROM 0.3 MILE WEST OF TOLL PLAZA TO 0.1 MILE WEST OF MAIN STREET UNDERCR ELECTRICAL SUBSTATIONS, POWER CABLES, AND	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD LOOMIS CA 95660 (916)259-2395	HALALI, BEHZAD 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6107	\$13,371,480 \$0 \$0	01/04/24 01/23/24 10/27/25	0% 0%
04-MRN-1-10.7/11 04-0AA484		IN MARIN COUNTY ON ROUTE 1 AT PM 10.7-10.9, NEAR STINSON BEACH, AT 1.3 MILES SOUTH OF PANORAMIC HIGHWAY NORTH JUNCTION FOUR-YEAR PLANT ESTABLISHMENT AS	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-4515	\$510,286 \$351,266 \$6,075	12/08/21 01/13/22 03/19/25	61% 68%
04-MRN-1-22.8/22.8 04-0AA444 ACST-ER31-(004)E --()		IN MARIN COUNTY, NEAR FIVE BROOKS, AT GIACOMINI GULCH BRIDGE MAINTAIN EXISTING PLANTED AREA TO	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$234,680 \$170,077 \$2,552	12/24/21 01/20/22 03/18/25	63% 72%
04-MRN-1-35.2/35.2 04-3Y0904		MRN 1-35.26 NR MARCONI CULVERT FAILURE DIR S ORDER EMERGENCY F.A. REPAIR SLIPOUT AND FAILED CULVERT	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD STE 120 BURLINGAME, CA 94010 (650)259-9545	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL CA 94901 (510)774-6297	\$2,052,711 \$1,542,267 \$0	01/16/23 05/31/23 01/31/24	74% 75%
20.20.201 130							
04-MRN-37-14.5/14.5 04-0X0304		PETALUMA RIVER BRIDGE PIER 8 FENDER BRIDGE FENDER REPAIR DIR'S ORDER EMERGENCY F.A. BRIDGE FENDER REPAIR	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)698-9589	CHOI, GINA 384 BEL MARINE KEYS BLVD., STE 200 NOVATO, CA 94949 (510)385-8178	\$3,687,000 \$462,715 \$0	09/18/23 11/16/23 04/01/24	25% 13%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-.1/.3 04-2W5104		MARIN COUNTY NEAR SAUSALITO AT THE H. DANABOWERS SAFETY ROADSIDE REST AREA REPLACE BOOSTER PUMP STATION AND WASTEWATE	FORT BRAGG ELECTRIC, INC. 489 S. HARRISON STREET FORT BRAGG CA 95437 (707)964-9118	DAVID, JOSE 756 FRANCISCO BLVD. W SAN RAFAEL, CA 94901 (510)754-0001	\$1,013,885 \$0 \$0	06/09/23 08/07/23 06/13/24	0% 0%
04-MRN-101-20.8/27.1 04-264724 CML-6204-(132)N --()		IN MARIN COUNTY IN AND NEAR NOVATO FROM 0.1 MILE SOUTH OF FRANKLIN AVENUE OVERHEAD TO 0.5 MILE SOUTH OF SAN ANTONIO CREEK BRIDGE ROADWAY AND BRIDGE WIDENING FOR HOV	GHILOTTI CONSTRUCTION COMPANY, INC. 2301 KERNER BLVD #E SANTA RAFAEL, CA 94901 (415)256-1525	LA SERNA, FABIO 384 BEL MARIN KEYS BLVD. STE 200 NOVATO, CA 94949 (510)496-9271	\$85,477,865 \$40,792,275 \$1,364,228	04/26/22 05/13/22 10/30/25	32% 47%
04-MRN-101-24.0/24 04-3Y6404		MARIN COUNTY, ROUTE 101, PM 24.01 MARIN COUNTY, ROUTE 101, PM 24.01 MARIN COUNTY, ROUTE 101, PM 24.01 DIR'S ORDER EMERGENCY F.A. INSTALL SOLDIER PILE WALLS AND REPAIR DAMA	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (415)256-1525	LA SERNA, FABIO 384 DEL MARIN KEYS BLVD STE200 NOVATO CA 94949 (510)496-9271	\$9,937,500 \$5,140,469 \$0	05/12/23 06/22/23 03/05/24	0% 52%
20.20.201 130							
04-NAP-12-2.1/2.6 04-0Q6904 ACST-ER -(31T)0 --()		NAPA COUNTY NEAR NAPA AT 0.2 MILE EAST OF KIRKLAND RANCH ROAD AND AT 0.7 MILE EAST OF KIRKLAND RANCH ROAD REPLACE EMBANKMENT SLOPE WITH ROCK SLOPE P	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1415	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$954,301 \$942,328 \$446	02/07/23 03/03/23 07/31/24	39% 94%
04-NAP-29-.2/14.6 04-0K0004 ACNH-P029-(151)E --()		IN NAPA COUNTY ALONG S ROUTE 29 AT PM 0.2 TO 14.61 FROM KIMBERLY DRIVE TO SALVADOR AVENUE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$1,702,987 \$1,621,701 \$41,260	03/17/22 04/08/22 03/06/24	93% 97%
04-NAP-29-1.7/1.7 04-4J4104		NAPA COUNTY IN AND NEAR AMERICAN CANYON AT RIO DEL MAR AND 0.4 MILE SOUTH OF NORTHKELLY ROAD REPLACE AND PLACE CEMENT LINER ON RCB CULV	TERRACON CONSTRUCTORS, INC. 150 ALEXANDER VALLEY RD HEALDSBURG CA 95448 (707)433-0323	BRAR, PARAMDEEP 324 CAMPUS LANE STE T FAIRFIELD CA 94534 (925)260-6460	\$1,732,848 \$1,540,006 \$20,118	03/21/23 04/07/23 03/20/24	38% 88%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-5.0/6.7 04-281204 ACNH-X055-(060)E --()		IN NAPA COUNTY AT THE INTERSECTION OF ROUTES 29/12 AND ROUTE 221 INTERSECTION IMPROVEMENTS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE; SANTA ROSA CA 95407 (707)585-1221	ISADA, DARREN 324 CAMPUS LANE STE T FAIRFIELD, CA 94534 (925)250-5595	\$35,073,408 \$25,545,049 \$955,088	03/21/22 05/13/22 11/06/24	40% 73%
HE11							
04-NAP-29-16.4/19 04-0K6304		NAPA COUNTY NEAR YOUNTVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF DRY CREEKBRIDGE TO 0.1 MILE NORTH OF CALIFORNIA DRIVE UNDE BRIDGE RAIL REPLACEMENT AND SHOULDER WIDEN	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$3,266,583 \$1,111,643 \$3,528	06/27/23 07/14/23 08/23/24	10% 34%
04-NAP-29-28.7/29 04-3Y3104		NAP 29 IN HELENA - REPLACE DRAINAGE PIPES NAP 29 IN HELENA - REPLACE DRAINAGE PIPES NAP 29 IN HELENA - REPLACE DRAINAGE PIPES DIR' DRAINAGE REPAIR	PACIFIC ENGINEERING AND CONSTRUCTION, INC. 470 3RD STREET, SUITE 105 SAN FRANCISCO, CA (415)516-8545	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$3,760,000 \$2,771,212 \$0	02/02/23 05/10/23 03/31/24	76% 74%
20.20.201 130							
04-NAP-29-39.5/48.6 04-3Y4304		NAP 29-SNOW DAMAGE TREE AND DEBRIS CLEARINNAP 29-SNOW DAMAGE TREE AND DEBRIS CLEARINNAP 29-SNOW DAMAGE TREE AND DEBRIS CLEARINDIR' REMOVE TREES AND DEBRIS	ANVIL BUILDERS INC 1550 PARK AVE EMERYVILLE, CA 94608 (415)285-5000	PATENIA, DANILO 324 CAMPUS LANE FAIRFIELD, CA 94534 (510)224-6309	\$902,500 \$857,909 \$0	02/24/23 05/02/23 03/31/24	43% 95%
20.20.201 130							
04-NAP-29-42.8/42.9 04-0Y4404		SR 29 IN NAPA PERFORM LANDSLIDE SLOPE REPAIR AND OTHER WORK AS DIRECTED BY THE ENGINEER DIR'S ORDER EMERGENCY F.A. 04A6472 LANDSLIDE & SLOPE REPAIR	PIAZZA CONSTRUCTION PO BOX 573 PENNGROVE CA 94951 (707)876-3410	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (510)224-6309	\$895,000 \$766,153 \$0	03/14/22 06/23/22 03/31/24	87% 86%
20.20.201 130							
04-NAP-121-.5/1 04-4G21A4 HSST-P121-(133)E - (-)		NAPA COUNTY NEAR NAPA FROM 0.2 MILE SOUTH TO 0.3 MILE NORTH OF HUICHICA CREEK BRIDGE MAINTAIN EXISTING PLANTED AREA.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA SONORA CA 95370 (209)743-4911	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-4515	\$381,240 \$149,423 \$149,423	11/28/23 12/20/23 04/18/28	2% 39%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-121-.5/1 04-4G2104 HSNH-P121-(132)E --()		IN NAPA COUNTY ON STATE ROUTE 121 AT HUICHICA CREEK WIDEN ROADWAY AT HUICHICA CREEK.	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$7,759,293 \$8,007,116 \$301,569	05/19/21 06/10/21 03/31/24	98% 99%
04-NAP-121-16.0/16.1 04-0Q8104 ACST-ER -(31T)0 --()		NAPA COUNTY AT CIRCLE OAKS AT WOODEN VALLEY ROAD REPAIR PAVEMENT, REPLACE DRAINAGE SYSTEMS,	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$768,680 \$0 \$0	12/29/23 01/23/24 04/22/24	0% 0% SUSPENDED
04-NAP-128-16.0/16 04-2Y9804 20.20.201 130		NAP 128 PM16 NR CHILES VALLEY RD - REPAIR NAP 128 PM16 NR CHILES VALLEY RD - REPAIR NAP VALLEY RD - REPAIR NAP INSTALL RSP AND PERFORM COMPACTION GROUT/P	GORDON N. BALL, INC. 333 CAMILLE AVE, ALAMO, CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, FAIRFIELD, CA 94534 (510)224-6309	\$1,155,000 \$1,157,524 \$0	01/09/23 03/14/23 03/31/24	85% 99%
04-NAP-128-20.1/20.4 04-4G84A4		NEAR NAPA, AT CAPELL CREEK BRIDGE NO. 21-0078. ENVIRONMENTAL MITIGATION AND PLANT ESTABLISHMENT FOR REHABILITATE BRIDGE PROJECT EA ENVIRONMENTAL PERMIT MITIGATION &	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	LUCKEL, KASAIA 3401 REGATTA BLVD RICHMOND CA.94804 (510)774-6276	\$445,858 \$127,940 \$15,553	11/17/22 11/21/22 05/11/27	23% 29%
04-SCL-0-/0 04-0K0804 SNHG-X085-(064)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL ACCESSIBLE PEDESTRIAN	PTM GENERAL ENGINEERING SERVICES, INC. PO BOX 7745 RIVERSIDE CA 92513 (951)710-1000	HINH, MINH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3785	\$8,229,026 \$6,407,949 \$205,085	08/24/22 09/12/22 03/21/24	94% 78%
04-SCL-9-4.9/4.9 04-3G6304		SANTA CLARA COUNTY NEAR SARATOGA AT SARATOGA CREEK CIDH PILING, STRUCTURAL STEEL, BRIDGE RAIL	MYERS & SONS CONSTRUCTION, LLCKHAN, ARIF 45 MORRISON AVE SACRAMENTO CA 95838 (424)335-6087	1007 KNOX AVE SAN JOSE CA, 95122 (510)393-9648	\$12,854,679 \$11,392,647 \$83,864	11/08/22 11/23/22 04/30/24	20% 88%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-9-/0 04-2J9504 HSST-X085-(065)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS RELOCATE OR SHIELD EXISTING ELEC	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	HINH, MINH 1007 KNOX AVE SAN JOSE, CA 95122 (408)592-3785	\$6,339,019 \$2,250,890 \$850,795	12/19/22 12/29/22 07/16/24	62% 36%
04-SCL-17-2.8/13.9 04-1J9704 ACNH-P017-(117)E --()		IN AND NEAR LOS GATOS, CAMPBELL AND SAN JOSE, FROM HEBARD WAY TO ROUTE 280 PAVEMENT REHABILITATION.	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE, CA 95138 (831)402-6608	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 95122 (510)867-6047	\$46,733,662 \$43,272,313 \$418,136	04/30/21 05/19/21 05/31/24	85% 90%
04-SCL-17-/3.5 04-3Y2904 20.20.201 130		SCL 17 - GUARDRAIL REPAIRS, CONCRETE BARRISCL 17 - GUARDRAIL REPAIRS, CONCRETE BARRIDIR' GUARDRAIL, KRAIL, CONCRETE BARRIER	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138 (408)574-1400	NIKZAD, ALI 1007 KNOX AVENUE SAN JOSE, CA (510)867-6047	\$4,078,000 \$2,647,931 \$0	04/17/23 06/13/23 03/18/24	100% 65% OVER RUN
04-SCL-25-1.6/0 04-2J7804		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS MITIGATE SUBSTRUCTURE SCOUR AT FOUR	BUGLER CONSTRUCTION INC. 4847 HOPYARD RD; PLEASANTON CA 94588 (925)416-0700	HINH, MINH 1007 KNOX AVE SAN JOSE CA 95122 (408)592-3785	\$3,207,008 \$2,986,368 \$0	11/24/21 01/11/22 11/14/24	68% 92%
04-SCL-82-18.2/26.4 04-4J89U4 ACNH-P082-(032)E --()		SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM KNICKERBOCKER DRIVE IN SUNNYVALE TO SAN MATEO COUNTY LINE IN PALO ALTO COLD PLANE AC, RHMA, SLAB REPL, CURB RAMPS	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE SAN JOSE CA 96122 (510)393-9648	\$27,784,716 \$406,913 \$25,688	08/17/23 09/13/23 02/24/25	8% 1%
04-SCL-87-/6.1 04-4J9104 ACNH-P087-(034)E --()		SANTA CLARA COUNTY IN SAN JOSE FROM ROUTE 85/87 SEPARATION TO 0.1 MILE NORTH OF JULIAN STREET UNDERCROSSING COLD PLANE AC, PAVING WITH RHMA, UPGRADE M	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	NIKZAD, ALI 7007 KNOX AVE SAN JOSE, CA 95122 (510)867-6047	\$51,542,523 \$25,466,887 \$2,897,965	04/19/23 05/22/23 02/25/25	19% 49%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-.7/19.2 04-3Q6004		SANTA CLARA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND REMOVE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE SAN JOSE CA 95122 (510)715-9940	\$3,093,093 \$0 \$0	06/27/23 07/25/23 11/19/24	0% 0% SUSPENDED
04-SCL-101-30.7/31.1 04-4J9304 ACNH-Q101-(397)E --()		IN SANTA CLARA COUNTY, IN SAN JOSE FROM 0.3 MILE SOUTH TO 0.1 MILE NORTH OF THE YEREBU BUENA ROAD UC AND 0.1 MILE SOUTH OF EAST R UPGRADE IRRIGATION SYSTEM FOR	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	BALINGIT, JOSE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$1,750,610 \$1,309,168 \$3,938	09/27/21 10/22/21 04/10/26	43% 74%
04-SCL-101-33.0/49 04-2Y8504		SCL 101 AT THREE LOCATIONS SCL 101 AT THREE LOCATIONS SCL 101 AT THREE LOCATIONS REPAIR FAILED CULVERT	BUGLER CONSTRUCTION INC. 4847 HOPYARD RD, SUITE 4-395 PLEASANTON, CA 94588 (925)416-0700	MALONZO, GENE EARL 1007 KNOX AVE, SAN JOSE, CA (408)595-4015	\$1,785,000 \$1,534,615 \$0	01/06/23 03/20/23 02/20/24	91% 86% SUSPENDED
20.20.201 130							
04-SCL-101-38.0/38.1 04-1Y6204		REPLACE PUMPS ROUTE 101 AND 10TH STREET PUMP STATION DIR'S ORDER EMERGENCY F.A. REPLACE PUMPS	PUMP REPAIR SERVICE CO., INC. 405 ALLAN ST. SAN FRANCISCO, CA 94134 (415)467-2150	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4003	\$3,377,500 \$73,814 \$0	01/18/23 03/10/23 03/27/24	0% 2%
20.80.010							
04-SCL-101-51.7/52.5 04-1J5674		SANTA CLARA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF OREGON EXPRESSWAY OVERCROSSING TO 0.3 MILESOUTH OF HIGHWAY PLANTING AND IRRIGATION SYSTEMS.	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	BALINGIT, JOSE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-8163	\$5,958,859 \$172,409 \$172,409	10/25/23 11/30/23 01/26/28	8% 3%
04-SCL-101-/4.2 04-0J5604 ACNH-X085-(063)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS BRIDGE RAILING REPLACEMENT AT 5	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE. SACRAMENTO, CA 95838 (916)208-6416	SAN, KENNY 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)847-9565	\$7,345,484 \$7,133,458 \$0	03/29/21 04/15/21 11/30/23	80% 97%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-130-9.8/9.8 04-3Y3004		SCL 130 @ QUIMBY- SLIPOUTS DIR'S ORDER EMERGENCY F.A. RETAINING WALL, REPAIR SLIPOUTS, DRAINAGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR BENICIA, CA 94510 (925)372-8000	PATEL, NIM 1007 KNOX AVE SAN JOSE CA 95122 (408)595-4003	\$3,570,000 \$2,511,830 \$0	02/01/23 03/16/23 03/30/24	96% 70%
20.20.201 130							
04-SCL-130-17.9/17.9 04-3Y6704		SCL 130 SLIPOUTS SCL 130 SLIPOUTS DIR'S ORDER EMERGENCY F.A. SOLDIER PILE WALL WITH LAGGING TO REPAIR FAILED SLOPE WITH RETAINING WALL	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO, CA 95838 (415)467-2150	PATEL, NIM 1007 KNOX AVENUE SAN JOSE, CA (408)595-4003	\$3,620,120 \$821,638 \$0	02/01/23 06/16/23 03/30/24	75% 28%
20.20.201 130							
04-SCL-152-12.6/12.6 04-2Y7404		SCL 152 @ JOHNSON CREEK - BLOCKED CULVERTS AND CHANNEL REMOVE SILT/SEDIMENT FROM CREEK, CLEAR CUL	ABSL CONSTRUCTION 29393 PACIFIC ST. HAYWARD, CA 94544	MALONZO, GENE EARL 1007 KNOX AVE., SAN JOSE, CA (408)595-4019	\$1,730,000 \$1,615,560 \$0	12/23/22 02/14/23 06/30/24	100% 93% OVER RUN
20.20.201 130							
04-SCL-152-/6.2 04-2A2514 HSST-P152-(095)E --()		NEAR GILROY, AT VARIOUS LOCATIONS FROM POLE LINE ROAD TO BURCHELL ROAD. PLANTING AND ENVIRONMENTAL MITIGATION. PLANTING AND ENVIRONMENTAL	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4019	\$1,187,299 \$1,028,550 \$4,500	11/15/18 12/10/18 10/04/24	95% 87%
04-SCL-237-7.1/8 04-0K2404 ACNH-P237-(014)E --()		IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.1 MILE EAST OF NORTH FIRST STREET OVERCROSSING TO ZANKER ROAD OVERCORSSING CONSTRUCT AUXILIARY LANE	DESILVA GATES CONSTRUCTION LLCKHAN, ARIF 11555 DUBLIN BOULEVARD; DUBLIN CA 94568 (925)829-9220	1007 KNOX AVE. SAN JOSE, CA 95122 (510)393-9648	\$3,979,232 \$3,805,817 \$0	11/15/22 12/14/22 01/27/24 02/22/24	100% 100%
04-SCL-280-2.5/L5.9 04-0Y1704		SANTA CLARA COUNTY IN SAN JOSE FROM ROUTE 87 SEPARATION TO 0.1 MILE EAST OF WINCHESTER BOULEVARD OVERCROSSING INDIVIDUAL SLAB REPLACEMENT (RSC).	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	NGUYEN, HUNG 1007 KNOX AVE. SAN JOSE, CA 95122 (510)385-7130	\$985,830 \$778,713 \$33,500	05/31/23 06/19/23 03/29/24	53% 79%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-280-2.9/2.9 04-0Y5004		IN SAN JOSE, SANTA CLARA COUNTY, NEAR O.C. JONES & SONS, INC. ROUTE 87 REPAIR/REPLACE DAMAGED PUMP DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE DAMAGED PUMP	1520 FOURTH ST. BERKELEY, CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA 95122 (510)393-9648	\$1,385,000 \$984,874 \$0	01/15/22 03/03/22 07/01/24	90% 71%
20.20.201 130							
04-SCL-280-4.6/4.6 04-3Y0004		SCL 280 AT WINCHESTER BLVD - GROUNDWATER PUMP REPAIR DIR'S ORDER EMERGENCY F.A. REPAIR AND REPLACE DAMAGED PUMPS	PUMP REPAIR SERVICE CO., INC. PO BOX 34327 SAN FRANCISCO, CA 94134	PATEL, NIM 1007 KNOX AVE SAN JOSE CA (408)595-4003	\$2,810,000 \$196,626 \$0	01/12/23 04/17/23 12/31/24	0% 7%
20.20.201 130							
04-SCL-280-11.6/18.8 04-2A9704 IM- () --() SHOPP		ON ROUTE 280 IN SANTA CLARA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS FROM FOOTHILL BOULEVARD TO CRYSTAL SPRINGS ROAD TO REPLACE AND REMEDIATE THE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE; SANTA ROSA CA 95407 (707)585-1221	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)385-7107	\$20,003,351 \$13,037,481 \$305,328	03/24/23 04/20/23 09/18/24	46% 65%
04-SCL-880-1.7/1.8 04-1Q5204		SANTA CLARA COUNTY IN SAN JOSE AT PARK AVENUE OVERCROSSING SIGN STRUCTURE, BRIDGE REMOVAL, CONC BARRI	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)732-1004	PATEL, NIM 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)595-4003	\$1,489,964 \$623,792 \$342,210	10/06/23 11/14/23 04/15/24	34% 42%
04-SF-1-/13.5 04-3Y0304		SCL, SM, SF COUNTIES VAR LOC - PAVEMENT RSCL, SM, SF COUNTIES VAR LOC - PAVEMENT RSCL, SM, SF COUNTIES VAR LOC - PAVEMENT RDIR'S O PAVEMENT REPAIR AT VARIOUS LOCATIONS IN SF	O'GRADY PAVING INC 2513 WYANDOTTE ST MOUNTAIN VIEW, CA 94043 (650)966-1926	BORJA, ROBERTO 1700 S AMPHLETTE BLVD STE 101 SAN MATEO CA 94402 (510)385-7107	\$3,885,000 \$3,821,556 \$0	01/13/23 06/28/23 05/10/23	100% 98%
20.20.201 130							
04-SF-35-1.3/1.3 04-3K4204 SNHG-P035-(013)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT SKYLINE BOULEVARD AND GREAT HIGHWAY INTERSECTION. INSTALLATION OF TRAFFIC SIGNAL	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; STE 220 SAN JOSE CA 95138 (408)574-1400	YAN, ANDREW 585 LINDA MAR BLVD PACIFICA CA 94044 (415)720-4027	\$1,666,933 \$906,855 \$316,565	10/11/22 11/28/22 03/29/24	91% 54%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-3.8/5 04-2J8024 ACIM-0801-(120)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 16TH STREET TO 4TH STREET BRIDGE PAINTING.	F D THOMAS INC 217 BATEMAN DRIVE; CENTRAL POINT OR 97502 (541)664-3010	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (510)715-6644	\$22,183,873 \$21,657,094 \$374,100	04/20/21 06/04/21 09/12/24	79% 96%
04-SF-80-5.7/7.5 04-3G4444		THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF SAN FRANCISCO ANCHORAGE TO 0.1 MILE SOUTH OF YERB REPAIR MAIN CABLE AND REPLACE SUSPENDER RO	AMERICAN BRIDGE COMPANY 1000 AMERICAN BRIDGE WAY CORAPOLIS PA 15108 (412)577-9256	LARWIN, THOMAS 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-4545	\$19,647,888 \$0 \$0	12/28/23 02/09/24 05/01/25	0% 0%
04-SF-80-5.9/7.6 04-4W0104		IN SAN FRANCISCO AT THE SFOBB DIR'S ORDER EMERGENCY F.A REPAIR FENDER SYSTEM	THE DUTRA GROUP 2350 KERNER BLVD STE 200 SAN RAFAEL, CA 94901-5595 (415)258-6876	LARWIN, THOMAS 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-4545	\$9,850,000 \$7,898,365 \$0	11/08/21 01/12/22 12/21/23 02/07/24	100% 80% OVER RUN
20.20.201 130							
04-SF-80-7.7/7.7 04-1W0604		IN CITY AND COUNTY OF SAN FRANCISCO, AT YERBA BUENA ISLAND REHABILITATE FIRE PROTECTION SYSTEM DIR'S ORDER EMERGENCY F.A. REHABILITATE FIRE PROTECTION SYSTEM	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-1500	LARWIN, THOMAS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-4545	\$15,212,350 \$9,675,160 \$0	02/19/21 04/05/21 03/31/24	100% 64% OVER RUN
20.20.201 130							
04-SF-80-/7.8 04-4W9504		SFOBB YERBA BUENA ISLAND DIR S ORDER EMERGENCY F.A. REPLACE FAILED POWER SOURCE	PERRY ELECTRIC INCORPORATED 130 MURWOOD COURT WALNUT CREEK CA 94596 (925)766-2778	LARWIN, THOMAS 585 LINDA MAR BLVD PACIFICA CA 94044 (510)867-4545	\$4,552,000 \$2,002,975 \$0	02/07/22 05/10/22 01/31/24	100% 91% OVER RUN
20.20.201 130							
04-SF-101-.5/M5.2 04-4J9704 ACNH-X075-(049)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS INSTALL VANDALISM-RESISTANT FENCE	HOSELEY CORPORATION 96F PIER ADMIN BLD SUITE 200 SAN FRANCISCO CA 94124 (415)404-8997	YAN, ANDREW 585 LINDA MAR BLVD PACIFICA, CA 94044 (415)720-4027	\$6,504,015 \$6,013,778 \$279,686	05/27/22 06/27/22 03/29/24	97% 91%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-2.0/2.8 04-2K1904		IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 AT PALOMA AVE OC, AND IN THE CITY & COUNTY OF SAN FRANCISCO ON ROUTE 101 AT ALEMANY BOU REPLACE BALUSTER RAIL WITH CONCRETE	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD SUITE 120; BURLINGAME CA 94010 (650)259-9545	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (510)715-6644	\$7,135,423 \$7,295,372 \$2,450	01/31/22 03/01/22 03/29/24	97% 100%
SHOPP							
04-SF-101-2.9/2.9 04-0X0404		SF 101 ARMY STREET REMOVE AND REPLACE BRIDGE DECK CONCRETE DIR'S ORDER EMERGENCY F.A. REPAIR BRIDGE DECK	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME, CA 94010 (650)259-9545	KOOS, CHARLES 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)715-6644	\$675,000 \$191,332 \$0	07/13/23 01/16/24 02/29/24	50% 28%
20.10.201 130							
04-SF-101-4.1/5.1 04-2J8014 ACNH-Q101-(389)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO, FROM 17TH STREET TO SOUTH VAN NESS AVENUE BRIDGE PAINTING	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD; FAIRFIELD CA 94534 (707)639-4414	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)222-7516	\$26,996,730 \$24,552,861 \$245,068	04/02/21 04/16/21 07/12/24	85% 91%
04-SF-101-/4.2 04-4J3904 HSNH-Q101-(379)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ON RTE 101 FROM THE SAN MATEO COUNTY LINE TO THE BAYSHORE VIADUCT COLD PLANE AND OVERLAY AC REPLACE	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$19,902,621 \$20,261,125 \$0	01/29/21 02/18/21 02/29/24	99% 96%
04-SF-280-6.6/T7.2 04-1W1404		THE CITY AND COUNTY OF SAN FRANCISCO FROM 25TH STREET TO 0.8 MILE NORTH OF MARIPOSA STREET SEPARATION REPAIR CONCRETE BRIDGE, DRILL AND BOND DOW	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	KOOS, CHARLES 555 LINDA MAR BLVD. PACIFICA, CA 94044 (510)715-6644	\$3,630,251 \$0 \$0	05/18/23 06/08/23 02/27/24	0% 0%
04-SM-1-1.1/1.1 04-0K5704		SAN MATEO COUNTY ABOUT 12 MILES SOUTH OF PESCADERO AT 0.2 MILE SOUTH OF NEW YEARS CREEK ROAD INSTALL SHEET PILE.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$905,527 \$900,071 -\$7,963	12/02/22 12/22/22 04/30/24	100% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-14.0/14 04-4J8704		SAN MATEO COUNTY AT THE PESCADERO CREEK BRIDGE REPLACE BRIDGE CONCRETE BARRIER RAILS AND	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95741 (916)852-5530	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO CA 94304 (650)222-7241	\$2,576,672 \$2,536,089 \$120,990	03/06/23 03/27/23 04/30/24	100% 92% OVER RUN
04-SM-1-26.3/47.3 04-2K8804		SAN MATEO COUNTY AT VARIOUS LOCATIONS TRAFFIC MONITORING STATION SYSTEM.	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132 (408)886-0335	SIHRA, CHETAN 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-6069	\$947,422 \$0 \$0	06/26/23 08/11/23 12/09/24	0% 0% SUSPENDED
04-SM-1-26.4/32.9 04-0K0704 CSTG-X081-(035)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL ACCESSIBLE PEDESTRIAN	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	INORI, DOUGLAS 1700 SO. AMPHLETTE BLVD., STE101 SAN MATEO, CA 94402 (650)333-4036	\$6,207,000 \$5,089,667 \$60,604	10/27/22 11/28/22 05/21/24	74% 81%
04-SM-1-32.2/32.2 04-0X0804		REMOVE AND REPLACE RSP, CONCRETE STAIRWAY, AC PATHWAY ON SURFER'S BEACH DIR'S ORDER EMERGENCY F.A. REPLACE RSP, PATHWAY, AND STAIR	YERBA BUENA ENGINEERING & CONSTRUCTION, INC. 1340 EGBERT AVENUE SAN FRANCISCO, CA 94124 (415)822-4400	SIHRA, CHETAN 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-6069	\$1,795,000 \$0 \$0	09/04/23 01/25/24 03/29/24	0% 0%
20.20.201 130							
04-SM-1-36.2/36.2 04-0Q6704		SAN MATEO COUNTY AT MONTARA AT 0.1 MILE SOUTH OF 9TH STREET EROSION CONTROL, HMA, COLD PLANE PVM, DD,	HOSELEY CORPORATION 96F PIER ADMIN BUILDING STE20 SAN FRANCISCO CA 94124 (415)404-8997	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)222-7516	\$939,999 \$440,445 \$3,280	07/26/23 08/30/23 06/30/25	10% 47%
04-SM-1-36.9/36.9 04-4Y0804		SM-1-PM 36.9 SM-1-PM 36.9 SM-1-PM 36.9 DIR'S EMERGENCY F.A. DRAINAGE AND RSP	YERBA BUENA ENGINEERING & CONSTRUCTION 1340 EGBERT AVE SAN FRANCISCO, CA 94124 (415)822-4400	WASHINGTON, MARCUS 585 LINDA MAR PACIFICA CA 94404 (650)222-7516	\$687,500 \$0 \$0	06/30/23 09/29/23 12/07/23	0% 0%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-38.6/39.8 04-3Y2504		SM 1 @ DEVILS SLIDE ROCKFALL- STABILIZE SLSM 1 @ DEVILS SLIDE ROCKFALL- STABILIZE SLSM 1 @ DEVILS SLIDE ROCKFALL- STABILIZE SLDIR' STABILIZE SLOPE, INSTALL NETTING, AND CULV	GECMS, INC 1485 BAYSHORE BLVD, STE 222 SAN FRANCISCO CA 94124 (925)263-1318	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA CA 94044 (650)222-7516	\$955,000 \$918,083 \$0	01/30/23 05/11/23 02/29/24	67% 96%
20.20.201 130							
04-SM-1-45.6/45.6 04-4Y0004		SM-1-PM 45.64 SM-1-PM 45.64 SM-1-PM 45.64 DIR'S ORDER EMERGENCY F.A. REPAIR FAILED SLOPE AND DITCH	GECMS, INC 1485 BAYSHORE BLVD #222 SAN FRANCISCO, 94124 (510)912-4206	WASHINGTON, MARCUS 585 LINDA MAR PACIFICA, CA 94044 (650)222-7516	\$1,227,500 \$274,907 \$0	06/23/23 06/23/23 02/29/24	33% 22%
20.20.201 130							
04-SM-35-1.7/1.7 04-0X0004		0.2 MILE SOUTH OF PAGE MILL ROAD DRAINAGE AND RSP DIR'S ORDER EMERGENCY F.A. DRAINAGE AND RSP	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY, CA 94063 (925)819-2960	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$1,903,000 \$1,241,505 \$0	08/07/23 09/25/23 05/30/24	100% 65% OVER RUN
20.20.201 130							
04-SM-35-8.7/8.7 04-3Y7604		SM-35 IN PORTOLA VALLEY SM-35 IN PORTOLA VALLEY SM-35 IN PORTOLA VALLEY DIR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY CA 94083	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO CA 94304 (650)222-7241	\$5,252,574 \$67,434 \$0	05/05/23 07/07/23 12/31/23	10% 1%
20.20.201 130							
04-SM-35-22.0/31.5 04-1W8604		SAN MATEO COUNTY FROM 0.5 MILE NORTH OF LARKSPUR DRIVE UNDERCROSSING IN SAN BRUNO TO CITY AND COUNTY OF SAN FRANCISCO COUNTYLINE I COLD PLANE ASPHALT CONCRETE PAVEMENT AND P	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$1,735,939 \$1,692,884 \$1,665	05/24/23 06/19/23 03/29/24	42% 95%
04-SM-35-26.2/27.9 04-0Q0404 SNHG-P035-(014)E --()		SAN MATEO COUNTY IN PACIFICA AT SHARP ST. PARKROAD AND AT HICKEY BOULEVARD. SIGNAL IMPROVEMENTS AND MODIFICATION.	FRANCIS ELECTRIC, LLC 975 CARDEN ST SAN LEANDRO CA 94577 (510)639-0639	KOOS, CHARLES 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)715-6644	\$2,597,000 \$0 \$0	09/12/23 10/12/23 05/31/24	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-35-/18.6 04-3Y4404		SAN MATEO AND SAN FRANCISCO COUNTIES- REDWOOD CONSTRUCTION AND SNOW DAMAGE TREE AND DEBRIS CLEARING EQUIPMENT, INC. DIR'S ORDER EMERGENCY F.A. REMOVE TREES AND DEBRIS	416 D ST REDWOOD CITY, CA 94063 (925)819-2960	BOOSHEHRI, FRED 2350 PAGE MILL RD PALO ALTO, 94304 (650)222-7241	\$1,230,000 \$1,207,806 \$0	02/27/23 04/20/23 12/31/23	100% 98% OVER RUN
20.20.201 130							
04-SM-82-12.3/15.8 04-3Y6604		REMOVE TREES AND REPAIR DAMAGED PAVEMENT AREMOVE TREES AND REPAIR DAMAGED PAVEMENT AREMOVE TREES AND REPAIR DAMAGED PAVEMENT ADIR' PERFORM DISPOSAL OF FALLEN TREES, DEBRIS,	ATLAS TREE SURGERY, INC 1544 LUDWIG AVE SANTA ROSA, CA 95407 (707)975-0376	BUSTAMENTE, GRACE 1700 SO.AMPHLETTE STE 101 SAN MATEO, CA 94402 (510)496-9286	\$3,150,000 \$443,573 \$0	03/28/23 05/26/23 03/30/24	19% 14%
20.20.201 130							
04-SM-84-5.2/5.2 04-2K6104 ACST-P084-(057)E --()		SAN MATEO COUNTY NEAR LA HONDA AT 1.2 MILES NORTH OF MADERA LANE INSTALL SOLDIER PILE, HMA AND DRAINAGE.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$2,733,139 \$2,601,036 \$106,541	02/07/23 03/20/23 03/29/24	70% 95%
04-SM-84-6.0/6 04-2K6404 ACST-P084-(058)E --()		SAN MATEO COUNTY NEAR LA HONDA 0.2 MILE WEST OF SAN GREGORIO CREEK BRIDGE CONSTRUCT SOLDIER PILE WALL.	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY, SUI VACAVILLE CA 95688 (408)768-5041	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$2,194,750 \$0 \$0	07/14/23 07/27/23 12/31/24	0% 0% SUSPENDED
04-SM-84-17.9/17.9 04-3Y5004		IN SAN MATEO COUNTY ON HIGHWAY 84- 17.9IN SAN MATEO COUNTY ON HIGHWAY 84- PM 17.9IN SAN MATEO COUNTY ON HIGHWAY 84- PM 17.9DIR' REPAIR SLOPE AND DRAINAGE SYSTEMS AND CONS	PM JOSEPH J. ALBANESE, INC 851 MARTIN AVENUE SANTA CLARA CA 95050 (408)757-5700	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO CA 94304 (650)222-7241	\$7,420,000 \$6,243,728 \$0	03/10/23 05/11/23 06/30/24	100% 84% OVER RUN
20.20.201 130							
04-SM-84-20.6/20.6 04-0X0204		IN THE TOWN OF WOODSIDE REPLACE DRAINAGE AND INSTALL RSP DIR'S ORDER EMERGENCY F.A. REPLACE DRAINAGE AND INSTALL RSP	MARINSHIP DEVELOPMENT INTEREST, LLC 2100 EMBARCADERO, STE 205 OAKLAND, CA 94606 (415)559-3394	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$813,500 \$635,450 \$0	08/14/23 10/09/23 03/30/24	70% 78%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-84-21.5/25.7 04-0K7804 ACNH-P084-(059)E --()		SAN MATEO COUNTY IN WOODSIDE AND REDWOOD CITY ON ROUTE 84 FROM ROUTE 280 TO ROUTE 101 REPLACE AC SURFACING, UPGRADE CURB RAMPS,	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)385-7107	\$16,906,537 \$0 \$0	12/05/23 01/10/24 05/16/25	0% 0%
04-SM-92-5.1/5.1 04-3Y0104		SM 92 JUST EAST OF PALECITOS CREEK- SINK HOLE SM 92 JUST EAST OF PALECITOS CREEK- SINKHODIR'S ORDER EMERGENCY REPAIR SINKHOLE AND DRAINAGE SYSTEM	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138 (510)376-8218	BUSTAMANTE, MARY GRACE 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)496-9286	\$9,402,000 \$6,287,281 \$0	01/12/23 05/03/23 06/30/24	100% 67% OVER RUN
20.20.201 130							
04-SM-92-7.0/7 04-3Y2104		WB 92 NR CRYSTAL SPRINGS RESERVOIR SLIPOUTWB 92 NR CRYSTAL SPRINGS RESERVOIR SLIPOUTWB 92 NR CRYSTAL SPRINGS RESERVOIR SLIPOUTDIR' REPAIR SLIDE AND ROADWAY	MARINSHIP DEVELOPMENT INTEREST, LLC 2100 EMBARCADERO, STE. 205 OAKLAND, CA 94606 (415)716-3965	INORI, DOUGLAS 1700 SO. AMPHLETT BLVD. SUITE 101 SAN MATEO, CA 94402 (650)333-4036	\$660,000 \$673,695 \$0	01/21/23 04/26/23 11/01/23 02/07/24	100% 100% OVER RUN
20.20.201 130							
04-SM-92-10.4/12 04-0Y3004		SAN MATEO COUNTY IN AND NEAR SAN MATEO FROM 0.2 MILE WEST OF ALAMEDA DE LAS PULGAS OVERCROSSING TO 92/101 SEPARATION COLD PLANE ASPHALT CONCRETE PAVEMENT AND O	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)385-7107	\$2,134,663 \$2,057,863 \$0	06/21/23 07/25/23 01/11/24 02/08/24	100% 100% COMPLETED
04-SM-92-14.4/18.8 04-3G4544		IN ALAMEDA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS REPAIR SPALLED CONCRETE COLUMNS AND	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	ATAKO, KINGSTON 21339 CABOT BLVD HAYWARD. CA 94544 (650)222-7529	\$37,755,923 \$36,752,071 \$60,000	12/31/19 01/14/20 05/06/24	95% 97%
HA21							
04-SM-92-14.4/18.8 04-3G4884		IN FOSTER CITY FROM SAN MATEO - HAYWARD BRIDGE TO ALAMEDA COUNTY LINE. PAINT BRIDGE TOWERS AND	CEKRA INC 6214 TOWLES RD WILMINGTON NC 28409 (910)338-3643	ATAKO, KINGSTON 21339 CABOT BLVD HAYWARD CA 94545 (650)222-7529	\$10,970,982 \$10,777,103 \$0	09/01/22 10/06/22 07/18/24	67% 99%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-.9/23.4 04-2J7404 ACNH-Q101-(412)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM UNIVERSITY AVE OVERCROSSING TO FRANCISCO, AND BRISBANE, ON US 101 REPLACE THE EXISTING BRIDGE RAILS	GRANITE ROCK COMPANY 5225 HELLYER AVE;STE 220 SAN JOSE CA 95138 (510)378-8218	ABELA, FERNANDO 1700 S AMPHLETTE BLVD. STE 101 SAN MATEO, CA 94402 (510)867-6052	\$10,365,148 \$4,331,359 \$399,425	02/08/23 03/03/23 08/14/24	50% 42%
04-SM-101-6.9/7.6 04-2J7304 ACNH-Q101-(415)E --()		SAN MATEO COUNTY IN REDWOOD CITY AND SAN CARLOS FROM 0.3 MILE SOUTH OF CORDILLERAS CREEK BRIDGE TO 0.1 MILE SOUTH OF PULGAS CREEK REPLACE BOX CULVERT BRIDGE.	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)208-6416	ABELA, FERNANDO 1700 SO. AMPHLETT BLVD, STE101 SAN MATEO, CA 94402 (510)867-6052	\$20,935,406 \$17,829,377 \$920,721	03/20/23 04/07/23 08/07/24	59% 83%
04-SM-101-16.5/23 04-3J0624 ACNH-Q101-(388)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM BROADWAY STREET OVERCROSSING TO 0.2 MILE NORTH OF OYSTER POINT BOULEVARD OVERCROSSIN CAPM AND CURB RAMPS UPGRADE	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; BLDG B #400 CONCORD CA 94520 (925)766-2440	INORI, DOUGLAS 1700 SOUTH AMPHLETT BLVD SAN MATEO CA 94402 (650)333-4036	\$19,237,620 \$17,129,895 \$614,153	08/24/22 09/12/22 04/08/24	86% 89%
04-SM-101-23.0/26.1 04-0Y2104		SAN MATEO COUNTY IN SOUTH SAN FRANCISCO AND BRISBANE FROM 0.2 MILE NORTH OF OYSTERPOINT BOULEVARD OVERCROSSING TO SAN FRANCISCO CO COLD PLANE ASPHALT CONCRETE PAVEMENT AND O	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, STE 220 SAN JOSE CA 95138 (408)574-1400	SIHRA, CHETAN 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-6069	\$3,537,632 \$3,382,284 \$3,875	06/21/23 07/24/23 02/21/24	92% 100%
04-SM-101-/6.5 04-1Q5814 ACNH-Q101-(422)E --()		SAN MATEO COUNTY FROM SAN MATEO COUNTY LINE IN EAST PALO ALTO TO WHIPPLE AVENUE IN REDWOOD CITY COLD PLANE AC PVMT, RHMA OVERLAY, AND CONC	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	MALONZO, ETHAN 1700 S AMPHLETT BLVD. SAN MATEO, CA 94402 (279)234-2197	\$37,271,945 \$0 \$0	01/10/24 01/12/24 04/09/25	0% 0%
04-SM-280-1.0/3.3 04-0Y1804		SAN MATEO COUNTY IN AND NEAR MENLO PARK AND WOODSIDE FROM STANFORD LINEAR ACCELERATOR UNDERCROSSING TO ROUTE 280/84 SEPARATION INDIVIDUAL SLAB REPLACEMENT (RSC).	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)767-9775	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$2,425,410 \$998,248 \$998,248	05/08/23 06/08/23 06/30/24	18% 41%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-8.8/8.8 04-3Y3404		SM-280 S OF 92-SINKHOLE AND FAILED CULVERTSM-280 S OF 92-SINKHOLE AND FAILED CULVERTSM-280 S OF 92 SINKHOLE AND FAILED CULVERTDIR' REPAIR CULVERT AND SINKHOLE	RANGER PIPELINES INC. P.O. BOX 24109 SAN FRANCISCO, CA 94124 (415)822-3700	BORJA, ROBERTO 1700 S. AMPHLETT BLVD STE 101 SAN MATEO, CA 94402 (510)385-7107	\$2,225,000 \$47,760 \$0	02/09/23 05/18/23 10/31/23 02/05/24	100% 100% OVER RUN
20.20.201 130							
04-SM-280-10.2/10.2 04-3Y0804		SM 280-CA ₂ ADA PUMP STATION REHAB- PREVENT DETENTION BASIN OVERFLOW INTO OTHER RESERVSM 280-CA ₂ ADA PUMP STATION REHAB- PREVENT DIR' REPAIR PUMPS	AQUA SIERRA CONTROLS, INC 1650 INDUSTRIAL DRIVE AUBURN, CA 95603 (530)305-3390	INORI, DOUGLAS 1700 S. AMPHLETT BLVD SAN MATEO, CA (650)333-4036	\$960,000 \$606,241 \$0	01/14/23 04/06/23 01/31/24	90% 63%
20.20.201 130							
04-SM-280-/21 04-4J8504 ACIM-2801-(999)E --()		SAN MATEO COUNTY AT VARIOUS LOCATIONS FROMALPINE ROAD UNDERCROSSING TO ROUTE 280/380SEPARATION INSTALL COLUMN CASINGS, CONC BARRIERS AND	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	ABELA, FERNANDO 1700 S AMPHLETTE BLVD SAN MATEO CA 94402 (510)867-6052	\$9,880,757 \$1,611,304 \$324,005	04/18/23 04/25/23 03/27/25	7% 16% SUSPENDED
04-SM-680-/16.5 04-3Y4104		IN CC, SOL AND SM COUNTIES - ROUTES 680, 8IN CC, SOL AND SM COUNTIES - ROUTES 680, 8IN CC, SOL AND SM COUNTIES - ROUTES 680, 8DIR' PERFORM NON-DESTRUCTIVE TESTING ON BUTT WE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	ATAKO, KINGSTON 21339 CABOT BLVD HAYWARD, CA 94545-1650 (650)222-7529	\$13,905,000 \$2,375,533 \$0	05/19/23 07/17/23 08/30/24	48% 17%
20.20.201 130							
04-SOL-12-21.2/22.6 04-0J6314		IN SOLANO COUNTY NEAR RIO VISTA FROM MCCLOSKEY ROAD TO 0.1 MILE WEST OF AZEVEDO ROAD ROADWAY RESURFACING AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$2,653,439 \$2,471,740 \$9,570	09/27/22 10/19/22 11/13/24	39% 93%
04-SOL-37-7.4/07.4 04-3Y4904		IN THE CITY OF VALLEJO, IN SOLANO COUNTY AT ROUTE 37, NAPA BRIDGE FENDER DIR'S ORDER EMERGENCY F.A. RECONSTRUCT DAMAGED BRIDGE FENDERS	THE DUTRA GROUP 2350 KERNER BLVD, SUITE 200 SAN RAFAEL, CA 94901	TRAN, QUANG 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (517)773-8499	\$6,745,000 \$2,363,940 \$0	05/19/23 07/20/23 05/22/24	100% 35% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-37-/7.4 04-0Y1904		SOLANO COUNTY IN AND NEAR VALLEJO FROM SONOMA COUNTY LINE TO NAPA RIVER BRIDGE COLD PLANE ASPHALT CONCRETE PAVEMENT AND O	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$6,076,887 \$17,235 \$0	06/27/23 07/25/23 11/02/23	2% 0%
04-SOL-80-1.8/4.4 04-0J7104		IN SOLANO COUNTY IN VALLEJO AT VARIOUS LOCATIONS RAISE THE O/C- VERTICAL CLEARANCE	BROSAMER & WALL, INC. 1777 OAKLAND BLVD , SUITE 300 WALNUT CREEK CA 94596 (925)395-5207	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$24,060,107 \$23,916,130 \$0	03/17/20 04/16/20 02/09/24 02/15/24	100% 100% COMPLETED
04-SOL-80-10.4/30.2 04-4G0804 ACIM-0802-(375)E --() HB4C		FROM 0.95 WEST OF RED TOP ROAD UNDERCROSSING TO 0.4 MILE EAST OF LEISURE TOWN ROAD OVERCROSSING CONVERT EXISTING HOV LANE TO EXPRES	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	TATUM, JUSTEN 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (510)406-4596	\$148,185,680 \$90,580,598 \$3,962,295	01/18/22 02/02/22 06/10/25	44% 61%
04-SOL-80-13.9/14.5 04-4G8734		SOLANO COUNTY IN AND NEAR FAIRFIELD AT DANWILSON CREEK BRIDGE AND AT SUISUN CREEK BRIDGE MAINTAIN EXISTING PLANTED AREAS.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MT. ROAD SONORA CA 95370 (209)743-4911	LUCKEL, KASAIA 3401 REGATTA BLVD RICHMOND CA, 94804 (510)774-6276	\$540,300 \$286,310 \$5,080	11/21/22 01/13/23 04/08/27	25% 53%
04-SOL-80-18.0/20.9 04-0Y2904		SOLANO COUNTY IN FAIRFIELD AT TRAVIS BOULEVARD AND AT MANUEL CAMPOS PKWY INDIVIDUAL SLAB REPLACEMENT (RSC).	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	TATUM, JUSTEN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$1,211,848 \$0 \$0	06/23/23 07/07/23 09/30/24	0% 0%
04-SOL-80-34.4/34.5 04-0J6014		SOLANO COUNTY IN AND NEAR DIXON AND VACAVILLE ON ROUTE 80 AT MC CUNE CREEK BRIDGE AND ON ROUTE 505 AT HORSE CREEK BRIDGE MAINTAIN EXISTING PLANTED AREAS.	EMPIRE LANDSCAPING INC. 26945 COUNTY ROAD 97D DAVIS CA 95616 (530)400-3944	LUCKEL, KASAIA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6276	\$190,665 \$55,433 \$3,210	01/13/23 03/20/23 06/10/27	21% 29%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-/0 04-2Y1304		IN VALLEJO AT THE CARQUINEZ BRIDGE TOLL PLAZA RE-PAINT STRUCTURAL STEEL, REPAIR BRIDGE D	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVENUE SACRAMENTO, CA 95838 (916)283-9950	TATUM, JUSTEN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$570,000 \$314,807 \$0	12/28/22 07/18/23 03/31/24	100% 55% OVER RUN
20.20.201 130							
04-SOL-505-5.7/5.7 04-0Q7104 ACST-ER -(31T)0 --()		SOLANO COUNTY NEAR VACAVILLE AT 0.1 MILE NORTH OF ALLENDALE ROAD UNDERCROSSING ROCK SLOPE PROTECTION, RDWY EXCAVATION, GU	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$470,701 \$435,925 \$0	03/03/23 03/24/23 01/29/24 02/14/24	100% 100% COMPLETED
04-SOL-680-8.4/8.4 04-3Y6504		IN CITY OF FAIRFIELD ALONG EB 680 NEAR LOPIN CITY OF FAIRFIELD ALONG EB 680 NEAR LOPIN CITY OF FAIRFIELD ALONG EB 680 NEAR LOPDIR' INSTALL SHEET PILE RETAINING WALL, RSP AND	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	TATUM, JUSTEN 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$3,223,832 \$2,412,695 \$0	03/27/23 07/03/23 03/01/24 02/01/24	47% 75% COMPLETED
20.20.201 130							
04-SON-1-15.0/15.7 04-0A0204		IN SONOMA COUNTY NEAR BODEGA BAY, FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF SCOTTY CREEK CULVERT REALIGN ROADWAY	O.C. JONES & SONS BRIDGEWAY CIVIL CONSTRUCTORS A JOINT VENTURE 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VALEH, SYD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (510)385-6972	\$28,638,247 \$27,828,766 \$84,905	05/04/21 06/04/21 07/10/24	83% 95%
HA23							
04-SON-1-24.6/24.6 04-3Y0204		IN SONOMA COUNTY ON HIGHWAY 1 - PM 24.65 IN SONOMA COUNTY ON HIGHWAY 1 - PM 24.65 IN SONOMA COUNTY ON HIGHWAY 1 - PM 24.65 DIR'S O REPAIR SLIPOUT AND FAILED CULVERT	ARGONAUT CONSTRUCTORS PO BOX 639 SANTA ROSA CA 95402 (707)542-4862	PAULO, HARLEY 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (510)406-9754	\$8,400,000 \$7,235,061 \$0	01/15/23 04/28/23 02/29/24	95% 86%
20.20.201 130							
04-SON-1-26.7/27.1 04-0J3004 ACST-P001-(679)E --()		IN SONOMA COUNTY NEAR JENNER, FROM 0.3 TO 0.7 MILES NORTH OF MYERS GRADE ROAD PERMANENT RESTORATION OF ROADWAY	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	LA SERNA, FABIO 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)496-9271	\$13,902,367 \$12,465,736 \$372,782	07/08/22 08/05/22 06/11/25	42% 88%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-30.8/40.6 04-1K7304		SONOMA COUNTY AT VARIOUS LOCATIONS FROM MILL GULCH TO 0.5 MILE SOUTH OF MILLER CREEK REMOVE AND REPLACE CULVERTS, AND ESTABLISH	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$2,554,842 \$0 \$0	10/18/23 11/08/23 11/01/24	0% 0% SUSPENDED
04-SON-1-34.5/34.5 04-2Y9904		HIGHWAY 1 AT POSTMILE 34.5 BETWEEN FORT ROHIGHWAY 1 AT POSTMILE 34.5 BETWEEN FORT ROHIGH 34.5 BETWEEN FORT ROHIGH INSTALL MICRO PILES IN A GRID IN THE SOUTH	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET, UKIAH, CA 95482 (707)467-4129	PAULO, HARLEY 4030 OCCIDENTAL RD UNIT A SANTA ROSA, CA 95401-5801 (510)406-9754	\$5,735,000 \$3,898,430 \$0	01/10/23 05/03/23 01/31/23	78% 68%
20.20.201 130							
04-SON-1-41.2/54.6 04-1K7504		SONOMA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF MILLER CREEK TO 0.1 MILE NORTH OF VANTAGE ROAD VARIOUS LOCATIONS. REMOVE CULVERT, RCP, CORRUGATED STEEL PIPE	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$2,845,871 \$0 \$0	10/25/23 11/09/23 11/01/24	0% 0% SUSPENDED
04-SON-1-/38.3 04-3Y5304		SON 1 SLIPOUT SON 1 SLIPOUT SON 1 SLIPOUT REPAIR FAILED SLOPE WITH RETAINING WALL REPAIR FAILED SLOPE WITH RETAINING WALL	GORDON N. BALL, INC. 333 CAMILLE AVE, ALAMO, ALAMO, CA 94507 (925)838-5675	PAULO, HARLEY 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (510)406-9754	\$2,850,000 \$1,375,606 \$0	04/14/23 06/13/23 01/31/24	100% 48% OVER RUN
20.20.201 130							
04-SON-12-11.0/T17.4 04-0K5204 ACNH-P012-(130)E --()		SONOMA COUNTY FROM LLANO ROAD TO FARMERS LANE OVERLAY WITH RHMA, REPLACE GUARDRAILS, APP	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT A SANTA ROSA, CA 95401 (707)249-9557	\$21,362,497 \$13,403,012 \$1,508,234	03/21/23 04/11/23 08/05/24	55% 63%
04-SON-12-15.3/15.3 04-2Y8804		REPLACE DRAINAGE SYSTEM AND APPROACH SLABS AT DUTTON AVE UC REMOVE EXISTING DRAINAGE SYSTEM, INSTALL N	GHILOTTI BROS., INC. 525 JACOBY ST, SAN RAFAEL, CA 94901 (415)454-7011	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL, BLDG A, SANTA ROSA, CA 95401 (707)249-7557	\$1,162,000 \$1,156,755 \$0	01/11/23 02/17/23 02/15/24	100% 99% OVER RUN
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-12-25.8/30.8 04-4H0504 ACNH-P012-(128)E --()		IN AND NEAR SONOMA, AT SONOMA CREEK BRIDGE NO. 20-0027, STUART CREEK BRIDGE NO. 20-0025 AND HOOKER CREEK BRIDGE NO. 20-0030. SCOUR SCOUR MITIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 2301 KERNER BLVD #E SAN RAFAEL CA 94901 (415)256-1525	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT-A SANTA ROSA CA 95401 (707)249-7557	\$10,260,670 \$9,964,112 \$620,872	07/29/22 08/17/22 07/09/24	39% 94%
04-SON-101-3.0/3 04-3Y9104		NB ROUTE ABOVE PETALUMA BLVD SOUTH NB ROUTE ABOVE PETALUMA BLVD SOUTH NB ROUTE ABOVE PETALUMA BLVD SOUTH NB ROUTE ABOVE PETALUMA B REPAIR SLIPOINT ON EMBANKMENT & IMPROVE DRA	NB REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425 (707)217-1097	PROKOP, CHRISTOPHER 384 BEL MARIN KEYS BLVD STE200 NOVATO, CA 94384 (510)681-7264	\$1,985,000 \$393,108 \$0	10/02/23 12/07/23 03/01/24	35% 20%
20.20.201 130							
04-SON-101-18.5/18.5 04-4A1304 NH- () --()		SONOMA COUNTY IN SANTA ROSA AT HEARN AVENUE OVERCROSSING HMA, WIDEN & REPLACE HEARN AVE OC.	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	VALEH, SYD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 94501 (510)385-6972	\$25,288,889 \$137,879 \$137,879	11/17/23 12/13/23 12/10/25	0% 1%
HE11							
04-SON-101-32.8/54.2 04-0J6424		IN AND NEAR WINDSOR, HEALDSBURG, AND CLOVERDALE, FROM OLD REDWOOD HIGHWAY TO 2.0 MILES SOUTH OF MENDOCINO COUNTY LINE. ROADWAY REHABILITATION.	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (510)385-6972	\$56,911,461 \$56,036,658 \$0	12/24/19 01/14/20 08/30/24	53% 96%
04-SON-101-/0 04-3J0804		SONOMA COUNTY NEAR PETALUMA AT SAN ANTONIO CREEK BRIDGE CONSTRUCT STEEL SHEET PILE WALL AND CONCRE	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	PROKOP, CHRISTOPHER 384 BEL MARIN KEYS BLVD STE200 NOVATO, CA 94949 (510)681-7264	\$1,395,333 \$1,261,657 \$4,000	02/15/23 03/15/23 12/03/24	41% 89%
04-SON-116-12.1/12.1 04-3Y2004		IN SONOMA COUNTY ON HIGHWAY 116 - PM 12.1 IN SONOMA COUNTY ON HIGHWAY 116 - PM 12.1 IN SONOMA COUNTY ON HIGHWAY 116 - PM 12.1 DIR' REPLACE SOLDIER PILE WALL AND PERFORM UTIL	GOODFELLOW BROS. CALIFORNIA, LLC 135 N WENATCHEE AVE WENATCHEE WA 98801 (925)580-2085	PAULO, HARLEY 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (510)406-9754	\$3,500,000 \$2,737,795 \$0	01/20/23 01/20/23 02/29/24	96% 78%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-36.4/39.3 04-2W0404 HSST-S116-(001)E --()		SONOMA COUNTY IN AND NEAR PETALUMA FROM FRATE ROAD TO STAGE GULCH CREEK BRIDGE REPLACE ASPHALT CONCRETE SURFACING AND STR	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$748,460 \$658,674 \$68,569	06/29/23 07/24/23 03/07/24	88% 88%
04-SON-116-46.5/46.8 04-3G9004 CSTG-X097-(044)E --()		SONOMA COUNTY NEAR SCHELLVILLE ON ROUTE 116 FROM 0.3 MILE NORTH OF BONNEAU ROAD TOROUTE 121 AND ON ROUTE 121 FROM 0.2 MILE SOUTH O RDWY EXC, HMA, DRAINAGE, ROCK BLANKET, MIN	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	LA SERNA, FABIO 384 BEL MARIN KEYS STE 200 NOVATO CA 94949 (510)496-9271	\$10,712,557 \$39,527 \$39,527	07/31/23 08/23/23 02/11/26	0% 0% SUSPENDED
04-SON-116-/14.4 04-3Y3204 20.20.201 130		SON116 @ TUNSTALL - CULVERT FAILURES AT MUSON116 @ TUNSTALL - CULVERT FAILURES AT MUDIR' REMOVE AND REPLACE CULVERT	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425 (707)894-5143	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL, BLDG A SANTA ROSA, CA 95401 (707)249-7557	\$1,255,000 \$736,505 \$0	02/03/23 06/12/23 02/28/24	100% 59% OVER RUN
04-SON-121-7.4/10.8 04-3Y0404 20.20.201 130		POTHOLE REPAIR, VARIOUS LOCATIONS POTHOLE REPAIR, VARIOUS LOCATIONS POTHOLE REPAIR, VARIOUS LOCATIONS DIR'S ORDER EMERGENCY F.A. PEROFRM EMERGENCY POTHOLE REPAIR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (707)249-7557	\$3,412,500 \$2,750,589 \$0	01/12/23 05/16/23 11/01/24	88% 81%
04-SON-128-16.0/16.6 04-3Y1604 20.20.201 130		SON-128 PM 15.98/ PM 16.55 DIR'S ORDER EMERGENCY F.A. SLIDE SLOPE REPAIR	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)453-3732	PAULO, HARLEY 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (510)406-9754	\$5,423,000 \$5,349,306 \$0	01/18/23 04/12/23 02/29/24	100% 99% OVER RUN
04-SON-128-/5 04-3Y4204 20.20.201 130		SON 128-0/ 4.7 DIR'S ORDER EMERGENCY F.A. TREE REMOVAL DUE TO STORM, TRAFFIC CONTROL	ATLAS TREE SURGERY, INC 1544 LUDWIG AVE SANTA ROSA CA 95407 (707)975-0376	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (707)249-7557	\$615,000 \$538,687 \$0	02/24/23 05/11/23 02/02/24 02/02/24	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-0-/0 04-2K1704 ACNH-X001-(669)E --()		ALAMEDA COUNTY AT VARIOUS LOCATIONS AND DANNON SLOUGH SOUTHBOUND ONRAMP CONSTRUCT PVMT, JT SEAL, BARRIER, CL RAILI	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	TSAN, KENNY 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)847-9565	\$8,258,698 \$5,197,051 \$401,523	01/03/23 01/18/23 05/01/24	62% 63%
04-VAR-4-3.7/14.5 04-3Q5304		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, GRIND BRIDGE D	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE, SUITE 100 CONCORD CA 94520 (510)774-4383	\$3,176,176 \$0 \$0	06/27/23 07/24/23 09/05/24	0% 0% SUSPENDED
04-VAR-4-18.6/18.6 04-3Y1804		MARIN, SONOMA, NAPA, SOLANO, SACRAMENTO, CMARIN, SONOMA, NAPA, SOLANO, SACRAMENTO, CMARIN, SONOMA, NAPA, SOLANO, SACRAMENTO, CDIR' REPAIR STORM DAMAGED KNOCKED DOWN ELECTRIC	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	HALALI, BEHZAD 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-6107	\$1,118,000 \$20,110 \$0	01/31/23 06/22/23 04/30/24	100% 2% OVER RUN
20.20.201 130							
04-VAR-29-10.7/0 04-3Q5604		NAPA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND TREAT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	BRAR, PARAMDEEP 324 CAMPUS LANE FAIRFIELD CA 94534 (925)260-6460	\$1,097,000 \$1,002,829 \$223,690	05/25/23 07/24/23 03/15/24	70% 88%
04-VAR-61-19.0/21 04-4K4004 HSNH-X001-(670)E --()		ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL RADAR SPEED FEEDBACK SIGN SYSTEMS	MIKE BROWN ELECTRIC CO. 561-A MERCANTILE DRIVE COTATI CA 94931 (707)792-8100	CHAMPANERIA, VINAY 3875 BREAKWATER AVENUE HAYWARD CA 94545 (510)385-7081	\$1,484,676 \$1,423,417 \$0	12/23/22 01/11/23 11/10/23 01/24/24	100% 100% COMPLETED
04-VAR-80-5.8/5.8 04-3Q5004		ALAMEDA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, HMA (TYPE A),	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	SINGH, JASMANINDER 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6079	\$4,148,147 \$688,594 \$0	06/21/23 07/24/23 02/27/24	54% 17%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-101-1.1/4.1 04-3Q5704		THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS STRENGTHEN GIRDER, CLEAN AND PAINT STRUCTU	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA BLVD 94044 (650)222-7516	\$4,392,541 \$1,401,790 \$634,340	06/20/23 08/30/23 06/30/24	30% 32%
04-VAR-101-21.3/26.5 04-3Q6104		SANTA CLARA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, AND STRUCTURAL	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE SAN JOSE CA 95122 (510)715-9940	\$3,569,569 \$2,512,123 \$219,049	06/15/23 07/05/23 07/15/24	18% 68%
04-VAR-101-29.8/52.1 04-2W6804		SANTA CLARA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY AND STRUCTURAL	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	NGUYEN, HUNG 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7130	\$5,193,018 \$868,150 \$148,750	05/25/23 06/19/23 08/30/24	41% 17%
04-VAR-580-/0 04-0K1204 HSNH-000C-(543)E --()		ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS INSTALL RECTANGULAR RAPID FLASHING BEACON	PERRY ELECTRIC INCORPORATED 130 MURWOOD COURT WALNUT CREEK CA 94596 (925)766-2778	MUKHERJEE, RABINDRA 2525 STANWELL DR CONCORD, CA 94520 (510)774-4383	\$7,784,426 \$2,154,808 \$228,742	02/17/23 03/15/23 06/12/25	36% 28%
04-VAR-680-.1/20.7 04-4Q2504		ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, AND REPL	BAY LINE CUTTING & CORING 501 CESAR CHAVEZ, SUITE 101B SAN FRANCISCO CA 94124 (510)715-4838	MCMASTERS, RICHARD 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-4471	\$3,997,000 \$750,080 \$0	06/16/23 07/24/23 05/20/24	43% 19% SUSPENDED
04-VAR-999-/0 04-3Q5504		MARIN COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND CONST	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)771-6782	HABTESELAASSIE, DAWIT 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-6980	\$3,242,668 \$2,417,858 \$62,328	06/13/23 07/24/23 05/31/24	86% 74%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-999-/0 04-3Q5804		SOLANO COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND CONST	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY, SUI T VACAVILLE CA 95688 (707)455-7033	TRAN, QUANG 324 CAMPUS LANE SUITE FAIRFIELD CA 94534 (510)773-8499	\$2,037,997 \$2,101,362 \$38,321	06/29/23 07/24/23 12/05/23 02/28/24	80% 99%
04-VAR-999-/0 04-3Q5104		ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND HMA (TRUEDELLE CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	SINGH, JASMANINDER 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6091	\$3,725,375 \$3,429,210 \$45,043	06/01/23 06/26/23 04/04/24	73% 91%
04-VAR--/0 04-0K1304 HSST-000C-(551)E --()		MARIN, NAPA, AND SONOMA COUNTIES AT VARIOUS LOCATIONS INSTALL CURB RAMPS, PEDESTRIAN HYBRID BEAC	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST SAN LEANDRO CA 94577 (510)639-0639	PROKOP, CHRISTOPHER 384 BEL MARIN KEYS BLVD.STE200 NOVATO, CA 94949 (510)681-7264	\$2,294,000 \$457,600 \$194,550	10/10/23 11/30/23 04/12/24	36% 20%

Totals: Authorized Final Amt: \$2,227,948,416 Completed to Date: \$1,307,767,199 Work This Month: \$32,546,127

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-.1/2.7 05-1P8804		3 CULVERTS ON HWY 1 @ SLO PM 71.49,MON PM 0.11 AND 2.72. REPLACE CULVERTS,RESTORE THSITES, PROVIDE TRAFFIC CONTROL DIRS EFA 05A251 REPLACE CULVERTS & RESTORE THE SITE	S. CHAVES CONSTRUCTION,INC 11545 LOS OSOS VALLEY RD C-3 SAN LUIS OBISPO, CA 93405	TALLONE, MATTHEW 3230 RIVERSIDE AVE 130 PASO ROBLES, CA 93446 (805)550-0734	\$373,000 \$368,127 \$0	09/15/22 10/20/22 10/30/23 02/02/24	100% 100% COMPLETED
20.20.201 130							
05-MON-1-20.9/42.2 05-1Q7704		MON CNTY RTE 0001, CLEAR MUD/DEBRIS. CLEANCULVERTS/REPAIR EROSION. REMOVE SLIDE MATERIAL. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA CLEAR MUD, CLEAN AND REPAIR CULVERTS	PAPICH CONSTRUCTION COMPANY INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	TALLONE, MATTHEW 3230 RIVERSIDE AVE PASO ROBLES, CA 93446 (805)215-3553	\$45,371,250 \$30,383,687 \$0	01/12/23 04/13/23 08/21/24	82% 67%
20.20.201 130							
05-MON-1-21.0/76 05-1Q0504		CLEAN SLOPE CATCHMENT. REPAIR ROCKFALL NETTING. REPAIR SINKHOLE. LINE CULVERTS. PROVIDE TEMP TRAFFIC CONTROL DIRS EFA 05A2545 CLEAN SLOPE CATCHMENT, REPAIR ROCKFALL NET	S. CHAVES CONSTRUCTION INC 11545 LOS OSOS VALLEY RD C-3 SAN LUIS OBISPO, CA 93405	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$785,000 \$484,579 \$0	11/16/22 12/28/22 02/29/24	82% 62%
20.20.201 130							
05-MON-1-44.7/69.8 05-1Q8004		IN MON CNTY ON RTE 001 PM 42.2/72.0 CLEAR MUD AND DEBRIS. CLEAN CULVERTS AND REPAIR EROSION. PROVIDE TEMP TRAFFIC CONTRDIRS EFA 05 CLEAR MUD AND DEBRIS. CLEAN CULVERTS	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138 (480)574-1400	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$25,262,750 \$4,973,094 \$0	01/12/23 05/02/23 02/28/24	65% 20%
20.20.201 130							
05-MON-1-71.8/20.9 05-1Q7604		CLEAR MUD AND DEBRIS, CLEAN CULVERTS, CLEAR DEBRIS CATCHMENTS AND REPAIR EROSION. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA CLEAR MUD & DEBRIS, CLEAN CULVERTS	S. CHAVES CONSTRUCTION 11545 LOS OSOS VALLEY RD #C-3 SAN LUIS OBISPO, CA 93405 (805)543-9340	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$21,649,250 \$17,394,163 \$0	01/12/23 05/02/23 02/29/24	100% 80% OVER RUN
20.20.201 130							
05-MON-1-78.9/78.9 05-1R1304		MON CNTY RTE 1 & 68 @ VAR LOCATIONS RESTORE SLOPE REMOVE SLIDE DEBRIS, REPAIR DRAINAGE/EMBANKMENT. TRAFFIC CONTROL DIRS EVA 05A264 RESTORE SLOPE REMOVE SLIDE DEBRIS	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$685,000 \$200,126 \$0	04/17/23 06/15/23 02/28/24	60% 29%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-100.0/1 05-1Q9604		PAJARO RIVER BRIDGE/SURROUNDING AREAS THATNEED TO REMOVE FLOOD DEBRIS. FLOOD WATER PUMPING. TEMP TRAFFIC CONTROL DIRS EFA 05A2621 REMOVE FLOOD DEBRIS	A.TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO, CA 95864	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$1,835,000 \$1,048,787 \$0	03/12/23 05/24/23 10/30/23	20% 57%
20.20.201 130							
05-MON-1-478.0/47.8 05-1R1804		ST FRANCIS LOG JAM MON CNTY 2.2 MILES NOTHOF PFEIFFER CANYON BRIDGE.CREATE ACCESS, REMOVE DEBRIS FROM RIVER.RESTORE SITE. DIRS EFA REMOVE LOGS/DEBRIS FROM RIVER, TRAFFIC CON	BLAZE ENGINEERING, INC 46821 HWY 1 BIG SUR, CA 93920	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$785,000 \$0 \$0	10/13/23 10/13/23 01/04/24	0% 0%
20.20.201 130							
05-MON-25-1.5/1.5 05-1Q8104		MON CNTY ON RTE 25/101/198 AT VARIOUS LOCATIONS REPLACE A DOUBLE BARREL 42" 634 PRINTZ RD CULVERT SYSTEM. DIRS EFA REPLACE DOUBLE BARREL CULVERT SYSTEM	BROUGH CONSTRUCTION ARROYO GRANDE, CA 93420	RIANDA, ADAM 3230 RIVERSIDE DR STE 130 PASO ROBLES, CA 93446 (805)471-2100	\$2,773,500 \$1,555,823 \$0	01/13/23 04/20/23 10/20/24	76% 56%
20.20.201 130							
05-MON-68-.5/.8 05-1H2204		IN MONTEREY COUNTY IN PACIFIC GROVE FROM 17 MILE DRIVE TO CONGRESS AVENUE PROVIDE ACCESSIBLE PATHWAY	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	TYLER LAVERING 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (831)262-6572	\$679,321 \$685,133 \$0	06/01/22 06/29/22 04/05/24 02/13/24	100% 100% SUSPENDED
05-MON-68-2.8/3.1 05-1J4604 HSNH-P068-(779)E --()		IN MONTEREY COUNTY FROM 0.5 MILE EAST OF SFB MORSE DRIVE TO SCENIC DRIVE OVERCROSSING AND AT 0.3 MILE EAST OF SKYLINE FOREST DRIVE COLD PLANE, PLACE HMA&RHMA,	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	LAVERING, TYLER 1529 HWY 68 MONTEREY, CA (805)540-9841	\$2,349,242 \$1,299,143 \$0	10/05/22 11/18/22 01/08/24	85% 54%
HB1							
05-MON-101-40.7/41.1 05-1Q1004		MONTEREY COUNTY IN KING CITY AT CANAL STREET UNDERCROSSING AND AT BROADWAY STREET UNDERCROSSING PLANTING, IRRIGATION, CONCRETE SLOPE PAVIN	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA CA 94547	RIANDA, ADAM 3230 RIVERSIDE STE 130 PASO ROBLES, CA 93446 (805)471-2100	\$928,454 \$900,157 \$2,812	01/18/23 02/15/23 11/19/24	42% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-41.1/42.2 05-0T9914 HSNH-Q101-(407)E --()		MONTEREY COUNTY IN AND NEAR KING CITY WABO LANDSCAPE & FROM 0.1 MILE SOUTH OF BROADWAY STREET CONSTRUCTION, INC. TO 0.2 MILE NORTH OF JOLON ROAD LANDSCAPE MITIGATION PLANTING, IRRIGATION,	726 ALFRED NOBEL DRIVE HERCULES CA 94547	RIANDA ADAM (562)370-5097	\$859,669 \$685,595 \$0	04/18/23 06/08/23 01/16/26	11% 80%
HB1							
05-MON-101-81.0/81.5 05-1M7604 CDSL-6205-(031)0 --()		MONTEREY COUNTY SOUTH OF SALINAS ALONG ROUTE 101 NORTH FROM SPENCE ROAD TO ECKHARDT ROAD INTERSECTION CONSTRUCT ACCELERATION LANE WITH NEW HMA (GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$1,918,824 \$1,697,539 \$0	06/28/23 07/24/23 12/31/23	98% 92%
HB4N							
05-MON-101-86.1/87.3 05-1P5344		MONTEREY COUNTY IN SALINAS AT VARIOUS LOCATIONS FROM SANBORN ROAD UNDERCROSSING TO EAST MARKET STREET UNDERCROSSING PLANTING, IRRIGATION, SLOPE PAVING AND TRA	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$1,714,170 \$1,654,205 \$24,390	02/28/23 03/22/23 10/25/24	36% 97%
05-MON-101-87.4/87.8 05-1H0504 HSNH-Q101-(405)E --()		IN AND NEAR SALINAS FROM 0.1 MILE NORTH OF E. MARKET STREET TO 0.1 MILE SOUTH OF SHERWOOD DRIVE OC ROADWAY AND RETAINING WALL	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET; WATSONVILLE CA 95076 (831)763-6100	BRAR, BALJINDER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)610-8215	\$5,178,599 \$5,041,137 \$17,488	08/16/22 09/02/22 12/17/24	50% 97%
HB1							
05-MON-101-91.3/98.8 05-1H6904 ACNH-Q101-(411)E --()		MONTEREY COUNTY AT AND NEAR PRUNEDALE AND SALINAS FROM 0.3 MILE NORTH OF BORONDA ROAD OVERCROSSING TO 0.4 MILE NORTH OF CRAZY HORS PLACE RHMA, INSTALL CONCRETE BARRIER AND D	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD. DUBLIN CA 94568	NASH MUNES 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$33,568,612 \$8,429,815 \$1,080,815	12/27/22 02/09/23 11/14/24	26% 25%
05-MON-101-95.2/0 05-1P6404		IN MONTEREY/SAN BENITO COUNTIES @ VARIOUS LOCATIONS. REPLACE CULVERTS, REMOVE EUCALYPTUS TREES, RESTORE EMBANKMENT DIRS EFA 05A2483 REPLACE CULVERTS, REMOVE TREES, REPAIR EMB	TOP TIER GRADING, LLC 8305 PRUNEDALE NORTH RD 155 SALINAS, CA 93907	MUNES, NASH 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8966	\$373,000 \$320,593 \$0	05/09/22 06/28/22 06/30/24	98% 86%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-1-16.0/16 05-1Q9104		REPAIR WASHOUTDAMAGE,RESTORE EMBANKMENT & CRASH CUSHION. REPAIR CONCRETE BARRIER & PAVING. TEMP TRAFFIC CONTROL. DIRS EFA 05A2599	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077	MURDOCK, KEVIN 270 E HWY 246 STE 202 BUELLTON, CA 93427 (805)441-8439	\$5,085,000 \$2,827,961 \$0	02/27/23 04/11/23 07/15/24	100% 56% OVER RUN
20.20.201 130		REPAIR WASHOUT DAMAGE & RESTORE EMBANKMENT					
05-SB-1-/0 05-1P0204		SB CNTY, HWYS 1,101,217,225,246 @ VAR LANDSCAPE SUPPORT SERVICES INCHANNA, AKRAM LOCSGRADING & INSTALL HARDENED FENCES 12610 SATICOY ST SOUTH & GATES.SLOPE PAVING AND TRAFFIC CONTROL DIRS EFA 05A2	N HOLLYWOOD CA 91605	35 S LA PATERA LANE STE E GOLETA, CA 93117 (805)458-5547	\$7,385,000 \$7,060,914 \$0	03/07/22 04/22/22 07/15/24	100% 96% OVER RUN
20.20.201 130		GRADING & INSTALL HARDENED FENCE & GATES					
05-SB-1-/0 05-1R1204		SB CNTY ON HW 1,135,246 @ VAR POST MILES. REPLACE DRAINAGE SYSTEM CAUSING SINKHOLE. RESTORE DITCH, EMBANKMENT, REPLACE RSP DIRS EF REPLACE FAILING DRAINAGE SYSTEM	BROUGH CONSTRUCTION INC 634 PRINTZ RD ARROYO GRANDE, CA 93420 (805)489-7779	MURDOCK, KEVIN 270 E HWY 246 STE 203 BUELLTON, CA 93427 (805)441-8439	\$2,185,000 \$1,661,666 \$0	04/03/23 05/11/23 07/15/24	100% 76% OVER RUN
20.20.201 130							
05-SB-101-1.4/4.8 05-0N71Y4		SANTA BARBARA COUNTY IN CARPENTERIA FROM 0.2 MILE SOUTH OF BAILARD AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SOUTH PADARO LANE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA, CA 93111 (805)331-2649	JONES, DAVID 3561 FOOTHILL ROAD CARPINTERIA, CA 93013 (805)748-3132	\$3,122,863 \$2,733,849 \$11,881	05/23/22 05/23/22 04/03/26	100% 87% OVER RUN
05-SB-101-4.0/4.8 05-1G4104		IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA FROM 0.2 MILE NORTH OF SANTA MONICA CREEK BRIDGE TO 0.5 MILE SOUTH OF SOUTH PARARO CONSTRUCT BIKE PATH FROM SANDPOINTE DR TO	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LN SANTA BARBARA CA 93111	CAI, LUOBAO 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (619)347-3088	\$12,088,377 \$11,998,616 \$15,589	09/02/22 09/02/22 02/20/24	100% 98% OVER RUN
05-SB-101-4.4/7.7 05-0N72U4 ACNH-Q101-(395)E --()		IN SANTA BARBARA COUNTY, IN AND NEAR CARPINTERIA AND AT SUMMERLAND FROM 0.9 MILE SOUTH OF SOUTH PADARO LANE UNDERCROSSING TO 0.6 CONSTRUCT HOV LANES AND	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TAYLOR MERLO P.O. BOX 996 CARPINTERIA CA (805)722-8935	\$154,868,520 \$129,682,838 \$1,455,555	06/05/21 06/05/21 12/30/24	75% 84%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-7.3/9.6 05-0N73Y4		SANTA BARBARA COUNTY, IN AND NEAR SUMMERLAND FROM 0.2 MILES NORTH OF PADARO LANE OVERCROSSING TO SAN YSIDRO CREEK BRIDGE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	DAVID JONES 35 S. LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)748-3132	\$3,236,540 \$95,929 \$61,946	04/21/23 08/02/23 01/12/28	20% 3%
05-SB-101-7.3/9.6 05-0N73U4		IN SANTA BARBARA COUNTY, IN AND NEAR SUMMERLAND FROM 0.2 MILES NORTH OF PADARO LANE OVERCROSSING TO SAN YSIDRO CREEK BRIDGE. CONSTRUCT HOV LANES AND	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478 (831)768-4002	TRISTAN GEBHART P.O. BOX 996 CARPINTERIA, CA 93013 (805)440-3057	\$104,590,894 \$102,066,943 \$141,225	10/22/20 10/22/20 03/01/24	99% 97%
05-SB-101-9.7/10.6 05-0N74U4 ACNH-Q101-(420)E --()		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.3 MILE SOUTH OF SAN YSIDRO ROAD OVERCROSSING TO 0.1 MILE NORTH OF OLIVE MILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY 3005 JAMES RD BAKERSFIELD CA 93308	KLINE, JASON (805)698-2393	\$49,452,766 \$8,877,917 \$1,348,342	06/16/23 06/16/23 02/10/26	36% 18%
HE11							
05-SB-101-10.0/10.5 05-1K03U4		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.1 MILE SOUTH OF SAN YSIDRO ROAD OVERCROSSING TO 0.1 MILE NORTH OF OLIVE MILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA CA 93111	JASON KLINE/TAYLOR MERLO 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)722-8935	\$15,003,116 \$13,937,742 \$285,760	11/29/22 11/29/22 03/06/24	95% 92%
05-SB-101-12.3/13.2 05-1K3804		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM SYCAMORE CREEK BRIDGE TO 0.2 MILE SOUTH OF GARDEN STREET UNDERCROSSING REHABILITATE LANDSCAPE PLANTING AND	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	JONES, DAVID PO BOX 996 CARPINTERIA, CA 93013 (805)748-5218	\$922,963 \$837,275 \$7,436	04/05/22 04/26/22 09/16/25	51% 91%
HA25							
05-SB-101-14.2/16.2 05-1A6404		SANTA BARBARA COUNTY IN SANTA BARBARA FROMCASTILLO STREET UNDERCROSSING TO JUNIPERO PEDESTRIAN OVERCROSSING S OF EAST CLARK AVE UC HIGHWAY PLANTING AND IRRIGATION WORK.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MT. ROAD SONORA CA 95370	DAVID JONES 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)748-3132	\$885,555 \$857,147 \$7,800	02/27/23 03/24/23 07/08/24	69% 96%
HA25							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-21.4/21.9 05-1H4304 ACNH-Q101-(410)E --()		SANTA BARBARA COUNTY IN GOLETA FROM ROUTE 101/217 SEPARATION TO 0.3 MILE NORTH OF SAN JOSE CREEK BRIDGE REPLACE STRUCTURAL CONCRETE BRIDGES.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY/ LAO, ARTURO 35 S. LA PATERA LANE GOLETA, CA 93117 (951)750-2468	\$20,044,404 \$7,562,621 \$936,728	03/02/23 04/04/23 05/20/25	22% 38%
HA21							
05-SB-101-31.0/67 05-1Q6704		IN SB CNTY RTE 101 PM 48.0-50.0 NOJOQUI GRADE SUMMIT TO GAVIOTA REST AREA FLOOD RESPONSE, DEBRIS & ROCK REMOVAL DIRS EFA 05A FLOOD RESPONSE DEBRIS & ROCK REMOVAL	JOHN MADONNA CONSTRUCTION PO BOX 5310 SAN LUIS OBISPO, CA 93401 (805)237-8851	MURDOCK, KEVIN 270 E HWY STE 202 BUELLTON, CA 93427 (805)441-8439	\$9,460,000 \$9,024,945 \$0	01/09/23 04/27/23 07/15/24	100% 95% OVER RUN
20.20.201 130							
05-SB-101-33.8/44.8 05-1P0504		SB CNTY NEAR GAVIOTA FROM EL CAPITAN PARK UNDERCROSSING TO BECKSTAD OVERCROSSING. REPAIR CULVERT,FILL VOID,RESTORE RDWY DIRS EFA REPAIR CULVERT JOINT, RESTORE ROADWAY	JOHN MADONNA CONSTRUCTION CO INC P.O. BOX 5310 SAN LUIS OBISPO, CA 93403 (805)543-7751	BALLENTINE, DAVID 270 EAST HWY 246 UNIT 203 #12 BUELLTON, CA 93427 (805)748-1087	\$7,585,000 \$5,778,503 \$0	10/21/21 12/29/21 10/30/23	100% 76% OVER RUN
20.20.201 130							
05-SB-101-46.2/52.3 05-1H8604 ACNH-Q101-(409)E --()		SANTA BARBARA COUNTY NEAR GAVIOTA FROM 0.1MILE NORTH OF GAVIOTA BEACH STATE PARK TO OLD COAST HIGHWAY COLD PLANE AC PVMT, PLACE HMA, RHMA-G, HMA	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456	JASON TORRES/KEVIN MURDOCK 35 S. LA PATERA LANE, SUITE E GOLETA, CA 93117 (909)560-5695	\$47,014,951 \$15,320,962 \$1,191,731	02/01/23 03/03/23 12/18/24	35% 32%
HA22							
05-SB-101-47.0/47.3 05-1R1404		GAVIOTA CREEK SCOUR REPAIRS, SB CNTY 101 @GAVIOTA TUNNELS. REPAIR SECANT PILE WALL &REPAIR EMBANKMENT. DIRS EFA 05A2625 GAVIOTA CREEK REPAIRS	CALPORTLAND CONSTRUCTION 1625 E DONOVAN RD SANTA MARIA, CA 93454	MURDOCK,KEVIN/ENGLER, JAIME 270 E. HWY 246, STE 202 BUELLTON, CA 93427 (805)441-8439	\$14,985,000 \$8,983,270 \$0	05/15/23 05/26/23 07/15/24	100% 60% OVER RUN
20.20.201 130							
05-SB-101-55.9/56.2 05-1F7904		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BALLENTINE, DAVID 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,895,831 \$956,780 \$0	08/20/20 09/21/20 07/01/22	27% 16%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-55.9/56.2 05-1F79A4		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO CA 93403 (805)546-8288	DAVID COOPER/ KEVIN MURDOCK 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,506,692 \$3,767,526 \$458,703	09/13/22 10/06/22 04/17/24	79% 68%
HA21							
05-SB-101-82.2/82.2 05-1R1604		IN SB COUNTY ON RTE 101 PM 82.2 REPLACE CLARK AVE OC BRIDGE #51-0232 GIRDER DIRS EFA 05A2657 REPLACE CLARK AVE OVERCROSSING HIT GIRDER	SOUZA ENGINEERING CONTRACTING INC. DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403	REED, ALBERT/GASTON, PHIL 2053 PREISKER LANE #E SANTA MARIA, CA 93454 (805)922-1611	\$1,885,000 \$557,821 \$0	06/26/23 07/19/23 05/13/24	32% 30%
20.20.201 130							
05-SB-101-/0 05-1Q8304		IN SB CNTY ON RTS 101,144,192 @ VARIOUS PM. STORM DAMAGE AND DEBRIS CLEANING. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA 05A STORM DAMAGE & DEBRIS CLEANING	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077 (831)768-4086	MURDOCK,KEVIN/ENGLER, JAIME 270 E. HWY 246, STE 202 BUELLTON, CA 93427 (805)441-8439	\$3,585,000 \$1,650,267 \$0	01/13/23 04/13/23 03/15/24	100% 46% OVER RUN
20.20.201 130							
05-SB-135-10.6/17.6 05-1H9604 HSNH-P135-(010)E --()		IN SANTA BARBARA COUNTY IN SANTA MARIA FROM UNION VALLEY PARKWAY TO PREISKER LANE AT VARIOUS LOCATIONS MODIFY SIGNALS, CONSTRUCT CURB	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LANE SANTA BARBARA CA 93111 (805)964-9951	REED, ALBERT/TORRES, JASON 2053 PREISKER LN DEF SANTA MARIA CA 93454 (805)922-1611	\$19,623,130 \$7,177,402 \$1,054,121	10/31/22 11/28/22 02/05/25	29% 37%
HB1							
05-SB-135-15.5/15.8 05-1P5374		SANTA BARBARA COUNTY IN SANTA MARIA FROM COOK STREET TO ROUTE 166 IRRIGATION, PLANTING, LIGHTING AND DECORAT	R. BURKE CORPORATION P.O. BOX 957 SAN LUIS OBISPO CA 93406	REED, AL/ TORRES, JASON 2053 PREISKER LANE E SANTA MARIA, CA 93454 (805)922-1611	\$1,211,690 \$1,875 \$0	08/22/23 11/09/23 06/18/24	0% 0%
05-SB-154-2.0/31.5 05-1Q6804		IN SB CNTY ON RTE 154 & 246 @ 12.PM-31.5PM& 30PM. SLIDE AND ROCKFALL REMOVALS. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA 05A2606 SLIDE & ROCKFALL REMOVAL	CALPORTLAND CONSTRUCTION PO BOX 1280 SANTA MARIA, CA 93456 (805)345-3581	MURDOCK, KEVIN/ENGLER, JAIME 270 E. HWY 246, STE 202 BUELLTON, CA 93427 (805)441-8439	\$7,385,000 \$4,651,536 \$0	01/09/23 04/20/23 03/15/24	100% 63% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-154-2.6/0 05-1C4104		SANTA BARBARA COUNTY NEAR LOS OLIVOS AT ALAMO PINTADO CREEK PEDESTRIAN BRIDGE REPLACE PEDESTRIAN BRIDGE.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	DAVID COOPER/ KEVIN MURDOCK 270 E HIGHWAY 246,#203 BUELLTON, CA 93427 (817)913-3747	\$3,875,375 \$3,565,463 \$456,290	01/18/23 03/02/23 02/29/24	38% 92%
HA21							
05-SB-154-31.8/32.1 05-1H4504		IN SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM PRIMAVERA ROAD UNDERCROSSING TO LA COLINA ROAD UNDERCROSSING SUBSTRUCTURE REHABILITATION/ BRIDGE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	JEFFERY FINN 35 S LA PATERA LANE GOLETA, CA 93117 (510)388-9367	\$5,260,069 \$5,314,852 \$3,040	11/22/21 12/09/21 05/03/24	44% 100%
05-SB-166-63.9/64.9 05-1P5384		SANTA BARBARA COUNTY IN NEW CUYAMA FROM 0.2 MILE WEST OF BRANCH CANYON BRIDGE TO NEWSOME STREET IRRIGATION, PLANTING, VEHICLE CHARGING SYS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	REED, ALBERT/GASTON,PHIL 2053 PREISKER LN DEF SANTA MARIA CA 93454 (805)922-1611	\$945,499 \$863,599 \$3,990	01/31/23 04/04/23 01/16/26	12% 91%
05-SB-217-.9/1.4 05-1C3604 ACNH-P217-(003)E --()		SANTA BARBARA COUNTY NEAR GOLETA FROM 0.2 MILE EAST OF GOLETA SLOUGH BRIDGE TO 0.4 MILE EAST OF SAN JOSE CREEK BRIDGE REPLACE BRIDGE.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY/ LAO, ARTURO 35 S. LA PATERA LANE GOLETA, CA 93117 (951)750-2468	\$26,306,515 \$5,072,449 \$70,238	01/31/23 02/21/23 10/15/25	17% 19%
HA21							
05-SB-246-32.8/33.2 05-1P5394		ON ROUTE 246 IN SANTA BARBARA COUNTY FROM CUESTA ROAD TO EDISON STREET INSTALL BEAUTIFICATION,	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	JONES, DAVID 3651 FOOTHILL ROAD. CARPINTERA, CA 93013 (805)748-3132	\$1,224,755 \$1,112,397 \$5,720	06/15/22 07/29/22 11/04/25	42% 91%
05-SBT-25-18.8/19.2 05-1H8104 HSST-S025-(001)E --()		SAN BENITO COUNTY ABOUT 32 MILES SOUTH OF HOLLISTER FROM 0.8 MILE NORTH OF SAN BENITO LATERAL TO 2 MILES SOUTH OF ROUTE 146 ROADWAY EXCAVATION, HMA, CULVERTS AND SIGN	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$5,125,401 \$4,359,576 \$1,000	01/06/23 03/03/23 03/13/24	88% 84%
HA23							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SBT-25-44.6/44.6 05-1R2604		IN SAN BENITO CNTY ALONG HWY 25 AT VARIOUS LOCATIONS. REPAIR DAMAGED CULVERTS AND REPAIR SINKHOLE DIRS EFA 05A2651 REPAIR CULVERTS AND SINKHOLE	TOP TIER GRADING LLC 8305 PRUNEDALE NORTH RD 155 PRUNEDALE, CA 93907	MUNES, NASH 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)441-6931	\$373,000 \$193,577 \$0	05/24/23 06/20/23 06/30/24	42% 52%
20.20.201 130							
05-SBT-25-49.5/51.1 05-1P5314		SAN BENITO COUNTY IN AND NEAR HOLLISTER FROM 0.1 MILE SOUTH OF SUNSET DRIVE TO SANTA ANA ROAD PLANTING AND IRRIGATION AND INSTALL TRANSP	BORTOLUSSI & WATKIN, INC. 77 LARKSPUT STREET SAN RAFAEL CA CA 94901	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$931,007 \$550,738 \$165,536	03/02/23 04/04/23 02/29/24	15% 59%
05-SBT-25-53.7/54.3 05-1J4814		SAN BENITO COUNTY NEAR HOLLISTER ON ROUTE 25 FROM 0.4 MILE EAST TO 0.3 MILE WEST OF ROUTE 156 AND ON ROUTE 156 FROM 0.4 MILE SOUTH HIGHWAY PLANTING AND PLANT ESTABLISHMENT W	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROAD SONORA CA 95370	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$281,040 \$0 \$0	10/31/23 11/30/23	0% 0%
05-SBT-25-54.0/0 05-1J4804 SNHG-P025-(033) --()		NEAR HOLLISTER, AT THE INTERSECTION OF ROUTE 25 AND ROUTE 156 CONSTRUCT ROUNDABOUT	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$10,119,677 \$9,970,538 \$0	11/18/21 12/16/21 01/30/24	97% 96%
HB1							
05-SBT-156-2.7/2.7 05-1P5324		SAN BENITO COUNTY IN SAN JUAN BAUTISTA AT THE WASHINGTON STREET UNDERCROSSING PLANTING, IRRIGATION, SLOPE PAVING AND TRA	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$737,850 \$740,246 \$0	03/03/23 03/24/23 07/07/25	19% 98%
05-SBT-156-3.0/8.2 05-344904 ACNH-P156-(024) IPL6-205 -(29) --()		ON STATE ROUTE 156 IN SAN BENITO COUNTY, IN AND NEAR SAN JUAN BAUTISTA FROM THE ALAMEDA ST TO 0.2 MI EAST OF FOURTH STREET/BUSINE WIDEN 2 TO 4 LANES SAN JAUN	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	NASH MUNES 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$79,909,706 \$32,577,288 \$682,100	06/10/22 06/29/22 08/14/24	46% 40%
HE13							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-10.5/13.4 05-0C7334		SANTA CRUZ COUNTY IN AND NEAR CITY OF GRANITE CONSTRUCTION COMPANY CAPITOLA FROM STATE PARK DRIVE OVERCROSSING TO 0.2 MILE NORTH OF BAY AVENUE UNDERCROSSING CONSTRUCT OVERCROSSING AND AUXILIARY LANE.	580 W BEACH STREET WATSONVILLE CA 95076 (831)728-7561	PANNU, ART (ACTING) 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (805)540-9841	\$72,500,700 \$280,123 \$16,317	06/29/23 07/24/23 06/13/26	1% 0% SUSPENDED
HE13							
05-SCR-1-13.6/14.9 05-0C7324 ACNH-P001-(675)E --()		41ST AVENUE TO SOQUEL AVENUE AUXILIARY LANES (NEAR THE CITY OF SANTA CRUZ AND CAPITOLA, FROM 41ST AVENUE TO SOQUEL AVENUE. CONSTRUCT AUXILIARY LANES AND	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET; WATSONVILLE CA 95076 (831)763-6100	UBERHUAGA, JORGE 140 DUBOIS STREET SUITE E SANTA CRUZ CA 95060 (805)441-6931	\$29,194,494 \$12,170,630 \$378,483	10/14/22 11/16/22 01/30/25	15% 44%
05-SCR-1-30.0/37.5 05-1P5604		SANTA CRUZ COUNTY NEAR DAVENPORT FROM PAPICH CONSTRUCTION COMPANY, 0.1 MILE SOUTH OF DAVENPORT LANDING ROAD TO SAN MATEO COUNTY LINE OVERLAY WITH RUBBERIZED HOT MIX ASPHALT -	INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420 (805)473-3016	UBERHUAGA, JORGE 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)441-6931	\$3,662,045 \$3,482,072 \$109,102	01/05/23 01/26/23 06/20/24	100% 94%
05-SCR-1-31.9/35.7 05-0J2004		ON ROUTE 1 IN SANTA CRUZ COUNTY NEAR SERAFIX ENGINEERING DAVENPORT AT VARIOUS LOCATIONS FROM 0.3 MI NORTH OF SCOTT CREEK TO 0.4 MI NORTH OF SWANTON R REPLACE CULVERTS	CONTRACTORS, INC 7 CROW CANYON COURT SUITE 250 SAN RAMON CA 94583 (925)552-8253	KESHAVARZI, FARSHAD 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$6,494,435 \$6,482,774 \$6,000	03/10/22 03/22/22 06/20/24	44% 99%
HA42							
05-SCR-1-33.0/33 05-1Q9404		IN SANTA CRUZ CNTY RTE 001 @ PM 33.0 REPAIR EMBANKMENT PROVIDE TEMP EROSION CONTROL. PROVIDE TRAFFIC CONTROL DIRS EFA 05A2632 REPAIR EMANKMENT	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON CT STE 250 SAN RAMON, CA 94583	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$4,135,000 \$735,334 \$0	03/10/23 06/02/23 06/20/24	20% 18%
20.20.201 130							
05-SCR-1-36.0/37.5 05-1R4704		SANTA CRUZ CNTY RT 001 NEAR WADDEL BLUFFS.CLEAR DEBRIS CATCHMENT, REPAIR ROCKFALL PROTECTION. PLACE RSP. TRAFFIC CONTROL DIRS EFA CLEAR DEBRIS, REPAIR ROCKFALL PROTECTION	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON COURT STE 250 SAN RAMON, CA 94583	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$373,000 \$301,347 \$0	09/29/23 10/27/23 06/20/24	17% 81%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-/5 05-1P5904		SANTA CRUZ COUNTY IN AND NEAR WATSONVILLE FROM MONTEREY COUNTY LINE TO 1.0 MILE NORTH OF BUENA VISTA DRIVE UNDERCROSSING. COLD PLANE AC PVMT, RHMA-G AND RHMA-G (BON	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)262-6572	\$6,441,692 \$5,306,332 \$0	03/22/23 04/24/23 10/20/23	100% 82%
05-SCR-1-/0 05-1M3304 SSTG-000C-(539)E --()		IN SANTA CRUZ AND SAN BENITO COUNTIES AT VARIOUS LOCATIONS INSTALL CENTERLINE AND EDGE LINE	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE; RANCHO CORDOVA CA 95742 (916)635-5175	NGUYEN, IAN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,977,555 \$1,697,782 \$0	05/23/22 06/14/22 06/20/24	75% 86%
HB1							
05-SCR-1-/0 05-1N4404		IN SANTA CRUZ & MONTEREY COUNTIES AT 18 VARIOUS LOCATIONS. CLEARING EMCAMPMENTS REPAIR DAMAGES TO SHS, FENCE,GATES ETC. DIRS EFA CLEAR EMCAMPMENTS, REPAIR DAMAGES	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE, CA 95661	NGUYEN, IAN 140 DUBOIS ST STE 300 SANTA CRUZ, CA 95060 (831)427-4706	\$7,985,000 \$5,445,804 \$0	02/11/22 05/03/22 06/20/24	100% 68% OVER RUN
20.20.201 130							
05-SCR-1-/0 05-1Q0804		SANTA CRUZ CNTY ON RTS 1 & 9 @ VAR P.M. CLEARING & HAULING SLIDE & BRIDGE DEBRIS. REPAIR WASHOUT. TEMP TRAFFIC CONTROL DIRS EFA 05 CLEARING/HAULING SLIDE & BRIDGE DEBRIS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076 (831)763-6100	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$14,220,000 \$11,639,656 \$0	12/31/22 03/17/23 08/20/24	80% 82%
20.20.201 130							
05-SCR-9-1.0/0 05-1K1204 STER-31SD-(004)E --()		IN SANTA CRUZ COUNTY AT 0.5 MILE NORTH OF VERNON STREET AND AT 0.8 MILE SOUTH OF GLENGARRY ROAD CONSTRUCT SIDE-HILL VIADUCT,	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	KESHAVARZI, FARSHAD 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)235-3120	\$7,182,327 \$6,981,783 \$55,742	12/07/22 12/27/22 10/20/24	24% 96%
HA23							
05-SCR-9-9.3/9.8 05-1R1704		SCR CNTY PM 9.33-9.87 REPAIR SINKHOLE & CULVERTS. ROADWAY EXCAVATION, BACKFILL & PAVING. REPLACE STRIPING, TRAFFIC CONTROL DIRS EF REPAIR SINKHOLE & CULVERTS	GRANITE CONTRUCTION COMPANY 580 WEST BEACH ST WATSONVILLE, CA 95076	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,395,000 \$338,741 \$0	09/22/23 10/27/23 06/20/24	60% 24%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-9-20.0/20 05-1K1304 STER-31TP-(004) --()		ON ROUTE 9 IN SANTA CRUZ COUNTY NEAR GORDON N. BALL, INC. BOULDER CREEK ABOUT 1.1 MILE SOUTH OF 333 CAMILLE AVENUE; JUNCTION 236 / 9 SOLDIER PILE TIEBACK RETAINING WALL	NEAR GORDON N. BALL, INC. ALAMO CA 94507 (925)838-5675	UBERHUAGA, JORGE 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$2,809,841 \$2,853,230 \$0	05/17/21 06/17/21 02/20/24	79% 98%
HA23							
05-SCR-9-/0 05-1Q9304		IN SCR COUNTY ON ROUTES 9,17,35,& 236 COMMUNITY TREE SERVICE LLC @ VARIOUS PM. REMOVE FALLEN TREES AND 416 SALINAS RD TRAFFIC CONTROL DIRS EFA 05A2641 REMOVE FALLEN TREES	ROYAL OAKS, CA 95076	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,485,000 \$1,247,364 \$0	03/01/23 06/15/23 06/20/24	100% 84% OVER RUN
20.20.201 130							
05-SCR-17-3.2/11.3 05-1M7304 HSNH-P017-(118)E --()		SANTA CRUZ COUNTY IN AND NEAR SCOTT VALLEYFROM SOUTH OF MT HERMON ROAD TO 5225 HELLYER AVENUE, SUITE 22 0.6 MILE NORTH OF GLENWOOD DRIVE HIGH FRICTION SURFACE TREATMENT, COLD PLAN	GRANITE ROCK COMPANY SAN JOSE CA 95138	KESHAVARZI, FARSHAD 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)235-3120	\$5,291,322 \$0 \$0	08/14/23 09/07/23	0% 0%
HB1							
05-SCR-17-8.2/0 05-1K0704 STER-31SA-(004)E --()		IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY AT 0.5 MILES SOUTH OF SUGARLOAF ROAD CONSTRUCT ROCK FENCE / BARRIER AT	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	NGUYEN, IAN 140 DUBOIS STREET SUITE E SANTA CRUZ CA 95060 (805)748-6095	\$2,227,742 \$1,783,850 \$0	10/07/22 12/02/22 04/20/24	69% 83%
HA23							
05-SCR-35-3.0/3 05-1Q6904		SANTA CRUZ CNTY ON RTE 35 AT PM 3.0 INSTALL SOLDIER PILE WALL RESTORE SITE. PROVIDE TEMP TRAFFIC CONTROL DIRS EFA 05A INSTALL SOLDIER PILE WALL	CASE PACIFIC COMPANY 2121 ARDMORE RD PASO ROBLES, CA 93446 (805)237-8851	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$2,728,750 \$2,728,056 \$0	01/09/23 03/22/23 06/20/24	60% 100%
20.20.201 130							
05-SCR-129-1.1/L1.5 05-1P5304		SANTA CRUZ COUNTY IN WATSONVILLE ON ROUTE 129 FROM LOCUST STREET TO MAIN STREET AND ON ROUTE 152 FROM HOLM ROAD TO FREEDOM BOULEVA PLANTING, IRRIGATION WORK AND TRANSPORTATI	BORTOLUSSI & WATKIN, INC. 77 LARKSPUT STREET SAN RAFAEL CA CA 94901	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$1,129,763 \$423,007 \$124,479	03/10/23 04/24/23 02/23/24	29% 37%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-10.0/16.8 05-1G9804 ACNH-S001-(661)E --(HA22		SAN LUIS OBISPO COUNTY FROM GRACIA WAY AT OCEANO TO ROUTE 1/101 SEPARATION IN PISMO BEACH. RHMA (GAP GRADED), RETAINING WALL, CURB RA	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456 (805)345-3581	REED, ALBERT/GASTON,PHIL 2053 PREISKER LN DEF SANTA MARIA CA 93454 (805)922-1611	\$12,272,626 \$10,663,107 \$139,732	12/19/22 01/20/23 03/10/25	42% 89%
05-SLO-1-12.1/12.2 05-1P5354		SAN LUIS OBISPO COUNTY AT OCEANO AT BEACH STREET AND SEVENTEENTH STREET IRRIGATION, PLANTING AND CONCRETE WORK.	R. BURKE CORPORATION 865 CAPITOLIO WAY SAN LUIS OBISPO CA 93401	REED, AL/GASTON, PHIL 2053 PREISKER LN DEF SANTA MARIA CA 93454 (559)977-4632	\$1,412,635 \$0 \$0	09/06/23 11/17/23	0% 0%
05-SLO-1-12.6/12.7 05-1Q0604 20.20.201 130		SLO CNTY ROUTE 001 BRIDGE 49-12. REPAIR SEISMIC DAMPER BLOCK & VOID. RESTORE ASPHTCONCRETE SHOULDER. INSTALL UE DETERMENT DIRS EFA REPAIR SEISMIC DAMPER BLOCK ON BRIDGE	SOUZA ENGINEERING CONTRACTING,INC. DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403 (805)549-3406	REED, ALBERT/GASTON, PHIL 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$685,000 \$185,448 \$0	12/13/22 02/15/23 09/29/23	22% 27%
05-SLO-1-13.3/13.3 05-1Q7004 20.20.201 130		IN SLO CNTY ON HWY 1 @ VARIOUS LOCATIONS. REPLACE CULVERTS, CLEAR DRAINAGE SYSTEM, SAWCUTTING,PAVING,TRENCH PLATES, TRAFFIC CDIRS CULVERT REPLACEMENTS	CALPORTLAND CONSTRUCTION 1625 E DONOVAN RD SANTA MARIA, CA 93454	REED, ALBERT/GASTON, PHIL 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$373,000 \$286,321 \$0	05/22/23 06/07/23 01/20/24	68% 77%
05-SLO-1-29.7/34.4 05-1R4604 20.20.201 130		ON HW 001 PM 29.7-34.4 AND HW 0041 PM PAPICH CONSTRUCTION CO INC 1.19REPLACE AND REPAIR DAMAGED FENCE, 398 SUNRISE TERRACE REMOVE AND REPLACE CORRODED CULVERT DIRS EFA 05A2663 REPLACE & REPAIR DAMAGED FENCE	ARROYO GRANDE, CA 93420	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$373,000 \$83,426 \$0	08/02/23 08/11/23 02/15/24	20% 22%
05-SLO-1-32.6/0 05-0L7214 HA21		IN SAN LUIS OBISPO COUNTY IN MORRO BAY AT TORO CREEK BRIDGE REPLACE BRIDGE	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401 (805)546-8288	SILVA, RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$6,204,355 \$6,125,762 \$17,154	03/08/21 04/01/21 11/08/24	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-34.5/0 05-0L7224		IN SAN LUIS OBISPO COUNTY NEAR MORRO BAY AT OLD CREEK BRIDGE REPLACE BRIDGE	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	SILVA, RICK 775 ARLINGTON STREET CAMBRIA, CA 93428 (805)471-2102	\$8,727,761 \$8,560,359 \$19,408	10/13/21 11/18/21 04/16/24	88% 98% SUSPENDED
HA21							
05-SLO-1-35.8/35.8 05-1Q8204		SLO CNTY VAR ROUTES & LOCATIONS. STORM DAMAGE REPAIRS AND TEMP TRAFFIC CONTROL. RD SLIPOUTS, LAND SLIDES, RD WASHOUT REPAIRDIRS EFA STORM DAMAGE REPAIRS	SOUZA ENGINEERING CONTRACTING INC. DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403	IMAN, HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)748-2342	\$3,285,000 \$1,611,329 \$0	01/13/23 04/12/23 02/05/24	100% 49% OVER RUN
20.20.201 130							
05-SLO-1-54.1/54.5 05-1N6404		SAN LUIS OBISPO COUNTY AT SAN SIMEON FROM 0.7 MILE SOUTH OF PICO CREEK BRIDGE TO 0.3MILE SOUTH OF PICO CREEK BRIDGE WIDEN SHOULDERS, RUMBLE STRIPS AND TRAFFIC	SOUZA ENGINEERING CONTRACTING, INC. D.B.A. SOUZA CONSTRUCTION, INC. 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	TALLONE, MATTHEW	\$1,021,193 \$784,728 \$0	05/16/23 06/19/23 09/19/23	100% 94% OVER RUN
HB4N							
05-SLO-1-56.4/58 05-1P6004		SAN LUIS OBISPO COUNTY AT SAN SIMEON FROM LITTLE PICO CREEK BRIDGE TO 0.2 MILE NORTHOF HEARST CASTLE ROAD COLD PLANE EXISTING AC PAVEMENT AND RESURF	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456	SILVA, RICHARD 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$1,542,548 \$1,182,620 \$0	03/15/23 04/07/23 02/01/24 02/02/24	100% 100% COMPLETED
05-SLO-1-/0 05-1N4504		SLO/SB COUNTIES ON RTE 1,41,101 &135 @ VARLOCATIONS, GRADING TO RESTORE SITES INSTALLFENCING, GATES, SLOPE PAVING, HARDSCAPE DIRS EFA GRADING TO RESTORE SITES, FENCING, GATES	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	REED, AL/TORRES, JASON 2053 PREISKER LANE, STE E SANTA MARIA, CA 93454 (909)560-5695	\$6,785,000 \$5,155,304 \$0	03/07/22 04/14/22 03/28/24	100% 76% OVER RUN
20.20.201 130							
05-SLO-1-/0 05-1Q3304		IN SLO CNTY ON ROUTE 1 & 101 @ VAR SITES. INSTALL & MODIFY INLETS. CLEAN SCUPPERS, RESTORE SLOPE, GRIND/PAVE SHOULDER & LANESDIRS INSTALL & MODIFY INLETS	SOUZA ENGINEERING CONTRACTING INC DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403 (805)546-8288	IMAN, HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)743-2342	\$373,000 \$187,738 \$0	12/23/22 03/03/23 02/05/24	32% 50%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-41-3.1/3.1 05-1K7204 ACST-S041-(601)E --()		SAN LUIS OBISPO COUNTY NEAR MORRO BAY AT 3.1 MILES NORTH OF ROUTE 1/41 SEPARATION CONSTRUCT SOLDIER PILE RETAINING WALL.	BAY SOUZA ENGINEERING CONTRACTING, INC. D.B.A. SOUZA CONSTRUCTION, INC. 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	TALLONE, MATTHEW 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-0734	\$1,746,157 \$1,654,191 \$0	06/30/22 07/29/22 05/16/24	28% 94%
HA23							
05-SLO-41-6.7/13 05-1Q9704		IN SLO ON RTE 41 & 101 @ VARIOUS LOCATIONS REMOVE SLIDE DEBIS, REPAIR SLIPOUTS, PLACE ROCK SLOPE PROTECTION. TEMP TRAFFIC CONTRL DIRS REOVE SLIDE DEBIS & REPAIR SLIPOUTS	SOUZA ENGINEERING CONTRACTING INC DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403	IMAN, HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)748-2342	\$3,785,000 \$1,413,270 \$0	03/15/23 05/16/23 02/05/24	72% 37%
20.20.201 130							
05-SLO-41-44.5/45.3 05-3307C4		SAN LUIS OBISPO COUNTY AT AND NEAR CHOLAMEON ROUTE 41 FROM ROUTE 41/46 SEPARATION TO 0.8 MILE NORTH OF ROUTE 41/46 SEPARATION AND O CONVERT TO A 4 LANE EXPRESSWAY	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVE 8TH FL IRVINE CA 92612	R, ERIC/HARRINGTON, BRIAN N 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)393-5820	\$149,238,461 \$48,669,260 \$858,444	03/03/23 03/03/23 04/16/25	17% 33%
HE13							
05-SLO-46-4.8/5.2 05-1P4004		IN SLO COUNTY ON HWY 46, INSTALL HILFICKER BASKETS. RESTORE SLOPE, STRUCTURAL SECTION. INSTALL EROSION CONTROL. TRAFFIC CONTROL DIRS E INSTALL HILFICKER BASKETS, RESTORE SLOPE	SOUZA ENGINEERING CONTRACTING INC DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403	TALLONE, MATTHEW 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$1,485,000 \$1,315,840 \$0	07/29/22 08/19/22 11/01/23	100% 89% OVER RUN
20.20.201 130							
05-SLO-46-29.7/32.2 05-1K4604		SAN LUIS OBISPO COUNTY IN PASO ROBLES FROM 300 FEET WEST OF ROUTE 101/46 SEPARATION TO 0.1 MILE EAST OF AIRPORT ROAD COLD PLANE, PLACE HMA, RHMA, CONC PVT, MO	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420		\$8,817,509 \$0 \$0	09/01/23 09/28/23	0% 0%
HA22							
05-SLO-46-49.7/54.7 05-3307A4 ACNH-P046-(062)E --()		SAN LUIS OBISPO COUNTY NEAR SHANDON FROM 0.2 MILE EAST OF SHANDON SAFETY ROADSIDE REST AREA TO 0.1 MILE WEST OF DAVIS ROAD CONVERT TO A 4 LANE EXPRESSWAY	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)204-4759	RIDDIOUGH, ERIC/BORRELL I, ANDREW 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)393-5820	\$118,868,227 \$83,920,156 \$395,283	02/16/22 02/16/22 08/12/24	69% 71%
HE13							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-28.9/28.9 05-1N8204		SLO CNTY @ MARSH ST UNDERCROSSING. REMOVE VEGETATION,REPAIR/RESTORE/RETROFIT IRRIGATION, INSTALL MULCH AS VEGETATION. DIRS EFA 05A	KCI ENVIRONMENTAL, INC PO BOX 3307 SAN LUIS OBISPO, CA 93403	TALLONE, MATTHEW 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-0734	\$373,000 \$329,340 \$0	04/25/22 05/25/22 08/21/24	72% 88%
20.20.201 130		REMOVE VEGETATION RETROFIT IRRIGATION					
05-SLO-101-35.6/0 05-1N9404		SAN LUIS OBISPO COUNTY NEAR SAN LUIS OBISPO AT CUESTA OVERHEAD. POLYESTER CONCRETE OVERLAY AND JOINT SEAL	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	IMAN, HASSAN 3230 RIVERSIDE AVE, #130 PASO ROBLES CA 93446 (805)748-2342	\$1,983,000 \$1,420,169 \$138,578	05/01/23 05/25/23 04/19/24	69% 72%
HM							
05-SLO-101-714.0/571.4 05-1Q8404		AT DIST 05 DISTRIC OFFICE ON HIGUERA ST. EMERGENCY ELECTRIC REPAIRS DUE TO DIST OFFDAMAGED BY FLOODWATERS. DIRS EFA 05A2576 EMERGENCY ELECTRIC REPAIRS @ D05 DIST OFF	ELECTRICRAFT INC 200 SURBURBAN RD STE A SAN LUIS OBISPO, CA 93401	REED, ALBERT 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$385,000 \$374,949 \$0	01/12/23 05/16/23 05/20/24	100% 97% OVER RUN
20.20.201 130							
05-SLO-101-714.0/571.4 05-1Q8504		AT THE DIST 05 DISTRICT OFFICE. EMERGENCY I.T. REPAIRS DUE TO FLOODING FROM HEAVY WINTER STORMS DIRS EFA 05A2595 EMERGENCY I.T. REPAIRS DUE TO FLOODING	PRESIDIO NETWORKED SOLUTIONS GROUP, LLC 400 CAPITAL MALL RD STE 9106 SACRAMENTO, CA 95814	REED, ALBERT 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$4,021,000 \$1,510,417 \$0	01/12/23 04/19/23 12/31/24	100% 38% OVER RUN
20.20.201 130							
05-SLO-101-/0 05-1Q8604		D05 DIST OFFICE. RECONSTRUCT/REPAIR FLOOD DAMAGED BLDG COMPONENTS INCLUDING FLOORINGDRYWALL, HVAC SYSTEM DOORS AND FRAMES. DIRS EF D05 DIST OFFICE REPAIR DAMAGED BLDG	SPECIALTY CONSTUCTION INC 645 CLARION COURT SAN LUIS OBISPO, CA 93401	REED, ALBERT 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$2,510,000 \$2,309,333 \$0	02/17/23 04/28/23 08/14/24	100% 92% OVER RUN
20.20.201 130							
05-SLO-101-/0 05-1Q8804		DISTRICT 05 DISTRICT OFFICE. CLEAN UP ABATEMENT & HAZARDOUS WASTE REMOVAL FROM D.O. DUE TO FLOODING FROM STORMS DIR EFA 05A2619 D05 DISTRICT OFFICE CLEAN UP FROM STORMS	JM ENVIRONMENTAL INC PO BOX 2189 GRANITE BAY, CA 95746	REED, AL 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$1,235,000 \$1,240,158 \$0	01/13/23 05/15/23 12/01/23	100% 99% OVER RUN
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-166-8.9/8.9 05-1M7504		SAN LUIS OBISPO COUNTY NEAR SANTA MARIA ATROUTE 101/166 SEPARATION INSTALL SIGNAL AND LIGHTING.	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL ARROYO GRANDE CA 93420	REED, AL/TORRES, JASON 2053 PREISKER LAN, STE E SANTA MARIA, CA 93454 (559)977-4632	\$952,898 \$925,022 \$0	03/27/23 04/10/23 12/31/23	91% 96%
05-VAR-101-/0 05-1P2304		MONTEREY AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY AND BRIDGE JOIN	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	IMAN, HASSAN 3230 RIVERSIDE AVE, #130 PASO ROBLES CA 93446 (805)748-2342	\$1,413,413 \$1,383,646 \$0	06/08/23 06/26/23 12/15/23 01/24/24	100% 100% COMPLETED
05-VAR-101-/0 05-1N9204		SANTA BARBARA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, DECK SEAL, REP	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	CALDARONE, ALFREDO/LAO, ARTURO 35 S LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)779-0976	\$1,664,045 \$1,467,096 \$19,617	03/02/23 04/04/23 03/20/24	78% 87%

HM

HM

Totals: Authorized Final Amt: \$1,318,748,543 Completed to Date: \$745,875,031 Work This Month: \$11,813,055

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0Y4904 SSTG-000C-(537)E --()		IN FRESNO, KERN, KINGS, MADERA, MARIPOSA AND TULARE COUNTIES AT VARIOUS LOCATIONS CURVE WARNING SIGNS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 3240 N.MILLBROOK 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	MARK MENGONI FRESNO, CA 93726 (559)259-4877	\$5,398,074 \$5,402,582 \$0	01/27/22 02/23/22 02/02/24 02/08/24	100% 100% COMPLETED
HB1							
06-FRE-5-26.8/30 06-1A7504 SIMG-005 -(5)1 --()		FRESNO COUNTY ABOUT 8 MILES WEST OF THREE ROCKS FROM PARKHURST EQUIPMENT UNDERCROSSING TO ROUTE 5/33 SEPARATION CONSTRUCT HIGH-TENSION MEDIAN CABLE BARRIE	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS ROAD CONCORD CA 94520		\$1,787,817 \$0 \$0	08/16/23 09/14/23	0% 0%
HB1							
06-FRE-5-37.2/48.8 06-0X2704 ACIM-0055-(157)E --()		IN FRESNO COUNTY FROM 1.9 MI NORTH OF THREE ROCKS ROAD UC TO 0.2 MI SOUTH OF PANOCHE ROAD OC PAVEMENT PRESERVATION (MULTI-ASSET	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$27,178,373 \$26,870,427 \$0	05/11/22 06/09/22 01/30/24	98% 95%
HA22							
06-FRE-5-44.4/45.4 06-0S8304 ACIM- 005-(155)E --()		IN FRESNO COUNTY FROM 1.2 MI NORTH OF HUDSON AVE. OVERCROSSING TO 0.4 MI SOUTH OF MANNING AVE. OVERCROSSING BRIDGE REPLACEMENT AT TUMEY GULCH	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240N MILLBROOK FRESNO, CA 93726 (559)341-3377	\$12,033,757 \$11,967,478 \$0	05/26/22 06/16/22 01/29/24	98% 98%
HA22							
06-FRE-5-60.1/66.2 06-0X2804 ACIM-005 -(5)1 --()		FRESNO COUNTY ABOUT 21 MILES WEST OF MENDOTA FROM SHIELDS AVENUE OVERCROSSING TO MERCED COUNTY LINE COLD PLANE EXISTING PAVEMENT AND RESURFACE	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706		\$13,091,141 \$0 \$0	08/31/23 09/14/23	0% 0%
HA22							
06-FRE-33-70.6/76 06-0U0004		FRESNO AND KERN COUNTIES IN FIREBAUGH BUGLER CONSTRUCTION, INC. ON ROUTE 33 FROM POSO CANAL BRIDGE TO 4847 HOPYARD RD. SUITE 4-395 COLONY MAIN CANAL BRIDGE AND NEAR MCKITTRICK ON ROUTE BRIDGE PREVENTIVE MAINTENANCE	PLEASANTON CA 94588 (510)579-8711	TYLER STREET 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (661)972-3675	\$1,737,460 \$1,251,550 \$116,660	09/13/23 10/12/23 03/11/24	70% 72%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-20.0/33.3 06-0V7804 ACNH-X019-(032)E --()		IN FRESNO COUNTY ON ROUTE 41 PM R20.00/33.37, ROUTE 99 PM 19.36/22.0, ROUTE 168 PM R0.2/R9.7, AND ROUTE 180 PM R58.55/R59.85 INSTALL FIBER OPTIC SYSTEM	ALDRIDGE ELECTRIC, INC. 844 E. ROCKLAND ROAD; LIBERTYVILLE IL 60048 (847)276-1127	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4877	\$11,071,828 \$9,800,428 \$0	11/05/21 12/02/21 02/01/24	100% 89% OVER RUN
06-FRE-41-23.1/0 06-1A6404		IN FRESNO COUNTY IN FRESNO ON ROUTE 41 AT VENTURA AVENUE VIADUCT AND ON ROUTE 180 AT 180/41 CONNECTOR SEPARATION JOINT AND DECK REHAB	T.P.A. CONSTRUCTION, INC. 2406 CLUBHOUSE DRIVE; ROCKLIN CA 95765 (916)919-1624		\$1,596,857 \$1,267,142 \$38,745	05/20/22 09/28/22 02/28/24	96% 79%
06-FRE-41-27.0/28 06-1E7204		FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM DAKOTA AVENUE OVERCROSSING TO GETTYSBURG AVENUE OVERCROSSING WROUGHT IRON FENCE AND CONSTRUCT SOUND WAL	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076		\$2,863,289 \$0 \$0	11/16/23 12/27/23	0% 0%
06-FRE-41-27.4/28.5 06-0W1704 ACNH-P041-(602)E --()		IN FRESNO FROM NORTHBOUND ON-RAMP FROM ASHLAN AVE TO NORTHBOUND OFF-RAMP TO SHAW AVE CONSTRUCT AUXILIARY LANE	RNR CONSTRUCTION, INC. 8589 THYS COURT; SACRAMENTO CA 95828 (916)379-0957	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$15,103,598 \$10,405,207 \$317,063	11/08/22 12/21/22 10/01/24	58% 69%
06-FRE-41-28.2/28.2 06-1G0904		IN FRESNO COUNTY ALONG ROUTE 41 NEAR KOCH & KOCH INC PM R28.2 AT PUMP PLANT BETWEEN SHAW AND SANTA ANA DIR'S EMERGENCY F.A. REMOVE/REPLACE PUMP AND ASSOC APPURTENANCE	13084 JOHN BAUER AVE GRASS VALLEY, CA 95945	MENGONI, MARK 3240 N MILLBROOK AVE. FRESNO, CA 93726 (559)254-4877	\$1,300,000 \$279,032 \$0	07/10/23 07/28/23 10/31/24	17% 21%
20.20.201 130							
06-FRE-99-4.9/11.6 06-0U4204 ACNH-P099-(666)E --()		IN AND NEAR SELMA FROM 0.1 MI SOUTH OF SECOND STREET UC TO 0.5 MI NORTH OF MERCED STREET UC PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	FERNANDO DEALBA 3240 N. MILLBROOK FRESNO, CA 93726 (559)288-8603	\$65,833,891 \$57,363,886 \$1,412,059	02/25/21 03/18/21 03/20/24	100% 87% OVER RUN
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-54.1/56 06-342354		IN AND NEAR FRESNO FROM 0.2 MILE WEST MARINA LANDSCAPE, INC. OF BRAWLEY AVENUE TO TEILMAN AVENUE HIGHWAY PLANTING	3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$5,328,436 \$4,464,625 \$0	05/20/22 07/15/22 01/29/24	97% 85%
06-FRE-180-62.9/65.3 06-1A3204 HSNH-P180-(063)E --()		FRESNO COUNTY IN AND NEAR FRESNO FROM CAL VALLEY CONSTRUCTION, INC. CLOVIS AVENUE OVERCROSSING TO TEMPERANCE AVENUE UNDERCROSSING REMOVE GUARDRAIL, PAVE HMA PAD AND CONSTRU	5125 N GATES AVE STE 102 FRESNO CA CA 93722	FERNANDO DEALBA 3240 N. MILLBROOK FRESNO CA 93726 (559)288-8603	\$3,855,077 \$3,842,535 \$164,109	03/07/23 04/20/23 03/29/24	93% 94%
06-FRE-180-180.0/138 06-1G3304		IN FRE COUNTY ON RTE 180 BETWEEN PM 118 AND 138 GRIND AND PAVE AC, RECONSTRUCT DRAIN SYSTEM DUE TO STORM DAMAGE DIRS EFA 06A3004 REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY INC. 2716 GRANITE COURT FRESNO, CA 93706	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)288-8603	\$25,465,000 \$6,346,314 \$0	08/21/23 09/05/23 06/25/24	55% 98%
20.20.201 130							
06-KER-5-49.7/52.1 06-1A6904 HSIM-005 -(4)2 --()		KERN COUNTY NEAR BUTTONWILLOW FROM 2.1 MILES NORTH OF STOCKDALE HIGHWAY OVERCROSSING TO ROUTE 5/58 SEPARATION CONSTRUCT HIGH-TENSION MEDIAN CABLE BARRIE	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)513-1469	\$1,357,777 \$187,425 \$58,451	07/07/23 09/01/23 04/03/24	18% 14%
06-KER-43-15.9/37.8 06-1F2504		KERN COUNTY NEAR SHAFTER AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF LOS ANGELES STREET TO 0.1 MILE NORTH OF CECIL AVENUE REMOVE & REPLACE CULVERTS & INLETS, INSTAL	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650	JAKE GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)905-1299	\$789,846 \$763,858 \$0	04/14/23 05/08/23 01/25/24 01/29/24	100% 100% COMPLETED
06-KER-46-26.1/30.2 06-442564 PLUL-6206-(031)0 --()		KERN COUNTY IN AND NEAR LOST HILLS FROM 1.3 MILES WEST OF BROWN MATERIAL ROAD TO 0.2 MILE EAST OF CALIFORNIA AQUEDUCT CONVERT 2-LANE CONVENTIONAL HIGHWAY TO A 4	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	JAKE GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)905-1299	\$25,358,035 \$12,791,082 \$400,299	07/17/23 08/18/23 06/12/24	38% 51%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-53.4/54.5 06-0W15V4 ACNH-X029-(151)E --()		IN KERN COUNTY IN BAKERSFIELD ON ROUTE 58 FROM SOUTH H STREET OVERCROSSING TO ROUTE 204 AND ON ROUTE 204 FROM ROUTE 58/204 SEPARA ADA UPGRADES	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$6,303,003 \$4,515,247 \$422,623	10/06/22 10/21/22 03/03/24	100% 72% OVER RUN
06-KER-58-64.4/67.3 06-0X1604 ACNH-P058-(132)E --()		KERN COUNTY NEAR EDISON FROM 0.2 MILE WESTOF TEJON HIGHWAY OVERCROSSING TO CALIENTE CREEK BRIDGE HMA (TYPE A), RHMA-G, JPCP, CRCP & HIGH SP	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6653	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$10,813,235 \$953,012 \$0	08/29/23 09/14/23 12/21/23	6% 9%
06-KER-58-535.0/0 06-1C8904 20.20.201 130		IN THE CITY OF BAKERSFIELD, KERN COUNTY AT VARIOUS BRIDGE LOCATIONS ON RTE 58, 99 AND 178 SECURE AND REPAIR DAMAGED ENTRY POINTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD, CA 93308 (661)426-6917	TRAVIS LANDAS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)513-1469	\$2,535,000 \$1,968,321 \$55,906	12/06/21 03/13/22 04/12/24	86% 78%
06-KER-99-10.4/21.2 06-0Q9204 ACNH-P099-(660)E --()		IN AND NEAR BAKERSFIELD FROM 0.4 MI SOUTH OF OLD US-99 OVERCROSSING (S. UNION AVE.) TO 0.1 MI NORTH OF WHITE LANE OVERCROSSING PAVEMENT REHABILITATION AND IMPROVE	GRIFFITH-ATKINSON JV 3050 E. BIRCH STREET; BREA CA 92821 (661)392-6640	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$54,326,202 \$50,935,875 \$1,069,991	12/08/20 12/31/20 02/28/24	99% 94%
06-KER-99-23.6/28.4 06-0Q2814		KERN COUNTY IN BAKERSFIELD FROM PALM AVENUE OVERCROSSING TO BEARDSLEY CANAL BRIDGE REPLACEMENT PLANTING.	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAMUEL E GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)513-1469	\$5,388,904 \$0 \$0	02/16/23 03/15/23	0% 0%
06-KER-99-49.3/50.4 06-1E7804		KERN COUNTY IN MCFARLAND AND DELANO FROM 0.1 MILE SOUTH OF SHERWOOD AVENUE TO 0.1 MILE NORTH OF PERKINS AVENUE AND FROM ROUTE 155/ WROUGHT IRON FENCE, PLANTING AND IRRIGATIO	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-5825	\$2,069,908 \$0 \$0	10/13/23 11/14/23	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-119-.2/.6 06-0X7604 HSST-S119-(021)E --()		ON ROUTE 119 IN TAFT FROM 0.1 MI NORTH OF GARDNER FIELD ROAD. TO 0.5 MI SOUTH OF ASH STREET. LEFT-TURN CHANNELIZATION	GRANITE CONSTRUCTION COMPANY 3005 JAMES RD BAKERSFIELD CA 93308 (831)724-1011	JAKE GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)905-1299	\$1,378,471 \$1,334,405 \$0	09/26/22 10/19/22 01/30/24 01/31/24	100% 100% OVER RUN
HB1							
06-KER-119-2.2/10 06-1E5904		KERN COUNTY NEAR TAFT FROM 0.1 MILE NORTH OF HARRISON STREET TO ELK HILLS ROAD PLACE ASPHALT-RUBBER BINDER CHIP SEAL, COL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	JAKE GARCIA 1824 NORRIS BAKERSFIELD, CA 93308 (559)905-1299	\$1,975,713 \$929,651 \$0	03/30/23 04/24/23 01/02/24	65% 47%
HM							
06-KER-155-42.0/57 06-1G0404		IN KERN COUNTY ON ROUTE 155 BETWEEN PM 42.00 - 57.00 DIR ORDER EMERGENCY FA REPLACEMENT OF DAMAGED ROADWAY SURFACE	GRIFFITH COMPNAY 1128 CARRIER PARKWAY AVE BAKERSFIELD, CA 93308	LANDAS, TRAVIS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)287-4911	\$13,380,800 \$2,323,017 \$5,635	04/10/23 05/12/23 02/21/24	100% 17% OVER RUN
20.20.201 130							
06-KER-178-12.6/55.4 06-0X0804		IN KERN COUNTY AT VARIOUS LOCATIONS FROM 1.6 MI. EAST OF RANCHERIA RD. NEAR BAKERSFIELD TO VISTA GRANDE DRIVE NEAR LAKE ISABELLA REPAIR AND REPLACE CULVERTS	GENUINE ENGINEERING INC 13306 INDIAN BOW CIR; CORONA CA 92883 (951)674-5000	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$4,001,501 \$1,975,705 \$190,841	09/29/22 11/15/22 03/28/24	77% 49%
06-KER-178-20.6/21.6 06-1G3104		IN KERN COUNTY ON STATE ROUTE 178 FROM POST MILE 20.60 POST MILE 21.60 DIR'S EMERGENCY FA RETAINING WALL, SLOPE/ROADWAY REPAIRS	GENUINE, ENGINEERING 11762 DE PALMA ROAD 1C-225 CORONA, CA 92883	TRAVIS LANDAS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)401-9705	\$19,040,000 \$4,317,025 \$493,745	06/02/23 06/30/23 10/03/24	100% 100% OVER RUN
20.20.201 130							
06-KER-184-.9/L1.1 06-0V2804 SSTG-P184-(016)E --()		NEAR WEEDPATCH FROM 0.1 MI SOUTH TO 0.1 MI NORTH OF SUNSET BLVD. INTERSECTION IMPROVEMENTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE; BAKERSFIELD CA 93308 (661)392-6640	TRAVIS LANDAS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,491,161 \$3,183,251 \$0	02/24/22 03/16/22 01/25/24 01/26/24	100% 100% SUSPENDED
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-184-8.5/11.6 06-0U4304 ACNH-P184-(017)E --()		KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.1 MILE NORTH OF EDISON HIGHWAY TO 0.1 MILE NORTH OF CHASE AVENUE RESURFACE LANES AND SHOULDERS.	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$16,840,235 \$0 \$0	10/26/23 11/30/23	0% 0%
HA22							
06-KER-223-15.7/16.3 06-0R1904 CSTG-X029-(150)E L 62-06 0-(2) --()		IN KERN COUNTY NEAR ARVIN AT ROUTE 184/223 INTERSECTION INTERSECTION IMPROVEMENT	GRIFFITH COMPANY ERIC EUCCE JOE ARCHULETA 1128 CARRIER PARKWAY AVE; BAKERSFIELD CA 93308 (661)392-6640	TRAVIS LANDAS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)513-1469	\$6,144,395 \$5,706,536 \$0	01/25/22 02/11/22 01/25/24 01/26/24	100% 100% SUSPENDED
06-KER-223-20.1/21.1 06-1E6704		KERN COUNTY IN ARVIN FROM 0.1 MILE WEST OF COMANCHE DRIVE TO EL TEJON HIGHWAY PLANTING, IRRIGATION WORK AND THERMOPLASTI	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868	SAMUEL GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)513-1469	\$859,105 \$123,640 \$0	03/07/23 04/04/23 12/27/23	10% 27%
06-KIN-5-/0 06-0T0204		IN FRESNO AND KINGS COUNTIES AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	MADCO ELECTRIC, INC. 2135 E. FRONT ST.; SELMA CA 93662 (559)896-5637	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$994,800 \$878,260 \$0	09/16/21 11/23/21 03/03/23	87% 88%
06-KIN-41-20.0/28.4 06-0U4604 ACNH-P041-(604)E --()		KINGS COUNTY NEAR KETTLEMAN CITY FROM 0.1 MILE SOUTH OF QUAIL AVENUE TO NEVADA AVENUE COLD CENTRAL PLANT RECYCLING, HMA AND HMA-	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	DIN DADAWALLA 3240 N. MILLBROOK FRESNO, CA 93726 (559)417-5927	\$15,245,175 \$3,069,699 \$0	06/30/23 08/11/23 08/28/24	5% 20%
HA22							
06-KIN-43-10.2/18.2 06-1G1104		IN KINGS COUNTY ON STATE ROUTE 43 BETWEEN POST MILE 10.20 AND 18.20 DIR'S EMERGENCY F.A. REMOVE & REPLACE HMA & RHMA PAVEMENT	CAL VALLEY CONSTRUCTION 5125 N GATES AVE SUITE 102 FRESNO, CA 93722	GILL, GURJOT 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)977-0927	\$4,217,000 \$4,055,731 \$443,864	06/22/23 07/28/23 02/29/24	100% 96%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-41-6.3/9.2 06-0R2104 ACNH-P041-(603)E --() HA22		MADERA COUNTY NEAR MADERA FROM 0.1 MILE NORTH OF AVENUE 15 TO 2.2 MILES NORTH OF FRIANT MADERA CANAL BRIDGE REMOVE ASPHALT PAVEMENT, REPLACE WITH HMA,	CAL VALLEY CONSTRUCTION 5125 N GATES AVE STE 102 FRESNO CA CA 93722	GILL, GURJOT (R. WILSON ARE) 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)960-9920	\$13,809,937 \$8,690,209 \$121,134	01/18/23 02/15/23 06/03/24	66% 63%
06-MAD-99-6.9/7.6 06-0V1204 ACNH-P099-(671)E --() HA21		IN MADERA COUNTY ABOUT 2 MI. SOUTH OF MADERA FROM 0.3 MI SOUTH OF COTTONWOOD CREEK TO AVENUE 12 OVERCROSSING. REPLACE 3 BRIDGES; BR. NO. 41-0065	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	GILL, GURJOT (K. AROWSEGBE) 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$22,269,307 \$9,086,229 \$198,037	06/22/22 07/20/22 12/09/24	52% 41%
06-MAD-99-24.8/0 06-1E2004		IN MADERA CO ON SR 99 (BR 41-0044L) AND SR 152 (BR 41-0011R) REPLACE BRIDGE SEALS AND	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD. ; SAN FERNANDO CA 91340 (818)898-2300	GILL, GURJOT (RYAN WILSON) 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)977-0927	\$1,006,947 \$980,836 \$0	08/04/22 09/14/22 12/14/23	63% 94%
06-TUL-63-5.8/L8 06-0X7004 ACNH-P063-(023)E --() HA22		TULARE COUNTY IN VISALIA FROM 0.2 MILE SOUTH OF CALDWELL AVENUE TO ROUTE 63/198 SEPARATION COLD PLANE PAVEMENT, PLACE RHMA-G, MODIFY	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722		\$7,779,370 \$0 \$0	09/21/23 12/01/23	0% 0%
06-TUL-63-21.7/24.3 06-1E8004		TULARE COUNTY IN CUTLER AND OROSI FROM 0.1MILE SOUTH OF AVENUE 402 TO AVENUE 422 PLACE SLURRY SEAL, THERMOPLASTIC TRAFFIC S	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691		\$1,375,325 \$0 \$0	10/10/23 10/31/23	0% 0%
06-TUL-99-9.8/40.7 06-1E6904		TULARE COUNTY IN AND NEAR TEVISTON AT MARINA LANDSCAPE INC. VARIOUS LOCATIONS FROM 0.1 MILE NORTH 3707 W GARDEN GROVE BLVD OF AVENUE 76 TO 0.1 MILE SOUTH OF BETTY DRIVE LANDSCAPE PLANTING, IRRIGATION, AND PLANT		MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$569,320 \$469,389 \$3,126	02/06/23 03/03/23 12/31/25	27% 82%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-22.3/0 06-0U7704 ACNH-P099-(670)E --()		NEAR TIPTON AT THE PHILIP S.RAINE SAFETY ROADSIDE REST AREA SEWER, WATER AND IRRIGATION	TSI ENGINEERING INC 4600 ROSEVILLE ROAD; NORTH HIGHLANDS CA 95660 (916)571-5731	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)326-4851	\$6,840,194 \$6,706,490 \$0	12/28/21 01/25/22 02/05/24	95% 99%
06-TUL-99-26.3/27.6 06-0U8804 ILDL-6206-(033)0 --()		TULARE COUNTY IN TULARE FROM 0.9 MILE NORTH OF AVENUE 200 OVERCROSSING TO PAIGE ROAD OVERCROSSING CONSTRUCT INTERCHANGE.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$45,742,138 \$795,277 \$151,002	01/23/23 02/17/23 10/01/25	15% 2%
06-TUL-99-30.6/35.2 06-360244 ACNH-P099-(665)E --()		ON ROUTE 99 IN TULARE COUNTY NEAR TULARE FROM PROSPERITY AVE TO 1.2 MILES SOUTH OF AVENUE 280 OVERCROSSING (BR NO. 46-0195) 4F TO 6F	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	HUERTA JAVIER 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$53,723,943 \$36,429,082 \$0	04/26/21 06/11/21 02/08/24	74% 68%
HE13 06-TUL-99-51.8/53.9 06-0V7604 CNHG-P099-(673)E --()		TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM DODGE AVENUE OVERCROSSING TO 0.7 MILE NORTH OF MENDOCINO AVENUE OVERCROSSING UPGRADE WATER AND WASTEWATER SYSTEMS AT RO	TSI ENGINEERING, INC. 4600 ROSEVILLE RD SUITE 140 NORTH HIGHLANDS CA 95660	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA, CA 93291 (661)303-4187	\$6,978,674 \$1,501,742 \$404,717	05/23/23 06/26/23 12/23/34	16% 22%
06-TUL-190-38.0/57 06-1F6904 20.20.201 130		IN TULARE COUNTY EAST OF SPRINGVILLE FROM PM 39.00 TO 47.00 DIR EMERGENCY FA REPAIR STORM DAMAGE ON HWY 190	CCFG CONSTRUCTION 17750 WARDS FERRY ROAD SONORA, CA 95370 (209)743-4911	HUERTA, JAVIER 8530 ROOSEVELT AVE VISALIA, CA 93291 (559)286-7590	\$24,835,000 \$20,313,122 \$2,341,059	02/13/23 02/13/23 04/22/24	69% 82%
06-TUL-198-19.7/26.7 06-1E6204 HM		TULARE COUNTY ON ROUTE 198 FROM ROUTE 245 JUNCTION TO 0.1 MILE EAST OF ROAD 10240 SAN SEVAINE WAY 244 ANDON ROUTE 201 FROM 0.1 MILE EAST OF ROAD 24TO 0. POLYMER ASPHALTIC EMULSION, SEAL COAT, HMA	JURUPA VALLEY CA 91752		\$3,101,823 \$2,653,678 \$0	05/02/23 06/05/23 11/30/23	100% 85% OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-201-/4.9 06-1A5404 SSTG-S201-(002)E --()		TULARE COUNTY NEAR KINGSBURG FROM FRESNO COUNTY LINE TO ROAD 56 INSTALL RUMBLE STRIP, PAVEMENT DELINEATION	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706		\$700,575 \$0 \$0	08/04/23 09/01/23	0% 0%
HB1							
06-VAR-33-69.4/70.9 06-1E7104		FRESNO COUNTY AT VARIOUS LOCATIONS PLANTING, IRRIGATION WORK AND MINOR HOT MI	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	FERNANDO DEALBA 3240 N. MILLBROOK FRESNO CA 93726 (559)288-8603	\$948,902 \$0 \$0	08/25/23 10/11/23	0% 0%
06-VAR-41-32.3/32.3 06-0V1104 ACNH-000C-(550)E --()		FRESNO AND KINGS COUNTIES AT VARIOUS LOCATIONS STRATFORD KINGS RIVER BRIDGE REPLACEMENT.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET SUITE A NORTH HIGHLANDS CA 95660	DIN DADAWALLA 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3545	\$19,340,012 \$7,835,525 \$2,184,921	08/31/23 09/25/23 09/16/24	28% 39%

HA21

Totals: Authorized Final Amt: \$599,176,329 Completed to Date: \$334,734,525 Work This Month: \$10,593,987

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-4.8/6.6 07-352004		IN LONG BEACH, FROM STANLEY AVENUE TO CEDAR AVENUE (5.761), AND AT CEDAR AVE (6.591) UPGRADE TRAFFIC SIGNALS AND ADA	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	TON, THANG 18000 STUDEBAKER RD., STE 360 CERRITOS, CA 90703 (310)261-8467	\$2,549,069 \$99,900 \$0	11/07/22 11/21/22 08/21/24	34% 4%
07-LA-1-8.3/10 07-1XW3U4		IN LA CITY OF WILMINGTON ON LA-1@ HOBSON AVE OH BR#53-02347 & WILMINGTON OH BR NO. 53-0352 TO REPAIR SLOPES, FENCE & GATES DIR'S EMERG REPAIR SLOPES, FENCES & GATES	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE ST RIVERSIDE, CA 92509 (909)342-8447	INC GALLARDO, SAMUEL 970 WEST 190TH STREET TORRANCE, CA 90502 (310)345-6188	\$2,022,519 \$1,871,184 \$0	09/09/22 01/11/23 01/31/24	96% 93%
20.XX 201130							
07-LA-1-10.4/10.4 07-4V2104		IN LOS ANGELES COUNTY AT BROAD AVENUE MODIFYING SIGNAL AND LIGHTING.	SERVITEK ELECTRIC, INC. 385 S LEMON AVE #243 WALNUT CA 91789 (626)227-1650	TON, THANG 18000 STUDEBAKER RD. SUITE 360 CERRITOS, CA 90703 (562)916-7962	\$652,457 \$0 \$0	03/01/23 08/11/23 11/17/24	0% 0%
HB4N							
07-LA-1-11.2/11.2 07-359704 HSNH-P001-(684) --()		IN THE CITY OF LOS ANGELES, IN THE NEIGHBORHOOD OF WILMINGTON, AT THE INTERSECTION OF WILMINGTON BOULEVARD INSTALL PROTECTED LEFT TURN, MODIFY	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	NGUYEN, KHANH-VAN (213)798-5950	\$1,004,148 \$337,011 \$149,688	11/18/22 12/01/22 04/22/24	20% 34%
HB1							
07-LA-1-32.7/32.7 07-359504 HSNH-P001-(687)E --()		IN LOS ANGELES COUNTY, IN LOS ANGELES AT CALIFORNIA AVENUE MODIFY EXISTING TRAFFIC SIGNAL	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	LEON, DAN (562)572-5852	\$998,867 \$14,250 \$0	11/01/22 11/18/22 07/19/24	14% 1%
HB1							
07-LA-1-34.5/35.2 07-327204		IN AND NEAR SANTA MONICA, FROM LINCOLN BOULEVARD TO MCCLURE TUNNEL; ALSO ON ROUTE 10 (PM 2.1/18.3), ROUTE 2 (PM R18.7), ROUTE 10 UPGRADE THE EXISTING TRANSPORTATION	DBX, INC. 42024 AVENIDA ALVARADO; TEMECULA CA 92590 (951)296-9909	WANG, PAUL 13230 FIRESTONE BLVD STE E-2 SANTA FE SPRINGS, CA 90760 (562)345-3144	\$12,693,971 \$11,692,464 \$140,308	06/16/21 07/08/21 05/13/24	88% 91%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-35.5/62.8 07-2XL404		CITIES OF LA, MALIBU & UNINCORPORATED AREAS OF LA FROM MCCLURE TUNNEL TO LA/VENTURA COUNTY LINE-CONSTRUCT TRAFFIC SAFETY DEVICES	INTERSTATE CIVIL CONSTRUCTION P.O. BOX 2819 WRIGHTWOOD, CA 92397	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$3,995,600 \$275,478 \$0	12/13/23 01/24/24 07/31/24	29% 7%
HM 1+420.80							
07-LA-1-37.7/62.9 07-313504 ACNH-P001-(689)E --()		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF TEMESCAL CANYON ROAD TO 0.1 MILE NORTH OF TONGA STREE REMOVE AND CONSTRUCT BRIDGE AND CULVERTS.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)612-859	LEON, DAN 12975 W CULVER BLVD LOS ANGELES CA 90066 (562)572-5852	\$26,666,081 \$689,526 \$167,120	07/20/23 09/01/23 08/06/25	15% 3%
HA22							
07-LA-1-40.0/40.5 07-2XE004		IN LA COUNTY SOUTHBOUND PCH LA-1 TO REPAIRSLOPES, DAMAGED CROSS DRAINS, RECONSTRUCT RSP & PLACE GEOFABRIC DUE TO WINTER STORMS DIR'S STORM DAMAGE REPAIR	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK, CA 91706	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$13,890,000 \$269,736 \$0	01/12/23 02/27/23 07/19/24	2% 2%
20.XX 201130							
07-LA-1-43.9/44.4 07-354904 HSNH-P001-(686)0 --()		LOS ANGELES COUNTY IN MALIBU FROM 0.2 MILESOUTH TO 0.3 MILE NORTH OF LAS FLORES CANYON ROAD. UPGRADE SIGNAL POLES, HARDWARE AND INSTALL	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA CA 92509	LEON, DAN (562)572-5852	\$677,077 \$573,295 \$81,636	10/19/22 11/09/22 03/01/24 02/26/24	100% 85%
HB1							
07-LA-1-44.1/58.5 07-2XG904		LA COUNTY ON LA-1 PCH IN CITY OF MALIBU REMOVE LANDSLIDE & STOCKPILE DEBRIS, REPAIR ERODED SLOPE AREAS, CLEAN DS DUE TO STORMS DIR'S REPAIR & CLEAN DEBRIS FROM STORM DAMAGE	PTM GENERAL ENGINEERING 5942 ACORN STREET RIVERSIDE, CA 92504	SHIN, FRANK 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$2,030,000 \$850,002 \$0	05/10/23 06/27/23 06/30/24	72% 42%
20.XX 201130							
07-LA-1-46.9/50.4 07-3W8704 ACST-P001-(669)E --()		IN LOS ANGELES COUNTY, IN AND NEAR MALIBU, FROM MALIBU LAGOON BRIDGE TO SOLSTICE CANYON CREEK SLURRY SEAL DIGOUTS, SLABS	DREAMBUILDER CONSTRUCTION CORP SHAKERI, SAEID DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)808-7976	\$597,433 \$418,537 \$0	06/09/20 07/02/20 09/30/23	91% 33%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-46.9/50.4 07-3W87A4		LA COUNTY NEAR CITY OF MALIBU LA-1 REPLACEDAMAGED CONCRETE SLABS,SLURRY SEAL AC PAVETAKEOVER FOR DEFAULTED CONTRACTOR DIR'S EMERGE REPAIR DAMAGED CONCRETE SLABS	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722 (626)339-8610	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD, SUITE 102 THOUSAND OAKS, CA 91320 (213)808-7976	\$835,000 \$670,405 \$0	11/10/22 02/03/23 07/21/23	50% 80%
20.80 122.00							
07-LA-1-56.5/56.9 07-291404 ACST-P001-(674)E --()		IN LOS ANGELES COUNTY IN MALIBU FROM GUERNSEY AVE TO TRANCAS CANYON ROAD BRIDGE REPLACEMENT	STACY AND WITBECK, INC. 2800 HARBOR BAY PARKWAY; ALAMEDA CA 94502 (510)748-1870	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$13,305,960 \$9,663,487 \$29,872	02/18/21 03/09/21 12/31/25	28% 72%
HA21							
07-LA-1-352.0/44.1 07-2XG804		IN LA COUNTY ON PCH LA-1 IN CITIES OF MALIBU,PACIFIC PALISADES&SANTA MONICA DBA APEX ROCKFALL MITIGATION TO REMOVE DEBRIS&REPAIR DRAPERY PROTECT SYSTM DIR'S EME REPAIR/REPLACE SLOPE PROTECTION SYSTEM	DRILL TECH DRILLING & SHORING 2200 WYMORE WAY ANTIOCH, CA 94509	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$2,960,000 \$370,736 \$0	04/26/23 06/06/23 06/30/24	33% 13%
20.XX 201130							
07-LA-1-/18 07-321604 ACNH-P001-(692)E --()		LOS ANGELES COUNTY FROM STUDEBAKER ROAD TOPASEO DE LAS DELICIAS COLD PLANE AC AND OVERLAY AC PAVEMENT AND	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	LIU, WAYNE (562)860-5963	\$48,208,587 \$0 \$0	12/20/23 01/23/24 06/08/26	0% 0%
HA22							
07-LA-2-15.1/15.3 07-351304 ACNH-X037-(235)E --()		LOS ANGELES COUNTY AT ROUTE 2/5 SEPARATION SEISMIC RETROFIT AND GUARDRAIL UPGRADE.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	TOUTOUNCHIAN, SAM	\$6,879,634 \$0 \$0	01/17/24 02/16/24	0% 0%
07-LA-2-26.4/79.8 07-3325A4 SSTG-P002-(041)E --()		IN LOS ANGELES COUNTY FROM BAY TREE RD TO BIG PINES HWY INSTALL AND UPGRADE MBGR	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706-1747 (626)960-9502	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$10,107,675 \$5,276,569 \$231,922	09/27/22 10/10/22 08/01/24	77% 52%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-26.4/79.8 07-332504 SSTG-P002-(041)E --()		IN LOS ANGELES COUNTY FROM BAY TREE RD TO BIG PINES HWY INSTALL AND UPGRADE MBGR	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$16,171,597 \$5,086,555 \$0	11/23/21 12/22/21 06/30/24	41% 99%
HB1							
07-LA-2-40.3/46.1 07-2XG004		LA-2 REMOVE MUDSLIDE & ROCK SLIDE. REPAIR AND RECONSTRUCTION OF SLOPE DUE TO WINTER STORMS AND HEAVY RAIN. DIR'S EMERGENCY FORCE SLOPE REPAIR	SGV ENTERPRISES INC 615 LAS TUNAS DR STE J ARCADIA CA 91007	TRAN, DANGLONG 2090 FERN LANE GLENDALE CA 91208 (818)482-9304	\$5,745,000 \$5,211,924 \$0	03/22/23 05/11/23 04/30/24	100% 91% OVER RUN
20.20 201130							
07-LA-2-65.2/66.4 07-2XA604		IN UNINCORPORATED AREA OF LA COUNTY IN THEANGELES NATIONAL FOREST ON LA-2 TO REPAIR & RECONSTRUCT DAMAGED SIDE SLOPES,BERMS DIR'S REPAIR SLOPES DUE TO STORM DAMAGE	SGV ENTERPRISES INC 615 LAS TUNAS DR STE J ARCADIA, CA 91007	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$4,035,000 \$2,834,498 \$0	12/16/22 02/10/23 12/30/24	37% 70%
20.XX 201130							
07-LA-2-68.1/82.1 07-349004		LOS ANGELES COUNTY FROM STONE BRIDGE TO SAN BERNARDINO COUNTY LINE REPLACE CULVERT AND INSTALL CURED-IN-PLACE	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650	TOUOUNCHIAN, SAM	\$1,370,000 \$0 \$0	11/15/23 12/13/23	0% 0%
HA22							
07-LA-5-1.7/1.7 07-3257C4		BUILDING CONSTRUCTION IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AT 14044 FREEWAY DRIVE CONSTRUCT EQUIPMENT SHOP	AWI BUILDERS, INC. 7831 PARAMOUNT BLVD PICO RIVERA CA 90660 (562)948-1133	FREMPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (562)345-9865	\$9,065,805 \$6,822,044 \$117,542	01/18/23 01/26/23 04/09/24	85% 75%
HA11							
07-LA-5-1.7/1.7 07-325704		IN SANTA FE SPRINGS AT 14044 FREEWAY DRIVE ADJACENT TO I-5 BETWEEN VALLEY VIEW AVE AND ALONDRA BOULEVARD. CONSTRUCT SOUTHERN REGIONAL	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN; IRVINE CA 92618 (949)299-1400	FREMPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (562)345-9865	\$20,303,535 \$19,091,141 \$0	05/07/19 06/07/19 12/31/23	63% 94%
HA11							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-6.1/6.4 07-384904		LOS ANGELES COUNTY IN DOWNEY FROM CECILIA STREET TO DOLLISON DRIVE UPGRADE IRRIGATION SYSTEMS, PLANTING & MAI	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	VERGARA, JOAHNNA 4281 KATELLA AVE STE 221 LOS ALAMITOS CA 90720 (213)393-9751	\$175,514 \$160,624 \$0	06/08/23 06/30/23 10/03/24	0% 0% PLANT EST SATIS
07-LA-5-6.6/13.1 07-357304 ACIM-0052-(037)E --()		LOS ANGELES COUNTY IN SANTA FE SPRINGS, DOWNEY AND CITY OF COMMERCE FROM 0.2 MILE SOUTH OF ROUTE 5/605 SEPARATION TO 0.1 MILE NORT REPLACE CONCRETE SLABS AND MEDIAN BARRIER,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	OREGEL, MARTIN	\$23,221,607 \$1,793,252 \$957,995	04/27/23 05/22/23 03/14/25	19% 8%
HA22							
07-LA-5-8.2/8.2 07-4V3004		LOS ANGELES COUNTY IN DOWNEY AT ROUTE 5/19SEPARATION UPGRADE TRAFFIC SIGNAL AND LIGHTING.	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA CA 92509	FREMPOG, SAMUEL 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-9865	\$373,000 \$0 \$0	06/16/22 06/30/22 06/30/24	0% 0%
HB4N							
07-LA-5-15.1/22.9 07-333004 ACNH-X037-(230)E --()		IN THE CITY OF LOS ANGELES, FROM CALZONA STREET TO 0.1 MILE SOUTH OF FLETCHER DRIVE; ALSO ON ROUTE 2 AT 0.1 MILE SOUTH OF ROUTE 13 SAFETY, MOBILITY, TSM, ROADSIDE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	ARABE, JEROME 13230 FIRESTONE BLVD. STE A2 SANTA FE SPRING, CA 90670 (619)633-0116	\$11,578,533 \$8,275,690 \$496,707	10/20/22 11/15/22 03/27/25	45% 71%
HB4N							
07-LA-5-16.0/17.3 07-2XJ004		IN LA COUNTY@ ELA INTERCHANGE ROUTES 5,10,60 & 101 TO RESTORE/REPAIR HIGHWAY LIGHTNG& ASSOCIATED RDWY ELECTRICAL &COMM SYSTEMSDIR' RESTORE/REPAIR FIBER OPTIC THEFT DAMAGE	DBX INC 42024 AVENIDA ALVARADO STE A TEMECULA, CA 92590 (951)296-9909	PHAM, RYAN 1041 W BADILLO SUITE 112 COVINA, CA 91722 (213)793-7193	\$4,065,000 \$479,071 \$0	06/12/23 07/18/23 04/08/24	63% 12%
20.XX 201130							
07-LA-5-17.9/18 07-351804 CIMG-005 -(130)E --()		IN THE CITY OF LOS ANGELES AT INTERSECTION OF I-5 AND CESAR CHAVEZ AVENUE. UPGRADE TRAFFIC SIGNALS AND CURB	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	PHAM, RYAN 1041 W BADILLO STE, 112 COVINA, CA 91722 (213)793-7193	\$734,737 \$51,865 \$0	12/22/21 01/20/22 06/26/24	36% 7% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-19.7/36 07-324904		IN THE CITY OF LOS ANGELES AT HUMBOLDT STREET, GLENDALE BOULEVARD, 2800 HARBOR BAY PARKWAY; AND SHELDON STREET UPGRADE PUMP PLANTS	STACY AND WITBECK, INC. ALAMEDA CA 94502 (510)748-1870	GURFINKEL, VLADIMIR 601 S. GLENOAKS BLVD #310 BURBANK, CA 91502 (818)333-9876	\$4,842,962 \$2,512,199 \$210,183	04/21/22 06/10/22 03/14/24	87% 50%
HA22							
07-LA-5-31.8/42.6 07-0W1004		IN LOS ANGELES COUNTY IN LOS ANGELES FROM COHASSET STREET UNDER- CROSSING TO ROXFORD STREET UNDER- CROSSING REPLACE PCC SLABS,GRIND PCC	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	TOUTOUNCHIAN, SAM 601 S. GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (818)333-9876	\$8,334,854 \$8,134,406 \$0	06/28/22 07/11/22 01/24/24	96% 94%
HM1							
07-LA-5-33.1/39.1 07-384404		LA CO. ROUTE 5 BETWEEN PM 33.1 AND PM 39.1 CLEAN CA BEAUTIFICATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$5,159,931 \$3,971,611 \$288,196	07/06/22 08/25/22 04/09/27	27% 76%
07-LA-5-39.4/44.4 07-319904 ACIM-005 -(030)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5/118 SEPARATION TO BALBOA BOULEVARD OVERCROSSING_ ROADSIDE SAFETY IMPROVEMENTS	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	BUI, KEVIN 9225 CRANFORD AVENUE PACOIMA, CA 91331 (562)572-5983	\$2,597,319 \$2,197,976 \$0	09/14/21 10/05/21 02/29/24	99% 85%
HB34							
07-LA-5-54.4/54.8 07-328804		IN SANTA CLARITA, FROM 0.4 MILE NORTH OF RYE CANYON ROAD TO 1.4 MILES SOUTH OF ROUTE 5/126 INTERCHANGE AT THE NORTHBOUND CASTAIC REPLACE OFFICE STRUCTURE AND	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE.; AZUSA CA 91702 (626)334-5775	RESLER, CAESAR 25061 W. AVE STANFORD SUITE 70 VALENCIA, CA 91355 (661)257-0273	\$1,156,562 \$893,405 \$0	12/08/21 01/07/22 07/22/24	19% 67%
07-LA-5-59.5/67.9 07-323404 ACIM-0053-(074)E --()		AT VALENCIA AND CASTAIC, FROM LAKE HUGHES ROAD UNDERCROSSING TO 1.9 MILES NORTH OF TEMPLIN HIGHWAY. REPLACE SLABS, UPGRADE DRAINAGE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	OSORIO, OSCAR 25061 WEST AVE STANFORD STE 70 VALENCIA, CA 91355 (213)792-5518	\$24,751,467 \$7,326,326 \$256,988	02/25/22 03/30/22 11/12/24	35% 29%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
07-LA-5-61.5/63.7 07-2XC004		LA COUNTY NEAR CASTAIC LAKE RTE FIRE BEGANGENERATING FIRE DAMAGE TO FWY THIS WILL PROVIDE FIRE DAMAGE REPAIR DIR'S ORDER EMERGENCY FIRE DAMAGE REPAIR	SECURITY PAVING COMPANY INC 3075 TOWNSGATE RD STE 200 WESTLAKE VILLAGE CA 91361	OSORIO, OSCAR 25061 W STANFORD AVE VALENCIA CA 91355 (213)792-5518	\$17,655,000 \$8,611,938 \$0	09/01/22 10/07/22 03/30/24	100% 49% OVER RUN
20.20 201130							
07-LA-5-63.4/65.9 07-2XC904		IN LA COUNTY N/B LA-5 NEAR CASTAIC FROM PM 63.4 TO TEMPLIN HIGHWAY REPAIR STORM DAMAGE&REPAIR DRAIN.SYSTM,SLOPE & SHOULDERDIR'S EM REPAIR SLOPE,DRAINAGE SYST, & SHOULDERS	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA, CA 91355 (661)367-9040	BAKHET, WASSEM 25061 W AVENUE STANFORD SUITE 70 VALENCIA, CA 91355 (213)817-0162	\$3,105,000 \$3,098,222 \$0	01/11/23 03/20/23 02/29/24	100% 100% OVER RUN
20.20 201130							
07-LA-5-66.3/67.3 07-2XG504		HEAVY RAINS FROM STORMS SATURATED SLOPES ALONG LA-5.RECONSTRUCT AND REBUILD SLOPE NEEDED. DIR'S EMEREGNCY FORCE ACCOUNT	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA CA 92335	SALMAN, RIDWAN 25061 WEST AVE STANFORD STE 70 VALENCIA CA 91355 (213)505-0610	\$9,885,000 \$4,312,406 \$0	03/27/23 04/20/23 09/27/24	100% 44% OVER RUN
20.20 201130							
07-LA-5-/19.5 07-319304 HSST-X037-(224)E --()		FROM COUNTY LINE TO BROADWAY, REDUCE SEVERITY COLLISIONS REDUCE SEVERITY COLLISIONS BY	RE CHAFFEE CONSTRUCTION INC. 1253 EVERGREEN RD; WRIGHTWOOD CA 92397 (760)249-8068	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320. (805)857-6118	\$3,856,168 \$3,440,104 \$0	10/07/22 11/18/22 01/31/24	100% 89% OVER RUN
HBI							
07-LA-10-.1/13.3 07-384604		LOCATES ON ROUTE 10 FROM PM 0.1 TO PM 13.3 AND ROUTE 60 FROM PM 4.7 TO PM 6.3 CLEAN CA SAFETY ENHANCEMENT	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (562)644-8238	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$4,564,149 \$4,372,225 \$0	08/03/22 08/19/22 06/14/24	93% 96%
07-LA-10-2.2/5.2 07-2XH804		IN LA COUNTY CITIES OF SANTA MONICA& LA-10TO RECONSTRUCT ERODED SLOPES,REMOVE DEBRISREPAIR IRRIGATION&CLEAN DS @ 4 LOCATIONS DIR'S CLEAN & REPAIR STORM DAMAGE	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$735,000 \$354,495 \$0	07/12/23 07/27/23 03/29/24	50% 48%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-4.3/10.1 07-2XH404		IN LA COUNTY LA-10 W/B @CENTINELA OFFRAMP & AFTER REDONDO BLVD U/C REPAIR SINKHOLES & DAMAGED AC DIKE SHOULDERS DIR'S EMERGENCY FO REPAIR SINKHOLES ALONG LA-10	FLO ENGINEERING INC DBA FLO CONCRETE 902 S VANHORN AVE WEST COVINA, CA 91790	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,100,000 \$1,027,158 \$0	05/09/23 07/03/23 06/28/24	100% 93% OVER RUN
20.XX 201130							
07-LA-10-4.5/5.5 07-332004		IN THE CITY OF LOS ANGELES FROM BUNDY DRIVE TO SEPULVEDA BOULEVARD UNDERCROSSING; AND ON RTE 405 FROM OLYMPIC BLVD TO NATIONAL BL INSTALL IRRIGATION SYSTEM AND PLANT	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	SHIN, FRANK 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,503,402 \$1,302,148 \$6,000	09/02/22 09/27/22 02/05/27	100% 87%
HA42							
07-LA-10-8.9/9.4 07-1XW004		LA COUNTY CITY OF LOS ANGELES STATE HWY TO REPAIR (SHS) TO BRIDGE, SLOPES, ELECTRLEQPT, FENCE, GATES, OTHER DAMAGES TO STATEDIR'S REPAIR BRIDGE, SLOPE, DAMAGES TO STATE HWY	STAPLES CONSTRUCTION CO INC. 1501 EASTMAN AVE VENTURA, CA 93003	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$7,515,000 \$2,624,015 \$0	07/22/22 08/02/22 09/27/24	100% 35% OVER RUN
20.201131							
07-LA-10-12.4/14.9 07-332604 SIMG- 010-(854)E --()		IN THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE EAST OF ARLINGTON AVENUE OVERCROSSING TO 0.7 MILE EAST OF ROUTE 10/110 SEPARAT REPLACE RAISED ISLAND WITH CONCRETE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706-1747 (626)960-9502	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$15,928,148 \$15,843,016 \$2,830	12/16/20 01/12/21 07/30/24	85% 99%
HB1							
07-LA-10-16.6/30.1 07-260804 ACNH-X037-(222)E --()		IN LOS ANGELES COUNTY ON ROUTE 10 BETWEEN EAST OF SOUTH CENTRAL AVE UNDERCROSSING AND WEST OF COGSWELL RD UNDERCROSSING AND ON ROU STORM WATER MITIGATION (TRASH TMDL)	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	RODRIGUEZ, MIGUEL 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)453-7555	\$9,837,858 \$9,894,484 \$0	01/29/21 02/11/21 02/09/24 01/29/24	100% 97% COMPLETED
HA42							
07-LA-10-17.0/17.7 07-2XL104		LA COUNTY IN CITY OF LA ON LA-10 FROM 15TH&ALAMEDA ST TO SANTA FE AVE BRDG#53-1301 TEMPORARY SHORING TO FIRE DAMAGED COLUMNS DIR'S PROVIDE SHORING TO FIRE DMAGED BRDG COLUMN	SECURITY PAVING COMPANY INC 3075 TOWNSGATE RD STE 200 WESTLAKE VILLAGE, CA 91361	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$14,905,000 \$3,442,534 \$0	11/11/23 12/07/23 08/31/24	82% 58%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-17.0/17.7 07-2XL004		IN LA COUNTY CITY OF LA ON LA-10 FROM 15THST&ALAMEDA ST TO SANTA FE AVENU BR#53-1301REMOVE & CLEANUP BURN SITE & FIRE DEBRIS DIR'S CLEANUP DEBRIS DUE TO FIRE	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$6,405,000 \$1,733,969 \$0	11/11/23 12/06/23 06/28/24	23% 60%
20.XX 201103							
07-LA-10-18.3/18.3 07-2XA304		EAST LA HUB WAS VANDALIZED & FIBER OPTIC COMM RACK DISMANTLED. HVAC DAMAGED. LOCAT-ION HAS NO POWER & NEEDS RESTORATION DIRECTOR'S	CROSSTOWN ELECTRICAL& DATA INC 5454 DIAZ STREET IRWINDALE CA 91706	PHAM, RYAN 1041 W BADILLO STE 112 COVINA CA 91722 (213)793-7193	\$845,000 \$816,806 \$0	01/09/23 02/06/23 10/31/23	100% 97% OVER RUN
20.20 201130							
07-LA-10-18.8/20.5 07-386004		LOS ANGELES COUNTY IN AND NEAR LOS ANGELESFROM 0.3 MILE EAST OF STATE STREET OVERCROSSING TO 0.3 MILE WEST OF EASTERN AVENUE OVERC ROCK BLANKET, PLANT ESTABLISHMENT WORK AND	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364	MEJIA FIGUEROA, GILBERTO 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)269-1682	\$1,374,816 \$1,235,989 \$560	03/13/23 04/28/23 01/12/27	17% 90%
07-LA-10-19.5/29.5 07-0W3304		LOS ANGELES COUNTY FROM EVERGREEN AVENUE PEDESTRIAN OVERCROSSING IN LOS ANGELES TO VALLEY BOULEVARD UNDERCROSSING IN EL MONTE DIGOUTS, SLURRY SEAL, COLD PLANE OVERLAY,	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (213)308-2033	\$9,322,420 \$6,854,040 \$79,663	03/13/23 04/10/23 04/12/24	56% 71%
HM							
07-LA-10-22.0/30.8 07-330304 HSIM-0101-(857)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.6 MILE EAST OF ROUTE 710/10 SEPARATION TO 0.3 MILE WEST OF ROUTE 10/605 SEPARATION CONSTRUCT CONCRETE BARRIER AND STRUCTURAL	FEC FUTURE CONTRACTORS AND ENGINEERS INC 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	HERRERA, EDGAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (310)609-0364	\$6,948,412 \$886,254 \$798,380	10/09/23 10/31/23 04/07/25	7% 13%
HB1							
07-LA-10-28.2/31 07-328304		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INEL MONTE AND BALDWIN PARK INC. FROM RIO HONDO BRIDGE TO SAN GABRIEL RIVER BRIDGE CONSTRUCT BRIDGE CLOSURE POUR.	BEADOR CONSTRUCTION COMPANY, 2900 BRISTOL STREET D204 COSTA MESA, CA 92626	HONG, HAI 1041 W BADILLO ST#112 COVINA, CA 91722 (626)339-1601	\$5,247,700 \$37,600 \$8,100	09/26/23 10/18/23 08/15/25	7% 1%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-28.3/28.3 07-316804		LOS ANGELES COUNTY IN EL MONTE AT THE RIO HONDO BUSWAY BRIDGE REPLACE BRIDGE DECK.	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	JACKY CHAN 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)216-4198	\$5,201,230 \$0 \$0	01/26/24 02/14/24 02/27/26	0% 0%
HA21							
07-LA-10-42.3/48.3 07-335304 ACIM-010 -(856)E --()		IN POMONA AND CLAREMONT, FROM ROUTE 57 TO THE SAN BERNARDINO COUNTY LINE REPLACE OVERHEAD SIGNS	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	RODRIGUEZ, MIGUEL 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (213)793-7418	\$2,706,879 \$2,651,293 \$17,242	12/23/21 01/14/22 10/11/24	64% 97%
HA22							
07-LA-10-156.0/17.6 07-2XK704		CITY OF LA @VAR ON&OFFRAMPS CITY OF SANTA MONICA VIADUCT BR#53-1301 LA-10 TO LA STRE RECONSTRUCT BRIDGE RAILING & POSTS DIR'S EMERG REPLACE/RECONSTRUCT METAL BRDG BARRIERRAIL	AZ CONSTRUCTION INC DBA ACE FENCE COMPANY 727 GLENDORA AVE LA PUENTE, CA 91744	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$590,700 \$0 \$0	12/11/23 02/21/24 04/10/24	0% 0%
20.XX 201130							
07-LA-14-27.0/28.1 07-342804 ACNH-P014-(109)E --()		IN LOS ANGELES COUNTY IN SANTA CLARITA, FROM 0.6 MILE NORTH OF NEWHALL AVENUE UNDERCROSSING TO PLACERITA CANYON ROAD UNDERCROSSI PERMANENT RESTORATION OF SIDE SLOPE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	MOHSENZADEH, ALI 13171 TELFAIR AVENUE STE 101 SYLMAR, CA 91342 (818)746-0669	\$6,888,100 \$6,553,806 \$47,284	09/21/22 10/06/22 02/23/24	94% 95%
HA23							
07-LA-14-29.0/29.5 07-339604 ACNH-P014-(107)E --()		IN SANTA CLARITA FROM 0.9 MILE NORTH OF PLACERITA CANYON ROAD TO 0.2 MILE SOUTH OF GOLDEN VALLEY ROAD PROTECTIVE BETTERMENT, REGRADE	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE; SANTA ANA CA 92704 (714)540-5351	MOHSENZADEH, ALI 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (818)746-0669	\$16,092,648 \$8,916,419 \$203,956	07/06/22 08/01/22 04/20/26	22% 55%
HA42							
07-LA-14-60.7/77 07-316004		IN PALMDALE AND LANCASTER, FROM TECHNOLOGY DRIVE UNDERCROSSING TO AVENUE A OVERCROSSING RECONSTRUCT PAVEMENT STRUCTURAL	GUY F. ATKINSON 18201 VON KARMAN AVENUE; IRVINE CA 92612 (949)855-9755	SHIH, JAMES 39115 TRADE CENTER DR STE, 210 PALMDALE, CA 95331 (213)793-7522	\$161,551,301 \$36,514,938 \$3,004,796	02/07/23 03/03/23 04/09/26	24% 22%

H

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-22-/1.5 07-324404		IN LONG BEACH, FROM ROUTE 1 TO SAN GABRIEL UNDERCROSSING COLD PLANE PAVEMENT AND OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	TON, THANG 18000 STUDEBAKER RD., STE 360 CERRITOS, CA 90703 (310)261-8467	\$5,372,789 \$5,412,796 \$0	02/18/22 04/18/22 02/29/24	100% 98% OVER RUN
HA22							
07-LA-23-1.1/8.4 07-2XE604		LA-23 TO VEN-23 REMOVE MUD AND DEBRIS OFF THE ROADWAY. REPAIR AND PROTECT DAMAGED SLOPES/ DRAINAGE/CURB/ GUTTERS/ ROAD SIGNS DIR'S REPAIR ROADWAY DAMAGE	PETERSON-CHASE GEN ENGINEERINGCONSTRUCTION INC 16351 CONSTRUCTION CIR WEST IRVINE CA 92606 (949)252-0441	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91320 (213)507-7938	\$2,695,000 \$1,934,702 \$0	01/26/23 03/30/23 03/30/24	100% 72% OVER RUN
20.20 201130							
07-LA-23-1.1/1.2 07-2XC304		LA-23 ROCKSLIDE/LANDSLIDE RESULTED 2 LANE HWY CLOSURE.OGDS RECOMMENDS NB LANE OF LA-23 REMIAN CLOSED DUE TO INSTABILITY. DIRECTOR' SLOPE PROTECTION SYSTEM	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO CA 93445	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$2,485,000 \$771,593 \$0	10/26/22 11/03/22 10/31/23	100% 31% OVER RUN
20.20 201130							
07-LA-23-/8.9 07-0W4104		LOS ANGELES COUNTY IN AND NEAR MALIBU AND WESTLAKE VILLAGE FROM ROUTE 1 TO VENTURA COUNTY LINE APPLY SLURRY SEAL AND INSTALL THERMOPLASTI	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	SINGH, RANJIT 1525 RANCHO CONEJO, STE 102 THOUSAND OAKS, CA 91320 (213)330-6650	\$2,372,011 \$0 \$0	06/19/23 07/24/23 07/31/24	0% 0% 0%
HM1							
07-LA-27-1.0/10.6 07-2XG304		IN LA COUNTY ON LA-27 AROUND TOPANGA CANYNIN SANTA MONICA MTS NORTH OF PCH TO REMOVE LANDSLIDE DEBRIS&REPAIR SLOPE DAMAGE&DRAIN DIR' REPAIR SLIDE DAMAGE & DRAINAGE SYSTEM	STACY AND WITBECK INC 2800 HARBOR BAY PARKWAY ALAMEDA, CA 94502	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$3,285,000 \$1,147,171 \$0	03/30/23 05/22/23 06/28/24	83% 35% OVER RUN
20.XX 201130							
07-LA-27-/18.6 07-322904 CSTP-S027-(006)E --()		LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM ROUTE 1 TO DEVONSHIRE STREET REMOVE EXISTING AC PAVEMENT & HMA OVERLAY.	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$40,913,353 \$126,225 \$126,225	11/06/23 11/30/23 06/29/26	2% 0% OVER RUN
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-39-17.8/17.8 07-326204 ACNH-P039-(041)E --()		IN AZUSA AT THE SAN GABRIEL RIVER BRIDGE NO. 53-0113 (PM 17.81) SEISMIC RETROFIT, BARRIER	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	DOUGHLY, JOE 1370 VALLEY VISTA DRIVE #150C DIAMOND BAR, CA 91765 (818)400-4669	\$4,808,881 \$2,755,930 \$236,763	11/23/22 12/21/22 09/20/24	86% 57%
HA21							
07-LA-39-18.9/35.5 07-2XF804		IN LA COUNTY ON LA-39 IN ANGELES NATIONAL FOREST NORTH OF AZUSA CITY TO REPAIR SLOPEINSTALL DRAPERY PROTECTION DUE TO STORM DIR'S REPAIR STORM DAMAGE	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO, CA 93445	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$8,420,000 \$7,993,532 \$0	03/07/23 04/13/23 02/26/24	93% 95%
20.XX 201130							
07-LA-39-31.2/31.2 07-343404 HSST-P039-(038)E --()		IN LOS ANGELES COUNTY, ON ROUTE 39 AT OHL USA, INC. NORTH FORK SAN GABRIEL RIVER BRIDGE (BR. NO. 53-3069) REPLACE BRIDGE	1920 MAIN STREET STE 310 IRVINE CA 92614 (949)242-4432	HONG, HAI 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$17,789,552 \$9,388,409 \$359,476	10/30/19 11/12/19 12/23/25	44% 72%
HA21							
07-LA-39-32.2/38.4 07-327604 CSTG-S039-(015)E --()		FROM 0.3 MILE SOUTH OF NORTH FORK SAN GABRIEL RIVER OVERCROSSING TO 0.3 MILE NORTH OF NORTH CRYSTAL LAKE ROAD UPGRADE GUARDRAIL AND END	SAN BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	DOUGHLY, JOE 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (951)217-5189	\$6,357,697 \$4,767,399 \$55,197	03/07/22 03/29/22 03/29/24	94% 75%
HB1							
07-LA-47-4.0/1.9 07-1XY804		LA-47 VINCENT THOMAS BRIDGE (53-1471) OVERLA HARBOR INTO PORT OF LA TO INSTALL METALCABLE GUARDS TO PREVENT CLIMBING & PROTECTDIR' VTB TO INSTALL METAL CABLE GUARDS	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (310)261-8467	\$1,685,000 \$1,255,246 \$0	03/14/22 06/09/22 02/29/24	93% 74%
20.80 360000							
07-LA-57-5.0/5.2 07-324804		IN AND NEAR DIAMOND BAR AT THE SOUTHBOUND OFFRAMP AND ONRAMP AT SUNSET CROSSING ROAD CONSTRUCT MAINTENANCE VEHICLE	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	DOUGHLY, JOE 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (818)400-4669	\$1,169,424 \$1,172,627 \$1,395	04/07/22 05/12/22 06/07/24	100% 99% OVER RUN
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-57-/4.5 07-304504 HSNH-P057-(069)E --()		IN LOS ANGELES COUNTY IN DIAMOND BAR AND CITY OF INDUSTRY FROM ORANGE COUNTY LINE TO ROUTE 57/60 SEPARATION LANE REPLACEMENT	GRIFFITH COMPANY - FBD VANGUARD CONSTRUCTION INC. JOINT VENTURE 12200 BLOOMFIELD AVE.;	SANDOVAL, MARTIN 1370 VALLEY VISTA DR, STE 150 DIAMOOOND BAR, CA 91765 (909)396-7574	\$64,270,376 \$58,359,370 \$592,382	06/11/20 06/29/20 05/22/25	79% 90%
HA22			SANTA FE SPRINGS CA 90670 (562)929-1128				
07-LA-60-.5/11.7 07-327104		IN LA COUNTY ON ROUTE 60 BETWEEN ROUTES 5/10 SEPARATION TO ROUTE 605, ON ROUTE 2 AT ROUTE 134, ON ROUTE 5 AT ROUTE 605, ON ROUTE UPGRADE TRANSPORTATION MANAGEMENT	JFL ELECTRIC, INC 8257 COMPTON AVENUE; LOS ANGELES CA 90001 (323)581-4400	PHAM, RYAN 1041 W. BADILLO ST., STE #112 COVINA, CA 91722 (213)793-7193	\$4,556,604 \$4,249,949 \$53,760	12/22/21 02/04/22 03/06/24	96% 93%
HB4N							
07-LA-60-4.4/29.8 07-0W2504		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM ATLANTIC BOULEVARD UNDERCROSSING TO TOWNE AVENUE UNDERCROSSING FURNISH POLYESTER CONCRETE OVERLAY.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	DOUGHLY, JOE 1370 VALLEY VISTA DR STE 150C DIAMOND BAR CA 91765 (909)396-7586	\$6,407,560 \$2,159,657 \$0	04/13/23 06/08/23 06/07/24	47% 34%
HM2							
07-LA-60-11.0/20 07-320404 ACNH-P060-(160)E --()		IN LOS ANGELES COUNTY FROM 0.7 MILE EAST OF PECK ROAD UNDERCROSSING TO 0.5 MILE WEST OF NOGALES STREET OVERCROSSING CONSTRUCT BMPS FOR STORMWATER	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	LIU, CHEN-CHUNG (213)792-4877	\$6,837,183 \$5,934,157 \$115,582	03/21/22 04/13/22 12/17/24	61% 85%
HA42							
07-LA-60-19.1/20.7 07-4V3304		IN LOS ANGELES COUNTY ON ROUTE 60 FROM STONE CREEK ROAD UNDERCROSSING TO 0.3 MILE EAST OF SOUTH NOGALES STREET LA-60, PLANTING HIGHWAY	WESTCOAST PUBLIC WORK, INC. 20058 VENTURA BLVD., #318; WOODLAND HILLS CA 91364 (888)646-6411	LIU, CHEN-CHUNG 1370 VALLEY VISTA DR., STE 150 DIAMOND BAR, CA 91765 (213)792-4877	\$1,072,351 \$1,027,512 \$2,800	06/28/22 08/02/22 08/23/24	70% 95%
HA25							
07-LA-60-20.0/26 07-325004 ACNH-P060-(161) --()		IN LOS ANGELES COUNTY FROM 0.4 MILE WEST OF NOGALES STREET OVERCROSSING TO 0.4 MILE EAST OF SOUTH DIAMOND BAR BOULEVARD UNDERCROSS CONSTRUCT BMPS FOR STORMWATER	SEMA CONSTRUCTION, INC. 9810 SCRIPPS LAKE DR., STE C SAN DIEGO, CA 92131 (303)627-2600	BASHOURA, YANINA 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (562)907-8375	\$3,606,904 \$3,584,402 \$3,891	04/12/22 05/12/22 05/01/24	69% 98%
HA42							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-28.0/30.4 07-323304 ACNH-P060-(162)E --() HA42		IN LOS ANGELES COUNTY IN POMONA AT VARIOUS LOCATIONS FROM PHILLIPS RANCH ROAD OVERCROSSING TO 0.1 MILE EAST OF RESERVOIR STREET U CONSTRUCT BMP'S FOR STORMWATER	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	DOUGHLY, JOE 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (818)400-4669	\$3,272,963 \$3,044,975 \$13,720	02/17/22 03/22/22 05/23/24	100% 93% OVER RUN
07-LA-66-/3.2 07-306514		IN LOS ANGELES COUNTY, IN LA VERNE AND POMONA, FROM BASELINE ROAD TO TOWNE AVE RECONSTRUCT, INSTALL AND UPGRADE	PK CONSTRUCTION 1227 JACARANDA; UPLAND CA 91784 (626)773-6963	PHAM, RYAN 1041 W BADILLO, STE 112 COVINA, CA 91722 (213)793-7193	\$562,933 \$48,931 \$39,942	09/22/22 12/14/22 05/03/24	13% 9% SUSPENDED
07-LA-71-1.6/4.8 07-210624 HE13		LA COUNTY ROUTE 71 PM R1.6/4.8 IN POMONA FROM MISSION BLVD TO RTE 60 UPGRADE FROM EXPRESSWAY TO FREEWAY	OHL USA, INC. 1920 MAIN STREET, SUITE 310; IRVINE CA 92614 (949)242-4432	WANG, MIKE 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (310)261-9100	\$93,740,195 \$47,734,943 \$875,358	02/05/21 03/16/21 10/31/25	54% 51%
07-LA-90-1.8/1.8 07-4V0304		LA COUNTY IN LOS ANGELES CITY, RTE 90 ON/OFF RAMP AT CULVER BOULEVARD SIGNAL IMPROVEMENT; PROTECTED LEFT	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	SHIN, FRANK 12975 W CULVER BLVD. LOS ANGELES, CA 90066 (310)213-3136	\$795,290 \$18,750 \$0	05/19/21 06/18/21 05/24/24	0% 2% SUSPENDED
07-LA-91-16.6/16.8 07-3203U4 ACIM-X037-(232)E --() HA22		LOS ANGELES COUNTY ON ROUTE 605 FROM 0.2 MILE NORTH OF KATELLA AVENUE UNDECROSSING TO 0.1 MILE NORTH OF TELEGRAPH ROAD UNDERCROSSI PLACE CONCRETE PAVEMENT AND HIGH FRICTION	RASMUSSEN/VANGUARD 28548 LIVINGSTON AVENUE VALENCIA CA 91335 (661)367-9040	OREGEL, MARTIN 4281 KATELLA AVE SUITE 221 LOS ALAMITOS, CA 90720 (213)330-6640	\$50,694,355 \$4,434,774 \$3,181,529	06/20/23 07/06/23 04/09/26	10% 9%
07-LA-91-116.0/11.6 07-2XA504 20.20 201130		IN LA COUNTY E/B 91 TO N/B 710 CONNECTOR OC BRDGE# 53-2241G REPAIR/REPLACE DAMAGED GIRDER 1 IN SPAN 4 , INCL K-RAIL&SHORING DIR'S REPAIR/REPLACE DAMAGED OC BRIDGE GIRDER	RV CONCRETE INC 605 E COMMERCIAL ST ANAHEIM, CA 92801	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (310)261-8467	\$2,585,000 \$2,196,479 \$0	07/05/22 07/12/22 02/15/24 01/31/24	96% 85% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-1.0/9.2 07-0W0604		IN LOS ANGELES COUNTY IN LOS ANGELES FROM SPRING ST OC TO BARHAM BLVD OC, SLABS REPAIR, DIGOUTS - SHOULDERS, GORES, 2 RAMPS SLABS REPAIR, DIGOUTS - SHOULDERS,	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110; SAN DIEGO CA 92110 (858)304-1093	FREMPONG, SAM 13320 S FIRESTONE BLVD STE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$3,028,404 \$821,083 \$0	06/28/22 08/24/22 05/31/24	45% 27%
HM1							
07-LA-101-1.0/1.8 07-2XJ204		IN LA COUNTY CITY OF LA@101/110 INTERCHANGIN DTLA TO RESTORE/REPAIR HIGHWAY LIGHTING& COMMUNICATION SYSTEMS DUE TO VANDALISM DIR'S REPAIR ELECTRICAL HIGHWAY LIGHTING	ALDRIDGE ELECTRIC INC 844 E ROCKLAND ROAD LIBERTYVILLE, IL 60048	KAROUT, ALI 13230 FIRESTONE BLVD SUITE E SANTA FE SPRINGS, CA 90670 (818)254-7484	\$2,025,000 \$1,000,903 \$0	06/12/23 07/31/23 04/04/24	14% 49%
20.XX 201130							
07-LA-101-1.0/10.3 07-385204		THE PROJECT IS LOCATED ON ROUTE 101 IN LOS ANGELES COUNTY BETWEEN LANKERSHIM BLVD AND BEAUDRY AVE LA-101, CLEAN CA BEAUTIFICATION	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$4,978,672 \$3,858,408 \$15,801	07/12/22 08/15/22 02/28/27	27% 77%
07-LA-101-1.5/10.9 07-0W2904		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS DECK METHACRYLATE, JOINT SEAL REPLACEMENT,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	MEJIA FIGUEROA, GILBERTO 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)269-1682	\$6,256,443 \$169,570 \$70,750	06/08/23 06/29/23 12/31/24	31% 3% SUSPENDED
HM							
07-LA-101-1.7/6.8 07-311404 HSNH-Q101-(364)E --()		IN THE CITY OF LOS ANGELES, FROM BEAUDRY AVENUE TO 0.1 MILE SOUTH OF N. GOWER STREET. STABILIZE SOIL AND EROSION CONTROL	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE 140 IRVINE CA 92618 (949)299-1400	RODRIGUEZ, MIGUEL 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	\$4,511,439 \$3,791,851 \$0	12/19/19 01/22/20 08/30/24	56% 84%
HA42							
07-LA-101-1.7/6.8 07-3114A4 HSNH-Q101-(364)E --()		IN THE CITY OF LOS ANGELES, FROM BEAUDRY AVENUE TO 0.1 MILE SOUTH OF N. GOWER STREET. STABILIZE SOIL AND EROSION CONTROL	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON RD WILDOMAR CA 92595 (951)245-1686	RODRIGUEZ, MIGUEL 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	\$1,559,753 \$1,139,823 \$34,672	11/17/22 11/30/22 08/30/24	51% 83%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-6.2/8 07-329604 ACNH-Q101-(406)E --()		IN THE CITY AND COUNTY OF LOS ANGELES FROM WILTON PLACE OVERCROSSING TO PILGRIMAGE OVERCROSSING ROADSIDE SAFETY IMPROVEMENTS	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	GURFINKEL, VLADIMIR 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502	\$3,189,245 \$0 \$0	02/08/23 03/08/23	0% 0%
HB34							
07-LA-101-8.0/27.3 07-303704 SNHG-Q101-(363)E --()		IN THE CITY AND COUNTY OF LOS ANGELES, FROM PILGRIMAGE OVERCROSSING TO VALLEY CIRCLE BOULEVARD OVERCROSSING UPGRADE MEDIAN BARRIER	OHL USA 1920 MAIN STREET; IRVINE CA 92614 (949)242-4432	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$35,421,688 \$34,989,327 \$11,931	12/19/19 01/22/20 03/30/24	100% 98% OVER RUN
HB1							
07-LA-101-9.6/9.6 07-2XC404 20.20 201130		IN LA COUNTY N/B 101 SHOULDER @ W.C.FIELDSDR FROM UNIVERSAL STUDIOS BLVD REPAIR CRIBWALL SOUTH OF VOID ZONE DIR'S EMERGENCY FORCE REPAIR CRIB WALL TO BACKFILL VOIDED AREA	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335 (909)356-8880	AYALA-VANEGAS, DAVID 601 S. GLENOAKS BLVD BURBANK, CA 91502 (213)793-7238	\$2,835,000 \$2,034,751 \$0	01/12/23 02/06/23 01/08/24 01/22/24	100% 100% COMPLETED
07-LA-101-10.3/10.3 07-385404		LOS ANGELES COUNTY IN LOS ANGELES ON ROUTE101 AT LANKERSHIM BOULEVARD AND ON ROUTE 170 FROM ROUTE 134/101/170 SEPARATION TO 0.2 MI INSTALL CHAIN LINK FENCE AND PLACE WOOD MU	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	GURFINKEL, V.	\$2,230,431 \$0 \$0	05/26/23 06/22/23	0% 0%
07-LA-101-19.7/20 07-388704		LOS ANGELES COUNTY IN LOS ANGELES AT LOUISE AVENUE OVERCROSSING CONSTRUCT TEMPORARY CHAIN LINK RAILING AND	SNZ CONTRACTORS INC 8583 IRVINE CENTER DRIVE #224 IRVINE CA 92618	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$403,945 \$398,804 \$0	01/11/23 02/21/23 03/30/24	100% 97% OVER RUN
HB71							
07-LA-101-20.0/20 07-317904		IN LOS ANGELES COUNTY IN LOS ANGELES AT ENCINO AVENUE PEDESTRIAN OVERCROSSING BRIDGE DEMOLITION	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET STE D204 COSTA MESA, CA 92626 (951)674-7352	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$1,725,901 \$1,599,332 \$0	07/19/22 08/02/22 01/30/24	100% 92% OVER RUN
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-32.8/33.8 07-307104		IN LA, WILDLIFE CROSSING @ LIBERTY CANYON AT OR IN THE VICINITY OF LIBERTY WILDLIFE HABITAT CONNECTIVITY	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (664)367-9040	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (310)345-6201	\$23,610,197 \$11,778,102 \$1,203,044	03/17/22 04/14/22 07/19/27	24% 50%
07-LA-101-118.0/11.8 07-2XH204		IN LA COUNTY,CITY OF NORTH HOLLYWOOD ON LA101 AT NORTH HOLLYWOOD COMMUNICATION HUB REPAIR/REPLACE ELECTRICAL COMMUNICATIONSYSDIR'S REPAIR NORTH HOLLYWOOD COMMUNICATION HUB	FERREIRA CONSTRUCTION CO INC DBA FERREIRA COASTAL CONSTRUCTION CO 10370 COMMERCE CENTER DR B200 RANCHO CUCAMONGA, CA 91730 (909)606-5900	YAZDANI, FRED 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (310)428-5549	\$1,050,000 \$450,017 \$0	05/26/23 06/19/23 03/14/24	81% 43%
20.XX 201130							
07-LA-101-/1.5 07-320104		IN LOS ANGELES COUNTY IN LOS ANGELES, FROM ROUTES 5/101 INTERCHANGE TO FIGUEROA STREET STORMWATER SOURCE CONTROL	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	MINOVI, SEPAND 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (909)322-4628	\$3,646,135 \$2,642,027 \$0	11/01/22 11/28/22 10/09/26	16% 71%
HA42							
07-LA-101-/17.1 07-337804		IN LOS ANGELES COUNTY, ON RTE 101 FROM RTE 5 TO RTE 405, ON RTE 2 AT RTE 134, ON RTE 10 AT RTE 5 UPGRADE TRANSPORTATION MANAGEMENT	JFL ELECTRIC, INC 8257 COMPTON AVENUE; LOS ANGELES CA 90001 (323)581-4400	YAZDANI, FRED 13171 TELFAIR AVE. #101 SYLMAR, CA 91342 (213)817-0223	\$8,688,606 \$2,180,403 \$262,615	09/15/22 11/09/22 02/20/25	30% 25%
HB4N							
07-LA-103-.1/.1 07-327304 ACNH-P103-(005) --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT HENRY FORD AVENUE OFF-RAMP CONSTRUCT LARGER PUMP PLANT	SHIMMICK CONSTRUCTION COMPANY, INC. 530 TECHNOLOGY DR. #300 IRVINE CA 92618 (949)333-1500	LEON, DAN 12975 CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$18,341,468 \$10,287,703 \$164,674	04/21/22 06/09/22 08/28/24	43% 56%
HA22							
07-LA-105-.1/17.3 07-0W2004		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF CALIFORNIA STREET TO0.2 MILE EAST OF WOODRUFF AVENUE OVERCROSSING REPLACE SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	OREGEL, MARTIN 4281 KATELLA AVE LOS ALAMITOS, CA 90720 (213)330-6640	\$906,623 \$732,501 \$95,328	04/10/23 04/28/23 03/29/24	79% 81%
HM4							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-7.8/10.3 07-317404 ACIM-105-(021)E --()		IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES AND AT WILLOWBROOK FROM MAIN STREET UNDERCROSSING TO MONA BOULEVARD	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,415,677 \$2,235,642 \$2,010	10/17/19 11/12/19 05/15/24	0% 0% PLANT EST SATIS
07-LA-105-9.0/9.4 07-385604		ON RTE 105 IN THE COMMUNITY OF WILLOWBROOK FROM PM R9.0 TO PM 9.4 CLEAN CA BEAUTIFICATION	JFL ELECTRIC, INC 8257 COMPTON AVENUE; LOS ANGELES CA 90001 (323)581-4400	OREGEL, MARTIN 4281 KATELLA AVE. LOS ALAMITOS, CA 90720 (562)572-5983	\$2,073,023 \$531,114 \$1,839	07/07/22 07/29/22 10/08/24	18% 26%
07-LA-107-.4/4.8 07-307024 ACNH-P107-(017)E --()		IN TORRANCE, FROM 236TH STREET TO REDONDO BEACH BOULEVARD UPGRADE CURB RAMPS TO MEET ADA	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,142,264 \$2,087,198 \$168,330	11/14/22 12/13/22 06/24/24	64% 91%
07-LA-110-.7/8.8 07-335004 HB4N		IN THE CITIES OF LOS ANGELES, WILMINGTON, AND CARSON, FROM GAFFEY STREET TO ROUTE 405; ALSO ON ROUTE 210 (PM R0.0/R35.8), ROUTE 60 INSTALL DETECTION SYSTEM	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR; VISTA CA 92081 (619)460-6060	PHAM, RYAN 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (213)793-7193	\$735,650 \$700,709 \$0	07/22/21 08/10/21 06/07/23 02/16/24	97% 95% COMPLETED
07-LA-110-.7/26.1 07-312004 HSNH-X037-(218)E --()		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS UPGRADE EXISTING TRAFFIC MANAGEMENT	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE; SACRAMENTO CA 95864 (909)536-3150	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS CA 90760 (562)345-3144	\$29,026,285 \$25,056,849 \$0	02/10/20 03/03/20 12/31/23	100% 87%
07-LA-110-3.9/5.9 07-336504 ACIM-1101-(849)E --()		IN AND NEAR CARSON, FROM WEST ANAHEIM STREET TO E 228TH STREET ROUTE 110/1 SEPARATION TO 0.4 MILE NORTH OF SEPULVEDA BLVD UC CONSTRUCT MAINTENANCE VEHICLE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.; ORANGE CA 92867 (714)769-7025	TON, THANG 18000 STUDEBAKER RD., STE 360 CERRITOS, CA 90703 (310)261-8467	\$1,563,509 \$1,558,717 \$5,200	03/08/22 03/29/22 09/04/24	65% 97%
HB34							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-6.8/19.5 07-4W7804		07-110- PM 6.8/19.5 APPLY DECK METHACRYLATE, REPLACE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ; ORANGE CA 92867 (714)769-7025	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,217,293 \$1,463,252 \$0	04/26/21 05/20/21 04/30/24	91% 65%
HM3							
07-LA-110-14.0/21 07-386304		LOS ANGELES COUNTY IN LOS ANGELES FROM IMPERIAL HIGHWAY OVERCROSSING TO TWENTY-FIRST STREET PEDESTRIAN OVERCROSSING CONSTRUCT CHAIN LINK FENCES, ROCK BLANKET,	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,384,146 \$1,242,345 \$107,555	03/13/23 04/07/23 03/03/27	98% 52%
07-LA-110-21.0/21 07-1XS6A4		IN LA COUNTY CITY OF LOS ANGELES LA- 110 21ST STREET PEDESTRIAN OVERCROSSING53-0856REMOVE/DEMOLISH ABANDONED PEDESTRIAN OC DIR'S EM REMOVE/DEMOLISH PEDESTRIAN OVERCROSSING	BEADOR CONSTRUCTION COMPNAY INC 2900 BRISTOL STREET D204 COSTA MESA, CA 92626	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$885,000 \$877,281 \$0	05/05/23 09/06/23 06/28/24	35% 99%
20.20 201110							
07-LA-110-21.4/25.7 07-2XJ104		LA COUNTY IN CITY OF LA AT THE DTLA WRAP- AROUND ON ROUTES 110,5,10 & 101 TO RESTOREREPAIR HWY LIGHTING & FIBER OPTICS COMM SYDIR' REPAIR VANDALIZED COMMUNICATION SYSTEMS	FERREIRA CONSTRUCTION CO INC DBA FERREIRA COASTAL CONSTR.CO 10370 COMMERCE CENTER DR B200 RANCHO CUCAMONGA, CA 91730	KAROUT, ALI 13230 FIRESTONE BLVD SUITE E SANTA FE SPRINGS, CA 90670 (818)254-7484	\$3,130,000 \$280,360 \$0	08/15/23 09/29/23 04/15/24	39% 9%
20.XX 201130							
07-LA-110-22.8/22.8 07-322304		IN THE CITY OF LOS ANGELES, AT THE 5TH STREET OVERCROSSING NO. 53-0685 AND 6TH STREET OVERCROSSING NO. 53- 0746. BRIDGE RAIL UPGRADE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE ; FONTANA CA 92335 (909)356-8880	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$3,928,753 \$3,867,386 \$0	10/04/21 10/22/21 03/29/24	100% 97%
HA21							
07-LA-110-23.1/23.1 07-353304 ACNH-P110-(024) --()		IN THE CITY OF LOS ANGELES AT THIRD STREET OVERCROSSING BRIDGE NO 53-0684 REPLACE BRIDGE RAILING WITH	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE ; FONTANA CA 92335 (909)356-8880	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,747,444 \$2,604,222 \$63,323	11/03/22 12/01/22 03/29/24	98% 92%
HA23							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-/31.9 07-329804 ACNH-P110-(023)E --() HA22		IN LOS ANGELES COUNTY, IN VARIOUS CITIES, FROM 9TH STREET/GAFFEY STREET TO END OF FREEWAY OVERHEAD GUIDE SIGNS & LIGHTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$3,621,758 \$3,156,377 \$0	12/13/21 01/06/22 03/29/24	92% 84%
07-LA-118-1.1/1.1 07-2XE204 20.20 201130		LA-118 SINKHOLE DEVELOPED ON THE LOCAL ST CALTRANS PIPE FAILED UNDERNEATH PAVEMENT. REMOVE/REPLACE PIPE, RECONSTRUCT PAVEMENT DIR' REPAIR SINKHOLE DAMAGE	GRIFFITH COMPANY 3050 E BIRCH ST BREA CA 92821	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$14,145,000 \$7,156,369 \$0	01/12/23 04/11/23 04/30/24	100% 51% OVER RUN
07-LA-118-1.5/10.2 07-325304 ACNH-P118-(068)E --() HA42		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF 118/27 SEPARATION TO 0.2 MILE EAST OF SEPULVEDA BLVD UNDERCROSSI STORMWATER MITIGATION	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$3,257,543 \$3,246,788 \$0	12/27/21 02/10/22 09/24/24	68% 97%
07-LA-118-4.5/9.1 07-336804 ACNH-P118-(069)E --() HB34		IN THE CITIES OF GRANADA HILLS AND PORTER RANCH, FROM 700 FEET WEST OF TAMPA AVENUE TO WOODLEY AVENUE CONSTRUCT MAINTENANCE VEHICLE	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,891,647 \$356,990 \$72,162	11/17/22 02/23/23 03/25/25	68% 19% SUSPENDED
07-LA-118-10.0/13.2 07-385904		LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1MILE WEST OF SEPULVEDA BOULEVARD UNDERCROSSING TO GLENOAKS BOULEVARD UNDERCROSSING INSTALL IRRIGATION SYSTEMS & PLACE ROCK BL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$4,083,007 \$3,972,373 \$214,578	04/14/23 05/12/23 03/01/27	15% 94%
07-LA-118-11.0/14 07-322004 ACNH-P118-(071)E --() HA42		THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE WEST OF ARLETA AVENUE UNDERCROSSING TO 0.1 MILE WEST OF ROUTE 118/210 SEPARATION CONSTRUCT STORMWATER TREATMENT DEVICES.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	BAKHET, WASSEM 25061 W AVENUE STANFORD,STE 70 VALENCIA, CA 91355 (213)817-0162	\$4,336,639 \$2,391,944 \$106,275	01/11/23 02/01/23 02/13/25	29% 55%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-118-11.6/11.6 07-2XH304		LA COUNTY IN CITY OF PACOIMA E/B 118 BETWNS/B 5&118 CONNECTOR BR#53-2346F TO FILL VOIDS,RECONSTRUCT&REPAIR DAMAGED SLOPES DIR'S EM REPAIR DAMAGED SLOPES/FILL BRIDGE VOIDS	HARTFIELD CONSTRUCTION CORP 11908 CLARK ST UNIT A ARCADIA, CA 91006	BURAS, SEBASTIAN 13171 TELFAIR AVE SYLMAR, CA 91342 (213)793-7549	\$710,000 \$31,964 \$0	09/01/23 10/11/23 03/29/24	70% 5%
20.XX 201130							
07-LA-126-2.4/2.4 07-370704 HSNH-P126-(059)E --()		LOS ANGELES COUNTY AT CHIQUITO CANYON ROAD MODIFY SIGNAL AND LIGHTING SYSTEMS AND INS	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384 (310)494-6332	YAZDANI, FRED 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (310)428-5549	\$760,406 \$0 \$0	09/20/23 10/05/23 06/06/24	0% 0% SUSPENDED
HB1							
07-LA-134-2.6/4.8 07-311604 ACNH-P134-(041)E --()		IN LOS ANGELES COUNTY IN BURBANK & LOS ANGELES FROM BOB HOPE DRIVE UNDERCROSSING TO VICTORIA BOULEVARD /RIVERSIDE DRIVE OVERCROSS STABILIZE SOIL AND EROSION CONTROL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	GURFINKEL, VLADIMIR 601 S GLENOAKS BLVD STE 310 BURBANK, CA 91502 (213)793-7238	\$1,262,245 \$1,171,002 \$2,520	07/29/20 08/20/20 12/05/24	0% 0% PLANT EST SATIS
HA42							
07-LA-134-12.6/12.9 07-322404		IN PASADENA AT THE ARROYO SECO BRIDGE (NO.53-0166) AND AT THE ORANGE GROVE ON-RAMP OVERCROSSING BRIDGE (NO.53- 2197K) REPLACE/UPGRADE BRIDGE RAILING	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	TOUOUNCHIAN, SAM 601 S. GLENOAKS BLVD BURBANK, CA 91502 (818)613-0956	\$6,302,721 \$5,977,328 \$125,211	08/03/22 08/19/22 03/28/24	91% 90%
HA21							
07-LA-134-/13.3 07-311704 HSNH-P134-(040)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, BURBANK, GLENDALE AND PASADENA FROM ROUTE 101/134 SEPARATION TO JUNCTION OF ROUTE 210/710 PAVEMENT PRESERVATION	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	GURFINKEL, VLADIMIR 601 S GLENOAKS BLVD STE 310 BURBANK CA 91502 (213)793-7238	\$38,465,240 \$33,151,062 \$600	04/16/20 05/08/20 03/01/24	99% 84%
HA22							
07-LA-134-/13.3 07-337904		IN THE CITY OF LOS ANGELES, FROM ROUTE 170 TO ROUTES 210/710,ON ROUTE 2 (PM R18.7),ON ROUTE 10 (PM 18.3),AND ON ROUTE 101 (PM R11. UPGRADE TRANSPORTATION MANAGEMENT	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR; VISTA CA 92081 (619)460-6060	BUI, KEVIN 9225 CRANFORD AVE PACOIMA CA 91331 (562)752-5983	\$3,384,035 \$2,700,979 \$173,007	11/07/22 12/13/22 03/30/24	98% 80%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-138-43.8/43.8 07-352104 SNHG-P138-(066)E --()		LOS ANGELES COUNTY IN PALMDALE AT SECOND STREET EAST. INSTALL TRAFFIC SIGNAL SYSTEM AND UPGRADE	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA CA 92509	BESHARA, RAMY 39115 TRADE CENTER DR,STE 210 PALMDALE, CA 93551 (213)792-9662	\$989,024 \$239,803 \$0	12/13/22 12/27/22 03/20/24	47% 24%
HB1							
07-LA-138-459.0/45.9 07-2XL504		LA COUNTY IN CITY OF PALMDALE RTE 138 PALMDALE AVE @22ND STREET TO REPAIR DAMAGEBY SINKHOLE & REPAIR STRUCTURAL SECTION DIR'S EMER REPAIR DAMAGE DUE TO SINKHOLE	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	BESHARA, RAMY 39115 TRADE CTR DR PALMDALE, CA 93551 (213)792-9668	\$512,600 \$0 \$0	12/18/23 02/21/24 01/26/24	0% 0%
20.XX 201130							
07-LA-138-/36.9 07-310404 ACNH-P138-(062)E --()		IN LOS ANGELES ON ROUTE 138 FROM FROM I-5 (GORMAN POST ROAD) TO JUNCTION OF SR-138/14 PAVEMENT PRESERVATION	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	SHIH, JAMES 39115 TRADE CTR DR PALMDALE CA 93551 (661)273-3001	\$17,551,540 \$18,588,245 \$0	10/17/19 11/04/19 02/28/24	75% 100%
HA22							
07-LA-164-4.0/6.9 07-320804 CSTP-S164-(003)E --()		LOS ANGELES COUNTY IN SOUTH EL MONTE, EL MONTE AND ROSEMEAD AT VARIOUS LOCATIONS ONROUTE 164 FROM RUSH STREET TO RUDELL UNDERPASS CONSTRUCT MINOR CONCRETE AND MODIFYING SIG	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870 (714)573-4599	CHAN, JACKY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)216-4198	\$7,188,692 \$0 \$0	11/01/23 11/30/23 02/27/26	0% 0%
HB71							
07-LA-170-14.5/16.6 07-329704 ACNH-P170-(006)E --()		IN THE CITY OF LOS ANGELES AND NORTH HOLLYWOOD, FROM 170/134 JUNCTION TO OXNARD STREET UNDERCROSSING CONSTRUCT MAINTENANCE VEHICLE	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST. ; CHATSWORTH CA 91311 (818)700-0304	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$2,308,132 \$2,119,210 \$41,867	08/23/22 09/28/22 03/30/24	100% 92%
HB34							OVER RUN
07-LA-170-14.5/20.6 07-0W4204		LOS ANGELES COUNTY IN LOS ANGELES FROM JUNCTION ROUTE 134 TO ROUTE 170/5 SEPARATION SLURRY SEAL AND REPLACE ASPHALT CONCRETE S	INTERMOUNTAIN SLURRY SEAL, INC. 585 WEST BEACH STREET WATSONVILLE CA 95076 (831)724-1011	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$5,447,330 \$5,067,929 \$0	06/16/23 07/28/23 03/29/24	68% 91%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-170-16.6/19.8 07-358804 HSNH-P170-(007)E --()		ON ROUTE 170 IN LOS ANGELES COUNTY FROM OXNARD STREET TO ROSCOE BLVD. (PM R16.6/R19.8) INSTALL HIGH FRICTION SURFACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET; TEMPE AZ 85282 (602)437-1711	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA (562)572-5983	\$459,459 \$445,392 \$0	10/05/22 11/15/22 02/29/24	25% 96%
HB1							
07-LA-210-9.7/51.9 07-326804		AT ROUTE 210 FROM PM R9.71 TO PM R51.923 AMERICANS WITH DISABILITY (ADA)	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	EID, EMILE 9225 CRANFORD AVENUE PACOIMA, CA 91331 (818)266-5626	\$23,780,000 \$12,512,356 \$1,026,565	12/14/21 12/23/21 04/24/25	60% 53%
HB71							
07-LA-210-15.4/15.4 07-2XF404		LOS ANGELES COUNTY ON LA 210 LA CRESCENTA REPAIR DAMAGE SYSTEM, REPAIR SINKHOLE AND SHOULDER OF LA 210 DIR'S EMERGENCY FORCE ACCOU	SGV ENTERPRISES, INC. 615 LAS TUNAS DR, SUITE J ARCADIA, CA 91007	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$4,695,000 \$494,537 \$0	02/28/23 04/24/23 06/30/24	100% 98%
20.201130							
07-LA-210-15.6/18.5 07-330704 ACIM-210 -(853)E --()		IN LOS ANGELES COUNTY IN GLENDALE AND LA CANADA FLINTRIDGE FROM LOWELL AVENUE UNDERCROSSING TO WALTONIA DRIVE UNDERCROSSING TO RESTORE EXISTING IRRIGATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$3,278,060 \$3,121,910 \$5,400	09/09/21 10/01/21 03/30/26	0% 0% PLANT EST SATIS
HA25							
07-LA-210-19.6/20.3 07-4U1604		IN LOS ANGELES COUNTY IN LA CANADA FLINTRIDGE FROM 0.2 MILE EAST OF ROUTE 2/210 SEPARATION TO OAKWOOD AVENUE OVERCROSSING TO UPGRADE IRRIGATION SYSTEM AND TO	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	EL JAMAL, JAMAL 2090 FERN LANE GLENDALE, CA 91226 (818)637-2506	\$986,793 \$981,314 \$2,640	06/17/22 07/29/22 09/30/24	44% 98%
07-LA-210-33.6/36.5 07-301704 ACNH-X037-(227) --()		ON RTE 210 FROM 0.1 MILE WEST OF SOUTH MAGNOLIA AVE UC TO 0.1 MILE EAST OF RTE 210/605 SEP AND RTE 605 FROM 0.1 MILE SOUTH TO 0.2 STABILIZE SOIL AND EROSION CONTROL.	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	CHAUDHARI, SUSHIL 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)572-6732	\$3,275,601 \$2,219,145 \$95,599	03/22/22 04/20/22 02/26/27	24% 67%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-35.9/52.1 07-0W1104		IN LOS ANGELES COUNTY FROM HIGHLAND AVENUE UNDERCROSSING IN DUARTE TO SAN ANTONIO WASH BRIDGE IN CLAREMONT DIGOUTS, SLURRY SEAL, COLDPLANE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	RODRIGUEZ, MIGUEL 3212 ROSEMEAD BOULEVARD, STE100 EL MONTE, CA 91731 (213)793-7418	\$8,143,135 \$7,526,264 \$0	04/04/22 04/26/22 03/08/24	99% 91%
HM1							
07-LA-210-36.0/40.6 07-323104 ACIM-2101-(855) --()		IN LOS ANGELES COUNTY IN IRWINDALE AND AZUSA FROM 0.1 MILE EAST OF HIGHLAND AVENUE UNDERCROSSING TO SOUTH CITRUS AVENUE OVERCROSS CONSTRUCT BMP FOR STORM WATER	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	HONG, HAI 1041 W BADILLO ST, STE 112 COVINA CA 91722 (951)232-3742	\$3,073,480 \$3,128,184 \$18,881	06/01/22 07/11/22 09/09/24	61% 95%
HA42							
07-LA-210-41.3/44.6 07-322604 ACIM-2101-(856)E --()		IN LOS ANGELES COUNTY IN GLENDORA AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF BARRANCA AVENUE OVERCROSSING TO 0.1 MILE WEST OF AME CONSTRUCT BMP FOR STORM WATER	SEMA CONSTRUCTION, INC. 9810 SCRIPPS LAKE DR., STE C SAN DIEGO, CA 92131 (951)446-4505	PUNJABI, RAJ 1041 W BADILLO STE 112 COVINA, CA 91722 (213)505-5907	\$3,575,701 \$3,427,039 \$27,302	05/10/22 06/13/22 12/23/24	0% 0% PLANT EST SATIS
HA42							
07-LA-210-44.5/44.5 07-2XJ804		LA COUNTY IN CITY OF SAN DIMAS ON LA-210 TO LA-57 CONNECTOR TO REMOVE SIGN STRUCTURABANDON PILE FOOTING&RELOCATE UTILITIES DIR'S E REMOVE DAMAGED SIGN STRUCTURE	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335 (909)356-8880	HONG, HAI 1041 W. BADILLO ST SUITE 112 COVINA, CA 91722 (951)232-3742	\$775,000 \$232,689 \$0	07/28/23 09/06/23 04/12/24	42% 30%
20.XX 201130							
07-LA-210-44.7/52.1 07-328504 ACNH-P210-(017)E --()		IN SAN DIMAS, LA VERNE, AND CLAREMONT, FROM AMELIA AVENUE TO 0.4 MILE EAST OF MONTE VISTA AVENUE. CONSTRUCT STORMWATER TREATMENT BEST	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	CHAUDHARI, SUSHIL 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (213)453-7555	\$2,769,114 \$2,867,250 \$9,995	04/01/22 04/26/22 04/16/24	74% 98%
HA42							
07-LA-210-/9.7 07-3096U4		IN LOS ANGELES COUNTY IN LOS ANGELES FROM INTERSTATE 5 TO WHEATLAND AVENUE UNDERCROSSING PAVEMENT REHABILITATION	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DR. #400 SAN DIEGO CA 92131 (760)916-9100	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$149,692,972 \$150,093,964 \$117,706	04/03/20 05/08/20 03/29/24	82% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-213-3.9/3.9 07-253104		IN LOS ANGELES COUNTY IN LOS ANGELES AND RANCHO PALOS VERDES AT 0.1 MILE SOUTH OF PENINSULA VERDE DRIVE REPLACE/REPAIR DAMAGED STORM DRAIN	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$963,564 \$0 \$0	10/25/21 11/24/21 07/26/24	0% 0% SUSPENDED
HA22							
07-LA-213-6.2/6.2 07-4V1404		INTERSECTION OF WESTERN AVE (SR-213) AND 242ND PLACE IN THE CITY OF LA INSTALL TRAFFIC SIGNAL AND ADA	CROSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRVINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD., STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$623,377 \$0 \$0	03/18/21 04/08/21 03/08/24	0% 0% SUSPENDED
HB4N							
07-LA-213-/8 07-306614 ACNH-P213-(008)E --()		IN THE CITIES OF RANCHO PALOS VERDES, LOMITA AND LOS ANGELES, FROM W 25TH STREET TO W CARSON STREET AT VARIOUS LOCATIONS. UPGRADE CURB RAMPS	A.M. CONCRETE, INC. PO BOX 3367 THOUSAND OAKS CA 91359 (818)362-8300	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$4,239,159 \$406,076 \$0	10/14/22 11/02/22 06/20/24	43% 10%
HB71							
07-LA-405-7.0/12.9 07-321804 ACIM-4052-(002)E --()		IN LOS ANGELES COUNTY NEAR CARSON AND LONG BEACH AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ROUTE 710 TO ROUTE 110/405 SEPARATION ROADSIDE SAFETY IMPROVEMENTS	WESTCOAST PUBLIC WORK, INC. 20058 VENTURA BLVD., #318; WOODLAND HILLS CA 91364 (888)646-6411	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$2,501,457 \$2,489,414 \$0	07/06/22 09/13/22 02/29/24	98% 93%
HB34							
07-LA-405-8.8/8.8 07-304804		IN CARSON, AT DOLORES YARD OVERHEAD NO. 53-1168 RECONSTRUCT BRIDGE DRAINAGE SYSTEM	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE SUITE 20 IRVINE CA 92618 (949)328-9758	GALLARDO,SAM 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$2,289,271 \$2,324,513 \$0	10/24/22 11/16/22 02/25/24	99% 99%
HA23							
07-LA-405-12.9/21.5 07-338704 ACIM-4053-(013)0 --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 405/110 SEPARATION PM 12.9 TO NORTH OF 405/105 SEPARATION PM R21.5 CONSTRUCT ROCK BLANKET AND REMOVE/INSTALL	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA CA	DAVIDSON, WENDEL 970 W 190TH STREET, SUITE 270 TORRANCE, CA 90502 (213)792-2518	\$3,003,991 \$195,754 \$93,685	02/07/23 03/08/23 03/06/24	36% 7%
HB34							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-14.3/15.8 07-293604 ACIM-405 -(999)E --()		IN LOS ANGELES COUNTY, IN TORRANCE, FROM WESTERN AVENUE UNDERCROSSING TO 182ND STREET UNDERCROSSING INTERCHANGE IMPROVEMENTS AND NEW	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	GALLARDO, SAM 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$43,995,937 \$38,900,084 \$601,194	05/26/21 06/16/21 03/21/24	72% 87%
07-LA-405-16.5/19.7 07-2XF004		LA 405 SEVERE WINTER STORM CAUSED LEAKS THROUGH DAMAGED JOINTS BRIDGE. NEED REPAIRDAMAGED ABUTMENT SLOPES &BACKFILL THE VOIDDIR'S REPAIR & BACKFILL ABUTMENT SLOPES	BALTAZAR CONSTRUCTION INC 236 E ARROW HWY COVINA CA 91722	GALLARDO, SAMUEL 970 W 190TH ST STE 270 TORRANCE CA 90502 (310)345-6188	\$445,000 \$134,285 \$0	02/13/23 04/18/23 03/29/24	75% 30%
20.20 201130							
07-LA-405-17.6/17.6 07-353904		LOS ANGELES COUNTY IN LAWDALE AT ROUTE 405/107 SEPARATION SEISMIC RETROFIT OF BRIDGE, COMPOSITE COLU	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	GALLARDO, SAMUEL 970 W 190TH ST STE 270 TORRANCE CA 90502 (310)345-6188	\$2,127,300 \$0 \$0	12/04/23 12/21/23 10/31/24	0% 0%
HA21							
07-LA-405-30.1/33 07-4V4304		THE CITY AND COUNTY OF LOS ANGELES FROM OLYMPIC BOULEVARD UNDERCROSSING TO SUNSET BOULEVARD OVERCROSSING INSTALL IRRIGATION SYSTEMS AND PERFORM PLA	KORMAX CONSTRUCTION, INC. 2324 S. VINEYARD AVE., STE. K ONTARIO CA 91761	DAN LEON 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (562)572-5852	\$704,590 \$604,556 \$5,800	05/26/23 07/25/23 11/21/24	0% 0%
HA25							PLANT EST SATIS
07-LA-405-36.3/36.3 07-2XG604		IN LA COUNTY CITY OF LA ON LA-405 REPAIR S/B SKIRBALL CENTER DR 2-LANE UPHEAVED ON-RAMP PAVEMENT DUE TO WATER INFILTRATION DIR'S E REPAIR 2-LANE ONRAMP DAMAGE	PETERSON-CHASE GEN ENGINEERINGCONSTRUCTION INC 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606-4414	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$1,025,000 \$276,459 \$0	03/31/23 05/31/23 05/31/24	83% 27%
20.XX 201130							
07-LA-405-39.1/39.1 07-204904 ACIM-405 -(3)0 --()		THE CITY AND COUNTY OF LOS ANGELES AT VENTURA BOULEVARD ON RAMP WIDEN THE ON-RAMP AND MODIFY ELECTRICAL SY	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$2,371,708 \$2,278,761 \$69,046	12/12/22 12/29/22 04/04/24	40% 93%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-40.1/48.1 07-320204 ACIM-4053-(001) --() HA42		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 MILE SOUTH OF BURBANK BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF RINALDI STREET UN STORM WATER SOURCE CONTROL	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$2,858,911 \$1,673,023 \$127,545	01/31/22 03/10/22 08/31/26	100% 58%
07-LA-405-48.0/48.5 07-343204 ACIM-405 -(004)E --() HA23		IN THE CITY OF LOS ANGELES (GRANADA HILLS, MISSION HILLS, SYLMAR), FROM RINALDI STREET TO ROUTE 5 REMOVE DEBRIS, REPLACE SLOPE	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE; SANTA ANA CA 92704 (714)540-5351	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (213)505-0610	\$18,727,940 \$14,219,117 \$45,480	08/30/22 09/23/22 04/30/25	34% 75%
07-LA-405-291.0/30 07-2XJ304 20.20 201130		LA 405 AND LA 10 INTERCHANGE TO REPAIR ANDRESTORE HIGHWAY LIGHTING & DAMAGED ELECTR-ICAL SYSTEM DUE TO THEFT & VANDALISM. DIR'S EM REPAIR HIGHWAY LIGHTING	ALDRIDGE ELECTRIC INC 844 E ROCKLAND RD LIBERTYVILLE IL 60048	YAZDANI, FRED 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (310)428-5549	\$1,440,000 \$970,569 \$0	06/23/23 06/26/23 03/28/24	70% 67%
07-LA-405-/29.5 07-1XV004 20.20 201130		LA&VEN 4 MAINTENANCE STATIONS ENHANCE THEFT DETERRENCE, FENCING & ELECTRIC GATESIMPROVE SECURITY/ALARM SYSTEMS DIR'S EMERGENCY FOR UPGRAGE&INSTALL SECURITY SYSTEM, FENCING	QUALITY FENCE CO INC 14929 GARFIELD AVENUE PARAMOUNT, CA 90723	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,135,000 \$1,093,650 \$0	04/22/21 05/07/21 05/24/24	100% 96% OVER RUN
07-LA-605-11.4/19.5 07-3393U4 ACIM-6052-(003)E --() 07-LA-605-20.2/26 07-3255U4 ACIM-6052-(007)E --() HA22		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF SLAUSON AVENUE UNDERCROSSING TO 0.5 MILE NORTH OF VALLEY BOULEVARD CONSTRUCT DPPIA DEVICES AND MODIFY LIGHTIN	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA CA 91706 (626)960-9502	LEE, PETER 4281 KATELLA AVE. STE 221 LOS ALAMITOS CA 90720 (213)798-1535	\$6,345,238 \$4,043,967 \$394,205	02/14/23 03/15/23 11/07/25	30% 64%
		LOS ANGELES COUNTY IN BALDWIN PARK AND IRWINDALE FROM ROUTE 10/605 SEPARATION TO 0.2 MILE NORTH OF ROUTE 210/605 SEPARATION INDIVIDUAL SLAB REPLACEMENT, COLD PLANE AC	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	LEE, PETER 4281 KATELLA AVE STE 221 LOS ALAMITOS,CA 90720 (213)798-535	\$16,658,076 \$922,819 \$289,811	04/12/23 05/12/23 11/02/26	14% 6%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-6.2/7.2 07-4V4204		LOS ANGELES COUNTY IN LONG BEACH FROM ACCU CONSTRUCTION, INC. SHOEMAKER BRIDGE TO 0.3 MILE NORTH OF 14751 PLAZA DRIVE SUITE L ROUTE 1/710 SEPARATION PLANTING RESTORATION.	TUSTIN CA 92780 (714)641-4730	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-9894	\$695,920 \$149,849 \$0	06/19/23 07/05/23 06/04/27	38% 22%
HA25							
07-LA-710-9.6/T32.1 07-347004		LOS ANGELES COUNTY IN LONG BEACH AND PASADENA AT VARIOUS LOCATIONS DRAINAGE SYSTEM RESTORATION.	DOJA INC 5050 MISSION BLVD ONTARIO CA 92761	FREMPONG, SAM 13230 SOUTH FIRESTONE BLVD #A SANTA FE SPRINGS, CA 90670	\$5,300,000 \$0 \$0	09/28/23 11/01/23	0% 0%
HA22							
07-LA-710-10.5/32.5 07-0W2704		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM COMPTON CREEK BRIDGE TO UNION STREET OVERCROSSING POLYESTER CONCRETE OVERLAY, APPLY METHACRY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	ROBILLOS, RAMON 13230 FIRESTONE BOULEVARD SANTA FE SPRINGS, CA 90670 (562)805-0785	\$3,727,174 \$3,620,398 \$0	01/17/23 02/15/23 04/30/24	79% 94%
HM2							
07-LA-710-13.8/15.3 07-385804		LOS ANGELES COUNTY IN COMPTON AND PARAMOUNT FROM 0.2 MILE SOUTH OF ALONDRA BOULEVARD OVERCROSSING TO 0.4 MILE NORTH OF ROSECRANS A PLACE PLANTING AND INSTALL IRRIGATION SYST	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364	NGUYEN, KHANH-VAN (310)345-5704	\$2,987,753 \$0 \$0	07/14/23 09/28/23 06/30/26	0% 0%
07-LA-710-15.1/21.9 07-330504 ACIM-7101-(843)E --()		IN THE CITIES OF SOUTH GATE, BELL GARDENS AND COMMERCE, FROM 800 FEET NORTH OF ROSECRANS AVENUE TO ATLANTIC BOULEVARD IMPROVE WORKER SAFETY BY PAVING	LANDSCAPE SUPPORT SERVICES 12610 SATICOY ST SOUTH NORTH HOLLYWOOD CA 91605 (818)475-0680	LEE, PETER 4281 KATELLA AVE LOS ALAMITOS, CA 90720 (562)401-3333	\$2,799,603 \$2,643,692 \$2,871	08/02/22 10/06/22 08/31/24	67% 93%
HB34							
07-LA-710-26.0/26.7 07-331804 ACIM-X037-(229)E --()		IN LOS ANGELES COUNTY IN AND NEAR MONTEREY PARK ON RTE 10 FROM 0.1 MILE EAST OF NORTH EASTERN AVE TO 0.2 MILE WEST OF SOUTH GARVEY INSTALL IRRIGATION SYSTEMS, EROSION	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA, CA 92821 (714)984-0228	VERGARA, JOAHNNA 4281 KATELLA AVE STE 221 LOS ALAMITOS, CA 90720 (562)572-5031	\$2,715,673 \$1,843,279 \$126,890	09/26/22 11/18/22 10/22/26	22% 65%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR-91-6.5/10.8 07-385504		LOS ANGELES COUNTY AT VARIOUS LOCATIONS 0.6 TO 0.8;RTE 710 FROM R15.1/R15.2 PLACE ROCK BLANKETS, SLOPE PAVING , AND IN	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364 (888)646-6411	TON, THANG 18000 STUDEBAKER RD STE 360 CERRITOS CA 90703 (562)916-7962	\$1,327,288 \$590,266 \$127,627	06/21/23 08/16/23 04/10/25	8% 44%
07-VAR-101-12.3/37.6 07-0W3004		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FURNISH & PLACE POLYESTER CONCRETE OVERLAY	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE. #201 SAN FERNANDO CA 91340	BUI, KEVIN 9225 CRANFORD AVE PACOIMA CA 91331 (562)572-5983	\$1,463,942 \$649,667 \$85,913	06/09/23 07/05/23 05/31/24	47% 44%
HM							
07-VAR-101-/30 07-0W4704		VENTURA COUNTY AT VARIOUS LOCATIONS PLACE PIPELINER, CLEAN, INSPECT AND PREPAR	GBA ENGINEERING 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-6118	\$657,890 \$153,090 \$0	05/25/23 06/26/23 04/22/24	74% 23%
HM1							
07-VAR-110-15.1/23 07-0W5904		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC STRIPE, PAVEMENT MARKING,	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843	GURFINKEL, V.	\$952,176 \$0 \$0	05/25/23 08/18/23	0% 0%
HM4							
07-VAR-118-2.6/11.9 07-0W4804		LOS ANGELES COUNTY AT VARIOUS LOCATIONS CLEAN, LINE CULVERTS AND REPAIR CRACKED OR	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266 (310)720-0277	CHAVEZ, EFRAIM 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (805)857-7053	\$515,237 \$97,496 \$0	06/01/23 06/29/23 05/03/24	85% 19%
HM1							
07-VAR-134-/8.9 07-0W5204		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE TRAFFIC SIGNAL BACKPLATES, INSTALL	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870 (714)757-5738	CAO, RUDY (213)712-4785	\$593,798 \$5,125 \$0	06/19/23 07/14/23 03/25/24	11% 1%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR-405-.5/36.3 07-0W5804		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL ADVANCED CURVE WARNING SIGNS TO EN	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-9894	\$673,765 \$528,589 \$118,122	05/26/23 06/22/23 03/28/24	67% 78%
HM4							
07-VEN-1-4.0/4.2 07-318204		IN VENTURA COUNTY, SOUTH OF POINT MUGU STATE PARK AND SYCAMORE CANYON ROAD CONSTRUCT SECANT WALLS, SLOPE	FLATIRON-DRILL TECH A JOINT VENTURE 16470 WEST BERNARDO DR #120 SAN DIEGO CA 92127 (909)597-8413	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD., #102 THOUSAND OKS, CA 91320 (213)808-7976	\$48,968,711 \$47,535,909 \$616,207	09/15/21 09/17/21 07/31/24	96% 93%
HA23							
07-VEN-1-4.4/9.7 07-0W1404		IN VENTURA COUNTY FROM BIG SYCAMORE MAINTENANCE STATION AND PARK TO 0.2 MILE SOUTH OF CALLEGAS CREEK BRIDGE 0.15' COLD PLANE AND RHMA-G CR.	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	SINGH, RANJIT 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)330-6650	\$3,565,315 \$3,133,339 \$2,788	06/24/22 07/25/22 03/31/24	76% 91%
HM1							
07-VEN-1-21.3/28.4 07-323904		VENTURA COUNTY NEAR VENTURA FROM ROUTE 1/101 SEPARATION TO MOBIL PIER ROAD. COLD PLANE AC, PLACE RUBBERIZED HOT MIX AS	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	IRA, ALFRED 1525 RANCHO CONEJO BLVD, 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$7,583,227 \$2,668,253 \$38,020	03/27/23 04/10/23 12/31/25	30% 35%
HA22							
07-VEN-23-3.3/11.5 07-302504 HSST-P023-(041)E --()		IN VENTURA COUNTY, FROM US-101 TO STATE ROUTE 118 PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE RD, STE 200 WESTLAKE VILLAGE CA 91361 3075 TOWNSGATE ROAD;	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$68,577,543 \$66,463,908 \$0	02/06/20 03/02/20 12/31/26	0% 0% PLANT EST SATIS
HA22							
07-VEN-23-17.7/24.1 07-2XE704		IN VENTURA COUNTY, CITY OF FILLMORE VEN-23TO REMOVE MUD/DEBRIS,FALLEN TREES,DRAINAGESYSTEMS & REPAIR ROADWAY DAMAGE FROM STORMDIR' REPAIR STORM DAMAGE	BURNS PACIFIC CONSTRUCTION 505 E THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360	INCRILEY, JAMES 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$2,235,000 \$2,214,052 \$0	01/25/23 03/24/23 03/08/24	100% 99% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-33-5.6/11.2 07-2XF504		VEN-33 TO REMOVE MUD AND DEBRIS OFF OF RO-ADWAY, CLEAN DRAINAGE SYSTEMS AND PERFORM ROCK SCALING. DIR'S EMERGENCY FORCE ACCOUNT CLEAN DRAINAGE SSSYTEM	STAPLES CONSTRUCTION COMPANY INC 1501 EASTMAN AVE VENTURA CA 93003	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$2,785,000 \$2,559,858 \$0	03/08/23 05/18/23 03/29/24	100% 92% OVER RUN
20.20 201130							
07-VEN-33-7.6/7.6 07-291304		IN VENTURA COUNTY, NEAR CASITAS SPRINGS, AT SAN ANTONIO CREEK BRIDGE STRUCTURE REHABILITATION AND	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)808-7976	\$5,039,991 \$871,635 \$0	06/18/21 06/30/21 09/21/25	21% 17% SUSPENDED
HA21							
07-VEN-33-12.6/16.5 07-2XC604		IN VENTURA COUNTY CITY OF OJAI RTE 33 TO REPAIR STORM DAMAGE INCL.DEBRIS REMOVAL, CLEAN DS & BASIN, REBUILD SHOULDERS & BERMS DIR'S REPAIR & RESTORATION OF STORM DAMAGE	UNION ENGINEERING COMPANY, INC. P.O. BOX 1000 VENTURA, CA 93002 (806)644-3373	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD, SUITE 102 THOUSAND OAKS, CA 91320 (805)857-6118	\$10,865,000 \$8,664,918 \$0	01/11/23 02/28/23 03/29/24	100% 80% OVER RUN
20.20 201130							
07-VEN-33-24.2/27.3 07-2XF604		IN VENTURA COUNTY IN CITY OF OJAI VEN-33 TO REPAIR SLOPES/SHOULDERS, DIKES, GUARDRAIL CONSTRUCT SPW DUE TO STORM DAMAGE DIR'S EMERGEN REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH STE #101 VENTURA, CA 93003	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$18,595,000 \$6,883,120 \$0	03/02/23 04/11/23 03/29/24	92% 37%
20.XX 201130							
07-VEN-33-44.2/57.2 07-2XF704		VEN COUNTY IN CITY OF OJAI ROUTE 33 TO REPAIR ERODED SLOPES, REBUILD RSP, ROCK SCALING AND CLEAN DRAINAGE SYSTEMS DIR'S EMERGENCY WINTER STORM REPAIRS	R&R DEMO AND GRADING CORP 21777 VENTURA BLVD SUITE 245 WOODLAND HILLS, CA 91364	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$2,615,000 \$2,551,098 \$0	03/02/23 05/31/23 03/29/24	100% 97% OVER RUN
20.XX 201130							
07-VEN-34-8.9/8.9 07-2XJ404		IN VEN COUNTY@INTERSECTION OF VEN-34(5TH) AND WOOD ROAD SOUTH OF CITY OF CAMARILLO REPAIR SINKHOLE DAMAGE(CSP)&DAMAGED HEADWLDIR'S REPAIR SINKHOLE DAMAGE	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$405,000 \$0 \$0	06/28/23 07/18/23 01/31/24	0% 0%
20.XX 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-.2/40.8 07-3311U4 ACNH-X111-(079)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM THE LOS ANGELES/VENTURA COUNTY LINE TO OLD PACIFIC COAST HIGHWAY AND ON ROUTE 23 FROM ROUTE 23 UPGRADE END TREATMENTS AND BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)857-7070	\$26,017,889 \$8,329,685 \$543,816	08/31/22 09/23/22 10/15/24	57% 32%
07-VEN-101-8.9/11.5 07-4W2704		IN VENTURA CO, IN THOUSAND OAKS AND CAMARILLO, FROM 1.1 MILE WEST OF WENDY DR TO ARROYO CONEJO CREEK BR PLACE RHMA-G BWC-G GAP GRADED	GRANITE CONSTRUCTION COMPANY 213 E COLUMBIA WAY; LANCASTER CA 93535 (661)726-4447	RILEY, JAMES 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)507-7938	\$2,798,917 \$2,721,103 \$0	04/22/19 05/13/19 11/21/22	89% 98%
07-VEN-101-9.0/9.2 07-331004		IN THOUSAND OAKS AND CAMARILLO, FROM WENDY DRIVE TO PLEASANT VALLEY ROAD, AT THE NORTHBOUND AND SOUTHBOUND COMMERCIAL VEHICLE ENF WEIGH STATION PAVEMENT AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	SINGH, RANJIT 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)330-6650	\$5,320,291 \$4,677,701 \$284,763	04/13/22 05/12/22 04/30/24	88% 88%
07-VEN-101-10.7/26.7 07-0W3904		VENTURA COUNTY FROM CAMARILLO SPRINGS ROADUNDERCROSSING IN CAMARILLO TO MAIN STREET UNDERCROSSING IN VENTURA SLURRY SEAL.	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY RENO NV 89502 (775)398-9694	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7070	\$8,843,680 \$3,429,263 \$426,044	06/20/23 07/28/23 09/16/24	36% 38%
07-VEN-101-27.5/31 07-311304 HSNH-Q101-(358)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM 0.8 MILE SOUTH OF SEAWARD AVE TO 0.4 MILE WEST OF ROUTE 33/101 SEP AND ON RTE 33 FROM RTE 101/ STORMWATER SOURCE CONTROL	LANDSCAPE SUPPORT SERVICES 15260 VENTURA BLVD STE 1150 SHERMAN OAKS CA 91403 (818)475-0680	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)808-7976	\$1,999,419 \$1,952,953 \$0	10/09/19 11/04/19 08/30/24	98% 96%
07-VEN-101-30.0/30.1 07-2XK204		VEN COUNTY CITY OF VENTURA N/B 101 SOUTH OF&TO CALIFORNIA ST OC BDGE#52-0219 CONSTRRSP V-DITCH TO MITIGATE WATER INFILTRATIONDIR'S CONSTRUCT V-DITCH TO MITIGATE WATER INFILT	BURNS PACIFIC CONSTRUCTION INCSINGH, RANJIT 505 E THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360	1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)330-6650	\$1,477,000 \$1,085,269 \$0	09/29/23 10/27/23 05/31/24	84% 73%
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-30.9/36.3 07-0W4004		VENTURA COUNTY IN AND NEAR VENTURA FROM VENTURA RIVER BRIDGE TO 0.4 MILE SOUTH OF PADRE JUAN CANYON ROAD OVERCROSSING AND FROM 0.4 CONCRETE PAVEMENT SLABS REPLACEMENT & SLUR	RE CHAFFEE CONSTRUCTION INC 1253 EVERGREEN ROAD, SUITE 3 WRIGHTWOOD CA 92397 (760)662-8068	IRA, ALFRED 1525 RANCHO CONEJO BLVD.#102 THOUSAND OAKS, CA 91320 (805)857-7070	\$2,705,704 \$1,995,240 \$89,392	05/16/23 06/27/23 03/29/24	53% 69%
HM1							
07-VEN-101-36.3/40.6 07-302404 BINH-Q101-(385)E --()		IN VEN FROM 0.4 MILE SOUTH OF PADRE JUAN CANYON OC TO 0.3 MILE NORTH OF PUNTA GORDA PEDESTRIAN UC PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1032	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS CA 91320 (805)857-7070	\$33,901,639 \$33,342,540 \$118,567	11/17/20 12/24/20 04/30/24	97% 97%
HA22							
07-VEN-118-1.4/1.8 07-336004 ACNH-P118-(070)E --()		IN VENTURA COUNTY NEAR SATICOY FROM 0.2 MILES EAST OF NARDO STREET TO 0.1 MILE WEST OF SANTA CLARA RIVER. CONSTRUCT STORMWATER TREATMENT BEST	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA (805)857-6118	\$5,361,228 \$4,549,161 \$58,500	12/07/22 12/22/22 02/27/25	50% 85%
HA42							
07-VEN-118-4.5/4.7 07-2XG704		IN VEN COUNTY IN CITY OF SOMIS ON VEN-118 TO RECONSTRUCT DAMAGED SLOPES, REPLACE RSPREPAIR DAMAGED AC DIKE DUE TO STORM DAMAGEDIR' REPAIR STORM DAMAGED SLOPES	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH STE #101 VENTURA, CA 93003	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$765,000 \$17,478 \$0	04/20/23 06/12/23 08/30/24	3% 2%
20.XX 201130							
07-VEN-118-13.3/15.6 07-341604		IN AND NEAR MOORPARK, AT THE EASTBOUND AND WESTBOUND COMMERCIAL VEHICLE ENFORCEMENT FACILITIES. CONSTRUCT NEW MODULAR OFFICE	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110; SAN DIEGO CA 92110 (858)304-1093	TEHRANI, JOSPEPH (213)700-8447	\$2,299,998 \$486,994 \$2,525	10/25/22 12/22/22 02/25/24	64% 21%
07-VEN-118-23.5/30.5 07-385104		VENTURA COUNTY IN SIMI VALLEY FROM 0.3 MILE WEST OF FIRST STREET OVERCROSSING TO 0.1 MILE EAST OF KUEHNER DRIVE UNDERCROSSING CONSTRUCT MINOR CONCRETE AND PLACE MULCH.	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	SAEID SHAKERI 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)808-7976	\$2,817,816 \$755,455 \$0	04/04/23 04/28/23 12/31/26	14% 27%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-126-9.7/24.6 07-2XE104		IN VENTURA COUNTY ON VEN 126 CITIES OF SANTA PAULA, FILLMORE AND PIRU TO REPAIR STORM DAMGE, MUD SLIDES, CLEAN DS&EROSION DIR'S EMER REPAIR STORM DAMAGE ON VEN 126	SUMMER CONSTRUCTION INC 606 SESPE AVE, SUITE 202 FILMORE CA 93015 (805)933-9364	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$6,305,000 \$2,186,783 \$0	01/15/23 03/03/23 03/19/24	100% 35% OVER RUN
20.20 201130							
07-VEN-126-10.2/12.7 07-311504 HSNH-P126-(058)E --()		IN SANTA PAULA FR 0.2M WO PECK RD TO SANTA PAULA CREEK STORMWATER SOURCE CONTROL	WESTCOAST PUBLIC WORKS INC 20058 VENTURA BLVD, #318; WOODLAND HILLS CA 91364 (818)256-9401	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,928,293 \$1,831,068 \$0	09/24/19 10/29/19 02/20/24 02/12/24	96% 94% COMPLETED
HA42							
07-VEN-126-26.4/26.4 07-2XC704		IN VENTURA COUNTY CITY OF PIRU TO REPAIR STORM DAMAGE OVER-TOPPING HOPPER CREEK BRDCLEAN & REMOVE DEBRIS FROM HWY, RR TRACKS DIR'S REPAIR WINTER STORM DAMAGE	R&R PIPELINE INCORPORATED 1315 E MAIN ST SANTA PAULA, CA 93060 (805)933-9111	RILEY, JAMES 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$850,000 \$804,886 \$0	01/11/23 02/23/23 03/08/24	100% 95% OVER RUN
20.20 201130							
07-VEN-150-13.3/19 07-3237U4 ACNH-P150-(028)E --()		VENTURA COUNTY IN AND NEAR OJAI FROM BURNHAM ROAD TO GORHAM ROAD PLACE HMA (TYPE A) AND COLD PLANE ASPHALT	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-6118	\$8,290,315 \$2,667,045 \$200,512	03/27/23 05/10/23 03/29/24	40% 32%
HA22							
07-VEN-150-28.8/31 07-2XE504		VEN 150 REMOVE DEBRIS FROM ROADWAY AND RE-BUILD, REPAIR, RESTORE ERODED SLOPES DUE TO SERIES OF WINTER STORMS. DIR'S EMERGENCY FOR REPAIR ERODED SLOPES	R&R DEMO AND GRADING CORP 1180 S BEVERLY DR, STE 310 LOS ANGELES, CA 90035	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91320 (213)700-8447	\$2,983,000 \$2,907,875 \$0	01/26/23 05/31/23 03/29/24	100% 97% OVER RUN
20.20 201130							
07-VEN-150-/20 07-2XE404		IN VENTURA COUNTY IN CITY OF OJAI RT 150 REMOVE/CLEAN DEBRIS REPAIR SLOPES & DAMAGESHOULDER, DRAINAGE SYSTEMS DUE TO STORMS DIR'S E STORM DAMAGE REPAIR	SUKUT CONSTRUCTION LLC 4010 W CHANDLER AVE SANTA ANA, CA 92704	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$2,335,000 \$2,074,492 \$0	01/26/23 03/21/23 02/29/24	100% 89% OVER RUN
20.XX 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$1,878,614,047</u>	Completed to Date:	<u>\$1,103,497,875</u>	Work This Month:	<u>\$22,961,321</u>	

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-12.6/13.4 08-1L9504		IN THE CITY OF BANNING FROM 0.25 MILES WEST OF 8TH STREET I.C. TO S. SAN GORGONIO AVE. RESTORE AND REHABILITATE EXISTING	DIVERSIFIED LANDSCAPE COMPANY ANTHONY RODRIGUEZ PROJECT MANAGER 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)830-8725	BENSON, DAVID 937 S. VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$1,022,811 \$988,741 \$1,460	06/13/22 07/29/22 08/03/26	0% 0% PLANT EST SATIS
08-RIV-10-35.5/42.5 08-1P6304		ON I-10, 0.1 MI W/O RAMON WASH BR 56-300 TO EB ON FRM RAMON RD DEBRIS REOVAL, CLEAR CULVERT AND DRAINAGE DIR'S ORDER EMERGENCY F.A DEBRIS & ROCK REMOVAL	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA #200 SAN DIEGO, CA 92126	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$9,985,000 \$1,407,308 \$0	08/21/23 09/20/23 02/28/24	94% 14%
20.20 201130							
08-RIV-10-52.2/61.1 08-1N1104		RIVERSIDE COUNTY IN AND NEAR INDIO AND COACHELLA FROM 0.3 MILE WEST OF JEFFERSON STREET OVERCROSSING TO 2.2 MILES EAST OF DILLON R INDIVIDUAL SLAB REPLACEMENT AND LEAN CONCR	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)232-6263	\$3,454,535 \$0 \$0	06/06/23 07/05/23 03/03/24	0% 0%
08-RIV-10-57.8/57.8 08-1P6904		2023 HURRICANE HILARY TROPICAL STORM DAMAGE AT INDIO MAINTENANCE STATION DIR'S ORDER EMERGENCY F.A. REPAIR BUILDING DAMAGE	EXBON DEVELOPMENT INC. 13831 NEWHOPE STREET GARDEN GROVE, CA 92843	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$985,000 \$698,337 \$0	08/31/23 10/11/23 03/12/24	100% 71% OVER RUN
20.202201 130							
08-RIV-10-60.7/74.3 08-1C0814		RIVERSIDE COUNTY IN COACHELLA AND AT CACTUS CITY FROM 1.8 MILES EAST OF DILLON ROAD UNDERCROSSING TO 0.5 MILES WEST OF EAST CACTUS PAVEMENT REHAB	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)363-100	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$188,461,877 \$97,574,213 \$5,843,832	03/28/22 03/28/22 08/19/25	55% 52%
08-RIV-10-92.9/101.1 08-1H2004 ACIM-010 -(4)0 --()		RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM KRUME DITCH TO WIDE DITCH RDWY EXC, STR EXC, CLASS 2 AB, PARTIALLY G	AMES CONSTRUCTION, INC. 2500 COUNTY ROAD 42 W BURNSVILLE MN 55337 (952)435-7106	KOURY, PETER 41601 CORPROATE WAY PALM DESERT, CA 92211 (909)844-0619	\$6,509,402 \$5,304,390 \$374,139	10/06/22 11/18/22 04/03/25	49% 81%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-104.9/134.2 08-1C0824 BLIM-010 -(112)E --()		NEAR BLYTHE, FROM SR 10/177 SEP TO NEAR BLYTHE, FROM SR 10/177 SEP TO 1.05 MI W/O WILEY'S WELL RD OC REHABILITATE MAINLINE PAVEMENT,	FISHER SAND & GRAVEL CO. 1302 W. DRIVERS WAY; TEMPE AZ 85284 (480)730-1033	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$264,030,753 \$227,736,000 \$3,364,144	03/24/21 04/15/21 08/28/24	81% 86%
08-RIV-10-134.0/156.5 08-1C08U4 ACNH-0105-(052)E --()		RIVERSIDE COUNTY FROM 1.1 MILES WEST OF WILEY WELL ROAD OVERCROSSING TO CALIFORNIA/ ARIZONA STATE LINE PLACE HMA (TYPE A), JPCP, IMPORTED BORROW,	FISHER SAND & GRAVEL CO. DBA SOUTHWEST ASPHALT PAVING 1302 W. DRIVERS WAY TEMPE AZ 85284 (702)787-1421	HOSSAIN, SADIQUE 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)830-6828	\$235,888,232 \$1,937,612 \$391,116	06/22/23 07/24/23 04/09/26	8% 1%
08-RIV-15-3.4/10.5 08-1C5704 ACIM-0155-(171)E --() HA42		RIVERSIDE COUNTY IN TEMECULA AND MURRIETA FROM SOUTH JUNCTION ROUTE 79 TO 0.1 MILE SOUTH OF KALMIA STREET UNDERCROSSING AND IN WIL DRAINAGE IMPROVEMENT, HMA (MISCELLANEOUS A	SEMA CONSTRUCTION, INC. 42690 RIO NEDO, SUITE G TEMECULA CA 92590 (303)627-2600	SALEIB, KAMAL MURRIETA, CA 92563 (951)830-6821	\$2,498,093 \$718,248 \$173,707	10/02/23 11/03/23 11/01/24	11% 29%
08-RIV-15-8.2/13.9 08-1G8904 ACIM-015 -(5)1 --()		RIVERSIDE COUNTY IN MURRIETA AND WILDOMAR FROM 0.5 MILE SOUTH OF ROUTE 15/215 SEPARATION TO 0.3 MILE NORTH OF CLINTON KEITH ROAD STAMPED CONCRETE, ROCK BLANKET, MGS, AND V	IBARRA GENERAL ENGINEERING INCMCNICOLL, JOSEPH 4325 TYROLITE ST RIVERSIDE CA 92509 (909)342-8447	937 S VIA LATA STE 650 COLTON, CA 92324 (909)518-9827	\$3,576,138 \$1,962,927 \$432,657	05/09/23 06/05/23 05/15/24	13% 55%
08-RIV-15-9.4/16.3 08-1J6704 ACNH-0155-(168)E --()		RIVERSIDE COUNTY IN MURRIETA AND WILDOMAR AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF MURRIETA HOT SPRINGS ROAD OVERCROSSING TO BU MINOR CONCRETE, MODIFYING SIGNAL AND LIGHT	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	BERGEVIN, MIKE 9225 STELLAR CT, STE B CORONA, CA 92883 (951)232-3739	\$2,123,300 \$1,278,584 \$169,852	05/04/23 05/25/23 05/13/24	67% 60%
08-RIV-15-16.5/17.6 08-1N2804 SIMG-015 -(5)1 --()		RIVERSIDE COUNTY IN WILDOMAR FROM 0.2 MILE NORTH OF BUNDY CANYON ROAD UNDERCROSSING TO 0.1 MILE NORTH OF OLIVE STREET UNDERCROSSING MGS & VEGETATION CONTROL.	DANNY C. HUBBS CONSTRUCTION, INC. DBA D.C. HUBBS CONSTRUCTION 37306 VISTA VIEW DR. YUCAIPA CA 92399 (909)389-0531	TRUONG, NICK 119 NORTH MAPLE CORONA, CA 92880 (951)830-6835	\$647,756 \$420,452 \$398,842	06/01/23 11/08/23 03/11/24	53% 65%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-50.6/52.3 08-1H8504 ACNH-000C-(549)0 --()		RIVERSIDE AND SAN BERNARDINO COUNTIES ON ROUTE 15 FROM 0.5 MILE NORTH OF CANTU-GALLEANO RANCH ROAD TO SAN BERNARDINO COUNTY LINE A MINOR CONC, ROCK BLANKET, AB, AND MGS.	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	BENSON, DAVID 937 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$6,779,584 \$2,335,221 \$546,447	06/09/23 07/24/23 11/20/24	8% 34%
08-RIV-60-1.0/12 08-1J2304 ACNH-P060-(163)E --()		RIVERSIDE COUNTY IN AND NEAR JURUPA VALLEYAND RIVERSIDE AT VARIOUS LOCATIONS FROM WINEVILLE ROAD UNDERCROSSING TO 0.2 MILE WEST OF RAMP METERING SYSTEM, HMA (TYPE A), RDWY E	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	ALAM, MAHFUAL 4334 LATHAM STREET SUITE 100 RIVERSIDE, CA 92501 (951)830-6853	\$7,348,516 \$139,161 \$139,161	09/20/23 10/16/23 09/11/24	3% 2%
08-RIV-60-6.1/8 08-1H3804 ACNH-P060-(164)E --()		RIVERSIDE COUNTY IN JURUPA VALLEY FROM 0.5MILE EAST OF PYRITE STREET TO 0.4 MILE WEST OF PACIFIC AVENUE MINOR CONC, WATER SERVICE CONNECTION, AND	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	BENSON, DAVID 937 S VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$4,392,608 \$5,600 \$5,600	12/05/23 12/21/23 12/16/27	0% 0%
08-RIV-60-16.1/22.5 08-496124 ACNH-P060-(166)E --() HB4N		RIVERSIDE COUNTY IN AND NEAR MORENO VALLEYFROM 0.3 MILE WEST OF PERRIS BOULEVARD UNDERCROSSING TO 0.4 MILE EAST OF GILMAN SPRINGS FIBER OPTIC CABLE, RAMP METERING AND MODIF	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221		\$9,550,128 \$0 \$0	01/17/24 02/12/24	0% 0%
08-RIV-60-21.3/21.3 08-1P3104 20.20 201130		ON SR-60-PM 21.369 AT THEODORE STREET OC BRIDGE; REMOVE AND REPLACE DAMAGED GIRDERS GIRDERS WESTBOUND OF SR-60 DIR'S ORDER EMERGENCY F.A. REMOVE AND REPLACE DAMAGED GIRDERS	AMES CONSTRUCTION INC 391 N MAIN ST, SUITE 302 CORONA, CA 92880 (951)733-8271	BRUCE, MATTHEW 119 N MAPLE CORONA, CA 92880 (949)279-8730	\$2,485,000 \$1,243,175 \$32,623	06/26/23 07/11/23 02/23/24	100% 50% OVER RUN
08-RIV-62-3.3/6.5 08-1P6804 20.20 201130		2023 HURRICANE HILLARY TROPICAL STORM DAMAGE ON SR 62 PLACE RSP, RESTORE UNDERMINED PAVEMENT DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGED BRIDGE PIERS	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203 (760)391-6297	HOSSAIN, SADIQUE 41601 CORPORATE WAY PALM DESERT, CA 92316 (951)830-6828	\$4,185,000 \$387,803 \$315,193	08/28/23 10/23/23 05/29/24	34% 9%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-3.1/3 08-1G4704 B1ST-S074-(073)E --()		RIVERSIDE COUNTY NEAR LAKE ELSINORE AT MORRILL CANYON BRIDGE AND NEAR HEMET AT STRAWBERRY CREEK BRIDGE. STRUCTURAL CONC BR, CONC SLAB, HMA (TYPE A	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA, CA 92626 (951)674-7352	BERGEVIN, MIKE 9225 STELLAR COURT, STE B CORONA, CA 92883 (951)232-3739	\$8,525,300 \$2,485,693 \$354,755	04/06/23 05/10/23 09/26/24	19% 29%
08-RIV-74-13.2/34 08-1C6804		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL REPLACEMENT, REPLACE 1	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$5,990,466 \$5,983,283 \$1,430	12/29/20 01/19/21 02/20/24	72% 99%
HA21							
08-RIV-74-34.3/45.1 08-1H0604 ACNH-P074-(072)E --()		RIVERSIDE COUNTY IN AND NEAR HEMET FROM WINCHESTER ROAD TO FAIRVIEW AVENUE FIBER OPTIC CABLE SYSTEMS, RHMA, HMA, AND	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (562)929-1128	SANCHEZ, OMAR 29995 TECHNOLOGY DR STE 104 MURRIETA, CA 92563 (951)830-6835	\$36,357,994 \$8,836,990 \$1,940,674	04/03/23 04/28/23 02/20/24	40% 24%
08-RIV-74-47.1/53.5 08-1N9404		REPAIR DAMAGED CULVERT AND ITS HEAD & WINGWALLS, REPLACE TRAFFIC SAFETY DEVICES, RECONSTRUCT EMBANKMENT & PLACE RSP, SCALE SLOPEDIR' REPLACE EXISTING CULVERTS, REPLACE DAMAGED	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL ST., SUITE D204 COSTA MESA, CA 92626 (951)674-7352	SANCHEZ, OMAR 29995 TECHNOLOGY DRIVE, SUITE 104 MURRIETA, CA 92563 (909)665-4132	\$2,535,000 \$2,516,197 \$0	02/20/23 02/28/23 02/28/24	100% 99%
20.20 201130							
08-RIV-74-/5.8 08-1C8504 HSST-S074-(071)E --()		NR LAKE ELSINORE, FROM ORANGE COUNTY LINE TO MONTE VISTA STREET WIDEN EXISTING LANES TO PROVIDE 12'	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	ABDALLA, OSAMA 9225 STELLAR CT, SUITE B CORONA, CA 92883 (951)830-9182	\$45,286,773 \$43,292,538 \$117,492	11/12/20 12/24/20 02/21/24	61% 92%
HB1							
08-RIV-78-/16.2 08-1N1304		RIVERSIDE COUNTY NEAR BLYTHE FROM IMPERIALCOUNTY LINE TO ROUTE 10 SLURRY SEAL, REPLACE AC SURFACING, CRACK T	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95624 (916)373-1500	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)232-6263	\$2,565,120 \$2,501,326 \$0	04/14/23 04/24/23 01/26/24 01/26/24	100% 100% COMPLETED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-91-15.6/21.6 08-1L3204 ACNH-P091-(155)E --()		RIVERSIDE COUNTY IN RIVERSIDE FROM 0.1 MILE WEST OF ADAMS STREET TO ROUTE 60/91/215 SEPARATION MINOR CONCRETE, WOOD MULCH & PLANT ESTABLI	DIVERSIFIED LANDSCAPE CO. 21735 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	MCNICOLL, JOSEPH 937 S. VIA LATA SUITE 650 COLTON, CA 92324 (909)518-9827	\$4,394,267 \$83,080 \$83,080	09/25/23 11/01/23 01/08/25	5% 2%
08-RIV-111-47.2/55.3 08-0R3024 ACST-P111-(079)E --()		MINOR CONCRETE, REMOVE CONC CURB AND SW MOD SIGNAL AND LIGHTING SYSTEMS	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	HOSSAIN, SADIQUE 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)830-6828	\$3,169,202 \$3,149,286 \$19,250	03/28/22 05/12/22 02/20/24	97% 96%
08-RIV-215-13.5/19.5 08-1J2604 ACIM-2151-(253)E --()		RIVERSIDE COUNTY IN MURRIETA AND MENIFEE FROM 1 MILE NORTH OF CLINTON KEITH ROAD TO 1 MILE NORTH OF NEWPORT ROAD RHMA, REPLACE AC SURFACING, ROCK BLANKET,	MARTIN MARIETTA SAN DIEGO AGGREGATES LLC DBA ATP GENERALENGINEERING CONTRACTORS 4211 PONDEROSA AVE STE C SAN DIEGO CA 92123		\$22,549,794 \$0 \$0	01/10/24 02/09/24	0% 0%
08-RIV-215-36.6/37.2 08-1K4604 ACIM-2152-(252)E --()		IN RIVERSIDE FROM 0.2 MI N/O IN RIVERSIDE FROM 0.2 MI N/O ALESSANDRO BLVD OC TO 0.2 MI S/O EUCALYPTUS AVE OC CONSTRUCT SOUTHBOUND AND NORTHBOUND	RIVERSIDE CONSTRUCTION COMPANY, INC. 4225 GARNER ROAD RIVERSIDE CA 92502 (951)682-8308	BROWN, PAUL 4334 LATHAM STREET, SUITE 100 RIVERSIDE, CA 92501 (951)232-6161	\$5,592,061 \$5,485,485 \$8,665	02/24/22 04/26/22 07/26/24	72% 99%
08-RIV-371-56.5/77.1 08-1N1004		RIVERSIDE COUNTY FROM ROUTE 79 TO ROUTE 74 SLURRY SEAL, REPLACE AC SURFACING, CRACK T	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691 (916)402-8645	SANCHEZ, OMAR 29995 TECHNOLOGY DRIVE STE 104 MURRIETA, CA 92563 (909)665-4132	\$3,898,120 \$3,756,530 \$0	05/24/23 06/19/23 01/31/24	100% 91%
08-SBD-10-6.9/20 08-1M4904		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF ARCHIBALD AVENUE OVERCROSSING TO RIVERSIDE AVENUE OVERCROSSING POLYESTER CONCRETE OVERLAY AND BRIDGE DECK	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE. #201 SAN FERNANDO CA 91340 (818)898-2300	EHIRIM, DOMINIC 9540 CENTER AVE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$2,825,333 \$2,766,368 \$0	05/16/23 06/05/23 01/22/24	95% 94% SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-6.7/22.3 08-1G8804 ACIM-015 -(1)2 --()		SAN BERNARDINO COUNTY IN AND NEAR FONTANA AND RANCHO CUCAMONGA FROM BASELINE AVENUE UNDERCROSSING TO 0.9 MILE NORTH OF ROUTE 15/13 ROCK BLANKET, STAMPED CONCRETE, MGS AND VE	LANDSCAPE SUPPORT SERVICES 12610 SATICOY STREET SOUTH NORTH HOLLYWOOD CA 91605 (818)475-0684	EHIRIM, DOMINIC 9540 CENTER AVENUE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$11,640,788 \$1,865,640 \$739,746	08/11/23 10/11/23 10/08/24	15% 16%
08-SBD-15-20.5/21.6 08-1H3904 ACIM-0151-(250)E --()		SAN BERNARDINO COUNTY FROM 0.6 MILE NORTH OF CLEGHORN ROAD UNDERCROSSING TO 0.5 MILESOUTH OF ROUTE 138 AND FROM 0.5 MILE SOUTHOF T CONSTRUCT BUILDING, ROADWAY EXC, JPCP, AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-5118	\$25,277,230 \$5,066,922 \$344,868	07/13/23 08/30/23 01/08/25	25% 20%
08-SBD-15-28.6/37.5 08-0K1224 BLIM-015 -(167)E --()		IN HESPERIA AND VICTORVILLE FROM OAK HILL RD OC TO S/O BEAR VALLEY RD OC REHABILITATE EXISTING MAINLINE AND	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$133,928,989 \$83,018,223 \$1,778,954	09/24/21 10/07/21 02/28/25	62% 62%
08-SBD-15-80.6/118.5 08-1C7704 HB4N		SAN BERNARDINO COUNTY NEAR BARSTOW AT 1.2 MILES SOUTH OF GHOST TOWN ROAD AND AT 1.4 MILES SOUTH OF BASIN ROAD CAST-IN-DRILLED-HOLE CONC PILE, FURNISH &	RE CHAFFEE CONSTRUCTION INC 1253 EVERGREEN ROAD, SUITE 3 WRIGHTWOOD CA 92397 (760)249-8086	NGUYEN, KHOA 222 E MAIN ST STE #208 BARSTOW, CA 92311 (951)232-8611	\$873,935 \$0 \$0	06/20/23 08/18/23 07/18/24	0% 0%
08-SBD-15-96.1/124.3 08-1C7204 HSNH-015 -(2)0 --()		SAN BERNARDINO ABOUT 22 MILES NORTHEAST OFBARSTOW AT VARIOUS LOCATIONS FROM 0.3 MILESOUTH OF HARVARD ROAD OVERCROSSING TO 0.1 MILE IMPORTED BORROW, SHOULDER BACKING, AND STR	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)845-360	PHAN, THANH 222 E. MAIN ST. SUITE 208 BARSTOW, CA 92311 (951)232-7262	\$13,140,179 \$12,668,706 \$0	08/02/22 08/26/22 10/31/23 01/23/24	100% 100% COMPLETED
08-SBD-15-108.0/115 08-1N1704 HB1		SAN BERNARDINO COUNTY NEAR BARSTOW FROM 0.6 MILE NORTH OF CLYDE V. KANE REST AREA TO 0.3 MILE SOUTH OF BIRD DITCH BRIDGE RHMA, HIGH DENSITY POLYURETHANE INJECTION	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203	PHAN, THANH 222 E. MAIN ST, STE 208 BARSTOW, CA 92311 (951)232-7262	\$5,149,415 \$2,058,554 \$0	05/19/23 06/09/23 11/21/23	72% 39% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-179.4/179.4 08-1N0304		IN SAN BERNARDINO COUNTY AT NEVADA ST LN INSTALL BEAUTIFICATION ENHANCEMENT	ST BOWE CONTRACTORS INC. 609 BAILEY CT; TEHACHAPI CA 93561 (661)940-0899	BENSON, DAVID 937 S. VIA LATA SUITE 650 COLTON, CA 92424 (951)232-6478	\$2,112,274 \$2,062,585 \$0	09/07/22 09/29/22 01/30/24	0% 96%
08-SBD-18-9.2/9.2 08-1N0404		SAN BERNARDINO COUNTY NEAR CRESTLINE AT OLD WATERMAN CANYON ROAD MONUMENT SIGN AESTHETICS, STRUCTURAL CONCR	TAYLOR JANE CONSTRUCTION LP 131 W DANA SUITE 101 A NIPOMO CA 93444 (805)732-5129	BENSON, DAVID COLTON VIA LATA COLTON, CA 92323 (951)232-6478	\$1,836,654 \$7,250 \$0	05/25/23 06/26/23 04/29/24	0% 0% SUSPENDE
08-SBD-18-11.3/19.1 08-1N9304		PLACE CABLE-MESH DRAPERY ON THE SLOPE, REPLACE DAMAGED ROCKFALL FENCE, REPAIR ROCKFALL BARRIER, ROCK SCALING REPLACE ROCK NETTING AND SCALE SLOPED	SEMA CONSTRUCTION 42690 RIO NEDO STE G TEMECULA, CA 92590	NGUYEN, NHAN 9540 CENTER AVE RANCHO CUCAMONGA, CA 91761 (909)821-8164	\$3,985,000 \$3,564,260 \$303,159	02/10/23 03/08/23 02/26/24	90% 89%
20.20 201130							
08-SBD-18-44.3/68.5 08-0G6904		SAN BERNARDINO COUNTY NEAR BIG BEAR LAKE FROM BIG BEAR LAKE DAM TO 1.6 MILES NORTH OF SMARTS RANCH ROAD PLACE HMA (TYPE A), CSP, AND STRUCTURAL/MI	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	GONZALEZ, ALFONSO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$3,587,300 \$104,750 \$3,500	05/26/23 06/19/23 07/29/24	25% 3% SUSPENDE
08-SBD-18-44.3/48.4 08-0G6914		ON STATE ROUTE 2 @ VAR LOCATIONS FR CARIDINAL RD TO DESERT FRONT; ON STATE ROUTE18 @ VAR LOC FROM ASH SIDEHILL TO CEDAR SIDEHILL RELINE OR REPLACE CULVERTS	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE; SANTA ANA CA 92704 (714)540-5351	NGUYEN, NHAN 850 SOUTH VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$5,748,261 \$5,184,486 \$0	06/13/22 08/05/22 09/30/24	29% 95%
HA42							
08-SBD-18-53.1/69 08-1H4914		SAN BERNARDINO COUNTY NEAR BIG BEAR LAKE FROM 0.4 MILE EAST OF PINEVIEW DRIVE TO 0.1 MILE NORTH OF RICHARD STREET AND VISALIA AVEN REPLACE AC SURF, HMA (TYPE A), AND COLD CE	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)978-9600	GONZALEZ, ALFONSO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$7,736,848 \$7,180,951 \$0	05/16/23 06/08/23 01/20/24	100% 89%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-95.4/95.4 08-1G2804		IN COLTON AT COLTON OH (BR #54-0464R) PERFORM BRIDGE STRENGTHENING AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	SHAHIDI, SHAINA 850 S VIA LATA, SUITE 100A COLTON, CA 92324 (951)232-7839	\$1,516,221 \$833,830 \$128,544	09/20/22 10/14/22 03/29/24	79% 55%
08-SBD-18-137.0/25 08-1P1904		COLD PLANE FAILED AREAS TO REMOVE AC PAVEMENT, REPLACE WITH HMA-A, REPLACE ANY PAVEMENT DELINEATION AND MARKERS DIR'S ORDER EMERGE REMOVE AND REPLACE ASPHALT AND REPAIR	FERREIRA CONSTRUCTION CO INC 10370 COMMERCE CNTR DR #B-200 RANCHO CUCAMONGA, CA 91730	NGUYEN, NHAN 9540 CENTER AVE STE 120 RANCHO CUCAMONGA, CA 91761 (909)821-8164	\$6,835,000 \$6,154,922 \$592,907	04/21/23 06/01/23 06/26/24	70% 90%
20.20 201130							
08-SBD-38-11.3/26.5 08-1L9804		WATERSHED/DEBRIS FLOW MITIGATION: REPAIR/REPLACE/INSTALL DRAINAGE SYSTEMS AND REPAIR/REPLACE DEBRIS BARRIERS DIR'S EMERGENCY ORDER FLOW MITIGATION	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335 (909)356-8880	LENART, ELVIRA 850 S VIA LATA SUITE 104 COLTON, CA 92324 (951)232-8949	\$19,985,000 \$14,344,934 \$295,300	12/23/20 12/28/20 03/16/24	99% 72%
20.20 201130							
08-SBD-38-26.5/44.3 08-1P6504		REPAIR ROADWAY WASHOUTS AT MULTIPLE LOCATIONS, STABILIZE AND REPAIR EMBANKMENTS/SLOPES, ARMOR ERODED EMBANKMENTS DIR'S ORDER EMERGEN REPAIR TROPICAL STORM DAMAGE	RIVERSIDE CONSTRUCTION INC 4225 GARNER RD RIVERSIDE, CA 92501	LENART, ELVIRA 850 S. VIA LATA STE 104 COLTON, CA 92324 (951)232-8949	\$9,985,000 \$4,229,048 \$1,560,528	08/23/23 10/18/23 04/12/24	59% 42%
20.20 201130							
08-SBD-40-20.0/28.1 08-1N1604		SAN BERNARDINO COUNTY NEAR BARSTOW FROM 0.3 MILE WEST OF NEWBERRY ROAD OVERCROSSING TO DESERT OASIS REST AREA OVERCROSSING RHMA, HIGH DENSITY POLYURETHANE INJECTION,	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)578-9600	NGUYEN, KHOA 222 E. MAIN STREET, STE #208 BARSTOW, CA 92311 (951)232-8611	\$7,667,312 \$3,045,955 \$0	05/24/23 06/19/23 02/27/23	57% 40%
08-SBD-40-25.0/50 08-0R1704 HSIM-040 -(1)0 --()		SAN BERNARDINO COUNTY AT NEWBERRY SPRINGS AND LUDLOW FROM 1.6 MILES EAST OF FORT CADY ROAD OVERCROSSING TO CRUCERO ROAD UNDERCROSS CONSTRUCT CSP, CSP, SSPPA, STR CONC HW, I	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203 (760)534-3239	PHAN, THANH 222 E MAIN ST STE 208 BARSTOW, CA 92311 (951)232-7262	\$34,541,043 \$7,913,606 \$1,550,165	04/04/23 05/08/23 10/22/24	39% 23%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-100.0/125 08-0R1414 ACHS-0402-(066) --()		NEAR NEEDLES FR ESSEX ROAD OC TO 4.5 MI E/O HOMER WASH REGRADE MEDIAN CROSS SLOPE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	DOAN, ANTHONY 1044 EAST BROADWAY ST NEEDLES, CA 92363 (951)840-8222	\$12,682,212 \$11,363,267 \$271,166	05/11/22 06/08/22 02/22/24	100% 100%
08-SBD-40-100.8/101.8 08-1G8304 BLIM-040 -(2)0 --()		SAN BERNARDINO COUNTY AT ESSEX FROM 1.1 MILES EAST OF ESSEX ROAD OVERCROSSING TO 0.5 MILE EAST OF HALFWAY HILLS WASH BRIDGE HMA, STRUCTURAL CONC, BAR REINFORCING STEE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	DOAN, ANTHONY 1044 EAST BROADWAY ST NEEDLES, CA 92363 (951)232-8611	\$19,827,988 \$9,737,715 \$893,188	02/07/23 03/02/23 01/07/25	38% 48%
08-SBD-40-140.5/148.5 08-1N0704		VARIOUS LOCATIONS ON I-40 FREEWAY BEGINNING AT NEEDLES HIGHWAY WESTBOUND ON RAMP (PM R140.5) TO 5 MILE RD (PM R148.5) INSTALL BEAUTIFICATION ENHANCEMENT	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (714)984-5500	BENSON, DAVID 967 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$5,937,920 \$5,577,516 \$0	09/08/22 09/30/22 02/15/24	0% 94%
08-SBD-40-143.7/0 08-0R9804		AT THE NEEDLES MAINTENANCE STATION CONSTRUCT COVERED MATERIAL BINS,	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE. ; AZUSA CA 91702 (626)334-5775	DOAN, ANTHONY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)840-8222	\$968,780 \$0 \$0	06/28/22 08/03/22 08/31/24	0% 0% SUSPENDED
08-SBD-60-1.4/0 08-1J2104		IN CHINO AT RAMONA AVE OC NO 54-0745 RV CONCRETE IMPROVE FREIGHT CORRIDOR MOVEMENT	605 E. COMMERCIAL ST. ; ANAHEIM CA 92801 (714)888-1104	AVILA, XAVIER 119 N MAPLE ST STE A CORONA, CA 92880 (951)830-6837	\$9,022,938 \$8,464,993 \$600	12/28/21 02/04/22 06/03/24	48% 93%
08-SBD-60-7.3/10 08-0E33U4 ACNH-P060-(159)E --()		IN ONTARIO FR 0.2 MI W/O CUCAMONGA CREEK BR TO MILLIKEN AVE ADD WB AUX LANE, ADD EB	AMES CONSTRUCTION, INC. 391 N. MAIN STREET; CORONA CA 92880 (951)356-1275	DUTCHER, DAVID 119 N MAPLE ST SUITE A CORONA, CA 92880 (909)519-2051	\$26,731,112 \$24,903,523 \$606,726	04/26/21 05/27/21 03/29/24	65% 92%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-125.8/125.8 08-1N1904		REMOVE EXISTING WELL AND INSTALL NEW WELL WITH ITS APPURTENANCE AT A DEPTH OF 800 DIR'S ORDER EMERGENCY F.A. REMOVE AND REPLACE EXISTING WELL	WATER WELL SERVICE, INC. P.O. BOX 2847 APPLE VALLEY, CA 92307 (858)382-0953	DOAN, ANTHONY 1044 EAST BROADWAY ST NEEDLES, CA 92363 (951)840-8222	\$3,235,000 \$2,897,482 \$0	04/15/22 08/05/22 03/31/24	100% 90%
20.20 201130							
08-SBD-62-142.3/142.6 08-1N0504		SAN BERNARDINO COUNTY NEAR ARIZONA STATE LINE AT 0.1 MILE SOUTH OF PARKER DAM ROAD MONUMENT SIGN AESTHETICS, STRUCTURAL CONCR	BOWE CONTRACTORS INC. 609 BAILEY CT TEHACHAPI CA 93561 (661)940-0899	BENSON, DAVID 937 S VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$1,738,586 \$201,332 \$201,332	09/18/23 11/09/23 01/02/30	6% 12%
08-SBD-71-7.9/0 08-1C9904		SAN BERNARDINO COUNTY IN CHINO HILLS AT BUTTERFIELD RANCH ROAD MINOR CONCRETE, ROADWAY EXCAVATION, ROCK B	GRUEN ENGINEERING, INC. 12418 GRUEN ST PACOIMA CA 91331 (818)275-8339	AVILA, XAVIER 119 N MAPLE ST, STE A CORONA, CA 92880 (951)830-6837	\$398,670 \$395,997 \$0	06/27/23 08/21/23 01/23/24 01/23/24	100% 100% COMPLETED
HB4N							
08-SBD-95-48.1/57.9 08-1P1504		REMOVE AND REPLACE LOCALIZED FAILED AC PAVEMENT ON SR-95. RECONSTRUCT THE BASE AND PLACE HOT MIX ASOHALT DIR'S ORDER EMERGENCY F. REPLACE AC PAVEMENT ON SR-95	GRANITE CONSTRUCTION CO. 38000 MONROE STREET INDIO, CA 92203	DOAN, ANTHONY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)840-8222	\$535,000 \$355,032 \$115	04/17/23 05/26/23 02/20/24	100% 66%
20.20 201130							
08-SBD-127-.9/41.4 08-1P7004		2023 STORM DAMAGE ON SR-127 IN SAN BERNARDINO COUNTY, ON SR-127 FR 0.25 MI N/O SILVER LANE TO SB/KERN CNTY LNDIR'S ORDER EMERGENCY REPAIR ROADBED AND PAVEMENT	SULLY MILLER CONTRACTING CO. 135 S. STATE COLLEGE BLVD BREA, CA 92821	NGUYEN, KHOA 222 EAST MAIN ST SUITE 208 BARSTOW, CA 92311 (951)232-8611	\$27,835,000 \$20,682,513 \$4,555,152	09/12/23 11/06/23 06/21/24	100% 74%
20.20 201130							
08-SBD-138-15.0/15.1 08-1J2004 HSIM- 015-(249)E --()		NEAR HESPERIA ON RTE 15 FROM 0.1 MI N/O RTE 15/138 SEP TO GISH OH EXTEND DECELERATION LANE AT RTE 15	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	LOZA, SHAUN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4717	\$3,446,981 \$3,144,392 \$38,374	11/16/21 12/02/21 03/14/24	91% 90%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-138-15.0/15 08-1H8204 ACHS-S138-(138)E --()		ALSO SBD-15-21.6; NEAR HESPERIA, FROM 0.1 MI WEST TO 0.2 MI EAST OF CAJON CREEK BRIDGE. ALSO, ON ROUTE 15 (PM R21.6) AT 0.2 MI NOR INSTALL TRAFFIC SIGNALS, REALIGN	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 240; CHINO HILLS CA 91709 (951)966-9153	NGUYEN, VU 9540 CENTER AVE #120 RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$3,022,275 \$2,835,651 \$0	08/26/22 09/16/22 02/16/24	98% 92%
08-SBD-138-/2.3 08-1H8304 ACST-S138-(002)E --()		ALSO LA-138-74.9/75.0; NEAR PINON HILLS & PHELAN FROM LA CO LN TO 0.6 MI W/O PHELAN RD AND IN LA COUNTY FROM 0.1 MI W/O SBD CO LN WIDEN ROADWAY TO PROVIDE UP TO 4	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST. STE. 101; VENTURA CA 93003 (805)765-6867	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-5118	\$5,010,421 \$4,786,149 \$774,116	11/19/21 12/09/21 02/20/24	100% 96% SUSPENDED
08-SBD-142-3.5/3.9 08-0J2404 HB4N		SAN BERNARDINO COUNTY IN CHINO HILLS FROM 0.5 MILE NORTH OF FELDSPAR DRIVE TO CHINO HILLS PARKWAY HMA (TYPE A), RUBBERIZED HMA (GAP GRADED),	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	AVILA, XAVIER 119 N MAPLE STE A CORONA, CA 92880 (951)830-6837	\$1,070,706 \$878,776 \$0	06/28/23 07/25/23 02/23/24 02/13/24	81% 81% COMPLETED
08-SBD-173-18.6/18.7 08-1H2904 ACST-S173-(004)E --()		NEAR CEDAR GLEN AT 0.1 MI SOUTH OF HOSPITAL ROAD REPLACE MBGR WITH CONCRETE BARRIER	OF STRONGHOLD ENGINEERING 150 W WALNUT AVE PERRIS, CA 92571 (951)684-9303	LENART, ELVIRA 850 VIA LATA STE 104 COLTON, CA 92336 (951)830-6828	\$8,144,162 \$7,651,845 \$0	08/20/20 09/21/20 12/20/23	95% 93%
08-SBD-210-23.1/24.7 08-1L9704		SAN BERNARDINO COUNTY IN SAN BERNARDINO ONROUTE 210 FROM ROUTE 210/259 SEPARATION TO 0.5 MILE EAST OF NORTH WATERMAN OVERCROSSING WOOD MULCH, ROADSIDE CLEARING, & MODIFYING	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	MCNICOLL, JOSEPH 937 S VIA LATA STE 650 COLTON, CA 92324 (909)518-9727	\$1,296,073 \$648,851 \$72,165	06/13/23 07/24/23 06/14/24	8% 50%
08-SBD-210-25.6/25.9 08-1N3004		SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM 0.1 MILE WEST TO 0.2 MILE EAST OF DELROSA AVENUE MODIFYING SIGNAL AND LIGHTING SYSTEMS AND	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (714)240-9272	YAACOUB, LAWRENCE 464 W. 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$1,188,153 \$942,910 \$215,673	06/26/23 07/14/23 03/15/24	87% 79%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-215-2.2/3.2 08-1F7304 B1IM-215 -(251)E --()		IN COLTON FROM 0.3 MI SOUTH TO 0.3 N/O WASHINGTON ST OC REPLACE OVERCROSSING	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (562)863-3176	SHAHIDI, SHAINA 850 S VIA LATA SUITE 100A COLTON, CA 92324 (951)232-7839	\$17,791,448 \$16,000,489 \$397,493	03/04/21 03/25/21 09/30/24	89% 89%
08-SBD-215-3.6/6 08-1J6304 ACIM-215 -(1)2 --()		SAN BERNARDINO COUNTY IN COLTON AND SAN BERNARDINO FROM 0.2 MILE SOUTH OF 10/215 SEPARATION TO MILL STREET UNDERSROSSING INDIVIDUAL SLAB REPLACEMENT (RSC) AND RHMA	SECURITY PAVING COMPANY, INC. THOMAS MATTIVI 3075 TOWNSGATE ROAD SUITE 200 WESTLAKE VILLAGE, CA 91361 (818)943-7338	SHAHIDI, SHAINA 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (951)232-7839	\$15,898,138 \$140,662 \$44,100	09/22/23 10/18/23 03/30/25	13% 1%
08-SBD-330-28.7/44.1 08-1N0804		SAN BERNARDINO COUNTY IN AND NEAR HIGHLANDAND RUNNING SPRINGS FROM ROUTE 210 TO ROUTE 18 SLURRY SEAL, REPLACE AC SURFACING, AND TRA	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691 (916)373-1500	NGUYEN, VU 9540 CENTER AVE #120 RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$3,584,120 \$0 \$0	06/27/23 07/24/23 11/09/23	0% 0% SUSPENDED
08-SBD-395-4.0/49 08-1G6404 ACNH-P395-(351)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONSFROM ROUTE 15/395 SEPARATION TO 3.1 MILES NORTH OF ROUTE 58/395 SEPARATION REPLACE ASPHALT CONCRETE SURFACING, COLD P	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)578-9600	LOZA, SHAUN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4717	\$35,935,000 \$0 \$0	10/25/23 11/28/23 03/03/25	0% 0%
08-SBD-5718-/0 08-0R8504		SAN BERNARDINO COUNTY AT NIPTON AT MOUNTAIN PASS MAINTENANCE STATION AT 94200CLARK MOUNTAIN ROAD BUILDING WORK.	RE CHAFFEE CONSTRUCTION INC 1253 EVERGREEN ROAD, SUITE 3 WRIGHTWOOD CA 92397 (760)249-8086	NGUYEN, KHOA 222 E MAIN ST STE #208 BARSTOW, CA 92311 (951)232-8611	\$1,440,781 \$0 \$0	11/08/23 11/29/23 12/15/24	0% 0%
HM2							
08-SBD-5730-/0 08-0R4204		IN THE CITY OF FONTANA ON SOUTHEAST QUADRANT OF STATE RTE 210 AND I-15 INTERCHANGE BUILD MAINTENANCE FACILITY	STRONGHOLD ENGINEERING INCORPORATED 150 W WALNUT AVE PERRIS CA 92571 (951)684-9303	FLORES, TIM 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (951)830-6254	\$21,805,000 \$6,441,572 \$0	04/02/21 05/03/21 03/28/24	91% 30%
HA12							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR-10-8.8/60.9 08-1J9104		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING CMS SYSTEMS, SIGN FOUNDATION AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335		\$5,924,923 \$0 \$0	10/11/23 11/01/23	0% 0%
08-VAR-15-41.3/52 08-1K8514		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING CAMERA SYSTEMS	KANAAN CONSTRUCTION, INC. 230 S. IRWINDALE AVE AZUSZA CA 91702 (626)334-5775	FENG, PERCY 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-9010	\$776,877 \$724,356 \$0	06/23/22 08/03/22 12/29/23	84% 93%
08-VAR-999-/0 08-1M1804		RIVERSIDE COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE AND HOT MIX ASPHALT OVE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (623)326-3269	RAHMAN, MD 850 S VIA LATA STE 104 COLTON, CA 92324 (951)830-6845	\$2,953,159 \$943,252 \$0	05/09/23 05/22/23 05/01/24	44% 32%
08-VAR--/0 08-1M7604		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING TRUCK PARKING AVAILABILITY SIGN	BANCROFT CONSTRUCTION SERVICESLLC 4420 EASTON DR SUITE 108 BAKERSFIELD CA 93309 (443)254-4531	SALLOUM, GEORGE 760 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)601-5120	\$917,225 \$147,828 \$0	06/28/23 08/16/23 05/06/24	16% 16% SUSPENDED
08-VAR--/0 08-1M5804		RIVERSIDE COUNTY AT VARIOUS LOCATIONS FURNISH POLYESTER CONC OVERLAY, PLACE POLY	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)232-6263	\$3,835,835 \$423,582 \$0	08/24/23 09/27/23 03/26/24	39% 11% SUSPENDED
08-VAR--/0 08-1M1704		RIVERSIDE COUNTY AT VARIOUS LOCATIONS STRUCTURAL CONCRETE AND POLYESTER CONCRETE	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838	CALAM, MAHFUAL 4334 LATHAM STREET SUITE 100 RIVERSIDE, CA 92501 (951)830-6853	\$4,923,554 \$3,448,111 \$605,530	06/30/23 07/24/23 04/03/24	72% 70%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0 08-1H9914 SSTG-000C-(554)E --()		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL ROADSIDE SIGN-ONE POST, FURNISH SI	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606		\$3,618,670 \$0 \$0	01/03/24 01/23/24	0% 0%
08-VAR--/0 08-1M7104		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING CAMERA SYSTEMS.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (714)240-9272	FENG, PERCY 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-9010	\$1,641,667 \$595,260 \$121,954	06/26/23 07/24/23 08/02/24	31% 36%
08-VAR--/0 08-1M2004		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FURNISH AND PLACE POLYESTER CONCRETE OVERL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)342-0441	NGUYEN, KHOA 222 E MAIN ST #208 BARSTOW, CA 92311 (951)232-8611	\$2,034,879 \$1,961,739 \$518,411	05/22/23 06/29/23 06/20/24	54% 95%
08-VAR--/0 08-1L7014		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MODIFYING RAMP METERING SYSTEMS.	KANAAN CONSTRUCTION, INC. 230 S. IRWINDALE AVE AZUSA CA 91702 (626)255-8080	YAACOUB , LAWGRANCE 464 W. 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$1,123,987 \$569,126 \$230,765	06/06/23 06/26/23 05/15/24	39% 51%
08-VAR--/0 08-1M2204		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS. POLYESTER CONCRETE OVERLAY AND REPLACE JOI	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	CAVILA, XAVIER 119 N. MAPLE SUITE A CORONA, CA 92880 (951)830-6837	\$5,887,704 \$5,120,683 \$56,112	05/24/23 06/19/23 03/26/24	81% 86%
08-VAR--/0 08-1J5804		SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS YUCAIPA AT WILDWOOD SRRA EB ELECTRIC VEHICLE CHARGING STATION SYSTEMS.	KANAAN CONSTRUCTION, INC. 230 S. IRWINDALE AVE AZUSZA CA 91702 (626)334-5775	FENG, PERCY 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-9010	\$1,447,358 \$1,046,001 \$103,555	02/10/23 03/27/23 05/03/24	56% 72%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0 08-1N1404		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST	RAHMAN, MD 850 VIA LATA #104 COLTON, CA 92324 (951)830-6845	\$2,072,153 \$783,639 \$0	06/26/23 07/28/23 04/29/24	49% 38% SUSPENDED
		THERMOPLASTIC PAVEMENT MARKING AND THERMOP	13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843 (714)318-1677				

Totals: Authorized Final Amt: \$1,458,864,065 Completed to Date: \$728,113,413 Work This Month: \$31,718,313

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
09-INY-190-13.5/68.8 09-401004		REPAIR AND RECONSTRUCT HWY DUE TO FLOOD IN INYO CO NEAR OLANCHA FROM 4.7 MI EO 395 TO 7.7 MI WO WIKDROSE CANYON ROAD. DIRECTOR'S OR CENTENNIAL FLOOD DAMAGE REPAIR	FISHER SAND & GRAVEL COMPANY 1302 W. DRIVERS WAY TEMPE, AZ 85284	CHERENZIA, DAMON 500 S MAIN STREET BISHOP, CA 93514 (760)920-3460	\$13,497,240 \$3,050,517 \$1,187,927	08/21/23 11/07/23 04/01/24	91% 23%
20.XX 201130							
09-INY-190-68.8/128 09-401104		IN INYO COUNTY NEAR STOVEPIPE WELLS FROM 7.7 MILES WEST OF WILDROSE CANYON ROAD TO 5.5 MILES EAST PF WEST DANTES VIEW ROAD. DIRECT DEATH VALLEY FLOOD DAMAGE REPAIR	ROAD AND HIGHWAY BUILDERS LLC. PO BOX 70846 RENO, NV 89570	CHERENZIA, DAMON 500 S. MAIN STREET BISHOP, CA 93514 (760)920-3460	\$10,990,000 \$5,423,624 \$0	08/28/23 10/30/23 02/20/24	63% 49%
20.XX 201130							
09-INY-190-110.4/124.4 09-394504		CONSTRUCT A BROADBAND MIDDLE MILE NETWORK. INSTALL 13.99 MILES OF 1-2" CONDUIT AS WELL AS PULL BOXES AND SPLICE VAULTS. TRENCH/PLOW/BORE BBMI CONDUIT & SUPP ELEM.	ROAD AND HIGHWAY BUILDERS, LLC PO BOX 70846 RENO, NV 89570	CHERENZIA, DAMON 500 SOUTH MAIN ST. BISHOP, CA 93514 (760)920-3460	\$5,825,595 \$4,707,630 \$0	08/28/23 11/19/23 04/10/24	29% 81%
000000000 000							
09-INY-395-29.2/41.8 09-213404 ACNH-P395-(348)E --()		IN INYO COUNTY NEAR OLANCHA AND CARTAGO FROM 1.4 MILES SOUTH OF LOS ANGELES AQUEDUCT BRIDGE TO 0.2 MILE SOUTH OF ASH CREEK BRIDGE CONSTRUCT 4 LANE EXPRESSWAY	FISHER SAND & GRAVEL CO 1302 W. DRIVERS WAY; TEMPE AZ 85284 (480)730-1033	DAMON CHERENZIA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)920-3460	\$75,344,922 \$46,704,527 \$0	10/22/21 11/23/21 05/03/24	89% 62%
HE14							
09-INY-395-29.4/42.4 09-399404		INYO COUNTY NEAR OLANCHA AND CARTAGO ON 395. REPAIR/REGRADE WASHED OUT ROADWAY AND SLOPES. REPLACE/REPAIR WASHED OUT DRAINAGE SYSTE OLANCHA CARTAGO 4 LANE FLOOD REPAIR	FISHER SAND AND GRAVEL COMPANY 1302 WEST DRIVER WAY TEMPE, AZ 85284	CHERENZIA, DAMON 500 S MAIN STREET BISHOP, CA 93514 (760)920-3460	\$3,333,416 \$2,624,783 \$0	04/21/23 06/01/23 10/13/23	100% 79% OVER RUN
20.XX 201130							
09-INY-395-76.0/77 09-394104		INYO COUNTY NEAR INDEPENDENCE FROM 0.2 MILE SOUTH OF MILLER ROAD TO FORT INDEPENDENCE ROAD INSTALL LIGHT STANDARDS.	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384 (310)494-6332	GEORGE ELZAWY 500 S. MAIN ST. BISHOP, CA 93514 (760)920-2475	\$665,366 \$487,435 \$0	03/01/23 04/07/23 01/02/24	75% 77%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-KER-5755-/114 09-377104		KERN COUNTY AT MOJAVE AT THE MOJAVE SPECIAL CREWS BUILDING AT 1365 BUSINESS ROUTE 58 REMODEL MAINTENANCE STATION.	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	HIN HARTANTO 1858 ROSAMOND BLVD ROSAMOND CA 93560 (760)937-3243	\$973,269 \$939,261 \$0	10/27/22 11/28/22 02/28/24	90% 96%
09-KER-5756-/92 09-367504		KERN COUNTY IN TEHACHAPI AT THE TEHACHAPI HIGHWAY MAINTENANCE STATION AT 305 INDUSTRIAL PARKWAY BUILDING WORK, HOT MIX ASPHALT (TYPE A).	BOWE CONTRACTORS INC. 609 BAILEY CT TEHACHAPI CA 93561 (661)940-0899	HIN HARTANTO 1858 ROSAMOND BLVD. ROSAMOND, CA 93560 (760)937-3243	\$16,425,822 \$4,906,047 \$564,620	03/23/23 06/05/23 12/04/24	15% 30%
HA12							
09-MNO-158-2.0/2 09-402904		SAW CUT & REMOVE 1/2 NB LANE AT PM2 FOR ABOUT 150 FT. EXCAVATE TO 3-5 FT & REBUILD THE STRUCTURAL SECTION. 1-TON ROCK FOR SU-PPOINT REPAIR CRACK ON NB HWY 158	CONSPEC INC. PO BOX 181 LEE VINING, CA 93541	CARRUBA, DAVID 500 S MAIN STREET BISHOP, CA 93514 (760)937-8955	\$75,000 \$0 \$0	12/19/23 02/21/24 06/01/24	0% 0%
20.20 201130							
09-MNO-158-/0 09-399704		TRAFFIC CONTROL, COLD PLANE HMA 0.15-0.25 AT LOCALIZED LOCATIONS. REMOVE DAMAGED PAVEMENT, PAVE BACK HMA AND STRIPING DIRECTOR'S O MONO COUNTY STORM DAMAGE PAVEMENT REPAIR	QUALCON CONTRACTORS, INC. PO BOX 2889 MINDEN, NV 89423	RICHARD MOBERLY 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-3219	\$3,800,000 \$3,579,896 \$0	06/01/23 06/15/23 11/30/23	100% 94% OVER RUN
20.XX.201 130							
09-MNO-395-34.1/34.1 09-377704		IN MONO COUNTY AT CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION CONSTRUCT MAINTENANCE STATION	SAN PATRICIO CONSTRUCTION, INCRICK MOBERLY, P.E. 4820 SOUTH ESCALON BELLOTA RO FARMINGTON CA 95230 (915)487-2324	500 S. MAIN ST BISHOP, CA 93514 (760)937-3219	\$1,495,975 \$1,406,155 \$0	05/05/22 08/05/22 01/05/24	92% 94%
HA12							
09-MNO-395-58.2/60.4 09-366404 HSNH-P395-(349)0 --()		MONO COUNTY ABOUT 6 MILES NORTH OF LEE VINING FROM ROUTE 167 TO 0.4 MILE NORTH OF CONWAY RANCH ROAD HOT MIX ASPHALT (TYPE A), IMPORTED BORROW,	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (661)399-3361	DAVID CARRUBA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8955	\$7,654,460 \$4,280,610 \$0	04/03/23 04/24/23 06/14/24	69% 54%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-VAR--/0 09-382304		KERN AND MONO COUNTIES AT VARIOUS LOCATIONS FURNISH AND INSTALL SIGN STRUCTURE (TRUSS)	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221	GARRETT ROTTNER 500 S MAIN ST BISHOP, CA 93514 (760)920-2460	\$848,308 \$705,313 \$0	06/15/22 08/01/22 02/11/24	53% 83%
09-VAR--/0 09-393504		INYO, KERN, MONO AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL CURVE WARNING SIGNS.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	GEORGE ELZAWY 500 S. MAIN ST. BISHOP, CA 93514 (760)920-2475	\$947,379 \$46,500 \$9,000	06/26/23 07/24/23 09/23/24	12% 5%

Totals: **Authorized Final Amt:** \$141,876,752 **Completed to Date:** \$78,862,299 **Work This Month:** \$1,761,547

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-0-/0 10-0X7504		IN ALPINE CO ON SR4 AT SILVER CREEK BR, ON SR 88 AT WEST FORK CARSON RIVER BR & ON SR 89 AT MARKLEEVILLE CREEK BR UPGRADE BRIDGE RAILINGS	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	PAWAN GARG 850 SOUTH GUILD AVE. SUITE 107 LODI, CA 95240 (209)470-8777	\$5,787,275 \$5,103,715 \$0	03/18/21 04/01/21 07/23/24	63% 87%
HA21							
10-ALP-4-3.0/12.5 10-1R8904		REPLACE DAMAGED GUARD RAILING, END TREATMENTS, OBJECT MARKERS, DELINEATORS DIRS EFA 10A2613 DIRS EFA 10A2613 REPLACE DAMAGED GUARD RAILING.	APEX FENCE COMPANY P.O. BOX 545 ANDERSON, CA.96007	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE 107. LODI, CA. 95240 (209)479-3608	\$1,270,000 \$93,353 \$0	08/25/23 11/20/23 07/10/24	40% 7%
20.20.201 130							
10-ALP-4-/0 10-0S6804		IN ALPINE COUNTY ON STATE ROUTE 4, 88 AND 89 WITH VARIOUS POSTMILES CULVERT REHABILITATION	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	IQBAL AULAKH 850 SOUTH GUILD AVE.,SUITE 107 LODI, CA 95240 (209)479-3608	\$3,038,010 \$1,440,044 \$0	06/21/21 07/20/21 10/31/23	12% 47%
10-AMA-10-2.0/2 10-1N6204		AMA 10, TUO 49,108 VARIOUS OCATIONS UNSHELTERED ENCAMPMENT REPAIR SLOPES, PLACE SLOPE PAVING, AND REPLACE FENCING DIRS EFA 10A2401 REPAIR SLOPES, PAVING, AND FENCING	SINCLAIR GENERAL ENGINEERING CONSTRUCTION INC. P.O. BOX 1453 OAKDALE, CA 95361	IQBAL AULAKH 850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (209)479-3608	\$3,973,600 \$3,007,962 \$0	02/11/22 04/21/22 12/31/23	100% 76% OVER RUN
20.20.201 130							
10-AMA-26-5.0/1.6 10-1R7304		IN AMA AND ALP COUNTIES ON HWYS 89 AND 26 AT VARIOUS LOCATIONS REPAIR STORM DAMAGED FACILITIES DIRS EFA 10A2567 REPAIR STORM DAMAGED FACILITIES	SINCLAIR GENERAL ENGINEERING CONSTRUCTION INC. P.O. BOX 1453 OAKDALE, CA 95361 (209)847-6100	PAWAN GARG 850 S. GUILD AVE. LODI, CA 95240 (209)470-8777	\$2,385,000 \$2,130,065 \$0	03/14/23 05/26/23 02/08/24 02/08/24	100% 100% OVER RUN
20.20.201 130							
10-AMA-49-/0 10-0X7524		AMADOR AND CALAVERAS COUNTIES AT MOKELUMNERIVER BRIDGE BRIDGE WIDENING AND UPGRADING RAILS.	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA CA 95688	PAWAN GARG 850 SOUTHGUILD AVE SUITE 107 LODI CA 95242 (209)470-8777	\$3,769,917 \$525,334 \$66,482	02/17/23 03/14/23 10/31/24	24% 14%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-88-68.0/69 10-1R9104		IN AMA AND ALP COUNTIES ON ROUTE 88 AT VARIOUS LOCATIONS REPAIR DAMAGE ROADSIDE DITCHES AND STRUCTURAL SECTIONS. DIRS EFA 06A2614 REPAIR DAMAGED ROADSIDE AND STRUCTURAL	TOM MAYO CONSTRUCTION INC. 4735 EAST FREMONT STREET STOCKTON, CA 95215	PAWAN GARG 850 SOUTH GUILD AVE., SUITE 107 LODI, CA 95240 (209)470-8777	\$785,000 \$375,000 \$0	05/23/23 10/18/23 04/04/24	73% 48%
20.20.201 130							
10-CAL-4-15.9/16.3 10-1H5004		.NEAR ANGELS CAMP, AT WEST BRANCH CHEROKEE CREEK BRIDGE NO. 30-0036. CHEROKEE CREEK BRIDGE BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIRCLE ST RANCHO CORDOVA CA 95742 (916)852-5530	PAWAN GARG 850 SOUTH GUILD AVE. SUITE 107 LODI CA 95240 (209)470-8777	\$4,398,785 \$1,520,680 \$0	11/18/22 12/01/22 06/30/24	43% 34%
HA21							
10-CAL-26-30.0/38.3 10-0X7514		CALAVERAS COUNTY AT SOUTH FORK MOKELUMNE RIVER BRIDGE AND AT NORTH FORK MOKELUMNE RIVER BRIDGE. AND NORTH FORK MOKELUMNE RIVER PLACE HMA (TYPE A) AND MODIFY BRIDGE RAIL.	BUGLER CONSTRUCTION, INC. 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON CA 94588	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE 107 LODI CA 95240 (209)479-3608	\$3,295,408 \$1,164,415 \$0	02/10/23 03/15/23 02/22/24	58% 35%
HA21							
10-MER-5-.5/.8 10-1C7904 CIMG-005 -(156)E --()		IN MERCED COUNTY, ON INTERSTATE 5, SOUTH OF LOS BANOS, AT THE JOHN ERRECA SRRA REPLACE SAFETY ROADSIDE REST AREA	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS RD., SUITE 9 CONCORD CA 94520 (925)627-1700	ZUBAIR ANWAR 952 GOODWIN DR. RIPON CA 95366 (559)977-5907	\$28,505,389 \$28,385,175 \$20,336	12/17/21 01/06/22 02/27/24	87% 98%
HA26							
10-MER-99-.4/12.7 10-1L3104 HSNH-P099-(680)E --()		MERCED COUNTY NEAR MERCED FROM 0.4 MILE NORTH OF MADERA COUNTY LINE TO 0.4 MILE SOUTH OF CHILDS AVENUE INSTALL HIGH TENSION CABLE BARRIER.	HIGHWAY SPECIALTY COMPANY INC. 6591 EASTSIDE ROAD REDDING CA 96001	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$5,895,757 \$5,414,463 \$0	06/09/23 06/29/23 01/21/24	98% 92%
HBI							
10-MER-99-3.3/6.9 10-1K0904		MERCED COUNTY NEAR MERCED AT VARIOUS LOCATIONS FROM PLAINSBURG ROAD OVERCROSSING TO LE GRAND ROAD OVERCROSSING OVERCROSSING (BR. N PLANT ESTABLISHMENT AND INSTALL DECORATIVE	EMPIRE LANDSCAPING INC. 26945 COUNTRY ROAD 97D DAVIS CA 95616 (530)400-3943	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$975,210 \$199,516 \$0	05/30/23 06/26/23 04/05/24	49% 20%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-12.7/17.8 10-1C1704 ACNH-P099-(662)E --()		IN AND NEAR THE CITY OF MERCED FROM 0.2 MILE SOUTH OF CHILDS AVE. TO 0.2 MILE SOUTH OF FRANKLIN ROAD OC. PAVEMENT REHAB (2R)	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	OBAIDULLAH RASHID "ABDUL" 952 GOODWIN DRIVE RIPON, CA 95366 (209)481-3597	\$55,239,497 \$48,713,660 \$3,401,225	01/22/21 02/11/21 05/10/24	85% 87%
HA22							
10-MER-99-16.3/16.4 10-1N6004		IN MERCED COUNTY ON ROUTES 99, AND 59 AT VARIOUS LACATIONS REPAIR DAMAGED SLOPES, SLOPE PAVING, REMOVE AND REPLACE FENCING DIRS EF REPAIR SLOPES AND REMOVE / REPLACE FENCING	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. 538 SOUTH 5TH AVE., SUITE A OAKDALE, CA 95361	RANBIR BHULLAR 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4306	\$4,417,500 \$2,898,126 \$0	01/31/22 05/04/22 03/07/24	94% 66%
20.20.201 130							
10-MER-99-19.5/20.7 10-3A7214		IN AND NEAR ATWATER, AT ATWATER - MERCED EXPRESSWAY INTERCHANGE. HIGHWAY PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE; HERCULES CA 94547 (510)741-9226	TOFAEL ANWAR 2374 INDUSTRIAL ROWE. TURLOCK, CA.95380 (209)470-6417	\$1,386,255 \$1,268,138 \$0	11/15/22 12/21/22 11/23/26	0% 0% PLANT EST SATIS
HA22							
10-MER-99-21.6/0 10-1N7804		MERCED COUNTY IN ATWATER AT EAST ATWATER OVERHEAD AND AT WEST ATWATER OVERHEAD REPLACE JOINT SEALS AND PLACE POLYESTER CO	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$2,581,980 \$2,303,360 \$0	06/08/23 06/26/23 02/09/24 02/12/24	100% 100% COMPLETED
HA21							
10-MER-99-24.5/28.2 10-0Y6104 SNHG-P099-(677)E --()		MERCED COUNTY NEAR ATWATER AT VARIOUS LOCATIONS FROM 1.0 MILE NORTH OF WEST ATWATER OVERHEAD TO 1.4 MILES NORTH OF SULTANA DRIVE O REMOVE AND INSTALL GUARDRAILS AND END TREA	MIDSTATE BARRIER, INC. PO BOX 30550 STOCKTON, CA 95213 3291 S. HIGHWAY 99 STOCKTON CA 95213 (209)944-9565	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$2,312,516 \$2,101,667 \$2,915	04/18/23 05/25/23 02/28/24	100% 91%
HB1							
10-MER-99-28.2/37.3 10-0Q1224 ACNH-P099-(672)E --()		IN MERCED COUNTY IN LIVINGSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE. LANE WIDENING FROM 2 TO 3 LANES	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	TOFAEL ANWAR (209)470-6417	\$26,405,373 \$23,393,781 \$174,841	03/30/22 04/26/22 03/29/24	99% 88% SUSPENDE

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-29.8/30.2 10-1S0104		STABILIZE EXISTING UTILITIES DAMAGED BY SWEAR STORM IN MERCED COUNTY. DIRS EFA 10A2594 DIRS EFA 10A2594 STABILIZE EXISTING UTILITIES	SECURITY PAVING COMPANY INC. 3075 TOWNSGATE ROAD. STE 200 WESTLAKE VILLAGE, CA 91361	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA. 95380 (209)470-6417	\$785,000 \$42,726 \$0	07/19/23 10/18/23 02/08/24 02/12/24	100% 100% COMPLETED
20.20.201 130							
10-MER-99-/0 10-1E6204		STANISLAUS AND MENDICINO COOUNTIEES ON ROUTES 99 AND 59 REPLACE DRAINAGE PUMPS AT VARIOUS	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD SUITE 120; BURLINGAME CA 94010 (650)259-9545	ZUBAIR ANWAR 952 GOODWIN DRIVE RIPON, CA 95366	\$6,462,114 \$6,405,839 \$0	09/21/21 10/19/21 01/24/24	50% 99%
10-MER-140-2.3/49 10-0Y1304 HSNH-P140-(042)E --()		MERCED COUNTY IN AND NEAR GUSTINE AND MERCED AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF SCHMIDT ROAD TO 0.7 MILE EAST OF CUNNINGHA	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$3,129,705 \$2,572,561 \$71,785	06/07/23 06/29/23 03/04/24	84% 82%
HB1		EXTEND CULVERTS AND INSTALL MGS AT VARIOUS					
10-MER-165-33.2/33.2 10-1L3304 HSST-P165-(116)E --()		MERCED COUNTY AT HILMAR AT CAMPBELL STREET INSTALL PEDESTRIAN HYBRID BEACON SYSTEMS.	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$544,383 \$495,315 \$0	05/31/23 06/29/23 01/31/24	90% 90% SUSPENDED
10-MPA-140-12.0/22.1 10-0Y7704 ACNH-P140-(041)E --()		MARIPOSA COUNTY NEAR MARIPOSA FROM 1.3 MILES EAST OF CATHEYS VALLEY PARK TO 0.1 MILE NORTH OF ROUTE 49 REPLACE AC SURFACING, PLACE HMA AND RHMA,	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354		\$12,426,297 \$0 \$0	07/11/23 07/28/23	0% 0%
HA22							
10-MPA-140-25.3/51.8 10-0Y7804 ACNH-P140-(040)E --()		MARIPOSA COUNTY FROM WHITLOCK ROAD NEAR MIDPINES TO YOSEMITE NATIONAL PARK COLD PLANE EXISTING PAVEMENT AND RESURFACE	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	JUNHAO LIU 19596 MONO WAY SONORA, CA 95370 (530)812-7129	\$24,810,907 \$17,454,037 \$378,277	04/04/23 06/08/23 06/25/24	51% 70%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MPA-140-42.0/42.7 10-0P9234 ACST-ER18-(005) PER- -() --()		NEAR EL PORTAL AND YOSEMITE NATIONAL PARK, FROM 1.2 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TO 0.5 MILE WEST OF SOUTH FORK ME THIS PROJECT PROPOSED TO REMOVE THE	MYERS AND SONS/RL WADSWORTH JOINT VENTURE 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 LODI CA 95240 (559)341-2018	\$21,781,150 \$20,069,441 \$0	01/29/21 02/23/21 01/04/24	89% 92%
10-SJ-4-4.5/4.9 10-1F4604 HSST-P004-(158)E --() HB1		IN SAN JOAQUIN COUNTY AT THE MIDDLE RIVER BRIDGE SJ MIDDLE RIVER BRIDGE ROADWAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$6,518,873 \$6,587,761 \$0	01/25/22 02/22/22 01/31/24	100% 99% OVER RUN
10-SJ-4-16.0/19.4 10-1F1804 ACNH-P004-(162)E --()		SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF ROUTE 4/5 SEPARATION TO 0.4 MILE WEST OF ROUTE 4/99 SEPA BRIDGE WORK, CONCRETE BARRIER, AND INSTALL	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 LODI, CA 95240 (559)341-2018	\$26,278,389 \$0 \$0	09/20/23 10/05/23	0% 0%
10-SJ-4-16.2/0 10-1N7604		SAN JOAQUIN COUNTY IN STOCKTON AT MORMON SLOUGH BRIDGE OVERHEAD REPLACE JOINT SEALS AND PLACE POLYESTER CO	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838		\$857,856 \$0 \$0	07/24/23 08/11/23	0% 0%
10-SJ-4-17.7/0 10-1C6704		SAN JOAQUIN COUNTY IN STOCKTON AT WILSON WAY UNDERCROSSING WIDEN INTERSECTION, MODIFYING SIGNAL AND L	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	ARIEL MENDOZA 850S. GUILD AVE.SUITE 107 STOCKTON, CA 95240 (209)639-4686	\$798,987 \$686,575 \$293,612	03/30/23 04/20/23 03/04/24	87% 86%
10-SJ-4-26.5/26.9 10-1R3604		IN SJ COUNTY BETWEEN PM 26.5 AND 26.9 ON STOCKTON VIADUCT BRIDGE REPAIR FAILED BRIDGE DECK DIRS EFA 10A2545 REPAIR FAILED BRIDGE DECK	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT STE. D BENICIA, CA 94510 (707)746-8028	CHRIS HANSON ARCH ROAD SUITE 500 STOCKTON, CA 95215 (209)479-4053	\$3,485,000 \$3,109,213 \$0	02/03/23 03/29/23 02/28/24	100% 89% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-36.7/36.7 10-1R2004		IN SJ COUNTY ON SR 4 EAST OF FARMINGTON REPAIR DRAINAGE SYSTEMS, METAL BEAM GUARDRAIL, AND STURCTURAL SECTION DIRS EFA #10A2542 REPAIR DRAINAGE SYSTEMS	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. P.O. BOX 1453 OAKDALE, CA 95361 (209)847-6100	TROY SCHEIBER 850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (559)341-2018	\$735,000 \$717,004 \$0	12/31/22 03/21/23 02/05/24 02/05/24	100% 100% COMPLETED
20.20.201 130							
10-SJ-4-/0 10-1E6104		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS UPGRADE DRAINAGE PUMP PLANTS	KOCH & KOCH INC 13084 JOHN BAUER AVE; GRASS VALLEY CA 95945 (530)432-4000	TROY SCHEIBER 850 SO. GUILD AVE LODI, CA 95240 (559)341-2018	\$4,223,733 \$804,842 \$0	11/23/22 12/22/22 06/13/24	30% 19%
10-SJ-4-/0 10-1C8004		IN SAN JOAQUIN COUNTY ON ROUTE 4 AT OLD RIVER BRIDGE BRIDGE PREVENTATIVE MAINTENANCE	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD; PLEASANTON CA 94566 (925)461-1500	DAVID ABLEDU 3663 ARCH RD. STE. 500 STOCKTON, CA 95215 (209)483-5812	\$8,217,327 \$8,187,247 \$177,691	03/02/21 03/25/21 03/13/24	100% 96% SUSPENDED
HA21							
10-SJ-5-.6/0 10-1N7704		SAN JOAQUIN COUNTY NEAR TRACY AT ROUTE 5/580 SEPARATION PLACE POLYESTER CONCRETE OVERLAY ON BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	MAGDY FARID 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8786	\$941,320 \$0 \$0	07/25/23 08/11/23	0% 0%
HA21							
10-SJ-5-13.0/0 10-1N5504		SAN JOAQUIN COUNTY NEAR LATHROP AT PARADISE CUT BRIDGE AND AT PARADISE CUT OVERFLOW BRIDGE REPLACE JOINT SEALS AND PLACE POLYESTER CO	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)468-8485	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$3,604,420 \$1,250,119 \$0	05/11/23 06/08/23 02/02/24	48% 34%
10-SJ-5-19.4/19.4 10-1R4104		IN SJ CO ON SR 5 AND HWY 99 COLD PLANE FAILED AREAS TO REMOVE AC PAVEMENT REPLACE HMA-A PAVEMENT DELINEATION & MRKRSDIRS EFA 10A25 COLD PLANE AND REPLACE HMA-A	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO, CA 95354	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$2,532,000 \$1,514,949 \$0	04/12/23 05/12/23 02/20/24	100% 60% OVER RUN
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-23.9/23.9 10-1N5104		SAN JOAQUIN COUNTY IN STOCKTON AT WALKER SLOUGH BRIDGE REPLACE JOINT SEALS AND PLACE POLYESTER CO	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)468-8485	DAVID ABLE DU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$1,985,982 \$1,088,805 \$0	05/08/23 06/08/23 12/26/23	40% 55%
10-SJ-5-29.6/29.9 10-1N4904		IN SJ AND ST COUNTIES AT VARIOUS LOCATIONSON ROUTES 4,5,& 99 REPAIR DAMAGED SLOPES, SLOPE PAVING, REMOVE AND REPLACE FENCING DIR E REPAIR SLOPES REPLACE FENCING	ALL STEEL FENCE, INC. P.O. BOX 1309 LATHROP, CA 95330	ARIEL MENDOZA 850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (209)639-4686	\$8,571,400 \$7,639,236 \$0	01/24/22 04/15/22 02/01/24 02/12/24	100% 100% COMPLETED
20.20.201 130							
10-SJ-12-14.9/17.9 10-1R6704		SAN JOAQUIN COUNTY IN AND NEAR LODI FROM WESTGATE DRIVE TO CHEROKEE LANE REPLACE BIKE LANE PAVEMENT DELINEATION AND	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742		\$490,444 \$0 \$0	12/01/23 01/29/24	0% 0%
10-SJ-99-16.4/18.2 10-3A1014 STPL-6210-(013) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE SOUTH OF DUCK CREEK BRIDGE TO MAIN STREET OVERCROSSING REPLACEMENT LANDSCAPE	WABO LANDSCAPE & CONSTRUCTION, DAVID ABLE DUCK INC. 726 ALFRED NOBEL DR.; HERCULES CA 94547 (510)741-9226	DAVID ABLE DU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)670-9855	\$2,445,565 \$2,275,188 \$0	06/03/20 06/26/20 12/10/24	16% 93%
HE13							
10-SJ-99-28.2/31.7 10-1H5104 ACNH-P099-(682)E --()		SAN JOAQUIN COUNTY IN LODI AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF HARNEY LANE OVERCROSSING TO 0.1 MILE NORTH OF TURNER ROAD O SLOPE PAVING, VEGETATION CONTROL, AND INST	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688	ARIEL MENDOZA 850 S. GUILD AVE LODI, CA (209)639-4686	\$1,839,217 \$552,189 \$552,189	09/28/23 10/18/23 05/07/24	17% 30%
10-SJ-99-28.7/31.7 10-1H6504 ACNH-P099-(681)E --()		SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.4 MILE NORTH OF HARNEY LANE OVERCROSSING TO 0.2 MILE NORTH OF TURNER ROAD OVERCROSSING HIGHWAY PLANTING AND IRRIGATION.	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868	ARIEL MENDOZA 850 S. GUILD AVE. LODI, CA 95240 (209)639-4686	\$3,498,360 \$70,207 \$70,207	10/19/23 11/28/23 02/14/25	2% 2%
HA25							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-120-.6/T6.8 10-1C9604		IN AND NEAR MANTECA AND LATHROP, FROM ROUTE 5 TO ROUTE 99; ALSO ON ROUTE 5 AT PM R13.34 AND ON ROUTE 99 AT PM 4.56. INSTALL FIBER UPGRADE EXISTING COMMUNICATION	ECONOLITE SYSTEMS, INC. 1250 N. TUSTIN AVE ANAHEIM CA 92807	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$4,095,185 \$3,326,306 \$0	10/20/21 12/14/21 01/20/24	100% 81%
HB4N							
10-SJ-120-2.3/2.3 10-1R6504		IN SJ CO ON EB SR 120 AT MCKINLEY REPAIR FAILED APPROCAH SLABS AND REPAIR DRAINAGE DIRS EFA 10A2563 REPAIR FALED APPROACH SLABS AND DRAINAGE	GOLDEN STATE BRIDGE INC. 3701 MALLARD DRIVE BENICIA, CA 94510	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON, CA 95215 (209)479-4053	\$485,000 \$496,514 \$0	03/13/23 05/22/23 09/21/23	100% 99% OVER RUN
20.20.201 130							
10-SJ-205-1.6/5.2 10-1P5104		SAN JOAQUIN COUNTY IN AND NEAR TRACY FROM 0.2 MILE EAST OF MOUNTAIN HOUSE PARKWAY OVERCROSSING TO 0.1 MILE WEST OF GRANT LINE ROAD COLD PLANE EXISTING PAVEMENT AND RESURFACE	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)720-5483	CHRIS HANSON 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$3,637,498 \$3,312,522 \$81,028	04/26/23 06/05/23 03/20/24	74% 91%
10-SJ-205-4.6/9 10-1C3304 ACIM-2056-(356)E --()		IN TRACY, WEST OF GRANT LINE ROAD TO EAST OF MACARTHUR DRIVE, INSTALL RAMP METERS AND OTHER INTELLIGENT TRANSPORTATION SYSTEM (ITS) INSTALL ITS- PHASE 2	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	JIM BENTON 952 GOODWIN DRIVE RIPON CA 95366 (209)670-9770	\$17,577,886 \$8,600,818 \$381,330	04/05/22 05/03/22 09/09/24	50% 49%
HB4N							
10-SJ-205-/13.2 10-1C3804 HSIM-205 -(6)3 --()		SAN JOAQUIN COUNTY IN TRACY AND LATHROP ATVARIOUS LOCATIONS FROM 1.4 MILES WEST OF MOUNTAIN HOUSE PARKWAY OVERCROSSING TO 0.1MILE UPGRADE EXISTING MBGR TO THE MIDWEST GUARD	MIDSTATE BARRIER, INC. 3291 S. HIGHWAY 99 STOCKTON CA 95215	CHRISTOPHER HANSON 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)479-4053	\$4,488,880 \$1,030,033 \$0	08/11/23 09/13/23 05/29/24	14% 22%
HB1							
10-STA-99-1.5/16 10-1R7704		ON SR 99 IN STA COUNTY BETWEEN PMS R1.5 AND R16 REMOVE DEBRIS, STABILIZE SLOPES, PLACE SLOPE PROTECTION AND TRAFFIC CNTRL DIRS EFA REPAIR STORM DAMAGE	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. P.O. BOX 1453 OAKDALE, CA 95361	HARMINDER DEOL 952 GOODWIN DRIVE RIPON, CA 95355 (209)609-4910	\$385,000 \$0 \$0	03/30/23 05/23/23 09/29/23	0% 0%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-132-27.1/28.1 10-1G4204 ACST-S132-(052)E --() HB71		STANISLAUS COUNTY IN WATERFORD FROM 0.1 MILE WEST OF REINWAY AVENUE TO 0.1 MILE EAST OF F STREET WIDEN SHOULDER, CONSTRUCT SIDEWALKS, AND I	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	MAGDY FARID 952 GOODWIN DRIVE RIPON, CA 94520 (209)607-8786	\$3,110,860 \$18,359 \$18,359	03/28/23 04/20/23 08/01/24	0% 1%
10-TUO-49-10.5/11.5 10-1S0404 20.20.201 130		REPLACE CULVERTS AND REPAIR SLOPE CULVERTS SLOPE DIRECTOR ORDER-10A2612 REPLACE FIVE CULVERTS AND DAMAGED SLOPE.	SINCLAIR GENERAL ENGINEERING CONSTRUCTION INC. PO BOX 1453 OAKDALE, CA. 95361 (209)847-6100	JONATHAN NGAI 19596 MONO WAY SONORA, CA. 95370 (209)279-3514	\$885,000 \$708,554 \$0	08/25/23 10/18/23 01/21/24	93% 80%
10-TUO-120-29.0/54 10-1R6804 20.20.201 130		IN TUOLOMINE CO ON SR 120 BETWEEN PMS 44- 56 STABILIZE ERODED SLOPES AND REPAIR STORM DAMAGED DRAINAGE FACILITIES DIRS EFA 10A2561 STABILIZE SLOPES REPAIR STORM DAMAGE	SIERRA MOUNTAIN CONSTRUCTION, INC. 13919 MONO WAY SONORA, CA 95370	PAWAN GARG 850 S. GUILD AVE. LODI, CA 95240 (209)470-8777	\$1,385,000 \$1,274,492 \$0	03/11/23 05/12/23 02/08/24 02/08/24	100% 100% OVER RUN
10-VAR-4-/0 10-1F4004		SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL CMSS, CCTV, TMSS, VCS, RWIS AND FO	TENNYSON ELECTRIC INC. 7275 NATIONAL DR STE A2 LIVERMORE CA 94550	JUNHAO LIU 850 S GUILD AVE LODI, CA 95240 (530)812-7129	\$9,414,535 \$6,522,246 \$569,849	02/01/23 03/03/23 04/22/24	68% 69%
10-VAR-59-/0 10-0G8304 BLST-X077-(014)E --() HA21		MERCED COUNTY AT VARIOUS LOCATIONS BRIDGE SEISMIC RESTORATION.	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742		\$15,385,440 \$0 \$0	10/31/23 11/27/23	0% 0%
10-VAR-99-7.4/29.5 10-1N5204 HM		SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS REPAIR APPROACH SLAB AND PLACE POLYESTER C	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)468-8485	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$2,048,005 \$987,982 \$14,687	05/18/23 06/05/23 03/20/24	58% 47%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-VAR--/0 10-1P6504		MERCED, SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS PREPARE AND PAINT CONCRETE BRIDGE AREAS AN	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688 (999)999-9999	CHRIS HANSON 3663 ARCH ROAD SUIT 500 STOCKTON CA 95215 (209)479-4053	\$3,542,010 \$2,434,358 \$0	07/21/23 08/16/23 01/03/24	83% 69%

Totals: Authorized Final Amt: \$369,826,199 Completed to Date: \$240,273,890 Work This Month: \$6,274,811

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-3.7/48 11-2N1644		IMPERIAL COUNTY AT VARIOUS LOCATIONS FROM 0.7 MILE EAST OF MOUNTAIN SPRINGS ROAD UNDERCROSSING TO 0.2 MILE EAST OF ROUTE 7/8 SEPAR MICROSURFACING, COLD PLANE, RHMA, PAVEMENT	CALMEX ENGINEERING INC. 2750 LILAC AVE BLOOMINGTON CA 92316	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$4,350,109 \$3,924,066 \$13,640	05/19/23 06/16/23 02/29/24	95% 91%
11-IMP-8-4.6/8.6 11-432174		REMOVE BOULDERS AND REPAIR STORM DAMAGE FROM TROPICAL STORM HILARY. IMPERIAL COUNTY ON I-8 DIR'S EMERGENCY L.B.8 REMOVE BOULDERS	SB GENERAL ENGINEERING, INC. IN PO BOX 1400 LAKESIDE, CA 92040	LOPEZ, CARLOS G. 4050 TAYLOR ST. SAN DIEGO, CA 92110 (619)991-0827	\$6,985,000 \$2,516,617 \$0	08/20/23 12/20/23 08/30/24	50% 36%
20.20 201130							
11-IMP-8-32.4/46.1 11-412004 ACNH-X025-(030)E --()		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS. ROADSIDE SAFETY IMPROVEMENTS	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE STREET; RIVERSIDE CA 92509 (909)342-8447	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$4,702,600 \$4,034,422 \$19,710	02/15/23 03/15/23 05/31/24	91% 86% SUSPENDED
11-IMP-98-32.1/32.5 11-080284 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. WIDENING SR-98 HIGHWAY FROM 4 LANES	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,246,161 \$1,272,124 \$0	12/04/20 12/24/20 03/30/23	25% 18%
11-IMP-98-32.1/32.5 11-0802A4 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. PLACE HMA, MINOR CONCRETE, MOD DRAINAGE	RAL INVESTMENT CORPORATION DBASILVERSTRAND CONSTRUCTION 10065 OLD GROVE RD, #200 SAN DIEGO CA 92131 (858)444-1963	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$6,779,213 \$4,674,387 \$183,520	09/28/22 10/31/22 04/30/24	100% 68%
11-SD-5-.3/5 11-430674 ACST-X073-(150)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONVERT POTABLE IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	JOE IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$12,536,288 \$11,846,327 \$124,912	01/28/22 03/16/22 07/08/26	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-.9/0 11-4C0034		SAN DIEGO COUNTY IN SAN YSIDRO AT THE HAZARD CONSTRUCTION ENGR LLC ROUTE 5/805 SEPARATION REPLACE GATEWAY SIGN, INSTALL LANDSCAPE, H	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)701-0385	\$1,931,314 \$775,822 \$66,419	06/16/23 07/05/23 04/23/25	19% 40%
11-SD-5-6.1/16 11-2N1084		SAN DIEGO COUNTY ON ROUTE 5 IN CHULA VISTA AT PALOMAR STREET OVERCROSSING AND IN SAN DIEGO AT DE ANZA OFF-RAMP UNDERCROSSING UNDERC SPALL REPAIRS, PLACE JOINT SEALS, & PLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	JOHN TRAN 5377 OTAY MESA ROAD SAN DIEGO, CA 92154 (916)639-4314	\$1,313,313 \$0 \$0	12/05/23 01/10/24 05/15/24	0% 0%
11-SD-5-12.8/13.2 11-4C0044		SAN DIEGO COUNTY IN SAN DIEGO FROM 32ND STREET OVERCROSSING TO 0.1 MILE SOUTH OF 28TH STREET OVERCROSSING CONSTRUCT NON-MOTORIZED PATHWAY, PRIVACY W	LB CIVIL CONSTRUCTION, INC. 324 EAST VALLEY PARKWAY SAN DIEGO CA 92025	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1384	\$2,548,874 \$2,421,009 \$37,856	11/29/22 12/22/22 03/20/24	100% 93% OVER RUN
11-SD-5-16.0/16 11-431994		REPAIR BRIDGE DECK AT 5/163 SEPARATION IN SAN DIEGO COUNTY IN SAN DIEGO ON I-5 AT 5/163 SEPARATION (BR.NO. 57-0391) DIR'S EMERGENC REPAIR BRIDGE DECK	SB GENERAL ENGINEERING, INC. PO BOX 1400 LAKESIDE, CA 92040	LOPEZ, CARLOS G. 4050 TAYLOR ST. SAN DIEGO, CA 92110 (619)991-0827	\$5,985,000 \$5,739,136 \$0	08/09/23 10/09/23 12/31/23	100% 96%
20.20 201130							
11-SD-5-30.0/34.3 11-426504		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE SOUTH OF SORRENTO VIADUCT TO 0.2 MILE NORTH OF DEL MAR HEIGHTS ROAD OVERCROSSING CONSTRUCT BIKE PATH, HMA, FIBER OPTIC, LAN	MONTANO PIPELINE INC 231 FOURTH AVE CHULA VISTA CA 91910	GENARO GENEL 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$6,725,024 \$3,801,973 \$649,286	03/23/23 04/25/23 04/03/25	25% 55%
11-SD-5-31.8/32.2 11-422004		IN SAN DIEGO COUNTY, FROM CARMEL MOUNTAIN ROAD UNDERCROSSING TO 0.4 MILE NORTH AND AT 0.1 MILE SOUTH OF CARMEL VALLEY ROAD STORMWATER MITIGATION/ DETENTION	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	JOSEPH IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$598,622 \$520,781 \$1,744	09/24/21 10/19/21 02/24/25	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
11-SD-5-34.7/36.3 11-2E1544		IN SDC IN SD FROM 0.6 MILE NORTH OF DEL MAR HEIGHTS RD OVERCROSSING TO VILLA DE LA VALLE UNDERXING. TO LOWER EXISTING ELEVATIONS AT THE	MARATHON CONSTRUCTION CORPORATION 10108 RIVERFORD RD CA, LAKESIDE 92040 (619)276-4401	JARED CORBITT 990 HIGHLAND DR. #308 SOLANA BEACH CA 92075 (858)220-3986	\$69,724,826 \$49,195,711 \$612,877	12/10/21 12/21/21 09/10/29	26% 70%
11-SD-5-37.4/52.6 11-2T35U4		IN CITY OF CARLSBAD FROM PALOMAR AIRPORT RD TO SR78 CONSTRUCT ONE HOV LANE IN EACH	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 12121 SCRIPPS SUMMIT DR. #400 SAN DIEGO, CA 92131 (760)637-0654	STEVE MCMILLAN 2863 CAMEL VALLEY RD DEL MAR, CA 92014 (858)518-3505	\$64,333,199 \$61,768,662 \$303,449	09/07/21 10/04/21 09/30/24	100% 94% OVER RUN
11-SD-5-37.4/52.6 11-2T36U4 ACIM-0051-(996) 2111-56 -(0)0		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LOMAS SANTA FE DRIVE UNDERCROSSING TO 0.2 MILES NORTH OF OCEANSIDE BOULEVARD UNDERCROSSING CONSTRUCT MULTI-MODAL ENHANCEMENT, SOUND W	FLATIRON-SKANSKA-STACY AND WITBECK, A JOINT VENTURE 12121 SCRIPPS SUMMIT DR #400 SAN DIEGO CA 92131	YONG PAK 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1481	\$73,604,200 \$12,788,224 \$3,607,449	10/20/23 11/20/23 07/31/26	7% 17%
11-SD-5-47.9/58.5 11-2N0874		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. BRIDGE PRESERVATION	J. FRANCIS COMPANY 16197 KRAMERIA AVE.; RIVERSIDE CA 92504 (951)776-9100	DAVID TIMMS 4050 TAYLOR ST SAN DIEGO CA 92110 (858)518-8704	\$2,885,234 \$2,626,860 \$0	05/27/22 06/16/22 01/23/24 01/23/24	100% 100% SUSPENDED
11-SD-5-55.6/70 11-430014 SIMG- 005-(990)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE AT VARIOUS LOCATIONS FROM FALLBROOK JUNCTION OVERHEAD TO 1.0 MILE SOUTH OF SAN ONOFRE CREEK BRIDGE INSTALL HIGH TENSION CABLE BARRIER	ATRAL INVESTMENT CORPORATION 10065 OLD GROVE ROAD STE 200; SAN DIEGO CA 92131 (619)368-3186	GENARO GENEL 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1376	\$6,254,402 \$6,029,448 \$0	10/19/21 11/23/21 03/29/24	89% 99%
11-SD-8-3.0/8.3 11-427104 ACIM-008 -(1)3 --()		SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM MISSION CENTER ROAD OVERCROSSING TO COLLEGE AVENUE OVERCROSSING MODIFY SIGNAL & LIGHTING SYSTEMS & REPLACE	FEC FUTURE CONTRACTORS AND ENGINEERS INC 7700 IRVINE CENTER DR SUITE 8 IRVINE CA	ARASHDEEP PANNU 1463 BROADWAY AVENUE EL CAJON CA 92021 (619)954-8575	\$3,480,765 \$2,451,809 \$361,241	04/12/23 04/28/23 06/10/24	58% 70%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-12.9/14.6 11-430434 B1IM-008 -(330)E --()		IN SAN DIEGO COUNTY IN LA MESA AND EL GRIFFITH COMPANY CAJON FROM 0.1 MILE WEST OF GROSSMONT BOULEVARD OVERCROSSING TO WEST MAIN STREET OVERCROSSIN BRIDGE REHABILITATION	10660 SCRIPPS RANCH BLVD.; SAN DIEGO CA 92123 (760)224-0889	JANELLE CLANTON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1418	\$19,169,977 \$8,223,479 \$558,131	07/16/22 08/19/22 11/29/25	72% 43%
11-SD-8-23.0/61.3 11-422104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.7 MILE WEST OF FLINN SPRINGS ROAD UNDERCROSSING TO 0.2 MILE EAST OF CRESTWOOD ROAD CULVERT REHABILITATION	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	ARASHDEEP PANNU 1463 BROADWAY EL CAJON, CA 92921 (619)995-7332	\$5,939,165 \$5,616,528 \$30,367	01/27/22 02/23/22 03/29/24	91% 94%
11-SD-8-29.2/43.1 11-2N1094		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMWEST VICTORIA DRIVE OVERCROSSING TO CORTE MADERA ROAD UNDERCROSSING UNDERCROSSING. POLYESTER CONCRETE OVERLAY, METHACRYLATE,	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	BENJAMIN HANEY 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)518-8709	\$764,761 \$737,052 \$0	05/30/23 06/26/23 12/22/23	98% 94%
11-SD-8-31.8/41.7 11-423704 ACIM-008 -(068)E --()		IN SAN DIEGO COUNTY NEAR ALPINE FROM VIEJAS CREEK BRIDGE TO PINE VALLEY CREEK BRIDGE PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1028	ARASHDEEP PANNU 1463 BROADWAY EL CAJON, CA 92921 (619)954-8575	\$43,716,888 \$29,722,051 \$310,726	04/01/22 05/03/22 10/02/24	82% 68% SUSPENDED
11-SD-8-61.0/68 11-2N1654		SAN DIEGO COUNTY NEAR BOULEVARD FROM 0.1 MILE WEST OF CRESTWOOD ROAD UNDERCROSSING TO 0.2 MILE EAST OF MCCAIN VALLEY ROAD UNDERCRO PLACE RHMA-G(BWC) OVERLAY, PAVEMENT MARKIN	MARTIN MARIETTA SAN DIEGO AGGREGATES LLC DBA ATP GENERALENGINEERING CONTRACTORS 4211 PONDEROSA AVE STE C SAN DIEGO CA 92123	FAHAD MASUD 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)403-2596	\$6,847,362 \$7,147,370 \$127,294	06/05/23 06/26/23 02/29/24	100% 99%
11-SD-11-2.7/2.7 11-056394 ACCB-P011-(009)E --()		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT 1.9 MILES EAST OF SANYO AVENUE UNDERCROSSING OTAY MESA EAST PORT OF ENTRY SITE	RAL INVESTMENT CORPORATION 10065 OLD GROVE ROAD STE 200; SAN DIEGO CA 92131 (858)444-1963	MICHAEL CHARAK 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1495	\$30,823,937 \$16,879,648 \$748,761	07/18/22 08/19/22 02/27/24	98% 55%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-31.3/37.1 11-430514 ACSB-0154-(210)E --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM 0.2 MILE SOUTH OF ROUTE 15/78 SEPARATON TO 0.5 MILE NORTH OF DEER SPRINGS ROAD OVE MAINLINE PAVEMENT REHABILITATION,	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	JASON ALSHEIKH 871 N BROADWAY ESCONDIDO, CA 92025 (858)688-1473	\$47,720,105 \$24,049,111 \$0	05/27/22 06/27/22 12/13/24	72% 50%
11-SD-52-.4/5.5 11-411804 ACNH-X073-(148)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT MAINTENANCE MVPS, PAVE	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA'S; SAN DIEGO CA 92154 (855)860-5300	GENARO GENEL-TRUJILLO 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$3,320,201 \$3,325,135 \$0	10/21/21 11/24/21 01/31/24	100% 99% OVER RUN
11-SD-52-5.1/9 11-430254 ACNH-P052-(021)E --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE WEST OF CONVOY STREET OVERCROSSING TO0.3 MILE EAST OF SANTO ROAD OVERCROSSING CONST AUX LANE, COMPACTION GROUTING, RHMA,	SCJ CSI CJA A JOINT VENTURE 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	TAI LAM	\$54,685,000 \$0 \$0	12/21/23 01/29/24	0% 0%
11-SD-52-13.8/13.8 11-2N1424		SAN DIEGO COUNTY IN SANTEE ON ROUTE 52 AT SAN DIEGO RIVER-HOLLINS LAKE BRIDGE AND INLA MESA ON ROUTE 125 AT PANORAMA DRIVE UNDERCR GRIND, CLEAN AND REPAIR BRIDGE DECK, OVERL	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	ANH MA 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)549-8652	\$2,197,197 \$0 \$0	10/13/23 11/08/23 03/08/24	0% 0%
11-SD-54-/6.4 11-424804 ACNH-P054-(009)E --()		SAN DIEGO COUNTY IN AND NEAR SAN DIEGO, NATIONAL CITY AND CHULA VISTA FROM ROUTE 54/5 SEPARATION TO 0.4 MILE EAST OF SWEETWATER RO MICRO-SURFACING, ISR, BRIDGE DECK REPAIR,	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY CA 91977 (619)602-0333	\$17,114,908 \$5,993,582 \$268,570	05/30/23 07/05/23 12/26/24	21% 34% SUSPENDED
11-SD-56-.3/3 11-2T3644		SAN DIEGO COUNTY IN SAN DIEGO FROM EL GRANITE CONSTRUCTION COMPANY CAMINO REAL UNDERCROSSING TO 0.3 MILE 580 W BEACH STREET WESTOF CARMEL VALLEY ROAD OVERCROSSING CONSTRUCT JPCP, HMA, RHMA-G, SIGNS, BARRIE	WATSONVILLE CA 95076	STEVE MCMILLAN 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$17,984,025 \$29,900 \$29,900	10/17/23 11/14/23 05/02/25	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-67-6.0/24.4 11-430564		IN SAN DIEGO COUNTY NEAR LAKESIDE AND RAMONA FROM 0.2 MILE NORTH OF SAN DIEGO RIVER BRIDGE TO ROUTE 78 JUNCTION RUBBERIZED HOT MIX ASPHALT (RHMA)	HANSON AGGREGATES PACIFIC SOUTHWEST LLC. DBA ATP GENERAL ENGINEERING CONTRAC 4211 PONDEROSA AVENUE, STE C; SAN DIEGO CA 92123 (619)777-8100	VICTOR MERCADO 2863 CARMEL VALLEY ROAD DEL MAR, CA 92104 (858)688-1597	\$38,798,049 \$35,874,197 \$0	03/01/22 04/21/22 04/22/24	87% 90%
11-SD-78-.3/16 11-422304 BINH-P078-(121)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF ROUTE 78/5 SEPARATION TO 0.5 MILE WEST OF ROUTE 15/78 SEPARATION CULVERT REPLACEMENT - REHAB	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	RAMESH NARAHARI 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1444	\$13,620,134 \$7,632,991 \$241,680	10/28/22 12/01/22 09/06/25	35% 56%
11-SD-79-44.7/53 11-2N1664		SAN DIEGO COUNTY NEAR SUNSHINE SUMMIT FROM 1.2 MILES NORTH OF ACORN CREEK BRIDGE TO RIVERSIDE COUNTY LINE COLD PLANE, RHMA OVERLAY, PAVEMENT MARKING	MARTIN MARIETTA SAN DIEGO AGGREGATES LLC DBA ATP GENERAL ENGINEERING CONTRACTORS 4211 PONDEROSA AVE STE C SAN DIEGO CA 92123	BENJAMIN HANEY 4050 TAYLOR STREET SAN DIEGO CA 92110 (858)518-8709	\$2,933,121 \$2,605,747 \$0	05/18/23 06/26/23 12/29/23	78% 90%
11-SD-94-9.8/10.6 11-423804 ACNH-X073-(151) --()		IN SAN DIEGO CO ON RTE 94 FROM E94/N125 SEP IN LEMON GROVE TO 0.1 MI E/O SPRING ST UC IN LA MESA AND ON RTE 125 FR 0.6 MI S/O SPRING REHABILITATE PAVEMENT BY GRINDING	GRIFFITH COMPANY 12200 BLOOMFIELD AVE.; SANTA FE SPRINGS CA 90670 (562)929-1128	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$28,101,701 \$10,876,022 \$218,842	04/27/22 05/20/22 03/31/25	44% 39% SUSPENDED
11-SD-94-14.9/29.2 11-2N1194		SAN DIEGO COUNTY NEAR JAMUL FROM JUNCTION ROUTE 54/94 TO 0.7 MILE EAST OF DULZURA CREEK MICROSURFACING, RUMBLE STRIP, PAVEMENT MAR	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691	MICHAEL STEWART 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1572	\$4,274,855 \$4,127,073 \$265,922	05/18/23 06/19/23 02/29/24	100% 90%
11-SD-94-39.0/49.9 11-2N1214		SAN DIEGO NEAR POTRERO AND CANYON CITY FROM JUNCTION ROUTE 188 TO 3 MILES EAST OF CAMPO CREEK BRIDGE (BR NO. 57-0118) MICROSURFACING, SHOULDER BACKING, RUMBLE S	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691	FAHAD MASUD 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)403-2596	\$2,558,082 \$2,424,724 \$32,908	06/06/23 06/26/23 02/29/24	100% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-125-9.3/13 11-430244 BINH-P125-(021)E --()		SAN DIEGO COUNTY IN AND NEAR LEMON GROVE FROM 0.3 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO 0.2 MILE SOUTH OF ROUTE 125/94 SEP PLACE HMA, RHMA, SLAB REPLACEMENT, AND ELE	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$30,155,271 \$655,946 \$370,896	09/06/23 10/05/23 01/27/26	2% 2% SUSPENDED
11-SD-125-9.6/13.2 11-411404 ACNH-P125-(020)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE FROM 0.1 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO ROUTE 94/125 SEPARATION ROADSIDE SAFETY IMPROVEMENTS.	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, SUITE 140; IRVINE CA 92618 (949)299-1400	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$3,186,724 \$672,143 \$0	08/11/21 09/14/21 06/19/23	16% 21%
11-SD-125-9.6/13.2 11-4114A4 ACNH-P125-(020)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE FROM 0.1 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO ROUTE 94/125 SEPARATION ROADSIDE SAFETY IMPROVEMENTS.	HAZARD CONSTRUCTION ENGR LLC 10529 VINE ST LAKESIDE CA 92040 (858)587-3600	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$3,276,061 \$2,564,643 \$286,701	10/06/22 10/06/22 12/18/24	99% 74%
11-SD-125-/1.1 11-288834		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO AT ROUTE 11/125/905 SEPARATION CONSTRUCT ROUTE 125/905 SOUTHBOUND	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DR.#400 SAN DIEGO CA 92131 (760)916-9100	COVARRUBIAS, CARLOS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)760-7875	\$18,267,086 \$18,200,226 \$0	07/28/20 08/27/20 01/29/24 01/29/24	100% 100% COMPLETED
11-SD-163-4.3/10.8 11-430484		SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF FRIARS ROAD OVERCROSSING TO KEARNY VILLA ROAD OVERCROSSI UPGRADE ROADSIDE SAFETY ELEMENTS, ELECTRIC	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	GENARO GENEL 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1376	\$7,689,119 \$0 \$0	12/06/23 01/10/24 12/04/25	0% 0%
11-SD-805-3.4/5.1 11-428704 ACIM-8051-(641)E --()		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.3 MILE SOUTH OF MAIN STREET UNDERCROSSING TO PALOMAR STREET OVERCROSSING CONVERSION FROM POTABLE WATER TO	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	SRESOVICH, RYAN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)688-1433	\$1,482,570 \$1,434,189 \$0	10/01/21 10/19/21 01/23/24 01/23/24	100% 100% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-3.5/13.9 11-429004 ACIM-805 -(1)6 --()		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF MAIN STREET UNDERCROSSING TO HOME AVENUE UNDERCROSSING UNDERCROSSING. MODIFY SIGNAL & LIGHTING SYSTEMS & REPLACE	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DRIVE VISTA CA 92081	ARASHDEEP PANNU 1463 BROADWAY EL CAJON CA 92921 (858)688-1531	\$6,460,500 \$531,895 \$31,644	05/19/23 06/16/23 07/09/25	20% 8%
11-SD-805-20.7/23.5 11-411504 ACIM-805 -(642)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO, AT VARIOUS LOCATIONS, FROM LINDA VISTA ROAD OVERCROSSING TO ROUTE 805/52 SEPARATION RELOCATE APPURTENANCES; ADD	MONTANO PIPELINE INC 231 FOURTH AVE; CHULA VISTA CA 91910 (619)838-6848	ARASHDEEP PANNU 1463 BROADWAY EL CAJON, CA 92921 (858)688-1531	\$6,046,966 \$5,807,700 \$8,338	04/27/22 06/27/22 10/03/24	61% 98%
HA							
11-SD-805-23.9/25.1 11-430394 ACIM-805 -(1)6 --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF ROUTE 805/52 SEPARATION TO 0.3 MILE SOUTH OF NOBEL DRIVE OVERCROSSING WIDEN FREEWAY, STRUCTURES, CONSTRUCT SIGNS	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	TYLER JONES 817 SWEETWATER RD SPRING VALLEY, CA 91977 (760)594-2021	\$22,322,322 \$0 \$0	11/03/23 11/30/23 06/25/25	0% 0%
11-SD-905-6.4/10.1 11-431064 ACNH-P905-(023)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE WEST OF CALIENTE AVENUE OVERCROSSING TO 0.4 MILE EAST OF LA MEDIA ROAD UNDERCROSSI CONSTRUCT SR-905 LANDSCAPING AT	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	KARL HARTLINE 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1366	\$4,421,333 \$3,998,539 \$10,436	07/11/22 08/02/22 08/26/26	0% 0% PLANT EST SATIS
11-SD-905-12.0/12 11-430644 ACNH-P905-(025)E --()		SAN DIEGO COUNTY NEAR SAN DIEGO AT OTAY MESA COMMERCIAL VEHICLE ENFORCEMENT FACILITY CONSTRUCT WEIGH-IN-MOTION FACILITY, CRCP,	SEMA CONSTRUCTION 42690 RIO NEDO SUITE G TEMECULA CA 92590	DANIELA GOMEZ 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1414	\$6,172,205 \$5,498,170 \$158,262	10/28/22 11/18/22 03/06/25	49% 88%
11-SD--/0 11-432024		IN SAN DIEGO COUNTY AND IMPERIAL COUNTY ON VARIOUS ROUTES AT VARIOUS LOCATIONS TREE REMOVAL DIR'S EMERGENCY L.B. TREE REMOVAL	E-4 CONSTRUCTION INC DBA CALI CONSTRUCTION 12935 POMERADO RD SUITE C POWAY, CA 92064 (619)208-2401	KEMP, LAUREN 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)688-1480	\$1,985,000 \$829,165 \$24,000	06/30/23 10/27/23 06/30/25	12% 42%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-VAR-8-0/00 11-430444 B1ST-X025-(031)E --()		IMPERIAL COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES, CONCRETE BARRIERS, T	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504	KARL HARTLINE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (858)688-1366	\$7,779,663 \$5,147,745 \$324,489	12/22/22 01/18/23 06/30/24	65% 65%
11-VAR-15-27.7/30.8 11-2N1414		SAN DIEGO COUNTY AT VARIOUS LOCATIONS PLACE METHACRYLATE, POLYESTER CONCRETE, JO	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	BENJAMIN HANEY 4050 TAYLOR STREET SAN DIEGO CA 92110 (858)518-8709	\$2,833,328 \$2,002,516 \$199,598	05/26/23 06/26/23 02/29/24	74% 69%
11-VAR-52-1.3/16.3 11-2N1444		SAN DIEGO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, METHACRYLATE,	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	BENJAMIN HANEY 4050 TAYLOR STREET SAN DIEGO CA 92110, (858)518-8709	\$3,198,192 \$2,757,154 \$37,885	05/30/23 06/27/23 06/03/24	63% 85%
11-VAR-111-3.2/45.4 11-430304 HSST-X025-(032)E --()		IMPERIAL COUNTY AT VARIOUS LOCATIONS TO NILAND CREEK BRIDGE NEAR NILAND. INSTALL RUMBLE STRIPS, UPGRADE GUARDRAIL A	SB GENERAL ENGINEERING, INC 12125 LAKESIDE AVENUE LAKESIDE CA 92040	DANIEL HERNANDEZ 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$8,957,566 \$294,003 \$294,003	10/17/23 11/17/23 11/29/24	4% 3% SUSPENDED
11-VAR-805-.2/14.6 11-2N1204		SAN DIEGO COUNTY AT VARIOUS LOCATIONS MICRO-SURFACING, COLD PLANE, OVERLAY, STRI	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	MICHAEL STEWART 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1572	\$2,676,779 \$2,470,822 \$0	05/19/23 06/19/23 01/31/24	100% 92%
11-VAR-805-.5/26.1 11-2N1624		IMPERIAL AND SAN DIEGO COUNTIES AT VARIOUSLOCATIONS PAVEMENT DELINEATION AND MARKING.	STERND AHL ENTERPRISES LLC 11861 BRANFORD STREET SUN VALLEY CA 91352	BENJAMIN HANEY 4050 TAYLOR STREET SAN DIEGO CA 92110 (858)518-8709	\$2,359,133 \$2,110,479 \$2,600	05/25/23 06/19/23 02/29/24	100% 85% OVER RUN

Totals: Authorized Final Amt: \$761,823,428 Completed to Date: \$396,627,322 Work This Month: \$10,564,054

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-.1/.9 12-0Q9904 ACNH-P001-(690)E --()		ORANGE COUNTY IN DANA POINT AND SAN JUAN CAPISTRANO FROM CAMINO LAS RAMBLAS UNDERCROSSING TO 0.1 MILE WEST OF DOHENY PARK ROAD UND PLANTING, IRRIGATION, ROCK BLANKET, GRAVEL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780	JOUBEEN, JAY/CE- WARE, E 4 VENTURE #150 IRVINE, CA 92618 (949)279-8638	\$3,876,586 \$500,688 \$252,178	08/16/23 09/06/23 12/22/25	9% 13%
12-ORA-1-4.9/5.5 12-0H15A4 HA22		IN ORANGE COUNTY, IN LAGUNA BEACH AND NEWPORT BEACH FROM 0.2 MILE SOUTH OF VISTA DEL SOL TO 7TH AVENUE AND FROM LEDROIT STREET TO COLD PLANCE AC, RHMA-G PAVING, AND CURB RA	AWI BUILDERS, INC. 7831 PARAMOUNT BLVD. PICO RIVERA CA 90660	KIM, STEVEN 15700 TUSTIN VILLAGE, #2 TUSTIN, CA 92780 (949)279-8741	\$1,625,923 \$608,651 \$0	11/28/22 11/28/22 02/29/24	100% 100%
12-ORA-1-4.9/5.5 12-0H1504 HA22		IN ORANGE COUNTY, IN LAGUNA BEACH AND NEWPORT BEACH, ON RTE 001 FROM 1,000 FEET SOUTH OF VISTA DEL SOL TO MOSS STREET; AND FROM LE REHABILITATE PAVEMENT (CAPM)	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	HONG, JOHN 3251 1/4 UNIVERSITY DRIVE,T#1 IRVINE CA 92612 (949)279-8741	\$6,546,698 \$6,468,382 \$0	09/11/20 09/24/20 04/29/22	100% 95% OVER RUN
12-ORA-1-5.5/7.9 12-0P69U4 ACST-P001-(680)E --()		ORANGE COUNTY IN LAGUNA BEACH FROM 7TH AVENUE TO RUBY STREET RECONSTRUCT CURB RAMPS AND COLD PLANE PAVE	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8625	\$16,223,520 \$4,426,084 \$912,280	04/20/23 06/08/23 06/03/25	20% 27%
12-ORA-1-7.9/10.5 12-0M82C4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS PACIFIC COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED LAGUNA BEACH PAVING	SULLY-MILLER CONTRACTING CO. 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8625	\$13,413,657 \$6,249,802 \$571,744	12/13/22 12/13/22 01/17/25	43% 46%
12-ORA-1-7.9/10.5 12-0M82U4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS PACIFIC COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED UPGRADE SIDEWALK TO AMERICANS WITH	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BERRIOS, JOSE/CE- ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8502	\$9,668,673 \$1,218,562 \$0	01/26/21 02/18/21 06/01/23	30% 13%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-8.5/8.5 12-0R1704 HSNH-P001-(691)E --()		ORANGE COUNTY IN LAGUNA BEACH AT CRESS STREET REPLACE TRAFFIC SIGNALS, INSTALL LIGHTING	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD CORONA CA 92883	ELMASSRI, MOHAMAD/CE- ESSAYLI, M 4 VENTURE STE 150 IRVINE, CA 92618 (949)279-8806	\$1,044,830 \$0 \$0	08/17/23 09/28/23	0% 0%
12-ORA-1-13.0/33.7 12-0P68U4 ACST- P00-(682)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS FROM CRYSTAL HEIGHTS DRIVE TO LOS ANGELES/ORANGE COUNTY LINE COLD PLANE, PLACE RHMA AND MODIFY CURB RAM	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	LEON, MARIO/CE- KARAM, IMAD 4 VENTURE STE 150 IRVINE, CA 92618 (949)279-8880	\$36,829,576 \$3,592,190 \$2,580,015	07/12/23 08/23/23 04/16/25	11% 10%
12-ORA-1-17.4/21.5 12-0R4104 ACNH-P001-(683)E --()		ORANGE COUNTY IN NEWPORT BEACH FROM JAMBOREE ROAD TO SANTA ANA RIVER BRIDGE COLD PLANE AC AND PLACE RHMA-G.	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	RAVANIPOUR, MOHAMMAD 4 VENTURE, STE 150 IRVINE, CA 92618 (949)279-8407	\$10,634,171 \$735,960 \$54,404	09/27/22 10/14/22 06/10/24	36% 7%
12-ORA-5-.6/43 12-0P42U4 ACNH-X059-(083)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL & MODIFY ITS ELEMENTS	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD; CORONA CA 92883 (951)682-2982	KATTAO, BIBARS 3350 E. BIRCH STREET, STE 250 BREA, CA 02821 (949)279-8801	\$18,077,910 \$13,116,152 \$271,107	09/15/20 10/02/20 07/11/24	87% 72%
12-ORA-5-3.3/3.3 12-0P7004		IN ORANGE COUNTY IN SAN CLEMENTE AT AVENIDA PICO UNDERCROSSING DRAINAGE RESTORATION AT THE SEGUNDA	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92708 (951)529-7048	\$2,870,515 \$2,792,851 \$0	10/26/20 11/17/20 05/08/24	81% 98%
12-ORA-5-5.3/7.3 12-0S1704 HSIM-0052-(039)E --()		ORANGE COUNTY FROM 0.5 MILE SOUTH OF CAMINO DE ESTRELLA IN SAN CLEMENTE TO 0.5 MILE NORTH OF ROUTE 1 IN SAN JUAN CAPISTRANO REPLACE MEDIAN CONCRETE BARRIER AND INSTAL	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706		\$4,801,390 \$0 \$0	07/18/23 08/11/23	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-5.8/30.3 12-0Q9304 ACNH-X059-(085)E --()		IN ORANGE COUNTY ON ROUTES 5, 133 AND 241 AT VARIOUS LOCATIONS REHABILITATE 25 BRIDGES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	LEON, MARIO/CE- KARAM, IMAD 4 VENTURE SUITE 150 IRVINCE, CA 92618 (949)279-4560	\$14,879,749 \$10,843,505 \$0	05/09/22 06/21/22 04/26/24	82% 71%
12-ORA-5-12.4/14.5 12-0K0214 ACIM-0052-(019)S L607-1 10-(STP)L 12 0-21-()		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AND MISSION VIEJO FROM 0.5 MILE SOUTH OF AVERY PKWY UC TO 0.8 MILE NORTH OF CROWN VALLEY ADD ONE LANE IN EACH DIRECTION	ORTIZ ENTERPRISES, INC. 56 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	RAMADAN, KIFAH 12 CALLE CARMELITA SAN CLEMENTE, CA 92673 (949)279-8435	\$115,588,727 \$104,493,843 \$1,796,568	12/20/19 01/15/20 12/13/24	80% 89%
12-ORA-5-14.5/17.1 12-0K0224 TPLN-6212-(022)N --()		IN ORA CO, IN MISSION VIEJO AND LAGUNA HILLS, ON ROUTE 5 FROM 0.7 MILE S OF OSO PKWY TO 0.3 MILE S OF ALICIA PKWY OC ADD ONE LANE IN EACH DIRECTION	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DRIVE SUITE 400 SAN DIEGO CA 92123 (213)305-4181	HONG, JOHN 27261 LAS RAMBLAS RD, STE 160 MISSION VIEJO, CA 92691 (949)279-8741	\$148,288,197 \$137,534,485 \$822,932	03/05/19 04/04/19 09/16/24	72% 92%
12-ORA-5-17.1/18.9 12-0K0234 TPLN-6212-(024) --()		IN ORA CO IN MISSION VIEJO, LAGUNA WOODS AND LAKE FOREST FROM 0.4 MILE SOUTH OF ALICIA PARKWAY OC TO 0.2 MILE NORTH OF EL TORO ROA WIDEN FREEWAY AND BRIDGES,	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVENUE IRVINE CA 92612 (703)216-1395	NGUYEN, IRVIN 320 GODDARD WAY SUITE 125 IRVINE, CA 92618 (949)289-3551	\$100,011,355 \$80,030,989 \$2,002,488	09/23/20 10/13/20 12/13/24	62% 80%
12-ORA-5-26.6/26.6 12-0S7704		ORANGE COUNTY IN IRVINE AT CULVER DRIVE UNDERCROSSING INSTALL CLASS 2 BIKE LANES, WIDEN PVMT, MO	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR.#186 PLACENTIA CA CA 92870 (714)573-4599	EZZEDINE, M./CE- LUNA,F. 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$887,255 \$890,652 \$98,879	06/13/22 07/11/22 02/29/24	93% 100%
12-ORA-5-29.6/29.6 12-0J34U4 ACNH-X059-(084)E --()		IN ORANGE COUNTY IN IRVINE, SANTA ANA, AND TUSTIN ON RTE 5 AT NEWPORT AVE UNDERCROSSING AND ON RTE 55 FROM 0.4 MI NORTH OF RTE 55 CONSTRUCT NORTHBOUND AUXILIARY LANE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	WU, ADRIAN 1221 E. DYER ROAD, SUITE #265 SANTA ANA, CA 92705 (949)279-8488	\$197,015,192 \$49,745,987 \$1,774,552	05/27/22 06/16/22 09/08/27	29% 25%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-29.6/33.2 12-0T3304		IN ORANGE COUNTY IN SANTA ANA AND TUSTIN ON ROUTE 5 FROM NEWPORT AVE TO MAIN STREET INSTALL CLEAN CALIFORNIA	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE; TUSTIN CA 92780 (714)641-4730	TRAN, TUAN/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)392-9174	\$1,900,464 \$1,864,207 \$0	09/27/22 10/19/22 02/29/24	56% 97%
12-ORA-5-33.7/35.4 12-0R7504 ACIM-0052-(040)0 --()		ORANGE COUNTY IN ORANGE AND SANTA ANA FROM 0.3 MILE SOUTH OF ROUTE 5/22 SEPARATION TO 0.2 MILE NORTH OF STATE COLLEGE BOULEVARD UNDE PLACE HMA, JPCP, INSTALL SIGN STRUCTURE, A	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$2,813,348 \$0 \$0	08/15/23 09/14/23 05/08/25	0% 0%
12-ORA-5-38.5/41.6 12-0P9204 ACIM-0052-(029)E --()		IN ORANGE COUNTY IN ANAHEIM FROM SANTA ANA STREET OC TO 0.5 MILE NORTH OF LA PALMA AVE OC RELOCATE FACILITIES AWAY FROM	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$1,339,595 \$1,300,639 \$13,386	04/21/22 05/16/22 09/24/24	72% 97%
12-ORA-5-/2 12-0R2004 ACIM-0052-(032)E --()		IN ORANGE COUNTY IN SAN CLEMENTE FROM ORANGE COUNTY LINE TO 0.4 MILE NORTH OF EL CAMINO REAL UNDERCROSSING PAVEMENT REHABILITATION AND UPGRADE	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVENUE; SACRAMENTO CA 95838 (916)283-9950	SHAHIDI, M./CE-NGUYEN I. 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)473-1143	\$18,974,483 \$18,819,675 \$136,721	04/14/22 05/12/22 04/16/24	99% 99%
12-ORA-22-3.3/13.2 12-0U1804		ORANGE COUNTY AT VARIOUS LOCATIONS COLD PLANE AND REPLACE EXISTING PAVEMENT W	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	EZZEDINE, MIKE/CE- LUNA, FRANK 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8744	\$2,858,279 \$0 \$0	12/22/23 01/23/24 05/22/24	0% 0%
12-ORA-39-3.2/5.8 12-0T6304		ORANGE COUNTY IN HUNTINGTON BEACH FROM ELLIS AVENUE/MAIN STREET TO STARK DRIVE COLD PLANE AC PVMT AND PLACE RHMA.	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8821	\$4,660,794 \$4,582,253 \$0	06/12/23 06/29/23 02/29/24	100% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-39-12.2/12.2 12-0R7404 SNHG-P039-(042)E --()		ORANGE COUNTY IN ANAHEIM AT ORANGE AVENUE MODIFY TRAFFIC SIGNALS, NEW CENSUS STATION	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR.#186 PLACENTIA CA CA 92870	NAJM, ELIE/CE- CHAUDRY, MONAS 3350 E. BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8826	\$1,056,390 \$0 \$0	04/05/23 04/24/23	0% 0%
12-ORA-55-.6/.6 12-0R5004 HSNH-P055-(066)E --()		IN ORANGE COUNTY IN NEWPORT BEACH AT HOSPITAL ROAD ENHANCE SAFETY BY MODIFYING	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD; CORONA CA 92883 (951)682-2982	SIDHU, GAGANDEEP/CE- ESSAYLI, M 4 VENTURE, SUITE #150 IRVINE, CA 92618 (949)279-8466	\$1,060,332 \$872,174 \$0	10/31/22 11/28/22 03/15/24	52% 84%
12-ORA-55-4.4/16 12-0T6204		ORANGE COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF BRISTOL STREET UNDERCROSSING IN COSTA MESA TO 0.2 MILE NORTH OF TAFT AVE CLEAN, INSPECT, AND LINE CULVERTS WITH CUR	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266	NGUYEN, ADRIAN/CE-WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$809,314 \$790,905 \$0	03/28/23 04/10/23 02/07/24	83% 99% SUSPENDED
12-ORA-55-4.7/4.7 12-0Q39A4		IN ORAGE COUNTY IN COSTA MESA AT ROUTE 55/73 SEPARATION UPGRADE TO CURRENT SEISMIC STANDARD	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL ST, SUITE D204 COSTA MESA CA 92626 (951)674-7352	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$6,194,700 \$2,613,283 \$63,010	08/14/23 08/31/23 07/31/24	44% 42%
12-ORA-55-4.7/4.7 12-0Q3904		IN ORAGE COUNTY IN COSTA MESA AT ROUTE 55/73 SEPARATION UPGRADE TO CURRENT SEISMIC STANDARD	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$5,039,433 \$2,186,709 \$0	09/20/21 10/05/21 02/04/23	97% 43%
12-ORA-55-5.3/7.1 12-0T3904		ORANGE COUNTY IN THE CITIES OF SANTA ANA AND COSTA MESA ON ROUTE 55 FROM BAKER STREET UNDERCROSSING TO MACARTHUR BOULEVARD UNDERCR CLEAN CA BEAUTIFICATION AND SAFETY PROJECT	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	KIM, STEVEN/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8821	\$1,004,910 \$924,076 \$0	03/17/23 04/10/23 04/24/24	79% 91%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-55-13.2/17.9 12-0T3404		IN ORANGE COUNTY IN ORANGE AND ANAHEIM, ON ROUTE 55 FROM LA VETA TO ROUTE 91. INSTALL CLEAN CALIFORNIA	DOJA INC. 5050 MISSION BLVD; ONTARIO CA 92761 (909)628-1999	KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8821	\$1,136,880 \$1,085,739 \$0	09/27/22 11/18/22 03/11/24	0% 0% PLANT EST SATIS
12-ORA-55-13.7/13.7 12-0R1504 HSNH-P055-(065)E --()		IN ORANGE COUNTY IN ORANGE AT CHAPMAN AVENUE UNDERCROSSING MODIFY EXISTING TRAFFIC SIGNALS FOR	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	SIDHU, GAGANDEEP/CE- ESSAYLI, M. 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8466	\$1,553,203 \$1,072,406 \$0	10/17/22 11/21/22 09/03/24	24% 69%
12-ORA-55-17.7/17.7 12-0S0904		IN ORANGE COUNTY IN ANAHEIM AND YORBA LLINDA ON ROUTE 55 AT ROUTE 91/5 SPEARATION AND ON ROUTE 91 AT ROUTE 91/55 SEPARATION AND 0 PEER TO CONSTRUCT AND UPGRADE 91	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	LUNA, FRANKLIN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$1,369,227 \$1,420,586 \$0	05/13/21 06/08/21 05/31/24	100% 99%
12-ORA-57-10.8/22.1 12-0T3204		IN ORANGE COUNTY ON ROUTE 57 FROM 0.3 MILE SOUTH OF CHAPMAN AVENUE UNDERCROSSING TO 0.4 MILE SOUTH OF LOS ANGELES COUNTY LINE AND INSTALL CLEAN CALIFORNIA	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	WU, ROBERT/CE-HONG, JOHN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8804	\$1,913,166 \$1,232,451 \$19,098	09/27/22 11/02/22 04/20/24	100% 64% OVER RUN
12-ORA-57-11.4/11.7 12-0T5904 HSNH-P057-(074)E --()		ORANGE COUNTY IN ORANGE FROM SOUTHBOUND CHAPMAN AVENUE OFF-RAMP TO 0.3 MILE SOUTH OF SOUTHBOUND ORANGEWOOD AVENUE ON-RAMP REGRADE SLOPE, REPLACE MBGR WITH MGS, AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	EZZEDINE, MIKE/CE- LUNA, FRANK 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8744	\$941,576 \$870,110 \$1,040	06/14/23 07/05/23 12/16/24	100% 92% OVER RUN
12-ORA-57-12.3/12.3 12-0T1204		ORANGE COUNTY IN ANAHEIM AT STADIUM OVERHEAD DECK SPALL REPAIR AND POLYESTER CONCRETE O	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$2,108,735 \$787,470 \$9,654	08/05/23 09/14/23 03/25/24	60% 37%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-20.3/21.6 12-0C1104 EPNH-P057-(067)E --()		IN ORANGE CO, IN BREA, ON ROUTE 57 FROM 0.6 MILE SOUTH TO 0.7 MILE NORTH OF LAMBERT ROAD UC RECONFIG NB RAMPS, CONST OF LOOP	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE, CA 91361 (818)362-9200	KIM, STEVEN/CE- HONG, JOHN 3350 E BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8636	\$52,989,485 \$51,665,761 \$0	04/19/19 05/13/19 01/31/24	90% 93%
HE11							
12-ORA-57-20.3/21.6 12-0C1114		IN ORANGE COUNTY IN BREA AT LAMBERT ROAD PLACEMENT PLANTING AND NEW	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)392-9229	\$998,969 \$15,046 \$12,456	06/22/22 07/19/22 10/23/24	3% 2%
12-ORA-57-22.0/22 12-0Q2704 ACNH-P057-(072)E --()		IN ORANGE COUNTY NEAR BREA, AT TONER CANYON ROAD UNDERCROSSING STORM WATER MITIGATION	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$2,945,909 \$2,528,909 \$206,543	10/25/22 11/18/22 07/31/24	65% 85%
12-ORA-72-11.4/12 12-0T6404		ORANGE COUNTY IN LA HABRA FROM JUNCTION 39AT WHITTIER-BEACH TO VALLEY HOME AVENUE PLACE RHMA-G AND MODIFY SIGNAL AND LIGHTIN	CALMEX ENGINEERING INC. 2750 LILAC AVE BLOOMINGTON CA 92316	EZZEDINE, MIKE/CE- LUNA, FRANK 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8744	\$984,478 \$932,885 \$14,006	04/13/23 05/12/23 05/31/24	89% 95%
12-ORA-73-10.0/28 12-0N7204 HSNH-P073-(141)E --()		IN ORA CO FROM 0.3 MILE SOUTH OF S73- S5 CONN VIADUCT IN SAN JUAN CAPISTRANO TO 0.1 MILE NORTH OF N73- N405 CONN OC IN COSTA MESA UPGRADE SAFETY DEVICES, RELOCATE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BLANCO, CHRIS/CE- RAVANIPOUR, M 6521 MARINE WAY IRVINE, CA 92618 (949)279-4560	\$18,442,751 \$8,403,489 \$0	09/16/20 10/19/20 04/20/24	100% 45%
HB1							
12-ORA-73-10.0/28 12-0N72A4 HSNH-P073-(141)E --()		IN ORA CO FROM 0.3 MILE SOUTH OF S73- S5 CONN VIADUCT IN SAN JUAN CAPISTRANO TO 0.1 MILE NORTH OF N73- N405 CONN OC IN COSTA MESA UPGRADE SAFETY DEVICES, RELOCATE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 917061747 (626)926-6627	BLANCO, CHRIS/CE- RAVANIPOUR, M 4 VENTURE #150 IRVINE, CA 92618 (949)279-4560	\$20,969,781 \$15,264,654 \$686,582	11/15/22 11/15/22 06/18/24	67% 75%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-73-11.0/11.3 12-0S7804		ORANGE COUNTY IN LAGUNA NIGUEL FROM 0.3 MILE TO 0.1 MILE SOUTH OF CABOT ROAD UNDERCROSSING PLACE HMA, INSTALL FRAME AND GRATE, AND SI	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384	JOUBEEN, JAY/CE- WARE, ELIZABETH 4 VENTURE #150 IRVINE, CA 92618 (949)279-8638	\$1,198,197 \$574,676 \$33,649	06/28/23 10/05/23 04/02/24	42% 48%
12-ORA-74-11.5/16.6 12-0P0304 HSNH-P074-(071)E --()		IN ORANGE COUNTY NEAR SAN JUAN CAPISTRANO FROM 1.0 MILE WEST OF SAN JUAN HOT SPRING ROAD TO ORANGE COUNTY LINE INSTALL HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	NADERI, ARSALAN/CE- RAVANIPOUR 6521 MARINE WAY IRVINE, CA 92618 (949)279-8447	\$18,690,248 \$19,205,685 \$11,860	11/13/20 12/02/20 11/06/24	74% 99%
12-ORA-74-/5.3 12-0T6604		ORANGE COUNTY IN AND NEAR SAN JUAN CAPISTRANO FROM ROUTE 5/74 SEPARATION TO GIBBY ROAD COLD PLANE AC PVMT AND PLACE RHMA.	ATP GENERAL ENGINEERING CONTRACTORS, LLC 4211 PONDEROSA AVE, STE C SAN DIEGO CA 92123 (858)513-0611	NADERI, ARSALAN/CE- RAVA, M. 4 VENTURE SUITE 150 IRVINE, CA 92618 (949)279-8447	\$4,499,999 \$4,854,394 \$26,429	03/22/23 05/10/23 02/22/24	100% 96% OVER RUN
12-ORA-90-.9/3.6 12-0R1804 HSNH-P090-(018)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM IDAHO STREET IN LA HABRA TO PUENTE STREET IN BREA MODIFY SIGNAL, INSTALL LIGHTS,	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	NAJM, ELIE/CE-CHAUDRY, MONAS 3350 E. BIRCH ST., SUITE 250 BREA, CA 92821 (949)279-8826	\$1,814,726 \$775,117 \$103,763	01/27/23 02/17/23 05/31/24	61% 43%
12-ORA-90-5.1/6.7 12-0R9204 SNHG-P090-(019)E --()		ORANGE COUNTY IN BREA AND FULLERTON FROM 0.1 MILE WEST OF STATE COLLEGE BOULEVARD TO 0.1 MILE EAST OF KRAEMER BOULEVARD MODIFY SIGNAL LIGHTS, REPAIR SIDEWALK, & S	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CYN CORONA CA 92883 (951)289-7928	KATTAO, BIBARS/CE- CHAUDRY, M. 3350 E. BIRCH STREET SUITE 250 BREA, CA 92821 (949)279-8541	\$1,485,646 \$0 \$0	04/04/23 04/24/23 03/20/24	0% 0% SUSPENDED
12-ORA-91-.8/1.8 12-0R7304 SNHG-P091-(154)E --()		ORANGE COUNTY IN LA PALMA AND BUENA PARK AT VARIOUS LOCATIONS FROM VALLEY VIEW STREET OVERCROSSING TO 0.1 MILE WEST OF KNOTT AVENU CONSTRUCT OVERHEAD SIGN STRUCTURE, REPLACE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$1,207,862 \$0 \$0	03/24/23 04/24/23 01/14/25	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-/5.9 12-0T3104		IN ORANGE COUNTY IN BUENA PARK, FULLERTON AND ANAHEIM ON ROUTE 91 FROM LOS ANGELES COUNTY LINE TO MIRALOMA AVENUE INSTALL CLEAN CALIFORNIA	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	WU, ROBERT/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8804	\$1,962,496 \$1,919,604 \$2,820	09/12/22 09/30/22 04/22/24	100% 97% OVER RUN
12-ORA-133-3.2/4.1 12-0P94U4 ACNH-P133-(018) --()		IN ORANGE COUNTY, IN THE CITY OF LAGUNA BEACH, FROM 0.2 MILE SOUTH OF EL TORO ROAD TO ROUTE 73/133 SEPARATION ROADWAY WIDENING, RESTRIPIPING AND	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1032	LUNA, FRANKLIN/CE- JAVAHERNESHA 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$8,813,381 \$4,796,531 \$454,713	02/23/21 03/11/21 06/17/30	13% 55% SUSPENDED
12-ORA-133-8.3/M9.3 12-0N8904 ACNH-P133-(019)E --()		ORANGE COUNTY IN IRVINE FROM ROUTE 133/405SEPARATION TO IRVINE CENTER DRIVE OVERCROSSING CONSTRUCT AUXILIARY LANE.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$21,376,897 \$273,246 \$273,246	11/09/23 12/06/23 07/13/27	1% 1%
12-ORA-133-9.8/12.6 12-0U1704		ORANGE COUNTY IN IRVINE ON ROUTE 133 FROM TECHNOLOGY DRIVE UNDERCROSSING TO PORTOLAPARKWAY UNDERCROSSING AND ON ROUTE 261 FROM WAL COLD PLANE, OVERLAY, AND REFRESH PAVEMENT	CALMEX ENGINEERING INC. 2750 S. LILAC AVE BLOOMINGTON CA 92316		\$4,669,418 \$0 \$0	12/27/23 02/20/24	0% 0%
12-ORA-241-27.8/38 12-0H0474 ACST-P241-(009)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ROUTE 133 TO 0.5 MILE SOUTH OF ROUTE 91 PAVEMENT REPAIR, GROUND WATER	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	RAVANIPOUR, MOHAMMAD 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8433	\$15,174,977 \$8,910,257 \$0	10/21/21 11/23/21 10/04/24	54% 59%
HA22 12-ORA-241-33.6/38.7 12-0S1504 ACST-ER -(37F)0 --()		ORANGE COUNTY IN ANAHEIM AT VARIOUS LOCATIONS FROM 1.2 MILE NORTH OF SANTIAGO CANYON ROAD TO 0.3 MILE SOUTH OF N241-E91 CONNECTOR RESTORE AND UPGRADE JUMP-OUT-RAMPS, AND UP	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335		\$5,526,588 \$0 \$0	12/15/23 01/10/24	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/24

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Accepted	%Time % Work Message
12-ORA-405-.2/11.4 12-0Q9704 ACIM-4052-(003)E --()		IN ORANGE COUNTY IN IRVINE AND IN ORANGE COUNTY IN IRVINE AND COSTA MESA ON RTE 405 FROM I-5 TO HARBOR BLVD PAVEMENT REHAB, ROADSIDE SAFETY IMPROVEMEN	GUY F. ATKINSON CONSTRUCTION, LLC DBA GUY F. ATKINSON 18201 VON KARMAN AVE STE 800 IRVINE CA 92612	SHAHIDI, MONA/CE- NGUYEN, IRVIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8590	\$215,764,633 \$28,228,892 \$3,837,816	07/27/23 08/18/23 03/13/26	18% 13%
12-VAR-55-.1/15.3 12-0T1104		ORANGE COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK, PAINT GIRDER, REPLACE J	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	BERRIOS, JOSE/CE- RAMADAN, K 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8502	\$2,394,369 \$2,101,377 \$0	02/28/23 03/27/23 02/14/24	86% 86%
12-VAR-55-5.5/17.8 12-0R5604 ACNH-X059-(087)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS PLACE RHMA-G, HMA, SLAB REPLACEMENT AND JP	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	MERATI, ARTIN/CE- WARE, ELIZABET 4 VENTURE, STE 150 IRVINE, CA 92618 (424)413-1143	\$37,997,669 \$8,202,800 \$414,433	04/12/23 06/08/23 03/10/26	18% 22%
HA22 12-VAR-73-10.3/27.5 12-0T3704		ORANGE COUNTY AT VARIOUS LOCATIONS CLEAN CALIFORNIA BEAUTIFICATION AND SAFETY	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91703 (909)599-1612	KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8821	\$1,302,100 \$1,297,178 \$0	03/09/23 04/11/23 02/29/24	67% 100%

Totals:	Authorized Final Amt:	<u>\$1,200,229,332</u>	Completed to Date:	<u>\$623,621,965</u>	Work This Month:	<u>\$17,458,370</u>
----------------	------------------------------	------------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-8.2/8.7	01-0B0904	1
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-35.8/36.5	01-436404	1
01-DN-101-120.0/16.5	01-0L0404	1
01-DN-199-7.0/30.4	01-0N5404	1
01-DN-199-28.1/0	01-0F7604	1
01-HUM-36-.1/1.7	01-0E0104	2
01-HUM-36-11.3/34.6	01-0C5004	2
01-HUM-36-13.5/36.1	01-0H6104	2
01-HUM-36-70.0/42	01-0M8104	2
01-HUM-36-365.0/40	01-0N4504	2
01-HUM-96-27.0/27.4	01-0H1914	2
01-HUM-96-43.7/0	01-0F9204	3
01-HUM-96-225.0/24.5	01-0M8304	3
01-HUM-99-/0	01-0G1404	3
01-HUM-101-27.7/27.7	01-0A1104	3
01-HUM-101-57.1/67.8	01-0G6104	3
01-HUM-101-60.4/0	01-0C1104	3
01-HUM-101-75.9/79.5	01-0H20U4	4
01-HUM-101-80.0/84	01-366004	4
01-HUM-101-88.3/88.3	01-0E8904	4
01-HUM-101-595.0/0	01-0K4204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-101-865.0/86.7	01-0L3904	4
01-HUM-101-90.1/109.6	01-0F8204	4
01-HUM-101-/0	01-0M7504	5
01-HUM-101-/0	01-0M8404	5
01-HUM-169-19.0/33	01-0H0214	5
01-HUM-211-772.0/78.6	01-0M7304	5
01-HUM-254-4.2/0	01-0E7904	5
01-HUM-254-4.3/4.7	01-0H8004	5
01-HUM-255-6.0/7.6	01-3660U4	6
01-HUM-299-9.0/.6	01-0N0904	6
01-HUM-299-10.0/43	01-0L9104	6
01-HUM-299-30.7/33.4	01-0J4104	6
01-HUM-299-265.0/27.5	01-0M3804	6
01-HUM-299-1.9/37.8	01-0F6204	6
01-HUM-299-7.6/29.2	01-0H5804	7
01-HUM-299-11.0/11.4	01-0H4314	7
01-HUM-299-/5.7	01-0H5604	7
01-LAK-20-2.0/2.8	01-0H8404	7
01-LAK-29-28.5/31.6	01-2982U4	7
01-LAK-29-50.8/0	01-0E0814	7
01-MEN-1-31.1/31.6	01-0E11U4	8
01-MEN-1-61.9/62.2	01-434804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-1-87.8/105.6	01-0H5904	8
01-MEN-1-750.0/76.5	01-0N4404	8
01-MEN-1-51.3/52.1	01-434844	8
01-MEN-1-65.1/65.5	01-0G6004	8
01-MEN-1-/0	01-0N7004	9
01-MEN-20-2.0/17.3	01-0M0304	9
01-MEN-20-33.3/34.4	01-0E0904	9
01-MEN-20-34.1/44.1	01-0L9034	9
01-MEN-101-1.5/2	01-0H8104	9
01-MEN-101-2.0/45.5	01-0N0604	9
01-MEN-101-30.8/33.8	01-0K3104	10
01-MEN-101-40.0/6	01-0L4204	10
01-MEN-101-58.9/82.5	01-0C4504	10
01-MEN-101-420.0/43.5	01-0M5004	10
01-MEN-101-33.7/43.2	01-0H1604	10
01-MEN-101-100.1/106.2	01-0M0904	10
01-MEN-162-8.0/8.4	01-0A1314	11
01-MEN-162-11.5/11.8	01-0B5304	11
01-MEN-162-28.6/29.4	01-0L4804	11
01-MEN-162-155.0/17.5	01-0N4204	11
01-MEN-175-/9.9	01-0M0204	11
01-MEN-253-1.6/2.2	01-0J6314	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-253-/0	01-0M8204	12
01-MEN-271-19.8/19.9	01-0H7804	12
01-MEN-271-71.0/7.1	01-0M5404	12
01-VAR-101-63.9/104.5	01-484004	12
01-VAR-101-16.5/33	01-484104	12
01-VAR-101-84.0/85.5	01-0H1204	12
01-VAR-999-/0	01-0L1504	13
01-VAR-999-/0	01-0L1704	13
01-VAR-999-/0	01-0L1604	13
01-VAR--/0	01-0N3904	13
01-VAR--/0	01-0N8804	13
01-VAR--/0	01-0L4604	13
01---/0	01-0M8804	14
01---/0	01-0N1304	14
02-LAS-44-/37.2	02-3H82U4	14
02-PLU-36-13.6/14.2	02-0J6404	14
02-PLU-70-58.2/78.4	02-1H58U4	14
02-PLU-70-/29.9	02-4H4404	15
02-PLU-89-8.7/12.9	02-3J7104	15
02-PLU-89-8.9/29.5	02-0K1404	15
02-PLU-89-20.0/20.6	02-3J4304	15
02-PLU-89-200.0/20.6	02-0K7804	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SHA-5-4.9/5.1	02-4H1504	15
02-SHA-5-28.8/44.1	02-3H6804	16
02-SHA-273-18.5/18.7	02-4H0504	16
02-SHA-273-19.8/19.8	02-4H6704	16
02-SHA-299-22.2/23.8	02-2J4904	16
02-SHA-299-67.8/77.8	02-1H5704	16
02-SHA-299-141.0/14.1	02-0K2904	16
02-SIS-3-46.8/48	02-1H5204	17
02-SIS-3-46.8/48	02-3J9904	17
02-SIS-3-46.8/48	02-3J4904	17
02-SIS-5-2.5/15.9	02-3H32U4	17
02-SIS-5-25.2/38.6	02-3H6504	17
02-SIS-96-27.8/99.6	02-1J0104	17
02-SIS-96-43.5/58	02-1H5904	18
02-SIS-96-60.8/93.8	02-4H6604	18
02-SIS-96-/.6	02-0K9104	18
02-SIS-97-49.4/51.3	02-0J4504	18
02-TEH-5-40.5/41.9	02-1H6804	18
02-TEH-5-12.2/12.2	02-3J0304	18
02-TEH-36-20.0/39.7	02-4H0204	19
02-VAR-3-.6/48.5	02-1H5004	19
02-VAR-273-.2/0	02-1J2704	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-VAR-999-/0	02-3J3504	19
02-VAR-999-/0	02-3J4504	19
02-VAR--/0	02-0K6004	19
02-VAR--/0	02-2J9604	20
02-VAR--/0	02-0K1504	20
02-VAR--/0	02-3J4404	20
02-VAR--/0	02-2J9804	20
03-BUT-32-.3/5	03-4H88U4	21
03-BUT-32-30.8/31	03-0J7004	21
03-BUT-70-46.0/47	03-3H5404	21
03-BUT-99-314.0/31.4	03-0N4804	21
03-BUT-99-363.0/36.3	03-0N4704	21
03-BUT-99-30.6/31.8	03-2J8104	21
03-BUT-162-.8/8.2	03-2G3204	22
03-BUT-191-8.4/10.1	03-0J8704	22
03-COL-5-30.0/10	03-4J2104	22
03-COL-20-.6/1.2	03-2J9504	22
03-ED-0-/0	03-4J1604	22
03-ED-49-3.3/6.6	03-2G6404	22
03-ED-49-8.3/13.5	03-2G6804	23
03-ED-49-/1.7	03-2G6704	23
03-ED-50-18.5/24.2	03-4E62U4	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-ED-50-180.0/58	03-4J9104	23
03-ED-50-420.0/63.8	03-2J7204	23
03-ED-50-672.0/67.2	03-0N6504	23
03-ED-50-770.0/80.4	03-0L2804	24
03-ED-50-2.7/18.9	03-1H80U4	24
03-GLE-5-25.5/25.8	03-2J8204	24
03-GLE-45-7.0/23.2	03-2G7504	24
03-GLE-162-76.3/78.6	03-3F0604	24
03-NEV-20-25.6/39.8	03-2H62U4	24
03-NEV-20-390.0/46	03-0L2204	25
03-NEV-20-12.0/20	03-4H0704	25
03-NEV-80-16.3/21.2	03-2G7404	25
03-NEV-80-165.0/1.5	03-0L2704	25
03-NEV-80-/16.5	03-0L2604	25
03-PLA-0-/0	03-4J7204	25
03-PLA-49-2.2/2.4	03-1H2404	26
03-PLA-49-8.7/10.6	03-4H6004	26
03-PLA-80-.1/2.2	03-3F23U4	26
03-PLA-80-20.0/7	03-4J5604	26
03-PLA-80-68.3/69.7	03-1H9904	26
03-PLA-80-330.0/44.8	03-0L2304	26
03-PLA-80-448.0/58.7	03-0L2404	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-PLA-80-19.0/33.3	03-2G8604	27
03-SAC-5-.2/34.3	03-4F6404	27
03-SAC-5-22.4/24.9	03-3H3904	27
03-SAC-5-22.4/22.9	03-2H1304	27
03-SAC-5-22.8/23.7	03-2J7604	27
03-SAC-5-26.9/0	03-3J2304	28
03-SAC-5-27.6/29.5	03-4H5814	28
03-SAC-5-250.0/28	03-0N3104	28
03-SAC-5-/3.6	03-2G7304	28
03-SAC-12-/ .5	03-3J3304	28
03-SAC-50-21.0/2.1	03-3G2804	28
03-SAC-50-.2/6.1	03-0H08U4	29
03-SAC-51-.2/3.5	03-3F0704	29
03-SAC-51-2.0/3.5	03-3F0714	29
03-SAC-51-2.0/3.5	03-3F0724	29
03-SAC-51-2.0/3.3	03-3F0734	29
03-SAC-51-5.5/5.5	03-0L0804	29
03-SAC-51-5.6/5.9	03-3H7304	30
03-SAC-99-12.7/24.3	03-0H6704	30
03-SAC-99-18.0/24.1	03-2J7804	30
03-SAC-99-50.0/8.3	03-4J1504	30
03-SIE-49-35.0/3.5	03-0N6704	30

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SIE-49-196.0/19.6	03-0L0704	30
03-SIE-49-295.0/29.5	03-0L0904	31
03-VAR-149-/5.3	03-0J3504	31
03-VAR-999-/0	03-4H9504	31
03-VAR-999-/0	03-1J0104	31
03-VAR--/0	03-2G5504	31
03-VAR--/0	03-0L2504	31
03-VAR--/0	03-2G5204	32
03-VAR--/0	03-3H93U4	32
03-VAR--/0	03-2G7704	32
03-VAR--/0	03-2G8804	32
03-VAR--/0	03-2G8704	32
03-VAR--/0	03-2G8404	32
03-VAR--/0	03-2G7804	33
03-VAR--/0	03-4J8704	33
03-YOL-50-/2.5	03-4F6504	33
03-YOL-113-10.1/10.8	03-2G7204	33
03-YOL-128-10.0/6	03-4J6804	33
03-YUB-20-13.3/18.2	03-0A5704	33
03-YUB-65-.5/1.8	03-0H3704	34
03-YUB-70-14.8/15.7	03-0H1614	34
03-YUB-70-16.2/25.8	03-4F38U4	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-0-/0	04-3Y1904	34
04-ALA-0-/0	04-0K7704	34
04-ALA-13-6.7/7.2	04-4J4904	35
04-ALA-13-8.4/12.6	04-0J4704	35
04-ALA-13-10.7/13	04-2G4614	35
04-ALA-24-59.0/6.2	04-1Q8404	35
04-ALA-24-5.9/0	04-1Y0904	35
04-ALA-61-19.8/21.2	04-2K7104	35
04-ALA-80-5.7/6	04-3W9304	36
04-ALA-80-6.4/6.8	04-0A7724	36
04-ALA-80-7.6/8	04-0K1604	36
04-ALA-80-/0	04-2Q2504	36
04-ALA-84-12.0/15.5	04-2Y8404	36
04-ALA-84-13.0/13.6	04-160304	36
04-ALA-84-13.6/18	04-2A3324	37
04-ALA-84-17.9/22.9	04-297634	37
04-ALA-84-.7/3.1	04-4J7504	37
04-ALA-112-/1.8	04-0K4904	37
04-ALA-123-1.9/5.2	04-2G7804	37
04-ALA-185-9.8/10.1	04-2G7404	37
04-ALA-260-1.1/1.9	04-3K2004	38
04-ALA-260-1.1/1.9	04-2W7404	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-580-4.7/4.8	04-3Y5504	38
04-ALA-580-26.2/26.2	04-2Y8604	38
04-ALA-580-43.1/43.1	04-3Y1304	38
04-ALA-580-45.4/45.8	04-2K7904	38
04-ALA-580-7.8/11	04-0Y2004	39
04-ALA-580-/32.7	04-2Y8204	39
04-ALA-680-12.4/21.9	04-0J6204	39
04-ALA-680-2.1/M2.1	04-0Q6804	39
04-ALA-680-11.0/21.9	04-0Q30U4	39
04-ALA-680-20.0/20	04-1W1204	39
04-ALA-880-8.4/8.7	04-3Y5104	40
04-ALA-880-27.0/27.4	04-4J5404	40
04-ALA-880-27.2/27.2	04-2J7604	40
04-ALA-880-30.2/33.6	04-2K8204	40
04-ALA-880-30.5/30.5	04-4A8004	40
04-ALA-880-34.1/34.6	04-2W3404	40
04-ALA-880-34.5/35	04-3W9904	41
04-ALA-880-/11.8	04-2K7004	41
04-ALA-980-1.1/1.1	04-4K9804	41
04-ALA-5501-/14.4	04-2K9504	41
04-CC-4-.1/20.4	04-0J4804	41
04-CC-4-1.0/9	04-3K4404	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-4-14.3/24.3	04-2K7204	42
04-CC-4-/0	04-3J1404	42
04-CC-24-3.5/3.5	04-4J8404	42
04-CC-80-10.1/13.5	04-3J0704	42
04-CC-580-6.1/7.8	04-3G3644	42
04-CC-580-6.1/7.7	04-3G4744	42
04-MRN-1-10.7/11	04-0AA484	43
04-MRN-1-22.8/22.8	04-0AA444	43
04-MRN-1-35.2/35.2	04-3Y0904	43
04-MRN-37-14.5/14.5	04-0X0304	43
04-MRN-101-.1/.3	04-2W5104	43
04-MRN-101-24.0/24	04-3Y6404	43
04-MRN-101-20.8/27.1	04-264724	44
04-NAP-12-2.1/2.6	04-0Q6904	44
04-NAP-29-.2/14.6	04-0K0004	44
04-NAP-29-1.7/1.7	04-4J4104	44
04-NAP-29-5.0/6.7	04-281204	44
04-NAP-29-16.4/19	04-0K6304	44
04-NAP-29-28.7/29	04-3Y3104	45
04-NAP-29-39.5/48.6	04-3Y4304	45
04-NAP-29-42.8/42.9	04-0Y4404	45
04-NAP-121-.5/1	04-4G2104	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-NAP-121-.5/1	04-4G21A4	45
04-NAP-121-16.0/16.1	04-0Q8104	45
04-NAP-128-16.0/16	04-2Y9804	46
04-NAP-128-20.1/20.4	04-4G84A4	46
04-SCL-0-/0	04-0K0804	46
04-SCL-9-4.9/4.9	04-3G6304	46
04-SCL-9-/0	04-2J9504	46
04-SCL-17-2.8/13.9	04-1J9704	46
04-SCL-17-/3.5	04-3Y2904	47
04-SCL-25-1.6/0	04-2J7804	47
04-SCL-82-18.2/26.4	04-4J89U4	47
04-SCL-87-/6.1	04-4J9104	47
04-SCL-101-30.7/31.1	04-4J9304	47
04-SCL-101-33.0/49	04-2Y8504	47
04-SCL-101-38.0/38.1	04-1Y6204	48
04-SCL-101-51.7/52.5	04-1J5674	48
04-SCL-101-.7/19.2	04-3Q6004	48
04-SCL-101-/4.2	04-0J5604	48
04-SCL-130-9.8/9.8	04-3Y3004	48
04-SCL-130-17.9/17.9	04-3Y6704	48
04-SCL-152-12.6/12.6	04-2Y7404	49
04-SCL-152-/6.2	04-2A2514	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-237-7.1/8	04-0K2404	49
04-SCL-280-2.9/2.9	04-0Y5004	49
04-SCL-280-4.6/4.6	04-3Y0004	49
04-SCL-280-11.6/18.8	04-2A9704	49
04-SCL-280-2.5/L5.9	04-0Y1704	50
04-SCL-880-1.7/1.8	04-1Q5204	50
04-SF-1-/13.5	04-3Y0304	50
04-SF-35-1.3/1.3	04-3K4204	50
04-SF-80-3.8/5	04-2J8024	50
04-SF-80-5.7/7.5	04-3G4444	50
04-SF-80-5.9/7.6	04-4W0104	51
04-SF-80-7.7/7.7	04-1W0604	51
04-SF-80-/7.8	04-4W9504	51
04-SF-101-.5/M5.2	04-4J9704	51
04-SF-101-2.0/2.8	04-2K1904	51
04-SF-101-2.9/2.9	04-0X0404	51
04-SF-101-4.1/5.1	04-2J8014	52
04-SF-101-/4.2	04-4J3904	52
04-SF-280-6.6/T7.2	04-1W1404	52
04-SM-1-1.1/1.1	04-0K5704	52
04-SM-1-14.0/14	04-4J8704	52
04-SM-1-26.3/47.3	04-2K8804	52

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-1-26.4/32.9	04-0K0704	53
04-SM-1-32.2/32.2	04-0X0804	53
04-SM-1-36.2/36.2	04-0Q6704	53
04-SM-1-36.9/36.9	04-4Y0804	53
04-SM-1-38.6/39.8	04-3Y2504	53
04-SM-1-45.6/45.6	04-4Y0004	53
04-SM-35-1.7/1.7	04-0X0004	54
04-SM-35-8.7/8.7	04-3Y7604	54
04-SM-35-26.2/27.9	04-0Q0404	54
04-SM-35-22.0/31.5	04-1W8604	54
04-SM-35-/18.6	04-3Y4404	54
04-SM-82-12.3/15.8	04-3Y6604	54
04-SM-84-5.2/5.2	04-2K6104	55
04-SM-84-6.0/6	04-2K6404	55
04-SM-84-17.9/17.9	04-3Y5004	55
04-SM-84-20.6/20.6	04-0X0204	55
04-SM-84-21.5/25.7	04-0K7804	55
04-SM-92-5.1/5.1	04-3Y0104	55
04-SM-92-7.0/7	04-3Y2104	56
04-SM-92-14.4/18.8	04-3G4884	56
04-SM-92-10.4/12	04-0Y3004	56
04-SM-92-14.4/18.8	04-3G4544	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-101-.9/23.4	04-2J7404	56
04-SM-101-6.9/7.6	04-2J7304	56
04-SM-101-16.5/23	04-3J0624	57
04-SM-101-23.0/26.1	04-0Y2104	57
04-SM-101-/6.5	04-1Q5814	57
04-SM-280-8.8/8.8	04-3Y3404	57
04-SM-280-10.2/10.2	04-3Y0804	57
04-SM-280-/21	04-4J8504	57
04-SM-280-1.0/3.3	04-0Y1804	58
04-SM-680-/16.5	04-3Y4104	58
04-SOL-12-21.2/22.6	04-0J6314	58
04-SOL-37-7.4/07.4	04-3Y4904	58
04-SOL-37-/7.4	04-0Y1904	58
04-SOL-80-1.8/4.4	04-0J7104	58
04-SOL-80-13.9/14.5	04-4G8734	59
04-SOL-80-18.0/20.9	04-0Y2904	59
04-SOL-80-34.4/34.5	04-0J6014	59
04-SOL-80-10.4/30.2	04-4G0804	59
04-SOL-80-/0	04-2Y1304	59
04-SOL-505-5.7/5.7	04-0Q7104	59
04-SOL-680-8.4/8.4	04-3Y6504	60
04-SON-1-24.6/24.6	04-3Y0204	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-1-26.7/27.1	04-0J3004	60
04-SON-1-30.8/40.6	04-1K7304	60
04-SON-1-34.5/34.5	04-2Y9904	60
04-SON-1-41.2/54.6	04-1K7504	60
04-SON-1-15.0/15.7	04-0A0204	61
04-SON-1-/38.3	04-3Y5304	61
04-SON-12-11.0/T17.4	04-0K5204	61
04-SON-12-15.3/15.3	04-2Y8804	61
04-SON-12-25.8/30.8	04-4H0504	61
04-SON-101-3.0/3	04-3Y9104	61
04-SON-101-18.5/18.5	04-4A1304	62
04-SON-101-32.8/54.2	04-0J6424	62
04-SON-101-/0	04-3J0804	62
04-SON-116-12.1/12.1	04-3Y2004	62
04-SON-116-36.4/39.3	04-2W0404	62
04-SON-116-46.5/46.8	04-3G9004	62
04-SON-116-/14.4	04-3Y3204	63
04-SON-121-7.4/10.8	04-3Y0404	63
04-SON-128-16.0/16.6	04-3Y1604	63
04-SON-128-/5	04-3Y4204	63
04-VAR-0-/0	04-2K1704	63
04-VAR-4-18.6/18.6	04-3Y1804	63

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-VAR-4-3.7/14.5	04-3Q5304	64
04-VAR-29-10.7/0	04-3Q5604	64
04-VAR-61-19.0/21	04-4K4004	64
04-VAR-80-5.8/5.8	04-3Q5004	64
04-VAR-101-1.1/4.1	04-3Q5704	64
04-VAR-101-21.3/26.5	04-3Q6104	64
04-VAR-101-29.8/52.1	04-2W6804	65
04-VAR-580-/0	04-0K1204	65
04-VAR-680-.1/20.7	04-4Q2504	65
04-VAR-999-/0	04-3Q5504	65
04-VAR-999-/0	04-3Q5804	65
04-VAR-999-/0	04-3Q5104	65
04-VAR--/0	04-0K1304	66
05-MON-1-.1/2.7	05-1P8804	66
05-MON-1-20.9/42.2	05-1Q7704	66
05-MON-1-21.0/76	05-1Q0504	66
05-MON-1-44.7/69.8	05-1Q8004	67
05-MON-1-71.8/20.9	05-1Q7604	67
05-MON-1-78.9/78.9	05-1R1304	67
05-MON-1-100.0/1	05-1Q9604	67
05-MON-1-478.0/47.8	05-1R1804	67
05-MON-25-1.5/1.5	05-1Q8104	67

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-68-.5/.8	05-1H2204	68
05-MON-68-2.8/3.1	05-1J4604	68
05-MON-101-81.0/81.5	05-1M7604	68
05-MON-101-86.1/87.3	05-1P5344	68
05-MON-101-87.4/87.8	05-1H0504	68
05-MON-101-95.2/0	05-1P6404	68
05-MON-101-40.7/41.1	05-1Q1004	69
05-MON-101-41.1/42.2	05-0T9914	69
05-MON-101-91.3/98.8	05-1H6904	69
05-MON-156-1.4/2	05-0A0904	69
05-MON-156-1.4/1.3	05-1P5334	69
05-MON-183-2.1/8.3	05-1K4304	69
05-MON-198-20.8/20.8	05-1R1504	70
05-MON-218-.2/L.9	05-1H2304	70
05-SB-1-1.7/0	05-1Q8704	70
05-SB-1-16.0/16	05-1Q9104	70
05-SB-1-/0	05-1P0204	70
05-SB-1-/0	05-1R1204	70
05-SB-101-1.4/4.8	05-0N71Y4	71
05-SB-101-4.0/4.8	05-1G4104	71
05-SB-101-4.4/7.7	05-0N72U4	71
05-SB-101-7.3/9.6	05-0N73U4	71

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-101-7.3/9.6	05-0N73Y4	71
05-SB-101-9.7/10.6	05-0N74U4	71
05-SB-101-10.0/10.5	05-1K03U4	72
05-SB-101-12.3/13.2	05-1K3804	72
05-SB-101-21.4/21.9	05-1H4304	72
05-SB-101-31.0/67	05-1Q6704	72
05-SB-101-33.8/44.8	05-1P0504	72
05-SB-101-46.2/52.3	05-1H8604	72
05-SB-101-47.0/47.3	05-1R1404	73
05-SB-101-55.9/56.2	05-1F79A4	73
05-SB-101-55.9/56.2	05-1F7904	73
05-SB-101-82.2/82.2	05-1R1604	73
05-SB-101-14.2/16.2	05-1A6404	73
05-SB-101-/0	05-1Q8304	73
05-SB-135-10.6/17.6	05-1H9604	74
05-SB-135-15.5/15.8	05-1P5374	74
05-SB-154-2.0/31.5	05-1Q6804	74
05-SB-154-2.6/0	05-1C4104	74
05-SB-154-31.8/32.1	05-1H4504	74
05-SB-166-63.9/64.9	05-1P5384	74
05-SB-217-.9/1.4	05-1C3604	75
05-SB-246-32.8/33.2	05-1P5394	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SBT-25-18.8/19.2	05-1H8104	75
05-SBT-25-44.6/44.6	05-1R2604	75
05-SBT-25-49.5/51.1	05-1P5314	75
05-SBT-25-53.7/54.3	05-1J4814	75
05-SBT-25-54.0/0	05-1J4804	76
05-SBT-156-2.7/2.7	05-1P5324	76
05-SBT-156-3.0/8.2	05-344904	76
05-SCR-1-10.5/13.4	05-0C7334	76
05-SCR-1-13.6/14.9	05-0C7324	76
05-SCR-1-30.0/37.5	05-1P5604	76
05-SCR-1-31.9/35.7	05-0J2004	77
05-SCR-1-33.0/33	05-1Q9404	77
05-SCR-1-36.0/37.5	05-1R4704	77
05-SCR-1-/5	05-1P5904	77
05-SCR-1-/0	05-1M3304	77
05-SCR-1-/0	05-1Q0804	77
05-SCR-1-/0	05-1N4404	78
05-SCR-9-1.0/0	05-1K1204	78
05-SCR-9-9.3/9.8	05-1R1704	78
05-SCR-9-20.0/20	05-1K1304	78
05-SCR-9-/0	05-1Q9304	78
05-SCR-17-3.2/11.3	05-1M7304	78

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SCR-17-8.2/0	05-1K0704	79
05-SCR-35-3.0/3	05-1Q6904	79
05-SCR-129-1.1/L1.5	05-1P5304	79
05-SLO-1-10.0/16.8	05-1G9804	79
05-SLO-1-12.1/12.2	05-1P5354	79
05-SLO-1-12.6/12.7	05-1Q0604	79
05-SLO-1-13.3/13.3	05-1Q7004	80
05-SLO-1-29.7/34.4	05-1R4604	80
05-SLO-1-32.6/0	05-0L7214	80
05-SLO-1-34.5/0	05-0L7224	80
05-SLO-1-35.8/35.8	05-1Q8204	80
05-SLO-1-54.1/54.5	05-1N6404	80
05-SLO-1-56.4/58	05-1P6004	81
05-SLO-1-/0	05-1Q3304	81
05-SLO-1-/0	05-1N4504	81
05-SLO-41-3.1/3.1	05-1K7204	81
05-SLO-41-6.7/13	05-1Q9704	81
05-SLO-41-44.5/45.3	05-3307C4	81
05-SLO-46-4.8/5.2	05-1P4004	82
05-SLO-46-29.7/32.2	05-1K4604	82
05-SLO-46-49.7/54.7	05-3307A4	82
05-SLO-101-28.9/28.9	05-1N8204	82

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-101-35.6/0	05-1N9404	82
05-SLO-101-714.0/571.4	05-1Q8404	82
05-SLO-101-714.0/571.4	05-1Q8504	83
05-SLO-101-/0	05-1Q8604	83
05-SLO-101-/0	05-1Q8804	83
05-SLO-166-8.9/8.9	05-1M7504	83
05-VAR-101-/0	05-1P2304	83
05-VAR-101-/0	05-1N9204	83
06-FRE-0-/0	06-0Y4904	84
06-FRE-5-26.8/30	06-1A7504	84
06-FRE-5-37.2/48.8	06-0X2704	84
06-FRE-5-44.4/45.4	06-0S8304	84
06-FRE-5-60.1/66.2	06-0X2804	84
06-FRE-33-70.6/76	06-0U0004	85
06-FRE-41-28.2/28.2	06-1G0904	85
06-FRE-41-20.0/33.3	06-0V7804	85
06-FRE-41-23.1/0	06-1A6404	85
06-FRE-41-27.0/28	06-1E7204	85
06-FRE-41-27.4/28.5	06-0W1704	85
06-FRE-99-4.9/11.6	06-0U4204	86
06-FRE-180-180.0/138	06-1G3304	86
06-FRE-180-54.1/56	06-342354	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-180-62.9/65.3	06-1A3204	86
06-KER-5-49.7/52.1	06-1A6904	86
06-KER-43-15.9/37.8	06-1F2504	86
06-KER-46-26.1/30.2	06-442564	87
06-KER-58-535.0/0	06-1C8904	87
06-KER-58-53.4/54.5	06-0W15V4	87
06-KER-58-64.4/67.3	06-0X1604	87
06-KER-99-10.4/21.2	06-0Q9204	87
06-KER-99-23.6/28.4	06-0Q2814	87
06-KER-99-49.3/50.4	06-1E7804	88
06-KER-119-.2/.6	06-0X7604	88
06-KER-119-2.2/10	06-1E5904	88
06-KER-155-42.0/57	06-1G0404	88
06-KER-178-12.6/55.4	06-0X0804	88
06-KER-178-20.6/21.6	06-1G3104	88
06-KER-184-8.5/11.6	06-0U4304	89
06-KER-184-.9/L1.1	06-0V2804	89
06-KER-223-15.7/16.3	06-0R1904	89
06-KER-223-20.1/21.1	06-1E6704	89
06-KIN-5-/0	06-0T0204	89
06-KIN-41-20.0/28.4	06-0U4604	89
06-KIN-43-10.2/18.2	06-1G1104	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-MAD-41-6.3/9.2	06-0R2104	90
06-MAD-99-6.9/7.6	06-0V1204	90
06-MAD-99-24.8/0	06-1E2004	90
06-TUL-63-5.8/L8	06-0X7004	90
06-TUL-63-21.7/24.3	06-1E8004	90
06-TUL-99-9.8/40.7	06-1E6904	91
06-TUL-99-22.3/0	06-0U7704	91
06-TUL-99-26.3/27.6	06-0U8804	91
06-TUL-99-30.6/35.2	06-360244	91
06-TUL-99-51.8/53.9	06-0V7604	91
06-TUL-190-38.0/57	06-1F6904	91
06-TUL-198-19.7/26.7	06-1E6204	92
06-TUL-201-/4.9	06-1A5404	92
06-VAR-33-69.4/70.9	06-1E7104	92
06-VAR-41-32.3/32.3	06-0V1104	92
07-LA-1-4.8/6.6	07-352004	93
07-LA-1-8.3/10	07-1XW3U4	93
07-LA-1-10.4/10.4	07-4V2104	93
07-LA-1-11.2/11.2	07-359704	93
07-LA-1-32.7/32.7	07-359504	93
07-LA-1-35.5/62.8	07-2XL404	93
07-LA-1-37.7/62.9	07-313504	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-1-40.0/40.5	07-2XE004	94
07-LA-1-43.9/44.4	07-354904	94
07-LA-1-44.1/58.5	07-2XG904	94
07-LA-1-46.9/50.4	07-3W8704	94
07-LA-1-46.9/50.4	07-3W87A4	94
07-LA-1-56.5/56.9	07-291404	95
07-LA-1-352.0/44.1	07-2XG804	95
07-LA-1-34.5/35.2	07-327204	95
07-LA-1-/18	07-321604	95
07-LA-2-15.1/15.3	07-351304	95
07-LA-2-26.4/79.8	07-3325A4	95
07-LA-2-26.4/79.8	07-332504	96
07-LA-2-40.3/46.1	07-2XG004	96
07-LA-2-65.2/66.4	07-2XA604	96
07-LA-2-68.1/82.1	07-349004	96
07-LA-5-1.7/1.7	07-3257C4	96
07-LA-5-1.7/1.7	07-325704	96
07-LA-5-6.1/6.4	07-384904	97
07-LA-5-6.6/13.1	07-357304	97
07-LA-5-8.2/8.2	07-4V3004	97
07-LA-5-15.1/22.9	07-333004	97
07-LA-5-16.0/17.3	07-2XJ004	97

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-17.9/18	07-351804	97
07-LA-5-19.7/36	07-324904	98
07-LA-5-31.8/42.6	07-0W1004	98
07-LA-5-33.1/39.1	07-384404	98
07-LA-5-39.4/44.4	07-319904	98
07-LA-5-61.5/63.7	07-2XC004	98
07-LA-5-63.4/65.9	07-2XC904	98
07-LA-5-66.3/67.3	07-2XG504	99
07-LA-5-54.4/54.8	07-328804	99
07-LA-5-59.5/67.9	07-323404	99
07-LA-5-/19.5	07-319304	99
07-LA-10-.1/13.3	07-384604	99
07-LA-10-2.2/5.2	07-2XH804	99
07-LA-10-4.3/10.1	07-2XH404	100
07-LA-10-8.9/9.4	07-1XW004	100
07-LA-10-16.6/30.1	07-260804	100
07-LA-10-17.0/17.7	07-2XL104	100
07-LA-10-17.0/17.7	07-2XL004	100
07-LA-10-18.3/18.3	07-2XA304	100
07-LA-10-18.8/20.5	07-386004	101
07-LA-10-19.5/29.5	07-0W3304	101
07-LA-10-22.0/30.8	07-330304	101

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-10-28.2/31	07-328304	101
07-LA-10-28.3/28.3	07-316804	101
07-LA-10-42.3/48.3	07-335304	101
07-LA-10-156.0/17.6	07-2XK704	102
07-LA-10-4.5/5.5	07-332004	102
07-LA-10-12.4/14.9	07-332604	102
07-LA-14-27.0/28.1	07-342804	102
07-LA-14-29.0/29.5	07-339604	102
07-LA-14-60.7/77	07-316004	102
07-LA-22-/1.5	07-324404	103
07-LA-23-1.1/1.2	07-2XC304	103
07-LA-23-1.1/8.4	07-2XE604	103
07-LA-23-/8.9	07-0W4104	103
07-LA-27-1.0/10.6	07-2XG304	103
07-LA-27-/18.6	07-322904	103
07-LA-39-17.8/17.8	07-326204	104
07-LA-39-18.9/35.5	07-2XF804	104
07-LA-39-32.2/38.4	07-327604	104
07-LA-39-31.2/31.2	07-343404	104
07-LA-47-4.0/1.9	07-1XY804	104
07-LA-57-5.0/5.2	07-324804	104
07-LA-57-/4.5	07-304504	105

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-60-.5/11.7	07-327104	105
07-LA-60-11.0/20	07-320404	105
07-LA-60-19.1/20.7	07-4V3304	105
07-LA-60-20.0/26	07-325004	105
07-LA-60-4.4/29.8	07-0W2504	105
07-LA-60-28.0/30.4	07-323304	106
07-LA-66-/3.2	07-306514	106
07-LA-71-1.6/4.8	07-210624	106
07-LA-90-1.8/1.8	07-4V0304	106
07-LA-91-116.0/11.6	07-2XA504	106
07-LA-91-16.6/16.8	07-3203U4	106
07-LA-101-1.0/1.8	07-2XJ204	107
07-LA-101-1.0/9.2	07-0W0604	107
07-LA-101-1.5/10.9	07-0W2904	107
07-LA-101-1.7/6.8	07-311404	107
07-LA-101-1.7/6.8	07-3114A4	107
07-LA-101-8.0/27.3	07-303704	107
07-LA-101-9.6/9.6	07-2XC404	108
07-LA-101-10.3/10.3	07-385404	108
07-LA-101-19.7/20	07-388704	108
07-LA-101-20.0/20	07-317904	108
07-LA-101-32.8/33.8	07-307104	108

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-101-118.0/11.8	07-2XH204	108
07-LA-101-1.0/10.3	07-385204	109
07-LA-101-6.2/8	07-329604	109
07-LA-101-/17.1	07-337804	109
07-LA-101-/1.5	07-320104	109
07-LA-103-.1/.1	07-327304	109
07-LA-105-.1/17.3	07-0W2004	109
07-LA-105-7.8/10.3	07-317404	110
07-LA-105-9.0/9.4	07-385604	110
07-LA-107-.4/4.8	07-307024	110
07-LA-110-.7/26.1	07-312004	110
07-LA-110-.7/8.8	07-335004	110
07-LA-110-3.9/5.9	07-336504	110
07-LA-110-6.8/19.5	07-4W7804	111
07-LA-110-14.0/21	07-386304	111
07-LA-110-21.0/21	07-1XS6A4	111
07-LA-110-21.4/25.7	07-2XJ104	111
07-LA-110-22.8/22.8	07-322304	111
07-LA-110-23.1/23.1	07-353304	111
07-LA-110-/31.9	07-329804	112
07-LA-118-1.1/1.1	07-2XE204	112
07-LA-118-11.6/11.6	07-2XH304	112

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-118-1.5/10.2	07-325304	112
07-LA-118-4.5/9.1	07-336804	112
07-LA-118-10.0/13.2	07-385904	112
07-LA-118-11.0/14	07-322004	113
07-LA-126-2.4/2.4	07-370704	113
07-LA-134-2.6/4.8	07-311604	113
07-LA-134-12.6/12.9	07-322404	113
07-LA-134-/13.3	07-311704	113
07-LA-134-/13.3	07-337904	113
07-LA-138-43.8/43.8	07-352104	114
07-LA-138-459.0/45.9	07-2XL504	114
07-LA-138-/36.9	07-310404	114
07-LA-164-4.0/6.9	07-320804	114
07-LA-170-14.5/16.6	07-329704	114
07-LA-170-14.5/20.6	07-0W4204	114
07-LA-170-16.6/19.8	07-358804	115
07-LA-210-9.7/51.9	07-326804	115
07-LA-210-15.4/15.4	07-2XF404	115
07-LA-210-35.9/52.1	07-0W1104	115
07-LA-210-44.5/44.5	07-2XJ804	115
07-LA-210-/9.7	07-3096U4	115
07-LA-210-15.6/18.5	07-330704	116

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-210-19.6/20.3	07-4U1604	116
07-LA-210-33.6/36.5	07-301704	116
07-LA-210-36.0/40.6	07-323104	116
07-LA-210-41.3/44.6	07-322604	116
07-LA-210-44.7/52.1	07-328504	116
07-LA-213-3.9/3.9	07-253104	117
07-LA-213-6.2/6.2	07-4V1404	117
07-LA-213-/8	07-306614	117
07-LA-405-7.0/12.9	07-321804	117
07-LA-405-8.8/8.8	07-304804	117
07-LA-405-12.9/21.5	07-338704	117
07-LA-405-14.3/15.8	07-293604	118
07-LA-405-16.5/19.7	07-2XF004	118
07-LA-405-17.6/17.6	07-353904	118
07-LA-405-30.1/33	07-4V4304	118
07-LA-405-36.3/36.3	07-2XG604	118
07-LA-405-39.1/39.1	07-204904	118
07-LA-405-40.1/48.1	07-320204	119
07-LA-405-48.0/48.5	07-343204	119
07-LA-405-291.0/30	07-2XJ304	119
07-LA-405-/29.5	07-1XV004	119
07-LA-605-11.4/19.5	07-3393U4	119

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-605-20.2/26	07-3255U4	119
07-LA-710-6.2/7.2	07-4V4204	120
07-LA-710-9.6/T32.1	07-347004	120
07-LA-710-10.5/32.5	07-0W2704	120
07-LA-710-13.8/15.3	07-385804	120
07-LA-710-26.0/26.7	07-331804	120
07-LA-710-15.1/21.9	07-330504	120
07-VAR-1-1.3/26.6	07-322704	121
07-VAR-1-6.6/22.4	07-0W6004	121
07-VAR-5-20.4/45.4	07-385004	121
07-VAR-5-22.3/22.3	07-0W3704	121
07-VAR-5-/40	07-0W6104	121
07-VAR-10-18.5/47.7	07-0W3104	121
07-VAR-91-6.5/10.8	07-385504	122
07-VAR-101-12.3/37.6	07-0W3004	122
07-VAR-101-/30	07-0W4704	122
07-VAR-110-15.1/23	07-0W5904	122
07-VAR-118-2.6/11.9	07-0W4804	122
07-VAR-134-/8.9	07-0W5204	122
07-VAR-405-.5/36.3	07-0W5804	123
07-VEN-1-4.0/4.2	07-318204	123
07-VEN-1-4.4/9.7	07-0W1404	123

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-1-21.3/28.4	07-323904	123
07-VEN-23-17.7/24.1	07-2XE704	123
07-VEN-23-3.3/11.5	07-302504	123
07-VEN-33-5.6/11.2	07-2XF504	124
07-VEN-33-7.6/7.6	07-291304	124
07-VEN-33-12.6/16.5	07-2XC604	124
07-VEN-33-24.2/27.3	07-2XF604	124
07-VEN-33-44.2/57.2	07-2XF704	124
07-VEN-34-8.9/8.9	07-2XJ404	124
07-VEN-101-.2/40.8	07-3311U4	125
07-VEN-101-8.9/11.5	07-4W2704	125
07-VEN-101-9.0/9.2	07-331004	125
07-VEN-101-10.7/26.7	07-0W3904	125
07-VEN-101-27.5/31	07-311304	125
07-VEN-101-30.0/30.1	07-2XK204	125
07-VEN-101-30.9/36.3	07-0W4004	126
07-VEN-101-36.3/40.6	07-302404	126
07-VEN-118-4.5/4.7	07-2XG704	126
07-VEN-118-13.3/15.6	07-341604	126
07-VEN-118-1.4/1.8	07-336004	126
07-VEN-118-23.5/30.5	07-385104	126
07-VEN-126-9.7/24.6	07-2XE104	127

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-126-26.4/26.4	07-2XC704	127
07-VEN-126-10.2/12.7	07-311504	127
07-VEN-150-28.8/31	07-2XE504	127
07-VEN-150-13.3/19	07-3237U4	127
07-VEN-150-/20	07-2XE404	127
08-RIV-10-12.6/13.4	08-1L9504	128
08-RIV-10-35.5/42.5	08-1P6304	128
08-RIV-10-57.8/57.8	08-1P6904	128
08-RIV-10-52.2/61.1	08-1N1104	128
08-RIV-10-60.7/74.3	08-1C0814	128
08-RIV-10-92.9/101.1	08-1H2004	129
08-RIV-10-104.9/134.2	08-1C0824	129
08-RIV-10-134.0/156.5	08-1C08U4	129
08-RIV-15-3.4/10.5	08-1C5704	129
08-RIV-15-8.2/13.9	08-1G8904	129
08-RIV-15-9.4/16.3	08-1J6704	129
08-RIV-15-16.5/17.6	08-1N2804	130
08-RIV-15-50.6/52.3	08-1H8504	130
08-RIV-60-16.1/22.5	08-496124	130
08-RIV-60-21.3/21.3	08-1P3104	130
08-RIV-60-1.0/12	08-1J2304	130
08-RIV-60-6.1/8	08-1H3804	130

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-62-3.3/6.5	08-1P6804	131
08-RIV-74-3.1/3	08-1G4704	131
08-RIV-74-13.2/34	08-1C6804	131
08-RIV-74-34.3/45.1	08-1H0604	131
08-RIV-74-47.1/53.5	08-1N9404	131
08-RIV-74-/5.8	08-1C8504	131
08-RIV-78-/16.2	08-1N1304	132
08-RIV-91-15.6/21.6	08-1L3204	132
08-RIV-111-47.2/55.3	08-0R3024	132
08-RIV-215-13.5/19.5	08-1J2604	132
08-RIV-215-36.6/37.2	08-1K4604	132
08-RIV-371-56.5/77.1	08-1N1004	132
08-SBD-10-6.9/20	08-1M4904	133
08-SBD-15-6.7/22.3	08-1G8804	133
08-SBD-15-80.6/118.5	08-1C7704	133
08-SBD-15-179.4/179.4	08-1N0304	133
08-SBD-15-20.5/21.6	08-1H3904	133
08-SBD-15-28.6/37.5	08-0K1224	133
08-SBD-15-96.1/124.3	08-1C7204	134
08-SBD-15-108.0/115	08-1N1704	134
08-SBD-18-9.2/9.2	08-1N0404	134
08-SBD-18-11.3/19.1	08-1N9304	134

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-18-44.3/68.5	08-0G6904	134
08-SBD-18-44.3/48.4	08-0G6914	134
08-SBD-18-53.1/69	08-1H4914	135
08-SBD-18-95.4/95.4	08-1G2804	135
08-SBD-18-137.0/25	08-1P1904	135
08-SBD-38-11.3/26.5	08-1L9804	135
08-SBD-38-26.5/44.3	08-1P6504	135
08-SBD-40-140.5/148.5	08-1N0704	135
08-SBD-40-143.7/0	08-0R9804	136
08-SBD-40-20.0/28.1	08-1N1604	136
08-SBD-40-25.0/50	08-0R1704	136
08-SBD-40-100.0/125	08-0R1414	136
08-SBD-40-100.8/101.8	08-1G8304	136
08-SBD-60-1.4/0	08-1J2104	136
08-SBD-60-7.3/10	08-0E33U4	137
08-SBD-62-125.8/125.8	08-1N1904	137
08-SBD-62-142.3/142.6	08-1N0504	137
08-SBD-71-7.9/0	08-1C9904	137
08-SBD-95-48.1/57.9	08-1P1504	137
08-SBD-127-.9/41.4	08-1P7004	137
08-SBD-138-15.0/15.1	08-1J2004	138
08-SBD-138-15.0/15	08-1H8204	138

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-138-/2.3	08-1H8304	138
08-SBD-142-3.5/3.9	08-0J2404	138
08-SBD-173-18.6/18.7	08-1H2904	138
08-SBD-210-23.1/24.7	08-1L9704	138
08-SBD-210-25.6/25.9	08-1N3004	139
08-SBD-215-2.2/3.2	08-1F7304	139
08-SBD-215-3.6/6	08-1J6304	139
08-SBD-330-28.7/44.1	08-1N0804	139
08-SBD-395-4.0/49	08-1G6404	139
08-SBD-5718-/0	08-0R8504	139
08-SBD-5730-/0	08-0R4204	140
08-VAR-10-8.8/60.9	08-1J9104	140
08-VAR-15-41.3/52	08-1K8514	140
08-VAR-999-/0	08-1M1804	140
08-VAR--/0	08-1J5804	140
08-VAR--/0	08-1M1704	140
08-VAR--/0	08-1N1404	141
08-VAR--/0	08-1M7604	141
08-VAR--/0	08-1L7014	141
08-VAR--/0	08-1M2004	141
08-VAR--/0	08-1M5804	141
08-VAR--/0	08-1H9914	141

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-VAR--/0	08-1M2204	142
08-VAR--/0	08-1M7104	142
09-INY-190-13.5/68.8	09-401004	142
09-INY-190-68.8/128	09-401104	142
09-INY-190-110.4/124.4	09-394504	143
09-INY-395-29.2/41.8	09-213404	143
09-INY-395-29.4/42.4	09-399404	143
09-INY-395-76.0/77	09-394104	143
09-KER-5755-/114	09-377104	143
09-KER-5756-/92	09-367504	143
09-MNO-158-2.0/2	09-402904	144
09-MNO-158-/0	09-399704	144
09-MNO-395-34.1/34.1	09-377704	144
09-MNO-395-58.2/60.4	09-366404	144
09-VAR--/0	09-382304	144
09-VAR--/0	09-393504	144
10-ALP-0-/0	10-0X7504	145
10-ALP-4-3.0/12.5	10-1R8904	145
10-ALP-4-/0	10-0S6804	145
10-AMA-10-2.0/2	10-1N6204	145
10-AMA-26-5.0/1.6	10-1R7304	145
10-AMA-49-/0	10-0X7524	146

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-AMA-88-68.0/69	10-1R9104	146
10-CAL-4-15.9/16.3	10-1H5004	146
10-CAL-26-30.0/38.3	10-0X7514	146
10-MER-5-.5/.8	10-1C7904	146
10-MER-99-.4/12.7	10-1L3104	146
10-MER-99-16.3/16.4	10-1N6004	147
10-MER-99-19.5/20.7	10-3A7214	147
10-MER-99-21.6/0	10-1N7804	147
10-MER-99-24.5/28.2	10-0Y6104	147
10-MER-99-28.2/37.3	10-0Q1224	147
10-MER-99-29.8/30.2	10-1S0104	147
10-MER-99-3.3/6.9	10-1K0904	148
10-MER-99-12.7/17.8	10-1C1704	148
10-MER-99-/0	10-1E6204	148
10-MER-140-2.3/49	10-0Y1304	148
10-MER-165-33.2/33.2	10-1L3304	148
10-MPA-140-12.0/22.1	10-0Y7704	148
10-MPA-140-25.3/51.8	10-0Y7804	149
10-MPA-140-42.0/42.7	10-0P9234	149
10-SJ-4-4.5/4.9	10-1F4604	149
10-SJ-4-17.7/0	10-1C6704	149
10-SJ-4-26.5/26.9	10-1R3604	149

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-4-36.7/36.7	10-1R2004	149
10-SJ-4-16.0/19.4	10-1F1804	150
10-SJ-4-16.2/0	10-1N7604	150
10-SJ-4-/0	10-1C8004	150
10-SJ-4-/0	10-1E6104	150
10-SJ-5-.6/0	10-1N7704	150
10-SJ-5-19.4/19.4	10-1R4104	150
10-SJ-5-29.6/29.9	10-1N4904	151
10-SJ-5-13.0/0	10-1N5504	151
10-SJ-5-23.9/23.9	10-1N5104	151
10-SJ-12-14.9/17.9	10-1R6704	151
10-SJ-99-16.4/18.2	10-3A1014	151
10-SJ-99-28.2/31.7	10-1H5104	151
10-SJ-99-28.7/31.7	10-1H6504	152
10-SJ-120-2.3/2.3	10-1R6504	152
10-SJ-120-.6/T6.8	10-1C9604	152
10-SJ-205-1.6/5.2	10-1P5104	152
10-SJ-205-/13.2	10-1C3804	152
10-SJ-205-4.6/9	10-1C3304	152
10-STA-99-1.5/16	10-1R7704	153
10-STA-132-27.1/28.1	10-1G4204	153
10-TUO-49-10.5/11.5	10-1S0404	153

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-TUO-120-29.0/54	10-1R6804	153
10-VAR-4-/0	10-1F4004	153
10-VAR-59-/0	10-0G8304	153
10-VAR-99-7.4/29.5	10-1N5204	154
10-VAR--/0	10-1P6504	154
11-IMP-8-3.7/48	11-2N1644	154
11-IMP-8-4.6/8.6	11-432174	154
11-IMP-8-32.4/46.1	11-412004	155
11-IMP-98-32.1/32.5	11-080284	155
11-IMP-98-32.1/32.5	11-0802A4	155
11-SD-5-6.1/16	11-2N1084	155
11-SD-5-12.8/13.2	11-4C0044	155
11-SD-5-34.7/36.3	11-2E1544	155
11-SD-5-37.4/52.6	11-2T35U4	156
11-SD-5-.3/5	11-430674	156
11-SD-5-.9/0	11-4C0034	156
11-SD-5-16.0/16	11-431994	156
11-SD-5-30.0/34.3	11-426504	156
11-SD-5-31.8/32.2	11-422004	156
11-SD-5-37.4/52.6	11-2T36U4	157
11-SD-5-47.9/58.5	11-2N0874	157
11-SD-5-55.6/70	11-430014	157

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-8-3.0/8.3	11-427104	157
11-SD-8-12.9/14.6	11-430434	157
11-SD-8-23.0/61.3	11-422104	157
11-SD-8-29.2/43.1	11-2N1094	158
11-SD-8-31.8/41.7	11-423704	158
11-SD-8-61.0/68	11-2N1654	158
11-SD-11-2.7/2.7	11-056394	158
11-SD-15-31.3/37.1	11-430514	158
11-SD-52-.4/5.5	11-411804	158
11-SD-52-5.1/9	11-430254	159
11-SD-52-13.8/13.8	11-2N1424	159
11-SD-54-/6.4	11-424804	159
11-SD-56-.3/3	11-2T3644	159
11-SD-67-6.0/24.4	11-430564	159
11-SD-78-.3/16	11-422304	159
11-SD-79-44.7/53	11-2N1664	160
11-SD-94-14.9/29.2	11-2N1194	160
11-SD-94-39.0/49.9	11-2N1214	160
11-SD-94-9.8/10.6	11-423804	160
11-SD-125-9.3/13	11-430244	160
11-SD-125-9.6/13.2	11-411404	160
11-SD-125-9.6/13.2	11-4114A4	161

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-125-/1.1	11-288834	161
11-SD-163-4.3/10.8	11-430484	161
11-SD-805-3.4/5.1	11-428704	161
11-SD-805-3.5/13.9	11-429004	161
11-SD-805-20.7/23.5	11-411504	161
11-SD-805-23.9/25.1	11-430394	162
11-SD-905-12.0/12	11-430644	162
11-SD-905-6.4/10.1	11-431064	162
11-SD--/0	11-432024	162
11-VAR-8-0/00	11-430444	162
11-VAR-15-27.7/30.8	11-2N1414	162
11-VAR-52-1.3/16.3	11-2N1444	163
11-VAR-111-3.2/45.4	11-430304	163
11-VAR-805-.2/14.6	11-2N1204	163
11-VAR-805-.5/26.1	11-2N1624	163
12-ORA-1-4.9/5.5	12-0H1504	163
12-ORA-1-4.9/5.5	12-0H15A4	164
12-ORA-1-5.5/7.9	12-0P69U4	164
12-ORA-1-7.9/10.5	12-0M82U4	164
12-ORA-1-7.9/10.5	12-0M82C4	164
12-ORA-1-8.5/8.5	12-0R1704	164
12-ORA-1-13.0/33.7	12-0P68U4	164

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-1-17.4/21.5	12-0R4104	165
12-ORA-1-.1/.9	12-0Q9904	165
12-ORA-5-.6/43	12-0P42U4	165
12-ORA-5-3.3/3.3	12-0P7004	165
12-ORA-5-5.3/7.3	12-0S1704	165
12-ORA-5-5.8/30.3	12-0Q9304	165
12-ORA-5-12.4/14.5	12-0K0214	166
12-ORA-5-14.5/17.1	12-0K0224	166
12-ORA-5-17.1/18.9	12-0K0234	166
12-ORA-5-29.6/33.2	12-0T3304	166
12-ORA-5-29.6/29.6	12-0J34U4	166
12-ORA-5-33.7/35.4	12-0R7504	166
12-ORA-5-38.5/41.6	12-0P9204	167
12-ORA-5-26.6/26.6	12-0S7704	167
12-ORA-5-/2	12-0R2004	167
12-ORA-22-3.3/13.2	12-0U1804	167
12-ORA-39-3.2/5.8	12-0T6304	167
12-ORA-39-12.2/12.2	12-0R7404	167
12-ORA-55-.6/.6	12-0R5004	168
12-ORA-55-4.7/4.7	12-0Q3904	168
12-ORA-55-4.7/4.7	12-0Q39A4	168
12-ORA-55-5.3/7.1	12-0T3904	168

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-55-13.2/17.9	12-0T3404	168
12-ORA-55-13.7/13.7	12-0R1504	168
12-ORA-55-4.4/16	12-0T6204	169
12-ORA-55-17.7/17.7	12-0S0904	169
12-ORA-57-10.8/22.1	12-0T3204	169
12-ORA-57-11.4/11.7	12-0T5904	169
12-ORA-57-12.3/12.3	12-0T1204	169
12-ORA-57-20.3/21.6	12-0C1114	169
12-ORA-57-20.3/21.6	12-0C1104	170
12-ORA-57-22.0/22	12-0Q2704	170
12-ORA-72-11.4/12	12-0T6404	170
12-ORA-73-10.0/28	12-0N72A4	170
12-ORA-73-10.0/28	12-0N7204	170
12-ORA-73-11.0/11.3	12-0S7804	170
12-ORA-74-11.5/16.6	12-0P0304	171
12-ORA-74-/5.3	12-0T6604	171
12-ORA-90-.9/3.6	12-0R1804	171
12-ORA-90-5.1/6.7	12-0R9204	171
12-ORA-91-.8/1.8	12-0R7304	171
12-ORA-91-/5.9	12-0T3104	171
12-ORA-133-3.2/4.1	12-0P94U4	172
12-ORA-133-8.3/M9.3	12-0N8904	172

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-133-9.8/12.6	12-0U1704	172
12-ORA-241-27.8/38	12-0H0474	172
12-ORA-241-33.6/38.7	12-0S1504	172
12-ORA-405-.2/11.4	12-0Q9704	172
12-VAR-55-.1/15.3	12-0T1104	173
12-VAR-55-5.5/17.8	12-0R5604	173
12-VAR-73-10.3/27.5	12-0T3704	173

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$347,464,030	\$174,159,871
-S-	FEDERAL AID (SECONDARY)	\$110,249,200	\$34,194,369
-ER-	STORM DAMAGE REPAIR	\$11,007,435	\$5,053,403
		\$408,203,766	\$240,595,273
District Total:		<u>\$876,924,431</u>	<u>\$454,002,915</u>

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$47,484,331	\$42,188

Statement of Ongoing Contracts - Federal Aid

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$363,903,127	\$107,533,651
-S-	FEDERAL AID (SECONDARY)	\$24,921,888	\$24,066,875
		\$120,811,027	\$56,615,598
District Total:		<u>\$557,120,373</u>	<u>\$188,258,312</u>

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$136,191,430	\$20,154,939
-F-	FEDERAL AID (PRIMARY)	\$531,316,532	\$233,415,643
-S-	FEDERAL AID (SECONDARY)	\$120,730,827	\$77,535,213
		\$843,589,800	\$636,675,627
District Total:		<u>\$1,631,828,590</u>	<u>\$967,781,422</u>

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$598,228,688	\$298,493,890
-F-	FEDERAL AID (PRIMARY)	\$461,767,537	\$265,887,961
-S-	FEDERAL AID (SECONDARY)	\$22,444,565	\$17,688,529
		\$1,145,507,627	\$725,696,819
District Total:		<u>\$2,227,948,416</u>	<u>\$1,307,767,199</u>

Statement of Ongoing Contracts - Federal Aid

District 05

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$571,500,821	\$314,277,782
-S-	FEDERAL AID (SECONDARY)	\$1,746,157	\$1,654,191
		\$745,501,566	\$429,943,058
District Total:		<u>\$1,318,748,543</u>	<u>\$745,875,031</u>

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$52,303,271	\$38,837,905
-F-	FEDERAL AID (PRIMARY)	\$319,299,930	\$205,790,889
		\$227,573,129	\$90,105,731
District Total:		<u>\$599,176,329</u>	<u>\$334,734,525</u>

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$219,856,588	\$101,085,023
-F-	FEDERAL AID (PRIMARY)	\$260,492,667	\$117,244,245
-S-	FEDERAL AID (SECONDARY)	\$13,903,393	\$10,082,024
		\$1,384,361,399	\$875,086,583
District Total:		<u>\$1,878,614,047</u>	<u>\$1,103,497,875</u>

Statement of Ongoing Contracts - Federal Aid

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$93,541,645	\$20,544,273
-F-	FEDERAL AID (PRIMARY)	\$369,500,741	\$39,519,771
-S-	FEDERAL AID (SECONDARY)	\$16,323,785	\$15,587,280
		\$979,497,895	\$652,462,089
District Total:		<u>\$1,458,864,065</u>	<u>\$728,113,413</u>

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$75,344,922	\$46,704,527
		\$66,531,830	\$32,157,772
District Total:		<u>\$141,876,752</u>	<u>\$78,862,299</u>

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$17,577,886	\$8,600,818
-F-	FEDERAL AID (PRIMARY)	\$150,498,040	\$90,183,874
-S-	FEDERAL AID (SECONDARY)	\$27,337,575	\$22,362,988
		\$174,412,698	\$119,126,211
District Total:		<u>\$369,826,199</u>	<u>\$240,273,890</u>

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$157,114,213	\$52,735,868
-F-	FEDERAL AID (PRIMARY)	\$139,006,106	\$42,909,167
-S-	FEDERAL AID (SECONDARY)	\$12,536,288	\$11,846,327
		\$453,166,821	\$289,135,959
District Total:		<u>\$761,823,428</u>	<u>\$396,627,322</u>

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$354,480,786	\$152,843,050
-F-	FEDERAL AID (PRIMARY)	\$315,617,464	\$90,743,777
-S-	FEDERAL AID (SECONDARY)	\$73,754,661	\$16,928,531
		\$456,376,422	\$363,106,608
District Total:		<u>\$1,200,229,332</u>	<u>\$623,621,965</u>

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$1,676,778,837	\$693,337,954
-S-	FEDERAL AID (SECONDARY)	\$423,948,338	\$231,946,325

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$3,905,711,915	\$1,728,371,158
		\$7,005,533,980	\$4,510,707,327
-ER-	STORM DAMAGE REPAIR	\$11,007,435	\$5,053,403
Statewide Totals		<u>\$13,022,980,505</u>	<u>\$7,169,416,167</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
01	\$41,941,211
02	\$582,200
03	\$6,346,205
04	\$127,510,663
05	\$4,008,282
06	\$17,201,947
07	\$17,921,801
08	\$17,174,675
10	\$16,443,380

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
11	\$22,634,890
Work completed this Period:	\$271,765,252