

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-2.0/16.5 01-0P4304		REPAIR STORM DAMAGE DEL NORTE CNTY 8 MILES SOUTH CRESCENT CITYREPAIR RETAINING WALLA AND SUBSURFACE DIR'S EMERGENCY F.A. REPAIR STORM DAMAGE	GR SUNDBERG INC 5211 BOYD ROAD  ARCATA CA 95521	DUNNE RYAN 5065 BOYD ROAD SUITE H ARCATA CA 95521 (707)346-9027	\$8,485,000 \$2,126,304 \$0	04/14/25 05/07/25 09/01/26	57% 25%
20.XX 201130							
01-DN-101-2.6/23.9 01-0J2104 ACNH-Q101-(442)E --()		DEL NORTE COUNTY IN AND NEAR KLAMATH FROM 1.2 MILES SOUTH OF KLAMATH RIVER OVERFLOW TO 1.1 MILE NORTH OF HAMILTON ROAD RHMA, HMA, AND COLD PLANE ASPHALT CONCRETE	MERCER-FRASER COMPANY 200 DINSMORE DR  FORTUNA CA 95540	VALLEY, AARON 1444 PARKWAY DRIVE CRESCENT CITY, CA 95531 (707)815-5620	\$22,919,396 \$0 \$0	06/06/25 08/26/25	0% 0% SUSPENDED
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MILE SOUTH OF WILSON CREEK BRIDGE TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	G R SUNDBERG, INC. 5211 BOYD ROAD  ARCATA, CA 95521 (707)825-6565	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$11,984,109 \$0	02/16/16 05/04/16 04/09/21	100% 100% OVER RUN
20.20 201130							
01-DN-101-15.6/16.2 01-0K9504 HSNH-Q101-(447)E --()		DEL NORTE COUNTY ABOUT 10.0 MILES SOUTH OFCRESCENT CITY FROM 3.0 MILES NORTH TO 3.6 MILES NORTH OF WILSON CREEK BRIDGE PLACE ROADWAY SECTION, INSTALL GUARDRAIL,	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET  UKIAH CA 95482		\$4,097,307 \$0 \$0	09/22/25 11/05/25	0% 0%
01-DN-101-35.8/36.5 01-436404 ACNH-Q101-(398)E --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.3 MILE SOUTH OF SMITH RIVER BRIDGE TO 0.4 MILE NORTH OF SMITH RIVER BRIDGE REPLACE BRIDGE	MCM CONSTRUCTION, INC. PO BOX 620  NORTH HIGHLANDS CA 95660 (916)334-1221	MALMBERG, CLAYTON 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)496-5581	\$75,445,656 \$66,774,569 \$1,259,550	07/11/22 08/02/22 05/12/26	90% 88% SUSPENDED
HA21							
01-DN-101-39.2/39.7 01-0L4304 HSNH-Q101-(458)E --()		DEL NORTE COUNTY NEAR SMITH RIVER FROM EAST DENNEY STREET TO ROWDY CREEK BRIDGE EARTHWORK, LIGHTING SYSTEM, AND PLACE ROAD	TIDEWATER CONTRACTORS, INC. 16156 HWY 101 SOUTH  BROOKINGS OR 97415		\$2,360,881 \$0 \$0	12/23/25 01/21/26	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-199-.5/.8 01-0L9904 HSNH-P199-(041)E --()		DEL NORTE COUNTY NEAR CRESCENT CITY FROM THE S199-S101 CONNECTOR OVERCROSSING TO 0.1 MILE NORTH OF KINGS VALLEY ROAD CONSTRUCT ROUNDABOUT AND LIGHTING.	S.T. RHOADES CONSTRUCTION, INC. 8780 OLD OREGON TRAIL REDDING CA 96002		\$5,173,703 \$0 \$0	01/30/26 02/25/26	0% 0%
01-HUM-36-3.9/6 01-0J8904 NHHS-S036-(122)E --()		HUMBOLDT COUNTY AT CARLOTTA FROM 0.2 MILE WEST OF FISHER ROAD TO 0.2 MILE WEST OF WILDER ROAD HOT MIX ASPHALT, AGGREGATE BASE, AND STRUC	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (707)443-0332	LONG CODY 1487 SANDY PRAIRIE COURT STE E FORTUNA CA 95501 (707)496-0332	\$11,575,941 \$6,088,715 \$93,336	12/06/24 01/29/25 12/31/26	36% 52%
01-HUM-36-11.3/34.6 01-0C5004 ACNH-S036-(118)E --()		HUMBOLDT COUNTY ON ROUTE 36 AT HELY CREEK BRIDGE 04-0092 AT LITTLE LARABEE CREEK BRIDGE 04-0102 AND AT BUTTE CREEK BRIDGE 04-0116 REPLACE BRIDGE RAILS.	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT STE. E FORTUNA, CA 95540 (707)621-0000	\$15,136,437 \$10,115,530 \$0	03/02/23 03/24/23 07/27/26	69% 66% SUSPENDED
01-HUM-36-13.5/36.1 01-0H6104 ACNH-S036-(119)E --()		HUMBOLDT COUNTY AT AND NEAR BRIDGEVILLE FROM 3.4 MILES WEST OF GRIZZLY CREEK BRIDGE TO 0.8 MILE EAST OF SOUTH FORK VAN DUZEN RIVER COLD PLANE AND OVERLAY HMA, & REPLACE GUAR	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT STE E FORTUNA, CA 95540 (707)621-0000	\$37,290,777 \$37,988,780 \$137,601	10/31/23 11/30/23 03/16/26	89% 99% SUSPENDED
01-HUM-36-25.4/26 01-0P1804 20.XX 201130		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE FROM CALTRANS MAINTENANCE STATION TO 0.6 MILE EAST OF CALTRANS MAINTENANCE STATION DIR'S EMERG REPAIR SLIPOUT	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	LONG, CODY 1487 SANDY PRAIRIE COURT STE. E FORTUNA CA 95501 (707)496-0332	\$12,675,000 \$11,383,317 \$0	04/15/24 05/21/24 06/01/26	89% 90%
01-HUM-36-25.4/0 01-461704		HUMBOLDT COUNTY NEAR BRIDGEVILLE AT THE BRIDGEVILLE MAINTENANCE STATION WATER TREATMENT SYSTEM UPGRADE AND REPLACE	NICO ENGINEERING, INC. 1409 COLIN ST SAN PABLO CA 94806 (510)313-8166	CODY LONG 1487 SANY PRAIRIE COURT STE E FORTUNA CA 95540 (707)496-0332	\$840,886 \$698,016 \$0	05/28/25 07/16/25 02/20/26	32% 83%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-155.0/16.5 01-0P8204		REPAIR SLIDE HUM CNTY 10 MILES E OF CARLOTTA EROSION CNTRL SLIDE REMOVAL INVEST SLOPE DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	GR SUNDBERG INC 5211 BOYD RD  ARCATA CA 95521	LONG CODY 1487 SANDY PRARIE COURT STE E FORTUNA CA 95501 (707)496-0332	\$27,285,000 \$13,162,142 \$368,966	12/17/24 02/11/25 08/20/26	0% 48%
20.XX 201130							
01-HUM-36-170.0/24 01-0P9504		REPAIR SLIDE HUM CNTY NEAR BRIDGEVILLE FROM GRIZZLY SLIDE REMOVAL AND SLOPE GRADING DIR'S EMERGENCY F.A. SLIDE REPAIR	MCCULLOUGH CONSTRUCTION INC. 57 ALDERGROVE ROAD  ARCATA CA 95521	LONG CODY 1487 SANDY PRAIRIE COURT STE. E FORTUNA CA 95501 (707)496-0332	\$1,985,000 \$890,054 \$0	02/04/25 03/20/25 07/28/26	12% 45%
20.XX 201130							
01-HUM-36-190.0/20.1 01-0P9004		REPAIR STORM DAMAGE IN HUM CNTY NEAR BRIDGEVILLE REPAIR ROADWAY EMBANKMENT WITH RETAINING DIR'S EMERGENCY F.A. REPAIR STORM DAMAGE	J.F. SHEA CONSTRUCTION 667 BREA CANYON ROAD STE 30  WALNUT CA 91789	RODRIGUEZ JOAQUIN 1487 SANDY PRAIRIE COURT STE E FORTUNA CA 95540 (707)621-0000	\$7,485,000 \$7,228,438 \$369,750	03/10/25 03/26/25 06/08/26	38% 97%
20.XX 201130							
01-HUM-36-279.0/27.9 01-0Q0304		REPAIR STORM DAMAGE HUM CNTY NEAR BRIDGEVILLE AT 2.5 MILES REPAIR ROADWAY AND REPLACE CULVERT DIR'S EMERGENCY F.A. PAVEMENT REPAIR	MERCER FRASER COMPANY 200 DINSMORE DR  FORTUNA CA 95540	RODRIGUEZ JOAQUIN 1487 SANDY PRAIRIE COURT SUITE E FORTUNA CA 95540 (707)621-0000	\$1,285,000 \$1,100,657 \$0	02/21/25 04/16/25 03/16/26	59% 86%
20.XX 201130							
01-HUM-96-43.7/0 01-0F9204		IN HUMBOLDT COUNTY NEAR ORLEANS AT 1.2 MILES WEST OF SISKIYOU COUNTY LINE RESTORE DISPOSAL SITE	WYLATTI RESOURCE MANAGEMENT, INC 23601 CEMETERY LANE  COVELO CA 95428 (707)983-8135	ZIMMERER, JEFFREY 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-2122	\$664,323 \$510,491 \$0	02/03/22 03/16/22 12/15/28	60% 76%
01-HUM-96-400.0/.1 01-0Q2004		REPAIR SINK HUMBOLDT CNTY NEAR ORLEANS REPAIR DRAINAGE DIR'S EMERGENCY L.B. REPAIR DRAINAGE	ROGER BROWN CONSTRUCTION COMPANY INC PO BOX 406  WILLOW CREEK CA 95573	BANUELOS EFREN 5065 BOYD RD SUITE H ARCATA CA 95521 (707)496-1086	\$2,485,000 \$126,576 \$126,576	07/21/25 07/24/25 06/15/26	8% 5%
20.XX 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-1.1/2.5 01-464804 ACNH-Q101-(448)E --()		HUMBOLDT COUNTY NEAR GARBERVILLE FROM 0.5 MILE SOUTH TO 0.9 MILE NORTH OF RICHARDSONGROVE UNDERCROSSING INSTALL SOLDIER PILE WALL, AND REMOVE AND	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540		\$5,683,203 \$0 \$0	12/15/25 01/21/26	0% 0%
01-HUM-101-2.4/M53.9 01-0H6404 PTNH-Q101-(436)E --()		HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 2.4 MILES NORTH OF THE MENDOCINO COUNTY BORDER TO EEL RIVER BRIDGE 04-0016R WSP TRENCHLESS INSTALLATION, CSP, AND EROS	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE E FORTUNA, CA 95540 (707)621-0000	\$13,247,292 \$6,621,965 \$0	01/13/25 01/29/25 02/25/26	42% 50% SUSPENDED
01-HUM-101- <del>95-9#5044</del> ACNH-Q101-(445)E --()		HUMBOLDT COUNTY NEAR ALTON FROM 0.3 MILE SOUTH OF VAN DUZEN RIVER BRIDGE 4-17 TO DEL NORTE COUNTY LINE CONSTRUCT & REPAIR TMS ELEMENTS; CSP, RCP,	WAHLUND CONSTRUCTION, INC. 690 INDIANOLA RD EUREKA CA 95503	COLLINS, ROBIN 5601 SOUTH BROADWAY STREET EUREKA, CA 95503 (707)272-5831	\$16,016,104 \$0 \$0	07/25/25 08/12/25	0% 0% SUSPENDED
01-HUM-101-74.8/76.1 01-0K9404 ACNH-Q101-(434)E --()		HUMBOLDT COUNTY IN AND NEAR EUREKA FROM HERRICK AVENUE OVERCROSSING TO 0.1 MILE NORTH OF HIGHLAND AVENUE LIGHTING SYSTEM, FIBER OPTIC CABLE SYSTEM,	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521	COLLINS, ROBIN 5601 SOUTH BROADWAY ST SUITE A EUREKA, CA 95503 (707)272-5831	\$10,788,124 \$7,684,310 \$879,990	12/12/24 12/27/24 06/24/27	34% 70%
01-HUM-101-78.0/79.6 01-0N6604		HUMBOLDT COUNTY IN EUREKA ON ROUTE 101 FROM 0.1 MILE SOUTH OF COMMERCIAL STREET TO Y STREET AND ON ROUTE 255 AT 3RD STREET RECTANGULAR RAPID FLASHING BEACONS SYSTEMS	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521	COLLINS, ROBIN 6501 SOUTH BROADWAY ST EUREKA, CA 95503 (707)272-5831	\$1,146,244 \$710,023 \$0	06/19/25 07/02/25 02/19/26	56% 62%
01-HUM-101-80.0/84 01-366004 ACNH-394 -(E )0 --()		HUMBOLDT COUNTY NEAR EUREKA FROM EUREKA SLOUGH BRIDGE TO BAYSIDE CUTOFF CONSTRUCT INTERCHANGE, STRUCTURE UNDERCROS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482 (707)467-4100	BANUELOS, EFREN 5065 BOYD ROAD ARCATA, CA 95521 (707)496-1086	\$49,148,173 \$46,032,387 \$303,093	12/29/22 01/26/23 09/19/27	77% 93%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101- <del>03037504.7</del>		HUMBOLDT COUNTY NEAR TRINIDAD FROM SEAWOODDRIVE UNDERCROSSING TO 0.3 MILE NORTH OF SEAWOOD DRIVE UNDERCROSSING STREAM INTAKE, WELL SUMP, AND WATER BACKWA	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521	DUNNE, RYAN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)346-9027	\$790,060 \$0 \$0	06/11/25 06/26/25	0% 0%
01-HUM-101- <del>025027506.1</del>		HUMBOLDT COUNTY NEAR ORICK FROM 0.9 MILE SOUTH TO SOUTH PRAIRIE CREEK PARK UNDERCROSSING	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521		\$3,107,997 \$0 \$0	10/24/25 11/18/25	0% 0%
HSNH-Q101-(446)E --()		EARTHWORK, HMA-A, DRAINAGE, AND HIGH FRICT					SUSPENDED
01-HUM-101-330.0/18 01-0P8704		REPAIR LANDSLIDE HUM CNTY AT VARIOUS LOCATIONS CONSTRUCT RETAINING WALL REPAIR DAMAGE DIR'S EMERGENCY F.A. REPAIR LANDSLIDE	FORD LOGGING INC. DBA PACIFIC EARTHSCAPE 1225 CENTRAL AVE. #11 MCKINLEYVILLE CA 95519	LONG CODY 1487 SANDY PRAIRIE COURT STE. E FORTUNA CA 95501 (707)496-0332	\$6,985,000 \$535,150 \$0	03/13/25 06/25/25 10/20/26	0% 8%
20.XX 201130							
01-HUM-101-595.0/0 01-0K4204		IN FORTUNA MAINTENANCE STATION AND SOME ELECTRICAL SYSTEM REHABILITATION AT THE LEGGETT MAINTENANCE STATION. DIR'S EMERGENCY L.B. REPAIR TO PREVENT FURTHER POWER OUTAGES	MOUNTAINSIDE CONSTRUCTION 13884 SHANGRILA DRIVE REDDING, CA 96003	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-1020	\$245,000 \$253,358 \$0	02/21/20 05/03/20 02/02/21	100% 100%
20.80 524000							
01-HUM-101- <del>0340806044</del>		IN DEL NORTE, HUMBOLDT, LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. MAINTENANCE STATION SECURITY IMPROVEMENTS	WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO, CA 95428	COLLINS, ROBIN 5601 SOUTH BROADWAY ST. EUREKA, CA 95503 (707)272-5831	\$2,785,000 \$2,531,158 \$0	06/03/24 08/22/24 09/30/25	36% 91%
20.10 201352							
01-HUM-169-15.0/33.8 01-0H4104		HUMBOLDT COUNTY NEAR WEITCHPEC AT VARIOUS LOCATIONS FROM 0.6 MILE EAST OF PECWAN CREEK BRIDGE TO ROUTE 96 CSP, STRUCTURAL CONCRETE, AND RSP.	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK RD. WILLOW CREEK CA 95573	BANEULOS, EFREN 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)496-1086	\$3,330,192 \$2,745,169 \$2,000	10/09/24 10/31/24 05/28/26	36% 81%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-250.0/26 01-0P8904		REPAIR STORM DAMAGE HUM CNTY NEAR WEITCHPEC FROM MAWAH CREEK REPAIR ROADWAY EMBANKMENT WITH RETAIN WALLDIR'S EMERGENCY F.A. PAVEMENT REPAIR	R. BROWN CONSTRUCTION COMPANY PO BOX 406 WILLOW CREEK CA 95573	BANUELOS EFREN 5065 BOYD RD SUITE H ARCCATA CA 95521 (707)496-1086	\$7,485,000 \$281,766 \$0	03/03/25 03/10/25 04/02/26	9% 4%
20.XX 201130							
01-HUM-211-74.2/79.3 01-0M6304		HUMBOLDT COUNTY IN AND NEAR FERNDALE FROM 0.4 MILE SOUTH OF SALT RIVER OVERFLOW TO SINGLEY ROAD MICRO-SURFACING, REPLACE AC SURFACING, AND	DRYCO CONSTRUCTION, INC. DBA DRYCO 9390 ELDER CREEK ROAD SACRAMENTO CA 95829	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRRIE COURT ST E FORTUNA, CA 95540 (707)621-0000	\$1,061,579 \$401,644 \$0	03/26/25 04/21/25 12/26/25	12% 34% SUSPENDED
01-HUM-211- <del>01-0M7304</del> 01-0M7304		EMERGENCY EARTHQUAKE BRIDGE REPAIR DIR'S EMERGENCY F.A. FERNBRIDGE BRIDGE REPAIR	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE. SACRAMENTO, CA 95838	MORGAN-MARBET, TAI 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$27,985,000 \$26,571,455 \$0	12/20/22 01/06/23 03/23/26	86% 95%
20.20 201130							
01-HUM-255-8.3/8.7 01-0N7304		HUMBOLDT COUNTY IN ARCATA FROM K STREET TO F STREET MODIFY SIGNAL AND LIGHTING SYSTEMS AND TRA	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST SAN LEANDRO CA 94577		\$693,700 \$0 \$0	06/13/25 07/09/25	0% 0%
01-HUM-299-9.0/.6 01-0N0904		REPAIR STORM DAMAGE HUMBOLDT CNTY 19 M WEST OF WILLOW CREEK TRAFFIC CONTROL REMOVE EMBANK ETC. DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD ARCATA CA 95521 (707)825-1014	RETFERFORD, ETHAN 5065 BOYD RD ARCATA CA 9551 (707)223-0030	\$4,985,000 \$3,997,805 \$93,463	06/19/23 07/25/23 03/20/26 02/25/26	79% 80%
20.XX 201130							
01-HUM-299-22.0/2.2 01-0P4004		REPAIR FIRE DAMAGE HUMBODLT CNTY GLENDALE AT 0.3 MILES EAST TRAFFIC CNTRL HAZARD TREE REMOVAL DIR'S EMERGENCY F.A. REPAIR FIRE DAMAGE	GRANITE CONSTRUCTION INC 1324 S STATE STREET UKIAH CA 95482	BANUELOS, EFREN 5065 BOYD RD SUITE H ARCATA CA 95521 (707)496-1086	\$785,000 \$701,176 \$0	07/03/24 12/18/24 09/03/25	47% 89%
20.XX 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-30.7/33.4 01-0J4104 HSNH-P299-(214)E --()		HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1MILE EAST OF CEDAR CREEK ROAD TO 0.1 MILE EAST OF EAST FORK WILLOW CREEK BRIDGE CONSTRUCT SOLDIER PILE GROUND ANCHOR WALLS	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521	RETFERFORD, ETHAN 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)223-0030	\$20,210,466 \$19,099,377 \$28,088	11/28/22 12/27/22 03/09/26	87% 94%  SUSPENDED
01-HUM-299-79.0/9.8 01-0Q2304		REPAIR STORM DAMAGE HUM CO NR BLU LAK 0.73-2.63M E BLU LAK BVLREPAIR DRAINAGE & RDWY EMBANKMENT DIR'S EMERGENCY F.A. REPAIR DRAINAGE & RDWY EMBANKMENT	GR SUNDBERG, INC 5211 BOYD RD ARCATA CA 95521	RETFERFORD ETHAN 5065 BOYD RD SUITE G ARCATA CA 95521 (707)223-0030	\$2,985,000 \$3,566 \$3,566	05/19/25 07/08/25 07/27/26	9% 0%
20.XX 201130							
01-HUM-299-210.0/22 01-0P9104		REPAIR STORM DAMAGE HUM CNTY 14 MILES EAST OF BLUE LAKE REPAIR ROADWAY AND DRAINAGE DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	KERNEN CONSTRUCTION 2350 GLENDALE DRIVE MCKINLEYVILLE CA 95519 (707)826-8686	RETFERFORD ETHAN 5065 BOYD RD SUITE G ARCATA 95521 (707)223-0030	\$1,485,000 \$265,488 \$66,182	04/08/25 05/06/25 06/01/26	14% 18%
20.XX 201130							
01-HUM-299- <del>0350012043</del>		REPAIR STORM DAMAGE HUM CNTY 12 MILES WEST OF WILLOW CREEK STABILIZE SLOPE REPAIR GUARDRAIL DIR'S EMERGENCY F.A. REPAIR STORM DAMAGE	MCCULLOUGH CONSTRUCTION INC 57 ALDER GROVE RD ARCATA CA 95521	WALKER KRISTINA 6501 SOUTH BROADWAY STREET SUITE A EUREKA CA 95503 (707)223-0032	\$3,485,000 \$513,164 \$22,539	05/05/25 06/09/25 06/15/26	13% 15%
20.XX 201130							
01-HUM-451-30.0/4 01-0P8404		IN HUMBOLDT COUNTY NEAR PHILLIPSVILLE FROM 0.23 MILE NORTH OF FRANKLIN GROVE TO 0.8 MSOUTH OF MAPLE HILLS ROAD DIR'S EMERGENCY F.A. REPAIR STORM DAMAGE	FORD LOGGING, INC DBA PACIFIC EARTHSCAPE 1225 CENTRAL AVENUE, SUITE 11 MCKINLEYVILLE, CA 95519	LONG, CODY 1487 SANDY PRAIRIE COURT STE. E FORTUNA CA 95501 (707)496-0332	\$2,985,000 \$1,570,526 \$0	12/19/24 02/27/25 06/04/26	25% 53%
20.XX 201130							
01-LAK-20-2.0/2.8 01-0H8404 HSST-P020-(201)E --()		LAKE COUNTY ABOUT 6 MILES WEST OF UPPER LAKE FROM 0.6 MILE WEST OF IRVINE AVENUE TO 0.1 MILE EAST OF MID LAKE ROAD RDWY EXC, PLACE HMA-A & RHMA, CONST SOLDIE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)978-0441	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$16,226,045 \$15,759,455 \$47,876	07/21/23 08/23/23 10/09/26	96% 98%
HB1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-20-16.6/18.1 01-0N6804		LAKE COUNTY AT LUCERNE FROM GROVE STREET TO OGDEN ROAD RECTANGULAR RAPID FLASHING, SURFACE TREATM	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D  BENICIA CA 94510		\$694,000 \$0 \$0	06/10/25 07/23/25	0% 0%
01-MEN-1-6.0/.6 01-0P9604		REPAIR STORM DAMAGE MEN COUNTY NEW GUALALA AT OLD STATE HWY REPAIR ROADWAY AND DRAINAGE DIR'S EMERGENCY ORDER F.A. PAVEMENT REPAIRS	WYLATTI RESOURCE MANAGEMENT P.O. BOX 575  COVELO CA 95428	MOSALLAI MOJTABA 925 N FRANKLIN STREET FORT BRAGG CA 95437 (707)498-5816	\$9,885,000 \$7,867,672 \$330,613	04/14/25 05/06/25 03/25/26	87% 80%
20.XX 201130							
01-MEN-1-6.4/9.5 01-0F7104 HSST-S001-(667)E --()		MENDOCINO COUNTY NEAR GUALALA FROM 0.3 MILE NORTH OF HAVENS NECK DRIVE TO GYPSY FLAT ROAD AND FROM 0.5 MILE TO 0.2 MILE SOUTH OF I HMA-A, ROADWAY EXCAVATION, AND MECHANICALL	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE  SANTA ROSA CA 95407	CHEN, PENG 925 N. FRANKLIN STREET FORT BRAGG, CA 95437	\$4,087,961 \$3,804,033 \$1,760	12/26/24 01/07/25 10/23/26	19% 92%
01-MEN-1-31.1/31.6 01-0E11U4 ACST-S001-(662)E --()		MENDOCINO COUNTY NEAR ELK FROM 0.2 MILE SOUTH OF ELK CREEK BRIDGE TO 0.2 MILE NORTH OF ELK CREEK BRIDGE STRUCTURAL CONC BRIDGE, TEMP BRIDGE AND BA	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET  WATSONVILLE CA 95076 (707)467-4100	MOSALLAI MOJTABA 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)498-5816	\$12,469,800 \$12,207,977 \$8,258	11/15/23 12/13/23 10/28/26	99% 97%
01-MEN-1-33.7/51 01-0H6004 ACST-S001-(668)E --()		MENDOCINO COUNTY NEAR ELK FROM 0.1 MILE NORTH OF GREENWOOD CREEK BRIDGE TO 0.2 MILE NORTH OF LITTLE LAKE ROAD AT MENDOCINO HMA, RHMA, COLD PLANE, GUARDRAIL, AND DELI	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE  SANTA ROSA CA 95407	MOSALLAI, MOJTABA 925 N FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$24,717,291 \$23,212,995 \$6,366	11/25/24 01/24/25 02/27/26	69% 92% SUSPENDED
01-MEN-1-59.8/62.1 01-0B22U4 ACST-S001-(671)E --()		MENDOCINO COUNTY IN FORT BRAGG FROM ROUTE 20 TO PUDDING CREEK BRIDGE RETAINING WALLS, MINOR CONCRETE, EARTHWORK	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE  SANTA ROSA CA 95407		\$6,967,644 \$0 \$0	02/05/26 02/25/26	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-114.0/11.6 01-0P7404		REPAIR SLIPOUT IN MENDO CNTY IN GALLOWAY FROM 0.02 MILE EROSION CNTRL GUARDRAIL REPAIR ROADWAY DIR'S EMERGENCY F.A. PAVEMENT REPAIR	ENGELKE CONSTRUCTION INC PO BOX 1387  HEALDSBURG CA 95448	MOSSALLAI MOJTABA 925 N FRANKLIN STREET FORT BRAGG CA 95437 (707)433-8389	\$1,985,000 \$1,212,855 \$154,494	12/16/24 02/25/25 03/30/26	100% 61%  OVER RUN
20.XX 201130							
01-MEN-1-196.0/19.6 01-0Q9904		IN MENDOCINO COUNTY REPAIR DRAINAGE AND ROADWAY DIR'S EMERGENCY LB REPAIR DRAINAGE & ROADWAY	ARGONAUT CONSTRUCTOR'S, INC. 360 SUTTON PLACE  SANTA ROSA, CA 95407	MOSALLAI, MOJTABA 925 N FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$885,000 \$453,017 \$453,017	01/06/26 02/02/26 04/10/26	43% 51%
20.20 201130							
01-MEN-1-418.0/42.5 01-0Q1004		REPAIR SLIDE MEN CNTY TWO MILES SOUTH OF ALBION STABELIZE CUTSLOPE WITH DIRT FILLED RSP DIR'S EMERGENCY F.A. REPAIR SLIDE	WYLATTI RESOURCE MANAGEMENT P.O. BOX 575  COVELO CA 95428	MOSALLAI MOJTABA 925 N. FRANKLIN STREET FORT BRAGG CA 95437 (707)498-5816	\$1,985,000 \$1,595,069 \$4,021	05/05/25 05/07/25 04/27/26	50% 80%
20.XX 201130							
01-MEN-1-611.0/61.1 01-0Q5804		REPAIR SINK MEN CTY FT BRAGG AT MAPLE ST REPAIR DRAINAGE AND RDWY DIR'S EMERGENCY F.A. REPAIR STORM DAMAGE	ENGELKE CONSTRUCTION INC PO BOX 1387  HEALDSBURG CA 95448	CHEN PENG 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)684-9518	\$1,485,000 \$482,413 \$0	11/12/25 12/04/25 04/29/26	22% 32%
20.80 251000							
01-MEN-1-749.0/78 01-0P1704		MULTIPLE LANDSLIDE REPAIR MENDO CNTY WESTPORT BLUE SLIDE GULCH TRAFFIC CNTRL RECONSTRUCT ROADWAY DIR'S EMERGENCY ORDER F.A. REPAIR SINK	WYLATTI RESOURCE MANAGEMENT PO BOX 575  COVELO CA 95428	MOORE, DOUGLAS 925 N FRANKLIN STREET FORT BRAGG, CA 95437 (707)666-5954	\$2,485,000 \$1,952,964 \$439,494	04/22/24 05/21/24 03/30/26	100% 79%  OVER RUN
20.XX 201130							
01-MEN-1-750.0/76.5 01-0N4404		REPAIR LANDSLIDE MEN CNTY NEAR WESTPORT TRAFFIC CONTROL REPAIR DRAINAGE ETC DIR'S EMERGENCY L.B. PAVEMENT REPAIRS	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE  SACRAMENTO CA 95838	MOORE, DOUGLAS 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)668-5954	\$109,985,000 \$73,581,928 \$6,195,238	09/28/23 09/28/23 05/19/26	89% 67%
20.XX 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-781.0/78.3 01-0Q9704		MEN-1 WESTPORT - REPAIR SLIPOUT MEN CO NEAR WESTPORT 0.2M S WAGES CRK BRDGSOLDIER PILE GROUND ANCHOR RETAINING WALL DIR'S EMERGEN SOLDIER PILE GROUND ANCHOR RETAINING WALL	WYLATTI RESOURCE MANAGEMENT IN PO BOX 575 COVELO CA 95428	MOORE DOUGLAS 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)666-5954	\$14,985,000 \$0 \$0	12/22/25 01/22/26 10/09/26	0% 0%
20.XX 201130							
01-MEN-1-821.0/82.9 01-0P0704		REPAIR MULTIPLE SLIPOUTS MEN CNTY NEAR ROCKPORT TRAFFIC CNTRL RECON RESTRUCT RDWAY DIR'S EMERGENCY F.A. MULTIPLE LOCATION SLIPOUT REPAIRS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	MOORE, DOUGLAS 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)666-5954	\$24,985,000 \$18,952,275 \$1,313,293	03/18/24 03/29/24 03/30/26	100% 76% OVER RUN
20.XX 201130							
01-MEN-20-33.3/34.4 01-0E0904 ACNH-P020-(198)E --()		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.3 MILE WEST OF RUSSIAN RIVER BRIDGE AND OVERHEAD TO 0.4 MILE EAST OF COUNTY ROAD 144 REPLACE TWO BRIDGES	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	GEOFFREY WRIGHT 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$27,331,031 \$27,052,212 \$0	05/06/22 06/09/22 03/18/26	68% 100%
HA21							
01-MEN-20-33.3/34.4 01-0E0914		MENDOCINO COUNTY NEAR UKIAH FROM 0.3 MILE WEST OF RUSSIAN RIVER BRIDGE AND OVERHEAD TO 0.3 MILE EAST OF COUNTY ROAD 144 REPLACE PLANTS AND PLANT ESTABLISHMENT WOR	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428		\$430,242 \$0 \$0	01/08/26 01/28/26	0% 0%
01-MEN-20-328.0/32.8 01-0P8604		REPAIR STORM DAMAGE MEN CNTY NEAR WILLITS BROADDUS CREEK REPAIR EROSION AT SOUTHEAST ABUTMENT DIR'S EMERGENCY L.B. REPAIR STORM DAMAGE	BOUTHILLIER CONSTRUCTION 1571 S MAIN ST WILLITS CA 95490	WINTER BRIAN 21340 BAECHEL RD WILLITS CA 95490 (707)834-1151	\$485,000 \$0 \$0	03/03/25 03/24/25 11/28/25 01/27/26	0% 0% COMPLETED
201.XX20 1130							
01-MEN-101-10.7/11.2 01-0H1404 ACNH-Q101-(451)E --()		MENDOCINO COUNTY AT HOPLAND FROM FELIZ CREEK BRIDGE TO 0.2 MILE NORTH OF FIRST STREET RECONSTRUCT ROADWAY AND CONSTRUCT FACILITI	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	HADIPOUR, ROOZBEH P.O. BOX 457 LOWER LAKE, CA 95457 (707)994-5074	\$6,508,977 \$0 \$0	12/02/25 12/30/25	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-20.9/28.6 01-0H5704 ACNH-Q101-(455)E --()		MENDOCINO COUNTY IN AND NEAR UKIAH FROM NORTH OF ROBINSON CREEK BRIDGE TO POMO LANE UNDERCROSSING PLACE ASPHALT, VEGETATION CONTROL & INSTAL	GHILOTTI BROS., INC. 525 JACOBY STREET  SAN RAFAEL CA 94901		\$45,982,579 \$0 \$0	01/15/26 02/25/26	0% 0%
01-MEN-101-33.7/43.2 01-0H1604 ACNH-Q101-(416)E --()		MENDOCINO COUNTY NEAR WILLITS FROM 1.1 MILES NORTH OF WEST ROAD OVERCROSSING TO 0.6 MILE SOUTH OF HAEHL CREEK BRIDGE REPLACE AC SURFACING, PLACE HMA- A, RHMA-G	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST  SANTA CLARA CA 95054 (707)467-4118	STEVE TISELL 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$24,968,039 \$23,679,110 \$3,785	05/04/23 06/08/23 05/29/26	98% 98%
01-MEN-101-41.3/43.3 01-0K4104 NHHS-Q101-(430)E --()		MENDOCINO COUNTY NEAR WILLITS FROM 0.4 MILE NORTH OF BLACK BART ROAD TO 0.2 MILE SOUTH OF NORTHBOUND OFFRAMP TO ROUTE 20 CONCRETE BARRIER, WILDLIFE FENCE, CLEARING	GR SUNDBERG, INC. 5211 BOYD ROAD  ARCATA CA 95521 (707)825-6565	WINTER BRIAN 21340 BAECHEL ROAD WILLITS, CA 95490 (707)834-1151	\$8,155,747 \$7,708,101 \$292,722	10/03/24 10/31/24 05/01/26	95% 91%
01-MEN-101-48.9/55.1 01-0H1704 ACNH-Q101-(423)E --()		MENDOCINO COUNTY NEAR WILLITS FROM 0.6 MILE NORTH OF UPP CREEK BRIDGE TO 0.1 MILESOUTH OF BIG TRAILS DRIVE COLD PLANE AC PAVEMENT AND PLACE HMA-A, RH	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE STREET UKIAH, CA 95482 580 W BEACH STREET WATSONVILLE CA 95076	TISELL, STEVE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)815-5647	\$9,393,988 \$8,877,040 \$0	04/26/24 06/05/24 12/30/25	72% 93%
01-MEN-101-50.7/52.2 01-0K8904 NHHS-Q101-(444)E --()		MENDOCINO COUNTY NEAR WILLITS FROM OUTLET CREEK TO 1.5 MILES NORTH OF OUTLET CREEK HMA, ROADWAY EXCAVATION, AND HIGH FRICTION	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	TISELL, STEVE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)815-5647	\$5,779,403 \$2,237,056 \$41,857	05/21/25 07/01/25 04/06/26	12% 38%
01-MEN-101-55.0/64.9 01-0H5504 ACNH-Q101-(427)E --()		MENDOCINO COUNTY NEAR LONGVALE FROM 2.6 MILES SOUTH OF ARNOLD BRIDGE OVERHEAD 10-179 TO 0.1 MILE NORTH OF LONG VALLEY CREEK BRIDGE HMA, RHMA, AND COLD PLANE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	SEYOUM, KASSAYE   (707)223-1213	\$23,618,948 \$21,078,896 \$451,656	08/15/24 09/18/24 06/01/26	68% 96%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101- <del>0190026049</del>		IN MENDOCINO COUNTY NEAR LONGVALE AT LONG VALLEY CREEK BRIDGE. DIR'S EMERGENCY F.A. EMERGENCY BRIDGE DECK REPAIR	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE, SACRAMENTO, CA 95838	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$9,692,000 \$7,461,608 \$0	07/15/24 07/30/24 06/30/26	100% 77% OVER RUN
20.XX 201130							
01-MEN-101- <del>0270026047</del>		REPAIR STORM DAMAGE MEN CNTY NEAR LAYTONVILLE REPAIR SINK AND DRAINAGE DIR'S EMERGENCY L.B. REPAIR STORM DAMAGE	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA CA 95407	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$4,635,000 \$3,930,574 \$158,453	04/11/25 06/13/25 03/31/26	100% 85% OVER RUN
20.XX 201130							
01-MEN-101- <del>0600008045</del>		IN MENDOCINO COUNTY NEAR CUMMINGS ON ROUTE101 FROM 1.7 MILES SOUTH TO 0.2 MILE SOUTHOF GRIZZLY CREEK 101/271 SEPERATION DIR'S EMER REPAIR SLIDE DAMAGE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	TISELL, STEVE  (707)815-5647	\$3,985,000 \$3,266,765 \$0	03/10/24 04/24/24 06/08/26	41% 82%
20.XX 201130							
01-MEN-101- <del>0730048043</del>		REPAIR PUSHUP MEN CTY NEAR CUMMINGS 0.3MI S RTE 101/271 SUBSURF DRAINAGE GEOTECH STUDY & RDWY REP DIR'S EMERGENCY F.A. SUBSURF DRAINAGE GEOTECH STUDY & RDWY REP	MERCER-FRASER COMPANY 77 W 2ND STREET EUREKA CA 95501	TISELL STEVE 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)815-5647	\$2,485,000 \$0 \$0	09/02/25 09/26/25 03/24/26	0% 0%
20.XX 201130							
01-MEN-128-40.9/44.3 01-0N8104		MENDOCINO COUNTY NEAR YORKVILLE FROM 2.1 MILES EAST OF BEEBE CREEK BRIDGE TO 0.8 MILE EAST OF DRY CREEK BRIDGE REPLACE AC SURFACING, SLURRY SEAL, AND PAV	DOOLITTLE CONSTRUCTION LLC 15 BUSINESS PARKWAY SUITE 105 SACRAMENTO CA 95828	TISELL, STEVE 2617 HWY 20 NICE, CA 95464 (707)815-5647	\$739,000 \$758,176 \$0	03/26/25 04/21/25 09/03/25	95% 98%
01-MEN-128- <del>0310008041</del>		REPAIR STORM DAMAGE MEN CNTY IN BOONVILLE AT MAINT STATION STABILIZE SLOPE BETWEEN ANDERSON CREEK DIR'S EMERGENCY F.A. REPAIR STORM DAMAGE MEN-128	POMILIA CIVIL P.O. BOX 719 REDWOOD VALLEY CA 95470	MOSALLAI MOJTABA 925 N. FRANKLIN STREET FORT BRAGG CA 95437 (707)498-5816	\$1,485,000 \$1,022,609 \$0	04/14/25 04/30/25 01/09/26	86% 69%
20.XX 201130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-162-8.0/8.4 01-0A1314 ACST-P162-(043)E --()		MENDOCINO COUNTY ABOUT 8 MILES EAST OF LONGVALE FROM 0.2 MILE WEST TO 0.1 MILE EAST OF EEL RIVER BRIDGE REPLACE BRIDGE.	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD, VALLEY CA 95470 (707)496-4368	\$19,415,025 \$9,090,747 \$1,358,968	06/12/23 07/03/23 05/28/27	23% 47% SUSPENDED
01-MEN-162- 0610097042		REPAIR SLIPOUT MEN CNTY ALONG HWY 162 AT POSTMILE 16.1 RETAINING WALL REPAIRS TO ROADWAY DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO CA 95428	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$9,985,000 \$506,242 \$17,117	04/21/25 05/15/25 10/29/26	100% 5% OVER RUN
20XX 201130							
01-MEN-162- 0110025041		REPAIR SINK MEN CTY NEAR COVELO 1.3MILES E OF SANDBANKSTABILIZE RDWY EMBANK W ROCK BUTTRESS DIR'S EMERGENCY F.A. STABILIZE RDWY EMBANK W ROCK BUTTRESS	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE ST UKIAH CA 95482	TISELL STEVE 21340 BAECHEL RD WILLITS CA 95490 (707)815-5647	\$1,985,000 \$15,751 \$0	06/16/25 07/08/25 04/14/26	3% 1%
20.XX 201130							
01-MEN-162-/25.7 01-0H1504 ACST-P162-(044)E --()		MENDOCINO COUNTY NEAR LONGVALE FROM ROUTE 101 TO 1.1 MILES SOUTH OF POONKINNEY ROAD NEAR COVELO HMA, RHMA, AND GEOSYNTHETIC PAVEMENT INTER	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	TISELL, STEVE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)815-5647	\$36,481,247 \$22,593,824 \$7,949	03/26/24 05/15/24 07/13/26	40% 62% SUSPENDED
01-MEN-175-62.0/6.4 01-0Q4204		REPAIR SLIP OUT IN MEN CNTY ABOUT 2 MILES WEST OF OASIS RETAINING WALL SUBSURFACE DRAINAGE DIR'S EMERGENCY L.B. REPAIR SLIP OUT	REGE CONSTRUCTION INC 600 SANTANA DR CLOVERDALE CA 95425	CHEN PENG 925 N. FRANKLIN STREET FORT BRAGG CA 95437 (707)684-9518	\$8,485,000 \$100,412 \$0	09/02/25 09/30/25 08/03/26	4% 1%
20.XX 201130							
01-MEN-253-130.0/13 01-0P3504		REPAIR SLIPOUT MEN CNTY NEAR UKIAH EROSION CNTRL MECHANICALLY STABILIZED DIR'S EMERGENCY F.A. REPAIR SLIPOUT	REGE CONSTRUCTION INC. 600 SANTANA DR CLOVERDALE CA 95425	CHEN PENG 925 N. FRANKLIN STREET FORT BRAGG CA 95437 (707)684-9518	\$1,985,000 \$1,449,959 \$0	02/24/25 03/11/25 12/31/25	52% 73%
20.XX 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-271-24.0/2.5 01-0P9404		IN MENDOCINO COUNTY NEAR CUMMINGS FROM 0.68 MILE TO 0.78 MILE SOUTH OF 101/271 SEPARATION DIR'S EMERGENCY FA SLIDE REPAIR	BUD GARMAN CONST. SERVICES INC 24900 N. HWY 101, WILLITS, CA 94590	MOJTABA MOSALLAI 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$1,485,000 \$981,012 \$2,957	02/03/25 03/11/25 03/30/26	100% 66% OVER RUN
20.20 201130							
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. PO BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$5,401,364 \$0	03/31/17 05/25/17 05/04/21	100% 90% OVER RUN
20.20 201130							
01-VAR--/0 01-0Q9804		IN MENDOCINO COUNTY REPAIR SLIDE SLIDE REMOVAL DIR'S EMERGENCY LB REPAIR SLIDE	BUD GARMAN CONSTRUCTION INC 24900 N. HWY 101 WILLITS, CA 94590	CHEN, PENG 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)684-9518	\$1,485,000 \$386,388 \$386,388	01/03/26 01/03/26 03/18/26	60% 26%
20.20 201130							
01-VAR--/0 01-0N2904 ACST-X015-(017)E --()		DEL NORTE COUNTY AT VARIOUS LOCATIONS REPLACE BRIDGE, EXCAVATION, AND RETAINING	MCCULLOUGH CONSTRUCTION, INC. 57 ALDERGROVE ROAD ARCATA CA 95521		\$47,768,136 \$0 \$0	12/30/25 02/17/26	0% 0%
01-VAR--/0 01-0M9604		MENDOCINO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, HMA, & COLD PL	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650	TISELL, STEVE 6301 NORTH STATE STREET CALIFORNIA 95470 (707)815-5647	\$1,043,789 \$0 \$0	06/23/25 07/14/25	0% 0%

**Totals:      Authorized Final Amt:      \$982,199,333      Completed to Date:      \$599,377,679      Work This Month:      \$15,430,980**

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-36-14.4/16.8 02-1J75U4 HSNH-S036-(121)E --()		LASSEN COUNTY ABOUT 9 MILES WEST OF SUSANVILLE FROM 1.3 MILES WEST TO 1.2 MILES EAST OF WILLARD CREEK ROAD PLACE HMA AND CLASS 2 AB, EXCAVATE ROADWAY	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013 (530)340-5464	GIBBS DANIEL 471-800 DIANE DRIVE SUSANVILLE CA 96130 (530)759-3733	\$13,866,729 \$5,107,130 \$0	01/23/25 02/13/25 01/22/25	43% 37%  SUSPENDED
02-LAS-36-100.0/14 02-2K5404		BAD FRED DO N LASSEN CNTY ABOUT 7 MILES EAST WESTWOOD TRAFFIC CNTRL PLACE HMA LEVELING COURSES DIR'S EMERGENCY L.B. PAVEMENT REPAIRS	TULLIS INC PO BOX 493416 REDDING CA 96049	GIBBS DANIEL 471-800 DIANE DRIVE JOHNSTONVILLE CA 96130 (530)340-5464	\$12,261,000 \$9,599,969 \$132,029	01/31/25 03/19/25 02/07/29	100% 78%  OVER RUN
20.XX 201130							
02-LAS-36-/6.1 02-4H0604 ACNH-S036-(120)E --()		LASSEN AND PLUMAS COUNTIES FROM MELISSA AVENUE TO 0.6 MILE EAST OF RED RIVER CANAL ROADWAY EXC. CLASS 2 AGGREGATE BASE, HMA,	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013 (530)335-5501	GIBBS DANIEL 471-800 DIANE LANE SUSANVILLE CA 96130 (530)759-3733	\$40,727,664 \$35,703,798 \$951	11/05/24 12/03/24 05/11/26	68% 87%  SUSPENDED
02-LAS-139-.7/11 02-4H0704 ACST-S139-(025)E --()		LASSEN COUNTY NEAR SUSANVILLE FROM 0.1 MILE NORTH OF CHESTNUT STREET TO 2.6 MILESSOUTH OF HORSE LAKE ROAD PLACE HMA (TYPE A), TRAFFIC CONTROL SYSTEM	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013 (530)335-5501	GIBBS DANIEL 471-800 DIANE DRIVE SUSANVILLE CA 96130 (530)759-3733	\$14,056,388 \$14,134,419 \$0	01/29/25 02/13/25 01/15/26 01/21/26	100% 100%  COMPLETED
02-PLU-70-32.9/33.2 02-0K6104		PLUMAS COUNTY NEAR PAXTON FROM 0.1 MILE WEST TO 0.2 MILE EAST OF NORTH JUNCTION ROUTE 89 MODIFY HIGHWAY ADVISORY RADIO SYSTEM AND C	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650 (916)259-2395	FARLEY DAMION 2535 NOTRE DAME BLVD CHICO CA 95928 (530)759-3778	\$825,626 \$0 \$0	06/18/25 06/26/25 06/18/26	0% 0%  SUSPENDED
02-PLU-70-58.2/78.4 02-1H58U4 ACNH-P070-(146)E --()		PLUMAS COUNTY AT AND NEAR CROMBERG FROM GILL RANCH ROAD TO 0.2 MILE WEST OF BIG GRIZZLY CREEK BRIDGE RECONSTRUCT ROADWAY, HMA PAVING, DRAINAGE	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (530)356-7818	ZDENEK MIKE 546 LAWRENCE ST QUINCY CA 95971 (530)356-7818	\$94,948,898 \$50,779,554 \$353,019	06/27/23 08/18/23 08/11/26	45% 52%  SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-70-78.3/90.3 02-4H0104 ACST-P070-(149)E --()		PLUMAS COUNTY NEAR PORTOLA FROM 0.4 MILE WEST OF BIG GRIZZLY CREEK BRIDGE TO 0.8 MILE WEST OF SUMMIT SCHOOL DRIVE REPLACE AC SURFACING, PLACE HMA AND THERMO	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013 (530)238-7553	ZDENEK MIKE 546 LAWRENCE ST QUINCY CA 95971 (530)356-7818	\$22,555,668 \$12,459,362 \$335,464	01/29/25 02/18/25 07/15/26	46% 55%
02-PLU-89-30.2/42.2 02-3H6904 TBGP-S089-(034)E --()		PLUMAS COUNTY NEAR CANYON DAM FROM 0.1 MILE NORTH OF LAKE ALMANOR SPILLWAY TO ROUTE 36 PLACE HMA, FULL DEPTH RECYCLING-FOAMED ASP	DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020 (530)335-5501	MENDOZA SERGIO 1253 LORRAINE DR REDDING CA 96001 (530)945-2437	\$35,972,905 \$21,981,228 \$466,612	11/21/24 01/14/25 03/23/26	58% 61%
02-PLU-89-200.0/20.6 02-0K7804		REMOVE AND REPLACE AC SURFACE, FIX STRIPES PLUMAS COUNTY NEAR WOLF CREEK REMOVE AND REPLACE WITH 0.1 GRIND & OVERLAY DIR'S EMERGENCY GREENVILLE PAVING	DARREN TAYLOR CONSTRUCTION INC 19672 N. HIRCH CT. ANDERSON, CA 96007	HIGGINS KYLE 13700 HIGHWAY 36 EAST RED BLUFF CA. 96080 (530)356-9242	\$373,000 \$0 \$0	07/06/23 07/25/23	0% 0%
20.20 201130							
02-SHA-5-4.9/5.1 02-4H1504		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$270,000 \$140,841 \$0	12/06/17 03/07/18 01/13/18	100% 52% OVER RUN
20.20 201130							
02-SHA-5-30.5/31 02-1J8904		SHASTA COUNTY NEAR O'BRIEN FROM 0.1 MILE SOUTH OF TUNNEL GULCH VIADUCT TO THE O'BRIEN REST AREA REPLACE PAVEMENT AND PLACE POLYESTER CONCR	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	HIGGINS KYLE 13700 HWY 36 EAST RED BLUFF CA 96080 (530)356-9242	\$2,762,951 \$1,816,869 \$0	07/02/25 07/23/25 04/15/26	91% 65% SUSPENDED
02-SHA-5-401.0/40.1 02-2K6904		LAKE SHA (ANTLERS) BRIDGE JOINT REPLCMNT SHA CTY NR LAKEHEAD 0.6M S TO 0.1 S ANTLERRMVE & REPL EXPNSN JNTS PROV TRF CNTRL DIR'S EM	J.F. SHEA CONSTRUCTION INC P.O. BOX 494519 REDDING CA 96049	SEARS MIKE 1031 BUTTE STREET REDDING CA 96001 (530)917-6666	\$3,052,000 \$0 \$0	07/24/25 08/13/25 04/30/26	0% 0%
20.XX 201130		RMVE & REPL EXPNSN JNTS PROV TRF CNTRL					

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-44-.4/L1.8 02-1K0504		SHASTA COUNTY IN REDDING FROM CONTINENTAL UNDERCROSSING NO. 06-0135L TO ROUTE 5/44 SEPARATION COLD PLANE AC PVMT AND RHMA (GAP GRADED).	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	ALEXANDER NATHAN 1031 BUTTE ST REDDING CA 96001 (530)604-5102	\$1,916,457 \$1,922,556 \$0	05/15/25 06/03/25 10/31/25 02/11/26	100% 100%  COMPLETED
02-SHA-273-18.5/18.7 02-4H0504 ACNH-X089-(124)E --()		SHASTA COUNTY IN AND NEAR REDDING ON ROUTE273 FROM 0.5 MILE NORTH OF SULPHUR CREEK BRIDGE TO 0.2 MILE SOUTH OF TWIN VIEW BOULEVARD PLACE RHMA, HMA, MINOR CONCRETE, AND REPLA	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105	ALEXANDER, NATHAN 1031 BUTTE ST, SUITE 205 REDDING, CA 96001 (530)604-5102	\$31,489,964 \$30,451,803 \$0	11/16/23 12/13/23 12/15/25	100% 95%  OVER RUN
02-SHA-299-88.1/89.5 02-1J2904 PTST-S299-(164)0 --()		SHASTA COUNTY NEAR FALL RIVER MILLS FROM 2.7 MILES WEST OF FALL RIVER GOLF ROAD TO 1.2 MILES WEST OF FALL RIVER GOLF ROAD CABLE NET ATTENUATOR, ROADWAY EXCAVATION A	BUGLER CONSTRUCTION, INC. 4847 HOPYARD RD. SUITE 4-395 PLEASANTON CA 94588		\$8,944,385 \$0 \$0	11/04/25 12/15/25	0% 0%  OVER RUN
02-SIS-0-/0 02-1K4004  20.10 201352		SECURITY MEASURES AT MAINTENANCE STATIONS22 MAINTENANCE STATIONS IN DISTRICT 2 SCOPE OF WORK INCLUDES INSTALL OF FENCING DIR'S EME PAVEMENT REPAIRS	ROBERT J FRANK CONSTRUCTION 2806 TARMAC RD REDDING CA 96003	HIGGINS KYLE 13700 HIGHWAY 36 EAST RED BLUFF CA 96080 (530)356-9242	\$2,785,000 \$1,325,284 \$37,649	06/19/24 02/25/25 02/07/29	100% 48%  OVER RUN
02-SIS-3-47.4/0 02-1H7104		SISKIYOU COUNTY IN YREKA ON ROUTE 3 AT YREKA MAINTENANCE STATION AND ON ROUTE 5 FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF SOUTH YRE NEW MECHANIC SHOP AT YREKA MAINTENANCE STA	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	HENRY AUSTIN 1745 S MAIN STREET YREKA CA 96097 (530)605-5861	\$5,584,411 \$2,788,997 \$55,578	11/13/24 12/04/24 07/13/26	53% 50%  OVER RUN
02-SIS-89-20.3/34.6 02-0J8504 ACNH-P089-(126)0 --()		SISKIYOU COUNTY AT AND NEAR MCCLOUD FROM 0.8 MILE SOUTH OF MUD CREEK BRIDGE TO ROUTE 5 HMA, CULVERTS, GUARDRAIL, FENCING	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)410-4426	HENRY AUSTIN 1625 MOTT RD MT SHASTA CA 96067 (530)605-5861	\$16,381,305 \$158,652 \$0	08/05/25 08/26/25 06/09/26	0% 1%  SUSPENDED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-41.0/41.8 02-4F90U4		SISKIYOU COUNTY AT AND NEAR HAPPY CAMP FROM INDIAN CREEK BRIDGE TO 0.2 MILE EAST OF DAVIS ROAD HMA PAVEMENT, ELECTRICAL, LANDSCAPING AND	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY REDDING CA 96002 (530)223-9322	RIDDLE NICHOLAS 1625 MOTT ROAD MOUNT SHSATA CA 96067 (530)356-0630	\$8,877,021 \$0 \$0	10/21/25 11/10/25	0% 0% SUSPENDED
02-SIS-96-43.5/58 02-1H5904 ACNH-P096-(064)E --()		SISKIYOU COUNTY AT AND NEAR HAPPY CAMP AT 0.8 MILE WEST OF GORDON'S FERRY ROAD AND AT PORTUGUESE CREEK REPLACE CULVERTS WITH BRIDGES, STREAMBED R	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	RIDDLE NICHOLAS 1625 MOTT ROAD MOUNT SHASTA CA 96067 (530)949-7994	\$11,561,678 \$10,733,080 -\$39,991	08/07/23 08/30/23 01/21/28	98% 92% SUSPENDED
02-SIS-97-18.0/22.4 02-0K6404 ACNH-P097-(045)E --()		SISKIYOU COUNTY NEAR GRASS LAKE FROM 1.4 MILES NORTH OF DEER MOUNTAIN ROAD TO 0.6 MILE NORTH OF GRASS LAKE REST AREA CONSTRUCT WILDLIFE OVERPASS, INSTALL CULVE	MCCUEN CONSTRUCTION, INC. 1326 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	HENRY AUSTIN 1625 MOTT ROAD MOUNT SHASTA CA 96067 (530)605-5861	\$14,127,393 \$13,113,850 \$181,389	12/31/24 01/21/25 02/24/26	97% 92% SUSPENDED
02-SIS-161-4.5/9.1 02-0J5504 ACST-S161-(003)0 --()		SISKIYOU COUNTY NEAR DORRIS FROM 4.5 MILESEAST OF ROUTE 97 TO 2.1 MILES WEST OF FUGATE ROAD FULL DEPTH RECYCLING-CEMENT, PLACE HMA & R	ROCKY MOUNTAIN CONSTRUCTION, LLC 4815 TINGLEY LANE #A KLAMATH FALLS OR 97603		\$5,912,969 \$0 \$0	11/20/25 12/19/25	0% 0%
02-TEH-5-5.6/42 02-0K0104		TEHAMA COUNTY NEAR CORNING AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF LIBERAL AVENUE OVCROSSING TO COTTONWOOD CREEK BRIDGE OVER ROADSIDE SIGN - ONE POST, THERMOPLASTIC ST	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742 (916)635-5175	HIGGINS KYLE 13700 HIGHWAY 36 EAST RED BLUFF CA 96080 (530)356-9242	\$684,671 \$687,993 \$0	06/17/24 08/30/24 06/17/25 02/02/26	100% 100% COMPLETED
02-TEH-36-15.7/16.4 02-3J52U4 HSNH-S036-(123)0 --()		TEHAMA COUNTY ABOUT 26 MILES WEST OF RED BLUFF FROM 5.3 MILES EAST TO 6.1 MILES EAST OF DRY CREEK BRIDGE PLACE HMA AND REPLACE CULVERTS AND FENCING	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001		\$3,468,598 \$0 \$0	01/12/26 02/11/26	0% 0%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-36-618.0/.2 02-1K9004		D2 PARK FIRE DO PLU SHA TEH BUTTE CNTYS VAR LOCATIONS TRAFFIC CONTRL REMOVE TREES REPLACE CULVERDIR'S EMERGENCY L.B. PAVEMENT REPAIRS	JF SHEA CONSTRUCTION INC PO BOX 494519 REDDING CA 96049	FARLEY DAMION 2707 NOTRE DAME BLVD CHICO CA 95926 (530)759-3778	\$23,620,000 \$20,670,413 \$0	07/30/24 09/10/24 01/12/26 01/29/26	100% 100% OVER RUN
20XX 202130							
02-TEH-99-4.2/4.8 02-0J0104 HSNH-P099-(685)E --()		TEHAMA COUNTY ABOUT 7.0 MILES SOUTH OF LOSMOLINOS FROM 0.3 MILE SOUTH OF SOUTH AVENUE TO 0.6 MILE SOUTH OF VINA ROAD PLACE HMA, CCTV TOWER AND INSTALL LIGHTING	BALDWIN CONTRACTING COMPANY INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	WORDEN EDWARD 2600 GATEWAY DR ANDERSON CA 96007 (530)604-5118	\$10,203,160 \$9,255,307 \$0	07/11/24 08/07/24 02/04/26	92% 90%
02-TEH-99-/12.5 02-3H7704 ACNH-P099-(695)E --()		TEHAMA COUNTY IN AND NEAR LOS MOLINOS FROM BUTTE COUNTY LINE TO LOS MOLINOS CREEK BRIDGE PLACE HMA, INSTALL CULVERTS, INSTALL GUARD	DESILVA GATES CONSTRUCTION, LLC 11555 DUBLIN BLVD. DUBLIN CA 94568		\$36,477,477 \$0 \$0	10/24/25 11/10/25	0% 0%
02-TRI-299-15.0/25.7 02-3H70U4 ACNH-P299-(217)E --()		TRINITY COUNTY NEAR DEL LOMA FROM 1.0 MILE EAST OF TRINITY RIVER BRIDGE NO.05-0006 TO 0.1 MILE WEST OF PRAIRIE CREEK ROAD RHMA-G, HMA (TYPE A), COLD PLANE AC, & SOL	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	WORDEN EDWARD 1031 BUTTE STREET REDDING CA 96001 (530)604-5118	\$17,502,890 \$15,359,448 \$0	08/09/24 09/03/24 03/20/26	78% 87%
02-VAR--/0 02-2K1104		COTTONWOOD CREEK BRIDGE JOINT REPLACEMENT VAR CNTY NEAR COTTONWOOD CREEK OVERHEAD REMOVE REPLACE EXPANSION JOINTS DIR'S EMERGENCY PAVEMENT REPAIRS	JF SHEA CONSTRUCTION INC 17400 CLEAR CREEK ROAD REDDING CA 96001	ALEXANDER NATHAN 1031 BUTTE ST SUITE 205 MS 60 REDDING CA 96001 (530)604-5102	\$1,769,000 \$155,736 \$0	10/21/24 12/05/24 12/31/25	4% 9%
20.XX 201130							
02-VAR--/0 02-0K6004		HUMBOLDT, MENDOCINO, LAKE, TRINITY, SISKIYOU, MODOC, TEHAMA, SHASTA, LASSEN, PLUMAS, BUTTE, GLENN, SIERRA, COLUSA, NEVADA, PLACER, CONSTRUCT MIDDLE MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)438-8500	GRANADOS ANTHONY 703 B ST MARYSVILLE CA 95901 (530)682-6584	\$90,000 \$69,036 \$0	08/09/23 08/09/23 12/31/26	0% 77%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-3J3304		SHASTA AND TEHAMA COUNTIES AT VARIOUS LOCATIONS FURNISH AND PLACE POLYESTER CONCRETE OVERL	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	ALEXANDER NATHAN 1031 BUTTE ST 205 MS 60 REDDING CA 96001 (530)604-5102	\$2,837,771 \$390,127 \$0	05/13/25 06/04/25 11/20/25	73% 14%
02-VAR--/0 02-2J9704		SHASTA COUNTY ON ROUTE 5 AT VARIOUS LOCATIONS FROM ANTLER UNDERCROSSING TO SODA CREEK ROAD UNDERCROSSING AND ON ROUTE89 AT VARIOUS BRIDGE POLYESTER CONCRETE OVERLAY AND METH	MCCUEN CONSTRUCTION, INC. 13700 HWY 36 RED BLUFF CA 96080 3269 SWETZER ROAD LOOMIS CA 95650	KYLE HIGGINS   (530)356-9242	\$3,092,085 \$1,666,599 \$0	02/26/25 03/13/25 02/28/26	20% 53%

**Totals:      Authorized Final Amt:      \$448,999,065      Completed to Date:      \$260,472,049      Work This Month:      \$1,522,700**

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-5.0/10.2 03-4H76U4 HSNH-P032-(051)E --()		BUTTE COUNTY IN CHICO FROM MUIR AVENUE TO INTERCHANGE OF STATE ROUTES 99 AND 32 REHABILITATE PAVEMENT, INSTALL SIGNAL, LIG	BALDWIN CONTRACTING COMPANY INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHINO CA 95928	RECHS, DANIEL 2707 NOTRE DAME BLVD CHICO, CA 95928	\$31,834,657 \$25,234,138 \$1,089,599	06/17/24 07/10/24 05/28/26	52% 78%
03-BUT-32-23.9/30.8 03-3G3804		BUTTE COUNTY NEAR CHICO FROM NOPEL AVENUE TO 1.3 MILES WEST OF CARPENTER RIDGE ROAD AND FROM 1.1 MILES WEST OF CARPENTER RIDGEROAD HMA OVERLAY, COLD PLANE, AND REMOVE & REPL	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY YUBA CITY CA 95991	GRANDY, DWAYNE 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7814	\$3,839,194 \$4,013,747 \$0	05/27/25 06/09/25 12/19/25	100% 95%
03-BUT-32-31.5/37.8 03-3G0704		BUTTE COUNTY FROM 1.6 MILES NORTH OF 120G/PLATT MOUNTAIN ROAD TO TEHAMA COUNTY LINE COLD PLANE AND PLACE HMA.	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY YUBA CITY CA 95991 (530)392-6008	DWAYNE GRANDY 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)673-7814	\$1,981,318 \$1,910,447 \$0	06/25/24 07/17/24 12/29/20	89% 97%
03-BUT-70-350.0/36 03-1N5504  20.XX 201130		MOBILIZATION, EXCAVATION, BACKFILL, HAUL AWAY SLIDE MATERIAL, CONSTRUCT VIADUCT/STRUCTURE TYPE SELECTION DIR'S EMERGENCY L.B. BUT 70 VIADUCT	STEELHEAD CONSTRUCTORS JV P.O. BOX 536 PALO CEDRO, CA 96073	MAKHOUL, HUSAM 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)954-0879	\$7,000,000 \$5,590,852 \$245,133	02/03/25 03/03/25 05/01/26	76% 80%
03-BUT-99-3.1/5 03-1H1404 ACNH-P099-(690)E --()		BUTTE COUNTY IN AND NEAR GRIDLEY FROM HOLLIS LANE TO 0.2 MILE NORTH OF FORD AVENUE RHMA, HMA, LIGHTING SYSTEMS, CURB RAMPS, S	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	WATTS, DUSTIN 2704 NOTRE DAME BLVD CHICO, CA 95928 (530)320-6457	\$18,781,806 \$10,591,083 \$677,564	01/08/25 02/10/25 04/30/27	19% 56%
03-BUT-162-15.6/18.5 03-0J4404 ACNH-P162-(045)E --()		BUTTE COUNTY IN OROVILLE FROM FEATHER RIVER BRIDGE TO FOOTHILL BOULEVARD COLD PLANE AC PVMT, HMA, MINOR CONCRETE, S	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864		\$21,501,560 \$0 \$0	12/31/25 01/21/26	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-COL-5-24.3/0 03-0J4604 CIMG-0057-(101)E --()		COLUSA COUNTY NEAR MAXWELL AT THE MAXWELL SAFETY ROADSIDE REST AREA BUILDING WORK, MINOR CONCRETE, & CONCRETE	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY  YUBA CITY CA 95991		\$11,028,354 \$0 \$0	12/17/25 02/18/26	0% 0%
03-ED-49-16.5/20.1 03-3G5304		EL DORADO COUNTY NEAR PLACERVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF DIANA STREET TO 0.5 MILE NORTH OF WOODRIDGE ROAD INSTALL CURED-IN-PLACE PIPELINERS AND REPL	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	THOMPSON, BRIAN 3461 ROBIN LN. SUITE #4 CAMERON PARK, CA 95682 (530)565-3834	\$759,882 \$585,565 \$0	06/06/25 07/14/25 12/31/25	11% 77%
03-ED-49-23.6/25.2 03-3G5204		EL DORADO COUNTY NEAR COLOMA AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF SOUTH FORK AMERICAN RIVER BRIDGE TO 0.1 MILE NORTH OF DEL CIPP AND RCP.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT  LOOMIS CA 95650 (916)259-1576	THOMPSON, BRIAN 3461 ROBIN LN. SUITE #4, CAMERON PARK, CA 95682 (530)565-3834	\$610,480 \$34,664 \$0	06/03/25 06/26/25 12/31/25	6% 6%
03-ED-50-35.1/0 03-1J1604 ACNH-P050-(158)0 --()		EL DORADO COUNTY NEAR POLLOCK PINES AT 0.1MILE WEST OF PEAVINE RIDGE ROAD AND FROM 0.1 MILE WEST OF ICE HOUSE ROAD TO 0.5 MILE EAS HMA (TYPE A), COLD PLANE AC PVMT, AND DRAI	GEORGE REED, INC. 1200 SCENIC DRIVE, SUITE 200 MODESTO CA 95350		\$21,267,483 \$0 \$0	12/31/25 01/26/26	0% 0%
03-ED-50-75.4/8 03-4H8904 HSNH-P050-(157)E --()		EL DORADO COUNTY IN SOUTH LAKE TAHOE FROM NORTH JUNCTION ROUTE 89 TO PIONEER TRAIL MODIFY LIGHTING AND FIBER OPTIC CABLE SYST	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST  SAN LEANDRO CA 94577	ALTEERTON, NATHAN 3976 DUROCK ROAD, SUITE 102 SHINGLE SPRINGS, CA 95682 (530)957-1110	\$21,277,175 \$13,747,408 \$0	03/28/24 04/19/24 09/08/25	60% 65%
03-ED-50-180.0/18 03-2N0704		SITE PREPARATION TRAFFIC CONTROL SAWCUT EXCAVATION SLURRY BACKFILL MINOR HMA PAVING STRIPING AND INCIDENTAL WORK DIR'S EMERGENCY F ROADWAY DIP	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY  CAMERON PARK, CA 95682	ALTEERTON, NATHAN 3461ROBIN LN SUITE #4, CAMERON PARK, CA 95682  (530)957-1110	\$485,000 \$400,903 \$0	06/07/25 06/18/25 06/26/25	38% 83%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-189.0/18.9 03-1N1804		IN PLACER COUNTY AT 3065 BLAIRS LN, PLACERVILLE, CA 95667 AT THE CALTRANS PLACERVILLE MAINTENANCE STATION DIR'S EMERGENCY F.A. RETAINING WALL	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY CAMERON PARK, CA 95682	THOMPSON, BRIAN 3976 DUROCK ROAD, STE. 102 SHINGLE SPRINGS, CA 95682 (530)565-3834	\$446,000 \$339,034 \$0	05/30/24 06/20/24 02/18/26	28% 76%
20.XX 201130							
03-ED-50-672.0/67.2 03-0N6504		MOBILIZATION, ROCKFALL MITIGATION, SLOPE STABILIZATION, DEBRIS REMOVAL, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A. ED 50 ROCKFALL - SLOPE STABILIZATION	NEIL'S CONTROLLED BLASTING LP P.O. BOX 749 NEWCASTLE, CA 95658	ALTERTON, NATHAN 3976 DUROCK ROAD, SUITE 102 SHINGLE SPRING CA 95682 (530)957-1110	\$785,000 \$238,793 \$0	12/21/23 04/15/24 04/23/26	17% 30%
20.XX 201130							
03-ED-89-81.0/8.1 03-3G8104		MOBILIZATION, REPAIR/REPLACE RESIDENCE ROOF, SIDING/WINDOWS, STRUCTURAL AND INCIDENTAL WORK DIR'S EMERGENCY F.A. SOUTH LAKE TAHOE MTCE STATION REHAB	ACCO ENGINEERED SYSTEMS, INC. 888 E. WALNUT STREET PASADENA, CA 91101	LOPEZ, ANDREW 3461 ROBIN LN STE 4 CAMERON PARK, CA 95682 (530)812-6239	\$985,000 \$0 \$0	03/20/25 11/20/25 11/18/25	0% 0%
03-ED-89-/8.5 03-3G4304		EL DORADO COUNTY NEAR MEYERS FROM ALPINE COUNTY LINE TO POMO STREET COLD PLANE AC PVMT AND HMA (TYPE A) OVERLA	ALL-AMERICAN CONSTRUCTION, INC. 1700 ACACIA AVENUE SUTTER CA 95982		\$3,959,843 \$0 \$0	06/06/25 07/01/25	0% 0%
03-ED-193-2.0/8.9 03-2G9804		EL DORADO COUNTY AT VARIOUS LOCATIONS FROM CRAMER ROAD TO 0.2 MILE EAST OF WEED PATCH COURT REPLACE CULVERTS.	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS RD PLACERVILLE CA 95667 (530)676-0825	THOMPSON, BRIAN 3461 ROBIN LN. SUITE #4, CAMERON PARK, CA 95682 (530)565-3834	\$637,367 \$507,068 \$0	05/29/25 06/19/25 12/31/25	42% 79%
03-ED-193-3.5/5.6 03-2G9304		EL DORADO COUNTY NEAR GREENWOOD AT VARIOUS LOCATIONS FROM 0.3 MILE NORTH OF BRUSH N ROCKS LANE TO 0.2 MILE SOUTH OF PILGRIM COURT INSTALL CURED-IN-PLACE PIPELINER & CONCRET	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	THOMPSON, BRIAN 3976 DUROCK RD SHINGLE SPRINGS, CA 95682 (530)565-3834	\$375,823 \$335,710 \$0	06/28/24 07/31/24 12/31/25	63% 89% SUSPENDED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-11.9/17.3 03-2G9704		EL DORADO COUNTY NEAR GEORGETOWN AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF SPANISH DRY DIGGINS ROAD TO 0.5 MILE WEST OF TRAVERSE REPLACE CULVERTS.	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428	THOMPSON, BRIAN 3461 ROBIN LN. SUITE #4 CAMERON PARK, CA 95682 (530)565-3834	\$1,081,125 \$1,021,934 \$0	04/29/25 05/19/25 12/31/25	28% 94%
03-ED-193-88.0/8.8 03-2N4704		IN EL DORADO COUNTY ALONG STATE ROUTE 193 APPROXIMATELY 1.607 MILES EAST OF RICCI ROAD, RT DIR'S EMERGENCY F.A. REPLACE CULVERTS	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY CAMERON PARK, CA 95682	ALTERNON, NATHAN 3461 ROBIN LN. CAMERON PARK, CA 95682 (530)957-1110	\$885,000 \$0 \$0	10/26/25 11/05/25 04/01/26	0% 0%
20.XX 201130							
03-GLE-32-2.8/3.2 03-2J5904 SNHG-P032-(052)E --()		GLENN COUNTY NEAR ORLAND FROM 0.2 MILE WEST TO 0.2 MILE EAST OF COUNTY ROAD P INSTALL TRAFFIC SIGNAL.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650 (916)259-2395	MAKHOUL, HUSAM 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)954-0879	\$1,571,735 \$1,429,567 \$0	12/23/24 01/21/25 12/26/25	85% 91%
03-GLE-162-65.5/69.7 03-3J4324		GLENN COUNTY IN AND NEAR WILLOWS FROM ROUTE 162/5 SEPARATION TO COUNTY ROAD P MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)438-8537	MAKHOUL, HUSAM 2707 NOTRE DAME BLVD CHICO CA 95928 (530)954-0879	\$3,657,031 \$3,116,817 \$0	09/23/24 11/19/24 09/02/25	100% 82%
03-GLE-162-76.3/78.6 03-3F0604 ACST-P162-(041)E --()		AT BUTTE CITY, FROM ROUTE 45 TO 0.1 MILE EAST OF MCDOUGALL STREET. REPLACE SACRAMENTO RIVER BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	WATTS, DUSTIN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)320-6457	\$85,294,233 \$83,347,114 \$551,437	01/07/22 02/02/22 01/22/27	88% 98%
03-NEV-49-10.3/13.8 03-3H51U4 HSNH-P049-(193)E --()		NEVADA COUNTY NEAR GRASS VALLEY FROM 0.2 MILE SOUTH OF LA BARR MEADOWS ROAD TO 0.1 MILE NORTH OF SOUTH GRASS VALLEY OVERCROSSING RDWY EXCAVATION, PLACE HMA, TRENCHLESS CUL	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO CA 95827	PLAZA, RENEE 138 NEW MOHAWK RD, STE B NEVADA CITY, CA 95959 (530)265-9864	\$66,083,657 \$71,143 \$71,143	12/29/25 02/10/26 09/20/27	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-156.0/15.6 03-3G7404		IN NEVADA COUNTY NEAR INTERSTATE 80 AT THECALTRANS TRUCKEE MAINTENANCE STATION LOCATAT 10152 KEISER AVENUE, TRUCKEE, CA 96161 DIR'	ACCO ENGINEERED SYSTEMS, INC. 888 EAST WALNUT STREET PASADENA, CA 91101	HOBBS, DOUGLAS 10183 TRUCKEE AIRPORT RD., SUITE 202, TRUCKEE, CA 96161 (530)821-3938	\$765,000 \$698,778 \$76,541	02/18/25 06/13/25 03/01/26	75% 91%
20.80 521000		TRUCKEE BOILER REPLACEMENT					
03-NEV-80-247.0/30.2 03-2N4304		IN NEVADA COUNTY ALONG INTERSTATE 80 APPROXIMATELY 1.221 MILES EAST HINTON RD UC 17 60 TO APPROXIMATELY 0.627 MILES EASTDIR'S EMER NEV 80 LANDSLIDES	NEIL'S CONTROLLED BLASTING LP 490 MAIN STREET/P.O. BOX 749 NEWCASTLE, CA 95658	HOBBS, DOUG 12453 WILLOW VALLEY ROAD NEVADA CITY, CA 95959 (530)265-5736	\$22,585,000 \$2,840,819 \$339,041	10/14/25 12/04/25 07/30/26	87% 13%
03-NEV-89-5.3/8.7 03-3J3604		NEVADA AND SIERRA COUNTIES FROM ROUTE 80/89 SEPARATION IN TRUCKEE TO PLUMAS COUNTY LINE ABOUT 6 MILES NORTH OF CALPINE CONSTRUCT MIDDLE MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)645-4874	SHAWN HAGSTROM 10183 TRUCKEE AIRPORT RD. TRUCKEE CA 96161 (661)623-6769	\$34,007,341 \$17,327,533 \$0	02/21/25 03/06/25 11/10/26	52% 50%
03-PLA-28-.1/11 03-0J01U4 CSTP-P028-(012)E --()		PLACER COUNTY FROM 0.1 MILE EAST OF ROUTE 89 AT TAHOE CITY TO THE NEVADA STATE LINE AT KINGS BEACH HMA (TYPE A), COLD PLANE AC PVMT, RDWY EXC	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	SALEHI, REZA 10183 TRUCKEE AIRPORT RD. STE 202, TRUCKEE, CA 96161 (530)218-1752	\$22,978,914 \$6,796,635 \$67,380	10/02/24 12/03/24 04/22/26	14% 30%
03-PLA-49-2.2/2.4 03-1H2404 SNHG-P049-(186)E --()		IN PLACER COUNTY IN AUBURN FROM 0.1 MILE SOUTH OF THE INTERSECTION OF ROUTE 49 AND LINCOLN WAY / BORLAND AVENUE TO LINCOLN WAY REALIGN ROADWAY AND CONSTRUCT	LAMON CONSTRUCTION 871 VON GELDERN WAY YUBA CITY CA 95991 (530)845-2282	CLARK, MARTIN 33 DEPOT ST PO BOX 1807 COLFAX CA, 95713 (916)825-6388	\$7,409,674 \$7,505,106 \$0	05/27/22 06/29/22 02/18/26 02/10/26	95% 100% COMPLETED
03-PLA-49-3.5/7.5 03-3H8304 PCML-6203-(071)E --()		PLACER COUNTY IN AND NEAR AUBURN FROM 0.3 MILE NORTH OF ROUTE 80/49 SEPARATION TO 0.1 MILE NORTH OF DRY CREEK ROAD CONSTRUCT SIDEWALKS, CURB RAMPS AND DRAINAGE	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688 (707)449-3604	PRICE, LUCAS 138 NEW MOHAWK RD SUITE B NEVADA CITY, CA 95959 (530)790-8595	\$9,985,598 \$6,704,217 \$161,359	01/06/25 01/29/25 07/03/26	58% 67% SUSPENDED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-.1/2.2 03-3F23U4 ACIM-0803-(252)E --()		PLACER COUNTY IN ROSEVILLE FROM 0.1 MILE WEST OF RIVERSIDE AVENUE OVERCROSSING TO 0.3 MILE EAST OF DOUGLAS BOULEVARD OVERCROSSING ROADWAY EXCAVATION, PLACE C12-AB, HMA, STR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	CLARK, MARTIN 33 DEPOT ST. PO BOX 1807 COLFAX CA 95713 (916)825-6388	\$38,591,171 \$38,699,914 \$11,091	05/25/23 06/16/23 06/02/26	100% 98% OVER RUN
03-PLA-80-33.0/44.9 03-0J4104 ACIM-0804-(339)E --()		PLACER COUNTY IN AND NEAR COLFAX FROM 0.1 MILE WEST OF ROUTE 174/80 SEPARATION TO 0.1 MILE EAST OF ALTA ROAD UNDERCROSSING COLD PLANE AC PVMT, HMA, CLASS 2 AB, RDWY	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864		\$20,038,550 \$0 \$0	12/05/25 12/30/25	0% 0%
03-PLA-80-42.7/49.3 03-3H6104 ACIM-0804-(336)E --()		PLACER COUNTY ABOUT 9.4 MILES NORTH OF COLFAX FROM 0.5 MILE WEST OF MONTE VISTA OVERCROSSING TO 0.3 MILE EAST OF DRUM FOREBAY OVER RDWY EXC, HMA, JPCP, ALT PIPELINER, STEEL	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)361-1533	SAMPSON, TAD PO BOX 1807 COLFAX, CA 95713 (916)799-4858	\$126,492,466 \$78,766,723 \$1,304,723	02/15/24 03/01/24 12/31/26	21% 62% SUSPENDED
03-PLA-80-49.3/68.7 03-0J5604 PTIM-0804-(338)E --()		PLACER AND NEVADA COUNTIES FROM 0.3 MILE EAST OF DRUM FOREBAY OVERCROSSING TO 0.2 MILE EAST OF TROY UNDERCROSSING RCP, WSP, AND ELECTRICAL SYSTEMS.	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (707)443-6371	SAMPSON, TAD 33 DEPOT STREET, PO BOX 1807 COLFAX CA 95713 (916)799-4858	\$15,714,240 \$1,113,788 \$107,503	07/11/25 08/20/25 09/21/26	5% 7% SUSPENDED
03-PLA-80-50.7/0 03-0J5504		PLACER COUNTY NEAR BLUE CANYON AT THE WHITMORE MAINTENANCE STATION AT 7748 WHITMORE ROAD BUILDING WORK, JPCP, AND CAMERA SYSTEMS.	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	ANDERSON, CARL 45 CENTRAL ST COLFAX CA 95713 (530)821-8470	\$12,246,357 \$0 \$0	01/08/26 02/10/26 02/04/27	0% 0%
03-PLA-80-68.3/69.7 03-1H9904 ACIM-0804-(337)E --()		PLACER AND NEVADA COUNTIES NEAR KINGVALE FROM 0.3 MILE WEST OF TROY UNDERCROSSING TO 0.2 MILE EAST OF SODA SPRINGS OVERCROSSING RDWY EXC, PLACE HMA & JPCP, SLAB REPLACEMENT	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864 (916)484-3011	CLARK, MARTIN 33 DEPOT ST COLFAX, CA 95713 (916)825-6388	\$73,777,199 \$70,787,676 \$49,538	11/07/23 12/21/23 03/20/26	88% 95% SUSPENDED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-89-13.0/21.6 03-1J1704 ACST-S089-(035)E --()		PLACER AND NEVADA COUNTIES IN AND NEAR TRUCKEE ON ROUTE 89 FROM 0.8 MILE NORTH OFALPINE MEADOWS ROAD TO NEVADA COUNTY AND FROM PLA HMA, CAMERA SYSTEM, AND TRAFFIC STRIPE.	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864		\$12,378,062 \$0 \$0	11/12/25 12/10/25	0% 0%
03-SAC-5-.2/34.3 03-4F6404 SNHG-X067-(080)E --()		IN SACRAMENTO COUNTY ON ROUTES 5, 80 AND 99 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL AND	DREAMBUILDER 18543 YORBA LINDA BLVD # 376 YORBA LINDA CA 92886 (714)646-3697	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$2,647,135 \$2,313,487 \$0	04/19/19 05/21/19 11/22/19	100% 87% SUSPENDED
03-SAC-5-16.2/0 03-0N8504		SACRAMENTO COUNTY IN SACRAMENTO AT POCKET ROAD OVERCROSSING MINOR CONC, CL 2 AB, HMA, AND MODIFYING LI	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826		\$1,067,000 \$0 \$0	06/19/25 07/22/25	0% 0%
03-SAC-5-22.4/22.9 03-2H1304 ACIM-0056-(359)E --()		IN THE CITY OF SACRAMENTO, FROM SOUTH OF BROADWAY TO 0.12 MILE SOUTH OF R STREET. HIGHWAY PLANTING REHABILITATION.	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DR. HERCULES CA 94547 (510)741-9226	CHANDER, RAKESH 3855 N FREEWAY BLVD SUITE 120 SACRAMENTO, CA 95834 (916)799-2649	\$1,485,874 \$1,383,865 \$1,620	07/19/22 08/19/22 12/31/26	92% 92%
03-SAC-5-26.7/29 03-3J5334		SACRAMENTO COUNTY IN AND NEAR SACRAMENTO ON ROUTE 80 FROM SACRAMENTO RIVER BRIDGE AND OVERHEAD (BRYTE BEND) TO ROUTE 5 AND ON ROUT MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)438-8500	EPHREM TEWELDEBERHAN 2777 DEL MONTE ST WEST SACRAMENTO CA 95691 (530)649-6925	\$4,122,948 \$4,088,264 \$0	12/20/24 01/29/25 05/30/25	85% 100%
03-SAC-12-/.5 03-3J3304		THE RIO VISTA BRIDGE (BR # 23-0024) STATE ROUTE 12, NEAR POSTMILE 0 TO 0.5 IN SACRAMENTO COUNTY RIO VISTA BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 95510	TEWELDEBERHAN, EPHREM 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)649-6925	\$27,200,000 \$21,232,907 \$410,457	09/26/22 11/09/22 08/25/23	100% 78% OVER RUN

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-.2/6.1 03-0H08U4		IN SACRAMENTO COUNTY ON ROUTE 50 FROM I-5 JUNCTION TO WATT AVE. ADD HIGH OCCUPANCY VEHICLE LANE AND	FLATIRON DRAGADOS WEST LLC 1200 CONCORD AVE, SUITE 250  CONCORD, CA 94520 (707)742-6000	RUZIC, JOHN 2520 WARREN DRIVE SUITE A ROCKLIN CA 95677 (530)649-7022	\$456,736,881 \$449,185,840 \$624,850	04/29/20 06/30/20 10/14/26	87% 98%
03-SAC-50-21.0/2.1 03-0N6204		IN SACRAMENTO COUNTY AT 5900 FOLSOM BLVD. SACRAMENTO, CA, 95819. DIR'S EMERGENCY F.A. TRANSLAB HVAC SYSTEM REPAIRS	ACCO ENGINEERED SYSTEMS, INC. 888 E WALNUT ST.  PASADENA, CA 91101	ZARAGOZA, GUSTAVO 5900 FOLSOM BLVD SACRAMENTO, CA 95819 (530)954-0113	\$35,985,000 \$1,735,661 \$0	01/29/24 08/28/24 06/30/26	79% 5%
03-SAC-50-21.0/2.1 03-1N7904		MOBILIZATION, CLEANING AND DECONTAMINATIONASBESTOS AND OTHER HAZARDOUS MATERIALS ABAREPLACEMENT, DUCT REMOVAL, REPAIR OTHER DADIR ' ASBESTOS ABATEMENT	ACCO ENGINEERED SYSTEMS, INC. 888 EAST WALNUT STREET  PASADENA, CA 91101	ANGEL ZARAGOZA, GUSTAVO 5900 FOLSOM BLVD SACRAMENTO, CA 95819 (530)954-0113	\$7,985,000 \$2,242,910 \$0	03/03/25 06/16/25 08/30/26	1% 28%
20.XX 201130							
03-SAC-51-.2/3.5 03-3F0704 ACNH-P051-(039)E --() HA21		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD DECK REPLACEMENT	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE P.O. BOX 50085  WATSONVILLE CA 95077 (916)855-4400	JOHN RUZIC 1610 ARDEN WAY STE 277 SACRAMENTO CA 95815 (530)649-7022	\$133,231,134 \$121,102,811 \$2,515,396	08/28/23 08/28/23 08/24/26	64% 90%
03-SAC-51-2.0/3.3 03-3F0734		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD DREDGE, CONSTRUCT IN-WATER FOUNDATION.	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE PO BOX 50085  WATSONVILLE CA 95077 (530)693-2155	DEAN ELGHASSEIN 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)768-3597	\$55,856,530 \$55,016,020 \$65,363	06/28/22 06/28/22 02/28/27	91% 98%
03-SAC-99-6.1/7 03-1J6304 ACNH-P099-(696)0 --()		SACRAMENTO COUNTY NEAR ELK GROVE FROM 0.2 MILE NORTH OF ARNO ROAD TO 0.4 MILE SOUTH OF DILLARD ROAD STRUCTURAL CONCRETE, STEEL GIRDER, AND HMA	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD  SACRAMENTO CA 95827		\$9,779,304 \$0 \$0	11/06/25 12/15/25	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-160-25.0/2.5 03-2N4604		MOBILIZATION, REMOVE FAILED CMP CULVERT AND REPLACE WITH RXP CULVERT, EXCAVATION, BACKFILL, WATER DIVERSION, SHORING DIR'S EMERGEN	RHINO ENGINEERING INC. PO BOX 4315 ELDORADO HILLS, CA 95762	GRIFFITH, GARRETT 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)682-3842	\$900,000 \$0 \$0	11/03/25 02/02/26 11/12/25	0% 0%
20.XX 201130		SAC 160 SINKHOLE					
03-SAC-160-44.9/0 03-3J9004 HSNH-P160-(027)0 --()		SACRAMENTO COUNTY IN SACRAMENTO AT 0.1 MILE SOUTH OF NORTH SACRAMENTO UNDERCROSSING MODIFY SIGNAL AND LIGHTING SYSTEMS.	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688		\$1,436,652 \$0 \$0	08/05/25 08/12/25	0% 0%
03-SAC-160-/0 03-1N0104		MOBILIZATION REPAIR AND OR REPLACE ELECTRICAL AND MECHANICAL BRIDGE COMPONENTS TRAFFIC CONTROL DIR'S EMERGENCY F.A. REPAIR/REPLACE BRIDGE COMPONENTS	GOLDEN STATE BRIDGE INC. 3701 MALLARD DRIVE BENICIA CA 94510	GRIFFITH, GARRETT 2777 DEL MONTE ST. W. SACRAMENTO CA 95691 (530)649-6925	\$19,985,000 \$10,401,194 \$0	05/31/24 07/19/24 03/11/26	90% 52%
20.XX 201131							
03-SAC-5500-/0 03-4H9704		SACRAMENTO COUNTY IN RANCHO CORDOVA AT THEREGIONAL TRANSPORTATION MANAGEMENT CENTER,3165 GOLD VALLEY DRIVE HEATING VENTILATION AND AIR CONDITIONING R	CREEKSIDE COMMERCIAL BUILDERS,INC. 3131 PEACEKEEPER WAY STE 400 MCCLELLAN CA 95652	THOMPSON, BRIAN 3461 ROBIN LN. STE. 4 CAMERON PARK, CA 95682 (530)215-5427	\$4,416,879 \$4,399,051 \$165,518	11/01/24 12/03/24 02/27/26	11% 100%
03-SUT-20-15.7/16.1 03-3J6804 HSNH-P020-(205)E --()		SUTTER COUNTY IN YUBA CITY FROM GRAY AVENUE TO CLARK AVENUE SIGNAL AND LIGHTING SYSTEMS, HMA, AND CURB	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY YUBA CITY CA 95991		\$2,055,771 \$0 \$0	10/20/25 11/03/25	0% 0%
03-SUT-99-25.0/26.2 03-4H8704 HSNH-P099-(686)E --()		SUTTER COUNTY NEAR YUBA CITY FROM 0.6 MILESOUTH TO 0.6 MILE NORTH OF OSWALD ROAD RDWY EXC, PLACE HMA-A AND CRCP, INSTALL SI	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	HORSE, DUSTIN 379 COLUSA AVE YUBA CITY, CA 95991 (530)812-5727	\$6,610,853 \$6,325,852 \$0	10/09/24 10/29/24 03/31/26	70% 97% SUSPENDED

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-149-/5.3 03-0J3504		IN BUTTE, YUBA AND SUTTER COUNTIES ON ROUTES 65, 70, 99, 149 AND 191 AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CAMP FIRE MISSION TASKS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661	GRANDY, DWAYNE 2707 NOTRE DAME BLVD., CHICO, CA 95928 (530)713-7814	\$2,485,000 \$1,828,973 \$0	06/14/19 07/24/19 03/29/21	100% 74%
20.20 201130							
03-VAR--/0 03-1N0004		MOBILIZATION, INSTALL NEW FENCING, REPLACE SECURITY GATES INSTALL NEW SECURITY SYSTEM DIR'S EMERGENCY L.B. SECURITY MEASURES	PISOR FENCE DIVISION, INC PO BOX 7213 CITRUS HEIGHTS, CA 95621	GRIFFITH, GARRETT 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$4,160,000 \$3,296,407 \$0	05/17/24 12/03/24 03/20/26	100% 79% OVER RUN
20.10 201352							
03-VAR--/0 03-3H5604 BFNH-000C-(560)E --()		PLACER AND NEVADA COUNTIES NEAR CISCO GROVE ON ROUTE 80 FROM 0.4 MILE WEST OF LAKE VALLEY OVERCROSSING TO 0.9 MILE EAST OF YUBA PA STRUCTURAL CONC, BAR REINFORCING STEEL, BR	FLATIRON DRAGADOS WEST LLC 1200 CONCORD AVE, STE 465 CONCORD, CA 94520 (707)742-6000	SAMPSON, TAD 33 DEPOT STREET, PO BOX 1807 COLFAX, CA 95713 (916)799-4858	\$90,022,280 \$51,653,519 \$681,402	05/10/24 06/05/24 09/14/26	43% 57% SUSPENDED
03-VAR--/0 03-3J40U4		ALPINE, EL DORADO, AND PLACER COUNTIES IN AND NEAR SOUTH LAKE TAHOE ON ROUTE 89 FROMROUTE 88 TO ROUTE 28 AND ON ROUTE 50 FROM SOUT MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864	HAGSTORM, SHAWN 10183 TRUCKEE AIRPORT RD #202 TRUCKEE, CA 96161 (530)682-5837	\$52,096,050 \$18,107,360 \$0	03/12/25 03/12/25 11/09/26	26% 35%
03-VAR--/0 03-3H9014 NFRA-6203-(070)0 --()		SOLANO AND YOLO COUNTIES AT VARIOUS LOCATIONS HMA, RHMA, SIGN STRUCTURE, CAMERA SYSTEMS,	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568	WILD, JOSEPH 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)821-3881	\$127,328,979 \$54,593,902 \$2,754,643	09/27/24 10/23/24 10/22/26	42% 43%
03-VAR--/0 03-0J5204 ACNH-P020-(204)E --()		NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF DOW ROAD TO 0.5 MILE EAST OF YUBA PASS SEPARATION AND OVERHE COLD PLANE AC PVMT, HMA (TYPE A), & DRAINAGE	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	PRICE, LUCAS 138 NEW MOHAWK RD SUITE B NEVADA CITY, CA 95959 (530)790-8595	\$18,414,350 \$0 \$0	11/10/25 12/15/25	0% 0% SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-3G4804		BUTTE, SACRAMENTO, SUTTER AND YOLO COUNTIES AT VARIOUS LOCATIONS MODIFY CMS SYSTEMS.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650	TJI, JONY 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (530)821-8282	\$794,500 \$779,390 \$112,334	05/22/25 06/09/25 03/06/26	87% 98%
03-VAR--/0 03-3G4704		BUTTE, EL DORADO AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS MODIFY CMS SYSTEMS.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650	TJI, JONY 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (530)821-8282	\$709,130 \$692,224 \$274,530	05/02/25 05/23/25 03/01/26	100% 98%
03-VAR--/0 03-3G4604		NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS MODIFY CMS SYSTEMS.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650 (916)259-2395	SAMPSON, TAD 33 DEPOT ST COLFAX, CA 95713 (916)799-4858	\$806,300 \$776,640 \$69,815	06/03/25 06/10/25 02/24/26	90% 96%
03-VAR--/0 03-3G2304		SACRAMENTO COUNTY AT VARIOUS LOCATIONS FURNISH AND PLACE POLYESTER CONCRETE OVERL	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838	TEWELDEBERHAN, EPHREM 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)649-6925	\$3,411,855 \$3,294,823 \$10,472	06/19/25 07/16/25 03/03/26	36% 93% SUSPENDED
03-VAR--/0 03-0J6204 PTNH-X067-(085)E --()		SACRAMENTO COUNTY AT VARIOUS LOCATIONS DRAINAGE PUMP PLANT WORK.	THOMPSON BUILDERS CORPORATION 5400 HANNA RANCH ROAD NOVATO CA 94945		\$12,762,655 \$0 \$0	12/09/25 12/30/25	0% 0%
03-VAR--/0 03-3G4904		PLACER COUNTY AT VARIOUS LOCATIONS MODIFY CMS.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650		\$608,002 \$0 \$0	05/15/25 06/04/25	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-5-22.8/28.9 03-3G6204		YOLO COUNTY NEAR DUNNIGAN FROM 0.2 MILE NORTH OF ROUTE 505/5 SEPARATION TO THE COLUSA COUNTY LINE COLD PLANE AC PVTM AND HMA (TYPE A).	ALL-AMERICAN CONSTRUCTION, INC. 1700 ACACIA AVENUE SUTTER CA 95982	HORSE, DUSTIN 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)812-5727	\$5,845,177 \$5,414,475 \$15,422	06/03/25 07/09/25 03/30/26	63% 92%
03-YOL-16-37.3/37.8 03-4J1204 HSST-S016-(001)E --()		YOLO COUNTY NEAR WOODLAND 0.2 MILE WEST OF COUNTY ROAD 95 TO 0.2 MILE EAST OF COUNTY ROAD 95 HMA, FLASHING BEACON SYSTEM, AND ROADWAY E	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520		\$1,779,058 \$0 \$0	09/05/25 10/13/25	0% 0%
03-YOL-50-/2.5 03-4F6504 ACNH-X113-(036)E --()		YOLO COUNTY IN AND NEAR WEST SACRAMENTO ONROUTE 80 FROM 1.7 MILES EAST OF MACE BOULEVARD OVERCROSSING TO SACRAMENTO RIVERBRIDGE AN CRCP, HMA (TYPE A), RDWY EXC, CLASS 2 AB,	FLAT-IRON TEICHERT A JOINT VENTURE 1200 CONCORD AVENUE SUITE 465 CONCORD CA 94520 (707)742-6000	MEHARI, MIRAK 1016 N. MARKET BLVD STE 50/60 SACRAMENTO, CA 95834 (916)801-3455	\$234,802,274 \$216,957,313 \$8,147,938	02/14/23 03/17/23 08/17/26	77% 90%
03-YOL-275-130.0/13 03-1N6204		MOBILIZATION, REMOVE ALL TRAVELING CABLES AND CONDUCTORS, INSTALL NEW CABLES AND CONDUCTORS DIR'S EMERGENCY L.B. TOWER BRIDGE CABLES	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	GRIFFITH, GARRETT 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)649-6925	\$3,000,000 \$178,013 \$0	12/14/24 08/15/25 10/26/26	0% 6%
20.XX 201131							
03-YUB-70-82.0/13.6 03-1N9304		MOBILIZATION, REMOVE DAMAGED/STRUCTURALLY WEAK/DYING TREES, REMOVE BRANCHES, STUMP GRINDING, TREE DISPOSAL, INCIDENTAL DIRECTOR'S E YUBA 70 TREE REMOVAL	TYRRELL RESOURCES, INC. P.O. BOX 8219 TRUCKEE, CA 96162	HORSE, DUSTIN 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)812-5727	\$3,900,000 \$1,459,571 \$552,728	04/22/25 10/02/25 06/05/26	23% 37%
20.XX 201130							

**Totals:      Authorized Final Amt:      \$2,037,525,867      Completed to Date:      \$1,422,217,646      Work This Month:      \$21,154,539**

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-0-/0 04-3Y1904		DISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDIR'	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY RD SAN JOSE, CA, 95133 (408)595-4015	LI, PEIJIE 1007 KNOX AVE SAN JOSE, CA 95122 (341)400-9265	\$1,365,500 \$1,170,130 \$0	01/20/23 03/29/23 10/15/25	99% 86%
20.20.20 1130		REPAIR KNOCKED DOWN ELECTRICAL ASSETS- POL					
04-ALA-13-10.7/13 04-2G4614 ACNH-P013-(138)E --()		ALAMEDA COUNTY IN BERKELEY AT VARIOUS LOCATIONS FROM DOMINGO AVENUE TO MABEL STREET RECONSTRUCT ADA CURB RAMPS.	ACCURATE EARTHWORKS, INC. 501 CESAR CHAVEZ SUITE 212A SAN FRANCISCO CA 94124 (714)423-5566	SENG, TA 3401 REGATTA BLVD RICHMOND, CA 94804 (925)766-5224	\$827,321 \$735,530 \$0	01/26/23 04/17/23 12/29/25 01/21/26	100% 100% COMPLETED
04-ALA-80-5.7/6 04-3W9304		ALAMEDA COUNTY IN BERKELEY FROM 0.1 MILE WEST TO 0.2 MILE EAST OF UNIVERSITY AVENUEOVERCROSSING HIGHWAY PLANTING AND IRRIGATION SYSTEM, RO	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	LUCKEL, KASAIA 3401 REGATTA BLVD. RICHMOND CA.94804 (510)774-6276	\$2,140,907 \$2,015,341 \$1,610	02/24/23 03/22/23 03/30/26	96% 94%
04-ALA-80-5.9/6.4 04-3J2604 SIMG-000C-(562)E --()		ALAMEDA COUNTY IN FREMONT FROM 0.1 MILE SOUTH OF MISSION SAN JOSE 680/238 SEPARATION TO 0.3 MILE NORTH OF MISSION SAN JOSE 680/238 INSTALL CB, WROUGHT IRON FENCE, MODIFY LIG	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)684-0157	FAUSTIN, GLENN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6156	\$5,313,886 \$3,348,400 \$0	12/13/24 01/07/25 02/27/26	100% 65%
04-ALA-80-6.4/6.8 04-0A7724 ACIM-0801-(121)E --()		ON I-80 AT GILMAN STREET INTERCHANGE FROM 0.6 MILES NORTH OF UNIVERSITY AVENUE OC TO 0.5 MILE SOUTH OF EL CERRITO SEPARATION IN AN CONSTRUCT DOUBLE ROUNDABOUTS AT	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	CHAMPANERIA, VINAY 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6093	\$34,275,349 \$33,547,128 \$2,686	01/04/22 01/27/22 07/01/26	88% 97%
04-ALA-80-7.6/8 04-0K1604 SIMG-0801-(998)E --()		ALAMEDA AND CONTRA COSTA COUNTIES IN ALBANY AND CROCKETT FROM 0.4 MILE SOUTH OFALAMEDA COUNTY LINE TO 0.2 MILE SOUTH OF POMONA STR CONSTRUCT RHMA, LIGHTING SYSTEM, AND CONCR	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	NOU, BUNMA 3401 REGATTA BLVD. RICHMOND, CA 94804 (916)634-6646	\$59,454,783 \$56,416,794 \$778,675	02/08/23 03/02/23 03/31/26	100% 94%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-/1.8 04-4Y1804		ON SAN FRANCISCO BAY BRIDGE MIDDLE-MILE BROADBAND NETWORK (MMBN) ON SA	GHILOTTI BROS AND ST FRANCIS ELECTRIC JV 525 JACOBY STREET  SAN RAFAEL CA 94901 (415)454-7011	LARWIN, THOMAS 575 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-4545	\$1,725,641 \$0 \$0	03/12/25 03/12/25	0% 0%
04-ALA-84-10.8/18 04-3Q8504 HSNH-P084-(060)E --()		ALAMEDA COUNTY IN FREMONT, UNION CITY AND AT SUNOL FROM ROUTE 238 TO 0.1 MILE WEST OF ROUTE 680 FLASHING BEACON SYSTEMS.	TENNYSON ELECTRIC, LLC 7275 NATIONAL DR STE A-2  LIVERMORE CA 94550 (925)606-1038	SADEGHI-NEDJAD, AMIR-FARDIN 5675-B GIBRALTAR DRIVE PLEASSANTON, CA 94588 (510)459-2581	\$2,298,130 \$1,682,055 \$0	02/13/25 03/27/25 01/30/26	66% 73%
04-ALA-84-11.0/18 04-160314		ALAMEDA COUNTY IN AND NEAR FREMONT AND IN SUNOL AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ROUTE 238 JUNCTION (MISSION BOULEVARD) MAINTAIN EXISTING PLANTED AREA, HIGHWAY PL	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET  SAN RAFAEL CA 94901 (415)453-4675	LUCKEL, KASAJA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6276	\$614,975 \$183,059 \$10,521	11/22/24 12/10/24 03/02/29	20% 30%
04-ALA-84-11.2/15.5 04-1X2804		IN ALAMEDA COUNTY IN SUNOL HWY 84 NILES CANYON SLOPE AND RETAINING WALL REPAIR DIR'S ORDER EMERGENCY F.A. NILES CANYON SLIPOUT	PACIFIC COAST DRILLING CO.,INC 364 BELLEVUE AVE.  SANTA ROSA, CA 95407 (707)778-8316	DIKE, EDDIE 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$6,570,000 \$6,550,040 \$0	02/20/24 03/13/24 11/30/25	100% 99% OVER RUN
20.20.20 1130							
04-ALA-84-17.0/17.4 04-0J5504 ACNH-S084-(042)E --()		ALAMEDA COUNTY AT SUNOL FROM SILVER SPRINGROAD UNDERPASS TO PLEASANTON SUNOL ROAD REPLACE BRIDGE, WIDEN ROADWAY, & CONSTRUCT	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVENUE  SANTA ROSA CA 95407 (707)326-0647	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$24,888,173 \$0 \$0	12/30/25 01/13/26 09/13/28	0% 0%
04-ALA-84-17.9/22.9 04-297634		IN AND NEAR SUNOL, PLEASANTON AND LIVERMORE ON RTE 680 FROM 1.2 MI SOUTH TO 1.8 MI NORTH OF RTE 84 AND ON RTE 84 FROM 0.1 MI EAST WIDENING ROUTE 84 TO EXPRESSWAY AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BUILDING B#400  CONCORD, CA 94524-6227 (925)227-6296	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$143,986,239 \$142,741,165 \$401,892	02/19/21 03/11/21 12/17/26	73% 98%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-21.4/23.1 04-0X6604		ALAMEDA COUNTY IN AND NEAR PLEASANTON AND LIVERMORE FROM 0.1 MILE SOUTH OF VEHICLE UNDERCROSSING SOUTH TO 0.1 MILE SOUTH OF RUBY H COLD PLANE AC PAVEMENT AND OVERLAY WITH RH	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$1,524,597 \$1,342,712 \$0	06/25/25 07/29/25 12/22/25	100% 88%
04-ALA-238-.7/.8 04-2Q7604 ACNH-X001-(671)E --()		ALAMEDA COUNTY IN FREMONT ON ROUTE 680 AT OFF-RAMP TO SCOTT CREEK ROAD AND ON ROUTE 238 AT MISSION RIDGE COURT RECTANGULAR RAPID FLASHING BEACON SYSTEMS,	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	REZA, KAMKAR 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$2,069,807 \$2,038,755 \$0	05/22/24 06/17/24 12/16/25 01/27/26	100% 100% COMPLETED
04-ALA-260-.8/1.9 04-0G3604 ACNH-X001-(692)E --()		ALAMEDA COUNTY IN OAKLAND AND ALAMEDA ON ROUTE 260 FROM WILLIE STARGELL AVENUE TO 7TH STREET AND ON ROUTE 880 FROM 23RD AVENUE TO MODIFY RAMPS, HMA PVMT, BRIDGES, DRAINAGE,	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	CHAMPANERIA, VINAY 3847 BREAKWATER AVENUE HAYWARD, CA 94545 (510)385-7081	\$95,717,833 \$109,591 \$109,591	08/08/25 08/27/25 09/05/29	0% 0%
04-ALA-260-1.1/1.9 04-2W7404		IN ALAMEDA COUNTY, AT THE POSEY-WEBSTER TUBES INSTALL FUEL CELL POWER SYSTEM INSTALL FUEL CELL POWER SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 95621 (510)632-3173	PANDHER, PARAMJIT 5675 GIBRALTAR DRIVE, SUITE B, PLEASANTON, 94588 (510)867-6694	\$9,544,000 \$7,930,057 \$0	09/06/21 01/11/22 05/31/26	97% 83%
20.20.20 1130							
04-ALA-260-1.2/0 04-1Y3404		ALAMEDA COUNTY IN ALAMEDA AND OAKLAND AT THE POSEY TUBE AND WEBSTER STREET TUBE REPAIR SPALLED SURFACE AREA AND REPLACE PO	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	CHAMPANERIA, VINAY 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)385-7081	\$4,369,231 \$3,299,159 \$1,103,438	05/19/25 06/09/25 03/31/26	100% 80%
04-ALA-580-4.6/4.7 04-3X9504		LIVERMORE REPAIR LIVERMORE CULVERT REPLACE LIVERMORE CULVERT REPAIR/REPLACE CULVERT DIR'S ORDER EMERGENCY F.A.	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT OAKLAND, CA 94621 (025)470-6675	SHAH, PURVI 5675-B GIBRALTAR DR PLEASANTON, CA 94588 (510)393-9557	\$635,000 \$0 \$0	08/27/25 10/17/25 06/10/26	0% 0%
20.20.20 1130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-4.7/4.8 04-3Y5504		EFA CONTRACT TO REPAIR RW ON EB 580 PM4.7 TO 4.8 EFA CONTRACT TO REPAIR RW ON EB 580 PM4.7 DIR'S ORDER EMERGENCY F.A. REPAIR FAILED SLOPE AND CONSTRUCT NEW RW	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508  RANCHO CORDOVA CA 95741 (916)852-5530	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON CA 94588 (510)867-6694	\$13,276,000 \$12,711,085 \$0	03/20/23 05/31/23 12/02/25	99% 96%
20.20.20 1130							
04-ALA-580-20.7/30.8 04-0Q1004 ACIM-5801-(984)E --()		ALAMEDA COUNTY IN PLEASANTON AND CASTRO VALLEY FROM ROUTE 680/580 SEPARATION TO ROUTE 580/238 SEPARATION INDIVIDUAL SLAB REPLACEMENT, HMA, RHMA, AP	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD  LIVERMORE CA 94550 (925)245-1300	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$48,841,206 \$45,434,666 \$487,387	07/11/24 09/10/24 09/16/26	62% 83%
04-ALA-580-26.2/26.2 04-2Y8604		ALA 580&680 VAR LOC , INCL EDEN CANYON & SHERDIAN, SUNOL GRADE - SLIPOUTS SLIDE AND SLIPOUT REPAIR ALONG WB 580 EDEN	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT,  OAKLAND 94621 (510)792-1727	PANDHER, PARAMJIT 5675-B GIBRALTAR DR., PLEASANTON, CA (510)867-6694	\$4,805,000 \$3,342,771 \$0	01/03/23 02/08/23 03/31/26	100% 70% OVER RUN
20.20.20 1130							
04-ALA-580-35.0/45.2 04-0Y6804		IN ALAMEDA COUNTY, ON ROUTE 580 FROM ALA-580 PM 35 TO PM 45.193 INSTALL BROADBAND CONDUIT AND FIBER FOR BR	GHILOTTI BROS AND ST FRANCIS ELECTRIC JV 525 JACOBY STREET  SAN RAFAEL, CA 94901 (415)454-7011	BALUYOT, RODELIO 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)385-7081	\$9,748,585 \$5,910,612 \$906,702	02/26/25 02/26/25 06/30/26	65% 61%
04-ALA-580-41.3/44.8 04-0P9004 BFIM-5801-(985)E --()		ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE WEST OF WEBSTER STREET UNDERCROSSING TO 0.1 MILE EAST OF FRUITVALE AVENUE UNDERCROSSING BR REMOVAL, COL CASING, CB, COLD PLANE AC	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE  BENICIA CA 94510 (925)372-8000	SINGH, JASMANINDER 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6079	\$12,696,329 \$0 \$0	01/06/26 01/21/26 06/01/27	0% 0%
04-ALA-580-/32.7 04-2Y8204		REPAIR AND REPLACE DAMAGED PUMP PLANT REPAIR AND REPLACE DAMAGED PUMP PLANT	PIPE AND PLANT SOLUTIONS, INC. 23286 FOLEY STREET,  HAYWARD, CA 94545	CHAMPANERIA, VINAY 3847 BREAKWATER AVE. HAYWARD CA 94545 (510)385-7081	\$2,803,000 \$2,114,706 \$0	01/09/23 04/18/23 02/27/26	100% 75% OVER RUN
20.20.20 1130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-680-6.3/6.7 04-0P9204 ACIM-6801-(993)E --()		ALAMEDA COUNTY IN FREMONT FROM 0.1 MILE SOUTH OF MISSION SAN JOSE 680/238 SEPARATION TO 0.3 MILE NORTH OF MISSION SAN JOSE 680/238 HMA AND RHMA SURFACING, DECK REPAIR, POLYE	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$7,920,270 \$8,035,955 \$0	12/20/24 01/16/25 01/21/26 02/05/26	99% 98%  COMPLETED
04-ALA-680-11.0/21.9 04-0Q30U4 ACIM-6801-(990)E --()		IN ALAMED AND CONTRA COSTA COUNTIES AT SUNOL AND IN SAN RAMON FROM KOOPMANN ROAD UNDERCROSSING TO 0.9 MILE NORTH OF ALCOSTA BOULVA CONSTRUCT EXPRESS LANES AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BUILDING B #400 CONCORD CA 94520 (925)687-6666	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$180,532,756 \$178,416,354 \$682,343	11/23/22 12/13/22 04/23/27	70% 98%
04-ALA-680-15.6/0 04-2W4604		ALAMEDA COUNTY IN PLEASANTON AT SOUTH PLEASANTON OVERHEAD SLOPE REPAIR AND REPLACE DOWNDRAINS AND IN	SERAFIX ENGINEERING CONTRACTORS, INC. 7 CROW CANYON COURT STE 250 SAN RAMON CA 94583 (925)552-8253	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$733,734 \$735,522 \$0	06/25/25 07/14/25 10/17/25 02/04/26	100% 100%  OVER RUN
04-ALA-680-20.7/20.7 04-0V1604		S 680 / E580 CONNECTOR IN PLEASANTON REPAIL STEEL JOINT SEAL ASSEMBLY AT HINGES 14 AND 17 DIR'S ORDER EMERGENCY F.A. REPAIR STEEL JOINT SEAL ASSEMBLY	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 (925)372-8000	KAMKAR, REZA 5675 B GIBRALTAR DR. PLEASANTON, CA 94588 (510)385-8001	\$1,950,000 \$44,598 \$44,598	12/11/25 01/21/26 03/16/26	70% 2%
20.20.20 1130							
04-ALA-880-6.2/25.5 04-0Q1804 ACIM-8801-(989)E --()		ALAMEDA COUNTY AT VARIOUS LOCATIONS FROM STEVENSON BOULEVARD OVERCROSSING IN FREMONT TO HEGENBERGER ROAD OVERCROSSING IN OAKLAND INSTALL TRASH NET, CONCRETE DITCH, WELDED	ANVIL BUILDERS INC. 1550 PARK AVE EMERYVILLE CA 94608 (415)285-5000	SINGH, JASMANINDER 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6079	\$2,875,171 \$2,792,375 \$0	04/08/24 05/08/24 01/30/26	100% 96%
04-ALA-880-/25.7 04-2X4204		IN OAKLAND, HEGENBERGER RDRDRD HOMELESS ENCAMPMENT HOMELESS ENCAMPMENT	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT, OAKLAND, CA 94621	SAFI, SAEED 3847 BREAKWATER AVE STE 100, HAYWARD, CA 94545 (510)714-7039	\$3,035,000 \$0 \$0	10/24/25 10/24/25 08/18/26	0% 0%
20.20.20 1130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-/11.8 04-2K7004 ACIM-8801-(987)E --()		ALAMEDA COUNTY IN FREMONT AND NEWARK FROM SANTA CLARA COUNTY LINE TO 0.4 MILE NORTH OF FREMONT BOULEVARD OVERCROSSING COLD PLANE PAVEMENT AND OVERLAY WITH RHMA-	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6083	\$82,154,516 \$81,806,075 \$61,994	07/13/23 08/16/23 04/20/26	87% 99%  SUSPENDED
04-ALA-880-/28.9 04-1X3804		MAINTENANCE FACILITIES IN ALA, CC, SCL AND SOL COUNTIES INSTALL/REPLACE VIDEO SURVEILLANCE SYSTEM DIR'S ORDER EMERGENCY F.A. INSTALL/REPLACE VIDEO SURVEILLANCE SYSTEM	ANVIL BUILDERS, INC. 1550 PARK AVE. EMERYVILLE, CA 94608 (415)285-5000	BALUYOT, RODELIO 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6083	\$1,003,000 \$970,098 \$0	08/07/24 08/28/24 01/30/26	27% 97%
20.10.20 1352							
04-ALA-980-1.1/1.1 04-4K9804		IN OAKLAND, AT THE CALTRANS DISTRICT 4 HEADQUARTERS OFFICE BUILDING, 111 GRAND AVENUE ORDER EMERGENCY F.A. BUILDING ELEVATOR REHAB	SAN FRANCISCO ELEVATOR SERVICES, LLC 6509 SIERRA LANE DUBLIN, CA 94568 (925)829-5400	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$5,611,000 \$2,973,767 \$0	10/11/21 12/23/21 08/07/26	35% 53%
20.20.20 1130							
04-ALA-980-1.2/0 04-3W9104 ACST-000C-(558)E --()		AT VARIOUS LOCATIONS UPGRADE CONTROLLERS IN VEHICLE DETECTION A	PARSONS TRANSPORTATION GROUP, INC. 555 12TH STREET, SUITE 2150 OAKLAND CA 94607 (510)418-3801	LI, PEIJIE 1007 KNOX AVENUE SAN JOSE, CA 95122 (341)400-9265	\$19,655,050 \$7,913,054 \$1,124,712	08/15/24 08/15/24 01/07/27	59% 40%
04-ALA-5501-/14.4 04-2K9504		ALAMEDA COUNTY IN LIVERMORE AT 2201 KITTY HAWK ROAD CONSTRUCT MATERIAL TESTING LABORATORY BUIL	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS ROAD CONCORD CA 94520	SADEGHI-NEDJAD, AMIR-FARDIN 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)459-2581	\$19,528,855 \$19,051,281 \$138,817	02/02/23 03/02/23 02/23/26	70% 97%
04-CC-4-19.8/19.8 04-3X5804		SLOPE REPAIR AND REPAID DISPLACED DOWNDRAIN SLOPE REPAIR AND REPAID DISPLACED DOWNDRA	G N HENLEY INC 3107 MORGAN TERRITORY RD, CLAYTON, CA 94517	KIM, JAEYOON 2525 STANWELL, SUITE 100, CONCORD, CA 94520 (510)407-5226	\$777,500 \$753,770 \$0	04/24/25 08/05/25 03/20/26	100% 97%  OVER RUN
20.20.20 1130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-/14.3 04-2Q7004 ACNH-P004-(163)E --()		CONTRA COSTA COUNTY IN HERCULES AND CONCORD FROM SAN PABLO AVENUE TO ROUTE 4/242 SEPARATION REPLACE ASPHALT CONCRETE SURFACING AND INS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400  CONCORD CA 94520 (925)687-6666	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE, STE 100 CONCORD, CA 94520 (510)774-4383	\$37,179,153 \$35,574,325 \$327,729	04/26/24 05/29/24 05/22/26	83% 92%  SUSPENDED
04-CC-24-5.1/5.4 04-3X7404		REPAIR ROADWAY SETTLEMENT, POLYURETHANE INJECTION.RECONSTRUCT HMA DIKES AND MGS,EROSION CONTROL. PAVEMENT DELINEATION AND ANY ADDI PAVEMENT DELINEATION AND ANY ADDITIONAL WO	BRANNON CORPORATION 10492 DOUGHERTY AVE  MORGAN HILL CA 95037	KIM, JAEYOON 2525 STANWELL, SUITE 100, CONCORD, CA 94520 (510)407-5226	\$1,806,000 \$0 \$0	07/08/25 10/21/25 03/06/26	0% 0%
20.20.20 1130							
04-CC-80-.2/10.7 04-0Q2104 ACIM-0801-(996)E --()		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS FROM CENTRAL AVENUE UNDERCROSSING TO WILLOW AVENUE UNDERCROSSING. INSTALL GROSS SOLIDS REMOVAL DEVICES AND T	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400  CONCORD CA 94520 (925)687-6666	CULP, MATTHEW 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)631-6697	\$5,838,218 \$4,420,027 \$42,023	09/04/24 09/18/24 07/06/26	34% 76%
04-CC-80-7.6/7.6 04-4X3804		CC-80-PM 7.6, BR. NO. 28 0146R APPLIAN WAY OVERCROSSING (WEST) BRIDGE REPAIR DIR'S ORDER EMERGENCY F.A. BRIDGE REPAIR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE  BENICIA, CA 94510 (925)372-8000	FAUSTIN, GLENN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-6156	\$7,820,000 \$194,410 \$0	07/24/25 09/18/25 02/19/26	4% 2%
20.10.20 1130							
04-CC-80-7.6/0 04-0P9304 BFIM-0801-(958)E --()		CONTRA COSTA COUNTY IN PINOLE AT APPIAN WAY OVERCROSSING AND AT CROCKETT AT CUMMINGS SKYWAY OVERCROSSING. BRIDGE RAILING, MVP, CURB & GUTTER, SIDEWA	BUGLER CONSTRUCTION, INC. 4847 HOPYARD RD. SUITE 4-395  PLEASANTON CA 94588 (925)416-0700	NOU, BUNMA 3401 REGATTA BLVD. RICHMOND, CA 94804 (916)634-6646	\$7,022,916 \$3,167,607 \$334,084	03/19/25 04/15/25 03/13/26	68% 45%
04-CC-80-13.8/14.1 04-1Y7004		CONTRA COSTA AND SOLANO COUNTIES AT CROCKETT AND IN VALLEJO FROM UNION PACIFICRAILROAD OVERHEAD TO 0.8 MILE SOUTH OF ROUTE 80/29 S REMOVE AC SURFACING, HMA (BRIDGE) AND CRAC	O.C. JONES & SONS, INC. 1520 FOURTH STREET  BERKELEY CA 94710 (510)526-3424	HALALI, BEHZAD 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-6107	\$1,322,485 \$0 \$0	12/29/25 01/29/26 09/30/26	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-160-/.7 04-0X6904		CONTRA COSTA COUNTY IN AND NEAR ANTIOCH FROM 0.2 MILE WEST OF ROUTE 4/160 CONNECTOR TO 0.1 MILE SOUTH OF ANTIOCH BRIDGE INDIVIDUAL SLAB REPLACEMENT, & PLACE JOINT	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD  LIVERMORE CA 94550 (925)245-1300	LEE, STEVEN 2525 STANWELL DRIVE, SUITE 100 CONCORD, CA 94520 (510)385-7211	\$3,330,224 \$3,393,313 \$50,000	04/04/25 04/21/25 03/20/26	100% 99%
04-CC-580-1.4/6.3 04-0W0304		CONTRA COSTA COUNTY IN RICHMOND ON ROUTE 580 FROM 0.14 MILE NORTH OF BAYVIEW AVE OVERCROSSING TO 0.1 MILE WEST OF RICHMOND-SAN RAF REPLACE EXISTING TOLL BOOTHS WITH NEW ORT	FLATIRON DRAGADOS WEST LLC 1200 CONCORD AVENUE STE 465  CONCORD CA 94520 (510)719-1299	HALALI, BEHZAD 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-6107	\$19,025,000 \$230,701 \$0	10/16/25 10/16/25 01/04/27	10% 1%
04-CC-580-6.1/7.8 04-3G3644		CONTRA COSTA AND MARIN COUNTIES IN RICHMOND AND SAN RAFAEL FROM 0.3 MILE WESTOF TOLL PLAZA TO 0.1 MILE WEST OF MAIN STREET UNDERCR ELECTRICAL SUBSTATIONS, POWER CABLES, AND	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD  LOOMIS CA 95660 (916)259-2395	HALALI, BEHZAD 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6107	\$22,950,010 \$9,815,320 \$451,453	01/04/24 01/23/24 10/19/26	84% 43%
04-CC-680-8.0/8.2 04-3X9804		REPAIR ROADWAY SETTLEMENT REPLACE SOUNDWALL,RECONSTRUCT MGS REPAIR SLOPE EROSION AND OTHER WORK AS DIRECTED. REPAIR ROADWAY SETTLEMENT	BRIDGEWAY CIVIL CONSTRUCTORS INC 3333 VACA VALLEY PKWY #2000  VACAVILLE CA 95688 (707)455-7033	KIM, JAEYOON 2525 STANWELL, SUITE 100, CONCORD, CA 94520 (510)407-5226	\$3,470,000 \$0 \$0	07/15/25 09/19/25 05/01/26	0% 0%
20.20.20 1130							
04-CC-680-/7.7 04-0AA244 ACIM- 680-(995)E --()		CONTRA COSTA COUNTY IN SAN RAMON AND DANVILLE FROM THE ALAMEDA COUNTY LINE TO 0.2 MILE NORTH OF DIABLO ROAD UNDERCROSSING INDIVIDUAL SLAB REPLACEMENT, COLD PLAN AC	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG B #400  CONCORD CA 94520 (925)687-6666	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$28,968,312 \$0 \$0	12/18/25 01/26/26 12/18/26	0% 0%
04-CC-680-/21 04-2Q6504 ACIM-6801-(994)E --()		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS FROM ALAMEDA COUNTY LINE TO ROUTE 4/ 680 SEPARATION INSTALL TRASH CAPTURE HOUSING DEVICES, MVP	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400  CONCORD CA 94520 (925)687-6666	KALANTARI, RAMIN 2525 STANWELL, SUITE 100, CONCORD, CA 94520 (510)421-8049	\$5,170,981 \$2,361,966 \$73,415	03/27/25 04/24/25 09/08/26	62% 46%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-8.7/8.7 04-1X0304		IN MARIN COUNTY ON STATE RTE 1, PM 8.69 REPAIR DRAINAGE, SINKHOLES AND PAVEMENT SETTEMENT DIR'S ORDER EMERGENCY F.A. REPAIR DRAINAGE, SINKHOLES & PAVEMENT	TERRACON CONSTRUCTORS, INC. PO BOX 276 HEALDSBURG, CA 95448 (707)433-0323	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD,STE200 NOVATO, CA 94949 (510)774-6297	\$900,000 \$865,961 \$0	03/08/24 05/08/24 01/31/26	100% 96% OVER RUN
20.10.20 1130							
04-MRN-1-22.8/33 04-1J9604 ACST-P001-(693)E --()		MARIN COUNTY IN AND NEAR POINT REYES STATION FROM FIVE BROOKS TO 1.9 MILES NORTH OF CYPRESS ROAD AND IN AND NEAR TOMALES FROM 0.2 COLD PLANE, RHMA, HMA, MGS, CURB RAMPS, SI	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	WONG, ANDREW 384 BEL MARIN KEYS BLVD. NOVATO, CA 94949 (510)593-9011	\$16,293,217 \$14,937,180 \$160,888	02/13/24 03/07/24 08/01/26	51% 90%
04-MRN-1-/19.3 04-3X2604		INSTALL GABION BASKET RETAINING WALL, REPAIR DRAINAGE INSTALL GABION BASKET RETAINING WALL, REPA	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD, STE 200, SAN FRANCISCO, CA 94124 (415)716-3965	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD, NOVATO, CA 94949-5361 (510)774-6297	\$875,000 \$584,062 \$0	04/16/25 04/16/25 03/31/26	60% 67%
20.20.20 1130							
04-MRN-37-11.2/14.5 04-2K7404 ACNH-P037-(219)E --()		MARIN COUNTY IN AND NEAR NOVATO FROM IGNACIO OVERHEAD TO PETALUMA RIVER BRIDGE COLD PLANE AC PVMT, PLACE RHMA AND REPLACE	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	PROKOP, CHRISTOPHER 384 BEL MARIN KEYS BLVD STE200 NOVATO, CA 94949 (510)681-7264	\$10,558,995 \$9,103,300 \$326,687	12/20/24 01/21/25 11/20/26	42% 86%
04-MRN-101-3.0/3 04-3X3604		SB WALDO GRADE, SAUSALITO SLIDE REPAIR	MAGGIORA & GHILOTTI, INC. 555 DUBOIS ST, SAN RAFAEL, CA 94901	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD. NOVATO, CA 94949 (510)774-6297	\$695,000 \$664,113 \$0	02/14/25 05/29/25 07/31/25	83% 96%
20.20.20 1130							
04-MRN-101-13.7/0 04-0K8004 ACNH-Q101-(428)E --()		MARIN COUNTY IN SAN RAFAEL AT FREITAS PARKWAY OVERCROSSING CONSTRUCT ROUNDABOUT, CURB RAMPS AND SW, S	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	HABTESELASSIE, DAWIT 384 BEL MARIN KEYS BLVD. NOVATO, CA 94949 (510)385-6980	\$6,963,111 \$3,680,731 \$332,934	02/05/25 02/27/25 10/16/26	30% 53%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-20.8/27.1 04-264724 CML-6204-(132)N --()		IN MARIN COUNTY IN AND NEAR NOVATO FROM 0.1 MILE SOUTH OF FRANKLIN AVENUE OVERHEAD TO 0.5 MILE SOUTH OF SAN ANTONIO CREEK BRIDGE ROADWAY AND BRIDGE WIDENING FOR HOV	GHILOTTI CONSTRUCTION COMPANY, INC. 2301 KERNER BLVD #E  SANTA RAFAEL, CA 94901 (415)256-1525	LA SERNA, FABIO 384 BEL MARIN KEYS BLVD. STE 200 NOVATO, CA 94949 (510)496-9271	\$92,080,602 \$87,400,871 \$503,457	04/26/22 05/13/22 07/07/26	67% 97%
04-MRN-101-/9.3 04-2X9404		CLEAR DEBRIS FROM LANDSLIDE, REGRADE SLOPE AND INSTALL EROSION CONTROL  CLEAR DEBRIS FROM LANDSLIDE, REGRADE SLOPE	GHILOTTI BROS, INC 525 JACOBY STREET  SAN RAFAEL, CA 94901 (415)454-7011	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD. SUITE 200 NOVATO, CA 94949 (510)774-6297	\$1,355,000 \$1,108,766 \$0	11/26/24 11/26/24 01/31/26	95% 82%
20.20.20 1130							
04-MRN-580-6.0/7.8 04-3X1504		RSR BRIDGE REPLACE STOLEN WIRES  REPLACE STOLEN WIRES	STUDEBAKER ELECTRIC, INC 3237 RIPPEY RD, STE 100,  LOOMIS, CA 95650 (916)259-2395	HALALI, BEHZAD 3401 REGATTA BLVD, RICHMOND, CA 94804-4594 (510)867-6107	\$1,008,500 \$759,584 \$0	02/14/25 06/10/25 09/30/26	100% 75%  OVER RUN
20.20.20 1130							
04-NAP-29-1.7/0 04-4J4114		NAPA COUNTY IN AND NEAR AMERICAN CANYON ATRIO DEL MAR AND AT 0.4 MILE SOUTH OF NORTHKELLY ROAD MAINTAIN EXISTING PLANTED AREA.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA  SONORA CA 95370 (209)743-4911	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$284,870 \$97,945 \$4,050	10/28/25 11/26/25 01/30/29	4% 34%
04-NAP-29-5.0/6.7 04-281204 ACNH-X055-(060)E --()		IN NAPA COUNTY AT THE INTERSECTION OF ROUTES 29/12 AND ROUTE 221 INTERSECTION IMPROVEMENTS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE  SANTA ROSA CA 95407 (707)585-1221	ISADA, DARREN 324 CAMPUS LANE STE T FAIRFEILD, CA 94534 (925)250-5595	\$36,183,921 \$36,025,804 \$18,176	03/21/22 05/13/22 10/30/26	100% 99%  OVER RUN
HE11							
04-NAP-29-7.3/13.5 04-2Q6104 ACNH-P029-(155)E --()		NAPA COUNTY IN AND NEAR NAPA FROM 0.2 MILE NORTH OF NAPA RIVER BRIDGE OVERHEAD TO 0.1 MILE SOUTH OF SIERRA AVENUE.  COLD PLANE, RHMA OVERLAY, INSTALL MGS, CUR	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22  SAN JOSE CA 95138 (408)574-1400	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$17,438,751 \$16,947,500 \$181,703	11/04/24 11/26/24 03/31/26	90% 94%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-11.6/13 04-0Q8204 PTNH-P029-(153)E --()		NAPA COUNTY IN NAPA FROM 0.1 MILE NORTH OFFIRST STREET OVERCROSSING TO 0.1 MILE SOUTH OF TRANCAS STREET OVERCROSSING CONST DRAINAGE SYSTEMS, MOD PUMPING EQUIPM	RANGER PIPELINES INCORPORATED 833 FEATHERSTONE ROAD ROCKFORD IL 61104 (415)822-3700	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$22,547,361 \$22,154,662 \$260,430	08/29/24 10/01/24 06/30/26	42% 98%
04-NAP-29-16.4/19 04-0K6304		NAPA COUNTY NEAR YOUNTVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF DRY CREEKBRIDGE TO 0.1 MILE NORTH OF CALIFORNIA DRIVE UNDE BRIDGE RAIL REPLACEMENT AND SHOULDER WIDEN	GORDON N. BALL, INC. 1777 OAKLAND BLVD. STE 300 WALNUT CREEK, CA 94596 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$3,420,581 \$3,436,716 \$0	06/27/23 07/14/23 11/07/25 02/02/26	100% 100% COMPLETED
04-NAP-29-19.8/21.5 04-4X4904		IN NAPA CO, RTE 29 PAVEMENT REPAIR, HMA-A PAVING,COLD PLANE, DIGOUTS, POLYURETAHANE INJECTION,GPI CLASS II PAVEMENT GRID DIR'S ORD PAVEMENT REPAIR	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD. SO. PETALUMA, CA 94952 (707)763-8700	PATENIA, DANILO 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)224-6309	\$2,370,000 \$659,120 \$0	11/19/25 01/08/26 07/31/26	38% 28%
20.10.20 1130							
04-NAP-29-23.5/23.5 04-4X5304		IN NAPA CO. HWY 29 PM 23.54 REMOVE AND EXISTING CULVERT AND REPLACE WITH CAST IN PLACE BOX CULVERT AND REPAIR ROADWAY REPLACE CULV DIR'S ORDER EMERGENCY F.A.	GRANITE ROCK COMPANY 5225 HELLYER AVE., STE 220 SAN JOSE, CA 95138 (408)574-1400	BRAR, PARAMDEEP 324 COMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$1,821,000 \$690,461 \$0	10/15/25 12/19/25 03/31/26	0% 38%
20.10.20 1130							
04-NAP-29-45.5/45.5 04-3X4904		CALISTOGA INSTALL, RSP REPAIR DRAINAGE INSTALL RSP, REPAIR DRAINAGE INSTALL RSP, REPAIR DRAINAGE	PIAZZA CONSTRUCTION 5200 CARROLL ROAD, PETALUMA, CA 94952 (707)876-3410	PATENIA, DANILO 324 CAMPUS LANE, FAIRFIELD, CA 94534 (510)224-6309	\$645,000 \$455,608 \$0	04/17/25 05/14/25 03/31/26	100% 75% OVER RUN
20.20.20 1130							
04-NAP-29-46.1/0 04-0Q8304		NAPA COUNTY NEAR CALISTOGA AT 2.5 MILES SOUTH OF LAKE COUNTY LINE SOLDIER PILE, CONC BACKFILL, HMA, TIMBER L	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$1,033,909 \$1,041,132 \$0	06/18/24 07/12/24 07/09/26	87% 98%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-121-.5/1 04-4G21A4 HSST-P121-(133)E - (-)		NAPA COUNTY NEAR NAPA FROM 0.2 MILE SOUTH TO 0.3 MILE NORTH OF HUICHICA CREEK BRIDGE MAINTAIN EXISTING PLANTED AREA.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA  SONORA CA 95370 (209)743-4911	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-4515	\$401,240 \$261,359 \$3,840	11/28/23 12/20/23 04/18/28	49% 65%
04-NAP-121-13.4/20.7 04-0Q7904 ACST-S121-(018)E --()		NAPA COUNTY NEAR NAPA AT VARIOUS LOCATIONS FROM 0.7 MILE WEST OF WILD HORSE VALLEY ROAD TO 1 MILE SOUTH OF ROUTE 128 INSTALL SHEET PILE WALLS, ROCK SLOPE PROTE	GORDON N. BALL, INC. 333 CAMILLE AVENUE  ALAMO, CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$1,566,865 \$0 \$0	10/22/25 11/18/25 08/13/26	0% 0% SUSPENDED
04-NAP-128-20.1/20.4 04-4G84A4		NEAR NAPA, AT CAPELL CREEK BRIDGE NO. 21-0078. ENVIRONMENTAL MITIGATION AND PLANT ESTABLISHMENT FOR REHABILITATE BRIDGE PROJECT EA ENVIRONMENTAL PERMIT MITIGATION &	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET  SAN RAFAEL CA 94901 (415)453-4675	LUCKEL, KASAIA 3401 REGATTA BLVD RICHMOND CA.94804 (510)774-6276	\$463,858 \$289,832 \$6,653	11/17/22 11/21/22 05/11/27	71% 62%
04-NAP-128-/25.9 04-3X0204		AT WRAGG CREEK AT WRAGG CREEK SLIPOUT AND DRAINAGE REPAIR	VALENTINE CORPORATION 111 PELICAN WAY,  SAN RAFAEL, CA 94901 (415)453-3732	ISADA, DARREN 324 CAMPUS LANE, SUITE T, FAIRFIELD, 94534 (925)250-5595	\$2,665,000 \$1,156,525 \$0	02/20/25 02/20/25 04/30/26	79% 43%
20.20.20 1130							
04-SCL-9-4.0/4 04-1X1004		ON RTE 9 IN SANTA CLARA CO REMOVE DEBRIS, CLEAN DRAINAGE SYSTEM, AND REGRADE SLOPE DIR'S ORDER EMERGENCY F.A. STABILIZE SLOPE AND REMOVE DEBRIS	QA CONSTRUCTORS, INC 850 S VAN NESS AVE., STE 35  SAN FRANCISCO, CA 94110 (415)340-7283	NIKZAD, ALI 1007 KNOX AVE. SAN JOSE, CA 95122 (510)867-6047	\$11,885,000 \$10,574,350 \$0	02/19/24 04/24/24 06/24/26	100% 89% OVER RUN
20.20.20 1130							
04-SCL-9-4.5/5.5 04-1X4304		IN SANTA CLARA CO FROM 0.35 MILE SOUTH OF SARATOGA CREEK BR. NO.37-0074 TO 37-0075 REPAIR SLOPE AND ROADWAY, ADJUST DRAINAGE DIR'S REPAIR SLIDE	QA CONTRUCTORS, INC. 800 S VAN NESS, STE 35  SAN FRANCISCO, CA 94110 (415)340-7283	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4015	\$1,945,000 \$1,831,634 \$0	03/13/24 06/28/24 12/21/25	85% 94%
20.10.20 1130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-9-4.9/4.9 04-3G6304		SANTA CLARA COUNTY NEAR SARATOGA AT SARATOGA CREEK CIDH PILING, STRUCTURAL STEEL, BRIDGE RAIL	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (424)335-6087	LE, TUAN 1007 KNOX AVE SAN JOSE CA, 95122 (510)867-6009	\$14,870,180 \$14,764,633 \$0	11/08/22 11/23/22 11/25/25 01/26/26	100% 100%  COMPLETED
04-SCL-17-6.2/0 04-0P9704		SANTA CLARA COUNTY IN LOS GATOS AT SANTA CRUZ AVENUE UNDERCROSSING AND AT MAIN STREET OVERCROSSING. REPLACE BRIDGE RAILS, SIDEWALK, AND MAINTE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (408)314-6349	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)715-9940	\$5,217,327 \$5,077,008 \$196,055	08/30/24 10/01/24 03/05/26	100% 97%
04-SCL-17-/3.5 04-3Y2904		SCL 17 - GUARDRAIL REPAIRS, CONCRETE BARRISCL 17 - GUARDRAIL REPAIRS, CONCRETE BARRISCL 17 - GUARDRAIL REPAIRS, CONCRETE BARRIDIR'	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138 (408)574-1400	NIKZAD, ALI 1007 KNOX AVENUE SAN JOSE, CA (510)867-6047	\$4,078,000 \$3,818,455 \$0	04/17/23 06/13/23 11/11/24 01/27/26	100% 100%  OVER RUN
20.20.20 1130		GUARDRAIL, KRAIL, CONCRETE BARRIER					
04-SCL-82-11.4/26.3 04-0P9804		SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM DE LA CRUZ BOULEVARD OVERCROSSING TO SAN FRANCISQUITO CREEK BRIDGE REPLACE BRIDGE RAIL, CURB RAMP, SIDEWALK,	BUGLER CONSTRUCTION, INC. 4847 HOPYARD RD. SUITE 4-395 PLEASANTON CA 94588 (925)416-0700	NGUYEN, HUNG 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7130	\$8,563,637 \$8,695,249 \$0	04/04/24 05/13/24 03/30/26	93% 99%
04-SCL-82-18.2/26.4 04-4J89U4 ACNH-P082-(032)E --()		SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM KNICKERBOCKER DRIVE IN SUNNYVALE TO SAN MATEO COUNTY LINE IN PALO ALTO COLD PLANE AC, RHMA, SLAB REPL, CURB RAMPS	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	LE, TUAN 1007 KNOX AVE SAN JOSE CA 96122 (510)867-6009	\$35,427,496 \$35,105,192 \$113,839	08/17/23 09/13/23 03/30/26	85% 97%
04-SCL-82-18.8/18.8 04-4X5504		IN SANTA CLARA CO. RTE 82 AT PM 18.82 REMOVE CONCRETE, REPAIR BRIDGE DECK, ADD REBAR & RECAST PORTIONS OF DAMAGED DECK DIR'S ORDER	MYERS & SONS CONSTRUCTION, LLC. 45 MORRISON AVE. SACRAMENTO, CA 95838 (916)283-9950	LE, TUAN 1007 KNOX AVE. SAN JOSE, CA 95135 (510)867-6009	\$665,000 \$0 \$0	11/14/25 01/06/26 03/25/26	0% 0%
20.20.20 1130		BRIDGE DECK HOLE REPAIR					

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-87-/6.1 04-4J9104 ACNH-P087-(034)E --()		SANTA CLARA COUNTY IN SAN JOSE FROM ROUTE 85/87 SEPARATION TO 0.1 MILE NORTH OF JULIAN STREET UNDERCROSSING COLD PLANE AC, PAVING WITH RHMA, UPGRADE M	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	NIKZAD, ALI 7007 KNOX AVE SAN JOSE, CA 95122 (510)867-6047	\$56,863,192 \$55,750,840 \$19,019	04/19/23 05/22/23 12/15/26	68% 96%
04-SCL-101-.7/19.2 04-3Q6004		SANTA CLARA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND REMOV	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE SAN JOSE CA 95122 (510)715-9940	\$3,202,093 \$3,031,020 \$0	06/27/23 07/25/23 02/07/25	100% 93% SUSPENDED
04-SCL-101-4.5/17.5 04-0X6304		SANTA CLARA COUNTY FROM 0.4 MILE SOUTH OF MONTEREY ROAD UNDERCROSSING TO 0.1 MILE SOUTH OF COCHRANE ROAD OVERCROSSING INDIVIDUAL SLAB REPLACEMENT (RSC).	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	KABBANI, MUHIEDDINE 1007 KNOX AVE SAN JOSE, CA 95122 (510)496-9525	\$2,413,033 \$2,387,716 \$0	05/22/25 06/17/25 02/20/26	45% 98%
04-SCL-101-30.7/31.1 04-4J9304 ACNH-Q101-(397)E --()		IN SANTA CLARA COUNTY, IN SAN JOSE FROM 0.3 MILE SOUTH TO 0.1 MILE NORTH OF THE YEREBU BUENA ROAD UC AND 0.1 MILE SOUTH OF EAST R UPGRADE IRRIGATION SYSTEM FOR	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	CRUZ, ALBERT 3401 REGATTA BLVD RICHMOND, CA 94804 (916)634-6562	\$1,774,610 \$1,405,135 \$3,938	09/27/21 10/22/21 04/10/26	98% 79%
04-SCL-101-33.0/49 04-2Y8504 20.20.20 1130		SCL 101 AT THREE LOCATIONS REPAIR FAILED CULVERT	BUGLER CONSTRUCTION INC. 4847 HOPYARD RD, SUITE 4-395 PLEASANTON, CA 94588 (925)416-0700	MUENCH, JOHN 1007 KNOX AVE, SAN JOSE, CA (408)595-4015	\$1,785,000 \$1,670,133 \$0	01/06/23 03/20/23 09/13/24 02/08/26	100% 100% SUSPENDED
04-SCL-101-38.0/38.1 04-1Y6204 20.80.01 0		REPLACE PUMPS ROUTE 101 AND 10TH STREET PUMP STATION DIR'S ORDER EMERGENCY F.A. REPLACE PUMPS	PUMP REPAIR SERVICE CO., INC. 405 ALLAN ST. SAN FRANCISCO, CA 94134 (415)467-2150	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4003	\$3,795,173 \$1,454,232 \$0	01/18/23 03/10/23 10/15/25	0% 43%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-51.7/52.5 04-1J5674		SANTA CLARA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF OREGON EXPRESSWAY OVERCROSSING TO 0.3 MILESOUTH OF HIGHWAY PLANTING AND IRRIGATION SYSTEMS.	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	CRUZ, ALBERT 3401 REGATTA BLVD. RICHMOND, CA 94804 (916)634-6562	\$6,318,859 \$5,785,128 \$5,719	10/25/23 11/30/23 09/15/28	0% 0%  PLANT EST SATIS
04-SCL-101-/30 04-4X8504		IN SAN JOSE NEAR 101/880 INTERCHANGE EMBANKMENT SLIPOUT AND PAVEMENT SETTLEMENTREPAIR DIR'S ORDER EMERGENCY F.A. PAVEMENT SETTLEMENT REPAIR	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621 (925)470-6675	NGO, HUNG T 1007 KNOX AVE. SAN JOSE, CA 95122 (510)406-9696	\$907,000 \$0 \$0	12/05/25 02/06/26 07/31/26	0% 0%  SUSPENDED
20.20.20 1130							
04-SCL-101-/2.7 04-1W1904 ACNH-Q101-(450)E --()		SANTA CLARA COUNTY FROM THE SAN BENITO COUNTY LINE TO 0.5 MILE SOUTH OF ROUTE 25/101 SEPARATION COLD PLANE AC PVMT & RHMA OVERLAY, CONST M	DESILVA GATES CONSTRUCTION, LLC 11555 DUBLIN BLVD. DUBLIN CA 94568 (510)526-3424	NIKZAD, ALI 1007 KNOX AVE. SAN JOSE, CA 95122 (510)867-6047	\$2,418,814 \$0 \$0	10/21/25 11/10/25 05/08/26	0% 0%  SUSPENDED
04-SCL-152-12.6/12.6 04-2Y7404		SCL 152 @ JOHNSON CREEK - BLOCKED CULVERTS AND CHANNEL REMOVE SILT/SEDIMENT FROM CREEK, CLEAR CUL	ABSL CONSTRUCTION 29393 PACIFIC ST. HAYWARD, CA 94544	KHAN, ARIF 1007 KNOX AVE., SAN JOSE, CA (408)595-4019	\$2,264,000 \$2,090,808 \$0	12/23/22 02/14/23 09/13/24 02/17/26	100% 100%  COMPLETED
20.20.20 1130							
04-SCL-152-16.8/23.3 04-0Q05U4		SANTA CLARA COUNTY NEAR GILROY AT VARIOUS LOCATIONS FROM 1.9 MILES EAST OF BLOOMFIELD AVENUE TO 0.1 MILE WEST OF CASADE FRUTA UNDE EXCAVATION, HMA, DRAINAGE, RSP, SIGNING, M	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688 (707)449-3604	KABBANI, MUHIEDDIN 1007 KNOX AVE. SAN JOSE, CA 95122 (510)496-9525	\$5,812,069 \$5,454,166 \$0	11/06/24 12/03/24 12/19/25	82% 100%  SUSPENDED
04-SCL-237-1.5/6.4 04-2Y5404		SANTA CLARA COUNTY ON ROUTE 237 AT VARIOUSLOCATIONS FROM MIDDLEFIELD ROAD UNDERCROSSING TO GUADALUPE RIVER BRIDGE AND ON ROUTE 88 COLD PLANE AC PAVEMENT, PLACE HMA (A), & P	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1415	NGO, HUNG T 1007 KNOX AVE SAN JOSE, CA 95122 (510)406-9696	\$1,686,420 \$1,744,230 \$0	05/06/25 06/10/25 12/15/25	85% 99%  SUSPENDED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-280-2.9/2.9 04-0Y5004		IN SAN JOSE, SANTA CLARA COUNTY, NEAR ROUTE 87 REPAIR/REPLACE DAMAGED PUMP DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE DAMAGED PUMP	O.C. JONES & SONS, INC. 1520 FOURTH ST. BERKELEY, CA 94710 (510)526-3424	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4003	\$2,185,000 \$1,664,508 \$0	01/15/22 03/03/22 05/29/26	0% 76%
20.20.20 1130							
04-SCL-280-4.6/4.6 04-3Y0004		SCL 280 AT WINCHESTER BLVD - GROUNDWATER PUMP REPAIR DIR'S ORDER EMERGENCY F.A. REPAIR AND REPLACE DAMAGED PUMPS	PUMP REPAIR SERVICE CO., INC. PO BOX 34327 SAN FRANCISCO, CA 94134 (415)467-2150	PATEL, NIM 1007 KNOX AVE SAN JOSE CA (408)595-4003	\$2,810,000 \$1,310,974 \$0	01/12/23 04/17/23 03/31/26	0% 47%
20.20.20 1130							
04-SCL-280-/3.8 04-0X2604		SOUTHWEST PUMP PLANT REPLACE EXISTING PUMPS INCLUDING MECHANICAL AND ELECTRICAL ELEMENTS DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE PUMPS	PUMP REPAIR SERVICE CO., INC. 405 ALLAN ST SAN FRANCISCO, CA 94134 (415)467-2150	NGO, HUNG T 1007 KNOX AVE. SAN FRANCISCO, CA 94134 (510)406-9696	\$1,450,000 \$347,449 \$0	07/12/24 07/12/24 12/31/25	0% 24%
20.10.20 1131							
04-SCL-280-/2.7 04-1Q4604 ACIM-2801-(992)E --()		SANTA CLARA COUNTY IN SAN JOSE FROM ROUTE 280/680/101 SEPARATION TO 0.2 MILE WEST OFBIRD AVENUE OVERCROSSING RHMA-G SURFACING AND CONSTRUCT BRIDGE APPR	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)809-3490	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 96122 (408)595-4003	\$21,582,388 \$17,975,767 \$895,818	05/02/24 06/17/24 07/31/26	63% 83%
04-SCL-880-1.7/1.9 04-4X0204		ON RTE 880 IN SANTA CLARA COUNTY AT THE ALAMEDA NB OFFRAMP AND SB ONRAMP REPAIR SINKHOLE, SETTLEMENT & DRAINAGE DIR'S ORDER EMERGE REPAIR SINKHOLE	ABSL CONSTRUCTION 29393 PACIFIC ST. HAYWARD, CA 94544 (510)727-0900	NGO, HUNG T 1007 KNOX AVE. SAN JOSE, CA 95122 (510)406-9696	\$1,692,500 \$307,537 \$0	06/03/25 08/11/25 06/30/26	0% 18%
20.20.20 1130							
04-SF-1-.9/4.1 04-0AA624 ACNH-P001-(709)E --()		THE CITY AND COUNTY OF SAN FRANCISCO FROM HOLLOWAY AVENUE TO LINCOLN WAY AND AT CALIFORNIA STREET COLD PLANE AC PVMT, HMA (TYPE A) AND INDIV	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1415	KOOS, CHARLES 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)715-6644	\$11,180,900 \$3,773,159 \$125,190	07/23/25 09/16/25 07/23/26	18% 34%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-3.8/5 04-0Q0204 ACBR-NHX0-(505)4 --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ONROUTE 80 FROM WESTERN OF BAYSHORE TO SFOBBAPPROACH UPPER DECK AND ON ROUTE 101 FROM 0.3 POLYESTER CONCRETE OVERLAY, JOINT SEALS, G	MYERS - ACC A JOINT VENTURE 45 MORRISON AVENUE  SACRAMENTO CA 95838 (916)283-9984	GIANG, BIANA 585 LINDA MAR BLVD. PACIFICA, CA 94044 (916)634-3561	\$58,120,000 \$1,553,949 \$1,335,980	11/17/25 12/03/25 09/01/27	5% 3%
04-SF-80-3.9/4.5 04-0X9104		REPLACE DAMAGED CONCRETE BARRIER AND TUBULAR RAILING ON HIGHWAYS 80 AND 101 DIR'S ORDER EMERGENCY F.A.  REPAIR BRIDGE RAILING	YERBA BUENA ENGINEERING & CONSTRUCTION, INC. 1340 EGBERT AVE.  SAN FRANCISCO, CA 94124 (415)822-4400	SIHRA, CHETAN 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-6069	\$2,960,000 \$2,913,810 \$0	04/02/24 04/17/24 03/31/26	83% 98%
20.20.20 1130							
04-SF-80-5.7/7.7 04-3G4874		THE CITY AND COUNTY OF SAN FRANCISCO FROM 0.1 MILE EAST OF FREMONT STREET OFF-RAMP TO 0.2 MILE WEST OF YERBA BUENA ISLAND OFF-RAMP  REPAIR SPALL, CLEAN AND PAINT STRUCTURAL S	F.D. THOMAS, INC. 200 HARRIS AVE  SACRAMENTO CA 95838 (541)664-3010	PLATA, OMAR 575 LINDA MAR BLVD PACIFICA, CA 94044 (949)922-6576	\$148,230,545 \$0 \$0	12/23/25 02/10/26 06/09/31	0% 0%
04-SF-80-5.7/7.7 04-1Y7204		THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF FREMONT STREET OFF-RAMP TO 0.2 MILE WEST OF YERBA STRUCTURAL CONCRETE, BRIDGE (RSC) & JOINT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE  BENICIA CA 94510 (925)372-8000	LARWIN, THOMAS 575 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-4545	\$15,144,833 \$5,887,059 \$915,536	05/16/25 06/03/25 07/06/27	24% 39%
04-SF-280-2.7/4.2 04-1Y5004		THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS FROM MONTEREY BOULEVARD ON-RAMP OVERCROSSING TO ROUTE 280/101 SEPARATION  PLACE POLYESTER CONCRETE OVERLAY, AND REPL	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD  LOOMIS CA 95650 (916)652-7824	KARDAVANI, KAYVAN 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)908-8819	\$5,651,563 \$5,400,266 \$0	06/17/24 07/12/24 01/30/26 02/05/26	99% 94%  COMPLETED
04-SF-280-6.6/7.2 04-4X1404		REPLACE CRACKED GIRDER AT CHINA BASIN VIADUCT (BRIDGE NO. 34-0100) DIR'S ORDER EMERGENCY F.A. CHINA BASIN VIADUCT GIRDER REPLACEMENT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE  BENICIA, CA 94510 (925)372-8008	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)715-6644	\$16,777,000 \$1,624,436 \$0	07/14/25 08/06/25 03/03/26	37% 28%
20.10.20 1130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF0-80-8.3/8.3 04-2X0704		SFOBB EAST SPAN SFOBB EAST SPAN REPAIR ELEVATOR SYSTEM	USA HOIST COMPANY, INC. 175 PRAIRIE LAKE, EAST DUNDEE, IL 60118 (619)549-1440	BARON, MARCUS 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)566-8214	\$2,975,000 \$432,169 \$0	12/02/24 03/20/25 03/08/27	0% 15%
20.20.20 1130							
04-SM-1-27.5/34.8 04-0Q1304 ACNH-P001-(707)E --()		SAN MATEO COUNTY IN AND NEAR HALF MOON BAYFROM WAVECREST ROAD TO 0.1 MILE SOUTH OF MARINE BOULEVARD COLD PLANE AC, PLACE HMA, MODIFY SIGNAL AN	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)909-9601	SIHRA, CHETAN 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-6069	\$20,723,678 \$2,333,080 \$1,582,616	07/02/25 07/29/25 03/12/26	17% 11%
04-SM-1-28.9/0 04-2J7904		SAN MATEO COUNTY IN HALF MOON BAY ON ROUTE1 AT PILARCITOS CREEK BRIDGE AND NEAR LA HONDA ON ROUTE 84 AT SAN GREGORIO CREEK BRIDGE CHANNEL EXCAVATION AND PARTIALLY GROUTED R	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (415)680-7752	BOOSHEHRI, FRED 2350 PAGE MILL RD PALO ALTO, CA 94304 (650)222-7241	\$4,265,517 \$4,202,027 \$191,287	06/21/24 07/24/24 12/31/26	33% 99%
04-SM-1-32.2/32.2 04-0X0804		REMOVE AND REPLACE RSP, CONCRETE STAIRWAY, AC PATHWAY ON SURFER'S BEACH DIR'S ORDER EMERGENCY F.A. REPLACE RSP, PATHWAY, AND STAIR	YERBA BUENA ENGINEERING & CONSTRUCTION, INC. 1340 EGBERT AVENUE SAN FRANCISCO, CA 94124 (415)822-4400	MARABEH, HISHAM 585 LINDA MAR BLVD PACIFICA, CA 94044 (916)621-9754	\$1,795,000 \$975,698 \$0	09/04/23 01/25/24 03/31/26	100% 54%
20.20.20 1130							
04-SM-1-47.6/47.6 04-4X4504		IN SAN MATEO COUNTY HIGHWAY 1 PM 47.6 SLOPE EROSION REPAIR DIR'S ORDER EMERGENCY F.A. SLOPE EROSION REPAIR	SANTAMARIA CONCRETE, INC. 785 LINCOLN AVE. SAN JOSE, CA 95126 (408)634-4209	ZHU, JIAHONG 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)590-7543	\$795,000 \$43,191 \$0	10/01/25 12/03/25 12/31/26	8% 5%
20.20.20 1130							
04-SM-1-47.8/47.8 04-3X5104		NEAR SULLIVAN AVENUE REPAIR SLIPOUT REPAIR SLIPOUT	ALEXANDER SANTAMARIA CONCRETE 785 LINCOLN AVE SAN JOSE, CA 95126 (408)634-4209	ZHU, JIAHONG 585 LINDA MAR BLVD, PACIFICA, CA 94044 (510)590-7543	\$637,000 \$348,142 \$0	04/03/25 08/11/25 07/10/26	25% 55%
20.20.20 1130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

Page 51  
03/02/26

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-35-8.7/8.7 04-3Y7604		SM-35 IN PORTOLA VALLEY SM-35 IN PORTOLA VALLEY SM-35 IN PORTOLA VALLEY DIR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY CA 94083	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO CA 94304 (650)222-7241	\$5,252,574 \$3,329,857 \$0	05/05/23 07/07/23 12/30/26	100% 63% OVER RUN
20.20.20 1130							
04-SM-82-9.2/9.2 04-1X9604		IN SAN MAEO COUNTY ROUTE 82 FRONTAGE ROAD REPAIR SINKHOLE DIR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE	SANTAMARIA CONCRETE, INC. 785 LINCOLN AVE. SAN JOSE, CA 95126 (408)634-4209	MOE, ALVIN 1700 S. AMPHLETT BLVD. SAN MATEO, CA 94402 (510)421-6332	\$504,000 \$308,236 \$0	08/29/24 12/09/24 02/01/26 02/04/26	63% 61% COMPLETED
20.10.20 1130							
04-SM-82-9.3/0 04-1Q5304		SAN MATEO COUNTY IN SAN MATEO AT HILLSDALEBOULEVARD OVERCROSSING REPLACE BRIDGE RAILING, CONSTRUCT ADA CURB	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC DBA ACC WEST COAST 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	AUNG, PHONE 1700 S AMPHLETT BLVD. SAN MATEO, CA 94402 (510)385-6850	\$1,737,517 \$1,765,553 \$92,136	01/13/25 02/12/25 12/31/25	83% 100%
04-SM-82-9.6/11.8 04-2Y5604		SAN MATEO COUNTY IN SAN MATEO FROM 0.1 MILE NORTH OF HILLSDALE BOULEVARD OVERCROSSING TO SECOND AVENUE INDIVIDUAL SLAB REPLACEMENT (RSC).	FBD VANGUARD CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	INORI, DOUGLAS 1700 S AMPHLETT BLVD SAN MATEO, CA 94402 (650)333-4036	\$1,135,760 \$1,148,953 \$31,134	04/04/24 04/29/24 02/01/26	100% 99%
04-SM-82-12.3/15.9 04-0K81U4 ACNH-P082-(033)E --()		IN SAN MATEO COUNTY FROM EAST SANTA INEZ AVENUE IN SAN MATEO TO MILLBRAE AVENUE IN MILLBRAE PAVEMENT RRR AND UPGRADE OF PEDESTRIAN INF	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 5200 FRANKLIN DR. SUITE 115 PLEASANTON, CA 94588 (925)627-5700	BUSTAMANTE, GRACE 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)496-9286	\$114,300,000 \$10,701,634 \$9,360,448	12/02/25 12/02/25 08/30/32	2% 9%
04-SM-84-7.8/0 04-0Q4804 ACNH-P084-(061)E --()		SAN MATEO COUNTY NEAR LA HONDA AT 0.5 MILEWEST OF PESCADERO CREEK ROAD CONSTRUCT RETAINING WALL, DRAINAGE SYSTEMS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$5,508,082 \$0 \$0	01/07/26 01/29/26 12/15/26	0% 0% SUSPENDED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-84-16.1/16.1 04-4X4304		SAN MATEO STATE HIGHWAY 84 PM 16.07 REPAIR SINKHOLE, FAILED CULVERT, REPAVE DIR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE & FAILED CULVERT	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET  REDWOOD CITY, CA 94063 (925)819-2960	RAHMANYAR, KHALIL RAHMAN 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (510)813-2594	\$679,000 \$202,667 \$0	09/12/25 12/19/25 08/30/26	38% 30%
20.20.20 1130							
04-SM-84-27.7/29.2 04-2Y5204		SAN MATEO COUNTY IN MENLO PARK ON ROUTE 84FROM ROUTE 114 TO DUMBARTON BRIDGE AND ON WILLOW ROAD AT ROUTE 114/101 SEPARATION COLD PLANE AC PAVEMENT AND OVERLAY WITH RH	O.C. JONES & SONS, INC. 1520 FOURTH STREET  BERKELEY CA 94710 (510)526-3424	MALONZO, ETHAN 1700 S AMPHLETT BLVD SAN MATEO, CA 94402 (279)234-2197	\$2,968,475 \$2,632,314 \$0	06/16/25 07/03/25 03/02/26	37% 88%
04-SM-84-28.0/2 04-0X3304		RAVENSWOOD PUMP PLANT, MENLO PARK REPAIR/REPLACE PUMPS DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE PUMPS	MONTEREY MECHANICAL CO. 8275 SAN LEANDRO ST.  OAKLAND, CA 94621 (510)632-3173	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$1,280,000 \$299,892 \$0	04/02/24 05/01/24 10/30/26	46% 23%
20.20.20 1130							
04-SM-92-4.0/5 04-3X6404		WEST OF ROUTE 35, REMOVE ASPHALT CONCRETE PAVEMENT, HOT MIX ASPHALT, HMA DIKE, INSTALL UNDERDRAIN, LINED V-DITCH, TRAFFICCONTROL S REPAIR PAVEMENT	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220,  SAN JOSE, CA 95138 (831)768-2000	LAM, PETER 1700 SO.AMPHLETT, 101 & 103, SAN MATEO, CA 94402- 1986 (510)393-1593	\$1,369,000 \$835,521 \$0	06/16/25 07/22/25 03/02/26	67% 61%
04-SM-92-12.0/13.1 04-2Q8004 CPFL-6204-(136)0 --()		SAN MATEO COUNTY IN FOSTER CITY AND SAN MATEO ON ROUTE 92 FROM 0.2 MILE EAST OF SOUTH DELAWARE STREET UNDERCROSSING TO 0.3MILE WES BRIDGE WIDENING, HMA, CURB RAMP, CONC BARR	GORDON N. BALL, INC. 1777 OAKLAND BLVD. STE 300  WALNUT CREEK, CA 94596 (925)838-5675	LAM, PETER 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)393-1593	\$28,698,481 \$13,387,657 \$1,106,624	01/22/25 03/13/25 05/18/27	38% 47%
04-SM-92-/.5 04-0X6504		IN SAN MATEO COUNTY IN AND NEAR HALF MOON BAY FROM ROUTE 1 TO 0.3 MILE EAST OF MAIN STREET. HM-1 COLD PLANE AC PAVEMENT, PLACE HMA (A)	O.C. JONES & SONS, INC. 1520 FOURTH STREET  BERKELEY CA 94710 (510)526-3424	MALONZO, ETHAN 1700 S AMPHLETT BLVD. SAN MATEO, CA 94402 (279)234-2197	\$751,124 \$813,822 \$0	06/04/25 09/26/25 01/13/26	100% 100%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-92-/13.6 04-1X2204		IN SAN MATEO COUNTY AND SAN FRANCISCO COUNTY REPLACE FENCE AND GATES DIR'S ORDER EMERGENCY F.A. REPLACE FENCE AND GATES	NORCAL GENERAL CONSTRUCTION CO 751 MABURY RD. SAN JOSE, CA 95133 (408)886-0335	CHEN, ROY 1700 SOUTH AMPHLETT BLVD,#101 SAN MATEO, CA 94402 (510)385-6741	\$1,935,000 \$218,517 \$0	08/15/24 08/15/24 03/30/26	33% 11%
20.10.20 1352							
04-SM-101-6.9/7.6 04-2J7304 ACNH-Q101-(415)E --()		SAN MATEO COUNTY IN REDWOOD CITY AND SAN CARLOS FROM 0.3 MILE SOUTH OF CORDILLERAS CREEK BRIDGE TO 0.1 MILE SOUTH OF PULGAS CREEK REPLACE BOX CULVERT BRIDGE.	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)208-6416	LAM, PETER 1700 SO. AMPHLETT BLVD, STE101 SAN MATEO, CA 94402 (510)393-1593	\$22,333,260 \$21,612,228 \$17,139	03/20/23 04/07/23 02/16/26	100% 94% OVER RUN
04-SM-101-9.1/9.1 04-0X0604		IN SAN MATEO COUNTY IN BELMONT AT BELMONT CREEK CULVERT DEBRIS AND SIDEMENT REMOVAL DIR'S ORDER EMERGENCY F.A. CREEK CLEARING	SIERRA MOUNTAIN CONSTRUCTION, INC. 19500 NUGGET BLVD. SONORA, CA 95370 (415)308-7260	MOE, ALVIN 1700 S AMPHLETT BLVD SAN MATEO, CA 94402 (510)421-6332	\$2,176,000 \$1,980,683 \$0	08/31/23 05/14/24 12/31/25	80% 91%
20.20.20 1130							
04-SM-101-25.6/26.1 04-1Q8204 ACNH-Q101-(454)E --()		SAN MATEO COUNTY AND THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS FROMHARNEY WAY TO MARKET STREET REPLACE CONCRETE PAVEMENT SLABS AND UPGRAD	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)337-5169	GIANG, BIANA 585 LINDA MAR BLVD. PACIFICA, CA 94044 (916)634-3561	\$92,222,000 \$9,794,355 \$1,066,592	08/20/25 08/28/25 03/07/28	10% 11%
04-SM-101-/21.8 04-1Q5824 ACNH-Q101-(441)E --()		SAN MATEO COUNTY FROM SAN MATEO COUNTY LINE IN EAST PALO ALTO TO 0.2 MILE NORTH OF COLMA CREEK BRIDGE IN SOUTH SAN FRANCISCO AC PAVEMENT, GUARDRAILS, TMS, DRAINAGE SYS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	MALONZO, ETHAN 1700 S. AMPHLETT BLVD. SAN MATEO, CA 94402 (279)234-2197	\$75,254,488 \$0 \$0	10/20/25 11/10/25 06/22/27	0% 0% SUSPENDED
04-SM-101-/6.2 04-1X2404		REDWOOD CREEK BRIDGE NO. 35-0145 REPAIR DAMAGED BRIDGE COLUMNS, ABUTMENT, BENT CAP & SOFFIT, & MITIGATE LOCAL SCOUR DIR'S ORDER EME BRIDGE REPAIR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510 (925)372-8000	LAM, PETER 1700 SOUTH AMPHLETT BLVD., SUITE 101 SAN MATEO, CA 94402 (510)867-6052	\$1,351,500 \$18,526 \$0	06/14/24 07/17/24 05/15/25	50% 1%
20.10.20 1131							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-10.2/10.2 04-1X6604		IN SAN MATEO CO. ON ROUTE 280 NB IN THE CITY OF BELMONT REPLACE CULVERT DIR'S ORDER EMERGENCY F.A. REPLACE CULVERT	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE.  SANTA ROSA, CA 95407 (707)585-1221	LAM, PETER 1700 S. AMPHLETT BLVD. STE 101 SAN MATEO, CA 94402 (510)393-1593	\$1,010,500 \$901,528 \$0	07/05/24 09/17/24 04/30/26	100% 89%
20.10.20 1130							
04-SM-280-10.2/10.2 04-3Y0804		SM 280-CANADA PUMP STATION REHAB- PREVENT DETENTION BASIN OVERFLOW INTO OTHER RESERVSM 280-CANADA PUMP STATION REHAB- PREVENT DIR' REPAIR PUMPS	AQUA SIERRA CONTROLS, INC 13265 BILL FRANCIS DRIVE  AUBURN, CA 95603 (530)823-3241	INORI, DOUGLAS 1700 S. AMPHLETT BLVD SAN MATEO, CA (650)333-4036	\$1,090,286 \$1,086,721 \$0	01/14/23 04/06/23 09/30/25	100% 98%  OVER RUN
20.20.20 1130							
04-SM-280-/21 04-4J8504 ACIM-2801-(999)E --()		SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM ALPINE ROAD UNDERCROSSING TO ROUTE 280/380 SEPARATION INSTALL COLUMN CASINGS, CONC BARRIERS AND	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE  BENICIA CA 94510 (925)372-8000	LAM, PETER 1700 S AMPHLETTE BLVD SAN MATEO CA 94402 (510)393-1593	\$10,896,106 \$10,723,136 \$0	04/18/23 04/25/23 12/22/26	85% 96%
04-SM-680-/16.5 04-3Y4104		IN CC, SOL AND SM COUNTIES - ROUTES 680, 8IN CC, SOL AND SM COUNTIES - ROUTES 680, 8IN CC, SOL AND SM COUNTIES - ROUTES 680, 8DIR'	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE  BENICIA CA 94510 (925)372-8000	ATAKO, KINGSTON 3401 REGATTA BLVD RICHMOND, CA 948041650 (510)813-3347	\$27,537,000 \$26,715,753 \$730,175	05/19/23 07/17/23 04/10/26	81% 97%
20.20.20 1130		PERFORM NON-DESTRUCTIVE TESTING ON BUTT WE					
04-SOL-12-1.8/L3.2 04-0A53T4		SOLANO COUNTY IN AND NEAR FAIRFIELD ON ROUTE 12 FROM THE 80/12 EAST JUNCTION TO 0.9 MILE EAST OF CHADBOURNE ROAD UNDERCROSSING AND I-80 WB TRUCK SCALES	KIEWIT INFRASTRUCTURE WEST CO. 4650 BUSINESS CENTER DRIVE  FAIRFIELD CA 94534 (707)439-7300	ISADA, DARREN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)250-5595	\$153,055,289 \$41,280,148 \$7,316,792	06/20/25 06/20/25 02/20/29	14% 27%
04-SOL-12-3.2/7.5 04-0W1104 SNHG-P012-(131)E --()		SOLANO COUNTY IN AND NEAR SUISUN CITY AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF BECK AVENUE TO 0.2 MILE WEST OF WALTERS ROAD INSTALL MGS AND MODIFY SIGNAL AND LIGHTING	HOSELEY CORPORATION 96F PIER ADMIN BUILDING STE20  SAN FRANCISCO CA 94124 (415)404-8997	LANE, ISAIAH 324 CAMPUS LANE, SUITE T FIARFIELD, CA 94534 (510)867-6033	\$2,475,532 \$2,343,815 \$0	07/25/24 08/16/24 07/21/25	100% 97%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-12-7.7/14.1 04-2Q5504 ACNH-P012-(132)E --()		SOLANO COUNTY NEAR SUISUN CITY FROM 0.2 MILE EAST OF LAWLER RANCH PARKWAY TO 0.5 MILE EAST OF SHILOH ROAD RHMA OVERLAY, REPLACE CULVERTS, BRIDGE RAI	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	SARWARY, ASADULLAH 324 CAMPUS LANE, STE T FAIRFIELD, CA 94533 (510)807-1407	\$19,961,966 \$8,650,121 \$206,504	02/14/25 03/06/25 02/04/27	32% 43%
04-SOL-28-/9.8 04-1X3604		IN SOLANO COUNTY VALLEJO, FAIRFIELD AND DIXON MAINTENANCE STATIONS AND DIXON MAINTENANCE STATIONS REPLACE/IMPROVE EXISTING FENCES AND GATES	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT, OAKLAND, CA 94621 (510)792-1727	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$2,107,000 \$1,992,671 \$0	08/27/24 11/04/24 03/01/26	98% 95%
20.20.20 1130							
04-SOL-29-/6 04-2Q5204 ACNH-P029-(158)E --()		SOLANO COUNTY IN VALLEJO FROM 0.2 MILE NORTH OF ROUTE 80/ 29 SEPARATION TO NAPA COUNTY LINE HMA PVMT, MOD DRAINAGE, SIGNALS, SIDEWALKS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	TRAN, QUANG 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$25,130,109 \$4,431,222 \$1,863,152	07/14/25 07/29/25 07/14/27	15% 18%
04-SOL-80-6.7/6.7 04-3X5004		HAUL OFF SLIDE MATERIAL AT CLOSED BIKE TRAIL AND DISPOSAL, HAZMAT SOIL TESTING, ROADWAY EXCAVATION, EMBANKMENT GRADING, "SOLANO BI LANSLIDE AND BIKE REPAIR	O C JONES & SONS INC. 1520 FOURTH STREET, BERKELEY CA 94710 (510)526-3424	QUANG, TRAN 324 CAMPUS LANE, FAIRFIELD, CA 94534 (510)224-6309	\$2,560,000 \$1,169,465 \$0	03/28/25 07/29/25 04/17/26	81% 46%
20.20.20 1130							
04-SOL-80-10.1/10.6 04-3X1604		PUMP STATION ASSET ID# 23 0014DWR/L PUMP STATION REPAIR	MAGGIORA BROS DRILLING, INC. 595 AIRPORT BLVD., WATSONVILLE, CA 95076 (831)724-1338	TRAN, QUANG 324 CAMPUS LANE, FAIRFIELD, CA 94534 (510)773-8499	\$1,277,500 \$662,064 \$0	02/24/25 03/28/25 04/17/26	0% 52%
20.20.20 1130							
04-SOL-80-10.4/30.2 04-4G0804 ACIM-0802-(375)E --()		FROM 0.95 WEST OF RED TOP ROAD UNDERCROSSING TO 0.4 MILE EAST OF LEISURE TOWN ROAD OVERCROSSING CONVERT EXISTING HOV LANE TO EXPRES	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	TATUM, JUSTEN 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (510)406-4596	\$162,105,431 \$160,241,230 \$80,095	01/18/22 02/02/22 07/15/26	95% 99%
HB4C							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-12.9/12.9 04-3X4704		PAVEMENT SETTLEMENT AND EMBANKMENT RECONSTRUCTION "REPAIR AC PAVEMENT, ADDRESS EXPOSED FOUND	GORDON N BALL INC 1777 OAKLAND BLVD ST 300, WALNUT CREEK, CA 94596 (925)838-5675	TATUM, JUSTEN 324 CAMPUS LANE, FAIRFIELD, CA 94534 (510)406-4596	\$994,000 \$551,954 \$0	03/31/25 08/05/25 02/19/26	98% 56%
20.20.20 1130							
04-SOL-80-13.9/14.5 04-4G8734		SOLANO COUNTY IN AND NEAR FAIRFIELD AT DANWILSON CREEK BRIDGE AND AT SUISUN CREEK BRIDGE MAINTAIN EXISTING PLANTED AREAS.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MT. ROAD SONORA CA 95370 (209)743-4911	LUCKEL, KASAIA 3401 REGATTA BLVD RICHMOND CA, 94804 (510)774-6276	\$561,040 \$436,920 \$5,080	11/21/22 01/13/23 04/08/27	73% 78%
04-SOL-80-15.9/30.2 04-0K6404 ACIM-0801-(995)E --()		SOLANO COUNTY ON ROUTE 80 IN AND NEAR FAIRFIELD AND VACAVILLE AT VARIOUS LOCATIONS FROM 1.5 MILES EAST OF SUISUN VALLEY ROAD OVERC COLD PLANE, OVERLAY, MGS, RAMP METERING, L	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	TATUM, JUSTEN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$16,026,237 \$14,068,917 \$421,783	12/17/24 01/16/25 03/24/26	90% 88%
04-SOL-80-22.1/23 04-4K3004 SIMG-0802-(377)E --()		SOLANO COUNTY FROM 1.2 MILES EAST OF NORTHTEXAS STREET OVERCROSSING IN FAIRFIELD TO 0.1 MILE WEST OF CHERRY GLEN ROAD OVERCROSSING CONSTRUCT CONCRETE BARRIER AND INSTALL DRA	GORDON N. BALL, INC. 1777 OAKLAND BLVD., STE 300 WALNUT CREEK, CA 94596 (925)838-5675	LANE, ISAIAH 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)867-6033	\$4,050,015 \$3,930,815 \$17,367	11/05/24 12/03/24 08/12/25	100% 97%
04-SOL-80-34.4/34.5 04-0J6014		SOLANO COUNTY IN AND NEAR DIXON AND VACAVILLE ON ROUTE 80 AT MC CUNE CREEK BRIDGE AND ON ROUTE 505 AT HORSE CREEK BRIDGE MAINTAIN EXISTING PLANTED AREAS.	EMPIRE LANDSCAPING INC. 26945 COUNTY ROAD 97D DAVIS CA 95616 (530)400-3944	LUCKEL, KASAIA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6276	\$190,665 \$132,973 \$3,210	01/13/23 03/20/23 06/10/27	69% 70%
04-SOL-80-/.5 04-3X7004		TOLL PLAZA BUILDING REPAIR REPAIR DAMAGED TOLL PLAZA BUILDING AND ANO	YERBA BUENA ENGINEERING & CONSTRUCTION, INC. 1340 EGBERT AVENUE, SAN FRANCISCO, CA 94124	ALDABBAS, MAHMOUD 3401 REGATTA BLVD, RICHMOND, CA 94804-4594 (510)813-2587	\$2,010,000 \$0 \$0	08/25/25 08/25/25 02/23/26	0% 0%
20.20.20 1130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-84-12.1/12.1 04-4X8104		REPLACE FAILED TIMBER PLANK DECK MEMBERS, EXTEND CORRUGATED STEEL DECK AND PAVE BACK HMA DECK WEARING SURFACE DIR'S ORDER EMERGENC	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., STE 120  BURLINGAME, CA 94010 (650)259-9545	SARWARY, ASADULLAH 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)807-1407	\$743,000 \$248,913 \$0	12/18/25 01/23/26 03/06/26	67% 34%
20.10.20 1130		REPAIR DECK FAILURE					
04-SOL-113-18.3/21.2 04-0X7604		SOLANO COUNTY IN AND NEAR DIXON FROM PARKWAY BOULEVARD TO ROUTE 113/80 SEPARATION COLD PLANE AC PAVEMENT, PLACE HMA AND OVER	DOOLITTLE CONSTRUCTION, LLC DBA DOOLITTLE ROAD CONSTRUCTION 15 BUSINESS PARKWAY SUITE 105  SACRAMENTO CA 95828 (775)691-7232	SARWARY, ASADULLAH 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)807-1407	\$1,590,723 \$1,458,173 \$0	06/12/25 06/26/25 03/31/26	97% 97%
04-SON-1-26.7/27.1 04-0J3014		SONOMA COUNTY NEAR JENNER FROM 0.3 MILE TO 0.7 MILE NORTH OF MEYERS GRADE ROAD MAINTAIN EXISTING PLANTED AREAS AND EROSIO	EMPIRE LANDSCAPING INC. 26945 COUNTY ROAD 97D  DAVIS CA 95616 (530)400-3943	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$696,100 \$161,934 \$6,400	10/31/24 03/13/25 08/06/29	11% 23%
04-SON-1-30.8/40.6 04-1K7304		SONOMA COUNTY AT VARIOUS LOCATIONS FROM MILL GULCH TO 0.5 MILE SOUTH OF MILLER CREEK REMOVE AND REPLACE CULVERTS, AND ESTABLISH	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE  COVELO CA 95428 (707)983-8135	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$2,616,842 \$2,479,520 \$0	10/18/23 11/08/23 12/31/25	36% 93%
04-SON-1-30.8/40.6 04-1K7314		SONOMA COUNTY AT VARIOUS LOCATIONS FROM 2.2 MILES SOUTH OF FORT ROSS ROAD TO 0.7 MILE NORTH OF MOON ROCK CAMPGROUND MAINTAIN EXISTING PLANTED AREA AND EROSION	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE  COVELO CA 95428 (707)983-8135	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$280,763 \$0 \$0	10/02/25 10/24/25 01/30/29	0% 0%
04-SON-1-38.6/38.6 04-1X3204		IN SONOMA CO. ON RTE 1 AT PM 38.58 AT WALSH CONSTRUCT SOLDIER PILE WALL, AND DRAINAGE FACILITIES DIR'S ORDER EMERGENCY F.A. CONSTRUCT SOLDIER PILE WALL & DRAINAGE	O.C. JONES & SONS, INC. 1520 FOURTH ST  BERKELEY CA 94710 (510)526-3424	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$8,615,000 \$7,979,785 \$0	02/22/24 02/23/24 02/28/26	100% 93% OVER RUN
20.10.20 1130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-41.2/54.6 04-1K7504		SONOMA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF MILLER CREEK TO 0.1 MILE NORTH OF VANTAGE ROAD REMOVE CULVERT, RCP, CORRUGATED STEEL PIPE	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$2,850,831 \$2,745,928 \$32,628	10/25/23 11/09/23 03/31/26	59% 95%
04-SON-1-41.2/54.6 04-1K7514		SONOMA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF MILLER CREEK TO 0.1 MILE NORTH OF VANTAGE ROAD MAINTAIN EXISTING PLANTED AREA AND EROSION	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$338,431 \$0 \$0	10/03/25 12/19/25 01/30/29	0% 0%
04-SON-1-45.4/0 04-1K7604		SONOMA COUNTY NEAR STEWARTS POINT AT 2.7 MILES SOUTH OF SKAGGS SPRINGS ROAD CONSTRUCT PIPE CULVERT WINGWALL AND DRAINAGE	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425 (707)318-3762	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$1,026,808 \$987,300 \$740	03/03/25 03/27/25 11/07/26	45% 95%
04-SON-1-/10.4 04-4X4604		REPAIR ROADWAY SETTLEMENT INSTALL MICROPILE WASS, REPAIR DRAINAGE SYSTEM & RESTORE PAVEMENT DIR'S ORDER EMERGENCY F.A. ROADWAY SETTLEMENT REPAIR	TERRACON CONSTRUCTORS, INC. 18184 GEYSERVILLE AVE. GEYSERVILLE, CA 95441 (707)433-0323	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$1,500,000 \$0 \$0	12/17/25 12/17/25 08/01/26	0% 0%
20.20.20 1130							
04-SON-1-/7.2 04-3X0804		NEAR BODEGA BAY NEAR BODEGA BAY NEAR BODEGA BAY SLIPOUT	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE, SANTA ROSA, 95407	PAULO, HARLEY 4030 OCCIDENTAL, BLDG A, SANTA ROSA, CA 95401-5801 (510)406-9754	\$4,745,000 \$2,827,665 \$0	02/20/25 02/20/25 04/06/26	100% 60% OVER RUN
20.20.20 1130							
04-SON-1-/58.6 04-4G7804 HSST-P001-(704)E --()		SONOMA COUNTY AT VARIOUS LOCATIONS FROM MARIN COUNTY LINE TO MENDOCINO COUNTY LINE CENTERLINE RUMBLE STRIP, SHOULDER WIDENING,	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)816-2955	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$5,086,622 \$2,527,475 \$27,800	02/14/25 03/13/25 04/28/26	16% 50%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-/24.7 04-1X1404		ON ROUTE 1, IN SONOMA COUNTY, BETWEEN PM 24.65 & 24.73 INSTALL HORIZONTAL DRAINS & UNDERDRAINS AND REPAIR PAVEMENT DIR'S ORDER EM	ENGELKE CONSTRUCTION, INC. PO BOX 1387 HEALDSBURG, CA 95448 (707)433-8389	PAULO, HARLEY 4030 OCCIDENTAL RD, UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$2,135,000 \$1,974,443 \$0	08/29/24 11/08/24 01/31/26	100% 92% OVER RUN
20.20.20 1130		INSTALL HORIZONTAL DRAINS & UNDERDRAINS					
04-SON-1-/36.4 04-3X1004		LEE DRIVE AT STILLWATER COVE REPAIR SLIPOUT	PRECISION EXCAVATING & GRADING INC 129 N CLOVERDALE BLVD #7, CLOVERDALE, CA 95425	PAULO, HARLEY 4030 OCCIDENTAL, BLDG A, SANTA ROSA, CA 95401-5801 (510)406-9754	\$1,558,400 \$869,448 \$0	04/21/25 06/16/25 05/31/26	100% 56% OVER RUN
20.20.20 1130							
04-SON-12-25.8/0 04-4H0514		SONOMA COUNTY NEAR SANTA ROSA AT SONOMA CREEK BRIDGE AND AT HOOKER CREEK BRIDGE MAINTAIN EXISTING PLANTED AREA AND EROSION	EMPIRE LANDSCAPING, INC. 26945 COUNTY ROAD 97D DAVIS CA 95616 (530)400-3943	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD. UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$457,080 \$92,400 \$6,000	05/29/25 06/13/25 08/29/29	16% 20%
04-SON-101-18.5/18.5 04-4A1304 NH- ( ) --()		SONOMA COUNTY IN SANTA ROSA AT HEARN AVENUE OVERCROSSING HMA, WIDEN & REPLACE HEARN AVE OC.	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	VALEH, SYD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 94501 (510)385-6972	\$26,251,734 \$25,246,176 \$315,358	11/17/23 12/13/23 04/22/27	57% 96%
HE11							
04-SON-101-22.8/32.8 04-1Q7004		SONOMA COUNTY AT VARIOUS LOCATIONS FROM MENDOCINO AVENUE OVERCROSSING TO LIMERICK LANE OVERCROSSING REPLACE BRIDGE RAILING AND GUARDRAIL, & RE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)975-6334	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 94501 (707)249-7557	\$8,214,956 \$7,448,074 \$79,957	02/06/25 03/06/25 03/25/26	90% 90%
04-SON-116-9.6/0 04-2K3604 ACST-S097-(001)E --()		SONOMA COUNTY NEAR MONTE RIO AT 0.2 MILE WEST OF CNOPIUS ROAD REPAIR SIDE SLOPE AND CONSTRUCT SOIL NAIL	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)720-2114	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD, UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$5,381,996 \$1,510,097 \$23,553	05/07/25 06/19/25 02/10/27	10% 28%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-10.4/10.4 04-3X0504		IN GUE IN GUERNE IN GUERNEVILLE SLIPOUT AND DRAINAGE REPAIR	PIAZZA CONSTRUCTION 5200 CARROLL ROAD,  PETALUMA, CA 94952	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD,UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$7,255,000 \$4,750,860 \$0	01/02/25 03/20/25 01/30/26	100% 65%  OVER RUN
20.20.20 1130							
04-SON-116-11.8/12.2 04-4J4604 ACST-P116-(051)E --()		SONOMA COUNTY AT GUERNEVILLE FROM BROOKSIDE LANE TO OLD RIVER ROAD REPLACE CURB RAMPS, SIDEWALK, DRIVEWAY, LI	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS ROAD #150  CONCORD CA 94520 (925)766-1714	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD SANTA ROSA 95401 (916)320-1724	\$7,360,296 \$6,795,865 \$56,111	04/16/24 04/29/24 07/03/26	100% 89%  OVER RUN
04-SON-116-46.5/46.8 04-3G9014		SONOMA COUNTY NEAR SCHELLVILLE ON ROUTE 116 FROM 0.3 MILE NORTH OF BONNEAU ROAD TOROUTE 121 AND ON ROUTE 121 FROM 0.2 MILE SOUTH O MAINTAIN EXISTING PLANTED AREA AND EROSION	HANFORD APPLIED RESTORATION & CONSERVATION 775 BAYWOOD DRIVE, SUITE 207  PETALUMA CA 94954 (707)996-6633	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$299,739 \$0 \$0	01/09/26 02/18/26 03/30/29	0% 0%
04-SON-116-46.5/46.8 04-3G9004 CSTG-X097-(044)E --()		SONOMA COUNTY NEAR SCHELLVILLE ON ROUTE 116 FROM 0.3 MILE NORTH OF BONNEAU ROAD TOROUTE 121 AND ON ROUTE 121 FROM 0.2 MILE SOUTH O RDWY EXC, HMA, DRAINAGE, ROCK BLANKET, MIN	O.C. JONES & SONS, INC. 1520 FOURTH STREET  BERKELEY CA 94710 (510)526-3424	LA SERNA, FABIO 384 BEL MARIN KEYS STE 200 NOVATO CA 94949 (510)496-9271	\$11,953,090 \$12,113,432 \$160,530	07/31/23 08/23/23 03/20/26	54% 98%
04-SON-121-6.5/0 04-2Q4404		SONOMA COUNTY NEAR SONOMA AT YELLOW CREEK BRIDGE AND AT ARROYO SECO BRIDGE REMOVE BR AND AC SURF, CONSTRUCT BR DECK,	GORDON N. BALL, INC. 1777 OAKLAND BLVD. SUITE 300  WALNUT CREEK CA 94596 (925)838-5675	LA SERNA, FABIO 384 BEL MARIN KEYS STE 200 NOVATO, CA 94949 (510)496-9271	\$4,241,014 \$3,968,415 \$383,877	04/07/25 04/24/25 04/14/26	20% 93%
04-SON-128-16.6/16.7 04-3X4204		SLIPOUT ON WESTBOUND SON 128 DUE TO STORM EVENTS CONSTRUCT ROCK SLOPE PROTECTION (RSP) AND	TERRACON CONSTRUCTORS INC PO BOX 276  HEALDSBURG, CA 95448	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL, BLDG A, SANTA ROSA, CA 95401- 5801 (510)867-6107	\$1,792,000 \$348,815 \$0	03/19/25 07/08/25 12/04/25	49% 19%
20.20.20 1130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-128-/3.2 04-4X5704		REPAIR ROCKSLIDE & LANDSLIDE INSTALL DOUBLE TWISTED WIRE MESH- ANCHORED AND REGRADE SLOPE DIR'S ORDER EMERGENCY F.A. CLOVERDALE ROCKSLIDE REPAIR	REGE CONSTRUCTION, INC. 600 SANTANA DR.  CLOVERDALE, CA 95425	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD. SANTA ROSA, CA 95401 (707)249-7557	\$875,000 \$219,565 \$0	12/04/25 01/27/26 03/20/26	63% 25%
20.20.20 1130							
04-VAR-82-25.9/25.9 04-0Y8004		SANTA CLARA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, TREAT BR	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET  TEMPE AZ 85282 (602)437-1711	NGO, HUNG T 1007 KNOX AVE SAN JOSE, CA 95122 (510)406-9696	\$3,319,143 \$3,203,905 \$0	04/22/24 05/17/24 01/30/26	69% 94%
04-VAR-101-18.7/18.7 04-2Q5704 ACNH-X085-(066)E --()		SANTA CLARA COUNTY IN AND NEAR MORGAN HILLAND SAN JOSE AT VARIOUS LOCATIONS REPLACE STORMWATER PUMPS AND CONSTRUCT DRA	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120  BURLINGAME CA 94010 (650)732-1004	PATEL, NIM 1007 KNOX AVE SAN JOSE, CA 96122 (408)595-4003	\$11,966,347 \$9,514,948 \$0	01/29/24 03/14/24 12/31/25	61% 80%  SUSPENDED
04-VAR-101-21.3/26.5 04-3Q6104		SANTA CLARA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, AND STRUCTURAL	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET  TEMPE AZ 85282 (602)437-1711	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE SAN JOSE CA 95122 (510)715-9940	\$3,733,080 \$3,689,668 \$0	06/15/23 07/05/23 01/31/25	100% 94%
04-VAR-280-/0 04-0K1104 ACST-000C-(553)E --()		SANTA CLARA COUNTY AT VARIOUS LOCATIONS CONSTRUCT CONCRETE BARRIER TRANSITION AND	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD  LIVERMORE CA 94550 (925)245-1300	KABBANI, MUHIEDDINE 1007 KNOX AVE. SAN JOSE, CA 95122 (510)496-9525	\$16,413,831 \$13,464,850 \$252,864	04/05/24 04/29/24 03/20/25	95% 81%
04-VAR-580-/0 04-0K1204 HSNH-000C-(543)E --()		ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS INSTALL RECTANGULAR RAPID FLASHING BEACON	PERRY ELECTRIC INCORPORATED 130 MURWOOD COURT  WALNUT CREEK CA 94596 (925)766-2778	KALANTARI, RAMIN 2525 STANWELL DR., STE 100 CONCORD, CA 94520 (510)421-8049	\$8,743,268 \$8,571,943 \$0	02/17/23 03/15/23 12/01/25	88% 98%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-680-.1/20.7 04-4Q2504		ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, AND REPL	BAY LINE CUTTING & CORING 501 CESAR CHAVEZ, SUITE 101B  SAN FRANCISCO CA 94124 (510)715-4838	ONATE, ERNESTO 3847 BREAKWATER AVE HAYWARD CA 94545 (344)766-2454	\$3,955,540 \$3,693,976 \$0	06/16/23 07/24/23 01/15/26 01/26/26	100% 100%  COMPLETED
04-VAR-880-/32 04-0Q0704 ACST-000C-(559)E --()		ALAMEDA, CONTRA COSTA, SAN MATEO, SANTA CLARA, AND SOLANO COUNTIES AT VARIOUS LOCATIONS MODIFY RAMP METERING SYSTEMS, INSTALL GUAR	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST  SAN LEANDRO CA 94577 (510)421-5523	FAUSTIN, GLENN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-6156	\$9,037,000 \$5,682,133 \$0	03/25/24 04/17/24 12/31/25	90% 63%  SUSPENDED
04-VAR-880-/10 04-0Q4404 ACNH-X081-(036)E --()		SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL TRASH CAPTURE DEVICES AND MAINTENA	HOSELEY CORPORATION PO BOX 881386  SAN FRANCISCO, CA 94188 (415)404-8997	KARDAVANI, KAYVAN 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)908-8819	\$2,681,815 \$2,620,123 \$3,320	04/02/24 04/23/24 11/01/26	36% 96%
04-VAR--/0 04-1W0904 ACST-000C-(569)E --()		MARIN, NAPA, SANTA CLARA, SAN FRANCISCO, SAN MATEO, AND SONOMA COUNTIES AT VARIOUS LOCATIONS MODIFYING TRAFFIC MONITORING STATION SYSTE	CROSSTOWN ELECTRICAL & DATA, INC. JOHN BEJAR 5454 DIAZ STREET  IRWINDALE CA 91706 (626)485-0175	INORI, DOUGLAS 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)393-1593	\$14,198,728 \$2,410,946 \$880,656	06/19/25 08/01/25 10/25/27	16% 17%
04-VAR--/0 04-0X5904		SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL ROADSIDE SIGNS AND PAVEMENT DELINE	GBA ENGINEERING, INC. 18543 YORBA LINDA BLVD #394  YORBA LINDA CA 92886 (714)510-6700	NGO, HUNG T. 1007 KNOX AVE. SAN JOSE, CA 95122 (510)406-9696	\$1,372,681 \$375,981 \$375,981	06/11/25 07/14/25 05/29/26	51% 27%
04-VAR--/0 04-3AC804 HSST-X075-(053)E --()		THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS INSTALL ADVANCE WARNING SIGNS.	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD  LIVERMORE CA 94550 (925)245-1300	ZHU, JIAHONG 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)590-7543	\$607,770 \$0 \$0	12/18/25 01/21/26 12/31/26	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR--/0 04-3Y5904		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, GRIND BR	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D  BENICIA CA 94510 (707)746-8028	KALANTARI, RAMIN 2525 STANWELL DRIVE. SUITE 100 CONCORD, CA 94520 (510)421-8049	\$2,736,000 \$2,411,923 \$0	05/23/25 07/01/25 01/20/26	100% 85%
04-VAR--/0 04-1Q7214 ACIM-000C-(568)E --()		ALAMEDA, CONTRA COSTA AND SOLANO COUNTIES AT VARIOUS LOCATIONS INSTALL FIBER OPTIC CABLE SYSTEM, RAMP MET	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400  CONCORD CA 94520 (925)687-2122	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$93,623,406 \$1,564,596 \$1,380,793	09/25/25 10/24/25 12/20/28	4% 2%
04-VAR--/0 04-0AA804 ACST-000C-(573)E --()		ALAMEDA, CONTRA COSTA, SONOMA AND SOLANO COUNTIES AT VARIOUS LOCATIONS MODIFYING CAMERA SYSTEMS & CHANGEABLE MESS	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE  COMPTON CA 90221 (310)669-8949	NGUYEN, DANH-NGON 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)385-7079	\$7,977,737 \$0 \$0	12/10/25 01/26/26 07/01/27	0% 0%
04-VAR--/0 04-0Y8404		SANTA CLARA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, TREAT BR	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE  SACRAMENTO CA 95838 (916)283-9950	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE. SAN JOSE, CA 95122 (510)715-9940	\$3,156,120 \$3,147,660 \$0	04/04/24 06/05/24 03/10/25	70% 96%
04-VAR--/0 04-4AC904 HSST-X055-(061)E --()		NAPA COUNTY AT VARIOUS LOCATIONS INSTALL ROADSIDE SIGNS.	HIGHWAY SPECIALTY COMPANY, INC. PO BOX 141  PALO CEDRO CA 96073 (530)949-5637	BRAR, PARAMDEEP 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$1,263,778 \$0 \$0	11/13/25 12/30/25 11/05/26	0% 0%
04-VAR--/0 04-0K1004 HSST-X095-(038)E --()		SOLANO COUNTY AT VARIOUS LOCATIONS. INSTALL ACCESSIBLE PEDESTRIAN SIGNAL SYSTE	MIKE BROWN ELECTRIC CO. 561 MERCANTILE DRIVE  COTATI CA 94931 (707)792-8100	LANE, ISAIAH 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)867-6033	\$2,857,366 \$2,734,114 \$0	10/10/24 11/08/24 12/19/25	100% 95%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR--/0 04-0X5804		THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS INSTALL ROADSIDE SIGNS AND PAVEMENT DELINE	GBA ENGINEERING, INC. 18543 YORBA LINDA BLVD #394  YORBA LINDA CA 92886 (714)510-6700	ALSHAER, ABDELRAHMAN 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)715-6899	\$1,673,946 \$207,706 \$0	06/05/25 07/14/25 12/15/25	72% 12%
04-VAR--/0 04-0P7604 HSST-X095-(037)E --()		SOLANO COUNTY AT VARIOUS LOCATIONS PED HYBRID BEACON SYSTEMS & MODIFYING SIGN	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST  SAN LEANDRO CA 94577 (510)639-0639	LANE, ISAIAH 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)867-6033	\$6,147,548 \$3,023,458 \$393,689	12/17/24 02/05/25 03/30/26	81% 49%
04-VAR--/0 04-155004 ACIM-000C-(566)E --()		ALAMEDA, CONTRA COSTA AND SOLANO COUNTIES AT VARIOUS LOCATIONS INSTALL FIBER OPTIC COMMUNICATION SYSTEM.	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE  SACRAMENTO CA 95864 (916)438-5800	NOU, BUNMA 3401 REGATTA BLVD. RICHMOND, CA 94520 (916)634-6646	\$53,293,992 \$197,206 \$197,206	10/20/25 11/26/25 03/16/28	2% 0%
04-VAR--/0 04-2Q7404 ACNH-000C-(548)E --()		ALAMEDA, SANTA CLARA, SAN MATEO, AND SAN FRANCISCO COUNTIES AT VARIOUS LOCATIONS INSTALL FIBER OPTIC CABLE SYSTEMS AND MODI	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST  SAN LEANDRO CA 94577 (510)639-0639	TALEB, MOHAMED 585 LINDA MAR, PACIFICA, CA 94044-3334 (925)360-3252	\$56,147,000 \$0 \$0	10/24/25 12/15/25 02/11/27	0% 0%
04-VAR--/0 04-4AC404 SNHG- X09-(045)E --()		SONOMA COUNTY AT VARIOUS LOCATIONS INSTALL ADVANCE WARNING SIGNS.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES  IRVINE CA 92606 (949)252-0441	GALLA, VENKAT VARUN 4030 OCCIDENTAL RD. BLDG A SANTA ROSA, CA 95401 (916)634-8700	\$1,172,520 \$0 \$0	10/31/25 01/14/26 07/23/26	0% 0%
04-VAR--/0 04-0X5704		ALAMEDA AND SONOMA COUNTIES AT VARIOUS LOCATIONS REPLACE PAVEMENT DELINEATION, COLD PLANE A	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE  RANCHO CORDOVA, CA 95742 (916)635-5175	WONG, ANDREW 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)593-9011	\$944,676 \$857,741 \$0	05/12/25 06/04/25 12/30/25	100% 91%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR--/0 04-1Q2004 HSST-X081-(037)E --()		SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL RECTANGULAR RAPID FLASHING BEACON	COLUMBIA ELECTRIC, INC. 1980 DAVIS ST.  SAN LEANDRO CA 94577 (510)430-9505	LAM, PETER 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)393-1593	\$7,002,399 \$3,031,846 \$150,472	11/21/24 01/14/25 07/08/26	54% 43%
04-VAR--/0 04-0Y6604 SHIM-X001-(673)E --()		ALAMEDA COUNTY AT VARIOUS LOCATIONS REPLACE PAVEMENT DELINEATION, AND INSTALL	WGJ ENTERPRISES, INC. DBA PCI 975 W. 1ST STREET  AZUSA CA 91702 (562)218-0504	ALDABBAS, MOHAMMAD 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)599-2574	\$367,105 \$2,000 \$2,000	11/04/25 01/21/26 05/05/26	13% 1%
04-VAR--/0 04-2Q6404 ACIM-0802-(378)E --()		SOLANO COUNTY AT VARIOUS LOCATIONS INSTALL TRASH CAPTURE HOUSING DEVICES, MVP	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400  CONCORD CA 94520 (925)687-6666	SARWARY, ASADULLAH 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)807-1407	\$3,884,000 \$0 \$0	12/15/25 01/29/26 01/11/27	0% 0%

**Totals:      Authorized Final Amt:      \$2,890,248,407      Completed to Date:      \$1,614,859,519      Work This Month:      \$41,365,654**

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-0SB-1-10.1/10.1 05-1S4904		EXCAVATING&GRADING,REPAIR/STABALIZ E EMBANKSOLDIER PILE WALL CONSTRUCTION,PAVING AND TRAFFIC CONTROL. DIRS EFA 05A	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE. 200 WESTLAKE VILLAGE, CA 91361	MORENO, ARTURO 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)610-8218	\$4,685,000 \$2,363,188 \$804,342	02/17/25 03/10/25 02/20/26	46% 50%
20.20.20 1130		REP.EMBANKMENT,WALL CONSTRUCTION & TC					
05-0SB-1-72.0/.3 05-1T9904		REMOVE SEDIMENT,RESTORE HYDRAULIC CAPACITYREMOVE SLIDE MATERIAL,TC & EROSION CONTROLREM.SEDIMENT&SLIDE MATL.,TC & EROSION CTRLDIRS REM.SEDIMENT&SLIDE MATL.,TC & EROSION CTRL	DAVID CRYE GENERAL ENGINEERINGCONTRACTOR INC. 1170 QUINTANA ROAD MORRO BAY, CA 93442	REED,ALBERT (GASTON, PHILIP) 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)922-1611	\$935,000 \$0 \$0	01/08/26 01/09/26 03/23/26	0% 0%
20.20.20 1130							
05-0SB-101-2.0/.4 05-1T9704		RELIEVE TC, REMOVE MUDSLIDE, REP. EROSION CLEAR DEBRIS AND RE-ESTABLISH TRAVELWAY REMOVE MUDSLIDE,REP.EROSION,TC AND RE-EST.DIRS E	JOHN MADONNA CONSTRUCTION PO BOX 5310 SAN LUIS OBISPO, CA 93403	MURDOCK, KEVIN & JOE PERSONS 270 E. HWY 246 SUITE 202-203 BUELTON, CA 93427 (805)441-8439	\$3,700,000 \$0 \$0	01/03/26 01/03/26 04/22/26	0% 0%
20.20.20 1130		REMOVE MUDSLIDE,REP.EROSION,TC AND RE-EST.					
05-0SB-101-3.0/.3 05-1T9604		INJ.POLYURETHANE,PLACE CONCRETE BASE, RESTORE PAVEMENT AND TEMP TRAFFIC CONTROL INJ.POLY,CONCRETE BASE,RESTORE PAVEMENT DIRS EFA 0	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN ROAD SANTA MARIA, CA 93454	MURDOCK, KEVIN 270 E.HWY 246, SUITE 202 BUELTON, CA 93427 (805)441-8439	\$1,485,000 \$0 \$0	01/09/26 02/12/26 04/30/26	0% 0%
20.20.20 1130		INJ.POLY,CONCRETE BASE,RESTORE PAVEMENT					
05-0SB-154- 05-01792043		ROCKFALL PROTECTION SYSTEM,CLEAR CATCHMNTSREPAIR FLEXIBLE ROCK FENCES,ANCHORS & TC CLR RCK AND DEBRIS,REP.RCK FENCE,ANCHORS DIRS E	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO, CA 93445	MURDOCK, KEVIN/PERSON, PERSON, JOE 270 E. HWY 246 SUITE 202-203 BUELTON, CA 93427 (805)688-5920	\$3,000 \$0 \$0	01/19/26 01/19/26 04/02/26	0% 0%
20.20.20 1130		REPAIR ROCKFALL PROTECTION SYSTEM					
05-MON-1-10.4/10.4 05-1S8404		WILLOW SPRINGS SOLAR REPLACEMENT REMOVE EXISTING PV ELEC.EQUIP. CONSTRUCT, INSTALL & CONNECTG NEW PV ELEC. EQUIP DIRS EFA 05A2821	KINYON CONSTRUCTION, INC. 1533 W.BETTERAVIA ROAD SANTA MARIA,CA 93455	IMAN, HASSAN 3230 RIVERSIDE AVENUE, SUITE 30 PASO ROBLES, CA 93446 (805)748-2342	\$1,110,000 \$46,313 \$0	11/13/24 01/24/25 05/14/25	35% 4%
20.20.20 1130		CONST.,INSTALL & CONNECT NEW PV ELEC.EQUIP					

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-27.8/27.8 05-1R6404		REGENT SLIDE. REMOVE/HAUL AWAY MATERIAL. RESTORE HMA PAVEMENT SECT. INSTALL ROCKFALPROTECTION. EROSION & TRAFFIC CONTROL DIRS EFA	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	SILVA, RICK 3230 RIVERSIDE AVE STE 30 PASO ROBLES, CA 93446 (805)550-0734	\$82,585,000 \$52,419,750 \$0	02/23/24 02/23/24 11/12/24	100% 63% OVER RUN
20.20.20 1130		REGENT SLIDE ROCK SLIDE REPAIR					
05-MON-1-29.5/29.5 05-1R6304		DOLAN PARK LANDSLIDE ON HWY 001. REMOVE SLIDE MATERIAL RESTORE ROADWAY. INSTALL ROCKFALL NETTING AND TRAFFIC CONTROL DIRS EFA 05A	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	SILVA, RICK 3230 RIVERSIDE AVE STE 30 PASO ROBLES, CA 93446 (805)471-2102	\$8,785,000 \$5,710,073 \$0	02/09/24 05/08/24 10/25/25	100% 65% OVER RUN
20.20.20 1130		REMOVE SLIDE MATERIAL/INSTALL NETTING					
05-MON-1-44.3/0 05-1P2104 ACST-ER -(15E)0 --()		MONTEREY COUNTY NEAR BIG SUR ABOUT 1.1 MILES SOUTH OF PFEIFFER CANYON BRIDGE	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138	SANDHU,MANDIP 1529 SALINAS HIGHWAY MONTEREY CA 93940 (805)393-5930	\$3,034,376 \$0 \$0	12/19/25 01/21/26	0% 0%
20.20.20 1130		CONSTRUCT SOLDIER PILE WALL AND STRUCTURAL					
05-MON-1-44.7/69.8 05-1Q8004		IN MON CNTY ON RTE 001 PM 42.2/72.0 CLEAR MUD AND DEBRIS. CLEAN CULVERTS AND REPAIR EROSION. PROVIDE TEMP TRAFFIC CONTRDIRS EFA 05	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138 (480)574-1400	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$25,262,750 \$6,665,970 \$310,327	01/12/23 05/02/23 02/28/26	28% 26%
20.20.20 1130		CLEAR MUD AND DEBRIS. CLEAN CULVERTS					
05-MON-1-50.0/54 05-1T2104		REPAIR/REPLACE CULVERTS & TRAFFIC CONTROL CULVERT REPAIR OR REPLACE AND TRAFFIC CTRLPOINT SUR DRAINAGE REPAIRS/CULVERT REPAIR DIRS	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, STE 220 SAN JOSE, CA 95138	SANDHU, MANDIP 1529 SALINAS HIGHWAY MONTEREY, CA 93940 (805)393-5930	\$446,000 \$86,126 \$0	09/24/25 10/10/25 01/31/26	62% 19%
20.20.20 1130		CULVERT REPAIR/REPLACE AND TRAFFIC CONTROL					
05-MON-1-60.0/0 05-1Q1604 BFST-S001-(674)E --()		MONTEREY COUNTY NEAR BIG SUR AT ROCKY CREEK BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SANDHU,MANDIP 1529 SALINAS HIGHWAY MONTEREY CA 93940 (805)393-5930	\$9,057,000 \$0 \$0	12/08/25 01/14/26	0% 0%
20.20.20 1130		ELECTROCHEMICAL CHLORIDE EXTRACTION (ECE)					

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-100.0/1 05-1Q9604		PAJARO RIVER BRIDGE/SURROUNDING AREAS THATNEED TO REMOVE FLOOD DEBRIS. FLOOD WATER PUMPING. TEMP TRAFFIC CONTROL DIRS EFA 05A2621 REMOVE FLOOD DEBRIS	A.TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO, CA 95864	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$1,835,000 \$1,251,688 \$0	03/12/23 05/24/23 01/31/26	31% 68%
20.20.20 1130							
05-MON-1-101.5/102 05-1K6404 PTNH-P001-(702)E --()		MONTEREY AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS FROM TRAFTON ROAD UNDERCROSSING TO 0.2 MILE NORTH OF LARKIN VALLEY ROAD. WIDENING MVP, INSTALL CULVERTS AND MODIFY	GRANITE CONSTRUCTION COMPANY 585 W BEACH STREET WATSONVILLE CA 95076 (831)889-0275	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (805)748-6095	\$3,020,818 \$2,719,901 \$0	01/30/25 02/26/25 04/20/26	100% 88% OVER RUN
05-MON-1-600.0/60 05-1S1604		BLD NEW ROCKY CREEK VIADUCT AFTER SLIPOUT CONSTRUCT VIADUCT STRUCTURE RESTORE TWO WAY TRAFFIC/ TRAFFIC CONTROLL DIRS EFA 05A2765 NEW VIADUCT TO RESTORE TWO WAY TRAFFIC	GORDON N. BALL, INC. 1777 OAKLAND BLVD STE 300 WALNUT CREEK, CA 94596	UBERHUAGA, JORGE 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (831)998-1546	\$20,985,000 \$12,113,504 \$0	06/14/24 07/16/24 02/28/26	8% 58%
20.20.20 1130							
05-MON-1-/0 05-1S9504		CLEAR ROCKFALL CATCHEMENTS.REPAIR ROCKFALLPROTECTION SYSTEMS. TRAFFIC CONTROL REP.ROCKFALL PROTECTION SYSTEM AND TC DIRS EFA 05A28	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO, CA 93445	SILVA, RICK 775 ARLINGTON STREET CAMBRIA, CA 93428 (805)471-2102	\$446,000 \$53,562 \$53,562	05/01/25 05/27/25 04/16/26	14% 12%
20.20.20 1130		REPAIR ROCKFALL PROTECTION SYSTEM & TC					
05-MON-101-28.2/97.5 05-1J8904 PTNH-Q101-(452)E --()		MONTEREY COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF PARIS VALLEY ROAD OVERCROSSING TO 0.4 MILE SOUTH OF MALLORY CANYON ROA REPAIR AND REPLACE DRAINAGE CULVERTS, AND	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	ONTIVEROS, DAVID 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)550-1306	\$14,122,511 \$0 \$0	12/22/25 01/26/26	0% 0%
05-MON-101-41.1/42.2 05-0T9914 HSNH-Q101-(407)E --()		MONTEREY COUNTY IN AND NEAR KING CITY FROM0.1 MILE SOUTH OF BROADWAY STREET TO 0.2 MILE NORTH OF JOLON ROAD LANDSCAPE MITIGATION PLANTING, IRRIGATION,	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	RIANDA ADAM (562)370-5097	\$860,069 \$809,127 \$3,905	04/18/23 06/08/23 11/16/26	75% 94%
HB1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-86.1/87.3 05-1P5344		MONTEREY COUNTY IN SALINAS AT VARIOUS LOCATIONS FROM SANBORN ROAD UNDERCROSSING TO EAST MARKET STREET UNDERCROSSING PLANTING, IRRIGATION, SLOPE PAVING AND TRA	GORDON N. BALL, INC. 1777 OAKLAND BLVD., STE 300 WALNUT CREEK, CA 94596	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$1,828,339 \$1,813,364 \$0	02/28/23 03/22/23 01/27/26 01/30/26	100% 100%  COMPLETED
05-MON-101- <del>86.1/87.3</del> 95-2#60043 PTNH-Q101-(435)E --()		MONTEREY COUNTY NEAR PRUNEDALE FROM 0.4 MILE NORTH OF CRAZY HORSE CANYON RD TO DUNBARTON ROAD INSTALL CULVERTS, CONCRETE BARRRIER AND M	PRECISION GRADE, INC. 25 SAN JUAN GRADE ROAD, SUITE SALINAS CA 93906	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$7,153,314 \$6,395,295 \$34,368	03/28/25 04/29/25 12/31/26	40% 91%
05-MON-156-1.4/1.3 05-1P5334		MONTEREY COUNTY IN CASTROVILLE AT GEIL STREET PEDESTRIAN OVERCROSSING PLANTING, IRRIGATION WORK AND ORNAMENTAL F	HOSELEY CORPORATION 96F PIER ADMIN BUILDING SUITE SAN FRANCISCO CA 94124	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$987,452 \$955,225 \$2,310	12/12/23 01/29/24 02/28/26	14% 96%
05-MON-183-8.3/9.9 05-1H6504 ACST-S183-(006)E --()		MONTEREY COUNTY IN CASTROVILLE FROM 0.1 MILE SOUTH OF DEL MONTE AVENUE TO ROUTE 1/183 JUNCTION. HMA (TYPE A), RHMA-G, DRAINAGE, LANDSCAPE,	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	MUNES,NASH 8115 PRUNEDALE NORTH ROAD PRUENDALE, CA 93907 (805)319-0940	\$19,418,518 \$6,562,066 \$0	01/17/25 02/26/25 11/04/26	27% 34%
05-SB-1-19.8/20.1 05-1S9104  20.20.20 1130		REMOVE FAILED PAVEMENT, EXVACATE TO SUBGRDPLACE CL2 AB ON SUBGRADE GEOTEXTILE, LEAN CONCRETE BASE, HMA DIRS EFA 05A2903 REMOVE FAILED PAVEMENT ETC. & HMA	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN ROAD SANTA MARIA, CA 93454 (805)345-3581	MURDOCK, KEVIN 270 E. HWY 246, STE. 202 BUELLTON, CA 93427 (805)441-8439	\$2,085,000 \$59,214 \$0	07/07/25 09/02/25 01/22/26 01/25/26	23% 3%  COMPLETED
05-SB-1-46.5/46.5 05-1T4004  20.20.20 1130		REPAIR WASHOUT, PLACK ROCKERY,RESTORE PAVEMENT, REINSTALL GUARDRAIL, INSTALL DOWN DRAIN & PERFORM TEMP TRAFFIC CTRL DIRS EFA 05A29 REP.WASHOUT,ROCKERY,PAVEMENT & TRFC CTRL	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA, CA 93111 (805)964-9951	MORENO, ARTURO 2053 PREISKER LANE, STE E SANTA MARIA, CA 93454 (805)610-8218	\$1,985,000 \$595,854 \$0	09/26/25 12/12/25 02/02/26	34% 30%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-1-50.3/50.6 05-1H4404 BFST-S001-(670)E --()		SANTA BARBARA AND SAN LUIS OBISPO COUNTIES IN AND NEAR GUADALUPE AT SANTA MARIA RIVER BRIDGE SANTA MARIA RIVER BRIDGE (REPLACE).	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET SUITE A NORTH HIGHLANDS CA 95660 (916)334-1221	JACOB COOPER 35 S. LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)748-1087	\$47,408,513 \$27,057 \$27,057	09/30/25 11/10/25 03/15/30	2% 0%
05-SB-101-1.4/4.8 05-0N71Y4		SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF BAILARD AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SOUTH PADARO LANE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA, CA 93111 (805)331-2649	JONES, DAVID 3561 FOOTHILL ROAD CARPINTERIA, CA 93013 (805)748-3132	\$3,122,863 \$2,884,417 \$12,109	05/23/22 05/23/22 09/25/26	100% 92% OVER RUN
05-SB-101-4.4/7.7 05-0N72Y4		SANTA BARBARA COUNTY NEAR CARPINTERIA AND SUMMERLAND, FROM 0.9 MILES SOUTH OF SOUTH PADARO LANE UNDERCROSSING TO 0.6 MILES NORTH O SB 101 4B (PADARO) LANDSCAPE PLANTING PROJ	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	JONES, DAVID 35 S. LA PATERA LANE, SUTIE E GOLETA, CA 93117 (805)748-3132	\$4,746,234 \$4,049,853 \$526,150	10/21/24 12/24/24 02/09/29	1% 84%
05-SB-101-7.3/9.6 05-0N73Y4		SANTA BARBARA COUNTY, IN AND NEAR SUMMERLAND FROM 0.2 MILES NORTH OF PADARO LANE OVERCROSSING TO SAN YSIDRO CREEK BRIDGE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	DAVID JONES 35 S. LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)748-3132	\$3,224,505 \$2,787,119 \$7,896	04/21/23 08/02/23 02/02/28	99% 86%
05-SB-101-9.2/9.7 05-0N74V4 ACNH-Q101-(426)E --()		SANTA BARBARA COUNTY AT MONTECITO FROM 0.2 MILE NORTH OF SHEFFIELD DRIVE UNDERCROSSING TO 0.3 MILE SOUTH OF SAN YSIDRO ROAD OVERCRO HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	JASON KLINE 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)698-2393	\$66,843,622 \$49,576,519 \$1,393,561	06/07/24 06/07/24 12/10/26	65% 74%
05-SB-101-9.7/10.6 05-0N74U4 ACNH-Q101-(420)E --()		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.3 MILE SOUTH OF SAN YSIDRO ROAD OVERCROSSING TO 0.1 MILE NORTH OF OLIVE MILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY 3005 JAMES RD BAKERSFIELD CA 93308	KLINE, JASON   (805)698-2393	\$52,434,688 \$47,608,511 \$686,473	06/16/23 06/16/23 07/15/26	83% 91%

HE11

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-10.0/10.5 05-1K03U4		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.1 MILE SOUTH OF SAN YSIDRO ROAD OVERCROSSING TO 0.1 MILE NORTH OF OLIVE MILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA CA 93111	JASON KLINE/TAYLOR MERLO 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)722-8935	\$15,468,970 \$15,041,109 \$0	11/29/22 11/29/22 12/20/25	100% 96%
05-SB-101-10.4/11.1 05-0N7054		IN SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.1 MILE SOUTH OF OLIVE MILL ROAD OVERCROSSING TO 0.3 MILE SOUTH OF CABRILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077 (760)573-3649	TRISTAN GEBHART 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)440-3057	\$45,986,055 \$28,719,556 \$2,074,294	07/23/24 07/23/24 12/21/26	60% 62%
05-SB-101-21.4/21.9 05-1H4304 ACNH-Q101-(410)E --() HA21		SANTA BARBARA COUNTY IN GOLETA FROM ROUTE 101/217 SEPARATION TO 0.3 MILE NORTH OF SAN JOSE CREEK BRIDGE REPLACE STRUCTURAL CONCRETE BRIDGES.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY/ CHHAY, ALIS 35 S. LA PATERA LANE GOLETA, CA 93117 (951)750-2468	\$20,765,148 \$20,765,256 \$69,115	03/02/23 04/04/23 07/21/26	65% 98%
05-SB-101-36.0/37 05-1C9504 BFNH-Q101-(424)E --()		SANTA BARBARA COUNTY ABOUT 8.0 MILES WEST OF GOLETA FROM 0.6 MILE EAST OF REFUGIO ROAD UNDERCROSSING TO 0.4 MILE WEST OF REFUGIO R COLD PLANE AC PVMT, RHMA, LIGHTING SYSTEMS	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET SUITE A NORTH HIGHLANDS CA 95660	JACOB COOPER 270 HWY 246, SUITE 203 BUELLTON, CA 93427 (805)748-1087	\$52,822,747 \$16,507,431 \$782,948	07/09/24 07/25/24 12/15/27	43% 31%
05-SB-101-46.2/52.3 05-1H8604 ACNH-Q101-(409)E --() HA22		SANTA BARBARA COUNTY NEAR GAVIOTA FROM 0.1MILE NORTH OF GAVIOTA BEACH STATE PARK TO OLD COAST HIGHWAY COLD PLANE AC PVMT, PLACE HMA, RHMA-G, HMA	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456	JASON TORRES/KEVIN MURDOCK 35 S. LA PATERA LANE, SUITE E GOLETA, CA 93117 (909)560-5695	\$55,030,678 \$49,541,538 \$0	02/01/23 03/03/23 01/23/26 01/25/26	100% 100% COMPLETED
05-SB-101-47.0/47.3 05-1R1404		GAVIOTA CREEK SCOUR REPAIRS, SB CNTY 101 @GAVIOTA TUNNELS. REPAIR SECANT PILE WALL &REPAIR EMBANKMENT. DIRS EFA 05A2625 GAVIOTA CREEK REPAIRS	CALPORTLAND CONSTRUCTION 1625 E DONOVAN RD SANTA MARIA, CA 93454	MURDOCK,KEVIN/ENGLER , JAIME 270 E. HWY 246, STE 202 BUELLTON, CA 93427 (805)441-8439	\$17,485,000 \$15,995,698 \$165,068	05/15/23 05/26/23 10/31/25	100% 91% OVER RUN
20.20.20 1130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-52.3/56.1 05-1K4504 ACNH-Q101-(438)E --()		SANTA BARBARA COUNTY NEAR BUELLTON FROM OLD COAST HIGHWAY TO 0.4 MILE SOUTH OF SANTA ROSA ROAD OVERCROSSING COLD PLANE AND RHMA/HMA ROADWAY AND BRIDGE	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD  SANTA MARIA CA 93456	JASON TORRES/KEVIN MURDOCK  270 HWY 246, SUITE 203 BUELLTON, CA 93427 (909)560-5695	\$16,538,668 \$7,376,450 \$0	01/28/25 03/03/25 11/19/26	54% 45%  SUSPENDED
05-SB-101-55.9/56.2 05-1F7904		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140  IRVINE CA 92618 (949)299-1400	BALLENTINE, DAVID 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,895,831 \$956,780 \$0	08/20/20 09/21/20 07/01/22	27% 16%
HA21 05-SB-101-56.1/65 05-1M1004 NH-Q101-(456) --()		SANTA BARBARA COUNTY FROM 0.2 MILE SOUTH OF SANTA ROSA ROAD TO 2.4 MILES SOUTH OF SAN ANTONIO CREEK HMA (TYPE A), RHMA-G OVERLAY, INSTALL LIGH	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD  SANTA MARIA CA 93456	JACOB COOPER/JASON TORRES  270 HWY 246, SUITE 203 BUELLTON, CA 93427 (805)748-1087	\$26,546,863 \$0 \$0	12/30/25 01/29/26	0% 0%
05-SB-101-65.0/84.1 05-1K5104 PTNH-Q101-(437)E --()		SANTA BARBARA COUNTY AT AND NEAR LOS ALAMOS AND ORCUTT AT VARIOUS LOCATIONS FROM 2.3 MILES NORTH OF ROUTE 154/101 SEPARATION TO 0. DRAINAGE SYSTEMS, LIGHTING SYSTEMS AND REP	CENTRAL COAST FINANCIAL GROUP, INC. DBA CCFG CONSTRUCTION 17750 WARDS FERRY RD  SONORA CA 95370	ARTURO MORENO 2053 PREISKER LN, STE E SANTA MARIA, CA 93454 (805)610-8218	\$3,530,894 \$3,022,728 \$47,958	01/31/25 03/03/25 04/08/27	29% 83%
05-SB-154-5.7/6.2 05-1H3114		SANTA BARBARA COUNTY NEAR SANTA YNEZ FROM 0.2 MILE NORTH OF EDISON STREET/BASELINE AVENUE TO 0.3 MILE SOUTH OF EDISON STREET/BASEL LANDSCAPE PLANTING.	MARINA LANDSCAPE, INC. 3707 W GARDEN GROVE BLVD  ORANGE CA 92868		\$374,370 \$0 \$0	11/18/25 02/17/26	0% 0%
05-SB-154-26.0/30.2 05-1R6504		SLIPOUTS, SLIDES AND ROCKFALL FENCE REPAIRIN SANTA BARBARA COUNTY ON HWY 154 AT SAN MARCOS AND SAN ANTONIO DIRS EFA 05A REPAIR SLIPOUTS, SLIDES & ROCKFALL FENCE	CALPORTLAND CONSTRUCTION 1625 E DONOVAN ROAD  SANTA MARIA, CA 93454	MURDOCK, KEVIN/PERSON, JOE 270 E. HWY 246, SUITE 202 BUELLTON, CA 93427 (805)441-8439	\$20,086,000 \$14,079,477 \$1,350,698	02/26/24 05/21/24 09/01/25	100% 85%  OVER RUN
20.20.20 1130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-166-63.9/64.9 05-1P5384		SANTA BARBARA COUNTY IN NEW CUYAMA FROM 0.2 MILE WEST OF BRANCH CANYON BRIDGE TO NEWSOME STREET IRRIGATION, PLANTING, VEHICLE CHARGING SYS	CAL ELECTRO, INC. 3710 ELECTRO WAY  REDDING CA 96002	REED, ALBERT/GASTON,PHIL 2053 PREISKER LN DEF SANTA MARIA CA 93454 (805)922-1611	\$961,529 \$958,540 \$0	01/31/23 04/04/23 01/16/26 01/23/26	100% 100%  COMPLETED
05-SB-192-6.9/20.7 05-1T4204		REP. SLIPOUT, PLACE ROCKERY,RESTORE PVMNT REP. DRAINAGE SYS,EROSION CONTROL & TC REP. SLIPOUT,DRAINAGE, EROSION CTRL & TC DIRS EFA	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES, CA 90074-2478 (805)964-9951	CHHAY, ALIS 35 S. LA PANTERA LANE, SUITE E GOLETA, CA 93117 (805)721-0091	\$1,585,000 \$270,649 \$115,599	11/16/25 01/09/26 02/27/26	90% 17%
20.20.20 1130		REP. SLIPOUT,DRAINAGE, EROSION CTRL & TC					
05-SB-217-.9/1.4 05-1C3604 ACNH-P217-(003)E --()		SANTA BARBARA COUNTY NEAR GOLETA FROM 0.2 MILE EAST OF GOLETA SLOUGH BRIDGE TO 0.4 MILE EAST OF SAN JOSE CREEK BRIDGE REPLACE BRIDGE.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET  NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY/ CHHAY, ALIS 35 S. LA PATERA LANE GOLETA, CA 93117 (951)750-2468	\$29,723,143 \$24,773,698 \$302,252	01/31/23 02/21/23 06/09/26	61% 83%
HA21							
05-SBT-25-18.8/19.2 05-1H8114		SAN BENITO COUNTY ABOUT 32 MILES SOUTH OF HOLLISTER FROM 0.8 MILE NORTH OF SAN BENITO LATERAL TO 2.0 MILES SOUTH OF ROUTE146 PLANTING MITIGATION.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA  SONORA CA 95370	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$381,675 \$300,365 \$2,520	04/29/25 06/10/25 09/28/28	19% 79%
05-SBT-25-49.5/51.1 05-1P5314		SAN BENITO COUNTY IN AND NEAR HOLLISTER FROM 0.1 MILE SOUTH OF SUNSET DRIVE TO SANTA ANA ROAD PLANTING AND IRRIGATION AND INSTALL TRANSP	BORTOLUSSI & WATKIN, INC. 77 LARKSPUT STREET  SAN RAFAEL CA CA 94901	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$1,074,138 \$1,062,275 \$3,101	03/02/23 04/04/23 02/28/26	16% 97%
05-SBT-25-53.7/54.3 05-1J4814		SAN BENITO COUNTY NEAR HOLLISTER ON ROUTE 25 FROM 0.4 MILE EAST TO 0.3 MILE WEST OF ROUTE 156 AND ON ROUTE 156 FROM 0.4 MILE SOUTH HIGHWAY PLANTING AND PLANT ESTABLISHMENT W	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA  SONORA CA 95370	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$281,040 \$245,560 \$2,520	10/31/23 11/30/23 04/16/27	62% 87%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SBT-101-1.5/1.7 05-1S9004		MODIFY GUARDRAIL AND TURN POCKET MODIFY STRIPING AND INSTALL SIGNS PROVIDE TRAFFIC CONTROL DIRS EFA 05A	MIDSTATE BARRIER, INC. PO BOX 30550  STOCKTON, CA 95213-0550	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$839,000 \$510,277 \$0	05/23/25 06/24/25 01/23/26 01/30/26	100% 100%  COMPLETED
20.20.20 1130		MOD.GUARDRAIL,TURNPOCKET,STRIPING AND TC					
05-SBT-101-4.2/4.5 05-1S5104		EXC EMBANKMENT TO REPLACE PORTION OF CULVTLINE CULVERT, FILL VOIDS & GAPS WITH GROUTREP.SINKHOLE, BIO MONITORING & EROSION CTLDIRS CULVERT REPAIR, LINE CULVERT & EROSION CTL	TOP TIER GRADING, LLC 8305 PRUNEDALE N. RD. #155  SALINAS, CA 93907 (831)789-9273	BRAR, BALJINDER 8115 PRUNEDALE N. RD. PRUNEDALE, CA 93907 (805)610-8215	\$5,459,000 \$4,079,205 \$0	04/02/25 05/06/25 09/04/25	100% 75%  OVER RUN
20.20.20 1130							
05-SBT-101-12.0/2.1 05-1S0104		EUCALYPTUS TREE REMOVAL, TRAFFIC CONTROL &ARBORIST & ENVIRONMENTAL MONITORING SITE RESTORATION & EROSION CONTOLE DIRS EFA 05A2797 TREE REMOVAL,SITE RESTORATION & MONITORING	COMMUNITY TREE SERVICE 416 SALINA ROAD  PAJARO, CA 95076	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$2,585,000 \$2,235,093 \$206	09/03/24 10/25/24 11/29/26	100% 86%  OVER RUN
05-SBT-156-3.0/8.2 05-344904 ACNH-P156-(024)E PL62-05 0-(9) --() HE13		ON STATE ROUTE 156 IN SAN BENITO COUNTY, IN AND NEAR SAN JUAN BAUTISTA FROM THE ALAMEDA ST TO 0.2 MI EAST OF FOURTH STREET/BUSINE WIDEN 2 TO 4 LANES SAN JAUN	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300  ROSEVILLE CA 95661 (916)757-6400	NASH MUNES 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$87,875,623 \$85,722,221 \$88,185	06/10/22 06/29/22 08/14/24	100% 99%  OVER RUN
05-SCR-1-1.0/.2 05-2A0004		REPAIR SCOUR AND FILL VOIDS.PLACE RSP, TC REPAIR SCOUR & FILL VOIDS,PLACE RSP & TC REP. SCOUR & FILL VOIDS,PLACE RSP,TRFC CTLDIRS REPAIR SCOUR & FILL VOIDS,PLACE RSP & TC	SERAFIX ENGINEERING CONTRACTOR 7 CROW CANYON CT., STE. 250  SAN RAMON, CA 94583	NGUYEN, IAN 1500 GREEN HILLDS ROAD, STE. 201 SCOTTS VALLEY, CA 95066 (805)748-6095	\$985,000 \$0 \$0	01/16/26 01/16/26 04/16/26	0% 0%  OVER RUN
20.20.20 1130							
05-SCR-1-3.5/3.9 05-1S9204		REPLACE CULVERT, RESTORE SITE & TRFC CTRL REPAIR SINKHOLE,SLURRY BACKFILL, HMA AND TRAFFIC CONTROL DIRS EFA 05A REPAIR CULVERT,RESTORE SITE & TRFC CONTROL	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET  WATSONVILLE, CA 95076	NGUYEN, IAN 140 DUBOIS STREET, SUITE "E" SANTA CRUZ, CA 95060 (831)427-4706	\$5,185,000 \$3,260,156 \$13,346	06/01/25 08/21/25 04/24/26	100% 63%  OVER RUN



**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-9-6.3/7.2 05-1M4004 HSST-S009-(032)E --()		SANTA CRUZ COUNTY FROM 0.1 MILE NORTH OF KIRBY STREET TO 0.1 MILE NORTH OF FALL CREEK DRIVE CONSTRUCT SIDEWALKS, CURB RAMPS, DRIVEWAYS	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138		\$4,927,295 \$0 \$0	10/23/25 11/26/25	0% 0%
05-SCR-9-9.0/25.5 05-1G9504 PTST-S009-(029)E --()		SANTA CRUZ COUNTY NEAR BEN LOMOND AT VARIOUS LOCATIONS FROM SCENIC WAY TO 4.7 MILES NORTH OF THE NORTHERN JUNCTION OF ROUTES 9/236 DRAINAGE SYSTEM UPGRADES AND SLOPE STABILIZ	GORDON N. BALL, INC. 1777 OAKLAND BLVD. SUITE 300 WALNUT CREEK CA 94596 (925)838-5675	NGUYEN, IAN 1500 GREEN HILLS RD, STE 201 SCOTTS VALLEY, CA 95066 (805)748-6095	\$10,279,158 \$1,649,844 \$399,223	06/13/25 07/03/25 09/01/27	13% 16%
05-SCR-9-12.1/12.1 05-1S3604  20.20.20 1130		PROSPECT AVE RETAINING WALL IN SC ON RTE 9REPLACE RETAINING WALL & CULVERT. TC REPLACE RETAINING WALL, CULVERT & TRFC CTLDIRS EFA REPLACE RETAINING WALL, CULVERT & TC	GRANITE CONSTRUCTIONS COMPANY 580 W. BEACH STREET WATSONVILLE, CA95076	NGUYEN, IAN 140 DUBOIS STREET, SUITE "E" SANTA CRUZ, CA 95060 (831)427-4884	\$4,685,000 \$4,671,293 \$110,849	12/02/24 01/16/25 04/20/26	60% 99%
05-SCR-9-13.6/0 05-1H4704 BFST-S009-(030)E --()		SANTA CRUZ COUNTY NEAR BOULDER CREEK AT SAN LORENZO RIVER BRIDGE AND AT KINGS CREEK BRIDGE REPLACE BRIDGES AND INSTALL MGS.	GORDON N. BALL, INC. 1777 OAKLAND BLVD. SUITE 300 WALNUT CREEK CA 94596	NGUYEN, IAN 1500 GREEN HILLS RD, STE 201 SCOTTS VALLEY, CA 95066 (805)748-6095	\$14,208,691 \$35,748 \$35,748	09/05/25 09/16/25 09/01/28	1% 0%
05-SCR-17-8.4/8.4 05-1T3904  20.20.20 1130		GRIND AND REPLACE DAMAGED PAVEMENT REPAIR CIDH RETAINING WALL RECONSTRUCT GUARDRAIL AND TRAFFIC CONTROL DIRS EFA 05A GRIND/REP DAMAGED PAVEMENT & REP. WALL	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076 (831)763-6100	NGUYEN, IAN 140 DUBOIS STREET, SUITE "E" SANTA CRUZ, CA 95060 (831)427-4706	\$1,157,000 \$256,382 \$76,288	10/14/25 10/30/25 12/24/26	60% 22%
05-SCR-129-1.1/L1.5 05-1P5304		SANTA CRUZ COUNTY IN WATSONVILLE ON ROUTE 129 FROM LOCUST STREET TO MAIN STREET AND ON ROUTE 152 FROM HOLM ROAD TO FREEDOM BOULEVA PLANTING, IRRIGATION WORK AND TRANSPORTATI	BORTOLUSSI & WATKIN, INC. 77 LARKSPUT STREET SAN RAFAEL CA CA 94901	BAILEY, JESSICA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)534-3065	\$1,204,284 \$1,177,753 \$0	03/10/23 04/24/23 01/09/26 01/30/26	100% 100% COMPLETED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-129-/.6 05-1J8304 ST-X087-(033)E --()		SANTA CRUZ COUNTY IN AND NEAR WATSONVILLE ON ROUTE 129 FROM ROUTE 1/129 SEPARATION TO SALSIPUEDES CREEK BRIDGE AND ON ROUTE 152 FR PAVEMENT, LIGHTING, CURB RAMPS, SIDEWALK,	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)262-6572	\$8,130,810 \$0 \$0	01/06/26 01/29/26	0% 0%
05-SCR-152-1.3/T1.5 05-1S3804		EXCAVATION AND PLACE LIGHTWEIGHT FILL PAVING, SIDEWALK, CURB/GUTTER CONSTRUCT AND MODIFY DRAINAGE DIRS EFA 05A PAVING, SIDEWALK, CURB/GUTTER&CONST DRAINAGE	GRANITE ROCK COMPANY 5225 HELLYER AVE. SUITE 220 SAN JOSE, CA 95138 (408)574-1400	NGUYEN, IAN 140 DUBOIS STREET, SUITE "E" SANTA CRUZ, CA 95060 (831)427-4706	\$5,155,000 \$596,947 \$0	09/12/25 10/27/25 05/24/26	13% 12%
20.20.20 1130							
05-SLO-0-/0 05-1S2804		SLO&SB CO MAINT. STATIONS SECURITY IMPROVEREPLACE FENCE&INSTALL SECURITY CAMERAS SECURITY IMPROVEMENTS AT MAINT. STATIONS DIRS EFA	CENTRAL COAST FENCE INC. 540 S. 4TH STREET GROVER BEACH, CA 93433	REED, ALBERT 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)922-1611	\$2,075,000 \$1,926,697 \$0	06/03/24 09/06/24 12/20/25	100% 93% OVER RUN
20.20.20 1130		REPLACE FENCE&INSTALL SECURTY CAMERAS					
05-SLO-1-6.4/67.2 05-492864		SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTH OF SAN SIEMON FROM 0.3 MILE NORTH OF PIEDRAS BLANCAS LIGHTHOUSE ROAD TO 0.3 MILE NORTH O LANDSCAPE PLANTING, WETLAND MITIGATION AND	HANFORD APPLIED RESTORATION & CONSERVATION 755 BAYWOOD DRIVE, SUITE 380 PETALUMA CA 94954	SILVA,RICK 775 ARLINGTON ST. CAMBRIA,CA 93428 (805)471-2102	\$5,003,700 \$3,752,121 \$18,400	04/22/24 05/22/24 11/04/27	13% 75%
05-SLO-1-12.1/12.2 05-1P5354		SAN LUIS OBISPO COUNTY AT OCEANO AT BEACH STREET AND SEVENTEENTH STREET IRRIGATION, PLANTING AND CONCRETE WORK.	R. BURKE CORPORATION 865 CAPITOLIO WAY SAN LUIS OBISPO CA 93401	REED, AL/GASTON, PHIL 2053 PREISKER LN DEF SANTA MARIA CA 93454 (559)977-4632	\$1,478,722 \$1,453,502 \$0	09/06/23 11/17/23 08/20/26	68% 97%
05-SLO-1-12.6/12.7 05-1Q0604		SLO CNTY ROUTE 001 BRIDGE 49-12. REPAIR SEISMIC DAMPER BLOCK & VOID. RESTORE ASPHTCONCRETE SHOULDER. INSTALL UE DETERMENT DIRS EFA	SOUZA ENGINEERING CONTRACTING,INC. DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403 (805)549-3406	REED, ALBERT/GASTON, PHIL 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$685,000 \$195,114 \$0	12/13/22 02/15/23 06/11/25	22% 28%
20.20.20 1130		REPAIR SEISMIC DAMPER BLOCK ON BRIDGE					

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-17.3/0 05-1N3804		SAN LUIS OBISPO COUNTY IN SAN LUIS OBISPO AT FOOTHILL BOULEVARD CURED-IN-PLACE PIPELINER AND CULVERT REPLA	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650	ANDREW BORELLI 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446	\$932,293 \$869,287 \$0	06/10/25 06/26/25 12/23/25 02/05/26	100% 100%  OVER RUN
05-SLO-1-32.6/0 05-1R1004 BFST-6205-(673)E --()		SAN LUIS OBISPO COUNTY NEAR MORRO BAY AT TORO CREEK BRIDGE BRIDGE REPLACEMENT, HMA, AND RSP PROTECTIO	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	SILVA, RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$6,785,921 \$43,565 \$43,565	12/10/25 12/30/25 10/15/27	1% 1%
05-SLO-41-44.5/45.3 05-3307C4  HE13		SAN LUIS OBISPO COUNTY AT AND NEAR CHOLAMEON ROUTE 41 FROM ROUTE 41/46 SEPARATION TO 0.8 MILE NORTH OF ROUTE 41/46 SEPARATION AND O CONVERT TO A 4 LANE EXPRESSWAY	GUY F ATKINSON CONSTRUCTION LLC 611 ANTON BLVD, SUITE 1100 COSTA MESA, CA 92626 (714)287-1356	R,ERIC/HARRINGTON,BR IAN 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)393-5820	\$152,497,668 \$139,329,996 \$3,036,729	03/03/23 03/03/23 04/16/25	53% 91%
05-SLO-41-495.0/49.5 05-1T4104  20.20.20 1130		RELIEVE MAINTENANCE TC, REMOVE ROCKSLIDE, STABILIZE SLOPE AND RE-ESTABLISH TRAVELWAYREMOVE ROCKSLIDE,STABILIZE SLOPE & TC DIRS EFA REMOVE ROCKSLIDE, STABILIZE SLOPE & TC	DRILL TECH DRILLING AND SHORING, INC. 2200 WYMORE WAY ANTIOCH, CA 94509	RIDDIOUGH, ERIC 102 S. WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)393-5820	\$9,500 \$0 \$0	12/29/25 12/29/25 03/12/26	0% 0%
05-SLO-46-4.3/5.1 05-1S4804  20.20.20 1130		REPAIR SLIPOUTS, REPAIR PAVEMENT, TC SLIPOUTS, DAMAGED PAVEMENT & TRAFFIC CTRL REPAIR SLIPOUTS,DAMAGED PAVEMENT & TC DIRS EFA/05A REPAIR SLIPOUTS,DAMAGED PAVEMENT & TC	SOUZA ENGINEERING CONT. INC. DBA SOUZA CONSTRUCTION P.O. BOX 3810 SAN LUIS OBISPO, CA 93403	IMAN, HASSAN 3230 RIVERSIDE AVENUE, SUITE 30 PASO ROBLES, CA 93446 (805)748-2342	\$12,285,000 \$8,856,198 \$10,402	01/15/25 02/05/25 03/01/26	88% 72%
05-SLO-46-60.3/60.8 05-1Q03U4 STPL-6205-(033)0 --()		SAN LUIS OBISPO AND KERN COUNTIES NEAR CHOLAME FROM 2.0 MILES EAST OF ANTELOPE ROAD TO 0.4 MILE EAST OF THE KERN COUNTY LINE. VERTICAL CURVE AND EXTEND EXISTING TRUCK C	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420	R, ERIC/BORRELLI,ANDREW 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)331-3023	\$4,575,395 \$4,101,050 \$253,880	12/13/24 02/05/25 03/20/26	86% 89%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

Page 79  
03/02/26

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-58-1.8/6.9 05-1J9704		SAN LUIS OBISPO COUNTY IN AND NEAR SANTA MARGARITA FROM I STREET TO STATE ROUTE 229. PAVEMENT PRESERVATION, DRAINAGE IMPROVEMEN	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD  SANTA MARIA CA 93456 (805)345-3400	MICHAEL SCHMIDT 3230 RIVERSIDE AVESTE 130 PASO ROBLES, CA 93446 (805)550-3058	\$6,855,939 \$6,178,000 \$473,217	03/05/25 03/21/25 12/09/26	100% 87%  OVER RUN
05-SLO-58-2.0/7.1 05-1J9714		SAN LUIS OBISPO COUNTY IN AND NEAR SANTA MARGARITA AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF I STREET TO 0.3 MILE EAST OF ROUTE 2 PLANTING AND IRRIGATION.	MARINA LANDSCAPE, INC. 3707 W GARDEN GROVE BLVD  ORANGE CA 92868	MICHAEL SCHMIDT 3230 RIVERSIDE DR PASO ROBLES CA (805)550-3058	\$427,962 \$0 \$0	10/22/25 11/18/25	0% 0%
05-SLO-101-7.8/16.5 05-1J8604 ACNH-Q101-(432)E --()		SAN LUIS OBISPO COUNTY IN AND NEAR ARROYO GRANDE AND PISMO BEACH FROM LOS BERROS ROAD UNDERCROSSING TO PISMO CREEK BRIDGE COLD PLANE AC PAVEMENT, RHMA-G, DRAINAGE S	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE  ARROYO GRANDE CA 93420	ALBERT REED SR/PHIL GASTON ARE 2053 PREISKER LANE, SUITE E SANTA MARIA CA 93454 (805)922-1611	\$32,577,455 \$11,997,655 \$1,094,490	02/12/25 03/12/25 11/02/27	26% 36%
05-SLO-101-16.0/22.5 05-1G6804 CML-HIP -(620)0 --()		SAN LUIS OBISPO COUNTY IN AND NEAR PISMO BEACH FROM PISMO BEACH OVERHEAD TO 0.2 MILE NORTH OF NORTH AVILA ROAD OVERCROSSING WIDEN BRIDGES, RETAINING WALL, HMA, RHMA,	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD  SANTA BARBARA CA 93111		\$55,325,312 \$0 \$0	12/30/25 01/21/26	0% 0%
05-SLO-101-28.6/29.6 05-1N3404 HSNH-Q101-(433)E --()		SAN LUIS OBISPO COUNTY AT VARIOUS LOCATIONS FROM BROAD STREET EXIT 202B TO CALIFORNIA BOULEVARD EXIT 203C. MINOR CONCRETE, VEGETATION CONTROL, GUARDR	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD  SAN LUIS OBISPO CA 93401	SILVA, RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$2,172,749 \$2,067,730 \$414,273	04/29/25 05/20/25 02/27/26	44% 93%
05-SLO-101-61.7/62.1 05-1J7804 HSNH-Q101-(429)E --()		SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.7 MILE NORTH OF EXLINE ROAD TO 1.0 MILE SOUTH OF MONTEREY ROAD CONSTRUCT UNDERCROSSING, STRUCTURAL CONCRE	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD  SANTA MARIA CA 93456	SCHMIDT, MICHAEL 3230 RIVERSIDE AVE., #130 PASO ROBLES, CA 93446 (805)550-3058	\$12,658,191 \$9,228,299 \$567,371	10/22/24 11/08/24 02/13/26	93% 73%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-250.0/85 05-1S9304		REP. BURNT DRAINAGE SYSTEMS, REP.GUARDRAILCLEAR FIRE DEBRIS FROM INLETS/DITCH TEMP. TRAFFIC CONTROL DIRS EFA 05A REPAIR/CLEAR FIRE DAMAGE AND TRAFFIC CTRL	JOHN MADONNA CONSTRUCTION COMPANY INC. PO BOX 5310 SAN LUIS OBISPO, CA 93403 (805)543-7751	MORENO, ARTURO 2053 PREISKER LANE, STE E SANTA MARIA, CA 93454 (805)610-8212	\$7,585,000 \$6,519,586 \$1,589,732	08/03/25 10/02/25 02/20/26	52% 86%
20.20.20 1130							
05-VAR--/0 05-1S3204		SANTA CRUZ COUNTY AT VARIOUS LOCATIONS BRIDGE DECK POLYESTER CONCRETE OVERLAYS AN	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET  TEMPE AZ 85282		\$823,823 \$0 \$0	02/02/26 02/17/26	0% 0%

**Totals:      Authorized Final Amt:      \$1,302,737,582      Completed to Date:      \$809,271,088      Work This Month:      \$18,753,474**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-33-13.9/16.7 06-0X2904 ACST-S033-(095)E --()		FRESNO COUNTY IN AND NEAR COALINGA FROM ENTERPRISE PARKWAY TO LOS GATOS CREEK SOUTH CHANNEL BRIDGE HMA (TYPE A), RDWY EXC, CL 2 AB, CURB RAMP	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722	DADAWALLA DIN 90 W ASHLAN AVE CLOVIS CA 93721 (559)417-5927	\$9,894,196 \$0 \$0	12/05/25 12/30/25 12/09/26	0% 0%
06-FRE-33-46.8/47.4 06-1G8204		FRESNO COUNTY IN AND NEAR MENDOTA FROM 0.4MILE NORTH OF KAMM AVENUE TO MOUNTAIN VIEWAVENUE AND FROM ADAMS AVENUE TO BELMONT AVENUE PARTIAL DEPTH RECYCLING AND HMA.	ARCHER CIVIL CONSTRUCTION, LLC 1353 SOUTH J STREET TULARE CA 93274		\$3,731,088 \$3,571,137 \$0	04/01/25 06/03/25 01/28/26 01/30/26	100% 100% COMPLETED
06-FRE-33-69.4/71.5 06-0X3004 ACST-S033-(093)E --()		FRESNO COUNTY IN AND NEAR FIREBAUGH FROM MORRIS KYLE DRIVE TO LYON AVENUE REPLACE ROADWAY PAVEMENT.	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	DIN DADAWALLA 90 W. ASHLAN AVENUE, STE 110 CLOVIS, CA 93612 (559)417-5927	\$14,055,143 \$13,555,994 \$1	02/06/24 03/11/24 02/26/26	100% 95%
HA22							
06-FRE-41-21.1/32.2 06-1E7604		FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF JENSEN AVENUE OVERCROSSING TO 0.5 MILE NORTH OF AUDUBON DRIVE TRANSPORTATION ART, IRRIGATION, AND PLANTI	CALIFORNIA TURF AND LANDSCAPING 7726 N FIRST ST STE 158 FRESNO CA 93720	CHANTHA CHAP 90 W ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)977-5551	\$2,237,059 \$1,840,018 \$231,500	08/07/24 09/17/24 03/26/26	93% 82%
06-FRE-41-23.2/31.7 06-0X7804 ACNH-P041-(605)E --()		FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM VENTURA AVENUE VIADUCT TO FRIANT ROAD UNDERCROSSING CONSTRUCT SLOPE PAVING (STAMPED CONCRETE)	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE ST RIVERSIDE CA 92509 (909)342-8447	FERNANDO DE ALBA 90 WEST ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)207-5363	\$10,275,798 \$9,129,103 \$0	06/04/24 07/17/24 02/24/26	99% 89%
06-FRE-41-25.3/0 06-1E7304		FRESNO COUNTY IN FRESNO AT MCKINLEY AVENUE PREFABRICATED BUILDING, WROUGHT IRON FENCE	CALIFORNIA TURF AND LANDSCAPING 7726 N FIRST ST STE 158 FRESNO CA 93720	FERNANDO DE ALBA 90 WEST ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)288-8603	\$1,529,642 \$1,291,069 \$33,102	08/20/24 09/18/24 03/16/26	97% 84%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-28.2/28.2 06-1G0904		IN FRESNO COUNTY ALONG ROUTE 41 NEAR PM R28.2 AT PUMP PLANT BETWEEN SHAW AND SANTA ANA DIR'S EMERGENCY F.A. REMOVE/REPLACE PUMP AND ASSOC APPURTENANCE	KOCH & KOCH INC 13084 JOHN BAUER AVE GRASS VALLEY, CA 95945	FERNANDO DE ALBA 90 W. ASHLAN AVE, SUITE#110 CLOVIS, CA 93612 (559)254-4877	\$1,900,000 \$1,694,803 \$0	07/10/23 07/28/23 02/20/26	83% 89%
20.20.20 1130							
06-FRE-99-4.9/7.2 06-0U4214		FRESNO COUNTY IN AND NEAR SELMA AND FOWLERFROM 0.4 MILE SOUTH OF SECOND STREET UNDERCROSSING TO 0.7 MILE NORTH OF FLORAL AVENUE AN REPLACE HIGHWAY PLANTING AND INSTALL IRRIG	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	FERNANDO DE ALBA 90 W. ASHLAN AVENUE, SUITE 110 CLOVIS, CA 93612 (559)207-5363	\$1,830,273 \$1,677,136 \$0	09/19/24 10/31/24 12/19/28	21% 91%
06-FRE-99-233.0/0 06-1G3504		CONSTRUCTION AND INSTALLATION OF NEW CEILING, FUME HOODS, MOTORS, DUCTS, MONITORING SYSTEM, VENT STACKS, HVAC SYSTEM, THERMOSTDIR REPAIR D06 MATERIALS LAB	GRUEN ENGINEERING, INC. 12418 GRUEN ST PACOIMA CA 91331	DE ALBA, FERNANDO 90 W ASHLAN AVE, SUITE 110 CLOVIS CA 93612 (559)288-8603	\$2,740,000 \$639,724 \$0	12/08/24 12/08/24 01/20/26	38% 23%
20.20 201131							
06-FRE-168-8.1/45.8 06-0X2204 PTST-S168-(068)E --()		FRESNO COUNTY IN AND NEAR CLOVIS AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF FOWLER AVENUE OVERCROSSING TO 0.1 MILE EAST OF WARBLER RCP CULVERTS, CIPP, STRUCTURAL CONCRETE (D)	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428		\$8,764,263 \$0 \$0	12/22/25 01/12/26	0% 0%
06-FRE-168-48.2/0 06-0Q5204		FRESNO COUNTY NEAR SHAVER LAKE AT STEVENSON CREEK PLACE CONCRETE BARRIER AND STRUCTURAL CONC	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	FERNANDO DE ALBA 90 W. ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)288-8603	\$798,329 \$696,927 \$0	06/13/25 07/15/25 01/02/25	43% 86%
06-FRE-168-49.1/49.5 06-1A0904 PTST-S168-(067)E --()		FRESNO COUNTY NEAR SHAVER LAKE FROM 1.3 MILES EAST OF DALTON AVENUE TO 0.2 MILE WEST OF HUNTINGTON LAKE ROAD CONSTRUCT SIDEHILL VIADUCT STRUCTURE.	VIKING CONSTRUCTION COMPANY, INC. 3835 SECURITY PARK DRIVE RANCHO CORDOVA CA 95742	MOHAMMED ALQUTAMI 90 W. ASHLAN AVE, SUITE#110 CLOVIS, CA 93612 (559)939-8827	\$32,666,120 \$0 \$0	12/19/25 01/29/26	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-47.4/47.8 06-0Y4104 SSTG-P180-(066)E --()		FRESNO COUNTY NEAR ROLINDA FROM 0.2 MILE WEST TO 0.2 MILE EAST OF DICKENSON AVENUE PLACE HMA, MINOR CONCRETE, JPCP, ROADWAY E	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722		\$8,039,741 \$0 \$0	01/12/26 02/10/26	0% 0%
06-FRE-180-54.1/56 06-342354		IN AND NEAR FRESNO FROM 0.2 MILE WEST OF BRAWLEY AVENUE TO TEILMAN AVENUE HIGHWAY PLANTING	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	DIN DADAWALLA 3240 N. MILLBROOK FRESNO, CA 93726 (559)417-5927	\$5,329,948 \$4,807,271 \$3,480	05/20/22 07/15/22 12/13/24	0% 0% PLANT EST SATIS
06-FRE-180-/0 06-1J3304		IN FRESNO COUNTY HWY 180/41 AT VARIOUS LOCATIONS DIR ORDER EMERGENCY F.A. REMOVE & REPLACE FENCE & GATES	AL VAR FENCE CO 15275 STONY OAKS LN PRATHER CA 93651	ALAA GHONEIM 90 W ASHLAN AVE CLOVIS CA 93612 (559)917-2597	\$985,000 \$0 \$0	09/14/25 09/16/25 04/30/26	0% 0%
20.20.20 1130							
06-FRE-198-.5/19.5 06-0X0604 ACST-S198-(077)E --()		FRESNO COUNTY AT VARIOUS LOCATIONS FROM 1.3 MILES WEST OF WARTHAN CREEK OVERCROSSING TO 1.7 MILES WEST OF FIRESTONE AVENUE REMOVE AND REPLACE CULVERTS AND CURED IN P	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. SUITE 300 ROSEVILLE CA 95661 (916)757-6400	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$8,796,490 \$2,771,976 \$0	05/08/24 06/07/24 08/18/26	27% 32%
06-FRE-5506-/0 06-0Y7604		FRESNO COUNTY IN FRESNO AT THE WEST AVENUE MAINTENANCE STATION 1283 NORTH WEST AVENUE AND AT THE DISTRICT OFFICE 1352 WEST OLIVE AVENUE MODIFICATION OF ELECTRICAL SYSTEM.	RADMAN ELECTRIC 25013 WHITMAN STREET #15-S HAYWARD CA 94544	MOHAMMED ALQUTAMI 90 W ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)939-8827	\$1,177,650 \$1,177,650 \$0	05/08/24 06/07/24 12/30/25	100% 100%
06-FRE-5725-/0 06-0X4304		FRESNO COUNTY IN FRESNO AT WEST AVENUE MAINTENANCE STATION AT 1283 NORTH WEST AVENUE TREE CREW AND SPECIAL CREWS BUILDING.	BOWE CONTRACTORS, INC. 609 BAILEY COURT TEHACHAPI CA 93561	MOHAMMED ALQUTAMI 90 W. ASHLAN AVENUE, SUITE#110 CLOVIS, CA 93612 (559)939-8827	\$12,538,939 \$0 \$0	11/14/25 12/19/25	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-.8/0 06-0X5704 CIMG-005 -(4 )2 --()		KERN COUNTY NEAR LEBEC AT THE TEJON SAFETYROADSIDE REST AREA BUILDING WORK, MOBILIZATION, GUARDRAIL, TR	TSI ENGINEERING, INC. 4600 ROSEVILLE RD SUITE 140 NORTH HIGHLANDS CA 95660	ROBERT DECKER 3600 N, SILLECT AVE (559)977-5450	\$6,598,786 \$0 \$0	12/10/25 12/30/25	0% 0%
06-KER-5-4.1/10.7 06-0W9204 ACIM-005 -(4 )2 --()		KERN COUNTY NEAR GRAPEVINE FROM 0.3 MILE SOUTH OF GRAPEVINE CREEK BRIDGE TO 0.5 MILE NORTH OF GRAPEVINE ROAD UNDERCROSSING RDWY EXC, CRCP, JPCP, HMA, TEMP BARRIER SY	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	ROBERT DECKER 3600 N. SILLECT AVE BAKERSFIELD, CA 93308 (559)977-5450	\$77,041,402 \$0 \$0	12/18/25 01/12/26	0% 0%
06-KER-5-10.2/16 06-0U5004 ACIM-005 -(4 )2 --()		KERN COUNTY AT AND NEAR WHEELER RIDGE FROMGRAPEVINE UNDERCROSSING TO ROUTE 5/99 SEPARATION INDIVIDUAL SLAB REPLACEMENT (RSC) AND HMA	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361	ROBERT DECKER 3600 N. SILLECT AVENUE BAKERSFIELD, CA 93308 (559)977-5450	\$20,769,029 \$20,828,776 \$0	08/29/24 09/10/24 03/27/26	100% 95% OVER RUN
06-KER-5-/0 06-1G1804		KERN COUNTY AT VARIOUS LOCATIONS FROM GRAPEVINE CREEK BRIDGE TO KERN RIVER FLOODCANAL BRIDGE FURNISH AND PLACE POLYESTER CONCRETE OVERL	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	BOB DECKER 3600 N. SILLECT AVE BAKERSFIELD, CA 93308 (559)977-4455	\$3,171,755 \$2,811,616 \$0	03/19/25 04/04/25 12/22/25	82% 87%
06-KER-33-21.8/39.8 06-0X2404		KERN COUNTY AT VARIOUS LOCATIONS FROM 0.9 MILE SOUTH OF HENRY ROAD TO 0.2 MILE NORTH OF CYMRIC ROAD (NORTH) STRUCTURAL CONCRETE AND RCP DRAINAGE CULVE	DOJA, INC. 5050 MISSION BLVD ONTARIO CA 91762	BOB DECKER 3600 N. SILLECT AVENUE BAKERSFIELD, CA 93308 (559)977-5450	\$4,960,672 \$985,308 \$0	03/07/25 04/02/25 02/18/26	64% 20%
06-KER-33-40.4/59.3 06-0Y1304 ACST-S033-(094)E --()		KERN COUNTY ABOUT 8 MILES NORTH OF MCKITTRICK FROM CYMRIC WASH BRIDGE TO 0.8 MILE SOUTH OF ROUTE 46 COLD PLANE, PLACE HMA AND RHMA-G, AND REPL	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	JAKE GARCIA 3600 N. SILLECT AVE BAKERSFIELD, CA 93308 (559)905-1299	\$28,896,621 \$27,589,638 \$548,696	06/20/24 07/10/24 03/25/26	93% 96%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-43-25.1/25.4 06-3HT0U4 6206-037 -( ) 0 --()		KERN COUNTY IN WASCO ON ROUTE 46 FROM E STREET TO 0.2 MILE EAST OF ROUTE 43/46 EAST JUNCTION AND ON ROUTE 43 FROM 0.1 MILE SOUTH O ROUNDABOUT, WIDEN LANES, TEMPORARY SHOOFLY	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	AMARJIT DHALIWAL 3600 N.SILLECT AVE BAKERSFIELD, CA 93308 (661)333-5825	\$70,155,735 \$1,852 \$1,852	01/28/26 02/11/26 11/08/28	0% 0%
06-KER-46-51.4/57.9 06-1A7604 ACNH-P046-(063)E --()		KERN COUNTY IN AND NEAR WASCO FROM 0.20 MILE EAST OF ROUTE 43 TO 0.30 MILE EAST OFROUTE 46/99 SEPARATION COLD PLANE AC PAVEMENT, RHMA OVERLAY, CONC	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	AMARJIT DHALIWAL 3600 N. SILLECT AVE BAKERSFIELD, CA 93308 (661)333-5825	\$6,519,710 \$0 \$0	10/20/25 11/10/25	0% 0%
06-KER-99-23.6/28.4 06-0Q2814		KERN COUNTY IN BAKERSFIELD FROM PALM AVENUE OVERCROSSING TO BEARDSLEY CANAL BRIDGE REPLACEMENT PLANTING.	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMRIT BRAR 3600 N. SILLECT ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$6,223,406 \$5,818,355 \$0	02/16/23 03/15/23 10/31/27	0% 0% PLANT EST SATIS
06-KER-99-56.4/57.6 06-0W79U4 ACNH-P099-(689)E --()		KERN AND TULARE COUNTIES IN AND NEAR DELANO FROM 0.2 MILE SOUTH OF CECIL AVENUEOVERCROSSING TO 0.7 MILE NORTH OF AVENUE 100 OVERCR RDWY EXC, HMA, AGGREGATE BASE, CRCP, SIGN	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361	JAKE GARCIA 3600 N.SILLECT AVENUE BAKERSFIELD, CA 93308 (559)905-1299	\$130,436,735 \$27,470,409 \$2,584,928	04/10/25 04/24/25 07/01/27	25% 21%
06-KER-119-28.2/31.3 06-0V6104 ACST-S119-(022)E --()		KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.1 MILE WEST OF ASHE ROAD TO ROUTE 119/99SEPARATION HMA (TYPE A), RCP, CLASS 2 AB, ROADWAY EXC	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821		\$30,202,735 \$0 \$0	12/24/25 01/12/26	0% 0%
06-KER-155-17.8/39.6 06-1H0604		KERN COUNTY AT VARIOUS LOCATIONS FROM 6.7 MILES EAST OF ROUTE 65 TO 0.4 MILE WEST OFWHITE RIVER ROAD REMOVE AND REPLACE CULVERTS, AND CURED-IN-	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650	AMRIT BRAR 3600 N. SILLECT ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$363,553 \$0 \$0	04/23/25 07/22/25 02/18/26	0% 0% COMPLETED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-166-17.5/0 06-0S0504		KERN COUNTY NEAR METTLER AT CALIFORNIA AQUEDUCT BRIDGE MICROPILING, STRUCTURAL CONCRETE, AND HOT	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	BOB DECKER 3600 N. SILLECT AVENUE BAKERSFIELD, CA 93308 (559)977-4455	\$6,978,641 \$6,283,015 \$654,530	08/23/24 09/10/24 04/29/26	79% 92%
06-KER-184-1.1/8.3 06-0U2904 ACNH-P184-(018)E --()		KERN COUNTY NEAR BAKERSFIELD FROM WHARTON AVENUE TO EDISON HIGHWAY COLD PLANE & OVERLAY WITH HMA/RHMA, CONSTR	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMRIT BRAR 3600 N. SILLECT ROAD BAKERSFIELD CA 93308 (661)332-0538	\$30,715,735 \$2,979,934 \$2,979,934	08/14/25 08/25/25 11/06/26	10% 10%
06-KER-223-1.8/10.4 06-1C0604 ACST-S223-(013)E --()		KERN COUNTY NEAR BAKERSFIELD FROM ROUTE 223/5 SEPARATION TO 0.1 MILE WEST OF ROUTE223/99 SEPARATION FULL DEPTH RECYCLE AND V-DITCHES.	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	SAMUEL GARCIA 3600 N.SILLECT AVE BAKERSFIELD, CA, 93308 (559)513-1469	\$9,328,350 \$0 \$0	11/26/25 01/14/26	0% 0%
06-KER-223-12.5/30.1 06-1H0504		KERN COUNTY AT VARIOUS LOCATIONS FROM 0.5 MILE WEST OF ADOBE ROAD TO 1.9 MILES SOUTHOF ROUTE 58 REPLACE CULVERTS AND CURED-IN-PLACE PIPELI	JABRE CONTRACTING, INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266	AMARJIT DHALIWAL 3600 N.SILLECT AVENUE BAKERSFIELD, CA 93308 (661)333-5825	\$329,600 \$242,658 \$206,983	04/29/25 07/29/25 02/24/26	85% 73%
06-KIN-5-16.6/26.7 06-1G7704		KINGS COUNTY IN AND NEAR AVENAL FROM ROUTE5/41 SEPARATION TO FRESNO COUNTY LINE REMOVE AND REPLACE ASPHALT CONCRETE OVERLA	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	CHANTHA CHAP 90 W ASHLAN AVE, SUITE 110 CLOVIS, CA 93612 (559)977-5551	\$4,341,603 \$3,454,653 \$0	04/01/25 04/29/25 02/26/26	71% 77%
06-KIN-41-28.4/40.1 06-0W8204 ACNH- P04-(606)E --()		KINGS COUNTY AT AND NEAR STRATFORD FROM NEVADA AVENUE TO ROUTE 41/198 SEPARATION COLD PLANE WITH HOT MIX ASPHALT (TYPE A) A	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	OSCAR SHERRILL 90 W. ASHLAN AVENUE, STE 110 CLOVIS, CA 93612 (559)977-6478	\$15,725,752 \$15,067,656 \$0	05/22/24 06/05/24 01/20/26 01/29/26	100% 100% OVER RUN

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-41-/15.5 06-0Y1704 ACNH-P041-(607)E --()		KINGS COUNTY NEAR KETTLEMAN CITY FROM THE KERN COUNTY LINE TO 0.8 MILE SOUTH OF ROUTE 5 COLD PLANE AC PVTM, OVERLAY HMA AND RHMA.	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074	SHERRILL, OSCAR 90 W. ASHLAN AVE SUITE 110 CLOVIS, CA 93612 (559)977-6478	\$16,033,472 \$13,509,242 \$17,140	03/03/25 04/02/25 05/18/26	59% 82%
06-TUL-63-5.8/L8 06-0X7004 ACNH-P063-(023)E --()		TULARE COUNTY IN VISALIA FROM 0.2 MILE SOUTH OF CALDWELL AVENUE TO ROUTE 63/198 SEPARATION COLD PLANE PAVEMENT, PLACE RHMA-G, MODIFY	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8317	\$8,119,063 \$7,770,504 \$0	09/21/23 12/01/23 10/15/25	100% 100% OVER RUN
06-TUL-63-12.1/21.6 06-1G7404		TULARE COUNTY NEAR VISALIA ON ROUTE 63 FROM 0.3 MILE NORTH OF AVENUE 326 TO 0.5 MILE NORTH OF AVENUE 396 AND IN PORTERVILLE ON RO RUMBLE STRIPS AND STRIPING.	ARCHER CIVIL CONSTRUCTION, LLC 1353 SOUTH J STREET TULARE CA 93274 (559)372-1838	MIKE GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291	\$1,326,085 \$1,156,978 \$0	05/28/25 06/26/25 12/01/25	95% 89%
06-TUL-99-9.8/40.7 06-1E6904		TULARE COUNTY IN AND NEAR TEVISTON AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF AVENUE 76 TO 0.1 MILE SOUTH OF BETTY DRIVE LANDSCAPE PLANTING, IRRIGATION, AND PLANT	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$569,320 \$539,443 \$0	02/06/23 03/03/23 07/01/26	86% 95%
06-TUL-99-13.5/19.5 06-1G8404		TULARE COUNTY AT TIPTON FROM 0.1 MILE NORTH OF ROAD 124 ON RAMP TO AVENUE 152 OVERCROSSING COLD PLANE AC PAVEMENT AND HMA.	ARCHER CIVIL CONSTRUCTION, LLC 1353 SOUTH J STREET TULARE CA 93274 (559)372-1838	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$3,374,439 \$2,955,042 \$44,593	03/14/25 04/15/25 03/02/26	93% 88%
06-TUL-99-26.3/27.6 06-0U8804 ILDL-6206-(033)0 --()		TULARE COUNTY IN TULARE FROM 0.9 MILE NORTH OF AVENUE 200 OVERCROSSING TO PAIGE ROAD OVERCROSSING CONSTRUCT INTERCHANGE.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$46,926,260 \$35,688,907 \$1,539,265	01/23/23 02/17/23 05/07/26	93% 75%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-27.6/30.6 06-0W9104 ACNH-P099-(687)E --()		TULARE COUNTY IN AND NEAR TULARE FROM PAIGE AVENUE OVERCROSSING TO PROSPERITY AVENUE OVERCROSSING. HMA, RHMA-G, JOINTED PLAIN CONC PVMT (RSC)	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	AMIR ZAMANIAN 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)250-8186	\$21,353,884 \$16,157,810 \$336,969	09/16/24 10/01/24 06/10/26	64% 73%
06-TUL-99-30.2/35.2 06-360304		TULARE COUNTY IN AND NEAR TULARE FROM 0.4 MILE SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 1.2 MILES SOUTH OF AVENUE 280 OVERCROSS INSTALL IRRIGATION SYSTEM AND PLANTING.	EMPIRE LANDSCAPING INC. 26945 COUNTY ROAD 97D DAVIS CA 95616	AMIR ZAMANIAN 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)250-8186	\$2,418,448 \$2,092,068 \$21,230	05/03/24 05/17/24 01/03/29	20% 86%
06-TUL-99-35.8/37.1 06-487404 6206-039 -( )0 --()		TULARE COUNTY IN AND NEAR VISALIA FROM 0.6MILE SOUTH OF AVENUE 280 OVERCROSSING TO 0.7 MILE NORTH OF AVENUE 280 OVERCROSSING REPLACE BRIDGE STRUCTURES AND CONSTRUCT RO	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	AMIR ZAMANIAN 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)250-8186	\$67,135,147 \$544,880 \$150,640	01/14/25 02/12/25 10/06/27	0% 1%
06-TUL-190-11.2/11.6 06-1A3104 SSTG-P190-(025)E --()		TULARE COUNTY NEAR PORTERVILLE FROM 0.2 MILE WEST OF ROAD 208 TO 0.2 MILE EAST OF ROAD 208 CONSTRUCT ROUNDABOUT.	ARCHER CIVIL CONSTRUCTION, LLC 1353 SOUTH J STREET TULARE CA 93274		\$2,676,997 \$0 \$0	10/20/25 11/10/25	0% 0%
06-TUL-190-13.1/16.6 06-0Q4324		TULARE COUNTY IN AND NEAR PORTERVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF WESTWOOD STREET TO 0.1 MILE EAST OF SOUTH MAIN ST HMA, MINOR CONCRETE AND JPCP.	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722 (559)274-0300	MICHAEL GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$9,481,094 \$2,701,199 \$786,938	06/27/25 07/23/25 07/09/26	31% 28%
06-TUL-190-42.7/42.8 06-1H6904		CONSTRUCTING CIP/RC BOX GIRDER (FULL WIDTH), ROADWAY CONSTRUCTION/EXCAVATION, DRAINAGE SYSTEMS, PERMANENT EROSION CONTROL DIR EFA	CCFG CONSTRUCTION 17750 WARDS FERRY RD SONORA CA 95370 (209)743-4911	MANDUJANO, CESAR 8530 ROOSEVELT AVE VISALIA CA 93291 (559)905-6468	\$15,430,328 \$5,079,399 \$1,910,348	07/14/25 07/30/25 10/05/26	18% 33%
20.20.20 1130		CLEANING THE SLOPE AND PERFORMING A HALF					

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-190-366.0/0 06-1H6704		REPLACEMENT OF EXISTING BRIDGE RAIL ON EB DIRECTION OF SR 190, DEMOLITION AND RECONSTRUCTION OF THE OVERHANG, REMOVAL OF THE DIRS REPLACE EXISTING BRIDGE RAIL	CHAPCO CONSTRUCTION LLC 6000 MORTONO STREET SACRAMENTO CA 95828	MANDUJANO, CESAR 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)905-6468	\$2,648,250 \$0 \$0	06/26/25 07/10/25 02/04/26	0% 0%
20.20.20 1130							
06-TUL-198-1.6/43.9 06-0X2604 ACNH-P198-(082)E --()		TULARE COUNTY IN AND NEAR VISALIA AT VARIOUS LOCATIONS FROM 1.6 MILES EAST OF KINGS COUNTY LINE TO 0.2 MILE WEST OF SEQUOIA NATION REMOVE, INSTALL, AND REPAIR DRAINAGE FACIL	TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864 (916)757-6400	MICAHEL R GARRETT 8530 W. ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$12,729,899 \$10,869,258 \$0	03/13/24 05/13/24 12/04/25	96% 90%
06-TUL-198-11.6/11.9 06-0W90U4 ACNH-P216-(007)E --()		TULARE COUNTY IN AND NEAR VISALIA ON ROUTE216 FROM 0.2 MILE SOUTH OF LOVERS LANE UNDERCROSSING TO 0.2 MILE EAST OF MCAULIFFSTREET HMA AND MODIFYING SIGNAL AND LIGHTING SYST	TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864 (916)484-3011	MIKE GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$24,828,092 \$11,804,025 \$378,706	08/29/24 09/13/24 09/30/26	29% 48%
06-TUL-245-/33 06-0X0704 PTST-S245-(002)E --()		TULARE COUNTY AT VARIOUS LOCATIONS FROM ROUTE 198/245 SEPARATION TO FRESNO COUNTY LINE REMOVE AND REPLACE CSP AND RCP CULVERTS.	GENUINE ENGINEERING, INC. 13306 INDIAN BOW CIRCLE CORONA CA 92883		\$4,979,623 \$0 \$0	12/11/25 01/13/26	0% 0%
06-VAR--/0 06-1F9004		TULARE COUNTY AT VARIOUS LOCATIONS HMA (TYPE A) AND RHMA (GAP GRADED).	ARCHER CIVIL CONSTRUCTION, LLC 1353 SOUTH J STREET TULARE CA 93274 (559)372-1838	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$3,460,217 \$280,566 \$0	05/08/25 06/26/25 12/01/25	100% 8% OVER RUN
06-VAR--/0 06-0W9704 ACNH-P099-(684)E --()		FRESNO COUNTY AT VARIOUS LOCATIONS PLANTING, MAINTAINING EXISTING PLANTING AR	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	FERNANDO DE ALBA 90 W. ASHLAN AVE, SUITE#110 CLOVIS, CA 93612 (559)288-8603	\$13,702,999 \$9,956,894 \$59,715	02/23/24 05/15/24 10/19/26	27% 73%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-VAR--/0 06-1H9604		KERN COUNTY AT VARIOUS LOCATIONS COLD PLANE AC PAVEMENT AND PLACING RHMA TY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE  BAKERSFIELD CA 93308	AMARJIT DHALIWAL 3600 N.SILLECT AVENUE BAKERSFIELD, CA 93308 (661)333-5825	\$5,215,383 \$727,553 \$102,083	10/22/25 11/10/25 04/20/26	11% 14%

**Totals:      Authorized Final Amt:      \$842,458,499      Completed to Date:      \$278,220,444      Work This Month:      \$12,592,630**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-0-/0 07-2XM404		LA COUNTY/CITIES- HAWTHORNE, COMMERCE& LONG BEACH@FELTON, WILLOW, COMMERCE& BUTL ER MT STREPAIR/REPLACE FENCES& PERIMETER LASER SYSTDIR' REPLACE/UPGRADE PERIMETER FENCE/SYSTEMS	IZURIETA FENCE COMPANY INC 3000 GILROY ST  LOS ANGELES, CA 90039	FREMONG, SAM 13230 FIRESTONE BLVD SUITE A SANTA FE SPRINGS, CA 90670 (310)345-5704	\$3,580,800 \$3,491,097 \$86,611	06/17/24 08/22/24 03/30/26	100% 97%  OVER RUN
20.10 201352							
07-LA-1-7.0/7.4 07-346104 BFNH-P001-(708)0 --()		LOS ANGELES COUNTY IN LONG BEACH FROM GOLDEN AVENUE TO HARBOR AVENUE RETROFIT BRIDGE, REPLACE BRIDGE RAILINGS,	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE  FONTANA CA 92335 (909)356-8880	TON, THANG 18000 STUDEBAKER RD STE 360 CERRITOS CA 90703 (310)261-8467	\$8,838,604 \$2,985,638 \$384,340	07/15/25 07/29/25 09/22/28	13% 34%
07-LA-1-10.4/10.4 07-4V2104		IN LOS ANGELES COUNTY AT BROAD AVENUE MODIFYING SIGNAL AND LIGHTING.	SERVITEK ELECTRIC, INC. 13330 BLOOMFIELD AVE #102- 114  NORWALK, CA 90650 (626)227-1650	TON, THANG 18000 STUDEBAKER RD. SUITE 360 CERRITOS, CA 90703 (562)916-7962	\$702,457 \$695,667 \$0	03/01/23 08/11/23 02/10/26 02/10/26	100% 100%  COMPLETED
HB4N							
07-LA-1-18.0/33.3 07-325804 ACNH-P001-(695)0 --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS ONROUTE 1 FROM PASEO DE LAS DELICIAS TO DEWEY STREET PLACE RHMA AND REPLACE ASPHALT CONCRETE SU	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE  ORANGE CA 92856	NGO, HUY 970 W.19TH SUITE 270 TORRANCE, CA 90502 (213)358-1518	\$52,283,349 \$0 \$0	10/22/25 11/26/25 03/29/29	0% 0%
07-LA-1-29.4/0 07-377604 SNHG-P001-(701)E --()		LOS ANGELES COUNTY IN AND NEAR LOS ANGELES AT EIGHT-THIRD STREET AND AT FIJI WAY MODIFYING SIGNAL AND LIGHTING SYSTEMS (CIT	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN ST.  RIVERSIDE CA 92504	MARTINEZ, ELIZABETH	\$684,048 \$0 \$0	11/22/24 02/04/25 12/31/26	0% 0%
07-LA-1-34.9/38 07-2XR604		LA-1 WILDFIRE DAMAGE. SET UP TRAFFIC CONT-ROL. MAINTAIN TRAFFIC CONTROL 24/7. PROVIDE FLAGGERS TO FACILITATE CONST ACTIVITIESDIR' SET UP TRAFFIC CONTROL	FULL TRAFFIC MAINTENANCE INC 217 LEWIS COURT  CORONA, CA 92882	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES CA 90066 (213)393-9051	\$3,677,600 \$2,095,520 \$0	01/28/25 03/20/25 07/05/26	100% 57%  OVER RUN
20.20.20 1130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-36.0/41 07-2XS304		IN LA COUNTY, ON LA-1 SOUTH OF CALIFORNIA INCLINE TO TOPANGA CREEK-REPAIR FIRE DMAGESTABILIZE SLOPES,EROSION CNTRL&DRAINAGE SYSDIR'	STAPLES CONSTRUCTION COMPANY 1501 EASTMAN AVE VENTURA, CA 93003	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$6,664,100 \$3,774,252 \$27,125	02/28/25 03/26/25 06/26/26	83% 57%
20.20.20 1130		REPAIR FIRE DAMAGE ASSETS					
07-LA-1-37.0/46 07-2XS204		LA COUNTY,CITIES OF LA&MALIBU FROM ENTRADADR TO SWEETWATER CANYON DRIVE TO DIVERT DEBRIS/MUDSLIDES & CLEANUP DUE TO FIRES DIR'S EM DIVERT DEBRIS DUE TO FIRE DAMAGE	C.A. RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA, CA 91355	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$7,955,500 \$2,622,223 \$0	02/20/25 02/25/25 07/07/26	890% 33%
20.XX 201130							
07-LA-1-37.7/62.9 07-313504 ACNH-P001-(689)E --()		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF TEMESCAL CANYON ROAD TO 0.1 MILE NORTH OF TONGA STREE REMOVE AND CONSTRUCT BRIDGE AND CULVERTS.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)612-859	SHEIK, HAKIM 12975 W CULVER BLVD LOS ANGELES CA 90066 (562)572-5852	\$27,875,936 \$19,236,284 \$321,734	07/20/23 09/01/23 12/20/26	100% 69% OVER RUN
HA22							
07-LA-1-39.9/40 07-2XS104		IN LA COUNTY, CITY OF LA N/B LA 1 N/OF PORTO MARINA WY TO GETTY VILLA DR TO REMOV& REPLACE FIRE DAMAGE & DS TO GETTY WALL DIR'S EM REPAIR FIRE DAMAGE TO GETTY WALL	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$7,673,000 \$2,194,703 \$0	02/28/25 05/21/25 09/30/26	19% 29%
20.XX 201130							
07-LA-1-40.7/54.1 07-2XQ704		IN LA COUNTY LA-1 FROM TOPANGA CYN BLVD TOKANAN DUME RD TO MAINTAIN FUNCTIONAL TRAFCSIGNALS @ 20 LOCTNS DUE TO WILDFIRE DAMAGEDIR' MAINTAIN TRAFFIC SIGNALS DUE TO FIRE DAMAG	CROSSTOWN ELECTRICAL &DATA INC 5454 DIAZ STREET IRWINDALE, CA 91706	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$7,175,000 \$5,397,620 \$186,196	12/10/24 02/10/25 09/25/26	100% 75% OVER RUN
20.XX 201130							
07-LA-1-41.0/45.6 07-2XS404		LA COUNTY,CITIES OF LA & MALIBU PCH SOUTH OF TUNA CANYON RD TO NORTH OF CARBON BEACHREPAIR FIRE DAMAGE STATE ASSETS,SLOPES& DSDIR' REPAIR FIRE DAMAGE	RV CONCRETE INC 605 E COMMERCIAL ST ANAHEIM, CA 92801	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$5,130,000 \$4,610,900 \$24,376	02/28/25 04/10/25 07/07/27	51% 90%
20.20.20 1130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-42.0/44 07-2XT304		IN LA COUNTY, CITY OF MALIBU N OF PENA RD TO S OF LAS FLORES CYN RD TO PLACE TEMPORARY SHORING & CONSTRUCT RETAINING WALLS DIR'S E PLACE SHORING & RETAINING WALLS	GRANITE CONSTRUCTION COMPANY 16700 VALLEY VIEW AVE #300 LA MIRADA, CA 90638	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$7,075,000 \$725,352 \$232,319	04/28/25 06/10/25 08/16/26	12% 10%
20.XX 201130							
07-LA-1-42.2/42.4 07-2XR204		LA COUNTY, PCH EAST OF BIG ROCK DRIVE TO PLACE TEMP RAILING(TYPE K)K-RAIL, SLOPEPROTECTION COVERING, REMOVE FIRE DEBRIS DIR'S EMER	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO, CA 95838	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$13,994,300 \$8,745,686 \$231,795	01/24/25 03/20/25 04/08/27	88% 62%
20.20.20 1130		REPLACE FIRE DAMAGED RETAINING WALL					
07-LA-1-42.4/0 07-4X9704 PTNH-P001-(694) --()		LOS ANGELES COUNTY IN MALIBU AT 0.1 MILE SOUTH OF BIG ROCK DRIVE CONSTRUCT DRILLED HOLE AND DRILLED HOLE (R	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	SHEIK, HAKIM 12975 W CULVER BLVD LOS ANGELES, CA 90066 (818)482-9191	\$6,261,700 \$2,423,394 \$475,443	01/16/25 02/13/25 08/19/26	42% 39%
07-LA-1-43.5/45.5 07-2XR904		LA COUNTY, FROM N/OF LAS FLORES CYN RD TO CARBON BEACH TERRACE TO PROVIDE TRAFFIC CONTROL ON PCH DUE TO PALISADES FIRE DIR'S EMERG PROVIDE TRAFFIC CONTROL FRM PALISADE FIRE	MANERI TRAFFIC CONTROL INC 4949 2ND ST FALLBROOK, CA 92028	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$7,527,600 \$3,947,563 \$187,304	01/28/25 03/18/25 03/25/26	100% 52% OVER RUN
20.20.20 1130							
07-LA-1-43.7/43.7 07-2XR104		LA COUNTY IN CITY OF MALIBU ON LA-1 AT THELAS FLORES MAINTENANCE STATION-REPAIR FIREDAMAGE TO BUILDING PROPERTY & FUEL ISLAND DIR'	PCN3 INC 10591 HUMBOLT ST UNIT A LOS ALAMITOS, CA 90720	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$12,031,000 \$141,665 \$0	04/24/25 05/21/25 04/23/26	15% 1%
20.XX 201130		REPAIR FIRE DAMAGE TO MAINTENANCE STATION					
07-LA-1-44.1/58.5 07-2XG904		LA COUNTY ON LA-1 PCH IN CITY OF MALIBU REMOVE LANDSLIDE & STOCKPILD DEBRIS,REPAIRERODED SLOPE AREAS,CLEAN DS DUE TO STORMS DIR'S	PTM GENERAL ENGINEERING SERVCS 5942 ACORN STREET RIVERSIDE, CA 92504	SHIN, FRANK 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$2,030,000 \$1,786,767 \$0	05/10/23 06/27/23 05/31/26	99% 88%
20.XX 201130		REPAIR & CLEAN DEBRIS FROM STORM DAMAGE					

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-46.3/49.4 07-2XR504		IN CITY OF MALIBU SOUTH OF SWEETWATER CYN DR TO N/OF PUERCO CYN RD TO CLEAN/REPAIR FIRE DAMAGE DRAINAGE SYSTEMS & SIDE SLOPESDIR'S	MAGELLAN CONSTRUCTION INC 1650 ZANKER RD STE 130 SAN JOSE, CA 95112	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$2,109,000 \$557,678 \$71,046	02/14/25 05/21/25 10/30/26	75% 26%
20.XX 201130		REPAIR/CLEAN FIRE DAMAGE TO DS & SLOPES					
07-LA-1-56.5/56.9 07-291404 ACST-P001-(674)E --()		IN LOS ANGELES COUNTY IN MALIBU FROM GUERNSEY AVE TO TRANCAS CANYON ROAD BRIDGE REPLACEMENT	STACY AND WITBECK, INC. 2800 HARBOR BAY PARKWAY ALAMEDA CA 94502 (510)748-1870	SHIN,FRANK 12975 W CULVER BLVD LOS ANGELES, CA 90066 (213)268-8221	\$17,133,355 \$16,789,785 \$5,573	02/18/21 03/09/21 02/28/26 02/27/26	52% 96%
HA21							
07-LA-1-352.0/44.1 07-2XG804		IN LA COUNTY ON PCH LA-1 IN CITIES OF MALIBU,PACIFIC PALISADES&SANTA MONICA TO REMOVE DEBRIS&REPAIR DRAPERY PROTECT SYSTMDIR'S EME REPAIR/REPLACE SLOPE PROTECTION SYSTEM	DRILL TECH DRILLING & SHORING DBA APEX ROCKFALL MITIGATION 2200 WYMORE WAY ANTIOCH, CA 94509	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$3,591,000 \$3,463,822 \$340,753	04/26/23 06/06/23 05/30/26	100% 96% OVER RUN
20.XX 201130							
07-LA-1-380.0/40 07-2XR704		LA COUNTY PCH N/OF TEMESCAL CNY RD TO S/OFTOPANGA CNY BLVD TO PROVIDE TRAFFIC CNTROLFOR REPOPULATION EFFORTS FROM PALISADE FIRDIR' PROVIDE TRAFFIC CONTROL	FRYMAN MANAGEMENT INC 18 GOODYEAR STE 105 IRVINE, CA 92618	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$3,677,600 \$3,190,643 \$13,022	03/03/25 03/11/25 07/05/26	100% 87% OVER RUN
20.XX 201130							
07-LA-1-388.0/40.4 07-2XP704		IN LA COUNTY,CITY OF LA PCH LA-1@ TRAMONTOSLIDE AREA TO REALIGN PAVEMENT DELINEATION& PAVE SHOULDER AS NECESSARY DIR'S EMERGENCY	INTERSTATE CIVIL CONSTRUCTION PO BOX 2819 WRIGHTWOOD, CA 92397	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066 (213)393-9051	\$2,116,000 \$1,529,269 \$10,239	05/25/24 07/02/24 05/25/27	24% 72%
20.XX 201130		PAVEMENT DELINEATION REALIGNMENT LA-1					
07-LA-1-400.0/43.5 07-2XR804		LA COUNTY ON PCH FROM NORTH OF TOPANGA CYNLA-27 TO SOUTH LAS FLORES CNY RD TO PROVIDIDTRAFFIC CONTROL DUE TO PALISADES FIRE DIR'S EM	DC TRAFFIC CONTROL 13905 ARTESIA BLVD CERRITOS, CA 90703	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$8,297,600 \$4,260,430 \$300,315	01/28/25 03/17/25 03/24/26	100% 51% OVER RUN
20.20.20 1130		PROVIDE TRAFFIC CONTROL					

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-/18 07-321604 ACNH-P001-(692)E --()		LOS ANGELES COUNTY FROM STUDEBAKER ROAD TOPASEO DE LAS DELICIAS COLD PLANE AC AND OVERLAY AC PAVEMENT AND	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE  ORANGE CA 92856	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (562)860-5963	\$50,002,950 \$49,896,156 \$1,015,370	12/20/23 01/23/24 07/02/26	81% 95%
HA22							
07-LA-2-2.3/14.2 07-333604 ACST-P002-(043)E --()		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM CENTINELA AVENUE TOGLENDALE BOULEVARD UNDERCROSSING COLD PLANE AC, PLACE HMA, REPLACE CURB RAM	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40  BREA CA 92821	SALMAN RIDWAN 601 S GLENOAKS BLVD #310 BURBANK, CA 91502 (213)952-6068	\$49,846,247 \$9,897,771 \$3,073,168	11/26/24 12/17/24 11/21/28	28% 20%
07-LA-2-15.0/26.5 07-348504 ACNH-P002-(044)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM RIVERSIDE DRIVE TO GOULD MESA CONSTRUCT ADA CURB RAMPS AND MODIFY SIGNAL	YAKAR 689 EAST SAN BERNARDINO RD  COVINA CA 91723 (909)599-1612	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$4,794,008 \$126,873 \$24,583	06/06/25 07/22/25 03/01/27	15% 3%
07-LA-2-15.1/15.3 07-351304 ACNH-X037-(235)E --()		LOS ANGELES COUNTY AT ROUTE 2/5 SEPARATION SEISMIC RETROFIT AND GUARDRAIL UPGRADE.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE  FONTANA CA 92335	SALMAN RIDWAN 601 S GLENOAKS BLVD SUITE# 310 BURBANK, CA 91502 (213)952-6068	\$8,561,969 \$3,082,633 \$223,068	01/16/24 02/16/24 03/19/27	100% 38%
07-LA-2-15.8/15.8 07-2XK404		LA COUNTY, CITY OF LA ON LA-2 @TAYLOR YARDOVERHEARD BR#53-1039 TO REPAIR/REPLACE FIRE DAMAGED BRACES,GIRDERS&CONSTRUCT FENCDIR'S E	STACY AND WITBECK INC 2800 HARBOR BAY PARKWAY  ALAMEDA, CA 94502	SALMAN, RIDWAN 601 S GLENOAKS BLVD BURBANK, CA 91502 (213)952-6068	\$4,842,100 \$3,568,348 \$34,035	10/13/23 02/23/24 04/05/26	100% 74%  OVER RUN
20.XX 201130		REPAIR BRIDGE DAMAGE DUE TO FIRE					
07-LA-2-18.7/0 07-0W2104		LOS ANGELES COUNTY IN LOS ANGELES AT LOS ANGELES REGIONAL TRANSPORTATION MANAGEMENTCENTER AT 2901 AT WEST BROADWAY PLACE CLASS 3 AGGREGATE BASE AND HOT MIX A	SPLICE CONSTRUCTION CO, INC. 28441 RANCHO DE LINDA LAGUNA NIGUIL CA 92677 28441 RANCHO DE LINDA LAGUNA NIGUEL CA 92677	AMORSOLO, MARK 2090 FERN LANE GLENDALE CA 91208 (818)266-5626	\$468,650 \$530,264 \$0	06/23/25 07/08/25 05/02/26	100% 100%  OVER RUN

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-65.2/66.4 07-2XA604		IN UNINCORPORATED AREA OF LA COUNTY IN THEANGELES NATIONAL FOREST ON LA-2 TO REPAIR & RECONSTRUCT DAMAGED SIDE SLOPES,BERMS DIR'S	SGV ENTERPRISES INC 615 LAS TUNAS DR STE J ARCADIA, CA 91007	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$8,585,000 \$7,831,599 \$0	12/16/22 02/10/23 08/27/25	100% 100%
20.XX 201130		REPAIR SLOPES DUE TO STORM DAMAGE					
07-LA-5-6.6/13.1 07-357304 ACIM-0052-(037)E --()		LOS ANGELES COUNTY IN SANTA FE SPRINGS, DOWNEY AND CITY OF COMMERCE FROM 0.2 MILE SOUTH OF ROUTE 5/605 SEPARATION TO 0.1 MILE NORT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	OREGEL, MARTIN 4281 KATELLA AVE #221 LOS ALAMITOS, CA 90720 (213)330-6640	\$24,486,715 \$23,112,789 \$330,011	04/27/23 05/22/23 03/09/26	100% 90%
HA22		REPLACE CONCRETE SLABS AND MEDIAN BARRIER,					
07-LA-5-6.8/0 07-2XQ404		IN LA COUNTY IN VARIOUS CITIES,LA-5 NORWLKCOMM HUB,LA-105 LAX HUB&LA-605 SAN GABRIELCONSTRUCT GATE/DOOR&REPLACE W/SECURITY SYSDIR'	QUALITY FENCE CO INC 14929 GARFIELD AVENUE PARAMOUNT, CA 90723	SHAHRIARI, SHAHNAME 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (213)310-0860	\$2,211,000 \$263,167 \$263,167	04/30/25 05/21/25 06/01/26	43% 12%
20.XX 201131		INSTALL SECURITY SYSTEM@VAR COMMUNICTN HUB					
07-LA-5-8.2/8.2 07-4V3004		LOS ANGELES COUNTY IN DOWNEY AT ROUTE 5/19SEPARATION UPGRADE TRAFFIC SIGNAL AND LIGHTING.	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA CA 92509	FREMPONG, SAMUEL 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-9865	\$435,202 \$439,042 \$0	06/16/22 06/30/22 03/30/26	100% 100%
HB4N							
07-LA-5-16.0/17.3 07-2XJ004		IN LA COUNTY@ ELA INTERCHANGE ROUTES 5,10,60 & 101 TO RESTORE/REPAIR HIGHWAY LIGHTNG& ASSOCIATED RDWY ELECTRICAL &COMM SYSTEMSDIR'	DBX INC 42024 AVENIDA ALVARADO STE A TEMECULA, CA 92590 (951)296-9909	PHAM, RYAN 1041 W BADILLO SUITE 112 COVINA, CA 91722 (213)793-7193	\$4,065,000 \$4,031,306 \$0	06/12/23 07/18/23 12/31/25 01/23/26	100% 100% COMPLETED
20.XX 201130		RESTORE/REPAIR FIBER OPTIC THEFT DAMAGE					
07-LA-5-18.7/0 07-372604 ACIM-X037-(244)0 --()		LOS ANGELES COUNTY IN LOS ANGELES AT SOTO-MARENGO STREET OVERCROSSING AND AT NORTHBOUND ROUTE 5 OFF-RAMP TO SOTO STREET MODIFY SIGNAL & LIGHTING, AND CONSTRUCT AD	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870	PHAM, RYAN 21073 PATHFINDER RD STE 100 DIAMOND BAR, CA 91765 (213)793-7193	\$1,715,306 \$0 \$0	01/21/26 02/17/26	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-23.2/36.3 07-344204 ACIM-X037-(234)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT GSRDS, MVPS, AND BIOSWALES.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$5,452,414 \$4,016,334 \$249,812	06/13/24 07/12/24 03/25/27	48% 73%
07-LA-5-30.6/31.6 07-370804 ACIM-0052-(057)0 --()		LOS ANGELES COUNTY IN BURBANK FROM 0.2 MILE NORTH OF SAN FERNANDO BOULEVARD TO 0.2 MILE SOUTH OF COHASSET STREET REMOVE CONCRETE PAVEMENT AND BASE, AND PLA	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE RD STE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$11,422,414 \$2,277,363 \$2,207,733	10/22/25 11/10/25 12/24/26	12% 20%
07-LA-5-31.8/42.6 07-0W1004  HM1		IN LOS ANGELES COUNTY IN LOS ANGELES FROM COHASSET STREET UNDER- CROSSING TO ROXFORD STREET UNDER- CROSSING REPLACE PCC SLABS,GRIND PCC	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	GURFINKEL, VLADIMIR 23369 LEONORA DR WOODLAND HILLS, CA 91367 (818)613-0956	\$8,401,277 \$8,587,561 \$0	06/28/22 07/11/22 10/28/25	100% 98% OVER RUN
07-LA-5-33.1/39.1 07-384404		LA CO. ROUTE 5 BETWEEN PM 33.1 AND PM 39.1 CLEAN CA BEAUTIFICATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$5,211,686 \$4,854,592 \$0	07/06/22 08/25/22 02/27/26	100% 93%
07-LA-5-36.0/36 07-2XT804  20.XX 201130		IN LA COUNTY CITY OF SUN VALLEY S/B 5 AT SHELDON STREET O/C BRDGE#53-1120 CONSTRUCTSUPPORT & REPAIR DAMAGES TO BRIDGE STRUCTRDIR'S REPAIR DAMAGES TO BRIDGE SUPERSTRUCTURE	INTERSTATE CIVIL CONSTRUCTION P.O. BOX 2819 WRIGHTWOOD, CA 92397 (760)281-0188	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$1,137,000 \$100,988 \$0	08/04/25 09/26/25 05/29/26	3% 9%
07-LA-5-53.7/53.7 07-2XS804  20.XX 201130		IN LA COUNTY, CITY OF VALENCIA S/B I-5 AT ABUTMENT 1 SANTA CLARA RIVER BRDGE 53-2925REMOVE&REPLACE DAMAGED STEEL JOINT ASSMBLYDIR' REMOVE/REPLACE BRIDGE JOINT	INTERSTATE CIVIL CONSTRUCTION P.O. BOX 2819 WRIGHTWOOD, CA 92397 (760)281-0188	BAKHET, WASSEM 25061 W AVENUE STANFORD SUITE 70 VALENCIA, CA 91355 (213)817-0162	\$1,217,000 \$257,381 \$181,697	06/27/25 08/28/25 04/22/26	60% 21%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-56.4/56.7 07-4V5404 SIMG-0052-(777)0 --()		LOS ANGELES COUNTY IN CASTAIC FROM 0.2 MILE SOUTH OF HASLEY CANYON ROAD OVERCROSSING TO 0.1 MILE NORTH OF HASLEY CANYON ROAD OVERC MODIFY SINGLE LANE ROUNDABOUT.	GENUINE ENGINEERING, INC. ATTN KRISTI STELLE 11762 DE PALMA RD STE 1C-255 CORONA CA 92883 (951)674-5000	BUI, KEVIN 9225 CRANFORD AVE PACOIMA CA 91331 (818)262-8913	\$936,677 \$922,111 \$35,336	06/19/25 07/22/25 03/27/26	72% 96%
07-LA-5-59.5/67.9 07-323404 ACIM-0053-(074)E --()		AT VALENCIA AND CASTAIC, FROM LAKE HUGHES ROAD UNDERCROSSING TO 1.9 MILES NORTH OF TEMPLIN HIGHWAY. REPLACE SLABS, UPGRADE DRAINAGE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	OSORIO, OSCAR 25061 WEST AVE STANFORD STE 70 VALENCIA, CA 91355 (213)792-5518	\$26,201,835 \$24,324,725 \$17,987	02/25/22 03/30/22 04/15/26	93% 93%
HA22							
07-LA-5-59.5/73.7 07-370404 ACIM-0053-(999)E --()		LOS ANGELES COUNTY FROM LAKE HUGHES ROAD UNDERCROSSING TO 0.7 MILE SOUTH OF VISTA DEL LAGO ROAD OVERCROSSING. COLD PLANE AC PAVEMENT, PLACE HOT MIX ASPH	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821 (909)356-6880	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (213)505-0610	\$48,994,856 \$29,503,805 \$1,247,305	02/06/25 02/27/25 08/19/27	32% 60%
07-LA-5-60.0/75 07-352304 PTIM-0053-(113)E --()		LOS ANGELES COUNTY IN AND NEAR CASTAIC FROM 0.5 MILE NORTH OF LAKE HUGHES ROAD TO 0.5 MILE NORTH OF VISTA DEL LAGO ROAD REPLACE DRAINAGE SYSTEMS, INSTALL GSRD, AN	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	OSORIO, OSCAR 25061 W AVE STANFORD #70 VALENCIA CA 91355 (213)792-5518	\$7,083,777 \$6,472,788 \$0	06/03/24 06/20/24 02/28/26	57% 90%
07-LA-5-138.0/13.8 07-2XT504		LA COUNTY,CITY OF LA ON S/B LA-5 @EASTERN AVE PUMP PLANT TO REPAIR DAMAGES TO SERVCECABINET & INSTALL SECURITY SYSTEMS DIR'S EMERG REPAIR & INSTALL SECURITY@ PUMP PLANT	JFL ELECTRIC INC 8257 COMPTON AVENUE LOS ANGELES, CA 90001	NGO, JASON 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)792-4801	\$1,373,000 \$456,751 \$120,984	06/03/25 06/10/25 05/29/26	27% 33%
20.XX 201130							
07-LA-5-151.1/188.2 07-0Y1504		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ESPERANZA STREET UNDERCROSSING TO MISSION ROAD OVERCR INDIVIDUAL SLAB REPLACEMENT, DIGOUTS, AND	INTERSTATE CIVIL CONSTRUCTION 6025 PARK DR WRIGHTWOOD CA 92397	AZAM SHOAI B BIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770	\$2,956,966 \$0 \$0	06/26/25 08/05/25 06/25/26	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-658.0/66 07-2XW404		IN LA COUNTY AT SB INTERSTATE 5 SOUTH OF TEMPLIN HIGHWAY, INSPECT REPAIR PAVEMENT&SUBGRADE&SHOULDERS, REMOVE DEBRIS. DIR'S EMERGEN REPAIR STORM DAMAGE	GRIFFITH COMPANY 3050 E BIRCH ST  BREA CA 92821	WASSEM BAKHET 25061 W AVENUE STANFORD STE 70 VALENCIA CA 91355 (213)505-2610	\$756,300 \$0 \$0	12/11/25 01/16/26 05/04/26	0% 0%
20.XX 201130							
07-LA-5-/19.5 07-319304 HSST-X037-(224)E --()		FROM COUNTY LINE TO BROADWAY, REDUCE SEVERITY COLLISIONS REDUCE SEVERITY COLLISIONS BY	RE CHAFFEE CONSTRUCTION INC. 1253 EVERGREEN RD  WRIGHTWOOD CA 92397 (760)249-8068	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320. (213)700-8447	\$4,056,168 \$3,693,755 \$2,677	10/07/22 11/18/22 05/30/26	100% 91%  OVER RUN
HB1							
07-LA-10-2.2/5.2 07-2XH804		IN LA COUNTY CITIES OF SANTA MONICA& LA-10TO RECONSTRUCT ERODED SLOPES,REMOVE DEBRISREPAIR IRRIGATION&CLEAN DS @ 4 LOCATIONS DIR'S CLEAN & REPAIR STORM DAMAGE	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY  COVINA, CA 91722	MARTINEZ, ELIZABETH 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$735,000 \$426,239 \$0	07/12/23 07/27/23 04/30/26	90% 58%
20.XX 201130							
07-LA-10-2.2/4.9 07-347504 ACIM-0101-(858)E --()		LOS ANGELES COUNTY IN SANTA MONICA AND LOSANGELES FROM LINCOLN BOULEVARD OVERCROSSING TO GATEWAY BOULEVARD UNDERCROSSING REHABILITATE HIGHWAY PLANTING AND MODIFY I	GRIFFITH COMPANY 3050 E. BIRCH ST  BREA CA 92821	SALMAN,RIDWAN 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 95102 (213)952-6068	\$2,430,288 \$260,625 \$0	01/09/24 02/28/24 12/04/28	100% 11%
HA25							
07-LA-10-4.5/5.5 07-332004		IN THE CITY OF LOS ANGELES FROM BUNDY DRIVE TO SEPULVEDA BOULEVARD UNDERCROSSING; AND ON RTE 405 FROM OLYMPIC BLVD TO NATIONAL BL INSTALL IRRIGATION SYSTEM AND PLANT	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD  ORANGE CA 92868 (714)939-6600	SHIN, FRANK 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,503,402 \$1,405,148 \$4,500	09/02/22 09/27/22 03/05/27	100% 93%
HA42							
07-LA-10-4.7/18.9 07-358404 PTIM-0101-(859)E --()		THE CITY AND COUNTY OF LOS ANGELES AT VARIOUS LOCATIONS FROM 0.2 MILE EAST BUNDYDRIVE UNDERCROSSING TO 0.1 MILE WEST SOTO STREET O REPLACE AND LINE CULVERT AND CONSTRUCT GRO	YAKAR 689 EAST SAN BERNARDINO RD  COVINA CA 91723 (909)599-1612	MINOVI,SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)965-2415	\$3,136,714 \$3,061,361 \$1,263	12/17/24 01/07/25 08/13/26	0% 0%  PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-28.2/31 07-328304		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INEL MONTE AND BALDWIN PARK FROM RIO HONDO BRIDGE TO SAN GABRIEL RIVER BRIDGE CONSTRUCT BRIDGE CLOSURE POUR.	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA, CA 92626	HONG, HAI 1041 W BADILLO ST#112 COVINA, CA 91722 (951)232-3742	\$5,984,319 \$5,448,149 \$27,849	09/26/23 10/18/23 04/17/26	90% 91%
HA21							
07-LA-10-28.3/28.3 07-316804		LOS ANGELES COUNTY IN EL MONTE AT THE RIO HONDO BUSWAY BRIDGE REPLACE BRIDGE DECK.	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	AZAM, SHOAI B BIN 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)216-4198	\$5,304,693 \$5,130,910 \$118,008	01/26/24 02/14/24 05/08/26	88% 97%
HA21							
07-LA-10-28.5/30.8 07-398404		LOS ANGELES COUNTY IN EL MONTE 0.2 MILE WEST OF SANTA ANITA AVENUE UNDERCROSSING TO THE SAN GABRIEL RIVER REPLACE IRRIGATION SYSTEM, HIGHWAY PLANTIN	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	NGO, JASON 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)792-4801	\$1,011,388 \$1,021,474 \$0	08/30/24 10/23/24 01/20/26 01/29/26	100% 100% COMPLETED
07-LA-10-47.9/0 07-4V5304		LOS ANGELES COUNTY IN CLAREMONT AT 0.1 MILE EAST OF SOUTH INDIAN HILL BOULEVARD MODIFY DRAINAGE SYSTEM AND CONSTRUCT DPPIA	BOSCO CONSTRUCTORS INC. 21353 MAYALL ST. CHATSWORTH CA 91311	RAJ, PUNJABI	\$951,099 \$0 \$0	06/24/25 07/22/25 09/21/26	0% 0%
07-LA-10-78.0/9.3 07-2XP804		LA-10 REMOVE CONCRETE SLABS, FILL VOIDS W-ITH SLURRY, RECONSTRUCT HMA SHOULDER, RECONSTRUCT SIDE SLOPES, CONSTRUCT HANDSCAPE. DIR' REMOVE CONCRETE SLABS	FLO CONCRETE 902 S VANHORN AVE WEST COVINA, CA 91790	SALMAN RIDWAN 601 SOUTH GLENOAKS BLVD BURBANK CA, 91502 (213)952-6068	\$1,629,800 \$1,378,018 \$8,000	09/09/24 09/13/24 03/31/26	100% 85% OVER RUN
20.20 201130							
07-LA-14-60.7/77 07-316004		IN PALMDALE AND LANCASTER, FROM TECHNOLOGY DRIVE UNDERCROSSING TO AVENUE A OVERCROSSING RECONSTRUCT PAVEMENT STRUCTURAL	GUY F. ATKINSON 611 ANTON BLVD. SUITE 1100 COSTA MESA, CA 92626 (949)855-9755	SHIH, JAMES 39115 TRADE CENTER DR STE, 210 PALMDALE, CA 95331 (213)793-7522	\$178,813,496 \$147,663,053 \$2,862,390	02/07/23 03/03/23 01/26/27	73% 82%

H

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-27-/18.6 07-322904 CSTP-S027-(006)E --() HA22		LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM ROUTE 1 TO DEVONSHIRE STREET REMOVE EXISTING AC PAVEMENT & HMA OVERLAY.	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	GURFINKEL, VLADIMIR 23369 LEONORA DR WOODLAND HILLS, CA 91367 (818)613-0956	\$43,554,981 \$33,278,007 \$111,837	11/06/23 11/30/23 08/28/26	79% 76%
07-LA-27-/5 07-2XN904		IN LA COUNTY ON LA-27 PM 0.0 TO 5.0 STABILIZE/REPAIR VAR SLOPE LOCATION REPAIRERODED CONCRT RSP DUE TO HEAVY STORMS DIR'S EMERGENC REPAIR SLOPE DUE TO STORM DAMAGE	FLO ENGINEERING INC DBA FLO CONCRETE 902 S VANHORN AVE WEST COVINA, CA 91790	MARTINEZ, ELIZABETH 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$19,121,800 \$6,425,882 \$671,282	03/20/24 05/10/24 06/28/26	63% 34%
20.XX 201130							
07-LA-27-/11 07-2XR304		LA COUNTY, CITY OF LA ON LA-27 FROM LA-1PCHTO MULHOLLAND DR TO STABILIZE DAMAGD SLOPE FROM FIRE & STORM-CLEAN DEBRIS & D-SYSTEMS DIR' REPAIR STORM & FIRE DAMAGE/DEBRIS	FLO ENGINEERING INC 902 S VANHORN AVE WEST COVINA, CA 91790	MARTINEZ, ELIZABETH 112975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$33,050,000 \$14,047,868 \$1,567,257	03/04/25 03/18/25 03/24/28	4% 43%
20.XX 201130							
07-LA-47-.4/2.1 07-390204 ACNH-P047-(017)0 --()		LOS ANGELES COUNTY IN LOS ANGELES AT VINCENT THOMAS BRIDGE BRIDGE DECK REPLACEMENT	SKANSKA-CEC JOINT VENTURE 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	GALLARDO, SAM 18101 BAILEY DR TORRANCE, CA 90502 (310)345-6188	\$534,077,177 \$0 \$0	12/12/25 01/08/26 09/24/29	0% 0%
07-LA-47-1.6/1.6 07-2XT904		LA-47 TO REPAIR STEEL FINGERS AT VTB. WELDSTEEL PLATES.REMOVE & REPLACE FRACTURED & FAILED STEEL FINGERS. DIR'S EMERGENCY FORCE AC REPAIR STEEL FINGERS	GRIFFITH COMPANY 3050 E BIRCH ST BREA, CA 92821	SHAHRIARI, SHAHNAM 970 W 190TH STE 270 TORRANCE CA 90502 (213)310-0860	\$4,868,500 \$746,746 \$0	05/16/25 06/11/25 10/31/26	73% 15%
20.20 201130							
07-LA-57-11.0/12.3 07-368704 ACIM-X037-(242)0 --()		LOS ANGELES COUNTY IN GLENDORA AND SAN DIMAS ON ROUTE 57 FROM 0.3 MILE SOUTH OF GLADSTONE STREET UNDERCROSSING TO ROUTE 210/57 SEP REPLACE LIGHTING SYSTEM.	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	HONG, HAI 21073 PATHFINDER RD STE 100 DIAMOND BAR, CA 91765 (951)232-3742	\$5,868,871 \$0 \$0	11/14/25 12/01/25 01/15/28	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-/3.3 07-0Y1804		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM JUNCTION ROUTE 10 TO ROUTE 60/710 SEPARATION REPLACE ASPHALT CONCRETE SURFACING AND SLU	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY  JURUPA VALLEY CA 91752 (951)934-4719	VONG, JEANETTE 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (213)269-1320	\$1,593,667 \$1,441,702 \$89,555	04/28/25 06/09/25 03/31/26	99% 98%
07-LA-71-1.6/4.8 07-210624		LA COUNTY ROUTE 71 PM R1.6/4.8 IN POMONA FROM MISSION BLVD TO RTE 60 UPGRADE FROM EXPRESSWAY TO FREEWAY	OHL USA, INC. 34 EXECUTIVE PARK SUITE 180  IRVINE CA 92614 (949)242-4432	WANG, MIKE 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (310)261-9100	\$114,218,758 \$110,709,384 \$732,637	02/05/21 03/16/21 03/31/26	92% 96%
HE13							
07-LA-91-6.0/20.7 07-346504 ACNH-P091-(160)E --()		LOS ANGELES COUNTY ON ROUTE 91 AT VARIOUS LOCATIONS FROM VERMONT AVENUE IN LOS ANGELES TO THE ORANGE COUNTY LINE IN CERRITOS REPLACE OVERHEAD SIGNS & SIGN STRUCTURES,	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	TAING,STEVEN 4281 KATELLA AVE STE 221 LOS ALAMITOS, CA 90720 (213)793-7974	\$24,531,447 \$2,468,292 \$1,616,501	07/14/25 07/30/25 07/28/28	7% 10%
07-LA-91-16.6/16.8 07-3203U4 ACIM-X037-(232)E --()		LOS ANGELES COUNTY ON ROUTE 605 FROM 0.2 MILE NORTH OF KATELLA AVENUE UNDECROSSING TO 0.1 MILE NORTH OF TELEGRAPH ROAD UNDERCROSSI	RASMUSSEN/VANGUARD 28548 LIVINGSTON AVENUE  VALENCIA CA 91335 (661)367-9040	OREGEL, MARTIN 4281 KATELLA AVE SUITE 221 LOS ALAMITOS, CA 90720 (213)330-6640	\$53,867,329 \$49,526,616 \$1,132,937	06/20/23 07/06/23 06/17/26	62% 91%
HA22		PLACE CONCRETE PAVEMENT AND HIGH FRICTION					
07-LA-101-1.0/9.2 07-0W0604		IN LOS ANGELES COUNTY IN LOS ANGELES FROM SPRING ST OC TO BARHAM BLVD OC, SLABS REPAIR, DIGOUTS - SHOULDERS, GORES, 2 RAMPS	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110  SAN DIEGO CA 92110 (858)304-1093	FREMONG, SAM 13320 S FIRESTONE BLVD STE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$3,097,386 \$2,871,158 \$0	06/28/22 08/24/22 05/30/26	98% 91%
HM1		SLABS REPAIR, DIGOUTS - SHOULDERS,					
07-LA-101-1.5/10.9 07-0W2904		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS DECK METHACRYLATE, JOINT SEAL REPLACEMENT,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES  IRVINE CA 92606	VONG, JEANETTE 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)269-1320	\$7,006,795 \$6,757,352 \$68,902	06/08/23 06/29/23 02/28/26	100% 99%
HM							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-6.2/8 07-329604 ACNH-Q101-(406)E --()		IN THE CITY AND COUNTY OF LOS ANGELES FROM WILTON PLACE OVERCROSSING TO PILGRIMAGE OVERCROSSING ROADSIDE SAFETY IMPROVEMENTS	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST. CHATHSWORTH CA 91311 (818)700-0304	SALMAN RIDWAN 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (213)952-6068	\$3,554,309 \$1,405,467 \$269,067	02/08/23 03/08/23 05/17/27	23% 40%
07-LA-101-7.9/11.8 07-346304 ACNH-Q101-(439)E --()		LOS ANGELES COUNTY IN THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE SOUTH OF PILGRIMAGE OVERCROSSING TO ROUTE 101/170 SEPARATIO INSTALL RUBBERIZED HOT MIXED ASPHALT.	CHUMO CONSTRUCTION, INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	GURFINKEL, VLADIMIR 23369 LEONORA DR WOODLAND HILLS, CA 91367 (818)613-0956	\$21,485,581 \$2,215,930 \$1,591,583	04/28/25 05/28/25 11/26/27	14% 10%
07-LA-101-32.8/33.8 07-307104		IN LA, WILDLIFE CROSSING @ LIBERTY CANYON AT OR IN THE VICINITY OF LIBERTY WILDLIFE HABITAT CONNECTIVITY	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (664)367-9040	GURFINKEL, VLADIMIR 23369 LEONORA DR WOODLAND HILLS, CA 91367 (310)345-6201	\$56,606,840 \$32,974,608 \$283,080	03/17/22 04/14/22 08/18/27	68% 58%
07-LA-101-/1.5 07-320104 HA42		IN LOS ANGELES COUNTY IN LOS ANGELES, FROM ROUTES 5/101 INTERCHANGE TO FIGUEROA STREET STORMWATER SOURCE CONTROL	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	MINOVI, SEPAND 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (909)322-4628	\$3,734,935 \$3,705,743 \$2,100	11/01/22 11/28/22 02/24/28	0% 0% PLANT EST UNSAT
07-LA-103-.1/.1 07-327304 ACNH-P103-(005) --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT HENRY FORD AVENUE OFF-RAMP CONSTRUCT LARGER PUMP PLANT	SHIMMICK CONSTRUCTION COMPANY, INC. 530 TECHNOLOGY DR. #300 IRVINE CA 92618 (949)333-1500	MARTINEZ, ELIZABETH 12975 CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$19,597,484 \$18,542,370 \$151,084	04/21/22 06/09/22 03/13/26	95% 94%
07-LA-105-2.0/0 07-355604		LOS ANGELES COUNTY IN LOS ANGELES AT 0.1 MILE WEST OF ROUTE 105/405 SEPARATION CONSTRUCT A MAINTENANCE EQUIPMENT TRAINING	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821 (323)585-8585	SHAHRIARI, SHAHNAME 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (213)310-0860	\$15,156,833 \$4,001,041 \$1,008,505	02/20/25 03/13/25 09/09/27	22% 26%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-2.2/2.2 07-2XH7A4		LA-105 CITY OF HAWTHORNE TO REPAIR FAILED VFD'S/BREAKERS WITHIN VENTILATION SYSTEM'SMOTOR CONTROL IN TUNNEL 53-2441F TUNNEL#4 DIR' REPAIR FAILED VFD IN TUNNEL#4	CROSTOWN ELECTRICAL & DATA INC 5454 DIAZ ST IRWINDALE CA 91706	KAROUT, ALI 13230 FIRESTONE BLVD STE E SANTA FE SPRINGS CA 90670 (818)254-7484	\$777,000 \$701,818 \$0	12/29/23 02/13/24 03/12/26	16% 96%
20.20 201130							
07-LA-105-14.1/14.7 07-364604		LOS ANGELES COUNTY IN PARAMOUNT AND SOUTH GATE FROM 0.1 MILE EAST OF GARFIELD AVENUE TO 0.1 MILE EAST OF PARAMOUNT BOULEVARD DEWATERING WELLS WORK, PLACE RETAINING WAL	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	LEE, PETER	\$6,146,057 \$0 \$0	01/07/26 01/29/26 06/23/28	0% 0%
07-LA-105-17.5/17.8 07-4V4904		LOS ANGELES COUNTY IN NORWALK FROM THE SANGABRIEL RIVER TO ROUTE 105/605 SEPARATION REPLACE PLANTING AND IRRIGATION SYSTEM.	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-9894	\$660,402 \$626,672 \$0	06/06/24 07/03/24 03/17/26	85% 95%
07-LA-105-20.0/2 07-2XJ504		LA COUNTY CITY OF HAWTHORNE@E105 N&S 405 CONNECTOR TUNNELS 5&8 53-2436G 53-2437G REPAIR/REPLACE VFD IN VENT,FIRE&ELECTRICALDIR'S E REPAIR/REPLACE VFD IN VARIOUS SYSTEM	CROSTOWN ELECTRICAL&DATA INC 5454 DIAZ STREET IRWINDALE, CA 91706 (626)813-6693	KAROUT, ALI 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (818)254-7484	\$3,495,000 \$3,098,442 \$51,199	09/23/24 10/04/24 05/21/26	98% 89%
20.XX 201130							
07-LA-105-/18.1 07-2XQ304		LA COUNTY,VARIOUS CITIES ON LA-105 TO REPAIR/REMOVE/REPLACE DAMAGED TMS ELEMENTSINSTALL SECURITY MEASURES&RESTORE TMS ELEMDIR'S EM REPAIR TRANSPORTATION MANAGEMENT SYSTEMS	JFL ELECTRIC INC 8257 COMPTON AVENUE LOS ANGELES, CA 90001 (213)817-2443	KAROUT, ALI 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (818)254-7484	\$3,417,000 \$2,393,777 \$923	04/25/25 05/15/25 07/23/26	55% 70% SUSPENDED
20.20.20 1131							
07-LA-110-6.8/19.5 07-4W7804		07-110- PM 6.8/19.5 APPLY DECK METHACRYLATE, REPLACE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867 (714)769-7025	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,217,293 \$1,463,252 \$0	04/26/21 05/20/21 03/31/26	91% 65%
HM3							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-19.4/19.5 07-2XV904		IN LA COUNTY IN CITY OF LA ON I-110 AT MLK JR.BLVD TO REMOVE & CONSTRUCT FENCE & GATES,PLACE CONCRETE,LARGE ROCKS&PLANTS DIR'S EME	INTERSTATE CIVIL CONSTRUCTION P.O. BOX 2819 WRIGHTWOOD, CA 92397 (760)281-0188	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD SUITE A2 SANTA FE SPRINGS, CA 90670 (562)345-9894	\$928,000 \$0 \$0	11/21/25 12/19/25 04/30/26	0% 0%
20.80 240.00		REPAIR & CONSTRUCT FENCE & GATES					
07-LA-110-21.4/25.7 07-2XJ104		LA COUNTY IN CITY OF LA AT THE DTLA WRAP- AROUND ON ROUTES 110,5,10 & 101 TO RESTOREREPAIR HWY LIGHTING & FIBER OPTICS COMM SYDIR'	FERREIRA CONSTRUCTION CO INC DBA FERREIRA COASTAL CONSTR.CO 10370 COMMERCE CENTER DR B200 RANCHO CUCAMONGA, CA 91730	KAROUT, ALI 13230 FIRESTONE BLVD SUITE E SANTA FE SPRINGS, CA 90670 (818)254-7484	\$11,250,000 \$7,778,516 \$566,033	08/15/23 09/29/23 05/21/26	86% 69%
20.XX 201130		REPAIR VANDALIZED COMMUNICATION SYSTEMS					
07-LA-110-26.7/30.7 07-2XQ504		IN LA COUNTY IN CITY OF LA ON LA-110 ALONGARROYO SECO PARKWAY TO RESTORE & REPAIR WIRE THEFT DAMAGES DIR'S EMERGENCY FORCE ACCOUNT	P T M GENERAL ENGINEERING SERVICES INC 5942 ACORN ST RIVERSIDE, CA 92504	PHAM, RYAN 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (213)793-7193	\$2,792,000 \$1,843,795 \$126,411	04/25/25 05/20/25 03/23/26	88% 66%
20.XX 201131		RESTORE & REPAIR WIRE THEFT DAMAGES					
07-LA-110-30.5/30.7 07-2XT604		IN LA COUNTY, CITY OF S PASADENA S/B LA 110 AT PROSPECT AVE TO REPAIR ROADWAY CUTSLOPE/SIDE SLIDE DOWN TO LN 3 ON S/B LA 110DIR'S REPAIR ROADWAY SLOPE & IRRIGATION	HARTFIELD CONSTRUCTION CORP 11908 CLARK ST UNIT A ARCADIA, CA 91006	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$644,700 \$306,748 \$0	04/17/25 07/15/25 01/31/27	100% 48% OVER RUN
20.XX 201130							
07-LA-110-149.0/16.2 07-2XV804		IN THE CITY OF LA INTERSTATE 110 AT VAR LOCATIONS. CLEANING DEBRIS AND CONSTRUCT FENCE AND GATE. DIR'S EMERGENCY F.A CLEAN DEBRIS AND INSTALL FENCE	IZURIETA FENCE COMPANY INC 3000 GILROY ST LOS ANGELES CA 90039	MARTINEZ,FRANCISCO 13230 FIRESTONE BLVD SUITE A2 SANTA FE SPRINGS 90670 (562)345-9894	\$928,000 \$0 \$0	10/20/25 12/05/25 04/30/26	0% 0%
20.80 240							
07-LA-110-792.0/82.2 07-2XW504		IN THE AREA OF LA&SBD CITY OF WRIGHTWOOD OON ROUTE SR-2, REPAIR&RECONSTRUCT SIDE SLOPE, SHOULDER AND ROADWAY DIR'S EMERGENCY F.A.	SGV ENTERPRISES INC 615 LAS TUNAS DR SUITE J ARCADIA CA 91007	SHALVIRI, ALI 2090 FERN LN GLENDALE CA 91208 (818)254-7383	\$3,733,600 \$79,656 \$79,656	01/16/26 02/16/26 12/31/26	17% 2%
20.XX 201130		REPAIR LANDSLIDE CAUSED BY STORM DAMAGE					

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-118-4.5/9.1 07-336804 ACNH-P118-(069)E --()		IN THE CITIES OF GRANADA HILLS AND PORTER RANCH, FROM 700 FEET WEST OF TAMPA AVENUE TO WOODLEY AVENUE CONSTRUCT MAINTENANCE VEHICLE	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,672,026 \$1,488,360 \$32,572	11/17/22 02/23/23 02/23/26 02/23/26	100% 89%
HB34							
07-LA-118-/0 07-2XS604		LA COUNTY LA-118,210,2,5,101,134 & 710 AT VARIOUS POST MILES TO REMOVE FIRE-DAMAGED TREES&REPAIR SIDE SLOPES&EROSION CONTROL DIR'S REMOVE/REPAIR DAMAGED TREES&EROSION CONTRL	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	MOHSENZADEH, ALI 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (818)746-0669	\$1,099,200 \$1,023,085 \$0	02/21/25 04/14/25 04/06/26	84% 93%
20.20 201130							
07-LA-138-43.4/51.4 07-333704 ACNH-P138-(067)E --()		LOS ANGELES COUNTY IN PALMDALE FROM ROUTE 14 JUNCTION (SOUTH) TO AVENUE T CONSTRUCT ADA CURB RAMPS, SIDEWALK, AND DR	A. M. CONCRETE, INC. 3075 TOWNSGATE RD #200 WESTLAKE VILLAGE CA 91361 (818)362-8400	MARTINEZ, ROBERTO 39115 TRADE CTR DR PALMDALE CA 93551 (213)792-9662	\$10,762,401 \$5,141,970 \$0	07/30/24 08/30/24 04/30/26	90% 47%
07-LA-138-59.7/0 07-4V5204		LOS ANGELES COUNTY AT PEARBLOSSOM AT 126THSTREET EAST SIGNAL AND LIGHTING SYSTEM.	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384 (310)486-2065	BESHARA, RAMY 39115 TRADE CTR DR STE. 210 PALMDALE CA 93551 (213)393-9940	\$1,241,875 \$1,164,017 \$7,634	06/25/24 07/26/24 03/24/26	38% 92%
07-LA-164-4.0/6.9 07-320804 CSTP-S164-(003)E --()		LOS ANGELES COUNTY IN SOUTH EL MONTE, EL MONTE AND ROSEMEAD AT VARIOUS LOCATIONS ONROUTE 164 FROM RUSH STREET TO RUDELL UNDERPASS CONSTRUCT MINOR CONCRETE AND MODIFYING SIG	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870 (714)573-4599	AZAM, SHOAI B 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)216-4198	\$7,873,131 \$6,440,780 \$204,664	11/01/23 11/30/23 05/13/26	56% 81%
HB71							
07-LA-210-9.7/51.9 07-326804		AT ROUTE 210 FROM PM R9.71 TO PM R51.923 AMERICANS WITH DISABILITY (ADA)	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	SHIH, JAMES 9225 CRANFORD AVENUE PACOIMA, CA 91331 (818)266-5626	\$24,120,234 \$23,984,208 \$0	12/14/21 12/23/21 08/31/25	96% 100%
HB71							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-9.9/22.5 07-0Y1604		LOS ANGELES COUNTY, IN LOS ANGELES, LA CANADA FLINTRIDGE, GLENDALE, AND PASADENA FROM BIG TUJUNGA WASH BRIDGE TO ARROYO BOULEVARD SLAB REPLACEMENT, SLURRY SEAL, AND DIGOUTS	RV CONCRETE, INC. 605 E. COMMERCIAL STREET ANAHEIM CA 92801	TRAN, BILL 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$4,864,456 \$5,065,959 \$142,500	06/26/25 07/09/25 02/26/26	93% 93%
07-LA-210-11.0/11.5 07-361804		LOS ANGELES COUNTY IN LOS ANGELES CITY FROM 0.1 MILE NORTH OF SUNLAND BOULEVARD TO 0.4 MILE SOUTH OF SUNLAND BOULEVARD DRAINAGE SYSTEM RESTORATION.	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867	NGO,JASON	\$2,135,653 \$0 \$0	11/13/25 12/15/25	0% 0%
07-LA-210-15.6/18.5 07-330704 ACIM-210 -(853)E --() HA25		IN LOS ANGELES COUNTY IN GLENDALE AND LA CANADA FLINTRIDGE FROM LOWELL AVENUE UNDERCROSSING TO WALTONIA DRIVE UNDERCROSSING TO RESTORE EXISTING IRRIGATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$3,278,060 \$3,243,460 \$5,400	09/09/21 10/01/21 05/29/26	0% 0% PLANT EST SATIS
07-LA-210-18.7/19.7 07-348704 ACIM-2101-(857)E --()		LOS ANGELES COUNTY IN LA CANADA FLINTRIDGE AT E2-W210 CONNECTOR UNDERCROSSING AND AT FOOTHILL LA CANADA TUNNEL MODIFY TUNNEL LIGHTING SYSTEMS.	ALDRIDGE ELECTRIC, INC. 844 EAST ROCKLAND ROAD LIBERTYVILLE IL 60048 (847)680-5200	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$7,717,103 \$398,133 \$46,117	08/13/24 10/03/24 12/16/26	19% 5%
07-LA-210-19.4/27 07-348204 ACIM-2101-(858)E --()		LOS ANGELES COUNTY IN LA CANADA FLINTRIDGE AND PASADENA AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF WINERY CANYON FLUME OVERCROSSING RESTORE BRIDGE AND DRAINAGE SYSTEM, AND CO	BOSCO CONSTRUCTORS INC. 21353 MAYALL ST. CHATSWORTH CA 91311 (818)700-0304	TRAN, DANGLONG 2090 FERN LN GLENDALE, CA 91208 (818)482-9304	\$9,656,360 \$2,720,553 \$118,122	03/17/25 05/09/25 03/21/28	20% 28%
07-LA-210-33.6/36.5 07-301704 ACNH-X037-(227)E --() HA42		ON RTE 210 FROM 0.1 MILE WEST OF SOUTH MAGNOLIA AVE UC TO 0.1 MILE EAST OF RTE 210/605 SEP AND RTE 605 FROM 0.1 MILE SOUTH TO 0.2 STABILIZE SOIL AND EROSION CONTROL.	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA CA 92821 (714)984-5500	CHAUDHARI, SUSHIL 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)572-6732	\$3,514,070 \$2,965,411 \$3,000	03/22/22 04/20/22 10/06/27	0% 0% PLANT EST SATIS

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-37.8/39.1 07-356104		LOS ANGELES COUNTY IN AZUSA FROM 0.1 MILE WEST OF IRWINDALE AVENUE TO 0.2 MILE EAST OF WEST VERNON AVENUE REPLACE PUMP PLANT, DRAINAGE, & ELECTRICAL	DOJA INC 5050 MISSION BLVD ONTARIO CA 92761 (909)628-1999	BARBOSA, JOSE 1041 W BADILLO ST #112 COVINA CA 91722 (562)254-7785	\$6,960,199 \$1,015,193 \$0	08/27/24 10/01/24 04/23/26	34% 15%
07-LA-210-/0 07-2XQ604		IN LA COUNTY ON VARIOUS ROUTES ACROSS MULTIPLE CITIES TO REMOVE HAZARDOUS TREES THAT HAVE FALLEN AS A RESULT OF HIGH WINDSDIR'S EM REMOVE HAZARDOUS FALLEN TREES	DIVERSCAPE INC DBA DIVERSIFIEDLANDSCAPE CO 21730 BUNDY CANYON RD WILDOMAR, CA 92595 (951)245-1686	CHAVEZ, EFRAIM 13171 TELFAIR AVENUE SUITE 101 SYLMAR, CA 91342 (805)857-7053	\$789,000 \$386,181 \$66,815	03/07/25 07/10/25 03/30/26	65% 49%
20.XX 201130							
07-LA-213-6.2/6.2 07-4V1404		INTERSECTION OF WESTERN AVE (SR-213) AND 242ND PLACE IN THE CITY OF LA INSTALL TRAFFIC SIGNAL AND ADA	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET IRWINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD.,STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$623,377 \$0 \$0	03/18/21 04/08/21 05/18/26	0% 0% SUSPENDED
HB4N							
07-LA-213-6.4/0 07-4V2304		LOS ANGELES COUNTY IN LOS ANGELES AT 238THSTREET MODIFYING SIGNAL AND LIGHTING SYSTEMS.	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA 92504	ARIKAT, ATA 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-3142	\$624,024 \$0 \$0	06/28/24 07/26/24 08/05/26	0% 0%
07-LA-405-12.9/21.5 07-338704 ACIM-4053-(013)0 --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 405/110 SEPARATION PM 12.9 TO NORTH OF 405/105 SEPARATION PM R21.5 CONSTRUCT ROCK BLANKET AND REMOVE/INSTALL	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA CA	GALLARDO, SAMUEL 970 W 190TH STREET, SUITE 270 TORRANCE, CA 90502 (213)792-2518	\$3,003,991 \$2,702,952 \$0	02/07/23 03/08/23 12/31/25 01/26/26	99% 90% COMPLETED
HB34							
07-LA-405-19.2/26 07-350704		LOS ANGELES COUNTY AT VARIOUS ROUTES AND VARIOUS LOCATIONS NEW ACTIVE TRAFFIC MANAGEMENT (ATM) & TRAF	PARSONS TRANSPORTATION GROUP, INC. 19900 MACARTHUR BLVD. STE 850 IRVINE CA 92612 (949)933-4645	KAROUT, ALI 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (818)254-7484	\$32,200,000 \$453,300 \$365,086	06/25/25 06/26/25 02/04/28	4% 1%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-31.2/41.4 07-347904 ACIM-4053-(853)E --()		LOS ANGELES FROM WILSHIRE BOULEVARD UNDERCROSSING TO VICTORY BOULEVARD UNDERCROSSING COLD PLANE, PLACE HMA, RHMA, & JPCP, ISR,	RASMUSSEN/VANGUARD 28548 LIVINGSTON AVENUE VALENCIA CA 91335	SALMAN RIDWAN 601 S GLEANOAKS BLVD BURBANK CA 91502 (213)952-6068	\$104,528,335 \$36,064,896 \$2,963,269	03/07/25 03/27/25 12/11/27	23% 34%
07-LA-405-36.3/37.1 07-2XM804		LA COUNTY, CITY OF LA @ N/B & S/B 405 OFF-RAMP SKIRBALL CTR DRIVE& SEPULVEDA ON-RAMPREPAIR SINKHOLE, DRAINAGE,SLOPE PAVING DIR'S E REPAIR SINKHOLE DAMAGE	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA, CA 91355 (661)367-9040	GURFINKEL, VLADIMIR 23369 LEONORA DR. WOODLAND HILLS, CA 91367 (818)613-0956	\$929,300 \$922,850 \$0	02/13/24 03/29/24 12/31/25	60% 99%
20.XX 201130							
07-LA-405-40.1/48.1 07-320204 ACIM-4053-(001)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 MILE SOUTH OF BURBANK BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF RINALDI STREET UN	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$2,923,528 \$2,585,061 \$48,066	01/31/22 03/10/22 08/31/26	0% 0% PLANT EST SATIS
HA42		STORM WATER SOURCE CONTROL					
07-LA-405-/12.8 07-353204 ACIM-4053-(990)E --()		LOS ANGELES COUNTY ON ROUTE 405 AND AT VARIOUS LOCATIONS FROM ORANGE COUNTY LINE TO ROUTE 405/110 SEPARATION COLD PLANE AC PAVEMENT, PLACE HMA AND CONC	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (310)261-8467	\$100,915,341 \$0 \$0	01/22/26 02/11/26 08/14/30	0% 0%
07-LA-605-10.2/20.2 07-356604 ACIM-6052-(088)E --()		LOS ANGELES COUNTY IN SANTA FE SPRINGS, PICO RIVERA, WHITTIER, CITY OF INDUSTRY AND EL MONTE FROM TELEGRAPH ROAD UNDERCROSSING TO LANE & SLAB REPLACEMENT, COLD PLANE AND HM	MYERS & SONS CONSTRUCTION, LLC 5777 W CENTURY BLVD., STE. 60 LOS ANGELES, CA 90045 (916)938-1991	ARABE, JEROME 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-3125	\$166,423,580 \$58,097,863 \$5,111,455	04/04/24 04/30/24 11/18/31	14% 35%
HA22							
07-LA-605-20.2/26 07-3255U4 ACIM-6052-(007)E --()		LOS ANGELES COUNTY IN BALDWIN PARK AND IRWINDALE FROM ROUTE 10/605 SEPARATION TO 0.2 MILE NORTH OF ROUTE 210/605 SEPARATION INDIVIDUAL SLAB REPLACEMENT, COLD PLANE AC	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	LEE, PETER 4281 KATELLA AVE STE 221 LOS ALAMITOS,CA 90720 (213)798-535	\$17,922,610 \$17,092,449 \$449,157	04/12/23 05/12/23 11/02/26	66% 92%
HA22							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-5.0/9.5 07-345104 ACIM-7101-(844)E --()		LOS ANGELES COUNTY IN AND NEAR LONG BEACH FROM 1 MILE SOUTH OF PICO AVENUE ON-RAMP OVERHEAD TO 0.1 MILE NORTH OF ROUTE 405/710 SEP MODIFYING FIBER OPTIC CABLE SYSTEMS.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	WANG, PAUL 13230 FIRESTONE BLVD., STE. E2 SANTA FE SPRINGS, CA 90670 (562)345-3144	\$11,496,025 \$10,495,255 \$209,264	07/11/24 08/06/24 09/16/26	53% 91%
07-LA-710-6.0/14.1 07-349904 ACIM-7101-(845)E --()		LOS ANGELES COUNTY IN LONG BEACH AND COMPTON FROM SHORELINE DRIVE TO 0.2 MILE NORTH OF ALONDRA BOULEVARD OVERCROSSING CONSTRUCT MVPS, MGS, ROCK BLANKETS, AND PAV	WESTCOAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364 (818)968-4444	TOWNSEND, JEFFREY 18000 STUDEBAKER RD. STE. 360 CERRITOS, CA 90703 (213)819-3025	\$5,675,321 \$4,720,561 \$280,288	09/12/24 11/22/24 06/21/27	45% 79%
07-LA-710-6.2/7.2 07-4V4204 HA25		LOS ANGELES COUNTY IN LONG BEACH FROM SHOEMAKER BRIDGE TO 0.3 MILE NORTH OF ROUTE 1/710 SEPARATION PLANTING RESTORATION.	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-9894	\$980,700 \$823,949 \$0	06/19/23 07/05/23 05/03/27	79% 84%
07-LA-710-9.6/T32.1 07-347004 HA22		LOS ANGELES COUNTY IN LONG BEACH AND PASADENA AT VARIOUS LOCATIONS DRAINAGE SYSTEM RESTORATION.	DOJA INC 5050 MISSION BLVD ONTARIO CA 92761 (909)628-1999	ROBILLOS, RAMON 13230 SOUTH FIRESTONE BLVD #A SANTA FE SPRINGS, CA 90670 (805)431-4352	\$5,314,900 \$2,708,413 \$299,703	09/28/23 11/01/23 03/31/26	76% 51%
07-LA-710-13.8/15.3 07-385804		LOS ANGELES COUNTY IN COMPTON AND PARAMOUNT FROM 0.2 MILE SOUTH OF ALONDRA BOULEVARD OVERCROSSING TO 0.4 MILE NORTH OF ROSECRANS A PLACE PLANTING AND INSTALL IRRIGATION SYST	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364	NGUYEN, KHANH-VAN 13230 SOUTH FIRESTONE BLVD A SANTA FE SPRINGS, CA 90670 (310)345-5704	\$3,008,753 \$2,876,179 \$0	07/14/23 09/28/23 07/19/27	0% 0% PLANT EST SATIS
07-LA-710-19.6/19.9 07-390804		LOS ANGELES COUNTY IN CITY OF BELL FROM 0.1 MILE SOUTH OF FLORENCE AVENUE OVERCROSSING TO 0.2 MILE NORTH OF FLORENCE AVENUE OVERCRO CONSTRUCT ADA CURB RAMPS AND INSTALL FLASH	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870	OREGEL, MARTIN	\$1,585,058 \$390,439 \$87,503	06/06/25 07/08/25 07/29/26	30% 25%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-22.0/0 07-354704 BFIM-7101-(846)E --()		LOS ANGELES COUNTY IN COMMERCE AND VERNON AT HOBART YARD OVERHEAD AND AT ATLANTIC BOULEVARD AND BANDINI BOULEVARD ON-RAMP CLEAN AND PAINT BRIDGE.	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	OREGEL, MARTIN 4281 KATELLA AVE. #221 LOS ALAMITOS, CA 90720 (213)407-6627	\$12,766,087 \$5,725,352 \$470,307	02/06/25 03/06/25 07/16/27	36% 45%
07-LA-710-26.0/26.7 07-331804 ACIM-X037-(229)E --()		IN LOS ANGELES COUNTY IN AND NEAR MONTEREY PARK ON RTE 10 FROM 0.1 MILE EAST OF NORTH EASTERN AVE TO 0.2 MILE WEST OF SOUTH GARVEY INSTALL IRRIGATION SYSTEMS, EROSION	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA, CA 92821 (714)984-0228	VERGARA, JOAHNNA 4281 KATELLA AVE STE 221 LOS ALAMITOS, CA 90720 (562)572-5031	\$2,830,479 \$2,644,506 \$93,453	09/26/22 11/18/22 08/18/26	75% 98%
07-LA-5808-/2.5 07-354804		LOS ANGELES COUNTY IN CULVER CITY AT THE CULVER CITY MAINTENANCE STATION AT 5650 SELMARINE DRIVE BUILDING WORK.	MERCER FRASER COMPANY 28548 LIVINGSTON AVE VALENCIA, CA 91355 (661)367-9040	SHEIK, HAKIM 12975 W CULVER BLVD. LOS ANGELES, CA 90066 (818)482-9191	\$9,345,895 \$3,230,865 \$242,646	04/03/24 05/13/24 06/12/26	100% 35% OVER RUN
07-LA-5823-/7.2 07-358204		LOS ANGELES COUNTY IN LONG BEACH AT THE PACIFIC PLACE MAINTENANCE STATION AT NORTH3725 PACIFIC PLACE PROVIDE BUILDING WORK AT A MAINTENANCE STA	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (707)443-6371	TOWNSEND, JEFFREY 18000 STUDEBAKER RD. SUITE 360 CERRITOS, CA 90703 (213)819-3025	\$5,238,580 \$3,865,750 \$264,000	03/29/24 05/13/24 06/30/26	100% 74% OVER RUN
07-VAR-1-1.3/26.6 07-322704 ACNH-X111-(080)E --()		VENTURA COUNTY AT VARIOUS LOCATIONS CONSTRUCT PERVIOUS CONCRETE PAVEMENT AND D	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	SINGH, RANJIT 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)330-6650	\$5,017,331 \$4,747,591 \$27,418	01/31/23 03/03/23 07/31/26	89% 95%
07-VAR-1-23.1/23.1 07-0W8804		LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE EXISTING BASIC CROSSWALKS TO LADDE	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843 (951)907-5163	HERRERA, EDGAR 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (310)609-0364	\$685,411 \$681,968 \$0	04/15/24 05/13/24 03/13/26	60% 98%
HM4							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR-170-14.5/20.5 07-349504 ACNH-P170-(008)E --()		LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 134/170 SEPARATION TO ROUTE 170/5 SEPARATION INSTALL NEW TRANSPORTATION MANAGEMENT SYST	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221	BUI, KEVIN 9225 CRANFORD AVE PACOIMA CA 91331 (562)572-5983	\$10,123,233 \$9,655,492 \$105,839	02/29/24 03/27/24 08/21/26	49% 94%
HB4N							
07-VAR-210-43.9/46.7 07-349104		LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE THE EXISTING COMMUNICATION SYSTEM.	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD CORONA CA 92883 (951)382-8189	PHAM, RYAN 21073 PATHFINDER RD STE 100 DIAMOND BAR, CA 91765 (213)793-7193	\$3,558,423 \$2,752,226 \$17,621	02/21/24 03/27/24 03/12/26	94% 78%
HB4N							
07-VAR--/0 07-0W6504		LOS ANGELES COUNTY AT VARIOUS LOCATIONS STRUCTURAL CONC, APPROACH SLAB, POLYESTER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	MARTINEZ, ELIZABETH 12975 CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$3,651,540 \$3,726,964 \$0	06/27/24 07/24/24 01/20/26	99% 99%
07-VAR--/0 07-0Y0504		VENTURA COUNTY AT VARIOUS LOCATIONS MODIFY TRAFFIC SIGNAL, ROADSIDE SIGNS AND	BAKER ELECTRIC & RENEWABLES, LLC 1298 PACIFIC OAKS PLACE ESCONDIDO CA 92029 (760)745-2001	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)857-7070	\$610,319 \$0 \$0	06/06/25 08/13/25 04/14/26	0% 0%
07-VAR--/0 07-0W9804		VENTURA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK, REPAIR JOINT SEALS, AND	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)839-50	SAEIDIAN JUSTIN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91302 (213)605-3208	\$6,999,847 \$5,613,481 \$1,346,487	06/10/25 06/26/25 07/29/26	49% 79%
07-VAR--/0 07-350334 ACNH-X037-(238)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS, AND TRAF	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET IRVINDALE CA 91706 (626)703-6532	FERRER, JOSE 1370 VALLEY VISTA DR STE 150C DIAMOND BAR, CA 91765 (562)572-5031	\$16,415,395 \$499,998 \$8,750	03/17/25 05/13/25 10/13/27	18% 3%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR--/0 07-351504		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS CONSTRUCT BRIDGE RAILS, GUARDRAIL, OH SIGN	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE  FONTANA CA 92335	SALMAN RIDWAN 601 S GLENOAKS BLVD #310 BURBANK, CA 91502 (213)952-6068	\$7,475,032 \$1,231,959 \$545,241	03/26/25 04/18/25 12/31/26	35% 16%
07-VAR--/0 07-351704 ACNH-X111-(081)E --()		VENTURA COUNTY IN MOORPARK AT VARIOUS LOCATIONS COLD PLANE AC PAVEMENT AND PLACE RUBBERIZE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE  VALENCIA CA 91355 (661)367-9040	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)700-8447	\$15,275,552 \$4,534,045 \$1,634,549	03/25/25 04/24/25 03/29/27	37% 30%
07-VAR--/0 07-350404		LOS ANGELES COUNTY AT VARIOUS LOCATIONS MODIFYING FIBER OPTIC CABLE SYSTEMS.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE  COMPTON CA 90221	WANG, PAUL    (562)345-3144	\$4,439,470 \$3,716,753 \$315,564	01/23/25 03/06/25 12/23/26	36% 84%
07-VAR--/0 07-0Y1004		VENTURA COUNTY AT VARIOUS LOCATIONS CURED-IN-PLACE PIPELINER.	JABRE CONTRACTING, INC. 1813 MANZANITA LANE  MANHATTAN BEACH CA 90266	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD THOUSAND OAKS, CA 91320 (213)700-8447	\$860,780 \$841,150 \$558,308	05/27/25 07/01/25 07/29/26	100% 95%
07-VAR--/0 07-360604		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS REMOVE AND PLACE APPROACH SLABS, AND PLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET  TEMPE AZ 85282	MATEVOSYAN,NZHDE 9225 CRANFORD AVE PACOIMA CA 91331 (213)400-6110	\$8,642,642 \$0 \$0	12/05/25 01/12/26 09/13/27	0% 0%
07-VAR--/0 07-350324 ACNH-X037-(239)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE EXSISTIING CMS, TCS, AND TMDS/VDS,	JFL ELECTRIC, INC. 8257 COMPTON AVENUE  LOS ANGELES CA 90001 (323)581-4400	TURAY, SULAIMAN 13230 FIRESTONE BLVD UNIT E2 SANTA FE SPRINGS CA 90670 (562)254-5045	\$23,414,925 \$0 \$0	03/10/25 04/15/25 02/23/28	0% 0% SUSPENDED

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR--/0 07-0Y1904		LOS ANGELES COUNTY AT VARIOUS LOCATIONS STRIPING.	SPECIALIZED PAVEMENT MARKING, LLC 11095 SW INDUSTRIAL WAY STE A  TUALATIN OR 97062 (530)885-0420	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$1,365,793 \$1,342,617 \$46,030	06/24/25 07/08/25 03/31/26	90% 96%
07-VAR--/0 07-374304 ACNH-X037-(245)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS MODIFY OVERHEAD AND ROADSIDE SIGN PANELS.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES  IRVINE CA 92606	LIU, CHEN	\$7,549,362 \$0 \$0	01/08/26 02/04/26	0% 0%
07-VAR--/0 07-0Y2004		LOS ANGELES COUNTY AT VARIOUS LOCATIONS WRONG WAY DRIVER PREVENTIVE COUNTER MEASUR	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.  ORANGE CA 92867 (714)769-7025	GALLARDO, SAMUEL 970 W 190TH STE 270 TORRANCE, CA 90502 (310)345-6188	\$494,126 \$501,076 \$0	06/24/25 07/23/25 02/28/26	79% 98%
07-VAR--/0 07-0Y0904		LOS ANGELES COUNTY AT VARIOUS LOCATIONS CLEANING, REPAIR AND RETROFIT OF CULVERTS.	JABRE CONTRACTING, INC. 1813 MANZANITA LANE  MANHATTAN BEACH CA 90266	MOHSENZADEH ALI 13171 TELFAIR AVE STE 101 SYLMAR CA 91342 (818)746-0669	\$664,848 \$663,091 \$63,325	05/30/25 06/25/25 02/24/26	98% 95% SUSPENDED
07-VAR--/0 07-353804 ACIM-0053-(110)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS MODIFY FIBER OPTIC CABLE SYSTEMS, LIGHTING	CROSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET  IRWINDALE CA 91706	CHAVEZ, EFRAIM 13171 TELFAIR AVE,STE101 SYLMAR CA 91342 (818)364-2760	\$17,726,596 \$12,552,169 \$898,792	09/10/24 10/16/24 06/26/26	63% 71%
07-VAR--/0 07-351124		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL AND REPLACE CCTV CAMERA SYSTEMS.	SELECT ELECTRIC, INC. 1700 E. VIA BURTON  ANAHEIM CA 92806	PHAM, RYAN	\$5,086,594 \$3,242,234 \$1,376,965	12/24/24 02/18/25 09/01/26	30% 64%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR--/0 07-0W8904		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL ADVANCE CURVE WARNING SIGNS	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384 (818)427-6324	PUNJABI, RAJ 21073 PATHFINDER RD DIAMOND BAR, CA 91765 (213)505-5907	\$1,450,413 \$461,512 \$184,616	04/11/25 07/23/25 07/28/26	24% 32%
07-VAR--/0 07-0W6604		LOS ANGELES COUNTY AT VARIOUS LOCATIONS METHACRYLATE, POLYESTER OVERLAY AND JOINT	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE. #201 SAN FERNANDO CA 91340	VERGARA, JOAHNNA 4281 KATELLA AVE SUITE 221 LOS ALAMITOS, CA 90720 (213)393-9751	\$9,594,949 \$8,028,270 \$177,608	06/26/24 07/15/24 05/22/26	74% 83%
07-VAR--/0 07-0W9904		LOS ANGELES COUNTY AT VARIOUS LOCATIONS METHACRYLATE, POLYESTER OVERLAY, JOINT SEA	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	VERGARA JOAHNNA 4281 KATELLA AVE SUITE 221 LOS ALAMITOS CA 90720	\$2,329,113 \$2,290,410 \$94,010	06/16/25 07/29/25 03/30/26	57% 96%
07-VAR--/0 07-351114		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL AND UPGRADE CAMERA SYSTEMS.	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870 (714)573-4599	ALONZO, BERNARD 13230 FIRESTONE BLVD. STE E-2 SANTE FE SPRINGS, CA 90670 (562)345-3145	\$5,519,225 \$1,228,185 \$90,825	10/04/24 10/29/24 10/05/26	37% 22%
07-VAR--/0 07-350314 ACNH-000C-(563)E --()		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS, AND FIBE	CROSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET IRWINDALE CA 91706	HOSSAIN, MUHAMMAD ISMAIL 13171 TELFAIR AVE SYLMAR, CA 91342	\$20,379,394 \$2,453,241 \$802,082	03/20/25 04/15/25 08/30/27	16% 12%
07-VAR--/0 07-0W9704		LOS ANGELES COUNTY AT VARIOUS LOCATIONS METHACRYLATE, POLYESTER OVERLAY, JOINT SEA	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504 (951)776-9100	HONG, HAI 1041 W BADILLO ST STE 112 COVINA, CA 91722 (951)232-3742	\$6,217,847 \$3,605,671 \$565,849	06/02/25 06/19/25 07/02/26	52% 57%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR--/0 07-0W7704		VENTURA COUNTY AT VARIOUS LOCATIONS CULVERT LINING.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650 (916)259-1576	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91302 (213)700-8447	\$610,533 \$538,243 \$0	06/14/24 07/12/24 02/20/26	100% 86% OVER RUN
07-VAR--/0 07-301604 BFNH-X037-(236)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL FIBER REINFORCED POLYMER SYSTEM (C	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	ROBILLOS, RAMON 13320 S FIRESTONE BLVD, STE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$14,335,222 \$5,635,859 \$240,277	07/31/24 08/23/24 09/30/26	69% 39%
07-VEN-1-1.0/1.3 07-4P8504 SNHG-P001-(703)E --()		VENTURA COUNTY FROM 0.1 MILE SOUTH OF YERBA BUENA ROAD TO 0.1 MILE NORTH OF LITTLE SYCAMORE CREEK BRIDGE INSTALL MARKED CROSSWALK WITH PEDESTRIAN H	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384	SINGH, RANJIT 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)330-6650	\$719,551 \$148,996 \$75,001	11/20/24 12/17/24 06/30/26	19% 21%
07-VEN-1-4.0/4.2 07-318204		IN VENTURA COUNTY, SOUTH OF POINT MUGU STATE PARK AND SYCAMORE CANYON ROAD CONSTRUCT SECANT WALLS, SLOPE	FLATIRON-DRILL TECH A JOINT VENTURE 16470 WEST BERNARDO DR #120 SAN DIEGO CA 92127 (909)597-8413	VERMA, NIKETA 1525 RANCHO CONEJO BLVD., #102 THOUSAND OKS, CA 91320 (213)792-8141	\$53,338,043 \$53,609,580 \$0	09/15/21 09/17/21 11/21/25 01/28/26	100% 100% COMPLETED
HA23							
07-VEN-1-21.3/28.4 07-323904		VENTURA COUNTY NEAR VENTURA FROM ROUTE 1/101 SEPARATION TO MOBIL PIER ROAD. COLD PLANE AC, PLACE RUBBERIZED HOT MIX AS	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	IRA, ALFRED 1525 RANCHO CONEJO BLVD, 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$7,967,421 \$6,558,024 \$88,950	03/27/23 04/10/23 04/23/26	100% 81% OVER RUN
HA22							
07-VEN-1-21.3/21.9 07-319604 BFNH-X111-(082)0 --()		THE CITY AND COUNTY OF VENTURA ON ROUTE 1 FROM 1.8 MILES NORTH OF ROUTE 1/33 SEPARATION TO 2.0 MILES SOUTH OF A LEASE CANYON ROAD REMOVE AND CONSTRUCT BRIDGE.	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET, SUITE D2 COSTA MESA CA 92626	RANJIT SINGH 1525 RANCHO CONEJO BLVD#102 THOUSAND OAKS, CA 91320 (213)330-6650	\$47,020,300 \$545,354 \$339,629	09/16/25 10/13/25 02/28/31	9% 1%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-23-17.7/24.1 07-2XE704		IN VENTURA COUNTY, CITY OF FILLMORE VEN-23TO REMOVE MUD/DEBRIS,FALLEN TREES,DRAINAGESYSTEMS & REPAIR ROADWAY DAMAGE FROM STORMDIR' REPAIR STORM DAMAGE	BURNS PACIFIC CONSTRUCTION INC 3541 OLD CONEJO RD STE 114  NEWBURY PARK, CA 91320	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$3,260,000 \$3,239,672 \$118,904	01/25/23 03/24/23 02/28/26	100% 99%  OVER RUN
20.20 201130							
07-VEN-23-/3.3 07-348404 ACST-P023-(042)E --()		VENTURA COUNTY IN AND NEAR THOUSAND OAKS AND MOORPARK AT VARIOUS LOCATIONS FROM 0.1MILE NORTH OF SYCAMORE CANYON DRIVE TO POTRERO CONSTRUCT DESIGN POLLUTION PREVENTION INFI	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91302 (213)700-8447	\$1,601,185 \$1,539,247 \$0	10/22/24 11/08/24 06/30/26	100% 96%
07-VEN-33-3.3/21.2 07-355204 ACNH-P033-(093)0 --()		VENTURA COUNTY AT VARIOUS LOCATIONS FROM 0.7 MILE NORTH OF SHELL ROAD UNDERCROSSINGTO 3.5 MILES NORTH OF NORDHOFF RIDGE ROAD ROADWAY EXCAVATION AND PLACE CLASS 3 AGGRE	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST., SUITE 101 VENTURA CA 93003 (831)768-4020	BAKHET, WASSEM    (213)817-0162	\$753,722 \$605,543 \$109,964	07/15/25 08/13/25 05/11/26	54% 80%
07-VEN-33-18.9/19.1 07-332304 HSNH-P033-(092)E --()		VENTURA COUNTY NEAR OJAI FROM 0.5 MILE SOUTH OF BEAR CREEK BRIDGE TO 0.1 MILE NORTH OF NORTH FORK MATILIJA CREEK BRIDGE CONSTRUCT STRUCTURAL CONCRETE BARRIER SLAB	TORO ENTERPRISES, INC. 2101 E. VENTURA BLVD. OXNARD CA 93036 (805)483-4515	VERMA, NIKETA 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)792-8141	\$4,048,373 \$3,713,863 \$80,525	02/21/25 03/14/25 02/28/26	79% 91%
07-VEN-33-24.2/27.3 07-2XF604		IN VENTURA COUNTY IN CITY OF OJAI VEN-33 TO REPAIR SLOPES/SHOULDERS,DIKES,GUARDRAILCO NSTRUCT SPW DUE TO STORM DAMAGE DIR'S EMERGEN REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH STE #101 VENTURA, CA 93003	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$28,050,000 \$26,210,531 \$953,543	03/02/23 04/11/23 02/28/26	100% 93%  OVER RUN
20.XX 201130							
07-VEN-33-26.9/41.7 07-356804 ACNH-X111-(083)0 --()		VENTURA COUNTY AT VARIOUS LOCATIONS ON ROUTE 33 FROM 1.1 MILES NORTH OF ROSE VALLEY ROAD TO 1.0 MILE SOUTH OF POTRERO SECO ROAD AN CONSTRUCT TREATMENT BMPS.	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	TEHRANI,JOSEPH 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)700-8447	\$635,248 \$98,405 \$56,405	08/22/25 09/04/25 12/30/27	9% 15%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-33-44.2/57.2 07-2XF704		VEN COUNTY IN CITY OF OJAI ROUTE 33 TO REPAIR ERODED SLOPES, REBUILD RSP, ROCK SCALING AND CLEAN DRAINAGE SYSTEMS DIR'S EMERGENCY	R&R DEMO AND GRADING CORP 21777 VENTURA BLVD SUITE 245 WOODLAND HILLS, CA 91364	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$14,080,000 \$12,956,329 \$236,171	03/02/23 05/31/23 02/28/26	100% 92% OVER RUN
20.XX 201130		WINTER STORM REPAIRS					
07-VEN-101-.2/40.8 07-3311U4 ACNH-X111-(079)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM THE LOS ANGELES/VENTURA COUNTY LINE TO OLD PACIFIC COAST HIGHWAY AND ON ROUTE 23 FROM ROUTE 23	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W IRVINE CA 92606 (949)252-0441	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)857-7070	\$28,212,594 \$20,233,106 \$354,467	08/31/22 09/23/22 03/31/26	100% 73% OVER RUN
HB1		UPGRADE END TREATMENTS AND BRIDGE					
07-VEN-101-2.2/2.2 07-2XT104		IN VEN COUNTY, CITY OF TO N/B US-101 N OF S CONEJO SCHOOL RD TO REMOVE &REPLACE DAM AGED SOUND WALL, TRANSITION & TERMINAL SYSDIR'	SUMMER CONSTRUCTION INC PO BOX 30 SANTA PAULA CA 93061	VERMA, NIKETA 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91320 (213)792-8141	\$490,000 \$208,724 \$0	04/25/25 06/10/25 03/14/26	100% 43% OVER RUN
20.XX 201130		REPAIR VEHICULAR COLLISION DAMAGES					
07-VEN-101-10.7/26.7 07-0W3904		VENTURA COUNTY FROM CAMARILLO SPRINGS ROADUNDERCROSSING IN CAMARILLO TO MAIN STREET UNDERCROSSING IN VENTURA SLURRY SEAL.	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY RENO NV 89502 (775)398-9694	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7070	\$8,990,504 \$9,114,913 \$0	06/20/23 07/28/23 03/31/26	81% 97%
HM1							
07-VEN-101-25.9/30.6 07-0Y1304		VENTURA COUNTY IN VENTURA FROM 0.1 MILE WEST OF TELEPHONE RD UNDERCROSSING TO VENTURA AVENUE UNDERCROSSING MAINLINE INDIVIDUAL SLAB REPLACEMENT.	RV CONCRETE, INC. 605 E. COMMERCIAL STREET ANAHEIM CA 92801 (714)888-4201	SINGH, RANJIT 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 95630 (213)330-6650	\$2,099,000 \$1,902,682 \$0	05/22/25 07/01/25 03/14/26	95% 89%
07-VEN-101-30.9/36.3 07-0W4004		VENTURA COUNTY IN AND NEAR VENTURA FROM VENTURA RIVER BRIDGE TO 0.4 MILE SOUTH OF PADRE JUAN CANYON ROAD OVERCROSSING AND FROM 0.4 CONCRETE PAVEMENT SLABS REPLACEMENT & SLUR	RE CHAFFEE CONSTRUCTION INC 1253 EVERGREEN ROAD, SUITE 3 WRIGHTWOOD CA 92397 (760)662-8068	IRA, ALFRED 1525 RANCHO CONEJO BLVD.#102 THOUSAND OAKS, CA 91320 (805)857-7070	\$2,904,170 \$2,919,260 \$0	05/16/23 06/27/23 03/31/26	100% 98% OVER RUN
HM1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101- 97628W3047		IN THE AREA OF VENTURA COUNTY, ON NORTHBOUND VEN101, REMOVE DEBRIS RACKS AND REPAIR SLOPES DIR'S EMERGENCY F.A. CLEAN DRAINAGE SYSTEM & REMOVE DEBRIS	SUMMER CONSTRUCTION INC P.O. BOX 30  SANTA PAULA CA 93061	NIKETA VERMA 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS CA 91320 (213)792-8141	\$1,076,400 \$0 \$0	01/21/26 02/10/26 04/29/26	0% 0%
20.XX 201130							
07-VEN-118-12.0/13.4 07-369704 PTNH-P118-(072)0 --()		VENTURA COUNTY IN SOMIS FROM SAND CANYON ROAD TO 0.1 MILE EAST OF BALCOM CANYON ROAD CONSTRUCT SOLDIER PILE WALLS, SLOPE PROTEC	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE  VALENCIA CA 91355 (805)331-0878	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)700-8447	\$24,379,126 \$4,764,090 \$897,935	04/25/25 05/28/25 12/30/27	19% 20%
07-VEN-118-13.3/15.6 07-341604		IN AND NEAR MOORPARK, AT THE EASTBOUND AND WESTBOUND COMMERCIAL VEHICLE ENFORCEMENT FACILITIES. CONSTRUCT NEW MODULAR OFFICE	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110  SAN DIEGO CA 92110 (858)304-1093	TEHRANI, JOSPEPH    (213)700-8447	\$2,444,391 \$1,630,789 \$0	10/25/22 12/22/22 06/30/26	100% 66%
07-VEN-118- 98-4872048		VENTURA COUNTY IN MOORPARK FROM 0.2 MILE NORTH OF ROUTE 23 TO 0.1 MILE NORTH OF PRINCETON AVENUE UNDERCROSSING. INSTALL CHAIN LINK RAILING (TYPE 7 MODIFIE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.  ORANGE CA 92867 (714)769-7025	VERMA, NIKETA 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)792-8141	\$2,847,120 \$1,688,925 \$601,637	03/18/25 04/15/25 05/18/26	64% 59%
07-VEN-126-14.6/34.5 07-356504 ACNH-P126-(060)E --()		VENTURA COUNTY IN AND NEAR FILLMORE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF BOOSEY ROAD TO 0.1 MILE WEST OF THE LOS ANGELES COU INSTALL DPP INFILTRATION AREA AND HOT MIX	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L  TUSTIN CA 92780	SINGH, RANJIT 1525 RANCHO CONEJO #102 THOUSAND OAKS, CA 91320 (213)330-6650	\$1,612,531 \$1,404,415 \$85,198	01/23/25 02/18/25 03/30/26	99% 87%
07-VEN-126-20.3/20.3 07-1XW104		VENTURA COUNTY IN CITY OF FILLMORE VEN-126REPLACE/CONSTRUCT THE FILLMORE MAINTENANCESTATION DAMAGED BY HIGH WINDS DIR'S EMERGENCY CONSTRUCT/REPLACE MAINTENACE STATION	MGP CONSTRUCTION DBA MICHAEL G PORTEOUS PO BOX 355  UPLAND, CA 91785	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$3,798,500 \$3,575,846 \$0	01/26/24 04/15/24 06/30/26	100% 94%
20.XX 201131							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-126-/0 07-2XP204		VENTURA COUNTY,CITY OF PIRU, SANTA PAULA,&FILLMORE VAR LOCATIONS CLEAR SHOULDERS & RDWAY OF MUDSLIDE/DEBRIS,DS &EROSION CNTRLDIR'S	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY  COVINA, CA 91722	VERMA, NIKETA 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)792-8141	\$1,681,000 \$1,518,489 \$91,046	05/30/24 06/20/24 03/31/26	99% 90%
20.XX 201130		REPAIR MUDSLIDE DEBRIS DUE TO STORM DAMAGE					
07-VEN-150-13.3/19 07-3237U4 ACNH-P150-(028)E --()		VENTURA COUNTY IN AND NEAR OJAI FROM BURNHAM ROAD TO GORHAM ROAD PLACE HMA (TYPE A) AND COLD PLANE ASPHALT	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE  VALENCIA CA 91355	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)700-8447	\$8,770,790 \$8,848,528 \$0	03/27/23 05/10/23 03/30/26	100% 99%
HA22							
07-VEN-150-20.0/32.2 07-2XN104		IN VENTURA COUNTY, IN&AROUND SANTA PAULA ON VEN-150 @MULTIPLE LOCATIONS TO REMOVE/ REPAIR DAMAGED SLOPES DUE TO RAINSTORMS DIR'S E	R & R DEMO AND GRADING CORP 1180 S BEVERLY DRIVE SUITE310  LOS ANGELES, CA 90035	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$31,495,900 \$29,523,748 \$195,181	02/22/24 04/05/24 02/28/26	100% 94% OVER RUN
20.XX 201130		REPAIR DAMAGE DUE TO RAINSTORMS					
07-VEN-150-31.3/34.4 07-344504		VENTURA COUNTY IN SANTA PAULA FROM 0.2 MILE NORTH OF BRIDGE ROAD TO SANTA MARIA STREET COLD PLANE AND OVERLAY, MODIFY TRAFFIC SIG	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST., SUITE 101  VENTURA CA 93003 (661)902-9460	SOLAIMAN TEHRANI, J. 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)700-8447	\$8,031,505 \$3,874,429 \$530,395	02/14/25 03/12/25 06/20/26	74% 48%
07-VEN-232-.4/4.1 07-346804 ACNH-S232-(003)E --()		VENTURA COUNTY IN AND NEAR OXNARD FROM ROUTE 232/101 SEPARATION TO ROUTE 118 COLD PLANE AND OVERLAY WITH HMA & RHMA.	TORO ENTERPRISES, INC. 2101 E. VENTURA BLVD.  OXNARD CA 93036	SOLAIMAN TEHRANI, J. 1525 RANCHO CONEJO BLVD THOUSAND OAKS, CA 91320 (213)700-8447	\$16,624,207 \$5,020,122 \$1,481,835	02/04/25 03/14/25 11/30/26	44% 29%
07-VEN--/0 07-2XM504		VENTURA CTY IN CITY OF SANTA PAULA&MALIBU BIG SYCAMORE MS TO CONSTRUCT FENCES/GATES & PERIMETER LASER DETECTION SYSTEM DIR'S EMERG FENCES/GATES& DETECTION SYSTEMS	IZURIETA FENCE COMPANY INC 3000 GILROY ST  LOS ANGELES, CA 90039	TEHRANI, JOSEPH SOLEIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91302 (213)700-8447	\$969,100 \$829,082 \$43,193	07/16/24 08/21/24 02/28/26	100% 86% OVER RUN
20.10 201352							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$2,841,740,668</u>	<b>Completed to Date:</b>	<u>\$1,301,802,768</u>	<b>Work This Month:</b>	<u>\$53,478,407</u>	

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Time % Work Message
08-RIV-10-7.0/44.5 08-1P0804		RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM VEILE AVENUE UNDERCROSSING IN BEAUMONT TO MONTEREY AVENUE OVERCROSSING AT THOUSAND PALMS FURNISH & PLACE POLYESTER CONCRETE OVERLAY	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)809-6032	RAHMAN, MD 850 S VIA LATA #104 COLTON, CA 92324 (951)830-6845	\$5,024,564 \$3,581,453 \$175,042	06/03/25 06/13/25 05/22/26	48% 71%
08-RIV-10-12.6/13.4 08-1L9504		IN THE CITY OF BANNING FROM 0.25 MILES WEST OF 8TH STREET I.C. TO S. SAN GORGONIO AVE. RESTORE AND REHABILITATE EXISTING	DIVERSIFIED LANDSCAPE COMPANY ANTHONY RODRIGUEZ PROJECT MANAGER 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)830-8725	GONZALEZ, DANIEL 937 S. VIA LATA SUITE 650 COLTON, CA 92324 (951)232-8549	\$1,059,811 \$1,060,710 \$2,190	06/13/22 07/29/22 08/17/26	0% 0% PLANT EST SATIS
08-RIV-10-14.6/16.3 08-1K9604 ACIM-0103-(114)E --()		RIVERSIDE COUNTY IN BANNING FROM 0.2 MILE EAST OF HATHAWAY STREET TO 0.1 MILE WEST OF MALKI ROAD BUILDING WORK.	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335 (909)454-4243	RAHMAN, MD 850 S VIA LATA #104 COLTON CA 92324 (951)830-6845	\$9,653,520 \$0 \$0	11/26/25 12/18/25 12/16/27	0% 0% SUSPENDED
08-RIV-10-71.2/72.6 08-0G8504 CIMG-0104-(068)E --()		RIVERSIDE COUNTY NEAR INDIO FROM 0.9 MILE WEST TO 0.5 MILE EAST OF THE CACTUS CITY SAFETY ROADSIDE REST AREAS BUILDING WORK.	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES, CA 90074-2478 (831)728-7561	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$38,325,773 \$15,786,752 \$4,095,204	04/03/25 05/07/25 11/13/26	11% 41%
08-RIV-10- <del>08-1G0804</del> 6.5 ACNH-0105-(052)E --()		RIVERSIDE COUNTY FROM 1.1 MILES WEST OF WILEY WELL ROAD OVERCROSSING TO CALIFORNIA/ ARIZONA STATE LINE PLACE HMA (TYPE A), JPCP, IMPORTED BORROW,	FISHER SAND & GRAVEL CO. DBA SOUTHWEST ASPHALT PAVING 1302 W. DRIVERS WAY TEMPE AZ 85284 (702)929-3157	BROWN, PAUL 134 E HOBSON WAY BLYTHE, CA 92225 (951)232-6161	\$222,521,314 \$168,474,825 \$6,696,309	06/22/23 07/24/23 10/14/26	53% 76%
08-RIV-15-.6/1.6 08-1R4504		DAMAGE REPAIR FOR EXISTING 66" CULVERT CROSSING UNDERNEATH I-15 DIR'S ORDER EMERGENCY F.A REPAIR DAMAGE 66" CSP CULVERT	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	JOE LOPEZ 119 N MAPLE STREET #A CORONA CA 92878 (951)232-6052	\$4,385,000 \$1,569,577 \$432,369	06/12/25 07/22/25 04/10/26	48% 45%
20.20 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-3.5/6.8 08-1K4004 ACIM-0155-(175)E --()		TEMECULA FROM 0.1 MI NORTH OF TEMECULA PARKWAY TO 0.2 MI NORTH OF WINCHESTER ROAD HMA (TYPE A), RDWY EXC, STR CONC RET WALL,	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	SOSTROM, DENISE 119 N. MAPLE ST. STE.A CORONA, CA 92880 (951)232-7608	\$31,408,838 \$21,209,114 \$2,544,995	01/29/25 02/27/25 10/07/27	51% 67%
08-RIV-15-16.3/52.3 08-1J8704 ACIM-0155-(173)E --()		RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM BUNDY CANYON ROAD UNDERCROSSING IN WILDOMAR TO PHILADELPHIA STREET UNDERCROSSING IN EAS MINOR CONCRETE, HMA (TYPE A), MODIFYING SI	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	AVILA, XAVIER 119 NORTH MAPLE SUITE A CORONA, CA 92880 (951)830-6837	\$2,507,700 \$2,405,777 \$5,976	07/10/24 08/08/24 11/23/26	53% 93%
08-RIV-15-18.7/19 08-1R3804  20.20 201130		REPLACE DAMAGED CULVERT RESULTED FROM FIRE SET BY AN UNSHELTERED ENCAMPMENT INDIVIDUAL DIR'S ORDER EMERGENCY F.A. REPLACE DAMAGED CULVERT RESULTED FROM FIRE	BALTAZAR CONSTRUCTION INC. 236 E ARROW HWY COVINA, CA 91722	JOE LOPEZ 119 N MAPLE STREET #A CORONA, CA 92878 (951)232-6052	\$5,585,000 \$5,366,815 \$0	11/05/24 11/05/24 01/26/26	100% 96% OVER RUN
08-RIV-15-33.9/52.3 08-1L8104 ACIM-0155-(176)E --()		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS FROM 0.6 MILE NORTH OF TEMESCAL CANYON ROAD TO 1.1 MILES NORTH OF HODGE MOD FIBER OPTIC CABLE SYSTEMS, VEGETATION	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221	NGUYEN, VU 10370 COMMERCE CENTER DR #110 RANCHO CUCAMONGA CA 91730 (951)232-3784	\$6,408,825 \$0 \$0	11/26/25 12/10/25 11/10/26	0% 0%
08-RIV-15-35.1/35.1 08-1R4204  20.20.20 1130		REPLACE DAMAGED BACKUP GENERATOR FOR THE SANTIAGO PEAK RADIO COMMUNICATION TOWER FROM THE AIRPORT FIRE DIR'S ORDER EMERGENCY F.A. REPLACE BACKUP GENERATOR	BCM GROUP, INC 9339 FERON BLVD RANCHO CUCAMONGA, CA 91730	ULLOA, IRMA 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (909)601-5089	\$410,000 \$367,969 \$0	11/22/24 11/23/24 01/30/26	100% 96% OVER RUN
08-RIV-15-46.5/49.3 08-1P0704		RIVERSIDE COUNTY IN EASTVALE FROM SANTA ANA RIVER BRIDGE TO BELLEGRAVE AVENUE OVERCROSSING ROADSIDE CLEARING AND HYDROSEED.	DIVERSCAPE, INC. DBA DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1168	MACIAS, DANIEL 937 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)830-6803	\$918,880 \$748,369 \$3,948	06/13/24 07/10/24 08/01/28	0% 0% PLANT EST SATIS

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-60-6.1/8 08-1H3804 ACNH-P060-(164)E --()		RIVERSIDE COUNTY IN JURUPA VALLEY FROM 0.5MILE EAST OF PYRITE STREET TO 0.4 MILE WEST OF PACIFIC AVENUE MINOR CONC, WATER SERVICE CONNECTION, AND	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	GONZALEZ, DANIEL 937 S VIA LATA SUITE 650 COLTON, CA 92324 (951)232-8549	\$4,312,256 \$4,274,361 \$3,240	12/05/23 12/21/23 01/31/28	0% 0%  PLANT EST SATIS
08-RIV-74-3.1/3 08-1G4704 BLST-S074-(073)E --()		RIVERSIDE COUNTY NEAR LAKE ELSINORE AT MORRILL CANYON BRIDGE AND NEAR HEMET AT STRAWBERRY CREEK BRIDGE. STRUCTURAL CONC BR, CONC SLAB, HMA (TYPE A	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA, CA 92626 (951)674-7352	BERGEVIN, MIKE 9225 STELLAR COURT, STE B CORONA, CA 92883 (951)232-3739	\$9,284,120 \$8,935,763 \$3,612	04/06/23 05/10/23 07/29/26	78% 97%
08-RIV-74-3.9/11.8 08-1R3704		REPAIR DAMAGES RESULTED FROM AIRPORT FIRE DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIRS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT, INC. 1995 AGUA MANSA RD RIVERSIDE, CA 92509	BERGEVIN, MIKE 9225 STELLAR CT., STE B CORONA, CA 92883 (951)232-3739	\$3,985,000 \$1,217,720 \$0	10/07/24 01/02/25 04/20/26	100% 31%  OVER RUN
20.20 201130							
08-RIV-74-5.7/11.8 08-1K6904 HSST-S074-(077)E --()		RIVERSIDE COUNTY IN AND NEAR LAKE ELSINORE FROM MONTE VISTA STREET TO GRAND AVENUE ROCK EXCAVATION, HMA (TYPE A), RHMA-G, AND	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203 (760)534-3239	LOPEZ, JOESPH 119 N MAPLE STREET SUITE A CORONA, CA 92880 (951)232-6052	\$88,832,410 \$39,435,616 \$2,013,956	01/09/25 02/10/25 06/30/28	23% 44%
08-RIV-74-11.8/17.3 08-1L3104		RIVERSIDE COUNTY IN LAKE ELSINORE FROM GRAND AVENUE TO ROUTE 15/74 SEPARATION RHMA (GAP GRADED), REPLACE AC SURF, AND CO	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856 (714)637-1550	XAVIER AVILA 119 N MAPLE STE A CORONA CA 92880 (591)830-6837	\$5,528,167 \$700,728 \$19,450	06/06/25 07/15/25 06/09/26	40% 13%
08-RIV-74-27.5/34.3 08-1C07U4 ACNH-P074-(073)E --()		RIVERSIDE COUNTY AT AND NEAR ROMOLAND AND HOMELAND FROM BONNIE DRIVE TO WINCHESTER ROAD RUBBERIZED HMA, FIBER OPTIC CABLE SYSTEMS,	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821 (714)984-5500	SANCHEZ, OMAR 9225 STELLAR COURT SUITE B CORONA, CA 92883 (909)665-4132	\$17,970,400 \$1,029,167 \$887,782	08/11/25 08/22/25 11/04/26	11% 6%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-79-5.4/11.4 08-1G6704 SSTG-S079-(047)E --()		RIVERSIDE COUNTY NEAR TEMECULA FROM 0.4 MILE SOUTH OF SAGE ROAD TO 1.1 MILES SOUTH OF PAUBA ROAD HOT MIX ASPHALT, SOIL NAIL, STRUCTURAL CON	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200  IRVINE CA 92618 (949)753-1414	ABDALLA, OSAMA 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)830-9182	\$61,337,579 \$29,658,674 \$2,149,315	05/23/24 06/17/24 03/02/28	41% 48%
08-RIV-91-.3/0 08-0R0104		RIVERSIDE COUNTY NEAR CORONA AT 0.7 MILES WEST OF GREEN RIVER ROAD OVERCROSSING STR EXC, FURNISH PRECAST RCB CULVERT AND S	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET, SUITE D2  COSTA MESA CA 92626 (951)674-7352	AVILA, XAVIER 119 N. MAPLE ST CORONA, CA. 92880 (951)830-6837	\$5,400,300 \$106,000 \$37,500	08/27/25 09/10/25 09/30/27	7% 2%
08-RIV-91-8.3/9 08-1P2804 SNHG-P091-(161)E --()		RIVERSIDE COUNTY IN CORONA FROM 0.3 MILE EAST OF PROMENADE AVENUE OVERCROSSING TO 0.1 MILE WEST OF MCKINLEY STREET UNDERCROSSING MOD FO CABLE SYSTEMS, VEGETATION CONTROL (	AMERICA PACIFIC CONSTRUCTION INC 7161 CITRUS VALLEY AVE  EASTVALE CA 92880 (559)577-9999	ST.JACQUES, MICHAEL 4334 LATHAM STREET, SUITE 100 RIVERSIDE, CA 92501 (909)844-3312	\$669,432 \$622,246 \$148,402	06/11/25 07/22/25 02/27/26	90% 91%
08-RIV-91-13.5/16.8 08-1L1804 ACNH-P091-(162)E --()		RIVERSIDE COUNTY IN RIVERSIDE FROM 0.6 MILE WEST OF VAN BUREN BOULEVARD OVERCROSSING TO 0.2 MILE EAST OF MADISON STREET UNDERCROSS JPCP (RSC), INDIVIDUAL SLAB REPLACEMENT (R	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478	ST.JACQUES, MICHAEL 4334 LATHAM STREET, SUITE 100 RIVERSIDE, CA 92501 (909)844-3312	\$17,403,078 \$686,158 \$686,158	10/20/25 11/10/25 11/03/26	11% 4%
08-RIV-91-15.6/21.6 08-1L3204 ACNH-P091-(155)E --()		RIVERSIDE COUNTY IN RIVERSIDE FROM 0.1 MILE WEST OF ADAMS STREET TO ROUTE 60/91/215 SEPARATION MINOR CONCRETE, WOOD MULCH & PLANT ESTABLI	DIVERSIFIED LANDSCAPE CO. 21735 BUNDY CANYON ROAD  WILDOMAR CA 92595 (951)245-1686	MACIAS, DANIEL 937 S. VIA LATA SUITE 650 COLTON, CA 92324 (951)830-6803	\$4,478,743 \$4,047,319 \$4,858	09/25/23 11/01/23 03/24/28	0% 0% PLANT EST SATIS
08-RIV-215-25.0/31.2 08-1J2904 ACIM-2151-(254)E --()		RIVERSIDE COUNTY IN AND NEAR PERRIS FROM 0.1 MILE SOUTH OF SAN JACINTO RIVER BRIDGETO 0.3 MILE NORTH OF RAMONA EXPRESSWAY RHMA, HMA, REPLACE AC SURFACING, AND COLD	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA, SUITE 20  SAN DIEGO CA 92126 (858)536-3100	GUGLIELMANA, THOMAS 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3777	\$28,477,573 \$27,271,627 \$674,452	06/18/24 07/12/24 10/19/26	3% 93%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-40.5/42.7 08-1J6104 ACIM-2151-(256)E --()		RIVERSIDE COUNTY IN RIVERSIDE FROM 0.8 MILE SOUTH OF ROUTE 60/91 SEPARATION TO 0.4 MILE SOUTH OF MARTIN LUTHER KING BOULEVARD UNDE INDIVIDUAL SLAB REPLACEMENT (RSC), RHMA, A	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550	ALAM, MAHFUAL 4334 LATHAM STREET SUITE 100 RIVERSIDE, CA 92501 (951)830-6853	\$23,149,102 \$13,703,851 \$944,524	11/05/24 12/03/24 11/13/26	43% 59%
08-RIV-243-/29.7 08-1J4504 ACST-S243-(002)E --()		RIVERSIDE COUNTY FROM ROUTE 74 AT MOUNTAINCENTER TO ROUTE 10 IN BANNING HMA, THERMOPLASTIC TRAFFIC STRIPE, AND COL	ALL AMERICAN ASPHALT 400 EAST SIXTH STREET CORONA CA 92879 (858)776-8840	RAHMAN, MD 850 S VIA LATA #104 COLTON, CA 92324 (951)830-6845	\$17,461,773 \$6,239,482 \$793,253	03/07/25 05/23/25 12/20/27	19% 35%
08-RIV-5732-/0 08-1J3204		RIVERSIDE COUNTY NEAR LAKE ELSINORE AT LAKE ELSINORE MAINTENANCE STATION AT 18745CONARD AVENUE BUILDING WORK, WROUGHT IRON FENCE, HOT MIX	NATIONWIDE CONTRACTING SERVICES, INC. DBA NATIONWIDE GENERAL CONSTRUCTION SERVICES 7660 LIBERTY DR HUNTINGTON BEACH CA 92647 (562)607-8886	SHBAITA, JASON 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (909)665-4302	\$8,732,546 \$2,085,208 \$606,920	05/29/25 06/19/25 09/23/26	17% 24%
08-SBD-0-/0 08-1J6204		SAN BERNARDINO COUNTY AT ESSEX AT THE ESSEX MAINTENANCE STATION BUILDING WORK.	PREFERRED GENERAL SERVICES 19622 SHOSHONEE ROAD APPLE VALLEY CA 92307 (760)240-3236	ADODO, JEGBEFUME 222 E MAIN ST, STE 202 BARSTOW, CA 92311 (951)232-6497	\$958,523 \$739,435 \$186,719	06/21/24 09/10/24 05/29/26	46% 77%
08-SBD-15-2.4/0 08-1J5404 BFIM-0151-(252)E --()		SAN BERNARDINO COUNTY IN ONTARIO AT ROUTE 10/15 SEPARATION CB, JPCP, STRUCTURAL CONCRETE AND BRIDGE R	FLATIRON DRAGADOS WEST LLC 14726 RAMONA AVENUE, SUITE 30 CHINO, CA 91710 (909)597-8413	TRAN, GIANG-SINH 10370 COMMERCE CENTER,STE B110 RANCHO CUCAMONGA, CA 91730 (951)840-8248	\$13,629,352 \$8,050,228 \$1,453,818	04/02/25 04/24/25 04/20/26	66% 59%
08-SBD-15-7.4/7.4 08-0R42A4		BUILD MAINTENANCE FACILITY ADJACENT TO SOUTHERN REGIONAL LAB DIR'S EMERGENCY F.A FONTANA MAINTENANCE STATION	EXBON DEVELOPMENT INC 13831 NEWHOPE ST GARDEN GROVE CA 92843 (714)539-2222	GONZALEZ, ALFONSO 10370 COMMERCE CENTER DR SUITE B- 110 RANCHO CUCAMONGA CA 91730 (909)601-4064	\$24,985,000 \$10,454 \$0	04/24/25 12/05/25 06/23/28	14% 0%
20.20 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-7.6/7.6 08-1R2804		REPLACE THE NONFUNCTIONAL CHILLER SYSTEM DIR'S ORDER EMERGENCY F.A. REPLACE THE NONFUNCTIONAL CHILLER SYSTEM	CONTI, LLC 14 MORGAN IRVINE, CA 92618	ULLOA, IRMA 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (909)601-5089	\$710,000 \$487,643 \$0	01/17/25 06/05/25 02/27/26	68% 69%
20.20 201130							
08-SBD-15-15.9/0 08-1L5104		SAN BERNARDINO COUNTY NEAR SAN BERNARDINO AT DEVORE OVERHEAD FURNISH AND PLACE POLYESTER CONCRETE OVERL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	ALFONSO GONZALEZ 10370 COMMERCE CENTER DR B-110 RANCHO CUCAMONGA CA 91730 (909)601-4064	\$1,511,548 \$1,490,384 \$0	08/12/25 09/09/25 01/30/26 02/26/26	100% 98%
08-SBD-15-20.5/21.6 08-1H3904 ACIM-0151-(250)E --()		SAN BERNARDINO COUNTY FROM 0.6 MILE NORTH OF CLEGHORN ROAD UNDERCROSSING TO 0.5 MILESOUTH OF ROUTE 138 AND FROM 0.5 MILE SOUTHOF T CONSTRUCT BUILDING, ROADWAY EXC, JPCP, AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	SAOUD, WALID 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4349	\$25,867,921 \$22,509,424 -\$500,790	07/13/23 08/30/23 04/17/26	86% 87%
08-SBD-15- <del>08-1R1304</del> 08-1R1304.5 CIMG-0153-(049)E --()		SAN BERNARDINO COUNTY NEAR MOUNTAIN PASS FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF VALLEY WELLS SAFETY ROADSIDE REST AREA BUILDING WORK.	TSI ENGINEERING, INC. 4600 ROSEVILLE RD SUITE 140 NORTH HIGHLANDS CA 95660 (916)886-9066	NGUYEN, KHOA 222 E. MAIN ST. SUITE #208 BARSTOW, CA 92311 (951)232-8611	\$12,036,674 \$5,931,171 \$732,967	12/24/24 01/27/25 09/09/26	44% 49%
08-SBD-15- <del>08-1R1204</del> 08-1R1204.5		SAN BERNARDINO COUNTY ABOUT 43 MILES NORTHOFF BAKER AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF YATES WELL ROAD OVERCROSSINGTO 0.7 LANE CONTROL SIGN SYSTEMS.	FERREIRA CONSTRUCTION CO., INC. 10370 COMMERCE DRIVE, SUITE B RANCHO CUCAMONGA CA 91730 (909)217-2665	YAACOUB LAWGRANCE 464 W 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$3,076,607 \$1,279,144 \$0	12/18/23 03/21/24 10/31/25	67% 43% SUSPENDED
08-SBD-18-18.4/19.2 08-1R5004		REPAIR DETERIORATING AND COLLAPSING RETAINING WALL AT PM 18.76, SCALING AND INSTALLING NET DRAPERY SYSTEMS AT PM 18.48DIR'S ORDER	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO, CA 95838 (916)283-9950	MINEO, NICHOLAS 850 S VIA LATA, SUITE 100A COLTON,CA 92323 (909)665-4200	\$4,885,000 \$2,119,858 \$0	01/06/25 04/03/25 02/12/26 02/12/26	100% 100% COMPLETED
20.20 201130		REPAIR DETERIORATING COLLAPSING RETAINING					

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-34.0/44.3 08-1J3104 PTST-P018-(064)E --()		SAN BERNARDINO COUNTY NEAR BIG BEAR LAKE AT VARIOUS LOCATIONS FROM ARROWBEAR DRIVE TO ROUTE 38 CSP, CMS SYSTEM, AND STRUCTURAL CONCRETE.	INTERSTATE CIVIL CONSTRUCTION 6025 PARK DR WRIGHTWOOD CA 92397 (760)281-0188	ELZAWY, GEORGE 850 S VIA LATA SUITE 104 COLTON CA 92324 (951)212-4988	\$4,919,417 \$0 \$0	08/08/25 08/25/25	0% 0%
08-SBD-18-90.9/96.6 08-1J3004 ACNH-P018-(065)E --()		SAN BERNARDINO COUNTY IN AND NEAR VICTORVILLE FROM APPLE VALLEY INN ROAD TO ROUTE 15/18 SEPARATION HMA (TYPE A), MOD SIGNAL & LTG SYSTEMS, &	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)578-9600	GONZALEZ, ALFONSO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$13,468,648 \$10,805,014 \$249,983	12/06/24 01/22/25 06/08/26	71% 81%
08-SBD-38-14.9/44.2 08-1T3304  20.20 201130		REPAIR THE DAMAGED ROADWAY DIR'S ORDER EMERGENCY F.A. REPAIR THE DAMAGED ROADWAY	RIVERSIDE CONSTRUCTION COMPANY, INC. PO BOX 1146 RIVERSIDE, CA 92502 (951)682-8308	CONTRERAS, MARCO 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)665-9931	\$26,285,000 \$9,186,217 \$2,629,159	09/22/25 10/17/25 07/29/26	39% 35%
08-SBD-40-5.0/7 08-1T2804  2020 201130		REPAIR DAMAGED ROADWAY ON ROUTE 40 DUE TO STORM DAMAGE DIR'S EMERGENCY F.A. REPAIR DAMAGED ROADWAY	SULLY MILLER CONTRACTING CO 135 S.STATE COLLEGE BLVD #400 BREA, CA 92821 (714)578-9600	NGUYEN, KHOA 222 EAST MAIN ST. SUITE 208 BARSTOW CA 92311 (951)232-8611	\$2,485,000 \$2,079,283 \$268,709	09/04/25 10/17/25 03/26/26	81% 84%
08-SBD-40- <del>08-1K4204.9</del> ACIM-0402-(070)E --()		SAN BERNARDINO COUNTY ABOUT 36 MILES WEST OF NEEDLES FROM 2.1 MILES TO 1.3 MILES WEST OF GOFFS ROAD UNDERCROSSING BUILDING WORK, HMA, AND TEMPORARY PORTABLE	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (442)637-1608	DOAN, ANTHONY 1044 E. BROADWAY ST NEEDLES, CA 92363 (951)840-8222	\$45,585,371 \$28,096,267 \$968,130	05/28/24 06/18/24 06/30/26	46% 62%
08-SBD-40- <del>08-1N7204.9</del>		SAN BERNARDINO COUNTY FROM 2.9 MILES WEST TO 3.2 MILES EAST OF ROUTE 95 RUBBERIZED HMA, COLD PLANE AC PVMT AND REP	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821	ANTHONY DOAN 1044 E BROADWAY ST NEEDLES CA 92363 (951)840-8222	\$8,773,158 \$8,092,711 \$194,648	06/24/25 07/14/25 03/04/26	87% 90%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-04010044.2		SAN BERNARDINO COUNTY IN NEEDLES FROM FOX WASH OVERFLOW TO L STREET UNDERCROSSING	INTERSTATE CIVIL CONSTRUCTION 6025 PARK DR	ANTHONY DOAN 1044 EAST BROADWAY ST.	\$7,212,442 \$4,494,375 \$740,582	06/06/25 06/17/25 04/07/26	88% 62%
HSIM-0402-(071)E --()		COLD PLANE AC & RHMA, VEGETATION CONTROL (	WRIGHTWOOD CA 92397 (760)281-0188	NEEDLES, CA 92363 (951)232-8611			
08-SBD-40-/S.8 08-1J7204 ACIM-0401-(092)E --()		SAN BERNARDINO COUNTY IN AND NEAR BARSTOW FROM 0.1 MILE WEST OF ROBERTA STREET TO MONTARA ROAD AND FROM ROUTE 15 TO 0.4 MILE EAST O REPLACE AC SURFACING, COLD PLANE AC PAVEME	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (914)578-9600	NGUYEN, KHOA 222 E. MAIN ST. SUITE #208 BARSTOW, CA 92311 (951)232-8611	\$40,425,035 \$36,860,893 \$837,477	01/17/25 02/10/25 04/28/26	80% 89%
08-SBD-62-30.7/31.3 08-1T2604		REPAIR ROADWAY, SLOPE PAVING, BRIDGE RAILINGS, BRIDGE EMBANKMENTS, SIDEWALKS, DRAINAGE SYSTEMS DIR'S ORDER EMERGENCY F.A.	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670 (562)929-1128	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$2,985,000 \$198,865 \$198,865	08/26/25 11/06/25 02/26/26	100% 7% OVER RUN
20.20 201130		REPAIR ROAD, PAVING, RAILINGS, EMBANKMENTS					
08-SBD-62-54.0/79.5 08-1T3504		REPAIR FLOOD DAMAGED ROADWAY DIR'S ORDER EMERGENCY F.A. REPAIR FLOOD DAMAGED ROADWAY	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670 (562)929-1128	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$1,785,000 \$1,079,445 \$10,571	09/22/25 11/06/25 02/25/26	100% 60% OVER RUN
20.20 201130							
08-SBD-95-57.2/64.5 08-1L2404		SAN BERNARDINO COUNTY NEAR NEEDLES FROM ROUTE 40/95 SEPARATION TO 0.5 MILE NORTH OF GOFFS ROAD RHMA (GAP GRADED), REPLACE AC SURFACING, A	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (800)431-9842	DOAN, ANTHONY 1044 EAST BROADWAY ST NEEDLES, CA 92363 (951)840-8222	\$6,949,949 \$0 \$0	10/09/25 10/24/25 06/24/26	0% 0% 0%
08-SBD-138-18.9/19.5 08-1R7304		INSTALL DRAINAGE SYSTEM TO MITIGATE CONCENTRATED FLOW CROSSING THE HIGHWAY DURING RAINFALL AND FLOODING DIR'S ORDER EMERGENCY F.A.	STEVE P. RADOS INC PO BOX 15128 SANTA ANA, CA 92705 (714)835-4612	FLORES, ROBERTO 15255 BEAR VALLEY RD HESPERIA, CA, 92345 (909)601-4698	\$3,585,000 \$932,668 \$0	07/31/25 09/12/25 02/04/26 02/12/26	100% 26% COMPLETED
20.20 201130		INSTALL DRAINAGE SYSTEM					

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-138-/0 08-1T5304		REPAIR FLOODED ROADWAY ORDER EMERGENCY F.A REPAIR FLOODED ROADWAY	STEVE P. RADOS P.O BOX 15128  SANTA ANA, CA 92705	FLORES, ROBERTO 15255 BEAR VALLEY RD HESPERIA CA 92345 (909)601-4698	\$3,815,000 \$0 \$0	01/19/26 02/12/26 04/15/26	0% 0%
20.20 201130							
08-SBD-173-/L7.7 08-1N7704		SAN BERNARDINO COUNTY IN HESPERIA FROM ROUTE 138 TO 0.5 MILE EAST OF ARROWHEAD LAKE ROAD COLD PLANE AC PVMT, HMA (TYPE A), AND REPL	CALMEX ENGINEERING, INC. 2750 S. LILAC AVE  BLOOMINGTON CA 92316 (909)546-1311	MINEO, NICHOLAS 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (909)665-4200	\$3,260,585 \$3,079,151 \$0	04/25/25 05/13/25 12/20/25	100% 91%
08-SBD-178-10.0/12 08-1T3204		REPAIR/RESTORE DAMAGE ROADWAY SBD 178 WASHOUT DIRECTORS ORDER EMERGENCY F.A REPAIR DAMAGED SBD 178	BEADOR CONSTRUCTION COMPANY 2900 BRISTOL ST SUITE D204  COSTA MESA CA 92626 (714)552-5818	LOZA, SHAUN 15255 BEAR VALLEY RD HESPERIA CA 92345 (909)601-4717	\$1,985,000 \$1,545,971 \$0	09/22/25 10/24/25 10/06/25 02/26/26	28% 78%
2020 201130							
08-SBD-210-1.2/1.6 08-1M7404 HSNH-P210-(018)E --()		SANBERNARDINO COUNTY IN UPLAND FROM 0.3 MILE WEST TO 0.1 MILE EAST OF MOUNTAIN AVENUE OVERCROSSING JPCP (RSC), RDWY EXC, LCB RAPID SETTING, &	INTERSTATE CIVIL CONSTRUCTION 6025 PARK DR  WRIGHTWOOD CA 92397 (760)662-1771	NGUYEN, VU 10370 COMMERCE CENTER DR., #110 RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$3,017,372 \$2,835,884 \$1,860	03/12/25 03/27/25 08/12/26	45% 92%
08-SBD-210-14.6/16.4 08-0N0604		SAN BERNARDINO COUNTY IN FONTANA AND RIALTO FROM 0.3 MILE WEST OF SIERRA AVENUEOVERCROSSING TO LOCUST AVENUE OVERCROSSING PLASTIC PIPE (SUPPLY LINE), ROADSIDE CLEAR	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA  SONORA CA 95370 (209)743-4911	MACIAS, DANIEL 937 S VIA LATA SUITE 650 COLTON, CA (951)830-6803	\$837,230 \$728,649 \$1,512	06/16/25 07/08/25 01/30/29	0% 0% PLANT EST SATIS
08-SBD-210-15.7/17.9 08-1P0604		SAN BERNARDINO COUNTY IN RIALTO FROM 0.2 MILE WEST OF ALDER AVENUE OVERCROSSING TO CACTUS AVENUE OVERCROSSING PLASTIC PIPE (SUPPLY LINE), WOOD MUNCH & M	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA  SONORA CA 95370 (209)743-6809	MACIAS, DANIEL 937 S. VIA LATA STE 650 COLTON, CA 92324 (951)830-6803	\$941,690 \$897,008 \$2,100	06/28/24 07/17/24 02/08/28	0% 0% PLANT EST SATIS

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-210-23.1/24.7 08-1L9704		SAN BERNARDINO COUNTY IN SAN BERNARDINO ONROUTE 210 FROM ROUTE 210/259 SEPARATION TO0.5 MILE EAST OF NORTH WATERMAN OVERCROSSING WOOD MULCH, ROADSIDE CLEARING, & MODIFYING	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	MCNICOLL, JOSEPH 937 S VIA LATA STE 650 COLTON, CA 92324 (909)518-9727	\$1,432,755 \$1,317,838 \$1,887	06/13/23 07/24/23 09/22/27	0% 0%  PLANT EST SATIS
08-SBD-210-24.0/0 08-1M5604 HSNH-P210-(019)E --()		SAN BERNARDINO COUNTY IN SAN BERNARDINO ATWATERMAN AVENUE EASTBOUND EXIT RAMP STR CONC RW, STR EXC (RW), RDWY EXC, JPCP	RIVERSIDE CONSTRUCTION COMPANY, INC. PO BOX 1146 RIVERSIDE CA 92502 (951)682-8308	MINEO, NICHOLAS 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (909)665-4200	\$4,774,891 \$0 \$0	11/25/25 12/17/25 11/01/27	0% 0%
08-SBD-247-46.1/76.9 08-1T2704		REPAIR ROADWAY PAVEMENT AND EMBANKMENT DIR'S ORDER EMERGENCY F.A. REPAIR ROADWAY PAVEMENT AND EMBANKMENT	SULLY-MILLER CONTRACTING CO. 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	SAOUD, WALID 15255 BEAR VALLEY ROAD HESPERIA CA 92345 (909)601-4349	\$1,985,000 \$1,850,103 \$0	08/29/25 11/06/25 01/09/26 02/12/26	100% 100%  COMPLETED
2020 201103							
08-SBD-247-/23 08-1J2704 ACST-P247-(015)E --()		SAN BERNARDINO COUNTY IN YUCCA VALLEY FROMROUTE 62 TO 0.4 MILE WEST OF GIN ROAD RUBBERIZED HMA, HMA (TYPE A), COLD PLANE A	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)949-1771	SAOUD, WALID 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4349	\$22,295,190 \$21,102,661 \$172,484	01/31/25 03/06/25 02/27/26	96% 93%
08-SBD-330-34.0/42 08-1T4604		RESTORE ROADWAY BEBRIS REMOVAL RESTORE DRAINAGE CAPACITY REPAIR DEBRIS FLOW RACKS REPAIR FLEXIBLE DEBRIS FLOW BARRIER DIR'S ORDER REPAIR AND RESTORE ROADWAY DEBRIS BARRIERS	SEMA CONSTRUCTION INC 7353 S EAGLE STREET CENTENNIAL CO 80112 (303)627-2600	WANG, TSUNG 850 S VIA LATA UNIT 104 COLTON CA 92324 (951)232-6415	\$4,995,438 \$743,880 \$111,864	11/20/25 01/30/26 03/31/26	37% 15%
20.20 201130							
08-SBD-395-4.0/49 08-1G6404 ACNH-P395-(351)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONSFROM ROUTE 15/395 SEPARATION TO 3.1 MILES NORTH OF ROUTE 58/395 SEPARATION REPLACE ASPHALT CONCRETE SURFACING, COLD P	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)578-9600	LOZA, SHAUN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4717	\$36,702,372 \$35,806,915 \$0	10/25/23 11/28/23 09/20/25	100% 95%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0 08-1P8904		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING TRAFFIC MONITORING STATIONS AND	KANAAN CONSTRUCTION, INC. 5040 HEINTZ STREET BALDWIN PARK CA 91706 (626)334-5775	YAACOUB, LAWGRANCE 464 W 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$892,080 \$820,485 \$380,128	05/07/25 06/03/25 02/27/26	52% 92%
08-VAR--/0 08-1J8604 ACNH-X071-(076)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MODIFYING CMS SYSTEMS AND FURNISH SIGN STR	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)292-6906	YAACOUB, LAWGRANCE 464 W 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$14,228,863 \$6,287,239 \$1,175,728	05/01/24 06/05/24 07/30/26	80% 44% SUSPENDED
08-VAR--/0 08-1J8504 ACST-X071-(077)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FURNISH SIGN STRUCTURE AND INSTALL CHANGEA	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	ELZAWY, GEORGE 850 S. VIA LATA SUITE 104 COLTON, CA 92324 (951)212-4988	\$14,318,561 \$7,912,597 \$3,467,618	08/29/24 09/10/24 04/09/26	79% 55%
08-VAR--/0 08-1N4704		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFY FO CABLE, CAMERA & ROADSIDE WEATHER	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DRIVE VISTA CA 92081 (619)919-3869	YAACOUB, LAWGRANCE 464 W 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$2,802,642 \$2,389,290 \$0	06/26/24 08/07/24 02/27/26 02/06/26	87% 85% SUSPENDED
08-VAR--/0 08-1P6604		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS WRONG WAY FLASHING SIGN SYSTEMS AND ROADSI	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	MINEO, NICHOLAS 850 S. VIA LATA 100A COLTON, CA 92324 (909)665-4200	\$708,951 \$511,053 \$134,078	05/27/25 06/09/25 03/10/26	80% 72%
08-VAR--/0 08-1H9924 ACST-000C-(552)E --()		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL ROADSIDE SIGN-ONE POST, & FURNISH	GBA ENGINEERING, INC. 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886 (714)510-6700	MINEO, NICHOLAS 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (909)665-4200	\$2,290,711 \$2,112,923 \$0	04/15/24 06/05/24 02/02/26	100% 97%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0 08-1J8404 ACST-000C-(557)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS INSTALL CMS SYSTEM, FURNISH SIGN STRUCTURE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES  IRVINE CA 92606 (949)252-0441	NGUYEN, KHOA 222 E MAIN ST STE#208 BARSTOW, CA 92311 (951)232-8611	\$12,587,961 \$9,311,293 \$525,285	06/28/24 08/14/24 04/15/26	88% 72%
08-VAR--/0 08-1E1404 SSTG-S079-(048)E --()		RIVERSIDE COUNTY AT VARIOUS LOCATIONS MGS, CONCRETE BARRIER AND VEGETATION CONTR	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET STE D204  COSTA MESA, CA 92626 (951)674-7352	GUGLIELMANA, THOMAS 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3777	\$8,131,537 \$7,956,563 \$0	04/25/24 06/05/24 02/04/26 02/04/26	100% 100%  COMPLETED
08-VAR--/0 08-1R0404		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING TRAFFIC MONITORING STATIONS.	TECHBLEED 53 GLENFLOW CT.  GLENDALE CA 91206 (818)333-6068	GONZALEZ, ALFONSO 10370 COMMERCE CENTER DRB-110 RANCHO CUCAMONGA CA 91730 (909)601-4064	\$372,859 \$0 \$0	06/13/25 07/30/25 04/09/26	0% 0%
08-VAR--/0 08-1H8804		RIVERSIDE COUNTY AT VARIOUS LOCATIONS CAMERA SYSTEMS, ROLLED EROSION CONTROL PRO	INDUS GENERAL INC. 1851 HERITAGE LANE STE 129  SACRAMENTO CA 95821	SOSTROM, DENISE 119 N. MAPLE ST. STE A CORONA, CA 92880 (951)232-7608	\$499,208 \$340,909 \$68,897	06/27/24 10/01/24 03/11/26	79% 70%

**Totals: Authorized Final Amt: \$1,020,227,241 Completed to Date: \$612,579,172 Work This Month: \$36,943,731**

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-168-17.6/18.3 09-374704 ACST-X027-(012)E --()		INYO COUNTY IN AND NEAR BISHOP ON ROUTE 395 FROM 0.1 MILE SOUTH OF JAY STREET TO BARLOW LANE AND ON ROUTE 168 FROM PIONEER LANE TO HMA (TYPE A), MINOR CONCRETE, AND LIGHTING	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478	JOHN GENTRY 500 S MAIN STREET, BISHOP CA  (619)433-2514	\$23,179,958 \$10,716,376 \$0	02/21/25 03/18/25 06/29/26	56% 46%
09-INY-395-29.2/41.8 09-213404 ACNH-P395-(348)E --()		IN INYO COUNTY NEAR OLANCHA AND CARTAGO FROM 1.4 MILES SOUTH OF LOS ANGELES AQUEDUCT BRIDGE TO 0.2 MILE SOUTH OF ASH CREEK BRIDGE CONSTRUCT 4 LANE EXPRESSWAY	FISHER SAND & GRAVEL CO 1302 W. DRIVERS WAY TEMPE AZ 85284 (480)730-1033	DAMON CHERENZIA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)920-3460	\$100,947,131 \$96,337,571 \$0	10/22/21 11/23/21 01/15/26	100% 94% OVER RUN
HE14 09-INY-395-56.8/57.4 09-374504 ACNH-P395-(356)E --()		INYO COUNTY AT AND NEAR LONE PINE FROM TEYA ROAD TO EAST INYO STREET AND FROM BEGOLE STREET TO EAST LUBKEN AVENUE CONSTRUCT SIDEWALK, CURB RAMPS, AND DRAINAGE	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS ROAD #150 CONCORD CA 94520		\$5,886,888 \$0 \$0	09/19/25 11/05/25	0% 0%
09-INY-395-57.4/0 09-390204		INYO COUNTY AT LONE PINE AT EAST MUIR STREET CONSTRUCT MINOR CONCRETE AND INSTALL HYBRI	INTERSTATE CIVIL CONSTRUCTION 6025 PARK DR WRIGHTWOOD CA 92397 (760)662-1771	SCOTT EAGAN 500 S MAIN STREET BISHOP, CA 93514 (760)920-3613	\$668,415 \$282,225 \$0	06/16/25 07/02/25 03/04/26	58% 42%
09-INY-395-65.0/76 09-379004 NH-P395-(359)E --()		INYO COUNTY AT AND NEAR INDEPENDENCE FROM 3 MILES SOUTH OF MANZANAR REWARD ROAD TO 0.3 MILE NORTH OF SHABBELL LANE FULL DEPTH RECYCLING, COLD PLANE, HMA AND	ROAD AND HIGHWAY BUILDERS, LLC 950 E. MUSTANG ROAD SPARKS NV 89434		\$45,777,777 \$0 \$0	12/24/25 02/10/26	0% 0%
09-INY-395- 92-8720048 ACNH-P395-(354)E --()		INYO COUNTY AT AND NEAR BIG PINE FROM 0.1 MILE SOUTH OF ELNA ROAD TO SOUTH JUNCTION ROUTE 168 CONSTRUCT HMA, CURB RAMPS, AND ELECTRICAL	ROAD AND HIGHWAY BUILDERS, LLC. 950 E MUSTANG RD SPARKS NV 89434 (775)852-7283	ADAM ZUMSTEIN 500 S. MAIN ST. BISHOP, CA 93514 (760)920-3406	\$29,702,479 \$25,594,914 \$0	02/20/25 03/21/25 03/19/26	63% 84%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-395-115.0/0 09-374804		INYO COUNTY IN BISHOP AT THE DISTRICT OFFICE AT 500 SOUTH MAIN STREET BUILDING WORK AND PLACE HMA (TYPE A).	BOWE CONTRACTORS, INC. 609 BAILEY COURT TEHACHAPI CA 93561 (661)940-0899	DAVID CARRUBA 500 SOUTH MAIN ST. BISHOP, CA 93514 (760)937-8955	\$13,624,635 \$447,540 \$447,540	10/03/25 11/03/25 08/25/27	4% 3%
09-INY-395-115.0/0 09-398604		INYO COUNTY IN BISHOP AT THE DISTRICT OFFICE AT 500 SOUTH MAIN STREET REPLACE WATER LINE.	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514		\$710,129 \$0 \$0	10/22/25 12/10/25	0% 0%
09-INY-395- <del>09-374804</del> 09-374804.9		INYO COUNTY NEAR BISHOP FROM 0.1 MILE EAST OF SEE VEE LANE TO BARLOW LANE CONSTRUCT SIDEWALKS, RETAINING WALLS, BRID	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478	ADAM ZUMSTEIN 500 S. MAIN ST. BISHOP, CA 93514 (760)920-3406	\$12,811,695 \$6,233,033 \$0	04/03/25 05/07/25 04/27/26	66% 49%
09-MNO-395-9.8/12.6 09-378804 ACNH-P395-(353)E --()		MONO COUNTY NEAR TOM'S PLACE FROM 0.5 MILE NORTH OF LOWER ROCK CREEK ROAD TO 1.3 MILES SOUTH OF SOUTH LANDING OVERCROSSING PLACE HMA AND ASPHALT BASE, RECYCLE PAVEME	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNIEY CA 96013 (530)335-5501	DAVID CARRUBA 500 S MAIN STREET BISHOP, CA 93514 (760)937-8955	\$13,806,405 \$13,274,678 \$0	08/29/24 10/30/24 05/29/26	94% 95%
09-MNO-395-91.6/93.4 09-368004 HSNH-P395-(352)E --()		MONO COUNTY ABOUT 16 MILES NORTH OF BRIDGEPORT FROM BURCHAM FLAT ROAD TO 0.3 MILE SOUTH OF ROUTE 108 HOT MIX ASPHALT (TYPE A), RAIL ELEMENT WAL	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478	DAVID CARRUBA 500 SOUTH MAIN STREET (760)937-8955	\$16,658,790 \$15,980,413 \$0	02/29/24 03/20/24 01/26/26 01/26/26	100% 100% COMPLETED

**Totals:      Authorized Final Amt:      \$263,774,302      Completed to Date:      \$168,866,751      Work This Month:      \$447,540**

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-4-/31.7 10-0J7204 ACST-X003-(032)E --()		ALPINE COUNTY AT AND NEAR BEAR VALLEY ON ROUTE 4 FROM ALPINE COUNTY LINE TO 0.2 MILE EAST OF EAT CARSON RIVER BRIDGE AND ON ROUTE REPLACE CULVERTS, COLD PLANE AC PAVEMENT A	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR  SACRAMENTO CA 95864		\$29,830,200 \$0 \$0	01/08/26 01/29/26	0% 0%
10-ALP-88-1.9/1.9 10-1U8004		SCHNEIDER COW CAMP ROAD, SOUTH LAKE TAHOE CA 96150 REPAIR BOILERS 10A2887 REPAIR BOILERS, REMOVE CONCRETE	ACCO ENGINEERED SYSTEM INC 888 E WALNUT STREET  PASADENA CA 91101	JONATHAN NGAI 19596 MONO WAY, SONORA CA 95370 (209)279-3514	\$685,000 \$0 \$0	11/11/25 02/06/26 02/24/26	0% 0%
20.20.20 1130							
10-AMA-88-5.5/14.3 10-0Q2104 ACNH-P088-(074)E --()		AMADOR COUNTY NEAR MARTELL FROM 0.7 MILE WEST OF IONE-BUENA VISTA ROAD TO 0.2 MILE EAST OF KENNEDY FLAT ROAD REPAIR FAILED PAVEMENT AND RESURFACE EXIST	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400  CONCORD CA 94520	JONATHAN NGAI 19596 MONO WAY SONORA CA. 95370 (209)279-3514	\$9,147,944 \$8,415,173 \$0	11/25/24 12/18/24 01/26/26 01/26/26	100% 100%  COMPLETED
10-CAL-4-15.9/16.3 10-1H5004		.NEAR ANGELS CAMP, AT WEST BRANCH CHEROKEE CREEK BRIDGE NO. 30-0036. CHEROKEE CREEK BRIDGE BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIRCLE ST  RANCHO CORDOVA CA 95742 (916)852-5530	ELAINE YIP 850 SOUTH GUILD AVE. SUITE 107 LODI CA 95240 (510)501-7727	\$4,547,491 \$4,363,935 \$45,562	11/18/22 12/01/22 01/25/26	100% 86%  OVER RUN
HA21							
10-CAL-4-21.8/0 10-1L8004		CALAVERAS COUNTY NEAR ANGELS CAMP AT 0.1 MILE WEST OF MURPHYS GRADE UNDERCROSSING CONSTRUCT A VEHICLE TURNOUT LANE WITH HMA	S.T. RHOADES CONSTRUCTION, INC. PO BOX 494520  REDDING CA 96049		\$537,517 \$0 \$0	01/23/26 02/18/26	0% 0%
10-CAL-12-9.9/10.3 10-1J8204 HSST-S012-(001)E --()		CALAVERAS COUNTY IN AND NEAR VALLEY SPRINGS FROM 0.1 MILE EAST OF CHESTNUT STREET TO 0.1 MILE WEST OF LIME CREEK ROAD CONSTRUCT INTERSECTION SIGNAL, CURB RAMPS,	GEORGE REED, INC. P.O. BOX 4760  MODESTO CA 95352 (209)523-0734	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE 107 LODICA 95240 (209)479-3608	\$3,601,159 \$2,848,007 \$23,049	03/24/25 04/15/25 03/26/26	61% 76%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-12-17.1/17.5 10-0X7404 BFST-S012-(002)E --()		CALAVERAS COUNTY NEAR SAN ANDREAS FROM 0.2MILE WEST OF NORTH FORK CALAVERAS RIVER BRIDGE TO 0.2 MILE EAST OF NORTH CALAVERASRIVER BRIDGE REPLACEMENT.	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DRIVE REDDING CA 96003 (530)226-6400	ELAINE YIP 850 SOUTH GUILD AVE SUITE107 LODI CA 95240 (510)501-7727	\$12,378,635 \$507,000 \$500,000	09/03/25 09/22/25 06/24/27	0% 4%
10-CAL-26-18.1/0 10-1K8204 SSTG-S026-(033)E --()		CALAVERAS COUNTY NEAR MOKELUMNE HILL AT INTERSECTION OF JUNCTION ROUTE 26 AND ROUTE 49 CONSTRUCT ROUNDABOUT, JPCP, EROSION CONTRO	GEORGE REED, INC. PO BOX 4760 MODESTO CA 95352		\$4,491,051 \$0 \$0	12/01/25 01/14/26	0% 0%
10-CAL-26-21.8/30.3 10-0V4804 ACST-S026-(032)E --()		CALAVERAS COUNTY NEAR MOKELUMNE HILL AT VARIOUS LOCATIONS FROM 3.6 MILES EAST OF ROUTE 49 TO 0.9 MILE WEST OF WOODHOUSE MINE ROAD SLOPE STABILIZATION AND CONSTRUCT RETAININ	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742	JONATHAN NGAI 19596 MONO WAY SONORA CA 95370 (209)279-3514	\$7,600,991 \$7,507,528 \$155,663	09/09/24 10/08/24 03/04/26	96% 98%
10-CAL-49-7.5/9.4 10-1H7004 ACNH-P049-(192)E --()		CALAVERAS COUNTY IN ANGELS CAMP FROM BRET HARTE ROAD TO COPELLO DRIVE CONSTRUCT CURBS RAMPS, SIDEWALKS, DRIVEWAY	GEORGE REED, INC. 140 EMPIRE AVENUE MODESTO CA 95354	TROY SCHEIBER 850 S GUILD AVE SUTE 107 LODI, CA 95240 (559)341-2018	\$7,191,213 \$1,006,389 \$0	05/09/25 06/10/25 08/18/26	2% 14%
10-MER-99-.6/0 10-1J5104		MERCED COUNTY NEAR CHOWCHILLA AT THE CHOWCHILLA RIVER COMMERCIAL VEHICLE ENFORCEMENT FACILITY REPAIR COMMERCIAL VEHICLE ENFORCEMENT FACI	BOBO CONSTRUCTION, INC. 9722 KENT STREET, SUITE A ELK GROVE CA 95624		\$4,012,060 \$0 \$0	12/10/25 01/30/26	0% 0%
10-MER-99-3.3/6.9 10-1K0904		MERCED COUNTY NEAR MERCED AT VARIOUS LOCATIONS FROM PLAINSBURG ROAD OVERCROSSING TO LE GRAND ROAD OVERCROSSING PLANT ESTABLISHMENT AND INSTALL DECORATIVE	EMPIRE LANDSCAPING INC. 26945 COUNTRY ROAD 97D DAVIS CA 95616 (530)400-3943	JAGGA DHAMI 530 W. 16TH ST, SUITE D MERCED, CA 95340 (530)870-3106	\$1,047,420 \$637,354 \$8,500	05/30/23 06/26/23 05/03/29	100% 64%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-12.1/12.1 10-1U5204		REPLACE DAMAGED SIGN STRUCTURE HIGHWAY 99 EXIT 185 10-1U5204 10A2816 REPLACE DAMAGED SIGN STRUCTURE	CORAL CONSTRUCTION COMPANY PO BOX 347  WILSONVILLE OR 97070	CHRIS HANSEN 3663 ARCH ROAD SUITE 500 STOCKTON, CA 95215 (209)479-4053	\$444,695 \$106,606 \$0	05/28/25 07/14/25 01/27/26 02/02/26	100% 100%  COMPLETED
20.20.20 1330							
10-MER-99-19.5/20.7 10-3A7214		IN AND NEAR ATWATER, AT ATWATER - MERCED EXPRESSWAY INTERCHANGE. HIGHWAY PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE  HERCULES CA 94547 (510)741-9226	JAGGA DHAMI 530 W. 16TH ST, SUIT MERCED CA 95430 (530)870-3106	\$1,386,255 \$1,341,848 \$990	11/15/22 12/21/22 11/13/26	0% 0%  PLANT EST SATIS
HA22							
10-MER-140-43.5/43.9 10-1M1704 SNHG-P140-(044)E --()		MERCED COUNTY AT PLANADA FROM 0.2 MILE WEST OF PLAINSBURG ROAD TO 0.2 MILE WEST OF STUTTER STREET. CONSTRUCT ROUNDABOUT.	YARBS GRADING AND PAVING, INC. 11339 S. PEACH AVENUE  FOWLER CA 93725		\$3,234,820 \$0 \$0	11/20/25 12/10/25	0% 0%
10-MER-165-32.9/0 10-1L8704 SSTG-S165-(117)E --()		MERCED COUNTY AT HILMAR AT GEER AVENUE INSTALL SIGNAL AND LIGHTING SYSTEM, CURB R	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT  FRESNO CA 93706		\$1,548,548 \$0 \$0	02/21/25 04/02/25	0% 0%
10-MER-165-/7 10-1S6404		MERCED COUNTY IN AND NEAR LOS BANOS FROM 0.3 MILE SOUTH OF POLE LINE ROAD TO 0.2 MILE SOUTH OF MASON ROAD AND FROM 0.1 MILE SOUTH RESURFACE PAVEMENT WITH RHMA AND HMA.	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR  SACRAMENTO CA 95864	JAGGA DHAMI 530 W. 16TH STREET SUITE D MERCED, CA 95340 (530)870-3106	\$7,904,450 \$7,499,614 \$247,167	05/13/25 06/03/25 02/21/26	100% 93%
10-MPA-140-42.0/42.7 10-0P9244 ACST-43M9-(004)E --()		MARIPOSA COUNTY ABOUT 8.0 MILES WEST OF ELPORTAL FROM 1.2 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TO 0.5 MILE WEST OF SOUTH F CONSTRUCT AVALANCHE SHED.	MYERS AND SONS/R L WADSWORTH JOINT VENTURE 45 MORRISON AVENUE  SACRAMENTO CA 95838	JUNHAO LIU 19596 MONO WAY SONORA CA 95370 (209)470-9468	\$346,984,639 \$35,858,347 \$3,762,509	08/22/25 09/05/25 12/23/31	3% 10%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-.5/.5 10-1R9904		REPLACE SUBMARINE CABLE MARITIME NAVIGATION BEACONS @ LITTLE POTATO SLOUGH BRIDGE. CO.SJ, RTE 4,12, PM 0.51, 5.00 DIRS EFA 10A2602	GOLDEN STATE BRIDGE INC. 3701 MALLARD DR. BENICIA, CA. 94510	CHRIS HANSON 3663 ARCH ROAD,SUITE 500 STOCKTON, CA. 95215 (209)479-4053	\$960,000 \$0 \$0	08/11/23 10/09/23 06/01/26	0% 0%
20.20.20 1130		REPLACE SUBMARINE CABLE & MARITIME BEACONS					
10-SJ-4-14.1/14.1 10-1U5904		REPAIR OF FIRE DAMAGED BRIDGE SAN JOAQUIN COUNTY RIVER BRIDGE NO. 29-0050 GARWOOD BRIDGE 10A2858	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901 (415)453-3732	MAGDY FARID 952 GOODWIN DR, RIPON, CA 95366 (209)607-8786	\$1,135,000 \$96,832 \$0	06/25/25 11/25/25 02/18/26	65% 9%
20.20.20 1130		REPAIR OF FIRE DAMAGED GARWOOD BRIDGE					
10-SJ-4-16.0/19.4 10-1F1804 ACNH-P004-(162)E --()		SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF ROUTE 4/5 SEPARATION TO 0.4 MILE WEST OF ROUTE 4/99 SEPA BRIDGE WORK, CONCRETE BARRIER, AND INSTALL	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 LODI, CA 95240 (559)341-2018	\$26,831,846 \$23,094,214 \$918,213	09/20/23 10/05/23 03/16/26	89% 85%
10-SJ-4-19.4/38.1 10-1C0504 ACST-S004-(129)E --()		SAN JOAQUIN AND STANISLAUS COUNTIES IN ANDNEAR STOCKTON FROM 1.3 MILES WEST OF WALKER LANE TO 0.5 MILE EAST OF DUNTON ROAD RHMA (GAP GRADED), HMA AND COLD PLANE ASPH	GEORGE REED, INC. PO BOX 4760 MODESTO CA 95352		\$17,827,987 \$0 \$0	12/10/25 01/14/26	0% 0%
10-SJ-4-20.5/20.8 10-1L2804 HSNH-P004-(165)E --()		SAN JOAQUIN COUNTY NEAR STOCKTON FROM 0.2 MILE WEST OF WALKER LANE TO 0.1 MILE EAST OF WALKER LANE INSTALL LEFT-TURN CHANNELIZATION.	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)809-3437	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$1,496,092 \$1,463,142 \$132,726	01/28/25 02/27/25 03/13/26	98% 96%
10-SJ-4-141.0/14.1 10-1R8804		REPAIR GARWOOD BRIDGE (29-0050) DAMAGED BY FIREIN SJ COUNTY. CT10-1R8804,10230000243 DIRS EFA 10A2592	MYERS & SONS CONSTRUCTION LLC. 45 MORRISON AVENUE. SACRAMENTO, CA. 95838	MAGDY FARID 952 GOODWIN DR. RIPON, CA.95366 (209)607-8786	\$975,000 \$652,079 \$0	07/14/23 09/18/23 11/15/25	100% 67%
20.20.20 1130		REPAIR GARWOOD BRIDGEWITH EMERGENCY WORK.0					OVER RUN

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-/0 10-1H3604		SAN JOAQUIN COUNTY NEAR DISCOVERY BAY AT OLD RIVER BRIDGE PAINT BRIDGE STRUCTURAL STEEL AND PLACE PO	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$5,193,333 \$629,211 \$513,650	08/27/25 09/16/25 11/20/26	14% 12%
10-SJ-4-/8.9 10-1F3204 ACNH-P004-(166)E --()		SAN JOAQUIN COUNTY NEAR DISCOVERY BAY FROM OLD RIVER BRIDGE TO 0.9 MILE EAST OF BACONISLAND ROAD PLACE RHMA AND REPLACE ASPHALT CONCRETE SU	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520		\$9,055,325 \$0 \$0	11/14/25 12/22/25	0% 0%
10-SJ-5-7.5/0 10-1L3404		SAN JOAQUIN COUNTY NEAR TRACY AT LINNE ROAD OVERCROSSING INSTALL JOINTED PLAIN CONCRETE PAVEMENT (R	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$2,560,558 \$2,009,737 \$1,911,858	08/20/25 09/16/25 05/29/26	37% 74%
10-SJ-5-32.5/49.8 10-1E3004 BLIM-0056-(361)E --()		SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.2 MILE SOUTH OF HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE REMOVE EXISTING PAVEMENT AND REPLACE WITH	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	ARIEL MENDOZA 850 S. GUILD AVENUE SUITE 107 LODI, CA 95240 (209)639-4686	\$103,639,134 \$91,183,213 \$4,671,031	01/12/24 03/08/24 07/24/26	66% 84%
10-SJ-12-23.9/25.7 10-1U7104		SJ-12 EMERGENCY DRAINAGE AND EROSION REPAIR HIGHWAY 12 WEST OF CORD ROAD 10A2861 REPAIR WASHOUT AND FAILED OVERSIDE DRAIN	TOM MAYO CONSTRUCTION INC 4735 E FREMONT STREET STOCKTON CA 95215 (209)943-6248	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$435,000 \$0 \$0	09/22/25 11/21/25 12/31/25	0% 0%
20.20.20 1130							
10-SJ-99-7.9/7.9 10-1T5604		BRIDGE GIRDER REPAIR IN SJ COUNTY AT ACAMPO RD AND LOUISE AVE, IN STA CO AT KANSAS AVE 10A2765, 10-1T5604 DIRS EFA 10A2765 BIDGE GIRDER REPAIR	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA. 94901	CHRIS HANSON 3663 ARCH ROAD, STE 500 STOCKTON, CA. 95215 (209)479-4053	\$1,185,000 \$878,691 \$0	11/08/24 11/25/24 02/28/26	100% 74% OVER RUN
20.20.20 1130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-21.6/0 10-1N9004 HSNH-P099-(694)E --()		SAN JOAQUIN COUNTY NEAR STOCKTON AT WILSONWAY OVERCROSSING REPLACE GUARDRAIL WITH CONCRETE BARRIER AN	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	TROY SCHEIBER 850 SO GUILD AVE SUITE 200 LODI, CA 95240 (559)341-2018	\$794,612 \$470,855 \$0	03/28/25 04/24/25 12/03/25	72% 59%
10-SJ-99-21.9/21.9 10-1U1004		REPAIR CALVARAS RIVER OC BRIDGE HIT BRIDGE 290095 10A2779 DIRS EFA 101U1004 REPLACE DAMAGED GIRDER 1 AND DIAPHRAGM1	VIKING CONSTRUCTION CO INC. 3835 SECURITY PARK DRIVE RANCHO CORDOVA, CA 95752	CHRIS HANSON 3663 ARCH ROAD, SUITE 500 STOCKTON, 95215 (209)479-4503	\$1,235,000 \$842,315 \$0	12/06/24 02/20/25 11/30/26	100% 68% OVER RUN
20.20.20 1130							
10-SJ-99-28.7/31.7 10-1H6504 ACNH-P099-(681)E --()		SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.4 MILE NORTH OF HARNEY LANE OVERCROSSING TO 0.2 MILE NORTH OF TURNER ROAD OVERCROSSING HIGHWAY PLANTING AND IRRIGATION.	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868	ARIEL MENDOZA 850 S. GUILD AVE. LODI, CA 95240 (209)639-4686	\$3,619,014 \$3,637,501 \$0	10/19/23 11/28/23 04/28/28	0% 0% PLANT EST SATIS
HA25							
10-SJ-205-4.6/9 10-1C3304 ACIM-2056-(356)E --()		IN TRACY, WEST OF GRANT LINE ROAD TO EAST OF MACARTHUR DRIVE, INSTALL RAMP METERS AND OTHER INTELLIGENT TRANSPORTATION SYSTEM (ITS INSTALL ITS- PHASE 2	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT CONCORD CA 94520 (925)687-6666	HARMINDER DEOL 952 GOODWIN DRIVE RIPON CA 95366 (209)607-4910	\$17,815,912 \$11,864,273 \$574,970	04/05/22 05/03/22 01/11/27	29% 66% SUSPENDED
HB4N							
10-SJ-580-12.7/12.7 10-1U5604		REPLACE FULL LENGTH OF BAY 3-4 OF DECK, INSTALL CROSSOVERS FOR DETOURS HIGHWAY 580 10A2860 REPLACE BAY OF DECK FOR TRAFFIC DETOUR	GOLDEN STATE BRIDGE INC 3701 MALLARD DRIVE BENECIA CA 94510 (925)372-8000	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (204)794-0533	\$7,405,000 \$0 \$0	09/15/25 11/25/25 12/31/26	0% 0%
20.20.20 1130							
10-STA-5-27.1/27.4 10-1C2704 CIMG-005 -(5 )1 --()		STANISLAUS COUNTY ABOUT 1.0 MILE SOUTH OF SAN JOAQUIN COUNTY LINE AT THE WESTLEY SAFETY ROADSIDE REST AREA REPLACE SAFETY ROADSIDE REST AREA.	TSI ENGINEERING 4600 ROSEVILLE RD SUITE 140 NORTH HIGHLANDS CA 95660	ANWAR, ZUBAIR 952 GOODWIN DR RIPON, CA 95366 (559)977-5907	\$20,789,182 \$19,749,833 \$0	03/28/24 04/22/24 04/27/26	85% 92%
HA26							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-1.5/16 10-1R7704		ON SR 99 IN STA COUNTY BETWEEN PMS R1.5 AND R16 REMOVE DEBRIS, STABILIZE SLOPES, PLACE SLOPE PROTECTION AND TRAFFIC CNTRL DIRS EFA	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. P.O. BOX 1453 OAKDALE, CA 95361	HARMINDER DEOL 952 GOODWIN DRIVE RIPON, CA 95355 (209)609-4910	\$385,000 \$0 \$0	03/30/23 05/23/23 09/29/23	0% 0%
20.20.20 1130		REPAIR STORM DAMAGE					
10-STA-99-17.0/17 10-1S4904		REPLACE FENCE AND GATE WITHVANDAL-DETERRENT COCHRANECLEAR VUINVISIBLE WALL FENCE ANDGATE SYSTEM. 10A2730-DIRS EFA	SYNERGY CONST & DELOPMENT CORP 5109 POMERADO WAY BAKERSFIELD CA 93313	OBAIDULLAH RASHID 952 GOODWIN DRIVE RIPON CA 95366 (209)470-8782	\$1,984,000 \$1,890,503 \$0	12/31/24 01/01/25 01/28/26	98% 95%
20.20.20 1130		REPLACE FENCE, GATE AND GATE SYSTEM					
10-STA-108-33.2/33.5 10-1K8404 HSST-P108-(055)E --()		STANISLAUS COUNTY NEAR RIVERBANK FROM 0.1 MILE WEST OF TOPEKA STREET TO 0.2 MILE EAST OF CLAUS ROAD	MOUNTAIN CASCADE, INC. 555 EXCHANGE COURT LIVERMORE CA 94550	MAGDY FARID 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8786	\$1,940,647 \$53,000 \$53,000	06/06/25 06/26/25 06/20/26	0% 3%
10-VAR-59-/0 10-0G8304 BLST-X077-(014)E --()		MERCED COUNTY AT VARIOUS LOCATIONS BRIDGE SEISMIC RESTORATION.	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742	JAGGA DHAMI 530 W. 16TH STREET SUITE D MERCED, CA 95340 (530)870-3106	\$15,956,335 \$15,733,576 \$229,313	10/31/23 11/27/23 03/03/26	98% 97%
HA21							
10-VAR--/0 10-1L8604		AMADOR, MARIPOSA, AND TUOLUMNE COUNTIES ATVARIOUS LOCATIONS. INSTALL NEW TRANSPORTATION MANAGEMENT SYST	CENTRAL COAST FINANCIAL GROUP,INC. DBA CCFG CONSTRUCTION 17750 WARDS FERRY RD SONORA CA 95370		\$2,053,700 \$0 \$0	09/15/25 10/08/25	0% 0%
10-VAR--/0 10-1G0204		ALPINE, AMADOR, AND EL DORADO COUNTIES AT VARIOUS LOCATIONS INSTALL TRANSPORTATION MANAGEMENT SYSTEMS.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650		\$7,348,780 \$0 \$0	09/29/25 10/16/25	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-VAR--/0 10-1F2504		CALAVERAS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS REMOVE AND REPLACE DRAINAGE SYSTEMS.	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428	JONATHAN NGAI 19596 MONO WAY SONORA CA 95370 (209)279-3514	\$2,543,388 \$75,457 \$75,457	11/04/25 12/10/25 08/04/26	4% 3%
10-VAR--/0 10-1F9704		SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS UPGRADE TMS ELEMENT AND MAINTENANCE VEHICL	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688	RANBIR BHULLAR 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4306	\$11,016,874 \$6,822,972 \$796,305	02/26/25 03/27/25 06/17/26	66% 61%
10-VAR--/0 10-1F9604		SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL FIBER OPTIC SYSTEM & MODIFY INTELL	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD, STE 100 LOOMIS CA 95650 (916)259-2395	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$6,573,734 \$5,233,391 \$0	11/19/24 01/24/25 04/07/26	84% 79%
10-VAR--/0 10-1R7204		SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, TRAFFIC	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)625-7824	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$2,930,841 \$1,075,771 \$0	05/01/25 05/23/25 03/29/26	78% 37% SUSPENDED
10-VAR--/0 10-0T69U4 ACST-000C-(571)E --()		MERCED AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS HOT MIX ASPHALT PAVING AND INSTALL ELECTRI	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722		\$3,919,962 \$0 \$0	12/05/25 01/14/26	0% 0%
10-VAR--/0 10-1G6204		CALAVERAS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS REMOVE AND REPLACE CULVERTS AND CONCRETE I	WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO CA 95428	JONATHAN NGAI 19596 MONO WAY SONORA CA 95370 (209)279-3514	\$2,116,207 \$0 \$0	11/13/25 12/15/25 07/02/26	0% 0%

**Totals: Authorized Final Amt: \$728,296,548 Completed to Date: \$257,548,366 Work This Month: \$14,619,965**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-0-/0 11-432934		REPAIR STORM DAMAGE ALONG SR-78, SR-86, SR-111, I-8 AND SR-115 IMPERIAL COUNTY DIR'S EMERGENCY F. A.	RAINE GENERAL ENGINEERING, INC P.O. BOX 228 EL CENTRO CA 92244	RODOLFO GUIAO 4050 TAYLOR STREET SAN DIEGO, CA 92110 (760)604-4249	\$23,485,000 \$15,495,243 \$0	08/25/25 10/14/25 06/30/26	2% 91%
20.20 201130		REPAIR STORM DAMAGE DUE TO MONSOONAL STORM					
11-IMP-8-50.3/96.7 11-2N1764		IMPERIAL COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF BONDS CORNER OVERCROSSING TO 0.2 MILE EAST OF FOURTH AVENUE OVERCROSSING MICRO-SURFACING, RHMA-G, SHOULDER BACKING,	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	JOSE G. SILLAS 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2006	\$2,581,166 \$0 \$0	05/01/25 06/09/25 05/12/26	0% 0% SUSPENDED
11-IMP-8-/10.3 11-2N1784		IMPERIAL COUNTY FROM IMPERIAL COUNTY LINE (R0.0R) TO 98/8 FLYOVER (R10.3) AND 98/8 INTERCHANGE MICRO-SURFACING, COLD PLANE AC PAVEMENT, P	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY RENO NV 89502	JOSE G. SILLAS 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2006	\$5,797,889 \$5,105,111 \$316,531	05/29/25 06/25/25 02/27/26	95% 89%
11-IMP-78-/13.2 11-2N2284		IMPERIAL COUNTY NEAR OCOTILLO WELLS FROM SAN DIEGO COUNTY LINE TO NORTH JUNCTION ROUTE 86 PLACE MICRO-SURFACING, RUMBLE STRIP, AND P	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY RENO NV 89502 (831)768-4020	JOSE G. SILLAS 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)591-2006	\$1,047,130 \$960,484 \$0	06/03/25 07/08/25 02/05/26	100% 90%
11-IMP-86-4.5/L8.5 11-2N2304		IMPERIAL COUNTY IN AND NEAR EL CENTRO AND BRAWLEY FROM MCCABE ROAD TO IMPERIAL AVENUE AND FROM I STREET TO 0.3 MILE NORTH OF NEW RI MICRO-SURFACING, PAVEMENT MARKING, RUMBLE	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	JOSE G. SILLAS 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2006	\$2,198,568 \$1,880,629 \$305,066	05/02/25 06/09/25 03/15/26	97% 85% SUSPENDED
11-IMP-98-30.0/57 11-2N2264		IMPERIAL COUNTY IN AND NEAR CALEXICO FROM 2.3 MILES WEST OF ROUTE 111 TO EVAN HEWES HIGHWAY PLACE RUMBLE STRIPS AND PAVEMENT DELINEATI	SB GENERAL ENGINEERING, INC. 12125 LAKESIDE AVENUE LAKESIDE CA 92040	JOSE G. SILLAS 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2006	\$1,123,085 \$583,963 \$351,057	05/15/25 06/04/25 05/05/26	50% 52% SUSPENDED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-98-32.1/32.5 11-080284 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. WIDENING SR-98 HIGHWAY FROM 4 LANES	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140 IRVINE CA 92618 (949)299-1400	DANIEL HERNANDEZ-DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,246,161 \$1,272,124 \$0	12/04/20 12/24/20 03/30/23	25% 18%
11-IMP-111-23.5/32.1 11-2N1974		IMPERIAL COUNTY NEAR BRAWLEY AND CALIPATRIA AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF ROUTE 78 TO 0.4 MILE SOUTH OF ROUTE 115 COLD PLANE, HMA-A, RHMA-G, MICROSURFACING,	HAZARD CONSTRUCTION COMPANY 10529 VINE STREET LAKESIDE CA 92040	JOSE G. SILLAS 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2006	\$1,938,805 \$1,554,046 \$0	04/16/25 06/06/25 03/25/26	90% 95% SUSPENDED
11-IMP-111-50.7/0 11-2N1474		IMPERIAL COUNTY NEAR SALTON SEA AT CLAY WASH AND AT FRINK WASH REPAIR TWO CULVERTS.	RV CONCRETE, INC. 605 E. COMMERCIAL STREET ANAHEIM CA 92801 (914)888-4201	JOSE G. SILLAS 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2006	\$464,464 \$0 \$0	05/22/25 07/08/25 05/02/26	0% 0%
11-SD-0-/0 11-432784		CLEAN DRAINAGE CHANNELS VARIOUS LOCATIONS ALONG ROUTES 8,15,78,805 SAN DIEGO COUNTY DIR'S EMERGENCY L.B RESTORE DRAINAGE CHANNEL CROSS SECTIONS	SB GENERAL ENGINEERING INC PO BOX 1400 LAKESIDE, CA 92040	CHRISTIAN ANTONIO 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)496-7561	\$9,485,000 \$2,840,013 \$0	06/02/25 07/29/25 07/31/26	11% 30%
20.20 201131							
11-SD-0-/0 11-432854		REPLACE FAILED DRAINAGE SYSTEMS MULTIPLE LOCATIONS SAN DIEGO COUNTY DIR'S EMERGENCY L.B. REPLACE FAILED DRAINAGE SYSTEMS	ROVE ENGINEERING, INC. P.O. BOX 2108 EL CENTRO, CA 92244	RODOLFO GUIAO 4050 TAYLOR STREET SAN DIEGO, CA 92110 (760)604-4249	\$1,585,000 \$1,178,352 \$0	04/01/25 05/13/25 12/31/25	1% 74%
20.20 201130							
11-SD-0-/0 11-432674		REPLACE DAMAGED TMS ELEMENTS MULTIPLE LOCATIONS SAN DIEGO COUNTY DIR'S EMERGENCY L.B. REPLACE DAMAGED TMS ELEMENTS	SB GENERAL ENGINEERING, INC. PO BOX 1400 LAKESIDE, CA 92040	AHMAD HAIDARI 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)539-4431	\$3,985,000 \$1,767,306 \$0	12/16/24 02/19/25 12/30/27	10% 44%
20.20 201130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-.3/36 11-431274		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMCAMINO DE LA PLAZA OVERCROSSING TO 0.3 MILE SOUTH OF VIA DE LA VALLE UNDERCROSSING PAVEMENT REHAB, BRIDGE REHAB, DRAINAGE, AN	KIEWIT INFRASTRUCTURE WEST CO. 12700 STOWE DRIVE, SUITE 180 POWAY CA 92064	TIMOTHY POPPE 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (619)936-6265	\$81,810,644 \$44,040,828 \$3,477,986	01/28/25 01/28/25 01/05/28	29% 54%
11-SD-5-.9/0 11-4C0034		SAN DIEGO COUNTY IN SAN YSIDRO AT THE ROUTE 5/805 SEPARATION REPLACE GATEWAY SIGN, INSTALL LANDSCAPE, H	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	ALFREDO MARTINEZ 2863 CARMEL VALLEY RD DEL MAR CA 92014 (858)688-1520	\$2,306,914 \$1,979,943 \$4,231	06/16/23 07/05/23 03/20/26	87% 90%
11-SD-5-4.4/4.5 11-2T0444		SAN DIEGO COUNTY IN ENCINITAS AND CARLSBADFROM LA COSTA BR 235.17 TO 0.1 MILES NORTHOF AVENIDA ENCINAS BR 234.5 0.5 MILES WESTOF R BATIQUITOS LAGOON DOUBLE TRACK PROJECT	FLATIRON-SKANSKA-STACY AND WITBECK, A JOINT VENTURE 12121 SCRIPPS SUMMIT DR, #400 SAN DIEGO CA 92131	STEVE MCMILLAN 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$102,105,444 \$54,545,850 \$5,109,021	06/21/24 07/03/24 04/17/29	31% 53%
11-SD-5-4.6/4.6 11-432304		REPLACE PUMP SYSTEM AND FAILED COMPONENTS IN SAN DIEGO COUNTY ALONG I-5 AT PALM AVE PUMP STATION DIR'S EMERGENCY L.B. REPLACE PUMP SYSTEM	ALVAREZ AND SHAW, INC. 2101 ALPINE BLVD, STE C ALPINE, CA. 91901	NELMARK, JODI 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)857-4332	\$1,985,000 \$575,414 \$0	01/26/24 03/01/24 06/19/26	1% 29%
20.20 201130							
11-SD-5-9.1/16.1 11-4B0334		FOR CONSTRUCTION ON STATE HIGHWAY IN SAN DIEGO COUNTY ON ROUTE 5 FROM 0.3 MILE SOUTH OF SWEETWATER RIVER BRIDGE TO 0.2 MILE SOUTH MMBN PROJECT ON ROUTE 005 - PHASE 1	GRIFFITH COMPANY - HENKELS & MCCOY JOINT VENTURE 3050 E. BIRCH ST BREA CA 92821	ALFREDO HERNANDEZ MEDINA 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (858)688-1376	\$1,779,727 \$2,416,036 \$0	03/06/25 03/06/25 02/28/26	98% 96%
11-SD-5-9.5/0 11-4B0044		SAN DIEGO COUNTY IN AND NEAR SAN DIEGO, NATIONAL CITY AND CHULA VISTA ON ROUTE 5 AT MILE NORTH OF SWEETWATER RIVER BRIDGE AND ON R BROADBAND FIBER OPTIC NETWORK INSTALLATION	GRIFFITH COMPANY - HENKELS & MCCOY JOINT VENTURE 3050 E. BIRCH ST BREA CA 92821 (714)984-5500	ALFREDO HERNANDEZ MEDINA 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (858)688-1376	\$5,423,509 \$5,702,411 \$325,175	03/12/25 03/12/25 03/31/26	99% 89%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-10.4/10.4 11-432714		BRIDGE DECK REPAIR DUE TO PAVEMENT FAILURE UC(57-0252R) SAN DIEGO COUNTY DIR'S EMERGENCY L.B.	SB GENERAL ENGINEERING, INC. PO BOX 1400 LAKESIDE, CA 92040	CARLOS G. LOPEZ 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)991-0827	\$5,985,000 \$4,109,671 \$0	03/17/25 04/30/25 06/30/26	8% 69%
20.20 201130		BRIDGE DECK REPAIR DUE TO PAVEMENT FAILURE					
11-SD-5-19.4/19.4 11-432694		REPAIR BRIDGE AT THE OLD TOWN VIADUCT SAN DIEGO COUNTY DIR'S EMERGENCY L.B.	ROVE ENGINEERING, INC. PO BOX 2108 EL CENTRO, CA 92244 (760)425-0001	CARLOS G. LOPEZ 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)991-0827	\$5,985,000 \$3,117,604 \$0	12/30/24 04/14/25 12/31/26	3% 52%
20.20 201130		REPAIR BRIDGE AT THE OLD TOWN VIADUCT					
11-SD-5-30.6/52.8 11-2N1754		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMROUTE 5/805 SEPARATION TO BROOKS STREET OVERCROSSING STRUCTURAL CONCRETE, POLYESTER CONCRETE OV	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	ALEX BALCE 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)318-5524	\$7,803,218 \$7,629,017 \$57,649	06/28/24 08/06/24 04/01/26	100% 97%
11-SD-5-34.7/36.3 11-2E1544		IN SDC IN SD FROM 0.6 MILE NORTH OF DEL MAR HEIGHTS RD OVERCROSSING TO VILLA DE LA VALLE UNDERXING. TO LOWER EXISTING ELEVATIONS AT THE	MARATHON CONSTRUCTION CORPORATION 10108 RIVERFORD RD CA, LAKESIDE 92040 (619)276-4401	JARED CORBITT 990 HIGHLAND DR. #308 SOLANA BEACH CA 92075 (858)220-3986	\$71,287,891 \$62,751,534 \$202,342	12/10/21 12/21/21 09/24/29	52% 88%
11-SD-5-37.4/52.6 11-2T36U4 ACIM-0051-(996)E 1115-6 -( 00)0		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMLOMAS SANTA FE DRIVE UNDERCROSSING TO 0.2 MILES NORTH OF OCEANSIDE BOULEVARD UNDERCROSSI CONSTRUCT MULTI-MODAL ENHANCEMENT, SOUND W	FLATIRON-SKANSKA-STACY AND WITBECK, A JOINT VENTURE 12121 SCRIPPS SUMMIT DR #400 SAN DIEGO CA 92131	YONG PAK 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1481	\$84,391,519 \$82,647,030 \$275,903	10/20/23 11/20/23 11/26/26	81% 97%
11-SD-5-49.3/53.2 11-431004 ACIM-005 -(1 )9 --()		SAN DIEGO COUNTY IN CARLSBAD AND OCEANSIDEFROM TAMARACK AVENUE OVERCROSSING TO MISSION AVENUE OVERCROSSING ADA CURB RAMPS AND REALIGNMENT OF MISSION	MONTANO PIPELINE, INC. 231 4TH AVE CHULA VISTA CA 91910		\$5,694,017 \$0 \$0	12/23/25 01/12/26	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-53.9/63.7 11-2N1684		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMROUTE 5/76 SEPARATION TO AGRA OVERHEAD POLYESTER CONCRETE, METHACRYLATE, JOINT SE	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD  LOOMIS CA 95650	ALEX BALCE 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)318-5524	\$4,857,824 \$4,208,454 \$0	05/02/25 05/22/25 05/01/26	71% 86%  SUSPENDED
11-SD-5-66.2/67.4 11-430824		SAN DIEGO COUNTY ABOUT 12 MILES NORTH OF OCEANSIDE FROM 1.2 MILES SOUTH OF SAN ONOFRE COMMERCIAL VEHICLE ENFORCEMENT FACILITIES TO PCC & HMA PAVING, SIGNS AND STRIPING, WSMS	MONTANO PIPELINE DAN SCHEIDER 231 FOURTH AVENUE  CHULA VISTA CA 91910	ROSEMARIE PAGUNSAN 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (760)594-2034	\$3,488,900 \$0 \$0	10/01/25 10/24/25 05/13/27	0% 0%
11-SD-8-15.8/21.9 11-4B0084		SAN DIEGO COUNTY IN AND NEAR EL CAJON FROMROUTE 8/ROUTE 67 SEPARATION TO LAKE JENNINGS PARK ROAD UNDERCROSSING MMBN PROJECT ON I-8 PM 15.8/R21.9	GRIFFITH COMPANY - HENKELS & MCCOY JOINT VENTURE 3050 E. BIRCH ST  BREA CA 92821 (714)984-5500	ALFREDO HERNANDEZ MEDINA 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1376	\$8,440,533 \$8,513,931 \$578,305	03/13/25 03/13/25 03/31/26	95% 92%
11-SD-8-41.8/41.8 11-432824		BRIDGE DECK REPAIRS ALONG I-8 AT THE PINE VALLEY CREEK BRIDGESSAN DIEGO COUNTY DIR'S EMERGENCY L.B BRIDGE DECK REPAIRS	ROVE ENGINEERING, INC. PO BOX 2108  EL CENTRO, CA 92244	CARLOS G. LOPEZ 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)991-0827	\$16,685,000 \$7,229,689 \$0	03/17/25 05/21/25 12/31/26	5% 43%
20.20 201130							
11-SD-8-69.2/69.2 11-433034		REPAIR DAMAGE CAUSED BY VEHICLE FIRE ALONG I-8 SAN DIEGO COUNTY DIR'S EMERGENCY L.B. REPAIR DAMAGE CAUSED BY VEHICLE FIRE	MONTANO PIPELINE, INC. 231 4TH AVENUE  CHULA VISTA, CA 91910 (619)739-2504	ISABELLA EVANS 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)455-4399	\$1,439,000 \$548,148 \$0	10/21/25 12/11/25 02/28/26	5% 38%
20.20 201130							
11-SD-8-73.0/77.8 11-2N2324		SAN DIEGO COUNTY NEAR JACUMBA FROM 0.9 MILE WEST OF CARRIZO ROAD UNDERCROSSING TOIMPERIAL COUNTY LINE MICRO-SURFACING, STRIPING, RUMBLE STRIPE,	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY  RENO NV 89502	JOSE G. SILLAS 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2006	\$3,176,844 \$2,804,336 \$112,829	04/28/25 05/23/25 02/27/26	95% 94%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/26**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-.4/10.2 11-430194 PTIM-015 -(4 )2 --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE SOUTH OF ROUTE 5/15 SEPARATION TO 0.4MILE SOUTH OF ROUTE 52/15 SEPARATION. CULVERT RESTORATION, TUNNEL CO MONITORING	HAZARD CONSTRUCTION COMPANY 10529 VINE STREET LAKESIDE CA 92040	GENARO GENEL 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1376	\$15,461,002 \$5,989,029 \$796,875	04/16/25 06/06/25 07/09/27	22% 39%
11-SD-15-2.1/2.2 11-432444		REPAIR DRAINAGE CHANNEL DUE TO STORM EVENTIN SAN DIEGO COUNTY IN SAN DIEGO ALONG THEEB-94 AND SB I-15 CONNECTOR RAMP. DIR'S EMERGE REPAIR DRAINAGE CHANNEL	MONTANO PIPELINE, INC. 231 4TH AVE CHULA VISTA, CA 91910	AGUILAR, PEDRO 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)490-9264	\$2,385,000 \$1,353,949 \$0	02/01/24 05/08/24 12/31/25	69% 57%
20.20 201130							
11-SD-15-31.3/37.1 11-430514 ACSB-0154-(210)E --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM 0.2 MILE SOUTH OF ROUTE 15/78 SEPARATON TO 0.5 MILE NORTH OF DEER SPRINGS ROAD OVE MAINLINE PAVEMENT REHABILITATION,	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	JASON ALSHEIKH 871 N BROADWAY ESCONDIDO, CA 92025 (858)688-1473	\$45,449,453 \$41,015,379 \$106,253	05/27/22 06/27/22 03/30/26	100% 92%
11-SD-15-45.0/4.5 11-432914		INSTALL ENCAMPMENT EXCLUSIONARY MEASURES ALONG I-15 AND I-805 SAN DIEGO COUNTY DIR'S EMERGENCY L.B. INSTALL ENCAMPMENT EXCLUSIONARY MEASURES	MONTANO PIPELINE, INC. 231 4TH AVENUE CHULA VISTA, CA 91910	AHMAD HAIDARI 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)539-4431	\$985,000 \$831,051 \$62,081	09/22/25 10/03/25 12/31/26	10% 84%
20.80 240000							
11-SD-52-5.1/9 11-430254 ACNH-P052-(021)E --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE WEST OF CONVOY STREET OVERCROSSING TO0.3 MILE EAST OF SANTO ROAD OVERCROSSING CONST AUX LANE, COMPACTION GROUTING, RHMA,	SCJ CSI CJA A JOINT VENTURE 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	KARL HARTLINE 5377 OTAY MESA RD SAN DIEGO, CA 92110 (619)936-7067	\$58,541,101 \$55,141,374 \$0	12/21/23 01/29/24 05/27/27	53% 93%
11-SD-56-.3/9.7 11-411904		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMEL CAMINO REAL UNDERCROSSING TO ROUTE 56/15 SEPARATION CONSTRUCT ROCK BLANKET, FENCE, STRIPING, L	MONTANO PIPELINE INC 231 FOURTH AVE CHULA VISTA CA 91910 (619)838-6848	STEVE MCMILLAN 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$3,173,507 \$2,963,927 \$7,233	02/13/24 03/21/24 10/01/26	100% 94% OVER RUN

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-56-.3/3 11-2T3644		SAN DIEGO COUNTY IN SAN DIEGO FROM EL CAMINO REAL UNDERCROSSING TO 0.3 MILE WESTOF CARMEL VALLEY ROAD OVERCROSSING CONSTRUCT JPCP, HMA, RHMA-G, SIGNS, BARRIE	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	STEVE MCMILLAN 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$17,894,994 \$17,372,384 \$37,283	10/17/23 11/14/23 10/01/26	55% 98%
11-SD-67-3.9/6.1 11-4B0054		SAN DIEGO COUNTY NEAR SANTEE ON ROUTE 67 FROM RIVERFORD ROAD UNDERCROSSING TO LAKESIDE AVENUE IN SAN DIEGO COUNTY NEAR SANTEE ON ROUTE 6	GRIFFITH COMPANY - HENKELS & MCCOY JOINT VENTURE 3050 E. BIRCH ST BREA CA 92821 (714)984-5500	SANCHEZ DEL REAL IGNACIO 1102 MONTENEGRO WAY EL CENTRO CA 92243 (916)709-8761	\$2,814,750 \$381,655 \$0	03/12/25 03/12/25 03/25/26	69% 14%
11-SD-67-4.1/15.9 11-430314 PTST-P067-(077)E --()		SAN DIEGO COUNTY FROM 0.2 MILE NORTH OF RIVERFORD ROAD AT LAKESIDE TO ELLIE LANE IN POWAY CULVERT RESTORATION, REPLACE SIGNS, ADA CU	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET LAKESIDE CA 92040 (858)587-3600	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$11,526,444 \$300,589 \$300,589	11/21/25 12/17/25 06/02/28	4% 3%
11-SD-76-17.2/24.1 11-2N0204		SAN DIEGO COUNTY NEAR PALA FROM ROUTE 76/15 SEPARATION TO PALA MISSION ROAD COLD PLANE AND OVERLAY WITH RHMA GAP GRADE	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	FAHAD MASUD 4050 TAYLOR ST. SAN DIEGO, CA 92110 (619)403-2596	\$4,852,143 \$5,208,859 \$0	06/14/24 07/12/24 04/01/26	100% 94% OVER RUN
11-SD-76-17.5/52.2 11-430274 ACST-S076-(033)E --()		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ROUTE 15 TO 0.1 MILE WESTOF ROUTE 79 CULVERT RESTORATION, INSTALL CURB RAMPS, G	INTERSTATE CIVIL CONSTRUCTION 6025 PARK DR WRIGHTWOOD CA 92397		\$8,483,781 \$0 \$0	12/18/25 01/12/26	0% 0%
11-SD-78-/N17.7 11-431644 ACNH-P078-(123)E --()		PAVEMENT REHAB, ADA, ITS, OP, IMPROVEMENTS, COMPLETE STREETS, BRIDGE RAIL UPGRADE, SAFETY SR-78 ASSET MANAGEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	YONG PAK 871 N. BRODWAY ESCONDIDO, CA 92025 (858)688-1481	\$103,663,191 \$31,051,277 \$5,249,957	02/25/25 03/21/25 02/24/28	25% 30%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-79-.6/52.9 11-2N2244		SAN DIEGO COUNTY NEAR DESCANSO FROM 0.6 MILE NORTH OF ROUTE 8/79 SEPARATION TO 0.1MILE SOUTH OF RIVERSIDE COUNTY LINE REMOVE AND INSTALL ROADSIDE SIGNS.	GBA ENGINEERING, INC. 18543 YORBA LINDA BLVD #394  YORBA LINDA CA 92886	ALEX BALCE 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)318-5524	\$585,835 \$523,450 \$45,108	05/08/25 05/23/25 04/01/26	73% 89%
11-SD-79-11.2/20.2 11-430814 ACST-S079-(049)E --()		SAN DIEGO COUNTY NEAR JULIAN FROM 0.6 MILESOUTH OF WOLAH I ROAD TO EAST JUNCTION ROUTE 78 AND NEAR WARNER SPRINGS FROM WESTJUNCTION COLD PLANE, PLACE RHMA, REPLACE RAILING, D	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE  ORANGE CA 92856		\$22,715,595 \$0 \$0	12/02/25 01/14/26	0% 0%
11-SD-79-20.2/53 11-430364		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMWEST JUNCTION ROUTE 78 TO RIVERSIDE COUNTYLINE CULVERT REPAIR, GUARDRAIL, FLASHING BEACON	NATIONWIDE CONTRACTING SERVICES, INC. DBA NATIONWIDE GENERAL CONSTRUCTION SERVICES 7660 LIBERTY DR HUNTINGTON BEACH CA 92647	RYAN SRESOVICH 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1433	\$6,116,061 \$3,014,576 \$693,006	03/19/25 05/09/25 05/14/26	68% 49%
11-SD-94-1.6/13.3 11-2N2064		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM22ND STREET OVERCROSSING TO AVOCADO BOULEVARD OVERCROSSING POLYESTER CONCRETE, METHACRYLATE, JOINT SE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET  TEMPE AZ 85282	FAHAD MASUD 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)403-2596	\$3,738,650 \$3,796,809 \$351,059	06/03/25 06/17/25 03/01/26	90% 95%
11-SD-94-15.2/65.3 11-430264 ACST-X073-(157)E --()		SAN DIEGO COUNTY ABOUT 6 MILES EAST OF LEMON GROVE ON ROUTE 94 FROM SWEETWATER RIVER BRIDGE TO AVENUE DE ROBLES VERDES NEAR MANZAN DRAINAGE RESTORATION, ADA CURB RAMPS & COM	LB CIVIL CONSTRUCTION, INC. 324 EAST VALLEY PARKWAY  ESCONDIDO CA 92025		\$7,765,462 \$0 \$0	01/08/26 01/30/26	0% 0%
11-SD-125-9.3/13 11-430244 BINH-P125-(021)E --()		SAN DIEGO COUNTY IN AND NEAR LEMON GROVE FROM 0.3 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO 0.2 MILE SOUTH OF ROUTE 125/94 SEP PLACE HMA, RHMA, SLAB REPLACEMENT, AND ELE	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET  LAKESIDE CA 92040	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$33,468,444 \$32,822,852 \$17,951	09/06/23 10/05/23 07/06/26	91% 94%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-125-9.6/13.2 11-411404 ACNH-P125-(020)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE FROM 0.1 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO ROUTE 94/125 SEPARATION	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, SUITE 140 IRVINE CA 92618 (949)299-1400	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$3,186,724 \$672,143 \$0	08/11/21 09/14/21 06/19/23	16% 21%
HA		ROADSIDE SAFETY IMPROVEMENTS.					
11-SD-125-12.9/22.3 11-4B0124		SAN DIEGO COUNTY ON ROUTE 125 FROM 0.6 MILE SOUTH OF SPRING STREET UNDERCROSSING NEAR LA MESA TO MISSION GORGE ROAD IN SANTEE INSTALLATION OF FIBER OPTIC CONDUIT SYSTEM	GRIFFITH COMPANY - HENKELS & MCCOY JOINT VENTURE 3050 E. BIRCH ST BREA CA 92821	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$7,969,440 \$7,428,465 \$2,304,071	03/12/25 03/12/25 05/15/26	94% 93%
11-SD-163-.7/3.1 11-4B0394		SAN DIEGO COUNTY ON ROUTE 5 FROM 0.3 MILE SOUTH OF SWEETWATER RIVER BRIDGE TO 0.2 MILE SOUTH OF SIXTH AVENUE OVERCROSSING INSTALL CONDUIT, FIBER OPTIC CABLE, JCT BO	GRIFFITH COMPANY - HENKELS & MCCOY JOINT VENTURE 3050 E. BIRCH ST BREA CA 92821	SANCHEZ DEL REAL IGNACIO 1102 MONTENEGRO WAY EL CENTRO CA 92243 (916)709-8761	\$2,369,990 \$1,478,787 \$543,662	03/12/25 03/12/25 03/05/26	96% 57%
11-SD-163-3.1/10.9 11-4B0384		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 MILE SOUTH OF ROUTE 8/163 SEPARATION TO 0.1 MILE NORTH OF KEARNY VILLA ROAD OVERCROSSING MMBN PROJECT ON ROUTE 163-PHASE 1. INSTALL	GRIFFITH COMPANY - HENKELS & MCCOY JOINT VENTURE 3050 E. BIRCH ST BREA CA 92821	ALFREDO HERNANDEZ MEDINA 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1376	\$3,161,164 \$3,151,361 \$0	03/12/25 03/12/25 02/27/26	98% 97%
11-SD-163-4.3/10.8 11-430484		SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF FRIARS ROAD OVERCROSSING TO KEARNY VILLA ROAD OVERCROSSI UPGRADE ROADSIDE SAFETY ELEMENTS, ELECTRIC	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	GENARO GENEL 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1376	\$8,542,851 \$8,675,059 \$49,489	12/06/23 01/10/24 04/21/26	84% 98%
11-SD-805-.1/14.6 11-430234 ACIM-8051-(647)E --()		SAN DIEGO COUNTY IN SAN DIEGO, CHULA VISTA AND NATIONAL CITY FROM 0.3 MILE SOUTH OF ROUTE 805/5 SEPARATION TO ROUTE 805/15 SEPARATI REPLACE CONC PVMT, CONSTRUCT AUX LANE & BI	GRIFFITH COMPANY 13400 SABRE SPRINGS STE 200 SAN DIEGO CA 92128	JASON ALSHEIKH 5377 OTAY MESA ROAD SAN DIEGO CA 92154 (858)688-1473	\$139,747,858 \$195,682 \$113,182	10/02/25 10/23/25 08/20/32	1% 0%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-.5/14.6 11-2N1714		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM SOUTH ROUTE 805/5 SEPARATION TO ROUTE 805/15 SEPARATION METHACRYLATE REPLACE APPROACH SLABS, JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	JOHN TRAN 4050 TAYLOR ST SAN DIEGO, CA 92110 (916)639-4314	\$9,523,046 \$8,850,404 \$262,110	06/28/24 07/24/24 03/01/26	80% 89%
11-SD-805-5.1/8.3 11-2T3434 TPLN-6211-(139)0 --()		SAN DIEGO COUNTY IN CHULA VISTA FROM PALOMAR STREET OVERCROSSING TO 0.5 MILE NORTH OF BONITA ROAD UNDERCROSSING SOUNDWALLS, WIDEN FREEWAY, STRUCTURES, LAN	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS ROAD SUITE 9 CONCORD CA 94520	TAN CAO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1511	\$33,520,247 \$18,827,836 \$1,293,275	01/29/24 02/28/24 12/31/27	51% 56%
11-SD-805-11.2/13.3 11-432944  20.80 240000		INSTALL ENCAMPMENT EXCLUSIONARY MEARUSRES ALONG I-805 FROM DIVISION ST TO HILLTOP DR SAN DIEGO COUNTY DIR'S EMERGENCY L.B. INSTALL ENCAMPMENT EXCLUSIONARY MEARUSRES	LB CIVIL CONSTRUCTION, INC. 324 EAST VALLEY PARKWAY ESCONDIDO, CA 92025 (760)294-0974	CARLOS G. LOPEZ 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)991-0827	\$985,000 \$857,720 \$0	09/22/25 10/09/25 09/16/26	8% 87%
11-SD-805-14.6/23.7 11-430324 ACIM-8051-(645)E --()		SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 805/15 SEPARATION TO 0.1 MILE NORTH OF ROUTE 805/52 SEPARATION MODIFY ELECTRICAL, CONCRETE PAVEMENT, DRAINAGE	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA, SUITE 20 SAN DIEGO CA 92126	ART PANNU 1463 BROADWAY EL CAJON, CA 92021 (619)995-7332	\$77,399,779 \$28,774,646 \$1,862,490	08/23/24 09/10/24 10/21/27	36% 37%
11-SD-805-23.7/28.5 11-430384 ACIM-805 -(1 )6 --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE NORTH OF ROUTE 805/52 SEPARATION TO ROUTE 5/805 SEPARATION REPLACE DRAINAGE, CONCRETE PAVEMENT, AND M	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET LAKESIDE CA 92040	TAI LAM 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1443	\$35,749,132 \$28,636,242 \$2,061,185	10/09/24 10/30/24 12/31/27	35% 78%
11-SD-805-23.9/25.1 11-430394 ACIM-805 -(1 )6 --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF ROUTE 805/52 SEPARATION TO 0.3 MILE SOUTH OF NOBEL DRIVE OVERCROSSING WIDEN FREEWAY, STRUCTURES, CONSTRUCT SIGNS	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	TYLER JONES 817 SWEETWATER RD SPRING VALLEY, CA 91977 (760)594-2021	\$23,304,865 \$23,174,311 \$2,940	11/03/23 11/30/23 06/02/26	86% 100%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD--/0 11-432024		IN SAN DIEGO COUNTY AND IMPERIAL COUNTY ON VARIOUS ROUTES AT VARIOUS LOCATIONS TREE REMOVAL DIR'S EMERGENCY L.B. TREE REMOVAL	E-4 CONSTRUCTION INC DBA CALI CONSTRUCTION 12935 POMERADO RD SUITE C POWAY, CA 92064 (619)208-2401	KEMP, LAUREN 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)688-1480	\$1,985,000 \$1,947,225 \$0	06/30/23 10/27/23 06/30/25	46% 98%
20.20 201130							
11-VAR--/0 11-430344 ACNH-X073-(156)E --()		SAN DIEGO COUNTY AT VARIOUS LOCATIONS CULVERTS RESTORATION, RHMA, JPCP, ISR, BAR	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821		\$64,818,818 \$0 \$0	01/21/26 02/10/26	0% 0%
11-VAR--/0 11-2N1774		SAN DIEGO COUNTY AT VARIOUS LOCATIONS MICRO-SURFACING, HMA, PAVEMENT MARKING AND	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	PERIS SALIH 4050 TAYLOR ST. SAN DIEGO, CA 92110 (619)455-9259	\$3,146,118 \$2,975,424 \$0	06/24/24 09/04/24 03/01/26	100% 94% OVER RUN
11-VAR--/0 11-2N2074		SAN DIEGO COUNTY AT VARIOUS LOCATIONS GRIND BRIDGE DECKS, POLYESTER CONCRETE OVE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	PERIS SALIH 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)455-9259	\$4,263,447 \$3,874,380 \$206,949	05/23/25 06/09/25 03/01/26	100% 90%
11-VAR--/0 11-430904		SAN DIEGO COUNTY AT VARIOUS LOCATIONS RESURFACE BRIDGE, REPLACE BRIDGE BARRIER,	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504	NAVID BORZOU EI 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (619)936-7037	\$8,715,219 \$8,271,954 \$200,829	02/12/25 03/13/25 09/11/26	56% 97%
11-VAR--/0 11-2N2254		SAN DIEGO AND IMPERIAL COUNTIES AT VARIOUS LOCATIONS INSTALL RUMBLE STRIPS AND PLACE PAVEMENT D	SPECIALIZED PAVEMENT MARKING, LLC 11095 SW INDUSTRIAL WAY, SUIT TUALATIN OR 97062	JOSE G. SILLAS 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2006	\$1,168,200 \$0 \$0	04/18/25 07/08/25 05/25/26	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-VAR--/0 11-2N2334		SAN DIEGO COUNTY AT VARIOUS LOCATIONS MICROSURFACING, COLD PLANE, HMA TYPE A, SI	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	FAHAD MASUD 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)403-2596	\$1,268,368 \$1,070,059 \$0	05/22/25 06/12/25 03/01/26	100% 85%

**Totals:      Authorized Final Amt:      \$1,256,028,932      Completed to Date:      \$676,086,021      Work This Month:      \$27,683,671**

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-241-30.0/31 12-0V4404		IN ORANGE COUNTY, ON NORTHBOUND SR241 JUSTSOUTH OF LOMA RIDGE TOLL PLAZA. RECONSTRUCT THE FAILED SLOPE AND ROADWAY. DIR'S ORDER E RECONSTRUCT THE FAILED SLOPE AND ROADWAY.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE  FONTANA, CA 92335 (909)356-8880	TRAN, TUAN/CE-KIM, STEVEN  15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (949)392-9174	\$6,592,000 \$2,576,048 \$192,318	01/23/25 01/29/25 02/28/26	100% 39%  OVER RUN
20.XX 201130							
12-LA-91-20.6/20.7 12-0R3114 ACNH-P091-(159)E --()		LOS ANGELES AND ORANGE COUNTIES FROM 0.1 MILE WEST OF THE LOS ANGELES COUNTY LINE IN CERRITOS TO 0.1 MILE EAST OF ACACIA STREET UN PLACE JPCP (RSC) AND RHMA, AND MODIFY ELEC	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET, SUITE D2  COSTA MESA CA 92626 (951)674-7352	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$43,485,439 \$20,119,658 \$397,000	03/03/25 03/14/25 10/01/27	30% 46%
12-ORA-1-.8/0 12-0S7504 ACNH-P001-(697)E --()		ORANGE COUNTY IN DANA POINT AT DOHENY PARKROAD UNDERCROSSING MODIFY TRAFFIC SIGNAL, LIGHTING, CURB RAMP	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204  COSTA MESA CA 92626 (951)674-7352	SIDHU,GANGADEEP/CE- ESSAYLI, M. 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8466	\$3,290,300 \$2,974,489 \$0	07/02/24 07/19/24 01/15/26 02/11/26	89% 89%  COMPLETED
12-ORA-1-5.5/7.9 12-0P69U4 ACST-P001-(680)E --()		ORANGE COUNTY IN LAGUNA BEACH FROM 7TH AVENUE TO RUBY STREET RECONSTRUCT CURB RAMPS AND COLD PLANE PAVE	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (424)413-1143	\$16,968,816 \$15,858,775 \$466,498	04/20/23 06/08/23 02/23/26	100% 93%
12-ORA-1-7.9/10.5 12-0M82U4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS PACIFIC COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED UPGRADE SIDEWALK TO AMERICANS WITH	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140  IRVINE CA 92618 (949)299-1400	BERRIOS, JOSE/CE- ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8502	\$9,668,673 \$1,218,562 \$0	01/26/21 02/18/21 06/01/23	30% 13%
12-ORA-1-13.0/33.7 12-0P68U4 ACST- P00-(682)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS FROM CRYSTAL HEIGHTS DRIVE TO LOS ANGELES/ORANGE COUNTY LINE COLD PLANE, PLACE RHMA AND MODIFY CURB RAM	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET  BALDWIN PARK CA 91706	BLANCO, CHRIS/CE- KARAM, IMAD 4 VENTURE STE 150 IRVINE, CA 92618 (949)279-8880	\$38,401,470 \$37,234,667 \$359,528	07/12/23 08/23/23 03/31/26	100% 96%  OVER RUN

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-21.5/31.1 12-0S1404 HSNH-P001-(700)E --()		ORANGE COUNTY IN AND NEAR HUNTINGTON BEACH AND SEAL BEACH FROM SANTA ANA RIVER BRIDGETO ANDERSON STREET AND AT SEAL BEACH BOULEVARD INSTALL CONC BARRIER, CURB, HMA PVMT, TRAF	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502	KARAM, IMAD 4 VENTURE SUITE 150 IRVINE, CA 92618 (949)279-5213	\$10,856,871 \$1,975,241 \$915,516	10/22/24 11/20/24 09/20/27	14% 18%
12-ORA-5-2.3/19.9 12-0T8604		ORANGE COUNTY AT VARIOUS LOCATIONS FROM AVENIDA PRESIDIO UNDERCROSSING TO LAKE FOREST DRIVE OVERCROSSING APPLY METHACRYLATE AND POLYESTER CONCRETE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8502	\$2,548,614 \$1,720,726 \$43,869	03/13/24 05/13/24 03/01/26	90% 66%
12-ORA-5-6.5/0 12-0U9204 HSIM-0052-(051)E --()		ORANGE COUNTY IN SAN JUAN CAPISTRANO AT 0.2 MILE SOUTH OF ROUTE 5/1 SEPARATION AND AT 0.4 MILE NORTH OF ROUTE 5/1 SEPARATION SIGNAL MODIFICATION AND SIGN INSTALLATION.	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN ST. RIVERSIDE CA 92504		\$488,088 \$0 \$0	05/15/25 06/12/25	0% 0%
12-ORA-5-9.6/10.4 12-0S2804 HSIM-0052-(045)E --()		ORANGE COUNTY IN SAN JUAN CAPISTRANO FROM ROUTE 74/5 SEPARATION TO 0.5 MILE SOUTH OF JUNIPERO SERRA ROAD UNDERCROSSING ADD SECONDARY AUXILIARY LANE.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	VAZQUEZ, LUIS/CE- KARAM, IMAD 4 VENTURE, STE 150 IRVINE, CA 92618 (949)279-8640	\$5,510,143 \$4,778,169 \$367,277	06/24/24 07/22/24 03/06/26	100% 86%
12-ORA-5-10.0/21.3 12-0S3804 ACIM-0052-(056)E --()		ORANGE COUNTY FROM EL HORNO STREET UNDERCROSSING IN SAN JUAN CAPISTRANO TO ROUTE 405/5 SEPARATION IN IRVINE SLAB REPLACEMENT (RSC), RHMA-PAVING, SIGNA	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET, SUITE D2 COSTA MESA CA 92626 (951)674-7352	VUONG, TAI/CE- MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA (424)413-1143	\$30,715,300 \$277,500 \$220,000	10/20/25 11/10/25 04/12/27	9% 1%
12-ORA-5-12.4/18.9 12-0K0244		ORANGE COUNTY FROM 0.5 MILE SOUTH OF AVERY PARKWAY UNDERCROSSING IN SAN JUAN CAPISTRANO TO 0.2 MILE NORTH OF EL TORO ROAD UNDERCROSSING REPLACE LANDSCAPING AND IRRIGATION. INSTAL	DIVERSCAPE, INC. DBA DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595	TRAN, TUAN/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)392-9174	\$8,624,934 \$4,354,179 \$201,494	05/07/25 06/10/25 08/02/29	54% 51%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-21.3/25.8 12-0K61U4 ACIM-0052-(059)E --()		ORANGE COUNTY IN IRVINE FROM ROUTE 5/405 SEPARATION TO YALE AVENUE OVERCROSSING CONST BRIDGES, RW, SW, OVERLAY, REPLACE SL	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE CA 91361		\$165,748,150 \$0 \$0	01/29/26 02/11/26	0% 0%
12-ORA-5-25.8/30.3 12-0K62U4 ACIM-0052-(058)E --()		ORANGE COUNTY IN IRVINE AND TUSTIN FROM YALE AVENUE OVERCROSSING TO ROUTE 5/55 SEPARATION CONST BRIDGE, RW, SW, PAVEMENT, DRAINAGE,	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST., SUITE 101 VENTURA CA 93003	WARE, ELIZABETH 230 COMMERCE, SUITE 180 IRVINE, CA 92602 (949)289-3551	\$147,515,937 \$54,579 \$54,579	11/12/25 12/10/25 01/08/30	1% 0%
12-ORA-5-26.3/42.2 12-0S3104 HSIM-0052-(044)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS FROM CULVER DRIVER OVERCROSSING IN IRVINE TO ROUTE 91/5 SEPARATION IN FULLERTON REFRESH PAVEMENT DELINEATION, REPLACE SIGN	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	RUBA, NABIL/CE-MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8491	\$2,376,485 \$2,272,661 \$0	03/22/24 05/13/24 11/30/25	99% 92%
12-ORA-5-29.6/29.6 12-0J34U4 ACNH-X059-(084)E --()		IN ORANGE COUNTY IN IRVINE, SANTA ANA, AND TUSTIN ON RTE 5 AT NEWPORT AVE UNDERCROSSING AND ON RTE 55 FROM 0.4 MI NORTH OF RTE 55 CONSTRUCT NORTHBOUND AUXILIARY LANE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD WESTLAKE VILLAGE CA 91361 (818)362-9200	WU, ADRIAN 1221 E. DYER ROAD, SUITE #265 SANTA ANA, CA 92705 (949)279-8488	\$201,177,067 \$132,044,937 \$3,304,541	05/27/22 06/16/22 04/14/28	69% 66%
12-ORA-5-36.7/0 12-0S8404 HSIM-0052-(052)E --()		ORANGE COUNTY IN ANAHEIM 0.1 MILE NORTH OF ANAHEIM BOULEVARD UNDERCROSSING MODIFY EXISTING TRAFFIC SIGNALS, CURB RAMP	BAKER ELECTRIC & RENEWABLES, LLC 1298 PACIFIC OAKS PLACE ESCONDIDO CA 92029	CHAUDRY, MONAS 3350 E BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8801	\$1,185,072 \$35,000 \$35,000	06/11/25 08/12/25 12/18/26	2% 3% SUSPENDED
12-ORA-22-.9/9.4 12-0S1104 HSNH-P022-(031)E --()		ORANGE FROM BOLSA CHICA ROAD OVERCROSSING IN GARDEN GROVE TO LEWIS STREET OVERCROSSING IN ORANGE REPLACE CONCRETE BARRIER AND MODIFY LIGHTS	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$29,825,700 \$22,642,158 \$2,009,122	09/04/24 10/10/24 09/25/26	66% 75%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-22-8.6/0 12-0S7004 ACNH-P022-(032)E --()		ORANGE COUNTY IN GARDEN GROVE AT 0.2 MILE WEST OF GARDEN GROVE BOULEVARD UNDERCROSSING INSTALL HIGH FRICTION SURFACE TREATMENT AT	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.  ORANGE CA 92867	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8744	\$419,869 \$419,846 \$0	01/09/25 02/12/25 01/22/26 01/22/26	100% 100%  COMPLETED
12-ORA-22-11.6/12.5 12-0S1904 HSNH-P022-(030)E --()		ORANGE COUNTY IN SANTA ANA AND ORANGE FROM 0.1 MILE WEST OF SANTIAGO CREEK TO 0.2 MILE EAST OF CAMBRIDGE STREET OVERCROSSING AUXILIARY LANE EXTENSION.	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200  IRVINE CA 92618	LUNA. FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$7,286,481 \$7,339,374 \$1,650	06/06/24 07/12/24 02/24/26	74% 100%
12-ORA-55-.2/17.8 12-0R32U4 ACNH-P055-(067)E --()		ORANGE COUNTY FROM 0.1 MILE SOUTH OF ROUTE55/1 SEPARATION IN NEWPORT BEACH TO ROUTE 55/91 SEPARATION IN ANAHEIM COLD PLANE, PLACE RHMA, REPLACE CB, SIGNS	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE  ORANGE CA 92856	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$107,346,646 \$21,362,646 \$2,445,105	02/07/25 03/18/25 07/11/28	18% 20%
12-ORA-57-11.0/22.6 12-0S3304 HSNH-P057-(075)E --()		ORANGE COUNTY IN ORANGE AND BREA FROM 0.2 MILE SOUTH OF CHAPMAN AVENUE UNDERCROSSING TO ORANGE COUNTY LINE MODIFY LIGHTING AND REPLACE PAVEMENT DELIN	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET  BALDWIN PARK CA 91706	RUDA, NABIL/CE-MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8491	\$8,945,401 \$8,374,151 \$10,739	05/03/24 06/05/24 02/28/26	100% 92%  OVER RUN
12-ORA-57-11.5/12.5 12-0M9704 TPLN-6212-(027)0 --()		ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.2 MILE SOUTH OF ORANGEWOOD AVENUE UNDERCROSSING TO KATELLA AVENUE UNDERCROSSING CONST BRIDGES, RET WALLS, JPCP, HMA, CONC	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200  IRVINE CA 92618	AL-SALEH ,A./CE-KARAM, I. 4 VENTURE SUITE 150 IRVINE, CA 92618 (949)279-5213	\$68,141,635 \$5,796,827 \$449,361	09/25/25 10/13/25 04/06/29	5% 9%
12-ORA-57-13.9/16.1 12-0K93U4 ACNH-X059-(088)E SL62-12 0-(300)0 --()		ANAHEIM AND PLACENTIA ON ROUTE 57 FROM WAGNER AVENUE OVERCROSSING TO 0.2 MILE NORTH OF MIRALOMA AVENUE OVERCROSSING AND ON ROUTE 9 CONST BRIDGES, RW, SW, PAVEMENT, DRAINAGE	OHLA USA, INC. 34 EXECUTIVE PARK, SUITE 180  IRVINE CA 92614	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$127,765,448 \$34,500 \$34,500	10/20/25 12/01/25 09/09/30	1% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-15.9/0 12-0S5304 HSNH-P057-(077)E --()		ORANGE COUNTY IN ANAHEIM AT SOUTHBOUND ROUTE 57 OFF-RAMP TO WESTBOUND ROUTE 91 PLACE JPCP (RSC) AND HMA, MODIFY RAMP AND	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST., SUITE 101  VENTURA CA 93003 (831)768-4020	BERRIOS, JOSE/CE-MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8502	\$5,305,527 \$1,148,128 \$271,447	09/05/25 09/22/25 10/14/26	32% 22%
12-ORA-57-19.6/20.1 12-0U9804		ORANGE COUNTY IN BREA AND FULLERTON ON ROUTE 57 FROM ASSOCIATED ROAD UNDERCROSSING TO 0.2 MILE SOUTH OF BIRCH STREET UNDERCROSSING COLD PLANE AND OVERLAY EXISTING PAVEMENT W	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE  ORANGE CA 92856 (714)637-1550	TAI, VUONG/CE-MERATI, ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)892-8208	\$1,009,857 \$951,409 \$17,815	12/11/24 01/15/25 04/15/26	100% 94% SUSPENDED
12-ORA-57-20.3/21.6 12-0C1114		IN ORANGE COUNTY IN BREA AT LAMBERT ROAD PLACEMENT PLANTING AND NEW	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD  WILDOMAR CA 92595 (951)245-1686	PHAM, THEODORE/CE-KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)392-9229	\$1,052,014 \$1,015,140 \$0	06/22/22 07/19/22 11/19/26	0% 0% PLANT EST SATIS
12-ORA-73-10.3/26.8 12-0U5904		ORANGE COUNTY AT VARIOUS LOCATIONS FROM S73-S5 CONNECTOR VIADUCT IN LAGUNA NIGUEL TO BRISTOL STREET UNDERCROSSING IN COSTA MESA APPLY METHACRYLATE, REPLACE JOINT SEALS &	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES  IRVINE CA 92606	SHAHIDI, MONA/CE-NGUYEN, IRVIN 4 VENTURE STE 135 IRVINE, CA 92618 (949)279-8590	\$1,312,787 \$1,052,988 \$0	04/02/25 05/23/25 02/22/26	98% 83% SUSPENDED
12-ORA-74-11.5/16.6 12-0P0314 ACST-S074-(076)E --()		ORANGE COUNTY NEAR SAN JUAN CAPISTRANO FROM 1.0 MILE WEST OF SAN JUAN HOT SPRINGSROAD TO RIVERSIDE COUNTY LINE ESTABLISH EXISTING PLANTING.	PACIFIC RESTORATION GROUP, INC. 506 W GRAHAM AVENUE, SUITE 20  LAKE ELSINORE CA 92530 (951)457-4118	NOWAK, JOHN/CE-KARAM, IMAD 10681 PAMELA STREET CYPRESS, CA 90630 (949)279-8511	\$553,475 \$229,561 \$10,494	08/07/24 09/04/24 09/08/28	30% 41%
12-ORA-91-6.4/9.2 12-0R3134 ACNH-P091-(158)E --()		ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE EAST OF ROUTE 91/57 SEPARATION TO 0.1 MILEEAST OF ROUTE 91/55 SEPARATION PLACE JPCP, REMOVE CONC PVMT AND BASE, AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES  IRVINE CA 92606 (949)252-0441	ZADEH, ALI 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)886-3914	\$18,964,450 \$7,056,331 \$1,651,709	11/26/24 01/29/25 12/24/26	28% 37%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-9.2/11.4 12-0K91U4 ACNH-P091-(156)E SL62-12 0-(100)0 --()		ORANGE COUNTY IN ANAHEIM FROM 0.9 MILE WEST TO 1.3 MILES EAST OF LAKEVIEW AVENUE OVERCROSSING CONST BRIDGES, RW, SW, PAVEMENT, DRAINAGE	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST., SUITE 101 VENTURA CA 93003	KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8821	\$80,314,220 \$25,106,793 \$1,810,580	01/03/25 02/12/25 08/16/27	22% 31%
12-ORA-91-10.8/18.9 12-0R3154 ACNH-P091-(157)E --()		ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 0.7 MILE WEST OF ROUTE 90 TO RIVERSIDE COUNTY LINE MODIFY FIBER OPTIC CABLE, SIGNAL, LIGHTING	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8412	\$10,799,101 \$4,007,748 \$348,204	01/02/25 01/21/25 12/29/27	30% 37%
12-ORA-133-3.2/4.1 12-0P94U4 ACNH-P133-(018) --()		IN ORANGE COUNTY, IN THE CITY OF LAGUNA BEACH, FROM 0.2 MILE SOUTH OF EL TORO ROAD TO ROUTE 73/133 SEPARATION ROADWAY WIDENING, RESTRIPIING AND	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL CARLSBAD CA 92008 (760)444-1032	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$13,441,993 \$12,011,336 \$663,642	02/23/21 03/11/21 07/09/30	39% 88% SUSPENDED
12-ORA-133-8.3/M9.3 12-0N8904 ACNH-P133-(019)E --()		ORANGE COUNTY IN IRVINE FROM ROUTE 133/405SEPARATION TO IRVINE CENTER DRIVE OVERCROSSING CONSTRUCT AUXILIARY LANE.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$21,721,897 \$21,503,886 \$134,982	11/09/23 12/06/23 07/21/27	83% 96%
12-ORA-241-14.5/25.7 12-0Q9804 ACNH-P241-(010)E --()		ORANGE COUNTY FROM OSO PARKWAY IN RANCHO SANTA MARGARITA TO 0.7 MILE NORTH OF PORTOLA PARKWAY OVERCROSSING IN IRVINE TREAT BRIDGE DECK WITH METHACRYLATE, INSTA	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	WARE, ELIZABETH 4 VENTURE SUITE 150 IRVINE, CA 92618 (949)289-3551	\$22,639,073 \$15,600,984 \$1,595,160	08/30/24 10/01/24 07/21/26	65% 69%
12-ORA-405-.2/11.4 12-0Q9704 ACIM-4052-(003)E --()		IN ORANGE COUNTY IN IRVINE AND IN ORANGE COUNTY IN IRVINE AND COSTA MESA ON RTE 405 FROM I-5 TO HARBOR BLVD PAVEMENT REHAB, ROADSIDE SAFETY IMPROVEMEN	GUY F. ATKINSON CONSTRUCTION, LLC DBA GUY F. ATKINSON 611 ANTON BLVD., SUITE 1100 COSTA MESA, CA 92626	SHAHIDI, MONA/CE- NGUYEN, IRVIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8590	\$216,089,090 \$176,019,309 \$8,082,219	07/27/23 08/18/23 05/18/26	90% 81%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/26**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-405-11.4/24.2 12-0R57U4 ACIM-4052-(004)E --()		ORANGE COUNTY FROM HARBOR BOULEVARD UNDERCROSSING IN COSTA MESA TO LOS ANGELESCOUNTY LINE AT ROSSMOOR PLACE JPCP (RSC) AND RHMA, AND MODIFY ELEC	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361	LEON, MARIO/CE-ZADEH, ALI 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)886-3914	\$41,896,479 \$27,076,076 \$3,561,479	01/14/25 02/18/25 07/26/28	16% 63%
12-ORA-605-.2/1.6 12-0R6804 HSIM-6052-(995)E --()		ORANGE AND LOS ANGELES COUNTIES IN LOS ALAMITOS AND LONG BEACH FROM 0.2 MILE NORTH OF ROUTE 605/405 SEPARATION TO 0.2 MILE NORTH O MODIFY LIGHTING SYSTEMS.	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	NAJM, ELIE 3350 E BIRCH ST, STE 250 BREA, CA 92821 (949)279-8826	\$7,651,667 \$5,882,989 \$349,593	05/10/24 06/05/24 07/20/26	71% 77%
12-ORA-605-.6/1.6 12-0K8704 TPLN-6212-(032)0 --()		ORANGE COUNTY IN LOS ALAMITOS FROM 0.8 MILE SOUTH TO 0.2 MILE NORTH OF KATELLA AVENUE UNDERCROSSING MODIFY RAMPS, LIGHTING AND RAMP METERING S	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	ZADEH, ALI 10355 LOS ALAMITOS BLVD LOS ALAMITOS, CA 90720 (949)279-8838	\$25,186,343 \$7,166,974 \$410,890	04/03/25 04/25/25 03/12/27	22% 28%
12-VAR-55-5.5/17.8 12-0R5604 ACNH-X059-(087)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS PLACE RHMA-G, HMA, SLAB REPLACEMENT AND JP	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	WARE, ELIZABETH 4 VENTURE, STE 150 IRVINE, CA 92618 (424)413-1143	\$39,452,621 \$36,060,319 \$0	04/12/23 06/08/23 08/28/26	53% 91%
HA22							
12-VAR--/0 12-0U7904		ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL PVMT MARKING, SIGNS, RUMBLE STRIPS	SPECIALIZED PAVEMENT MARKING, LLC 11095 SW INDUSTRIAL WAY SUITE TUALATIN OR 97062	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$1,418,071 \$1,027,891 \$0	04/30/25 06/04/25 03/12/26	100% 71% SUSPENDED

**Totals:      Authorized Final Amt:      \$1,553,693,202      Completed to Date:      \$636,382,556      Work This Month:      \$30,416,311**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-101-2.0/16.5	01-0P4304	1
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-15.6/16.2	01-0K9504	1
01-DN-101-35.8/36.5	01-436404	1
01-DN-101-39.2/39.7	01-0L4304	1
01-DN-101-2.6/23.9	01-0J2104	1
01-DN-199-.5/.8	01-0L9904	2
01-HUM-36-3.9/6	01-0J8904	2
01-HUM-36-11.3/34.6	01-0C5004	2
01-HUM-36-13.5/36.1	01-0H6104	2
01-HUM-36-25.4/0	01-461704	2
01-HUM-36-25.4/26	01-0P1804	2
01-HUM-36-155.0/16.5	01-0P8204	3
01-HUM-36-170.0/24	01-0P9504	3
01-HUM-36-190.0/20.1	01-0P9004	3
01-HUM-36-279.0/27.9	01-0Q0304	3
01-HUM-96-43.7/0	01-0F9204	3
01-HUM-96-400.0/.1	01-0Q2004	3
01-HUM-101-1.1/2.5	01-464804	4
01-HUM-101-2.4/M53.9	01-0H6404	4
01-HUM-101-55.9/136.4	01-0H6504	4
01-HUM-101-74.8/76.1	01-0K9404	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-HUM-101-78.0/79.6	01-0N6604	4
01-HUM-101-80.0/84	01-366004	4
01-HUM-101-125.2/126.1	01-0K1504	5
01-HUM-101-330.0/18	01-0P8704	5
01-HUM-101-595.0/0	01-0K4204	5
01-HUM-101-834.0/83.4	01-0P0604	5
01-HUM-101-103.3/103.7	01-0J3604	5
01-HUM-169-15.0/33.8	01-0H4104	5
01-HUM-169-250.0/26	01-0P8904	6
01-HUM-211-772.0/78.6	01-0M7304	6
01-HUM-211-74.2/79.3	01-0M6304	6
01-HUM-255-8.3/8.7	01-0N7304	6
01-HUM-299-9.0/.6	01-0N0904	6
01-HUM-299-22.0/2.2	01-0P4004	6
01-HUM-299-30.7/33.4	01-0J4104	7
01-HUM-299-79.0/9.8	01-0Q2304	7
01-HUM-299-210.0/22	01-0P9104	7
01-HUM-299-235.0/27.3	01-0Q1104	7
01-HUM-451-30.0/4	01-0P8404	7
01-LAK-20-2.0/2.8	01-0H8404	7
01-LAK-20-16.6/18.1	01-0N6804	8
01-MEN-1-6.0/.6	01-0P9604	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-MEN-1-6.4/9.5	01-0F7104	8
01-MEN-1-31.1/31.6	01-0E11U4	8
01-MEN-1-33.7/51	01-0H6004	8
01-MEN-1-59.8/62.1	01-0B22U4	8
01-MEN-1-114.0/11.6	01-0P7404	9
01-MEN-1-196.0/19.6	01-0Q9904	9
01-MEN-1-418.0/42.5	01-0Q1004	9
01-MEN-1-611.0/61.1	01-0Q5804	9
01-MEN-1-749.0/78	01-0P1704	9
01-MEN-1-750.0/76.5	01-0N4404	9
01-MEN-1-781.0/78.3	01-0Q9704	10
01-MEN-1-821.0/82.9	01-0P0704	10
01-MEN-20-33.3/34.4	01-0E0904	10
01-MEN-20-33.3/34.4	01-0E0914	10
01-MEN-20-328.0/32.8	01-0P8604	10
01-MEN-101-10.7/11.2	01-0H1404	10
01-MEN-101-20.9/28.6	01-0H5704	11
01-MEN-101-41.3/43.3	01-0K4104	11
01-MEN-101-50.7/52.2	01-0K8904	11
01-MEN-101-55.0/64.9	01-0H5504	11
01-MEN-101-599.0/59.9	01-0P2604	11
01-MEN-101-727.0/72.7	01-0Q2604	11

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-MEN-101-860.0/87.5	01-0P0904	12
01-MEN-101-873.0/87.3	01-0Q4004	12
01-MEN-101-33.7/43.2	01-0H1604	12
01-MEN-101-48.9/55.1	01-0H1704	12
01-MEN-128-40.9/44.3	01-0N8104	12
01-MEN-128-281.0/28.1	01-0Q0604	12
01-MEN-162-8.0/8.4	01-0A1314	13
01-MEN-162-161.0/16.2	01-0P9704	13
01-MEN-162-211.0/21.1	01-0Q2504	13
01-MEN-162-/25.7	01-0H1504	13
01-MEN-175-62.0/6.4	01-0Q4204	13
01-MEN-253-130.0/13	01-0P3504	13
01-MEN-271-24.0/2.5	01-0P9404	14
01-VAR-101-84.0/85.5	01-0H1204	14
01-VAR--/0	01-0M9604	14
01-VAR--/0	01-0N2904	14
01-VAR--/0	01-0Q9804	14
02-LAS-36-14.4/16.8	02-1J75U4	15
02-LAS-36-100.0/14	02-2K5404	15
02-LAS-36-/6.1	02-4H0604	15
02-LAS-139-.7/11	02-4H0704	15
02-PLU-70-32.9/33.2	02-0K6104	15

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-PLU-70-58.2/78.4	02-1H58U4	15
02-PLU-70-78.3/90.3	02-4H0104	16
02-PLU-89-30.2/42.2	02-3H6904	16
02-PLU-89-200.0/20.6	02-0K7804	16
02-SHA-5-4.9/5.1	02-4H1504	16
02-SHA-5-401.0/40.1	02-2K6904	16
02-SHA-5-30.5/31	02-1J8904	16
02-SHA-44-.4/L1.8	02-1K0504	17
02-SHA-273-18.5/18.7	02-4H0504	17
02-SHA-299-88.1/89.5	02-1J2904	17
02-SIS-0-/0	02-1K4004	17
02-SIS-3-47.4/0	02-1H7104	17
02-SIS-89-20.3/34.6	02-0J8504	17
02-SIS-96-41.0/41.8	02-4F90U4	18
02-SIS-96-43.5/58	02-1H5904	18
02-SIS-97-18.0/22.4	02-0K6404	18
02-SIS-161-4.5/9.1	02-0J5504	18
02-TEH-5-5.6/42	02-0K0104	18
02-TEH-36-15.7/16.4	02-3J52U4	18
02-TEH-36-618.0/.2	02-1K9004	19
02-TEH-99-4.2/4.8	02-0J0104	19
02-TEH-99-/12.5	02-3H7704	19

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-TRI-299-15.0/25.7	02-3H70U4	19
02-VAR--/0	02-3J3304	19
02-VAR--/0	02-2K1104	19
02-VAR--/0	02-0K6004	20
02-VAR--/0	02-2J9704	20
03-BUT-32-5.0/10.2	03-4H76U4	20
03-BUT-32-31.5/37.8	03-3G0704	20
03-BUT-32-23.9/30.8	03-3G3804	21
03-BUT-70-350.0/36	03-1N5504	21
03-BUT-99-3.1/5	03-1H1404	21
03-BUT-162-15.6/18.5	03-0J4404	21
03-COL-5-24.3/0	03-0J4604	21
03-ED-49-16.5/20.1	03-3G5304	21
03-ED-49-23.6/25.2	03-3G5204	22
03-ED-50-35.1/0	03-1J1604	22
03-ED-50-75.4/8	03-4H8904	22
03-ED-50-180.0/18	03-2N0704	22
03-ED-50-189.0/18.9	03-1N1804	22
03-ED-50-672.0/67.2	03-0N6504	22
03-ED-89-81.0/8.1	03-3G8104	23
03-ED-89-/8.5	03-3G4304	23
03-ED-193-11.9/17.3	03-2G9704	23

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-ED-193-88.0/8.8	03-2N4704	23
03-ED-193-2.0/8.9	03-2G9804	23
03-ED-193-3.5/5.6	03-2G9304	23
03-GLE-32-2.8/3.2	03-2J5904	24
03-GLE-162-65.5/69.7	03-3J4324	24
03-GLE-162-76.3/78.6	03-3F0604	24
03-NEV-49-10.3/13.8	03-3H51U4	24
03-NEV-80-156.0/15.6	03-3G7404	24
03-NEV-80-247.0/30.2	03-2N4304	24
03-NEV-89-5.3/8.7	03-3J3604	25
03-PLA-28-.1/11	03-0J01U4	25
03-PLA-49-2.2/2.4	03-1H2404	25
03-PLA-49-3.5/7.5	03-3H8304	25
03-PLA-80-.1/2.2	03-3F23U4	25
03-PLA-80-33.0/44.9	03-0J4104	25
03-PLA-80-42.7/49.3	03-3H6104	26
03-PLA-80-49.3/68.7	03-0J5604	26
03-PLA-80-50.7/0	03-0J5504	26
03-PLA-80-68.3/69.7	03-1H9904	26
03-PLA-89-13.0/21.6	03-1J1704	26
03-SAC-5-.2/34.3	03-4F6404	26
03-SAC-5-16.2/0	03-0N8504	27

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-SAC-5-22.4/22.9	03-2H1304	27
03-SAC-5-26.7/29	03-3J5334	27
03-SAC-12-/.5	03-3J3304	27
03-SAC-50-21.0/2.1	03-1N7904	27
03-SAC-50-21.0/2.1	03-0N6204	27
03-SAC-50-.2/6.1	03-0H08U4	28
03-SAC-51-.2/3.5	03-3F0704	28
03-SAC-51-2.0/3.3	03-3F0734	28
03-SAC-99-6.1/7	03-1J6304	28
03-SAC-160-25.0/2.5	03-2N4604	28
03-SAC-160-44.9/0	03-3J9004	28
03-SAC-160-/0	03-1N0104	29
03-SAC-5500-/0	03-4H9704	29
03-SUT-20-15.7/16.1	03-3J6804	29
03-SUT-99-25.0/26.2	03-4H8704	29
03-VAR-149-/5.3	03-0J3504	29
03-VAR--/0	03-0J5204	29
03-VAR--/0	03-0J6204	30
03-VAR--/0	03-3H9014	30
03-VAR--/0	03-3G2304	30
03-VAR--/0	03-1N0004	30
03-VAR--/0	03-3H5604	30

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-VAR--/0	03-3G4904	30
03-VAR--/0	03-3J40U4	31
03-VAR--/0	03-3G4804	31
03-VAR--/0	03-3G4704	31
03-VAR--/0	03-3G4604	31
03-YOL-5-22.8/28.9	03-3G6204	31
03-YOL-16-37.3/37.8	03-4J1204	31
03-YOL-50-/2.5	03-4F6504	32
03-YOL-275-130.0/13	03-1N6204	32
03-YUB-70-82.0/13.6	03-1N9304	32
04-ALA-0-/0	04-3Y1904	32
04-ALA-13-10.7/13	04-2G4614	32
04-ALA-80-5.7/6	04-3W9304	33
04-ALA-80-5.9/6.4	04-3J2604	33
04-ALA-80-6.4/6.8	04-0A7724	33
04-ALA-80-7.6/8	04-0K1604	33
04-ALA-80-/1.8	04-4Y1804	33
04-ALA-84-10.8/18	04-3Q8504	33
04-ALA-84-11.0/18	04-160314	34
04-ALA-84-11.2/15.5	04-1X2804	34
04-ALA-84-17.0/17.4	04-0J5504	34
04-ALA-84-17.9/22.9	04-297634	34

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-84-21.4/23.1	04-0X6604	34
04-ALA-238-.7/.8	04-2Q7604	34
04-ALA-260-.8/1.9	04-0G3604	35
04-ALA-260-1.1/1.9	04-2W7404	35
04-ALA-260-1.2/0	04-1Y3404	35
04-ALA-580-4.7/4.8	04-3Y5504	35
04-ALA-580-20.7/30.8	04-0Q1004	35
04-ALA-580-26.2/26.2	04-2Y8604	35
04-ALA-580-35.0/45.2	04-0Y6804	36
04-ALA-580-4.6/4.7	04-3X9504	36
04-ALA-580-41.3/44.8	04-0P9004	36
04-ALA-580-/32.7	04-2Y8204	36
04-ALA-680-6.3/6.7	04-0P9204	36
04-ALA-680-11.0/21.9	04-0Q30U4	36
04-ALA-680-15.6/0	04-2W4604	37
04-ALA-680-20.7/20.7	04-0V1604	37
04-ALA-880-6.2/25.5	04-0Q1804	37
04-ALA-880-/11.8	04-2K7004	37
04-ALA-880-/28.9	04-1X3804	37
04-ALA-880-/25.7	04-2X4204	37
04-ALA-980-1.1/1.1	04-4K9804	38
04-ALA-980-1.2/0	04-3W9104	38

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-5501-/14.4	04-2K9504	38
04-CC-4-19.8/19.8	04-3X5804	38
04-CC-4-/14.3	04-2Q7004	38
04-CC-24-5.1/5.4	04-3X7404	38
04-CC-80-.2/10.7	04-0Q2104	39
04-CC-80-7.6/7.6	04-4X3804	39
04-CC-80-7.6/0	04-0P9304	39
04-CC-80-13.8/14.1	04-1Y7004	39
04-CC-160-/.7	04-0X6904	39
04-CC-580-1.4/6.3	04-0W0304	39
04-CC-580-6.1/7.8	04-3G3644	40
04-CC-680-8.0/8.2	04-3X9804	40
04-CC-680-/21	04-2Q6504	40
04-CC-680-/7.7	04-0AA244	40
04-MRN-1-8.7/8.7	04-1X0304	40
04-MRN-1-22.8/33	04-1J9604	40
04-MRN-1-/19.3	04-3X2604	41
04-MRN-37-11.2/14.5	04-2K7404	41
04-MRN-101-3.0/3	04-3X3604	41
04-MRN-101-13.7/0	04-0K8004	41
04-MRN-101-20.8/27.1	04-264724	41
04-MRN-101-/9.3	04-2X9404	41

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-MRN-580-6.0/7.8	04-3X1504	42
04-NAP-29-1.7/0	04-4J4114	42
04-NAP-29-5.0/6.7	04-281204	42
04-NAP-29-11.6/13	04-0Q8204	42
04-NAP-29-16.4/19	04-0K6304	42
04-NAP-29-19.8/21.5	04-4X4904	42
04-NAP-29-23.5/23.5	04-4X5304	43
04-NAP-29-45.5/45.5	04-3X4904	43
04-NAP-29-46.1/0	04-0Q8304	43
04-NAP-29-7.3/13.5	04-2Q6104	43
04-NAP-121-.5/1	04-4G21A4	43
04-NAP-121-13.4/20.7	04-0Q7904	43
04-NAP-128-20.1/20.4	04-4G84A4	44
04-NAP-128-/25.9	04-3X0204	44
04-SCL-9-4.0/4	04-1X1004	44
04-SCL-9-4.5/5.5	04-1X4304	44
04-SCL-9-4.9/4.9	04-3G6304	44
04-SCL-17-6.2/0	04-0P9704	44
04-SCL-17-/3.5	04-3Y2904	45
04-SCL-82-11.4/26.3	04-0P9804	45
04-SCL-82-18.2/26.4	04-4J89U4	45
04-SCL-82-18.8/18.8	04-4X5504	45

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SCL-87-/6.1	04-4J9104	45
04-SCL-101-30.7/31.1	04-4J9304	45
04-SCL-101-33.0/49	04-2Y8504	46
04-SCL-101-38.0/38.1	04-1Y6204	46
04-SCL-101-51.7/52.5	04-1J5674	46
04-SCL-101-.7/19.2	04-3Q6004	46
04-SCL-101-4.5/17.5	04-0X6304	46
04-SCL-101-/30	04-4X8504	46
04-SCL-101-/2.7	04-1W1904	47
04-SCL-152-12.6/12.6	04-2Y7404	47
04-SCL-152-16.8/23.3	04-0Q05U4	47
04-SCL-237-1.5/6.4	04-2Y5404	47
04-SCL-280-2.9/2.9	04-0Y5004	47
04-SCL-280-4.6/4.6	04-3Y0004	47
04-SCL-280-/2.7	04-1Q4604	48
04-SCL-280-/3.8	04-0X2604	48
04-SCL-880-1.7/1.9	04-4X0204	48
04-SF-1-.9/4.1	04-0AA624	48
04-SF-80-3.9/4.5	04-0X9104	48
04-SF-80-5.7/7.7	04-3G4874	48
04-SF-80-5.7/7.7	04-1Y7204	49
04-SF-80-3.8/5	04-0Q0204	49

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SF-280-6.6/7.2	04-4X1404	49
04-SF-280-2.7/4.2	04-1Y5004	49
04-SF0-80-8.3/8.3	04-2X0704	49
04-SM-1-27.5/34.8	04-0Q1304	49
04-SM-1-28.9/0	04-2J7904	50
04-SM-1-32.2/32.2	04-0X0804	50
04-SM-1-47.8/47.8	04-3X5104	50
04-SM-1-47.6/47.6	04-4X4504	50
04-SM-35-8.7/8.7	04-3Y7604	50
04-SM-82-9.2/9.2	04-1X9604	50
04-SM-82-9.3/0	04-1Q5304	51
04-SM-82-9.6/11.8	04-2Y5604	51
04-SM-82-12.3/15.9	04-0K81U4	51
04-SM-84-7.8/0	04-0Q4804	51
04-SM-84-16.1/16.1	04-4X4304	51
04-SM-84-28.0/2	04-0X3304	51
04-SM-84-27.7/29.2	04-2Y5204	52
04-SM-92-4.0/5	04-3X6404	52
04-SM-92-12.0/13.1	04-2Q8004	52
04-SM-92-/13.6	04-1X2204	52
04-SM-92-/.5	04-0X6504	52
04-SM-101-6.9/7.6	04-2J7304	52

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SM-101-9.1/9.1	04-0X0604	53
04-SM-101-25.6/26.1	04-1Q8204	53
04-SM-101-/21.8	04-1Q5824	53
04-SM-101-/6.2	04-1X2404	53
04-SM-280-10.2/10.2	04-1X6604	53
04-SM-280-10.2/10.2	04-3Y0804	53
04-SM-280-/21	04-4J8504	54
04-SM-680-/16.5	04-3Y4104	54
04-SOL-12-7.7/14.1	04-2Q5504	54
04-SOL-12-1.8/L3.2	04-0A53T4	54
04-SOL-12-3.2/7.5	04-0W1104	54
04-SOL-28-/9.8	04-1X3604	54
04-SOL-29-/6	04-2Q5204	55
04-SOL-80-6.7/6.7	04-3X5004	55
04-SOL-80-12.9/12.9	04-3X4704	55
04-SOL-80-13.9/14.5	04-4G8734	55
04-SOL-80-15.9/30.2	04-0K6404	55
04-SOL-80-22.1/23	04-4K3004	55
04-SOL-80-34.4/34.5	04-0J6014	56
04-SOL-80-10.1/10.6	04-3X1604	56
04-SOL-80-10.4/30.2	04-4G0804	56
04-SOL-80-/.5	04-3X7004	56

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SOL-84-12.1/12.1	04-4X8104	56
04-SOL-113-18.3/21.2	04-0X7604	56
04-SON-1-26.7/27.1	04-0J3014	57
04-SON-1-30.8/40.6	04-1K7304	57
04-SON-1-30.8/40.6	04-1K7314	57
04-SON-1-38.6/38.6	04-1X3204	57
04-SON-1-41.2/54.6	04-1K7504	57
04-SON-1-41.2/54.6	04-1K7514	57
04-SON-1-45.4/0	04-1K7604	58
04-SON-1-/7.2	04-3X0804	58
04-SON-1-/10.4	04-4X4604	58
04-SON-1-/58.6	04-4G7804	58
04-SON-1-/24.7	04-1X1404	58
04-SON-1-/36.4	04-3X1004	58
04-SON-12-25.8/0	04-4H0514	59
04-SON-101-18.5/18.5	04-4A1304	59
04-SON-101-22.8/32.8	04-1Q7004	59
04-SON-116-9.6/0	04-2K3604	59
04-SON-116-10.4/10.4	04-3X0504	59
04-SON-116-11.8/12.2	04-4J4604	59
04-SON-116-46.5/46.8	04-3G9014	60
04-SON-116-46.5/46.8	04-3G9004	60

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SON-121-6.5/0	04-2Q4404	60
04-SON-128-16.6/16.7	04-3X4204	60
04-SON-128-/3.2	04-4X5704	60
04-VAR-82-25.9/25.9	04-0Y8004	60
04-VAR-101-18.7/18.7	04-2Q5704	61
04-VAR-101-21.3/26.5	04-3Q6104	61
04-VAR-280-/0	04-0K1104	61
04-VAR-580-/0	04-0K1204	61
04-VAR-680-.1/20.7	04-4Q2504	61
04-VAR-880-/32	04-0Q0704	61
04-VAR-880-/10	04-0Q4404	62
04-VAR--/0	04-0Y8404	62
04-VAR--/0	04-0AA804	62
04-VAR--/0	04-155004	62
04-VAR--/0	04-0K1004	62
04-VAR--/0	04-1Q2004	62
04-VAR--/0	04-0X5904	63
04-VAR--/0	04-4AC904	63
04-VAR--/0	04-1Q7214	63
04-VAR--/0	04-2Q6404	63
04-VAR--/0	04-0Y6604	63
04-VAR--/0	04-3Y5904	63

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-VAR--/0	04-2Q7404	64
04-VAR--/0	04-4AC404	64
04-VAR--/0	04-0P7604	64
04-VAR--/0	04-3AC804	64
04-VAR--/0	04-1W0904	64
04-VAR--/0	04-0X5704	64
04-VAR--/0	04-0X5804	65
05-0SB-1-10.1/10.1	05-1S4904	65
05-0SB-1-72.0/.3	05-1T9904	65
05-0SB-101-2.0/.4	05-1T9704	65
05-0SB-101-3.0/.3	05-1T9604	66
05-0SB-154-260.0/26.3	05-1T9804	66
05-MON-1-10.4/10.4	05-1S8404	66
05-MON-1-27.8/27.8	05-1R6404	66
05-MON-1-29.5/29.5	05-1R6304	66
05-MON-1-44.3/0	05-1P2104	66
05-MON-1-44.7/69.8	05-1Q8004	67
05-MON-1-50.0/54	05-1T2104	67
05-MON-1-60.0/0	05-1Q1604	67
05-MON-1-100.0/1	05-1Q9604	67
05-MON-1-600.0/60	05-1S1604	67
05-MON-1-101.5/102	05-1K6404	67

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-MON-1-/0	05-1S9504	68
05-MON-101-86.1/87.3	05-1P5344	68
05-MON-101-98.8/100.3	05-1H6914	68
05-MON-101-28.2/97.5	05-1J8904	68
05-MON-101-41.1/42.2	05-0T9914	68
05-MON-156-1.4/1.3	05-1P5334	68
05-MON-183-8.3/9.9	05-1H6504	69
05-SB-1-19.8/20.1	05-1S9104	69
05-SB-1-46.5/46.5	05-1T4004	69
05-SB-1-50.3/50.6	05-1H4404	69
05-SB-101-1.4/4.8	05-0N71Y4	69
05-SB-101-4.4/7.7	05-0N72Y4	69
05-SB-101-7.3/9.6	05-0N73Y4	70
05-SB-101-9.2/9.7	05-0N74V4	70
05-SB-101-9.7/10.6	05-0N74U4	70
05-SB-101-10.0/10.5	05-1K03U4	70
05-SB-101-10.4/11.1	05-0N7054	70
05-SB-101-21.4/21.9	05-1H4304	70
05-SB-101-46.2/52.3	05-1H8604	71
05-SB-101-47.0/47.3	05-1R1404	71
05-SB-101-55.9/56.2	05-1F7904	71
05-SB-101-65.0/84.1	05-1K5104	71

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-SB-101-36.0/37	05-1C9504	71
05-SB-101-52.3/56.1	05-1K4504	71
05-SB-101-56.1/65	05-1M1004	72
05-SB-154-26.0/30.2	05-1R6504	72
05-SB-154-5.7/6.2	05-1H3114	72
05-SB-166-63.9/64.9	05-1P5384	72
05-SB-192-6.9/20.7	05-1T4204	72
05-SB-217-.9/1.4	05-1C3604	72
05-SBT-25-18.8/19.2	05-1H8114	73
05-SBT-25-49.5/51.1	05-1P5314	73
05-SBT-25-53.7/54.3	05-1J4814	73
05-SBT-101-1.5/1.7	05-1S9004	73
05-SBT-101-4.2/4.5	05-1S5104	73
05-SBT-101-12.0/2.1	05-1S0104	73
05-SBT-156-3.0/8.2	05-344904	74
05-SCR-1-1.0/.2	05-2A0004	74
05-SCR-1-3.5/3.9	05-1S9204	74
05-SCR-1-6.0/.7	05-2A0304	74
05-SCR-1-10.5/13.4	05-0C7334	74
05-SCR-1-13.6/14.9	05-0C7324	74
05-SCR-1-33.0/33	05-1Q9404	75
05-SCR-1-360.0/37.5	05-1Q9904	75

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-SCR-1-/0	05-1Q0804	75
05-SCR-9-6.3/7.2	05-1M4004	75
05-SCR-9-9.0/25.5	05-1G9504	75
05-SCR-9-12.1/12.1	05-1S3604	75
05-SCR-9-13.6/0	05-1H4704	76
05-SCR-17-8.4/8.4	05-1T3904	76
05-SCR-129-/.6	05-1J8304	76
05-SCR-129-1.1/L1.5	05-1P5304	76
05-SCR-152-1.3/T1.5	05-1S3804	76
05-SLO-0-/0	05-1S2804	76
05-SLO-1-6.4/67.2	05-492864	77
05-SLO-1-12.1/12.2	05-1P5354	77
05-SLO-1-12.6/12.7	05-1Q0604	77
05-SLO-1-17.3/0	05-1N3804	77
05-SLO-1-32.6/0	05-1R1004	77
05-SLO-41-44.5/45.3	05-3307C4	77
05-SLO-41-495.0/49.5	05-1T4104	78
05-SLO-46-4.3/5.1	05-1S4804	78
05-SLO-46-60.3/60.8	05-1Q03U4	78
05-SLO-58-1.8/6.9	05-1J9704	78
05-SLO-58-2.0/7.1	05-1J9714	78
05-SLO-101-7.8/16.5	05-1J8604	78

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-SLO-101-16.0/22.5	05-1G6804	79
05-SLO-101-28.6/29.6	05-1N3404	79
05-SLO-101-61.7/62.1	05-1J7804	79
05-SLO-101-250.0/85	05-1S9304	79
05-VAR--/0	05-1S3204	79
06-FRE-33-13.9/16.7	06-0X2904	80
06-FRE-33-46.8/47.4	06-1G8204	80
06-FRE-33-69.4/71.5	06-0X3004	80
06-FRE-41-28.2/28.2	06-1G0904	80
06-FRE-41-21.1/32.2	06-1E7604	80
06-FRE-41-23.2/31.7	06-0X7804	80
06-FRE-41-25.3/0	06-1E7304	81
06-FRE-99-233.0/0	06-1G3504	81
06-FRE-99-4.9/7.2	06-0U4214	81
06-FRE-168-48.2/0	06-0Q5204	81
06-FRE-168-49.1/49.5	06-1A0904	81
06-FRE-168-8.1/45.8	06-0X2204	81
06-FRE-180-47.4/47.8	06-0Y4104	82
06-FRE-180-54.1/56	06-342354	82
06-FRE-180-/0	06-1J3304	82
06-FRE-198-.5/19.5	06-0X0604	82
06-FRE-5506-/0	06-0Y7604	82

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-FRE-5725-/0	06-0X4304	82
06-KER-5-.8/0	06-0X5704	83
06-KER-5-4.1/10.7	06-0W9204	83
06-KER-5-10.2/16	06-0U5004	83
06-KER-5-/0	06-1G1804	83
06-KER-33-21.8/39.8	06-0X2404	83
06-KER-33-40.4/59.3	06-0Y1304	83
06-KER-43-25.1/25.4	06-3HT0U4	84
06-KER-46-51.4/57.9	06-1A7604	84
06-KER-99-23.6/28.4	06-0Q2814	84
06-KER-99-56.4/57.6	06-0W79U4	84
06-KER-119-28.2/31.3	06-0V6104	84
06-KER-155-17.8/39.6	06-1H0604	84
06-KER-166-17.5/0	06-0S0504	85
06-KER-184-1.1/8.3	06-0U2904	85
06-KER-223-1.8/10.4	06-1C0604	85
06-KER-223-12.5/30.1	06-1H0504	85
06-KIN-5-16.6/26.7	06-1G7704	85
06-KIN-41-28.4/40.1	06-0W8204	85
06-KIN-41-/15.5	06-0Y1704	86
06-TUL-63-5.8/L8	06-0X7004	86
06-TUL-63-12.1/21.6	06-1G7404	86

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-TUL-99-9.8/40.7	06-1E6904	86
06-TUL-99-13.5/19.5	06-1G8404	86
06-TUL-99-26.3/27.6	06-0U8804	86
06-TUL-99-27.6/30.6	06-0W9104	87
06-TUL-99-30.2/35.2	06-360304	87
06-TUL-99-35.8/37.1	06-487404	87
06-TUL-190-11.2/11.6	06-1A3104	87
06-TUL-190-13.1/16.6	06-0Q4324	87
06-TUL-190-42.7/42.8	06-1H6904	87
06-TUL-190-366.0/0	06-1H6704	88
06-TUL-198-1.6/43.9	06-0X2604	88
06-TUL-198-11.6/11.9	06-0W90U4	88
06-TUL-245-/33	06-0X0704	88
06-VAR--/0	06-0W9704	88
06-VAR--/0	06-1F9004	88
06-VAR--/0	06-1H9604	89
07-LA-0-/0	07-2XM404	89
07-LA-1-7.0/7.4	07-346104	89
07-LA-1-10.4/10.4	07-4V2104	89
07-LA-1-18.0/33.3	07-325804	90
07-LA-1-29.4/0	07-377604	90
07-LA-1-34.9/38	07-2XR604	90

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-1-36.0/41	07-2XS304	90
07-LA-1-37.0/46	07-2XS204	90
07-LA-1-37.7/62.9	07-313504	90
07-LA-1-39.9/40	07-2XS104	91
07-LA-1-40.7/54.1	07-2XQ704	91
07-LA-1-41.0/45.6	07-2XS404	91
07-LA-1-42.0/44	07-2XT304	91
07-LA-1-42.2/42.4	07-2XR204	91
07-LA-1-42.4/0	07-4X9704	91
07-LA-1-43.5/45.5	07-2XR904	92
07-LA-1-43.7/43.7	07-2XR104	92
07-LA-1-44.1/58.5	07-2XG904	92
07-LA-1-46.3/49.4	07-2XR504	92
07-LA-1-56.5/56.9	07-291404	92
07-LA-1-352.0/44.1	07-2XG804	92
07-LA-1-380.0/40	07-2XR704	93
07-LA-1-388.0/40.4	07-2XP704	93
07-LA-1-400.0/43.5	07-2XR804	93
07-LA-1-/18	07-321604	93
07-LA-2-2.3/14.2	07-333604	93
07-LA-2-15.0/26.5	07-348504	93
07-LA-2-15.1/15.3	07-351304	94

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-2-15.8/15.8	07-2XK404	94
07-LA-2-65.2/66.4	07-2XA604	94
07-LA-2-18.7/0	07-0W2104	94
07-LA-5-6.6/13.1	07-357304	94
07-LA-5-6.8/0	07-2XQ404	94
07-LA-5-8.2/8.2	07-4V3004	95
07-LA-5-16.0/17.3	07-2XJ004	95
07-LA-5-18.7/0	07-372604	95
07-LA-5-23.2/36.3	07-344204	95
07-LA-5-30.6/31.6	07-370804	95
07-LA-5-31.8/42.6	07-0W1004	95
07-LA-5-33.1/39.1	07-384404	96
07-LA-5-36.0/36	07-2XT804	96
07-LA-5-53.7/53.7	07-2XS804	96
07-LA-5-138.0/13.8	07-2XT504	96
07-LA-5-151.1/188.2	07-0Y1504	96
07-LA-5-658.0/66	07-2XW404	96
07-LA-5-56.4/56.7	07-4V5404	97
07-LA-5-59.5/73.7	07-370404	97
07-LA-5-59.5/67.9	07-323404	97
07-LA-5-60.0/75	07-352304	97
07-LA-5-/19.5	07-319304	97

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-10-2.2/5.2	07-2XH804	97
07-LA-10-28.2/31	07-328304	98
07-LA-10-28.3/28.3	07-316804	98
07-LA-10-28.5/30.8	07-398404	98
07-LA-10-47.9/0	07-4V5304	98
07-LA-10-78.0/9.3	07-2XP804	98
07-LA-10-2.2/4.9	07-347504	98
07-LA-10-4.5/5.5	07-332004	99
07-LA-10-4.7/18.9	07-358404	99
07-LA-14-60.7/77	07-316004	99
07-LA-27-/18.6	07-322904	99
07-LA-27-/11	07-2XR304	99
07-LA-27-/5	07-2XN904	99
07-LA-47-1.6/1.6	07-2XT904	100
07-LA-47-.4/2.1	07-390204	100
07-LA-57-11.0/12.3	07-368704	100
07-LA-60-/3.3	07-0Y1804	100
07-LA-71-1.6/4.8	07-210624	100
07-LA-91-6.0/20.7	07-346504	100
07-LA-91-16.6/16.8	07-3203U4	101
07-LA-101-1.0/9.2	07-0W0604	101
07-LA-101-1.5/10.9	07-0W2904	101

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-101-7.9/11.8	07-346304	101
07-LA-101-32.8/33.8	07-307104	101
07-LA-101-6.2/8	07-329604	101
07-LA-101-/1.5	07-320104	102
07-LA-103-.1/.1	07-327304	102
07-LA-105-2.2/2.2	07-2XH7A4	102
07-LA-105-20.0/2	07-2XJ504	102
07-LA-105-/18.1	07-2XQ304	102
07-LA-105-2.0/0	07-355604	102
07-LA-105-14.1/14.7	07-364604	103
07-LA-105-17.5/17.8	07-4V4904	103
07-LA-110-6.8/19.5	07-4W7804	103
07-LA-110-19.4/19.5	07-2XV904	103
07-LA-110-21.4/25.7	07-2XJ104	103
07-LA-110-26.7/30.7	07-2XQ504	103
07-LA-110-30.5/30.7	07-2XT604	104
07-LA-110-149.0/16.2	07-2XV804	104
07-LA-110-792.0/82.2	07-2XW504	104
07-LA-118-4.5/9.1	07-336804	104
07-LA-118-/0	07-2XS604	104
07-LA-138-43.4/51.4	07-333704	104
07-LA-138-59.7/0	07-4V5204	105

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-164-4.0/6.9	07-320804	105
07-LA-210-9.7/51.9	07-326804	105
07-LA-210-9.9/22.5	07-0Y1604	105
07-LA-210-11.0/11.5	07-361804	105
07-LA-210-15.6/18.5	07-330704	105
07-LA-210-18.7/19.7	07-348704	106
07-LA-210-19.4/27	07-348204	106
07-LA-210-33.6/36.5	07-301704	106
07-LA-210-37.8/39.1	07-356104	106
07-LA-210-/0	07-2XQ604	106
07-LA-213-6.2/6.2	07-4V1404	106
07-LA-213-6.4/0	07-4V2304	107
07-LA-405-12.9/21.5	07-338704	107
07-LA-405-19.2/26	07-350704	107
07-LA-405-31.2/41.4	07-347904	107
07-LA-405-36.3/37.1	07-2XM804	107
07-LA-405-40.1/48.1	07-320204	107
07-LA-405-/12.8	07-353204	108
07-LA-605-10.2/20.2	07-356604	108
07-LA-605-20.2/26	07-3255U4	108
07-LA-710-5.0/9.5	07-345104	108
07-LA-710-6.0/14.1	07-349904	108

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-710-6.2/7.2	07-4V4204	108
07-LA-710-9.6/T32.1	07-347004	109
07-LA-710-13.8/15.3	07-385804	109
07-LA-710-19.6/19.9	07-390804	109
07-LA-710-22.0/0	07-354704	109
07-LA-710-26.0/26.7	07-331804	109
07-LA-5808-/2.5	07-354804	109
07-LA-5823-/7.2	07-358204	110
07-VAR-1-1.3/26.6	07-322704	110
07-VAR-1-23.1/23.1	07-0W8804	110
07-VAR-2-18.7/18.7	07-348804	110
07-VAR-5-/40	07-0W6104	110
07-VAR-23-3.6/11.4	07-346204	110
07-VAR-91-6.1/20.7	07-338604	111
07-VAR-105-2.1/2.1	07-355104	111
07-VAR-110-15.1/23	07-0W5904	111
07-VAR-170-14.5/20.5	07-349504	111
07-VAR-210-43.9/46.7	07-349104	111
07-VAR--/0	07-0Y2004	111
07-VAR--/0	07-374304	112
07-VAR--/0	07-301604	112
07-VAR--/0	07-353804	112

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-VAR--/0	07-0Y0904	112
07-VAR--/0	07-0W9804	112
07-VAR--/0	07-0W6504	112
07-VAR--/0	07-0W9704	113
07-VAR--/0	07-350314	113
07-VAR--/0	07-351114	113
07-VAR--/0	07-351504	113
07-VAR--/0	07-0W6604	113
07-VAR--/0	07-0W7704	113
07-VAR--/0	07-350404	114
07-VAR--/0	07-0W9904	114
07-VAR--/0	07-0Y1904	114
07-VAR--/0	07-0Y0504	114
07-VAR--/0	07-0Y1004	114
07-VAR--/0	07-360604	114
07-VAR--/0	07-0W8904	115
07-VAR--/0	07-350324	115
07-VAR--/0	07-351704	115
07-VAR--/0	07-350334	115
07-VAR--/0	07-351124	115
07-VEN-1-1.0/1.3	07-4P8504	115
07-VEN-1-4.0/4.2	07-318204	116

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-VEN-1-21.3/21.9	07-319604	116
07-VEN-1-21.3/28.4	07-323904	116
07-VEN-23-17.7/24.1	07-2XE704	116
07-VEN-23-/3.3	07-348404	116
07-VEN-33-18.9/19.1	07-332304	116
07-VEN-33-24.2/27.3	07-2XF604	117
07-VEN-33-26.9/41.7	07-356804	117
07-VEN-33-44.2/57.2	07-2XF704	117
07-VEN-33-3.3/21.2	07-355204	117
07-VEN-101-.2/40.8	07-3311U4	117
07-VEN-101-2.2/2.2	07-2XT104	117
07-VEN-101-10.7/26.7	07-0W3904	118
07-VEN-101-25.9/30.6	07-0Y1304	118
07-VEN-101-30.9/36.3	07-0W4004	118
07-VEN-101-316.0/33.7	07-2XW704	118
07-VEN-118-12.0/13.4	07-369704	118
07-VEN-118-13.3/15.6	07-341604	118
07-VEN-118-18.4/T18.8	07-387904	119
07-VEN-126-20.3/20.3	07-1XW104	119
07-VEN-126-14.6/34.5	07-356504	119
07-VEN-126-/0	07-2XP204	119
07-VEN-150-20.0/32.2	07-2XN104	119

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-VEN-150-31.3/34.4	07-344504	119
07-VEN-150-13.3/19	07-3237U4	120
07-VEN-232-.4/4.1	07-346804	120
07-VEN--/0	07-2XM504	120
08-RIV-10-7.0/44.5	08-1P0804	120
08-RIV-10-12.6/13.4	08-1L9504	120
08-RIV-10-14.6/16.3	08-1K9604	121
08-RIV-10-71.2/72.6	08-0G8504	121
08-RIV-10-134.0/156.5	08-1C08U4	121
08-RIV-15-3.5/6.8	08-1K4004	121
08-RIV-15-16.3/52.3	08-1J8704	121
08-RIV-15-18.7/19	08-1R3804	121
08-RIV-15-33.9/52.3	08-1L8104	122
08-RIV-15-35.1/35.1	08-1R4204	122
08-RIV-15-46.5/49.3	08-1P0704	122
08-RIV-15-.6/1.6	08-1R4504	122
08-RIV-60-6.1/8	08-1H3804	122
08-RIV-74-3.1/3	08-1G4704	122
08-RIV-74-3.9/11.8	08-1R3704	123
08-RIV-74-5.7/11.8	08-1K6904	123
08-RIV-74-11.8/17.3	08-1L3104	123
08-RIV-74-27.5/34.3	08-1C07U4	123

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-79-5.4/11.4	08-1G6704	123
08-RIV-91-8.3/9	08-1P2804	123
08-RIV-91-13.5/16.8	08-1L1804	124
08-RIV-91-15.6/21.6	08-1L3204	124
08-RIV-91-.3/0	08-0R0104	124
08-RIV-215-25.0/31.2	08-1J2904	124
08-RIV-215-40.5/42.7	08-1J6104	124
08-RIV-243-/29.7	08-1J4504	124
08-RIV-5732-/0	08-1J3204	125
08-SBD-0-/0	08-1J6204	125
08-SBD-15-2.4/0	08-1J5404	125
08-SBD-15-7.4/7.4	08-0R42A4	125
08-SBD-15-7.6/7.6	08-1R2804	125
08-SBD-15-15.9/0	08-1L5104	125
08-SBD-15-160.9/161.5	08-1J3304	126
08-SBD-15-180.9/185.5	08-1N1214	126
08-SBD-15-20.5/21.6	08-1H3904	126
08-SBD-18-18.4/19.2	08-1R5004	126
08-SBD-18-34.0/44.3	08-1J3104	126
08-SBD-18-90.9/96.6	08-1J3004	126
08-SBD-38-14.9/44.2	08-1T3304	127
08-SBD-40-5.0/7	08-1T2804	127

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-40-105.1/105.9	08-1K4904	127
08-SBD-40-129.8/135.9	08-1N7804	127
08-SBD-40-140.0/142.2	08-1M0404	127
08-SBD-40-/S.8	08-1J7204	127
08-SBD-62-30.7/31.3	08-1T2604	128
08-SBD-62-54.0/79.5	08-1T3504	128
08-SBD-95-57.2/64.5	08-1L2404	128
08-SBD-138-18.9/19.5	08-1R7304	128
08-SBD-138-/0	08-1T5304	128
08-SBD-173-/L7.7	08-1N7704	128
08-SBD-178-10.0/12	08-1T3204	129
08-SBD-210-1.2/1.6	08-1M7404	129
08-SBD-210-14.6/16.4	08-0N0604	129
08-SBD-210-15.7/17.9	08-1P0604	129
08-SBD-210-23.1/24.7	08-1L9704	129
08-SBD-210-24.0/0	08-1M5604	129
08-SBD-247-46.1/76.9	08-1T2704	130
08-SBD-247-/23	08-1J2704	130
08-SBD-330-34.0/42	08-1T4604	130
08-SBD-395-4.0/49	08-1G6404	130
08-VAR--/0	08-1R0404	130
08-VAR--/0	08-1E1404	130

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-VAR--/0	08-1H8804	131
08-VAR--/0	08-1P8904	131
08-VAR--/0	08-1P6604	131
08-VAR--/0	08-1H9924	131
08-VAR--/0	08-1J8404	131
08-VAR--/0	08-1N4704	131
08-VAR--/0	08-1J8504	132
08-VAR--/0	08-1J8604	132
09-INY-168-17.6/18.3	09-374704	132
09-INY-395-29.2/41.8	09-213404	132
09-INY-395-56.8/57.4	09-374504	133
09-INY-395-57.4/0	09-390204	133
09-INY-395-91.6/100.8	09-379104	133
09-INY-395-115.0/0	09-398604	133
09-INY-395-115.0/0	09-374804	133
09-INY-395-117.3/117.9	09-366804	133
09-INY-395-65.0/76	09-379004	134
09-MNO-395-91.6/93.4	09-368004	134
09-MNO-395-9.8/12.6	09-378804	134
10-ALP-4-/31.7	10-0J7204	134
10-ALP-88-1.9/1.9	10-1U8004	134
10-AMA-88-5.5/14.3	10-0Q2104	135

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-CAL-4-15.9/16.3	10-1H5004	135
10-CAL-4-21.8/0	10-1L8004	135
10-CAL-12-9.9/10.3	10-1J8204	135
10-CAL-12-17.1/17.5	10-0X7404	135
10-CAL-26-18.1/0	10-1K8204	135
10-CAL-26-21.8/30.3	10-0V4804	136
10-CAL-49-7.5/9.4	10-1H7004	136
10-MER-99-.6/0	10-1J5104	136
10-MER-99-19.5/20.7	10-3A7214	136
10-MER-99-3.3/6.9	10-1K0904	136
10-MER-99-12.1/12.1	10-1U5204	136
10-MER-140-43.5/43.9	10-1M1704	137
10-MER-165-32.9/0	10-1L8704	137
10-MER-165-/7	10-1S6404	137
10-MPA-140-42.0/42.7	10-0P9244	137
10-SJ-4-.5/.5	10-1R9904	137
10-SJ-4-14.1/14.1	10-1U5904	137
10-SJ-4-20.5/20.8	10-1L2804	138
10-SJ-4-141.0/14.1	10-1R8804	138
10-SJ-4-16.0/19.4	10-1F1804	138
10-SJ-4-19.4/38.1	10-1C0504	138
10-SJ-4-/8.9	10-1F3204	138

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-SJ-4-/0	10-1H3604	138
10-SJ-5-7.5/0	10-1L3404	139
10-SJ-5-32.5/49.8	10-1E3004	139
10-SJ-12-23.9/25.7	10-1U7104	139
10-SJ-99-7.9/7.9	10-1T5604	139
10-SJ-99-21.6/0	10-1N9004	139
10-SJ-99-21.9/21.9	10-1U1004	139
10-SJ-99-28.7/31.7	10-1H6504	140
10-SJ-205-4.6/9	10-1C3304	140
10-SJ-580-12.7/12.7	10-1U5604	140
10-STA-5-27.1/27.4	10-1C2704	140
10-STA-99-1.5/16	10-1R7704	140
10-STA-99-17.0/17	10-1S4904	140
10-STA-108-33.2/33.5	10-1K8404	141
10-VAR-59-/0	10-0G8304	141
10-VAR--/0	10-1L8604	141
10-VAR--/0	10-1R7204	141
10-VAR--/0	10-0T69U4	141
10-VAR--/0	10-1F2504	141
10-VAR--/0	10-1F9704	142
10-VAR--/0	10-1F9604	142
10-VAR--/0	10-1G6204	142

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-VAR--/0	10-1G0204	142
11-IMP-0-/0	11-432934	143
11-IMP-8-/10.3	11-2N1784	143
11-IMP-8-50.3/96.7	11-2N1764	143
11-IMP-78-/13.2	11-2N2284	143
11-IMP-86-4.5/L8.5	11-2N2304	143
11-IMP-98-30.0/57	11-2N2264	143
11-IMP-98-32.1/32.5	11-080284	144
11-IMP-111-23.5/32.1	11-2N1974	144
11-IMP-111-50.7/0	11-2N1474	144
11-SD-0-/0	11-432784	144
11-SD-0-/0	11-432674	144
11-SD-0-/0	11-432854	144
11-SD-5-4.6/4.6	11-432304	145
11-SD-5-9.1/16.1	11-4B0334	145
11-SD-5-9.5/0	11-4B0044	145
11-SD-5-10.4/10.4	11-432714	145
11-SD-5-34.7/36.3	11-2E1544	145
11-SD-5-.3/36	11-431274	145
11-SD-5-.9/0	11-4C0034	146
11-SD-5-4.4/4.5	11-2T0444	146
11-SD-5-19.4/19.4	11-432694	146

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-5-30.6/52.8	11-2N1754	146
11-SD-5-37.4/52.6	11-2T36U4	146
11-SD-5-49.3/53.2	11-431004	146
11-SD-5-53.9/63.7	11-2N1684	147
11-SD-5-66.2/67.4	11-430824	147
11-SD-8-15.8/21.9	11-4B0084	147
11-SD-8-41.8/41.8	11-432824	147
11-SD-8-69.2/69.2	11-433034	147
11-SD-8-73.0/77.8	11-2N2324	147
11-SD-15-.4/10.2	11-430194	148
11-SD-15-2.1/2.2	11-432444	148
11-SD-15-45.0/4.5	11-432914	148
11-SD-15-31.3/37.1	11-430514	148
11-SD-52-5.1/9	11-430254	148
11-SD-56-.3/3	11-2T3644	148
11-SD-56-.3/9.7	11-411904	149
11-SD-67-3.9/6.1	11-4B0054	149
11-SD-67-4.1/15.9	11-430314	149
11-SD-76-17.2/24.1	11-2N0204	149
11-SD-76-17.5/52.2	11-430274	149
11-SD-78-/N17.7	11-431644	149
11-SD-79-11.2/20.2	11-430814	150

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-79-20.2/53	11-430364	150
11-SD-79-.6/52.9	11-2N2244	150
11-SD-94-1.6/13.3	11-2N2064	150
11-SD-94-15.2/65.3	11-430264	150
11-SD-125-9.3/13	11-430244	150
11-SD-125-9.6/13.2	11-411404	151
11-SD-125-12.9/22.3	11-4B0124	151
11-SD-163-.7/3.1	11-4B0394	151
11-SD-163-3.1/10.9	11-4B0384	151
11-SD-163-4.3/10.8	11-430484	151
11-SD-805-.1/14.6	11-430234	151
11-SD-805-.5/14.6	11-2N1714	152
11-SD-805-5.1/8.3	11-2T3434	152
11-SD-805-11.2/13.3	11-432944	152
11-SD-805-14.6/23.7	11-430324	152
11-SD-805-23.7/28.5	11-430384	152
11-SD-805-23.9/25.1	11-430394	152
11-SD--/0	11-432024	153
11-VAR--/0	11-2N1774	153
11-VAR--/0	11-430904	153
11-VAR--/0	11-2N2334	153
11-VAR--/0	11-2N2074	153

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-VAR--/0	11-430344	153
11-VAR--/0	11-2N2254	154
12-ORA-241-30.0/31	12-0V4404	154
12-LA-91-20.6/20.7	12-0R3114	154
12-ORA-1-5.5/7.9	12-0P69U4	154
12-ORA-1-7.9/10.5	12-0M82U4	154
12-ORA-1-13.0/33.7	12-0P68U4	155
12-ORA-1-21.5/31.1	12-0S1404	155
12-ORA-1-.8/0	12-0S7504	155
12-ORA-5-2.3/19.9	12-0T8604	155
12-ORA-5-6.5/0	12-0U9204	155
12-ORA-5-9.6/10.4	12-0S2804	155
12-ORA-5-10.0/21.3	12-0S3804	156
12-ORA-5-12.4/18.9	12-0K0244	156
12-ORA-5-21.3/25.8	12-0K61U4	156
12-ORA-5-29.6/29.6	12-0J34U4	156
12-ORA-5-36.7/0	12-0S8404	156
12-ORA-5-25.8/30.3	12-0K62U4	156
12-ORA-5-26.3/42.2	12-0S3104	157
12-ORA-22-.9/9.4	12-0S1104	157
12-ORA-22-8.6/0	12-0S7004	157
12-ORA-22-11.6/12.5	12-0S1904	157

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
12-ORA-55-.2/17.8	12-0R32U4	157
12-ORA-57-11.0/22.6	12-0S3304	157
12-ORA-57-11.5/12.5	12-0M9704	158
12-ORA-57-13.9/16.1	12-0K93U4	158
12-ORA-57-15.9/0	12-0S5304	158
12-ORA-57-19.6/20.1	12-0U9804	158
12-ORA-57-20.3/21.6	12-0C1114	158
12-ORA-73-10.3/26.8	12-0U5904	158
12-ORA-74-11.5/16.6	12-0P0314	159
12-ORA-91-6.4/9.2	12-0R3134	159
12-ORA-91-9.2/11.4	12-0K91U4	159
12-ORA-91-10.8/18.9	12-0R3154	159
12-ORA-133-3.2/4.1	12-0P94U4	159
12-ORA-133-8.3/M9.3	12-0N8904	159
12-ORA-241-14.5/25.7	12-0Q9804	160
12-ORA-405-.2/11.4	12-0Q9704	160
12-ORA-405-11.4/24.2	12-0R57U4	160
12-ORA-605-.2/1.6	12-0R6804	160
12-ORA-605-.6/1.6	12-0K8704	160
12-VAR-55-5.5/17.8	12-0R5604	160
12-VAR--/0	12-0U7904	161

**Statement of Ongoing Contracts - Federal Aid**

**District** 01

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$370,231,432	\$249,282,834
-S-	FEDERAL AID (SECONDARY)	\$147,819,144	\$67,105,542
		\$464,148,757	\$282,989,304
<b>District Total:</b>		<b><u>\$982,199,333</u></b>	<b><u>\$599,377,679</u></b>

**District** 02

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$263,217,270	\$156,300,185
-S-	FEDERAL AID (SECONDARY)	\$42,525,025	\$26,593,781
		\$143,256,770	\$77,578,083
<b>District Total:</b>		<b><u>\$448,999,065</u></b>	<b><u>\$260,472,049</u></b>

**District** 03

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$260,385,260	\$189,638,178
-F-	FEDERAL AID (PRIMARY)	\$457,777,911	\$348,651,207
-S-	FEDERAL AID (SECONDARY)	\$97,672,295	\$83,347,114
		\$1,221,690,400	\$800,581,147
<b>District Total:</b>		<b><u>\$2,037,525,867</u></b>	<b><u>\$1,422,217,646</u></b>

**Statement of Ongoing Contracts - Federal Aid**

**District**     04

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID ( INTERSTATE )	\$757,988,340	\$561,585,397
-F-	FEDERAL AID ( PRIMARY )	\$811,972,557	\$295,153,748
-S-	FEDERAL AID ( SECONDARY )	\$97,884,720	\$52,714,125
		\$1,222,402,791	\$705,406,250
<b>District Total:</b>		<b><u>\$2,890,248,407</u></b>	<b><u>\$1,614,859,519</u></b>

**District**     05

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID ( PRIMARY )	\$423,368,299	\$331,288,087
-S-	FEDERAL AID ( SECONDARY )	\$27,028,289	\$10,663,115
		\$852,340,994	\$467,319,886
<b>District Total:</b>		<b><u>\$1,302,737,582</u></b>	<b><u>\$809,271,088</u></b>

**District**     06

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID ( INTERSTATE )	\$97,810,431	\$20,828,776
-F-	FEDERAL AID ( PRIMARY )	\$290,441,140	\$124,714,834
-S-	FEDERAL AID ( SECONDARY )	\$101,173,536	\$43,917,607
		\$353,033,393	\$88,759,227
<b>District Total:</b>		<b><u>\$842,458,499</u></b>	<b><u>\$278,220,444</u></b>

**Statement of Ongoing Contracts - Federal Aid**

**District**     07

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$654,268,377	\$304,883,742
-F-	FEDERAL AID (PRIMARY)	\$948,105,813	\$191,389,154
-S-	FEDERAL AID (SECONDARY)	\$68,580,787	\$28,226,803
		\$1,170,785,690	\$777,303,069
<b>District Total:</b>		<b><u>\$2,841,740,668</u></b>	<b><u>\$1,301,802,768</u></b>

**District**     08

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$213,483,884	\$152,056,953
-F-	FEDERAL AID (PRIMARY)	\$331,085,674	\$231,410,999
-S-	FEDERAL AID (SECONDARY)	\$68,954,196	\$46,678,955
		\$406,703,488	\$182,432,264
<b>District Total:</b>		<b><u>\$1,020,227,241</u></b>	<b><u>\$612,579,172</u></b>

**District**     09

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$208,932,376	\$141,440,196
-S-	FEDERAL AID (SECONDARY)	\$23,179,958	\$10,716,376
		\$31,661,968	\$16,710,178
<b>District Total:</b>		<b><u>\$263,774,302</u></b>	<b><u>\$168,866,751</u></b>

**Statement of Ongoing Contracts - Federal Aid**

**District**     10

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$17,815,912	\$11,864,273
-F-	FEDERAL AID (PRIMARY)	\$55,845,342	\$36,153,277
-S-	FEDERAL AID (SECONDARY)	\$406,163,780	\$43,365,875
		\$248,471,515	\$166,164,941
<b>District Total:</b>		<b><u>\$728,296,548</u></b>	<b><u>\$257,548,366</u></b>

**District**     11

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$366,287,170	\$163,427,911
-F-	FEDERAL AID (PRIMARY)	\$237,455,996	\$88,136,917
-S-	FEDERAL AID (SECONDARY)	\$38,964,838	\$0
		\$613,320,928	\$424,521,193
<b>District Total:</b>		<b><u>\$1,256,028,932</u></b>	<b><u>\$676,086,021</u></b>

**District**     12

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$601,964,956	\$203,427,464
-F-	FEDERAL AID (PRIMARY)	\$690,818,123	\$298,303,474
-S-	FEDERAL AID (SECONDARY)	\$55,923,761	\$53,323,003
		\$204,986,362	\$81,328,615

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b> 12			
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
<b>District Total:</b>		<u>\$1,553,693,202</u>	<u>\$636,382,556</u>

**Statement of Ongoing Contracts -  
Statewide Recap**

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$2,970,004,330	\$1,607,712,694
-S-	FEDERAL AID (SECONDARY)	\$1,175,870,328	\$466,652,296
-F-	FEDERAL AID (PRIMARY)	\$5,089,251,931	\$2,492,224,912
		\$6,932,803,056	\$4,071,094,157
<b>Statewide Totals:</b>		<u>\$16,167,929,646</u>	<u>\$8,637,684,058</u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
01	\$485,000
02	\$40,277,516
03	\$7,409,674
04	\$48,079,996

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
05	\$62,881,123
06	\$19,820,394
07	\$62,120,879
08	\$21,389,179
09	\$16,658,790
10	\$9,592,639
12	\$3,710,169
<b>Work completed this Period:</b>	<b>\$292,425,360</b>