

Page 1
01/28/22

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-5.1/5.6 01-0F2404		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.2 MI SOUTH TO 0.2 MI NORTH OF THE ROUTE 101 & EHLERS WAY INTERSECTION EXTEND LEFT TURN POCKET	MERCER-FRASER COMPANY 1000 APOLLO WAY #100 SANTA ROSA CA 95407 (707)443-6371		\$1,133,133 \$0 \$0	08/01/21 09/14/21	0% 0%
HB4N							
01-DN-101-8.2/8.7 01-0B0904		IN DEL NORTE COUNTY NEAR KLAMATH AT PANTHER CREEK BRIDGE #01-0025 AND AT HUNTER CREEK BRIDGE #01-0003 REPLACE BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	DUNNE, RYAN 5065 BOYD RD SUITE H ARCATA CA 95521 (707)496-5581	\$19,510,110 \$9,156,335 \$400,920	04/21/20 05/08/20 11/08/22	54% 47%
HA21							
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MILE SOUTH OF WILSON CREEK BRIDGE TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521 (707)825-6565	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$11,984,109 \$0	02/16/16 05/04/16 04/09/21	100% 100% OVER RUN
20.20 201130							
01-DN-101-21.2/0 01-0G2104 ACNH-Q101-(392)E --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.2 MILE NORTH OF CUSHING CREEK VIADUCT #01-0076 PERMANENT RESTORATION @ CUSHING	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	AARON VALLEY 207 PROCE MALL CRESCENT CITY CA 95531 (707)815-5620	\$8,310,658 \$1,828,114 \$1,123,071	07/15/21 08/05/21 09/12/22	19% 22% SUSPENDED
HA23							
01-DN-101-25.5/27.4 01-0C6604 ACNH-Q101-(382)E --()		IN DEL NORTE COUNTY IN AND NEAR CRESCENT CITY FROM 0.2 MILE SOUTH OF ELK VALLEY ROAD TO 0.2 MILE NORTH OF WILSON AVENUE & BURTCHE CRESCENT CITY ADA	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY; REDDING CA 96002 (530)223-9322	KAREN SANDERS 207 PROCE MALL CRESCENT CITY CA 95531 (707)498-4009	\$6,392,368 \$3,909,584 \$60,451	12/08/20 12/29/20 04/13/22	66% 60% SUSPENDED
01-DN-101-39.8/39.8 01-0F3104		IN DEL NORTE COUNTY NEAR SMITH RIVER AT DOMINIE CREEK FISH PASSAGE MITIGATION	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	KAREN SANDERS 207 PRCE MALL CRESCENT CITY CA 95531 (707)498-4009	\$4,677,632 \$4,691,850 \$0	05/28/20 06/18/20 08/22/22	100% 98% SUSPENDED
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 2
01/28/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-39.8/46.4 01-0K4704		IN DEL NORTE COUNTY NEAR SMITH RIVER FROM 0.2 MILE NORTH OF ROWDY CREEK BRIDGE TO THE OREGON STATE LINE MICRO-SURFACING	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY; RENO NV 89502 (775)358-1355	MALMBERG CLAYTON 207 PROCE MAL SUITE 100 CRESCENT CITY CA 95531 (707)496-5581	\$673,673 \$276,620 \$0	06/03/21 06/22/21 01/04/22	73% 41%
01-DN-101-120.0/16.5 01-0L0404		IN DEL NORTE COUNTY ABOUT 8 MILES SOUTH OF CRESCENT CITY FROM 0.2 MILE SOUTH OF LAGOON CR. CO PK TO BEG PASSING LANE LT. DIR'S EMER SLIDE REPAIR	GR SUNDBERG INC. 5211 BOYD RD ARCATA, CA 95521	VALLEY, AARON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$19,085,000 \$14,619,818 \$0	02/17/21 04/05/21 02/03/22	55% 77%
20.20 201130							
01-DN-101-151.0/15.5 01-0L2304		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY FROM 1.3 MILES TO 1.9 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY L.B. ROADWAY STABILIZATION & RETAINING WALL REP	STEWART ENGINEERING, INC. PO BOX 990010 REDDING, CA 96099	VALLEY, AARON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)815-5620	\$13,985,000 \$4,578,527 \$0	06/21/21 07/21/21 01/10/23	37% 33%
20.20 201130							
01-DN-199-1.1/2.6 01-488024		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.3 MILE NORTH OF ELK VALLEY CROSS ROAD TO 0.2 MILE SOUTH OF WALKER ROAD	FORD LOGGING DBA PACIFIC EARTHSCAPE 1225 CENTRAL AVENUE #11; MCKINLEYVILLE CA 95519 (707)840-9442	JESS CLIFTON 207 PRICE MALL, STE- 100 CRESCENT CITY CA 95531 (707)498-3047	\$2,313,719 \$59,791 \$0	08/03/21 08/26/21 08/24/22	3% 3%
01-DN-199-6.5/36.3 01-488014		IN DEL NORTE COUNTY NEAR HIOUCHI FROM 0.3 MILE NORTH OF MYRTLE CREEK BRIDGE TO 0.1 MILE SOUTH OF OREGON STATE LINE REHAB CULVERTS	GR SUNDBERG INC. 5211 BOYD ROAD; ARCATA CA 95521 (707)825-6565	VALLEY AARON 207 PRICE MALL CRESCENT CITY CA 95531 (707)498-4009	\$1,292,179 \$490,263 \$0	08/03/20 08/20/20 05/19/22	35% 38%
01-DN-999-/0 01-0J8604		IN DEL NORTE COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	CLAYTON MALMBERG 207 PROCE MALL SUITE 100 CRESCENT CITY CA 95531 (707)498-3047	\$1,818,005 \$1,371,821 \$0	05/27/21 06/18/21 12/22/21	66% 76%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 3
01/28/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-10.5/10.8 01-0F1604 HSST-P036-(119)E --()		IN HUMBOLDT COUNTY NEAR CARLOTTA FROM GR SUNDBERG INC. RIVERSIDE PARK ROAD TO 0.4 MI EAST OF 5211 BOYD ROAD; RIVERSIDE PARK ROAD HORIZONTAL & VERTICAL CURVE	ARCATA CA 95521 (707)825-6565	TAI MORGAN-MARBET 1487 SANDY PRAIRIE CT SUITE E FORTUNA CA 95540 (707)834-0219	\$2,094,701 \$66,802 \$66,802	09/09/21 09/24/21 05/24/22	0% 3%
HB1							
01-HUM-36-17.9/23.9 01-0F5004		IN HUMBOLDT AND LAKE COUNTIES AT VARIOUS LOCATIONS FOUR BRIDGES DECK PRESERVATION	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	MORGAN-MARBET, TAI- AQUA 1487 SANDY PRAIRIE CT. SUITE E FORTUNA, CA 95540 (707)834-0219	\$1,690,420 \$1,459,026 \$0	06/30/21 07/22/21 01/06/22	93% 88%
HA21							
01-HUM-36-40.4/45.6 01-0K5704		IN HUMBOLDT COUNTY AT AND NEAR DINSMORE FROM VAN DUZEN RIVER BRIDGE TO TRINITY COUNTY LINE OVERLAY	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRIE CT STE E FORTUNA CA 95501 (707)725-1020	\$2,078,078 \$4,696 \$4,696	06/04/21 06/29/21 03/15/22	100% 0% OVER RUN
01-HUM-36-314.0/0 01-0J1704		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE FROM 1.2 MILE EAST OF MCCLELLAN MOUNTAIN ROAD DIR'S EMERGENCY L.B. STORM DAMAGE REPAIR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	KING, ROBERT 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-7190	\$21,185,000 \$16,019,218 \$53,067	08/03/18 10/31/18 02/03/22	67% 76%
20.20 201130							
01-HUM-96-16.8/23.1 01-0K4304		IN HUMBOLDT COUNTY NEAR HOOPA FROM ROCK CHUTE VIADUCT TO KLAMATH RIVER BRIDGE MAINTENANCE CAP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET; MODESTO CA 95354 (209)522-2277	NATHANIEL STEEN 5056 BOYD RD ARCATA CA 95521 (707)498-2122	\$1,455,893 \$201,738 \$0	05/14/21 06/14/21 12/31/21	10% 14%
01-HUM-96-22.9/0 01-0F0804 HSST-P096-(062)E --()		IN HUMBOLDT COUNTY IN WEITCHPEC AT PEARSON LANE CONSTRUCT FENCE	MERCER-FRASER COMPANY 77 2ND AVE EUREKA CA 95501 (707)443-6371	NATHANIEL STEEN 5065 BOYD RD ARCATA, CA 95521 (707)498-2122	\$1,174,652 \$1,103,949 \$0	04/20/20 05/08/20 12/24/21	94% 93%
HB1							

Page 4
01/28/22

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-17.9/87.8 01-0E7704 ACNH-Q101-(360)E --()		IN HUMBOLDT COUNTY AT SOUTH FORK EEL RIVER BR & SEP #04-0065 & AT ARCATA OVERHEAD #040-0079R STRENGTHEN 2 BRIDGES	FREYSSINET INC 44880 FALCON PLACE, SUITE 100 STERLING VA 20166 (703)378-2500	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRIE COURT STE.E FORTUNA CA 95501 (707)621-0000	\$9,137,280 \$5,504,882 \$181,502	01/21/20 02/19/20 03/09/22	69% 60%
01-HUM-101-27.7/27.7 01-0A1104		IN HUMBOLDT COUNTY NEAR MYERS FLAT AT SOUTH FORK EEL RIVER BRIDGE BRIDGE SEISMIC RETROFIT	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA, CA 95502 (707)443-6371		\$6,228,410 \$0 \$0	10/14/21 11/12/21	0% 0%
HA21							
01-HUM-101-69.8/75.2 01-0C5704 ACNH-Q101-(386)E --()		IN HUMBOLDT COUNTY NEAR EUREKA FROM 0.8 MILE SOUTH OF TOMPKINS HILL ROAD OH TO 0.4 MILE NORTH OF HERRICK AVENUE OC ROADWAY REHAB	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRIE COURT STE.E FORTUNA CA 95501 (707)621-0000	\$16,830,409 \$16,502,191 \$0	11/09/20 12/02/20 12/30/21	92% 97%
HA22							
01-HUM-101-75.1/77.4 01-0B6204 ACNH-Q101-(384)E --()		IN HUMBOLDT COUNTY IN EUREKA FROM 0.4 MILE NORTH OF THE HERRICK AVENUE OVERCROSSING TO 0.1 MILE SOUTH OF 14TH STREET ADA CURB RETURNS/RAMPS UPGRADES	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS RD #150; CONCORD CA 94520 (925)766-7014	BRIAN FINCK 5065 BOYD RD ARCATA CA 95521 (707)498-3489	\$3,748,288 \$3,532,106 \$0	11/16/20 12/09/20 04/01/22	42% 86%
HB1							
01-HUM-101-78.0/79.8 01-0E68U4 HSNH-Q101-(361)E --()		IN HUMBOLDT COUNTY IN EUREKA ON 4TH STREET FROM BROADWAY AND 5TH STREET TO EUREKA SLOUGH BRIDGE SAFETY IMPROVEMENTS AND CAPM	GR SUNDBERG INC. 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	BRIAN FINCK 5065 BOYD RD ARCATA,CA 95521 (707)498-3489	\$8,826,950 \$8,561,907 \$0	12/12/19 12/24/19 03/02/22	100% 93%
01-HUM-101-80.1/84.3 01-0F2204 ACNH-Q101-(368)E --()		IN HUMBOLDT COUNTY NEAR EUREKA FROM 0.3 MILES SOUTH OF COLE AVENUE TO 0.4 MILE NORTH OF THE BAYSIDE CUTOFF ACCELERATION/DECELERATION LANES	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371	NATHANIEL STEEN/DAWN FRIEND 5065 BOYD ROAD ARCATA CA 95521 (707)498-2122	\$6,569,076 \$6,415,943 \$0	01/08/20 02/06/20 01/19/22	100% 94%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 5
01/28/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-84.4/84.8 01-0E0004		IN HUMBOLDT COUNTY NEAR ARCATA FROM JACOBY CREEK BRIDGE TO GANNON SLOUGH BRIDGE REPLACE JACOBY CREEK BRIDGE LT,	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	NATHANIEL STEEN/OE:DAWN FRIEND 5065 BOYD RD ARACTA CA 95521 (707)498-2122	\$8,342,405 \$6,811,194 \$0	01/29/20 02/13/20 01/06/22	92% 81%
HA21							
01-HUM-101-87.8/90.1 01-0J5104 ACST-Q101-(374)E --()		IN HUMBOLDT COUNTY IN AND NEAR ARCATA FROM ARCATA OVERHEAD TO ROUTE 200/101 77 2ND ST SEPARATION OVERLAY	MERCER-FRASER COMPANY EUREKA CA 95501 (707)443-6371	BRIAN WINTER 5065 BOYD RD ARCTATA CA 95521 (707)834-1151	\$4,600,491 \$3,603,735 \$0	06/19/20 07/23/20 12/07/21 12/28/21	100% 100% COMPLETED
01-HUM-101-88.3/88.3 01-0E6504 HSNH-X023-(042)E --()		IN HUMBOLDT COUNTY IN ARCATA AT 299/101 SEPARATION CURVE IMPROVEMENT	MERCER-FRASER COMPANY 77 2ND AVE EUREKA CA 95501 (707)443-6371	BRIAN WINTER 5065 BOYD RD ARCATA CA 95521 (707)834-1151	\$2,991,613 \$2,830,684 \$593,706	06/19/20 07/10/20 01/21/25	30% 94%
HB1							
01-HUM-101-350.0/137 01-0L6904		IN HUMBOLDT COUNTY ABOUT 15 MILES NORTH OFORICK AT 1.0 MILE SOUTH OF NORTHBOUND OFFRAMP NEWTON B DRURY PARKWAY DIR'S EMERGENCY F.A PROVIDE TRAFFIC CONTROL, REPAIR SLIPOUT	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING, CA 96003	CLIFTON, JESS 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-3047	\$510,000 \$0 \$0	11/04/21 11/22/21 11/22/22	0% 0%
20.20 201130							
01-HUM-101-595.0/0 01-0K4204		IN FORTUNA MAINTENANCE STATION AND SOME ELECTRICAL SYSTEM REHABILITATION AT THE LEGGETT MAINTENANCE STATION. DIR'S EMERGENCY L.B. REPAIR TO PREVENT FURTHER POWER OUTAGES	MOUNTAINSIDE CONSTRUCTION 13884 SHANGRILA DRIVE REDDING, CA 96003	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-1020	\$245,000 \$253,358 \$0	02/21/20 05/03/20 02/02/21	100% 100%
20.80 524000							
01-HUM-101-865.0/86.7 01-0L3904		THE STATE HIGHWAY SYSTEM (SHS). BREACHING OF RIGHT-OF-WAY (RIW) FENCES AND GATES, DAMAGE TO SLOPES, AND OTHER DAMAGES... DIR'S EME REPAIR DAMAGED ABUTMENT	WAHLUND CONSTRUCTION INC. PO BOX 6486 EUREKA, CA 95502	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$5,385,000 \$0 \$0	11/22/21 01/11/22 05/25/22	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 6
01/28/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-255-6.0/7.6 01-3660U4 ACST-P255-(011)E --()		IN HUMBOLDT COUNTY NEAR ARCATA FROM PACHACO LN TO V ST COMBINED ENVIRONMENTAL MITIGATION	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	NATHANIEL STEEN 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$3,005,777 \$2,521,301 \$6,968	07/01/20 07/23/20 01/21/25	14% 83%
01-HUM-299-1.8/1.8 01-0F5304		IN HUMBOLDT COUNTY NEAR ARCATA AT ROUTE 200/299 SEPARATION PERMIT REQUIREMENTS FOR BRIDGES	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	WINTER, BRIAN 5065 BOYD RD. ARCATA, CA 95521 (707)834-2122	\$3,395,401 \$5,000 \$0	09/02/20 10/02/20 01/27/22	0% 0% SUSPENDED
01-HUM-299-8.5/9 01-0J8004		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 1.3 TO 2.8 MILES EAST OF BUCKLEY ROAD DIR'S EMERGENCY F.A. REPAIR SINK	G. R. SUNDBERG, INC. 5211 BOYD RD. ARCATA, CA 95521	STEEN, NATHANIEL 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$2,985,000 \$2,620,265 \$8,201	05/03/19 06/12/19 09/08/22	32% 88%
20.20 201130							
01-HUM-299-20.5/30.2 01-0F4604 HSST-P299-(208)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 1.5 MILES EAST OF BAIR ROAD TO 0.4 MILE WEST OF CEDAR CREEK ROAD WIDEN SHOULDERS & INSTALL RUMBLE	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	NATHANIEL STEEN/DAWN FRIEND 5065 BOYD RD ARCATA, CA 95521 (707)498-2172	\$6,954,322 \$4,466,549 \$26,404	08/20/20 09/11/20 03/14/22	86% 63%
01-HUM-299-30.7/37.7 01-0F4704 HSST-P299-(209)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1 MILE EAST OF CEDAR CREEK RD (7L100) TO 1.1 MILES WEST OF ROUTE 96 WIDEN SHOULDERS & INSTALL RUMBLE	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371	BRIAN WINTER 5065 BOYD RD ARCATA CA 95521 (707)834-1151	\$10,883,629 \$6,505,300 \$69,003	11/19/20 12/09/20 06/09/22	58% 60% SUSPENDED
01-HUM-299-38.9/39.5 01-0F6804 HSST-P299-(210)E --()		IN HUMBOLDT COUNTY AT WILLOW CREEK FROM 0.1 MI WEST OF WILLOW RD TO PANTHER ROAD WIDEN SHOULDERS	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK RD WILLOW CREEK CA 95573 (530)629-3702	BRIAN FINCK/OE DAWN FRIEND 5065 BOYD RD ARCATA CA 95521 (707)498-3489	\$3,060,435 \$2,915,283 \$34,158	11/19/20 12/09/20 10/06/22	100% 95% OVER RUN
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 7
01/28/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-999-/0 01-0A1204		IN HUMBOLDT COUNTY ON ROUTES 96 & 101 AT VARIOUS LOCATIONS BRIDGE SEISMIC RETROFIT	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING, CA 96003 (530)226-6400	WINTER, BRIAN 5065 BOYD RD SUITE H ARCATA CA 95521 (707)834-1151	\$2,243,878 \$1,984,468 \$5,780	06/19/20 07/10/20 01/27/22	96% 88%
HA21							
01-LAK-20-.7/5.2 01-0K4804		IN LAKE COUNTY NEAR UPPER LAKE FROM 0.1 MI WEST OF BLUE LAKES RD TO 0.4 MI WEST OF WITTER SPRINGS RD & FROM 0.1 MI EAST OF BACHEL	GHILOTTI CONSTRUCTION CO. 246 GHILOTTI AVE; SANTA ROSA CA 95407 (707)585-1221	DAN KRAFT 446 GHILOTTI AVE LOWER LAKE CA 95457 (707)994-5074	\$4,399,577 \$4,169,577 \$4,140	06/16/21 07/08/21 01/24/22	96% 100%
01-LAK-20-5.1/6.3 01-0G33U4 HSNH-P020-(193)E --()		IN LAKE COUNTY NEAR UPPER LAKE FROM 0.4 MILE WEST OF WITTER SPRINGS ROAD TO 0.4 MILE EAST OF BACHELOR CREEK BRIDGE COMBINED SAFETY AND BRIDGE REHAB	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	KATHERINE PERRIN 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)496-5840	\$8,468,265 \$7,400,552 \$6,833	11/19/20 12/09/20 02/15/22	82% 83%
01-LAK-20-26.6/26.6 01-0G5504 HSST-P020-(199)E --()		IN LAKE COUNTY NEAR CLEAR LAKE OAKS AT BERYL WAY INSTALL GUARDRAIL	HIGHWAY SPECIALTY COMPANY INC 6591 EASTSIDE ROAD; REDDING CA 96001 (530)949-5631		\$699,998 \$0 \$0	11/17/21 12/21/21	0% 0%
HB1							
01-LAK-20-/0 01-0E83U4		IN LAKE AND MENDOCINO COUNTIES ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS TRANSPORTATION MANAGEMENT SYSTEMS	WEST COAST CONTRACTORS 61050 HIGHWAY 101; COOS BAY OR 97420 (541)267-7689		\$3,248,923 \$0 \$0	09/24/21 11/02/21	0% 0%
01-LAK-29-12.7/14.5 01-0E7204 HSST-P029-(150)E --()		IN LAKE COUNTY NEAR LOWER LAKE FROM 0.8 MILE NORTH OF SPRUCE GROVE RD- SOUTH TO 0.4 MILE SOUTH OF HOFACKER LANE WIDEN SHOULDER	GHILOTTI CONSTRUCTION CO. 246 GHILOTTI AVE; SANTA ROSA CA 95407 (707)585-1221	DAN KRAFT 15513 40TH AVENUE CLEARLAKE CA 95422 (707)994-5074	\$9,990,679 \$10,075,035 \$188,944	07/07/20 07/23/20 02/01/22	25% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 8
01/28/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-29-28.5/31.6 01-2982U4 ACNH-P029-(148)E --()		IN LAKE COUNTY NEAR KELSEYVILLE ON RTE 29 FROM 0.6 MI TO 3.7 MILES NORTH OF RTE 281 AND ON RTE 175 FROM SO JCT RTE 29 TO 0.3 MI CONSTRUCT EXPRESSWAY	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	KRAFT, DAN 15513 40TH AVE CLEARLAKE, CA 95422 (530)713-7864	\$55,772,492 \$38,768,286 \$90,158	11/07/19 12/02/19 05/24/22	74% 69% SUSPENDED
01-LAK-29-50.8/0 01-0E0814		IN LAKE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL & UPGRADE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	DAN KRAFT PO BOX-457 LOWER LAKE CA 95457 (530)713-7864	\$8,863,915 \$75,545 \$71,446	09/20/21 10/19/21 03/04/23	1% 1% SUSPENDED
01-LAK-999-/0 01-0J8804		IN LAKE COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECKS	MYERS & SONS CONSTRUCTION, LLCSTEVE TISELL/JIM HALL 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	2617 E HWY 20 NICE, CA 95464 (707)815-4657	\$2,622,621 \$896,898 \$74,756	05/27/21 06/18/21 02/25/22	44% 34%
01-MEN-20-16.8/17.2 01-0E8604 ACST-P020-(190)E --()		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.5 MILES WEST OF ROAD 200A TO 0.1 MILES WEST OF ROAD 200A CURVE IMPROVEMENT AND SHOULDER	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	MOSALLAI, MOJTABA/OE:VICKI H. 998 HEARST ROAD WILLITS, CA 95490 (707)498-5816	\$2,794,575 \$2,680,391 \$0	10/08/19 10/24/19 11/23/21 12/28/21	97% 97% COMPLETED
01-MEN-20-240.0/25 01-0L6804		IN MENDOCINO COUNTY NEAR WILLITS AT 1.0 MILE WEST OF THREE CHOP ROAD 8146 DIR'S EMERGENCY F.A. LANDSLIDE REPAIR	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482	MOSALLAI, MOJTABA 925 NORTH FRANKLIN ST. FT. BRAGG, CA 95437 (707)498-5816	\$435,000 \$0 \$0	10/27/21 12/30/21 12/10/21	0% 0%
20.20 201130							
01-MEN-101-3.7/5.3 01-0B5004 NHER-19C7-(004)E --()		IN MENDOCINO COUNTY NEAR HOPLAND FROM 0.1 MI SOUTH OF COMMINSKY STA RD-103 TO 0.6 MI NORTH OF PIETA CR BRIDGE #10-83 REPAIR SLIDES	O.C. JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	KRAFT, DAN PO BOX 457 LOWER LAKE, CA 95457 (530)713-7864	\$18,388,121 \$18,325,486 \$104,419	10/13/16 11/03/16 02/04/22	97% 97%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 9
01/28/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-40.0/6 01-0L4204		IN MENDOCINO COUNTY FROM 0.9 MILE NORTH OF COMMISKI ROAD TO 0.1 MILE NORTH OF PIETA CREEK BRIDGE DIR'S EMERGENCY F.A. SLIDE REPAIR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	ANDERSON, MICHAEL 21340 BAECHTEL ROAD WILLITS, CA 95490 (707)354-1072	\$9,985,000 \$2,793,070 \$0	08/24/21 09/12/21 08/12/22	41% 28%
20.20 201130							
01-MEN-101-58.9/82.5 01-0C4504 CNHG-Q101-(387)E --()		IN MENDOCINO COUNTY NEAR LAYTONVILLE AT MOSS COVE ROADSIDE REST AREA (SRRA); ALSO AT IRVINE LODGE SRRA & EMPIRE CAMP SRRA REHAB SAFETY ROADSIDE REST AREA	MERCER-FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	MOSALLAI, MOJTABA 21340 BAECHTEL ROAD WILLITS CA 95490 (707)498-5816	\$8,875,838 \$5,677,491 \$9,302	12/16/20 01/14/21 07/11/22	61% 64%
HA26							
01-MEN-101-73.7/96 01-0K5204		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS ON ROUTE 101 FROM 4.7 MILES SOUTH OF SPYROCK RD TO 0.4 MILE SOUTH OF DORA CREEK BRIDGE CULVERT REHAB/REPLACEMENT	MITCHELL JOHNSON CONSTRUCTION, INC 1304 EAST STREET #218; REDDING CA 96001 (530)338-8077		\$430,690 \$0 \$0	12/15/21 01/06/22	0% 0%
01-MEN-101-380.0/40 01-0L4004		IN MENDOCINO COUNTY NEAR WILLITS FROM 1.4 MILES SOUTH TO 0.6 MILE NORTH OF RIDGEWOOD RANCH ROAD. DIR'S EMERGENCY L.B. REPLACE CULVERT AND RESTORE ROADWAY	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA, CA 95407	ANDERSON, MICHAEL 21340 BAECHTEL ROAD WILLITS, CA 95490 (707)354-1072	\$2,485,000 \$1,030,177 \$0	08/02/21 08/18/21 12/31/22	100% 41%
20.20 201130						OVER RUN	
01-MEN-162-11.5/11.8 01-0B5304 STER-19FF-(004)E --()		IN MENDOCINO NEAR DOS RIOS FROM 1.4 TO 1.7 MILES EAST OF RODEO CREEK BR #10-237 STABILIZE ROADWAY	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95502 (707)443-6371		\$20,065,915 \$0 \$0	11/08/21 11/30/21	0% 0%
HA23							
01-MEN-271-2.9/18.2 01-0J4804		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS ON ROUTE 271 FROM 2.9 MILES NORTH OF CUMMINGS/101 SEPARATION TO 1.2 MILES SOUTH OF THE P REHAB/REPLACE CULVERTS	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK ROAD WILLOW CREEK CA 95573 (530)629-3702		\$435,286 \$0 \$0	11/08/21 12/07/21	0% 0%
HM							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 10
01/28/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-999-/0 01-0J8704		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	ANDERSON, MICHAEL 21340 BAECHTEL RAOD WILLITS, CA 95490 (707)354-1072	\$2,480,633 \$1,641,744 \$5,910	05/14/21 06/18/21 02/24/22	55% 66%
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. PO BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$5,401,364 \$0	03/31/17 05/25/17 05/04/21	100% 90% OVER RUN
20.20 201130							

Totals:	Authorized Final Amt:	<u>\$393,226,110</u>	Completed to Date:	<u>\$245,792,042</u>	Work This Month:	<u>\$3,190,637</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 11
01/28/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-36-6.0/14.6 02-4E46U4 ACST-S036-(115)E --()		IN LASSEN COUNTY NEAR WESTWOOD FROM 1.3 MILES WEST OF GOODRICH CREEK BRIDGE TO 1.0 MILE WEST OF WILLARD CREEK ROAD REHABILITATE ROADWAY AND REPLACE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HIGHWAY 89 N.; BURNEY CA 96013 (530)335-5501	JOHN YOLTON 1187 HWY 36 CHESTER, CA 96020 (530)864-9033	\$32,495,316 \$26,573,354 \$141,859	05/08/20 06/03/20 05/19/22	65% 81%
02-LAS-299-18.5/25.6 02-4E4504 ACST-000C-(519)E --()		IN LAS AND MOD COUNTIES ON RTE 139 AT 0.1 MI N OF LAS COUNTY LINE AND ON RTE 299 AT VAR LOC FROM 0.4 MI W OF BOYD HILL LOOKOUT RD ROADWAY REHABILITATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HIGHWAY 89 N.; BURNEY CA 96013 (530)335-5501	MIKE ZDENEK 1031 BUTTE ST STE205 MS60 REDDING, CA 96001 (530)229-0559	\$16,521,539 \$15,924,909 \$0	07/28/20 08/13/20 01/05/22	83% 95%
02-LAS-299-25.6/25.6 02-1H1104		IN LASSEN COUNTY ABOUT 11 MILES EAST OF BIEBER AT ADIN MAINTENANCE STATION. REHABILITATE MAINTENANCE STATION	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS ROAD STE 950 CONCORD CA 94520 (925)627-1700	MIKE ZDENEK 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$13,791,837 \$13,721,491 \$0	12/04/19 12/31/19 12/24/21	99% 99%
02-LAS-395-900.0/0 02-4H8104		IN LASSEN AND SIERA COUNTIES NEAR HALLELUJAH JUNCTION FROM NEVADA STATE LINE TO 0.7 NORTH OF SCOTT ROAD.	HORIZON DESIGN INTERNATIONAL LLC DBA HORIZON STEEL & IRONWORKS 8549 WILSHIRE BLVD; BEVERLY HILLS CA 90211 (323)848-4488		\$888,958 \$0 \$0	06/01/21 06/29/21	0% 0%
02-PLU-70-.4/29.7 02-0H5504		IN PLUMAS COUNTY AT VARIOUS LOCATIONS FROM 0.4 MILE EAST OF BUTTE COUNTY LINE TO 3.3 MILES WEST OF ROUTE 89. DRAINAGE REHABILITATION	STIMPEL-WIEBELHAUS ASSOCIATES, INC. 1168 INDUSTRIAL STREET REDDING CA 96002 (530)223-6605	JOHN YOLTON 1187 HWY 36 CHESTER CA 96020 (530)864-9033	\$2,268,706 \$1,447,172 \$0	12/08/20 12/29/20 01/04/22	84% 64% SUSPENDED
02-PLU-70-4.0/45 02-3J1204		IN PLUMAS COUNTY NEAR PULGA FROM ROCK CREEK POWERHOUSE OVERCROSSING TO FAIRGROUNDS ROAD. DIR'S EMERGENCY L.B. REMOVE ALL HAZARD TREES, REPLACE BURNT MBG	J. F. SHEA CONSTRUCTION, INC. PO BOX 494519 REDDING, CA 96049	YOLTON, JOHN 1187 HIGHWAY 36 CHESTER, CA 96020 (530)864-9033	\$11,485,000 \$7,923,541 \$0	07/26/21 08/30/21 08/22/22	31% 69%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 12
01/28/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-70-10.0/25 02-1J5004		IN PLUMAS COUNTY AT AND NEAR BELDEN FROM 1.0 MILE EAST OF CHAMBERS CREEK BRIDGE TO 0.7 MILE EAST OF VIRGILIA ROAD AC OVERLAY	DIG IT CONSTRUCTION, INC 803 LORRAINE DR CHESTER CA 96020 (530)258-3306		\$3,388,064 \$0 \$0	03/30/21 04/15/21	0% 0%
02-PLU-70-10.0/1 02-3J1504		IN PLUMAS COUNTY NEAR STORRIE AT ELEPHANT BUTTE TUNNEL #09-0024 DIR'S PO BOX 990010 EMERGENCY L.B. REMOVE ROCKS ON STEEL STRUCTURE	STEWART ENGINEERING, INC. REDDING, CA 96099	GIBBS, DANIEL 800 DIANE DRIVE SUSANVILLE, CA 96130 (530)759-3799	\$985,000 \$184,716 \$0	07/24/21 08/26/21 01/28/22	20% 19%
20.20 201130							
02-PLU-70-36.8/62.5 02-1H7904		IN PLUMAS COUNTY AT VARIOUS LOCATIONS ROCK FALL FENCE	STEWART ENGINEERING INC 5323 EASTSIDE ROAD REDDING CA 96001 (530)244-8464	DANIEL GIBBS 471-800 DIANE DRIVE SUSANVILLE CA 96130 (530)759-3733	\$1,717,618 \$368,052 \$0	06/16/21 06/28/21 08/26/22	0% 21%
02-PLU-284-/8.3 02-3J1004		IN PLUMAS COUNTY NEAR CHILCOOT FROM ROUTE 70 TO 1.0 MILE NORTH OF LITTLE LAST CHANCE CREEK BRIDGE #09-0072. DIR'S EMERGENCY L.B. REMOVE ALL HAZARD TREES	HAT CREEK CONSTRUCTION 24339 HWY 89N BURNEY, CA 96013	GIBBS, DANIEL 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)759-3733	\$985,000 \$0 \$0	08/04/21 09/01/21 11/07/21	0% 0%
20.20 201130							
02-SHA-5-3.8/11.7 02-4C40V4 BLIM- 005-(359)E --()		IN SHASTA COUNTY IN AND NEAR ANDERSON FROM ROUTE 5/273 SEPARATION TO 0.4 MILE SOUTH OF CHURN CREEK ROAD OVERCROSSING WIDENING TO 6 LANES, BRIDGE	J.F. SHEA CONSTRUCTION, INC. PO BOX 494519 REDDING CA 96049 (530)246-4292	BENNER, HENRY 2658 GATEWAY DR ANDERSON, CA 96007 (530)949-8132	\$128,615,643 \$124,865,587 \$1,121,288	11/06/18 11/30/18 02/08/22	98% 96%
02-SHA-5-4.9/5.1 02-4H1504		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$270,000 \$140,841 \$0	12/06/17 03/07/18 01/13/18	100% 52%
20.20 201130						OVER RUN	

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 13
01/28/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-8.0/40 02-3J0904		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.9 MILE NORTH OF UPPER SALT CREEK UNDERCROSS #06-0159 TO ANTLERS BRIDGE #06-0210 DIR'S EMERGE REMOVE ALL HAZARD TREES, CULVERT END TREAT	SIERRA LAND MANAGEMENT, INC P.O. BOX 491752 REDDING, CA 96049	HENRY, AUSTIN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$1,115,000 \$0 \$0	09/22/21 10/19/21 12/16/21	0% 0%
20.20 201130							
02-SHA-5-22.0/6.8 02-0J7404		IN SHASTA COUNTY IN SHASTA LAKE CITY ON ROUTE 5 AT 0.1 MILE SOUTH OF ROUTE INC 151 AND ON ROUTE 151 AT 0.1 MILE EAST 1304 EAST STREET #218; OF SHASTA STREET REPLACE AND LINE CULVERTS	CITY MITCHELL JOHNSON CONSTRUCTION, REDDING CA 96001 (530)338-8077		\$711,170 \$0 \$0	10/13/21 11/12/21	0% 0%
02-SHA-5-31.0/31.7 02-4G5804 ACIM-005 -(643)E --()		IN SHASTA COUNTY ABOUT 9 MILES NORTH OF SHASTA LAKE CITY FROM O'BRIEN SAFETY ROADSIDE REST AREA TO 0.4 MILE SOUTH OF O'BRIEN UNDER INSTALL POTABLE, NONPOTABLE AND	ABACUS CONSTRUCTION, INC. 6850 HAAS ROAD ANDERSON CA 96007 (530)215-3104	NATHAN ALEXANDER 1031 BUTTE ST. REDDING CA 96001 (530)225-2922	\$2,000,513 \$1,947,294 \$0	06/19/20 07/23/20 09/28/21	87% 100%
02-SHA-44-45.5/51.6 02-2J3904		IN SHASTA COUNTY NEAR VIOLA FROM 3.0 MILES EAST OF DEER FLAT ROAD TO 0.5 MILE EAST OF BRIDGE CREEK ROAD. HMA OVERLAY WITH DIGOUTS	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105		\$1,536,885 \$0 \$0	11/16/21 12/02/21	0% 0%
02-SHA-273-4.4/12.3 02-2H9704		IN SHASTA COUNTY AT VARIOUS LOCATIONS FROM BARNEY ROAD TO 0.2 MILE NORTH OF 3710 ELECTRO WAY; CLEAR CREEK ROAD INSTALL CMS, CCTV	CAL ELECTRO, INC. REDDING CA 96002 (530)223-5937	ALEXANDER NATHAN 1031 BUTTE ST. SUITE 205 MS-60 REDDING, CA 96001 (530)604-5102	\$777,194 \$752,056 \$0	12/18/19 01/15/20 02/24/21	93% 96%
02-SIS-3-38.0/38.6 02-4G4404		IN SISKIYOU COUNTY ABOUT 6 MILES NORTH FORT JONES FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF LOWER MOFFETT CREEK ROAD BRIDGE REPLACEMENT	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DRIVE REDDING CA 96002 (530)226-6400	NICOLE MALLORY 1625 MOTT RD MT SHASTA CA 96067 (530)605-5871	\$4,169,790 \$4,068,230 \$3,720	04/05/21 04/16/21 01/26/22	96% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 14
01/28/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-3-48.0/51 02-2J3804		IN SISKIYOU COUNTY IN AND NEAR YREKA FROM 0.1 MILE SOUTH OF JUNIPER DRIVE TO 0.3 MILE NORTH OF CALAMITY LANE. HMA OVERLAY AND DIGOUTS	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105		\$969,410 \$0 \$0	12/20/21 01/06/22	0% 0%
02-SIS-5-8.3/8.3 02-1H4004		IN SISKIYOU COUNTY NEAR MOUNT SHASTA AT AZALEA ROAD OVERCROSSING. DECK AND RAIL REHABILITATION	ABACUS CONSTRUCTION, INC. 8490 HARTMEYER LANE REDDING CA 96002 (530)215-3104	ANDY O'SULLIVAN/GINNY 1031 BUTTE STREET REDDING, CA 96001 (530)515-0639	\$1,658,187 \$1,586,702 \$0	03/02/21 03/25/21 01/14/22 01/24/22	100% 100%
02-SIS-5-9.9/68.1 02-4F5204 HSIM-0059-(180)E --()		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF REAM AVENUE OVERCROSSING TO 0.2 MILE SOUTH OF HILT ROAD OVERCROSSI IMPROVE CRZ	MEYERS EARTHWORK, INC. 4150 FIGTREE LANE REDDING CA 96002 (530)365-8858		\$3,215,238 \$0 \$0	10/21/21 11/18/21	0% 0%
02-SIS-5-25.4/25.9 02-2H1304		IN SISKIYOU COUNTY NEAR WEED FROM 0.2 MILE SOUTH TO 0.3 MILE NORTH OF WEED SAFETY ROADSIDE REST AREA REHABILITATE SEWER AND WATER	STEWART ENGINEERING INC 5323 EASTSIDE ROAD REDDING CA 96001 (530)244-8464	ANDY O'SULLIVIAN/OE: GINNY S. 1625 MOTT RD MT SHASTA CA 96067 (530)515-0639	\$1,259,944 \$1,180,102 \$82,368	04/12/21 04/30/21 01/24/22	98% 94%
02-SIS-5-/0 02-2J7004		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CONSTRUCT NINE PAVED MEDIAN TURN-A- ROUNDS	HAT CREEK CONSTRUCTION 24339 HWY 89 N BURNEY, CA 96013	HENRY, AUSTIN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$3,685,000 \$1,093,423 \$0	08/05/21 09/01/21 11/10/21	53% 30%
20.20 201130							
02-SIS-89-3.2/0 02-4G6304		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS. CCTV AND RWIS UPGRADE	CAL ELECTRO, INC. 3710 ELECTRO WAY; REDDING CA 96002 (530)223-5937	JEFF STEPPAT 1031 BUTTE STREET REDDING, CA 96001 (530)225-3288	\$3,385,630 \$3,094,298 \$0	10/18/19 11/04/19 12/02/21	92% 92%
							SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 15
01/28/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-7.3/15.9 02-4F6004		IN SISKIYOU AND TRINITY COUNTIES AT VARIOUS LOCATIONS. DECK REHABILITATION	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, STE 100 SACRAMENTO CA 95834 (916)283-9950	JOEL GASIK 1031 BUTTE ST STE205. MS60 REDDING, CA 96001 (530)229-2964	\$8,693,716 \$7,869,378 \$0	01/14/20 02/06/20 04/20/22	75% 90%
02-SIS-97-54.0/35.8 02-3J0404		IN SISKIYOU COUNTY NEAR WEED FROM 0.9 MILE NORTH OF BIG SPRINGS ROAD TO 2.0 MILES S. OF WHITNEY CREEK BRIDGE AND FROM 0.8 MILE DIR' REMOVE ALL HAZARD TREES, REPLACE BURNT MBG	HAYES AND SONS, INC. P.O BOX 774 MONTAGUE, CA 96064	HENRY, AUSTIN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$2,985,000 \$2,414,483 \$0	07/01/21 08/26/21 12/31/21	91% 81%
20.20 201130							
02-TEH-5-25.4/25.4 02-4F5904		IN TEHAMA COUNTY IN RED BLUFF AT SACRAMENTO RIVER BRIDGE. BRIDGE RETROFIT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	MIKE ZDENEK 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$14,499,368 \$9,231,539 \$1,576,919	06/29/20 07/23/20 11/23/22	54% 63%
02-TEH-5-36.3/41.6 02-1H4704 HSIM-005 -(644)E --()		IN TEHAMA COUNTY NEAR RED BLUFF FROM NINE MILE HILL OVERCROSSING TO 0.1 MILE NORTH OF BOWMAN ROAD OVERCROSSING IMPROVE CLEAR RECOVERY ZONE	BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION 1764 SKYWAY; CHICO CA 95928 (530)891-6555		\$4,504,204 \$0 \$0	10/06/21 10/22/21	0% 0%
02-TEH-32-14.0/20 02-1J4904		IN TEHAMA COUNTY ABOUT 28 MILES EAST OF FOREST RANCH FROM 1.1 MILE EAST OF DEER CREEK BRIDGE #08-0068 TO 0.4 MILE WEST OF SLATE C AC OVERLAY	DIG IT CONSTRUCTION, INC 803 LORAIN DR. CHESTER CA 96020 (530)258-3306	JOHN YOLTON 1187 HWY 36 CHESTER, CA 96020 (530)864-9033	\$1,008,282 \$0 \$0	02/02/21 03/01/21	0% 0%
02-TEH-36-67.5/75.1 02-2J3604		IN TEHAMA COUNTY NEAR MINERAL FROM 0.2 MILE EAST OF LATKA ROAD TO 0.1 MILE EAST OF LITTLE GIANT MILL ROAD. AR CHIP SEAL	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE; WEST SACRAMENTO CA 95691 (916)373-1500		\$1,115,006 \$0 \$0	12/02/21 12/24/21	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 16
01/28/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-36-87.0/87.8 02-0H3904		IN TEHAMA COUNTY NEAR MINERAL FROM 0.2 MILE EAST OF PAYNES CREEK ROAD TO 803 LORRAINE DR 0.1 MILE WEST OF ROUTE 89. INSTALL CCTV AND RWIS	DIG IT CONSTRUCTION, INC CHESTER CA 96020 (530)258-3306	TODD KELLY 1031 BUTTE ST REDDING CA 96003 (530)605-5874	\$555,409 \$544,132 \$0	12/04/19 01/02/20 11/24/21	98% 99% SUSPENDED
02-TEH-36-/6 02-2J4104		IN TEHAMA COUNTY NEAR PLATINA FROM BEEGUM CREEK BRIDGE TO 2.5 MILES EAST OF BALL ROAD. AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96001 (530)246-4292		\$1,343,187 \$0 \$0	12/02/21 12/24/21	0% 0%
02-TEH-99-9.0/9.3 02-1H5104		IN TEHAMA COUNTY NEAR LOS MOLINOS FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF CHAMPLIN SLOUGH REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR, STE A RANCHO CORDOVA CA 95742 (916)852-5530		\$2,929,952 \$0 \$0	11/04/21 12/02/21	0% 0%
02-TRI-3-32.8/57.9 02-0H5404		IN TRINITY COUNTY AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF TRINITIY RIVER BRIDGE TO 1.6 MILES NORTH OF BOWERMAN RIDGE ROAD DRAINAGE REHABILITATION	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK RD WILLOW CREEK CA 95573 (530)629-3702		\$2,007,334 \$0 \$0	10/28/20 11/17/20	0% 0%
02-TRI-3-58.7/60.7 02-4F2204 ACST-P003-(036)E --()		IN TRINITY COUNTY NEAR TRINITY CENTER FROM 0.7 MILE NORTH OF PREACHER MEADOWS ROAD TO 0.7 MILE SOUTH OF EL DORADO WAY BRIDGE REPLACEMENT	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	MANDHIR GREWAL 1031 BUTTE STREET REDDING, CA96001 (530)604-5107	\$12,462,101 \$6,328,592 \$56,823	02/25/21 03/25/21 06/16/22	59% 51%
02-TRI-36-26.7/27.1 02-4F8604 HSST-S036-(108)E --()		IN TRINITY COUNTY ABOUT 9 MILES EAST OF FOREST GLEN FROM 0.6 MILE WEST TO 0.1 MILE WEST OF ROUTE 3. CURVE IMPROVEMENT	STEELHEAD CONSTRUCTORS, INC. 2940 INNSBRUCK DRIVE REDDING CA 96003 (530)226-6400	JOEL GASIK 1031 BUTTE STREET REDDING, CA 96001 (530)751-6116	\$12,454,680 \$11,892,050 \$0	11/02/18 11/20/18 01/15/22	96% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 17
01/28/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-36-207.0/20.7 02-2J4704		IN TRINITY COUNTY NEAR FOREST GLEN AT 0.2 MILE EAST OF UPPER RATTLESNAKE CREEK BRIDGE. DIR'S EMERGENCY F.A. REMOVING THE UPPER PORTION AND INCREASING	J.F.SHEA CONSTRUCTION P.O.BOX 494519 REDDING, CA 96047	GASIK, JOEL 1031 BUTTE STREET REDDING, CA 96001 (530)751-6116	\$18,985,000 \$13,266,498 \$0	02/10/21 04/29/21 12/28/21	89% 70%
20.20 201130							
02-TRI-36-/29 02-2J1404		IN TRINITY COUNTY NEAR MAD RIVER FROM HUMBOLDT COUNTY LINE TO 0.4 MILE EAST OF ROUTE 3. DIR'S EMERGENCY L.B. REMOVAL OF HAZARD TREES, RECONSTRUCTION	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	GASIK, JOEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$22,985,000 \$19,307,410 \$0	10/08/20 10/19/20 02/18/22	100% 84% OVER RUN
20.20 201130							
02-TRI-299-3.5/0 02-4G6204		IN TRINITY COUNTY NEAR SALYER AT FRANCIS B MATHEWS SAFETY ROADSIDE REST AREA UPGRADE WATER SYSTEM	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY; REDDING CA 96002 (530)223-9322	JOEL GASIK 1031 BUTTE STREET REDDING CA 96001 (530)751-6116	\$1,436,092 \$1,390,368 \$39,264	10/27/20 11/20/20 02/04/22	88% 97%
02-TRI-299-5.2/5.7 02-4H3404		IN TRINITY COUNTY NEAR SALYER FROM 0.3 MILE WEST OF DENNY ROAD TO 0.2 MILE WEST OF PONY BAR CREEK BRIDGE. INSTALL LEFT TURN LANE	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371	MANDHIR GREWAL 1031 BUTTE ST REDDING, CA 96001 (530)751-6116	\$1,033,299 \$984,946 \$0	05/14/21 06/15/21 12/22/21	93% 92%
02-TRI-299-/0 02-4G5304		IN LASSEN, SHASTA, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS COUNTY LINE TO 0.2 MILE EAST OF GRASS VALLEY CREEK BRIDGE. SCOUR PREVENTIVE MAINTENANCE	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON COURT SUITE 250 SAN RAMON CA 94583 (925)552-8253	TOFAEL ANWAR 1031 BUTTE ST REDDING CA 96001 (530)225-3172	\$1,947,500 \$1,929,285 \$7,200	10/16/20 10/29/20 12/02/22	100% 94% OVER RUN
02-TRI-299-/43.4 02-3J1904		IN TIRNITY COUNTY AT AND NEAR SALYER FROM HUMBOLDT COUNTY LINE TO 0.1 MILE WEST OF CANYON CREEK ROAD. DIR'S EMERGENCY L.B. REMOVE ALL SLIDE MATERIAL AND ROCK FALL	STEVE MANNING CONSTRUCTION, INC PO BOX 491660 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$36,985,000 \$19,915,691 \$0	08/04/21 08/30/21 09/08/22	33% 54%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 18
01/28/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-3J2204		IN LASSEN, PLUMAS AND TEHAMA COUNTIES AT VARIOUS LOCATIONS EMERGENCY L.B. REMOVE ALL HAZARD TREES, REPLACE BURNT MBG	STIMPEL-WIEBELHAUS DIR'S ASSOCIATES, INC, PO BOX 492335 REDDING, CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)225-3172	\$22,985,000 \$13,371,736 \$0	08/07/21 08/30/21 06/21/22	73% 58%
20.20 201130							
02-VAR--/0 02-0J9104		IN LASSEN, MODOC AND SHASTA COUNTIES AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	ANWAR TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)225-3172	\$2,431,697 \$2,137,547 \$0	06/03/21 06/22/21 02/04/22	63% 93%
02-VAR--/0 02-1J2404		IN LASSEN, PLUMAS, SHASTA, SISKIYOU AND TEHAMA COUNTIES AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. PSPS STREETLIGHT BACKING PLATES	T & S DVBE, INC. PO BOX 608 ANDERSON, CA 96007	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$2,510,000 \$1,262,571 \$31,864	12/02/19 02/07/20 02/28/22	100% 50%
20.20 201130						OVER RUN	

Totals:	Authorized Final Amt:	<u>\$413,753,465</u>	Completed to Date:	<u>\$316,717,994</u>	Work This Month:	<u>\$3,061,305</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 19
01/28/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-5-/0 03-0H4104 BIST-000C-(499)E --()		IN VARIOUS COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS REPAIR AND INSTALL PERMANENT	TIM PAXIN'S PACIFIC EXCAVATIONINC 9796 KENT STREET; ELK GROVE CA 95624 (916)686-2800	RAKESH CHANDER 3855 NORTH FREEWAY BLVD, ST200 SACRAMENTO, CA 95834 (916)799-2649	\$11,378,019 \$10,803,610 \$0	07/19/19 08/15/19 01/03/22 12/28/21	91% 96% SUSPENDED
03-BUT-32-7.6/7.9 03-2H2404 HSNH-P032-(049)E --()		ON SR 32 AT THE INTERSECTION OF SACRAMENTO AVE (WEST) AND WEST SACRAMENTO AVE (EAST) IN CITY OF CHICO IN BUTTE COUNTY. INTERSECTION IMPROVEMENTS.	WEST LAMON CONSTRUCTION 871 VON GELDERN WAY; YUBA CITY CA 95991 (530)671-1370	RECHS, DANIEL/MARGARET MCNALLY 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)218-1567	\$3,073,740 \$52,382 \$0	07/20/21 08/10/21 04/11/22	8% 2%
03-BUT-70-5.6/9.1 03-3H72U4 ACNH-P070-(141)E --()		IN BUTTE COUNTY NEAR OROVILLE, FROM 0.3 MILES NORTH OF COX LANE TO 0.2 MILES NORTH OF PALERMO ROAD CONSTRUCT TWO-WAY LEFT-TURN	BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION 1764 SKYWAY; CHICO CA 95928 (530)891-6555	DAN RECHS 2707 NORTE DAME BLVDQ CHICO, CA 95928 (530)895-5245	\$16,122,318 \$14,724,576 \$0	06/16/20 07/02/20 11/10/22	35% 91%
03-BUT-70-39.3/39.3 03-0J7204 STER-37Y6-(004)E --()		IN BUTTE COUNTY ON ROUTE 70 AT VARIOUS LOCATIONS REPAIR FIRE-DAMAGED CULVERTS	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON COURT SUITE 250 SAN RAMON CA 94583 (925)552-8253		\$1,489,670 \$0 \$0	09/29/21 10/19/21	0% 0%
03-BUT-99-14.9/15.7 03-0F2904 ACNH-P099-(658)E --()		IN BUTTE COUNTY ABOUT 10 MILES NORTH OF GRIDLEY FROM 0.3 MILES SOUTH TO 0.5 MILE NORTH OF NELSON AVENUE. REPLACE AND REALIGN SCOUR-CRITICAL	TEICHERT CONSTRUCTION 400 SUNRISE AVE. STE. #300 ROSEVILLE CA 95661	DAN RECHS/DEBRA 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)895-5245	\$6,349,789 \$5,814,730 \$0	09/24/20 10/09/20 12/07/21 01/10/22	100% 89% OVER RUN
HA21							
03-BUT-99-29.3/T37.8 03-1H8604		IN BUTTE COUNTY IN AND NEAR CHICO AT VARIOUS LOCATIONS FROM SOUTHGATE AVENUE TO GARNER LANE INSTALL TRAFFIC MANAGEMENT SYSTEM	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	ANTHONY GRANADOS 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-6584	\$8,055,185 \$7,902,302 \$526,375	03/08/21 03/30/21 02/01/22	92% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 20
01/28/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-99-30.5/30.6 03-1J3504		IN BUTTE COUNTY IN THE CITY OF CHICO ON NB SR 99 AT THE SKYWAY ROAD SLIP AND LOOP ONRAMPS. INSTALL RAMP METERS.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	ANTHONY GRANDOS/MARGARET MCNAL 2707 NOTRE DAME BLVD CHICO,CA 95928 (530)682-6584	\$652,000 \$0 \$0	04/29/21 05/20/21 02/09/22	9% 0%
03-BUT-99-34.0/34 03-0J9004 HSNH-000C-(530)E --()		IN BUTTE, PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS. APPLY HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	HANI EISSA 3855 N FREEWAY BLVD# 120 SACRAMENTO,CA 95670 (916)416-7513	\$3,063,334 \$2,648,670 \$120,530	06/09/21 06/29/21 02/07/22	73% 86%
03-BUT-162-18.4/19.9 03-2H6304 HSST-P162-(042)E --()		ON ROUTE 162 FROM FOOTHILL BLVD TO GOLD COUNTRY CASINO. CONSTRUCT TURN POCKETS, WIDEN	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD.; DUBLIN CA 94568 (925)829-9220	DWAYNE GRANDY 2707 NOTRE DAME BLVD CHICO CA 95928 (530)713-7814	\$8,037,047 \$0 \$0	08/04/21 08/26/21 06/10/22	0% 0%
03-BUT-162-25.0/31 03-1J7604		IN BUTTE COUNTY, ON SR 162, FROM POSTMILE 25 TO 31.07 REPLACE GUARDRAIL AND PAVEMENT	LAMON CONSTRUCTION CO. INC. 871 VON GELDERN WAY YUBA CITY, CA 95991	RECHS, DANIEL 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-1567	\$7,966,754 \$7,401,303 \$0	09/14/20 10/27/20 12/15/21	100% 94%
20.20 201130						OVER RUN	
03-COL-20-31.8/32.8 03-2F9804 BINH-P020-(187)E --()		IN COLUSA, BETWEEN MARKET ST AND BUTTE VISTA WAY. PAVEMENT REHABILITATION	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661 (916)757-6400	GRANADOS, ANTHONY/OE:DEBRA B 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-6584	\$13,661,238 \$14,295,326 -\$94,063	10/15/18 11/08/18 01/27/22	96% 99%
HA22 03-COL-20-34.8/36.5 03-0H6504 HSNH-P020-(197)E --()		IN COLUSA COUNTY 1.7 MILES EAST OF COLUSA FROM NIAGARA AVENUE TO 0.3 MILE WEST OF STEIDLMEYER ROAD. WIDEN SHOULDERS TO 8 FEET TO	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400		\$4,217,000 \$0 \$0	11/17/21 12/07/21	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 21
01/28/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-49-9.6/14.2 03-2G1004		IN EL DORADO COUNTY IN AND NEAR PLACERVILLE FROM PLEASANT VALLEY ROAD TO 0.2 MILE SOUTH OF GILMORE STREET COLDPLANE	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	PHILLIPS, JODY 3976 DUROCK RD STE102A SHINGLE SPRINGS, CA 95682 (916)799-7651	\$1,551,923 \$1,402,576 \$0	05/13/21 06/15/21 12/06/21 01/03/22	100% 100% COMPLETED
03-ED-49-10.7/11 03-0H8304 HSST-P049-(187)E --()		IN EL DORADO COUNTY ON ROUTE 49 FROM PATTERSON DRIVE TO COMMERCE WAY. WIDEN SHOULDER ON WEST SIDE TO 4FT	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260; SACRAMENTO CA 95826 (916)381-0911		\$853,130 \$0 \$0	10/25/21 11/23/21	0% 0%
03-ED-50-18.5/24.2 03-4E62U4 ACNH-P050-(152)E --()		NEAR PLACERVILLE AND CAMINO FROM 0.2 MILES WEST OF STILL MEADOWS ROAD TO 0.4 MILE EAST OF UPPER CARSON RD. INSTALL MEDIAN BARRIER, WIDEN	SECURITY PAVING COMAPNY INC 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	NATHAN ALTERON 3065 BALIRS LN PLACERVILLE CA 95667 (530)957-1110	\$24,708,658 \$14,129,129 \$963,249	05/04/20 06/03/20 04/04/22	84% 57%
03-ED-50-33.8/34.2 03-3H4504		IN EL DORADO COUNTY AT FRESH POND FROM 0.6 TO 0.2 MILE WEST OF FOREST ROAD/OUTER LIMITS LANE REPAIR SLIPOUT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	JODY PHILLIPS 3979 DUROCK RD STE 102A SHINGLE SPRINGS CA 95682 (916)799-7951	\$11,429,262 \$7,156,158 \$0	06/29/20 07/23/20 05/10/22	71% 62%
03-ED-50-420.0/63.8 03-2J7204 20.20 201130		ON STATE ROUTE 50 FROM POSTMILE 42.0 TO 63.8, IN EL DORADO COUNTY. DIR'S EMERGENCY F.A. HAZARD TREE/DEBRIS REMOVAL;ROCKFALL MITIGA	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	PHILLIPS, JODY 3976 DUROCK RD STE 102 SHINGLE SPRINGS, CA 95682 (916)799-7951	\$13,985,000 \$594,842 \$0	09/21/21 01/06/22 06/30/22	61% 4%
03-ED-50-/0 03-2J7304 20.20 201130		ON STATE ROUTE 50 FROM POSTMILE 63.8 TO 71.0 AND ON STATE ROUTE 89 FROM POST MILE 6.0 TO 8.0, IN EL DORADO COUNTY. DIR'S EMERGENCY HAZARD TREE/DEBRIS REMOVAL; ROCKFALL MITIG	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVENUE SPARKS, NV 89431	MONTPLAISIR, JARET 10183 TRUCKEE AIRPORT ROAD, SUITE 202 TRUCKEE, CA 96161 (530)682-5837	\$13,485,000 \$3,376,131 \$0	09/21/21 12/17/21 12/20/22	45% 25%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 22
01/28/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-/80.4 03-0H5204 ACNH-P050-(153)E --()		IN EL DORADO COUNTY FROM SACRAMENTO COUNTY LINE TO NEVADA STATE LINE INSTALL AWS IN PLACERVILLE, IMPROVE	TIM PAXIN'S PACIFIC EXCAVATION INC DBA PACIFIC EXCAVATION 9796 KENT STREET; ELK GROVE CA 95624 (916)686-2800	JUANAH KOKER 3976 DUROCK ROAD SUITE 102 SHINGLE SPRING CA 95682 (916)416-7612	\$9,022,923 \$8,685,451 \$401,264	08/13/20 08/27/20 02/16/22	86% 96% SUSPENDED
03-GLE-5-14.4/14.7 03-2H5104		IN GLENN COUNTY, ON INTERSTATE 5, 4.6 MILES NORTH OF WILLOWS AT THE WILLOWS INC. SAFETY ROADSIDE REST AREA. UPGRADE LIGHTING.	STUDEBAKER BROWN ELECTRIC, 3237 RIPPEY ROAD STE.100; LOOMIS CA 95650 (916)259-2395	JAMES RALSTON 2707 NOTRE DAME BLVD CHICO CA 95928 (530)713-7871	\$721,115 \$409,325 \$0	06/22/21 07/20/21 02/25/22	53% 57%
03-GLE-5-14.6/14.6 03-4F4204 ACIM-0057-(100)E --()		IN GLENN COUNTY 4.8 MILES NORTH OF WILLOWS AT THE WILLOWS SAFETY ROADSIDE REST AREA UPGRADE POTABLE WATER AND	TSI ENGINEERING, INC. 4600 ROSEVILLE ROAD, SUITE 14 NORTH HIGHLANDS CA 95660 (916)571-5731	RALSTON, JAMES 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)713-7871	\$4,215,574 \$3,523,348 \$104,466	09/24/20 10/09/20 03/28/22	77% 84%
03-GLE-162-66.6/76.3 03-2G1104		PAVEMENT REHABILITATION PROJECT IN GLENN COUNTY ON ROUTE 162. COLD IN-PLACE RECYCLE	BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION 1764 SKYWAY; CHICO CA 95928 (530)891-6555	RECHS, DANIEL 2707 NORTE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$5,446,581 \$5,095,263 \$0	05/06/21 05/19/21 12/10/21 12/30/21	100% 100% COMPLETED
03-NEV-49-/7.5 03-0H2104		NEAR HIGGINS CORNER, FROM THE PLACER COUNTY LINE TO 0.3 MILE NORTH OF LIME KILN ROAD; ALSO IN PLACER COUNTY, AT PM R8.42 AND PM R1 REHABILITATE DRAINAGE SYSTEMS	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE CT; LOOMIS CA 95650 (916)259-1576	DAVID CATANIA 138 NEW MOHAWK RD SUITE NEVADA CITY CA 95959 (530)682-7746	\$1,680,148 \$304,341 \$0	06/18/21 07/08/21 02/04/22	59% 18%
03-NEV-80-13.0/16.5 03-1H18U4 ACIM-080 -(213)E --()		IN TRUCKEE FROM WEST OF DONNER OC TO BRIDGE STREET UNDERCROSSING. 89/267 SEPARATION REHABILITATE ROADWAY, CONSTRUCT	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400		\$21,637,408 \$0 \$0	11/04/21 12/07/21	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 23
01/28/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-19.3/19.3 03-2H30A4		IN NEVADA COUNTY ON ROUTE 80 NEAR TRUCKEE AT THE DONNER PASS CHP INSPECTION FACILITY REHAB/UPGRADE FACILITY	ICENOGLE CONSTRUCTION MANAGEMENT, INC. 70 OTIS STREET; SAN FRANCISCO CA 94103 (415)349-8297	JIMMER ROSS 33 DEPOT ST/ O BOX 1807 COLFAX CA 95713 (916)801-3455	\$554,191 \$517,483 \$0	05/28/21 06/29/21 01/07/22	67% 94%
03-NEV-80-28.3/28.7 03-1H0104 ACIM-080 -(209)E --()		NEAR TRUCKEE AND FLORISTON, FROM 0.2 MILE EAST OF TRUCKEE RIVER BRIDGE TO 0.8 MILE WEST OF FARAD ROAD. CONSTRUCT MEASURES TO ADDRESS CUT	ROAD AND HIGHWAY BUILDERS, LLC. 950 E MUSTANG RD SPARKS NV 89434 (775)852-7283	RANDY STELLHORN 10183 TRUCKEE AIRPORT ,STE 202 TRUCKEE, CA 96161 (530)919-3936	\$3,677,111 \$3,507,571 \$0	02/09/21 03/09/21 12/15/21	92% 94%
03-NEV-174-3.0/3.9 03-4F3704 HSST-P174-(014)E --()		IN NEVADA COUNTY, BETWEEN COLFAX AND GRASS VALLEY, FROM MAPLE WAY TO YOU BET ROAD REALIGN ROADWAY CURVES	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD.; DUBLIN CA 94568 (925)829-9220	JEFF JOHNSON 138 NEW MOHAWK RD SUITE B NEVADA CITY CA 95659 (530)632-6714	\$12,753,932 \$11,626,837 \$307,362	01/24/20 02/19/20 04/11/22	77% 90%
HB1 03-NEV-999-/0 03-0H6904		IN NEVADA CITY AND EMIGRANT GAP, AT WEST OF PINE NEEDLE WAY (PM 25.15), AND AT WEST OF LAST CHANCE MINE ROAD (PM 37.05); ALSO IN OPERATIONAL IMPROVEMENTS TO UPGRADE	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	JEFF JOHNSON 138 NEW MOHAWK RD SUITE B NEVADA CITY CA 95959 (530)632-6714	\$1,014,592 \$0 \$0	09/16/21 10/05/21 06/24/22	0% 0%
03-PLA-28-10.2/10.2 03-0J2504		IN PLACER COUNTY IN KINGS BEACH FROM CHIPMUNK STREET TO BEAVER STREET INSTALL STORM DRAIN.	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260; SACRAMENTO CA 95826 (916)381-0911	RANDY STELLHORN 10183 TRUCKEE AIRPORT RD SU202 TRUCKEE, CA 96161 (530)919-3936	\$827,173 \$26,516 \$0	05/19/21 06/18/21 11/23/21	20% 3%
03-PLA-49-3.1/7.5 03-2F3404 BINH-P049-(177)E --()		IN PLACER COUNTY IN AND NEAR AUBURN FROM 0.1 MILE SOUTH OF ROUTE 49/80 SEPARATION TO 0.1 MILE NORTH OF DRY CREEK ROAD WIDEN SHLDRS, RET WALL, REPLACE MBGR,	FLATIRON WEST, INC. 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	JEFF JOHNSON/BARBARA WHITE 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$34,546,586 \$32,737,071 \$141,083	02/28/19 03/21/19 02/15/22	95% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 24
01/28/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-.4/.4 03-1J5004		IN PLACER COUNTY ON I-80 IN ROSEVILLE AT THE EB ON RAMP FROM AUBURN BLVD. INSTALL RAMP METERING.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVE.; COMPTON CA 90221 (310)669-8949		\$307,777 \$0 \$0	01/04/22 01/24/22	0% 0%
03-PLA-80-2.6/3.1 03-0H4604 ACIM-080 -(251)E --()		IN PLACER COUNTY ON WB I-80 AT THE ATLANTIC BLVD ON-RAMP WIDEN EXISTING ON-RAMP AND	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	JUSTIN KUNERT 2520 WARREN DR SUITE A ROCKLIN, CA 95677 (530)812-6938	\$7,897,416 \$6,193,964 \$508,856	11/16/20 12/15/20 02/25/22	90% 78%
03-PLA-80-38.8/41.4 03-1H0304		NEAR MAGRA, FROM SECRET TOWN OVERCROSSING TO THE GOLD RUN SAFETY ROADSIDE REST AREA (SRRA). REHABILITATE DRAINAGE SYSTEMS.	SAK CONSTRUCTION, LLC 864 HOFF ROAD; O'FALLON MO 63366 (636)385-1000	SAMPSON, TAD 33 DEPOT ST/ PO BOX 1807 COLFAX, CA 95713 (916)799-4858	\$1,882,377 \$1,426,769 \$318,182	04/21/21 05/16/21 01/25/22	97% 74%
03-PLA-80-46.3/63.5 03-2F5704 ACIM- 080-(207)E --()		IN PLACER COUNTY AT VARIOUS LOCATIONS FROM CRYSTAL SPRINGS ROAD OVERCROSSING TO CISCO OVERCROSSING REPLACE BRIDGES AT FOUR LOCATIONS.	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS ROAD, STE 95 CONCORD CA 94520 (925)627-1700	TAD SAMPSON/VERONICA 33 DEPOT ST PO BOX 1807 COLFAX CA 95713 (916)799-4858	\$29,614,125 \$16,828,010 \$84,857	09/23/20 10/09/20 07/01/22	50% 57% SUSPENDED
03-SAC-0-/0 03-4F64A4		AT VARIES LOCATIONS ON STATE ROUTE 5, 80, AND 99 IN SACRAMENTO COUNTY. DIR'S EMERGENCY F.A. TRAFFIC CONTROL SYSTEMS, TEMPORARY RAILING	HIGHWAY SPECIALTY COMPANY, INC PO BOX 141 PALO CEDRO, CA 96073	SY, DUNG 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)155-7296	\$595,000 \$601,715 \$0	07/16/21 10/15/21 12/31/21	100% 99% OVER RUN
20.00 201015							
03-SAC-5-.2/34.3 03-4F6404 SNHG-X067-(080)E --()		IN SACRAMENTO COUNTY ON ROUTES 5, 80 AND 99 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL AND	DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$2,647,135 \$2,313,487 \$0	04/19/19 05/21/19 11/22/19	100% 87% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 25
01/28/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-9.7/24.9 03-0H10U4 BLIM- 005-(349)E --()		IN SACRAMENTO, FROM 1.1 MILES SOUTH OF ELK GROVE BLVD OVERCROSSING TO ROUTE 50 AT AMERICAN RIVER BR (BR#24- 68) ROADWAY REHABILITATION, CONSTRUCT	NOR CAL PAVING 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	CHARLIE MAHAN 1016 NORTH MARKET BLVD. STE.60 SACRAMENTO, CA 95834 (530)682-6707	\$289,500,500 \$241,861,230 \$542,318	05/01/19 05/31/19 05/13/22	82% 83% SUSPENDED
03-SAC-12-.6/.6 03-2H6404		IN SACRAMENTO COUNTY NEAR RIO VISTA ON ROUTE 12 FROM 0.6 MILE EAST OF SACRAMENTO RIVER BRIDGE TO 5.2 MILES WEST OF MOKELUMNE RIVER INTERSECTION IMPROVEMENTS	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	HOWARD GIANG 2777 DEL MONTE STREET WEST SACRMANEOT CA 95691 (916)825-7987	\$5,235,630 \$4,561,791 \$220,683	05/20/20 06/18/20 02/04/22	90% 87%
03-SAC-50-.2/6.1 03-0H08U4		IN SACRAMENTO COUNTY ON ROUTE 50 FROM I-5 JUNCTION TO WATT AVE. ADD HIGH OCCUPANCY VEHICLE LANE AND	FLATIRON WEST,, INC. 2100 GOODYEAR ROAD BENICIA, CA 94510 (707)920-1057	ROD MURPHY 2520 WARREN DRIVE SUITE A ROCKLIN CA 95677 (916)717-1533	\$387,900,597 \$179,978,538 \$4,429,705	04/29/20 06/30/20 07/02/24	34% 46%
03-SAC-50-2.5/3.2 03-3H3304		IN YOLO COUNTY AND SACRAMENTO COUNTY ON ROUTE 50 FROM JEFFERSON BLVD TO 1.3 MILES EAST OF FOLSOM BLVD IMPROVE COMMUNICATIONS AND INSTALL	STUDEBAKER BROWN ELECTRIC, INC. 3237 RIPPEY ROAD STE.100; LOOMIS CA 95650 (916)259-2395		\$24,741,772 \$0 \$0	08/20/21 09/24/21	0% 0%
03-SAC-50-7.7/9.5 03-1F1504 ACNH-P050-(155)E --()		IN AND NEAR RANCHO CORDOVA, FROM BRADSHAW ROAD TO MATHER FIELD ROAD. OPERATIONAL IMPROVEMENTS THAT	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD.; DUBLIN CA 94568 (925)829-9220	EPHREM TEWELDEBERHAN 2777 DEL MONTE ST WEST SACRAMENTO CA 95691 (916)372-0172	\$3,826,316 \$3,677,263 \$35,305	02/05/21 03/04/21 08/19/22	100% 95% OVER RUN
HB4N							
03-SAC-50-15.8/23.1 03-1H8204		IN SACRAMENTO AND EL DORADO COUNTIES IN AND NEAR FOLSOM FROM HAZEL AVENUE TO SILVA VALLEY PARKWAY INSTALL FIBER OPTIC CABLE AND	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	JUANAH KOKER 3976 DUROCK RD SUITE 102 SHINGLE SPRING CA 95682 (916)616-7612	\$4,268,000 \$2,084,181 \$284,985	02/19/21 03/18/21 01/25/22	98% 49%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 26
01/28/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-/0 03-1H1004		IN THE CITY OF SACRAMENTO, FROM THE SACRAMENTO RIVER VIADUCT (PIONEER BRIDGE) TO 4TH STREET; ALSO ON ROUTE 5 FROM 0.2 MILE SOUTH O CLEAN AND PAINT STEEL BRIDGES	SAFFO CONTRACTORS, INC. 3235 KITTY HAWK RD WILMINGTON NC 28405 (910)371-9499	DEA DEAN ELGHASSEIN 3855 N.FREEWAY BLVD #120 SACRAMENTO CA 95834 (916)768-3597	\$11,792,000 \$355,758 \$355,758	09/07/21 10/19/21 02/28/24	1% 3%
03-SAC-51-1.6/4.4 03-2H1104 ACNH-P051-(032)E --()		IN THE CITY OF SACRAMENTO, FROM 0.1 MILE SOUTH OF B STREET UNDERPASS (BR. 24. 0023) TO 0.4 MILES NORTH OF ARDEN WAY UNDERCROSSING PAVE AREAS BEHIND THE GORE AND AT	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424		\$3,776,443 \$0 \$0	07/07/21 08/05/21	0% 0%
03-SAC-80-9.6/12.9 03-1H1904		NEAR THE CITY OF SACRAMENTO, FROM 0.2 MILE EAST OF LONGVIEW DRIVE TO 0.4 MILE EAST OF MADISON AVENUE AUBURN BLVD TO CONNECTOR TO I PAVEMENT REHABILITATION.	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400		\$11,777,612 \$0 \$0	06/18/21 07/08/21	0% 0%
03-SAC-99-4.5/5.5 03-3F5404 ACNH-X067-(081)E --()		IN SACRAMENTO COUNTY ON SR 99 AT S. LAGOON CREEK BRIDGE (BR# 24-0028L), LAGOON CREEK BRIDGE (BR# 24-0045L), AND N LAGOON CREEK BRI REPLACE 4 BRIDGES.	BROSAMER & WALL , INC 1777 OAKLAND BLVD , SUITE 300 WALNUT CREEK CA 94596 (925)395-5207	MOHSSEN CHASSEMI/OE MICHAEL P 2777 DEL MONTE ST SACRAMENTO CA 95691 (916)375-8366	\$19,613,014 \$20,101,822 \$0	01/24/20 02/13/20 12/08/21 12/21/21	100% 100% COMPLETED
03-SAC-99-7.1/9.4 03-0F2864 ACNH-P099-(663)N --()		IN AND NEAR ELK GROVE FROM 0.3 MILE SOUTH OF DILLARD RD OC TO 0.6 MILE SOUTH OF GRANT LINE RD. REMOVE AND REPLACE COSUMNES RIVER	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95076 (831)724-1011	MASOUD SAED 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (916)375-8366	\$65,906,631 \$62,347,424 \$0	06/24/20 06/30/20 05/26/22	80% 94%
03-SAC-99-7.1/9.4 03-0F2804 NHS- -() --() HA21		IN AND NEAR ELK GROVE, FROM 0.3 MILE SOUTH OF DILLARD ROAD OVERCROSSING TO PO BOX 50085 0.6 MILE SOUTH OF GRANT LINE ROAD (REPLACE COSUMNES RI BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY WATSONVILLE, CA 95077-5085 (831)724-1011	JEFFREY HAMM 2777 DEL MONTE ST SACRAMENTO, CA 95691 (916)508-3716	\$48,351,953 \$34,488,980 \$442,898	01/21/21 01/21/21 03/08/23	44% 71%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 27
01/28/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-7.1/9.4 03-0F2844		IN AND NEAR ELK GROVE FROM 0.3 MILE IN AND NEAR ELK GROVE FROM 0.3 MILE SOUTH OF DILLARD RD OC TO 0.6 MILE SOUTH OF GRANT LINE RD. BRIDGE REPLACEMENT. CONSTRUCT	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 900742478 (831)768-4002	MASOUD SAED 2777 DEL MONTE ST SACRMANETO, CA 95691 (530)682-7172	\$17,335,371 \$17,087,618 \$121,132	05/14/20 05/18/20 01/26/22	97% 98%
03-SAC-99-11.8/21.6 03-0H4804 BINH-P099-(637)E --()		IN SAC COUNTY ON SR 99 NEAR GALT FROM SJ COUNTY LINE TO SIMMERHORN RD OC AND FROM 0.7 MILES SOUTH OF ELK GROVE BLVD OC TO MLK BLVD RHMA OVERLAY	MERCER-FRASER COMPANY PO BOX 1006 EUREKA CA 95502-1006 (707)443-6371	HANI EISAA 3855 N FREEWAY BLVD SACRAMENTO, CA 95834 (916)718-8055	\$35,946,284 \$34,476,220 \$718,473	08/20/19 10/25/19 01/24/22	99% 95%
03-SAC-160-20.9/45 03-3F0904 BINH-000C-(494)E --()		IN SACRAMENTO COUNTY AT NORTH SACRAMENTO UNDERCROSSING 24-0111L AND SACRAMENTO RIVER BRIDGE 24-0053 AND IN SAN JOAQUIN COUNTY AT M SEISMIC RETROFIT ON 4 BRIDGES	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	MOHSEN GHASSEMI 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$28,922,214 \$28,013,392 \$7,161	10/10/19 10/25/19 04/21/22	77% 97%
03-SAC-999-/0 03-1H8504		IN SACRAMENTO COUNTY IN SACRAMENTO AT ROUTE 5/99 SEPARATION AND AT ROUTE 51/160 SEPARATION INSTALL CONNECTOR RAMP METERS AND	TIM PAXIN'S PACIFIC EXCAVATION INC DBA PACIFIC EXCAVATION 9796 KENT STREET; ELK GROVE CA 95624 (916)686-2800		\$3,270,265 \$0 \$0	07/27/21 08/10/21	0% 0%
03-SIE-49-9.2/24.7 03-4H1004 ACST-31S7-(004)E --()		IN SIERRA COUNTY ON ROUTE 49 AT VARIOUS LOCATIONS. REPAIR WASHOUT BY INSTALLATION OF	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	CHRIS FALLBECK 138 NEW MOHAWK RD SUITE B NEVADA CITY, CA 95959 (530)682-7746	\$6,984,306 \$6,821,693 \$0	05/29/20 06/18/20 12/08/21 12/21/21	100% 100% COMPLETED
03-SUT-20-/0 03-3F5604 ACNH-P020-(194) --()		IN YUBA AND SUTTER COUNTIES, IN CITY AND MARYSVILLE, AT THE FEATHER RIVER BRIDGE AND OVERHEAD. SCOUR MITIGATION AND RETROFIT	YUBA CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD; PLEASANTON CA 94566 (925)461-1500	MANOHARAN SELVENDRAN 379 COLUSA AVENUE YUBA CITY CA 95991 (530)218-3679	\$18,640,942 \$18,088,215 \$143,744	02/11/21 03/09/21 08/10/22	55% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 28
01/28/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-99-39.2/41.4 03-3F99U4 ACNH-P099-(649)E --()		IN SUTTER COUNTY, IN AND NEAR LIVE OAK, FROM SOUTH OF COLEMAN AVENUE TO NEVADA STREET (NORTH INTERSECTION). REHABILITATE PAVEMENT, IMPROVE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD.; DUBLIN CA 94568 (925)829-9220	DWAYNE GRANDY 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7814	\$33,874,137 \$31,055,543 \$776,387	05/15/20 06/09/20 01/28/22	97% 92%
03-VAR-12-/.4 03-4H6904		IN SACRAMENTO COUNTY, NEAR RIO VISTA, SACRAMENTO RIVER (RIO VISTA) BRIDGE; BR. NO. 23-0024 DIR'S EMERGENCY F.A. REPAIR DAMAGED BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 (925)372-8000	HAMM, JEFF 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)508-3719	\$24,235,000 \$11,209,495 \$107,783	08/13/18 08/30/18 07/05/22	87% 46%
20.20 201130							
03-VAR-149-/5.3 03-0J3504		IN BUTTE, YUBA AND SUTTER COUNTIES ON ROUTES 65, 70, 99, 149 AND 191 AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CAMP FIRE MISSION TASKS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661	GRANDY, DWAYNE 2707 NOTRE DAME BLVD., CHICO, CA 95928 (530)713-7814	\$2,485,000 \$1,828,973 \$0	06/14/19 07/24/19 03/29/21	100% 74%
20.20 201130							
03-VAR-999-/0 03-4H9504		IN SACRAMENTO COUNTY AT FOUR BRIDGES (BR# 24-51/52/53/121). DIR'S EMERGENCY L.B. REPAIR AND MODERNIZE ELECTROMECHANICAL BR.	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$19,985,000 \$10,263,690 \$107,413	03/01/19 05/03/19 01/26/23	70% 51%
20.80 315000							
03-VAR--/0 03-0H4204		VARIOUS LOCATIONS IN DISTRICT 3. REPAIR EXISTING CONTINUOUS COUNT	TENNYSON ELECTRIC, INC. 7275 NATIONAL DR SUITE A-2; LIVERMORE CA 94550 (925)606-1038	CHANDER, RAKESH 3855 NORTH FREEWAY BLVD SACRAMENTO, CA 95834 (916)263-4916	\$8,258,930 \$6,734,352 \$70,846	05/07/20 07/02/20 05/04/22	79% 81%
03-VAR--/0 03-1G7604		IN NEVADA AND PLACER COUNTIES ON ROUTES 20 AND 80 AT VARIOUS LOCATIONS. HM3 PRESERVATION WORK (DECK	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	SAMPSON, TAD 33 DEPOT ST/ PO BOX 1807 COLFAX, CA 95713 (530)320-6455	\$2,254,999 \$2,159,758 \$0	05/26/21 06/22/21 12/27/21	98% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 29
01/28/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-3H93U4 ACNH-P070-(143)E --()		IN YUBA AND BUTTE COUNTIES, ABOUT 11 MILES NORTH OF MARYSVILLE, ON STATE ROUTE 70 FROM 0.8 MI NORTH OF CHANDLER RD TO E GRIDLEY RD INSTALL SOFT BARRIER; CONSTRUCT TWO	A. TEICHERT & SON, INC. M.C.M. CONSTRUCTION, INC. (JOINT VENTURE) 3500 AMERICAN RIVER DRIVE; SACRAMENTO CA 95864 (530)867-1477	ANTHONY GRANADOS/JOHN SCOTT 2707 NOTRA DAME BLVD CHICO, CA 95928 (530)682-6584	\$37,888,123 \$6,438,491 \$2,488,567	07/15/21 08/18/21 10/31/22	20% 17%
03-VAR--/0 03-0H5404 ACIM- 080-(249)E --()		IN SACRAMENTO AND PLACER COUNTIES ON ROUTE 80 FROM 0.3 MILE EAST OF BRYTE BEND BRIDGE TO 0.4 MILE EAST OF RIVERSIDE INTERCHANGE INSTALL FIBER OPTIC CABLE	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST.; SAN LEANDRO CA 94577 (510)639-0639	HANI EISSA 3855 NORTH FREEWAY BLVD SACRMENTO, CA 95834 (916)416-7513	\$10,557,929 \$10,120,086 \$0	05/01/20 06/09/20 01/06/22	93% 96%
03-VAR--/0 03-0H4004		VARIOUS LOCATIONS IN DISTRICT 3 UPGRADING EMS SIGNS TO LED.	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	RAKESH CHANDER 3855 NORTH FREEWAY BLVD SUT120 SACRAMENOT, CA 95834 (916)263-4919	\$1,620,100 \$1,449,096 \$0	04/15/20 05/08/20 01/27/22	89% 89%
03-VAR--/0 03-2G1204		IN PLACER AND NEVADA COUNTY ON ROUTE 80 AT VARIOUS LOCATIONS_____ NEV 80 RAMPS-HM	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	ANDREW MARTIN 33 DEPOT ST/PO BOX 1807 COLFAX CA 95713 (530)812-6343	\$1,947,000 \$1,214,444 \$0	05/20/21 06/15/21 12/13/21	98% 62%
03-VAR--/0 03-2H57U4		IN NEVADA, PLACER, SACRAMENTO, AND YOLO COUNTIES ON ROUTES 5, 51, 65, 80, 99 AND 113. REPAIR DAMAGED INDUCTIVE LOOPS AND	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	PEDRO DIAZ 3855 NORTH FREEWAY BLVD, SU120 SACRAMENTO, CA95860 (530)682-5440	\$2,390,039 \$2,114,389 \$0	05/01/20 06/18/20 12/31/21 12/23/21	68% 88% COMPLETED
03-YOL-16-15.4/19.8 03-1G9904		IN YOLO COUNTY NEAR QUINDA AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF COUNTY ROAD 68 TO 3.0 MILE EAST OF CACHE CREEK CASINO. CULVERT REHAB	ROLL'N ROCK CONSTRUCTION INC 5527 TRUCK VILLAGE DR.; MOUNT SHASTA CA 96067 (530)925-1408	DAVID MAHER 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)821-8304	\$353,153 \$355,268 \$0	05/10/21 06/10/21 10/01/21 12/23/21	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 30
01/28/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-16-27.5/28.3 03-4F1714 HSNH-P016-(042)E --()		IN ESPARTO, FROM ORLEANS STREET TO COUNTY ROAD 21A. IMPROVE PEDESTRIAN SAFETY BY	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	HOWARD GIANG 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)825-7987	\$2,764,425 \$247,504 \$198,749	02/16/21 03/09/21 03/10/22	43% 9%
03-YOL-80-11.1/11.7 03-0F2504 ACIM-080 -(250)E --()		IN YOLO AND SACRAMENTO COUNTIES IN AND NEAR WEST SACRAMENTO AND SACRAMENTO FROM 0.1 MILE WEST OF REED AVENUE OVERCROSSING TO 0.1 REHABILITATE BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	EPHREM TEWELDERBERHAN 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4812	\$18,774,945 \$15,968,019 \$1,041,772	08/21/20 09/11/20 02/22/22	92% 85%
HA21							
03-YUB-20-1.6/3.4 03-1G0104 ACNH-P020-(183)E --()		IN YUBA COUNTY IN AND NEAR MARYSVILLE KNIFE RIVER CONSTRUCTION FROM BUCHANAN STREET TO 0.1 MILE EAST OF LEVEE ROAD. RHMA OVERLAY,DIKE,PCC ISLAND	1764 SKYWAY CHICO CA 95928 (530)891-6555	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$1,738,233 \$1,529,739 \$0	05/22/18 06/19/18 03/01/21	98% 91%
03-YUB-20-13.3/18.2 03-0A5704 ACNH-P020-(191)E --()		IN YUBA COUNTY FROM MARYSVILLE ROAD TO THE YUBA RIVER BRIDGE ROADWAY REHABILITATION AND SHOULDER	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	GARRETT GRIFFITH 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$37,532,894 \$35,240,804 \$223,707	01/02/20 01/22/20 02/14/22	95% 91%
03-YUB-20-18.1/M20.1 03-3F5104 HSNH-P020-(189)E --()		IN YUBA COUNTY NEAR SMARTSVILLE FROM THE YUBA RIVER BRIDGE TO 0.3 MILE EAST OF SMARTVILLE ROAD REALIGNMENT AND WIDENING	FLATIRON WEST INC. 2100 GOODYEAR RD; BENICIA CA 94510 (707)742-6000	AARON CHAMBERLIN 1930 FEATHER RIVER BOULEVARD OROVILLE CA 95965 (916)996-0601	\$34,168,385 \$34,213,753 \$0	10/31/19 11/19/19 11/15/22	100% 96%
HB1							SUSPENDED
03-YUB-65-80.0/8 03-1J0704		IN YUBA COUNTY ON ROUTE 65, AT THE MCGOWANPUMP PLANT, PM R8.01. APPROXIMATELY 1.14 MILES SOUTH OF THE RTE 65/70 SEP (16-42). DIR'S MCGOWAN PUMP PLANT	NORDIC INDUSTRIES, INC. 1437 FURNEAUX ROAD OLIVEHURST, CA 95961	MANOHARAN, SELVENDRAN 379 COLUSA AVE. YUBA CITY, CA 95991 (530)218-3679	\$1,985,000 \$1,216,211 \$0	10/29/19 02/21/20 06/07/22 01/12/22	34% 61% COMPLETED
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 31
01/28/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-70-11.2/13.5 03-1H2704		NEAR MARYSVILLE, AT FEATHER RIVER BOULEVARD OVERCROSSING NO. 16-0033 (PM 13.01) AND SOUTH MARYSVILLE UNDERCROSSING NO. 16-0035 (P UPGRADE BRIDGE RAILS AND CONSTRUCT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033		\$7,263,700 \$0 \$0	10/14/21 11/12/21	0% 0%
03-YUB-70-15.5/16.5 03-1E0604 BINH-P070-(137)E --()		IN YUBA COUNTY NEAR MARYSVILLE FROM 0.1 MILE NORTH OF BINNEY JUNCTION UNDERPASS TO 0.3 MILE NORTH OF LAURELLEN ROAD REPLACE SIMMERLY SLOUGH BRIDGE #	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET; NORTH HIGHLANDS CA 95660 (916)334-1221	SELVENDRAN MANOHARAN 1930 FEATHER RIVER BLVD. OROVILLE, CA 95928 (916)996-0601	\$42,740,002 \$42,045,979 \$218,890	07/31/19 08/23/19 02/11/22	97% 95%
HA21							
03-YUB-70-16.2/25.8 03-4F38U4 HSNH-P070-(144)E --()		IN YUBA COUNTY NEAR MARYSVILLE FROM 0.2 MILE NORTH OF LAURELLEN ROAD TO SOUTH HONCUT CREEK BRIDGE. WIDEN SHOULDERS AND IMPROVE CLEAR	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)829-9220		\$52,694,911 \$0 \$0	11/04/21 11/30/21	0% 0%

Totals:	Authorized Final Amt:	<u>\$1,622,421,986</u>	Completed to Date:	<u>\$1,053,448,601</u>	Work This Month:	<u>\$15,918,436</u>
----------------	------------------------------	------------------------	---------------------------	------------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 32
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-8.4/12.6 04-0J4704 SNHG-000C-(524)E --()		IN VARIOUS CITIES, ON ROUTES 13, 61, AND 123 AT VARIOUS LOCATIONS; ALSO IN CONTRA COSTA COUNTY, ON ROUTE 123, AT EUREKA AVENUE. CROSSWALK SAFETY ENHANCEMENTS.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	RUZIC, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)812-6334	\$3,241,000 \$0 \$0	08/24/21 09/24/21 09/13/22	0% 0%
04-ALA-13-10.9/12 04-2G4604 ACNH-P013-(037)E --()		IN ALAMEDA COUNTY, IN BERKELEY AT VARIOUS LOCATIONS FROM PINE AVENUE TO LORINA STREET UPGRADE CURB RAMPS TO CURRENT	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS RD #150; CONCORD CA 94520 (925)766-7014	RUZIC, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)812-6336	\$847,000 \$784,148 \$750	10/28/20 11/17/20 06/17/21	100% 88%
04-ALA-13-/0 04-3K3104 BINH-X001-(645)E --()		IN ALAMEDA COUNTY ON ROUTES 13, 24, 580, AND 880 AT VARIOUS LOCATIONS. REPAIR AND REPLACE EXISTING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD, C A 94544 (510)867-6031	\$1,294,000 \$0 \$0	04/13/21 05/17/21 11/18/21	0% 0% SUSPENDED
04-ALA-24-5.9/6.2 04-0AC904 20.20.201 130		IN ALAMEDA AND CONTRA COSTA COUNTIES, IN OAKLAND AND ORINDA, AT THE CALDECOTT TUNNELS DIR'S ORDER EMERGENCY F.A. INSTALL MD VOLTAGE ELECT GENERATOR SYSTEMS	BENTANCOURT BROS. CONSTRUCTION, INC. 8015 WEST 11TH STREET TRACY, CA 95304 (209)832-7631	SADEGHI-NEDJAD, AMIR 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)459-2581	\$14,725,000 \$8,039,936 \$0	02/14/20 02/14/20 03/31/22	100% 55% OVER RUN
04-ALA-24-59.0/6.2 04-1Q8404 20.20.201 130		NEAR OAKLAND AT THE CALDECOTT TUNNEL RPR FIRE PROTECT, VENT, ELECT SYST & SCADA	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST. OAKLAND, CA 94621 (510)632-3173	SADEGHI-NEDJAD, AMIR 5675-B GIBRALTER DRIVE PLEASANTON, CA 94588 (510)459-2581	\$17,485,000 \$11,178,405 \$0	09/13/18 09/13/18 01/31/22	100% 64% OVER RUN
04-ALA-80-1.9/4 04-2J8304		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL TRANSPORTATION MANAGEMENT	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A; VACAVILLE CA 95688 (707)449-3604	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007	\$2,310,502 \$1,980,085 \$164,270	12/30/20 02/02/21 01/27/22	96% 85%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 33
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-4.5/7.6 04-3J7004 SIMG-0801-(118)E --()		IN BERKELEY AND ALBANY, FROM ROUTE 13/80 SEPARATION (NORTH) TO 0.4 MILE INC. EAST OF EL CERRITO SEPARATION AND OVERHEAD INSTALL MEDIAN SAFETY LIGHTING AND	FBD VANGUARD CONSTRUCTION, 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	CARROLL, GREGORY 3401 REGATTA BLVD. RICHMOND, C A 94804 (510)867-4480	\$10,619,542 \$10,303,354 \$8,000	11/16/20 12/02/20 01/26/22	99% 96%
04-ALA-80-5.7/5.8 04-1W9904		IN THE CITY OF BERKELEY AT UNIVERSITY AVE INSTALL FENCING, REMOVE HAZ WASTE, TREE PROTECTION DIR'S ORDER EMERGENCY F.A. INSTALL FENCING, REMOVE HAZ WASTE, TREE PROT	QA CONSTRUCTORS 850 S VAN NESS AVE. STE 35 SAN FRANCISCO, CA 94110 (408)210-5508	TRAN, TRANG 3401 REGATTA AVE. RICHMOND, CA 94804 (510)714-7041	\$2,709,000 \$1,235,472 \$0	05/19/21 06/10/21 04/05/22	61% 46%
20.20.201 130							
04-ALA-80-6.4/6.8 04-0A7724 ACIM-0801-(121)E --()		ON I-80 AT GILMAN STREET INTERCHANGE FROM 0.6 MILES NORTH OF UNIVERSITY AVENUE OC TO 0.5 MILE SOUTH OF EL CERRITO SEPARATION IN_ A CONSTRUCT DOUBLE ROUNDABOUTS AT	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424		\$25,231,720 \$0 \$0	01/04/22 01/27/22	0% 0%
04-ALA-80-6.4/6.6 04-0A7714 ACIM-080 -(119)E --()		IN ALAMEDA COUNTY IN AND NEAR BERKELEY FROM 0.6 MILE NORTH OF UNIVERSITY AVENUE OVERCROSSING TO 0.1 MILE SOUTH OF GILMAN STREET U CONSTRUCT THE GILMAN	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	TRINH, JASON 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6007	\$21,332,490 \$7,802,617 \$786,755	05/03/21 05/13/21 05/08/23	28% 36%
04-ALA-84-13.0/13.6 04-160304 ACNH-P084-(054)E --()		ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR, STE A RANCHO CORDOVA CA 95742 (916)852-5530	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$19,111,371 \$10,246,830 \$142,607	11/17/20 12/15/20 11/22/23	27% 53%
HA21							
04-ALA-84-13.6/18 04-2A3324 HSNH-P084-(055)E --()		IN FREMONT, FROM ROUTE 238 (MISSION BOULEVARD) TO ROUTE 680. WIDEN SHOULDERS, INSTALL TRAFFIC	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT, BUILDING B #400 CONCORD, CA 94524-6227 (925)227-6296	DIKE EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$16,152,342 \$11,045,691 \$884,493	02/22/21 03/11/21 02/24/23	20% 68%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 34
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-17.9/22.9 04-297634		IN AND NEAR SUNOL, PLEASANTON AND LIVERMORE ON RTE 680 FROM 1.2 MI SOUTH TO 1.8 MI NORTH OF RTE 84 AND ON RTE 84 FROM 0.1 MI EAST WIDENING ROUTE 84 TO EXPRESSWAY AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT;BUILDING B #400 CONCORD, CA 94524-6227 (925)227-6296	NGO, HUNG 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)224-6790	\$134,321,086 \$20,088,180 \$0	02/22/21 03/11/21 06/17/24	9% 15%
04-ALA-84-21.9/21.9 04-4Q2604		IN ALAMEDA COUNTY, NEAR LIVERMORE, AT 1.1 MILE WEST OF RUBY HILLS DRIVE RECONSTRUCT SLOPE WITH RSP	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER CT. OAKLAND CA 94621 (510)992-1727	PANDHER, PARAMJIT 5675-B GIBRALTAR DR, PLEASANTON, CA 94588 (510)867-6694	\$16,650,000 \$6,840,469 \$0	07/16/19 08/14/19 10/29/21	100% 41% OVER RUN
20.20.201 130							
04-ALA-260-1.1/1.9 04-3K2004		IN OAK AND ALA AT POSEY WEBSTER TUBES RPR FIRE PROTECTION,VENT, ELECT SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST OAKLAND, CA 94621 (510)812-4031	PANDHER, PARAMJIT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$21,830,000 \$20,320,774 \$0	03/04/19 03/04/19 05/31/22	100% 93% OVER RUN
20.801350 000							
04-ALA-260-1.1/1.9 04-0W0204		IN ALAMEDA COUNTY, IN OAKLAND AND ALAMEDA, AT THE POSEY-WEBSTER TUBES DIR'S ORDER EMERGENCY F.A. RENT & PLACE TEMPORARY BACKUP GENERATORS	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 94621 (510)812-4031	PANDHER, PARAMJIT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$4,935,000 \$4,173,801 \$0	02/24/20 02/24/20 05/31/22	66% 85%
20.20.201 130							
04-ALA-580-1.3/6 04-0K6804 HSIM-580 -(081)E --()		IN ALAMEDA COUNTY, ON I-580 FROM WEST PACIFIC INFRASTRUCTURE GRANT LINE ROAD UNDERCROSSING(UC) TO CONSTRUCTION LLC NORTH FLYNN ROAD OVERCROSSING (OC) NEAR THE CITY OF LI ESTABLISH ELECTRIC SERVICE	871 COTTING COURT STE A VACAVILLE CA 95688 (707)449-3604	SINGH, DAVINDER 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-7169	\$3,228,910 \$0 \$0	11/10/21 01/05/22 09/30/22	0% 0%
04-ALA-580-1.5/0 04-0K6504 SNHG-000C-(535)E --()		IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS. INSTALL CONCRETE BARRIER AT SHIELD	HOSELEY CORPORATION 96F PIER ADMIN BUILDING SUITE SAN FRANCISCO CA 94124 (415)404-8997	HATEFI, AMIR 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6034	\$2,572,000 \$0 \$0	12/23/21 01/20/22 06/08/22	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 35
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-21.0/27 04-0W3404		IN ALAMEDA COUNTY IN AND NEAR PLEASANTON 0.2 MILE WEST OF ROUTE 680/580 SEPARATION TO EAST CASTRO VALLEY BOULEVARD UNDERCROSSING PCC SLABS REPLACEMENT.	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	PANDHER, PARAMJIT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$917,220 \$961,170 \$0	04/23/21 06/17/21 11/18/21 01/07/22	100% 100% COMPLETED
04-ALA-580-30.8/46.5 04-3J0504 ACIM-5801-(981)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADELINE STREET UNDERCROSSING IN OAKLAND TO 0.3 MILE WEST OF ROUTE INSTALL AND UPGRADE TRANSPORTATION	TENNYSON ELECTRIC, INC. 7275 NATIONAL DRIVE; LIVERMORE CA 94550 (925)606-1038	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6031	\$6,119,298 \$3,607,085 \$618,675	03/26/21 04/16/21 02/08/22	88% 58%
04-ALA-580-44.4/44.4 04-1W5404		IN ALAMEDA COUNTY, AT BRIDGE #33- 02895 INSTALL WROUGHT IRON FENCING AND ACCESS GATES DIR'S ORDER EMERGENCY F.A. INSTALL WROUGHT IRON FENCING & ACCESS GATE	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY, CA 94063 (925)819-2960	RUZIC, JOHN 401 REGATTA BLVD. RICHMOND, CA 94804 (510)812-6336	\$925,000 \$714,762 \$0	02/08/21 03/17/21 09/17/21 01/20/22	100% 90% COMPLETED
20.20.201 130							
04-ALA-580-45.4/45.8 04-2K7904 ACNH-000C-(533)E --()		IN ALAMEDA AND SOLANO COUNTIES AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	BARTEL, DAVID 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-6755	\$1,419,349 \$12,588 \$563	09/28/21 10/22/21 06/02/25	4% 1%
04-ALA-580-47.4/48 04-3Q3904		BUCHANAN STREET TO CONTRA COSTA COUNTY LINE MILL AND REPLACE WITH RHMA	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT, STE 400 CONCORD CA 94520 (925)687-6666	RUZIC, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)812-6336	\$1,155,738 \$1,201,460 \$14,769	06/08/21 06/22/21 11/15/21	76% 97%
04-ALA-580-/0 04-3J1304 SIMG-X001-(665)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL ACESSIBLE PEDESTRIAN SIGNAL	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000		\$2,222,022 \$0 \$0	10/25/21 11/18/21	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 36
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-680-2.2/6.6 04-2537H4		IN ALAMEDA COUNTY IN FREMONT FROM 0.2 MILE SOUTH OF MISSION BLVD/ ROUTE 262 SEPARATION TO 0.3 MILE NORTH OF MISSION BLVD/ROUTE 23 REPLACEMENT HIGHWAY PLANTING	BORTOLUSSI & WATKIN, INC 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	BALINGIT, JOSE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$1,333,320 \$1,223,393 \$42,790	12/07/17 12/26/17 01/24/22	0% 0% PLANT EST SATIS
04-ALA-680-2.4/12.4 04-4G0564 ACIM- 680-(079)E --()		IN ALAMEDA COUNTY., ALA-680 FROM SR- 262 (MISSION BOULEVARD) IN FREMONT TO KOOPMAN ROAD UNDERCROSSING. REHABILITATE ROADWAY AND CONSTRUCT	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CENTER BLDG B#400 CONCORD, CA 94520 (925)687-6666	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3529	\$115,377,556 \$112,974,401 \$0	11/16/17 01/04/18 09/27/21	100% 99%
04-ALA-880-.9/24.8 04-4J9804 ACIM-000C-(536)E --()		IN OAKLAND, UNION CITY, AND FREEMONT, AND ON ROUTE 80 IN BEKELEY (PM 4.7) AT VARIOUS LOCATIONS; ALSO IN SANTA CLARA COUNTY, IN MI CONSTRUCT PERMANENT BEST MANAGEMENT	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA 94543 (510)867-6083	\$1,628,061 \$0 \$0	11/30/21 12/24/21 06/02/22	0% 0%
04-ALA-880-11.4/12.2 04-0J5304 ACIM-8801-(910)E --()		IN FREMONT, FROM 0.4 MILE SOUTH TO 0.4 MILE NORTH OF PATTERSON SLOUGH BRIDGE NO. 33-0250 (PM 11.8). BRIDGE REHABILITATION.	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)909-9601	BALUYOT, RODELIO 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6083	\$8,230,852 \$6,487,829 \$0	01/04/21 01/26/21 04/01/22	77% 79%
04-ALA-880-20.9/20.9 04-4J7304 HSIM-8801-(911) --()		IN ALAMEDA COUNTY IN SAN LEANDRO AT WASHINGTON AVENUE RECONSTRUCT RAMPS.	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	NGUYEN, VERNON 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6119	\$2,995,449 \$2,745,565 \$2,227	12/29/20 01/21/21 02/15/22	89% 91%
04-ALA-880-30.2/33.6 04-2K8204 ACIM-8801-(912)E --()		IN ALAMEDA COUNTY IN OAKLAND AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF 5TH AVENUE UNDERCROSSING_ TO 0.1 MILE NORTH OF 7TH STRE PAVE NARROW STRIPS AND	FBD VANGUARD CONSTRUCTION, INC. TO 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	SAFI SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$2,195,000 \$0 \$0	11/05/21 12/07/21 05/16/22	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 37
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-34.1/34.6 04-2W3404		HOMELESS FENCING IN OAKLAND, ON WOOD STREET DIR'S ORDER EMERGENCY F.A. HOMELESS FENCING	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD SUITE 200 SAN FRANCISCO CA 94124 (415)852-1752	SAEED SAFI 25100 SANTA CLARA STREET, HAYWARD, CA 94544 (510)714-7039	\$2,917,000 \$2,118,005 \$0	05/05/21 06/17/21 03/31/22	100% 73% OVER RUN
20.20.201 130							
04-ALA-980-1.1/1.1 04-4K9804		IN OAKLAND, AT THE CALTRANS DISTRICT 4 HEADQUARTERS OFFICE BUILDING, 111 GRAND AVENUE ORDER EMERGENCY F.A. BUILDING ELEVATOR REHAB	SAN FRANCISCO ELEVATOR SERVICES, LLC 6517 SIERRA LANE DUBLIN, CA 94568	PATEL, ASUTA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8168	\$5,611,000 \$0 \$0	10/11/21 12/23/21 12/31/23	0% 0% 0%
20.20.201 130							
04-CC-4-16.7/16.7 04-2Q0204		IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHCRYLATE,	MYERS & SONS CONSTRUCTION, LLC 45 MORISON AVE. SACRAMENTO, CA 95838 (916)283-9950	CRANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$1,283,461 \$1,178,655 \$0	03/30/21 04/15/21 02/20/22	91% 88% SUSPENDED
04-CC-4-25.8/28.3 04-2J0414		IN CONTRA COSTA CO IN PITTSBURG AND ANTIOCH FROM 0.2 MILE WEST OF SOMERSVILLE ROAD UC TO 0.1 MILE EAST OF CAVALLO ROAD UC REPLACEMENT HIGHWAY PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)259-7982	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$2,574,086 \$2,261,151 \$6,156	05/21/18 06/28/18 09/30/22	0% 0% PLANT EST SATIS
04-CC-4-28.7/31 04-2J0424		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.2 MILE WEST OF HILLCREST AVE OC TO BART PED OC AND FROM 0.2 MILE WEST OF ROUTE 4/160 SEPA REPLACEMENT HIGHWAY PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)899-6841	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$1,757,143 \$1,524,617 \$3,510	01/18/19 02/11/19 11/22/22	0% 0% PLANT EST SATIS
04-CC-4-/0 04-3K3204 BINH-X103-(035)E --()		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 242, 580, AND 680 AT VARIOUS LOCATIONS. REPAIR AND REPLACE EXISTING	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY RD SAN JOSE, CA 95133 (408)886-0335	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE CONCORD, CA 94520 (510)774-4383	\$1,271,662 \$0 \$0	09/10/21 10/05/21 01/13/22	0% 0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 38
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-24-.7/.7 04-4W3304		IN CONTRA COSTA CO., ON EB 24, NEAR FISH RANCH ROAD ONRAMP. ROCKSLIDE REPAIR	G. N. HENLEY, INC. 3107 MORGAN TERRITORY ROAD CLAYTON, CA 94517	MUKHERJEE RABINDRA 2525 STANWELL DRIVE, SUITE #100 CONCORD, CA 94520 (510)774-4383	\$589,000 \$170,281 \$0	10/27/21 12/01/21 01/27/22	85% 29%
20.80.201 130							
04-CC-80-2.3/2.3 04-2W2704		IN CONTRA COSTA, SANTA CLARA AND ALAMEDA COUNTY ON ROUTE 580 NEAR MACARTHUR CONSTRUCT SIGN STRUCTURES AND INSTALL LEFT	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY, CA 94063	ROBERTO BORJA 1700 S. AMPHLETTE, SAN MATEO, CA 94402 (510)385-7107	\$1,907,500 \$0 \$0	08/02/21 09/12/21 01/15/22	0% 0%
20.20.201 130							
04-CC-80-5.1/5.1 04-3W7704		IN THE CITY OF SAN PABLO, WESTBOUND EL PORTAL DR. ONRAMP DIR'S ORDER EMERGENCY F.A. REPAIR CONCRETE BARRIER AND SOUNDWALL	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD., STE 200 SAN FRANCISCO, CA 94124 (925)360-5150	PERNG, REBECCA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)506-2039	\$425,000 \$0 \$0	10/14/21 12/09/21 04/11/22	0% 0%
20.20.201 130							
04-CC-160-1.1/.6 04-0W3904		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.2 MILE SOUTH OF MAIN STREET TO 0.1 MILE NORTH OF WILBUR AVENUE REPLACE RESURFACING	GRANITE ROCK COMPANY 2280 BATES AVENUE, SUITE 200 CONCORD, CA 94520 (408)574-1400	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)774-4383	\$342,499 \$374,406 \$0	05/10/21 06/03/21 11/15/21 01/20/22	100% 100% COMPLETED
04-CC-242-/1.6 04-269804 ACNH-P242-(004)E --()		IN CONCORD, FROM ROUTE 680 TO 0.1 MILES NORTH OF CONCORD AVENUE PAVEMENT REHABILITATION	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	HATEFI, AMIR 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6034	\$8,915,343 \$8,838,540 \$6,479	12/04/20 12/17/20 02/20/22	96% 95%
HA22							
04-CC-580-.9/1.5 04-2J7204 ACIM-5802-(368)E --()		IN RICHMOND, AT STEGE DRAIN RIDGE NO. 28-0091. BRIDGE REPLACEMENT	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	GURUNG, BARDAN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)406-5829	\$8,154,409 \$3,932,696 \$33,040	02/25/21 03/11/21 01/10/23	85% 48%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 39
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-580-5.8/5.8 04-4G8914		IN CITY OF RICHMOND IN CONTRA COSTA COUNTY ON ROUTE 580, AT SCOFIELD AVENUE UNDERCROSSING NO. 28... SEISMIC RETROFIT	GOLDEN STATE BRIDGE INC 901 HOWE RD MARTINEZ CA 94553 (925)372-8000	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007	\$15,222,724 \$8,236,344 \$758,232	04/01/21 04/13/21 09/08/22	47% 54%
04-CC-580-6.1/7.7 04-3G4744		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN REMOVE TRAVELERS, PAINT STRUCTURAL	ALLIED PAINTING, INC. 4 LARWIN ROAD CHERRY HILL, NJ 08034 (856)429-3400	HALALI, BEHZAD 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)867-6107	\$39,229,661 \$22,273,671 \$1,091,296	01/14/21 02/09/21 06/16/23	35% 57%
04-CC-580-6.7/7.8 04-2W1204		ON THE RICHMOND SAN RAFAEL BRIDGE, I580 STRENGTHEN GUSSET PLATES AT VARIOUS LOCATIDIR'S ORDER EMERGENCY F.A. STRENGTHEN GUSSET PLATES AT VARIOUS LOCATI	FLATIRON WEST INC 2100 GOODYEAR RD. BENICIA CA 94510 (707)742-6000	HALALI, BEHZAD 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)867-6107	\$12,135,000 \$6,179,977 \$0	01/11/20 03/17/21 07/01/22	100% 51%
20.20.201 130							
04-CC-680-24.9/25.5 04-3G3014		IN SACRAMENTO COUNTY NEAR ANITOC ON ROUTE 160 FROM 0.2 MILE NORTH OF SACRAMENTO COUNTY LINE TO 0.4 MILE NORTH OF SACRAMENTO COUNT REPLACE FOG HORNS, RADAR BEACONS	PERRY ELECTRIC INCORPORATED 130 MURWOOD COURT WALNUT CREEK CA 94596 (925)766-2778	WONG, DUDLEY 25100 SANTA CLARA ST. HAYWARD, C A 94544 (510)385-7628	\$4,966,480 \$3,969,472 \$321,713	02/04/21 03/09/21 02/18/22	80% 80%
HA21							
04-CC-680-/7.6 04-0W7704		IN CONTRA COSTA COUNTY, IN SAN RAMON AND DANVILLE FROM ALCOSTA BOULEVARD OVERCROSSING TO DIABLE ROAD UNDERCROSSING REPLACE PCC SLABS	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	RANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$771,800 \$805,061 \$0	06/01/21 06/22/21 11/14/21 01/07/22	100% 100% COMPLETED
04-LAK-29-/0 04-0Q8504		COUNTIES LAK, MRN, NAP, SON, SOL ON RTES 29, 1, 101, 131, 128, 80, 680, 780, 12 AND 116 AT VARIOUS LOCATIONS DIR'S ORDER EMERGENCY REMOVE DROUGHT-DAMAGED TREES	THE PROFESSIONAL TREE CARE CO. 2828 8TH STREET BERKELEY, CA 94710 (510)549-3954	DUNCAN, RICHARD 1009 CLEGG CT., STE. G PETALUMA, CA 94954 (510)812-6444	\$12,485,000 \$11,808,540 \$0	09/16/19 09/16/19 02/14/22	86% 95%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 40
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-10.7/11 04-0AA484		IN MARIN COUNTY ON ROUTE 1 AT PM 10.7-10.9, NEAR STINSON BEACH, AT 1.3 MILES SOUTH OF PANORAMIC HIGHWAY NORTH JUNCTION FOUR-YEAR PLANT ESTABLISHMENT AS	JOHN SEMSEN LANDSCAPING CO 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	INCSIMPSON, JOHN 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-4515	\$495,950 \$0 \$0	12/08/21 01/13/22 06/17/25	0% 0%
04-MRN-1-22.8/22.8 04-0AA444 ACST-ER31-(004)E --()		IN MARIN COUNTY, NEAR FIVE BROOKS, AT GIACOMINI GULCH BRIDGE MAINTAIN EXISTING PLANTED AREA TO	JOHN SEMSEN LANDSCAPING CO INC 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809		\$229,680 \$0 \$0	12/24/21 01/20/22	0% 0%
04-MRN-101-.2/0 04-4J4204 STER-27F5-(001)E --()		IN MARIN COUNTY NEAR SAUSALITO AT 0.1 MILE SOUTH OF SAUSALITO ROAD UNDERCROSSING INSTALL FLOOD GATES AND MODIFY BOX	MAGGIORA & GHILOTTI, INC. 555 DUBOIS ST. SAN RAFAEL CA 94901 (415)459-8640	RUSSELL, STEVE 756 W. FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	\$840,655 \$193,698 \$0	03/29/21 05/27/21 12/01/22	5% 23%
04-MRN-101-.7/15.8 04-3K3504 BINH-000C-(481)E --()		IN MARIN, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS VEHICLE DETECTION SYSTEM	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	RUSSELL, STEVE 756 W. FRANCISCO- BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$4,097,079 \$190,000 \$0	05/21/21 06/09/21 04/24/22	23% 5%
04-MRN-101-3.5/4.7 04-3W3904		MARIN-101 BRIDGE 27-0100 JOINT #10 (SOUTHBOUND) REPAIR FAILED FINGER JOINT AT HINGE 10.	BRIDGEWAY CIVIL CONSTRUCTORS, INC 3333 VACA VALLEY PARKWAY, STE 2000, VACAVILLE, CA 95688	HABTESELAASSIE, DAWIT 756 WEST FRANCISCO BLVD, SAN RAFAEL, CA 94901- 3927 (510)385-6980	\$503,000 \$0 \$0	07/21/21 08/11/21 02/04/22	0% 0%
20.20.201 130							
04-MRN-101-8.4/8.7 04-1A6614		IN MARIN COUNTY, FROM TAMALPIAS DRIVE INTERCHANGE IN CORTE MADERA TO SIR FRANCIS DRAKE BLVD. IN LARKSPUR, IMPROVEMENTS ON SB AND CONSTRUCT MULTIUSE BIKEPATH.	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	RUSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)754-0001	\$9,592,621 \$6,038,620 \$588,481	11/30/20 12/22/20 01/03/23	44% 62%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 41
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-8.9/0 04-0Q7304		IN MARIN COUNTY IN LARKSPUR AT 0.4 MILE NORTH OF CORTE MADERA CREEK BRIDGE MODIFY DRAINAGE SYSTEM AND EROSION	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (415)454-7011	LI, TIFFANY 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)406-4126	\$386,657 \$0 \$0	05/26/20 07/17/20 12/31/21	0% 0%
04-MRN-101-10.6/10.8 04-4G8204 BRNH-Q101-(343) --()		IN SAN RAFAEL, FROM ROUTE 101 NORTHBOUND OFF-RAMP TO 2ND STREET REPLACE BRIDGE.	GORDON & BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	HABTESELAASSIE DAWIT 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-6980	\$12,942,381 \$9,884,936 \$80,143	05/05/20 05/26/20 12/30/22	45% 76%
04-MRN-101-15.4/15.4 04-4G8714 BRNH-Q101-(327)E --()		NEAR SAN RAFAEL ON ROUTE 101 AT MILLER CREEK BRIDGE NO. 27-0004 BRIDGE SCOUR MITIGATION.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	DAWIT, HABTESELAASSIE 756 FRANCISCO BLVD WEST WEST RAFAEL, CA 94901 (510)385-8178	\$674,811 \$537,250 \$2,255	01/16/18 02/09/18 10/31/22	7% 91%
04-MRN-131-.8/.9 04-4J4504 ACNH-P131-(002)E --()		IN MARIN COUNTY, IN TIBURON AT GREENWOOD COVE DRIVE/BLACKFIELD DRIVE ADA CURB RAMP UPGRADE AND	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (415)454-7011	LI, TIFFANY 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-6980	\$1,596,064 \$1,661,503 \$4,634	12/24/20 02/11/21 03/30/22	100% 98%
04-NAP-29-20.4/20.8 04-2594A4		IN NAPA COUNTY NEAR YOUNTVILLE FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF WASHINGTON STREET REPLACEMENT HIGHWAY PLANTING.	EMPIRE LANDSCAPING INC PO BOX 35 DAVIS, CA 95617 (530)400-3943	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$354,141 \$334,976 \$2,880	10/28/16 11/28/16 04/29/22	0% 0% PLANT EST SATIS
04-NAP-29-33.5/48.5 04-1W6304		ON ROUTE 29 AND ROUTE 12, AT VARIOUS LOCATIONS REPAIR FIRE DAMAGE DIR'S ORDER EMERGENCY F.A. REPAIR FIRE DAMAGE	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD. SO. PETALUMA, CA 94952 (707)763-8700	ALEADELAT, WALEED 1009 CLEGG COURT, STE. G PETALUMA, CA 94954 (510)898-8594	\$8,667,000 \$4,490,859 \$0	09/29/20 09/29/20 12/31/21	100% 52% OVER RUN

20.20.201
130

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 42
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-42.1/48.6 04-2W7604		NAPA CO., LAKE CO HWY, EAST OF ROBERT LOUIS STEVENSON STATE PARK CALISTOGA REPAIR PAVEMENT DAMAGED BY CALFIRE EQUIPME	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD SOUTH, PETALUMA, CA 94952 (707)763-8700	PATENIA, DANILO 324 CAMPUS LANE STE T, FAIRFIELD, CA 94534 (510)224-6309	\$4,375,000 \$3,786,618 \$0	07/02/21 07/29/21 12/31/21	85% 87%
20.20.201 130							
04-NAP-121-.5/1 04-4G2104 HSNH-P121-(132)E --()		IN NAPA COUNTY ON STATE ROUTE 121 AT HUICHICA CREEK WIDEN ROADWAY AT HUICHICA CREEK.	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$5,840,208 \$1,389,174 \$4,960	05/19/21 06/10/21 10/09/22	13% 24%
04-NAP-121-16.1/22.1 04-1W4804		IN NAPA AND SOLANO COUNTIES ON ROUTE 121 AND 128 AT VARIOUS LOCATIONS. DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIR	O.C. JONES & SONS, INC. 1520 FOURTH STREET, BERKELEY CA 94710	PATENIA, DANILO 324 CAMPUS LANE STE T, FAIRFIELD, CA 94533 (510)224-6309	\$12,418,000 \$12,403,128 \$142,511	08/21/20 08/21/20 02/09/22	95% 100%
20.20.201 130							
04-NAP-121-18.6/18.6 04-4J2104		NEAR NAPA, AT CAPELL CREEK BRIDGE NO. 21-0064. BRIDGE REHABILITATION.	GHILOTTI CONSTRUCTION CO. 246 GHILOTTI AVE. SANTA ROSA CA 95407 (707)585-1221	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFAIED, CA 94534 (925)260-6460	\$1,206,774 \$1,193,830 \$2,325	11/02/20 12/09/20 04/06/22	69% 96%
04-NAP-121-20.6/20.6 04-2J5704		IN NAPA COUNTY, NEAR THE CITY OF NAPA, AT SOUTH OF ROUTE 128. EMBANKMENT STABILIZATION AND	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE CA 95138 (408)574-1400	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$893,141 \$872,321 \$0	11/19/18 12/10/18 12/22/21	100% 96% OVER RUN
04-NAP-128-7.4/7.4 04-1G4304 B1ST-P128-(061)E --()		NEAR RUTHERFORD, AT CONN CREEK BRIDGE NO. 21-0021 REPLACE BRIDGE.	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$8,381,556 \$8,038,702 \$0	03/29/19 04/22/19 01/11/22	100% 98% OVER RUN
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 43
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-128-20.1/20.4 04-4G8404 B1ST-P128-(062)E --()		IN NAPA COUNTY, NEAR CITY OF NAPA AT CAPELL CREEK BRIDGE (BRIDGE NO. 21- 0078).	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	ISADA, DARREN 324 CAMPUS LANE STE T FAIRFIELD, CA 94534 (925)250-5595	\$14,034,877 \$13,806,400 \$249,177	02/19/19 03/13/19 01/24/22	100% 98%
HA21		REPLACE BRIDGE					
04-SCL-17-2.8/13.9 04-1J9704 ACNH-P017-(117)E --()		IN AND NEAR LOS GATOS, CAMPBELL AND SAN JOSE, FROM HEBARD WAY TO ROUTE 280 PAVEMENT REHABILITATION.	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138 (408)574-1400	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 95122 (108)867-6047	\$41,350,482 \$5,495,452 \$137,475	04/30/21 05/19/21 07/21/23	16% 13%
04-SCL-17-5.1/13.3 04-3K3304 BINH-X085-(061)E --()		IN SANTA CLARA COUNTY ON ROUTES 17, 85, 87, 101, 280 AND 680 AT VARIOUS LOCATIONS REPAIR AND REPLACE EXISTING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	NGUYEN, VERNON 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6119	\$3,759,000 \$116,922 \$0	05/06/21 06/03/21 03/21/22	65% 3%
04-SCL-17-/3.4 04-2K1404 HSNH-P017-(116)E --()		IN SANTA CLARA COUNTY IN REDWOOD ESTATE AND HOLY CITY FROM 0.1 MILE SOUTH OF SUMMIT ROAD OVERCROSSING TO ALMA COLLEGE RD RUMBLE STRIPS, LIGHTING, BEACONS &	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	MINH HINH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3785	\$5,969,691 \$5,814,944 \$0	04/02/20 04/21/20 01/06/22 01/20/22	100% 100% COMPLETED
04-SCL-25-1.6/0 04-2J7804		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS MITIGATE SUBSTRUCTURE SCOUR AT FOUR	BUGLER CONSTRUCTION INC. 4847 HOPYARD RD; PLEASANTON CA 94588 (925)416-0700	NGUYEN, HUNG V 1007 KNOX AVE SAN JOSE CA 95122 (510)385-7130	\$2,958,541 \$0 \$0	11/24/21 01/14/22 12/15/23	0% 0%
04-SCL-35-14.0/17.1 04-0P48U4 SSTG-P035-(012)E --()		ON ROUTE 35, FROM ROUTE 9 IN SANTA CLARA COUNTY TO ROUTE 84 IN SAN MATEO COUNTY INSTALL CURVE WARNING SIGNS,	STERND AHL ENTERPRISES INC. 11861 BRANFORD ST. ; SUN VALLEY CA 91352 (818)834-8199	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$1,172,307 \$0 \$0	12/14/21 01/03/22 10/30/22	0% 0%
SHOPP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 44
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-35-/9.5 04-0W1704		NEAR LOS GATOS, AT 0.3 MILES NORTH OF LAS CUMBRES ROAD RECONST SLOPE AND IMPROVE DRAINAGE DIR'S ORDER EMERGENCY F.A. RECONST SLOPE AND IMPROVE DRAINAGE	BRANNON CORPORATION 10492 DOUGHERTY AVENUE MORGAN HILL, CA 95037 (408)294-2910	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122-2124 (408)254-5703	\$1,152,500 \$514,933 \$0	09/17/20 09/17/20 01/25/22	86% 45%
20.20.201 130							
04-SCL-82-9.8/10.4 04-4J2824		IN THE CITIES OF SAN JOSE AND SANTA CLARA FROM MCKENDRIE STREET IN SAN JOSE TO THE ALAMEDA IN SANTA CLARA PAVEMENT REHABILITATION AND ADA	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	NGUYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5700	\$2,156,077 \$2,105,935 \$10,283	10/16/19 11/12/19 01/31/22	81% 97%
04-SCL-85-5.6/17.8 04-3Q4704		IN SANTA CLARA COUNTY FROM GUADALUPE RIVER BRIDGE TO 0.1 MILE NORTH OF STEVENS CREEK BOULEVARD OVERCROSSING FOG SEAL ON SHOULDERS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE; RANCHO CORDOVA CA 95742 (916)635-5175	NIKZAD, ALI 1004 KNOX AVENUE SAN JOSE, CA 95122 (510)867-6047	\$433,750 \$0 \$0	12/31/20 02/02/21 04/21/21	0% 0% SUSPENDED
04-SCL-87-.1/4 04-2Q0504		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1821	HINH, MINH 1007 KNOX AVE SAN JOSE, CA 95122 (408)592-3785	\$3,187,601 \$2,462,281 \$173,472	02/18/21 03/09/21 04/06/22	53% 76%
04-SCL-101-30.7/31.1 04-4J9304 ACNH-Q101-(397)E --()		IN SANTA CLARA COUNTY, IN SAN JOSE FROM 0.3 MILE SOUTH TO 0.1 MILE NORTH OF THE YEREBU BUENA ROAD UC AND 0.1 MILE SOUTH OF EAST R UPGRADE IRRIGATION SYSTEM FOR	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	BALINGIT, JOSE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$1,720,610 \$3,163 \$0	09/27/21 10/22/21 07/15/25	3% 0%
04-SCL-101-33.2/33.2 04-2W3904		IN THE CITY OF SAN JOSE, AT THE TULLY ROAD NORTHBOUND ENTRANCE REPLACE FAILED CULVERT	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT, OAKLAND CA 94621 (510)792-1727	MALONZO GENE EARL 1007 KNOX AVENUE, SAN JOSE, CA 95122 (408)595-4019	\$1,375,000 \$666,631 \$0	06/14/21 07/01/21 02/08/22	63% 48%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 45
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-/4.2 04-0J5604 ACNH-X085-(063)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS BRIDGE RAILING REPLACEMENT AT 5	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD.; SACRAMENTO CA 95834 (916)473-0931	PHUNG, THANH 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)569-0401	\$6,802,777 \$2,088,839 \$165,034	03/29/21 04/15/21 07/06/22	54% 31%
04-SCL-130-11.2/22.5 04-1W6204		ON MT HAMILTON RD, FROM QUIMBY ROAD TO OBSERVATORY PEAK RD FIRE DAMAGE REPAIR DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIR	O'GRADY PAVING, INC. 2513 WYANDOTTE STREET MOUNTAIN VIEW, CA 94043 (650)966-1926	PHUNG, THANH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)569-0401	\$5,000,000 \$4,861,564 \$0	09/24/20 09/24/20 03/30/22	89% 97%
20.20.201 130							
04-SCL-130-15.0/21.5 04-1W5104		ON MT HAMILTON RD, FROM 0.8 MILE WEST OF SMITH CREEK TO 1.0 MILE WEST OF OBSERVATORY PEAK RD DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIR	ANVIL BUILDERS INC 1475 DONNER AVE 2ND FL, SAN FRANCISCO,CA 94124 (415)285-5000	PHUNG, THANH 1007 KNOX AVE. SAN JOSE, CA 95122-2124 (408)569-0401	\$1,807,000 \$880,186 \$0	08/31/20 08/31/20 03/30/22	100% 49%
20.20.201 130							
04-SCL-152-10.1/10.4 04-3W8404		IN SANTA CLARA COUNTY BETWEEN ROUTE 101 AND CAMINO ARROYO, REPAIR DAMAGES CAUSED BY OIL SPILL. DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGES CAUSED BY OIL SPILL	ABSL CONSTRUCTION 29393 PACIFIC STREET HAYWARD, CA 94544 (510)750-4643	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4003	\$637,000 \$572,851 \$0	08/26/21 10/06/21 02/09/22	60% 90%
20.20.201 130							
04-SCL-152-13.2/0 04-2A4414 HSNH-P152-(091)E --()		NEAR GILROY, ON CANADA ROAD, 5.2 MILE EAST OF ROUTE 152/CANADA ROAD INTERCHANGE. PLANTING AND ENVIRONMENTAL	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS, CA 95616 (530)400-3943	BALINGIT, JOSE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-8163	\$1,473,124 \$1,436,354 \$4,860	03/14/17 04/12/17 12/12/22	0% 0%
HB1							PLANT EST SATIS
04-SCL-152-/6.2 04-2A2514 HSST-P152-(095)E --()		NEAR GILROY, AT VARIOUS LOCATIONS FROM POLE LINE ROAD TO BURCHELL ROAD. PLANTING AND ENVIRONMENTAL MITIGATION. PLANTING AND ENVIRONMENTAL	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4019	\$1,049,299 \$869,763 \$5,400	11/15/18 12/10/18 10/04/24	48% 83%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 46
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-237-.2/1 04-3Q4104		IN SANTA CLARA COUNTY FROM 0.2 MILES EAST OF ROUTE 82 TO 0.4 MILES WEST OF ROUTE 101 MILL AND REPLACE WITH RHMA OVERLAY	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	DIETRICH, DIGNA 1007 KNOX AVE. SAN JOSE, CA 95122 (510)376-8232	\$1,154,105 \$1,065,755 \$29,999	06/14/21 06/28/21 01/31/22	89% 92%
04-SCL-280-11.5/20.6 04-3J3204 ACNH- 280-(150)E --()		IN AND NEAR LOS ALTOS, LOS ALTOS HILLS, AND PALO ALTO, FROM FOOTHILL BOULEVARD TO NORTH OF SAND HILL ROAD (ALSO IN SAN MATEO COUNT PAVEMENT REHABILITATION	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA 95122 (408)393-9648	\$45,366,630 \$45,042,897 \$582,942	01/29/20 02/19/20 01/31/22	74% 95%
04-SCL-680-7.6/M9.9 04-2537C4		IN SANTA CLARA AND ALAMEDA COUNTIES IN MILPITAS AND FREMONT FROM 0.02 MILE SOUTH OF ROUTE 237 TO EAST WARREN AVENUE UNDERCROSSING REPLACEMENT PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)259-7902	BALINGIT, JOSE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$1,290,052 \$1,199,049 \$3,750	12/18/17 02/09/18 04/05/22	0% 0% PLANT EST SATIS
04-SCL-999-/0 04-2Q0604		IN SANTA CLARA COUNTY AR VARIOUS LOCATIONS. TREAT BRIDGE DECKS WITH	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE. SACRAMENTO, CA 95838 (916)283-9950	BALUYOT, RODELIO 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6083	\$1,975,651 \$1,716,413 \$0	04/20/21 05/11/21 02/01/22	93% 86%
04-SF-1-.7/5.9 04-3J8904 SNHG-X75 -(048)E --()		IN THE CITY OF SAN FRANCISCO, ON ROUTES 1, 35, 80, 101 AND 280 AT VARIOUS LOCATIONS CROSSWALK SAFETY ENHANCEMENTS.	BAY AREA LIGHTWORKS, INC 1460 YOSEMITE AVE.; SAN FRANCISCO CA 94124 (415)822-2336	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)715-6644	\$1,948,050 \$969,113 \$434,863	04/20/21 05/13/21 04/01/22	64% 50%
04-SF-1-5.9/6.3 04-1A9054		IN THE CITY AND COUNTY OF SAN FRANCISCO, FROM LAKE STREET TO GENERAL DOUGLAS MACARTHUR TUNNEL WATER QUALITY IMPROVEMENTS	HOSELEY CORPORATION 96F PIER ADMIN BUILDING SUITE SAN FRANCISCO CA 94124 (415)404-8997	YEE, JAMES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)280-4546	\$772,559 \$396,994 \$70,387	08/05/21 08/24/21 03/30/22	67% 51%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 47
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-3.8/5 04-2J8024 ACIM-0801-(120)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 16TH STREET TO 4TH STREET BRIDGE PAINTING.	F D THOMAS INC 217 BATEMAN DRIVE; CENTRAL POINT OR 97502 (541)664-3010	KOOS CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (510)715-6644	\$20,628,873 \$2,782,287 \$84,257	04/20/21 06/04/21 05/24/24	12% 13%
04-SF-80-5.6/7.6 04-3G4424		IN THE CITY AND COUNTY OF SAN FRANCISCO AT THE SAN FRANCISCO OAKLAND BAY BRIDGE REPLACE SEISMIC DAMPERS ON SFOBB	CALIFORNIA ENGINEERING CONTRACTORS INC. 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	LARWIN, THOMAS 171 BURMA ROAD, BLDG #4 OAKLAND, CA 94607 (510)867-4545	\$17,601,769 \$16,575,201 \$0	03/22/18 04/17/18 05/18/22	90% 94%
HA21							
04-SF-80-5.9/7.6 04-4W0104		IN SAN FRANCISCO AT THE SFOBB DIR'S ORDER EMERGENCY F.A REPAIR FENDER SYSTEM	THE DUTRA GROUP 2350 KERNER BLVD STE 200 SAN RAFAEL, CA 94901-5595 (415)258-6876	LARWIN, THOMAS 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-4545	\$7,210,000 \$0 \$0	11/08/21 01/12/22 06/16/22	0% 0%
20.20.201 130							
04-SF-80-7.7/7.7 04-1W0604		IN CITY AND COUNTY OF SAN FRANCISCO, AT YERBA BUENA ISLAND REHABILITATE FIRE PROTECTION SYSTEM DIR'S ORDER EMERGENCY F.A. REHABILITATE FIRE PROTECTION SYSTEM	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-1500	LARWIN, THOMAS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-4545	\$15,212,350 \$618,533 \$0	02/19/21 04/05/21 06/14/22	45% 4%
20.20.201 130							
04-SF-101-1.5/2 04-3G6204 ACNH-Q101-(366)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT ALEMANY CIRCLE UNDERCROSSING REHABILITATE BRIDGE.	MYERS AND SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD #100; SACRAMENTO CA 95834 (916)283-9950	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)754-0001	\$36,085,935 \$35,048,424 \$2,255	02/20/20 03/03/20 01/25/22	100% 97%
HA21							OVER RUN
04-SF-101-4.1/5.1 04-2J8014 ACNH-Q101-(389)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO, FROM 17TH STREET TO SOUTH VAN NESS AVENUE BRIDGE PAINTING	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD; FAIRFIELD CA 94534 (707)639-4414	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)222-7516	\$25,932,230 \$5,548,836 \$610,798	04/02/21 04/16/21 03/11/24	19% 21%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 48
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-4.3/L4.3 04-1W9804		REPAIR CONCRETE BARRIER AND GUARDRAIL IN SAN FRANCISCO COUNTY, ROUTE 101, BRIDGE 34-0077 DIR'S ORDER EMERGENCY F.A.	YERBA BUENA ENGINEERING & CONSTRUCTION INC 1340 EGBERT AVE. SAN FRANCISCO, CA 94124 (415)822-4400	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$807,000 \$562,428 \$0	01/26/21 01/26/21 01/31/22	88% 70%
20.20.201 130		REPAIR CONCRETE BARRIER AND GUARDRAIL					
04-SF-101-/4.2 04-4J3904 HSNH-Q101-(379)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ON RTE 101 FROM THE SAN MATEO COUNTY LINE TO THE BAYSHORE VIADUCT COLD PLANE AND OVERLAY AC REPLACE	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$19,071,601 \$16,650,527 \$368,671	01/29/21 02/18/21 04/22/22	94% 80%
04-SM-1-17.9/47 04-2Q0804		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS TREAT RC APPROACH SLAB WITH	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	BORJA, ROBERTO 1700 S AMPHLETT BOULEVARD SAN MATEO, CA 94402 (510)385-7107	\$1,594,871 \$1,488,272 \$164,184	03/29/21 04/13/21 02/02/22	78% 93%
04-SM-1-39.0/39 04-1AA004		IN SAM MATEO COUNTY, NEAR PACIFICA, AT TOM LANTOS (DEVILS SLIDE) TUNNELS DIR'S ORDER EMERGENCY F.A. INSTALL MD VOLT ELECT GENERATOR SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 94621	WONG, DUDLEY 21339 CABOT RD HAYWARD, CA 94545 (510)385-7628	\$7,955,435 \$5,901,563 \$0	08/20/19 08/20/19 02/28/22	100% 74% OVER RUN
20.20.201 130							
04-SM-1-/10.6 04-0C9304 ACNH-P001-(671)E --()		IN SAN MATEO COUNTY NEAR PESCADERO FROM SAN MATEO AND SANTA CRUZ COUNTY LINE TO 0.1 MILE SOUTH OF BEAN HOLLOW ROAD PAVEMENT REHABILITATION AND	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE CA 95138 (408)574-1400	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$8,954,059 \$9,245,405 \$0	06/30/20 07/28/20 12/23/21 12/31/21	100% 100% COMPLETED
HA22							
04-SM-35-21.7/L22.8 04-3Q3604		SM-280-R12.64 (ON-RAMP NOT MAINLINE) ROUTE 280 AT SOUTHBOUND OFF-RAMP COLD PLANE AC PAVEMENT AND PLACE	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD ROSEVILLE CA 95661 (916)757-6400	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)385-7107	\$910,486 \$897,903 \$0	04/16/21 05/07/21 08/27/21	100% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 49
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-82-19.8/19.8 04-0K6704 ACNH-P082-(031)E --()		IN SM COUNTY, ON RTE 82, IN SOUTH SAN FRANCISCO CITY, 0.1 MILE NORTH OF FRANCISCO DRIVE. CONSTRUCT SOLDIER PILE WALL.	REDGWICK CONSTRUCTION CO 21 HEGENBERGER CT; OAKLAND CA 94621 (510)792-1727	KATTI, HRISHIKESH 1700 S. AMPHLETT BLVD STE 101 SAN MATEO, CA 94402 (510)385-8196	\$1,789,497 \$0 \$0	10/29/21 11/18/21 05/05/22	0% 0%
04-SM-84-17.2/17.2 04-0W1204		IN SAN MATEO COUNTY, 0.1 MILE EAST OF FOX HILL ROAD CONSTRUCT RETAINING WALL AND BARRIER DIR'S ORDER EMERGENCY F.A. CONSTRUCT RETAINING WALL AND BARRIER	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST. SANTA CLARA, CA 95054 (408)327-7000	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$2,837,500 \$1,517,201 \$0	01/14/21 01/14/21 12/31/21	59% 63%
20.20.201 130							
04-SM-84-24.6/25 04-0P1104		IN SAN MATEO COUNTY, IN REDWOOD CITY FROM 0.3 MILE NORTH OF HESS ROAD TO 0.1 MILE SOUTH OF MIDDLEFIELD ROAD COLD PLANE AC PAVEMENT AND PLACE	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. ROSEVILLE CA 95661 (916)757-6400	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)385-7107	\$605,200 \$479,293 \$0	06/04/21 06/21/21 11/21/21	93% 79%
04-SM-92-9.5/10.4 04-0W3804		IN SAN MATEO COUNTY ON ROUTE 92 FROM WEST HILLSDALE BLVD UNDERCROSSING TO ALAMEDA LAS PULGAS OVERCROSSING COLD PLANE AC PAVEMENT AND OVERLAY	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)385-7107	\$818,944 \$812,118 \$0	05/18/21 06/15/21 11/18/21 01/21/22	100% 99%
04-SM-92-11.8/11.8 04-0P4304		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS WITH	T.P.A. CONSTRUCTION, INC. 2406 CLUBHOUSE DRIVE ROCKLIN CA 95765 (916)919-1624	YAN, ANDREW 585 LINDA MAR BLVD PACIFICA, CA 94044 (415)923-4248	\$1,134,704 \$1,024,379 \$0	06/06/19 07/08/19 02/28/22	97% 94%
HM3							
04-SM-92-14.4/18.8 04-3G4544		ON THE RICHMOND-SAN RAFAEL BRIDGE REPAIR SPALLED CONCRETE COLUMNS AND	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	ATAKO, KINGSTON 25100 SANTA CLARA ST. HAYWRD, CA 94544 (650)222-7529	\$17,736,803 \$15,901,551 \$79,500	12/31/19 01/14/20 05/20/22	93% 89%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 50
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-3.1/3.1 04-2W3104		IN SAN MATEO COUNTY, AT HENDERSON PUMP STATION DIR'S ORDER EMERGENCY F.A. MATEO COUNTY REPAIR FAILED DISCHARGE PIPE	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138 (415)850-3371	BOOSHEHRI, FRED 2350 PAGE MILL RD, PALO ALTO, 94304 (650)222-7241	\$917,000 \$653,979 \$0	02/02/21 02/02/21 12/31/21	59% 84%
20.20.201 130							
04-SM-101-22.6/23.1 04-3K3404 BINH-000C-(480)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS VEHICLE DETECTION SYSTEM	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY RD; SAN JOSE CA 95133 (408)886-0335	BORJA, ROBERTO 1700 N AMPHLETTE BLVD SUITE101 SAN MATEO CA 94402 (510)385-7107	\$1,027,154 \$0 \$0	06/18/21 07/13/21 12/20/21	0% 0%
04-SM-101-/6.6 04-1J5614		IN SAN MATEO AND SANTA CLARA COUNTIES BETWEEN 0.3 MILE NORTH OF SAN ANTONIO ROAD INTERCHANGE AND WHIPPLE AVENUE INTERCHANGE REMOVE CONCRETE BARRIER, INSTALL	KIEWIT INFRASTRUCTURE WEST CO 4650 BUSINESS CENTER DRIVE FAIRFIELD, CA 94534 (925)754-0624	INORI, DOUGLAS 1700 SOUTH AMPHLETT BLVD, #101 SAN MATEO, CA 94402 (650)333-4036	\$65,590,440 \$64,730,639 \$0	12/21/18 01/23/19 08/18/21	96% 100%
04-SM-101-/21.8 04-1J5694		US 101 BETWEEN 0.3 MILE NORTH OF SAN ANTONIO IC (SCL PM 50.6) IN SANTA CLARA COUNTY AND 0.3 MILE SOUTH OF RAND AVENUE INTERCHANG THE CONTRACT WILL WIDEN ROUTE 101,	KIEWIT INFRASTRUCTURE WEST CO 4650 BUSINESS CENTER DR FAIRFIELD CA 94534 (707)439-7300	SCHRAM, DARRYL 1700 S AMPHLETT BLVD SUITE 101 SAN MATEO, CA 94402 (650)222-7242	\$344,570,547 \$296,274,260 \$4,446,283	12/03/19 01/09/20 10/12/22	70% 85%
04-SOL-80-.5/1 04-2AC504		IN VALLEJO, AT THE CARQUIZEZ BRIDGE TOLL PLAZA DIR'S ORDER EMERGENCY F.A. REPAIR FIRE-DAMAGED ELECTRICAL EQUIPMENT	JDI ELECTRICAL SERVICES, INC. 624 COMMERCE CT. MANTECA, CA 95336 (925)518-8707	DOS SANTOS, FERNANDO 324 CAMPUS LANE, STE. T FAIRFIELD, CA 94534 (510)385-6774	\$885,000 \$428,260 \$0	11/13/19 11/13/19 03/31/22	100% 48%
20.20.201 130							OVER RUN
04-SOL-80-.8/1.6 04-2K8404 ACIM-0802-(374)E --()		IN SOLANO COUNTY IN VALLEJO ON ROUTE 80 FROM 0.2 MILE NORTH OF CARQUINEZ BRIDGE TOLL PLAZA TO 0.3 MILE SOUTH OF MAGAZINE STREET O STRENGTHEN BRIDGE STRUCTURE DUE TO	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$18,203,871 \$4,320,518 \$412,907	03/26/21 04/23/21 03/30/23	31% 24%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 51
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-1.8/4.4 04-0J7104		IN SOLANO COUNTY IN VALLEJO AT VARIOUS LOCATIONS RAISE THE O/C- VERTICAL CLEARANCE	BROSAMER & WALL , INC 1777 OAKLAND BLVD , SUITE 300 WALNUT CREEK CA 94596 (925)395-5207	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$22,107,731 \$12,369,263 \$309,755	03/17/20 04/16/20 11/03/23	41% 56%
04-SOL-80-12.0/13.1 04-0A5394		IN SOLANO COUNTY. EB. SR-12 (JAMESON CANYON) TO EB. I-80 CONNECTOR CONSTRUCTION EASTBOUND SR 12W TO	KIEWIT INFRASTRUCTURE WEST CO 4650 BUSINESS CENTER DR FAIRFIELD CA 94534 (707)439-7300	DOS SANTOS, FERNANDO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6774	\$62,886,805 \$43,864,244 \$1,151,201	08/13/20 08/19/20 01/03/23	54% 70%
04-SOL-80-13.9/13.9 04-3G6904 BHIM-080 -(370)E --()		NEAR FAIRFIELD, AT DAN WILSON CREEK BRIDGE NO. 23-0006. REHABILITATE BRIDGE. BRIDGE DECK REPLACEMENT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY,2000 VACAVILLE, CA 95688 (707)455-7033	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$2,861,634 \$2,689,204 \$3,872	01/11/19 02/05/19 11/10/20	99% 97%
HA21 04-SOL-80-14.1/15.1 04-4G8724		NEAR FAIRFIELD, AT SUISUN CREEK BRIDGE NO. 23-0007. SCOUR MITIGATION.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$1,266,616 \$997,445 \$25,087	02/22/21 03/11/21 02/01/22	37% 86%
04-SOL-80-34.5/34.5 04-0J6004		IN AND NEAR DIXON AND VACAVILLE, AT MCCUNE CREEK BRIDGE NO. 23-0084 L/R AND HORSE CREEK BRIDGE NO. 23-0077 INSTALL PCC CUT-OFF WALL, INSTALL	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CR STE A RANCHO CORDOVA CA 95742 (916)852-5530	AQUINO NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94533 (707)580-4429	\$2,030,003 \$1,878,905 \$3,520	03/12/21 04/01/21 12/01/21	87% 92%
04-SON-1-9.1/16.1 04-3Q4204		IN SONOMA COUNTY AT AND NEAR BODEGA BAY FROM DORAN PARK ROAD TO 0.8 MILE NORTH OF SCOTTY CREEK BRIDGE RHMA OVERLAY	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (415)455-7011	DUNCAN RICHARD 1009 CLEGG COURT, SUITE G PETALUMA, CA 94954 (510)812-6444	\$3,711,757 \$3,922,676 \$29,489	02/18/21 03/09/21 12/02/21	98% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 52
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-15.0/15.7 04-0A0204		IN SONOMA COUNTY NEAR BODEGA BAY, FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF SCOTTY CREEK CULVERT REALIGN ROADWAY	O.C. JONES & SONS BRIDGEWAY CIVIL CONSTRUCTORS A JOINT VENTURE 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VALEH, SYD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (510)385-6972	\$22,981,304 \$7,980,260 \$45,636	05/04/21 06/14/21 10/27/23	13% 35%
HA23							
04-SON-12-35.1/38.9 04-1J3604		INAND NEAR SONOMA, FROM VALLEJO AVENUE TO EAST OF LEVERONI ROAD/NAPA ROAD. PAVEMENT REHABILITATION.	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	ALEADELAT, WALEED 1009 CLEGG COURT, SUITE G PETALUMA, CA 94954 (510)898-8594	\$6,381,863 \$5,448,394 \$125,519	03/04/21 03/25/21 06/30/22	89% 85%
04-SON-37-.3/2 04-0W5404		IN SONOMA COUNTY FROM 0.3 MILE EAST OF MARIN COUNTY LINE TO LAKEVILLE ROAD AC RESURFACING	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (415)454-7011	DUNCAN, RICHARD 1009 CLEGG CT. SUITE G PETALUMA, CA 94954 (510)812-6444	\$2,149,788 \$2,161,625 \$14,195	05/21/21 06/15/21 11/24/21	86% 99%
04-SON-101-3.7/7.2 04-2640F4 ACNH-Q101-(353)N --()		IN SONOMA COUNTY, IN PETALUMA FROM ROUTE 101/116 SEPARATION TO 0.4 MILE NORTH OF CORONA ROAD OVERCROSSING. CONSTRUCT HOV LANES INCLUDING SOUND	GHILOTTI CONSTRUCTION CO. 2301 KERNER BLVD #E SAN RAFAEL CA 94901 (415)256-1525	CHOI, GINA 1009 CLEGG CT, UNIT G PETALUMA, CA 94954 (510)385-8178	\$83,951,567 \$62,283,395 \$571,484	08/08/19 09/17/19 01/29/24	63% 74%
HB1							
04-SON-101-9.0/9 04-0J1004		NEAR PETALUMA, NORTH OF PEPPER ROAD. REPAIR SLIDE.	HANFORD APPLIED RESTORATION & CONSERVATION 765 BAYWOOD DRIVE, SUITE 237; PETALUMA CA 94954 (707)996-6633	CHOI, GINA 1009 CLEGG COURT PETALUMA, CA 94954 (510)385-8178	\$742,782 \$656,923 \$0	12/26/19 01/14/20 07/30/23	96% 98%
04-SON-101-22.3/23.3 04-1Q8604		IN SONOMA COUNTY IN SANTA ROSA FROM 0.2 MILE SOUTH OF BICENTENNIAL WAY OVERCROSSING TO 0.5 MILE NORTH OF MENDOCINO AVENUE OVERCROS TREE PLANTING	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$560,973 \$449,947 \$3,220	05/28/19 06/20/19 05/03/23	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 53
01/28/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-32.8/54.2 04-0J6424		IN AND NEAR WINDSOR, HEALDSBURG, AND CLOVERDALE, FROM OLD REDWOOD HIGHWAY TO 2.0 MILES SOUTH OF MENDOCINO COUNTY LINE. ROADWAY REHABILITATION.	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VALEH, SYD H. 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (510)385-6972	\$55,748,154 \$53,485,831 \$137,646	12/24/19 01/14/20 02/17/22	51% 93%
04-SON-116-30.9/31.4 04-4G3804 HSNH-P116-(050)E --()		NEAR COTATI FROM 0.3 MI EAST OF HESSEL ROAD TO 0.1 MI EAST OF BARTLESON ROAD CONSTRUCT BRIDGE, RET WALLS, TRAFF SIGNAL	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-7557	\$5,635,002 \$5,521,131 \$4,613	03/15/19 04/09/19 11/25/23	100% 96%
04-SON-128-16.8/17.6 04-2W3304 20.20.201 130		IN THE CITY OF HEALDSBURG, FROM 1 MILE EAST OF KRECK RD TO 0.3 MILES EAST OF MAACAMA CREEK BRIDGE DIR'S ORDER EMERGENCY F.A. REGRADE SLOPE, IMPROVE DRAINAGE, INSTALL U	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)453-3732	CHI, JONATHAN 4030 OCCIDENTAL, BLDG A, SANTA ROSA, CA 95401 (510)376-8218	\$1,434,000 \$1,315,058 \$0	03/23/21 04/09/21 12/31/21	100% 92% OVER RUN
04-SON-128-24.2/24.7 04-1Q8704		IN SONOMA AND NAPA COUNTIES FROM 0.1 MILE EAST OF BIDWELL CREEK BRIDGE TO 0.7 MILE WEST OF BENNETT LANE AND 0.4 MILE WEST OF KNOXV HIGHWAY PLANTING & TREE REMOVAL	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$654,730 \$454,108 \$5,532	05/21/19 06/05/19 03/30/23	0% 0% PLANT EST SATIS

Totals:	Authorized Final Amt:	<u>\$1,698,900,971</u>	Completed to Date:	<u>\$1,147,681,473</u>	Work This Month:	<u>\$16,181,781</u>
----------------	------------------------------	------------------------	---------------------------	------------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 54
01/28/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-.1/8.2 05-1P3104		MON CNTY, REPLACE TWO CULVERTS. REPLACE TIMBER BEAR TRAP. MOVE EQUIPMENT SHED. PROVIDE TRAFFIC CONTROL. DIRS EFA 05A2390 REPLACE TWO CULVERTS AND TIMBER BEAR TRAP	SERAFIX ENGINEERING CONTRACTORS INC 7 CROW CANYON CT STE 250 SAN RAMON, CA 94583	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$318,000 \$69,085 \$0	10/29/21 11/24/21 01/31/22	87% 22%
20.20.201 130							
05-MON-1-.3/.3 05-1P0604		IN MONTEREY CO. ON HWY 1 NEAR PM .3 REMOVE SLIDE MATERIAL, REMOVE UNSTABLE MATERIAL UP THE SLOVE. TRAFFIC CONTROL DIRS EFA 05A2391 REMOVE SLIDE MATERIAL, TRAFFIC CONTROL	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	SILVA,RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$485,000 \$244,262 \$0	10/27/21 11/29/21 12/21/21 12/21/21	100% 100% OVER RUN
20.20.201 130							
05-MON-1-15.0/29.6 05-1N4204		HW 1, CLEAR CULVERT INLET AREA OF DEBIS & MUD. ROCKFALL PROTECTION SYSTEM CLEANED & REPAIRED. PROVIDE TRAFFIC CONTROL DIRS EFA 05A CLEAR CULVERTS AND ROCKFALL PROTECTION	S CHAVES CONSTRUCTION INC 11545 LOS OSOS VALLEY RD #C-3 SAN LUIS OBISPO CA 93405	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$3,985,000 \$3,736,121 \$0	02/02/21 02/02/21 01/31/22	100% 94% OVER RUN
20.201201 130							
05-MON-1-27.2/27.6 05-1N4104		REPAIR ROADWAY WASHOUT, REMOVE/DISPOSE OF DEBRIS FLOW MATERIALS, REPAIR OTHER RAIN RELATED DAMAGE, TEMP TRAFFIC CONTROL. DIRS EFA REPAIR ROADWAY WASHOUT/OTHER RAIN DAMAGE	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$24,635,000 \$18,892,298 \$0	01/28/21 03/02/21 01/31/22	100% 77% OVER RUN
20.20.201 130							
05-MON-1-39.8/74.6 05-1F6804 ACST-P001-(662)E --()		IN MONTEREY COUNTY NEAR BIG SUR FROM GRANITE ROCK COMPANY TORRE CANYON BRIDGE TO SAN LUIS STREET (N) PAVEMENT PRESERVATION	5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138 (408)574-1400	DUSSELL PATRICK 1529 HWY 68 MONTEREY, CA 93940 (831)427-4706	\$23,714,360 \$24,086,756 \$0	11/05/19 11/22/19 09/20/21	100% 99% SUSPENDED
HA22							
05-MON-1-44.3/-44.3 05-1N4304		AT COASTLANDS WALL II. INSTALL SOIL, ACCESS LIMITED CONSTRUCTION NAIL WALL, PROVIDE TRAFFIC CONTROL. PERFORM ORTHER SUPPORTING WORK. DIRS EFA 05A2346 INSTALL SOIL, NAIL WALL, TRAFFIC CONTROL	1102 PIKE LANE OCEANO, CA 93445	BUCKMAN, HOLLEE 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)277-4190	\$735,000 \$216,889 \$0	05/03/21 06/09/21 12/17/21	22% 30%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 55
01/28/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-55.7/55.9 05-1K0504 STER-31SU-(004)E --()		IN MONTEREY COUNTY, SOUTH OF LITTLE SUR RIVER BRIDGE CONSTRUCT EARTH RETAINING SYSTEM,	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	ARY PANNU 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$1,640,109 \$125,560 \$125,560	10/14/21 11/12/21 07/29/22	64% 8%
HA23							
05-MON-1-59.4/59.5 05-1N5004		ON/BENEATH BIXBY BRIDGE, PERFORM CONCRETE REPAIR. PERVIDE TRAFFIC CONTROL AND PERFORM OTHER SUPPORTING WORK DIRS EFA 05A2354 CONCRETE REPAIR AND TRAFFIC CONTROL	TRUESDELL CORPORATION OF CALIFORNIA, INC 1310 W 23RD STREET TEMPE, AZ 85282	ART PANNU 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (805)540-9841	\$318,000 \$105,984 \$0	06/05/21 06/30/21 12/20/21	100% 33% OVER RUN
20.20.201 130							
05-MON-1-63.0/63 05-1H4604		IN MONTEREY COUNTY ABOUT 11.3 MILES SOUTH OF CARMEL AT GARRAPATA CREEK BRIDGE ELECTROCHEMICAL CHLORIDE EXTRACTION	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	ART PANNU 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$6,551,782 \$763,002 \$75,797	07/07/21 07/20/21 09/06/23	14% 12%
HA22							
05-MON-1-64.4/64.4 05-1K7004		IN MONTEREY COUNTY NEAR CARMEL BY THE SEA AT GRANITE CANYON BRIDGE ELECTROCHEMICAL CHLORIDE EXTRACTION	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	ART PANNU 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$4,451,351 \$1,532,130 \$140,250	04/05/21 04/30/21 01/10/23	29% 34% SUSPENDE
HM							
05-MON-1-73.7/0 05-1M5204		IN MONTEREY COUNTY NEAR CARMEL BY THE SEA AT OCEAN AVENUE REHABILITATE CULVERTS	TAYLOR JANE CONSTRUCTION LP 131 W DANA ST STE A AND C NIPOMO CA 93444 (805)929-2297	BRAR, BALJINDER 8115 N PRUNEDALE RD SALINAS, CA 93907 (805)610-8215	\$457,805 \$38,424 \$0	02/08/21 03/11/21 12/17/21	10% 8%
HM							
05-MON-1-80.3/0 05-1M3904		IN MONTEREY, SAN BENITO AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	FARSHAD KESHAVARZI 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,611,141 \$739,098 \$102,428	03/16/21 04/01/21 02/20/22	23% 45%
HM							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 56
01/28/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-/0 05-1K8504 SSTG-000C-(532)E --()		IN MONTEREY AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS INSTALL CENTERLINE AND EDGE LINE	CAL STRIPE, INC. 2040 E. STEEL RD.; COLTON CA 92324 (909)884-7170	LANG,TIM/GILL,SANDEEP 3230 RIVERSIDE AVE. #130 PASO ROBLES CA 93446 (805)550-4651	\$1,499,000 \$64,500 \$0	08/31/21 10/01/21 12/20/21	0% 4%
HB1							
05-MON-68-1.1/4.2 05-1H0004		IN AND NEAR PACIFIC GROVE, FROM FOREST AVE TO RTE 1 (PM1.1/4.26) UPGRADE AMERICANS WITH DISABILITIES	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	RODGER JOHNSON (831)455-5707	\$5,575,000 \$0 \$0	10/26/21 11/24/21	0% 0%
HA22							
05-MON-101-3.1/5.2 05-1H0204 ACNH-Q101-(378)E --()		IN MONTEREY COUNTY NEAR BRADLEY AT THE CAMP ROBERTS SAFETY ROADSIDE REST AREAS INFRASTRUCTURE UPGRADES	NEWTON CONSTRUCTION MANAGEMENT INC 2436 BROAD ST; SAN LUIS OBISPO CA 93401 (805)544-5583	TLANG, TIM/HURD, ROBERT 3230 RIVERSIDE AVE #130 PASO ROBLES CA 93446 (805)550-4651	\$4,155,333 \$55,373 \$0	02/16/21 03/11/21 10/04/22	2% 1%
HA25							
05-MON-101-6.7/6.7 05-1F8204 ACNH-Q101-(376)E --()		IN MONTEREY COUNTY NEAR KING CITY AT THE SAN ANTONIO RIVER BRIDGE SEISMIC RETROFIT 2 BRIDGES	WHITAKER CONSTRUCTION GROUP, INC. 2752 CONCRETE CT.; PASO ROBLES CA 93446 (805)226-4020	LANG, TIM 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-4651	\$4,122,460 \$3,774,456 \$0	09/18/20 10/09/20 06/02/22	58% 90%
HA21							
05-MON-101-36.9/47.7 05-1F75U4 1NHG-Q101-(338)E --()		IN MONTEREY COUNTY, IN AND NEAR KING CITY FROM 0.4 MILES SOUTH OF WILD HORSE ROAD OC TO TEAGUE AVENUE PAVEMENT REHABILITATION, SEISMIC	OHL USA INC 1920 MAIN STREET #310 IRVINE CA 92614 (949)242-4432	LANG, TIM 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446 (805)550-4651	\$82,533,824 \$56,870,356 \$932,830	01/16/19 02/11/19 05/23/22	87% 70%
HA22							
05-MON-101-87.3/91.5 05-1C8904 BINH-Q101-(342)E --()		ON ROUTE 101 IN MONTEREY COUNTY IN THE CITY OF SALINAS BETWEEN EAST MARKET STREET OVERCROSSING AND 0.3 MILES SOUTH OF RUSSELL/ESPI ROADWAY REHABILITATION	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138 (408)574-1400	TYLER LAVERING 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)262-6572	\$39,079,581 \$38,390,664 \$77,203	12/13/18 01/07/19 10/03/22	92% 96%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 57
01/28/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-91.2/99.2 05-0161H4 ACNH-Q101-(311)E --()		IN MONTEREY COUNTY, IN AND NEAR PRUNEDALE AT VARIOUS LOCATIONS, FROM 0.2 MILES NORTH OF LITTLE BEAR CREEK UNDERCROSSING TO 0.3 M LANDSCAPE MITIGATION	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)259-7982	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$2,484,506 \$2,256,947 \$16,630	04/04/17 04/26/17 03/16/22	100% 90%
05-MON-156-1.4/2 05-0A0904		ON ROUTE 156 IN MONTEREY COUNTY BETWEEN THE ROUTE 183/156 SEPARATION (PM R1.1) AND CASTROVILLE BOULEVARD (PM R2.1) REPLACE BRIDGE RAILING	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	TYLER LAVERING 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (831)262-6572	\$5,834,610 \$0 \$0	12/14/21 01/06/22	0% 0%
HA21							
05-MON-156-/0 05-1P3404		IN MONTERREY CNTY ON 156, 101 & 198 AND SBT CNTY ON 25 @ VARIOUS LOCATIONS. REPAIR& REPLACE CULVERTS, DRAINS & SLOPES DIRS EFA REPAIR, REPLACE CULVERTS, DRAINS & SLOPES	PRECISION GRADE INC PO BOX 90 SAN JUAN BAUTISTA, CA 95045	MUNES, NASH 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)441-6931	\$318,000 \$0 \$0	12/13/21 12/20/21 03/31/22	0% 0%
20.20.201 130							
05-SB-1-29.9/49.2 05-1G1304		IN SANTA BARBARA COUNTY ABOUT 5.8 MILES NORTH OF LOMPOC FROM CALIFORNIA BOULEVARD TO ROUTE 166 NEAR GUADALUPE PAVEMENT REHABILITATION	CALPORTLAND CONSTRUCTION 1625 E. DONOVAN ROAD; SANTA MARIA CA 93454 (805)345-3581	THOMAS PETERSEN 2053 PREISKER LANE STE E SANTA MARIA CA 93454 (805)441-7943	\$7,059,151 \$6,887,090 \$11,295	07/08/20 08/07/20 02/21/22	100% 97%
HA22							OVER RUN
05-SB-1-33.1/0 05-1F8104		IN SANTA BARBARA COUNTY NEAR LOMPOC AT SAN ANTONIO CREEK BRIDGE UPGRADE SHEET PILING AND ROCK SLOPE	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	BENNETZEN, LILIAN 2053 PREISKER LANE STE. E SANTA MARIA, CA 93454 (805)441-6935	\$516,700 \$0 \$0	10/22/21 11/30/21	0% 0%
HA21							
05-SB-101-1.4/4.8 05-0N71U4 ACNH-Q101-(373)N --()		IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF BAILARD AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SOUTH PADARO LANE CONSTRUCT HOV LANES	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077 (831)724-1011	MERLO, TAYLOR PO BOX 996 CARPINTERIA, CA 93014 (805)722-8935	\$88,365,389 \$75,190,888 \$774,811	04/01/20 04/02/20 09/23/22	71% 85%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 58
01/28/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-2.2/3.3 05-448214		IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF CARPINTERIA CREEK BRIDGE TO FRANKLIN CREEK BRIDGE MITIGATION PLANTING	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	JONES,DAVID PO BOX 996 CARPINTERIA, CA 93014 (805)748-5218	\$2,541,056 \$2,348,093 \$0	09/20/19 10/04/19 05/31/24	0% 0% PLANT EST SATIS
05-SB-101-3.8/3.8 05-1J8504		IN SANTA BARBARA COUNTY AT VIA REAL AND SANTA MONICA AVENUE RECONSTRUCT US 101 RAMP	GRANITE CONSTRUCTION COMPANY COLTON THOMAS 3690 SANTA CLAUS LANE ST. B CARPINTERIA CA 93013 (805)765-6871	CURTIS JOHNSON P.O. BOX 996 CARPINTERIA, CA 93013 (619)347-3088	\$989,056 \$977,820 \$0	08/30/21 08/31/21 12/23/21	92% 94%
HB4							
05-SB-101-4.4/7.7 05-0N72U4		IN SANTA BARBARA COUNTY, IN AND NEAR CARPINTERIA AND AT SUMMERLAND FROM 0.9 MILE SOUTH OF SOUTH PADARO LANE UNDERCROSSING TO 0.6 CONSTRUCT HOV LANES AND	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TAYLOR MERLO P.O. BOX 996 CARPINTERIA CA (805)722-8935	\$151,510,739 \$30,807,742 \$3,619,941	06/05/21 06/05/21 10/30/24	18% 20%
05-SB-101-7.3/9.6 05-0N73U4		IN SANTA BARBARA COUNTY, IN AND NEAR SUMMERLAND FROM 0.2 MILES NORTH OF PADARO LANE OVERCROSSING TO SAN YSIDRO CREEK BRIDGE. CONSTRUCT HOV LANES AND	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478 (831)768-4002	TRISTAN GEBHART P.O. BOX 996 CARPINTERIA, CA 93013 (805)440-3057	\$102,171,611 \$50,137,178 \$1,713,675	10/22/20 10/22/20 09/29/23	40% 49%
05-SB-101-11.0/11 05-1E0404 ACNH-Q101-(391)E --()		IN SANTA BARBARA COUNTY AT BUTTERFLY LANE PEDESTRIAN UNDERCROSSING ADA COMPLIANCE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	OMID VAZIRI 35 S LA PATERA LANE SUITE E GOLETA, CA 93117 (805)888-1601	\$3,239,508 \$1,071,344 \$0	09/01/21 09/24/21 06/20/22	9% 33%
HB71							
05-SB-101-33.8/44.8 05-1P0504		SB CNTY NEAR GAVIOTA FROM EL CAPITAN PARK UNDERCROSSING TO BECKSTAD OVERCROSSING. REPAIR CULVERT,FILL VOID,RESTORE RDWY DIRS EFA REPAIR CULVERT JOINT, RESTORE ROADWAY	JOHN MADONNA CONSTRUCTION CO INC P.O. BOX 5310 SAN LUIS OBISPO, CA 93403 (805)543-7751	BALLENTINE, DAVID 270 EAST HWY 246 UNIT 203 #12 BUELLTON, CA 93427 (805)748-1087	\$7,585,000 \$1,267,549 \$0	10/21/21 12/29/21 04/04/22	47% 17%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 59
01/28/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-46.6/47.1 05-1E0104 CSTG-Q101-(362)E --()		IN SANTA BARBARA COUNTY NEAR AT THE GAVIOTA SAFETY ROADSIDE REST AREA WASTEWATER SYSTEM UPGRADE	GAVIOTA SPECIALTY CONSTRUCTION, INC. 645 CLARION CT; SAN LUIS OBISPO CA 93401 (805)543-1706	MICHAEL MORTENSEN 35S LAPATERA LANE GOLETA CA 93117 (805)698-2601	\$4,827,349 \$3,931,724 \$546,742	12/16/20 01/14/21 04/11/22	70% 81%
HA25							
05-SB-101-55.9/56.2 05-1F7904		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BALLENTINE, DAVID 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,895,831 \$956,780 \$0	08/20/20 09/21/20 07/01/22	27% 16%
HA21							
05-SB-101-70.6/71.2 05-1F5004 ACST-X083-(019)E --()		ON ROUTE 101, FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF ROUTE 101/135 SEPARATION AND ON ROUTE 135 AT ROUTE 101/135 SEPARATION. REPLACE BRIDGES	CALPORTLAND CONSTRUCTION 1625 E. DONOVAN ROAD; SANTA MARIA CA 93454 (805)345-3581	BENNETZEN, LILIAN 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)441-6935	\$10,974,792 \$3,195,950 \$17,449	11/17/20 12/15/20 01/26/23	45% 29%
HA21							
05-SB-101-70.7/91 05-1H8504 ACNH-Q101-(396)E --()		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES AT VARIOUSS CANYON LOCATIONS FROM ROUTE 135 TO WEST TEFFT STREET ROADSIDE SAFETY IMPROVEMENTS	A.M. CONCRETE, INC. 3075 TOWNSGATE RD #200 WESTLAKE VILLAGE CA 91361 (818)362-8300	LILIAN BENNETZEN 2053 PREISKER LANE STE.E SANTA MARIA, CA 93454 (805)922-1611	\$4,223,099 \$517,459 \$0	07/27/21 08/12/21 07/12/22	21% 12%
HA25							
05-SB-101-/0 05-1H9904		VARIOUS LOCATIONS THROUGHOUT THE DISTRICT REPLACE FAILED TRAFFIC MANAGEMENT	TRAFFIC LOOPS CRACKFILLING, INC. 946 S EMERALD ST; ANAHEIM CA 92804 (714)520-4026	ART PANNU 1529 HWY 68/ SALINAS HWY MONTEREY, CA 93940 (805)540-9841	\$4,439,520 \$3,981,980 \$0	12/09/20 01/21/21 03/20/22	94% 90%
HB4N						SUSPENDED	
05-SB-135-11.7/17.8 05-1G9704		IN SANTA BARBARA COUNTY IN AND NEAR SANTA MARIA FROM LAKEVIEW RD TO NORTH SANTA MARIA CONNECTOR PAVEMENT PRESERVATION	CALPORTLAND CONSTRUCTION 1625 E DONOVAN SANTA MARIA CA 93454 (805)345-3581	THOMAS PETERSEN 2053 PREISKER LANE STE. E SANTA MARIA, CA 93454 (805)441-7943	\$12,410,279 \$75,225 \$75,225	09/27/21 10/19/21 08/11/22	4% 1%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 60
01/28/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-135-16.5/0 05-1J4704 HSNH-P135-(009)E --()		IN SANTA BARBARA COUNTY IN SANTA MARIA AT BUNNY AVENUE AND FROM ROEMER WAY TO PREISKER LANE SIGNALS, LIGHTING, SIDEWALKS AND	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	PETERSEN, THOMAS 2053 PREISKER LANE, STE. E SANTA MARIA, CA 93454 (805)441-7943	\$1,420,232 \$914,455 \$301,627	05/27/21 06/22/21 03/18/22	52% 63%
HB1							
05-SB-154-21.3/0 05-1H6304		IN SANTA BARBARA COUNTY NEAR LAKE CACHUMA AT 0.31 MILE WEST OF PARADISE ROAD. CULVERT INVERT PAVING WITH FISH	TAYLOR JANE CONSTRUCTION LP 131 W DANA ST, STE A & C NIPOMO CA 93444 (805)723-5129	DAVID COOPER 35S LAPATER LANE GOLETA, CA 93117 (817)913-3747	\$892,536 \$527,710 \$0	03/15/21 04/13/21 06/03/22	32% 65%
HA23							
05-SB-154-22.9/23.2 05-1C4204 ACST-S154-(001)E --()		IN SANTA BARBARA COUNTY ABOUT 9 MILES NORTH OF SANTA BARBARA FROM 1.4 MILES SOUTH OF PARADISE ROAD TO 0.2 MILE NORTH OF STAGECOAC INFRASTRUCTURE MAINTENANCE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD; FAIRFIELD CA 94534 (707)639-4414	MICHAEL MORTENSEN 35 S LAPATERA LANE GOLETA, CA 93117 (805)698-2601	\$7,424,761 \$5,619,880 \$475,871	11/25/20 12/15/20 04/01/23	30% 76%
HA21							
05-SB-154-23.8/29.2 05-1M3704 HSST-S154-(002)E --()		IN SANTA BARBARA COUNTY NEAR SANTA BARBARA AT VARIOUS LOCATIONS FROM 0.4 MILE EAST OF STAGECOACH ROAD TO 0.8 MILE WEST OF SAN ANTO PLACE HFST AT FIVE LOCATIONS ON	GRANITE CONSTRUCTION COMPANY P.O. BOX 6744; SANTA BARBARA CA 93111 (805)964-9951		\$3,322,913 \$0 \$0	12/17/21 01/20/22	0% 0%
HB1							
05-SB-154-31.8/32.1 05-1H4504		IN SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM PRIMAVERA ROAD UNDERCROSSING TO LA COLINA ROAD UNDERCROSSING SUBSTRUCTURE REHABILITATION/ BRIDGE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040		\$4,935,219 \$0 \$0	11/22/21 12/09/21	0% 0%
05-SB-166-8.1/8.1 05-1K1004 HSNH-P166-(033)E --()		IN SANTA BARBARA COUNTY IN SANTA MARIA AT MILLER STREET MODIFY SIGNAL, RECONSTRUCT CURB	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL; ARROYO GRANDE CA 93420 (805)489-4216	LILIAN BENNETZEN 2053 PREISKER LANE STE. E SANTA MARIA, CA 93454 (805)441-6935	\$532,230 \$472,333 \$119,545	04/27/21 05/13/21 02/08/22	78% 89%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 61
01/28/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-192-7.0/13.7 05-1N1904		IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS FROM COLD SPRING ROAD TO 0.9 MILE WEST OF NIDEVER ROAD GRIND AND OVERLAY WITH RUBBERIZED	TORO ENTERPRISES, INC. 2101 E. VENTURA BLVD OXNARD CA 93036 (805)483-4515	OMID VAZIRI 35 S LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)692-6820	\$1,879,287 \$1,856,686 \$0	04/27/21 05/19/21 12/21/21 12/31/21	100% 100% COMPLETED
HM1							
05-SB-246-13.6/15.2 05-0C6414		IN SANTA BARBARA COUNTY NEAR LOMPOC FROM 0.8 MILE EAST OF CEBADA CANYON ROAD TO 0.4 MILE EAST OF TULAROSA ROAD AND AT HAPGOOD ROAD PLANTING MITIGATION	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	JONES, DAVID PO BOX 996 CARPINTERIA, CA 93014 (805)319-1237	\$575,083 \$525,096 \$0	08/31/18 11/08/18 04/22/22	100% 91% OVER RUN
HE13							
05-SBT-25-46.7/49.8 05-1M0404		IN SAN BENITO COUNTY, IN AND NEAR HOLLISTER, FROM 0.1 MILE NORTH OF BEST ROAD TO PLAZA DRIVE RHMA-G OVERLAY AND SLURRY SEAL	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	FARSHAD KESHAVARZI 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,335,222 \$1,154,562 \$71,901	02/05/21 03/01/21 10/20/22	75% 86%
HM1							
05-SBT-25-54.0/0 05-1J4804 SNHG-P025-(033) --()		NEAR HOLLISTER, AT THE INTERSECTION OF ROUTE 25 AND ROUTE 156 CONSTRUCT ROUNDABOUT	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400		\$9,949,232 \$0 \$0	11/18/21 12/16/21	0% 0%
HB1							
05-SCR-1-16.7/17 05-1H0604 HSNH-X087-(032)E --()		IN SANTA CRUZ COUNTY, IN SANTA CRUZ FROM 0.3 MILE SOUTH OF ROUTE 1/17 SEPARATION ON ROUTE 1 TO 0.4 MILE SOUTH OF PASATIEMPO OVERCR CONSTRUCT RAMP SAFETY IMPROVEMENTS	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	IAN NGUYEN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$5,259,355 \$3,258,837 \$390,939	10/23/20 11/16/20 04/20/22	79% 62%
HB1							
05-SCR-1-/0 05-1M6504		SC CNTY ON RTE 1,9, & 236 @ VAR LOCATIONS.BURNED TREE REMOVAL, RESTORE GUARDRAIL, TIMBER LAGGING & SIGNS, ROADWAY REPAIR. DIRS EFA RESTORE 15/20 MILES OF BURNED STATE HIWAYS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$12,985,000 \$9,582,409 \$0	08/26/20 08/26/20 02/20/22	100% 74%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 62
01/28/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-/0 05-1N0304		IN SCR, MON, SLO & SB COUNTIES ON VARIOUS ROUTES PROVIDE ELECTRICAL REPAIRS, TRAFFICCONTROL AND PERFORM OTHER SUPPORTING WORK.DIRS ELECTRICAL REPAIRS AND TRAFFIC CONTROL	DARREL VARNI ELECTRIC, INC 12 PARKWOOD DRIVE WATSONVILLE, CA 95076	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)455-5466	\$318,000 \$232,659 \$0	05/17/21 07/09/21 01/26/22	60% 73%
20.20.201 130							
05-SCR-9-.1/7.5 05-1F9204 ACST-S009-(026)E --()		IN SANTA CRUZ COUNTY IN AND NEAR SANTA CRUZ FROM ROUTES 1 AND 9 TO 0.4 MILES NORTH OF GLEN ARBOR ROAD UPGRADE DRAINAGE SYSTEMS AND	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD SUITE 120; BURLINGAME CA 94010 (650)259-9545	IAN NGUYEN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$2,122,333 \$1,973,197 \$78,248	02/10/21 03/04/21 04/20/22	96% 91%
05-SCR-9-10.8/0 05-1K0604 STER-31SB-(004)E --()		IN SANTA CRUZ COUNTY NEAR BROOKDALE AT SIDEHILL VIADUCT BRIDGE CONSTRUCT VIADUCT WALL EXTENSION,	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	GARETH GILL 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,732,672 \$0 \$0	11/05/21 11/24/21 04/20/23	1% 0%
HA23							
05-SCR-9-20.0/20 05-1K1304 STER-31TP-(004) --()		ON ROUTE 9 IN SANTA CRUZ COUNTY NEAR BOULDER CREEK ABOUT 1.1 MILE SOUTH OF JUNCTION 236 / 9 SOLDIER PILE TIEBACK RETAINING WALL	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	PATRICK DUSSELL 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$3,022,818 \$897,711 \$21,761	05/17/21 06/17/21 05/20/22	24% 30%
HA23							
05-SCR-17-1.1/1.4 05-0Q6014		IN SANTA CRUZ COUNTY, NEAR SANTA CRUZ FROM 0.3 MI NORTH PASATIEMPO DRIVE OVERCROSSING TO BEULAH PARK UNDERCROSSING. PROPOSED LANDSCAPE SPLIT FROM	JOHN SEMSEN LANDSCAPING CO INCSANTIAGO GARCIA 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$321,775 \$267,121 \$6,210	08/30/19 10/04/19 12/29/22	0% 0%
05-SCR-17-2.1/2.2 05-1M8104		ADDRESS SINKHOLE IN MEDIAN ADJACENT TO THE SOUTHBOUND LANES IN SANTA CRUZ CO ON RTE 17. DIRS EFA 05A2314 ADDRESS SINKHOLE ON RTE 17	A. TEICHERT & SONS INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE, CA 95661	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$583,718 \$0 \$0	01/22/21 03/02/21 09/30/21	0% 0%
20.20.201 130							

PLANT EST
SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 63
01/28/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-17-9.1/9.9 05-1G2604		ON ROUTE 17 NEAR SCOTTS VALLEY FROM 0.6 MILES SOUTH OF LAUREL ROAD TO 0.25 MILES NORTH OF LAUREL ROAD PA&ED, PS&E AND R/W ONLY____ WILDLIFE CROSSING	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	FARSHAD KESHAVARZI 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$5,350,466 \$0 \$0	08/11/21 09/02/21	0% 0%
HB34							
05-SCR-129-1.4/1.4 05-1G9904 SSTG-S129-(019)E --()		IN SANTA CRUZ COUNTY NEAR WATSONVILLE AT LAKEVIEW ROAD CONSTRUCT INTERSECTION SAFETY	DREAMBUILDER CONSTRUCTION CORPIAN NGUYEN DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$3,085,061 \$3,079,795 \$0	10/20/20 11/05/20 04/20/22	100% 95% OVER RUN
HB1							
05-SCR-236-2.1/15.5 05-1M7904		SANTA CRUZ CNTY ON HWY 236. DEBRIS AND BURNED TREE REMOVAL ON FORESTED STATE HWYSDISPOSAL OF DEBRIS/TREES. TRAFFIC CONTROL DIRS EF REMOVAL OF BURNED TREES AND DEBRIS	ARBORWORKS INC 40094 HWY 49 STE A OAKHURST, CA 93644	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$13,985,000 \$9,046,007 \$0	09/23/20 09/23/20 06/20/21	15% 65%
20.20.201 130							
05-SLO-1-32.6/0 05-0L7214		IN SAN LUIS OBISPO COUNTY IN MORRO BAY AT TORO CREEK BRIDGE REPLACE BRIDGE	SOUZA ENGINEERING CONTRACTING,SILVA, RICK INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401 (805)546-8288	775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$5,819,455 \$49,152 \$0	03/08/21 04/01/21 11/30/23	0% 1%
HA21							
05-SLO-1-34.5/0 05-0L7224		IN SAN LUIS OBISPO COUNTY NEAR MORRO BAY AT OLD CREEK BRIDGE REPLACE BRIDGE	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	SILVA, RICK 775 ARLINGTON STREET CAMBRIA, CA 93428 (805)471-2102	\$8,275,000 \$0 \$0	10/13/21 11/18/21	0% 0%
HA21							
05-SLO-1-62.5/62.5 05-1P0304		ELEPHANT SEAL CULVERT 1. FIX LINE CULVERT.RESTORE STATE PARKS TRAIL. PROVIDE TRAFFICCONTROL. PERFORM OTHER SUPPORTING WORK. DIRS E REPARE LINE CULVERT,RESTORE PARK TRAIL	WHITAKER CONSTRUCTION GROUP INC 2752 CONCRETE COURT PASO ROBLES, CA 93446	LANG, TIM/TALLONE, MATT 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-4651	\$535,000 \$0 \$0	08/02/21 10/07/21 11/15/21	0% 0% SUSPENDEED
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 64
01/28/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-41-14.2/15.9 05-1F6304 ACNH-P041-(141)E --()		IN ATASCADERO, FROM SAN GABRIEL ROAD TO ROUTE 101 SOUTHBOUND RAMPS. IMPROVE AND CONSTRUCT NEW ADA	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE RD SAN LUIS OBISPO CA 93401 (805)546-8288	IMAN, HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES CA 93446 (805)748-2342	\$5,882,603 \$5,929,115 \$261,549	12/12/19 01/14/20 11/19/21	100% 98%
HB71							OVER RUN
05-SLO-46-17.2/17.6 05-1H9304 SSTG-P046-(060)E --()		IN SAN LUIS OBISPO ON ROUTE 46, NEAR CALPORTLAND CONSTRUCTION TEMPLETON FROM 0.2 MILE WEST TO 0.2 MILE EAST OF VINEYARD DRIVE CONSTRUCT ROUNDABOUT	1625 E DONOVAN ROAD SANTA MARIA CA 93454 (805)345-3581	SILVA, RICK 775 ARLINGTON STREET CAMBRIA, CA 93428 (805)471-2102	\$4,737,144 \$4,441,197 \$1,459	04/07/20 05/08/20 06/14/22	37% 91%
HB1							
05-SLO-46-37.0/41.2 05-1N0504		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM GENESEO ROAD TO 0.6 MILE EAST OF ALMOND DRIVE OVERLAY WITH RUBBERIZED BONDED	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	NORRIS, AMY 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)550-1306	\$3,087,149 \$3,207,242 \$0	03/11/21 04/13/21 12/27/21	90% 98%
HM							SUSPENDED
05-SLO-46-49.6/49.6 05-1G3704		IN SAN LUIS OBISPO COUNTY NEAR SHANDON AT THE SHANDON SAFETY ROADSIDE REST AREA EXPAND WASTEWATER TREATMENT	TSI ENGINEERING, INC. 4600 ROSEVILLE ROAD, SUITE 14 NORTH HIGHLANDS CA 95660 (916)571-5731	NORRIS, AMY 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)550-1306	\$1,225,841 \$1,174,399 \$5,992	10/02/20 10/19/20 02/10/22	80% 96%
							SUSPENDED
05-SLO-46-97.0/9.7 05-1P0404		SLO CO ON SR 46 @ 1.7 MILES WEST OF SANTA ROSA CREEK ROAD. REPLACE FAILED CMP, LINE CULVERT, REPAIR SINKHOLE & EMBANKMENT. DIRS EFA REPLACE FAILED CMP AND CULVERT	WHITAKER CONSTRUCTION GROUP INC 2752 CONCRETE COURT PASO ROBLES, CA 93446	LANG, TIM/TALLONE, MATT 3230 RIVERSIDE AVE 130 PASO ROBLES, CA 93446 (805)550-4651	\$735,000 \$0 \$0	10/04/21 11/09/21 01/27/22	0% 0%
20.20.201 130							
05-SLO-46-/0 05-0N2204		IN SAN LUIS OBISPO COUNTY AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS,	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL; ARROYO GRANDE CA 93420 (805)489-4216	LANG, TIM/GILL, SANDEEP 3230 RIVERSIDE AVE. #130 PASO ROBLES, CA 93446 (805)550-4651	\$2,222,832 \$293,970 \$192,247	04/02/21 05/07/21 05/05/22	26% 13%
HB4N							

Page 65
01/28/22[illegible]

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 66
01/28/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-/0 05-1G9604 HSNH-000C-(531)E -- ()		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS CPS/APS/CONCRETE	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL; ARROYO GRANDE CA 93420 (805)489-4216		\$409,242 \$0 \$0	10/04/21 10/22/21	0% 0%
HB1							

Totals:	Authorized Final Amt:	<u>\$754,968,818</u>	Completed to Date:	<u>\$397,256,796</u>	Work This Month:	<u>\$10,772,832</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 67
01/28/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0W1804		IN FRESNO, KERN, KINGS, MADERA AND TULARE COUNTIES AT VARIOUS REPAIR TMS DETECTION AND METERING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	FERNANDO DE ALBA 3240 N. MILLBROOK AVE FRESNO, CA. 93726 (559)288-8603	\$3,537,000 \$286,743 \$246,645	06/14/21 07/07/21 11/09/22	8% 8%
HB4N							
06-FRE-5-/0 06-0X1904		IN FRESNO AND KINGS COUNTIES AT VARIOUS LOCATIONS METHACRYLATE, JOINT SEALS, APPROACH	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	CAMOBIL, EDMUND 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (209)470-8819	\$2,133,986 \$2,028,852 \$1,625	03/15/21 04/01/21 01/30/22	100% 92% OVER RUN
HM1							
06-FRE-41-.5/5.7 06-1C6504		IN FRESNO CO. ABOUT 6 MILES NORTH OF LEMOORE FROM 0.5 MILES NORTH OF EXCELSIOR AVE UC TO 0.4 MILES SOUTH OF ELKHORN AVE. TEMPORARY MEDIAN BARRIER	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)258-4877	\$6,426,299 \$6,132,163 \$23,982	05/04/21 05/19/21 01/20/22	100% 93%
06-FRE-41-20.0/33.3 06-0V7804 ACNH-X019-(032)E --()		IN FRESNO COUNTY ON ROUTE 41 PM R20.00/33.37, ROUTE 99 PM 19.36/ 22.0, ROUTE 168 PM R0.2/R9.7, AND ROUTE 180 PM R58.55/R59.85 INSTALL FIBER OPTIC SYSTEM	ALDRIDGE ELECTRIC, INC. 844 E. ROCKLAND ROAD; LIBERTYVILLE IL 60048 (847)276-1127		\$11,071,828 \$0 \$0	11/05/21 12/02/21	0% 0%
HB4N							
06-FRE-41-22.8/33.1 06-0Y6904		ON FRESNO 41, 168, 180 AND TULARE 99, 198 AT VARIOUS LOCATIONS ON 15 BRIDGES DECK MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	FERNANDO DEALBA 3240 N. MILLBROOK AVE FRESNO, CA. 93726 (559)288-8603	\$1,869,869 \$47,500 \$0	05/19/21 06/11/21 05/27/22	0% 3%
HM3							
06-FRE-41-39.9/41.2 06-0Y7004		ON KERN 5, 46 AND KINGS 5, 41 AND ON FRESNO 198 AT VARIOUS LOCATIONS ON 10 BRIDGES DECK MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	KHAMPRASEUTH, ANOURACK 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)355-7868	\$1,099,069 \$308,447 \$147,969	04/22/21 06/11/21 04/22/22	25% 28%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 68
01/28/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-/0 06-0V9304		IN FRESNO AND MADERA COUNTIES ON ROUTES 41, 99, 168, AND 180 AT VARIOUS LOCATIONS UPGRADE AND REPAIR TMS ELEMENTS	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4877	\$1,551,051 \$1,440,985 \$0	11/04/20 11/17/20 03/25/22	35% 93%
HB4N							
06-FRE-99-.9/5 06-0S4604 ACNH-P099-(644)E --()		IN AND NEAR KINGSBURG FROM SR 99/201 SEPARATION TO 0.3 MI. SOUTH OF SECOND STREET UNDERCROSSING PAVEMENT REHABILITATION (2R)	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$34,831,980 \$34,483,069 \$10,786	12/05/19 12/24/19 04/14/22	93% 100%
HA22							
06-FRE-99-4.9/11.6 06-0U4204 ACNH-P099-(666)E --()		IN AND NEAR SELMA FROM 0.1 MI SOUTH OF SECOND STREET UC TO 0.5 MI NORTH OF MERCED STREET UC PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	DONALD HIURA 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-2795	\$61,931,909 \$11,842,267 \$647,353	02/25/21 03/18/21 02/09/23	27% 19%
HA22							
06-FRE-99-/0 06-0U2304		IN FRESNO, MADERA AND FRESNO COUNTIES AT VARIOUS LOCATIONS UPGRADE STORMWATER PUMPING PLANTS	KOCH & KOCH INC 16510 SOUTHRIDGE DR PENN VALLEY CA 95946 (530)432-4000	KIMURA, JUSTIN 2750 N. PARKWAY FRESNO, CA 93722 (559)974-5337	\$4,743,700 \$4,417,063 \$0	04/24/20 06/03/20 03/29/22	84% 93%
06-FRE-145-20.2/26.1 06-0X3104		ABOUT 8 MILES SOUTH OF KERMAN FROM KAMM AVENUE TO MANNING AVENUE PAVEMENT PRESERVATION (CAPM)	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$4,278,911 \$3,933,890 \$18,254	06/09/21 07/01/21 02/03/22	85% 88%
HA22							
06-FRE-145-/20.3 06-0Y4204 SSTG-S145-(001)E --()		IN FRESNO COUNTY NEAR FIVE POINTS FROM ROUTE 33/5 SEPARATION TO KAMM AVENUE AND FROM MANNING AVENUE TO CHURCH AVENUE INSTALL CENTERLINE AND SHOULDER	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700		\$1,490,701 \$0 \$0	12/31/21 01/25/22	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 69
01/28/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-18.6/T25.5 06-0U4504		NEAR PRATHER FROM SAMPLE ROAD TO OAK CREEK ROAD PAVEMENT PRESERVATION (CAPM)	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$4,325,296 \$3,962,669 \$211,312	06/16/20 07/02/20 02/03/22	85% 92%
HA22							
06-FRE-168-/11.7 06-0U7604		IN FRESNO AND CLOVIS FROM EAST180- EAST168 CONNECTOR OC TO SHEPHERD AVE UPGRADE IRRIGATION SYSTEM	CLEAN CUT LANDSCAPE INC 8406 N ARMSTRONG AVE; CLOVIS CA 93619 (559)322-2041	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO, CA 93726 (559)250-6305	\$1,489,302 \$1,430,028 \$66,968	01/22/21 03/04/21 01/20/22	79% 95%
HA25							
06-FRE-198-22.6/22.9 06-0U0304		ON STATE ROUTE 198 IN FRESNO COUNTY AT STATE ROUTE 33 2-LANE CONVENTIONAL HIGHWAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	KHAMPRASEUTH, ANOURACK 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)355-7868	\$494,989 \$396,714 \$0	05/07/21 06/03/21 12/30/21	92% 80%
HB4N							
06-FRE-198-26.3/26.8 06-1A5304		IN FRESNO COUNTY 0.50' MILES WEST OF 198/5 SEPARATION TO THE 198/5 SEPARATION REMOVE AND REPLACE 0.25' HMA	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	KHAMPRASEUTH, ANOURACK 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)355-7868	\$651,705 \$691,542 \$0	05/12/21 06/15/21 12/20/21 12/31/21	100% 100% COMPLETED
HA22							
06-KER-5-4.4/15.8 06-1A9004		IN KERN COUNTY AT GRAPEVINE FROM 0.4 MILE NORTH OF LEBEC ROAD OVERCROSSING TO ROUTE 5/99 SEPARATION PCC PANEL REPLACEMENT	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	SAMUEL GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)349-0434	\$2,253,581 \$2,459,409 \$0	05/06/21 05/27/21 12/27/21	100% 96% OVER RUN
06-KER-5-81.7/87 06-0U4704 ACIM-005 -(204)E --()		IN KERN AND KINGS COUNTIES FROM 0.7 MILE SOUTH OF TWISSELMAN ROAD OVERCROSSING TO 0.3 MILE NORTH OF KERN/KINGS COUNTY LINE PAVEMENT REHABILITATION (2R)	PAPICH CONSTRUCTION COMPANY, INC 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	DADAWALLA, DIN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$27,406,177 \$20,035,497 \$1,098,564	08/13/20 08/27/20 01/21/22	100% 73% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 70
01/28/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-/0 06-0T0304		IN FRESNO COUNTIES FROM LOS ANGELES COUNTY LINE TO MERCED COUNTY LINE INSTALL VEHICLE DETECTION SYSTEMS	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3888	\$1,019,901 \$911,634 \$0	10/13/20 11/16/20 01/04/22	87% 90%
06-KER-43-.1/9.3 06-0U1004 ACST-X029-(148)E --()		IN KERN COUNTY ON STATE ROUTE 43, NEAR BAKERSFIELD FROM STATE ROUTE 119 TO 0.3 MILE SOUTH OF NOREIGA ROAD & ON STATE ROUTE 199 FRO PAVEMENT PRESERVATION (CAPM)	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH ST WATSONVILLE CA 95076 (831)724-1011	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-5825	\$7,258,856 \$6,853,194 \$0	02/02/21 02/18/21 06/30/22	97% 93%
HA22							
06-KER-46-29.7/31.9 06-442554 PLUL-6206-(031)N --()		ON STATE ROUTE 46, FROM THE INTERSECTION OF BROWNS MATERIAL ROAD TO 0.3 MILES EAST OF LOST HILLS ROAD. 2-LANE CONVENTIONAL HIGHWAY TO	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$19,806,785 \$7,139,235 \$311,685	01/08/21 02/02/21 03/24/23	20% 36%
HE13							
06-KER-58-6.0/15.4 06-0X3504		NEAR MCKITTRICK FROM SAN LUIS OBISPO COUNTY LINE TO JCT. ROUTE 33 PAVEMENT PRESERVATION (CAPM)	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361	ROBERT DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0948	\$4,884,794 \$0 \$0	09/28/21 10/07/21	0% 0%
HA22							
06-KER-99-10.4/21.2 06-0Q9204 ACNH-P099-(660)E --()		IN AND NEAR BAKERSFIELD FROM 0.4 MI SOUTH OF OLD US-99 OVERCROSSING (S. UNION AVE.) TO 0.1 MI NORTH OF WHITE LANE OVERCROSSING PAVEMENT REHABILITATION AND IMPROVE	GRIFFITH-ATKINSON JV 3050 E. BIRCH STREET; BREA CA 92821 (661)392-6640	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$50,683,205 \$3,743,440 \$599,520	12/08/20 12/31/20 01/04/23	0% 7%
06-KER-99-23.6/28.4 06-0Q2804 BINH-X029-(143)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM BRUNDAGE LANE OC TO BEARDSLEY CANAL ROADWAY REHABILITATION	BROSAMER & WALL, INC. 1777 OAKLAND BLVD. WALNUT CREEK CA 94596 (925)932-7900	HUGO CAMBEROS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$66,965,729 \$60,424,532 \$1,315,772	10/03/18 10/25/18 02/02/22	100% 90%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 71
01/28/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-/0 06-0U2404		IN KERN AND KINGS COUNTIES AT VARIOUS LOCATIONS UPGRADE STORMWATER PUMPING PLANTS	CAL ELECTRO, INC. 3710 ELECTRO WAY; REDDING CA 96002 (530)223-5937	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$4,743,800 \$4,657,630 \$0	03/24/20 04/16/20 02/17/22 01/19/22	100% 98% OVER RUN
06-KER-119-9.8/13.3 06-0X2004		ON ROUTE 119 IN KERN COUNTY FROM 0.75 MI WEST OF CHERRY AVENUE TO TUPMAN ROAD REPAIR AND INSTALL DRAINAGE SYSTEMS	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$897,963 \$839,277 \$0	05/15/19 06/05/19 11/07/22	100% 93%
06-KER-155-50.0/58 06-1C9304		TRAVELED WAY AND ADJACENT HILLSIDE ON SR 155 PM 50.00-58.00 REMOVE BURNED TREES, CLEAR DEBRIS, TC	SIERRA MOUNTAIN CONSTRUCTION 13919 MONO WAY SONORA, CA 95370	DECKER, ROBERT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0848	\$2,085,000 \$78,441 \$78,441	10/04/21 10/26/21 02/28/22	46% 4%
20.20.201 130							
06-KER-178-10.4/57 06-0X5204 SSTG-X029-(149)E --()		IN KERN COUNTY ON ROUTE 178 FROM 0.2 MILE EAST OF MIRAMONTE DRIVE TO KELSO VALLEY ROAD AND ON ROUTE 223 FROM SOUTH VINELAND ROAD T CONSTRUCT CENTERLINE AND SHOULDER	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-5825	\$2,683,642 \$2,276,573 \$191,616	02/11/21 03/01/21 03/31/22	100% 85% OVER RUN
HB1							
06-KER-223-21.2/21.2 06-0S5104 HSST-S223-(012)E IP62-06 0-(9) --()		IN ARVIN AT DERBY STREET (EL TEJON HIGHWAY) SIGNALIZATION AND CHANNELIZATION	GRIFFITH COMPANY 12200 BLOOMFIELD AVE.; SANTA FE SPRINGS CA 90670 (562)929-1128	ROBERT DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0948	\$1,828,283 \$1,290,850 \$45,567	02/09/21 03/04/21 03/16/22	61% 69%
HB1							
06-KIN-5-/0 06-0T0204		IN FRESNO AND KINGS COUNTIES AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	MADCO ELECTRIC, INC. 2135 E. FRONT ST.; SELMA CA 93662 (559)896-5637	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$994,800 \$0 \$0	09/16/21 11/23/21	0% 0%

Page 72
01/28/22

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-10.5/14.8 06-0Y9304		ON KINGS 198 AT VARIOUS LOCATIONS ON 3 BRIDGES COLUMN REHAB	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST CHATHSWORTH CA 91311 (818)700-0304	VAQUILAR, FELIX 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)360-1951	\$851,444 \$276,338 \$0	05/25/21 06/22/21 05/05/22	29% 32%
HM1							
06-KIN-198-16.6/22.5 06-0U79U4 ACNH-P198-(081)E --()		IN AND NEAR HANFORD FROM 0.3 MI WEST OF 12TH AVE OC TO 1.5 MI EAST OF RTE 43/198 SEPARATION COMBINED ROADSIDE SAFETY IMPROVENTS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	KHAMPRASEUTH, ANOURACK 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)355-7868	\$3,946,203 \$18,195 \$0	08/26/21 09/14/21 06/16/22	4% 0%
06-MAD-41-13.4/15.5 06-1B0104		IN MADERA COUNTY ON ROUTE 41 AT VARIOUS LOCATIONS FROM 2.0 MILES NORTH OF ROAD 208 TO 0.1 MILE SOUTH OF ROYAL OAK DRIVE COLD PLANE AC PAVEMENT, PLACE HMA	YARBS GRADING AND PAVING, INC. 11339 S. PEACH AVE FRESNO CA 93725 (559)834-4818	VAQUILAR, FELIX 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)360-1951	\$2,149,291 \$1,952,308 \$34,682	05/18/21 06/25/21 01/24/22	70% 90%
HM							
06-MAD-49-.1/9.1 06-1A8704		IN MADERA COUNTY IN OAKHURST AT VARIOUS LOCATIONS SAFETY/TRAFFIC OPERATIONS/TSM	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	KHAMPRASEUTH, ANOURACK 2750 N. PARKWAY AVENUE FRESNO, CA 93722 (559)355-7868	\$2,031,916 \$1,909,948 \$43,845	04/27/21 05/27/21 01/24/22	95% 92% SUSPENDED
06-MAD-99-7.5/15.1 06-470904 BINH-P099-(635)E --()		IN MADERA COUNTY IN AND NEAR MADERA FROM AVENUE 12 OVERCROSSING TO 0.9 MILES SOUTH OF AVENUE 17 OVERCROSSING WIDEN FREEWAY FROM 4 LANES TO 6	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE RD #200 WESTLAKE VILLAGE, CA 91361 (818)362-9200	FERNANDO DEALBA 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)246-7337	\$68,077,555 \$65,790,467 \$71,695	03/14/19 04/05/19 08/26/22	100% 99%
HE13							
06-MAD-99-14.0/14.5 06-0U5204 ACNH-P099-(667)E --()		IN AND NEAR MADERA, FROM 0.2 MILE SOUTH TO 0.3 MILE NORTH OF AVE 17 OVERCROSSING AND FROM 0.9 MILE NORTH AVE 17 OVERCROSSING TO 0. PAVEMENT REHABILITATION (CAPM)	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARRUBA, DAVID 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)974-5337	\$7,480,313 \$6,716,186 \$283,100	04/01/21 04/16/21 03/17/22	66% 87%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 73
01/28/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-145-8.1/9.6 06-0W3604		ON STATE ROUTE 145 IN MADERA COUNTY IN THE CITY OF MADERA FROM AVENUE 13 TO SIXTH STREET. UPGRADE/INSTALL ADA CURB RAMPS AND	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	VAQUILAR, FELIX 2750 N. PARKWAY FRESNO, CA 93722 (559)360-1951	\$1,233,127 \$865,133 \$78,221	11/05/20 11/17/20 01/23/22	100% 70% OVER RUN
HB71							
06-TUL-0-/0 06-0U3004 ACNH-000C-(514)E --()		IN KINGS AND TULARE COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS WIRE THEFT RESTORATION	STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE; CHINO CA 91214 (909)591-0000	HUERTA JAVIER 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$11,025,805 \$8,887,579 \$222,897	03/17/20 04/08/20 01/24/22	98% 80%
HA23							
06-TUL-63-/0 06-0U0404 SSTG-X107-(020)E --()		NEAR VISALIA ON STATE ROUTES 137 & 63 AT VARIOUS LOCATIONS INSTALL CENTERLINE AND SHOULDER	BUSH ENGINEERING INC. 518 N. REDINGTON STREET; HANFORD CA 93230 (559)840-0599	MIKE GARRETT 8530 W ROOSEVELT VISALIA CA 93 (661)303-4187	\$851,923 \$732,370 \$0	03/08/21 04/01/21 12/14/21	80% 85%
HB1							
06-TUL-65-6.9/10 06-1A9804		IN TULARE COUNTY AT VARIOUS LOCATIONS PME MED CHIP SEAL	NORTHWEST PAVING, INC 8115 SECLUDED VALLEY DRIVE; REDDING CA 96001 (530)246-4388	MIKE GARRETT 8530 W ROOSEVELT VISALIA CA 93291 (661)303-4187	\$2,259,190 \$1,018,010 \$41,557	04/30/21 05/28/21 02/18/22	43% 45%
06-TUL-65-17.5/22 06-0U7304 ACNH-X107-(018)E --()		IN PORTERVILLE FROM 0.4 MI NORTH OF AVE 136 TO 0.2 MI NORTH OF LINDA VISTA AVE; ALSO ON RTE 190 FROM 0.2 MI WEST OF RTE 190/65 SEP INSTALL MVPS, GORE PAVING AND	A.M. CONCRETE, INC. P.O.BOX 3367 THOUSAND OAKS CA 91359 (818)362-8300	GARCIA JAKE 8530 W. ROOSEVELT VISALIA CA 93291 (559)905-1299	\$3,053,516 \$2,792,520 \$6,608	09/28/20 10/29/20 01/28/22	97% 91%
06-TUL-99-6.1/12.8 06-0U2704		IN TULARE COUNTY ON ROUTE 99 AT VARIOUS LOCATIONS BRIDGE RAIL UPGRADE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR.,STE A RANCHO CORDOVA CA 95742 (916)852-5530	KRIS RABER 8530 W ROOSEVELT VISALIA CA 93291 (661)800-8362	\$2,670,593 \$1,062,920 \$267,535	06/03/21 06/28/21 05/03/22	41% 40%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 74
01/28/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-19.2/19.8 06-0Q9104 ACNH-P099-(957)E --()		IN TULARE COUNTY NEAR TIPTON FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF AVENUE 152 OVERCROSSING BRIDGE DECK AND OUTSIDE GIRDER	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	HUERTA, JAVIER 8530 WEST ROOSEVELT VISALIA, CA 93291 (559)651-8319	\$8,027,447 \$6,138,576 \$309,628	09/25/20 10/13/20 03/23/22	68% 76%
HA21							
06-TUL-99-22.3/0 06-0U7704 ACNH-P099-(670)E --()		NEAR TIPTON AT THE PHILIP S.RAINE SAFETY ROADSIDE REST AREA SEWER, WATER AND IRRIGATION	TSI ENGINEERING INC 4600 ROSEVILLE ROAD; NORTH HIGHLANDS CA 95660 (916)571-5731		\$6,366,786 \$0 \$0	12/28/21 01/25/22	0% 0%
06-TUL-99-30.6/35.2 06-360244 ACNH-P099-(665)E --()		ON ROUTE 99 IN TULARE COUNTY NEAR TULARE FROM PROSPERITY AVE TO 1.2 MILES SOUTH OF AVENUE 280 OVERCROSSING (BR NO. 46-0195) 4F TO 6F	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	HUERTA JAVIER 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$49,196,480 \$7,381,579 \$2,064,012	04/26/21 06/11/21 10/24/22	13% 15%
HE13							
06-TUL-137-16.5/16.6 06-0T3504 ACNH-P137-(010)E --()		IN TULARE AT ROUTE 137/99 SEPARATION RAMP INTERSECTIONS INSTALL SIGNALS NB & SB; WIDEN N/B	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	MIKE GARRETT 8530W ROOSEVELT VISALIA CA 93291 (661)303-4187	\$2,190,507 \$0 \$0	06/25/21 07/15/21	0% 0%
06-TUL-137-16.6/0 06-1A0404		ON TUL-137, NEAR TULARE, FROM 16.6 MILES EAST OF THE KIN CO LINE TO 1 MILE WEST OF THE RTE 137/63 JCT BRIDGE BENT CAP REPAIRS	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	JAVIER HUERTA 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$444,800 \$235,852 \$20,933	04/27/21 06/14/21 03/02/22	45% 53%
HM1							

Totals:	Authorized Final Amt:	<u>\$507,297,008</u>	Completed to Date:	<u>\$287,889,623</u>	Work This Month:	<u>\$8,460,773</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 75
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-KER-5-.6/1.2 07-333204		IN KERN COUNTY, AT THE TEJON SAFETY ROADSIDE REST AREA (SRRA) INSTALL PILOT STAND-ALONE,	GENUINE ENGINEERING INC 13306 INDIAN BOW CIR; CORONA CA 92883 (951)674-5000	KHAN, MOHAMMAD Z. 25061 W. AVENUE STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$2,095,690 \$0 \$0	09/08/21 10/01/21	0% 0%
HA22							
07-LA-1-2.8/2.8 07-341704 SSTG-P001-(668) --()		IN LONG BEACH, INTERSECTION OF PCH AND ANAHEIM ST/ LOS ALTOS AVE INSTALL LEFT TURN PHASE AND ADA	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD; CORONA CA 92883 (951)682-2982	TURAY, SULAIMAN 13230 FIRESTONE BLVD., STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$371,974 \$338,273 \$3,080	08/13/20 09/11/20 02/04/22	83% 91% SUSPENDED
07-LA-1-6.0/6 07-339804 HSTG-P001-(667)E --()		IN LOS ANGELES COUNTY, CITY OF LONG BEACH ON PACIFIC COAST HIGHWAY AT ATLANTIC AVENUE TRAFFIC SAFETY IMPROVEMENT	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	ALONZO, BERNARD 13230 FIRESTONE BLVD. STE. E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$289,973 \$358 \$0	04/16/20 05/14/20 05/09/22	0% 0% SUSPENDED
HB1							
07-LA-1-10.7/10.7 07-331704 SSTG-P001-(644)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT FRIES AVENUE INSTALL TRAFFIC SIGNALS AND UPGRADE	KDC INC., DBA DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720 (714)828-7000	FREMPONG, S. 13230 FIRESTONE BLVD UNIT A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$504,332 \$486,180 \$0	09/19/18 10/25/18 02/28/22	93% 94%
HB1							
07-LA-1-34.5/35.4 07-316904 HSST-X037-(220)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ENHANCE TUNNEL LIGHTING,INST QUEUE	ALDRIDGE ELECTRIC, INC. 844 E. ROCKLAND ROAD; LIBERTYVILLE IL 60048 (847)247-5214	SHIN, F. 12975 CULVER BLVD. LOS ANGELES, CA. 90066 (310)213-3136	\$5,652,720 \$5,153,982 \$165,370	01/24/20 04/08/20 03/20/22	100% 91%
HA22							
07-LA-1-34.5/35.2 07-327204		IN AND NEAR SANTA MONICA, FROM LINCOLN BOULEVARD TO MCCLURE TUNNEL; ALSO ON ROUTE 10 (PM 2.1/18.3), ROUTE 2 (PM R18.7), ROUTE 10 UPGRADE THE EXISTING TRANSPORTATION	DBX, INC. 42024 AVENIDA ALVARADO; TEMECULA CA 92590 (951)296-9909	WANG, PAUL 13230 FIRESTONE BLVD STE E-2 SANTA FE SPRINGS, CA 90760 (562)345-3144	\$11,381,016 \$710,804 \$391,276	06/16/21 07/08/21 12/28/23	4% 6% SUSPENDED
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 76
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-46.9/50.4 07-3W8704 ACST-P001-(669)E --()		IN LOS ANGELES COUNTY, IN AND NEAR MALIBU, FROM MALIBU LAGOON BRIDGE TO SOLSTICE CANYON CREEK SLURRY SEAL DIGOUTS, SLABS	DREAMBUILDER CONSTRUCTION CORP SHAKERI, SAEID DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; BLVD STE102 YORBA LINDA CA 92886 (714)646-3697	1525 RANCHO CONEJO THOUSAND OAKS, CA 91320 (213)808-7976	\$1,263,951 \$417,497 \$0	06/09/20 07/02/20 03/31/22	91% 33%
HM1							
07-LA-1-48.7/50.6 07-4V0104 SNHG-P001-(672)E --()		IN MALIBU AT MALIBU SEAFOOD FRESH FISH MARKET & PATIO CAFE (25653 CA-1) INSTALL PEDESTRIAN SIGNAL CROSSING, COVINA CA 91723 (909)599-1612	YAKAR 689 EAST SAN BERNARDINO RD; SYLMAR, CA 91342 (213)817-0223	QUACH, BEN 13171 TELFAIR AVE, SUITE 101 SYLMAR, CA 91342 (213)817-0223	\$667,800 \$0 \$0	04/12/21 04/30/21 03/22/22	0% 0% SUSPENDED
07-LA-1-56.5/56.9 07-291404 ACST-P001-(674)E --()		IN LOS ANGELES COUNTY IN MALIBU FROM STACY AND WITBECK, INC. GUERNSEY AVE TO TRANCAS CANYON ROAD BRIDGE REPLACEMENT ALAMEDA CA 94502 (510)748-1870	2800 HARBOR BAY PARKWAY; LOS ANGELES, CA 90066 (310)345-6270	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$10,781,073 \$1,005,100 \$18,700	02/18/21 03/09/21 09/29/25	0% 9% SUSPENDED
HA21							
07-LA-1-567.0/56.7 07-1XG104		IN CITY OF MALIBU TRANCAS CREEK ON PCH TO PLACE CLASS IV ROCKS AROUND TO PO BOX 30 PREVENT FURTHER SCOURING OF BRIDGE FOOTINGS DIR'S EMERGEN PROTECT BRIDGE SPREAD FOOTING	SUMMER CONSTRUCTION INC SANTA PAULA, CA 93061	LEON, DAN 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6270	\$570,000 \$9,987 \$0	01/19/18 02/27/18 12/19/21	50% 2%
20.20 201130							
07-LA-2-13.9/14.1 07-2055C4 P21L-6207-(074)E --()		IN THE CITY OF LOS ANGELES, ON GLENDLAE BLVD NEAR THE SR-2 SOUTHERN TERMINUS TRANSPORTATION ENHANCEMENT	STANCE CONSTRUCTION COMPANY 5314 MARINER LN; CHINO CA 91710 (626)274-3156	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$601,473 \$0 \$0	08/11/21 08/26/21	0% 0% SUSPENDED
HB4N							
07-LA-2-14.2/14.2 07-288304 ACNH-X037-(221)E --()		IN LOS ANGELES COUNTY, IN VARIOUS CITIES ON ROUTES 2, 60, 164 AND 210 AT VARIOUS LOCATIONS TARGET POLLUTANTS (STORM WATER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)308-2033	\$3,198,322 \$1,701,303 \$179,592	03/01/21 04/30/21 04/24/23	26% 53%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 77

01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-14.9/22.6 07-340604 BINH-000C-(486)E --()		IN LOS ANGELES COUNTY AND VENTURA COUNTY AT VARIOUS LOCATIONS INTELLIGENT TRANSPORTATION SYSTEM	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN ST. RIVERSIDE CA 92504 (951)710-1000	PHAM, RYAN 1041 W BADILLO ST, #112 COVINA, CA 91722 (213)793-7193	\$11,968,248 \$12,036,630 \$0	12/17/18 02/05/19 12/22/21 12/23/21	100% 100% COMPLETED
HB4N							
07-LA-2-26.4/79.8 07-332504 SSTG-P002-(041)E --()		IN LOS ANGELES COUNTY FROM BAY TREE RD TO BIG PINES HWY INSTALL AND UPGRADE MBGR	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	WIDJAJA, DANIEL 2090 FERN LANE GLENDALE, CA 91208 (213)792-5056	\$16,199,061 \$0 \$0	11/23/21 12/22/21 03/08/23	0% 0%
HB1							
07-LA-2-37.5/48 07-1XS204		IN LA COUNTY RT 2 ANGELES NATIONAL FOREST REPAIR & REPLACE ALL FIRE DAMAGE DUE TO BOBCAT FIRE INCL MBGR,DRAING SYSTEMS ETC DIR'S E REPAIR BOBCAT FIRE DAMAGE	BURNS PACIFIC CONSTRUCTION INC 505 E THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360	WIDJAJA, DANIEL 2090 FERN LN GLENDALE, CA 91208 (213)792-5056	\$4,085,000 \$4,077,319 \$0	10/12/20 10/28/20 12/20/21	58% 99%
20.20 201130							
07-LA-5-1.7/1.7 07-325704		IN SANTA FE SPRINGS AT 14044 FREEWAY DRIVE ADJACENT TO I-5 BETWEEN VALLEY VIEW AVE AND ALONDRA BOULEVARD. CONSTRUCT SOUTHERN REGIONAL	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN; IRVINE CA 92618 (949)299-1400	FREMPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (562)345-9865	\$20,303,535 \$19,026,178 \$11,550	05/07/19 06/07/19 03/31/23	63% 94%
HA11							
07-LA-5-5.8/6.8 07-215954 CMLN-6207-(068)N --()		IN SANTA FE SPRIRINGS FROM NORTH OF ORR AND DAY OVERHEAD TO ROUTE 605 INTERCHANGE ROADWAY WIDENING & STRIPING (SEG 5)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	TON, THANG 18000 STUDEBAKER RD. SUITE 360 CERRITOS CA 90703 (562)916-7962	\$91,371,978 \$87,698,495 \$0	04/24/14 05/13/14 04/30/22	93% 95%
HB5							
07-LA-5-14.2/53.4 07-4W7904		IN LOS ANGELES COUNTY ON ROUTE 5 APPLY DECK METHACRYLATE, REPLACE	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (909)322-2462	\$1,822,781 \$599,459 \$0	05/12/21 06/03/21 02/22/22	26% 33%
HM3							

Page 78
01/28/22

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-17.9/18 07-351804 CIMG-005 -(130)E --()		IN THE CITY OF LOS ANGELES AT INTERSECTION OF I-5 AND CESAR CHAVEZ AVENUE. UPGRADE TRAFFIC SIGNALS AND CURB	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	GUIRGUIS, S	\$697,097 \$0 \$0	12/22/21 01/20/22	0% 0%
07-LA-5-18.2/18.2 07-332704 SHIM- 005-(128)E --()		IN LOS ANGELES COUNTY, SR-5 PM 18.26 AT THE CONNECTOR FROM WESTBOUND ROUTE 10 TO SOUTHBOUND ROUTE 5 APPLY HIGH FRICTION SURFACE	WESTCOAST PUBLIC WORKS INC 20058 VENTURA BLVD, #318; WOODLAND HILLS CA 91364 (818)256-9401	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)798-6053	\$1,474,424 \$1,457,507 \$71,063	11/27/19 12/24/19 04/22/22	33% 95%
HB1							
07-LA-5-18.3/18.8 07-318404 ACIM-X037-(207)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES ON ROUTE 5 FROM STATE STREET OVERCROSSING TO MISSION ROAD UNDERCROSSING AND ON ROUTE 10 FROM HIGH FRICTION & UPGRADE LIGHTING	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	IZADPANAH, MOE 3212 ROSEMEAD BLVD SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$2,760,974 \$2,036,223 \$0	09/27/18 10/22/18 08/03/21	76% 76%
HB1							
07-LA-5-19.6/19.9 07-308004 ACIM- 005-(107)E --()		IN LOS ANGELES CITY, FROM 0.1 MILE SOUTH OF NORTH BROADWAY AVENUE OVERCROSSING TO 0.1 MILE NORTH OF PASADENA AVENUE OVERCROSSING PAVEMENT PRESERVATION	SEMA CONSTRUCTION, INC. 42690 RIO NEDO, SUITE G TEMECULA, CA 92590 (949)470-0500	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (626)337-8252	\$3,150,356 \$46,865 \$0	05/25/18 06/19/18 09/06/22	0% 2% SUSPENDED
HA22							
07-LA-5-29.4/31.6 07-1218W4 IM- 005-(078) --()		IN LOS ANGELES COUNTY IN BURBANK FROM WEST MAGNOLIA BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF BUENA VISTA STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342 (818)362-9200	GURFINKEL, VLADIMIR 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (562)572-5538	\$259,118,011 \$246,414,209 \$639,868	11/29/12 12/20/12 05/01/23	85% 95%
HB5	SWPPP						
07-LA-5-33.2/39.1 07-4U0604		IN LOS ANGELES COUNTY IN CITY OF LOS ANGELES ON ROUTE 5 FROM 0.1 MILE SOUTH OF ROSCOE BOULEVARD OVERCROSSING TO PAXTON STREET UND LA-5, ROADSIDE REHABILITATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	LAO, ARTURO 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$845,282 \$799,900 \$0	12/19/18 01/15/19 02/20/22	0% 0% PLANT EST SATS
HA25							

Page 79
01/28/22

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-34.6/34.6 07-314204		IN LOS ANGELES COUNTY, ON RTE 5 AT SUN VALLEY OVERHEAD BRIDGE PAINT	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD; FAIRFIELD CA 94534 (707)639-4414	MOHSENZADEH, ALI 13171 TELFAIR AVE. #101 SYLMAR, CA. 91342 (818)746-0669	\$3,399,109 \$2,005,688 \$533,405	07/10/20 07/28/20 07/01/22	46% 59%
HA21							
07-LA-5-39.4/44.4 07-319904 ACIM-005 -(030)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5/118 SEPARATION TO BALBOA BOULEVARD OVERCROSSING_ ROADSIDE SAFETY IMPROVEMENTS	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	LAO, ARTURO	\$2,537,319 \$6,000 \$6,000	09/14/21 10/05/21 08/30/22	15% 0%
HB34							
07-LA-5-44.9/88.6 07-4W1504		IN LOS ANGELES COUNTY ON ROUTE 5 AND 118, FROM PM R44.86 TO R88.57 COLUMN REPAIR, DECK METHACRYLATE	TRUESELLE CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	OSORIO, OSCAR 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$1,970,299 \$2,057,009 \$0	06/21/19 07/11/19 12/30/21 12/31/21	100% 100% COMPLETED
HM3							
07-LA-5-54.4/54.8 07-328804		IN SANTA CLARITA, FROM 0.4 MILE NORTH OF RYE CANYON ROAD TO 1.4 MILES SOUTH OF ROUTE 5/126 INTERCHANGE AT THE NORTHBOUND CASTAIC REPLACE OFFICE STRUCTURE AND	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE.; AZUSA CA 91702 (626)334-5775	RESLER, CAESAR	\$1,188,108 \$0 \$0	12/08/21 01/07/22	0% 0%
07-LA-5-73.5/88.6 07-3W8004		IN LOS ANGELES COUNTY FROM 1.0 MILE SOUTH OF VISTA DEL LAGO ROAD UNDERCROSSING TO THE LOS ANGELES / KERN COUNTY LINE PCC PROFILE GRIND AND SLAB	HARBER COMPANIES, INC 1880 RIVERVIEW DRIVE; SAN BERNARDINO CA 92408 (909)478-1957	OSORIO, OSCAR 26061 W. AVENUE STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$3,088,790 \$1,918,947 \$369,465	06/24/21 07/22/21 05/24/22	55% 62%
HM1							
07-LA-5-/1.5 07-2159U4 NHPI-0052-(981)N MO06-62 0-(062)N --()		IN LOS ANGELES AND ORANGE COUNTIES IN BUENO PARK, LA MIRADA, CERRITOS SANTA FE SPRINGS FROM ARTESIA BLVD UNDERCROSSING TO NORTH FO WIDEN AND REALIGN FREEWAY (SEGMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	SAKER, GEORGE 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-3125	\$153,530,253 \$133,665,833 \$915,414	05/27/16 07/15/16 05/12/23	78% 87%
HB5							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 80
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-.4/21.1 07-304304 HSIM- 010-(853)E --()		IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM 0.3 MILE EAST OF CESAR CHAVEZ OVERCROSSING TO CAMPUS ROAD OVERCROSSING PAVING BEYOND GORES AND VEGETATION	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSORTH CA 91311 (818)700-0304	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)337-8252	\$1,872,883 \$1,783,167 \$3,272	11/05/19 11/19/19 06/01/22	0% 0% PLANT EST SATIS
HB34							
07-LA-10-2.1/11.1 07-304204 HSIM- 010-(850)E --()		IN LOS ANGELES COUNTY IN SANTA MONICA AND LOS ANGELES FROM 0.1 MILE WEST OF ROUTE 1/10 SEPARATION TO 0.1 MILE EAST OF WEST BOULEV RELOCATE APPURTENANCES; ADD	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN; IRVINE CA 92618 (949)299-1400	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$3,372,526 \$3,137,067 \$1,980	10/02/19 11/19/19 04/30/22	89% 93%
HB34							
07-LA-10-12.4/14.9 07-332604 SIMG- 010-(854)E --()		IN THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE EAST OF ARLINGTON AVENUE OVERCROSSING TO 0.7 MILE EAST OF ROUTE 10/110 SEPARAT REPLACE RAISED ISLAND WITH CONCRETE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$15,100,970 \$5,958,234 \$398,534	12/16/20 01/12/21 07/30/24	24% 39%
HB1							
07-LA-10-15.0/18.3 07-296604 ACIM- 010-(840)E --()		IN LOS ANGELES AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF ROUTE 10/110 SEPARATION TO ROUTE 10/5/101 SEPARA TION PAINT AND REHABILITATE BRIDGE AND	CL COATINGS, INC DBA CL INDUSTRIAL COATINGS, INC 26713 MADISON AVE MURRIETA, CA 92562 (562)285-6520	MINOVI, SEPAND 902 SAN GABIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$29,542,401 \$22,841,231 \$193,606	06/04/18 06/29/18 08/15/22	83% 77%
HA21							
07-LA-10-16.6/30.1 07-260804 ACNH-X037-(222)E --()		IN LOS ANGELES COUNTY ON ROUTE 10 BETWEEN EAST OF SOUTH CENTRAL AVE UNDERCROSSING AND WEST OF COGSWELL RD UNDERCROSSING AND ON ROU STORM WATER MITIGATION (TRASH TMDL)	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	HAILU, MESFIN 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)453-7555	\$9,712,459 \$5,343,062 \$489,157	01/29/21 02/11/21 06/20/23	35% 55%
HA42							
07-LA-10-31.2/37.2 07-303904 ACIM-010 -(855)E --()		IN LOS ANGELES COUNTY IN BALDWIN PARK AND WEST COVINA FROM 0.1 MILE EAST OF THE 10/605 SEPARATION TO 0.3 MILE WEST OF CITRUS STREE LANE REPLACEMENT	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	KAROUT, REDA 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (213)798-6049	\$45,259,501 \$15,361,640 \$267,006	11/25/20 12/17/20 08/09/24	21% 34%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 81
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-31.3/31.3 07-4V1604		IN LOS ANGELES COUNTY ON ROUTE 10 (PM 31.3) , AND ON ROUTE 126 (PM R5.0/R5.3) AT VARIOUS LOCATIONS RESTORE EXISTING BEST MANAGEMENT	PM O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD.; SAN DIMAS CA 91773 (909)394-4510	KHAN, MOHAMMAD Z. 25061 W. AVENUE STANFORD, # 70 VALENCIA, CA 91355 (661)257-0273	\$645,342 \$549,572 \$2,592	03/16/21 04/08/21 11/27/24	6% 85%
HA42							
07-LA-10-33.2/37.2 07-1170U4 CMLN-6207-(059) --()		LA COUNTY IN CITY OF BALDWIN PARK AND WEST COVINA FROM PUENTE AVENUE TO CITRUS STREET CONSTRUCT HOV LANES & SOUNDWALLS	AMES CONSTRUCTION, INC. 2000 AMES DRIVE BURNSVILLE, MN 55306 (952)435-7106	PUNJABI, RAJ 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$100,906,744 \$97,744,494 \$0	02/10/14 02/27/14 01/18/22 01/11/22	100% 98% OVER RUN
HB5							
07-LA-10-37.2/42.4 07-1193U4 NHPI- 010-(829)E LN62-07 0-(0) --()		IN LA COUNTY FROM CITRUS STREET IN WEST COVINA TO ROUTE 57 IN POMONA WIDEN FREEWAY, CONSTRUCT HOV LANES	GUY F. ATKINSON 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)382-7172	CAO, RUDY 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (909)594-3739	\$189,408,315 \$190,561,736 \$82,873	11/16/15 12/08/15 11/07/22	83% 99%
HB5							
07-LA-10-42.3/48.3 07-335304 ACIM-010 -(856)E --()		IN POMONA AND CLAREMONT, FROM ROUTE 57 TO THE SAN BERNARDINO COUNTY LINE REPLACE OVERHEAD SIGNS	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	IZADPANAH, MOE 3212 ROSEMEAD BLVD,STE 100 EL MONTE, CA 91731 (213)793-7418	\$2,557,159 \$0 \$0	12/23/21 01/14/22 01/05/24	0% 0%
HA22							
07-LA-10-46.0/48 07-319504		IN CLAREMONT AND POMONA FROM EAST OF NORTH ORANGE GROVE AVENUE UNDERCROSSING TO EAST OF SOUTH INDIAN HILL BOULEVARD UNDERCROSSING CONSTRUCT BMPS FOR STORMWATER	MARINA LANDSCAPE INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	LIU, CHEN-CHUNG 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (213)792-4877	\$704,351 \$71,070 \$57,020	09/30/21 10/22/21 05/12/23	8% 10%
HA42							
07-LA-14-28.9/29.2 07-337604		IN THE CITY OF SANTA CLARITA, NEAR SOUTHBOUND OFFRAMP TO SIERRA HIGHWAY REPLACE DAMAGED DRAINAGE SYSTEM	SEMA CONSTRUCTION, INC. 42690 RIO NEDO STE. G; TEMECULA CA 92590 (303)627-2600	YOUNG, FRED 13171 TELFAIR AVE, SUITE #101 SYLMAR, CA 91342 (213)700-4082	\$4,629,710 \$3,397,662 \$42,132	10/15/20 11/05/20 04/04/22	79% 73%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 82
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-14-31.4/36.5 07-320004 ACNH-P014-(105)E --()		IN LOS ANGELES, IN AND NEAR SANTA CLARITA, FROM CANYON PARK BOULEVARD TO SPRING CANYON ROAD UNDERCROSSING. ADDING VEGETATION CONTROL UNDER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	MOHSENZADEH, ALI 13171 TELFAIR AVE. SYLMAR, CA 91342 (818)746-0669	\$3,273,305 \$0 \$0	09/08/21 10/01/21 11/30/22	0% 0% SUSPENDED
HB34							
07-LA-14-32.1/60.7 07-3W4504 NHP0-1407-(E) --()		IN SANTA CLARITA AND PALMDALE FROM 0.2 MILE NORTH OF SANTA CLARA RIVER TO TECHNOLOGY DRIVE UNDERCROSSING PCC GRIND, SLABS REPAIR, CPOL	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834 (858)243-8272	MOHSENZADEH, ALI 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (818)746-0669	\$5,974,684 \$5,705,318 \$0	06/29/17 07/27/17 03/30/22	87% 92% SUSPENDED
HM1							
07-LA-14-54.6/66.2 07-311104 ACNH-P014-(082)E --()		IN LOS ANGELES COUNTY FROM VINCENT RAMP UNDERCROSSING TO AVENUE K8 OVERCROSSING ROADSIDE SAFETY IMPROVEMENTS	WESTCOAST PUBLIC WORKS INC 20058 VENTURA BLVD, #318; WOODLAND HILLS CA 91364 (818)256-9401	KHAN, MOHAMMAD 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$2,698,059 \$2,610,463 \$129,038	08/07/20 08/27/20 01/31/22	100% 94% OVER RUN
HB34							
07-LA-18-/4.5 07-4W6104		IN LOS ANGELES COUNTY FROM 263RD STREET EAST RT TO JCT RTE 138 DIGOUTS COLD PLANE/AC OVERLAY,	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST. STE. 101; VENTURA CA 93003 (805)765-6867	TIEU, FRED 39115 TRADE CTR DR. STE #210 PALMDALE, CA 93551 (213)792-4663	\$1,783,617 \$1,663,584 \$0	05/26/21 06/15/21 01/03/22	97% 93% SUSPENDED
HM1							
07-LA-39-17.8/38.2 07-3W7304		IN LOS ANGELES COUNTY, FROM SAN GABRIEL BRIDGE TO CRYSTAL LAKE ROAD SLURRY SEAL, SHOULDER BACKING,	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	HAI 1041 W. BADILLOS SUITE 112 COVINA, CA 91722 (951)232-3742	\$3,207,449 \$3,128,328 \$376,187	11/18/20 12/09/20 02/12/22	89% 95% SUSPENDED
HM1							
07-LA-39-31.2/31.2 07-343404 HSST-P039-(038)E --()		IN LOS ANGELES COUNTY, ON ROUTE 39 AT OHL USA, INC. NORTH FORK SAN GABRIEL RIVER BRIDGE (BR. NO. 53-3069) REPLACE BRIDGE	1920 MAIN STREET STE 310 IRVINE CA 92614 (949)242-4432	HONG, HAI 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$13,576,412 \$4,183,619 \$0	10/30/19 11/12/19 06/15/24	23% 31% SUSPENDED
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 83
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-39-180.0/30.9 07-1XS404		LA-39 S/B SAN GABRIEL RESERVOIR & ANGELES NATIONAL FOREST REPAIR FIRE DAMAGE MBGR & DRAINAGE SYSTEMS, BASINS & EROSION CONTROL DIR'S E	BALTARAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	HONG, HAI 1041 W. BADILLO ST SUITE 112 COVINA, CA 91722 (951)232-3742	\$1,905,000 \$900,752 \$0	10/16/20 11/24/20 01/31/22	81% 47%
20.20 201130		REPAIR BOBCAT FIRE DAMAGE					
07-LA-47-3.4/4.6 07-138204 NHBR-P047-(010)N --()		IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP	M C M CONSTRUCTION INC 460 N. HENRY FORD AVENUE WILMINGTON, CA 90744 (562)432-4343	LEON, DAN 450 N. HENRY FORD AVENUE WILMINGTON, CA 90744 (562)472-6032	\$393,999,449 \$389,284,938 \$179,674	06/30/11 07/13/11 05/26/22	100% 100% OVER RUN
HA21	SWPPP						
07-LA-57-7.7/11.8 07-301804 ACNH-P057-(068)E --()		IN LOS ANGELES COUNTY IN SAN DIMAS AND GLENDORA FROM ROUTE 57/10 SEPARATION TO ROUTE 57/210 SEPARATION ROADSIDE SAFETY IMPROVEMENTS	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	KAROUT, REDA 1041 W BADILLO STE 112 COVINA, CA 91722 (626)339-1601	\$2,154,464 \$2,216,182 \$6,550	01/15/20 02/13/20 02/10/22	82% 99%
HB34							
07-LA-57-/4.5 07-304504 HSNH-P057-(069)E --()		IN LOS ANGELES COUNTY IN DIAMOND BAR AND CITY OF INDUSTRY FROM ORANGE COUNTY LINE TO ROUTE 57/60 SEPARATION LANE REPLACEMENT	GRIFFITH COMPANY - FBD VANGUARD CONSTRUCTION INC. JOINT VENTURE 12200 BLOOMFIELD AVE.; SANTA FE SPRINGS CA 90670 (562)929-1128	SANDOVAL, MARTIN 1370 VALLEY VISTA DR, STE 150 DIAMOOOND BAR, CA 91765 (909)396-7574	\$62,004,445 \$20,268,071 \$1,238,634	06/11/20 06/29/20 04/01/25	32% 33%
HA22							
07-LA-60-.6/29.4 07-4W7704		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM ROUTE 60/5 SEPARATION TO GAREY AVENUE UNDERCROSSING METHACRYLATE DECK, SPALL PATCHING,	VELARDE CONCRETE CONSTRUCTION, MINOVI, SEPAND INC. 523 S. BRAND BLVD.; SAN FERNANDO CA 91340 (818)898-2300	902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$2,313,687 \$333,187 \$272,365	04/14/21 05/07/21 07/29/22	18% 14%
HM3							
07-LA-60-2.8/11.8 07-301104 ACNH-X037-(211)E --()		IN LOS ANGELES COUNTY, IN THE CITIES OF MONTEREY PARK, MONTEBELLO, AND SOUTH EL MONTE BETWEEN I-710 AND I- 605 MAJOR PAVEMENT REHABILITATION &	GUY F. ATKINSON CONSTRUCTION, LLC 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)855-9755	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$118,927,413 \$113,543,713 \$525,945	06/03/19 06/26/19 02/23/24	43% 93%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 84
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-11.0/12 07-304004 HSNH-X037-(215)E --()		IN LOS ANGELES COUNTY IN AND NEAR CITY OF INDUSTRY ON I-605 FROM 0.4 MILE S/O ROUTE 60 TO VALLEY BOULEVARD; AND ON (SR 60) FROM PE WORKER SAFETY	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD.; SAN DIMAS CA 91773 (909)394-4510	WANG, MIKE 1041 W BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$2,389,661 \$2,376,125 \$0	10/29/19 11/14/19 02/24/22	95% 98%
HB34							
07-LA-60-11.5/18.3 07-4V2204		ON RTE 605 FROM 0.3 MI SOUTH TO 0.3 MI NORTH OF RTE 60/605 SEPARATION AND ON ROUTE 60 FROM 0.1 MI WEST OF RTE 60/605 SEPARATION T HIGHWAY PLANTING RESTORATION	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	DOUGHLY, JOE 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (818)400-4669	\$903,992 \$462,939 \$42,769	06/14/21 06/28/21 05/26/23	56% 50%
HA25							
07-LA-60-12.5/0 07-1XS104		LA COUNTY CITY OF WHITTIER EAST REGION MAINTENANCE STATION TO INSTALL/UPGRADE BACK UP POWER GENERATOR & ELECTRICAL SYS DIR'S EMERG	GLOBAL POWER GROUP INC 12060 WOODSIDE AVE LAKESIDE, CA 92040	PHAM, RYAN 1041 W BADILLO SUITE 112 COVINA, CA 91722 (626)339-7601	\$385,000 \$0 \$0	02/24/21 04/06/21 01/18/22	0% 0%
20.80 524		UPGRADE/INSTALL BACKUP GENERATOR					
07-LA-60-/21.5 07-317304 ACNH-P060-(158) --()		IN LOS ANGELES COUNTY IN VARIOUS CITIES FROM ROUTE 5 TO ROUTE 710, AND FROM ROUTE 605 TO FAIRWAY DRIVE REPLACE EXISTING SIGNS WITH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	MINOVI, SEPAND 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)798-6053	\$2,049,571 \$909,776 \$0	11/19/20 12/15/20 06/08/22	72% 44%
HA22							
07-LA-71-1.2/4.3 07-4W7604		LA-71 PM 1.20/4.31 AND LA-57 PM R3.17/R11.79 AND LA-210 PM R48.08/R51.72 APPLY METHACRYLATE ON DECK,OVERLAY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	DOUGHLY, JOE 1370 VALLEY VISTA DR.,STE.150 DIAMOND BAR, CA 91765 (818)400-4669	\$1,018,079 \$379,304 \$236,419	06/01/21 06/22/21 05/12/22	45% 37%
HM3							
07-LA-71-1.6/4.8 07-210624		LA COUNTY ROUTE 71 PM R1.6/4.8 IN POMONA FROM MISSION BLVD TO RTE 60 UPGRADE FROM EXPRESSWAY TO FREEWAY	OHL USA, INC. 1920 MAIN STREET, SUITE 310; IRVINE CA 92614 (949)242-4432	CHOU, MICHAEL 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (310)261-9100	\$87,261,200 \$7,235,744 \$129,422	02/05/21 03/16/21 01/24/25	16% 8%
HE13							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 85
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-90-1.8/1.8 07-4V0304		LA COUNTY IN LOS ANGELES CITY, RTE 90 ON/OFF RAMP AT CULVER BOULEVARD SIGNAL IMPROVEMENT; PROTECTED LEFT	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD., STE E2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$765,290 \$0 \$0	05/19/21 06/18/21 12/09/21	0% 0% SUSPENDED
07-LA-91-10.0/10.3 07-4V1004 AVNH-P091-(150)E --()		IN LOS ANGELES COUNTY IN COMPTON FROM O'DONNELL CONSTRUCTION, INC. 0.2 MILE WEST TO COMPTON CREEK BRIDGE AND OVERHEAD ACCESS ROAD, FENCE, K-RAIL,	559 W. COVINA BLVD.; SAN DIMAS CA 91773 (909)394-4510	HERRERA, EDGAR 18730 S. WILMINGTON AVE., #103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$887,567 \$822,752 \$90,730	06/09/21 06/29/21 01/31/23	1% 92%
HB34							
07-LA-91-12.1/20.7 07-4W9504		IN LOS ANGELES COUNTY IN LONG BEACH AND CERRITOS FROM ATLANTIC AVE UC TO THE ORANGE COUNTY LINE SLAB REPLACEMENT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (310)261-8467	\$1,533,335 \$1,487,373 \$521,501	06/02/21 06/22/21 03/04/22	79% 87%
HM1							
07-LA-91-17.1/17.1 07-1XU704		LA COUNTY INSTALL&UPGRADE SECURITY SYSTEM REMOVE/REPLACE FENCES @ 5 MAINTENANCE STATFOOTHILL,WHITTIER,FLORENCE,ROSEME AD,CERRITDIR' ELB TO UPGRADE/INSTALL SECURITY SYSTEMS	KANAAN CONSTRUCTION INC 230 S IRWINDALE AVE AZUSA, CA 91702	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)798-6053	\$1,385,000 \$1,357,090 \$0	04/23/21 04/30/21 12/21/21 12/27/21	100% 100% COMPLETED
20.80 HM524							
07-LA-101-1.5/29.1 07-300404 ACNH-Q101-(332)E --()		IN LOS ANGELES COUNTIES IN LOS ANGELES AND NEAR CALABASAS FROM 0.1 MILE SOUTH OF ROUTE 101/110 SEPARATION TO 0.1 MILE NORTH OF MUR SOIL STABILIZATION & STORM WATER	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD ST PACOIMA, CA 91331 (714)376-2022	\$16,218,479 \$15,895,207 \$0	02/21/18 03/20/18 11/30/21 12/24/21	100% 100% COMPLETED
HA42							
07-LA-101-1.7/6.8 07-311404 HSNH-Q101-(364)E --()		IN THE CITY OF LOS ANGELES, FROM BEAUDRY AVENUE TO 0.1 MILE SOUTH OF N. GOWER STREET. STABILIZE SOIL AND EROSION CONTROL	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE 140 IRVINE CA 92618 (949)299-1400	AZIMA, HASSAN 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	\$4,511,439 \$3,027,976 \$36,308	12/18/19 01/22/20 05/30/24	42% 67%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 86
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-8.0/27.3 07-303704 SNHG-Q101-(363)E --() HB1		IN THE CITY AND COUNTY OF LOS ANGELES, FROM PILGRIMAGE OVERCROSSING TO VALLEY CIRCLE BOULEVARD OVERCROSSING UPGRADE MEDIAN BARRIER	OHL USA 1920 MAIN STREET; IRVINE CA 92614 (949)242-4432	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$34,228,232 \$16,635,408 \$841,031	12/19/19 01/22/20 04/28/23	53% 49%
07-LA-101-11.6/11.6 07-1XU804 20.80 524		N. HOLLYWOOD MS CONST & UPGRADE SECURITY FENCES & INSTALL AND/OR UPGRADE SECURITY SYSTEM AND LIGHTING DIR'S EMERGENCY FORCE ACCOU UPGRADE SECURITY SYSTEM AND LIGHTING	SERVICE CONNECTED, INC. 8039 HEMET PLACE LOS ANGELES, CA 90046	CHAVEZ, EFRAIM 13171 TELFAIR AVE, SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$565,000 \$0 \$0	04/22/21 07/14/21 12/09/21	0% 0%
07-LA-101-11.8/31.1 07-307504 HA22		IN THE CITIES OF LOS ANGELES, CALABASAS, AND HIDDEN HILLS, FROM ROUTE 170 TO LAS VIRGENES ROAD. CAPITAL MAINTENANCE, PAVEMENT	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	LAO, ARTURO 9225 CRANFORD AVENUE PACOIMA, CA 91331 (562)254-5060	\$5,998,490 \$5,458,865 \$225,191	09/21/20 10/13/20 02/20/22	92% 90%
07-LA-101-/1 07-4W9404 HM1		MAINLINE CPOL, RAMPS, SHOULDERS, GORE AREAS- JCT10/101 TO SPRING ST OC MAINLINE CPOL, RAMPS, SHOULDERS,	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)798-6053	\$2,283,000 \$21,000 \$0	05/06/21 06/11/21 02/09/22	69% 1%
07-LA-105-2.0/2.2 07-1XP304 20.20 201130		IN LA COUNTY WITHIN 105-405 TUNNELS BRDG# 53-2436G, 53-2437G, 53-2441F TO REPAIR FIRE SYSTEMS & UPGRADE FIRE SYSTEMS DIR'S EMERGEN REPAIR & UPGRADE TUNNEL FIRE SYSTEM	CROSSTOWN ELECTRICAL&DATA INC 5454 DIAZ STREET IRWINDALE, CA 91706	MANNA, HASSAN 13171 TELFAIR AVENUE STE 101 SYLMAR, CA 91342 (562)345-3136	\$5,274,465 \$4,976,073 \$0	01/01/20 04/22/20 02/28/22	85% 94% SUSPENDED
07-LA-105-6.6/8 07-297404 ACHS-IMGX-(371)9 --() HB1		IN LOS ANGELES COUNTY AT I-105/I-110 INTERCHANGE INSTALL SAFETY LIGHTING AT	ALDRIDGE ELECTRIC, INC. 844 EAST ROCKLAND ROAD LIBERTYVILLE IL 60048 (847)247-5274	OREGEL, MARTIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$3,118,250 \$3,106,544 \$0	11/15/16 01/11/17 02/28/22	50% 99%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 87
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-7.8/10.3 07-317404 ACIM- 105-(021)E --() HA42		IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES AND AT WILLOWBROOK FROM MAIN STREET UNDERCROSSING TO MONA BOULEVARD SLOPE STABILIZATION AND STORM WATER	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	HERRERA, EDGAR 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA. 90220 (310)609-0364	\$2,395,677 \$2,077,334 \$6,030	10/17/19 11/12/19 05/15/24	0% 0% PLANT EST SATIS
07-LA-105-14.6/16.4 07-328604		IN LOS ANGELES COUNTY ON I-105, PARAMOUNT BLVD OC BRIDGE # 53-2425 AND ARDIS AVE OC BRIDGE # 53-2572 REMOVE AND INSTALL A NEW TYPE OF	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	FREMPONG, SAM 13230 FIRESTONE BLVD A SANTA FE SPRINGS, CA 90670 (562)345-9901	\$585,992 \$558,607 \$0	06/14/21 06/23/21 01/31/22	100% 95%
07-LA-105-20.0/2.2 07-1XH104 20.20 201130		IN CITY OF LA 3 TUNNELS E105-S405, E105- N405,& W105-S405, TO REPAIR & REPLACE BROKEN/DAMAGED FIRE DETECTION SYSTEMS DIR'S EMERGEN REPAIR FIRE DETECTION SYSTEM IN TUNNELS	CROSSTOWN ELECTRICAL & DATA INC 5454 DIAZ STREET IRVINDALE, CA 91706	FRED 13171 TELFAIR AVENUE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$5,299,913 \$4,565,900 \$0	09/04/18 09/24/18 02/28/22	100% 86% SUSPENDED
07-LA-105-/12.9 07-4W9304 HM1		IN LA CO ON ROUTE 105 ON PM 0.0 / PM 12.9 CORRIDOR RAMPS - DIG OUTS / SLURRY	CALMEX ENGINEERING, INC. 2764 S. VISTA AVE BLOOMINGTON CA 92316 (909)546-1311	FERRER, JOSE 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$3,892,568 \$3,556,515 \$27,446	06/25/21 07/15/21 04/15/22	91% 91%
07-LA-110-.7/8.8 07-335004 HB4N		IN THE CITIES OF LOS ANGELES, WILMINGTON, AND CARSON, FROM GAFFEY STREET TO ROUTE 405; ALSO ON ROUTE 210 (PM R0.0/R35.8), ROUTE 60 INSTALL DETECTION SYSTEM	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR; VISTA CA 92081 (619)460-6060	PHAM, RYAN 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (213)793-7193	\$675,650 \$0 \$0	07/22/21 08/10/21 03/01/23	0% 0%
07-LA-110-.7/26.1 07-312004 HSNH-X037-(218)E --() HB4N		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS UPGRADE EXISTING TRAFFIC MANAGEMENT	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE; SACRAMENTO CA 95864 (909)536-3150	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS CA 90760 (562)345-3144	\$28,565,932 \$15,585,772 \$432,754	02/10/20 03/03/20 09/19/22	67% 55%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 88
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-3.8/5.6 07-276104 ACIM- 110-(846)E --()		IN LOS ANGELES AND CARSON AT VARIOUS POWELL CONSTRUCTORS INC LOCATIONS, FROM WEST M ST TO 0.1 MILE 8555 BANANA AVENUE; NORTH OF SEPULVEDA BLVD OC GSRD'S OR OTHER TRATMNT BMP'S TO RE	FONTANA CA 92335 (909)356-8880	GALLARDO, SAM 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$1,255,910 \$1,253,331 \$0	10/23/19 11/12/19 02/28/22	96% 96% SUSPENDED
HA42							
07-LA-110-5.4/16.9 07-4W7404		IN LOS ANGELES COUNTY ON ROUTE 110 CLEAN AND LINE CULVERTS	JABRE CONTRACTING INC. 1813 MANZANITA LANE; MANHATTAN BEACH CA 90266 (310)720-0277	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD., STE A2 SANTA FE SPRINGS, CA 90670 (562)345-9894	\$514,900 \$494,107 \$75,660	05/25/21 06/18/21 02/02/22	74% 94%
HM2							
07-LA-110-6.8/19.5 07-4W7804		07-110- PM 6.8/19.5 APPLY DECK METHACRYLATE, REPLACE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.; ORANGE CA 92867 (714)769-7025	HERRERA, EDGAR 18730 S. WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$2,169,981 \$0 \$0	04/26/21 05/20/21 12/24/21	0% 0% SUSPENDED
HM3							
07-LA-110-8.0/9 07-293704 ACIM-X037-(199)E --()		IN LOS ANGELES COUNTY, FROM 405/110 INTERCHANGE TO TORRANCE BLVD OFF- RAMP WIDEN SHOULDER & AUXILIARY LANE	OHL USA, INC 1920 MAIN STREET STE 310 IRVINE CA 92614 (949)242-4432	GALLARDO, SAM 18730 S. WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$18,806,793 \$19,034,427 \$0	02/27/18 03/09/18 12/07/21 12/24/21	100% 100% OVER RUN
HB4N							
07-LA-110-13.4/23.1 07-238304 HSIM- 110-(848)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM 120TH STREET OVERCROSSING TO 3RD STREET OVERCROSSING STORM WATER MITIGATION FOR LA RIVER	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE ST; RIVERSIDE CA 92509 (909)342-8447	INCCHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)337-8252	\$3,518,660 \$3,494,468 \$4,449	10/22/19 12/13/19 05/10/22	0% 0% PLANT EST SATIS
HA42							
07-LA-110-20.5/20.7 07-1XV304		N/B LA 110 OFFRAMP TO ADAMS BLVD TO ADAMS OC & ADJACEN AREAS TO CLEANUP, MITIGATE HOMELESS ENCAMPMENT, STORAGE&LANDSCAPE/ELECDIR, S REPAIR/REPLACE LANDSCAPE, FENCING&ELECTRICL	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR CA 92595	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$4,975,000 \$2,063,386 \$0	06/04/21 06/17/21 01/21/22	97% 41%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 89
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-22.8/22.8 07-322304		IN THE CITY OF LOS ANGELES, AT THE 5TH STREET OVERCROSSING NO. 53-0685 AND 6TH STREET OVERCROSSING NO. 53- 0746. BRIDGE RAIL UPGRADE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	HERRERA, EDGAR 18730 S WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$3,481,439 \$0 \$0	10/04/21 10/22/21	0% 0%
HA21							
07-LA-110-24.0/30.4 07-2975U4 HNHG-P110-(019)E --()		IN LA COUNTY IN LOS ANGELES AND SOUTH PASADENA FROM COLLEGE STREET OVERCROSSING TO GRAND AVENUE OVERCR OSSING INSTALL CONCRETE BARRIER, LIGHTING,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	MINOVI, SEPAND 9020 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$7,029,059 \$5,783,301 \$0	03/23/18 04/17/18 05/31/22	70% 79%
HB1							
07-LA-110-/31.9 07-329804 ACNH-P110-(023)E --()		IN LOS ANGELES COUNTY, IN VARIOUS CITIES, FROM 9TH STREET/GAFFEY STREET TO END OF FREEWAY OVERHEAD GUIDE SIGNS & LIGHTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	HERRERA, EDGAR 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$3,551,758 \$0 \$0	12/13/21 01/06/22	0% 0%
HA22							
07-LA-118-9.0/9.9 07-310704 ACNH-X037-(212)E --()		ROUTE 118 AND 405: IN LOS ANGELES COUNTY, ON ROUTE 118 FROM WOODLEY AVENUE TO ROUTE 118/I- 405 INTERCHANGE AND ON I-405 AT ROUTE 1 PAVE AREAS BEYOND GORE, INSTALL	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	YOUNG, FRED 13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (805)797-1348	\$1,639,974 \$1,644,978 \$0	06/17/19 07/08/19 12/21/21 12/23/21	100% 100% COMPLETED
HB34							
07-LA-118-11.3/12.8 07-1XS704		LA COUNTY W/B&E/B 118 @LAUREL CNY BL&N/B 5@PENROSE TO RECONSTRUCT/STABILIZE ENBANKMENTSLOPES,FENCES,RSP,DS,HAZ WASTE REMOVAL GRADIR' REPAIR DAMAGE DUE TO HOMELESS ENCAMPMENT	ORTIZ ENTERPRISES INC 6 CUSHING STE 200 IRVINE, CA 92618	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$9,727,030 \$4,566,370 \$0	12/01/20 02/03/21 06/30/22	100% 58% OVER RUN
20.20 201130							
07-LA-118-57.0/5.8 07-1XP904		IN LA COUNTY W/B LA-118 RESEDA BLVD OFFRMP TO REPAIR DEPRESSED PAVEMENT AND REPAIR FAILED DRAINAGE SYSTEM & EMBANKMENTS DIR'S EMERG REPAIR FAILED DRAINAGE SYSTEM	ORNELAS CONSTRUCTION, INC 1024 N MACLAY AVENUE SUITE J SAN FERNANDO, CA 91340	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,935,000 \$98,389 \$0	08/03/20 09/01/20 06/30/22	2% 5%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 90
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-134-2.6/4.8 07-311604 ACNH-P134-(041)E --()		IN LOS ANGELES COUNTY IN BURBANK & LOS ANGELES FROM BOB HOPE DRIVE UNDERCROSSING TO VICTORIA BOULEVARD /RIVERSIDE DRIVE OVERCROSS STABILIZE SOIL AND EROSION CONTROL	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	SHIH, JAMES 601 S GLENOAKS BLVD STE 310 BURBANK, CA 91502 (213)880-6090	\$1,262,245 \$1,105,204 \$2,520	07/29/20 08/20/20 01/15/25	0% 0% PLANT EST SATIS
HA42							
07-LA-134-/13.3 07-311704 HSNH-P134-(040)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, BURBANK, GLENDALE AND PASADENA FROM ROUTE 101/134 SEPARATION TO JUNCTION OF ROUTE 210/710 PAVEMENT PRESERVATION	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	SHIH, JAMES 601 S GLENOAKS BLVD STE 310 BURBANK CA 91502 (213)880-6090	\$39,226,842 \$14,653,382 \$741,056	04/16/20 05/08/20 05/29/23	46% 37%
HA22							
07-LA-138-55.2/56.3 07-286204 STPL-6207-(063)E --()		IN LOS ANGELES COUNTY, AT LITTLEROCK, FROM 87TH STREET EAST TO 0.2 MILE EAST OF 96TH STREET EAST WIDEN CONVENTIONAL HIGHWAY (SEG 6)	GRANITE CONSTRUCTION COMPANY 213 E COLUMBIA WAY LANCASTER CA 93535 (661)726-4447	TIEU, FRED 39115 TRADE CTR DR SUITE 210 PALMDALE CA 93551 (213)792-4663	\$9,895,843 \$10,046,020 \$0	03/14/19 04/05/19 08/24/23	65% 96%
HE13							
07-LA-138-59.1/60.2 07-4V3604		IN LA COUNTY IN PEARBLOSSOM FROM 121ST STREET EAST TO LONGVIEW RD LA-138 DRAINAGE	WESTCOAST PUBLIC WORK, INC. 20058 VENTURA BLVD., #318; WOODLAND HILLS CA 91364 (888)646-6411	SHIH, JAMES 	\$792,400 \$0 \$0	11/23/21 12/21/21 	0% 0%
HA42							
07-LA-138-/36.9 07-310404 ACNH-P138-(062)E --()		IN LOS ANGELES ON ROUTE 138 FROM FROM C. A. RASMUSSEN, INC. I-5 (GORMAN POST ROAD) TO JUNCTION OF 28548 LIVINGSTON AVENUE; SR-138/14 PAVEMENT PRESERVATION	VALENCIA CA 91355 (661)367-9040	TIEU, FRED 39115 TRADE CTR DR PALMDALE CA 93551 (661)273-3001	\$17,251,446 \$18,365,325 \$0	10/17/19 11/04/19 06/14/22	74% 98%
HA22							
07-LA-210-15.6/18.5 07-330704 ACIM-210 -(853)E --()		IN LOS ANGELES COUNTY IN GLENDALE AND LA CANADA FLINTRIDGE FROM LOWELL AVENUE UNDERCROSSING TO WALTONIA DRIVE UNDERCROSSING TO RESTORE EXISTING IRRIGATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$3,258,060 \$21,450 \$21,450	09/09/21 10/01/21 01/31/22	22% 1%
HA25							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 91
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-24.9/24.9 07-311004		IN LOS ANGELES COUNTY, IN PASADENA AT ROUTE 134/710 SEPARATION PAVING BEYOND THE GORE AND NARROW	AT DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	WIDJAJA, DANIEL 2090 FERN LANE GLENDALE, CA 91208 (213)792-5056	\$2,963,051 \$3,020,947 \$0	04/30/20 05/19/20 12/21/21 12/23/21	100% 100% COMPLETED
HB34							
07-LA-210-38.6/38.9 07-309304		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS SEISMIC RETROFIT	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	IZADPANAH, MOE 3212 ROSEMMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$6,089,713 \$5,607,661 \$329,779	03/18/20 04/30/20 02/28/22	100% 91% OVER RUN
HA21							
07-LA-210-/9.7 07-3096U4		IN LOS ANGELES COUNTY IN LOS ANGELES FROM INTERSTATE 5 TO WHEATLAND AVENUE UNDERCROSSING PAVEMENT REHABILITATION	FLATIRON WEST, INC. 16470 W. BERNARDO DRIVE #120 SAN DIEGO CA 92127 (760)916-9100	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$138,300,954 \$79,513,158 \$2,701,839	04/03/20 05/08/20 10/24/24	34% 57%
07-LA-213-2.2/2.2 07-4V0204		IN SAN PEDRO, RTE 213 (WESTERN AVE) AT CRESTWOOD STREET TRAFFIC SIGNAL IMPROVEMENT	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	ALONZO, BERNARD 13230 FIRESTONE BLVD STE E2-F2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$496,949 \$130 \$0	06/19/20 07/10/20 05/09/22	0% 0% SUSPENDED
07-LA-213-3.9/3.9 07-253104		IN LOS ANGELES COUNTY IN LOS ANGELES AND RANCHO PALOS VERDES AT 0.1 MILE SOUTH OF PENINSULA VERDE DRIVE REPLACE/REPAIR DAMAGED STORM DRAIN	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	HERRERA, EDGAR 18730 S WILMINGTON AVE STE103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$913,564 \$0 \$0	10/25/21 11/24/21 05/31/22	0% 0% SUSPENDED
HA22							
07-LA-213-6.2/6.2 07-4V1404		INTERSECTION OF WESTERN AVE (SR-213) AND 242ND PLACE IN THE CITY OF LA INSTALL TRAFFIC SIGNAL AND ADA	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD.,STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$623,377 \$0 \$0	03/18/21 04/08/21 12/09/21	0% 0% SUSPENDED
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 92
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-213-/8 07-306604 HSST-P213-(007)E --()		IN THE CITIES OF RANCHO PALOS VERDES, LOMITA AND LOS ANGELES, FROM W 25TH STREET TO W CARSON STREET AT VARIOUS LOCATIONS. UPGRADE CURB RAMPS, SIDEWALKS AND	KDC INC., DBA DYNALECTRIC 4462 CORPORATE CENTER DR.; LOS ALAMITOS CA 90720 (714)828-7000	ROBILLOS, RAMON 13230 FIRESTONE BLVD UNIT A SANTA FE SPRINGS CA 90670 (562)345-9901	\$3,098,871 \$2,304,567 \$179,073	12/11/19 01/07/20 04/29/22	96% 73%
HB71							
07-LA-405-.8/47.7 07-4W5104		IN LOS ANGELES COUNTY FROM 0.2 MILE WEST OF STEARNS AVENUE UNDERCROSSING TO RINALDI STREET UNDERCROSSING REPAIR AC OVERLAY, REPLACE JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	GALLARDO, SAM 18730 S. WILMINGTON AVE., #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$2,079,304 \$15,000 \$15,000	06/02/21 06/22/21 07/08/22	40% 1% SUSPENDED
HM4							
07-LA-405-7.2/15.9 07-1XU904		IN LA COUNTY AT 6 MAINTENANCE STATIONS UPGRADE&INSTALL SECURITY SYSTEMS INCLUDINGFENCES, GATES & SENSORS DIR'S EMERGENCY FORCE AC UPGRADE/INSTALL SECURITY SYSTEMS	1ST CALIFORNIA CONSTRUCTION INC PO BOX 70316 PASADENA, CA 91117	TON, THANG 18000 STUDEBAKER RD #360 CERRITOS, CA 90703 (562)916-7962	\$1,385,000 \$1,327,721 \$0	04/19/21 05/19/21 01/25/22	97% 96%
20.20 201130							
07-LA-405-11.9/13.2 07-289104		REHABILITATE AND UPGRADE EXISTING CARSON COMMERCIAL VEHICLE ENFORCEMENT FACILITY (CVEF) ON SOUTHBOUND LA-405, FROM DEL AMO BOULEV RECONSTRUCT ABANDONED TRUCK WEIGHT	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA, CA 92335 (909)356-8880	GALLARDO, SAM 18730 S WILMINGTON AVE, STE103 RANCHO DOMINGUEZ CA 90220 (310)609-0266	\$7,688,975 \$7,592,233 \$0	01/09/19 01/30/19 05/31/22	76% 97% SUSPENDED
HA42							
07-LA-405-13.8/39.7 07-4W1004		IN LOS ANGELES COUNTY ON ROUTE 405 FROM SEPULVEDA BL UC TO BEL AIR RD UC, RTE 10 FR BUDLONG AV UC TO WB RTE 10/RTE 405 CONNECTOR,R PLACE POLYESTER CONCRETE,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR WEST IRVINE CA 92606 (949)252-0441	LEON, DAN 12975 W CULVER BLVD LOS ANGELES CA 90066 (562)572-5852	\$1,775,492 \$1,831,497 \$0	06/17/19 07/05/19 11/26/21	64% 95%
HM3							
07-LA-405-14.3/15.8 07-293604 ACIM-405 -(999)E --()		IN LOS ANGELES COUNTY, IN TORRANCE, FROM WESTERN AVENUE UNDERCROSSING TO 182ND STREET UNDERCROSSING INTERCHANGE IMPROVEMENTS AND NEW	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	GALLARDO, SAM 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$41,958,504 \$8,502,904 \$1,564,341	05/26/21 06/16/21 10/10/24	13% 20%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 93
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-20.5/28 07-4V1704		IN LOS ANGELES COUNTY FROM 0.2 MILE NORTH OF EL SEGUNDO BOULEVARD UNDECROSSING TO VENICE BOULEVARD SEPARATION PCC GRINDING, SLAB REPLACEMENT, AND	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	GALLARDO, SAMUEL 18730 WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$777,000 \$751,682 \$0	04/27/21 05/19/21 12/02/21	91% 95%
HA22							
07-LA-405-41.3/41.3 07-4U0504		LOS ANGELES COUNTY, IN LOS ANGELES, ON ROUTE 405 AT WEST VAN NUYS OH AND VICTORY BOULEVARD GRIND EXISTING CONCRETE PAVEMENT	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	MOHSENZADEH, ALI 13171 TELFAIR AVE SUITE #101 SYLMAR, CA 91342 (818)746-0669	\$514,876 \$419,682 \$0	04/25/19 05/28/19 12/24/21 12/27/21	100% 100% COMPLETED
HA22							
07-LA-405-/29.5 07-1XV004		LA&VEN 4 MAINTENANCE STATIONS ENHANCE THEFT DETERRENCE, FENCING & ELECTRIC GATESIMPROVE SECURITY/ALARM SYSTEMS DIR'S EMERGENCY FOR UPGRAGE&INSTALL SECURITY SYSTEM, FENCING	QUALITY FENCE CO INC 14929 GARFIELD AVENUE PARAMOUNT, CA 90723	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$785,000 \$706,261 \$0	04/22/21 05/07/21 12/15/21	83% 90%
20.20 201130							
07-LA-605-10.2/20.2 07-4W8604		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM TELEGRAPH ROAD UNDERCROSSING TO ROUTE 605/10 SEPARATION SLABS REPAIR	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	BUI, KEVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)572-5983	\$1,290,690 \$1,272,969 \$156,826	06/08/21 06/22/21 02/28/22	93% 95%
HM1							
07-LA-605-23.4/23.6 07-318804 CIMG-6052-(994)E --()		IN IRWINDALE, AT ROUTE 605 NORTHBOUND RAMP TO WESTBOUND LIVE OAK AVENUE. REALIGN AND WIDEN RAMP, CONSTRUCT	LOS ANGELES ENGINEERING, INC. 633 N. BARRANCA AVE; COVINA CA 91723 (626)454-5222	FERRER, JOSE 11229 SOUTH WOODRUFF AVE. DOWNEY, CA. 90241 (562)401-3333	\$1,309,511 \$1,309,731 \$0	12/11/20 01/19/21 12/22/21 01/05/22	100% 100% COMPLETED
HB1							
07-LA-605-/26 07-311904 HSNH-X037-(214)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE TRANSPORTATION MGMT SYSTEM	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ ST.; IRWINDALE CA 91706 (626)813-6693	ALONZO, BERNARD 13230 FIRESTONE BLVD., STE E2 SANTA FE SPRINGS, CA. 90670 (562)345-3145	\$7,027,900 \$2,628,919 \$256,720	10/22/19 11/14/19 11/28/22	42% 37%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 94
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-20.9/24.6 07-202124 ACIM- 710-(839)E --()		IN LA COUNTY IN COMMERCE AND BELL FROM SOUTH ATLANTIC BLVD TO TRIGGS STREET PAVEMENT REHAB & BRIDGE WIDENING	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (909)597-8413	BUI, KEVIN 11229 S WOODRUFF AVENUE DOWNEY, CA. 90241 (562)401-3333	\$85,938,914 \$88,053,553 \$62,399	02/16/18 03/09/18 03/20/22	72% 100%
HA22							
07-LA-710-23.3/25.6 07-304404 ACNH-X037-(210)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AND MONTEREY PARK ON ROUTE 60 FROM EASTERN AV OC TO MEDNICK AV OC AND RTE 710 FROM OLYMPIC B STABILIZE SOIL AND EROSION CONTROL	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	HAILU, MESFIN 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (213)453-7555	\$3,507,589 \$3,217,085 \$3,240	07/22/19 08/02/19 09/15/23	57% 88%
HA42							
07-LA-5953-/0 07-342404		IN LOS ANGELES COUNTY, IN THE CITY OF LOS ANGELES, AT THE STATE OF CALIFORNIA DEPARTMENT OF TRANSPORTATION DISTRICT 7 OFFICE BUIL HELIPAD RECODING AND ROOF	BEST CONTRACTING SERVICES, INC. 19027 S. HAMILTON AVENUE GARDENA CA 90248 (310)328-6969	IZADPANAH, MOE 3212 ROSEMEAD BLVD. EL MONTE, CA 91731 (818)338-7183	\$2,186,661 \$0 \$0	09/03/21 10/19/21 06/29/22	0% 0%
HA13							
07-VEN-1-4.0/4.2 07-318204		IN VENTURA COUNTY, SOUTH OF POINT MUGU STATE PARK AND SYCAMORE CANYON ROAD CONSTRUCT SECANT WALLS, SLOPE	FLATIRON-DRILL TECH A JOINT VENTURE 16470 WEST BERNARDO DR #120 SAN DIEGO CA 92127 (909)597-8413	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD., #102 THOUSAND OKS, CA 91320 (213)808-7976	\$43,187,819 \$9,832,020 \$1,588,636	09/15/21 09/17/21 12/31/23	14% 23%
HA23							
07-VEN-1-9.7/15.1 07-4W6204		DIGOUTS SLURRY SEAL SHOULDER BACKING IN VENTURA COUNTY FROM JUST S/O CALLEGUAS CR BR 52-10 L&R TO PLEASANT VALLEY OC 52-0443 DIGOUTS SLURRY SEAL SHOULDER	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY; RENO NV 89502 (775)358-1355	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)808-7976	\$1,706,225 \$1,708,610 \$0	03/23/21 04/08/21 11/18/21 12/23/21	100% 100%
HM1						COMPLETED	
07-VEN-23-3.3/11.5 07-302504 HSST-P023-(041)E --()		IN VENTURA COUNTY, FROM US-101 TO STATE ROUTE 118 PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE RD, STE 200 WESTLAKE VILLAGE CA 91361 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	SOLAIMAN TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$65,673,997 \$56,479,366 \$539,160	02/06/20 03/02/20 07/07/25	78% 81%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 95
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-33-7.6/7.6 07-291304		IN VENTURA COUNTY, NEAR CASITAS SPRINGS, AT SAN ANTONIO CREEK BRIDGE STRUCTURE REHABILITATION AND	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)808-7976	\$5,024,991 \$99,025 \$0	06/18/21 06/30/21 08/02/24	5% 2%
HA21							
07-VEN-33-11.2/48.5 07-4W5904		IN VENTURA COUNTY ON ROUTE 33 FROM WEST OJAI AVENUE TO TULE CREEK AND FROM 1.0 MILE NORTH OF ADOBE CANYON TO LOCKWOOD VALLEY ROAD DIGOUTS, SLURRY SEAL, SHOULDER	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY; RENO NV 89502 (775)358-1355	SHOHET, HOUSHANG 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$3,584,756 \$3,237,112 \$0	05/26/21 06/15/21 12/21/21 12/23/21	100% 100% COMPLETED
HM1							
07-VEN-33-15.7/15.8 07-305204 ST-47C8-(004)E --()		IN VEN ALONG NB LN @ VICINITY OF PM 15.7 OF PM 15.7 REPAIR SLOPE FAILURE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$9,213,348 \$9,357,688 \$3,564	11/28/16 12/21/16 08/23/22	87% 100%
HA23							
07-VEN-33-22.1/22.1 07-1XM404		IN VENTURA COUNTY CITY OF OJAI N/B SR-33TOREPAIR CRACKS ON AC PAVEMNT,REPAIR SHOULDRCNSTRUCT TIEBACK WALL,HYDROSEEDING&REPAIRDIR' WINTER STORM DAMAGE REPAIR	CASE PACIFIC COMPANY 2121 ARDMORE ROAD PASO ROBLES, CA 93446	SOLAIMAN TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$7,468,349 \$6,542,328 \$0	06/21/19 06/28/19 06/30/22	100% 88%
20.20 201130							SUSPENDED
07-VEN-101-7.9/38.9 07-4W8004		IN VENTURA COUNTY ON ROUTE 101 APPLY DECK METHACRYLATE, REPLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)857-7070	\$2,699,224 \$430,905 \$125,172	05/21/21 06/16/21 06/10/22	30% 16%
HM3							
07-VEN-101-8.9/11.5 07-4W2704		IN VENTURA CO, IN THOUSAND OAKS AND CAMARILLO, FROM 1.1 MILE WEST OF WENDY DR TO ARROYO CONEJO CREEK BR PLACE RHMA-G BWC-G GAP GRADED	GRANITE CONSTRUCTION COMPANY 213 E COLUMBIA WAY; LANCASTER CA 93535 (661)726-4447	RILEY, JAMES 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)507-7938	\$2,798,917 \$2,706,262 \$0	04/22/19 05/13/19 12/31/21	55% 97%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 96
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-9.1/9.1 07-4W9104		07-VEN 101 PM 9.09 AND VARIOUS ROUTES LINE AND REPAIR CULVERTS	JABRE CONTRACTING INC. 1813 MANZANITA LANE; MANHATTAN BEACH CA 90266 (310)720-0277	SHOHET, HOUSHANG 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$772,168 \$469,018 \$0	04/29/21 06/14/21 03/01/22	22% 59%
HM2							
07-VEN-101-26.7/31 07-4W6504		SLABS REPAIR, IN VENTURA COUNTY, IN VENTURA, FROM MAIN ST UNDERCROSSING TO 0.1 MILE NORTH OF JCT 33/101 SEPARATION SLABS REPAIR, IN VENTURA COUNTY, IN	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON CT. RANCHO CUCAMONGA CA 91730 (909)944-1037	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (818)974-8391	\$1,039,076 \$991,568 \$0	04/15/21 04/30/21 09/21/21 12/29/21	100% 100% COMPLETED
HM1							
07-VEN-101-27.5/31 07-311304 HSNH-Q101-(358)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM 0.8 MILE SOUTH OF SEAWARD AVE TO 0.4 MILE WEST OF ROUTE 33/101 SEP AND ON RTE 33 FROM RTE 101/ STORMWATER SOURCE CONTROL	LANDSCAPE SUPPORT SERVICES 15260 VENTURA BLVD STE 1150 SHERMAN OAKS CA 91403 (818)475-0680	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)507-7938	\$1,999,419 \$1,816,261 \$6,787	10/09/19 11/04/19 09/20/23	51% 90%
HA42							
07-VEN-101-36.3/40.6 07-302404 BINH-Q101-(385)E --()		IN VEN FROM 0.4 MILE SOUTH OF PADRE JUAN CANYON OC TO 0.3 MILE NORTH OF PUNTA GORDA PEDESTRIAN UC PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1032	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS CA 91320 (818)974-8391	\$33,805,875 \$5,976,559 \$153,268	11/17/20 12/24/20 03/15/23	32% 18%
HA22							
07-VEN-118-.5/32.4 07-4W5004		IN VENTURA AND LOS ANGELES COUNTIES AT VARIOUS LOCATIONS APPLY METHACRYLATE ON DECK, REPAIR	J. FRANCIS COMPANY 16197 KRAMERIA AVE RIVERSIDE CA 92504 (951)776-9100	SHOHET, HOUSHANG 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$1,019,790 \$778,101 \$149,967	05/27/21 06/18/21 04/12/22	28% 73%
HM4							
07-VEN-126-10.2/12.7 07-311504 HSNH-P126-(058)E --()		IN SANTA PAULA FR 0.2M WO PECK RD TO SANTA PAULA CREEK STORMWATER SOURCE CONTROL	WESTCOAST PUBLIC WORKS INC 20058 VENTURA BLVD, #318; WOODLAND HILLS CA 91364 (818)256-9401	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,928,293 \$1,778,496 \$1,500	09/24/19 10/29/19 11/30/23	50% 92%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 97
01/28/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-126-13.2/34.6 07-0W0304		ADDING CLASS II BIKE LANES AND CLASS IV PROTECTED BIKEWAYS. SLURRY SEAL DIG OUTS. SHOULDERS. SIDE STREET IMPROVEMENT / UPDATE CROS ADDING CLASS II BIKE LANES AND	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	SHOHET, HOUSHANG 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$1,756,712 \$0 \$0	05/21/21 06/14/21 05/25/22	0% 0% SUSPENDED
HM1							
07-VEN-126-13.6/34.6 07-301404 ACNH- 126-(055)E --()		IN VEN FR HAUN CRK BRIDGE / CNTY LN SLAB REPLACE & CP OL AC	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111 (805)964-9951	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$20,012,016 \$19,446,504 \$0	01/11/18 02/02/18 12/31/22	100% 98% OVER RUN
HA22							
07-VEN-126-20.3/20.3 07-1XT904		VEN COUNTY CITY OF FILLMORE VEN-126 WEST VENTURA ST TO REPAIR DAMAGED MAINTENANCE FILLMORE STATION DUE TO WINDS&FALLEN TREESDIR'S REPAIR FILLMORE MAINTENANCE STATION	CALSTATE CONTRACTORS INC 432 QUAIL CT FILLMORE, CA 93015	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$2,185,000 \$336,340 \$0	02/16/21 03/18/21 02/15/22	49% 15%
20.20 201130							
07-VEN-126-/13.6 07-302204 ACNH-P126-(056)E --()		IN VENTURA COUNTY ON VEN 126 FROM ROUTE 101 TO HAUN CREEK BRIDGE PAVEMENT REHAB	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$13,559,531 \$12,289,965 \$0	01/24/18 02/21/18 03/31/22	100% 100%
HA22							

Totals:	Authorized Final Amt:	<u>\$2,505,050,812</u>	Completed to Date:	<u>\$1,929,729,108</u>	Work This Month:	<u>\$18,843,359</u>
----------------	------------------------------	------------------------	---------------------------	------------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 98
01/28/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-6.7/25.1 08-1C38U4 ACIM- 010-(110)E --()		IN BEAUMONT & BANNING FROM JCT 10/60 SEP TO JCT 10/111 SEP PAVEMENT REPLACEMENT LANES 3 & 4 &	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA STE 200; SAN DIEGO CA 92126 (858)536-3100	LENART, ELVIRA 850 VIA LATA SUITE 104 COLTON, CA 92324 (951)232-8949	\$185,747,238 \$122,959,784 \$3,051,114	11/26/19 12/16/19 12/15/22	66% 66%
08-RIV-10-104.9/134.2 08-1C0824 BLIM-010 -(112)E --()		NEAR BLYTHE, FROM SR 10/177 SEP TO NEAR BLYTHE, FROM SR 10/177 SEP TO 1.05 MI W/O WILEY'S WELL RD OC REHABILITATE MAINLINE PAVEMENT,	FISHER SAND & GRAVEL CO. 1302 W. DRIVERS WAY; TEMPE AZ 85284 (480)730-1033	DAVIS, DARCY 134 EAST HOBSON WAY BLYTHE, CA 92225 (951)453-8943	\$267,929,839 \$4,995,674 \$2,824,769	03/24/21 04/15/21 05/10/24	12% 2%
08-RIV-10-/0 08-1L4904		NEAR YUCAIPA AT WILDWOOD REST AREA, NEAR BANNING AT WHITEWATER REST COACHELLA AT CACTUS CITY REST AREA; ALSO RIV-010-R134.8/ INSTALL DYNAMIC TRUCK PARKING SIGNS	ALFARO COMMUNICATIONS NEAR CONSTRUCTION,INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)906-9916	\$2,016,150 \$1,115,810 \$341,553	06/18/21 08/05/21 03/25/22	63% 55%
08-RIV-15-8.2/23.9 08-1L6804		IN RIVERSIDE COUNTY IN AND NEAR CORONA AND MURIETTA ON RTE 91 FROM RTE 15/91 SEP TO 0.4 MI EAST OF TYLER ST AND ON RTE 15 FROM 1 SLAB REPLACEMENT ON MAIN LANES,	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	SOSTROM, DENISE 119 N MAPLE ST STE A CORONA, CA 92880 (951)232-7608	\$3,911,142 \$2,809,160 \$60,316	04/30/21 05/20/21 02/07/22	54% 71% SUSPENDED
08-RIV-15-23.9/33.4 08-1F1424 BLIM- 015-(248)E --()		FROM NICHOLS RD TO 0.2 MI N/O GLEN IVY SLAB REPLACEMENT	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (858)243-8272	SOSTROM DENISE P 119 N. MAPLE ST. STE A CORONA, CA 92880 (951)232-7608	\$16,636,455 \$15,992,911 \$0	09/05/19 09/23/19 01/03/22 01/25/22	99% 95% SUSPENDED
08-RIV-15-38.2/51.5 08-1F1434 ACIM-015 -(166)E --()		FROM 0.5 MI S/O ONTARIO AVE TO JCT RTE 60 SLAB REPLACEMENT	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	CHINICHIAN, ALI 4334 LATHAM STREET STE 100 RIVERSIDE, CA 92501 (951)232-7346	\$23,079,894 \$16,229,857 \$193,040	12/04/20 12/22/20 09/12/22	54% 71%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 99
01/28/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-/3.1 08-1F1414 ACIM-015 -(208)E --()		IN AND NEAR TEMECULA, IN RIV CO FROM SECURITY PAVING COMPANY, INC. SD CO LN TO NORTH OF TEMECULA RIVER BR & IN SD CO FR 0.1 MI S/O RIV CO LN TO RIV CO LN REPLACE TWO OUTSIDE LANES IN BOTH	3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	BERGEVIN, MIKE 9225 STELLAR CT, SUITE B CORONA, CA 92883 (951)232-3739	\$28,886,292 \$26,712,442 \$88,333	01/02/20 01/30/20 03/04/22	100% 91% OVER RUN
08-RIV-62-6.7/9.2 08-1E8404 ACNH-P062-(046)E --()		COUNTIES IN AND NEAR YUCCA VALLEY AND IN TWENTYNINE PALMS FROM 0.2 MILE NORTH OF INDIAN CANYON DRIVE TO 0.6 MILE WEST OF UTAH TRAI MILL AND OVERLAY MAINLINE &	MATICH CORPORATION 1596 HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408 (909)382-7400	VU, KHOI 73800 DINAH SHORE DR STE 104 PALM DESERT, CA 92211 (951)232-6263	\$23,525,628 \$14,311,748 \$314,050	12/11/20 01/14/21 06/26/22	47% 60%
08-RIV-74-12.9/12.9 08-1L7304		IN LAKE ELSINORE FROM GRAND AVE TO COLLIER AVE INSTALL CHANGEABLE MESSAGE SIGN	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	FENG, PERCY 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-9010	\$368,897 \$0 \$0	06/03/21 06/23/21 12/23/21	0% 0%
08-RIV-74-13.2/34 08-1C6804		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL REPLACEMENT, REPLACE 1	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$5,589,856 \$4,063,544 \$358,781	12/29/20 01/19/21 03/21/22	20% 72%
HA21							
08-RIV-74-28.1/37.4 08-0N6704 HSNH-P074-(067)E PH- ()		IN & NR MENIFEE & HEMET FROM 0.62 MI E/O RTE 215 TO 0.4 MI W/O ACACIA AVENUE CONSTRUCT RAISED CURB MEDIAN & LEFT	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$22,279,506 \$22,285,160 \$89,649	03/12/19 04/05/19 02/20/22	100% 90%
HB1							
08-RIV-74-36.9/43.6 08-1F5904 ACNH-P074-(070)E --()		IN THE CITY OF HEMET ON RTE 74 FR WARREN RD TO SOBOBA ST CONSTRUCT SIDEWALKS, CURB RAMPS,	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	SMITH, CHRISTOPHER 9225 STELLAR COURT SUITE B CORONA, CA 92883 (909)601-8693	\$2,327,443 \$2,269,423 \$0	06/04/20 07/17/20 08/10/21	95% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 100
01/28/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-48.8/49.2 08-1J0204 ACST-2074-(072)E --()		NEAR HEMET FROM 0.7 MI E/O TO 1.1. MILE E/O BLACKBURN RD INSTALL HORIZONTAL DRAINAGE SYSTEM	DREAMBUILDER CONSTRUCTION CORPNICK TRUONG DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	CORPNICK TRUONG 29995 TECHNOLOGY DR, UNIT 104 MURRIETA, CA 92563 (951)830-6835	\$1,635,061 \$0 \$0	08/11/21 09/08/21 02/24/22	0% 0%
08-RIV-74-805.0/82 08-1M6004		REPAIR FIRE DAMAGED ROADWAY DIR'S ORDER EMERGENCY F.A. REPAIR FIRE DAMAGED ROADWAY	SEMA CONSTRUCTION, INC. 42690 RIO NEDO, STE G TEMECULA, CA 92560	SMITH, CHRISTOPHER 29995 TECHNOLOGY DR STE 104 MURRIETA, CA 92563 (909)601-4693	\$885,000 \$175,186 \$0	06/30/21 08/10/21 03/31/22	100% 20%
20.20 201130							OVER RUN
08-RIV-74-/5.8 08-1C8504 HSST-S074-(071)E --()		NR LAKE ELSINORE, FROM ORANGE COUNTY LINE TO MONTE VISTA STREET WIDEN EXISTING LANES TO PROVIDE 12'	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	ABDALLA, OSAMA 9225 STELLAR CT, SUITE B CORONA, CA 92883 (951)830-9182	\$41,057,813 \$16,645,198 \$771,938	11/12/20 12/24/20 05/08/23	24% 40%
HB1							
08-RIV-79-25.6/26.4 08-1F6004		IN & NR HEMET AT VARIOUS LOCATIONS FR EAST FLORIDA AVE TO EAST MENLO AVE CONSTRUCT AND UPGRADE EXISTING	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.; ORANGE CA 92867 (714)769-7025	HUTCHINSON, MICHAEL 937 SOUTH VIA LATA,STE 650/700 COLTON, CA 92324 (951)232-7519	\$1,705,809 \$1,181,616 \$252,981	11/12/20 12/09/20 05/18/22	59% 69%
08-RIV-91-1.0/20.3 08-1K7604		FROM W 91 - GREEN RIVER RD OFF-RAMP OH (BR #56 0865K) NEAR CORONA TO 14TH STREET WB OFF-RAMP (BR #56 0837K) IN RIVERSIDE METHACRYLATE BRIDGE DECKS, REPLACE	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	SOSTROM, DENISE 119 N. MAPLE STREET STE A CORONA, CA 92880 (951)232-7608	\$1,437,974 \$1,218,024 \$0	04/13/21 04/27/21 03/03/22	100% 83%
08-RIV-95-14.5/35.6 08-1G0004 ACST-S095-(036)E --()		AT VAR LOCS FR 4 MI N/O PALO VERDE DAM RD TO 0.6 MI S/O SAN BERNARDINO CO LINE CONSTRUCT CONCRETE/RSP APRONS &	DREAMBUILDER CONSTRUCTION CORPKOURY, PETER DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	PETER KOURY 73800 DINAH SHORE DR #104 PALM DESERT, CA 92211 (909)844-0619	\$5,639,061 \$5,495,619 \$34,619	11/04/20 11/20/20 01/31/22	100% 95%
							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 101
01/28/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-2-/6.4 08-1L6604		IN SAN BERNARDINO COUNTY AT WRIGHTWOOD FROM LOS ANGELES COUNTY LINE TO ROUTE 138 COLD IN-PLACE RECYCLING, MILL AND	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY RD HESPERIA, CA 92345 (951)232-7793	\$4,131,805 \$4,135,339 \$0	05/06/21 06/14/21 12/30/21	84% 95%
08-SBD-10-21.6/23.6 08-1F44U4		IN COLTON FROM 0.36 MI W/O RANCHO AVE OC TO WARM CREEK BRIDGE NSTALL GORE PAVING, PAVE UNDER	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA CA 92821 (714)984-5500	BENSON, DAVID 590 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,823,217 \$1,785,757 \$6,024	11/28/18 12/19/18 03/23/23	100% 95% OVER RUN
08-SBD-10-23.8/23.8 08-0Q9104 BLIM-010 -(267)E --()		IN COLTON AT SANTA ANA RIVER BRIDGE (BR #54-0292G, BR #54-0292 LT AND BR #54-0292 RT) BRIDGE REHABILITATION AND SEISMIC	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	CASTRO, ROBERTO 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (909)677-8786	\$15,212,173 \$13,173,129 \$99,196	01/30/19 03/04/19 02/26/22	98% 85%
HA21							
08-SBD-10-24.3/24.8 08-1L5904 SIMG-010 -(271)E --()		IN SAN BERNARDINO FROM TO 0.4 MILE W/O WATERMAN AVE UC TO 0.2 MILE N/O CONN OC INSTALL MIDWEST GUADRAIL SYSTEM AND	INTERNATINAL LINE BUILDERS, INC. DBA ILB ELECTRIC 3955 TEMESCAL CANYON RD.; CORONA CA 92883 (951)963-3044	ASSAD, PETER 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8511	\$1,031,722 \$0 \$0	06/28/21 07/20/21 06/30/22	0% 0% SUSPENDED
08-SBD-10-29.4/39.2 08-384234		IN REDLANDS & YUCAIPA FR 0.1 MI E/O ALABAMA ST TO COUNTY LINE RD INSTALL TMS FIELD ELEMENTS	STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE; CHINO CA 91214 (909)591-0000	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)906-9916	\$5,994,500 \$5,321,611 \$3,402	10/30/19 11/22/19 02/28/22	100% 89%
HB4N							
08-SBD-10-/0 08-1L6904		ON ROUTE 10 NEAR THE CITY OF BLOOMINGTON FROM ROUTE 15 TO ROUTE 215 AND ON ROUTE 60 FRM 0.1 MILE EAST OF S RESERVOIR ST TO S EUCL INDIVIDUAL SLAB REPLACEMENT WITH	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, STE 100 SACRAMENTO CA 95834 (916)283-9950	CEHIRIM, DOMINIC 9540 CENTER AVE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$2,246,194 \$1,762,847 \$0	05/06/21 05/20/21 02/25/22	15% 71%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 102
01/28/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-1.0/28.6 08-1K7704		ON ROUTE 15 FROM ONTARIO AT JURUPA STREET OC (BR #54 0971) TO HESPERIA AT OAK HILL ROAD OC (BR #54 1176) AND ON ROUTE 215 IN SAN B POLYESTER OVERLAY, METHACRYLATE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	NGUYEN, VU 9540 CENTER AVE RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$3,418,903 \$532,874 \$0	04/07/21 04/30/21 01/14/22	65% 17%
08-SBD-15-16.1/169.4 08-1K1904		IN SBD CO IN & NEAR HESPERIA AT VARIOUS LOCATIONS FROM CAJON CREEK TO MICRO DITCH (BR #54 0619L) DECK APPROACH AND DEPARTURE	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD.; SAN FERNANDO CA 91340 (818)898-2300	PHAM, THANH 222 E MAIN ST BARSTOW, CA 92311 (951)232-7262	\$1,995,165 \$1,807,071 \$0	02/05/21 03/04/21 01/11/22	98% 86%
08-SBD-15-20.0/29.1 08-1H3504		NEAR HESPERIA FROM CLEGHORN ROAD UC TO 0.5 MILE N/O OAK HILL ROAD OC CULVERT LINING & INVERT PAVING	JABRE CONTRACTING INC. 1813 MANZANITA LANE; MANHATTAN BEACH CA 90266 (310)720-0277	LOZA, SHAUN 15255 BEAR VALLEY RD HESPERIA, CA 92345 (909)601-4717	\$417,856 \$421,100 \$17,400	04/29/21 06/07/21 01/20/22	100% 95%
08-SBD-15-28.6/37.5 08-0K1224 BIIM-015 -(167)E --()		IN HESPERIA AND VICTORVILLE FROM OAK HILL RD OC TO S/O BEAR VALLEY RD OC REHABILITATE EXISTING MAINLINE AND	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$122,107,800 \$2,706,888 \$484,890	09/24/21 10/07/21 05/21/24	3% 2%
08-SBD-15-40.3/40.7 08-1H2714		IN VICTORVILLE NR PALMDALE ROAD IN VICTORVILLE NR PALMDALE ROAD (ROUTE 18) AND INTERSTATE 15 PERMANENT RESTORATION OF IRRIGATION	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$333,610 \$274,394 \$3,780	04/23/19 05/13/19 08/10/22	0% 0% PLANT EST SATIS
08-SBD-15-40.4/0 08-1F9904		IN VICTORVILLE FR 0.1 MI S/O PALMDALE RD TO 0.4 MI S/O PALMDALE RD OC LENGTHEN SB ACCELERATION LANE	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	LOZA, SHAUN 15255 BEAR VALLEY BLVD HESPERIA, CA 92345 (909)545-1085	\$1,075,122 \$1,039,923 \$0	06/15/20 07/10/20 10/01/21	100% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 103
01/28/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-64.6/75.3 08-0K1234		FROM 1.2 MI. S/O SIDEWINDER ROAD OC TO MOJAVE RIVER BRIDGE REHABILITATE EXISTING MAINLINE AND	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)319-6309	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$16,714,396 \$17,019,842 \$0	06/03/20 06/29/20 02/10/21	81% 100%
08-SBD-18-97.0/99.5 08-1E0604 HSNH-P018-(063)E --()		IN VICTORVILLE FROM AMARGOSA RD TO COBALT RD WIDEN ROADBED & CONSTRUCT RAISED	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	CANUTI, LARRY 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (760)985-5825	\$5,048,857 \$4,944,511 \$73,884	02/23/21 03/11/21 03/09/22	82% 96%
HB1							
08-SBD-38-11.3/26.5 08-1L9404		SLOPE STABILIZATION. REMOVING DEBRIS AND HAZARDOUS BURNED TREES, EXCAVATION AND CLEARING CULVERT INLET BASINS DIR'S EMERGENCY F.A. SLOPE STABILIZATION	RIVERSIDE CONSTRUCTION CO INC 4225 GARNER ROAD RIVERSIDE, CA 92501 (951)682-8308	TRAN, KEN 850 S VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$3,698,752 \$3,033,850 \$0	09/25/20 09/26/20 01/05/22	94% 82%
20.20 201130							
08-SBD-38-11.3/26.5 08-1L9804		WATERSHED/DEBRIS FLOW MITIGATION: REPAIR/REPLACE/INSTALL DRAINAGE SYSTEMS AND REPAIR/REPLACE DEBRIS BARRIERS DIR'S EMERGENCY ORDER FLOW MITIGATION	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335	TRAN, KEN 850 S VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$19,985,000 \$1,503,421 \$107,940	12/23/20 12/28/20 03/01/22	74% 8%
20.20 201130							
08-SBD-38-47.5/59.4 08-0G8004		AT VARIOUS LOCATIONS FR ZACA DR TO STA RTE 18 AT BIG BEAR LAKE DAM RELINE OR REPLACE CULVERTS	DREAMBUILDER CONSTRUCTION CORPBENJAMIN, AMGAD DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	850 S VIA LATA STE 104 COLTON, CA 92324 (909)844-9731	\$1,959,061 \$1,314,103 \$66,071	10/13/20 11/16/20 02/16/22	86% 67%
HA42							SUSPENDED
08-SBD-40-50.0/75 08-0R1604 HSIM- 040-(084)E --()		NEAR LUDLOW FROM CRUCERO ROAD TO BADGER WASH REGRADE MEDIAN CROSS SLOPE	FISHER SAND & GRAVEL CO. 1302 W DRIVERS WAY TEMPE AZ 85284 (480)730-1033	PHAM, THANH 222 E MAIN ST #207 BARSTOW, CA 92311 (951)232-7262	\$35,420,839 \$34,362,214 \$0	09/07/18 10/09/18 08/16/21	100% 96%
HB1							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 104
01/28/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-75.0/100 08-0R1504 HSIM-040 -(086)E --()		BETWEEN BADGER WASH TO ESSEX ROAD OC REGRADE MEDIAN CROSS SLOPE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)391-6351	DOAN, ANTHONY 222 MAIN ST STE # E BARSTOW. CA 92311 (951)840-8222	\$17,197,071 \$16,644,204 \$0	12/06/19 12/31/19 10/06/21	94% 94%
HB1							
08-SBD-40-119.0/119 08-1M5704		PAVEMENT REPAIR AND REPLACE DAMAGED MBGR AND TERMINAL SYSTEMS DIR'S ORDER EMERGENCY F.A. PAVEMENT REPAIR	GRANITE CONSTRUCTION CO 38000 MONROE STREET INDIO, CA 92203	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4684	\$685,000 \$337,670 \$0	06/09/21 08/05/21 11/30/21	45% 49% SUSPENDED
20.20 201130							
08-SBD-40-125.0/154.6 08-0R1424 HSIM- 040-(066)E --()		NEAR LUDLOW FR 4.5 MI E/O HOMER BR TO ARIZONA STATE LINE REGRADE MEDIAN CROSS SLOPE	WASH AMES CONSTRUCTION, INC. 391 N. MAIN STREET; CORONA CA 92880 (951)356-1275	DOAN, ANTHONY 222 MAIN ST STE E BARSTOW, CA 92311 (951)840-8222	\$14,088,149 \$9,715,465 \$534,810	08/26/20 09/21/20 05/16/22	72% 69%
08-SBD-58-11.0/23 08-1L6504		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MILL AND OVERLAY OR PROVIDE FOG	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 7700 IRVINE CENTER DRIVE, SUI IRVINE CA 92618 (949)328-9758	CANUTI, LARRY 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (760)985-5825	\$3,061,189 \$2,209,619 \$151,926	06/18/21 07/15/21 03/04/22	67% 71%
08-SBD-60-.7/3 08-0F0304 BINH-P060-(153)E --()		IN CHINO FR PIPELINE AVE OC TO BENSON AVE OC REMOVE & REPLACE OC STRUCTURES	SEMA CONSTRUCTION, INC. 42690 RIO NEDO, SUITE G TEMECULA CA 92590 (303)627-2600	LOPEZ, JOSEPH 119 N MAPLE SUITE A CORONA, CA 92880 (951)232-8957	\$20,062,696 \$17,872,656 \$278,381	03/07/19 04/09/19 05/30/22	84% 89%
HA21							
08-SBD-60-4.6/9.9 08-0Q75U4 ACHS-NHP0-(014)9 --()		60/91/215 IC IN ONTARIO FR EUCLID AVE IC TO RIV CO LN & NEAR RIVERSIDE FROM SBD CO LN TO COUNTRY VILLAGE RD & FROM 0.7 MILES W/O REPLACEMENT OF TWO OUTSIDE LANES	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)721-1011	MOHAMED, ASHRAF 4334 LATHAM STREET, STE 100 RIVERSIDE, CA 92501 (951)232-3859	\$144,061,015 \$136,165,025 \$260,517	04/18/19 05/13/19 02/14/22	97% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 105
01/28/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-60-7.3/10 08-0E33U4 ACNH-P060-(159)E --()		IN ONTARIO FR 0.2 MI W/O CUCAMONGA CREEK BR TO MILLIKEN AVE ADD WB AUX LANE, ADD EB	AMES CONSTRUCTION, INC. 391 N. MAIN STREET; CORONA CA 92880 (951)356-1275	DUTCHER, DAVID 119 N MAPLE ST SUITE A CORONA, CA 92880 (909)519-2051	\$24,287,754 \$324,894 \$152,994	04/26/21 05/27/21 03/28/24	12% 1%
08-SBD-62-15.1/29.3 08-1L6704		NEAR JOSHUA TREE FROM YUCCA MESA RD TO BERMUDA AVE SEAL COAT PAVEMENT AND PERFORM	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE; WEST SACRAMENTO CA 95691 (916)373-1500	VU, KHOI 73800 DINAH SHORE DR STE 104 PALM DESERT, CA 92211 (951)232-6263	\$3,759,468 \$3,802,601 \$21,083	04/27/21 06/14/21 01/20/22	100% 95%
08-SBD-71-/8.5 08-0G7904 ACNH-P071-(074)E --()		IN SAN BERNARDINO AND RIVERSIDE COUNTIES IN AND NEAR CHINO AND CHINO HILLS FROM LOS ANGELES COUNTY LINE TO ROUTE 91 INSTALL RMS, CCTV, CMS, VDS & FIBER	SELECT ELECTRIC, INC. RAUDEL MARTINEZ 2790 BUSINESS PARK DR. VISTA CA 92081 (619)460-6060	RUIZ, MANUEL 790 S VIA LATA COLTON, CA 92324 (951)965-6327	\$6,763,527 \$2,990,404 \$345,454	10/08/20 11/17/20 08/25/22	48% 44%
08-SBD-138-15.3/15.3 08-1J4904		NEAR HESPERIA AT CAJON MTCE STA STATION CONVERT OR RECONFIGURE THE EXISTING	STANCE CONSTRUCTION COMPANY 9070 IRVINE CENTER DR #220 IRVINE , CA 92618 (626)274-3156	NAVARRO, MONTY 222 EAST MAIN STREET STE 208 BARSTOW, CA 92311 (951)840-8247	\$466,543 \$392,739 \$77,193	06/17/21 06/24/21 03/15/22	69% 84%
08-SBD-173-18.6/18.7 08-1H2904 ACST-S173-(004)E --()		NEAR CEDAR GLEN AT 0.1 MI SOUTH OF OF HOSPITAL ROAD REPLACE MBGR WITH CONCRETE BARRIER	STRONGHOLD ENGINEERING 150 W WALNUT AVE PERRIS, CA 92571 (951)684-9303	HOSSAIN, SADIQUE 850 VIA LATA STE 104 COLTON, CA 92336 (951)830-6828	\$7,789,098 \$3,277,749 \$85,719	08/20/20 09/21/20 05/30/23	28% 42%
08-SBD-210-1.5/21.5 08-1K6704		IN VARIOUS CITIES FROM MOUNTAIN AVENUE OC (BR #54 1144) IN UPLAND TO 27TH STREET UC (BR #54 1087G/L/R) IN SAN BERNARDINO. METHACRYLATE BRIDGE DECKS AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	OOI, KEE 9540 CENTER AVE #120 RANCHO CUCAMONGA, CA 91730 (951)840-8323	\$995,899 \$786,182 \$1,574	03/24/21 04/13/21 03/09/22	64% 79%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 106
01/28/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-210-21.7/27.2 08-1K6804		IN VARIOUS CITIES FROM CAJON BLVD OH (BR #54 0946G/L/R) IN SAN BERNARDINO ENGINEERING CONSTRUCTION, INC. TO SAND CREEK BRIDGE (BR #54 1075L/R) 16351 CONSTRUCTION CIR W; IN HIGHLAND AND @ METHACRYLATE BRIDGE DECKS,	PETERSON-CHASE GENERAL 850 VIA LATA SUITE #104 IRVINE CA 92606 (949)252-0441	HANNA, JACOB COLTON, CA 92336 (909)519-0566	\$1,958,993 \$1,514,703 \$62,990	04/30/21 05/27/21 02/24/22	80% 76%
08-SBD-210-/0 08-1L7604		IN AND NEAR UPLAND AND RANCHO CUCAMONGA FROM 0.5 MILE WEST OF MOUNTAIN AVE OC TO GOLDEN AVE UC RESTORE PLANT ESTABLISHMENT	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	BENSON, DAVID 937 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$746,315 \$697,890 \$4,590	06/08/21 06/24/21 12/15/22	0% 0% PLANT EST SATIS
08-SBD-215-2.2/3.2 08-1F7304 BLIM-215 -(251)E --()		IN COLTON FROM 0.3 MI SOUTH TO 0.3 N/O WASHINGTON ST OC REPLACE OVERCROSSING	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (562)863-3176	CASTRO, ROBERTO 850 S VIA LATA SUITE 100A COLTON, CA 92324 (909)677-8786	\$16,965,848 \$2,286,060 \$1,005,094	03/04/21 03/25/21 06/20/23	28% 13%
08-SBD-215-4.8/5.8 08-1H7704 HSIM- 215-(249)E --()		IN SAN BERNARDINO FROM 0.5 MI S/O ORANGE SHOW/AUTO PLAZA RD OC TO 0.2 MI N/O INLAND CENTER DRIVE OC LANE RECONFIGURATION & PAVEMENT	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	SUFIPUR, RAMBOD 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (951)826-1163	\$5,846,555 \$5,390,146 \$139,019	06/10/20 06/29/20 02/15/22	100% 90%
08-SBD-215-7.0/17.8 08-476424		IN SBD ON RTE 215 FR I-10/I-215 JCT TO I-215/I-15 JCT AND ON RTE 259 FR I-215/SR-259 JCT TO SR-259/SR-210 JCT INSTALL TMS FIELD ELEMENTS (8.4 MI	ALDRIDGE ELECTRIC, INC. 844 E. ROCKLAND ROAD; LIBERTYVILLE IL 60048 (847)276-1127	YAACOU, LAWRENCE 790 S VIA LATA COLTON, CA 92324 (213)434-9325	\$5,886,622 \$4,038,217 \$357,356	10/30/20 12/15/20 04/11/22	81% 69%
08-SBD-247-39.0/42 08-1K8404		IN SAN BERNARDINO COUNTY AT LUCERNE VALLEY FROM 0.5 MI S/O CAMP ROCK RD TO 0.1 MI S/O MIDWAY AVE AND FROM 1.1 MI S/O HOLMES RD TO MILL AND OVERLAY PAVEMENT AND	CALMEX ENGINEERING, INC. 2764 S. VISTA AVE.; BLOOMINGTON CA 92316 (909)546-1311	NGUYEN, KHOA 222 E MAIN ST STE 208 BARSTOW, CA 92311 (951)232-8611	\$3,378,856 \$3,475,394 \$0	04/14/21 05/07/21 12/27/21 01/19/22	99% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 107
01/28/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-259-1.1/1.2 08-1K7804 SNHG-P259-(002)E --()		IN SAN BERNARDINO FROM H STREET UC TO SR 259/210 SEP CONSTRUCT MEDIAN BARRIER, MILL AND	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	ALAM, MAHFUAL 4334 LATHAM STREET SUITE 100 RIVERSIDE, CA 92501 (951)830-6853	\$429,360 \$311,008 \$186,548	09/16/21 10/07/21 02/01/22	82% 72%
08-SBD-259-/1.5 08-1H3414 ACNH-X071-(073)E --()		IN SAN BERNARDINO COUNTY ON ROUTES 210, 215 AND 259 AT VARIOUS LOCATIONS PREVENTATIVE MAINTENANCE - OVERLAY	ALL AMERICAN ASPHALT 400 E SIXTH STREET CORONA CA 92879 (951)736-7600	SUFIPUR, RAMBOD 850 S. VIA LATA SUITE 100A COLTON, CA 92324 (951)826-1163	\$6,513,159 \$1,699,693 \$0	05/07/20 06/09/20 11/10/21	28% 26% SUSPENDED
08-SBD-5726-/0 08-0K8404		SBD MTCE STA (REGIONAL OFFICE) AT 175 CLUSTER ST DEMOLISH EXISTING OFFICE &	PCN3 INC. BRIAN ABGHARI 11082 WINNERS CIRCLE UNIT B LOS ALAMITOS CA 90720 (562)492-4124	SHBAITA, JASON 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (951)232-3778	\$4,358,510 \$4,335,261 \$0	01/09/20 02/06/20 03/02/22	100% 99%
08-SBD-5730-/0 08-0R4204		IN THE CITY OF FONTANA ON SOUTHEAST QUADRANT OF STATE RTE 210 AND I-15 INTERCHANGE BUILD MAINTENANCE FACILITY	STRONGHOLD ENGINEERING INCORPORATED 150 W WALNUT AVE PERRIS CA 92571 (951)684-9303	FLORES, TIM 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (951)830-6254	\$21,700,000 \$1,948,805 \$372,060	04/02/21 05/03/21 08/23/23	21% 9%

HA12

Totals:	Authorized Final Amt:	<u>\$1,188,275,657</u>	Completed to Date:	<u>\$573,816,416</u>	Work This Month:	<u>\$13,281,039</u>
----------------	------------------------------	------------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 108
01/28/22

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-168-32.7/36.5 09-381504		IN INYO COUNTY NEAR BIG PINE FROM 1.3 MILES EAST OF WHITE MOUNTAIN ROAD TO 5.1 MILES EAST OF WHITE MOUNTAIN ROAD PLACE CONCRETE SHOULDER PROTECTION	1.3 TAYLOR JANE CONSTRUCTION LP 131 W DANA ST STE 1011 A NIPOMO CA 93444 (805)723-5129		\$766,516 \$0 \$0	11/17/21 11/30/21	0% 0%
09-INY-395-6.4/15 09-387804		IN INYO COUNTY AT AND NEAR LITTLE LAKE FROM 6.6 MILES SOUTH TO 2.0 MILES NORTH OF CINDER ROAD AND IN BISHOP FROM SOUTH STREET TO M DIGOUTS	ROAD AND HIGHWAY BUILDERS, LLC. 950 E MUSTANG RD SPARKS NV 89434 (775)852-7283		\$888,888 \$0 \$0	10/26/21 12/07/21	0% 0%
09-INY-395-29.2/41.8 09-213404 ACNH-P395-(348)E --()		IN INYO COUNTY NEAR OLANCHA AND CARTAGO FROM 1.4 MILES SOUTH OF LOS ANGELES AQUEDUCT BRIDGE TO 0.2 MILE SOUTH OF ASH CREEK BRIDGE CONSTRUCT 4 LANE EXPRESSWAY	FISHER SAND & GRAVEL CO 1302 W. DRIVERS WAY; TEMPE AZ 85284 (480)730-1033	DAMON CHERENZIA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)920-3460	\$69,696,970 \$0 \$0	10/22/21 11/23/21 03/01/24	0% 0%
HE14							
09-KER-14-4.7/12.6 09-367404 ACNH-P014-(081)E --()		IN KERN COUNTY AT ROSAMOND AND AT MOJAVE FROM 1.4 MILES SOUTH OF DAWN ROAD OVERCROSSING TO 0.5 MILE NORTH OF SILVER QUEEN ROAD OVE 2R	GUY F. ATKINSON CONSTRUCTION, LLC DBA GUY F. ATKINSON 18201 VON KARMAN AVENUE; IRVINE CA 92612 (949)382-7145	HARTANTO HIN 16490 SIERRA HWY 14 MOJAVE CA 93501 (760)937-3243	\$42,469,005 \$39,154,742 \$792,227	07/02/20 08/07/20 08/18/22	68% 90%
09-KER-14-16.6/16.6 09-377304		IN KERN COUNTY IN THE TOWN OF MOJAVE AT THE MOJAVE HIGHWAY MAINTENANCE STATION L5713 CONSTRUCT PHASE THREE OF	JAMES E THOMPSON, INC., DBA JTS CONSTRUCTION 7001 MCDIVITT DR STE B BAKERSFIELD CA 93313 (661)835-9270	HIN HARTANTO 16490 SIERRA HWY 14 MOJAVE, CA 93501 (760)937-3243	\$826,694 \$451,786 \$86,781	05/24/21 06/22/21 05/19/22	50% 55%
09-KER-14-/0 09-385704		IN KERN COUNTY AT AND NEAR INDIAN WELLS FROM 3.5 MILES WEST TO 2.0 MILES EAST OF FREEMAN GULCH BRIDGE AND FROM 2.4 MILES WEST OF R AR CHIP SEAL	DOOLITTLE CONSTRUCTION LLC DBAHARTANTO DOOLITTLE ROAD CONSTRUCTION 1900 118TH AVE. SE; BELLEVUE WA 98005 (425)455-1150	16490 SIERRA HWY 14 MOJAVE CA 93501 (760)937-3243	\$932,035 \$779,038 \$0	05/14/21 06/23/21 04/08/22	85% 84%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 109
01/28/22

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-0-/0 09-366604 ACNH-X051-(030)E --()		IN MONO COUNTY AT VARIOUS LOCATIONS IMPROVE CHAIN UP LOCATIONS	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 120; CHINO HILLS CA 91709 (951)966-9153	ADAM ZUMSTEIN 500 S MAIN ST BISHOP CA 93514 (760)920-3406	\$2,870,548 \$2,611,555 \$0	06/18/21 07/15/21 03/15/22	85% 94%
09-MNO-395-6.9/T9.6 09-360704 HSNH-P395-(281)E --()		IN MONO COUNTY NEAR TOM'S PLACE FROM 2.4 MILES SOUTH OF LOWER ROCK CREEK ROAD TO 0.3 MILE NORTH OF LOWER ROCK CREEK ROAD WIDEN SHOULDERS	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$13,687,582 \$5,888,452 \$0	02/04/21 03/01/21 05/13/22	58% 43%
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. 398 SURISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016	RICK MOBERLY 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$6,754,178 \$6,482,143 \$0	03/09/15 03/26/15 01/04/22 01/04/22	100% 100% COMPLETED
HB34							

Totals:	Authorized Final Amt:	<u>\$138,892,417</u>	Completed to Date:	<u>\$55,367,716</u>	Work This Month:	<u>\$879,008</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 110

01/28/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-0-/0 10-0X7504		IN ALPINE CO ON SR4 AT SILVER CREEK BR, ON SR 88 AT WEST FORK CARSON RIVER BR & ON SR 89 AT MARKLEEVILLE CREEK BR UPGRADE BRIDGE RAILINGS	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	PAWAN GARG 850 SOUTH GUILD AVE. SUITE 107 LODI, CA 95240 (209)470-8777	\$5,627,372 \$390,734 \$0	03/18/21 04/01/21 03/01/23	2% 7%
HA21							
10-ALP-4-/0 10-0S6804		IN ALPINE COUNTY ON STATE ROUTE 4, 88 AND 89 WITH VARIOUS POSTMILES CULVERT REHABILITATION	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911		\$3,038,010 \$0 \$0	06/21/21 07/20/21	0% 0%
10-ALP-88-/0 10-0S7504		IN ALPINE COUNTY ON STATE ROUTES 4, 88 AND 207, IN AMADOR COUNTY ON STATE ROUTES 16 AND 49, AND IN TUOLUMNE COUNTY ON STATE ROUTE CULVERT REHABILITATION	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	IQBAL AULAKH 850 SOUTH GUILD AVE.SUITE#107 LODI, CA 95242 (209)479-3608	\$3,874,393 \$2,980,797 \$0	12/30/20 01/26/21 03/15/22	79% 77%
10-ALP-89-10.0/20 10-1N6904		DEBRIS REMOVAL, SLOPE STABILIZATION, FELLING AND DISPOSE BURNT HAZARDOUS TREES RE-ESTABLISHING DEER FENCING DIRS EFA 10A2326 REPAIRING FIRE DAMAGE	CROOK LOGGING INC. P.O. BOX 239 GROVELAND, CA 95321	IQBAL AULAKH 850 SOUTH GUILD AVE., SUITE 107 LODI, CA 95240 (209)479-3608	\$7,331,000 \$795,551 \$0	08/02/21 11/29/21 04/12/22	34% 11%
20.20.201 130							
10-AMA-49-8.3/10.5 10-1H6404		IN AMADOR, ALPINE AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS AND APPROACH	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, STE 100 SACRAMENTO CA 95834 (916)283-9950	PAWAN GARG 850 SOUTH GUILD AVE. SUITE#107 LODI , CA 95240 (209)470-8777	\$5,091,806 \$4,630,833 \$0	04/12/19 05/01/19 03/30/22	96% 94%
HM3							
10-AMA-88-7.9/65.8 10-1C3604 SNHG-P088-(073) --()		AMA-SR 88 GUARD RAIL UPGRADE 5.5 MILES WEST OF KIRKWOOD MEADOWS RD UPGRADE EXISTING METAL BEAM GUARD	MIDSTATE BARRIER, INC. 3291 S HWY 99 STOCKTON CA 95215 (209)944-9565		\$4,287,830 \$0 \$0	09/21/21 10/19/21	0% 0%
HB1							

Page 111
01/28/22

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-88-54.0/54 10-1L6504		IN AMADOR ON STATE ROUTE (SR) 88 AT PEDDLER HILL MS, 41951 SR 88, PIONEER, CA 95666 SOIL REMEDIATION AND GENERATOR	SAN PATRICIO CONSTRUCTION, INC 4820 SOUTH ESCALON BELLOTA RO FARMINGTON CA 95230 (915)487-2324		\$1,429,840 \$0 \$0	06/25/21 09/08/21	0% 0%
HA12							
10-AMA-88-62.0/71.6 10-1N8704		IN AMA CNTY ON RTE 88 FROM PM 62.0 TO ALP CNTY PM 2.5. DEBRIS REMOVAL, SLOPE STABLE,CHECK DAMS, REPLACE CULVERT, DISPOSE TREESDIRS DEBRIS REVOVAL, SLOPE STABILIZATION	MARIO'S TREE SERVICE, INC 937 VIA LATA STE #500 COLTON, CA 92557	GARG, PAWAN 850 S GUILD AVE STE 107 LODI, CA 95240 (209)470-8777	\$5,185,000 \$400,000 \$0	09/20/21 11/12/21 03/15/22	36% 8%
20.20.201 130							
10-CAL-4-29.2/29.4 10-0W8704 ACST-P004-(157)E --()		IN CALAVERAS COUNTY AT MURPHYS AT 0.2 MILE WEST OF PENNSYLVANIA GULCH RD AND FROM PENN GULCH RD TO MITCHLER STREET PROVIDE TWO-WAY-LEFT-LANE WITH	DIRT DYNASTY, INC. 4110 MEADOW OAKS DRIVE VALLEY SPRINGS CA 95252 (209)585-7171	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE 107 LODI, CA 95240 (209)479-3608	\$1,653,209 \$1,664,021 \$27,965	09/23/20 10/29/20 04/21/22	100% 98%
HB4N						OVER RUN	
10-MER-0-/0 10-1C8104		IN MERCED, SAN JOAQUIN, MARIPOSA AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS BRIDGE PREVENTATIVE MAINTENANCE	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A; VACAVILLE CA 95688 (707)449-3604	MICHAEL STEWART 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)481-1689	\$3,146,885 \$1,275,544 \$77,400	06/09/21 06/22/21 10/15/22	34% 41%
HA21							
10-MER-5-.4/.9 10-1G7214		IN MERCED COUNTY AT I-5 FOR ERRECA REST AREA AT PM 0.4/0.9 AND LODI ON SR-99 AT PM30.9 INSTALL ZEV CHARGING STATIONS	STUDEBAKER BROWN ELECTRIC, INC. 6643 32ND STREET STE. 106; NORTH HIGHLANDS CA 95660 (916)678-4660	SCHEIBER, TROY 850 S GUILD AVE, SUITE 107 LODI, CA 95240 (559)341-2018	\$1,441,508 \$1,256,443 \$0	09/05/19 09/17/19 11/23/21	73% 87%
HB71							
10-MER-5-.5/.8 10-1C7904 CIMG-005 -(156)E --()		IN MERCED COUNTY, ON INTERSTATE 5, SOUTH OF LOS BANOS, AT THE JOHN ERRECA SRRA REPLACE SAFETY ROADSIDE REST AREA	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS RD., SUITE 9 CONCORD CA 94520 (925)627-1700		\$27,859,941 \$0 \$0	12/17/21 01/06/22	0% 0%
HA26							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 112

01/28/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-5-.7/.7 10-0W6204 ACIM- 005-(153)E --() HA26		IN MERCED COUNTY NEAR FIREBAUGH ON ROUTE 5 AT THE JOHN "CHUCK" ERRECA SAFETY ROADSIDE REST AREA, BOTH NORTHBOUND AND SOUTHBOUND L REPLACE PUBLIC WATER SYSTEM AND	MDS ENGINEERING & CONSTRUCTION, INC. 14771 WONDERLAND BLVD; REDDING CA 96003 (530)275-2779	CASEY, COREY / TRABOLY, AMIR 850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (209)608-0711	\$3,974,538 \$3,589,890 \$124,687	12/13/19 01/22/20 04/20/22	7% 90% SUSPENDED
10-MER-99-1.1/1.1 10-1N7104		ON SR99 AT PM R1.185 S.OF MERCED SOUTH OF DUTCHMAN BRIDGE IN MER PAVEMENT RESTORATION	ENVIRONMENTAL CONCEPTS 27801 HALE COURT TEHACHAPI, CA 93561	RANBIR BHULLAR 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4306	\$1,785,000 \$0 \$0	11/08/21 11/17/21 02/24/22	0% 0% 0%
20.20.201 130							
10-MER-99-12.7/17.8 10-1C1704 ACNH-P099-(662)E --() HA22		IN AND NEAR THE CITY OF MERCED FROM 0.2 MILE SOUTH OF CHILDS AVE. TO 0.2 MILE SOUTH OF FRANKLIN ROAD OC. PAVEMENT REHAB (2R)	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	NATHANIEL TUMMINELLO 	\$46,174,522 \$7,718,390 \$90,346	01/22/21 02/11/21 05/31/23	2% 17%
10-MER-99-20.1/24.3 10-3A7204 ACNH-P099-(646)E --() HA22		IN AND NEAR ATWATER, FROM 0.4 MILE SOUTH OF BUHACH ROAD TO SOUTH OF WESTSIDE BOULEVARD. PAVEMENT RESURFACING AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA, CA. 93637 (559)905-5501	\$57,690,202 \$37,713,355 \$744,318	12/12/19 12/31/19 12/01/22	59% 65%
10-MER-99-28.2/37.3 10-0Q1214 EPNH-P099-(639)E --() HA22		IN MERCED COUNTY IN LIVINGSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE. LANE WIDENING FROM 2 TO 3 LANES	SECURITY PAVING COMPANY INC 3075 TOWNSGATE RD #200 WESTLAKE VILLAGE CA 91361 (818)362-9200	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$32,167,669 \$26,246,645 \$618,173	12/04/19 12/24/19 02/11/22	96% 82%
10-MER-99-/0 10-1E6204		STANISLAUS AND MENDICINO COOUNTIEES ON ROUTES 99 AND 59 REPLACE DRAINAGE PUMPS AT VARIOUS	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD SUITE 120; BURLINGAME CA 94010 (650)259-9545		\$5,273,333 \$0 \$0	09/21/21 10/19/21	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 113

01/28/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-/0 10-1G7504		IN SAN JOAQUIN, MERCED, AND STANISLAUS COUNTIES, ON ROUTES 5, 59, 99, AND 152 AT VARIOUS LOCATIONS. UPGRADE OR REPLACE INEFFICIENT AND	BENTANCOURT BROS. CONSTRUCTION 8015 W 11TH, STREET; TRACY CA 95304 (209)832-7631	KIMURA, JUSTIN 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$7,521,164 \$4,581,575 \$329,206	11/04/20 11/20/20 06/29/22	67% 61%
10-MER-140-9.7/9.7 10-1K1904		IN MERCED COUNTY NEAR GUSTINE FROM 1.1 MILE EAST OF SANTA FE GRADE ROAD TO 0.2 MILE EAST OF EDMINSTER ROAD CULVERT REPLACEMENT	QUIMU CONTRACTING INC. 5830 DIXON AVENUE WEST; DIXON CA 95620 (707)693-0289	MUHAMMAD RAHMAN 3469 YEAGER DRIVE, STE 109 MADERA, CA. 93637 (559)905-5501	\$578,770 \$578,770 \$305,045	03/23/21 04/13/21 01/24/22	83% 100%
HM2							
10-MER-140-37.4/44.8 10-1J1904		IN MERCED COUNTY IN AND NEAR MERCED FROM SANTA FE AVENUE TO HAYDEN ROAD COLD IN-PLACE RECYCLING-FA, HMA	GEORGE REED INC. 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	MUHAMMAD RAHMAN 3469 YEAGER DRIVE, SUITE 109 MADERA, CA. 93637 (559)905-5501	\$3,497,960 \$3,178,001 \$0	04/12/21 04/30/21 11/02/21	73% 91%
HM							
10-MER-140-/42.1 10-0Y1104 HSNH-P140-(038)E --()		IN MERCED COUNTY NEAR GUSTINE ON STATE ROUTE 140 FROM I-5 TO ABOUT 6 MILES EAST OF MERCED AT VARIOUS LOCATIONS UPGRADE GUARDRAIL, TERMINAL SYSTEM	MIDSTATE BARRIER, INC. 3291 S HWY 99 STOCKTON CA 95215 (209)944-9565	RANBIR BHULLAR 952 GOODWIN DRIVE RIPON CA 95366 (209)639-4306	\$3,202,562 \$2,869,086 \$0	09/22/20 10/13/20 01/28/22	77% 89% SUSPENDED
HB1							
10-MER-152-15.1/15.6 10-1L1204		IN MERCED COUNTY NEAR LOS BANOS AT DELTA-MENDOTA CANAL BRIDGE TO 0.2 MILE EAST OF HIGHLINE CANAL BRIDGE BRIDGE DECK-ON-DECK REHABILITATION	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	VINCE LADIAO 952 GOODWIN DRIVE RIPON CA 95366 (209)609-4905	\$1,716,117 \$1,160,907 \$250,001	04/19/21 05/11/21 05/24/22	58% 67%
HM3							
10-MER-152-21.0/0 10-1J3004 SSTG-S152-(092)E --()		INTERSECTION OF STATE ROUTE 152 AND 11TH STREET IN THE CITY OF LOS BANOS, IN MERCED COUNTY. INTERSECTION CONTROL IMPROVEMENT	AGEE CONSTRUCTION CORPORATION 1039 HOBLITT AVE CLOVIS CA 93612 (559)299-3290	MICHAEL STEWART 2374 INDUSTRIAL ROWE. TURLOCK CA 95380 (209)481-1689	\$818,297 \$803,883 \$174,950	01/29/21 03/04/21 03/15/22	98% 95%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 114
01/28/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-165-8.6/9.8 10-0X5204 ACST-P165-(115) --()		IN MERCED COUNTY AT VARIOUS LOCATIONS UPGRADE ADA FACILITIES	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	FELIX VAQUILAR 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)360-1951	\$2,735,331 \$2,518,672 \$20,436	10/30/20 11/20/20 01/28/22	94% 89% SUSPENDED
10-MPA-49-.3/18.5 10-1C0404 ACST-P049-(184)E --()		IN MARIPOSA COUNTY IN AND NEAR MARIPOSA CITY FROM MADERA/MARIPOSA COUNTY LINE TO SOUTH JUNCTION OF STATE ROUTE 49/140 PAVEMENT PRESERVATION	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	OSHITA, STAN 850 SOUTH GUILD AVE., STE. 107 LODI, CA 95240 (209)608-0711	\$12,256,072 \$10,825,934 \$0	10/01/20 10/19/20 12/31/21	100% 92%
10-MPA-140-21.2/21.8 10-0Y6004 HSNH-P140-(037)E --()		IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 FROM SOUTH JUNCTION STATE ROUTE 49 TO TWELFTH STREET INSTALL CROSSWALKS AND IN-ROADWAY	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE ST; RIVERSIDE CA 92509 (909)342-8447	OSHITA, STAN 850 SOUTH GUILD AVE., STE. 107 LODI, CA 95240 (209)608-0711	\$2,868,257 \$1,214,862 \$0	03/02/21 03/25/21 12/31/21	63% 42%
10-MPA-140-42.0/42.7 10-0P9234 ACST-ER18-(005) PER- -() --()		NEAR EL PORTAL AND YOSEMITE NATIONAL PARK, FROM 1.2 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TO 0.5 MILE WEST OF SOUTH FORK ME THIS PROJECT PROPOSED TO REMOVE THE	MYERS AND SONS/RL WADSWORTH JOINT VENTURE 4600 NORTHGATE BLVD #100 SACRAMENTO CA 95834 (916)283-9950	COREY CASEY 3663 ARCH RD STE 500 STOCKTON CA 95215 (209)607-8789	\$21,405,836 \$15,382,238 \$52,700	01/29/21 02/23/21 03/11/22	84% 72%
10-SJ-4-2.0/0 10-1C2004		IN SAN JOAQUIN COUNTY ON ROUTES 4, 5, AND 99 AT VARIOUS LOCATIONS CULVERT REHABILITATION	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	PARIEL MENDOZA 850 S. GUILD AVE, SUITE 107 LODI, CA 95240 (209)639-4686	\$2,003,111 \$1,619,353 \$427,062	12/29/20 02/02/21 01/07/22	100% 81%
10-SJ-4-15.5/16.7 10-1C5004 ACNH-X077-(028)E --()		IN THE CITY OF STOCKTON AT ROUTE 4/I-5 INTERCHANGES FROM 0.1 MILE EAST OF FRESNO AVE. TO CENTRAL VIADUCT INCLUDING CONNECTORS. PAVEMENT RESURFACING AND	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	OSHITA, STAN 850 SOUTH GUILD AVE., STE. 107 LODI, CA 95240 (209)608-0711	\$28,870,610 \$6,038,524 \$753,691	12/09/20 12/29/20 11/18/22	27% 21%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 115
01/28/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-/0 10-1C8004		IN SAN JOAQUIN COUNTY ON ROUTE 4 AT OLD RIVER BRIDGE BRIDGE PREVENTATIVE MAINTENANCE	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD; PLEASANTON CA 94566 (925)461-1500	DAVID ABLEDU 3663 ARCH RD. STE. 500 STOCKTON, CA 95215 (209)483-5812	\$6,417,007 \$56,620 \$0	03/02/21 03/25/21 11/15/22	1% 1%
HA21							SUSPENDED
10-SJ-4-/0 10-1G9904		REPAIR EXISTING TRAFFIC MONITORING STATIONS (TMS) AT VARIOUS LOCATIONS IN DISTRICT 10. REPAIR EXISTING TRAFFIC MONITORING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	BAL BAHADUR PAUL (209)629-5415	\$2,287,000 \$0 \$0	06/01/21 06/22/21	0% 0%
HB4N							
10-SJ-5-6.2/6.6 10-0P5404		IN SJ & STA CO ON RTE 99 FROM 0.2 MI S OF W MODESTO OH TO 0.2 MI N OF W MODESTO OH & ON RTE 5 FROM 0.2 MI S OF RTE 5/33 SEP & OH T BRIDGE REHABILITATION	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033		\$7,088,416 \$0 \$0	10/29/21 11/24/21	0% 0%
HA21							
10-SJ-5-10.6/0 10-1H3424		IN SAN JOAQUIN COUNTY, IN AND NEAR LATHROP AT PM 10.7, DEUEL OVERHEAD (NO. 29-0262 R/L) REPLACE BRIDGE RAILS AND PREVENTIVE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	BAL BAHADUR PAUL 	\$2,442,310 \$2,355,888 \$0	08/25/20 09/11/20 01/06/22	100% 96%
10-SJ-5-33.4/33.4 10-1G4404		IN SACRAMENTO AND SAN JOAQUIN COUNTIES NEAR THORNTON AT 0.6 MILE SOUTH OF TWIN CITIES ROAD OC AND IN STOCKTON AT 0.7 MILE NORTH OF UPGRADE TRAVEL TIME INFORMATION	VINTAGE PAVING CO. 119 MAIN ST.; WINTERS CA 95694 (530)795-0132	ARIEL MENDOZA 850 S. GUILD AVE. (209)639-4686	\$1,019,998 \$951,849 \$0	10/27/20 11/20/20 01/27/22	93% 94%
HB4N							SUSPENDED
10-SJ-5-/0 10-1K9304		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	BAL BAHADUR PAUL 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)609-1295	\$4,696,661 \$3,331,668 \$1,074,928	04/29/21 05/13/21 06/20/22	40% 70%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 116
01/28/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-4.4/0 10-1K6104		IN SAN JUAQUIN COUNTY ON ROUTE 12 AT LITTLE POTATO SLOUGH BRIDGE (AT POST MILE R4.4). REHABILITATE ELECTROMECHANICAL	VALENTINE CORPORATION 111 PELICAN WAY; SAN RAFAEL CA 94901 (415)453-3732	TROY SCHEIBER 850 S GUILD SUITE 107 LODI CA 95240 (559)341-2018	\$2,585,350 \$44,000 \$37,200	05/25/21 06/15/21 06/29/22	15% 2%
HA23							
10-SJ-12-4.4/0 10-1F7604		REPLACE BRIDGE BEARING PADS SLOUGH BRIDGE #29-0101 REPLACE BRIDGE BEARING PADS	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD; PLEASANTON CA 94566 (925)461-1500	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 LODI CA 95240 (559)341-2018	\$2,238,777 \$0 \$0	11/05/21 12/02/21	0% 0%
HA21							
10-SJ-26-1.1/1.1 10-1F1704		IN SAN JOAQUIN COUNTY IN STOCKTON AT ROUTE 26/99 SEPARATION INCREASE BRIDGE VERTICAL CLEARANCE	ANDREW M. JORDAN INC, DBA A & B CONSTRUCTION 1350 4TH STREET; BERKELEY CA 94710 (510)999-6000	TROY SCHEIBER 850 SO. GUILD AVE SUITE 107 LODI, CA 95240 (559)341-2018	\$5,728,082 \$0 \$0	10/07/21 11/30/21	0% 0%
10-SJ-88-13.7/14 10-0S7404		IN SAN JOAQUIN AND ALPINE COUNTIES AT VARIOUS LOCATIONS REPLACE DETERIORATED CULVERTS	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 120; CHINO HILLS CA 91709 (951)966-9153		\$3,843,712 \$0 \$0	07/27/21 08/10/21	0% 0%
10-SJ-88-22.1/0 10-1E5314 HSNH-P088-(072)E --()		IN SAN JOAQUIN COUNTY COLLISION REDUCTION AT SR 88 AND LIBERTY ROAD IN SAN JOAQUIN COUNTY UPGRADE	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	ARIEL MENDOZA 850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (209)639-4686	\$3,887,121 \$3,507,023 \$251,881	11/20/20 12/15/20 01/27/22	96% 89%
HB1							
10-SJ-99-9.4/15 10-1J2104		IN SJ CO IN STOCKTON FROM 0.2 MI NORTH OF LATHROP ROAD OVERCROSSING TO 0.3 MI NORTH OF ARCH ROAD UNDERCROSSING RHMA OVERLAY	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	DAVID ABLEDU 3663 ARCH RD. STE. 500 STOCKTON, CA 95215 (209)483-5812	\$6,425,937 \$5,929,959 \$47,785	02/23/21 03/18/21 02/14/22	85% 90%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 117
01/28/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-14.4/29 10-1C7604 ACNH-P099-(668)E --()		IN AND NEAR STOCKTON AND LODI, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF ARCH ROAD UNDERCROSSING TO SOUTH OF KETTLEMAN LANE. PROVIDE ROADSIDE SAFETY	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A; VACAVILLE CA 95688 (707)449-3604	ARIEL MENDOZA 850 S. GUILD AVENUE, SUITE 107 LODI, CA 95240 (209)639-4686	\$1,781,723 \$1,402,169 \$138,168	04/05/21 04/16/21 02/28/22	85% 78%
10-SJ-99-16.4/18.2 10-3A1014 STPL-6210-(013) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE SOUTH OF DUCK CREEK BRIDGE TO MAIN STREET OVERCROSSING REPLACEMENT LANDSCAPE	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DR.; HERCULES CA 94547 (510)741-9226	AMIR TRABOLY 850 S GUILD AVE LODI, CA 95240 (209)670-9855	\$2,395,575 \$1,957,232 \$10,935	06/03/20 06/26/20 10/02/24	8% 82%
HE13							
10-SJ-99-16.8/17.6 10-0X3104		IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 4 AT STATE ROUTE 99 SEPARATION (BRIDGE #29-0155) TO RAISE BRIDGE (#29-0155) TO MEET	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	DAVID ABLEDU 3663 ARCH ROAD #500 STOCKTON, CA 95215 (208)483-5812	\$7,305,229 \$7,486,771 \$0	06/30/20 07/17/20 01/03/22 01/03/22	100% 100% OVER RUN
10-SJ-99-20.1/20.1 10-1N4604		EMERGENCY REPAIR OF FIRE DAMAGED DIVERTING CANAL BRIDGE. SJ-99 PM 20.12 DIRS EFA 10A2300 REPAIR FIR DAMAGED DIVERTING CANAL BRIDGE	CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-0510	TROY SCHEIBER 850 SOUTH GUILD AVENUE LODI, CA 95240 (559)341-2018	\$1,180,000 \$20,545 \$0	05/24/21 07/22/21 03/29/22	1% 2%
20.20.201 130							
10-SJ-99-30.9/31.3 10-1C2804 ACNH-P099-(661)E --()		IN SAN JOAQUIN COUNTY IN LODI ON STATE ROUTE 99 AT VICTOR ROAD NORTHBOUND ON-RAMP RAMP REALIGNMENT	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	TROY SCHEIBER 850 S GUILD SUITE 107 LODI CA 95240 (559)341-2018	\$10,626,932 \$5,063,790 \$610,855	10/21/20 11/16/20 06/22/22	92% 48%
HB4N							
10-SJ-120-.6/T6.8 10-1C9604		IN AND NEAR MANTECA AND LATHROP, FROM ROUTE 5 TO ROUTE 99; ALSO ON ROUTE 5 AT PM R13.34 AND ON ROUTE 99 AT PM 4.56. INSTALL FIBER UPGRADE EXISTING COMMUNICATION	ECONOLITE SYSTEMS, INC. 1250 N. TUSTIN AVE.; ANAHEIM CA 92807 (714)878-9337		\$3,964,961 \$0 \$0	10/20/21 12/14/21	0% 0%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 118
01/28/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-5-12.6/0 10-1J5204		IN STANISLAUS COUNTY AT VARIOUS LOCATIONS BRIDGE REHABILITATION	TRUEDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	VINCENT LADIAO (209)609-4905	\$3,409,133 \$2,816,468 \$0	03/02/21 03/25/21 02/02/22	72% 93% SUSPENDED
10-STA-5-27.0/27.4 10-0W6304		IN STANISLAUS AND SAN JOAQUIN COUNTIES ABOUT 9 MILES NORTHWEST OF PATTERSON AT THE WESTLEY SAFETY ROADSIDE REST AREA AND ABOUT 0.9 REPLACE PUBLIC WATER SYSTEM AND	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE; BISHOP CA 93514 (760)873-3301	CASEY, COREY / OSHITA, STAN 850 SOUTH GUILD AVENUE, #107 LODI, CA 95240 (209)608-0711	\$4,835,090 \$4,224,367 \$4,467	01/09/20 02/06/20 02/10/22	0% 86%
HA26							
10-STA-99-18.0/19.7 10-0X56Y4 HSNH-P099-(627)E --()		SR 99 CARPENTER/BRIGGSMORE LANDSCAPE LANDSCAPE	BORTOLUSSI & WATKIN, INC. 77 LARKSPRUR STREET SAN RAFAEL CA 94901 (415)453-4675	AMIR TRABOLY 850 SOUTH GUILD AVE, SUITE 107 LODI, CA 95240 (209)670-9855	\$506,738 \$454,952 \$0	12/04/18 12/19/18 05/31/22	100% 89% OVER RUN
HB1							
10-TUO-108-4.3/5.1 10-0Y2104		IN TUOLUMNE COUNTY ON STATE ROUTE 108 WITHIN THE EAST SONORA BYPASS STAGE II LIMITS AT PEACEFUL OAK INTERCHANGE CONSTRUCT EASTBOUND ONRAMP AND	SIERRA MOUNTAIN CONSTRUCTION INC. 13919 MONO WAY,; SONORA CA 95370 (209)928-1900	ROBERT HOFFMAN 19596 MONO WAY SONORA, CA 95370 (209)470-8844	\$7,940,240 \$6,275,837 \$0	07/17/20 07/28/20 06/01/22	0% 77%
10-TUO-108-18.9/38.8 10-462104 ACST-S108-(057)E --()		IN TUOLOME COUNTY NEAR LONG BARN FROM 0.1 MILE EAST OF LONG BARN ROAD TO 2.3 MILES EAST OF COW CREEK ROAD PAVEMENT REHABILITATION -CAPM	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	ROBERT HOFFMAN 19596 MONO WAY SONORA CA 95370 (209)588-0900	\$12,305,350 \$0 \$0	08/02/21 08/17/21	0% 0%
HA22							

Totals:	Authorized Final Amt:	<u>\$409,417,490</u>	Completed to Date:	<u>\$185,313,145</u>	Work This Month:	<u>\$6,172,199</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 119

01/28/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-.4/6.3 11-2N0084		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS. REHABILITATE BRIDGE DECK	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	DAVID TOCI 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)688-1599	\$3,375,779 \$2,438,263 \$256,978	06/25/21 07/15/21 07/12/22	41% 72%
11-IMP-8-36.5/37.5 11-410404 ACIM-008 -(111)E --()		IN IMPERIAL COUNTY IN EL CENTRO FROM 0.4 MILE WEST OF IMPERIAL AVENUE OC. TO 0.1 MILE EAST OF 8TH STREET OC. RECONSTRUCT I-8/ IMPERIAL AVENUE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	HERNANDEZ-DUARTE, DANIEL 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)554-2028	\$25,355,908 \$24,790,218 \$112,000	01/16/20 02/06/20 01/02/23	57% 97%
HA21							
11-IMP-86-8.4/8.8 11-2N0574		IN IMPERIAL COUNTY IN EL CENTRO FROM 0.1 MILE EAST OF NORTH IMPERIAL AVENUE TO TRESHILL ROAD. MICROSURFACING, COLDPLANE/RHMA.	CALMEX ENGINEERING, INC. 2764 S. VISTA AVE. BLOOMINGTON CA 92316 (909)546-1311	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$3,329,448 \$2,963,673 \$0	04/22/21 05/07/21 01/31/22	63% 88%
11-IMP-98-32.1/32.5 11-080284 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. WIDENING SR-98 HIGHWAY FROM 4 LANES	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,246,161 \$1,435,798 \$175,592	12/04/20 12/24/20 03/30/23	18% 20%
11-IMP-111-.1/1.2 11-2N0724		IN IMPERIAL COUNTY IN CALEXICO FROM 0.1 MILE NORTH OF MEXICO BORDER TO RTE 98 COLD PLANE, PLACE STRESS ABSORBING	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICAS 10 SAN DIEGO CA 92154 (855)860-5300	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$1,985,639 \$0 \$0	05/27/21 06/18/21 11/23/21	0% 0% SUSPENDED
11-IMP-115-8.8/L11.4 11-2N0414		IN IMPERIAL COUNTY IN AND NEAR HOLTVILLE FROM TOWLAND ROAD TO WEST JUNCTION EVAN HEWES HIGHWAY. PLACE MICRO-SURFACING	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET LAKESIDE CA 92040 (858)587-3600	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$1,329,693 \$1,260,429 \$0	06/10/21 06/28/21 01/15/22	100% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 120
01/28/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-0-/0 11-424604 SSTG-X073-(143)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. GRADING IMPROVEMENTS, UPGRADE	S&B ENGINEERING, INC. 12125 LAKESIDE AVE LAKESIDE CA 92040 (619)390-6570	MIYOKO NAKAJIMA 1463 BROADWAY EL CAJON CA 92921 (619)588-9065	\$3,046,745 \$2,778,222 \$5,340	12/09/20 01/21/21 10/22/22	50% 95%
11-SD-5-.2/15.2 11-427504 BlST-000C-(526)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL FIBER OPTIC LINE.	HMS CONSTRUCTION, INC. 2885 SCOTT STREET; VISTA CA 92081 (760)727-9808	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)554-7675	\$17,900,000 \$2,625,197 \$721,089	03/11/21 04/08/21 06/28/23	17% 15%
11-SD-5-.3/72.1 11-429704 ACST-X073-(140)E --()		IN SAN DIEGO COUNTY, AT VARIOUS LOCATIONS. REPAIR AND INSTALL VEHICLE	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR.; VISTA CA 92081 (619)460-6060	GENARO GENEL-TRUJILLO 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1376	\$7,378,738 \$1,750,583 \$0	10/19/20 11/20/20 05/23/23	37% 24%
11-SD-5-2.3/14 11-418104 ACST-X073-(142)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT CURB RAMPS	PAL GENERAL ENGINEERING INC 10675 TREENA ST; SAN DIEGO CA 92131 (855)860-5300	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$2,737,873 \$1,879,043 \$3,000	10/08/20 12/02/20 03/15/22	98% 69%
11-SD-5-13.5/14.4 11-424704 SIMG-X073-(144)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 5 FROM NATIONAL AVENUE OC TO COMMERCIAL ST OVERHEAD AND ON ROUTE 805 AT ROUTE 94/805 SEP UPGRADE END TREATMENTS AND INSTALL	PAL GENERAL ENGINEERING INC 10675 TREENA ST; SAN DIEGO CA 92131 (855)860-5300	SULTAN GHAZIALAM 817 SWEETWATER RD. SPRING VALLEY, CA 91977 (619)602-0333	\$2,909,267 \$584,492 \$147,306	02/02/21 04/22/21 08/29/22	30% 20% SUSPENDED
11-SD-5-20.5/20.5 11-2N0534		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. RESURFACE BRIDGE DECKS, PLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	TOCI, DAVID 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)688-1599	\$4,427,667 \$4,193,059 \$308,023	03/12/21 04/01/21 03/03/22	83% 92%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 121
01/28/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-29.1/30.5 11-2T3404 RSTP-6211-(137)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE SOUTH OF GENESEE AVENUE OVERCROSSING TO SORRENTO VIADUCT EXTENDED PLANT ESTABLISHMENT WITH	PACIFIC RESTORATION GROUP, INC. 325 E ELLIS AVENUE PERRIS CA 92570 (951)457-4118	IRION, JOSEPH 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (619)778-8045	\$1,846,851 \$1,613,612 \$16,253	06/03/19 06/20/19 09/15/23	0% 0% PLANT EST SATIS
11-SD-5-31.8/32.2 11-422004		IN SAN DIEGO COUNTY, FROM CARMEL MOUNTAIN ROAD UNDERCROSSING TO 0.4 MILE NORTH AND AT 0.1 MILE SOUTH OF CARMEL VALLEY ROAD STORMWATER MITIGATION/ DETENTION	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	JOSEPH IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$598,622 \$306,924 \$82,926	09/24/21 10/19/21 02/20/25	75% 51%
11-SD-5-34.7/36.3 11-2E1544		IN SDC IN SD FROM 0.6 MILE NORTH OF DEL MAR HEIGHTS RD OVERCROSSING TO VILLA DE LA VALLE UNDERXING. TO LOWER EXISTING ELEVATIONS AT THE	MARATHON CONSTRUCTION CORPORATION 10108 RIVERFORD RD CA, LAKESIDE 92040 (619)276-4401	JARED CORBITT 990 HIGHLAND DR. #308 SOLANA BEACH CA 92075 (858)220-3986	\$66,100,000 \$0 \$0	12/10/21 12/21/21 07/13/29	0% 0%
11-SD-5-34.9/35.1 11-417504		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.8 TO 1.0 MILE NORTH OF DEL MAR HEIGHTS ROAD OVERCROSSING ENHANCEMENTS TO DETENTION BASIN AND	HAZARD CONSTRUCTION COMPANY 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	GARY LEVINE 871 NORTH BROADWAY ESCONDIDO CA 92025 (760)639-4430	\$1,303,925 \$1,223,746 \$775	05/12/20 06/09/20 02/12/23	44% 99%
11-SD-5-37.4/46.5 11-2T2174 CMST-PL62-(113)1 IM00-51 6-(6) --() HB5		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LOMAS SANTA FE DR. TO 0.5 MILE SOUTH OF PALOMAR AIRPORT RD. REPLACE THE SAN ELIJO LAGOON HWY	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE (FSSW) 16470 W. BERNARDO DR., STE120 SAN DIEGO, CA 92127 (951)232-3522	MCMILLAN, STEVE 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$260,530,785 \$245,733,821 \$1,462,705	12/22/16 01/13/17 03/11/22	97% 94%
11-SD-5-37.4/52.6 11-2T35U4		IN CITY OF CARLSBAD FROM PALOMAR AIRPORT RD TO SR78 CONSTRUCT ONE HOV LANE IN EACH	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 12121 SCRIPPS SUMMIT DR. #400 SAN DIEGO, CA 92131 (760)637-0654	BRIAN HADLEY 1525 FARADAY AVE #110 CARSBAD, CA 92008 (858)518-3505	\$62,202,376 \$11,899,380 \$1,173,454	09/07/21 10/04/21 04/10/24	14% 19%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 122
01/28/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-38.4/47.3 11-2T2184 6211-130 -() --()		IN SAN DIEGO COUNTY IN ENCINITAS AND CARLSBAD FROM SAN ELIJO LAGOON BRIDGE TO 0.3 MILE NORTH OF PALOMAR AIRPORT ROAD OVERCROSSING CONSTRUCT HOV LANES, ITS ELEMENTS,	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 16740 W BERNARDO DR.,STE 120 SAN DIEGO, CA 92127 (760)916-9100	PAK, YONG 3089 MANCHESTER AVE CARDIFF, CA 92007 (858)688-1481	\$236,250,048 \$203,237,175 \$3,399,969	10/29/18 10/29/18 12/30/22	71% 84%
11-SD-5-55.6/70 11-430014 SIMG- 005-(990)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE AT VARIOUS LOCATIONS FROM FALLBROOK JUNCTION OVERHEAD TO 1.0 MILE SOUTH OF SAN ONOFRE CREEK BRI INSTALL HIGH TENSION CABLE BARRIER	AT RAL INVESTMENT CORPORATION 10065 OLD GROVE ROAD STE 200; SAN DIEGO CA 92131 (619)368-3186	GARY LEVINE 871 NORTH BROADWAY ESCONDIDO CA 92025 (858)688-1421	\$6,077,077 \$0 \$0	10/19/21 11/23/21 08/02/23	0% 0%
11-SD-5-/0 11-424904 SSTG-000C-(509)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. UPGRADE/ INSTALL CURVE WARNING	BC RENTALS LLC. DBA BC TRAFFIC SPECIALIST 638 W SOUTHERN AVE; ORANGE CA 92865 (714)974-1190	GENARO GENEL 2863 CARMEL VALLEY RD DEL MAR. CA 92014 (858)688-1376	\$2,530,808 \$1,754,718 \$95,880	05/13/20 06/09/20 02/28/22	100% 69% OVER RUN
11-SD-5-/60 11-420704		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. REPLACEMENT OF 24 EXISTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	GHAZIALAM, SULTAN 517 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$4,036,275 \$3,141,894 \$394,425	03/25/20 04/16/20 04/28/22	64% 78%
11-SD-8-.3/23 11-428104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM MORENA BOULEVARD UNDERCROSSING TO 1.1 MILES EAST OF LAKE JENNINGS PARK ROAD UNDERCR REPAIR, REHABILITATE, AND REPLACE	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL STE 200; CARLSBAD CA 92008 (760)444-1032	ALBERT, LABRADOR 1463 BROADWAY EL CAJON, CA 92021 (619)954-8575	\$5,259,362 \$3,701,639 \$16,900	10/20/20 11/05/20 07/13/22	67% 69%
HA22							
11-SD-8-2.2/2.2 11-264104		IN SAN DIEGO COUNTY IN SAN DIEGO AT E8-S163 CONNECTOR OVERCROSSING. BRIDGE RAIL UPGRADE.	L.B. CIVIL CONSTRUCTION, INC 324 EAST VALLEY PARKWAY; ESCONDIDO CA 92025 (760)294-0974	GENERO GENEL 2863 CARMEL VALLEY RD DEL MAR CA 92014 (858)688-1376	\$1,192,574 \$0 \$0	12/15/21 01/13/22	0% 0%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 123

01/28/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-2.8/5 11-411314 ACIM- 008-(326)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. ROADSIDE SAFETY IMPROVEMENTS	PAL GENERAL ENGINEERING INC. 2364 PASEO DE LAS AMERICAS SAN DIEGO CA 92154 (858)860-5300	IRION, JOSEPH 7177 OPPORTUNITY ROAD MS.62 SAN DIEGO, CA 92111 (619)778-8045	\$3,890,971 \$3,568,622 \$0	11/04/19 11/22/19 02/20/22	85% 91%
HB1							
11-SD-8-5.6/17.4 11-430604 HSIM-X073-(149)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 8 AT 15/8 SEPARATION AND ON ROUTE 805 AT NORTHBOUND 805 TO EASTBOUND 8 CONNECTOR. PLACE HIGH FRICTION SURFACE	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	GENERO GENEL-TRUJILLO 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$1,169,593 \$0 \$0	11/16/21 12/21/21 07/22/22	0% 0%
11-SD-8-5.9/11.5 11-411334 ACIM-008 -(327)E --()		IN SAN DIEGO COUNTY IN THE CITIES OF SAN DIEGO AND LA MESA, ABOUT 0.3 MILE WEST OF FAIRMOUNT AVENUE TO 0.3 MILE WEST OF JACKSON D ROADSIDE SAFETY IMPROVEMENTS.	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	SILVA, GUS 1463 BROADWAY EL CAJON, CA 92021 (858)688-1497	\$3,591,284 \$3,557,555 \$14,565	07/17/20 08/13/20 01/31/22	98% 97%
HB1							
11-SD-8-13.4/20.4 11-4116U4 ACIM-008 -(328)E --()		IN SAN DIEGO COUNTY IN EL CAJON AT VARIOUS LOCATIONS FROM 0.5 MILE EAST OF GROSSMONT BLVD OVERCROSSING TO 0.4 MILE EAST OF LOS CO MVP PULLOUTS BEYOND GORE AREAS,	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA'S; SAN DIEGO CA 92154 (855)860-5300	MIYOKO NAKAJIMA 1463 BROADWAY EL CAJON, CA 92921 (858)688-1531	\$3,919,209 \$7,898 \$0	08/30/21 10/19/21 01/06/23	0% 0%
11-SD-8-25.9/32 11-2N0954		IN SAN DIEGO COUNTY NEAR ALPINE FROM 0.2 MILE EAST OF HARBISON CANYON UNDERCROSSING TO 0.4 MILE EAST OF VIEJAS CREEK BRIDGE MILL AND REPLACE WITH 0.2' RHMA	HANSON AGGREGATES PACIFIC SOUTHWEST LLC. DBA ATP GENERAL ENGINEERING CONTRAC 4211 PONDEROSA AVENUE, STE C; SAN DIEGO CA 92123 (619)777-8100	IBRAHIM SAFWAT 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)688-1429	\$4,256,377 \$3,884,535 \$347,162	06/18/21 07/22/21 01/31/22	76% 91%
11-SD-8-32.0/44 11-2N0994		IN SAN DIEGO COUNTY NEAR ALPINE FROM 0.2 MILES EAST OF VIEJAS CREEK BRIDGE TO 0.9 MILES WEST OF SUNRISE HIGHWAY OC. INDIVIDUAL SLAB REPLACEMENT	RV CONCRETE 605 E. COMMERCIAL ST. ANAHEIM CA 92801 (714)855-4201	SAFWAT,IBRAHIM 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)572-8534	\$2,623,274 \$2,106,097 \$0	04/12/21 04/30/21 04/29/22	71% 75%
							SUSPENDEED

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 124
01/28/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-49.0/0 11-409104 ACIM- 008-(325)E --()		IN SAN DIEGO COUNTY NEAR PINE VALLEY AT BUCKMAN SPRINGS SAFETY ROADSIDE REST AREA REHAB SEWER/WATER SYSTEMS - ROAD	DOWNSTREAM SERVICES, INC. 2855 PROGRESS PLACE; ESCONDIDO CA 92029 (760)746-2544	FARMER, BRANDON 1463 BROADWAY EL CAJON, CA 92021 (858)688-1509	\$3,091,582 \$3,092,142 \$0	09/18/19 10/09/19 01/31/22	93% 100% SUSPENDED
HA26							
11-SD-11-.6/2.7 11-056374		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT 0.2 MILE WEST OF SANYO AVENUE UNDERCROSSING TO 1.2 MILE EAST OF ENRICO FERMI DRIVE OVERCROSS CONSTRUCT INTERCHANGE AT SIEMPRE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD; RIVERSIDE CA 92509 (951)684-5360	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)554-7675	\$15,989,454 \$8,671,032 \$786,282	02/16/21 03/30/21 06/28/22	61% 54%
11-SD-15-11.2/31.5 11-429804		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO AT VARIOUS LOCATIONS FROM 0.3 MI SOUTH OF H AVE OC TO RTE 15/78 SEPARATION AND AT T UPDATE MICROWAVE VEHICLE DETECTION	HMS CONSTRUCTION, INC. 2885 SCOTT STREET; VISTA CA 92081 (760)727-9808	GENEL, GENARO 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1564	\$4,158,921 \$4,062,687 \$0	01/16/20 02/13/20 01/25/22	99% 98%
11-SD-52-.4/5.5 11-411804 ACNH-X073-(148)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT MAINTENANCE MVPS, PAVE	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA'S; SAN DIEGO CA 92154 (855)860-5300	GENERO GENEL-TRUJILLO 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$3,197,201 \$0 \$0	10/21/21 11/24/21 09/06/22	0% 0%
11-SD-56-5.6/5.6 11-404604		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.5 MILE WEST OF CAMINO DEL SUR UNDERCROSSING CONSTRUCT 2-LANE OC AT TORREY	FLATIRON WEST, INC. 16470 W. BERNARDO DRIVE; SAN DIEGO CA 92127 (760)916-9100	GENEL, GENARO 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)720-2113	\$7,208,988 \$7,210,034 \$0	10/21/19 11/19/19 01/18/22	93% 100%
HB4N							
11-SD-76-12.1/17.7 11-257164 STPL-6211-(136)E --()		IN SD CNTY NEAR BONSALE & FALLBROOK, HABITAT RESTORATION SCIENCES, ON RTE 15 FROM .3 MILE S/O TO .3 MILE INC. N/O RTE 76/15 SEPRTN & ON RTE 76 FROM 1217 DISTRIBUTION WAY .4 MILE W/O SO M SR-76 EAST PLANT ESTABLISHMENT	IRION JOSEPH 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (858)467-4086 VISTA CA 92081 (760)479-4210		\$1,619,795 \$1,297,236 \$13,618	06/01/18 06/25/18 02/15/23	0% 0% PLANT EST SATIS
HB32							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 125
01/28/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-78-2.5/2.9 11-417404 ACNH-P078-(119)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE FROM JAMES MCMINN, INC. 0.8 MILE TO 0.4 MILE WEST OF COLLEGE BOULEVARD UNDERCROSSING STORMWATER MITIGATION - SLOPE	21834 CACTUS AVE RIVERSIDE, CA 92518 (909)514-1231	IRION, JOSEPH 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (619)778-8045	\$2,464,514 \$2,330,179 \$0	05/17/19 06/05/19 07/18/23	0% 0% PLANT EST SATIS
11-SD-78-N 17.6/21.3 11-419304 ACNH-P078-(120)E --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM 0.1 MILE WEST OF NORTH BROADWAY TO FLORA VISTA STREET PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	GARY LEVINE 871 NORTH BROADWAY ESCONDIDO CA 92025 (760)796-4070	\$13,132,828 \$12,981,826 \$406,975	11/03/20 11/20/20 02/15/22	95% 98%
HA22							
11-SD-94-2.6/10.7 11-425104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 32ND STREET UNDERCROSSING TO CAMPO ROAD OVERCROSSING INSTALL AND/OR UPGRADE EXISTING	3SIXTY INNOVATION INC 3555 ROSECRANS ST 114-110; SAN DIEGO CA 92110 (858)304-1093	GHAZIALAM SULTAN 817 SWEETWATER RD. SPRING VALLEY, CA 91977 (619)602-0333	\$1,088,521 \$525,940 \$176,380	06/21/21 07/13/21 06/07/22	42% 48%
11-SD-94-4.4/7.3 11-412204 ACNH-P094-(068)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF 47TH STREET OVERCROSSING TO 0.6 MILE ROADSIDE WORKER SAFETY	PAL GENERAL ENGINEERING INC 10675 TREENA ST; SAN DIEGO CA 92131 (855)860-5300	MEHI, NABIZADEH 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	\$2,101,805 \$490,727 \$0	04/15/21 05/07/21 08/22/22	27% 23%
11-SD-94-10.4/14.9 11-420004 ACNH-P094-(067)E --()		IN SAN DIEGO COUNTY IN AND NEAR LA MESA FROM SPRING STREET UNDERCROSSING TO ROUTE 54 (CAMPO ROAD) PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL SUITE 200 CARLSBAD CA 92008 (760)444-1032	MEHI, NABIZADEH 817 SWEETWATER RD. SPRING VALLEY CA 91977 (858)688-1433	\$11,711,578 \$10,349,588 \$0	07/14/20 08/07/20 04/28/22	100% 88%
HA22							
11-SD-94-30.0/39 11-2N0454		IN SAN DIEGO COUNTY NEAR DULZURA AND BARRETT JUNCTION FROM 0.9 MILE EAST OF GRANDE CREEK BRIDGE TO ROUTE 188 ASPHALT RUBBER BINDER CHIP SEAL AND	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET; MODESTO CA 95354 (209)522-2277	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$2,884,413 \$2,611,236 \$54,625	02/18/21 03/09/21 02/28/22	91% 90%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 126
01/28/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-125-9.6/13.2 11-411404 ACNH-P125-(020)E --() HA		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE FROM 0.1 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO ROUTE 16 94/125 SEPARATION ROADSIDE SAFETY IMPROVEMENTS.	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, SUITE 140; IRVINE CA 92618 (949)299-1400	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$3,186,724 \$379,942 \$127,048	08/11/21 09/14/21 06/19/23	6% 12%
11-SD-125-9.7/22.1 11-2N0884		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ELKELTON PLACE UNDERCROSSING TO N125-W52 SEPARATION APPLY METHACRYLATE ON BRIDGE DECK.	J. FRANCIS COMPANY 16197 KRAMERIA AVE.; RIVERSIDE CA 92504 (951)776-9100	DAVID TOCI 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1599	\$1,215,966 \$844,725 \$54,238	05/04/21 06/17/21 04/07/22	41% 68%
11-SD-125-/1.1 11-288834		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO AT ROUTE 11/125/905 SEPARATION CONSTRUCT ROUTE 125/905 SOUTHBOUND	FLATIRON WEST, INC. 16470 W. BERNARDO DRIVE; SAN DIEGO CA 92127 (760)916-9009	COVARRUBIAS, CARLOS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)760-7875	\$17,240,450 \$12,309,502 \$310,441	07/28/20 08/27/20 09/11/23	62% 71%
11-SD-163-5.6/11.2 11-2N0744		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.3 MILES NORTH OF FRIAARS ROAD OVERCROSSING TO 0.3 MILE NORTH OF KEARNY VILLA ROAD OVERCRO MICROSUFACING RAMPS AT VARIOUS	PAL GENERAL ENGINEERING INC. 2364 PASEO DE LAS AMERICAS STE104-1461 SAN DIEGO, CA 92154 (855)860-5300	SAFWAT, IBRAHIM 4050 TAYLOR ST MS220 SAN DIEGO, CA 92110 (619)572-8534	\$1,383,381 \$1,339,422 \$0	03/30/21 04/16/21 04/11/22	98% 98% SUSPENDED
11-SD-805-3.4/5.1 11-428704 ACIM-8051-(641)E --()		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.3 MILE SOUTH OF MAIN STREET UNDERCROSSING TO PALOMAR STREET OVERCROSSING CONVERSION FROM POTABLE WATER TO	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	JOSEPH IRION 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (619)778-8045	\$1,191,120 \$102,922 \$35,319	10/01/21 10/19/21 05/31/23	28% 9%
11-SD-805-8.4/8.8 11-430184 BLIM- 805-(640)E --()		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.2 MILE SOUTH OF SWEETWATER RIVER BRIDGE TO ROUTE 805/54 SEPARATION I-805 SWEETWATER RIVER BRIDGE	FLATIRON WEST, INC. 16470 W BERNARDO DR., STE 120 SAN DIEGO, CA 92127 (909)597-8413	LAM, TAI 4001 EL CAJON BLVD, STE 207 SAN DIEGO, CA 92105 (858)688-1443	\$19,200,080 \$18,832,527 \$10,880	12/13/18 01/09/19 08/29/22	70% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 127
01/28/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-24.7/27.6 11-2T3304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UN INSTALL IRRIGATION AND LANDSCAPING	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705 (714)641-4730	LAM, TAI 4001 EL CAJON BLVD. STE 208 SAN DIEGO, CA 92108 (858)688-1429	\$881,462 \$831,822 \$0	02/01/18 02/21/18 04/21/22	0% 0% PLANT EST SATIS
11-SD-905-3.2/11.7 11-2N0844		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS APPLY METHACRYLATE ON BRIDGE DECK,	TRUEDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	DAVID TOCI 4050 TAYLOR ST SAN DIEGO CA 92110 (858)688-1599	\$1,099,554 \$186,892 \$0	04/21/21 06/02/21 06/30/22	49% 17% SUSPENDED
11-SD-905-9.6/11.4 11-2888U4 GCBI-000C-(469)N --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT SB FREEWAY TO FREEWAY CONNECTORS FROM SB RTE 125 TO EB RTE 905 AND EB RTE 11 A CONSTRUCT SOUTHBOUND FREEWAY TO	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	COVARRUBIAS, CARLOS 5377 OTAY MESA ROAD OTAY MESA, CA 92154 (619)760-7875	\$104,736,426 \$100,313,538 \$519,692	05/09/19 05/28/19 01/24/23	70% 95%

Totals:	Authorized Final Amt:	<u>\$967,187,091</u>	Completed to Date:	<u>\$721,200,508</u>	Work This Month:	<u>\$11,229,840</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 128
01/28/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-4.9/5.5 12-0H1504		IN ORANGE COUNTY, IN LAGUNA BEACH AND SPECTRUM CONSTRUCTION GROUP, NEWPORT BEACH, ON RTE 001 FROM 1,000 FEET SOUTH OF VISTA DEL SOL TO MOSS STREET; AND FROM LE REHABILITATE PAVEMENT (CAPM)	INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	HONG, JOHN 3251 1/4 UNIVERSITY DRIVE,T#1 IRVINE, CA 92612 (949)279-8821	\$6,546,698 \$6,468,382 \$13,898	09/11/20 09/24/20 02/28/22	100% 95% OVER RUN
HA22							
12-ORA-1-7.9/10.5 12-0M82U4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON SPECTRUM CONSTRUCTION GROUP, STATE ROUTE 1 (ALSO KNOWN AS PACIFIC INC. COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED UPGRADE SIDEWALK TO AMERICANS WITH	16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BERRIOS, JOSE/CE- ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8502	\$9,645,910 \$803,206 \$128,773	01/26/21 02/18/21 06/01/23	18% 8%
12-ORA-1-12.2/13.3 12-0P6604		IN ORANGE COUNTY IN NEWPORT BEACH FROM 0.2 MILE SOUTH OF REEF POINT DRIVE TO 0.4 MILE NORTH OF CRYSTAL HEIGHTS DRIVE STABILIZE BIOSWALES.	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	MOHAMAD, YACOB/CE- RAVANIPOUR 6521 MARINE WAY IRVINE, CA 92618 (949)279-8433	\$944,798 \$856,098 \$7,800	12/23/20 01/12/21 02/16/23	45% 87%
12-ORA-1-20.4/23.7 12-0Q8304 SNHG-P001-(677)E --()		IN ORANGE COUNTY IN NEWPORT BEACH AT SUPERIOR AVE AND IN HUNTINGTON BEACH AT BEACH BLVD UPGRADE SIGNALS AND INSTALL SAFETY	PTM GENERAL ENGINEERING SERVICES, INC. PO BOX 7745 RIVERSIDE CA 92513 (951)710-1000		\$1,018,018 \$0 \$0	09/17/21 10/05/21	0% 0%
12-ORA-1-27.0/29.9 12-0Q2804 SNHG-P001-(670)E --()		IN ORANGE COUNTY IN HUNTINGTON BEACH FROM SEAPOINT STREET TO WARNER AVENUE INSTALL OUTER SEPARATION BARRIER,	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	LUNA, FRANKLIN/CE- MAJID JAVA 3251 1/4 UNIVERSITY DRIVE #2 IRVINE, CA 92612 (562)449-7999	\$791,611 \$778,351 \$0	06/09/20 07/02/20 02/24/22	78% 97%
12-ORA-5-.6/43 12-0Q6904		IN ORANGE COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REPAIR AND REPLACEMENT OF NON	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR.; VISTA CA 92081 (619)460-6060	NAJUM, ELIE/CE- CHAUDRY, MONAS 3350 E. BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8826	\$4,703,876 \$2,377,551 \$190,715	07/23/20 08/27/20 05/06/22	77% 51%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 129

01/28/22

District 12								
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message	
12-ORA-5-.6/43 12-0P42U4 ACNH-X059-(083)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL & MODIFY ITS ELEMENTS	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD; CORONA CA 92883 (951)682-2982	KATTAO, BIBARS 3350 E. BIRCH STREET, STE 250 BREA, CA 02821 (949)279-8801	\$16,289,145 \$2,462,119 \$158,679	09/15/20 10/02/20 04/16/24	27% 15%	
12-ORA-5-1.8/44.2 12-0S5904		IN ORANGE COUTNY AT VARIOUS LOCATIONS REPLACE "METER ON" SIGNAL HEADS	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	SIDHU, GAGANDEEP/CE- ESSAYLI, M 4 VENTURE IRVINE, CA 92618 (949)279-8466	\$882,535 \$577,768 \$0	04/29/21 06/03/21 06/02/22	43% 65%	
12-ORA-5-3.3/3.3 12-0P7004		IN ORANGE COUNTY IN SAN CLEMENTE AT AVENIDA PICO UNDERCROSSING DRAINAGE RESTORATION AT THE SEGUNDA	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$2,724,371 \$1,688,147 \$30,730	10/26/20 11/17/20 02/20/24	16% 62%	
12-ORA-5-12.4/14.5 12-0K0214 ACIM-0052-(019)S L607-1 10-(STP)L 12 0-21-()		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AND MISSION VIEJO FROM 0.5 MILE SOUTH OF AVERY PKWY UC TO 0.8 MILE NORTH OF CROWN VALLEY ADD ONE LANE IN EACH DIRECTION	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	ZOKAI, FARID 27405 PUERTA REAL, SUITE 300 MISSION VIEJO, CA 92691 (949)279-8435	\$110,052,604 \$57,760,872 \$1,181,108	12/20/19 01/15/20 09/13/24	41% 52%	
12-ORA-5-14.5/17.1 12-0K0224 TPLN-6212-(022)N --()		IN ORA CO, IN MISSION VIEJO AND LAGUNA HILLS, ON ROUTE 5 FROM 0.7 MILE S OF OSO PKWY TO 0.3 MILE S OF ALICIA PKWY OC ADD ONE LANE IN EACH DIRECTION	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DRIVE SUITE 400 SAN DIEGO CA 92123 (213)305-4181	HONG, JOHN 27261 LAS RAMBLAS RD, STE 160 MISSION VIEJO, CA 92691 (949)279-8741	\$135,233,007 \$88,293,083 \$2,803,592	03/05/19 04/04/19 02/21/24	41% 65%	
12-ORA-5-17.1/18.9 12-0K0234 TPLN-6212-(024) --()		IN ORA CO IN MISSION VIEJO, LAGUNA WOODS AND LAKE FOREST FROM 0.4 MILE SOUTH OF ALICIA PARKWAY OC TO 0.2 MILE NORTH OF EL TORO ROA WIDEN FREEWAY AND BRIDGES,	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVENUE IRVINE CA 92612 (703)216-1395	JAVAHERNESHAN, MAJID 320 GODDARD WAY SUITE 125 IRVINE, CA 92618 (949)289-3551	\$92,393,920 \$25,353,378 \$1,050,372	09/23/20 10/13/20 02/23/24	24% 27%	

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 130
01/28/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-34.5/36.8 12-0P9004		IN ORANGE COUNTY IN ANAHEIM AND ORANGE FROM SANTA ANA RIVER BRIDGE TO 0.2 MILE NORTH OF ANAHEIM BOULEVARD UNDERCROSSING RELOCATE FACILITIES AWAY FROM	MARINA LANDSCAPE INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	HONG, JOHN 3251 1/4 UNIVERSITY DRIVE, T#1 IRVINE, CA 92617 (949)279-8741	\$1,170,842 \$846,231 \$249,748	03/22/21 04/15/21 07/29/22	48% 71%
12-ORA-5-34.5/37.4 12-0Q8504 HSIM-0052-(022)E --()		IN ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.1 MILE NORTH OF SANTA ANA RIVER BRIDGE TO HARBOR BLVD OVERCROSSING PLACE POLYESTER CONCRETE ON 3	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	RAMADAN, KIFAH/CE- HONG, JOHN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8625	\$5,245,045 \$5,395,956 \$0	07/29/20 08/20/20 01/31/22	100% 98%
12-ORA-5-36.8/38.5 12-0P9104		IN ORANGE COUNTY IN ANAHEIM FROM 0.2 MILE NORTH OF ANAHEIM BOULEVARD OVERCROSSING TO SANTA ANA STREET OVERCROSSING RELOCATE FACILITIES AWAY FROM	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	JOUBEEN, JAY/CE- M.JAVAHERNESHA 3251 1/4 UNIVERSITY DRIVE #2 IRVINE, CA 92612 (949)279-8638	\$642,886 \$598,423 \$0	06/08/21 06/16/21 03/30/22	58% 93%
12-ORA-5-42.5/42.6 12-0S7104		ON INTERSTATE 5 AT PM 42.5 IN THE CITY OF ANAHEIM, AT ORANGETHORPE AVE OVERCROSSING BRIDGE, PRESSURE GROUT VOIDS FOUND DIR'S EMERG REPAIR CRACKING AND SPALLING	FLATIRON WEST, INC. 16470 W BERNARDO DR, STE 120 SAN DIEGO, CA 92127	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$3,057,000 \$2,815,211 \$0	01/04/21 01/14/21 01/30/22	100% 92% OVER RUN
20.20 201130							
12-ORA-22-1.2/1.2 12-0Q6504 SNHG-P022-(027)E --()		IN ORANGE COUNTY IN GARDEN GROVE AT VALLEY VIEW ST OFF-RAMP MODIFY SIGNAL AND LIGHTING, REFRESH	INTERNATINAL LINE BUILDERS, INC. DBA ILB ELECTRIC 3955 TEMESCAL CANYON RD.; CORONA CA 92883 (951)682-2982	KATTAO,BIBARS/CE- CHAUDRY,MONAS 3350 E. BIRCH ST. SUITE 250 BREA, CA 92821 (949)279-8541	\$515,802 \$42,360 \$2,099	04/21/21 05/11/21 04/20/22	28% 8%
12-ORA-22-2.7/11.9 12-0S2004		IN ORANGE COUNTY IN ANAHEIM APPLY METHACRYLATE TREATMENT,	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.; ORANGE CA 92867 (714)769-7025	JOUBEEN, JAY/CE- JAVAHERNESHAN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8638	\$1,520,471 \$276,895 \$0	04/12/21 04/30/21 03/15/22	23% 19%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 131
01/28/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-22-5.6/10.9 12-0M9004 HSNH-P022-(025) --() SHOPP		IN ORANGE COUNTRY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF BROOKHURST STREET UNDERCROSSING IN GARDEN GROVE TO BEDFORD ROAD OVE IMPROVE/RECONFIGURE CHANNELIZATION,	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$11,998,523 \$11,908,626 \$11,981	12/13/18 01/09/19 05/31/22	86% 99%
12-ORA-22-9.1/9.1 12-0N9204		IN ORANGE COUNTY IN GARDEN GROVE AT HASTER STREET OFF RAMP UPGRADE DRAINAGE AND ELECTRICAL	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	ADRIAN WU 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8586	\$951,700 \$91,840 \$1,520	09/16/19 10/04/19 04/30/22	0% 10% SUSPENDED
12-ORA-39-8.5/11.7 12-0S4504		IN ORANGE COUNTY, IN WESTMINSTER AND STANTON, FROM ROUTE 22/39 SEPARATION TO STARR STREET RESURFACE HIGHWAY WITH RHMA	RJ NOBLE 15505 EAST LINCOLN AVE; ORANGE CA 92865 (714)637-1550	PHAM, LIEU/CE- WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (818)319-7095	\$2,972,097 \$2,644,681 \$0	03/02/21 03/25/21 02/28/22	100% 89% OVER RUN
12-ORA-39-9.7/9.7 12-0Q6404 SNHG-P039-(040)E --()		IN ORANGE COUNTY IN STANTON AT CHAPMAN AVE MODIFY SIGNAL, ADD SAFETY LIGHTING,	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	SIDHU, GAGANDEEP/CE- ESSAYLI, M 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8466	\$664,988 \$142,150 \$0	03/11/21 04/01/21 03/24/22	26% 21%
12-ORA-55-4.7/4.7 12-0Q3904		IN ORAGE COUNTY IN COSTA MESA AT ROUTE 55/73 SEPARATION UPGRADE TO CURRENT SEISMIC STANDARD	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	PHAM, DAT/CE- WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8575	\$4,753,258 \$807,723 \$416,430	09/20/21 10/05/21 01/17/23	12% 17%
12-ORA-55-15.1/17.5 12-0S0404 HSNH-P055-(064) --()		IN ORANGE COUNTY IN ORANGE AND ANAHEIM AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF KATELLA AVENUE UNDERCROSSING TO 0.5 MILE NORTH UPGRADE TRAFFIC SAFETY DEVICES	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	N. RUDA/CE-F. ZOKAI 15700 TUSTIN VILLAGE WAY TUSIN, CA 92780 (949)279-8491	\$1,094,700 \$308,941 \$171,545	06/23/21 08/03/21 05/10/22	37% 28%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 132

01/28/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-55-17.7/17.7 12-0S0904		IN ORANGE COUNTY IN ANAHEIM AND YORBA LLINDA ON ROUTE 55 AT ROUTE 91/5 SPEARATION AND ON ROUTE 91 AT ROUTE 91/55 SEPARATION AND 0 PEER TO CONSTRUCT AND UPGRADE 91	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	LUNA, FRANKLIN/CE- M.JAVAHERNES 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$1,058,567 \$753,340 \$406,614	05/13/21 06/08/21 02/04/22	86% 70%
12-ORA-57-16.2/20.9 12-0F03U4		IN ORANGE COUNTY FROM 0.2 MILE SOUTH OF ORANGETHORPE AVENUE UNDERCROSSING IN PLACENTIA TO LAMBERT ROAD UNDERCROSSING IN BREA HIGHWAY REPLACEMENT PLANTING	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705 (714)641-4730	NOWAK, JOHN 15700 TUSTIN VILLAGE WAY, T4 TUSTIN, CA 92780 (949)279-8511	\$1,505,443 \$1,272,627 \$1,890	02/15/18 03/09/18 05/11/22	0% 0% PLANT EST SATIS
HB4N							
12-ORA-57-16.5/16.6 12-0T0704		IN CITY OF PLACENTIA ROUTE 57 ADJACENT TO WEST CROWTHER AVE TO INSTALL PERIMETER HARDENED METAL SECURITY FENCING & GATES DIR'S EME INSTALL SECURITY FENCING & GATES	POWELL CONSTRUCTORS INC. 8555 BANANA AVENUE FONTANA, CA 92335	SHEIH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$1,035,000 \$764,000 \$0	06/04/21 07/19/21 01/31/22	92% 74%
20.20 201130							
12-ORA-57-20.3/21.6 12-0C1104 EPNH-P057-(067)E --()		IN ORANGE CO, IN BREA, ON ROUTE 57 FROM 0.6 MILE SOUTH TO 0.7 MILE NORTH OF LAMBERT ROAD UC RECONFIG NB RAMPS, CONST OF LOOP	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE, CA 91361 (818)362-9200	SHIEH, PETER 3350 E BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8636	\$50,167,635 \$40,071,162 \$735,144	04/19/19 05/13/19 04/18/22	92% 79%
HE11							
12-ORA-73-10.0/28 12-0N7204 HSNH-P073-(141)E --()		IN ORA CO FROM 0.3 MILE SOUTH OF S73- S5 CONN VIADUCT IN SAN JUAN CAPISTRANO TO 0.1 MILE NORTH OF N73- N405 CONN OC IN COSTA MESA UPGRADE SAFETY DEVICES, RELOCATE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BLANCO, CHRIS/CE- RAVANIPOUR,M 6521 MARINE WAY IRVINE, CA 92618 (949)279-4560	\$18,407,726 \$7,282,718 \$103,173	09/16/20 10/19/20 07/08/22	67% 39%
HB1							
12-ORA-73-12.9/26.8 12-0R3404		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM MOULTON PARKWAY UNDERCROSSING LAGUNA NIGUEL TO BRISTOL STREET UNDERCROSSING IN COSTA REPLACE APPROACH SLABS AND SEAL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	RUDA, NABIL/CE- ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8491	\$1,640,865 \$0 \$0	09/16/21 10/19/21 08/26/22	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 133

01/28/22

District 12								
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message	
12-ORA-73-23.7/24.1 12-0N8604 HSNH-P037-(140)E --()		IN ORANGE COUNTY, IN NEWPORT, FROM 0.3 MILE NORTH OF BISON AVENUE TO 0.3 MILE SOUTH OF UNIVERSITY DRIVE WIDEN EXISTING LANE FROM ONE TO TWO	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	JOUBEEN, JAY/CE-JAVAHERNESHAN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8638	\$6,904,043 \$6,600,200 \$112,210	06/25/20 07/23/20 01/13/23	51% 94%	
12-ORA-74-2.9/5.1 12-0L7224 HSNH-P074-(068)E --()		IN ORANGE COUNTY IN THE CITY OF SAN JUAN CAPISTRANO ON ROUTE 74 FROM EAST OF ANTO PE FOR MITIGATION PLANTING FOR	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	NADERI, ARSALAN 6521 MARINE WAY T#1 IRVINE, CA 92618 (949)279-8447	\$618,640 \$432,276 \$11,648	04/10/19 05/01/19 05/22/23	67% 70%	
12-ORA-74-11.5/16.6 12-0P0304 HSNH-P074-(071)E --()		IN ORANGE COUNTY NEAR SAN JUAN CAPISTRANO FROM 1.0 MILE WEST OF SAN JUAN HOT SPRING ROAD TO ORANGE COUNTY LINE INSTALL HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	NADERI, ARSALAN/CE-RAVANIPOUR 6521 MARINE WAY IRVINE, CA 92618 (949)279-8447	\$17,620,000 \$8,663,447 \$436,522	11/13/20 12/02/20 05/02/24	28% 49%	
12-ORA-90-4.0/4 12-0Q4204 SNHG-P090-(017)E --()		IN ORANGE COUNTY IN BREA AT BERRY STREET AND JASMINE DRIVE MODIFY SIGNAL, INSTALL LIGHTS,	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	NAJM, ELIE/CE-MONAS CHAUDRY 3350 E. BIRCH STREET, #250 BREA, CA 92821 (949)279-8826	\$444,983 \$63,301 \$29,151	06/11/20 07/02/20 04/19/22	53% 14%	
12-ORA-91-1.8/3.4 12-0Q3104 SNHG-P091-(149)E --()		IN ORANGE COUNTY IN BUENA PARK FROM KNOTT AVENUE UNDERCROSSING TO 0.2 MILE WEST OF ROUTE 91/5 SEPARATION OVERHEAD SIGN STRUCTURE.	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$2,982,303 \$115,265 \$115,265	05/27/21 08/19/21 09/26/22	4% 4%	
12-ORA-91-9.8/18.9 12-0N3204 ACNH-P091-(148)E --()		IN ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 0.3 MILE WEST OF LAKEVIEW AVENUE OVERCROSSING TO RIVERSIDE COUNTY LINE CAPM PAVEMENT PRESERVATION	ACME CONCRETE PAVING INC 4124 E BROADWAY AVE SPOKANE WA 99202 (509)242-1234	PHAM, DAT /CE-ADRIAN WU 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8586	\$9,627,855 \$8,076,190 \$514,334	11/07/19 12/04/19 02/28/22	100% 84%	OVER RUN
HA23								

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 134

01/28/22

District

12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-12.5/13.9 12-0N4904		IN ORANGE COUNTY IN ANAHEIM FROM 1.0 MILE EAST OF ROUTE 91/90 SEPERATION TO 0.5 MILE WEST OF WEIR CANYON ROAD UNDERCROSSING REHABILITATE COMMERCIAL VEHICLE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR STE 140; IRVINE CA 92618 (949)299-1400	PHAM, DAT /CE-ADRIAN WU 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8575	\$5,581,265 \$5,364,291 \$749	12/18/19 01/22/20 01/21/22	48% 96%
12-ORA-91-16.6/17 12-0S6604		IN ORANGE COUNTY IN YORBA LINDA FROM W91-S241/91 CONNECTOR SEPARATION TO 0.6 MILE EAST OF GYPSUM CANYON ROAD UNDERCROSSING REMOVE AC PAVEMENT AND PLACE	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	PHAM, LIEU/CE- WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (818)319-7095	\$1,587,300 \$25,402 \$0	05/18/21 06/18/21 04/30/22	0% 2% SUSPENDED
12-ORA-133-3.2/4.1 12-0P94U4 ACNH-P133-(018) --()		IN ORANGE COUNTY, IN THE CITY OF LAGUNA BEACH, FROM 0.2 MILE SOUTH OF EL TORO ROAD TO ROUTE 73/133 SEPARATION ROADWAY WIDENING, RESTRIPIING AND	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1032	LUNA, FRANKLIN/CE- JAVAHERNESHA 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$6,845,845 \$0 \$0	02/23/21 03/11/21	0% 0% SUSPENDED
12-ORA-133-3.9/13.6 12-0N6604 HSNH-P133-(016)E --() SHOPP		IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM 0.1 MILE SOUTH OF ROUTE 73/133 SEPARATION TO ROUTE 133/241 SEPARATION REPLACE DAMAGED AND OUTDATED MBGR,	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (213)220-9669	\$11,038,169 \$7,665,440 \$379,277	01/16/20 02/13/20 04/01/22	100% 70% OVER RUN
12-ORA-133-4.2/13.4 12-0S2204		IN ORANGE, IN VARIOUS CITIES, AT VARIOUS LOCATIONS, FROM LAGUNA CANYON CREEK TO SANTIAGO AQUEDUCT UNDERCROSSING METHACRYLATE TREATMENT, JOINT SEAL	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD.; SAN DIMAS CA 91773 (909)394-4510	HONG, JOHN 15700 TUSTIN VILLAGE WAY, T#2 IRVINE, CA 92780 (949)279-8625	\$1,560,030 \$1,533,004 \$38,404	04/01/21 04/30/21 02/15/22	18% 98%
12-ORA-241-14.5/25 12-0Q7004 HSST-P241-(008)E --()		IN ORANGE COUNTY IN IRVINE, LAKE FOREST, MISSION VIEJO AND RANCHO SANTA MARGARITA ON ROUTE 241 FROM OSO PARKWAY TO PORTOLA PARKWAY INSTALL MGS AND CRASH CUSHIONS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	HONG, JOHN 15700 TUSTIN VILLAGE WAY, T#2 IRVINE, CA 92780 (949)279-8416	\$971,248 \$820,924 \$99,973	05/22/20 06/18/20 03/25/22	84% 83%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/22

Page 135
01/28/22

District 12							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-241-27.8/38 12-0H0474 ACST-P241-(009)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ROUTE 133 TO 0.5 MILE SOUTH OF ROUTE 91 PAVEMENT REPAIR, GROUND WATER	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	YACoub, MOHAMAD/CE- RAVANIPOUR 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8433	\$13,889,977 \$0 \$0	10/21/21 11/23/21 08/29/23	0% 0%
HA22							
12-ORA-405-5.6/5.6 12-0P4004 SIMG-405 -(013)E --()		IN ORANGE COUNTY IN IRVINE ON ROUTE 405 AT CULVER DRIVE OVERCROSSING ADA AND SIGNAL MODIFICATION	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	SIDHU,GAGANDEEP/CE-MO ESSAYLI 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8466	\$1,183,649 \$1,109,058 \$37,007	06/11/20 07/02/20 02/25/22	86% 93%
12-ORA-405-7.3/10 12-0N5204		IN ORANGE COUNTY IN IRVINE FROM VON KARMAN AVE. OC TO 0.1 MILE NORTH OF MACARTHUR BLVD. AND IN COSTA MESA FROM SANTA ANA DELPHI CH RELOCATE FACILITIES AWAY FROM	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	NOWAK, JOHN 3251 1/4 UNIVERSITY DRIVE #2 IRVINE, CA 92612 (949)279-8511	\$1,477,699 \$1,403,901 \$1,056	02/24/20 03/20/20 05/13/22	83% 93%
Totals:	Authorized Final Amt:	<u>\$571,962,047</u>	Completed to Date:	<u>\$305,314,537</u>	Work This Month:	<u>\$9,441,406</u>	

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-8.2/8.7	01-0B0904	1
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-21.2/0	01-0G2104	1
01-DN-101-25.5/27.4	01-0C6604	1
01-DN-101-39.8/39.8	01-0F3104	1
01-DN-101-39.8/46.4	01-0K4704	1
01-DN-101-120.0/16.5	01-0L0404	2
01-DN-101-151.0/15.5	01-0L2304	2
01-DN-101-5.1/5.6	01-0F2404	2
01-DN-199-1.1/2.6	01-488024	2
01-DN-199-6.5/36.3	01-488014	2
01-DN-999-/0	01-0J8604	2
01-HUM-36-10.5/10.8	01-0F1604	3
01-HUM-36-17.9/23.9	01-0F5004	3
01-HUM-36-40.4/45.6	01-0K5704	3
01-HUM-36-314.0/0	01-0J1704	3
01-HUM-96-16.8/23.1	01-0K4304	3
01-HUM-96-22.9/0	01-0F0804	3
01-HUM-101-27.7/27.7	01-0A1104	4
01-HUM-101-69.8/75.2	01-0C5704	4
01-HUM-101-75.1/77.4	01-0B6204	4
01-HUM-101-78.0/79.8	01-0E68U4	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-101-80.1/84.3	01-0F2204	4
01-HUM-101-84.4/84.8	01-0E0004	4
01-HUM-101-87.8/90.1	01-0J5104	5
01-HUM-101-88.3/88.3	01-0E6504	5
01-HUM-101-350.0/137	01-0L6904	5
01-HUM-101-595.0/0	01-0K4204	5
01-HUM-101-865.0/86.7	01-0L3904	5
01-HUM-101-17.9/87.8	01-0E7704	5
01-HUM-255-6.0/7.6	01-3660U4	6
01-HUM-299-8.5/9	01-0J8004	6
01-HUM-299-20.5/30.2	01-0F4604	6
01-HUM-299-30.7/37.7	01-0F4704	6
01-HUM-299-38.9/39.5	01-0F6804	6
01-HUM-299-1.8/1.8	01-0F5304	6
01-HUM-999-/0	01-0A1204	7
01-LAK-20-.7/5.2	01-0K4804	7
01-LAK-20-5.1/6.3	01-0G33U4	7
01-LAK-20-26.6/26.6	01-0G5504	7
01-LAK-20-/0	01-0E83U4	7
01-LAK-29-12.7/14.5	01-0E7204	7
01-LAK-29-28.5/31.6	01-2982U4	8
01-LAK-29-50.8/0	01-0E0814	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-LAK-999-/0	01-0J8804	8
01-MEN-20-16.8/17.2	01-0E8604	8
01-MEN-20-240.0/25	01-0L6804	8
01-MEN-101-3.7/5.3	01-0B5004	8
01-MEN-101-40.0/6	01-0L4204	9
01-MEN-101-58.9/82.5	01-0C4504	9
01-MEN-101-73.7/96	01-0K5204	9
01-MEN-101-380.0/40	01-0L4004	9
01-MEN-162-11.5/11.8	01-0B5304	9
01-MEN-271-2.9/18.2	01-0J4804	9
01-MEN-999-/0	01-0J8704	10
01-VAR-101-84.0/85.5	01-0H1204	10
02-LAS-36-6.0/14.6	02-4E46U4	10
02-LAS-299-18.5/25.6	02-4E4504	10
02-LAS-299-25.6/25.6	02-1H1104	10
02-LAS-395-900.0/0	02-4H8104	11
02-PLU-70-.4/29.7	02-0H5504	11
02-PLU-70-4.0/45	02-3J1204	11
02-PLU-70-10.0/1	02-3J1504	11
02-PLU-70-10.0/25	02-1J5004	11
02-PLU-70-36.8/62.5	02-1H7904	11
02-PLU-284-/8.3	02-3J1004	12

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SHA-5-4.9/5.1	02-4H1504	12
02-SHA-5-8.0/40	02-3J0904	12
02-SHA-5-22.0/6.8	02-0J7404	12
02-SHA-5-3.8/11.7	02-4C40V4	12
02-SHA-5-31.0/31.7	02-4G5804	12
02-SHA-44-45.5/51.6	02-2J3904	13
02-SHA-273-4.4/12.3	02-2H9704	13
02-SIS-3-38.0/38.6	02-4G4404	13
02-SIS-3-48.0/51	02-2J3804	13
02-SIS-5-25.4/25.9	02-2H1304	13
02-SIS-5-8.3/8.3	02-1H4004	13
02-SIS-5-9.9/68.1	02-4F5204	14
02-SIS-5-/0	02-2J7004	14
02-SIS-89-3.2/0	02-4G6304	14
02-SIS-96-7.3/15.9	02-4F6004	14
02-SIS-97-54.0/35.8	02-3J0404	14
02-TEH-5-36.3/41.6	02-1H4704	14
02-TEH-5-25.4/25.4	02-4F5904	15
02-TEH-32-14.0/20	02-1J4904	15
02-TEH-36-67.5/75.1	02-2J3604	15
02-TEH-36-87.0/87.8	02-0H3904	15
02-TEH-36-/6	02-2J4104	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-TEH-99-9.0/9.3	02-1H5104	15
02-TRI-3-32.8/57.9	02-0H5404	16
02-TRI-3-58.7/60.7	02-4F2204	16
02-TRI-36-26.7/27.1	02-4F8604	16
02-TRI-36-207.0/20.7	02-2J4704	16
02-TRI-36-/29	02-2J1404	16
02-TRI-299-5.2/5.7	02-4H3404	16
02-TRI-299-3.5/0	02-4G6204	17
02-TRI-299-/0	02-4G5304	17
02-TRI-299-/43.4	02-3J1904	17
02-VAR--/0	02-3J2204	17
02-VAR--/0	02-0J9104	17
02-VAR--/0	02-1J2404	17
03-BUT-5-/0	03-0H4104	18
03-BUT-32-7.6/7.9	03-2H2404	18
03-BUT-70-5.6/9.1	03-3H72U4	18
03-BUT-70-39.3/39.3	03-0J7204	18
03-BUT-99-14.9/15.7	03-0F2904	19
03-BUT-99-29.3/T37.8	03-1H8604	19
03-BUT-99-34.0/34	03-0J9004	19
03-BUT-99-30.5/30.6	03-1J3504	19
03-BUT-162-18.4/19.9	03-2H6304	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-162-25.0/31	03-1J7604	19
03-COL-20-31.8/32.8	03-2F9804	20
03-COL-20-34.8/36.5	03-0H6504	20
03-ED-49-9.6/14.2	03-2G1004	20
03-ED-49-10.7/11	03-0H8304	20
03-ED-50-18.5/24.2	03-4E62U4	20
03-ED-50-33.8/34.2	03-3H4504	20
03-ED-50-420.0/63.8	03-2J7204	21
03-ED-50-/0	03-2J7304	21
03-ED-50-/80.4	03-0H5204	21
03-GLE-5-14.4/14.7	03-2H5104	21
03-GLE-5-14.6/14.6	03-4F4204	21
03-GLE-162-66.6/76.3	03-2G1104	21
03-NEV-49-/7.5	03-0H2104	22
03-NEV-80-13.0/16.5	03-1H18U4	22
03-NEV-80-19.3/19.3	03-2H30A4	22
03-NEV-80-28.3/28.7	03-1H0104	22
03-NEV-174-3.0/3.9	03-4F3704	22
03-NEV-999-/0	03-0H6904	22
03-PLA-28-10.2/10.2	03-0J2504	23
03-PLA-49-3.1/7.5	03-2F3404	23
03-PLA-80-.4/.4	03-1J5004	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-PLA-80-2.6/3.1	03-0H4604	23
03-PLA-80-38.8/41.4	03-1H0304	23
03-PLA-80-46.3/63.5	03-2F5704	23
03-SAC-0-/0	03-4F64A4	24
03-SAC-5-.2/34.3	03-4F6404	24
03-SAC-5-9.7/24.9	03-0H10U4	24
03-SAC-12-.6/.6	03-2H6404	24
03-SAC-50-2.5/3.2	03-3H3304	24
03-SAC-50-15.8/23.1	03-1H8204	24
03-SAC-50-.2/6.1	03-0H08U4	25
03-SAC-50-7.7/9.5	03-1F1504	25
03-SAC-50-/0	03-1H1004	25
03-SAC-51-1.6/4.4	03-2H1104	25
03-SAC-80-9.6/12.9	03-1H1904	25
03-SAC-99-4.5/5.5	03-3F5404	25
03-SAC-99-7.1/9.4	03-0F2864	26
03-SAC-99-7.1/9.4	03-0F2804	26
03-SAC-99-7.1/9.4	03-0F2844	26
03-SAC-99-11.8/21.6	03-0H4804	26
03-SAC-160-20.9/45	03-3F0904	26
03-SAC-999-/0	03-1H8504	26
03-SIE-49-9.2/24.7	03-4H1004	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SUT-20-/0	03-3F5604	27
03-SUT-99-39.2/41.4	03-3F99U4	27
03-VAR-12-/ .4	03-4H6904	27
03-VAR-149-/5.3	03-0J3504	27
03-VAR-999-/0	03-4H9504	27
03-VAR--/0	03-0H4204	28
03-VAR--/0	03-1G7604	28
03-VAR--/0	03-3H93U4	28
03-VAR--/0	03-0H5404	28
03-VAR--/0	03-0H4004	28
03-VAR--/0	03-2G1204	28
03-VAR--/0	03-2H57U4	29
03-YOL-16-15.4/19.8	03-1G9904	29
03-YOL-16-27.5/28.3	03-4F1714	29
03-YOL-80-11.1/11.7	03-0F2504	29
03-YUB-20-1.6/3.4	03-1G0104	29
03-YUB-20-13.3/18.2	03-0A5704	29
03-YUB-20-18.1/M20.1	03-3F5104	30
03-YUB-65-80.0/8	03-1J0704	30
03-YUB-70-11.2/13.5	03-1H2704	30
03-YUB-70-15.5/16.5	03-1E0604	30
03-YUB-70-16.2/25.8	03-4F38U4	30

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
04-ALA-13-8.4/12.6	04-0J4704	31
04-ALA-13-10.9/12	04-2G4604	31
04-ALA-13-/0	04-3K3104	31
04-ALA-24-5.9/6.2	04-0AC904	31
04-ALA-24-59.0/6.2	04-1Q8404	31
04-ALA-80-1.9/4	04-2J8304	31
04-ALA-80-4.5/7.6	04-3J7004	32
04-ALA-80-5.7/5.8	04-1W9904	32
04-ALA-80-6.4/6.8	04-0A7724	32
04-ALA-80-6.4/6.6	04-0A7714	32
04-ALA-84-13.0/13.6	04-160304	32
04-ALA-84-13.6/18	04-2A3324	32
04-ALA-84-17.9/22.9	04-297634	33
04-ALA-84-21.9/21.9	04-4Q2604	33
04-ALA-260-1.1/1.9	04-3K2004	33
04-ALA-260-1.1/1.9	04-0W0204	33
04-ALA-580-21.0/27	04-0W3404	33
04-ALA-580-44.4/44.4	04-1W5404	33
04-ALA-580-45.4/45.8	04-2K7904	34
04-ALA-580-1.3/6	04-0K6804	34
04-ALA-580-1.5/0	04-0K6504	34
04-ALA-580-30.8/46.5	04-3J0504	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-580-47.4/48	04-3Q3904	34
04-ALA-580-/0	04-3J1304	34
04-ALA-680-2.2/6.6	04-2537H4	35
04-ALA-680-2.4/12.4	04-4G0564	35
04-ALA-880-11.4/12.2	04-0J5304	35
04-ALA-880-20.9/20.9	04-4J7304	35
04-ALA-880-30.2/33.6	04-2K8204	35
04-ALA-880-34.1/34.6	04-2W3404	35
04-ALA-880-.9/24.8	04-4J9804	36
04-ALA-980-1.1/1.1	04-4K9804	36
04-CC-4-25.8/28.3	04-2J0414	36
04-CC-4-16.7/16.7	04-2Q0204	36
04-CC-4-28.7/31	04-2J0424	36
04-CC-4-/0	04-3K3204	36
04-CC-24-.7/.7	04-4W3304	37
04-CC-80-2.3/2.3	04-2W2704	37
04-CC-80-5.1/5.1	04-3W7704	37
04-CC-160-1.1/.6	04-0W3904	37
04-CC-242-/1.6	04-269804	37
04-CC-580-.9/1.5	04-2J7204	37
04-CC-580-5.8/5.8	04-4G8914	38
04-CC-580-6.1/7.7	04-3G4744	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-580-6.7/7.8	04-2W1204	38
04-CC-680-/7.6	04-0W7704	38
04-CC-680-24.9/25.5	04-3G3014	38
04-LAK-29-/0	04-0Q8504	38
04-MRN-1-10.7/11	04-0AA484	39
04-MRN-1-22.8/22.8	04-0AA444	39
04-MRN-101-.2/0	04-4J4204	39
04-MRN-101-.7/15.8	04-3K3504	39
04-MRN-101-3.5/4.7	04-3W3904	39
04-MRN-101-8.4/8.7	04-1A6614	39
04-MRN-101-8.9/0	04-0Q7304	40
04-MRN-101-10.6/10.8	04-4G8204	40
04-MRN-101-15.4/15.4	04-4G8714	40
04-MRN-131-.8/.9	04-4J4504	40
04-NAP-29-33.5/48.5	04-1W6304	40
04-NAP-29-42.1/48.6	04-2W7604	40
04-NAP-29-20.4/20.8	04-2594A4	41
04-NAP-121-.5/1	04-4G2104	41
04-NAP-121-16.1/22.1	04-1W4804	41
04-NAP-121-18.6/18.6	04-4J2104	41
04-NAP-121-20.6/20.6	04-2J5704	41
04-NAP-128-20.1/20.4	04-4G8404	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-NAP-128-7.4/7.4	04-1G4304	42
04-SCL-17-2.8/13.9	04-1J9704	42
04-SCL-17-5.1/13.3	04-3K3304	42
04-SCL-17-/3.4	04-2K1404	42
04-SCL-25-1.6/0	04-2J7804	42
04-SCL-35-14.0/17.1	04-0P48U4	42
04-SCL-35-/9.5	04-0W1704	43
04-SCL-82-9.8/10.4	04-4J2824	43
04-SCL-85-5.6/17.8	04-3Q4704	43
04-SCL-87-.1/4	04-2Q0504	43
04-SCL-101-30.7/31.1	04-4J9304	43
04-SCL-101-33.2/33.2	04-2W3904	43
04-SCL-101-/4.2	04-0J5604	44
04-SCL-130-11.2/22.5	04-1W6204	44
04-SCL-130-15.0/21.5	04-1W5104	44
04-SCL-152-10.1/10.4	04-3W8404	44
04-SCL-152-13.2/0	04-2A4414	44
04-SCL-152-/6.2	04-2A2514	44
04-SCL-237-.2/1	04-3Q4104	45
04-SCL-280-11.5/20.6	04-3J3204	45
04-SCL-680-7.6/M9.9	04-2537C4	45
04-SCL-999-/0	04-2Q0604	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SF-1-.7/5.9	04-3J8904	45
04-SF-1-5.9/6.3	04-1A9054	45
04-SF-80-3.8/5	04-2J8024	46
04-SF-80-5.6/7.6	04-3G4424	46
04-SF-80-5.9/7.6	04-4W0104	46
04-SF-80-7.7/7.7	04-1W0604	46
04-SF-101-1.5/2	04-3G6204	46
04-SF-101-4.1/5.1	04-2J8014	46
04-SF-101-4.3/L4.3	04-1W9804	47
04-SF-101-/4.2	04-4J3904	47
04-SM-1-17.9/47	04-2Q0804	47
04-SM-1-39.0/39	04-1AA004	47
04-SM-1-/10.6	04-0C9304	47
04-SM-35-21.7/L22.8	04-3Q3604	47
04-SM-82-19.8/19.8	04-0K6704	48
04-SM-84-17.2/17.2	04-0W1204	48
04-SM-84-24.6/25	04-0P1104	48
04-SM-92-9.5/10.4	04-0W3804	48
04-SM-92-11.8/11.8	04-0P4304	48
04-SM-92-14.4/18.8	04-3G4544	48
04-SM-101-3.1/3.1	04-2W3104	49
04-SM-101-22.6/23.1	04-3K3404	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-101-/6.6	04-1J5614	49
04-SM-101-/21.8	04-1J5694	49
04-SOL-80-.5/1	04-2AC504	49
04-SOL-80-.8/1.6	04-2K8404	49
04-SOL-80-1.8/4.4	04-0J7104	50
04-SOL-80-12.0/13.1	04-0A5394	50
04-SOL-80-13.9/13.9	04-3G6904	50
04-SOL-80-14.1/15.1	04-4G8724	50
04-SOL-80-34.5/34.5	04-0J6004	50
04-SON-1-9.1/16.1	04-3Q4204	50
04-SON-1-15.0/15.7	04-0A0204	51
04-SON-12-35.1/38.9	04-1J3604	51
04-SON-37-.3/2	04-0W5404	51
04-SON-101-3.7/7.2	04-2640F4	51
04-SON-101-9.0/9	04-0J1004	51
04-SON-101-22.3/23.3	04-1Q8604	51
04-SON-101-32.8/54.2	04-0J6424	52
04-SON-116-30.9/31.4	04-4G3804	52
04-SON-128-16.8/17.6	04-2W3304	52
04-SON-128-24.2/24.7	04-1Q8704	52
05-MON-1-.1/8.2	05-1P3104	53
05-MON-1-.3/.3	05-1P0604	53

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-1-15.0/29.6	05-1N4204	53
05-MON-1-27.2/27.6	05-1N4104	53
05-MON-1-39.8/74.6	05-1F6804	53
05-MON-1-44.3/-44.3	05-1N4304	53
05-MON-1-55.7/55.9	05-1K0504	54
05-MON-1-59.4/59.5	05-1N5004	54
05-MON-1-63.0/63	05-1H4604	54
05-MON-1-64.4/64.4	05-1K7004	54
05-MON-1-73.7/0	05-1M5204	54
05-MON-1-80.3/0	05-1M3904	54
05-MON-1-/0	05-1K8504	55
05-MON-68-1.1/4.2	05-1H0004	55
05-MON-101-87.3/91.5	05-1C8904	55
05-MON-101-3.1/5.2	05-1H0204	55
05-MON-101-6.7/6.7	05-1F8204	55
05-MON-101-36.9/47.7	05-1F75U4	55
05-MON-101-91.2/99.2	05-0161H4	56
05-MON-156-1.4/2	05-0A0904	56
05-MON-156-/0	05-1P3404	56
05-SB-1-29.9/49.2	05-1G1304	56
05-SB-1-33.1/0	05-1F8104	56
05-SB-101-1.4/4.8	05-0N71U4	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-101-2.2/3.3	05-448214	57
05-SB-101-3.8/3.8	05-1J8504	57
05-SB-101-4.4/7.7	05-0N72U4	57
05-SB-101-7.3/9.6	05-0N73U4	57
05-SB-101-11.0/11	05-1E0404	57
05-SB-101-33.8/44.8	05-1P0504	57
05-SB-101-46.6/47.1	05-1E0104	58
05-SB-101-55.9/56.2	05-1F7904	58
05-SB-101-70.6/71.2	05-1F5004	58
05-SB-101-70.7/91	05-1H8504	58
05-SB-101-/0	05-1H9904	58
05-SB-135-11.7/17.8	05-1G9704	58
05-SB-135-16.5/0	05-1J4704	59
05-SB-154-21.3/0	05-1H6304	59
05-SB-154-22.9/23.2	05-1C4204	59
05-SB-154-23.8/29.2	05-1M3704	59
05-SB-154-31.8/32.1	05-1H4504	59
05-SB-166-8.1/8.1	05-1K1004	59
05-SB-192-7.0/13.7	05-1N1904	60
05-SB-246-13.6/15.2	05-0C6414	60
05-SBT-25-46.7/49.8	05-1M0404	60
05-SBT-25-54.0/0	05-1J4804	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SCR-1-16.7/17	05-1H0604	60
05-SCR-1-/0	05-1M6504	60
05-SCR-1-/0	05-1N0304	61
05-SCR-9-.1/7.5	05-1F9204	61
05-SCR-9-10.8/0	05-1K0604	61
05-SCR-9-20.0/20	05-1K1304	61
05-SCR-17-1.1/1.4	05-0Q6014	61
05-SCR-17-2.1/2.2	05-1M8104	61
05-SCR-17-9.1/9.9	05-1G2604	62
05-SCR-129-1.4/1.4	05-1G9904	62
05-SCR-236-2.1/15.5	05-1M7904	62
05-SLO-1-32.6/0	05-0L7214	62
05-SLO-1-34.5/0	05-0L7224	62
05-SLO-1-62.5/62.5	05-1P0304	62
05-SLO-41-14.2/15.9	05-1F6304	63
05-SLO-46-37.0/41.2	05-1N0504	63
05-SLO-46-49.6/49.6	05-1G3704	63
05-SLO-46-97.0/9.7	05-1P0404	63
05-SLO-46-17.2/17.6	05-1H9304	63
05-SLO-46-/0	05-0N2204	63
05-SLO-58-3.1/0	05-0L7234	64
05-SLO-58-4.9/9.9	05-1M3804	64

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-101-37.8/46	05-1N3504	64
05-SLO-101-41.9/46	05-1N6904	64
05-SLO-101-54.9/55.7	05-1F4904	64
05-SLO-101-55.4/58.4	05-1H3604	64
05-SLO-101-/0	05-1G9604	65
06-FRE-0-/0	06-0W1804	65
06-FRE-5-/0	06-0X1904	65
06-FRE-41-.5/5.7	06-1C6504	65
06-FRE-41-20.0/33.3	06-0V7804	65
06-FRE-41-22.8/33.1	06-0Y6904	66
06-FRE-41-39.9/41.2	06-0Y7004	66
06-FRE-41-/0	06-0V9304	66
06-FRE-99-4.9/11.6	06-0U4204	66
06-FRE-99-.9/5	06-0S4604	66
06-FRE-99-/0	06-0U2304	66
06-FRE-145-20.2/26.1	06-0X3104	67
06-FRE-145-/20.3	06-0Y4204	67
06-FRE-168-18.6/T25.5	06-0U4504	67
06-FRE-168-/11.7	06-0U7604	67
06-FRE-198-22.6/22.9	06-0U0304	67
06-FRE-198-26.3/26.8	06-1A5304	67
06-KER-5-4.4/15.8	06-1A9004	68

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-5-81.7/87	06-0U4704	68
06-KER-5-/0	06-0T0304	68
06-KER-43-.1/9.3	06-0U1004	68
06-KER-46-29.7/31.9	06-442554	68
06-KER-58-6.0/15.4	06-0X3504	68
06-KER-99-10.4/21.2	06-0Q9204	69
06-KER-99-23.6/28.4	06-0Q2804	69
06-KER-99-/0	06-0U2404	69
06-KER-119-9.8/13.3	06-0X2004	69
06-KER-155-50.0/58	06-1C9304	69
06-KER-178-10.4/57	06-0X5204	69
06-KER-223-21.2/21.2	06-0S5104	70
06-KIN-5-/0	06-0T0204	70
06-KIN-198-10.5/14.8	06-0Y9304	70
06-KIN-198-16.6/22.5	06-0U79U4	70
06-MAD-41-13.4/15.5	06-1B0104	70
06-MAD-49-.1/9.1	06-1A8704	70
06-MAD-99-7.5/15.1	06-470904	71
06-MAD-99-14.0/14.5	06-0U5204	71
06-MAD-145-8.1/9.6	06-0W3604	71
06-TUL-0-/0	06-0U3004	71
06-TUL-63-/0	06-0U0404	71

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-65-17.5/22	06-0U7304	71
06-TUL-65-6.9/10	06-1A9804	72
06-TUL-99-6.1/12.8	06-0U2704	72
06-TUL-99-19.2/19.8	06-0Q9104	72
06-TUL-99-22.3/0	06-0U7704	72
06-TUL-99-30.6/35.2	06-360244	72
06-TUL-137-16.5/16.6	06-0T3504	72
06-TUL-137-16.6/0	06-1A0404	73
07-KER-5-.6/1.2	07-333204	73
07-LA-1-2.8/2.8	07-341704	73
07-LA-1-6.0/6	07-339804	73
07-LA-1-10.7/10.7	07-331704	74
07-LA-1-34.5/35.4	07-316904	74
07-LA-1-46.9/50.4	07-3W8704	74
07-LA-1-48.7/50.6	07-4V0104	74
07-LA-1-56.5/56.9	07-291404	74
07-LA-1-567.0/56.7	07-1XG104	74
07-LA-1-34.5/35.2	07-327204	75
07-LA-2-13.9/14.1	07-2055C4	75
07-LA-2-14.2/14.2	07-288304	75
07-LA-2-14.9/22.6	07-340604	75
07-LA-2-26.4/79.8	07-332504	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-2-37.5/48	07-1XS204	75
07-LA-5-1.7/1.7	07-325704	76
07-LA-5-5.8/6.8	07-215954	76
07-LA-5-14.2/53.4	07-4W7904	76
07-LA-5-17.9/18	07-351804	76
07-LA-5-18.2/18.2	07-332704	76
07-LA-5-18.3/18.8	07-318404	76
07-LA-5-19.6/19.9	07-308004	77
07-LA-5-29.4/31.6	07-1218W4	77
07-LA-5-33.2/39.1	07-4U0604	77
07-LA-5-34.6/34.6	07-314204	77
07-LA-5-39.4/44.4	07-319904	77
07-LA-5-44.9/88.6	07-4W1504	77
07-LA-5-54.4/54.8	07-328804	78
07-LA-5-73.5/88.6	07-3W8004	78
07-LA-5-/1.5	07-2159U4	78
07-LA-10-15.0/18.3	07-296604	78
07-LA-10-16.6/30.1	07-260804	78
07-LA-10-31.2/37.2	07-303904	78
07-LA-10-31.3/31.3	07-4V1604	79
07-LA-10-33.2/37.2	07-1170U4	79
07-LA-10-37.2/42.4	07-1193U4	79

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-10-42.3/48.3	07-335304	79
07-LA-10-46.0/48	07-319504	79
07-LA-10-2.1/11.1	07-304204	79
07-LA-10-12.4/14.9	07-332604	80
07-LA-10-.4/21.1	07-304304	80
07-LA-14-28.9/29.2	07-337604	80
07-LA-14-31.4/36.5	07-320004	80
07-LA-14-32.1/60.7	07-3W4504	80
07-LA-14-54.6/66.2	07-311104	80
07-LA-18-/4.5	07-4W6104	81
07-LA-39-17.8/38.2	07-3W7304	81
07-LA-39-180.0/30.9	07-1XS404	81
07-LA-39-31.2/31.2	07-343404	81
07-LA-47-3.4/4.6	07-138204	81
07-LA-57-/4.5	07-304504	81
07-LA-57-7.7/11.8	07-301804	82
07-LA-60-11.0/12	07-304004	82
07-LA-60-11.5/18.3	07-4V2204	82
07-LA-60-12.5/0	07-1XS104	82
07-LA-60-.6/29.4	07-4W7704	82
07-LA-60-2.8/11.8	07-301104	82
07-LA-60-/21.5	07-317304	83

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-71-1.2/4.3	07-4W7604	83
07-LA-71-1.6/4.8	07-210624	83
07-LA-90-1.8/1.8	07-4V0304	83
07-LA-91-17.1/17.1	07-1XU704	83
07-LA-91-10.0/10.3	07-4V1004	83
07-LA-91-12.1/20.7	07-4W9504	84
07-LA-101-1.5/29.1	07-300404	84
07-LA-101-1.7/6.8	07-311404	84
07-LA-101-8.0/27.3	07-303704	84
07-LA-101-11.6/11.6	07-1XU804	84
07-LA-101-11.8/31.1	07-307504	84
07-LA-101-/1	07-4W9404	85
07-LA-105-2.0/2.2	07-1XP304	85
07-LA-105-6.6/8	07-297404	85
07-LA-105-20.0/2.2	07-1XH104	85
07-LA-105-7.8/10.3	07-317404	85
07-LA-105-14.6/16.4	07-328604	85
07-LA-105-/12.9	07-4W9304	86
07-LA-110-.7/26.1	07-312004	86
07-LA-110-.7/8.8	07-335004	86
07-LA-110-3.8/5.6	07-276104	86
07-LA-110-5.4/16.9	07-4W7404	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-110-6.8/19.5	07-4W7804	86
07-LA-110-8.0/9	07-293704	87
07-LA-110-13.4/23.1	07-238304	87
07-LA-110-20.5/20.7	07-1XV304	87
07-LA-110-22.8/22.8	07-322304	87
07-LA-110-24.0/30.4	07-2975U4	87
07-LA-110-/31.9	07-329804	87
07-LA-118-11.3/12.8	07-1XS704	88
07-LA-118-57.0/5.8	07-1XP904	88
07-LA-118-9.0/9.9	07-310704	88
07-LA-134-2.6/4.8	07-311604	88
07-LA-134-/13.3	07-311704	88
07-LA-138-55.2/56.3	07-286204	88
07-LA-138-59.1/60.2	07-4V3604	89
07-LA-138-/36.9	07-310404	89
07-LA-210-/9.7	07-3096U4	89
07-LA-210-15.6/18.5	07-330704	89
07-LA-210-24.9/24.9	07-311004	89
07-LA-210-38.6/38.9	07-309304	89
07-LA-213-2.2/2.2	07-4V0204	90
07-LA-213-3.9/3.9	07-253104	90
07-LA-213-6.2/6.2	07-4V1404	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-213-/8	07-306604	90
07-LA-405-.8/47.7	07-4W5104	90
07-LA-405-7.2/15.9	07-1XU904	90
07-LA-405-11.9/13.2	07-289104	91
07-LA-405-13.8/39.7	07-4W1004	91
07-LA-405-14.3/15.8	07-293604	91
07-LA-405-20.5/28	07-4V1704	91
07-LA-405-41.3/41.3	07-4U0504	91
07-LA-405-/29.5	07-1XV004	91
07-LA-605-23.4/23.6	07-318804	92
07-LA-605-/26	07-311904	92
07-LA-605-10.2/20.2	07-4W8604	92
07-LA-710-20.9/24.6	07-202124	92
07-LA-710-23.3/25.6	07-304404	92
07-LA-5953-/0	07-342404	92
07-VEN-1-4.0/4.2	07-318204	93
07-VEN-1-9.7/15.1	07-4W6204	93
07-VEN-23-3.3/11.5	07-302504	93
07-VEN-33-7.6/7.6	07-291304	93
07-VEN-33-11.2/48.5	07-4W5904	93
07-VEN-33-15.7/15.8	07-305204	93
07-VEN-33-22.1/22.1	07-1XM404	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-101-7.9/38.9	07-4W8004	94
07-VEN-101-8.9/11.5	07-4W2704	94
07-VEN-101-9.1/9.1	07-4W9104	94
07-VEN-101-26.7/31	07-4W6504	94
07-VEN-101-27.5/31	07-311304	94
07-VEN-101-36.3/40.6	07-302404	95
07-VEN-118-.5/32.4	07-4W5004	95
07-VEN-126-20.3/20.3	07-1XT904	95
07-VEN-126-10.2/12.7	07-311504	95
07-VEN-126-13.2/34.6	07-0W0304	95
07-VEN-126-13.6/34.6	07-301404	95
07-VEN-126-/13.6	07-302204	96
08-RIV-10-6.7/25.1	08-1C38U4	96
08-RIV-10-104.9/134.2	08-1C0824	96
08-RIV-10-/0	08-1L4904	96
08-RIV-15-8.2/23.9	08-1L6804	96
08-RIV-15-23.9/33.4	08-1F1424	97
08-RIV-15-38.2/51.5	08-1F1434	97
08-RIV-15-/3.1	08-1F1414	97
08-RIV-62-6.7/9.2	08-1E8404	97
08-RIV-74-13.2/34	08-1C6804	97
08-RIV-74-28.1/37.4	08-0N6704	97

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-74-36.9/43.6	08-1F5904	98
08-RIV-74-48.8/49.2	08-1J0204	98
08-RIV-74-805.0/82	08-1M6004	98
08-RIV-74-12.9/12.9	08-1L7304	98
08-RIV-74-/5.8	08-1C8504	98
08-RIV-79-25.6/26.4	08-1F6004	98
08-RIV-91-1.0/20.3	08-1K7604	99
08-RIV-95-14.5/35.6	08-1G0004	99
08-SBD-2-/6.4	08-1L6604	99
08-SBD-10-29.4/39.2	08-384234	99
08-SBD-10-21.6/23.6	08-1F44U4	99
08-SBD-10-23.8/23.8	08-0Q9104	99
08-SBD-10-24.3/24.8	08-1L5904	100
08-SBD-10-/0	08-1L6904	100
08-SBD-15-1.0/28.6	08-1K7704	100
08-SBD-15-16.1/169.4	08-1K1904	100
08-SBD-15-40.3/40.7	08-1H2714	100
08-SBD-15-40.4/0	08-1F9904	100
08-SBD-15-64.6/75.3	08-0K1234	101
08-SBD-15-20.0/29.1	08-1H3504	101
08-SBD-15-28.6/37.5	08-0K1224	101
08-SBD-18-97.0/99.5	08-1E0604	101

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-38-11.3/26.5	08-1L9404	101
08-SBD-38-11.3/26.5	08-1L9804	101
08-SBD-38-47.5/59.4	08-0G8004	102
08-SBD-40-119.0/119	08-1M5704	102
08-SBD-40-50.0/75	08-0R1604	102
08-SBD-40-75.0/100	08-0R1504	102
08-SBD-40-125.0/154.6	08-0R1424	102
08-SBD-58-11.0/23	08-1L6504	102
08-SBD-60-.7/3	08-0F0304	103
08-SBD-60-4.6/9.9	08-0Q75U4	103
08-SBD-60-7.3/10	08-0E33U4	103
08-SBD-62-15.1/29.3	08-1L6704	103
08-SBD-71-/8.5	08-0G7904	103
08-SBD-138-15.3/15.3	08-1J4904	103
08-SBD-173-18.6/18.7	08-1H2904	104
08-SBD-210-1.5/21.5	08-1K6704	104
08-SBD-210-21.7/27.2	08-1K6804	104
08-SBD-210-/0	08-1L7604	104
08-SBD-215-2.2/3.2	08-1F7304	104
08-SBD-215-4.8/5.8	08-1H7704	104
08-SBD-215-7.0/17.8	08-476424	105
08-SBD-247-39.0/42	08-1K8404	105

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-259-1.1/1.2	08-1K7804	105
08-SBD-259-/1.5	08-1H3414	105
08-SBD-5726-/0	08-0K8404	105
08-SBD-5730-/0	08-0R4204	105
09-INY-168-32.7/36.5	09-381504	106
09-INY-395-29.2/41.8	09-213404	106
09-INY-395-6.4/15	09-387804	106
09-KER-14-16.6/16.6	09-377304	106
09-KER-14-4.7/12.6	09-367404	107
09-KER-14-/0	09-385704	107
09-MNO-0-/0	09-366604	107
09-MNO-395-52.3/53.7	09-335004	107
09-MNO-395-6.9/T9.6	09-360704	107
10-ALP-0-/0	10-0X7504	108
10-ALP-4-/0	10-0S6804	108
10-ALP-88-/0	10-0S7504	108
10-ALP-89-10.0/20	10-1N6904	108
10-AMA-49-8.3/10.5	10-1H6404	108
10-AMA-88-7.9/65.8	10-1C3604	108
10-AMA-88-54.0/54	10-1L6504	109
10-AMA-88-62.0/71.6	10-1N8704	109
10-CAL-4-29.2/29.4	10-0W8704	109

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MER-0-/0	10-1C8104	109
10-MER-5-.4/.9	10-1G7214	109
10-MER-5-.5/.8	10-1C7904	109
10-MER-5-.7/.7	10-0W6204	110
10-MER-99-20.1/24.3	10-3A7204	110
10-MER-99-28.2/37.3	10-0Q1214	110
10-MER-99-1.1/1.1	10-1N7104	110
10-MER-99-12.7/17.8	10-1C1704	110
10-MER-99-/0	10-1E6204	110
10-MER-99-/0	10-1G7504	111
10-MER-140-9.7/9.7	10-1K1904	111
10-MER-140-37.4/44.8	10-1J1904	111
10-MER-140-/42.1	10-0Y1104	111
10-MER-152-15.1/15.6	10-1L1204	111
10-MER-152-21.0/0	10-1J3004	111
10-MER-165-8.6/9.8	10-0X5204	112
10-MPA-49-.3/18.5	10-1C0404	112
10-MPA-140-21.2/21.8	10-0Y6004	112
10-MPA-140-42.0/42.7	10-0P9234	112
10-SJ-4-2.0/0	10-1C2004	112
10-SJ-4-15.5/16.7	10-1C5004	112
10-SJ-4-/0	10-1C8004	113

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-4-/0	10-1G9904	113
10-SJ-5-6.2/6.6	10-0P5404	113
10-SJ-5-10.6/0	10-1H3424	113
10-SJ-5-33.4/33.4	10-1G4404	113
10-SJ-5-/0	10-1K9304	113
10-SJ-12-4.4/0	10-1K6104	114
10-SJ-12-4.4/0	10-1F7604	114
10-SJ-26-1.1/1.1	10-1F1704	114
10-SJ-88-13.7/14	10-0S7404	114
10-SJ-88-22.1/0	10-1E5314	114
10-SJ-99-9.4/15	10-1J2104	114
10-SJ-99-14.4/29	10-1C7604	115
10-SJ-99-16.4/18.2	10-3A1014	115
10-SJ-99-16.8/17.6	10-0X3104	115
10-SJ-99-20.1/20.1	10-1N4604	115
10-SJ-99-30.9/31.3	10-1C2804	115
10-SJ-120-.6/T6.8	10-1C9604	115
10-STA-5-12.6/0	10-1J5204	116
10-STA-5-27.0/27.4	10-0W6304	116
10-STA-99-18.0/19.7	10-0X56Y4	116
10-TUO-108-4.3/5.1	10-0Y2104	116
10-TUO-108-18.9/38.8	10-462104	116

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-.4/6.3	11-2N0084	117
11-IMP-8-36.5/37.5	11-410404	117
11-IMP-86-8.4/8.8	11-2N0574	117
11-IMP-98-32.1/32.5	11-080284	117
11-IMP-111-.1/1.2	11-2N0724	117
11-IMP-115-8.8/L11.4	11-2N0414	118
11-SD-0-/0	11-424604	118
11-SD-5-.2/15.2	11-427504	118
11-SD-5-2.3/14	11-418104	118
11-SD-5-20.5/20.5	11-2N0534	118
11-SD-5-34.7/36.3	11-2E1544	118
11-SD-5-37.4/52.6	11-2T35U4	119
11-SD-5-.3/72.1	11-429704	119
11-SD-5-13.5/14.4	11-424704	119
11-SD-5-29.1/30.5	11-2T3404	119
11-SD-5-31.8/32.2	11-422004	119
11-SD-5-34.9/35.1	11-417504	119
11-SD-5-37.4/46.5	11-2T2174	120
11-SD-5-38.4/47.3	11-2T2184	120
11-SD-5-55.6/70	11-430014	120
11-SD-5-/0	11-424904	120
11-SD-5-/60	11-420704	120

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-8-2.2/2.2	11-264104	120
11-SD-8-2.8/5	11-411314	121
11-SD-8-5.6/17.4	11-430604	121
11-SD-8-5.9/11.5	11-411334	121
11-SD-8-13.4/20.4	11-4116U4	121
11-SD-8-.3/23	11-428104	121
11-SD-8-25.9/32	11-2N0954	121
11-SD-8-32.0/44	11-2N0994	122
11-SD-8-49.0/0	11-409104	122
11-SD-11-.6/2.7	11-056374	122
11-SD-15-11.2/31.5	11-429804	122
11-SD-52-.4/5.5	11-411804	122
11-SD-56-5.6/5.6	11-404604	122
11-SD-76-12.1/17.7	11-257164	123
11-SD-78-2.5/2.9	11-417404	123
11-SD-78-N 17.6/21.3	11-419304	123
11-SD-94-2.6/10.7	11-425104	123
11-SD-94-4.4/7.3	11-412204	123
11-SD-94-10.4/14.9	11-420004	123
11-SD-94-30.0/39	11-2N0454	124
11-SD-125-9.6/13.2	11-411404	124
11-SD-125-9.7/22.1	11-2N0884	124

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-125-/1.1	11-288834	124
11-SD-163-5.6/11.2	11-2N0744	124
11-SD-805-3.4/5.1	11-428704	124
11-SD-805-8.4/8.8	11-430184	125
11-SD-805-24.7/27.6	11-2T3304	125
11-SD-905-9.6/11.4	11-2888U4	125
11-SD-905-3.2/11.7	11-2N0844	125
12-ORA-1-4.9/5.5	12-0H1504	125
12-ORA-1-7.9/10.5	12-0M82U4	126
12-ORA-1-12.2/13.3	12-0P6604	126
12-ORA-1-20.4/23.7	12-0Q8304	126
12-ORA-1-27.0/29.9	12-0Q2804	126
12-ORA-5-.6/43	12-0Q6904	126
12-ORA-5-.6/43	12-0P42U4	126
12-ORA-5-1.8/44.2	12-0S5904	127
12-ORA-5-3.3/3.3	12-0P7004	127
12-ORA-5-12.4/14.5	12-0K0214	127
12-ORA-5-14.5/17.1	12-0K0224	127
12-ORA-5-17.1/18.9	12-0K0234	127
12-ORA-5-34.5/36.8	12-0P9004	127
12-ORA-5-34.5/37.4	12-0Q8504	128
12-ORA-5-36.8/38.5	12-0P9104	128

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-5-42.5/42.6	12-0S7104	128
12-ORA-22-1.2/1.2	12-0Q6504	128
12-ORA-22-2.7/11.9	12-0S2004	128
12-ORA-22-5.6/10.9	12-0M9004	128
12-ORA-22-9.1/9.1	12-0N9204	129
12-ORA-39-8.5/11.7	12-0S4504	129
12-ORA-39-9.7/9.7	12-0Q6404	129
12-ORA-55-4.7/4.7	12-0Q3904	129
12-ORA-55-15.1/17.5	12-0S0404	129
12-ORA-55-17.7/17.7	12-0S0904	129
12-ORA-57-16.2/20.9	12-0F03U4	130
12-ORA-57-16.5/16.6	12-0T0704	130
12-ORA-57-20.3/21.6	12-0C1104	130
12-ORA-73-10.0/28	12-0N7204	130
12-ORA-73-12.9/26.8	12-0R3404	130
12-ORA-73-23.7/24.1	12-0N8604	130
12-ORA-74-2.9/5.1	12-0L7224	131
12-ORA-74-11.5/16.6	12-0P0304	131
12-ORA-90-4.0/4	12-0Q4204	131
12-ORA-91-1.8/3.4	12-0Q3104	131
12-ORA-91-9.8/18.9	12-0N3204	131
12-ORA-91-12.5/13.9	12-0N4904	131

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-91-16.6/17	12-0S6604	132
12-ORA-133-3.2/4.1	12-0P94U4	132
12-ORA-133-4.2/13.4	12-0S2204	132
12-ORA-133-3.9/13.6	12-0N6604	132
12-ORA-241-14.5/25	12-0Q7004	132
12-ORA-241-27.8/38	12-0H0474	132
12-ORA-405-5.6/5.6	12-0P4004	133
12-ORA-405-7.3/10	12-0N5204	133

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$106,760,570	\$76,461,106
-S-	FEDERAL AID (SECONDARY)	\$10,400,843	\$8,805,426
		\$276,064,697	\$160,525,509
District Total:		<u>\$393,226,110</u>	<u>\$245,792,042</u>

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$2,000,513	\$1,947,294

Statement of Ongoing Contracts - Federal Aid

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	\$61,478,956	\$48,826,854
		\$350,273,996	\$265,943,846
District Total:		<u>\$413,753,465</u>	<u>\$316,717,994</u>

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$96,374,508	\$56,140,998
-F-	FEDERAL AID (PRIMARY)	\$279,000,421	\$221,833,187
-S-	FEDERAL AID (SECONDARY)	\$6,984,306	\$6,821,693
		\$1,240,062,751	\$768,652,723
District Total:		<u>\$1,622,421,986</u>	<u>\$1,053,448,601</u>

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$227,102,130	\$141,907,433
-F-	FEDERAL AID (PRIMARY)	\$284,517,725	\$186,837,270
-S-	FEDERAL AID (SECONDARY)	\$229,680	\$0
		\$1,187,051,436	\$818,936,771
District Total:		<u>\$1,698,900,971</u>	<u>\$1,147,681,473</u>

Statement of Ongoing Contracts - Federal Aid

District 05

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$119,129,306	\$89,364,091
-S-	FEDERAL AID (SECONDARY)	\$44,236,246	\$34,875,783
		\$591,603,266	\$273,016,922
District Total:		<u>\$754,968,818</u>	<u>\$397,256,796</u>

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$27,406,177	\$20,035,497
-F-	FEDERAL AID (PRIMARY)	\$249,805,981	\$82,003,410
-S-	FEDERAL AID (SECONDARY)	\$7,258,856	\$6,853,194
		\$222,825,995	\$178,997,521
District Total:		<u>\$507,297,008</u>	<u>\$287,889,623</u>

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$498,539,577	\$405,649,168
-F-	FEDERAL AID (PRIMARY)	\$219,016,631	\$198,288,769
-S-	FEDERAL AID (SECONDARY)	\$21,940,867	\$11,468,617
		\$1,765,553,737	\$1,314,322,554
District Total:		<u>\$2,505,050,812</u>	<u>\$1,929,729,108</u>

Statement of Ongoing Contracts - Federal Aid

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$237,713,424	\$165,902,083
-F-	FEDERAL AID (PRIMARY)	\$63,417,510	\$21,596,161
-S-	FEDERAL AID (SECONDARY)	\$15,063,220	\$8,773,367
		\$872,081,502	\$377,544,804
District Total:		<u>\$1,188,275,657</u>	<u>\$573,816,416</u>

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$115,036,523	\$41,766,297
		\$23,855,893	\$13,601,419
District Total:		<u>\$138,892,417</u>	<u>\$55,367,716</u>

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$3,974,538	\$3,589,890
-F-	FEDERAL AID (PRIMARY)	\$145,143,990	\$57,936,228
-S-	FEDERAL AID (SECONDARY)	\$52,751,373	\$32,348,096
		\$207,547,588	\$91,438,930
District Total:		<u>\$409,417,490</u>	<u>\$185,313,145</u>

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$41,040,074	\$35,119,355
-F-	FEDERAL AID (PRIMARY)	\$43,040,811	\$27,968,059
-S-	FEDERAL AID (SECONDARY)	\$11,736,406	\$4,926,863
		\$871,369,800	\$653,186,232
District Total:		<u>\$967,187,091</u>	<u>\$721,200,508</u>

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$110,052,604	\$57,760,872
-F-	FEDERAL AID (PRIMARY)	\$32,762,845	\$10,538,310
-S-	FEDERAL AID (SECONDARY)	\$13,889,977	\$0
		\$415,256,620	\$237,015,356
District Total:		<u>\$571,962,047</u>	<u>\$305,314,537</u>

Statement of Ongoing Contracts - Statewide Recap

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$1,244,203,545	\$888,052,590
		\$8,023,547,284	\$5,153,182,587

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	\$245,970,730	\$163,699,894
-F-	FEDERAL AID (PRIMARY)	\$1,657,632,313	\$1,014,592,888
Statewide Totals		<u>\$11,171,353,872</u>	<u>\$7,219,527,959</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
05	\$2,364,287
10	\$7,305,229
01	\$7,395,066
09	\$6,754,178
08	\$3,378,856
07	\$164,013,033
04	\$17,880,268
06	\$5,395,505
03	\$56,051,825
Work completed this Period:	\$270,538,245