

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-8.2/8.7 01-0B0904		IN DEL NORTE COUNTY NEAR KLAMATH AT PANTHER CREEK BRIDGE #01-0025 AND AT HUNTER CREEK BRIDGE #01-0003 REPLACE BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	CLAYTON MALMBERG 207 PROCE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$18,916,414 \$5,572,556 \$385,880	04/21/20 05/08/20 08/05/22	40% 29%
HA21							
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM G R SUNDBERG, INC. 0.4 MILE SOUTH OF WILSON CREEK BRIDGE TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	5211 BOYD ROAD ARCATA, CA 95521 (707)825-6565	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$11,984,109 \$0	02/16/16 05/04/16 04/09/21	100% 100% OVER RUN
20.20 201130							
01-DN-101-25.5/27.4 01-0C6604 ACNH-Q101-(382)E --()		IN DEL NORTE COUNTY IN AND NEAR CRESCENT CITY FROM 0.2 MILE SOUTH OF ELK VALLEY ROAD TO 0.2 MILE NORTH OF WILSON AVENUE & BURTCHE CRESCENT CITY ADA	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY; REDDING CA 96002 (530)223-9322	KAREN SANDERS 207 PROCE MALL CRESCENT CITY CA 95531 (707)498-4009	\$6,277,368 \$1,808,077 \$360,883	12/08/20 12/29/20 12/20/21	39% 29% SUSPENDED
01-DN-101-39.8/39.8 01-0F3104		IN DEL NORTE COUNTY NEAR SMITH RIVER AT DOMINIE CREEK FISH PASSAGE MITIGATION	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	KAREN SANDERS 207 PRCE MALL CRESCENT CITY CA 95531 (707)498-4009	\$4,677,632 \$3,918,692 \$426,678	05/28/20 06/18/20 09/29/21	76% 83% SUSPENDED
HA42							
01-DN-101-39.8/46.4 01-0K4704		IN DEL NORTE COUNTY NEAR SMITH RIVER FROM 0.2 MILE NORTH OF ROWDY CREEK BRIDGE TO THE OREGON STATE LINE MICRO-SURFACING	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY; RENO NV 89502 (775)358-1355		\$673,673 \$0 \$0	06/03/21 06/22/21	0% 0%
01-DN-101-42.0/42 01-0L0704		IN DEL NORTE COUNTY ON ROUTE 101 AT PM 42.01. DIR'S EMERGENCY F.A. CONTRACT TO REPAIR A CULVERT SYSTEM	MCCULLOUGH CONSTRUCTION INC. 57 ALDER GROVE ROAD ARCATA, CA 95521	VALLEY, AARON 207 PRICA MALL CRESCENT CITY, CA 95531 (707)815-5620	\$285,000 \$15,235 \$0	04/28/21 05/19/21 06/21/21	100% 5%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-120.0/16.5 01-0L0404		IN DEL NORTE COUNTY ABOUT 8 MILES SOUTH OF CRESCENT CITY FROM 0.2 MILE SOUTH OF LAGOON CR. CO PK TO BEG PASSING LANE LT. DIR'S EMER SLIDE REPAIR	GR SUNDBERG INC. 5211 BOYD RD ARCATA, CA 95521	VALLEY, AARON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$13,985,000 \$6,531,295 \$0	02/17/21 04/05/21 02/01/22	24% 47%
20.20 201130							
01-DN-101-151.0/15.5 01-0L2304		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY FROM 1.3 MILES TO 1.9 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY L.B. ROADWAY STABILIZATION & RETAINING WALL REP	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	VALLEY, AARON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)815-5620	\$13,985,000 \$0 \$0	06/21/21 07/21/21 04/30/22	0% 0%
20.20 201130							
01-DN-101-/15.5 01-0H6904		STABILIZE A SECTION OF DAMAGED HIGHWAY AND IMPROVE THE ALIGNMENT VIA REPAIRS TO FOUR RETAINING WALLS, NEW RW, PLACEMENT OF A MECHAN ROADWAY STABILIZATION & RETAINING WALL	GOLDEN STATE BRIDGE, INC 3701 MALLARD DRIVE BENICIA, CA 94510	SANDERS, KAREN 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-4009	\$26,085,000 \$15,351,295 \$0	11/15/17 03/09/18 11/13/23	0% 59%
20.20 201130							
01-DN-199-6.5/36.3 01-488014		IN DEL NORTE COUNTY NEAR HIOUCHI FROM 0.3 MILE NORTH OF MYRTLE CREEK BRIDGE TO 0.1 MILE SOUTH OF OREGON STATE LINE REHAB CULVERTS	GR SUNDBERG INC. 5211 BOYD ROAD; ARCATA CA 95521 (707)825-6565	VALLEY AARON 207 PRICE MALL CRESCENT CITY CA 95531 (707)498-4009	\$1,310,859 \$338,960 \$297,365	08/03/20 08/20/20 03/16/22	14% 26%
01-DN-199-9.9/9.9 01-0L3204		IN DEL NORTE COUNTY ON ROUTE 199 AT PM 9.93 DIR'S EMERGENCY F.A. REPAIR ACCELERATED PAVEMENT DAMAGE	MCCULLOUGH CONSTRUCTION INC. 57 ALDER GROVE ROAD ARCATA, CA 95521	VALLEY, AARON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)815-5620	\$285,000 \$69,364 \$0	05/21/21 06/15/21 07/21/21	77% 24%
20.20 201130							
01-DN-199-27.5/36.4 01-0K7904		IN DEL NORTE COUNTY NEAR IDLEWILD FROM 0.6 MI. SOUTH OF IDLEWILD MAINT STATION RD. TO THE OREGON STATE LINEDIR'S EMERGENCY F.A. REPAIR WILDFIRE DAMAGE	TIDEWATER CONTRACTORS, INC. P.O. BOX 1956 BROOKINGS, OR 97415 (541)469-5341	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$7,485,000 \$3,598,717 \$0	09/11/20 10/27/20 07/30/21	100% 48% OVER RUN
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-199-335.0/33.9 01-0J5704		IN DEL NORTE COUNTY NEAR IDLEWILD AT COLLIER TUNNEL TO 0.4 MILE EAST OF COLLIER TUNNEL. DIR'S EMERGENCY F.A. REMOVE AERIALY DEPOSITED LEAD&PROVIDE POW	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	MALMBERG, CLAYTON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$4,985,000 \$3,647,309 \$0	06/04/19 09/06/19 07/30/21	100% 73% OVER RUN
20.20 201130							
01-DN-999-/0 01-0J8604		IN DEL NORTE COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711		\$1,769,769 \$0 \$0	05/27/21 06/18/21	0% 0%
01-HUM-36-5.2/30.9 01-0F8404		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS ON ROUTE 36 FROM 0.43 MILES EAST OF YAGER CREEK BRIDGE TO 0.99 MILES EAST OF LITTLE LARAB REHAB CULVERTS	WYLATTI RESOURCE MANAGEMENT, INC 23601 CEMETERY LN COVELO CA 95428 (707)983-8135	TAJ MORGAN MARBAIT 187 SANDY BRAIRIE CT STE.E FORTUNA CA 95501 (707)834-0219	\$498,888 \$484,399 \$382,526	10/20/20 11/05/20 07/27/21	83% 96%
HM							
01-HUM-36-17.9/23.9 01-0F5004		IN HUMBOLDT AND LAKE COUNTIES AT VARIOUS LOCATIONS FOUR BRIDGES DECK PRESERVATION	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028		\$1,690,420 \$0 \$0	06/30/21 07/22/21	0% 0%
HA21							
01-HUM-36-40.4/45.6 01-0K5704		IN HUMBOLDT COUNTY AT AND NEAR DINSMORE FROM VAN DUZEN RIVER BRIDGE TO TRINITY COUNTY LINE OVERLAY	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371		\$2,078,078 \$0 \$0	06/04/21 06/29/21	0% 0%
01-HUM-36-314.0/0 01-0J1704		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE FROM 1.2 MILE EAST OF MCCLELLAN MOUNTAIN ROAD DIR'S EMERGENCY L.B. STORM DAMAGE REPAIR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	KING, ROBERT 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-7190	\$21,185,000 \$14,165,650 \$0	08/03/18 10/31/18 08/26/21	90% 67%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-16.8/23.1 01-0K4304		IN HUMBOLDT COUNTY NEAR HOOPA FROM ROCK CHUTE VIADUCT TO KLAMATH RIVER BRIDGE MAINTENANCE CAP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET; MODESTO CA 95354 (209)522-2277		\$1,455,893 \$0 \$0	05/14/21 06/14/21	0% 0%
01-HUM-96-22.9/0 01-0F0804 HSST-P096-(062)E --()		IN HUMBOLDT COUNTY IN WEITCHPEC AT PEARSON LANE CONSTRUCT FENCE	MERCER-FRASER COMPANY 77 2ND AVE EUREKA CA 95501 (707)443-6371	NATHANIEL STEEN 5065 BOYD RD ARCATA, CA 95521 (707)498-2122	\$1,173,953 \$938,611 \$356,258	04/20/20 05/08/20 08/04/21	83% 80%
HBL							
01-HUM-101-17.9/87.8 01-0E7704 ACNH-Q101-(360)E --()		IN HUMBOLDT COUNTY AT SOUTH FORK EEL RIVER BR & SEP #04-0065 & AT ARCATA OVERHEAD #040-0079R STRENGTHEN 2 BRIDGES	FREYSSINET INC 44880 FALCON PLACE, SUITE 100 STERLING VA 20166 (703)378-2500	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRIE COURT STE.E FORTUNA CA 95501 (707)621-0000	\$9,137,280 \$2,825,814 \$225,037	01/21/20 02/19/20 01/21/22	44% 31%
01-HUM-101-23.0/102.3 01-0K7104		IN HUMBOLDT COUNTY NEAR TRINIDAD AT 0.5 MILE SOUTH OF TRNIDAD S/B REST AREA DIR'S EMERGENCY L.B. REPAIR CULVERT	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK, CA 95573 (509)629-3702	WINTER, BRIAN 5065 BOYD RD SUITE H ARCATA, CA 95521 (707)834-1151	\$955,000 \$405,350 \$0	07/30/20 09/03/20 05/02/21	45% 42%
20.20 201130							
01-HUM-101-48.3/58.8 01-0K5404		IN HUMBOLDT COUNTY NEAR SCOTIA FROM EEL RIVER BOH (RICHARD FLEISCHER MEMORIAL) TO 1.1 MILES NORTH OF ROUTE 36/101 SEPARATION MICRO-SURFACING	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE; WEST SACRAMENTO CA 95691 (916)373-1500	MORGAN-MARBET, TAI- AQUA 1487 SANDY PRAIRIE COURT STE E FORTUNA, CA 95501 (707)834-0219	\$3,180,120 \$0 \$0	05/10/21 06/03/21 09/30/21	0% 0%
01-HUM-101-65.5/69.9 01-0K4504		IN HUMBOLDT COUNTY AT BEATRICE FROM 0.4 MILE SOUTH OF LOLETA DRIVE OVERCROSSING TO 0.7 MILE SOUTH OF TOMPKINS HILL ROAD OVERHEAD PAVEMENT RESTORATION	PAVEMENT COATINGS CO. 2150 BELL AVE. SACRAMENTO, CA 95838 (916)642-1751	MORGAN-MARBET, TRI- AQUA 1487 SANDY PRAIRIE COURT STE-E FORTUNA, CA 95501 (707)834-0219	\$1,075,075 \$0 \$0	05/11/21 06/10/21 09/30/21	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-69.8/75.2 01-0C5704 ACNH-Q101-(386)E --() HA22		IN HUMBOLDT COUNTY NEAR EUREKA FROM 0.8 MILE SOUTH OF TOMPKINS HILL ROAD OH TO 0.4 MILE NORTH OF HERRICK AVENUE OC ROADWAY REHAB	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRIE COURT STE.E FORTUNA CA 95501 (707)621-0000	\$16,285,580 \$4,839,909 \$468,030	11/09/20 12/02/20 10/18/21	41% 30%
01-HUM-101-75.1/77.4 01-0B6204 ACNH-Q101-(384)E --() HB1		IN HUMBOLDT COUNTY IN EUREKA FROM 0.4 MILE NORTH OF THE HERRICK AVENUE OVERCROSSING TO 0.1 MILE SOUTH OF 14TH STREET ADA CURB RETURNS/RAMPS UPGRADES	CONSTRUCTION GROUP, INC. 1647 WILLOW PASS RD #150; CONCORD CA 94520 (925)766-7014	BRIAN FINCK 5065 BOYD RD ARCATA CA 95521 (707)498-3489	\$3,748,288 \$1,411,960 \$734,969	11/16/20 12/09/20 02/01/22	30% 38% SUSPENDED
01-HUM-101-78.0/79.8 01-0E68U4 HSNH-Q101-(361)E --() 20.20 201130		IN HUMBOLDT COUNTY IN EUREKA ON 4TH STREET FROM BROADWAY AND 5TH STREET TO EUREKA SLOUGH BRIDGE SAFETY IMPROVEMENTS AND CAPM	GR SUNDBERG INC. 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	BRIAN FINCK 5065 BOYD RD ARCATA, CA 95521 (707)498-3489	\$8,797,147 \$6,110,974 \$194,162	12/12/19 12/24/19 03/02/22	87% 66%
01-HUM-101-78.0/79.1 01-0K9004 20.20 201130		IN HUMBOLDT COUNTY IN EUREKA ON SOUTHBOUND 101 FROM M STREET TO LITTLE 4TH STREET DIR'S EMERGENCY F.A. REPLACE CULVERT & RESTORE SIDEWALK/PAVEMENT	WAHLUND CONSTRUCTION INC. P.O. BOX 6486 EUREKA, CA 95502	WINTER, BRIAN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)834-1151	\$485,000 \$244,208 \$0	11/30/20 12/30/20 05/24/21 07/15/21	100% 100% COMPLETED
01-HUM-101-80.1/84.3 01-0F2204 ACNH-Q101-(368)E --() HB4N		IN HUMBOLDT COUNTY NEAR EUREKA FROM 0.3 MILES SOUTH OF COLE AVENUE TO 0.4 MILE NORTH OF THE BAYSIDE CUTOFF ACCELERATION/DECELERATION LANES	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371	NATHANIEL STEEN/DAWN FRIEND 5065 BOYD ROAD ARCATA CA 95521 (707)498-2122	\$6,569,076 \$6,335,648 \$0	01/08/20 02/06/20 01/19/22	100% 93% OVER RUN
01-HUM-101-84.4/84.8 01-0E0004 HA21		IN HUMBOLDT COUNTY NEAR ARCATA FROM JACOBY CREEK BRIDGE TO GANNON SLOUGH BRIDGE REPLACE JACOBY CREEK BRIDGE LT,	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	NATHANIEL STEEN/OE:DAWN FRIEND 5065 BOYD RD ARACTA CA 95521 (707)498-2122	\$8,289,405 \$5,477,942 \$103,743	01/29/20 02/13/20 11/01/21	54% 66%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-87.8/90.1 01-0J5104 ACST-Q101-(374)E --()		IN HUMBOLDT COUNTY IN AND NEAR ARCATA FROM ARCATA OVERHEAD TO ROUTE 200/101 77 2ND ST SEPARATION OVERLAY	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371	BRIAN WINTER 5065 BOYD RD ARCTATA CA 95521 (707)834-1151	\$4,385,403 \$362,748 \$362,748	06/19/20 07/23/20 10/19/21	10% 8% SUSPENDED
01-HUM-101-88.3/88.3 01-0E6504 HSNH-X023-(042)E --()		IN HUMBOLDT COUNTY IN ARCATA AT 299/101 SEPARATION CURVE IMPROVEMENT	MERCER-FRASER COMPANY 77 2ND AVE EUREKA CA 95501 (707)443-6371	BRIAN WINTER 5065 BOYD RD ARCATA CA 95521 (707)834-1151	\$2,998,636 \$931,007 \$616,545	06/09/20 07/10/20 10/14/21	9% 31%
HB1 01-HUM-101-124.5/0 01-0F9604		IN HUMBOLDT COUNTY NEAR ORICK AT 0.22 MILES SOUTH OF LOST MAN CREEK BRIDGE #01-0030 REPLACE BOX CULVERT WITH BRIDGE	MCCULLOUGH CONSTRUCTION INC 57 ALDER GROVE RD ARCATA CA 95521 (707)825-1014	KAREN SANDERS 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$4,286,259 \$4,238,988 \$0	11/06/19 12/10/19 10/14/21	100% 98% OVER RUN
HA21 01-HUM-101-595.0/0 01-0K4204 20.80 524000		IN FORTUNA MAINTENANCE STATION AND SOME ELECTRICAL SYSTEM REHABILITATION AT THE LEGGETT MAINTENANCE STATION. DIR'S EMERGENCY L.B. REPAIR TO PREVENT FURTHER POWER OUTAGES	MOUNTAINSIDE CONSTRUCTION 13884 SHANGRILA DRIVE REDDING, CA 96003	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-1020	\$245,000 \$253,358 \$0	02/21/20 05/03/20 02/02/21	100% 100%
01-HUM-255-6.0/7.6 01-3660U4 ACST-P255-(011)E --()		IN HUMBOLDT COUNTY NEAR ARCATA FROM PACHACO LN TO V ST COMBINED ENVIRONMENTAL MITIGATION	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	NATHANIEL STEEN 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$3,000,777 \$1,829,472 \$0	07/01/20 07/23/20 06/22/21	6% 61% SUSPENDED
01-HUM-299-1.8/1.8 01-0F5304		IN HUMBOLDT COUNTY NEAR ARCATA AT ROUTE 200/299 SEPARATION PERMIT REQUIREMENTS FOR BRIDGES	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400		\$3,395,401 \$0 \$0	09/02/20 10/02/20	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-8.5/9 01-0J8004		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 1.3 TO 2.8 MILES EAST OF BUCKLEY ROAD DIR'S EMERGENCY F.A. REPAIR SINK	G. R. SUNDBERG, INC. 5211 BOYD RD. ARCATA, CA 95521	STEEN, NATHANIEL 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$2,985,000 \$2,124,577 \$0	05/03/19 06/12/19 03/04/22	26% 71%
20.20 201130							
01-HUM-299-16.1/26.6 01-0E0304		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 5.1 MILES EAST OF NORTH FORK MAD RIVER BRIDGE TO 4.3 MILES EAST OF REDWOOD CREEK BRID SLOPE REPAIR AND DRAINAGE	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK ROAD WILLOW CREEK CA 95573 (530)629-3702	BRIAN FINCK/OE:DAWN FRIEND 5065 BOYD RD ARCATA, CA 95521 (707)498-3489	\$1,500,818 \$1,428,649 \$3,200	12/04/19 12/24/19 10/15/21	100% 92% OVER RUN
01-HUM-299-20.5/30.2 01-0F4604 HSST-P299-(208)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 1.5 MILES EAST OF BAIR ROAD TO 0.4 MILE WEST OF CEDAR CREEK ROAD WIDEN SHOULDERS & INSTALL RUMBLE	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	NATHANIEL STEEN/DAWN FRIEND 5065 BOYD RD ARCATA, CA 95521 (707)498-2172	\$7,044,714 \$2,687,237 \$621,148	08/20/20 09/11/20 11/24/21	55% 38%
01-HUM-299-30.7/37.7 01-0F4704 HSST-P299-(209)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1 MILE EAST OF CEDAR CREEK RD (7L100) TO 1.1 MILES WEST OF ROUTE 96 WIDEN SHOULDERS & INSTALL RUMBLE	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371	BRIAN WINTER 5065 BOYD RD ARCATA CA 95521 (707)834-1151	\$10,326,449 \$2,136,850 \$505,128	11/19/20 12/09/20 03/28/22	25% 21% SUSPENDED
01-HUM-299-38.9/39.5 01-0F6804 HSST-P299-(210)E --()		IN HUMBOLDT COUNTY AT WILLOW CREEK FROM 0.1 MI WEST OF WILLOW RD TO PANTHER ROAD WIDEN SHOULDERS	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK RD WILLOW CREEK CA 95573 (530)629-3702	BRIAN FINCK/OE DAWN FRIEND 5065 BOYD RD ARCATA CA 95521 (707)498-3489	\$2,979,943 \$665,785 \$417,321	11/19/20 12/09/20 08/17/21	60% 22% SUSPENDED
01-HUM-999-/0 01-0J1904		IN HUMBOLDT COUNTY ON ROUTE 36 AT SOUTH FORK VAN DUZEN RIVER BRIDGE AND ON ROUTE 169 AT PECWAN CREEK BRIDGE BRIDGE PAINT & RAIL RECAST	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD; FAIRFIELD CA 94534 (707)639-4414	J0AQUIN RODRIGUEZ 1487 SANDY PRAIRIE CT FORTUNA, CA 95540 (707)621-0000	\$1,496,894 \$1,423,762 \$0	05/29/20 06/18/20 06/28/21 06/29/21	100% 100% COMPLETED
HM3							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-999-/0 01-0A1204		IN HUMBOLDT COUNTY ON ROUTES 96 & 101 AT VARIOUS LOCATIONS BRIDGE SEISMIC RETROFIT	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	BRIAN WINTER 5065 BOYD RD SUITE H ARCATA CA 95521 (707)834-1151	\$2,243,878 \$1,346,240 \$118,976	06/19/20 07/10/20 09/09/21	72% 60%
HA21							
01-LAK-20-.7/5.2 01-0K4804		IN LAKE COUNTY NEAR UPPER LAKE FROM 0.1 MI WEST OF BLUE LAKES RD TO 0.4 MI WEST OF WITTER SPRINGS RD & FROM 0.1 MI EAST OF BACHEL	GHILOTTI CONSTRUCTION CO. 246 GHILOTTI AVE; SANTA ROSA CA 95407 (707)585-1221		\$4,015,671 \$0 \$0	06/16/21 07/08/21	0% 0%
01-LAK-20-5.1/6.3 01-0G33U4 HSNH-P020-(193)E --()		IN LAKE COUNTY NEAR UPPER LAKE FROM 0.4 MILE WEST OF WITTER SPRINGS ROAD TO 0.4 MILE EAST OF BACHELOR CREEK BRIDGE COMBINED SAFETY AND BRIDGE REHAB	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	KATHERINE PERRIN 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)496-5840	\$8,215,278 \$1,077,953 \$786,240	11/19/20 12/09/20 10/28/21	100% 13% OVER RUN
01-LAK-20-12.2/45.9 01-0K5004		IN LAKE COUNTY AT VARIOUS LOCATIONS ON ROUTE 20 FROM 0.4 MILE EAST OF PYLE RD/NICE-LUCERNE CUTOFF TO 0.5 MILE WEST OF END OF COUNT CULVERT REHAB/REPLACEMENT	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100		\$632,927 \$0 \$0	05/26/21 06/15/21	0% 0%
01-LAK-20-37.0/41.7 01-0K4604		IN LAKE COUNTY FROM NORTH FORK CACHE CK BRIDGE TO 4.78 MILE WEST OF THE COLUSA COUNTY LINE	ALL-AMERICAN CONSTRUCTION, INC. 2048 PASEO RD.; LIVE OAK CA 95953 (530)617-5111		\$1,949,575 \$0 \$0	05/25/21 06/22/21	0% 0%
01-LAK-29-12.7/14.5 01-0E7204 HSST-P029-(150)E --()		IN LAKE COUNTY NEAR LOWER LAKE FROM 0.8 MILE NORTH OF SPRUCE GROVE RD-SOUTH TO 0.4 MILE SOUTH OF HOFACKER LANE WIDEN SHOULDER	GHILOTTI CONSTRUCTION CO. 246 GHILOTTI AVE; SANTA ROSA CA 95407 (707)585-1221	DAN KRAFT 15513 40TH AVENUE CLEARLAKE CA 95422 (707)994-5074	\$9,721,371 \$6,595,861 \$1,521,507	07/07/20 07/23/20 08/30/21	19% 67%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-29-17.7/20.7 01-0E7304 HSST-P029-(149)E --()		IN LAKE COUNTY AT LOWER LAKE AT VARIOUS LOCATIONS FROM 0.1 MI SOUTH OF C ST TO 0.2 MI NORTH OF BELL PARK AVENUE WIDEN SHOULDERS/CREATE TRUCK CLIMB	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	DAN KRAFT 6301 N STATE ST REDWOOD VALLEY, CA 95470 (707)496-4363	\$5,269,287 \$5,196,545 \$3,690	02/05/20 03/02/20 11/30/21	100% 99% OVER RUN
01-LAK-29-28.5/31.6 01-2982U4 ACNH-P029-(148)E --()		IN LAKE COUNTY NEAR KELSEYVILLE ON RTE 29 FROM 0.6 MI TO 3.7 MILES NORTH OF RTE 281 AND ON RTE 175 FROM SO JCT RTE 29 TO 0.3 MI CONSTRUCT EXPRESSWAY	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	KRAFT, DAN 15513 40TH AVE CLEARLAKE, CA 95422 (530)713-7864	\$55,033,322 \$32,796,234 \$1,298,604	11/07/19 12/02/19 02/17/22	55% 59% SUSPENDE
01-LAK-175-.2/.4 01-0H4604 HSST-P175-(010)E --()		IN LAKE COUNTY NEAR HOPLAND FROM THE MENDOCINO COUNTY LINE TO 1.8 MILES WEST OF MATHEWS ROAD CURVE REALIGNMENT & SHOULDER	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	DAN KRAFT PO BOX 457 LOWER LAKE CA 95457 (530)713-7864	\$827,817 \$6,575 \$6,575	05/21/21 06/03/21 10/01/21	0% 1%
01-LAK-175-25.0/27.5 01-0A0404 HSST-P175-(009)E --()		IN LAKE COUNTY NEAR MIDDLETOWN FROM 0.1 MI EAST OF PUTAH CREEK BR#14-21 TO DRY CREEK BR#14-20 SHOULDER WIDENING	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95457 (530)713-7864	\$8,420,112 \$8,239,815 \$5,150	10/15/18 11/08/18 01/14/22	100% 99% SUSPENDE
01-LAK-999-/0 01-0J8804		IN LAKE COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECKS	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950		\$2,622,621 \$0 \$0	05/27/21 06/18/21	0% 0%
01-MEN-1-43.7/43.7 01-0E2014		IN MENDOCINO COUNTY AT ALBION AT ALBION RIVER BRIDGE #10-0136 REHAB BRIDGE	EURO STYLE MANAGEMENT 3600 MADISON AVE # 51B; NORTH HIGHLANDS CA 95660 (916)331-4858	ROZBEH HADIPOUR 925 NORTH FRANKLIN ST FORT BRAGG CA 95437 (707)496-4368	\$579,386 \$400,200 \$102,150	03/04/21 03/25/21 07/21/21	96% 69%

HM3

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-75.5/76.5 01-0G4504		IN MENDOCINO COUNTY NEAR WESTPORT, FROM 0.6 TO 1.4 MILES NORTH OF BLUE SLIDE GULCH BRIDGE DIR'S EMERGENCY L.B. RECONSTRUCT ROADWAY	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482 (707)467-1400	HADIPOUR, ROOZBEH 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$35,085,000 \$29,209,448 \$0	07/29/16 10/27/16 07/12/21 07/21/21	100% 100%
20.20 201130							
01-MEN-20-16.8/17.2 01-0E8604 ACST-P020-(190)E --()		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.5 MILES WEST OF ROAD 200A TO 0.1 MILES WEST OF ROAD 200A CURVE IMPROVEMENT AND SHOULDER	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	MOJTABA MOSALLAI/OE:VICKI H. 998 HEARST ROAD WILLITS, CA 95490 (707)498-5816	\$2,794,575 \$2,666,506 \$3,352	10/08/19 10/24/19 11/23/21	16% 97%
01-MEN-20-24.6/24.8 01-0G4304 HSST-P020-(192)E --()		IN MENDOCINO COUNTY NEAR WILLITS FROM 1.0 TO 0.8 MILE WEST OF THREE CHOP ROAD WIDEN SHOULDERS	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE; CLOVERDALE CA 95425 (707)894-5143	MOJTABA MOSALLAI 21340 BAECHEL ROAD WILLITS CA 9590 (707)498-5816	\$1,942,823 \$240,196 \$0	10/23/20 11/17/20 06/15/21	7% 12% SUSPENDED
HB1							
01-MEN-101-3.7/5.3 01-0B5004 NHER-19C7-(004)E --()		IN MENDOCINO COUNTY NEAR HOPLAND FROM 0.1 MI SOUTH OF COMMINSKY STA RD-103 TO 0.6 MI NORTH OF PIETA CR BRIDGE #10-83 REPAIR SLIDES	O.C. JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	KRAFT, DAN PO BOX 457 LOWER LAKE, CA 95457 (530)713-7864	\$16,522,698 \$15,980,798 \$383,189	10/13/16 11/03/16 12/01/22	100% 92%
HA23							
01-MEN-101-36.0/38 01-0J7104		IN MENDOCINO COUNTY NEAR WILLITS FROM 1.5 MILES NORTH OF REEVES CANYON ROAD COMPANY, INC. TO 3.4 MILES SOUTH OF RIDGEWOOD RANCH 246 GHILOTTI AVENUE ROAD. DIR'S EMER STORM DAMAGE REPAIRS	GHILOTTI CONSTRUCTION SANTA ROSA, CA 95407	MOSALLAI, MOJTABA 998 HEARST RD. WILLITS, CA 95490 (707)223-0791	\$26,985,000 \$19,519,651 \$13,557	03/15/19 03/29/19 09/20/21	100% 72% OVER RUN
20.20 201130							
01-MEN-101-58.9/82.5 01-0C4504 CNHG-Q101-(387)E --()		IN MENDOCINO COUNTY NEAR LAYTONVILLE AT MOSS COVE ROADSIDE REST AREA (SRRA); ALSO AT IRVINE LODGE SRRA & EMPIRE CAMP SRRA REHAB SAFETY ROADSIDE REST AREA	MERCER-FRASER COMPANY PO BOX 1006; EUREKA CA 95502 (707)443-6371	MOJTABA MOSALLAI 21340 BAECHEL ROAD WILLITS CA 95490 (707)498-5816	\$8,863,996 \$3,730,243 \$802,415	12/16/20 01/14/21 04/14/22	39% 42%
HA26							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-79.0/81.5 01-0K5604		IN MENDOCINO COUNTY FROM 0.6 MILE NORTH OF SPYROCK ROAD TO 1.0 MILE SOUTH OF EMPIRE CAMP SAFETY ROADSIDE REST AREA OVERLAY	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862		\$1,180,939 \$0 \$0	06/08/21 07/01/21	0% 0%
01-MEN-101-490.0/81.5 01-0L0104		IN MENDOCINO COUNTY NEAR WILLITS & LAYTON VILLE FROM GX-N WILLITS RR XING TO 0.1 MI NORTH OF RATTLESNAKE CR BR #10-27 DIR'S EMERGE REPAIR STORM DAMAGE	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428	MOSALLAI, MOJTABA 21340 BAECHTEL ROAD WILLITS, CA 95490 (707)498-5816	\$4,785,000 \$4,543,923 \$0	01/28/21 03/19/21 08/20/21	80% 95%
20.20 201130							
01-MEN-101-510.0/55 01-0K8304		IN MENDOCINO COUNTY NEAR WILLITS FROM BOUTHILLIER'S CONSTRUCTION INC 0.2 MILE NORTH OF REYNOLDS HWY. TO BIG TRAKS DR-RD 301D. DIR'S EMERGENCY F.A. REPAIR WILDFIRE DAMAGE	1571 SOUTH MAIN STREET WILLITS, CA 95490	INC MOSALLAI, MOJTABA 21340 BAECHTEL ROAD WALLITS, CA 95490 (707)498-5816	\$1,385,000 \$940,416 \$0	10/08/20 10/30/20 09/10/21	58% 68%
20.20 201130							
01-MEN-128-358.0/35.8 01-0L1804		IN MENDOCINO COUNTY ON ROUTE 128 AT REGE CONSTRUCTION INC. PM 35.84. DIR'S EMERGENCY F.A. HANLET CREEK CULVERT REPAIR	600 SANTANA DRIVE CLOVERDALE, CA 95425	ANDERSON, MICHAEL 21340 BAECHTEL ROAD WILLITS, CA 95490 (707)354-1072	\$285,000 \$154,597 \$0	04/30/21 05/18/21 06/10/21 07/06/21	100% 100% COMPLETED
20.20 201130							
01-MEN-999-/0 01-484204		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE CULVERTS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	MORGAN-MARBET, TAI-AQUA 1487 SANDY PRAIRIE COURT STE E FORTUNA, CA 95501 (707)834-0219	\$676,395 \$86,349 \$86,349	06/03/21 06/22/21 08/17/21	12% 13%
01-MEN-999-/0 01-0J8704		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711		\$2,414,414 \$0 \$0	05/14/21 06/18/21	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. P.O. BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$5,401,364 \$0	03/31/17 05/25/17 05/04/21	100% 90% OVER RUN
20.20 201130							
01-VAR--/0 01-0G0504 HSST-000C-(520)E --()		IN LAKE, MENDOCINO, HUMBOLDT AND DEL NORTE COUNTIES AT VARIOUS LOCATIONS REPLACE CURVE WARNING SIGNS	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371	MOJTABA MOSALLAI 21340 BAECHTEK ROAD WILLITS ,CA 95490 (707)498-5816	\$1,389,885 \$1,135,130 \$0	07/09/20 08/07/20 06/10/21	63% 81%

HB1

Totals:	Authorized Final Amt:	<u>\$453,782,179</u>	Completed to Date:	<u>\$253,426,551</u>	Work This Month:	<u>\$11,593,373</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-BUT-70-41.9/42.3 02-0H9004		IN BUTTE COUNTY NEAR PULGA FROM 2.5 MILES WEST OF PENSTOCK UNDERCROSSING TO 2.1 MILES WEST OF PENSTOCK UNDERCROSSING. INSTALL FISH PASSAGE	SHASTA SERVICES INC. DBA TIMBERWORKS 509 S MT SHASTA BLVD MOUNT SHASTA CA 96067 (530)926-4093	JOHN YOLTON 1187 HWY 36 CHESTER CA 96020 (530)864-9033	\$5,560,591 \$5,389,419 \$59,145	05/07/20 05/19/20 07/30/21	94% 94%
02-LAS-36-6.0/14.6 02-4E46U4 ACST-S036-(115)E --()		IN LASSEN COUNTY NEAR WESTWOOD FROM 1.3 MILES WEST OF GOODRICH CREEK BRIDGE TO 1.0 MILE WEST OF WILLARD CREEK ROAD REHABILITATE ROADWAY AND REPLACE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HIGHWAY 89 N.; BURNLEY CA 96013 (530)335-5501	JOHN YOLTON 1187 HWY 36 CHESTER, CA 96020 (530)864-9033	\$31,605,010 \$20,461,559 \$887,781	05/08/20 06/03/20 01/12/22	49% 65%
02-LAS-299-18.5/25.6 02-4E4504 ACST-000C-(519)E --()		IN LAS AND MOD COUNTIES ON RTE 139 AT 0.1 MI N OF LAS COUNTY LINE AND ON RTE 299 AT VAR LOC FROM 0.4 MI W OF BOYD HILL LOOKOUT RD ROADWAY REHABILITATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HIGHWAY 89 N.; BURNLEY CA 96013 (530)335-5501	MIKE ZDENEK 1031 BUTTE ST STE205 MS60 REDDING, CA 96001 (530)229-0559	\$16,521,539 \$9,705,681 \$2,653,193	07/28/20 08/13/20 01/05/22	36% 59%
02-LAS-299-25.6/25.6 02-1H1104		IN LASSEN COUNTY ABOUT 11 MILES OF BIEBER AT ADIN MAINTENANCE STATION. REHABILITATE MAINTENANCE STATION	EAST WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS ROAD STE 950 CONCORD CA 94520 (925)627-1700	MIKE ZDENEK 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$13,791,837 \$12,551,144 \$454,357	12/04/19 12/31/19 11/02/21	81% 91%
02-LAS-395-900.0/0 02-4H8104		IN LASSEN AND SIERA COUNTIES NEAR HALLELUJAH JUNCTION FROM NEVADA STATE LINE TO 0.7 NORTH OF SCOTT ROAD.	HORIZON DESIGN INTERNATIONAL LLC DBA HORIZON STEEL & IRONWORKS 8549 WILSHIRE BLVD; BEVERLY HILLS CA 90211 (323)848-4488		\$888,958 \$0 \$0	06/01/21 06/29/21	0% 0%
02-MOD-299-20.0/38 02-1J4404		IN MODOC COUNTY AT VARIOUS LOCATIONS FROM 1.8 MILES WEST OF ROUTE 139 TO 0.3 MILE WEST OF RATTLESNAKE CREEK BRIDGE AR CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET; MODESTO CA 95354 (209)522-2277	ANWAR TOFAEL 1031 BUTTE ST REDDING, CA 96001 (530)225-3172	\$1,213,574 \$1,008,528 \$0	12/14/20 12/31/20 07/16/21 07/19/21	100% 100% COMPLETED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-31.0/31.7 02-4G5804 ACIM-005 -(643)E --()		IN SHASTA COUNTY ABOUT 9 MILES NORTH OF SHASTA LAKE CITY FROM O'BRIEN SAFETY ROADSIDE REST AREA TO 0.4 MILE SOUTH OF O'BRIEN UNDER INSTALL POTABLE, NONPOTABLE AND	ABACUS CONSTRUCTION, INC. 6850 HAAS ROAD ANDERSON CA 96007 (530)215-3104	NATHAN ALEXANDER 1031 BUTTE ST. REDDING CA 96001 (530)225-2922	\$1,734,193 \$1,384,802 \$269,845	06/19/20 07/23/20 09/16/21	51% 80%
02-SHA-5-32.0/32.3 02-1H3904		IN SHASTA COUNTY ABOUT 10 MILES SOUTH OF LAKEHEAD AT O'BRIEN UNDERCROSSING REHABILITATE BRIDGE DECK AND RAIL.	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	NATHAN ALEXANDER 1031 BUTTE ST. SUITE 205 MS-60 REDDING, CA 96001 (530)604-5102	\$2,196,640 \$2,250,527 \$0	01/24/20 02/06/20 07/17/20 06/24/21	100% 100% COMPLETED
02-SHA-5-56.6/67 02-4G41U4 BLIM- 005-(362)E --()		IN SHASTA AND SISKIYOU COUNTIES ABOUT 7 MI N/O POLLARD FLAT FR 0.8 MI S TO 0.7 MI N/O SIMS RD UC AND FROM 0.6 MI S/O CRAG VIEW DR REPLACE BRIDGES	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96001 (530)246-4292	NICOLE MALLORY 1625 MOTT RD MT. SHASTA CA 96067 (530)605-5871	\$15,750,690 \$14,215,769 \$470,398	08/26/19 09/06/19 07/23/21	98% 91%
02-SHA-89-29.1/29.4 02-2J1604 20.20 201130		IN SHASTA COUNTY ABOUT 13 MILES NORTH OF BURNEY FROM 0.1 MILE SOUTH OF LAKE BRITTONBRIDGE TO 0.6 MILE SOUTH OF LAKE BRITTON RDIR'S REPLACE ORIGINAL STYLE BRIDGE RAIL TO PRE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	DURAN, RYAN 13700 HWY 36E RED BLUFF, CA 96080 (530)605-5864	\$1,125,000 \$551,217 \$0	02/05/21 03/08/21 07/30/21	100% 49% OVER RUN
02-SHA-273-4.4/12.3 02-2H9704		IN SHASTA COUNTY AT VARIOUS LOCATIONS FROM BARNEY ROAD TO 0.2 MILE NORTH OF CLEAR CREEK ROAD INSTALL CMS, CCTV	CAL ELECTRO, INC. 3710 ELECTRO WAY; REDDING CA 96002 (530)223-5937	ALEXANDER NATHAN 1031 BUTTE ST. SUITE 205 MS-60 REDDING, CA 96001 (530)604-5102	\$777,194 \$752,056 \$0	12/18/19 01/15/20 02/24/21	93% 96%
02-SIS-3-38.0/38.6 02-4G4404		IN SISKIYOU COUNTY ABOUT 6 MILES NORTH FORT JONES FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF LOWER MOFFETT CREEK ROAD BRIDGE REPLACEMENT	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DRIVE REDDING CA 96002 (530)226-6400	NICOLE MALLORY 1625 MOTT RD MT SHASTA CA 96067 (530)605-5871	\$4,164,676 \$1,189,105 \$542,298	04/05/21 04/16/21 10/12/21	36% 28%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-5-8.3/8.3 02-1H4004		IN SISKIYOU COUNTY NEAR MOUNT SHASTA AT AZALEA ROAD OVERCROSSING. DECK AND RAIL REHABILITATION	ABACUS CONSTRUCTION, INC. 8490 HARTMEYER LANE REDDING CA 96002 (530)215-3104	ANDY O'SULLIVAN 1031 BUTTE STREET REDDING, CA 96001 (530)515-0639	\$1,646,187 \$85,226 \$85,226	03/02/21 03/25/21 10/14/21	14% 5%
02-SIS-5-15.3/16.5 02-4F5404 BLIM- 005-(179)E --()		IN SISKIYOU COUNTY NEAR WEED FROM 0.1 MILE SOUTH OF DEETZ ROAD UNDERCROSSING TO 0.6 MILE NORTH OF BLACK BUTTE OVERHEAD 02-0004L BRIDGE REPLACEMENT - SOUTHBOUND	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049 (530)246-4292	NICOLE MALLORY/GINNY 1031 BUTTE STREET REDDING, CA 96001 (530)515-0639	\$8,433,217 \$4,697,496 \$1,161,572	07/30/18 08/15/18 10/12/21	70% 56% SUSPENDED
02-SIS-5-25.4/25.9 02-0J4104		IN SISKIYOU COUNTY ABOUT 5 MILES NORTH OF WEED FROM 0.2 MILE NORTH OF NORTH EDGEWOOD OVERHEAD TO 0.3 MILE NORTH OF WEED SAFETY ROAD CONSTRUCT BARRIER WALL	S.T.RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY; REDDING CA 96002 (530)223-9322	HENRY, AUSTIN 1625 MOTT RD. MT. SHASTA, CA 96067 (530)605-5861	\$818,269 \$0 \$0	06/25/21 07/22/21	0% 0%
02-SIS-5-25.4/25.9 02-2H1304		IN SISKIYOU COUNTY NEAR WEED FROM 0.2 MILE SOUTH TO 0.3 MILE NORTH OF WEED SAFETY ROADSIDE REST AREA REHABILITATE SEWER AND WATER	STEWART ENGINEERING INC 5323 EASTSIDE ROAD REDDING CA 96001 (530)244-8464	JEFF STEPPAT 3442 CARLSBAD LANE REDDING CA 96002 (530)515-0639	\$1,226,514 \$157,879 \$157,879	04/12/21 04/30/21 01/10/22	8% 13%
02-SIS-89-3.2/0 02-4G6304		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS. CCTV AND RWIS UPGRADE	CAL ELECTRO, INC. 3710 ELECTRO WAY; REDDING CA 96002 (530)223-5937	JEFF STEPPAT 1031 BUTTE STREET REDDING, CA 96001 (530)225-3288	\$3,344,481 \$2,603,902 \$0	10/18/19 11/04/19 06/28/21	78% 78% SUSPENDED
02-SIS-89-14.0/19 02-1J4504		IN SISKIYOU COUNTY ABOUT 6 MILES NORTH OF BARTLE FROM 0.4 MILE NORTH OF EDISON CREEK ACCESS ROAD TO 2.0 MILES SOUTH OF MUD CREEK B AC OVERLAY	S.T.RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY; REDDING CA 96002 (530)223-9322	AUSTIN HENRY 1625 MOTT ROAD MT.SHASTA CA 96067 (530)235-9814	\$955,342 \$906,544 \$20,734	12/08/20 12/29/20 07/21/21	95% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-7.3/15.9 02-4F6004		IN SISKIYOU AND TRINITY COUNTIES AT VARIOUS LOCATIONS. DECK REHABILITATION	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, STE 100 SACRAMENTO CA 95834 (916)283-9950	JOEL GASIK 1031 BUTTE ST STE205. MS60 REDDING, CA 96001 (530)229-2964	\$8,646,316 \$6,705,583 \$830,217	01/14/20 02/06/20 10/28/21	70% 77%
02-SIS-96-34.5/92 02-1J4604		IN SISKIYOU COUNTY NEAR HAPPY CAMP FROM 0.1 MI EAST OF OAK FLAT CREEK BR TO 0.1 MI EAST OF BENJAMIN CREEK RD AND FROM 0.3 MI WEST AC OVERLAY	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105	AUSTIN HENRY 1625 MOTT RD MT. SHASTA CA 96067 (530)605-5861	\$2,000,705 \$2,026,545 \$1,612,248	02/02/21 03/01/21 07/19/21	97% 99% SUSPENDED
02-SIS-96-369.0/37.3 02-2J5104		IN SISKIYOU COUNTY NEAR HAPPY CAMP FROM 2.5 MILES EAST OF OAK FLAT CREEK BRIDGE TO 1.4 MILES WEST OF BENJAMIN CREEK ROAD DIR'S EMER OPEN HIGHWAY ONE WAY, REMOVE SLIDE MATERIA	HAYES & SONS, INC. P.O. BOX 258 HAPPY CAMP, CA 96039	HENRY, AUSTIN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$3,985,000 \$1,593,145 \$0	02/19/21 04/08/21 09/09/21	74% 40%
20.20 201130							
02-SIS-96-/0 02-2E4804 BLST-X093-(009)E --()		IN SISKIYOU COUNTY ABOUT 8 MILES NORTH OF YREKA ON ROUTE 96 FROM 0.5 MILE WEST TO 0.2 MILE EAST OF RTE 263 AND ON ROUTE 263 FROM 0 BRIDGE REPLACEMENT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195 (925)372-8000	NICOLE MALLORY 2150 EDUARDO ST REDDING CA 96002 (530)941-9542	\$18,623,452 \$17,566,228 \$458,417	12/14/18 12/21/18 09/22/21	87% 94%
02-SIS-161-17.5/18.5 02-0J4004		IN SISKIYOU COUNTY NEAR TULELAKE FROM 0.3 MILE EAST OF MALONE ROAD TO 1.2 MILES EAST OF HILL ROAD. ROADWAY REHABILITATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89N; BURNIEY CA 96013 (530)335-5501	AUSTIN HENRY 1625 MOTT RD MT. SHASTA CA 96067 (530)605-5861	\$1,054,989 \$1,078,805 \$1,078,805	05/11/21 06/03/21 08/02/21	67% 99%
02-TEH-5-25.4/25.4 02-4F5904		IN TEHAMA COUNTY IN RED BLUFF AT SACRAMENTO RIVER BRIDGE. BRIDGE RETROFIT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	MIKE ZDENEK 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$13,452,681 \$4,537,605 \$103,314	06/29/20 07/23/20 11/23/22	27% 34%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

Page 18
07/28/21

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-32-14.0/20 02-1J4904		IN TEHAMA COUNTY ABOUT 28 MILES EAST OF FOREST RANCH FROM 1.1 MILE EAST OF DEER CREEK BRIDGE #08-0068 TO 0.4 MILE WEST OF SLATE C AC OVERLAY	DIG IT CONSTRUCTION, INC CHESTER CA 96020 (530)258-3306	JOHN YOLTON 1187 HWY 36 CHESTER,CA96020 (530)864-9033	\$1,008,282 \$0 \$0	02/02/21 03/01/21	0% 0%
02-TEH-36-67.5/69 02-4H7704		IN TEHAMA COUNTY NEAR PAYNES CREEK FROM 0.3 MILE EAST TO 1.8 MILES OF PAYNES CREEK ROAD CONSTRUCT ROCK FENCE	MITCHELL JOHNSON CONSTRUCTION, INC 1304 EAST STREET #218; REDDING CA 96001 (530)338-8077	TOFAEL ANWAR 1031 BUTTE STREET REDDING CA 96001 (530)225-3172	\$1,032,876 \$68,475 \$68,475	04/05/21 04/16/21 11/05/21	1% 7%
02-TEH-36-87.0/87.8 02-0H3904		IN TEHAMA COUNTY NEAR MINERAL FROM 0.2 MILE EAST OF PAYNES CREEK ROAD TO 0.1 MILE WEST OF ROUTE 89. INSTALL CCTV AND RWIS	DIG IT CONSTRUCTION, INC 803 LORRAINE DR CHESTER CA 96020 (530)258-3306	TODD KELLY 1031 BUTTE ST REDDING CA 96003 (530)605-5874	\$555,409 \$541,445 \$0	12/04/19 01/02/20 07/28/21	96% 99% SUSPENDED
02-TEH-36-87.8/89.1 02-1H74U4 ACST-P036-(112)E --()		IN TEHAMA COUNTY NEAR MINERAL FROM 0.1 MILE EAST TO 1.5 MILES EAST OF ROUTE 89. CURVE IMPROVEMENT AND TRUCK	STEVE MANNING CONSTRUCTION, INC. 5211 CHURN CREEK ROAD REDDING CA 96002 (530)222-0810	TOFAEL MD ANWAR 3504 LARAMIE STREET REDDING CA 96002 (530)225-3172	\$6,196,454 \$6,178,875 \$9,888	10/11/19 10/24/19 09/22/21 07/23/21	100% 99% OVER RUN
02-TEH-99-12.0/12.6 02-1H3204 ACNH-P099-(643)E --()		IN TEHAMA COUNTY AT LOS MOLINOS FROM JOSEPHINE STREET TO LOS MOLINOS CREEK BRIDGE. CONSTRUCT CURB RAMPS AND SIDEWALKS	TULLIS, INC. 16951 CLEAR CREEK RD REDDING CA 96001 (530)241-5105	TOFAEL ANWAR	\$4,917,782 \$4,808,682 \$743	10/09/19 11/12/19 10/07/21	100% 97% OVER RUN
02-TRI-3-22.4/30.4 02-3H5604		IN TRINITY COUNTY AT VARIOUS LOCATIONS FROM 3.2 MILES SOUTH OF LITTLE CREEK BRIDGE TO 0.5 MILE SOUTH OF TRINITY RIVER BRIDGE. CULVERT REHABILITATION	S.T.RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY; REDDING CA 96002 (530)223-9322		\$1,288,923 \$0 \$0	06/25/21 07/20/21	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-3-32.8/57.9 02-0H5404		IN TRINITY COUNTY AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF TRINITY RIVER BRIDGE TO 1.6 MILES NORTH OF BOWERMAN RIDGE ROAD DRAINAGE REHABILITATION	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK RD WILLOW CREEK CA 95573 (530)629-3702		\$2,007,334 \$0 \$0	10/28/20 11/17/20	0% 0%
02-TRI-3-46.7/67.7 02-1J4704		IN TRINITY COUNTY NEAR TRINITY CENTER FROM 0.7 MILE NORTH OF CEDAR STOCK ROAD TO DIENER MINE VIADUCT AND FROM 2.3 MILES NORTH OF E AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96001 (530)246-4292	MANDHIR GREWAL 1031 BUTTE ST REDDING CA 96001 (530)604-5107	\$1,529,007 \$1,572,707 \$0	12/18/20 01/12/21 06/24/21 06/30/21	100% 100% COMPLETED
02-TRI-3-58.7/60.7 02-4F2204 ACST-P003-(036)E --()		IN TRINITY COUNTY NEAR TRINITY CENTER FROM 0.7 MILE NORTH OF PREACHER MEADOWS ROAD TO 0.7 MILE SOUTH OF EL DORADO WAY BRIDGE REPLACEMENT	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	MANDHIR GREWAL 1031 BUTTE STREET REDDING, CA96001 (530)604-5107	\$12,159,009 \$1,480,028 \$1,011,500	02/25/21 03/25/21 05/20/22	15% 12%
02-TRI-36-26.7/27.1 02-4F8604 HSST-S036-(108)E --()		IN TRINITY COUNTY ABOUT 9 MILES EAST OF FOREST GLEN FROM 0.6 MILE WEST TO 0.1 MILE WEST OF ROUTE 3. CURVE IMPROVEMENT	EAST STEELHEAD CONSTRUCTORS, INC. 2940 INNSBRUCK DRIVE REDDING CA 96003 (530)226-6400	JOEL GASIK 1031 BUTTE STREET REDDING, CA 96001 (530)751-6116	\$12,383,580 \$11,295,761 \$587,475	11/02/18 11/20/18 09/09/21	90% 90%
02-TRI-36-34.7/35.3 02-2H0504 HSST-P036-(116)E --()		IN TRINITY COUNTY ABOUT 15 MILES WEST OF PLATINA FROM 3.7 MILES TO 3.0 MILES WEST OF HAYFORK CREEK BRIDGE. CURVE IMPROVEMENT	STEVE MANNING CONSTRUCTION, INC. 5211 CHURN CREEK ROAD REDDING CA 96002 (530)222-0810	JOEL GASIK 1031 BUTTE STREET REDDING CA 96001 (530)751-6116	\$5,028,458 \$4,961,353 \$0	05/27/20 06/09/20 06/09/21 07/13/21	100% 100% COMPLETED
02-TRI-36-207.0/20.7 02-2J4704		IN TRINITY COUNTY NEAR FOREST GLEN AT 0.2 MILE EAST OF UPPER RATTLESNAKE CREEK BRIDGE. DIR'S EMERGENCY F.A. REMOVING THE UPPER PORTION AND INCREASING	J.F.SHEA CONSTRUCTION P.O.BOX 494519 REDDING, CA 96047	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$9,985,000 \$6,396,881 \$0	02/10/21 04/29/21 08/03/21	79% 64%

20.20
201130

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-36-/29 02-2J1404		IN TRINITY COUNTY NEAR MAD RIVER FROM HUMBOLDT COUNTY LINE TO 0.4 MILE EAST OF ROUTE 3. DIR'S EMERGENCY L.B.	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	GASIK, JOEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$22,985,000 \$18,490,290 \$0	10/08/20 10/19/20 08/11/21	82% 80%
20.20 201130		REMOVAL OF HAZARD TREES, RECONSTRUCTION					
02-TRI-299-1.9/2.3 02-4G5004 HSNH-P299-(205)E --()		IN TRINITY COUNTY NEAR SALYER FROM 0.1 MILE EAST TO 0.6 MILE EAST OF WHITE HOUSE GULCH ROAD. INCREASE CLEAR RECOVERY	MERCER-FRASER COMPANY 77 W SECOND STREET EUREKA CA 95501 (707)443-6371	GREWAL MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$4,076,886 \$3,997,183 \$0	10/01/19 10/24/19 06/22/21 07/19/21	100% 100% COMPLETED
02-TRI-299-3.5/0 02-4G6204		IN TRINITY COUNTY NEAR SALYER AT FRANCIS B MATHEWS SAFETY ROADSIDE REST AREA UPGRADE WATER SYSTEM	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY; REDDING CA 96002 (530)223-9322	JOEL GASIK 1031 BUTTE STREET REDDING CA 96001 (530)751-6116	\$1,416,154 \$717,277 \$283,954	10/27/20 11/20/20 09/15/21	56% 51%
02-TRI-299-5.2/5.7 02-4H3404		IN TRINITY COUNTY NEAR SALYER FROM 0.3 MILE WEST OF DENNY ROAD TO 0.2 MILE WEST OF PONY BAR CREEK BRIDGE. INSTALL LEFT TURN LANE	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371		\$1,033,299 \$0 \$0	05/14/21 06/15/21	0% 0%
02-TRI-299-112.0/11.2 02-2J5304		IN TRINITY COUNTY NEAR BURNT RANCH AT 0.3 MILE WEST OF BURNT RANCH ROAD. DIR'S EMERGENCY F.A. REPAIR ROCK MESH DRAPERY & INCREASE HEIGH	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO, CA 93445	ALEXANDER, NATHAN 1031 BUTTE ST. SUITE 205, MS60 REDDING, CA 96001 (530)604-5102	\$985,000 \$162,104 \$0	03/10/21 05/20/21 07/30/21	0% 16%
20.20 201130							
02-TRI-299-/0 02-4G6104 ACST-000C-(504)E --()		IN SHASTA AND TRINITY COUNTIES AT VARIOUS LOCATIONS WORKER SAFETY IMPROVEMENTS	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105	MANDHIR GREWAL 1031 BUTTE ST REDDING, CA 96001 (530)229-0542	\$2,355,260 \$2,349,046 \$0	11/04/19 11/19/19 01/14/21 06/23/21	100% 100% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-/0 02-4G5304		IN LASSEN, SHASTA, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS COUNTY LINE TO 0.2 MILE EAST OF GRASS VALLEY CREEK BRIDGE. SCOUR PREVENTIVE MAINTENANCE	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON COURT SUITE 250 SAN RAMON CA 94583 (925)552-8253	TOFAEL ANWAR 1031 BUTTE ST REDDING CA 96001 (530)225-3172	\$1,914,020 \$781,746 \$607,514	10/16/20 10/29/20 09/24/21	33% 41%
02-VAR--/0 02-1J2404		IN LASSEN, PLUMAS, SHASTA, SISKIYOU AND TEHAMA COUNTIES AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. PSPS STREETLIGHT BACKING PLATES	T & S DVBE, INC. P.O. BOX 608 ANDERSON, CA 96007	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$2,510,000 \$1,230,707 \$0	12/02/19 02/07/20 07/31/21	100% 49% OVER RUN
20.20 201130							
02-VAR--/0 02-1J5204		IN MODOC AND SISKIYOU COUNTIES AT AND NEAR NEWELL FROM 3.3 MILES NORTH OF PEREZ OVERHEAD TO ROUTE 161. AR CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET; MODESTO CA 95354 (209)522-2277	AUSTIN HENRY 1625 MOTT RD MT,SHASTA CA 96067 (530)605-5861	\$2,400,925 \$2,166,609 \$580,465	03/02/21 03/25/21 07/22/21	95% 90%
02-VAR--/0 02-1J4804		IN SHASTA AND TRINITY COUNTIES AT AND NEAR PLATINA FROM 0.4 MI EAST OF MIDDLE FORK COTTONWOOD CREEK BR TO BEEGUM CR BR AND FROM 1. AR CHIP SEAL	NORTHWEST PAVING, INC 8115 SECLUDED VALLEY DRIVE; REDDING CA 96001 (530)246-4388	NATHAN ALEXANDER 1031 BUTTE ST. SUITE 205, MS60 REDDING, CA 96001 (530)604-5102	\$1,514,327 \$380,990 \$0	02/05/21 03/09/21 07/08/21	57% 25%
02-VAR--/0 02-0J9104		IN LASSEN, MODOC AND SHASTA COUNTIES AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028		\$2,244,000 \$0 \$0	06/03/21 06/22/21	0% 0%

Totals: Authorized Final Amt: \$396,804,362 Completed to Date: \$293,749,546 Work This Month: \$18,303,902

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-5-/0 03-0H4104 B1ST-000C-(499)E --()		IN VARIOUS COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS REPAIR AND INSTALL PERMANENT	TIM PAXIN'S PACIFIC EXCAVATIONINC 9796 KENT STREET; ELK GROVE CA 95624 (916)686-2800	RAKESH CHANDER 3855 NORTH FREEWAY BLVD, ST200 SACRAMENTO, CA 95834 (916)799-2649	\$11,181,302 \$10,471,134 \$0	07/19/19 08/15/19 11/30/21	75% 94% SUSPENDED
03-BUT-70-5.6/9.1 03-3H72U4 ACNH-P070-(141)E --()		IN BUTTE COUNTY NEAR OROVILLE, FROM 0.3 MILES NORTH OF COX LANE TO 0.2 MILES NORTH OF PALERMO ROAD CONSTRUCT TWO-WAY LEFT-TURN	BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION 1764 SKYWAY; CHICO CA 95928 (530)891-6555	DAN RECHS 2707 NORTE DAME BLVDQ CHICO, CA 95928 (530)895-5245	\$14,300,352 \$6,325,496 \$864,119	06/16/20 07/02/20 10/29/21	16% 44%
03-BUT-70-154.0/15.4 03-1J9204 20.20 201130		IN BUTTE COUNTY ON ROUTE 70 AT THE GRAND AVE OC 12-107 DIR'S EMERGENCY F.A. INSTALLATION OF TEMPORARY FALSEWORK SYSTEM	MCM CONSTRUCTION, INC. P.O. BOX 620 NORTH HIGHLANDS, CA 95660	WOOD, JUSTIN 1930 FEATHER RIVER BLVD OROVILLE, CA 95965 (530)682-3831	\$785,000 \$0 \$0	03/17/21 06/16/21 06/17/21	0% 0%
03-BUT-99-13.2/45.9 03-0H3304		IN AND NEAR CHICO, FROM NORTH OF ROUTE 162 TO NORTH OF BROYLES ROAD. NORTH OF BROYLES BRIDGE RAIL UPGRADE AT SIX	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	RYAN JOHNSON 2707 NORTE DAME BLVD CHICO, CA 95928 (530)895-5245	\$4,820,705 \$4,515,367 \$0	04/21/20 05/08/20 07/30/21	96% 92%
03-BUT-99-14.9/15.7 03-0F2904 ACNH-P099-(658)E --()		IN BUTTE COUNTY ABOUT 10 MILES NORTH OF GRIDLEY FROM 0.3 MILES SOUTH TO 0.5 MILE NORTH OF NELSON AVENUE. REPLACE AND REALIGN SCOUR-CRITICAL	TEICHERT CONSTRUCTION 400 SUNRISE AVE. STE. #300 ROSEVILLE CA 95661	DAN RECHS/DEBRA 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)895-5245	\$6,283,800 \$2,015,124 \$845,147	09/24/20 10/09/20 10/25/21	45% 32%
HA21 03-BUT-99-29.3/T37.8 03-1H8604		IN BUTTE COUNTY IN AND NEAR CHICO AT VARIOUS LOCATIONS FROM SOUTHGATE AVENUE TO GARNER LANE INSTALL TRAFFIC MANAGEMENT SYSTEM	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639		\$7,965,000 \$0 \$0	03/08/21 03/30/21	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-99-30.5/30.6 03-1J3504		IN BUTTE COUNTY IN THE CITY OF CHICO ON NB SR 99 AT THE SKYWAY ROAD SLIP AND LOOP ONRAMPS. INSTALL RAMP METERS.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639		\$652,000 \$0 \$0	04/29/21 05/20/21	0% 0%
03-BUT-99-34.0/34 03-0J9004 HSNH-000C-(530)E --()		IN BUTTE, PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS. APPLY HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028		\$3,055,000 \$0 \$0	06/09/21 06/29/21	0% 0%
03-BUT-99-/0 03-1G9604		IN BUTTE COUNTY IN AND NEAR OROVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF RICHVALE EAST ROAD TO 0.1 MILE EAST OF MIDDLEHOF CULVERT REHAB.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE CT; LOOMIS CA 95650 (916)259-1576		\$227,154 \$0 \$0	05/25/21 06/10/21	0% 0%
03-BUT-162-25.0/31 03-1J7604		IN BUTTE COUNTY, ON SR 162, FROM POSTMILE 25 TO 31.07 REPLACE GUARDRAIL AND PAVEMENT	LAMON CONSTRUCTION CO. INC. 871 VON GELDERN WAY YUBA CITY, CA 95991	RECHS, DANIEL 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-1567	\$7,966,754 \$6,199,405 \$0	09/14/20 10/27/20 08/30/21	100% 78% OVER RUN
20.20 201130							
03-COL-5-5.0/6.8 03-0J1804		IN COLUSA COUNTY IN THE TOWN OF ARBUCKLE AT HILLGATE ROAD UC (BR#15- 47) UPGRADE BRIDGE RAIL.	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	GRIFFITH, GARETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$897,887 \$845,220 \$0	11/19/20 12/09/20 07/30/21	59% 94%
03-COL-5-24.3/24.3 03-4F4304 CIMG- 005-(099)E --()		IN COLUSA COUNTY ABOUT 2.9 MILES SOUTH OF MAXWELL AT THE MAXWELL SAFETY ROADSIDE REST AREA UPGRADE WATER AND WASTEWATER	TSI ENGINEERING, INC. 4600 ROSEVILLE ROAD, STE 140 NORTH HIGHLANDS CA 95660 (916)571-5731	JAMES RALSTON 2707 NORTE DAME BLVD CHICO CA 95973 (530)713-7871	\$4,037,036 \$3,976,330 \$0	01/28/20 02/20/20 07/19/21	76% 97% SUSPENDEED

HB33

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Accepted	%Time % Work Message
03-COL-5-24.4/24.5 03-2H5504		ELECTRIC VEHICLE CHARGING STATIONS (EVCS) IN GLENN, COLUSA AND NEVADA COUNTIES AT VARIOUS LOCATIONS INSTALL ZEV CHARGING STATIONS AT	SHASTA SERVICES INC. DBA TIMBERWORKS 509 S MOUNT SHASTA BLVD MOUNT SHASTA CA 96067 (530)926-4093	DANIEL RECHS/OE:STEVEN MATRANG 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-1567	\$1,477,101 \$1,381,808 \$0	09/18/19 10/04/19 05/24/21	93% 94% SUSPENDED
03-COL-20-31.8/32.8 03-2F9804 BINH-P020-(187)E --()		IN COLUSA, BETWEEN MARKET ST AND BUTTE VISTA WAY. PAVEMENT REHABILITATION	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661 (916)757-6400	GRANADOS, ANTHONY/OE:DEBRA B 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-6584	\$13,493,308 \$14,060,478 \$66,063	10/15/18 11/08/18 01/07/22	97% 99%
HA22							
03-COL-45-/19.8 03-2G0804		IN COLUSA COUNTY ON ROUTE 45 FROM THE COUNTY LINE TO JCT RTE 20 IN THE CITY OF COLUSA. DIGOUTS	S.T.RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY; REDDING CA 96002 (530)223-9322		\$2,137,046 \$0 \$0	04/06/21 04/30/21	0% 0%
03-ED-49-9.6/14.2 03-2G1004		IN EL DORADO COUNTY IN AND NEAR PLACERVILLE FROM PLEASANT VALLEY ROAD TO 0.2 MILE SOUTH OF GILMORE STREET COLDPLANE	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	PHILLIPS, JODY 3976 DUROCK RD STE102A SHINGLE SPRINGS, CA 95682 (916)799-7651	\$1,551,923 \$994,316 \$980,966	05/13/21 06/15/21 09/01/21	31% 64%
03-ED-49-10.0/11.7 03-2G2104		IN EL DORADO COUNTY IN AND NEAR DIAMOND SPRINGS AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF KOKI LANE TO 0.1 MILE NORTH OF DIAMON CULVERT REHAB.	SAK CONSTRUCTION, LLC 864 HOFF ROAD; O'FALLON MO 63366 (636)385-1000		\$249,222 \$0 \$0	04/29/21 06/15/21	0% 0%
03-ED-49-16.5/23.9 03-2G0904		IN EL DORADO COUNTY NEAR PLACERVILLE FROM DIANA STREET TO 0.3 MILE SOUTH OF LOTUS ROAD. CHIPSEAL	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE; WEST SACRAMENTO CA 95691 (916)373-1500	JODY PHILLIPS 3976 DUROCK ROAD STE 102A SHINGLE SPRINGS, CA 95682 (916)799-7951	\$877,120 \$816,486 \$0	04/28/21 05/07/21 06/11/21 06/21/21	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-18.5/24.2 03-4E62U4 ACNH-P050-(152)E --()		NEAR PLACERVILLE AND CAMINO FROM 0.2 MILES WEST OF STILL MEADOWS ROAD TO 0.4 MILE EAST OF UPPER CARSON RD. INSTALL MEDIAN BARRIER, WIDEN	SECURITY PAVING COMAPNY INC 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	NATHAN ALTERON 3065 BALIRS LN PLACERVILLE CA 95667 (530)957-1110	\$24,135,848 \$8,497,335 \$1,719,548	05/04/20 06/03/20 11/16/21	67% 35%
03-ED-50-33.8/34.2 03-3H4504		IN EL DORADO COUNTY AT FRESH POND FROM 0.6 TO 0.2 MILE WEST OF FOREST ROAD/OUTER LIMITS LANE REPAIR SLIPOUT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	JODY PHILLIPS 3979 DUROCK RD STE 102A SHINGLE SPRINGS CA 95682 (916)799-7951	\$11,428,062 \$5,901,266 \$437,333	06/29/20 07/23/20 01/20/22	52% 52%
03-ED-50-/80.4 03-0H5204 ACNH-P050-(153)E --()		IN EL DORADO COUNTY FROM SACRAMENTO COUNTY LINE TO NEVADA STATE LINE INSTALL AWS IN PLACERVILLE, IMPROVE	TIM PAXIN'S PACIFIC EXCAVATION INC DBA PACIFIC EXCAVATION 9796 KENT STREET; ELK GROVE CA 95624 (916)686-2800	JUANAH KOKER 3976 DUROCK ROAD SUITE 102 SHINGLE SPRING CA 95682 (916)416-7612	\$8,975,061 \$4,452,048 \$938,061	08/13/20 08/27/20 11/09/21	42% 49% SUSPENDED
03-GLE-5-7.4/17 03-3F5004 HB34		IN AND NEAR WILLOWS, AT FOUR INTERCHANGES BETWEEN COUNTY ROAD 57 TO COUNTY ROAD 33. PAVE BEYOND THE GORE AREAS, AND	BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION 1764 SKYWAY; CHICO CA 95928 (530)891-6555	ANTHONY GRANADOS 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)895-5245	\$1,614,226 \$1,532,540 \$244,615	01/04/21 01/26/21 08/05/21	73% 94%
03-GLE-5-14.4/14.7 03-2H5104		IN GLENN COUNTY, ON INTERSTATE 5, 4.6 MILES NORTH OF WILLOWS AT THE WILLOWS SAFETY ROADSIDE REST AREA. UPGRADE LIGHTING.	STUDEBAKER BROWN ELECTRIC, INC. 3237 RIPPEY ROAD STE.100; LOOMIS CA 95650 (916)259-2395		\$721,115 \$0 \$0	06/22/21 07/20/21	0% 0%
03-GLE-5-14.6/14.6 03-4F4204 ACIM-0057-(100)E --()		IN GLENN COUNTY 4.8 MILES NORTH OF WILLOWS AT THE WILLOWS SAFETY ROADSIDE REST AREA UPGRADE POTABLE WATER AND	TSI ENGINEERING, INC. 4600 ROSEVILLE ROAD, SUITE 14 NORTH HIGHLANDS CA 95660 (916)571-5731	RALSTON, JAMES 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)713-7871	\$4,210,574 \$2,770,578 \$593,901	09/24/20 10/09/20 12/06/21	53% 66%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

Page 26
07/28/21

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-GLE-162-66.6/76.3 03-2G1104		PAVEMENT REHABILITATION PROJECT IN GLENN COUNTY ON ROUTE 162. COLD IN-PLACE RECYCLE	BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION 1764 SKYWAY; CHICO CA 95928 (530)891-6555	RECHS, DANIEL 2707 NORTE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$5,057,984 \$189,027 \$189,027	05/06/21 05/19/21 09/03/21	6% 4%
03-NEV-49-8.3/8.7 03-3H6504 HSNH-P049-(182) --()		IN NEVADA COUNTY ON ROUTE 49 FROM 0.1 MILE SOUTH OF ROUND VALLEY ROAD TO 0.1 MILE NORTH OF QUAIL CREEK DRIVE IMPROVE SAFETY BY CONSTRUCTING A	BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION 1764 SKYWAY; CHICO CA 95928 (530)891-6555	CHRIS FALLBECK 138 NEW MOHAWK ROAD. SUITE B NEVADA CITY, CA 95959 (530)682-7746	\$1,300,702 \$1,148,806 \$0	08/07/20 08/20/20 06/29/21	86% 90% SUSPENDED
03-NEV-49-30.0/32.1 03-2G0004		IN NEVADA COUNTY ON ROUTE 49, FROM OAK TREE RD TO 0.5 MILE SOUTH OF THE MIDDLE YUBA RIVER BRIDGE (BR#17-09). CULVERT REHAB	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	CATANIA, DAVID 138 NEW MOHAWK RD. STE B NEVADA CITY, CA 95959 (530)218-1752	\$960,891 \$27,731 \$27,731	05/21/21 06/10/21 09/17/21	7% 3%
03-NEV-49-/7.5 03-0H2104		NEAR HIGGINS CORNER, FROM THE PLACER COUNTY LINE TO 0.3 MILE NORTH OF LIME KILN ROAD; ALSO IN PLACER COUNTY, AT PM R8.42 AND PM R1 REHABILITATE DRAINAGE SYSTEMS	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE CT; LOOMIS CA 95650 (916)259-1576	CHRIS FALLBECK 138 NEW MOHAWK RD SUITE NEVADA CITY CA 95959 (530)682-7746	\$1,680,148 \$0 \$0	06/18/21 07/08/21 11/15/21	0% 0%
03-NEV-80-10.1/29.5 03-1H8404 SIMG-080 -(210)E --()		IN AND NEAR TRUCKEE, AT VARIOUS LOCATIONS FROM 1.0 MILE EAST OF DONNER LAKE UNDERCROSSING TO FARAD UNDERCROSSING. REPLACE GUARDRAIL WITH CONCRETE	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076 (775)358-8792	BOJANA GUTIERREZ 10183 TRUCKEE AIRPORT RD SE202 TRUCKEE CA 96161 (916)801-3455	\$7,531,507 \$4,764,828 \$2,196,204	03/17/21 04/01/21 08/30/21	61% 63%
03-NEV-80-19.3/19.3 03-2H30A4		IN NEVADA COUNTY ON ROUTE 80 NEAR TRUCKEE AT THE DONNER PASS CHP INSPECTION FACILITY REHAB/UPGRADE FACILITY	ICENOGLÉ CONSTRUCTION MANAGEMENT, INC. 70 OTIS STREET; SAN FRANCISCO CA 94103 (415)349-8297		\$545,687 \$0 \$0	05/28/21 06/29/21	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-28.3/28.7 03-1H0104 ACIM-080 -(209)E --()		NEAR TRUCKEE AND FLORISTON, FROM 0.2 MILE EAST OF TRUCKEE RIVER BRIDGE TO 0.8 MILE WEST OF FARAD ROAD. CONSTRUCT MEASURES TO ADDRESS CUT	ROAD AND HIGHWAY BUILDERS, LLC. 950 E MUSTANG RD SPARKS NV 89434 (775)852-7283	RANDY STELLHORN 10183 TRUCKEE AIRPORT ,STE 202 TRUCKEE, CA 96161 (530)919-3936	\$3,669,111 \$1,560,274 \$353,630	02/09/21 03/09/21 09/02/21	51% 42%
03-NEV-174-3.0/3.9 03-4F3704 HSST-P174-(014)E --()		IN NEVADA COUNTY, BETWEEN COLFAX AND GRASS VALLEY, FROM MAPLE WAY TO YOU BET ROAD REALIGN ROADWAY CURVES	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. ; DUBLIN CA 94568 (925)829-9220	JEFF JOHNSON 138 NEW MOHAWK RD SUITE B NEVADA CITY CA95659 (530)632-6714	\$12,216,657 \$7,340,453 \$1,547,839	01/24/20 02/19/20 01/07/22	51% 60%
HBI							
03-NEV-174-4.6/5.3 03-1G9704		IN NEVADA COUNTY NEAR PEARDALE AT VARIOUS LOCATIONS FROM YOU BET ROAD TO 0.3 MILE EAST OF MEADOW VIEW DRIVE. CULVERT REHAB	LAMASSU UTILITY SERVICES, INC. 536 STONE RD , SUITE D; BENICIA CA 94510 (707)750-5130	CHRIS FALLBECK 138 NEW MOHAWK RD STE B NEVADA CITY CA 95945 (530)682-7746	\$336,559 \$70,688 \$70,688	04/12/21 05/19/21 08/20/21	49% 21%
03-NEV-174-8.5/9.7 03-1G9804		IN NEVADA COUNTY NEAR GRASS VALLEY AT VARIOUS LOCATIONS FROM 0.3 MILE NORTH OF RATTLESNAKE RD TO 0.1 MILE SOUTH OF GOLD HILL ROAD CULVERT REHAB	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	CHRIS FALLBECK 138 NEW MOHAWK RD STE B NEVADA CITY, CA 95959 (530)682-7746	\$397,089 \$104,339 \$104,339	05/05/21 05/19/21 08/20/21	47% 26%
03-PLA-28-10.2/10.2 03-0J2504		IN PLACER COUNTY IN KINGS BEACH FROM CHIPMUNK STREET TO BEAVER STREET INSTALL STORM DRAIN.	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260; SACRAMENTO CA 95826 (916)381-0911		\$827,173 \$0 \$0	05/19/21 06/18/21	0% 0%
03-PLA-49-3.1/7.5 03-2F3404 BINH-P049-(177)E --()		IN PLACER COUNTY IN AND NEAR AUBURN FROM 0.1 MILE SOUTH OF ROUTE 49/80 SEPARATION TO 0.1 MILE NORTH OF DRY CREEK ROAD WIDEN SHLDRS, RET WALL, REPLACE MBGR,	FLATIRON WEST, INC. 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	JEFF JOHNSON/BARBARA WHITE 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$32,403,967 \$30,740,932 \$1,843,843	02/28/19 03/21/19 07/29/21	98% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-65-4.8/4.9 03-2G1404		IN PLACER COUNTY IN ROSEVILLE AND ROCKLIN FROM THE 65/80 SEPARATION TO 1 MILE WEST OF ROCKLIN ROAD MILL AND REPLACE WITH DIGOUTS	LAMON CONSTRUCTION 871 VON GELDERN WAY; YUBA CITY CA 95991 (530)845-2282		\$1,056,845 \$0 \$0	05/21/21 06/15/21	0% 0%
03-PLA-65-12.9/13.1 03-4H5604		IN PLACER COUNTY IN LINCOLN AT THE SOUTH INGRAM SLOUGH BRIDGE (BR#19-0188 L/R) INSTALL SLOPE STABILIZATION AND	MCCUEN CONSTRUCTION, INC 3267 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	BERHANE TESFAGABR 2520 WARREN DRIVE ROCKLIN CAS 95677 (916)869-7335	\$1,110,826 \$821,688 \$0	09/02/20 09/21/20 06/30/21 07/26/21	82% 74%
03-PLA-80-1.3/63.5 03-0H7204 SIMG-0804-(334) --()		IN AND NEAR VARIOUS CITIES, AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF DOUGLAS BOULEVARD TO 0.2 MILE EAST OF HAMPSHIRE ROCKS UND UPGRADE GUARDRAIL TO CURRENT	HIGHWAY SPECIALTY COMPANY INC 6591 EASTSIDE ROAD REDDING CA 96001 (530)949-5631	ANDREW MARTIN 33 DEPOT STREET PO BOX 1807 COLFAX CA 95713 (530)812-6343	\$2,767,645 \$1,923,545 \$616,468	01/12/21 02/11/21 08/19/21	76% 70%
03-PLA-80-2.6/3.1 03-0H4604 ACIM-080 -(251)E --()		IN PLACER COUNTY ON WB I-80 AT THE ATLANTIC BLVD ON-RAMP WIDEN EXISTING ON-RAMP AND	MYERS & SONS CONSTRUCTION, LLC JUSTIN KUNERT 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	2520 WARREN DR SUITE A ROCKLIN, CA 95677 (530)812-6938	\$7,649,057 \$3,106,229 \$734,043	11/16/20 12/15/20 02/04/22	36% 41%
03-PLA-80-11.4/17.5 03-2G1304		IN PLACER COUNTY ON ROUTE 80 NEAR AUBURN FROM APPROX. 0.1 MILE EAST OF PENRYN ROCK SPRING UNDERCROSSING TO ROUTE 80/49 SEPARATION. REPLACE OG.	LAMON CONSTRUCTION CO INC 871 VON GELDERN WAY; YUBA CITY CA 95991 (530)671-1370	MARTIN CLARK 33 DEPOT ST/PO BOX 1807 COLFAX, CA 95713 (916)825-6388	\$3,969,909 \$2,874,342 \$2,393,366	02/19/21 03/09/21 08/06/21	68% 72%
03-PLA-80-31.5/36.8 03-1E0504		FROM ILLINOIS TOWN OC TO EAST OF CAPE HORN UC CULVERT REHABILITATION	LAMASSU UTILITY SERVICES, INC. TAD SAMPSON 3193 ENTERPRISE CTE D; LOMMIS CA 95650 (707)750-5130	33 DEPOT STREET P.O BOX 1807 COLFAX, CA 95713 (707)750-5130	\$3,036,615 \$1,950,501 \$678,145	06/04/20 07/10/20 07/28/21	93% 64%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-38.8/41.4 03-1H0304		NEAR MAGRA, FROM SECRET TOWN OVERCROSSING TO THE GOLD RUN SAFETY ROADSIDE REST AREA (SRRA). REHABILITATE DRAINAGE SYSTEMS.	SAK CONSTRUCTION, LLC 864 HOFF ROAD; O'FALLON MO 63366 (636)385-1000	SAMPSON, TAD 33 DEPOT ST/ PO BOX 1807 COLFAX, CA 95713 (916)799-4858	\$1,964,880 \$196,510 \$196,510	04/21/21 05/16/21 10/14/21	29% 11%
03-PLA-80-46.3/63.5 03-2F5704 ACIM- 080-(207)E --()		IN PLACER COUNTY AT VARIOUS LOCATIONS FROM CRYSTAL SPRINGS ROAD OVERCROSSING TO CISCO OVERCROSSING REPLACE BRIDGES AT FOUR LOCATIONS.	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS ROAD, STE 95 CONCORD CA 94520 (925)627-1700	TAD SAMPSON 33 DEPOT ST PO BOX 1807 COLFAX CA 95713 (916)799-4858	\$29,273,986 \$8,589,688 \$2,460,335	09/23/20 10/09/20 03/14/22	28% 29%
03-PLA-80-56.9/58.2 03-0J8804 ACIM- 080-(211)E --()		NEAR EMIGRANT GAP, FROM 0.8 MILE NEAR EMIGRANT GAP, FROM 0.8 MILE EAST TO 2.1 MILES EAST OF CARPENTER FLAT UNDERCROSSING, AT TWO L RESTORE THE STRUCTURAL INTEGRITY OF	NEIL'S CONTROLLED BLASTING, LP 490 MAIN ST NEWCASTLE CA 95658 (916)663-2500		\$1,093,230 \$0 \$0	07/01/21 07/27/21	0% 0%
03-PLA-193-3.0/10.1 03-2G1504		IN PLACER COUNTY NEAR LINCOLN FROM SIERRA COLLEGE BOULEVARD TO 0.1 MILE WEST OF CLARK TUNNEL RD AND 0.1 MILE EAST OF MANDARIN HIL MILL & FILL/OVERLAY.	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	CLARK, MARTIN 33 DEPOT ST/PO BOX 1807 COLFAX, CA 95713 (916)825-6388	\$3,010,888 \$0 \$0	05/11/21 06/15/21 09/23/21	0% 0%
03-SAC-5-.2/34.3 03-4F6404 SNHG-X067-(080)E --()		IN SACRAMENTO COUNTY ON ROUTES 5, 80 AND 99 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL AND	DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$2,647,135 \$2,313,487 \$0	04/19/19 05/21/19 11/22/19	100% 87% SUSPENDED
03-SAC-5-9.7/24.9 03-0H10U4 BLIM- 005-(349)E --()		IN SACRAMENTO, FROM 1.1 MILES SOUTH OF ELK GROVE BLVD OVERCROSSING TO ROUTE 50 AT AMERICAN RIVER BR (BR#24- 68) ROADWAY REHABILITATION, CONSTRUCT	NOR CAL PAVING 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	CHARLIE MAHAN 1016 NORTH MARKET BLVD. STE.60 SACRAMENTO, CA 95834 (530)682-6707	\$268,833,043 \$197,173,053 \$12,187,980	05/01/19 05/31/19 04/09/22	56% 73% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-33.8/33.8 03-4F5804 CIMG- 005-(356)E --()		IN SACRAMENTO COUNTY ABOUT 10.8 MILES NORTH OF SACRAMENTO AT THE ELKHORN SAFETY ROADSIDE REST AREA. UPGRADE WATER AND SEWAGE SYSTEM TO	MDS ENGINEERING & CONSTRUCTIONINC. 14771 WONDERLAND BLVD REDDING CA 96003 (530)275-2779	SUSHMA LEE 379 COLUSA AVENUE YUBA CITY CA 95991 (916)799-5518	\$3,177,799 \$3,099,115 \$0	08/23/19 10/04/19 12/16/21	100% 96% SUSPENDED
03-SAC-5-/0 03-4H0204 HSNH-000C-(495)E --()		IN SACRAMENTO, YOLO, PLACER, AND GLENN COUNTIES AT VARIOUS LOCATIONS ON ROUTES 5, 16, 45, 49, 50, 65, 80, 99, 113, AND 174. INSTALL VARIOUS SAFETY	MAY-HAN ELECTRIC INC DBA M&M ELECTRIC INC 1600 AUBURN BLVD.; SACRAMENTO CA 95815 (916)929-0150	PEDRO DIAZ 3855 NORTH FREEWAY SUITE#120 SACRAMENTO, CA 95834 (530)682-5440	\$2,824,687 \$2,481,502 \$0	07/16/19 08/05/19 06/11/21	89% 83%
03-SAC-12-.6/.6 03-2H6404		IN SACRAMENTO COUNTY NEAR RIO VISTA ON ROUTE 12 FROM 0.6 MILE EAST OF SACRAMENTO RIVER BRIDGE TO 5.2 MILES WEST OF MOKELUMNE RIVER INTERSECTION IMPROVEMENTS	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	HOWARD GIANG 2777 DEL MONTE STREET WEST SACRMANEOT CA 95691 (916)825-7987	\$5,033,695 \$2,850,250 \$349,893	05/20/20 06/18/20 02/14/22	47% 57%
03-SAC-50-.2/6.1 03-0H08U4		IN SACRAMENTO COUNTY ON ROUTE 50 FROM I-5 JUNCTION TO WATT AVE. ADD HIGH OCCUPANCY VEHICLE LANE AND	FLATIRON WEST,, INC. 2100 GOODYEAR ROAD BENICIA, CA 94510 (707)920-1057	ROD MURPHY 2520 WARREN DRIVE SUITE A ROCKLIN CA 95677 (916)717-1533	\$387,765,991 \$133,952,208 \$5,610,328	04/29/20 06/30/20 07/02/24	21% 35%
03-SAC-50-2.6/3.8 03-1F1904 ACNH-P050-(148)E --()		IN THE CITY AND COUNTY OF SACRAMENTO FROM 65TH STREET UNDERCROSSING TO THE WESTBOUND ONRAMP FROM NORTHBOUND HOWE ADD AUXILIARY LANE	O.C. JONES & SONS, INC 1520 FOURTH ST BERKELEY CA 94710 (510)526-3424	SHAH, MRUDANG 2777 DEL MONTE ST SACRAMENTO, CA 95691 (530)682-7172	\$2,668,035 \$2,398,786 \$0	03/04/19 03/21/19 04/14/21	100% 94% OVER RUN
03-SAC-50-7.7/9.5 03-1F1504 ACNH-P050-(155)E --()		IN AND NEAR RANCHO CORDOVA, FROM BRADSHAW ROAD TO MATHER FIELD ROAD. OPERATIONAL IMPROVEMENTS THAT	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD.; DUBLIN CA 94568 (925)829-9220	EPHREM TEWELDEBERHAN 2777 DEL MONTE ST WEST SACRAMENTO CA 95691 (916)372-0172	\$3,747,747 \$1,587,303 \$1,134,200	02/05/21 03/04/21 09/15/21	51% 42%

HB4N

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-15.8/23.1 03-1H8204		IN SACRAMENTO AND EL DORADO COUNTIES IN AND NEAR FOLSOM FROM HAZEL AVENUE TO SILVA VALLEY PARKWAY INSTALL FIBER OPTIC CABLE AND	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	JUANAH KOKER 3976 DUROCK RD SUITE 102 SHINGLE SPRING CA 95682 (916)616-7612	\$4,268,000 \$108,341 \$98,679	02/19/21 03/18/21 10/07/21	70% 3%
03-SAC-50-/L.5 03-1G7404		IN SACRAMENTO COUNTY IN SACRAMENTO AT SACRAMENTO RIVER VIADUCT AND RAMP A4 REMOVE BOLTS AND ADD PAINTED	8490 HARTMEYER LN REDDING CA 96002 (530)215-3104	ABACUS CONSTRUCTION, INC.	\$307,258 \$0 \$0	03/12/21 03/25/21	0% 0%
03-SAC-80-9.6/12.9 03-1H1904		NEAR THE CITY OF SACRAMENTO, FROM 0.2 MILE EAST OF LONGVIEW DRIVE TO 0.4 MILE EAST OF MADISON AVENUE AUBURN BLVD TO CONNECTOR TO I PAVEMENT REHABILITATION.	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400		\$11,777,612 \$0 \$0	06/18/21 07/08/21	0% 0%
03-SAC-80-/0 03-2G0604		IN SACRAMENTO COUNTY IN SACRAMENTO AT NORTHGATE MAINTENANCE STATION AT 3940 ROSIN COURT MAINTENANCE STATION PAVEMENT REPAIR	140 EMPIRE AVE MODESTO CA 95352 (209)523-0734	GEORGE REED, INC. 3855 N FREEWAY BLVD# 120 SACRAMENTO, CA 95834 (916)263-4929	\$554,662 \$156,191 \$156,191	05/26/21 06/22/21 08/06/21	35% 28%
03-SAC-99-4.5/5.5 03-3F5404 ACNH-X067-(081)E --()		IN SACRAMENTO COUNTY ON SR 99 AT S. LAGOON CREEK BRIDGE (BR# 24-0028L), LAGOON CREEK BRIDGE (BR# 24-0045L), AND N LAGOON CREEK BRI REPLACE 4 BRIDGES.	BROSAMER & WALL , INC 1777 OAKLAND BLVD , SUITE 300 WALNUT CREEK CA 94596 (925)395-5207	MOHSSEN CHASSEMI/OE MICHAEL P 2777 DEL MONTE ST SACRAMENTO CA 95691 (916)375-8366	\$19,584,306 \$15,532,931 \$1,336,587	01/24/20 02/13/20 11/22/21	58% 78%
03-SAC-99-7.1/9.4 03-0F2844		IN AND NEAR ELK GROVE FROM 0.3 MILE IN AND NEAR ELK GROVE FROM 0.3 MILE SOUTH OF DILLARD RD OC TO 0.6 MILE SOUTH OF GRANT LINE RD. BRIDGE REPLACEMENT. CONSTRUCT	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 900742478 (831)768-4002	MASOUD SAED 2777 DEL MONTE ST SACRMANETO, CA 95691 (530)682-7172	\$17,302,818 \$16,882,525 \$406,345	05/14/20 05/18/20 07/21/21	99% 97%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-7.1/9.4 03-0F2864 ACNH-P099-(663)N --()		IN AND NEAR ELK GROVE FROM 0.3 MILE SOUTH OF DILLARD RD OC TO 0.6 MILE SOUTH OF GRANT LINE RD. REMOVE AND REPLACE COSUMNES RIVER	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95076 (831)724-1011	MASOUD SAED 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (916)375-8366	\$65,894,133 \$48,249,044 \$4,832,249	06/24/20 06/30/20 05/04/22	56% 73%
03-SAC-99-7.1/9.4 03-0F2804 NHS- - () --()		IN AND NEAR ELK GROVE, FROM 0.3 MILE SOUTH OF DILLARD ROAD OVERCROSSING TO P O BOX 50085 0.6 MILE SOUTH OF GRANT LINE ROAD (REPLACE COSUMNES RI BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077-5085 (831)724-1011	JEFFREY HAMM 2777 DEL MONTE ST SACRAMENTO, CA 95691 (916)508-3716	\$48,067,013 \$21,908,384 \$1,922,471	01/21/21 01/21/21 02/10/23	22% 45%
HA21 03-SAC-99-11.8/21.6 03-0H4804 BLNH-P099-(637)E --()		IN SAC COUNTY ON SR 99 NEAR GALT FROM SJ COUNTY LINE TO SIMMERHORN RD OC AND FROM 0.7 MILES SOUTH OF ELK GROVE BLVD OC TO MLK BLVD RHMA OVERLAY	MERCER-FRASER COMPANY PO BOX 1006 EUREKA CA 95502-1006 (707)443-6371	HANI EISAA 3855 N FREEWAY BLVD SACRAMENTO, CA 95834 (916)718-8055	\$35,621,350 \$29,470,916 \$3,643,592	08/20/19 10/25/19 09/30/21	70% 83% SUSPENDED
03-SAC-99-21.9/23.6 03-0H3424		IN SACRAMENTO COUNTY, IN THE CITY OF SACRAMENTO ON STATE ROUTE 99 AT 21ST AVE UC (BR# 24-0154) REPLACE BRIDGE DECK	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PKWY #2000 B VACAVILLE CA 95688 (707)455-7033	HOWARD GIANG 2777 DEL MONTE STREET WEST SACRAMENTO CA 95691 (916)372-8920	\$3,963,682 \$3,637,471 \$143,428	11/13/20 12/17/20 08/23/21	100% 92% SUSPENDED
03-SAC-160-20.9/45 03-3F0904 BLNH-000C-(494)E --()		IN SACRAMENTO COUNTY AT NORTH SACRAMENTO UNDERCROSSING 24-0111L AND SACRAMENTO RIVER BRIDGE 24-0053 AND IN SAN JOAQUIN COUNTY AT M SEISMIC RETROFIT ON 4 BRIDGES	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	MOHSEN GHASSEMI 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$28,785,711 \$26,864,329 \$979,097	10/10/19 10/25/19 01/18/22	55% 93%
HA21 03-SIE-49-9.2/24.7 03-4H1004 ACST-31S7-(004)E --()		IN SIERRA COUNTY ON ROUTE 49 AT VARIOUS LOCATIONS. REPAIR WASHOUT BY INSTALLATION OF	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	CHRIS FALLBECK 138 NEW MOHAWK RD SUITE B NEVADA CITY, CA 95959 (530)682-7746	\$6,652,734 \$5,393,896 \$575,309	05/29/20 06/18/20 08/11/21	91% 81%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-20-/0 03-3F5604 ACNH-P020-(194) --()		IN YUBA AND SUTTER COUNTIES, IN YUBA CITY AND MARYSVILLE, AT THE FEATHER RIVER BRIDGE AND OVERHEAD. SCOUR MITIGATION AND RETROFIT	YUBA CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD; PLEASANTON CA 94566 (925)461-1500	MANOHARAN SELVENDRAN 379 COLUSA AVENUE YUBA CITY CA 95991 (530)218-3679	\$18,286,595 \$4,290,731 \$914,010	02/11/21 03/09/21 06/17/22	20% 23%
HA21							
03-SUT-99-39.2/41.4 03-3F99U4 ACNH-P099-(649)E --()		IN SUTTER COUNTY, IN AND NEAR LIVE OAK, FROM SOUTH OF COLEMAN AVENUE TO NEVADA STREET (NORTH INTERSECTION). REHABILITATE PAVEMENT, IMPROVE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. ; DUBLIN CA 94568 (925)829-9220	DWAYNE GRANDY 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7814	\$33,510,779 \$21,874,272 \$1,837,825	05/15/20 06/09/20 11/30/21	52% 65%
03-SUT-99-313.0/31.3 03-1J2104		IN SUTTER COUNTY ON ROUTE 99, AT THE QUEENPUMP PLANT, PM 31.30, APPROXIMATELY LOCATEAT THE SOUTHEAST CORNER OF THE INTERSECTIODIR' REMOVE & REPLACE EXISTING PUMPS	NORDIC INDUSTRIES, INC. 1437 FURNEAUX ROAD OLIVEHURST, CA 95961	MANOHARAN, SELVENDRAN 379 COLUSA AVE. YUBA CITY, CA 95991 (530)218-3679	\$735,000 \$550,116 \$0	03/27/20 07/02/20 09/08/21	24% 75%
20.20 201130							
03-VAR-12-/ .4 03-4H6904		IN SACRAMENTO COUNTY, NEAR RIO VISTA, SACRAMENTO RIVER (RIO VISTA) BRIDGE; BR. NO. 23-0024 DIR'S EMERGENCY F.A. REPAIR DAMAGED BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 (925)372-8000	HAMM, JEFF 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)508-3719	\$24,235,000 \$8,987,057 \$339,884	08/13/18 08/30/18 06/15/22	73% 37%
20.20 201130							
03-VAR-70-14.0/14.7 03-1J1904		STATE ROUTE 70 AND 99 IN YUBA AND SUTTER COUNTY AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. CAMPFIRE DEBRIS REMOVAL PAVEMENT DAMAGE RE	GEORGE REED INC. MYERS &SONS WARD, DONALD CONSTRUCTION LP JV P.O. BOX 4760 MODESTO, CA 95352	WARD, DONALD 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)801-3478	\$25,725,000 \$16,576,179 \$0	06/08/20 06/23/20 07/15/21 07/26/21	100% 64% OVER RUN
20.20 201131							
03-VAR-149-/5.3 03-0J3504		IN BUTTE, YUBA AND SUTTER COUNTIES ON ROUTES 65, 70, 99, 149 AND 191 AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CAMP FIRE MISSION TASKS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661	GRANDY, DWAYNE 2707 NOTRE DAME BLVD., CHICO, CA 95928 (530)713-7814	\$2,485,000 \$1,828,973 \$0	06/14/19 07/24/19 03/29/21	100% 74%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-999-/0 03-4H9504		IN SACRAMENTO COUNTY AT FOUR BRIDGES (BR# 24-51/52/53/121). DIR'S EMERGENCY L.B. REPAIR AND MODERNIZE ELECTROMECHANICAL BR.	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$19,985,000 \$9,041,024 \$282,029	03/01/19 05/03/19 11/23/21	100% 45% OVER RUN
20.80 315000							
03-VAR--/0 03-2H57U4		IN NEVADA, PLACER, SACRAMENTO, AND YOLO COUNTIES ON ROUTES 5, 51, 65, 80, 99 AND 113. REPAIR DAMAGED INDUCTIVE LOOPS AND	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	PEDRO DIAZ 3855 NORTH FREEWAY BLVD, SU120 SACRAMENTO, CA95860 (530)682-5440	\$2,390,039 \$1,123,857 \$0	05/01/20 06/18/20 08/12/21	25% 47%
03-VAR--/0 03-2G1204		IN PLACER AND NEVADA COUNTY ON ROUTE 80 AT VARIOUS LOCATIONS_____ NEV 80 RAMPS-HM	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201		\$1,947,000 \$0 \$0	05/20/21 06/15/21	0% 0%
03-VAR--/0 03-1G7604		IN NEVADA AND PLACER COUNTIES ON ROUTES 20 AND 80 AT VARIOUS LOCATIONS. HM3 PRESERVATION WORK (DECK	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950		\$2,213,999 \$0 \$0	05/26/21 06/22/21	0% 0%
03-VAR--/0 03-0H4204		VARIOUS LOCATIONS IN DISTRICT 3. REPAIR EXISTING CONTINUOUS COUNT	TENNYSON ELECTRIC, INC. 7275 NATIONAL DR SUITE A-2; LIVERMORE CA 94550 (925)606-1038	CHANDER, RAKESH 3855 NORTH FREEWAY BLVD SACRAMENTO, CA 95834 (916)263-4916	\$8,258,930 \$5,320,937 \$315,514	05/07/20 07/02/20 03/14/22	54% 64%
03-VAR--/0 03-0H5404 ACIM- 080-(249)E --()		IN SACRAMENTO AND PLACER COUNTIES ON ROUTE 80 FROM 0.3 MILE EAST OF BRYTE BEND BRIDGE TO 0.4 MILE EAST OF RIVERSIDE INTERCHANGE INSTALL FIBER OPTIC CABLE	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST.; SAN LEANDRO CA 94577 (510)639-0639	HANI EISSA 3855 NORTH FREEWAY BLVD SACRMENTO, CA 95834 (916)416-7513	\$10,557,929 \$9,677,172 \$169,710	05/01/20 06/09/20 11/12/21	56% 91%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-0H4004		VARIOUS LOCATIONS IN DISTRICT 3 UPGRADING EMS SIGNS TO LED.	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	RAKESH CHANDER 3855 NORTH FREEWAY BLVD SUT120 SACRAMENOT, CA 95834 (916)263-4919	\$1,572,430 \$71,708 \$71,708	04/15/20 05/08/20 10/13/21	4% 5%
03-VAR--/0 03-1G5104		IN BUTTE, COLUSA, GLENN, SUTTER AND YOLO COUNTIES AT 14 LOCATIONS THE PROJECT PROPOSES TO REMOVE	TRUEDELLE CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	MANOHARAN SELVENDRAN 379 COLUSA AVENUE YUBA CITY CA 95991 (530)218-3679	\$1,389,391 \$1,248,313 \$26,554	12/16/20 01/12/21 07/21/21	90% 89%
03-YOL-16-15.4/19.8 03-1G9904		IN YOLO COUNTY NEAR QUINDA AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF COUNTY ROAD 68 TO 3.0 MILE EAST OF CACHE CREEK CASINO. CULVERT REHAB	ROLL'N ROCK CONSTRUCTION INC 5527 TRUCK VILLAGE DR.; MOUNT SHASTA CA 96067 (530)925-1408		\$345,005 \$0 \$0	05/10/21 06/10/21	0% 0%
03-YOL-16-27.5/28.3 03-4F1714 HSNH-P016-(042)E --()		IN ESPARTO, FROM ORLEANS STREET TO COUNTY ROAD 21A. IMPROVE PEDESTRIAN SAFETY BY	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	HOWARD GIANG 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)825-7987	\$2,764,425 \$0 \$0	02/16/21 03/09/21 09/03/21	0% 0%
03-YOL-80-11.1/11.7 03-0F2504 ACIM-080 -(250)E --()		IN YOLO AND SACRAMENTO COUNTIES IN AND NEAR WEST SACRAMENTO AND SACRAMENTO FROM 0.1 MILE WEST OF REED AVENUE OVERCROSSING TO 0.1 REHABILITATE BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	EPHREM TEWELDERBERHAN 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4812	\$17,827,880 \$9,342,634 \$1,638,253	08/21/20 09/11/20 12/30/21	54% 52%
03-YOL-80-/0 03-1H8704 SNHG-P113-(037)E --()		IN YOLO COUNTY AT VARIOUS LOCATIONS. REPLACE GUARDRAIL AND PLACE	APEX FENCE CO., INC 19896 ALEXANDER AVE; ANDERSON CA 96007 (530)365-3316	DUNG, SY 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)155-7296	\$1,883,511 \$946,571 \$437,981	01/26/21 02/11/21 07/21/21	98% 50% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-113-6.8/11.1 03-2G1704		IN YOLO COUNTY ON ROUTE 113 IN WOODLAND FROM MULLEN OH FROM ON/OFF RAMP FROM SB ROUTE 5. SLAB REPLACEMENT	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300		\$1,834,928 \$0 \$0	05/05/21 06/02/21	0% 0%
03-YOL-128-/9.8 03-2G2004		IN YOLO COUNTY IN AND NEAR WINTERS FROM PUTAH CREEK BRIDGE TO ROUTE 128/505 SEPARATION (#22-0110). DIGOUTS, GRIND 0.20', PLACE 0.20'	LAMON CONSTRUCTION 871 VON GELDERN WAY; YUBA CITY CA 95991 (530)845-2282		\$2,640,371 \$0 \$0	05/11/21 06/18/21	0% 0%
03-YUB-20-1.6/3.4 03-1G0104 ACNH-P020-(183)E --()		IN YUBA COUNTY IN AND NEAR MARYSVILLE KNIFE RIVER CONSTRUCTION FROM BUCHANAN STREET TO 0.1 MILE EAST 1764 SKYWAY OF LEVEE ROAD. RHMA OVERLAY,DIKE,PCC ISLAND	CHICO CA 95928 (530)891-6555	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$1,738,233 \$1,529,739 \$0	05/22/18 06/19/18 03/01/21	98% 91%
03-YUB-20-13.3/18.2 03-0A5704 ACNH-P020-(191)E --()		IN YUBA COUNTY FROM MARYSVILLE ROAD TO THE YUBA RIVER BRIDGE ROADWAY REHABILITATION AND SHOULDER	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	GARRETT GRIFFITH 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$37,395,119 \$29,110,781 \$1,518,727	01/02/20 01/22/20 02/01/22	57% 75%
03-YUB-20-18.1/M20.1 03-3F5104 HSNH-P020-(189)E --()		IN YUBA COUNTY NEAR SMARTSVILLE FROM FLATIRON WEST INC. THE YUBA RIVER BRIDGE TO 0.3 MILE EAST OF SMARTVILLE ROAD REALIGNMENT AND WIDENING	2100 GOODYEAR RD; BENICIA CA 94510 (707)742-6000	AARON CHAMBERLIN 1930 FEATHER RIVER BOULEVARD OROVILLE CA 95965 (916)996-0601	\$34,130,437 \$32,907,519 \$511,816	10/31/19 11/19/19 11/15/21	77% 93% SUSPENDED
03-YUB-65-80.0/8 03-1J0704		IN YUBA COUNTY ON ROUTE 65, AT THE MCGOWANPUMP PLANT, PM R8.01. APPROXIMATELY 1.14 MILES SOUTH OF THE RTE 65/70 SEP (16-42). DIR'S MCGOWAN PUMP PLANT	NORDIC INDUSTRIES, INC. 1437 FURNEAUX ROAD OLIVEHURST, CA 95961	MANOHARAN, SELVENDRAN 379 COLUSA AVE. YUBA CITY, CA 95991 (530)218-3679	\$1,985,000 \$1,004,449 \$0	10/29/19 02/21/20 09/02/21	29% 51%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-70-15.5/16.5 03-1E0604 BINH-P070-(137)E --() HA21		IN YUBA COUNTY NEAR MARYSVILLE FROM 0.1 MILE NORTH OF BINNEY JUNCTION UNDERPASS TO 0.3 MILE NORTH OF LAURELLEN ROAD REPLACE SIMMERLY SLOUGH BRIDGE #	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET; NORTH HIGHLANDS CA 95660 (916)334-1221	SELVENDRAN MANOHARAN 1930 FEATHER RIVER BLVD. OROVILLE, CA 95928 (916)996-0601	\$42,627,481 \$40,721,309 \$1,276,144	07/31/19 08/23/19 11/01/21	85% 93%

Totals: Authorized Final Amt: \$1,472,845,841 Completed to Date: \$850,377,585 Work This Month: \$62,818,419

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-5.2/5.5 04-1J9904 ACHS-NH00-(C50)7 --()		AT VARIOUS LOCATIONS INSTALL FREEWAY SAFETY LIGHTING	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (925)906-8015	\$5,334,939 \$5,198,118 \$0	12/11/19 01/02/20 06/28/21 07/09/21	100% 100% COMPLETED
04-ALA-13-10.9/12 04-2G4604 ACNH-P013-(037)E --()		IN ALAMEDA COUNTY, IN BERKELEY AT VARIOUS LOCATIONS FROM PINE AVENUE TO LORINA STREET UPGRADE CURB RAMPS TO CURRENT	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS RD #150; CONCORD CA 94520 (925)766-7014	RUZIC, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)812-6336	\$782,000 \$755,055 \$0	10/28/20 11/17/20 06/17/21	100% 92%
04-ALA-13-12.1/13.4 04-2G4824 ACNH-P013-(036)E --()		IN BERKELEY FROM SHATTUCK AVE. TO 7TH RAY'S ST. UPGRADE CURB RAMPS AND SIDEWALKS. 411 UPGRADE CURB RAMPS AND SIDEWALKS.	PENDLETON WAY SUITE B OAKLAND CA 94621 (510)577-7700	RUZIC, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)812-6336	\$1,698,709 \$1,602,598 \$0	08/28/19 09/17/19 06/01/21 07/09/21	100% 100% COMPLETED
04-ALA-13-/0 04-3K3104 BINH-X001-(645)E --()		IN ALAMEDA COUNTY ON ROUTES 13, 24, 580, AND 880 AT VARIOUS LOCATIONS. REPAIR AND REPLACE EXISTING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD, C A 94544 (510)867-6031	\$1,294,000 \$0 \$0	04/13/21 05/17/21 11/18/21	0% 0%
04-ALA-13-/0 04-3J1104 HSNH-X001-(663) --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL ACCESSIBLE PEDESTRIAN	STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE; CHINO CA 91710 (909)591-0000	RUZIC, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)812-6336	\$1,769,950 \$1,575,682 \$0	10/28/19 11/22/19 04/06/21	91% 89%
04-ALA-24-5.9/6.2 04-0AC904		IN ALAMEDA AND CONTRA COSTA COUNTIES, IN OAKLAND AND ORINDA, AT THE CALDECOTT TUNNELS DIR'S ORDER EMERGENCY F.A. INSTALL MD VOLTAGE ELECT GENERATOR SYSTEMS	BENTANCOURT BROS. CONSTRUCTION, INC. 8015 WEST 11TH STREET TRACY, CA 95304 (209)832-7631	RIHANI, RAIF 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)715-7421	\$12,370,400 \$6,010,020 \$0	02/14/20 02/14/20 07/30/21	100% 49% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-24-59.0/6.2 04-1Q8404		NEAR OAKLAND AT THE CALDECOTT TUNNEL RPR FIRE PROTECT, VENT, ELECT SYST & SCADA	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST. OAKLAND, CA 94621 (510)632-3173	RIHANI, RAIF 5675-B GIBRALTER DRIVE PLEASANTON, CA 94588 (510)715-7421	\$17,485,000 \$8,517,941 \$0	09/13/18 09/13/18 11/10/21	100% 49% OVER RUN
20.20.201 130							
04-ALA-80-1.9/4 04-2J8304		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL TRANSPORTATION MANAGEMENT	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A; VACAVILLE CA 95688 (707)449-3604	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007	\$2,305,610 \$812,923 \$0	12/30/20 02/02/21 09/16/21	54% 35%
04-ALA-80-4.5/7.6 04-3J7004 SIMG-0801-(118)E --()		IN BERKELEY AND ALBANY, FROM ROUTE 13/80 SEPARATION (NORTH) TO 0.4 MILE INC. EAST OF EL CERRITO SEPARATION AND OVERHEAD INSTALL MEDIAN SAFETY LIGHTING AND	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	CARROLL, GREGORY 3401 REGATTA BLVD. RICHMOND, C A 94804 (510)867-4480	\$10,281,867 \$6,285,570 \$876,643	11/16/20 12/02/20 11/03/21	63% 60%
04-ALA-80-5.7/5.8 04-1W9904		IN THE CITY OF BERKELEY AT UNIVERSITY AVE INSTALL FENCING, REMOVE HAZ WASTE, TREE PROTECTION DIR'S ORDER EMERGENCY F.A. INSTALL FENCING,REMOVE HAZ WASTE,TREE PROT	QA CONSTRUCTORS 850 S VAN NESS AVE. STE 35 SAN FRANCISCO, CA 94110 (408)210-5508	TRAN, TRANG 3401 REGATTA AVE. RICHMOND, CA 94804 (510)714-7041	\$2,709,000 \$0 \$0	05/19/21 06/10/21 03/01/22	0% 0%
20.20.201 130							
04-ALA-80-6.4/6.6 04-0A7714 ACIM-080 -(119)E --()		IN ALAMEDA COUNTY IN AND NEAR BERKELEY FROM 0.6 MILE NORTH OF UNIVERSITY AVENUE OVERCROSSING TO 0.1 MILE SOUTH OF GILMAN STREET U CONSTRUCT THE GILMAN	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	TRINH, JASON 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6007	\$21,046,290 \$379,616 \$376,616	05/03/21 05/13/21 01/12/23	3% 2%
04-ALA-84-13.0/13.6 04-160304 ACNH-P084-(054)E --()		ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR, STE A RANCHO CORDOVA CA 95742 (916)852-5530	TUN, YANNAING 5675 B GIBALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$17,628,456 \$3,536,651 \$1,170,455	11/17/20 12/15/20 08/25/23	15% 20%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-13.6/18 04-2A3324 HSNH-P084-(055)E --()		IN FREMONT, FROM ROUTE 238 (MISSION BOULEVARD) TO ROUTE 680. WIDEN SHOULDERS, INSTALL TRAFFIC	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT,BUILDING B #400 CONCORD, CA 94524-6227 (925)227-6296	SINGH DAVINDER 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-7169	\$15,992,351 \$4,037,152 \$1,870,091	02/22/21 03/11/21 12/12/22	8% 25%
04-ALA-84-17.9/22.9 04-297634		IN AND NEAR SUNOL, PLEASANTON AND LIVERMORE ON RTE 680 FROM 1.2 MI SOUTH TO 1.8 MI NORTH OF RTE 84 AND ON RTE 84 FROM 0.1 MI EAST WIDENING ROUTE 84 TO EXPRESSWAY AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT;BUILDING B #400 CONCORD, CA 94524-6227 (925)227-6296	NGO, HUNG 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)224-6790	\$134,062,176 \$1,691,162 \$0	02/22/21 03/11/21 04/02/24	3% 1%
04-ALA-84-21.9/21.9 04-4Q2604		IN ALAMEDA COUNTY, NEAR LIVERMORE, AT 1.1 MILE WEST OF RUBY HILLS DRIVE RECONSTRUCT SLOPE WITH RSP	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER CT. OAKLAND CA 94621 (510)792-1727	PANDHER, PARAMJIT 5675-B GIBRALTAR DR, PLEASANTON, CA 94588 (510)867-6694	\$16,650,000 \$5,047,625 \$0	07/16/19 08/14/19 10/29/21	94% 30%
20.20.201 130							
04-ALA-260-1.1/1.9 04-0W0204		IN ALAMEDA COUNTY, IN OAKLAND AND ALAMEDA, AT THE POSEY-WEBSTER TUBES DIR'S ORDER EMERGENCY F.A. RENT & PLACE TEMPORARY BACKUP GENERATORS	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 94621 (510)812-4031	PATEL, ASUTA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8168	\$4,242,000 \$2,620,125 \$0	02/24/20 02/24/20 12/31/21	63% 62%
20.20.201 130							
04-ALA-260-1.1/1.9 04-3K2004		IN OAK AND ALA AT POSEY WEBSTER TUBES RPR FIRE PROTECTION,VENT, ELECT SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST OAKLAND, CA 94621 (510)812-4031	PATEL, ASUTA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8168	\$21,830,000 \$19,507,545 \$0	03/04/19 03/04/19 12/31/21	100% 89% OVER RUN
20.801350 000							
04-ALA-580-8.0/8 04-0J5204		NEAR LIVERMORE, NEAR GREENVILLE ROAD AT GREENVILLE OVERHEAD BRIDGE NO. 0121R. REHABILITATE WESTBOUND STRUCTURE.	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$602,048 \$594,394 \$0	11/13/20 12/09/20 05/28/21 07/21/21	100% 100%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-21.0/27 04-0W3404		IN ALAMEDA COUNTY IN AND NEAR PLEASANTON 0.2 MILE WEST OF ROUTE 680/580 SEPARATION TO EAST CASTRO VALLEY BOULEVARD UNDERCROSSING PCC SLABS REPLACEMENT.	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	PANDHER, PARAMJIT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$917,220 \$0 \$0	04/23/21 06/17/21 11/02/21	0% 0% 0%
04-ALA-580-30.8/46.5 04-3J0504 ACIM-5801-(981)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADELINE STREET UNDERCROSSING IN OAKLAND TO 0.3 MILE WEST OF ROUTE INSTALL AND UPGRADE TRANSPORTATION	TENNYSON ELECTRIC, INC. 7275 NATIONAL DRIVE; LIVERMORE CA 94550 (925)606-1038	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6031	\$6,078,858 \$0 \$0	03/26/21 04/16/21 01/03/22	0% 0% 0%
04-ALA-580-30.8/41.5 04-270104 BLIM-580 -(076)E --()		IN SAN LEANDRO AND OAKLAND, FROM ROUTES 580/238 SEPARATION TO FRUITVALE AVENUE UNDERCROSSING REHABILITATE PAVEMENT.	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)829-9220	RAIF, RIHANI 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)715-7421	\$35,839,299 \$34,598,565 \$0	01/07/19 01/30/19 06/30/21 06/30/21	95% 98% COMPLETED
HA22							
04-ALA-580-44.4/44.4 04-1W5404		IN ALAMEDA COUNTY, AT BRIDGE #33-02895 INSTALL WROUGHT IRON FENCING AND ACCESS GATES DIR'S ORDER EMERGENCY F.A. INSTALL WROUGHT IRON FENCING & ACCESS GATE	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY, CA 94063 (925)819-2960	RUZIC, JOHN 401 REGATTA BLVD. RICHMOND, CA 94804 (510)812-6336	\$791,538 \$422,717 \$0	02/08/21 03/17/21 09/17/21	100% 53%
20.20.201 130							
04-ALA-580-47.4/48 04-3Q3904		BUCHANAN STREET TO CONTRA COSTA COUNTY LINE MILL AND REPLACE WITH RHMA	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666		\$1,145,149 \$0 \$0	06/08/21 06/22/21	0% 0%
04-ALA-680-2.2/6.6 04-2537H4		IN ALAMEDA COUNTY IN FREMONT FROM 0.2 MILE SOUTH OF MISSION BLVD/ ROUTE 262 SEPARATION TO 0.3 MILE NORTH OF MISSION BLVD/ROUTE 23 REPLACEMENT HIGHWAY PLANTING	BORTOLUSSI & WATKIN, INC 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	BALINGIT, JOSE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$1,303,320 \$1,148,991 \$2,501	12/07/17 12/26/17 01/04/22	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-680-2.4/12.4 04-4G0564 ACIM- 680-(079)E --()		IN ALAMEDA COUNTY., ALA-680 FROM SR-262 (MISSION BOULEVARD) IN FREMONT TO KOOPMAN ROAD UNDERCROSSING. REHABILITATE ROADWAY AND CONSTRUCT	BAY CITIES PAVING & GRADING, TO INC. 1450 CIVIC CENTER BLDG B#400 CONCORD, CA 94520 (925)687-6666	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3529	\$115,302,556 \$112,690,941 \$53,537	11/16/17 01/04/18 09/24/21	97% 98%
04-ALA-880-11.4/12.2 04-0J5304 ACIM-8801-(910)E --()		IN FREMONT, FROM 0.4 MILE SOUTH TO 0.4 MILE NORTH OF PATTERSON SLOUGH BRIDGE NO. 33-0250 (PM 11.8). BRIDGE REHABILITATION.	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)909-9601	PHOEN, LINDA 25100 SANTA CLARA STREET HAYWARD, CA 94587 (408)595-4007	\$7,585,079 \$2,533,718 \$822,446	01/04/21 01/26/21 02/02/22	32% 34%
04-ALA-880-20.9/20.9 04-4J7304 HSIM-8801-(911) --()		IN ALAMEDA COUNTY IN SAN LEANDRO AT WASHINGTON AVENUE RECONSTRUCT RAMPS.	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	NGUYEN, VERNON 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6119	\$2,895,449 \$962,448 \$40,748	12/29/20 01/21/21 11/30/21	50% 33%
04-ALA-880-34.1/34.6 04-2W3404 20.20.201 130		HOMELESS FENCING IN OAKLAND, ON WOOD STREET DIR'S ORDER EMERGENCY F.A. HOMELESS FENCING	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD SUITE 200 SAN FRANCISCO CA 94124 (415)852-1752	SAEED SAFI 25100 SANTA CLARA STREET, HAYWARD, CA 94544 (510)714-7039	\$2,375,184 \$0 \$0	05/05/21 06/17/21 07/30/21	0% 0%
04-CC-4-16.7/16.7 04-2Q0204		IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHCRYLATE,	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)227-6299	CRANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$1,499,123 \$194,684 \$155,264	03/30/21 04/15/21 10/27/21	31% 13%
04-CC-4-23.6/25.2 04-2J0304 HB4C		IN CONTRA COSTA CO IN PITTSBURG AND ANTIOCH FROM 0.3 MILE WEST OF LOVERIDGE RD OC TO 0.2 MILE EAST OF CENTURY BLVD UC REPLACEMENT PLANTING & IRRIGATATION	EMPIRE LANDSCAPING INC PO BOX 35 DAVIS, CA 95617 (530)400-3943	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$1,096,944 \$920,666 \$3,240	10/27/17 11/30/17 08/06/21	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-23.8/23.8 04-2W6704		IN CITY OF PITTSBURG, EB HWY 4, AT OUTSIDE SHOULDER DIR'S ORDER EMERGENCY F.A. REPLACE FIRE-DAMAGED CULVERTS	BAY CITIES PAVING & GRADING, INC 1450 CIVIC CT, BLDG B STE 400 CONCORD, CA 94520 (925)687-6666	MUKHERJEE, RABINDRA 2525 STANWELL, SUITE 100, CONCORD, CA 94520 (510)774-4383	\$885,000 \$0 \$0	06/15/21 07/16/21 10/08/21	0% 0%
20.20.201 130							
04-CC-4-25.8/28.3 04-2J0414		IN CONTRA COSTA CO IN PITTSBURG AND ANTIOCH FROM 0.2 MILE WEST OF SOMERSVILLE ROAD UC TO 0.1 MILE EAST OF CAVALLO ROAD UC REPLACEMENT HIGHWAY PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)259-7982	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$2,574,086 \$2,222,245 \$6,156	05/21/18 06/28/18 09/30/22	0% 0% PLANT EST SATIS
04-CC-4-28.7/31 04-2J0424		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.2 MILE WEST OF HILLCREST AVE OC TO BART PED OC AND FROM 0.2 MILE WEST OF ROUTE 4/160 SEPA REPLACEMENT HIGHWAY PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)899-6841	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$1,757,143 \$1,502,343 \$3,510	01/18/19 02/11/19 11/22/22	0% 0% PLANT EST SATIS
04-CC-4-38.0/39.9 04-3Q9504		IN CONTRA COSTA COUNTY NEAR BYRON FROM VASCO ROAD TO SELLERS AVE MILL AND REPLACE WITH RHMA OVERLAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	RABINDRA, MUKHERJEE 2525 STANWELL DRIVE, STE #400 CONCORD, CA 94520 (925)906-8015	\$1,166,921 \$1,162,904 \$155,705	03/18/21 04/01/21 08/30/21	100% 93%
04-CC-4-/0 04-2Q0304		IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS, REPAIR	TBC 5400 HANNAH RANCH RD NOVATO CA 94945 (415)456-8972	RANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$865,819 \$866,419 \$750	12/18/20 01/19/21 08/30/21	100% 96%
04-CC-24-6.6/7.4 04-0W6104		FROM PLEASANT HILL ROAD ONRAMP TO CENTRAL LAFAYETTE OFFRAMP GROUTING, REPLACE FAILED CULVERTS, GRINDING/PAVING DIR'S ORDER EMERGEN GROUT,REPLACE FAILED CULVERTS,GRIND/PAVE	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT, BLDG B STE 400 CONCORD, CA 94520 (925)687-6666	RANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$829,000 \$533,803 \$0	01/15/21 01/15/21 07/30/21	100% 64% OVER RUN
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-24-/0 04-0AC704		AT VARIOUS LOCATIONS THROUGHOUT ALAMEDA, CONTRA COSTA, SANTA CLARA, AND SOLANO COUNTIES DIR'S ORDER EMERGENCY F.A.	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT., BLDG B,STE400 CONCORD, CA 94520 (925)766-1918	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE SUITE #150 CONCORD, CA 94520 (510)774-4383	\$1,645,000 \$1,525,934 \$0	10/11/19 10/11/19 07/30/21	100% 93% OVER RUN
20.20.201 130		INSTALL ALT PWR SOURCE,TRAFFIC CONTROL &					
04-CC-160-1.1/.6 04-0W3904		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.2 MILE SOUTH OF MAIN STREET TO 0.1 MILE NORTH OF WILBUR AVENUE REPLACE RESURFACING	GRANITE ROCK COMPANY 2280 BATES AVENUE, SUITE 200 CONCORD, CA 94520 (408)574-1400	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (925)906-8015	\$337,230 \$0 \$0	05/10/21 06/03/21 09/21/21	0% 0% 0%
04-CC-242-/1.6 04-269804 ACNH-P242-(004)E --()		IN CONCORD, FROM ROUTE 680 TO 0.1 MILES NORTH OF CONCORD AVENUE PAVEMENT REHABILITATION	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	HATEFI, AMIR 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6034	\$8,890,343 \$6,696,068 \$3,561,893	12/04/20 12/17/20 10/21/21	62% 73%
HA22							
04-CC-580-.9/1.5 04-2J7204 ACIM-5802-(368)E --()		IN RICHMOND, AT STEGE DRAIN RIDGE NO. 28-0091. BRIDGE REPLACEMENT	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	GURUNG, BARDAN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)406-5829	\$8,008,312 \$2,320,034 \$791,782	02/25/21 03/11/21 12/08/22	36% 29%
04-CC-580-5.8/5.8 04-4G8914		IN CITY OF RICHMOND IN CONTRA COSTA COUNTY ON ROUTE 580, AT SCOFIELD AVENUE UNDERCROSSING NO. 28... SEISMIC RETROFIT	GOLDEN STATE BRIDGE INC 901 HOWE RD MARTINEZ CA 94553 (925)372-8000	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007	\$15,037,724 \$1,958,079 \$1,696,794	04/01/21 04/13/21 08/30/22	10% 13%
04-CC-580-6.1/7.7 04-3G4744		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN REMOVE TRAVELERS, PAINT STRUCTURAL	ALLIED PAINTING, INC. 4 LARWIN ROAD CHERRY HILL, NJ 08034 (856)429-3400	HALALI, BEHZAD 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)867-6107	\$38,679,661 \$4,578,893 \$3,779,670	01/14/21 02/09/21 05/23/23	13% 12%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-580-6.7/7.8 04-2W1204		ON THE RICHMOND SAN RAFAEL BRIDGE, I580 STRENGTHEN GUSSET PLATES AT VARIOUS LOCATIDIR'S ORDER EMERGENCY F.A. STRENGTHEN GUSSET PLATES AT VARIOUS LOCATI	FLATIRON WEST INC 2100 GOODYEAR RD. BENICIA CA 94510 (707)742-6000	HALALI, BEHZAD 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)867-6107	\$12,135,000 \$196,378 \$0	01/11/20 03/17/21 07/01/22	100% 2%
20.20.201 130							
04-CC-680-20.4/24.3 04-0W3304		IN CONTRA COSTA COUNTY AT PACHECO AND NEAR MARINEZ FROM CENTER AVENUE UNDERCROSSING TO MOCOCO OVERHEAD COLD PLANE AC PAVEMENT AND RHMA	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT., BLDG B #400; CONCORD CA 94520 (925)687-6666	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)774-4383	\$2,397,094 \$1,789,763 \$635,159	04/20/21 05/14/21 08/20/21	67% 75%
04-CC-680-24.9/25.5 04-3G3014		IN SACRAMENTO COUNTY NEAR ANITTOCH ON ROUTE 160 FROM 0.2 MILE NORTH OF SACRAMENTO COUNTY LINE TO 0.4 MILE NORTH OF SACRAMENTO COUNT REPLACE FOG HORNS, RADAR BEACONS	PERRY ELECTRIC INCORPORATED 130 MURWOOD COURT WALNUT CREEK CA 94596 (925)766-2778	WONG, DUDLEY 25100 SANTA CLARA ST. HAYWARD, C A 94544 (510)385-7628	\$4,873,896 \$1,785,390 \$511,654	02/04/21 03/09/21 02/17/22	27% 37%
HA21							
04-CC-680-/7.6 04-0W7704		IN CONTRA COSTA COUNTY, IN SAN RAMON AND DANVILLE FROM ALCOSTA BOULEVARD OVERCROSSING TO DIABLE ROAD UNDERCROSSING REPLACE PCC SLABS	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	RANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$771,800 \$0 \$0	06/01/21 06/22/21 10/28/21	0% 0%
04-LAK-29-/0 04-0Q8504		COUNTIES LAK, MRN, NAP, SON, SOL ON RTES 29, 1, 101, 131, 128, 80, 680, 780, 12 AND116 AT VARIOUS LOCATIONS DIR'S ORDER EMERGENCY REMOVE DROUGHT-DAMAGED TREES	THE PROFESSIONAL TREE CARE CO. 2828 8TH STREET BERKELEY, CA 94710 (510)549-3954	CRAWFORD, PAUL 1009 CLEGG CT., STE. G PETALUMA, CA 94954 (510)867-6793	\$12,485,000 \$9,808,586 \$0	09/16/19 09/16/19 08/31/21	85% 79%
20.20.201 130							
04-MRN-0-/0 04-0AC804		AT VARIOUS LOCATIONS THROUGHOUT MARIN, NAPA, SAN FRANCISCO, SAN MATEO, AND SONOMA COUNTIES ALT POWER SOURCE TRFFC CNTRL & DETOUR	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)754-0001	\$2,385,000 \$2,068,617 \$0	10/23/19 10/23/19 12/31/21	100% 87%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-.2/0 04-4J4204 STER-27F5-(001)E --()		IN MARIN COUNTY NEAR SAUSALITO AT 0.1 MILE SOUTH OF SAUSALITO ROAD UNDERCROSSING INSTALL FLOOD GATES AND MODIFY BOX	MAGGIORA & GHILOTTI, INC. 555 DUBOIS ST. SAN RAFAEL CA 94901 (415)459-8640	RUSSELL, STEVE 756 W. FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	\$765,765 \$0 \$0	03/29/21 05/27/21 12/01/22	0% 0%
04-MRN-101-.4/2.2 04-1W3804		IN AND NEAR SAUSALITO AND SAN RAFAEL, AT VARIOUS LOCATIONS FROM 0.4 MILE NORH OF GOLDEN GATE BRIDGE TO LUCAS VALLEY ROAD DIR'S ORD GRIND,REPLACE & APPLY HIGH FRICTION SURFA	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	RUSSELL, STEVE 756 FRANCISCO BLVD. WEST SAN RAFAEL, CA 94901 (510)774-6297	\$5,327,000 \$4,741,408 \$0	10/29/20 10/29/20 09/30/21	67% 89%
20.20.201 130							
04-MRN-101-.7/15.8 04-3K3504 BINH-000C-(481)E --()		IN MARIN, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS VEHICLE DETECTION SYSTEM	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000		\$4,097,079 \$0 \$0	05/21/21 06/09/21	0% 0%
04-MRN-101-3.5/4.8 04-1W5804		MARIN 101-3.5/4.75 REPAIR FAILED FINGER JOINT AT HINGE 10 AND 20. REPAIR AFFECTED CONCRETE RAILING DIR'S ORDER EMERGENCY F.A. REPAIR FINGER JOINTS/AFFECTED CONC RAILING	DISNEY CONSTRUCTION INC 533 AIRPORT BLVD, SUITE 120 BURLINGAME CA 94010 (650)259-9545	HABTESELIASSIE, DAWIT 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-6980	\$678,400 \$49,788 \$0	01/14/21 01/14/21 05/21/21	20% 7%
20.20.201 130							
04-MRN-101-8.4/8.7 04-1A6614		IN MARIN COUNTY, FROM TAMALPIAS DRIVE INTERCHANGE IN CORTE MADERA TO SIR FRANCIS DRAKE BLVD. IN LARKSPUR, IMPROVEMENTS ON SB AND CONSTRUCT MULTIUSE BIKEPATH.	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	PERALTA, MARIANNE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)754-0001	\$9,456,360 \$2,630,022 \$840,674	11/30/20 12/22/20 01/03/23	22% 28%
04-MRN-101-8.9/0 04-0Q7304		IN MARIN COUNTY IN LARKSPUR AT 0.4 MILE NORTH OF CORTE MADERA CREEK BRIDGE MODIFY DRAINAGE SYSTEM AND EROSION	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (415)454-7011	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)774-6297	\$328,941 \$0 \$0	05/26/20 07/17/20 06/04/21	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-10.6/10.8 04-4G8204 BINH-Q101-(343) --()		IN SAN RAFAEL, FROM ROUTE 101 NORTHBOUND OFF-RAMP TO 2ND STREET REPLACE BRIDGE.	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	HABTESLASSIE, DAWIT 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)867-6033	\$12,434,781 \$4,365,955 \$448,424	05/05/20 05/26/20 01/24/22	47% 35%
04-MRN-101-15.4/15.4 04-4G8714 BRNH-Q101-(327)E --()		NEAR SAN RAFAEL ON ROUTE 101 AT MILLER CREEK BRIDGE NO. 27-0004 BRIDGE SCOUR MITIGATION.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	DAWIT, HABTESEELASSIE 756 FRANCISCO BLVD WEST WEST RAFAEL, CA 94901 (510)385-8178	\$647,751 \$523,601 \$2,374	01/16/18 02/09/18 10/31/22	72% 93%
04-MRN-131-.8/.9 04-4J4504 ACNH-P131-(002)E --()		IN MARIN COUNTY, IN TIBURON AT GREENWOOD COVE DRIVE/BLACKFIELD DRIVE ADA CURB RAMP UPGRADE AND	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (415)454-7011	LI, TIFFANY 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-6980	\$1,537,988 \$292,708 \$277,391	12/24/20 02/11/21 03/30/22	55% 19%
04-NAP-29-20.4/20.8 04-2594A4		IN NAPA COUNTY NEAR YOUNTVILLE FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF WASHINGTON STREET REPLACEMENT HIGHWAY PLANTING.	EMPIRE LANDSCAPING INC PO BOX 35 DAVIS, CA 95617 (530)400-3943	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$354,141 \$317,696 \$2,880	10/28/16 11/28/16 04/29/22	0% 0% PLANT EST SATIS
04-NAP-29-33.5/48.5 04-1W6304		ON ROUTE 29 AND ROUTE 12, AT VARIOUS LOCATIONS REPAIR FIRE DAMAGE DIR'S ORDER EMERGENCY F.A. REPAIR FIRE DAMAGE	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD. SO. PETALUMA, CA 94952 (707)763-8700	CRAWFORD, PAUL 1009 CLEGG COURT, STE. G PETALUMA, CA 94954 (510)867-6793	\$8,667,000 \$4,093,309 \$0	09/29/20 09/29/20 12/31/21	86% 47%
20.20.201 130							
04-NAP-121-.5/1 04-4G2104 HSNH-P121-(132)E --()		IN NAPA COUNTY ON STATE ROUTE 121 AT HUICHICA CREEK WIDEN ROADWAY AT HUICHICA CREEK.	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$5,755,208 \$69,600 \$69,600	05/19/21 06/10/21 07/27/22	1% 1%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-121-16.1/22.1 04-1W4804		IN NAPA AND SOLANO COUNTIES ON ROUTE 121 AND 128 AT VARIOUS LOCATIONS. DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIR	O.C. JONES & SONS, INC. 1520 FOURTH STREET, BERKELEY CA 94710	PATENIA, DANILO 324 CAMPUS LANE STE T, FAIRFIELD, CA 94533 (510)224-6309	\$12,118,000 \$10,588,310 \$0	08/21/20 08/21/20 10/21/21	76% 87%
20.20.201 130							
04-NAP-121-18.6/18.6 04-4J2104		NEAR NAPA, AT CAPELL CREEK BRIDGE NO. 21-0064. BRIDGE REHABILITATION.	GHILOTTI CONSTRUCTION CO. 246 GHILOTTI AVE. SANTA ROSA CA 95407 (707)585-1221	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$1,177,449 \$761,186 \$492,473	11/02/20 12/09/20 10/21/21	15% 65%
04-NAP-121-20.6/20.6 04-2J5704		IN NAPA COUNTY, NEAR THE CITY OF NAPA, AT SOUTH OF ROUTE 128. EMBANKMENT STABILIZATION AND	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE CA 95138 (408)574-1400	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$889,833 \$859,089 \$0	11/19/18 12/10/18 10/29/21	100% 95% OVER RUN
04-NAP-128-7.4/7.4 04-1G4304 BLST-P128-(061)E --()		NEAR RUTHERFORD, AT CONN CREEK BRIDGE NO. 21-0021. REPLACE BRIDGE.	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$8,381,556 \$7,959,855 \$1,848	03/29/19 04/22/19 01/11/22	100% 98% OVER RUN
HA21							
04-NAP-128-20.1/20.4 04-4G8404 BLST-P128-(062)E --()		IN NAPA COUNTY, NEAR CITY OF NAPA AT CAPELL CREEK BRIDGE (BRIDGE NO. 21-0078). REPLACE BRIDGE	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	ISADA, DARREN 324 CAMPUS LANE STE T FAIRFIELD, CA 94534 (925)250-5595	\$13,679,049 \$12,331,392 \$380,236	02/19/19 03/13/19 07/30/21	98% 90%
HA21							
04-SCL-9-3.6/6.9 04-3Q3804		0.3 MILE EAST OF SARATOGA CREEK TO SPRINGER AVENUE. MILL AND REPLACE WITH RHMA OVERLAY	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST; SANTA CLARA CA 95054 (408)327-7000		\$1,308,465 \$0 \$0	06/03/21 06/22/21	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-17-2.8/13.9 04-1J9704 ACNH-P017-(117)E --()		IN AND NEAR LOS GATOS, CAMPBELL AND SAN JOSE, FROM HEBARD WAY TO ROUTE 280 PAVEMENT REHABILITATION.	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138 (408)574-1400	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 95122 (108)867-6047	\$41,043,031 \$0 \$0	04/30/21 05/19/21 04/18/23	0% 0% 0%
04-SCL-17-5.1/13.3 04-3K3304 BINH-X085-(061)E --()		IN SANTA CLARA COUNTY ON ROUTES 17, 85, 87, 101, 280 AND 680 AT VARIOUS LOCATIONS REPAIR AND REPLACE EXISTING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	NGUYEN, VERNON 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6119	\$3,759,000 \$0 \$0	05/06/21 06/03/21 03/08/22	0% 0% 0%
04-SCL-17-/3.4 04-2K1404 HSNH-P017-(116)E --()		IN SANTA CLARA COUNTY IN REDWOOD ESTATE AND HOLY CITY FROM 0.1 MILE SOUTH OF SUMMIT ROAD OVERCROSSING TO ALMA COLLEGE RD RUMBLE STRIPS, LIGHTING, BEACONS &	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	MINH HINH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3785	\$5,939,691 \$5,022,431 \$0	04/02/20 04/21/20 08/05/21	79% 83%
04-SCL-35-/9.5 04-0W1704 20.20.201 130		NEAR LOS GATOS, AT 0.3 MILES NORTH OF LAS CUMBRES ROAD RECONST SLOPE AND IMPROVE DRAINAGE DIR'S ORDER EMERGENCY F.A. RECONST SLOPE AND IMPROVE DRAINAGE	BRANNON CORPORATION 10492 DOUGHERTY AVENUE MORGAN HILL, CA 95037 (408)294-2910	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122-2124 (408)254-5703	\$1,152,500 \$109,392 \$0	09/17/20 09/17/20 07/23/21	46% 9%
04-SCL-82-9.8/10.4 04-4J2824		IN THE CITIES OF SAN JOSE AND SANTA CLARA FROM MCKENDRIE STREET IN SAN JOSE TO THE ALAMEDA IN SANTA CLARA PAVEMENT REHABILITATION AND ADA	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	NGUYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5700	\$2,156,077 \$1,953,113 \$0	10/16/19 11/12/19 08/31/21	81% 90%
04-SCL-85-5.6/17.8 04-3Q4704		IN SANTA CLARA COUNTY FROM GUADALUPE RIVER BRIDGE TO 0.1 MILE NORTH OF STEVENS CREEK BOULEVARD OVERCROSSING FOG SEAL ON SHOULDERS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE; RANCHO CORDOVA CA 95742 (916)635-5175	NIKZAD, ALI 1004 KNOX AVENUE SAN JOSE, CA 95122 (510)867-6047	\$433,750 \$0 \$0	12/31/20 02/02/21 04/21/21	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

Page 50
07/28/21

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-85-18.0/24.1 04-2G7304 ACNH-000C-(506)E --()		IN ALAMEDA COUNTY AND SANTA CLARA COUNTY AT VARIOUS LOCATIONS	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 550 PORTER WAY PLACENTIA, CA 92870 (714)646-3697	CORPNIKZAD, ALI 1004 KNOX AVENUE SAN JOSE, CA 95122 (510)867-6047	\$1,936,528 \$1,625,020 \$0	11/13/19 11/26/19 05/19/21	90% 84%
HB71							
04-SCL-87-.1/4 04-2Q0504		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH	TRUEDELLE CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1821	HINH, MINH 1007 KNOX AVE SAN JOSE, CA 95122 (408)592-3785	\$2,418,418 \$0 \$0	02/18/21 03/09/21 11/29/21	0% 0% SUSPENDED
04-SCL-87-5.2/5.2 04-3Q8304		IN SANTA CLARA COUNTY ON ROUTES 87, 101, AND 880 AT VARIOUS LOCATIONS TO REPLACE ELECTRICAL CONTROL	CONSTRUCTION H, INC 2766 CARLTON COURT SAN PABLO, CA 94806 (510)734-4666	NGUYEN, HUNG V. 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5700	\$803,566 \$734,570 \$0	06/16/20 07/10/20 08/31/21	60% 91%
04-SCL-101-33.2/33.2 04-2W3904		IN THE CITY OF SAN JOSE, AT THE TULLY ROAD NORTHBOUND ENTRANCE REPLACE FAILED CULVERT	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT, OAKLAND CA 94621 (510)792-1727	MALONZO GENE EARL 1007 KNOX AVENUE, SAN JOSE, CA 95122 (408)595-4019	\$1,162,851 \$0 \$0	06/14/21 07/01/21 10/25/21	0% 0%
20.20.201 130							
04-SCL-101-/4.2 04-0J5604 ACNH-X085-(063)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS BRIDGE RAILING REPLACEMENT AT 5	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD.; SACRAMENTO CA 95834 (916)473-0931	PHUNG, THANH 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)569-0401	\$6,777,777 \$200,794 \$200,794	03/29/21 04/15/21 06/08/22	8% 3%
04-SCL-130-11.2/22.5 04-1W6204		ON MT HAMILTON RD, FROM QUIMBY ROAD TO OBSERVATORY PEAK RD FIRE DAMAGE REPAIR DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIR	O'GRADY PAVING, INC. 2513 WYANDOTTE STREET MOUNTAIN VIEW, CA 94043 (650)966-1926	PHUNG, THANH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)569-0401	\$5,000,000 \$4,861,564 \$37,537	09/24/20 09/24/20 08/20/21	89% 97%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

Page 51
07/28/21

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-130-15.0/21.5 04-1W5104		ON MT HAMILTON RD, FROM 0.8 MILE WEST OF SMITH CREEK TO 1.0 MILE WEST OF OBSERVATORY PEAK RD DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIR	ANVIL BUILDERS INC 1475 DONNER AVE 2ND FL, SAN FRANCISCO,CA 94124 (415)285-5000	PHUNG, THANH 1007 KNOX AVE., SAN JOSE, CA 95122-2124 (408)569-0401	\$1,807,000 \$880,186 \$0	08/31/20 08/31/20 08/20/21	100% 49%
20.20.201 130							
04-SCL-152-13.2/0 04-2A4414 HSNH-P152-(091)E --()		NEAR GILROY, ON CANADA ROAD, 5.2 MILE EAST OF ROUTE 152/CANADA ROAD INTERCHANGE. PLANTING AND ENVIRONMENTAL	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS, CA 95616 (530)400-3943	BALINGIT, JOSE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-8163	\$1,473,124 \$1,405,859 \$4,590	03/14/17 04/12/17 12/12/22	0% 0% PLANT EST SATIS
04-SCL-152-21.8/35.2 04-0J8004 SNHG-P152-(097)E --()		ON ROUTE 152 , IN SANTA CLARA COUNTY, BETWEEN 2.2 MILES EAST OF DUNNE LANE/FELIPE RD AND MERCED COUNTY LINE CONSTRUCT MEDIAN BARRIER	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER ROAD SHERWOOD OR 97140 (503)427-2609	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 95122 (510)867-6047	\$3,859,611 \$3,665,657 \$344,157	08/25/20 09/11/20 09/03/21	67% 92%
04-SCL-152-/6.2 04-2A2514 HSST-P152-(095)E --()		NEAR GILROY, AT VARIOUS LOCATIONS FROM POLE LINE ROAD TO BURCHELL ROAD. PLANTING AND ENVIRONMENTAL MITIGATION. PLANTING AND ENVIRONMENTAL	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4019	\$1,049,299 \$827,463 \$5,400	11/15/18 12/10/18 10/04/24	38% 79%
04-SCL-237-./2/1 04-3Q4104		IN SANTA CLARA COUNTY FROM 0.2 MILES EAST OF ROUTE 82 TO 0.4 MILES WEST OF ROUTE 101 MILL AND REPLACE WITH RHMA OVERLAY	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	DIETRICH, DIGNA 1007 KNOX AVE. SAN JOSE,C A 95122 (510)376-8232	\$1,144,300 \$0 \$0	06/14/21 06/28/21 12/31/21	0% 0%
04-SCL-280-7.9/7.9 04-0W4204		IN CITY OF CUPERTINO, AT CALABAZAS CREEK STABILIZE ROADWAY SETTLEMENT DIR'S ORDER EMERGENCY F.A. STABILIZE ROADWAY SETTLEMENT	ABSL CONSTRUCTION 29393 PACIFIC ST. HAYWARD, CA 94544 (510)727-0900	DIETRICH, DIGNA 1007 KNOX AVE. SAN JOSE, CA 95122 (408)667-9673	\$676,764 \$557,887 \$0	03/08/21 04/29/21 08/30/21	33% 82%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-280-11.3/11.3 04-3J7104 HSIM-2801-(151)E --()		IN SANTA CLARA COUNTY IN CUPERTINO AND LOS ALTOS AT FOOTHILL EXPRESSWAY UNDERCROSSING INSTALL TRAFFIC SIGNALS AND UPGRADE	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE, CA 95138 (408)574-1400	NGUYEN, HUNG 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5700	\$281,147 \$223,047 \$0	11/05/20 12/15/20 12/31/21	88% 79%
04-SCL-280-11.5/20.6 04-3J3204 ACNH- 280-(150)E --()		IN AND NEAR LOS ALTOS, LOS ALTOS HILLS, AND PALO ALTO, FROM FOOTHILL BOULEVARD TO NORTH OF SAND HILL ROAD (ALSO IN SAN MATEO COUNT PAVEMENT REHABILITATION	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA 95122 (408)393-9648	\$44,484,195 \$39,802,397 \$3,520,391	01/29/20 02/19/20 11/30/21	41% 86%
04-SCL-680-7.6/M9.9 04-2537C4		IN SANTA CLARA AND ALAMEDA COUNTIES IN MILPITAS AND FREMONT FROM 0.02 MILE SOUTH OF ROUTE 237 TO EAST WARREN AVENUE UNDERCROSSING REPLACEMENT PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)259-7902	BALINGIT, JOSE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$1,270,052 \$1,171,955 \$3,500	12/18/17 02/09/18 03/17/22	0% 0% PLANT EST SATIS
04-SCL-999-/0 04-2Q0604		IN SANTA CLARA COUNTY AR VARIOUS LOCATIONS. TREAT BRIDGE DECKS WITH	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE100 SACRAMENTO CA 95834 (916)990-6307	PHOEN, LINDA 25100 SANTA CLARA STREET HAYWARD CA 94587 (408)595-4007	\$1,957,651 \$44,100 \$44,100	04/20/21 05/11/21 11/10/21	12% 2%
04-SF-1-.7/5.9 04-3J8904 SNHG-X75 -(048)E --()		IN THE CITY OF SAN FRANCISCO, ON ROUTES 1, 35, 80, 101 AND 280 AT VARIOUS LOCATIONS CROSSWALK SAFETY ENHANCEMENTS.	BAY AREA LIGHTWORKS, INC 1460 YOSEMITE AVE.; SAN FRANCISCO CA 94124 (415)822-2336	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)715-6644	\$1,923,050 \$0 \$0	04/20/21 05/13/21 11/16/21	0% 0%
04-SF-1-6.3/6.8 04-3J3004 ACNH-P001-(665)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 1 AT THE GENERAL DOUGLAS MACARTHUR TUNNEL REPLACE EXISTING LIGHTING SYSTEM	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY RD; SAN JOSE CA 95133 (408)886-0335	KOOKS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)715-6644	\$2,571,982 \$2,571,982 \$28,485	12/06/19 12/31/19 08/31/21	87% 100%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-1-/.9 04-4K1104 BINH-P001-(654)E --()		ON STATE ROUTE 1, IN THE CITY & COUNTY OF SAN FRANCISCO FROM SM/SF COUNTY LINE TO HOLLOWAY AVE AND FROM LINCOLN WAY TO RUCKMAN A REHABILITATE ROADWAY AND UPGRADE	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3827	\$16,075,321 \$15,934,093 \$27,568	03/14/19 04/05/19 08/31/21	99% 99%
04-SF-80-3.8/5 04-2J8024 ACIM-0801-(120)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 16TH STREET TO 4TH STREET BRIDGE PAINTING.	F D THOMAS INC 217 BATEMAN DRIVE; CENTRAL POINT OR 97502 (541)664-3010	KOOS CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (510)715-6644	\$20,587,873 \$0 \$0	04/20/21 06/04/21 05/24/24	0% 0%
04-SF-80-5.6/7.6 04-3G4424 HA21		IN THE CITY AND COUNTY OF SAN FRANCISCO AT THE SAN FRANCISCO OAKLAND BAY BRIDGE REPLACE SEISMIC DAMPERS ON SFOBB	CALIFORNIA ENGINEERING CONTRACTORS INC. 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	LARWIN, THOMAS 171 BURMA ROAD, BLDG #4 OAKLAND, CA 94607 (510)867-4545	\$17,601,769 \$15,236,608 \$0	03/22/18 04/17/18 02/25/21	100% 100%
04-SF-80-7.7/7.7 04-1W0604 20.20.201 130		IN CITY AND COUNTY OF SAN FRANCISCO, AT YERBA BUENA ISLAND REHABILITATE FIRE PROTECTION SYSTEM DIR'S ORDER EMERGENCY F.A. REHABILITATE FIRE PROTECTION SYSTEM	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-1500	LARWIN, THOMAS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-4545	\$13,081,610 \$238,346 \$0	02/19/21 04/05/21 06/14/22	67% 2%
04-SF-80-7.9/7.9 04-1AA404 20.20.201 130		IN SAN FRANCISCO COUNTY, AT YERBA BUENA ISLAND DIR'S ORDER EMERGENCY FA REPLACE TWO AIR COMPRESSORS	BCM SERVICE & ENGINEERING, INCWONG, DUDLEY 1418 MARIANI COURT SUITE 160 TRACY, CA 95376 (209)830-7033	25100 SANTA CLARA ST. HAYWARD, CA 94545 (510)385-7628	\$1,147,000 \$1,129,813 \$0	11/14/19 11/14/19 05/28/21 06/29/21	100% 100% OVER RUN
04-SF-101-1.5/2 04-3G6204 ACNH-Q101-(366)E --() HA21		IN THE CITY AND COUNTY OF SAN FRANCISCO AT ALEMANY CIRCLE UNDERCROSSING REHABILITATE BRIDGE.	MYERS AND SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD #100; SACRAMENTO CA 95834 (916)283-9950	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)754-0001	\$35,935,935 \$34,723,655 \$318,606	02/20/20 03/03/20 01/25/22	100% 97% OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-/10.6 04-0C9304 ACNH-P001-(671)E --()		IN SAN MATEO COUNTY NEAR PESCADERO FROM SAN MATEO AND SANTA CRUZ COUNTY LINE TO 0.1 MILE SOUTH OF BEAN HOLLOW ROAD PAVEMENT REHABILITATION AND	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE CA 95138 (408)574-1400	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$8,178,424 \$7,400,397 \$1,452,214	06/30/20 07/28/20 09/30/21	65% 86%
HA22							
04-SM-35-21.7/L22.8 04-3Q3604		SM-280-R12.64 (ON-RAMP NOT MAINLINE) ROUTE 280 AT SOUTHBOUND OFF-RAMP COLD PLANE AC PAVEMENT AND PLACE	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)385-7107	\$910,486 \$294,207 \$294,207	04/16/21 05/07/21 08/11/21	47% 32%
04-SM-84-17.2/17.2 04-0W1204		IN SAN MATEO COUNTY, 0.1 MILE EAST OF FOX HILL ROAD CONSTRUCT RETAINING WALL AND BARRIER DIR'S ORDER EMERGENCY F.A. CONSTRUCT RETAINING WALL AND BARRIER	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST. SANTA CLARA, CA 95054 (408)327-7000	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$2,400,200 \$219,866 \$0	01/14/21 01/14/21 12/31/21	14% 9%
20.20.201 130							
04-SM-84-24.6/25 04-0P1104		IN SAN MATEO COUNTY, IN REDWOOD CITY FROM 0.3 MILE NORTH OF HESS ROAD TO 0.1 MILE SOUTH OF MIDDLEFIELD ROAD COLD PLANE AC PAVEMENT AND PLACE	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. ROSEVILLE CA 95661 (916)757-6400	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)385-7107	\$605,200 \$0 \$0	06/04/21 06/21/21 09/24/21	0% 0%
04-SM-92-9.5/10.4 04-0W3804		IN SAN MATEO COUNTY ON ROUTE 92 FROM WEST HILLSDALE BLVD UNDERCROSSING TO ALAMEDA LAS PULGAS OVERCROSSING COLD PLANE AC PAVEMENT AND OVERLAY	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)385-7107	\$713,164 \$0 \$0	05/18/21 06/15/21 09/17/21	0% 0%
04-SM-92-11.8/11.8 04-0P4304		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS WITH	T.P.A. CONSTRUCTION, INC. 2406 CLUBHOUSE DRIVE ROCKLIN CA 95765 (916)919-1624	YAN, ANDREW 585 LINDA MAR BLVD PACIFICA, CA 94044 (415)923-4248	\$1,134,704 \$930,271 \$162,150	06/06/19 07/08/19 08/31/21	91% 81%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-92-14.4/18.8 04-3G4544		ON THE RICHMOND-SAN RAFAEL BRIDGE REPAIR SPALLED CONCRETE COLUMNS AND	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	ATAKO, KINGSTON 25100 SANTA CLARA ST. HAYWRD, CA 94544 (650)222-7529	\$17,412,231 \$12,065,827 \$164,980	12/31/19 01/14/20 03/04/22	68% 67%
HA21							
04-SM-101-3.1/3.1 04-2W3104		IN SAN MATEO COUNTY, AT HENDERSON PUMP STATION DIR'S ORDER EMERGENCY F.A. MATEO COUNTY REPAIR FAILED DISCHARGE PIPE	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138	BOOSHEHRI, FRED 2350 PAGE MILL RD, PALO ALTO, 94304 (650)222-7241	\$781,600 \$197,281 \$0	02/02/21 02/02/21 12/31/21	23% 25%
20.20.201 130							
04-SM-101-22.6/23.1 04-3K3404 BINH-000C-(480)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS VEHICLE DETECTION SYSTEM	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY RD; SAN JOSE CA 95133 (408)886-0335		\$1,027,154 \$0 \$0	06/18/21 07/13/21	0% 0%
04-SM-101-/6.6 04-1J5614		IN SAN MATEO AND SANTA CLARA COUNTIES BETWEEN 0.3 MILE NORTH OF SAN ANTONIO ROAD INTERCHANGE AND WHIPPLE AVENUE INTERCHANGE REMOVE CONCRETE BARRIER, INSTALL	KIEWIT INFRASTRUCTURE WEST CO 4650 BUSINESS CENTER DRIVE FAIRFIELD, CA 94534 (925)754-0624	INORI, DOUGLAS 1700 SOUTH AMPHLETT BLVD, #101 SAN MATEO, CA 94402 (650)333-4036	\$65,590,440 \$64,730,639 \$25,480	12/21/18 01/23/19 08/18/21	96% 100%
04-SM-101-/21.8 04-1J5694		US 101 BETWEEN 0.3 MILE NORTH OF SAN ANTONIO IC (SCL PM 50.6) IN SANTA CLARA COUNTY AND 0.3 MILE SOUTH OF RAND AVENUE INTERCHANG THE CONTRACT WILL WIDEN ROUTE 101,	KIEWIT INFRASTRUCTURE WEST CO 4650 BUSINESS CENTER DR FAIRFIELD CA 94534 (707)439-7300	SCHRAM, DARRYL 1700 S AMPHLETT BLVD SUITE 101 SAN MATEO, CA 94402 (650)222-7242	\$340,528,668 \$236,277,187 \$15,719,870	12/03/19 01/09/20 09/09/22	53% 68%
04-SM-280-20.2/20.6 04-4J0804 STER-27F4-(001)E --()		IN SAN BRUNO FROM WHITMAN WAY UNDERCROSSING TO 0.1 MILE SOUTH OF SAN BRUNO AVENUE UNDERCROSSING RECONSTRUCT CONCRETE LINED DITCH	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE; EASTVALE CA 92880 (559)577-9999	BORJA, ROBERTO 1700 S. AMPHLETT BOULEVARD SAN MATEO, CA 94402 (510)385-7107	\$571,208 \$505,424 \$0	12/10/20 02/04/21 06/24/21	100% 87%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-.3/1 04-2AC104		IN VALLEJO, AT THE CARQUINEZ BRIDGE TOLL PLAZA DIR'S ORDER EMERGENCY F.A. REMOVE TREES, INSTALL EROSION CONTROL	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (916)439-4712	DOS SANTOS, FERNANDO 324 CAMPUS LANE, STE. T FAIRFIELD, CA 94534 (510)385-6774	\$5,145,000 \$4,187,467 \$0	01/28/20 01/28/20 06/15/21	93% 81%
20.20.201 130							
04-SOL-80-.5/1 04-2AC504		IN VALLEJO, AT THE CARQUIZEZ BRIDGE TOLL PLAZA DIR'S ORDER EMERGENCY F.A. REPAIR FIRE-DAMAGED ELECTRICAL EQUIPMENT	JDI ELECTRICAL SERVICES, INC. 624 COMMERCE CT. MANTECA, CA 95336	DOS SANTOS, FERNANDO 324 CAMPUS LANE, STE. T FAIRFIELD, CA 94534 (510)385-6774	\$885,000 \$329,565 \$0	11/13/19 11/13/19 03/31/21	100% 37% OVER RUN
20.20.201 130							
04-SOL-80-.8/1.6 04-2K8404 ACIM-0802-(374)E --()		IN SOLANO COUNTY IN VALLEJO ON ROUTE 80 FROM 0.2 MILE NORTH OF CARQUINEZ BRIDGE TOLL PLAZA TO 0.3 MILE SOUTH OF MAGAZINE STREET O STRENGTHEN BRIDGE STRUCTURE DUE TO	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$17,983,947 \$651,595 \$0	03/26/21 04/23/21 02/16/23	8% 4%
04-SOL-80-1.8/4.4 04-0J7104		IN SOLANO COUNTY IN VALLEJO AT VARIOUS LOCATIONS RAISE THE O/C- VERTICAL CLEARANCE	BROSAMER & WALL , INC 1777 OAKLAND BLVD , SUITE 300 WALNUT CREEK CA 94596 (925)395-5207	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$21,887,212 \$8,531,084 \$197,792	03/17/20 04/16/20 08/24/23	29% 39%
04-SOL-80-12.0/13.1 04-0A5394		IN SOLANO COUNTY. EB. SR-12 (JAMESON CANYON) TO EB. I-80 CONNECTOR CONSTRUCTION EASTBOUND SR 12W TO	KIEWIT INFRASTRUCTURE WEST CO 4650 BUSINESS CENTER DR FAIRFIELD CA 94534 (707)439-7300	DOS SANTOS, FERNANDO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6774	\$62,282,103 \$29,618,464 \$4,418,280	08/13/20 08/19/20 11/06/22	35% 48%
04-SOL-80-13.9/13.9 04-3G6904 BHIM-080 -(370)E --()		NEAR FAIRFIELD, AT DAN WILSON CREEK BRIDGE NO. 23-0006. REHABILITATE BRIDGE. BRIDGE DECK REPLACEMENT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY,2000 VACAVILLE, CA 95688 (707)455-7033	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$2,861,634 \$2,667,028 \$3,696	01/11/19 02/05/19 11/10/20	99% 97%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-14.1/15.1 04-4G8724		NEAR FAIRFIELD, AT SUISUN CREEK BRIDGE NO. 23-0007. SCOUR MITIGATION.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$1,019,591 \$33,822 \$0	02/22/21 03/11/21 11/12/21	9% 3%
04-SOL-80-34.5/34.5 04-0J6004		IN AND NEAR DIXON AND VACAVILLE, AT MCCUNE CREEK BRIDGE NO. 23-0084 L/R AND HORSE CREEK BRIDGE NO. 23-0077 INSTALL PCC CUT-OFF WALL, INSTALL	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CR STE A RANCHO CORDOVA CA 95742 (916)852-5530	AQUINO NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94533 (707)580-4429	\$2,000,003 \$540,162 \$198,401	03/12/21 04/01/21 11/24/21	27% 27%
04-SON-1-9.1/16.1 04-3Q4204		IN SONOMA COUNTY AT AND NEAR BODEGA BAY FROM DORAN PARK ROAD TO 0.8 MILE NORTH OF SCOTTY CREEK BRIDGE RHMA OVERLAY	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (415)455-7011	CRAWFORD PAUL 1009 CLEGG COURT, SUITE G PETALUMA, CA 94954 (510)867-6793	\$3,643,562 \$108,189 \$105,564	02/18/21 03/09/21 03/01/22	8% 3%
04-SON-1-15.0/15.7 04-0A0204		IN SONOMA COUNTY NEAR BODEGA BAY, FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF SCOTTY CREEK CULVERT REALIGN ROADWAY	O.C. JONES & SONS BRIDGEWAY CIVIL CONSTRUCTORS A JOINT VENTURE 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VALEH, SYD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (510)385-6972	\$22,158,006 \$0 \$0	05/04/21 06/14/21 07/19/23	0% 0%
04-SON-1-27.3/31.5 04-1W5004		REPAIR FIRE DAMAGE FROM NORTH OF MEYERS GRADE RD TO SOUTH OF FORT ROSS STATE PARK DIR'S ORDER EMERGENCY F.A. REPAIR FIRE DAMAGE	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE STREET UKIAH, CA 95482 (707)467-4100	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (510)385-6972	\$15,672,000 \$9,938,167 \$1,516,012	08/27/20 08/27/20 04/12/22	65% 63%
20.20.201 130							
04-SON-12-35.1/38.9 04-1J3604		INAND NEAR SONOMA, FROM VALLEJO AVENUE TO EAST OF LEVERONI ROAD/NAPA ROAD. PAVEMENT REHABILITATION.	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	CRAWFORD, PAUL 1009 CLEGG COURT, SUITE G PETALUMA, CA 94954 (510)867-6793	\$6,057,822 \$710,850 \$555,448	03/04/21 03/25/21 08/01/22	24% 12%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-37-.3/2 04-0W5404		IN SONOMA COUNTY FROM 0.3 MILE EAST OF MARIN COUNTY LINE TO LAKEVILLE ROAD AC RESURFACING	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (415)454-7011	DUNCAN, RICHARD 1009 CLEGG CT. SUITE G PETALUMA, CA 94954 (510)812-6444	\$2,149,788 \$1,991,399 \$0	05/21/21 06/15/21 09/15/21	20% 91%
04-SON-37-3.9/6.1 04-0W3704		IN SONOMA COUNTY ABOUT 7 MILES WEST OF VALLEJO FROM ROUTE 121 TO SONOMA CREEK BRIDGE COLD PLANE FAILED AC PAVEMENT AND	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE STREET UKIAH CA 95482 (707)467-4100	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (707)249-7557	\$553,572 \$0 \$0	06/04/21 06/22/21 08/31/21	0% 0%
04-SON-101-3.7/7.2 04-2640F4 ACNH-Q101-(353)N --()		IN SONOMA COUNTY, IN PETALUMA FROM ROUTE 101/116 SEPARATION TO 0.4 MILE NORTH OF CORONA ROAD OVERCROSSING. CONSTRUCT HOV LANES INCLUDING SOUND	GHILOTTI CONSTRUCTION CO. 246 GHILOTTI AVE; SANTA ROSA CA 95407 (707)585-1221	DUNCAN, RICHARD 1009 GLEGG CT., ST G PETALUMA, CA 94954 (510)812-6444	\$82,137,462 \$52,884,325 \$1,352,025	08/08/19 09/17/19 12/23/22	49% 64%
HBI 04-SON-101-9.0/9 04-0J1004		NEAR PETALUMA, NORTH OF PEPPER ROAD. REPAIR SLIDE.	HANFORD APPLIED RESTORATION & CONSERVATION 765 BAYWOOD DRIVE, SUITE 237; PETALUMA CA 94954 (707)996-6633	CHOI, GINA 1009 CLEGG COURT PETALUMA, CA 94954 (510)385-8178	\$742,782 \$656,923 \$490	12/26/19 01/14/20 07/30/23	96% 98%
04-SON-101-22.3/23.3 04-1Q8604		IN SONOMA COUNTY IN SANTA ROSA FROM 0.2 MILE SOUTH OF BICENTENNIAL WAY OVERCROSSING TO 0.5 MILE NORTH OF MENDOCINO AVENUE OVERCROS TREE PLANTING	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$560,973 \$431,403 \$3,109	05/28/19 06/20/19 05/03/23	0% 0% PLANT EST SATIS
04-SON-101-32.8/54.2 04-0J6424		IN AND NEAR WINDSOR, HEALDSBURG, AND CLOVERDALE, FROM OLD REDWOOD HIGHWAY TO 2.0 MILES SOUTH OF MENDOCINO COUNTY LINE. ROADWAY REHABILITATION.	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VALEH, SYD H. 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (510)385-6972	\$55,329,622 \$45,657,928 \$1,176,922	12/24/19 01/14/20 12/10/21	32% 81%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-18.6/25 04-3Q4504		IN SONOMA COUNTY, NEAR SEBASTOPOL FROM 0.1 MILE WEST OF GREEN VALLEY CREEK BRIDGE TO MILL STATION ROAD. COLD PLANE AC PAVEMENT AND PLACE	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (707)249-7557	\$865,151 \$856,445 \$856,445	04/14/21 05/07/21 08/30/21	78% 97%
04-SON-116-30.9/31.4 04-4G3804 HSNH-P116-(050)E --()		NEAR COTATI FROM 0.3 MI EAST OF HESSEL ROAD TO 0.1 MI EAST OF BARTLESON ROAD CONSTRUCT BRIDGE, RET WALLS, TRAFF SIGNAL	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-7557	\$5,635,002 \$5,503,872 \$1,620	03/15/19 04/09/19 09/16/21	100% 96%
04-SON-116-39.3/41.8 04-3Q9804		IN SONOMA COUNTY NEAR PENTALUMA FROM LAKEVILLE HWY TO OLD ADOBE ROAD AC RESURFACING	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (415)454-7011	CHOI, GINA 1009 CLEGG COURT PETALUMA, CA 94954 (510)385-8178	\$1,063,203 \$997,265 \$0	02/16/21 03/09/21 06/30/21 07/06/21	100% 100% COMPLETED
04-SON-128-5.0/24.7 04-2AC004		IN AND NEAR HEALDSBURG, AT VARIOUS LOCATIONS RECONSTRUCT FIRE-DAMAGED ROADWAY FACILITIE	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD. SOUTH PETALUMA, CA 94952 (707)763-8700	CRAWFORD, PAUL 1009 CLEGG CT., STE. G PETALUMA, CA 94954-1143 (510)867-6793	\$4,735,000 \$4,635,763 \$0	11/06/19 11/06/19 06/04/21 07/09/21	100% 100% OVER RUN
20.20.201 130							
04-SON-128-16.8/17.6 04-2W3304		IN THE CITY OF HEALDSBURG, FROM 1 MILE EAST OF KRECK RD TO 0.3 MILES EAST OF MAACAMA CREEK BRIDGE DIR'S ORDER EMERGENCY F.A. REGRADE SLOPE, IMPROVE DRAINAGE, INSTALL U	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)453-3732	CHI, JONATHAN 4030 OCCIDENTAL, BLDG A, SANTA ROSA, CA 95401 (510)376-8218	\$1,219,000 \$160,110 \$0	03/23/21 04/09/21 08/12/21	63% 13%
20.20.201 130							
04-SON-128-24.2/24.7 04-1Q8704		IN SONOMA AND NAPA COUNTIES FROM 0.1 MILE EAST OF BIDWELL CREEK BRIDGE TO 0.7 MILE WEST OF BENNETT LANE AND 0.4 MILE WEST OF KNOXV HIGHWAY PLANTING & TREE REMOVAL	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$654,730 \$438,084 \$5,341	05/21/19 06/05/19 03/30/23	0% 0% PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-128-/12.2 04-3Q4604		IN SONOMA COUNTY FROM MENDOCINO/SONOMA COUNTY LINE TO NORTH JUNCTION 101/128 AND FROM SOUTH JUNCTION 101/128 TO SAUSAL CREEK BRI DIGOUTS	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD SOUTH; PETALUMA CA 94952 (707)763-8700	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (707)249-7557	\$1,852,142 \$0 \$0	05/10/21 06/10/21 08/26/21	0% 0%

Totals: Authorized Final Amt: \$1,724,966,983 Completed to Date: \$954,931,330 Work This Month: \$52,985,862

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
05-MON-1-15.0/29.6 05-1N4204		HW 1, CLEAR CULVERT INLET AREA OF DEBIS & MUD. ROCKFALL PROTECTION SYSTEM CLEANED & REPAIRED. PROVIDE TRAFFIC CONTROL DIRS EFA 05A CLEAR CULVERTS AND ROCKFALL PROTECTION	S CHAVES CONSTRUCTION INC 11545 LOS OSOS VALLEY RD #C-3 SAN LUIS OBISPO CA 93405	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$3,985,000 \$3,218,945 \$0	02/02/21 02/02/21 07/29/21	100% 81% OVER RUN
20.201201 130							
05-MON-1-20.4/20.4 05-0Q5004		IN MONTEREY COUNTY NEAR LUCIA AT 0.6 MILE SOUTH OF LIMEKILN CREEK BRIDGE REPLACE CULVERT AND REPAIR EROSION	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON COURT SUITE 250 SAN RAMON CA 94583 (925)552-8253	SILVA, RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$789,393 \$0 \$0	09/11/20 09/24/20 09/09/21	0% 0%
05-MON-1-27.2/27.6 05-1N4104		REPAIR ROADWAY WASHOUT, REMOVE/DISPOSE OF DEBRIS FLOW MATERIALS, REPAIR OTHER RAIN RELATED DAMAGE, TEMP TRAFFIC CONTROL. DIRS EFA	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$15,685,000 \$12,516,820 \$0	01/28/21 03/02/21 07/29/21	59% 80%
20.20.201 130		REPAIR ROADWAY WASHOUT/OTHER RAIN DAMAGE					
05-MON-1-28.1/28.1 05-1K1604		IN MONTEREY COUNTY NEAR LUCIA AT THE BIG CREEK BRIDGE ELECTROCHEMICAL CHLORIDE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	RODGER JOHNSON 1529 HWY 68 MONTEREY, CA 93940 (831)455-5707	\$10,716,143 \$10,680,197 \$321,850	04/24/19 05/28/19 08/20/21	95% 97% SUSPENDED
HM							
05-MON-1-39.8/74.6 05-1F6804 ACST-P001-(662)E --()		IN MONTEREY COUNTY NEAR BIG SUR FROM TORRE CANYON BRIDGE TO SAN LUIS STREET (N) PAVEMENT PRESERVATION	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138 (408)574-1400	DUSSELL PATRICK 1529 HWY 68 MONTEREY, CA 93940 (831)427-4706	\$23,635,427 \$23,828,126 \$464,147	11/05/19 11/22/19 08/25/21	92% 98% SUSPENDED
HA22							
05-MON-1-44.3/-44.3 05-1N4304		AT COASTLANDS WALL II. INSTALL SOIL, NAIL WALL, PROVIDE TRAFFIC CONTROL. PERFORM ORTHER SUPPORTING WORK. DIRS EFA 05A2346	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO, CA 93445	BUCKMAN, HOLLEE 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)277-4190	\$735,000 \$0 \$0	05/03/21 06/09/21 08/16/21	0% 0%
20.20.201 130		INSTALL SOIL, NAIL WALL, TRAFFIC CONTROL					

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-59.4/59.5 05-1N5004		ON/BENEATH BIXBY BRIDGE, PERFORM CONCRETE REPAIR. PERVIDE TRAFFIC CONTROL AND PERFORM OTHER SUPPORTING WORK DIRS EFA 05A2354	TRUESDELL CORPORATION OF CALIFORNIA, INC 1310 W 23RD STREET TEMPE, AZ 85282	JOHNSON, RODGER 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (805)455-5707	\$318,000 \$0 \$0	06/05/21 06/30/21 09/20/21	0% 0% 0%
20.20.201 130		CONCRETE REPAIR AND TRAFFIC CONTROL					
05-MON-1-63.0/63 05-1H4604		IN MONTEREY COUNTY ABOUT 11.3 MILES SOUTH OF CARMEL AT GARRAPATA CREEK BRIDGE ELECTROCHEMICAL CHLORIDE EXTRACTION	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758		\$6,491,782 \$0 \$0	07/07/21 07/20/21	0% 0% 0%
HA22							
05-MON-1-64.4/64.4 05-1K7004		IN MONTEREY COUNTY NEAR CARMEL BY THE SEA AT GRANITE CANYON BRIDGE ELECTROCHEMICAL CHLORIDE EXTRACTION	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	RODGER JOHNSON 1529 HWY 68 MONTEREY, CA 93940 (831)455-5707	\$4,437,400 \$7,700 \$7,700	04/05/21 04/30/21 11/21/22	1% 0% SUSPENDED
HM							
05-MON-1-73.7/0 05-1M5204		IN MONTEREY COUNTY NEAR CARMEL BY THE SEA AT OCEAN AVENUE REHABILITATE CULVERTS	TAYLOR JANE CONSTRUCTION LP 131 W DANA ST STE A AND C NIPOMO CA 93444 (805)929-2297	DUSSELL, PATRICK 8115 N PRUNEDALE RD SALINAS, CA 93907 (831)427-4706	\$457,805 \$0 \$0	02/08/21 03/11/21	0% 0% 0%
HM							
05-MON-1-80.3/0 05-1M3904		IN MONTEREY, SAN BENITO AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	FARSHAD KESHAVARZI 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,611,141 \$49,160 \$49,160	03/16/21 04/01/21 10/20/21	34% 3% 3%
HM							
05-MON-1-/0 05-1M9804		MON CNTY ALONG MULTIPLE ROUTES (HWY 1,68, 101 & 218), DRAINAGE ISSUES. LINE CULVERT,RESTORE SHOULDER,REPLACE DIKE,TRAFFIC CONTDIRS LINE CULVERT, RESTORE SHOULDR,REPLACE DIKE	CAL VALLEY CONSTRUCTION INC 5125 N GATES AVE STE 102 FRESNO CA 93722	DUSSELL, PATRICK 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8966	\$318,000 \$13,460 \$0	02/19/21 03/17/21 09/01/21	20% 4% 4%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-/0 05-1K8604 SNHG-X053-(031)E --()		IN MONTEREY COUNTY AT VARIOUS LOCATIONS INSTALL RUMBLE STRIPS	SPECIALIZED PAVEMENT MARKING, INC. 11095 SW INDUSTRIAL WAY; TUALATIN OR 97062 (503)885-0420	RODGER JOHNSON 1529 HWY 68 MONTEREY, CA 93940 (831)455-5707	\$781,194 \$227,656 \$220,531	03/08/21 04/01/21 11/03/21	47% 29%
HB1							
05-MON-1-/0 05-1H0404		ON VARIOUS ROUTES IN MONTEREY AND SANTA CRUZ COUNTIES REPLACE OVERHEAD GUIDE SIGNS WITH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441		\$271,613 \$0 \$0	10/20/20 11/16/20	0% 0%
HA22							
05-MON-1-/0 05-1M7004		VARIOUS RTS & COUNTIES TO CONVERT EXISTINGELEC SERVS FROM 480V TO 240V & AUTOMATING TRAFFIC CENSUS STANTIONS, WORKERS SAFETY DIRS ELECTRICAL SERVICE CONVERSIONS	PTM GENERAL ENGINEERING SERVICES INC 5942 ACORN ST RIVERSIDE, CA 92504	BRAR, BALJINDER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)610-8215	\$318,000 \$313,786 \$0	05/06/20 05/22/20 08/16/21	71% 99%
20.20.201 130							
05-MON-1-/0 05-1G7604 ANHG-0001-(513)E PL62-05 0-(5) --()		PROJECT LOCATED IN MON AND SCR COUNTIES ON VARIOUS ROUTES ELECTRICAL / SIGNS / MARKINGS /	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	JOHNSON, RODGER 1529 HWY 68 MONTEREY, CA 93940 (831)375-5920	\$958,785 \$882,106 \$0	04/03/20 05/08/20 06/25/21	100% 92%
HB1							
05-MON-68-16.8/20 05-1M0104		IN MONTEREY COUNTY IN AND NEAR SALINAS FROM 0.9 MILE EAST OF TORO PARK UNDERCROSSING TO BLANCO ROAD OVERLAY WITH RUBBERIZED HOT MIX	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET; WATSONVILLE CA 95076 (831)763-6100	BALJINDER BRAR 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$1,946,629 \$184,442 \$155,223	04/20/21 05/07/21 08/27/21	46% 9%
HM							
05-MON-101-3.1/5.2 05-1H0204 ACNH-Q101-(378)E --()		IN MONTEREY COUNTY NEAR BRADLEY AT THE CAMP ROBERTS SAFETY ROADSIDE REST AREAS INFRASTRUCTURE UPGRADES	NEWTON CONSTRUCTION MANAGEMENT INC 2436 BROAD ST; SAN LUIS OBISPO CA 93401 (805)544-5583		\$4,155,333 \$0 \$0	02/16/21 03/11/21	0% 0%
HA25							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-6.7/6.7 05-1F8204 ACNH-Q101-(376)E --()		IN MONTEREY COUNTY NEAR KING CITY AT THE SAN ANTONIO RIVER BRIDGE SEISMIC RETROFIT 2 BRIDGES	WHITAKER CONSTRUCTION GROUP, INC. 2752 CONCRETE CT. ; PASO ROBLES CA 93446 (805)226-4020	(805)226-9217	\$4,018,501 \$3,564,500 \$176,641	09/18/20 10/09/20 08/10/21	33% 88%
HA21							
05-MON-101-28.0/30.6 05-1F7404 BINH-Q101-(348)E --()		IN MONTEREY COUNTY NEAR SAN LUCAS FROM 0.1 MILES SOUTH OF PARIS VALLEY ROAD OC TO RANCHO UC PAVEMENT REHABILITATION (2R)	PAPICH CONSTRUCTION COMPANY 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	NORRIS, AMY 102 S. WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)550-1306	\$26,129,352 \$25,246,161 \$0	04/03/19 05/01/19 06/23/21 06/23/21	100% 100% COMPLETED
HA22							
05-MON-101-36.9/47.7 05-1F75U4 LNHG-Q101-(338)E --()		IN MONTEREY COUNTY, IN AND NEAR KING CITY FROM 0.4 MILES SOUTH OF WILD HORSE ROAD OC TO TEAGUE AVENUE PAVEMENT REHABILITATION, SEISMIC	OHL USA INC 1920 MAIN STREET #310 IRVINE CA 92614 (949)242-4432	LANG, TIM 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446 (805)550-4651	\$81,224,498 \$47,414,718 \$1,568,866	01/16/19 02/11/19 03/25/22	74% 62%
HA22							
05-MON-101-73.0/96.8 05-1F9004 ACNH-Q101-(377)E --()		IN MONTEREY AND SAN BENITO COUNTIES AT VARIOUS LOCATIONS FROM 4.1 MILES NORTH OF NORTH GONZALES OVERCROSSING TO 0.3 MILE NORTH OF ROADSIDE SAFETY IMPROVEMENTS	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. ; ROSEVILLE CA 95661 (916)757-6400	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$4,675,234 \$3,232,072 \$202,647	09/21/20 10/09/20 08/30/21	77% 69%
05-MON-101-87.3/91.5 05-1C8904 BINH-Q101-(342)E --()		ON ROUTE 101 IN MONTEREY COUNTY IN THE CITY OF SALINAS BETWEEN EAST MARKET STREET OVERCROSSING AND 0.3 MILES SOUTH OF RUSSELL/ESPI ROADWAY REHABILITATION	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138 (408)574-1400	TYLER LAVERING 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)262-6572	\$38,027,660 \$37,678,992 \$691,643	12/13/18 01/07/19 08/04/21	63% 95%
HA22							
05-MON-101-91.2/99.2 05-0161H4 ACNH-Q101-(311)E --()		IN MONTEREY COUNTY, IN AND NEAR PRUNEDALE AT VARIOUS LOCATIONS, FROM 0.2 MILES NORTH OF LITTLE BEAR CREEK UNDERCROSSING TO 0.3 M LANDSCAPE MITIGATION	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)259-7982	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$2,484,506 \$2,160,995 \$15,873	04/04/17 04/26/17 03/16/22	100% 87%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-1-13.3/0 05-1K6904		IN SANTA BARBARA AT VARIOUS LOCATIONS BRIDGE PREVENTATIVE MAINTENANCE.	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	DAVID BALLENTINE 270 E HWY 246,SUITE 203 BUELLTON, CA 93427 (805)748-1087	\$2,557,303 \$2,396,744 \$230,618	11/19/20 12/15/20 01/12/22	27% 93%
HM3							
05-SB-1-15.6/0 05-0A0504 BINH-P001-(641)E --()		ON ROUTE 1 IN SANTA BARBARA COUNTY NEAR LOMPOC AT THE SALSIPUEDES CREEK BRIDGE (NO. 51-0095) BRIDGE REPLACEMENT	CALPORTLAND COMPANY 1625 E DONOVAN RD SANTA MARIA CA 93454 (805)345-3581	BENNETZEN, LILIAN 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$5,813,850 \$5,709,453 \$0	12/14/18 01/09/19 11/18/21	100% 96% OVER RUN
HA21							
05-SB-1-29.9/49.2 05-1G1304		IN SANTA BARBARA COUNTY ABOUT 5.8 MILES NORTH OF LOMPOC FROM CALIFORNIA BOULEVARD TO ROUTE 166 NEAR GUADALUPE PAVEMENT REHABILITATION	CALPORTLAND CONSTRUCTION 1625 E. DONOVAN ROAD; SANTA MARIA CA 93454 (805)345-3581	THOMAS PETERSEN 2053 PREISKER LANE STE E SANTA MARIA CA 93454 (805)441-7943	\$6,442,631 \$4,771,012 \$2,506,958	07/08/20 08/07/20 09/23/21	52% 74%
HA22							
05-SB-101-1.4/4.8 05-0N71U4 ACNH-Q101-(373)N --()		IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF BAILLARD AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SOUTH PADARO LANE CONSTRUCT HOV LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077 (831)724-1011	MERLO, TAYLOR PO BOX 996 CARPINTERIA, CA 93014 (805)722-8935	\$87,691,009 \$60,533,523 \$2,519,655	04/01/20 04/02/20 09/13/22	51% 69%
05-SB-101-2.2/3.3 05-448214		IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF CARPINTERIA CREEK BRIDGE TO FRANKLIN CREEK BRIDGE MITIGATION PLANTING	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	JONES,DAVID PO BOX 996 CARPINTERIA, CA 93014 (805)748-5218	\$2,541,056 \$2,320,355 \$5,628	09/20/19 10/04/19 05/31/24	0% 0% PLANT EST SATIS
05-SB-101-4.4/7.7 05-0N72U4		IN SANTA BARBARA COUNTY, IN AND NEAR CARPINTERIA AND AT SUMMERLAND FROM 0.9 MILE SOUTH OF SOUTH PADARO LANE UNDERCROSSING TO 0.6 CONSTRUCT HOV LANES AND	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TAYLOR MERLO P.O. BOX 996 CARPINTERIA CA (805)722-8935	\$151,385,000 \$4,836,749 \$1,586,958	06/05/21 06/05/21 10/21/24	4% 3%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-7.3/9.6 05-0N73U4		IN SANTA BARBARA COUNTY, IN AND NEAR SUMMERLAND FROM 0.2 MILES NORTH OF PADARO LANE OVERCROSSING TO SAN YSIDRO CREEK BRIDGE. CONSTRUCT HOV LANES AND	NEAR GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478 (831)768-4002	TRISTAN GEBHART P.O. BOX 996 CARPINTERIA, CA 93013 (805)440-3057	\$102,786,812 \$33,150,687 \$2,551,219	10/22/20 10/22/20 09/05/23	24% 32%
05-SB-101-22.3/23 05-0G0714		IN SANTA BARBARA COUNTY IN GOLETA FROM 0.2 MILE EAST OF FAIRVIEW AVENUE OVERCROSSING TO 0.2 MILE WEST OF SAN PEDRO CREEK BRIDGE LANDSCAPE MITIGATION	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	JONES, DAVID 3690 SANTA CLAUS LN. CARPINTERIA, CA 93014 (805)748-5218	\$487,433 \$450,237 \$2,880	02/16/18 04/03/18 10/31/21	0% 0% PLANT EST SATIS
05-SB-101-46.6/47.1 05-1E0104 CSTG-Q101-(362)E --()		IN SANTA BARBARA COUNTY NEAR AT THE GAVIOTA SAFETY ROADSIDE REST AREA WASTEWATER SYSTEM UPGRADE	GAVIOTA SPECIALTY CONSTRUCTION, INC. 645 CLARION CT; SAN LUIS OBISPO CA 93401 (805)543-1706	MICHAEL MORTENSEN 35S LAPATERA LANE GOLETA CA 93117 (805)698-2601	\$4,695,284 \$525,730 \$445,033	12/16/20 01/14/21 02/28/22	6% 11%
05-SB-101-55.9/56.2 05-1F7904		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BALLENTINE, DAVID 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,895,831 \$1,015,250 \$122,021	08/20/20 09/21/20 06/09/22	9% 17%
05-SB-101-56.2/58 05-1E0004		IN SANTA BARBARA COUNTY IN AND NEAR BUELLTON FROM 0.26 MILE SOUTH OF SANTA ROSA ROAD OVERCROSSING TO MILE NORTH OF NORTH BUE ROADSIDE SAFETY IMPROVEMENTS	LANDSCAPE SUPPORT SERVICES 12610 SATICOY ST SOUTH; NORTH HOLLYWOOD CA 91605 (818)475-0680	BALLENTINE, DAVID 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$3,479,981 \$3,468,138 \$515,995	07/31/20 08/27/20 07/20/21	100% 97%
05-SB-101-70.6/71.2 05-1F5004 ACST-X083-(019)E --()		ON ROUTE 101, FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF ROUTE 101/135 SEPARATION AND ON ROUTE 135 AT ROUTE 101/135 SEPARATION. REPLACE BRIDGES	CALPORTLAND CONSTRUCTION 1625 E. DONOVAN ROAD; SANTA MARIA CA 93454 (805)345-3581	BALLENTINE, DAVID (805)922-1611	\$10,636,325 \$2,747,347 \$334,897	11/17/20 12/15/20 08/10/22	25% 26%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-/0 05-1H9904		VARIOUS LOCATIONS THROUGHOUT THE DISTRICT REPLACE FAILED TRAFFIC MANAGEMENT	TRAFFIC LOOPS CRACKFILLING, INC. 946 S EMERALD ST; ANAHEIM CA 92804 (714)520-4026	RODGER JOHNSON 1529 HWY 68/ SALINAS HWY MONTEREY, CA 93940 (831)455-5707	\$4,439,520 \$1,371,083 \$232,075	12/09/20 01/21/21 12/06/21	45% 31%
HB4N							
05-SB-135-1.0/7.2 05-1N1704		IN SANTA BARBARA COUNTY, NEAR LOS ALAMOS, FROM 0.3 MILE NORTH OF DEN STREET TO SAN ANTONIO CREEK BRIDGE PARTIAL DEPTH RECYCLING	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LANE SANTA BARBARA CA 93111 (805)964-9951	BENNETZEN, LILIAN (805)441-6935	\$4,003,997 \$14,367 \$0	04/12/21 04/30/21 12/31/21	0% 0%
05-SB-135-16.5/0 05-1J4704 HSNH-P135-(009)E --()		IN SANTA BARBARA COUNTY IN SANTA MARIA AT BUNNY AVENUE AND FROM ROEMER WAY TO PREISKER LANE SIGNALS, LIGHTING, SIDEWALKS AND	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	PETERSEN, THOMAS (805)922-1611	\$1,399,782 \$0 \$0	05/27/21 06/22/21	0% 0%
HB1							
05-SB-144-.9/2 05-1N0804		IN SANTA BARBARA COUNTY, IN SANTA BARBARA, FROM ALAMEDA PADRE SERRA TO ROUTE 192 RUBBERIZED HMA OVERLAY	CALPORTLAND CONSTRUCTION 1625 E. DONOVAN SANTA MARIA CA 93454 (805)345-3581	OMID VAZIRI 35 S LA PATERA LANE GOLETA CA, 93117 (805)888-1601	\$572,664 \$31,701 \$31,701	03/08/21 03/25/21 08/27/21	10% 6%
HM							
05-SB-154-21.3/0 05-1H6304		IN SANTA BARBARA COUNTY NEAR LAKE CACHUMA AT 0.31 MILE WEST OF PARADISE ROAD. CULVERT INVERT PAVING WITH FISH	TAYLOR JANE CONSTRUCTION LP 131 W DANA ST, STE A & C NIPOMO CA 93444 (805)723-5129	DAVID COOPER 35S LAPATER LANE GOLETA, CA 93117 (817)913-3747	\$881,689 \$217,280 \$77,964	03/15/21 04/13/21 11/21/22	9% 25%
HA23							
05-SB-154-22.9/23.2 05-1C4204 ACST-S154-(001)E --()		IN SANTA BARBARA COUNTY ABOUT 9 MILES NORTH OF SANTA BARBARA FROM 1.4 MILES SOUTH OF PARADISE ROAD TO 0.2 MILE NORTH OF STAGECOAC INFRASTRUCTURE MAINTENANCE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD; FAIRFIELD CA 94534 (707)639-4414	MICHAEL MORTENSEN 35 S LAPATERA LANE GOLETA, CA 93117 (805)698-2601	\$7,424,761 \$3,555,449 \$518,379	11/25/20 12/15/20 02/28/24	14% 48%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-166-8.1/8.1 05-1K1004 HSNH-P166-(033)E --()		IN SANTA BARBARA COUNTY IN SANTA MARIA AT MILLER STREET MODIFY SIGNAL, RECONSTRUCT CURB	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL; ARROYO GRANDE CA 93420 (805)489-4216		\$522,230 \$0 \$0	04/27/21 05/13/21	0% 0%
HB1							
05-SB-192-7.0/13.7 05-1N1904		IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS FROM COLD SPRING ROAD TO 0.9 MILE WEST OF NIDEVER ROAD GRIND AND OVERLAY WITH RUBBERIZED	TORO ENTERPRISES, INC. 2101 E. VENTURA BLVD OXNARD CA 93036 (805)483-4515		\$1,792,307 \$0 \$0	04/27/21 05/19/21	0% 0%
HM1							
05-SB-192-17.4/21 05-1N0604		IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA FROM LINDEN AVENUE TO ROUTE 150 GRIND AND OVERLAY WITH RUBBERIZED	CALPORTLAND CONSTRUCTION 1625 E. DONOVAN ROAD; SANTA MARIA CA 93454 (805)345-3581	OMID VAZIRI 35 S LAPATERA LANE GOLETA CA, 93117 (805)888-1601	\$1,745,180 \$6,355 \$6,355	04/06/21 04/27/21 08/27/21	7% 0%
HM							
05-SB-246-13.6/15.2 05-0C6414		IN SANTA BARBARA COUNTY NEAR LOMPOC FROM 0.8 MILE EAST OF CEBADA CANYON ROAD TO 0.4 MILE EAST OF TULAROSA ROAD AND AT HAPGOOD ROAD PLANTING MITIGATION	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	JONES, DAVID PO BOX 996 CARPINTERIA, CA 93014 (805)319-1237	\$575,083 \$470,850 \$4,200	08/31/18 11/08/18 04/22/22	100% 82% OVER RUN
HE13							
05-SBT-25-46.7/49.8 05-1M0404		IN SAN BENITO COUNTY, IN AND NEAR HOLLISTER, FROM 0.1 MILE NORTH OF BEST ROAD TO PLAZA DRIVE RHMA-G OVERLAY AND SLURRY SEAL	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300		\$1,335,222 \$0 \$0	02/05/21 03/01/21	0% 0%
HM1							
05-SCR-1-10.2/17.5 05-1C85U4 BINH-P001-(649)E --()		IN AND NEAR SANTA CRUZ FROM NORTH APTOS UP TO JCT ROUTE 9 PAVEMENT REHABILITATION, ADA CURB	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076 (831)763-6100	MUNES NASH 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$24,382,870 \$23,513,408 \$0	02/19/19 03/21/19 05/12/21	93% 93%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-16.7/17 05-1H0604 HSNH-X087-(032)E --() HB1		IN SANTA CRUZ COUNTY, IN SANTA CRUZ FROM 0.3 MILE SOUTH OF ROUTE 1/17 SEPARATION ON ROUTE 1 TO 0.4 MILE SOUTH OF PASATIEMPO OVERCR CONSTRUCT RAMP SAFETY IMPROVEMENTS	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	IAN NGUYEN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$5,149,408 \$1,155,063 \$170,970	10/23/20 11/16/20 10/20/21	26% 22%
05-SCR-1-0 05-1M6504		SC CNTY ON RTE 1,9, & 236 @ VAR LOCATIONS.BURNED TREE REMOVAL, RESTORE GUARDRAIL, TIMBER LAGGING & SIGNS, ROADWAY REPAIR. DIRS EFA RESTORE 15/20 MILES OF BURNED STATE HIWAYS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$12,985,000 \$7,734,288 \$0	08/26/20 08/26/20 10/20/21	15% 60%
20.20.201 130							
05-SCR-9-.1/7.5 05-1F9204 ACST-S009-(026)E --()		IN SANTA CRUZ COUNTY IN AND NEAR SANTA CRUZ FROM ROUTES 1 AND 9 TO 0.4 MILES NORTH OF GLEN ARBOR ROAD UPGRADE DRAINAGE SYSTEMS AND	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD SUITE 120; BURLINGAME CA 94010 (650)259-9545	IAN NGUYEN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$2,033,333 \$14,380 \$14,380	02/10/21 03/04/21 10/20/21	42% 1%
05-SCR-9-20.0/20 05-1K1304 STER-31TP-(004) --()		ON ROUTE 9 IN SANTA CRUZ COUNTY NEAR BOULDER CREEK ABOUT 1.1 MILE SOUTH OF JUNCTION 236 / 9 SOLDIER PILE TIEBACK RETAINING WALL	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	NASH MUNES 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$2,930,774 \$346,710 \$346,710	05/17/21 06/17/21 10/20/21	10% 12%
05-SCR-17-.2/.5 05-1C6704 HSNH-P017-(115)E --()		IN SANTA CRUZ FROM 0.5 TO 0.3 MI. SOUTH OF PASATIEMPO OVERCROSSING DRIVE SHOULDER WIDENING AND SOIL NAIL	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE CA 95138 (408)574-1400	IAN NGUYEN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$5,203,569 \$5,214,882 \$48,330	02/08/19 03/04/19 10/20/21	100% 97%
05-SCR-17-1.1/1.4 05-0Q6014		IN SANTA CRUZ COUNTY, NEAR SANTA CRUZ FROM 0.3 MI NORTH PASATIEMPO DRIVE OVERCROSSING TO BEULAH PARK UNDERCROSSING. PROPOSED LANDSCAPE SPLIT FROM	JOHN SEMSEN LANDSCAPING CO 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	INCSANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$321,775 \$241,849 \$4,428	08/30/19 10/04/19 12/29/22	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-17-2.1/2.2 05-1M8104		ADDRESS SINKHOLE IN MEDIAN ADJACENT TO THE SOUTHBOUND LANES IN SANTA CRUZ CO ON RTE 17. DIRS EFA 05A2314 ADDRESS SINKHOLE ON RTE 17	A. TEICHERT & SONS INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE, CA 95661	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$583,718 \$0 \$0	01/22/21 03/02/21 09/30/21	0% 0%
20.20.201 130							
05-SCR-17-7.4/12.4 05-1N2304		SANTA CRUZ COUNTY AT VAR ROUTES AND PM'S. CLEAN & SLURRY BACKFILLING EXISTING VOIDS IN THE CULVERTS. REPAIR OR REPLACE DRAINS.DIRS LINE AND REPAIR CULVERTS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076	BUCKMAN HOLLEE 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)763-6100	\$318,000 \$229,284 \$0	05/28/20 06/25/20 04/15/21	40% 72% SUSPENDED
20.20.201 130							
05-SCR-129-1.4/1.4 05-1G9904 SSTG-S129-(019)E --()		IN SANTA CRUZ COUNTY NEAR WATSONVILLE AT LAKEVIEW ROAD CONSTRUCT INTERSECTION SAFETY	DREAMBUILDER CONSTRUCTION CORPIAN NGUYEN DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; SUITE E YORBA LINDA CA 92886 (714)646-3697	NGUYEN 140 DUBOIS STREET SANTA CRUZ, CA 95060 (831)427-4706	\$3,050,061 \$723,155 \$168,465	10/20/20 11/05/20 10/20/21	50% 24%
HB1							
05-SCR-236-2.1/15.5 05-1M7904		SANTA CRUZ CNTY ON HWY 236. DEBRIS AND BURNED TREE REMOVAL ON FORESTED STATE HWYSDISPOSAL OF DEBRIS/TREES. TRAFFIC CONTROL DIRS EF REMOVAL OF BURNED TREES AND DEBRIS	ARBORWORKS INC 40094 HWY 49 STE A OAKHURST, CA 93644	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$13,985,000 \$9,046,007 \$0	09/23/20 09/23/20 06/20/21	15% 65%
20.20.201 130							
05-SLO-1-32.6/0 05-0L7214		IN SAN LUIS OBISPO COUNTY IN MORRO BAY AT TORO CREEK BRIDGE REPLACE BRIDGE	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401 (805)546-8288		\$5,759,455 \$0 \$0	03/08/21 04/01/21	0% 0%
HA21							
05-SLO-1-64.0/66.9 05-492824 ACST-S001-(638)E --()		IN SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTH OF SAN SIMEON, FROM PIEDRAS BLANCAS LIGHTHOUSE ROAD TO ARROYO DE LA CRUZ BRIDGE. LANDSCAPE PLANTING AND WETLAND	EMPIRE LANDSCAPING INC PO BOX 35 DAVIS CA 95616 (530)400-3943	SILVA,RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$2,608,524 \$2,234,546 \$18,800	06/11/18 06/28/18 04/01/22	100% 86% OVER RUN
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-71.5/72 05-1M1704		IN SLO CNTY 1.3 MILES SOUTH TO .8 MILES SOUTH OF RAGGED POINT. CONSTRUCT SIDEHILL VIADUCT RESTORE RDWY FACILITIES, TRAFFIC CTDIRS E CONSTRUCT VIADUCT, RESTORE FACILITIES	SOUZA ENGINEERING CONTRACTING INC. DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$4,078,944 \$3,162,288 \$0	04/17/19 04/29/19 06/30/21	100% 78% OVER RUN
20.20.201 130							
05-SLO-41-14.2/15.9 05-1F6304 ACNH-P041-(141)E --()		IN ATASCADERO, FROM SAN GABRIEL ROAD TO ROUTE 101 SOUTHBOUND RAMPS. IMPROVE AND CONSTRUCT NEW ADA	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE RD SAN LUIS OBISPO CA 93401 (805)546-8288	IMAN, HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES CA 93446 (805)748-2342	\$5,050,989 \$4,703,030 \$69,317	12/12/19 01/14/20 07/20/21	100% 91%
HB71							
05-SLO-46-17.2/17.6 05-1H9304 SSTG-P046-(060)E --()		IN SAN LUIS OBISPO ON ROUTE 46, NEAR TEMPLETON FROM 0.2 MILE WEST TO 0.2 MILE EAST OF VINEYARD DRIVE CONSTRUCT ROUNDABOUT	CALPORTLAND CONSTRUCTION 1625 E DONOVAN ROAD SANTA MARIA CA 93454 (805)345-3581	SILVA, RICK 775 ARLINGTON STREET CAMBRIA, CA 93428 (805)471-2102	\$4,737,144 \$4,385,767 \$213,536	04/07/20 05/08/20 06/14/22	5% 90%
HB1							
05-SLO-46-37.0/41.2 05-1N0504		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM GENESEO ROAD TO 0.6 MILE EAST OF ALMOND DRIVE OVERLAY WITH RUBBERIZED BONDED	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	NORRIS, AMY 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)550-1306	\$3,099,999 \$0 \$0	03/11/21 04/13/21 09/28/21	0% 0% SUSPENDED
HM							
05-SLO-46-49.6/49.6 05-1G3704		IN SAN LUIS OBISPO COUNTY NEAR SHANDON AT THE SHANDON SAFETY ROADSIDE REST AREA EXPAND WASTEWATER TREATMENT	TSI ENGINEERING, INC. 4600 ROSEVILLE ROAD, SUITE 14 NORTH HIGHLANDS CA 95660 (916)571-5731	NORRIS, AMY 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)550-1306	\$1,198,525 \$577,631 \$52,570	10/02/20 10/19/20 11/22/21	24% 48%
05-SLO-46-/0 05-0N2204		IN SAN LUIS OBISPO COUNTY AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS,	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL; ARROYO GRANDE CA 93420 (805)489-4216		\$2,217,632 \$0 \$0	04/02/21 05/07/21	0% 0%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-58-3.1/0 05-0L7234		IN SAN LUIS OBISPO COUNTY ON HWY 58 NEAR SANTA MARGARITA AT TROUT CREEK BRIDGE REPLACE BRIDGE	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE RD SAN LUIS OBISPO CA 93401 (805)546-8288	PETERSEN, THOMAS 2053 PRESIKER LANE, STE E SANTA MARIA, CA 93454 (805)922-1611	\$4,571,363 \$2,463,386 \$1,247,536	06/25/20 07/17/20 03/24/22	12% 54%
HA21							
05-SLO-58-4.9/9.9 05-1M3804		IN SAN LUIS OBISPO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS WITH METHACRYLATE	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD. ; SAN FERNANDO CA 91340 (818)898-2300	THOMAS PETERSEN 2053 PREISKER LANE, STE. E SANTA MARIA, CA 93454 (805)441-7943	\$1,906,621 \$15,489 \$15,489	02/18/21 03/16/21 11/29/21	22% 1%
HM							
05-SLO-101-35.6/42 05-1K2804		IN SAN LUIS OBISPO COUNTY, IN AND NEAR ATASCADERO, FROM CUESTA OVERHEAD TO 0.3 MILE SOUTH OF SANTA BABARA ROAD OVERCROSSING OGFC(BWC) AND MICRO-SURFACING	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	LANG, TIM 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-4651	\$3,944,755 \$0 \$0	06/17/21 07/08/21	0% 0%
HM							
05-SLO-101-37.8/46 05-1N3504 ACNH-Q101-(393)E --()		IN SAN LUIS OBISPO COUNTY IN AND NEAR ATASCADERO FROM ROUTE 58 TO TRAFFIC WAY REPLACE #1 LANE PCC PAVEMENT AND	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300		\$6,656,409 \$0 \$0	06/09/21 07/01/21	0% 0%
05-SLO-101-38.5/39.4 05-1J7104 HSNH-Q101-(383)E --()		IN SAN LUIS OBISPO COUNTY NEAR SANTA MARGARITA FROM 0.5 MILE NORTH OF SANTA MARGARITA CREEK BRIDGE (49-153) TO 2.9 MILE SOUTH OF SUPERELEVATION CORRECTION AND OGFC	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	LANG, TIM 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-4651	\$1,809,999 \$1,115,908 \$1,094,608	10/01/20 10/19/20 09/14/21	44% 62%
HB1							
05-SLO-101-54.9/55.7 05-1F4904 SNHG-X079-(030)E --()		IN SLO CO IN PASO ROBLES ON RTE 101 FM 0.8 MI N OF RTE 101/46 SEP TO SD PASO ROBLES OH AND IN ATASCADERO ON RTE 41 FROM OLD MORRO ROUTE 101 AND ROUTE 41 BARRIER	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401 (805)546-8288	IMAN, HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)748-2342	\$2,582,604 \$1,304,142 \$99,982	10/23/20 11/20/20 11/19/21	32% 50%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-55.4/58.4 05-1H3604		IN SAN LUIS OBISPO COUNTY FROM 0.2 MILE NORTH OF THE SOUTH PASO ROBLES OVERHEAD TO 0.4 MILE SOUTH OF THE NORTH PASO ROBLES OVERHEA UPGRADE IRRIGATION TO RECYCLED	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675		\$423,607 \$0 \$0	03/26/21 05/07/21	0% 0%
HA22							

Totals: Authorized Final Amt: \$764,866,422 Completed to Date: \$366,993,360 Work This Month: \$19,131,936

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0W1804		IN FRESNO, KERN, KINGS, MADERA AND TULARE COUNTIES AT VARIOUS REPAIR TMS DETECTION AND METERING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639		\$3,537,000 \$0 \$0	06/14/21 07/07/21	0% 0%
HB4N							
06-FRE-5-20.0/21 06-1A9404		IN FRESNO COUNTY FROM 2 MILES NORTH OF ROUTE 5/33/145 SEPARATION TO S DERRICK AVE OC AND FROM 1 MILE NORTH OF ROUTE 5/33 SEPARATIO COLPLANE, DIG OUTS, AND CONSTRUCT	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	DADAWALLA, DIN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$2,606,599 \$2,305,624 \$782,268	02/18/21 03/09/21 07/20/21	94% 86%
HM1							
06-FRE-5-/0 06-0X1904		IN FRESNO AND KINGS COUNTIES AT VARIOUS LOCATIONS METHACRYLATE, JOINT SEALS, APPROACH	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	CAMOB, EDMUND 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (209)470-8819	\$1,815,568 \$810,889 \$746,083	03/15/21 04/01/21 11/18/21	27% 45%
HM1							
06-FRE-41-.5/5.7 06-1C6504		IN FRESNO CO. ABOUT 6 MILES NORTH OF LEMOORE FROM 0.5 MILES NORTH OF EXCELSIOR AVE UC TO 0.4 MILES SOUTH OF ELKHORN AVE. TEMPORARY MEDIAN BARRIER	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)258-4877	\$7,024,676 \$2,526,713 \$2,510,953	05/04/21 05/19/21 08/21/21	53% 36%
06-FRE-41-6.3/20.1 06-0Y0304 SNHG-P041-(143)E --()		NEAR EASTON FROM ELKHORN AVENUE TO NORTH AVENUE UNDERCROSSING CONSTRUCT SHOULDER RUMBLE STRIPS	BUSH ENGINEERING INC. 518 N. REDINGTON STREET; HANFORD CA 93230 (559)840-0599	CARY CRUZ 3240 N MILLBROOK FRESNO CA 93726 (559)243-3888	\$649,215 \$554,328 \$121,333	11/18/20 12/15/20 07/21/21	98% 85%
HB1							
06-FRE-41-39.9/41.2 06-0Y7004		ON KERN 5, 46 AND KINGS 5, 41 AND ON FRESNO 198 AT VARIOUS LOCATIONS ON 10 BRIDGES DECK MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711		\$1,069,069 \$0 \$0	04/22/21 06/11/21	0% 0%
HM3							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-/0 06-0V9304		IN FRESNO AND MADERA COUNTIES ON ROUTES 41, 99, 168, AND 180 AT VARIOUS LOCATIONS UPGRADE AND REPAIR TMS ELEMENTS	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4877	\$1,551,051 \$559,457 \$111,750	11/04/20 11/17/20 08/31/21	71% 36%
HB4N							
06-FRE-99-.9/5 06-0S4604 ACNH-P099-(644)E --()		IN AND NEAR KINGSBURG FROM SR 99/201 SEPARATION TO 0.3 MI. SOUTH OF SECOND STREET UNDERCROSSING PAVEMENT REHABILITATION (2R)	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$34,488,273 \$32,292,359 \$893,745	12/05/19 12/24/19 08/02/21	96% 93%
HA22							
06-FRE-99-4.9/11.6 06-0U4204 ACNH-P099-(666)E --()		IN AND NEAR SELMA FROM 0.1 MI SOUTH OF SECOND STREET UC TO 0.5 MI NORTH OF MERCED STREET UC PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	DONALD HIURA 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-2795	\$61,035,942 \$754,026 \$754,026	02/25/21 03/18/21 01/11/23	3% 1%
HA22							
06-FRE-99-/0 06-0U2304		IN FRESNO, MADERA AND FRESNO COUNTIES AT VARIOUS LOCATIONS UPGRADE STORMWATER PUMPING PLANTS	KOCH & KOCH INC 16510 SOUTHRIDGE DR PENN VALLEY CA 95946 (530)432-4000	KIMURA, JUSTIN 2750 N. PARKWAY FRESNO, CA 93722 (559)974-5337	\$4,743,700 \$1,653,056 \$460,886	04/24/20 06/03/20 02/10/22	50% 35%
06-FRE-145-/6 06-1A8804		IN FRESNO COUNTY NEAR FIVE POINTS FROM ROUTE 145/5 SEPARATION TO COLUSA AVENUE DIGOUTS AND 0.10' RHMA (GAP GRADED)	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700		\$1,320,074 \$70,605 \$70,605	03/18/21 04/15/21 09/03/21	6% 5%
HM1							
06-FRE-168-18.6/T25.5 06-0U4504		NEAR PRATHER FROM SAMPLE ROAD TO OAK CREEK ROAD PAVEMENT PRESERVATION (CAPM)	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$4,093,888 \$24,825 \$0	06/16/20 07/02/20 12/14/21	12% 1%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-27.4/39.7 06-0Y1004		IN FRESNO COUNTY NEAR PRATHER FROM 0.1 MILE EAST OF LODGE ROAD TO 0.1 MILE WEST OF CRESSMAN ROAD CONSTRUCTION ON STATE HIGHWAY	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET; MODESTO CA 95354 (209)522-2277	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4877	\$1,194,985 \$602,679 \$602,679	04/15/21 05/11/21 08/05/21	44% 50%
06-FRE-168-11.7 06-0U7604		IN FRESNO AND CLOVIS FROM EAST180-EAST168 CONNECTOR OC TO SHEPHERD AVE UPGRADE IRRIGATION SYSTEM	CLEAN CUT LANDSCAPE INC 8406 N ARMSTRONG AVE; CLOVIS CA 93619 (559)322-2041	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO, CA 93726 (559)250-6305	\$1,431,216 \$674,983 \$262,894	01/22/21 03/04/21 08/26/21	69% 47%
HA25							
06-FRE-198-22.6/22.9 06-0U0304		ON STATE ROUTE 198 IN FRESNO COUNTY AT STATE ROUTE 33 2-LANE CONVENTIONAL HIGHWAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700		\$484,989 \$0 \$0	05/07/21 06/03/21	0% 0%
HB4N							
06-FRE-198-26.3/26.8 06-1A5304		IN FRESNO COUNTY 0.50' MILES WEST OF 198/5 SEPARATION TO THE 198/5 SEPARATION REMOVE AND REPLACE 0.25' HMA	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700		\$637,705 \$0 \$0	05/12/21 06/15/21	0% 0%
HA22							
06-KER-0-0 06-0X1804		IN KERN COUNTY AT VARIOUS LOCATIONS BRIDGE DECK MAINTENANCE	T.P.A. CONSTRUCTION, INC. 2406 CLUBHOUSE DRIVE; ROCKLIN CA 95765 (916)919-1624	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)565-5462	\$2,182,470 \$1,197,327 \$0	04/15/20 06/03/20 07/19/21 07/23/21	84% 54%
HM1							
06-KER-5-4.4/15.8 06-1A9004		IN KERN COUNTY AT GRAPEVINE FROM 0.4 MILE NORTH OF LEBEC ROAD OVERCROSSING TO ROUTE 5/99 SEPARATION PCC PANEL REPLACEMENT	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201		\$2,253,581 \$0 \$0	05/06/21 05/27/21	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-6.4/8.8 06-0Q8204		IN KERN COUNTY NEAR LEBEC ON ROUTE 5 FROM 0.6 MILE NORTH OF FORT TEJON OVERCROSSING TO 1.3 MILE SOUTH OF GRAPEVINE UNDERCROSSING REPAIR CONCRETE CHANNEL	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156		\$2,057,828 \$387,199 \$0	08/08/19 08/23/19 12/18/20	23% 19%
06-KER-5-7.5/9 06-0W1604		NEAR GRAPEVINE FROM 2.5 MI NORTH OF FORT TEJON OVERCROSSING TO 1.2 MI SOUTH OF GRAPEVINE UNDERCROSSING UPGRADE DRAINAGE SYSTEMS	BUGLER CONSTRUCTION 4847 HOPYARD RD; PLEASANTON CA 94588 (925)416-0700	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)565-5462	\$3,722,632 \$1,966,811 \$705,848	08/25/20 09/11/20 10/04/21	57% 53%
HB71							
06-KER-5-56.6/58.1 06-1A9304		IN KERN COUNTY NEAR BUTTONWILLOW FROM 7TH STANDARD ROAD (RD) OVERCROSSING (OC) TO 0.1 MILE NORTH OF ROWLEE RD OC & NEAR LOST HILLS INDIVIDUAL SLAB REPLACEMENT AND	BIG DOG EQUIPMENT SERVICES, INC. 12418 GRUEN ST; PACOIMA CA 91331 (818)834-6783		\$678,074 \$0 \$0	05/07/21 06/10/21	0% 0%
06-KER-5-81.7/87 06-0U4704 ACIM-005 -(204)E --()		IN KERN AND KINGS COUNTIES FROM 0.7 MILE SOUTH OF TWISSELMAN ROAD OVERCROSSING TO 0.3 MILE NORTH OF KERN/KINGS COUNTY LINE PAVEMENT REHABILITATION (2R)	PAPICH CONSTRUCTION COMPANY, INC 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	DADAWALLA, DIN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$25,095,729 \$8,405,057 \$540,810	08/13/20 08/27/20 10/14/21	70% 33%
06-KER-5-/5 06-1A6004		ON NORTHBOUND KERN 5 FROM THE KERN/LA COUNTY LINE TO 5.0 MILES NORTH OF THE KERN/LA COUNTY LINE REPAIR FAILED PAVEMENT	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	DHALIWAL, AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,385,000 \$399,545 \$0	06/29/20 06/30/20 03/18/21	37% 29%
20.20.201 130							
06-KER-5-/0 06-0T0304		IN FRESNO COUNTIES FROM LOS ANGELES COUNTY LINE TO MERCED COUNTY LINE INSTALL VEHICLE DETECTION SYSTEMS	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3888	\$1,009,901 \$702,593 \$195,383	10/13/20 11/16/20 08/27/21	63% 70%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-76.1/76.6 06-1C7204		IN KERN CO. ON ROUTE 58 FROM PM 76.10 TO 76.60 REMOVE AND REPLACE BROKEN SLABS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD, CA 93308	DHALIWAL, AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)331-7215	\$2,485,000 \$0 \$0	05/03/21 05/03/21 08/12/21	0% 0%
20.20.201 130							
06-KER-99-10.4/21.2 06-0Q9204 ACNH-P099-(660)E --()		IN AND NEAR BAKERSFIELD FROM 0.4 MI SOUTH OF OLD US-99 OVERCROSSING (S. UNION AVE.) TO 0.1 MI NORTH OF WHITE LANE OVERCROSSING PAVEMENT REHABILITATION AND IMPROVE	GRIFFITH-ATKINSON JV 3050 E. BIRCH STREET; BREA CA 92821 (661)392-6640		\$50,642,205 \$0 \$0	12/08/20 12/31/20	0% 0%
06-KER-99-23.6/28.4 06-0Q2804 BINH-X029-(143)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM BRUNDAGE LANE OC TO BEARDSLEY CANAL ROADWAY REHABILITATION	BROSAMER & WALL, INC. 1777 OAKLAND BLVD. WALNUT CREEK CA 94596 (925)932-7900	HUGO CAMBEROS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$65,437,995 \$51,145,653 \$1,429,144	10/03/18 10/25/18 10/09/21	94% 79%
HA22							
06-KER-99-/0 06-0U2404		IN KERN AND KINGS COUNTIES AT VARIOUS LOCATIONS UPGRADE STORMWATER PUMPING PLANTS	CAL ELECTRO, INC. 3710 ELECTRO WAY; REDDING CA 96002 (530)223-5937	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$4,693,800 \$4,189,658 \$190,380	03/24/20 04/16/20 02/17/22	42% 89%
06-KER-99-/11.2 06-0T20U4 BINH-P099-(636)E --()		NEAR BAKERSFIELD FROM RTE 5/99 SEPARATION TO 0.3 MI NORTH OF US 99 OVERCROSSING REHABILITATE PAVEMENT/VERTICAL	GRIFFITH-VANGUARD JOINT VENTURE 3050 E BIRCH STREET BREA CA 93308 (661)392-6640	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)565-5462	\$62,598,495 \$59,288,621 \$487,693	01/07/19 02/06/19 08/06/21	100% 94%
HA22							
06-KER-119-9.8/13.3 06-0X2004		ON ROUTE 119 IN KERN COUNTY FROM 0.75 MI WEST OF CHERRY AVENUE TO TUPMAN ROAD REPAIR AND INSTALL DRAINAGE SYSTEMS	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$897,963 \$808,131 \$0	05/15/19 06/05/19 11/07/21	100% 90%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-155-35.5/37.5 06-1B0204		IN KERN NEAR GLENVILLE ON SR 155 FROM 3.3 MILES EAST OF BLUE MOUNTAIN RD TO 0.8 MI W OF GRANITE RD & FROM 2.2 MI E OF PASCOE RD TO OVERLAY HMA, SHOULDER BACKING &	GRANITE CONSTRUCTION COMPANY WATSONVILLE CA 95076 (661)392-6640		\$946,946 \$0 \$0	05/19/21 06/15/21	0% 0%
HM							
06-KER-178-10.4/57 06-0X5204 SSTG-X029-(149)E --()		IN KERN COUNTY ON ROUTE 178 FROM 0.2 MILE EAST OF MIRAMONTE DRIVE TO VALLEY ROAD AND ON ROUTE 223 FROM SOUTH VINELAND ROAD T CONSTRUCT CENTERLINE AND SHOULDER	GRIFFITH COMPANY BRECA CA 92821 (714)984-5500	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-5825	\$2,480,642 \$1,925,058 \$815,024	02/11/21 03/01/21 08/11/21	68% 78%
HB1							
06-KER-178-24.6/44.2 06-0Y1104		IN KERN COUNTY AT MIRACLE HOT SPRINGS FROM 2 MILES SOUTH OF DEMOCRAT SPRINGS ROAD TO 0.1 MILE SOUTH OF LAKE ISABELLA BOULEVARD PME MED CHIP SEAL	TALLEY OIL, INC 12483 ROAD 29; MADERA CA 93638 (559)673-9011		\$1,993,509 \$0 \$0	05/10/21 06/08/21	0% 0%
06-KER-204-5.6/5.7 06-1C1304		IN KERN COUNTY ON ROUTE 204 FROM 1.5 MILES WEST OF ROUTE 204/178 JUNCTION TO 1.1 MILES EAST OF AIRPORT DRIVE UNDERCROSSING REPAIR BRIDGE SCOUR	GRIFFITH COMPANY 1128 CARRIER PARKWAY BAKERSFIELD, CA 93308	DHALIWAL, AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$800,000 \$0 \$0	03/25/21 04/16/21 07/31/21	0% 0%
20.20.201 130							
06-KER-223-21.2/21.2 06-0S5104 HSST-S223-(012)E IP62-06 0-(9) --()		IN ARVIN AT DERBY STREET (EL TEJON HIGHWAY) SIGNALIZATION AND CHANNELIZATION	GRIFFITH COMPANY 12200 BLOOMFIELD AVE.; SANTA FE SPRINGS CA 90670 (562)929-1128	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-5825	\$1,764,447 \$0 \$0	02/09/21 03/04/21	0% 0%
HB1							
06-KIN-43-/3.2 06-0X3904		IN KINGS COUNTY IN AND NEAR CORCORAN FROM TULARE COUNTY LINE TO SANTA FE AVENUE PAVEMENT PRESERVATION (MULTI-ASSET	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240 N MILLBROOK FRESNO CA 93726 (559)243-3888	\$2,102,877 \$2,054,137 \$49,392	11/17/20 12/24/20 08/02/21	9% 95%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Time Work Message
06-MAD-49-.1/9.1 06-1A8704		IN MADERA COUNTY IN OAKHURST AT VARIOUS LOCATIONS SAFETY/TRAFFIC OPERATIONS/TSM	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	KHAMPRASEUTH, ANOURACK 2750 N. PARKWAY AVENUE FRESNO, CA 93722 (559)355-7868	\$1,943,116 \$0 \$0	04/27/21 05/27/21	0% 0% SUSPENDED
06-MAD-99-1.5/7.4 06-1C1604		IN MADERA COUNTY NEAR THE CITY OF MADERA FROM 0.5 MILES NORTH OF AVE 7 OVERCROSSING TO AVE 13 OVERCROSSING REMOVE AND REPLACE EXISTING HMA AND STRIPE	A TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 5771 SOUTH TOYOTA PLACE FRESNO, CA 93725	VAQUILAR, FELIX 2750 PARKWAY AVE FRESNO, CA 93722 (559)813-3100	\$1,985,000 \$1,647,956 \$0	03/16/21 04/15/21 06/29/21	100% 83% OVER RUN
20.80.110 000							
06-MAD-99-7.5/15.1 06-470904 BINH-P099-(635)E --()		IN MADERA COUNTY IN AND NEAR MADERA FROM AVENUE 12 OVERCROSSING TO 0.9 MILES SOUTH OF AVENUE 17 OVERCROSSING WIDEN FREEWAY FROM 4 LANES TO 6	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE RD #200 WESTLAKE VILLAGE, CA 91361 (818)362-9200	FERNANDO DEALBA 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)246-7337	\$67,002,704 \$61,593,568 \$2,667,405	03/14/19 04/05/19 08/20/21	100% 91% OVER RUN
HE13							
06-MAD-99-14.0/14.5 06-0U5204 ACNH-P099-(667)E --()		IN AND NEAR MADERA, FROM 0.2 MILE SOUTH TO 0.3 MILE NORTH OF AVE 17 OVERCROSSING AND FROM 0.9 MILE NORTH AVE 17 OVERCROSSING TO 0. PAVEMENT REHABILITATION (CAPM)	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARRUBA, DAVID 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)974-5337	\$7,157,769 \$0 \$0	04/01/21 04/16/21	0% 0%
HA22							
06-MAD-145-8.1/9.6 06-0W3604		ON STATE ROUTE 145 IN MADERA COUNTY IN THE CITY OF MADERA FROM AVENUE 13 TO SIXTH STREET. UPGRADE/INSTALL ADA CURB RAMPS AND	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	VAQUILAR, FELIX 2750 N. PARKWAY FRESNO, CA 93722 (559)360-1951	\$1,233,127 \$0 \$0	11/05/20 11/17/20	0% 0% SUSPENDED
HB71							
06-MAD-145-8.6/8.6 06-1C0014		IN MADERA COUNTY IN MADERA AT THE CALTRANS MAINTENANCE STATION AT 125 WEST ALMOND AVENUE PARKING LOT RESURFACING WITH COLD	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	VAQUILAR, FELIX 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)360-1951	\$294,994 \$291,789 \$291,789	05/11/21 06/03/21 07/20/21	100% 99%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-152-/15.5 06-1A9204		IN MADERA COUNTY NEAR CHOWCHILLA FROM CAL VALLEY CONSTRUCTION, INC. ROUTE 59/152 SEPARATION TO 0.1 MILE WEST OF ROUTE 99/152 SEPARATION REMOVE CONCRETE PAVEMENT AND PLACE	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	AMOBI, EDMUND 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (209)470-8819	\$849,700 \$604,526 \$0	03/08/21 03/25/21 07/06/21	56% 88%
06-TUL-0-/0 06-0U3004 ACNH-000C-(514)E --()		IN KINGS AND TULARE COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS WIRE THEFT RESTORATION	STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE; CHINO CA 91214 (909)591-0000	HUERTA JAVIER 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$10,816,315 \$7,667,482 \$463,018	03/17/20 04/08/20 10/12/21	76% 71%
HA23							
06-TUL-43-/22.7 06-1A9904		IN KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS PME MED CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET; MODESTO CA 95354 (209)522-2277		\$3,125,573 \$0 \$0	04/29/21 05/20/21	0% 0%
06-TUL-63-/0 06-0U0404 SSTG-X107-(020)E --()		NEAR VISALIA ON STATE ROUTES 137 & 63 AT VARIOUS LOCATIONS INSTALL CENTERLINE AND SHOULDER	BUSH ENGINEERING INC. 518 N. REDINGTON STREET; HANFORD CA 93230 (559)840-0599		\$851,923 \$200,944 \$200,944	03/08/21 04/01/21 10/15/21	0% 24%
HB1							
06-TUL-65-6.9/10 06-1A9804		IN TULARE COUNTY AT VARIOUS LOCATIONS PME MED CHIP SEAL	NORTHWEST PAVING, INC 8115 SECLUDED VALLEY DRIVE; REDDING CA 96001 (530)246-4388		\$2,227,777 \$0 \$0	04/30/21 05/28/21	0% 0%
06-TUL-65-17.5/22 06-0U7304 ACNH-X107-(018)E --()		IN PORTERVILLE FROM 0.4 MI NORTH OF AVE 136 TO 0.2 MI NORTH OF LINDA VISTA AVE; ALSO ON RTE 190 FROM 0.2 MI WEST OF RTE 190/65 SEP INSTALL MVPS, GORE PAVING AND	A.M. CONCRETE, INC. P.O.BOX 3367 THOUSAND OAKS CA 91359 (818)362-8300	GARCIA JAKE 8530 W. ROOSEVELT VISALIA CA 93291 (559)905-1299	\$2,978,057 \$2,385,426 \$357,030	09/28/20 10/29/20 08/12/21	82% 80%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-65-/0 06-0X0404 SSTG-X107-(019)E --()		IN TULARE COUNTY IN AND NEAR PORTERVILLE ON ROUTES 65 & 190 AT VARIOUS LOCATIONS INSTALL CENTERLINE AND SHOULDER	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700		\$1,334,034 \$1,207,522 \$107,483	10/27/20 12/02/20 08/11/21	76% 90%
HB1							
06-TUL-99-6.1/12.8 06-0U2704		IN TULARE COUNTY ON ROUTE 99 AT VARIOUS LOCATIONS BRIDGE RAIL UPGRADE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR.,STE A RANCHO CORDOVA CA 95742 (916)852-5530	JAKE GARCIA 8530 W ROOSEVELT VISALIA CA 93291 (559)905-1299	\$2,611,593 \$0 \$0	06/03/21 06/28/21	0% 0%
HA21							
06-TUL-99-19.2/19.8 06-0Q9104 ACNH-P099-(957)E --()		IN TULARE COUNTY NEAR TIPTON FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF AVENUE 152 OVERCROSSING BRIDGE DECK AND OUTSIDE GIRDER	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700		\$8,049,654 \$1,513,930 \$674,855	09/25/20 10/13/20 03/03/22	14% 19%
HA21							
06-TUL-99-30.6/35.2 06-360244 ACNH-P099-(665)E --()		ON ROUTE 99 IN TULARE COUNTY NEAR TULARE FROM PROSPERITY AVE TO 1.2 MILES SOUTH OF AVENUE 280 OVERCROSSING (BR NO. 46-0195) 4F TO 6F	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200		\$48,856,761 \$0 \$0	04/26/21 06/11/21	0% 0%
HE13							
06-TUL-99-31.2/32.5 06-332214		IN TULARE COUNTY IN TULARE AT CARTMILL AVENUE OVERCROSSING LANDSCAPE MITIGATION	WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DR. HERCULES CA 94547 (510)741-9226		\$1,126,123 \$1,096,913 \$3,710	09/28/17 10/27/17 07/21/21 07/21/21	0% 0%
HA25							PLANT EST SATIS
06-TUL-99-41.3/52 06-1A9604		IN TULARE COUNTY NEAR GOSHEN FROM 0.2 MI NORTH OF GOSHEN OH TO 0.2 MILE NORTH OF DODGE AVE OC SB #3 LAN REMOVE AND REPLACE 0.10'	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300		\$999,725 \$902,963 \$428,968	02/02/21 02/18/21 07/30/21	100% 90%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-137-16.5/16.6 06-0T3504 ACNH-P137-(010)E --()		IN TULARE AT ROUTE 137/99 SEPARATION RAMP INTERSECTIONS INSTALL SIGNALS NB & SB; WIDEN N/B	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300		\$2,156,807 \$0 \$0	06/25/21 07/15/21	0% 0%
06-TUL-137-16.6/0 06-1A0404		ON TUL-137, NEAR TULARE, FROM 16.6 MILES EAST OF THE KIN CO LINE TO 1 MILE WEST OF THE RTE 137/63 JCT BRIDGE BENT CAP REPAIRS	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352		\$405,700 \$0 \$0	04/27/21 06/14/21	0% 0%
06-TUL-190-15.1/16.9 06-0S3114		IN PORTERVILLE FROM PROSPECT ST. TO PLANO ST. REPLACEMENT PLANTING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DR. HERCULES CA 94547 (510)741-9226		\$309,320 \$302,394 \$7,575	04/10/19 05/01/19 07/20/21	0% 0% PLANT EST SATIS

Totals: Authorized Final Amt: \$586,527,674 Completed to Date: \$283,877,721 Work This Month: \$19,165,845

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-2.8/2.8 07-341704 SSTG-P001-(668) --()		IN LONG BEACH, INTERSECTION OF PCH AND ANAHEIM ST/ LOS ALTOS AVE INSTALL LEFT TURN PHASE AND ADA	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD; CORONA CA 92883 (951)682-2982	TURAY, SULAIMAN 13230 FIRESTONE BLVD., STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$371,974 \$0 \$0	08/13/20 09/11/20 10/12/21	0% 0% SUSPENDED
07-LA-1-3.5/3.5 07-299104		IN LOS ANGELES, IN LONG BEACH AT LOS ALAMITOS TRAFFIC CIRCLE INSTALL PAVEMENT DELINEATION,	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS CA 90703 (562)860-3085	\$497,499 \$493,940 \$0	11/07/19 11/26/19 10/30/21	100% 97%
HB1 07-LA-1-6.0/6 07-339804 HSTG-P001-(667)E --()		IN LOS ANGELES COUNTY, CITY OF LONG BEACH ON PACIFIC COAST HIGHWAY AT ATLANTIC AVENUE TRAFFIC SAFETY IMPROVEMENT	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	ALONZO, BERNARD 13230 FIRESTONE BLVD. STE. E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$249,973 \$358 \$0	04/16/20 05/14/20 11/15/21	0% 0% SUSPENDED
HB1 07-LA-1-10.7/10.7 07-331704 SSTG-P001-(644)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT FRIES AVENUE INSTALL TRAFFIC SIGNALS AND UPGRADE	KDC INC., DBA DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720 (714)828-7000	FREMONG, S. 13230 FIRESTONE BLVD UNIT A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$479,332 \$437,858 \$0	09/19/18 10/25/18 07/31/22	93% 89%
HA22 07-LA-1-34.5/35.4 07-316904 HSST-X037-(220)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ENHANCE TUNNEL LIGHTING, INST QUEUE	ALDRIDGE ELECTRIC, INC. 844 E. ROCKLAND ROAD; LIBERTYVILLE IL 60048 (847)247-5214	SHIN, F. 12975 CULVER BLVD. LOS ANGELES, CA. 90066 (310)213-3136	\$5,632,720 \$2,760,047 \$674,315	01/24/20 04/08/20 12/31/21	65% 49%
HM1 07-LA-1-46.9/50.4 07-3W8704 ACST-P001-(669)E --()		IN LOS ANGELES COUNTY, IN AND NEAR MALIBU, FROM MALIBU LAGOON BRIDGE TO SOLSTICE CANYON CREEK SLURRY SEAL DIGOUTS, SLABS	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	SAEID 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)808-7976	\$1,263,951 \$16,588 \$3,150	06/09/20 07/02/20 09/30/21	96% 1%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-48.7/50.6 07-4V0104 SNHG-P001-(672)E --()		IN MALIBU AT MALIBU SEAFOOD FRESH FISH MARKET & PATIO CAFE (25653 CA-1) INSTALL PEDESTRIAN SIGNAL CROSSING, --()	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91723 (909)599-1612	QUACH, BEN 13171 TELFAIR AVE, SUITE 101 SYLMAR, CA 91342 (213)817-0223	\$667,800 \$0 \$0	04/12/21 04/30/21 10/30/21	0% 0% SUSPENDED
07-LA-1-56.5/56.9 07-291404 ACST-P001-(674)E --()		IN LOS ANGELES COUNTY IN MALIBU FROM GUERNSEY AVE TO TRANCAS CANYON ROAD BRIDGE REPLACEMENT --()	STACY AND WITBECK, INC. 2800 HARBOR BAY PARKWAY; ALAMEDA CA 94502 (510)748-1870	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$10,781,073 \$69,500 \$23,100	02/18/21 03/09/21 09/29/21	0% 1% SUSPENDED
HA21							
07-LA-1-567.0/56.7 07-1XG104		IN CITY OF MALIBU TRANCAS CREEK ON PCH TO PLACE CLASS IV ROCKS AROUND TO PREVENT FURTHER SCOURING OF BRIDGE FOOTINGS DIR'S EMERGEN PROTECT BRIDGE SPREAD FOOTING	SUMMER CONSTRUCTION INC P.O. BOX 30 SANTA PAULA, CA 93061	LEON, DAN 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6270	\$570,000 \$9,987 \$0	01/19/18 02/27/18 04/08/21	50% 2%
20.20 201130							
07-LA-2-14.2/14.2 07-288304 ACNH-X037-(221)E --()		IN LOS ANGELES COUNTY, IN VARIOUS CITIES ON ROUTES 2, 60, 164 AND 210 AT VARIOUS LOCATIONS TARGET POLLUTANTS (STORM WATER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)308-2033	\$3,130,945 \$83,077 \$83,077	03/01/21 04/30/21 03/16/23	2% 3%
HA42							
07-LA-2-14.9/22.6 07-340604 BINH-000C-(486)E --()		IN LOS ANGELES COUNTY AND VENTURA COUNTY AT VARIOUS LOCATIONS INTELLIGENT TRANSPORTATION SYSTEM --()	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN ST. RIVERSIDE CA 92504 (951)710-1000	PHAM, RYAN 1041 W BADILLO ST, #112 COVINA, CA 91722 (213)793-7193	\$11,647,077 \$9,794,466 \$307,030	12/17/18 02/05/19 09/09/21	86% 84%
HB4N							
07-LA-2-37.5/48 07-1XS204		IN LA COUNTY RT 2 ANGELES NATIONAL FOREST REPAIR & REPLACE ALL FIRE DAMAGE DUE TO BOBCAT FIRE INCL MBGR,DRAING SYSTEMS ETC DIR'S E REPAIR BOBCAT FIRE DAMAGE	BURNS PACIFIC CONSTRUCTION INC 505 E THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360	INCWIDJAJA, DANIEL 2090 FERN LN GLENDALE, CA 91208 (213)792-5056	\$4,085,000 \$3,474,404 \$0	10/12/20 10/28/20 06/30/21	26% 99%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-1.7/1.7 07-325704		IN SANTA FE SPRINGS AT 14044 DRIVE ADJACENT TO I-5 BETWEEN VALLEY VIEW AVE AND ALONDRA BOULEVARD. CONSTRUCT SOUTHERN REGIONAL	FREEMONG, SAM SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN; IRVINE CA 92618 (949)299-1400	13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (562)345-9865	\$19,956,100 \$18,272,258 \$484,500	05/07/19 06/07/19 09/30/22	100% 91%
HA11							
07-LA-5-5.8/6.8 07-215954 CMLN-6207-(068)N --()		IN SANTA FE SPRINGS FROM NORTH OF ORR AND DAY OVERHEAD TO ROUTE 605 INTERCHANGE ROADWAY WIDENING & STRIPING (SEG 5)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	TON, THANG 18000 STUDEBAKER RD. SUITE 360 CERRITOS CA 90703 (562)916-7962	\$90,559,085 \$86,560,975 \$94,499	04/24/14 05/13/14 04/30/22	89% 94%
HB5							
07-LA-5-9.0/59 07-4W5604		IN LOS ANGELES COUNTY ON ROUTE 5 APPLY METHACRYLATE ON DECK, REPAIR	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504 (951)776-9100	FERRER, JOSE 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$1,980,283 \$1,826,071 \$344,735	12/04/20 12/24/20 09/15/21	66% 89%
HM3							
07-LA-5-10.3/10.4 07-1XT004		ON LA, CITY OF COMMERCE, REMOVE & REPLACE DAMAGED NATURAL GAS AND SERVICE LINES TO THE BUILDINGS AND OTHER RELATED WORK. DIR'S EME REMOVE & REPLACE NATURAL GAS/SERVICE LINES	SEBASTIAN WATERWORKS INC. 221 W. POMONA BLVD. MONTEREY PARK, CA 91754	ROBILLOS, RAMON 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-3301	\$585,000 \$579,144 \$0	01/28/21 04/23/21 06/21/21	100% 97% OVER RUN
20.20 201130							
07-LA-5-11.0/14 07-317504		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS DRAINAGE IMPROVEMENT	SHIMMICK CONSTRUCTION COMPANY, INC. 530 TECHNOLOGY DR. ; IRVINE CA 92618 (949)333-1500	ARABE, JEROME 13230 SOUTH FIRESTONE BLVD SANTA FE SPRINGS CA 90670 (562)345-3113	\$5,527,133 \$5,400,956 \$0	11/27/19 01/02/20 12/31/21	90% 98% SUSPENDED
HA22							
07-LA-5-14.2/53.4 07-4W7904		IN LOS ANGELES COUNTY ON ROUTE 5 APPLY DECK METHACRYLATE, REPLACE	RV CONCRETE 605 E. COMMERCIAL ST. ; ANAHEIM CA 92801 (714)855-4201	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (909)322-2462	\$1,822,781 \$0 \$0	05/12/21 06/03/21 02/22/22	0% 0%
HM3							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-18.2/18.2 07-332704 SHIM- 005-(128)E --()		IN LOS ANGELES COUNTY, SR-5 PM 18.26 AT THE CONNECTOR FROM WESTBOUND ROUTE 10 TO SOUTHBOUND ROUTE 5 APPLY HIGH FRICTION SURFACE	WESTCOAST PUBLIC WORKS INC 20058 VENTURA BLVD, #318; WOODLAND HILLS CA 91364 (818)256-9401	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)798-6053	\$1,474,424 \$1,386,443 \$0	11/27/19 12/24/19 06/06/22	36% 92%
HB1							
07-LA-5-18.3/18.8 07-318404 ACIM-X037-(207)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES ON ROUTE 5 FROM STATE STREET OVERCROSSING TO MISSION ROAD UNDERCROSSING AND ON ROUTE 10 FROM HIGH FRICTION & UPGRADE LIGHTING	J. M'CLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	IZADPANAH, MOE 3212 ROSEMEAD BLVD SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$2,760,974 \$2,036,223 \$0	09/27/18 10/22/18 05/01/21	76% 76%
HB1							
07-LA-5-19.6/19.9 07-308004 ACIM- 005-(107)E --()		IN LOS ANGELES CITY, FROM 0.1 MILE SOUTH OF NORTH BROADWAY AVENUE OVERCROSSING TO 0.1 MILE NORTH OF PASADENA AVENUE OVERCROSSING PAVEMENT PRESERVATION	SEMA CONSTRUCTION, INC. 42690 RIO NEDO, SUITE G TEMECULA, CA 92590 (949)470-0500	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (626)337-8252	\$3,150,356 \$46,865 \$0	05/25/18 06/19/18 03/04/22	0% 2% SUSPENDED
HA22							
07-LA-5-29.4/31.6 07-1218W4 IM- 005-(078) --()		IN LOS ANGELES COUNTY IN BURBANK FROM WEST MAGNOLIA BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF BUENA VISTA STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342 (818)362-9200	GURFINKEL, VLADIMIR 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (562)572-5538	\$257,468,407 \$238,635,465 \$2,124,512	11/29/12 12/20/12 03/02/23	81% 92%
HB5	SWPPP						
07-LA-5-32.5/32.5 07-4T9804		INSTALLATION OF TRAFFIC SIGNALS AT SOUTH BOUND LA 5 OFF-RAMP TO HOLLYWOOD WAY INSTALL TRAFFIC SIGNAL	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870 (714)573-4599	KWAN, KIN 2090 FERN LANE GLENDALE, CA 91208 (562)572-6016	\$523,113 \$502,639 \$0	12/28/18 01/25/19 05/21/21 07/02/21	100% 100% COMPLETED
HB4N							
07-LA-5-33.2/39.1 07-4U0604		IN LOS ANGELES COUNTY IN CITY OF LOS ANGELES ON ROUTE 5 FROM 0.1 MILE SOUTH OF ROSCOE BOULEVARD OVERCROSSING TO PAXTON STREET UND LA-5, ROADSIDE REHABILITATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	LAO, ARTURO 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$845,282 \$799,900 \$0	12/19/18 01/15/19 08/30/21	0% 0% PLANT EST SATIS
HA25							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-34.6/34.6 07-314204		IN LOS ANGELES COUNTY, ON RTE 5 AT SUN VALLEY OVERHEAD BRIDGE PAINT	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD; FAIRFIELD CA 94534 (707)639-4414	MOHSENZADEH, ALI 13171 TELFAIR AVE. #101 SYLMAR, CA. 91342 (818)746-0669	\$3,284,109 \$0 \$0	07/10/20 07/28/20 09/30/21	0% 0%
HA21							
07-LA-5-42.6/47.9 07-1XP104		LA 5/14 & LA 5/210 IN CITY OF SYLMAR IN LACOUNTY SADDLE RIDGE FIRE DAMAGE REPAIR, REPLACE/INSTALL EROSION CONTROL BMP'S DIR'S EMER REPAIR SADDLE RIDGE FIRE DAMAGE	BALTAZAR CONSTRUCTION INC 236 E. ARROW HWY COVINA, CA 91722	OSORIO, OSCAR 25061 W. AVE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	\$14,735,000 \$10,429,002 \$0	12/09/19 01/10/20 08/27/21	100% 71% OVER RUN
20.20 201130							
07-LA-5-44.9/88.6 07-4W1504		IN LOS ANGELES COUNTY ON ROUTE 5 AND 118, FROM PM R44.86 TO R88.57 COLUMN REPAIR, DECK METHACRYLATE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	OSORIO, OSCAR 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$1,918,965 \$1,658,639 \$33,500	06/21/19 07/11/19 10/01/21	100% 82% OVER RUN
HM3							
07-LA-5-73.5/88.6 07-3W8004		IN LOS ANGELES COUNTY FROM 1.0 MILE SOUTH OF VISTA DEL LAGO ROAD UNDERCROSSING TO THE LOS ANGELES / KERN COUNTY LINE PCC PROFILE GRIND AND SLAB	HARBER COMPANIES, INC 1880 RIVERVIEW DRIVE; SAN BERNARDINO CA 92408 (909)478-1957	OSORIO, OSCAR 26061 W. AVENUE STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$3,083,790 \$0 \$0	06/24/21 07/22/21	0% 0%
HM1							
07-LA-5-/1.5 07-2159U4 NHPI-0052-(981)N MO06-62 0-(062)N --()		IN LOS ANGELES AND ORANGE COUNTIES IN BUENO PARK, LA MIRADA, CERRITOS SANTA FE SPRINGS FROM ARTESIA BLVD UNDERCROSSING TO NORTH FO WIDEN AND REALIGN FREEWAY (SEGMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	SAKER, GEORGE 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-3125	\$151,870,382 \$124,597,693 \$1,463,682	05/27/16 07/15/16 04/13/23	71% 82%
HB5							
07-LA-5-/0 07-1XM604		IN LA COUNTY AT VAR LOCS LA-5, 134,210&405 TO REMOVE X-LITE TERMINAL AND REPLACE WITH MASH APPROVED TERMINAL SYSTEM DIR'S ORDER EMER REPLACE X-LITE TERMINAL WITH MASH SYSTEM	FERREIRA CONSTRUCTION CO INC DBA FERREIRA COASTAL CONSTR CO 10370 COMMERCE CENTR DR B-200 RANCHO CUCAMONGA, CA 91730	MOHSENZADEH, ALI 13171 TELFAIR AVE SYLMAR, CA 91342 (818)746-0669	\$694,000 \$494,422 \$0	07/17/19 08/12/19 08/30/21	85% 71% SUSPENDED
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-.4/21.1 07-304304 HSIM- 010-(853)E --()		IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM 0.3 MILE EAST OF CESAR CHAVEZ OVERCROSSING TO CAMPUS ROAD OVERCROSSING PAVING BEYOND GORES AND VEGETATION	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)337-8252	\$1,872,883 \$1,760,260 \$3,272	11/05/19 11/19/19 06/01/22	0% 0% PLANT EST SATIS
HB34							
07-LA-10-2.1/11.1 07-304204 HSIM- 010-(850)E --()		IN LOS ANGELES COUNTY IN SANTA MONICA AND LOS ANGELES FROM 0.1 MILE WEST OF ROUTE 1/10 SEPARATION TO 0.1 MILE EAST OF WEST BOULEV RELOCATE APPURTENANCES; ADD	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN; IRVINE CA 92618 (949)299-1400	SAYKALI, ZARIF 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$3,372,526 \$3,104,693 \$38,131	10/02/19 11/19/19 04/30/22	65% 92%
HB34							
07-LA-10-2.1/18.4 07-301504 ACIM- 010-(844)E --()		IN LA COUNTY IN SANTA MONICA & LA ON RTE 1 FROM 0.1 MILE WEST OF MAIN STREET OC TO RTE 1/10 SEP, & ON RTE 10 FROM RTE 1/10 SEP TO PAVEMENT PRESERVATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES CA 90066 (310)920-7449	\$29,043,416 \$28,596,017 \$1,001,704	11/19/18 12/12/18 08/11/21	97% 94%
HA22							
07-LA-10-2.2/10.6 07-4W5704		IN LOS ANGELES COUNTY ON ROUTE 10. FROM ROUTE 1/10 SEPARATION TO 0.2 MILE EAST OF LA BREA AVENUE UNDERCROSSING REPLACE SIGNS WITH TYPE XI	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	RAM, MAHINDA 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)920-7449	\$448,967 \$9,500 \$0	12/22/20 01/21/21 12/17/21	1% 2%
HM4							
07-LA-10-12.4/14.9 07-332604 SIMG- 010-(854)E --()		IN THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE EAST OF ARLINGTON AVENUE OVERCROSSING TO 0.7 MILE EAST OF ROUTE 10/110 SEPARAT REPLACE RAISED ISLAND WITH CONCRETE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	SAYKALI, ZARIF 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$14,795,058 \$3,209,604 \$795,148	12/16/20 01/12/21 04/30/24	12% 22%
HB1							
07-LA-10-15.0/18.3 07-296604 ACIM- 010-(840)E --()		IN LOS ANGELES AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF ROUTE 10/110 SEPARATION TO ROUTE 10/5/101 SEPARATION PAINT AND REHABILITATE BRIDGE AND	CL COATINGS, INC DBA CL INDUSTRIAL COATINGS, INC 26713 MADISON AVE MURRIETA, CA 92562 (562)285-6520	PATEL, PRAVIN 902 SAN GABIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$29,542,401 \$20,367,431 \$473,026	06/04/18 06/29/18 08/08/22	70% 69%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-15.8/15.8 07-1XS804		CITY & COUNTY OF LA ON MAPLE AVE & E 16TH TO REPAIR & SECURE STATE OWNED PROPERTY DUE TO VANDALISM, ARSON & HOMELESS ENCAMPMENTS DIR' REPAIR DAMAGE TO STATE PROPERTY	KORMEX INDUSTRIES INC 13089 PEYTON DR #C461 CHINO HILLS, CA 91709	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$751,000 \$743,937 \$0	02/22/21 03/23/21 08/01/21	100% 97% OVER RUN
20.20 201130							
07-LA-10-16.6/30.1 07-260804 ACNH-X037-(222)E --()		IN LOS ANGELES COUNTY ON ROUTE 10 BETWEEN EAST OF SOUTH CENTRAL AVE UNDERCROSSING AND WEST OF COGSWELL RD UNDERCROSSING AND ON ROUTE 10 STORM WATER MITIGATION (TRASH TMDL)	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	HAILU, MESFIN 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)453-7555	\$9,542,185 \$1,891,392 \$742,925	01/29/21 02/11/21 06/19/23	13% 20%
HA42							
07-LA-10-17.2/42.1 07-4W5304		IN LOS ANGELES COUNTY ON ROUTE 10 METHACRYLATE DECK, SPALL REPAIR AND	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	AZIMA, HASSAN 3212 ROSEMEAD BLVD., STE 100 EL MONTE, CA 91731 (626)572-6732	\$2,694,669 \$2,149,672 \$0	01/29/21 03/01/21 06/22/21	29% 79%
HM3							
07-LA-10-26.3/26.3 07-4P2404		IN LOS ANGELES COUNTY AT SAN GABRIEL ELECTRICAL MAINTENANCE STATION REMODEL EXISTING BUILDING	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE.; AZUSA CA 91702 (626)334-5775	AZIMA, HASSAN 3212 ROSEMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$463,500 \$323,420 \$28,470	04/28/20 06/03/20 08/30/21	57% 70%
07-LA-10-31.2/37.2 07-303904 ACIM-010 -(855)E --()		IN LOS ANGELES COUNTY IN BALDWIN PARK AND WEST COVINA FROM 0.1 MILE EAST OF THE 10/605 SEPARATION TO 0.3 MILE WEST OF CITRUS STREET LANE REPLACEMENT	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	KAROUT, REDA 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (213)798-6049	\$45,059,406 \$8,844,432 \$1,878,574	11/25/20 12/17/20 06/07/24	10% 20%
HA22							
07-LA-10-31.3/31.3 07-4V1604		IN LOS ANGELES COUNTY ON ROUTE 10 (PM 31.3) , AND ON ROUTE 126 (PM R5.0/R5.3) AT VARIOUS LOCATIONS RESTORE EXISTING BEST MANAGEMENT	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD. ; SAN DIMAS CA 91773 (909)394-4510	KHAN, MOHAMMAD Z. 25061 W. AVENUE STANFORD, # 70 VALENCIA, CA 91355 (661)257-0273	\$646,102 \$0 \$0	03/16/21 04/08/21 11/27/24	0% 0% SUSPENDED
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-33.2/37.2 07-1170U4 CMLN-6207-(059) --()		LA COUNTY IN CITY OF BALDWIN PARK AND WEST COVINA FROM PUENTE AVENUE TO CITRUS STREET CONSTRUCT HOV LANES & SOUNDWALLS	AMES CONSTRUCTION, INC. 2000 AMES DRIVE BURNSVILLE, MN 55306 (952)435-7106	PUNJABI, RAJ 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$100,737,410 \$97,077,923 \$0	02/10/14 02/27/14 09/21/21	84% 95%
HB5							
07-LA-10-37.2/42.4 07-1193U4 NHPI- 010-(829)E LN62-07 0-(0) --()		IN LA COUNTY FROM CITRUS STREET IN WEST COVINA TO ROUTE 57 IN POMONA WIDEN FREEWAY, CONSTRUCT HOV LANES	GUY F. ATKINSON 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)382-7172	CAO, RUDY 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (909)594-3739	\$188,976,561 \$183,342,759 \$1,001,514	11/16/15 12/08/15 02/27/23	75% 96%
HB5							
07-LA-14-28.9/29.2 07-337604		IN THE CITY OF SANTA CLARITA, NEAR SOUTHBOUND OFFRAMP TO SIERRA HIGHWAY REPLACE DAMAGED DRAINAGE SYSTEM	SEMA CONSTRUCTION, INC. 42690 RIO NEDO STE. G; TEMECULA CA 92590 (303)627-2600	AMADI, PATRICIA 13171 TELFAIR AVE, SUITE #101 SYLMAR, CA 91342 (818)364-2760	\$4,461,831 \$1,573,020 \$24,631	10/15/20 11/05/20 03/03/22	38% 35%
HA22							
07-LA-14-32.1/60.7 07-3W4504 NHP0-1407-(E) --()		IN SANTA CLARITA AND PALMDALE FROM 0.2 MILE NORTH OF SANTA CLARA RIVER TO TECHNOLOGY DRIVE UNDERCROSSING PCC GRIND, SLABS REPAIR, CPOL	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834 (858)243-8272	MOHSENZADEH, ALI 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (818)746-0669	\$5,974,684 \$5,705,318 \$0	06/29/17 07/27/17 07/30/21	87% 92%
HM1							
07-LA-14-35.0/53.5 07-312804 ACNH-P014-(079) --()		IN LOS ANGELES FROM 0.7 MILE SOUTH SOLEDAD CANYON ROAD/ 0.3 MILE SOUTH MOUNTAIN SPRING ROAD OC STORM WATER MITIGATION	DREAMBUILDER CONSTRUCTION CORP. 18543 YORBA LINDA BLVD #376 YORBA LINDA, CA 92886 (714)646-3697	MOHSENZADEH, ALI 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (818)746-0669	\$3,706,061 \$3,758,907 \$0	01/11/19 02/05/19 09/30/21	93% 98%
HA42							
07-LA-14-35.7/39.8 07-1XP504		IN CITY OF SANTA CLARITA LA-14 TO INSTALL VEGETATION CNTRL, ROCK SCALING,REPAIR ERODSLOPE & BURN AREA DUE TO TICK FIRE DIR'S EMERG REPAIR BURN AREAS DUE TO TICK FIRE	ORTIZ ENTERPRISES INC 6 CUSHING STE 200 IRVINE, CA 92618	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (805)857-7053	\$4,035,000 \$3,200,476 \$0	11/27/19 12/20/19 07/30/21	100% 79% OVER RUN
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-14-54.6/66.2 07-311104 ACNH-P014-(082)E --()		IN LOS ANGELES COUNTY FROM VINCENT RAMP UNDERCROSSING TO AVENUE K8 OVERCROSSING ROADSIDE SAFETY IMPROVEMENTS	WESTCOAST PUBLIC WORKS INC 20058 VENTURA BLVD, #318; WOODLAND HILLS CA 91364 (818)256-9401	KHAN, MOHAMMAD 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$2,492,483 \$1,559,536 \$407,090	08/07/20 08/27/20 08/27/21	99% 62%
HB34							
07-LA-18-/4.5 07-4W6104		IN LOS ANGELES COUNTY FROM 263RD STREET EAST RT TO JCT RTE 138 DIGOUTS COLD PLANE/AC OVERLAY,	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST. STE. 101; VENTURA CA 93003 (805)765-6867	TIEU, FRED	\$1,783,617 \$0 \$0	05/26/21 06/15/21	0% 0%
HM1							
07-LA-39-17.8/38.2 07-3W7304		IN LOS ANGELES COUNTY, FROM SAN GABRIEL BRIDGE TO CRYSTAL LAKE ROAD SLURRY SEAL, SHOULDER BACKING,	DREAMBUILDER CONSTRUCTION CORPHONG, HAI DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	1041 W. BADILLOS SUITE 112 COVINA, CA 91722 (951)232-3742	\$3,095,061 \$1,010,407 \$346,073	11/18/20 12/09/20 11/10/21	44% 32%
HM1							
07-LA-39-31.2/31.2 07-343404 HSST-P039-(038)E --()		IN LOS ANGELES COUNTY, ON ROUTE 39 AT NORTH FORK SAN GABRIEL RIVER BRIDGE (BR. NO. 53-3069) REPLACE BRIDGE	OHL USA, INC. 1920 MAIN STREET STE 310 IRVINE CA 92614 (949)242-4432	HONG, HAI 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$13,476,412 \$4,169,609 \$261,441	10/30/19 11/12/19 01/23/24	23% 31% SUSPENDED
HA21							
07-LA-39-180.0/30.9 07-1XS404		LA-39 S/B SAN GABRIEL RESERVOIR & ANGELES NATIONAL FOREST REPAIR FIRE DAMAGE MBGR & DRAINAGE SYSTEMS, BASINS & EROSION CONTROL DIR'S E REPAIR BOBCAT FIRE DAMAGE	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	HONG, HAI 1041 W. BADILLO ST SUITE 112 COVINA, CA 91722 (951)232-3742	\$1,905,000 \$900,752 \$0	10/16/20 11/24/20 08/09/21	81% 47%
20.20 201130							
07-LA-47-3.4/4.6 07-138204 NHBR-P047-(010)N --()		IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP	M C M CONSTRUCTION INC 460 N. HENRY FORD AVENUE WILMINGTON, CA 90744 (562)432-4343	LEON, DAN 450 N. HENRY FORD AVENUE WILMINGTON, CA 90744 (562)472-6032	\$391,723,200 \$386,878,397 \$116,698	06/30/11 07/13/11 05/26/22	91% 99%
HA21	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-57-7.7/11.8 07-301804 ACNH-P057-(068)E --()		IN LOS ANGELES COUNTY IN SAN DIMAS AND GLENDORA FROM ROUTE 57/10 SEPARATION TO ROUTE 57/210 SEPARATION ROADSIDE SAFETY IMPROVEMENTS	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	KAROUT, REDA 1041 W BADILLO STE 112 COVINA, CA 91722 (626)339-1601	\$2,154,464 \$2,187,782 \$0	01/15/20 02/13/20 02/10/22	48% 97%
HB34							
07-LA-57-/4.5 07-304504 HSNH-P057-(069)E --()		IN LOS ANGELES COUNTY IN DIAMOND BAR AND CITY OF INDUSTRY FROM ORANGE COUNTY LINE TO ROUTE 57/60 SEPARATION LANE REPLACEMENT	GRIFFITH COMPANY - FBD VANGUARD CONSTRUCTION INC. JOINT VENTURE 12200 BLOOMFIELD AVE. ; SANTA FE SPRINGS CA 90670 (562)929-1128	SANDOVAL, MARTIN 1370 VALLEY VISTA DR, STE 150 DIAMOOOND BAR, CA 91765 (909)396-7574	\$62,331,317 \$10,697,024 \$576,304	06/11/20 06/29/20 02/10/25	20% 17%
HA22							
07-LA-60-.6/29.4 07-4W7704		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM ROUTE 60/5 SEPARATION TO GAREY AVENUE UNDERCROSSING METHACRYLATE DECK, SPALL PATCHING,	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD. ; SAN FERNANDO CA 91340 (818)898-2300	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$2,258,687 \$0 \$0	04/14/21 05/07/21 02/23/22	0% 0%
HM3							
07-LA-60-2.8/11.8 07-301104 ACNH-X037-(211)E --()		IN LOS ANGELES COUNTY, IN THE CITIES OF MONTEREY PARK, MONTEBELLO, AND SOUTH EL MONTE BETWEEN I-710 AND I-605 MAJOR PAVEMENT REHABILITATION &	GUY F. ATKINSON CONSTRUCTION, LLC 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)855-9755	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$118,850,629 \$109,269,179 \$3,239,794	06/03/19 06/26/19 02/23/24	36% 89%
HA22							
07-LA-60-11.0/12 07-304004 HSNH-X037-(215)E --()		IN LOS ANGELES COUNTY IN AND NEAR CITY OF INDUSTRY ON I-605 FROM 0.4 MILE S/O ROUTE 60 TO VALLEY BOULEVARD; AND ON (SR 60) FROM PE WORKER SAFETY	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD. ; SAN DIMAS CA 91773 (909)394-4510	WANG, MIKE 1041 W BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$2,389,661 \$2,371,925 \$840	10/29/19 11/14/19 01/13/22	71% 98%
HB34							
07-LA-60-11.5/18.3 07-4V2204		ON RTE 605 FROM 0.3 MI SOUTH TO 0.3 MI NORTH OF RTE 60/605 SEPARATION AND ON ROUTE 60 FROM 0.1 MI WEST OF RTE 60/605 SEPARATION T HIGHWAY PLANTING RESTORATION	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	DOUGHLY, JOE 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (818)400-4669	\$886,492 \$0 \$0	06/14/21 06/28/21	0% 0%
HA25							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-/21.5 07-317304 ACNH-P060-(158) --()		IN LOS ANGELES COUNTY IN VARIOUS CITIES FROM ROUTE 5 TO ROUTE 710, AND FROM ROUTE 605 TO FAIRWAY DRIVE REPLACE EXISTING SIGNS WITH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	PATEL, PRAVINKUMAR 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)798-6053	\$2,049,571 \$787,842 \$41,510	11/19/20 12/15/20 05/27/22	49% 38%
HA22							
07-LA-71-1.2/4.3 07-4W7604		LA-71 PM 1.20/4.31 AND LA-57 PM R3.17/R11.79 AND LA-210 PM R48.08/R51.72 APPLY METHACRYLATE ON DECK,OVERLAY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	DOUGHLY, JOE 1370 VALLEY VISTA DR.,STE.150 DIAMOND BAR, CA 91765 (818)400-4669	\$980,079 \$0 \$0	06/01/21 06/22/21 02/16/22	0% 0%
HM3							
07-LA-71-1.6/4.8 07-210624		LA COUNTY ROUTE 71 PM R1.6/4.8 IN POMONA FROM MISSION BLVD TO RTE 60 UPGRADE FROM EXPRESSWAY TO FREEWAY	OHL USA, INC. 1920 MAIN STREET, SUITE 310; IRVINE CA 92614 (949)242-4432	CHOU, MICHAEL 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (310)261-9100	\$86,610,262 \$1,482,594 \$568,218	02/05/21 03/16/21 01/24/25	5% 2%
HE13							
07-LA-90-1.8/1.8 07-4V0304		LA COUNTY IN LOS ANGELES CITY, RTE 90 ON/OFF RAMP AT CULVER BOULEVARD SIGNAL IMPROVEMENT; PROTECTED LEFT	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRVINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD., STE E2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$765,290 \$0 \$0	05/19/21 06/18/21 11/19/21	0% 0%
07-LA-91-10.0/10.3 07-4V1004 AVNH-P091-(150)E --()		IN LOS ANGELES COUNTY IN COMPTON FROM O'DONNELL CONSTRUCTION, INC. 0.2 MILE WEST TO COMPTON CREEK BRIDGE 559 W. COVINA BLVD.; AND OVERHEAD ACCESS ROAD, FENCE, K-RAIL,	SAN DIMAS CA 91773 (909)394-4510	HERRERA, EDGAR 18730 S. WILMINGTON AVE., #103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$882,767 \$0 \$0	06/09/21 06/29/21	0% 0%
HB34							
07-LA-91-12.1/20.7 07-4W9504		IN LOS ANGELES COUNTY IN LONG BEACH AND CERRITOS FROM ATLANTIC AVE UC TO THE ORANGE COUNTY LINE SLAB REPLACEMENT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (310)261-8467	\$1,503,335 \$4,710 \$4,710	06/02/21 06/22/21 01/26/22	7% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-91-14.1/15.1 07-304104		IN LOS ANGELES COUNTY IN AND NEAR BELLFLOWER FROM 0.1 MILE WEST OF DOWNEY AVENUE UNDERCROSSING TO 0.2 MILE EAST OF CLARK AVENUE UN WORKER SAFETY	MARINA LANDSCAPE, INC 3707 WEST GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	BUI, KEVIN 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$624,082 \$609,125 \$0	09/05/19 10/24/19 07/31/21	69% 95%
HB34							
07-LA-91-17.1/17.1 07-1XU704		LA COUNTY INSTALL&UPGRADE SECURITY SYSTEM REMOVE/REPLACE FENCES @ 5 MAINTENANCE STATFOOTHILL, WHITTIER, FLORENCE, ROSEMEAD, CERRITDIR'	KANAAN CONSTRUCTION INC 230 S IRWINDALE AVE AZUSA, CA 91702	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)798-6053	\$985,000 \$793,759 \$0	04/23/21 04/30/21 08/18/21	65% 81%
20.80 HM524		ELB TO UPGRADE/INSTALL SECURITY SYSTEMS					
07-LA-101-1.5/29.1 07-300404 ACNH-Q101-(332)E --()		IN LOS ANGELES COUNTIES IN LOS ANGELES AND NEAR CALABASAS FROM 0.1 MILE SOUTH OF ROUTE 101/110 SEPARATION TO 0.1 MILE NORTH OF MUR SOIL STABILIZATION & STORM WATER	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD ST PACOIMA, CA 91331 (714)376-2022	\$16,283,339 \$15,673,639 \$171,418	02/21/18 03/20/18 11/30/21	97% 94%
HA42							
07-LA-101-1.7/6.8 07-311404 HSNH-Q101-(364)E --()		IN THE CITY OF LOS ANGELES, FROM BEAUDRY AVENUE TO 0.1 MILE SOUTH OF N. GOWER STREET. STABILIZE SOIL AND EROSION CONTROL	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE 140 IRVINE CA 92618 (949)299-1400	AZIMA, HASSAN 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	\$4,411,439 \$2,730,293 \$8,280	12/18/19 01/22/20 05/30/24	100% 62% OVER RUN
HA42							
07-LA-101-8.0/27.3 07-303704 SNHG-Q101-(363)E --()		IN THE CITY AND COUNTY OF LOS ANGELES, FROM PILGRIMAGE OVERCROSSING TO VALLEY CIRCLE BOULEVARD OVERCROSSING UPGRADE MEDIAN BARRIER	OHL USA 1920 MAIN STREE; IRVINE CA 92614 (949)242-4432	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$34,156,426 \$10,656,465 \$835,645	12/19/19 01/22/20 01/02/23	33% 31%
HB1							
07-LA-101-11.8/31.1 07-307504		IN THE CITIES OF LOS ANGELES, CALABASAS, AND HIDDEN HILLS, FROM ROUTE 170 TO LAS VIRGENES ROAD. CAPITAL MAINTENANCE, PAVEMENT	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	LAO, ARTURO 9225 CRANFORD AVENUE PACOIMA, CA 91331 (562)254-5060	\$5,899,490 \$1,348,989 \$367,830	09/21/20 10/13/20 11/22/21	38% 23%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-31.1/35.1 07-4U0404		LA CO. RTE 101 IN THE CITIES OF CALABASAS AND AGOURA HILLS REPLACE ASPHALT DIKES	CALMEX ENGINEERING INC 2764 S. VISTA AVE; BLOOMINGTON CA 92316 (909)546-1311	WASSEF, MENA 1525 RANCHO CONEJO BLVD # 102 THOUSAND OAKS CA 91320 (213)793-7333	\$945,494 \$798,693 \$3,954	12/22/20 01/21/21 09/30/21	38% 84%
07-LA-101-273.0/36.2 07-1XK004		LA COUNTY 101 FROM VALLEY CIRCLE TO REYES ADOBE RD TO REPAIR & REPLACE DAMAGED MBGR &EROSION CONTROL BMP'S DUE TO WOOLSEY FIREDIR' REPAIR & CLEAN FIRE DAMAGE	ORTIZ ENTERPRISES INC 6 CUSHING STE 200 IRVINE, CA 92618	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$6,420,000 \$5,888,166 \$0	11/19/18 01/04/19 07/30/21	100% 92%
20.20 201130							
07-LA-101-1 07-4W9404		MAINLINE CPOL, RAMPS, SHOULDERS, GORE AREAS- JCT10/101 TO SPRING ST OC MAINLINE CPOL, RAMPS, SHOULDERS,	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)798-6053	\$2,283,000 \$0 \$0	05/06/21 06/11/21 02/07/22	0% 0%
07-LA-105-2.0/2.2 07-1XP304		IN LA COUNTY WITHIN 105-405 TUNNELS BRDG# 53-2436G, 53-2437G, 53-2441F TO REPAIR FIRE SYSTEMS & UPGRADE FIRE SYSTEMS DIR'S EMERGEN REPAIR & UPGRADE TUNNEL FIRE SYSTEM	CROSSTOWN ELECTRICAL&DATA INC 5454 DIAZ STREET IRWINDALE, CA 91706	MANNAA, HASSAN 13171 TELFAIR AVENUE STE 101 SYLMAR, CA 91342 (562)345-3136	\$5,274,465 \$4,623,277 \$0	01/01/20 04/22/20 07/31/21	64% 88%
20.20 201130							
07-LA-105-6.6/8 07-297404 ACHS-IMGX-(371)9 --()		IN LOS ANGELES COUNTY AT I-105/I-110 INTERCHANGE INSTALL SAFETY LIGHTING AT	ALDRIDGE ELECTRIC, INC. 844 EAST ROCKLAND ROAD LIBERTYVILLE IL 60048 (847)247-5274	OREGEL, MARTIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$2,665,511 \$1,715,847 \$0	11/15/16 01/11/17 08/30/21	78% 64%
07-LA-105-7.8/10.3 07-317404 ACIM- 105-(021)E --()		IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES AND AT WILLOWBROOK FROM MAIN STREET UNDERCROSSING TO MONA BOULEVARD SLOPE STABILIZATION AND STORM WATER	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	HERRERA, EDGAR 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA. 90220 (310)609-0364	\$2,486,266 \$2,025,539 \$6,030	10/17/19 11/12/19 04/30/24	0% 0% PLANT EST SATIS
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-14.6/16.4 07-328604		IN LOS ANGELES COUNTY ON I-105, PARAMOUNT BLVD OC BRIDGE # 53-2425 AND ARDIS AVE OC BRIDGE # 53-2572 REMOVE AND INSTALL A NEW TYPE OF	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	FREMPPONG, SAM	\$660,655 \$0 \$0	06/14/21 06/23/21 12/30/21	0% 0%
07-LA-105-20.0/2.2 07-1XH104		IN CITY OF LA 3 TUNNELS E105-S405, E105- N405,& W105-S405, TO REPAIR & REPLACE BROKEN/DAMAGED FIRE DETECTION SYSTEMS DIR'S EMERGEN REPAIR FIRE DETECTION SYSTEM IN TUNNELS	CROSTOWN ELECTRICAL & DATAINCYAZDANI, FRED 5454 DIAZ STREET IRWINDALE, CA 91706	13171 TELFAIR AVENUE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$4,150,013 \$2,359,496 \$0	09/04/18 09/24/18 08/31/21	69% 57%
20.20 201130							
07-LA-105-/12.9 07-4W9304		IN LA CO ON ROUTE 105 ON PM 0.0 / PM 12.9 CORRIDOR RAMPS - DIG OUTS / SLURRY	CALMEX ENGINEERING, INC. 2764 S. VISTA AVE BLOOMINGTON CA 92316 (909)546-1311	FERRER, JOSE 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$3,779,740 \$0 \$0	06/25/21 07/15/21 01/15/22	0% 0%
HM1							
07-LA-107-/4.8 07-3118U4		IN TORRANCE FROM ROUTE 1 TO REDONDO BEACH BOULEVARD PAVEMENT REHABILITATION	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ; ORANGE CA 92867 (714)769-7025	TON, THANG 1800 STUDEBAKER RD CERRITOS, CA. 90703 (310)261-8467	\$6,759,451 \$6,670,500 \$159,158	12/31/19 01/22/20 08/23/21	91% 94%
HA22							
07-LA-110-.7/26.1 07-312004 HSNH-X037-(218)E --()		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS UPGRADE EXISTING TRAFFIC MANAGEMENT	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE; SACRAMENTO CA 95864 (909)536-3150	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS CA 90760 (562)345-3144	\$28,565,932 \$9,764,534 \$1,506,155	02/10/20 03/03/20 08/09/22	47% 34%
HB4N							
07-LA-110-3.8/5.6 07-276104 ACIM- 110-(846)E --()		IN LOS ANGELES AND CARSON AT VARIOUS POWELL CONSTRUCTORS INC LOCATIONS, FROM WEST M ST TO 0.1 MILE NORTH OF SEPULVEDA BLVD OC GSRD'S OR OTHER TRATMNT BMP'S TO RE	FONTANA CA 92335 (909)356-8880	GALLARDO, SAM 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$1,255,910 \$1,233,387 \$4,432	10/23/19 11/12/19 12/22/21	74% 95% SUSPENDED
HA42							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-5.4/16.9 07-4W7404		IN LOS ANGELES COUNTY ON ROUTE 110 CLEAN AND LINE CULVERTS	JABRE CONTRACTING INC. 1813 MANZANITA LANE; MANHATTAN BEACH CA 90266 (310)720-0277	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD., STE A2 SANTA FE SPRINGS, CA 90670 (562)345-9894	\$514,900 \$0 \$0	05/25/21 06/18/21 12/31/21	0% 0% 0%
HM2							
07-LA-110-6.8/19.5 07-4W7804		07-110- PM 6.8/19.5 APPLY DECK METHACRYLATE, REPLACE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ; ORANGE CA 92867 (714)769-7025	HERRERA, EDGAR 18730 S. WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$2,144,981 \$0 \$0	04/26/21 05/20/21 12/24/21	0% 0% SUSPENDED
HM3							
07-LA-110-8.0/9 07-293704 ACIM-X037-(199)E --()		IN LOS ANGELES COUNTY, FROM 405/110 INTERCHANGE TO TORRANCE BLVD OFF- RAMP WIDEN SHOULDER & AUXILIARY LANE	OHL USA, INC 1920 MAIN STREET STE 310 IRVINE CA 92614 (949)242-4432	GALLARDO, SAM 18730 S. WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$18,704,872 \$18,962,776 \$23,304	02/27/18 03/09/18 11/29/21	100% 98% OVER RUN
HB4N							
07-LA-110-13.4/23.1 07-238304 HSIM- 110-(848)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM 120TH STREET OVERCROSSING TO 3RD STREET OVERCROSSING STORM WATER MITIGATION FOR LA RIVER	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE ST; RIVERSIDE CA 92509 (909)342-8447	INCCHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)337-8252	\$3,518,660 \$3,445,725 \$4,449	10/22/19 12/13/19 05/10/22	0% 0% PLANT EST SATIS
HA42							
07-LA-110-18.8/23.8 07-309104 SNHG-P110-(022)E --()		IN LA AT VARIOUS LOCATIONS FROM 47TH ST OC TO SUNSET BLVD OC UPGRADE MBGR,END TREATMENT,CRASH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	IZADPANAH, MOE 3212 ROSEMEAD BLVD SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$3,539,650 \$3,253,561 \$0	11/27/19 12/16/19 04/30/21	100% 94% OVER RUN
HB1							
07-LA-110-20.5/20.7 07-1XV304		N/B LA 110 OFFRAMP TO ADAMS BLVD TO ADAMS OC & ADJACEN AREAS TO CLEANUP, MITIGATE HOMELESS ENCAMPMENT,STORAGE&LANDSCAPE/ELECDIR' S REPAIR/REPLACE LANDSCAPE, FENCING&ELECTRICL	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR CA 92595	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$4,975,000 \$435,396 \$0	06/04/21 06/17/21 08/02/21	67% 9% 0%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-24.0/30.4 07-2975U4 HMHG-P110-(019)E --()		IN LA COUNTY IN LOS ANGELES AND SOUTH PASADENA FROM COLLEGE STREET OVERCROSSING TO GRAND AVENUE OVERCROSSING INSTALL CONCRETE BARRIER, LIGHTING,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	PATEL, PRAVIN 9020 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$7,025,059 \$5,648,798 \$179,861	03/23/18 04/17/18 10/21/21	65% 78%
07-LA-118-9.0/9.9 07-310704 ACNH-X037-(212)E --()		ROUTE 118 AND 405: IN LOS ANGELES COUNTY, ON ROUTE 118 FROM WOODLEY AVENUE TO ROUTE 118/I- 405 INTERCHANGE AND ON I-405 AT ROUTE 1 PAVE AREAS BEYOND GORE, INSTALL	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	YOUNG, FRED 13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (805)797-1348	\$1,639,974 \$1,603,110 \$3,462	06/17/19 07/08/19 12/17/21	79% 95%
07-LA-118-11.3/12.8 07-1XS704 20.20 201130		LA COUNTY W/B&E/B 118 @LAUREL CNY BL&N/B 5@PENROSE TO RECONSTRUCT/STABILIZE ENBANKMNTSLOPES,FENCES,RSP,DS,HAZ WASTE REMOVAL GRADIR' REPAIR DAMAGE DUE TO HOMELESS ENCAMPMENT	ORTIZ ENTERPRISES INC 6 CUSHING STE 200 IRVINE, CA 92618	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$8,977,030 \$2,018,565 \$0	12/01/20 02/03/21 08/30/21	91% 22%
07-LA-118-57.0/5.8 07-1XP904 20.20 201130		IN LA COUNTY W/B LA-118 RESEDA BLVD OFFRMP TO REPAIR DEPRESSED PAVEMENT AND REPAIR FAILED DRAINAGE SYSTEM & EMBANKMENTS DIR'S EMERG REPAIR FAILED DRAINAGE SYSTEM	ORNELAS CONSTRUCTION, INC 1024 N MACLAY AVENUE SUITE J SAN FERNANDO, CA 91340	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,935,000 \$74,803 \$0	08/03/20 09/01/20 12/31/21	2% 4%
07-LA-134-2.6/4.8 07-311604 ACNH-P134-(041)E --()		IN LOS ANGELES COUNTY IN BURBANK & LOS ANGELES FROM BOB HOPE DRIVE UNDERCROSSING TO VICTORIA BOULEVARD /RIVERSIDE DRIVE OVERCROSS STABILIZE SOIL AND EROSION CONTROL	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	SHIH, JAMES 601 S GLENOAKS BLVD STE 310 BURBANK, CA 91502 (213)880-6090	\$1,250,719 \$659,937 \$236,954	07/29/20 08/20/20 01/15/25	51% 52%
07-LA-134-/13.3 07-311704 HSNH-P134-(040)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, BURBANK, GLENDALE AND PASADENA FROM ROUTE 101/134 SEPARATION TO JUNCTION OF ROUTE 210/710 PAVEMENT PRESERVATION	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	SHIH, JAMES 601 S GLENOAKS BLVD STE 310 BURBANK CA 91502 (213)880-6090	\$39,207,523 \$8,948,572 \$1,450,423	04/16/20 05/08/20 04/05/23	28% 23%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-138-49.4/49.4 07-332904 SNHG-P138-(064)E --()		IN PALMDALE, AT THE INTERSECTION OF AVENUE R-8 COUNTY OF LOS ANGELES.	CROSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	YAZDANI, FRED 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$250,989 \$223,544 \$0	08/18/20 09/08/20 07/07/21 07/07/21	89% 89% COMPLETED
HB1							
07-LA-138-55.2/56.3 07-286204 STPL-6207-(063)E --()		IN LOS ANGELES COUNTY, AT LITTLEROCK, FROM 87TH STREET EAST TO 0.2 MILE EAST OF 96TH STREET EAST WIDEN CONVENTIONAL HIGHWAY (SEG 6)	GRANITE CONSTRUCTION COMPANY 213 E COLUMBIA WAY LANCASTER CA 93535 (661)726-4447	TIEU, FRED 39115 TRADE CTR DR SUITE 210 PALMDALE CA 93551 (213)792-4663	\$9,825,843 \$9,221,766 \$1,222,934	03/14/19 04/05/19 08/24/22	62% 88%
HE13							
07-LA-138-/36.9 07-310404 ACNH-P138-(062)E --()		IN LOS ANGELES ON ROUTE 138 FROM FROM C. A. RASMUSSEN, INC. I-5 (GORMAN POST ROAD) TO JUNCTION OF SR-138/14 PAVEMENT PRESERVATION	28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	TIEU, FRED 39115 TRADE CTR DR PALMDALE CA 93551 (661)273-3001	\$17,081,336 \$18,077,076 \$4,619	10/17/19 11/04/19 06/14/22	68% 98%
HA22							
07-LA-210-24.9/24.9 07-311004		IN LOS ANGELES COUNTY, IN PASADENA AT ROUTE 134/710 SEPARATION PAVING BEYOND THE GORE AND NARROW	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	WIDJAJA, DANIEL 2090 FERN LANE GLENDALE, CA 91208 (213)792-5056	\$2,928,072 \$2,695,261 \$210,966	04/30/20 05/19/20 08/20/21	100% 89%
HB34							
07-LA-210-25.7/32.8 07-303604 HSIM- 210-(847)E --()		IN LOS ANGELES IN PASADENA AND ARCADIA FROM FAIR OAKS TO HUNTINGTON DR ROADSIDE SAFETY IMPROVEMENT	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST. ; CHATSWORTH CA 91311 (818)700-0304	HAILU, MESFIN 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)453-7555	\$2,428,124 \$2,363,556 \$0	10/09/19 11/12/19 07/20/21 07/14/21	86% 97% COMPLETED
HB34							
07-LA-210-34.9/35.8 07-4V0604		CITY OF DUARTE, AT CENTRAL / BUENA VISTA INSTALL TRAFFIC SIGNAL	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	FARDOUN, M. 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$434,164 \$320,553 \$92,132	05/07/20 06/09/20 08/17/21	67% 74%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-38.6/38.9 07-309304		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS SEISMIC RETROFIT	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	IZADPANAH, MOE 3212 ROSEMMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$5,866,300 \$3,534,508 \$299,540	03/18/20 04/30/20 11/01/21	65% 60%
HA21							
07-LA-210-252.0/28.8 07-1XR704		LA-210 TO REPLACE DAMAGED INDIVIDUAL SLABS AT SPOT LOCATIONS & REPLACE BROKEN SLABS BETWEEN SIERRA MADRE BLVD & FAIR OAKS AVE DIR'S REPAIR/REPLACE DAMAGED SLABS	AUTOBAHN CONSTRUCTION, INC 933 NORTH BATAVIA ST ORANGE, CA 92867	HAILU, MESFIN 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)453-7555	\$733,000 \$698,255 \$0	11/06/20 11/23/20 07/21/21	55% 95%
20.20 201130							
07-LA-210-/9.7 07-3096U4		IN LOS ANGELES COUNTY IN LOS ANGELES FROM INTERSTATE 5 TO WHEATLAND AVENUE UNDERCROSSING PAVEMENT REHABILITATION	FLATIRON WEST, INC. 16470 W. BERNARDO DRIVE #120 SAN DIEGO CA 92127 (760)916-9100	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$136,571,070 \$52,764,472 \$3,817,463	04/03/20 05/08/20 10/24/24	24% 39%
07-LA-213-2.2/2.2 07-4V0204		IN SAN PEDRO, RTE 213 (WESTERN AVE) AT CRESTWOOD STREET TRAFFIC SIGNAL IMPROVEMENT	CROSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	ALONZO, BERNARD 13230 FIRESTONE BLVD STE E2-F2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$456,949 \$130 \$0	06/19/20 07/10/20 11/15/21	0% 0% SUSPENDED
07-LA-213-6.2/6.2 07-4V1404		INTERSECTION OF WESTERN AVE (SR-213) AND 242ND PLACE IN THE CITY OF LA INSTALL TRAFFIC SIGNAL AND ADA	CROSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD.,STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$623,377 \$0 \$0	03/18/21 04/08/21 10/11/21	0% 0%
HB4N							
07-LA-213-/8 07-306604 HSST-P213-(007)E --()		IN THE CITIES OF RANCHO PALOS VERDES, LOMITA AND LOS ANGELES, FROM W 25TH STREET TO W CARSON STREET AT VARIOUS LOCATIONS. UPGRADE CURB RAMPS, SIDEWALKS AND	KDC INC., DBA DYNALECTRIC 4462 CORPORATE CENTER DR.; LOS ALAMITOS CA 90720 (714)828-7000	ROBILLOS, RAMON 13230 FIRESTONE BLVD UNIT A SANTA FE SPRINGS CA 90670 (562)345-9901	\$2,974,142 \$1,306,071 \$228,027	12/11/19 01/07/20 10/30/21	72% 44%
HB71							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-.3/6.7 07-3W9004		IN LOS ANGELES COUNTY IN LONG BEACH FROM ATHERTON ST UC TO PACIFIC AVE UC SHOULDER DIGOUTS/CPOL, AUX LANE	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	FERRER, JOSE 11229 SOUTH WOODRUFF DOWNEY CA 90241 (562)401-3333	\$1,728,829 \$1,662,303 \$0	05/22/20 06/18/20 06/30/21 07/14/21	100% 95% COMPLETED
HM1							
07-LA-405-.8/47.7 07-4W5104		IN LOS ANGELES COUNTY FROM 0.2 MILE WEST OF STEARNS AVENUE UNDERCROSSING TO RINALDI STREET UNDERCROSSING REPAIR AC OVERLAY, REPLACE JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	HERRERA, EDGAR 18730 S. WILMINGTON AVE., #103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$2,079,304 \$0 \$0	06/02/21 06/22/21 04/25/22	0% 0%
HM4							
07-LA-405-11.9/13.2 07-289104		REHABILITATE AND UPGRADE EXISTING CARSON COMMERCIAL VEHICLE ENFORCEMENT FACILITY (CVEF) ON SOUTHBOUND LA-405, FROM DEL AMO BOULEV RECONSTRUCT ABANDONED TRUCK WEIGHT	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA, CA 92335 (909)356-8880	GALLARDO, SAM 18730 S WILMINGTON AVE, STE103 RANCHO DOMINGUEZ CA 90220 (310)609-0266	\$7,628,206 \$7,215,739 \$144,950	01/09/19 01/30/19 10/01/21	76% 94% SUSPENDED
HA42							
07-LA-405-13.8/39.7 07-4W1004		IN LOS ANGELES COUNTY ON ROUTE 405 FROM SEPULVEDA BL UC TO BEL AIR RD UC, RTE 10 FR BUDLONG AV UC TO WB RTE 10/RTE 405 CONNECTOR,R PLACE POLYESTER CONCRETE,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR WEST IRVINE CA 92606 (949)252-0441	LEON, DAN 12975 W CULVER BLVD LOS ANGELES CA 90066 (562)572-5852	\$1,775,492 \$1,831,497 \$0	06/17/19 07/05/19 09/29/21	64% 95%
HM3							
07-LA-405-14.3/15.8 07-293604 ACIM-405 -(999)E --()		IN LOS ANGELES COUNTY, IN TORRANCE, FROM WESTERN AVENUE UNDERCROSSING TO 182ND STREET UNDERCROSSING INTERCHANGE IMPROVEMENTS AND NEW	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	NJOYA, DAVID	\$41,584,604 \$0 \$0	05/26/21 06/16/21	0% 0%
07-LA-405-20.5/28 07-4V1704		IN LOS ANGELES COUNTY FROM 0.2 MILE NORTH OF EL SEGUNDO BOULEVARD UNDECROSSING TO VENICE BOULEVARD SEPARATION PCC GRINDING, SLAB REPLACEMENT, AND	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	GALLARDO, SAMUEL 18730 WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$777,000 \$18,250 \$11,600	04/27/21 05/19/21 09/24/21	41% 2%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-41.3/41.3 07-4U0504		LOS ANGELES COUNTY, IN LOS ANGELES, ON ROUTE 405 AT WEST VAN NUYS OH AND VICTORY BOULEVARD GRIND EXISTING CONCRETE PAVEMENT	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	MOHSENZADEH, ALI 13171 TELFAIR AVE SUITE #101 SYLMAR, CA 91342 (818)746-0669	\$496,909 \$401,715 \$0	04/25/19 05/28/19 09/30/21	7% 81% SUSPENDED
HA22							
07-LA-405-42.9/0 07-305104 ACIM- 405-(057)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT SATICOY STREET UNDERCROSSING REPLACE & UPGRADE WEIGH IN MOTION	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	AMADI, PATRICIA 13171 TELFAIR AVE., SUITE #101 SYLMAR, CA 91342 (805)391-3555	\$2,580,870 \$2,472,993 \$0	12/20/19 01/14/20 06/02/21 07/12/21	100% 100% COMPLETED
HA42							
07-LA-405-/29.5 07-1XV004		LA&VEN 4 MAINTENANCE STATIONS ENHANCE THEFT DETERRENCE, FENCING & ELECTRIC GATESIMPROVE SECURITY/ALARM SYSTEMS DIR'S EMERGENCY FOR UPGRADE&INSTALL SECURITY SYSTEM, FENCING	QUALITY FENCE CO INC 14929 GARFIELD AVENUE PARAMOUNT, CA 90723	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$785,000 \$0 \$0	04/22/21 05/07/21 12/31/21	0% 0%
20.20 201130							
07-LA-605-10.2/20.2 07-4W8604		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM TELEGRAPH ROAD UNDERCROSSING TO ROUTE 605/10 SEPARATION SLABS REPAIR	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	BUI, KEVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)572-5983	\$1,350,000 \$0 \$0	06/08/21 06/22/21 01/31/22	0% 0%
HM1							
07-LA-605-23.4/23.6 07-318804 CIMG-6052-(994)E --()		IN IRVINDALE, AT ROUTE 605 NORTHBOUND RAMP TO WESTBOUND LIVE OAK AVENUE. REALIGN AND WIDEN RAMP, CONSTRUCT	LOS ANGELES ENGINEERING, INC. 633 N. BARRANCA AVE; COVINA CA 91723 (626)454-5222	FERRER, JOSE 11229 SOUTH WOODRUFF AVE. DOWNEY, CA. 90241 (562)401-3333	\$1,304,190 \$1,202,359 \$134,481	12/11/20 01/19/21 10/20/21	97% 92%
HB1							
07-LA-605-/26 07-311904 HSNH-X037-(214)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE TRANSPORTATION MGMT SYSTEM	CROSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ ST.; IRVINDALE CA 91706 (626)813-6693	ALONZO, BERNARD 13230 FIRESTONE BLVD., STE E2 SANTA FE SPRINGS, CA. 90670 (562)345-3145	\$6,827,900 \$1,134,599 \$455,101	10/22/19 11/14/19 09/12/22	19% 17%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-17.3/26.3 07-2W9404		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ON ROUTES 710, 60 AND 10. PLACE METHACRYLATE ON BRIDGE DECK,	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD. STE 201 SAN FERNANDO CA 91340 (818)898-2300	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (213)798-5970	\$1,047,869 \$974,346 \$0	03/30/16 04/18/16 03/04/20 06/23/21	100% 100% COMPLETED
HM3							
07-LA-710-20.9/24.6 07-202124 ACIM- 710-(839)E --()		IN LA COUNTY IN COMMERCE AND BELL FROM SOUTH ATLANTIC BLVD TO TRIGGS STREET PAVEMENT REHAB & BRIDGE WIDENING	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (909)597-8413	BUI, KEVIN 11229 S WOODRUFF AVENUE DOWNEY, CA. 90241 (562)401-3333	\$85,689,914 \$87,826,236 \$6,547	02/16/18 03/09/18 03/20/22	77% 100%
HA22							
07-LA-710-23.3/25.6 07-304404 ACNH-X037-(210)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AND MONTEREY PARK ON ROUTE 60 FROM EASTERN AV OC TO MEDNICK AV OC AND RTE 710 FROM OLYMPIC B STABILIZE SOIL AND EROSION CONTROL	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	HAILU, MESFIN 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (213)453-7555	\$3,507,589 \$3,197,405 \$3,720	07/22/19 08/02/19 09/15/23	44% 88%
HA42							
07-VEN-0-/0 07-1XQ504		IN VENTURA COUNTY TO ADDRESS PSPS EVENTS INSTALL BACKPLATES W/2"REFLECTIVE BORDERS&PLACE SIGNAL AHEAD PAVEMENT MARKINGS DIR'S EMER INSTALL BACKPLATES @ 54 LOCATIONS	SPECTRUM CONSTRUCTION GROUP 16 GOODYEAR STE 140 IRVINE, CA 92618	INIRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$2,165,000 \$452,806 \$0	04/02/20 04/13/20 07/30/21 07/07/21	99% 21% COMPLETED
20.20 201130							
07-VEN-1-1.5/1.6 07-1XQ704		IN VEN COUNTY CITY OF MALIBU VEN-1 PCH TO REPAIR ROCK SLOPE PROTECTION DAMAGE DUE TO HIGH WAVE ACTIVITY DIR'S EMERGENCY FORCE ACCOU REPAIR & REINFORCE RSP	BURNS PACIFIC CONSTRUCTION INC 505 E THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360 (805)371-4171	ALFRED CIRIA, ALFRED 1525 RANCHO CONEHO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,465,000 \$1,285,237 \$0	04/11/20 05/06/20 08/31/21	54% 88%
20.20 201130							
07-VEN-1-9.7/15.1 07-4W6204		DIGOUTS SLURRY SEAL SHOULDER BACKING INTERMOUNTAIN SLURRY SEAL, IN VENTURA COUNTY FROM JUST S/O CALLEGUAS CR BR 52-10 L&R TO PLEASANT VALLEY OC 52-0443 DIGOUTS SLURRY SEAL SHOULDER	INC. 1120 TERMINAL WAY; RENO NV 89502 (775)358-1355	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)808-7976	\$1,693,693 \$0 \$0	03/23/21 04/08/21 11/30/21	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-23-3.3/11.5 07-302504 HSST-P023-(041)E --()		IN VENTURA COUNTY, FROM US-101 TO STATE ROUTE 118 PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE RD, STE 200 WESTLAKE VILLAGE CA 91361 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	DAVIS, ALAN 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$65,091,021 \$47,484,756 \$1,924,377	02/06/20 03/02/20 06/27/25	49% 67%
HA22							
07-VEN-33-7.6/7.6 07-291304		IN VENTURA COUNTY, NEAR CASITAS SPRINGS, AT SAN ANTONIO CREEK BRIDGE STRUCTURE REHABILITATION AND	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)808-7976	\$5,024,991 \$0 \$0	06/18/21 06/30/21 04/19/24	0% 0%
HA21							
07-VEN-33-11.2/48.5 07-4W5904		IN VENTURA COUNTY ON ROUTE 33 FROM WEST OJAI AVENUE TO TULE CREEK AND FROM 1.0 MILE NORTH OF ADOBE CANYON TO LOCKWOOD VALLEY ROAD DIGOUTS, SLURRY SEAL, SHOULDER	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY; RENO NV 89502 (775)358-1355	SHOHET, HOUSHANG 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$3,550,550 \$0 \$0	05/26/21 06/15/21 10/25/21	0% 0%
HM1							
07-VEN-33-15.7/15.8 07-305204 ST-47C8-(004)E --()		IN VEN ALONG NB LN @ VICINITY OF PM 15.7 OF PM 15.7 REPAIR SLOPE FAILURE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$9,213,348 \$9,337,492 \$3,564	11/28/16 12/21/16 04/19/22	74% 100%
HA23							
07-VEN-33-22.1/22.1 07-1XM404		IN VENTURA COUNTY CITY OF OJAI N/B SR-33TOREPAIR CRACKS ON AC PAVEMNT,REPAIR SHOULDRCONSTRUCT TIEBACK WALL,HYDROSEEDING&REPAIRDIR' WINTER STORM DAMAGE REPAIR	CASE PACIFIC COMPANY 2121 ARDMORE ROAD PASO ROBLES, CA 93446	DAVIS, ALAN 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$7,468,349 \$5,814,872 \$0	06/21/19 06/28/19 08/31/21	100% 78% OVER RUN
20.20 201130							
07-VEN-101-.1/4.5 07-4U0004		IN VENTURA COUNTY IN THE CITY OF THOUSAND OAKS FROM COUNTY LINE TO MOORPARK ROAD UNDERCROSSING HIGHWAY PLANTING, SINGS, ELECTRICAL	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	IRA, A. 1525 RANCHO CONEJO BLV. STE102 THOUSAN OAKS, CA. 93065 (805)480-4928	\$681,909 \$613,043 \$0	05/22/18 06/14/18 10/29/21	100% 89% OVER RUN
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-7.9/38.9 07-4W8004		IN VENTURA COUNTY ON ROUTE 101 APPLY DECK METHACRYLATE, REPLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)857-7070	\$2,669,669 \$0 \$0	05/21/21 06/16/21 04/29/22	0% 0% SUSPENDED
HM3							
07-VEN-101-8.9/11.5 07-4W2704		IN VENTURA CO, IN THOUSAND OAKS AND CAMARILLO, FROM 1.1 MILE WEST OF WENDY DR TO ARROYO CONEJO CREEK BR PLACE RHMA-G BWC-G GAP GRADED	GRANITE CONSTRUCTION COMPANY 213 E COLUMBIA WAY; LANCASTER CA 93535 (661)726-4447	RILEY, JAMES 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)507-7938	\$2,798,917 \$2,672,016 \$0	04/22/19 05/13/19 08/29/21	55% 97%
HM1							
07-VEN-101-9.1/9.1 07-4W9104		07-VEN 101 PM 9.09 AND VARIOUS ROUTES LINE AND REPAIR CULVERTS	JABRE CONTRACTING INC. 1813 MANZANITA LANE; MANHATTAN BEACH CA 90266 (310)720-0277	SHOHET, HOUSHANG 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$732,168 \$242,538 \$242,538	04/29/21 06/14/21 11/04/21	17% 32%
HM2							
07-VEN-101-17.7/17.7 07-4W8204		IN VENTURA COUNTY, ON ROUTE 101 AT CENTRAL AVENUE, OC. GIRDER AND BRIDGE RAIL REPLACEMENT	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	SHAKERI, SAEID 1525 RANCHO CONEJO BL STE 102 THOUSAND OAKS CA 91320 (213)808-7976	\$1,177,826 \$1,156,088 \$0	05/21/20 06/19/20 03/22/21 07/16/21	100% 100% COMPLETED
HM3							
07-VEN-101-26.7/31 07-4W6504		SLABS REPAIR, IN VENTURA COUNTY, IN VENTURA, FROM MAIN ST UNDERCROSSING TO 0.1 MILE NORTH OF JCT 33/101 SEPARATION SLABS REPAIR, IN VENTURA COUNTY, IN	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON CT. RANCHO CUCAMONGA CA 91730 (909)944-1037	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (818)974-8391	\$1,078,171 \$0 \$0	04/15/21 04/30/21 09/30/21	0% 0%
HM1							
07-VEN-101-27.5/31 07-311304 HSNH-Q101-(358)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM 0.8 MILE SOUTH OF SEAWARD AVE TO 0.4 MILE WEST OF ROUTE 33/101 SEP AND ON RTE 33 FROM RTE 101/ STORMWATER SOURCE CONTROL	LANDSCAPE SUPPORT SERVICES 15260 VENTURA BLVD STE 1150 SHERMAN OAKS CA 91403 (818)475-0680	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)507-7938	\$1,999,419 \$1,773,537 \$6,787	10/09/19 11/04/19 09/20/23	37% 88%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-36.3/40.6 07-302404 BINH-Q101-(385)E --() HA22		IN VEN FROM 0.4 MILE SOUTH OF PADRE JUAN CANYON OC TO 0.3 MILE NORTH OF PUNTA GORDA PEDESTRIAN UC PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1032	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS CA 91320 (818)974-8391	\$34,133,593 \$757,634 \$428,775	11/17/20 12/24/20 03/07/23	8% 2%
07-VEN-118-.5/32.4 07-4W5004 HM4		IN VENTURA AND LOS ANGELES COUNTIES AT VARIOUS LOCATIONS APPLY METHACRYLATE ON DECK, REPAIR	J. FRANCIS COMPANY 16197 KRAMERIA AVE RIVERSIDE CA 92504 (951)776-9100	SHOHET, HOUSHANG 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$999,790 \$0 \$0	05/27/21 06/18/21 11/30/21	0% 0%
07-VEN-118-24.1/29.7 07-316504 HSNH-P118-(067)E --() HB34		IN VEN FR CALDWELL AV/ YOSEMITE ST ROADSIDE SAFETY IMPROVEMENT	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$2,539,570 \$2,568,498 \$0	11/26/19 12/13/19 08/30/21	53% 94%
07-VEN-126-1.0/8.2 07-312204 ACNH-P126-(057)E --() HA42		IN VENTURA COUNTY ON VEN 126 FROM 0.5 MILE WEST OF VICTORIA AVE. TO 3.2 MILES EAST OF JCT 118 INSTALLATON OF 21 BMP DEVICES	GRANITE CONSTRUCTION COMPANY 213 E. COLUMBIA WAY LANCASTER CA 93535 (661)726-4447	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD #102E THOUSAND OAKS, CA 91320 (805)480-4928	\$3,310,152 \$3,270,805 \$0	01/03/19 01/18/19 08/31/21	100% 92% OVER RUN
07-VEN-126-10.0/13 07-4W6604 HM1		IN VENTURA COUNTY FROM TODD LN UNDER CROSSING TO 0.2 MILE WEST OF HALLOCK DRIVE REMOVE/REPLACE INDIVIDUAL CONCRETE	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)808-7976	\$515,348 \$509,625 \$0	03/05/20 03/26/20 08/30/21	60% 97%
07-VEN-126-10.2/12.7 07-311504 HSNH-P126-(058)E --() HA42		IN SANTA PAULA FR 0.2M WO PECK RD TO SANTA PAULA CREEK STORMWATER SOURCE CONTROL	WESTCOAST PUBLIC WORKS INC 20058 VENTURA BLVD, #318; WOODLAND HILLS CA 91364 (818)256-9401	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,928,293 \$1,769,996 \$1,500	09/24/19 10/29/19 11/30/23	37% 91%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-126-13.6/34.6 07-301404 ACNH- 126-(055)E --()		IN VEN FR HAUN CRK BRIDGE / CNTY LN SLAB REPLACE & CP OL AC	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111 (805)964-9951	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$19,935,816 \$19,358,592 \$0	01/11/18 02/02/18 06/30/21	100% 98% OVER RUN
HA22							
07-VEN-126-20.3/20.3 07-1XT904		VEN COUNTY CITY OF FILLMORE VEN-126 WEST VENTURA ST TO REPAIR DAMAGED MAINTENANCE FILLMORE STATION DUE TO WINDS&FALLEN TREESDIR'S REPAIR FILLMORE MAINTENANCE STATION	CALSTATE CONTRACTORS INC 432 QUAIL CT FILLMORE, CA 93015	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$2,185,000 \$164,618 \$0	02/16/21 03/18/21 02/28/22	32% 8%
20.20 201130							
07-VEN-126-/13.6 07-302204 ACNH-P126-(056)E --()		IN VENTURA COUNTY ON VEN 126 FROM ROUTE 101 TO HAUN CREEK BRIDGE PAVEMENT REHAB	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$13,559,531 \$12,289,965 \$0	01/24/18 02/21/18 07/30/21	100% 100%
HA22							

Totals: Authorized Final Amt: \$2,490,172,261 Completed to Date: \$1,819,953,139 Work This Month: \$31,387,148

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-6.5/6.7 08-0R5704 SNHG-000C-(529)E --()		IN THE CITY OF BEAUMONT ON RTE 10 FROM 6TH STREET ON-RAMP TO I-10 WB AND ON ROUTE 210 IN SAN BERNARDINO FROM 0.1 MI TO 0.2 MI EAST INSTALL MIDWEST GUARDRAIL SYSTEM	EVERLEVEL HOLDINGS, LLC 52 E. HARRIET; ALTADENA CA 91001 (951)966-9153		\$460,229 \$0 \$0	06/25/21 07/15/21	0% 0%
08-RIV-10-6.7/25.1 08-1C38U4 ACIM- 010-(110)E --()		IN BEAUMONT & BANNING FROM JCT 10/60 SEP TO JCT 10/111 SEP PAVEMENT REPLACEMENT LANES 3 & 4 &	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA STE 200; SAN DIEGO CA 92126 (858)536-3100	LENART, ELVIRA 850 VIA LATA SUITE 104 COLTON, CA 92324 (951)232-8949	\$184,887,741 \$97,171,564 \$5,713,673	11/26/19 12/16/19 11/16/22	49% 53%
08-RIV-10-27.6/0 08-1E5704		NEAR PALM SPRINGS @ WHITEWATER RIVER BRIDGE (56-0004 L&R) REHAB BRIDGE	ROCKFORCE CONSTRUCTION, LLC 26772 VISTA TERRACE; LAKE FOREST CA 92630 (949)441-5200	KOURY, PETER 73800 DINAH SHORE DR. #104 PALM DESERT, CA 92211 (909)844-0619	\$9,965,840 \$9,968,503 \$138,163	12/26/19 01/22/20 07/30/21 07/26/21	100% 99%
08-RIV-10-104.9/134.2 08-1C0824 BIIM-010 -(112)E --()		NEAR BLYTHE, FROM SR 10/177 SEP TO NEAR BLYTHE, FROM SR 10/177 SEP TO 1.05 MI W/O WILEY'S WELL RD OC REHABILITATE MAINLINE PAVEMENT,	FISHER SAND & GRAVEL CO. 1302 W. DRIVERS WAY; TEMPE AZ 85284 (480)730-1033	NGUYEN, IRVIN 73800 DINAH SHORE #104 PALM DESERT, CA 92211 (951)453-8943	\$267,839,839 \$0 \$0	03/24/21 04/15/21 06/30/25	0% 0% SUSPENDED
08-RIV-10-139.0/155 08-1K1404		IN BLYTHE FR ISORA DITCH (BR #56-0015L) TO RTE 10/95 SEPARATION (BR #56-0598L/R) POLYESTER CONCRETE OVERLAY, COLUMN	TRUESELLE CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	VU, KHOI 73800 DINAH SHORE DR. STE 104 PALM DESERT, CA 92211 (951)232-6263	\$2,191,350 \$1,982,106 \$0	05/08/20 06/09/20 08/19/21	70% 93%
08-RIV-10-/156.5 08-1F3724 ACNH-X065-(117)E --()		ALSO RIV-15-R0.0/37.2, RIV-71-R0.0/G3.0, RIV-215-0.0/R38.4; ON RTE 10 FROM SBD/RIV CO LN TO ARIZONA STA LN & ON RTE 15 FROM SD/R REPLACE EXISTING GUIDE SIGNS WITH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	AVILA, XAVIER 119 N. MAPLE SUITE A CORONA, CA 92880 (951)830-6837	\$3,869,330 \$3,758,095 \$325,388	09/17/19 10/04/19 07/21/21	100% 97%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-3.0/29.1 08-1K7404		IN TEMECULA FROM TEMECULA RIVER BRIDGE (BR #56 0047R) TO HORSETHIEF CANYON WASH (BR #56 0678R) NEAR ELSINORE METHACRYLATE BRIDGE DECKS, REPLACE	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD.; SAN DIMAS CA 91773 (909)394-4510	BERGEVIN, MIKE 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3739	\$590,180 \$402,718 \$206,088	04/09/21 04/27/21 10/26/21	32% 67%
08-RIV-15-8.2/23.9 08-1L6804		IN RIVERSIDE COUNTY IN AND NEAR CORONA AND MURIETTA ON RTE 91 FROM RTE 15/91 SEP TO 0.4 MI EAST OF TYLER ST AND ON RTE 15 FROM 1 SLAB REPLACEMENT ON MAIN LANES,	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201		\$3,895,822 \$0 \$0	04/30/21 05/20/21	0% 0%
08-RIV-15-23.9/33.4 08-1F1424 BLIM- 015-(248)E --()		FROM NICHOLS RD TO 0.2 MI N/O GLEN IVY SLAB REPLACEMENT	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (858)243-8272	SOSTROM DENISE P 119 N. MAPLE ST. STE A CORONA, CA 92880 (951)232-7608	\$16,650,448 \$15,090,385 \$102,307	09/05/19 09/23/19 01/03/22	73% 91% SUSPENDED
08-RIV-15-38.2/51.5 08-1F1434 ACIM-015 -(166)E --()		FROM 0.5 MI S/O ONTARIO AVE TO JCT RTE 60 SLAB REPLACEMENT	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	CHINICHIAN, ALI 4334 LATHAM STREET STE 100 RIVERSIDE, CA 92501 (951)232-7346	\$22,887,374 \$9,786,298 \$2,242,612	12/04/20 12/22/20 07/22/22	28% 43%
08-RIV-15-/3.1 08-1F1414 ACIM-015 -(208)E --()		IN AND NEAR TEMECULA, IN RIV CO FROM SD CO LN TO NORTH OF TEMECULA RIVER BR & IN SD CO FR 0.1 MI S/O RIV CO LN TO RIV CO LN REPLACE TWO OUTSIDE LANES IN BOTH	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	BERGEVIN, MIKE 9225 STELLAR CT, SUITE B CORONA, CA 92883 (951)232-3739	\$28,637,464 \$23,144,566 \$979,344	01/02/20 01/30/20 10/08/21	84% 80%
08-RIV-15-/0 08-1H5304 BIST-000C-(491)E --()		IN RIVERSIDE COUNTY ON ROUTES 10, IN RIVERSIDE COUNTY ON ROUTES 10, 15, 60 ELECTRIC, INC. & 215 AND IN SAN BERNARDINO COUNTY ON 2790 BUSINESS PARK DR.; ROUTES 10, 15, 60 REPAIR DETECTION SITES	NELSON ABUD (PM) SELECT VISTA CA 92081 (562)454-9540	JAY CARILLO 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)830-6819	\$4,443,730 \$4,257,989 \$0	05/06/19 05/28/19 07/09/21 07/16/21	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-60-.4/15.9 08-1K7304		IN RIV CO ON RTE 60 FR E60/N15 CONN OC IN ONTARIO TO INDIAN ST OC IN MORENO VALLEY AND ON RTE 215 METHACRYLATE BRIDGE DECKS,	J. M'CLOUGHLIN ENGINEERING CO., INC. 10641 FULTON CT.; RANCHO CUCAMONGA CA 91730 (909)944-1037	ALAM, MAHFUAL 4334 LATHAM ST SUITE 100 RIVERSIDE, CA 92501 (951)830-6853	\$3,346,553 \$573,520 \$573,520	04/02/21 04/15/21 02/02/22	13% 17%
08-RIV-62-6.7/9.2 08-1E8404 ACNH-P062-(046)E --()		COUNTIES IN AND NEAR YUCCA VALLEY AND IN TWENTYNINE PALMS FROM 0.2 MILE NORTH OF INDIAN CANYON DRIVE TO 0.6 MILE WEST OF UTAH TRAI MILL AND OVERLAY MAINLINE &	MATICH CORPORATION 1596 HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408 (909)382-7400	VU, KHOI 73800 DINAH SHORE DR STE 104 PALM DESERT, CA 92211 (951)232-6263	\$22,532,000 \$4,829,862 \$898,646	12/11/20 01/14/21 06/07/22	25% 21%
08-RIV-74-12.9/12.9 08-1L7304		IN LAKE ELSINORE FROM GRAND AVE TO COLLIER AVE INSTALL CHANGEABLE MESSAGE SIGN	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	FENG, PERCY 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-9010	\$295,154 \$0 \$0	06/03/21 06/23/21 12/23/21	0% 0%
08-RIV-74-13.2/34 08-1C6804		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL REPLACEMENT, REPLACE 1	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$5,337,906 \$1,767,706 \$333,224	12/29/20 01/19/21 03/04/22	9% 33%
HA21							
08-RIV-74-28.1/37.4 08-0N6704 HSNH-P074-(067)E PH- ()		IN & NR MENIFEE & HEMET FROM 0.62 MI E/O RTE 215 TO 0.4 MI W/O ACACIA AVENUE CONSTRUCT RAISED CURB MEDIAN & LEFT	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$22,287,556 \$20,148,016 \$1,321,520	03/12/19 04/05/19 07/30/21	99% 85%
HB1							
08-RIV-74-36.9/43.6 08-1F5904 ACNH-P074-(070)E --()		IN THE CITY OF HEMET ON RTE 74 FR WARREN RD TO SOBOBA ST CONSTRUCT SIDEWALKS, CURB RAMPS,	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	SMITH, CHRISTOPHER 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)830-6835	\$2,311,885 \$1,831,256 \$377,547	06/04/20 07/17/20 09/02/21	81% 76%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-48.1/64.3 08-1K3004		IN RIVERSIDE COUNTY TO THE WEST AND NORTH OF JUNCTION ROUTE 74 &ROUTE 243 DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE DRAINAGE SYSTEM	AMES CONSTRUCTION 391 N. MAIN STREET, STE 302 CORONA, CA 92880	NGUYEN, NHAN 850 SOUTH VIA LATA, SUITE 104 COLTON, CA 92324 (909)821-8164	\$21,067,688 \$14,839,195 \$128,608	09/07/18 09/10/18 07/30/21	100% 70%
20.20 201130							
08-RIV-74-/5.8 08-1C8504 HSST-S074-(071)E --()		NR LAKE ELSINORE, FROM ORANGE COUNTY LINE TO MONTE VISTA STREET WIDEN EXISTING LANES TO PROVIDE 12'	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	ABDALLA, OSAMA 9225 STELLAR CT, SUITE B CORONA, CA 92883 (951)830-9182	\$40,270,534 \$8,024,323 \$1,392,754	11/12/20 12/24/20 03/03/23	12% 20%
HB1							
08-RIV-79-25.6/26.4 08-1F6004		IN & NR HEMET AT VARIOUS LOCATIONS FR EAST FLORIDA AVE TO EAST MENLO AVE CONSTRUCT AND UPGRADE EXISTING	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.; ORANGE CA 92867 (714)769-7025	HUTCHINSON, MICHAEL 937 SOUTH VIA LATA,STE 650/700 COLTON, CA 92324 (951)232-7519	\$1,503,392 \$124,698 \$112,243	11/12/20 12/09/20 04/29/22	12% 8%
08-RIV-91-1.0/20.3 08-1K7604		FROM W 91 - GREEN RIVER RD OFF-RAMP OH (BR #56 0865K) NEAR CORONA TO 14TH STREET WB OFF-RAMP (BR #56 0837K) IN RIVERSIDE METHACRYLATE BRIDGE DECKS, REPLACE	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	SOSTROM, DENISE 119 N. MAPLE STREET STE A CORONA, CA 92880 (951)232-7608	\$1,353,474 \$42,192 \$42,192	04/13/21 04/27/21 11/12/21	18% 3%
08-RIV-95-14.5/35.6 08-1G0004 ACST-S095-(036)E --()		AT VAR LOCS FR 4 MI N/O PALO VERDE DAM RD TO 0.6 MI S/O SAN BERNARDINO CO LINE CONSTRUCT CONCRETE/RSP APRONS &	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	KOURY, PETER 73800 DINAH SHORE DR #104 PALM DESERT, CA 92211 (909)844-0619	\$5,539,061 \$3,796,475 \$651,179	11/04/20 11/20/20 08/31/21	100% 69% OVER RUN
08-SBD-2-2.4/0 08-0H4704 B1ST-P002-(040)E --()		NEAR WRIGHTWOOD AT SHEEP CREEK BRIDGE #54-0360 UPGRADE BRIDGE RAILING AND WIDEN TO	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	SANTOS, JOHN 12522 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)538-5315	\$3,033,711 \$3,019,862 \$3,968	09/28/18 10/22/18 07/21/21	100% 99%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-21.6/23.6 08-1F44U4		IN COLTON FROM 0.36 MI W/O RANCHO AVE OC TO WARM CREEK BRIDGE NSTALL GORE PAVING, PAVE UNDER	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA CA 92821 (714)984-5500	BENSON, DAVID 590 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,823,217 \$1,766,965 \$2,711	11/28/18 12/19/18 03/23/23	100% 94% OVER RUN
08-SBD-10-23.8/23.8 08-0Q9104 BLIM-010 -(267)E --()		IN COLTON AT SANTA ANA RIVER BRIDGE (BR #54-0292G, BR #54-0292 LT AND BR #54-0292 RT) BRIDGE REHABILITATION AND SEISMIC	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	YOUSSEF, MAGED 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (951)538-3087	\$15,075,745 \$10,573,606 \$748,269	01/30/19 03/04/19 09/17/21	80% 69%
HA21							
08-SBD-10-27.9/28 08-1G2914		IN REDLANDS AT CALIFORNIA ST UC EASTBOUND EXIT RAMP WIDEN EB OFF RAMP	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD.; SAN DIMAS CA 91773 (909)394-4510	GEORGES, SAMER 850 S. VIA LATA SUITE 100A COLTON, CA 92324 (951)232-3748	\$790,167 \$792,281 \$0	05/22/20 06/18/20 05/21/21	100% 99% OVER RUN
08-SBD-10-29.4/39.2 08-384234		IN REDLANDS & YUCAIPA FR 0.1 MI E/O ALABAMA ST TO COUNTY LINE RD INSTALL TMS FIELD ELEMENTS	STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE; CHINO CA 91214 (909)591-0000	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)906-9916	\$5,992,810 \$4,195,445 \$151,016	10/30/19 11/22/19 09/30/21	99% 70%
HB4N							
08-SBD-10-34.2/36.8 08-1C3004		NEAR YUCAIPA FROM 0.10 MI W/O WABASH AVE OC TO 0.2 MI W/O LIVE OAK CANYON RD SLOPE PAVING (ROCK BLANKET ON	GENUINE ENGINEERING INC 13306 INDIAN BOW CIR; CORONA CA 92883 (951)674-5000	ARIAS, MARTHA 967 S. VIA LATA SUITE 650 COLTON, CA 92324 (951)232-3778	\$955,188 \$878,507 \$0	12/31/19 01/22/20 06/22/21 06/22/21	100% 100% SUSPENDED
HA28							
08-SBD-10-36.9/39.1 08-0K2934 BLIM-010 -(266)E --()		IN YUCAIPA FROM 0.2 MI W/OLIVE OAK CANYON ROAD TO COUNTY LINE ROAD UC REHABILITATE EXISTING PCCP WB & EB	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	GAYED, EZZ 850 S VIA LATA 100A COLTON, CA 92324 (951)830-6954	\$30,264,417 \$30,316,078 \$0	11/09/18 11/30/18 08/13/21	100% 99%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-/29.8 08-1K2204		IN VARIOUS CITIES FROM MONTCLAIR AT MILLS AVENUE UC (BR #54 0453) TO REDLANDS AT LUGONIA AVENUE UC (BR #54 0931H) REPLACE DETERIORATED ROADWAY SLABS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	OOI, KEE 9540 CENTER AVENUE #120 RANCHO CUCAMONGA, CA 91730 (951)840-8323	\$3,597,444 \$3,393,722 \$0	05/12/20 06/18/20 06/29/21 07/08/21	94% 92% COMPLETED
08-SBD-15-12.5/14.8 08-0K1214 ACIM-015 -(165)E --()		FROM SIERRA AVENUE UC TO GLEN HELEN PARKWAY UNDERCROSSING REHABILITATE EXISTING MAINLINE AND	OHL USA, INC. 1920 MAIN STREET STE 310 IRVINE CA 92614 (949)579-0737	NGUYEN, VU 9540 CENTER AVENUE, #120 RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$23,739,995 \$22,924,939 \$416,746	12/23/19 01/22/20 04/28/21	100% 94% OVER RUN
08-SBD-15-16.1/169.4 08-1K1904		IN SBD CO IN & NEAR HESPERIA AT VARIOUS LOCATIONS FROM CAJON CREEK TO MICRO DITCH (BR #54 0619L) DECK APPROACH AND DEPARTURE	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD.; SAN FERNANDO CA 91340 (818)898-2300	PHAM, THANH 222 E MAIN ST BARSTOW, CA 92311 (951)232-7262	\$1,898,921 \$1,425,865 \$281,834	02/05/21 03/04/21 11/15/21	46% 75%
08-SBD-15-23.5/29.1 08-1H3514		FROM 0.8 MI NORTH OF NORTH ALRAY OVERHEAD TO 0.5 MILE NORTH OF OAK HILL ROAD OVERCROSSING CULVERT LINING & INVERT PAVING	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE; EASTVALE CA 92880 (559)577-9999	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$625,600 \$617,220 \$7,280	12/31/20 02/04/21 07/06/21	66% 99%
08-SBD-15-40.3/40.7 08-1H2714		IN VICTORVILLE NR PALMDALE ROAD IN VICTORVILLE NR PALMDALE ROAD (ROUTE 18) AND INTERSTATE 15 PERMANENT RESTORATION OF IRRIGATION	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$333,610 \$251,714 \$3,780	04/23/19 05/13/19 08/10/22	0% 0% PLANT EST SATIS
08-SBD-15-40.4/0 08-1F9904		IN VICTORVILLE FR 0.1 MI S/O PALMDALE RD TO 0.4 MI S/O PALMDALE RD OC LENGTHEN SB ACCELERATION LANE	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	PLOZA, SHAUN 15255 BEAR VALLEY BLVD HESPERIA, CA 92345 (909)545-1085	\$1,023,807 \$1,018,658 \$0	06/15/20 07/10/20 06/25/21	100% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-42.5/46 08-3555V4 NHPI-015 -(237)1 E- -(STP)L		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 MI N/O MOJAVE DRIVE TO 1.5 MI N/O STODDARD WELLS ROAD OVERCROSSING WIDEN I-15	AMES CONSTRUCTION INC. 2000 AMES DRIVE BURNSVILLE, MN 55306 (951)356-1275	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$80,832,102 \$83,095,437 \$0	11/05/15 11/25/15 04/01/21	0% 0% PLANT EST SATIS
08-SBD-15-64.6/75.3 08-0K1234		FROM 1.2 MI. S/O SIDEWINDER ROAD OC TO MOJAVE RIVER BRIDGE REHABILITATE EXISTING MAINLINE AND	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)319-6309	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$15,854,476 \$15,405,431 \$596,588	06/03/20 06/29/20 10/25/21	67% 95%
08-SBD-18-31.9/38.5 08-1H4904		IN SBD CO FR 0.1 MI E/O HILLTOP CONNECTOR TO 0.5 MI E/O SIERRA CREEK PREVENTATIVE MAINTENANCE - OVERLAY	MATICH CORPORATION 1596 HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408 (909)382-7400		\$2,944,000 \$0 \$0	04/05/21 04/27/21	0% 0%
08-SBD-18-68.5/87.9 08-1J9404 ACST-X071-(072)E --()		IN SAN BERNARDINO COUNTY ON RTE 18 FROM 1.4 MI N/O CAMP ROCK RD TO CENTRAL RD AND ON RTE 247 FROM 0.1 MI S/O RABBIT SPRINGS RD TO PLACE A PREVENTATIVE TREATMENT ON	CALMEX ENGINEERING INC 2764 S. VISTA AVE; BLOOMINGTON CA 92316 (909)635-8237	SANTOS, JOHN 15255 BEAR VALLEY RD HESPERIA, CA 92395 (951)538-5315	\$1,604,607 \$1,107,208 \$0	05/21/20 06/18/20 07/16/21	46% 80%
08-SBD-18-97.0/99.5 08-1E0604 HSNH-P018-(063)E --()		IN VICTORVILLE FROM AMARGOSA RD TO COBALT RD WIDEN ROADBED & CONSTRUCT RAISED	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	CANUTI, LARRY 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (760)985-5825	\$4,857,000 \$1,306,477 \$608,462	02/23/21 03/11/21 01/06/22	27% 27%
08-SBD-38-11.3/26.5 08-1L9404		SLOPE STABILIZATION. REMOVING DEBRIS AND HAZARDOUS BURNED TREES, EXCAVATION AND CLEARING CULVERT INLET BASINS DIR'S EMERGENCY F.A. SLOPE STABILIZATION	RIVERSIDE CONSTRUCTION CO INC 4225 GARNER ROAD RIVERSIDE, CA 92501 (951)682-8308	TRAN, KEN 850 S VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$3,698,752 \$2,758,487 \$71,741	09/25/20 09/26/20 08/11/21	88% 75%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-38-11.3/26.5 08-1L9804		WATERSHED/DEBRIS FLOW MITIGATION: REPAIR/REPLACE/INSTALL DRAINAGE SYSTEMS AND REPAIR/REPLACE DEBRIS BARRIERS DIR'S EMERGENCY ORDER FLOW MITIGATION	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335	TRAN, KEN 850 S VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$19,985,000 \$163,392 \$157,024	12/23/20 12/28/20 12/16/21	1% 1%
20.20 201130							
08-SBD-38-47.5/59.4 08-0G8004		AT VARIOUS LOCATIONS FR ZACA DR TO STA RTE 18 AT BIG BEAR LAKE DAM RELINE OR REPLACE CULVERTS	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	BENJAMIN, AMGAD 850 S VIA LATA STE 104 COLTON, CA 92324 (909)844-9731	\$1,884,061 \$183,595 \$150,725	10/13/20 11/16/20 12/24/21	31% 10%
HA42							
08-SBD-40-28.9/28.9 08-1G5504 ACIM-040 -(088)E --()		IN SAN BERNARDINO COUNTY NEAR NEWBERRY SPRINGS AT 3.6 MILES WEST OF HECTOR ROAD UNDERCROSSING REMOVE EXISTING WIM AND INSTALL NEW	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	PHAM, THANH 222 E MAIN ST BARSTOW, CA 92311 (951)232-7262	\$1,354,992 \$571,025 \$0	03/09/21 04/06/21 08/26/21	22% 42%
08-SBD-40-50.0/75 08-0R1604 HSIM- 040-(084)E --()		NEAR LUDLOW FROM CRUCERO ROAD TO BADGER WASH REGRADE MEDIAN CROSS SLOPE	FISHER SAND & GRAVEL CO. 1302 W DRIVERS WAY TEMPE AZ 85284 (480)730-1033	PHAM, THANH 222 E MAIN ST #207 BARSTOW, CA 92311 (951)232-7262	\$35,420,839 \$34,285,570 \$25,548	09/07/18 10/09/18 08/16/22	100% 96% OVER RUN
HB1							
08-SBD-40-75.0/100 08-0R1504 HSIM-040 -(086)E --()		BETWEEN BADGER WASH TO ESSEX ROAD OC REGRADE MEDIAN CROSS SLOPE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)391-6351	DAVIS, DARCY 1044 E BROADWAY ST NEEDLES, CA 92363 (760)326-4684	\$17,197,071 \$16,572,154 \$2,750	12/06/19 12/31/19 10/06/21	88% 94%
HB1							
08-SBD-40-125.0/154.6 08-0R1424 HSIM- 040-(066)E --()		NEAR LUDLOW FR 4.5 MI E/O HOMER BR TO ARIZONA STATE LINE REGRADE MEDIAN CROSS SLOPE	WASH AMES CONSTRUCTION, INC. 391 N. MAIN STREET; CORONA CA 92880 (951)356-1275	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES. CA 92363 (760)326-4684	\$14,008,149 \$5,450,139 \$1,217,497	08/26/20 09/21/20 04/01/22	29% 39%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-60-.7/3 08-0F0304 BINH-P060-(153)E --()		IN CHINO FR PIPELINE AVE OC TO BENSON AVE OC REMOVE & REPLACE OC STRUCTURES	SEMA CONSTRUCTION, INC. 42690 RIO NEDO, SUITE G TEMECULA CA 92590 (303)627-2600	LOPEZ, JOSEPH 119 N MAPLE SUITE A CORONA, CA 92880 (951)232-8957	\$19,649,146 \$15,914,004 \$746,286	03/07/19 04/09/19 05/23/22	64% 81%
HA21							
08-SBD-60-4.6/9.9 08-0Q75U4 ACHS-NHP0-(014)9 --()		60/91/215 IC IN ONTARIO FR EUCLID AVE IC TO RIV CO LN & NEAR RIVERSIDE FROM SBD CO LN TO COUNTRY VILLAGE RD & FROM 0.7 MILES W/O REPLACEMENT OF TWO OUTSIDE LANES	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)721-1011	MOHAMED, ASHRAF 4334 LATHAM STREET, STE 100 RIVERSIDE, CA 92501 (951)232-3859	\$142,656,342 \$129,263,920 \$2,620,903	04/18/19 05/13/19 10/29/21	86% 90%
08-SBD-60-7.3/10 08-0E33U4 ACNH-P060-(159)E --()		IN ONTARIO FR 0.2 MI W/O CUCAMONGA CREEK BR TO MILLIKEN AVE ADD WB AUX LANE, ADD EB	AMES CONSTRUCTION, INC. 391 N. MAIN STREET; CORONA CA 92880 (951)356-1275		\$24,215,254 \$0 \$0	04/26/21 05/27/21	0% 0%
08-SBD-62-106.0/142.3 08-1H9004		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS PREVENTATIVE MAINTENANCE SEAL COAT	JAZZAR CONSTRUCTION GROUP, INC. 192 TECHNOLOGY DRIVE, SUITE M IRVINE CA 92618 (714)922-3569	VU KHOI 73800 DINAH SHORE DR. PALM DESERT, CA 92211 (951)232-6263	\$2,940,420 \$2,994,984 \$0	05/08/20 06/03/20 05/19/21	100% 98%
08-SBD-62-124.8/142 08-1G0104 ACST-S062-(046)E --()		AT VAR LOCS, FR 1.8 MI W/O JCT RTE 95 TO 0.3 MI W/O PARKER DAM RD CONSTRUCT CONCRETE/RSP APRONS AT 10	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4684	\$3,606,282 \$3,008,262 \$692,491	10/21/20 11/05/20 11/20/21	93% 83%
08-SBD-71-4.7/4.7 08-1J4104		IN CHINO HILLS AT THE SOQUEL CANYON SOUTHBOUND OFF-RAMP WIDEN SB EXIT-RAMP TO ADD A RIGHT	RIVERSIDE CONSTRUCTION COMPANY, INC. 4225 GARNER ROAD RIVERSIDE CA 92501 (951)682-8308	DOMINIC EHIRM 9540 CENTER AVENUE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$917,005 \$961,739 \$0	06/18/19 07/15/19 07/01/21 07/01/21	100% 100% SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-71-/8.5 08-0G7904 ACNH-P071-(074)E --()		IN SAN BERNARDINO AND RIVERSIDE COUNTIES IN AND NEAR CHINO AND CHINO HILLS FROM LOS ANGELES COUNTY LINE TO ROUTE 91 INSTALL RMS, CCTV, CMS, VDS & FIBER	SELECT ELECTRIC, INC. RAUDEL MARTINEZ 2790 BUSINESS PARK DR. VISTA CA 92081 (619)460-6060	RUIZ, MANUEL 790 S VIA LATA COLTON, CA 92324 (951)965-6327	\$6,763,527 \$165,077 \$91,545	10/08/20 11/17/20 08/09/22	10% 2%
08-SBD-71-/8.5 08-1H9314		IN SAN BERNARDINO AND RIVERSIDE COUNTIES IN AND NEAR CHINO AND CHINO HILLS FROM LOS ANGELES COUNTY LINE TO 0.2 MILE SOUTH OF SANT PREVENTATIVE MAINTENANCE - SLAB	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950		\$4,191,590 \$0 \$0	03/02/21 03/25/21	0% 0%
08-SBD-138-15.3/15.3 08-1J4904		NEAR HESPERIA AT CAJON MICE STA STATION CONVERT OR RECONFIGURE THE EXISTING	STANCE CONSTRUCTION COMPANY 5314 MARINER LN; CHINO CA 91710 (626)274-3156		\$444,813 \$0 \$0	06/17/21 06/24/21	0% 0%
08-SBD-173-18.6/18.7 08-1H2904 ACST-S173-(004)E --()		NEAR CEDAR GLEN AT 0.1 MI SOUTH OF HOSPITAL ROAD REPLACE MBGR WITH CONCRETE BARRIER	STRONGHOLD ENGINEERING 150 W WALNUT AVE PERRIS, CA 92571 (951)684-9303	HOSSAIN, SADIQUE 850 VIA LATA STE 104 COLTON, CA 92336 (951)830-6828	\$7,785,447 \$229,680 \$95,942	08/20/20 09/21/20 05/31/23	8% 3%
08-SBD-210-1.5/21.5 08-1K6704		IN VARIOUS CITIES FROM MOUNTAIN AVENUE OC (BR #54 1144) IN UPLAND TO 27TH STREET UC (BR #54 1087G/L/R) IN SAN BERNARDINO. METHACRYLATE BRIDGE DECKS AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	OOI, KEE 9540 CENTER AVE #120 RANCHO CUCAMONGA, CA 91730 (951)840-8323	\$930,046 \$0 \$0	03/24/21 04/13/21 10/13/21	0% 0% SUSPENDED
08-SBD-210-10.5/12.7 08-1G2104		ALSO SBD 15-7.4/9.0, IN RANCHO CUCAMONGA & FONTANA AT ROUTE 210/15 SEPARATION. INSTALL NEW FREEWAY TO FREEWAY RAMP	ALFARO COMMUNICATIONS CONSTRUCTIONS, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	YAACOUB, LAWRENCE 790 S. VIA LATA COLTON, CA 92324 (213)434-9325	\$3,332,264 \$3,090,696 \$0	10/01/19 10/24/19 06/30/21	99% 93% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-210-/0 08-1L7604		IN AND NEAR UPLAND AND RANCHO CUCAMONGA FROM 0.5 MILE WEST OF MOUNTAIN AVE OC TO GOLDEN AVE UC RESTORE PLANT ESTABLISHMENT	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	BENSON, DAVID 937 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$699,475 \$19,765 \$19,765	06/08/21 06/24/21 12/15/22	7% 3%
08-SBD-215-2.2/3.2 08-1F7304 BLIM-215 -(251)E --()		IN COLTON FROM 0.3 MI SOUTH TO 0.3 N/O WASHINGTON ST OC REPLACE OVERCROSSING	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	MOHDANKIR HUSAM 850 S VIA LATA SUITE 100A COLTON, CA 92324 (951)538-5830	\$16,653,318 \$145,030 \$145,030	03/04/21 03/25/21 05/24/23	4% 1%
08-SBD-215-4.8/5.8 08-1H7704 HSIM- 215-(249)E --()		IN SAN BERNARDINO FROM 0.5 MI S/O ORANGE SHOW/AUTO PLAZA RD OC TO 0.2 MI N/O INLAND CENTER DRIVE OC LANE RECONFIGURATION & PAVEMENT	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	MINEO,NICHOLAS 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (951)232-8549	\$5,559,700 \$3,870,566 \$662,842	06/10/20 06/29/20 07/22/21	99% 69%
08-SBD-215-7.0/17.8 08-476424		IN SBD ON RTE 215 FR I-10/I-215 JCT TO I-215/I-15 JCT AND ON RTE 259 FR I-215/SR-259 JCT TO SR-259/SR-210 JCT INSTALL TMS FIELD ELEMENTS (8.4 MI	ALDRIDGE ELECTRIC, INC. 844 E. ROCKLAND ROAD; LIBERTYVILLE IL 60048 (847)276-1127	YAACOUB, LAWRENCE 790 S VIA LATA COLTON, CA 92324 (213)434-9325	\$5,886,622 \$1,984,293 \$487,425	10/30/20 12/15/20 03/28/22	38% 34%
08-SBD-215-/2.7 08-0J0704 04LN-6208-(023) --()		IN GRAND TERRACE AT BARTON ROAD INTERCHANGE RECONSTRUCT INTERCHANGE	MYERS-RADOS A JOINT VENTURE 12210 MICHIGAN ST, SUITE D GRAND TERRACE, CA 92313 (951)403-2960	YOUSSEF MAGED 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (951)538-3087	\$48,323,087 \$48,449,914 \$0	10/17/17 11/06/17 06/23/21 07/01/21	100% 100% COMPLETED
HE13							
08-SBD-247-39.0/42 08-1K8404		IN SAN BERNARDINO COUNTY AT LUCERNE VALLEY FROM 0.5 MI S/O CAMP ROCK RD TO 0.1 MI S/O MIDWAY AVE AND FROM 1.1 MI S/O HOLMES RD TO MILL AND OVERLAY PAVEMENT AND	CALMEX ENGINEERING, INC. 2764 S. VISTA AVE. ; BLOOMINGTON CA 92316 (909)546-1311	NGUYEN, KHOA 222 E MAIN ST STE 208 BARSTOW, CA 92311 (951)232-8611	\$3,213,880 \$2,172,431 \$2,107,793	04/14/21 05/07/21 10/11/21	28% 67%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-259-/1.5 08-1H3414 ACNH-X071-(073)E --()		IN SAN BERNARDINO COUNTY ON ROUTES 210, 215 AND 259 AT VARIOUS LOCATIONS PREVENTATIVE MAINTENANCE - OVERLAY	ALL AMERICAN ASPHALT 400 E SIXTH STREET CORONA CA 92879 (951)736-7600	GEORGES, SAMER 850 S. VIA LATA SUITE 100A COLTON, CA 92324 (951)232-3748	\$6,513,159 \$1,421,832 \$0	05/07/20 06/09/20 07/06/21	78% 22% SUSPENDED
08-SBD-5726-/0 08-0K8404		SBD MTCE STA (REGIONAL OFFICE) AT 175 PCN3 INC. CLUSTER ST DEMOLISH EXISTING OFFICE &	BRIAN ABGHARI 5450 KATELLA AVE;#101 LOS ALAMITOS CA 90720 (562)492-4124	MINEO, NICHOLAS 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (951)232-8549	\$4,358,510 \$4,089,162 \$115,441	01/09/20 02/06/20 08/03/21	96% 94%
08-SBD-5730-/0 08-0R4204		IN THE CITY OF FONTANA ON SOUTHEAST QUADRANT OF STATE RTE 210 AND I-15 INTERCHANGE BUILD MAINTENANCE FACILITY	STRONGHOLD ENGINEERING INCORPORATED 150 W WALNUT AVE PERRIS CA 92571 (999)999-9999		\$21,700,000 \$0 \$0	04/02/21 05/03/21	0% 0%

Totals: Authorized Final Amt: \$1,291,300,115 Completed to Date: \$681,394,596 Work This Month: \$27,770,409

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-190-111.6/126.1 09-387904		IN INYO COUNTY NEAR FURNACE CREEK FROM 0.1 MILE WEST OF BAD WATER ROAD TO 3.6 MILES EAST OF DANTE'S VIEW ROAD THN BLANKET OVERLAY WITH DIGOUTS	CALMEX ENGINEERING, INC. 2764 S. VISTA AVE.; BLOOMINGTON CA 92316 (909)546-1311		\$4,746,713 \$0 \$0	05/12/21 06/08/21	0% 0%
09-INY-395-.1/.1 09-370104 SNHG-X027-(011)E --()		IN INYO COUNTY AT VARIOUS LOCATIONS CONSTRUCT PEDESTRIAN ACTIVATED	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	ADAM ZUMSTEIN 500 S MAIN ST BISHOP CA (760)920-3406	\$583,149 \$160,785 \$60,687	06/03/20 06/29/20 09/01/21	33% 28%
HB1							
09-INY-395-29.9/41.8 09-213414 ACNH-P395-(346)E --()		IN INYO COUNTY NEAR OLANCHA AND CARTAGO FROM 1.4 MILES SOUTH OF LOS ANGELES AQUEDUCT BRIDGE TO 0.2 MILE SOUTH OF ASH CREEK BRIDGE CONSTRUCT FENCE	ALCORN FENCE COMPANY 9901 GLENOAKS BOULEVARD; SUN VALLEY CA 91352 (323)875-1342	DAMON CHERENZIA 500 S MAIN STREET BISHOP, CA 93514 (760)920-3460	\$2,249,111 \$480,924 \$230,847	02/16/21 03/11/21 11/12/21	43% 21%
HE14							
09-KER-14-4.7/12.6 09-367404 ACNH-P014-(081)E --()		IN KERN COUNTY AT ROSAMOND AND AT MOJAVE FROM 1.4 MILES SOUTH OF DAWN ROAD OVERCROSSING TO 0.5 MILE NORTH OF SILVER QUEEN ROAD OVE 2R	GUY F. ATKINSON CONSTRUCTION, LLC DBA GUY F. ATKINSON 18201 VON KARMAN AVENUE; IRVINE CA 92612 (949)382-7145	HARTANTO HIN 16490 SIERRA HWY 14 MOJAVE CA 93501 (760)937-3243	\$41,997,977 \$20,352,935 \$169,689	07/02/20 08/07/20 08/10/21	41% 48%
09-KER-14-16.6/16.6 09-377304		IN KERN COUNTY IN THE TOWN OF MOJAVE AT THE MOJAVE HIGHWAY MAINTENANCE STATION L5713 CONSTRUCT PHASE THREE OF	JAMES E THOMPSON, INC., DBA JTS CONSTRUCTION 7001 MCDIVITT DR STE B BAKERSFIELD CA 93313 (661)835-9270		\$827,500 \$0 \$0	05/24/21 06/22/21	0% 0%
09-KER-14-/0 09-385704		IN KERN COUNTY AT AND NEAR INDIAN WELLS FROM 3.5 MILES WEST TO 2.0 MILES EAST OF FREEMAN GULCH BRIDGE AND FROM 2.4 MILES WEST OF R AR CHIP SEAL	DOOLITTLE CONSTRUCTION LLC DBA DOOLITTLE ROAD CONSTRUCTION 1900 118TH AVE. SE; BELLEVUE WA 98005 (425)455-1150		\$885,035 \$0 \$0	05/14/21 06/23/21	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-KER-58-129.4/143.9 09-385804		IN KERN COUNTY NEAR BORON FROM 0.3 MILE W OF EDWARDS OC TO 1.3 MILES W OF TWENTY MULE TEAM OC AND FROM 0.7 MILE W OF SAN BERNARDIN DIGOUTS	CALMEX ENGINEERING, INC. 2764 S. VISTA AVE. ; BLOOMINGTON CA 92316 (909)546-1311	HIN HARTANTO 16490 SIERRA HWY 14 MOJAVE, CA 93501 (760)937-3243	\$842,134 \$530,687 \$530,687	05/13/21 06/02/21 08/11/21	20% 63%
09-MNO-0-0 09-366604 ACNH-X051-(030)E --()		IN MONO COUNTY AT VARIOUS LOCATIONS IMPROVE CHAIN UP LOCATIONS	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 120 ; CHINO HILLS CA 91709 (951)966-9153		\$2,421,233 \$0 \$0	06/18/21 07/15/21	0% 0%
09-MNO-6-26.5/32.3 09-380904 ACST-000C-(516)E --()		IN INYO AND MONO COUNTIES ON ROUTE 178 FROM ROUTE 127 TO 5.7 MILES EAST OF ROUTE 127 AND ON ROUTE 6 FROM 0.9 MILE NORTH OF ROUTE THIN BLANKET OVERLAY WITH DIGOUTS	QUALCON CONTRACTORS, INC. 1669 LUCERNE ST STE B MINDEN NV 89423 (775)782-2006	STEVE E.TISELL 500 S.MAIN STREET BISHOP CA 93514 (760)937-4594	\$3,923,589 \$3,721,721 \$0	05/07/20 06/03/20 06/21/21 06/21/21	100% 100% COMPLETED
09-MNO-158-6.0/15.8 09-387104		IN MONO COUNTY IN AND NEAR JUNE LAKE FROM 0.1 MILE EAST OF BRIDGE #47-0055 TO US ROUTE 395 THIN BLANKET OVERLAY WITH DIGOUTS	QUALCON CONTRACTORS, INC. 1669 LUCERNE ST, SUITE B MINDEN NV 89423 (775)782-2006		\$2,177,650 \$0 \$0	04/29/21 06/14/21	0% 0%
09-MNO-266-4.3/11.7 09-386804		IN MONO COUNTY AT AND NEAR OASIS ON ROUTE 168 AT ROUTE 266 AND ON ROUTE 266 FROM ROUTE 168 TO THE NEVADA STATE LINE	ROAD AND HIGHWAY BUILDERS, LLC. 950 E MUSTANG RD SPARKS NV 89434 (775)852-7283		\$2,020,020 \$0 \$0	05/11/21 06/15/21	0% 0%
09-MNO-395-6.9/T9.6 09-360704 HSNH-P395-(281)E --()		IN MONO COUNTY NEAR TOM'S PLACE FROM 2.4 MILES SOUTH OF LOWER ROCK CREEK ROAD TO 0.3 MILE NORTH OF LOWER ROCK CREEK ROAD WIDEN SHOULDERS	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE ; FONTANA CA 92335 (909)356-8880	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$13,574,636 \$2,091,502 \$943,331	02/04/21 03/01/21 03/28/22	25% 15%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-13.5/13.9 09-378104		IN MONO COUNTY AT CROWLEY LAKE FROM 0.4 MILE SOUTH OF CROWLEY LAKE OVERCROSSING TO CROWLEY LAKE OVERCROSSING REPAIR SLOPE, DRAINAGE, AND	TAYLOR JANE CONSTRUCTION LP 131 W DANA SUITE 101 A NIPOMO CA 93444 (805)723-5129		\$1,072,613 \$0 \$0	04/12/21 05/11/21	0% 0%
HB34							
09-MNO-395-39.9/44.8 09-383504		IN MONO COUNTY ABOUT 7 MILES SOUTH OF HAT CREEK CONSTRUCTION & LEE VINING FROM 0.2 MILE SOUTH OF ROUTE 158 TO 0.6 MILE NORTH OF THE LA AQUEDUCT BRIDGE THIN BLANKET OVERLAY	MATERIALS, INC. LA 24339 HWY 89N; BURNLEY CA 96013 (530)335-5501	RICK MOBERLY, P.E. 500 S. MAIN ST. BISHOP, CA 93514 (760)937-3219	\$4,074,989 \$1,211,781 \$1,211,781	05/13/21 06/03/21 09/15/21	18% 30%
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. 398 SURISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016	RICK MOBERLY 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$6,754,178 \$6,403,787 \$0	03/09/15 03/26/15 11/16/21	100% 96%
HB34							
09-MNO-395-53.0/55.5 09-387204		IN MONO COUNTY NEAR LEE VINING FROM PICNIC GROUNDS ROAD TO 0.2 MILE SOUTH OF CEMETERY ROAD THIN BLANKET OVERLAY WITH DIGOUTS	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFILED CA 93308 (661)399-3361		\$933,570 \$0 \$0	04/23/21 05/07/21	0% 0%
HM1							
09-VAR--/0 09-367704 SSTG-000C-(527) --()		IN INYO, KERN AND MONO COUNTIES AT VARIOUS LOCATIONS REMOVE AND REPLACE END TREATMENTS,	DANNY C. HUBBS CONSTRUCTION, INC. 37306 VISTA VIEW DR.; YUCAIPA CA 92399 (909)389-0531	ADAM ZUMSTEIN 500 S MAIN ST BISHOP CA (760)920-3406	\$2,565,656 \$85,149 \$85,149	04/30/21 06/14/21 12/31/21	0% 3%

Totals: Authorized Final Amt: \$91,649,751 Completed to Date: \$35,039,270 Work This Month: \$3,232,170

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-0-/0 10-1J7604		IN ALPINE, CALAVERAS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, REPLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	PAWAN GARG 850 SOUTH GUILD AVE., SUITE 107 LODI CA 95240 (209)470-8777	\$518,518 \$512,492 \$0	11/23/20 12/17/20 08/31/21	26% 94%
HM3							
10-ALP-0-/0 10-0X7504		IN ALPINE CO ON SR4 AT SILVER CREEK BR, ON SR 88 AT WEST FORK CARSON RIVER BR & ON SR 89 AT MARKLEEVILLE CREEK BR UPGRADE BRIDGE RAILINGS	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	PAWAN GARG 850 SOUTH GUILD AVE. SUITE 107 LODI, CA 95240 (209)470-8777	\$5,547,372 \$118,734 \$88,614	03/18/21 04/01/21 01/25/23	2% 2%
HA21							
10-ALP-4-/0 10-0S6804		IN ALPINE COUNTY ON STATE ROUTE 4, 88 AND 89 WITH VARIOUS POSTMILES CULVERT REHABILITATION	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911		\$3,038,010 \$0 \$0	06/21/21 07/20/21	0% 0%
10-ALP-88-251.0/0 10-1M1604		IN ALPINE COUNTY ON STATE ROUTE 88 AT POSTMILE 25.14 REMOVE AND REPLACE FAILED METAL PIPE (CMP)	SINCLAIR GENERAL ENGINEERING P.O. BOX 1453 OAKDALE, CA 95361	GARG, PAWAN 850 S GUILD AVE, SUITE 107 LODI, CA 95240 (209)470-8777	\$385,000 \$0 \$0	03/06/20 03/11/20 05/22/20	0% 0%
20.20.201 130							
10-ALP-88-/0 10-0S7504		IN ALPINE COUNTY ON STATE ROUTES 4, 88 AND 207, IN AMADOR COUNTY ON STATE ROUTES 16 AND 49, AND IN TUOLUMNE COUNTY ON STATE ROUTE CULVERT REHABILITATION	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	IQBAL AULAKH 850 SOUTH GUILD AVE.SUITE#107 LODI, CA 95242 (209)479-3608	\$3,850,757 \$1,527,090 \$443,323	12/30/20 01/26/21 12/21/21	39% 40%
10-AMA-49-4.0/4.2 10-1F8304		STATE ROUTE (SR) 49 BETWEEN PM 4.0 TO PM 4.206, AND SR-88 BETWEEN PM 14.292 TO PM 14.360 IN THE CITY OF JACKSON, IN AMADOR COUNTY. INSTALL/UPGRADE CURB RAMPS,	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON COURT SUITE 250 SAN RAMON CA 94583 (925)552-8253	PAWAN GARG 850 SOUTH GUILD AVE. SUITE107 LODI, CA 95240 (209)470-8777	\$1,144,134 \$1,134,063 \$0	11/16/20 12/02/20 07/09/21 07/09/21	100% 100% COMPLETED
HB71							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-49-8.3/10.5 10-1H6404		IN AMADOR, ALPINE AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS AND APPROACH	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, STE 100 SACRAMENTO CA 95834 (916)283-9950	PAWAN GARG 850 SOUTH GUILD AVE. SUITE#107 LODI, CA 95240 (209)470-8777	\$5,066,806 \$4,549,645 \$0	04/12/19 05/01/19 04/30/21	96% 93%
HM3							
10-AMA-88-14.4/15 10-1L2204		IN AMADOR COUNTY IN AND NEAR JACKSON FROM BROADWAY TO 0.1 MILE EAST OF COURT STREET AND FROM ROCKY CREEK BRIDGE TO 0.1 MILE EAST 0.25' MILL AND REPLACE HMA OVERLAY	GEORGE REED, INC 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	IQBAL AULAKH 850 S. GUILD AVE, SUITE # 107 LODI, CA 95240 (209)479-3608	\$828,505 \$798,043 \$0	02/11/21 03/04/21 07/06/21 07/06/21	100% 100% COMPLETED
10-AMA-88-20.7/20.7 10-1N0204		REMOVE DAMAGED ROCK LINED CULVERT AND REPLACE WITH RCP/RG CLASS V INCLUDING HEADWALL AND WINGWALLS, INSTALL DIRS EFA 10A2234 REMOVE AND REPLACE DAMAGED CULVERT	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. 538 SOUTH 5TH AVE., SUITE A OAKDALE, CA 95361	PAWAN GARG 850 SOUTH GUILD AVE., SUITE 107 LODI, CA 95240 (209)470-8777	\$2,786,000 \$0 \$0	12/21/20 12/21/20 05/31/21	0% 0%
20.20.201 130							
10-AMA-88-32.3/38 10-1J1704		IN AMADOR COUNTY AT AND NEAR BARTON FROM 0.4 MILE WEST OF SILVER DRIVE TO 0.2 MILE WEST OF SHAKE RIDGE ROAD HOT MIX ASPHALT OVERLAY	GEORGE REED, INC 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE#107 LODI, CA 95240 (209)479-3607	\$1,750,041 \$1,720,549 \$0	12/30/20 01/19/21 06/23/21 06/23/21	100% 100% COMPLETED
HM1							
10-AMA-104-/10.1 10-1J1004		IN AMADOR COUNTY IN AND NEAR IONE FROM SACRAMENTO COUNTY LINE TO JUNCTION 49/104 RHMA-G OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	PAWAN GARG 850 SOUTH GUILD AVE SUITE#107 LODI CA 95242 (470)-87-77	\$3,136,031 \$133,394 \$133,394	04/26/21 05/19/21 09/03/21	18% 4%
HM2							
10-CAL-4-29.2/29.4 10-0W8704 ACST-P004-(157)E --()		IN CALAVERAS COUNTY AT MURPHYS AT 0.2 MILE WEST OF PENNSYLVANIA GULCH RD AND FROM PENN GULCH RD TO MITCHLER STREET PROVIDE TWO-WAY-LEFT-LANE WITH	DIRT DYNASTY, INC. 4110 MEADOW OAKS DRIVE VALLEY SPRINGS CA 95252 (209)585-7171	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE 107 LODI, CA 95240 (209)479-3608	\$1,587,000 \$310,417 \$310,417	09/23/20 10/29/20 10/04/21	17% 20%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-4-58.0/65.9 10-1J1304		IN CALAVERAS COUNTY FROM 1.8 MILES WEST OF CABBAGE PATCH LOG ROAD TO ALPINE COUNTY LINE AND IN ALPINE COUNTY FROM JUNCTION 4/207 T 0.15' HMA (A) OVERLAY PG64-28	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	PAWAN GARG 850 SOUTH GUILD AVE SUITE#107 LODI CA 95240 (209)470-8777	\$3,409,475 \$2,479,034 \$2,473,122	04/26/21 05/27/21 08/23/21	44% 73%
HM1							
10-MER-0-/0 10-1C8104		IN MERCED, SAN JOAQUIN, MARIPOSA AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS BRIDGE PREVENTATIVE MAINTENANCE	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A; VACAVILLE CA 95688 (707)449-3604		\$3,146,885 \$0 \$0	06/09/21 06/22/21	0% 0%
HA21							
10-MER-5-.4/.9 10-1G7214		IN MERCED COUNTY AT I-5 FOR ERRECA REST AREA AT PM 0.4/0.9 AND LODI ON SR-99 AT PM30.9 INSTALL ZEV CHARGING STATIONS	STUDEBAKER BROWN ELECTRIC, INC. 6643 32ND STREET STE. 106; NORTH HIGHLANDS CA 95660 (916)678-4660	SCHEIBER, TROY 850 S GUILD AVE, SUITE 107 LODI, CA 95240 (559)341-2018	\$1,441,508 \$1,037,249 \$0	09/05/19 09/17/19 06/14/21	51% 72%
HB71							
10-MER-5-.7/.7 10-0W6204 ACIM- 005-(153)E --()		IN MERCED COUNTY NEAR FIREBAUGH ON ROUTE 5 AT THE JOHN "CHUCK" ERRECA SAFETY ROADSIDE REST AREA, BOTH NORTHBOUND AND SOUTHBOUND L REPLACE PUBLIC WATER SYSTEM AND	MDS ENGINEERING & CONSTRUCTION, INC. 14771 WONDERLAND BLVD; REDDING CA 96003 (530)275-2779	CASEY, COREY / OSHITA, STAN 850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (209)608-0711	\$3,838,438 \$3,104,036 \$0	12/13/19 01/22/20 12/31/21	41% 81% SUSPENDED
HA26							
10-MER-5-17.0/22.6 10-1H4204		IN MERCED COUNTY AT AND NEAR SANTA NELLA FROM 0.5 MILE SOUTH OF ROUTE 5/152 SEPARATION TO MCCABE ROAD OVERCROSSING RHMA OVERLAY	TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	RANBIR BHULLAR 952 GOODWIN DRIVE RIPON CA 95366 (209)639-4306	\$4,065,392 \$1,457,647 \$1,107,900	12/09/20 12/31/20 09/27/21	31% 36%
10-MER-33-/5.7 10-1J1204		IN MERCED COUNTY IN AND NEAR DOS PALOS FROM FRESNO COUNTY LINE TO 0.1 MILE NORTH OF EAST JUNCTION 152 RHMA OVERLAY	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	MICHAEL STEWART	\$2,055,029 \$152,886 \$0	01/29/21 02/18/21 07/06/21	23% 7%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-12.7/17.8 10-1C1704 ACNH-P099-(662)E --()		IN AND NEAR THE CITY OF MERCED FROM 0.2 MILE SOUTH OF CHILDS AVE. TO 0.2 MILE SOUTH OF FRANKLIN ROAD OC. PAVEMENT REHAB (2R)	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	NATHANIEL TUMMINELLO	\$45,970,000 \$5,311,636 \$1,086,552	01/22/21 02/11/21 10/26/22	20% 12%
HA22							
10-MER-99-20.1/24.3 10-3A7204 ACNH-P099-(646)E --()		IN AND NEAR ATWATER, FROM 0.4 MILE SOUTH OF BUHACH ROAD TO SOUTH OF WESTSIDE BOULEVARD. PAVEMENT RESURFACING AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA, CA. 93637 (559)905-5501	\$57,217,702 \$25,392,138 \$3,329,879	12/12/19 12/31/19 11/01/22	39% 44%
HA22							
10-MER-99-28.2/37.3 10-0Q1214 EPNH-P099-(639)E --()		IN MERCED COUNTY IN LIVINSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE. LANE WIDENING FROM 2 TO 3 LANES	SECURITY PAVING COMPANY INC 3075 TOWNSGATE RD #200 WESTLAKE VILLAGE CA 91361 (818)362-9200	NATHAN TUMMINELLO 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)481-3597	\$31,779,944 \$13,848,499 \$3,176,884	12/04/19 12/24/19 09/21/21	88% 44%
10-MER-99-/0 10-1G7504		IN SAN JOAQUIN, MERCED, AND STANISLAUS COUNTIES, ON ROUTES 5, 59, 99, AND 152 AT VARIOUS LOCATIONS. UPGRADE OR REPLACE INEFFICIENT AND	BENTANCOURT BROS. CONSTRUCTION INC. 8015 W 11TH, STREET; TRACY CA 95304 (209)832-7631	KIMURA, JUSTIN 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$7,491,777 \$2,541,672 \$387,132	11/04/20 11/20/20 06/20/22	34% 34%
10-MER-140-9.7/9.7 10-1K1904		IN MERCED COUNTY NEAR GUSTINE FROM 1.1 MILE EAST OF SANTA FE GRADE ROAD TO 0.2 MILE EAST OF EDMINSTER ROAD CULVERT REPLACEMENT	QUIMU CONTRACTING INC. 5830 DIXON AVENUE WEST; DIXON CA 95620 (707)693-0289	MUHAMMAD RAHMAN 3469 YEAGER DRIVE, STE 109 MADERA, CA. 93637 (559)905-5501	\$578,770 \$273,725 \$273,725	03/23/21 04/13/21 08/14/21	43% 47%
HM2							
10-MER-140-35.9/36.9 10-1F4304		PAVEMENT REHAB IN MERCED COUNTY IN MERCED CITY FROM CYPRESS WAY TO 0.3 MILES EAST SANTA FE AVE. PAVEMENT REHAB	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	SAYED HASHEMYAN 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)624-6397	\$728,225 \$277,251 \$277,251	05/18/21 06/03/21 08/25/21	40% 38%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MPA-49-.3/18.5 10-1C0404 ACST-P049-(184)E --()		IN MARIPOSA COUNTY IN AND NEAR MARIPOSA CITY FROM MADERA/MARIPOSA COUNTY LINE TO SOUTH JUNCTION OF STATE ROUTE 49/140 PAVEMENT PRESERVATION	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	OSHITA, STAN 850 SOUTH GUILD AVE., STE. 107 LODI, CA 95240 (209)608-0711	\$10,956,400 \$6,864,424 \$2,625,730	10/01/20 10/19/20 12/31/21	28% 62%
10-MPA-140-21.2/21.8 10-0Y6004 HSNH-P140-(037)E --()		IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 FROM SOUTH JUNCTION STATE ROUTE 49 TO TWELFTH STREET INSTALL CROSSWALKS AND IN-ROADWAY	IBARRA GENERAL ENGINEERING 4325 TYROLITE ST; RIVERSIDE CA 92509 (909)342-8447	INCOSHITA, STAN 850 SOUTH GUILD AVE., STE. 107 LODI, CA 95240 (209)608-0711	\$2,868,257 \$569,796 \$119,100	03/02/21 03/25/21 12/31/21	27% 20%
HBI							
10-MPA-140-42.0/42.7 10-0P9234 ACST-ER18-(005) PER- - () --()		NEAR EL PORTAL AND YOSEMITE NATIONAL PARK, FROM 1.2 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TO 0.5 MILE WEST OF SOUTH FORK ME THIS PROJECT PROPOSED TO REMOVE THE	MYERS AND SONS/RL WADSWORTH JOINT VENTURE 4600 NORTHGATE BLVD #100 SACRAMENTO CA 95834 (916)283-9950	COREY CASEY 3663 ARCH RD STE 500 STOCKTON CA 95215 (209)607-8789	\$20,701,281 \$6,718,812 \$1,646,022	01/29/21 02/23/21 12/20/21	43% 32%
10-SJ-4-2.0/0 10-1C2004		IN SAN JOAQUIN COUNTY ON ROUTES 4, 5, AND 99 AT VARIOUS LOCATIONS CULVERT REHABILITATION	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697		\$1,904,061 \$0 \$0	12/29/20 02/02/21	0% 0%
10-SJ-4-5.4/13.4 10-1L2304		IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM 1 MILE EAST OF MIDDLE RIVER BRIDGE TO 0.1 MILE WEST OF JOHN TURK ROAD RHMA OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734		\$2,837,933 \$0 \$0	05/05/21 05/27/21	0% 0%
HM							
10-SJ-4-15.5/16.7 10-1C5004 ACNH-X077-(028)E --()		IN THE CITY OF STOCKTON AT ROUTE4/I-5 INTERCHANGES FROM 0.1 MILE EAST OF FRESNO AVE. TO CENTRAL VIADUCT INCLUDING CONNECTORS. PAVEMENT RESURFACING AND	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	OSHITA, STAN 850 SOUTH GUILD AVE., STE. 107 LODI, CA 95240 (209)608-0711	\$28,769,000 \$71,500 \$0	12/09/20 12/29/20 12/31/22	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-/0 10-1C8004		IN SAN JOAQUIN COUNTY ON ROUTE 4 AT OLD RIVER BRIDGE BRIDGE PREVENTATIVE MAINTENANCE	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD; PLEASANTON CA 94566 (925)461-1500		\$6,417,007 \$0 \$0	03/02/21 03/25/21	0% 0%
HA21							
10-SJ-4-/0 10-1G9904		REPAIR EXISTING TRAFFIC MONITORING STATIONS (TMS) AT VARIOUS LOCATIONS IN DISTRICT 10. REPAIR EXISTING TRAFFIC MONITORING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639		\$2,287,000 \$0 \$0	06/01/21 06/22/21	0% 0%
HB4N							
10-SJ-5-10.6/0 10-1H3424		IN SAN JOAQUIN COUNTY, IN AND NEAR LATHROP AT PM 10.7, DEUEL OVERHEAD (NO. 29-0262 R/L) REPLACE BRIDGE RAILS AND PREVENTIVE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	BAL BAHADUR PAUL	\$2,393,300 \$932,310 \$153,123	08/25/20 09/11/20 10/20/21	39% 39%
10-SJ-5-26.4/27 10-1C9404		SAN JOAQUIN SR 5 BRIDGE DECK REHABILITATION AT STOCKTON CHANNEL VIADUCT REHABILITATE BRIDGE DECK	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$3,693,355 \$3,308,909 \$705,671	11/03/20 11/20/20 08/13/21	89% 90%
HA21							
10-SJ-5-33.4/33.4 10-1G4404		IN SACRAMENTO AND SAN JOAQUIN COUNTIES NEAR THORNTON AT 0.6 MILE SOUTH OF TWIN CITIES ROAD OC AND IN STOCKTON AT 0.7 MILE NORTH OF UPGRADE TRAVEL TIME INFORMATION	VINTAGE PAVING CO. 119 MAIN ST.; WINTERS CA 95694 (530)795-0132	ARIEL MENDOZA 850 S. GUILD AVE. (209)639-4686	\$977,349 \$710,078 \$427,338	10/27/20 11/20/20 08/04/21	82% 73%
HB4N							
10-SJ-5-45.8/45.8 10-1N2004		BEAVER SLOUGH BRIDGE (BRIDGE NO. 29 0247R)I-5 AT PM 45.86 WITHIN SAN JOAQUIN SUPERSTRUCTURE REPAIRS DIRS EFA 10A2274 REPAIR OF BRIDGE GIRDERS AND CONCRETE DECK	VIKING CONSTRUCTION CO., INC. P.O. BOX 1508 RANCHO CORDOVA, CA 95741	ARIEL MENDOZA 850 S. GUILD AVE., SUTIE 107 LODI, CA 95240 (209)639-4686	\$985,000 \$355,521 \$0	01/29/21 04/06/21 07/30/21	27% 36%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-/0 10-1K9304		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950		\$4,664,661 \$0 \$0	04/29/21 05/13/21	0% 0%
10-SJ-12-4.4/0 10-1K6104		IN SAN JUAQUIN COUNTY ON ROUTE 12 AT LITTLE POTATO SLOUGH BRIDGE (AT POST MILE R4.4). REHABILITATE ELECTROMECHANICAL	VALENTINE CORPORATION 111 PELICAN WAY; SAN RAFAEL CA 94901 (415)453-3732		\$2,575,350 \$0 \$0	05/25/21 06/15/21	0% 0%
HA23							
10-SJ-88-22.1/0 10-1E5314 HSNH-P088-(072)E --()		IN SAN JOAQUIN COUNTY COLLISION REDUCTION AT SR 88 AND LIBERTY ROAD IN SAN JOAQUIN COUNTY UPGRADE	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	ARIEL MENDOZA 850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (209)639-4686	\$3,812,821 \$618,376 \$618,376	11/20/20 12/15/20 10/28/21	25% 16%
HB1							
10-SJ-99-8.9/9.5 10-0E6144 STPL-6210-(012) --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 1.0 MILE NORTH OF LOUISE AVENUE TO 0.3 MILE NORTH OF LATHROP ROAD REPLACEMENT PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DR. HERCULES CA 94547 (510)741-9226	OSHITA, STANLEY / CASEY, COREY 850 SOUTH GUILD AVENUE, #107 LODI, CA 95240 (209)608-0711	\$1,805,373 \$1,675,451 \$5,720	03/29/18 04/17/18 05/31/22	100% 92% OVER RUN
HE13							
10-SJ-99-9.4/15 10-1J2104		IN SJ CO IN STOCKTON FROM 0.2 MI NORTH OF LATHROP ROAD OVERCROSSING TO 0.3 MI NORTH OF ARCH ROAD UNDERCROSSING RHMA OVERLAY	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400		\$5,731,400 \$0 \$0	02/23/21 03/18/21	0% 0%
10-SJ-99-14.4/29 10-1C7604 ACNH-P099-(668)E --()		IN AND NEAR STOCKTON AND LODI, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF ARCH ROAD UNDERCROSSING TO SOUTH OF KETTLEMAN LANE. PROVIDE ROADSIDE SAFETY	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A; VACAVILLE CA 95688 (707)449-3604	ARIEL MENDOZA 850 S. GUILD AVENUE, SUITE 107 LODI, CA 95240 (209)639-4686	\$1,728,723 \$785,071 \$461,219	04/05/21 04/16/21 01/14/22	30% 45%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-16.4/18.2 10-3A1014 STPL-6210-(013) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE SOUTH OF CREEK BRIDGE TO MAIN STREET OVERCROSSING REPLACEMENT LANDSCAPE	WABO LANDSCAPE & CONSTRUCTION, DUCK INC. 726 ALFRED NOBEL DR.; HERCULES CA 94547 (510)741-9226	STAN OSHITA 850 S GUILD AVE LODI, CA 95240 (209)608-0711	\$2,346,575 \$1,843,499 \$17,094	06/03/20 06/26/20 12/31/24	79% 78%
HE13							
10-SJ-99-16.8/17.6 10-0X3104		IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 4 AT STATE ROUTE 99 SEPARATION (BRIDGE #29-0155) TO RAISE BRIDGE (#29-0155) TO MEET	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	DAVID ABLEDU 3663 ARCH ROAD #500 STOCKTON, CA 95215 (208)483-5812	\$7,017,264 \$5,944,953 \$488,994	06/30/20 07/17/20 10/28/21	68% 81%
10-SJ-99-30.9/31.3 10-1C2804 ACNH-P099-(661)E --()		IN SAN JOAQUIN COUNTY IN LODI ON STATE ROUTE 99 AT VICTOR ROAD NORTHBOUND ON-RAMP RAMP REALIGNMENT	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	TROY SCHEIBER 850 S GUILD LODI CA 95240 (559)341-2018	\$10,472,173 \$2,265,470 \$555,621	10/21/20 11/16/20 05/06/22	48% 22%
HB4N							
10-STA-5-12.6/0 10-1J5204		IN STANISLAUS COUNTY AT VARIOUS LOCATIONS BRIDGE REHABILITATION	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	VINCENT LADIAO	\$2,683,683 \$461,035 \$41,191	03/02/21 03/25/21 01/21/22	29% 17%
10-STA-5-27.0/27.4 10-0W6304		IN STANISLAUS AND SAN JOAQUIN COUNTIES ABOUT 9 MILES NORTHWEST OF PATTERSON AT THE WESTLEY SAFETY ROADSIDE REST AREA AND ABOUT 0.9 REPLACE PUBLIC WATER SYSTEM AND	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE; BISHOP CA 93514 (760)873-3301	CASEY, COREY / OSHITA, STAN 850 SOUTH GUILD AVENUE, #107 LODI, CA 95240 (209)608-0711	\$4,753,315 \$3,681,067 \$154,613	01/09/20 02/06/20 12/31/21	83% 76%
HA26							
10-STA-5-27.0/27.5 10-1G7224		IN STANISLAUS COUNTY ON SR 5 AT PM 27 TO 27.5 INSTALL ZEV CHARGING STATIONS INFRASTRUCTURE AT THE WESTLEY SRRA. INSTALL ZEV CHARGING STATION	STUDEBAKER BROWN ELECTRIC, INC. 6643 32ND STREET STE. 106; NORTH HIGHLANDS CA 95660 (916)678-4660	SCHEIBER, TROY 850 S GUILD AVE, SUITE 107 LODI, CA 95240 (559)341-2018	\$1,057,026 \$1,041,313 \$0	09/09/19 09/23/19 04/06/21	85% 96%
HB71							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-13.4/13.8 10-0L8704 ACNH-P099-(664)E --()		IN STANISLAUS COUNTY ON STATE ROUTE 99 NORTHBOUND BETWEEN HATCH ROAD AND SOUTH 9TH STREET OFF-RAMP NORTHBOUND AUXILIARY LANE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	NATE TUMMINELLO 952 GOODWIN DRIVE RIPON, CA 95366 (209)481-3597	\$3,619,643 \$1,542,771 \$313,897	11/04/20 11/20/20 08/11/21	84% 43%
HB4N							
10-STA-99-13.8/17.6 10-0X6704 ACNH-P099-(655)E --()		STA ON SR 99 MAINTENANCE WORKER SAFETY IMPROVMENTS WOODLAND AVENUE UNDERCROSSING STANISLAUS COUNTY SR 99 MAINTENANCE	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST. ; CHATSWORTH CA 91311 (818)700-0304	VINCE LADIAO 952 GOODWIN DRIVE RIPON CA 95366 (209)609-4905	\$2,807,764 \$2,260,816 \$632,874	09/18/20 10/02/20 08/15/21	100% 76%
HB1							
10-STA-99-18.0/19.7 10-0X56Y4 HSNH-P099-(627)E --()		SR 99 CARPENTER/BRIGGSMORE LANDSCAPE LANDSCAPE	BORTOLUSSI & WATKIN, INC. 77 LARKSPRUR STREET SAN RAFAEL CA 94901 (415)453-4675	OSHITA, STAN 850 SOUTH GUILD AVE, SUITE 107 LODI, CA 95240 (209)608-0711	\$506,738 \$449,043 \$1,970	12/04/18 12/19/18 05/31/22	100% 88% OVER RUN
HB1							
10-TUO-108-4.3/5.1 10-0Y2104		IN TUOLUMNE COUNTY ON STATE ROUTE 108 WITHIN THE EAST SONORA BYPASS STAGE II LIMITS AT PEACEFUL OAK INTERCHANGE CONSTRUCT EASTBOUND ONRAMP AND	SIERRA MOUNTAIN CONSTRUCTION INC. 13919 MONO WAY, ; SONORA CA 95370 (209)928-1900	OSHITA, STAN 850 SOUTH GUILD AVE., STE. 107 LODI, CA 95240 (209)608-0711	\$7,890,240 \$3,176,564 \$1,096,677	07/17/20 07/28/20 12/31/21	47% 40%

Totals: Authorized Final Amt: \$353,394,008 Completed to Date: \$118,899,992 Work This Month: \$25,181,650

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-.4/6.3 11-2N0084		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS. REHABILITATE BRIDGE DECK	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	CARLOS LOPEZ 4050 TAYLOR ST SAN DIEGO, CA 92110 (619)991-0827	\$3,219,762 \$0 \$0	06/25/21 07/15/21	0% 0%
11-IMP-8-36.5/37.5 11-410404 ACIM-008 -(111)E --()		IN IMPERIAL COUNTY IN EL CENTRO FROM 0.4 MILE WEST OF IMPERIAL AVENUE OC. TO 0.1 MILE EAST OF 8TH STREET OC. RECONSTRUCT I-8/ IMPERIAL AVENUE	FROM GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	HERNANDEZ-DUARTE, DANIEL 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)554-2028	\$25,077,624 \$16,737,600 \$1,250,170	01/16/20 02/06/20 01/02/23	79% 66%
HA21							
11-IMP-86-8.4/8.8 11-2N0574		IN IMPERIAL COUNTY IN EL CENTRO FROM 0.1 MILE EAST OF NORTH IMPERIAL AVENUE TO TRESHILL ROAD. MICROSURFACING, COLDPLANE/RHMA.	FROM CALMEX ENGINEERING, INC. 2764 S. VISTA AVE. BLOOMINGTON CA 92316 (909)546-1311	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-3821	\$3,120,322 \$2,754,711 \$30,271	04/22/21 05/07/21 09/09/21	45% 84% SUSPENDED
11-IMP-98-32.1/32.5 11-080284 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. WIDENING SR-98 HIGHWAY FROM 4 LANES	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	DANIEL HERNANDEZ-DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,202,861 \$609,176 \$0	12/04/20 12/24/20 03/20/23	0% 8% SUSPENDED
11-IMP-111-.1/1.2 11-2N0724		IN IMPERIAL COUNTY IN CALEXICO FROM 0.1 MILE NORTH OF MEXICO BORDER TO RTE 98 COLD PLANE, PLACE STRESS ABSORBING	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICAS 10 SAN DIEGO CA 92154 (855)860-5300	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$1,798,289 \$0 \$0	05/27/21 06/18/21 09/14/21	0% 0%
11-IMP-115-8.8/L11.4 11-2N0414		IN IMPERIAL COUNTY IN AND NEAR HOLTVILLE FROM TOWLAND ROAD TO WEST JUNCTION EVAN HEWES HIGHWAY. PLACE MICRO-SURFACING	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$1,198,977 \$60,828 \$60,828	06/10/21 06/28/21 09/15/21	11% 5%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-0-/0 11-424604 SSTG-X073-(143)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. GRADING IMPROVEMENTS, UPGRADE	S&B ENGINEERING, INC. 12125 LAKESIDE AVE LAKESIDE CA 92040 (619)390-6570	MIYOKO NAKAJIMA 1463 BROADWAY EL CAJON CA 92921 (619)588-9065	\$2,924,377 \$1,686,782 \$350,522	12/09/20 01/21/21 05/10/22	52% 58%
11-SD-5-.2/15.2 11-427504 BlST-000C-(526)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL FIBER OPTIC LINE.	HMS CONSTRUCTION, INC. 2885 SCOTT STREET; VISTA CA 92081 (760)727-9808	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)671-7035	\$17,600,000 \$0 \$0	03/11/21 04/08/21 03/14/23	0% 0%
11-SD-5-.3/72.1 11-429704 ACST-X073-(140)E --()		IN SAN DIEGO COUNTY, AT VARIOUS LOCATIONS. REPAIR AND INSTALL VEHICLE	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR.; VISTA CA 92081 (619)460-6060	GENARO GENEL-TRUJILLO 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1376	\$7,322,738 \$553,547 \$0	10/19/20 11/20/20 05/23/23	27% 8%
11-SD-5-2.3/14 11-418104 ACST-X073-(142)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT CURB RAMPS	PAL GENERAL ENGINEERING INC 10675 TREENA ST; SAN DIEGO CA 92131 (855)860-5300	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$2,737,873 \$713,697 \$103,797	10/08/20 12/02/20 02/23/22	46% 26%
11-SD-5-9.0/9 11-2N0544		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. RESURFACE BRIDGE DECKS, PLACE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	TOCI DAVID 4050 TAYLOR ST SAN DIEGO CA 92110 (858)688-1599	\$1,668,416 \$886,105 \$80,008	05/26/20 06/18/20 08/18/21	72% 53%
11-SD-5-13.5/14.4 11-424704 SIMG-X073-(144)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 5 FROM NATIONAL AVENUE OC TO COMMERCIAL ST OVERHEAD AND ON ROUTE 805 AT ROUTE 94/805 SEP UPGRADE END TREATMENTS AND INSTALL	PAL GENERAL ENGINEERING INC 10675 TREENA ST; SAN DIEGO CA 92131 (855)860-5300	SULTAN GHAZIALAM 817 SWEETWATER RD. SPRING VALLEY,CA 91977 (619)697-0217	\$2,868,267 \$0 \$0	02/02/21 04/22/21 04/12/22	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-20.5/20.5 11-2N0534		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. RESURFACE BRIDGE DECKS, PLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	CAILYN LE 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)688-1512	\$4,413,358 \$2,212,306 \$598,697	03/12/21 04/01/21 01/21/22	27% 50%
11-SD-5-25.9/26.8 11-420104 ACIM-005 -(641)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 5/52 SEPARATION TO GILMAN DRIVE UNDERCROSSING CONSTRUCT AUXILIARY LANE (N/B)	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121 (858)587-3600	HODZIC, SEID 4001 EL CAJON BLV., STE 207 SAN DIEGO, CA 92105 (858)688-1429	\$3,836,189 \$3,570,704 \$0	04/12/19 05/13/19 07/08/21 07/08/21	100% 100% OVER RUN
HB4N							
11-SD-5-29.1/30.5 11-2T3404 RSTP-6211-(137)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE SOUTH OF GENESEE AVENUE OVERCROSSING TO SORRENTO VIADUCT EXTENDED PLANT ESTABLISHMENT WITH	PACIFIC RESTORATION GROUP, INC. 325 E ELLIS AVENUE PERRIS CA 92570 (951)457-4118	ARINDUQUE, RAY 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (858)467-4084	\$1,831,851 \$1,474,625 \$10,727	06/03/19 06/20/19 09/15/23	0% 0% PLANT EST SATIS
11-SD-5-34.9/35.1 11-417504		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.8 TO 1.0 MILE NORTH OF DEL MAR HEIGHTS ROAD OVERCROSSING ENHANCEMENTS TO DETENTION BASIN AND	HAZARD CONSTRUCTION COMPANY 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	GARY LEVINE 871 NORTH BROADWAY ESCONDIDO CA 92025 (760)639-4430	\$1,303,925 \$1,210,871 \$750	05/12/20 06/09/20 12/12/23	100% 96% OVER RUN
11-SD-5-37.4/46.5 11-2T2174 CMST-PL62-(113)1 IM00-51 6-(6) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LOMAS SANTA FE DR. TO 0.5 MILE SOUTH OF PALOMAR AIRPORT RD. REPLACE THE SAN ELIJO LAGOON HWY	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE (FSSW) 16470 W. BERNARDO DR., STE120 SAN DIEGO, CA 92127 (951)232-3522	MCMILLAN, STEVE 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$255,428,852 \$234,446,300 \$650,858	12/22/16 01/13/17 08/27/22	97% 91%
HB5							
11-SD-5-38.1/39.3 11-2E1504		WETLAND CONSTRUCTION NEAR STATE HIGHWAY IN SAN DIEGO COUNTY IN SOLANA BEACH AND ENCINITAS AT VARIOUS LOCATIONS RETORE THE SAN ELIJO LAGOON,	FLATIRON-SKANSKA-STACEY AND WITBECK A JOINT VENTURE 16470 W BERNADO DR., STE 120 SAN DIEGO, CA 92127 (951)232-3522	CORBIT, JARED 3089 MANCHESTER AVE CARDIFF, CA 92007 (858)220-3986	\$88,268,270 \$85,222,678 \$46,872	11/21/17 11/21/17 01/28/22 07/02/21	100% 100% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-38.4/47.3 11-2T2184 6211-130 -() --()		IN SAN DIEGO COUNTY IN ENCINITAS AND CARLSBAD FROM SAN ELIJO LAGOON BRIDGE TO 0.3 MILE NORTH OF PALOMAR AIRPORT ROAD OVERCROSSING CONSTRUCT HOV LANES, ITS ELEMENTS,	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 16740 W BERNARDO DR.,STE 120 SAN DIEGO, CA 92127 (760)916-9100	PAK, YONG 3089 MANCHESTER AVE CARDIFF, CA 92007 (858)688-1481	\$235,770,606 \$168,095,643 \$8,455,969	10/29/18 10/29/18 12/30/22	62% 70%
11-SD-5-/0 11-424904 SSTG-000C-(509)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. UPGRADE/ INSTALL CURVE WARNING	BC RENTALS LLC. DBA BC TRAFFICGENARO GENEL SPECIALIST 638 W SOUTHERN AVE; ORANGE CA 92865 (714)974-1190	2863 CARMEL VALLEY RD DEL MAR. CA 92014 (858)688-1376	\$2,530,808 \$1,185,605 \$155,492	05/13/20 06/09/20 08/20/21	76% 47%
11-SD-5-/60 11-420704		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. REPLACEMENT OF 24 EXISTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	GHAZIALAM, SULTAN 517 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$3,979,409 \$679,721 \$108,542	03/25/20 04/16/20 03/12/22	56% 17%
11-SD-8-.3/23 11-428104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM MORENA BOULEVARD UNDERCROSSING TO 1.1 MILES EAST OF LAKE JENNINGS PARK ROAD UNDERCR REPAIR, REHABILITATE, AND REPLACE	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL STE 200; CARLSBAD CA 92008 (760)444-1032	GUSTAF SILVA 1463 BROADWAY EL CAJON, CA 92021 (858)688-1497	\$5,003,823 \$1,943,660 \$651,262	10/20/20 11/05/20 06/23/22	57% 39%
HA22 11-SD-8-2.8/5 11-411314 ACIM- 008-(326)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. ROADSIDE SAFETY IMPROVEMENTS	PAL GENERAL ENGINEERING INC. 2364 PASEO DE LAS AMERICAS SAN DIEGO CA 92154 (858)860-5300	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD MS.62 SAN DIEGO, CA 92111 (858)467-4084	\$3,796,821 \$3,462,164 \$0	11/04/19 11/22/19 10/30/21	100% 91% OVER RUN
HB1 11-SD-8-5.9/11.5 11-411334 ACIM-008 -(327)E --()		IN SAN DIEGO COUNTY IN THE CITIES OF SAN DIEGO AND LA MESA, ABOUT 0.3 MILE WEST OF FAIRMOUNT AVENUE TO 0.3 MILE WEST OF JACKSON D ROADSIDE SAFETY IMPROVEMENTS.	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	SILVA, GUS 1463 BROADWAY EL CAJON, CA 92021 (858)688-1497	\$3,418,943 \$3,124,731 \$344,813	07/17/20 08/13/20 12/15/21	100% 90%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-25.1/40.1 11-422114		IN SAN DIEGO COUNTY NEAR ALPINE AT VARIOUS LOCATIONS FROM 0.6 MILE WEST OF HARBISON CANYON ROAD UNDERCROSSING TO 0.4 MILE EAST OF CULVERTS REHABILITATION	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE; SAN DIEGO CA 92121 (858)587-3600	SILVA, GUS 1463 BROADWAY AVENUE EL CAJON, CA 92021 (858)688-1497	\$4,719,854 \$4,843,707 \$59,200	12/23/19 01/30/20 11/16/21	60% 99%
11-SD-8-25.9/32 11-2N0954		IN SAN DIEGO COUNTY NEAR ALPINE 0.2 MILE EAST OF HARBISON CANYON UNDERCROSSING TO 0.4 MILE EAST OF VIEJAS CREEK BRIDGE MILL AND REPLACE WITH 0.2' RHMA	FROM HANSON AGGREGATES PACIFIC SOUTHWEST LLC. DBA ATP GENERAL ENGINEERING CONTRAC 4211 PONDEROSA AVENUE, STE C; SAN DIEGO CA 92123 (619)777-8100	ALBERT LABRADOR 4050 TAYLOR ST SAN DIEGO, CA 92110 (619)954-8575	\$4,143,666 \$0 \$0	06/18/21 07/22/21	0% 0%
11-SD-8-32.0/44 11-2N0994		IN SAN DIEGO COUNTY NEAR ALPINE 0.2 MILES EAST OF VIEJAS CREEK BRIDGE TO 0.9 MILES WEST OF SUNRISE HIGHWAY OC. INDIVIDUAL SLAB REPLACEMENT	FROM RV CONCRETE 605 E. COMMERCIAL ST. ANAHEIM CA 92801 (714)855-4201	ALBERT LABRADOR 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)954-8575	\$2,497,316 \$1,739,232 \$1,739,232	04/12/21 04/30/21 08/24/21	58% 66%
11-SD-8-49.0/0 11-409104 ACIM- 008-(325)E --()		IN SAN DIEGO COUNTY NEAR PINE VALLEY AT BUCKMAN SPRINGS SAFETY ROADSIDE REST AREA REHAB SEWER/WATER SYSTEMS - ROAD	DOWNSTREAM SERVICES, INC. 2855 PROGRESS PLACE; ESCONDIDO CA 92029 (760)746-2544	FARMER, BRANDON 1463 BROADWAY EL CAJON, CA 92021 (858)688-1509	\$3,073,923 \$3,078,617 \$2,840	09/18/19 10/09/19 01/14/22	69% 100%
HA26							
11-SD-11-.6/2.7 11-056374		IN SAN DIEGO COUNTY NEAR SAN DIEGO 0.2 MILE WEST OF SANYO AVENUE UNDERCROSSING TO 1.2 MILE EAST OF ENRICO FERMI DRIVE OVERCROSS CONSTRUCT INTERCHANGE AT SIEMPRE	AT SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD; RIVERSIDE CA 92509 (951)684-5360	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)554-7675	\$15,909,200 \$3,319,822 \$1,550,233	02/16/21 03/30/21 06/16/22	19% 21%
11-SD-15-11.2/31.5 11-429804		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO AT VARIOUS LOCATIONS FROM 0.3 MI SOUTH OF H AVE OC TO RTE 15/78 SEPARATION AND AT T UPDATE MICROWAVE VEHICLE DETECTION	HMS CONSTRUCTION, INC. 2885 SCOTT STREET; VISTA CA 92081 (760)727-9808	REZAEEMIRI, FARIBORZ 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1564	\$3,981,640 \$3,813,643 \$4,560	01/16/20 02/13/20 12/31/21	100% 96% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-56-5.6/5.6 11-404604		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.5 MILE WEST OF CAMINO DEL SUR UNDERCROSSING CONSTRUCT 2-LANE OC AT TORREY	FLATIRON WEST, INC. 16470 W. BERNARDO DRIVE; SAN DIEGO CA 92127 (760)916-9100	GENEL, GENARO 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)720-2113	\$7,208,988 \$7,191,648 \$2,260	10/21/19 11/19/19 01/26/22	100% 99% OVER RUN
HB4N							
11-SD-76-12.1/17.7 11-257164 STPL-6211-(136)E --()		IN SD CNTY NEAR BONSALL & FALLBROOK, HABITAT RESTORATION SCIENCES, ON RTE 15 FROM .3 MILE S/O TO .3 MILE INC. N/O RTE 76/15 SEPRTN & ON RTE 76 FROM 1217 DISTRIBUTION WAY .4 MILE W/O SO M SR-76 EAST PLANT ESTABLISHMENT	VISTA CA 92081 (760)479-4210	IRION JOSEPH 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (858)467-4086	\$1,619,795 \$1,212,662 \$21,590	06/01/18 06/25/18 02/15/23	0% 0% PLANT EST SATIS
HB32							
11-SD-78-2.5/2.9 11-417404 ACNH-P078-(119)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE FROM 0.8 MILE TO 0.4 MILE WEST OF COLLEGE BOULEVARD UNDERCROSSING STORMWATER MITIGATION - SLOPE	JAMES MCMINN, INC. 21834 CACTUS AVE RIVERSIDE, CA 92518 (909)514-1231	IRION, JOSEPH 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (619)778-8045	\$2,464,514 \$2,330,179 \$0	05/17/19 06/05/19 07/18/23	0% 0% PLANT EST SATIS
11-SD-78-N 17.6/21.3 11-419304 ACNH-P078-(120)E --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM 0.1 MILE WEST OF NORTH BROADWAY TO FLORA VISTA STREET PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	GARY LEVINE 871 NORTH BROADWAY ESCONDIDO CA 92025 (760)639-4430	\$12,614,207 \$7,281,816 \$2,932,552	11/03/20 11/20/20 12/01/21	55% 58%
HA22							
11-SD-94-2.6/10.7 11-425104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 32ND STREET UNDERCROSSING TO CAMPO ROAD OVERCROSSING INSTALL AND/OR UPGRADE EXISTING	3SIXTY INNOVATION INC 3555 ROSECRANS ST 114-110; SAN DIEGO CA 92110 (858)304-1093	SULTAN GHAZIALAM 817 SWEETWATER RD. SPRING VALLEY, CA 91977 (619)697-0217	\$1,088,521 \$0 \$0	06/21/21 07/13/21	0% 0%
11-SD-94-4.4/7.3 11-412204 ACNH-P094-(068)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF 47TH STREET OVERCROSSING TO 0.6 MILE ROADSIDE WORKER SAFETY	PAL GENERAL ENGINEERING INC 10675 TREENA ST; SAN DIEGO CA 92131 (855)860-5300	ART PANNU 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	\$2,067,805 \$0 \$0	04/15/21 05/07/21 08/05/22	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-10.4/14.9 11-420004 ACNH-P094-(067)E --() HA22		IN SAN DIEGO COUNTY IN AND NEAR LA MESA FROM SPRING STREET UNDERCROSSING TO ROUTE 54 (CAMPO ROAD) PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL SUITE 200 CARLSBAD CA 92008 (760)444-1032	ART PANNU 817 SWEETWATER RD. SPRING VALLEY CA 91977 (858)688-1433	\$11,301,608 \$8,816,641 \$935,467	07/14/20 08/07/20 09/18/21	73% 79%
11-SD-94-30.0/39 11-2N0454		IN SAN DIEGO COUNTY NEAR DULZURA AND BARRETT JUNCTION FROM 0.9 MILE EAST OF GRANDE CREEK BRIDGE TO ROUTE 188 ASPHALT RUBBER BINDER CHIP SEAL AND	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET; MODESTO CA 95354 (209)522-2277	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$2,692,215 \$1,843,067 \$166,885	02/18/21 03/09/21 08/17/21	73% 68% SUSPENDED
11-SD-125-9.7/22.1 11-2N0884		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ELKELTON PLACE UNDERCROSSING TO N125-W52 SEPARATION APPLY METHACRYLATE ON BRIDGE DECK.	J. FRANCIS COMPANY 16197 KRAMERIA AVE.; RIVERSIDE CA 92504 (951)776-9100	DAVID TOCI 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1599	\$1,170,734 \$0 \$0	05/04/21 06/17/21 11/10/21	0% 0% SUSPENDED
11-SD-125-/1.1 11-288834		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO AT ROUTE 11/125/905 SEPARATION CONSTRUCT ROUTE 125/905 SOUTHBOUND	FLATIRON WEST, INC. 16470 W. BERNARDO DRIVE; SAN DIEGO CA 92127 (760)916-9009	DONNA "NIKKI" TIONGCO 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-3247	\$16,933,794 \$7,538,032 \$1,051,360	07/28/20 08/27/20 08/29/23	34% 45%
11-SD-163-5.6/11.2 11-2N0744		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.3 MILES NORTH OF FRIAARS ROAD OVERCROSSING TO 0.3 MILE NORTH OF KEARNY VILLA ROAD OVERCRO MICROSFACING RAMPS AT VARIOUS	PAL GENERAL ENGINEERING INC 10675 TREENA ST; SAN DIEGO CA 92131 (855)860-5300	LABRADOR, ALBERT 4050 TAYLOR ST MS220 SAN DIEGO, CA 92110 (619)954-8575	\$1,313,325 \$1,223,534 \$540,257	03/30/21 04/16/21 07/27/21	92% 93%
11-SD-805-5.7/7.8 11-2T2604 STPL-6211-(121) --() HB5		IN SAN DIEGO COUNTY IN CHULA VISTA AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF NAPLES STREET UC TO BONITA RD UC. PM ***5.7-7.8** I-805 SOUTH SOUND WALLS (UNIT 1)	SEMA CONSTRUCTION, INC. 7353 S. EAGLE STREET CENTENNIAL, CO 80112 (949)470-0500	LAM, TAI 4001 EL CAJON BLVD, SUITE 208 SAN DIEGO, CA 92105 (858)829-1020	\$13,903,091 \$13,826,142 \$0	05/25/18 06/19/18 08/05/21	100% 99% OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-8.4/8.8 11-430184 BLIM- 805-(640)E --()		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.2 MILE SOUTH OF SWEETWATER RIVER BRIDGE TO ROUTE 805/54 SEPARATION I-805 SWEETWATER RIVER BRIDGE	FLATIRON WEST, INC. 16470 W BERNARDO DR., STE 120 SAN DIEGO, CA 92127 (909)597-8413	SEID HODZIC 4001 EL CAJON BLVD, STE 207 SAN DIEGO, CA 92105 (858)531-8930	\$19,200,080 \$18,337,789 \$144,055	12/13/18 01/09/19 09/30/22	80% 95%
11-SD-805-24.7/27.6 11-2T3304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UN INSTALL IRRIGATION AND LANDSCAPING	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705 (714)641-4730	HODZIC, SEID 4001 EL CAJON BLVD. STE 208 SAN DIEGO, CA 92108 (858)688-1429	\$881,462 \$814,182 \$2,640	02/01/18 02/21/18 04/21/22	0% 0% PLANT EST SATIS
11-SD-905-3.2/11.7 11-2N0844		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS APPLY METHACRYLATE ON BRIDGE DECK,	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	DAVID TOCI 4050 TAYLOR ST SAN DIEGO CA 92110 (858)688-1599	\$1,054,054 \$0 \$0	04/21/21 06/02/21 12/30/21	0% 0% SUSPENDED
11-SD-905-9.6/11.4 11-2888U4 GCBI-000C-(469)N --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT SB FREEWAY TO FREEWAY CONNECTORS FROM SB RTE 125 TO EB RTE 905 AND EB RTE 11 A CONSTRUCT SOUTHBOUND FREEWAY TO	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSAN ROAD RIVERSIDE CA 92509 (951)684-5360	COVARRUBIAS, CARLOS 5377 OTAY MESA ROAD OTAY MESA, CA 92154 (619)760-7875	\$103,659,540 \$91,040,992 \$2,901,987	05/09/19 05/28/19 01/03/23	56% 88%

Totals: Authorized Final Amt: \$919,821,692 Completed to Date: \$708,883,158 Work This Month: \$24,954,692

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-4.9/5.5 12-0H1504		IN ORANGE COUNTY, IN LAGUNA BEACH AND SPECTRUM CONSTRUCTION GROUP, NEWPORT BEACH, ON RTE 001 FROM 1,000 FEET SOUTH OF VISTA DEL SOL TO MOSS STREET; AND FROM LE REHABILITATE PAVEMENT (CAPM)	16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	TAING,STEVEN/CE-JOHN HONG 3251 1/4 UNIVERSITY DRIVE,T#1 IRVINE, CA 92612 (949)279-8821	\$6,446,155 \$6,021,479 \$0	09/11/20 09/24/20 11/23/21	51% 91%
HA22							
12-ORA-1-7.9/10.5 12-0M82U4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS PACIFIC COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED UPGRADE SIDEWALK TO AMERICANS WITH	16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BERRIOS, JOSE/CE-ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8502	\$9,580,910 \$2,200 \$0	01/26/21 02/18/21 12/30/22	1% 0%
12-ORA-1-9.4/0 12-0M9904		IN ORANGE COUNTY IN LAGUNA BEACH ON ROUTE 1 AT ROUTE 133 (BROADWAY STREET) REPLACE BOX CULVERT (BRIDGE)	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE; SANTA FE SPRINGS, CA 90670 (562)929-1128	YACOB,MOHAMAD/CE-MOH RAVA 6521 MARINE WAY, #1 IRVINE, CA 92618 (949)279-8433	\$2,171,657 \$2,099,715 \$9,064	06/11/20 06/29/20 08/05/21	90% 94% SUSPENDED
HA21							
12-ORA-1-12.2/13.3 12-0P6604		IN ORANGE COUNTY IN NEWPORT BEACH FROM 0.2 MILE SOUTH OF REEF POINT DRIVE TO 0.4 MILE NORTH OF CRYSTAL HEIGHTS DRIVE STABILIZE BIOSWALES.	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	MOHAMAD, YACOB/CE-RAVANIPOUR 6521 MARINE WAY IRVINE, CA 92618 (949)279-8433	\$944,798 \$808,742 \$9,814	12/23/20 01/12/21 02/16/23	19% 82%
12-ORA-1-27.0/29.9 12-0Q2804 SNHG-P001-(670)E --()		IN ORANGE COUNTY IN HUNTINGTON BEACH FROM SEAPOINT STREET TO WARNER AVENUE INSTALL OUTER SEPARATION BARRIER,	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	LUNA, FRANKLIN/CE-MAJID JAVA 3251 1/4 UNIVERSITY DRIVE #2 IRVINE, CA 92612 (562)449-7999	\$791,611 \$755,426 \$2,800	06/09/20 07/02/20 02/24/22	52% 95%
12-ORA-5-.6/43 12-0P42U4 ACNH-X059-(083)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL & MODIFY ITS ELEMENTS	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD; CORONA CA 92883 (951)682-2982	CHAUDRY, MONAS 3350 E. BIRCH STREET, STE 250 BREA, CA 02821 (949)279-8801	\$16,189,145 \$812,508 \$190,560	09/15/20 10/02/20 03/28/24	12% 5%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-.6/43 12-0Q6904		IN ORANGE COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REPAIR AND REPLACEMENT OF NON	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR.; VISTA CA 92081 (619)460-6060	NAJM, ELIE/CE- CHAUDRY, MONAS 3350 E. BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8826	\$4,703,876 \$1,363,322 \$65,909	07/23/20 08/27/20 04/15/22	45% 29%
12-ORA-5-1.6/33.1 12-0R5404		IN ORANGE COUNTY IN SAN CLEMENTE, SAN JUAN CAPISTRANO, LAGUNA NIGUEL, IRVINE, TUSTIN & SANTA ANA AT VARIOUS LOCATIONS, FROM EL CAM METHACRYLATE, JOINT SEAL, AND	SAN VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD.; SAN FERNANDO CA 91340 (818)898-2300	NADERI, ARSALAN-/CE MOH RAVA 6521 MARINE WAY T#1 IRVINE, CA 92618 (949)279-8447	\$3,819,360 \$3,664,323 \$0	02/27/20 03/17/20 04/30/21 06/29/21	98% 91% COMPLETED
12-ORA-5-1.8/44.2 12-0S5904		IN ORANGE COUTNY AT VARIOUS LOCATIONS REPLACE "METER ON" SIGNAL HEADS	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	SIDHU, GAGANDEEP/CE- ESSAYLI, M 6533 MARINE WAY #T2 IRVINE, CA 92618 (949)279-8466	\$882,535 \$0 \$0	04/29/21 06/03/21 09/18/22	0% 0%
12-ORA-5-3.3/3.3 12-0P7004		IN ORANGE COUNTY IN SAN CLEMENTE AT AVENIDA PICO UNDERCROSSING DRAINAGE RESTORATION AT THE SEGUNDA	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$2,682,300 \$231,639 \$0	10/26/20 11/17/20 01/18/24	1% 9% SUSPENDED
12-ORA-5-6.9/6.9 12-0S4304		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO ON RTE 5 AT RET 5/1 SEP AND IN IRVINE ON RTE 405 AT 0.1 MILE SOUTH OF JAMBOREE RD OC CULVERT CLEANING, INSPECTING,	STANCE CONSTRUCTION COMPANY 5314 MARINER LN; CHINO CA 91710 (626)274-3156	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$455,842 \$283,924 \$13,723	03/02/21 03/25/21 07/21/21	69% 62%
12-ORA-5-10.3/10.3 12-0P0904		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AND IRVINE AT 0.6 MILE SOUTH OF JUNIPERO ROAD UC AND AT 0.1 MILE NORTH OF N133/5 SEPARATI INSTALL EROSION CONTROL FEATURES,	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.; ORANGE CA 92867 (714)769-7025	RUDA, NABIL /CE-FARID ZOKAI 15700 TUSTINE VILLAGE WAY TUSTIN, CA 92780 (949)279-8491	\$1,014,238 \$1,013,072 \$1,920	08/31/20 09/21/20 10/29/21	68% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-12.4/14.5 12-0K0214 ACIM-0052-(019)S L607-1 10-(STP)L 12 0-21-()		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AND MISSION VIEJO FROM 0.5 MILE SOUTH OF AVERY PKWY UC TO 0.8 MILE NORTH OF CROWN VALLEY ADD ONE LANE IN EACH DIRECTION	ORTIZ ENTERPRISES, INC. 56 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	ZOKAI, FARID 27405 PUERTA REAL, SUITE 300 MISSION VIEJO, CA 92691 (949)279-8435	\$109,717,784 \$45,522,820 \$1,950,447	12/20/19 01/15/20 08/29/24	30% 42%
12-ORA-5-14.5/17.1 12-0K0224 TPLN-6212-(022)N --()		IN ORA CO, IN MISSION VIEJO AND LAGUNA HILLS, ON ROUTE 5 FROM 0.7 MILE S OF OSO PKWY TO 0.3 MILE S OF ALICIA PKWY OC ADD ONE LANE IN EACH DIRECTION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9009	HONG, JOHN 27261 LAS RAMBLAS RD, STE 160 MISSION VIEJO, CA 92691 (949)276-8595	\$134,927,805 \$70,477,912 \$3,099,617	03/05/19 04/04/19 12/06/23	44% 52%
12-ORA-5-17.1/18.9 12-0K0234 TPLN-6212-(024) --()		IN ORA CO IN MISSION VIEJO, LAGUNA WOODS AND LAKE FOREST FROM 0.4 MILE SOUTH OF ALICIA PARKWAY OC TO 0.2 MILE NORTH OF EL TORO ROA WIDEN FREEWAY AND BRIDGES,	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVENUE IRVINE CA 92612 (703)216-1395	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE,#2 IRVINE, CA 82612 (949)289-3551	\$90,770,498 \$11,952,952 \$1,643,622	09/23/20 10/13/20 01/23/24	13% 13%
12-ORA-5-25.0/28.3 12-0R8704		IN ORANGE COUNTY IN IRVINE AND TUSTIN, FROM JEFFREY ROAD OVERCROSSING TO TUSTIN RANCH ROAD UNDERCROSSING RESURFACE MAINLINE, RAMPS WITH RHMA	RJ NOBLE 15505 EAST LINCOLN AVE; ORANGE CA 92865 (714)637-1550	BERRIOS, JOSE/CE- ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8502	\$6,436,652 \$5,966,557 \$2,738,298	03/10/20 03/24/20 09/13/21	60% 92%
12-ORA-5-31.0/33.3 12-0N5104		IN ORANGE COUNTY IN SANTA ANA FROM FOURTH STREET OVERCROSSING TO BROADWAY OVERCROSSING RELOCATE FACILITIES AWAY FROM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	NADERI, ARSALAN 6521 MARINE WAY T#1 IRVINE, CA 92618 (949)279-8447	\$1,386,500 \$1,297,176 \$3,979	08/01/19 08/23/19 03/02/22	0% 0% PLANT EST SATIS
12-ORA-5-34.5/37.4 12-0Q8504 HSIM-0052-(022)E --()		IN ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.1 MILE NORTH OF SANTA ANA RIVER BRIDGE TO HARBOR BLVD OVERCROSSING PLACE POLYESTER CONCRETE ON 3	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	RAMADAN, KIFAH/CE- HONG, JOHN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8625	\$5,245,045 \$4,388,012 \$290,240	07/29/20 08/20/20 08/17/21	88% 81%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-22-9.1/9.1 12-0N9204		IN ORANGE COUNTY IN GARDEN GROVE AT HASTER STREET OFF RAMP UPGRADE DRAINAGE AND ELECTRICAL	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	DAT, PHAM /CE-ADRIAN WU 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8586	\$951,700 \$0 \$0	09/16/19 10/04/19 08/16/21	0% 0% SUSPENDED
12-ORA-22-9.4/L9.8 12-0P5204 HSNH-X059-(082)E --()		IN ORA CO IN ORANGE ON RTE 22 FROM LEWIS ST OC TO 0.1 MI W OF THE CITY DR UC AND ON RTE 57 FROM 0.2 MI S OF CHAPMAN AVE UC TO 0.4 PLACE CONCRETE BARRIER, LIGHTING,	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	NAJYM, ELIE/CE-CHAUDRY, MONAS 3350 E BIRCH STREET, SUITE 250 BREA, CA 92821 (949)279-8826	\$1,694,300 \$1,376,285 \$322,035	05/22/20 06/18/20 09/01/21	100% 81%
12-ORA-39-.6/22.2 12-0M5204 SNHG-P039-(035)E --()		IN ORANGE COUNTY IN HUNTINGTON BEACH, ANAHEIM AND LA HABRA AT VARIOUS LOCATIONS FROM ATLANTA AVENUE TO CYPRESS STREET. MODIFY SIGNALS, ADD SAFETY LIGHTING	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN ST. RIVERSIDE CA 92504 (951)710-1000	NAJYM, ELIE/CE-MONAS CHAUDRY 3350 E. BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8826	\$2,098,661 \$2,063,795 \$31,876	12/13/17 01/18/18 10/15/21	78% 98%
12-ORA-39-5.1/5.1 12-0P0104 HSST-X059-(080)E --()		IN ORANGE COUNTY ON ROUTE 39 AT VARIOUS LOCATIONS AND ON ROUTE 90 AT PLACENTIA AVENNUE MODIFY SIGNAL, ADD SAFETY LIGHTING,	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 19062 SAN JOSE AVENUE LA PUENTE CA 91748 (626)810-1338	NAJYM, ELIE/CE- MONAS CHAUDRY 3350 E BIRCH STREET, #250 BREA, CA 92821 (949)279-8826	\$1,532,558 \$1,446,542 \$33,419	10/02/19 10/25/19 07/31/21	94% 94%
12-ORA-39-8.5/11.7 12-0S4504		IN ORANGE COUNTY, IN WESTMINSTER AND STANTON, FROM ROUTE 22/39 SEPARATION TO STARR STREET RESURFACE HIGHWAY WITH RHMA	RJ NOBLE 15505 EAST LINCOLN AVE; ORANGE CA 92865 (714)637-1550	PHAM, LIEU/CE- WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (818)319-7095	\$2,804,330 \$0 \$0	03/02/21 03/25/21 05/03/23	0% 0% SUSPENDED
12-ORA-39-9.7/9.7 12-0Q6404 SNHG-P039-(040)E --()		IN ORANGE COUNTY IN STANTON AT CHAPMAN AVE MODIFY SIGNAL, ADD SAFETY LIGHTING,	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	SIDHU, GAGANDEEP/CE-ESSAYLI, M 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8466	\$664,988 \$0 \$0	03/11/21 04/01/21 02/08/22	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-39-15.2/15.9 12-0F9704		IN ORANGE COUNTY IN BUENA PARK FROM AUTO CENTER DRIVE TO CRAIG AVE REHABILITATE DRAINAGE SYSTEMS,	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD. BREA CA 92821 (714)578-9600	BERRIOS,JOSE /CE-FARID ZOKAI 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8502	\$1,740,000 \$1,738,878 \$13,641	05/14/20 06/19/20 10/28/21	66% 97%
HA22							
12-ORA-55-1.4/T2.1 12-0S4804		IN ORANGE COUNTY IN COSTA MESA AT VARIOUS LOCATIONS FROM 17TH STREET TO 0.1 MILE NORTH OF 19TH STREET HMA AND PRECAST CONCRETE PAVEMENT	STANCE CONSTRUCTION COMPANY 5314 MARINER LN; CHINO CA 91710 (626)274-3156		\$443,243 \$0 \$0	05/10/21 06/03/21	0% 0%
12-ORA-55-13.2/17.8 12-0N5304 ACNH-P055-(063)E --()		IN ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.5 MILE NORTH OF EAST LA VETA AVENUE OC TO ROUTE 55/91 SEPARATION RELOCATE FACILITIES AWAY FROM	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	JOUBEEN,JAY/CE- M.JAVAHERNESHAN 3251 1/4 UNIVERSITY DRIVE, #2 IRVINE, CA 92612 (949)279-8638	\$1,240,122 \$1,233,012 \$2,320	07/21/20 08/14/20 09/27/21	0% 0% PLANT EST SATIS
12-ORA-55-17.2/17.2 12-0P7204 HSNH-X059-(078) --()		IN ORANGE COUNTY ON ROUTE 55 AT SOUTH BOUND LINCOLN AVENUE OFF RAMP AND ON ROUTE 91 AT EAST BOUND TUSTIN AVENUE OFF RAMP. HFST OVERLAY, SAFETY LIGHTING,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	JOUBEEN, JAY 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8638	\$950,744 \$931,293 \$0	10/11/18 11/08/18 07/07/21	100% 94% OVER RUN
12-ORA-55-17.7/17.7 12-0S0904		IN ORANGE COUNTY IN ANAHEIM AND YORBA LLINDA ON ROUTE 55 AT ROUTE 91/5 SPEARATION AND ON ROUTE 91 AT ROUTE 91/55 SEPARATION AND 0 PEER TO CONSTRUCT AND UPGRADE 91	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	FRANKLIN LUNA / CE- M.JAVAHERNE 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$1,058,567 \$0 \$0	05/13/21 06/08/21 12/24/21	0% 0%
12-ORA-57-15.6/15.6 12-0Q7904 HSNH-P057-(070)E --()		IN ORANGE COUNTY IN ANAHEIM AT ROUTE 57/91 SEPARATION INSTALL HFST & REFRESH PAVEMENT	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$435,000 \$339,043 \$0	11/17/20 12/02/20 06/04/21	80% 78%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-16.2/20.9 12-0F03U4		IN ORANGE COUNTY FROM 0.2 MILE SOUTH OF ORANGETHORPE AVENUE UNDERCROSSING IN PLACENTIA TO LAMBERT ROAD UNDERCROSSING IN BREA HIGHWAY REPLACEMENT PLANTING	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705 (714)641-4730	NOWAK, JOHN 15700 TUSTIN VILLAGE WAY, T4 TUSTIN, CA 92780 (949)279-8511	\$1,505,443 \$1,255,587 \$1,890	02/15/18 03/09/18 05/11/22	0% 0% PLANT EST SATIS
HB4N							
12-ORA-57-20.3/21.6 12-0C1104 EPNH-P057-(067)E --()		IN ORANGE CO, IN BREA, ON ROUTE 57 FROM 0.6 MILE SOUTH TO 0.7 MILE NORTH OF LAMBERT ROAD UC RECONFIG NB RAMPS, CONST OF LOOP	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE, CA 91361 (818)362-9200	SHIEH, PETER 3350 E BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8636	\$49,654,462 \$33,245,040 \$1,552,617	04/19/19 05/13/19 03/14/22	73% 66%
HE11							
12-ORA-73-10.0/28 12-0N7204 HSNH-P073-(141)E --()		IN ORA CO FROM 0.3 MILE SOUTH OF S5 CONN VIADUCT IN SAN JUAN CAPISTRANO TO 0.1 MILE NORTH OF N405 CONN OC IN COSTA MESA UPGRADE SAFETY DEVICES, RELOCATE	S73- SPECTRUM CONSTRUCTION GROUP, INC. N73- 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BLANCO, CHRIS/CE- RAVANIPOUR, M 6521 MARINE WAY IRVINE, CA 92618 (949)279-4560	\$18,078,013 \$4,527,439 \$1,203,537	09/16/20 10/19/20 06/10/22	36% 25%
HB1							
12-ORA-73-10.3/19.5 12-0S2304		IN ORANGE, IN VARIOUS CITIES, AT VARIOUS LOCATIONS, FROM S73-S5 CONNECTOR VIADUCT TO SAND CANYON AVENUE UNDERCROSSING METHACRYLATE TREATMENT, JOINT SEAL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	BLANCO, CHRIS/CE- RAVANIPOUR, M 6521 MARINE WAY IRVINE, CA 92618 (949)279-4560	\$2,228,631 \$1,608,104 \$305,607	02/25/21 03/16/21 11/02/21	39% 69%
12-ORA-73-23.7/24.1 12-0N8604 HSNH-P037-(140)E --()		IN ORANGE COUNTY, IN NEWPORT, FROM 0.3 MILE NORTH OF BISON AVENUE TO 0.3 MILE SOUTH OF UNIVERSITY DRIVE WIDEN EXISTING LANE FROM ONE TO TWO	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	JOUBEEN, JAY/CE- JAVAHERNESHAN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8638	\$6,809,581 \$4,156,637 \$904,802	06/25/20 07/23/20 12/06/22	32% 61%
12-ORA-74-2.9/5.1 12-0L7224 HSNH-P074-(068)E --()		IN ORANGE COUNTY IN THE CITY OF SAN JUAN CAPISTRANO ON ROUTE 74 FROM EAST OF ANTO PE FOR MITIGATION PLANTING FOR	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	NADERI, ARSALAN 6521 MARINE WAY T#1 IRVINE, CA 92618 (949)279-8447	\$618,640 \$362,388 \$11,648	04/10/19 05/01/19 05/22/23	54% 59%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-74-11.5/16.6 12-0P0304 HSNH-P074-(071)E --()		IN ORANGE COUNTY NEAR SAN JUAN CAPISTRANO FROM 1.0 MILE WEST OF SAN JUAN HOT SPRING ROAD TO ORANGE COUNTY LINE INSTALL HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	NADERI, ARSALAN/CE-RAVANIPOUR 6521 MARINE WAY IRVINE, CA 92618 (949)279-8447	\$17,410,000 \$3,174,777 \$1,066,260	11/13/20 12/02/20 03/16/24	14% 18%
12-ORA-90-.5/2.5 12-0S4704		IN ORANGE COUNTY IN LA HABRA FROM BEACH BLVD TO HARBOR BLVD COLD PLANE AC PAVEMENT AND PLACE	CALMEX ENGINEERING, INC. 2764 S. VISTA AVE.; BLOOMINGTON CA 92316 (909)546-1311	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8828	\$1,651,847 \$1,532,477 \$0	03/05/21 03/16/21 07/30/21	72% 92% SUSPENDED
12-ORA-90-2.6/5.1 12-0P5804		IN ORANGE COUNTY IN FULLERTON AND BREA FROM HARBOR BLVD. TO RANDOLPH AVE. COLD PLANE AND OVERLAY PAVEMENT,	RJ NOBLE 15505 EAST LINCOLN AVE; ORANGE CA 92865 (714)637-1550	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$3,332,274 \$3,264,138 \$345,062	06/19/20 07/10/20 07/27/21	93% 94%
12-ORA-90-4.0/4 12-0Q4204 SNHG-P090-(017)E --()		IN ORANGE COUNTY IN BREA AT BERRY STREET AND JASMINE DRIVE MODIFY SIGNAL, INSTALL LIGHTS,	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	NAJM, ELIE/CE-MONAS CHAUDRY 3350 E. BIRCH STREET, #250 BREA, CA 92821 (949)279-8826	\$434,983 \$0 \$0	06/11/20 07/02/20 01/13/22	0% 0%
12-ORA-91-9.8/18.9 12-0N3204 ACNH-P091-(148)E --()	HA23	IN ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 0.3 MILE WEST OF LAKEVIEW AVENUE OVERCROSSING TO RIVERSIDE COUNTY LINE CAPM PAVEMENT PRESERVATION	ACME CONCRETE PAVING INC 4124 E BROADWAY AVE SPOKANE WA 99202 (509)242-1234	PHAM, DAT /CE-ADRIAN WU 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8586	\$9,517,855 \$5,413,103 \$1,305,434	11/07/19 12/04/19 11/19/21	72% 57%
12-ORA-91-12.5/13.9 12-0N4904		IN ORANGE COUNTY IN ANAHEIM FROM 1.0 MILE EAST OF ROUTE 91/90 SEPERATION TO 0.5 MILE WEST OF WEIR CANYON ROAD UNDERCROSSING REHABILITATE COMMERCIAL VEHICLE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR STE 140; IRVINE CA 92618 (949)299-1400	PHAM, DAT /CE-ADRIAN WU 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8575	\$5,581,265 \$5,340,949 \$32,193	12/18/19 01/22/20 12/03/21	47% 95%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-13.4/14.1 12-0N2704		RTE 91 PERALTA WB WEIGH STATION. RENEW AND UPGRADE PERALTA WB WEIGH	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN IRVINE CA 92618 (949)299-1400	BILLG/JAYJ/F.LUNA/CE- MAJID J. 3251 1/4 UNIVERSITY DRIVE T#2 IRVINE, CA 92612 (949)279-8638	\$6,226,301 \$6,201,929 \$0	10/18/18 11/08/18 06/04/21	96% 99%
HB4N							
12-ORA-91-16.6/17 12-0S6604		IN ORANGE COUNTY IN YORBA LINDA FROM W91-S241/91 CONNECTOR SEPARATION TO 0.6 MILE EAST OF GYPSUM CANYON ROAD UNDERCROSSING REMOVE AC PAVEMENT AND PLACE	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352		\$1,587,300 \$0 \$0	05/18/21 06/18/21	0% 0%
12-ORA-133-3.2/4.1 12-0P94U4 ACNH-P133-(018) --()		IN ORANGE COUNTY, IN THE CITY OF LAGUNA BEACH, FROM 0.2 MILE SOUTH OF EL TORO ROAD TO ROUTE 73/133 SEPARATION ROADWAY WIDENING, RESTRIPIING AND	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1032	LUNA, FRANKLIN/CE- JAVAHERNESHA 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$6,845,845 \$0 \$0	02/23/21 03/11/21	0% 0% SUSPENDED
12-ORA-133-3.9/13.6 12-0N6604 HSNH-P133-(016)E --()		IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM 0.1 MILE SOUTH OF ROUTE 73/133 SEPARATION TO ROUTE 133/241 SEPARATION REPLACE DAMAGED AND OUTDATED MBGR,	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (213)220-9669	\$11,237,598 \$3,737,822 \$495,539	01/16/20 02/13/20 09/13/21	83% 34%
SHOPP							
12-ORA-133-4.2/13.4 12-0S2204		IN ORANGE, IN VARIOUS CITIES, AT VARIOUS LOCATIONS, FROM LAGUNA CANYON CREEK TO SANTIAGO AQUEDUCT UNDERCROSSING METHACRYLATE TREATMENT, JOINT SEAL	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD.; SAN DIMAS CA 91773 (909)394-4510		\$1,560,030 \$0 \$0	04/01/21 04/30/21	0% 0%
12-ORA-142-3.1/6.4 12-0S4404		IN ORANGE COUNTY IN BREA FROM 0.5 MILE EAST OF BREA HILLS AVENUE TO SAN BERNARDINO COUNTY LINE RESURFACE HIGHWAY WITH RHMA	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	PHAM, LIEU/CE- WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (818)319-7095	\$1,320,000 \$1,012,934 \$394,791	03/16/21 04/01/21 07/26/21	94% 77%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/21**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-241-14.5/25 12-0Q7004 HSST-P241-(008)E --()		IN ORANGE COUNTY IN IRVINE, LAKE FOREST, MISSION VIEJO AND RANCHO SANTA MARGARITA ON ROUTE 241 FROM OSO PARKWAY TO PORTOLA PARKWAY INSTALL MGS AND CRASH CUSHIONS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	TAING, STEVEN/CE- HONG, JOHN 3251 1/4 UNIVERSITY DR T#1 IRVINE, CA 92617 (949)279-8580	\$938,056 \$146,920 \$0	05/22/20 06/18/20 09/03/21	42% 16%
12-ORA-241-16.0/38.8 12-0R5204		IN ORANGE COUNTY IN RANCHO SANTA MARGARITA, MISSION VIEJO, LAKE FOREST, ORANGE & ANAHEIM AT VARIOUS LOCATIONS, FROM WILDLIFE UC TO METHACRYLATE DECK SEAL TREATMENT	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR STE 140; IRVINE CA 92618 (949)299-1400	RAMADAN, KIFAH/CE-JOHN HONG 27261 LAS RAMBLAS RD, STE 160 MISSION VIEJO, CA 92691 (949)279-8625	\$2,016,391 \$1,606,753 \$0	02/07/20 03/17/20 05/06/21	90% 79%
12-ORA-241-23.1/23.1 12-0Q8104 HSST-P241-(007)E --()		IN LAKE FOREST, ON ROUTE 241 NORTHBOUND OFF TO ALTON PARKWAY CONSTRUCT RETAINING WALLS, CURB	RSB GROUP, INC. 20331 LAKE FOREST DR. STE C13 LAKE FOREST CA 92630 (949)454-1999	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$890,471 \$993,650 \$0	06/11/19 07/03/19 07/02/21 07/02/21	100% 100% COMPLETED
12-ORA-405-5.6/5.6 12-0P4004 SIMG-405 -(013)E --()		IN ORANGE COUNTY IN IRVINE ON ROUTE 405 AT CULVER DRIVE OVERCROSSING ADA AND SIGNAL MODIFICATION	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	SIDHU,GAGANDEEP/CE-MO ESSAYLI 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8466	\$1,143,649 \$794,018 \$142,874	06/11/20 07/02/20 10/04/21	59% 69%
12-ORA-405-7.3/10 12-0N5204		IN ORANGE COUNTY IN IRVINE FROM VON KARMAN AVE. OC TO 0.1 MILE NORTH OF MACARTHUR BLVD. AND IN COSTA MESA FROM SANTA ANA DELPHI CH RELOCATE FACILITIES AWAY FROM	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	NOWAK, JOHN 3251 1/4 UNIVERSITY DRIVE #2 IRVINE, CA 92612 (949)279-8511	\$1,477,699 \$1,397,565 \$3,056	02/24/20 03/20/20 05/13/22	57% 93%

Totals: Authorized Final Amt: \$584,128,742 Completed to Date: \$258,024,436 Work This Month: \$18,212,628

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-8.2/8.7	01-0B0904	1
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-25.5/27.4	01-0C6604	1
01-DN-101-39.8/39.8	01-0F3104	1
01-DN-101-39.8/46.4	01-0K4704	1
01-DN-101-42.0/42	01-0L0704	1
01-DN-101-120.0/16.5	01-0L0404	2
01-DN-101-151.0/15.5	01-0L2304	2
01-DN-101-/15.5	01-0H6904	2
01-DN-199-6.5/36.3	01-488014	2
01-DN-199-9.9/9.9	01-0L3204	2
01-DN-199-27.5/36.4	01-0K7904	2
01-DN-199-335.0/33.9	01-0J5704	3
01-DN-999-/0	01-0J8604	3
01-HUM-36-5.2/30.9	01-0F8404	3
01-HUM-36-17.9/23.9	01-0F5004	3
01-HUM-36-40.4/45.6	01-0K5704	3
01-HUM-36-314.0/0	01-0J1704	3
01-HUM-96-16.8/23.1	01-0K4304	4
01-HUM-96-22.9/0	01-0F0804	4
01-HUM-101-23.0/102.3	01-0K7104	4
01-HUM-101-48.3/58.8	01-0K5404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-101-65.5/69.9	01-0K4504	4
01-HUM-101-69.8/75.2	01-0C5704	4
01-HUM-101-75.1/77.4	01-0B6204	5
01-HUM-101-78.0/79.8	01-0E68U4	5
01-HUM-101-78.0/79.1	01-0K9004	5
01-HUM-101-80.1/84.3	01-0F2204	5
01-HUM-101-84.4/84.8	01-0E0004	5
01-HUM-101-87.8/90.1	01-0J5104	5
01-HUM-101-88.3/88.3	01-0E6504	6
01-HUM-101-124.5/0	01-0F9604	6
01-HUM-101-595.0/0	01-0K4204	6
01-HUM-101-17.9/87.8	01-0E7704	6
01-HUM-255-6.0/7.6	01-3660U4	6
01-HUM-299-8.5/9	01-0J8004	6
01-HUM-299-20.5/30.2	01-0F4604	7
01-HUM-299-30.7/37.7	01-0F4704	7
01-HUM-299-38.9/39.5	01-0F6804	7
01-HUM-299-1.8/1.8	01-0F5304	7
01-HUM-299-16.1/26.6	01-0E0304	7
01-HUM-999-/0	01-0J1904	7
01-HUM-999-/0	01-0A1204	8
01-LAK-20-.7/5.2	01-0K4804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-LAK-20-5.1/6.3	01-0G33U4	8
01-LAK-20-12.2/45.9	01-0K5004	8
01-LAK-20-37.0/41.7	01-0K4604	8
01-LAK-29-12.7/14.5	01-0E7204	8
01-LAK-29-17.7/20.7	01-0E7304	9
01-LAK-29-28.5/31.6	01-2982U4	9
01-LAK-175-.2/.4	01-0H4604	9
01-LAK-175-25.0/27.5	01-0A0404	9
01-LAK-999-/0	01-0J8804	9
01-MEN-1-43.7/43.7	01-0E2014	9
01-MEN-1-75.5/76.5	01-0G4504	10
01-MEN-20-16.8/17.2	01-0E8604	10
01-MEN-20-24.6/24.8	01-0G4304	10
01-MEN-101-3.7/5.3	01-0B5004	10
01-MEN-101-36.0/38	01-0J7104	10
01-MEN-101-58.9/82.5	01-0C4504	10
01-MEN-101-79.0/81.5	01-0K5604	11
01-MEN-101-490.0/81.5	01-0L0104	11
01-MEN-101-510.0/55	01-0K8304	11
01-MEN-128-358.0/35.8	01-0L1804	11
01-MEN-999-/0	01-484204	11
01-MEN-999-/0	01-0J8704	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-VAR-101-84.0/85.5	01-0H1204	12
01-VAR--/0	01-0G0504	12
02-BUT-70-41.9/42.3	02-0H9004	12
02-LAS-36-6.0/14.6	02-4E46U4	12
02-LAS-299-18.5/25.6	02-4E4504	12
02-LAS-299-25.6/25.6	02-1H1104	13
02-LAS-395-900.0/0	02-4H8104	13
02-MOD-299-20.0/38	02-1J4404	13
02-PLU-49-/7.5	02-2J0004	13
02-PLU-70-.4/29.7	02-0H5504	13
02-PLU-70-10.0/25	02-1J5004	13
02-PLU-70-36.8/62.5	02-1H7904	14
02-SHA-5-4.9/5.1	02-4H1504	14
02-SHA-5-56.6/67	02-4G41U4	14
02-SHA-5-3.8/11.7	02-4C40V4	14
02-SHA-5-31.0/31.7	02-4G5804	14
02-SHA-5-32.0/32.3	02-1H3904	14
02-SHA-89-29.1/29.4	02-2J1604	15
02-SHA-273-4.4/12.3	02-2H9704	15
02-SIS-3-38.0/38.6	02-4G4404	15
02-SIS-5-25.4/25.9	02-2H1304	15
02-SIS-5-8.3/8.3	02-1H4004	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SIS-5-15.3/16.5	02-4F5404	15
02-SIS-5-25.4/25.9	02-0J4104	16
02-SIS-89-3.2/0	02-4G6304	16
02-SIS-89-14.0/19	02-1J4504	16
02-SIS-96-34.5/92	02-1J4604	16
02-SIS-96-369.0/37.3	02-2J5104	16
02-SIS-96-7.3/15.9	02-4F6004	16
02-SIS-96-/0	02-2E4804	17
02-SIS-161-17.5/18.5	02-0J4004	17
02-TEH-5-25.4/25.4	02-4F5904	17
02-TEH-32-14.0/20	02-1J4904	17
02-TEH-36-67.5/69	02-4H7704	17
02-TEH-36-87.0/87.8	02-0H3904	17
02-TEH-36-87.8/89.1	02-1H74U4	18
02-TEH-99-12.0/12.6	02-1H3204	18
02-TRI-3-22.4/30.4	02-3H5604	18
02-TRI-3-32.8/57.9	02-0H5404	18
02-TRI-3-46.7/67.7	02-1J4704	18
02-TRI-3-58.7/60.7	02-4F2204	18
02-TRI-36-26.7/27.1	02-4F8604	19
02-TRI-36-207.0/20.7	02-2J4704	19
02-TRI-36-34.7/35.3	02-2H0504	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-TRI-36-/29	02-2J1404	19
02-TRI-299-1.9/2.3	02-4G5004	19
02-TRI-299-5.2/5.7	02-4H3404	19
02-TRI-299-112.0/11.2	02-2J5304	20
02-TRI-299-3.5/0	02-4G6204	20
02-TRI-299-/0	02-4G6104	20
02-TRI-299-/0	02-4G5304	20
02-VAR--/0	02-1J2404	20
02-VAR--/0	02-1J5204	20
02-VAR--/0	02-1J4804	21
02-VAR--/0	02-0J9104	21
03-BUT-5-/0	03-0H4104	21
03-BUT-70-5.6/9.1	03-3H72U4	21
03-BUT-70-154.0/15.4	03-1J9204	22
03-BUT-99-13.2/45.9	03-0H3304	22
03-BUT-99-14.9/15.7	03-0F2904	22
03-BUT-99-29.3/T37.8	03-1H8604	22
03-BUT-99-34.0/34	03-0J9004	22
03-BUT-99-30.5/30.6	03-1J3504	22
03-BUT-99-/0	03-1G9604	23
03-BUT-162-25.0/31	03-1J7604	23
03-COL-5-5.0/6.8	03-0J1804	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-COL-5-24.3/24.3	03-4F4304	23
03-COL-5-24.4/24.5	03-2H5504	23
03-COL-20-31.8/32.8	03-2F9804	23
03-COL-45-/19.8	03-2G0804	24
03-ED-49-9.6/14.2	03-2G1004	24
03-ED-49-10.0/11.7	03-2G2104	24
03-ED-49-16.5/23.9	03-2G0904	24
03-ED-50-18.5/24.2	03-4E62U4	24
03-ED-50-33.8/34.2	03-3H4504	24
03-ED-50-/80.4	03-0H5204	25
03-GLE-5-14.4/14.7	03-2H5104	25
03-GLE-5-14.6/14.6	03-4F4204	25
03-GLE-5-7.4/17	03-3F5004	25
03-GLE-162-66.6/76.3	03-2G1104	25
03-NEV-49-8.3/8.7	03-3H6504	25
03-NEV-49-30.0/32.1	03-2G0004	26
03-NEV-49-/7.5	03-0H2104	26
03-NEV-80-10.1/29.5	03-1H8404	26
03-NEV-80-19.3/19.3	03-2H30A4	26
03-NEV-80-28.3/28.7	03-1H0104	26
03-NEV-174-3.0/3.9	03-4F3704	26
03-NEV-174-4.6/5.3	03-1G9704	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-NEV-174-8.5/9.7	03-1G9804	27
03-PLA-28-10.2/10.2	03-0J2504	27
03-PLA-49-3.1/7.5	03-2F3404	27
03-PLA-65-12.9/13.1	03-4H5604	27
03-PLA-65-4.8/4.9	03-2G1404	27
03-PLA-80-1.3/63.5	03-0H7204	28
03-PLA-80-2.6/3.1	03-0H4604	28
03-PLA-80-11.4/17.5	03-2G1304	28
03-PLA-80-31.5/36.8	03-1E0504	28
03-PLA-80-38.8/41.4	03-1H0304	28
03-PLA-80-46.3/63.5	03-2F5704	28
03-PLA-80-56.9/58.2	03-0J8804	29
03-PLA-193-3.0/10.1	03-2G1504	29
03-SAC-5-.2/34.3	03-4F6404	29
03-SAC-5-9.7/24.9	03-0H10U4	29
03-SAC-5-33.8/33.8	03-4F5804	29
03-SAC-5-/0	03-4H0204	29
03-SAC-12-.6/.6	03-2H6404	30
03-SAC-50-2.6/3.8	03-1F1904	30
03-SAC-50-15.8/23.1	03-1H8204	30
03-SAC-50-/L.5	03-1G7404	30
03-SAC-50-.2/6.1	03-0H08U4	30

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-50-7.7/9.5	03-1F1504	30
03-SAC-80-9.6/12.9	03-1H1904	31
03-SAC-80-/0	03-2G0604	31
03-SAC-99-4.5/5.5	03-3F5404	31
03-SAC-99-7.1/9.4	03-0F2844	31
03-SAC-99-7.1/9.4	03-0F2864	31
03-SAC-99-7.1/9.4	03-0F2804	31
03-SAC-99-11.8/21.6	03-0H4804	32
03-SAC-99-21.9/23.6	03-0H3424	32
03-SAC-160-20.9/45	03-3F0904	32
03-SIE-49-9.2/24.7	03-4H1004	32
03-SUT-20-/0	03-3F5604	32
03-SUT-99-39.2/41.4	03-3F99U4	32
03-SUT-99-313.0/31.3	03-1J2104	33
03-VAR-12-/.4	03-4H6904	33
03-VAR-70-14.0/14.7	03-1J1904	33
03-VAR-149-/5.3	03-0J3504	33
03-VAR-999-/0	03-4H9504	33
03-VAR--/0	03-2H57U4	33
03-VAR--/0	03-2G1204	34
03-VAR--/0	03-1G7604	34
03-VAR--/0	03-0H4204	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-VAR--/0	03-0H5404	34
03-VAR--/0	03-0H4004	34
03-VAR--/0	03-1G5104	34
03-YOL-16-15.4/19.8	03-1G9904	35
03-YOL-16-27.5/28.3	03-4F1714	35
03-YOL-80-11.1/11.7	03-0F2504	35
03-YOL-80-/0	03-1H8704	35
03-YOL-113-6.8/11.1	03-2G1704	35
03-YOL-128-/9.8	03-2G2004	35
03-YUB-20-1.6/3.4	03-1G0104	36
03-YUB-20-13.3/18.2	03-0A5704	36
03-YUB-20-18.1/M20.1	03-3F5104	36
03-YUB-65-80.0/8	03-1J0704	36
03-YUB-70-15.5/16.5	03-1E0604	36
04-ALA-13-5.2/5.5	04-1J9904	37
04-ALA-13-10.9/12	04-2G4604	37
04-ALA-13-12.1/13.4	04-2G4824	37
04-ALA-13-/0	04-3J1104	37
04-ALA-13-/0	04-3K3104	37
04-ALA-24-5.9/6.2	04-0AC904	37
04-ALA-24-59.0/6.2	04-1Q8404	38
04-ALA-80-1.9/4	04-2J8304	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-80-4.5/7.6	04-3J7004	38
04-ALA-80-5.7/5.8	04-1W9904	38
04-ALA-80-6.4/6.6	04-0A7714	38
04-ALA-84-13.0/13.6	04-160304	38
04-ALA-84-13.6/18	04-2A3324	39
04-ALA-84-17.9/22.9	04-297634	39
04-ALA-84-21.9/21.9	04-4Q2604	39
04-ALA-260-1.1/1.9	04-3K2004	39
04-ALA-260-1.1/1.9	04-0W0204	39
04-ALA-580-21.0/27	04-0W3404	39
04-ALA-580-44.4/44.4	04-1W5404	40
04-ALA-580-8.0/8	04-0J5204	40
04-ALA-580-30.8/46.5	04-3J0504	40
04-ALA-580-30.8/41.5	04-270104	40
04-ALA-580-47.4/48	04-3Q3904	40
04-ALA-680-2.2/6.6	04-2537H4	40
04-ALA-680-2.4/12.4	04-4G0564	41
04-ALA-880-11.4/12.2	04-0J5304	41
04-ALA-880-20.9/20.9	04-4J7304	41
04-ALA-880-34.1/34.6	04-2W3404	41
04-CC-4-23.6/25.2	04-2J0304	41
04-CC-4-23.8/23.8	04-2W6704	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-4-25.8/28.3	04-2J0414	42
04-CC-4-16.7/16.7	04-2Q0204	42
04-CC-4-28.7/31	04-2J0424	42
04-CC-4-38.0/39.9	04-3Q9504	42
04-CC-4-/0	04-2Q0304	42
04-CC-24-6.6/7.4	04-0W6104	42
04-CC-24-/0	04-0AC704	43
04-CC-160-1.1/.6	04-0W3904	43
04-CC-242-/1.6	04-269804	43
04-CC-580-.9/1.5	04-2J7204	43
04-CC-580-5.8/5.8	04-4G8914	43
04-CC-580-6.1/7.7	04-3G4744	43
04-CC-580-6.7/7.8	04-2W1204	44
04-CC-680-20.4/24.3	04-0W3304	44
04-CC-680-/7.6	04-0W7704	44
04-CC-680-24.9/25.5	04-3G3014	44
04-LAK-29-/0	04-0Q8504	44
04-MRN-0-/0	04-0AC804	44
04-MRN-101-.2/0	04-4J4204	45
04-MRN-101-.4/2.2	04-1W3804	45
04-MRN-101-.7/15.8	04-3K3504	45
04-MRN-101-3.5/4.8	04-1W5804	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-MRN-101-8.4/8.7	04-1A6614	45
04-MRN-101-8.9/0	04-0Q7304	45
04-MRN-101-10.6/10.8	04-4G8204	46
04-MRN-101-15.4/15.4	04-4G8714	46
04-MRN-131-.8/.9	04-4J4504	46
04-NAP-29-33.5/48.5	04-1W6304	46
04-NAP-29-20.4/20.8	04-2594A4	46
04-NAP-121-.5/1	04-4G2104	46
04-NAP-121-16.1/22.1	04-1W4804	47
04-NAP-121-18.6/18.6	04-4J2104	47
04-NAP-121-20.6/20.6	04-2J5704	47
04-NAP-128-20.1/20.4	04-4G8404	47
04-NAP-128-7.4/7.4	04-1G4304	47
04-SCL-9-3.6/6.9	04-3Q3804	47
04-SCL-17-2.8/13.9	04-1J9704	48
04-SCL-17-5.1/13.3	04-3K3304	48
04-SCL-17-/3.4	04-2K1404	48
04-SCL-35-/9.5	04-0W1704	48
04-SCL-82-9.8/10.4	04-4J2824	48
04-SCL-85-5.6/17.8	04-3Q4704	48
04-SCL-85-18.0/24.1	04-2G7304	49
04-SCL-87-.1/4	04-2Q0504	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-87-5.2/5.2	04-3Q8304	49
04-SCL-101-33.2/33.2	04-2W3904	49
04-SCL-101-/4.2	04-0J5604	49
04-SCL-130-11.2/22.5	04-1W6204	49
04-SCL-130-15.0/21.5	04-1W5104	50
04-SCL-152-13.2/0	04-2A4414	50
04-SCL-152-21.8/35.2	04-0J8004	50
04-SCL-152-/6.2	04-2A2514	50
04-SCL-237-.2/1	04-3Q4104	50
04-SCL-280-7.9/7.9	04-0W4204	50
04-SCL-280-11.3/11.3	04-3J7104	51
04-SCL-280-11.5/20.6	04-3J3204	51
04-SCL-680-7.6/M9.9	04-2537C4	51
04-SCL-999-/0	04-2Q0604	51
04-SF-1-.7/5.9	04-3J8904	51
04-SF-1-6.3/6.8	04-3J3004	51
04-SF-1-/ .9	04-4K1104	52
04-SF-80-3.8/5	04-2J8024	52
04-SF-80-5.6/7.6	04-3G4424	52
04-SF-80-7.7/7.7	04-1W0604	52
04-SF-80-7.9/7.9	04-1AA404	52
04-SF-101-1.5/2	04-3G6204	52

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SF-101-4.1/5.1	04-2J8014	53
04-SF-101-4.3/L4.3	04-1W9804	53
04-SF-101-6.7/8.1	04-3E6024	53
04-SF-101-/4.2	04-4J3904	53
04-SM-1-17.9/47	04-2Q0804	53
04-SM-1-39.0/39	04-1AA004	53
04-SM-1-/10.6	04-0C9304	54
04-SM-35-21.7/L22.8	04-3Q3604	54
04-SM-84-17.2/17.2	04-0W1204	54
04-SM-84-24.6/25	04-0P1104	54
04-SM-92-9.5/10.4	04-0W3804	54
04-SM-92-11.8/11.8	04-0P4304	54
04-SM-92-14.4/18.8	04-3G4544	55
04-SM-101-3.1/3.1	04-2W3104	55
04-SM-101-22.6/23.1	04-3K3404	55
04-SM-101-/21.8	04-1J5694	55
04-SM-101-/6.6	04-1J5614	55
04-SM-280-20.2/20.6	04-4J0804	55
04-SOL-80-.3/1	04-2AC104	56
04-SOL-80-.5/1	04-2AC504	56
04-SOL-80-.8/1.6	04-2K8404	56
04-SOL-80-1.8/4.4	04-0J7104	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SOL-80-12.0/13.1	04-0A5394	56
04-SOL-80-13.9/13.9	04-3G6904	56
04-SOL-80-14.1/15.1	04-4G8724	57
04-SOL-80-34.5/34.5	04-0J6004	57
04-SON-1-9.1/16.1	04-3Q4204	57
04-SON-1-27.3/31.5	04-1W5004	57
04-SON-1-15.0/15.7	04-0A0204	57
04-SON-12-35.1/38.9	04-1J3604	57
04-SON-37-.3/2	04-0W5404	58
04-SON-37-3.9/6.1	04-0W3704	58
04-SON-101-3.7/7.2	04-2640F4	58
04-SON-101-9.0/9	04-0J1004	58
04-SON-101-22.3/23.3	04-1Q8604	58
04-SON-101-32.8/54.2	04-0J6424	58
04-SON-116-18.6/25	04-3Q4504	59
04-SON-116-30.9/31.4	04-4G3804	59
04-SON-116-39.3/41.8	04-3Q9804	59
04-SON-128-5.0/24.7	04-2AC004	59
04-SON-128-16.8/17.6	04-2W3304	59
04-SON-128-24.2/24.7	04-1Q8704	59
04-SON-128-/12.2	04-3Q4604	60
05-MON-1-15.0/29.6	05-1N4204	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-1-20.4/20.4	05-0Q5004	60
05-MON-1-27.2/27.6	05-1N4104	60
05-MON-1-28.1/28.1	05-1K1604	61
05-MON-1-39.8/74.6	05-1F6804	61
05-MON-1-44.3/-44.3	05-1N4304	61
05-MON-1-59.4/59.5	05-1N5004	61
05-MON-1-63.0/63	05-1H4604	61
05-MON-1-64.4/64.4	05-1K7004	61
05-MON-1-73.7/0	05-1M5204	62
05-MON-1-80.3/0	05-1M3904	62
05-MON-1-/0	05-1M9804	62
05-MON-1-/0	05-1K8604	62
05-MON-1-/0	05-1H0404	62
05-MON-1-/0	05-1G7604	62
05-MON-1-/0	05-1M7004	63
05-MON-68-16.8/20	05-1M0104	63
05-MON-101-73.0/96.8	05-1F9004	63
05-MON-101-87.3/91.5	05-1C8904	63
05-MON-101-3.1/5.2	05-1H0204	63
05-MON-101-6.7/6.7	05-1F8204	63
05-MON-101-28.0/30.6	05-1F7404	64
05-MON-101-36.9/47.7	05-1F75U4	64

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-101-91.2/99.2	05-0161H4	64
05-SB-1-13.3/0	05-1K6904	64
05-SB-1-15.6/0	05-0A0504	64
05-SB-1-29.9/49.2	05-1G1304	64
05-SB-101-1.4/4.8	05-0N71U4	65
05-SB-101-2.2/3.3	05-448214	65
05-SB-101-4.4/7.7	05-0N72U4	65
05-SB-101-7.3/9.6	05-0N73U4	65
05-SB-101-22.3/23	05-0G0714	65
05-SB-101-46.6/47.1	05-1E0104	65
05-SB-101-55.9/56.2	05-1F7904	66
05-SB-101-70.6/71.2	05-1F5004	66
05-SB-101-56.2/58	05-1E0004	66
05-SB-101-/0	05-1H9904	66
05-SB-135-1.0/7.2	05-1N1704	66
05-SB-135-16.5/0	05-1J4704	66
05-SB-144-.9/2	05-1N0804	67
05-SB-154-21.3/0	05-1H6304	67
05-SB-154-22.9/23.2	05-1C4204	67
05-SB-166-8.1/8.1	05-1K1004	67
05-SB-192-7.0/13.7	05-1N1904	67
05-SB-192-17.4/21	05-1N0604	67

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-246-13.6/15.2	05-0C6414	68
05-SBT-25-46.7/49.8	05-1M0404	68
05-SCR-1-10.2/17.5	05-1C85U4	68
05-SCR-1-16.7/17	05-1H0604	68
05-SCR-1-/0	05-1M6504	68
05-SCR-9-.1/7.5	05-1F9204	68
05-SCR-9-20.0/20	05-1K1304	69
05-SCR-17-.2/.5	05-1C6704	69
05-SCR-17-1.1/1.4	05-0Q6014	69
05-SCR-17-2.1/2.2	05-1M8104	69
05-SCR-17-7.4/12.4	05-1N2304	69
05-SCR-129-1.4/1.4	05-1G9904	69
05-SCR-236-2.1/15.5	05-1M7904	70
05-SLO-1-32.6/0	05-0L7214	70
05-SLO-1-64.0/66.9	05-492824	70
05-SLO-1-71.5/72	05-1M1704	70
05-SLO-41-14.2/15.9	05-1F6304	70
05-SLO-46-37.0/41.2	05-1N0504	70
05-SLO-46-49.6/49.6	05-1G3704	71
05-SLO-46-17.2/17.6	05-1H9304	71
05-SLO-46-/0	05-0N2204	71
05-SLO-58-3.1/0	05-0L7234	71

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-58-4.9/9.9	05-1M3804	71
05-SLO-101-35.6/42	05-1K2804	71
05-SLO-101-37.8/46	05-1N3504	72
05-SLO-101-38.5/39.4	05-1J7104	72
05-SLO-101-54.9/55.7	05-1F4904	72
05-SLO-101-55.4/58.4	05-1H3604	72
06-FRE-0-/0	06-0W1804	72
06-FRE-5-20.0/21	06-1A9404	73
06-FRE-5-/0	06-0X1904	73
06-FRE-41-.5/5.7	06-1C6504	73
06-FRE-41-6.3/20.1	06-0Y0304	73
06-FRE-41-39.9/41.2	06-0Y7004	73
06-FRE-41-/0	06-0V9304	73
06-FRE-99-4.9/11.6	06-0U4204	74
06-FRE-99-.9/5	06-0S4604	74
06-FRE-99-/0	06-0U2304	74
06-FRE-145-/6	06-1A8804	74
06-FRE-168-18.6/T25.5	06-0U4504	74
06-FRE-168-27.4/39.7	06-0Y1004	74
06-FRE-168-/11.7	06-0U7604	75
06-FRE-198-22.6/22.9	06-0U0304	75
06-FRE-198-26.3/26.8	06-1A5304	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-0-/0	06-0X1804	75
06-KER-5-4.4/15.8	06-1A9004	75
06-KER-5-6.4/8.8	06-0Q8204	75
06-KER-5-7.5/9	06-0W1604	76
06-KER-5-56.6/58.1	06-1A9304	76
06-KER-5-81.7/87	06-0U4704	76
06-KER-5-/5	06-1A6004	76
06-KER-5-/0	06-0T0304	76
06-KER-33-34.2/40	06-1B0004	76
06-KER-43-.1/9.3	06-0U1004	77
06-KER-43-25.2/38.8	06-1A8904	77
06-KER-46-29.7/31.9	06-442554	77
06-KER-46-51.2/57.8	06-1A9504	77
06-KER-58-76.1/76.6	06-1C7204	77
06-KER-58-52.7/55.5	06-0G8514	77
06-KER-99-10.4/21.2	06-0Q9204	78
06-KER-99-23.6/28.4	06-0Q2804	78
06-KER-99-/11.2	06-0T20U4	78
06-KER-99-/0	06-0U2404	78
06-KER-119-9.8/13.3	06-0X2004	78
06-KER-155-35.5/37.5	06-1B0204	78
06-KER-178-10.4/57	06-0X5204	79

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-178-24.6/44.2	06-0Y1104	79
06-KER-204-5.6/5.7	06-1C1304	79
06-KER-223-21.2/21.2	06-0S5104	79
06-KIN-43-/3.2	06-0X3904	79
06-MAD-49-.1/9.1	06-1A8704	79
06-MAD-99-1.5/7.4	06-1C1604	80
06-MAD-99-7.5/15.1	06-470904	80
06-MAD-99-14.0/14.5	06-0U5204	80
06-MAD-145-8.1/9.6	06-0W3604	80
06-MAD-145-8.6/8.6	06-1C0014	80
06-MAD-152-/15.5	06-1A9204	80
06-TUL-0-/0	06-0U3004	81
06-TUL-43-/22.7	06-1A9904	81
06-TUL-63-/0	06-0U0404	81
06-TUL-65-17.5/22	06-0U7304	81
06-TUL-65-6.9/10	06-1A9804	81
06-TUL-65-/0	06-0X0404	81
06-TUL-99-6.1/12.8	06-0U2704	82
06-TUL-99-19.2/19.8	06-0Q9104	82
06-TUL-99-30.6/35.2	06-360244	82
06-TUL-99-31.2/32.5	06-332214	82
06-TUL-99-41.3/52	06-1A9604	82

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-137-16.5/16.6	06-0T3504	82
06-TUL-137-16.6/0	06-1A0404	83
06-TUL-190-15.1/16.9	06-0S3114	83
07-LA-1-2.8/2.8	07-341704	83
07-LA-1-3.5/3.5	07-299104	83
07-LA-1-6.0/6	07-339804	84
07-LA-1-10.7/10.7	07-331704	84
07-LA-1-34.5/35.4	07-316904	84
07-LA-1-46.9/50.4	07-3W8704	84
07-LA-1-48.7/50.6	07-4V0104	84
07-LA-1-56.5/56.9	07-291404	84
07-LA-1-567.0/56.7	07-1XG104	85
07-LA-2-14.2/14.2	07-288304	85
07-LA-2-14.9/22.6	07-340604	85
07-LA-2-37.5/48	07-1XS204	85
07-LA-5-1.7/1.7	07-325704	85
07-LA-5-5.8/6.8	07-215954	85
07-LA-5-9.0/59	07-4W5604	86
07-LA-5-10.3/10.4	07-1XT004	86
07-LA-5-11.0/14	07-317504	86
07-LA-5-14.2/53.4	07-4W7904	86
07-LA-5-18.2/18.2	07-332704	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-18.3/18.8	07-318404	86
07-LA-5-19.6/19.9	07-308004	87
07-LA-5-29.4/31.6	07-1218W4	87
07-LA-5-32.5/32.5	07-4T9804	87
07-LA-5-33.2/39.1	07-4U0604	87
07-LA-5-34.6/34.6	07-314204	87
07-LA-5-42.6/47.9	07-1XP104	87
07-LA-5-44.9/88.6	07-4W1504	88
07-LA-5-73.5/88.6	07-3W8004	88
07-LA-5-/1.5	07-2159U4	88
07-LA-5-/0	07-1XM604	88
07-LA-10-15.0/18.3	07-296604	88
07-LA-10-15.8/15.8	07-1XS804	88
07-LA-10-16.6/30.1	07-260804	89
07-LA-10-17.2/42.1	07-4W5304	89
07-LA-10-26.3/26.3	07-4P2404	89
07-LA-10-31.2/37.2	07-303904	89
07-LA-10-31.3/31.3	07-4V1604	89
07-LA-10-33.2/37.2	07-1170U4	89
07-LA-10-37.2/42.4	07-1193U4	90
07-LA-10-2.1/18.4	07-301504	90
07-LA-10-2.1/11.1	07-304204	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-10-2.2/10.6	07-4W5704	90
07-LA-10-12.4/14.9	07-332604	90
07-LA-10-.4/21.1	07-304304	90
07-LA-14-28.9/29.2	07-337604	91
07-LA-14-35.0/53.5	07-312804	91
07-LA-14-35.7/39.8	07-1XP504	91
07-LA-14-32.1/60.7	07-3W4504	91
07-LA-14-54.6/66.2	07-311104	91
07-LA-18-/4.5	07-4W6104	91
07-LA-39-17.8/38.2	07-3W7304	92
07-LA-39-180.0/30.9	07-1XS404	92
07-LA-39-31.2/31.2	07-343404	92
07-LA-47-3.4/4.6	07-138204	92
07-LA-57-/4.5	07-304504	92
07-LA-57-7.7/11.8	07-301804	92
07-LA-60-11.0/12	07-304004	93
07-LA-60-11.5/18.3	07-4V2204	93
07-LA-60-.6/29.4	07-4W7704	93
07-LA-60-2.8/11.8	07-301104	93
07-LA-60-/21.5	07-317304	93
07-LA-71-1.2/4.3	07-4W7604	93
07-LA-71-1.6/4.8	07-210624	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-90-1.8/1.8	07-4V0304	94
07-LA-91-17.1/17.1	07-1XU704	94
07-LA-91-10.0/10.3	07-4V1004	94
07-LA-91-12.1/20.7	07-4W9504	94
07-LA-91-14.1/15.2	07-304104	94
07-LA-101-1.5/29.1	07-300404	95
07-LA-101-1.7/6.8	07-311404	95
07-LA-101-8.0/27.3	07-303704	95
07-LA-101-11.8/31.1	07-307504	95
07-LA-101-31.1/35.1	07-4U0404	95
07-LA-101-273.0/36.2	07-1XK004	95
07-LA-101-/1	07-4W9404	96
07-LA-105-2.0/2.2	07-1XP304	96
07-LA-105-6.6/8	07-297404	96
07-LA-105-20.0/2.2	07-1XH104	96
07-LA-105-7.8/10.3	07-317404	96
07-LA-105-14.6/16.4	07-328604	96
07-LA-105-/12.9	07-4W9304	97
07-LA-107-/4.8	07-3118U4	97
07-LA-110-.7/26.1	07-312004	97
07-LA-110-3.8/5.6	07-276104	97
07-LA-110-5.4/16.9	07-4W7404	97

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-110-6.8/19.5	07-4W7804	97
07-LA-110-8.0/9	07-293704	98
07-LA-110-13.4/23.1	07-238304	98
07-LA-110-18.8/23.8	07-309104	98
07-LA-110-20.5/20.7	07-1XV304	98
07-LA-110-24.0/30.4	07-2975U4	98
07-LA-118-11.3/12.8	07-1XS704	98
07-LA-118-57.0/5.8	07-1XP904	99
07-LA-118-9.0/9.9	07-310704	99
07-LA-134-2.6/4.8	07-311604	99
07-LA-134-/13.3	07-311704	99
07-LA-138-49.4/49.4	07-332904	99
07-LA-138-55.2/56.3	07-286204	99
07-LA-138-/36.9	07-310404	100
07-LA-210-34.9/35.8	07-4V0604	100
07-LA-210-252.0/28.8	07-1XR704	100
07-LA-210-/9.7	07-3096U4	100
07-LA-210-24.9/24.9	07-311004	100
07-LA-210-25.7/32.8	07-303604	100
07-LA-210-38.6/38.9	07-309304	101
07-LA-213-2.2/2.2	07-4V0204	101
07-LA-213-6.2/6.2	07-4V1404	101

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-213-/8	07-306604	101
07-LA-405-.3/6.7	07-3W9004	101
07-LA-405-.8/47.7	07-4W5104	101
07-LA-405-11.9/13.2	07-289104	102
07-LA-405-13.8/39.7	07-4W1004	102
07-LA-405-14.3/15.8	07-293604	102
07-LA-405-20.5/28	07-4V1704	102
07-LA-405-41.3/41.3	07-4U0504	102
07-LA-405-42.9/0	07-305104	102
07-LA-405-/29.5	07-1XV004	103
07-LA-605-23.4/23.6	07-318804	103
07-LA-605-/26	07-311904	103
07-LA-605-10.2/20.2	07-4W8604	103
07-LA-710-17.3/26.3	07-2W9404	103
07-LA-710-20.9/24.6	07-202124	103
07-LA-710-23.3/25.6	07-304404	104
07-VEN-0-/0	07-1XQ504	104
07-VEN-1-1.5/1.6	07-1XQ704	104
07-VEN-1-9.7/15.1	07-4W6204	104
07-VEN-23-3.3/11.5	07-302504	104
07-VEN-33-7.6/7.6	07-291304	104
07-VEN-33-11.2/48.5	07-4W5904	105

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-33-15.7/15.8	07-305204	105
07-VEN-33-22.1/22.1	07-1XM404	105
07-VEN-101-7.9/38.9	07-4W8004	105
07-VEN-101-8.9/11.5	07-4W2704	105
07-VEN-101-9.1/9.1	07-4W9104	105
07-VEN-101-17.7/17.7	07-4W8204	106
07-VEN-101-26.7/31	07-4W6504	106
07-VEN-101-27.5/31	07-311304	106
07-VEN-101-.1/4.5	07-4U0004	106
07-VEN-101-36.3/40.6	07-302404	106
07-VEN-118-.5/32.4	07-4W5004	106
07-VEN-118-24.1/29.7	07-316504	107
07-VEN-126-1.0/8.2	07-312204	107
07-VEN-126-20.3/20.3	07-1XT904	107
07-VEN-126-10.0/13	07-4W6604	107
07-VEN-126-10.2/12.7	07-311504	107
07-VEN-126-13.6/34.6	07-301404	107
07-VEN-126-/13.6	07-302204	108
08-RIV-10-6.5/6.7	08-0R5704	108
08-RIV-10-6.7/25.1	08-1C38U4	108
08-RIV-10-27.6/0	08-1E5704	108
08-RIV-10-104.9/134.2	08-1C0824	108

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-139.0/155	08-1K1404	109
08-RIV-10-/156.5	08-1F3724	109
08-RIV-15-3.0/29.1	08-1K7404	109
08-RIV-15-8.2/23.9	08-1L6804	109
08-RIV-15-23.9/33.4	08-1F1424	109
08-RIV-15-38.2/51.5	08-1F1434	109
08-RIV-15-/3.1	08-1F1414	110
08-RIV-15-/0	08-1H5304	110
08-RIV-60-.4/15.9	08-1K7304	110
08-RIV-62-6.7/9.2	08-1E8404	110
08-RIV-74-13.2/34	08-1C6804	110
08-RIV-74-28.1/37.4	08-0N6704	110
08-RIV-74-36.9/43.6	08-1F5904	111
08-RIV-74-48.1/64.3	08-1K3004	111
08-RIV-74-12.9/12.9	08-1L7304	111
08-RIV-74-/5.8	08-1C8504	111
08-RIV-79-25.6/26.4	08-1F6004	111
08-RIV-91-1.0/20.3	08-1K7604	111
08-RIV-95-14.5/35.6	08-1G0004	112
08-SBD-2-2.4/0	08-0H4704	112
08-SBD-10-27.9/28	08-1G2914	112
08-SBD-10-29.4/39.2	08-384234	112

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-10-34.2/36.8	08-1C3004	112
08-SBD-10-21.6/23.6	08-1F44U4	112
08-SBD-10-23.8/23.8	08-0Q9104	113
08-SBD-10-36.9/39.1	08-0K2934	113
08-SBD-10-/29.8	08-1K2204	113
08-SBD-15-12.5/14.8	08-0K1214	113
08-SBD-15-16.1/169.4	08-1K1904	113
08-SBD-15-40.3/40.7	08-1H2714	113
08-SBD-15-40.4/0	08-1F9904	114
08-SBD-15-42.5/46	08-3555V4	114
08-SBD-15-64.6/75.3	08-0K1234	114
08-SBD-15-23.5/29.1	08-1H3514	114
08-SBD-18-31.9/38.5	08-1H4904	114
08-SBD-18-68.5/87.9	08-1J9404	114
08-SBD-18-97.0/99.5	08-1E0604	115
08-SBD-38-11.3/26.5	08-1L9804	115
08-SBD-38-11.3/26.5	08-1L9404	115
08-SBD-38-47.5/59.4	08-0G8004	115
08-SBD-40-28.9/28.9	08-1G5504	115
08-SBD-40-50.0/75	08-0R1604	115
08-SBD-40-75.0/100	08-0R1504	116
08-SBD-40-125.0/154.6	08-0R1424	116

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-60-.7/3	08-0F0304	116
08-SBD-60-4.6/9.9	08-0Q75U4	116
08-SBD-60-7.3/10	08-0E33U4	116
08-SBD-62-106.0/142.3	08-1H9004	116
08-SBD-62-124.8/142	08-1G0104	117
08-SBD-71-/8.5	08-0G7904	117
08-SBD-71-/8.5	08-1H9314	117
08-SBD-71-4.7/4.7	08-1J4104	117
08-SBD-138-15.3/15.3	08-1J4904	117
08-SBD-173-18.6/18.7	08-1H2904	117
08-SBD-210-1.5/21.5	08-1K6704	118
08-SBD-210-10.5/12.7	08-1G2104	118
08-SBD-210-/0	08-1L7604	118
08-SBD-215-2.2/3.2	08-1F7304	118
08-SBD-215-4.8/5.8	08-1H7704	118
08-SBD-215-7.0/17.8	08-476424	118
08-SBD-215-/2.7	08-0J0704	119
08-SBD-247-39.0/42	08-1K8404	119
08-SBD-259-/1.5	08-1H3414	119
08-SBD-5726-/0	08-0K8404	119
08-SBD-5730-/0	08-0R4204	119
09-INY-190-111.6/126.1	09-387904	120

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-395-.1/.1	09-370104	120
09-INY-395-29.9/41.8	09-213414	120
09-KER-14-16.6/16.6	09-377304	120
09-KER-14-4.7/12.6	09-367404	120
09-KER-14-/0	09-385704	121
09-KER-58-129.4/143.9	09-385804	121
09-MNO-0-/0	09-366604	121
09-MNO-6-26.5/32.3	09-380904	121
09-MNO-158-6.0/15.8	09-387104	121
09-MNO-266-4.3/11.7	09-386804	121
09-MNO-395-13.5/13.9	09-378104	122
09-MNO-395-39.9/44.8	09-383504	122
09-MNO-395-52.3/53.7	09-335004	122
09-MNO-395-53.0/55.5	09-387204	122
09-MNO-395-6.9/T9.6	09-360704	122
09-VAR--/0	09-367704	122
10-ALP-0-/0	10-1J7604	123
10-ALP-0-/0	10-0X7504	123
10-ALP-4-/0	10-0S6804	123
10-ALP-88-251.0/0	10-1M1604	123
10-ALP-88-/0	10-0S7504	123
10-AMA-49-4.0/4.2	10-1F8304	124

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-AMA-49-8.3/10.5	10-1H6404	124
10-AMA-88-14.4/15	10-1L2204	124
10-AMA-88-20.7/20.7	10-1N0204	124
10-AMA-88-32.3/38	10-1J1704	124
10-AMA-104-/10.1	10-1J1004	124
10-CAL-4-29.2/29.4	10-0W8704	125
10-CAL-4-58.0/65.9	10-1J1304	125
10-MER-0-/0	10-1C8104	125
10-MER-5-.4/.9	10-1G7214	125
10-MER-5-.7/.7	10-0W6204	125
10-MER-5-17.0/22.6	10-1H4204	125
10-MER-33-/5.7	10-1J1204	126
10-MER-99-20.1/24.3	10-3A7204	126
10-MER-99-28.2/37.3	10-0Q1214	126
10-MER-99-12.7/17.8	10-1C1704	126
10-MER-99-/0	10-1G7504	126
10-MER-140-9.7/9.7	10-1K1904	126
10-MER-140-35.9/36.9	10-1F4304	127
10-MER-140-37.4/44.8	10-1J1904	127
10-MER-140-/42.1	10-0Y1104	127
10-MER-152-15.1/15.6	10-1L1204	127
10-MER-152-21.0/0	10-1J3004	127

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MER-152-26.3/40.7	10-1C3704	127
10-MER-165-8.6/9.8	10-0X5204	128
10-MPA-49-.3/18.5	10-1C0404	128
10-MPA-140-21.2/21.8	10-0Y6004	128
10-MPA-140-42.0/42.7	10-0P9234	128
10-SJ-4-2.0/0	10-1C2004	128
10-SJ-4-5.4/13.4	10-1L2304	128
10-SJ-4-15.5/16.7	10-1C5004	129
10-SJ-4-/0	10-1C8004	129
10-SJ-4-/0	10-1G9904	129
10-SJ-5-10.6/0	10-1H3424	129
10-SJ-5-26.4/27	10-1C9404	129
10-SJ-5-33.4/33.4	10-1G4404	129
10-SJ-5-45.8/45.8	10-1N2004	130
10-SJ-5-/0	10-1K9304	130
10-SJ-12-4.4/0	10-1K6104	130
10-SJ-88-22.1/0	10-1E5314	130
10-SJ-99-8.9/9.5	10-0E6144	130
10-SJ-99-9.4/15	10-1J2104	130
10-SJ-99-14.4/29	10-1C7604	131
10-SJ-99-16.4/18.2	10-3A1014	131
10-SJ-99-16.8/17.6	10-0X3104	131

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-99-30.9/31.3	10-1C2804	131
10-STA-5-12.6/0	10-1J5204	131
10-STA-5-27.0/27.4	10-0W6304	131
10-STA-5-27.0/27.5	10-1G7224	132
10-STA-99-13.4/13.8	10-0L8704	132
10-STA-99-13.8/17.6	10-0X6704	132
10-STA-99-18.0/19.7	10-0X56Y4	132
10-TUO-108-4.3/5.1	10-0Y2104	132
11-IMP-7-.4/6.3	11-2N0084	133
11-IMP-8-36.5/37.5	11-410404	133
11-IMP-86-8.4/8.8	11-2N0574	133
11-IMP-98-32.1/32.5	11-080284	133
11-IMP-111-.1/1.2	11-2N0724	133
11-IMP-115-8.8/L11.4	11-2N0414	134
11-SD-0-/0	11-424604	134
11-SD-5-.2/15.2	11-427504	134
11-SD-5-2.3/14	11-418104	134
11-SD-5-9.0/9	11-2N0544	134
11-SD-5-20.5/20.5	11-2N0534	134
11-SD-5-38.1/39.3	11-2E1504	135
11-SD-5-.3/72.1	11-429704	135
11-SD-5-13.5/14.4	11-424704	135

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-5-25.9/26.8	11-420104	135
11-SD-5-29.1/30.5	11-2T3404	135
11-SD-5-34.9/35.1	11-417504	135
11-SD-5-37.4/46.5	11-2T2174	136
11-SD-5-38.4/47.3	11-2T2184	136
11-SD-5-/0	11-424904	136
11-SD-5-/60	11-420704	136
11-SD-8-2.8/5	11-411314	136
11-SD-8-5.9/11.5	11-411334	136
11-SD-8-.3/23	11-428104	137
11-SD-8-25.1/40.1	11-422114	137
11-SD-8-25.9/32	11-2N0954	137
11-SD-8-32.0/44	11-2N0994	137
11-SD-8-49.0/0	11-409104	137
11-SD-11-.6/2.7	11-056374	137
11-SD-15-11.2/31.5	11-429804	138
11-SD-56-5.6/5.6	11-404604	138
11-SD-76-12.1/17.7	11-257164	138
11-SD-78-2.5/2.9	11-417404	138
11-SD-78-N 17.6/21.3	11-419304	138
11-SD-94-2.6/10.7	11-425104	138
11-SD-94-4.4/7.3	11-412204	139

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-94-10.4/14.9	11-420004	139
11-SD-94-30.0/39	11-2N0454	139
11-SD-125-9.7/22.1	11-2N0884	139
11-SD-125-/1.1	11-288834	139
11-SD-163-5.6/11.2	11-2N0744	139
11-SD-805-5.7/7.8	11-2T2604	140
11-SD-805-8.4/8.8	11-430184	140
11-SD-805-24.7/27.6	11-2T3304	140
11-SD-905-9.6/11.4	11-2888U4	140
11-SD-905-3.2/11.7	11-2N0844	140
12-ORA-1-4.9/5.5	12-0H1504	141
12-ORA-1-7.9/10.5	12-0M82U4	141
12-ORA-1-9.4/0	12-0M9904	141
12-ORA-1-12.2/13.3	12-0P6604	141
12-ORA-1-27.0/29.9	12-0Q2804	141
12-ORA-5-.6/43	12-0P42U4	141
12-ORA-5-.6/43	12-0Q6904	142
12-ORA-5-1.6/33.1	12-0R5404	142
12-ORA-5-1.8/44.2	12-0S5904	142
12-ORA-5-3.3/3.3	12-0P7004	142
12-ORA-5-6.9/6.9	12-0S4304	142
12-ORA-5-10.3/10.3	12-0P0904	142

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-5-12.4/14.5	12-0K0214	143
12-ORA-5-14.5/17.1	12-0K0224	143
12-ORA-5-17.1/18.9	12-0K0234	143
12-ORA-5-25.0/28.3	12-0R8704	143
12-ORA-5-31.0/33.3	12-0N5104	143
12-ORA-5-34.5/37.4	12-0Q8504	143
12-ORA-5-34.5/36.8	12-0P9004	144
12-ORA-5-36.8/38.5	12-0P9104	144
12-ORA-5-42.5/42.6	12-0S7104	144
12-ORA-22-1.2/1.2	12-0Q6504	144
12-ORA-22-2.7/11.9	12-0S2004	144
12-ORA-22-5.6/10.9	12-0M9004	144
12-ORA-22-9.1/9.1	12-0N9204	145
12-ORA-22-9.4/L9.8	12-0P5204	145
12-ORA-39-.6/22.2	12-0M5204	145
12-ORA-39-5.1/5.1	12-0P0104	145
12-ORA-39-8.5/11.7	12-0S4504	145
12-ORA-39-9.7/9.7	12-0Q6404	145
12-ORA-39-15.2/15.9	12-0F9704	146
12-ORA-55-1.4/T2.1	12-0S4804	146
12-ORA-55-13.2/17.8	12-0N5304	146
12-ORA-55-17.2/17.2	12-0P7204	146

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-55-17.7/17.7	12-0S0904	146
12-ORA-57-15.6/15.6	12-0Q7904	146
12-ORA-57-16.2/20.9	12-0F03U4	147
12-ORA-57-20.3/21.6	12-0C1104	147
12-ORA-73-10.0/28	12-0N7204	147
12-ORA-73-10.3/19.5	12-0S2304	147
12-ORA-73-23.7/24.1	12-0N8604	147
12-ORA-74-2.9/5.1	12-0L7224	147
12-ORA-74-11.5/16.6	12-0P0304	148
12-ORA-90-.5/2.5	12-0S4704	148
12-ORA-90-2.6/5.1	12-0P5804	148
12-ORA-90-4.0/4	12-0Q4204	148
12-ORA-91-13.4/14.1	12-0N2704	148
12-ORA-91-9.8/18.9	12-0N3204	148
12-ORA-91-12.5/13.9	12-0N4904	149
12-ORA-91-16.6/17	12-0S6604	149
12-ORA-133-3.2/4.1	12-0P94U4	149
12-ORA-133-4.2/13.4	12-0S2204	149
12-ORA-133-3.9/13.6	12-0N6604	149
12-ORA-142-3.1/6.4	12-0S4404	149
12-ORA-241-14.5/25	12-0Q7004	150
12-ORA-241-16.0/38.8	12-0R5204	150

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-241-23.1/23.1	12-0Q8104	150
12-ORA-405-5.6/5.6	12-0P4004	150
12-ORA-405-7.3/10	12-0N5204	150

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$97,050,912	\$50,017,642
-S-	FEDERAL AID (SECONDARY)	\$10,180,755	\$4,858,725
		\$346,550,513	\$198,550,184
District Total:		<u>\$453,782,179</u>	<u>\$253,426,551</u>

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$1,734,193	\$1,384,802
-F-	FEDERAL AID (PRIMARY)	\$4,917,782	\$4,808,682
-S-	FEDERAL AID (SECONDARY)	\$68,837,272	\$40,175,189
		\$321,315,116	\$247,380,874
District Total:		<u>\$396,804,362</u>	<u>\$293,749,546</u>

Statement of Ongoing Contracts - Federal Aid

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$74,281,767	\$35,046,577
-F-	FEDERAL AID (PRIMARY)	\$236,520,006	\$145,863,590
-S-	FEDERAL AID (SECONDARY)	\$6,652,734	\$5,393,896
		\$1,155,391,334	\$664,073,521
District Total:		<u>\$1,472,845,841</u>	<u>\$850,377,585</u>

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$196,592,913	\$118,575,904
-F-	FEDERAL AID (PRIMARY)	\$280,107,812	\$152,673,162
		\$1,248,266,258	\$683,682,264
District Total:		<u>\$1,724,966,983</u>	<u>\$954,931,330</u>

District 05

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$114,731,980	\$74,194,120
-S-	FEDERAL AID (SECONDARY)	\$46,338,370	\$32,379,849
		\$603,796,072	\$260,419,391
District Total:		<u>\$764,866,422</u>	<u>\$366,993,360</u>

Statement of Ongoing Contracts - Federal Aid

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$25,095,729	\$8,405,057
-F-	FEDERAL AID (PRIMARY)	\$248,832,230	\$66,106,138
-S-	FEDERAL AID (SECONDARY)	\$7,032,374	\$4,278,853
		\$305,567,340	\$205,087,674
District Total:		<u>\$586,527,674</u>	<u>\$283,877,721</u>

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$519,327,394	\$411,047,365
-F-	FEDERAL AID (PRIMARY)	\$218,494,796	\$193,668,244
-S-	FEDERAL AID (SECONDARY)	\$21,870,867	\$9,307,853
		\$1,730,479,204	\$1,205,929,677
District Total:		<u>\$2,490,172,261</u>	<u>\$1,819,953,139</u>

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$261,507,566	\$153,598,391
-F-	FEDERAL AID (PRIMARY)	\$66,205,155	\$12,006,122
-S-	FEDERAL AID (SECONDARY)	\$18,535,397	\$8,141,626
		\$945,051,997	\$507,648,457

Statement of Ongoing Contracts - Federal Aid

District	08			
Federal Aid		Category	Bid + CCO	Work Comp
District Total:			<u>\$1,291,300,115</u>	<u>\$681,394,596</u>
District	09			
Federal Aid		Category	Bid + CCO	Work Comp
-F-		FEDERAL AID (PRIMARY)	\$46,668,321	\$20,833,859
-S-		FEDERAL AID (SECONDARY)	\$3,923,589	\$3,721,721
			\$41,057,842	\$10,483,690
District Total:			<u>\$91,649,751</u>	<u>\$35,039,270</u>
District	10			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$3,838,438	\$3,104,036
-F-		FEDERAL AID (PRIMARY)	\$150,585,006	\$37,629,400
-S-		FEDERAL AID (SECONDARY)	\$40,131,960	\$19,298,838
			\$158,838,605	\$58,867,717
District Total:			<u>\$353,394,008</u>	<u>\$118,899,992</u>
District	11			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$39,203,499	\$29,973,816

Statement of Ongoing Contracts - Federal Aid

District	11			
Federal Aid		Category	Bid + CCO	Work Comp
-F-		FEDERAL AID (PRIMARY)	\$35,650,996	\$19,037,813
-S-		FEDERAL AID (SECONDARY)	\$25,583,496	\$16,306,048
			\$819,383,701	\$643,565,481
District Total:			<u>\$919,821,692</u>	<u>\$708,883,158</u>

District	12			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$109,717,784	\$45,522,820
-F-		FEDERAL AID (PRIMARY)	\$33,792,967	\$7,458,624
			\$440,617,992	\$205,042,992
District Total:			<u>\$584,128,742</u>	<u>\$258,024,436</u>

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$1,231,299,283	\$806,658,769
			\$8,116,315,972	\$4,890,731,922
-S-		FEDERAL AID (SECONDARY)	\$249,086,815	\$143,862,599
-F-		FEDERAL AID (PRIMARY)	\$1,533,557,961	\$784,297,395

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid	Category	Bid + CCO	Work Comp
Statewide Totals		<u>\$11,130,260,031</u>	<u>\$6,625,550,684</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
05	\$26,129,352
11	\$92,104,459
10	\$3,722,680
12	\$4,709,831
02	\$16,399,825
01	\$2,266,894
08	\$58,236,454
09	\$3,923,589
07	\$11,902,620
04	\$49,818,150
03	\$877,120
Work completed this Period:	\$270,090,972