

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-8.2/8.7 01-0B0904		IN DEL NORTE COUNTY NEAR KLAMATH AT PANTHER CREEK BRIDGE #01-0025 AND AT HUNTER CREEK BRIDGE #01-0003 REPLACE BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	DUNNE, RYAN 5065 BOYD RD SUITE H ARCATA CA 95521 (707)496-5581	\$19,751,073 \$19,029,634 \$530,935	04/21/20 05/08/20 07/23/24	90% 96% SUSPENDED
HA21							
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM G R SUNDBERG, INC. 0.4 MILE SOUTH OF WILSON CREEK BRIDGE TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	5211 BOYD ROAD ARCATA, CA 95521 (707)825-6565	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$11,984,109 \$0	02/16/16 05/04/16 04/09/21	100% 100% OVER RUN
20.20 201130							
01-DN-101-35.8/36.5 01-436404 ACNH-Q101-(398)E --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.3 MILE SOUTH OF SMITH RIVER BRIDGE TO 0.4 MILE NORTH OF SMITH RIVER BRIDGE REPLACE BRIDGE	MCM CONSTRUCTION, INC. PO BOX 620; NORTH HIGHLANDS CA 95660 (916)334-1221	MALMBERG, CLAYTON 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)496-5581	\$72,526,623 \$30,302,466 \$1,277,117	07/11/22 08/02/22 05/28/25	56% 42%
HA21							
01-DN-199-7.0/30.4 01-0N5404		REPAIR WILDFIRE DAMAGE DEL NORTE CNTY NEAR HIOUCHI TRAFFIC CONTROL REMOVE SLIDE MATERIAL ETC DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	TIDEWATER CONTRACTORS INC PO BOX 1956 BROOKINGS OR 97415	VALLEY AARON 207 PRICE MALL STE 100 CRESCENT CITY CA 95531 (707)815-5620	\$16,930,000 \$14,223,465 \$0	08/17/23 09/28/23 12/05/24	100% 84% OVER RUN
201.XX201 130							
01-DN-199-28.1/0 01-0F7604		DEL NORTE COUNTY NEAR GASQUET AT THE IDLEWILD MAINTENANCE STATION UPGRADE MAINTENANCE STATION.	BROWARD BUILDERS, INC. 1200 E. KENTUCKY AVE WOODLAND CA 95776	VALLEY, AARON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)815-5620	\$5,308,040 \$4,151,721 \$1,141,010	01/26/23 03/02/23 06/07/24	94% 78%
01-HUM-36-.1/1.7 01-0E0104 HSNH-S036-(117)E --()		HUMBOLDT COUNTY NEAR ALTON FROM 0.1 MILE EAST OF ROUTE 36/101 SEPARATION TO 1.7 MILES EAST OF ROUTE 36/101 SEPARATION. ROADWAY EXCAVATION, PLACE HMA (TYPE A) AND	KODY KING MERCER FRASER COMPANY PO BOX 1006 EUREKA, CA 95502 (707)443-6371	TAI MORGAN-MARBET 1487 SANDY PRAIRE CT. SUITE E FORTUNA, CA 95501 (707)834-0219	\$6,133,792 \$1,540,231 \$27,225	12/07/22 01/06/23 07/31/24	52% 25% SUSPENDED
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-11.3/34.6 01-0C5004 ACNH-S036-(118)E --()		HUMBOLDT COUNTY ON ROUTE 36 AT HELY CREEK BRIDGE 04-0092 AT LITTLE LARABEE CREEK BRIDGE 04-0102 AND AT BUTTE CREEK BRIDGE 04-0116 REPLACE BRIDGE RAILS.	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT STE. E FORTUNA, CA 95540 (707)621-0000	\$14,985,875 \$2,737,726 \$136,820	03/02/23 03/24/23 10/10/25	17% 18%
HA21							
01-HUM-36-13.5/36.1 01-0H6104 ACNH-S036-(119)E --()		HUMBOLDT COUNTY AT AND NEAR BRIDGEVILLE FROM 3.4 MILES WEST OF GRIZZLY CREEK BRIDGE TO 0.8 MILE EAST OF SOUTH FORK VAN DUZEN RIVER COLD PLANE AND OVERLAY HMA, & REPLACE GUAR	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT STE E FORTUNA, CA 95540 (707)621-0000	\$36,777,777 \$8,070 \$4,320	10/31/23 11/30/23 12/11/24	0% 0% SUSPENDED
HA22							
01-HUM-36-70.0/42 01-0M8104		MOBILIZATION, TRAFFIC CONTROL, REMOVE G R SLIDE DEBRIS, STABILIZE SLOPE, REPAIR DRAINAGE AND OTHER ITEMS AS REQUIRED REPAIR DRAINAGE SYSTEMS	SUNBERG INC. 5211 BOYD ROAD ARCATA, CA 95521	MORGAN-MARBET, TAI 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$24,550,000 \$17,568,430 \$0	01/10/23 03/13/23 09/03/24	75% 72%
20.20 201130							
01-HUM-36-365.0/40 01-0N4504		MAJOR ITEMS OF WORK INCLUDE TRAFFIC CONTROL, ROADWAY EXCAVATION, ROCK SLOPE, RECONSTRUCT ROADWAY, EROSION CONTROL DIR'S EMERGENCY REPAIR STORM DAMAGE	GARTH R. SUNBERG, JR. GR SUNBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95540 (707)621-0000	\$2,485,000 \$939,754 \$0	08/20/23 08/25/23 08/27/24	32% 38%
20.20 201130							
01-HUM-96-27.0/27.4 01-0H1914 ACST-ER -(31S)0 --()		HUMBOLDT COUNTY NEAR WEITCHPEC FROM 0.6 MILE TO 0.2 MILE WEST OF BLUFF CREEK ROAD DRILL GROUND ANCHOR HOLES, PLACE SOLDIER P	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	BRIAN WINTER 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)834-1151	\$5,361,767 \$4,460,271 \$0	12/16/22 01/20/23 05/20/24	81% 83%
01-HUM-96-43.7/0 01-0F9204		IN HUMBOLDT COUNTY NEAR ORLEANS AT 1.2 MILES WEST OF SISKIYOU COUNTY LINE RESTORE DISPOSAL SITE	WYLATTI RESOURCE MANAGEMENT, INC 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	ZIMMERER, JEFFREY 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-2122	\$640,523 \$388,185 \$0	02/03/22 03/16/22 12/15/28	22% 60%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-225.0/24.5 01-0M8304		REPAIR DRAINAGE SYSTEM AND RESTORE SLOPE DIR'S EMERGENCY F.A. REPAIR DRAINAGE SYSTEM	6 RIVERS CONSTRUCTION, INC. PO BOX 1431 HOOPA, CA 95546	RETFERFORD, ETHAN 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$835,000 \$0 \$0	01/14/23 01/14/23 03/31/23	0% 0%
20.20 201130							
01-HUM-99-/0 01-0G1404 ACST-X023-(044)E --()		IN HUMBOLDT COUNTY ON ROUTES 96 & 169 AT VARIOUS LOCATIONS BRIDGE RAIL UPGRADE	STEELHEAD CONSTRUCTORS JV P.O. BOX 536; PALO CEDRO CA 96073 (530)226-6400	WINTER, BRIAN 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$11,333,066 \$8,095,161 \$508,943	11/16/22 12/14/22 02/21/25	52% 71%
HA21							
01-HUM-101-27.7/27.7 01-0A1104		IN HUMBOLDT COUNTY NEAR MYERS FLAT AT SOUTH FORK EEL RIVER BRIDGE BRIDGE SEISMIC RETROFIT	MERCER-FRASER COMPANY P.O BOX 1006 EUREKA, CA 95502 (707)443-6371	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRE COURT, ST.E FORTUNA, CA 95540 (707)621-0000	\$6,766,968 \$4,801,792 \$0	09/21/21 11/12/21 06/12/24	69% 76% SUSPENDED
HA21							
01-HUM-101-57.1/67.8 01-0G6104 ACNH-Q101-(402)E --()		HUMBOLDT COUNTY IN AND NEAR FORTUNA FROM 0.5 MILE SOUTH OF ROUTE 36 TO 0.4 MILE SOUTH OF HOOKTON ROAD ROADWAY EXCAVATION; ASPHALT TREATED PERM.	MERCER FRASER COMPANY PO BOX 1006 EUREKA, CA 95502 (707)443-6371	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRE COURT STE E FORTUNA, CA 95501 (707)621-0000	\$6,183,133 \$6,556,466 \$3,200	07/27/22 08/19/22 06/18/24	86% 96% SUSPENDED
HA25							
01-HUM-101-60.4/0 01-0C1104		IN HUMBOLDT COUNTY IN FORTUNA AT THE MATERIALS LABORATORY AT 1050 RIVER RANCH ROAD CONSTRUCT MATERIALS LAB	MERCER-FRASER COMPANY PO BOX 1006; EUREKA CA 95502 (707)443-6371	TAI MORGAN-MARBET 1487 SANDY PRAIRE COURT ST. E FORTUNA, CA 95501 (707)834-0219	\$11,026,983 \$9,100,084 \$411,650	03/17/22 04/08/22 07/01/24	35% 82%
HA14							
01-HUM-101-75.9/79.5 01-0H20U4 HSNH-Q101-(413)E --()		HUMBOLDT COUNTY IN EUREKA AT VARIOUS LOCATIONS FROM MCCULLENS AVENUE TO 0.1 MILE NORTH OF V STREET AND WEST AVENUE NORTHBOUND MINOR CONCRETE, MODIFY SIGNAL AND HMA.	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY REDDING CA 96002	WALKER, KRISTINA 5601 S BROADWAY STREET EUREKA, CA 95503 (707)223-0032	\$11,817,303 \$9,507,622 \$896,470	12/15/22 01/17/23 07/17/24	82% 77%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-80.0/84 01-366004 ACNH-394 -(E )0 --()		HUMBOLDT COUNTY NEAR EUREKA FROM EUREKA SLOUGH BRIDGE TO BAYSIDE CUTOFF CONSTRUCT INTERCHANGE, STRUCTURE UNDERCROS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482 (707)467-4100	ZIMMERER, JEFFREY 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$47,287,738 \$10,232,394 \$126,388	12/29/22 01/26/23 02/26/27	18% 22%
01-HUM-101-88.3/88.3 01-0E8904 ACNH-Q101-(417)E --()		HUMBOLDT COUNTY IN ARCATA AT ROUTE 299/101SEPARATION HOT MIX ASPHALT (TYPE A), STRUCTURAL CONCR	SHASTA SERVICES, INC. DBA TIMBERWORKS PO BOX 1240 MT. SHASTA CA 96067 (530)926-4093	DUNNE, RYAN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)346-9027	\$3,862,770 \$3,341,576 \$545,360	04/21/23 05/31/23 05/29/24	96% 84%
HB4N 01-HUM-101-330.0/34 01-0P0304		TRAFFIC CONTROL, REMOVE AND REGRADE 500 CY OF SLIDE MATERIAL, PLACE EROSION CONTROL, REPAIR/RESTORE ROADWAY DIR'S EMERGENCY F.A. SLIDE REPAIR	FORD LOGGING INC DBA PACIFIC EARTHSCAPE 1225 CENTRAL AVE #11 MCKINLEYVILLE, CA 95519	LONG, CODY 1487 SANDY PREIRIE CT STE. E FORTUNA, CA 95501 (707)496-0332	\$2,000,000 \$1,341,718 \$0	02/21/24 03/18/24 09/12/24	33% 67%
20.XX 201130							
01-HUM-101-595.0/0 01-0K4204		IN FORTUNA MAINTENANCE STATION AND SOME ELECTRICAL SYSTEM REHABILITATION AT THE LEGGETT MAINTENANCE STATION. DIR'S EMERGENCY L.B. REPAIR TO PREVENT FURTHER POWER OUTAGES	MOUNTAINSIDE CONSTRUCTION 13884 SHANGRILA DRIVE REDDING, CA 96003	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-1020	\$245,000 \$253,358 \$0	02/21/20 05/03/20 02/02/21	100% 100%
20.80 524000							
01-HUM-101-675.0/67.5 01-0N9404		REPAIR DRAINAGE SYSTEM HUMBOLDT CNTY NEAR LOLETA REPAIR DRAINAGE SYSTEM TRAFFIC CNTRL DIR'S EMERGENCY F.A. REPAIR CULVERT	MCCULLOUGH CONSTRUCTION INC 57 ALDER GROVE RD ARCATA CA 95521	LONG CODY 1487 SANDY PRAIRIE CT STE E FORTUNA CA 95540 (707)496-0332	\$2,485,000 \$598,675 \$364,370	01/16/24 01/18/24 05/23/24	65% 24%
20.XX 201130							
01-HUM-101-865.0/86.7 01-0L3904		THE STATE HIGHWAY SYSTEM (SHS). BREACHING OF RIGHT-OF-WAY (RIW) FENCES AND GATES, DAMAGE TO SLOPES, AND OTHER DAMAGES... DIR'S EME REPAIR DAMAGED ABUTMENT	WAHLUND CONSTRUCTION INC. PO BOX 6486 EUREKA, CA 95502	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$6,005,000 \$5,984,736 \$0	11/22/21 01/12/22 02/29/24	100% 100% OVER RUN
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-/0 01-0M8404		REPAIR SLIDE RESTORE PAVEMENT AND REPAIR DRAINAGE SYSTEMS REPAIR AND RESTORE DRAINAGE SYSTEMS	GRANITE CONSTRUCTION COMPANY 1324 S STATE STREET UKIAH, CA 95482	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95540 (707)621-0000	\$19,885,000 \$14,468,637 \$0	01/17/23 02/13/23 07/12/24	85% 73%
20.20 201130							
01-HUM-169-19.0/33 01-0H0214 ACST-ER -(31S)0 --()		HUMBOLDT COUNTY NEAR PECWAN FROM 3.4 MILESWEST OF CAPPELL CREEK BRIDGE TO 0.4 MILE EAST OF WEITCHPEC SCHOOL ROAD CONSTRUCT SOLDIER PILE WALL, INSTALL DRAIN	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	ZIMMERER, JEFFREY 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$3,369,949 \$1,744,990 \$0	12/07/22 01/06/23 09/04/24	28% 52%
01-HUM-211-772.0/78.6 01-0M7304		EMERGENCY EARTHQUAKE BRIDGE REPAIR DIR'S EMERGENCY F.A. FERNBRIDGE BRIDGE REPAIR	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE. SACRAMENTO, CA 95838	MORGAN-MARBET, TAI 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$27,985,000 \$21,359,407 \$0	12/20/22 01/06/23 08/27/24	64% 76%
20.20 201130							
01-HUM-254-.8/20.4 01-0H2414		HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF CHIMNEY TREE GIFT SHOP TO 0.8 MILE SOUTH OF BULL CREEK ROAD 2150 CORRUGATED STEEL PIPE & STRUCTURAL CONCRET	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LANE COVELO CA 95428		\$1,343,398 \$0 \$0	04/18/24 05/08/24	0% 0%
01-HUM-254-4.2/0 01-0E7904 ACST-P254-(009)E --()		HUMBOLDT COUNTY NEAR PHILLIPSVILLE AT 3.3 MILES NORTH OF OHMAN CREEK BRIDGE STR. CONC. BRIDGE, ENGR. STREAMBED MATERIA	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	MORGAN-MARBET, TAI- AQUA 1487 PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$2,797,943 \$2,380,390 \$0	12/13/22 01/13/23 04/15/24	99% 83%
01-HUM-254-4.3/4.7 01-0H8004 ACST-ER -(31D)0 --()		HUMBOLDT COUNTY NEAR MIRANDA FROM 0.1 MILENORTH OF FISH CREEK ROAD TO 0.1 MILE SOUTHOF MAPLE HILLS ROAD RDWY EXC, STEEL SOLDIER PILES, STRUCTURAL	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521	LONG, CODY 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95501 (707)496-0332	\$8,699,653 \$7,490,045 \$668,703	03/10/23 04/04/23 08/09/24	78% 86%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-255-6.0/7.6 01-3660U4 ACST-P255-(011)E --()		IN HUMBOLDT COUNTY NEAR ARCATA FROM PACHACO LN TO V ST COMBINED ENVIRONMENTAL MITIGATION	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	ZIMMERER, JEFFREY 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$3,374,367 \$3,121,359 \$0	07/01/20 07/23/20 01/21/25	77% 92%
01-HUM-299-1.9/37.8 01-0F6204		HUMBOLDT COUNTY NEAR BLUE LAKE AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF ROUTE 200 TO 0.5 MILE EAST OF BOISE CREEK CAMPGROUND REMOVE AND REPLACE CULVERT, PLACE TRENCHLE	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521	RETFERFORD, ETHAN 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$6,248,381 \$2,919,030 \$0	09/15/22 09/30/22 08/02/24	50% 47%
HA42							
01-HUM-299-7.6/29.2 01-0H5804 ACNH-P299-(216)E --()		HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.5 MILE EAST OF BLUE LAKE BOULEVARD TO 0.1 MILE EAST OF TITLOW HILL ROAD RHMA, HMA AND REPLACE AC SURFACING.	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	COLLINS, ROBIN 5601 SOUTH BROADWAY SUITE A EUREKA, CA 95503 (707)272-5831	\$13,953,679 \$459,832 \$459,832	09/25/23 10/25/23 11/15/24	5% 3%
HA22							
01-HUM-299-9.0/.6 01-0N0904		REPAIR STORM DAMAGE HUMBOLDT CNTY 19 M WEST OF WILLOW CREEK TRAFFIC CONTROL REMOVE EMBANK ETC. DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD ARCATA CA 95521	HOWELL BRENDA 5065 BOYD RD ARCATA CA 9551 (707)498-2122	\$4,985,000 \$1,159,732 \$64,025	06/19/23 07/25/23 07/23/24	56% 23%
20.XX 201130							
01-HUM-299-10.0/43 01-0L9104		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BEGINNING TRUCK LANE LEFT TO END PO BOX 406 OF COUNTY DIR'S EMERGENCY F.A. REPAIR SNOW STORM DAMAGE	R. BROWN CONSTRUCTION COMPANY, 57 ALDERGROVE ROAD WILLOW CREEK, CA 95573	ZIMMERER, JEFFREY 5065 BOYD RD. ARCATA, CA 95521 (707)498-2122	\$14,685,000 \$14,509,729 \$0	12/27/21 03/29/22 05/20/24	99% 99%
20.20 201130							
01-HUM-299-11.0/11.4 01-0H4314 ER-31S3-(004)0 --()		HUMBOLDT COUNTY ABOUT 6 MILES EAST OF BLUELAKE FROM NORTH FORK MAD RIVER BRIDGE TO 0.4 MILE EAST OF NORTH FORK MAD RIVER BRIDGE CONSTRUCT RETAINING WALL, RECONSTRUCT ROAD	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521	HOWELL, BRENDA 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-2122	\$6,034,325 \$1,556,175 \$806,581	09/26/23 10/18/23 07/11/24	21% 26% SUSPENDEED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-30.7/33.4 01-0J4104 HSNH-P299-(214)E --()		HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1MILE EAST OF CEDAR CREEK ROAD TO 0.1 MILE EAST OF EAST FORK WILLOW CREEK BRIDGE CONSTRUCT SOLDIER PILE GROUND ANCHOR WALLS	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521	RETFERFORD, ETHAN 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)223-0030	\$19,903,504 \$6,703,285 \$337,583	11/28/22 12/27/22 02/21/25	41% 34%
01-HUM-299-265.0/27.5 01-0M3804		REPAIR SINK, RESTORE HIGHWAY DRAINAGE, ANDRESTORE HIGHWAY. IN HUMBOLDT COUNTY ABOUT 10 MILES WEST OF WILLOW CREEK... DIRECTOR'S EM REPAIR HIGHWAY EMBANKMENT	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	ETHAN RETHERFORD 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$1,485,000 \$686,993 \$0	07/18/22 07/25/22 09/25/24	26% 46%
20.20 201130							
01-HUM-299-/5.7 01-0H5604 ACNH-P299-(215)E --()		HUMBOLDT COUNTY IN AND NEAR ARCATA FROM ROUTE 299/101 SEPARATION TO 0.2 MILE EAST OF BLUE LAKE UNDERCROSSING PLACE RHMA, REPLACE ASPHALT CONCRETE, AND	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	COLLINS, ROBIN 5601 SOUTH BROADWAY SUITE A EUREKA, CA 95503 (707)834-1151	\$12,327,493 \$3,680,238 \$1,065,603	08/07/23 09/01/23 11/13/24	13% 30%
01-LAK-20-2.0/2.8 01-0H8404 HSST-P020-(201)E --()		LAKE COUNTY ABOUT 6 MILES WEST OF UPPER LAKE FROM 0.6 MILE WEST OF IRVINE AVENUE TO 0.1 MILE EAST OF MID LAKE ROAD RDWY EXC, PLACE HMA-A & RHMA, CONST SOLDIE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)978-0441	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$15,820,672 \$2,944,134 \$503,768	07/21/23 08/23/23 12/31/26	9% 19%
01-LAK-29-28.5/31.6 01-2982U4 ACNH-P029-(148)E --()		IN LAKE COUNTY NEAR KELSEYVILLE ON RTE 29 FROM 0.6 MI TO 3.7 MILES NORTH OF RTE 281 AND ON RTE 175 FROM SO JCT RTE 29 TO 0.3 MI CONSTRUCT EXPRESSWAY	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$58,764,187 \$57,977,105 \$775,226	11/07/19 12/02/19 08/25/24	97% 100% SUSPENDED
01-LAK-29-45.1/52.5 01-0M6404		LAKE COUNTY NEAR LAKEPORT FROM PARK WAY OVERCROSSING TO ROUTE 20 RHMA-G, COLD PLANE AC PAVEMENT, AND PAVEME	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	SEYOUM, KASSAYE 15523 40TH AVENUE CLEARLAKE, CA 95422 (707)223-1213	\$5,243,638 \$10,013 \$0	03/14/24 04/10/24 09/01/24	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-29-50.8/0 01-0E0814		IN LAKE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL & UPGRADE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET;  UKIAH CA 95482 (707)467-4100	SEYOUM, KASSAYE PO BOX-457 LOWER LAKE CA 95457 (707)223-1213	\$9,762,220 \$10,002,915 \$4,322	09/20/21 10/19/21 11/01/24	67% 100%
01-LAK-29-/5.8 01-0L8714		LAKE COUNTY NEAR MIDDLETOWN FROM NAPA COUNTY LINE TO ROUTE 175 MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE  SACRAMENTO CA 95864 (916)438-8547	KASSAYE SEYOUM 15523 40TH AVE. CLEAR LAKE CA 95422 (707)223-1213	\$4,399,337 \$534,658 \$534,658	02/08/24 03/15/24 08/01/24	17% 12%
01-MEN-1-1.0/1.2 01-0P0204		TRAFFIC CNTRL EMBANK REPAIR AND STABILIZE MENDO CNTY TRAFFIC CNTRL EMBANK REPAIR AND STABILIZE DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	REGE CONSTRUCTION INC 600 SANTANA DR  CLOVERDALE CA 95425	MOSALLAI MOJTABA 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)498-5816	\$1,985,000 \$0 \$0	04/15/24 04/30/24 06/28/24	0% 0%
20.XX 201130							
01-MEN-1-17.0/101.7 01-0P0004		IN MEDOCINO ROUTE 001 PM 101.70/101.70 REPAIR LANDSLIDE DIR'S EMERGENCY F.A. REPAIR LAND SLIDE	BUD GARMAN CONST. SERV. INC. 24900 N HWY 101  WILLITS CA 95490	MOJTABA MOSALLAI 925 NORTH FRANKLIN STREET FORT BRAGG CA 95437 (707)498-5816	\$3,485,000 \$1,544,796 \$0	02/06/24 02/06/24 08/01/24	57% 44%
20.20 201130							
01-MEN-1-31.1/31.6 01-0E11U4 ACST-S001-(662)E --()		MENDOCINO COUNTY NEAR ELK FROM 0.2 MILE SOUTH OF ELK CREEK BRIDGE TO 0.2 MILE NORTH OF ELK CREEK BRIDGE STRUCTURAL CONC BRIDGE, TEMP BRIDGE AND BA	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET  WATSONVILLE CA 95076 (707)467-4100	MOSALLAI MOJTABA 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)498-5816	\$12,018,837 \$307,798 \$147,948	11/15/23 12/13/23 01/30/25	1% 3%
01-MEN-1-41.8/42.5 01-0C55U4 ACST-S001-(665)E --()		MENDOCINO COUNTY NEAR ALBION FROM 0.6 MILESOUTH OF NAVARRO RIDGE ROAD TO 0.1 MILE NORTH OF NAVARRO RIDGE ROAD ROADWAY EXCAVATION, HMA, GEOSYNTHETIC REIN	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET  WATSONVILLE CA 95076 (707)467-4100	MOSALLAI, MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$5,741,019 \$543,391 \$15,000	02/22/24 03/07/24 09/24/24	6% 9%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-51.3/52.1 01-434844 ACST-S001-(664)E --()		MENDOCINO COUNTY AT MENDOCINO FROM LARKIN ROAD TO 0.2 MILE SOUTH OF SURFWOOD ESTATESROAD	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521 (707)825-1014	MOSALLAI, MOJTABA 925 N FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$11,440,269 \$2,152,282 \$881,770	12/12/23 01/10/24 06/26/25	5% 19% SUSPENDED
HA21							
01-MEN-1-61.9/62.2 01-434804 ACST-S001-(658)E --()		IN MENDOCINO COUNTY IN FORT BRAGG FROM ELM STREE TO PUDDING CREEK RD - 421	MCM CONSTRUCTION, INC. PO BOX 620; NORTH HIGHLANDS CA 95660 (916)334-1221	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$8,807,955 \$8,844,572 \$4,023	10/21/22 11/16/22 05/23/24	97% 98% SUSPENDED
HA21							
01-MEN-1-65.1/65.5 01-0G6004 HSST-S001-(659)0 --()		MENDOCINO COUNTY IN CLEONE FROM 0.1 MILE NORTH OF MILL CREEK DRIVE TO 0.3 MILE NORTH OF WARD AVENUE	STIMPEL-WIEBELHAUS ASSOCIATES INC. 1168 INDUSTRIAL STREET REDDING CA 96002 (530)223-6605	MOSALLAI, MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$1,774,431 \$1,675,013 \$0	04/27/23 05/22/23 03/06/24	78% 92%
HBI		ROADWAY EXCAVATION, PLACE HMA (TYPE A) & R					
01-MEN-1-85.0/89 01-496204		MENDOCINO COUNTY AT AND NEAR ROCKPORT AT VARIOUS LOCATIONS FROM 1.3 MILES NORTH OF HARDY CREEK BRIDGE TO 1.1 MILES NORTH OF SOUTH REPLACE CULVERTS.	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	MOSALLAI, MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$673,459 \$0 \$0	02/13/24 03/13/24	0% 0%
HA42							
01-MEN-1-87.8/105.6 01-0H5904 ACST-S001-(663)E --()		MENDOCINO COUNTY NEAR ROCKPORT FROM NORTH OF SOUTH FORK COTTONEVA CREEK BRIDGE TO JUNCTION OF ROUTE 101. PLACE HMA, REMOVE & INSTALL GUARDRAIL.	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (916)825-6509	MOSALLAI, MOJTABA 925 N FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$16,985,789 \$6,679,028 \$4,767,433	07/14/23 09/01/23 10/08/24	19% 39%
HA22							
01-MEN-1-749.0/78 01-0P1704		MULTIPLE LANDSLIDE REPAIR MENDO CNTY WESTPORT BLUE SLIDE GULCH TRAFFIC CNTRL RECONSTRUCT ROADWAY DIR'S EMERGENCY ORDER F.A. REPAIR SINK	WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO CA 95428	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$2,485,000 \$0 \$0	04/22/24 05/17/24 01/22/25	0% 0%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-750.0/76.5 01-0N4404		REPAIR LANDSLIDE MEN CNTY NEAR WESTPORT TRAFFIC CONTROL REPAIR DRAINAGE ETC DIR'S EMERGENCY L.B. PAVEMENT REPAIRS	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO CA 95838	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$29,985,000 \$2,105,394 \$0	09/28/23 09/28/23 12/26/24	37% 7%
20.XX 201130							
01-MEN-1-821.0/82.9 01-0P0704		REPAIR MULTIPLE SLIPOUTS MEN CNTY NEAR ROCKPORT TRAFFIC CNTRL RECON RESTRUCT RDWAY DIR'S EMERGENCY F.A. MULTIPLE LOCATION SLIPOUT REPAIRS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$4,985,000 \$0 \$0	03/18/24 03/29/24 01/16/25	0% 0%
20.XX 201130							
01-MEN-1-/0 01-0N7004		TRAFFIC CONTROL REPAIR REPLACE DRAINAGE SYSTEM RECONSTRUCT ROADWAY DIR'S EMERGENCY F.A. REPAIR DRAINAGE SYSTEM	WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO, CA 95428	GEOFFREY WRIGHT 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$1,985,000 \$1,075,233 \$0	12/08/23 12/11/23 06/05/24	78% 54%
20.80 251000							
01-MEN-20-33.3/34.4 01-0E0904 ACNH-P020-(198)E --() HA21		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.3 MILE WEST OF RUSSIAN RIVER BRIDGE AND OVERHEAD TO 0.4 MILE EAST OF COUNTY ROAD 144 REPLACE TWO BRIDGES	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	GEOFFREY WRIGHT 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$27,009,873 \$21,723,393 \$370,607	05/06/22 06/09/22 07/01/25	33% 80%
01-MEN-20-34.1/44.1 01-0L9034		MENDOCINO COUNTY FROM 0.8 MILE EAST OF NORTH CALPELLA OVERCROSSING TO THE LAKE COUNTY LINE MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 8811 KIEFER BLVD SACRAMENTO, CA 95826 (916)438-8500	SEYOUM, KASSAYE 15523 40TH AVE CLEARLAKE, CA 95422 (530)949-1611	\$6,906,252 \$6,503,751 \$2,379,817	08/15/23 09/07/23 06/04/24	91% 91%
01-MEN-101-1.5/2 01-0H8104 ER- 31R-(004)0 --()		MENDOCINO COUNTY NEAR HOPLAND FROM 0.7 MILE TO 1.3 MILES NORTH OF GEYSERS ROAD CONSTRUCT SOLDIER PILE WALL, RDWY EXC, & H	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	TISELL, STEVE 6301 N STATE SREET REDWOOD VALLEY CA 95470 (707)496-5840	\$2,928,069 \$2,887,324 \$0	10/05/22 10/28/22 03/25/24	64% 96% SUSPENDED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-2.0/45.5 01-0N0604		TRAFFIC CONTROL EMBANK REP EROSION CONTROLMEN CNTY NEAR WILLITS 0.1 S OF HAEHL CREEKTRAFFIC CONTROL REMOVE SOILS REGRADE SLIDEDIR' REPAIR STORM DAMAGE NEAR WILLITS	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$4,985,000 \$4,488,838 \$0	05/08/23 06/19/23 06/28/24	100% 90% OVER RUN
20.XX 201130							
01-MEN-101-18.0/1.8 01-0P1304		IN MENDOCINO COUNTY NEAR HOPLAND AT 1.2 MILE NORTH OF GEYSERS ROAD DIR'S EMERGENCY F.A. REPAIR STORM DAMAGE	WYLATTI RESOURCE MANAGEMENT INC. P.O. BOX 575 COVELOL, CA 95428	MOSALLAI, MOJTABA 925 N. FRANKLIN ST. FORT BRAGG, CA 95437 (707)498-5816	\$985,000 \$0 \$0	04/15/24 04/15/24 06/26/24	0% 0% 0%
01-MEN-101-30.8/33.8 01-0K3104 HSNH-Q101-(419)E --()		MENDOCINO COUNTY NEAR UKIAH FROM ROUTE 101/20 SEPARATION TO 0.1 MILE SOUTH OF UVADRIVE/NORTH STATE STREET INSTALL CABLE MEDIAN BARRIER.	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	SEYOUM, KASSAYE  (707)223-1213	\$5,881,462 \$439,715 \$2,000	09/29/23 10/18/23 10/01/24	0% 7% 0%
01-MEN-101-33.7/43.2 01-0H1604 ACNH-Q101-(416)E --()		MENDOCINO COUNTY NEAR WILLITS FROM 1.1 MILES NORTH OF WEST ROAD OVERCROSSING TO 0.6 MILE SOUTH OF HAEHL CREEK BRIDGE REPLACE AC SURFACING, PLACE HMA-A, RHMA-G	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST SANTA CLARA CA 95054 (707)467-4118	WRIGHT, GEOFFREY 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$23,948,488 \$20,482,922 \$562,569	05/04/23 06/08/23 07/15/24	78% 84% 0%
01-MEN-101-40.0/6 01-0L4204		IN MENDOCINO COUNTY FROM 0.9 MILE NORTH OF COMMISKI ROAD TO 0.1 MILE NORTH OF PIETA CREEK BRIDGE DIR'S EMERGENCY F.A. SLIDE REPAIR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	ANDERSON, MICHAEL 21340 BAECHEL ROAD WILLITS, CA 95490 (707)354-1072	\$20,885,000 \$12,996,356 \$0	08/24/21 09/12/21 09/30/24	100% 62% OVER RUN
20.20 201130							
01-MEN-101-100.1/106.2 01-0M0904		MENDOCINO COUNTY NEAR PIERCY FROM SOUTH FORK EEL RIVER BRIDGE 10-0300 TO 0.6 MILE SOUTH OF HUMBOLDT COUNTY LINE MICROSURFACING AND THERMOPLASTIC TRAFFIC S	DOOLITTLE CONSTRUCTION LLC 15 BUSINESS PARKWAY SUITE 105 SACRAMENTO CA 95828	LONG, CODY 1487 SANDY PRAIRIE COURT ST.E FORTUNA, CA 95540 (707)496-0332	\$1,653,798 \$780,002 \$0	06/19/23 07/14/23 12/22/23	45% 47% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-420.0/43.5 01-0M5004		REPAIR THE DAMAGED GAURDRAIL, INSTALL EROSION CONTROL, PROVIDE TRAFFIC CONTROL AND ADDITIONAL WORK AS NECESSARY DIRECTOR'S EMERGEN REPAIR WILDFIRE DAMAGE	BRIAN HURT WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO, CA 95428	ROOZBEH HADIPOUR 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$2,885,000 \$2,850,487 \$0	09/19/22 09/27/22 03/29/24	100% 99% OVER RUN
20.20 201130							
01-MEN-101-860.0/87.5 01-0P0904		IN MENDOCINO COUNTY NEAR CUMMINGS ON ROUTE101 FROM 1.7 MILES SOUTH TO 0.2 MILE SOUTHOF GRIZZLY CREEK 101/271 SEPERATION DIR'S EMER REPAIR SLIDE DAMAGE	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	TISELL, STEVE  (707)815-5647	\$1,985,000 \$726,846 \$0	03/10/24 04/24/24 12/27/24	25% 37%
20.XX 201130							
01-MEN-128-4.0/.5 01-0P0804		REPAIR STORM DRAIN MENDO CNTY NEAR NAVARRO TRAFFIC CNTRL STABILIZE RD WAY EXCAVATION DIR'S EMERGENCY F.A. PAVEMENT REPAIRS	WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO CA 95428	MOSALLAI MOJTABA 925 N FRANKLIN ST FORT BRAGG CA 95437 (707)498-5816	\$985,000 \$369,988 \$369,988	03/07/24 04/25/24 08/29/24	40% 38%
20.XX 201130							
01-MEN-162-8.0/8.4 01-0A1314 ACST-P162-(043)E --()		MENDOCINO COUNTY ABOUT 8 MILES EAST OF LONGVALE FROM 0.2 MILE WEST TO 0.1 MILE EAST OF EEL RIVER BRIDGE REPLACE BRIDGE.	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD, VALLEY CA 95470 (707)496-4368	\$17,026,071 \$15,223 \$0	06/12/23 07/03/23 09/11/25	0% 0% SUSPENDED
01-MEN-162-11.5/11.8 01-0B5304 STER-19FF-(004)E --()		IN MENDOCINO NEAR DOS RIOS FROM 1.4 TO 1.7 MILES EAST OF RODEO CREEK BR #10-237 STABILIZE ROADWAY	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95502 (707)443-6371	ROOSBEH HADIPOUR 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$20,111,735 \$16,821,479 \$330,741	11/08/21 11/30/21 07/25/24	85% 84%
HA23							
01-MEN-162-28.6/29.4 01-0L4804		MENDOCINO COUNTY NEAR COVELO FROM 0.1 MILEWEST OF TOWN CREEK BRIDGE TO 0.1 MILE EASTOF EAST LANE ROAD RUBBERIZED SPEED HUMP, SOLAR LIGHTING ASSE	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$981,480 \$971,857 \$0	07/19/23 08/21/23 03/15/24 05/13/24	100% 100% COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-162-155.0/17.5 01-0N4204		MAJOR ITEMS OF WORK INCLUDE TRAFFIC CONTROL, REPAIR/REPLACE DRAINAGE SYSTEM, INSTALL HORIZONTAL DRAINS DIR'S EMERGENCY F.A. REPAIR STORM DAMAGE	ENGELKE CONSTRUCTION, INC. PO BOX 1387 HEALDSBURG, CA 95448 (707)433-8389	HADIPOUR, ROOZBEH 6301 NORTH STREET REDWOOD, VALLEY CA 95470 (707)496-4368	\$1,485,000 \$962,685 \$0	08/23/23 10/03/23 06/28/24	100% 65% OVER RUN
20.20 201130							
01-MEN-162-/25.7 01-0H1504 ACST-P162-(044)E --()		MENDOCINO COUNTY NEAR LONGVALE FROM ROUTE 101 TO 1.1 MILES SOUTH OF POONKINNEY ROAD NEAR COVELO HMA, RHMA, AND GEOSYNTHETIC PAVEMENT INTER	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482		\$36,081,257 \$0 \$0	03/26/24 05/15/24	0% 0%
HA22							
01-MEN-175-/9.9 01-0M0204		MENDOCINO COUNTY AT AND NEAR HOPLAND FROM ROUTE 101 TO THE LAKE COUNTY LINE SLURRY SEAL, REPLACE AC SURFACING, & TRAFF	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354 (209)522-2277	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$1,326,714 \$91,222 \$91,222	04/03/23 06/08/23 08/01/24	3% 7% SUSPENDED
01-MEN-253-1.6/2.2 01-0J6314 ACST-ER -(39A)0 --()		MENDOCINO COUNTY NEAR BOONVILLE FROM 0.1 MILE WEST OF SINGLEY CATTLEPASS TO 1.3 MILES WEST OF SODA CREEK BRIDGE CONSTRUCT GROUND ANCHOR WALL, PLACE RSP, P	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	SEYOUM, KASSAYE 15523 40TH AVE CLEARLAKE, CA 95422 (707)223-1213	\$9,223,236 \$2,947,625 \$951,047	10/02/23 10/25/23 10/01/26	20% 32% SUSPENDED
01-MEN-253-/0 01-0M8204		REPAIR DRAINAGE SYSTEMS RESTORE PAVEMENT REPAIR SLIDE REPAIR/RESTORE ROADWAY	MERCER FRASER COMPANY PO BOX 1006 EUREKA, CA 95502	MOSALLAI, MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$1,485,000 \$1,340,407 \$0	01/14/23 02/08/23 05/31/24	100% 90% OVER RUN
20.20 201130							
01-VAR-101-63.9/104.5 01-484004 ACNH-Q101-(320)E --()		MENDOCINO COUNTY AT VARIOUS LOCATIONS TRENCHLESS WSP CULVERT, RSP AND CSP.	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LANE COVELO CA 95428	MOSALLAI, MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$3,514,820 \$3,400,268 \$0	04/07/23 04/20/23 03/26/24	94% 95% SUSPENDED
HA42							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. PO BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$5,401,364 \$0	03/31/17 05/25/17 05/04/21	100% 90% OVER RUN
20.20 201130							
01-VAR-999-/0 01-0L1704		MENDOCINO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, HMA, STRUCTURA	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$3,938,512 \$3,737,154 \$1,788,104	05/05/23 06/22/23 06/01/24	95% 99%
01-VAR-999-/0 01-0L1504		HUMBOLDT COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, HMA, CONCRETE	DEES BURKE ENGINEERING CONSTRUCTORS, LLC 207 W STATE STREET ONTARIO CA 91762	MORGAN-MARBET, TAI-AQUA 1487 SANDY PRAIRIE COURT ST. E FORTUNA, CA 95540 (707)834-0219	\$1,499,999 \$268,715 \$0	04/21/23 06/05/23 02/06/24	15% 18%
01-VAR-999-/0 01-0L1604		MENDOCINO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, RAPID SETTING	TPA CONSTRUCTION INC. 1770 BOOTH ROAD ROSEVILLE CA 95747 (916)919-1624	MOJTABA, MOSALLAI 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$1,966,573 \$778,280 \$334,947	06/07/23 08/18/23 06/20/24	63% 39%
01-VAR-999-/0 01-0L9504		HUMBOLDT COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, HMA-A, & COLD	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510		\$3,290,499 \$0 \$0	05/03/24 05/18/24	0% 0%
01-VAR--/0 01-0N3904		MAJOR ITEMS OF WORK INCLUDE TRAFFIC CONTROL, DRAINAGE REPAIR, ROADWAY REPAIR, EROSION CONTROL, MOBILIZATION, ETC. DIR'S EMERGENCY REPAIR DRAINAGE SYSTEMS	STEVE HEMMINGSEN PO BOX 215 CRESCENT CITY, CA 95531	CLIFTON, JESS 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-3047	\$985,000 \$505,873 \$0	06/29/23 07/31/23 05/29/24 05/29/24	52% 51%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-0L4604		DEL NORTE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS MODIFYING CHANGEABLE MESSAGE SIGN SYSTEMS.	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577 (707)442-2971	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$637,500 \$3,625 \$0	06/28/23 07/28/23 08/01/24	0% 1% SUSPENDED
01-VAR--/0 01-0N8804		MAJOR ITEMS OF WORK INCLUDE TRAFFIC CONTROL, REMOVE SLIDE DEBRIS, EROSION CONTROL AND ADDITIONAL ITEMS DIR'S EMERGENCY F.A. EMERGENCY SLIDE REPAIR	GR SUNDBERG, INC. 5521 BOYD ROAD ARCATA, CA 95521	DUNNE, RYAN 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)346-9027	\$2,485,000 \$876,912 \$0	12/05/23 01/18/24 06/18/24	10% 35%
20.20 201130							
01---/0 01-0M8804		HAZARD TREE REMOVAL SLOPE REPAIR SURFACE DRAINAGE REPAIRS DIR S EMERGENCY F.A. REPAIR SNOW STORM DAMAGE	WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO, CA 95428	SEYOUM, KASSAYE 15523 40TH AVE. CLREARLAKE, CA 95422 (707)223-1213	\$8,610,000 \$7,480,943 \$0	03/30/23 04/12/23 12/01/24	86% 87%
20.XX 201130							
01---/0 01-0N1304		TRAFFIC CONTROL HAZARD TREE REMOVAL SLIDE REMOVAL DIR'S EMERGENCY F.A. SLIDE REPAIR	GR SUNBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	WINTER, BRIAN 5065 S BOYD ROAD UNIT H ARCATA, CA 95521 (707)834-1151	\$1,985,000 \$1,219,143 \$0	05/30/23 05/31/23 07/11/24	37% 61%
20.20 201130							
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$894,359,273</u>	<b>Completed to Date:</b>	<u>\$466,856,211</u>	<b>Work This Month:</b>	<u>\$24,191,325</u>	







**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-17.3/25 02-4J0514		SHASTA COUNTY IN AND NEAR REDDING FROM ROUTE 299 TO WEST FORK STILLWATER CREEK BRIDGE MIDDLE-MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE SACRAMENTO CA 95864 (916)532-8097	NATHAN ALEXANDER 1031 BUTTE STREET SUITE 205 REDDING CA 96001 (530)604-5102	\$7,312,165 \$294,452 \$294,452	03/05/24 03/11/24 09/13/24	12% 4%
02-SHA-5-28.8/44.1 02-3H6804 ACIM-005 -(8 )6 --()		SHASTA COUNTY ABOUT 6 MILES NORTH OF SHASTA LAKE CITY FROM PIT RIVER BRIDGE TO 1.2 MILES SOUTH OF DOG CREEK BRIDGE PLACE RHMA, PAINT TRAFFIC STRIPE, & INSTAL	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96001 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	HIGGINS KYLE 1015 BUTTE ST REDDING CA 96001 (530)356-9242	\$28,278,766 \$4,054,950 \$3,748,988	10/26/23 11/08/23 12/23/24	4% 14%
02-SHA-89-22.0/30.6 02-4H7804		SHASTA COUNTY ABOUT 6 MILES EAST OF BURNEYFROM 0.2 MILE NORTH OF ROUTE 299 TO 0.6 MILE NORTH OF LAKE BRITTON ROAD PLACE HMA, SHOULDER BACKING AND THERMOPLAS	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013 (530)335-5501	JOEL GASIK 1031 BUTTE STREET REDDING CA 96001 (530)751-6116	\$6,429,989 \$2,312,006 \$2,211,616	02/23/24 03/21/24 09/04/24	21% 36%
02-SHA-273-18.5/18.7 02-4H0504 ACNH-X089-(124)E --()		SHASTA COUNTY IN AND NEAR REDDING ON ROUTE273 FROM 0.5 MILE NORTH OF SULPHUR CREEK BRIDGE TO 0.2 MILE SOUTH OF TWIN VIEW BOULEVARD PLACE RHMA, HMA, MINOR CONCRETE, AND REPLA	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105	ALEXANDER, NATHAN 1031 BUTTE ST, SUITE 205 REDDING, CA 96001 (530)604-5102	\$28,458,713 \$5,039,558 \$1,808,566	11/16/23 12/13/23 10/30/24	24% 18%
02-SHA-299-22.2/23.8 02-2J4904		SHASTA COUNTY IN REDDING AT VARIOUS LOCATIONS FROM BUENAVENTURA BOULEVARD TO COURT STREET MODIFY SIGNAL AND LIGHTING SYSTEMS, REPLAC	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	ALEXANDER NATHAN 1031 BUTTE ST SUITE 205 MS 60 REDDING CA 96001 (530)604-5102	\$944,450 \$584,381 \$0	06/06/23 06/28/23 12/10/23	80% 62%
02-SHA-299-40.7/50.5 02-4J8604		SHASTA COUNTY NEAR ROUND MOUNTAIN FROM 0.9MILE WEST OF SEAMAN GULCH ROAD TO 1.6 MILES EAST OF LIMESTONE QUARRY ROAD PLACE ASPHALT-RUBBER CHIP SEAL AND THERMOP	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354		\$1,596,415 \$0 \$0	01/10/24 03/01/24	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time Work Message
02-SHA-299-67.8/77.8 02-1H5704 ACNH-P299-(212)E --()		SHASTA COUNTY AT AND NEAR BURNEY FROM 2.6 MILES EAST OF CARBERRY FLAT ROAD TO 0.3 MILE EAST OF BURNEY MOUNTAIN POWER ROAD COLD PLANE, PLACE HMA, DRAINAGE WORK AND M	J.F. SHEA CONSTRUCTION, INC. 667 BREA CANYON ROAD, SUITE 3 WALNUT CA 91789 (530)246-4292	HIGGINS, KYLE 13700 HIGHWAY 36 EAST RED BLUFF CA, 96080 (530)356-9242	\$14,723,537 \$13,572,500 \$0	02/09/23 03/27/23 04/19/24 05/10/24	100% 100%  COMPLETED
02-SHA-299-141.0/14.1 02-0K2904		NDT OF BUTT WELDS IN TENSION IN FRACTURE SHASTA CNTY NEAR WHISKEY CREEK BRIDGE NDT OF BUTT WELD CONNECTIONS ON T1 STEEL DIR'S EMER PAVEMENT REPAIRS	STEELHEAD CONSTRUCTORS INC PO BOX 536 PALO CEDRO CA 96073 (530)515-7724	CHAFFE ERIC 1095 HILLTOP DRIVE SUITE 388 REDDING CA 96003 (530)218-2266	\$3,935,000 \$3,851,048 \$0	06/06/23 10/04/23 04/12/24 05/02/24	100% 100%  COMPLETED
20.XX 80315							
02-SIS-3-46.8/48 02-3J4904		SISKIYOU COUNTY IN YREKA FROM 0.4 MILE NORTH OF LAURA LANE TO JUNIPER DRIVE INSTALL DECORATIVE LIGHTING PLANTERS AND	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	AUSTIN, HENERY 1745 S MAIN ST YREKA, CA 96097 (530)605-5861	\$1,623,638 \$310,693 \$158,953	02/08/23 03/17/23 07/01/24	17% 19%
02-SIS-3-46.8/48 02-1H5204 ACNH-X093-(010)N --()		SISKIYOU COUNTY IN YREKA ON ROUTE 3 FROM 0.4 MILE NORTH OF LAURA LANE TO JUNIPER DRIVE AND ON ROUTE 263 FROM ROUTE 3 TO 1.0MILE SO ROADWAY REHABILITATION	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO, CA 95838 (916)283-9950	HENRY, AUSTIN 1725 S. MAIN STREET YREKA, CA 96097 (530)605-5861	\$64,624,831 \$47,885,140 \$3,194,590	08/04/22 08/15/22 12/04/24	63% 73%
02-SIS-5-2.5/15.9 02-3H32U4 ACNH-0059-(181)E --()		SISKIYOU COUNTY AT AND NEAR DUNSMUIR FROM CENTRAL DUNSMUIR UNDERCROSSING TO BLACK BUTTE OVERHEAD PAVEMENT REHABILITATION AND DECK REPLACEME	WALSH-MYERS JOINT VENTURE 929 W ADAMS STREET CHICAGO IL 60607 (312)563-5452	MALLORY NICHOLE 1625 MOTT RD MT SHASTA 96067 (530)945-5134	\$145,114,733 \$70,087,151 \$14,030,633	04/28/23 06/06/23 11/28/25	35% 48%
02-SIS-5-25.2/38.6 02-3H6504 ACIM-0059-(182)E --()		SISKIYOU COUNTY ABOUT 5.0 MILES NORTH OF WEED FROM NORTH EDGEWOOD OVERHEAD TO 0.2 MILE NORTH OF GRENADA OVERCROSSING HMA, THERMOPLASTIC TRAFFIC STRIPE, COLD PL	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001	HENRY, AUSTIN 1745 S MAIN STREET YREKA, CA 96097 (530)949-7994	\$19,265,565 \$6,948,145 \$4,024,325	10/13/23 10/31/23 08/19/24	34% 36%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-27.8/99.6 02-1J0104		SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM 4.5 MILES EAST OF SWILLUP CREEK BRIDGE TO 1.8 MILES WEST OF KLAMATH RIVER ROAD PIPE CULVERTS, DRAINAGE INLETS AND HEADWAL	HAYES AND SONS INC. 60833 GORDONS FERRY ROAD HAPPY CAMP CA 96039		\$824,226 \$0 \$0	05/26/23 09/01/23	0% 0%
02-SIS-96-43.5/58 02-1H5904 ACNH-P096-(064)E --()		SISKIYOU COUNTY AT AND NEAR HAPPY CAMP AT 0.8 MILE WEST OF GORDON'S FERRY ROAD AND AT PORTUGUESE CREEK REPLACE CULVERTS WITH BRIDGES, STREAMBED R	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	RIDDLE NICHOLAS 1625 MOTT ROAD MOUNT SHASTA CA 96067 (530)949-7994	\$11,040,419 \$1,169,093 \$1,169,093	08/07/23 08/30/23 07/25/25	8% 11%
02-SIS-96-60.8/93.8 02-4H6604 ACNH-P096-(065)E --()		SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF KLAMATH RIVER BRIDGE BR. NO. 02-0119 TO 0.8 MILE EAST OF EMPIRE CREEK HMA (TYPE A), TRAFFIC CONTROL SYSTEM, CLAS	STIMPEL-WIEBELHAUS ASSOCIATES, INC. 1168 INDUSTRIAL STREET REDDING CA 96002 (530)223-6605	RIDDLE NICHOLAS 1625 MOTT RD MOUNT SHASTA CA 96067 (530)949-7994	\$3,977,006 \$1,613,459 \$711,493	10/12/23 11/16/23 07/10/24	49% 41%
02-SIS-96-76.8/78 02-1H3604		SISKIYOU COUNTY NEAR HORSE CREEK FROM 0.4 MILE WEST OF KLAMATH RIVER BRIDGE TO 2.1 MILES WEST OF KOHL CREEK REPLACE BRIDGE.	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	RIDDLE NICHOLAS 1625 MOTT RD MOUNT SHASTA CA 96067 (530)949-7994	\$32,429,250 \$0 \$0	03/22/24 05/10/24	0% 0%
02-SIS-97-49.4/51.3 02-0J4504		SISKIYOU COUNTY AT AND NEAR DORRIS AT ROLL'N ROCK VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF RICHARDSON ROAD TO 0.1 MILE NORTH OF BROWNELL ROAD PLACE HIGHWAY ADVISORY RADIO SYSTEM, CCTV	ROLL'N ROCK CONSTRUCTION INC. 5527 TRUCK VILLAGE DR. MOUNT SHASTA CA 96067 (530)925-1408	NICOLE MALLORY 1625 MOTT RD. MT. SHASTA, CA 96067 (530)605-5871	\$904,218 \$792,559 \$59,530	06/30/22 08/15/22 06/06/24	73% 87%
02-TEH-5-12.2/12.2 02-3J0304		TEHAMA COUNTY NEAR CORNING AT THOMES CREEK BRIDGE NO. 08-0165 EPOXY AND POLYESTER CONCRETE OVERLAYS, HMA	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	ALAWAR SHOUKIE 13700 HWY 36 E REDBLUFF CA 96080 (530)605-5874	\$3,985,373 \$3,517,329 \$0	09/19/23 10/02/23 04/26/24 05/14/24	100% 100%

COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-5-40.5/41.9 02-1H6804		TEHAMA COUNTY ABOUT 7 MILES NORTH OF RED BLUFF FROM 0.3 MILE NORTH OF SNIVELY ROAD OVERCROSSING TO 0.4 MILE NORTH OF BOWMAN ROAD O CONSTRUCT NEW SCALE FACILITY.	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	WORDEN, EDWARD 2660 GATEWAY DR ANDERSON, CA 96007 (530)604-5118	\$22,115,796 \$18,245,505 \$2,102,398	02/13/23 02/27/23 08/30/24	71% 82%
02-TEH-32-20.0/24.8 02-4J8104		TEHAMA COUNTY ABOUT 33 MILES EAST OF FOREST RANCH FROM 0.5 MILE WEST OF SLATE CREEK BRIDGE TO ROUTE 36 PLACE HOT MIX ASPHALT (TYPE A) AND REPLACE	DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020		\$1,608,913 \$0 \$0	04/16/24 04/30/24	0% 0%
02-TEH-36-6.0/12.6 02-4J8904		TEHAMA COUNTY NEAR PLATINA FROM 3.3 MILES WEST OF VESTAL ROAD TO 2.3 MILES EAST OF DRY CREEK BRIDGE RHMA (GAP GRADED) OVERLAY WITH REPLACE ASP	BALDWIN CONTRACTING COMPANY INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHINO CA 95928		\$2,269,190 \$0 \$0	04/04/24 05/02/24	0% 0%
02-TEH-36-20.0/39.7 02-4H0204 ACNH-P036-(120)E --()		TEHAMA COUNTY NEAR RED BLUFF FROM 0.8 MILE EAST OF SALT CREEK BRIDGE TO BAKER ROAD PLACE RHMA AND HMA, CORRECT SEGMENTS, AND	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105	ALAWAR SHOUKIE 13700 HWY 36 RED BLUFF CA 96080 (530)605-5874	\$11,603,693 \$2,555,842 \$2,555,842	10/23/23 11/14/23 08/13/24	23% 22%
02-TRI-299-30.2/36.9 02-4J9104		TRINITY COUNTY NEAR BIG FLAT FROM 0.6 MILE EAST OF SKUNK POINT CAMPGROUND TO NORTH FORK TRINITY RIVER BRIDGE PLACE RUBBERIZED HOT MIX ASPHALT (GAP GRAD	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001		\$3,123,280 \$0 \$0	04/02/24 05/08/24	0% 0%
02-VAR-3-.6/48.5 02-1H5004		TRINITY COUNTY AT VARIOUS LOCATIONS STR CONC BRIDGE, POLYESTER CONC OVERLAY &	WEST COAST CONTRACTORS, INC 61050 HIGHWAY 101 COOS BAY OR 97420 (541)267-7689	GREWAL, MANDHIR 1031 BUTTE ST. REDDING, CA. 96002 (530)229-0542	\$3,862,711 \$3,500,500 \$0	11/14/22 12/27/22 05/15/24	85% 90%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR-999-/0 02-3J4504		MODOC COUNTY AT VARIOUS LOCATIONS INSTALL GATEWAY MONUMENTS.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N.  BURNEY CA 96013 (530)335-5501	HIGGINS KYLE 1015 BUTTE ST REDDING CA 96001  (530)356-9242	\$685,989 \$328,600 \$306,523	11/06/23 01/18/24 06/18/24	56% 48%
02-VAR--/0 02-0K1504		REMOVE SLIDE MATERIAL AND HAUL TO DISPOSAL6 MILES N. OF OROVILLE RT 191 0.6 E QUINCYREMOVE SLIDE MATERIAL AND HAUL TO DISPOSALDIR' PLU/BUT HIGHWAY SLIDE	HAT CREEK CONSTRUCTION 24339 STATE HIGHWAY 89 NORTH  BURNEY CA 96013	WORDEN EDWARD 1031 BUTTE ST REDDING CA 96001  (530)604-5118	\$27,785,000 \$21,593,686 \$0	01/12/23 02/03/23 06/01/24	100% 78%  OVER RUN
20.20 201130							
02-VAR--/0 02-0K6004		HUMBOLDT, MENDOCINO, LAKE, TRINITY, SISKIYOU, MODOC, TEHAMA, SHASTA, LASSEN, PLUMAS, BUTTE, GLENN, SIERRA, COLUSA, NEVADA, PLACER, CONSTRUCT MIDDLE MILE BROADBAND NETWORK	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE  SACRAMENTO CA 95864 (916)438-8500	2707 NOTRE DAME BLVD. CHICO CA 95928  (530)949-1611	\$60,000 \$40,831 \$0	08/09/23 08/09/23 06/30/24	100% 68%  OVER RUN
02-VAR--/0 02-2J9804		LASSEN, PLUMAS, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, HMA (TYP	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D  BENICIA CA 94510	SHOUKIE ALAWAR 13700 HWY 36E RED BLUFF CA 96080  (530)605-5874	\$4,467,000 \$3,477,350 \$281,081	05/31/23 06/22/23 08/05/24	71% 77%
02-VAR--/0 02-3J4404		PLUMAS AND TRINITY COUNTIES AT VARIOUS LOCATIONS INSTALL GATEWAY MONUMENTS.	CHARLES L SIMONIS DBA JS CONSTRUCTION 22495 FRISBIE LANE  PALO CEDRO CA 96073		\$431,463 \$0 \$0	11/06/23 01/17/24	0% 0%
02-VAR--/0 02-2J9604		SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM OAK STREET UNDERCROSSING TO KLAMATH RIVER BRIDGE AND SEPARATION BRIDGE NO. 02-0134R PLACE POLYESTER CONCRETE OVERLAY, HMA (TYP	DEES BURKE ENGINEERING CONSTRUCTORS, LLC 207 W STATE STREET  ONTARIO CA 91762 (626)228-3670	MALLORY NICOLE 1625 MOTT RD MOUNT SHASTA CA 96067  (530)235-9814	\$2,412,778 \$56,648 \$0	05/25/23 07/05/23 10/11/24	0% 2%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$617,569,465</u>	<b>Completed to Date:</b>	<u>\$245,915,013</u>	<b>Work This Month:</b>	<u>\$41,773,709</u>	

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-.3/5 03-4H88U4 HSNH-P032-(050)E --()		BUTTE COUNTY NEAR CHICO FROM 0.3 MILE EAST OF BUTTE COUNTY LINE TO MUIR AVENUE INSTALL LIGHTING, WIDEN SHLD, UPGRADE END	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	MATTSON, MICHAEL 1930 FEATHER RIVER BLVD OROVILLE, CA 95965 (916)952-8683	\$15,792,433 \$6,591,244 \$528,907	06/30/23 07/24/23 10/02/24	10% 42%
03-BUT-32-30.8/31 03-0J7004 STER-39AJ-(004)E --()		IN BUTTE COUNTY NEAR FOREST RANCH FROM 1.3 MILES SOUTH TO 1.1 MILES SOUTH OF CARPENTER RIDGE ROAD STABILIZE EMBANKMENT SLOPE FROM	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DRIVE REDDING CA 96003 (530)226-6400	RECHS, DANIEL 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)218-1567	\$14,305,394 \$13,789,328 \$0	02/01/22 03/10/22 03/13/24	97% 96%
03-BUT-70-46.0/47 03-3H5404 ACST-ER -(31P)0 --()		BUTTE COUNTY NEAR PARADISE FROM 0.8 MILE WEST OF SHADY REST AREA TO 0.2 MILE EAST OF SHADY REST AREA. RAISE ALIGNMENT, PLACE HMA, STRUCTURAL CON	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95741	RECHS, DANIEL 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-1567	\$29,728,479 \$17,477,488 \$1,820,296	02/10/23 04/04/23 01/30/25	45% 59%
03-BUT-70-350.0/36 03-0N7904 20.XX 201130		GEOTECHNICAL DRILLING TO INSTALL A SLOPE INCLINOMETER FOR SLOPE MONITORING COLD PLANE ASPHALT PAVEMENT DIR'S EMERGENCY F.A. BUT 70 SLIP OUT	BALDWIN CONTRACTING COMPANY INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	RECHS, DAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-1567	\$750,000 \$263,666 \$0	01/16/24 03/07/24 10/02/24	23% 35%
03-BUT-99-30.6/31.8 03-2J8104		BUTTE COUNTY IN CHICO AT SKYWAY OVERCROSSING AND AT EAST 20TH STREET OVERCROSSING CONSTRUCT SLOPE PAVING AND INSTALL AESTHET	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742	GRANDY, DWAYNE 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7814	\$2,681,491 \$1,747,334 \$466,563	07/17/23 08/02/23 06/12/24	79% 64%
03-BUT-191-8.4/10.1 03-0J8704 ACST-ER -(37Y)0 --()		BUTTE COUNTY IN AND NEAR PARADISE FROM 0.3MILES SOUTH OF AIRPORT ROAD TO 0.2 MILES NORTH OF OLD CLARK ROAD STABILIZE CUT SLOPE, WIDEN SHOULDERS, REPL	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$12,021,277 \$6,118,513 \$87,492	12/28/22 03/16/23 06/20/24	80% 50%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-COL-5-30.0/10 03-4J2104		AN EMERGENCY PROJECT TO REPAIR FAILED PAVEMENT DIRECTOR'S EMERGENCY F.A. COL 5 PAVEMENT	VINTAGE PAVING COMPANY, INC 119 MAIN STREET WINTERS, CA 95694	GRIFFITH, GARRETT 379 COLUSA AVE. YUBA CITY, CA 95991 (530)682-3842	\$1,500,000 \$543,163 \$0	03/03/23 09/22/23 06/01/24	33% 36%
20.20 201130							
03-COL-20-.6/1.2 03-2J9504 HSNH-P020-(202)E --()		COLUSA COUNTY ABOUT 20 MILES WEST OF WILLIAMS FROM 0.6 MILE EAST TO 1.2 MILES EAST OF LAKE COUNTY LINE AND AT ROUTE 16 HMA (TYPE A), HIGH FRICTION SURFACE TREATM	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	GRANDY, DWAYNE 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7814	\$2,085,000 \$884,387 \$884,387	07/11/23 09/07/23 06/21/24	56% 42%
03-ED-49-8.3/13.5 03-2G6804		EL DORADO COUNTY NEAR PLACERVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF CHINA HILL ROAD TO 0.7 MILE NORTH OF WEBERCREEK INSTALL CURED-IN-PLACE PIPELINERS AND REPL	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650 (916)259-1576	ALTERTON, NATHAN 3976 DUROCK RD #102 SHINGLE SPRINGS CA 95682 (530)957-1110	\$316,256 \$298,421 \$0	04/11/23 05/23/23 04/11/24	90% 100%
03-ED-49-/1.7 03-2G6704		EL DORADO COUNTY NEAR PLYMOUTH AT VARIOUS LOCATIONS FROM AMADOR COUNTY LINE TO 1.0 MILE SOUTH OF SAND RIDGE ROAD INSTALL CURED-IN-PLACE PIPELINERS.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650	ALTERTON, NATHAN 3976 DUROCK ROAD STE 102 SHINGLE SPRINGS, CA 95682 (530)957-1110	\$178,403 \$183,045 \$0	05/08/23 07/24/23 12/14/23	47% 100%
03-ED-50-75.4/8 03-4H8904 HSNH-P050-(157)E --()		EL DORADO COUNTY IN SOUTH LAKE TAHOE FROM NORTH JUNCTION ROUTE 89 TO PIONEER TRAIL MODIFY LIGHTING AND FIBER OPTIC CABLE SYST	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577		\$21,097,000 \$0 \$0	03/28/24 04/19/24	0% 0%
03-ED-50-180.0/58 03-4J9104		SITE PREPARATION, REMOVE DEAD, DYING AND HAZARDOUS TREES AND DEBRIS, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A. ED 50 TREE REMOVAL	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY CAMERON PARK, CA 95682	PHILLIPS, JODY 3976 DUROCK RD SHINGLE SPRINGS, CA 95682 (916)799-7951	\$2,085,000 \$1,928,275 \$0	07/10/23 11/08/23 06/20/24	50% 92%
20.XX 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
03-ED-50-420.0/63.8 03-2J7204		ON STATE ROUTE 50 FROM POSTMILE 42.0 TO 63.8, IN EL DORADO COUNTY. EMERGENCY F.A. HAZARD TREE/DEBRIS REMOVAL;ROCKFALL MITIGA	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	PHILLIPS, JODY 3976 DUROCK RD STE 102 SHINGLE SPRINGS, CA 95682 (916)799-7951	\$13,985,000 \$13,681,601 \$0	09/21/21 01/06/22 06/01/24	100% 98% OVER RUN
20.20 201130							
03-ED-50-672.0/67.2 03-0N6504		MOBILIZATION, ROCKFALL MITIGATION, SLOPE STABILIZATION, DEBRIS REMOVAL, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A. ED 50 ROCKFALL - SLOPE STABILIZATION	NEIL'S CONTROLLED BLASTING LP P.O. BOX 749 NEWCASTLE, CA 95658	ALTERNON, NATHAN 3976 DUROCK ROAD, SUITE 102 SHINGLE SPRING CA 95682 (530)957-1110	\$785,000 \$0 \$0	12/21/23 02/27/24 03/22/24	0% 0%
20.XX 201130							
03-ED-50-770.0/80.4 03-0L2804		COLDPLANE ASPHALT CONCRETE PAVEMENT, HOT MIX ASPHALT, RESTORE LOOPS, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A. ED 50 SL T PAVEMENT	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVE. SPARKS NV 89431	MONTPLAISIR, JARET 10183 TRUCKEE AIRPORT RD. STE 202 TRUCKEE, CA 96161 (530)682-5837	\$3,085,000 \$3,020,909 \$0	09/01/23 11/14/23 04/04/24	27% 98%
20.XX 201130							
03-GLE-5-25.5/25.8 03-2J8204		GLENN COUNTY IN ORLAND AT ROUTE 32/5 SEPARATION PLACE RHMA, TEXTURED PAVING AND SLOPE PAVI	FBD VANGUARD CONSTRUCTION 550 GREENVILLE RD LIVERMORE, CA 94550 (925)245-1300	GRANADOS, TONY 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-6584	\$1,703,399 \$1,385,099 \$0	06/23/22 07/19/22 08/20/23	93% 86%
03-GLE-45-7.0/23.2 03-2G7504		GLENN COUNTY NEAR HAMILTON CITY FROM 4.4 MILES SOUTH TO 1.4 MILES NORTH OF BAYLISS BLUE GUM ROAD AND FROM 3.5 MILES SOUTH TO 2.5 M FULL AND PARTIAL DEPTH RECYCLING, PLACE RH	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$7,074,419 \$7,009,032 \$0	06/01/23 06/22/23 03/29/24 04/24/24	100% 100% COMPLETED
03-GLE-162-76.3/78.6 03-3F0604 ACST-P162-(041)E --()		AT BUTTE CITY, FROM ROUTE 45 TO 0.1 MILE EAST OF MCDUGALL STREET. REPLACE SACRAMENTO RIVER BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	WATTS, DUSTIN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)320-6457	\$81,615,868 \$60,871,550 \$2,217,717	01/07/22 02/02/22 06/10/25	39% 75%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-20-12.0/20 03-4H0704 ACNH-P020-(203)E --()		NEVADA COUNTY IN AND NEAR GRASS VALLEY AND NEVADA CITY FROM ROUTE 20/49 SEPARATION TO 0.1 MILE EAST OF CELIO ROAD COLD PLANE AND OVERLAY, INSTALL CURED-IN-P	DESILVA GATES CONSTRUCTION LLC PLAZA, RENE 11555 DUBLIN BLVD. DUBLIN CA 94568	RENEE 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (530)720-9390	\$20,758,742 \$3,749,880 \$3,606,951	10/26/23 12/07/23 01/16/25	3% 18%
03-NEV-20-25.6/39.8 03-2H62U4 ACNH-P020-(196)E --()		IN NEVADA COUNTY NEAR OMEGA AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF CONSERVATION ROAD (WASHINGTON RIDGE ROAD) TO 1.2 MILES WEST CURVE IMPROVEMENTS, WIDEN FOR	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD; SACRAMENTO CA 95827 (916)855-4400	JEFF JOHNSON 138 NEW MOHAWK RD SUITE B NEVADA CITY CA 95959 (530)632-6714	\$36,861,945 \$35,071,824 \$150,799	01/28/22 02/23/22 05/31/24	96% 95%
03-NEV-20-301.0/30.1 03-2H6214 20.XX 201130		MOBILIZATION, STABILIZE SLOPE, PLACE RSP REMOVE SLIDE MATERIAL, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY L.B. WHITE CLOUD SLIP OUT	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES, CA 90074	JOHNSON, JEFF 138 NEW MOHAWK RD, SUITE B NEVADA CITY CA 95959 (530)265-9864	\$6,985,000 \$0 \$0	04/01/24 05/06/24 02/24/25	0% 0%
03-NEV-20-390.0/46 03-0L2204 20.XX 201130		SITE PREPARATION, SHOULDER BACKING, MINOR DRAINAGE REPAIR, MINOR PAVING, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A NEV 20 SHOULDER EROSION	LORANG BROTHERS CONSTRUCTION 1175 SOUTH AUBURN STREET COLFAX, CA 95713	JOHNSON, JEFF 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$2,985,000 \$1,397,542 \$0	08/02/23 11/03/23 05/30/24	42% 47%
03-NEV-49-248.0/24.8 03-0N6604 20.XX 201130		MOBILIZATION, SLOPE REPAIR/MITIGATION, COLD PLANE ASPHALT CONCRETE PAVEMENT, PLACE HMA, EROSION CONTROL, TRAFFIC CONTROL, DIR'S EMERGENCY F.A NEV 49 SLIP OUTS	HANSEN BROS. ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	JOHNSON, JEFF 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$373,000 \$214,058 \$0	01/30/24 03/07/24 04/25/24	7% 57%
03-NEV-80-16.3/21.2 03-2G7404		NEVADA COUNTY IN TRUCKEE FROM 0.8 MILE EAST OF BRIDGE STREET UNDERCROSSING TO 0.1 MILE EAST OF TRUCKEE RIVER BRIDGE GRIND EXIST CONC PVMT AND FURNISH & PLACE	Q & D CONSTRUCTION LLC 1050 S. 21ST STREET SPARKS NV 89431	SALEHI, REZA 10183 TRUCKEE AIRPORT RD #202 TRUCKEE, CA 96161 (916)666-1165	\$5,206,197 \$5,007,124 \$682,778	05/18/23 06/29/23 05/28/24	68% 96%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-165.0/1.5 03-0L2704		AN EMERGENCY PROJECT TO REPAIR STORM DAMAGED PAVEMENT DIR'S EMERGENCY F.A. NEV 80 RUTTING 2	Q&D CONSTRUCTION LLC 1050 SOUTH 21ST STREET SPARKS, NV 89431	SALEHI, REZA 10183 TRUCKEE AIRPORT RD. STE 202 TRUCKEE, CA 96161 (530)218-1752	\$15,585,000 \$6,709,160 \$0	08/11/23 11/01/23 07/12/24	91% 43%
20.XX 201130							
03-NEV-80-16.5 03-0L2604		SITE PREPARATION, CONCRETE GRINDING AND POLYESTER INLAY, CONCRETE SLAB REPLACEMENTSTRIPING, MINOR DRAINAGE WORK, DIR'S EMERGENCY F NEV 80 RUTTING 1	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVE. SPARKS, NV 89431	ZAMANIAN, AMIR 10183 TRUCKEE AIRPORT RD., SUITE 202 TRUCKEE, CA 96161 (916)825-2322	\$19,385,000 \$13,408,075 \$0	08/11/23 10/27/23 09/04/24	56% 69%
20.XX 201130							
03-PLA-49-2.2/2.4 03-1H2404 SNHG-P049-(186)E --()		IN PLACER COUNTY IN AUBURN FROM 0.1 MILE SOUTH OF THE INTERSECTION OF ROUTE 49 AND LINCOLN WAY / BORLAND AVENUE TO LINCOLN WAY REALIGN ROADWAY AND CONSTRUCT	LAMON CONSTRUCTION 871 VON GELDERN WAY; YUBA CITY CA 95991 (530)845-2282	ANDREW MARTIN 33 DEPOT ST PO BOX 1807 COLFAX CA, 95713 (530)346-9676	\$5,511,302 \$3,210,410 \$251,295	05/27/22 06/29/22 08/13/24	55% 57%
03-PLA-49-8.7/10.6 03-4H6004 SNHG-P049-(190)E --()		PLACER COUNTY NEAR AUBURN FROM 0.3 MILE SOUTH OF LORENSON ROAD/FLORENCE LANE TO 0.4 MILE NORTH OF LONE STAR ROAD CONC BARRIER, JPCP, HMA, RDWY EXC, RCP AND	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)361-1533	JOHNSON, JEFF D. 138 NEW MOHAWK RD SUITE B NEVADA CITY, CA 95959 (530)265-9864	\$24,318,318 \$87,225 \$87,225	12/08/23 02/13/24 02/25/25	0% 0%
03-PLA-80-.1/2.2 03-3F23U4 ACIM-0803-(252)E --()		PLACER COUNTY IN ROSEVILLE FROM 0.1 MILE WEST OF RIVERSIDE AVENUE OVERCROSSING TO 0.3 MILE EAST OF DOUGLAS BOULEVARD OVERCROSSING ROADWAY EXCAVATION, PLACE C12-AB, HMA, STR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	SAMPSON, TAD 33 DEPOT ST. PO BOX 1807 COLFAX CA 95713 (916)799-4858	\$36,144,700 \$13,504,632 \$3,039,542	05/25/23 06/16/23 02/20/25	23% 37%
03-PLA-80-42.7/49.3 03-3H6104 ACIM-0804-(336)E --()		PLACER COUNTY ABOUT 9.4 MILES NORTH OF COLFAX FROM 0.5 MILE WEST OF MONTE VISTA OVERCROSSING TO 0.3 MILE EAST OF DRUM FOREBAY OVER RDWY EXC, HMA, JPCP, ALT PIPELINER, STEEL	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD. DUBLIN CA 94568		\$121,121,121 \$0 \$0	02/15/24 03/01/24	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-68.3/69.7 03-1H9904 ACIM-0804-(337)E --()		PLACER AND NEVADA COUNTIES NEAR KINGVALE FROM 0.3 MILE WEST OF TROY UNDERCROSSING TO 0.2 MILE EAST OF SODA SPRINGS OVERCROSSING RDWY EXC, PLACE HMA & JPCP, SLAB REPLACEME	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864		\$68,561,826 \$0 \$0	11/07/23 12/21/23	0% 0%
03-PLA-80-330.0/44.8 03-0L2304		SITE PREPARATION, COLDPLANE ASPHALT CONCRETE PAVEMENT, HOT MIX ASPHALT, STRIPING, TRAFFIC CONTROL, AND INCIDENTAL WORK. PLA 80 RUTTING 1	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DRIVE SACRAMENTO, CA 95864	33 DEPOT STREET, P.O. BOX 1807 COLFAX, CA 95713  (916)825-6388	\$7,985,000 \$7,278,098 \$0	08/11/23 10/27/23 07/29/24	36% 91%
20.XX 201130							
03-PLA-80-448.0/58.7 03-0L2404		SITE PREPARATION, CONCRETE GRINDING AND POLYESTER INLAY, CONCRETE SLAB REPLACEMENTSTRIPING, MINOR DRAINAGE WORK, TRAFFIC CONTROL, PLA 80 RUTTING 2	FBD VANGUARD CONSTRUCTION INC 550 GREENVILLE RD LIVERMORE, CA 94550	MARTIN, ANDREW 33 DEPOT STREET, P.O. BOX 1807 COLFAX, CA 95713  (530)812-6343	\$15,100,000 \$6,987,241 \$0	08/11/23 11/01/23 09/04/24	51% 46%
20.XX 201130							
03-SAC-5-.2/34.3 03-4F6404 SNHG-X067-(080)E --()		IN SACRAMENTO COUNTY ON ROUTES 5, 80 AND 99 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL AND	DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691  (916)952-1149	\$2,647,135 \$2,313,487 \$0	04/19/19 05/21/19 11/22/19	100% 87% SUSPENDED
03-SAC-5-22.4/24.9 03-3H3904		SACRAMENTO COUNTY IN SACRAMENTO AT THE SOUTH CONNECTOR UNDERCROSSING (BRIDGE NO.24-0267) STRUCTURAL STEEL BRIDGE AND PRESTRESS STEE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	EISSA, HANI 3855 N. FREEWAY BLVD SACRAMENTO, CA 958343/21/2023  (916)416-7513	\$6,150,157 \$6,223,715 \$27,130	09/21/22 10/04/22 05/03/24	100% 100% SUSPENDED
03-SAC-5-22.4/22.9 03-2H1304 ACIM-0056-(359)E --()		IN THE CITY OF SACRAMENTO, FROM SOUTH OF BROADWAY TO 0.12 MILE SOUTH OF R STREET. HIGHWAY PLANTING REHABILITATION.	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DR.; HERCULES CA 94547 (510)741-9226	CHANDER, RAKESH 3855 N FREEWAY BLVD SUITE 120 SACRAMENTO, CA 95834  (916)799-2649	\$1,485,095 \$1,312,686 \$0	07/19/22 08/19/22 12/31/25	96% 88%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-22.8/23.7 03-2J7604		SACRAMENTO COUNTY IN SACRAMENTO ON ROUTE 5 FROM 0.6 MILE SOUTH OF CAPITAL MALL SEPARATOR TO 0.3 MILE NORTH OF CAPITOL MALL SEPARATO INSTALL INERT MATERIAL & FENCING AND PAINT	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688	TJI, JONY 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (530)821-8282	\$5,224,629 \$5,006,990 \$223,892	04/07/23 04/24/23 06/30/24	100% 95%
03-SAC-5-26.9/0 03-3J2304		SACRAMENTO COUNTY IN SACRAMENTO AT SAN JUAN ROAD UNDERCROSSING REMOVE UNEVEN PAVEMENT ON RAMP & INSTALL A	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)580-8193	EISSA, HANI 3855 N.FREEWAY BLVD. SACRAMENTO, CA 95834 (916)416-7513	\$573,315 \$505,737 \$0	05/19/23 06/21/23 04/26/24 05/09/24	100% 100%  COMPLETED
03-SAC-5-27.6/29.5 03-4H5814 ACIM-0056-(360)E --()		SACRAMENTO COUNTY IN AND NEAR SACRAMENTO FROM 0.5 MILE SOUTH OF ARENA BOULEVARD OVERCROSSING TO 0.4 MILE SOUTH OF 99/5 INTERCHANGE ROADWAY EXCAVATION, PLACE CL2 AB, HMA & RH	DESILVA GATES CONSTRUCTION LL 11555 DUBLIN BLVD. DUBLIN CA 94568 (916)416-7513	EISSA, HANI 3855 N. FREEWAY BLVD SACRAMENTO, CA 95834 (916)416-7513	\$29,397,690 \$15,338,425 \$3,793,726	02/28/23 04/20/23 07/16/24	62% 52%
03-SAC-5-250.0/28 03-0N3504		MOBILIZATION, COLD PLANE ASPHALT CONCRETE PAVEMENT, HMA, RHMA, EXCAVATION, PLACE PCC FOR APPROACH SLABS, SHOULDER BACKING, DIR'S EM SAC 5 GARDEN HWY	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES, CA 90074	TJI, JONY 3855 N FREEWAY BLVD SACRAMENTO, CA 95834 (530)821-8282	\$14,085,000 \$43,285 \$0	10/18/23 02/02/24 11/30/24	2% 0%
20.XX 201131							
03-SAC-5-250.0/28 03-0N3104		SITE PREPARATION, COLD PLANE ASPHALT CONCRETE PAVEMENT, EXCAVATION, SHOULDER BACKING, GUARDRAIL, DIR'S EMERGENCY F.A. SAC 5 GARDEN HWY	DESILVA GATES CONSTRUCTION,LL 11555 DUBLIN BLVD DUBLIN, CA 94568	EISSA, HANI 3855 N.FREEWAY BLVD. SACRAMENTO, CA 95834 (916)416-7513	\$4,985,000 \$3,665,633 \$0	08/18/23 10/24/23 06/15/24	25% 74%
20.XX 201130							
03-SAC-5-/3.6 03-2G7304		SACRAMENTO COUNTY NEAR MOKELUMNE CITY FROM SACRAMENTO COUNTY LINE TO 0.5 MILE NORTH OF DIERSSEN ROAD OVERCROSSING REPLACE CONCRETE SLABS WITH INDIVIDUAL PRE	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4829	\$1,898,847 \$1,211,502 \$1,211,502	04/26/23 05/25/23 06/09/24	57% 61%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-12-/.5 03-3J3304		THE RIO VISTA BRIDGE (BR # 23-0024) STATE ROUTE 12, NEAR POSTMILE 0 TO 0.5 IN SACRAMENTO COUNTY RIO VISTA BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 95510	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4829	\$16,200,000 \$10,104,208 \$0	09/26/22 11/09/22 04/20/24	100% 62% OVER RUN
20.202011 31							
03-SAC-16-10.2/10.7 03-2J3204 CNHG-P016-(043)E --()		SACRAMENTO COUNTY NEAR SACRAMENTO FROM 0.2MILE WEST OF EAGLES NEST ROAD TO 0.3 MILE EAST OF EAGLES NEST ROAD INSTALL NEW TRAFFIC SIGNALS, WIDEN LANES A	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710		\$2,287,454 \$0 \$0	02/13/24 03/21/24	0% 0%
03-SAC-50-.2/6.1 03-0H08U4		IN SACRAMENTO COUNTY ON ROUTE 50 FROM I-5 JUNCTION TO WATT AVE. ADD HIGH OCCUPANCY VEHICLE LANE AND	FLATIRON WEST, INC. 1200 CONCORD AVE, SUITE 250 CONCORD, CA 94520 (707)742-6000	ROGERS, JIM 2520 WARREN DRIVE SUITE A ROCKLIN CA 95677 (916)717-1533	\$399,224,578 \$340,720,418 \$5,186,270	04/29/20 06/30/20 07/08/25	73% 85%
03-SAC-50-21.0/2.1 03-3G2804		REPAIR/REPLACE NON-FUNCTIONING AND OBSOLETE TRANSLAB HVAC COMPONENTS ADN INCIDENTAL WORK. DIRECTOR'S EMERGENCY F.A. TRANSLAB HVAC	AMERICAN CHILLER SERVICE, INC. 11328 SUNRISE GOLD CIRCLE RANCHO CORDOVA, CA 95742	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4829	\$500,000 \$0 \$0	10/03/23 02/02/24 02/28/24	0% 0%
20.80 525							
03-SAC-51-.2/3.5 03-3F0704 ACNH-P051-(039)E --()		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD DECK REPLACEMENT	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE P.O. BOX 50085 WATSONVILLE CA 95077 (916)855-4400	JOHN RUZIC 1610 ARDEN WAY STE 277 SACRAMENTO CA 95815 (530)649-7022	\$131,505,878 \$48,746,693 \$3,735,657	08/28/23 08/28/23 07/16/26	18% 37%
HA21							
03-SAC-51-2.0/3.5 03-3F0714		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD CLEAR EXISTING VEGETATION AND REMOVE EXIST	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE P.O. BOX 50085 WATSONVILLE CA 95077	DEYAEDDEN ELGHASSEIN 3855 N FREEWAY BLVD NO 120 SACRAMENTO CA 95834 (916)768-3597	\$11,694,003 \$11,741,451 \$0	01/26/22 01/26/22 04/17/24	93% 100%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-51-2.0/3.5 03-3F0724		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD STRUCTURES PROCUREMENT	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE P.O. BOX 50085 WATSONVILLE CA 95077 (916)855-4427	DEAN ELGHASSEIN 3855 N FREEWAY BLVD. SUITE 120 SACRAMENTO CA 95834 (916)768-3597	\$10,899,050 \$10,899,050 \$0	04/22/22 04/22/22 04/15/24	98% 100%
03-SAC-51-2.0/3.3 03-3F0734		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD DREDGE, CONSTRUCT IN-WATER FOUNDATION.	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE PO BOX 50085 WATSONVILLE CA 95077 (530)693-2155	DEAN ELGHASSEIN 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)768-3597	\$53,803,524 \$50,064,604 \$229,238	06/28/22 06/28/22 07/08/24	91% 99%
03-SAC-51-5.5/5.5 03-0L0804		REMOVAL OF BRIDGE RAIL, AND SIDEWALK, INSTALL CONCRETE BARRIER WITH SIDEWALK, MINOR CONCRETE, ELECTRICAL WORK, STRIPING DIR'S EMER SAC 51 MARCONI BRIDGE	R.A. NEMETZ CONSTRUCTION CO PO BOX 5306 GALT, CA 95632	TJI, JONY 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (530)821-8282	\$1,985,000 \$1,932,778 \$0	07/14/23 09/29/23 05/31/24	100% 97% OVER RUN
20.XX 201130							
03-SAC-51-5.6/5.9 03-3H7304 HSNH-P051-(038)E --()		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.1 MILE NORTH OF MARCONI AVENUE TO HOWE AVENUE HMA, CLASS 2 AB, RDWY EXC, RCP AND CONCRET	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	TJI, JONY 3855 N FREEWAY BLVD SACRAMENTO, CA 95834 (530)821-8282	\$2,683,497 \$1,199,202 \$728,316	06/30/23 08/16/23 07/31/24	50% 44%
03-SAC-99-12.7/16.3 03-1H6304 ACNH-P099-(683)E --()		SACRAMENTO COUNTY IN AND NEAR ELK GROVE FROM 0.1 MILE SOUTH OF ELK GROVE BOULEVARDOVERCROSSING TO CALVINE ROAD OVERCROSSING CONSTRUCT TWO AUX LANES, CONC BARRIER, & M	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4829	\$18,224,612 \$488,952 \$488,952	01/30/24 02/29/24 01/09/25	4% 3%
03-SAC-99-50.0/8.3 03-4J1504		ON STATE ROUTE 99 NEAR POSTMILE 5.0 TO 8.3 IN SACRAMENTO COUNTY DIR'S EMERGENCY FA SAC 99 STORM DAMAGE	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	SAED, MASOUD 2777 DEL MONTE ST. WEST SACRAMENTO CA 95691 (530)218-4829	\$2,000,000 \$601,932 \$0	01/06/23 02/28/23 05/18/23	100% 30% OVER RUN
20.20 201130							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SIE-49-35.0/3.5 03-0N6704		MOBILIZATION, INSTALL SOLDIER PILE WALL, MGS, EROSION CONTROL, TRAFFIC CONTROL, AND INCIDENTAL WORK. SIE 49 FAILED RETAINING WALL	STEWART ENGINEERING INC P.O. BOX 990010 REDDING, CA 96099 (530)244-8464	PLAZA, RENEE 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (530)720-9390	\$1,985,000 \$1,318,209 \$0	12/21/23 02/23/24 07/03/24	37% 66%
20.XX 201130							
03-SIE-49-295.0/29.5 03-0L0904		INSTALL 18-INCH REINFORCED CONCRETE PIPE, INSTALL DRAIN INLETS, BACKFILL, MINOR PAVING, UTILITY WORK, TRAFFIC CONTRODIR'S EMEGENC SIE 49 SPRING ST. CULVERT	HANSEN BROS ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	CATANIA, DAVID 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (530)265-9864	\$585,000 \$0 \$0	07/21/23 11/09/23 10/26/23	0% 0%
20.XX 201130							
03-SOL-12-26.2/26.4 03-1H1304		SOLANO AND SACRAMENTO COUNTIES IN AND NEARRIO VISTA FROM VIRGINIA DRIVE TO ROUTE 160 PLACE POLYESTER CONCRETE OVERLAY AND REPLA	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510		\$5,479,924 \$0 \$0	03/29/24 04/24/24	0% 0%
03-VAR-80-2.4/2.9 03-2G8204		SACRAMENTO COUNTY IN SACRAMENTO AT VARIOUSLOCATIONS PLACE POLYESTER CONCRETE OVERLAY.	Q&D CONSTRUCTION LLC 1050 S. 21ST STREET SPARKS NV 89431		\$2,703,369 \$0 \$0	04/22/24 05/29/24	0% 0%
03-VAR-149-/5.3 03-0J3504		IN BUTTE, YUBA AND SUTTER COUNTIES ON ROUTES 65, 70, 99, 149 AND 191 AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CAMP FIRE MISSION TASKS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661	GRANDY, DWAYNE 2707 NOTRE DAME BLVD., CHICO, CA 95928 (530)713-7814	\$2,485,000 \$1,828,973 \$0	06/14/19 07/24/19 03/29/21	100% 74%
20.20 201130							
03-VAR-999-/0 03-4H9504		IN SACRAMENTO COUNTY AT FOUR BRIDGES (BR# 24-51/52/53/121). DIR'S EMERGENCY L.B. REPAIR AND MODERNIZE ELECTROMECHANICAL BR.	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	SAED, MASOUD 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)218-4829	\$19,982,375 \$16,842,008 \$0	03/01/19 05/03/19 03/07/23	100% 84% OVER RUN
20.80 315000							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-999-/0 03-1J0104 HSNH-000C-(540)E --()		SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS CONSTRUCT CURB RAMPS, SIDEWALKS AND MODIFY	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS ROAD CONCORD CA 94520	PHILLIPS, JODY 3976 DUROCK RD STE 102A SHINGLE SPRINGS, CA 95682 (916)416-7612	\$2,231,148 \$2,197,325 \$0	10/14/22 11/16/22 12/24/24	3% 94%
03-VAR--/0 03-3G1804		BUTTE, EL DORADO, NEVADA, PLACER, SUTTER, AND YUBA COUNTIES AT VARIOUS LOCATIONS REMOVE AND PLACE TRAFFIC STRIPE AND PAVEME	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742		\$2,043,202 \$0 \$0	03/29/24 05/31/24	0% 0%
03-VAR--/0 03-0L2504 20.XX 201130		SITE PREPARATION, CONCRETE GRINDING AND POLYESTER INLAY, CONCRETE SLAB REPLACEMENTSTRIPING, MINOR DRAINAGE WORK TRAFFIC CONTROL, A PLA 80 RUTTING 3	DEES BURKE ENGINEERING CONSTRUCTORS, LLC 207 W. STATE STREET ONTARIO, CA 91762	MARTIN, ANDREW 33 DEPOT STREET, PO BOX 1807 COLFAX CA 95713 (916)825-6388	\$11,100,000 \$8,721,200 \$0	08/11/23 11/01/23 07/02/24	78% 79%
03-VAR--/0 03-3G1904		BUTTE, COLUSA, NEVADA, SACRAMENTO, SIERRA,SUTTER AND YOLO COUNTIES AT VARIOUS LOCATIONS REPLACE EXISTING CROSSWALK.	PAVE-TECH INC. 3043 HARDING STREET CARLSBAD CA 92008		\$656,155 \$0 \$0	04/12/24 05/15/24	0% 0%
03-VAR--/0 03-3H93U4 ACNH-P070-(143)E --()		IN YUBA AND BUTTE COUNTIES, ABOUT 11 MILES NORTH OF MARYSVILLE, ON STATE ROUTE 70 FROM 0.8 MI NORTH OF CHANDLER RD TO E GRIDLEY RD INSTALL SOFT BARRIER; CONSTRUCT TWO	A. TEICHERT & SON, INC. M.C.M.ANTHONY GRANADOS/JOHN CONSTRUCTION, INC. (JOINT VENTURE) 3500 AMERICAN RIVER DRIVE; SACRAMENTO CA 95864 (530)867-1477	SCOTT 2707 NOTRA DAME BLVD CHICO, CA 95928 (530)682-6584	\$41,054,830 \$40,339,032 \$0	07/15/21 08/18/21 02/23/24	99% 98%
03-VAR--/0 03-2G8704		NEVADA, PLACER, YOLO, SACRAMENTO, AND SOLANO COUNTIES AT VARIOUS LOCATIONS MODIFY CHANGEABLE MESSAGE SIGN SYSTEMS.	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577 (530)639-0639	CHANDER, RAKESH 3855 NORTH FREEWAY BLVD SACRAMENTO, CA 95834 (916)799-2649	\$1,625,000 \$654,000 \$0	05/15/23 06/16/23 12/31/24	0% 40%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-2G5504		BUTTE, COLUSA, AND GLENN COUNTIES AT VARIOUS LOCATIONS PLACE AND FURNISH POLYESTER CONCRETE AND R	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	CRETE, MATT 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-3759	\$4,350,000 \$2,932,899 \$257,756	06/13/23 07/24/23 08/07/24	58% 67%
03-VAR--/0 03-2G7804		NEVADA, PLACER, SACRAMENTO, SUTTER, YOLO, AND YUBA COUNTIES AT VARIOUS LOCATIONS PLACE PAVEMENT MARKINGS AND ROADSIDE SIGNS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742 (916)635-5175	ALERTON, NATHAN 3976 DUROCK ROAD STE 102 SHINGLE SPRINGS, CA 95682 (530)957-1110	\$1,490,246 \$616,270 \$616,270	05/11/23 06/09/23 07/24/24	31% 41%
03-VAR--/0 03-4J8704		THE CANYON CREEK (BRIDGE NO. 12 0184), ON STATE ROUTE 162, NEAR POSTMILE 29.96 IN BUTTE COUNTY. DIR'S EMERGENCY F.A. T-1 STEEL NDT	SERAFIX ENGINEERING CONTRACTORS 7 CROW CANYON CT, STE 250 SAN RAMON, CA 94583	WATTS, DUSTIN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)320-6457	\$1,500,000 \$582,844 \$0	07/10/23 01/18/24 06/14/24	62% 39%
20.XX 80.315							
03-YOL-45-.2/12.9 03-3G0604		YOLO COUNTY NEAR KNIGHTS LANDING FROM TALLEY OIL, INC SYCAMORE SLOUGH BRIDGE TO COUNTY LINE 12483 ROAD 29 ROAD COLD PLANE AC PAVEMENT, HMA AND SEAL COAT.	MADERA CA 93638		\$2,159,681 \$0 \$0	04/24/24 05/30/24	0% 0%
03-YOL-50-/2.5 03-4F6504 ACNH-X113-(036)E --()		YOLO COUNTY IN AND NEAR WEST SACRAMENTO ONROUTE 80 FROM 1.7 MILES EAST OF MACE BOULEVARD OVERCROSSING TO SACRAMENTO RIVERBRIDGE AN CRCP, HMA (TYPE A), RDWY EXC, CLASS 2 AB,	FLAT-IRON TEICHERT A JOINT VENTURE 1200 CONCORD AVENUE SUITE 465 CONCORD CA 94520 (707)742-6000	TECLE, DANIEL 1016 N. MARKET BLVD STE 50/60 SACRAMENTO, CA 95834 (916)801-3455	\$207,301,845 \$45,983,567 \$5,794,087	02/14/23 03/17/23 12/01/25	24% 22%
03-YOL-113-10.1/10.8 03-2G7204		YOLO COUNTY IN WOODLAND FROM 0.1 MILE SOUTH OF EAST WOODLAND OVERHEAD TO 0.1 MILE SOUTH OF S5/S113 CONNECTOR UNDERCROSSING JOINTED PLAIN CONC PVMT, INDIVIDUAL SLAB R	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	PHILLIPS, JODY 3976 DUROCK RD STE 102A SHINGLE SPRINGS, CA 95682 (916)799-7951	\$2,534,744 \$2,498,274 \$0	05/19/23 06/21/23 04/24/24	91% 97%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time Work Message
03-YOL-128-10.0/6 03-4J6804		SITE PREP, EARTHWORK, ROCK SLOPE PROTECTION, TEMP SHORING SYSTEM, SOLDIER PILE TIE BACK WALL, HMA DIKE, GUARDRAIL DIR'S EMERGENCY 128 SLIPOUTS	TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION PO BOX 13557 SACRAMENTO, CA 95853	TECLE, DANIEL 1016 NORTH MARKET BLVD, SUITE 50/60 SACRAMENTO, CA 95814 (916)801-3455	\$4,585,000 \$4,533,128 \$0	04/01/23 05/11/23 06/30/24	100% 99% OVER RUN
20.XX 201130							
03-YUB-20-13.3/18.2 03-0A5704 ACNH-P020-(191)E --()		IN YUBA COUNTY FROM MARYSVILLE ROAD TO THE YUBA RIVER BRIDGE ROADWAY REHABILITATION AND SHOULDER	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	GARRETT GRIFFITH 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$40,281,561 \$39,423,027 \$0	01/02/20 01/22/20 11/01/23	100% 95% OVER RUN
03-YUB-65-.5/1.8 03-0H3704		YUBA COUNTY NEAR WHEATLAND FROM 0.2 MILE SOUTH OF MAIN STREET TO GRASSHOPPER SLOUGHBRIDGE PLACE HMA, RHMA & CONC CURB/SIDEWALK, INST	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)518-5548	2707 NOTRE DAME BLVD CHICO, CA 95928 (530)320-6457	\$7,000,278 \$9,900 \$9,900	06/08/23 06/29/23 09/04/24	0% 0% 0%
03-YUB-70-14.8/15.7 03-0H1614 ACNH-P070-(147)E --()		YUBACOUNTY IN MARYSVILLE FROM 14TH STREET TO 0.1 MILE NORTH OF CEMETERY ROAD STRUCTURE CONCRETE (PUMPING PLANT)	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478 (916)855-4400	MANOHARAN, SELVENDRAN 379 COLUSA AVENUE YUBA CITY , CA 95991 (530)218-3679	\$11,560,328 \$11,167,212 \$738,564	07/18/23 07/18/23 06/06/24	94% 96% 96%

**Totals:      Authorized Final Amt:      \$1,689,820,721      Completed to Date:      \$924,186,938      Work This Month:      \$36,865,211**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-0-/0 04-3Y1904		DISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDIR' REPAIR KNOCKED DOWN ELECTRICAL ASSETS- POL	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY RD SAN JOSE, CA, 95133 (925)416-0700	MALONZO, GENE EARL 1007 KNOX AVE SAN JOSE, CA 95122 (408)595-4015	\$1,365,500 \$718,266 \$0	01/20/23 03/29/23 06/30/24	98% 53%
20.20.201 130							
04-ALA-0-/0 04-0K7704 HSNH-000C-(542)E --()		IN ALAMEDA AND CONTRA COSTA COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS UPGRADE ADVANCE WARNING SIGNS TO	HIGHWAY SPECIALTY COMPANY INC. 6591 EASTSIDE ROAD REDDING CA 96001 (510)385-7081	CHAMPANERIA, VINAY 3847 BREAKWATER AVENUE HAYWARD, CA 94545 (510)385-7081	\$4,551,705 \$4,075,021 \$321,499	02/06/23 03/03/23 06/19/24	64% 89%
04-ALA-13-6.7/7.2 04-4J4904 SNHG-P013-(039)E --()		ALAMEDA COUNTY IN OAKLAND FROM 0.2 MILE NORTH OF LINCOLN AVENUE OVERCROSSING TO 0.2 MILE SOUTH OF PARK BOULEVARD OVERCROSSING CONSTRUCT CONCRETE BARRIERS AND BARRIER SL	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	RANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$4,484,351 \$4,406,412 \$0	01/09/23 01/19/23 07/20/24	100% 96%
04-ALA-13-8.4/12.6 04-0J4704 SNHG-000C-(524)E --()		IN VARIOUS CITIES, ON ROUTES 13, 61, AND 123 AT VARIOUS LOCATIONS; ALSO IN CONTRA COSTA COUNTY, ON ROUTE 123, AT EUREKA AVENUE. CROSSWALK SAFETY ENHANCEMENTS.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	SENG, TA 3401 REGATTA BLVD RICHMOND, CA 94804 (925)766-5224	\$3,615,244 \$3,291,714 \$0	08/24/21 09/24/21 06/30/24	99% 92%
04-ALA-13-10.7/13 04-2G4614 ACNH-P013-(138)E --()		ALAMEDA COUNTY IN BERKELEY AT VARIOUS LOCATIONS FROM DOMINGO AVENUE TO MABEL STREET RECONSTRUCT ADA CURB RAMPS.	ACCURATE EARTHWORKS, INC. 501 CESAR CHAVEZ SUITE 212A SAN FRANCISCO CA 94124 (714)423-5566	SENG, TA 3401 REGATTA BLVD RICHMOND, CA 94804 (925)766-5224	\$827,321 \$633,988 \$162,381	01/26/23 04/17/23 05/31/24	93% 77%
04-ALA-24-5.9/0 04-1Y0904		ALAMEDA COUNTY IN OAKLAND AT THE CALDECOTTUNNEL REPAIR BUCKLED SUNLIGHT CONTROL LOUVERS.	BROSAMER & WALL, INC. 1777 OAKLAND BLVD.,SUITE #300 WALNUT CREEK CA 94569 (925)932-7900	WU, ROMMONEY 3401 REGATTA BLVD. RICHMOND, CA 94804 (916)425-7894	\$933,829 \$955,079 \$0	06/21/23 09/01/23 06/20/24	100% 100%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-24-59.0/6.2 04-1Q8404		NEAR OAKLAND AT THE CALDECOTT TUNNEL RPR FIRE PROTECT, VENT, ELECT SYST & SCADA	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST.  OAKLAND, CA 94621 (510)632-3173	SADEGHI-NEDJAD, AMIR- FARDIN  5675-B GIBRALTER DRIVE PLEASANTON, CA 94588 (510)459-2581	\$15,185,000 \$14,126,937 \$0	09/13/18 09/13/18 03/15/24	100% 93%  OVER RUN
20.20.201 130							
04-ALA-61-19.8/21.2 04-2K7104		IN THE CITY OF ALAMEDA, FROM BROADWAY/ENCINAL AVENUE TO SHERMAN STREET CAPM, UPGRADE ADA CURB RAMPS,	GALLAGHER & BURK INC. 344 HIGH STREET;  OAKLAND CA 94601 (510)846-3679	MCMASTERS, RICHARD 3847 BREAKWATER AVENUE HAYWARD CA 94545 (510)867-4471	\$5,253,611 \$5,088,583 \$0	03/08/22 04/01/22 10/31/24	88% 92%
04-ALA-80-5.7/6 04-3W9304		ALAMEDA COUNTY IN BERKELEY FROM 0.1 MILE WEST TO 0.2 MILE EAST OF UNIVERSITY AVENUEOVERCROSSING HIGHWAY PLANTING AND IRRIGATION SYSTEM, RO	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD  ORANGE CA 92868 (714)939-6600	LUCKEL, KASAIA 3401 REGATTA BLVD. RICHMOND CA.94804 (510)385-6755	\$2,150,178 \$1,842,611 \$0	02/24/23 03/22/23 09/30/26	22% 86%
04-ALA-80-6.4/6.8 04-0A7724 ACIM-0801-(121)E --()		ON I-80 AT GILMAN STREET INTERCHANGE FROM 0.6 MILES NORTH OF UNIVERSITY AVENUE OC TO 0.5 MILE SOUTH OF EL CERRITO SEPARATION IN_ A CONSTRUCT DOUBLE ROUNDABOUTS AT	O.C. JONES & SONS, INC. 1520 FOURTH STREET;  BERKELEY CA 94710 (510)526-3424	DABILLY, MAXIME 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6093	\$29,333,105 \$21,979,100 \$1,646,440	01/04/22 01/27/22 03/04/24	68% 77%
04-ALA-80-7.6/8 04-0K1604 SIMG-0801-(998)E --()		ALAMEDA AND CONTRA COSTA COUNTIES IN ALBANY AND CROCKETT FROM 0.4 MILE SOUTH OFALAMEDA COUNTY LINE TO 0.2 MILE SOUTH OF POMONA STR CONSTRUCT RHMA, LIGHTING SYSTEM, AND CONCR	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400  CONCORD CA 94520 (925)687-6666	SENG, TA 3401 REGATTA BLVD. RICHMOND, CA 94804 (925)766-5224	\$55,260,571 \$14,169,919 \$875,122	02/08/23 03/02/23 02/19/25	45% 26%
04-ALA-80-/0 04-2Q2504 HSIM-X001-(667)E --()		IN ALAMEDA COUNTY ON ROUTE 80, 580, AND 680 AT VARIOUS LOCATIONS. APPLY HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D  BENICIA CA 94510 (707)742-6442	CHAMPANERIA, VINAY 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)385-7081	\$2,241,097 \$2,294,501 \$0	12/13/22 01/06/23 02/02/24	100% 97%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-.7/3.1 04-4J7504 SNHG-P048-(056)E --()		IN ALAMEDA COUNTY IN FREMONT FROM 0.7 MILE NORTH OF SAN MATEO COUNTY LINE TO 0.1 MILE SOUTH OF TOLL PLAZA INSTALL OUTER SEPARATION BARRIER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6083	\$14,318,215 \$14,032,626 \$0	07/07/22 08/02/22 04/22/24	100% 98%
04-ALA-84-11.2/15.5 04-1X2804		IN ALAMEDA COUNTY IN SUNOL HWY 84 NILES CANYON SLOPE AND RETAINING WALL REPAIR DIR'S ORDER EMERGENCY F.A. NILES CANYON SLIPOUT	PACIFIC COAST DRILLING CO., INC 364 BELLEVUE AVE. SANTA ROSA, CA 95407 (707)778-8316	INCDIKE, EDDIE 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$5,385,000 \$0 \$0	02/20/24 03/13/24 04/02/25	0% 0%
20.20.201 130							
04-ALA-84-12.0/15.5 04-2Y8404		CITY OF SUNOL REPAIR GUARDRAIL, REMOVE TREES AND DEBRIS REPAIR GUARDRAIL, REMOVE TREES AND DEBRIS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT,#400 CONCORD, CA 94520 (925)687-6666	DIKE, EDDIE 5675 B GIBRALTAR DRIVE, PLEASANTON, CA 94588 (925)250-5611	\$1,525,000 \$1,369,634 \$0	12/31/22 03/01/23 05/31/24	100% 90% OVER RUN
20.20.201 130							
04-ALA-84-13.0/13.6 04-160304 ACNH-P084-(054)E --()		ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR, STE A RANCHO CORDOVA CA 95742 (916)852-5530	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$20,368,295 \$20,762,991 \$97,494	11/17/20 12/15/20 07/10/24	99% 98%
HA21							
04-ALA-84-17.9/22.9 04-297634		IN AND NEAR SUNOL, PLEASANTON AND LIVERMORE ON RTE 680 FROM 1.2 MI SOUTH TO 1.8 MI NORTH OF RTE 84 AND ON RTE 84 FROM 0.1 MI EAST WIDENING ROUTE 84 TO EXPRESSWAY AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT;BUILDING B #400 CONCORD, CA 94524-6227 (925)227-6296	PARAMJIT, PANDHER 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$139,767,395 \$105,854,773 \$0	02/19/21 03/11/21 11/25/25	33% 75%
04-ALA-112-/1.8 04-0K4904 ACNH-X001-(668)E --()		ALAMEDA COUNTY IN SAN LEANDRO ON ROUTE 112FROM DOOLITTLE DRIVE TO EAST 14TH STREET AND ON ROUTE 185 FROM FAIRMONT DRIVE TO FARRELL COLD PLANE AND OVERLAY, UPGRADE CURB RAMPS	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	ZHANG, RUI 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6031	\$10,291,572 \$9,328,083 \$554,540	12/22/22 01/13/23 10/09/24	67% 90%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-123-1.9/5.2 04-2G7804 ACNH-P123-(005)E --() HB71		ALAMEDA COUNTY IN BERKELEY AND ALBANY FROM MASHBY AVENUE TO CONTRA COSTA COUNTY LINE MINOR CONC (DRIVEWAY, CURB & GUTTER), MODI	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	KHANDAGHABADI, MAHMOUD 3401 REGATTA BLVD RICHMOND, CA 94549 (916)634-5814	\$3,786,955 \$25,030 \$6,930	11/21/23 12/13/23 04/24/24	100% 1%
04-ALA-185-9.8/10.1 04-2G7404 ACNH-P185-(004)E --() HB71		IN ALAMEDA COUNTY IN OAKLAND FROM 55TH AVENUE TO 50TH AVENUE UPGRADE CURB RAMPS, SIDEWALKS, AND	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (510)846-3679	BALUYOT, RODELIO 3847 BREAKWATER AVENUE HAYWARD, CA 94545 (510)867-6083	\$3,341,349 \$3,348,046 \$0	12/05/22 12/22/22 09/02/24	100% 99%
04-ALA-260-1.1/1.9 04-2W7404 20.20.201 130		IN ALAMEDA COUNTY, AT THE POSEY-WEBSTER TUBES INSTALL FUEL CELL POWER SYSTEM INSTALL FUEL CELL POWER SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 95621 (510)632-3173	PANDHER, PARAMJIT 5675 GIBRALTAR DRIVE, SUITE B, PLEASANTON, 94588 (510)867-6694	\$9,544,000 \$5,481,754 \$0	09/06/21 01/11/22 09/16/24	80% 57%
04-ALA-580-4.3/4.3 04-0P1204 ACIM-5801-(983)E --()		ALAMEDA COUNTY ON ROUTE 580 AT 0.3 MILE WEST OF STONE CUT UNDERPASS. STORM DAMAGE (PERMANENT RESTORATION).	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$926,484 \$0 \$0	04/10/24 05/02/24 09/04/24	0% 0%
04-ALA-580-4.7/4.8 04-3Y5504 20.20.201 130		EFA CONTRACT TO REPAIR RW ON EB 580 PM4.7 TO 4.8 EFA CONTRACT TO REPAIR RW ON EB 580 PM4.7 DIR'S ORDER EMERGENCY F.A. REPAIR FAILED SLOPE AND CONSTRUCT NEW RW	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON CA 94588 (510)867-6694	\$13,276,000 \$5,075,544 \$0	03/20/23 05/31/23 12/30/24	60% 38%
04-ALA-580-7.8/11 04-0Y2004		ALAMEDA COUNTY IN AND NEAR LIVERMORE AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE OVERHEAD TO 0.3 MILE WEST OF FIRST STREET OVE COLD PLANE AC PAVEMENT AND PLACE RHMA, AND	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	KAMKAR, REZA 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$7,236,219 \$3,517,997 \$4,322	06/23/23 08/02/23 07/18/24	50% 49%



State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-26.2/26.2 04-2Y8604		ALA 580&680 VAR LOC , INCL EDEN CANYON & SHERDIAN, SUNOL GRADE - SLIPOUTS SLIDE AND SLIPOUT REPAIR ALONG WB 580 EDEN	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT, OAKLAND 94621	PANDHER, PARAMJIT 5675-B GIBRALTAR DR., PLEASANTON, CA (510)867-6694	\$4,805,000 \$1,059,571 \$0	01/03/23 02/08/23 02/01/24	68% 22%
20.20.201 130							
04-ALA-580-43.1/43.1 04-3Y1304		IN ALAMEDA COUNTY IN THE CITY OF OAKLAND -IN ALAMEDA COUNTY IN THE CITY OF OAKLAND -IN ALAMEDA COUNTY IN THE CITY OF OAKLAND -DIR' PERFORM POLYURETHANE FOAM INJECTION, INSTA	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER COURT OAKLAND CA 94621 (510)792-1727	ZHANG, RUI 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6031	\$1,325,000 \$488,297 \$0	01/16/23 05/26/23 05/31/24	0% 37%
20.20.201 130							
04-ALA-580-45.4/45.8 04-2K7904 ACNH-000C-(533)E --()		IN ALAMEDA AND SOLANO COUNTIES AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	LUCKEL, KASAIYA 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6276	\$1,449,349 \$1,097,939 \$3,979	09/28/21 10/22/21 08/01/25	66% 76%
04-ALA-580-/32.7 04-2Y8204		REPAIR AND REPLACE DAMAGED PUMP PLANT REPAIR AND REPLACE DAMAGED PUMP PLANT	PIPE AND PLANT SOLUTIONS, INC. 600 CASTRO STREET, SAN LEANDRO, CA 94577	CHAMPANERIA, VINAY 3847 BREAKWATER AVE. HAYWARD CA 94545 (510)385-7081	\$1,582,000 \$1,054,645 \$0	01/09/23 04/18/23 06/01/24	100% 67% OVER RUN
20.20.201 130							
04-ALA-680-2.1/M2.1 04-0Q6804 ACST-ER -(31T)0 --()		ALAMEDA COUNTY IN FREMONT AT MISSION BOULEVARD (680/262) SEPARATION REPLACE EMBANKMENT SLOPE WITH ROCK SLOPE P	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	DIKE, EDDIE 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)250-5611	\$1,185,947 \$1,073,427 \$0	01/31/23 02/16/23 08/30/24	100% 90% OVER RUN
04-ALA-680-11.0/21.9 04-0Q30U4 ACIM-6801-(990) --()		IN ALAMED AND CONTRA COSTA COUNTIES AT SUNOL AND IN SAN RAMON FROM KOOPMANN ROAD UNDERCROSSING TO 0.9 MILE NORTH OF ALCOSTA BOULVA CONSTRUCT EXPRESS LANES AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BUILDING B #400 CONCORD CA 94520 (925)687-6666	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$178,414,556 \$85,055,963 \$13,120,421	11/23/22 12/13/22 03/24/27	28% 48%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-680-12.4/21.9 04-0J6204 ACIM- 680-(946)E --()		IN AND NEAR PLEASANTON AND DUBLIN, FROM_NORTH OF ROUTE 84 TO ALCOSTA BOULEVARD ROADWAY REHABILITATION.	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$66,950,764 \$53,462,046 \$0	04/12/22 05/17/22 05/01/24	99% 77%
04-ALA-880-6.2/25.5 04-0Q1804 ACIM-8801-(989) --()		ALAMEDA COUNTY AT VARIOUS LOCATIONS FROM STEVENSON BOULEVARD OVERCROSSING IN FREMONT TO HEGENBERGER ROAD OVERCROSSING IN OAKLAND INSTALL TRASH NET, CONCRETE DITCH, WELED	ANVIL BUILDERS INC. 1550 PARK AVE EMERYVILLE CA 94608 (415)285-5000	SINGH, JASMANINDER 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6079	\$2,491,643 \$0 \$0	04/08/24 05/08/24 12/24/24	0% 0%
04-ALA-880-27.0/27.4 04-4J5404 ACIM-8801-(988)E --()		ALAMEDA COUNTY IN OAKLAND FROM 0.4 MILE NORTH OF 66TH AVENUE OVERCROSSING TO 0.2 MILE SOUTH OF HIGH STREET SEPARATION AND OVERHEAD INSTALL BARRIER, HOT MIX ASPHALT, AND DRAI	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	ZHANG, RUI 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6031	\$3,048,310 \$0 \$0	01/08/24 01/29/24 09/13/24	0% 0%
04-ALA-880-27.2/27.2 04-2J7604		ALAMEDA COUNTY IN OAKLAND AT EAST CREEK SLOUGH BRIDGE POLYURETHANE GROUT INJECTION, PLASTIC LUMB	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)453-3732	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA94545 (510)867-6083	\$3,344,357 \$3,206,590 \$0	02/10/23 03/08/23 12/04/24	45% 94%
04-ALA-880-30.2/33.6 04-2K8204 ACIM-8801-(912)E --()		IN ALAMEDA COUNTY IN OAKLAND AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF 5TH AVENUE UNDERCROSSING_ 0.1 MILE NORTH OF 7TH STRE PAVE NARROW STRIPS AND	FBD VANGUARD CONSTRUCTION, INC. TO 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	SAFI, SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$2,752,463 \$2,433,318 \$0	11/05/21 12/07/21 04/30/24	92% 85%
04-ALA-880-30.5/30.5 04-4A8004		IN ALAMEDA COUNTY, IN OAKLAND, ADJACENT TO 5TH AVE OVERHEAD AT LAKE MERRITT CHANNEL BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST; SANTA CLARA CA 95054 (845)654-4268	CHAMPANERIA, VINAY 3847 BREAKWATER AVE HAYWARD CA 94545 (510)385-7081	\$5,592,992 \$1,350,836 \$98,616	03/14/22 03/30/22 12/03/24	96% 24%
							SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-34.1/34.6 04-2W3404		HOMELESS FENCING IN OAKLAND, ON WOOD STREET DIR'S ORDER EMERGENCY F.A. HOMELESS FENCING	MARINSHIP DEVELOPMENT INTEREST, LLC 1485 BAYSHORE BLVD SUITE 200 SAN FRANCISCO CA 94124 (415)852-1752	SAFI, SAEED 25100 SANTA CLARA STREET, HAYWARD, CA 94544 (510)714-7039	\$2,992,000 \$2,964,817 \$0	05/05/21 06/17/21 12/15/22	100% 99% OVER RUN
20.20.201 130							
04-ALA-880-34.5/35 04-3W9904		IN ALAMEDA COUNTY, AT WOOD STREET REPAIR FIRE-DAMAGED COLUMN, INSTALL BARRIE REPAIR FIRE-DAMAGED COLUMN, INSTALL BARRIE	MARINSHIP DEVELOPMENT INTEREST, LLC 1485 BAYSHORE BLVD. STE 200, SAN FRANCISCO, CA 94124 (415)852-1752	SAFI, SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$10,047,000 \$7,093,976 \$0	05/11/22 06/16/22 06/30/24	100% 71% OVER RUN
20.20.201 130							
04-ALA-880-/11.8 04-2K7004 ACIM-8801-(987)E --()		ALAMEDA COUNTY IN FREMONT AND NEWARK FROM SANTA CLARA COUNTY LINE TO 0.4 MILE NORTH OF FREMONT BOULEVARD OVERCROSSING COLD PLANE PAVEMENT AND OVERLAY WITH RHMA-	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6083	\$72,506,402 \$25,691,861 \$12,219,777	07/13/23 08/16/23 06/04/25	11% 35%
04-ALA-980-1.1/1.1 04-4K9804		IN OAKLAND, AT THE CALTRANS DISTRICT 4 HEADQUARTERS OFFICE BUILDING, 111 GRAND AVENUE ORDER EMERGENCY F.A. BUILDING ELEVATOR REHAB	SAN FRANCISCO ELEVATOR SERVICES, LLC 6509 SIERRA LANE DUBLIN, CA 94568 (925)829-5400	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$5,611,000 \$2,613,420 \$0	10/11/21 12/23/21 08/06/25	28% 47%
20.20.201 130							
04-ALA-5501-/14.4 04-2K9504		ALAMEDA COUNTY IN LIVERMORE AT 2201 KITTY HAWK ROAD CONSTRUCT MATERIAL TESTING LABORATORY BUIL	WALSH CONSTRUCTION COMPANY II,LLC 1390 WILLOW PASS ROAD CONCORD CA 94520	SADEGHI-NEDJAD, AMIR-FARDIN 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)459-2581	\$17,033,043 \$11,468,386 \$773,721	02/02/23 03/02/23 01/07/25	37% 67%
04-CC-4-.1/20.4 04-0J4804 SNHG-P004-(160)E --()		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF ROUTE 4/80 SEPARATION TO 0.3 MILE EAST OF BAILEY ROADUNDERCROSSING REMOVE AND INSTALL GUARDRAILS AND CONSTRUC	HIGHWAY SPECIALTY COMPANY INC. 6591 EASTSIDE ROAD REDDING CA 96001 (530)949-5631	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)774-4383	\$15,997,238 \$8,749,389 \$1,069,547	05/24/23 09/01/23 10/21/24	58% 54%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-1.0/9 04-3K4404 SNHG-P004-(159)E --()		IN CONTRA COSTA COUNTY FROM EAST HERCULES UNDERPASS TO 0.2 MILE WEST OF PINE STREET OVERCROSSING. INSTALL SAFETY LIGHTING AND APPLY	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	RANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$5,706,816 \$5,216,696 \$0	11/30/22 12/23/22 08/05/24	71% 89%
04-CC-4-14.3/24.3 04-2K7204 ACNH-P004-(161)E --()		CONTRA COSTA COUNTY IN AND NEAR CONCORD AND PITTSBURG FROM 0.3 MILES EAST OF PERALTA ROAD UNDERCROSSING TO LOVERIDGE ROAD OVERCROS PVMT REHABILITATION, SLAB REPL, ADA CURB R	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE STE#100 CONCORD, CA 94520 (510)774-4383	\$42,716,876 \$33,933,934 \$5,646,259	03/23/23 04/20/23 02/07/25	55% 71%
04-CC-4-/0 04-3J1404 SNHG-X013-(036)E --()		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 123, 242, 580, AND 680 AT VARIOUS LOCATIONS. INSTALL APS SYSTEMS AND PEDESTRIAN	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE BRENTWOOD CA 94513 (510)774-4383	\$6,219,019 \$5,935,926 \$162,564	11/01/22 11/16/22 06/20/24	93% 92%
04-CC-4-/14.3 04-2Q7004 ACNH-P004-(163)E --()		CONTRA COSTA COUNTY IN HERCULES AND CONCORD FROM SAN PABLO AVENUE TO ROUTE 4/242 SEPARATION REPLACE ASPHALT CONCRETE SURFACING AND INS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE, STE 100 CONCORD, CA 94520 (510)774-4383	\$35,010,000 \$0 \$0	04/26/24 05/29/24 12/17/25	0% 0%
04-CC-24-3.5/3.5 04-4J8404		IN ORINDA, AT ST STEPHENS DRIVE OVERCROSSING NO 28-0111. SEISMIC RETROFIT.	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	RANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$3,790,215 \$3,754,518 \$458,838	11/28/22 12/13/22 06/20/24	99% 96%
04-CC-80-10.1/13.5 04-3J0704 ACIM-0801-(997)E --()		CONTRA COSTA COUNTY IN HERCULES AND CROCKETT FROM ROUTE 80/4 SEPARATION TO 0.1MILE WEST OF CROCKETT VIADUCT REMOVE PCC AND AC, PLACE PCP AND AC RESURF	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	SENG, TA 3401 REGATTA BLVD RICHMOND, DA 94804 (925)766-5224	\$43,156,809 \$40,715,731 \$321,573	03/10/23 04/25/23 09/24/24	73% 92%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-580-6.1/7.8 04-3G3644		CONTRA COSTA AND MARIN COUNTIES IN RICHMOND AND SAN RAFAEL FROM 0.3 MILE WESTOF TOLL PLAZA TO 0.1 MILE WEST OF MAIN STREET UNDERCR ELECTRICAL SUBSTATIONS, POWER CABLES, AND	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD LOOMIS CA 95660 (916)259-2395	HALALI, BEHZAD 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6107	\$13,473,480 \$977,633 \$740,926	01/04/24 01/23/24 10/30/25	11% 7%
04-CC-580-6.1/7.7 04-3G4744		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN REMOVE TRAVELERS, PAINT STRUCTURAL	ALLIED PAINTING, INC. 4 LARWIN ROAD CHERRY HILL, NJ 08034 (856)429-3400	HALALI, BEHZAD 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)867-6107	\$65,976,920 \$65,230,799 \$0	01/14/21 02/09/21 04/15/24	100% 99% OVER RUN
04-CC-680-12.6/24.3 04-3W7504 ACIM-6801-(992)E --()		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF RUDGEAR ROAD UNDERCROSSING TO 0.1 MILE NORTH OF MOCOCO OVERHEAD POLYESTER CONCRETE OVERLAY.	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE, SUITE 100 CONCORD CA 94520 (510)774-4383	\$9,040,000 \$0 \$0	03/05/24 04/03/24 10/17/24	0% 0%
04-MRN-1-8.7/8.7 04-1X0304		IN MARIN COUNTY ON STATE RTE 1, PM 8.69 REPAIR DRAINAGE, SINKHOLES AND PAVEMENT SETTEMENT DIR'S ORDER EMERGENCY F.A. REPAIR DRAINAGE, SINKHOLES & PAVEMENT	TERRACON CONSTRUCTORS, INC. PO BOX 276 HEALDSBURG, CA 95448 (707)433-0323	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD,STE200 NOVATO, CA 94949 (510)774-6297	\$900,000 \$0 \$0	03/08/24 05/08/24 10/31/24	0% 0%
20.10.201 130							
04-MRN-1-10.7/11 04-0AA484		IN MARIN COUNTY ON ROUTE 1 AT PM 10.7-10.9, NEAR STINSON BEACH, AT 1.3 MILES SOUTH OF PANORAMIC HIGHWAY NORTH JUNCTION FOUR-YEAR PLANT ESTABLISHMENT AS	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-4515	\$510,286 \$371,366 \$6,300	12/08/21 01/13/22 03/19/25	68% 72%
04-MRN-1-22.8/33 04-1J9604 ACST-P001-(693)E --()		MARIN COUNTY IN AND NEAR POINT REYES STATION FROM FIVE BROOKS TO 1.9 MILES NORTH OF CYPRESS ROAD AND IN AND NEAR TOMALES FROM 0.2 COLD PLANE, RHMA, HMA, MGS, CURB RAMPS, SI	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	WONG, ANDREW 384 BEL MARIN KEYS BLVD. NOVATO, CA 94949 (510)593-9011	\$14,658,828 \$0 \$0	02/13/24 03/07/24 04/14/26	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-22.8/22.8 04-0AA444 ACST-ER31-(004)E --()		IN MARIN COUNTY, NEAR FIVE BROOKS, AT JOHN SEMSEN LANDSCAPING CO., GIACOMINI GULCH BRIDGE MAINTAIN EXISTING PLANTED AREA TO	21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$234,680 \$178,015 \$2,646	12/24/21 01/20/22 03/18/25	71% 76%
04-MRN-1-35.2/35.2 04-3Y0904		MRN 1-35.26 NR MARCONI CULVERT FAILURE DIR S ORDER EMERGENCY F.A. REPAIR SLIPOUT AND FAILED CULVERT	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD STE 120 BURLINGAME, CA 94010 (650)259-9545	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL CA 94901 (510)774-6297	\$2,052,711 \$1,688,826 \$0	01/16/23 05/31/23 04/19/24 04/25/24	100% 100%  COMPLETED
20.20.201 130							
04-MRN-1-43.0/43 04-3Y8804		IN MARIN COUNTY NORTH OF HAMLET ON STATE ROUTE 1, PM 42.98 EXCAVATE & REMOVE DEBRIS, REPAIR DRAINAGE	GHILOTTI BROS., INC. 525 JACOBY ST SAN RAFAEL, CA 94901	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD. SUITE 200 NOVATO, CA 94949 (510)774-6297	\$867,000 \$0 \$0	04/02/24 05/28/24 07/03/24	0%  0%
20.20.201 130							
04-MRN-1-44.0/44 04-1X3504		IN MARIN COUNTY ON NORTHBOUND ROUTE 1, PM 44.0 IN TOMALES REMOVE LANDSLIDE DEBRIS/REGRADE SLOPE & CLEANUP DRAINAGE SYSTEM DIR'S ORD REMOVE LANDSLIDE DEBRIS/REGRADE SLOP	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD. SO. PETALUMA, CA 94952 (707)763-8700	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD., STE 200 NOVATO, CA 94949 (510)774-6297	\$1,610,000 \$93,356 \$0	02/23/24 05/20/24 06/20/25	56% 6%
20.10.201 130							
04-MRN-37-14.5/14.5 04-0X0304		PETALUMA RIVER BRIDGE PIER 8 FENDER BRIDGE FENDER REPAIR DIR'S ORDER EMERGENCY F.A. BRIDGE FENDER REPAIR	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)698-9589	CHOI, GINA 384 BEL MARINE KEYS BLVD., STE 200 NOVATO, CA 94949 (510)385-8178	\$3,687,000 \$1,946,732 \$0	09/18/23 11/16/23 06/30/25	59% 53%
20.20.201 130							
04-MRN-101-.1/.3 04-2W5104		MARIN COUNTY NEAR SAUSALITO AT THE H. DANABOWERS SAFETY ROADSIDE REST AREA REPLACE BOOSTER PUMP STATION AND WASTEWATE	FORT BRAGG ELECTRIC, INC. 489 S. HARRISON STREET FORT BRAGG CA 95437 (707)964-9118	DAVID, JOSE 384 BEL MARIN KEYS BLVD STE200 NOVATO, CA 94949 (510)754-0001	\$1,017,180 \$650,038 \$463,368	06/09/23 08/07/23 08/31/24	62% 64%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-20.8/27.1 04-264724 CML-6204-(132)N --()		IN MARIN COUNTY IN AND NEAR NOVATO FROM 0.1 MILE SOUTH OF FRANKLIN AVENUE OVERHEAD TO 0.5 MILE SOUTH OF SAN ANTONIO CREEK BRIDGE ROADWAY AND BRIDGE WIDENING FOR HOV	GHILOTTI CONSTRUCTION COMPANY, INC. 2301 KERNER BLVD #E SANTA RAFAEL, CA 94901 (415)256-1525	LA SERNA, FABIO 384 BEL MARIN KEYS BLVD. STE 200 NOVATO, CA 94949 (510)496-9271	\$86,390,390 \$47,582,566 \$1,993,586	04/26/22 05/13/22 11/12/25	38% 55%
04-MRN-101-24.0/24 04-3Y6404		MARIN COUNTY, ROUTE 101, PM 24.01 MARIN COUNTY, ROUTE 101, PM 24.01 MARIN COUNTY, ROUTE 101, PM 24.01 DIR'S ORDER EMERGENCY F.A. INSTALL SOLDIER PILE WALLS AND REPAIR DAMA	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (415)256-1525	LA SERNA, FABIO 384 DEL MARIN KEYS BLVD STE200 NOVATO CA 94949 (510)496-9271	\$9,937,500 \$7,368,093 \$0	05/12/23 06/22/23 05/30/24	98% 74%
20.20.201 130							
04-MRN-131-2.1/2.1 04-1X0904		MRN-131-2.1 NEAR STEWARD DRIVE REPLACED DAMAGED CULVERT, REPAIR SINKHOLE AND PERFORM ELECTRICAL WORK DIR'S ORDER EMERGENCY F.A. REPLACE DAMAGED CULVERT	MAGGIORA & GHILOTTI, INC. 555 DUBOIS STREET SAN RAFAEL, CA 94901 (415)459-8640	RUSSELL, STEVE 384 BEL MARIN KEYS BLVD., STE 200 NOVATO, CA 94949 (510)774-6297	\$982,500 \$731,150 \$0	01/26/24 04/23/24 09/30/24	100% 74% OVER RUN
20.20.201 130							
04-NAP-12-2.1/2.6 04-0Q6904 ACST-ER -(31T)0 --()		NAPA COUNTY NEAR NAPA AT 0.2 MILE EAST OF KIRKLAND RANCH ROAD AND AT 0.7 MILE EAST OF KIRKLAND RANCH ROAD REPLACE EMBANKMENT SLOPE WITH ROCK SLOPE P	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1415	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$954,301 \$943,666 \$446	02/07/23 03/03/23 07/31/24	53% 95%
04-NAP-29-.2/14.6 04-0K0004 ACNH-P029-(151)E --()		IN NAPA COUNTY ALONG S ROUTE 29 AT PM 0.2 TO 14.61 FROM KIMBERLY DRIVE TO SALVADOR AVENUE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$1,702,987 \$1,669,434 \$47,734	03/17/22 04/08/22 06/15/24	95% 100%
04-NAP-29-1.7/1.7 04-4J4104		NAPA COUNTY IN AND NEAR AMERICAN CANYON AT RIO DEL MAR AND 0.4 MILE SOUTH OF NORTHKELLY ROAD REPLACE AND PLACE CEMENT LINER ON RCB CULV	TERRACON CONSTRUCTORS, INC. 150 ALEXANDER VALLEY RD HEALDSBURG CA 95448 (707)433-0323	BRAR, PARAMDEEP 324 CAMPUS LANE STE T FAIRFIELD CA 94534 (925)260-6460	\$1,732,848 \$1,563,141 \$4,587	03/21/23 04/07/23 12/15/24	38% 89%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-5.0/6.7 04-281204 ACNH-X055-(060)E --()		IN NAPA COUNTY AT THE INTERSECTION OF ROUTES 29/12 AND ROUTE 221 INTERSECTION IMPROVEMENTS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE; SANTA ROSA CA 95407 (707)585-1221	ISADA, DARREN 324 CAMPUS LANE STE T FAIRFIELD, CA 94534 (925)250-5595	\$35,276,908 \$26,949,993 \$427,436	03/21/22 05/13/22 12/09/24	46% 76%
HE11							
04-NAP-29-16.4/19 04-0K6304		NAPA COUNTY NEAR YOUNTVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF DRY CREEK BRIDGE TO 0.1 MILE NORTH OF CALIFORNIA DRIVE UNDER BRIDGE RAIL REPLACEMENT AND SHOULDER WIDEN	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$3,336,583 \$1,338,653 \$79,555	06/27/23 07/14/23 08/23/24	14% 40%
04-NAP-29-28.7/29 04-3Y3104		NAP 29 IN HELENA - REPLACE DRAINAGE PIPES NAP 29 IN HELENA - REPLACE DRAINAGE PIPES NAP 29 IN HELENA - REPLACE DRAINAGE PIPES DIR' DRAINAGE REPAIR	PACIFIC ENGINEERING AND CONSTRUCTION, INC. 470 3RD STREET, SUITE 105 SAN FRANCISCO, CA (415)516-8545	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$3,760,000 \$3,520,518 \$0	02/02/23 05/10/23 05/31/24 05/16/24	88% 94% COMPLETED
20.20.201 130							
04-NAP-29-42.8/42.9 04-0Y4404		SR 29 IN NAPA PERFORM LANDSLIDE SLOPE REPAIR AND OTHER WORK AS DIRECTED BY THE ENGINEER DIR'S ORDER EMERGENCY F.A. 04A6472 LANDSLIDE & SLOPE REPAIR	PIAZZA CONSTRUCTION PO BOX 573 PENNGROVE CA 94951 (707)876-3410	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (510)224-6309	\$895,000 \$766,153 \$0	03/14/22 06/23/22 08/31/24	87% 86%
20.20.201 130							
04-NAP-121-.5/1 04-4G2104 HSNH-P121-(132)E --()		IN NAPA COUNTY ON STATE ROUTE 121 AT HUICHICA CREEK WIDEN ROADWAY AT HUICHICA CREEK.	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$7,759,293 \$8,047,116 \$0	05/19/21 06/10/21 01/29/24 04/30/24	100% 100% COMPLETED
04-NAP-121-.5/1 04-4G21A4 HSST-P121-(133)E - ( )		NAPA COUNTY NEAR NAPA FROM 0.2 MILE SOUTH TO 0.3 MILE NORTH OF HUICHICA CREEK BRIDGE MAINTAIN EXISTING PLANTED AREA.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROAD SONORA CA 95370 (209)743-4911	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-4515	\$381,240 \$162,746 \$3,840	11/28/23 12/20/23 04/18/28	8% 43%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-121-16.0/16.1 04-0Q8104 ACST-ER -(31T)0 --()		NAPA COUNTY AT CIRCLE OAKS AT WOODEN VALLEY ROAD REPAIR PAVEMENT, REPLACE DRAINAGE SYSTEMS,	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$768,680 \$339,465 \$339,465	12/29/23 01/23/24 07/09/24	32% 44%
04-NAP-128-4.6/7.4 04-2Y5104		NAPA COUNTY NEAR CALISTOGA FROM ROUTE 29 TO SILVERADO TRAIL COLD PLANE ASPHALT CONCRETE PAVEMENT AND P	QA CONSTRUCTORS INC. 850 S. VAN NESS AVE STE 35 SAN FRANCISCO CA 94110 (408)210-5508	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$534,320 \$0 \$0	04/17/24 05/03/24 07/15/24	0% 0%
04-NAP-128-16.0/16 04-2Y9804		NAP 128 PM16 NR CHILES VALLEY RD - REPAIR NAP 128 PM16 NR CHILES VALLEY RD - REPAIR NAP 128 PM16 NR CHILES VALLEY RD - REPAIR NAP INSTALL RSP AND PERFORM COMPACTION GROUT/P	GORDON N. BALL, INC. 333 CAMILLE AVE, ALAMO, CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, FAIRFIELD, CA 94534 (510)224-6309	\$1,155,000 \$1,157,524 \$0	01/09/23 03/14/23 03/31/24 05/20/24	85% 99% COMPLETED
20.20.201 130							
04-NAP-128-20.1/20.4 04-4G84A4		NEAR NAPA, AT CAPELL CREEK BRIDGE NO. 21-0078. ENVIRONMENTAL MITIGATION AND PLANT ESTABLISHMENT FOR REHABILITATE BRIDGE PROJECT EA ENVIRONMENTAL PERMIT MITIGATION &	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	LUCKEL, KASAIA 3401 REGATTA BLVD RICHMOND CA.94804 (510)774-6276	\$445,858 \$147,899 \$6,653	11/17/22 11/21/22 05/11/27	29% 33%
04-SCL-0-/0 04-0K0804 SNHG-X085-(064)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL ACCESSIBLE PEDESTRIAN	PTM GENERAL ENGINEERING SERVICES, INC. PO BOX 7745 RIVERSIDE CA 92513 (951)710-1000	HINH, MINH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3785	\$8,259,026 \$7,186,488 \$0	08/24/22 09/12/22 04/08/24 05/02/24	100% 100% COMPLETED
04-SCL-9-4.0/4 04-1X1004		ON RTE 9 IN SANTA CLARA CO REMOVE DEBRIS, CLEAN DRAINAGE SYSTEM, AND REGRADE SLOPE DIR'S ORDER EMERGENCY F.A. STABILIZE SLOPE AND REMOVE DEBRIS	QA CONSTRUCTORS, INC 850 S VAN NESS AVE., STE 35 SAN FRANCISCO, CA 94110 (415)340-7283	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4019	\$4,799,000 \$740,596 \$0	02/19/24 04/24/24 08/30/24	70% 62%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-9-4.9/4.9 04-3G6304		SANTA CLARA COUNTY NEAR SARATOGA AT SARATOGA CREEK CIDH PILING, STRUCTURAL STEEL, BRIDGE RAIL	MYERS & SONS CONSTRUCTION, LLCKHAN, ARIF 45 MORRISON AVE SACRAMENTO CA 95838 (424)335-6087	HINH, MINH 1007 KNOX AVE SAN JOSE CA, 95122 (510)393-9648	\$13,143,179 \$12,355,850 \$332,450	11/08/22 11/23/22 07/30/24	21% 94%
04-SCL-9-/0 04-2J9504 HSST-X085-(065)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS RELOCATE OR SHIELD EXISTING ELEC	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	HINH, MINH 1007 KNOX AVE SAN JOSE, CA 95122 (408)592-3785	\$6,461,649 \$3,907,985 \$414,549	12/19/22 12/29/22 08/01/24	84% 60%
04-SCL-17-2.8/13.9 04-1J9704 ACNH-P017-(117)E --()		IN AND NEAR LOS GATOS, CAMPBELL AND SAN JOSE, FROM HEBARD WAY TO ROUTE 280 PAVEMENT REHABILITATION.	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE, CA 95138 (831)402-6608	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 95122 (510)867-6047	\$47,469,300 \$44,621,797 \$352,833	04/30/21 05/19/21 08/06/24	89% 91%
04-SCL-17-/3.5 04-3Y2904		SCL 17 - GUARDRAIL REPAIRS, CONCRETE BARRISCL 17 - GUARDRAIL REPAIRS, CONCRETE BARRIDIR' GUARDRAIL, KRAIL, CONCRETE BARRIER	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138 (408)574-1400	NIKZAD, ALI 1007 KNOX AVENUE SAN JOSE, CA (510)867-6047	\$4,078,000 \$2,911,407 \$0	04/17/23 06/13/23 05/13/24	100% 71% OVER RUN
20.20.201 130							
04-SCL-25-1.6/0 04-2J7804		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS MITIGATE SUBSTRUCTURE SCOUR AT FOUR	BUGLER CONSTRUCTION INC. 4847 HOPYARD RD; PLEASANTON CA 94588 (925)416-0700	HINH, MINH 1007 KNOX AVE SAN JOSE CA 95122 (408)592-3785	\$3,207,008 \$2,994,177 \$0	11/24/21 01/11/22 11/14/24	100% 93% OVER RUN
04-SCL-35-2.0/2 04-1X0204		IN SANTA CLARA CO ON ROUTE 35 REPAIR SINKHOLE AND MINOR SLOPE REPAIR DIR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE	REDWOOD ENGINEERING CONSTRUCTION 416 D. STREET REDWOOD CITY, CA 94063 (925)819-2960	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$430,000 \$0 \$0	02/29/24 05/10/24 09/30/24	0% 0%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-82-11.4/26.3 04-0P9804		SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM DE LA CRUZ BOULEVARD OVERCROSSING TO SAN FRANCISQUITO CREEK BRIDGE REPLACE BRIDGE RAIL, CURB RAMP, SIDEWALK,	BUGLER CONSTRUCTION, INC. 4847 HOPYARD RD. SUITE 4-395 PLEASANTON CA 94588 (925)416-0700	NGUYEN, HUNG 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7130	\$8,177,637 \$0 \$0	04/04/24 05/13/24 08/31/25	0% 0%
04-SCL-82-18.2/26.4 04-4J89U4 ACNH-P082-(032)E --()		SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM KNICKERBOCKER DRIVE IN SUNNYVALE TO SAN MATEO COUNTY LINE IN PALO ALTO COLD PLANE AC, RHMA, SLAB REPL, CURB RAMPS	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE SAN JOSE CA 96122 (510)393-9648	\$27,928,216 \$6,889,544 \$2,409,318	08/17/23 09/13/23 01/24/25	37% 25%
04-SCL-87-4.8/10.1 04-2W4504		SANTA CLARA COUNTY IN SAN JOSE NEAR WEST VIRGINIA STREET MASONRY BLOCK SOUND WALL, MINOR CONCRETE A	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1400	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 95122 (510)867-6047	\$1,084,945 \$0 \$0	05/02/24 05/22/24 11/26/24	0% 0%
04-SCL-87-/6.1 04-4J9104 ACNH-P087-(034)E --()		SANTA CLARA COUNTY IN SAN JOSE FROM ROUTE 85/87 SEPARATION TO 0.1 MILE NORTH OF JULIAN STREET UNDERCROSSING COLD PLANE AC, PAVING WITH RHMA, UPGRADE M	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	NIKZAD, ALI 7007 KNOX AVE SAN JOSE, CA 95122 (510)867-6047	\$52,986,031 \$33,866,980 \$2,430,556	04/19/23 05/22/23 03/03/25	29% 64%
04-SCL-101-.7/19.2 04-3Q6004		SANTA CLARA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND REMOV	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE SAN JOSE CA 95122 (510)715-9940	\$3,093,093 \$404,986 \$404,986	06/27/23 07/25/23 11/19/24	22% 13% SUSPENDED
04-SCL-101-30.7/31.1 04-4J9304 ACNH-Q101-(397)E --()		IN SANTA CLARA COUNTY, IN SAN JOSE FROM 0.3 MILE SOUTH TO 0.1 MILE NORTH OF THE YEREBU BUENA ROAD UC AND 0.1 MILE SOUTH OF EAST R UPGRADE IRRIGATION SYSTEM FOR	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	BALINGIT, JOSE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$1,750,610 \$1,321,419 \$4,084	09/27/21 10/22/21 04/10/26	49% 75%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-33.0/49 04-2Y8504		SCL 101 AT THREE LOCATIONS THREE LOCATIONS SCL 101 AT THREE LOCATIONS SCL 101 AT THREE LOCATIONS REPAIR FAILED CULVERT	SCL 101 AT BUGLER CONSTRUCTION INC. 4847 HOPYARD RD, SUITE 4-395 PLEASANTON, CA 94588 (925)416-0700	MALONZO, GENE EARL 1007 KNOX AVE, SAN JOSE, CA (408)595-4015	\$1,785,000 \$1,659,395 \$0	01/06/23 03/20/23 04/30/24	94% 93% SUSPENDED
20.20.201 130							
04-SCL-101-38.0/38.1 04-1Y6204		REPLACE PUMPS ROUTE 101 AND 10TH STREET PUMP STATION DIR'S ORDER EMERGENCY F.A. REPLACE PUMPS	PUMP REPAIR SERVICE CO., INC. 405 ALLAN ST. SAN FRANCISCO, CA 94134 (415)467-2150	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4003	\$3,377,500 \$73,814 \$0	01/18/23 03/10/23 12/31/24	0% 2%
20.80.010							
04-SCL-101-51.7/52.5 04-1J5674		SANTA CLARA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF OREGON EXPRESSWAY OVERCROSSING TO 0.3 MILESOUTH OF HIGHWAY PLANTING AND IRRIGATION SYSTEMS.	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	BALINGIT, JOSE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-8163	\$5,988,859 \$1,395,936 \$392,621	10/25/23 11/30/23 02/16/28	28% 23%
04-SCL-101-/4.2 04-0J5604 ACNH-X085-(063)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS BRIDGE RAILING REPLACEMENT AT 5	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE. SACRAMENTO, CA 95838 (916)473-0931	MUENCH, JOHN 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)867-6142	\$7,345,484 \$7,160,855 \$0	03/29/21 04/15/21 06/30/24	80% 97% SUSPENDED
04-SCL-130-9.8/9.8 04-3Y3004		SCL 130 @ QUIMBY- SLIPOUTS DIR'S ORDER EMERGENCY F.A. RETAINING WALL, REPAIR SLIPOUTS, DRAINAGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR BENICIA, CA 94510 (925)372-8000	PATEL, NIM 1007 KNOX AVE SAN JOSE CA 95122 (408)595-4003	\$3,570,000 \$2,572,422 \$0	02/01/23 03/16/23 04/03/24 04/25/24	100% 100% COMPLETED
20.20.201 130							
04-SCL-130-17.9/17.9 04-3Y6704		SCL 130 SLIPOUTS SCL 130 SLIPOUTS SCL 130 SLIPOUTS DIR'S ORDER EMERGENCY F.A. REPAIR FAILED SLOPE WITH RETAINING WALL	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO, CA 95838 (415)467-2150	PATEL, NIM 1007 KNOX AVENUE SAN JOSE, CA (408)595-4003	\$3,625,000 \$1,511,140 \$0	02/01/23 06/16/23 06/30/24	83% 42%
20.20.201 130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-152-12.6/12.6 04-2Y7404		SCL 152 @ JOHNSON CREEK - BLOCKED CULVERTS AND CHANNEL REMOVE SILT/SEDIMENT FROM CREEK, CLEAR CUL	ABSL CONSTRUCTION 29393 PACIFIC ST. HAYWARD, CA 94544	MALONZO, GENE EARL 1007 KNOX AVE., SAN JOSE, CA (408)595-4019	\$1,730,000 \$1,615,560 \$0	12/23/22 02/14/23 06/30/24	100% 93% OVER RUN
20.20.201 130							
04-SCL-152-/6.2 04-2A2514 HSST-P152-(095)E --()		NEAR GILROY, AT VARIOUS LOCATIONS FROM POLE LINE ROAD TO BURCHELL ROAD. PLANTING AND ENVIRONMENTAL MITIGATION. PLANTING AND ENVIRONMENTAL	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4019	\$1,187,299 \$1,146,550 \$4,500	11/15/18 12/10/18 10/04/24	93% 96%
04-SCL-280-2.5/L5.9 04-0Y1704		SANTA CLARA COUNTY IN SAN JOSE FROM ROUTE 87 SEPARATION TO 0.1 MILE EAST OF WINCHESTER BOULEVARD OVERCROSSING INDIVIDUAL SLAB REPLACEMENT (RSC).	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	NGUYEN, HUNG 1007 KNOX AVE. SAN JOSE, CA 95122 (510)385-7130	\$985,830 \$916,190 \$0	05/31/23 06/19/23 05/10/24 05/15/24	100% 100% COMPLETED
04-SCL-280-2.9/2.9 04-0Y5004		IN SAN JOSE, SANTA CLARA COUNTY, NEAR ROUTE 87 REPAIR/REPLACE DAMAGED PUMP DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE DAMAGED PUMP	O.C. JONES & SONS, INC. 1520 FOURTH ST. BERKELEY, CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA 95122 (510)393-9648	\$1,385,000 \$1,083,642 \$0	01/15/22 03/03/22 07/01/24	93% 78%
20.20.201 130							
04-SCL-280-4.6/4.6 04-3Y0004		SCL 280 AT WINCHESTER BLVD - GROUNDWATER PUMP REPAIR DIR'S ORDER EMERGENCY F.A. REPAIR AND REPLACE DAMAGED PUMPS	PUMP REPAIR SERVICE CO., INC. PO BOX 34327 SAN FRANCISCO, CA 94134	PATEL, NIM 1007 KNOX AVE SAN JOSE CA (408)595-4003	\$2,810,000 \$196,626 \$0	01/12/23 04/17/23 12/31/24	0% 7%
20.20.201 130							
04-SCL-280-11.6/18.8 04-2A9704 IM- ( ) --()		ON ROUTE 280 IN SANTA CLARA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS FROM FOOTHILL BOULEVARD TO CRYSTAL SPRINGS ROAD TO REPLACE AND REMEDIATE THE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE; SANTA ROSA CA 95407 (707)585-1221	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)385-7107	\$20,003,351 \$16,092,524 \$1,604,773	03/24/23 04/20/23 10/01/24	66% 80%
SHOPP							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-280-/2.7 04-1Q4604 ACIM-2801-(992)E --()		SANTA CLARA COUNTY IN SAN JOSE FROM ROUTE 280/680/101 SEPARATION TO 0.2 MILE WEST OF BIRD AVENUE OVERCROSSING RHMA-G SURFACING AND CONSTRUCT BRIDGE APPR	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA 96122 (510)393-9648	\$20,793,388 \$0 \$0	05/02/24 05/17/24 10/31/25	0% 0%
04-SCL-880-1.7/1.8 04-1Q5204		SANTA CLARA COUNTY IN SAN JOSE AT PARK AVENUE OVERCROSSING SIGN STRUCTURE, BRIDGE REMOVAL, CONC BARRI	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)732-1004	PATEL, NIM 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)595-4003	\$1,477,034 \$1,384,048 \$23,220	10/06/23 11/14/23 06/30/24	99% 92%
04-SF-1-/13.5 04-3Y0304		SCL, SM, SF COUNTIES VAR LOC - PAVEMENT RSCL, SM, SF COUNTIES VAR LOC - PAVEMENT RSCL, SM, SF COUNTIES VAR LOC - PAVEMENT RDIR'S O PAVEMENT REPAIR AT VARIOUS LOCATIONS IN SF	O'GRADY PAVING INC 2513 WYANDOTTE ST MOUNTAIN VIEW, CA 94043 (650)966-1926	BORJA, ROBERTO 1700 S AMPHLETTE BLVD STE 101 SAN MATEO CA 94402 (510)385-7107	\$3,885,000 \$3,821,556 \$0	01/13/23 06/28/23 05/10/23	100% 98%
20.20.201 130							
04-SF-35-.7/.7 04-1X1604		IN SAN FRANCISCO IN SAN FRANCISCO IN SAN FRANCISCO IN SAN FRANCISCO SLIPOUT & SLIDES WORK	GRANITE ROCK COMPANY 5225 HELLYER AVE SAN JOSE, CA 95138	YAN, ANDREW 585 LINDA MAR BLVD PACIFICA CA 94044 (925)765-3034	\$885,000 \$0 \$0	02/06/24 05/24/24 08/02/24	0% 0%
20.20.201 130							
04-SF-35-1.3/1.3 04-3K4204 SNHG-P035-(013)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT SKYLINE BOULEVARD AND GREAT HIGHWAY INTERSECTION. INSTALLATION OF TRAFFIC SIGNAL	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; STE 220 SAN JOSE CA 95138 (408)574-1400	YAN, ANDREW 585 LINDA MAR BLVD PACIFICA CA 94044 (415)720-4027	\$1,666,933 \$906,855 \$0	10/11/22 11/28/22 07/31/24	91% 54%
04-SF-80-3.8/5 04-2J8024 ACIM-0801-(120)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 16TH STREET TO 4TH STREET BRIDGE PAINTING.	F D THOMAS INC 217 BATEMAN DRIVE; CENTRAL POINT OR 97502 (541)664-3010	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (510)715-6644	\$22,183,873 \$22,153,555 \$107,038	04/20/21 06/04/21 09/12/24	87% 98%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-3.9/4.5 04-0X9104		REPLACE DAMAGED CONCRETE BARRIER AND TUBULAR RAILING ON HIGHWAYS 80 AND 101 DIR'S ORDER EMERGENCY F.A. REPAIR BRIDGE RAILING	YERBA BUENA ENGINEERING & CONSTRUCTION, INC. 1340 EGBERT AVE. SAN FRANCISCO, CA 94124 (415)822-4400	SIHRA, CHETAN 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-6069	\$2,960,000 \$0 \$0	04/02/24 04/17/24 07/30/24	0% 0%
20.20.201 130							
04-SF-80-5.7/7.5 04-3G4444		THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF SAN FRANCISCO ANCHORAGE TO 0.1 MILE SOUTH OF YERB REPAIR MAIN CABLE AND REPLACE SUSPENDER RO	AMERICAN BRIDGE COMPANY 1000 AMERICAN BRIDGE WAY CORAOPOLIS PA 15108 (412)577-9256	LARWIN, THOMAS 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-4545	\$19,647,888 \$1,905,576 \$1,351,554	12/28/23 02/09/24 05/01/25	0% 10%
04-SF-80-7.7/7.7 04-1W0604		IN CITY AND COUNTY OF SAN FRANCISCO, AT YERBA BUENA ISLAND REHABILITATE FIRE PROTECTION SYSTEM DIR'S ORDER EMERGENCY F.A. REHABILITATE FIRE PROTECTION SYSTEM	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-1500	LARWIN, THOMAS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-4545	\$14,472,350 \$10,121,675 \$0	02/19/21 04/05/21 05/31/24	100% 70% OVER RUN
20.20.201 130							
04-SF-80-/7.8 04-4W9504		SFOBB YERBA BUENA ISLAND DIR S ORDER EMERGENCY F.A. REPLACE FAILED POWER SOURCE	PERRY ELECTRIC INCORPORATED 130 MURWOOD COURT WALNUT CREEK CA 94596 (925)766-2778	LARWIN, THOMAS 585 LINDA MAR BLVD PACIFICA CA 94044 (510)867-4545	\$4,552,000 \$2,355,803 \$0	02/07/22 05/10/22 04/30/24	100% 52% OVER RUN
20.20.201 130							
04-SF-101-.5/M5.2 04-4J9704 ACNH-X075-(049)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS INSTALL VANDALISM-RESISTANT FENCE	HOSELEY CORPORATION 96F PIER ADMIN BLD SUITE 200 SAN FRANCISCO CA 94124 (415)404-8997	YAN, ANDREW 585 LINDA MAR BLVD PACIFICA, CA 94044 (415)720-4027	\$6,504,015 \$6,355,877 \$12,000	05/27/22 06/27/22 05/31/24	100% 96%
04-SF-101-2.9/2.9 04-0X0404		SF 101 ARMY STREET REMOVE AND REPLACE BRIDGE DECK CONCRETE DIR'S ORDER EMERGENCY F.A. REPAIR BRIDGE DECK	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME, CA 94010 (650)259-9545	KOOS, CHARLES 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)715-6644	\$675,000 \$279,124 \$0	07/13/23 01/16/24 06/30/24	55% 41%
20.10.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-4.1/5.1 04-2J8014 ACNH-Q101-(389)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO, FROM 17TH STREET TO SOUTH VAN NESS AVENUE BRIDGE PAINTING	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD; FAIRFIELD CA 94534 (707)639-4414	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)222-7516	\$26,996,730 \$25,871,149 \$0	04/02/21 04/16/21 07/12/24	91% 96%
04-SF-101-/4.2 04-4J3904 HSNH-Q101-(379)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ON RTE 101 FROM THE SAN MATEO COUNTY LINE TO THE BAYSHORE VIADUCT COLD PLANE AND OVERLAY AC REPLACE	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$19,902,621 \$20,279,840 \$0	01/29/21 02/18/21 06/28/24	99% 96%
04-SF-280-6.6/T7.2 04-1W1404		THE CITY AND COUNTY OF SAN FRANCISCO FROM 25TH STREET TO 0.8 MILE NORTH OF MARIPOSA STREET SEPARATION REPAIR CONCRETE BRIDGE, DRILL AND BOND DOW	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	KOOS, CHARLES 555 LINDA MAR BLVD. PACIFICA, CA 94044 (510)715-6644	\$3,630,251 \$815,205 \$394,095	05/18/23 06/08/23 10/04/24	28% 22%
04-SM-1-1.1/1.1 04-0K5704		SAN MATEO COUNTY ABOUT 12 MILES SOUTH OF PESCADERO AT 0.2 MILE SOUTH OF NEW YEARS CREEK ROAD INSTALL SHEET PILE.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$945,293 \$937,837 \$0	12/02/22 12/22/22 05/30/24	100% 100%
04-SM-1-14.0/14 04-4J8704		SAN MATEO COUNTY AT THE PESCADERO CREEK BRIDGE REPLACE BRIDGE CONCRETE BARRIER RAILS AND	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95741 (916)852-5530	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO CA 94304 (650)222-7241	\$2,576,672 \$2,743,125 \$6,388	03/06/23 03/27/23 05/30/24	100% 98% OVER RUN
04-SM-1-26.3/47.3 04-2K8804		SAN MATEO COUNTY AT VARIOUS LOCATIONS TRAFFIC MONITORING STATION SYSTEM.	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132 (408)886-0335	SIHRA, CHETAN 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-6069	\$947,422 \$0 \$0	06/26/23 08/11/23 12/09/24	0% 0% SUSPENDED



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-26.4/32.9 04-0K0704 CSTG-X081-(035)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL ACCESSIBLE PEDESTRIAN	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	INORI, DOUGLAS 1700 SO.AMPHLETTE BLVD.,STE101 SAN MATEO, CA 94402 (650)333-4036	\$6,207,000 \$5,125,025 \$650	10/27/22 11/28/22 08/22/24	74% 82%
04-SM-1-32.2/32.2 04-0X0804		REMOVE AND REPLACE RSP, CONCRETE STAIRWAY, AC PATHWAY ON SURFER'S BEACH DIR'S ORDER EMERGENCY F.A. REPLACE RSP, PATHWAY, AND STAIR	YERBA BUENA ENGINEERING & CONSTRUCTION, INC. 1340 EGBERT AVENUE SAN FRANCISCO, CA 94124 (415)822-4400	SIHRA, CHETAN 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-6069	\$1,795,000 \$0 \$0	09/04/23 01/25/24 08/30/24	0% 0%
20.20.201 130							
04-SM-1-36.2/36.2 04-0Q6704		SAN MATEO COUNTY AT MONTARA AT 0.1 MILE SOUTH OF 9TH STREET EROSION CONTROL, HMA, COLD PLANE PVMT, DD,	HOSELEY CORPORATION 96F PIER ADMIN BUILDING STE20 SAN FRANCISCO CA 94124 (415)404-8997	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)222-7516	\$939,999 \$832,355 \$79,042	07/26/23 08/30/23 06/30/25	21% 85%
04-SM-1-36.9/36.9 04-4Y0804		SM-1-PM 36.9 SM-1-PM 36.9 SM-1-PM 36.9 DIR'S EMERGENCY F.A. DRAINAGE AND RSP	YERBA BUENA ENGINEERING & CONSTRUCTION 1340 EGBERT AVE SAN FRANCISCO, CA 94124 (415)822-4400	WASHINGTON, MARCUS 585 LINDA MAR PACIFICA CA 94404 (650)222-7516	\$687,500 \$0 \$0	06/30/23 09/29/23 06/28/24	0% 0%
20.20.201 130							
04-SM-1-37.1/38.1 04-0Q6104 CNHG-P001-(696)E --()		SAN MATEO COUNTY NEAR PACIFICA AT VARIOUS LOCATIONS FROM 0.5 MILE NORTH OF 2ND STREET TO 0.2 MILE NORTH OF GRAY WHALE COVE TRAIL P INSTALL MGS, CONCRETE BARRIER, CONCRETE BA	HOSELEY CORPORATION 96F PIER ADMIN BUILDING SUITE SAN FRANCISCO CA 94124 (415)404-8997	YAN, ANDREW 585 LINDA MAR BLVD. PACIFICA, CA 94044 (415)720-4027	\$1,499,931 \$9,443 \$9,443	03/08/24 03/27/24 07/12/24	2% 1%
04-SM-1-38.6/39.8 04-3Y2504		SM 1 @ DEVILS SLIDE ROCKFALL- STABILIZE SLSM 1 @ DEVILS SLIDE ROCKFALL- STABILIZE SLSM 1 @ DEVILS SLIDE ROCKFALL- STABILIZE SLDIR' STABILIZE SLOPE, INSTALL NETTING, AND CULV	GECMS, INC 1485 BAYSHORE BLVD, STE 222 SAN FRANCISCO CA 94124 (925)263-1318	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA CA 94044 (650)222-7516	\$955,000 \$918,083 \$0	01/30/23 05/11/23 05/31/24	67% 96%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-45.6/45.6 04-4Y0004		SM-1-PM 45.64 SM-1-PM 45.64 SM-1-PM 45.64 45.64 DIR'S ORDER EMERGENCY F.A. REPAIR FAILED SLOPE AND DITCH	GECMS, INC 1485 BAYSHORE BLVD #222 SAN FRANCISCO, 94124 (510)912-4206	WASHINGTON, MARCUS 585 LINDA MAR PACIFICA, CA 94044 (650)222-7516	\$1,227,500 \$381,265 \$0	06/23/23 06/23/23 05/31/24	50% 31%
20.20.201 130							
04-SM-35-1.7/1.7 04-0X0004		0.2 MILE SOUTH OF PAGE MILL ROAD DRAINAGE AND RSP DIR'S ORDER EMERGENCY F.A. DRAINAGE AND RSP	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY, CA 94063 (925)819-2960	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$1,903,000 \$1,378,569 \$0	08/07/23 09/25/23 08/30/24	100% 72% OVER RUN
20.20.201 130							
04-SM-35-8.7/8.7 04-3Y7604		SM-35 IN PORTOLA VALLEY SM-35 IN PORTOLA VALLEY SM-35 IN PORTOLA VALLEY DIR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY CA 94083	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO CA 94304 (650)222-7241	\$5,252,574 \$1,057,426 \$0	05/05/23 07/07/23 07/30/24	55% 20%
20.20.201 130							
04-SM-35-26.2/27.9 04-0Q0404 SNHG-P035-(014)E --()		SAN MATEO COUNTY IN PACIFICA AT SHARP ST. FRANCIS ELECTRIC, LLC PARKROAD AND AT HICKEY BOULEVARD. SIGNAL IMPROVEMENTS AND MODIFICATION.	975 CARDEN ST SAN LEANDRO CA 94577 (510)639-0639	KOOS, CHARLES 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)715-6644	\$2,597,000 \$0 \$0	09/12/23 10/12/23 05/31/24	0% 0%
04-SM-35-/18.6 04-3Y4404		SAN MATEO AND SAN FRANCISCO COUNTIES- SNOW DAMAGE TREE AND DEBRIS CLEARING DIR'S ORDER EMERGENCY F.A. REMOVE TREES AND DEBRIS	REDWOOD CONSTRUCTION AND EQUIPMENT, INC. 416 D ST REDWOOD CITY, CA 94063 (925)819-2960	BOOSHEHRI, FRED 2350 PAGE MILL RD PALO ALTO, 94304 (650)222-7241	\$1,230,000 \$1,207,806 \$0	02/27/23 04/20/23 12/31/23	100% 98% OVER RUN
20.20.201 130							
04-SM-82-12.3/15.8 04-3Y6604		REMOVE TREES AND REPAIR DAMAGED PAVEMENT AREMOVE TREES AND REPAIR DAMAGED PAVEMENT AREMOVE TREES AND REPAIR DAMAGED PAVEMENT ADIR' PERFORM DISPOSAL OF FALLEN TREES, DEBRIS,	ATLAS TREE SURGERY, INC 1544 LUDWIG AVE SANTA ROSA, CA 95407 (707)975-0376	THUC, TRAN 1700 SO.AMPHLETTE STE 101 SAN MATEO, CA 94402 (510)385-8167	\$3,150,000 \$629,809 \$0	03/28/23 05/26/23 07/31/24	25% 20%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-84-5.2/5.2 04-2K6104 ACST-P084-(057)E --()		SAN MATEO COUNTY NEAR LA HONDA AT 1.2 MILES NORTH OF MADERA LANE INSTALL SOLDIER PILE, HMA AND DRAINAGE.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$2,882,251 \$2,689,594 \$8,031	02/07/23 03/20/23 04/29/24	97% 98%
04-SM-84-6.0/6 04-2K6404 ACST-P084-(058)E --()		SAN MATEO COUNTY NEAR LA HONDA 0.2 MILE WEST OF SAN GREGORIO CREEK BRIDGE CONSTRUCT SOLDIER PILE WALL.	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY, SUITE 300 VACAVILLE CA 95688 (408)768-5041	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$2,226,750 \$157,500 \$0	07/14/23 07/27/23 12/31/24	3% 7%
04-SM-84-8.3/8.3 04-0X9704		IN SAN MATEO CO IN CITY OF LAHONDA, RTE 84 NEAR PESCADERO CREEK RDSINKHOLE AND CULVERT REPAIR DIR'S ORDER EMERGENCY F.A. SINKHOLE AND CULVERT REPAIR	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD SUITE 200 SAN FRANCISCO CA 94124 (415)559-3394	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$685,000 \$25,382 \$0	11/30/23 05/01/24 07/30/24	8% 4%
20.20.201 130							
04-SM-84-17.9/17.9 04-3Y5004		IN SAN MATEO COUNTY ON HIGHWAY 84- PM 17.9IN SAN MATEO COUNTY ON HIGHWAY 84- PM 17.9IN SAN MATEO COUNTY ON HIGHWAY 84- PM 17.9DIR' REPAIR SLOPE AND DRAINAGE SYSTEMS AND CONS	JOSEPH J. ALBANESE, INC 851 MARTIN AVENUE SANTA CLARA CA 95050 (408)757-5700	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO CA 94304 (650)222-7241	\$9,950,000 \$8,087,639 \$0	03/10/23 05/11/23 08/30/24	100% 81% OVER RUN
20.20.201 130							
04-SM-84-20.6/20.6 04-0X0204		IN THE TOWN OF WOODSIDE REPLACE DRAINAGE AND INSTALL RSP DIR'S ORDER EMERGENCY F.A. REPLACE DRAINAGE AND INSTALL RSP	MARINSHIP DEVELOPMENT INTEREST, LLC 2100 EMBARCADERO, STE 205 OAKLAND, CA 94606 (415)559-3394	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$813,500 \$643,538 \$0	08/14/23 10/09/23 05/30/24	78% 79%
20.20.201 130							
04-SM-84-21.5/25.7 04-0K7804 ACNH-P084-(059)E --()		SAN MATEO COUNTY IN WOODSIDE AND REDWOOD CITY ON ROUTE 84 FROM ROUTE 280 TO ROUTE 101 REPLACE AC SURFACING, UPGRADE CURB RAMPS,	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)385-7107	\$17,076,537 \$2,888,161 \$1,172,576	12/05/23 01/10/24 05/22/25	15% 17%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-84-28.0/2 04-0X3304		RAVENSWOOD PUMP PLANT, MENLO PARK REPAIR/REPLACE PUMPS DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE PUMPS	MONTEREY MECHANICAL CO. 8275 SAN LEANDRO ST.  OAKLAND, CA 94621 (510)632-3173	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$1,280,000 \$0 \$0	04/02/24 05/01/24 12/31/24	0% 0%
20.20.201 130							
04-SM-92-5.1/5.1 04-3Y0104		SM 92 JUST EAST OF PALECITOS CREEK- SINK HOLE SM 92 JUST EAST OF PALECITOS CREEK- SINKHODIR'S ORDER EMERGENCY REPAIR SINKHOLE AND DRAINAGE SYSTEM	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138 (510)376-8218	THUC, TRAN 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)385-8167	\$9,402,000 \$6,951,156 \$0	01/12/23 05/03/23 10/15/23	100% 74% OVER RUN
20.20.201 130							
04-SM-92-14.4/18.8 04-3G4544		IN ALAMEDA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS REPAIR SPALLED CONCRETE COLUMNS AND	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	ATAKO, KINGSTON 21339 CABOT BLVD HAYWARD. CA 94544 (650)222-7529	\$42,756,201 \$39,215,657 \$84,000	12/31/19 01/14/20 10/02/24	91% 91%
HA21							
04-SM-92-14.4/18.8 04-3G4884		IN FOSTER CITY FROM SAN MATEO - HAYWARD BRIDGE TO ALAMEDA COUNTY LINE. PAINT BRIDGE TOWERS AND	CEKRA INC 6214 TOWLES RD WILMINGTON NC 28409 (910)338-3643	ATAKO, KINGSTON 21339 CABOT BLVD HAYWARD CA 94545 (650)222-7529	\$10,970,982 \$10,880,051 \$23,100	09/01/22 10/06/22 07/18/24 06/03/24	89% 99%
04-SM-101-.9/23.4 04-2J7404 ACNH-Q101-(412)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM UNIVERSITY AVE OVERCROSSING TO FRANCISCO, AND BRISBANE, ON US 101 REPLACE THE EXISTING BRIDGE RAILS	GRANITE ROCK COMPANY 5225 HELLYER AVE;STE 220 SAN JOSE CA 95138 (510)378-8218	ABELA, FERNANDO 1700 S AMPHLETTE BLVD. STE 101 SAN MATEO, CA 94402 (510)867-6052	\$10,668,446 \$6,730,668 \$509,280	02/08/23 03/03/23 09/26/24	68% 63%
04-SM-101-6.9/7.6 04-2J7304 ACNH-Q101-(415)E --()		SAN MATEO COUNTY IN REDWOOD CITY AND SAN CARLOS FROM 0.3 MILE SOUTH OF CORDILLERAS CREEK BRIDGE TO 0.1 MILE SOUTH OF PULGAS CREEK REPLACE BOX CULVERT BRIDGE.	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)208-6416	CABELA, FERNANDO 1700 SO. AMPHLETT BLVD, STE101 SAN MATEO, CA 94402 (510)867-6052	\$22,077,131 \$20,343,543 \$376,355	03/20/23 04/07/23 08/07/24	80% 91%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-9.1/9.1 04-0X0604		IN SAN MATEO COUNTY IN BELMONT AT BELMONT CREEK CULVERT DEBRIS AND SIDEMENT REMOVAL DIR'S ORDER EMERGENCY F.A. CREEK CLEARING	SIERRA MOUNTAIN CONSTRUCTION, INC. 19500 NUGGET BLVD. SONORA, CA 95370 (415)308-7260	MOE, ALVIN 1700 S AMPHLETT BLVD SAN MATEO, CA 94402 (510)421-6332	\$2,176,000 \$0 \$0	08/31/23 05/14/24 10/31/24	0% 0%
20.20.201 130							
04-SM-101-16.5/23 04-3J0624 ACNH-Q101-(388)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM BROADWAY STREET OVERCROSSING TO 0.2 MILE NORTH OF OYSTER POINT BOULEVARD OVERCROSSIN CAPM AND CURB RAMPS UPGRADE	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; BLDG B #400 CONCORD CA 94520 (925)766-2440	INORI, DOUGLAS 1700 SOUTH AMPHLETT BLVD SAN MATEO CA 94402 (650)333-4036	\$19,237,620 \$17,647,044 \$0	08/24/22 09/12/22 04/16/24 04/22/24	100% 100% COMPLETED
04-SM-101-23.0/26.1 04-0Y2104		SAN MATEO COUNTY IN SOUTH SAN FRANCISCO AND BRISBANE FROM 0.2 MILE NORTH OF OYSTERPOINT BOULEVARD OVERCROSSING TO SAN FRANCISCO CO COLD PLANE ASPHALT CONCRETE PAVEMENT AND O	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, STE 220 SAN JOSE CA 95138 (408)574-1400	SIHRA, CHETAN 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-6069	\$3,657,225 \$3,474,667 \$198,445	06/21/23 07/24/23 05/31/24	92% 100%
04-SM-101-/6.5 04-1Q5814 ACNH-Q101-(422)E --()		SAN MATEO COUNTY FROM SAN MATEO COUNTY LINE IN EAST PALO ALTO TO WHIPPLE AVENUE IN REDWOOD CITY COLD PLANE AC PVMT, RHMA OVERLAY, AND CONC	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	MALONZO, ETHAN 1700 S AMPHLETT BLVD. SAN MATEO, CA 94402 (279)234-2197	\$37,271,945 \$0 \$0	01/10/24 01/12/24 05/29/25	0% 0% SUSPENDED
04-SM-280-1.0/3.3 04-0Y1804		SAN MATEO COUNTY IN AND NEAR MENLO PARK AND WOODSIDE FROM STANFORD LINEAR ACCELERATOR UNDERCROSSING TO ROUTE 280/84 SEPARATION INDIVIDUAL SLAB REPLACEMENT (RSC).	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)767-9775	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$2,439,935 \$2,373,942 \$258,791	05/08/23 06/08/23 06/30/24	58% 96%
04-SM-280-10.2/10.2 04-3Y0804		SM 280-CA <sub>2</sub> ADA PUMP STATION REHAB- PREVENT DETENTION BASIN OVERFLOW INTO OTHER RESERVSM 280-CA <sub>2</sub> ADA PUMP STATION REHAB- PREVENT DIR' REPAIR PUMPS	AQUA SIERRA CONTROLS, INC 1650 INDUSTRIAL DRIVE AUBURN, CA 95603 (530)305-3390	INORI, DOUGLAS 1700 S. AMPHLETT BLVD SAN MATEO, CA (650)333-4036	\$960,000 \$634,628 \$0	01/14/23 04/06/23 06/30/24	60% 66%
20.20.201 130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-/21 04-4J8504 ACIM-2801-(999)E --()		SAN MATEO COUNTY AT VARIOUS LOCATIONS FROMALPINE ROAD UNDERCROSSING TO ROUTE 280/380SEPARATION INSTALL COLUMN CASINGS, CONC BARRIERS AND	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	ABELA, FERNANDO 1700 S AMPHLETTE BLVD SAN MATEO CA 94402 (510)867-6052	\$9,930,757 \$3,366,579 \$134,339	04/18/23 04/25/23 03/27/25	18% 34%  SUSPENDED
04-SM-680-/16.5 04-3Y4104		IN CC, SOL AND SM COUNTIES - ROUTES 680, 8IN CC, SOL AND SM COUNTIES - ROUTES 680, 8IN CC, SOL AND SM COUNTIES - ROUTES 680, 8DIR' PERFORM NON-DESTRUCTIVE TESTING ON BUTT WE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	ATAKO, KINGSTON 21339 CABOT BLVD HAYWARD, CA 94545-1650 (650)222-7529	\$13,905,000 \$4,402,917 \$0	05/19/23 07/17/23 05/30/25	79% 32%
20.20.201 130							
04-SOL-12-21.2/22.6 04-0J6314		IN SOLANO COUNTY NEAR RIO VISTA FROM MCCLOSKY ROAD TO 0.1 MILE WEST OF AZEVEDO ROAD ROADWAY RESURFACING AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$2,763,439 \$2,659,427 \$0	09/27/22 10/19/22 11/13/24	64% 94%
04-SOL-37-7.3/8 04-3W7604 ACNH-P037-(218)E --()		SOLANO COUNTY IN AND NEAR VALLEJO FROM 0.2MILE EAST OF WALNUT STREET OVERCROSSING TO0.5 MILE WEST OF SACRAMENTO STREET OVERCROSSIN POLYESTER CONCRETE OVERLAY.	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499	\$5,420,000 \$0 \$0	03/11/24 04/03/24 09/11/24	0% 0%
04-SOL-37-7.4/07.4 04-3Y4904		IN THE CITY OF VALLEJO, IN SOLANO COUNTY AT ROUTE 37, NAPA BRIDGE FENDER DIR'S ORDER EMERGENCY F.A. RECONSTRUCT DAMAGED BRIDGE FENDERS	THE DUTRA GROUP 2350 KERNER BLVD, SUITE 200 SAN RAFAEL, CA 94901	TRAN, QUANG 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (517)773-8499	\$6,745,000 \$6,082,719 \$0	05/19/23 07/20/23 06/20/24	100% 90%  OVER RUN
20.20.201 130							
04-SOL-37-/7.4 04-0Y1904		SOLANO COUNTY IN AND NEAR VALLEJO FROM SONOMA COUNTY LINE TO NAPA RIVER BRIDGE COLD PLANE ASPHALT CONCRETE PAVEMENT AND O	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$6,490,887 \$5,410,054 \$3,971,700	06/27/23 07/25/23 08/16/24	43% 88%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-10.4/30.2 04-4G0804 ACIM-0802-(375)E --()		FROM 0.95 WEST OF RED TOP ROAD UNDERCROSSING TO 0.4 MILE EAST OF LEISURE TOWN ROAD OVERCROSSING CONVERT EXISTING HOV LANE TO EXPRES	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	TATUM, JUSTEN 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (510)406-4596	\$150,354,265 \$98,786,417 \$2,554,369	01/18/22 02/02/22 06/13/25	51% 66%
HB4C							
04-SOL-80-13.9/14.5 04-4G8734		SOLANO COUNTY IN AND NEAR FAIRFIELD AT DANWILSON CREEK BRIDGE AND AT SUISUN CREEK BRIDGE MAINTAIN EXISTING PLANTED AREAS.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MT. ROAD SONORA CA 95370 (209)743-4911	LUCKEL, KASAIA 3401 REGATTA BLVD RICHMOND CA, 94804 (510)774-6276	\$540,300 \$301,550 \$5,080	11/21/22 01/13/23 04/08/27	31% 56%
04-SOL-80-18.0/20.9 04-0Y2904		SOLANO COUNTY IN FAIRFIELD AT TRAVIS BOULEVARD AND AT MANUEL CAMPOS PKWY INDIVIDUAL SLAB REPLACEMENT (RSC).	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	TATUM, JUSTEN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$1,211,848 \$0 \$0	06/23/23 07/07/23 09/30/24	0% 0%
04-SOL-80-34.4/34.5 04-0J6014		SOLANO COUNTY IN AND NEAR DIXON AND VACAVILLE ON ROUTE 80 AT MC CUNE CREEK BRIDGE AND ON ROUTE 505 AT HORSE CREEK BRIDGE MAINTAIN EXISTING PLANTED AREAS.	EMPIRE LANDSCAPING INC. 26945 COUNTY ROAD 97D DAVIS CA 95616 (530)400-3944	LUCKEL, KASAIA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6276	\$190,665 \$65,063 \$3,210	01/13/23 03/20/23 06/10/27	27% 34%
04-SOL-80-/0 04-2Y1304		IN VALLEJO AT THE CARQUINEZ BRIDGE TOLL PLAZA RE-PAINT STRUCTURAL STEEL, REPAIR BRIDGE D	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVENUE SACRAMENTO, CA 95838 (916)283-9950	TATUM, JUSTEN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$570,000 \$486,432 \$0	12/28/22 07/18/23 05/31/24	100% 85% OVER RUN
20.20.201 130							
04-SON-1-15.0/15.7 04-0A0204		IN SONOMA COUNTY NEAR BODEGA BAY, FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF SCOTTY CREEK CULVERT REALIGN ROADWAY	O.C. JONES & SONS BRIDGEWAY CIVIL CONSTRUCTORS A JOINT VENTURE 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VALEH, SYD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (510)385-6972	\$29,127,381 \$28,675,226 \$40,030	05/04/21 06/04/21 07/17/24	95% 98%
HA23							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-24.6/24.6 04-3Y0204		IN SONOMA COUNTY ON HIGHWAY 1 - PM 24.65 IN SONOMA COUNTY ON HIGHWAY 1 - PM 24.65 IN SONOMA COUNTY ON HIGHWAY 1 - PM 24.65 DIR'S O REPAIR SLIPOUT AND FAILED CULVERT	ARGONAUT CONSTRUCTORS PO BOX 639 SANTA ROSA CA 95402 (707)542-4862	PAULO, HARLEY 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (510)406-9754	\$8,400,000 \$7,946,133 \$0	01/15/23 04/28/23 06/15/24	100% 95% OVER RUN
20.20.201 130							
04-SON-1-26.7/27.1 04-0J3004 ACST-P001-(679)E --()		IN SONOMA COUNTY NEAR JENNER, FROM 0.3 TO 0.7 MILES NORTH OF MYERS GRADE ROAD PERMANENT RESTORATION OF ROADWAY	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	LA SERNA, FABIO 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)496-9271	\$14,022,367 \$12,971,882 \$275,318	07/08/22 08/05/22 08/07/25	46% 90%
04-SON-1-30.8/40.6 04-1K7304		SONOMA COUNTY AT VARIOUS LOCATIONS FROM MILL GULCH TO 0.5 MILE SOUTH OF MILLER CREEK REMOVE AND REPLACE CULVERTS, AND ESTABLISH	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$2,604,842 \$0 \$0	10/18/23 11/08/23 01/27/26	0% 0% SUSPENDED
04-SON-1-34.5/34.5 04-2Y9904		HIGHWAY 1 AT POSTMILE 34.5 BETWEEN FORT ROHIGHWAY 1 AT POSTMILE 34.5 BETWEEN FORT ROHIGH 34.5 BETWEEN FORT ROHIGH INSTALL MICRO PILES IN A GRID IN THE SOUTH	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET, UKIAH, CA 95482 (707)467-4129	PAULO, HARLEY 4030 OCCIDENTAL RD UNIT A SANTA ROSA, CA 95401-5801 (510)406-9754	\$5,735,000 \$5,746,408 \$0	01/10/23 05/03/23 06/30/24	100% 100% OVER RUN
20.20.201 130							
04-SON-1-35.3/35.3 04-1X2504		FORT ROSS MAINTENANCE STATION SEPTIC SYSTEM AND BUILDING REPAIR/REPLACE DIR'S ORDER EMERGENCY F.A. SEPTIC SYSTEM & BUILDING REPAIR/REPLACE	PRECISION EXCAVATING AND GRADING, INC. 129 N CLOVERDALE BLVD. #7 CLOVERDALE, CA 95425 (707)894-6207	PAULO, HARLEY 4030 OCCIDENTAL RD. UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$910,000 \$150,254 \$0	02/23/24 05/08/24 07/23/24	15% 17%
20.20.201 130							
04-SON-1-38.6/38.6 04-1X3204		IN SONOMA CO. ON RTE 1 AT PM 38.58 AT WALSH CONSTRUCT SOLDIER PILE WALL, AND DRAINAGE FACILITIES DIR'S ORDER EMERGENCY F.A. CONSTRUCT SOLDIER PILE WALL & DRAINAGE	O.C. JONES & SONS, INC. 1520 FOURTH ST BERKELEY CA 94710 (510)526-3424	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$5,615,000 \$0 \$0	02/22/24 02/23/24 08/13/24	0% 0%
20.10.201 130							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Accepted	% Work Message
04-SON-1-41.2/54.6 04-1K7504		SONOMA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF MILLER CREEK TO 0.1 MILE NORTH OF VANTAGE ROAD REMOVE CULVERT, RCP, CORRUGATED STEEL PIPE	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	PAULO, HARLEY 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)406-9754	\$2,845,871 \$0 \$0	10/25/23 11/09/23 11/01/24	0% 0% SUSPENDED
04-SON-1-/38.3 04-3Y5304		SON 1 SLIPOUT SON 1 SLIPOUT SON 1 SLIPOUT REPAIR FAILED SLOPE WITH RETAINING WALL REPAIR FAILED SLOPE WITH RETAINING WALL	GORDON N. BALL, INC. 333 CAMILLE AVE, ALAMO, ALAMO, CA 94507 (925)838-5675	PAULO, HARLEY 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (510)406-9754	\$2,850,000 \$2,798,793 \$0	04/14/23 06/13/23 06/15/24	100% 98% OVER RUN
20.20.201 130							
04-SON-12-11.0/T17.4 04-0K5204 ACNH-P012-(130)E --()		SONOMA COUNTY FROM LLANO ROAD TO FARMERS LANE OVERLAY WITH RHMA, REPLACE GUARDRAILS, APP	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT A SANTA ROSA, CA 95401 (707)249-9557	\$21,462,596 \$20,014,668 \$2,440,706	03/21/23 04/11/23 07/25/24	82% 86%
04-SON-12-15.3/15.3 04-2Y8804		REPLACE DRAINAGE SYSTEM AND APPROACH SLABS AT DUTTON AVE UC REMOVE EXISTING DRAINAGE SYSTEM, INSTALL N	GHILOTTI BROS., INC. 525 JACOBY ST, SAN RAFAEL, CA 94901 (415)454-7011	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL, BLDG A, SANTA ROSA, CA 95401 (707)249-7557	\$1,162,000 \$1,156,755 \$0	01/11/23 02/17/23 05/15/24	100% 99% OVER RUN
20.20.201 130							
04-SON-12-25.8/30.8 04-4H0504 ACNH-P012-(128)E --()		IN AND NEAR SONOMA, AT SONOMA CREEK BRIDGE NO. 20-0027, STUART CREEK BRIDGE NO. 20-0025 AND HOOKER CREEK BRIDGE NO. 20-0030. SCOUR SCOUR MITIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 2301 KERNER BLVD #E SAN RAFAEL CA 94901 (415)256-1525	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT-A SANTA ROSA CA 95401 (707)249-7557	\$10,370,129 \$10,439,323 \$52,801	07/29/22 08/17/22 12/30/24	52% 99%
04-SON-101-3.0/3 04-3Y9104		NB ROUTE ABOVE PETALUMA BLVD SOUTH NB ROUTE ABOVE PETALUMA BLVD SOUTH NB ROUTE ABOVE PETALUMA BLVD SOUTH NB ROUTE ABOVE PETALUMA B REPAIR SLIPOUT ON EMBANKMENT & IMPROVE DRA	NB REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425 (707)217-1097	PROKOP, CHRISTOPHER 384 BEL MARIN KEYS BLVD STE200 NOVATO, CA 94384 (510)681-7264	\$1,985,000 \$1,253,296 \$0	10/02/23 12/07/23 06/30/24	83% 63%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-18.5/18.5 04-4A1304 NH- ( ) --()		SONOMA COUNTY IN SANTA ROSA AT HEARN AVENUE OVERCROSSING HMA, WIDEN & REPLACE HEARN AVE OC.	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	VALEH, SYD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 94501 (510)385-6972	\$25,288,889 \$305,328 \$121,023	11/17/23 12/13/23 01/12/27	4% 1%
HE11							
04-SON-101-32.8/54.2 04-0J6424		IN AND NEAR WINDSOR, HEALDSBURG, AND CLOVERDALE, FROM OLD REDWOOD HIGHWAY TO 2.0 MILES SOUTH OF MENDOCINO COUNTY LINE. ROADWAY REHABILITATION.	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (510)385-6972	\$56,961,461 \$56,097,306 \$0	12/24/19 01/14/20 08/30/24	64% 96%
04-SON-101-/0 04-3J0804		SONOMA COUNTY NEAR PETALUMA AT SAN ANTONIO CREEK BRIDGE CONSTRUCT STEEL SHEET PILE WALL AND CONCRE	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	PROKOP, CHRISTOPHER 384 BEL MARIN KEYS BLVD STE200 NOVATO, CA 94949 (510)681-7264	\$1,410,333 \$1,296,691 \$2,000	02/15/23 03/15/23 12/03/24	59% 91%
04-SON-116-11.8/12.2 04-4J4604 ACST-P116-(051)E --()		SONOMA COUNTY AT GUERNEVILLE FROM BROOKSIDE LANE TO OLD RIVER ROAD REPLACE CURB RAMPS, SIDEWALK, DRIVEWAY, LI	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS ROAD #150 CONCORD CA 94520 (925)766-1714	JAMALIPOUR, ALIREZA 4030 OCCIDENTAL ROAD SANTA ROSA 95401 (916)320-1724	\$6,686,888 \$0 \$0	04/16/24 04/29/24 06/30/25	0% 0%
04-SON-116-36.4/39.3 04-2W0404 HSST-S116-(001)E --()		SONOMA COUNTY IN AND NEAR PETALUMA FROM FRATE ROAD TO STAGE GULCH CREEK BRIDGE REPLACE ASPHALT CONCRETE SURFACING AND STR	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$798,460 \$753,608 \$62,092	06/29/23 07/24/23 06/30/24	100% 93%
04-SON-116-46.5/46.8 04-3G9004 CSTG-X097-(044)E --()		SONOMA COUNTY NEAR SCHELLVILLE ON ROUTE 116 FROM 0.3 MILE NORTH OF BONNEAU ROAD TOROUTE 121 AND ON ROUTE 121 FROM 0.2 MILE SOUTH O RDWY EXC, HMA, DRAINAGE, ROCK BLANKET, MIN	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	LA SERNA, FABIO 384 BEL MARIN KEYS STE 200 NOVATO CA 94949 (510)496-9271	\$10,753,157 \$1,042,487 \$616,256	07/31/23 08/23/23 02/11/26	2% 10%
HB4N							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-/14.4 04-3Y3204		SON116 @ TUNSTALL - CULVERT FAILURES AT MUSON116 @ TUNSTALL - CULVERT FAILURES AT MUSON116 @ TUNSTALL - CULVERT FAILURES AT MUDIR' REMOVE AND REPLACE CULVERT	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425 (707)894-5143	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL, BLDG A SANTA ROSA, CA 95401 (707)249-7557	\$1,475,000 \$1,202,901 \$0	02/03/23 06/12/23 06/30/24	100% 96% OVER RUN
20.20.201 130							
04-SON-121-7.4/10.8 04-3Y0404		POTHOLE REPAIR, VARIOUS LOCATIONS POTHOLE REPAIR, VARIOUS LOCATIONS POTHOLE REPAIR, VARIOUS LOCATIONS DIR'S ORDER EMERGENCY F.A. PEROFRM EMERGENCY POTHOLE REPAIR	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (707)249-7557	\$3,412,500 \$3,201,831 \$0	01/12/23 05/16/23 11/01/24	88% 94%
20.20.201 130							
04-SON-121-9.7/10.3 04-4K1404 ACST-ER -(31T)0 --()		SONOMA COUNTY NEAR SCHELLVILLE FROM 0.2 MILE NORTH OF RAMAL ROAD TO 0.8 MILE NORTHOF RAMAL ROAD SOIL DENSIFICATION (HIGH DENSITY POLYURETH	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1415	LA SERNA, FABIO 384 BEL MARIN KEYS SUITE 200 NOVATO, CA 94949 (510)496-9271	\$1,375,469 \$0 \$0	03/28/24 04/30/24 07/04/24	0% 0%
04-VAR-0-/0 04-2K1704 ACNH-X001-(669)E --()		ALAMEDA COUNTY AT VARIOUS LOCATIONS CONSTRUCT PVMT, JT SEAL, BARRIER, CL RAILI	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	TSAN, KENNY 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)847-9565	\$8,258,698 \$7,195,279 \$627,550	01/03/23 01/18/23 10/01/24	75% 87%
04-VAR-4-3.7/14.5 04-3Q5304		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, GRIND BRIDGE D	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	MCMUKHERJEE, RABINDRA 2525 STANWELL DRIVE, SUITE 100 CONCORD CA 94520 (510)774-4383	\$3,176,176 \$578,788 \$578,788	06/27/23 07/24/23 07/16/24	19% 18%
04-VAR-4-18.6/18.6 04-3Y1804		MARIN, SONOMA, NAPA, SOLANO, SACRAMENTO, CMARIN, SONOMA, NAPA, SOLANO, SACRAMENTO, CMARIN, SONOMA, NAPA, SOLANO, SACRAMENTO, CDIR' REPAIR STORM DAMAGED KNOCKED DOWN ELECTRIC	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	HALALI, BEHZAD 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-6107	\$1,118,000 \$105,034 \$0	01/31/23 06/22/23 08/31/24	100% 9% OVER RUN
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-29-10.7/0 04-3Q5604		NAPA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND TREAT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	BRAR, PARAMDEEP 324 CAMPUS LANE FAIRFIELD CA 94534 (925)260-6460	\$1,097,000 \$1,075,626 \$0	05/25/23 07/24/23 03/27/24	92% 94%
04-VAR-29-37.9/48 04-3Q7604 ACST-X115-(014)E --()		NAPA COUNTY AT VARIOUS LOCATIONS WIDEN PAVEMENT, CONSTRUCT RUMBLE STRIPS, A	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	BRAR, PARAMDEEP 324 CAMPUS LANE SUITE T FAIRFIELD CA 945834 (925)260-6460	\$2,489,717 \$0 \$0	02/29/24 03/27/24 07/19/24	0% 0% SUSPENDED
04-VAR-80-5.8/5.8 04-3Q5004		ALAMEDA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, HMA (TYPE A),	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	SINGH, JASMANINDER 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6079	\$4,198,147 \$4,022,209 \$0	06/21/23 07/24/23 06/23/24	75% 94%
04-VAR-82-25.9/25.9 04-0Y8004		SANTA CLARA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, TREAT BR	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	NGO, HUNG T 1007 KNOX AVE SAN JOSE, CA 95122 (510)406-9696	\$3,197,197 \$0 \$0	04/22/24 05/17/24 06/05/25	0% 0%
04-VAR-101-1.1/4.1 04-3Q5704		THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS STRENGTHEN GIRDER, CLEAN AND PAINT STRUCTU	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA BLVD 94044 (650)222-7516	\$4,466,541 \$3,462,476 \$475,974	06/20/23 08/30/23 06/30/24	54% 78%
04-VAR-101-18.7/18.7 04-2Q5704 ACNH-X085-(066)E --()		SANTA CLARA COUNTY IN AND NEAR MORGAN HILLAND SAN JOSE AT VARIOUS LOCATIONS REPLACE STORMWATER PUMPS AND CONSTRUCT DRA	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)732-1004	PATEL, NIM 1007 KNOX AVE SAN JOSE, CA 96122 (408)595-4003	\$9,999,786 \$0 \$0	01/29/24 03/14/24 05/31/25	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-101-21.3/26.5 04-3Q6104		SANTA CLARA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, AND STRUCTURAL	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE SAN JOSE CA 95122 (510)715-9940	\$3,629,569 \$2,618,440 \$48,000	06/15/23 07/05/23 10/15/24	18% 69%
04-VAR-101-29.8/52.1 04-2W6804		SANTA CLARA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY AND STRUCTURAL	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	NGUYEN, HUNG 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7130	\$5,193,018 \$1,081,689 \$178,548	05/25/23 06/19/23 08/30/24	54% 21%
04-VAR-280-/25 04-3W5504		SAN MATEO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY AND REPLACE JOI	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	YAN, ANDRREW 585 LINDA MAR BLVD PACIFICA CA 94044 (415)720-4027	\$4,216,478 \$0 \$0	02/08/24 05/08/24 10/07/24	0% 0%
04-VAR-280-/0 04-0K1104 ACST-000C-(553)E --()		SANTA CLARA COUNTY AT VARIOUS LOCATIONS CONSTRUCT CONCRETE BARRIER TRANSITION AND	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	HINH, MINH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3785	\$15,597,831 \$0 \$0	04/05/24 04/29/24 02/03/26	0% 0%
04-VAR-580-/0 04-0K1204 HSNH-000C-(543)E --()		ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS INSTALL RECTANGULAR RAPID FLASHING BEACON	PERRY ELECTRIC INCORPORATED 130 MURWOOD COURT WALNUT CREEK CA 94596 (925)766-2778	MUKHERJEE, RABINDRA 2525 STANWELL DR CONCORD, CA 94520 (510)774-4383	\$7,854,991 \$3,023,856 \$289,180	02/17/23 03/15/23 06/16/25	48% 38%
04-VAR-680-.1/20.7 04-4Q2504		ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, AND REPL	BAY LINE CUTTING & CORING 501 CESAR CHAVEZ, SUITE 101B SAN FRANCISCO CA 94124 (510)715-4838	MCMASTERS, RICHARD 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-4471	\$3,997,000 \$1,845,473 \$889,448	06/16/23 07/24/23 07/10/24	91% 46%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-880-/10 04-0Q4404 ACNH-X081-(036)E --()		SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL TRASH CAPTURE DEVICES AND MAINTENA	HOSELEY CORPORATION PO BOX 881386  SAN FRANCISCO, CA 94188 (415)404-8997	YAN, ANDREW 585 LINDA MAR BLVD. PACIFICA, CA 94044 (415)720-4027	\$2,449,000 \$0 \$0	04/02/24 04/23/24 12/02/25	0% 0%
04-VAR-880-/32 04-0Q0704 ACST-000C-(559)E --()		ALAMEDA, CONTRA COSTA, SAN MATEO, SANTA CLARA, AND SOLANO COUNTIES AT VARIOUS LOCATIONS MODIFY RAMP METERING SYSTEMS, INSTALL GUAR	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST  SAN LEANDRO CA 94577 (510)639-0639	SENG, TA 3401 REGATTA BLVD. RICHMOND, CA 94804 (925)766-5224	\$8,987,000 \$0 \$0	03/25/24 04/17/24 04/07/25	0% 0%
04-VAR-999-/0 04-3Q5104		ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND HMA (	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET  TEMPE AZ 85282 (602)437-1711	SINGH, JASMANINDER 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6091	\$3,769,572 \$3,527,812 \$43,905	06/01/23 06/26/23 05/21/24	99% 92%
04-VAR-999-/0 04-3Q5504		MARIN COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND CONST	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D  BENICIA CA 94510 (707)771-6782	HABTESELESSIE, DAWIT 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-6980	\$2,993,341 \$2,818,190 \$287,322	06/13/23 07/24/23 07/30/24	99% 90%
04-VAR--/0 04-0Y9104		ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY.	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD  LOOMIS CA 95650 (916)652-7824	SAFI, SAEED 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)714-7039	\$4,176,286 \$0 \$0	04/17/24 05/08/24 09/03/24	0% 0%
04-VAR--/0 04-0K1304 HSST-000C-(551)E --()		MARIN, NAPA, AND SONOMA COUNTIES AT VARIOUS LOCATIONS INSTALL CURB RAMPS, PEDESTRIAN HYBRID BEAC	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST  SAN LEANDRO CA 94577 (510)639-0639	CHOI, GINA 384 BEL MARIN KEYS BLVD.STE200 NOVATO, CA 94949 (510)385-8178	\$2,435,579 \$957,317 \$182,177	10/10/23 11/30/23 12/31/24	38% 40%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR--/0 04-3Y5204		ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS REPLACE PAVEMENT DELINEATION.	SPECIALIZED PAVEMENT MARKING LLC 11095 SW INDUSTRIAL WAY SUITE TUALATIN OR 97062		\$1,400,874 \$0 \$0	03/19/24 05/10/24	0% 0%
04-VAR--/0 04-0Y8304		SAN MATEO COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND CONST	MYERS & SONS CONSTRUCTION, LLCAUNG, PHONE 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	1700 S AMPHELETT, SUITE 101 SAN MATEO, CA 94402 (510)385-6850	\$1,999,860 \$0 \$0	04/19/24 05/16/24 10/04/24	0% 0%

**Totals:      Authorized Final Amt:      \$2,294,152,965      Completed to Date:      \$1,409,991,069      Work This Month:      \$68,505,056**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work % Message
05-0SB-246-10.9/19.3 05-1R6604		HWY 246 STORM DAMAGE DRAINAGE REPAIR CLEAR BOX CULVERT, CONSTRUCT RSP PAD AND RECONSTRUCT DRAINAGE SYSTEMS DIRS EFA 05A2732 REPAIR STORM DAMAGE DRAINAGE	R.BURKE CORP P.O.BOX 957 SAN LUIS OBISPO, CA 93406	MURDOCK, KEVIN 270 E. HWY 246 BUELLTON, CA 93427 (805)441-8439	\$535,000 \$0 \$0	03/12/24 04/05/24 06/20/24	0% 0%
20.20.201 130							
05-MON-1-7.2/9.2 05-1R1904		MON CNTY RTE 1. BIG SUR RSP REPAIR. REPAIR RSP & GABION BASKET REVETMENTS. RESTORE ACCESS ROUTES AND TRAFFIC CONTROL DIRS EFA 05A27 REPAIR RSP & GABION BASKET REVETMENTS	JOHN MADONNA CONSTRUCTION CO INC PO BOX 3810 SAN LUIS OBISPO, CA 93403	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$50,985,000 \$12,631,242 \$0	01/12/24 03/18/24 05/23/25	21% 25%
20.20.201 130							
05-MON-1-20.9/42.2 05-1Q7704		MON CNTY RTE 0001, CLEAR MUD/DEBRIS. CLEAN CULVERTS/REPAIR EROSION. REMOVE SLIDE MATERIAL. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA CLEAR MUD, CLEAN AND REPAIR CULVERTS	PAPICH CONSTRUCTION COMPANY INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	TALLONE, MATTHEW 3230 RIVERSIDE AVE PASO ROBLES, CA 93446 (805)215-3553	\$76,121,250 \$44,396,757 \$0	01/12/23 04/13/23 08/21/24	100% 58% OVER RUN
20.20.201 130							
05-MON-1-21.0/76 05-1Q0504		CLEAN SLOPE CATCHMENT. REPAIR ROCKFALL NETTING. REPAIR SINKHOLE. LINE CULVERTS. PROVIDE TEMP TRAFFIC CONTROL DIRS EFA 05A2545 CLEAN SLOPE CATCHMENT, REPAIR ROCKFALL NET	S. CHAVES CONSTRUCTION INC 11545 LOS OSOS VALLEY RD C-3 SAN LUIS OBISPO, CA 93405	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$785,000 \$484,579 \$0	11/16/22 12/28/22 02/29/24	82% 62%
20.20.201 130							
05-MON-1-29.5/29.5 05-1R6304		DOLAN PARK LANDSLIDE ON HWY 001. REMOVE SLIDE MATERIAL RESTORE ROADWAY. INSTALL ROCKFALL NETTING AND TRAFFIC CONTROL DIRS EFA 05A REMOVE SLIDE MATERIAL/INSTALL NETTING	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	TALLONE, MATTHEW 3230 RIVERSIDE AVE STE 30 PASO ROBLES, CA 93446 (805)550-0734	\$3,735,000 \$18,737 \$0	02/09/24 05/08/24 06/20/24	44% 1%
20.20.201 130							
05-MON-1-44.7/69.8 05-1Q8004		IN MON CNTY ON RTE 001 PM 42.2/72.0 CLEAR MUD AND DEBRIS. CLEAN CULVERTS AND REPAIR EROSION. PROVIDE TEMP TRAFFIC CONTR DIRS EFA 05 CLEAR MUD AND DEBRIS. CLEAN CULVERTS	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138 (480)574-1400	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$25,262,750 \$5,193,441 \$0	01/12/23 05/02/23 05/30/24	65% 21%
20.20.201 130							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-47.8/47.8 05-1R2104		ST FRANCIS REVETMENT REPAIR. ON RTE 01 2.2 MILES NORTH PFEIFFER CANYON BRIDGE. CONSTRUCT REVETMT, EROSION & TRAFFIC CONTRL DIRS EFA	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138	UBERHUAGA, JORGE 1525 SALINAS HWY/HWY 68 MONTEREY, CA 93940 (831)998-1546	\$7,485,000 \$82,990 \$0	01/25/24 03/04/24 06/30/24	30% 1%
20.20.201 130		ST FRANCIS REVETMENT REPAIR					
05-MON-1-71.8/20.9 05-1Q7604		CLEAR MUD AND DEBRIS, CLEAN CULVERTS, CLEAR DEBRIS CATCHMENTS AND REPAIR EROSION. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA	S. CHAVES CONSTRUCTION 11545 LOS OSOS VALLEY RD #C-3 SAN LUIS OBISPO, CA 93405 (805)543-9340	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$21,649,250 \$19,281,591 \$0	01/12/23 05/02/23 05/31/24	100% 89% OVER RUN
20.20.201 130		CLEAR MUD & DEBRIS, CLEAN CULVERTS					
05-MON-1-78.9/78.9 05-1R1304		MON CNTY RTE 1 & 68 @ VAR LOCATIONS RESTORE SLOPE REMOVE SLIDE DEBRIS, REPAIR DRAINAGE/EMBANKMENT. TRAFFIC CONTROL DIRS EVA 05A264	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$685,000 \$200,126 \$0	04/17/23 06/15/23 02/28/24	60% 29%
20.20.201 130		RESTORE SLOPE REMOVE SLIDE DEBRIS					
05-MON-1-100.0/1 05-1Q9604		PAJARO RIVER BRIDGE/SURROUNDING AREAS THATNEED TO REMOVE FLOOD DEBRIS. FLOOD WATER PUMPING. TEMP TRAFFIC CONTROL DIRS EFA 05A2621	A.TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO, CA 95864	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$1,835,000 \$1,169,997 \$0	03/12/23 05/24/23 05/30/24	20% 64%
20.20.201 130		REMOVE FLOOD DEBRIS					
05-MON-1-278.0/27.8 05-1R6404		REGENT SLIDE. REMOVE/HAUL AWAY MATERIAL. RESTORE HMA PAVEMENT SECT. INSTALL ROCKFALPROTECTION. EROSION & TRAFFIC CONTROL DIRS EFA	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	TALLONE, MATTHEW 3230 RIVERSIDE AVE STE 30 PASO ROBLES, CA 93446 (805)550-0734	\$4,985,000 \$0 \$0	02/23/24 02/23/24 05/12/24	0% 0%
20.20.201 130		REGENT SLIDE ROCK SLIDE REPAIR					
05-MON-1-600.0/60 05-1S0404		MON CNTY RTE 1 JUST NORTH OF ROCKY CREEK BRIDGE OCEAN SIDE. TRAFFIC CONTROL SECURE AND STABILIZE THE SITE. DIR EFA 05A	A TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 5200 FRANKLIN DR. SUITE 115 PLEASANTON, CA 94588	UBERHUAGA, JORGE 1528 SALINAS HWY/ HWY 68 MONTEREY, CA 93940 (831)998-1546	\$985,000 \$0 \$0	03/30/24 03/30/24 05/19/24	0% 0%
20.20.201 130		SECURE AND STABILIZE THE SITE.					

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-25-1.5/1.5 05-1Q8104		MON CNTY ON RTE 25/101/198 AT VARIOUS LOCATIONS REPLACE A DOUBLE BARREL 42" CULVERT SYSTEM. DIRS EFA REPLACE DOUBLE BARREL CULVERT SYSTEM	BROUGH CONSTRUCTION 634 PRINTZ RD ARROYO GRANDE, CA 93420	RIANDA, ADAM 3230 RIVERSIDE DR STE 130 PASO ROBLES, CA 93446 (805)471-2100	\$2,773,500 \$1,567,231 \$0	01/13/23 04/20/23 04/26/24	80% 57%
20.20.201 130							
05-MON-25-/11.8 05-1P5804		MONTEREY AND SAN BENITO COUNTIES, FROM ROUTE 198 TO 1.1 MILES SOUTH OF SAN BENITOLATERAL COLD PLANE EXIST PVMT, CHIP SEAL, STRIPE,	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691		\$2,888,120 \$0 \$0	03/19/24 04/22/24	0% 0%
05-MON-101-40.7/41.1 05-1Q1004		MONTEREY COUNTY IN KING CITY AT CANAL STREET UNDERCROSSING AND AT BROADWAY STREET UNDERCROSSING PLANTING, IRRIGATION, CONCRETE SLOPE PAVIN	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA CA 94547	RIANDA, ADAM 3230 RIVERSIDE STE 130 PASO ROBLES, CA 93446 (805)471-2100	\$928,454 \$907,924 \$2,708	01/18/23 02/15/23 11/19/24	57% 97%
05-MON-101-41.1/42.2 05-0T9914 HSNH-Q101-(407)E --()		MONTEREY COUNTY IN AND NEAR KING CITY FROM 0.1 MILE SOUTH OF BROADWAY STREET TO 0.2 MILE NORTH OF JOLON ROAD LANDSCAPE MITIGATION PLANTING, IRRIGATION,	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	RIANDA ADAM (562)370-5097	\$859,669 \$715,796 \$30,201	04/18/23 06/08/23 01/16/26	24% 83%
HB1							
05-MON-101-81.0/81.5 05-1M7604 CDSL-6205-(031)0 --()		MONTEREY COUNTY SOUTH OF SALINAS ALONG ROUTE 101 NORTH FROM SPENCE ROAD TO ECKHARDT ROAD INTERSECTION CONSTRUCT ACCELERATION LANE WITH NEW HMA (	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$1,923,824 \$1,768,197 \$0	06/28/23 07/24/23 03/31/24	98% 92%
HB4N							
05-MON-101-86.1/87.3 05-1P5344		MONTEREY COUNTY IN SALINAS AT VARIOUS LOCATIONS FROM SANBORN ROAD UNDERCROSSING TO EAST MARKET STREET UNDERCROSSING PLANTING, IRRIGATION, SLOPE PAVING AND TRA	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$1,714,170 \$1,657,985 \$1,260	02/28/23 03/22/23 10/25/24	52% 97%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-87.4/87.8 05-1H0504 HSNH-Q101-(405)E --()		IN AND NEAR SALINAS FROM 0.1 MILE NORTH OF E. MARKET STREET TO 0.1 MILE SOUTH OF SHERWOOD DRIVE OC ROADWAY AND RETAINING WALL	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET; WATSONVILLE CA 95076 (831)763-6100	BRAR, BALJINDER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)610-8215	\$5,182,594 \$5,121,188 \$0	08/16/22 09/02/22 10/25/24	42% 99%
HB1							
05-MON-101-91.3/98.8 05-1H6904 ACNH-Q101-(411)E --()		MONTEREY COUNTY AT AND NEAR PRUNEDALE AND SALINAS FROM 0.3 MILE NORTH OF BORONDA ROAD OVERCROSSING TO 0.4 MILE NORTH OF CRAZY HORS PLACE RHMA, INSTALL CONCRETE BARRIER AND D	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD. DUBLIN CA 94568	NASH MUNES 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$32,016,781 \$12,728,131 \$1,700,494	12/27/22 02/09/23 11/14/24	45% 39%
05-MON-101-95.2/0 05-1P6404 20.20.201 130		IN MONTEREY/SAN BENITO COUNTIES @ VARIOUS LOCATIONS. REPLACE CULVERTS,REMOVE EUCALYPTUS TREES, RESTORE EMBANKMENT DIRS EFA 05A2483 REPLACE CULVERTS, REMOVE TREES, REPAIR EMB	TOP TIER GRADING, LLC 8305 PRUNEDALE NORTH RD 155 SALINAS, CA 93907	MUNES, NASH 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8966	\$373,000 \$320,593 \$0	05/09/22 06/28/22 06/30/24	98% 86%
05-MON-156-1.4/1.3 05-1P5334		MONTEREY COUNTY IN CASTROVILLE AT GEIL STREET PEDESTRIAN OVERCROSSING PLANTING, IRRIGATION WORK AND ORNAMENTAL F	HOSELEY CORPORATION 96F PIER ADMIN BUILDING SUITE SAN FRANCISCO CA 94124	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$940,000 \$175,050 \$62,500	12/12/23 01/29/24 07/30/24	5% 19%
05-MON-156-1.4/2 05-0A0904 HA21		ON ROUTE 156 IN MONTEREY COUNTY BETWEEN THE ROUTE 183/156 SEPARATION (PM R1.1) AND CASTROVILLE BOULEVARD (PM R2.1) REPLACE BRIDGE RAILING	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	DAVID HOPPER 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (805)319-0940	\$5,901,307 \$5,752,473 \$0	12/14/21 01/06/22 04/23/24 05/21/24	100% 96%
05-MON-183-2.1/8.3 05-1K4304 HA22		MONTEREY COUNTY NEAR SALINAS FROM 0.2 MILESOUTH OF OLD CEMETERY ROAD TO 0.1 MILE SOUTH OF DEL MONTE AVENUE IN CASTROVILLE. RHMA (GAP GRADED), CONCRETE BARRIER TRANSI	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. SUITE 300 ROSEVILLE CA 95661	DAVID HOPPER 1529 HWY 68/SALINAS HWY (805)319-0940	\$6,598,600 \$0 \$0	12/05/23 12/21/23	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-198-20.8/20.8 05-1R1504		IN MONTEREY COUNTY ON SR 198 AT PM 20.8 REPAIR ROADWAY SETTLEMENT AND PROVIDE TRAFFIC CONTROL. DIRS EFA 05A2653 REPAIR ROADWAY SETTLEMENT	BROUGH CONSTRUCTION INC 634 PRINTZ ROAD  ARROYO GRANDE, CA 93420	RIANDA, ADAM 3230 RIVERSIDE AVE 130 PASO ROBLES, CA 93446 (805)471-2100	\$2,985,000 \$249,284 \$0	05/12/23 06/22/23 09/12/23	18% 8%
20.20.201 130							
05-MON-218-.2/L.9 05-1H2304		IN MONTEREY COUNTY IN SEASIDE FROM DEL MONTE BLVD TO FREMONT BLVD ADA COMPLIANT PEDESTRIAN ACCESS	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD;  LIVERMORE CA 94550 (925)245-1300	ART PANNU 1529 HWY 68  (805)540-9841	\$1,441,320 \$844,299 \$0	11/08/22 01/06/23 04/19/24	52% 58%  SUSPENDED
HB71							
05-SB-1-1.7/0 05-1Q8704		RTS 1,135,166,246,101 @VAR PMS. FLOOD R RESREMOVE DEBRIS, GRADING, REPAIR DRAINAGE CHANNEL LINING, EMBANKMENT & BRIDGE RAIL DIRS EFA FLOOD RESPONSE, REMOVE DEBRIS, TRAFFIC CON	R BURKE CORPORATION PO BOX 957 SAN LUIS OBISPO, CA 93406	MURDOCK, KEVIN 270 E HWY 246 STE 202 BUELLTON, CA 93427 (805)441-8439	\$2,977,000 \$2,946,069 \$0	02/09/23 04/11/23 03/20/24	100% 99%  OVER RUN
20.20.201 130							
05-SB-1-16.0/16 05-1Q9104		REPAIR WASHOUTDAMAGE, RESTORE EMBANKMENT & CRASH CUSHION. REPAIR CONCRETE BARRIER & PAVING. TEMP TRAFFIC CONTROL. DIRS EFA 05A2599 REPAIR WASHOUT DAMAGE & RESTORE EMBANKMENT	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077	MURDOCK, KEVIN 270 E HWY 246 STE 202 BUELLTON, CA 93427 (805)441-8439	\$5,085,000 \$2,888,064 \$0	02/27/23 04/11/23 07/15/24	100% 57%  OVER RUN
20.20.201 130							
05-SB-1-47.8/47.8 05-1R1204		SB CNTY ON HW 1,135,246 @ VAR POST MILES. REPLACE DRAINAGE SYSTEM CAUSING SINKHOLE. RESTORE DITCH, EMBANKMENT, REPLACE RSP DIRS EF REPLACE FAILING DRAINAGE SYSTEM	BROUGH CONSTRUCTION INC 634 PRINTZ RD  ARROYO GRANDE, CA 93420 (805)489-7779	MURDOCK, KEVIN 270 E HWY 246 STE 203 BUELLTON, CA 93427 (805)441-8439	\$2,185,000 \$1,723,210 \$0	04/03/23 05/11/23 07/15/24	100% 79%  OVER RUN
20.20.201 130							
05-SB-1-/0 05-1P0204		SB CNTY, HWYS 1,101,217,225,246 @ VAR LANDSCAPE SUPPORT SERVICES INCLAO, LOCSGRADING & INSTALL HARDENED FENCES & GATES. SLOPE PAVING AND TRAFFIC CONTROL DIRS EFA 05A2 GRADING & INSTALL HARDENED FENCE & GATES	12610 SATICOY ST SOUTH N HOLLYWOOD CA 91605	INCLAO, ARTURO/CALDARONE, ALFREDO 35 S LA PATERA LANE STE E GOLETA, CA 93117 (805)721-0091	\$7,385,000 \$7,198,630 \$0	03/07/22 04/22/22 07/15/24	100% 97%  OVER RUN
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-1.4/4.8 05-0N71Y4		SANTA BARBARA COUNTY IN CARPENTERIA FROM 0.2 MILE SOUTH OF BAILARD AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SOUTH PADARO LANE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA, CA 93111 (805)331-2649	JONES, DAVID 3561 FOOTHILL ROAD CARPINTERIA, CA 93013 (805)748-3132	\$3,122,863 \$2,753,041 \$6,397	05/23/22 05/23/22 04/03/26	100% 88% OVER RUN
05-SB-101-4.0/4.8 05-1G4104		IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA FROM 0.2 MILE NORTH OF SANTA MONICA CREEK BRIDGE TO 0.5 MILE SOUTH OF SOUTH PARARO CONSTRUCT BIKE PATH FROM SANDPOINTE DR TO	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LN SANTA BARBARA CA 93111	CAI, LUOBAO 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (619)347-3088	\$12,088,377 \$11,999,680 \$355	09/02/22 09/02/22 05/20/24	100% 98%
05-SB-101-4.4/7.7 05-0N72U4 ACNH-Q101-(395)E --()		IN SANTA BARBARA COUNTY, IN AND NEAR CARPINTERIA AND AT SUMMERLAND FROM 0.9 MILE SOUTH OF SOUTH PADARO LANE UNDERCROSSING TO 0.6 CONSTRUCT HOV LANES AND	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TAYLOR MERLO P.O. BOX 996 CARPINTERIA CA (805)722-8935	\$155,334,703 \$137,131,763 \$3,733,292	06/05/21 06/05/21 01/06/25	81% 88%
05-SB-101-7.3/9.6 05-0N73Y4		SANTA BARBARA COUNTY, IN AND NEAR SUMMERLAND FROM 0.2 MILES NORTH OF PADARO LANE OVERCROSSING TO SAN YSIDRO CREEK BRIDGE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	DAVID JONES 35 S. LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)748-3132	\$3,101,504 \$962,788 \$285,115	04/21/23 08/02/23 02/03/28	38% 31%
05-SB-101-7.3/9.6 05-0N73U4		IN SANTA BARBARA COUNTY, IN AND NEAR SUMMERLAND FROM 0.2 MILES NORTH OF PADARO LANE OVERCROSSING TO SAN YSIDRO CREEK BRIDGE. CONSTRUCT HOV LANES AND	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478 (831)768-4002	TRISTAN GEBHART P.O. BOX 996 CARPINTERIA, CA 93013 (805)440-3057	\$104,384,361 \$102,127,596 \$118,050	10/22/20 10/22/20 05/20/24	100% 97%
05-SB-101-9.7/10.6 05-0N74U4 ACNH-Q101-(420)E --()		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.3 MILE SOUTH OF SAN YSIDRO ROAD OVERCROSSING TO 0.1 MILE NORTH OF OLIVE MILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY 3005 JAMES RD BAKERSFIELD CA 93308	KLINE, JASON  (805)698-2393	\$50,752,428 \$15,831,786 \$2,636,677	06/16/23 06/16/23 02/25/26	58% 31%

HE11

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-10.0/10.5 05-1K03U4		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.1 MILE SOUTH OF SAN YSIDRO ROAD OVERCROSSING TO 0.1 MILE NORTH OF OLIVE MILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA CA 93111	JASON KLINE/TAYLOR MERLO 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)722-8935	\$15,395,470 \$14,625,819 \$30,257	11/29/22 11/29/22 05/20/24	100% 94%
05-SB-101-12.3/13.2 05-1K3804		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM SYCAMORE CREEK BRIDGE TO 0.2 MILE SOUTH OF GARDEN STREET UNDERCROSSING REHABILITATE LANDSCAPE PLANTING AND	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	JONES, DAVID PO BOX 996 CARPINTERIA, CA 93013 (805)748-5218	\$922,963 \$853,178 \$4,004	04/05/22 04/26/22 09/16/25	59% 92%
HA25							
05-SB-101-14.2/16.2 05-1A6404		SANTA BARBARA COUNTY IN SANTA BARBARA FROMCASTILLO STREET UNDERCROSSING TO JUNIPERO PEDESTRIAN OVERCROSSING HIGHWAY PLANTING AND IRRIGATION WORK.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MT. ROAD SONORA CA 95370	DAVID JONES 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)748-3132	\$885,555 \$869,747 \$4,200	02/27/23 03/24/23 07/08/24	89% 97%
HA25							
05-SB-101-21.4/21.9 05-1H4304 ACNH-Q101-(410)E --()		SANTA BARBARA COUNTY IN GOLETA FROM ROUTE 101/217 SEPARATION TO 0.3 MILE NORTH OF SAN JOSE CREEK BRIDGE REPLACE STRUCTURAL CONCRETE BRIDGES.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY/ LAO, ARTURO 35 S. LA PATERA LANE GOLETA, CA 93117 (951)750-2468	\$20,269,604 \$9,105,249 \$487,293	03/02/23 04/04/23 05/22/25	30% 45%
HA21							
05-SB-101-31.0/67 05-1Q6704		IN SB CNTY RTE 101 PM 48.0-50.0 NOJOQUI GRADE SUMMIT TO GAVIOTA REST AREA FLOOD RESPONSE, DEBRIS & ROCK REMOVAL DIRS EFA 05A FLOOD RESPONSE DEBRIS & ROCK REMOVAL	JOHN MADONNA CONSTRUCTION PO BOX 5310 SAN LUIS OBISPO, CA 93401 (805)237-8851	MURDOCK, KEVIN 270 E HWY STE 202 BUELLTON, CA 93427 (805)441-8439	\$14,460,000 \$10,727,491 \$0	01/09/23 04/27/23 12/31/24	100% 74% OVER RUN
20.20.201 130							
05-SB-101-33.8/44.8 05-1P0504		SB CNTY NEAR GAVIOTA FROM EL CAPITAN PARK UNDERCROSSING TO BECKSTAD OVERCROSSING. REPAIR CULVERT,FILL VOID,RESTORE RDWY DIRS EFA REPAIR CULVERT JOINT, RESTORE ROADWAY	JOHN MADONNA CONSTRUCTION CO INC P.O. BOX 5310 SAN LUIS OBISPO, CA 93403 (805)543-7751	BALLENTINE, DAVID 270 EAST HWY 246 UNIT 203 #12 BUELLTON, CA 93427 (805)748-1087	\$7,585,000 \$5,802,090 \$0	10/21/21 12/29/21 07/24/24	100% 76% OVER RUN
20.20.201 130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-46.2/52.3 05-1H8604 ACNH-Q101-(409)E --( HA22		SANTA BARBARA COUNTY NEAR GAVIOTA FROM 0.1MILE NORTH OF GAVIOTA BEACH STATE PARK TO OLD COAST HIGHWAY COLD PLANE AC PVMT, PLACE HMA, RHMA-G, HMA	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456	JASON TORRES/KEVIN MURDOCK 35 S. LA PATERA LANE, SUITE E GOLETA, CA 93117 (909)560-5695	\$48,347,201 \$21,100,796 \$3,162,100	02/01/23 03/03/23 02/13/25	44% 44%
05-SB-101-46.7/48 05-1S0204		ROCKFALL CLEARING & ROCKFALL FENCE REPAIRSHWY 101 NORTHBOUND IN GAVIOTA AT PM 47.8 CLEAR DEBRIS AND ROCKFALL FENCE REPAIRS DIRS EF ROCKFALL CLEARING & ROCKFALL FENCE REPAIRS	JOHN MADONNA CONSTRUCTION CO INC PO BOX 5310 SAN LUIS OBISPO, CA 93403	MURDOCK, KEVIN/COOPER, JACOB 280 E HWY 246 BUELLTON, CA 93427 (805)748-1087	\$585,000 \$0 \$0	03/05/24 04/17/24 05/14/24	0% 0%
20.20.201 130							
05-SB-101-47.0/47.3 05-1R1404		GAVIOTA CREEK SCOUR REPAIRS, SB CNTY 101 @GAVIOTA TUNNELS. REPAIR SECANT PILE WALL &REPAIR EMBANKMENT. DIRS EFA 05A2625 GAVIOTA CREEK REPAIRS	CALPORTLAND CONSTRUCTION 1625 E DONOVAN RD SANTA MARIA, CA 93454	MURDOCK,KEVIN/ENGLER, JAIME 270 E. HWY 246, STE 202 BUELLTON, CA 93427 (805)441-8439	\$14,985,000 \$11,578,323 \$0	05/15/23 05/26/23 12/31/24	100% 77% OVER RUN
20.20.201 130							
05-SB-101-55.9/56.2 05-1F79A4		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO CA 93403 (805)546-8288	DAVID COOPER/ KEVIN MURDOCK 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,506,692 \$4,319,560 \$0	09/13/22 10/06/22 06/25/24	87% 77%
HA21							
05-SB-101-55.9/56.2 05-1F7904		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BALLENTINE, DAVID 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,895,831 \$956,780 \$0	08/20/20 09/21/20 07/01/22	27% 16%
HA21							
05-SB-101-82.2/82.2 05-1R1604		IN SB COUNTY ON RTE 101 PM 82.2 REPLACE CLARK AVE OC BRIDGE #51-0232 GIRDER DIRS EFA 05A2657 REPLACE CLARK AVE OVERCROSSING HIT GIRDER	SOUZA ENGINEERING CONTRACTING INC. DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403	REED, ALBERT/GASTON, PHIL 2053 PREISKER LANE #E SANTA MARIA, CA 93454 (805)922-1611	\$3,285,000 \$1,469,024 \$0	06/26/23 07/19/23 06/10/24	80% 45%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-/0 05-1Q8304		IN SB CNTY ON RTS 101,144,192 @ VARIOUS PM. STORM DAMAGE AND DEBRIS CLEANING. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA 05A STORM DAMAGE & DEBRIS CLEANING	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077 (831)768-4086	LAO, ARTURO/CALDARONE, ALFREDO 35 S LA PATERA LANE SUITE E GOLETA, CA 93117 (805)441-8439	\$3,585,000 \$2,392,490 \$0	01/13/23 04/13/23 07/15/24	100% 67% OVER RUN
20.20.201 130							
05-SB-135-10.6/17.6 05-1H9604 HSNH-P135-(010)E --()		IN SANTA BARBARA COUNTY IN SANTA MARIA FROM UNION VALLEY PARKWAY TO PREISKER LANE AT VARIOUS LOCATIONS MODIFY SIGNALS, CONSTRUCT CURB	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LANE SANTA BARBARA CA 93111 (805)964-9951	REED, ALBERT/TORRES, JASON 2053 PREISKER LN DEF SANTA MARIA CA 93454 (805)922-1611	\$19,747,483 \$11,513,389 \$1,123,544	10/31/22 11/28/22 02/24/25	41% 58%
HB1							
05-SB-135-15.5/15.8 05-1P5374		SANTA BARBARA COUNTY IN SANTA MARIA FROM COOK STREET TO ROUTE 166 IRRIGATION, PLANTING, LIGHTING AND DECORAT	R. BURKE CORPORATION P.O. BOX 957 SAN LUIS OBISPO CA 93406	REED, AL/ TORRES, JASON 2053 PREISKER LANE E SANTA MARIA, CA 93454 (805)922-1611	\$1,223,944 \$559,789 \$35,739	08/22/23 11/09/23 05/24/24	20% 46%
05-SB-154-2.0/31.5 05-1Q6804		IN SB CNTY ON RTE 154 & 246 @ 12.PM-31.5PM& 30PM. SLIDE AND ROCKFALL REMOVALS. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA 05A2606 SLIDE & ROCKFALL REMOVAL	CALPORTLAND CONSTRUCTION PO BOX 1280 SANTA MARIA, CA 93456 (805)345-3581	MURDOCK, KEVIN/ENGLER, JAIME 270 E. HWY 246, STE 202 BUELLTON, CA 93427 (805)441-8439	\$7,385,000 \$5,927,093 \$0	01/09/23 04/20/23 12/31/24	100% 80% OVER RUN
20.20.201 130							
05-SB-154-2.6/0 05-1C4104		SANTA BARBARA COUNTY NEAR LOS OLIVOS AT ALAMO PINTADO CREEK PEDESTRIAN BRIDGE REPLACE PEDESTRIAN BRIDGE.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	DAVID COOPER/ KEVIN MURDOCK 270 E HIGHWAY 246,#203 BUELLTON, CA 93427 (817)913-3747	\$3,872,375 \$3,630,458 \$5,520	01/18/23 03/02/23 05/20/24	38% 93%
HA21							
05-SB-154-5.7/6.2 05-1H3104 ACST-S154-(003)E --()		SANTA BARBARA COUNTY NEAR SANTA YNEZ FROM 0.2 MILE WEST OF EDISON STREET/BASELINE AVENUE TO 0.3 MILE EAST OF EDISON STREET/BASELIN CONSTRUCT ROUNDABOUT, CURB RAMPS, RUMBLE S	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111		\$8,226,730 \$0 \$0	01/29/24 03/05/24	0% 0%
HB4N							



**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-154-26.0/30.2 05-1R6504		SLIPOUTS, SLIDES AND ROCKFALL FENCE REPAIRIN SANTA BARBARA COUNTY ON HWY 154 AT SAN MARCOS AND SAN ANTONIO DIRS EFA 05A	CALPORTLAND CONSTRUCTION 1625 E DONOVAN ROAD SANTA MARIA, CA 93454	MURDOCK, KEVIN 270 E. HWY 246, SUITE 202 BUELLTON, CA 93427 (805)441-8439	\$4,186,000 \$0 \$0	02/26/24 05/21/24 06/05/24	0% 0%
20.20.201 130		REPAIR SLIPOUTS,SLIDES & ROCKFALL FENCE					
05-SB-154-31.8/32.1 05-1H4504		IN SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM PRIMAVERA ROAD UNDERCROSSING TO LA COLINA ROAD UNDERCROSSING SUBSTRUCTURE REHABILITATION/ BRIDGE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	LAO, ARTURO/YOGARAJAH, MANNY 35 S LA PATERA LANE GOLETA, CA 93117 (805)721-0091	\$5,289,213 \$5,348,317 \$0	11/22/21 12/09/21 05/03/24 05/06/24	100% 100% COMPLETED
05-SB-166-63.9/64.9 05-1P5384		SANTA BARBARA COUNTY IN NEW CUYAMA FROM 0.2 MILE WEST OF BRANCH CANYON BRIDGE TO NEWSOME STREET IRRIGATION, PLANTING, VEHICLE CHARGING SYS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	REED, ALBERT/GASTON,PHIL 2053 PREISKER LN DEF SANTA MARIA CA 93454 (805)922-1611	\$953,582 \$877,682 \$0	01/31/23 04/04/23 01/26/26	21% 92%
05-SB-192-13.8/17.4 05-1Q4604		SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA FROM 0.9 MILE WEST OF NIDEVER ROAD TO LINDEN AVENUE COLD PLANE AC PAVEMENT AND PLACE RHMA (GAP	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420		\$2,715,533 \$0 \$0	04/10/24 05/13/24	0% 0%
05-SB-192-/0 05-1R6204		IN SB CNTY ST RTE 192/144 @ VAR LOCATIONS.STORM DAMAGE REPAIR,SINKHOLD & FENCE ON192CONSTUCT TRIBUTARY SLOPE ON 144 DIRS EFA 05A REPAIR STORM DAMAGE SINKHOLE AND TRIBUTARY	BROUGH CONSTRUCTION, INC 634 PRINTZ ROAD ARROYO GRANDE, CA 93420	PEREZ, MARTIN 3690 SANTA CLAUS LANE CARPINTERIA, CA 93103 (805)702-5274	\$2,485,000 \$823,292 \$0	02/05/24 03/27/24 05/28/24	91% 33%
20.20.201 130							
05-SB-217-.9/1.4 05-1C3604 ACNH-P217-(003)E --()		SANTA BARBARA COUNTY NEAR GOLETA FROM 0.2 MILE EAST OF GOLETA SLOUGH BRIDGE TO 0.4 MILE EAST OF SAN JOSE CREEK BRIDGE REPLACE BRIDGE.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY/ LAO, ARTURO 35 S. LA PATERA LANE GOLETA, CA 93117 (951)750-2468	\$26,364,223 \$6,103,014 \$1,022,327	01/31/23 02/21/23 01/06/25	17% 23%
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-246-32.8/33.2 05-1P5394		ON ROUTE 246 IN SANTA BARBARA COUNTY FROM CUESTA ROAD TO EDISON STREET INSTALL BEAUTIFICATION,	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	JONES, DAVID 3651 FOOTHILL ROAD. CARPINTERA, CA 93013 (805)748-3132	\$1,241,831 \$1,123,137 \$3,080	06/15/22 07/29/22 11/04/25	50% 90%
05-SBT-25-18.8/19.2 05-1H8104 HSST-S025-(001)E --() HA23		SAN BENITO COUNTY ABOUT 32 MILES SOUTH OF HOLLISTER FROM 0.8 MILE NORTH OF SAN BENITO LATERAL TO 2 MILES SOUTH OF ROUTE 146 ROADWAY EXCAVATION, HMA, CULVERTS AND SIGN	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$5,121,854 \$4,503,399 \$7,236	01/06/23 03/03/23 05/30/24	97% 87%
05-SBT-25-44.6/44.6 05-1R2604  20.20.201 130		IN SAN BENITO CNTY ALONG HWY 25 AT VARIOUSLOCATIONS. REPAIR DAMAGED CULVERTS AND REPAIR SINKHOLE DIRS EFA 05A2651 REPAIR CULVERTS AND SINKHOLE	TOP TIER GRADING LLC 8305 PRUNEDALE NORTH RD 155 PRUNEDALE, CA 93907	MUNES, NASH 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)441-6931	\$373,000 \$193,577 \$0	05/24/23 06/20/23 06/30/24	42% 52%
05-SBT-25-49.5/51.1 05-1P5314		SAN BENITO COUNTY IN AND NEAR HOLLISTER FROM 0.1 MILE SOUTH OF SUNSET DRIVE TO SANTA ANA ROAD PLANTING AND IRRIGATION AND INSTALL TRANSP	BORTOLUSSI & WATKIN, INC. 77 LARKSPUT STREET SAN RAFAEL CA CA 94901	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$931,007 \$714,293 \$121,343	03/02/23 04/04/23 05/30/24	15% 75%
05-SBT-25-53.7/54.3 05-1J4814		SAN BENITO COUNTY NEAR HOLLISTER ON ROUTE 25 FROM 0.4 MILE EAST TO 0.3 MILE WEST OF ROUTE 156 AND ON ROUTE 156 FROM 0.4 MILE SOUTH HIGHWAY PLANTING AND PLANT ESTABLISHMENT W	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MOUNTAIN ROA SONORA CA 95370	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$281,040 \$194,890 \$1,530	10/31/23 11/30/23 04/16/27	7% 69%
05-SBT-156-2.7/2.7 05-1P5324		SAN BENITO COUNTY IN SAN JUAN BAUTISTA AT THE WASHINGTON STREET UNDERCROSSING PLANTING, IRRIGATION, SLOPE PAVING AND TRA	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$737,850 \$744,652 \$907	03/03/23 03/24/23 07/07/25	33% 98%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SBT-156-3.0/8.2 05-344904 ACNH-P156-(024) IPL6-205 -(29) --() HE13		ON STATE ROUTE 156 IN SAN BENITO COUNTY, IN AND NEAR SAN JUAN BAUTISTA FROM THE ALAMEDA ST TO 0.2 MI EAST OF FOURTH STREET/BUSINE WIDEN 2 TO 4 LANES SAN JAUN	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	NASH MUNES 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$80,209,706 \$42,040,655 \$8,228,949	06/10/22 06/29/22 08/14/24	53% 51%
05-SCR-1-5.0/8.9 05-1Q4804		SANTA CRUZ COUNTY FROM 0.9 MILE NORTH GRANITE ROCK COMPANY OF BUENA VISTA DRIVE UNDERCROSSING TO 5225 HELLYER AVENUE, SUITE 22 0.2 MILE SOUTH OF RIO DEL MAR OVERCROSSING RHMA OVERLAY, STRIPING AND MODIFY TRAFFIC	SAN JOSE CA 95138		\$5,695,118 \$0 \$0	04/10/24 05/13/24	0% 0%
05-SCR-1-10.5/13.4 05-0C7334  HE13		SANTA CRUZ COUNTY IN AND NEAR CITY OF CAPITOLA FROM STATE PARK DRIVE OVERCROSSING TO 0.2 MILE NORTH OF BAY AVENUE UNDERCROSSING CONSTRUCT OVERCROSSING AND AUXILIARY LANE.	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (831)728-7561	UBERHUAGA, JORGE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (805)540-9841	\$72,500,700 \$7,618,356 \$5,241,954	06/29/23 07/24/23 06/25/26	4% 11%
05-SCR-1-13.6/14.9 05-0C7324 ACNH-P001-(675)E --()		41ST AVENUE TO SOQUEL AVENUE AUXILIARY LANES (NEAR THE CITY OF SANTA CRUZ AND CAPITOLA, FROM 41ST AVENUE TO SOQUEL AVENUE. CONSTRUCT AUXILIARY LANES AND	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET; WATSONVILLE CA 95076 (831)763-6100	UBERHUAGA, JORGE 140 DUBOIS STREET SUITE E SANTA CRUZ CA 95060 (805)441-6931	\$29,254,994 \$14,681,094 \$1,074,961	10/14/22 11/16/22 01/30/25	14% 51%
05-SCR-1-17.0/17 05-1P2804		SANTA CRUZ COUNTY IN SANTA CRUZ AT ROUTE 1NORTHBOUND/17 SEPARATION REPLACE SEPARATION BRIDGE GIRDER.	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626		\$1,080,300 \$0 \$0	04/19/24 05/03/24	0% 0%
05-SCR-1-18.3/18.3 05-1R5004		IN SCR-1,17-18.3,8.2 REPAIR SINKHOLE, INSTALL GRADE RING, MANHOLE, SLOTTED DRAINAND CROSS CULVERT. TRAFFIC CONTROL DIRS EFA 05A273 REPAIR/INSTALL GRADE RING, MANHOLE,CULVERT	A TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 5200 FRANKLIN DR STE 115 PLEASANTON, CA 94588	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$446,000 \$0 \$0	02/29/24 04/03/24 05/13/24	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-30.0/37.5 05-1P5604		SANTA CRUZ COUNTY NEAR DAVENPORT FROM 0.1 MILE SOUTH OF DAVENPORT LANDING ROAD TO SAN MATEO COUNTY LINE OVERLAY WITH RUBBERIZED HOT MIX ASPHALT -	PAPICHS CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420 (805)473-3016	UBERHUAGA, JORGE 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)441-6931	\$3,729,045 \$3,552,826 \$0	01/05/23 01/26/23 06/20/24	100% 96%
05-SCR-1-33.0/33 05-1Q9404		IN SANTA CRUZ CNTY RTE 001 @ PM 33.0 REPAIR EMBANKMENT PROVIDE TEMP EROSION CONTROL. PROVIDE TRAFFIC CONTROL DIRS EFA 05A2632 REPAIR EMANKMENT	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON CT STE 250 SAN RAMON, CA 94583	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$4,135,000 \$776,072 \$0	03/10/23 06/02/23 09/20/24	50% 19%
20.20.201 130							
05-SCR-1-36.0/37.5 05-1R4704		SANTA CRUZ CNTY RT 001 NEAR WADDEL BLUFFS.CLEAR DEBRIS CATCHMENT, REPAIR ROCKFALL PROTECTION. PLACE RSP. TRAFFIC CONTROL DIRS EFA CLEAR DEBRIS, REPAIR ROCKFALL PROTECTION	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON COURT STE 250 SAN RAMON, CA 94583	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$373,000 \$301,347 \$0	09/29/23 10/27/23 06/20/24	17% 81%
20.20.201 130							
05-SCR-1-/0 05-1Q0804		SANTA CRUZ CNTY ON RTS 1 & 9 @ VAR P.M. CLEARING & HAULING SLIDE & BRIDGE DEBRIS. REPAIR WASHOUT. TEMP TRAFFIC CONTROL DIRS EFA 05 CLEARING/HAULING SLIDE & BRIDGE DEBRIS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076 (831)763-6100	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$14,220,000 \$13,139,234 \$0	12/31/22 03/17/23 08/20/24	100% 92%
20.20.201 130							
05-SCR-1-/0 05-1N4404		IN SANTA CRUZ & MONTEREY COUNTIES AT 18 VARIOUS LOCATIONS. CLEARING EMCAMPMENTS REPAIR DAMAGES TO SHS, FENCE,GATES ETC. DIRS EFA CLEAR EMCAMPMENTS, REPAIR DAMAGES	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE, CA 95661	NGUYEN, IAN 140 DUBOIS ST STE 300 SANTA CRUZ, CA 95060 (831)427-4706	\$7,985,000 \$5,753,424 \$0	02/11/22 05/03/22 06/20/24	100% 72% OVER RUN
20.20.201 130							
05-SCR-1-/5 05-1P5904		SANTA CRUZ COUNTY IN AND NEAR WATSONVILLE FROM MONTEREY COUNTY LINE TO 1.0 MILE NORTH OF BUENA VISTA DRIVE UNDERCROSSING. COLD PLANE AC PVMT, RHMA-G AND RHMA-G (BON	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)262-6572	\$6,359,531 \$5,851,143 \$267,306	03/22/23 04/24/23 10/20/24	100% 91%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-/0 05-1M3304 SSTG-000C-(539)E --()		IN SANTA CRUZ AND SAN BENITO COUNTIES AT VARIOUS LOCATIONS INSTALL CENTERLINE AND EDGE LINE	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE; RANCHO CORDOVA CA 95742 (916)635-5175	NGUYEN, IAN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,977,555 \$1,850,636 \$0	05/23/22 06/14/22 06/20/24	96% 92%
HB1							
05-SCR-9-1.0/0 05-1K1204 STER-31SD-(004)E --()		IN SANTA CRUZ COUNTY AT 0.5 MILE NORTH OF VERNON STREET AND AT 0.8 MILE SOUTH OF GLENGARRY ROAD CONSTRUCT SIDE-HILL VIADUCT,	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	KESHAVARZI, FARSHAD 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)235-3120	\$7,266,475 \$7,217,137 \$67,612	12/07/22 12/27/22 10/20/24	36% 98%
HA23							
05-SCR-9-9.3/9.8 05-1R1704		SCR CNTY PM 9.33-9.87 REPAIR SINKHOLE & CULVERTS. ROADWAY EXCAVATION, BACKFILL & PAVING. REPLACE STRIPING, TRAFFIC CONTROL DIRS EF REPAIR SINKHOLE & CULVERTS	GRANITE CONTRUCTION COMPANY 580 WEST BEACH ST WATSONVILLE, CA 95076	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,395,000 \$425,124 \$0	09/22/23 10/27/23 06/20/24	100% 30% OVER RUN
20.20.201 130							
05-SCR-9-/0 05-1Q9304		IN SCR COUNTY ON ROUTES 9,17,35,& @ VARIOUS PM. REMOVE FALLEN TREES AND TRAFFIC CONTROL DIRS EFA 05A2641 REMOVE FALLEN TREES	236 COMMUNITY TREE SERVICE LLC 416 SALINAS RD ROYAL OAKS, CA 95076	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,485,000 \$1,247,364 \$0	03/01/23 06/15/23 06/20/24 05/07/24	100% 84% OVER RUN
20.20.201 130							
05-SCR-17-3.2/11.3 05-1M7304 HSNH-P017-(118)E --()		SANTA CRUZ COUNTY IN AND NEAR SCOTT VALLEYFROM SOUTH OF MT HERMON ROAD TO 0.6 MILE NORTH OF GLENWOOD DRIVE HIGH FRICTION SURFACE TREATMENT, COLD PLAN	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138	KESHAVARZI, FARSHAD 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)235-3120	\$5,321,150 \$1,118,902 \$704,450	08/14/23 09/07/23 10/20/26	25% 21%
HB1							
05-SCR-17-8.2/0 05-1K0704 STER-31SA-(004)E --()		IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY AT 0.5 MILES SOUTH OF SUGARLOAF ROAD CONSTRUCT ROCK FENCE / BARRIER AT	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	NGUYEN, IAN 140 DUBOIS STREET SUITE E SANTA CRUZ CA 95060 (805)748-6095	\$2,227,742 \$1,937,300 \$153,450	10/07/22 12/02/22 08/20/24	76% 89%
HA23							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-35-3.0/3 05-1Q6904		SANTA CRUZ CNTY ON RTE 35 AT PM 3.0 INSTALL SOLDIER PILE WALL RESTORE SITE. PROVIDE TEMP TRAFFIC CONTROL DIRS EFA 05A INSTALL SOLDIER PILE WALL	CASE PACIFIC COMPANY 2121 ARDMORE RD PASO ROBLES, CA 93446 (805)237-8851	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$3,728,750 \$3,509,826 \$0	01/09/23 03/22/23 06/20/24	87% 94%
20.20.201 130							
05-SCR-129-1.1/L1.5 05-1P5304		SANTA CRUZ COUNTY IN WATSONVILLE ON ROUTE 129 FROM LOCUST STREET TO MAIN STREET AND ON ROUTE 152 FROM HOLM ROAD TO FREEDOM BOULEVA PLANTING, IRRIGATION WORK AND TRANSPORTATI	BORTOLUSSI & WATKIN, INC. 77 LARKSPUT STREET SAN RAFAEL CA CA 94901	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$1,143,843 \$699,384 \$158,417	03/10/23 04/24/23 05/30/24	30% 62%
05-SLO-1-6.4/67.2 05-492864		SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTHOF SAN SIEMON FROM 0.3 MILE NORTH OF PIEDRAS BLANCAS LIGHTHOUSE ROAD TO 0.3 MILE NORTH O LANDSCAPE PLANTING, WETLAND MITIGATION AND	HANFORD APPLIED RESTORATION & CONSERVATION 755 BAYWOOD DRIVE, SUITE 380 PETALUMA CA 94954	SILVA,RICK 775 ARLINGTON ST. CAMBRIA,CA 93428 (805)471-2102	\$4,982,635 \$0 \$0	04/22/24 05/22/24	0% 0%
05-SLO-1-10.0/16.8 05-1G9804 ACNH-S001-(661)E --() HA22		SAN LUIS OBISPO COUNTY FROM GRACIA WAY AT OCEANO TO ROUTE 1/101 SEPARATION IN PISMO BEACH. RHMA (GAP GRADED), RETAINING WALL, CURB RA	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456 (805)345-3581	REED, ALBERT/GASTON,PHIL 2053 PREISKER LN DEF SANTA MARIA CA 93454 (805)922-1611	\$12,281,974 \$11,319,126 \$91,973	12/19/22 01/20/23 05/05/25	59% 93%
05-SLO-1-12.1/12.2 05-1P5354		SAN LUIS OBISPO COUNTY AT OCEANO AT BEACH STREET AND SEVENTEENTH STREET IRRIGATION, PLANTING AND CONCRETE WORK.	R. BURKE CORPORATION 865 CAPITOLIO WAY SAN LUIS OBISPO CA 93401	REED, AL/GASTON, PHIL 2053 PREISKER LN DEF SANTA MARIA CA 93454 (559)977-4632	\$1,385,925 \$591,445 \$262,981	09/06/23 11/17/23 07/22/26	3% 43%
05-SLO-1-12.6/12.7 05-1Q0604		SLO CNTY ROUTE 001 BRIDGE 49-12. REPAIR SEISMIC DAMPER BLOCK & VOID. RESTORE ASPHTCONCRETE SHOULDER. INSTALL UE DETERMENT DIRS EFA REPAIR SEISMIC DAMPER BLOCK ON BRIDGE	SOUZA ENGINEERING CONTRACTING,INC. DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403 (805)549-3406	REED, ALBERT/GASTON, PHIL 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$685,000 \$185,448 \$0	12/13/22 02/15/23 09/29/23	22% 27%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-13.3/13.3 05-1Q7004		IN SLO CNTY ON HWY 1 @ VARIOUS LOCATIONS. REPLACE CULVERTS, CLEAR DRAINAGE SYSTEM, SAWCUTTING,PAVING,TRENCH PLATES, TRAFFIC CDIRS	CALPORTLAND CONSTRUCTION 1625 E DONOVAN RD SANTA MARIA, CA 93454	REED, ALBERT/GASTON, PHIL 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$373,000 \$326,234 \$0	05/22/23 06/07/23 03/20/24	68% 87%
20.20.201 130		CULVERT REPLACEMENTS					
05-SLO-1-29.7/34.4 05-1R4604		ON HW 001 PM 29.7-34.4 AND HW 0041 PM PAPICH CONSTRUCTION CO INC 1.19REPLACE AND REPAIR DAMAGED FENCE, 398 SUNRISE TERRACE REMOVE AND REPLACE CORRODED CULVERT DIRS EFA 05A2663	ARROYO GRANDE, CA 93420	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$373,000 \$84,901 \$0	08/02/23 08/11/23 05/02/24	36% 23%
20.20.201 130		REPLACE & REPAIR DAMAGED FENCE					
05-SLO-1-32.6/0 05-0L7214		IN SAN LUIS OBISPO COUNTY IN MORRO BAY AT TORO CREEK BRIDGE REPLACE BRIDGE	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401 (805)546-8288	SILVA, RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$6,204,355 \$6,131,683 \$2,068	03/08/21 04/01/21 11/08/24	0% 0% PLANT EST SATIS
HA21							
05-SLO-1-34.5/0 05-0L7224		IN SAN LUIS OBISPO COUNTY NEAR MORRO BAY AT OLD CREEK BRIDGE REPLACE BRIDGE	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	SILVA, RICK 775 ARLINGTON STREET CAMBRIA, CA 93428 (805)471-2102	\$8,727,761 \$8,565,349 \$1,742	10/13/21 11/18/21 05/31/24	88% 98% SUSPENDED
HA21							
05-SLO-1-35.8/35.8 05-1Q8204		SLO CNTY VAR ROUTES & LOCATIONS. STORM DAMAGE REPAIRS AND TEMP TRAFFIC CONTROL. RD SLIPOUTS, LAND SLIDES, RD WASHOUT REPAIRDIRS EFA	SOUZA ENGINEERING CONTRACTING INC. DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403	IMAN, HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)748-2342	\$3,285,000 \$1,743,336 \$0	01/13/23 04/12/23 06/10/24	96% 53%
20.20.201 130		STORM DAMAGE REPAIRS					
05-SLO-1-54.1/54.5 05-1N6404		SAN LUIS OBISPO COUNTY AT SAN SIMEON FROM 0.7 MILE SOUTH OF PICO CREEK BRIDGE TO 0.3MILE SOUTH OF PICO CREEK BRIDGE	SOUZA ENGINEERING CONTRACTING, INC. D.B.A. SOUZA CONSTRUCTION, INC. 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	TALLONE, MATTHEW	\$1,021,193 \$786,129 \$0	05/16/23 06/19/23 09/19/24	48% 74%
HB4N		WIDEN SHOULDERS, RUMBLE STRIPS AND TRAFFIC					

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
05-SLO-1-/0 05-1Q3304		IN SLO CNTY ON ROUTE 1 & 101 @ VAR SITES. INSTALL & MODIFY INLETS. CLEAN SCUPPERS, RESTORE SLOPE, GRIND/PAVE SHOULDER & LANESDIRS	SOUZA ENGINEERING CONTRACTING INC DBA SOUZA CONSTRUCTION PO BOX 3810	IMAN, HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)743-2342	\$373,000 \$265,841 \$0	12/23/22 03/03/23 04/09/24	40% 71%
20.20.201 130		INSTALL & MODIFY INLETS	SAN LUIS OBISPO, CA 93403 (805)546-8288				
05-SLO-1-/0 05-1N4504		SLO/SB COUNTIES ON RTE 1,41,101 &135 @ VARLOCATIONS,GRADING TO RESTORE SITES INSTALLFENCING,GATES,SLOPE PAVING, HARDSCAPE DIRS EFA	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	REED, AL/TORRES, JASON 2053 PREISKER LANE, STE E SANTA MARIA, CA 93454 (909)560-5695	\$6,785,000 \$5,185,574 \$0	03/07/22 04/14/22 07/27/23	100% 76% OVER RUN
20.20.201 130		GRADING TO RESTORE SITES,FENCING,GATES					
05-SLO-41-3.1/3.1 05-1K7204 ACST-S041-(601)E --()		SAN LUIS OBISPO COUNTY NEAR MORRO BAY AT 3.1 MILES NORTH OF ROUTE 1/41 SEPARATION CONSTRUCT SOLDIER PILE RETAINING WALL.	SOUZA ENGINEERING CONTRACTING,INC. D.B.A. SOUZA CONSTRUCTION, INC. 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	TALLONE, MATTHEW 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-0734	\$1,746,157 \$1,654,191 \$0	06/30/22 07/29/22 05/16/24	28% 94%
HA23							
05-SLO-41-6.7/13 05-1Q9704		IN SLO ON RTE 41 & 101 @ VARIOUS LOCATIONSREMOVE SLIDE DEBIS,REPAIR SLIPOUTS, PLACE ROCK SLOPE PROTECTION. TEMP TRAFFIC CONTRLDIRS REOVE SLIDE DEBIS & REPAIR SLIPOUTS	SOUZA ENGINEERING CONTRACTING INC DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403	IMAN,HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)748-2342	\$3,785,000 \$1,641,120 \$0	03/15/23 05/16/23 05/23/24	78% 43%
20.20.201 130							
05-SLO-41-44.5/45.3 05-3307C4		SAN LUIS OBISPO COUNTY AT AND NEAR CHOLAMEON ROUTE 41 FROM ROUTE 41/46 SEPARATION TOO.8 MILE NORTH OF ROUTE 41/46 SEPARATION AND O CONVERT TO A 4 LANE EXPRESSWAY	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVE 8TH FL IRVINE CA 92612	R,ERIC/HARRINGTON,BRIAN 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)393-5820	\$149,618,816 \$57,527,556 \$5,387,708	03/03/23 03/03/23 04/16/25	18% 38%
HE13							
05-SLO-46-4.8/5.2 05-1P4004		IN SLO COUNTY ON HWY 46, INSTALL HILFICKERBASKETS. RESTORE SLOPE, STRUCTUAL SECTION.INSTALL EROSION CONTROL.TRAFFIC CONTROL DIRS E INSTALL HILFICKER BASKETS,RESTORE SLOPE	SOUZA ENGINEERING CONTRACTING INC DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403	TALLONE, MATTHEW 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$1,485,000 \$1,317,882 \$0	07/29/22 08/19/22 11/30/24	76% 89%
20.20.201 130							



**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-46-8.7/8.7 05-1S0604		REMOVE AND REPLACE CULVERT RESTORE ROADWAY AND RESTORE FENCING	S CHAVES CONSTRUCTION INC 11545 LOS OSOS VALLEY RD C-3	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$446,000 \$0 \$0	03/25/24 04/30/24 06/05/24	0% 0%
20.20.201 130		REMOVE/REPLACE CULVERT,RESTORE ROAD&FENCE	SAN LUIS OBISPO, CA 93405				
05-SLO-46-29.7/32.2 05-1K4604		SAN LUIS OBISPO COUNTY IN PASO ROBLES FROM300 FEET WEST OF ROUTE 101/46 SEPARATION TO 0.1 MILE EAST OF AIRPORT ROAD	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420	SCHMIDT, MICHAEL  (805)702-5997	\$8,995,077 \$3,042,206 \$408,683	09/01/23 09/28/23 08/19/24	48% 33%
HA22		COLD PLANE, PLACE HMA, RHMA, CONC PVMT, MO					
05-SLO-46-49.7/54.7 05-3307A4 ACNH-P046-(062)E --()		SAN LUIS OBISPO COUNTY NEAR SHANDON FROM 0.2 MILE EAST OF SHANDON SAFETY ROADSIDE REST AREA TO 0.1 MILE WEST OF DAVIS ROAD	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)204-4759	RIDDIOUGH,ERIC/BORRELL I,ANDREW 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)393-5820	\$119,080,830 \$85,786,740 \$316,382	02/16/22 02/16/22 08/12/24	69% 72%
HE13		CONVERT TO A 4 LANE EXPRESSWAY					
05-SLO-101-28.9/28.9 05-1N8204		SLO CNTY @ MARSH ST UNDERCROSSING. REMOVE VEGETATION,REPAIR/RESTORE/RETROFIT IRRIGATION, INSTALL MULCH AS VEGETATION. DIRS EFA 05A	KCI ENVIRONMENTAL, INC PO BOX 3307 SAN LUIS OBISPO, CA 93403	TALLONE, MATTHEW 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-0734	\$373,000 \$339,466 \$0	04/25/22 05/25/22 08/21/24	72% 91%
20.20.201 130		REMOVE VEGETATION RETROFIT IRRIGATION					
05-SLO-101-35.6/0 05-1N9404		SAN LUIS OBISPO COUNTY NEAR SAN LUIS OBISPO AT CUESTA OVERHEAD. POLYESTER CONCRETE OVERLAY AND JOINT SEAL	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	IMAN, HASSAN 3230 RIVERSIDE AVE, #130 PASO ROBLES CA 93446 (805)748-2342	\$1,983,000 \$1,918,787 \$0	05/01/23 05/25/23 04/18/24 04/26/24	100% 100% COMPLETED
HM							
05-SLO-101-714.0/571.4 05-1Q8504		AT THE DIST 05 DISTRICT OFFICE. EMERGENCY I.T. REPAIRS DUE TO FLOODING FROM HEAVY WINTER STORMS DIRS EFA 05A2595	PRESIDIO NETWORKED SOLUTIONS GROUP, LLC 400 CAPITAL MALL RD STE 9106 SACRAMENTO, CA 95814	REED, ALBERT 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$4,021,000 \$1,677,859 \$0	01/12/23 04/19/23 12/31/24	100% 42% OVER RUN
20.20.201 130		EMERGENCY I.T. REPAIRS DUE TO FLOODING					

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-/0 05-1Q8604		D05 DIST OFFICE. RECONSTRUCT/REPAIR FLOOD DAMAGED BLDG COMPONENTS INCLUDING FLOORINGDRYWALL, HVAC SYSTEM DOORS AND FRAMES. DIRS EF	SPECIALTY CONSTUCTION INC 645 CLARION COURT SAN LUIS OBISPO, CA 93401	REED, ALBERT 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$3,160,000 \$2,493,656 \$0	02/17/23 04/28/23 08/14/24	100% 79% OVER RUN
20.20.201 130		D05 DIST OFFICE REPAIR DAMAGED BLDG					
05-VAR-101-/0 05-1N9204		SANTA BARBARA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, DECK SEAL, REP	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	CALDARONE, ALFREDO/LAO, ARTURO 35 S LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)779-0976	\$1,664,045 \$1,535,831 \$0	03/02/23 04/04/23 04/30/24 05/08/24	100% 100% COMPLETED
HM							
05-VAR--/0 05-1Q1804		SANTA BARBARA AND SAN LUIS OBISPO COUNTIESAT VARIOUS LOCATIONS BRIDGE DECK SEALS, POLYESTER CONCRETE OVER	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$2,818,818 \$0 \$0	03/01/24 04/03/24	0% 0%

**Totals:      Authorized Final Amt:      \$1,437,023,298      Completed to Date:      \$832,727,948      Work This Month:      \$36,954,766**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-26.8/30 06-1A7504 SIMG-005 -(5 )1 --()		FRESNO COUNTY ABOUT 8 MILES WEST OF THREE ROCKS FROM PARKHURST EQUIPMENT UNDERCROSSING TO ROUTE 5/33 SEPARATION CONSTRUCT HIGH-TENSION MEDIAN CABLE BARRIE	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS ROAD CONCORD CA 94520		\$1,792,317 \$117,392 \$0	08/16/23 09/14/23 07/10/24	0% 7%
HB1							
06-FRE-5-37.2/48.8 06-0X2704 ACIM-0055-(157)E --()		IN FRESNO COUNTY FROM 1.9 MI NORTH OF THREE ROCKS ROAD UC TO 0.2 MI SOUTH OF PANOCHE ROAD OC PAVEMENT PRESERVATION (MULTI-ASSET	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$27,178,373 \$26,870,427 \$0	05/11/22 06/09/22 01/30/24	98% 95%
HA22							
06-FRE-5-44.4/45.4 06-0S8304 ACIM- 005-(155)E --()		IN FRESNO COUNTY FROM 1.2 MI NORTH OF HUDSON AVE. OVERCROSSING TO 0.4 MI SOUTH OF MANNING AVE. OVERCROSSING BRIDGE REPLACEMENT AT TUMEY GULCH	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240N MILLBROOK FRESNO, CA 93726 (559)341-3377	\$12,141,541 \$11,967,478 \$0	05/26/22 06/16/22 01/29/24	98% 98%
HA22							
06-FRE-5-60.1/66.2 06-0X2804 ACIM-005 -(5 )1 --()		FRESNO COUNTY ABOUT 21 MILES WEST OF MENDOTA FROM SHIELDS AVENUE OVERCROSSING TO MERCED COUNTY LINE COLD PLANE EXISTING PAVEMENT AND RESURFACE	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706		\$13,091,141 \$0 \$0	08/31/23 09/14/23	0% 0%
HA22							
06-FRE-33-69.4/71.5 06-0X3004 ACST-S033-(093)E --()		FRESNO COUNTY IN AND NEAR FIREBAUGH FROM MORRIS KYLE DRIVE TO LYON AVENUE REPLACE ROADWAY PAVEMENT.	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	DIN DADAWALLA 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)417-5927	\$13,443,175 \$305,112 \$305,112	02/06/24 03/11/24 12/17/24	4% 2%
HA22							
06-FRE-33-70.6/76 06-0U0004		FRESNO AND KERN COUNTIES IN FIREBAUGH ON ROUTE 33 FROM POSO CANAL BRIDGE TO 4847 HOPYARD RD. SUITE 4-395 COLONY MAIN CANAL BRIDGE AND NEAR MCKITTRICK ON ROUTE BRIDGE PREVENTIVE MAINTENANCE	BUGLER CONSTRUCTION, INC. PLEASANTON CA 94588 (510)579-8711	TYLER STREET 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (661)972-3675	\$1,568,056 \$1,251,550 \$0	09/13/23 10/12/23 03/11/24	70% 72%
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-20.0/33.3 06-0V7804 ACNH-X019-(032)E --()		IN FRESNO COUNTY ON ROUTE 41 PM R20.00/33.37, ROUTE 99 PM 19.36/22.0, ROUTE 168 PM R0.2/R9.7, AND ROUTE 180 PM R58.55/R59.85 INSTALL FIBER OPTIC SYSTEM	ALDRIDGE ELECTRIC, INC. 844 E. ROCKLAND ROAD; LIBERTYVILLE IL 60048 (847)276-1127	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4877	\$11,351,828 \$10,194,520 \$0	11/05/21 12/02/21 06/10/24	100% 92% OVER RUN
HB4N							
06-FRE-41-27.0/28 06-1E7204		FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM DAKOTA AVENUE OVERCROSSING TO GETTYSBURG AVENUE OVERCROSSING WROUGHT IRON FENCE AND CONSTRUCT SOUND WAL	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076		\$2,633,080 \$1,835,452 \$647,613	11/16/23 12/27/23 07/01/24	15% 64%
06-FRE-41-27.4/28.5 06-0W1704 ACNH-P041-(602)E --()		IN FRESNO FROM NORTHBOUND ON-RAMP FROM ASHLAN AVE TO NORTHBOUND OFF-RAMP TO SHAW AVE CONSTRUCT AUXILIARY LANE	RNR CONSTRUCTION, INC. 8589 THYS COURT; SACRAMENTO CA 95828 (916)379-0957	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$15,185,098 \$11,736,221 \$392,020	11/08/22 12/21/22 11/14/24	67% 77%
HB4N							
06-FRE-41-28.2/28.2 06-1G0904		IN FRESNO COUNTY ALONG ROUTE 41 PM R28.2 AT PUMP PLANT BETWEEN SHAW AND SANTA ANA DIR'S EMERGENCY F.A. REMOVE/REPLACE PUMP AND ASSOC APPURTENANCE	NEAR KOCH & KOCH INC 13084 JOHN BAUER AVE GRASS VALLEY, CA 95945	MENGONI, MARK 3240 N MILLBROOK AVE. FRESNO, CA 93726 (559)254-4877	\$1,300,000 \$397,886 \$0	07/10/23 07/28/23 10/31/24	17% 31%
20.20.201 130							
06-FRE-99-4.9/11.6 06-0U4204 ACNH-P099-(666)E --()		IN AND NEAR SELMA FROM 0.1 MI SOUTH OF SECOND STREET UC TO 0.5 MI NORTH OF MERCED STREET UC PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	FERNANDO DEALBA 3240 N. MILLBROOK FRESNO, CA 93726 (559)288-8603	\$66,505,580 \$60,426,565 \$706,223	02/25/21 03/18/21 06/14/24	100% 90% OVER RUN
HA22							
06-FRE-180-54.1/56 06-342354		IN AND NEAR FRESNO FROM 0.2 MILE WEST OF BRAWLEY AVENUE TO TEILMAN AVENUE HIGHWAY PLANTING	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$5,328,436 \$4,464,625 \$0	05/20/22 07/15/22 01/29/24	97% 85%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-62.9/65.3 06-1A3204 HSNH-P180-(063)E --()		FRESNO COUNTY IN AND NEAR FRESNO FROM CAL VALLEY CONSTRUCTION, INC. CLOVIS AVENUE OVERCROSSING TO TEMPERANCE AVENUE UNDERCROSSING REMOVE GUARDRAIL, PAVE HMA PAD AND CONSTRU	5125 N GATES AVE STE 102 FRESNO CA CA 93722	FERNANDO DEALBA 3240 N. MILLBROOK FRESNO CA 93726 (559)288-8603	\$3,855,077 \$3,882,535 \$0	03/07/23 04/20/23 03/27/24	93% 95%
HB1							
06-FRE-180-89.6/90.7 06-1A4604 HSNH-P180-(064)E --()		FRESNO COUNTY AT YOKUTS VALLEY FROM CAL VALLEY CONSTRUCTION, INC. 0.2 MILE EAST OF GEORGE SMITH ROAD TO ELWOOD ROAD HMA (TYPE A), HMA-OGFC, CL2 AGGREGATE BASE	5125 N GATES AVE STE 102 FRESNO CA 93722	GASHU ENQUANHONE 3240 N. MILLBROOK AVE FRESNO, CA 93726	\$1,839,528 \$183,223 \$183,223	02/09/24 03/21/24 09/16/24	9% 10%
HB1							
06-FRE-180-180.0/138 06-1G3304		IN FRE COUNTY ON RTE 180 BETWEEN PM 118 AND 138 GRIND AND PAVE AC, RECONSTRUCT DRAIN SYSTEM DUE TO STORM DAMAGE DIRS EFA 06A3004 REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY INC. 2716 GRANITE COURT FRESNO, CA 93706	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)288-8603	\$25,465,000 \$8,969,864 \$0	08/21/23 09/05/23 06/27/24	79% 99%
20.20.201 130							
06-KER-5-8.0/8.4 06-1G6404		IN KERN COUNTY ON S/B INTERSTATE 5 BETWEEN PM 8.044L - PM 8.455L DIRS ORDER EMERGENCY FA PERM EROSION CONT & TEMP ROCKFALL BARRIER	DRILL TECH DRILLIG & SHORING DBA APEX ROCK MITIGATION 2200 WYMORE WAY ANTIOCH CA 94509	DHALIWAL, AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-5825	\$945,000 \$347,449 \$347,449	01/15/24 02/06/24 08/30/24	50% 37%
20.20.201 130							
06-KER-5-/4.4 06-0X3304 ACIM-005 -(4 )2 --()		KERN COUNTY AT AND NEAR LEBEC FROM LOS ANGELES COUNTY LINE TO GRAPEVINE CREEK BRIDGE REPLACE ROADWAY PAVEMENT WITH HMA AND CONC	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$19,069,000 \$2,253,962 \$2,024,927	10/23/23 11/30/23 11/08/24	14% 12%
06-KER-46-26.1/30.2 06-442564 PLUL-6206-(031)0 --()		KERN COUNTY IN AND NEAR LOST HILLS FROM 1.3 MILES WEST OF BROWN MATERIAL ROAD TO 0.2 MILE EAST OF CALIFORNIA AQUEDUCT CONVERT 2-LANE CONVENTIONAL HIGHWAY TO A 4	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	JAKE GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)905-1299	\$25,260,762 \$14,288,255 \$1,387,020	07/17/23 08/18/23 08/15/24	51% 57%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-23.7/31.7 06-1G4004		KERN COUNTY IN AND NEAR BUTTONWILLOW FROM LOKERN ROAD TO ROUTE 5/58 SEPARATION OVERHEAD BRIDGE TRAFFIC CONTROL SYSTEM, THERMOPLASTIC STRI	CAL STRIPE, INC. 2040 E. STEEL RD COLTON CA 92324		\$302,000 \$0 \$0	03/13/24 04/10/24	0% 0%
06-KER-58-53.4/54.5 06-0W15V4 ACNH-X029-(151)E --()		IN KERN COUNTY IN BAKERSFIELD ON ROUTE 58 FROM SOUTH H STREET OVERCROSSING TO ROUTE 204 AND ON ROUTE 204 FROM ROUTE 58/204 SEPARA ADA UPGRADES	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$6,303,003 \$5,749,033 \$432,883	10/06/22 10/21/22 06/30/24	100% 91% OVER RUN
06-KER-58-64.4/67.3 06-0X1604 ACNH-P058-(132)E --()		KERN COUNTY NEAR EDISON FROM 0.2 MILE WESTOF TEJON HIGHWAY OVERCROSSING TO CALIENTE CREEK BRIDGE HMA (TYPE A), RHMA-G, JPCP, CRCP & HIGH SP	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6653	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$10,813,235 \$3,453,080 \$1,366,923	08/29/23 09/14/23 10/08/24	33% 32%
06-KER-58-535.0/0 06-1C8904		IN THE CITY OF BAKERSFIELD, KERN COUNTY AT VARIOUS BRIDGE LOCATIONS ON RTE 58, 99 AND 178 SECURE AND REPAIR DAMAGED ENTRY POINTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD, CA 93308 (661)426-6917	TRAVIS LANDAS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)513-1469	\$4,218,000 \$2,390,311 \$47,673	12/06/21 03/13/22 06/27/24	69% 57%
20.20.201 130							
06-KER-99-10.4/21.2 06-0Q9204 ACNH-P099-(660)E --()		IN AND NEAR BAKERSFIELD FROM 0.4 MI SOUTH OF OLD US-99 OVERCROSSING (S. UNION AVE.) TO 0.1 MI NORTH OF WHITE LANE OVERCROSSING PAVEMENT REHABILITATION AND IMPROVE	GRIFFITH-ATKINSON JV 3050 E. BIRCH STREET; BREA CA 92821 (661)392-6640	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$54,691,502 \$53,713,868 \$1,775,533	12/08/20 12/31/20 06/10/24	96% 98%
06-KER-99-23.6/28.4 06-0Q2814		KERN COUNTY IN BAKERSFIELD FROM PALM AVENUE OVERCROSSING TO BEARDSLEY CANAL BRIDGE REPLACEMENT PLANTING.	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAMUEL E GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)513-1469	\$5,388,904 \$215,569 \$157,186	02/16/23 03/15/23 11/18/24	50% 4%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-49.3/50.4 06-1E7804		KERN COUNTY IN MCFARLAND AND DELANO FROM 0.1 MILE SOUTH OF SHERWOOD AVENUE TO 0.1 MILE NORTH OF PERKINS AVENUE AND FROM ROUTE 155/ WROUGHT IRON FENCE, PLANTING AND IRRIGATIO	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-5825	\$2,069,908 \$994,064 \$493,043	10/13/23 11/14/23 06/11/24	20% 48%
06-KER-119-2.2/10 06-1E5904		KERN COUNTY NEAR TAFT FROM 0.1 MILE NORTH OF HARRISON STREET TO ELK HILLS ROAD PLACE ASPHALT-RUBBER BINDER CHIP SEAL, COL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	JAKE GARCIA 1824 NORRIS BAKERSFIELD, CA 93308 (559)905-1299	\$1,975,713 \$1,936,649 \$967,323	03/30/23 04/24/23 05/30/24	100% 96%
HM							
06-KER-155-42.0/57 06-1G0404		IN KERN COUNTY ON ROUTE 155 BETWEEN PM 42.00 - 57.00 DIR ORDER EMERGENCY FA REPLACEMENT OF DAMAGED ROADWAY SURFACE	GRIFFITH COMPNAY 1128 CARRIER PARKWAY AVE BAKERSFIELD, CA 93308	LANDAS, TRAVIS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)287-4911	\$13,380,800 \$3,049,582 \$0	04/10/23 05/12/23 05/03/24	94% 23%
20.20.201 130							
06-KER-166-/10.2 06-0X3804 ACST-S166-(003)E --()		KERN COUNTY IN AND NEAR MARICOPA FROM SOUTH JUNCTION ROUTE 33 TO 2.3 MILES WEST OF SAN EMIGDIO CREEK BRIDGE COLD PLANE, PLACE HMA AND CONCRETE PAVEMEN	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$12,066,935 \$37,191 \$37,191	02/28/24 03/22/24 01/15/25	0% 0%
HA22							
06-KER-178-12.6/55.4 06-0X0804		IN KERN COUNTY AT VARIOUS LOCATIONS FROM 1.6 MI. EAST OF RANCHERIA RD. NEAR BAKERSFIELD TO VISTA GRANDE DRIVE NEAR LAKE ISABELLA REPAIR AND REPLACE CULVERTS	GENUINE ENGINEERING INC 13306 INDIAN BOW CIR; CORONA CA 92883 (951)674-5000	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$4,001,501 \$2,570,249 \$171,150	09/29/22 11/15/22 08/05/24	100% 64%
06-KER-178-20.6/21.6 06-1G3104		IN KERN COUNTY ON STATE ROUTE 178 FROM POST MILE 20.60 POST MILE 21.60 DIR'S EMERGENCY FA RETAINING WALL, SLOPE/ROADWAY REPAIRS	GENUINE, ENGINEERING 11762 DE PALMA ROAD 1C-225 CORONA, CA 92883	TRAVIS LANDAS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)401-9705	\$19,040,000 \$6,116,929 \$0	06/02/23 06/30/23 10/03/24	100% 100%

OVER RUN

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-184-8.5/11.6 06-0U4304 ACNH-P184-(017)E --()		KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.1 MILE NORTH OF EDISON HIGHWAY TO 0.1 MILE NORTH OF CHASE AVENUE RESURFACE LANES AND SHOULDERS.	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$16,840,235 \$4,390,067 \$4,390,067	10/26/23 11/30/23 10/31/24	16% 26%
HA22							
06-KER-204-2.1/4.6 06-1E7704		KERN COUNTY IN BAKERSFIELD FROM BRUNDAGE LANE TO M STREET HMA, COLD PLANE, TRANSPORTATION ART, AND S	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308		\$4,360,211 \$0 \$0	04/18/24 05/13/24	0% 0%
06-KER-204-4.9/5 06-1E7004		KERN COUNTY IN BAKERSFIELD AT CHESTER AVENUE UNDERCROSSING WROUGHT IRON FENCE, ROCK BLANKET, AND TRAN	CLEAN CUT LANDSCAPE INC 1865 HERNDON AVE #K591 CLOVIS CA 93611		\$1,602,818 \$468,035 \$468,035	02/06/24 03/05/24 08/12/24	16% 29%
06-KER-223-20.1/21.1 06-1E6704		KERN COUNTY IN ARVIN FROM 0.1 MILE WEST OFCOMANCHE DRIVE TO EL TEJON HIGHWAY PLANTING, IRRIGATION WORK AND THERMOPLASTI	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868	SAMUEL GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA93308 (559)513-1469	\$859,105 \$349,253 \$9,650	03/07/23 04/04/23 06/27/25	22% 41%
06-KIN-5-/0 06-0T0204		IN FRESNO AND KINGS COUNTIES AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	MADCO ELECTRIC, INC. 2135 E. FRONT ST.; SELMA CA 93662 (559)896-5637	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$994,800 \$878,260 \$0	09/16/21 11/23/21 03/03/23	87% 88%
06-KIN-41-20.0/28.4 06-0U4604 ACNH-P041-(604)E --()		KINGS COUNTY NEAR KETTLEMAN CITY FROM 0.1 MILE SOUTH OF QUAIL AVENUE TO NEVADA AVENUE COLD CENTRAL PLANT RECYCLING, HMA AND HMA-	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	DIN DADAWALLA 3240 N. MILLBROOK FRESNO, CA 93726 (559)417-5927	\$15,476,596 \$12,356,251 \$2,148,755	06/30/23 08/11/23 12/04/24	33% 79%
HA22							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-43-10.2/18.2 06-1G1104		IN KINGS COUNTY ON STATE ROUTE 43 BETWEEN POST MILE 10.20 AND 18.20 DIR'S EMERGENCY F.A. REMOVE & REPLACE HMA & RHMA PAVEMENT	CAL VALLEY CONSTRUCTION 5125 N GATES AVE SUITE 102 FRESNO, CA 93722	GILL, GURJOT 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)977-0927	\$4,217,000 \$4,055,731 \$0	06/22/23 07/28/23 02/29/24	100% 96%
20.20.201 130							
06-MAD-41-6.3/9.2 06-0R2104 ACNH-P041-(603)E --()		MADERA COUNTY NEAR MADERA FROM 0.1 MILE NORTH OF AVENUE 15 TO 2.2 MILES NORTH OF FRIANT MADERA CANAL BRIDGE REMOVE ASPHALT PAVEMENT, REPLACE WITH HMA,	CAL VALLEY CONSTRUCTION 5125 N GATES AVE STE 102 FRESNO CA CA 93722	GILL, GURJOT (R. WILSON ARE) 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)960-9920	\$14,021,037 \$9,592,910 \$772,612	01/18/23 02/15/23 06/04/24	80% 69%
HA22							
06-MAD-99-6.9/7.6 06-0V1204 ACNH-P099-(671)E --()		IN MADERA COUNTY ABOUT 2 MI. SOUTH OF MADERA FROM 0.3 MI SOUTH OF COTTONWOOD CREEK TO AVENUE 12 OVERCROSSING. REPLACE 3 BRIDGES; BR. NO. 41-0065	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	GILL, GURJOT (K. AROWSEGBE) 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$22,309,307 \$11,096,802 \$1,015,478	06/22/22 07/20/22 12/09/24	54% 50%
HA21							
06-MPA-41-3.1/3.1 06-1G5804		IN THE COUNTY OF MARIPOSA PM 3.1 THE FISH CAMP RESCUE BUILDING DIR ORDER EMERGENCY FA REMOVE AND REPLACE EXISTING ANTENNA POLE	AT LEE WILSON ELECTRIC P.O. BOX 250 ARROYO GRANDE CA 93421	GILL, GURJOT 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)977-0927	\$130,000 \$0 \$0	01/16/24 01/16/24 08/14/24	0% 0%
20.20.732 000							
06-TUL-63-5.8/L8 06-0X7004 ACNH-P063-(023)E --()		TULARE COUNTY IN VISALIA FROM 0.2 MILE SOUTH OF CALDWELL AVENUE TO ROUTE 63/198 SEPARATION COLD PLANE PAVEMENT, PLACE RHMA-G, MODIFY	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA 93722		\$7,779,370 \$0 \$0	09/21/23 12/01/23	0% 0%
HA22							
06-TUL-63-21.7/24.3 06-1E8004		TULARE COUNTY IN CUTLER AND OROSI FROM 0.1MILE SOUTH OF AVENUE 402 TO AVENUE 422 PLACE SLURRY SEAL, THERMOPLASTIC TRAFFIC S	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691		\$1,375,325 \$0 \$0	10/10/23 10/31/23	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-9.8/40.7 06-1E6904		TULARE COUNTY IN AND NEAR TEVISTON AT MARINA LANDSCAPE INC. VARIOUS LOCATIONS FROM 0.1 MILE NORTH 3707 W GARDEN GROVE BLVD OF AVENUE 76 TO 0.1 MILE SOUTH OF BETTY DRIVE LANDSCAPE PLANTING, IRRIGATION, AND PLANT	ORANGE CA 92868	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$569,320 \$478,765 \$6,251	02/06/23 03/03/23 12/31/25	34% 84%
06-TUL-99-22.3/0 06-0U7704 ACNH-P099-(670)E --()		NEAR TIPTON AT THE PHILIP S.RAINE SAFETY ROADSIDE REST AREA SEWER, WATER AND IRRIGATION	TSI ENGINEERING INC 4600 ROSEVILLE ROAD; NORTH HIGHLANDS CA 95660 (916)571-5731	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)326-4851	\$6,875,837 \$6,783,796 \$0	12/28/21 01/25/22 04/30/24	98% 100%
06-TUL-99-26.3/27.6 06-0U8804 ILDL-6206-(033)0 --()		TULARE COUNTY IN TULARE FROM 0.9 MILE NORTH OF AVENUE 200 OVERCROSSING TO PAIGE ROAD OVERCROSSING CONSTRUCT INTERCHANGE.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$45,742,138 \$4,578,250 \$497,675	01/23/23 02/17/23 11/12/25	22% 10%
06-TUL-99-30.6/35.2 06-360244 ACNH-P099-(665)E --()		ON ROUTE 99 IN TULARE COUNTY NEAR TULARE FROM PROSPERITY AVE TO 1.2 MILES SOUTH OF AVENUE 280 OVERCROSSING (BR NO. 46-0195) 4F TO 6F	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	HUERTA JAVIER 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$55,096,679 \$41,410,655 \$1,291,715	04/26/21 06/11/21 05/28/24	78% 81%
HE13 06-TUL-99-51.8/53.9 06-0V7604 CNHG-P099-(673)E --()		TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM DODGE AVENUE OVERCROSSING TO 0.7 MILE NORTH OF MENDOCINO AVENUE OVERCROSSING UPGRADE WATER AND WASTEWATER SYSTEMS AT RO	TSI ENGINEERING, INC. 4600 ROSEVILLE RD SUITE 140 NORTH HIGHLANDS CA 95660	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA, CA 93291 (661)303-4187	\$7,066,174 \$3,336,148 \$649,137	05/23/23 06/26/23 01/08/25	37% 47%
06-TUL-190-38.0/57 06-1F6904		IN TULARE COUNTY EAST OF SPRINGVILLE FROM PM 39.00 TO 47.00 DIR EMERGENCY FA REPAIR STORM DAMAGE ON HWY 190	CCFG CONSTRUCTION 17750 WARDS FERRY ROAD SONORA, CA 95370 (209)743-4911	HUERTA, JAVIER 8530 ROOSEVELT AVE VISALIA, CA 93291 (559)286-7590	\$52,750,000 \$29,746,307 \$0	02/13/23 02/13/23 10/21/24	64% 56%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-198-19.7/26.7 06-1E6204		TULARE COUNTY ON ROUTE 198 FROM ROUTE 245 JUNCTION TO 0.1 MILE EAST OF ROAD 244 ANDON ROUTE 201 FROM 0.1 MILE EAST OF ROAD 24TO 0. POLYMER ASPHALTIC EMULSION, SEAL COAT, HMA	TULARE COUNTY ON ROUTE 198 FROM ROUTE 245 JUNCTION TO 0.1 MILE EAST OF ROAD 10240 SAN SEVAINE WAY 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752		\$3,101,823 \$2,653,678 \$0	05/02/23 06/05/23 11/30/23	100% 85%  OVER RUN
06-TUL-201-/4.9 06-1A5404 SSTG-S201-(002)E --()		TULARE COUNTY NEAR KINGSBURG FROM FRESNO COUNTY LINE TO ROAD 56 INSTALL RUMBLE STRIP, PAVEMENT DELINEATION	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706		\$700,575 \$450,859 \$63,839	08/04/23 09/01/23 08/07/24	31% 62%
06-VAR-33-69.4/70.9 06-1E7104		FRESNO COUNTY AT VARIOUS LOCATIONS PLANTING, IRRIGATION WORK AND MINOR HOT MI	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	FERNANDO DEALBA 3240 N. MILLBROOK FRESNO CA 93726 (559)288-8603	\$948,902 \$854,384 \$381,052	08/25/23 10/11/23 05/23/24	19% 90%
06-VAR-41-32.3/32.3 06-0V1104 ACNH-000C-(550)E --()		FRESNO AND KINGS COUNTIES AT VARIOUS LOCATIONS STRATFORD KINGS RIVER BRIDGE REPLACEMENT.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET SUITE A NORTH HIGHLANDS CA 95660 (916)344-1221	DIN DADAWALLA 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3545	\$19,280,535 \$12,763,523 \$1,702,279	08/31/23 09/25/23 09/16/24	59% 66%
06-VAR--/0 06-1F2104		KERN COUNTY AT VARIOUS LOCATIONS FURNISH AND PLACE POLYESTER CONCRETE OVERL	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	BOB DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-5450	\$2,098,098 \$494,167 \$494,167	03/13/24 04/03/24 07/23/24	20% 24%

**Totals:      Authorized Final Amt:      \$666,400,379      Completed to Date:      \$386,456,882      Work This Month:      \$25,333,202**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-0-/0 07-2XL604		LA-VAR CONSTRUCT HARDENED FENCE & GATES. CONSTRUCT HARDSCAPE AT VARIOUS LOCATIONS IN LA COUNTY DIR'S EMERGENCY FORCE ACCOUNT CONSTRUCT HARDENED FENCE & GATES	IBARRA GENERAL ENGINEERING INCARABE, JEROME 4325 TYROLITE ST RIVERSIDE CA 92509	13230 FIRESTONE BLVD SANTA FE SPRINGS CA 90670 (562)345-3125	\$1,902,500 \$322,130 \$0	01/12/24 04/26/24 07/31/24	33% 17%
20.20 201130							
07-LA-1-1.4/7.3 07-2XM204		VEN-1 PROTECT THE ROADWAY FROM EROSION DUETO STORM SURGE & HIGH TIDES, REPLACE & RE-CONSTRUCT RSP, RECONSTRUCT RIGHT SHOULDER DIR' REPLACE RSP	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO CA 95838	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91320 (805)857-7070	\$10,032,200 \$998,252 \$0	02/06/24 03/07/24 03/15/24	37% 10%
20.20 201130							
07-LA-1-4.8/6.6 07-352004		IN LONG BEACH, FROM STANLEY AVENUE TO CEDAR AVENUE (5.761), AND AT CEDAR AVE (6.591) UPGRADE TRAFFIC SIGNALS AND ADA	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	TON, THANG 18000 STUDEBAKER RD., STE 360 CERRITOS, CA 90703 (310)261-8467	\$2,589,069 \$344,631 \$234,500	11/07/22 11/21/22 08/21/24	55% 13%
07-LA-1-8.3/10 07-1XW3U4		IN LA CITY OF WILMINGTON ON LA-1@ HOBSON AVE OH BR#53-02347 &WILMINGTON OH BR NO. 53-0352 TO REPAIR SLOPES,FENCE&GATES DIR'S EMERG REPAIR SLOPES, FENCES & GATES	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE ST RIVERSIDE, CA 92509 (909)342-8447	INC GALLARDO, SAMUEL 970 WEST 190TH STREET TORRANCE, CA 90502 (310)345-6188	\$2,022,519 \$1,871,184 \$0	09/09/22 01/11/23 01/31/24	96% 93%
20.XX 201130							
07-LA-1-10.4/10.4 07-4V2104		IN LOS ANGELES COUNTY AT BROAD AVENUE MODIFYING SIGNAL AND LIGHTING.	SERVITEK ELECTRIC, INC. 385 S LEMON AVE #243 WALNUT CA 91789 (626)227-1650	TON, THANG 18000 STUDEBAKER RD. SUITE 360 CERRITOS, CA 90703 (562)916-7962	\$652,457 \$3,000 \$0	03/01/23 08/11/23 09/20/24	9% 0%
HB4N							
07-LA-1-11.2/11.2 07-359704 HSNH-P001-(684) --()		IN THE CITY OF LOS ANGELES, IN THE NEIGHBORHOOD OF WILMINGTON, AT THE INTERSECTION OF WILMINGTON BOULEVARD INSTALL PROTECTED LEFT TURN, MODIFY	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	NGUYEN, KHANH-VAN  (213)798-5950	\$1,004,148 \$439,195 \$0	11/18/22 12/01/22 04/22/24	20% 44%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time Work Message
07-LA-1-32.7/32.7 07-359504 HSNH-P001-(687)E --()		IN LOS ANGELES COUNTY, IN LOS ANGELES AT CALIFORNIA AVENUE MODIFY EXISTING TRAFFIC SIGNAL	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	LEON, DAN (562)572-5852	\$1,023,867 \$242,120 \$227,870	11/01/22 11/18/22 05/05/25	44% 24%
HB1							
07-LA-1-35.5/62.8 07-2XL404		CITIES OF LA, MALIBU & UNINCORPORATED AREAS OF LA FROM MCCLURE TUNNEL TO LA/VENTURA COUNTY LINE-CONSTRUCT TRAFFIC SAFETY DEVICES CONSTRUCT TRAFFIC SAFETY DEVICES	INTERSTATE CIVIL CONSTRUCTION P.O. BOX 2819 WRIGHTWOOD, CA 92397	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$3,995,600 \$2,150,202 \$0	12/13/23 01/24/24 09/30/24	65% 54%
HM 1+420.80							
07-LA-1-37.7/62.9 07-313504 ACNH-P001-(689)E --()		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF TEMESCAL CANYON ROAD TO 0.1 MILE NORTH OF TONGA STREE REMOVE AND CONSTRUCT BRIDGE AND CULVERTS.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)612-859	LEON, DAN 12975 W CULVER BLVD LOS ANGELES CA 90066 (562)572-5852	\$26,790,836 \$3,877,698 \$1,534,643	07/20/23 09/01/23 08/11/25	28% 14%
HA22							
07-LA-1-40.0/40.5 07-2XE004		IN LA COUNTY SOUTHBOUND PCH LA-1 TO REPAIRSLOPES, DAMAGED CROSS DRAINS, RECONSTRUCT RSP & PLACE GEOFABRIC DUE TO WINTER STORMS STORM DAMAGE REPAIR	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK, CA 91706	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$13,890,000 \$504,375 \$0	01/12/23 02/27/23 12/19/24	23% 4%
20.XX 201130							
07-LA-1-44.1/58.5 07-2XG904		LA COUNTY ON LA-1 PCH IN CITY OF MALIBU REMOVE LANDSLIDE & STOCKPILE DEBRIS, REPAIR ERODED SLOPE AREAS, CLEAN DS DUE TO STORMS REPAIR & CLEAN DEBRIS FROM STORM DAMAGE	PTM GENERAL ENGINEERING SERVICES 5942 ACORN STREET RIVERSIDE, CA 92504	SHIN, FRANK 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$2,030,000 \$1,217,831 \$0	05/10/23 06/27/23 09/30/24	83% 60%
20.XX 201130							
07-LA-1-50.4/50.7 07-2XM904		LA COUNTY IN CITY OF MALIBU LA-1 PCH NORTH OF CORRAL CANYON RD TO CLEAR ROADWAY OF MUDSLIDE, REPAIR SLOPE & EXISTING KRAIL REPAIR MUDSLIDE DAMAGE DUE TO RAINSTORMS	PTM GENERAL ENGINEERING SERVICES 5942 ACORN STREET RIVERSIDE, CA 92504	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$601,000 \$276,493 \$0	02/21/24 03/29/24 12/04/26	23% 46%
20.XX 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-56.5/56.9 07-291404 ACST-P001-(674)E --()		IN LOS ANGELES COUNTY IN MALIBU FROM GUERNSEY AVE TO TRANCAS CANYON ROAD BRIDGE REPLACEMENT	STACY AND WITBECK, INC. 2800 HARBOR BAY PARKWAY; ALAMEDA CA 94502 (510)748-1870	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$14,581,843 \$10,178,791 \$80,218	02/18/21 03/09/21 12/31/25	31% 69%
HA21							
07-LA-1-352.0/44.1 07-2XG804		IN LA COUNTY ON PCH LA-1 IN CITIES OF MALIBU,PACIFIC PALISADES&SANTA MONICA DBA APEX ROCKFALL MITIGATION TO REMOVE DEBRIS&REPAIR DRAPERY PROTECT SYSTMDIR'S EME REPAIR/REPLACE SLOPE PROTECTION SYSTEM	DRILL TECH DRILLING & SHORING 2200 WYMORE WAY ANTIOCH, CA 94509	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$2,960,000 \$625,353 \$0	04/26/23 06/06/23 12/31/24	83% 21%
20.XX 201130							
07-LA-1-/18 07-321604 ACNH-P001-(692)E --()		LOS ANGELES COUNTY FROM STUDEBAKER ROAD TOPASEO DE LAS DELICIAS COLD PLANE AC AND OVERLAY AC PAVEMENT AND	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	LIU, WAYNE  (562)860-5963	\$48,448,587 \$0 \$0	12/20/23 01/23/24 06/08/26	0% 0%
HA22							
07-LA-2-15.0/57.5 07-355404		LOS ANGELES COUNTY ON ROUTE 2 FROM 1.0 MILE NORTH OF CLIFFORD STREET TO MOUNT WATERMAN SKI LIFTS AND ON ROUTE 210 FROM 0.5 MILE EA REPLACE AND INSTALL DRAINAGE SYSTEM, AND P	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	TRAN, BILL 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$6,071,642 \$0 \$0	01/30/24 02/28/24	0% 0%
HA22							
07-LA-2-15.1/15.3 07-351304 ACNH-X037-(235)E --()		LOS ANGELES COUNTY AT ROUTE 2/5 SEPARATION SEISMIC RETROFIT AND GUARDRAIL UPGRADE.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE# 310 BURBANK, CA 91502 (310)345-6201	\$6,879,634 \$0 \$0	01/16/24 02/16/24	0% 0%
07-LA-2-15.8/15.8 07-2XK404		LA COUNTY, CITY OF LA ON LA-2 @TAYLOR YARDOVERHEARD BR#53-1039 TO REPAIR/REPLACE FIRE DAMAGED BRACES,GIRDERS&CONSTRUCT FENCDIR'S E REPAIR BRIDGE DAMAGE DUE TO FIRE	STACY AND WITBECK INC 2800 HARBOR BAY PARKWAY ALAMEDA, CA 94502	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD BURBANK, CA 91502 (310)345-6201	\$2,842,100 \$31,922 \$0	10/13/23 02/23/24 08/24/24	100% 1% OVER RUN
20.XX 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-26.4/79.8 07-3325A4 SSTG-P002-(041)E --()		IN LOS ANGELES COUNTY FROM BAY TREE RD TO BIG PINES HWY INSTALL AND UPGRADE MBGR	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706-1747 (626)960-9502	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$10,607,675 \$5,883,061 \$202,123	09/27/22 10/10/22 08/01/24	100% 55%  OVER RUN
HB1							
07-LA-2-26.4/79.8 07-332504 SSTG-P002-(041)E --()		IN LOS ANGELES COUNTY FROM BAY TREE RD TO BIG PINES HWY INSTALL AND UPGRADE MBGR	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$16,171,597 \$5,086,555 \$0	11/23/21 12/22/21 09/30/24	41% 99%  
HB1							
07-LA-2-40.3/46.1 07-2XG004		LA-2 REMOVE MUDSLIDE & ROCK SLIDE. REPAIR AND RECONSTRUCTION OF SLOPE DUE TO WINTER STORMS AND HEAVY RAIN. DIR'S EMERGENCY FORCE SLOPE REPAIR	SGV ENTERPRISES INC 615 LAS TUNAS DR STE J ARCADIA CA 91007	TRAN, DANGLONG 2090 FERN LANE GLENDALE CA 91208 (818)482-9304	\$6,745,000 \$5,480,816 \$0	03/22/23 05/11/23 08/31/24	100% 81%  OVER RUN
20.20 201130							
07-LA-2-65.2/66.4 07-2XA604		IN UNINCORPORATED AREA OF LA COUNTY IN THEANGELES NATIONAL FOREST ON LA-2 TO REPAIR & RECONSTRUCT DAMAGED SIDE SLOPES,BERMS DIR'S REPAIR SLOPES DUE TO STORM DAMAGE	SGV ENTERPRISES INC 615 LAS TUNAS DR STE J ARCADIA, CA 91007	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$4,035,000 \$3,565,689 \$0	12/16/22 02/10/23 12/30/24	37% 88%  
20.XX 201130							
07-LA-2-68.1/82.1 07-349004		LOS ANGELES COUNTY FROM STONE BRIDGE TO SAN BERNARDINO COUNTY LINE REPLACE CULVERT AND INSTALL CURED-IN-PLACE	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650	TOUTOUNCHIAN, SAM 3193 ENTERPRISE COURT LOOMIS CA 95650	\$1,370,000 \$0 \$0	11/15/23 12/13/23	0% 0%  
HA22							
07-LA-5-1.7/1.7 07-325704		IN SANTA FE SPRINGS AT 14044 DRIVE ADJACENT TO I-5 BETWEEN VALLEY VIEW AVE AND ALONDRA BOULEVARD. CONSTRUCT SOUTHERN REGIONAL	FREEMONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA IRVINE CA 92618 (949)299-1400	FREEMONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (562)345-9865	\$20,303,535 \$19,091,141 \$0	05/07/19 06/07/19 12/31/23	63% 94%  
HA11							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-1.7/1.7 07-3257C4		BUILDING CONSTRUCTION IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AT 14044 FREEWAY DRIVE CONSTRUCT EQUIPMENT SHOP	AWI BUILDERS, INC. 7831 PARAMOUNT BLVD PICO RIVERA CA 90660 (562)948-1133	FREMPPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (562)345-9865	\$10,639,948 \$9,337,263 \$0	01/18/23 01/26/23 04/29/24	96% 91%
HA11							
07-LA-5-6.1/6.4 07-384904		LOS ANGELES COUNTY IN DOWNEY FROM CECILIA STREET TO DOLLISON DRIVE UPGRADE IRRIGATION SYSTEMS, PLANTING & MAI	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868 (714)939-6600	VERGARA, JOAHNNA 4281 KATELLA AVE STE 221 LOS ALAMITOS CA 90720 (213)393-9751	\$175,514 \$160,624 \$0	06/08/23 06/30/23 10/03/24	0% 0% PLANT EST SATIS
07-LA-5-6.6/13.1 07-357304 ACIM-0052-(037)E --()		LOS ANGELES COUNTY IN SANTA FE SPRINGS, DOWNEY AND CITY OF COMMERCE FROM 0.2 MILE SOUTH OF ROUTE 5/605 SEPARATION TO 0.1 MILE NORT REPLACE CONCRETE SLABS AND MEDIAN BARRIER,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	OREGEL, MARTIN	\$23,221,607 \$4,387,309 \$898,654	04/27/23 05/22/23 04/24/25	29% 19%
HA22							
07-LA-5-8.2/8.2 07-4V3004		LOS ANGELES COUNTY IN DOWNEY AT ROUTE 5/19SEPARATION UPGRADE TRAFFIC SIGNAL AND LIGHTING.	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA CA 92509	FREMPPONG, SAMUEL 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-9865	\$373,000 \$0 \$0	06/16/22 06/30/22 06/30/24	0% 0%
HB4N							
07-LA-5-15.1/22.9 07-333004 ACNH-X037-(230)E --()		IN THE CITY OF LOS ANGELES, FROM CALZONA STREET TO 0.1 MILE SOUTH OF FLETCHER DRIVE; ALSO ON ROUTE 2 AT 0.1 MILE SOUTH OF ROUTE 13 SAFETY, MOBILITY, TSM, ROADSIDE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	ARABE, JEROME 13230 FIRESTONE BLVD. STE A2 SANTA FE SPRING, CA 90670 (619)633-0116	\$11,737,030 \$10,151,663 \$227,462	10/20/22 11/15/22 05/29/25	51% 86%
HB4N							
07-LA-5-16.0/17.3 07-2XJ004		IN LA COUNTY@ ELA INTERCHANGE ROUTES 5,10,60 & 101 TO RESTORE/REPAIR HIGHWAY LIGHTNG& ASSOCIATED RDWY ELECTRICAL &COMM SYSTEMSDIR' RESTORE/REPAIR FIBER OPTIC THEFT DAMAGE	DBX INC 42024 AVENIDA ALVARADO STE A TEMECULA, CA 92590 (951)296-9909	PHAM, RYAN 1041 W BADILLO SUITE 112 COVINA, CA 91722 (213)793-7193	\$4,065,000 \$1,350,799 \$0	06/12/23 07/18/23 08/20/24	100% 33% OVER RUN
20.XX 201130							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-17.9/18 07-351804 CIMG-005 -(130)E --()		IN THE CITY OF LOS ANGELES AT INTERSECTION OF I-5 AND CESAR CHAVEZ AVENUE. UPGRADE TRAFFIC SIGNALS AND CURB	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	PHAM, RYAN 1041 W BADILLO STE, 112 COVINA, CA 91722 (213)793-7193	\$734,737 \$90,073 \$32,133	12/22/21 01/20/22 09/10/24	56% 12% SUSPENDED
07-LA-5-19.7/36 07-324904		IN THE CITY OF LOS ANGELES AT HUMBOLDT STREET, GLENDALE BOULEVARD, AND SHELDON STREET UPGRADE PUMP PLANTS	STACY AND WITBECK, INC. 2800 HARBOR BAY PARKWAY; ALAMEDA CA 94502 (510)748-1870	TOUTOUNCHIAN, SAM 601 S. GLENOAKS BLVD #310 BURBANK, CA 91502 (310)345-6201	\$4,872,962 \$3,693,328 \$1,090,110	04/21/22 06/10/22 06/13/24	87% 74%
HA22							
07-LA-5-31.8/42.6 07-0W1004		IN LOS ANGELES COUNTY IN LOS ANGELES FROM COHASSET STREET UNDER- CROSSING TO ROXFORD STREET UNDER- CROSSING REPLACE PCC SLABS,GRIND PCC	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	TOUTOUNCHIAN, SAM 601 S. GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (818)333-9876	\$8,334,854 \$8,134,406 \$0	06/28/22 07/11/22 01/24/24	96% 94%
HM1							
07-LA-5-33.1/39.1 07-384404		LA CO. ROUTE 5 BETWEEN PM 33.1 AND PM 39.1 CLEAN CA BEAUTIFICATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$5,159,931 \$4,517,766 \$220,009	07/06/22 08/25/22 04/09/27	29% 87%
07-LA-5-39.4/44.4 07-319904 ACIM-005 -(030)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5/118 SEPARATION TO BALBOA BOULEVARD OVERCROSSING_ ROADSIDE SAFETY IMPROVEMENTS	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	BUI, KEVIN 9225 CRANFORD AVENUE PACOIMA, CA 91331 (562)572-5983	\$2,796,064 \$2,410,206 \$212,230	09/14/21 10/05/21 05/24/24	99% 86%
HB34							
07-LA-5-54.4/54.8 07-328804		IN SANTA CLARITA, FROM 0.4 MILE NORTH OF RYE CANYON ROAD TO 1.4 MILES SOUTH OF ROUTE 5/126 INTERCHANGE AT THE NORTHBOUND CASTAIC REPLACE OFFICE STRUCTURE AND	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE.; AZUSA CA 91702 (626)334-5775	OSORIO, OSCAR 25061 W. AVE STANFORD SUITE 70 VALENCIA, CA 91355 (661)257-0273	\$1,288,526 \$1,084,374 \$339,744	12/08/21 01/07/22 08/06/24	65% 87%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-59.5/67.9 07-323404 ACIM-0053-(074)E --()		AT VALENCIA AND CASTAIC, FROM LAKE HUGHES ROAD UNDERCROSSING TO 1.9 MILES NORTH OF TEMPLIN HIGHWAY. REPLACE SLABS, UPGRADE DRAINAGE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	OSORIO, OSCAR 25061 WEST AVE STANFORD STE 70 VALENCIA, CA 91355 (213)792-5518	\$24,751,467 \$10,104,665 \$1,670,191	02/25/22 03/30/22 03/04/25	35% 41%
HA22							
07-LA-5-61.5/63.7 07-2XC004		LA COUNTY NEAR CASTAIC LAKE RTE FIRE BEGANGENERATING FIRE DAMAGE TO FWY THIS WILL PROVIDE FIRE DAMAGE REPAIR DIR'S ORDER EMERGENCY FIRE DAMAGE REPAIR	SECURITY PAVING COMPANY INC 3075 TOWNSGATE RD STE 200 WESTLAKE VILLAGE CA 91361	OSORIO, OSCAR 25061 W STANFORD AVE VALENCIA CA 91355 (213)792-5518	\$17,655,000 \$8,877,983 \$0	09/01/22 10/07/22 05/31/24	100% 50% OVER RUN
20.20 201130							
07-LA-5-66.3/67.3 07-2XG504		HEAVY RAINS FROM STORMS SATURATED SLOPES ALONG LA-5.RECONSTRUCT AND REBUILD SLOPE NEEDED. DIR'S EMEREGNCY FORCE ACCOUNT	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA CA 92335	SALMAN, RIDWAN 25061 WEST AVE STANFORD STE 70 VALENCIA CA 91355 (213)505-0610	\$9,885,000 \$6,144,491 \$0	03/27/23 04/20/23 09/27/24	100% 62% OVER RUN
20.20 201130							
07-LA-5-/19.5 07-319304 HSST-X037-(224)E --()		FROM COUNTY LINE TO BROADWAY, REDUCE SEVERITY COLLISIONS REDUCE SEVERITY COLLISIONS BY	RE CHAFFEE CONSTRUCTION INC. 1253 EVERGREEN RD; WRIGHTWOOD CA 92397 (760)249-8068	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320. (805)857-6118	\$3,856,168 \$3,479,561 \$0	10/07/22 11/18/22 08/31/25	100% 90% OVER RUN
HB1							
07-LA-10-.1/13.3 07-384604		LOCATES ON ROUTE 10 FROM PM 0.1 TO PM 13.3 AND ROUTE 60 FROM PM 4.7 TO PM 6.3 CLEAN CA SAFETY ENHANCEMENT	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (562)644-8238	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$4,564,149 \$4,372,225 \$0	08/03/22 08/19/22 06/14/24 05/23/24	93% 96%
07-LA-10-2.2/5.2 07-2XH804		IN LA COUNTY CITIES OF SANTA MONICA& LA-10TO RECONSTRUCT ERODED SLOPES,REMOVE DEBRISREPAIR IRRIGATION&CLEAN DS @ 4 LOCATIONS DIR'S CLEAN & REPAIR STORM DAMAGE	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$735,000 \$426,239 \$0	07/12/23 07/27/23 09/30/24	90% 58%
20.XX 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-2.2/4.9 07-347504 ACIM-0101-(858)E --()		LOS ANGELES COUNTY IN SANTA MONICA AND LOSANGELES FROM LINCOLN BOULEVARD OVERCROSSING TO GATEWAY BOULEVARD UNDERCROSSING REHABILITATE HIGHWAY PLANTING AND MODIFY I	GRIFFITH COMPANY 3050 E. BIRCH ST BREA CA 92821	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 95102 (310)345-6201	\$2,390,788 \$0 \$0	01/09/24 02/28/24 05/02/28	0% 0%
HA25							
07-LA-10-3.0/.6 07-2XN304		IN LA COUNTY CITY OF LA ON E/B LA-10 BY MITCHELL PLACE TO REPAIR/RECONSTRUCT SLOPEV-DITCH & IRRIGATION PIPES FROM STORM DAMGDIR'S REPAIR SLOPE STORM DAMAGE	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	HERRERA, EDGAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (310)609-0364	\$1,975,500 \$0 \$0	03/26/24 04/24/24 09/06/24	0% 0%
20.XX 201130							
07-LA-10-4.3/10.1 07-2XH404		IN LA COUNTY LA-10 W/B @CENTINELA OFFRAMP & AFTER REDONDO BLVD U/C REPAIR SINKHOLES & DAMAGED AC DIKE SHOULDERS DIR'S EMERGENCY FO REPAIR SINKHOLES ALONG LA-10	FLO ENGINEERING INC DBA FLO CONCRETE 902 S VANHORN AVE WEST COVINA, CA 91790	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,100,000 \$1,057,631 \$0	05/09/23 07/03/23 10/30/24	100% 96% OVER RUN
20.XX 201130							
07-LA-10-4.5/5.5 07-332004		IN THE CITY OF LOS ANGELES FROM BUNDY DRIVE TO SEPULVEDA BOULEVARD UNDERCROSSING; AND ON RTE 405 FROM OLYMPIC BLVD TO NATIONAL BL INSTALL IRRIGATION SYSTEM AND PLANT	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	SHIN, FRANK 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,503,402 \$1,315,648 \$4,500	09/02/22 09/27/22 02/05/27	100% 88%
HA42							
07-LA-10-8.9/9.4 07-1XW004		LA COUNTY CITY OF LOS ANGELES STATE HWY TO REPAIR (SHS) TO BRIDGE, SLOPES, ELECTRLEQPT, FENCE, GATES, OTHER DAMAGES TO STATEDIR'S REPAIR BRIDGE, SLOPE, DAMAGES TO STATE HWY	STAPLES CONSTRUCTION CO INC. 1501 EASTMAN AVE VENTURA, CA 93003	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$7,515,000 \$3,723,415 \$0	07/22/22 08/02/22 12/27/24	100% 50% OVER RUN
20.201131							
07-LA-10-12.4/14.9 07-332604 SIMG- 010-(854)E --()		IN THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE EAST OF ARLINGTON AVENUE OVERCROSSING TO 0.7 MILE EAST OF ROUTE 10/110 SEPARAT REPLACE RAISED ISLAND WITH CONCRETE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706-1747 (626)960-9502	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$15,928,148 \$15,870,504 \$1,364	12/16/20 01/12/21 09/30/24	94% 99%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-14.5/17.4 07-2XL304		CITY OF LA LA-10 SANTAMONICA VIADUCT BR # 53-1301 & LA-5 @SHELDON ST TO REMOVE HAZ WASTE MTRLS &PROVIDE SECURITY MONITORING DIR'S REPAIR & INSTALL SECURITY MONITORING	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$11,483,700 \$348,438 \$0	11/18/23 02/23/24 08/16/24	53% 3%
20.XX 201130							
07-LA-10-15.6/17.6 07-2XK704		CITY OF LA @VAR ON&OFFRAMPS CITY OF SANTA MONICA VIADUCT BR#53-1301 LA-10 TO LA STRERECONSTRUCT BRIDGE RAILING & POSTS DIR'S EMERG REPLACE/RECONSTRUCT METAL BRDG BARRIERRAIL	AZ CONSTRUCTION INC DBA ACE FENCE COMPANY 727 GLENDORA AVE LA PUENTE, CA 91744	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$2,365,700 \$493,110 \$0	11/17/23 02/21/24 06/14/24	55% 83%
20.XX 201130							
07-LA-10-17.0/17.7 07-2XL004		IN LA COUNTY CITY OF LA ON LA-10 FROM 15TH&ALAMEDA ST TO SANTA FE AVENU BR#53-1301REMOVE & CLEANUP BURN SITE & FIRE DEBRIS DIR'S CLEANUP DEBRIS DUE TO FIRE	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$6,405,000 \$3,516,185 \$0	11/11/23 12/06/23 07/03/24	100% 55% OVER RUN
20.XX 201103							
07-LA-10-17.0/17.7 07-2XL104		LA COUNTY IN CITY OF LA ON LA-10 FROM 15TH&ALAMEDA ST TO SANTA FE AVE BRDG#53-1301 TEMPORARY SHORING TO FIRE DAMAGED COLUMNS DIR'S PROVIDE SHORING TO FIRE DMAGED BRDG COLUMN	SECURITY PAVING COMPANY INC 3075 TOWNSGATE RD STE 200 WESTLAKE VILLAGE, CA 91361	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$14,905,000 \$6,898,975 \$0	11/11/23 12/07/23 08/31/24	100% 46% OVER RUN
20.XX 201130							
07-LA-10-18.8/20.5 07-386004		LOS ANGELES COUNTY IN AND NEAR LOS ANGELESFROM 0.3 MILE EAST OF STATE STREET OVERCROSSING TO 0.3 MILE WEST OF EASTERN AVENUE OVERC ROCK BLANKET, PLANT ESTABLISHMENT WORK AND	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364	MEJIA FIGUEROA, GILBERTO 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)269-1682	\$1,374,816 \$1,241,593 \$560	03/13/23 04/28/23 01/12/27	24% 90%
07-LA-10-19.5/29.5 07-0W3304		LOS ANGELES COUNTY FROM EVERGREEN AVENUE PEDESTRIAN OVERCROSSING IN LOS ANGELES TO VALLEY BOULEVARD UNDERCROSSING IN EL MONTE DIGOUTS, SLURRY SEAL, COLD PLANE OVERLAY,	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (213)308-2033	\$9,374,819 \$8,033,382 \$854,919	03/13/23 04/10/23 07/05/24	72% 83%
HM							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-22.0/30.8 07-330304 HSIM-0101-(857)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.6 MILE EAST OF ROUTE 710/10 SEPARATION TO 0.3 MILE WEST OF ROUTE 10/605 SEPARATION	FEC FUTURE CONTRACTORS AND ENGINEERS INC 184 TECHNOLOGY DRIVE, SUITE 200 IRVINE CA 92618 (949)328-9758	HERRERA, EDGAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (310)609-0364	\$6,983,412 \$1,820,708 \$221,271	10/09/23 10/31/23 04/07/25	24% 26%
07-LA-10-28.2/31 07-328304		LOS ANGELES COUNTY AT VARIOUS LOCATIONS INEL MONTE AND BALDWIN PARK INC. FROM RIO HONDO BRIDGE TO SAN GABRIEL RIVER BRIDGE	BEADOR CONSTRUCTION COMPANY, 2900 BRISTOL STREET D204 COSTA MESA, CA 92626	HONG, HAI 1041 W BADILLO ST#112 COVINA, CA 91722 (626)339-1601	\$5,247,700 \$93,150 \$21,950	09/26/23 10/18/23 08/19/25	22% 2%
07-LA-10-28.3/28.3 07-316804		LOS ANGELES COUNTY IN EL MONTE AT THE RIO HONDO BUSWAY BRIDGE	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	CHAN, JACKY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)216-4198	\$5,201,230 \$20,100 \$14,100	01/26/24 02/14/24 02/20/26	1% 0%
07-LA-10-42.3/48.3 07-335304 ACIM-010 -(856)E --()		IN POMONA AND CLAREMONT, FROM ROUTE 57 TO THE SAN BERNARDINO COUNTY LINE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	RODRIGUEZ, MIGUEL 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (213)793-7418	\$2,706,879 \$2,652,373 \$0	12/23/21 01/14/22 10/11/24	77% 97%
07-LA-14-27.0/28.1 07-342804 ACNH-P014-(109)E --()		IN LOS ANGELES COUNTY IN SANTA CLARITA, FROM 0.6 MILE NORTH OF NEWHALL AVENUE UNDERCROSSING TO PLACERITA CANYON ROAD UNDERCROSSING	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	MOHSENZADEH, ALI 13171 TELFAIR AVENUE STE 101 SYLMAR, CA 91342 (818)746-0669	\$6,888,100 \$6,809,458 \$80,696	09/21/22 10/06/22 05/21/24	100% 98%
07-LA-14-29.0/29.5 07-339604 ACNH-P014-(107)E --()		IN SANTA CLARITA FROM 0.9 MILE NORTH OF PLACERITA CANYON ROAD TO 0.2 MILE SOUTH OF GOLDEN VALLEY ROAD	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE; SANTA ANA CA 92704 (714)540-5351	MOHSENZADEH, ALI 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (818)746-0669	\$16,092,648 \$12,447,402 \$953,597	07/06/22 08/01/22 04/20/26	30% 77%
		PERMANENT RESTORATION OF SIDE SLOPE					SUSPENDED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-14-60.7/77 07-316004		IN PALMDALE AND LANCASTER, FROM TECHNOLOGY DRIVE UNDERCROSSING TO AVENUE A OVERCROSSING RECONSTRUCT PAVEMENT STRUCTURAL	GUY F. ATKINSON 18201 VON KARMAN AVENUE; IRVINE CA 92612 (949)855-9755	SHIH, JAMES 39115 TRADE CENTER DR STE, 210 PALMDALE, CA 95331 (213)793-7522	\$162,373,112 \$49,746,246 \$4,270,224	02/07/23 03/03/23 04/20/26	32% 30%
H							
07-LA-22-/1.5 07-324404		IN LONG BEACH, FROM ROUTE 1 TO SAN GABRIEL UNDERCROSSING COLD PLANE PAVEMENT AND OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	TON, THANG 18000 STUDEBAKER RD., STE 360 CERRITOS, CA 90703 (310)261-8467	\$5,402,789 \$5,460,075 \$27,193	02/18/22 04/18/22 06/28/24	100% 98% OVER RUN
HA22							
07-LA-23-1.1/8.4 07-2XE604		LA-23 TO VEN-23 REMOVE MUD AND DEBRIS OFF THE ROADWAY. REPAIR AND PROTECT DAMAGED SLOPES/ DRAINAGE/CURB/ GUTTERS/ ROAD SIGNS DIR'S REPAIR ROADWAY DAMAGE	PETERSON-CHASE GEN ENGINEERINGCONSTRUCTION INC 16351 CONSTRUCTION CIR WEST IRVINE CA 92606 (949)252-0441	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91320 (213)507-7938	\$2,695,000 \$2,599,567 \$0	01/26/23 03/30/23 06/30/24	100% 96% OVER RUN
20.20 201130							
07-LA-23-/8.9 07-0W4104		LOS ANGELES COUNTY IN AND NEAR MALIBU AND WESTLAKE VILLAGE FROM ROUTE 1 TO VENTURA COUNTY LINE APPLY SLURRY SEAL AND INSTALL THERMOPLASTI	PAVEMENT COATINGS CO. 10240 SAN SEVAINNE WAY JURUPA VALLEY CA 91752	SINGH, RANJIT 1525 RANCHO CONEJO, STE 102 THOUSAND OAKS, CA 91320 (213)330-6650	\$2,372,011 \$0 \$0	06/19/23 07/24/23 07/31/24	0% 0%
HM1							
07-LA-27-1.0/10.6 07-2XG304		IN LA COUNTY ON LA-27 AROUND TOPANGA CANYNIN SANTA MONICA MTS NORTH OF PCH TO REMOVELANDSLIDE DEBRIS&REPAIR SLOPE DAMAGE&DRAINDIR' REPAIR SLIDE DAMAGE & DRAINAGE SYSTEM	STACY AND WITBECK INC 2800 HARBOR BAY PARKWAY ALAMEDA, CA 94502	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$3,285,000 \$1,226,569 \$0	03/30/23 05/22/23 12/28/24	94% 37%
20.XX 201130							
07-LA-27-/18.6 07-322904 CSTP-S027-(006)E --()		LOS ANGELES COUNTY IN AND NEAR LOS ANGELESFROM ROUTE 1 TO DEVONSHIRE STREET REMOVE EXISTING AC PAVEMENT & HMA OVERLAY.	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	GURFINKEL, VLADIMIR 23369 LEONORA DR WOODLAND HILLS, CA 91367 (818)613-0956	\$40,973,361 \$5,295,321 \$3,880,344	11/06/23 11/30/23 07/24/26	10% 13%
HA22							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-27-/5 07-2XN904		IN LA COUNTY ON LA-27 PM 0.0 TO 5.0 STABILIZE/REPAIR VAR SLOPE LOCATION REPAIRERODED CONCRT RSP DUE TO HEAVY STORMS DIR'S EMERGENC REPAIR SLOPE DUE TO STORM DAMAGE	FLO ENGINEERING INC DBA FLO CONCRETE 902 S VANHORN AVE WEST COVINA, CA 91790	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)715-9500	\$2,641,800 \$673,386 \$0	03/20/24 05/10/24 01/31/25	35% 25%
20.XX 201130							
07-LA-39-17.8/17.8 07-326204 ACNH-P039-(041)E --()		IN AZUSA AT THE SAN GABRIEL RIVER BRIDGE NO. 53-0113 (PM 17.81) SEISMIC RETROFIT, BARRIER	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	DOUGHLY, JOE 1370 VALLEY VISTA DRIVE #150C DIAMOND BAR, CA 91765 (818)400-4669	\$4,808,881 \$3,085,670 \$153,500	11/23/22 12/21/22 09/30/24	88% 64%
HA21							
07-LA-39-18.9/35.5 07-2XF804		IN LA COUNTY ON LA-39 IN ANGELES NATIONAL FOREST NORTH OF AZUSA CITY TO REPAIR SLOPEINSTALL DRAPERY PROTECTION DUE TO STORM DIR'S REPAIR STORM DAMAGE	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO, CA 93445	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$10,370,000 \$9,258,040 \$0	03/07/23 04/13/23 05/21/24	98% 89%
20.XX 201130							
07-LA-39-32.2/38.4 07-327604 CSTG-S039-(015)E --()		FROM 0.3 MILE SOUTH OF NORTH FORK GABRIEL RIVER OVERCROSSING TO 0.3 MILE NORTH OF NORTH CRYSTAL LAKE ROAD UPGRADE GUARDRAIL AND END	SAN BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	DOUGHLY, JOE 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (951)217-5189	\$6,357,697 \$5,125,944 \$268,743	03/07/22 03/29/22 07/31/24	95% 80%
HB1							
07-LA-57-5.0/5.2 07-324804		IN AND NEAR DIAMOND BAR AT THE SOUTHBOUND OFFRAMP AND ONRAMP AT SUNSET CROSSING ROAD CONSTRUCT MAINTENANCE VEHICLE	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	DOUGHLY, JOE 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (818)400-4669	\$1,169,424 \$1,176,657 \$465	04/07/22 05/12/22 06/07/24	100% 99% OVER RUN
HB34							
07-LA-57-/4.5 07-304504 HSNH-P057-(069)E --()		IN LOS ANGELES COUNTY IN DIAMOND BAR AND CITY OF INDUSTRY FROM ORANGE COUNTY LINE TO ROUTE 57/60 SEPARATION LANE REPLACEMENT	GRIFFITH COMPANY - FBD VANGUARD CONSTRUCTION INC. JOINT VENTURE 12200 BLOOMFIELD AVE.; SANTA FE SPRINGS CA 90670 (562)929-1128	SANDOVAL, MARTIN 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (909)396-7574	\$64,866,480 \$61,741,531 \$1,392,133	06/11/20 06/29/20 02/04/25	84% 94%
HA22							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-.5/11.7 07-327104		IN LA COUNTY ON ROUTE 60 BETWEEN ROUTES 5/10 SEPARATION TO ROUTE 605, ON ROUTE 2 AT ROUTE 134, ON ROUTE 5 AT ROUTE 605, ON ROUTE UPGRADE TRANSPORTATION MANAGEMENT	JFL ELECTRIC, INC 8257 COMPTON AVENUE; LOS ANGELES CA 90001 (323)581-4400	PHAM, RYAN 1041 W. BADILLO ST., STE #112 COVINA, CA 91722 (213)793-7193	\$4,616,666 \$4,610,384 \$3,987	12/22/21 02/04/22 05/30/24	98% 99%
HB4N							
07-LA-60-4.4/29.8 07-0W2504		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM ATLANTIC BOULEVARD UNDERCROSSING TO TOWNE AVENUE UNDERCROSSING FURNISH POLYESTER CONCRETE OVERLAY.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	DOUGHLY, JOE 1370 VALLEY VISTA DR STE 150C DIAMOND BAR CA 91765 (909)396-7586	\$6,147,270 \$4,778,662 \$1,548,758	04/13/23 06/08/23 08/30/24	64% 77%
HM2							
07-LA-60-11.0/20 07-320404 ACNH-P060-(160)E --()		IN LOS ANGELES COUNTY FROM 0.7 MILE EAST OF PECK ROAD UNDERCROSSING TO 0.5 MILE WEST OF NOGALES STREET OVERCROSSING CONSTRUCT BMPS FOR STORMWATER	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	LIU, CHEN-CHUNG  (213)792-4877	\$6,837,183 \$5,961,349 \$7,160	03/21/22 04/13/22 12/17/24	70% 86%
HA42							
07-LA-60-19.1/20.7 07-4V3304		IN LOS ANGELES COUNTY ON ROUTE 60 FROM STONE CREEK ROAD UNDERCROSSING TO 0.3 MILE EAST OF SOUTH NOGALES STREET LA-60, PLANTING HIGHWAY	WESTCOAST PUBLIC WORK, INC. 20058 VENTURA BLVD., #318; WOODLAND HILLS CA 91364 (888)646-6411	LIU, CHEN-CHUNG 1370 VALLEY VISTA DR., STE 150 DIAMOND BAR, CA 91765 (213)792-4877	\$1,072,351 \$1,040,237 \$2,100	06/28/22 08/02/22 08/23/24	84% 96%
HA25							
07-LA-60-20.0/26 07-325004 ACNH-P060-(161) --()		IN LOS ANGELES COUNTY FROM 0.4 MILE WEST OF NOGALES STREET OVERCROSSING TO 0.4 MILE EAST OF SOUTH DIAMOND BAR BOULEVARD UNDERCROSS CONSTRUCT BMPS FOR STORMWATER	SEMA CONSTRUCTION, INC. 9810 SCRIPPS LAKE DR., STE C SAN DIEGO, CA 92131 (303)627-2600	BASHOURA, YANINA 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (562)907-8375	\$3,586,865 \$3,595,153 \$0	04/12/22 05/12/22 05/01/24 05/10/24	77% 98% COMPLETED
HA42							
07-LA-60-28.0/30.4 07-323304 ACNH-P060-(162)E --()		IN LOS ANGELES COUNTY IN POMONA AT VARIOUS LOCATIONS FROM PHILLIPS RANCH ROAD OVERCROSSING TO 0.1 MILE EAST OF RESERVOIR STREET U CONSTRUCT BMP'S FOR STORMWATER	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	DOUGHLY, JOE 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (818)400-4669	\$3,267,108 \$3,090,760 \$6,080	02/17/22 03/22/22 05/23/24 05/24/24	100% 94% OVER RUN
HA42							



State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-66-/3.2 07-306514		IN LOS ANGELES COUNTY, IN LA VERNE AND POMONA, FROM BASELINE ROAD TO TOWNE AVE RECONSTRUCT, INSTALL AND UPGRADE	PK CONSTRUCTION 1227 JACARANDA; UPLAND CA 91784 (626)773-6963	PHAM, RYAN 1041 W BADILLO, STE 112 COVINA, CA 91722 (213)793-7193	\$562,933 \$424,310 \$152,755	09/22/22 12/14/22 05/23/24	93% 75%
07-LA-71-1.6/4.8 07-210624		LA COUNTY ROUTE 71 PM R1.6/4.8 IN POMONA FROM MISSION BLVD TO RTE 60 UPGRADE FROM EXPRESSWAY TO FREEWAY	OHL USA, INC. 1920 MAIN STREET, SUITE 310; IRVINE CA 92614 (949)242-4432	WANG, MIKE 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (310)261-9100	\$94,065,195 \$52,990,976 \$2,049,161	02/05/21 03/16/21 10/31/25	59% 56%
HE13							
07-LA-90-1.8/1.8 07-4V0304		LA COUNTY IN LOS ANGELES CITY, RTE 90 ON/OFF RAMP AT CULVER BOULEVARD SIGNAL IMPROVEMENT; PROTECTED LEFT	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	SHIN, FRANK 12975 W CULVER BLVD. LOS ANGELES, CA 90066 (310)213-3136	\$815,712 \$174,797 \$0	05/19/21 06/18/21 12/31/24	3% 21% SUSPENDED
07-LA-91-11.7/11.7 07-0W3504		LOS ANGELES COUNTY IN LONG BEACH AT ROUTE 91/710 SEPARATION FURNISH AND PLACE POLYESTER CONCRETE OVERL	MYERS & SONS CONSTRUCTION, LLC 5777 W CENTURY BLVD., STE. 60 LOS ANGELES, CA 90045 (424)646-4600	VERGARA, JOAHNNA 4281 KATELLA AVE., SUUITE 221 LOS ALAMITOS, CA 90720 (213)393-9751	\$4,473,694 \$845,275 \$420,315	02/06/24 03/13/24 10/28/24	27% 19%
HM							
07-LA-91-16.6/16.8 07-3203U4 ACIM-X037-(232)E --()		LOS ANGELES COUNTY ON ROUTE 605 FROM 0.2 MILE NORTH OF KATELLA AVENUE UNDECROSSING TO 0.1 MILE NORTH OF TELEGRAPH ROAD UNDERCROSSI PLACE CONCRETE PAVEMENT AND HIGH FRICTION	RASMUSSEN/VANGUARD 28548 LIVINGSTON AVENUE VALENCIA CA 91335 (661)367-9040	OREGEL, MARTIN 4281 KATELLA AVE SUITE 221 LOS ALAMITOS, CA 90720 (213)330-6640	\$50,728,440 \$9,449,068 \$3,247,755	06/20/23 07/06/23 04/27/26	16% 19%
HA22							
07-LA-101-1.0/9.2 07-0W0604		IN LOS ANGELES COUNTY IN LOS ANGELES FROM SPRING ST OC TO BARHAM BLVD OC, SLABS REPAIR, DIGOUTS - SHOULDERS, GORES, 2 RAMPS SLABS REPAIR, DIGOUTS - SHOULDERS,	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110; SAN DIEGO CA 92110 (858)304-1093	FREMPOG, SAM 13320 S FIRESTONE BLVD STE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$3,028,404 \$821,083 \$0	06/28/22 08/24/22 05/31/24	45% 27%
HM1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-1.0/1.8 07-2XJ204		IN LA COUNTY CITY OF LA@101/110 INTERCHANGIN DTLA TO RESTORE/REPAIR HIGHWAY LIGHTING& COMMUNICATION SYSTEMS DUE TO VANDALISM DIR'S REPAIR ELECTRICAL HIGHWAY LIGHTING	ALDRIDGE ELECTRIC INC 844 E ROCKLAND ROAD LIBERTYVILLE, IL 60048	KAROUT, ALI 13230 FIRESTONE BLVD SUITE E SANTA FE SPRINGS, CA 90670 (818)254-7484	\$2,125,000 \$1,948,378 \$0	06/12/23 07/31/23 07/01/24	10% 96%
20.XX 201130							
07-LA-101-1.0/10.3 07-385204		THE PROJECT IS LOCATED ON ROUTE 101 IN LOS ANGELES COUNTY BETWEEN LANKERSHIM BLVD AND BEAUDRY AVE LA-101, CLEAN CA BEAUTIFICATION	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	CHAN, JACKY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$4,978,672 \$4,203,988 \$173,901	07/12/22 08/15/22 01/20/27	34% 82%
07-LA-101-1.4/1.5 07-2XK504		LA-101 AT DTLA, 4 BRIDGES TO SEAL SOFFIT OPENINGS. REMOVE CURRENT CHAIN LINK FENCE & GATE. CONSTRUCT HARDENED GATE W/WIRE DIR'S EM SEAL SOFFIT OPENINGS TO BRIDGE CELLS	NCM SOLUTIONS INC 745 E CALABRIA DR GLENDDORA CA 91741	FERRER, JOSE 1370 VALLEY VISTA DR STE 150C DIAMOND BAR CA 91765 (562)572-5031	\$984,990 \$0 \$0	10/18/23 04/15/24 12/31/24	0% 0%
07-LA-101-1.5/10.9 07-0W2904		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS DECK METHACRYLATE, JOINT SEAL REPLACEMENT,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	MEJIA FIGUEROA, GILBERTO 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)269-1682	\$6,256,443 \$199,570 \$0	06/08/23 06/29/23 12/31/24	40% 3% SUSPENDED
HM							
07-LA-101-1.7/6.8 07-3114A4 HSNH-Q101-(364)E --()		IN THE CITY OF LOS ANGELES, FROM BEAUDRY AVENUE TO 0.1 MILE SOUTH OF N. GOWER STREET. STABILIZE SOIL AND EROSION CONTROL	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON RD WILDOMAR CA 92595 (951)245-1686	RODRIGUEZ, MIGUEL 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	\$1,828,235 \$1,535,622 \$317,608	11/17/22 11/30/22 08/30/24	62% 92%
HA42							
07-LA-101-1.7/6.8 07-311404 HSNH-Q101-(364)E --()		IN THE CITY OF LOS ANGELES, FROM BEAUDRY AVENUE TO 0.1 MILE SOUTH OF N. GOWER STREET. STABILIZE SOIL AND EROSION CONTROL	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE 140 IRVINE CA 92618 (949)299-1400	RODRIGUEZ, MIGUEL 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	\$4,511,439 \$3,791,851 \$0	12/19/19 01/22/20 08/30/24	56% 84%
HA42							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-6.2/8 07-329604 ACNH-Q101-(406)E --()		IN THE CITY AND COUNTY OF LOS ANGELES FROM WILTON PLACE OVERCROSSING TO PILGRIMAGE OVERCROSSING ROADSIDE SAFETY IMPROVEMENTS	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	TOUOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502	\$3,189,245 \$0 \$0	02/08/23 03/08/23	0% 0%
HB34							
07-LA-101-10.3/10.3 07-385404		LOS ANGELES COUNTY IN LOS ANGELES ON ROUTE101 AT LANKERSHIM BOULEVARD AND ON ROUTE 170 FROM ROUTE 134/101/170 SEPARATION TO 0.2 MI INSTALL CHAIN LINK FENCE AND PLACE WOOD MU	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	TOUOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (310)345-6201	\$2,265,431 \$243,448 \$64,971	05/26/23 06/22/23 09/09/25	40% 11%
07-LA-101-19.7/20 07-388704		LOS ANGELES COUNTY IN LOS ANGELES AT LOUISE AVENUE OVERCROSSING CONSTRUCT TEMPORARY CHAIN LINK RAILING AND	SNZ CONTRACTORS INC 8583 IRVINE CENTER DRIVE #224 IRVINE CA 92618	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$403,945 \$406,754 \$0	01/11/23 02/21/23 04/30/24	100% 99% OVER RUN
HB71							
07-LA-101-20.0/20 07-317904		IN LOS ANGELES COUNTY IN LOS ANGELES AT ENCINO AVENUE PEDESTRIAN OVERCROSSING BRIDGE DEMOLITION	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET STE D204 COSTA MESA, CA 92626 (951)674-7352	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$1,715,592 \$1,614,486 \$0	07/19/22 08/02/22 06/29/24	100% 93% OVER RUN
HA21							
07-LA-101-32.8/33.8 07-307104		IN LA, WILDLIFE CROSSING @ LIBERTY CANYON AT OR IN THE VICINITY OF LIBERTY WILDLIFE HABITAT CONNECTIVITY	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (664)367-9040	TOUOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (310)345-6201	\$23,610,197 \$17,979,228 \$5,545,922	03/17/22 04/14/22 07/19/27	29% 76%
07-LA-101-118.0/11.8 07-2XH204		IN LA COUNTY,CITY OF NORTH HOLLYWOOD ON LA101 AT NORTH HOLLYWOOD COMMUNICATION HUB REPAIR/REPLACE ELECTRICAL COMMUNICATIONSYSDIR'S REPAIR NORTH HOLLYWOOD COMMUNICATION HUB	FERREIRA CONSTRUCTION CO INC DBA FERREIRA COASTAL CONSTRUCTION CO 10370 COMMERCE CENTER DR B200 RANCHO CUCAMONGA, CA 91730 (909)606-5900	YAZDANI, FRED 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (310)428-5549	\$2,550,000 \$1,068,154 \$0	05/26/23 06/19/23 05/29/24	93% 42%
20.XX 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-/1.5 07-320104		IN LOS ANGELES COUNTY IN LOS ANGELES, FROM ROUTES 5/101 INTERCHANGE TO FIGUEROA STREET STORMWATER SOURCE CONTROL	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	CHAN, JACKY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (909)322-4628	\$3,646,135 \$2,642,027 \$0	11/01/22 11/28/22 10/09/26	16% 71%
HA42							
07-LA-101-/17.1 07-337804		IN LOS ANGELES COUNTY, ON RTE 101 FROM RTE 5 TO RTE 405, ON RTE 2 AT RTE 134, ON RTE 10 AT RTE 5 UPGRADE TRANSPORTATION MANAGEMENT	JFL ELECTRIC, INC 8257 COMPTON AVENUE; LOS ANGELES CA 90001 (323)581-4400	YAZDANI, FRED 13171 TELFAIR AVE. #101 SYLMAR, CA 91342 (213)817-0223	\$8,688,606 \$3,346,460 \$593,125	09/15/22 11/09/22 02/24/25	42% 39%
HB4N							
07-LA-103-.1/.1 07-327304 ACNH-P103-(005) --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT HENRY FORD AVENUE OFF-RAMP CONSTRUCT LARGER PUMP PLANT	SHIMMICK CONSTRUCTION COMPANY, INC. 530 TECHNOLOGY DR. #300 IRVINE CA 92618 (949)333-1500	LEON, DAN 12975 CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$18,963,968 \$13,218,688 \$658,937	04/21/22 06/09/22 01/22/25	44% 70%
HA22							
07-LA-103-.1/.1 07-322504 BFNH-P103-(006)E --()		THE CITY AND COUNTY OF LOS ANGELES AT UNION PACIFIC OVERHEAD REPLACE BRIDGE DECK.	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626	LIU, WAYNE	\$19,424,700 \$0 \$0	03/22/24 05/17/24	0% 0%
HA21							
07-LA-103-1.6/1.6 07-2XL904		LA-103 AT CITY OF LONG BEACH TO REPAIR ANDSTRAIGHTEN GRIDERS DAMAGED BY OVERHEIGHT TRUCK AND PLACE K-RAIL DIR'S EMERGENCY FORCE A REPAIR GRIDERS DAMAGE	ORTIZ ENTERPRISES INC 6 CUSHING STE 200 IRVINE CA 92618 (949)753-1414	HANNA, AKRAM 970 W 190TH ST STE 270 TORRANCE CA 90502 (213)266-1554	\$1,060,500 \$52,327 \$0	01/18/24 03/04/24 06/28/24	37% 5%
20.20 201130							
07-LA-105-.1/17.3 07-0W2004		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF CALIFORNIA STREET TO0.2 MILE EAST OF WOODRUFF AVENUE OVERCROSSING REPLACE SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	OREGEL, MARTIN 4281 KATELLA AVE LOS ALAMITOS, CA 90720 (213)330-6640	\$906,623 \$767,391 \$12,020	04/10/23 04/28/23 05/17/24	100% 85%
HM4							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-2.2/2.2 07-2XH7A4		LA-105 CITY OF HAWTHORNE TO REPAIR FAILED VFD'S/BREAKERS WITHIN VENTILATION SYSTEM'SMOTOR CONTROL IN TUNNEL 53-2441F TUNNEL#4 DIR' REPAIR FAILED VFD IN TUNNEL#4	CROSSTOWN ELECTRICAL & DATA INC 5454 DIAZ ST IRWINDALE CA 91706	KAROUT, ALI 13230 FIRESTONE BLVD STE E SANTA FE SPRINGS CA 90670 (818)254-7484	\$730,800 \$329,146 \$0	12/29/23 02/13/24 06/17/24	13% 45%
20.20 201130							
07-LA-105-4.3/5 07-357004 HSIM-1053-(993)E --()		LOS ANGELES COUNTY IN INGLEWOOD AND HAWTHORNE FROM 0.1 MILE EAST OF YUKON AVENUE UNDER CROSSING TO 0.3 MILE EAST OF CRENSHAW BOULE MODIFYING RAMP METERING SYSTEMS.	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC, CA 91384 (310)486-2065	VERGARA, JOAHNNA 4281 KATELLA AVE., SUITE 221 LOS ALAMITOS, CA 90720 (213)393-9751	\$2,474,031 \$6,375 \$5,500	02/08/24 03/07/24 07/22/25	0% 0%
HB1							
07-LA-105-7.8/10.3 07-317404 ACIM- 105-(021)E --()		IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES AND AT WILLOWBROOK FROM MAIN STREET UNDERCROSSING TO MONA BOULEVARD SLOPE STABALIZATION AND STORM WATER	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,440,677 \$2,240,265 \$0	10/17/19 11/12/19 05/31/24 05/30/24	0% 0% PLANT EST SATIS
HA42							
07-LA-105-9.0/9.4 07-385604		ON RTE 105 IN THE COMMUNITY OF WILLOWBROOK FROM PM R9.0 TO PM 9.4 CLEAN CA BEAUTIFICATION	JFL ELECTRIC, INC 8257 COMPTON AVENUE; LOS ANGELES CA 90001 (323)581-4400	OREGEL, MARTIN 4281 KATELLA AVE. LOS ALAMITOS, CA 90720 (562)572-5983	\$2,073,023 \$566,779 \$23,403	07/07/22 07/29/22 12/30/24	20% 27%
07-LA-105-13.4/18.1 07-0W7104		LOS ANGELES COUNTY FROM LOS ANGELES RIVER BRIDGE SEPARATION IN PARAMOUNT TO STUDEBAKER ROAD IN NORWALK DIGOUT, SLURRY SEAL, COLD PLANE OVERLAY, A	CALMEX ENGINEERING INC. 2750 S. LILAC AVE BLOOMINGTON CA 92316 (909)546-1311	PETER LEE 4281 KATELLA AVE STE 221 LOS ALAMITOS CA 90720 (213)393-9751	\$4,397,707 \$0 \$0	03/05/24 03/20/24 02/21/25	0% 0%
HM1							
07-LA-107-.4/4.8 07-307024 ACNH-P107-(017)E --()		IN TORRANCE, FROM 236TH STREET TO REDONDO BEACH BOULEVARD UPGRADE CURB RAMPS TO MEET ADA	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,142,264 \$2,284,580 \$0	11/14/22 12/13/22 07/16/24	84% 98%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-.7/26.1 07-312004 HSNH-X037-(218)E --()		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE; SACRAMENTO CA 95864 (909)536-3150	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS CA 90760 (562)345-3144	\$29,088,383 \$25,056,849 \$0	02/10/20 03/03/20 06/15/24	100% 87%
07-LA-110-3.9/5.9 07-336504 ACIM-1101-(849)E --()		IN AND NEAR CARSON, FROM WEST ANAHEIM STREET TO E 228TH STREET ROUTE 110/1 SEPARATION TO 0.4 MILE NORTH OF SEPULVEDA BLVD UC CONSTRUCT MAINTENANCE VEHICLE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ; ORANGE CA 92867 (714)769-7025	TON, THANG 18000 STUDEBAKER RD. , STE 360 CERRITOS, CA 90703 (310)261-8467	\$1,563,509 \$1,566,517 \$2,600	03/08/22 03/29/22 09/04/24	81% 98%
07-LA-110-6.8/19.5 07-4W7804		07-110- PM 6.8/19.5 APPLY DECK METHACRYLATE, REPLACE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ; ORANGE CA 92867 (714)769-7025	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,217,293 \$1,463,252 \$0	04/26/21 05/20/21 04/30/24	91% 65%
07-LA-110-14.0/21 07-386304		LOS ANGELES COUNTY IN LOS ANGELES FROM IMPERIAL HIGHWAY OVERCROSSING TO TWENTY-FIRST STREET PEDESTRIAN OVERCROSSING CONSTRUCT CHAIN LINK FENCES, ROCK BLANKET,	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,384,146 \$1,993,082 \$18,336	03/13/23 04/07/23 03/03/27	99% 81%
07-LA-110-21.0/21 07-1XS6A4		IN LA COUNTY CITY OF LOS ANGELES LA-110 21ST STREET PEDESTRIAN OVERCROSSING53-0856REMOVE/DEMOLISH ABANDONED PEDESTRIAN OC DIR'S EM REMOVE/DEMOLISH PEDESTRIAN OVERCROSSING	BEADOR CONSTRUCTION COMPNAY INC 2900 BRISTOL STREET D204 COSTA MESA, CA 92626	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$885,000 \$877,281 \$0	05/05/23 09/06/23 06/28/24	35% 99%
20.20 201110							
07-LA-110-21.4/25.7 07-2XJ104		LA COUNTY IN CITY OF LA AT THE DTLA WRAP- AROUND ON ROUTES 110,5,10 & 101 DBA FERREIRA COASTAL CONSTR.CO TO RESTOREREPAIR HWY LIGHTING & FIBER OPTICS COMM SYDIR' REPAIR VANDALIZED COMMUNICATION SYSTEMS	FERREIRA CONSTRUCTION CO INC 10370 COMMERCE CENTER DR B200 RANCHO CUCAMONGA, CA 91730	KAROUT, ALI 13230 FIRESTONE BLVD SUITE E SANTA FE SPRINGS, CA 90670 (818)254-7484	\$3,130,000 \$1,274,879 \$0	08/15/23 09/29/23 07/11/24	54% 41%
20.XX 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-22.8/22.8 07-322304		IN THE CITY OF LOS ANGELES, AT THE 5TH STREET OVERCROSSING NO. 53-0685 AND 6TH STREET OVERCROSSING NO. 53-0746. BRIDGE RAIL UPGRADE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$3,928,753 \$3,911,718 \$0	10/04/21 10/22/21 06/28/24	99% 98%
HA21							
07-LA-110-23.1/23.1 07-353304 ACNH-P110-(024) --()		IN THE CITY OF LOS ANGELES AT THIRD STREET OVERCROSSING BRIDGE NO 53-0684 REPLACE BRIDGE RAILING WITH	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,787,444 \$2,759,618 \$78,064	11/03/22 12/01/22 05/31/24 05/23/24	100% 97%
HA23							
07-LA-110-/31.9 07-329804 ACNH-P110-(023)E --()		IN LOS ANGELES COUNTY, IN VARIOUS CITIES, FROM 9TH STREET/GAFFEY STREET TO END OF FREEWAY OVERHEAD GUIDE SIGNS & LIGHTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$3,721,758 \$3,550,519 \$318,717	12/13/21 01/06/22 06/28/24	96% 92%
HA22							
07-LA-118-1.1/1.1 07-2XE204		LA-118 SINKHOLE DEVELOPED ON THE LOCAL ST CALTRANS PIPE FAILED UNDERNEATH PAVEMENT. REMOVE/REPLACE PIPE, RECONSTRUCT PAVEMENT DIR' REPAIR SINKHOLE DAMAGE	GRIFFITH COMPANY 3050 E BIRCH ST BREA CA 92821	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$14,145,000 \$9,599,654 \$0	01/12/23 04/11/23 06/28/24	100% 68% OVER RUN
20.20 201130							
07-LA-118-1.5/10.2 07-325304 ACNH-P118-(068)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF 118/27 SEPARATION TO 0.2 MILE EAST OF SEPULVEDA BLVD UNDERCROSSI STORMWATER MITIGATION	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$3,272,543 \$3,281,162 \$0	12/27/21 02/10/22 09/24/24 05/29/24	72% 97%
HA42							
07-LA-118-4.5/9.1 07-336804 ACNH-P118-(069)E --()		IN THE CITIES OF GRANADA HILLS AND PORTER RANCH, FROM 700 FEET WEST OF TAMPA AVENUE TO WOODLEY AVENUE CONSTRUCT MAINTENANCE VEHICLE	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,762,319 \$910,131 \$181,635	11/17/22 02/23/23 03/25/25	81% 48%
HB34							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-118-10.0/13.2 07-385904		LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1MILE WEST OF SEPULVEDA BOULEVARD UNDERCROSSING TO GLENOAKS BOULEVARD UNDERCROSSING INSTALL IRRIGATION SYSTEMS & PLACE ROCK BL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$4,128,837 \$4,011,945 \$3,184	04/14/23 05/12/23 03/10/27	22% 94%
07-LA-118-11.0/14 07-322004 ACNH-P118-(071)E --()		THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE WEST OF ARLETA AVENUE UNDERCROSSING TO 0.1 MILE WEST OF ROUTE 118/210 SEPARATION CONSTRUCT STORMWATER TREATMENT DEVICES.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	BAKHET, WASSEM 25061 W AVENUE STANFORD,STE 70 VALENCIA, CA 91355 (213)817-0162	\$4,376,308 \$3,057,396 \$71,735	01/11/23 02/01/23 02/14/25	38% 70%
HA42							
07-LA-118-11.6/11.6 07-2XH304		LA COUNTY IN CITY OF PACOIMA E/B 118 BETWNS/B 5&118 CONNECTOR BR#53-2346F TO FILL VOIDS,RECONSTRUCT&REPAIR DAMAGED SLOPES DIR'S EM REPAIR DAMAGED SLOPES/FILL BRIDGE VOIDS	HARTFIELD CONSTRUCTION CORP 11908 CLARK ST UNIT A ARCADIA, CA 91006	BURAS, SEBASTIAN 13171 TELFAIR AVE SYLMAR, CA 91342 (213)793-7549	\$710,000 \$67,670 \$0	09/01/23 10/11/23 06/22/24	100% 10% OVER RUN
20.XX 201130							
07-LA-118-13.0/13.9 07-355004		THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE EAST OF HERRICK AVENUE UNDERCROSSING TO 0.1 MILE WEST OF ROUTE 118/210 SEPARATIO REPLACE CULVERT SYSTEMS AND INSTALL CURED-	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	BUI, KEVIN 9225 CRANFORD AVE PACOIMA CA 91331 (562)572-5983	\$2,025,300 \$69,765 \$69,765	03/19/24 04/10/24 12/31/24	0% 3%
HA22							
07-LA-126-2.4/2.4 07-370704 HSNH-P126-(059)E --()		LOS ANGELES COUNTY AT CHIQUITO CANYON ROAD MODIFY SIGNAL AND LIGHTING SYSTEMS AND INS	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384 (310)494-6332	YAZDANI, FRED 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (310)428-5549	\$760,406 \$0 \$0	09/20/23 10/05/23 06/06/24	0% 0% SUSPENDED
HB1							
07-LA-134-2.6/4.8 07-311604 ACNH-P134-(041)E --()		IN LOS ANGELES COUNTY IN BURBANK & LOS ANGELES FROM BOB HOPE DRIVE UNDERCROSSING TO VICTORIA BOULEVARD /RIVERSIDE DRIVE OVERCROSS STABILIZE SOIL AND EROSION CONTROL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	GURFINKEL, VLADIMIR 601 S GLENOAKS BLVD STE 310 BURBANK, CA 91502 (213)793-7238	\$1,262,245 \$1,178,562 \$2,520	07/29/20 08/20/20 12/05/24	0% 0% PLANT EST SATIS
HA42							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-134-12.6/12.9 07-322404		IN PASADENA AT THE ARROYO SECO BRIDGE (NO.53-0166) AND AT THE ORANGE GROVE ON-RAMP OVERCROSSING BRIDGE (NO.53-2197K)	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	TOUOUNCHIAN, SAM 601 S. GLENOAKS BLVD BURBANK, CA 91502 (818)613-0956	\$6,342,721 \$6,510,616 \$203,550	08/03/22 08/19/22 06/13/24	84% 98%
HA21		REPLACE/UPGRADE BRIDGE RAILING					
07-LA-134-/13.3 07-337904		IN THE CITY OF LOS ANGELES, FROM ROUTE 170 TO ROUTES 210/710,ON ROUTE 2 (PM R18.7),ON ROUTE 10 (PM 18.3),AND ON ROUTE 101 (PM R11. UPGRADE TRANSPORTATION MANAGEMENT	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR; VISTA CA 92081 (619)460-6060	BUI, KEVIN 9225 CRANFORD AVE PACOIMA CA 91331 (562)752-5983	\$3,384,035 \$2,959,143 \$0	11/07/22 12/13/22 06/28/24	100% 87% OVER RUN
HB4N							
07-LA-134-/13.3 07-311704 HSNH-P134-(040)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, BURBANK, GLENDALE AND PASADENA FROM ROUTE 101/134 SEPARATION TO JUNCTION OF ROUTE 210/710	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	GURFINKEL, VLADIMIR 601 S GLENOAKS BLVD STE 310 BURBANK CA 91502 (213)793-7238	\$39,245,340 \$33,473,868 \$0	04/16/20 05/08/20 04/26/24 05/31/24	99% 83%
HA22		PAVEMENT PRESERVATION					
07-LA-138-43.8/43.8 07-352104 SNHG-P138-(066)E --()		LOS ANGELES COUNTY IN PALMDALE AT SECOND STREET EAST. INSTALL TRAFFIC SIGNAL SYSTEM AND UPGRADE	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA CA 92509	BESHARA, RAMY 39115 TRADE CENTER DR,STE 210 PALMDALE, CA 93551 (213)792-9662	\$923,294 \$617,214 \$0	12/13/22 12/27/22 06/16/24 05/23/24	76% 67%
HB1							
07-LA-164-4.0/6.9 07-320804 CSTP-S164-(003)E --()		LOS ANGELES COUNTY IN SOUTH EL MONTE, EL MONTE AND ROSEMEAD AT VARIOUS LOCATIONS ONROUTE 164 FROM RUSH STREET TO RUDELL UNDERPASS	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870 (714)573-4599	CHAN, JACKY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)216-4198	\$7,288,692 \$102,150 \$41,975	11/01/23 11/30/23 01/27/26	5% 1%
HB71		CONSTRUCT MINOR CONCRETE AND MODIFYING SIG					
07-LA-170-14.5/16.6 07-329704 ACNH-P170-(006)E --()		IN THE CITY OF LOS ANGELES AND NORTH HOLLYWOOD, FROM 170/134 JUNCTION TO OXNARD STREET UNDERCROSSING	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$2,309,923 \$2,140,710 \$0	08/23/22 09/28/22 05/30/24	100% 93% OVER RUN
HB34		CONSTRUCT MAINTENANCE VEHICLE					

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-170-14.5/20.6 07-0W4204		LOS ANGELES COUNTY IN LOS ANGELES FROM JUNCTION ROUTE 134 TO ROUTE 170/5 SEPARATION SLURRY SEAL AND REPLACE ASPHALT CONCRETE S	INTERMOUNTAIN SLURRY SEAL, INC. 585 WEST BEACH STREET WATSONVILLE CA 95076 (831)724-1011	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$5,447,330 \$5,147,484 \$0	06/16/23 07/28/23 04/19/24	78% 93%
HM1							
07-LA-170-16.6/19.8 07-358804 HSNH-P170-(007)E --()		ON ROUTE 170 IN LOS ANGELES COUNTY FROM OXNARD STREET TO ROSCOE BLVD. (PM R16.6/R19.8) INSTALL HIGH FRICTION SURFACE	TRUEDELLE CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET; TEMPE AZ 85282 (602)437-1711	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA (562)572-5983	\$459,459 \$445,392 \$0	10/05/22 11/15/22 03/29/24	25% 96%
HB1							
07-LA-210-3.8/3.8 07-2XM004		LA COUNTY IN CITY OF LA ON W/B 210 @ SAYERST OVERCROSSING TO REPAIR SINKHOLE DAMAGE CULVERT DAMAGE & CONSTRUCT NEW MANHOLE DIR'S E REPAIR SINKHOLE DAMAGE	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335 (909)356-1299	CHAVEZ, EFRAIM 13171 TELFAIR AVENUE SUITE 101 SYLMAR, CA 91342 (805)857-7053	\$602,000 \$213,346 \$0	02/06/24 03/18/24 07/05/24	76% 35%
20.XX 201130							
07-LA-210-9.7/51.9 07-326804		AT ROUTE 210 FROM PM R9.71 TO PM R51.923 AMERICANS WITH DISABILITY (ADA)	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	EID, EMILE 9225 CRANFORD AVENUE PACOIMA, CA 91331 (818)266-5626	\$23,780,000 \$16,177,658 \$1,165,146	12/14/21 12/23/21 04/30/25	68% 68%
HB71							
07-LA-210-15.4/15.4 07-2XF404		LOS ANGELES COUNTY ON LA 210 LA CRESCENTA REPAIR DAMAGE SYSTEM, REPAIR SINKHOLE AND SHOULDER OF LA 210 DIR'S EMERGENCY FORCE ACCOU	SGV ENTERPRISES, INC. 615 LAS TUNAS DR, SUITE J ARCADIA, CA 91007	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$4,695,000 \$541,459 \$0	02/28/23 04/24/23 12/30/24	100% 12%
20.201130							
07-LA-210-15.6/18.5 07-330704 ACIM-210 -(853)E --()		IN LOS ANGELES COUNTY IN GLENDALE AND LA CANADA FLINTRIDGE FROM LOWELL AVENUE UNDERCROSSING TO WALTONIA DRIVE UNDERCROSSING TO RESTORE EXISTING IRRIGATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$3,278,060 \$3,138,110 \$5,400	09/09/21 10/01/21 03/30/26	0% 0%
HA25							PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-19.6/20.3 07-4U1604		IN LOS ANGELES COUNTY IN LA CANADA FLINTRIDGE FROM 0.2 MILE EAST OF ROUTE 2/210 SEPARATION TO OAKWOOD AVENUE OVERCROSSING TO UPGRADE IRRIGATION SYSTEM AND TO	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD;  ORANGE CA 92868 (714)939-6600	ZADEH, ALI 2090 FERN LANE GLENDALE, CA 91226 (818)637-2506	\$986,793 \$986,594 \$0	06/17/22 07/29/22 09/30/24	44% 99%
07-LA-210-33.6/36.5 07-301704 ACNH-X037-(227) --() HA42		ON RTE 210 FROM 0.1 MILE WEST OF SOUTH MAGNOLIA AVE UC TO 0.1 MILE EAST OF RTE 210/605 SEP AND RTE 605 FROM 0.1 MILE SOUTH TO 0.2 STABILIZE SOIL AND EROSION CONTROL.	GRIFFITH COMPANY 3050 EAST BIRCH STREET;  BREA CA 92821 (714)984-5500	CHAUDHARI, SUSHIL 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)572-6732	\$3,370,433 \$2,674,899 \$76,004	03/22/22 04/20/22 04/15/27	24% 81%
07-LA-210-35.9/52.1 07-0W1104  HM1		IN LOS ANGELES COUNTY FROM HIGHLAND AVENUE UNDERCROSSING IN DUARTE TO SAN ANTONIO WASH BRIDGE IN CLAREMONT DIGOUTS, SLURRY SEAL, COLDPLANE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W;  IRVINE CA 92606 (949)252-0441	RODRIGUEZ, MIGUEL 3212 ROSEMEAD BOULEVARD, STE100 EL MONTE, CA 91731 (213)793-7418	\$8,143,135 \$7,546,255 \$0	04/04/22 04/26/22 04/30/24 05/31/24	99% 91%
07-LA-210-36.0/40.6 07-323104 ACIM-2101-(855) --() HA42		IN LOS ANGELES COUNTY IN IRWINDALE AND AZUSA FROM 0.1 MILE EAST OF HIGHLAND AVENUE UNDERCROSSING TO SOUTH CITRUS AVENUE OVERCROSS CONSTRUCT BMP FOR STORM WATER	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200;  IRVINE CA 92618 (949)753-1414	HONG, HAI 1041 W BADILLO ST, STE 112 COVINA CA 91722 (951)232-3742	\$3,103,086 \$3,134,745 \$1,701	06/01/22 07/11/22 09/09/24	73% 95%
07-LA-210-41.3/44.6 07-322604 ACIM-2101-(856)E --() HA42		IN LOS ANGELES COUNTY IN GLENDORA AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF BARRANCA AVENUE OVERCROSSING TO 0.1 MILE WEST OF AME CONSTRUCT BMP FOR STORM WATER	SEMA CONSTRUCTION, INC. 9810 SCRIPPS LAKE DR., STE C  SAN DIEGO, CA 92131 (951)446-4505	PUNJABI, RAJ 1041 W BADILLO STE 112 COVINA, CA 91722 (213)505-5907	\$3,575,701 \$3,461,126 \$14,537	05/10/22 06/13/22 12/23/24	0% 0% PLANT EST SATIS
07-LA-210-44.7/52.1 07-328504 ACNH-P210-(017)E --() HA42		IN SAN DIMAS, LA VERNE, AND CLAREMONT, FROM AMELIA AVENUE TO 0.4 MILE EAST OF MONTE VISTA AVENUE. CONSTRUCT STORMWATER TREATMENT BEST	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET;  BALDWIN PARK CA 91706 (626)960-9502	CHAUDHARI, SUSHIL 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (213)453-7555	\$2,814,114 \$2,912,090 \$3,882	04/01/22 04/26/22 06/28/24	80% 98%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
07-LA-210-/9.7 07-3096U4		IN LOS ANGELES COUNTY IN LOS ANGELES FROM INTERSTATE 5 TO WHEATLAND AVENUE UNDERCROSSING PAVEMENT REHABILITATION	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DR. #400 SAN DIEGO CA 92131 (760)916-9100	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$152,321,066 \$152,019,075 \$0	04/03/20 05/08/20 04/30/24 04/30/24	82% 99%  COMPLETED
07-LA-213-3.9/3.9 07-253104		IN LOS ANGELES COUNTY IN LOS ANGELES AND RANCHO PALOS VERDES AT 0.1 MILE SOUTH OF PENINSULA VERDE DRIVE REPLACE/REPAIR DAMAGED STORM DRAIN	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$963,564 \$84,000 \$0	10/25/21 11/24/21 08/30/24	45% 9%  SUSPENDED
HA22							
07-LA-213-6.2/6.2 07-4V1404		INTERSECTION OF WESTERN AVE (SR-213) AND 242ND PLACE IN THE CITY OF LA INSTALL TRAFFIC SIGNAL AND ADA	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD., STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$623,377 \$0 \$0	03/18/21 04/08/21 03/08/24	0% 0%  SUSPENDED
HB4N							
07-LA-213-/8 07-306614 ACNH-P213-(008)E --()		IN THE CITIES OF RANCHO PALOS VERDES, LOMITA AND LOS ANGELES, FROM W 25TH STREET TO W CARSON STREET AT VARIOUS LOCATIONS. UPGRADE CURB RAMPS	A.M. CONCRETE, INC. PO BOX 3367 THOUSAND OAKS CA 91359 (818)362-8300	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$4,239,159 \$666,191 \$156,200	10/14/22 11/02/22 12/27/24	64% 16%  
HB71							
07-LA-405-7.0/12.9 07-321804 ACIM-4052-(002)E --()		IN LOS ANGELES COUNTY NEAR CARSON AND LONG BEACH AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ROUTE 710 TO ROUTE 110/405 SEPARATION ROADSIDE SAFETY IMPROVEMENTS	WESTCOAST PUBLIC WORK, INC. 20058 VENTURA BLVD., #318; WOODLAND HILLS CA 91364 (888)646-6411	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$2,501,457 \$2,503,414 \$2,800	07/06/22 09/13/22 01/02/25	100% 94%  
HB34							
07-LA-405-8.8/8.8 07-304804		IN CARSON, AT DOLORES YARD OVERHEAD NO. 53-1168 RECONSTRUCT BRIDGE DRAINAGE SYSTEM	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE SUITE 20 IRVINE CA 92618 (949)328-9758	GALLARDO,SAM 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$2,289,271 \$2,324,513 \$0	10/24/22 11/16/22 05/30/24 05/30/24	99% 99%  
HA23							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-12.9/21.5 07-338704 ACIM-4053-(013)0 --() HB34		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 405/110 SEPARATION PM 12.9 TO NORTH OF 405/105 SEPARATION PM R21.5 CONSTRUCT ROCK BLANKET AND REMOVE/INSTALL	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA CA	GALLARDO, SAMUEL 970 W 190TH STREET, SUITE 270 TORRANCE, CA 90502 (213)792-2518	\$3,003,991 \$1,104,475 \$611,930	02/07/23 03/08/23 05/30/24	37% 37%
07-LA-405-14.3/15.8 07-293604 ACIM-405 -(999)E --()		IN LOS ANGELES COUNTY, IN TORRANCE, FROM WESTERN AVENUE UNDERCROSSING TO 182ND STREET UNDERCROSSING INTERCHANGE IMPROVEMENTS AND NEW	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	GALLARDO, SAM 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$44,045,937 \$42,576,988 \$621,060	05/26/21 06/16/21 06/05/24	74% 93%
07-LA-405-16.5/19.7 07-2XF004  20.20 201130		LA 405 SEVERE WINTER STORM CAUSED LEAKS THROUGH DAMAGED JOINTS BRIDGE. NEED REPAIRDAMAGED ABUTMENT SLOPES &BACKFILL THE VOIDDIR'S REPAIR & BACKFILL ABUTMENT SLOPES	BALTAZAR CONSTRUCTION INC 236 E ARROW HWY COVINA CA 91722	GALLARDO, SAMUEL 970 W 190TH ST STE 270 TORRANCE CA 90502 (310)345-6188	\$445,000 \$289,425 \$0	02/13/23 04/18/23 06/28/24	95% 65%
07-LA-405-17.6/17.6 07-353904  HA21		LOS ANGELES COUNTY IN LAWDALE AT ROUTE 405/107 SEPARATION SEISMIC RETROFIT OF BRIDGE, COMPOSITE COLU	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA CA 92626 (951)674-7352	AKRAM HANNA 970 W 190TH ST STE 270 TORRANCE CA 90502 (213)266-1554	\$2,156,300 \$1,274,710 \$908,925	12/04/23 12/21/23 11/26/24	35% 57%
07-LA-405-22.2/23.5 07-4V3204  HA25		LOS ANGELES COUNTY IN INGLEWOOD FROM CENTURY BOULEVARD UNDERCROSSING TO FLORENCE AVENUE OVERCROSSING PERFORM PLANT ESTABLISHMENT AND INSTALL IR	KORMEX CONSTRUCTION, INC. 2324 S. VINEYARD AVE., STE. K ONTARIO CA 91761 (919)218-5700	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$819,812 \$27,000 \$27,000	04/09/24 04/24/24 01/20/26	5% 3%
07-LA-405-30.1/33 07-4V4304  HA25		THE CITY AND COUNTY OF LOS ANGELES FROM OLYMPIC BOULEVARD UNDERCROSSING TO SUNSET BOULEVARD OVERCROSSING INSTALL IRRIGATION SYSTEMS AND PERFORM PLA	KORMAX CONSTRUCTION, INC. 2324 S. VINEYARD AVE., STE. K ONTARIO CA 91761	DAN LEON 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (562)572-5852	\$704,590 \$619,806 \$4,800	05/26/23 07/25/23 11/21/24	0% 0%

PLANT EST  
SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-36.3/37.1 07-2XM804		LA COUNTY, CITY OF LA @ N/B & S/B 405 C A RASMUSSEN INC OFF-RAMP SKIRBALL CTR DRIVE& SEPULVEDA ON-RAMP REPAIR SINKHOLE, DRAINAGE,SLOPE PAVING DIR'S E REPAIR SINKHOLE DAMAGE	28548 LIVINGSTON AVE VALENCIA, CA 91355	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD BURBANK, CA 91502 (310)345-6201	\$929,300 \$380,224 \$0	02/13/24 03/29/24 05/20/24	40% 41%
20.XX 201130							
07-LA-405-36.3/36.3 07-2XG604		IN LA COUNTY CITY OF LA ON LA-405 REPAIR S/B SKIRBALL CENTER DR 2-LANE UPHEAVED ON-RAMP PAVEMENT DUE TO WATER INFILTRATION DIR'S E REPAIR 2-LANE ONRAMP DAMAGE	PETERSON-CHASE GEN ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLE WEST IRVINE, CA 92606-4414	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$1,025,000 \$276,459 \$0	03/31/23 05/31/23 05/31/24	83% 27%
20.XX 201130							
07-LA-405-39.1/39.1 07-204904 ACIM-405 -(3 )0 --()		THE CITY AND COUNTY OF LOS ANGELES AT VENTURA BOULEVARD ON RAMP WIDEN THE ON-RAMP AND MODIFY ELECTRICAL SY	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$2,371,708 \$2,342,896 \$6,816	12/12/22 12/29/22 02/06/25	61% 95%
HB4N							
07-LA-405-40.1/48.1 07-320204 ACIM-4053-(001) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 MILE SOUTH OF BURBANK BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF RINALDI STREET UN STORM WATER SOURCE CONTROL	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$2,873,911 \$2,123,750 \$191,782	01/31/22 03/10/22 08/31/26	100% 73%
HA42							
07-LA-405-48.0/48.5 07-343204 ACIM-405 -(004)E --()		IN THE CITY OF LOS ANGELES (GRANADA HILLS, MISSION HILLS, SYLMAR), FROM RINALDI STREET TO ROUTE 5 REMOVE DEBRIS, REPLACE SLOPE	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE; SANTA ANA CA 92704 (714)540-5351	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (213)505-0610	\$18,655,553 \$15,424,996 \$843,468	08/30/22 09/23/22 04/30/25	45% 82%
HA23							
07-LA-405-291.0/30 07-2XJ304		LA 405 AND LA 10 INTERCHANGE TO REPAIR AND RESTORE HIGHWAY LIGHTING & DAMAGED ELECTRICAL SYSTEM DUE TO THEFT & VANDALISM. DIR'S EM REPAIR HIGHWAY LIGHTING	ALDRIDGE ELECTRIC INC 844 E ROCKLAND RD LIBERTYVILLE IL 60048 (847)680-5200	YAZDANI, FRED 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (310)428-5549	\$2,925,000 \$1,415,804 \$0	06/23/23 06/26/23 06/27/24	70% 94% SUSPENDED
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-/29.5 07-1XV004		LA&VEN 4 MAINTENANCE STATIONS ENHANCE THEFT DETERRENCE, FENCING & ELECTRIC GATESIMPROVE SECURITY/ALARM SYSTEMS DIR'S EMERGENCY FOR UPRAGE&INSTALL SECURITY SYSTEM, FENCING	QUALITY FENCE CO INC 14929 GARFIELD AVENUE PARAMOUNT, CA 90723	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,135,000 \$1,093,650 \$0	04/22/21 05/07/21 05/24/24 05/23/24	100% 96%  OVER RUN
20.20 201130							
07-LA-605-10.2/20.2 07-356604 ACIM-6052-(088)E --()		LOS ANGELES COUNTY IN SANTA FE SPRINGS, PICO RIVERA, WHITTIER, CITY OF INDUSTRY AND EL MONTE FROM TELEGRAPH ROAD UNDERCROSSING TO LANE & SLAB REPLACEMENT, COLD PLANE AND HM	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838	JEROME ARABE  (562)345-3113	\$161,382,241 \$0 \$0	04/04/24 04/30/24	0% 0%
07-LA-605-11.4/19.5 07-3393U4 ACIM-6052-(003)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF SLAUSON AVENUE UNDERCROSSING TO 0.5 MILE NORTH OF VALLEY BOULEVARD CONSTRUCT DPPIA DEVICES AND MODIFY LIGHTIN	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA CA 91706 (626)960-9502	LEE, PETER 4281 KATELLA AVE. STE 221 LOS ALAMITOS CA 90720 (213)798-1535	\$6,389,423 \$5,006,075 \$310,075	02/14/23 03/15/23 11/07/25	41% 79%
07-LA-605-20.2/26 07-3255U4 ACIM-6052-(007)E --()		LOS ANGELES COUNTY IN BALDWIN PARK AND IRWINDALE FROM ROUTE 10/605 SEPARATION TO 0.2 MILE NORTH OF ROUTE 210/605 SEPARATION INDIVIDUAL SLAB REPLACEMENT, COLD PLANE AC	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	LEE, PETER 4281 KATELLA AVE STE 221 LOS ALAMITOS,CA 90720 (213)798-535	\$16,772,558 \$3,562,894 \$777,025	04/12/23 05/12/23 11/02/26	22% 21%
07-LA-710-6.2/7.2 07-4V4204		LOS ANGELES COUNTY IN LONG BEACH FROM SHOEMAKER BRIDGE TO 0.3 MILE NORTH OF ROUTE 1/710 SEPARATION PLANTING RESTORATION.	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-9894	\$980,700 \$257,039 \$40,238	06/19/23 07/05/23 06/04/27	54% 26%
07-LA-710-9.6/T32.1 07-347004		LOS ANGELES COUNTY IN LONG BEACH AND PASADENA AT VARIOUS LOCATIONS DRAINAGE SYSTEM RESTORATION.	DOJA INC 5050 MISSION BLVD ONTARIO CA 92761	FREMPONG, SAM 13230 SOUTH FIRESTONE BLVD #A SANTA FE SPRINGS, CA 90670	\$5,300,000 \$0 \$0	09/28/23 11/01/23	0% 0%
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-10.5/32.5 07-0W2704		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM COMPTON CREEK BRIDGE TO UNION STREET OVERCROSSING POLYESTER CONCRETE OVERLAY, APPLY METHACRY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES	ROBILLOS, RAMON 13230 FIRESTONE BOULEVARD	\$3,727,174 \$3,660,143 \$0	01/17/23 02/15/23 04/22/24	83% 95%
HM2			IRVINE CA 92606	SANTA FE SPRINGS, CA 90670 (562)805-0785			
07-LA-710-13.8/15.3 07-385804		LOS ANGELES COUNTY IN COMPTON AND PARAMOUNT FROM 0.2 MILE SOUTH OF ALONDRA BOULEVARD OVERCROSSING TO 0.4 MILE NORTH OF ROSECRANS A PLACE PLANTING AND INSTALL IRRIGATION SYST	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364	NGUYEN, KHANH-VAN (310)345-5704	\$3,008,753 \$739,525 \$392,107	07/14/23 09/28/23 07/19/27	12% 25%
07-LA-710-15.1/21.9 07-330504 ACIM-7101-(843)E --()		IN THE CITIES OF SOUTH GATE, BELL GARDENS AND COMMERCE, FROM 800 FEET NORTH OF ROSECRANS AVENUE TO ATLANTIC BOULEVARD IMPROVE WORKER SAFETY BY PAVING	LANDSCAPE SUPPORT SERVICES 12610 SATICOY ST SOUTH NORTH HOLLYWOOD CA 91605 (818)475-0680	LEE, PETER 4281 KATELLA AVE LOS ALAMITOS, CA 90720 (562)401-3333	\$2,799,603 \$2,652,666 \$2,871	08/02/22 10/06/22 08/31/24	83% 94%
HB34							
07-LA-710-26.0/26.7 07-331804 ACIM-X037-(229)E --()		IN LOS ANGELES COUNTY IN AND NEAR MONTEREY PARK ON RTE 10 FROM 0.1 MILE EAST OF NORTH EASTERN AVE TO 0.2 MILE WEST OF SOUTH GARVEY INSTALL IRRIGATION SYSTEMS, EROSION	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA, CA 92821 (714)984-0228	VERGARA, JOAHNNA 4281 KATELLA AVE STE 221 LOS ALAMITOS, CA 90720 (562)572-5031	\$2,681,386 \$2,007,403 \$0	09/26/22 11/18/22 08/19/26	25% 72%
HA42							
07-LA-5808-/2.5 07-354804		LOS ANGELES COUNTY IN CULVER CITY AT THE CULVER CITY MAINTENANCE STATION AT 5650 SELMARAIN DRIVE BUILDING WORK.	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	LEON, DAN	\$8,895,895 \$0 \$0	04/03/24 05/13/24	0% 0%
HA12							
07-LA-5823-/7.2 07-358204		LOS ANGELES COUNTY IN LONG BEACH AT THE PACIFIC PLACE MAINTENANCE STATION AT NORTH3725 PACIFIC PLACE PROVIDE BUILDING WORK AT A MAINTENANCE STA	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540 (707)443-6371	TOWNSEND, JEFFREY 18000 STUDEBAKER RD. SUITE 360 CERRITOS, CA 90703 (213)819-3025	\$4,965,380 \$0 \$0	03/29/24 05/13/24 06/16/25	0% 0%
HA12							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR-1-1.3/26.6 07-322704 ACNH-X111-(080)E --()		VENTURA COUNTY AT VARIOUS LOCATIONS CONSTRUCT PERVIOUS CONCRETE PAVEMENT AND D	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST.  ORANGE CA 92867	SINGH, RANJIT 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)330-6650	\$5,281,729 \$1,650,663 \$195,657	01/31/23 03/03/23 12/31/25	21% 31%
HA42							
07-VAR-1-6.6/22.4 07-0W6004		LOST ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE EXISTING BASIC CROSSWALKS TO LADDE	STERND AHL ENTERPRISES LLC 11861 BRANFORD STREET  SUN VALLEY CA 91352 (818)834-8199	MEJIA FIGUEROA, GILBERTO 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)269-1682	\$1,239,192 \$1,142,298 \$0	05/16/23 06/09/23 05/27/24	82% 92%
HM4							
07-VAR-1-23.1/23.1 07-0W8804		LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE EXISTING BASIC CROSSWALKS TO LADDE	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD  GARDEN GROVE CA 92843	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (213)308-2033	\$489,485 \$0 \$0	04/15/24 05/13/24	0% 0%
HM4							
07-VAR-2-18.7/18.7 07-348804 ACNH-000C-(555)E --()		LOS ANGELES COUNTY AND VENTURA COUNTY AT VARIOUS LOCATIONS CAMERAS SYSTEMS.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE  COMPTON CA 90221 (310)669-8949	YAZDANI, FRED 13171 TELFAIR AVE. SYLMAR, CA 91342 (310)428-5549	\$5,048,025 \$0 \$0	02/28/24 03/27/24	0% 0%
HB4N							
07-VAR-5-22.3/22.3 07-0W3704		LOS ANGELES COUNTY AT VARIOUS LOCATIONS STRUCTURAL CONCRETE SLAB, FURNISH & PLACE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES  IRVINE CA 92606	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91201 (818)254-7383	\$1,073,749 \$30,650 \$30,650	12/04/23 01/23/24 09/30/24	12% 3% SUSPENDED
HM							
07-VAR-5-/40 07-0W6104		LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPAIR TRAFFIC MONITORING DETECTION STATIO	TRAFFIC LOOPS CRACKFILLING, INC. 946 S. EMERALD STREET  ANAHEIM CA 92804	GUIRGUIS, SHERIF 1041 W BADILLO, STE 112 COVINA, CA 91722	\$1,176,020 \$175,715 \$167,865	05/31/23 10/12/23 09/18/24	23% 15%
HM4							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR-10-18.5/47.7 07-0W3104		LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONCRETE EXPANSION DAM (RSC), JOINT SEALS,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (909)704-157	BARBOSA, JOSE 1041 W BADILLO ST STE 112 COVINA CA 91722 (951)750-3778	\$3,061,935 \$3,108,472 \$248,792	06/07/23 06/29/23 05/24/24	86% 94%
HM							
07-VAR-91-6.1/20.7 07-338604 ACNH-X037-(231)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS MODIFYING RAMP METERING, FIBER OPTIC CABLE	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	ALONZO, BERNARD 13230 FIRESTONE BLVD., STE.E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$13,122,893 \$1,470,270 \$1,470,088	01/22/24 03/04/24 10/20/25	3% 11%
HB4N							
07-VAR-91-6.5/10.8 07-385504		LOS ANGELES COUNTY AT VARIOUS LOCATIONS PLACE ROCK BLANKETS, SLOPE PAVING , AND IN	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364 (888)646-6411	TON, THANG 18000 STUDEBAKER RD STE 360 CERRITOS CA 90703 (562)916-7962	\$1,355,288 \$1,072,507 \$166,711	06/21/23 08/16/23 05/10/25	24% 78%
07-VAR-101-12.3/37.6 07-0W3004		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FURNISH & PLACE POLYESTER CONCRETE OVERLAY	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE. #201 SAN FERNANDO CA 91340	BUI, KEVIN 9225 CRANFORD AVE PACOIMA CA 91331 (562)572-5983	\$1,611,185 \$1,338,480 \$124,392	06/09/23 07/05/23 07/31/24	76% 83%
HM							
07-VAR-101-/30 07-0W4704		VENTURA COUNTY AT VARIOUS LOCATIONS PLACE PIPELINER, CLEAN, INSPECT AND PREPAR	GBA ENGINEERING 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-6118	\$1,324,657 \$638,465 \$35,997	05/25/23 06/26/23 08/30/24	100% 48%
HM1							
07-VAR-105-2.1/2.1 07-355104 ACIM-X037-(233)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE TUNNEL LIGHTING SYSTEMS AND INSTAL	ALDRIDGE ELECTRIC, INC. 844 EAST ROCKLAND ROAD LIBERTYVILLE IL 60048 (847)680-5200	MANNAA, HASSAN (213)817-0490	\$19,249,131 \$0 \$0	03/07/24 04/29/24	0% 0%
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR-110-15.1/23 07-0W5904		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC STRIPE, PAVEMENT MARKING,	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843	GURFINKEL, V.	\$952,176 \$0 \$0	05/25/23 08/18/23	0% 0%
HM4							
07-VAR-118-2.6/11.9 07-0W4804		LOS ANGELES COUNTY AT VARIOUS LOCATIONS CLEAN, LINE CULVERTS AND REPAIR CRACKED OR	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266 (310)720-0277	CHAVEZ, EYFRAM 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (805)857-7053	\$515,237 \$438,948 \$0	06/01/23 06/29/23 05/30/24	93% 85%
HM1							
07-VAR-134-/8.9 07-0W5204		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE TRAFFIC SIGNAL BACKPLATES, INSTALL	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186 PLACENTIA CA 92870 (714)757-5738	FERRER, JOSE 1370 VALLEY VISTA DR. #150C DIAMOND BAR, CA 91765 (562)572-5031	\$593,798 \$5,125 \$0	06/19/23 07/14/23 12/20/24	11% 1%
HM1							
07-VAR-170-14.5/20.5 07-349504 ACNH-P170-(008)E --()		LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 134/170 SEPARATION TO ROUTE 170/5 SEPARATION INSTALL NEW TRANSPORTATION MANAGEMENT SYST	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221	BUI, KEVIN 9225 CRANFORD AVE PACOIMA CA 91331 (562)572-5983	\$9,339,673 \$0 \$0	02/29/24 03/27/24 06/26/26	0% 0%
HB4N							
07-VAR-210-43.9/46.7 07-349104		LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE THE EXISTING COMMUNICATION SYSTEM.	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD CORONA CA 92883	PHAM, RYAN	\$3,538,423 \$0 \$0	02/21/24 03/27/24	0% 0%
HB4N							
07-VAR-405-.5/36.3 07-0W5804		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL ADVANCED CURVE WARNING SIGNS TO EN	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-9894	\$673,765 \$620,792 \$0	05/26/23 06/22/23 05/28/24	94% 92%
HM4							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-1-4.0/4.2 07-318204		IN VENTURA COUNTY, SOUTH OF POINT MUGU STATE PARK AND SYCAMORE CANYON ROAD CONSTRUCT SECANT WALLS, SLOPE	FLATIRON-DRILL TECH A JOINT VENTURE 16470 WEST BERNARDO DR #120 SAN DIEGO CA 92127 (909)597-8413	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD., #102 THOUSAND OKS, CA 91320 (213)808-7976	\$52,232,172 \$52,025,419 \$813,366	09/15/21 09/17/21 09/30/24	97% 98%
HA23							
07-VEN-1-4.4/9.7 07-0W1404		IN VENTURA COUNTY FROM BIG SYCAMORE MAINTENANCE STATION AND PARK TO 0.2 MILE SOUTH OF CALLEGAS CREEK BRIDGE 0.15' COLD PLANE AND RHMA-G CR.	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	SINGH, RANJIT 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)330-6650	\$3,887,139 \$3,326,433 \$0	06/24/22 07/25/22 06/28/24	84% 94%
HM1							
07-VEN-1-21.3/28.4 07-323904		VENTURA COUNTY NEAR VENTURA FROM ROUTE 1/101 SEPARATION TO MOBIL PIER ROAD. COLD PLANE AC, PLACE RUBBERIZED HOT MIX AS	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	IRA, ALFRED 1525 RANCHO CONEJO BLVD, 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$7,643,227 \$2,928,050 \$40,220	03/27/23 04/10/23 12/31/25	40% 38%
HA22							
07-VEN-23-3.3/11.5 07-302504 HSST-P023-(041)E --()		IN VENTURA COUNTY, FROM US-101 TO STATE ROUTE 118 PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE RD, STE 200 WESTLAKE VILLAGE CA 91361 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$69,549,782 \$67,013,099 \$293,545	02/06/20 03/02/20 10/01/24	0% 0% PLANT EST SATIS
HA22							
07-VEN-23-17.7/24.1 07-2XE704		IN VENTURA COUNTY, CITY OF FILLMORE VEN-23TO REMOVE MUD/DEBRIS,FALLEN TREES,DRAINAGESYSTEMS & REPAIR ROADWAY DAMAGE FROM STORMDIR' REPAIR STORM DAMAGE	BURNS PACIFIC CONSTRUCTION INC 505 E THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360	INCRILEY, JAMES 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$2,235,000 \$2,214,052 \$0	01/25/23 03/24/23 03/08/24	100% 99% OVER RUN
20.20 201130							
07-VEN-33-5.6/11.2 07-2XF504		VEN-33 TO REMOVE MUD AND DEBRIS OFF OF RO-ADWAY, CLEAN DRAINAGE SYSTEMS AND PERFORM ROCK SCALING. DIR'S EMERGENCY FORCE ACCOUNT CLEAN DRAINAGE SSSYTEMs	STAPLES CONSTRUCTION COMPANY INC 1501 EASTMAN AVE VENTURA CA 93003	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$2,985,000 \$2,949,112 \$0	03/08/23 05/18/23 05/31/24	100% 99% OVER RUN
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-33-7.6/7.6 07-291304		IN VENTURA COUNTY, NEAR CASITAS SPRINGS, AT SAN ANTONIO CREEK BRIDGE STRUCTURE REHABILITATION AND	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)808-7976	\$5,039,991 \$871,635 \$0	06/18/21 06/30/21 09/21/25	21% 17% SUSPENDED
HA21							
07-VEN-33-12.6/16.5 07-2XC604		IN VENTURA COUNTY CITY OF OJAI RTE 33 TO REPAIR STORM DAMAGE INCL.DEBRIS REMOVAL, CLEAN DS & BASIN, REBUILD SHOULDERS & BERMS DIR'S REPAIR & RESTORATION OF STORM DAMAGE	UNION ENGINEERING COMPANY, INC. P.O. BOX 1000 VENTURA, CA 93002 (806)644-3373	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD, SUITE 102 THOUSAND OAKS, CA 91320 (805)857-6118	\$10,865,000 \$10,512,473 \$0	01/11/23 02/28/23 05/31/24	100% 97% OVER RUN
20.20 201130							
07-VEN-33-24.2/27.3 07-2XF604		IN VENTURA COUNTY IN CITY OF OJAI VEN-33 TO REPAIR SLOPES/SHOULDERS, DIKES, GUARDRAIL CONSTRUCTION SPW DUE TO STORM DAMAGE DIR'S EMERGEN REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH STE #101 VENTURA, CA 93003	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$18,595,000 \$8,277,572 \$0	03/02/23 04/11/23 05/31/24	100% 45% OVER RUN
20.XX 201130							
07-VEN-33-44.2/57.2 07-2XF704		VEN COUNTY IN CITY OF OJAI ROUTE 33 TO REPAIR ERODED SLOPES, REBUILD ROCK SCALING AND CLEAN DRAINAGE SYSTEMS DIR'S EMERGENCY WINTER STORM REPAIRS	R&R DEMO AND GRADING CORP 21777 VENTURA BLVD SUITE 245 WOODLAND HILLS, CA 91364	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$5,535,000 \$3,471,802 \$0	03/02/23 05/31/23 05/31/24	100% 63% OVER RUN
20.XX 201130							
07-VEN-34-8.9/8.9 07-2XJ404		IN VEN COUNTY@INTERSECTION OF VEN-34(5TH) AND WOOD ROAD SOUTH OF CITY OF CAMARILLO REPAIR SINKHOLE DAMAGE(CSP)&DAMAGED HEADWLDIR'S REPAIR SINKHOLE DAMAGE	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$405,000 \$186,573 \$0	06/28/23 07/18/23 06/30/24	100% 46% OVER RUN
20.XX 201130							
07-VEN-101-.2/40.8 07-3311U4 ACNH-X111-(079)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM THE LOS ANGELES/VENTURA COUNTY LINE TO OLD PACIFIC COAST HIGHWAY AND ON ROUTE 23 FROM ROUTE 23 UPGRADE END TREATMENTS AND BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)857-7070	\$26,132,889 \$9,890,707 \$707,299	08/31/22 09/23/22 11/19/24	68% 38%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-8.9/11.5 07-4W2704		IN VENTURA CO, IN THOUSAND OAKS AND CAMARILLO, FROM 1.1 MILE WEST OF WENDY DR TO ARROYO CONEJO CREEK BR PLACE RHMA-G BWC-G GAP GRADED	GRANITE CONSTRUCTION COMPANY 213 E COLUMBIA WAY LANCASTER CA 93535 (661)726-4447	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)507-7938	\$2,798,917 \$2,721,103 \$0	04/22/19 05/13/19 11/21/22	89% 98%
HM1							
07-VEN-101-9.0/9.2 07-331004		IN THOUSAND OAKS AND CAMARILLO, FROM WENDY DRIVE TO PLEASANT VALLEY ROAD, AT THE NORTHBOUND AND SOUTHBOUND COMMERCIAL VEHICLE ENF WEIGH STATION PAVEMENT AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	SINGH, RANJIT 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)330-6650	\$5,420,831 \$4,791,343 \$660	04/13/22 05/12/22 07/31/24	88% 90%
07-VEN-101-10.7/26.7 07-0W3904		VENTURA COUNTY FROM CAMARILLO SPRINGS ROADUNDERCROSSING IN CAMARILLO TO MAIN STREET UNDERCROSSING IN VENTURA SLURRY SEAL.	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY RENO NV 89502 (775)398-9694	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7070	\$8,843,680 \$6,438,332 \$1,876,831	06/20/23 07/28/23 11/15/24	52% 71%
HM1							
07-VEN-101-30.0/30.1 07-2XK204		VEN COUNTY CITY OF VENTURA N/B 101 SOUTH OF&TO CALIFORNIA ST OC BDGE#52-0219 CONSTRSP V-DITCH TO MITIGATE WATER INFILTRATIONDIR'S CONSTRUCT V-DITCH TO MITIGATE WATER INFILT	BURNS PACIFIC CONSTRUCTION INC 505 E THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360	SINGH, RANJIT 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)330-6650	\$2,697,000 \$1,667,905 \$0	09/29/23 10/27/23 06/28/24	92% 62%
20.XX 201130							
07-VEN-101-30.9/36.3 07-0W4004		VENTURA COUNTY IN AND NEAR VENTURA FROM VENTURA RIVER BRIDGE TO 0.4 MILE SOUTH OF PADRE JUAN CANYON ROAD OVERCROSSING AND FROM 0.4 CONCRETE PAVEMENT SLABS REPLACEMENT & SLUR	RE CHAFFEE CONSTRUCTION INC 1253 EVERGREEN ROAD, SUITE 3 WRIGHTWOOD CA 92397 (760)662-8068	IRA, ALFRED 1525 RANCHO CONEJO BLVD.#102 THOUSAND OAKS, CA 91320 (805)857-7070	\$2,741,090 \$2,748,262 \$316,268	05/16/23 06/27/23 06/12/24	73% 94%
HM1							
07-VEN-101-32.4/32.8 07-2XN204		IN UNINCORPORATED AREA OF VENTURA COUNTY N/B VEN 101 OFF-RAMP TO VEN-1,CLEAN CULVERPUMP OUT STANDING WATER FROM OFF-RAMP DIR'S EME CLEAN CULVERTS OF MUD, WATER &OTHER DEBRIS	HARTFIELD CONSTRUCTION CORP 11908 CLARK ST UNIT A ARCADIA, CA 91006	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)857-6118	\$576,500 \$555,476 \$0	02/22/24 04/05/24 06/28/24	30% 96%
20.XX 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-36.3/40.6 07-302404 BINH-Q101-(385)E --()		IN VEN FROM 0.4 MILE SOUTH OF PADRE JUAN CANYON OC TO 0.3 MILE NORTH OF PUNTA GORDA PEDESTRIAN UC PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1032	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS CA 91320 (805)857-7070	\$34,007,328 \$34,083,401 \$196,320	11/17/20 12/24/20 09/13/24	100% 98%
HA22							
07-VEN-101-40.0/40.4 07-2XM604		VENTURA COUNTY @ PARKING LOT NEAR MUSSEL SHOALS NORTH OF VEN-101 PUNTA GORDA CLEAN&REPAIR MUDSLIDE & DRAINAGE SYSTEMS DIR'S EMERGE MUDSLIDE DAMAGE REPAIRS & DEBRIS REMOVAL	SUMMER CONSTRUCTION INC PO BOX 30 SANTA PAULA, CA 93061	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$3,674,000 \$403,852 \$0	02/12/24 04/17/24 07/31/24	97% 11%
20.XX 201130							
07-VEN-101-41.7/42 07-2XL704		UNINCOPORATED AREA OF VENTURA COUNTY ON VEN-1 & VEN-101 @MULTIPLE LOCATIONS TO REPAIR/REMOVE STORM DEBRIS&CLEAN CULVERTS DIR'S EME CLEAN CLOGGED CULVERTS DUE TO STORM DAMAGE	SUMMER CONSTRUCITON PO BOX 30 SANTA PAULA, CA 93061	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$630,500 \$189,709 \$0	01/25/24 03/11/24 05/31/24	42% 30%
20.20 201130							
07-VEN-118-1.4/1.8 07-336004 ACNH-P118-(070)E --()		IN VENTURA COUNTY NEAR SATICOY FROM 0.2 MILES EAST OF NARDO STREET TO 0.1 MILE WEST OF SANTA CLARA RIVER. CONSTRUCT STORMWATER TREATMENT BEST	BEADOR CONSTRUCTION COMPANY, 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA (805)857-6118	\$5,361,228 \$4,904,901 \$292,557	12/07/22 12/22/22 02/27/25	63% 90%
HA42							
07-VEN-118-4.5/4.7 07-2XG704		IN VEN COUNTY IN CITY OF SOMIS ON VEN-118 TO RECONSTRUCT DAMAGED SLOPES, REPLACE RSPREPAIR DAMAGED AC DIKE DUE TO STORM DAMAGEDIR' REPAIR STORM DAMAGED SLOPES	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH STE #101 VENTURA, CA 93003	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$765,000 \$146,136 \$0	04/20/23 06/12/23 08/30/24	40% 19%
20.XX 201130							
07-VEN-118-13.3/15.6 07-341604		IN AND NEAR MOORPARK, AT THE EASTBOUND AND WESTBOUND COMMERCIAL VEHICLE ENFORCEMENT FACILITIES. CONSTRUCT NEW MODULAR OFFICE	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110; SAN DIEGO CA 92110 (858)304-1093	TEHRANI, JOSPEPH (213)700-8447	\$2,299,998 \$1,036,693 \$188,710	10/25/22 12/22/22 02/18/25	74% 45%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-118-23.5/30.5 07-385104		VENTURA COUNTY IN SIMI VALLEY FROM 0.3 MILE WEST OF FIRST STREET OVERCROSSING TO 0.1 MILE EAST OF KUEHNER DRIVE UNDERCROSSING CONSTRUCT MINOR CONCRETE AND PLACE MULCH.	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD  SYLMAR CA 91342	SAEID SHAKERI 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)808-7976	\$2,837,816 \$1,368,444 \$612,989	04/04/23 04/28/23 06/30/27	14% 48%
07-VEN-118-223.0/32.5 07-2XN704		VEN-118 REPAIR SLOPES, DRAINAGE SYSTEMS ATBENCH #1 & #2. REMOVE DEBRIS, MUD, LOOSE MATERIALS FROM ROADWAY SHOULDERS ON EB&WDIR'S REPAIR SLOPES & REMOVE DEBRIS	UNION ENGINEERING COMPANY, INC PO BOX 1000  VENTURA CA 93002	ALFRED 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$1,656,000 \$0 \$0	05/01/24 05/06/24 08/30/24	0% 0%
20.20 201130							
07-VEN-126-9.7/24.6 07-2XE104		IN VENTURA COUNTY ON VEN 126 CITIES OF SANTA PAULA, FILLMORE AND PIRU TO REPAIR STORM DAMAGE, MUD SLIDES, CLEAN DS&EROSION DIR'S EMER REPAIR STORM DAMAGE ON VEN 126	SUMMER CONSTRUCTION INC 606 SESPE AVE, SUITE 202  FILLMORE CA 93015 (805)933-9364	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$6,305,000 \$3,050,809 \$0	01/15/23 03/03/23 06/28/24	100% 48% OVER RUN
20.20 201130							
07-VEN-126-20.3/20.3 07-1XW104		VENTURA COUNTY IN CITY OF FILLMORE VEN-126 REPLACE/CONSTRUCT THE FILLMORE MAINTENANCE STATION DAMAGED BY HIGH WINDS DIR'S EMERGENCY CONSTRUCT/REPLACE MAINTENANCE STATION	MGP CONSTRUCTION DBA MICHAEL G PORTEOUS PO BOX 355  UPLAND, CA 91785	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$3,798,500 \$0 \$0	01/26/24 04/15/24 04/30/25	0% 0%
20.XX 201131							
07-VEN-126-26.4/26.4 07-2XC704		IN VENTURA COUNTY CITY OF PIRU TO REPAIR STORM DAMAGE OVER-TOPPING HOPPER CREEK BRDCLEAN & REMOVE DEBRIS FROM HWY, RR TRACKS DIR'S REPAIR WINTER STORM DAMAGE	R&R PIPELINE INCORPORATED 1315 E MAIN ST  SANTA PAULA, CA 93060 (805)933-9111	RILEY, JAMES 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$850,000 \$804,886 \$0	01/11/23 02/23/23 03/08/24	100% 95% OVER RUN
20.20 201130							
07-VEN-150-6.1/6.3 07-2XN604		IN VENTURA COUNTY ON VEN-150 NEAR LAKE CASITAS TO REMOVE & REPLACE DISCONNECTED DRAINAGE SYSTEM, REPAIR CRACKED RDWAY&SLOPE DIR'S EM REPAIR/REMOVE/REPLACE DRAINAGE SYSTEM	R&R PIPELINE INCORPORATED 1315 E MAIN ST  SANTA PAULA, CA 93060	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$908,800 \$274,087 \$0	03/06/24 05/08/24 05/31/24	42% 30%
20.XX 201130							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-150-13.3/19 07-3237U4 ACNH-P150-(028)E --()		VENTURA COUNTY IN AND NEAR OJAI FROM BURNHAM ROAD TO GORHAM ROAD PLACE HMA (TYPE A) AND COLD PLANE ASPHALT	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-6118	\$8,321,921 \$3,767,794 \$206,895	03/27/23 05/10/23 08/30/24	57% 45%
HA22							
07-VEN-150-20.0/32.2 07-2XN104		IN VENTURA COUNTY, IN&AROUND SANTA PAULA ON VEN-150 @MULTIPLE LOCATIONS TO REMOVE/ REPAIR DAMAGED SLOPES DUE TO RAINSTORMS DIR'S E REPAIR DAMAGE DUE TO RAINSTORMS	R & R DEMO AND GRADING CORP 1180 S BEVERLY DRIVE SUITE310 LOS ANGELES, CA 90035	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$14,860,900 \$2,469,116 \$0	02/22/24 04/05/24 05/31/24	53% 97%
20.XX 201130							
07-VEN-150-28.8/31 07-2XE504		VEN 150 REMOVE DEBRIS FROM ROADWAY AND RE-BUILD, REPAIR, RESTORE ERODED SLOPES DUE TO SERIES OF WINTER STORMS. DIR'S EMERGENCY FOR REPAIR ERODED SLOPES	R&R DEMO AND GRADING CORP 1180 S BEVERLY DR, STE 310 LOS ANGELES, CA 90035	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91320 (213)700-8447	\$2,983,000 \$2,907,875 \$0	01/26/23 05/31/23 03/29/24	100% 97% OVER RUN
20.20 201130							
07-VEN-150-/20 07-2XE404		IN VENTURA COUNTY IN CITY OF OJAI RT 150 REMOVE/CLEAN DEBRIS REPAIR SLOPES & DAMAGESHOULDER, DRAINAGE SYSTEMS DUE TO STORMS DIR'S E STORM DAMAGE REPAIR	SUKUT CONSTRUCTION LLC 4010 W CHANDLER AVE SANTA ANA, CA 92704	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$2,435,000 \$2,390,840 \$0	01/26/23 03/21/23 04/30/24	100% 98% OVER RUN
20.XX 201130							

**Totals:      Authorized Final Amt:      \$2,122,079,237      Completed to Date:      \$1,152,198,316      Work This Month:      \$49,090,558**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Time Work Message
08-RIV-10-12.6/13.4 08-1L9504		IN THE CITY OF BANNING FROM 0.25 MILES WEST OF 8TH STREET I.C. TO S. SAN GORGONIO AVE. RESTORE AND REHABILITATE EXISTING	DIVERSIFIED LANDSCAPE COMPANY ANTHONY RODRIGUEZ PROJECT MANAGER 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)830-8725	BENSON, DAVID 937 S. VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$1,022,811 \$994,581 \$1,460	06/13/22 07/29/22 08/06/26	0% 0% PLANT EST SATIS
08-RIV-10-35.5/42.5 08-1P6304		ON I-10, 0.1 MI W/O RAMON WASH BR 56-300 TO EB ON FRM RAMON RD DEBRIS REOVAL, CLEAR CULVERT AND DRAINAGE DIR'S ORDER EMERGENCY F.A DEBRIS & ROCK REMOVAL	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA #200 SAN DIEGO, CA 92126	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$9,985,000 \$1,904,110 \$0	08/21/23 09/20/23 04/30/24	96% 19%
20.20 201130							
08-RIV-10-52.2/61.1 08-1N1104		RIVERSIDE COUNTY IN AND NEAR INDIO AND COACHELLA FROM 0.3 MILE WEST OF JEFFERSON STREET OVERCROSSING TO 2.2 MILES EAST OF DILLON R INDIVIDUAL SLAB REPLACEMENT AND LEAN CONCR	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)232-6263	\$3,454,535 \$2,956,674 \$0	06/06/23 07/05/23 04/22/24	99% 85%
08-RIV-10-57.8/57.8 08-1P6904		2023 HURRICANE HILARY TROPICAL STORM DAMAGE AT INDIO MAINTENANCE STATION DIR'S ORDER EMERGENCY F.A. REPAIR BUILDING DAMAGE	EXBON DEVELOPMENT INC. 13831 NEWHOPE STREET GARDEN GROVE, CA 92843	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$985,000 \$976,271 \$0	08/31/23 10/11/23 05/20/24	100% 99% OVER RUN
20.202201 130							
08-RIV-10-59.3/59.5 08-1J7004		RIVERSIDE COUNTY IN COACHELLA FROM 0.4 MILE TO 0.6 MILE EAST OF DILLON ROAD UNDERCROSSING HIGH SPEED WEIGH IN MOTION SYSTEM, JPCP, H	RE CHAFFEE CONSTRUCTION INC 1253 EVERGREEN ROAD, SUITE 3 WRIGHTWOOD CA 92397 (760)249-8086	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$2,783,795 \$0 \$0	09/07/23 10/04/23 08/30/24	0% 0%
08-RIV-10-60.7/74.3 08-1C0814		RIVERSIDE COUNTY IN COACHELLA AND AT CACTUS CITY FROM 1.8 MILES EAST OF DILON ROAD UNDERCROSSING TO 0.5 MILES WEST OF EAST CACTUS PAVEMENT REHAB	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)363-100	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$191,420,303 \$113,480,519 \$4,565,105	03/28/22 03/28/22 08/19/25	62% 60%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-92.9/101.1 08-1H2004 ACIM-010 -(4 )0 --()		RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM KRUME DITCH TO WIDE DITCH RDWY EXC, STR EXC, CLASS 2 AB, PARTIALLY G	AMES CONSTRUCTION, INC. 2500 COUNTY ROAD 42 W BURNSVILLE MN 55337 (952)435-7106	KOURY, PETER 41601 CORPROATE WAY PALM DESERT, CA 92211 (909)844-0619	\$6,584,922 \$6,194,247 \$49,105	10/06/22 11/18/22 04/03/25	61% 93%
08-RIV-10-104.9/134.2 08-1C0824 BLIM-010 -(112)E --()		NEAR BLYTHE, FROM SR 10/177 SEP TO NEAR BLYTHE, FROM SR 10/177 SEP TO 1.05 MI W/O WILEY'S WELL RD OC REHABILITATE MAINLINE PAVEMENT,	FISHER SAND & GRAVEL CO. 1302 W. DRIVERS WAY; TEMPE AZ 85284 (480)730-1033	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$265,212,951 \$240,576,724 \$3,904,867	03/24/21 04/15/21 09/03/24	89% 90%
08-RIV-10-134.0/156.5 08-1C08U4 ACNH-0105-(052)E --()		RIVERSIDE COUNTY FROM 1.1 MILES WEST OF WILEY WELL ROAD OVERCROSSING TO CALIFORNIA/ ARIZONA STATE LINE PLACE HMA (TYPE A), JPCP, IMPORTED BORROW,	FISHER SAND & GRAVEL CO. DBA SOUTHWEST ASPHALT PAVING 1302 W. DRIVERS WAY TEMPE AZ 85284 (702)787-1421	HOSSAIN, SADIQUE 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)830-6828	\$236,198,632 \$3,958,706 \$847,792	06/22/23 07/24/23 07/01/26	8% 2%
08-RIV-15-3.4/10.5 08-1C5704 ACIM-0155-(171)E --() HA42		RIVERSIDE COUNTY IN TEMECULA AND MURRIETA FROM SOUTH JUNCTION ROUTE 79 TO 0.1 MILE SOUTH OF KALMIA STREET UNDERCROSSING AND IN WIL DRAINAGE IMPROVEMENT, HMA (MISCELLANEOUS A	SEMA CONSTRUCTION, INC. 42690 RIO NEDO, SUITE G TEMECULA CA 92590 (303)627-2600	SALEIB, KAMAL MURRIETA, CA 92563 (951)830-6821	\$2,688,093 \$1,377,393 \$298,679	10/02/23 11/03/23 11/12/24	39% 51%
08-RIV-15-8.2/13.9 08-1G8904 ACIM-015 -(5 )1 --()		RIVERSIDE COUNTY IN MURRIETA AND WILDOMAR FROM 0.5 MILE SOUTH OF ROUTE 15/215 SEPARATION TO 0.3 MILE NORTH OF CLINTON KEITH ROAD STAMPED CONCRETE, ROCK BLANKET, MGS, AND V	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE ST RIVERSIDE CA 92509 (909)342-8447	INCMCNICOLL, JOSEPH 937 S VIA LATA STE 650 COLTON, CA 92324 (909)518-9827	\$3,576,138 \$2,896,386 \$107,190	05/09/23 06/05/23 06/11/24	92% 81%
08-RIV-15-9.4/16.3 08-1J6704 ACNH-0155-(168)E --()		RIVERSIDE COUNTY IN MURRIETA AND WILDOMAR AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF MURRIETA HOT SPRINGS ROAD OVERCROSSING TO BU MINOR CONCRETE, MODIFYING SIGNAL AND LIGHT	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	BERGEVIN, MIKE 9225 STELLAR CT, STE B CORONA, CA 92883 (951)232-3739	\$2,165,313 \$2,039,381 \$11,529	05/04/23 05/25/23 06/28/24	100% 95% OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
08-RIV-15-16.5/17.6 08-1N2804 SIMG-015 -(5 )1 --()		RIVERSIDE COUNTY IN WILDOMAR FROM 0.2 MILE NORTH OF BUNDY CANYON ROAD UNDERCROSSING TO 0.1 MILE NORTH OF OLIVE STREET UNDERCROSSING MGS & VEGETATION CONTROL.	DANNY C. HUBBS CONSTRUCTION, INC. DBA D.C. HUBBS CONSTRUCTION 37306 VISTA VIEW DR. YUCAIPA CA 92399 (909)389-0531	TRUONG, NICK 119 NORTH MAPLE CORONA, CA 92880 (951)830-6835	\$710,456 \$675,838 \$0	06/01/23 11/08/23 05/24/24	100% 100% OVER RUN
08-RIV-15-50.6/52.3 08-1H8504 ACNH-000C-(549)0 --()		RIVERSIDE AND SAN BERNARDINO COUNTIES ON ROUTE 15 FROM 0.5 MILE NORTH OF CANTU-GALLEANO RANCH ROAD TO SAN BERNARDINO COUNTY LINE A MINOR CONC, ROCK BLANKET, AB, AND MGS.	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	BENSON, DAVID 937 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$6,874,584 \$3,699,715 \$631,850	06/09/23 07/24/23 01/07/25	40% 54%
08-RIV-60-1.0/12 08-1J2304 ACNH-P060-(163)E --()		RIVERSIDE COUNTY IN AND NEAR JURUPA VALLEY AND RIVERSIDE AT VARIOUS LOCATIONS FROM WINEVILLE ROAD UNDERCROSSING TO 0.2 MILE WEST OF RAMP METERING SYSTEM, HMA (TYPE A), RDWY E	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	ALAM, MAHFUAL 4334 LATHAM STREET SUITE 100 RIVERSIDE, CA 92501 (951)830-6853	\$7,455,735 \$2,388,411 \$1,056,878	09/20/23 10/16/23 09/19/24	41% 32%
08-RIV-60-6.1/8 08-1H3804 ACNH-P060-(164)E --()		RIVERSIDE COUNTY IN JURUPA VALLEY FROM 0.5 MILE EAST OF PYRITE STREET TO 0.4 MILE WEST OF PACIFIC AVENUE MINOR CONC, WATER SERVICE CONNECTION, AND	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	BENSON, DAVID 937 S VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$4,392,608 \$1,993,812 \$907,033	12/05/23 12/21/23 12/28/24	27% 45%
08-RIV-60-13.3/18.4 08-1J6804 ACNH-P060-(165)E --()		RIVERSIDE COUNTY IN MORENO VALLEY AT VARIOUS LOCATIONS FROM DAY STREET UNDERCROSSING TO NASON STREET OVERCROSSING MODIFYING SIGNAL & LIGHTING SYSTEMS, LIGHT	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	TRUONG, NICK 119 NORTH MAPLE, STE A CORONA, CA 92880 (951)830-6835	\$1,395,906 \$136,694 \$136,694	02/26/24 04/03/24 12/10/24	13% 10%
08-RIV-60-16.1/22.5 08-496124 ACNH-P060-(166)E --()		RIVERSIDE COUNTY IN AND NEAR MORENO VALLEY FROM 0.3 MILE WEST OF PERRIS BOULEVARD UNDERCROSSING TO 0.4 MILE EAST OF GILMAN SPRINGS FIBER OPTIC CABLE, RAMP METERING AND MODIF	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	SALLOUM, GEORGE 760 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)601-5120	\$9,585,128 \$5,418,354 \$2,239,211	01/17/24 02/12/24 05/26/26	5% 57%

HB4N

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-60-21.3/21.3 08-1P3104		ON SR-60-PM 21.369 AT THEODORE STREET AMES CONSTRUCTION INC OC BRIDGE; REMOVE AND REPLACE DAMAGED GIRDERS GIRDERS WESTBOUND OF SR-60 DIR'S ORDER EMERGENCY F.A. REMOVE AND REPLACE DAMAGED GIRDERS	CORONA, CA 92880 (951)733-8271	BRUCE, MATTHEW 119 N MAPLE CORONA, CA 92880 (949)279-8730	\$2,485,000 \$1,266,350 \$0	06/26/23 07/11/23 03/23/24 05/16/24	100% 51%  OVER RUN
20.20 201130							
08-RIV-62-3.3/6.5 08-1P6804		2023 HURRICANE HILLARY TROPICAL STORM DAMAGE ON SR 62 PLACE RSP, RESTORE UNDERMINED PAVEMENT DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGED BRIDGE PIERS	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203 (760)391-6297	HOSSAIN, SADIQUE 41601 CORPORATE WAY PALM DESERT, CA 92316 (951)830-6828	\$4,185,000 \$1,450,748 \$591,175	08/28/23 10/23/23 06/10/24	97% 35%
20.20 201130							
08-RIV-74-3.1/3 08-1G4704 BLST-S074-(073)E --()		RIVERSIDE COUNTY NEAR LAKE ELSINORE AT MORRILL CANYON BRIDGE AND NEAR HEMET AT STRAWBERRY CREEK BRIDGE. STRUCTURAL CONC BR, CONC SLAB, HMA (TYPE A	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET D204 COSTA MESA, CA 92626 (951)674-7352	BERGEVIN, MIKE 9225 STELLAR COURT, STE B CORONA, CA 92883 (951)232-3739	\$8,588,500 \$5,926,268 \$2,090,731	04/06/23 05/10/23 09/27/24	32% 69%
08-RIV-74-13.2/34 08-1C6804		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL REPLACEMENT, REPLACE 1	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$5,990,466 \$5,991,481 \$0	12/29/20 01/19/21 06/04/25	72% 99%
HA21							
08-RIV-74-34.3/45.1 08-1H0604 ACNH-P074-(072)E --()		RIVERSIDE COUNTY IN AND NEAR HEMET FROM WINCHESTER ROAD TO FAIRVIEW AVENUE FIBER OPTIC CABLE SYSTEMS, RHMA, HMA, AND	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (562)929-1128	SANCHEZ, OMAR 29995 TECHNOLOGY DR STE 104 MURRIETA, CA 92563 (951)830-6835	\$36,377,994 \$14,889,269 \$3,180,359	04/03/23 04/28/23 03/07/25	45% 41%
08-RIV-74-/5.8 08-1C8504 HSST-S074-(071)E --()		NR LAKE ELSINORE, FROM ORANGE COUNTY LINE TO MONTE VISTA STREET WIDEN EXISTING LANES TO PROVIDE 12'	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	ABDALLA, OSAMA 9225 STELLAR CT, SUITE B CORONA, CA 92883 (951)830-9182	\$46,689,557 \$46,682,317 \$810,383	11/12/20 12/24/20 06/04/24	63% 96%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-91-15.6/21.6 08-1L3204 ACNH-P091-(155)E --()		RIVERSIDE COUNTY IN RIVERSIDE FROM 0.1 MILE WEST OF ADAMS STREET TO ROUTE 60/91/215 SEPARATION MINOR CONCRETE, WOOD MULCH & PLANT ESTABLI	DIVERSIFIED LANDSCAPE CO. 21735 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	MCNICOLL, JOSEPH 937 S. VIA LATA SUITE 650 COLTON, CA 92324 (909)518-9827	\$4,394,267 \$1,201,455 \$396,489	09/25/23 11/01/23 02/25/25	26% 27%
08-RIV-215-13.5/19.5 08-1J2604 ACIM-2151-(253)E --()		RIVERSIDE COUNTY IN MURRIETA AND MENIFEE FROM 1 MILE NORTH OF CLINTON KEITH ROAD TO 1 MILE NORTH OF NEWPORT ROAD RHMA, REPLACE AC SURFACING, ROCK BLANKET,	MARTIN MARIETTA SAN DIEGO AGGREGATES LLC DBA ATP GENERALENGINEERING CONTRACTORS 4211 PONDEROSA AVE STE C SAN DIEGO CA 92123 (858)944-6711	ABDALLA, OSAMA 9225 STELLAR CT., SUITE B CORONA, CA 92883 (951)830-9182	\$22,549,794 \$0 \$0	01/10/24 02/09/24 06/19/25	0% 0% SUSPENDE
08-RIV-215-36.6/37.2 08-1K4604 ACIM-2152-(252)E --()		IN RIVERSIDE FROM 0.2 MI N/O IN RIVERSIDE FROM 0.2 MI N/O ALESSANDRO BLVD OC TO 0.2 MI S/O EUCALYPTUS AVE OC CONSTRUCT SOUTHBOUND AND NORTHBOUND	RIVERSIDE CONSTRUCTION COMPANY, INC. 4225 GARNER ROAD RIVERSIDE CA 92502 (951)682-8308	BROWN, PAUL 4334 LATHAM STREET, SUITE 100 RIVERSIDE, CA 92501 (951)232-6161	\$5,592,061 \$5,490,430 \$1,050	02/24/22 04/26/22 07/26/24	88% 99%
08-SBD-10-6.9/20 08-1M4904		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF ARCHIBALD AVENUE OVERCROSSING TO RIVERSIDE AVENUE OVERCROSSING POLYESTER CONCRETE OVERLAY AND BRIDGE DECK	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE. #201 SAN FERNANDO CA 91340 (818)898-2300	EHIRIM, DOMINIC 9540 CENTER AVE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$2,825,333 \$2,907,973 \$0	05/16/23 06/05/23 03/14/24 04/26/24	100% 100% SUSPENDE
08-SBD-15-5.1/5.8 08-0H7924		SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA FROM 0.2 MILE SOUTH TO 0.5 MILE NORTH OF FOOTHILL BOULEVARD UNDERCROSSING RAMP METERING SYSTEM, MODIFY LTG SYSTEMS,	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-1299	EHIRIM, DOMINIC 10370 COMMERCE CENTER DR B-110 RANCHO CUCAMONGA, CA 91730 (909)232-3523	\$1,234,463 \$121,713 \$1,040	06/13/23 07/05/23 07/15/24	13% 10% SUSPENDE
08-SBD-15-6.7/22.3 08-1G8804 ACIM-015 -(1 )2 --()		SAN BERNARDINO COUNTY IN AND NEAR FONTANA AND RANCHO CUCAMONGA FROM BASELINE AVENUE UNDERCROSSING TO 0.9 MILE NORTH OF ROUTE 15/13 ROCK BLANKET, STAMPED CONCRETE, MGS AND VE	LANDSCAPE SUPPORT SERVICES 12610 SATICOY STREET SOUTH NORTH HOLLYWOOD CA 91605 (818)475-0684	EHIRIM, DOMINIC 9540 CENTER AVENUE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$11,735,080 \$4,955,373 \$1,526,363	08/11/23 10/11/23 11/01/24	39% 42%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-20.5/21.6 08-1H3904 ACIM-0151-(250)E --()		SAN BERNARDINO COUNTY FROM 0.6 MILE NORTH OF CLEGHORN ROAD UNDERCROSSING TO 0.5 MILESOUTH OF ROUTE 138 AND FROM 0.5 MILE SOUTHOF T CONSTRUCT BUILDING, ROADWAY EXC, JPCP, AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-5118	\$25,277,230 \$9,318,617 \$1,437,037	07/13/23 08/30/23 04/20/25	45% 37%
08-SBD-15-28.6/37.5 08-0K1224 BLIM-015 -(167)E --()		IN HESPERIA AND VICTORVILLE FROM OAK HILL RD OC TO S/O BEAR VALLEY RD OC REHABILITATE EXISTING MAINLINE AND	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$138,441,727 \$95,048,576 \$5,509,621	09/24/21 10/07/21 03/04/25	71% 68%
08-SBD-15-35.0/37.6 08-0P0104  20.20 201130		IN THE CITY OF VICTORVILLE, WEST OF INTERSTATE 15 AND BEAR VALLEY ROAD INTERSECTION DIR'S ORDER EMERGENCY F.A. INSTALL EROSION COUNTERMEASURES	RE CHAFFEE CONSTRUCTION INC P.O. BOX 3087 WRIGHTWOOD, CA 92397 (760)249-8068	GONZALEZ, ALFONSO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$3,735,000 \$0 \$0	02/23/24 04/26/24 12/31/24	0% 0%
08-SBD-15-80.6/118.5 08-1C7704  HB4N		SAN BERNARDINO COUNTY NEAR BARSTOW AT 1.2 MILES SOUTH OF GHOST TOWN ROAD AND AT 1.4 MILES SOUTH OF BASIN ROAD CAST-IN-DRILLED-HOLE CONC PILE, FURNISH &	RE CHAFFEE CONSTRUCTION INC 1253 EVERGREEN ROAD, SUITE 3 WRIGHTWOOD CA 92397 (760)249-8086	NGUYEN, KHOA 222 E MAIN ST STE #208 BARSTOW, CA 92311 (951)232-8611	\$873,935 \$0 \$0	06/20/23 08/18/23 07/18/24	0% 0%
08-SBD-15-108.0/115 08-1N1704		SAN BERNARDINO COUNTY NEAR BARSTOW FROM 0.6 MILE NORTH OF CLYDE V. KANE REST AREA TO 0.3 MILE SOUTH OF BIRD DITCH BRIDGE RHMA, HIGH DENSITY POLYURETHANE INJECTION	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203	PHAN, THANH 222 E. MAIN ST, STE 208 BARSTOW, CA 92311 (951)232-7262	\$5,149,415 \$4,588,841 \$2,530,287	05/19/23 06/09/23 05/21/24	99% 87% SUSPENDED
08-SBD-15-180.9/185.5 08-1N1214		SAN BERNARDINO COUNTY ABOUT 43 MILES NORTHOF BAKER AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF YATES WELL ROAD OVERCROSSINGTO 0.7 LANE CONTROL SIGN SYSTEMS.	FERREIRA CONSTRUCTION CO., INC. 10370 COMMERCE DRIVE, SUITE B RANCHO CUCAMONGA CA 91730		\$2,889,921 \$0 \$0	12/18/23 03/21/24	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-6.2/31.6 08-1N2404		SAN BERNARDINO COUNTY IN SAN BERNARDINO ATROUTE 18/210 SEPARATION AND AT RUNNING SPRINGS AT ROUTE 18/330 SEPARATION POLYESTER CONCRETE OVERLAY, REMOVE CONCRET	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)525-0441	BROWN, PAUL 850 S VIA LATA STE #104 COLTON, CA 92324 (951)232-6161	\$995,049 \$0 \$0	04/30/24 05/22/24 08/05/24	0% 0%
08-SBD-18-9.2/9.2 08-1N0404		SAN BERNARDINO COUNTY NEAR CRESTLINE AT OLD WATERMAN CANYON ROAD MONUMENT SIGN AESTHETICS, STRUCTURAL CONCR	TAYLOR JANE CONSTRUCTION LP 131 W DANA SUITE 101 A NIPOMO CA 93444 (805)732-5129	BENSON, DAVID COLTON VIA LATA COLTON, CA 92323 (951)232-6478	\$1,836,654 \$564,173 \$418,591	05/25/23 06/26/23 07/30/24	45% 31%
08-SBD-18-11.3/19.1 08-1N9304		PLACE CABLE-MESH DRAPERY ON THE SLOPE, REPLACE DAMAGED ROCKFALL FENCE, REPAIR ROCKFALL BARRIER, ROCK SCALING REPLACE ROCK NETTING AND SCALE SLOPED	SEMA CONSTRUCTION 42690 RIO NEDO STE G TEMECULA, CA 92590 (909)606-5900	CHOU, MICHAEL 10370 COMMERCE CENTER DR B-110 RANCHO CUCAMONGA, CA 91730 (951)538-3087	\$4,385,000 \$4,331,949 \$0	02/10/23 03/08/23 04/30/24 04/30/24	100% 100% COMPLETED
20.20 201130							
08-SBD-18-17.6/17.9 08-1P8604		REPAIR SEVERELY DISTRESSED CRIB WALL DIR'S ORDER EMERGENCY F.A. REPAIR CRIB WALL DAMAGES	RIVERSIDE CONSTRUCTION COMPANYINC 4225 GARNER ROAD RIVERSIDE, CA 92501	NGUYEN, VU 9540 CENTER AVE #120 RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$1,785,000 \$745,039 \$259,028	12/18/23 01/22/24 05/30/24	77% 42%
20.20 201130							
08-SBD-18-44.3/68.5 08-0G6904		SAN BERNARDINO COUNTY NEAR BIG BEAR LAKE FROM BIG BEAR LAKE DAM TO 1.6 MILES NORTH OF SMARTS RANCH ROAD PLACE HMA (TYPE A), CSP, AND STRUCTURAL/MI	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	GONZALEZ, ALFONSO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$3,597,300 \$714,967 \$610,217	05/26/23 06/19/23 10/11/24	33% 20%
08-SBD-18-44.3/48.4 08-0G6914		ON STATE ROUTE 2 @ VAR LOCATIONS FR CARIDINAL RD TO DESERT FRONT; ON STATE ROUTE18 @ VAR LOC FROM ASH SIDEHILL TO CEDAR SIDEHILL RELINE OR REPLACE CULVERTS	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE; SANTA ANA CA 92704 (714)540-5351	CHOU, MICHAEL 10370 COMMERCE CENTER DR B-110 RANCHO CUCAMONGA, CA 91730 (909)821-8164	\$5,748,261 \$5,191,141 \$0	06/13/22 08/05/22 12/31/24	29% 96% SUSPENDE
HA42							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-53.1/69 08-1H4914		SAN BERNARDINO COUNTY NEAR BIG BEAR LAKE FROM 0.4 MILE EAST OF PINEVIEW DRIVE TO 0.1 MILE NORTH OF RICHARD STREET AND VISALIA AVEN REPLACE AC SURF, HMA (TYPE A), AND COLD CE	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)978-9600	GONZALEZ, ALFONSO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$7,766,743 \$7,198,688 \$0	05/16/23 06/08/23 04/15/24 04/22/24	100% 100%  COMPLETED
08-SBD-18-95.4/95.4 08-1G2804		IN COLTON AT COLTON OH (BR #54-0464R) PERFORM BRIDGE STRENGTHENING AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	SHAHIDI, SHAINA 850 S VIA LATA, SUITE 100A COLTON, CA 92324 (951)232-7839	\$1,393,394 \$1,373,516 \$0	09/20/22 10/14/22 04/29/24 04/29/24	100% 100%  COMPLETED
08-SBD-18-137.0/25 08-1P1904		COLD PLANE FAILED AREAS TO REMOVE AC PAVEMENT, REPLACE WITH HMA-A, REPLACE ANY PAVEMENT DELINEATION AND MARKERS DIR'S ORDER EMERGE REMOVE AND REPLACE ASPHALT AND REPAIR	FERREIRA CONSTRUCTION CO INC 10370 COMMERCE CNTR DR #B-200 RANCHO CUCAMONGA, CA 91730	CHOU, MICHAEL 10370 COMMERCE CENTER DR B-110 RANCHO CUCAMONGA, CA 91730 (951)538-3087	\$6,835,000 \$6,277,822 \$0	04/21/23 06/01/23 07/02/24	100% 92%
20.20 201130							
08-SBD-38-11.3/26.5 08-1L9804		WATERSHED/DEBRIS FLOW MITIGATION: REPAIR/REPLACE/INSTALL DRAINAGE SYSTEMS AND REPAIR/REPLACE DEBRIS BARRIERS DIR'S EMERGENCY ORDER FLOW MITIGATION	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335 (909)356-8880	LENART, ELVIRA 850 S VIA LATA SUITE 104 COLTON, CA 92324 (951)232-8949	\$19,985,000 \$14,502,071 \$0	12/23/20 12/28/20 05/15/24	99% 73%
20.20 201130							
08-SBD-38-26.5/44.3 08-1P6504		REPAIR ROADWAY WASHOUTS AT MULTIPLE LOCATIONS, STABILIZE AND REPAIR EMBANKMENTS/SLOPES, ARMOR ERODED EMBANKMENTS DIR'S ORDER EMERGEN REPAIR TROPICAL STORM DAMAGE	RIVERSIDE CONSTRUCTION INC 4225 GARNER RD RIVERSIDE, CA 92501	LENART, ELVIRA 850 S. VIA LATA STE 104 COLTON, CA 92324 (951)232-8949	\$9,985,000 \$5,538,586 \$211,349	08/23/23 10/18/23 07/31/24	80% 55%
20.20 201130							
08-SBD-40-20.0/28.1 08-1N1604		SAN BERNARDINO COUNTY NEAR BARSTOW FROM 0.3 MILE WEST OF NEWBERRY ROAD OVERCROSSING TO DESERT OASIS REST AREA RHMA, HIGH DENSITY POLYURETHANE INJECTION,	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)578-9600	NGUYEN, KHOA 222 E. MAIN STREET, STE #208 BARSTOW, CA 92311 (951)232-8611	\$7,717,312 \$6,590,768 \$663,595	05/24/23 06/19/23 06/04/24	92% 85%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-25.0/50 08-0R1704 HSIM-040 -(1 )0 --()		SAN BERNARDINO COUNTY AT NEWBERRY SPRINGS AND LUDLOW FROM 1.6 MILES EAST OF FORT CADY ROAD OVERCROSSING TO CRUCERO ROAD UNDERCROSS CONSTRUCT CSP, CSPA, SSPPA, STR CONC HW, I	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203 (760)534-3239	PHAN, THANH 222 E MAIN ST STE 208 BARSTOW, CA 92311 (951)232-7262	\$34,630,955 \$17,862,400 \$3,016,560	04/04/23 05/08/23 11/19/24	55% 52%
08-SBD-40-100.8/101.8 08-1G8304 BLIM-040 -(2 )0 --()		SAN BERNARDINO COUNTY AT ESSEX FROM 1.1 MILES EAST OF ESSEX ROAD OVERCROSSING TO 0.5 MILE EAST OF HALFWAY HILLS WASH BRIDGE HMA, STRUCTURAL CONC, BAR REINFORCING STEE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	DOAN, ANTHONY 1044 EAST BROADWAY ST NEEDLES, CA 92363 (951)232-8611	\$19,827,988 \$12,235,725 \$514,455	02/07/23 03/02/23 01/14/25	53% 60%
08-SBD-40-140.5/148.5 08-1N0704		VARIOUS LOCATIONS ON I-40 FREEWAY BEGINNING AT NEEDLES HIGHWAY WESTBOUND ON RAMP (PM R140.5) TO 5 MILE RD (PM R148.5) INSTALL BEAUTIFICATION ENHANCEMENT	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (714)984-5500	BENSON, DAVID 967 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$5,937,920 \$5,707,391 \$0	09/08/22 09/30/22 05/13/24 05/13/24	100% 100%  COMPLETED
08-SBD-40-143.7/0 08-0R9804 HM2		AT THE NEEDLES MAINTENANCE STATION CONSTRUCT COVERED MATERIAL BINS,	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE.; AZUSA CA 91702 (626)334-5775	DOAN, ANTHONY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)840-8222	\$968,780 \$0 \$0	06/28/22 08/03/22 08/31/24	0% 0%
08-SBD-60-1.4/0 08-1J2104		IN CHINO AT RAMONA AVE OC NO 54-0745 RV CONCRETE IMPROVE FREIGHT CORRIDOR MOVEMENT	605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)888-1104	AVILA, XAVIER 119 N MAPLE ST STE A CORONA, CA 92880 (951)830-6837	\$9,022,938 \$8,483,497 \$1,980	12/28/21 02/04/22 06/03/24	65% 94%
08-SBD-60-7.3/10 08-0E33U4 ACNH-P060-(159)E --()		IN ONTARIO FR 0.2 MI W/O CUCAMONGA CREEK BR TO MILLIKEN AVE ADD WB AUX LANE, ADD EB	AMES CONSTRUCTION, INC. 391 N. MAIN STREET; CORONA CA 92880 (951)356-1275	DUTCHER, DAVID 119 N MAPLE ST SUITE A CORONA, CA 92880 (909)519-2051	\$26,961,112 \$26,030,701 \$327,684	04/26/21 05/27/21 06/20/24	65% 95%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-125.8/125.8 08-1N1904		REMOVE EXISTING WELL AND INSTALL NEW WELL WITH ITS APPURTENANCE AT A DEPTH OF 800 DIR'S ORDER EMERGENCY F.A. REMOVE AND REPLACE EXISTING WELL	WATER WELL SERVICE, INC. P.O. BOX 2847 APPLE VALLEY, CA 92307 (858)382-0953	DOAN, ANTHONY 1044 EAST BROADWAY ST NEEDLES, CA 92363 (951)840-8222	\$3,235,000 \$3,116,236 \$218,753	04/15/22 08/05/22 05/20/24	100% 96%
20.20 201130							
08-SBD-62-142.3/142.6 08-1N0504		SAN BERNARDINO COUNTY NEAR ARIZONA STATE LINE AT 0.1 MILE SOUTH OF PARKER DAM ROAD MONUMENT SIGN AESTHETICS, STRUCTURAL CONCR	BOWE CONTRACTORS INC. 609 BAILEY CT TEHACHAPI CA 93561 (661)940-0899	BENSON, DAVID 937 S VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$1,738,586 \$909,791 \$298,689	09/18/23 11/09/23 07/16/24	54% 52%
08-SBD-95-48.1/57.9 08-1P1504		REMOVE AND REPLACE LOCALIZED FAILED AC PAVEMENT ON SR-95. RECONSTRUCT THE BASE AND PLACE HOT MIX ASOHALT DIR'S ORDER EMERGENCY F. REPLACE AC PAVEMENT ON SR-95	GRANITE CONSTRUCTION CO. 38000 MONROE STREET INDIO, CA 92203	DOAN, ANTHONY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)840-8222	\$535,000 \$486,105 \$131,073	04/17/23 05/26/23 05/20/24	100% 91%
20.20 201130							
08-SBD-127-.9/41.4 08-1P7004		2023 STORM DAMAGE ON SR-127 IN SAN BERNARDINO COUNTY, ON SR-127 FR 0.25 MI N/O SILVER LANE TO SB/KERN CNTY LNDIR'S ORDER EMERGENCY REPAIR ROADBED AND PAVEMENT	SULLY MILLER CONTRACTING CO. 135 S. STATE COLLEGE BLVD BREA, CA 92821	NGUYEN, KHOA 222 EAST MAIN ST SUITE 208 BARSTOW, CA 92311 (951)232-8611	\$27,835,000 \$26,441,054 \$1,516,916	09/12/23 11/06/23 06/21/24	100% 95%
20.20 201130							
08-SBD-138-15.0/15.1 08-1J2004 HSIM- 015-(249)E --()		NEAR HESPERIA ON RTE 15 FROM 0.1 MI N/O RTE 15/138 SEP TO GISH OH EXTEND DECELERATION LANE AT RTE 15	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	LOZA, SHAUN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4717	\$3,446,981 \$3,147,562 \$0	11/16/21 12/02/21 05/03/24	93% 90%
08-SBD-138-30.8/33.7 08-0P0904		REPAIR ROADBEDS AND REPLACE CULVERTS DIR'S ORDER EMERGENCY F.A. ROADBED REPAIR AND CULVERT REPLACEMENTS	MYERS & SON CONSTRUCTION LLC 45 MORRISON AVE SACRAMENTO, CA 95838	TRUONG, NICK 119 N MAPLE STREET STE A CORONA, CA 92878 (951)830-6835	\$2,385,000 \$1,873,895 \$1,873,895	03/04/24 04/09/24 05/29/24	87% 79%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-138-/2.3 08-1H8304 ACST-S138-(002)E --()		ALSO LA-138-74.9/75.0; NEAR PINON HILLS & PHELAN FROM LA CO LN TO 0.6 MI W/O PHELAN RD AND IN LA COUNTY FROM 0.1 MI W/O SBD CO LN WIDEN ROADWAY TO PROVIDE UP TO 4	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST. STE. 101; VENTURA CA 93003 (805)765-6867	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-5118	\$5,228,430 \$4,786,149 \$0	11/19/21 12/09/21 02/20/24	100% 96% SUSPENDED
08-SBD-173-18.6/18.7 08-1H2904 ACST-S173-(004)E --()		NEAR CEDAR GLEN AT 0.1 MI SOUTH OF HOSPITAL ROAD REPLACE MBGR WITH CONCRETE BARRIER	OF STRONGHOLD ENGINEERING 150 W WALNUT AVE PERRIS, CA 92571 (951)684-9303	LENART, ELVIRA 850 VIA LATA STE 104 COLTON, CA 92336 (951)830-6828	\$8,144,162 \$7,651,845 \$0	08/20/20 09/21/20 12/20/23	95% 93%
08-SBD-210-23.1/24.7 08-1L9704		SAN BERNARDINO COUNTY IN SAN BERNARDINO ONROUTE 210 FROM ROUTE 210/259 SEPARATION TO0.5 MILE EAST OF NORTH WATERMAN OVERTCROSSING WOOD MULCH, ROADSIDE CLEARING, & MODIFYING	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595 (951)245-1686	MCNICOLL, JOSEPH 937 S VIA LATA STE 650 COLTON, CA 92324 (909)518-9727	\$1,418,525 \$1,040,225 \$144,204	06/13/23 07/24/23 07/25/24	0% 0% PLANT EST SATIS
08-SBD-210-25.6/25.9 08-1N3004		SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM 0.1 MILE WEST TO 0.2 MILE EAST OF DELROSA AVENUE MODIFYING SIGNAL AND LIGHTING SYSTEMS AND	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (714)240-9272	YAACOUB, LAWRENCE 464 W. 4TH STREET SAN BERNARDINO, CA 92401 (213)434-9325	\$1,188,153 \$1,063,598 \$0	06/26/23 07/14/23 03/29/24	92% 90%
08-SBD-215-2.2/3.2 08-1F7304 BIIM-215 -(251)E --()		IN COLTON FROM 0.3 MI SOUTH TO 0.3 N/O WASHINGTON ST OC REPLACE OVERTCROSSING	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (562)863-3176	SHAHIDI, SHAINA 850 S VIA LATA SUITE 100A COLTON, CA 92324 (951)232-7839	\$18,064,611 \$17,091,462 \$308,349	03/04/21 03/25/21 05/25/25	92% 93%
08-SBD-215-3.6/6 08-1J6304 ACIM-215 -(1 )2 --()		SAN BERNARDINO COUNTY IN COLTON AND SAN BERNARDINO FROM 0.2 MILE SOUTH OF 10/215 SEPARATION TO MILL STREET UNDERSROSSING INDIVIDUAL SLAB REPLACEMENT (RSC) AND RHMA	SECURITY PAVING COMPANY, INC. THOMAS MATTIVI 3075 TOWNSGATE ROAD SUITE 200 WESTLAKE VILLAGE, CA 91361 (818)943-7338	SHAHIDI, SHAINA 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (951)232-7839	\$16,265,014 \$5,757,901 \$2,025,676	09/22/23 10/18/23 12/20/24	39% 35%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-330-28.7/44.1 08-1N0804		SAN BERNARDINO COUNTY IN AND NEAR HIGHLAND AND RUNNING SPRINGS FROM ROUTE 210 TO ROUTE 18 SLURRY SEAL, REPLACE AC SURFACING, AND TRA	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691 (916)373-1500	NGUYEN, VU 9540 CENTER AVE #120 RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$3,584,120 \$0 \$0	06/27/23 07/24/23 11/09/23	0% 0% SUSPENDED
08-SBD-395-4.0/49 08-1G6404 ACNH-P395-(351)E --()		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FROM ROUTE 15/395 SEPARATION TO 3.1 MILES NORTH OF ROUTE 58/395 SEPARATION REPLACE ASPHALT CONCRETE SURFACING, COLD P	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)578-9600	LOZA, SHAUN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4717	\$36,112,252 \$0 \$0	10/25/23 11/28/23 03/03/25	0% 0% 0%
08-SBD-5718-/0 08-0R8504		SAN BERNARDINO COUNTY AT NIPTON AT MOUNTAIN PASS MAINTENANCE STATION AT 94200 CLARK MOUNTAIN ROAD BUILDING WORK.	RE CHAFFEE CONSTRUCTION INC 1253 EVERGREEN ROAD, SUITE 3 WRIGHTWOOD CA 92397 (760)249-8086	NGUYEN, KHOA 222 E MAIN ST STE #208 BARSTOW, CA 92311 (951)232-8611	\$1,440,781 \$0 \$0	11/08/23 11/29/23 12/15/24	0% 0% 0%
HM2							
08-SBD-5730-/0 08-0R4204		IN THE CITY OF FONTANA ON SOUTHEAST QUADRANT OF STATE RTE 210 AND I-15 INTERCHANGE BUILD MAINTENANCE FACILITY	STRONGHOLD ENGINEERING INCORPORATED 150 W WALNUT AVE PERRIS CA 92571 (951)684-9303	FLORES, TIM 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (951)830-6254	\$21,805,000 \$7,189,107 \$183,633	04/02/21 05/03/21 07/09/24	94% 33% SUSPENDED
HA12							
08-VAR-10-8.8/60.9 08-1J9104		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING CMS SYSTEMS, SIGN FOUNDATION AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	SALLOUM, GEORGE 760 S VIA LATA SUITE 100 COLTON, CA 92324 (909)601-5120	\$5,924,923 \$37,500 \$37,500	10/11/23 11/01/23 11/15/24	11% 1% 1%
08-VAR-999-/0 08-1M1804		RIVERSIDE COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE AND HOT MIX ASPHALT OVE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (623)326-3269	RAHMAN, MD 850 S VIA LATA STE 104 COLTON, CA 92324 (951)830-6845	\$2,953,159 \$2,711,893 \$646,728	05/09/23 05/22/23 07/01/24	77% 91% 91%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0 08-1M5804		RIVERSIDE COUNTY AT VARIOUS LOCATIONS FURNISH POLYESTER CONC OVERLAY, PLACE POLY	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)232-6263	\$3,935,735 \$2,681,310 \$1,982,333	08/24/23 09/27/23 07/16/24	64% 69%
08-VAR--/0 08-1M2004		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FURNISH AND PLACE POLYESTER CONCRETE OVERL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)342-0441	NGUYEN, KHOA 222 E MAIN ST #208 BARSTOW, CA 92311 (951)232-8611	\$2,034,879 \$1,962,039 \$0	05/22/23 06/29/23 04/19/24 05/17/24	100% 100% COMPLETED
08-VAR--/0 08-1M1704		RIVERSIDE COUNTY AT VARIOUS LOCATIONS STRUCTURAL CONCRETE AND POLYESTER CONCRETE	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838	CALAM, MAHFUAL 4334 LATHAM STREET SUITE 100 RIVERSIDE, CA 92501 (951)830-6853	\$4,856,478 \$4,387,857 \$362,710	06/30/23 07/24/23 05/28/24	95% 89%
08-VAR--/0 08-1N1404		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS THERMOPLASTIC PAVEMENT MARKING AND THERMOP	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843 (714)318-1677	RAHMAN, MD 850 VIA LATA #104 COLTON, CA 92324 (951)830-6845	\$2,072,153 \$1,488,960 \$308,101	06/26/23 07/28/23 06/27/24	72% 72% SUSPENDED
08-VAR--/0 08-1M7604		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING TRUCK PARKING AVAILABILITY SIGN	BANCROFT CONSTRUCTION SERVICESLLC 4420 EASTON DR SUITE 108 BAKERSFIELD CA 93309 (443)254-4531	SALLOUM, GEORGE 760 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)601-5120	\$917,225 \$374,838 \$219,690	06/28/23 08/16/23 07/31/24	8% 41%
08-VAR--/0 08-1M2204		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS. POLYESTER CONCRETE OVERLAY AND REPLACE JOI	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	CAVILA, XAVIER 119 N. MAPLE SUITE A CORONA, CA 92880 (951)830-6837	\$5,894,147 \$5,804,571 \$250,957	05/24/23 06/19/23 05/24/24	97% 97%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0 08-1J5804		SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS ELECTRIC VEHICLE CHARGING STATION SYSTEMS.	KANAAN CONSTRUCTION, INC. 230 S. IRWINDALE AVE AZUSZA CA 91702 (626)334-5775	FENG, PERCY 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-9010	\$1,570,527 \$1,457,586 \$0	02/10/23 03/27/23 06/17/24	66% 92%
08-VAR--/0 08-1P1304		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS THERMOPLASTIC TRAFFIC STRIPE AND THERMOPLA	PAVE-TECH INC. 3043 HARDING STREET CARLSBAD CA 92008		\$2,965,126 \$0 \$0	03/22/24 04/23/24	0% 0%
08-VAR--/0 08-1M5904		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS STRUCTURAL CONC, BRIDGE REMOVAL AND BAR R	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618		\$4,150,471 \$0 \$0	04/25/24 05/22/24	0% 0%
08-VAR--/0 08-1H9914 SSTG-000C-(554)E --()		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL ROADSIDE SIGN-ONE POST, FURNISH SI	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	AVILA, XAVIER 119 N MAPLE ST STE A CORONA, CA 92880 (951)830-6837	\$3,618,670 \$0 \$0	01/03/24 01/23/24 02/28/25	0% 0%
08-VAR--/0 08-1M7104		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING CAMERA SYSTEMS.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (714)240-9272	FENG, PERCY 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-9010	\$1,661,667 \$1,460,542 \$21,679	06/26/23 07/24/23 08/13/24	68% 88%

**Totals:      Authorized Final Amt:      \$1,449,867,830      Completed to Date:      \$817,777,680      Work This Month:      \$49,386,270**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-168-17.5/17.8 09-382104		INYO COUNTY IN AND NEAR BISHOP FROM 0.1 MILE WEST OF PIONEER LANE TO SUNLAND DRIVE PLACE HMA AND CONSTRUCT CONCRETE CURB RAMP	INTERSTATE CIVIL CONSTRUCTION 1253 EVERGREEN ROAD, SUITE 2 WRIGHTWOOD CA 92397		\$863,066 \$0 \$0	01/25/24 03/04/24	0% 0%
09-INY-190-13.5/68.8 09-401004		REPAIR AND RECONSTRUCT HWY DUE TO FLOOD IN INYO CO NEAR OLANCHA FROM 4.7 MI EO 395TO 7.7 MI WO WIKDROSE CANYON ROAD. DIRECTOR'S OR CENTENNIAL FLOOD DAMAGE REPAIR	FISHER SAND & GRAVEL COMPANY 1302 W. DRIVERS WAY TEMPE, AZ 85284	CHERENZIA, DAMON 500 S MAIN STREET BISHOP, CA 93514 (760)920-3460	\$13,497,240 \$9,113,325 \$0	08/21/23 11/07/23 08/29/24	93% 68%
20.XX 201130							
09-INY-190-68.8/128 09-401104		IN INYO COUNTY NEAR STOVEPIPE WELLS FROM 7.7 MILES WEST OF WILDROSE CANYON ROAD TO 5.5 MILES EAST PF WEST DANTES VIEW ROAD. DIRECT DEATH VALLEY FLOOD DAMAGE REPAIR	ROAD AND HIGHWAY BUILDERS LLC. PO BOX 70846 RENO, NV 89570	CHERENZIA, DAMON 500 S. MAIN STREET BISHOP, CA 93514 (760)920-3460	\$10,990,000 \$6,242,705 \$0	08/28/23 10/30/23 05/20/24	98% 57%
20.XX 201130							
09-INY-190-110.4/124.4 09-394504		CONSTRUCT A BROADBAND MIDDLE MILE NETWORK.INSTALL 13.99 MILES OF 1-2" CONDUIT AS WELL AS PULL BOXES AND SPLICE VAULTS. TRENCH/PLOW/BORE BBMI CONDUIT & SUPP ELEM.	ROAD AND HIGHWAY BUILDERS, LLC PO BOX 70846 RENO, NV 89570	CHERENZIA, DAMON 500 SOUTH MAIN ST. BISHOP, CA 93514 (760)920-3460	\$14,413,180 \$13,729,806 \$0	08/28/23 11/19/23 05/17/24	40% 95%
000000000 000							
09-INY-395-29.2/41.8 09-213404 ACNH-P395-(348)E --()		IN INYO COUNTY NEAR OLANCHA AND CARTAGO FROM 1.4 MILES SOUTH OF LOS ANGELES AQUEDUCT BRIDGE TO 0.2 MILE SOUTH OF ASH CREEK BRIDGE CONSTRUCT 4 LANE EXPRESSWAY	FISHER SAND & GRAVEL CO 1302 W. DRIVERS WAY; TEMPE AZ 85284 (480)730-1033	DAMON CHERENZIA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)920-3460	\$76,600,500 \$49,823,921 \$0	10/22/21 11/23/21 05/09/24	100% 70% OVER RUN
HE14							
09-INY-395-76.0/77 09-394104		INYO COUNTY NEAR INDEPENDENCE FROM 0.2 MILE SOUTH OF MILLER ROAD TO FORT INDEPENDENCE ROAD INSTALL LIGHT STANDARDS.	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384 (310)494-6332	GEORGE ELZAWY 500 S. MAIN ST. BISHOP, CA 93514 (760)920-2475	\$667,366 \$659,105 \$0	03/01/23 04/07/23 05/16/24 05/16/24	100% 100% COMPLETED



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-KER-58-80.5/81 09-375304		KERN COUNTY NEAR KEENE FROM 0.5 MILE WEST OF KEENE TRUCK SCALE TO KEENE TRUCK SCALE AND NEAR MOJAVE FROM CACHE CREEK TRUCK SCALE T REPLACE CMS SIGNS, EXCAVATE ROADWAY AND PL	INTERSTATE CIVIL CONSTRUCTION INC. 1253 EVERGREEN ROAD, SUITE 2 WRIGHTWOOD CA 92397		\$1,176,280 \$0 \$0	12/27/23 02/28/24	0% 0%
09-KER-5755-/114 09-377104		KERN COUNTY AT MOJAVE AT THE MOJAVE SPECIAL CREWS BUILDING AT 1365 BUSINESS ROUTE 58 REMODEL MAINTENANCE STATION.	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	HIN HARTANTO 1858 ROSAMOND BLVD ROSAMOND CA 93560 (760)937-3243	\$969,901 \$975,593 \$0	10/27/22 11/28/22 04/03/24 05/13/24	100% 100% COMPLETED
09-KER-5756-/92 09-367504		KERN COUNTY IN TEHACHAPI AT THE TEHACHAPI HIGHWAY MAINTENANCE STATION AT 305 INDUSTRIAL PARKWAY BUILDING WORK, HOT MIX ASPHALT (TYPE A).	BOWE CONTRACTORS INC. 609 BAILEY CT TEHACHAPI CA 93561 (661)940-0899	HIN HARTANTO 1858 ROSAMOND BLVD. ROSAMOND, CA 93560 (760)937-3243	\$16,522,905 \$7,881,859 \$1,401,815	03/23/23 06/05/23 12/04/24	25% 48%
09-MNO-158-2.0/2 09-402904		SAW CUT & REMOVE 1/2 NB LANE AT PM2 FOR ABOUT 150 FT. EXCAVATE TO 3-5 FT & REBUILD THE STRUCTURAL SECTION. 1-TON ROCK FOR SU-PPORT REPAIR CRACK ON NB HWY 158	CONSPEC INC. PO BOX 181 LEE VINING, CA 93541	CARRUBA, DAVID 500 S MAIN STREET BISHOP, CA 93514 (760)937-8955	\$2,985,000 \$316,782 \$0	12/19/23 02/21/24 05/13/24 05/10/24	100% 100% OVER RUN
20.20 201130							
09-MNO-158-/0 09-399704		TRAFFIC CONTROL, COLD PLANE HMA 0.15-0.25 AT LOCALIZED LOCATIONS. REMOVE DAMAGED PAVEMENT, PAVE BACK HMA AND STRIPING DIRECTOR'S O MONO COUNTY STORM DAMAGE PAVEMENT REPAIR	QUALCON CONTRACTORS, INC. PO BOX 2889 MINDEN, NV 89423	RICHARD MOBERLY 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-3219	\$3,800,000 \$3,579,896 \$0	06/01/23 06/15/23 11/30/23 05/30/24	100% 94% OVER RUN
20.XX.201 130							
09-MNO-395-34.1/34.1 09-377704		IN MONO COUNTY AT CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION CONSTRUCT MAINTENANCE STATION	SAN PATRICIO CONSTRUCTION, INCRICK MOBERLY, P.E. 4820 SOUTH ESCALON BELLOTA RO FARMINGTON CA 95230 (915)487-2324	500 S. MAIN ST BISHOP, CA 93514 (760)937-3219	\$1,495,975 \$1,498,542 \$92,387	05/05/22 08/05/22 05/24/24	97% 100%
HA12							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-58.2/60.4 09-366404 HSNH-P395-(349)0 --()		MONO COUNTY ABOUT 6 MILES NORTH OF LEE VINING FROM ROUTE 167 TO 0.4 MILE NORTH OF CONWAY RANCH ROAD HOT MIX ASPHALT (TYPE A), IMPORTED BORROW,	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (661)399-3361	DAVID CARRUBA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8955	\$7,731,760 \$4,313,849 \$30,990	04/03/23 04/24/23 08/31/24	69% 53%
09-MNO-395-91.6/93.4 09-368004 HSNH-P395-(352)E --()		MONO COUNTY ABOUT 16 MILES NORTH OF BRIDGEPORT FROM BURCHAM FLAT ROAD TO 0.3 MILE SOUTH OF ROUTE 108 HOT MIX ASPHALT (TYPE A), RAIL ELEMENT WAL	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420	DAVID CARRUBA 500 SOUTH MAIN STREET (760)937-8955	\$15,477,100 \$434,468 \$434,468	02/29/24 03/20/24 10/15/25	1% 3%
09-VAR--/0 09-393504		INYO, KERN, MONO AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL CURVE WARNING SIGNS.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WEST IRVINE CA 92606 (949)252-0441	GEORGE ELZAWY 500 S. MAIN ST. BISHOP, CA 93514 (760)920-2475	\$954,432 \$561,310 \$188,658	06/26/23 07/24/23 09/26/24	47% 59%
09-VAR--/0 09-382304		KERN AND MONO COUNTIES AT VARIOUS LOCATIONS FURNISH AND INSTALL SIGN STRUCTURE (TRUSS)	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221	GARRETT ROTTNER 500 S MAIN ST BISHOP, CA 93514 (760)920-2460	\$949,607 \$771,158 \$0	06/15/22 08/01/22 04/10/24	53% 81%

**Totals:      Authorized Final Amt:      \$169,094,311      Completed to Date:      \$99,902,317      Work This Month:      \$2,148,317**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-0-/0 10-0X7504		IN ALPINE CO ON SR4 AT SILVER CREEK BR, ON SR 88 AT WEST FORK CARSON RIVER BR & ON SR 89 AT MARKLEEVILLE CREEK BR UPGRADE BRIDGE RAILINGS	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	PAWAN GARG 850 SOUTH GUILD AVE. SUITE 107 LODI, CA 95240 (209)470-8777	\$5,787,275 \$5,103,715 \$0	03/18/21 04/01/21 07/23/24	63% 87%
HA21							
10-ALP-4-3.0/12.5 10-1R8904		REPLACE DAMAGED GUARD RAILING, END TREATMENTS, OBJECT MARKERS, DELINEATORS DIRS EFA 10A2613 DIRS EFA 10A2613 REPLACE DAMAGED GUARD RAILING.	APEX FENCE COMPANY P.O. BOX 545 ANDERSON, CA.96007	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE 107. LODI, CA. 95240 (209)479-3608	\$1,270,000 \$405,358 \$0	08/25/23 11/20/23 07/10/24	100% 32% OVER RUN
20.20.201 130							
10-ALP-4-/0 10-0S6804		IN ALPINE COUNTY ON STATE ROUTE 4, 88 AND 89 WITH VARIOUS POSTMILES CULVERT REHABILITATION	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	IQBAL AULAKH 850 SOUTH GUILD AVE., SUITE 107 LODI, CA 95240 (209)479-3608	\$3,038,010 \$1,569,284 \$81,025	06/21/21 07/20/21 10/31/24	3% 52%
10-AMA-10-2.0/2 10-1N6204		AMA 10, TUO 49,108 VARIOUS OCATIONS UNSHELTERED ENCAMPMENT REPAIR SLOPES, PLACE SLOPE PAVING, AND REPLACE FENCING DIRS EFA 10A2401 REPAIR SLOPES, PAVING, AND FENCING	SINCLAIR GENERAL ENGINEERING CONSTRUCTION INC. P.O. BOX 1453 OAKDALE, CA 95361	IQBAL AULAKH 850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (209)479-3608	\$3,973,600 \$3,153,176 \$0	02/11/22 04/21/22 06/30/24	100% 79% OVER RUN
20.20.201 130							
10-AMA-49-/0 10-0X7524		AMADOR AND CALAVERAS COUNTIES AT MOKELUMNERIVER BRIDGE BRIDGE WIDENING AND UPGRADING RAILS.	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA CA 95688	PAWAN GARG 850 SOUTHGUILD AVE SUITE 107 LODI CA 95242 (209)470-8777	\$3,814,917 \$1,632,216 \$204,328	02/17/23 03/14/23 10/07/24	53% 43%
HA21							
10-AMA-88-68.0/69 10-1R9104		IN AMA AND ALP COUNTIES ON ROUTE 88 AT VARIOUS LOCATIONS REPAIR DAMAGE ROADSIDE DITCHES AND STRUCTURAL SECTIONS. DIRS EFA 06A2614 REPAIR DAMAGED ROADSIDE AND STRUCTURAL	TOM MAYO CONSTRUCTION INC. 4735 EAST FREMONT STREET STOCKTON, CA 95215	PAWAN GARG 850 SOUTH GUILD AVE., SUITE 107 LODI, CA 95240 (209)470-8777	\$785,000 \$420,815 \$0	05/23/23 10/18/23 06/20/24	73% 54%
20.20.201 130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-4-15.9/16.3 10-1H5004		.NEAR ANGELS CAMP, AT WEST BRANCH CHEROKEE CREEK BRIDGE NO. 30-0036. CHEROKEE CREEK BRIDGE BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIRCLE ST RANCHO CORDOVA CA 95742 (916)852-5530	PAWAN GARG 850 SOUTH GUILD AVE. SUITE 107 LODI CA 95240 (209)470-8777	\$4,398,785 \$1,520,680 \$0	11/18/22 12/01/22 06/30/24	43% 34%
HA21							
10-CAL-26-30.0/38.3 10-0X7514		CALAVERAS COUNTY AT SOUTH FORK MOKELUMNE RIVER BRIDGE AND AT NORTH FORK MOKELUMNE RIVER BRIDGE. PLACE HMA (TYPE A) AND MODIFY BRIDGE RAIL.	BUGLER CONSTRUCTION, INC. 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON CA 94588	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE 107 LODI CA 95240 (209)479-3608	\$3,305,408 \$1,804,823 \$243,632	02/10/23 03/15/23 07/31/24	12% 54%
HA21							
10-MER-5-.5/.8 10-1C7904 CIMG-005 -(156)E --()		IN MERCED COUNTY, ON INTERSTATE 5, SOUTH OF LOS BANOS, AT THE JOHN ERRECA SRRA REPLACE SAFETY ROADSIDE REST AREA	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS RD., SUITE 9 CONCORD CA 94520 (925)627-1700	ZUBAIR ANWAR 952 GOODWIN DR. RIPON CA 95366 (559)977-5907	\$28,505,389 \$28,598,007 \$212,832	12/17/21 01/06/22 05/28/24	87% 99%
HA26							
10-MER-33-.6/1.5 10-1G2504 ACST-X047-(015)E --()		MERCED COUNTY IN AND NEAR DOS PALOS ON ROUTE 33 FROM 0.3 MILE SOUTH OF VALERIA STREET TO 0.1 MILE NORTH OF SANTOS STREET AND IN GU CONSTRUCT CURB RAMP, SIDEWALK, AND DRIVEWA	DIRT DYNASTY, INC. 4110 MEADOW OAKS DR. VALLEY SPRINGS CA 95252	TOFAEL ANWAR 530 W.16TH ST SUITE#D MERCED CA 95340 (209)470-6417	\$4,508,593 \$396,409 \$357,764	12/04/23 12/27/23 01/03/25	12% 9%
HB71							
10-MER-99-.4/12.7 10-1L3104 HSNH-P099-(680)E --()		MERCED COUNTY NEAR MERCED FROM 0.4 MILE NORTH OF MADERA COUNTY LINE TO 0.4 MILE SOUTH OF CHILDS AVENUE INSTALL HIGH TENSION CABLE BARRIER.	HIGHWAY SPECIALTY COMPANY INC. 6591 EASTSIDE ROAD REDDING CA 96001	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$6,393,891 \$5,856,323 \$14,068	06/09/23 06/29/23 07/15/24	13% 92%
HB1							
10-MER-99-3.3/6.9 10-1K0904		MERCED COUNTY NEAR MERCED AT VARIOUS LOCATIONS FROM PLAINSBURG ROAD OVERCROSSING TO LE GRAND ROAD OVERCROSSING PLANT ESTABLISHMENT AND INSTALL DECORATIVE	EMPIRE LANDSCAPING INC. 26945 COUNTRY ROAD 97D DAVIS CA 95616 (530)400-3943	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$1,047,420 \$396,230 \$17,200	05/30/23 06/26/23 05/17/29	3% 39%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-6.8/34.1 10-1P7504		MERCED COUNTY AT VARIOUS LOCATIONS FROM LEGRAND ROAD OVERCROSSING TO EL CAPITAN WAY UNDERCROSSING COLD PLANE AC PAVEMENT AND PLACE POLYESTER	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$2,193,193 \$0 \$0	03/06/24 04/03/24	0% 0%
10-MER-99-12.7/17.8 10-1C1704 ACNH-P099-(662)E --()		IN AND NEAR THE CITY OF MERCED FROM 0.2 MILE SOUTH OF CHILDS AVE. TO 0.2 MILE SOUTH OF FRANKLIN ROAD OC. PAVEMENT REHAB (2R)	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	OBABDULLAH RASHID "ABDUL" 952 GOODWIN DRIVE RIPON, CA 95366 (209)481-3597	\$56,602,294 \$54,055,575 \$715,573	01/22/21 02/11/21 05/30/24	98% 95%
HA22							
10-MER-99-16.3/16.4 10-1N6004		IN MERCED COUNTY ON ROUTES 99, AND 59 AT VARIOUS LACATIONS REPAIR DAMAGED SLOPES, SLOPE PAVING, REMOVE AND REPLACE FENCING DIRS EF REPAIR SLOPES AND REMOVE / REPLACE FENCING	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. 538 SOUTH 5TH AVE., SUITE A OAKDALE, CA 95361	RANBIR BHULLAR 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4306	\$4,417,500 \$2,902,049 \$0	01/31/22 05/04/22 06/05/24	94% 66%
20.20.201 130							
10-MER-99-19.5/20.7 10-3A7214		IN AND NEAR ATWATER, AT ATWATER - MERCED EXPRESSWAY INTERCHANGE. HIGHWAY PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE; HERCULES CA 94547 (510)741-9226	TOFAEL ANWAR 2374 INDUSTRIAL ROWE. TURLOCK, CA.95380 (209)470-6417	\$1,386,255 \$1,280,468 \$12,330	11/15/22 12/21/22 11/13/26	0% 0%
HA22							PLANT EST SATIS
10-MER-99-28.2/37.3 10-0Q1224 ACNH-P099-(672)E --()		IN MERCED COUNTY IN LIVINGSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE. LANE WIDENING FROM 2 TO 3 LANES	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	TOFAEL ANWAR (209)470-6417	\$26,721,560 \$24,245,816 \$407,484	03/30/22 04/26/22 05/30/24	99% 91%
10-MER-140-2.3/49 10-0Y1304 HSNH-P140-(042)E --()		MERCED COUNTY IN AND NEAR GUSTINE AND MERCED AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF SCHMIDT ROAD TO 0.7 MILE EAST OF CUNNINGHA EXTEND CULVERTS AND INSTALL MGS AT VARIOUS	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$3,153,168 \$2,928,783 \$64,676	06/07/23 06/29/23 06/23/24	47% 93%
HBI							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-152-10.1/13.9 10-1L6304 SNHG-P152-(100)E --()		MERCED COUNTY IN AND NEAR SANTA NELLA FROM 0.8 MILE WEST OF GONZAGA ROAD TO 1.6 MILESEAST OF HILLDALE INSTALL HIGH TENSION MEDIAN BARRIER.	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140	TOFAEL ANWAR 530 E. 16TH ST. MERCED, CA 95340 (209)470-6417	\$2,428,428 \$2,312,517 \$1,203,310	11/07/23 12/06/23 06/21/24	28% 95%
HB1							
10-MER-165-33.2/33.2 10-1L3304 HSST-P165-(116)E --()		MERCED COUNTY AT HILMAR AT CAMPBELL STREET INSTALL PEDESTRIAN HYBRID BEACON SYSTEMS.	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$544,383 \$496,865 \$0	05/31/23 06/29/23 04/23/24	90% 91% SUSPENDED
10-MPA-140-12.0/22.1 10-0Y7704 ACNH-P140-(041)E --()		MARIPOSA COUNTY NEAR MARIPOSA FROM 1.3 MILES EAST OF CATHEYS VALLEY PARK TO 0.1 MILE NORTH OF ROUTE 49 REPLACE AC SURFACING, PLACE HMA AND RHMA,	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)352-2351	TROY SCHEIBER 850 SO GUILD AVE SUITE 107  (559)341-2018	\$12,473,597 \$365,959 \$329,464	07/11/23 07/28/23 12/23/24	14% 3%
10-MPA-140-25.3/51.8 10-0Y7804 ACNH-P140-(040)E --()		MARIPOSA COUNTY FROM WHITLOCK ROAD NEAR MIDPINES TO YOSEMITE NATIONAL PARK COLD PLANE EXISTING PAVEMENT AND RESURFACE	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	JUNHAO LIU 19596 MONO WAY SONORA, CA 95370 (530)812-7129	\$25,109,299 \$19,271,963 \$1,114,297	04/04/23 06/08/23 08/08/24	69% 77%
10-MPA-140-42.0/42.7 10-0P9234 ACST-ER18-(005) PER- ( ) --()		NEAR EL PORTAL AND YOSEMITE NATIONAL PARK, FROM 1.2 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TO 0.5 MILE WEST OF SOUTH FORK ME THIS PROJECT PROPOSED TO REMOVE THE	MYERS AND SONS/RL WADSWORTH JOINT VENTURE 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 LODI CA 95240 (559)341-2018	\$21,781,150 \$20,678,025 \$546,958	01/29/21 02/23/21 06/11/24	94% 94%
10-SJ-4-16.0/19.4 10-1F1804 ACNH-P004-(162)E --()		SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF ROUTE 4/5 SEPARATION TO 0.4 MILE WEST OF ROUTE 4/99 SEPA BRIDGE WORK, CONCRETE BARRIER, AND INSTALL	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 LODI, CA 95240 (559)341-2018	\$26,328,389 \$4,513,295 \$1,712,800	09/20/23 10/05/23 10/15/25	8% 17%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-16.2/0 10-1N7604		SAN JOAQUIN COUNTY IN STOCKTON AT MORMON SLOUGH BRIDGE OVERHEAD REPLACE JOINT SEALS AND PLACE POLYESTER CO	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$857,856 \$684,879 \$495,882	07/24/23 08/11/23 06/14/24	25% 80%
HA21							
10-SJ-4-17.7/0 10-1C6704		SAN JOAQUIN COUNTY IN STOCKTON AT WILSON WAY UNDERCROSSING WIDEN INTERSECTION, MODIFYING SIGNAL AND L	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	ARIEL MENDOZA 850S. GUILD AVE.SUITE 107 STOCKTON, CA 95240 (209)639-4686	\$798,987 \$838,870 \$24,709	03/30/23 04/20/23 05/28/24	96% 100%
HB4N							
10-SJ-4-26.5/26.9 10-1R3604		IN SJ COUNTY BETWEN PM 26.5 AND 26.9 ON STOCKTON VIADUCT BRIDGE REPAIR FAILED BRIDGE DECK DIRS EFA 10A2545 REPAIR FAILED BRIDGE DECK	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT STE. D BENICIA, CA 94510 (707)746-8028	CHRIS HANSON ARCH ROAD SUITE 500 STOCKTON, CA 95215 (209)479-4053	\$3,485,000 \$3,109,213 \$0	02/03/23 03/29/23 02/28/24	100% 89% OVER RUN
20.20.201 130							
10-SJ-4-/0 10-1E6104		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS UPGRADE DRAINAGE PUMP PLANTS	KOCH & KOCH INC 13084 JOHN BAUER AVE; GRASS VALLEY CA 95945 (530)432-4000	TROY SCHEIBER 850 SO. GUILD AVE LODI, CA 95240 (559)341-2018	\$4,223,733 \$812,378 \$0	11/23/22 12/22/22 10/08/24	30% 19%
10-SJ-4-/0 10-1C8004		IN SAN JOAQUIN COUNTY ON ROUTE 4 AT OLD RIVER BRIDGE BRIDGE PREVENTATIVE MAINTENANCE	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD; PLEASANTON CA 94566 (925)461-1500	DAVID ABLEDU 3663 ARCH RD. STE. 500 STOCKTON, CA 95215 (209)483-5812	\$8,373,907 \$9,044,777 \$0	03/02/21 03/25/21 05/30/24	100% 100% SUSPENDED
HA21							
10-SJ-5-.6/0 10-1N7704		SAN JOAQUIN COUNTY NEAR TRACY AT ROUTE 5/580 SEPARATION PLACE POLYESTER CONCRETE OVERLAY ON BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	RANBIR BHULLAR 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4306	\$941,320 \$0 \$0	07/25/23 08/11/23 07/19/24	0% 0%
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-13.0/0 10-1N5504		SAN JOAQUIN COUNTY NEAR LATHROP AT PARADISE CUT BRIDGE AND AT PARADISE CUT OVERFLOW BRIDGE REPLACE JOINT SEALS AND PLACE POLYESTER CO	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)468-8485	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$3,604,420 \$2,819,768 \$340,206	05/11/23 06/08/23 10/11/24	62% 78%
10-SJ-5-19.4/19.4 10-1R4104		IN SJ CO ON SR 5 AND HWY 99 COLD PLANE FAILED AREAS TO REMOVE AC PAVEMENT REPLACE HMA-A PAVEMENT DELINEATION & MRKRSDIRS EFA 10A25 COLD PLANE AND REPLACE HMA-A	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO, CA 95354	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$2,532,000 \$2,350,746 \$0	04/12/23 05/12/23 06/30/24	100% 93% OVER RUN
20.20.201 130							
10-SJ-5-23.9/23.9 10-1N5104		SAN JOAQUIN COUNTY IN STOCKTON AT WALKER SLOUGH BRIDGE REPLACE JOINT SEALS AND PLACE POLYESTER CO	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)468-8485	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$1,985,982 \$1,658,626 \$232,236	05/08/23 06/08/23 10/11/24	60% 83%
10-SJ-12-14.9/17.9 10-1R6704		SAN JOAQUIN COUNTY IN AND NEAR LODI FROM WESTGATE DRIVE TO CHEROKEE LANE REPLACE BIKE LANE PAVEMENT DELINEATION AND	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742	TROY SCHEIBER 850 SOUTH GUILD AVE SUITE 107 LODI CA 95240 (559)341-2018	\$490,444 \$385,201 \$385,201	12/01/23 01/29/24 06/06/24	52% 78%
10-SJ-99-28.2/31.7 10-1H5104 ACNH-P099-(682)E --()		SAN JOAQUIN COUNTY IN LODI AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF HARNEY LANE OVERCROSSING TO 0.1 MILE NORTH OF TURNER ROAD O SLOPE PAVING, VEGETATION CONTROL, AND INST	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688	ARIEL MENDOZA 850 S. GUILD AVE LODI, CA (209)639-4686	\$1,847,652 \$1,825,493 \$336,460	09/28/23 10/18/23 05/20/24 05/20/24	100% 100% COMPLETED
10-SJ-99-28.7/31.7 10-1H6504 ACNH-P099-(681)E --()		SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.4 MILE NORTH OF HARNEY LANE OVERCROSSING TO 0.2 MILE NORTH OF TURNER ROAD OVERCROSSING HIGHWAY PLANTING AND IRRIGATION.	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868	ARIEL MENDOZA 850 S. GUILD AVE. LODI, CA 95240 (209)639-4686	\$3,569,514 \$1,069,537 \$352,585	10/19/23 11/28/23 02/20/25	26% 30%
HA25							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-120-.6/T6.8 10-1C9604		IN AND NEAR MANTECA AND LATHROP, FROM ROUTE 5 TO ROUTE 99; ALSO ON ROUTE 5 AT PM R13.34 AND ON ROUTE 99 AT PM 4.56. INSTALL FIBER UPGRADE EXISTING COMMUNICATION	ECONOLITE SYSTEMS, INC. 1250 N. TUSTIN AVE ANAHEIM CA 92807	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$4,095,185 \$3,326,306 \$0	10/20/21 12/14/21 01/20/24	100% 81%
HB4N							
10-SJ-120-2.3/2.3 10-1R6504		IN SJ CO ON EB SR 120 AT MCKINLEY REPAIR FAILED APPROACH SLABS AND REPAIR DRAINAGE DIRS EFA 10A2563 REPAIR FALED APPROACH SLABS AND DRAINAGE	GOLDEN STATE BRIDGE INC. 3701 MALLARD DRIVE BENICIA, CA 94510	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON, CA 95215 (209)479-4053	\$620,000 \$578,848 \$0	03/13/23 05/22/23 04/03/24 05/16/24	100% 100% OVER RUN
20.20.201 130							
10-SJ-205-1.6/5.2 10-1P5104		SAN JOAQUIN COUNTY IN AND NEAR TRACY FROM 0.2 MILE EAST OF MOUNTAIN HOUSE PARKWAY OVERCROSSING TO 0.1 MILE WEST OF GRANT LINE ROAD COLD PLANE EXISTING PAVEMENT AND RESURFACE	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)720-5483	CHRIS HANSON 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$3,637,498 \$3,312,522 \$0	04/26/23 06/05/23 03/20/24	74% 91%
10-SJ-205-4.6/9 10-1C3304 ACIM-2056-(356)E --()		IN TRACY, WEST OF GRANT LINE ROAD TO EAST OF MACARTHUR DRIVE, INSTALL RAMP METERS AND OTHER INTELLIGENT TRANSPORTATION SYSTEM (ITS) INSTALL ITS- PHASE 2	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	JIM BENTON 952 GOODWIN DRIVE RIPON CA 95366 (209)670-9770	\$17,602,636 \$8,735,835 \$93,032	04/05/22 05/03/22 04/11/25	31% 50%
HB4N							
10-SJ-205-/13.2 10-1C3804 HSIM-205 -(6 )3 --()		SAN JOAQUIN COUNTY IN TRACY AND LATHROP ATVARIOUS LOCATIONS FROM 1.4 MILES WEST OF MOUNTAIN HOUSE PARKWAY OVERCROSSING TO 0.1MILE UPGRADE EXISTING MBGR TO THE MIDWEST GUARD	MIDSTATE BARRIER, INC. 3291 S. HIGHWAY 99 STOCKTON CA 95215	CHRISTOPHER HANSON 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)479-4053	\$4,533,880 \$1,654,976 \$468,340	08/11/23 09/13/23 10/11/24	29% 35%
HB1							
10-STA-99-1.5/16 10-1R7704		ON SR 99 IN STA COUNTY BETWEEN PMS R1.5 AND R16 REMOVE DEBRIS, STABILIZE SLOPES, PLACE SLOPE PROTECTION AND TRAFFIC CNTRL DIRS EFA REPAIR STORM DAMAGE	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. P.O. BOX 1453 OAKDALE, CA 95361	HARMINDER DEOL 952 GOODWIN DRIVE RIPON, CA 95355 (209)609-4910	\$385,000 \$0 \$0	03/30/23 05/23/23 09/29/23	0% 0%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-14.7/14.9 10-1P6004		STANISLAUS COUNTY IN AND NEAR MODESTO FROM 0.2 MILE NORTH OF CROWS LANDING ROAD OVERCROSSING TO TUOLUMNE RIVER BRIDGE INSTALL DECORATIVE METAL PANEL, GUARDRAILS	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550	JIM BENTON 952 GOODWIN DRIVE RIPON CA 95366 (209)670-9770	\$1,319,116 \$1,196,913 \$43,180	08/18/23 09/25/23 05/24/24	97% 91%
10-STA-132-27.1/28.1 10-1G4204 ACST-S132-(052)E --()		STANISLAUS COUNTY IN WATERFORD FROM 0.1 MILE WEST OF REINWAY AVENUE TO 0.1 MILE EAST OF F STREET WIDEN SHOULDER, CONSTRUCT SIDEWALKS, AND I	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	MAGDY FARID 952 GOODWIN DRIVE RIPON, CA 94520 (209)607-8786	\$3,117,020 \$972,043 \$383,321	03/28/23 04/20/23 09/12/24	29% 31%
HB71 10-TUO-49-10.5/11.5 10-1S0404		REPLACE CULVERTS AND REPAIR SLOPE CULVERTS SLOPE DIRECTOR ORDER-10A2612 REPLACE FIVE CULVERTS AND DAMAGED SLOPE.	SINCLAIR GENERAL ENGINEERING CONSTRUCTION INC. PO BOX 1453 OAKDALE, CA. 95361 (209)847-6100	JONATHAN NGAI 19596 MONO WAY SONORA, CA. 95370 (209)279-3514	\$885,000 \$760,731 \$0	08/25/23 10/18/23 04/21/24	7% 86%
20.20.201 130 10-TUO-120-48.3/48.3 10-1T0904		REPAIR SLOPE AND DRAINAGE SYSTEM IN TUOLUMNE COUNTY 10-1T0904 DIR EFA 10A2676 REPAIR SLOPE AND DRAINAGE SYSTEM IN TUO CO	GEORGE REED INC. PO BOX 4760 MODESTO, CA.95352	JONATHAN NGAI 19596 MONO WAY SONORA, CA.95370 (209)279-3514	\$1,259,000 \$0 \$0	04/03/24 04/18/24 06/05/24	0% 0%
20.20.201 130 10-VAR-4-/0 10-1F4004		SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL CMSS, CCTV, TMSS, VCS, RWIS AND FO	TENNYSON ELECTRIC INC. 7275 NATIONAL DR STE A2 LIVERMORE CA 94550	JUNHAO LIU 850 S GUILD AVE LODI, CA 95240 (530)812-7129	\$9,758,826 \$8,748,049 \$306,595	02/01/23 03/03/23 05/26/24	97% 89%
10-VAR-59-/0 10-0G8304 B1ST-X077-(014)E --()		MERCED COUNTY AT VARIOUS LOCATIONS BRIDGE SEISMIC RESTORATION.	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$15,460,330 \$2,600,446 \$2,002,066	10/31/23 11/27/23 11/07/25	14% 17%
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-VAR-99-7.4/29.5 10-1N5204		SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS REPAIR APPROACH SLAB AND PLACE POLYESTER C	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)468-8485	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$2,048,005 \$1,934,429 \$428,441	05/18/23 06/05/23 10/11/24	88% 92%
HM							
10-VAR--/0 10-1P7104		SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS BRIDGE POLYESTER CONCRETE OVERLAY.	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$3,957,107 \$489,155 \$489,155	03/18/24 04/10/24 11/07/24	7% 12%
10-VAR--/0 10-1P6504		MERCED, SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS PREPARE AND PAINT CONCRETE BRIDGE AREAS AN	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688 (999)999-9999	CHRIS HANSON 3663 ARCH ROAD SUIT 500 STOCKTON CA 95215 (209)479-4053	\$3,662,010 \$2,739,842 \$305,484	07/21/23 08/16/23 06/05/24	80% 75%
10-VAR--/0 10-1R8214		DISTRICT 04, 09, 10 ON VAR ROUTES PARTNERING	GHILOTTI BROS AND ST FRANCIS ELECTRIC JV 525 JACOBY STREET SAN RAFAEL CA 94901	GHOLAM HOSSAINZADEH 3663 ARCH ROAD STOCKTON CA 95215 (209)279-3508	\$40,000 \$0 \$0	09/11/23 02/09/24 06/30/24	0% 0%

**Totals:      Authorized Final Amt:      \$355,058,930      Completed to Date:      \$245,557,933      Work This Month:      \$13,924,633**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-0-0 11-432194		REPAIR STORM DAMAGE DUE TO WEATHER EVENT AND FLASH FLOODING IN IMPERIAL COUNTY AT MULTIPLE LOCATIONS DIR S EMERGENCY L.B. REPAIR STORM DAMAGE	ROVE ENGINEERING, INC. P.O. BOX 2108 EL CENTRO, CA. 92244	LOPEZ, CARLOS 4050 TAYLOR STREET SAN DIEGO CA. 92110 (619)991-0827	\$5,985,000 \$2,162,294 \$0	09/01/23 03/15/24 12/31/24	17% 36%
20.20 201130							
11-IMP-8-3.7/48 11-2N1644		IMPERIAL COUNTY AT VARIOUS LOCATIONS FROM 0.7 MILE EAST OF MOUNTAIN SPRINGS ROAD UNDERCROSSING TO 0.2 MILE EAST OF ROUTE 7/8 SEPAR MICROSURFACING, COLD PLANE, RHMA, PAVEMENT	CALMEX ENGINEERING INC. 2750 LILAC AVE BLOOMINGTON CA 92316	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$4,350,109 \$4,254,409 \$0	05/19/23 06/16/23 04/25/24 04/25/24	100% 100% COMPLETED
11-IMP-8-4.6/8.6 11-432174		REMOVE BOULDERS AND REPAIR STORM DAMAGE FROM TROPICAL STORM HILARY. IMPERIAL COUNTY ON I-8 DIR'S EMERGENCY L.B.8 REMOVE BOULDERS	SB GENERAL ENGINEERING, INC. IN PO BOX 1400 LAKESIDE, CA 92040	LOPEZ, CARLOS G. 4050 TAYLOR ST. SAN DIEGO, CA 92110 (619)991-0827	\$6,985,000 \$2,883,901 \$0	08/20/23 12/20/23 08/30/24	0% 41%
20.20 201130							
11-IMP-8-32.4/46.1 11-412004 ACNH-X025-(030)E --()		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS. ROADSIDE SAFETY IMPROVEMENTS	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE STREET; RIVERSIDE CA 92509 (909)342-8447	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$4,802,600 \$4,186,674 \$152,252	02/15/23 03/15/23 06/28/24	91% 87% SUSPENDED
11-IMP-98-32.1/32.5 11-0802A4 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. PLACE HMA, MINOR CONCRETE, MOD DRAINAGE	RAL INVESTMENT CORPORATION DBASILVERSTRAND CONSTRUCTION 10065 OLD GROVE RD, #200 SAN DIEGO CA 92131 (858)444-1963	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$6,932,457 \$5,837,300 \$532,546	09/28/22 10/31/22 06/28/24	100% 83%
11-IMP-98-32.1/32.5 11-080284 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. WIDENING SR-98 HIGHWAY FROM 4 LANES	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,246,161 \$1,272,124 \$0	12/04/20 12/24/20 03/30/23	25% 18%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Accepted	%Time % Work Message
11-SD-0-/0 11-432484		REPAIR SINKHOLE DAMAGE DUE TO FAILED CULVERTS. IN SAN DIEGO COUNTY, IN SAN DIEGO AND CHULA VISTA ON RTE 805 AND 163 DIR'S EMERGENC REPAIR SINKHOLES	MONTANO PIPELINE, INC 231 4TH AVE CHULA VISTA, CA 91910	DAABAS, JALAL 4050 TAYLOR STREET SANDIEGO, CA 92110 (619)455-6151	\$1,485,000 \$490,105 \$0	02/01/24 04/24/24 12/30/24	100% 33%  OVER RUN
20.20 201130							
11-SD-0-/0 11-432494		REPAIR DAMAGED GUARDRAIL AND END TREATMENTS DUE TO RECENT STORM EVENTS. IN SAN DIEGO COUNTY ALONG VARIOUS LOCATIONS..DIR'S EMERGEN REPAIR DAMAGED GUARDRAIL	SB GENERAL ENGINEERING, INC. PO BOX 1400 LAKESIDE, CA 92040	WOOD, BRETT 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)323-9447	\$985,000 \$642,853 \$0	02/07/24 05/01/24 12/31/24	100% 65%  OVER RUN
20.20 201130							
11-SD-0-/0 11-432504		IN SAN DIEGO COUNTY ALONG VARIOUS ROUTES. REPAIR FAILED DRAINAGE SYSTEMS REPAIR DAMAGED PAVEMENT DIR'S EMERGENCY L.B. REPAIR FAILED DRAINAGE	LB CIVIL CONSTRUCTION, INC. 324 E. VALLEY PKWY ESCONDIDO, CA 92025	HO, TYLER 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)518-2236	\$2,485,000 \$107,450 \$0	02/13/24 03/15/24 02/21/25	100% 4%  OVER RUN
20.20 201130							
11-SD-0-/0 11-432524		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. EMERGENCY - REPAIR STORM DAMAGE. REPLACE FAILED CULVERTS DIR'S EMERGENCY L.B. REPAIR STORM DAMAGE	ROVE ENGINEERING, INC. PO BOX 2108 EL CENTRO, CA 92244	LOPEZ, CARLOS G. 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)991-0827	\$4,285,000 \$0 \$0	02/29/24 05/09/24 12/31/24	0% 0%  OVER RUN
20.20 201130							
11-SD-5-.3/5 11-430674 ACST-X073-(150)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONVERT POTABLE IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	JOE IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$12,561,288 \$12,000,949 \$94,512	01/28/22 03/16/22 07/08/26	0% 0%  PLANT EST SATIS
11-SD-5-.9/0 11-4C0034		SAN DIEGO COUNTY IN SAN YSIDRO AT THE ROUTE 5/805 SEPARATION REPLACE GATEWAY SIGN, INSTALL LANDSCAPE, H	THE HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)701-0385	\$1,931,314 \$1,266,400 \$41,162	06/16/23 07/05/23 04/29/25	26% 66%  OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-4.6/4.6 11-432304		REPLACE PUMP SYSTEM AND FAILED COMPONENTS IN SAN DIEGO COUNTY ALONG I-5 AT PALM AVE PUMP STATION DIR'S EMERGENCY L.B.	ALVAREZ AND SHAW, INC. 2101 ALPINE BLVD, STE C ALPINE, CA. 91901	NELMARK, JODO 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)857-4332	\$1,985,000 \$15,466 \$0	01/26/24 03/01/24 06/19/25	5% 1%
20.20 201130		REPLACE PUMP SYSTEM					
11-SD-5-6.1/16 11-2N1084		SAN DIEGO COUNTY ON ROUTE 5 IN CHULA VISTA AT PALOMAR STREET OVERCROSSING AND IN SAN DIEGO AT DE ANZA OFF-RAMP UNDERCROSSING SPALL REPAIRS, PLACE JOINT SEALS, & PLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	JOHN TRAN 5377 OTAY MESA ROAD SAN DIEGO, CA 92154 (916)639-4314	\$1,313,313 \$1,157,789 \$284,438	12/05/23 01/10/24 05/30/24	92% 88%
11-SD-5-12.8/13.2 11-4C0044		SAN DIEGO COUNTY IN SAN DIEGO FROM 32ND STREET OVERCROSSING TO 0.1 MILE SOUTH OF 28TH STREET OVERCROSSING CONSTRUCT NON-MOTORIZED PATHWAY, PRIVACY W	LB CIVIL CONSTRUCTION, INC. 324 EAST VALLEY PARKWAY SAN DIEGO CA 92025	CARLOS COVARRUBIAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)760-7875	\$3,019,367 \$2,940,907 \$450,517	11/29/22 12/22/22 06/25/24	100% 97% OVER RUN
11-SD-5-16.0/16 11-431994		REPAIR BRIDGE DECK AT 5/163 SEPARATION IN SAN DIEGO COUNTY IN SAN PO BOX 1400 DIEGO ON I-5 AT 5/163 SEPARATION (BR.NO. 57-0391) DIR'S EMERGENC REPAIR BRIDGE DECK	SB GENERAL ENGINEERING, INC. 231 FOURTH AVE LAKESIDE, CA 92040	LOPEZ, CARLOS G. 4050 TAYLOR ST. SAN DIEGO, CA 92110 (619)991-0827	\$5,985,000 \$5,760,079 \$0	08/09/23 10/09/23 12/31/24	0% 96%
20.20 201130							
11-SD-5-30.0/34.3 11-426504		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE SOUTH OF SORRENTO VIADUCT TO 0.2 MILE NORTH OF DEL MAR HEIGHTS ROAD OVERCROSSING CONSTRUCT BIKE PATH, HMA, FIBER OPTIC, LAN	MONTANO PIPELINE INC 231 FOURTH AVE CHULA VISTA CA 91910	GENARO GENEL 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$6,845,024 \$5,696,642 \$912,391	03/23/23 04/25/23 05/02/25	41% 99%
11-SD-5-31.8/32.2 11-422004		IN SAN DIEGO COUNTY, FROM CARMEL MOUNTAIN ROAD UNDERCROSSING TO 0.4 MILE NORTH AND AT 0.1 MILE SOUTH OF CARMEL VALLEY ROAD STORMWATER MITIGATION/ DETENTION	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	JOSEPH IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$586,583 \$526,800 \$2,173	09/24/21 10/19/21 02/24/25	0% 0% PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-34.7/36.3 11-2E1544		IN SDC IN SD FROM 0.6 MILE NORTH OF DEL MAR HEIGHTS RD OVERCROSSING TO VILLA DE LA VALLE UNDERXING. TO LOWER EXISTING ELEVATIONS AT THE	MARATHON CONSTRUCTION CORPORATION 10108 RIVERFORD RD CA, LAKESIDE 92040 (619)276-4401	JARED CORBITT 990 HIGHLAND DR. #308 SOLANA BEACH CA 92075 (858)220-3986	\$70,154,826 \$53,528,172 \$1,735,170	12/10/21 12/21/21 09/24/29	29% 76%
11-SD-5-37.4/52.6 11-2T36U4 ACIM-0051-(996) 2111-56 -( 0)0		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LOMAS SANTA FE DRIVE UNDERCROSSING TO 0.2 MILES NORTH OF OCEANSIDE BOULEVARD UNDERCROSSI CONSTRUCT MULTI-MODAL ENHANCEMENT, SOUND W	FLATIRON-SKANSKA-STACY AND WITBECK, A JOINT VENTURE 12121 SCRIPPS SUMMIT DR #400 SAN DIEGO CA 92131	YONG PAK 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1481	\$75,593,833 \$21,637,744 \$4,404,344	10/20/23 11/20/23 07/31/26	16% 29%
11-SD-5-37.4/52.6 11-2T35U4		IN CITY OF CARLSBAD FROM PALOMAR AIRPORT RD TO SR78 CONSTRUCT ONE HOV LANE IN EACH	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 12121 SCRIPPS SUMMIT DR. #400 SAN DIEGO, CA 92131 (760)637-0654	STEVE MCMILLAN 2863 CAMEL VALLEY RD DEL MAR, CA 92014 (858)518-3505	\$64,393,199 \$62,477,860 \$123,280	09/07/21 10/04/21 05/30/25	100% 96% OVER RUN
11-SD-5-52.3/52.3 11-432474		REPAIR FAILED DRAINAGE SYSTEM DUE TO RECENT STORM EVENT. IN SAN DIEGO COUNTY, IN OCEANSIDE, ON I-5 SB DIR'S EMERGENCY L.B. REPAIR FAILED CULVERT	ROVE ENGINEERING, INC. PO BOX 2108 EL CENTRO, CA 92244	BADI, BASHIR 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)455-4399	\$485,000 \$0 \$0	02/20/24 04/25/24 12/30/24	0% 0%
20.20 201130							
11-SD-5-54.2/54.2 11-432434		IN SAN DIEGO COUNTY IN THE CITY OF OCEANSIDE ON I-5 REMOVE AND REPLACE FAILED DRAINAGE SYSTEMS DIR S EMERGENCY L.B. REPAIR FAILED CULVERTS	MONTANO PIPELINE, INC. 231 4TH AVE CHULA VISTA, CA 91910	DAABAS, JALAL 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)455-6151	\$685,000 \$670,034 \$0	01/22/24 04/23/24 12/30/24	100% 98% OVER RUN
20.20 201130							
11-SD-8-3.0/8.3 11-427104 ACIM-008 -(1 )3 --()		SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM MISSION CENTER ROAD OVERCROSSING TO COLLEGE AVENUE OVERCROSSING MODIFY SIGNAL & LIGHTING SYSTEMS & REPLACE	FEC FUTURE CONTRACTORS AND ENGINEERS INC 7700 IRVINE CENTER DR SUITE 8 IRVINE CA	ARASHDEEP PANNU 1463 BROADWAY AVENUE EL CAJON CA 92021 (619)954-8575	\$3,566,565 \$3,135,264 \$132,314	04/12/23 04/28/23 06/25/24	87% 87%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-12.9/14.6 11-430434 BLIM-008 -(330)E --()		IN SAN DIEGO COUNTY IN LA MESA AND EL GRIFFITH COMPANY CAJON FROM 0.1 MILE WEST OF GROSSMONT 10660 SCRIPPS RANCH BLVD.; BOULEVARD OVERCROSSING TO WEST MAIN STREET OVERCROSSIN BRIDGE REHABILITATION	SAN DIEGO CA 92123 (760)224-0889	JANELLE CLANTON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1418	\$20,817,845 \$11,211,113 \$1,388,415	07/16/22 08/19/22 01/29/25	66% 56%
11-SD-8-23.0/61.3 11-422104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.7 MILE WEST OF FLINN SPRINGS ROAD UNDERCROSSING TO 0.2 MILE EAST OF CRESTWOOD ROA CULVERT REHABILITATION	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	ARASHDEEP PANNU 1463 BROADWAY EL CAJON, CA 92921 (619)995-7332	\$6,089,877 \$5,753,173 \$125,711	01/27/22 02/23/22 05/31/24	91% 94%
11-SD-8-31.8/41.7 11-423704 ACIM-008 -(068)E --()		IN SAN DIEGO COUNTY NEAR ALPINE FROM VIEJAS CREEK BRIDGE TO PINE VALLEY CREEK BRIDGE PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1028	ARASHDEEP PANNU 1463 BROADWAY EL CAJON, CA 92921 (619)954-8575	\$43,946,698 \$31,327,607 \$1,551,929	04/01/22 05/03/22 09/18/24	85% 71%
11-SD-15-2.1/2.2 11-432444		REPAIR DRAINAGE CHANNEL DUE TO STORM EVENTIN SAN DIEGO COUNTY IN SAN DIEGO ALONG THEEB-94 AND SB I-15 CONNECTOR RAMP. DIR'S EMERGE REPAIR DRAINAGE CHANNEL	MONTANO PIPELINE, INC. 231 4TH AVE CHULA VISTA, CA 91910	AGUILAR, PEDRO 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)490-9264	\$2,385,000 \$659,291 \$0	02/01/24 05/08/24 12/31/24	69% 28%
20.20 201130							
11-SD-15-31.3/37.1 11-430514 ACSB-0154-(210)E --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM 0.2 MILE SOUTH OF ROUTE 15/78 SEPARATON TO 0.5 MILE NORTH OF DEER SPRINGS ROAD OVE MAINLINE PAVEMENT REHABILITATION,	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	JASON ALSHEIKH 871 N BROADWAY ESCONDIDO, CA 92025 (858)688-1473	\$47,956,308 \$26,848,002 \$854,612	05/27/22 06/27/22 05/01/25	70% 56%
11-SD-52-5.1/9 11-430254 ACNH-P052-(021)E --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE WEST OF CONVOY STREET OVERCROSSING TO0.3 MILE EAST OF SANTO ROAD OVERCROSSING CONST AUX LANE, COMPACTION GROUTING, RHMA,	SCJ CSI CJA A JOINT VENTURE 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	TAI LAM 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1443	\$54,960,170 \$6,212,843 \$5,404,845	12/21/23 01/29/24 04/01/27	5% 11%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-13.8/13.8 11-2N1424		SAN DIEGO COUNTY IN SANTEE ON ROUTE 52 AT SAN DIEGO RIVER-HOLLINS LAKE BRIDGE AND INLA MESA ON ROUTE 125 AT PANORAMA DRIVE UNDERCR GRIND, CLEAN AND REPAIR BRIDGE DECK, OVERL	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	JOHN TRAN 5377 OTAY MESA ROAD SAN DIEGO, CA 92154 (916)639-4314	\$2,197,197 \$1,206,663 \$1,135,399	10/13/23 11/08/23 06/20/24	51% 55%
11-SD-54-/6.4 11-424804 ACNH-P054-(009)E --()		SAN DIEGO COUNTY IN AND NEAR SAN DIEGO, NATIONAL CITY AND CHULA VISTA FROM ROUTE 54/5 SEPARATION TO 0.4 MILE EAST OF SWEETWATER RO MICRO-SURFACING, ISR, BRIDGE DECK REPAIR,	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY CA 91977 (619)602-0333	\$17,174,908 \$7,630,943 \$576,502	05/30/23 07/05/23 12/26/24	21% 44% SUSPENDED
11-SD-56-.3/9.7 11-411904		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMEL CAMINO REAL UNDERCROSSING TO ROUTE 56/15 SEPARATION CONSTRUCT ROCK BLANKET, FENCE, STRIPING, L	MONTANO PIPELINE INC 231 FOURTH AVE CHULA VISTA CA 91910 (619)838-6848	STEVE MCMILLAN 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$3,076,495 \$0 \$0	02/13/24 03/21/24 10/29/25	0% 0%
11-SD-56-.3/3 11-2T3644		SAN DIEGO COUNTY IN SAN DIEGO FROM EL CAMINO REAL UNDERCROSSING TO 0.3 MILE WESTOF CARMEL VALLEY ROAD OVERCROSSING CONSTRUCT JPCP, HMA, RHMA-G, SIGNS, BARRIE	EL GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	STEVE MCMILLAN 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$17,857,360 \$2,438,017 \$469,681	10/17/23 11/14/23 05/29/26	10% 14%
11-SD-67-6.0/24.4 11-430564		IN SAN DIEGO COUNTY NEAR LAKESIDE AND RAMONA FROM 0.2 MILE NORTH OF SAN DIEGO RIVER BRIDGE TO ROUTE 78 JUNCTION RUBBERIZED HOT MIX ASPHALT (RHMA)	HANSON AGGREGATES PACIFIC SOUTHWEST LLC. DBA ATP GENERAL ENGINEERING CONTRAC 4211 PONDEROSA AVENUE, STE C; SAN DIEGO CA 92123 (619)777-8100	CARLOS COVARRUBIAS 2863 CARMEL VALLEY ROAD DEL MAR, CA 92104 (858)688-1597	\$38,798,049 \$36,682,911 \$808,715	03/01/22 04/21/22 07/05/24	91% 92%
11-SD-78-.3/16 11-422304 BINH-P078-(121)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF ROUTE 78/5 SEPARATION TO 0.5 MILE WEST OF ROUTE 15/78 SEPARATION CULVERT REPLACEMENT - REHAB	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	RAMESH NARAHARI 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1444	\$13,921,063 \$9,816,329 \$1,314,532	10/28/22 12/01/22 08/15/25	44% 70%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-9.8/10.6 11-423804 ACNH-X073-(151) --()		IN SAN DIEGO CO ON RTE 94 FROM E94/N125 SEP IN LEMON GROVE TO 0.1 MI E/O SPRING ST UC IN LA MESA AND ON RTE 125 FR 0.6 MI S/O SPRI REHABILITATE PAVEMENT BY GRINDING	GRIFFITH COMPANY 12200 BLOOMFIELD AVE.; SANTA FE SPRINGS CA 90670 (562)929-1128	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$28,450,963 \$13,019,916 \$597,784	04/27/22 05/20/22 03/31/25	56% 46%  SUSPENDED
11-SD-94-14.9/29.2 11-2N1194		SAN DIEGO COUNTY NEAR JAMUL FROM JUNCTION ROUTE 54/94 TO 0.7 MILE EAST OF DULZURA CREEK MICROSURFACING, RUMBLE STRIP, PAVEMENT MAR	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691	MICHAEL STEWART 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1572	\$4,471,226 \$4,134,609 \$0	05/18/23 06/19/23 05/31/24	100% 91%
11-SD-125-9.3/13 11-430244 BLNH-P125-(021)E --()		SAN DIEGO COUNTY IN AND NEAR LEMON GROVE FROM 0.3 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO 0.2 MILE SOUTH OF ROUTE 125/94 SEP PLACE HMA, RHMA, SLAB REPLACEMENT, AND ELE	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$30,574,021 \$7,645,373 \$1,015,258	09/06/23 10/05/23 01/27/26	13% 25%
11-SD-125-9.6/13.2 11-411404 ACNH-P125-(020)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE FROM 0.1 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO ROUTE 94/125 SEPARATION ROADSIDE SAFETY IMPROVEMENTS.	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, SUITE 140; IRVINE CA 92618 (949)299-1400	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$3,186,724 \$672,143 \$0	08/11/21 09/14/21 06/19/23	16% 21%
HA							
11-SD-125-9.6/13.2 11-4114A4 ACNH-P125-(020)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE FROM 0.1 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO ROUTE 94/125 SEPARATION ROADSIDE SAFETY IMPROVEMENTS.	HAZARD CONSTRUCTION ENGR LLC 10529 VINE ST LAKESIDE CA 92040 (858)587-3600	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$3,648,879 \$2,948,732 \$78,064	10/06/22 10/06/22 12/18/24	100% 80%
HA							
11-SD-163-4.3/10.8 11-430484		SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF FRIARS ROAD OVERCROSSING TO KEARNY VILLA ROAD OVERCROSSI UPGRADE ROADSIDE SAFETY ELEMENTS, ELECTRIC	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	GENARO GENEL 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1376	\$7,786,619 \$747,343 \$747,343	12/06/23 01/10/24 12/03/25	2% 10%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time Work Message
11-SD-805-3.5/13.9 11-429004 ACIM-805 -(1 )6 --()		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF MAIN STREET UNDERCROSSING TO HOME AVENUE UNDERCROSSING MODIFY SIGNAL & LIGHTING SYSTEMS & REPLACE	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DRIVE VISTA CA 92081	ARASHDEEP PANNU 1463 BROADWAY EL CAJON CA 92921 (858)688-1531	\$6,520,500 \$1,098,228 \$127,625	05/19/23 06/16/23 07/19/24	33% 17%
11-SD-805-5.1/8.3 11-2T3434 TPLN-6211-(139)0 --()		SAN DIEGO COUNTY IN CHULA VISTA FROM PALOMAR STREET OVERCROSSING TO 0.5 MILE NORTH OF BONITA ROAD UNDERCROSSING SOUNDWALLS, WIDEN FREEWAY, STRUCTURES, LAN	WALSH CONSTRUCTION COMPANY II,LLC 1390 WILLOW PASS ROAD SUITE 9 CONCORD CA 94520	TAN CAO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1511	\$32,678,020 \$102,761 \$102,761	01/29/24 02/28/24 09/21/26	2% 0%
11-SD-805-16.0/16.3 11-432664  20.80 240100		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL HIGH STRENGTH CLIMB AND CUT RESISTANT SECURITY FENCE DIR'S EMERGENCY L.B. INSTALL SECURITY FENCE	SB GENERAL ENGINEERING, INC. PO BOX 1400 LAKESIDE, CA 92040	LOPEZ, CARLOS G. 4050 TAYLOR STREET SAN DIEGO, CA. 92110 (619)991-0827	\$1,945,000 \$0 \$0	01/05/24 04/17/24 07/01/24	0% 0%
11-SD-805-20.7/23.5 11-411504 ACIM-805 -(642)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO, AT VARIOUS LOCATIONS, FROM LINDA VISTA ROAD OVERCROSSING TO ROUTE 805/52 SEPARATION RELOCATE APPURTENANCES; ADD	MONTANO PIPELINE INC 231 FOURTH AVE; CHULA VISTA CA 91910 (619)838-6848	ARASHDEEP PANNU 1463 BROADWAY EL CAJON, CA 92921 (858)688-1531	\$6,121,966 \$5,900,208 \$86,386	04/27/22 06/27/22 10/03/24	77% 98%
11-SD-805-23.9/25.1 11-430394 ACIM-805 -(1 )6 --()		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF ROUTE 805/52 SEPARATION TO 0.3 MILE SOUTH OF NOBEL DRIVE OVERCROSSING WIDEN FREEWAY, STRUCTURES, CONSTRUCT SIGNS	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	TYLER JONES 817 SWEETWATER RD SPRING VALLEY, CA 91977 (760)594-2021	\$22,553,922 \$2,086,439 \$1,408,938	11/03/23 11/30/23 05/19/25	12% 9%
11-SD-905-6.4/10.1 11-431064 ACNH-P905-(023)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE WEST OF CALIENTE AVENUE OVERCROSSING TO 0.4 MILE EAST OF LA MEDIA ROAD UNDERCROSSI CONSTRUCT SR-905 LANDSCAPING AT	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	KARL HARTLINE 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1366	\$4,421,333 \$4,015,983 \$2,660	07/11/22 08/02/22 08/26/26	0% 0% PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-905-12.0/12 11-430644 ACNH-P905-(025)E --()		SAN DIEGO COUNTY NEAR SAN DIEGO AT OTAY MESA COMMERCIAL VEHICLE ENFORCEMENT FACILITY	SEMA CONSTRUCTION 42690 RIO NEDO SUITE G TEMECULA CA 92590	DANIELA GOMEZ 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1414	\$6,229,831 \$6,018,491 \$10,820	10/28/22 11/18/22 03/02/25	50% 97%
11-SD--/0 11-432024		IN SAN DIEGO COUNTY AND IMPERIAL COUNTY ON VARIOUS ROUTES AT VARIOUS LOCATIONS TREE REMOVAL DIR'S EMERGENCY L.B. TREE REMOVAL	E-4 CONSTRUCTION INC DBA CALI CONSTRUCTION 12935 POMERADO RD SUITE C POWAY, CA 92064 (619)208-2401	KEMP, LAUREN 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)688-1480	\$1,985,000 \$1,947,225 \$36,000	06/30/23 10/27/23 06/30/25	46% 98%
20.20 201130							
11-SD--/0 11-432544		IN SAN DIEGO AND IMPERIAL COUNTY AT VARIOUS LOCATIONS. SITE WASTE REMOVAL AND CLEAN UP AT LEVEL 1 AND LEVEL 2 ENCAMPMENTDIR'S EMER ENCAMPMENT CLEANUP	ALVAREZ AND SHAW, INC. 2101 ALPINE BLVD. STE C ALPINE, CA 91901	INOUYE, ERIC 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1318	\$985,000 \$0 \$0	04/15/24 04/25/24 12/30/24	0% 0%
20.80 240100							
11-VAR-8-0/00 11-430444 BIST-X025-(031)E --()		IMPERIAL COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES, CONCRETE BARRIERS, T	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504	KARL HARTLINE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (858)688-1366	\$7,866,783 \$6,034,616 \$373,599	12/22/22 01/18/23 06/30/24	86% 77%
11-VAR-15-27.7/30.8 11-2N1414		SAN DIEGO COUNTY AT VARIOUS LOCATIONS PLACE METHACRYLATE, POLYESTER CONCRETE, JO	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	BENJAMIN HANEY 4050 TAYLOR STREET SAN DIEGO CA 92110 (858)518-8709	\$2,894,047 \$2,416,823 \$33,856	05/26/23 06/26/23 06/14/24	100% 84%
11-VAR-52-1.3/16.3 11-2N1444		SAN DIEGO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, METHACRYLATE,	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	BENJAMIN HANEY 4050 TAYLOR STREET SAN DIEGO CA 92110, (858)518-8709	\$3,198,740 \$2,892,158 \$48,770	05/30/23 06/27/23 06/05/24	91% 90%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-VAR-111-3.2/45.4 11-430304 HSST-X025-(032)E --()		IMPERIAL COUNTY AT VARIOUS LOCATIONS INSTALL RUMBLE STRIPS, UPGRADE GUARDRAIL A	SB GENERAL ENGINEERING, INC 12125 LAKESIDE AVENUE LAKESIDE CA 92040	GUILLERMO SILLAS- ARREDONDO 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$9,187,781 \$5,777,605 \$1,670,302	10/17/23 11/17/23 12/31/24	57% 63% SUSPENDED
11-VAR-805-.2/14.6 11-2N1204		SAN DIEGO COUNTY AT VARIOUS LOCATIONS MICRO-SURFACING, COLD PLANE, OVERLAY, STRI	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	MICHAEL STEWART 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1572	\$2,676,779 \$2,584,615 \$2,000	05/19/23 06/19/23 05/31/24	100% 96% OVER RUN

**Totals:      Authorized Final Amt:      \$751,210,741      Completed to Date:      \$402,481,374      Work This Month:      \$28,837,605**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-.1/.9 12-0Q9904 ACNH-P001-(690)E --()		ORANGE COUNTY IN DANA POINT AND SAN JUAN CAPISTRANO FROM CAMINO LAS RAMBLAS UNDERCROSSING TO 0.1 MILE WEST OF DOHENY PARK ROAD UND PLANTING, IRRIGATION, ROCK BLANKET, GRAVEL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780	JOUBEEN, JAY/CE- WARE, E 4 VENTURE #150 IRVINE, CA 92618 (949)279-8638	\$4,010,557 \$1,584,054 \$361,460	08/16/23 09/06/23 12/22/25	21% 40%
12-ORA-1-4.9/5.5 12-0H1504 HA22		IN ORANGE COUNTY, IN LAGUNA BEACH AND NEWPORT BEACH, ON RTE 001 FROM 1,000 FEET SOUTH OF VISTA DEL SOL TO MOSS STREET; AND FROM LE REHABILITATE PAVEMENT (CAPM)	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	HONG, JOHN 3251 1/4 UNIVERSITY DRIVE,T#1 IRVINE CA 92612 (949)279-8741	\$6,546,698 \$6,468,382 \$0	09/11/20 09/24/20 04/29/22	100% 95% OVER RUN
12-ORA-1-4.9/5.5 12-0H15A4 HA22		IN ORANGE COUNTY, IN LAGUNA BEACH AND NEWPORT BEACH FROM 0.2 MILE SOUTH OF VISTA DEL SOL TO 7TH AVENUE AND FROM LEDROIT STREET TO COLD PLANCE AC, RHMA-G PAVING, AND CURB RA	AWI BUILDERS, INC. 7831 PARAMOUNT BLVD. PICO RIVERA CA 90660	KANG, JOON/CE-KIM, STEVEN 15700 TUSTIN VILLAGE, #2 TUSTIN, CA 92780 (949)279-8741	\$1,786,114 \$1,263,964 \$0	11/28/22 11/28/22 05/29/24	100% 100%
12-ORA-1-5.5/7.9 12-0P69U4 ACST-P001-(680)E --()		ORANGE COUNTY IN LAGUNA BEACH FROM 7TH AVENUE TO RUBY STREET RECONSTRUCT CURB RAMPS AND COLD PLANE PAVE	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8625	\$16,280,599 \$6,954,903 \$827,710	04/20/23 06/08/23 06/04/25	36% 43%
12-ORA-1-7.9/10.5 12-0M82C4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS PACIFIC COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED LAGUNA BEACH PAVING	SULLY-MILLER CONTRACTING CO. PACIFIC 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8625	\$13,413,657 \$7,944,718 \$755,840	12/13/22 12/13/22 01/17/25	59% 58%
12-ORA-1-7.9/10.5 12-0M82U4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS PACIFIC COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED UPGRADE SIDEWALK TO AMERICANS WITH	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BERRIOS, JOSE/CE- ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8502	\$9,668,673 \$1,218,562 \$0	01/26/21 02/18/21 06/01/23	30% 13%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-8.5/8.5 12-0R1704 HSNH-P001-(691)E --()		ORANGE COUNTY IN LAGUNA BEACH AT CRESS STREET REPLACE TRAFFIC SIGNALS, INSTALL LIGHTING	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD CORONA CA 92883	ELMASSRI, MOHAMAD/CE- ESSAYLI, M 4 VENTURE STE 150 IRVINE, CA 92618 (949)279-8806	\$1,044,830 \$0 \$0	08/17/23 09/28/23	0% 0%
12-ORA-1-13.0/33.7 12-0P68U4 ACST- P00-(682)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS FROM CRYSTAL HEIGHTS DRIVE TO LOS ANGELES/ORANGE COUNTY LINE COLD PLANE, PLACE RHMA AND MODIFY CURB RAM	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	LEON, MARIO/CE- KARAM, IMAD 4 VENTURE STE 150 IRVINE, CA 92618 (949)279-8880	\$37,229,576 \$10,222,389 \$2,949,965	07/12/23 08/23/23 04/21/25	28% 27%
12-ORA-1-17.4/21.5 12-0R4104 ACNH-P001-(683)E --()		ORANGE COUNTY IN NEWPORT BEACH FROM JAMBOREE ROAD TO SANTA ANA RIVER BRIDGE COLD PLANE AC AND PLACE RHMA-G.	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	RAVANIPOUR, MOHAMMAD 4 VENTURE, STE 150 IRVINE, CA 92618 (949)279-8407	\$10,799,344 \$2,349,930 \$99,631	09/27/22 10/14/22 09/06/24	39% 22%
12-ORA-5-.6/43 12-0P42U4 ACNH-X059-(083)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL & MODIFY ITS ELEMENTS	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD; CORONA CA 92883 (951)682-2982	CHAUDRY, MONAS 3350 E. BIRCH STREET, STE 250 BREA, CA 02821 (949)279-8801	\$18,122,910 \$14,103,755 \$256,292	09/15/20 10/02/20 07/18/24	95% 78%
12-ORA-5-.9/9.7 12-0U4504		ORANGE COUNTY AT VARIOUS LOCATIONS REMOVE AND REPLACE THERMOPLASTIC PAVEMENT	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843		\$1,780,153 \$0 \$0	02/29/24 04/03/24	0% 0%
12-ORA-5-2.3/19.9 12-0T8604		ORANGE COUNTY AT VARIOUS LOCATIONS FROM AVENIDA PRESIDIO UNDERCROSSING TO LAKE FOREST DRIVE OVERCROSSING APPLY METHACRYLATE AND POLYESTER CONCRETE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606		\$2,386,998 \$0 \$0	03/13/24 05/13/24	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-5.3/7.3 12-0S1704 HSIM-0052-(039)E --()		ORANGE COUNTY FROM 0.5 MILE SOUTH OF CAMINO DE ESTRELLA IN SAN CLEMENTE TO 0.5 MILE NORTH OF ROUTE 1 IN SAN JUAN CAPISTRANO REPLACE MEDIAN CONCRETE BARRIER AND INSTAL	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	MAZDIYASNI, OMID/CE- KARAM, I 4 VENTURE, STE 150 IRVINE, CA 92618 (949)279-8433	\$4,801,390 \$32,225 \$32,225	07/18/23 08/11/23 05/19/25	4% 1%
12-ORA-5-5.8/30.3 12-0Q9304 ACNH-X059-(085)E --()		IN ORANGE COUNTY ON ROUTES 5, 133 AND 241 AT VARIOUS LOCATIONS REHABILITATE 25 BRIDGES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	LEON, MARIO/CE- KARAM, IMAD 4 VENTURE SUITE 150 IRVINCE, CA 92618 (949)279-4560	\$14,879,749 \$11,153,570 \$40,375	05/09/22 06/21/22 06/12/24	85% 73%
12-ORA-5-12.4/14.5 12-0K0214 ACIM-0052-(019)S L607-1 10-(STP)L 12 0-21-()		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AND MISSION VIEJO FROM 0.5 MILE SOUTH OF AVERY PKWY UC TO 0.8 MILE NORTH OF CROWN VALLEY ADD ONE LANE IN EACH DIRECTION	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	RAMADAN, KIFAH 12 CALLE CARMELITA SAN CLEMENTE, CA 92673 (949)279-8435	\$116,789,495 \$109,284,007 \$1,696,932	12/20/19 01/15/20 12/20/24	85% 92%
12-ORA-5-14.5/17.1 12-0K0224 TPLN-6212-(022)N --()		IN ORA CO, IN MISSION VIEJO AND LAGUNA HILLS, ON ROUTE 5 FROM 0.7 MILE S OF OSO PKWY TO 0.3 MILE S OF ALICIA PKWY OC ADD ONE LANE IN EACH DIRECTION	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DRIVE SUITE 400 SAN DIEGO CA 92123 (213)305-4181	HONG, JOHN 27261 LAS RAMBLAS RD, STE 160 MISSION VIEJO, CA 92691 (949)279-8741	\$148,936,768 \$141,172,316 \$1,531,653	03/05/19 04/04/19 10/07/24	75% 94%
12-ORA-5-17.1/18.9 12-0K0234 TPLN-6212-(024) --()		IN ORA CO IN MISSION VIEJO, LAGUNA WOODS AND LAKE FOREST FROM 0.4 MILE SOUTH OF ALICIA PARKWAY OC TO 0.2 MILE NORTH OF EL TORO ROA WIDEN FREEWAY AND BRIDGES,	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVENUE IRVINE CA 92612 (703)216-1395	NGUYEN, IRVIN 320 GODDARD WAY SUITE 125 IRVINE, CA 92618 (949)289-3551	\$101,061,252 \$86,083,475 \$1,766,273	09/23/20 10/13/20 12/18/24	68% 85%
12-ORA-5-26.3/42.2 12-0S3104 HSIM-0052-(044)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS FROM CULVER DRIVER OVERCROSSING IN IRVINE TO ROUTE 91/5 SEPARATION IN FULLERTON REFRESH PAVEMENT DELINEATION, REPLACE SIGN	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867		\$2,341,485 \$0 \$0	03/22/24 05/13/24	0% 0%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-29.6/29.6 12-0J34U4 ACNH-X059-(084)E --()		IN ORANGE COUNTY IN IRVINE, SANTA ANA, AND TUSTIN ON RTE 5 AT NEWPORT AVE UNDERCROSSING AND ON RTE 55 FROM 0.4 MI NORTH OF RTE 55 CONSTRUCT NORTHBOUND AUXILIARY LANE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	WU, ADRIAN 1221 E. DYER ROAD, SUITE #265 SANTA ANA, CA 92705 (949)279-8488	\$198,333,662 \$55,428,564 \$2,229,320	05/27/22 06/16/22 10/08/27	34% 28%
12-ORA-5-29.6/33.2 12-0T3304		IN ORANGE COUNTY IN SANTA ANA AND TUSTIN ON ROUTE 5 FROM NEWPORT AVE TO MAIN STREET INSTALL CLEAN CALIFORNIA	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE; TUSTIN CA 92780 (714)641-4730	KANG, JOON/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8838	\$2,309,591 \$1,923,196 \$0	09/27/22 10/19/22 07/31/24	56% 97%
12-ORA-5-30.3/39.6 12-0T8704		ORANGE COUNTY AT VARIOUS LOCATIONS ON ROUTE 5 FROM ROUTE 5/55 SEPARATION TO EUCLID STREET OVERCROSSING AND ON ROUTE 57 FROM ROUTE 5 APPLY METHACRYLATE, POLYESTER CONCRETE, AN	ON TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$3,648,648 \$0 \$0	03/01/24 03/27/24	0% 0%
12-ORA-5-33.7/35.4 12-0R7504 ACIM-0052-(040)0 --()		ORANGE COUNTY IN ORANGE AND SANTA ANA FROM 0.3 MILE SOUTH OF ROUTE 5/22 SEPARATION TO 0.2 MILE NORTH OF STATE COLLEGE BOULEVARD UNDE PLACE HMA, JPCP, INSTALL SIGN STRUCTURE, A	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WEST IRVINE CA 92606 (949)252-0441	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$2,823,348 \$69,925 \$69,925	08/15/23 09/14/23 05/09/25	25% 2%
12-ORA-5-38.5/41.6 12-0P9204 ACIM-0052-(029)E --()		IN ORANGE COUNTY IN ANAHEIM FROM SANTA ANA STREET OC TO 0.5 MILE NORTH OF LA PALMA AVE OC RELOCATE FACILITIES AWAY FROM	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$1,349,595 \$1,314,454 \$3,080	04/21/22 05/16/22 09/11/24	83% 97%
12-ORA-5-/2 12-0R2004 ACIM-0052-(032)E --()		IN ORANGE COUNTY IN SAN CLEMENTE FROM ORANGE COUNTY LINE TO 0.4 MILE NORTH OF EL CAMINO REAL UNDERCROSSING PAVEMENT REHABILITATION AND UPGRADE	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVENUE; SACRAMENTO CA 95838 (916)283-9950	SHAHIDI, M./CE-NGUYEN I. 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)473-1143	\$19,029,483 \$18,880,318 \$0	04/14/22 05/12/22 04/24/24 04/24/24	100% 100% COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-22-3.0/2.9 12-0T9804		ORANGE COUNTY IN WESTMINSTER AT WESTBOUND OFF-RAMP TO GARDEN GROVE BOULEVARD/KNOTT STREET REPAIR PAVEMENT AND UPGRADE GUARDRAIL.	GRUEN ENGINEERING, INC. 12418 GRUEN ST PACOIMA CA 91331 (818)275-8339	EZZEDINE, MIKE/CE- LUNA,FRANKLI 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8744	\$1,047,728 \$0 \$0	03/13/24 05/08/24 01/21/25	0% 0%
12-ORA-22-3.3/13.2 12-0U1804		ORANGE COUNTY AT VARIOUS LOCATIONS COLD PLANE AND REPLACE EXISTING PAVEMENT W	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	EZZEDINE, MIKE/CE- LUNA, FRANK 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8744	\$2,893,279 \$973,087 \$973,087	12/22/23 01/23/24 08/07/24	23% 34%
12-ORA-39-12.2/12.2 12-0R7404 SNHG-P039-(042)E --()		ORANGE COUNTY IN ANAHEIM AT ORANGE AVENUE MODIFY TRAFFIC SIGNALS, NEW CENSUS STATION	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR.#186 PLACENTIA CA CA 92870	NAJM, ELIE/CE- CHAUDRY, MONAS 3350 E. BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8826	\$1,071,390 \$323,710 \$229,231	04/05/23 04/24/23 06/19/24	57% 30%
12-ORA-55-.6/.6 12-0R5004 HSNH-P055-(066)E --()		IN ORANGE COUNTY IN NEWPORT BEACH AT HOSPITAL ROAD ENHANCE SAFETY BY MODIFYING	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD; CORONA CA 92883 (951)682-2982	SIDHU, GAGANDEEP/CE- ESSAYLI, M 4 VENTURE, SUITE #150 IRVINE, CA 92618 (949)279-8466	\$1,193,029 \$910,390 \$0	10/31/22 11/28/22 07/08/24	57% 84%
12-ORA-55-4.7/4.7 12-0Q39A4		IN ORAGE COUNTY IN COSTA MESA AT ROUTE 55/73 SEPARATION UPGRADE TO CURRENT SEISMIC STANDARD	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL ST, SUITE D204 COSTA MESA CA 92626 (951)674-7352	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$6,194,700 \$4,948,888 \$1,500,457	08/14/23 08/31/23 08/01/24	76% 79%
12-ORA-55-4.7/4.7 12-0Q3904		IN ORAGE COUNTY IN COSTA MESA AT ROUTE 55/73 SEPARATION UPGRADE TO CURRENT SEISMIC STANDARD	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$5,039,433 \$2,186,709 \$0	09/20/21 10/05/21 02/04/23	97% 43%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-55-5.3/7.1 12-0T3904		ORANGE COUNTY IN THE CITIES OF SANTA ANA AND COSTA MESA ON ROUTE 55 FROM BAKER STREET UNDERCROSSING TO MACARTHUR BOULEVARD UNDERCR CLEAN CA BEAUTIFICATION AND SAFETY PROJECT	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	KANG, JOON/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8838	\$1,032,910 \$969,925 \$0	03/17/23 04/10/23 04/26/24	83% 97%
12-ORA-55-13.2/17.9 12-0T3404		IN ORANGE COUNTY IN ORANGE AND ANAHEIM, ON ROUTE 55 FROM LA VETA TO ROUTE 91. INSTALL CLEAN CALIFORNIA	DOJA INC. 5050 MISSION BLVD; ONTARIO CA 92761 (909)628-1999	KANG, JOON/CE-KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8821	\$1,136,880 \$1,163,356 \$0	09/27/22 11/18/22 04/26/24 04/26/24	100% 100% COMPLETED
12-ORA-55-13.7/13.7 12-0R1504 HSNH-P055-(065)E --()		IN ORANGE COUNTY IN ORANGE AT CHAPMAN AVENUE UNDERCROSSING MODIFY EXISTING TRAFFIC SIGNALS FOR	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	SIDHU, GAGANDEEP/CE- ESSAYLI, M. 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8466	\$1,553,203 \$1,553,573 \$131,634	10/17/22 11/21/22 09/17/24	60% 99%
12-ORA-55-17.7/17.7 12-0S0904		IN ORANGE COUNTY IN ANAHEIM AND YORBA LLINDA ON ROUTE 55 AT ROUTE 91/5 SPEARATION AND ON ROUTE 91 AT ROUTE 91/55 SEPARATION AND 0 PEER TO CONSTRUCT AND UPGRADE 91	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	LUNA, FRANKLIN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$1,369,227 \$1,430,962 \$0	05/13/21 06/08/21 04/24/24 04/24/24	100% 100% COMPLETED
12-ORA-57-10.8/22.1 12-0T3204		IN ORANGE COUNTY ON ROUTE 57 FROM 0.3 MILE SOUTH OF CHAPMAN AVENUE UNDERCROSSING TO 0.4 MILE SOUTH OF LOS ANGELES COUNTY LINE AND INSTALL CLEAN CALIFORNIA	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8804	\$1,913,166 \$1,587,538 \$64,284	09/27/22 11/02/22 06/20/24	100% 83% OVER RUN
12-ORA-57-11.4/11.7 12-0T5904 HSNH-P057-(074)E --()		ORANGE COUNTY IN ORANGE FROM SOUTHBOUND CHAPMAN AVENUE OFF-RAMP TO 0.3 MILE SOUTH OF SOUTHBOUND ORANGEWOOD AVENUE ON-RAMP REGRADE SLOPE, REPLACE MBGR WITH MGS, AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	EZZEDINE, MIKE/CE- LUNA, FRANK 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8744	\$954,197 \$925,728 \$1,040	06/14/23 07/05/23 12/02/24	100% 97% OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-12.3/12.3 12-0T1204		ORANGE COUNTY IN ANAHEIM AT STADIUM OVERHEAD DECK SPALL REPAIR AND POLYESTER CONCRETE O	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$2,108,735 \$1,596,718 \$42,140	08/05/23 09/14/23 04/23/24	60% 76%
12-ORA-57-20.3/21.6 12-0C1114		IN ORANGE COUNTY IN BREA AT LAMBERT ROAD PLACEMENT PLANTING AND NEW	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)392-9229	\$1,006,969 \$477,832 \$140,341	06/22/22 07/19/22 11/10/26	36% 45%
12-ORA-57-22.0/22 12-0Q2704 ACNH-P057-(072)E --()		IN ORANGE COUNTY NEAR BREA, AT TONER CANYON ROAD UNDERCROSSING STORM WATER MITIGATION	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$2,953,909 \$2,865,851 \$62,527	10/25/22 11/18/22 07/31/24	82% 96%
12-ORA-72-11.4/12 12-0T6404		ORANGE COUNTY IN LA HABRA FROM JUNCTION 39AT WHITTIER-BEACH TO VALLEY HOME AVENUE PLACE RHMA-G AND MODIFY SIGNAL AND LIGHTIN	CALMEX ENGINEERING INC. 2750 LILAC AVE BLOOMINGTON CA 92316	EZZEDINE, MIKE/CE- LUNA, FRANK 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8744	\$984,478 \$932,885 \$0	04/13/23 05/12/23 05/31/24	89% 95%
12-ORA-73-10.0/28 12-0N72A4 HSNH-P073-(141)E --()		IN ORA CO FROM 0.3 MILE SOUTH OF S73-S5 CONN VIADUCT IN SAN JUAN CAPISTRANO TO 0.1 MILE NORTH OF N73-N405 CONN OC IN COSTA MESA UPGRADE SAFETY DEVICES, RELOCATE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 917061747 (626)926-6627	BLANCO, CHRIS/CE- RAVANIPOUR, M 4 VENTURE #150 IRVINE, CA 92618 (949)279-4560	\$20,204,653 \$16,686,097 \$490,992	11/15/22 11/15/22 07/03/24	84% 91%
12-ORA-73-10.0/28 12-0N7204 HSNH-P073-(141)E --()		IN ORA CO FROM 0.3 MILE SOUTH OF S73-S5 CONN VIADUCT IN SAN JUAN CAPISTRANO TO 0.1 MILE NORTH OF N73-N405 CONN OC IN COSTA MESA UPGRADE SAFETY DEVICES, RELOCATE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BLANCO, CHRIS/CE- RAVANIPOUR, M 6521 MARINE WAY IRVINE, CA 92618 (949)279-4560	\$18,442,751 \$8,403,489 \$0	09/16/20 10/19/20 04/20/24	100% 45%

HB1

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-73-11.0/11.3 12-0S7804		ORANGE COUNTY IN LAGUNA NIGUEL FROM 0.3 MILE TO 0.1 MILE SOUTH OF CABOT ROAD UNDERCROSSING PLACE HMA, INSTALL FRAME AND GRATE, AND SI	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384	JOUBEEN, JAY/CE- WARE, ELIZABETH 4 VENTURE #150 IRVINE, CA 92618 (949)279-8638	\$1,312,357 \$794,696 \$153,621	06/28/23 10/05/23 05/30/24	88% 61%
12-ORA-73-11.4/11.4 12-0T9604		ORANGE COUNTY IN LAGUNA NIGUEL AT CROWN VALLEY PARKWAY UNDERCROSSING REPAIR V-DITCH, SLOPE, AND SPLASH WALL.	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	WARE, ELIZABETH 4 VENTURE #150 IRVINE, CA 92618 (949)289-3551	\$498,299 \$18,200 \$18,200	03/25/24 04/11/24 09/09/24	14% 4%
12-ORA-74-11.5/16.6 12-0P0304 HSNH-P074-(071)E --()		IN ORANGE COUNTY NEAR SAN JUAN CAPISTRANO FROM 1.0 MILE WEST OF SAN JUAN HOT SPRING ROAD TO ORANGE COUNTY LINE INSTALL HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	NADERI, ARSALAN/CE- RAVANIPOUR 6521 MARINE WAY IRVINE, CA 92618 (949)279-8447	\$19,737,557 \$20,328,003 \$1,048,811	11/13/20 12/02/20 12/06/24	74% 100%
12-ORA-74-/5.3 12-0T6604		ORANGE COUNTY IN AND NEAR SAN JUAN CAPISTRANO FROM ROUTE 5/74 SEPARATION TO GIBBY ROAD COLD PLANE AC PVMT AND PLACE RHMA.	ATP GENERAL ENGINEERING CONTRACTORS, LLC 4211 PONDEROSA AVE, STE C SAN DIEGO CA 92123 (858)513-0611	NADERI, ARSALAN/CE- RAVA, M. 4 VENTURE SUITE 150 IRVINE, CA 92618 (949)279-8447	\$4,499,999 \$5,156,523 \$0	03/22/23 05/10/23 04/24/24	100% 100%
12-ORA-90-.9/3.6 12-0R1804 HSNH-P090-(018)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM IDAHO STREET IN LA HABRA TO PUENTE STREET IN BREA MODIFY SIGNAL, INSTALL LIGHTS,	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	NAJM, ELIE/CE-CHAUDRY, MONAS 3350 E. BIRCH ST., SUITE 250 BREA, CA 92821 (949)279-8826	\$1,874,726 \$1,056,269 \$21,950	01/27/23 02/17/23 07/08/24	81% 58%
12-ORA-90-5.1/6.7 12-0R9204 SNHG-P090-(019)E --()		ORANGE COUNTY IN BREA AND FULLERTON FROM 0.1 MILE WEST OF STATE COLLEGE BOULEVARD TO 0.1 MILE EAST OF KRAEMER BOULEVARD MODIFY SIGNAL LIGHTS, REPAIR SIDEWALK, & S	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CYN CORONA CA 92883 (951)289-7928	NAJM, ELIE/CE- CHAUDRY, MONAS 3350 E. BIRCH STREET SUITE 250 BREA, CA 92821 (949)279-8826	\$1,485,646 \$109,103 \$72,974	04/04/23 04/24/23 09/19/24	10% 7%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-.8/1.8 12-0R7304 SNHG-P091-(154)E --()		ORANGE COUNTY IN LA PALMA AND BUENA PARK AT VARIOUS LOCATIONS FROM VALLEY VIEW STREET OVERCROSSING TO 0.1 MILE WEST OF KNOTT AVENU CONSTRUCT OVERHEAD SIGN STRUCTURE, REPLACE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$1,207,862 \$114,790 \$49,025	03/24/23 04/24/23 01/28/25	43% 10%
12-ORA-91-9.8/18.9 12-0U2404		ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 0.3 MILE WEST OF LAKEVIEW AVENUE OVERCROSSING TO RIVERSIDE COUNTY LINE REPLACE CONCRETE SLABS, EXISTING LOOP DETE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8412	\$4,347,091 \$0 \$0	03/12/24 04/03/24 07/29/24	0% 0%
12-ORA-91-/5.9 12-0T3104		IN ORANGE COUNTY IN BUENA PARK, FULLERTON AND ANAHEIM ON ROUTE 91 FROM LOS ANGELES COUNTY LINE TO MIRALOMA AVENUE INSTALL CLEAN CALIFORNIA	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	PHAM, THEODORE/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8804	\$1,962,496 \$1,923,524 \$1,410	09/12/22 09/30/22 05/22/24	100% 97% OVER RUN
12-ORA-133-3.2/4.1 12-0P94U4 ACNH-P133-(018) --()		IN ORANGE COUNTY, IN THE CITY OF LAGUNA BEACH, FROM 0.2 MILE SOUTH OF EL TORO ROAD TO ROUTE 73/133 SEPARATION ROADWAY WIDENING, RESTRIPIING AND	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1032	LUNA, FRANKLIN/CE- JAVAHERNESHA 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$9,323,381 \$5,227,284 \$133,450	02/23/21 03/11/21 07/09/30	15% 56% SUSPENDED
12-ORA-133-8.3/M9.3 12-0N8904 ACNH-P133-(019)E --()		ORANGE COUNTY IN IRVINE FROM ROUTE 133/405SEPARATION TO IRVINE CENTER DRIVE OVERCROSSING CONSTRUCT AUXILIARY LANE.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$21,406,897 \$4,706,086 \$982,036	11/09/23 12/06/23 07/15/27	11% 22%
12-ORA-133-9.8/12.6 12-0U1704		ORANGE COUNTY IN IRVINE ON ROUTE 133 FROM TECHNOLOGY DRIVE UNDERCROSSING TO PORTOLAPARKWAY UNDERCROSSING AND ON ROUTE 261 FROM WAL COLD PLANE, OVERLAY, AND REFRESH PAVEMENT	CALMEX ENGINEERING INC. 2750 S. LILAC AVE BLOOMINGTON CA 92316 (909)546-1311	VAZQUEZ, LUIS/CE- KARAM, IMAD 4 VENTURE STE. 150 IRVINE, CA 92618 (949)279-8640	\$4,669,418 \$2,749,794 \$1,971,301	12/27/23 02/20/24 07/18/24	33% 59%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/24**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-241-14.6/33.7 12-0U2304		ORANGE COUNTY AT VARIOUS LOCATIONS FROM OSO PARKWAY OVERCROSSING TO SANTIAGO CREEK COLD PLANE AC PAVEMENT, PLACE RHMA AND HMA	CALMEX ENGINEERING INC. 2750 S. LILAC AVE BLOOMINGTON CA 92316		\$1,627,424 \$0 \$0	03/06/24 03/27/24	0% 0%
12-ORA-241-27.8/38 12-0H0474 ACST-P241-(009)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ROUTE 133 TO 0.5 MILE SOUTH OF ROUTE 91 PAVEMENT REPAIR, GROUND WATER	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	RAVANIPOUR, MOHAMMAD 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8433	\$15,581,578 \$11,578,040 \$2,196,663	10/21/21 11/23/21 02/06/25	48% 72%
HA22							
12-ORA-241-33.6/38.7 12-0S1504 ACST-ER -(37F)0 --()		ORANGE COUNTY IN ANAHEIM AT VARIOUS LOCATIONS FROM 1.2 MILE NORTH OF SANTIAGO CANYON ROAD TO 0.3 MILE SOUTH OF N241-E91 CONNECTOR RESTORE AND UPGRADE JUMP-OUT-RAMPS, AND UP	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	BERRIOS, JOSE/CE- MERATI,ARTIN 15700 TUSTIN VILLAGE WAY TUSTIN,CA 92780 (949)279-8502	\$5,566,588 \$878,451 \$51,420	12/15/23 01/10/24 10/28/24	25% 16%
12-ORA-405-.2/11.4 12-0Q9704 ACIM-4052-(003)E --()		IN ORANGE COUNTY IN IRVINE AND IN ORANGE COUNTY IN IRVINE AND COSTA MESA ON RTE 405 FROM I-5 TO HARBOR BLVD PAVEMENT REHAB, ROADSIDE SAFETY IMPROVEMEN	GUY F. ATKINSON CONSTRUCTION, LLC DBA GUY F. ATKINSON 18201 VON KARMAN AVE STE 800 IRVINE CA 92612	SHAHIDI, MONA/CE- NGUYEN, IRVIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8590	\$215,913,576 \$44,123,515 \$3,145,801	07/27/23 08/18/23 03/13/26	28% 20%
12-VAR-55-5.5/17.8 12-0R5604 ACNH-X059-(087)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS PLACE RHMA-G, HMA, SLAB REPLACEMENT AND JP	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	MERATI, ARTIN/CE- WARE,ELIZABET 4 VENTURE, STE 150 IRVINE, CA 92618 (424)413-1143	\$38,103,657 \$17,325,314 \$763,860	04/12/23 06/08/23 03/10/26	27% 45%
HA22							
12-VAR-73-10.3/27.5 12-0T3704		ORANGE COUNTY AT VARIOUS LOCATIONS CLEAN CALIFORNIA BEAUTIFICATION AND SAFETY	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91703 (909)599-1612	KANG, JOON/CE- KIM, STEVEN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8838	\$1,357,100 \$1,352,178 \$0	03/09/23 04/11/23 05/03/24 05/03/24	100% 100% COMPLETED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/24**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-VAR--/0 12-0U3004		ORANGE COUNTY AT VARIOUS LOCATIONS CLEAN, INSPECT, LINE CULVERTS, AND CONCRET	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266		\$677,570 \$0 \$0	03/28/24 05/13/24	0% 0%

**Totals:      Authorized Final Amt:      \$1,161,628,434      Completed to Date:      \$642,831,218      Work This Month:      \$26,866,938**



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-101-8.2/8.7	01-0B0904	1
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-35.8/36.5	01-436404	1
01-DN-199-7.0/30.4	01-0N5404	1
01-DN-199-28.1/0	01-0F7604	1
01-HUM-36-.1/1.7	01-0E0104	1
01-HUM-36-11.3/34.6	01-0C5004	2
01-HUM-36-13.5/36.1	01-0H6104	2
01-HUM-36-70.0/42	01-0M8104	2
01-HUM-36-365.0/40	01-0N4504	2
01-HUM-96-27.0/27.4	01-0H1914	2
01-HUM-96-43.7/0	01-0F9204	2
01-HUM-96-225.0/24.5	01-0M8304	3
01-HUM-99-/0	01-0G1404	3
01-HUM-101-27.7/27.7	01-0A1104	3
01-HUM-101-57.1/67.8	01-0G6104	3
01-HUM-101-60.4/0	01-0C1104	3
01-HUM-101-75.9/79.5	01-0H20U4	3
01-HUM-101-80.0/84	01-366004	4
01-HUM-101-88.3/88.3	01-0E8904	4
01-HUM-101-330.0/34	01-0P0304	4
01-HUM-101-595.0/0	01-0K4204	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-HUM-101-675.0/67.5	01-0N9404	4
01-HUM-101-865.0/86.7	01-0L3904	4
01-HUM-101-/0	01-0M8404	5
01-HUM-169-19.0/33	01-0H0214	5
01-HUM-211-772.0/78.6	01-0M7304	5
01-HUM-254-.8/20.4	01-0H2414	5
01-HUM-254-4.2/0	01-0E7904	5
01-HUM-254-4.3/4.7	01-0H8004	5
01-HUM-255-6.0/7.6	01-3660U4	6
01-HUM-299-9.0/.6	01-0N0904	6
01-HUM-299-10.0/43	01-0L9104	6
01-HUM-299-30.7/33.4	01-0J4104	6
01-HUM-299-265.0/27.5	01-0M3804	6
01-HUM-299-1.9/37.8	01-0F6204	6
01-HUM-299-7.6/29.2	01-0H5804	7
01-HUM-299-11.0/11.4	01-0H4314	7
01-HUM-299-/5.7	01-0H5604	7
01-LAK-20-2.0/2.8	01-0H8404	7
01-LAK-29-28.5/31.6	01-2982U4	7
01-LAK-29-50.8/0	01-0E0814	7
01-LAK-29-45.1/52.5	01-0M6404	8
01-LAK-29-/5.8	01-0L8714	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-MEN-1-1.0/1.2	01-0P0204	8
01-MEN-1-17.0/101.7	01-0P0004	8
01-MEN-1-31.1/31.6	01-0E11U4	8
01-MEN-1-41.8/42.5	01-0C55U4	8
01-MEN-1-61.9/62.2	01-434804	9
01-MEN-1-85.0/89	01-496204	9
01-MEN-1-87.8/105.6	01-0H5904	9
01-MEN-1-749.0/78	01-0P1704	9
01-MEN-1-750.0/76.5	01-0N4404	9
01-MEN-1-821.0/82.9	01-0P0704	9
01-MEN-1-51.3/52.1	01-434844	10
01-MEN-1-65.1/65.5	01-0G6004	10
01-MEN-1-/0	01-0N7004	10
01-MEN-20-33.3/34.4	01-0E0904	10
01-MEN-20-34.1/44.1	01-0L9034	10
01-MEN-101-1.5/2	01-0H8104	10
01-MEN-101-2.0/45.5	01-0N0604	11
01-MEN-101-18.0/1.8	01-0P1304	11
01-MEN-101-30.8/33.8	01-0K3104	11
01-MEN-101-40.0/6	01-0L4204	11
01-MEN-101-420.0/43.5	01-0M5004	11
01-MEN-101-860.0/87.5	01-0P0904	11

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-MEN-101-33.7/43.2	01-0H1604	12
01-MEN-101-100.1/106.2	01-0M0904	12
01-MEN-128-4.0/.5	01-0P0804	12
01-MEN-162-8.0/8.4	01-0A1314	12
01-MEN-162-11.5/11.8	01-0B5304	12
01-MEN-162-28.6/29.4	01-0L4804	12
01-MEN-162-155.0/17.5	01-0N4204	13
01-MEN-162-/25.7	01-0H1504	13
01-MEN-175-/9.9	01-0M0204	13
01-MEN-253-1.6/2.2	01-0J6314	13
01-MEN-253-/0	01-0M8204	13
01-VAR-101-63.9/104.5	01-484004	13
01-VAR-101-84.0/85.5	01-0H1204	14
01-VAR-999-/0	01-0L1704	14
01-VAR-999-/0	01-0L1504	14
01-VAR-999-/0	01-0L1604	14
01-VAR-999-/0	01-0L9504	14
01-VAR--/0	01-0N3904	14
01-VAR--/0	01-0L4604	15
01-VAR--/0	01-0N8804	15
01---/0	01-0M8804	15
01---/0	01-0N1304	15

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-LAS-44-/37.2	02-3H82U4	15
02-MOD-395-34.0/39.9	02-4J8304	16
02-PLU-36-13.6/14.2	02-0J6404	16
02-PLU-70-3.0/.4	02-1K5904	16
02-PLU-70-58.2/78.4	02-1H58U4	16
02-PLU-70-352.0/33	02-1K4804	16
02-PLU-70-/29.9	02-4H4404	16
02-PLU-89-8.7/12.9	02-3J7104	17
02-PLU-89-8.9/29.5	02-0K1404	17
02-PLU-89-20.0/20.6	02-3J4304	17
02-PLU-89-200.0/20.6	02-0K7804	17
02-SHA-5-4.9/5.1	02-4H1504	17
02-SHA-5-17.3/25	02-4J0514	17
02-SHA-5-28.8/44.1	02-3H6804	18
02-SHA-89-22.0/30.6	02-4H7804	18
02-SHA-273-18.5/18.7	02-4H0504	18
02-SHA-299-22.2/23.8	02-2J4904	18
02-SHA-299-40.7/50.5	02-4J8604	18
02-SHA-299-67.8/77.8	02-1H5704	18
02-SHA-299-141.0/14.1	02-0K2904	19
02-SIS-3-46.8/48	02-1H5204	19
02-SIS-3-46.8/48	02-3J4904	19

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-SIS-5-2.5/15.9	02-3H32U4	19
02-SIS-5-25.2/38.6	02-3H6504	19
02-SIS-96-27.8/99.6	02-1J0104	19
02-SIS-96-43.5/58	02-1H5904	20
02-SIS-96-60.8/93.8	02-4H6604	20
02-SIS-96-76.8/78	02-1H3604	20
02-SIS-97-49.4/51.3	02-0J4504	20
02-TEH-5-40.5/41.9	02-1H6804	20
02-TEH-5-12.2/12.2	02-3J0304	20
02-TEH-32-20.0/24.8	02-4J8104	21
02-TEH-36-6.0/12.6	02-4J8904	21
02-TEH-36-20.0/39.7	02-4H0204	21
02-TRI-299-30.2/36.9	02-4J9104	21
02-VAR-3-.6/48.5	02-1H5004	21
02-VAR-999-/0	02-3J4504	21
02-VAR--/0	02-3J4404	22
02-VAR--/0	02-0K1504	22
02-VAR--/0	02-2J9604	22
02-VAR--/0	02-2J9804	22
02-VAR--/0	02-0K6004	22
03-BUT-32-.3/5	03-4H88U4	23
03-BUT-32-30.8/31	03-0J7004	23

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-BUT-70-46.0/47	03-3H5404	23
03-BUT-70-350.0/36	03-0N7904	23
03-BUT-99-30.6/31.8	03-2J8104	23
03-BUT-191-8.4/10.1	03-0J8704	24
03-COL-5-30.0/10	03-4J2104	24
03-COL-20-.6/1.2	03-2J9504	24
03-ED-49-8.3/13.5	03-2G6804	24
03-ED-49-/1.7	03-2G6704	24
03-ED-50-75.4/8	03-4H8904	24
03-ED-50-180.0/58	03-4J9104	25
03-ED-50-420.0/63.8	03-2J7204	25
03-ED-50-672.0/67.2	03-0N6504	25
03-ED-50-770.0/80.4	03-0L2804	25
03-GLE-5-25.5/25.8	03-2J8204	25
03-GLE-45-7.0/23.2	03-2G7504	25
03-GLE-162-76.3/78.6	03-3F0604	26
03-NEV-20-25.6/39.8	03-2H62U4	26
03-NEV-20-301.0/30.1	03-2H6214	26
03-NEV-20-390.0/46	03-0L2204	26
03-NEV-20-12.0/20	03-4H0704	26
03-NEV-49-248.0/24.8	03-0N6604	26
03-NEV-80-16.3/21.2	03-2G7404	27

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-NEV-80-165.0/1.5	03-0L2704	27
03-NEV-80-/16.5	03-0L2604	27
03-PLA-49-2.2/2.4	03-1H2404	27
03-PLA-49-8.7/10.6	03-4H6004	27
03-PLA-80-.1/2.2	03-3F23U4	27
03-PLA-80-42.7/49.3	03-3H6104	28
03-PLA-80-68.3/69.7	03-1H9904	28
03-PLA-80-330.0/44.8	03-0L2304	28
03-PLA-80-448.0/58.7	03-0L2404	28
03-SAC-5-.2/34.3	03-4F6404	28
03-SAC-5-22.4/24.9	03-3H3904	28
03-SAC-5-22.4/22.9	03-2H1304	29
03-SAC-5-22.8/23.7	03-2J7604	29
03-SAC-5-26.9/0	03-3J2304	29
03-SAC-5-27.6/29.5	03-4H5814	29
03-SAC-5-250.0/28	03-0N3504	29
03-SAC-5-250.0/28	03-0N3104	29
03-SAC-5-/3.6	03-2G7304	30
03-SAC-12-/.5	03-3J3304	30
03-SAC-16-10.2/10.7	03-2J3204	30
03-SAC-50-21.0/2.1	03-3G2804	30
03-SAC-50-.2/6.1	03-0H08U4	30



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-SAC-51-.2/3.5	03-3F0704	30
03-SAC-51-2.0/3.5	03-3F0714	31
03-SAC-51-2.0/3.5	03-3F0724	31
03-SAC-51-2.0/3.3	03-3F0734	31
03-SAC-51-5.5/5.5	03-0L0804	31
03-SAC-51-5.6/5.9	03-3H7304	31
03-SAC-99-12.7/16.3	03-1H6304	31
03-SAC-99-50.0/8.3	03-4J1504	32
03-SIE-49-35.0/3.5	03-0N6704	32
03-SIE-49-295.0/29.5	03-0L0904	32
03-SOL-12-26.2/26.4	03-1H1304	32
03-VAR-80-2.4/2.9	03-2G8204	32
03-VAR-149-/5.3	03-0J3504	32
03-VAR-999-/0	03-4H9504	33
03-VAR-999-/0	03-1J0104	33
03-VAR--/0	03-3G1804	33
03-VAR--/0	03-0L2504	33
03-VAR--/0	03-3G1904	33
03-VAR--/0	03-3H93U4	33
03-VAR--/0	03-2G8704	34
03-VAR--/0	03-2G5504	34
03-VAR--/0	03-2G7804	34

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-VAR--/0	03-4J8704	34
03-YOL-45-.2/12.9	03-3G0604	34
03-YOL-50-/2.5	03-4F6504	34
03-YOL-113-10.1/10.8	03-2G7204	35
03-YOL-128-10.0/6	03-4J6804	35
03-YUB-20-13.3/18.2	03-0A5704	35
03-YUB-65-.5/1.8	03-0H3704	35
03-YUB-70-14.8/15.7	03-0H1614	35
04-ALA-0-/0	04-3Y1904	36
04-ALA-0-/0	04-0K7704	36
04-ALA-13-6.7/7.2	04-4J4904	36
04-ALA-13-8.4/12.6	04-0J4704	36
04-ALA-13-10.7/13	04-2G4614	36
04-ALA-24-59.0/6.2	04-1Q8404	36
04-ALA-24-5.9/0	04-1Y0904	37
04-ALA-61-19.8/21.2	04-2K7104	37
04-ALA-80-5.7/6	04-3W9304	37
04-ALA-80-6.4/6.8	04-0A7724	37
04-ALA-80-7.6/8	04-0K1604	37
04-ALA-80-/0	04-2Q2504	37
04-ALA-84-11.2/15.5	04-1X2804	38
04-ALA-84-12.0/15.5	04-2Y8404	38

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-84-13.0/13.6	04-160304	38
04-ALA-84-17.9/22.9	04-297634	38
04-ALA-84-.7/3.1	04-4J7504	38
04-ALA-112-/1.8	04-0K4904	38
04-ALA-123-1.9/5.2	04-2G7804	39
04-ALA-185-9.8/10.1	04-2G7404	39
04-ALA-260-1.1/1.9	04-2W7404	39
04-ALA-580-4.7/4.8	04-3Y5504	39
04-ALA-580-26.2/26.2	04-2Y8604	39
04-ALA-580-43.1/43.1	04-3Y1304	39
04-ALA-580-45.4/45.8	04-2K7904	40
04-ALA-580-4.3/4.3	04-0P1204	40
04-ALA-580-7.8/11	04-0Y2004	40
04-ALA-580-/32.7	04-2Y8204	40
04-ALA-680-12.4/21.9	04-0J6204	40
04-ALA-680-2.1/M2.1	04-0Q6804	40
04-ALA-680-11.0/21.9	04-0Q30U4	41
04-ALA-880-6.2/25.5	04-0Q1804	41
04-ALA-880-27.0/27.4	04-4J5404	41
04-ALA-880-27.2/27.2	04-2J7604	41
04-ALA-880-30.2/33.6	04-2K8204	41
04-ALA-880-30.5/30.5	04-4A8004	41

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-880-34.1/34.6	04-2W3404	42
04-ALA-880-34.5/35	04-3W9904	42
04-ALA-880-/11.8	04-2K7004	42
04-ALA-980-1.1/1.1	04-4K9804	42
04-ALA-5501-/14.4	04-2K9504	42
04-CC-4-/14.3	04-2Q7004	42
04-CC-4-.1/20.4	04-0J4804	43
04-CC-4-1.0/9	04-3K4404	43
04-CC-4-14.3/24.3	04-2K7204	43
04-CC-4-/0	04-3J1404	43
04-CC-24-3.5/3.5	04-4J8404	43
04-CC-80-10.1/13.5	04-3J0704	43
04-CC-580-6.1/7.8	04-3G3644	44
04-CC-580-6.1/7.7	04-3G4744	44
04-CC-680-12.6/24.3	04-3W7504	44
04-MRN-1-8.7/8.7	04-1X0304	44
04-MRN-1-10.7/11	04-0AA484	44
04-MRN-1-22.8/33	04-1J9604	44
04-MRN-1-22.8/22.8	04-0AA444	45
04-MRN-1-35.2/35.2	04-3Y0904	45
04-MRN-1-43.0/43	04-3Y8804	45
04-MRN-1-44.0/44	04-1X3504	45

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-MRN-37-14.5/14.5	04-0X0304	45
04-MRN-101-.1/.3	04-2W5104	45
04-MRN-101-24.0/24	04-3Y6404	46
04-MRN-101-20.8/27.1	04-264724	46
04-MRN-131-2.1/2.1	04-1X0904	46
04-NAP-12-2.1/2.6	04-0Q6904	46
04-NAP-29-.2/14.6	04-0K0004	46
04-NAP-29-1.7/1.7	04-4J4104	46
04-NAP-29-5.0/6.7	04-281204	47
04-NAP-29-16.4/19	04-0K6304	47
04-NAP-29-28.7/29	04-3Y3104	47
04-NAP-29-42.8/42.9	04-0Y4404	47
04-NAP-121-.5/1	04-4G2104	47
04-NAP-121-.5/1	04-4G21A4	47
04-NAP-121-16.0/16.1	04-0Q8104	48
04-NAP-128-4.6/7.4	04-2Y5104	48
04-NAP-128-16.0/16	04-2Y9804	48
04-NAP-128-20.1/20.4	04-4G84A4	48
04-SCL-0-/0	04-0K0804	48
04-SCL-9-4.0/4	04-1X1004	48
04-SCL-9-4.9/4.9	04-3G6304	49
04-SCL-9-/0	04-2J9504	49

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SCL-17-2.8/13.9	04-1J9704	49
04-SCL-17-/3.5	04-3Y2904	49
04-SCL-25-1.6/0	04-2J7804	49
04-SCL-35-2.0/2	04-1X0204	49
04-SCL-82-11.4/26.3	04-0P9804	50
04-SCL-82-18.2/26.4	04-4J89U4	50
04-SCL-87-4.8/10.1	04-2W4504	50
04-SCL-87-/6.1	04-4J9104	50
04-SCL-101-30.7/31.1	04-4J9304	50
04-SCL-101-33.0/49	04-2Y8504	50
04-SCL-101-38.0/38.1	04-1Y6204	51
04-SCL-101-51.7/52.5	04-1J5674	51
04-SCL-101-.7/19.2	04-3Q6004	51
04-SCL-101-/4.2	04-0J5604	51
04-SCL-130-9.8/9.8	04-3Y3004	51
04-SCL-130-17.9/17.9	04-3Y6704	51
04-SCL-152-12.6/12.6	04-2Y7404	52
04-SCL-152-/6.2	04-2A2514	52
04-SCL-280-2.9/2.9	04-0Y5004	52
04-SCL-280-4.6/4.6	04-3Y0004	52
04-SCL-280-11.6/18.8	04-2A9704	52
04-SCL-280-/2.7	04-1Q4604	52

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SCL-280-2.5/L5.9	04-0Y1704	53
04-SCL-880-1.7/1.8	04-1Q5204	53
04-SF-1-/13.5	04-3Y0304	53
04-SF-35-.7/.7	04-1X1604	53
04-SF-35-1.3/1.3	04-3K4204	53
04-SF-80-3.8/5	04-2J8024	53
04-SF-80-3.9/4.5	04-0X9104	54
04-SF-80-5.7/7.5	04-3G4444	54
04-SF-80-7.7/7.7	04-1W0604	54
04-SF-80-/7.8	04-4W9504	54
04-SF-101-.5/M5.2	04-4J9704	54
04-SF-101-2.9/2.9	04-0X0404	54
04-SF-101-4.1/5.1	04-2J8014	55
04-SF-101-/4.2	04-4J3904	55
04-SF-280-6.6/T7.2	04-1W1404	55
04-SM-1-1.1/1.1	04-0K5704	55
04-SM-1-14.0/14	04-4J8704	55
04-SM-1-26.3/47.3	04-2K8804	55
04-SM-1-26.4/32.9	04-0K0704	56
04-SM-1-32.2/32.2	04-0X0804	56
04-SM-1-36.2/36.2	04-0Q6704	56
04-SM-1-36.9/36.9	04-4Y0804	56

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SM-1-37.1/38.1	04-0Q6104	56
04-SM-1-38.6/39.8	04-3Y2504	56
04-SM-1-45.6/45.6	04-4Y0004	57
04-SM-35-1.7/1.7	04-0X0004	57
04-SM-35-8.7/8.7	04-3Y7604	57
04-SM-35-26.2/27.9	04-0Q0404	57
04-SM-35-/18.6	04-3Y4404	57
04-SM-82-12.3/15.8	04-3Y6604	57
04-SM-84-5.2/5.2	04-2K6104	58
04-SM-84-6.0/6	04-2K6404	58
04-SM-84-8.3/8.3	04-0X9704	58
04-SM-84-17.9/17.9	04-3Y5004	58
04-SM-84-20.6/20.6	04-0X0204	58
04-SM-84-21.5/25.7	04-0K7804	58
04-SM-84-28.0/2	04-0X3304	59
04-SM-92-5.1/5.1	04-3Y0104	59
04-SM-92-14.4/18.8	04-3G4884	59
04-SM-92-14.4/18.8	04-3G4544	59
04-SM-101-.9/23.4	04-2J7404	59
04-SM-101-6.9/7.6	04-2J7304	59
04-SM-101-9.1/9.1	04-0X0604	60
04-SM-101-16.5/23	04-3J0624	60



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SM-101-23.0/26.1	04-0Y2104	60
04-SM-101-/6.5	04-1Q5814	60
04-SM-280-10.2/10.2	04-3Y0804	60
04-SM-280-/21	04-4J8504	60
04-SM-280-1.0/3.3	04-0Y1804	61
04-SM-680-/16.5	04-3Y4104	61
04-SOL-12-21.2/22.6	04-0J6314	61
04-SOL-37-7.4/07.4	04-3Y4904	61
04-SOL-37-/7.4	04-0Y1904	61
04-SOL-37-7.3/8	04-3W7604	61
04-SOL-80-13.9/14.5	04-4G8734	62
04-SOL-80-18.0/20.9	04-0Y2904	62
04-SOL-80-34.4/34.5	04-0J6014	62
04-SOL-80-10.4/30.2	04-4G0804	62
04-SOL-80-/0	04-2Y1304	62
04-SON-1-24.6/24.6	04-3Y0204	62
04-SON-1-26.7/27.1	04-0J3004	63
04-SON-1-30.8/40.6	04-1K7304	63
04-SON-1-34.5/34.5	04-2Y9904	63
04-SON-1-35.3/35.3	04-1X2504	63
04-SON-1-38.6/38.6	04-1X3204	63
04-SON-1-41.2/54.6	04-1K7504	63

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SON-1-15.0/15.7	04-0A0204	64
04-SON-1-/38.3	04-3Y5304	64
04-SON-12-11.0/T17.4	04-0K5204	64
04-SON-12-15.3/15.3	04-2Y8804	64
04-SON-12-25.8/30.8	04-4H0504	64
04-SON-101-3.0/3	04-3Y9104	64
04-SON-101-18.5/18.5	04-4A1304	65
04-SON-101-32.8/54.2	04-0J6424	65
04-SON-101-/0	04-3J0804	65
04-SON-116-11.8/12.2	04-4J4604	65
04-SON-116-36.4/39.3	04-2W0404	65
04-SON-116-46.5/46.8	04-3G9004	65
04-SON-116-/14.4	04-3Y3204	66
04-SON-121-7.4/10.8	04-3Y0404	66
04-SON-121-9.7/10.3	04-4K1404	66
04-VAR-0-/0	04-2K1704	66
04-VAR-4-18.6/18.6	04-3Y1804	66
04-VAR-4-3.7/14.5	04-3Q5304	66
04-VAR-29-10.7/0	04-3Q5604	67
04-VAR-29-37.9/48	04-3Q7604	67
04-VAR-80-5.8/5.8	04-3Q5004	67
04-VAR-82-25.9/25.9	04-0Y8004	67

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-VAR-101-1.1/4.1	04-3Q5704	67
04-VAR-101-18.7/18.7	04-2Q5704	67
04-VAR-101-21.3/26.5	04-3Q6104	68
04-VAR-101-29.8/52.1	04-2W6804	68
04-VAR-280-/25	04-3W5504	68
04-VAR-280-/0	04-0K1104	68
04-VAR-580-/0	04-0K1204	68
04-VAR-680-.1/20.7	04-4Q2504	68
04-VAR-880-/10	04-0Q4404	69
04-VAR-880-/32	04-0Q0704	69
04-VAR-999-/0	04-3Q5104	69
04-VAR-999-/0	04-3Q5504	69
04-VAR--/0	04-0Y9104	69
04-VAR--/0	04-0K1304	69
04-VAR--/0	04-3Y5204	70
04-VAR--/0	04-0Y8304	70
05-0SB-246-10.9/19.3	05-1R6604	70
05-MON-1-7.2/9.2	05-1R1904	70
05-MON-1-20.9/42.2	05-1Q7704	71
05-MON-1-21.0/76	05-1Q0504	71
05-MON-1-29.5/29.5	05-1R6304	71
05-MON-1-44.7/69.8	05-1Q8004	71

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-MON-1-47.8/47.8	05-1R2104	71
05-MON-1-71.8/20.9	05-1Q7604	71
05-MON-1-78.9/78.9	05-1R1304	72
05-MON-1-100.0/1	05-1Q9604	72
05-MON-1-278.0/27.8	05-1R6404	72
05-MON-1-600.0/60	05-1S0404	72
05-MON-25-1.5/1.5	05-1Q8104	72
05-MON-25-/11.8	05-1P5804	72
05-MON-101-81.0/81.5	05-1M7604	73
05-MON-101-86.1/87.3	05-1P5344	73
05-MON-101-87.4/87.8	05-1H0504	73
05-MON-101-95.2/0	05-1P6404	73
05-MON-101-40.7/41.1	05-1Q1004	73
05-MON-101-41.1/42.2	05-0T9914	73
05-MON-101-91.3/98.8	05-1H6904	74
05-MON-156-1.4/2	05-0A0904	74
05-MON-156-1.4/1.3	05-1P5334	74
05-MON-183-2.1/8.3	05-1K4304	74
05-MON-198-20.8/20.8	05-1R1504	74
05-MON-218-.2/L.9	05-1H2304	74
05-SB-1-1.7/0	05-1Q8704	75
05-SB-1-16.0/16	05-1Q9104	75

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-SB-1-47.8/47.8	05-1R1204	75
05-SB-1-/0	05-1P0204	75
05-SB-101-1.4/4.8	05-0N71Y4	75
05-SB-101-4.0/4.8	05-1G4104	75
05-SB-101-4.4/7.7	05-0N72U4	76
05-SB-101-7.3/9.6	05-0N73U4	76
05-SB-101-7.3/9.6	05-0N73Y4	76
05-SB-101-9.7/10.6	05-0N74U4	76
05-SB-101-10.0/10.5	05-1K03U4	76
05-SB-101-12.3/13.2	05-1K3804	76
05-SB-101-21.4/21.9	05-1H4304	77
05-SB-101-31.0/67	05-1Q6704	77
05-SB-101-33.8/44.8	05-1P0504	77
05-SB-101-46.2/52.3	05-1H8604	77
05-SB-101-46.7/48	05-1S0204	77
05-SB-101-47.0/47.3	05-1R1404	77
05-SB-101-55.9/56.2	05-1F79A4	78
05-SB-101-55.9/56.2	05-1F7904	78
05-SB-101-82.2/82.2	05-1R1604	78
05-SB-101-14.2/16.2	05-1A6404	78
05-SB-101-/0	05-1Q8304	78
05-SB-135-10.6/17.6	05-1H9604	78

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-SB-135-15.5/15.8	05-1P5374	79
05-SB-154-2.0/31.5	05-1Q6804	79
05-SB-154-26.0/30.2	05-1R6504	79
05-SB-154-2.6/0	05-1C4104	79
05-SB-154-5.7/6.2	05-1H3104	79
05-SB-154-31.8/32.1	05-1H4504	79
05-SB-166-63.9/64.9	05-1P5384	80
05-SB-192-13.8/17.4	05-1Q4604	80
05-SB-192-/0	05-1R6204	80
05-SB-217-.9/1.4	05-1C3604	80
05-SB-246-32.8/33.2	05-1P5394	80
05-SBT-25-18.8/19.2	05-1H8104	80
05-SBT-25-44.6/44.6	05-1R2604	81
05-SBT-25-49.5/51.1	05-1P5314	81
05-SBT-25-53.7/54.3	05-1J4814	81
05-SBT-156-2.7/2.7	05-1P5324	81
05-SBT-156-3.0/8.2	05-344904	81
05-SCR-1-10.5/13.4	05-0C7334	81
05-SCR-1-13.6/14.9	05-0C7324	82
05-SCR-1-17.0/17	05-1P2804	82
05-SCR-1-18.3/18.3	05-1R5004	82
05-SCR-1-30.0/37.5	05-1P5604	82

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-SCR-1-33.0/33	05-1Q9404	82
05-SCR-1-36.0/37.5	05-1R4704	82
05-SCR-1-/5	05-1P5904	83
05-SCR-1-5.0/8.9	05-1Q4804	83
05-SCR-1-/0	05-1N4404	83
05-SCR-1-/0	05-1M3304	83
05-SCR-1-/0	05-1Q0804	83
05-SCR-9-1.0/0	05-1K1204	83
05-SCR-9-9.3/9.8	05-1R1704	84
05-SCR-9-/0	05-1Q9304	84
05-SCR-17-3.2/11.3	05-1M7304	84
05-SCR-17-8.2/0	05-1K0704	84
05-SCR-35-3.0/3	05-1Q6904	84
05-SCR-129-1.1/L1.5	05-1P5304	84
05-SLO-1-6.4/67.2	05-492864	85
05-SLO-1-10.0/16.8	05-1G9804	85
05-SLO-1-12.1/12.2	05-1P5354	85
05-SLO-1-12.6/12.7	05-1Q0604	85
05-SLO-1-13.3/13.3	05-1Q7004	85
05-SLO-1-29.7/34.4	05-1R4604	85
05-SLO-1-32.6/0	05-0L7214	86
05-SLO-1-34.5/0	05-0L7224	86

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-SLO-1-35.8/35.8	05-1Q8204	86
05-SLO-1-54.1/54.5	05-1N6404	86
05-SLO-1-/0	05-1Q3304	86
05-SLO-1-/0	05-1N4504	86
05-SLO-41-3.1/3.1	05-1K7204	87
05-SLO-41-6.7/13	05-1Q9704	87
05-SLO-41-44.5/45.3	05-3307C4	87
05-SLO-46-4.8/5.2	05-1P4004	87
05-SLO-46-8.7/8.7	05-1S0604	87
05-SLO-46-29.7/32.2	05-1K4604	87
05-SLO-46-49.7/54.7	05-3307A4	88
05-SLO-101-28.9/28.9	05-1N8204	88
05-SLO-101-35.6/0	05-1N9404	88
05-SLO-101-714.0/571.4	05-1Q8504	88
05-SLO-101-/0	05-1Q8604	88
05-VAR-101-/0	05-1N9204	88
05-VAR--/0	05-1Q1804	89
06-FRE-5-26.8/30	06-1A7504	89
06-FRE-5-37.2/48.8	06-0X2704	89
06-FRE-5-44.4/45.4	06-0S8304	89
06-FRE-5-60.1/66.2	06-0X2804	89
06-FRE-33-69.4/71.5	06-0X3004	90



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-FRE-33-70.6/76	06-0U0004	90
06-FRE-41-28.2/28.2	06-1G0904	90
06-FRE-41-20.0/33.3	06-0V7804	90
06-FRE-41-27.0/28	06-1E7204	90
06-FRE-41-27.4/28.5	06-0W1704	90
06-FRE-99-4.9/11.6	06-0U4204	91
06-FRE-180-89.6/90.7	06-1A4604	91
06-FRE-180-180.0/138	06-1G3304	91
06-FRE-180-54.1/56	06-342354	91
06-FRE-180-62.9/65.3	06-1A3204	91
06-KER-5-8.0/8.4	06-1G6404	91
06-KER-5-/4.4	06-0X3304	92
06-KER-46-26.1/30.2	06-442564	92
06-KER-58-23.7/31.7	06-1G4004	92
06-KER-58-535.0/0	06-1C8904	92
06-KER-58-53.4/54.5	06-0W15V4	92
06-KER-58-64.4/67.3	06-0X1604	92
06-KER-99-10.4/21.2	06-0Q9204	93
06-KER-99-23.6/28.4	06-0Q2814	93
06-KER-99-49.3/50.4	06-1E7804	93
06-KER-119-2.2/10	06-1E5904	93
06-KER-155-42.0/57	06-1G0404	93

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-KER-166-/10.2	06-0X3804	93
06-KER-178-12.6/55.4	06-0X0804	94
06-KER-178-20.6/21.6	06-1G3104	94
06-KER-184-8.5/11.6	06-0U4304	94
06-KER-204-2.1/4.6	06-1E7704	94
06-KER-204-4.9/5	06-1E7004	94
06-KER-223-20.1/21.1	06-1E6704	94
06-KIN-5-/0	06-0T0204	95
06-KIN-41-20.0/28.4	06-0U4604	95
06-KIN-43-10.2/18.2	06-1G1104	95
06-MAD-41-6.3/9.2	06-0R2104	95
06-MAD-99-6.9/7.6	06-0V1204	95
06-MPA-41-3.1/3.1	06-1G5804	95
06-TUL-63-5.8/L8	06-0X7004	96
06-TUL-63-21.7/24.3	06-1E8004	96
06-TUL-99-9.8/40.7	06-1E6904	96
06-TUL-99-22.3/0	06-0U7704	96
06-TUL-99-26.3/27.6	06-0U8804	96
06-TUL-99-30.6/35.2	06-360244	96
06-TUL-99-51.8/53.9	06-0V7604	97
06-TUL-190-38.0/57	06-1F6904	97
06-TUL-198-19.7/26.7	06-1E6204	97

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-TUL-201-/4.9	06-1A5404	97
06-VAR-33-69.4/70.9	06-1E7104	97
06-VAR-41-32.3/32.3	06-0V1104	97
06-VAR--/0	06-1F2104	98
07-LA-0-/0	07-2XL604	98
07-LA-1-1.4/7.3	07-2XM204	98
07-LA-1-4.8/6.6	07-352004	98
07-LA-1-8.3/10	07-1XW3U4	99
07-LA-1-10.4/10.4	07-4V2104	99
07-LA-1-11.2/11.2	07-359704	99
07-LA-1-32.7/32.7	07-359504	99
07-LA-1-35.5/62.8	07-2XL404	99
07-LA-1-37.7/62.9	07-313504	99
07-LA-1-40.0/40.5	07-2XE004	100
07-LA-1-44.1/58.5	07-2XG904	100
07-LA-1-50.4/50.7	07-2XM904	100
07-LA-1-56.5/56.9	07-291404	100
07-LA-1-352.0/44.1	07-2XG804	100
07-LA-1-/18	07-321604	100
07-LA-2-15.0/57.5	07-355404	101
07-LA-2-15.1/15.3	07-351304	101
07-LA-2-15.8/15.8	07-2XK404	101

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-2-26.4/79.8	07-3325A4	101
07-LA-2-26.4/79.8	07-332504	101
07-LA-2-40.3/46.1	07-2XG004	101
07-LA-2-65.2/66.4	07-2XA604	102
07-LA-2-68.1/82.1	07-349004	102
07-LA-5-1.7/1.7	07-325704	102
07-LA-5-1.7/1.7	07-3257C4	102
07-LA-5-6.1/6.4	07-384904	102
07-LA-5-6.6/13.1	07-357304	102
07-LA-5-8.2/8.2	07-4V3004	103
07-LA-5-15.1/22.9	07-333004	103
07-LA-5-16.0/17.3	07-2XJ004	103
07-LA-5-17.9/18	07-351804	103
07-LA-5-19.7/36	07-324904	103
07-LA-5-31.8/42.6	07-0W1004	103
07-LA-5-33.1/39.1	07-384404	104
07-LA-5-39.4/44.4	07-319904	104
07-LA-5-61.5/63.7	07-2XC004	104
07-LA-5-66.3/67.3	07-2XG504	104
07-LA-5-54.4/54.8	07-328804	104
07-LA-5-59.5/67.9	07-323404	104
07-LA-5-/19.5	07-319304	105

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-10-.1/13.3	07-384604	105
07-LA-10-2.2/5.2	07-2XH804	105
07-LA-10-3.0/.6	07-2XN304	105
07-LA-10-4.3/10.1	07-2XH404	105
07-LA-10-8.9/9.4	07-1XW004	105
07-LA-10-14.5/17.4	07-2XL304	106
07-LA-10-15.6/17.6	07-2XK704	106
07-LA-10-17.0/17.7	07-2XL104	106
07-LA-10-17.0/17.7	07-2XL004	106
07-LA-10-18.8/20.5	07-386004	106
07-LA-10-19.5/29.5	07-0W3304	106
07-LA-10-22.0/30.8	07-330304	107
07-LA-10-28.2/31	07-328304	107
07-LA-10-28.3/28.3	07-316804	107
07-LA-10-42.3/48.3	07-335304	107
07-LA-10-2.2/4.9	07-347504	107
07-LA-10-4.5/5.5	07-332004	107
07-LA-10-12.4/14.9	07-332604	108
07-LA-14-27.0/28.1	07-342804	108
07-LA-14-29.0/29.5	07-339604	108
07-LA-14-60.7/77	07-316004	108
07-LA-22-/1.5	07-324404	108

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-23-1.1/8.4	07-2XE604	108
07-LA-23-/8.9	07-0W4104	109
07-LA-27-1.0/10.6	07-2XG304	109
07-LA-27-/18.6	07-322904	109
07-LA-27-/5	07-2XN904	109
07-LA-39-17.8/17.8	07-326204	109
07-LA-39-18.9/35.5	07-2XF804	109
07-LA-39-32.2/38.4	07-327604	110
07-LA-57-5.0/5.2	07-324804	110
07-LA-57-/4.5	07-304504	110
07-LA-60-.5/11.7	07-327104	110
07-LA-60-11.0/20	07-320404	110
07-LA-60-19.1/20.7	07-4V3304	110
07-LA-60-20.0/26	07-325004	111
07-LA-60-4.4/29.8	07-0W2504	111
07-LA-60-28.0/30.4	07-323304	111
07-LA-66-/3.2	07-306514	111
07-LA-71-1.6/4.8	07-210624	111
07-LA-90-1.8/1.8	07-4V0304	111
07-LA-91-11.7/11.7	07-0W3504	112
07-LA-91-16.6/16.8	07-3203U4	112
07-LA-101-1.0/9.2	07-0W0604	112

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-101-1.0/1.8	07-2XJ204	112
07-LA-101-1.4/1.5	07-2XK504	112
07-LA-101-1.5/10.9	07-0W2904	112
07-LA-101-1.7/6.8	07-3114A4	113
07-LA-101-1.7/6.8	07-311404	113
07-LA-101-10.3/10.3	07-385404	113
07-LA-101-19.7/20	07-388704	113
07-LA-101-20.0/20	07-317904	113
07-LA-101-32.8/33.8	07-307104	113
07-LA-101-118.0/11.8	07-2XH204	114
07-LA-101-1.0/10.3	07-385204	114
07-LA-101-6.2/8	07-329604	114
07-LA-101-/1.5	07-320104	114
07-LA-101-/17.1	07-337804	114
07-LA-103-.1/.1	07-327304	114
07-LA-103-.1/.1	07-322504	115
07-LA-103-1.6/1.6	07-2XL904	115
07-LA-105-2.2/2.2	07-2XH7A4	115
07-LA-105-.1/17.3	07-0W2004	115
07-LA-105-4.3/5	07-357004	115
07-LA-105-7.8/10.3	07-317404	115
07-LA-105-9.0/9.4	07-385604	116

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-105-13.4/18.1	07-0W7104	116
07-LA-107-.4/4.8	07-307024	116
07-LA-110-.7/26.1	07-312004	116
07-LA-110-3.9/5.9	07-336504	116
07-LA-110-6.8/19.5	07-4W7804	116
07-LA-110-14.0/21	07-386304	117
07-LA-110-21.0/21	07-1XS6A4	117
07-LA-110-21.4/25.7	07-2XJ104	117
07-LA-110-22.8/22.8	07-322304	117
07-LA-110-23.1/23.1	07-353304	117
07-LA-110-/31.9	07-329804	117
07-LA-118-1.1/1.1	07-2XE204	118
07-LA-118-11.6/11.6	07-2XH304	118
07-LA-118-1.5/10.2	07-325304	118
07-LA-118-4.5/9.1	07-336804	118
07-LA-118-10.0/13.2	07-385904	118
07-LA-118-11.0/14	07-322004	118
07-LA-118-13.0/13.9	07-355004	119
07-LA-126-2.4/2.4	07-370704	119
07-LA-134-2.6/4.8	07-311604	119
07-LA-134-12.6/12.9	07-322404	119
07-LA-134-/13.3	07-311704	119



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-134-/13.3	07-337904	119
07-LA-138-43.8/43.8	07-352104	120
07-LA-164-4.0/6.9	07-320804	120
07-LA-170-14.5/20.6	07-0W4204	120
07-LA-170-14.5/16.6	07-329704	120
07-LA-170-16.6/19.8	07-358804	120
07-LA-210-3.8/3.8	07-2XM004	120
07-LA-210-9.7/51.9	07-326804	121
07-LA-210-15.4/15.4	07-2XF404	121
07-LA-210-35.9/52.1	07-0W1104	121
07-LA-210-/9.7	07-3096U4	121
07-LA-210-15.6/18.5	07-330704	121
07-LA-210-19.6/20.3	07-4U1604	121
07-LA-210-33.6/36.5	07-301704	122
07-LA-210-36.0/40.6	07-323104	122
07-LA-210-41.3/44.6	07-322604	122
07-LA-210-44.7/52.1	07-328504	122
07-LA-213-3.9/3.9	07-253104	122
07-LA-213-6.2/6.2	07-4V1404	122
07-LA-213-/8	07-306614	123
07-LA-405-7.0/12.9	07-321804	123
07-LA-405-8.8/8.8	07-304804	123

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-405-12.9/21.5	07-338704	123
07-LA-405-14.3/15.8	07-293604	123
07-LA-405-16.5/19.7	07-2XF004	123
07-LA-405-17.6/17.6	07-353904	124
07-LA-405-22.2/23.5	07-4V3204	124
07-LA-405-30.1/33	07-4V4304	124
07-LA-405-36.3/37.1	07-2XM804	124
07-LA-405-36.3/36.3	07-2XG604	124
07-LA-405-39.1/39.1	07-204904	124
07-LA-405-40.1/48.1	07-320204	125
07-LA-405-48.0/48.5	07-343204	125
07-LA-405-291.0/30	07-2XJ304	125
07-LA-405-/29.5	07-1XV004	125
07-LA-605-10.2/20.2	07-356604	125
07-LA-605-11.4/19.5	07-3393U4	125
07-LA-605-20.2/26	07-3255U4	126
07-LA-710-6.2/7.2	07-4V4204	126
07-LA-710-9.6/T32.1	07-347004	126
07-LA-710-10.5/32.5	07-0W2704	126
07-LA-710-13.8/15.3	07-385804	126
07-LA-710-26.0/26.7	07-331804	126
07-LA-710-15.1/21.9	07-330504	127

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-5808-/2.5	07-354804	127
07-LA-5823-/7.2	07-358204	127
07-VAR-1-1.3/26.6	07-322704	127
07-VAR-1-6.6/22.4	07-0W6004	127
07-VAR-1-23.1/23.1	07-0W8804	127
07-VAR-2-18.7/18.7	07-348804	128
07-VAR-5-22.3/22.3	07-0W3704	128
07-VAR-5-/40	07-0W6104	128
07-VAR-10-18.5/47.7	07-0W3104	128
07-VAR-91-6.5/10.8	07-385504	128
07-VAR-91-6.1/20.7	07-338604	128
07-VAR-101-12.3/37.6	07-0W3004	129
07-VAR-101-/30	07-0W4704	129
07-VAR-105-2.1/2.1	07-355104	129
07-VAR-110-15.1/23	07-0W5904	129
07-VAR-118-2.6/11.9	07-0W4804	129
07-VAR-134-/8.9	07-0W5204	129
07-VAR-170-14.5/20.5	07-349504	130
07-VAR-210-43.9/46.7	07-349104	130
07-VAR-405-.5/36.3	07-0W5804	130
07-VEN-1-4.0/4.2	07-318204	130
07-VEN-1-4.4/9.7	07-0W1404	130

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-VEN-1-21.3/28.4	07-323904	130
07-VEN-23-17.7/24.1	07-2XE704	131
07-VEN-23-3.3/11.5	07-302504	131
07-VEN-33-5.6/11.2	07-2XF504	131
07-VEN-33-7.6/7.6	07-291304	131
07-VEN-33-12.6/16.5	07-2XC604	131
07-VEN-33-24.2/27.3	07-2XF604	131
07-VEN-33-44.2/57.2	07-2XF704	132
07-VEN-34-8.9/8.9	07-2XJ404	132
07-VEN-101-.2/40.8	07-3311U4	132
07-VEN-101-8.9/11.5	07-4W2704	132
07-VEN-101-9.0/9.2	07-331004	132
07-VEN-101-10.7/26.7	07-0W3904	132
07-VEN-101-30.0/30.1	07-2XK204	133
07-VEN-101-30.9/36.3	07-0W4004	133
07-VEN-101-32.4/32.8	07-2XN204	133
07-VEN-101-40.0/40.4	07-2XM604	133
07-VEN-101-41.7/42	07-2XL704	133
07-VEN-101-36.3/40.6	07-302404	133
07-VEN-118-4.5/4.7	07-2XG704	134
07-VEN-118-13.3/15.6	07-341604	134
07-VEN-118-223.0/32.5	07-2XN704	134

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-VEN-118-1.4/1.8	07-336004	134
07-VEN-118-23.5/30.5	07-385104	134
07-VEN-126-9.7/24.6	07-2XE104	134
07-VEN-126-20.3/20.3	07-1XW104	135
07-VEN-126-26.4/26.4	07-2XC704	135
07-VEN-150-6.1/6.3	07-2XN604	135
07-VEN-150-20.0/32.2	07-2XN104	135
07-VEN-150-28.8/31	07-2XE504	135
07-VEN-150-13.3/19	07-3237U4	135
07-VEN-150-/20	07-2XE404	136
08-RIV-10-12.6/13.4	08-1L9504	136
08-RIV-10-35.5/42.5	08-1P6304	136
08-RIV-10-57.8/57.8	08-1P6904	136
08-RIV-10-52.2/61.1	08-1N1104	136
08-RIV-10-59.3/59.5	08-1J7004	137
08-RIV-10-60.7/74.3	08-1C0814	137
08-RIV-10-92.9/101.1	08-1H2004	137
08-RIV-10-104.9/134.2	08-1C0824	137
08-RIV-10-134.0/156.5	08-1C08U4	137
08-RIV-15-3.4/10.5	08-1C5704	137
08-RIV-15-8.2/13.9	08-1G8904	138
08-RIV-15-9.4/16.3	08-1J6704	138

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-15-16.5/17.6	08-1N2804	138
08-RIV-15-50.6/52.3	08-1H8504	138
08-RIV-60-13.3/18.4	08-1J6804	138
08-RIV-60-16.1/22.5	08-496124	138
08-RIV-60-21.3/21.3	08-1P3104	139
08-RIV-60-1.0/12	08-1J2304	139
08-RIV-60-6.1/8	08-1H3804	139
08-RIV-62-3.3/6.5	08-1P6804	139
08-RIV-74-3.1/3	08-1G4704	139
08-RIV-74-13.2/34	08-1C6804	139
08-RIV-74-34.3/45.1	08-1H0604	140
08-RIV-74-/5.8	08-1C8504	140
08-RIV-91-15.6/21.6	08-1L3204	140
08-RIV-215-13.5/19.5	08-1J2604	140
08-RIV-215-36.6/37.2	08-1K4604	140
08-SBD-10-6.9/20	08-1M4904	140
08-SBD-15-5.1/5.8	08-0H7924	141
08-SBD-15-6.7/22.3	08-1G8804	141
08-SBD-15-35.0/37.6	08-0P0104	141
08-SBD-15-80.6/118.5	08-1C7704	141
08-SBD-15-180.9/185.5	08-1N1214	141
08-SBD-15-20.5/21.6	08-1H3904	141

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-15-28.6/37.5	08-0K1224	142
08-SBD-15-108.0/115	08-1N1704	142
08-SBD-18-9.2/9.2	08-1N0404	142
08-SBD-18-11.3/19.1	08-1N9304	142
08-SBD-18-17.6/17.9	08-1P8604	142
08-SBD-18-44.3/68.5	08-0G6904	142
08-SBD-18-44.3/48.4	08-0G6914	143
08-SBD-18-53.1/69	08-1H4914	143
08-SBD-18-95.4/95.4	08-1G2804	143
08-SBD-18-137.0/25	08-1P1904	143
08-SBD-18-6.2/31.6	08-1N2404	143
08-SBD-38-11.3/26.5	08-1L9804	143
08-SBD-38-26.5/44.3	08-1P6504	144
08-SBD-40-140.5/148.5	08-1N0704	144
08-SBD-40-143.7/0	08-0R9804	144
08-SBD-40-20.0/28.1	08-1N1604	144
08-SBD-40-25.0/50	08-0R1704	144
08-SBD-40-100.8/101.8	08-1G8304	144
08-SBD-60-1.4/0	08-1J2104	145
08-SBD-60-7.3/10	08-0E33U4	145
08-SBD-62-125.8/125.8	08-1N1904	145
08-SBD-62-142.3/142.6	08-1N0504	145

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-95-48.1/57.9	08-1P1504	145
08-SBD-127-.9/41.4	08-1P7004	145
08-SBD-138-15.0/15.1	08-1J2004	146
08-SBD-138-30.8/33.7	08-0P0904	146
08-SBD-138-/2.3	08-1H8304	146
08-SBD-173-18.6/18.7	08-1H2904	146
08-SBD-210-23.1/24.7	08-1L9704	146
08-SBD-210-25.6/25.9	08-1N3004	146
08-SBD-215-2.2/3.2	08-1F7304	147
08-SBD-215-3.6/6	08-1J6304	147
08-SBD-330-28.7/44.1	08-1N0804	147
08-SBD-395-4.0/49	08-1G6404	147
08-SBD-5718-/0	08-0R8504	147
08-SBD-5730-/0	08-0R4204	147
08-VAR-10-8.8/60.9	08-1J9104	148
08-VAR-999-/0	08-1M1804	148
08-VAR--/0	08-1M5804	148
08-VAR--/0	08-1M2004	148
08-VAR--/0	08-1M1704	148
08-VAR--/0	08-1N1404	148
08-VAR--/0	08-1M7604	149
08-VAR--/0	08-1M2204	149



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-VAR--/0	08-1J5804	149
08-VAR--/0	08-1P1304	149
08-VAR--/0	08-1M5904	149
08-VAR--/0	08-1H9914	149
08-VAR--/0	08-1M7104	150
09-INY-168-17.5/17.8	09-382104	150
09-INY-190-13.5/68.8	09-401004	150
09-INY-190-68.8/128	09-401104	150
09-INY-190-110.4/124.4	09-394504	151
09-INY-395-29.2/41.8	09-213404	151
09-INY-395-76.0/77	09-394104	151
09-KER-58-80.5/81	09-375304	151
09-KER-5755-/114	09-377104	151
09-KER-5756-/92	09-367504	151
09-MNO-158-2.0/2	09-402904	152
09-MNO-158-/0	09-399704	152
09-MNO-395-34.1/34.1	09-377704	152
09-MNO-395-58.2/60.4	09-366404	152
09-MNO-395-91.6/93.4	09-368004	152
09-VAR--/0	09-393504	152
09-VAR--/0	09-382304	153
10-ALP-0-/0	10-0X7504	153

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-ALP-4-3.0/12.5	10-1R8904	153
10-ALP-4-/0	10-0S6804	153
10-AMA-10-2.0/2	10-1N6204	153
10-AMA-49-/0	10-0X7524	154
10-AMA-88-68.0/69	10-1R9104	154
10-CAL-4-15.9/16.3	10-1H5004	154
10-CAL-26-30.0/38.3	10-0X7514	154
10-MER-5-.5/.8	10-1C7904	154
10-MER-33-.6/1.5	10-1G2504	154
10-MER-99-.4/12.7	10-1L3104	155
10-MER-99-16.3/16.4	10-1N6004	155
10-MER-99-19.5/20.7	10-3A7214	155
10-MER-99-28.2/37.3	10-0Q1224	155
10-MER-99-3.3/6.9	10-1K0904	155
10-MER-99-6.8/34.1	10-1P7504	155
10-MER-99-12.7/17.8	10-1C1704	156
10-MER-140-2.3/49	10-0Y1304	156
10-MER-152-10.1/13.9	10-1L6304	156
10-MER-165-33.2/33.2	10-1L3304	156
10-MPA-140-12.0/22.1	10-0Y7704	156
10-MPA-140-25.3/51.8	10-0Y7804	156
10-MPA-140-42.0/42.7	10-0P9234	157

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-SJ-4-17.7/0	10-1C6704	157
10-SJ-4-26.5/26.9	10-1R3604	157
10-SJ-4-16.0/19.4	10-1F1804	157
10-SJ-4-16.2/0	10-1N7604	157
10-SJ-4-/0	10-1E6104	157
10-SJ-4-/0	10-1C8004	158
10-SJ-5-.6/0	10-1N7704	158
10-SJ-5-19.4/19.4	10-1R4104	158
10-SJ-5-13.0/0	10-1N5504	158
10-SJ-5-23.9/23.9	10-1N5104	158
10-SJ-12-14.9/17.9	10-1R6704	158
10-SJ-99-28.2/31.7	10-1H5104	159
10-SJ-99-28.7/31.7	10-1H6504	159
10-SJ-120-2.3/2.3	10-1R6504	159
10-SJ-120-.6/T6.8	10-1C9604	159
10-SJ-205-1.6/5.2	10-1P5104	159
10-SJ-205-/13.2	10-1C3804	159
10-SJ-205-4.6/9	10-1C3304	160
10-STA-99-1.5/16	10-1R7704	160
10-STA-99-14.7/14.9	10-1P6004	160
10-STA-132-27.1/28.1	10-1G4204	160
10-TUO-49-10.5/11.5	10-1S0404	160

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-TUO-120-48.3/48.3	10-1T0904	160
10-VAR-4-/0	10-1F4004	161
10-VAR-59-/0	10-0G8304	161
10-VAR-99-7.4/29.5	10-1N5204	161
10-VAR--/0	10-1P7104	161
10-VAR--/0	10-1P6504	161
10-VAR--/0	10-1R8214	161
11-IMP-0-/0	11-432194	162
11-IMP-8-3.7/48	11-2N1644	162
11-IMP-8-4.6/8.6	11-432174	162
11-IMP-8-32.4/46.1	11-412004	162
11-IMP-98-32.1/32.5	11-0802A4	163
11-IMP-98-32.1/32.5	11-080284	163
11-SD-0-/0	11-432494	163
11-SD-0-/0	11-432484	163
11-SD-0-/0	11-432524	163
11-SD-0-/0	11-432504	163
11-SD-5-4.6/4.6	11-432304	164
11-SD-5-6.1/16	11-2N1084	164
11-SD-5-12.8/13.2	11-4C0044	164
11-SD-5-34.7/36.3	11-2E1544	164
11-SD-5-37.4/52.6	11-2T35U4	164

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-5-.3/5	11-430674	164
11-SD-5-.9/0	11-4C0034	165
11-SD-5-16.0/16	11-431994	165
11-SD-5-30.0/34.3	11-426504	165
11-SD-5-31.8/32.2	11-422004	165
11-SD-5-37.4/52.6	11-2T36U4	165
11-SD-5-52.3/52.3	11-432474	165
11-SD-5-54.2/54.2	11-432434	166
11-SD-8-3.0/8.3	11-427104	166
11-SD-8-12.9/14.6	11-430434	166
11-SD-8-23.0/61.3	11-422104	166
11-SD-8-31.8/41.7	11-423704	166
11-SD-15-2.1/2.2	11-432444	166
11-SD-15-31.3/37.1	11-430514	167
11-SD-52-5.1/9	11-430254	167
11-SD-52-13.8/13.8	11-2N1424	167
11-SD-54-/6.4	11-424804	167
11-SD-56-.3/9.7	11-411904	167
11-SD-56-.3/3	11-2T3644	167
11-SD-67-6.0/24.4	11-430564	168
11-SD-78-.3/16	11-422304	168
11-SD-94-14.9/29.2	11-2N1194	168

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-94-9.8/10.6	11-423804	168
11-SD-125-9.3/13	11-430244	168
11-SD-125-9.6/13.2	11-411404	168
11-SD-125-9.6/13.2	11-4114A4	169
11-SD-163-4.3/10.8	11-430484	169
11-SD-805-3.5/13.9	11-429004	169
11-SD-805-5.1/8.3	11-2T3434	169
11-SD-805-16.0/16.3	11-432664	169
11-SD-805-20.7/23.5	11-411504	169
11-SD-805-23.9/25.1	11-430394	170
11-SD-905-12.0/12	11-430644	170
11-SD-905-6.4/10.1	11-431064	170
11-SD--/0	11-432024	170
11-SD--/0	11-432544	170
11-VAR-8-0/00	11-430444	170
11-VAR-15-27.7/30.8	11-2N1414	171
11-VAR-52-1.3/16.3	11-2N1444	171
11-VAR-111-3.2/45.4	11-430304	171
11-VAR-805-.2/14.6	11-2N1204	171
12-ORA-1-4.9/5.5	12-0H15A4	171
12-ORA-1-4.9/5.5	12-0H1504	172
12-ORA-1-5.5/7.9	12-0P69U4	172

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
12-ORA-1-7.9/10.5	12-0M82C4	172
12-ORA-1-7.9/10.5	12-0M82U4	172
12-ORA-1-8.5/8.5	12-0R1704	172
12-ORA-1-13.0/33.7	12-0P68U4	172
12-ORA-1-17.4/21.5	12-0R4104	173
12-ORA-1-.1/.9	12-0Q9904	173
12-ORA-5-.6/43	12-0P42U4	173
12-ORA-5-.9/9.7	12-0U4504	173
12-ORA-5-2.3/19.9	12-0T8604	173
12-ORA-5-5.3/7.3	12-0S1704	173
12-ORA-5-5.8/30.3	12-0Q9304	174
12-ORA-5-12.4/14.5	12-0K0214	174
12-ORA-5-14.5/17.1	12-0K0224	174
12-ORA-5-17.1/18.9	12-0K0234	174
12-ORA-5-29.6/29.6	12-0J34U4	174
12-ORA-5-29.6/33.2	12-0T3304	174
12-ORA-5-30.3/39.6	12-0T8704	175
12-ORA-5-33.7/35.4	12-0R7504	175
12-ORA-5-38.5/41.6	12-0P9204	175
12-ORA-5-26.3/42.2	12-0S3104	175
12-ORA-5-/2	12-0R2004	175
12-ORA-22-3.0/2.9	12-0T9804	175

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
12-ORA-22-3.3/13.2	12-0U1804	176
12-ORA-39-12.2/12.2	12-0R7404	176
12-ORA-55-.6/.6	12-0R5004	176
12-ORA-55-4.7/4.7	12-0Q39A4	176
12-ORA-55-4.7/4.7	12-0Q3904	176
12-ORA-55-5.3/7.1	12-0T3904	176
12-ORA-55-13.2/17.9	12-0T3404	177
12-ORA-55-13.7/13.7	12-0R1504	177
12-ORA-55-17.7/17.7	12-0S0904	177
12-ORA-57-10.8/22.1	12-0T3204	177
12-ORA-57-11.4/11.7	12-0T5904	177
12-ORA-57-12.3/12.3	12-0T1204	177
12-ORA-57-20.3/21.6	12-0C1114	178
12-ORA-57-22.0/22	12-0Q2704	178
12-ORA-72-11.4/12	12-0T6404	178
12-ORA-73-10.0/28	12-0N72A4	178
12-ORA-73-10.0/28	12-0N7204	178
12-ORA-73-11.0/11.3	12-0S7804	178
12-ORA-73-11.4/11.4	12-0T9604	179
12-ORA-74-11.5/16.6	12-0P0304	179
12-ORA-74-/5.3	12-0T6604	179
12-ORA-90-.9/3.6	12-0R1804	179



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
12-ORA-90-5.1/6.7	12-0R9204	179
12-ORA-91-.8/1.8	12-0R7304	179
12-ORA-91-9.8/18.9	12-0U2404	180
12-ORA-91-/5.9	12-0T3104	180
12-ORA-133-3.2/4.1	12-0P94U4	180
12-ORA-133-8.3/M9.3	12-0N8904	180
12-ORA-133-9.8/12.6	12-0U1704	180
12-ORA-241-14.6/33.7	12-0U2304	180
12-ORA-241-27.8/38	12-0H0474	181
12-ORA-241-33.6/38.7	12-0S1504	181
12-ORA-405-.2/11.4	12-0Q9704	181
12-VAR-55-5.5/17.8	12-0R5604	181
12-VAR-73-10.3/27.5	12-0T3704	181
12-VAR--/0	12-0U3004	181

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>01</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
<b>Federal Aid</b>				
-F-		FEDERAL AID (PRIMARY)	\$321,142,456	\$160,902,455
-S-		FEDERAL AID (SECONDARY)	\$152,261,178	\$48,782,133

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	01			
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-ER-		STORM DAMAGE REPAIR	\$8,962,394	\$4,443,499
			\$411,993,245	\$252,728,123
<b>District Total:</b>			<b><u>\$894,359,273</u></b>	<b><u>\$466,856,211</u></b>
<b>District</b>	02			
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-		FEDERAL AID (INTERSTATE)	\$47,544,331	\$11,003,094
-F-		FEDERAL AID (PRIMARY)	\$365,186,025	\$147,436,657
-S-		FEDERAL AID (SECONDARY)	\$29,127,607	\$24,066,875
			\$175,711,502	\$63,408,387
<b>District Total:</b>			<b><u>\$617,569,465</u></b>	<b><u>\$245,915,013</u></b>
<b>District</b>	03			
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-		FEDERAL AID (INTERSTATE)	\$256,710,432	\$30,155,743
-F-		FEDERAL AID (PRIMARY)	\$507,549,742	\$224,970,187
-S-		FEDERAL AID (SECONDARY)	\$123,365,624	\$84,467,551
			\$802,194,923	\$584,593,457
<b>District Total:</b>			<b><u>\$1,689,820,721</u></b>	<b><u>\$924,186,938</u></b>

**Statement of Ongoing Contracts - Federal Aid**

**District** 04

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$631,886,170	\$369,737,093
-F-	FEDERAL AID (PRIMARY)	\$515,332,776	\$309,401,073
-S-	FEDERAL AID (SECONDARY)	\$72,070,708	\$18,353,548
		\$1,074,863,311	\$712,499,355
<b>District Total:</b>		<b><u>\$2,294,152,965</u></b>	<b><u>\$1,409,991,069</u></b>

**District** 05

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$573,912,444	\$355,828,353
-S-	FEDERAL AID (SECONDARY)	\$9,972,887	\$1,654,191
		\$853,137,968	\$475,245,404
<b>District Total:</b>		<b><u>\$1,437,023,298</u></b>	<b><u>\$832,727,948</u></b>

**District** 06

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$71,480,055	\$41,091,867
-F-	FEDERAL AID (PRIMARY)	\$322,529,843	\$243,667,291
-S-	FEDERAL AID (SECONDARY)	\$25,510,110	\$342,303
		\$246,880,370	\$101,355,421
<b>District Total:</b>		<b><u>\$666,400,379</u></b>	<b><u>\$386,456,882</u></b>

**Statement of Ongoing Contracts - Federal Aid**

**District** 07

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID ( INTERSTATE )	\$403,283,176	\$121,849,940
-F-	FEDERAL AID ( PRIMARY )	\$262,156,948	\$109,338,034
-S-	FEDERAL AID ( SECONDARY )	\$14,581,843	\$10,178,791
		\$1,442,057,269	\$910,831,551
<b>District Total:</b>		<b><u>\$2,122,079,237</u></b>	<b><u>\$1,152,198,316</u></b>

**District** 08

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID ( INTERSTATE )	\$94,268,332	\$35,990,347
-F-	FEDERAL AID ( PRIMARY )	\$371,913,530	\$61,756,496
-S-	FEDERAL AID ( SECONDARY )	\$13,372,592	\$12,437,994
		\$970,313,376	\$707,592,843
<b>District Total:</b>		<b><u>\$1,449,867,830</u></b>	<b><u>\$817,777,680</u></b>

**District** 09

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID ( PRIMARY )	\$76,600,500	\$49,823,921
		\$92,493,811	\$50,078,396
<b>District Total:</b>		<b><u>\$169,094,311</u></b>	<b><u>\$99,902,317</u></b>

**Statement of Ongoing Contracts - Federal Aid**

**District** 10

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID ( INTERSTATE )	\$17,602,636	\$8,735,835
-F-	FEDERAL AID ( PRIMARY )	\$152,652,305	\$105,347,638
-S-	FEDERAL AID ( SECONDARY )	\$29,406,763	\$22,046,477
		\$155,397,227	\$109,427,982
<b>District Total:</b>		<b><u>\$355,058,930</u></b>	<b><u>\$245,557,933</u></b>

**District** 11

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID ( INTERSTATE )	\$158,303,485	\$65,185,490
-F-	FEDERAL AID ( PRIMARY )	\$137,054,025	\$51,815,148
-S-	FEDERAL AID ( SECONDARY )	\$12,561,288	\$12,000,949
		\$443,291,943	\$273,479,787
<b>District Total:</b>		<b><u>\$751,210,741</u></b>	<b><u>\$402,481,374</u></b>

**District** 12

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID ( INTERSTATE )	\$355,905,497	\$173,672,218
-F-	FEDERAL AID ( PRIMARY )	\$317,934,066	\$114,744,407
-S-	FEDERAL AID ( SECONDARY )	\$74,658,341	\$29,633,784
		\$413,130,529	\$324,780,809

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	12		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
<b>District Total:</b>			<u>\$1,161,628,434</u>
			<u>\$642,831,218</u>

**Statement of Ongoing Contracts -  
Statewide Recap**

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$2,036,984,115	\$857,421,627
-S-	FEDERAL AID (SECONDARY)	\$556,888,940	\$263,964,596
-F-	FEDERAL AID (PRIMARY)	\$3,923,964,659	\$1,935,031,661
		\$7,081,465,476	\$4,566,021,517
-ER-	STORM DAMAGE REPAIR	\$8,962,394	\$4,443,499
<b>Statewide Totals</b>		<u>\$13,608,265,584</u>	<u>\$7,626,882,900</u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
01	\$981,480
02	\$22,643,910
03	\$7,647,734

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
04	\$46,779,480
05	\$10,421,258
07	\$155,907,931
08	\$26,828,268
09	\$4,622,268
10	\$2,467,652
11	\$4,350,109
12	\$22,892,690
<b>Work completed this Period:</b>	<b>\$305,542,781</b>