

Page 1
10/27/22

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-5.1/5.6 01-0F2404		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.2 MI SOUTH TO 0.2 MI NORTH OF THE ROUTE 101 & EHLERS WAY INTERSECTION EXTEND LEFT TURN POCKET	MERCER-FRASER COMPANY 1000 APOLLO WAY #100 SANTA ROSA CA 95407 (707)443-6371	RYAN DUNNE 5065 BOYD SUITE H ARCATA, CA 95521 (707)346-9027	\$1,167,712 \$1,010,162 \$0	08/02/21 09/14/21 07/27/22	88% 88%
HB4N							
01-DN-101-8.2/8.7 01-0B0904		IN DEL NORTE COUNTY NEAR KLAMATH AT PANTHER CREEK BRIDGE #01-0025 AND AT HUNTER CREEK BRIDGE #01-0003 REPLACE BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	DUNNE, RYAN 5065 BOYD RD SUITE H ARCATA CA 95521 (707)496-5581	\$19,650,058 \$15,820,080 \$1,097,193	04/21/20 05/08/20 04/12/23	73% 80%
HA21							
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MILE SOUTH OF WILSON CREEK BRIDGE TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521 (707)825-6565	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$11,984,109 \$0	02/16/16 05/04/16 04/09/21	100% 100% OVER RUN
20.20 201130							
01-DN-101-21.2/0 01-0G2104 ACNH-Q101-(392)E --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.2 MILE NORTH OF CUSHING CREEK VIADUCT #01-0076 PERMANENT RESTORATION @ CUSHING	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	AARON VALLEY 207 PROCE MALL CRESCENT CITY CA 95531 (707)815-5620	\$8,346,616 \$6,553,307 \$660,807	07/15/21 08/05/21 10/27/22	97% 78%
HA23							
01-DN-101-27.5/27.9 01-0K3804 HSNH-Q101-(404)E --()		DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.1 MILE SOUTH OF PARKWAY DRIVE TO WASHINGTON BOULEVARD OVERCROSSING MINOR CONCRETE, ROADWAY EXCAVATION, AND RA	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	AARON VALLEY 207 PRICE MALL CRESCENT CITY, CA 95531 (707)815-5620	\$1,042,935 \$738,240 \$568,759	06/15/22 07/11/22 11/09/22	46% 71%
01-DN-101-35.8/36.5 01-436404 ACNH-Q101-(398)E --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.3 MILE SOUTH OF SMITH RIVER BRIDGE TO 0.4 MILE NORTH OF SMITH RIVER BRIDGE REPLACE BRIDGE	MCM CONSTRUCTION, INC. PO BOX 620; NORTH HIGHLANDS CA 95660 (916)334-1221	JESS CLIFTON 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-3047	\$72,443,463 \$0 \$0	07/11/22 08/02/22	0% 0%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 2
10/27/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-39.8/46.4 01-0K4704		IN DEL NORTE COUNTY NEAR SMITH RIVER FROM 0.2 MILE NORTH OF ROWDY CREEK BRIDGE TO THE OREGON STATE LINE MICRO-SURFACING	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY; RENO NV 89502 (775)358-1355	MALMBERG CLAYTON 207 PROCE MAL SUITE 100 CRESCENT CITY CA 95531 (707)496-5581	\$673,673 \$670,046 \$0	06/03/21 06/22/21 06/28/22 09/30/22 COMPLETED	100% 100%
01-DN-101-120.0/16.5 01-0L0404		IN DEL NORTE COUNTY ABOUT 8 MILES SOUTH OF CRESCENT CITY FROM 0.2 MILE SOUTH OF LAGOON CR. CO PK TO BEG PASSING LANE LT. DIR'S EMER SLIDE REPAIR	GR SUNDBERG INC. 5211 BOYD RD ARCATA, CA 95521	VALLEY, AARON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$19,085,000 \$15,792,414 \$0	02/17/21 04/05/21 10/26/22	57% 83%
20.20 201130							
01-DN-101-151.0/15.5 01-0L2304		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY FROM 1.3 MILES TO 1.9 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY L.B. ROADWAY STABILIZATION & RETAINING WALL REP	STEWART ENGINEERING, INC. PO BOX 990010 REDDING, CA 96099	VALLEY, AARON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)815-5620	\$13,985,000 \$11,631,174 \$0	06/21/21 07/21/21 04/10/23	69% 83%
20.20 201130							
01-DN-199-1.1/2.6 01-488024		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.3 MILE NORTH OF ELK VALLEY CROSS ROAD TO 0.2 MILE SOUTH OF WALKER ROAD	FORD LOGGING DBA PACIFIC EARTHSCAPE 1225 CENTRAL AVENUE #11; MCKINLEYVILLE CA 95519 (707)840-9442	JESS CLIFTON 207 PRICE MALL, STE- 100 CRESCENT CITY CA 95531 (707)498-3047	\$2,313,719 \$2,233,016 \$78,571	08/03/21 08/26/21 03/20/23	48% 96%
01-DN-199-6.5/36.3 01-488014		IN DEL NORTE COUNTY NEAR HIOUCHI FROM 0.3 MILE NORTH OF MYRTLE CREEK BRIDGE TO 0.1 MILE SOUTH OF OREGON STATE LINE REHAB CULVERTS	GR SUNDBERG INC. 5211 BOYD ROAD; ARCATA CA 95521 (707)825-6565	VALLEY AARON 207 PRICE MALL CRESCENT CITY CA 95531 (707)498-4009	\$1,292,179 \$1,135,204 \$205,143	08/03/20 08/20/20 12/16/22	79% 88%
01-DN-199-33.5/33.9 01-0F4304 ACNH-P199-(039)E --()		IN DEL NORTE COUNTY ABOUT 20 MILES NORTH OF GASQUET FROM RANDOLPH COLLIER TUNNEL TO 2.5 MILES SOUTH OF THE OREGON STATE LINE UPGRADE TUNNEL LIGHTING	STEWART ENGINEERING INC 5323 EASTSIDE ROAD REDDING CA 96001 (530)244-8464	JESS CLIFTON 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-3047	\$5,492,571 \$587,563 \$128,897	02/25/22 04/08/22 01/20/23 SUSPENDED	32% 11%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 3
10/27/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-999-/0 01-0J8604		IN DEL NORTE COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	CLAYTON MALMBERG 207 PROCE MALL SUITE 100 CRESCENT CITY CA 95531 (707)498-3047	\$1,804,857 \$1,739,149 \$0	05/27/21 06/18/21 06/21/22 10/17/22	100% 95% OVER RUN
01-HUM-36-10.5/10.8 01-0F1604 HSST-P036-(119)E --()		IN HUMBOLDT COUNTY NEAR CARLOTTA FROM GR RIVERSIDE PARK ROAD TO 0.4 MI EAST OF 5211 BOYD ROAD; RIVERSIDE PARK ROAD HORIZONTAL & VERTICAL CURVE	GR SUNDBERG INC. 5211 BOYD ROAD; ARCATA CA 95521 (707)825-6565	TAI MORGAN-MARBET 1487 SANDY PRAIRIE CT SUITE E FORTUNA CA 95540 (707)834-0219	\$2,110,617 \$1,981,407 \$0	09/09/21 09/24/21 10/14/22	80% 94%
HB1							
01-HUM-36-21.5/0 01-0C1504 ACST-S036-(116)E --()		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT 0.2 MI EAST OF GOLDEN GATE DRIVE SLOPE REPAIR, DRAINAGE IMPROVEMENTS	GR SUNDBERG INC. 5211 BOYD ROAD; ARCATA CA 95521 (707)825-6565	TAI MORGAN-MARBET 1487 SANDY PRAIRE CT. STE E FORTUNA, CA 95501 (707)834-0219	\$1,113,888 \$725,301 \$635,611	06/02/22 08/01/22 11/22/22	29% 64%
01-HUM-36-314.0/0 01-0J1704		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE FROM 1.2 MILE EAST OF MCCLELLAN MOUNTAIN ROAD DIR'S EMERGENCY L.B. STORM DAMAGE REPAIR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	KING, ROBERT 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-7190	\$21,185,000 \$16,410,520 \$0	08/03/18 10/31/18 08/03/22 09/27/22	67% 77% COMPLETED
20.20 201130							
01-HUM-96-40.8/44.8 01-0L2004 SSTG-P096-(063)E --()		HUMBOLDT COUNTY ON ROUTE 96 FROM 2.2 MILESNORTH OF KLAMATH RIVER BRIDGE TO 6591 EASTSIDE ROAD THE SISKIYOU COUNTY LINE GUARDRAIL AND MINOR CONCRETE (VEGETATION C	HIGHWAY SPECIALTY COMPANY INC. 5065 BOYD ROAD SUITE H REDDING CA 96001 ARCATA, CA 95521 (707)834-1151	BRIAN WINTER 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)834-1151	\$798,222 \$694,900 \$0	06/21/22 08/01/22 10/12/22	67% 85%
01-HUM-96-43.7/0 01-0F9204		IN HUMBOLDT COUNTY NEAR ORLEANS AT 1.2 MILES WEST OF SISKIYOU COUNTY LINE RESTORE DISPOSAL SITE	WYLATTI RESOURCE MANAGEMENT, INC 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	NATHANIEL STEEN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-2122	\$640,523 \$168,263 \$168,263	02/03/22 03/16/22 12/12/22	0% 26%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 4
10/27/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-17.9/87.8 01-0E7704 ACNH-Q101-(360)E --()		IN HUMBOLDT COUNTY AT SOUTH FORK EEL RIVER BR & SEP #04-0065 & AT ARCATA OVERHEAD #040-0079R STRENGTHEN 2 BRIDGES	FREYSSINET INC 44880 FALCON PLACE, SUITE 100 STERLING VA 20166 (703)378-2500	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRIE COURT STE.E FORTUNA CA 95501 (707)621-0000	\$9,443,917 \$8,622,172 \$0	01/21/20 02/19/20 06/24/22	83% 90%
01-HUM-101-27.7/27.7 01-0A1104		IN HUMBOLDT COUNTY NEAR MYERS FLAT AT SOUTH FORK EEL RIVER BRIDGE BRIDGE SEISMIC RETROFIT	MERCER-FRASER COMPANY P.O BOX 1006 EUREKA, CA 95502 (707)443-6371	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRE COURT, ST.E FORTUNA, CA 95540 (707)621-0000	\$6,293,410 \$2,986,350 \$959,027	09/21/21 11/12/21 12/22/22	63% 47%
HA21							
01-HUM-101-57.1/67.8 01-0G6104 ACNH-Q101-(402)E --()		HUMBOLDT COUNTY IN AND NEAR FORTUNA FROM 0.5 MILE SOUTH OF ROUTE 36 TO 0.4 MILE SOUTH OF HOOKTON ROAD ROADWAY EXCAVATION; ASPHALT TREATED PERM.	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540		\$6,133,133 \$0 \$0	07/27/22 08/19/22	0% 0%
HA25							
01-HUM-101-60.4/0 01-0C1104		IN HUMBOLDT COUNTY IN FORTUNA AT THE MATERIALS LABORATORY AT 1050 RIVER RANCH ROAD CONSTRUCT MATERIALS LAB	MERCER-FRASER COMPANY PO BOX 1006; EUREKA CA 95502 (707)443-6371	TAI MORGAN-MARBET 1487 SANDY PRAIRE COURT ST. E FORTUNA, CA 95501 (707)834-0219	\$10,717,550 \$1,397,904 \$45,675	03/17/22 04/08/22 07/12/23	9% 13%
HA14							
01-HUM-101-84.4/84.8 01-0E0004		IN HUMBOLDT COUNTY NEAR ARCATA FROM JACOBY CREEK BRIDGE TO GANNON SLOUGH BRIDGE REPLACE JACOBY CREEK BRIDGE LT,	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	NATHANIEL STEEN/OE:DAWN FRIEND 5065 BOYD RD ARACTA CA 95521 (707)498-2122	\$8,341,405 \$8,027,061 \$0	01/29/20 02/13/20 09/02/22	94% 95%
HA21							
01-HUM-101-87.5/89.6 01-0G5804 HSNH-X023-(043)E --()		IN HUMBOLDT COUNTY IN & NEAR ARCATA ON ROUTE 101 FROM SAINT LOUIS ROAD OVERCROSSING TO MAD RIVER BRIDGE AND ON ROUTE 299 AT 299/10 CONSTRUCT GUARDRAIL, PAVE MEDIAN &	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95502 (707)443-6371	BRIAN WINTER 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)834-1151	\$4,982,464 \$4,086,250 \$498,235	01/18/22 03/02/22 11/15/22	84% 82%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 5
10/27/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-88.3/88.3 01-0E6504 HSNH-X023-(042)E --()		IN HUMBOLDT COUNTY IN ARCATA AT 299/101 SEPARATION CURVE IMPROVEMENT	MERCER-FRASER COMPANY 77 2ND AVE EUREKA CA 95501 (707)443-6371	BRIAN WINTER 5065 BOYD RD ARCATA CA 95521 (707)834-1151	\$3,022,575 \$2,990,902 \$31,322	06/19/20 07/10/20 11/14/22	61% 98%
HB1							
01-HUM-101-90.1/109.6 01-0F8204 ACNH-Q101-(399)E --()		IN HUMBOLDT COUNTY IN AND NEAR TRINIDAD FROM 1.3 MILES SOUTH OF SCHOOL ROAD OC TO 0.4 MILE NORTH OF BIG LAGOON BRIDGE CAPM	MERCER-FRASER COMPANY PO BOX 1006; EUREKA CA 95502 (707)443-6371	RYAN DUNNE 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)346-9027	\$25,439,112 \$17,533,991 \$6,610,324	01/27/22 02/23/22 03/24/23	40% 68%
HA22							
01-HUM-101-595.0/0 01-0K4204		IN FORTUNA MAINTENANCE STATION AND SOME ELECTRICAL SYSTEM REHABILITATION AT THE LEGGETT MAINTENANCE STATION. DIR'S EMERGENCY L.B. REPAIR TO PREVENT FURTHER POWER OUTAGES	MOUNTAINSIDE CONSTRUCTION 13884 SHANGRILA DRIVE REDDING, CA 96003	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-1020	\$245,000 \$253,358 \$0	02/21/20 05/03/20 02/02/21	100% 100%
20.80 524000							
01-HUM-101-787.0/79.7 01-0M4404		REPAIR ROADWAY, REPAIR/REPLACE PAVEMENT, RESTORE/REPLACE SIDEWALKS, TRAFFIC CONTROL AND OTHER ITEMS AS REQUIRED DIRECTOR'S EMERGENCY REPAIR ROADWAY	SANDRA KERNEN KERNEN CONSTRUCTION PO BOX 1340 BLUE LAKE, CA 95525	BRIAN FINCK 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-3489	\$1,185,000 \$103,764 \$0	07/28/22 07/28/22 08/15/22 10/06/22	100% 100% COMPLETED
20.20 201130							
01-HUM-101-865.0/86.7 01-0L3904		THE STATE HIGHWAY SYSTEM (SHS). BREACHING OF RIGHT-OF-WAY (RIW) FENCES AND GATES, DAMAGE TO SLOPES, AND OTHER DAMAGES... DIR'S EME REPAIR DAMAGED ABUTMENT	WAHLUND CONSTRUCTION INC. PO BOX 6486 EUREKA, CA 95502	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$5,385,000 \$3,300,381 \$0	11/22/21 01/12/22 07/30/23	100% 61% OVER RUN
20.20 201130							
01-HUM-101-C999.0/0 01-0K6104		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRE COURT STE. E FORTUNA, CA 95501 (707)621-0000	\$1,843,000 \$1,412,470 \$796,286	06/13/22 07/20/22 11/10/22	66% 77%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 6
10/27/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-255-6.0/7.6 01-3660U4 ACST-P255-(011)E --()		IN HUMBOLDT COUNTY NEAR ARCATA FROM PACHACO LN TO V ST COMBINED ENVIRONMENTAL MITIGATION	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	NATHANIEL STEEN 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$3,005,777 \$2,575,074 \$4,950	07/01/20 07/23/20 01/21/25	35% 85%
01-HUM-299-1.8/1.8 01-0F5304		IN HUMBOLDT COUNTY NEAR ARCATA AT ROUTE 200/299 SEPARATION PERMIT REQUIREMENTS FOR BRIDGES	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	WINTER, BRIAN 5065 BOYD RD. ARCATA, CA 95521 (707)834-2122	\$3,431,401 \$1,187,878 \$0	09/02/20 10/02/20 08/30/22	97% 35% SUSPENDED
01-HUM-299-1.9/37.8 01-0F6204		HUMBOLDT COUNTY NEAR BLUE LAKE AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF ROUTE 200 TO 0.5 MILE EAST OF BOISE CREEK CAMPGROUND REMOVE AND REPLACE CULVERT, PLACE TRENCHLE	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521		\$6,022,881 \$0 \$0	09/15/22 09/30/22	0% 0%
HA42							
01-HUM-299-10.0/43 01-0L9104		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BEGINNING TRUCK LANE LEFT TO END OF COUNTY DIR'S EMERGENCY F.A. REPAIR SNOW STORM DAMAGE	R. BROWN CONSTRUCTION COMPANY, 5211 BOYD ROAD WILLOW CREEK, CA 95573	NATHANIEL STEEN 5065 BOYD RD. ARCATA, CA 95521 (707)498-2122	\$14,685,000 \$10,189,506 \$0	12/27/21 03/29/22 11/01/22	94% 69%
20.20 201130							
01-HUM-299-20.5/30.2 01-0F4604 HSST-P299-(208)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 1.5 MILES EAST OF BAIR ROAD TO 0.4 MILE WEST OF CEDAR CREEK ROAD WIDEN SHOULDERS & INSTALL RUMBLE	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	NATHANIEL STEEN/DAWN FRIEND 5065 BOYD RD ARCATA, CA 95521 (707)498-2172	\$6,994,782 \$6,514,480 \$0	08/20/20 09/11/20 09/28/22	100% 89%
HB1							
01-HUM-299-22.5/30.7 01-0L0004		IN HUMBOLDT COUNTY FROM REDWOOD CREEK BRIDGE TO 1.6 MILES EAST OF TITLOW HILL ROAD MICROSURFACING	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY; RENO NV 89502 (775)358-1355		\$1,104,965 \$0 \$0	06/09/22 07/06/22	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 7
10/27/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-30.7/37.7 01-0F4704 HSST-P299-(209)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1 MILE EAST OF CEDAR CREEK RD (7L100) TO 1.1 MILES WEST OF ROUTE 96 WIDEN SHOULDERS & INSTALL RUMBLE	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371	BRIAN WINTER 5065 BOYD RD ARCATA CA 95521 (707)834-1151	\$10,909,493 \$9,678,351 \$345,685	11/19/20 12/09/20 11/07/22	96% 88% SUSPENDED
HB1							
01-HUM-299-38.9/39.5 01-0F6804 HSST-P299-(210)E --()		IN HUMBOLDT COUNTY AT WILLOW CREEK FROM 0.1 MI WEST OF WILLOW RD TO PANTHER ROAD WIDEN SHOULDERS	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK RD WILLOW CREEK CA 95573 (530)629-3702	BRIAN FINCK/OE DAWN FRIEND 5065 BOYD RD ARCATA CA 95521 (707)498-3489	\$3,060,435 \$3,101,520 \$0	11/19/20 12/09/20 10/05/22 10/12/22	100% 100% COMPLETED
HB1							
01-HUM-299-265.0/27.5 01-0M3804		REPAIR SINK, RESTORE HIGHWAY DRAINAGE, ANDRESTORE HIGHWAY. IN HUMBOLDT COUNTY ABOUT 10 MILES WEST OF WILLOW CREEK... DIRECTOR'S EM REPAIR HIGHWAY EMBANKMENT	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	ETHAN RETHERFORD 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$1,485,000 \$505,955 \$0	07/18/22 07/25/22 02/16/23	19% 34%
20.20 201130							
01-LAK-20-5.1/6.3 01-0G33U4 HSNH-P020-(193)E --()		IN LAKE COUNTY NEAR UPPER LAKE FROM 0.4 MILE WEST OF WITTER SPRINGS ROAD TO 0.4 MILE EAST OF BACHELOR CREEK BRIDGE COMBINED SAFETY AND BRIDGE REHAB	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	KATHERINE PERRIN 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)496-5840	\$8,477,138 \$8,394,235 \$0	11/17/20 12/09/20 09/09/22 09/26/22	100% 100% COMPLETED
01-LAK-20-/0 01-0E83U4		IN LAKE AND MENDOCINO COUNTIES ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS TRANSPORTATION MANAGEMENT SYSTEMS	WEST COAST CONTRACTORS 61050 HIGHWAY 101; COOS BAY OR 97420 (541)267-7689	STEVE TISELL 2617 E HWY 20 NICE, CA 95464 (707)815-4657	\$3,464,368 \$3,368,849 \$90,611	09/24/21 11/02/21 10/24/22	96% 97%
01-LAK-29-28.5/31.6 01-2982U4 ACNH-P029-(148)E --()		IN LAKE COUNTY NEAR KELSEYVILLE ON RTE 29 FROM 0.6 MI TO 3.7 MILES NORTH OF RTE 281 AND ON RTE 175 FROM SO JCT RTE 29 TO 0.3 MI CONSTRUCT EXPRESSWAY	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	KRAFT, DAN 15513 40TH AVE CLEARLAKE, CA 95422 (530)713-7864	\$56,820,969 \$48,012,204 \$645,526	11/07/19 12/02/19 11/16/22	94% 88% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 8
10/27/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-29-34.9/35.2 01-0H8804 HSST-P029-(152)0 --()		LAKE COUNTY AT KELSEYVILLE FROM KELSEY CREEK BRIDGE TO 0.1 MILE NORTH OF KELSEY CREEK DRIVE PLACE HMA (TYPE A), CLASS 2 AB, IB, AND RS	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	DAN KRAFT PO BOX 1353 LOWER LAKE, CA 95457 (707)994-5074	\$1,583,116 \$596,137 \$299,314	08/02/22 08/23/22 12/02/22	40% 35%
HB1							
01-LAK-29-50.8/0 01-0E0814		IN LAKE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL & UPGRADE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	DAN KRAFT PO BOX-457 LOWER LAKE CA 95457 (530)713-7864	\$8,472,220 \$5,946,340 \$1,312,887	09/20/21 10/19/21 12/01/24	30% 70%
01-MEN-20-4.5/6.9 01-0K8604		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS ON ROUTE 20 FROM 2.3 MILES EAST OF GRAVEL PIT ROAD (ROAD 415-C) TO 1.6 MILES WEST OF LITT CULVERT REHAB/REPLACEMENT	WYLATTI RESOURCE MANAGEMENT, INC 2301 CEMETERY LANE COVELO CA 95428 (707)983-8135	MEHRDAD PAKANDAM 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)815-2625	\$498,464 \$316,933 \$0	06/15/22 07/06/22 09/09/22	60% 64% SUSPENDED
01-MEN-20-17.3/26 01-0K9604		IN MENDOCINO COUNTY ABOUT 8 MILES WEST OF WILLITS FROM CHAMBERLAIN CREEK BRIDGE TO 0.3 MILE WEST OF IRMULCO ROAD MICRO-SURFACING	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE; WEST SACRAMENTO CA 95691 (916)373-1500	MEHRDAD PAKANDAM 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)815-2625	\$1,436,292 \$1,276,819 \$0	04/21/22 05/23/22 08/01/22	76% 99%
01-MEN-20-19.1/20.3 01-0H45U4 HSST-P020-(200)E --()		IN MENDOCINO COUNTY ABOUT 10 MILES WEST OF WILLITS FROM 0.9 MI WEST TO 0.3 MI EAST OF JAMES CREEK BRIDGE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	MEHRDAD PAKANDAM 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)815-2625	\$2,960,047 \$1,292,360 \$618,021	05/20/22 06/16/22 12/28/22	52% 44%
01-MEN-20-26.0/28.8 01-0K9704		MENDOCINO COUNTY IN AND NEAR WILLITS FROM 0.3 MILE WEST OF IRMULCO ROAD TO 1.3 MILESEAST OF TWO ROCK LOOKOUT ROAD AND FROM 0.2MILE REPLACE AC SURFACING, COLD PLANE AC PAVEME	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	MOJTABA MOSALLAI 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$2,273,716 \$2,163,272 \$0	06/09/22 07/11/22 10/24/22	49% 91% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 9
10/27/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-20-33.3/34.4 01-0E0904 ACNH-P020-(198)E --() HA21		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.3 MILE WEST OF RUSSIAN RIVER BRIDGE AND OVERHEAD TO 0.4 MILE EAST OF COUNTY ROAD 144 REPLACE TWO BRIDGES	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	GEOFFREY WRIGHT 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$26,305,841 \$8,007,814 \$2,593,777	05/06/22 06/09/22 09/24/22	6% 30%
01-MEN-101-3.7/5.3 01-0B5004 NHER-19C7-(004)E --() HA23		IN MENDOCINO COUNTY NEAR HOPLAND FROM 0.1 MI SOUTH OF COMMINSKY STA RD-103 TO 0.6 MI NORTH OF PIETA CR BRIDGE #10-83 REPAIR SLIDES	O.C. JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	KRAFT, DAN PO BOX 457 LOWER LAKE, CA 95457 (530)713-7864	\$18,488,121 \$18,590,586 \$0	10/13/16 11/03/16 12/28/22	0% 0% PLANT EST SATIS
01-MEN-101-14.6/0 01-0K7704		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REPAIR 3 BRIDGES	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	KATHARINE PERRIN 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)496-5840	\$4,223,894 \$2,013,521 \$733,185	06/15/22 06/29/22 01/11/23	51% 48%
01-MEN-101-40.0/6 01-0L4204 20.20 201130		IN MENDOCINO COUNTY FROM 0.9 MILE NORTH OF COMMISKI ROAD TO 0.1 MILE NORTH OF PIETA CREEK BRIDGE DIR'S EMERGENCY F.A. SLIDE REPAIR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	ANDERSON, MICHAEL 21340 BAECHTEL ROAD WILLITS, CA 95490 (707)354-1072	\$20,885,000 \$9,854,861 \$0	08/24/21 09/12/21 12/31/22	100% 47% OVER RUN
01-MEN-101-42.5/44.5 01-0L9704 20.20 201130		RECONSTRUCT AND STABILIZE EMBANKMENT, RESTORE/REPAIR DRAINAGE SYSTEMS, RESTORE/REPAIR GUARDRAIL, DIR'S EMERGENCY F.A. SOUTHBOUND SLIPOUT REPAIR	WYLATTI RESOURCE MANAGEMENT INC PO BOX 575 COVELO, CA 95428	ANDERSON, MIKE 21340 BAECHTEL ROAD WILLITS, CA 95490 (707)354-1072	\$6,585,000 \$5,391,699 \$0	01/05/22 04/08/22 11/30/22	69% 82%
01-MEN-101-51.0/65.2 01-0K8704		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS ON ROUTE 101 FROM 0.7 MILES SOUTH OF RYAN CREEK ROAD LEFT - 310C TO 2.7 MILES NORTH OF SH CULVERT REHAB/REPLACE	WYLATTI RESOURCE MANAGEMENT, INC PO BOX 575; COVELO CA 95428 (707)983-8135	MOSALLAI MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$871,729 \$810,617 \$0	06/27/22 07/29/22 10/13/22	54% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 10
10/27/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-58.9/82.5 01-0C4504 CNHG-Q101-(387)E --() HA26		IN MENDOCINO COUNTY NEAR LAYTONVILLE AT MOSS COVE ROADSIDE REST AREA (SRRA); ALSO AT IRVINE LODGE SRRA & EMPIRE CAMP SRRA REHAB SAFETY ROADSIDE REST AREA	MERCER-FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	MOSALLAI, MOJTABA 21340 BAECHTEL ROAD WILLITS CA 95490 (707)498-5816	\$8,962,660 \$6,864,075 \$82,006	12/16/20 01/14/21 03/29/23	64% 76%
01-MEN-101-64.9/69.3 01-0K9804		IN MENDOCINO COUNTY AT AND NEAR LAYTONVILLE FROM 1.6 MILES SOUTH TO 2.4 NORTH OF TEN MILE CK BRIDGE DIGOUTS	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95402 (707)542-4862	KATHERINE PERRIN 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)496-5840	\$1,281,494 \$1,212,596 \$0	06/16/22 07/19/22 09/12/22 09/26/22	100% 100% COMPLETED
01-MEN-101-73.7/96 01-0K5204		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS ON ROUTE 101 FROM 4.7 MILES SOUTH OF SPYROCK RD TO 0.4 MILE SOUTH OF DORA CREEK BRIDGE CULVERT REHAB/REPLACEMENT	MITCHELL JOHNSON CONSTRUCTION, INC 1304 EAST STREET #218; REDDING CA 96001 (530)338-8077	MICHAEL ANDERSON 21340 BAECHTEL ROAD WILLITS, CA 95490 (707)354-1072	\$429,690 \$422,011 \$0	12/15/21 01/06/22 09/01/22 09/28/22	100% 100% COMPLETED
01-MEN-101- 01-0L451046.8 01-0L451046.8 HA21		MENDOCINO AND HUMBOLDT COUNTIES NEAR COOKSVALLEY FROM 0.4 MILE SOUTH OF SOUTH FORK EEL RIVER BRIDGE TO 0.1 MILE NORTH OF ROUTE 271 PLACE HMA, FURNISH POLYESTER CONCRETE OVER	J.F. SHEA CONSTRUCTION, INC. 667 BREA CANYON ROAD, SUITE 3 WALNUT CA 91789		\$4,177,827 \$0 \$0	09/15/22 10/14/22	0% 0%
01-MEN-101-380.0/40 01-0L4004 20.20 201130		IN MENDOCINO COUNTY NEAR WILLITS FROM 1.4 MILES SOUTH TO 0.6 MILE NORTH OF RIDGEWOOD RANCH ROAD. DIR'S EMERGENCY L.B. REPLACE CULVERT AND RESTORE ROADWAY	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA, CA 95407	ANDERSON, MICHAEL 21340 BAECHTEL ROAD WILLITS, CA 95490 (707)354-1072	\$2,485,000 \$1,044,306 \$0	08/02/21 08/18/21 12/31/22 10/04/22	100% 42% OVER RUN
01-MEN-101-420.0/43.5 01-0M5004 20.20 201130		REPAIR THE DAMAGED GAURDRAIL, INSTALL EROSION CONTROL, PROVIDE TRAFFIC CONTROL AND ADDITIONAL WORK AS NECESSARY DIRECTOR'S EMERGEN REPAIR WILDFIRE DAMAGE	BRIAN HURT WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO, CA 95428	ROOZBEH HADIPOUR 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$2,885,000 \$0 \$0	09/19/22 09/27/22 12/06/22	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 11
10/27/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-162-11.5/11.8 01-0B5304 STER-19FF-(004)E --()		IN MENDOCINO NEAR DOS RIOS FROM 1.4 TO 1.7 MILES EAST OF RODEO CREEK BR #10-237 STABILIZE ROADWAY	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95502 (707)443-6371	ROOSBEH HADIPOUR 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$20,090,915 \$7,739,507 \$1,120,978	11/08/21 11/30/21 07/21/23	41% 39%
HA23							
01-MEN-271-2.9/18.2 01-0J4804		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS ON ROUTE 271 FROM 2.9 MILES NORTH OF CUMMINGS/101 SEPARATION TO 1.2 MILES SOUTH OF THE P	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK ROAD WILLOW CREEK CA 95573 (530)629-3702	MICHAEL ANDERSON 21340 BAECHTEL ROAD WILLITS, CA 95490 (707)354-1072	\$444,503 \$434,768 \$0	11/08/21 12/07/21 09/07/22 09/28/22	100% 100% COMPLETED
HM		REHAB/REPLACE CULVERTS					
01-MEN-271-19.8/19.9 01-0H7804 ER-31RI-(004)0 --()		MENDOCINO COUNTY NEAR PIERCY AT 0.3 MILE NORTH OF THE ROUTE 101/271 SEPARATION ROADWAY EXCAVATION, DRILLED HOLE AND STEEL	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482		\$2,131,974 \$0 \$0	06/15/22 07/11/22	0% 0%
01-MEN-271-170.0/18 01-0M1604		REMOVE AND DISPOSE OF FAILED SLIDE MATERIAL AND HAZARDOUS TREES. PER GEOTECH RECOMMENDATIONS, REGRADE SLOPE DIRECTORS EMERGENCY FO LANDSLIDE REPAIR	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE ST. UKAIAH, CA. 95482	ANDERSON, MIKE 21340 BAECHTEL ROAD UKAIH, CA. 95482 (707)354-1072	\$1,985,000 \$433,819 \$0	05/11/22 06/17/22 09/30/22	100% 22% OVER RUN
20.20 201130							
01-MEN-999-/0 01-0J8704		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	ANDERSON, MICHAEL 21340 BAECHTEL RAOD WILLITS, CA 95490 (707)354-1072	\$2,722,371 \$2,622,522 \$0	05/14/21 06/18/21 09/28/22 10/04/22	100% 100% COMPLETED
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. PO BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$5,401,364 \$0	03/31/17 05/25/17 05/04/21	100% 90% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 12
10/27/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-0L7004		IN DEL NORTE AND HUMBOLDT COUNTIES ON FORD LOGGING INC. DBA PACIFIC VARIOUS ROUTES AND AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. HAZARD TREE REMOVAL	EARTHSCAPE 1225 CENTRAL AVE #11 MCKINLEYVILLE, CA 95519	CLIFTON, JESS 207 PRICE MALL, SUITE 100 CRESCENT CITY, CA 95531 (707)498-3047	\$1,685,000 \$1,243,635 \$0	11/08/21 12/17/21 06/22/22	88% 74%
20.20 201130							
01-VAR--/0 01-487704		IN MENDOCINO AND HUMBOLDT COUNTIES AT WYLATTI RESOURCE MANAGEMENT, VARIOUS LOCATIONS CULVERT REHAB	INC 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	TAI MORGAN-MARBET 1487 SANDY PRAIRE CT STE E EUREKA, CA 95501 (707)834-0219	\$1,988,274 \$628,013 \$628,013	06/16/22 07/11/22 01/23/23	16% 31%
HA42							

Totals:	Authorized Final Amt:	<u>\$539,462,957</u>	Completed to Date:	<u>\$318,425,085</u>	Work This Month:	<u>\$20,959,064</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 13
10/27/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-36-6.0/14.6 02-4E46U4 ACST-S036-(115)E --()		IN LASSEN COUNTY NEAR WESTWOOD FROM 1.3 MILES WEST OF GOODRICH CREEK BRIDGE TO 1.0 MILE WEST OF WILLARD CREEK ROAD REHABILITATE ROADWAY AND REPLACE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HIGHWAY 89 N.; BURNEY CA 96013 (530)335-5501	JOHN YOLTON 1187 HWY 36 CHESTER, CA 96020 (530)864-9033	\$34,839,289 \$33,490,716 \$0	05/08/20 06/03/20 10/14/22 10/12/22	93% 96% COMPLETED
02-LAS-36-20.5/22.8 02-0J3804		IN LASSEN COUNTY NEAR SUSANVILLE AT 1.3 MILES EAST OF ROUTE 44 AND FROM 0.1 MILE EAST OF EAGLE LAKE ROAD TO 1.3 MILES WEST OF HARR EXPAND EXISTING BRAKE CHECK AREA	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	DANIEL GIBBS 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (209)617-1281	\$1,465,991 \$1,320,410 \$0	02/04/22 02/23/22 11/18/22	51% 85%
02-LAS-70-/2.7 02-4J2504		IN LASSEN COUNTY ROUTE 70 NEAR CHILCOOT WEST OF ROUTE 395 ROUTE 70 PM 00.00/2.7 DIR'S EMERGENCY L.B. RECONSTRUCT EMBARKMENT	MITCHELL JOHNSON CONST. INC P.O. BOX 994712 REDDING, CA 96099	DANIEL GIBBS 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)759-3733	\$985,000 \$0 \$0	07/20/22 10/17/22 09/26/22 10/20/22	0% 0% COMPLETED
20.20 201230							
02-LAS-139-4.9/5.1 02-4H9804		IN LASSEN COUNTY NEAR SUSANVILLE FROM 2.4 MILES SOUTH TO 2.2 MILES SOUTH OF 8490 HARTMEYER LN ANTELOPE RADIO STREET. INSTALL DRAPERY	ABACUS CONSTRUCTION, INC. REDDING CA 96002 (530)215-3104	DANIEL GIBBS 471 800 DIANE DRIVE SUSANVILLE, CA 96130 (530)759-3733	\$1,351,844 \$1,411,204 \$0	03/29/22 05/12/22 09/26/22 10/13/22	91% 97% COMPLETED
02-LAS-139-38.0/43 02-2J4404		IN LASSEN COUNTY ABOUT 37 MILES NORTH OF SUSANVILLE FROM 4.3 MILES NORTH OF SOUTH GRASSHOPPER ROAD TO 0.2 MILE SOUTH OF TERMO GRA AR CHIP WITH HMA OVERLAY	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89N; BURNEY CA 96013 (530)335-5501	GIBBS, DANIEL 471 800 DIANE DRIVE SUSANVILLE, CA 96130 (530)759-3733	\$2,715,432 \$2,540,188 \$239,763	03/07/22 03/29/22 10/20/22	100% 86%
02-LAS-299-18.5/25.6 02-4E4504 ACST-000C-(519)E --()		IN LAS AND MOD COUNTIES ON RTE 139 AT 0.1 MI N OF LAS COUNTY LINE AND ON RTE 299 AT VAR LOC FROM 0.4 MI W OF BOYD HILL LOOKOUT RD ROADWAY REHABILITATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HIGHWAY 89 N.; BURNEY CA 96013 (530)335-5501	MIKE ZDENEK 1031 BUTTE ST STE205 MS60 REDDING,CA 96001 (530)229-0559	\$17,284,797 \$16,730,531 \$196,190	07/28/20 08/13/20 01/31/23	66% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 14
10/27/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-395-56.5/61.1 02-2J4004		IN LASSEN COUNTY NEAR JANESVILLE FROM HAT CREEK CONSTRUCTION & 0.1 MILE NORTH OF SUNNYSIDE ROAD TO 0.1 MILE NORTH OF ROUTE 36. MILL AND FILL WITH DIGOUTS	MATERIALS, INC. 24339 HWY 89N; BURNEY CA 96013 (530)335-5501	DANIEL GIBBS 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (209)617-1281	\$1,510,128 \$1,058,425 \$0	02/02/22 03/14/22 08/12/22 10/06/22	32% 72% COMPLETED
02-LAS-395-900.0/0 02-4H8104		IN LASSEN AND SIERA COUNTIES NEAR HALLELUJAH JUNCTION FROM NEVADA STATE LINE TO 0.7 NORTH OF SCOTT ROAD.	HORIZON DESIGN INTERNATIONAL LLC DBA HORIZON STEEL & IRONWORKS 8549 WILSHIRE BLVD; BEVERLY HILLS CA 90211 (323)848-4488	DANIEL GIBBS 471-800 DIANCE DRIVE SUSANVILLE, CA 96130 (209)617-1281	\$1,046,347 \$754,787 \$156,014	06/01/21 06/29/21 11/18/22	82% 84%
02-PLU-70-4.0/45 02-3J1204		IN PLUMAS COUNTY NEAR PULGA FROM ROCK CREEK POWERHOUSE OVERCROSSING TO FAIRGROUNDS ROAD. DIR'S EMERGENCY L.B. REMOVE ALL HAZARD TREES, REPLACE BURNT MBG	J. F. SHEA CONSTRUCTION, INC. PO BOX 494519 REDDING, CA 96049	YOLTON, JOHN 1187 HIGHWAY 36 CHESTER, CA 96020 (530)864-9033	\$21,485,000 \$20,587,196 \$0	07/26/21 08/30/21 12/30/22	88% 96%
20.20 201130							
02-PLU-70-10.0/25 02-1J5004		IN PLUMAS COUNTY AT AND NEAR BELDEN FROM 1.0 MILE EAST OF CHAMBERS CREEK BRIDGE TO 0.7 MILE EAST OF VIRGILIA ROAD AC OVERLAY	DIG IT CONSTRUCTION, INC 803 LORRAINE DR CHESTER CA 96020 (530)258-3306		\$3,411,674 \$0 \$0	03/30/21 04/15/21	0% 0%
02-PLU-70-36.8/62.5 02-1H7904		IN PLUMAS COUNTY AT VARIOUS LOCATIONS ROCK FALL FENCE	STEWART ENGINEERING INC 5323 EASTSIDE ROAD REDDING CA 96001 (530)244-8464	DANIEL GIBBS 471-800 DIANE DRIVE SUSANVILLE CA 96130 (530)759-3733	\$1,717,618 \$1,720,184 \$0	06/16/21 06/28/21 08/15/22 10/06/22	100% 100% COMPLETED
02-PLU-70-/29.9 02-4H4404 ACST-ER31-(V00)4 --()		IN PLUMAS COUNTY AT VARIOUS LOCATIONS FROM BUTTE COUNTY LINE TO 3.1 MILES WEST OF ROUTE 89. REPAIR ROCK SLOPE PROTECTION AND	Q&D CONSTRUCTION LLC 1050 S. 21ST STREET; SPARKS NV 89434 (775)786-2677	JEFF ROTHGERY 1555 E MAIN STREET QUINCY, CA 95971 (530)927-7334	\$18,859,000 \$5,878,887 \$1,694,568	02/10/22 03/02/22 04/08/24	37% 31%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 15
10/27/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-4.9/5.1 02-4H1504		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$270,000 \$140,841 \$0	12/06/17 03/07/18 01/13/18	100% 52% OVER RUN
20.20 201130							
02-SHA-44-45.5/51.6 02-2J3904		IN SHASTA COUNTY NEAR VIOLA FROM 3.0 MILES EAST OF DEER FLAT ROAD TO 0.5 MILE EAST OF BRIDGE CREEK ROAD. HMA OVERLAY WITH DIGOUTS	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105	WORDEN, EDWARD REDDING, CA 96001 (530)604-5118	\$1,597,930 \$1,608,784 \$0	11/16/21 12/02/21 10/07/22 10/13/22	100% 100% COMPLETED
02-SHA-273-14.9/15.7 02-1H7204 ACNH-P273-(013)E --()		IN SHASTA COUNTY IN REDDING FROM 0.1 MILE NORTH OF SOUTH REDDING UNDERPASS TO 0.1 MILE NORTH OF CALIFORNIA STREET. ADA IMPROVEMENTS	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY; REDDING CA 96002 (530)223-9322		\$3,194,562 \$0 \$0	04/19/22 06/09/22	0% 0% 0%
02-SHA-273-19.8/19.8 02-4H6704		IN SHASTA COUNTY IN REDDING AT GEORGE DRIVE. BUILDING ADDITION	SAN PATRICIO CONSTRUCTION, INC 4820 SOUTH ESCALON BELLOTA RO FARMINGTON CA 95230 (915)487-2324		\$688,634 \$0 \$0	05/20/22 08/23/22	0% 0% 0%
02-SHA-299-1.0/1.6 02-0J6804 ACST-ER39-(004)E --()		IN SHASTA COUNTY ABOUT 20 MILES WEST OF REDDING AT 0.8 MILE EAST OF HOADLEY PEAK ROAD AND AT 1.3 MILES EAST OF HOADLEY PEAK ROAD. PERMANENT RESTORATION CONSTRUCT NEW	STIMPEL-WIEBELHAUS ASSOCIATES, INC. 1168 INDUSTRIAL ST. REDDING CA 96002 (530)223-6605	GREWAL, MANDHIR 1031 BUTTE ST REDDING, CA 96001 (530)604-5107	\$874,945 \$850,028 \$0	03/22/22 04/26/22 09/30/22 10/04/22	90% 98% COMPLETED
02-SHA-299-44.3/44.9 02-4H9304 HSNH-P299-(211)E --()		SHASTA COUNTY NEAR INGOT FROM 2.7 MILES EAST OF SEAMANS GULCH ROAD TO 1.2 MILES WEST OF DU BOIS ROAD REALIGN CURVE AND REPLACE CULVERTS.	STIMPEL-WIEBELHAUS ASSOCIATES INC. P.O.BOX 492335 REDDING CA 96049 (530)223-6605	GASIK, JOEL 1031 BUTTE STREET REDDING, CA 96001 (530)751-6116	\$6,382,123 \$1,269,950 \$1,269,950	07/13/22 07/29/22 03/09/23	15% 20% 20%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 16
10/27/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5716-/62.5 02-1J6004		SHASTA COUNTY NEAR OLD STATION AT THE KEVIN MACK CONSTRUCTION INC HAT CREEK MAINTENANCE STATION CONSTRUCT BUILDING	23420 MILLVILLE WAY MILLVILLE CA 96062		\$1,369,000 \$0 \$0	06/30/22 09/27/22	0% 0%
02-SIS-3-46.8/48 02-1H5204 ACNH-X093-(010)N --()		SISKIYOU COUNTY IN YREKA ON ROUTE 3 FROM 0.4 MILE NORTH OF LAURA LANE TO JUNIPER DRIVE AND ON ROUTE 263 FROM ROUTE 3 TO 1.0MILE SO ROADWAY REHABILITATION	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO, CA 95838 (916)283-9950	HENRY, AUSTIN 1725 S. MAIN STREET YREKA, CA 96097 (530)605-5861	\$63,694,905 \$10,872,091 \$4,154,897	08/04/22 08/15/22 01/30/22	15% 17%
02-SIS-3-46.8/48 02-3J9904		SISKIYOU COUNTY IN YREKA FROM 0.5 MILE NORTH OF LAURA LANE TO MOONLIT OAKS AVENUEAND FROM ROUTE 5/3 SEPARATION TO 0.1 MILE WEST OF INSTALL BROADBAND	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO CA 95838		\$582,200 \$0 \$0	08/22/22 08/31/22	0% 0%
02-SIS-3-48.0/51 02-2J3804		IN SISKIYOU COUNTY IN AND NEAR YREKA FROM 0.1 MILE SOUTH OF JUNIPER DRIVE TO 0.3 MILE NORTH OF CALAMITY LANE. HMA OVERLAY AND DIGOUTS	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105	AUSTIN HENRY 1625 MOTT ROAD 1031 BUTTE STREET, CA 96001 (530)235-9814	\$1,024,579 \$968,370 \$0	12/20/21 01/06/22 09/20/22	100% 99%
02-SIS-5-/0 02-2J7004		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CONSTRUCT NINE PAVED MEDIAN TURN-A- ROUNDS	HAT CREEK CONSTRUCTION 24339 HWY 89 N BURNEY, CA 96013	HENRY, AUSTIN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$3,685,000 \$2,330,267 \$0	08/05/21 09/01/21 11/01/22	100% 63%
20.20 201130							OVER RUN
02-SIS-96-/105.8 02-4J3204		REMOVE HAZARD TREES, REPAIR DAMAGED DEPARTMENT INFRASTRUCTURE AND PREPARE ASSETS FOR FUTURE IMPACTS FROM FIRE DIRESTOR'S EMERGENCY MCKINNEY FIRE	HAYES & SONS INC P.O. BOX 258 HAPPY CAMP, CA 96039	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$1,999,500 \$119,153 \$0	08/01/22 09/08/22 01/27/23	46% 6%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 17
10/27/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-97-6.0/35 02-4J4004		REMOVE BED-LOAD MATERIAL FROM HIGHWAY, WHITNEY CREEK, AND OTHER DRAINAGE COURSES. DIRECTOR'S EMERGENCY FORCE ACCOUNT BED LOAD CLEANUP	HAT CREEK CONSTRUCTION 24339 HWY 89N BURNEY, CA 96013	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$2,985,000 \$0 \$0	08/05/22 09/02/22 11/03/22	0% 0%
20.20 201130							
02-SIS-97-49.4/51.3 02-0J4504		SISKIYOU COUNTY AT AND NEAR DORRIS AT ROLL'N ROCK CONSTRUCTION INC. VARIOUS LOCATIONS FROM 0.3 MILE SOUTH 5527 TRUCK VILLAGE DR. OF RICHARDSON ROAD TO 0.1 MILE NORTH OF BROWNELL ROAD PLACE HIGHWAY ADVISORY RADIO SYSTEM, CCTV	MOUNT SHASTA CA 96067		\$872,883 \$190,309 \$190,309	06/30/22 08/15/22 12/14/22	20% 22%
02-TEH-5-25.4/25.4 02-4F5904		IN TEHAMA COUNTY IN RED BLUFF AT SACRAMENTO RIVER BRIDGE. BRIDGE RETROFIT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	MIKE ZDENEK 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$14,884,149 \$14,645,602 \$152,216	07/08/20 07/23/20 01/24/23	87% 98%
02-TEH-5-36.3/41.6 02-1H4704 HSIM-005 -(644)E --()		IN TEHAMA COUNTY NEAR RED BLUFF FROM NINE MILE HILL OVERCROSSING TO 0.1 MILE NORTH OF BOWMAN ROAD OVERCROSSING IMPROVE CLEAR RECOVERY ZONE	BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION 1764 SKYWAY; CHICO CA 95928 (530)891-6555	NATHAN ALEXANDER 1031 BUTTE STREET ST.205 MS 60 REDDING, CA 96001 (530)604-5102	\$4,504,204 \$4,249,326 \$0	10/06/21 10/22/21 09/23/22	95% 94%
02-TEH-32-6.2/14 02-2J4304		TEHAMA COUNTY ABOUT 20 MILES EAST OF FOREST RANCH FROM 2.7 MILES EAST OF SODA SPRINGS ROAD TO 1.1 MILES EAST OF DEER CREEK BRIDGE PLACE HOT MIX ASPHALT (TYPE A) AND REPLACE	DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020 (530)258-3306	HUMBERT, KAYLIE 1657 RIVERSIDE DRIVE REDDING, CA 96001 (530)328-8854	\$1,507,895 \$1,315,886 \$1,089,602	05/31/22 06/29/22 11/03/22	60% 87%
02-TEH-32-14.0/20 02-1J4904		IN TEHAMA COUNTY ABOUT 28 MILES EAST OF FOREST RANCH FROM 1.1 MILE EAST OF DEER CREEK BRIDGE #08-0068 TO 0.4 MILE WEST OF SLATE C AC OVERLAY	DIG IT CONSTRUCTION, INC 803 LORRAINE DR. CHESTER CA 96020 (530)258-3306	HUMBERT, KAYLA 1657 RIVERSIDE DRIVE REDDING, CA 96001 (530)328-8854	\$1,076,388 \$903,724 \$189,054	02/02/21 03/01/21 10/28/22	100% 89%
							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 18
10/27/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-99-9.0/9.3 02-1H5104		IN TEHAMA COUNTY NEAR LOS MOLINOS FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF CHAMPLIN SLOUGH REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR, STE A RANCHO CORDOVA CA 95742 (916)852-5530	GEAORGE MOORE 13700 CA-36 RED BLUFF CA 96080 (530)440-9544	\$3,137,143 \$3,071,308 \$0	11/04/21 12/02/21 09/23/22 10/10/22	100% 100% COMPLETED
02-TRI-3-25.0/25.2 02-0J5004		TRINITY COUNTY ABOUT 18 MILES NORTH OF HAYFORK AT 0.6 MILE SOUTH OF LITTLE CREEK BRIDGE. CULVERT REPLACEMENT WITH FISH PASSAGE FEAT	FORD LOGGING, INC. DBA PACIFICEARTHSCAPE 1225 CENTRAL AVENUE, SUITE #1 MCKINLEYVILLE CA 95519		\$2,386,387 \$0 \$0	06/30/22 08/04/22	0% 0%
02-TRI-3-25.2/25.2 02-2J1704		TRINITY COUNTY ABOUT 18 MILES NORTH OF HAYFORK AT 0.3 MILE SOUTH OF LITTLE CREEK BRIDGE. CULVERT REPLACEMENT WITH FISH PASSAGE FEAT	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY REDDING CA 96002 (530)223-9322	GASIK, JOEL 1031 BUTTE STREET REDDING, CA 96001 (530)751-6116	\$2,050,016 \$1,340,440 \$1,122,534	06/30/22 08/19/22 11/29/22	55% 65%
02-TRI-3-32.8/57.9 02-0H5404		IN TRINITY COUNTY AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF TRINITIY RIVER BRIDGE TO 1.6 MILES NORTH OF BOWERMAN RIDGE ROAD DRAINAGE REHABILITATION	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK RD WILLOW CREEK CA 95573 (530)629-3702	MANDHIR GREWAL 1031 BUTTE STREET REDDING, CA 96001 (530)604-5107	\$2,000,303 \$2,039,874 \$0	10/28/20 11/17/20 09/06/22 09/22/22	100% 100% COMPLETED
02-TRI-3-58.7/60.7 02-4F2204 ACST-P003-(036)E --()		IN TRINITY COUNTY NEAR TRINITY CENTER FROM 0.7 MILE NORTH OF PREACHER MEADOWS ROAD TO 0.7 MILE SOUTH OF EL DORADO WAY BRIDGE REPLACEMENT	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	MANDHIR GREWAL 1031 BUTTE STREET REDDING, CA96001 (530)604-5107	\$12,589,684 \$11,223,423 \$414,793	02/25/21 03/25/21 11/01/22	97% 88%
02-TRI-299-1.6/45.2 02-2H8104		IN TRINITY COUNTY NEAR SALYER AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF WHITE HOUSE GULCH ROAD TO 0.4 MILE WEST OF SLATTERY POND CULVERT REHABILITATION	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	MANDHIR GREWAL 1031 BUTTE STREET REDDING, CA 96001 (530)223-5603	\$2,641,132 \$2,149,347 \$772,021	03/03/22 05/20/22 11/03/22	83% 80%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 19
10/27/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-/0 02-4G5304		IN LASSEN, SHASTA, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS COUNTY LINE TO 0.2 MILE EAST OF GRASS VALLEY CREEK BRIDGE. SCOUR PREVENTIVE MAINTENANCE	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON COURT SUITE 250 SAN RAMON CA 94583 (925)552-8253	TOFAEL ANWAR 1031 BUTTE ST REDDING CA 96001 (530)225-3172	\$1,954,021 \$1,996,127 \$6,720	10/15/20 10/29/20 12/02/22	100% 97% OVER RUN
02-VAR--/0 02-3J6404		REMOVE AND REPLACE EXPANSION JOINTS ON BRIDGE DIR'S EMERGENCY F.A. COTTONWOOD CREEK BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	ALEXANDER, NATHAN 1031 BUTTE ST., SUITE 205 REDDING, CA 96001 (530)604-5102	\$2,885,000 \$1,362,360 \$0	12/10/21 01/14/22 05/31/22	44% 47%
20.20 201130							
02-VAR--/0 02-3J2204		IN LASSEN, PLUMAS AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REMOVE ALL HAZARD TREES, REPLACE BURNT MBG	STIMPEL-WIEBELHAUS ASSOCIATES, INC, PO BOX 492335 REDDING, CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)225-3172	\$36,435,000 \$33,505,091 \$138,536	08/07/21 08/30/21 11/15/22	100% 92% OVER RUN
20.20 201130							

Totals:	Authorized Final Amt:	<u>\$283,944,703</u>	Completed to Date:	<u>\$181,644,827</u>	Work This Month:	<u>\$11,787,167</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 20
10/27/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-7.6/7.9 03-2H2404 HSNH-P032-(049)E --()		ON SR 32 AT THE INTERSECTION OF SACRAMENTO AVE (WEST) AND WEST SACRAMENTO AVE (EAST) IN CITY OF CHICO IN BUTTE COUNTY. INTERSECTION IMPROVEMENTS.	WEST LAMON CONSTRUCTION 871 VON GELDERN WAY; YUBA CITY CA 95991 (530)671-1370	RECHS, DANIEL/JOHN SCOTT 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)218-1567	\$3,169,885 \$2,829,320 \$0	07/20/21 08/10/21 10/11/22	97% 88%
03-BUT-32-30.8/31 03-0J7004 STER-39AJ-(004)E --()		IN BUTTE COUNTY NEAR FOREST RANCH FROM 1.3 MILES SOUTH TO 1.1 MILES SOUTH OF CARPENTER RIDGE ROAD STABILIZE EMBANKMENT SLOPE FROM	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DRIVE REDDING CA 96003 (530)226-6400	RECHS, DANIEL 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)218-1567	\$13,873,798 \$6,600,480 \$984,981	02/01/22 03/10/22 06/06/23	42% 48%
03-BUT-70-5.6/9.1 03-3H72U4 ACNH-P070-(141)E --()		IN BUTTE COUNTY NEAR OROVILLE, FROM 0.3 MILES NORTH OF COX LANE TO 0.2 MILES NORTH OF PALERMO ROAD CONSTRUCT TWO-WAY LEFT-TURN	BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION 1764 SKYWAY; CHICO CA 95928 (530)891-6555	DAN RECHS 2707 NORTE DAME BLVDQ CHICO, CA 95928 (530)895-5245	\$16,155,236 \$15,491,513 \$0	06/16/20 07/02/20 09/28/22	33% 95%
03-BUT-99-21.9/40.9 03-2G4504		BUTTE COUNTY NEAR CHICO AT VARIOUS LOCATIONS REPLACE CULVERTS AND INSTALL CURED- IN-PLAC	MITCHELL JOHNSON CONSTRUCTION INC 1304 EAST ST #218 REDDING CA 96001	RECHS, DAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-1567	\$438,638 \$262,291 \$13,465	05/31/22 07/19/22 11/13/22	53% 60%
03-BUT-99-29.3/T37.8 03-1H8604		IN BUTTE COUNTY IN AND NEAR CHICO AT VARIOUS LOCATIONS FROM SOUTHGATE AVENUE TO GARNER LANE INSTALL TRAFFIC MANAGEMENT SYSTEM	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	ANTHONY GRANADOS/JOHN SCOTT 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-6584	\$8,282,639 \$8,187,504 \$0	03/08/21 03/30/21 08/04/22	90% 98%
03-BUT-99-30.5/30.6 03-1J3504		IN BUTTE COUNTY IN THE CITY OF CHICO ON NB SR 99 AT THE SKYWAY ROAD SLIP AND LOOP ONRAMPS. INSTALL RAMP METERS.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	ANTHONY GRANDOS/JOHN SCOTT 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-6584	\$687,000 \$635,074 \$0	04/29/21 05/20/21 08/26/22	72% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 21
10/27/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-162-18.4/19.9 03-2H6304 HSST-P162-(042)E --()		ON ROUTE 162 FROM FOOTHILL BLVD TO GOLD COUNTRY CASINO. CONSTRUCT TURN POCKETS, WIDEN	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD.; DUBLIN CA 94568 (925)829-9220	DWAYNE GRANDY/JOHN SCOTT 2707 NOTRE DAME BLVD CHICO CA 95928 (530)713-7814	\$8,659,146 \$7,583,753 \$1,632,592	08/04/21 08/26/21 12/05/22	77% 86%
03-BUT-162-207.0/20.7 03-3J8004		ON STATE ROUTE 162 NEAR POSTMILE 20.74, AT THE WARD BLVD INTERSECTION, IN BUTTE COUNTY. DIRECTORS EMERGENCY FORCE ACCOUNT REPLACE CULVERTS	DESILVA GATES CONSTRUCTION LLC 11555 DUBLIN BLVD DUBLIN, CA 94568	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$485,000 \$0 \$0	07/07/22 08/15/22 10/07/22	0% 0%
20.20 201130							
03-COL-16-.1/7.3 03-2G3704		COLUSA AND YOLO COUNTIES NEAR RUMSEY FROM 0.1 MILE SOUTH OF ROUTE 20 TO 1.3 MILES NORTH OF ROAD 40 PARTIAL DEPTH RECYCLING, PLACE RHMA- G, & C	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	MASOUD, SAED 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (530)218-4829	\$5,093,455 \$3,733,038 \$1,958,293	06/27/22 07/29/22 11/02/22	87% 73%
03-COL-20-30.5/31.8 03-2G3504		IN COLUSA COUNTY IN COLUSA ON STATE ROUTE 20 FROM SIOC STREET TO FIRST STREET CHIP SEAL.	LAMON CONSTRUCTION CO INC PO BOX 632 YUBA CITY CA 95992 (530)671-1370	MATTSON, MICHAEL 1930 FEATHER RIVER BLVD. OROVILLE, CA 95965 (916)952-8683	\$1,235,397 \$1,033,209 \$158,078	03/08/22 03/22/22 10/28/22	73% 83%
03-COL-20-34.8/36.5 03-0H6504 HSNH-P020-(197)E --()		IN COLUSA COUNTY 1.7 MILES EAST OF COLUSA FROM NIAGARA AVENUE TO 0.3 MILE WEST OF STEIDLMEYER ROAD. WIDEN SHOULDERS TO 8 FEET TO	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	GARRETT GRIFFITH 379 COLUSA AVE. YUBA CITY CA 95991 (530)682-3842	\$4,908,500 \$4,859,956 \$2,052,443	11/17/21 12/07/21 01/15/23	100% 91%
03-COL-45-21.0/25.7 03-2G4704		COLUSA COUNTY NEAR COLUSA FROM 0.1 MILE NORTH OF FRUITVALE AVENUE TO 0.1 MILE NORTH OF SEAVER SHOP ROAD CURED-IN-PLACE PIPELINER, REPAIR AND REPLA	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LANE COVELO CA 95428	DAN RECHS 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-1567	\$297,199 \$138,599 \$0	05/09/22 06/21/22 09/26/22	20% 47%

OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 22
10/27/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-2.7/18.9 03-1H80U4		IN EL DORADO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF LAKE ROAD UNDERCROSSING TO 0.1 MILE WEST OF SCHNELL SCHOOL RO REHABILITATE CULVERTS.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE CT; LOOMIS CA 95650 (916)259-1576	JUANAH KOKER 3976 DUROCK RD. SUITE 102 SHINGLE SPRINGS CA 95682 (916)416-7612	\$4,829,457 \$2,867,799 \$1,729,561	03/07/22 03/30/22 11/28/22	57% 59%
03-ED-50-18.5/24.2 03-4E62U4 ACNH-P050-(152)E --()		NEAR PLACERVILLE AND CAMINO FROM 0.2 MILES WEST OF STILL MEADOWS ROAD TO 0.4 MILE EAST OF UPPER CARSON RD. INSTALL MEDIAN BARRIER, WIDEN	SECURITY PAVING COMAPNY INC 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	NATHAN ALTERON 3065 BALIRS LN PLACERVILLE CA 95667 (530)957-1110	\$25,468,445 \$21,106,357 \$0	05/04/20 06/03/20 10/31/22	100% 81% OVER RUN
03-ED-50-33.8/34.2 03-3H4504		IN EL DORADO COUNTY AT FRESH POND FROM 0.6 TO 0.2 MILE WEST OF FOREST ROAD/OUTER LIMITS LANE REPAIR SLIPOUT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	JODY PHILLIPS 3979 DUROCK RD STE 102A SHINGLE SPRINGS CA 95682 (916)799-7951	\$11,459,614 \$9,946,372 \$377,277	06/29/20 07/23/20 11/20/22	100% 86% OVER RUN
03-ED-50-45.2/45.2 03-0J7104 STER-39AB-(004)E --()		NEAR KYBURZ, AT 1.4 MILES EAST OF NEAR KYBURZ, AT 1.4 MILES EAST OF ALDER CREEK TRACT. REPAIR THE STORM DAMAGED DOWN DRAIN	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD; REDDING CA 96003 (530)222-1408	KOKER, JUANAH 3976 DUROCK RD SHINGLE SPRINGS, CA 95682 (916)416-7612	\$635,762 \$536,713 \$8,400	03/02/22 03/30/22 10/06/23	19% 82%
03-ED-50-420.0/63.8 03-2J7204		ON STATE ROUTE 50 FROM POSTMILE 42.0 TO 63.8, IN EL DORADO COUNTY. DIR'S EMERGENCY F.A. HAZARD TREE/DEBRIS REMOVAL; ROCKFALL MITIGA	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	PHILLIPS, JODY 3976 DUROCK RD STE 102 SHINGLE SPRINGS, CA 95682 (916)799-7951	\$13,985,000 \$11,712,401 \$0	09/21/21 01/06/22 10/31/22	29% 84%
20.20 201130							
03-ED-50-/0 03-2J7304		ON STATE ROUTE 50 FROM POSTMILE 63.8 TO 71.0 AND ON STATE ROUTE 89 FROM POST MILE 6.0 TO 8.0, IN EL DORADO COUNTY. DIR'S EMERGENCY HAZARD TREE/DEBRIS REMOVAL; ROCKFALL MITIG	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVENUE SPARKS, NV 89431	MONTPLAISIR, JARET 10183 TRUCKEE AIRPORT ROAD, SUITE 202 TRUCKEE, CA 96161 (530)682-5837	\$13,485,000 \$11,465,426 \$0	09/21/21 12/17/21 01/17/22	84% 85%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 23
10/27/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-/80.4 03-0H5204 ACNH-P050-(153)E --()		IN EL DORADO COUNTY FROM SACRAMENTO COUNTY LINE TO NEVADA STATE LINE INSTALL AWS IN PLACERVILLE, IMPROVE	TIM PAXIN'S PACIFIC EXCAVATION INC DBA PACIFIC EXCAVATION 9796 KENT STREET; ELK GROVE CA 95624 (916)686-2800	JUANAH KOKER 3976 DUROCK ROAD SUITE 102 SHINGLE SPRING CA 95682 (916)416-7612	\$9,057,923 \$8,990,601 \$0	08/13/20 08/27/20 08/16/22	89% 97%
03-GLE-5-14.6/14.6 03-4F4204 ACIM-0057-(100)E --()		IN GLENN COUNTY 4.8 MILES NORTH OF WILLOWS AT THE WILLOWS SAFETY ROADSIDE REST AREA UPGRADE POTABLE WATER AND	TSI ENGINEERING, INC. 4600 ROSEVILLE ROAD, SUITE 14 NORTH HIGHLANDS CA 95660 (916)571-5731	RALSTON, JAMES 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)713-7871	\$4,241,999 \$4,113,491 \$0	09/24/20 10/09/20 08/01/22	95% 96%
03-GLE-5-25.5/25.8 03-2J8204		GLENN COUNTY IN ORLAND AT ROUTE 32/5 SEPARATION PLACE RHMA, TEXTURED PAVING AND SLOPE PAVI	FBD VANGUARD CONSTRUCTION		\$1,598,293 \$0 \$0	06/23/22 07/19/22	0% 0%
03-GLE-45-13.0/23.2 03-2G3604		GLENN COUNTY NEAR HAMILTON CITY FROM 0.5 MILE NORTH OF BAYLISS BLUE GUM ROAD TO ROAD 29 ROADWAY EXCAVATION, HMA (TYPE A), AND CLAS	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. ROSEVILLE CA 95661 (916)757-6400	MATTSON, MICHAEL 2707 NOTRE DAME BLVD CHICO, CA 95928 (916)952-8683	\$1,933,053 \$1,237,295 \$1,237,295	06/02/22 08/05/22 12/08/22	31% 64%
03-GLE-162-50.3/62.1 03-2G3004		IN GLENN COUNTY ON ROUTE 162 FROM 0.7 MILES WEST OF COUNTY ROAD 303 RT TO 0.1 MILE WEST OF COUNTY ROAD BB. CULVERT REHABILITATION PROJECT.	WYLATTI RESOURCE MANAGEMENT, INC 23601 CEMETARY LANE COVELO CA 95428 (707)983-8135	DAN RECHS 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-1567	\$401,672 \$259,213 \$0	04/21/22 06/09/22 08/04/22	73% 64%
03-GLE-162-76.3/78.6 03-3F0604 ACST-P162-(041)E --()		AT BUTTE CITY, FROM ROUTE 45 TO 0.1 MILE EAST OF MCDUGALL STREET. REPLACE SACRAMENTO RIVER BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	ANDY O'SULLIVAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7871	\$76,534,548 \$23,806,552 \$4,815,421	01/07/22 02/02/22 02/25/24	23% 31%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 24
10/27/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-20-25.6/39.8 03-2H62U4 ACNH-P020-(196)E --()		IN NEVADA COUNTY NEAR OMEGA AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF CONSERVATION ROAD (WASHINGTON RIDGE ROAD) TO 1.2 MILES WE CURVE IMPROVEMENTS, WIDEN FOR	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD; SACRAMENTO CA 95827 (916)855-4400	JEFF JOHNSON 138 NEW MOHAWK RD SUITE B NEVADA CITY CA 95959 (530)632-6714	\$32,937,133 \$12,253,715 \$1,740,177	01/28/22 02/23/22 04/04/23	55% 37%
03-NEV-80-5.5/5.8 03-2H5004		IN NEVADA COUNTY ON ROUTE 80 AT THE DONNER SAFETY ROADSIDE REST AREA. REPAIR ROOF.	COMMERCIAL WATERPROOFING SYSTEMS DBA ERC ROOFING & WATERPROOFING 1630 PALM STREET; SANTA ANA CA 92701 (714)667-6000		\$439,061 \$0 \$0	06/15/22 09/15/22	0% 0%
03-NEV-80-13.0/16.5 03-1H18U4 ACIM-080 -(213)E --()		IN TRUCKEE FROM WEST OF DONNER OC TO BRIDGE STREET UNDERCROSSING. 89/267 SEPARATION REHABILITATE ROADWAY, CONSTRUCT	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	RANDY STELLHORN 10183 TRUCKEE AIRPORT RD #202 TRUCKEE CA 96161 (530)919-3936	\$22,056,298 \$16,104,834 \$4,085,738	11/04/21 12/07/21 12/05/22	77% 72%
03-NEV-80-31.4/31.8 03-2H01U4 ACIM-080 -(212)E --() SHOPP		IN NEV CO ON RTE 80 FROM APPROX 1.9 MILES EAST OF FARAD RD TO THE SIE CO LINE; ALSO IN SIE CO ON RTE 80 FROM APPROX 1.3 MILES EAST STABILIZE CUT SLOPE EROSION AND	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVE.; COMPTON CA 90221 (310)669-8949	JARET MONTPLAISIR 10183 AIRPORT RD SUITE 202 TRUCKEE CA 96161 (530)682-5837	\$7,336,684 \$4,012,706 \$1,324,524	03/06/22 04/01/22 12/06/22	77% 55%
03-NEV-174-3.0/3.9 03-4F3704 HSST-P174-(014)E --() HB1		IN NEVADA COUNTY, BETWEEN COLFAX AND GRASS VALLEY, FROM MAPLE WAY TO YOU BET ROAD REALIGN ROADWAY CURVES	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD.; DUBLIN CA 94568 (925)829-9220	JEFF JOHNSON 138 NEW MOHAWK RD SUITE B NEVADA CITY CA95659 (530)632-6714	\$12,793,432 \$11,909,597 \$0	01/24/20 02/19/20 11/28/22	81% 91%
03-NEV-174-99.0/9.9 03-3J7604		SINKHOLE REPAIR-1300 FT LONG 6 FT X 8FT RCP CULVERT, RESTORE STRUCTURAL SECTION-INCLUDES INCIDENTAL WORK DIRECTOR'S EMERGENCY FORC EFA SINKHOLE REPAIR	HANSEN BROS. ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	CATANIA, DAVID 138 NEW MOHAWK RD. SUITE B NEVADA CITY, CA 95959 (530)265-9864	\$1,985,000 \$670,323 \$0	06/28/22 07/08/22 11/01/22	59% 34%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 25
10/27/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-49-2.2/2.4 03-1H2404 SNHG-P049-(186)E --()		IN PLACER COUNTY IN AUBURN FROM 0.1 MILE SOUTH OF THE INTERSECTION OF ROUTE 49 AND LINCOLN WAY / BORLAND AVENUE TO LINCOLN WAY REALIGN ROADWAY AND CONSTRUCT	LAMON CONSTRUCTION 871 VON GELDERN WAY; YUBA CITY CA 95991 (530)845-2282		\$5,025,129 \$0 \$0	05/27/22 06/29/22	0% 0%
03-PLA-80-.4/.4 03-1J5004		IN PLACER COUNTY ON I-80 IN ROSEVILLE AT THE EB ON RAMP FROM AUBURN BLVD. INSTALL RAMP METERING.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVE.; COMPTON CA 90221 (310)669-8949	JUSTIN KUNERT 2520WARREN DR STE A ROCKLIN CA 95677 (530)812-6938	\$307,551 \$0 \$0	01/04/22 01/24/22	0% 0% SUSPENDED
03-PLA-80-46.3/63.5 03-2F5704 ACIM- 080-(207)E --()		IN PLACER COUNTY AT VARIOUS LOCATIONS FROM CRYSTAL SPRINGS ROAD OVERCROSSING TO CISCO OVERCROSSING REPLACE BRIDGES AT FOUR LOCATIONS.	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS ROAD, STE 95 CONCORD CA 94520 (925)627-1700	TAD SAMPSON/VERONICA 33 DEPOT ST PO BOX 1807 COLFAX CA 95713 (916)799-4858	\$30,574,863 \$26,800,283 \$1,476,307	09/23/20 10/09/20 11/22/22	92% 87%
03-PLA-80-53.7/55.9 03-2G8304		PLACER COUNTY NEAR BLUE CANYON AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF BLUE CANYON ROAD UNDERCROSSING TO 0.2 MILE WEST OF PUTTS INSTALL CONCRETE PADS, BEAR TRASH BINS AND	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688 (707)449-3604	CLARK MARTIN 33 DEPOT ST/PO BOX 1807 COLFAX CA 95713 (916)825-6388	\$1,438,650 \$1,303,007 \$822,401	07/21/22 08/03/22 10/25/22	90% 91%
03-PLA-193-7.7/9.8 03-2G4904		PLACER COUNTY AT NEWCASTLE AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF SUMMER STAR WAY/ARMES LANE TO TAYLOR ROAD INSTALL CURED-IN-PLACE PIPELINERS AND PLAC	LAMASSU UTILITY SERVICES, INC. 536 STONE RD BENICIA CA 94510		\$347,891 \$0 \$0	05/27/22 07/20/22	0% 0%
03-PLA-267-3.0/5.9 03-1J5104		IN PLACER COUNTY 3.0 MILES SOUTH OF TRUCKEE FROM 1.9 MILES SOUTH OF MARTIS DAM ROAD TO 0.4 MILES NORTH OF MARTIS PEAK ROAD INSTALL UNDERDRAINS.	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 240; CHINO HILLS CA 91709 (951)966-9153	ZAMANIAN, AMIR 10183 TRUCKEE AIRPORT RD #202 TRUCKEE, CA 96161 (916)825-2322	\$1,025,085 \$653,996 \$372,346	05/11/22 06/09/22 10/25/22	90% 64%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 26
10/27/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-5731-/50.7 03-1J8504		PLACER COUNTY AT BLUE CANYON AT THE CALTRANS WHITMORE MAINTENANCE STATION AT 7748 WHITMORE ROAD REPLACE CARPORT ROOF AT MAINTENANCE STATIO	P N P CONSTRUCTION, INC 100 CROTHER APPLEGATE CA 95703		\$694,774 \$0 \$0	06/28/22 08/17/22	0% 0%
03-SAC-5-.2/34.3 03-4F6404 SNHG-X067-(080)E --()		IN SACRAMENTO COUNTY ON ROUTES 5, 80 AND 99 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL AND	DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$2,647,135 \$2,313,487 \$0	04/19/19 05/21/19 11/22/19	100% 87% SUSPENDED
03-SAC-5-9.7/24.9 03-0H10U4 BLIM- 005-(349)E --()		IN SACRAMENTO, FROM 1.1 MILES SOUTH OF ELK GROVE BLVD OVERCROSSING TO ROUTE 50 AT AMERICAN RIVER BR (BR#24- 68) ROADWAY REHABILITATION, CONSTRUCT	NOR CAL PAVING 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	CHARLIE MAHAN 1016 NORTH MARKET BLVD. STE.60 SACRAMENTO, CA 95834 (530)682-6707	\$294,598,889 \$274,822,595 \$2,963,319	05/01/19 05/31/19 12/21/22	90% 92% SUSPENDED
03-SAC-5-22.4/22.9 03-2H1304 ACIM-0056-(359)E --()		IN THE CITY OF SACRAMENTO, FROM SOUTH OF BROADWAY TO 0.12 MILE SOUTH OF R STREET. HIGHWAY PLANTING REHABILITATION.	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DR.; HERCULES CA 94547 (510)741-9226		\$1,685,712 \$0 \$0	07/19/22 08/19/22	0% 0%
03-SAC-5-22.4/24.9 03-3H3904		SACRAMENTO COUNTY IN SACRAMENTO AT THE SOUTH CONNECTOR UNDERCROSSING (BRIDGE NO.24-0267) STRUCTURAL STEEL BRIDGE AND PRESTRESS STEE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510		\$6,026,674 \$0 \$0	09/21/22 09/21/22	0% 0%
03-SAC-50-.2/6.1 03-0H08U4		IN SACRAMENTO COUNTY ON ROUTE 50 FROM I-5 JUNCTION TO WATT AVE. ADD HIGH OCCUPANCY VEHICLE LANE AND	FLATIRON WEST,, INC. 2100 GOODYEAR ROAD BENICIA, CA 94510 (707)920-1057	ROD MURPHY 2520 WARREN DRIVE SUITE A ROCKLIN CA 95677 (916)717-1533	\$383,730,445 \$233,544,875 \$4,035,387	04/29/20 06/30/20 07/30/24	53% 61%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 27
10/27/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-2.5/3.2 03-3H3304		IN YOLO COUNTY AND SACRAMENTO COUNTY ON ROUTE 50 FROM JEFFERSON BLVD TO 1.3 MILES EAST OF FOLSOM BLVD IMPROVE COMMUNICATIONS AND INSTALL	STUDEBAKER BROWN ELECTRIC, INC. 3237 RIPPEY ROAD STE.100; LOOMIS CA 95650 (916)259-2395	JODY PHILLIPS 3976 DUROCK ROAD STE 102A SHINGLE SPRING CA 95682 (916)799-7951	\$27,010,166 \$16,452,196 \$1,730,531	08/20/21 09/24/21 01/20/23	64% 61%
03-SAC-50-7.5/23.1 03-2J0904 SNHG-P050-(156)E --()		SACRAMENTO AND EL DORADO COUNTIES AT VARIOUS LOCATIONS FROM BRADSHAW ROAD OVERCROSSING TO RED HAWK PARKWAY OFF RAMP SEPARATION CAM INSTALL TRAFFIC STRIPING AND PAVEMENT MARK	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA CA 95742		\$914,500 \$0 \$0	06/28/22 08/15/22	0% 0%
03-SAC-50-15.8/23.1 03-1H8204		IN SACRAMENTO AND EL DORADO COUNTIES IN AND NEAR FOLSOM FROM HAZEL AVENUE TO SILVA VALLEY PARKWAY INSTALL FIBER OPTIC CABLE AND	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	JUANAH KOKER 3976 DUROCK RD SUITE 102 SHINGLE SPRING CA 95682 (916)616-7612	\$4,268,000 \$3,998,753 \$0	02/18/21 03/18/21 01/27/22	100% 94% OVER RUN
03-SAC-50-/0 03-1H1004		IN THE CITY OF SACRAMENTO, FROM THE SACRAMENTO RIVER VIADUCT (PIONEER BRIDGE) TO 4TH STREET; ALSO ON ROUTE 5 FROM 0.2 MILE SOUTH O CLEAN AND PAINT STEEL BRIDGES	SAFFO CONTRACTORS, INC. 3235 KITTY HAWK RD WILMINGTON NC 28405 (910)371-9499	DEA DEAN ELGHASSEIN 3855 N.FREEWAY BLVD #120 SACRAMENTO CA 95834 (916)768-3597	\$12,185,300 \$9,902,380 \$744,999	09/07/21 10/19/21 02/27/23	37% 81%
03-SAC-51-1.6/4.4 03-2H1104 ACNH-P051-(032)E --()		IN THE CITY OF SACRAMENTO, FROM 0.1 MILE SOUTH OF B STREET UNDERPASS (BR. 24. 0023) TO 0.4 MILES NORTH OF ARDEN WAY UNDERCROSSING PAVE AREAS BEHIND THE GORE AND AT	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	HANI EISSA 3855 N FREEWAY BLVD RANCHO CORDOVA, CA 95834 (916)416-7513	\$3,776,443 \$3,261,167 \$0	07/07/21 08/05/21 10/01/22	90% 86%
03-SAC-51-2.0/3.5 03-3F0724		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD GIRDERS THAT WILL STRUCTURES PROCUREMENT	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE PO BOX 742478 LOS ANGELES CA 90074	DEAN ELGHASSEIN 3855 N FREEWAY BLVD. SUITE 120 SACRAMENTO CA 95834 (916)768-3597	\$10,435,705 \$2,564,422 \$31,078	04/22/22 04/22/22 08/10/23	38% 25%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 28
10/27/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-51-2.0/3.5 03-3F0714		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD ACCESS TO THE AME CLEAR EXISTING VEGETATION AND REMOVE EXIST	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE PO BOX 742478 LOS ANGELES CA 90074	DEYAEDDEN ELGHASSEIN 3855 N FREEWAY BLVD NO 120 SACRAMENTO CA 95834 (916)768-3597	\$9,631,001 \$9,503,521 \$35,932	01/26/22 01/26/22 10/26/22	100% 99% OVER RUN
03-SAC-51-2.0/3.3 03-3F0734		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD DREDGE, CONSTRUCT IN-WATER FOUNDATION.	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE 585 WEST BEACH STREET WATSONVILLE CA 95076 (530)693-2155	DEAN ELGHASSEIN 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)768-3597	\$50,137,078 \$34,180,793 \$4,180,214	06/28/22 06/28/22 08/21/23	29% 68%
03-SAC-51-4.7/8.8 03-2G3904		IN SAC COUNTY IN AND NEAR SAC FROM EL CAMINO AVE OC TO 0.4 MILE S. OF MARCONI AVE OC AND FROM 0.4 MILE N. OF MARCONI AVE OC TO ROU REPLACE OG.	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	DEAN ELGHASSEIN 3855 N. FREEWAY BLVD. #120 SACRAMENTO CA 95834 (916)768-3597	\$4,986,446 \$4,256,848 \$0	03/01/22 03/17/22 09/21/22	93% 89% SUSPENDED
03-SAC-51-7.9/8 03-1J8204		SACRAMENTO COUNTY IN SACRAMENTO AT WATT AVENUE OVERCROSSING REPLACE CURB RAMPS & MODIFY RAMP METERING	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	TJI, JONY 3855 N.FREEWAY BLVD, #120 SACRAMENTO, CA 95834 (530)821-8282	\$494,400 \$62,128 \$62,128	06/02/22 06/27/22 11/16/22	51% 13%
03-SAC-80-9.6/12.9 03-1H1904		NEAR THE CITY OF SACRAMENTO, FROM 0.2 MILE EAST OF LONGVIEW DRIVE TO 0.4 MILE EAST OF MADISON AVENUE AUBURN BLVD TO CONNECTOR TO I PAVEMENT REHABILITATION.	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	DEAN ELGHASSEIN 3855 N FREEWAY BLVD #120 SACRAMENTO CA 95834 (916)768-3597	\$11,789,612 \$9,907,268 \$0	06/18/21 07/08/21 11/10/22	83% 84%
03-SAC-80-12.4/14.3 03-1J4504		IN SACRAMENTO COUNTY ON ROUTE 80 AT THE MADISON AVE AND ELK HORN BLVD ON- RAMPS TO WB I-80. INSTALL RAMP METERS.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639		\$746,800 \$486,565 \$486,565	04/08/22 05/12/22 02/02/23	51% 65%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 29
10/27/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-80-/0 03-2H15U4 ACNH-X067-(083)E --()		IN SACRAMENTO ON ROUTES 51, 80, AND 244 AT VARIOUS LOCAITONS. PAVE AREAS BEHIND THE GORE AND AT	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	DEAN ELGHASSEIN 3855 N FREEWAY BLVD SUITE 120 SACRAMENTO CA 95834 (916)768-3597	\$6,495,120 \$5,101,944 \$1,899,744	01/25/22 02/11/22 10/26/22	94% 76%
03-SAC-80-/0 03-1J8604		SCOPE OF WORK INCLUDES REPLACES EXISTING STRUCTURE WITH A NEW STRUCTURE AND NEW SIGN PANELS INSTALL LEFT EXIST PLAQUES.	INDEPENDENT STRUCTURES INC. P.O. BOX 491655 REDDING, CA 96049	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD. #120 SACRAMENTO, CA 95834 (916)768-3597	\$655,000 \$388,570 \$0	09/17/21 10/21/21 09/30/22	100% 59% OVER RUN
20.80 424000							
03-SAC-99-7.1/9.4 03-0F2864 ACNH-P099-(663)N --()		IN AND NEAR ELK GROVE FROM 0.3 MILE SOUTH OF DILLARD RD OC TO 0.6 MILE SOUTH OF GRANT LINE RD. REMOVE AND REPLACE COSUMNES RIVER	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95076 (831)724-1011	MASOUD SAED 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (916)375-8366	\$66,083,408 \$65,713,316 \$0	06/24/20 06/30/20 08/22/22	99% 99%
03-SAC-99-7.1/9.4 03-0F2804 NHS- - () --()		IN AND NEAR ELK GROVE, FROM 0.3 MILE SOUTH OF DILLARD ROAD OVERCROSSING TO PO BOX 50085 0.6 MILE SOUTH OF GRANT LINE ROAD (REPLACE COSUMNES RI BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077-5085 (831)724-1011	JEFFREY HAMM 2777 DEL MONTE ST SACRAMENTO, CA 95691 (916)508-3716	\$48,953,992 \$46,041,211 \$560,459	01/21/21 01/21/21 03/13/23	81% 92%
HA21							
03-SAC-99-7.1/9.4 03-0F2844		IN AND NEAR ELK GROVE FROM 0.3 MILE IN AND NEAR ELK GROVE FROM 0.3 MILE SOUTH OF DILLARD RD OC TO 0.6 MILE SOUTH OF GRANT LINE RD. BRIDGE REPLACEMENT. CONSTRUCT	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 900742478 (831)768-4002	MASOUD SAED 2777 DEL MONTE ST SACRMANETO, CA 95691 (530)682-7172	\$17,335,371 \$17,117,352 \$0	05/14/20 05/18/20 09/13/22	99% 99%
03-SAC-99-12.7/24.3 03-0H6704 ACNH-X067-(084)E --()		IN SACRAMENTO COUNTY IN AND NEAR ELK GROVE AND SACRAMENTO, ON RTE 99 FROM GRANT LINE RD TO RTE 50 AND ON RTE 51 FROM RTE 50 TO 0.1 INSTALL FIBER OPTIC CABLE.	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949		\$16,677,777 \$0 \$0	06/17/22 07/29/22	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 30
10/27/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-17.2/24.2 03-2J7704		SACRAMENTO COUNTY IN SACARAMENTO AT VARIOUS LOCATIONS ON ROUTE 99 FROM STOCKTON BOULEVARD ONRAMP OVERCROSSING TO THE BROADWAY UNDE PAVE SLOPE (PRECAST CONC PANEL), ANTI-GRAFF	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550		\$6,742,304 \$0 \$0	07/14/22 08/17/22	0% 0%
03-SAC-99-19.4/21.1 03-1J4604		IN SACRAMENTO COUNTY NEAR SACRAMENTO AT 47TH AVENUE OVERCROSSING. INSTALL RAMP METERS	TIM PAXIN'S PACIFIC EXCAVATION INC DBA PACIFIC EXCAVATION 9796 KENT STREET; ELK GROVE CA 95624 (916)686-2800	MASOUD SAED 2777 DEL MONTE AVE. WEST SACRAMENTO 95691 (530)218-4829	\$865,100 \$481,703 \$0	03/02/22 03/16/22 11/10/22	71% 55%
03-SAC-99-32.1/0 03-2J0804		SACRAMENTO AND SUTTER COUNTIES IN SACRAMENTO AT 99-S5 CONNECTOR OVERCROSSING AND AT NICOLAUS AT GARDEN HIGHWAY UNDERCROSSING CONST STRUCTURAL CONC APPROACH SLAB, PLACE	MYERS & SONS CONSTRUCTION, LLC JONY TJI 45 MORRIS AVE SACRAMENTO CA 95838 (916)283-9950	3855 N FREEWAY BLVD SACRAMENTO CA 95834 (530)821-8282	\$691,977 \$681,402 \$0	06/29/22 07/29/22 10/12/22	51% 90%
03-SAC-999-/0 03-1H8504		IN SACRAMENTO COUNTY IN SACRAMENTO AT ROUTE 5/99 SEPARATION AND AT ROUTE 51/160 SEPARATION INSTALL CONNECTOR RAMP METERS AND	TIM PAXIN'S PACIFIC EXCAVATION HANI EISSA INC DBA PACIFIC EXCAVATION 9796 KENT STREET; ELK GROVE CA 95624 (916)686-2800	3855 N FREEWAY BLVD SACRAMAMENTO CA 95834 (916)718-8055	\$3,319,265 \$1,783,549 \$0	07/27/21 08/10/21 08/20/22	52% 54%
03-SIE-49-566.0/56.6 03-3J8504		SITE PREPARATION, SAWCUT, EXCAVATION, REMOVE AND REPLACE THREE 36-INCH CSP(S), BACKFILL, RSP, MINOR PAVING, DIR'S EMERGENCY FORCE REPLACE CULVERTS	HAT CREEK CONSTRUCTION 24339 STATE HIGHWAY 89 N BURNEY, CA 96013	ZAMANIAN, AMIR 10183 TRUCKEE AIRPORT RD., SUITE 202 TRUCKEE, CA 96161 (916)825-2322	\$373,000 \$0 \$0	08/10/22 09/09/22 09/25/22	0% 0%
20.20 201130							
03-SUT-99-39.2/41.4 03-3F99U4 ACNH-P099-(649)E --()		IN SUTTER COUNTY, IN AND NEAR LIVE OAK, FROM SOUTH OF COLEMAN AVENUE TO NEVADA STREET (NORTH INTERSECTION). REHABILITATE PAVEMENT, IMPROVE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD.; DUBLIN CA 94568 (925)829-9220	DWAYNE GRANDY 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7814	\$33,899,504 \$32,880,817 \$0	05/15/20 06/09/20 11/30/22	99% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 31
10/27/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-12-/.4 03-4H6904		IN SACRAMENTO COUNTY, NEAR RIO VISTA, GOLDEN STATE BRIDGE, INC. SACRAMENTO RIVER (RIO VISTA) BRIDGE; BR. NO. 23-0024 DIR'S EMERGENCY F.A. REPAIR DAMAGED BRIDGE	3701 MALLARD DRIVE BENICIA, CA 94510 (925)372-8000	HAMM, JEFF 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)508-3719	\$24,235,000 \$15,029,944 \$289,245	08/13/18 08/30/18 07/13/22	68% 62%
20.20 201130							
03-VAR-149-/5.3 03-0J3504		IN BUTTE, YUBA AND SUTTER COUNTIES ON A. TEICHERT & SON, INC. DBA ROUTES 65, 70, 99, 149 AND 191 AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CAMP FIRE MISSION TASKS	TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661	GRANDY, DWAYNE 2707 NOTRE DAME BLVD., CHICO, CA 95928 (530)713-7814	\$2,485,000 \$1,828,973 \$0	06/14/19 07/24/19 03/29/21	100% 74%
20.20 201130							
03-VAR-999-/0 03-4H9504		IN SACRAMENTO COUNTY AT FOUR BRIDGES (BR# 24-51/52/53/121). DIR'S EMERGENCY L.B. REPAIR AND MODERNIZE ELECTROMECHANICAL BR.	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$19,985,000 \$12,138,179 \$34,274	03/01/19 05/03/19 02/06/23	91% 61%
20.80 315000							
03-VAR--/0 03-2J9604		AN (EFA) CONTRACT TO RESPONSE TO AND TO RECOVER FROM THE IMPACTS OF A SERIES OF WINTER STORM SYSTEMS STUCK RECENTLY. DIR'S EMERGEN REMOVE DEBRIS	TYRRELL RESOURCES, INC. PO BOX 8219 TRUCKEE, CA 96162	JOHNSON, JEFF 138 NEW MOHAWK RD., STE B NEVADA CITY, CA 95959 (530)632-6714	\$4,985,000 \$4,523,550 \$0	12/30/21 03/23/22 11/09/22	80% 91%
20.20 201130							
03-VAR--/0 03-2G6904		BUTTE, COLUSA, EL DORADO, GLENN, SIERRA, SUTTER, AND YOLO COUNTIES AT VARIOUS LOCATIONS INSTALL & REMOVE HORIZONTAL CURVE WARNING	HIGHWAY SPECIALTY COMPANY INC. 6591 EASTSIDE ROAD REDDING CA 96001		\$1,148,722 \$0 \$0	06/16/22 07/29/22	0% 0%
03-VAR--/0 03-2G5604		EL DORADO, NEVADA, PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS INSTALL AND REMOVE CURVE WARNING SIGNS.	HIGHWAY SPECIALTY COMPANY INC. 6591 EASTSIDE ROAD REDDING CA 96001		\$914,722 \$0 \$0	06/24/22 08/17/22	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 32
10/27/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-0H4204		VARIOUS LOCATIONS IN DISTRICT 3. REPAIR EXISTING CONTINUOUS COUNT	TENNYSON ELECTRIC, INC. 7275 NATIONAL DR SUITE A-2; LIVERMORE CA 94550 (925)606-1038	CHANDER, RAKESH 3855 NORTH FREEWAY BLVD SACRAMENTO, CA 95834 (916)263-4916	\$7,966,487 \$7,841,604 \$0	05/07/20 07/02/20 12/31/22	89% 98%
03-VAR--/0 03-3H93U4 ACNH-P070-(143)E --()		IN YUBA AND BUTTE COUNTIES, ABOUT 11 MILES NORTH OF MARYSVILLE, ON STATE ROUTE 70 FROM 0.8 MI NORTH OF CHANDLER RD TO E GRIDLEY RD INSTALL SOFT BARRIER; CONSTRUCT TWO	A. TEICHERT & SON, INC. M.C.M. CONSTRUCTION, INC. (JOINT VENTURE) 3500 AMERICAN RIVER DRIVE; SACRAMENTO CA 95864 (530)867-1477	ANTHONY GRANADOS/JOHN SCOTT 2707 NOTRA DAME BLVD CHICO, CA 95928 (530)682-6584	\$38,173,937 \$33,058,580 \$3,831,318	07/15/21 08/18/21 01/25/23	74% 85%
03-VAR--/0 03-2G0704		IN COL, GLE, SAC, SUT AND YOL COUNTIES ON ROUTES 5, 20, 80, 162, AND 505 AT VARIOUS LOCATIONS. BRIDGE PRESERVATION.	Q&D CONSTRUCTION LLC 1050 S. 21ST STREET; SPARKS NV 89431 (775)786-2677	MATT CRETE 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-3759	\$3,115,259 \$1,758,524 \$231,650	03/16/22 04/11/22 11/04/22	85% 55%
03-VAR--/0 03-2G5704		BUTTE, EL DORADO, GLENN, PLACER, AND SUTTER COUNTIES AT VARIOUS LOCATIONS INSTALL PAVEMENT MARKINGS.	CHRISP COMPANY 43650 OSGOOD RD. FREMONT CA 94539		\$558,306 \$0 \$0	06/13/22 08/02/22	0% 0%
03-VAR--/0 03-0H4004		VARIOUS LOCATIONS IN DISTRICT 3 UPGRADING EMS SIGNS TO LED.	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	RAKESH CHANDER 3855 NORTH FREEWAY BLVD SUT120 SACRAMENOT, CA 95834 (916)263-4919	\$1,664,613 \$1,588,977 \$0	04/15/20 05/08/20 08/26/22	96% 95%
03-YOL-16-21.6/38.1 03-2G3304		IN YOLO COUNTY ON ROUTE 16 FROM 0.2 MILES WEST OF TABERS CORNER RT TO 0.4 MILES EAST OF COUNTY ROAD 22 LT. REHABILITATE CULVERTS	Q&D CONSTRUCTION LLC 1050 S. 21ST STREET; SPARKS NV 89431 (775)786-2677		\$430,004 \$0 \$0	04/12/22 05/09/22	0% 0%
							SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 33
10/27/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-16-27.5/28.3 03-4F1714 HSNH-P016-(042)E --()		IN ESPARTO, FROM ORLEANS STREET TO COUNTY ROAD 21A. IMPROVE PEDESTRIAN SAFETY BY	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	HOWARD GIANG 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)825-7987	\$3,039,341 \$2,854,183 \$0	02/16/21 03/09/21 07/27/22	98% 95%
03-YOL-45-1.0/.1 03-3J6604		DAMAGE REPAIR OR RESTORATION, SITE PREPARATION, SAWCUT, REMOVE AND REPLACE STRUCTURAL SECTION, ROADWAY EXCAVATION DIRECTORS EMERGE SINKHOLE REPAIR	LAMON CONSTRUCTION CO. INC. 871 VON GELDERN WAY YUBA CITY CA. 95991	GARRETT GRIFFITH 379 COLUSA AVE. YUBA CITY, CA. 95991 (530)682-3842	\$115,000 \$0 \$0	05/20/22 06/22/22 08/30/22	0% 0%
20.20 201130							
03-YOL-80-11.1/11.7 03-0F2504 ACIM-080 -(250)E --()		IN YOLO AND SACRAMENTO COUNTIES IN AND NEAR WEST SACRAMENTO AND SACRAMENTO FROM 0.1 MILE WEST OF REED AVENUE OVERCROSSING TO 0.1 REHABILITATE BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	EPHREM TEWELDERBERHAN 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4812	\$19,111,139 \$18,820,762 \$0	08/21/20 09/11/20 04/11/22	100% 98% OVER RUN
HA21							
03-YOL-113-11.3/16.2 03-2G4804		YOLO COUNTY NEAR WOODLAND FROM ON/OFF-RAMP SOUTHBOUND 5 TO 0.5 MILE NORTH OF COUNTY ROAD 16 REPLACE CULVERTS & INSTALL CURED-IN- PLACE	QUIMU CONTRACTING, INC. 5830 DIXON AVENUE WEST DIXON CA 92620	DAVID MAHER 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)821-8304	\$456,655 \$453,440 \$187,254	05/20/22 07/19/22 10/25/22	93% 98%
03-YOL-505-10.6/0 03-2H4504		YOLO AND SOLANO COUNTIES NEAR WINTERS AT PUTAH CREEK BRIDGE INSTALL STEEL COLUMN CASINGS & REINFORCED	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660		\$795,759 \$0 \$0	09/21/22 10/06/22	0% 0%
03-YUB-20-1.6/3.4 03-1G0104 ACNH-P020-(183)E --()		IN YUBA COUNTY IN AND NEAR MARYSVILLE KNIFE RIVER CONSTRUCTION FROM BUCHANAN STREET TO 0.1 MILE EAST OF LEVEE ROAD. RHMA OVERLAY, DIKE, PCC ISLAND	1764 SKYWAY CHICO CA 95928 (530)891-6555	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$1,738,233 \$1,529,739 \$0	05/22/18 06/19/18 03/01/21	98% 91%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 34
10/27/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-20-13.3/18.2 03-0A5704 ACNH-P020-(191)E --()		IN YUBA COUNTY FROM MARYSVILLE ROAD TO THE YUBA RIVER BRIDGE ROADWAY REHABILITATION AND SHOULDER	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	GARRETT GRIFFITH 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$37,866,219 \$38,568,233 \$0	01/02/20 01/22/20 11/02/22	97% 95%
03-YUB-20-18.1/M20.1 03-3F5104 HSNH-P020-(189)E --()		IN YUBA COUNTY NEAR SMARTSVILLE FROM THE YUBA RIVER BRIDGE TO 0.3 MILE EAST OF SMARTVILLE ROAD REALIGNMENT AND WIDENING	FLATIRON WEST INC. 2100 GOODYEAR RD; BENICIA CA 94510 (707)742-6000	GARRETT GRIFFITH 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$34,426,899 \$34,447,825 \$0	10/31/19 11/19/19 11/15/22	92% 96% SUSPENDED
HB1							
03-YUB-70-11.2/13.5 03-1H2704		NEAR MARYSVILLE, AT FEATHER RIVER BOULEVARD OVERCROSSING NO. 16-0033 (PM 13.01) AND SOUTH MARYSVILLE UNDERCROSSING NO. 16-0035 (P UPGRADE BRIDGE RAILS AND CONSTRUCT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	SELVENDRAN MANOHARAN 379 COLUSA AVE YUBA CITY CA 95991 (530)218-3679	\$7,293,700 \$4,010,619 \$468,681	10/14/21 11/12/21 08/22/22	100% 55% OVER RUN
03-YUB-70-15.5/16.5 03-1E0604 BINH-P070-(137)E --()		IN YUBA COUNTY NEAR MARYSVILLE FROM 0.1 MILE NORTH OF BINNEY JUNCTION UNDERPASS TO 0.3 MILE NORTH OF LAURELLEN ROAD REPLACE SIMMERLY SLOUGH BRIDGE #	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET; NORTH HIGHLANDS CA 95660 (916)334-1221	SELVENDRAN MANOHARAN 1930 FEATHER RIVER BLVD. OROVILLE, CA 95928 (916)996-0601	\$43,114,918 \$42,579,308 \$257,670	07/31/19 08/23/19 01/09/23	90% 96% SUSPENDED
HA21							
03-YUB-70-16.2/25.8 03-4F38U4 HSNH-P070-(144)E --()		IN YUBA COUNTY NEAR MARYSVILLE FROM 0.2 MILE NORTH OF LAURELLEN ROAD TO SOUTH HONCUT CREEK BRIDGE. WIDEN SHOULDERS AND IMPROVE CLEAR	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)829-9220	GARRETT GRIFFITH 379 COLUSA AVENUE YUBA CITY,CA 95991 (530)682-3842	\$54,662,416 \$26,272,358 \$4,392,173	11/04/21 11/30/21 04/07/23	51% 48%
03-YUB-5714-/0 03-2G6104		YUBA COUNTY AT LINDA AT THE MARYSVILLE MAINTENANCE STATION (5714) AT 981 NORTH BEALE ROAD RDWY EXC, PLACE HMA (TYPE A) AND MINOR CON	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY YUBA CITY CA 95991 (530)671-1370	GARRETT GRIFFITH 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$860,151 \$732,931 \$0	06/22/22 07/11/22 10/25/22	75% 85%

Totals:	Authorized Final Amt:	<u>\$1,680,176,812</u>	Completed to Date:	<u>\$1,244,590,008</u>	Work This Month:	<u>\$51,211,919</u>
----------------	------------------------------	------------------------	---------------------------	------------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 35
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-8.4/12.6 04-0J4704 SNHG-000C-(524)E --()		IN VARIOUS CITIES, ON ROUTES 13, 61, AND 123 AT VARIOUS LOCATIONS; ALSO IN CONTRA COSTA COUNTY, ON ROUTE 123, AT EUREKA AVENUE. CROSSWALK SAFETY ENHANCEMENTS.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	CHAN, PERRY 3401 REGATTA BLVD RICHMOND, CA 94804 (510)926-0347	\$3,417,150 \$2,899,250 \$228,162	08/24/21 09/24/21 10/31/22	97% 84%
04-ALA-13-/0 04-3K3104 BINH-X001-(645)E --()		IN ALAMEDA COUNTY ON ROUTES 13, 24, 580, AND 880 AT VARIOUS LOCATIONS. REPAIR AND REPLACE EXISTING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD, C A 94544 (510)867-6031	\$1,319,000 \$971,591 \$0	04/13/21 05/17/21 09/28/22 10/06/22	100% 100% COMPLETED
04-ALA-24-5.9/6.2 04-0AC904 20.20.201 130		IN ALAMEDA AND CONTRA COSTA COUNTIES, IN OAKLAND AND ORINDA, AT THE CALDECOTT TUNNELS DIR'S ORDER EMERGENCY F.A. INSTALL MD VOLTAGE ELECT GENERATOR SYSTEMS	BENTANCOURT BROS. CONSTRUCTION, INC. 8015 WEST 11TH STREET TRACY, CA 95304 (209)832-7631	SADEGHI-NEDJAD, AMIR- FARDIN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)459-2581	\$14,725,000 \$11,184,456 \$0	02/14/20 02/14/20 12/30/22	100% 76% OVER RUN
04-ALA-24-59.0/6.2 04-1Q8404 20.20.201 130		NEAR OAKLAND AT THE CALDECOTT TUNNEL RPR FIRE PROTECT, VENT, ELECT SYST & SCADA	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST. OAKLAND, CA 94621 (510)632-3173	SADEGHI-NEDJAD, AMIR- FARDIN 5675-B GIBRALTER DRIVE PLEASANTON, CA 94588 (510)459-2581	\$17,485,000 \$13,122,702 \$0	09/13/18 09/13/18 12/30/22	100% 75% OVER RUN
04-ALA-61-19.8/21.2 04-2K7104		IN THE CITY OF ALAMEDA, FROM BROADWAY/ENCINAL AVENUE TO SHERMAN STREET CAPM, UPGRADE ADA CURB RAMPS,	GALLAGHER & BURK INC. 344 HIGH STREET; OAKLAND CA 94601 (510)846-3679	MCMASTERS, RICHARD 3847 BREAKWATER AVENUE HAYWARD CA 94545 (510)867-4471	\$5,151,489 \$0 \$0	03/08/22 04/01/22 05/30/23	0% 0%
04-ALA-80-1.9/4 04-2J8304		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL TRANSPORTATION MANAGEMENT	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A; VACAVILLE CA 95688 (707)449-3604	PERNG, REBECCA 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007	\$2,561,266 \$2,527,066 \$0	12/30/20 02/02/21 06/01/22	100% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 36
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-5.7/5.8 04-1W9904		IN THE CITY OF BERKELEY AT UNIVERSITY AVE INSTALL FENCING, REMOVE HAZ WASTE, TREE PROTECTION DIR'S ORDER EMERGENCY F.A. INSTALL FENCING,REMOVE HAZ WASTE,TREE PROT	QA CONSTRUCTORS 850 S VAN NESS AVE. STE 35 SAN FRANCISCO, CA 94110 (408)210-5508	PERNG, REBECCA 3401 REGATTA AVE. RICHMOND, CA 94804 (510)867-4480	\$2,709,000 \$1,716,322 \$0	05/19/21 06/10/21 05/24/22	95% 63%
20.20.201 130							
04-ALA-80-6.4/6.8 04-0A7724 ACIM-0801-(121)E --()		ON I-80 AT GILMAN STREET INTERCHANGE FROM 0.6 MILES NORTH OF UNIVERSITY AVENUE OC TO 0.5 MILE SOUTH OF EL CERRITO SEPARATION IN_ A CONSTRUCT DOUBLE ROUNDABOUTS AT	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	PERNG, REBECCA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)506-2039	\$25,497,120 \$2,339,143 \$1,620,080	01/04/22 01/27/22 12/13/23	11% 9%
04-ALA-80-6.4/6.6 04-0A7714 ACIM-080 -(119)E --()		IN ALAMEDA COUNTY IN AND NEAR BERKELEY FROM 0.6 MILE NORTH OF UNIVERSITY AVENUE OVERCROSSING TO 0.1 MILE SOUTH OF GILMAN STREET U CONSTRUCT THE GILMAN	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	PERNG, REBECCA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6007	\$23,295,064 \$19,681,434 \$850,908	05/03/21 05/13/21 01/12/23	72% 85%
04-ALA-80-/6.7 04-1Y7304		GILMAN UNDERCROSSING GILMAN UNDERCROSSING BRIDGE REPAIR BRIDGE REPAIR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE, BENICIA, CA 94510	PERNG, REBECCA 3401 REGATTA BLVD, RICHMOND, CA 94804 (510)774-6007	\$1,835,000 \$43,781 \$0	07/21/22 08/25/22 03/23/23	4% 2%
20.20.201 130							
04-ALA-84-.7/3.1 04-4J7504 SNHG-P048-(056)E --()		IN ALAMEDA COUNTY IN FREMONT FROM 0.7 MILE NORTH OF SAN MATEO COUNTY LINE TO 0.1 MILE SOUTH OF TOLL PLAZA INSTALL OUTER SEPARATION BARRIER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	BALUYOT RODELIO 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6083	\$12,427,359 \$1,231,464 \$1,231,464	07/07/22 08/02/22 05/05/23	13% 10%
04-ALA-84-12.5/12.5 04-0Y1104		IN ALAMEDA COUNTY, CITY OF SUNOL, NEAR NILES CANYON INSTALL CABLE NET DRAPERY SYSTEM DIR'S ORDER EMERGENCY F.A. INSTALL CABLE NET DRAPERY SYSTEM	GORDON N. BALL, INC. 333 CAMILLE AVE. ALAMO, CA 94507 (925)838-5675	DIKE, EDDIE 5675-B GIBALTAR DRIVE PLEASANTON, CA 94588 (925)460-3504	\$890,000 \$412,369 \$0	01/31/22 04/27/22 09/02/22	100% 46%
20.20.201 130							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 37
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-13.0/13.6 04-160304 ACNH-P084-(054)E --()		ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR, STE A RANCHO CORDOVA CA 95742 (916)852-5530	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$19,400,226 \$13,813,246 \$828,476	11/17/20 12/15/20 04/02/24	43% 71%
HA21							
04-ALA-84-13.6/18 04-2A3324 HSNH-P084-(055)E --()		IN FREMONT, FROM ROUTE 238 (MISSION BOULEVARD) TO ROUTE 680. WIDEN SHOULDERS, INSTALL TRAFFIC	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT,BUILDING B #400 CONCORD, CA 94524-6227 (925)227-6296	DIKE EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$17,494,489 \$17,745,052 \$33,759	02/22/21 03/11/21 05/08/23	41% 95%
04-ALA-84-17.9/22.9 04-297634		IN AND NEAR SUNOL, PLEASANTON AND LIVERMORE ON RTE 680 FROM 1.2 MI SOUTH TO 1.8 MI NORTH OF RTE 84 AND ON RTE 84 FROM 0.1 MI EAST WIDENING ROUTE 84 TO EXPRESSWAY AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT;BUILDING B #400 CONCORD, CA 94524-6227 (925)227-6296	NGO, HUNG 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)224-6790	\$135,027,756 \$54,224,137 \$3,867,856	02/19/21 03/11/21 07/01/25	18% 40%
04-ALA-84-21.9/21.9 04-4Q2604		IN ALAMEDA COUNTY, NEAR LIVERMORE, AT 1.1 MILE WEST OF RUBY HILLS DRIVE RECONSTRUCT SLOPE WITH RSP	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER CT. OAKLAND CA 94621 (510)992-1727	PANDHER, PARAMJIT 5675-B GIBRALTAR DR, PLEASANTON, CA 94588 (510)867-6694	\$16,650,000 \$8,359,322 \$0	07/16/19 08/14/19 10/31/22	100% 50%
20.20.201 130							OVER RUN
04-ALA-92-5.1/5.1 04-2Q0004 I- 680-(572)0 I- 580-(573)0 --()		IN ALAMEDA COUNTY ON ROUTES 92, 580, 680 AND 880 AT VARIOUS LOCATIONS WORK DESCRIPTION INCLUDES PATCHING	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVENUE; SACRAMENTO CA 95838 (916)283-9950	CHAHAL, HARPAL 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6091	\$3,726,996 \$3,520,086 \$238,827	04/14/22 05/09/22 11/01/22	92% 93%
04-ALA-92-6.5/6.5 04-0Q4504		IN ALAMEDA COUNTY, IN HAYWARD, AT THE ROUTES 92/880 SEPARATION CONSTRUCT ROCK SLOPE PROTECTION AT	HOSELEY CORPORATION 96F PIER ADMIN BLDG STE 200 SAN FRANCISCO CA 94124 (415)404-8997	SAFI, SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$564,953 \$428,135 \$258,455	07/26/22 08/23/22 10/30/23	10% 76%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 38
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-260-.6/1.9 04-1W9404		IN ALAMEDA COUNTY IN ALAMEDA AND OAKLAND FROM 0.1 MILES NORTH OF ATLANTIC AVENUE TO FIFTH STREET AC RESURFACING	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD CA 94544 (510)867-6031	\$1,770,770 \$1,328,416 \$1,328,416	06/24/22 07/25/22 11/07/22	76% 75%
04-ALA-260-1.1/1.9 04-2W7404		IN ALAMEDA COUNTY, AT THE POSEY- WEBSTER TUBES INSTALL FUEL CELL POWER SYSTEM INSTALL FUEL CELL POWER SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 95621	PANDHER, PARAMJIT 5675 GIBRALTAR DRIVE, SUITE B, PLEASANTON, 94588 (510)867-6694	\$6,415,000 \$465,391 \$0	09/06/21 01/11/22 05/18/23	54% 7%
20.20.201 130							
04-ALA-260-1.1/1.9 04-3K2004		IN OAK AND ALA AT POSEY WEBSTER TUBES RPR FIRE PROTECTION, VENT, ELECT SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST OAKLAND, CA 94621 (510)812-4031	PANDHER, PARAMJIT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$21,830,000 \$20,722,818 \$0	03/04/19 03/04/19 12/30/22	100% 95% OVER RUN
20.801350 000							
04-ALA-260-1.1/1.9 04-0W0204		IN ALAMEDA COUNTY, IN OAKLAND AND ALAMEDA, AT THE POSEY-WEBSTER TUBES DIR'S ORDER EMERGENCY F.A. RENT & PLACE TEMPORARY BACKUP GENERATORS	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 94621 (510)812-4031	PANDHER, PARAMJIT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$4,935,000 \$4,173,801 \$0	02/24/20 02/24/20 12/30/22	66% 85%
20.20.201 130							
04-ALA-580-.4/19.4 04-3Q4904		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY,	TRUEDELL CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET; TEMPE AZ 85282 (602)437-1711	PANDHER, PARAMJIT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$1,720,490 \$1,588,983 \$62,758	05/03/22 06/02/22 11/02/22	90% 90%
04-ALA-580-1.3/6 04-0K6804 HSIM-580 -(081)E --()		IN ALAMEDA COUNTY, ON I-580 FROM WEST PACIFIC INFRASTRUCTURE GRANT LINE ROAD UNDERCROSSING(UC) TO CONSTRUCTION LLC NORTH FLYNN ROAD OVERCROSSING (OC) NEAR THE CITY OF LI ESTABLISH ELECTRIC SERVICE	871 COTTING COURT STE A VACAVILLE CA 95688 (707)449-3604	SINGH, DAVINDER 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-7169	\$3,669,774 \$3,489,372 \$228,439	11/10/21 01/05/22 07/31/23	83% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 39
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-1.5/0 04-0K6504 SNHG-000C-(535)E --()		IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS. INSTALL CONCRETE BARRIER AT SHIELD	HOSELEY CORPORATION 96F PIER ADMIN BUILDING SUITE SAN FRANCISCO CA 94124 (415)404-8997	HATEFI, AMIR 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6034	\$2,741,519 \$2,741,210 \$16,969	12/23/21 01/20/22 11/20/22	99% 97%
04-ALA-580-30.8/46.5 04-3J0504 ACIM-5801-(981)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADELINE STREET UNDERCROSSING IN OAKLAND TO 0.3 MILE WEST OF ROUTE INSTALL AND UPGRADE TRANSPORTATION	TENNYSON ELECTRIC, INC. 7275 NATIONAL DRIVE; LIVERMORE CA 94550 (925)606-1038	ZHANG, RUI 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6031	\$6,246,403 \$5,628,726 \$42,125	03/26/21 04/16/21 10/25/22	98% 90%
04-ALA-580-45.4/45.8 04-2K7904 ACNH-000C-(533)E --()		IN ALAMEDA AND SOLANO COUNTIES AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	BARTEL, DAVID 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-6755	\$1,449,349 \$1,028,070 \$89,143	09/28/21 10/22/21 08/01/25	21% 71%
04-ALA-580-/0 04-3J1304 SIMG-X001-(665)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL ACESSIBLE PEDESTRIAN SIGNAL	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	BEHNIWAL NACHHATAR (NEIL) 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6032	\$2,231,022 \$2,180,609 \$77,620	10/25/21 11/18/21 10/20/22	98% 97%
04-ALA-680-12.4/21.9 04-0J6204 ACIM- 680-(946)E --()		IN AND NEAR PLEASANTON AND DUBLIN, FROM_NORTH OF ROUTE 84 TO ALCOSTA BOULEVARD ROADWAY REHABILITATION.	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$66,227,214 \$2,099,444 \$965,936	04/12/22 05/17/22 10/10/23	13% 3%
04-ALA-880-.9/24.8 04-4J9804 ACIM-000C-(536)E --()		IN OAKLAND, UNION CITY, AND FREEMONT, AND ON ROUTE 80 IN BEKELEY (PM 4.7) AT VARIOUS LOCATIONS; ALSO IN SANTA CLARA COUNTY, IN MI CONSTRUCT PERMANENT BEST MANAGEMENT	DREAMBUILDER CONSTRUCTION CORPDBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6083	\$1,659,535 \$1,668,166 \$0	11/30/21 12/24/21 09/30/22 10/18/22	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 40
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-20.9/20.9 04-4J7304 HSIM-8801-(911) --()		IN ALAMEDA COUNTY IN SAN LEANDRO AT WASHINGTON AVENUE RECONSTRUCT RAMPS.	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	NGUYEN, VERNON 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6119	\$3,137,949 \$3,053,266 \$0	12/24/20 01/21/21 11/21/22	97% 97%
04-ALA-880-22.9/22.9 04-1Y0504		SAN LEANDRO SHOP 4 PAVEMENT REPAIR PAVEMENT REPAIR	ABSL CONSTRUCTION 29393 PACIFIC STREET, HAYWARD CA 94544	ZHANG, RUI 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6031	\$1,235,000 \$0 \$0	07/01/22 07/22/22 11/16/22	0% 0%
20.20.201 130							
04-ALA-880-28.3/28.5 04-4W0704		IN OAKLAND AT 29TH AVE DIR'S ORDER EMERGENCY F.A. INSTALL FENCING	REDWOOD ENGINEERING CONSTRUCTION 416 D ST REDWOOD CITY CA 94063 (925)819-2960	CHAHAL HARPAL 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6091	\$500,000 \$239,654 \$0	12/06/21 01/14/22 06/21/22	100% 48%
20.20.201 130							
04-ALA-880-30.2/33.6 04-2K8204 ACIM-8801-(912)E --()		IN ALAMEDA COUNTY IN OAKLAND AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF 5TH AVENUE UNDERCROSSING_ TO 550 GREENVILLE ROAD; 0.1 MILE NORTH OF 7TH STRE PAVE NARROW STRIPS AND	FBD VANGUARD CONSTRUCTION, INC. LIVERMORE CA 94550 (925)245-1300	SAFI SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$2,247,934 \$1,773,361 \$0	11/05/21 12/07/21 10/12/22	90% 78%
04-ALA-880-30.5/30.5 04-4A8004		IN ALAMEDA COUNTY, IN OAKLAND, ADJACENT TO 5TH AVE OVERHEAD AT LAKE MERRITT CHANNEL BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST; SANTA CLARA CA 95054 (845)654-4268	CHAHAL HARPAL 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6091	\$5,542,992 \$626,220 \$42,000	03/14/22 03/30/22 06/01/23	39% 11%
HA21							
04-ALA-880-34.1/34.6 04-2W3404		HOMELESS FENCING IN OAKLAND, ON WOOD STREET DIR'S ORDER EMERGENCY F.A. HOMELESS FENCING	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD SUITE 200 SAN FRANCISCO CA 94124 (415)852-1752	SAEED SAFI 25100 SANTA CLARA STREET, HAYWARD, CA 94544 (510)714-7039	\$2,992,000 \$2,964,817 \$0	05/05/21 06/17/21 12/15/22	100% 99%
20.20.201 130							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 41
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-34.5/35 04-3W9904		IN ALAMEDA COUNTY, AT WOOD STREET REPAIR FIRE-DAMAGED COLUMN, INSTALL BARRIE REPAIR FIRE-DAMAGED COLUMN, INSTALL BARRIE	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD. STE 200, SAN FRANCISCO, CA 94124	SAFI, SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$3,265,000 \$2,104,633 \$0	05/11/22 06/16/22 10/31/22	100% 64% OVER RUN
20.20.201 130							
04-ALA-980-1.1/1.1 04-4K9804		IN OAKLAND, AT THE CALTRANS DISTRICT 4 HEADQUARTERS OFFICE BUILDING, 111 GRAND AVENUE ORDER EMERGENCY F.A. BUILDING ELEVATOR REHAB	SAN FRANCISCO ELEVATOR SERVICES, LLC 6517 SIERRA LANE DUBLIN, CA 94568 (925)829-5400	KAMKAR REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$5,611,000 \$0 \$0	10/11/21 12/23/21 06/12/23	0% 0% 0%
20.20.201 130							
04-CC-4-15.5/28.9 04-3W8704		IN CONTRA COSTA, ALAMEDA, AND SOLANO COUNTIES AT VARIOUS LOCATIONS. REPLACE CAMERAS.	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	MUKHERJEE RABINDRA 2836 CANWICK INAE BRENTWOOD CA 94513 (510)774-4383	\$765,000 \$0 \$0	06/17/22 07/29/22 02/02/22	0% 0% SUSPENDED
04-CC-4-25.8/28.3 04-2J0414		IN CONTRA COSTA CO IN PITTSBURG AND ANTIOCH FROM 0.2 MILE WEST OF SOMERSVILLE ROAD UC TO 0.1 MILE EAST OF CAVALLO ROAD UC REPLACEMENT HIGHWAY PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)259-7982	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$2,574,086 \$2,461,129 \$11,079	05/21/18 06/28/18 10/31/22	0% 0% PLANT EST SATIS
04-CC-4-28.7/31 04-2J0424		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.2 MILE WEST OF HILLCREST AVE OC TO BART PED OC AND FROM 0.2 MILE WEST OF ROUTE 4/160 SEPA REPLACEMENT HIGHWAY PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)899-6841	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$1,757,143 \$1,596,110 \$10,023	01/18/19 02/11/19 11/22/22	0% 0% PLANT EST SATIS
04-CC-4-30.8/40.4 04-4J9504		IN AND NEAR ANTIOCH AND BRENTWOOD, FROM 0.4 MILE EAST OF ROUTE 160/4 SEPARATION TO HOFFMAN LANE. CONSTRUCT MAINTENANCE VEHICLE	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT., BLDG B #400; CONCORD CA 94520 (925)687-6666	RABI MUKHERJEE 2836 CANWICK INAE BRENTWOOD CA 94513 (510)774-4383	\$1,257,747 \$0 \$0	09/22/22 10/19/22	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 42
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-/11 04-1W9204		IN CONTRA COSTA COUNTY IN AND NEAR HERCULES AND MARTINEZ FROM SAN PABLO AVENUE TO 0.1 MILE WEST OF MILANO OVERCROSSING AC DIGOUTS	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	MUKHERJEE, RABINDRA 2836 CANWICK LANE BRENTWOOD, CA 94513 (510)774-4383	\$1,050,677 \$1,039,660 \$50,028	05/11/22 06/09/22 11/20/22	100% 95%
04-CC-4-/0 04-3K3204 BINH-X103-(035)E --()		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 242, 580, AND 680 AT VARIOUS LOCATIONS. REPAIR AND REPLACE EXISTING	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY RD SAN JOSE, CA 95133 (408)886-0335	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE CONCORD, CA 94520 (510)774-4383	\$1,271,662 \$1,237,814 \$0	09/10/21 10/05/21 09/23/22 09/30/22	100% 100% COMPLETED
04-CC-80-2.3/2.3 04-2W2704		IN CONTRA COSTA, SANTA CLARA AND ALAMEDA COUNTY ON ROUTE 580 NEAR MACARTHUR CONSTRUCT SIGN STRUCTURES AND INSTALL LEFT	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY, CA 94063	ROBERTO BORJA 1700 S. AMPHLETTE, SAN MATEO, CA 94402 (510)385-7107	\$1,907,500 \$521,000 \$0	08/02/21 09/12/21 10/31/22	67% 27%
20.20.201 130							
04-CC-242-/1.6 04-269804 ACNH-P242-(004)E --()		IN CONCORD, FROM ROUTE 680 TO 0.1 MILES NORTH OF CONCORD AVENUE PAVEMENT REHABILITATION	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	HATEFI, AMIR 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6034	\$9,178,516 \$9,067,376 \$0	12/04/20 12/17/20 10/20/22 10/05/22	96% 95% COMPLETED
HA22							
04-CC-580-.9/1.5 04-2J7204 ACIM-5802-(368)E --()		IN RICHMOND, AT STEGE DRAIN RIDGE NO. 28-0091. BRIDGE REPLACEMENT	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	CHAN, PERRY 3401 REGATTA BLVD RICHMOND, CA 94804 (510)926-0347	\$8,249,525 \$6,412,137 \$800,791	02/25/21 03/11/21 08/11/23	100% 77% OVER RUN
04-CC-580-3.3/3.3 04-3Q5204		IN CONTRA COSTA COUNTY IN RICHMOND AT MARINA WAY OC AND IN WALNUT CREEK AT MOUNT DIABLO BLVD UC TREAT BRIDGE DECK WITH	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	RANDHAWA PERVEZ 2525 STANWELL DRIVE SUITE D CONCORD CA 94520 (510)867-6021	\$257,000 \$261,326 \$0	06/02/22 06/29/22 10/20/22	100% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 43
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-580-5.8/5.8 04-4G8914		IN CITY OF RICHMOND IN CONTRA COSTA COUNTY ON ROUTE 580, AT SCOFIELD AVENUE UNDERCROSSING NO. 28... SEISMIC RETROFIT	GOLDEN STATE BRIDGE INC 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	CHAN PERRY 3401 REGATTA BLVD RICHMOND, CA 94804 (510)926-0347	\$15,564,348 \$15,273,498 \$0	04/01/21 04/13/21 09/21/22	100% 98%
04-CC-580-6.1/7.7 04-3G4744		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN REMOVE TRAVELERS, PAINT STRUCTURAL	ALLIED PAINTING, INC. 4 LARWIN ROAD CHERRY HILL, NJ 08034 (856)429-3400	HALALI, BEHZAD 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)867-6107	\$47,048,787 \$36,898,168 \$725,936	01/14/21 02/09/21 07/10/23	68% 78%
04-CC-580-7.3/7.4 04-0Y5304		EB RICHMOND SAN RAFAEL BRIDGE #28- 0100 LOWER DECK FIRE DAMAGE REPAIR DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIR ON RSR BRIDGE	ALLIED PAINTING, INC. 4 LARWIN ROAD CHERRY HILL, NJ 08034 (856)429-3400	HALALI, BEHZAD 3401 REGATTA BLVD., BLDG. A RICHMOND, CA 94804 (510)867-6107	\$751,000 \$127,467 \$0	03/14/22 05/13/22 12/15/22	100% 17% OVER RUN
20.20.201 130							
04-CC-680-24.9/25.5 04-3G3014		IN SACRAMENTO COUNTY NEAR ANITOC ON ROUTE 160 FROM 0.2 MILE NORTH OF SACRAMENTO COUNTY LINE TO 0.4 MILE NORTH OF SACRAMENTO COUNT REPLACE FOG HORNS, RADAR BEACONS	PERRY ELECTRIC INCORPORATED 130 MURWOOD COURT WALNUT CREEK CA 94596 (925)766-2778	WONG, DUDLEY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (510)385-7628	\$5,361,069 \$5,345,230 \$0	02/04/21 03/09/21 08/31/22 10/13/22	100% 100% OVER RUN
HA21							
04-MRN-1-10.7/11 04-0AA484		IN MARIN COUNTY ON ROUTE 1 AT PM 10.7-10.9, NEAR STINSON BEACH, AT 1.3 MILES SOUTH OF PANORAMIC HIGHWAY NORTH JUNCTION FOUR-YEAR PLANT ESTABLISHMENT AS	JOHN SEMSEN LANDSCAPING CO INCS 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-4515	\$510,286 \$229,530 \$6,300	12/08/21 01/13/22 03/19/25	22% 45%
04-MRN-1-22.8/22.8 04-0AA444 ACST-ER31-(004)E --()		IN MARIN COUNTY, NEAR FIVE BROOKS, AT GIACOMINI GULCH BRIDGE MAINTAIN EXISTING PLANTED AREA TO	JOHN SEMSEN LANDSCAPING CO INCS 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$234,680 \$120,341 \$5,195	12/24/21 01/20/22 03/18/25	22% 51%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 44
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-.2/0 04-4J4204 STER-27F5-(001)E --()		IN MARIN COUNTY NEAR SAUSALITO AT 0.1 MILE SOUTH OF SAUSALITO ROAD UNDERCROSSING INSTALL FLOOD GATES AND MODIFY BOX	MAGGIORA & GHILOTTI, INC. 555 DUBOIS ST. SAN RAFAEL CA 94901 (415)459-8640	RUSSELL, STEVE 756 W. FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	\$868,925 \$639,020 \$86,944	03/29/21 05/27/21 12/29/23	33% 71%
04-MRN-101-.7/15.8 04-3K3504 BINH-000C-(481)E --()		IN MARIN, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS VEHICLE DETECTION SYSTEM	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	RUSSELL, STEVE 756 W. FRANCISCO- BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$4,097,079 \$3,513,789 \$514,114	05/21/21 06/09/21 11/30/22	89% 86%
04-MRN-101-1.5/22.3 04-2Q0404		IN MARIN COUNTY ON ROUTE 101 AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHCRYLATE,	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVENUE; SACRAMENTO CA 95838 (916)283-9950	LLCLI, TIFFANY 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)406-4126	\$2,577,638 \$2,466,848 \$58,220	05/27/22 06/21/22 04/21/23	100% 96%
04-MRN-101-4.0/4 04-2W5404		IN MARIN COUNTY IN SAUSALITO AT RICHARDSON BAY BRIDGE REMOVE AC SURFACING AND PLACE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	HABTESELAASSIE, DAWIT 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-6980	\$22,844,967 \$4,095,414 \$3,886,164	06/21/22 07/08/22 04/17/23	35% 18%
04-MRN-101-8.4/8.7 04-1A6614		IN MARIN COUNTY, FROM TAMALPIAS DRIVE INTERCHANGE IN CORTE MADERA TO SIR FRANCIS DRAKE BLVD. IN LARKSPUR, IMPROVEMENTS ON SB AND CONSTRUCT MULTIUSE BIKEPATH.	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)754-0001	\$10,616,908 \$10,597,639 \$94,904	11/30/20 12/22/20 01/03/23	67% 98%
04-MRN-101-10.6/10.8 04-4G8204 BINH-Q101-(343) --()		IN SAN RAFAEL, FROM ROUTE 101 NORTHBOUND OFF-RAMP TO 2ND STREET REPLACE BRIDGE.	GORDON & BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	HABTESELAASSIE DAWIT 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-6980	\$13,506,290 \$12,376,919 \$563,922	05/05/20 05/26/20 12/30/22	95% 91%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 45
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-11.3/11.3 04-0K5104		IN MARIN COUNTY IN SAN RAFAEL AT IRWIN CREEK CULVERT CULVERT REHABILITATION	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD SUITE 120; BURLINGAME CA 94010 (650)259-9545	MAI, ISAAC 756 FRANCISCO BLVD. WEST SAN RAFAEL, CA 94901 (510)421-6324	\$814,760 \$689,321 \$174,857	04/12/22 06/01/22 11/17/22	78% 85%
04-MRN-101-15.6/15.6 04-2K2404		IN MARIN COUNTY IN SAN RAFAEL ON US- 101 AT MILLER CREEK ROAD OC AND IN SONOMA COUNTY IN SANTA ROSA ON US-101 AT TODD ROAD OC AND B REPLACE/UPGRADE BRIDGE RAILS.	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (707)249-7557	\$3,365,460 \$1,023,264 \$395,421	05/09/22 06/13/22 01/05/23	48% 30%
04-MRN-101-20.8/27.1 04-264724 CML-6204-(132)N --()		IN MARIN COUNTY IN AND NEAR NOVATO FROM 0.1 MILE SOUTH OF FRANKLIN AVENUE OVERHEAD TO 0.5 MILE SOUTH OF SAN ANTONIO CREEK BRIDGE ROADWAY AND BRIDGE WIDENING FOR HOV	GHILOTTI CONSTRUCTION CO. 2301 KERNER BLVD #E SANTA RAFAEL, CA 94901 (415)256-1525	CHOI GINA 384 BEL MARIN KEYS BLVD. STE 200 NOVATO, CA 94949 (510)385-8178	\$79,246,738 \$7,091,460 \$4,659,685	04/26/22 05/13/22 06/15/25	7% 9%
04-NAP-29-.2/14.6 04-0K0004 ACNH-P029-(151)E --()		IN NAPA COUNTY ALONG S ROUTE 29 AT PM 0.2 TO 14.61 FROM KIMBERLY DRIVE TO SALVADOR AVENUE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$1,186,187 \$1,048,046 \$133,834	03/17/22 04/08/22 12/05/22	71% 88%
04-NAP-29-5.0/6.7 04-281204 ACNH-X055-(060)E --()		IN NAPA COUNTY AT THE INTERSECTION OF ROUTES 29/12 AND ROUTE 221 INTERSECTION IMPROVEMENTS	GHILOTTI CONSTRUCTION CO. 246 GHILOTTI AVE; SANTA ROSA CA 95407 (707)585-1221	ISADA DARREN 324 CAMPUS LANE STE T FAIRFEILD, CA 94534 (925)250-5595	\$32,147,560 \$5,942,198 \$1,673,433	03/21/22 05/13/22 06/03/24	9% 18%
HE11							
04-NAP-29-29.3/36.9 04-4J3004		IN AND NEAR SAINT HELENA AND CALLISTOGA, FROM YORK CREEK BRIDGE TO ROUTE 128. PAVEMENT PRESERVATION.	ARGONAUT CONSTRUCTORS 360 SUTTON PL SANTA ROSA CA 95405 (707)542-4862	BRAR PARAMDEEP 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (925)260-6460	\$7,823,058 \$8,325,678 \$762,006	02/16/22 03/16/22 10/31/22	88% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 46
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-42.8/42.9 04-0Y4404		SR 29 IN NAPA PERFORM LANDSLIDE SLOPE REPAIR AND OTHER WORK AS DIRECTED BY THE ENGINEER DIR'S ORDER EMERGENCY F.A. 04A6472 LANDSLIDE & SLOPE REPAIR	PIAZZA CONSTRUCTION PO BOX 573 PENNGROVE CA 94951	PATENIA DANILO 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (510)224-6309	\$775,000 \$0 \$0	03/14/22 06/23/22 11/01/22	0% 0%
20.20.201 130							
04-NAP-121-.5/1 04-4G2104 HSNH-P121-(132)E --()		IN NAPA COUNTY ON STATE ROUTE 121 AT HUICHICA CREEK WIDEN ROADWAY AT HUICHICA CREEK.	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$6,609,036 \$5,849,443 \$754,935	05/19/21 06/10/21 12/06/22	46% 85%
04-NAP-121-18.6/18.6 04-4J2104		NEAR NAPA, AT CAPELL CREEK BRIDGE NO. 21-0064. BRIDGE REHABILITATION.	GHILOTTI CONSTRUCTION CO. 246 GHILOTTI AVE. SANTA ROSA CA 95407 (707)585-1221	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFAIED, CA 94534 (925)260-6460	\$1,224,815 \$1,214,993 \$0	11/02/20 12/09/20 01/13/23	100% 96% OVER RUN
04-NAP-128-20.1/20.4 04-4G8404 BLST-P128-(062)E --()		IN NAPA COUNTY, NEAR CITY OF NAPA AT CAPELL CREEK BRIDGE (BRIDGE NO. 21- 0078). REPLACE BRIDGE	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	ISADA, DARREN 324 CAMPUS LANE STE T FAIRFIELD, CA 94534 (925)250-5595	\$14,773,171 \$14,671,564 \$7,378	02/19/19 03/13/19 02/16/23	100% 99% OVER RUN
HA21							
04-SCL-0-/0 04-0K0804 SNHG-X085-(064)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL ACCESSIBLE PEDESTRIAN	PTM GENERAL ENGINEERING SERVICES, INC. PO BOX 7745 RIVERSIDE CA 92513 (951)710-1000	HINH, MINH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3785	\$8,026,026 \$311,072 \$311,072	08/24/22 09/12/22 10/24/23	0% 4% SUSPENDED
04-SCL-9-5.9/5.9 04-2K2804		IN SANTA CLARA COUNTY, IN SARATOGA, 0.3 MILE NORTH OF PIECE ROAD. INSTALL ROCK SLOPE PROTECTION.	G B A ENGINEERING 18543 YORBA LINDA BLVD # 394; YORBA LINDA CA 92886 (714)423-5566	PATEL, NIM 1007 KNOX AVE SAN JOSE, CA 95122 (408)595-4003	\$468,446 \$390,145 \$390,145	06/22/22 08/17/22 05/15/23	62% 83%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 47
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-17-2.8/13.9 04-1J9704 ACNH-P017-(117)E --()		IN AND NEAR LOS GATOS, CAMPBELL AND SAN JOSE, FROM HEBARD WAY TO ROUTE 280 PAVEMENT REHABILITATION.	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138 (408)574-1400	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 95122 (108)867-6047	\$42,615,659 \$26,668,174 \$3,576,094	04/30/21 05/19/21 10/13/23	45% 62%
04-SCL-17-5.1/13.3 04-3K3304 BINH-X085-(061)E --()		IN SANTA CLARA COUNTY ON ROUTES 17, 85, 87, 101, 280 AND 680 AT VARIOUS LOCATIONS REPAIR AND REPLACE EXISTING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	NGUYEN, VERNON 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6119	\$3,759,000 \$3,526,222 \$117,125	05/06/21 06/03/21 11/21/22	94% 94%
04-SCL-25-1.6/0 04-2J7804		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS MITIGATE SUBSTRUCTURE SCOUR AT FOUR	BUGLER CONSTRUCTION INC. 4847 HOPYARD RD; PLEASANTON CA 94588 (925)416-0700	HINH, MINH 1007 KNOX AVE SAN JOSE CA 95122 (408)592-3785	\$3,145,008 \$2,495,967 \$315,934	11/24/21 01/11/22 11/28/23	24% 79%
04-SCL-35-14.0/17.1 04-0P48U4 SSTG-P035-(012)E --()		ON ROUTE 35, FROM ROUTE 9 IN SANTA CLARA COUNTY TO ROUTE 84 IN SAN MATEO COUNTY INSTALL CURVE WARNING SIGNS,	STERND AHL ENTERPRISES INC. 11861 BRANFORD ST.; SUN VALLEY CA 91352 (818)834-8199	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$1,172,307 \$1,149,694 \$0	12/14/21 01/03/22 06/17/22 09/22/22	100% 100% COMPLETED
SHOPP							
04-SCL-35-/9.5 04-0W1704		NEAR LOS GATOS, AT 0.3 MILES NORTH OF LAS CUMBRES ROAD RECONST SLOPE AND IMPROVE DRAINAGE DIR'S ORDER EMERGENCY F.A. RECONST SLOPE AND IMPROVE DRAINAGE	BRANNON CORPORATION 10492 DOUGHERTY AVENUE MORGAN HILL, CA 95037 (408)294-2910	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122-2124 (408)254-5703	\$1,152,500 \$632,165 \$0	09/17/20 09/17/20 12/30/22	980% 55%
20.20.201 130							
04-SCL-85-5.6/17.8 04-3Q4704		IN SANTA CLARA COUNTY FROM GUADALUPE RIVER BRIDGE TO 0.1 MILE NORTH OF STEVENS CREEK BOULEVARD OVERCROSSING FOG SEAL ON SHOULDERS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE; RANCHO CORDOVA CA 95742 (916)635-5175	DIETRICH, DIGNA 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)376-8232	\$487,450 \$400,248 \$0	12/31/20 02/02/21 12/30/22	71% 82%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 48
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-.8/.8 04-4J0304 STER-27F6-(001)E --()		NEAR GILROY AT SARGENT BRIDGE AND OVERHEAD NO. 37-006L PERMANENT RESTORATION OF ROADWAY SETTLEMENT AND SOUTHERN ABUTMENT WINGWALL INJECT FOUNDATION GROUT, CONSTRUCT	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	PHUNG THANH 1007 KNOX AVE SAN JOSE CA 95122 (408)569-0401	\$2,112,300 \$1,986,089 \$6,930	01/07/22 02/02/22 08/29/23	34% 94%
04-SCL-101-4.5/17.6 04-1W8404		IN SANTA CLARA COUNTY IN GILROY AND MORGAN HILL FROM 0.4 MILE SOUTH OF MONTEREY ROAD UNDERCROSSING TO 0.2 MILE SOUTH OF COCHRANE R INDIVIDUAL SLAB REPLACEMENT (RSC)	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4019	\$1,779,999 \$1,646,595 \$245,828	04/14/22 05/09/22 10/28/22	88% 89%
04-SCL-101-30.7/31.1 04-4J9304 ACNH-Q101-(397)E --()		IN SANTA CLARA COUNTY, IN SAN JOSE FROM 0.3 MILE SOUTH TO 0.1 MILE NORTH OF THE YEREBU BUENA ROAD UC AND 0.1 MILE SOUTH OF EAST R UPGRADE IRRIGATION SYSTEM FOR	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	BALINGIT, JOSE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$1,750,610 \$547,708 \$113,118	09/27/21 10/22/21 12/11/25	15% 31%
04-SCL-101-33.2/33.2 04-2W3904		IN THE CITY OF SAN JOSE, AT THE TULLY ROAD NORTHBOUND ENTRANCE REPLACE FAILED CULVERT	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT, OAKLAND CA 94621 (510)792-1727	MALONZO GENE EARL 1007 KNOX AVENUE, SAN JOSE, CA 95122 (408)595-4019	\$1,825,000 \$1,752,783 \$0	06/14/21 07/01/21 11/30/22 10/20/22	80% 96% COMPLETED
20.20.201 130							
04-SCL-101-47.9/47.9 04-0Y9704		MOFFET BLVD OVERCROSSING, BRIDGE # 37- 0105 REPAIR BRIDGE DAMAGED BY HIGHLOAD HIT DIR'S ORDER EMERGENCY F.A. REPAIR BRIDGE DAMAGED	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT, BLDG B, STE400 CONCORD, CA 94520 (925)687-6666	KHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA (510)393-9648	\$1,820,000 \$1,606 \$0	05/02/22 07/11/22 01/01/23	2% 0%
20.20.201 130							
04-SCL-101-/4.2 04-0J5604 ACNH-X085-(063)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS BRIDGE RAILING REPLACEMENT AT 5	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE. SACRAMENTO, CA 95838 (916)473-0931	PHUNG, THANH 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)569-0401	\$6,890,656 \$4,938,812 \$226,008	03/29/21 04/15/21 03/15/23	62% 72%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 49
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-130-11.2/22.5 04-1W6204		ON MT HAMILTON RD, FROM QUIMBY ROAD TO OBSERVATORY PEAK RD FIRE DAMAGE REPAIR DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIR	O'GRADY PAVING, INC. 2513 WYANDOTTE STREET MOUNTAIN VIEW, CA 94043 (650)966-1926	PHUNG, THANH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)569-0401	\$5,000,000 \$4,861,564 \$0	09/24/20 09/24/20 11/15/22 10/13/22	89% 97% COMPLETED
20.20.201 130							
04-SCL-130-15.0/21.5 04-1W5104		ON MT HAMILTON RD, FROM 0.8 MILE WEST ANVIL BUILDERS INC OF SMITH CREEK TO 1.0 MILE WEST OF OBSERVATORY PEAK RD DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIR	1475 DONNER AVE 2ND FL, SAN FRANCISCO,CA 94124 (415)285-5000	PHUNG, THANH 1007 KNOX AVE. SAN JOSE, CA 95122-2124 (408)569-0401	\$1,807,000 \$880,186 \$0	08/31/20 08/31/20 11/15/22 10/16/22	100% 49% COMPLETED
20.20.201 130							
04-SCL-152-11.1/35.2 04-2K8004 ACST-P152-(099)E --()		IN SANTA CLARA COUNTY ON RT. 82 FROM PACIFIC INFRASTRUCTURE CHURCHILL AVE. TO 0.05 MILE SOUTH OF QUARRY RD. AND ON RT. 152 AT VARIOUS LOCATIONS. REDUCE THE FREQUENCY AND DURATION	CONSTRUCTION LLC 871 COTTING COURT STE A; VACAVILLE CA 95688 (707)449-3604	PATEL, NIM 1007 KNOX AVE SAN JOSE, CA 95122 (408)595-4003	\$3,164,708 \$0 \$0	08/23/22 09/01/22 10/04/23	0% 0%
04-SCL-152-13.2/0 04-2A4414 HSNH-P152-(091)E --()		NEAR GILROY, ON CANADA ROAD, 5.2 MILE EAST OF ROUTE 152/CANADA ROAD INTERCHANGE. PLANTING AND ENVIRONMENTAL	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS, CA 95616 (530)400-3943	BALINGIT, JOSE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-8163	\$1,473,124 \$1,477,124 \$4,590	03/14/17 04/12/17 12/12/22	0% 0% PLANT EST SATIS
HB1							
04-SCL-152-/6.2 04-2A2514 HSST-P152-(095)E --()		NEAR GILROY, AT VARIOUS LOCATIONS FROM POLE LINE ROAD TO BURCHELL ROAD. PLANTING AND ENVIRONMENTAL MITIGATION. PLANTING AND ENVIRONMENTAL	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4019	\$1,049,299 \$915,063 \$5,100	11/15/18 12/10/18 10/04/24	63% 87%
04-SCL-280-2.9/2.9 04-0Y5004		IN SAN JOSE, SANTA CLARA COUNTY, NEAR O.C. JONES & SONS, INC. ROUTE 87 REPAIR/REPLACE DAMAGED PUMP 1520 FOURTH ST. DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE DAMAGED PUMP	BERKELEY, CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA 95122 (510)393-9648	\$1,385,000 \$483,500 \$0	01/15/22 03/03/22 09/30/23	13% 35%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 50
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-280-/L5.4 04-4J9604 ACIM-2801-(153) --() SHOPP		IN SANTA CLARA COUNTY IN AND NEAR JOSE FROM ROUTE S280-N101/101 SEPARATION TO ROUTE 17/280 SEPARATION. EXTENDED GORE AND STRIPS AREA	SAN FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	NGYUEN HUNG V 1007 KNOX AVE SAN JOSE CA 95122 (510)385-7130	\$3,137,950 \$1,742,552 \$687,859	03/18/22 04/14/22 01/31/23	41% 55%
04-SF-80-3.8/5 04-2J8024 ACIM-0801-(120)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 16TH STREET TO 4TH STREET BRIDGE PAINTING.	F D THOMAS INC 217 BATEMAN DRIVE; CENTRAL POINT OR 97502 (541)664-3010	KOOS CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (510)715-6644	\$20,783,873 \$10,687,805 \$819,819	04/20/21 06/04/21 08/23/24	37% 51%
04-SF-80-5.6/7.6 04-3G4424 HA21		IN THE CITY AND COUNTY OF SAN FRANCISCO AT THE SAN FRANCISCO OAKLAND BAY BRIDGE REPLACE SEISMIC DAMPERS ON SFOBB	CALIFORNIA ENGINEERING CONTRACTORS INC. 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	LARWIN, THOMAS 171 BURMA ROAD, BLDG #4 OAKLAND, CA 94607 (510)867-4545	\$18,360,178 \$18,324,075 \$0	03/22/18 04/17/18 08/09/22	100% 100% OVER RUN
04-SF-80-5.9/7.6 04-4W0104 20.20.201 130		IN SAN FRANCISCO AT THE SFOBB DIR'S ORDER EMERGENCY F.A REPAIR FENDER SYSTEM	THE DUTRA GROUP 2350 KERNER BLVD STE 200 SAN RAFAEL, CA 94901-5595 (415)258-6876	LARWIN, THOMAS 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-4545	\$7,210,000 \$4,335,047 \$0	11/08/21 01/12/22 11/21/22	100% 60% OVER RUN
04-SF-80-7.7/7.7 04-1W0604 20.20.201 130		IN CITY AND COUNTY OF SAN FRANCISCO, AT YERBA BUENA ISLAND REHABILITATE FIRE PROTECTION SYSTEM DIR'S ORDER EMERGENCY F.A. REHABILITATE FIRE PROTECTION SYSTEM	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-1500	LARWIN, THOMAS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-4545	\$15,212,350 \$2,503,427 \$0	02/19/21 04/05/21 03/31/23	100% 16% OVER RUN
04-SF-80-/7.8 04-4W9504 20.20.201 130		SFOBB YERBA BUENA ISLAND DIR S ORDER EMERGENCY F.A. REPLACE FAILED POWER SOURCE	PERRY ELECTRIC INCORPORATED 130 MURWOOD COURT WALNUT CREEK CA 94596 (925)766-2778	WONG DUDLEY 21339 CABOT ROAD HAYWARD CA 94545 (510)385-7628	\$1,708,000 \$487,082 \$0	02/07/22 05/10/22 12/31/22	41% 29%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 51
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-.5/M5.2 04-4J9704 ACNH-X075-(049)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS INSTALL VANDALISM-RESISTANT FENCE	HOSELEY CORPORATION 96F PIER ADMIN BLD SUITE 200 SAN FRANCISCO CA 94124 (415)404-8997	YEE, JAMES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)280-4546	\$7,202,100 \$0 \$0	05/27/22 06/27/22 01/18/24	0% 0%
04-SF-101-2.0/2.8 04-2K1904		IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 AT PALOMA AVE OC, AND IN THE CITY & COUNTY OF SAN FRANCISCO ON ROUTE 101 AT ALEMANY BOU REPLACE BALUSTER RAIL WITH CONCRETE	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD SUITE 120; BURLINGAME CA 94010 (650)259-9545	CHARLES KOOS 585 LINDA MAR BLVD PACIFICA CA 94044 (510)715-6644	\$6,224,042 \$2,778,253 \$310,659	01/31/22 03/01/22 06/15/23	42% 45%
SHOPP							
04-SF-101-4.1/5.1 04-2J8014 ACNH-Q101-(389)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO, FROM 17TH STREET TO SOUTH VAN NESS AVENUE BRIDGE PAINTING	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD; FAIRFIELD CA 94534 (707)639-4414	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)222-7516	\$26,056,730 \$14,197,513 \$1,120,759	04/02/21 04/16/21 05/02/24	45% 54%
04-SF-101-/4.2 04-4J3904 HSNH-Q101-(379)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ON RTE 101 FROM THE SAN MATEO COUNTY LINE TO THE BAYSHORE VIADUCT COLD PLANE AND OVERLAY AC REPLACE	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$19,431,460 \$19,741,392 \$0	01/29/21 02/18/21 11/30/22	98% 94%
04-SM-1-38.1/38.1 04-0Y4804		NEAR GRAY WHALE COVE REPAIR EMBANKMENT, INSTALL DRAINAGE DIR'S ORDER EMERGENCY F.A. REPAIR EMBANKMENT, INSTALL DRAINAGE	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY, CA 94063 (925)819-2960	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$732,000 \$695,202 \$0	03/10/22 04/25/22 10/30/22	100% 95%
20.20.201 130							OVER RUN
04-SM-1-39.0/39 04-1AA004		IN SAM MATEO COUNTY, NEAR PACIFICA, AT TOM LANTOS (DEVILS SLIDE) TUNNELS DIR'S ORDER EMERGENCY F.A. INSTALL MD VOLT ELECT GENERATOR SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 94621 (510)632-3173	WONG, DUDLEY 21339 CABOT RD HAYWARD, CA 94545 (510)385-7628	\$7,955,435 \$6,057,370 \$0	08/20/19 08/20/19 11/30/22	66% 76%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 52
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-82-19.8/19.8 04-0K6704 ACNH-P082-(031)E --()		IN SM COUNTY, ON RTE 82, IN SOUTH FRANCISCO CITY, 0.1 MILE NORTH OF FRANCISCO DRIVE. CONSTRUCT SOLDIER PILE WALL.	SAN REDGWICK CONSTRUCTION CO 21 HEGENBERGER CT; OAKLAND CA 94621 (510)792-1727	LAM, PETER 1700 S. AMPHLETT BLVD STE 101 SAN MATEO, CA 94402 (510)393-1593	\$1,809,497 \$1,120,912 \$26,895	10/29/21 11/18/21 11/30/22	72% 61%
04-SM-84-24.5/24.8 04-0Y6104		IN SAN MATEO COUNTY, REDWOOD CITY INSTALL RSP, FENCING AND REPAIR SLOPE DIR'S ORDER EMERGENCY F.A. INSTALL RSP, FENCING AND REPAIR SLOPE	QA CONSTRUCTORS 850 S. VAN NESS STE 35 SAN FRANCISCO, CA 94110 (415)340-7283	BORJA, ROBERTO 1700 S. AMPHLETT BLVD., STE101 SAN MATEO, CA 94402 (510)385-7107	\$1,119,500 \$688,777 \$0	02/16/22 04/29/22 11/30/22	77% 62%
20.20.201 130							
04-SM-92-14.4/18.8 04-3G4884		IN FOSTER CITY FROM SAN MATEO - HAYWARD BRIDGE TO ALAMEDA COUNTY LINE. PAINT BRIDGE TOWERS AND	CEKRA INC 6214 TOWLES RD WILMINGTON NC 28409 (910)338-3643	ATAKO, KINGSTON 21339 CABOT BLVD HAYWARD CA 94545 (650)222-7529	\$8,692,309 \$0 \$0	09/01/22 10/06/22 06/14/24	0% 0%
04-SM-92-14.4/18.8 04-3G4544		IN ALAMEDA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS REPAIR SPALLED CONCRETE COLUMNS AND	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	ATAKO, KINGSTON 21339 CABOT BLVD HAYWARD. CA 94544 (650)222-7529	\$27,736,803 \$23,409,190 \$131,900	12/31/19 01/14/20 05/16/23	82% 84%
HA21							
04-SM-101-16.5/23 04-3J0624 ACNH-Q101-(388)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM BROADWAY STREET OVERCROSSING TO 0.2 MILE NORTH OF OYSTER POINT BOULEVARD OVERCROSSIN CAPM AND CURB RAMPS UPGRADE	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666		\$18,349,900 \$0 \$0	08/24/22 09/12/22	0% 0%
04-SM-101-22.6/23.1 04-3K3404 BINH-000C-(480)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS VEHICLE DETECTION SYSTEM	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY RD; SAN JOSE CA 95133 (408)886-0335	BORJA, ROBERTO 1700 SOUTH AMPHLETTE BLVD SAN MATEO CA 94402 (510)385-7107	\$1,027,154 \$988,296 \$0	06/18/21 07/13/21 09/30/22	100% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 53
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-/21.8 04-1J5694		US 101 BETWEEN 0.3 MILE NORTH OF SAN ANTONIO IC (SCL PM 50.6) IN SANTA CLARA COUNTY AND 0.3 MILE SOUTH OF RAND AVENUE INTERCHANG THE CONTRACT WILL WIDEN ROUTE 101,	KIEWIT INFRASTRUCTURE WEST CO 4650 BUSINESS CENTER DR FAIRFIELD CA 94534 (707)439-7300	SCHRAM, DARRYL 1700 S AMPHLETT BLVD SUITE 101 SAN MATEO, CA 94402 (650)222-7242	\$349,557,132 \$348,955,669 \$1,596,131	12/03/19 01/09/20 10/31/22	99% 99%
04-SM-114-5.2/5.9 04-0W3604		IN SAN MATEO COUNTY IN MENLO PARK 0.1 MILE SOUTH OF NEWBRIDGE ST TO ROUTE 84 AC RESURFACING	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)385-7107	\$1,929,825 \$323,792 \$136,400	06/17/22 07/11/22 11/17/22	37% 17%
04-SM-280-/7 04-3Q5904		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS. PLACE POLYESTER CONCRETE OVERLAY,	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVENUE; SACRAMENTO CA 95838 (916)283-9950	CLAM PETER 1700 S AMPHLETT BLVD SUITE 101 SAN MATEO CA 94404 (510)393-1593	\$1,337,315 \$1,044,564 \$804,349	06/13/22 07/06/22 11/29/22	34% 78%
04-SOL-12-15.0/20.6 04-1W8504		IN SOLANO COUNTY NEAR RIO VISTA FROM WESTERN RAILWAY MUSEUM TO CURRIE ROAD. COLD PLANE FAILED AC PAVEMENT AND	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	TATUM, JUSTEN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$942,513 \$561,839 \$561,839	06/27/22 08/01/22 11/04/22	63% 60%
04-SOL-12-21.2/22.6 04-0J6314		IN SOLANO COUNTY NEAR RIO VISTA FROM MCCLOSKEY ROAD TO 0.1 MILE WEST OF AZEVEDO ROAD ROADWAY RESURFACING AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$2,464,319 \$0 \$0	09/27/22 10/19/22 04/26/24	0% 0%
04-SOL-80-.8/1.6 04-2K8404 ACIM-0802-(374)E --()		IN SOLANO COUNTY IN VALLEJO ON ROUTE 80 FROM 0.2 MILE NORTH OF CARQUINEZ BRIDGE TOLL PLAZA TO 0.3 MILE SOUTH OF MAGAZINE STREET O STRENGTHEN BRIDGE STRUCTURE DUE TO	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$18,683,151 \$8,963,301 \$612,780	03/26/21 04/23/21 02/16/23	75% 48%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 54
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-1.8/4.4 04-0J7104		IN SOLANO COUNTY IN VALLEJO AT VARIOUS LOCATIONS RAISE THE O/C- VERTICAL CLEARANCE	BROSAMER & WALL , INC 1777 OAKLAND BLVD , SUITE 300 WALNUT CREEK CA 94596 (925)395-5207	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$23,319,467 \$22,393,398 \$432,331	03/17/20 04/16/20 10/24/22	66% 94%
04-SOL-80-10.4/30.2 04-4G0804 ACIM-0802-(375)E --()		FROM 0.95 WEST OF RED TOP ROAD UNDERCROSSING TO 0.4 MILE EAST OF LEISURE TOWN ROAD OVERCROSSING CONVERT EXISTING HOV LANE TO EXPRES	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	LOGRASSO CASSAUNDR 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (707)673-3263	\$142,112,158 \$31,249,011 \$8,352,825	01/18/22 02/02/22 03/24/25	15% 22%
HB4C							
04-SOL-80-12.0/13.1 04-0A5394		IN SOLANO COUNTY. EB. SR-12 (JAMESON CANYON) TO EB. I-80 CONNECTOR CONSTRUCTION EASTBOUND SR 12W TO	KIEWIT INFRASTRUCTURE WEST CO 4650 BUSINESS CENTER DR FAIRFIELD CA 94534 (707)439-7300	LOGRASSO, CASSAUNDR 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)673-3263	\$63,626,877 \$62,214,110 \$1,905,465	08/13/20 08/19/20 01/06/23	90% 96%
04-SOL-80-13.9/13.9 04-3G6904 BHIM-080 -(370)E --()		NEAR FAIRFIELD, AT DAN WILSON CREEK BRIDGE NO. 23-0006. REHABILITATE BRIDGE. BRIDGE DECK REPLACEMENT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY,2000 VACAVILLE, CA 95688 (707)455-7033	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$2,861,634 \$2,722,468 \$3,696	01/11/19 02/05/19 11/10/22	99% 99%
HA21							
04-SOL-80-14.1/15.1 04-4G8724		NEAR FAIRFIELD, AT SUISUN CREEK BRIDGE NO. 23-0007. SCOUR MITIGATION.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$1,266,616 \$1,130,148 \$0	02/22/21 03/11/21 01/18/23	67% 88%
04-SOL-80-34.5/34.5 04-0J6004		IN AND NEAR DIXON AND VACAVILLE, AT MCCUNE CREEK BRIDGE NO. 23-0084 L/R AND HORSE CREEK BRIDGE NO. 23-0077 INSTALL PCC CUT-OFF WALL, INSTALL	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CR STE A RANCHO CORDOVA CA 95742 (916)852-5530	AQUINO NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94533 (707)580-4429	\$2,036,670 \$1,919,821 \$3,360	03/12/21 04/01/21 12/31/22	87% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 55
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-113-/5 04-1W9604		IN SOLANO COUNTY NEAR DIXON FROM HIGHWAY 12 TO 1.0 MILE NORTH OF CREED ROAD DIGOUTS	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$1,577,390 \$1,535,866 \$12,900	04/15/22 05/13/22 09/27/22	100% 93%
04-SON-1-7.1/9.1 04-1W8904		IN SONOMA COUNTY NEAR BODEGA BAY AND JENNER FROM 0.8 MILE NORTH OF BAY HILL RD TO 0.3 MILE NORTH OF DORAN PARK RD AND FROM 0.3 MIL MILL & REPLACE WITH RHMA OVERLAY	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	LA SERNA, FABIO 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (510)496-9271	\$2,841,461 \$2,829,349 \$1,551,040	06/15/22 07/19/22 12/08/22	48% 93%
04-SON-1-15.0/15.7 04-0A0204		IN SONOMA COUNTY NEAR BODEGA BAY, FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF SCOTTY CREEK CULVERT REALIGN ROADWAY	O.C. JONES & SONS BRIDGEWAY CIVIL CONSTRUCTORS A JOINT VENTURE 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	LA SERNA, FABIO 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (510)496-9271	\$24,306,079 \$17,135,356 \$603,452	05/04/21 06/04/21 02/07/24	38% 70%
HA23							
04-SON-1-26.7/27.1 04-0J3004 ACST-P001-(679)E --()		IN SONOMA COUNTY NEAR JENNER, FROM 0.3 TO 0.7 MILES NORTH OF MYERS GRADE ROAD PERMANENT RESTORATION OF ROADWAY	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	LA SERNA, FABIO 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)496-9271	\$12,965,088 \$267,448 \$267,448	07/08/22 08/05/22 07/25/23	0% 2%
04-SON-12-25.8/30.8 04-4H0504 ACNH-P012-(128)E --()		IN AND NEAR SONOMA, AT SONOMA CREEK BRIDGE NO. 20-0027, STUART CREEK BRIDGE NO. 20-0025 AND HOOKER CREEK BRIDGE NO. 20-0030. SCOUR SCOUR MITIGATION	GHILOTTI CONSTRUCTION CO. 2301 KERNER BLVD #E SAN RAFAEL CA 94901 (415)256-1525	BRAJNICKOFF LEONARD 4030 OCCIDENTAL RD UNIT-A SANTA ROSA CA 95401 (707)249-7557	\$7,995,390 \$0 \$0	07/29/22 08/17/22 12/28/23	0% 0%
04-SON-101-3.7/7.2 04-2640F4 ACNH-Q101-(353)N --()		IN SONOMA COUNTY, IN PETALUMA FROM ROUTE 101/116 SEPARATION TO 0.4 MILE NORTH OF CORONA ROAD OVERCROSSING. CONSTRUCT HOV LANES INCLUDING SOUND	GHILOTTI CONSTRUCTION CO. 2301 KERNER BLVD #E SAN RAFAEL CA 94901 (415)256-1525	CHOI, GINA 1009 CLEGG CT, UNIT G PETALUMA, CA 94954 (510)385-8178	\$88,890,973 \$87,049,034 \$3,351,850	08/08/19 09/17/19 12/23/23	89% 97%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 56
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-22.3/23.3 04-1Q8604		IN SONOMA COUNTY IN SANTA ROSA FROM 0.2 MILE SOUTH OF BICENTENNIAL WAY OVERCROSSING TO 0.5 MILE NORTH OF MENDOCINO AVENUE OVERCROS TREE PLANTING	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$560,973 \$468,492 \$0	05/28/19 06/20/19 05/03/23	0% 0% PLANT EST SATIS
04-SON-101-32.8/54.2 04-0J6424		IN AND NEAR WINDSOR, HEALDSBURG, AND CLOVERDALE, FROM OLD REDWOOD HIGHWAY TO 2.0 MILES SOUTH OF MENDOCINO COUNTY LINE. ROADWAY REHABILITATION.	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VALEH, SYD H. 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (510)385-6972	\$56,536,850 \$55,395,095 \$11,700	12/24/19 01/14/20 06/24/22	51% 95%
04-SON-101-54.2/56.2 04-1W8804		IN SONOMA COUNTY NEAR CLOVERDALE FROM ROUTE 101/128 SEPARATION TO MENDOCINO COUNTY LINE COLD PLANE AND RHMA-G	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD SANTA ROSA, CA 95401 (707)249-7557	\$1,885,000 \$1,746,048 \$764,269	06/22/22 07/11/22 10/07/22	100% 93%
04-SON-101-55.8/55.8 04-2K3504 ACST-29S7-(004)E --()		IN SONOMA COUNTY ON ROUTE 101, NEAR CLOVERDALE AT 2 MILE NORTH OF ROUTE 128. STORM DAMAGE PERMANENT RESTORATION.	WYLATTI RESOURCE MANAGEMENT, INC 236 CEMETERY LANE COVELO CA 95428 (707)983-8135	CHI, JONATHAN 4030 OCCIDENTAL ROAD SANTA ROSA CA 95401 (510)376-8218	\$741,999 \$754,192 \$0	03/21/22 04/14/22 09/14/22	100% 100%
04-SON-116-12.3/18.6 04-1W9104		IN SONOMA COUNTY IN GUERNEVILLE 0.1 MILE WEST OF DRAKE ROAD TO GIOVANETTI ROAD COLD PLANE AC PAVEMENT	FROM ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$733,395 \$739,115 \$0	04/26/22 05/12/22 09/28/22 10/06/22	100% 100% OVER RUN
04-SON-116-30.9/31.4 04-4G3804 HSNH-P116-(050)E --()		NEAR COTATI FROM 0.3 MI EAST OF HESSEL ROAD TO 0.1 MI EAST OF BARTLESON ROAD CONSTRUCT BRIDGE, RET WALLS, TRAFF SIGNAL	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-7557	\$5,635,002 \$5,562,647 \$4,613	03/15/19 04/09/19 10/25/23	100% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 57
10/27/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-128-24.2/24.7 04-1Q8704		IN SONOMA AND NAPA COUNTIES FROM 0.1 MILE EAST OF BIDWELL CREEK BRIDGE TO 0.7 MILE WEST OF BENNETT LANE AND 0.4 MILE WEST OF KNOXV HIGHWAY PLANTING & TREE REMOVAL	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$654,730 \$498,906 \$5,341	05/21/19 06/05/19 03/30/23	0% 0% PLANT EST SATIS

Totals:	Authorized Final Amt:	<u>\$1,848,916,814</u>	Completed to Date:	<u>\$1,190,514,173</u>	Work This Month:	<u>\$56,778,187</u>
----------------	------------------------------	------------------------	---------------------------	------------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 58
10/27/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-10.4/10.4 05-1P0704		MONTEREY CNTY-REMOVE SLIDE MATERIAL,RESTOREROCKFALL PROTECTION SYS. CLEAR MUD/DEBRIS CATCHMENTS. REPLACE FUEL PUMPAWNINGS DIRS EFA REMOVE SLIDE MATERIAL,RESTORE ROCKFALL PRO	PAPICH CONSTRUCTION COMPANY INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$1,285,000 \$890,644 \$0	12/14/21 01/31/22 07/01/22	100% 69% OVER RUN
20.20.201 130							
05-MON-1-44.3/-44.3 05-1N4304		AT COASTLANDS WALL II. INSTALL SOIL, NAIL WALL, PROVIDE TRAFFIC CONTROL. PERFORM ORTHER SUPPORTING WORK. DIRS EFA 05A2346 INSTALL SOIL, NAIL WALL, TRAFFIC CONTROL	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO, CA 93445	BUCKMAN, HOLLEE 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)277-4190	\$735,000 \$353,915 \$0	05/03/21 06/09/21 10/17/22	22% 48%
20.20.201 130							
05-MON-1-44.5/44.5 05-1M4604 STER-39AC-(004)E --()		IN MONTEREY COUNTY NEAR BIG SUR AT 1.0 MILES SOUTH OF PFEIFFER CANYON BRIDGE CONSTRUCT SOLDIER PILE WALL AND	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$1,503,393 \$828,457 \$434,157	03/02/22 06/01/22 01/24/23	48% 55%
HA23							
05-MON-1-59.5/61.6 05-1P3704		AREA SURROUNDING PALO COLORADO FIRE DAMAGEREMOVE DEBRIS FROM CULVERT AREAS. REPLACE CULVERT AND REPLACE DOWN DRAINS DIRS EFA 05A2 REPAIR DAMAGE SURROUNDING PALO COLORADO	GONDON N. BALL, INC 333 CAMILLE AVE ALAMO, CA 94507	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$1,735,000 \$1,740,803 \$0	01/26/22 04/11/22 09/20/22	100% 99% OVER RUN
20.20.201 130							
05-MON-1-63.0/63 05-1H4604		IN MONTEREY COUNTY ABOUT 11.3 MILES SOUTH OF CARMEL AT GARRAPATA CREEK BRIDGE ELECTROCHEMICAL CHLORIDE EXTRACTION	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$6,552,166 \$3,370,402 \$352,632	07/07/21 07/20/21 09/21/23	53% 51%
HA22							
05-MON-1-64.4/64.4 05-1K7004		IN MONTEREY COUNTY NEAR CARMEL BY THE SEA AT GRANITE CANYON BRIDGE ELECTROCHEMICAL CHLORIDE EXTRACTION	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$4,534,237 \$4,117,363 \$230,956	04/05/21 04/30/21 01/27/23	81% 89% SUSPENDED
HM							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 59
10/27/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-70.5/73.1 05-1P3304		IN MONTEREY & SANTA CRUZ COUNTIES ON HWY 01AT VARIOUS LOCATIONS. GROUT JOINTS OR LINECULVERTS, REGRADE DITCH, REPLACE CULVERTS DIRS GROUT JOINTS, LINE OR REPLACE CULVERTS	TOP TIER GRADING, LLC 8305 PRUNEDALE N RD #155 SALINAS CA 93907	MUNES, NASH 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)441-6931	\$318,000 \$293,476 \$0	01/18/22 02/03/22 09/30/23	66% 92%
20.20.201 130							
05-MON-1-73.3/73.3 05-1P4504		REPLACE CULVERT, RESTORE ROADWAY. PERFORM OTHER SUPPORTING WORK. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA 05A2456 REPLACE CULVERT, RESTORE ROADWAY	GORDON N. BALL, INC 333 CAMILLE AVE ALAMO, CA 94507	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$373,000 \$253,593 \$0	03/17/22 05/10/22 10/30/22	20% 68%
20.20.201 130							
05-MON-1-80.3/0 05-1M3904		IN MONTEREY, SAN BENITO AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	NASH MUNES 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,666,924 \$1,419,297 \$0	03/16/21 04/01/21 10/20/22	74% 83%
HM							
05-MON-1-96.4/96.6 05-1P3904		IN MONTEREY COUNTY IN MOSS LANDING ON HWY1NEAR THE POWER PLANT. REPAIR EROSION, STABILIZE SHEET PILE WALL. TRAFFIC CONTROLDIRS EFA REPAIR EROSION, STABILIZE SHEET PILE WALL	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$735,000 \$0 \$0	07/14/22 08/15/22 12/30/22	0% 0%
20.20.201 130							
05-MON-68-.5/.8 05-1H2204		IN MONTEREY COUNTY IN PACIFIC GROVE FROM 17 MILE DRIVE TO CONGRESS AVENUE PROVIDE ACCESSIBLE PATHWAY	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	TYLER LAVERING 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (831)262-6572	\$636,321 \$78,784 \$0	06/01/22 06/29/22 11/29/23	61% 12%
05-MON-68-1.1/4.2 05-1H0004		IN AND NEAR PACIFIC GROVE, FROM FOREST AVE TO RTE 1 (PM1.1/4.26) UPGRADE AMERICANS WITH DISABILITIES	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)262-6572	\$5,689,750 \$3,516,523 \$1,076	10/26/21 11/24/21 12/14/22	58% 61%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 60
10/27/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-68-3.5/3.5 05-1P6304		MON CNTY IN MONTEREY ON HOLMAN HWY NEAR SKYLINE FOREST. BACKFIL/PAVE SINKHOLE REPLACE CULVERT,RESTORE RDWY,TRAFFIC CONT DIRS EFA 0 REPLACE CULVERT,RESTORE RDWY,TRAFFIC CONTR	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138	PANNU, ART 1529 HWY 68 MONTEREY, CA 9940 (805)540-9841	\$373,000 \$53,423 \$0	04/07/22 05/31/22 10/20/22	20% 14%
20.20.201 130							
05-MON-68-20.6/21.4 05-1Q2104		MONTEREY CNTY IN CITY OF SALINAS ON HWY 68BETWEEN ACACIA ST & CALIFORNIA. MODIFY SIGNAL,STRIPING & CURB/GUTTER/SIDEWALK. DIRS EFA MODIFY SIGNAL,STIPING & CURB. TRAFFIC CONT	DARREL VARNI ELECTRIC, INC 12 PARKWOOD DR WATSONVILLE, CA 95076	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)663-8966	\$373,000 \$0 \$0	06/03/22 06/23/22 09/07/22	0% 0%
20.20.201 130							
05-MON-101-3.1/5.2 05-1H0204 ACNH-Q101-(378)E --()		IN MONTEREY COUNTY NEAR BRADLEY AT THE CAMP ROBERTS SAFETY ROADSIDE REST AREAS INFRASTRUCTURE UPGRADES	NEWTON CONSTRUCTION MANAGEMENT INC 2436 BROAD ST; SAN LUIS OBISPO CA 93401 (805)544-5583	TLANG, TIM/HURD, ROBERT 3230 RIVERSIDE AVE #130 PASO ROBLES CA 93446 (805)550-4651	\$4,308,877 \$3,610,184 \$91,249	02/16/21 03/11/21 12/07/22	89% 83%
HA25							
05-MON-101-36.9/47.7 05-1F75U4 1NHG-Q101-(338)E --()		IN MONTEREY COUNTY, IN AND NEAR KING CITY FROM 0.4 MILES SOUTH OF WILD HORSE ROAD OC TO TEAGUE AVENUE PAVEMENT REHABILITATION, SEISMIC	OHL USA INC 1920 MAIN STREET #310 IRVINE CA 92614 (949)242-4432	LANG, TIM 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446 (805)550-4651	\$85,264,217 \$72,000,119 \$1,964,703	01/16/19 02/11/19 10/21/22	99% 84%
HA22							
05-MON-101-62.2/62.9 05-0F9704 ANCH-Q101-(401)E --()		IN MONTEREY COUNTY NEAR SOLEDAD FROM 0.5 MILE SOUTH TO 0.2 MILE NORTH OF THE NORTH SOLEDAD OVERHEAD NORTH SOLEDAD OH BRIDGE	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	BRAR, BALJINDER S 8115 PRUNEDALE NORTH RD PRUNEDALE CA 93907 (805)610-8215	\$3,742,605 \$1,289,021 \$419,053	03/17/22 04/08/22 12/16/22	65% 34%
HA21							
05-MON-101-87.3/91.5 05-1C8904 BINH-Q101-(342)E --()		ON ROUTE 101 IN MONTEREY COUNTY IN THE CITY OF SALINAS BETWEEN EAST MARKET STREET OVERCROSSING AND 0.3 MILES SOUTH OF RUSSELL/ESPI ROADWAY REHABILITATION	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138 (408)574-1400	TYLER LAVERING 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)262-6572	\$39,474,960 \$38,919,604 \$0	12/13/18 01/07/19 10/08/22	100% 100%
HA22							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 61
10/27/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-87.4/87.8 05-1H0504 HSNH-Q101-(405)E --()		IN AND NEAR SALINAS FROM 0.1 MILE NORTH OF E. MARKET STREET TO 0.1 MILE SOUTH OF SHERWOOD DRIVE OC ROADWAY AND RETAINING WALL	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET; WATSONVILLE CA 95076 (831)763-6100	BRAR, BALJINDER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)610-8215	\$5,009,289 \$0 \$0	08/16/22 09/02/22	0% 0%
HB1							
05-MON-101-95.2/0 05-1P6404		IN MONTEREY/SAN BENITO COUNTIES @ VARIOUS LOCATIONS. REPLACE CULVERTS,REMOVE EUCALYPTUS TREES, RESTORE EMBANKMENT DIRS EFA 05A2483 REPLACE CULVERTS, REMOVE TREES, REPAIR EMB	TOP TIER GRADING, LLC 8305 PRUNEDALE NORTH RD 155 SALINAS, CA 93907	MUNES, NASH 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8966	\$373,000 \$180,610 \$0	05/09/22 06/28/22 10/31/22	38% 48%
20.20.201 130							
05-MON-156-1.4/2 05-0A0904		ON ROUTE 156 IN MONTEREY COUNTY BETWEEN THE ROUTE 183/156 SEPARATION (PM R1.1) AND CASTROVILLE BOULEVARD (PM R2.1) REPLACE BRIDGE RAILING	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	TYLER LAVERING 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (831)262-6572	\$5,847,110 \$1,863,330 \$52,673	12/14/21 01/06/22 07/05/23	37% 32%
HA21							
05-SB-1-19.3/20.6 05-1H0104		IN SANTA BARBARA COUNTY IN LOMPOC ON ROUTE 246 FROM 0.3 MILE WEST OF V STREET TO WEST JUNCTION ROUTE 1/246 AND ON ROUTE 1 FROM WE PAVEMENT PRESERVATION	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LANE SANTA BARBARA CA 93111 (805)964-9951	BALLENTINE, DAVID 270 E. HWY, SUITE 202 BUELLTON, CA 93427 (805)748-1087	\$8,089,089 \$0 \$0	06/21/22 08/05/22	0% 0%
HA22							
05-SB-1-25.0/0 05-1N3004		IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS W METHACRYLATE,	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD.; SAN FERNANDO CA 91340 (818)898-2300	PETERSEN, THOMAS 2053 PREISKER LANE STE. E SANTA MARIA, CA 93454 (805)441-7943	\$810,887 \$679,832 \$0	02/08/22 02/23/22 08/25/22 10/20/22	89% 83% COMPLETED
HM							
05-SB-1-33.1/0 05-1F8104		IN SANTA BARBARA COUNTY NEAR LOMPOC AT SAN ANTONIO CREEK BRIDGE UPGRADE SHEET PILING AND ROCK SLOPE	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	PETERSEN, THOMAS 2053 PREISKER LANE STE. E SANTA MARIA, CA 93454 (805)441-7943	\$516,700 \$300,153 \$0	10/22/21 11/30/21 12/02/22	15% 58%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 62
10/27/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-1-/0 05-1P0204		SB CNTY, HWYS 1,101,217,225,246 @ VAR LANDSCAPE SUPPORT SERVICES	INCMURDOCK, KEVIN		\$7,385,000	03/07/22	47%
		LOCSGRADING & INSTALL HARDENED FENCES 12610 SATICOY ST SOUTH		35 S LA PATERA LANE	\$1,529,924	04/22/22	21%
		& GATES.SLOPE PAVING AND TRAFFIC		STE E	\$0	03/29/23	
		CONTROL DIRS EFA 05A2	N HOLLYWOOD CA 91605	GOLETA, CA 93117			
20.20.201 130		GRADING & INSTALL HARDENED FENCE & GATES		(805)692-6762			
05-SB-33-/8.2 05-1N6704		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES, AT AND NEAR VENTUCOPA, FROM THE VENTURA COUNTY LINE TO 0.1 MILE EAST OF ROUTE 166/	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076 (831)724-1011	PETERSEN, THOMAS 2053 PREISKER LANE, STE. E SANTA MARIA, CA 93454 (805)441-7943	\$3,067,510 \$2,959,553 \$21,605	03/23/22 04/14/22 10/21/22 10/26/22	98% 99%
HM1		MILL AND OVERLAY					
05-SB-101-1.4/4.8 05-0N71U4 ACNH-Q101-(373)N --()		IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF BAILARD AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SOUTH PADARO LANE CONSTRUCT HOV LANES	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077 (831)724-1011	MERLO, TAYLOR PO BOX 996 CARPINTERIA, CA 93014 (805)722-8935	\$89,190,951 \$87,446,747 \$0	04/01/20 04/02/20 09/21/22 10/13/22	100% 98%
							COMPLETED
05-SB-101-1.4/4.8 05-0N71Y4		SANTA BARBARA COUNTY IN CARPENTERIA FROM 0.2 MILE SOUTH OF BAILARD AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SOUTH PADARO LANE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA, CA 93111 (805)331-2649	JONES, DAVID 3561 FOOTHILL ROAD CARPINTERIA, CA 93013 (805)748-3132	\$3,034,275 \$352,055 \$189,495	05/23/22 05/23/22 12/31/25	24% 12%
05-SB-101-2.2/3.3 05-448214		IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF CARPINTERIA CREEK BRIDGE TO FRANKLIN CREEK BRIDGE MITIGATION PLANTING	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	JONES,DAVID PO BOX 996 CARPINTERIA, CA 93014 (805)748-5218	\$2,541,056 \$2,396,800 \$5,628	09/20/19 10/04/19 06/18/24	0% 0%
							PLANT EST SATIS
05-SB-101-2.4/2.4 05-1P3804		INSTALL RCP CULVERT, ABONDON EXISTING CULVERT IN PLACE. LINE CULVERTS. PROVIDE TRAFFIC CONTROL. PERFORM OTHER WORK DIRS EFA 05A	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LN SANTA BARBARA CA 93111	KLINE, JASON/JOHNSON, CURTIS 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (619)347-3088	\$985,000 \$645,138 \$0	03/01/22 05/12/22 10/28/22	98% 65%
20.20.201 130		INSTALL RCP CULVERT					

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 63
10/27/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-4.0/4.8 05-1G4104		IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA FROM 0.2 MILE NORTH OF SANTA MONICA CREEK BRIDGE TO 0.5 MILE SOUTH OF SOUTH PARARO CONSTRUCT BIKE PATH FROM SANDPOINTE DR TO	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LN SANTA BARBARA CA 93111	KLINE, JASON/JOHNSON, CURTIS 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (619)347-3088	\$11,339,050 \$4,664,322 \$1,996,296	09/02/22 09/02/22 05/23/23	18% 41%
05-SB-101-4.4/7.7 05-0N72U4		IN SANTA BARBARA COUNTY, IN AND NEAR CARPINTERIA AND AT SUMMERLAND FROM 0.9 MILE SOUTH OF SOUTH PADARO LANE UNDERCROSSING TO 0.6 CONSTRUCT HOV LANES AND	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TAYLOR MERLO P.O. BOX 996 CARPINTERIA CA (805)722-8935	\$152,961,310 \$71,583,025 \$5,065,947	06/05/21 06/05/21 11/01/24	40% 47%
05-SB-101-7.3/9.6 05-0N73U4		IN SANTA BARBARA COUNTY, IN AND NEAR SUMMERLAND FROM 0.2 MILES NORTH OF PADARO LANE OVERCROSSING TO SAN YSIDRO CREEK BRIDGE. CONSTRUCT HOV LANES AND	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478 (831)768-4002	TRISTAN GEBHART P.O. BOX 996 CARPINTERIA, CA 93013 (805)440-3057	\$103,032,213 \$80,631,595 \$2,485,321	10/22/20 10/22/20 10/03/23	67% 78%
05-SB-101-11.0/11 05-1E0404 ACNH-Q101-(391)E --()		IN SANTA BARBARA COUNTY AT BUTTERFLY LANE PEDESTRIAN UNDERCROSSING ADA COMPLIANCE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	KEVIN MURDOCK 35 S LA PATERA LANE SUITE E GOLETA, CA 93117 (805)441-8439	\$3,304,363 \$3,181,157 \$180,741	09/01/21 09/24/21 07/12/23	55% 96%
HB71							
05-SB-101-12.3/13.2 05-1K3804		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM SYCAMORE CREEK BRIDGE TO 0.2 MILE SOUTH OF GARDEN STREET UNDERCROSSING REHABILITATE LANDSCAPE PLANTING AND	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	JONES, DAVID PO BOX 996 CARPINTERIA, CA 93013 (805)748-5218	\$922,963 \$774,641 \$4,004	04/05/22 04/26/22 09/16/25	10% 84%
HA25							
05-SB-101-33.8/44.8 05-1P0504		SB CNTY NEAR GAVIOTA FROM EL CAPITAN PARK UNDERCROSSING TO BECKSTAD OVERCROSSING. REPAIR CULVERT,FILL VOID,RESTORE RDWY DIRS EFA REPAIR CULVERT JOINT, RESTORE ROADWAY	JOHN MADONNA CONSTRUCTION CO INC P.O. BOX 5310 SAN LUIS OBISPO, CA 93403 (805)543-7751	BALLENTINE, DAVID 270 EAST HWY 246 UNIT 203 #12 BUELLTON, CA 93427 (805)748-1087	\$7,585,000 \$5,764,775 \$0	10/21/21 12/29/21 10/30/22	100% 76%
20.20.201 130							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 64
10/27/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-46.6/47.1 05-1E0104 CSTG-Q101-(362)E --()		IN SANTA BARBARA COUNTY NEAR AT THE GAVIOTA SAFETY ROADSIDE REST AREA WASTEWATER SYSTEM UPGRADE	GAVIOTA SPECIALTY CONSTRUCTION, INC. 645 CLARION CT; SAN LUIS OBISPO CA 93401 (805)543-1706	KEVIN MURDOCK 35S LAPATERA LANE GOLETA CA 93117 (805)441-8439	\$5,446,737 \$4,927,162 \$0	12/16/20 01/14/21 12/30/22	96% 98%
HA25							
05-SB-101-55.9/56.2 05-1F7904		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BALLENTINE, DAVID 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,895,831 \$956,780 \$0	08/20/20 09/21/20 07/01/22	27% 16%
HA21							
05-SB-101-55.9/56.2 05-1F79A4		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD BRIDGE RAIL UPGRADE	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO CA 93403 (805)546-8288	BALLENTINE, DAVID 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,441,692 \$0 \$0	09/13/22 10/06/22	0% 0%
HA21							
05-SB-101-70.6/71.2 05-1F5004 ACST-X083-(019)E --()		ON ROUTE 101, FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF ROUTE 101/135 SEPARATION AND ON ROUTE 135 AT ROUTE 101/135 SEPARATION. REPLACE BRIDGES	CALPORTLAND CONSTRUCTION 1625 E. DONOVAN ROAD; SANTA MARIA CA 93454 (805)345-3581	PETERSEN, THOMAS 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)441-7943	\$11,057,290 \$8,172,680 \$641,710	11/17/20 12/15/20 03/10/23	76% 74%
HA21							
05-SB-135-11.7/17.8 05-1G9704		IN SANTA BARBARA COUNTY IN AND NEAR SANTA MARIA FROM LAKEVIEW RD TO NORTH SANTA MARIA CONNECTOR PAVEMENT PRESERVATION	CALPORTLAND CONSTRUCTION 1625 E DONOVAN SANTA MARIA CA 93454 (805)345-3581	THOMAS PETERSEN 2053 PREISKER LANE STE. E SANTA MARIA, CA 93454 (805)441-7943	\$13,117,479 \$12,439,791 \$138,762	09/27/21 10/19/21 10/21/22	100% 97%
HA22						OVER RUN	
05-SB-154-21.3/0 05-1H6304		IN SANTA BARBARA COUNTY NEAR LAKE CACHUMA AT 0.31 MILE WEST OF PARADISE ROAD. CULVERT INVERT PAVING WITH FISH	TAYLOR JANE CONSTRUCTION LP 131 W DANA ST, STE A & C NIPOMO CA 93444 (805)723-5129	KEVIN MURDOCK 35S LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)441-8439	\$892,536 \$527,710 \$0	03/15/21 04/13/21 12/29/23	32% 65%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 65
10/27/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-154-22.9/23.2 05-1C4204 ACST-S154-(001)E --() HA21		IN SANTA BARBARA COUNTY ABOUT 9 MILES NORTH OF SANTA BARBARA FROM 1.4 MILES SOUTH OF PARADISE ROAD TO 0.2 MILE NORTH OF STAGECOAC INFRASTRUCTURE MAINTENANCE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD; FAIRFIELD CA 94534 (707)639-4414	KEVIN MURDOCK 35 S LAPATERA LANE GOLETA, CA 93117 (805)441-8439	\$7,476,321 \$6,706,067 \$32,118	11/25/20 12/15/20 05/24/23	54% 99%
05-SB-154-31.8/32.1 05-1H4504		IN SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM PRIMAVERA ROAD UNDERCROSSING TO LA COLINA ROAD UNDERCROSSING SUBSTRUCTURE REHABILITATION/ BRIDGE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	JEFFERY FINN 35 S LA PATERA LANE GOLETA, CA 93117 (510)388-9367	\$5,134,915 \$3,385,747 \$207,778	11/22/21 12/09/21 12/12/22	34% 66%
05-SB-246-32.8/33.2 05-1P5394		ON ROUTE 246 IN SANTA BARBARA COUNTY FROM CUESTA ROAD TO EDISON STREET INSTALL BEAUTIFICATION,	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	JONES, DAVID 3651 FOOTHILL ROAD. CARPINTERA, CA 93013 (805)748-3132	\$1,205,082 \$442,371 \$337,202	06/15/22 07/29/22 08/19/25	4% 37%
05-SBT-25-54.0/0 05-1J4804 SNHG-P025-(033) --() HB1		NEAR HOLLISTER, AT THE INTERSECTION OF ROUTE 25 AND ROUTE 156 CONSTRUCT ROUNDABOUT	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$9,975,569 \$1,100,082 \$172,399	11/18/21 12/16/21 08/02/23	7% 11%
05-SBT-101-4.0/4 05-1Q0404		IN SAN BENITO COUNTY ALONG NB & SB HWY 101REPAIR ASPHALT DISPLACEMENT & PROVIDE TEMPORARY TRAFFIC CONTROL DIRS EFA REPAIR ASPHALT DISPLACEMENT	TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE, CA 95661	BRAR, BALJINDER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)610-8215	\$635,000 \$0 \$0	09/06/22 10/14/22 11/30/22	0% 0%
20.20.201 130							
05-SBT-156-3.0/8.2 05-344904 ACNH-P156-(024) IPL6-205 -(29) --() HE13		ON STATE ROUTE 156 IN SAN BENITO COUNTY, IN AND NEAR SAN JUAN BAUTISTA FROM THE ALAMEDA ST TO 0.2 MI EAST OF FOURTH STREET/BUSINE WIDEN 2 TO 4 LANES SAN JAUN	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	NASH MUNES 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$70,662,000 \$1,288,339 \$416,632	06/10/22 06/29/22 08/14/24	9% 2%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 66
10/27/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-13.3/0 05-1H4804		IN SANTA CRUZ COUNTY IN CAPITOLA AT SOQUEL CREEK BRIDGE BRIDGE PREVENTATIVE MAINTENANCE -	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET; WATSONVILLE CA 95076 (831)763-6100	PATRICK DUSSELL 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,068,416 \$0 \$0	05/26/22 07/11/22	0% 0%
HA21							
05-SCR-1-16.7/17 05-1H0604 HSNH-X087-(032)E --()		IN SANTA CRUZ COUNTY, IN SANTA CRUZ FROM 0.3 MILE SOUTH OF ROUTE 1/17 SEPARATION ON ROUTE 1 TO 0.4 MILE SOUTH OF PASATIEMPO OVERCR CONSTRUCT RAMP SAFETY IMPROVEMENTS	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	IAN NGUYEN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$5,506,064 \$5,306,871 \$61,543	10/23/20 11/16/20 11/20/22	100% 98% OVER RUN
HB1							
05-SCR-1-20.2/30 05-1N6304		IN SANTA CRUZ COUNTY IN AND NEAR SANTA CRUZ FROM 0.1 MILE NORTH OF WESTERN DRIVE TO 0.1 MILE SOUTH OF DAVENPORT LANDING ROAD OVERLAY WITH RUBBERIZED BONDED	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	BUCKMAN, HOLLEE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$4,755,361 \$4,743,003 \$85,089	04/21/22 05/20/22 10/26/22	96% 98%
HM							
05-SCR-1-31.9/35.7 05-0J2004		ON ROUTE 1 IN SANTA CRUZ COUNTY NEAR SERAFIX ENGINEERING DAVENPORT AT VARIOUS LOCATIONS FROM 0.3 MI NORTH OF SCOTT CREEK TO 0.4 MI 7 CROW CANYON COURT SUITE 250 NORTH OF SWANTON R REPLACE CULVERTS	CONTRACTORS, INC SAN RAMON CA 94583 (925)552-8253	FARSHAD KESHAVARZI 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$6,102,585 \$4,426,016 \$1,075,806	03/10/22 03/22/22 06/20/24	15% 72%
HA42							
05-SCR-1-/0 05-1N0304		IN SCR, MON, SLO & SB COUNTIES ON VARIOUS ROUTES PROVIDE ELECTRICAL REPAIRS, TRAFFICCONTROL AND PERFORM OTHER SUPPORTING WORK.DIRS ELECTRICAL REPAIRS AND TRAFFIC CONTROL	DARREL VARNI ELECTRIC, INC 12 PARKWOOD DRIVE WATSONVILLE, CA 95076	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)455-5466	\$318,000 \$278,852 \$0	05/17/21 07/09/21 04/30/22	63% 88%
20.20.201 130							
05-SCR-1-/0 05-1M3304 SSTG-000C-(539)E --()		IN SANTA CRUZ AND SAN BENITO COUNTIES AT VARIOUS LOCATIONS INSTALL CENTERLINE AND EDGE LINE	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE; RANCHO CORDOVA CA 95742 (916)635-5175	IAN NGUYEN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,977,555 \$0 \$0	05/23/22 06/14/22	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 67
10/27/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-/0 05-1N4404		IN SANTA CRUZ & MONTEREY COUNTIES AT 18 VARIOUS LOCATIONS. CLEARING EMCAMPMENTS REPAIR DAMAGES TO SHS, FENCE,GATES ETC. DIRS EFA CLEAR EMCAMPMENTS, REPAIR DAMAGES	AT A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE, CA 95661	NGUYEN, IAN 140 DUBOIS ST STE 300 SANTA CRUZ, CA 95060 (831)427-4706	\$7,985,000 \$1,726,702 \$0	02/11/22 05/03/22 12/20/22	48% 22%
20.20.201 130							
05-SCR-9-10.8/0 05-1K0604 STER-31SB-(004)E --()		IN SANTA CRUZ COUNTY NEAR BROOKDALE AT SIDEHILL VIADUCT BRIDGE CONSTRUCT VIADUCT WALL EXTENSION,	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	GARETH GILL 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,813,722 \$1,767,929 \$16,362	11/05/21 11/24/21 04/20/23	100% 97% OVER RUN
HA23							
05-SCR-9-13.9/13.9 05-1P3504		SANTA CRUZ COUNTY ON STATE ROUNTE 9 RETRIEVE STORM DRAIN TRACTOR, REPLACE CULVERT, TEMPORARY TRAFFIC CONTROL DIRS EFA 05A2413 RETRIEVE STORM DRAIN, REPLACE CULVERT	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE, CA 95661	NGUYEN, IAN 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$318,000 \$104,702 \$0	12/28/21 03/02/22 10/20/22	13% 33%
20.20.201 130							
05-SCR-9-20.0/20 05-1K1304 STER-31TP-(004) --()		ON ROUTE 9 IN SANTA CRUZ COUNTY NEAR BOULDER CREEK ABOUT 1.1 MILE SOUTH OF JUNCTION 236 / 9 SOLDIER PILE TIEBACK RETAINING WALL	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	PATRICK DUSSELL 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$3,142,263 \$2,114,442 \$193,212	05/17/21 06/17/21 12/20/22	61% 69%
HA23							
05-SCR-17-1.1/1.4 05-0Q6014		IN SANTA CRUZ COUNTY, NEAR SANTA CRUZ FROM 0.3 MI NORTH PASATIEMPO DRIVE OVERCROSSING TO BEULAH PARK UNDERCROSSING. PROPOSED LANDSCAPE SPLIT FROM	JOHN SEMSEN LANDSCAPING CO INCS 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$321,775 \$303,625 \$3,024	08/30/19 10/04/19 12/29/22	0% 0% PLANT EST SATIS
05-SCR-17-9.1/9.9 05-1G2604		ON ROUTE 17 NEAR SCOTTS VALLEY FROM 0.6 MILES SOUTH OF LAUREL ROAD TO 0.25 MILES NORTH OF LAUREL ROAD PA&ED, PS&E AND R/W ONLY____ WILDLIFE CROSSING	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	FARSHAD KESHAVARZI 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$5,490,466 \$4,175,901 \$376,280	08/11/21 09/02/21 04/20/23	35% 76%
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 68
10/27/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-32.6/0 05-0L7214		IN SAN LUIS OBISPO COUNTY IN MORRO BAY AT TORO CREEK BRIDGE REPLACE BRIDGE	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401 (805)546-8288	SILVA, RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$5,839,570 \$3,642,268 \$622,517	03/08/21 04/01/21 05/05/23	44% 62%
HA21							
05-SLO-1-34.5/0 05-0L7224		IN SAN LUIS OBISPO COUNTY NEAR MORRO BAY AT OLD CREEK BRIDGE REPLACE BRIDGE	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	SILVA, RICK 775 ARLINGTON STREET CAMBRIA, CA 93428 (805)471-2102	\$8,380,703 \$4,334,717 \$1,092,215	10/13/21 11/18/21 05/24/23	43% 52%
HA21							SUSPENDED
05-SLO-1-62.5/62.5 05-1P0304		ELEPHANT SEAL CULVERT 1. FIX LINE CULVERT.RESTORE STATE PARKS TRAIL. PROVIDE TRAFFICCONTROL. PERFORM OTHER SUPPORTING WORK. DIRS E REPAIRE LINE CULVERT,RESTORE PARK TRAIL	WHITAKER CONSTRUCTION GROUP INC 2752 CONCRETE COURT PASO ROBLES, CA 93446	LANG, TIM/TALLONE, MATT 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-4651	\$535,000 \$454,105 \$0	08/02/21 10/07/21 09/16/22	83% 85%
20.20.201 130							SUSPENDED
05-SLO-1-/0 05-1N4504		SLO/SB COUNTIES ON RTE 1,41,101 &135 @ VARLOCATIONS,GRADING TO RESTORE SITES INSTALLFENCING,GATES,SLOPE PAVING, HARDSCAPE DIRS EFA GRADING TO RESTORE SITES,FENCING,GATES	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	PETERSEN, THOMAS 2053 PREISKER LANE, STE E SANTA MARIA, CA 93454 (805)441-7943	\$6,785,000 \$577,513 \$0	03/07/22 04/14/22 12/31/22	38% 9%
20.20.201 130							
05-SLO-41-3.1/3.1 05-1K7204 ACST-S041-(601)E --()		SAN LUIS OBISPO COUNTY NEAR MORRO BAY AT 3.1 MILES NORTH OF ROUTE 1/41 SEPARATION CONSTRUCT SOLDIER PILE RETAINING WALL.	SOUZA ENGINEERING CONTRACTING,INC. D.B.A. SOUZA CONSTRUCTION, INC. 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	TALLONE, MATTHEW 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-0734	\$1,709,109 \$714,805 \$1,650	06/30/22 07/29/22 05/16/24	11% 42%
HA23							
05-SLO-46-4.8/5.2 05-1P4004		IN SLO COUNTY ON HWY 46, INSTALL HILFICKERBASKETS. RESTORE SLOPE, STRUCTUAL SECTION.INSTALL EROSION CONTROL.TRAFFIC CONTROL DIRS E INSTALL HILFICKER BASKETS,RESTORE SLOPE	SOUZA ENGINEERING CONTRACTING INC DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403	TALLONE, MATTHEW 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$885,000 \$250,785 \$0	07/29/22 08/19/22 11/05/22	42% 28%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 69
10/27/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-46-6.9/6.9 05-1N3904		SLO/SB COUNTIES @ VARIOUS LOCATIONS. REPAIR/REPLACE GUARDRAIL. PROVIDE TRAFFIC CONTROL. PERFORM OTHER SUPPORTING WORK DIRS EFA 05A REPAIR/REPLACE GUARDRAIL	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING, CA 96003	LANG, TIM/TALLONE, MATT 3230 RIVERSIDE AVE 130 PASO ROBLES, CA 93446 (805)550-4651	\$318,000 \$304,558 \$0	05/28/21 07/06/21 09/01/22	15% 96%
20.20.201 130							
05-SLO-46-49.7/54.7 05-3307A4 ACNH-P046-(062)E --()		SAN LUIS OBISPO COUNTY NEAR SHANDON FROM 0.2 MILE EAST OF SHANDON SAFETY ROADSIDE REST AREA TO 0.1 MILE WEST OF DAVIS ROAD CONVERT TO A 4 LANE EXPRESSWAY	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)204-4759	RODRIGUEZ, JOHNNY 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)471-2107	\$117,412,734 \$45,525,565 \$3,906,808	02/16/22 02/16/22 04/16/24	28% 39%
HE13							
05-SLO-46-/0 05-0N2204		IN SAN LUIS OBISPO COUNTY AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS,	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL; ARROYO GRANDE CA 93420 (805)489-4216	LANG, TIM/GILL, SANDEEP 3230 RIVERSIDE AVE. #130 PASO ROBLES, CA 93446 (805)550-4651	\$2,474,583 \$2,162,758 \$139,887	04/02/21 05/07/21 10/21/22	100% 87% OVER RUN
HB4N							
05-SLO-58-3.1/0 05-0L7234		IN SAN LUIS OBISPO COUNTY ON HWY 58 NEAR SANTA MARGARITA AT TROUT CREEK BRIDGE REPLACE BRIDGE	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE RD SAN LUIS OBISPO CA 93401 (805)546-8288	PETERSEN, THOMAS 2053 PRESIKER LANE, STE E SANTA MARIA, CA 93454 (805)922-1611	\$4,591,665 \$4,665,261 \$3,311	06/25/20 07/17/20 10/29/22	42% 99%
HA21							
05-SLO-101-28.9/28.9 05-1N8204		SLO CNTY @ MARSH ST UNDERCROSSING. REMOVE VEGETATION,REPAIR/RESTORE/RETROFIT IRRIGATION, INSTALL MULCH AS VEGETATION. DIRS EFA 05A REMOVE VEGETATION RETROFIT IRRIGATION	KCI ENVIRONMENTAL, INC PO BOX 3307 SAN LUIS OBISPO, CA 93403	TALLONE, MATTHEW 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-0734	\$373,000 \$184,624 \$0	04/25/22 05/25/22 09/30/22	72% 49%
20.20.201 130							
05-SLO-101-41.9/46 05-1N6904		IN SAN LUIS OBISPO COUNTY. IN ATASCADERO, FROM 0.3 MILE SOUTH OF SANTA BARBARA ROAD OVERCROSSING TO TRAFFIC WAY UNDERCROSSING RHMA-O OVERLAY AND MICRO-SURFACING	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	LANG, TIM/GILL SANDEEP 3230 RIVERSIDE AVE. #130 PASO ROBLES, CA 93446 (805)550-4651	\$3,296,177 \$3,341,218 \$707,001	01/04/22 01/24/22 10/27/22	95% 96%
HM							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 70
10/27/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-55.4/58.4 05-1H3604		IN SAN LUIS OBISPO COUNTY FROM 0.2 MILE NORTH OF THE SOUTH PASO ROBLES OVERHEAD TO 0.4 MILE SOUTH OF THE NORTH PASO ROBLES OVERHEA UPGRADE IRRIGATION TO RECYCLED	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	LANG, TIM/TALLONE, MATTHEW 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-4651	\$445,203 \$424,907 \$0	03/26/21 05/07/21 04/07/22	0% 0% PLANT EST SATIS
HA22							
05-SLO-101-/0 05-1G9604 HSNH-000C-(531)E --()		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS CPS/APS/CONCRETE	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL; ARROYO GRANDE CA 93420 (805)489-4216	KEVIN MURDOCK 35 S LA PATERA LANE, STE E GOLETA, CA 93117 (805)441-8439	\$415,242 \$333,036 \$117,519	10/04/21 10/22/21 11/16/22	80% 80%
HB1							
05-SLO-166-16.0/21 05-1N7004		IN SAN LUIS OBISPO COUNTY, ABOUT 8 MILES EAST OF SANTA MARIA, FROM 0.5 MILE WEST OF HUASNA RIVER BRIDGE TO 1.9 MILES WEST OF CUYAM PARTIAL DEPTH RECYCLING, OVERLAY	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	PETERSEN, THOMAS 2053 PREISKER LANE, STE.E SANTA MARIA, CA 93454 (805)441-7943	\$5,249,710 \$4,565,047 \$664,559	04/22/22 05/12/22 10/28/22	95% 85%
HM1							
05-SLO-166-70.6/74.6 05-1N6504		IN SAN LUIS OBISPO COUNTY NEAR CUYAMA FROM 0.6 MILE EAST OF THE SANTA BARBARA COUNTY LINE TO ROUTE 33 0.10' RHMA-G OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE; BAKERSFIELD CA 93308 (661)392-6640	PETERSEN, THOMAS 2053 PREISKER LANE, STE. E SANTA MARIA, CA 93454 (805)441-7943	\$1,079,735 \$1,070,806 \$0	03/03/22 03/29/22 09/16/22 09/27/22	100% 100% COMPLETED
HM1							

Totals:	Authorized Final Amt:	<u>\$900,825,307</u>	Completed to Date:	<u>\$535,136,007</u>	Work This Month:	<u>\$24,508,920</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Page 71
10/27/22

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0W1804		IN FRESNO, KERN, KINGS, MADERA AND TULARE COUNTIES AT VARIOUS REPAIR TMS DETECTION AND METERING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	FERNANDO DE ALBA 3240 N. MILLBROOK AVE FRESNO, CA. 93726 (559)288-8603	\$3,537,000 \$2,476,273 \$0	06/14/21 07/07/21 12/01/22	79% 70%
HB4N							
06-FRE-0-/0 06-0Y4904 SSTG-000C-(537)E --()		IN FRESNO, KERN, KINGS, MADERA, MARIPOSA AND TULARE COUNTIES AT VARIOUS LOCATIONS CURVE WARNING SIGNS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	MARK MENGONI 3240 N.MILLBROOK FRESNO, CA 93726 (559)259-4877	\$6,073,454 \$724,753 \$524,303	01/27/22 02/23/22 08/03/23	29% 12%
HB1							
06-FRE-5-7.9/0 06-1E2104		IN FRESNO COUNTY AT ROUTE 5 AT THE ARROYO PASAJERO BRIDGE REPLACE JOINT SEALS AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441		\$674,271 \$0 \$0	09/13/22 09/30/22	0% 0%
06-FRE-5-37.2/48.8 06-0X2704 ACIM-0055-(157)E --()		IN FRESNO COUNTY FROM 1.9 MI NORTH OF THREE ROCKS ROAD UC TO 0.2 MI SOUTH OF PANOCHE ROAD OC PAVEMENT PRESERVATION (MULTI-ASSET	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700		\$26,822,899 \$16,917,249 \$3,631,165	05/11/22 06/09/22 06/19/23	31% 63%
HA22							
06-FRE-5-44.4/45.4 06-0S8304 ACIM- 005-(155)E --()		IN FRESNO COUNTY FROM 1.2 MI NORTH OF HUDSON AVE. OVERCROSSING TO 0.4 MI SOUTH OF MANNING AVE. OVERCROSSING BRIDGE REPLACEMENT AT TUMEY GULCH	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700		\$11,462,433 \$3,630,689 \$2,093,469	05/26/22 06/16/22 11/03/23	14% 32%
HA22							
06-FRE-41-20.0/33.3 06-0V7804 ACNH-X019-(032)E --()		IN FRESNO COUNTY ON ROUTE 41 PM R20.00/33.37, ROUTE 99 PM 19.36/ 22.0, ROUTE 168 PM R0.2/R9.7, AND ROUTE 180 PM R58.55/R59.85 INSTALL FIBER OPTIC SYSTEM	ALDRIDGE ELECTRIC, INC. 844 E. ROCKLAND ROAD; LIBERTYVILLE IL 60048 (847)276-1127	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4877	\$11,071,828 \$2,783,893 \$1,402,685	11/05/21 12/02/21 12/28/22	79% 25%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 72
10/27/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-21.1/0 06-1E1904		AND SR 168S (BR 42-0341R) REPLACE JOINT SEALS AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441		\$1,136,001 \$0 \$0	07/21/22 09/02/22	0% 0%
06-FRE-41-22.8/33.1 06-0Y6904		ON FRESNO 41, 168, 180 AND TULARE 99, 198 AT VARIOUS LOCATIONS ON 15 BRIDGES DECK MAINTENANCE	TRUEDELLE CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	FERNANDO DEALBA 3240 N. MILLBROOK AVE FRESNO, CA. 93726 (559)288-8603	\$1,785,351 \$1,731,456 \$0	05/19/21 06/11/21 09/15/22 09/21/22	100% 100% OVER RUN
HM3							
06-FRE-41-23.1/0 06-1A6404		IN FRESNO COUNTY IN FRESNO ON ROUTE 41 AT VENTURA AVENUE VIADUCT AND ON ROUTE 180 AT 180/41 CONNECTOR SEPARATION JOINT AND DECK REHAB	T.P.A. CONSTRUCTION, INC. 2406 CLUBHOUSE DRIVE; ROCKLIN CA 95765 (916)919-1624		\$1,596,857 \$0 \$0	05/20/22 09/28/22	0% 0%
06-FRE-63-/0 06-1E0404		IN FRESNO AND TULARE COUNTIES AT VARIOUS LOCATIONS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700		\$694,800 \$704,389 \$370,064	06/23/22 07/21/22 11/10/22	65% 97%
HM							
06-FRE-99-4.9/11.6 06-0U4204 ACNH-P099-(666)E --()		IN AND NEAR SELMA FROM 0.1 MI SOUTH OF SECOND STREET UC TO 0.5 MI NORTH OF MERCED STREET UC PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	DONALD HIURA 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-2795	\$62,134,111 \$35,729,547 \$5,817,091	02/25/21 03/18/21 07/06/23	56% 57%
HA22							
06-FRE-99-/0 06-0U2304		IN FRESNO, MADERA AND FRESNO COUNTIES AT VARIOUS LOCATIONS UPGRADE STORMWATER PUMPING PLANTS	KOCH & KOCH INC 16510 SOUTHRIDGE DR PENN VALLEY CA 95946 (530)432-4000	KIMURA, JUSTIN 2750 N. PARKWAY FRESNO, CA 93722 (559)974-5337	\$4,994,700 \$4,947,720 \$322,303	04/24/20 06/03/20 11/09/22	94% 99%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 73
10/27/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-145-/20.3 06-0Y4204 SSTG-S145-(001)E --()		IN FRESNO COUNTY NEAR FIVE POINTS FROM ROUTE 33/5 SEPARATION TO KAMM AVENUE AND FROM MANNING AVENUE TO CHURCH AVENUE INSTALL CENTERLINE AND SHOULDER	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA. 93726 (559)341-3377	\$1,660,701 \$1,546,871 \$159,778	12/31/21 01/25/22 11/08/22	85% 92%
HB1							
06-FRE-180-54.1/56 06-342354		IN AND NEAR FRESNO FROM 0.2 MILE WEST OF BRAWLEY AVENUE TO TEILMAN AVENUE HIGHWAY PLANTING	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600		\$5,328,436 \$143,613 \$85,863	05/20/22 07/15/22 06/29/23	15% 3%
06-FRE-180-58.8/58.8 06-0Y7904 HSST-P180-(061)E --()		IN FRESNO AT THE NB 41 CONNECTOR RAMP FROM WB 180. CONSTRUCT CONCRETE GUARDRAIL	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4877	\$675,498 \$621,133 \$211,940	04/13/22 05/16/22 10/20/22	93% 91%
HB1							
06-FRE-180-61.4/62.5 06-1E1004		SLURRY SEAL AND MODIFY ELECTRICAL S YSTEMS. SLURRY SEAL AND MODIFY ELECTRICAL	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE; WEST SACRAMENTO CA 95691 (916)373-1500		\$905,720 \$828,954 \$148,528	04/21/22 05/17/22 10/25/22	96% 88%
06-FRE-180-108.0/110.8 06-1C3704		IN FRESNO AND TULARE COUNTIES ON RTE 180 FROM 0.1 MILE WEST OF RTE 245 TO 1.3 MILES EAST OF FRESNO COUNTY LINE AND ON RTE 245 FRO OVERLAY WITH DIGOUTS	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4877	\$4,543,774 \$4,101,119 \$0	04/21/22 06/09/22 10/07/22 10/10/22	100% 100% COMPLETED
HM1							
06-FRE-180-133.2/134 06-1E5304		IN FRESNO COUNTY, ON STATE ROUTE 180 FROM POST MILE 133.2 TO POST MILE 134.0 NORTH OF BOYDEN CAVERN DIR ORDER EMERGENCY F.A. REPAIR ROADWAY DAMAGE DUE TO ROCK FALL	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706	DEALBA, FERNANDO 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)288-8603	\$372,940 \$0 \$0	04/25/22 05/17/22 05/06/22	0% 0%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 74
10/27/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-81.7/87 06-0U4704 ACIM-005 -(204)E --()		IN KERN AND KINGS COUNTIES FROM 0.7 MILE SOUTH OF TWISSELMAN ROAD OVERCROSSING TO 0.3 MILE NORTH OF KERN/KINGS COUNTY LINE PAVEMENT REHABILITATION (2R)	PAPICH CONSTRUCTION COMPANY, INC 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	DADAWALLA, DIN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$40,593,928 \$35,821,591 \$962,503	08/12/20 08/27/20 03/01/23	100% 88% OVER RUN
06-KER-46-29.7/31.9 06-442554 PLUL-6206-(031)N --()		ON STATE ROUTE 46, FROM THE INTERSECTION OF BROWNS MATERIAL ROAD TO 0.3 MILES EAST OF LOST HILLS ROAD. 2-LANE CONVENTIONAL HIGHWAY TO	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$20,172,749 \$13,116,799 \$648,820	01/08/21 02/02/21 08/11/23	44% 64%
HE13							
06-KER-58-6.0/15.4 06-0X3504		NEAR MCKITTRICK FROM SAN LUIS OBISPO COUNTY LINE TO JCT. ROUTE 33 PAVEMENT PRESERVATION (CAPM)	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361	ROBERT DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0948	\$5,290,748 \$3,965,944 \$0	09/28/21 10/07/21 09/30/22 10/11/22	89% 81% COMPLETED
HA22							
06-KER-58-53.4/54.5 06-0W15V4 ACNH-X029-(151)E --()		IN KERN COUNTY IN BAKERSFIELD ON ROUTE 58 FROM SOUTH H STREET OVERCROSSING TO ROUTE 204 AND ON ROUTE 204 FROM ROUTE 58/204 SEPARA ADA UPGRADES	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000		\$6,303,003 \$0 \$0	10/06/22 10/21/22	0% 0%
06-KER-58-535.0/0 06-1C8904		IN THE CITY OF BAKERSFIELD, KERN COUNTY AT VARIOUS BRIDGE LOCATIONS ON RTE 58, 99 AND 178 SECURE AND REPAIR DAMAGED ENTRY POINTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD, CA 93308	QUIROZ, JOSE 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)513-1469	\$2,535,000 \$0 \$0	12/06/21 03/13/22 09/21/22	0% 0%
20.20.201 130							
06-KER-65-/0 06-1E0504		IN KERN COUNTY AT VARIOUS LOCATIONS REMOVE, REPLACE AND REPAIR CULVERTS	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911		\$901,810 \$816,245 \$474,022	04/21/22 05/09/22 10/26/22	100% 90% OVER RUN
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 75
10/27/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-10.4/21.2 06-0Q9204 ACNH-P099-(660)E --()		IN AND NEAR BAKERSFIELD FROM 0.4 MI SOUTH OF OLD US-99 OVERCROSSING (S. UNION AVE.) TO 0.1 MI NORTH OF WHITE LANE OVERCROSSING PAVEMENT REHABILITATION AND IMPROVE	GRIFFITH-ATKINSON JV 3050 E. BIRCH STREET; BREA CA 92821 (661)392-6640	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$51,490,549 \$29,411,061 \$4,360,287	12/08/20 12/31/20 05/26/23	48% 57%
06-KER-99-23.6/28.4 06-0Q2804 BINH-X029-(143)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM BRUNDAGE LANE OC TO BEARDSLEY CANAL ROADWAY REHABILITATION	BROSAMER & WALL, INC. 1777 OAKLAND BLVD. WALNUT CREEK CA 94596 (925)932-7900	HUGO CAMBEROS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$68,425,658 \$65,772,218 \$395,068	10/03/18 10/25/18 10/31/22	100% 95% OVER RUN
HA22							
06-KER-119-.2/.6 06-0X7604 HSST-S119-(021)E --()		ON ROUTE 119 IN TAFT FROM 0.1 MI NORTH OF GARDNER FIELD ROAD. TO 0.5 MI SOUTH OF ASH STREET. LEFT-TURN CHANNELIZATION	GRANITE CONSTRUCTION COMPANY 3005 JAMES RD BAKERSFIELD CA 93308 (831)724-1011		\$1,353,723 \$0 \$0	09/26/22 10/19/22	0% 0%
HB1							
06-KER-119-9.8/13.3 06-0X2004		ON ROUTE 119 IN KERN COUNTY FROM 0.75 MI WEST OF CHERRY AVENUE TO TUPMAN ROAD REPAIR AND INSTALL DRAINAGE SYSTEMS	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$897,963 \$860,707 \$0	05/15/19 06/05/19 11/07/22	100% 96%
06-KER-119-301.0/30.9 06-1F4404		ON SR 119 IN KERN COUNTY FROM PM 30.1 TO PM 30.9 REMOVE AND REPLACE FAILED PAVEMENT DIRS EFA #06A2859 REMOVE AND REPLACE FAILED PAVEMENT	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD, CA 93308	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-5825	\$373,000 \$0 \$0	07/18/22 07/18/22 08/28/22	0% 0%
20.20.201 130							
06-KER-184-.9/L1.1 06-0V2804 SSTG-P184-(016)E --()		NEAR WEEDPATCH FROM 0.1 MI SOUTH TO 0.1 MI NORTH OF SUNSET BLVD. INTERSECTION IMPROVEMENTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE; BAKERSFIELD CA 93308 (661)392-6640	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,156,735 \$293,745 \$293,745	02/24/22 03/16/22 12/21/22	10% 9%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 76
10/27/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-204-2.8/0 06-0W9904 HSST-P204-(006)E --()		IN KERN COUNTY IN BAKERSFIELD ON SR- 204 AT 8TH STREET INSTALL HYBRID PEDESTRIAN BEACON	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE; BAKERSFIELD CA 93308 (661)392-6640		\$1,155,511 \$760,888 \$119,451	05/09/22 05/20/22 11/01/22	68% 65%
HB1							
06-KER-223-15.7/16.3 06-0R1904 CSTG-X029-(150)E L 62-06 0-(2) --()		IN KERN COUNTY NEAR ARVIN AT ROUTE 184/223 INTERSECTION INTERSECTION IMPROVEMENT	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE; BAKERSFIELD CA 93308 (661)392-6640	CLAY LOMAX 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4741	\$5,548,735 \$3,641,534 \$1,061,851	01/25/22 02/11/22 11/10/22	89% 63%
HB4N							
06-KIN-5-/0 06-0T0204		IN FRESNO AND KINGS COUNTIES AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	MADCO ELECTRIC, INC. 2135 E. FRONT ST.; SELMA CA 93662 (559)896-5637	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$994,800 \$664,710 \$210	09/16/21 11/23/21 11/21/22	71% 67%
06-KIN-198-7.4/9.4 06-1C5204		IN KIN CO IN & NEAR LEMOORE FROM 1.5 MI W OF RTE 41/198 SEPARATION TO 0.1 MI W OF 19TH AVE OC & FROM 0.1 MI E OF 14TH AVE UC TO 0. COLD PLANE AC PVMT AND PLACE RHMA	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700		\$5,962,641 \$4,925,675 \$1,034,797	04/19/22 05/12/22 11/17/22	74% 82%
HM1							
06-KIN-198-10.5/14.8 06-0Y9304		ON KINGS 198 AT VARIOUS LOCATIONS ON 3 BRIDGES COLUMN REHAB	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST CHATSWORTH CA 91311 (818)700-0304	ROCHA, GERARDO 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (209)470-8819	\$1,596,444 \$1,201,731 \$83,188	05/25/21 06/22/21 11/18/22	87% 75%
HM1							
06-KIN-198-16.6/22.5 06-0U79U4 ACNH-P198-(081)E --()		IN AND NEAR HANFORD FROM 0.3 MI WEST OF 12TH AVE OC TO 1.5 MI EAST OF RTE 43/198 SEPARATION COMBINED ROADSIDE SAFETY IMPROVENTS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	KHAMPRASEUTH, ANOURACK 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)355-7868	\$4,083,890 \$3,997,207 \$12,286	08/26/21 09/14/21 10/29/22	95% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 77
10/27/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-41-9.2/11.7 06-1C4304		IN MADERA COUNTY ON ROUTE 41 FROM ROUTE 145 TO 0.3 MILE NORTH OF ROAD 208 AND ON ROUTE 99 FROM SAN JOAQUIN RIVER BR TO 0.5 MILE N	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	MIGUEL, PEDRO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)355-7868	\$2,729,944 \$2,223,791 \$340,606	04/07/22 05/20/22 10/26/22	97% 81%
06-MAD-99-6.9/7.6 06-0V1204 ACNH-P099-(671)E --()		IN MADERA COUNTY ABOUT 2 MI. SOUTH OF MADERA FROM 0.3 MI SOUTH OF COTTONWOOD CREEK TO AVENUE 12 OVERCROSSING. REPLACE 3 BRIDGES; BR. NO. 41-0065	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	SHAW, VICTOR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)960-9920	\$22,211,329 \$3,500 \$3,500	06/22/22 07/20/22 12/23/23	0% 0%
HA21							
06-MAD-99-24.8/0 06-1E2004		IN MADERA CO ON SR 99 (BR 41-0044L) AND SR 152 (BR 41-0011R) REPLACE BRIDGE SEALS AND	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD.; SAN FERNANDO CA 91340 (818)898-2300		\$1,008,486 \$0 \$0	08/04/22 09/14/22	0% 0%
06-MAD-145-17.5/25.5 06-1C5004		IN MADERA COUNTY NEAR MADERA FROM 0.9 MILES SOUTH OF COTTONWOOD CREEK BRIDGE TO ROUTE 41 RHMA & HMA PAVING, MODIFY SIGNAL &	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	MIGUEL, PEDRO 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)355-7868	\$1,929,562 \$1,669,248 \$49,316	04/21/22 05/12/22 10/29/22	97% 86%
06-TUL-0-/0 06-0U3004 ACNH-000C-(514)E --()		IN KINGS AND TULARE COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS WIRE THEFT RESTORATION	STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE; CHINO CA 91214 (909)591-0000	HUERTA JAVIER 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$10,826,593 \$10,322,838 \$36,754	03/17/20 04/08/20 10/21/22	100% 94%
HA23							OVER RUN
06-TUL-63-8.8/L9.2 06-0W3904		IN TULARE COUNTY IN VISALIA ON ROUTE 198 FROM CONYER STREET OVERCROSSING TO WATSON STREET AND ON ROUTE 63 FROM WILLIS STREET TO C CONSTRUCT OPERATIONAL IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700		\$788,002 \$0 \$0	05/31/22 06/29/22	0% 0%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 78
10/27/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-63-/2 06-1C3604		IN TULARE COUNTY IN AND NEAR TULARE FROM ROUTE 137 TO EAST CARTMILL AVENUE REMOVE 0.25'-0.15' HMA TYPE A-	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	HAIDAR HADDADIN ARE 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)326-4851	\$1,915,836 \$1,735,018 \$55,968	01/27/22 04/13/22 10/26/22	77% 89%
06-TUL-65-6.9/10 06-1A9804		IN TULARE COUNTY AT VARIOUS LOCATIONS PME MED CHIP SEAL	NORTHWEST PAVING, INC 8115 SECLUDED VALLEY DRIVE; REDDING CA 96001 (530)246-4388	MIKE GARRETT 8530 W ROOSEVELT VISALIA CA 93291 (661)303-4187	\$2,287,310 \$1,957,424 \$121,479	04/29/21 05/27/21 10/25/22	95% 85%
06-TUL-99-22.3/0 06-0U7704 ACNH-P099-(670)E --()		NEAR TIPTON AT THE PHILIP S.RAINE SAFETY ROADSIDE REST AREA SEWER, WATER AND IRRIGATION	TSI ENGINEERING INC 4600 ROSEVILLE ROAD; NORTH HIGHLANDS CA 95660 (916)571-5731	HAIDAR HADDADIN ARE 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)326-4851	\$6,458,171 \$2,998,911 \$269,050	12/28/21 01/25/22 03/14/23	57% 46%
06-TUL-99-30.6/35.2 06-360244 ACNH-P099-(665)E --() HE13		ON ROUTE 99 IN TULARE COUNTY NEAR TULARE FROM PROSPERITY AVE TO 1.2 MILES SOUTH OF AVENUE 280 OVERCROSSING (BR NO. 46-0195) 4F TO 6F	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	HUERTA JAVIER 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$50,460,568 \$17,140,757 \$1,256,098	04/26/21 06/11/21 02/03/23	52% 34%
06-TUL-99-/0 06-1C8804		IN TULARE ALONG ROUTE 99 & 198 AT VARIOUS LOCATIONS SECURE & REPAIR DAMAGED ENT POINTS BRIDGE	CALIFORNIA COMMERCIAL FENCE 2390 ALLUVIAL AVE CLOVIS, CA 93611 (559)575-8204	HAIDAR HADDADIN ARE 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)326-4851	\$1,690,000 \$1,696,077 \$2,347	12/06/21 02/25/22 11/18/22	86% 99%
20.20.201 130							
06-TUL-137-16.5/16.6 06-0T3504 ACNH-P137-(010)E --()		IN TULARE AT ROUTE 137/99 SEPARATION RAMP INTERSECTIONS INSTALL SIGNALS NB & SB; WIDEN N/B	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	HAIDAR HADDADIN ARE 8530 W ROOSEVELT VISALIA CA 93291 (559)326-4851	\$2,227,811 \$1,721,406 \$0	06/25/21 07/15/21 10/05/22	37% 77%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 79
10/27/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-190-34.7/39.4 06-0H1404		IN TULARE COUNTY NEAR SPRINGVILLE AT VARIOUS LOCATIONS FROM 2.4 MILES EAST OF THE BALCH PARK ROAD TO 0.6 MILE WEST OF THE WISHON D REPLACE, RELINE CULVERTS.	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	JAVIER HUERTA 8530 W ROOSEVELT VISALIA CA 93291 (559)286-7590	\$1,787,900 \$1,490,116 \$119,917	02/11/22 04/01/22 10/21/22	100% 95% OVER RUN
HA22							
06-TUL-245-1.4/1.4 06-0U2804 ACST-S245-(001)E --()		IN TULARE COUNTY ON STATE ROUTE 245 NEAR WOODLAKE AT YOKOHL CREEK AND AT KAWEAH RIVER BRIDGE REPLACEMENT	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660 (916)334-1221	HAIDAR HADDADIN ARE 8530 W ROOSEVELT VISALIA CA 93291 (559)326-4851	\$10,448,778 \$5,762,814 \$2,555,731	01/03/22 02/11/22 05/23/23	34% 55%
HA21							

Totals:	Authorized Final Amt:	<u>\$483,077,951</u>	Completed to Date:	<u>\$290,859,614</u>	Work This Month:	<u>\$29,024,182</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Page 80
10/27/22

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-KER-5-.6/1.2 07-333204		IN KERN COUNTY, AT THE TEJON SAFETY ROADSIDE REST AREA (SRRA) INSTALL PILOT STAND-ALONE,	GENUINE ENGINEERING INC 13306 INDIAN BOW CIR; CORONA CA 92883 (951)674-5000	KHAN, MOHAMMAD Z. 25061 W. AVENUE STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$2,197,722 \$1,579,042 \$0	09/08/21 10/01/21 12/29/22	64% 72%
HA22							
07-LA-1-18.9/19.9 07-359604 SNHG-P001-(678)E --()		IN LOS ANGELES COUNTY IN CITY OF REDONDO BEACH AT INTERSECTIONS OF KNOB HILL AVENUE AND DIAMOND STREET INSTALL PROTECTED LEFT TURN, MODIFY	COMET ELECTRIC, INC. 21625 PRAIRIE STREET; CHATSWORTH CA 91311 (818)262-9922	HERRERA, EDGAR 18730 SOUTH WILIMINGTON AVE COMPTON CA 90220 (310)345-6267	\$1,016,892 \$348,094 \$191,401	12/28/21 02/04/22 12/05/22	76% 34%
HB1							
07-LA-1-34.5/35.2 07-327204		IN AND NEAR SANTA MONICA, FROM LINCOLN BOULEVARD TO MCCLURE TUNNEL; ALSO ON ROUTE 10 (PM 2.1/18.3), ROUTE 2 (PM R18.7), ROUTE 10 UPGRADE THE EXISTING TRANSPORTATION	DBX, INC. 42024 AVENIDA ALVARADO; TEMECULA CA 92590 (951)296-9909	WANG, PAUL 13230 FIRESTONE BLVD STE E-2 SANTA FE SPRINGS, CA 90760 (562)345-3144	\$12,228,684 \$4,394,815 \$486,611	06/16/21 07/08/21 12/27/23	41% 36%
HB4N							
07-LA-1-46.9/50.4 07-3W8704 ACST-P001-(669)E --()		IN LOS ANGELES COUNTY, IN AND NEAR MALIBU, FROM MALIBU LAGOON BRIDGE TO SOLSTICE CANYON CREEK SLURRY SEAL DIGOUTS, SLABS	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)808-7976	\$1,263,951 \$418,537 \$0	06/09/20 07/02/20 10/30/22	91% 33%
HM1							
07-LA-1-48.7/50.6 07-4V0104 SNHG-P001-(672)E --()		IN MALIBU AT MALIBU SEAFOOD FRESH FISH MARKET & PATIO CAFE (25653 CA-1) INSTALL PEDESTRIAN SIGNAL CROSSING,	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91723 (909)599-1612	QUACH, BEN 13171 TELFAIR AVE, SUITE 101 SYLMAR, CA 91342 (213)817-0223	\$667,800 \$0 \$0	04/12/21 04/30/21 10/17/22	0% 0%
SUSPENDED							
07-LA-1-56.5/56.9 07-291404 ACST-P001-(674)E --()		IN LOS ANGELES COUNTY IN MALIBU FROM GUERNSEY AVE TO TRANCAS CANYON ROAD BRIDGE REPLACEMENT	STACY AND WITBECK, INC. 2800 HARBOR BAY PARKWAY; ALAMEDA CA 94502 (510)748-1870	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$11,009,760 \$4,133,449 \$415,564	02/18/21 03/09/21 09/29/25	10% 38%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 81
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-13.9/14.1 07-2055C4 P21L-6207-(074)E --()		IN THE CITY OF LOS ANGELES, ON GLENDLAE BLVD NEAR THE SR-2 SOUTHERN TERMINUS TRANSPORTATION ENHANCEMENT	STANCE CONSTRUCTION COMPANY 5314 MARINER LN; CHINO CA 91710 (626)274-3156	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$618,473 \$561,826 \$3,895	08/11/21 08/26/21 11/30/22	15% 90%
HB4N							
07-LA-2-14.2/14.2 07-288304 ACNH-X037-(221)E --()		IN LOS ANGELES COUNTY, IN VARIOUS CITIES ON ROUTES 2, 60, 164 AND 210 AT VARIOUS LOCATIONS TARGET POLLUTANTS (STORM WATER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)308-2033	\$3,264,786 \$3,110,951 \$27,671	03/01/21 04/30/21 07/24/23	50% 95%
HA42							
07-LA-2-18.7/18.7 07-384804		LA-2 PM 18.65, LA-101 PM 7.74/13.88, LA-134 PM 0.51/13.24, LA-170 PM 14.5/19.3, LA-405 PM 39/44.74 CLEAN CA SAFETY ENHANCEMENT	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	TOUOUNCHIAN, SAM 601 S GLENOAKS #310 BURBANK, CA 91502 (310)345-6201	\$1,687,487 \$320,024 \$167,740	07/19/22 08/17/22 02/08/23	39% 19%
07-LA-2-26.4/79.8 07-3325A4 SSTG-P002-(041)E --()		IN LOS ANGELES COUNTY FROM BAY TREE RD TO BIG PINES HWY INSTALL AND UPGRADE MBGR	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706-1747 (626)960-9502	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$12,073,126 \$0 \$0	09/27/22 10/10/22 12/09/22	0% 0%
HB1							
07-LA-2-26.4/79.8 07-332504 SSTG-P002-(041)E --()		IN LOS ANGELES COUNTY FROM BAY TREE RD TO BIG PINES HWY INSTALL AND UPGRADE MBGR	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$16,171,597 \$5,086,555 \$0	11/23/21 12/22/21 06/30/24	41% 99%
HB1							
07-LA-5-1.7/1.7 07-325704		IN SANTA FE SPRINGS AT 14044 FREEWAY DRIVE ADJACENT TO I-5 BETWEEN VALLEY VIEW AVE AND ALONDRA BOULEVARD. CONSTRUCT SOUTHERN REGIONAL	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN; IRVINE CA 92618 (949)299-1400	FREMPPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (562)345-9865	\$20,303,535 \$19,063,229 \$0	05/07/19 06/07/19 12/31/22	63% 94%
HA11							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 82
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-8.2/8.2 07-4V3004		LOS ANGELES COUNTY IN DOWNEY AT ROUTE 5/19SEPARATION UPGRADE TRAFFIC SIGNAL AND LIGHTING.	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA CA 92509	FREMPONG, SAMUEL 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-9865	\$373,000 \$0 \$0	06/16/22 06/30/22 09/22/23	0% 0%
HB4N							
07-LA-5-17.9/18 07-351804 CIMG-005 -(130)E --()		IN THE CITY OF LOS ANGELES AT INTERSECTION OF I-5 AND CESAR CHAVEZ AVENUE. UPGRADE TRAFFIC SIGNALS AND CURB	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	FARDOUN, MIKE 1041 W BADILLO STE, 112 COVINA, CA 91722 (626)339-1601	\$697,097 \$0 \$0	12/22/21 01/20/22 07/10/23	0% 0% SUSPENDED
07-LA-5-18.2/18.2 07-332704 SHIM- 005-(128)E --()		IN LOS ANGELES COUNTY, SR-5 PM 18.26 AT THE CONNECTOR FROM WESTBOUND ROUTE 10 TO SOUTHBOUND ROUTE 5 APPLY HIGH FRICTION SURFACE	WESTCOAST PUBLIC WORKS INC 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364 (818)256-9401	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)798-6053	\$1,475,349 \$1,538,210 \$15	11/27/19 12/24/19 11/15/22	98% 100%
HB1							
07-LA-5-19.6/19.9 07-308004 ACIM- 005-(107)E --()		IN LOS ANGELES CITY, FROM 0.1 MILE SOUTH OF NORTH BROADWAY AVENUE OVERCROSSING TO 0.1 MILE NORTH OF PASADENA AVENUE OVERCROSSING PAVEMENT PRESERVATION	SEMA CONSTRUCTION, INC. 42690 RIO NEDO, SUITE G TEMECULA, CA 92590 (949)470-0500	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (626)337-8252	\$3,150,356 \$280,532 \$0	05/25/18 06/19/18 03/14/23	0% 9% SUSPENDED
HA22							
07-LA-5-19.7/36 07-324904		IN THE CITY OF LOS ANGELES AT HUMBOLDT STREET, GLENDALE BOULEVARD, AND SHELDON STREET UPGRADE PUMP PLANTS	STACY AND WITBECK, INC. 2800 HARBOR BAY PARKWAY; ALAMEDA CA 94502 (510)748-1870	GURFINKEL, VLADIMIR 601 S. GLENOAKS BLVD #310 BURBANK, CA 91502 (818)333-9876	\$4,807,962 \$0 \$0	04/21/22 06/10/22 06/22/23	0% 0%
HA22							
07-LA-5-29.4/31.6 07-1218W4 IM- 005-(078) --()		IN LOS ANGELES COUNTY IN BURBANK FROM WEST MAGNOLIA BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF BUENA VISTA STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342 (818)362-9200	GURFINKEL, VLADIMIR 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (562)572-5538	\$267,717,866 \$255,085,732 \$233,632	11/29/12 12/20/12 07/01/23	94% 95%
HB5	SWPPP						

Page 83
10/27/22

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-31.8/42.6 07-0W1004		IN LOS ANGELES COUNTY IN LOS ANGELES FROM COHASSET STREET UNDER- CROSSING TO ROXFORD STREET UNDER- CROSSING REPLACE PCC SLABS,GRIND PCC	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	TOUTOUNCHIAN, SAM 601 S. GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (818)333-9876	\$8,295,854 \$29,700 \$29,700	06/28/22 07/11/22 03/17/23	38% 0%
HM1							
07-LA-5-33.1/39.1 07-384404		LA CO. ROUTE 5 BETWEEN PM 33.1 AND PM 39.1 CLEAN CA BEAUTIFICATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	LAO, ARTURO 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$5,042,931 \$0 \$0	07/06/22 08/25/22	0% 0%
07-LA-5-39.4/44.4 07-319904 ACIM-005 -(030)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5/118 SEPARATION TO BALBOA BOULEVARD OVERCROSSING_ ROADSIDE SAFETY IMPROVEMENTS	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	LAO, ARTURO 9225 CRANFORD AVENUE PACOIMA, CA 91331 (213)718-8036	\$2,537,319 \$2,112,075 \$710,977	09/14/21 10/05/21 12/30/22	73% 83%
HB34							
07-LA-5-54.4/54.8 07-328804		IN SANTA CLARITA, FROM 0.4 MILE NORTH OF RYE CANYON ROAD TO 1.4 MILES SOUTH OF ROUTE 5/126 INTERCHANGE AT THE NORTHBOUND CASTAIC REPLACE OFFICE STRUCTURE AND	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE.; AZUSA CA 91702 (626)334-5775	KHAN, MOHAMMAD 25061 W. AVE STANFORD SUITE 70 VALENCIA, CA 91355 (661)257-0273	\$1,239,008 \$0 \$0	12/08/21 01/07/22 05/31/23	0% 0% SUSPENDED
07-LA-5-59.5/67.9 07-323404 ACIM-0053-(074)E --()		AT VALENCIA AND CASTAIC, FROM LAKE HUGHES ROAD UNDERCROSSING TO 1.9 MILES NORTH OF TEMPLIN HIGHWAY. REPLACE SLABS, UPGRADE DRAINAGE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	OSORIO, OSCAR 25061 WEST AVE STANFORD STE 70 VALENCIA, CA 91355 (213)792-5518	\$23,907,270 \$1,475,823 \$98,800	02/25/22 03/30/22 03/11/24	13% 6%
HA22							
07-LA-5-59.5/81.8 07-4V1804		IN LA COUNTY ON ROUTE 5, ROUTE 14 AND ROUTE 138 AT VARIOUS LOCATIONS INSTALL ON-RAMP GATES	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	BESHARA, RAMY 39115 TRADE CENTER DR #210 PALMDALE, CA 93551 (213)792-9662	\$1,114,596 \$20,120 \$20,120	06/27/22 08/11/22 07/11/23	16% 2%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 84
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-61.5/63.7 07-2XC004		LA COUNTY NEAR CASTAIC LAKE RTE FIRE BEGANGENERATING FIRE DAMAGE TO FWY THIS WILL PROVIDE FIRE DAMAGE REPAIR DIR'S ORDER EMERGENCY FIRE DAMAGE REPAIR	SECURITY PAVING COMPANY INC 3075 TOWNSGATE RD STE 200 WESTLAKE VILLAGE CA 91361	OSORIO, OSCAR 25061 W STANFORD AVE VALENCIA CA 91355 (213)792-5518	\$17,855,000 \$0 \$0	09/01/22 10/07/22 08/31/23	0% 0%
20.20 201130							
07-LA-5-87.4/87.4 07-325904		IN LOS ANGELES COUNTY, NEAR KERN COUNTY LINE, AT THE TEJON PASS OVERCROSSING BRIDGE NO 53-1779 SEISMIC RETROFIT OF BRIDGE, WIDEN	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	KHAN, MOHAMMAD Z 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91353 (661)257-0273	\$1,609,086 \$806,368 \$208,155	02/17/22 03/16/22 03/31/23	43% 50%
HA21							
07-LA-5-/1.5 07-2159U4 NHPI-0052-(981)N MO06-62 0-(062)N --() HB5		IN LOS ANGELES AND ORANGE COUNTIES IN BUENO PARK, LA MIRADA, CERRITOS SANTA FE SPRINGS FROM ARTESIA BLVD UNDERCROSSING TO NORTH FO WIDEN AND REALIGN FREEWAY (SEGMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	SAKER, GEORGE 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-3125	\$155,019,284 \$143,957,897 \$514,306	05/27/16 07/15/16 09/29/23	83% 93%
07-LA-10-.1/13.3 07-384604		LOCATES ON ROUTE 10 FROM PM 0.1 TO PM 13.3 AND ROUTE 60 FROM PM 4.7 TO PM 6.3 CLEAN CA SAFETY ENHANCEMENT	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	MINOVI, S	\$4,228,720 \$0 \$0	08/03/22 08/19/22	0% 0%
07-LA-10-2.1/11.1 07-304204 HSIM- 010-(850)E --() HB34		IN LOS ANGELES COUNTY IN SANTA MONICA AND LOS ANGELES FROM 0.1 MILE WEST OF ROUTE 1/10 SEPARATION TO 0.1 MILE EAST OF WEST BOULEV RELOCATE APPURTENANCES; ADD	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN; IRVINE CA 92618 (949)299-1400	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$3,467,520 \$3,234,635 \$0	10/02/19 11/19/19 04/30/22	98% 93%
07-LA-10-4.5/5.5 07-332004		IN THE CITY OF LOS ANGELES FROM BUNDY DRIVE TO SEPULVEDA BOULEVARD UNDERCROSSING; AND ON RTE 405 FROM OLYMPIC BLVD TO NATIONAL BL INSTALL IRRIGATION SYSTEM AND PLANT	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	LEON, DAN	\$1,463,402 \$0 \$0	09/02/22 09/27/22	0% 0%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 85
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-12.4/14.9 07-332604 SIMG- 010-(854)E --() HB1		IN THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE EAST OF ARLINGTON AVENUE OVERCROSSING TO 0.7 MILE EAST OF ROUTE 10/110 SEPARAT REPLACE RAISED ISLAND WITH CONCRETE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706-1747 (626)960-9502	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$15,540,970 \$14,008,297 \$1,262,612	12/16/20 01/12/21 07/30/24	45% 88%
07-LA-10-15.0/18.3 07-296604 ACIM- 010-(840)E --() HA21		IN LOS ANGELES AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF ROUTE 10/110 SEPARATION TO ROUTE 10/5/101 SEPARA TION PAINT AND REHABILITATE BRIDGE AND	CL COATINGS, INC DBA CL INDUSTRIAL COATINGS, INC 26713 MADISON AVE MURRIETA, CA 92562 (562)285-6520	MINOVI, SEPAND 902 SAN GABIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$30,020,550 \$24,977,984 \$615,981	06/04/18 06/29/18 02/21/23	96% 83%
07-LA-10-16.6/30.1 07-260804 ACNH-X037-(222)E --() HA42		IN LOS ANGELES COUNTY ON ROUTE 10 BETWEEN EAST OF SOUTH CENTRAL AVE UNDERCROSSING AND WEST OF COGSWELL RD UNDERCROSSING AND ON ROU STORM WATER MITIGATION (TRASH TMDL)	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	RODRIGUEZ, MIGUEL 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)453-7555	\$9,849,878 \$9,184,527 \$95,962	01/29/21 02/11/21 08/03/23	68% 92%
07-LA-10-30.9/31.4 07-4V2404 HB34		IN LOS ANGELES CO.,ROUTE 10 PM 30.9/31.4, IN THE CITY OF BALDWIN PARK & EAST LOS ANGELES INTERCHANGE NORTH OF THE 10/605 INTERCHAN ROADSIDE SAFETY IMPROVEMENTS	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	CHAUDHAR, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDING PARK CA 91706 (213)308-2033	\$990,350 \$696,069 \$544,010	06/21/22 07/19/22 01/20/23	42% 70%
07-LA-10-31.2/37.2 07-303904 ACIM-010 -(855)E --() HA22		IN LOS ANGELES COUNTY IN BALDWIN PARK SECURITY PAVING COMPANY, INC. AND WEST COVINA FROM 0.1 MILE EAST OF 3075 TOWNSGATE ROAD; THE 10/605 SEPARATION TO 0.3 MILE WEST OF CITRUS STREE LANE REPLACEMENT	WESTLAKE VILLAGE CA 91361 (818)362-9200	HONG, HAI 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (951)232-3742	\$46,006,690 \$43,738,488 \$341,473	11/25/20 12/17/20 10/12/23	39% 91%
07-LA-10-31.3/31.3 07-4V1604 HA42		IN LOS ANGELES COUNTY ON ROUTE 10 (PM O'DONNELL CONSTRUCTION, INC. 31.3) , AND ON ROUTE 126 (PM R5.0/R5.3) AT VARIOUS LOCATIONS RESTORE EXISTING BEST MANAGEMENT	559 W. COVINA BLVD.; SAN DIMAS CA 91773 (909)394-4510	KHAN, MOHAMMAD Z. 25061 W. AVENUE STANFORD, # 70 VALENCIA, CA 91355 (661)257-0273	\$588,870 \$582,487 \$0	03/16/21 04/08/21 09/22/22 09/23/22 COMPLETED	100% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 86
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-42.3/48.3 07-335304 ACIM-010 -(856)E --()		IN POMONA AND CLAREMONT, FROM ROUTE 57 TO THE SAN BERNARDINO COUNTY LINE REPLACE OVERHEAD SIGNS	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	IZADPANAH, MOE 3212 ROSEMEAD BLVD,STE 100 EL MONTE, CA 91731 (213)793-7418	\$2,557,159 \$122,500 \$0	12/23/21 01/14/22 06/25/24	0% 5%
HA22							
07-LA-10-46.0/48 07-319504		IN CLAREMONT AND POMONA FROM EAST OF NORTH ORANGE GROVE AVENUE UNDERCROSSING TO EAST OF SOUTH INDIAN HILL BOULEVARD UNDERCROSSING CONSTRUCT BMPS FOR STORMWATER	MARINA LANDSCAPE INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	LIU, CHEN-CHUNG 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (213)792-4877	\$733,481 \$724,575 \$1,550	09/30/21 10/22/21 05/25/23	61% 98%
HA42							
07-LA-10-135.0/15.6 07-1XW204		CITY OF LA LA-10 CONNECTORS TO NORTHBOUND LA-110 & RAMP CLOSURES INCLUDING TRAFFIC CONTROL, PCMS, KRAIL, BOARDS & SIGNS DIR'S EMER PROVIDE TRAFFIC CONTROL FOR AMERICA SUMMIT	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$460,000 \$439,913 \$0	05/23/22 06/24/22 10/03/22	40% 99%
20.80 280000							
07-LA-14-27.0/28.1 07-342804 ACNH-P014-(109)E --()		IN LOS ANGELES COUNTY IN SANTA CLARITA, FROM 0.6 MILE NORTH OF NEWHALL AVENUE UNDERCROSSING TO PLACERITA CANYON ROAD UNDERCROSSI PERMANENT RESTORATION OF SIDE SLOPE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	WASSEF, MENA (213)793-7333	\$6,717,150 \$0 \$0	09/21/22 10/06/22 01/31/24	0% 0%
HA23							
07-LA-14-28.9/29.2 07-337604		IN THE CITY OF SANTA CLARITA, NEAR SOUTHBOUND OFFRAMP TO SIERRA HIGHWAY REPLACE DAMAGED DRAINAGE SYSTEM	SEMA CONSTRUCTION, INC. 42690 RIO NEDO STE. G; TEMECULA CA 92590 (303)627-2600	SALMAN, RIDWAN 13171 TELFAIR AVE, SUITE #101 SYLMAR, CA 91342 (213)700-4082	\$4,486,573 \$4,485,082 \$0	10/15/20 11/05/20 10/31/22	100% 94%
HA22						SUSPENDED	
07-LA-14-29.0/29.5 07-339604 ACNH-P014-(107)E --()		IN SANTA CLARITA FROM 0.9 MILE NORTH OF PLACERITA CANYON ROAD TO 0.2 MILE SOUTH OF GOLDEN VALLEY ROAD PROTECTIVE BETTERMENT, REGRADE	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE; SANTA ANA CA 92704 (714)540-5351	MOHSENZADEH, ALI 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (818)746-0669	\$15,992,648 \$0 \$0	07/06/22 08/01/22 05/29/25	0% 0%
HA42						SUSPENDED	

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 87
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-14-31.4/36.5 07-320004 ACNH-P014-(105)E --()		IN LOS ANGELES, IN AND NEAR SANTA CLARITA, FROM CANYON PARK BOULEVARD TO SPRING CANYON ROAD UNDERCROSSING. ADDING VEGETATION CONTROL UNDER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	MOHSENZADEH, ALI 13171 TELFAIR AVE. SYLMAR, CA 91342 (818)746-0669	\$3,313,305 \$2,218,296 \$89,057	09/08/21 10/01/21 05/01/23	52% 67%
HB34							
07-LA-18-/4.5 07-4W6104		IN LOS ANGELES COUNTY FROM 263RD STREET EAST RT TO JCT RTE 138 DIGOUTS COLD PLANE/AC OVERLAY,	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST. STE. 101; VENTURA CA 93003 (805)765-6867	SHIH, JAMES 39115 TRADE CTR DR. STE #210 PALMDALE, CA 93551 (213)792-4663	\$1,918,376 \$1,748,930 \$0	05/26/21 06/15/21 10/03/22 09/30/22	97% 93% COMPLETED
HM1							
07-LA-22-/1.5 07-324404		IN LONG BEACH, FROM ROUTE 1 TO SAN GABRIEL UNDERCROSSING COLD PLANE PAVEMENT AND OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	TON, THANG 18000 STUDEBAKER RD., STE 360 CERRITOS, CA 90703 (310)261-8467	\$5,063,858 \$4,067,535 \$1,685,141	02/18/22 04/18/22 02/28/23	99% 79%
HA22							
07-LA-39-31.2/31.2 07-343404 HSST-P039-(038)E --()		IN LOS ANGELES COUNTY, ON ROUTE 39 AT OHL USA, INC. NORTH FORK SAN GABRIEL RIVER BRIDGE (BR. NO. 53-3069) REPLACE BRIDGE	1920 MAIN STREET STE 310 IRVINE CA 92614 (949)242-4432	HONG, HAI 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$13,776,412 \$4,315,560 \$0	10/30/19 11/12/19 04/28/25	23% 31% SUSPENDED
HA21							
07-LA-39-32.2/38.4 07-327604 CSTG-S039-(015)E --()		FROM 0.3 MILE SOUTH OF NORTH FORK SAN GABRIEL RIVER OVERCROSSING TO 0.3 MILE NORTH OF NORTH CRYSTAL LAKE ROAD UPGRADE GUARDRAIL AND END	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	DOUGHLY, JOE 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (951)217-5189	\$5,981,239 \$1,224,119 \$483,394	03/07/22 03/29/22 06/14/23	36% 20%
HB1							
07-LA-47-4.0/1.9 07-1XY804		LA-47 VINCENT THOMAS BRIDGE (53-1471) OVERLA HARBOR INTO PORT OF LA TO INSTALL METALCABLE GUARDS TO PREVENT CLIMBING & PROTECTDIR' VTB TO INSTALL METAL CABLE GUARDS	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (310)261-8467	\$985,000 \$0 \$0	03/14/22 06/09/22 10/19/22	0% 0%
20.80 360000							

Page 88
10/27/22

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-57-5.0/5.2 07-324804		IN AND NEAR DIAMOND BAR AT THE SOUTHBOUND OFFRAMP AND ONRAMP AT SUNSET CROSSING ROAD CONSTRUCT MAINTENANCE VEHICLE	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	CAO, RUDY (213)712-4785	\$1,149,424 \$0 \$0	04/07/22 05/12/22 02/05/24	0% 0%
HB34							
07-LA-57-/4.5 07-304504 HSNH-P057-(069)E --()		IN LOS ANGELES COUNTY IN DIAMOND BAR AND CITY OF INDUSTRY FROM ORANGE COUNTY LINE TO ROUTE 57/60 SEPARATION LANE REPLACEMENT	GRIFFITH COMPANY - FBD VANGUARD CONSTRUCTION INC. JOINT VENTURE 12200 BLOOMFIELD AVE.; SANTA FE SPRINGS CA 90670 (562)929-1128	SANDOVAL, MARTIN 1370 VALLEY VISTA DR, STE 150 DIAMOOOND BAR, CA 91765 (909)396-7574	\$62,694,773 \$40,315,786 \$2,279,377	06/11/20 06/29/20 04/04/25	50% 64%
HA22							
07-LA-60-.5/11.7 07-327104		IN LA COUNTY ON ROUTE 60 BETWEEN ROUTES 5/10 SEPARATION TO ROUTE 605, ON ROUTE 2 AT ROUTE 134, ON ROUTE 5 AT ROUTE 605, ON ROUTE UPGRADE TRANSPORTATION MANAGEMENT	JFL ELECTRIC, INC 8257 COMPTON AVENUE; LOS ANGELES CA 90001 (323)581-4400	PHAM, RYAN 1041 W. BADILLO ST., STE #112 COVINA, CA 91722 (213)793-7193	\$4,291,686 \$904,670 \$758,480	12/22/21 02/04/22 11/01/23	15% 21%
HB4N							
07-LA-60-2.8/11.8 07-301104 ACNH-X037-(211)E --()		IN LOS ANGELES COUNTY, IN THE CITIES OF MONTEREY PARK, MONTEBELLO, AND SOUTH EL MONTE BETWEEN I-710 AND I- 605 MAJOR PAVEMENT REHABILITATION &	GUY F. ATKINSON CONSTRUCTION, LLC 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)855-9755	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$120,147,774 \$118,120,827 \$444,504	06/03/19 06/26/19 02/23/24	60% 98%
HA22							
07-LA-60-11.0/20 07-320404 ACNH-P060-(160)E --()		IN LOS ANGELES COUNTY FROM 0.7 MILE EAST OF PECK ROAD UNDERCROSSING TO 0.5 MILE WEST OF NOGALES STREET OVERCROSSING CONSTRUCT BMPS FOR STORMWATER	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	LIU, CHEN-CHUNG (213)792-4877	\$6,430,846 \$1,615,227 \$556,934	03/21/22 04/13/22 12/18/24	14% 25%
HA42							
07-LA-60-11.5/18.3 07-4V2204		ON RTE 605 FROM 0.3 MI SOUTH TO 0.3 MI NORTH OF RTE 60/605 SEPARATION AND ON ROUTE 60 FROM 0.1 MI WEST OF RTE 60/605 SEPARATION T HIGHWAY PLANTING RESTORATION	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	DOUGHLY, JOE 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (818)400-4669	\$903,992 \$903,993 \$6,363	06/14/21 06/28/21 05/30/23	0% 0%
HA25							
						PLANT EST SATIS	

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 89
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-12.5/0 07-1XS104		LA COUNTY CITY OF WHITTIER EAST REGION MAINTENANCE STATION TO INSTALL/UPGRADE BACK UP POWER GENERATOR & ELECTRICAL SYS DIR'S EMERG	GLOBAL POWER GROUP INC 12060 WOODSIDE AVE LAKESIDE, CA 92040	PHAM, RYAN 1041 W BADILLO SUITE 112 COVINA, CA 91722 (626)339-7601	\$385,000 \$313,328 \$0	02/24/21 04/06/21 11/17/22	84% 81%
20.80 524		UPGRADE/INSTALL BACKUP GENERATOR					
07-LA-60-15.0/29.2 07-0W2404		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF TURNBULL CANYON ROADUNDERCROSSING TO 0.2 MILE WEST OF ROUTE 71/60 SE CULVERT LINING	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266	DOUGHLY, JOE 1370 VALLEY VISTA DR, STE 150C DIAMOND BAR, CA 91765 (909)396-7586	\$301,162 \$301,688 \$0	03/23/22 04/20/22 08/29/22 09/30/22	100% 100% COMPLETED
HM2							
07-LA-60-19.1/20.7 07-4V3304		IN LOS ANGELES COUNTY ON ROUTE 60 FROM STONE CREEK ROAD UNDERCROSSING TO 0.3 MILE EAST OF SOUTH NOGALES STREET LA-60, PLANTING HIGHWAY	WESTCOAST PUBLIC WORK, INC. 20058 VENTURA BLVD., #318; WOODLAND HILLS CA 91364 (888)646-6411	CAO, RODOLFO (562)907-8375	\$1,052,351 \$375,883 \$364,033	06/28/22 08/02/22 06/20/24	4% 36%
HA25							
07-LA-60-20.0/26 07-325004 ACNH-P060-(161) --()		IN LOS ANGELES COUNTY FROM 0.4 MILE WEST OF NOGALES STREET OVERCROSSING TO 0.4 MILE EAST OF SOUTH DIAMOND BAR BOULEVARD UNDERCROSS CONSTRUCT BMPS FOR STORMWATER	SEMA CONSTRUCTION, INC. 42690 RIO NEDO; STE G TEMECULA CA 92590 (303)627-2600	BASHOURA, YANINA 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (562)907-8375	\$3,355,252 \$2,010,386 \$856,728	04/12/22 05/12/22 07/17/24	14% 60%
HA42							
07-LA-60-28.0/30.4 07-323304 ACNH-P060-(162)E --()		IN LOS ANGELES COUNTY IN POMONA AT VARIOUS LOCATIONS FROM PHILLIPS RANCH ROAD OVERCROSSING TO 0.1 MILE EAST OF RESERVOIR STREET U CONSTRUCT BMP'S FOR STORMWATER	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	DOUGHLY, JOE 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (818)400-4669	\$3,188,327 \$1,169,937 \$370,172	02/17/22 03/22/22 05/28/24	44% 38%
HA42							
07-LA-60-/21.5 07-317304 ACNH-P060-(158) --()		IN LOS ANGELES COUNTY IN VARIOUS CITIES FROM ROUTE 5 TO ROUTE 710, AND FROM ROUTE 605 TO FAIRWAY DRIVE REPLACE EXISTING SIGNS WITH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	MINOVI, SEPAND 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)798-6053	\$2,203,694 \$1,690,959 \$0	11/19/20 12/15/20 01/25/23	99% 77%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 90
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-71-1.6/4.8 07-210624		LA COUNTY ROUTE 71 PM R1.6/4.8 IN POMONA FROM MISSION BLVD TO RTE 60 UPGRADE FROM EXPRESSWAY TO FREEWAY	OHL USA, INC. 1920 MAIN STREET, SUITE 310; IRVINE CA 92614 (949)242-4432	CHOU, MICHAEL 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (310)261-9100	\$90,305,848 \$27,907,553 \$2,400,630	02/05/21 03/16/21 10/10/24	35% 31%
HE13							
07-LA-90-.9/T3.3 07-0W0404		IN LOS ANGELES COUNTY IN LOS ANGELES AND CULVER CITY FROM ROUTE 1 TO SLAUSON AVENUE PCC PROFILE GRIND,SLABS,CPOL/SLURRY	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.; ORANGE CA 92867 (714)769-7025	BUI, KEVIN 11229 WOODRUFF AVE DOWNEY, CA 90241 (562)572-5983	\$3,103,750 \$0 \$0	06/09/22 07/11/22	0% 0%
HM1							
07-LA-90-1.8/1.8 07-4V0304		LA COUNTY IN LOS ANGELES CITY, RTE 90 ON/OFF RAMP AT CULVER BOULEVARD SIGNAL IMPROVEMENT; PROTECTED LEFT	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRVINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD., STE E2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$765,290 \$12,500 \$12,500	05/19/21 06/18/21 01/26/23	0% 2% SUSPENDED
07-LA-91-11.8/11.8 07-319104		IN LOS ANGELES COUNTY, IN LONG BEACH, AT NB I-710 TO EB SR-91 CONNECTOR IMPROVE VERTICAL CLEARANCE BY	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	THANG, TON 18000 STUDEBAKER RD STE, 260 CERRITOS, CA 90703 (310)261-8467	\$2,419,600 \$1,532,853 \$262,219	02/10/22 03/16/22 11/09/22	88% 61%
HA21							
07-LA-91-116.0/11.6 07-2XA504		IN LA COUNTY E/B 91 TO N/B 710 CONNECTOR OC BRDGE# 53-2241G REPAIR/REPLACE DAMAGED GIRDER 1 IN SPAN 4 , INCL K-RAIL&SHORING DIR'S REPAIR/REPLACE DAMAGED OC BRIDGE GIRDER	RV CONCRETE INC 605 E COMMERCIAL ST ANAHEIM, CA 92801	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (310)261-8467	\$2,585,000 \$0 \$0	07/05/22 07/12/22 04/20/23	0% 0%
20.20 201130							
07-LA-101-.4/11.6 07-1XV204		SECURE SOFFITS OPENING TO STRUCTURES, REPAIR DAMAGED FENCE & REPLACE W/HARDENED FENCE & GATE, CONSTRUCT HARDSCAPE DIRECTOR'S ORDER ROAD, SIDE SLOPE DAMAGE	LANDSCAPE SUPPORT SERVICES 12610 SATICOY ST SOUTH NORTH HOLLYWOOD, CA 91605	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD, SUITE 100 EL MONTE, CA 91731 (909)322-6107	\$5,870,000 \$5,495,915 \$0	10/29/21 02/02/22 11/10/22	100% 94% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 91
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-.9/.9 07-344004		IN LA D7 HQ BUILDING LOCATED @100 S.MAIN STREET LA 90012 TO REMOVE EXIST BOILERS & REPLACE W/NEW BOILERS+TUBE CONNECTIONS DIR'S EM REMOVE & REPLACE BOILERS AT D7 HQ BUILDING	CALIFORNIA BOILER INC 1800 NEWPORT CIRCLE SANTA ANA, CA 92705 (760)362-3900	IZADPANAH, MOE 3212 ROSEMEAD BLVD SUITE 100 EL MONTE, CA 91731 (213)793-7418	\$766,000 \$0 \$0	01/21/22 02/16/22 01/30/23	0% 0%
20.XX 201353							
07-LA-101-1.0/10.3 07-385204		THE PROJECT IS LOCATED ON ROUTE 101 IN LOS ANGELES COUNTY BETWEEN LANKERSHIM BLVD AND BEAUDRY AVE LA-101, CLEAN CA BEAUTIFICATION	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$4,442,641 \$18,838 \$18,838	07/12/22 08/15/22 10/12/23	1% 0%
07-LA-101-1.0/9.2 07-0W0604		IN LOS ANGELES COUNTY IN LOS ANGELES FROM SPRING ST OC TO BARHAM BLVD OC, SLABS REPAIR, DIGOUTS - SHOULDERS, GORES, 2 RAMPS SLABS REPAIR, DIGOUTS - SHOULDERS,	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110; SAN DIEGO CA 92110 (858)304-1093	FREMPONG, SAM	\$3,028,404 \$0 \$0	06/28/22 08/24/22	0% 0%
HM1							
07-LA-101-1.7/6.8 07-311404 HSNH-Q101-(364)E --()		IN THE CITY OF LOS ANGELES, FROM BEAUDRY AVENUE TO 0.1 MILE SOUTH OF N. GOWER STREET. STABILIZE SOIL AND EROSION CONTROL	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE 140 IRVINE CA 92618 (949)299-1400	AZIMA, HASSAN 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	\$4,511,439 \$3,791,851 \$0	12/19/19 01/22/20 05/30/24	56% 84%
HA42							
07-LA-101-8.0/27.3 07-303704 SNHG-Q101-(363)E --()		IN THE CITY AND COUNTY OF LOS ANGELES, FROM PILGRIMAGE OVERCROSSING TO VALLEY CIRCLE BOULEVARD OVERCROSSING UPGRADE MEDIAN BARRIER	OHL USA 1920 MAIN STREE; IRVINE CA 92614 (949)242-4432	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$34,682,729 \$26,605,113 \$717,335	12/19/19 01/22/20 04/28/23	85% 77%
HB1							
07-LA-101-11.6/11.6 07-1XU804		N. HOLLYWOOD MS CONST & UPGRADE SECURITY FENCES & INSTALL AND/OR UPGRADE SECURITY SYSTEM AND LIGHTING DIR'S EMERGENCY FORCE ACCOU UPGRADE SECURITY SYSTEM AND LIGHTING	SERVICE CONNECTED, INC. 8039 HEMET PLACE LOS ANGELES, CA 90046	CHAVEZ, EFRAIM 13171 TELFAIR AVE, SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$565,000 \$512,990 \$0	04/22/21 07/14/21 10/31/22	100% 91%
20.80 524							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 92
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-20.0/20 07-317904		IN LOS ANGELES COUNTY IN LOS ANGELES AT ENCINO AVENUE PEDESTRIAN OVERCROSSING BRIDGE DEMOLITION	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	VENKATARAMAN, K. 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8854	\$1,622,300 \$856,698 \$669,503	07/19/22 08/02/22 04/30/24	46% 53%
HA21							
07-LA-101-32.8/33.8 07-307104		IN LA, WILDLIFE CROSSING @ LIBERTY CANYON AT OR IN THE VICINITY OF LIBERTY WILDLIFE HABITAT CONNECTIVITY	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (310)945-6201	\$22,982,981 \$1,741,017 \$1,364,635	03/17/22 04/14/22 07/19/27	8% 8%
07-LA-103-.1/.1 07-327304 ACNH-P103-(005) --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT HENRY FORD AVENUE OFF-RAMP CONSTRUCT LARGER PUMP PLANT	SHIMMICK CONSTRUCTION COMPANY, INC. 530 TECHNOLOGY DR. #300 IRVINE CA 92618 (949)333-1500	LEON, DAN (562)572-5852	\$12,448,071 \$1,206,337 \$884,184	04/21/22 06/09/22 12/14/23	9% 10%
HA22							
07-LA-105-2.5/17.9 07-4W5204		IN LOS ANGELES COUNTY ON ROUTE 105. BRIDGE PRESERVATION: PLACE	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD.; SAN FERNANDO CA 91340 (818)898-2300	BUI, KEVIN 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)572-5983	\$1,600,000 \$0 \$0	06/17/22 07/25/22 07/28/23	0% 0%
HM3							
07-LA-105-7.8/10.3 07-317404 ACIM- 105-(021)E --()		IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES AND AT WILLOWBROOK FROM MAIN STREET UNDERCROSSING TO MONA BOULEVARD SLOPE STABILIZATION AND STORM WATER	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	HERRERA, EDGAR 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA. 90220 (310)609-0364	\$2,415,677 \$2,134,555 \$6,030	10/17/19 11/12/19 05/15/24	0% 0%
HA42							PLANT EST SATIS
07-LA-105-9.0/9.4 07-385604		ON RTE 105 IN THE COMMUNITY OF WILLOWBROOK FROM PM R9.0 TO PM 9.4 CLEAN CA BEAUTIFICATION	JFL ELECTRIC, INC 8257 COMPTON AVENUE; LOS ANGELES CA 90001 (323)581-4400	BUI, KEVIN 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)572-5983	\$1,923,018 \$0 \$0	07/07/22 07/29/22 08/16/24	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 93
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-13.6/14.1 07-1XW504		LA-105, PM R13.6 TO R14.1 AND TO REPAIR DAMAGES TO THE STATE HIGHWAY SYSTEM (SHS) TO BRIDGE STRUCTURES,SLOPES, ELECTRICAL	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE ST RIVERSIDE, CA 92509	INCFERRER, JOSE 11229 SOUTH WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$6,485,000 \$1,853,793 \$0	02/25/22 04/14/22 11/22/22	95% 29%
20.20 201130							
07-LA-110-.7/8.8 07-335004		IN THE CITIES OF LOS ANGELES, WILMINGTON, AND CARSON, FROM GAFFEY STREET TO ROUTE 405; ALSO ON ROUTE 210 (PM R0.0/R35.8), ROUTE 60 INSTALL DETECTION SYSTEM	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR; VISTA CA 92081 (619)460-6060	PHAM, RYAN 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (213)793-7193	\$675,650 \$357,374 \$6,083	07/22/21 08/10/21 04/04/23	70% 53%
HB4N							
07-LA-110-.7/26.1 07-312004 HSNH-X037-(218)E --()		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS UPGRADE EXISTING TRAFFIC MANAGEMENT	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE; SACRAMENTO CA 95864 (909)536-3150	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS CA 90760 (562)345-3144	\$28,685,932 \$20,311,437 \$920,463	02/10/20 03/03/20 11/07/22	97% 71%
HB4N							
07-LA-110-3.9/5.9 07-336504 ACIM-1101-(849)E --()		IN AND NEAR CARSON, FROM WEST ANAHEIM AUTOBAHN CONSTRUCTION, INC. STREET TO E 228TH STREET ROUTE 110/1 SEPARATION TO 0.4 MILE NORTH OF SEPULVEDA BLVD UC CONSTRUCT MAINTENANCE VEHICLE	933 N. BATAVIA ST.; ORANGE CA 92867 (714)769-7025	TON, THANG 18000 STUDEBAKER RD., STE 360 CERRITOS, CA 90703 (310)261-8467	\$1,299,205 \$406,458 \$70,922	03/08/22 03/29/22 12/08/22	27% 31%
HB34							
07-LA-110-6.8/19.5 07-4W7804		07-110- PM 6.8/19.5 APPLY DECK METHACRYLATE, REPLACE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.; ORANGE CA 92867 (714)769-7025	HERRERA, EDGAR 18730 S. WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$2,217,293 \$696,545 \$240,720	04/26/21 05/20/21 01/09/23	57% 31%
HM3							
07-LA-110-13.4/23.1 07-238304 HSIM- 110-(848)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM 120TH STREET OVERCROSSING TO 3RD STREET OVERCROSSING STORM WATER MITIGATION FOR LA RIVER	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE ST; RIVERSIDE CA 92509 (909)342-8447	INCCHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)337-8252	\$3,553,235 \$3,542,444 \$0	10/22/19 12/13/19 08/22/22 09/23/22	100% 100% COMPLETED
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 94
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-22.8/22.8 07-322304		IN THE CITY OF LOS ANGELES, AT THE 5TH STREET OVERCROSSING NO. 53-0685 AND 6TH STREET OVERCROSSING NO. 53- 0746. BRIDGE RAIL UPGRADE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	HERRERA, EDGAR 18730 S WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$3,559,639 \$2,074,428 \$289,922	10/04/21 10/22/21 12/28/22	81% 58%
HA21							
07-LA-110-66.0/7.4 07-1XY304		IN LA COUNTY RTE 110 IN CITY OF TORRANCE TO REPAIR SLOPE EROSION BY RE-GRADING EMBANKMENT & REPLACE DAMAGED CONCRET DITCHDIR'S EME REPAIR SLOPE, EMBANKMENT & CONCRETE DITCH	ORNELAS CONSTRUCTION, INC 1024 N MACLAY AVENUE SUITE J SAN FERNANDO, CA 91340	FERRER, JOSE 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$980,000 \$97,593 \$0	03/16/22 05/24/22 01/27/23	79% 10%
20.20 201130							
07-LA-110-/31.9 07-329804 ACNH-P110-(023)E --()		IN LOS ANGELES COUNTY, IN VARIOUS CITIES, FROM 9TH STREET/GAFFEY STREET TO END OF FREEWAY OVERHEAD GUIDE SIGNS & LIGHTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	HERRERA, EDGAR 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$3,621,758 \$2,440,640 \$368,712	12/13/21 01/06/22 04/18/23	60% 67%
HA22							
07-LA-118-1.5/10.2 07-325304 ACNH-P118-(068)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF 118/27 SEPARATION TO 0.2 MILE EAST OF SEPULVEDA BLVD UNDERCROSSI STORMWATER MITIGATION	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	LAO, ARTURO 9225 CRANFORD AVE PACOIMA, CA 91331 (213)718-8036	\$3,187,616 \$2,176,986 \$73,667	12/27/21 02/10/22 03/26/24	22% 67%
HA42							
07-LA-118-11.3/12.8 07-1XS704		LA COUNTY W/B&E/B 118 @LAUREL CNY BL&N/B 5@PENROSE TO RECONSTRUCT/STABILIZE ENBANKMTSLOPES, FENCES, RSP, DS, HAZ WASTE REMOVAL GRADIR' REPAIR DAMAGE DUE TO HOMELESS ENCAMPMENT	ORTIZ ENTERPRISES INC 6 CUSHING STE 200 IRVINE, CA 92618	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$9,777,030 \$5,182,321 \$0	12/01/20 02/03/21 12/30/22	99% 65%
20.20 201130							
07-LA-118-57.0/5.8 07-1XP904		IN LA COUNTY W/B LA-118 RESEDA BLVD OFFRMP TO REPAIR DEPRESSED PAVEMENT AND REPAIR FAILED DRAINAGE SYSTEM & EMBANKMENTS DIR'S EMERG REPAIR FAILED DRAINAGE SYSTEM	ORNELAS CONSTRUCTION, INC 1024 N MACLAY AVENUE SUITE J SAN FERNANDO, CA 91340	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,935,000 \$720,208 \$0	08/03/20 09/01/20 12/30/22	2% 37%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 95
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-134-2.6/4.8 07-311604 ACNH-P134-(041)E --()		IN LOS ANGELES COUNTY IN BURBANK & LOS ANGELES FROM BOB HOPE DRIVE UNDERCROSSING TO VICTORIA BOULEVARD /RIVERSIDE DRIVE OVERCROSS STABILIZE SOIL AND EROSION CONTROL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	AYALA VANEGAS, DAVID 601 S GLENOAKS BLVD STE 310 BURBANK, CA 91502 (213)793-7238	\$1,262,245 \$1,130,682 \$2,520	07/29/20 08/20/20 12/05/24	0% 0% PLANT EST SATIS
HA42							
07-LA-134-12.6/12.9 07-322404		IN PASADENA AT THE ARROYO SECO BRIDGE BEADOR CONSTRUCTION COMPANY, (NO.53-0166) AND AT THE ORANGE GROVE INC. ON-RAMP OVERCROSSING BRIDGE (NO.53- 2197K) REPLACE/UPGRADE BRIDGE RAILING	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	TOUTOUNCHIAN, SAM 601 S. GLENOAKS BLVD BURBANK, CA 91502 (818)613-0956	\$6,143,700 \$0 \$0	08/03/22 08/19/22 11/03/23	0% 0%
HA21							
07-LA-134-12.9/13.2 07-1XX204		IN LA COUNTY @ VARIOUS LOCATIONS 134,101 210&710 TO REPAIR DAMAGE FROM UNSHelterED ENCAMPMENTS, FENCING, CLEAR&GRUBBING ETC DIR'S REPAIR DAMAGE AT VARIOUS LOCATIONS	RV CONCRETE INC 605 E COMMERCIAL ST ANAHEIM, CA 92801	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$3,660,000 \$61,540 \$0	02/07/22 03/25/22 12/20/22	68% 2%
20.20 201130							
07-LA-134-/13.3 07-311704 HSNH-P134-(040)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, BURBANK, GLENDALE AND PASADENA FROM ROUTE 101/134 SEPARATION TO JUNCTION OF ROUTE 210/710 PAVEMENT PRESERVATION	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	AYALA VANEGAS, DAVID 601 S GLENOAKS BLVD STE 310 BURBANK CA 91502 (213)793-7238	\$38,595,063 \$26,742,417 \$1,694,565	04/16/20 05/08/20 05/30/23	75% 68%
HA22							
07-LA-138-55.2/56.3 07-286204 STPL-6207-(063)E --()		IN LOS ANGELES COUNTY, AT LITTLEROCK, FROM 87TH STREET EAST TO 0.2 MILE EAST OF 96TH STREET EAST WIDEN CONVENTIONAL HIGHWAY (SEG 6)	GRANITE CONSTRUCTION COMPANY 213 E COLUMBIA WAY LANCASTER CA 93535 (661)726-4447	SHIH, JAMES 39115 TRADE CTR DR SUITE 210 PALMDALE CA 93551 (213)792-4663	\$9,997,643 \$10,046,020 \$0	03/14/19 04/05/19 08/24/23	65% 96%
HE13							
07-LA-138-59.1/60.2 07-4V3604		IN LA COUNTY IN PEARBLOSSOM FROM 121ST STREET EAST TO LONGVIEW RD LA-138 DRAINAGE	WESTCOAST PUBLIC WORK, INC. 20058 VENTURA BLVD., #318; WOODLAND HILLS CA 91364 (888)646-6411	BESHARA, RAMY 39115 TRADE CTR DRIVE PALMDALE CA 93551	\$891,062 \$874,699 \$0	11/23/21 12/21/21 08/22/22 09/27/22	100% 100% OVER RUN
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 96
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-138-/36.9 07-310404 ACNH-P138-(062)E --()		IN LOS ANGELES ON ROUTE 138 FROM FROM C. A. RASMUSSEN, INC. I-5 (GORMAN POST ROAD) TO JUNCTION OF 28548 LIVINGSTON AVENUE; SR-138/14 PAVEMENT PRESERVATION	VALENCIA CA 91355 (661)367-9040	SHIH, JAMES 39115 TRADE CTR DR PALMDALE CA 93551 (661)273-3001	\$17,410,691 \$18,543,184 \$0	10/17/19 11/04/19 10/14/22	75% 98%
HA22							
07-LA-170-14.5/16.6 07-329704 ACNH-P170-(006)E --()		IN THE CITY OF LOS ANGELES AND NORTH HOLLYWOOD, FROM 170/134 JUNCTION TO OXNARD STREET UNDERCROSSING CONSTRUCT MAINTENANCE VEHICLE	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	VENKATARAMAN, KRIS 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$2,193,132 \$0 \$0	08/23/22 09/28/22	0% 0%
HB34							
07-LA-210-1.3/1.3 07-1XY104		IN LOS ANGELES COUNTY WESTBOUND RTE 210 REPAIR SINKHOLE AND SLOPE WASHOUT & RESTORDAMAGED CALLBOX INCL GUARD RAIL&SOLAR PANLDIR'S REPAIR DAMAGE DUE TO SINKHOLE	FLATIRON WEST, INC. 14726 RAMONA AVE STE 300 CHINO, CA 91710	SALMAN, RIDWAN 25061 WEST AVE STANFORD STE 70 VALENCIA, CA 91355 (213)505-0610	\$485,000 \$68,519 \$0	01/14/22 04/01/22 12/19/22	16% 14%
20.20 201130							
07-LA-210-7.5/7.8 07-385704		ON RTE 210 FROM KAGEL CANYON ST TO FOOTHILL BLVD CLEAN CA BEAUTIFICATION	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$608,971 \$16,038 \$8,038	07/11/22 08/11/22 12/28/22	27% 3%
							SUSPENDED
07-LA-210-9.7/51.9 07-326804		AT ROUTE 210 FROM PM R9.71 TO PM R51.923 AMERICANS WITH DISABILITY (ADA)	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	AMORSOLO, MARK 9225 CRANFORD AVENUE PACOIMA, CA 91331 (818)266-5626	\$23,680,000 \$4,040,438 \$264,638	12/14/21 12/23/21 04/17/25	20% 17%
HB71							
07-LA-210-15.6/18.5 07-330704 ACIM-210 -(853)E --()		IN LOS ANGELES COUNTY IN GLENDALE AND LA CANADA FLINTRIDGE FROM LOWELL AVENUE UNDERCROSSING TO WALTONIA DRIVE UNDERCROSSING TO RESTORE EXISTING IRRIGATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$3,278,060 \$2,652,879 \$78,365	09/09/21 10/01/21 12/25/22	85% 81%
HA25							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 97
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-19.6/20.3 07-4U1604		IN LOS ANGELES COUNTY IN LA CANADA FLINTRIDGE FROM 0.2 MILE EAST OF ROUTE 2/210 SEPARATION TO OAKWOOD AVENUE OVERCROSSING TO UPGRADE IRRIGATION SYSTEM AND TO	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	EL JAMAL, JAMAL 2090 FERN LANE GLENDALE, CA 91226 (818)637-2506	\$976,793 \$59,435 \$59,435	06/17/22 07/29/22 07/19/24	4% 6%
07-LA-210-19.8/24.3 07-0W2204		IN LOS ANGELES COUNTY ON ROUTE 210 AT VARIOUS LOCATIONS CLEAN AND LINE CULVERTS	JABRE CONTRACTING INC. 1813 MANZANITA LANE; MANHATTAN BEACH CA 90266 (310)720-0277	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$246,940 \$248,240 \$0	04/25/22 05/09/22 09/21/22 10/06/22	100% 100% COMPLETED
HM2							
07-LA-210-33.6/36.5 07-301704 ACNH-X037-(227) --()		ON RTE 210 FROM 0.1 MILE WEST OF SOUTH MAGNOLIA AVE UC TO 0.1 MILE EAST OF RTE 210/605 SEP AND RTE 605 FROM 0.1 MILE SOUTH TO 0.2 STABILIZE SOIL AND EROSION CONTROL.	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	RODRIGUEZ, MIGUEL 3212 ROSEMEAD BLVD #100 EL MONTE, CA 91731 (626)572-6732	\$3,108,515 \$14,400 \$14,400	03/22/22 04/20/22 07/29/26	6% 0%
HA42							
07-LA-210-35.9/52.1 07-0W1104		IN LOS ANGELES COUNTY FROM HIGHLAND AVENUE UNDERCROSSING IN DUARTE TO SAN ANTONIO WASH BRIDGE IN CLAREMONT DIGOUTS, SLURRY SEAL, COLDPLANE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD, STE100 EL MONTE, CA 91731 (626)572-6732	\$7,660,856 \$1,925,439 \$1,072,546	04/04/22 04/26/22 01/30/23	57% 25%
HM1							
07-LA-210-36.0/40.6 07-323104 ACIM-2101-(855) --()		IN LOS ANGELES COUNTY IN IRWINDALE AND AZUSA FROM 0.1 MILE EAST OF HIGHLAND AVENUE UNDERCROSSING TO SOUTH CITRUS AVENUE OVERCROSS CONSTRUCT BMP FOR STORM WATER	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	HONG, HAI 1041 W BADILLO ST, STE 112 COVINA CA 91722 (951)232-3742	\$2,938,146 \$327,413 \$68,683	06/01/22 07/11/22 12/06/24	5% 11%
HA42							
07-LA-210-36.7/37.1 07-325204		IN IRWINDALE, ON THE SAN GABRIEL RIVER BRIDGE NO. 53-1867 HINGE AND DIAPHRAGM REPAIRS	FLATIRON WEST 14726 RAMONA AVE STE 300 CHINO CA 91710 (909)597-8413	IZADPANAH, MOE 3212 ROSEMEAD BLVD SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$17,332,866 \$15,289,246 \$1,339,452	02/15/22 03/08/22 01/15/23	68% 88%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 98
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-41.3/44.6 07-322604 ACIM-2101-(856)E --() HA42		IN LOS ANGELES COUNTY IN GLENDORA AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF BARRANCA AVENUE OVERCROSSING TO 0.1 MILE WEST OF AME CONSTRUCT BMP FOR STORM WATER	SEMA CONSTRUCTION, INC. 42690 RIO NEDO RD STE G TEMECULA CA 92590 (951)446-4505	PUNJABI, RAJ 1041 W BADILLO STE 112 COVINA, CA 91722 (213)505-5907	\$3,390,606 \$631,177 \$502,295	05/10/22 06/13/22 11/09/23	13% 19%
07-LA-210-44.7/52.1 07-328504 ACNH-P210-(017)E --() HA42		IN SAN DIMAS, LA VERNE, AND CLAREMONT, FROM AMELIA AVENUE TO 0.4 MILE EAST OF MONTE VISTA AVENUE. CONSTRUCT STORMWATER TREATMENT BEST	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	CHAUDHARI, SUSHIL 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (213)453-7555	\$2,794,762 \$1,286,498 \$699,628	04/01/22 04/26/22 07/30/24	17% 45%
07-LA-210-297.0/29.8 07-1XV704 20.XX 201130		LA-210 @ MICHILLINDA AVE UC(BR #53- 1956R) BETWEEN E/B 210&S/B MICHILLINDA AVE ONRAMPREPAIR FIRE BRIDGE DAMAGE & HARDSCAPING DIR'S REPAIR BRIDGE DAMAGE	SGV ENTERPRISES INC 615 LAS TUNAS DR STE J ARCADIA, CA 91007	CHAUDHARI, SUSHIL 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)453-7555	\$710,000 \$699,678 \$0	02/24/22 05/17/22 10/21/22	100% 98% OVER RUN
07-LA-210-/9.7 07-3096U4		IN LOS ANGELES COUNTY IN LOS ANGELES FROM INTERSTATE 5 TO WHEATLAND AVENUE UNDERCROSSING PAVEMENT REHABILITATION	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DR. #400 SAN DIEGO CA 92131 (760)916-9100	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$142,134,567 \$122,206,803 \$5,822,297	04/03/20 05/08/20 09/28/24	52% 85%
07-LA-213-2.2/2.2 07-4V0204		IN SAN PEDRO, RTE 213 (WESTERN AVE) AT CRESTWOOD STREET TRAFFIC SIGNAL IMPROVEMENT	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	ALONZO, BERNARD 13230 FIRESTONE BLVD STE E2-F2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$503,887 \$130 \$0	06/19/20 07/10/20 12/16/22	0% 0% SUSPENDED
07-LA-213-3.9/3.9 07-253104 HA22		IN LOS ANGELES COUNTY IN LOS ANGELES AND RANCHO PALOS VERDES AT 0.1 MILE SOUTH OF PENINSULA VERDE DRIVE REPLACE/REPAIR DAMAGED STORM DRAIN	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	HERRERA, EDGAR 18730 S WILMINGTON AVE STE103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$963,564 \$0 \$0	10/25/21 11/24/21 02/27/23	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 99
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-213-6.2/6.2 07-4V1404		INTERSECTION OF WESTERN AVE (SR-213) AND 242ND PLACE IN THE CITY OF LA INSTALL TRAFFIC SIGNAL AND ADA	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD.,STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$623,377 \$0 \$0	03/18/21 04/08/21 12/08/22	0% 0% SUSPENDED
HB4N							
07-LA-213-/8 07-306604 HSST-P213-(007)E --()		IN THE CITIES OF RANCHO PALOS VERDES, LOMITA AND LOS ANGELES, FROM W 25TH STREET TO W CARSON STREET AT VARIOUS LOCATIONS. UPGRADE CURB RAMPS, SIDEWALKS AND	KDC INC., DBA DYNALECTRIC 4462 CORPORATE CENTER DR.; LOS ALAMITOS CA 90720 (714)828-7000	ROBILLOS, RAMON 13230 FIRESTONE BLVD UNIT A SANTA FE SPRINGS CA 90670 (562)345-9901	\$3,074,172 \$3,127,017 \$0	12/11/19 01/07/20 11/30/22 10/18/22	99% 97% COMPLETED
HB71							
07-LA-405-.8/47.7 07-4W5104		IN LOS ANGELES COUNTY FROM 0.2 MILE WEST OF STEARNS AVENUE UNDERCROSSING TO RINALDI STREET UNDERCROSSING REPAIR AC OVERLAY, REPLACE JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	GALLARDO, SAM 18730 S. WILMINGTON AVE., #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$2,079,304 \$2,031,533 \$273,514	06/02/21 06/22/21 11/10/22	91% 94%
HM4							
07-LA-405-7.0/12.9 07-321804 ACIM-4052-(002)E --()		IN LOS ANGELES COUNTY NEAR CARSON AND LONG BEACH AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ROUTE 710 TO ROUTE 110/405 SEPARATION ROADSIDE SAFETY IMPROVEMENTS	WESTCOAST PUBLIC WORK, INC. 20058 VENTURA BLVD., #318; WOODLAND HILLS CA 91364 (888)646-6411	GALLARDO, SAMUEL 18730 S WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$2,469,957 \$0 \$0	07/06/22 09/13/22	0% 0%
HB34							
07-LA-405-13.8/39.7 07-4W1004		IN LOS ANGELES COUNTY ON ROUTE 405 FROM SEPULVEDA BL UC TO BEL AIR RD UC, RTE 10 FR BUDLONG AV UC TO WB RTE 10/RTE 405 CONNECTOR,R PLACE POLYESTER CONCRETE,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR WEST IRVINE CA 92606 (949)252-0441	LEON, DAN 12975 W CULVER BLVD LOS ANGELES CA 90066 (562)572-5852	\$1,775,492 \$1,831,497 \$0	06/17/19 07/05/19 12/29/22	64% 95%
HM3							
07-LA-405-14.3/15.8 07-293604 ACIM-405 -(999)E --()		IN LOS ANGELES COUNTY, IN TORRANCE, FROM WESTERN AVENUE UNDERCROSSING TO 182ND STREET UNDERCROSSING INTERCHANGE IMPROVEMENTS AND NEW	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	GALLARDO, SAM 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$42,508,765 \$19,993,840 \$1,206,902	05/26/21 06/16/21 10/15/24	37% 47%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 100
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-20.5/28 07-4V1704		IN LOS ANGELES COUNTY FROM 0.2 MILE NORTH OF EL SEGUNDO BOULEVARD UNDECROSSING TO VENICE BOULEVARD SEPARATION PCC GRINDING, SLAB REPLACEMENT, AND	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	GALLARDO, SAMUEL 18730 WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$777,000 \$751,682 \$0	04/27/21 05/19/21 08/31/22 10/10/22	91% 95% COMPLETED
HA22							
07-LA-405-28.0/31.6 07-0W0804		IN LOS ANGELES COUNTY IN CULVER CITY AND LOS ANGELES FROM VENICE BLVD SEPARATION TO WILSHIRE BLVD UNDERCROSSING INDIVIDUAL SLAB REPLACEMENT,	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD SUITE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	SHIN, FRANK 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,566,897 \$1,029,878 \$381,829	05/09/22 06/08/22 01/24/23	49% 66%
HM1							
07-LA-405-40.1/48.1 07-320204 ACIM-4053-(001) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 MILE SOUTH OF BURBANK BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF RINALDI STREET UN STORM WATER SOURCE CONTROL	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD AVE. PACOIMA, CA 91331 (818)262-8853	\$2,828,911 \$64,106 \$34,850	01/31/22 03/10/22 05/14/26	47% 2%
HA42							
07-LA-405-48.0/48.5 07-343204 ACIM-405 -(004)E --()		IN THE CITY OF LOS ANGELES (GRANADA HILLS, MISSION HILLS, SYLMAR), FROM RINALDI STREET TO ROUTE 5 REMOVE DEBRIS, REPLACE SLOPE	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE; SANTA ANA CA 92704 (714)540-5351	RESLER, CAESAR	\$18,597,940 \$0 \$0	08/30/22 09/23/22 05/06/25	0% 0%
HA23							
07-LA-405-/29.5 07-1XV004		LA&VEN 4 MAINTENANCE STATIONS ENHANCE THEFT DETERRENCE, FENCING & ELECTRIC GATESIMPROVE SECURITY/ALARM SYSTEMS DIR'S EMERGENCY FOR UPGRADE&INSTALL SECURITY SYSTEM, FENCING	QUALITY FENCE CO INC 14929 GARFIELD AVENUE PARAMOUNT, CA 90723	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,135,000 \$1,059,233 \$0	04/22/21 05/07/21 12/15/22	100% 93% OVER RUN
20.20 201130							
07-LA-605-/26 07-311904 HSNH-X037-(214)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE TRANSPORTATION MGMT SYSTEM	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ ST.; IRWINDALE CA 91706 (626)813-6693	ALONZO, BERNARD 13230 FIRESTONE BLVD., STE E2 SANTA FE SPRINGS, CA. 90670 (562)345-3145	\$6,905,220 \$5,529,127 \$24,879	10/22/19 11/14/19 11/28/22	89% 80%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 101
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-6.9/17.3 07-0W0704		RAMPS, SLABS, GORE - CPOL DIGOUTS SLURRY. FROM 1/170 SEP TO LOS ANGELES RIVER. RAMPS, SLABS, GORE - CPOL DIGOUTS	ALL AMERICAN ASPHALT 400 EAST SIXTH STREET; CORONA CA 92879 (951)736-7600	FERRER, JOSE 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$4,338,152 \$110,089 \$91,980	06/27/22 08/15/22 03/22/23	18% 3%
HM1							
07-LA-710-7.8/7.8 07-2XA804		LA-710 AT WILLOW ST OC BR NO53-0726 TO REPAIR DAMAGED/EXCAVATED EMBANKMENT SLOPES & INSTALL CONCRETE PAVING/HARDSCAPE DIR'S EMERGE REPAIR BRIDGE DAMAGE	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE ST RIVERSIDE, CA 92509	INCWARE, ELIZABETH 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (619)633-0116	\$1,465,000 \$534,506 \$0	08/12/22 08/29/22 12/14/22	33% 36%
20.20 201130							
07-LA-710-15.1/21.9 07-330504 ACIM-7101-(843)E --()		IN THE CITIES OF SOUTH GATE, BELL GARDENS AND COMMERCE, FROM 800 FEET NORTH OF ROSECRANS AVENUE TO ATLANTIC BOULEVARD IMPROVE WORKER SAFETY BY PAVING	LANDSCAPE SUPPORT SERVICES 12610 SATICOY ST SOUTH; NORTH HOLLYWOOD CA 91605 (818)475-0680	FERRER, JOSE 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$2,685,305 \$0 \$0	08/02/22 10/06/22 12/22/23	0% 0%
HB34							
07-LA-710-23.3/25.6 07-304404 ACNH-X037-(210)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AND MONTEREY PARK ON ROUTE 60 FROM EASTERN AV OC TO MEDNICK AV OC AND RTE 710 FROM OLYMPIC B STABILIZE SOIL AND EROSION CONTROL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE, STE L TUSTIN CA 92780 (714)641-4730	HAILU, MESFIN 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (213)453-7555	\$3,507,589 \$3,246,125 \$3,240	07/22/19 08/02/19 09/15/23	76% 89%
HA42							
07-LA-5953-/0 07-342404		IN LOS ANGELES COUNTY, IN THE CITY OF LOS ANGELES, AT THE STATE OF CALIFORNIA DEPARTMENT OF TRANSPORTATION DISTRICT 7 OFFICE BUIL HELIPAD RECODING AND ROOF	BEST CONTRACTING SERVICES, INC. 19027 S. HAMILTON AVENUE GARDENA CA 90248 (310)328-6969	IZADPANAH, MOE 3212 ROSEMEAD BLVD. EL MONTE, CA 91731 (818)338-7183	\$2,200,504 \$2,200,504 \$0	09/03/21 10/19/21 09/12/22 10/11/22	100% 100% COMPLETED
HA13							
07-VEN-1-4.0/4.2 07-318204		IN VENTURA COUNTY, SOUTH OF POINT MUGU STATE PARK AND SYCAMORE CANYON ROAD CONSTRUCT SECANT WALLS, SLOPE	FLATIRON-DRILL TECH A JOINT VENTURE 16470 WEST BERNARDO DR #120 SAN DIEGO CA 92127 (909)597-8413	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD., #102 THOUSAND OKS, CA 91320 (213)808-7976	\$43,777,819 \$22,745,010 \$2,197,664	09/15/21 09/17/21 12/31/23	48% 52%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 102
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-1-4.4/9.7 07-0W1404		IN VENTURA COUNTY FROM BIG SYCAMORE MAINTENANCE STATION AND PARK TO 0.2 MILE SOUTH OF CALLEGAS CREEK BRIDGE 0.15' COLD PLANE AND RHMA-G CR.	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	SINGH, RANJIT 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)330-6650	\$3,473,315 \$106,050 \$43,050	06/24/22 07/25/22 03/31/23	52% 3%
HM1							
07-VEN-1-28.2/28.2 07-2965U4		NEAR SEACLIFF & OJAI, UPGRADE BRIDGE RAILINGS FOR #52-003 ON RTE 1 & AT #52-0044 & 52-0173 RTE 33 UPGRADE BRIDGE RAILING	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD THOUSAND OAKS, CA 91320 (805)480-4928	\$3,842,228 \$0 \$0	08/24/22 09/12/22	0% 0%
HA21							
07-VEN-23-3.3/11.5 07-302504 HSST-P023-(041)E --()		IN VENTURA COUNTY, FROM US-101 TO STATE ROUTE 118 PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE RD, STE 200 WESTLAKE VILLAGE CA 91361 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	SOLAIMAN TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$68,696,289 \$64,521,576 \$762,476	02/06/20 03/02/20 07/22/25	100% 90%
HA22							
07-VEN-33-7.6/7.6 07-291304		IN VENTURA COUNTY, NEAR CASITAS SPRINGS, AT SAN ANTONIO CREEK BRIDGE STRUCTURE REHABILITATION AND	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)808-7976	\$5,039,991 \$871,635 \$48,880	06/18/21 06/30/21 12/17/24	21% 17%
HA21							
07-VEN-101-.2/40.8 07-3311U4 ACNH-X111-(079)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM THE LOS ANGELES/VENTURA COUNTY LINE TO OLD PACIFIC COAST HIGHWAY AND ON ROUTE 23 FROM ROUTE 23 UPGRADE END TREATMENTS AND BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)857-7070	\$25,548,905 \$0 \$0	08/31/22 09/23/22 07/22/24	0% 0%
HB1							
07-VEN-101-6.9/27.2 07-0W2604		IN VENTURA COUNTY ON ROUTES 23,33, 101,118 AT VARIOUS LOCATIONS METH DECK, OVERLAY POLYESTER AND	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD. SAN FERNANDO CA 91340 (818)898-2300	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD THOUSAND OAKS, CA 91320 (805)857-6118	\$929,226 \$403,921 \$279,261	06/15/22 07/11/22 12/20/22	58% 43%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 103
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-7.9/38.9 07-4W8004		IN VENTURA COUNTY ON ROUTE 101 APPLY DECK METHACRYLATE, REPLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)857-7070	\$2,840,372 \$2,783,734 \$5,800	05/21/21 06/16/21 11/20/22	81% 98%
HM3							
07-VEN-101-8.9/11.5 07-4W2704		IN VENTURA CO, IN THOUSAND OAKS AND CAMARILLO, FROM 1.1 MILE WEST OF WENDY DR TO ARROYO CONEJO CREEK BR PLACE RHMA-G BWC-G GAP GRADED	GRANITE CONSTRUCTION COMPANY 213 E COLUMBIA WAY; LANCASTER CA 93535 (661)726-4447	RILEY, JAMES 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)507-7938	\$2,798,917 \$2,706,262 \$0	04/22/19 05/13/19 05/19/22	55% 97%
HM1							
07-VEN-101-9.0/9.2 07-331004		IN THOUSAND OAKS AND CAMARILLO, FROM WENDY DRIVE TO PLEASANT VALLEY ROAD, AT THE NORTHBOUND AND SOUTHBOUND COMMERCIAL VEHICLE ENF WEIGH STATION PAVEMENT AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	SINGH, RANJIT 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)330-6650	\$4,717,877 \$145,263 \$108,888	04/13/22 05/12/22 05/31/23	32% 3%
07-VEN-101-9.1/9.1 07-4W9104		07-VEN 101 PM 9.09 AND VARIOUS ROUTES LINE AND REPAIR CULVERTS	JABRE CONTRACTING INC. 1813 MANZANITA LANE; MANHATTAN BEACH CA 90266 (310)720-0277	SHOHET, HOUSHANG 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$904,168 \$469,018 \$0	04/29/21 06/14/21 09/01/22	22% 59%
HM2							
07-VEN-101-27.5/31 07-311304 HSNH-Q101-(358)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM 0.8 MILE SOUTH OF SEAWARD AVE TO 0.4 MILE WEST OF ROUTE 33/101 SEP AND ON RTE 33 FROM RTE 101/ STORMWATER SOURCE CONTROL	LANDSCAPE SUPPORT SERVICES 15260 VENTURA BLVD STE 1150 SHERMAN OAKS CA 91403 (818)475-0680	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)507-7938	\$1,999,419 \$1,882,304 \$6,787	10/09/19 11/04/19 11/27/23	71% 93%
HA42							
07-VEN-101-36.3/40.6 07-302404 BINH-Q101-(385)E --()		IN VEN FROM 0.4 MILE SOUTH OF PADRE JUAN CANYON OC TO 0.3 MILE NORTH OF PUNTA GORDA PEDESTRIAN UC PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1032	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS CA 91320 (805)857-7070	\$33,685,610 \$16,168,417 \$4,290,096	11/17/20 12/24/20 06/06/23	64% 47%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 104
10/27/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-118-.7/11 07-339204		VENTURA COUNTY IN AND NEAR OXNARD FROM DARLING ROAD TO ROUTE 34/118 SEPARATION REPLACE MINOR CONCRETE CURB RAMPS & MODIFY	TORO ENTERPRISES, INC. 2101 E. VENTURA BLVD. OXNARD CA 93036 (805)483-4515	BAUTISTA DENRICK 1525 RANCO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (805)857-6118	\$831,555 \$10,000 \$10,000	08/29/22 09/23/22 04/28/23	8% 1%
HB71							
07-VEN-126-10.2/12.7 07-311504 HSNH-P126-(058)E --()		IN SANTA PAULA FR 0.2M WO PECK RD TO SANTA PAULA CREEK STORMWATER SOURCE CONTROL	WESTCOAST PUBLIC WORKS INC 20058 VENTURA BLVD, #318; WOODLAND HILLS CA 91364 (818)256-9401	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,928,293 \$1,791,996 \$1,500	09/24/19 10/29/19 11/30/23	71% 92%
HA42							
07-VEN-126-13.2/34.6 07-0W0304		ADDING CLASS II BIKE LANES AND CLASS IV PROTECTED BIKEWAYS. SLURRY SEAL DIG OUTS. SHOULDERS. SIDE STREET IMPROVEMENT / UPDATE CROS ADDING CLASS II BIKE LANES AND	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	SHOHET, HOUSHANG 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$2,078,712 \$1,789,478 \$199,013	05/21/21 06/14/21 12/31/22	100% 86% OVER RUN
HM1							

Totals:	Authorized Final Amt:	<u>\$1,812,205,670</u>	Completed to Date:	<u>\$1,204,259,779</u>	Work This Month:	<u>\$43,768,190</u>
----------------	------------------------------	------------------------	---------------------------	------------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 105
10/27/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-0-/0 08-1M7204		IN RIVERSIDE AND SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS DIR'S ORDER EMERGENCY F.A. INSTALL ENHANCEMENTS BOND PREMIUM	CHRISP COMPANY 43650 OSGOOD ROAD FREMONT, CA 94539 (951)830-7236	TRAN, KEN 850 S. VIA LATA STE 104 COLTON, CA 92324 (909)844-3312	\$1,285,000 \$819,799 \$0	12/20/21 03/02/22 09/26/22	90% 64%
20.20 201130							
08-RIV-10-6.7/25.1 08-1C38U4 ACIM- 010-(110)E --()		IN BEAUMONT & BANNING FROM JCT 10/60 SEP TO JCT 10/111 SEP PAVEMENT REPLACEMENT LANES 3 & 4 &	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA STE 200; SAN DIEGO CA 92126 (858)536-3100	LENART, ELVIRA 850 VIA LATA SUITE 104 COLTON, CA 92324 (951)232-8949	\$190,047,169 \$167,699,684 \$6,263,996	11/26/19 12/16/19 01/05/23	92% 87%
08-RIV-10-12.6/13.4 08-1L9504		IN THE CITY OF BANNING FROM 0.25 MILES WEST OF 8TH STREET I.C. TO S. SAN GORGONIO AVE. RESTORE AND REHABILITATE EXISTING	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	BENSON, DAVID 937 S. VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$986,641 \$0 \$0	06/13/22 07/29/22	0% 0% SUSPENDED
08-RIV-10-60.7/74.3 08-1C0814		RIVERSIDE COUNTY IN COACHELLA AND AT CACTUS CITY FROM 1.8 MILES EAST OF DILLON ROAD UNDERCROSSING TO 0.5 MILES WEST OF EAST CACTUS PAVEMENT REHAB	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)363-100	NGUYEN, IRVIN 73800 DINAH SHORE DR, STE 104 PALM DESERT, CA 92211 (951)453-8943	\$188,416,886 \$33,562,665 \$2,270,350	03/28/22 03/28/22 08/12/25	16% 18%
08-RIV-10-104.9/134.2 08-1C0824 BLIM-010 -(112)E --()		NEAR BLYTHE, FROM SR 10/177 SEP TO NEAR BLYTHE, FROM SR 10/177 SEP TO 1.05 MI W/O WILEY'S WELL RD OC REHABILITATE MAINLINE PAVEMENT,	FISHER SAND & GRAVEL CO. 1302 W. DRIVERS WAY; TEMPE AZ 85284 (480)730-1033	DAVIS, DARCY 134 EAST HOBSON WAY BLYTHE, CA 92225 (951)453-8943	\$263,410,135 \$112,391,496 \$2,192,317	03/24/21 04/15/21 07/19/24	33% 43%
08-RIV-10-/0 08-1L4904		NEAR YUCAIPA AT WILDWOOD REST AREA, NEAR BANNING AT WHITEWATER REST NEAR COACHELLA AT CACTUS CITY REST AREA; ALSO RIV-010-R134.8/ INSTALL DYNAMIC TRUCK PARKING SIGNS	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)906-9916	\$2,016,150 \$1,805,071 \$0	06/18/21 08/05/21 08/31/22	99% 90%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 106
10/27/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-8.2/23.9 08-1L6804		IN RIVERSIDE COUNTY IN AND NEAR CORONA AND MURIETTA ON RTE 91 FROM RTE 15/91 SEP TO 0.4 MI EAST OF TYLER ST AND ON RTE 15 FROM 1 SLAB REPLACEMENT ON MAIN LANES,	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	SOSTROM, DENISE 119 N MAPLE ST STE A CORONA, CA 92880 (951)232-7608	\$4,223,936 \$4,395,081 \$0	04/30/21 05/20/21 09/26/22 09/30/22 COMPLETED	100% 100%
08-RIV-15-23.9/33.4 08-1M0504		NEAR THE CITY OF LAKE ELSINORE ON RIV-15 FR 0.05 MI N/O NICHOLS RD TO 0.14 MI N/O TEMESCAL CANYON RD AND RIV-215 NEAR THE CITY OF MILL/OVERLAY THE SHOULDER OF	ALL AMERICAN ASPHALT 400 EAST SIXTH STREET; CORONA CA 92879 (951)736-7600	BERGEVIN, MICHAEL 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-3739	\$6,797,230 \$4,330,230 \$321,835	05/02/22 05/20/22 11/30/22 SUSPENDED	100% 64%
08-RIV-15-28.9/0 08-1K5104		IN CORONA AT 0.1 MILE NORTH OF HORSETHEIF CANYON ROAD & IN MURRIETA AT 0.2 MILE NORTH OF MURRIETA HOT SPRINGS OVERCROSSING INVERT PAVE CULVERT	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	BERGEVIN, MIKE 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-3739	\$702,700 \$604,685 \$0	03/16/22 03/30/22 09/20/22 10/07/22 COMPLETED	84% 86%
08-RIV-15-38.2/51.5 08-1F1434 ACIM-015 -(166)E --()		FROM 0.5 MI S/O ONTARIO AVE TO JCT RTE 60 SLAB REPLACEMENT	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	CHINICHIAN, ALI 4334 LATHAM STREET STE 100 RIVERSIDE, CA 92501 (951)232-7346	\$23,942,795 \$22,908,845 \$588,940	12/04/20 12/22/20 01/12/23	84% 94%
08-RIV-62-6.7/9.2 08-1E8404 ACNH-P062-(046)E --()		COUNTIES IN AND NEAR YUCCA VALLEY AND IN TWENTYNINE PALMS FROM 0.2 MILE NORTH OF INDIAN CANYON DRIVE TO 0.6 MILE WEST OF UTAH TRAI MILL AND OVERLAY MAINLINE &	MATICH CORPORATION 1596 HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408 (909)382-7400	NGUYEN, IRVIN 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)232-6263	\$26,701,342 \$25,537,473 \$43,320	12/11/20 01/14/21 12/09/22	88% 97%
08-RIV-62-85.0/90.2 08-1K0504		IN RIV CO FROM RTE 177 TO SBD CO LN IN SBD CO FR SBD CO LN TO 1.7M E/O IRON MOUNTAIN PUMPING PLANT ROAD NR VIDAL JUNCTION COLD IN PLACE (CIR) RECYCLE	CALMEX ENGINEERING, INC. 2750 S. LILAC AVE BLOOMINGTON CA 92316 (909)546-1311		\$6,593,097 \$0 \$0	05/27/22 06/29/22	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 107
10/27/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-13.2/34 08-1C6804		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL REPLACEMENT, REPLACE 1	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$5,755,856 \$5,680,521 \$3,300	12/29/20 01/19/21 10/31/22	39% 97%
HA21							
08-RIV-74-48.8/49.2 08-1J0204 ACST-2074-(072)E --()		NEAR HEMET FROM 0.7 MI E/O TO 1.1. MILE E/O BLACKBURN RD INSTALL HORIZONTAL DRAINAGE SYSTEM	DREAMBUILDER CONSTRUCTION CORPNICK TRUONG DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	29995 TECHNOLOGY DR, UNIT 104 MURRIETA, CA 92563 (951)830-6835	\$1,524,470 \$1,456,118 \$0	08/11/21 09/08/21 09/30/22	100% 93% OVER RUN
08-RIV-74-805.0/82 08-1M6004		REPAIR FIRE DAMAGED ROADWAY DIR'S ORDER EMERGENCY F.A. REPAIR FIRE DAMAGED ROADWAY	SEMA CONSTRUCTION, INC. 42690 RIO NEDO, STE G TEMECULA, CA 92560 (303)627-2600	NICK TRUONG 29995 TECHNOLOGY DR STE 104 MURRIETA, CA 92563 (951)830-6835	\$885,000 \$779,541 \$0	06/30/21 08/10/21 10/31/22	100% 88% OVER RUN
20.20 201130							
08-RIV-74-/5.8 08-1C8504 HSST-S074-(071)E --()		NR LAKE ELSINORE, FROM ORANGE COUNTY LINE TO MONTE VISTA STREET WIDEN EXISTING LANES TO PROVIDE 12'	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	ABDALLA, OSAMA 9225 STELLAR CT, SUITE B CORONA, CA 92883 (951)830-9182	\$42,032,759 \$28,930,061 \$1,366,196	11/12/20 12/24/20 06/01/23	43% 68%
HB1							
08-RIV-79-25.7/25.7 08-1L5704		RIVERSIDE COUNTY IN HEMET AT EAST LATHAM AVENUE MODIFY SIGNAL & LIGHTING SYSTEMS, MINOR CO	CROSSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	SALLOUM, GEORGE 790 S VIA LATA SUITE 100 COLTON, CA 92324 (909)601-5120	\$535,247 \$0 \$0	06/21/22 07/29/22 03/09/23	0% 0% SUSPENDED
08-RIV-79-32.3/M33.8 08-1L0804 SNHG-P079-(047)E --()		RIVERSIDE COUNTY NEAR SAN JACINTO FROM RAMONA EXPRESSWAY TO GILMAN SPRINGS ROAD UNDERCROSSING CONC BARRIER, REMOVE BASE AND SURFACING, A	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA CA 91706 (626)960-9502	NICK TRUONG 29995 TECHNOLOGY DRIVE STE 104 MURRIETA, CA 92563 (951)830-6835	\$2,993,706 \$10,037 \$10,037	06/10/22 07/11/22 04/28/23	4% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 108
10/27/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-95-/0 08-1M0204		IN RIVERSIDE COUNTY NEAR BLYTHE 0.2 MILES SOUTH OF ROUTE 10/95 SEPERATION TO 0.7 MILES SOUTH OF LYE ROAD PLACE A SEAL COAT WITH DIG OUTS.	FROM PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY; JURUPA VALLEY CA 91752 (714)826-3011	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)232-6263	\$4,013,735 \$1,356,060 \$712,216	05/09/22 06/13/22 12/19/22	46% 34%
08-RIV-111-47.2/55.3 08-0R3024 ACST-P111-(079)E --()		MINOR CONCRETE, REMOVE CONC CURB AND SW MOD SIGNAL AND LIGHTING SYSTEMS	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	NGUYEN, IRVIN 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)453-8943	\$3,023,580 \$486,892 \$421,528	03/28/22 05/12/22 04/12/23	27% 16%
08-RIV-177-/27 08-1M0304		RIVERSIDE COUNTY NEAR DESERT CENTER FROM ROUTE 10/177 SEPARATION TO ROUTE 62 PLACE RUBBERIZED HMA, TRAFFIC STRIPING & C	ATP GENERAL ENGINEERING CONTRACTORS, LLC 4211 PONDEROSA AVE, STE C SAN DIEGO CA 92123 (858)513-0611	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$9,494,394 \$901,796 \$18,204	05/23/22 06/28/22 12/14/22	0% 9%
08-RIV-215-36.6/37.2 08-1K4604 ACIM-2152-(252)E --()		IN RIVERSIDE FROM 0.2 MI N/O IN RIVERSIDE FROM 0.2 MI N/O ALESSANDRO BLVD OC TO 0.2 MI S/O EUCALYPTUS AVE OC CONSTRUCT SOUTHBOUND AND NORTHBOUND	RIVERSIDE CONSTRUCTION COMPANY, INC. 4225 GARNER ROAD RIVERSIDE CA 92502 (951)682-8308	BROWN, PAUL 4334 LATHAM STREET, SUITE 100 RIVERSIDE, CA 92501 (951)232-6161	\$4,734,216 \$1,695,986 \$307,994	02/24/22 04/26/22 01/23/23	9% 35%
08-SBD-10-21.6/23.6 08-1F44U4		IN COLTON FROM 0.36 MI W/O RANCHO AVE OC TO WARM CREEK BRIDGE NSTALL GORE PAVING, PAVE UNDER	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA CA 92821 (714)984-5500	BENSON, DAVID 590 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,823,217 \$1,802,813 \$0	11/28/18 12/19/18 09/30/22 09/30/22	100% 100% OVER RUN
08-SBD-10-24.3/24.8 08-1L5904 SIMG-010 -(271)E --()		IN SAN BERNARDINO FROM TO 0.4 MILE W/O WATERMAN AVE UC TO 0.2 MILE N/O CONN OC INSTALL MIDWEST GUADRIL SYSTEM AND	INTERNATINAL LINE BUILDERS, INC. DBA ILB ELECTRIC 3955 TEMESCAL CANYON RD.; CORONA CA 92883 (951)963-3044	ASSAD, PETER 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8511	\$985,892 \$585,971 \$64,013	06/28/21 07/20/21 10/25/22	88% 59%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 109

10/27/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
08-SBD-10-29.4/39.2 08-384234		IN REDLANDS & YUCAIPA FR 0.1 MI E/O ALABAMA ST TO COUNTY LINE RD INSTALL TMS FIELD ELEMENTS	STURGEON ELECTRIC CALIFORNIA, TAHA, ISSA LLC. 13501 BENSON AVE; CHINO CA 91214 (909)591-0000	790 VIA LATA SUITE 100 COLTON, CA 92324 (951)906-9916	\$6,014,186 \$5,402,900 \$0	10/30/19 11/22/19 11/15/22	100% 90%
HB4N							
08-SBD-10-/0 08-1L6904		ON ROUTE 10 NEAR THE CITY OF BLOOMINGTON FROM ROUTE 15 TO ROUTE 215 AND ON ROUTE 60 FRM 0.1 MILE EAST OF S RESERVOIR ST TO S EUCL INDIVIDUAL SLAB REPLACEMENT WITH	MYERS & SONS CONSTRUCTION, LLC HIRIM, DOMINIC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	9540 CENTER AVE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$2,328,600 \$1,980,875 \$0	05/06/21 05/20/21 08/20/22 09/30/22	99% 93% COMPLETED
HM1							
08-SBD-15-5.1/5.8 08-0H7914		SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA FROM FOOTHILL BOULEVARD UNDERCROSSING TO 0.4 MILE NORTH OF FOOTHILL BOULEVARD UNDERCROSS RAMP METERING SYSTEM, HMA, RHMA, AND ROADW	3SIXTY INNOVATION INC 3555 ROSECRANS ST, 114-110 SAN DIEGO CA 92110 (858)304-1093	EHIRIM, DOMINIC 9540 CENTER AVENUE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$1,017,598 \$303,820 \$303,820	06/21/22 08/24/22 12/01/22	40% 30%
HB4N							
08-SBD-15-28.6/37.5 08-0K1224 BLIM-015 -(167)E --()		IN HESPERIA AND VICTORVILLE FROM OAK HILL RD OC TO S/O BEAR VALLEY RD OC REHABILITATE EXISTING MAINLINE AND	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$125,429,445 \$28,172,272 \$770,250	09/24/21 10/07/21 07/16/24	29% 22%
08-SBD-15-40.4/0 08-1F9904		IN VICTORVILLE FR 0.1 MI S/O PALMDALE RD TO 0.4 MI S/O PALMDALE RD OC LENGTHEN SB ACCELERATION LANE	DREAMBUILDER CONSTRUCTION CORP PLOZA, SHAUN DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; BLVD YORBA LINDA CA 92886 (714)646-3697	15255 BEAR VALLEY BLVD HESPERIA, CA 92345 (909)545-1085	\$1,075,122 \$1,102,724 \$0	06/15/20 07/10/20 12/19/21 10/20/22	100% 98% OVER RUN
08-SBD-15-56.6/77.6 08-1K7104		SAN BERNARDINO COUNTY IN AND NEAR BARSTOW AT VARIOUS LOCATIONS FROM 0.6 MILE NORTH OF WILD WASH ROAD TO 0.7 MILE NORTH OF ROUTE 15 REPAIR CULVERT WITH ALTERNATIVE PIPELINERS	LAMASSU UTILITY SERVICES, INC. GONZALEZ, ALFONSO 3193 ENTERPRISE COURT LOOMIS, CA 95650 (916)259-1576	15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$680,146 \$31,211 \$0	03/01/22 05/20/22 11/01/22	11% 5%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 110
10/27/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-96.1/124.3 08-1C7204 HSNH-015 -(2)0 --() HB1		SAN BERNARDINO ABOUT 22 MILES NORTHEAST OF BARSTOW AT VARIOUS LOCATIONS FROM 0.3 MILES SOUTH OF HARVARD ROAD OVERCROSSING TO 0.1 MILE IMPORTED BORROW, SHOULDER BACKING, AND STR	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)845-360	PHAN, THANH 222 E. MAIN ST. SUITE 208 BARSTOW, CA 92311 (951)232-7262	\$12,988,950 \$0 \$0	08/02/22 08/26/22 10/21/23	0% 0%
08-SBD-15-179.4/179.4 08-1N0304		IN SAN BERNARDINO COUNTY AT NEVADA ST LN INSTALL BEAUTIFICATION ENHANCEMENT	ST BOWE CONTRACTORS INC. 609 BAILEY CT; TEHACHAPI CA 93561 (661)940-0899	BENSON, DAVID 937 S. VIA LATA SUITE 650 COLTON, CA 92424 (951)232-6478	\$2,029,684 \$0 \$0	09/07/22 09/29/22 02/15/23	0% 0% SUSPENDED
08-SBD-15-/0 08-1M8604		ON SOUTHBOUND I-15 BETWEEN THE CALIFORNIA DEPARTMENT OF FOOD AND AGRICULTURE MOUNTAIN PASS STATION AND THE CA/NV STATE LINE CONVERT SHOULDERS TO TRAVEL LANES	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BOULEVARD; LAS VEGAS NV 89103 (702)531-5800	NGUYEN, KHOA 222 E. MAIN ST #208 BARSTOW, CA 92311 (951)232-8611	\$4,728,925 \$4,538,216 \$572,833	06/23/22 06/30/22 10/28/22	90% 96%
08-SBD-18-9.0/45 08-1N0904		REPAIR DAMAGED ROADWAY DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGED ROADWAY	SKANSKA US CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA RD RIVERSIDE, CA 92509 (951)684-5360	BENJAMIN, AMGAD 850 S VIA LATA STE 104 COLTON, CA 92324 (909)844-9731	\$2,585,000 \$2,170,514 \$0	12/24/21 02/28/22 09/20/22	100% 84%
20.20 201130							
08-SBD-18-20.6/23.4 08-1N3304		REPAIR AND REPLACE CULTURAL WALL ON ROUTE 18 AT PM 21.4 DIR'S ORDER EMERGENCY F.A. REPAIR AND REPLACE CULTURAL WALL	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA RD RIVERSIDE, CA 92509	BENJAMIN, AMGAD 850 S VIA LATA SUITE 104 COLTON, CA 92324 (909)844-9731	\$5,985,000 \$654,992 \$654,992	04/26/22 07/12/22 09/23/22	100% 11%
20.20 201130							
08-SBD-18-44.3/48.4 08-0G6914		ON STATE ROUTE 2 @ VAR LOCATIONS FR CARIDINAL RD TO DESERT FRONT; ON____ STATE ROUTE 18 @ VAR LOC FROM ASH SIDEHILL TO CEDAR SIDEHILL RELINE OR REPLACE CULVERTS	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE; SANTA ANA CA 92704 (714)540-5351	NGUYEN, NHAN 850 SOUTH VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$5,431,299 \$376,725 \$376,725	06/13/22 08/05/22 12/12/23	5% 7%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 111
10/27/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-97.0/99.5 08-1E0604 HSNH-P018-(063)E --()		IN VICTORVILLE FROM AMARGOSA RD TO COBALT RD WIDEN ROADBED & CONSTRUCT RAISED	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	CANUTI, LARRY 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (760)985-5825	\$5,132,754 \$5,178,310 \$16,364	02/23/21 03/11/21 11/09/22	93% 98%
HB1							
08-SBD-18-100.9/115.9 08-1G5204		IN AND NEAR ADELANTO FROM SR-18/US- 395 SEP TO LOS ANGELES COUNTY LINE COLD PLANE PAVEMENT & PLACE HMA	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY RD HESPERIA, CA 92345 (909)601-5118	\$10,166,804 \$9,793,190 \$121,017	10/28/21 11/18/21 10/30/22	95% 96%
HA22							
08-SBD-38-11.3/26.8 08-1N5204		CLEAR IMPACTED CULVERT BASINS, REPAIR IMPACTED FLEXIBLE BARRIERS, AND DISTRESSED EMBANKMENTS DIR'S ORDER EMERGENCY F.A. DEBRIS FLOW MITIGATION: EROSION CONTROL	RIVERSIDE CONSTRUCTION CO INC 4225 GARNER RD RIVERSIDE, CA 92501	TRAN, KEN 850 S. VIA LATA, SUITE 104 COLTON, CA 92324 (909)844-3312	\$3,585,000 \$703,503 \$428,869	08/09/22 08/25/22 01/11/23	45% 20%
20.20 201130							
08-SBD-38-11.3/26.5 08-1L9804		WATERSHED/DEBRIS FLOW MITIGATION: REPAIR/REPLACE/INSTALL DRAINAGE SYSTEMS AND REPAIR/REPLACE DEBRIS BARRIERS DIR'S EMERGENCY ORDER FLOW MITIGATION	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335	TRAN, KEN 850 S VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$19,985,000 \$4,273,694 \$992,894	12/23/20 12/28/20 12/02/22	86% 21%
20.20 201130							
08-SBD-38-47.5/59.4 08-0G8004		AT VARIOUS LOCATIONS FR ZACA DR TO STA RTE 18 AT BIG BEAR LAKE DAM RELINE OR REPLACE CULVERTS	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	BENJAMIN, AMGAD 850 S VIA LATA STE 104 COLTON, CA 92324 (909)844-9731	\$1,906,579 \$1,589,211 \$0	10/13/20 11/16/20 08/05/22 09/30/22	100% 100% COMPLETED
HA42							
08-SBD-40-43.8/150.3 08-1K6404		APPROXIMATELY 43 MILES EAST OF BARSTOW AT ARGOS WASH (BR #54 0737L/R) TO APPROXIMATELY 6 MILES EAST OF NEEDLES AT SAGE WASH (BR # POLYESTER CONCRETE OVERLAY,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	NGUYEN, KHOA 222 E. MAIN ST #208 BARSTOW, CA 92311 (951)232-8611	\$891,775 \$0 \$0	04/21/22 05/20/22 06/13/23	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 112

10/27/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-100.0/125 08-0R1414 ACHS-0402-(066) --()		NEAR NEEDLES FR ESSEX ROAD OC TO 4.5 MI E/O HOMER WASH REGRADE MEDIAN CROSS SLOPE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	DOAN, ANTHONY 1044 EAST BROADWAY ST NEEDLES, CA 92363 (951)840-8222	\$10,411,401 \$1,926,328 \$954,076	05/11/22 06/08/22 08/08/23	22% 19%
08-SBD-40-119.0/119 08-1M5704		PAVEMENT REPAIR AND REPLACE DAMAGED MBGR AND TERMINAL SYSTEMS DIR'S ORDER EMERGENCY F.A. PAVEMENT REPAIR	GRANITE CONSTRUCTION CO 38000 MONROE STREET INDIO, CA 92203	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4684	\$685,000 \$345,512 \$0	06/09/21 08/05/21 05/20/22 09/27/22	100% 50% SUSPENDED
20.20 201130							
08-SBD-40-125.0/154.6 08-0R1424 HSIM- 040-(066)E --()		NEAR LUDLOW FR 4.5 MI E/O HOMER WASH BR TO ARIZONA STATE LINE REGRADE MEDIAN CROSS SLOPE	AMES CONSTRUCTION, INC. 391 N. MAIN STREET; CORONA CA 92880 (951)356-1275	DOAN, ANTHONY 222 MAIN ST STE E BARSTOW, CA 92311 (951)840-8222	\$14,226,858 \$13,318,538 \$0	08/26/20 09/21/20 06/23/22 10/03/22	100% 100% COMPLETED
08-SBD-60-1.4/0 08-1J2104		IN CHINO AT RAMONA AVE OC NO 54-0745 IMPROVE FREIGHT CORRIDOR MOVEMENT	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)888-1104	AVILA, XAVIER 119 N MAPLE ST STE A CORONA, CA 92880 (951)830-6837	\$8,959,078 \$6,187,944 \$1,267,705	12/28/21 02/04/22 11/07/23	30% 69%
08-SBD-60-7.3/10 08-0E33U4 ACNH-P060-(159)E --()		IN ONTARIO FR 0.2 MI W/O CUCAMONGA CREEK BR TO MILLIKEN AVE ADD WB AUX LANE, ADD EB	AMES CONSTRUCTION, INC. 391 N. MAIN STREET; CORONA CA 92880 (951)356-1275	DUTCHER, DAVID 119 N MAPLE ST SUITE A CORONA, CA 92880 (909)519-2051	\$24,469,254 \$6,276,788 \$329,539	04/26/21 05/27/21 04/13/23	39% 26%
08-SBD-62-125.8/125.8 08-1N1904		REMOVE EXISTING WELL AND INSTALL NEW WELL WITH ITS APPURTENANCE AT A DEPTH OF 800 DIR'S ORDER EMERGENCY F.A. REMOVE AND REPLACE EXISTING WELL	WATER WELL SERVICE, INC. P.O. BOX 2847 APPLE VALLEY, CA 92307	DOAN, ANTHONY 1044 EAST BROADWAY ST NEEDLES, CA 92363 (951)840-8222	\$3,235,000 \$0 \$0	04/15/22 08/05/22 12/12/22	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 113

10/27/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-71-/8.5 08-0G7904 ACNH-P071-(074)E --()		IN SAN BERNARDINO AND RIVERSIDE COUNTIES IN AND NEAR CHINO AND CHINO HILLS FROM LOS ANGELES COUNTY LINE TO ROUTE 91	SELECT ELECTRIC, INC. RAUDEL MARTINEZ 2790 BUSINESS PARK DR. VISTA CA 92081 (619)460-6060	RUIZ, MANUEL 790 S VIA LATA COLTON, CA 92324 (951)965-6327	\$6,763,527 \$5,655,215 \$235,964	10/08/20 11/17/20 12/01/22	100% 84% OVER RUN
HB4N		INSTALL RMS, CCTV, CMS, VDS & FIBER					
08-SBD-127-/10.5 08-1M0604		IN SBD CO N/O RTE 15/127 SEP TO N/O SILVER LAKE RD & N/O SARATOGA SPRNG SEAL COAT AND LOCALIZED DIGOUT	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE; WEST SACRAMENTO CA 95691 (916)373-1500	NGUYEN, KHOA 222 E MAIN ST #208 BARSTOW, CA 92311 (951)232-8611	\$1,803,817 \$1,965,856 \$0	04/06/22 05/13/22 09/27/22 09/30/22	100% 100% COMPLETED
08-SBD-138-15.0/15.1 08-1J2004 HSIM- 015-(249)E --()		NEAR HESPERIA ON RTE 15 FROM 0.1 MI N/O RTE 15/138 SEP TO GISH OH EXTEND DECELERATION LANE AT RTE 15	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	LOZA, SHAUN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4717	\$3,253,628 \$1,122,455 \$125,955	11/16/21 12/02/21 03/30/23	43% 34%
08-SBD-138-15.0/15 08-1H8204 ACHS-S138-(138)E --()		ALSO SBD-15-21.6; NEAR HESPERIA, FROM 0.1 MI WEST TO 0.2 MI EAST OF CAJON CREEK BRIDGE. ALSO, ON ROUTE 15 (PM R21.6) AT 0.2 MI NOR INSTALL TRAFFIC SIGNALS, REALIGN	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 240; CHINO HILLS CA 91709 (951)966-9153		\$2,922,844 \$0 \$0	08/26/22 09/16/22	0% 0%
08-SBD-138-15.3/15.3 08-1J4904		NEAR HESPERIA AT CAJON MTCE STA STATION CONVERT OR RECONFIGURE THE EXISTING	STANCE CONSTRUCTION COMPANY 9070 IRVINE CENTER DR #220 IRVINE , CA 92618 (626)274-3156	NAVARRO, MONTY 222 EAST MAIN STREET STE 208 BARSTOW, CA 92311 (951)840-8247	\$583,884 \$583,884 \$0	06/14/21 06/24/21 09/26/22 09/26/22	100% 100% COMPLETED
08-SBD-138-/2.3 08-1H8304 ACST-S138-(002)E --()		ALSO LA-138-74.9/75.0; NEAR PINON HILLS & PHELAN FROM LA CO LN TO 0.6 MI W/O PHELAN RD AND IN LA COUNTY FROM 0.1 MI W/O SBD CO LN WIDEN ROADWAY TO PROVIDE UP TO 4	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST. STE. 101; VENTURA CA 93003 (805)765-6867	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-5118	\$4,386,822 \$3,871,770 \$72,484	11/19/21 12/09/21 01/01/23	65% 88%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 114

10/27/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-173-18.6/18.7 08-1H2904 ACST-S173-(004)E --()		NEAR CEDAR GLEN AT 0.1 MI SOUTH OF HOSPITAL ROAD REPLACE MBGR WITH CONCRETE BARRIER	OF STRONGHOLD ENGINEERING 150 W WALNUT AVE PERRIS, CA 92571 (951)684-9303	HOSSAIN, SADIQUE 850 VIA LATA STE 104 COLTON, CA 92336 (951)830-6828	\$7,962,013 \$5,088,205 \$64,084	08/20/20 09/21/20 05/30/23	51% 64%
08-SBD-189-/1 08-1N4504		REPAIR ERODED EMBANKMENT AND THE CRACKED PAVEMENT HIGHWAY 189 DIR'S ORDER EMERGENCY F.A. RECONSTRUCT EMBANKMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA RD RIVERSIDE, CA 92509	BENJAMIN, AMGAD 850 S VIA LATA SUITE 104 COLTON, CA 92324 (909)844-9731	\$1,485,000 \$82,827 \$82,827	06/06/22 07/14/22 09/13/22	100% 6%
20.20 201130							
08-SBD-210-18.7/21 08-1M0004		IN SAN BERNARDINO COUNTY IN RIALTO AND SAN BERNARDINO FROM RIVERSIDE AVENUE TO 0.1 MILE EAST OF CALIFORNIA STREET GRIND AND REPLACE CONCRETE	HARBER COMPANIES, INC 1880 RIVERVIEW DRIVE; SAN BERNARDINO CA 92408 (909)478-1957	OOI, KEE 9540 CENTER AVENUE, STE 120 RANCHO CUCAMONGA, CA 91730 (951)840-3223	\$1,717,723 \$1,670,391 \$0	02/14/22 03/29/22 10/19/22 10/19/22	100% 100% COMPLETED
08-SBD-210-/0 08-1L7604		IN AND NEAR UPLAND AND RANCHO CUCAMONGA FROM 0.5 MILE WEST OF MOUNTAIN AVE OC TO GOLDEN AVE UC RESTORE PLANT ESTABLISHMENT	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	BENSON, DAVID 937 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$746,315 \$713,152 \$480	06/08/21 06/24/21 12/19/22	0% 0% PLANT EST SATIS
08-SBD-215-2.2/3.2 08-1F7304 BLIM-215 -(251)E --()		IN COLTON FROM 0.3 MI SOUTH TO 0.3 N/O WASHINGTON ST OC REPLACE OVERCROSSING	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (562)863-3176	CASTRO, ROBERTO 850 S VIA LATA SUITE 100A COLTON, CA 92324 (909)677-8786	\$17,473,248 \$6,872,118 \$531,933	03/04/21 03/25/21 12/05/23	47% 39%
08-SBD-215-7.0/17.8 08-476424		IN SBD ON RTE 215 FR I-10/I-215 JCT TO I-215/I-15 JCT AND ON RTE 259 FR I-215/SR-259 JCT TO SR-259/SR-210 JCT INSTALL TMS FIELD ELEMENTS (8.4 MI	ALDRIDGE ELECTRIC, INC. 844 E. ROCKLAND ROAD; LIBERTYVILLE IL 60048 (847)276-1127	YAACOUB, LAWRRANCE 790 S VIA LATA COLTON, CA 92324 (213)434-9325	\$6,088,392 \$6,048,083 \$405,849	10/30/20 12/15/20 10/31/22	100% 99%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 115
10/27/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-215-10.0/17.2 08-1M1104		IN SAN BERNARDINO COUNTY FROM 0.1 MILE NORTH OF 27TH STREET TO 0.1 MILE SOUTH OF DEVORE ROAD COLD PLANE, OVERLAY, AND DIG OUT	CALMEX ENGINEERING, INC. 2750 S. LILAC AVE BLOOMINGTON CA 92316 (909)546-1311	NGUYEN, VU 9540 CENTER AVE SUITE 120 RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$8,575,970 \$7,597,692 \$114,344	03/14/22 04/08/22 10/20/22 10/20/22	100% 100% COMPLETED
08-SBD-259-1.1/1.2 08-1K7804 SNHG-P259-(002)E --()		IN SAN BERNARDINO FROM H STREET UC TO SR 259/210 SEP CONSTRUCT MEDIAN BARRIER, MILL AND	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	ALAM, MAHFUAL 4334 LATHAM STREET SUITE 100 RIVERSIDE, CA 92501 (951)830-6853	\$434,360 \$416,651 \$0	09/16/21 10/07/21 01/31/23	100% 93%
08-SBD-999-/0 08-1L9604		IN SAN BERNARDINO COUNTY IN VARIOUS LOCATIONS ON THE I-210, I-10, SR-60 , AND I-215 ROADSIDE REHABILITATION (WATER	ALFARO COMMUNICATIONS CONSTRUCTION,INC 15614 S.ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	BENSON, DAVID 937 S. VIA LATA COLTON, CA 92324 (951)232-6478	\$134,134 \$0 \$0	06/16/22 08/08/22 10/24/22	0% 0% SUSPENDED
08-SBD-5730-/0 08-0R4204		IN THE CITY OF FONTANA ON SOUTHEAST QUADRANT OF STATE RTE 210 AND I-15 INTERCHANGE BUILD MAINTENANCE FACILITY	STRONGHOLD ENGINEERING INCORPORATED 150 W WALNUT AVE PERRIS CA 92571 (951)684-9303	FLORES, TIM 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (951)830-6254	\$21,805,000 \$3,866,293 \$318,594	04/02/21 05/03/21 01/03/24	39% 18%
HA12							
08-VAR-10-/0 08-1L7004		RIVERSIDE COUNTY AT VARIOUS LOCATIONS MODIFYING RAMP METERING SYSTEMS	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CYN CORONA CA 92883		\$896,220 \$0 \$0	05/31/22 08/23/22	0% 0%
08-VAR-15-41.3/52 08-1K8514		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING CAMERA SYSTEMS	KANAAN CONSTRUCTION, INC. 230 S. IRWINDALE AVE AZUSZA CA 91702 (626)334-5775	FENG, PERCY 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-9010	\$714,720 \$366,086 \$366,086	06/23/22 08/03/22 02/07/23	22% 51%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 116
10/27/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR-15-110.4/181.4 08-1K6504		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS INTERSTATE 40 AT APPROXIMATELY 10 PLACE POLYESTER CONCRETE OVERLAY, HMA (TYP	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)342-0441	NGUYEN, KHOA 222 E. MAIN ST #208 BARSTOW, CA 92311 (951)232-8611	\$4,337,351 \$489,456 \$489,456	06/01/22 07/11/22 09/20/23	5% 11%
08-VAR-999-/0 08-1L9904		SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS REMOVE & PLACE THERMOPLASTIC PAVEMENT MARK	STERND AHL ENTERPRISES INC. 11861 BRANFORD ST. SUN VALLEY CA 91352 (818)834-8199	RAHMAN, MD 850 VIA LATA SUITE 104 COLTON, CA 92324 (951)830-6845	\$413,032 \$308,499 \$308,499	06/17/22 08/17/22 11/08/22	47% 75%

Totals:	Authorized Final Amt:	<u>\$1,159,371,610</u>	Completed to Date:	<u>\$558,786,724</u>	Work This Month:	<u>\$24,489,884</u>
----------------	------------------------------	------------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 117
10/27/22

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-190-18.0/72 09-396004		IN INYO COUNTY ON SR 190 PM 18.0 TO 72.0 RESTORE HWY AFTER FLOOD DAMAGE RECONSTRUCT DAMAGED HIGHWAY DIR'S ORDER EMERGENCY F.A. TOWNE PASS FLOOD REPAIR	FISHER SAND AND GRAVEL COMPANY 1302 WEST DRIVERS WAY TEMPE, AZ 85284	CHERENZIA, DAMON 500 S MAIN STREET BISHOP, CA 93514 (760)920-3460	\$5,375,000 \$522,270 \$15,156	09/17/22 10/04/22 12/21/22	35% 10%
20.20 201130							
09-INY-395-29.2/41.8 09-213404 ACNH-P395-(348)E --()		IN INYO COUNTY NEAR OLANCHA AND CARTAGO FROM 1.4 MILES SOUTH OF LOS ANGELES AQUEDUCT BRIDGE TO 0.2 MILE SOUTH OF ASH CREEK BRIDGE CONSTRUCT 4 LANE EXPRESSWAY	FISHER SAND & GRAVEL CO 1302 W. DRIVERS WAY; TEMPE AZ 85284 (480)730-1033	DAMON CHERENZIA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)920-3460	\$70,233,680 \$14,082,101 \$1,843,232	10/22/21 11/23/21 02/14/24	35% 20%
HE14							
09-INY-395-102.4/113 09-388604		INYO COUNTY NEAR BIG PINE FROM 0.3 MILE NORTH OF REYNOLDS ROAD TO 0.1 MILE NORTH OF WARM SPRINGS ROAD COLD PLANE AC PAVEMENT AND PLACE HMA (TYPE	ROAD AND HIGHWAY BUILDERS,LLC. PO BOX 70846 RENO, NV 89570 (775)852-7283	DAMON CHERENZIA 500 SOUTH MAIN ST. BISHOP, CA 93514 (760)920-3460	\$5,151,151 \$1,202,889 \$1,202,889	05/11/22 06/14/22 12/01/22	33% 23%
09-KER-14-4.7/12.6 09-367404 ACNH-P014-(081)E --()		IN KERN COUNTY AT ROSAMOND AND AT MOJAVE FROM 1.4 MILES SOUTH OF DAWN ROAD OVERCROSSING TO 0.5 MILE NORTH OF SILVER QUEEN ROAD OVE 2R	GUY F. ATKINSON CONSTRUCTION, LLC DBA GUY F. ATKINSON 18201 VON KARMAN AVENUE; IRVINE CA 92612 (949)382-7145	HARTANTO HIN 16490 SIERRA HWY 14 MOJAVE CA 93501 (760)937-3243	\$43,256,625 \$42,603,177 \$310,852	07/02/20 08/07/20 11/01/22	98% 96%
09-KER-202-4.7/5.2 09-367204 HSST-S202-(006)E --()		IN KERN COUNTY NEAR TEHACHAPI FROM 0.2 MILE WEST OF CUMMINGS VALLEY ROAD EAST TO 0.2 MILE EAST TO 0.3 MILE EAST OF CUMMINGS VALLEY CONSTRUCT LEFT TURN LANE	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 240 CHINO HILLS, CA 91709 (626)560-7910	HIN HARTANTO 16490 SIERRA HWY 14 MOJAVE, CA93501 (760)937-3243	\$1,039,757 \$295,756 \$283,650	02/07/22 02/23/22 12/14/22	24% 28%
09-MNO-6-.8/4.9 09-389604		MONO AND INYO COUNTIES ON ROUTE 6 NEAR CHALFANT FROM 2.5 MILES WEST OF CHALFANT LOOP ROAD TO 0.2 MILE EAST OF BROWN SUBDIVISION RO COLD PLANE AC PAVEMENT AND PLACE HMA (TYPE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013	RICK MOBERLY, P.E. 500 S. MAIN ST. (760)937-3219	\$3,451,691 \$3,471,119 \$0	04/25/22 06/09/22 10/11/22 10/10/22	64% 96% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 118
10/27/22

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-182-6.4/12.6 09-389004		MONO COUNTY ABOUT 6 MILES EAST OF BRIDGEPORT FROM 0.2 MILE NORTH OF EAST WALKER RIVER BRIDGE TO THE NEVADA STATE LINE COLD PLANE AC PAVEMENT AND PLACE HMA (TYPE	HAT CREEK CONSTRUCTION 24339 HWY 89N BURNLEY, CA 96013	RICK MOBERLY, P.E. 500 S. MAIN ST BISHOP, CA 93514 (760)937-3219	\$2,158,487 \$2,077,931 \$0	05/26/22 06/28/22 10/11/22 10/10/22	53% 95% COMPLETED
09-MNO-395-6.9/T9.6 09-360704 HSNH-P395-(281)E --()		IN MONO COUNTY NEAR TOM'S PLACE FROM 2.4 MILES SOUTH OF LOWER ROCK CREEK ROAD TO 0.3 MILE NORTH OF LOWER ROCK CREEK ROAD WIDEN SHOULDERS	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	LEE.SCOTese@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$13,979,969 \$13,025,630 \$1,079,998	02/04/21 03/01/21 10/21/22	100% 93%
09-MNO-395-25.8/35.3 09-386104		MONO COUNTY ABOUT 2 MILES EAST OF MAMMOTH LAKES FROM THE ROUTE 395/203 SEPARATION BRIDGE TO 1.2 MILES NORTH OF GLASS CREEK ROAD COLD PLANE AC PAVEMENT AND PLACE HMA (TYPE	QUALCON CONTRACTORS, INC. 1669 LUCERNE STREET, SUITE B MINDEN NV 89423	RICK MOBERLY, P.E. 500 S. MAIN STREET BISHOP, CA 93514 (760)937-3219	\$5,650,385 \$4,084,406 \$0	05/27/22 06/27/22 11/10/22	76% 72%
09-MNO-395-34.1/34.1 09-377704		IN MONO COUNTY AT CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION CONSTRUCT MAINTENANCE STATION	SAN PATRICIO CONSTRUCTION, INC 4820 SOUTH ESCALON BELLOTA RO FARMINGTON CA 95230 (915)487-2324		\$1,221,192 \$0 \$0	05/05/22 08/05/22	0% 0%
HA12							
09-MNO-395-53.1/54.7 09-393904		IN MONO COUNTY NEAR LEE VINING FROM PICNIC GROUNDS ROAD TO 1.0 MILE SOUTH OF CEMETERY ROAD CLEAN CA REMOVAL OF EXISITING MBGR	CORAL CONSTRUCTION COMPANY PO BOX 347; WILSONVILLE OR 97070 (503)427-2609	RICHARD MOBERLY 500 SOUTH MAIN ST BISHOP CA 93514 (559)974-5337	\$697,777 \$604,843 \$604,843	07/25/22 08/17/22 12/15/22	33% 86%
09-VAR--/0 09-382304		KERN AND MONO COUNTIES AT VARIOUS LOCATIONS FURNISH AND INSTALL SIGN STRUCTURE (TRUSS)	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221		\$707,777 \$0 \$0	06/15/22 08/01/22	0% 0%

Totals:	Authorized Final Amt:	<u>\$152,923,491</u>	Completed to Date:	<u>\$81,970,120</u>	Work This Month:	<u>\$5,340,620</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	--------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 119

10/27/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-0-/0 10-0X7504		IN ALPINE CO ON SR4 AT SILVER CREEK BR, ON SR 88 AT WEST FORK CARSON RIVER BR & ON SR 89 AT MARKLEEVILLE CREEK BR UPGRADE BRIDGE RAILINGS	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	PAWAN GARG 850 SOUTH GUILD AVE. SUITE 107 LODI, CA 95240 (209)470-8777	\$5,787,275 \$1,630,794 \$181,034	03/18/21 04/01/21 01/11/23	30% 28%
HA21							
10-ALP-4-/0 10-0S6804		IN ALPINE COUNTY ON STATE ROUTE 4, 88 AND 89 WITH VARIOUS POSTMILES CULVERT REHABILITATION	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	IQBAL AULAKH 850 SOUTH GUILD AVE.,SUITE 107 LODI, CA 95240 (209)479-3608	\$3,038,010 \$406,047 \$379,927	06/21/21 07/20/21 06/19/23	13% 13%
10-ALP-88-/0 10-1J0104		TO CONSTRUCT FUEL ISLAND CANOPIES CONSTRUCT FUEL ISLAND CANOPIES	CAL ELECTRO, INC. 3710 ELECTRO WAY; REDDING CA 96002 (530)223-5937		\$844,400 \$0 \$0	05/19/22 07/11/22	0% 0%
10-ALP-88-/0 10-0S7504		IN ALPINE COUNTY ON STATE ROUTES 4, 88 AND 207, IN AMADOR COUNTY ON STATE ROUTES 16 AND 49, AND IN TUOLUMNE COUNTY ON STATE ROUTE CULVERT REHABILITATION	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	IQBAL AULAKH 850 SOUTH GUILD AVE.SUITE#107 LODI, CA 95242 (209)479-3608	\$3,874,393 \$3,778,849 \$0	12/30/20 01/26/21 09/30/22	99% 98%
10-ALP-89-14.9/17.3 10-1Q4904		IN ALPINE COUNTY ON SR 89 BETWEEN PM 14.9 AND 17.3 INSTALL TEMP CREEK CROSSINGS, REMOVE SEDIMNT & REPAIR STRUCTURAL SECTIONDIRS EF REMOVE AND REPAIR STORM DAMAGE	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. P.O. BOX 1453 OAKDALE, CA 95361	IQBAL AULAKH 850 SOUTH GUILD AVE., SUITE 107 LODI, CA 95240 (209)479-3608	\$3,485,000 \$800,000 \$0	08/04/22 09/14/22 10/26/22	47% 23%
20.20.201 130							
10-ALP-89-15.2/16.9 10-1P0604		IN ALPINE CO ROUTE 89 MULTIPLE LOCATIONS REPLACE DAMAGED CULVERT PIPE, PLACE BOX CULVERT, SLOPE PROTECTION, AND DEBRIS RACKDIRS EF REPAIR AND REPLACE DAMAGED CULVERTS	SINCLAIR GENERAL ENGINEERING CONSTRUCTION INC. P.O. BOX 1453 OAKDALE, CA 95361	IQBAL AULAKH 850 SOUTH GUILD AVE. LODI, CA 95240 (209)479-3608	\$4,442,000 \$412,278 \$0	03/07/22 04/20/22 12/06/22	53% 9%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 120
10/27/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-10-2.0/2 10-1N6204		AMA 10, TUO 49,108 VARIOUS OCATIONS UNSHELTERED ENCAMPMENT REPAIR SLOPES, PLACE SLOPE PAVING, AND REPLACE FENCING DIRS EFA 10A2401 REPAIR SLOPES, PAVING, AND FENCING	SINCLAIR GENERAL ENGINEERING CONSTRUCTION INC. P.O. BOX 1453 OAKDALE, CA 95361	IQBAL AULAKH 850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (209)479-3608	\$3,973,600 \$1,046,770 \$0	02/11/22 04/21/22 10/14/22	38% 26%
20.20.201 130							
10-AMA-88-15.0/38.5 10-1P6704		IN AMADOR COUNTY ON SR 88 FALL, REMOVE, AND DISCARD ALL HAZARDOUS TREES WITHIN THE STATE RIGHT OF WAY. DIR EFA 10A2395 REMOVE AND DISPOSE OF TREES	MOUNTAIN F. ENTERPRISES, INC. 950 IRON POINT ROAD #210 FOLSOM, CA 95630	PAWAN GARG 850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (209)470-8777	\$2,721,000 \$1,676,204 \$0	01/10/22 03/25/22 10/31/22	100% 62% OVER RUN
20.20.201 130							
10-AMA-88-46.5/54 10-1J3104		TRANSPORTATION RELATED FACILITIES PEDDLER HILL SAND HOUSE AND MUD SPRINGS SAND HOUSE REHABILITATE SAND HOUSES AT THE	T.P.A. CONSTRUCTION, INC. 2406 CLUBHOUSE DRIVE; ROCKLIN CA 95765 (916)919-1624	IQBAL AULAKH 850 SOUTHGUILD AVE. SUITE 107 LODI CA 95240 (209)479-3608	\$498,250 \$368,425 \$368,425	05/20/22 06/27/22 01/24/23	28% 74%
10-AMA-88-54.0/54 10-1L6504		IN AMADOR ON STATE ROUTE (SR) 88 AT PEDDLER HILL MS, 41951 SR 88, PIONEER, CA 95666 SOIL REMEDIATION AND GENERATOR	SAN PATRICIO CONSTRUCTION, INC 4820 SOUTH ESCALON BELLOTA RO FARMINGTON CA 95230 (915)487-2324	IQBAL AULAKH 58,890 (209)479-3608	\$1,429,840 \$58,890 \$0	06/25/21 09/08/21 05/26/22 09/23/22	100% 100% COMPLETED
HA12							
10-AMA-88-62.0/71.6 10-1N8704		IN AMA CNTY ON RTE 88 FROM PM 62.0 TO ALP CNTY PM 2.5. DEBRIS REMOVAL, SLOPE STABLE,CHECK DAMS, REPLACE CULVERT, DISPOSE TREES DEBRIS REVOVAL, SLOPE STABILIZATION	MARIO'S TREE SERVICE, INC 937 VIA LATA STE #500 COLTON, CA 92557	GARG, PAWAN 850 S GUILD AVE STE 107 LODI, CA 95240 (209)470-8777	\$5,185,000 \$2,000,000 \$0	09/20/21 11/12/21 10/31/22	65% 39%
20.20.201 130							
10-MER-0-/0 10-1C8104		IN MERCED, SAN JOAQUIN, MARIPOSA AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS BRIDGE PREVENTATIVE MAINTENANCE	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A; VACAVILLE CA 95688 (707)449-3604	HARMINDER DEOL 952 GOODWIN DRIVE RIPON CA 95366 (209)609-4910	\$3,303,564 \$2,885,956 \$172,108	06/09/21 06/22/21 11/15/22	91% 85%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 121
10/27/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-5-.5/.8 10-1C7904 CIMG-005 -(156)E --()		IN MERCED COUNTY, ON INTERSTATE 5, SOUTH OF LOS BANOS, AT THE JOHN ERRECA SRRA REPLACE SAFETY ROADSIDE REST AREA	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS RD., SUITE 9 CONCORD CA 94520 (925)627-1700	ZUBAIR ANWAR 952 GOODWIN DR. RIPON CA 95366 (559)977-5907	\$27,937,379 \$6,182,594 \$793,826	12/17/21 01/06/22 06/30/23	40% 22%
HA26							
10-MER-5-.7/.7 10-0W6204 ACIM- 005-(153)E --()		IN MERCED COUNTY NEAR FIREBAUGH ON ROUTE 5 AT THE JOHN "CHUCK" ERRECA SAFETY ROADSIDE REST AREA, BOTH NORTHBOUND AND SOUTHBOUND L REPLACE PUBLIC WATER SYSTEM AND	MDS ENGINEERING & CONSTRUCTION, INC. 14771 WONDERLAND BLVD; REDDING CA 96003 (530)275-2779	CASEY, COREY / TRABOLY, AMIR 850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (209)608-0711	\$3,950,115 \$3,787,608 \$0	12/13/19 01/22/20 04/20/22	7% 95% SUSPENDED
HA26							
10-MER-5-6.3/0 10-0T6804 ACNH-X047-(013)E --()		IN MERCED COUNTY AT ROUTE 5/165 SEPERATION AND AT ROUTE 152/33 SEPERATION TRUCK TURN RADIUS IMPROVEMENT	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	HARMNINDER DEOL 952 GOODWIN DRIVE RIPON CA 95366 (209)609-4910	\$2,771,377 \$0 \$0	05/12/22 06/29/22 05/15/23	0% 0%
HB4N							
10-MER-5-/0 10-1N4304		IN MERCED COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD.; SAN FERNANDO CA 91340 (818)898-2300	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)470-6417	\$1,333,244 \$0 \$0	06/28/22 07/21/22	0% 0%
10-MER-33-13.4/16 10-1N0704		IN MERCED COUNTY IN AND NEAR SANTA NELLA FROM 0.3 MILE NORTH OF ROUTE 152/33 SEPARATION TO 0.3 MILE NORTH OF CENTINELLA DRIVE 0.15' MILL AND REPLACE HMA OVERLAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	MUHAMMAD RAHMAN 3469 YEAGER DRIVE, SUITE 109 MADERA, CA. 93637 (559)905-5501	\$1,840,000 \$1,572,283 \$628,663	04/07/22 05/09/22 11/02/20	78% 83%
HM1							
10-MER-99-12.7/17.8 10-1C1704 ACNH-P099-(662)E --()		IN AND NEAR THE CITY OF MERCED FROM 0.2 MILE SOUTH OF CHILDS AVE. TO 0.2 MILE SOUTH OF FRANKLIN ROAD OC. PAVEMENT REHAB (2R)	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	NATHANIEL TUMMINELLO (209)481-3597	\$47,125,792 \$20,853,577 \$1,769,237	01/22/21 02/11/21 09/06/23	38% 44%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 122

10/27/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-16.3/16.4 10-1N6004		IN MERCED COUNTY ON ROUTES 99, AND 59 AT VARIOUS LACATIONS REPAIR DAMAGED SLOPES, SLOPE PAVING, REMOVE AND REPLACE FENCING DIRS EF REPAIR SLOPES AND REMOVE / REPLACE FENCING	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. 538 SOUTH 5TH AVE., SUITE A OAKDALE, CA 95361	RANBIR BHULLAR 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4306	\$4,417,500 \$538,809 \$0	01/31/22 05/04/22 04/28/23	29% 12%
20.20.201 130							
10-MER-99-20.1/24.3 10-3A7204 ACNH-P099-(646)E --()		IN AND NEAR ATWATER, FROM 0.4 MILE SOUTH OF BUHACH ROAD TO SOUTH OF WESTSIDE BOULEVARD. PAVEMENT RESURFACING AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA, CA. 93637 (559)905-5501	\$58,414,926 \$54,431,777 \$902,330	12/12/19 12/31/19 01/13/23	90% 92%
HA22							
10-MER-99-28.2/37.3 10-0Q1214 EPNH-P099-(639)E --()		IN MERCED COUNTY IN LIVINGSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE. LANE WIDENING FROM 2 TO 3 LANES	SECURITY PAVING COMPANY INC 3075 TOWNSGATE RD #200 WESTLAKE VILLAGE CA 91361 (818)362-9200	OBAIDULLAH RASHID "ABDUL" 952 GOODWIN DRIVE RIPON CA 95366 (209)479-4053	\$32,241,688 \$29,542,493 \$44,461	12/04/19 12/24/19 10/21/22	100% 91%
10-MER-99-28.2/37.3 10-0Q1224 ACNH-P099-(672)E --()		IN MERCED COUNTY IN LIVINGSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE. LANE WIDENING FROM 2 TO 3 LANES	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	TOFAEL ANWAR (209)470-6417	\$26,296,679 \$2,753,838 \$2,097,015	03/30/22 04/26/22 07/11/23	23% 10%
10-MER-99-/0 10-1E6204		STANISLAUS AND MENDICINO COOUNTIEES ON ROUTES 99 AND 59 REPLACE DRAINAGE PUMPS AT VARIOUS	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD SUITE 120; BURLINGAME CA 94010 (650)259-9545	NATE TUMMINELLO 	\$5,273,333 \$3,132,742 \$402,240	09/21/21 10/19/21 12/02/22	86% 59%
10-MER-99-/0 10-1G7504		IN SAN JOAQUIN, MERCED, AND STANISLAUS COUNTIES, ON ROUTES 5, 59, 99, AND 152 AT VARIOUS LOCATIONS. UPGRADE OR REPLACE INEFFICIENT AND	BENTANCOURT BROS. CONSTRUCTION INC. 8015 W 11TH, STREET; TRACY CA 95304 (209)832-7631	KIMURA, JUSTIN 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$7,494,604 \$7,357,721 \$430,849	11/04/20 11/20/20 11/14/22	94% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 123
10/27/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-152-19.6/22.3 10-1N0104 HSNH-P152-(098) --()		IN MERCED COUNTY IN THE CITY OF LOS BANOS, ON SR152 WEST I STREET TO WARD ROAD. INSTALL RAISED MEDIAN AND RELOCATE DRIVEWAY ACCESS COLLISION SEVERITY REDUCTION	GENUINE ENGINEERING INC 13306 INDIAN BOW CIR; CORONA CA 92883 (951)674-5000	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$317,750 \$333,802 \$273,163	06/09/22 07/06/22 10/21/22	70% 91%
HB1							
10-MPA-140-21.2/21.8 10-0Y6004 HSNH-P140-(037)E --()		IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 FROM SOUTH JUNCTION STATE ROUTE 49 TO TWELFTH STREET INSTALL CROSSWALKS AND IN-ROADWAY	IBARRA GENERAL ENGINEERING INCAULAKH, IQBAL 4325 TYROLITE ST; RIVERSIDE CA 92509 (909)342-8447	850 SOUTH GUILD AVE., STE. 107 LODI, CA 95240 (209)479-3608	\$2,694,931 \$2,570,575 \$0	03/02/21 03/25/21 07/22/22	98% 96%
HB1							
10-MPA-140-32.2/0 10-0Y3404 ACNH-P140-(039)E --()		IN MARIPOSA COUNTY ON STATE ROUTE 140 ABOUT 2.1 MILES WEST OF BULL CREEK ROAD. SLOPE REPAIR	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)607-8789	\$1,372,056 \$1,111,141 \$510,107	11/22/21 12/16/21 11/04/22	53% 77%
HA42							
10-MPA-140-42.0/42.7 10-0P9234 ACST-ER18-(005) PER- -() --()		NEAR EL PORTAL AND YOSEMITE NATIONAL PARK, FROM 1.2 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TO 0.5 MILE WEST OF SOUTH FORK ME THIS PROJECT PROPOSED TO REMOVE THE	MYERS AND SONS/RL WADSWORTH JOINT VENTURE 4600 NORTHGATE BLVD #100 SACRAMENTO CA 95834 (916)283-9950	COREY CASEY 3663 ARCH RD STE 500 STOCKTON CA 95215 (209)607-8789	\$18,093,423 \$17,388,070 \$505,690	01/29/21 02/23/21 10/21/22	91% 95%
10-MPA-140-/12 10-1J1804		IN MARIPOSA COUNTY AT AND NEAR CATHEYS VALLEY FROM MERCED COUNTY TO 1.7 MILES EAST OF CATHEYS VALLEY PARK 0.15' MILL AND REPLACE RHMA OVERLAY	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)607-8789	\$4,657,326 \$1,782,717 \$1,782,717	02/03/22 02/23/22 12/15/22	38% 38%
HM							
10-SJ-4-4.5/4.9 10-1F4604 HSST-P004-(158)E --()		IN SAN JOAQUIN COUNTY AT THE MIDDLE RIVER BRIDGE SJ MIDDLE RIVER BRIDGE ROADWAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$6,388,873 \$2,610,670 \$770,018	01/25/22 02/22/22 10/23/23	31% 41%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 124

10/27/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-15.5/16.7 10-1C5004 ACNH-X077-(028)E --()		IN THE CITY OF STOCKTON AT ROUTE4/I-5 INTERCHANGES FROM 0.1 MILE EAST OF FRESNO AVE. TO CENTRAL VIADUCT INCLUDING CONNECTORS. PAVEMENT RESURFACING AND	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	TOFAEL ANWAR 3663 ARCH RD. STE.500 STOCKTON, CA 95215 (209)608-0711	\$29,675,718 \$22,893,903 \$5,000,879	12/09/20 12/29/20 12/06/22	75% 77%
10-SJ-4-/0 10-1G9904		REPAIR EXISTING TRAFFIC MONITORING STATIONS (TMS) AT VARIOUS LOCATIONS IN DISTRICT 10. REPAIR EXISTING TRAFFIC MONITORING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	BAL BAHADUR PAUL (209)629-5415	\$2,287,000 \$2,190,916 \$0	06/01/21 06/22/21 10/20/22	74% 96% SUSPENDED
HB4N							
10-SJ-4-/0 10-1J5304		SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS POLYESTER CONC OVERLAY, METH DECK,	MYERS & SONS CONSTRUCTION, LLC 48 MORRISON AVENUE SACRAMENTO CA 95838 (916)283-9950	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$2,275,200 \$559,717 \$174,961	05/27/22 06/21/22 02/28/23	35% 24%
HB1							
10-SJ-4-/0 10-1C8004		IN SAN JOAQUIN COUNTY ON ROUTE 4 AT OLD RIVER BRIDGE BRIDGE PREVENTATIVE MAINTENANCE	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD; PLEASANTON CA 94566 (925)461-1500	DAVID ABLEDU 3663 ARCH RD. STE. 500 STOCKTON, CA 95215 (209)483-5812	\$6,432,007 \$1,468,230 \$1,324,560	03/02/21 03/25/21 05/10/23	10% 23% SUSPENDED
HA21							
10-SJ-5-6.2/6.6 10-0P5404		IN SJ & STA CO ON RTE 99 FROM 0.2 MI S OF W MODESTO OH TO 0.2 MI N OF W MODESTO OH & ON RTE 5 FROM 0.2 MI S OF RTE 5/33 SEP & OH T BRIDGE REHABILITATION	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	ARIEL MENDOZA 850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (209)639-4686	\$7,088,416 \$2,629,288 \$159,840	10/29/21 11/24/21 04/19/23	39% 37%
HA21							
10-SJ-5-13.0/13 10-1N5704		IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP ON ROUTE 5 AT PARADISE CUT BRIDGE (NORTHBOUND) AND ON ROUTE 205 AT E205-N5 CONNECTOR RAM BRIDGE PREVENTATIVE MAINTENANCE.	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET; TEMPE AZ 85282 (602)437-1711	DAVID ABLEDU 	\$2,069,069 \$636,814 \$178,681	06/30/22 08/05/22 12/21/22	58% 31%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 125

10/27/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-29.6/29.9 10-1N4904		IN SJ AND ST COUNTIES AT VARIOUS LOCATIONSON ROUTES 4,5,& 99 REPAIR DAMAGED SLOPES, SLOPE PAVING, REMOVE AND REPLACE FENCING DIR E REPAIR SLOPES REPLACE FENCING	ALL STEEL FENCE, INC. P.O. BOX 1309 LATHROP, CA 95330	ARIEL MENDOZA 850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (209)639-4686	\$8,571,400 \$3,316,044 \$0	01/24/22 04/15/22 02/17/23	57% 39%
20.20.201 130							
10-SJ-12-4.4/0 10-1F7604		REPLACE BRIDGE BEARING PADS SLOUGH BRIDGE #29-0101 REPLACE BRIDGE BEARING PADS	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD; PLEASANTON CA 94566 (925)461-1500	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 LODI CA 95240 (559)341-2018	\$2,438,013 \$2,398,325 \$26,500	11/05/21 12/02/21 10/21/22	99% 98%
HA21							
10-SJ-12-4.4/0 10-1K6104		IN SAN JUAQUIN COUNTY ON ROUTE 12 AT LITTLE POTATO SLOUGH BRIDGE (AT POST MILE R4.4). REHABILITATE ELECTROMECHANICAL	VALENTINE CORPORATION 111 PELICAN WAY; SAN RAFAEL CA 94901 (415)453-3732	TROY SCHEIBER 850 S GUILD SUITE 107 LODI CA 95240 (559)341-2018	\$2,662,550 \$2,578,726 \$0	05/25/21 06/15/21 09/21/22 10/17/22	99% 97% COMPLETED
HA23							
10-SJ-12-17.4/18.1 10-1G5104 ACNH-P012-(129)E --()		ON SR 12 FROM SOUTH STOCKTON STREET, POSTMILE 17.43 TO THE SB SR 99 RAMP JUNCTION POSTMILE 18.05 IN THE CITY OF LODI IN SAN JOAQU UPGRADE CURB RAMPS, SIDEWALK,	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS RD #150; CONCORD CA 94520 (925)766-7014	ARIEL MENDOZA 850 S. GUILD AVENUE SUITE 107 LODI, CA 95240 (209)639-4686	\$2,164,101 \$0 \$0	07/21/22 08/15/22	0% 0%
HB71							
10-SJ-12-/0 10-1K9004		IN SAN JOAQUIN COUNTY NEAR TERMINOUS AT MOKELUMNE RIVER BRIDGE BRIDGE REPAIR	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD; PLEASANTON CA 94566 (925)461-1500	ARIEL MENDOZA 850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (209)639-4686	\$1,792,792 \$0 \$0	06/09/22 07/19/22	0% 0%
HM3							
10-SJ-26-1.1/1.1 10-1F1704		IN SAN JOAQUIN COUNTY IN STOCKTON AT ROUTE 26/99 SEPARATION INCREASE BRIDGE VERTICAL CLEARANCE	ANDREW M. JORDAN INC, DBA A & B CONSTRUCTION 1350 4TH STREET; BERKELEY CA 94710 (510)999-6000	TROY SCHEIBER 850 SO. GUILD AVE SUITE 107 LODI, CA 95240 (559)341-2018	\$6,394,840 \$4,193,197 \$742,900	10/07/21 11/30/21 02/24/23	64% 65%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 126
10/27/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-26-8.0/17 10-1J2004		IN SAN JOAQUIN COUNTY AT AND NEAR LINDEN AT VARIOUS LOCATIONS FROM 0.7 MILE EAST OF GOGNA ROAD TO 1.3 MILES WEST OF SHELLEY ROAD 0.20'MILL AND REPLACE HMA OVERLAY	GEORGE REED, INC. P.O. BOX 4760; MODESTO CA 95352 (209)523-0734	TROY SCHEIBER 850 SOUTH GUILD AVE SUITE 107 LODI, CA 95240 (559)341-2018	\$3,450,376 \$3,348,040 \$973,583	04/12/22 05/03/22 10/21/22	98% 96%
HM1							
10-SJ-88-13.7/14 10-0S7404		IN SAN JOAQUIN AND ALPINE COUNTIES AT VARIOUS LOCATIONS REPLACE DETERIORATED CULVERTS	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 120; CHINO HILLS CA 91709 (951)966-9153	PAWAN GARG	\$4,074,305 \$2,843,090 \$389,199	07/27/21 08/10/21 10/22/22	100% 70%
							OVER RUN
10-SJ-99-16.4/18.2 10-3A1014 STPL-6210-(013) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE SOUTH OF DUCK CREEK BRIDGE TO MAIN STREET OVERCROSSING REPLACEMENT LANDSCAPE	WABO LANDSCAPE & CONSTRUCTION,AMIR TRABOLY INC. 726 ALFRED NOBEL DR.; HERCULES CA 94547 (510)741-9226	850 S GUILD AVE LODI, CA 95240 (209)670-9855	\$2,395,575 \$2,000,567 \$0	06/03/20 06/26/20 10/02/24	16% 83%
HE13							
10-SJ-99-20.1/20.1 10-1N4604		EMERGENCY REPAIR OF FIRE DAMAGED DIVERTINGCANAL BRIDGE. SJ-99 PM 20.12 DIRS EFA 10A2300 REPAIR FIR DAMAGED DIVERTING CANAL BRIDGE	CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-0510	TROY SCHEIBER 850 SOUTH GUILD AVENUE LODI, CA 95240 (559)341-2018	\$1,180,000 \$684,602 \$0	05/24/21 07/22/21 10/21/22	99% 58%
20.20.201 130							
10-SJ-99-24.5/24.5 10-1J7804 SSTG-000C-(534)E --()		DISTRICT CURVE WARNING SIGNS INVESTIGATION AND ANALYSIS COLLISION SEVERITY REDUCTION	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	RANBIR BHULLAR 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4306	\$899,300 \$174,408 \$174,408	05/12/22 06/13/22 03/17/23	18% 19%
10-SJ-99-30.9/31.3 10-1C2804 ACNH-P099-(661)E --()		IN SAN JOAQUIN COUNTY IN LODI ON STATE ROUTE 99 AT VICTOR ROAD NORTHBOUND ON-RAMP RAMP REALIGNMENT	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	TROY SCHEIBER 850 S GUILD SUITE 107 LODI CA 95240 (559)341-2018	\$10,823,236 \$10,167,416 \$1,043,335	10/21/20 11/16/20 10/24/22	100% 93%
HB4N							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 127
10/27/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-120-.6/T6.8 10-1C9604		IN AND NEAR MANTECA AND LATHROP, FROM ECONOLITE SYSTEMS, INC. ROUTE 5 TO ROUTE 99; ALSO ON ROUTE 5 AT PM R13.34 AND ON ROUTE 99 AT PM 4.56. INSTALL FIBER UPGRADE EXISTING COMMUNICATION	1250 N. TUSTIN AVE ANAHEIM CA 92807	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$4,045,185 \$1,239,125 \$242,082	10/20/21 12/14/21 04/24/23	44% 31%
HB4N							
10-SJ-120-16.7/17.9 10-1N3104		IN SAN JOAQUIN COUNTY IN AND NEAR ESCALON FROM 0.3 MILE EAST OF IRWIN STREET TO 0.3 MILE WEST OF CAMPBELL AVENUE REPLACE AC SURFACING (DIGOUTS),	RE MASON ENGINEERING INC 1195 SHAW AVE #D FRESNO CA 93711	CHRIS HANSON 3663 ARCH ROAD #500 STOCKTON CA 95215 (209)479-4053	\$1,929,325 \$1,372,328 \$1,330,778	06/01/22 07/29/22 11/17/23	50% 66%
HM1							
10-SJ-132-.7/5.8 10-1M3504		IN SAN JOAQUIN COUNTY NEAR VERNALIS AT VARIOUS LOCATIONS FROM ROUTE 132 EAST/580 SEPARATION TO ROUTE 132/33 SEPARATION AND OVERHEA POLYESTER CONCRETE OVERLAY	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	DAVID ABLEDU 3663 ARCH ROAD,SUITE 500 STOCKTON,CA 95215 (209)483-5812	\$2,654,654 \$2,348,991 \$96,193	03/03/22 03/22/22 02/02/23	60% 88%
HM3							
10-SJ-205-4.6/9 10-1C3304 ACIM-2056-(356)E --()		IN TRACY, WEST OF GRANT LINE ROAD TO EAST OF MACARTHUR DRIVE, INSTALL RAMP METERS AND OTHER INTELLIGENT TRANSPORTATION SYSTEM (ITS INSTALL ITS- PHASE 2	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$17,382,378 \$0 \$0	04/05/22 05/03/22 09/08/23	0% 0%
HB4N							
10-STA-5-12.6/0 10-1J5204		IN STANISLAUS COUNTY AT VARIOUS LOCATIONS BRIDGE REHABILITATION	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	VINCENT LADIAO (209)609-4905	\$3,481,133 \$3,140,408 \$0	03/02/21 03/25/21 09/22/22 09/29/22	100% 100% SUSPENDED
10-STA-5-27.0/27.4 10-0W6304		IN STANISLAUS AND SAN JOAQUIN COUNTIES ABOUT 9 MILES NORTHWEST OF PATTERSON AT THE WESTLEY SAFETY ROADSIDE REST AREA AND ABOUT 0.9 REPLACE PUBLIC WATER SYSTEM AND	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE; BISHOP CA 93514 (760)873-3301	CASEY, COREY / OSHITA, STAN 850 SOUTH GUILD AVENUE, #107 LODI, CA 95240 (209)608-0711	\$4,894,217 \$4,749,702 \$0	01/09/20 02/06/20 11/30/22	0% 96%
HA26							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 128
10/27/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-17.9/18.7 10-1N6104		MULTIPLE LOCATIONS ON 99 IN STANISLAUS COUNTY SLOPE PAVING, BRIDGE AND SECURITY, VEGETATION REMOVAL OR PRUNING DIRS EFA 10A2400 SLOPE PAVE, FENCING, VEG REMOVAL AND PRUNE	0IERRA MOUNTAIN CONSTRUCTION, INC. 13919 MONO WAY SONORA, CA 95370	VINCENT LADIAO 952 GOODWIN DRIVE RIPON, CA 95366 (209)609-4905	\$6,884,900 \$1,177,166 \$0	02/11/22 05/02/22 02/10/23	59% 17%
20.20.201 130							
10-STA-99-18.0/19.7 10-0X56Y4 HSNH-P099-(627)E --()		SR 99 CARPENTER/BRIGGSMORE LANDSCAPE LANDSCAPE	BORTOLUSSI & WATKIN, INC. 77 LARKSPRUR STREET SAN RAFAEL CA 94901 (415)453-4675	AMIR TRABOLY 850 SOUTH GUILD AVE, SUITE 107 LODI, CA 95240 (209)670-9855	\$506,738 \$508,466 \$0	12/04/18 12/19/18 10/10/22 10/11/22	100% 100% OVER RUN
HB1							
10-TUO-108-4.3/5.1 10-0Y2104		IN TUOLUMNE COUNTY ON STATE ROUTE 108 WITHIN THE EAST SONORA BYPASS STAGE II LIMITS AT PEACEFUL OAK INTERCHANGE CONSTRUCT EASTBOUND ONRAMP AND	SIERRA MOUNTAIN CONSTRUCTION INC. 13919 MONO WAY,; SONORA CA 95370 (209)928-1900	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)607-8789	\$8,451,447 \$8,219,384 \$7,800	07/17/20 07/28/20 11/04/22	97% 95%
10-TUO-108-18.9/38.8 10-462104 ACST-S108-(057)E --()		IN TUOLOME COUNTY NEAR LONG BARN FROM 0.1 MILE EAST OF LONG BARN ROAD TO 2.3 MILES EAST OF COW CREEK ROAD PAVEMENT REHABILITATION -CAPM	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	COREY CASEY 19596 MONO WAY SONORA CA 95370 (209)607-8789	\$12,766,757 \$11,531,404 \$546,387	08/02/21 08/17/21 11/19/22	89% 89%
HA22							

Totals:	Authorized Final Amt:	<u>\$450,873,959</u>	Completed to Date:	<u>\$267,384,886</u>	Work This Month:	<u>\$24,423,895</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 129

10/27/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-.4/6.3 11-2N0084		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS. REHABILITATE BRIDGE DECK	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	DAVID TOCI 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)688-1599	\$3,870,579 \$3,702,007 \$0	06/25/21 07/15/21 10/28/22	100% 93%
11-IMP-7-.5/.5 11-4C0014		IN IMPERIAL COUNTY EAST OF CALEXICO ALONG STATE ROUTE 7 AT THE NINA LEE ROAD OVERCROSSING INSTALL HARDSCAPE, AND GATEWAY	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$1,348,673 \$0 \$0	09/06/22 09/21/22	0% 0%
11-IMP-8-36.5/37.5 11-410404 ACIM-008 -(111)E --()		IN IMPERIAL COUNTY IN EL CENTRO FROM 0.4 MILE WEST OF IMPERIAL AVENUE OC. TO 0.1 MILE EAST OF 8TH STREET OC. RECONSTRUCT I-8/ IMPERIAL AVENUE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	HERNANDEZ-DUARTE, DANIEL 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)554-2028	\$25,662,607 \$25,483,838 \$0	01/16/20 02/06/20 01/02/23	71% 100%
HA21							
11-IMP-8-96.8/96.8 11-430494 BLIM-008 -(113)E --()		IN IMPERIAL COUNTY NEAR WINTERHAVEN, AT COLORADO RIVER VIADUCT BRIDGE NO. 58-0312R/L. PATCH SPALLS, POLYESTER DECK OVERLAY, HINGE BRIDGE REHABILITATION	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE SUITE 20 IRVINE CA 92618 (949)328-9758	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,281,004 \$0 \$0	09/01/22 09/27/22	0% 0%
11-IMP-78-34.0/41 11-2N1144		IN IMPERIAL COUNTY NEAR AND AT GLAMIS FROM 6.7 MILES EAST OF EAST HIGHLINE CANAL TO TED KIPF ROAD COLD IN-PLACE RECYCLING	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	DANIEL HERNANDEZ 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$6,621,930 \$1,545,743 \$1,545,743	06/29/22 08/01/22 02/15/23	17% 23%
11-IMP-98-32.1/32.5 11-080284 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. WIDENING SR-98 HIGHWAY FROM 4 LANES	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,246,161 \$1,272,124 \$0	12/04/20 12/24/20 03/30/23	25% 18%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 130
10/27/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-111-.1/1.2 11-2N0724		IN IMPERIAL COUNTY IN CALEXICO FROM 0.1 MILE NORTH OF MEXICO BORDER TO RTE 98 COLD PLANE, PLACE STRESS ABSORBING	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICAS 10 SAN DIEGO CA 92154 (855)860-5300	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$2,018,667 \$1,708,773 \$0	05/27/21 06/18/21 11/30/22	100% 85% OVER RUN
11-IMP-115-3.2/8.8 11-2N1154		IN IMPERIAL COUNTY IN AND NEAR HOLTVILLE FROM ROUTE 115/8 SEPARATION TO TOWLAND ROAD AND FROM W JUNCTION EVAN HEWES HIGHWAY TO EAS CHIP SEAL-AR	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET; MODESTO CA 95354 (209)522-2277	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$3,506,070 \$502,079 \$502,079	05/03/22 08/01/22 02/15/23	16% 14%
11-IMP-186-/2.1 11-2N1164		IMPERIAL COUNTY AT ANDRADE FROM MEXICO BORDER TO ROUTE 186/8 SEPARATION COLD PLANE, SAMI, RHMA-G AND PAVEMENT MARK	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	DANIEL HERNANDEZ 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$1,999,758 \$0 \$0	06/09/22 06/30/22 12/31/22	0% 0% SUSPENDED
11-SD-5-.2/15.2 11-427504 B1ST-000C-(526)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL FIBER OPTIC LINE.	HMS CONSTRUCTION, INC. 2885 SCOTT STREET; VISTA CA 92081 (760)727-9808	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)554-7675	\$18,891,000 \$13,925,749 \$2,234,319	03/11/21 04/08/21 04/11/23	53% 73%
11-SD-5-.3/72.1 11-429704 ACST-X073-(140)E --()		IN SAN DIEGO COUNTY, AT VARIOUS LOCATIONS. REPAIR AND INSTALL VEHICLE	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR.; VISTA CA 92081 (619)460-6060	GENARO GENEL-TRUJILLO 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1376	\$7,662,407 \$6,193,564 \$377,382	10/19/20 11/20/20 12/29/23	75% 81%
11-SD-5-.3/5 11-430674 ACST-X073-(150)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONVERT POTABLE IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	JOE IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$11,770,234 \$3,687,232 \$414,008	01/28/22 03/16/22 03/27/26	51% 31%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 131
10/27/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-1.0/72.4 11-2N0914		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS RESTRIPE PAVEMENT DELINEATION AT	APPLY-A-LINE, LLC 175 ROY RD SW BLDG C; PACIFIC WA 98047 (253)299-1200	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$4,801,876 \$1,198,515 \$231,409	04/25/22 06/08/22 12/19/22	68% 25%
11-SD-5-2.3/14 11-418104 ACST-X073-(142)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT CURB RAMPS	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA 104 SAN DIEGO CA 92154 (858)860-5300	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$2,737,873 \$2,216,921 \$0	10/08/20 12/02/20 12/30/22	100% 81% OVER RUN
11-SD-5-13.5/14.4 11-424704 SIMG-X073-(144)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 5 FROM NATIONAL AVENUE OC TO COMMERCIAL ST OVERHEAD AND ON ROUTE 805 AT ROUTE 94/805 SEP UPGRADE END TREATMENTS AND INSTALL	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA 104 SAN DIEGO CA 92154 (858)860-5300	SULTAN GHAZIALAM 817 SWEETWATER RD. SPRING VALLEY,CA 91977 (619)602-0333	\$2,909,267 \$2,345,173 \$0	02/02/21 04/22/21 02/24/23	39% 80%
11-SD-5-29.1/30.5 11-2T3404 RSTP-6211-(137)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE SOUTH OF GENESEE AVENUE OVERCROSSING TO SORRENTO VIADUCT EXTENDED PLANT ESTABLISHMENT WITH	PACIFIC RESTORATION GROUP, INC. 325 E ELLIS AVENUE PERRIS CA 92570 (951)457-4118	IRION, JOSEPH 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (619)778-8045	\$1,861,851 \$1,733,958 \$9,293	06/03/19 06/20/19 09/15/23	0% 0% PLANT EST SATIS
11-SD-5-31.8/32.2 11-422004		IN SAN DIEGO COUNTY, FROM CARMEL MOUNTAIN ROAD UNDERCROSSING TO 0.4 MILE NORTH AND AT 0.1 MILE SOUTH OF CARMEL VALLEY ROAD STORMWATER MITIGATION/ DETENTION	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	JOSEPH IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$598,622 \$468,131 \$1,877	09/24/21 10/19/21 02/24/25	0% 0% PLANT EST SATIS
11-SD-5-34.7/36.3 11-2E1544		IN SDC IN SD FROM 0.6 MILE NORTH OF DEL MAR HEIGHTS RD OVERCROSSING TO VILLA DE LA VALLE UNDERXING. TO LOWER EXISTING ELEVATIONS AT THE	MARATHON CONSTRUCTION CORPORATION 10108 RIVERFORD RD CA, LAKESIDE 92040 (619)276-4401	JARED CORBITT 990 HIGHLAND DR. #308 SOLANA BEACH CA 92075 (858)220-3986	\$68,689,032 \$23,024,669 \$2,153,678	12/10/21 12/21/21 07/19/29	11% 34%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 132

10/27/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-34.9/35.1 11-417504		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.8 TO 1.0 MILE NORTH OF DEL MAR HEIGHTS ROAD OVERCROSSING ENHANCEMENTS TO DETENTION BASIN AND	10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	GARY LEVINE 871 NORTH BROADWAY ESCONDIDO CA 92025 (760)639-4430	\$1,303,925 \$1,230,046 \$700	05/12/20 06/09/20 12/12/23	66% 99%
11-SD-5-37.4/52.6 11-2T35U4		IN CITY OF CARLSBAD FROM PALOMAR AIRPORT RD TO SR78 CONSTRUCT ONE HOV LANE IN EACH	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 12121 SCRIPPS SUMMIT DR. #400 SAN DIEGO, CA 92131 (760)637-0654	BRIAN HADLEY 1525 FARADAY AVE #110 CARSBAD, CA 92008 (858)518-3505	\$62,776,343 \$31,164,158 \$3,396,220	09/07/21 10/04/21 05/20/24	62% 50%
11-SD-5-37.4/46.5 11-2T2174 CMST-PL62-(113)1 IM00-51 6-(6) --() HB5		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LOMAS SANTA FE DR. TO 0.5 MILE SOUTH OF PALOMAR AIRPORT RD. REPLACE THE SAN ELIJO LAGOON HWY	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE (FSSW) 12121 SCRIPPS SUMMIT DR #400 SAN DIEGO, CA 92131 (760)637-0654	MCMILLAN, STEVE 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$261,442,248 \$257,892,893 \$355,456	12/22/16 01/13/17 12/30/22	100% 99% OVER RUN
11-SD-5-38.4/47.3 11-2T2184 6211-130 -() --()		IN SAN DIEGO COUNTY IN ENCINITAS AND CARLSBAD FROM SAN ELIJO LAGOON BRIDGE TO 0.3 MILE NORTH OF PALOMAR AIRPORT ROAD OVERCROSSING CONSTRUCT HOV LANES, ITS ELEMENTS,	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 12121 SCRIPPS SUMMIT DR #400 SAN DIEGO, CA 92131 (760)637-0654	PAK, YONG 3089 MANCHESTER AVE CARDIFF, CA 92007 (858)688-1481	\$242,536,666 \$231,477,859 \$716,692	10/29/18 10/29/18 07/31/23	73% 96%
11-SD-5-47.9/58.5 11-2N0874		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. BRIDGE PRESERVATION	J. FRANCIS COMPANY 16197 KRAMERIA AVE.; RIVERSIDE CA 92504 (951)776-9100	ALI DEMIR 4050 TAYLOR ST SAN DIEGO CA 92110 (858)688-1545	\$2,650,730 \$498,594 \$445,263	05/27/22 06/16/22 04/18/23	16% 19% SUSPENDED
11-SD-5-55.6/70 11-430014 SIMG- 005-(990)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE AT VARIOUS LOCATIONS FROM FALLBROOK JUNCTION OVERHEAD TO 1.0 MILE SOUTH OF SAN ONOFRE CREEK BRI INSTALL HIGH TENSION CABLE BARRIER	AT RAL INVESTMENT CORPORATION 10065 OLD GROVE ROAD STE 200; SAN DIEGO CA 92131 (619)368-3186	GARY LEVINE 871 NORTH BROADWAY ESCONDIDO CA 92025 (858)688-1421	\$6,179,402 \$5,146,407 \$881,690	10/19/21 11/23/21 11/01/23	31% 83% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 133

10/27/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-/0 11-424904 SSTG-000C-(509)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. UPGRADE/ INSTALL CURVE WARNING	BC RENTALS LLC. DBA BC TRAFFICGENARO GENEL SPECIALIST 638 W SOUTHERN AVE; ORANGE CA 92865 (714)974-1190	2863 CARMEL VALLEY RD DEL MAR. CA 92014 (858)688-1376	\$2,748,073 \$2,578,305 \$107,740	05/13/20 06/09/20 12/30/22	100% 92% SUSPENDED
11-SD-5-/60 11-420704		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. REPLACEMENT OF 24 EXISTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	GHAZIALAM, SULTAN 517 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$4,036,275 \$3,799,715 \$0	03/25/20 04/16/20 12/30/22	64% 94%
11-SD-8-.3/23 11-428104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM MORENA BOULEVARD UNDERCROSSING TO 1.1 MILES EAST OF LAKE JENNINGS PARK ROAD UNDERCR REPAIR, REHABILITATE, AND REPLACE	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL STE 200; CARLSBAD CA 92008 (760)444-1032	ALBERT LABRADOR 1463 BROADWAY EL CAJON, CA 92021 (619)954-8575	\$5,439,362 \$4,707,965 \$6,232	10/20/20 11/05/20 12/30/22	98% 92%
HA22							
11-SD-8-.7/2.9 11-2N1174		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE EAST OF MORENA BOULEVARD UNDERCROSSING TO 0.1 MILE WEST OF MISSION CENTER ROAD OVE 0.10' BWC-G	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$3,945,647 \$3,359,374 \$0	04/12/22 05/13/22 11/30/22	89% 85%
11-SD-8-2.2/2.2 11-264104		IN SAN DIEGO COUNTY IN SAN DIEGO AT E8-S163 CONNECTOR OVERCROSSING. BRIDGE RAIL UPGRADE.	L.B. CIVIL CONSTRUCTION, INC 324 EAST VALLEY PARKWAY; ESCONDIDO CA 92025 (760)294-0974	GENERO GENEL 2863 CARMEL VALLEY RD DEL MAR CA 92014 (858)688-1376	\$1,278,254 \$1,225,061 \$50,403	12/15/21 01/13/22 10/31/22	100% 95%
HA21							
11-SD-8-5.6/17.4 11-430604 HSIM-X073-(149)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 8 AT 15/8 SEPARATION AND ON ROUTE 805 AT NORTHBOUND 805 TO EASTBOUND 8 CONNECTOR. PLACE HIGH FRICTION SURFACE	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	GENARO GENEL 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$1,210,593 \$1,007,229 \$82,322	11/16/21 12/21/21 12/30/22	100% 82% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 134

10/27/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-12.9/14.6 11-430434 BLIM-008 -(330)E --()		IN SAN DIEGO COUNTY IN LA MESA AND EL GRIFFITH COMPANY CAJON FROM 0.1 MILE WEST OF GROSSMONT 10660 SCRIPPS RANCH BLVD.; BOULEVARD OVERCROSSING TO WEST MAIN STREET OVERCROSSIN BRIDGE REHABILITATION	SAN DIEGO CA 92123 (760)224-0889	MICHAEL STEWART 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1572	\$16,367,367 \$0 \$0	07/16/22 08/19/22 04/16/24	0% 0% SUSPENDED
11-SD-8-13.4/20.4 11-4116U4 ACIM-008 -(328)E --()		IN SAN DIEGO COUNTY IN EL CAJON AT VARIOUS LOCATIONS FROM 0.5 MILE EAST OF GROSSMONT BLVD OVERCROSSING TO 0.4 MILE EAST OF LOS CO MVP PULLOUTS BEYOND GORE AREAS,	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA'S; SAN DIEGO CA 92154 (855)860-5300	MIYOKO NAKAJIMA 1463 BROADWAY EL CAJON, CA 92921 (858)688-1531	\$4,011,209 \$2,325,445 \$662,944	08/30/21 10/19/21 02/23/23	53% 58%
11-SD-8-23.0/61.3 11-422104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.7 MILE WEST OF FLINN SPRINGS ROAD UNDERCROSSING TO 0.2 MILE EAST OF CRESTWOOD ROA CULVERT REHABILITATION	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	ALBERT LABRADOR 1463 BROADWAY EL CAJON, CA 92921 (858)688-1497	\$5,549,138 \$2,339,689 \$560,050	01/27/22 02/23/22 03/28/24	26% 42%
11-SD-8-31.8/41.7 11-423704 ACIM-008 -(068)E --()		IN SAN DIEGO COUNTY NEAR ALPINE FROM GRANITE CONSTRUCTION COMPANY VIEJAS CREEK BRIDGE TO PINE VALLEY CREEK BRIDGE PAVEMENT REHABILITATION	5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1028	ALBERT LABRADOR 1463 BROADWAY EL CAJON, CA 92921 (619)954-8575	\$42,678,000 \$5,181,015 \$3,573,108	04/01/22 05/03/22 02/26/24	18% 12%
11-SD-11-.6/2.7 11-056374		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT 0.2 MILE WEST OF SANYO AVENUE UNDERCROSSING TO 1.2 MILE EAST OF ENRICO FERMI DRIVE OVERCROSS CONSTRUCT INTERCHANGE AT SIEMPRE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD; RIVERSIDE CA 92509 (951)684-5360	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)554-7675	\$16,851,977 \$15,251,798 \$126,208	02/16/21 03/30/21 11/30/22	99% 92% SUSPENDED
11-SD-11-2.7/2.7 11-056394 ACCB-P011-(009)E --()		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT 1.9 MILES EAST OF SANYO AVENUE UNDERCROSSING OTAY MESA EAST PORT OF ENTRY SITE	RAL INVESTMENT CORPORATION 10065 OLD GROVE ROAD STE 200; SAN DIEGO CA 92131 (858)444-1963	MICHAEL CHARAK 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1495	\$29,774,218 \$0 \$0	07/18/22 08/19/22 10/27/23	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 135
10/27/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-31.3/37.1 11-430514 ACSB-0154-(210)E --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM 0.2 MILE SOUTH OF ROUTE 15/78 SEPARATON TO 0.5 MILE NORTH OF DEER SPRINGS ROAD OVE MAINLINE PAVEMENT REHABILITATION,	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	TAI LAM 4001 EL CAJON BLVD #208 SAN DIEGO, CA 92105 (858)688-1443	\$45,969,872 \$3,082,371 \$2,760,238	05/27/22 06/27/22 06/14/24	8% 7%
11-SD-52-.4/5.5 11-411804 ACNH-X073-(148)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT MAINTENANCE MVPS, PAVE	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA'S; SAN DIEGO CA 92154 (855)860-5300	GENARO GENEL-TRUJILLO 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$3,197,201 \$514,426 \$500,476	10/21/21 11/24/21 12/30/22	96% 16%
11-SD-67-6.0/24.4 11-430564		IN SAN DIEGO COUNTY NEAR LAKESIDE AND RAMONA FROM 0.2 MILE NORTH OF SAN DIEGO RIVER BRIDGE TO ROUTE 78 JUNCTION RUBBERIZED HOT MIX ASPHALT (RHMA)	HANSON AGGREGATES PACIFIC SOUTHWEST LLC. DBA ATP GENERAL ENGINEERING CONTRAC 4211 PONDEROSA AVENUE, STE C; SAN DIEGO CA 92123 (619)777-8100	GARY LEVINE 871 NORTH BROADWAY ESCONDIDO, CA 92025 (760)796-4070	\$34,053,230 \$4,450,778 \$1,835,472	03/01/22 04/21/22 11/09/23	25% 13%
11-SD-76-12.1/17.7 11-257164 STPL-6211-(136)E --()		IN SD CNTY NEAR BONSTALL & FALLBROOK, HABITAT RESTORATION SCIENCES, ON RTE 15 FROM .3 MILE S/O TO .3 MILE INC. N/O RTE 76/15 SEPRTN & ON RTE 76 FROM 1217 DISTRIBUTION WAY .4 MILE W/O SO M SR-76 EAST PLANT ESTABLISHMENT	VISTA CA 92081 (760)479-4210	IRION JOSEPH 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (858)467-4086	\$1,596,245 \$1,509,699 \$15,571	06/01/18 06/25/18 02/15/23	0% 0% PLANT EST SATIS
11-SD-78-2.5/2.9 11-417404 ACNH-P078-(119)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE FROM JAMES MCMINN, INC. 0.8 MILE TO 0.4 MILE WEST OF COLLEGE BOULEVARD UNDERCROSSING STORMWATER MITIGATION - SLOPE	21834 CACTUS AVE RIVERSIDE, CA 92518 (909)514-1231	IRION, JOSEPH 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (619)778-8045	\$2,479,514 \$2,382,363 \$2,512	05/17/19 06/05/19 07/18/23	0% 0% PLANT EST SATIS
11-SD-78-12.8/22.1 11-2N1434		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS RESTRIPE PAVEMENT DELINEATION AT	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$3,297,700 \$969,477 \$523,227	05/26/22 06/30/22 01/20/23	22% 29%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 136

10/27/22

District

11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-78-60.3/66.4 11-2N1184		IN SAN DIEGO COUNTY NEAR JULIAN FROM HANSON AGGREGATES PACIFIC WYNOLA ROAD TO 3.5 MILES WEST OF SAN FELIPE CREEK 0.10' COLD PLANE AND RHMA-G	SOUTHWEST LLC. DBA ATP GENERAL ENGINEERING CONTRAC 4211 PONDEROSA AVENUE, STE C; SAN DIEGO CA 92123 (619)777-8100	DAVID TIMMS 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8704	\$2,069,755 \$1,928,499 \$0	04/18/22 05/20/22 11/15/22	100% 93% OVER RUN
11-SD-94-4.4/7.3 11-412204 ACNH-P094-(068)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF 47TH STREET OVERCROSSING TO 0.6 MILE ROADSIDE WORKER SAFETY	PAL GENERAL ENGINEERING INC 10675 TREENA ST; SAN DIEGO CA 92131 (855)860-5300	STEWART, MICHAEL 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1572	\$2,201,805 \$1,802,765 \$247,888	04/15/21 05/07/21 02/24/23	49% 82%
11-SD-94-9.8/10.6 11-423804 ACNH-X073-(151) --()		IN SAN DIEGO CO ON RTE 94 FROM E94/N125 SEP IN LEMON GROVE TO 0.1 MI E/O SPRING ST UC IN LA MESA AND ON RTE 125 FR 0.6 MI S/O SPRI REHABILITATE PAVEMENT BY GRINDING	GRIFFITH COMPANY 12200 BLOOMFIELD AVE.; SANTA FE SPRINGS CA 90670 (562)929-1128	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$27,588,388 \$2,513,263 \$2,372,587	04/27/22 05/20/22 07/10/24	11% 9%
11-SD-125-9.6/13.2 11-411404 ACNH-P125-(020)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE FROM 0.1 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO ROUTE 94/125 SEPARATION ROADSIDE SAFETY IMPROVEMENTS.	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, SUITE 140; IRVINE CA 92618 (949)299-1400	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$3,186,724 \$672,143 \$0	08/11/21 09/14/21 06/19/23	16% 21%
HA 11-SD-125-/1.1 11-288834		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO AT ROUTE 11/125/905 SEPARATION CONSTRUCT ROUTE 125/905 SOUTHBOUND	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DR.#400 SAN DIEGO CA 92131 (760)916-9100	COVARRUBIAS, CARLOS 5377 OTAY MESA RD SAN DIEGO,CA 92154 (619)760-7875	\$17,498,770 \$16,838,397 \$98,950	07/28/20 08/27/20 09/19/23	100% 95% OVER RUN
11-SD-805-.6/3.3 11-428804 ACNH-X073-(145)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 805 FROM SAN YSIDRO BOULEVARD UC TO OTAY RIVER BRIDGE AND ON RTE 905 FROM 0.5 MI W TO 0.6 CONVERSION FROM POTABLE WATER TO	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA'S; SAN DIEGO CA 92154 (855)860-5300	JOE IRION 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (619)778-8045	\$5,468,945 \$0 \$0	12/23/21 03/18/22 12/04/25	0% 0% SUSPENDEED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 137
10/27/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-3.4/5.1 11-428704 ACIM-8051-(641)E --()		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.3 MILE SOUTH OF MAIN STREET UNDERCROSSING TO PALOMAR STREET OVERCROSSING CONVERSION FROM POTABLE WATER TO	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	SRESOVICH, RYAN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)688-1433	\$1,342,886 \$1,198,080 \$143,550	10/01/21 10/19/21 11/02/23	96% 88%
11-SD-805-8.4/8.8 11-430184 BLIM- 805-(640)E --()		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.2 MILE SOUTH OF SWEETWATER RIVER BRIDGE TO ROUTE 805/54 SEPARATION I-805 SWEETWATER RIVER BRIDGE	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DR #400 SAN DIEGO, CA 92123 (760)916-9100	LAM, TAI 12121 SCRIPPS SUMMIT DR STE400 SAN DIEGO, CA 92123 (858)688-1443	\$19,200,080 \$18,993,723 \$59,400	12/13/18 01/09/19 12/07/22	5% 98%
11-SD-805-18.9/21.7 11-2N0854		IN SAN DIEGO COUNTY IN SAN DIEGO AT MURRAY RIDGE ROAD OVERCROSSING AND AT BALBOA AVENUE OVERCROSSING APPLY METHACRYLATE ON BRIDGE DECK,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	JANELLE CLANTON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1418	\$774,513 \$678,532 \$93,524	04/18/22 05/09/22 10/31/22	90% 86%
11-SD-805-20.7/23.5 11-411504 ACIM-805 -(642)E --() HA		IN SAN DIEGO COUNTY IN SAN DIEGO, AT VARIOUS LOCATIONS, FROM LINDA VISTA ROAD OVERCROSSING TO ROUTE 805/52 SEPARATION RELOCATE APPURTENANCES; ADD	MONTANO PIPELINE INC 231 FOURTH AVE; CHULA VISTA CA 91910 (619)838-6848	MIYOKO NAKAJIMA 1463 BROADWAY EL CAJON, CA 92921 (858)688-1531	\$5,601,286 \$1,548,597 \$931,019	04/27/22 06/27/22 04/23/24	10% 28%
11-SD-905-3.8/11.5 11-2N1454		IN SAN DIEGO COUNTY IN AND NEAR OTAY MESA FROM 0.6 MILE EAST OF JUNCTION ROUTE 5 TO 0.2 MILE NORTH OF MEXICO BORDER APPLYING MICROSURFACING AT VARIOUS	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$1,541,625 \$919,323 \$363,134	06/10/22 07/11/22 11/30/22	89% 60%
11-SD-905-6.4/10.1 11-431064 ACNH-P905-(023)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE WEST OF CALIENTE AVENUE OVERCROSSING TO 0.4 MILE EAST OF LA MEDIA ROAD UNDERCROSSI CONSTRUCT SR-905 LANDSCAPING AT	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	VICTOR YOON 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)829-6147	\$4,247,463 \$0 \$0	07/11/22 08/02/22 04/23/26	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 138
10/27/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-905-9.6/11.4 11-2888U4 GCB1-000C-(469)N --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT SB FREEWAY TO FREEWAY CONNECTORS FROM SB RTE 125 TO EB RTE 905 AND EB RTE 11 A CONSTRUCT SOUTHBOUND FREEWAY TO	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. TO 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	COVARRUBIAS, CARLOS 5377 OTAY MESA ROAD OTAY MESA, CA 92154 (619)760-7875	\$105,913,895 \$103,096,257 \$0	05/09/19 05/28/19 02/02/23	74% 98%

Totals:	Authorized Final Amt:	<u>\$1,177,486,936</u>	Completed to Date:	<u>\$821,292,719</u>	Work This Month:	<u>\$28,382,362</u>
----------------	------------------------------	------------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 139

10/27/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-.1/1 12-0S8904		IN ORANGE COUNTY, IN DANA POINT AND SAN JUAN CAPISTRANO, FROM ROUTE 5/1 SEPARATION TO SAN JUAN CREEK BRIDGE COLD PLANE AC PAVEMENT AND PLACE	RJ NOBLE 15505 EAST LINCOLN AVE; ORANGE CA 92865 (714)637-1550	KIM, STEVEN/CE-HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)179-8821	\$1,394,834 \$0 \$0	05/02/22 06/08/22 11/02/22	0% 0%
12-ORA-1-4.9/5.5 12-0H1504		IN ORANGE COUNTY, IN LAGUNA BEACH AND NEWPORT BEACH, ON RTE 001 FROM 1,000 FEET SOUTH OF VISTA DEL SOL TO MOSS STREET; AND FROM LE REHABILITATE PAVEMENT (CAPM)	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	HONG, JOHN 3251 1/4 UNIVERSITY DRIVE,T#1 IRVINE, CA 92612 (949)279-8741	\$6,546,698 \$6,468,382 \$0	09/11/20 09/24/20 04/29/22	100% 95% OVER RUN
HA22							
12-ORA-1-7.9/10.5 12-0M82U4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS PACIFIC COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED UPGRADE SIDEWALK TO AMERICANS WITH	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BERRIOS, JOSE/CE- ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8502	\$9,668,673 \$1,218,562 \$0	01/26/21 02/18/21 06/01/23	30% 13%
12-ORA-1-10.3/10.5 12-0M82A4		COMPLETE UNFINISHED WORK FROM 12- 0M82U4 TOPROVIDE SAFE PASSAGE FOR PEDESTRIANS, BIKES AND VEHICLES IN CITY OF LAGUNA BEACHDIR'S EM COMPLETE SIDEWALKS, ADA RAMPS, DRIVEWAYS	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	RAMANDAN, KIFAH 15700 TUSTIN VILLAGE WAY, T#2 TUSTIN, CA 92780 (949)279-8625	\$455,000 \$359,232 \$230,851	07/27/22 08/05/22 10/31/22	43% 79%
000000000 000							
12-ORA-1-17.4/21.5 12-0R4104 ACNH-P001-(683)E --()		ORANGE COUNTY IN NEWPORT BEACH FROM JAMBOREE ROAD TO SANTA ANA RIVER BRIDGE COLD PLANE AC AND PLACE RHMA-G.	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856		\$10,440,096 \$0 \$0	09/27/22 10/14/22	0% 0%
12-ORA-1-20.4/23.7 12-0Q8304 SNHG-P001-(677)E --()		IN ORANGE COUNTY IN NEWPORT BEACH AT SUPERIOR AVE AND IN HUNTINGTON BEACH AT BEACH BLVD UPGRADE SIGNALS AND INSTALL SAFETY	PTM GENERAL ENGINEERING SERVICES, INC. PO BOX 7745 RIVERSIDE CA 92513 (951)710-1000	SIDHU, GAGANDEEP/CE- ESSAYLI,M 4 VENTURE, SUITE #150 IRVINE, CA 92618 (949)279-8466	\$1,018,018 \$37,424 \$0	09/17/21 10/05/21 11/08/22	0% 4% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 140
10/27/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-.6/43 12-0P42U4 ACNH-X059-(083)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL & MODIFY ITS ELEMENTS	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD; CORONA CA 92883 (951)682-2982	KATTAO, BIBARS 3350 E. BIRCH STREET, STE 250 BREA, CA 02821 (949)279-8801	\$17,532,343 \$6,507,910 \$683,051	09/15/20 10/02/20 05/02/24	49% 37%
12-ORA-5-.6/43 12-0Q6904		IN ORANGE COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REPAIR AND REPLACEMENT OF NON	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR.; VISTA CA 92081 (619)460-6060	NAJM, ELIE/CE- CHAUDRY, MONAS 3350 E. BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8826	\$4,770,724 \$4,735,301 \$0	07/23/20 08/27/20 09/21/22 09/21/22	100% 100% COMPLETED
12-ORA-5-3.3/3.3 12-0P7004		IN ORANGE COUNTY IN SAN CLEMENTE AT AVENIDA PICO UNDERCROSSING DRAINAGE RESTORATION AT THE SEGUNDA	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92708 (951)529-7048	\$2,811,510 \$2,670,596 \$69,614	10/26/20 11/17/20 05/08/24	42% 94%
12-ORA-5-5.8/30.3 12-0Q9304 ACNH-X059-(085)E --()		IN ORANGE COUNTY ON ROUTES 5, 133 AND 241 AT VARIOUS LOCATIONS REHABILITATE 25 BRIDGES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	BLANCO, CHRIS/CE-MAJID RAVA. 4 VENTURE SUITE 150 IRVINCE, CA 92618 (949)279-4560	\$14,871,014 \$87,875 \$27,350	05/09/22 06/21/22 01/29/24	13% 1%
12-ORA-5-12.4/14.5 12-0K0214 ACIM-0052-(019)S L607-1 10-(STP)L 12 0-21-()		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AND MISSION VIEJO FROM 0.5 MILE SOUTH OF AVERY PKWY UC TO 0.8 MILE NORTH OF CROWN VALLEY ADD ONE LANE IN EACH DIRECTION	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	ZOKAI, FARID 27405 PUERTA REAL, SUITE 300 MISSION VIEJO, CA 92691 (949)279-8435	\$111,102,054 \$74,446,888 \$1,533,661	12/20/19 01/15/20 09/30/24	57% 67%
12-ORA-5-14.5/17.1 12-0K0224 TPLN-6212-(022)N --()		IN ORA CO, IN MISSION VIEJO AND LAGUNA HILLS, ON ROUTE 5 FROM 0.7 MILE S OF OSO PKWY TO 0.3 MILE S OF ALICIA PKWY OC ADD ONE LANE IN EACH DIRECTION	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DRIVE SUITE 400 SAN DIEGO CA 92123 (213)305-4181	HONG, JOHN 27261 LAS RAMBLAS RD, STE 160 MISSION VIEJO, CA 92691 (949)279-8741	\$139,601,727 \$105,470,031 \$2,284,667	03/05/19 04/04/19 05/13/24	53% 75%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 141
10/27/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-17.1/18.9 12-0K0234 TPLN-6212-(024) --()		IN ORA CO IN MISSION VIEJO, LAGUNA WOODS AND LAKE FOREST FROM 0.4 MILE SOUTH OF ALICIA PARKWAY OC TO 0.2 MILE NORTH OF EL TORO ROA WIDEN FREEWAY AND BRIDGES,	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVENUE IRVINE CA 92612 (703)216-1395	JAVAHERNESHAN, MAJID 320 GODDARD WAY SUITE 125 IRVINE, CA 92618 (949)289-3551	\$93,526,289 \$43,800,330 \$1,999,503	09/23/20 10/13/20 03/05/24	42% 47%
12-ORA-5-24.0/37.6 12-0S2104		IN ORANGE COUNTY, AT VARIOUS IN ORANGE COUNTY, AT VARIOUS LOCATIONS, ON ROUTE 5 FROM S5-N133 CONNECTOR SEPARATION IN IRVINE TO B APPLY METHACRYLATE TREATMENT AND	J. FRANCIS COMPANY 16197 KRAMERIA AVE.; RIVERSIDE CA 92504 (951)776-9100	EZZEDINE, MIKE/CE- HONG, JOHN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$2,239,481 \$2,014,573 \$72,986	03/07/22 04/01/22 11/14/22	88% 89%
12-ORA-5-26.6/26.6 12-0S1004 HSIM-0052-(033)E --()		ORANGE COUNTY IN IRVINE AT CULVER DRIVE/TRABUCO ROAD NORTHBOUND ON-RAMP MODIFY SIGNAL AND LIGHTING SYSTEMS AND REP	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA CA 92509	NAJM, ELIE/CE- CHAUDRY, MONAS 3350 E. BIRCH STREET, STE #250 BREA, CA 92821 (949)279-8826	\$365,059 \$0 \$0	07/14/22 08/01/22	0% 0%
12-ORA-5-26.6/26.6 12-0S7704		ORANGE COUNTY IN IRVINE AT CULVER DRIVE UNDERCROSSING INSTALL CLASS 2 BIKE LANES, WIDEN PVMt, MO	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR.#186 PLACENTIA CA CA 92870		\$869,124 \$0 \$0	06/13/22 07/11/22	0% 0%
12-ORA-5-29.2/29.2 12-0R4704 SIMG-0052-(031)E --()		IN ORANGE COUNTY IN TUSTIN AT I-5 AND RED HILL AVE IC MODIFY SIGNALS, ADD SAFETY	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	SIDHU, GAGANDEEP/CE- ESSAYLI, M 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8466	\$598,329 \$485,845 \$0	03/02/22 03/29/22 12/31/22	54% 81%
12-ORA-5-29.6/29.6 12-0J34U4 ACNH-X059-(084)E --()		IN ORANGE COUNTY IN IRVINE, SANTA ANA, AND TUSTIN ON RTE 5 AT NEWPORT AVE UNDERCROSSING AND ON RTE 55 FROM 0.4 MI NORTH OF RTE 55 CONSTRUCT NORTHBOUND AUXILIARY LANE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	WU, ADRIAN 1221 E. DYER ROAD, SUITE #265 SANTA ANA, CA 92705 (949)279-8488	\$193,952,476 \$1,640,940 \$1,117,213	05/27/22 06/16/22 03/18/27	4% 1%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 142

10/27/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-29.6/33.2 12-0T3304		IN ORANGE COUNTY IN SANTA ANA AND TUSTIN ON ROUTE 5 FROM NEWPORT AVE TO MAIN STREET INSTALL CLEAN CALIFORNIA	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE; TUSTIN CA 92780 (714)641-4730	WU, ROBERT/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8804	\$1,852,463 \$0 \$0	09/27/22 10/19/22 08/28/23	0% 0%
12-ORA-5-30.3/31.4 12-0Q8204 HSIM-0052-(028)E --()		IN ORANGE COUNTY IN TUSTIN AND SANTA ANA BETWEEN ROUTE 5/55 SEPARATION AND 0.4 MILE SOUTH OF GRAND AVENUE UNDERCROSSING COLD PLANE EXISTING ASPHALT	RJ NOBLE 15505 EAST LINCOLN AVE; ORANGE CA 92865 (714)637-1550	SHAM, KENNETH/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (424)436-7374	\$3,496,440 \$2,700,777 \$1,029,936	01/28/22 02/23/22 11/10/22	88% 77%
12-ORA-5-34.5/36.8 12-0P9004		IN ORANGE COUNTY IN ANAHEIM AND ORANGE FROM SANTA ANA RIVER BRIDGE TO 0.2 MILE NORTH OF ANAHEIM BOULEVARD UNDERCROSSING RELOCATE FACILITIES AWAY FROM	MARINA LANDSCAPE INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	HONG, JOHN 3251 1/4 UNIVERSITY DRIVE, T#1 IRVINE, CA 92617 (949)279-8741	\$1,167,663 \$1,098,732 \$4,000	03/22/21 04/15/21 09/20/22	50% 94%
12-ORA-5-36.1/36.1 12-0R5104 HSIM-0052-(036)E --()		IN ORANGE COUNTY IN ANAHEIM AT KATELLA AVENUE UNDERCROSSING COLD PLANE, PLACE RHMA & HSFT,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	SHAM, KENNETH/CE-JOHN HONG 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (424)436-7374	\$1,011,792 \$641,414 \$345,128	05/04/22 06/02/22 11/08/22	86% 62%
12-ORA-5-38.5/41.6 12-0P9204 ACIM-0052-(029)E --()		IN ORANGE COUNTY IN ANAHEIM FROM SANTA ANA STREET OC TO 0.5 MILE NORTH OF LA PALMA AVE OC RELOCATE FACILITIES AWAY FROM	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	SHAHIDI, MONA/CE-LUNA, F. 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$1,310,795 \$461,533 \$113,750	04/21/22 05/16/22 07/12/24	15% 35%
12-ORA-5-/43 12-0T8504		REPLACE JOINT STEEL ASSEMBLY UNITS AT I-5/SR-91 AND I-5/SR-22 INTERCHANGES, AND AT I-405/IRVINE CENTER DRIVE BRIDGE. DIR S ORDER E REPLACE JSA UNITS.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE W. IRVINE, CA 92606	RAMANATHAN, KUGAN/CE- IRAHOLA, JAMIE #4 VENTURE IRVINE, CA 92618 (949)769-1404	\$693,000 \$0 \$0	05/23/22 06/09/22 10/30/22	0% 0%
20.10 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 143

10/27/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-/2 12-0R2004 ACIM-0052-(032)E --()		IN ORANGE COUNTY IN SAN CLEMENTE FROM ORANGE COUNTY LINE TO 0.4 MILE NORTH OF EL CAMINO REAL UNDERCROSSING PAVEMENT REHABILITATION AND UPGRADE	MYERS & SONS CONSTRUCTION, LLCKIM, 45 MORRISON AVENUE; SACRAMENTO CA 95838 (916)283-9950	STEVEN/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8821	\$18,623,468 \$2,279,861 \$1,578,514	04/14/22 05/12/22 03/18/24	14% 12%
12-ORA-5-/0 12-0T2604		IN ORANGE COUNTY AT VARIOUS LOCATIONS ANAHEIM, BUENA PARK, ORANGE, TUSTIN, LAKE FOREST, MISSION VIEJO, MODIFYING TRAFFIC MONITORING	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE.; AZUSA CA 91702 (626)334-5775	KATTAO, BIBARS/CE- CHAUDRY, M. 3350 E. BIRCH STREET, ST. 250 BREA, CA 92821 (949)279-8541	\$1,018,080 \$0 \$0	06/10/22 07/22/22 11/01/22	0% 0% SUSPENDED
12-ORA-22-1.2/1.2 12-0Q6504 SNHG-P022-(027)E --()		IN ORANGE COUNTY IN GARDEN GROVE AT VALLEY VIEW ST OFF-RAMP MODIFY SIGNAL AND LIGHTING, REFRESH	INTERNATINAL LINE BUILDERS, INC. DBA ILB ELECTRIC 3955 TEMESCAL CANYON RD.; CORONA CA 92883 (951)682-2982	KATTAO,BIBARS/CE- CHAUDRY,MONAS 3350 E. BIRCH ST. SUITE 250 BREA, CA 92821 (949)279-8541	\$515,802 \$331,812 \$26,147	04/21/21 05/11/21 10/14/22	92% 64%
12-ORA-22-9.1/9.1 12-0N9204		IN ORANGE COUNTY IN GARDEN GROVE AT HASTER STREET OFF RAMP UPGRADE DRAINAGE AND ELECTRICAL	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	ADRIAN WU 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8586	\$1,000,758 \$970,340 \$31,302	09/16/19 10/04/19 10/31/22	99% 96% SUSPENDED
12-ORA-22-10.7/12.7 12-0Q3204 SNHG-P022-(028)E --()		IN ORANGE COUNTY IN SANTA ANA AND ORANGE, FROM 0.2 MILE WEST OF BEDFORD RD OC TO 0.2 MILE WEST OF TUSTIN AVE UC REPLACE CONCRETE BARRIER AND SIGN	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY, T#2 TUSTIN, CA 92780 (949)279-8625	\$4,839,300 \$3,389,396 \$306,700	01/18/22 02/01/22 02/10/23	64% 70%
12-ORA-39-9.7/9.7 12-0Q6404 SNHG-P039-(040)E --()		IN ORANGE COUNTY IN STANTON AT CHAPMAN AVE MODIFY SIGNAL, ADD SAFETY LIGHTING,	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	SIDHU, GAGANDEEP/CE- ESSAYLI, M 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8466	\$704,988 \$632,685 \$0	03/11/21 04/01/21 11/20/22	79% 88%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 144

10/27/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-39-/3.2 12-0S8604		IN ORANGE COUNTY IN HUNTINGTON BEACH FROM ROUTE 1 TO ELLIS AVE/ MAIN ST RESURFACE HIGHWAY WITH RHMA	ALL AMERICAN ASPHALT 400 EAST SIXTH STREET; CORONA CA 92879 (951)736-7600	PHAM, DAT/CE-WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$4,109,788 \$1,625,569 \$1,625,569	03/08/22 03/29/22 06/20/23	19% 40%
12-ORA-55-.2/T2.4 12-0S8704		IN ORANGE COUNTY, IN NEWPOT BEACH AND COSTA MESA FROM JUNCTION ROUTE 1 TO 0.4 MILES NORTH OF 19TH STREET COLD PLANE AC PVMT & PLACE RHMA	CALMEX ENGINEERING, INC. 2764 S. VISTA AVE.; BLOOMINGTON CA 92316 (909)546-1311	JOUBEEN, JAY/CE- JAVAHERNESHAN 4 VENTURE #150 IRVINE, CA 92618 (949)279-8638	\$2,496,434 \$2,211,776 \$607,321	04/21/22 05/09/22 12/14/22	33% 88%
12-ORA-55-4.7/4.7 12-0Q3904		IN ORAGE COUNTY IN COSTA MESA AT ROUTE 55/73 SEPARATION UPGRADE TO CURRENT SEISMIC STANDARD	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$5,039,433 \$1,987,107 \$319,715	09/20/21 10/05/21 01/17/23	76% 39%
12-ORA-55-17.7/17.7 12-0S0904		IN ORANGE COUNTY IN ANAHEIM AND YORBA LLINDA ON ROUTE 55 AT ROUTE 91/5 SPEARATION AND ON ROUTE 91 AT ROUTE 91/55 SEPARATION AND 0 PEER TO CONSTRUCT AND UPGRADE 91	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	LUNA, FRANKLIN/CE- JAVA, M. 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$1,353,277 \$1,141,398 \$0	05/13/21 06/08/21 11/03/22	87% 83%
12-ORA-57-11.0/22.2 12-0S9104		IN ORANGE COUNTY, AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF CHAMPMAN AVENUE UNDERCROSSING TO 0.3 MILE SOUTH OF LOS ANGELES COUN RESURFACE RAMP WITH 0.15 FT RHMA.	RJ NOBLE 15505 EAST LINCOLN AVE; ORANGE CA 92865 (714)637-1550		\$746,481 \$0 \$0	04/07/22 04/26/22	0% 0%
12-ORA-57-14.7/22.5 12-0S8804		IN ORANGE COUNTY, FROM LINCOLN AVENUE OVERCROSSING IN ANAHEIM TO LOS ANGELES COUNTY LINE IN BREA CONCRETE SLAB REPLACEMENT &	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	KIM, STEVEN/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8821	\$5,359,571 \$4,992,336 \$1,085,398	04/19/22 05/09/22 11/18/22	100% 87%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 145

10/27/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-16.5/16.6 12-0T0704		IN CITY OF PLACENTIA ROUTE 57 ADJACENT TO WEST CROWTHER AVE TO INSTALL PERIMETER HARDENED METAL SECURITY FENCING & GATES DIR'S EME INSTALL SECURITY FENCING & GATES	POWELL CONSTRUCTORS INC. 8555 BANANA AVENUE FONTANA, CA 92335	KATTAO, BIBARS/CE- CHAUDRY, M 3350 E. BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8541	\$1,285,000 \$1,239,024 \$0	06/04/21 07/19/21 10/31/22	100% 96% OVER RUN
20.20 201130							
12-ORA-57-20.3/21.6 12-0C1114		IN ORANGE COUNTY IN BREA AT LAMBERT ROAD PLACEMENT PLANTING AND NEW	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	KIM, STEVEN/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8821	\$998,969 \$0 \$0	06/22/22 07/19/22 08/04/25	0% 0%
12-ORA-57-20.3/21.6 12-0C1104 EPNH-P057-(067)E --()		IN ORANGE CO, IN BREA, ON ROUTE 57 FROM 0.6 MILE SOUTH TO 0.7 MILE NORTH OF LAMBERT ROAD UC RECONFIG NB RAMPS, CONST OF LOOP	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE, CA 91361 (818)362-9200	KIM, STEVEN/CE- HONG, JOHN 3350 E BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8636	\$50,890,877 \$47,315,969 \$0	04/19/19 05/13/19 11/02/22	95% 90%
HE11							
12-ORA-73-10.0/28 12-0N7204 HSNH-P073-(141)E --()		IN ORA CO FROM 0.3 MILE SOUTH OF S73- S5 CONN VIADUCT IN SAN JUAN CAPISTRANO TO 0.1 MILE NORTH OF N73- N405 CONN OC IN COSTA MESA UPGRADE SAFETY DEVICES, RELOCATE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BLANCO, CHRIS/CE- RAVANIPOUR,M 6521 MARINE WAY IRVINE, CA 92618 (949)279-4560	\$18,442,751 \$8,403,489 \$930,584	09/16/20 10/19/20 12/31/22	100% 45%
HB1							
12-ORA-73-12.9/26.8 12-0R3404		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM MOULTON PARKWAY UNDERCROSSING IN LAGUNA NIGUEL TO BRISTOL STREET UNDERCROSSING IN COSTA REPLACE APPROACH SLABS AND SEAL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	RUDA, NABIL/CE- ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8491	\$1,690,865 \$627,539 \$259,190	09/16/21 10/19/21 03/16/23	44% 37%
12-ORA-73-23.7/24.1 12-0N8604 HSNH-P037-(140)E --()		IN ORANGE COUNTY, IN NEWPORT, FROM 0.3 MILE NORTH OF BISON AVENUE TO 0.3 MILE SOUTH OF UNIVERSITY DRIVE WIDEN EXISTING LANE FROM ONE TO TWO	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	JOUBEEN, JAY/CE- JAVAHERNESHAN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8638	\$6,936,264 \$6,883,625 \$4,500	06/25/20 07/23/20 01/13/23	88% 99%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 146

10/27/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-74-2.9/5.1 12-0L7224 HSNH-P074-(068)E --()		IN ORANGE COUNTY IN THE CITY OF SAN JUAN CAPISTRANO ON ROUTE 74 FROM EAST OF ANTO PE FOR MITIGATION PLANTING FOR	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	NADERI, ARSALAN 6521 MARINE WAY T#1 IRVINE, CA 92618 (949)279-8447	\$618,640 \$537,108 \$11,648	04/10/19 05/01/19 05/22/23	86% 87%
12-ORA-74-11.5/16.6 12-0P0304 HSNH-P074-(071)E --()		IN ORANGE COUNTY NEAR SAN JUAN CAPISTRANO FROM 1.0 MILE WEST OF SAN JUAN HOT SPRING ROAD TO ORANGE COUNTY LINE INSTALL HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	NADERI, ARSALAN/CE- RAVANIPOUR 6521 MARINE WAY IRVINE, CA 92618 (949)279-8447	\$17,620,000 \$11,883,123 \$261,844	11/13/20 12/02/20 05/02/24	48% 66%
12-ORA-91-1.8/3.4 12-0Q3104 SNHG-P091-(149)E --()		IN ORANGE COUNTY IN BUENA PARK FROM KNOTT AVENUE UNDERCROSSING TO 0.2 MILE WEST OF ROUTE 91/5 SEPARATION OVERHEAD SIGN STRUCTURE.	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92708 (951)529-7048	\$3,132,303 \$2,611,784 \$774,615	05/27/21 08/19/21 11/14/22	91% 83%
12-ORA-91-12.5/13.9 12-0N4904		IN ORANGE COUNTY IN ANAHEIM FROM 1.0 MILE EAST OF ROUTE 91/90 SEPERATION TO 0.5 MILE WEST OF WEIR CANYON ROAD UNDERCROSSING REHABILITATE COMMERCIAL VEHICLE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR STE 140; IRVINE CA 92618 (949)299-1400	PHAM, DAT /CE-ADRIAN WU 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8575	\$5,593,297 \$5,383,872 \$0	12/18/19 01/22/20 10/28/22	48% 96%
12-ORA-91-/5.9 12-0T3104		IN ORANGE COUNTY IN BUENA PARK, FULLERTON AND ANAHEIM ON ROUTE 91 FROM LOS ANGELES COUNTY LINE TO MIRALOMA AVENUE INSTALL CLEAN CALIFORNIA	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	WU, ROBERT/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8804	\$1,812,496 \$0 \$0	09/12/22 09/30/22 04/13/23	0% 0%
12-ORA-133-3.2/4.1 12-0P94U4 ACNH-P133-(018) --()		IN ORANGE COUNTY, IN THE CITY OF LAGUNA BEACH, FROM 0.2 MILE SOUTH OF EL TORO ROAD TO ROUTE 73/133 SEPARATION ROADWAY WIDENING, RESTRIPIING AND	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1032	LUNA, FRANKLIN/CE- JAVAHERNESHA 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$6,890,300 \$30,800 \$0	02/23/21 03/11/21 12/06/29	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/22

Page 147
10/27/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-133-3.9/13.6 12-0N6604 HSNH-P133-(016)E --() SHOPP		IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM 0.1 MILE SOUTH OF ROUTE 73/133 SEPARATION TO ROUTE 133/241 SEPARATION REPLACE DAMAGED AND OUTDATED MBGR,	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	JAVAHERNESHAN, MAJID 15700 TUSTIN VILLAGE WAY, T#2 TUSTIN, CA 92780 (949)289-3551	\$11,818,669 \$11,244,378 \$0	01/16/20 02/13/20 10/31/22	99% 96%
12-ORA-241-27.8/38 12-0H0474 ACST-P241-(009)E --() HA22		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ROUTE 133 TO 0.5 MILE SOUTH OF ROUTE 91 PAVEMENT REPAIR, GROUND WATER	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	YACOB, MOHAMAD/CE- RAVANIPOUR 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8433	\$14,942,585 \$2,478,495 \$570,600	10/21/21 11/23/21 10/25/23	34% 17%
12-ORA-241-29.2/35.8 12-0S9004		IN ORANGE COUNTY AT 0.5 MILE NORTH OF BEADOR CONSTRUCTION COMPANY, HICKS HAUL RD UC IN IRVINE AND AT 0.2 INC. MILE NORTH OF SCE UC REHABILITATE CULVERTS	26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	RAMADAN, KIFAH/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY, T#2 TUSTIN, CA 92780 (949)279-8625	\$645,794 \$626,014 -\$44,688	04/18/22 05/12/22 10/30/22	100% 91%

Totals:	Authorized Final Amt:	<u>\$810,421,789</u>	Completed to Date:	<u>\$373,673,843</u>	Work This Month:	<u>\$17,860,669</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-8.2/8.7	01-0B0904	1
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-21.2/0	01-0G2104	1
01-DN-101-35.8/36.5	01-436404	1
01-DN-101-39.8/46.4	01-0K4704	1
01-DN-101-120.0/16.5	01-0L0404	1
01-DN-101-151.0/15.5	01-0L2304	2
01-DN-101-5.1/5.6	01-0F2404	2
01-DN-101-27.5/27.9	01-0K3804	2
01-DN-199-1.1/2.6	01-488024	2
01-DN-199-6.5/36.3	01-488014	2
01-DN-199-33.5/33.9	01-0F4304	2
01-DN-999-/0	01-0J8604	3
01-HUM-36-10.5/10.8	01-0F1604	3
01-HUM-36-21.5/0	01-0C1504	3
01-HUM-36-314.0/0	01-0J1704	3
01-HUM-96-43.7/0	01-0F9204	3
01-HUM-96-40.8/44.8	01-0L2004	3
01-HUM-101-27.7/27.7	01-0A1104	4
01-HUM-101-57.1/67.8	01-0G6104	4
01-HUM-101-60.4/0	01-0C1104	4
01-HUM-101-84.4/84.8	01-0E0004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-101-87.5/89.6	01-0G5804	4
01-HUM-101-88.3/88.3	01-0E6504	4
01-HUM-101-595.0/0	01-0K4204	5
01-HUM-101-787.0/79.7	01-0M4404	5
01-HUM-101-865.0/86.7	01-0L3904	5
01-HUM-101-C999.0/0	01-0K6104	5
01-HUM-101-17.9/87.8	01-0E7704	5
01-HUM-101-90.1/109.6	01-0F8204	5
01-HUM-255-6.0/7.6	01-3660U4	6
01-HUM-299-10.0/43	01-0L9104	6
01-HUM-299-20.5/30.2	01-0F4604	6
01-HUM-299-22.5/30.7	01-0L0004	6
01-HUM-299-30.7/37.7	01-0F4704	6
01-HUM-299-38.9/39.5	01-0F6804	6
01-HUM-299-265.0/27.5	01-0M3804	7
01-HUM-299-1.8/1.8	01-0F5304	7
01-HUM-299-1.9/37.8	01-0F6204	7
01-LAK-20-5.1/6.3	01-0G33U4	7
01-LAK-20-/0	01-0E83U4	7
01-LAK-29-28.5/31.6	01-2982U4	7
01-LAK-29-50.8/0	01-0E0814	8
01-LAK-29-34.9/35.2	01-0H8804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-20-4.5/6.9	01-0K8604	8
01-MEN-20-17.3/26	01-0K9604	8
01-MEN-20-19.1/20.3	01-0H45U4	8
01-MEN-20-26.0/28.8	01-0K9704	8
01-MEN-20-33.3/34.4	01-0E0904	9
01-MEN-101-3.7/5.3	01-0B5004	9
01-MEN-101-14.6/0	01-0K7704	9
01-MEN-101-40.0/6	01-0L4204	9
01-MEN-101-42.5/44.5	01-0L9704	9
01-MEN-101-51.0/65.2	01-0K8704	9
01-MEN-101-58.9/82.5	01-0C4504	10
01-MEN-101-64.9/69.3	01-0K9804	10
01-MEN-101-73.7/96	01-0K5204	10
01-MEN-101-380.0/40	01-0L4004	10
01-MEN-101-420.0/43.5	01-0M5004	10
01-MEN-101-106.4/T106.8	01-0F5104	10
01-MEN-162-11.5/11.8	01-0B5304	11
01-MEN-271-2.9/18.2	01-0J4804	11
01-MEN-271-19.8/19.9	01-0H7804	11
01-MEN-271-170.0/18	01-0M1604	11
01-MEN-999-/0	01-0J8704	11
01-VAR-101-84.0/85.5	01-0H1204	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-VAR--/0	01-0L7004	12
01-VAR--/0	01-487704	12
02-LAS-36-6.0/14.6	02-4E46U4	12
02-LAS-36-20.5/22.8	02-0J3804	12
02-LAS-70-/2.7	02-4J2504	12
02-LAS-139-4.9/5.1	02-4H9804	13
02-LAS-139-38.0/43	02-2J4404	13
02-LAS-299-18.5/25.6	02-4E4504	13
02-LAS-395-56.5/61.1	02-2J4004	13
02-LAS-395-900.0/0	02-4H8104	13
02-PLU-70-4.0/45	02-3J1204	13
02-PLU-70-10.0/25	02-1J5004	14
02-PLU-70-36.8/62.5	02-1H7904	14
02-PLU-70-/29.9	02-4H4404	14
02-SHA-5-4.9/5.1	02-4H1504	14
02-SHA-44-45.5/51.6	02-2J3904	14
02-SHA-273-14.9/15.7	02-1H7204	14
02-SHA-273-19.8/19.8	02-4H6704	15
02-SHA-299-1.0/1.6	02-0J6804	15
02-SHA-299-44.3/44.9	02-4H9304	15
02-SHA-5716-/62.5	02-1J6004	15
02-SIS-3-46.8/48	02-1H5204	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SIS-3-48.0/51	02-2J3804	15
02-SIS-3-46.8/48	02-3J9904	16
02-SIS-5-/0	02-2J7004	16
02-SIS-96-/105.8	02-4J3204	16
02-SIS-97-6.0/35	02-4J4004	16
02-SIS-97-49.4/51.3	02-0J4504	16
02-TEH-5-36.3/41.6	02-1H4704	16
02-TEH-5-25.4/25.4	02-4F5904	17
02-TEH-32-14.0/20	02-1J4904	17
02-TEH-32-6.2/14	02-2J4304	17
02-TEH-99-9.0/9.3	02-1H5104	17
02-TRI-3-25.0/25.2	02-0J5004	17
02-TRI-3-25.2/25.2	02-2J1704	17
02-TRI-3-32.8/57.9	02-0H5404	18
02-TRI-3-58.7/60.7	02-4F2204	18
02-TRI-299-1.6/45.2	02-2H8104	18
02-TRI-299-/0	02-4G5304	18
02-VAR--/0	02-3J6404	18
02-VAR--/0	02-3J2204	18
03-BUT-32-7.6/7.9	03-2H2404	19
03-BUT-32-30.8/31	03-0J7004	19
03-BUT-70-5.6/9.1	03-3H72U4	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-99-29.3/T37.8	03-1H8604	19
03-BUT-99-21.9/40.9	03-2G4504	20
03-BUT-99-30.5/30.6	03-1J3504	20
03-BUT-162-18.4/19.9	03-2H6304	20
03-BUT-162-207.0/20.7	03-3J8004	20
03-COL-16-.1/7.3	03-2G3704	20
03-COL-20-30.5/31.8	03-2G3504	20
03-COL-20-34.8/36.5	03-0H6504	21
03-COL-45-21.0/25.7	03-2G4704	21
03-ED-50-18.5/24.2	03-4E62U4	21
03-ED-50-33.8/34.2	03-3H4504	21
03-ED-50-45.2/45.2	03-0J7104	21
03-ED-50-420.0/63.8	03-2J7204	21
03-ED-50-2.7/18.9	03-1H80U4	22
03-ED-50-/80.4	03-0H5204	22
03-ED-50-/0	03-2J7304	22
03-GLE-5-14.6/14.6	03-4F4204	22
03-GLE-5-25.5/25.8	03-2J8204	22
03-GLE-45-13.0/23.2	03-2G3604	22
03-GLE-162-50.3/62.1	03-2G3004	23
03-GLE-162-76.3/78.6	03-3F0604	23
03-NEV-20-25.6/39.8	03-2H62U4	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-NEV-80-5.5/5.8	03-2H5004	23
03-NEV-80-13.0/16.5	03-1H18U4	23
03-NEV-80-31.4/31.8	03-2H01U4	23
03-NEV-174-3.0/3.9	03-4F3704	24
03-NEV-174-99.0/9.9	03-3J7604	24
03-PLA-49-2.2/2.4	03-1H2404	24
03-PLA-80-.4/.4	03-1J5004	24
03-PLA-80-46.3/63.5	03-2F5704	24
03-PLA-80-53.7/55.9	03-2G8304	24
03-PLA-193-7.7/9.8	03-2G4904	25
03-PLA-267-3.0/5.9	03-1J5104	25
03-PLA-5731-/50.7	03-1J8504	25
03-SAC-5-.2/34.3	03-4F6404	25
03-SAC-5-9.7/24.9	03-0H10U4	25
03-SAC-5-22.4/22.9	03-2H1304	25
03-SAC-5-22.4/24.9	03-3H3904	26
03-SAC-50-2.5/3.2	03-3H3304	26
03-SAC-50-15.8/23.1	03-1H8204	26
03-SAC-50-.2/6.1	03-0H08U4	26
03-SAC-50-7.5/23.1	03-2J0904	26
03-SAC-50-/0	03-1H1004	26
03-SAC-51-1.6/4.4	03-2H1104	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-51-2.0/3.5	03-3F0724	27
03-SAC-51-2.0/3.5	03-3F0714	27
03-SAC-51-2.0/3.3	03-3F0734	27
03-SAC-51-4.7/8.8	03-2G3904	27
03-SAC-51-7.9/8	03-1J8204	27
03-SAC-80-9.6/12.9	03-1H1904	28
03-SAC-80-12.4/14.3	03-1J4504	28
03-SAC-80-/0	03-2H15U4	28
03-SAC-80-/0	03-1J8604	28
03-SAC-99-7.1/9.4	03-0F2844	28
03-SAC-99-7.1/9.4	03-0F2804	28
03-SAC-99-7.1/9.4	03-0F2864	29
03-SAC-99-12.7/24.3	03-0H6704	29
03-SAC-99-17.2/24.2	03-2J7704	29
03-SAC-99-19.4/21.1	03-1J4604	29
03-SAC-99-32.1/0	03-2J0804	29
03-SAC-999-/0	03-1H8504	29
03-SIE-49-566.0/56.6	03-3J8504	30
03-SUT-99-39.2/41.4	03-3F99U4	30
03-VAR-12-/ .4	03-4H6904	30
03-VAR-149-/5.3	03-0J3504	30
03-VAR-999-/0	03-4H9504	30

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-VAR--/0	03-3H93U4	30
03-VAR--/0	03-2G6904	31
03-VAR--/0	03-2J9604	31
03-VAR--/0	03-0H4004	31
03-VAR--/0	03-2G5604	31
03-VAR--/0	03-2G5704	31
03-VAR--/0	03-2G0704	31
03-VAR--/0	03-0H4204	32
03-YOL-16-21.6/38.1	03-2G3304	32
03-YOL-16-27.5/28.3	03-4F1714	32
03-YOL-45-1.0/.1	03-3J6604	32
03-YOL-80-11.1/11.7	03-0F2504	32
03-YOL-113-11.3/16.2	03-2G4804	32
03-YOL-505-10.6/0	03-2H4504	33
03-YUB-20-1.6/3.4	03-1G0104	33
03-YUB-20-13.3/18.2	03-0A5704	33
03-YUB-20-18.1/M20.1	03-3F5104	33
03-YUB-70-11.2/13.5	03-1H2704	33
03-YUB-70-15.5/16.5	03-1E0604	33
03-YUB-70-16.2/25.8	03-4F38U4	34
03-YUB-5714-/0	03-2G6104	34
04-ALA-13-8.4/12.6	04-0J4704	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-13-/0	04-3K3104	34
04-ALA-24-5.9/6.2	04-0AC904	34
04-ALA-24-59.0/6.2	04-1Q8404	35
04-ALA-61-19.8/21.2	04-2K7104	35
04-ALA-80-1.9/4	04-2J8304	35
04-ALA-80-5.7/5.8	04-1W9904	35
04-ALA-80-6.4/6.6	04-0A7714	35
04-ALA-80-6.4/6.8	04-0A7724	35
04-ALA-80-/6.7	04-1Y7304	36
04-ALA-84-12.5/12.5	04-0Y1104	36
04-ALA-84-13.0/13.6	04-160304	36
04-ALA-84-13.6/18	04-2A3324	36
04-ALA-84-17.9/22.9	04-297634	36
04-ALA-84-21.9/21.9	04-4Q2604	36
04-ALA-84-.7/3.1	04-4J7504	37
04-ALA-92-6.5/6.5	04-0Q4504	37
04-ALA-92-5.1/5.1	04-2Q0004	37
04-ALA-260-1.1/1.9	04-3K2004	37
04-ALA-260-1.1/1.9	04-0W0204	37
04-ALA-260-.6/1.9	04-1W9404	37
04-ALA-260-1.1/1.9	04-2W7404	38
04-ALA-580-.4/19.4	04-3Q4904	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-580-45.4/45.8	04-2K7904	38
04-ALA-580-1.3/6	04-0K6804	38
04-ALA-580-1.5/0	04-0K6504	38
04-ALA-580-30.8/46.5	04-3J0504	38
04-ALA-580-/0	04-3J1304	39
04-ALA-680-12.4/21.9	04-0J6204	39
04-ALA-880-20.9/20.9	04-4J7304	39
04-ALA-880-22.9/22.9	04-1Y0504	39
04-ALA-880-28.3/28.5	04-4W0704	39
04-ALA-880-30.2/33.6	04-2K8204	39
04-ALA-880-30.5/30.5	04-4A8004	40
04-ALA-880-34.1/34.6	04-2W3404	40
04-ALA-880-34.5/35	04-3W9904	40
04-ALA-880-.9/24.8	04-4J9804	40
04-ALA-980-1.1/1.1	04-4K9804	40
04-CC-4-25.8/28.3	04-2J0414	40
04-CC-4-/11	04-1W9204	41
04-CC-4-15.5/28.9	04-3W8704	41
04-CC-4-28.7/31	04-2J0424	41
04-CC-4-30.8/40.4	04-4J9504	41
04-CC-4-/0	04-3K3204	41
04-CC-80-2.3/2.3	04-2W2704	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-242-/1.6	04-269804	42
04-CC-580-.9/1.5	04-2J7204	42
04-CC-580-5.8/5.8	04-4G8914	42
04-CC-580-6.1/7.7	04-3G4744	42
04-CC-580-7.3/7.4	04-0Y5304	42
04-CC-580-3.3/3.3	04-3Q5204	42
04-CC-680-24.9/25.5	04-3G3014	43
04-MRN-1-10.7/11	04-0AA484	43
04-MRN-1-22.8/22.8	04-0AA444	43
04-MRN-101-.2/0	04-4J4204	43
04-MRN-101-.7/15.8	04-3K3504	43
04-MRN-101-1.5/22.3	04-2Q0404	43
04-MRN-101-4.0/4	04-2W5404	44
04-MRN-101-8.4/8.7	04-1A6614	44
04-MRN-101-10.6/10.8	04-4G8204	44
04-MRN-101-11.3/11.3	04-0K5104	44
04-MRN-101-15.6/15.6	04-2K2404	44
04-MRN-101-20.8/27.1	04-264724	44
04-NAP-29-.2/14.6	04-0K0004	45
04-NAP-29-5.0/6.7	04-281204	45
04-NAP-29-29.3/36.9	04-4J3004	45
04-NAP-29-42.8/42.9	04-0Y4404	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-NAP-121-.5/1	04-4G2104	45
04-NAP-121-18.6/18.6	04-4J2104	45
04-NAP-128-20.1/20.4	04-4G8404	46
04-SCL-0-/0	04-0K0804	46
04-SCL-9-5.9/5.9	04-2K2804	46
04-SCL-17-2.8/13.9	04-1J9704	46
04-SCL-17-5.1/13.3	04-3K3304	46
04-SCL-25-1.6/0	04-2J7804	46
04-SCL-35-14.0/17.1	04-0P48U4	47
04-SCL-35-/9.5	04-0W1704	47
04-SCL-85-5.6/17.8	04-3Q4704	47
04-SCL-101-.8/.8	04-4J0304	47
04-SCL-101-30.7/31.1	04-4J9304	47
04-SCL-101-33.2/33.2	04-2W3904	47
04-SCL-101-47.9/47.9	04-0Y9704	48
04-SCL-101-4.5/17.6	04-1W8404	48
04-SCL-101-/4.2	04-0J5604	48
04-SCL-130-11.2/22.5	04-1W6204	48
04-SCL-130-15.0/21.5	04-1W5104	48
04-SCL-152-11.1/35.2	04-2K8004	48
04-SCL-152-13.2/0	04-2A4414	49
04-SCL-152-/6.2	04-2A2514	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-280-2.9/2.9	04-0Y5004	49
04-SCL-280-/L5.4	04-4J9604	49
04-SF-80-3.8/5	04-2J8024	49
04-SF-80-5.6/7.6	04-3G4424	49
04-SF-80-5.9/7.6	04-4W0104	50
04-SF-80-7.7/7.7	04-1W0604	50
04-SF-80-/7.8	04-4W9504	50
04-SF-101-.5/M5.2	04-4J9704	50
04-SF-101-2.0/2.8	04-2K1904	50
04-SF-101-4.1/5.1	04-2J8014	50
04-SF-101-/4.2	04-4J3904	51
04-SM-1-38.1/38.1	04-0Y4804	51
04-SM-1-39.0/39	04-1AA004	51
04-SM-82-19.8/19.8	04-0K6704	51
04-SM-84-24.5/24.8	04-0Y6104	51
04-SM-92-14.4/18.8	04-3G4884	51
04-SM-92-14.4/18.8	04-3G4544	52
04-SM-101-16.5/23	04-3J0624	52
04-SM-101-22.6/23.1	04-3K3404	52
04-SM-101-/21.8	04-1J5694	52
04-SM-114-5.2/5.9	04-0W3604	52
04-SM-280-/7	04-3Q5904	52

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SOL-12-21.2/22.6	04-0J6314	53
04-SOL-12-15.0/20.6	04-1W8504	53
04-SOL-80-.8/1.6	04-2K8404	53
04-SOL-80-1.8/4.4	04-0J7104	53
04-SOL-80-12.0/13.1	04-0A5394	53
04-SOL-80-13.9/13.9	04-3G6904	53
04-SOL-80-14.1/15.1	04-4G8724	54
04-SOL-80-34.5/34.5	04-0J6004	54
04-SOL-80-10.4/30.2	04-4G0804	54
04-SOL-113-/5	04-1W9604	54
04-SON-1-7.1/9.1	04-1W8904	54
04-SON-1-26.7/27.1	04-0J3004	54
04-SON-1-15.0/15.7	04-0A0204	55
04-SON-12-25.8/30.8	04-4H0504	55
04-SON-101-3.7/7.2	04-2640F4	55
04-SON-101-22.3/23.3	04-1Q8604	55
04-SON-101-32.8/54.2	04-0J6424	55
04-SON-101-54.2/56.2	04-1W8804	55
04-SON-101-55.8/55.8	04-2K3504	56
04-SON-116-30.9/31.4	04-4G3804	56
04-SON-116-12.3/18.6	04-1W9104	56
04-SON-128-24.2/24.7	04-1Q8704	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-1-10.4/10.4	05-1P0704	57
05-MON-1-44.3/-44.3	05-1N4304	57
05-MON-1-44.5/44.5	05-1M4604	57
05-MON-1-59.5/61.6	05-1P3704	57
05-MON-1-63.0/63	05-1H4604	57
05-MON-1-64.4/64.4	05-1K7004	57
05-MON-1-70.5/73.1	05-1P3304	58
05-MON-1-73.3/73.3	05-1P4504	58
05-MON-1-96.4/96.6	05-1P3904	58
05-MON-1-80.3/0	05-1M3904	58
05-MON-68-.5/.8	05-1H2204	58
05-MON-68-1.1/4.2	05-1H0004	58
05-MON-68-3.5/3.5	05-1P6304	59
05-MON-68-20.6/21.4	05-1Q2104	59
05-MON-101-62.2/62.9	05-0F9704	59
05-MON-101-87.3/91.5	05-1C8904	59
05-MON-101-87.4/87.8	05-1H0504	59
05-MON-101-95.2/0	05-1P6404	59
05-MON-101-3.1/5.2	05-1H0204	60
05-MON-101-36.9/47.7	05-1F75U4	60
05-MON-156-1.4/2	05-0A0904	60
05-SB-1-19.3/20.6	05-1H0104	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-1-33.1/0	05-1F8104	60
05-SB-1-25.0/0	05-1N3004	60
05-SB-1-/0	05-1P0204	61
05-SB-33-/8.2	05-1N6704	61
05-SB-101-1.4/4.8	05-0N71Y4	61
05-SB-101-1.4/4.8	05-0N71U4	61
05-SB-101-2.2/3.3	05-448214	61
05-SB-101-2.4/2.4	05-1P3804	61
05-SB-101-4.0/4.8	05-1G4104	62
05-SB-101-4.4/7.7	05-0N72U4	62
05-SB-101-7.3/9.6	05-0N73U4	62
05-SB-101-11.0/11	05-1E0404	62
05-SB-101-12.3/13.2	05-1K3804	62
05-SB-101-33.8/44.8	05-1P0504	62
05-SB-101-46.6/47.1	05-1E0104	63
05-SB-101-55.9/56.2	05-1F7904	63
05-SB-101-55.9/56.2	05-1F79A4	63
05-SB-101-70.6/71.2	05-1F5004	63
05-SB-135-11.7/17.8	05-1G9704	63
05-SB-154-21.3/0	05-1H6304	63
05-SB-154-22.9/23.2	05-1C4204	64
05-SB-154-31.8/32.1	05-1H4504	64

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-246-32.8/33.2	05-1P5394	64
05-SBT-25-54.0/0	05-1J4804	64
05-SBT-101-4.0/4	05-1Q0404	64
05-SBT-156-3.0/8.2	05-344904	64
05-SCR-1-13.3/0	05-1H4804	65
05-SCR-1-16.7/17	05-1H0604	65
05-SCR-1-20.2/30	05-1N6304	65
05-SCR-1-31.9/35.7	05-0J2004	65
05-SCR-1-/0	05-1N4404	65
05-SCR-1-/0	05-1N0304	65
05-SCR-1-/0	05-1M3304	66
05-SCR-9-10.8/0	05-1K0604	66
05-SCR-9-13.9/13.9	05-1P3504	66
05-SCR-9-20.0/20	05-1K1304	66
05-SCR-17-1.1/1.4	05-0Q6014	66
05-SCR-17-9.1/9.9	05-1G2604	66
05-SLO-1-32.6/0	05-0L7214	67
05-SLO-1-34.5/0	05-0L7224	67
05-SLO-1-62.5/62.5	05-1P0304	67
05-SLO-1-/0	05-1N4504	67
05-SLO-41-3.1/3.1	05-1K7204	67
05-SLO-46-4.8/5.2	05-1P4004	67

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-46-6.9/6.9	05-1N3904	68
05-SLO-46-49.7/54.7	05-3307A4	68
05-SLO-46-/0	05-0N2204	68
05-SLO-58-3.1/0	05-0L7234	68
05-SLO-101-28.9/28.9	05-1N8204	68
05-SLO-101-41.9/46	05-1N6904	68
05-SLO-101-55.4/58.4	05-1H3604	69
05-SLO-101-/0	05-1G9604	69
05-SLO-166-16.0/21	05-1N7004	69
05-SLO-166-70.6/74.6	05-1N6504	69
06-FRE-0-/0	06-0Y4904	69
06-FRE-0-/0	06-0W1804	70
06-FRE-5-7.9/0	06-1E2104	70
06-FRE-5-37.2/48.8	06-0X2704	70
06-FRE-5-44.4/45.4	06-0S8304	70
06-FRE-41-20.0/33.3	06-0V7804	70
06-FRE-41-21.1/0	06-1E1904	70
06-FRE-41-22.8/33.1	06-0Y6904	71
06-FRE-41-23.1/0	06-1A6404	71
06-FRE-63-/0	06-1E0404	71
06-FRE-99-4.9/11.6	06-0U4204	71
06-FRE-99-/0	06-0U2304	71

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-145-/20.3	06-0Y4204	71
06-FRE-180-61.4/62.5	06-1E1004	72
06-FRE-180-108.0/110.8	06-1C3704	72
06-FRE-180-133.2/134	06-1E5304	72
06-FRE-180-54.1/56	06-342354	72
06-FRE-180-58.8/58.8	06-0Y7904	72
06-KER-5-81.7/87	06-0U4704	72
06-KER-46-29.7/31.9	06-442554	73
06-KER-58-6.0/15.4	06-0X3504	73
06-KER-58-535.0/0	06-1C8904	73
06-KER-58-53.4/54.5	06-0W15V4	73
06-KER-65-/0	06-1E0504	73
06-KER-99-10.4/21.2	06-0Q9204	73
06-KER-99-23.6/28.4	06-0Q2804	74
06-KER-119-.2/.6	06-0X7604	74
06-KER-119-301.0/30.9	06-1F4404	74
06-KER-119-9.8/13.3	06-0X2004	74
06-KER-184-.9/L1.1	06-0V2804	74
06-KER-204-2.8/0	06-0W9904	74
06-KER-223-15.7/16.3	06-0R1904	75
06-KIN-5-/0	06-0T0204	75
06-KIN-198-7.4/9.4	06-1C5204	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KIN-198-10.5/14.8	06-0Y9304	75
06-KIN-198-16.6/22.5	06-0U79U4	75
06-MAD-41-9.2/11.7	06-1C4304	75
06-MAD-99-6.9/7.6	06-0V1204	76
06-MAD-99-24.8/0	06-1E2004	76
06-MAD-145-17.5/25.5	06-1C5004	76
06-TUL-0-/0	06-0U3004	76
06-TUL-63-8.8/L9.2	06-0W3904	76
06-TUL-63-/2	06-1C3604	76
06-TUL-65-6.9/10	06-1A9804	77
06-TUL-99-22.3/0	06-0U7704	77
06-TUL-99-30.6/35.2	06-360244	77
06-TUL-99-/0	06-1C8804	77
06-TUL-137-16.5/16.6	06-0T3504	77
06-TUL-190-34.7/39.4	06-0H1404	77
06-TUL-245-1.4/1.4	06-0U2804	78
07-KER-5-.6/1.2	07-333204	78
07-LA-1-18.9/19.9	07-359604	78
07-LA-1-46.9/50.4	07-3W8704	78
07-LA-1-48.7/50.6	07-4V0104	79
07-LA-1-56.5/56.9	07-291404	79
07-LA-1-34.5/35.2	07-327204	79

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-2-13.9/14.1	07-2055C4	79
07-LA-2-14.2/14.2	07-288304	79
07-LA-2-18.7/18.7	07-384804	79
07-LA-2-26.4/79.8	07-332504	80
07-LA-2-26.4/79.8	07-3325A4	80
07-LA-5-1.7/1.7	07-325704	80
07-LA-5-8.2/8.2	07-4V3004	80
07-LA-5-17.9/18	07-351804	80
07-LA-5-18.2/18.2	07-332704	80
07-LA-5-19.6/19.9	07-308004	81
07-LA-5-19.7/36	07-324904	81
07-LA-5-29.4/31.6	07-1218W4	81
07-LA-5-31.8/42.6	07-0W1004	81
07-LA-5-33.1/39.1	07-384404	81
07-LA-5-39.4/44.4	07-319904	81
07-LA-5-61.5/63.7	07-2XC004	82
07-LA-5-54.4/54.8	07-328804	82
07-LA-5-59.5/67.9	07-323404	82
07-LA-5-59.5/81.8	07-4V1804	82
07-LA-5-87.4/87.4	07-325904	82
07-LA-5-/1.5	07-2159U4	82
07-LA-10-.1/13.3	07-384604	83

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-10-15.0/18.3	07-296604	83
07-LA-10-16.6/30.1	07-260804	83
07-LA-10-30.9/31.4	07-4V2404	83
07-LA-10-31.2/37.2	07-303904	83
07-LA-10-31.3/31.3	07-4V1604	83
07-LA-10-42.3/48.3	07-335304	84
07-LA-10-46.0/48	07-319504	84
07-LA-10-135.0/15.6	07-1XW204	84
07-LA-10-2.1/11.1	07-304204	84
07-LA-10-4.5/5.5	07-332004	84
07-LA-10-12.4/14.9	07-332604	84
07-LA-14-28.9/29.2	07-337604	85
07-LA-14-27.0/28.1	07-342804	85
07-LA-14-29.0/29.5	07-339604	85
07-LA-14-31.4/36.5	07-320004	85
07-LA-18-/4.5	07-4W6104	85
07-LA-22-/1.5	07-324404	85
07-LA-39-32.2/38.4	07-327604	86
07-LA-39-31.2/31.2	07-343404	86
07-LA-47-4.0/1.9	07-1XY804	86
07-LA-57-5.0/5.2	07-324804	86
07-LA-57-/4.5	07-304504	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-60-.5/11.7	07-327104	86
07-LA-60-11.0/20	07-320404	87
07-LA-60-11.5/18.3	07-4V2204	87
07-LA-60-12.5/0	07-1XS104	87
07-LA-60-15.0/29.2	07-0W2404	87
07-LA-60-19.1/20.7	07-4V3304	87
07-LA-60-20.0/26	07-325004	87
07-LA-60-2.8/11.8	07-301104	88
07-LA-60-28.0/30.4	07-323304	88
07-LA-60-/21.5	07-317304	88
07-LA-71-1.6/4.8	07-210624	88
07-LA-90-.9/T3.3	07-0W0404	88
07-LA-90-1.8/1.8	07-4V0304	88
07-LA-91-116.0/11.6	07-2XA504	89
07-LA-91-11.8/11.8	07-319104	89
07-LA-101-.4/11.6	07-1XV204	89
07-LA-101-.9/.9	07-344004	89
07-LA-101-1.0/9.2	07-0W0604	89
07-LA-101-1.7/6.8	07-311404	89
07-LA-101-8.0/27.3	07-303704	90
07-LA-101-11.6/11.6	07-1XU804	90
07-LA-101-20.0/20	07-317904	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-101-32.8/33.8	07-307104	90
07-LA-101-1.0/10.3	07-385204	90
07-LA-103-.1/.1	07-327304	90
07-LA-105-13.6/14.1	07-1XW504	91
07-LA-105-2.5/17.9	07-4W5204	91
07-LA-105-7.8/10.3	07-317404	91
07-LA-105-9.0/9.4	07-385604	91
07-LA-110-.7/8.8	07-335004	91
07-LA-110-.7/26.1	07-312004	91
07-LA-110-3.9/5.9	07-336504	92
07-LA-110-6.8/19.5	07-4W7804	92
07-LA-110-13.4/23.1	07-238304	92
07-LA-110-22.8/22.8	07-322304	92
07-LA-110-66.0/7.4	07-1XY304	92
07-LA-110-/31.9	07-329804	92
07-LA-118-11.3/12.8	07-1XS704	93
07-LA-118-57.0/5.8	07-1XP904	93
07-LA-118-1.5/10.2	07-325304	93
07-LA-134-2.6/4.8	07-311604	93
07-LA-134-12.9/13.2	07-1XX204	93
07-LA-134-12.6/12.9	07-322404	93
07-LA-134-/13.3	07-311704	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-138-55.2/56.3	07-286204	94
07-LA-138-59.1/60.2	07-4V3604	94
07-LA-138-/36.9	07-310404	94
07-LA-170-14.5/16.6	07-329704	94
07-LA-210-1.3/1.3	07-1XY104	94
07-LA-210-9.7/51.9	07-326804	95
07-LA-210-35.9/52.1	07-0W1104	95
07-LA-210-297.0/29.8	07-1XV704	95
07-LA-210-/9.7	07-3096U4	95
07-LA-210-7.5/7.8	07-385704	95
07-LA-210-15.6/18.5	07-330704	95
07-LA-210-19.6/20.3	07-4U1604	96
07-LA-210-19.8/24.3	07-0W2204	96
07-LA-210-33.6/36.5	07-301704	96
07-LA-210-36.0/40.6	07-323104	96
07-LA-210-36.7/37.1	07-325204	96
07-LA-210-41.3/44.6	07-322604	96
07-LA-210-44.7/52.1	07-328504	97
07-LA-213-2.2/2.2	07-4V0204	97
07-LA-213-3.9/3.9	07-253104	97
07-LA-213-6.2/6.2	07-4V1404	97
07-LA-213-/8	07-306604	97

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-405-.8/47.7	07-4W5104	97
07-LA-405-7.0/12.9	07-321804	98
07-LA-405-13.8/39.7	07-4W1004	98
07-LA-405-14.3/15.8	07-293604	98
07-LA-405-20.5/28	07-4V1704	98
07-LA-405-28.0/31.6	07-0W0804	98
07-LA-405-40.1/48.1	07-320204	98
07-LA-405-48.0/48.5	07-343204	99
07-LA-405-/29.5	07-1XV004	99
07-LA-605-/26	07-311904	99
07-LA-710-6.9/17.3	07-0W0704	99
07-LA-710-7.8/7.8	07-2XA804	99
07-LA-710-23.3/25.6	07-304404	99
07-LA-710-15.1/21.9	07-330504	100
07-LA-5953-/0	07-342404	100
07-VEN-1-4.0/4.2	07-318204	100
07-VEN-1-4.4/9.7	07-0W1404	100
07-VEN-1-28.2/28.2	07-2965U4	100
07-VEN-23-3.3/11.5	07-302504	100
07-VEN-33-7.6/7.6	07-291304	101
07-VEN-101-.2/40.8	07-3311U4	101
07-VEN-101-6.9/27.2	07-0W2604	101

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-101-7.9/38.9	07-4W8004	101
07-VEN-101-8.9/11.5	07-4W2704	101
07-VEN-101-9.0/9.2	07-331004	101
07-VEN-101-9.1/9.1	07-4W9104	102
07-VEN-101-27.5/31	07-311304	102
07-VEN-101-36.3/40.6	07-302404	102
07-VEN-118-.7/11	07-339204	102
07-VEN-126-10.2/12.7	07-311504	102
07-VEN-126-13.2/34.6	07-0W0304	102
08-RIV-0-/0	08-1M7204	103
08-RIV-10-6.7/25.1	08-1C38U4	103
08-RIV-10-12.6/13.4	08-1L9504	103
08-RIV-10-60.7/74.3	08-1C0814	103
08-RIV-10-104.9/134.2	08-1C0824	103
08-RIV-10-/0	08-1L4904	104
08-RIV-15-8.2/23.9	08-1L6804	104
08-RIV-15-23.9/33.4	08-1M0504	104
08-RIV-15-28.9/0	08-1K5104	104
08-RIV-15-38.2/51.5	08-1F1434	104
08-RIV-62-85.0/90.2	08-1K0504	104
08-RIV-62-6.7/9.2	08-1E8404	105
08-RIV-74-13.2/34	08-1C6804	105

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-74-48.8/49.2	08-1J0204	105
08-RIV-74-805.0/82	08-1M6004	105
08-RIV-74-/5.8	08-1C8504	105
08-RIV-79-25.7/25.7	08-1L5704	105
08-RIV-79-32.3/M33.8	08-1L0804	106
08-RIV-95-/0	08-1M0204	106
08-RIV-111-47.2/55.3	08-0R3024	106
08-RIV-177-/27	08-1M0304	106
08-RIV-215-36.6/37.2	08-1K4604	106
08-SBD-10-29.4/39.2	08-384234	106
08-SBD-10-21.6/23.6	08-1F44U4	107
08-SBD-10-24.3/24.8	08-1L5904	107
08-SBD-10-/0	08-1L6904	107
08-SBD-15-5.1/5.8	08-0H7914	107
08-SBD-15-40.4/0	08-1F9904	107
08-SBD-15-56.6/77.6	08-1K7104	107
08-SBD-15-179.4/179.4	08-1N0304	108
08-SBD-15-28.6/37.5	08-0K1224	108
08-SBD-15-96.1/124.3	08-1C7204	108
08-SBD-15-/0	08-1M8604	108
08-SBD-18-9.0/45	08-1N0904	108
08-SBD-18-20.6/23.4	08-1N3304	108

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-18-44.3/48.4	08-0G6914	109
08-SBD-18-97.0/99.5	08-1E0604	109
08-SBD-18-100.9/115.9	08-1G5204	109
08-SBD-38-11.3/26.8	08-1N5204	109
08-SBD-38-11.3/26.5	08-1L9804	109
08-SBD-38-47.5/59.4	08-0G8004	109
08-SBD-40-119.0/119	08-1M5704	110
08-SBD-40-43.8/150.3	08-1K6404	110
08-SBD-40-100.0/125	08-0R1414	110
08-SBD-40-125.0/154.6	08-0R1424	110
08-SBD-60-1.4/0	08-1J2104	110
08-SBD-60-7.3/10	08-0E33U4	110
08-SBD-62-125.8/125.8	08-1N1904	111
08-SBD-71-/8.5	08-0G7904	111
08-SBD-127-/10.5	08-1M0604	111
08-SBD-138-15.3/15.3	08-1J4904	111
08-SBD-138-15.0/15.1	08-1J2004	111
08-SBD-138-15.0/15	08-1H8204	111
08-SBD-138-/2.3	08-1H8304	112
08-SBD-173-18.6/18.7	08-1H2904	112
08-SBD-189-/1	08-1N4504	112
08-SBD-210-18.7/21	08-1M0004	112

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-210-/0	08-1L7604	112
08-SBD-215-2.2/3.2	08-1F7304	112
08-SBD-215-7.0/17.8	08-476424	113
08-SBD-215-10.0/17.2	08-1M1104	113
08-SBD-259-1.1/1.2	08-1K7804	113
08-SBD-999-/0	08-1L9604	113
08-SBD-5730-/0	08-0R4204	113
08-VAR-10-/0	08-1L7004	113
08-VAR-15-41.3/52	08-1K8514	114
08-VAR-15-110.4/181.4	08-1K6504	114
08-VAR-999-/0	08-1L9904	114
09-INY-190-18.0/72	09-396004	114
09-INY-395-29.2/41.8	09-213404	115
09-INY-395-102.4/113	09-388604	115
09-KER-14-4.7/12.6	09-367404	115
09-KER-202-4.7/5.2	09-367204	115
09-MNO-6-.8/4.9	09-389604	115
09-MNO-182-6.4/12.6	09-389004	115
09-MNO-395-34.1/34.1	09-377704	116
09-MNO-395-53.1/54.7	09-393904	116
09-MNO-395-6.9/T9.6	09-360704	116
09-MNO-395-25.8/35.3	09-386104	116

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-VAR--/0	09-382304	116
10-ALP-0-/0	10-0X7504	117
10-ALP-4-/0	10-0S6804	117
10-ALP-88-/0	10-0S7504	117
10-ALP-88-/0	10-1J0104	117
10-ALP-89-14.9/17.3	10-1Q4904	117
10-ALP-89-15.2/16.9	10-1P0604	117
10-AMA-10-2.0/2	10-1N6204	118
10-AMA-88-15.0/38.5	10-1P6704	118
10-AMA-88-46.5/54	10-1J3104	118
10-AMA-88-54.0/54	10-1L6504	118
10-AMA-88-62.0/71.6	10-1N8704	118
10-MER-0-/0	10-1C8104	118
10-MER-5-.5/.8	10-1C7904	119
10-MER-5-.7/.7	10-0W6204	119
10-MER-5-6.3/0	10-0T6804	119
10-MER-5-/0	10-1N4304	119
10-MER-33-13.4/16	10-1N0704	119
10-MER-99-16.3/16.4	10-1N6004	119
10-MER-99-20.1/24.3	10-3A7204	120
10-MER-99-28.2/37.3	10-0Q1214	120
10-MER-99-28.2/37.3	10-0Q1224	120

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MER-99-12.7/17.8	10-1C1704	120
10-MER-99-/0	10-1E6204	120
10-MER-99-/0	10-1G7504	120
10-MER-152-19.6/22.3	10-1N0104	121
10-MPA-140-21.2/21.8	10-0Y6004	121
10-MPA-140-32.2/0	10-0Y3404	121
10-MPA-140-42.0/42.7	10-0P9234	121
10-MPA-140-/12	10-1J1804	121
10-SJ-4-4.5/4.9	10-1F4604	121
10-SJ-4-15.5/16.7	10-1C5004	122
10-SJ-4-/0	10-1G9904	122
10-SJ-4-/0	10-1C8004	122
10-SJ-4-/0	10-1J5304	122
10-SJ-5-6.2/6.6	10-0P5404	122
10-SJ-5-29.6/29.9	10-1N4904	122
10-SJ-5-13.0/13	10-1N5704	123
10-SJ-12-17.4/18.1	10-1G5104	123
10-SJ-12-4.4/0	10-1K6104	123
10-SJ-12-4.4/0	10-1F7604	123
10-SJ-12-/0	10-1K9004	123
10-SJ-26-1.1/1.1	10-1F1704	123
10-SJ-26-8.0/17	10-1J2004	124

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-88-13.7/14	10-0S7404	124
10-SJ-99-16.4/18.2	10-3A1014	124
10-SJ-99-20.1/20.1	10-1N4604	124
10-SJ-99-24.5/24.5	10-1J7804	124
10-SJ-99-30.9/31.3	10-1C2804	124
10-SJ-120-16.7/17.9	10-1N3104	125
10-SJ-120-.6/T6.8	10-1C9604	125
10-SJ-132-.7/5.8	10-1M3504	125
10-SJ-205-4.6/9	10-1C3304	125
10-STA-5-12.6/0	10-1J5204	125
10-STA-5-27.0/27.4	10-0W6304	125
10-STA-99-17.9/18.7	10-1N6104	126
10-STA-99-18.0/19.7	10-0X56Y4	126
10-TUO-108-4.3/5.1	10-0Y2104	126
10-TUO-108-18.9/38.8	10-462104	126
11-IMP-7-.4/6.3	11-2N0084	127
11-IMP-7-.5/.5	11-4C0014	127
11-IMP-8-36.5/37.5	11-410404	127
11-IMP-8-96.8/96.8	11-430494	127
11-IMP-78-34.0/41	11-2N1144	127
11-IMP-98-32.1/32.5	11-080284	127
11-IMP-111-.1/1.2	11-2N0724	128

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-115-3.2/8.8	11-2N1154	128
11-IMP-186-/2.1	11-2N1164	128
11-SD-5-.2/15.2	11-427504	128
11-SD-5-1.0/72.4	11-2N0914	128
11-SD-5-2.3/14	11-418104	128
11-SD-5-34.7/36.3	11-2E1544	129
11-SD-5-37.4/52.6	11-2T35U4	129
11-SD-5-.3/72.1	11-429704	129
11-SD-5-.3/5	11-430674	129
11-SD-5-13.5/14.4	11-424704	129
11-SD-5-29.1/30.5	11-2T3404	129
11-SD-5-31.8/32.2	11-422004	130
11-SD-5-34.9/35.1	11-417504	130
11-SD-5-37.4/46.5	11-2T2174	130
11-SD-5-38.4/47.3	11-2T2184	130
11-SD-5-47.9/58.5	11-2N0874	130
11-SD-5-55.6/70	11-430014	130
11-SD-5-/0	11-424904	131
11-SD-5-/60	11-420704	131
11-SD-8-2.2/2.2	11-264104	131
11-SD-8-5.6/17.4	11-430604	131
11-SD-8-12.9/14.6	11-430434	131

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-8-13.4/20.4	11-4116U4	131
11-SD-8-.3/23	11-428104	132
11-SD-8-.7/2.9	11-2N1174	132
11-SD-8-23.0/61.3	11-422104	132
11-SD-8-31.8/41.7	11-423704	132
11-SD-11-.6/2.7	11-056374	132
11-SD-11-2.7/2.7	11-056394	132
11-SD-15-31.3/37.1	11-430514	133
11-SD-52-.4/5.5	11-411804	133
11-SD-67-6.0/24.4	11-430564	133
11-SD-76-12.1/17.7	11-257164	133
11-SD-78-2.5/2.9	11-417404	133
11-SD-78-12.8/22.1	11-2N1434	133
11-SD-78-60.3/66.4	11-2N1184	134
11-SD-94-4.4/7.3	11-412204	134
11-SD-94-9.8/10.6	11-423804	134
11-SD-125-9.6/13.2	11-411404	134
11-SD-125-/1.1	11-288834	134
11-SD-805-.6/3.3	11-428804	134
11-SD-805-3.4/5.1	11-428704	135
11-SD-805-8.4/8.8	11-430184	135
11-SD-805-18.9/21.7	11-2N0854	135

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-805-20.7/23.5	11-411504	135
11-SD-905-3.8/11.5	11-2N1454	135
11-SD-905-9.6/11.4	11-2888U4	135
11-SD-905-6.4/10.1	11-431064	136
12-ORA-1-4.9/5.5	12-0H1504	136
12-ORA-1-7.9/10.5	12-0M82U4	136
12-ORA-1-10.3/10.5	12-0M82A4	136
12-ORA-1-17.4/21.5	12-0R4104	136
12-ORA-1-20.4/23.7	12-0Q8304	137
12-ORA-1-.1/1	12-0S8904	137
12-ORA-5-.6/43	12-0Q6904	137
12-ORA-5-.6/43	12-0P42U4	137
12-ORA-5-3.3/3.3	12-0P7004	137
12-ORA-5-5.8/30.3	12-0Q9304	137
12-ORA-5-12.4/14.5	12-0K0214	138
12-ORA-5-14.5/17.1	12-0K0224	138
12-ORA-5-17.1/18.9	12-0K0234	138
12-ORA-5-24.0/37.6	12-0S2104	138
12-ORA-5-29.6/29.6	12-0J34U4	138
12-ORA-5-29.6/33.2	12-0T3304	138
12-ORA-5-30.3/31.4	12-0Q8204	139
12-ORA-5-34.5/36.8	12-0P9004	139

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-5-36.1/36.1	12-0R5104	139
12-ORA-5-38.5/41.6	12-0P9204	139
12-ORA-5-26.6/26.6	12-0S1004	139
12-ORA-5-26.6/26.6	12-0S7704	139
12-ORA-5-29.2/29.2	12-0R4704	140
12-ORA-5-/2	12-0R2004	140
12-ORA-5-/0	12-0T2604	140
12-ORA-5-/43	12-0T8504	140
12-ORA-22-1.2/1.2	12-0Q6504	140
12-ORA-22-9.1/9.1	12-0N9204	140
12-ORA-22-10.7/12.7	12-0Q3204	141
12-ORA-39-9.7/9.7	12-0Q6404	141
12-ORA-39-/3.2	12-0S8604	141
12-ORA-55-.2/T2.4	12-0S8704	141
12-ORA-55-4.7/4.7	12-0Q3904	141
12-ORA-55-17.7/17.7	12-0S0904	141
12-ORA-57-11.0/22.2	12-0S9104	142
12-ORA-57-14.7/22.5	12-0S8804	142
12-ORA-57-16.5/16.6	12-0T0704	142
12-ORA-57-20.3/21.6	12-0C1114	142
12-ORA-57-20.3/21.6	12-0C1104	142
12-ORA-73-10.0/28	12-0N7204	142

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
12-ORA-73-12.9/26.8	12-0R3404	143
12-ORA-73-23.7/24.1	12-0N8604	143
12-ORA-74-2.9/5.1	12-0L7224	143
12-ORA-74-11.5/16.6	12-0P0304	143
12-ORA-91-1.8/3.4	12-0Q3104	143
12-ORA-91-12.5/13.9	12-0N4904	143
12-ORA-91-/5.9	12-0T3104	144
12-ORA-133-3.2/4.1	12-0P94U4	144
12-ORA-133-3.9/13.6	12-0N6604	144
12-ORA-241-27.8/38	12-0H0474	144
12-ORA-241-29.2/35.8	12-0S9004	144

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$210,425,621	\$89,317,052
-S-	FEDERAL AID (SECONDARY)	\$4,119,665	\$3,300,375
-ER-	STORM DAMAGE REPAIR	\$2,131,974	\$0
		\$322,785,697	\$225,807,659
District Total:		<u>\$539,462,957</u>	<u>\$318,425,085</u>

Statement of Ongoing Contracts - Federal Aid

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$66,889,467	\$10,872,091
-S-	FEDERAL AID (SECONDARY)	\$84,447,716	\$68,173,585
		\$132,607,520	\$102,599,152
District Total:		<u>\$283,944,703</u>	<u>\$181,644,827</u>

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$85,006,695	\$69,852,076
-F-	FEDERAL AID (PRIMARY)	\$288,329,377	\$237,955,981
-S-	FEDERAL AID (SECONDARY)	\$76,534,548	\$23,806,552
		\$1,230,306,192	\$912,975,399
District Total:		<u>\$1,680,176,812</u>	<u>\$1,244,590,008</u>

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$321,866,922	\$95,765,165
-F-	FEDERAL AID (PRIMARY)	\$264,923,354	\$165,421,091
-S-	FEDERAL AID (SECONDARY)	\$17,106,475	\$1,141,980
		\$1,245,020,064	\$928,185,938
District Total:		<u>\$1,848,916,814</u>	<u>\$1,190,514,173</u>

Statement of Ongoing Contracts - Federal Aid

District 05

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$284,878,925	\$141,051,992
-S-	FEDERAL AID (SECONDARY)	\$20,242,720	\$15,593,552
		\$595,703,662	\$378,490,463
District Total:		<u>\$900,825,307</u>	<u>\$535,136,007</u>

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$78,879,260	\$56,369,528
-F-	FEDERAL AID (PRIMARY)	\$227,267,854	\$104,109,120
-S-	FEDERAL AID (SECONDARY)	\$10,448,778	\$5,762,814
		\$166,482,059	\$124,618,151
District Total:		<u>\$483,077,951</u>	<u>\$290,859,614</u>

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$458,309,781	\$354,003,561
-F-	FEDERAL AID (PRIMARY)	\$249,546,944	\$169,165,962
-S-	FEDERAL AID (SECONDARY)	\$22,271,354	\$14,598,007
		\$1,082,077,592	\$666,492,250
District Total:		<u>\$1,812,205,670</u>	<u>\$1,204,259,779</u>

Statement of Ongoing Contracts - Federal Aid

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$218,724,180	\$192,304,515
-F-	FEDERAL AID (PRIMARY)	\$57,934,123	\$37,469,477
-S-	FEDERAL AID (SECONDARY)	\$16,896,884	\$10,902,985
		\$865,816,422	\$318,109,748
District Total:		<u>\$1,159,371,610</u>	<u>\$558,786,724</u>

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$113,490,305	\$56,685,278
		\$39,433,186	\$25,284,842
District Total:		<u>\$152,923,491</u>	<u>\$81,970,120</u>

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$21,332,493	\$3,787,608
-F-	FEDERAL AID (PRIMARY)	\$178,643,885	\$112,211,652
-S-	FEDERAL AID (SECONDARY)	\$33,255,755	\$30,920,042
		\$217,641,827	\$120,465,585
District Total:		<u>\$450,873,959</u>	<u>\$267,384,886</u>

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$79,295,988	\$35,736,976
-F-	FEDERAL AID (PRIMARY)	\$55,616,201	\$9,157,083
-S-	FEDERAL AID (SECONDARY)	\$23,766,759	\$13,607,415
		\$1,018,807,988	\$762,791,245
District Total:		<u>\$1,177,486,936</u>	<u>\$821,292,719</u>

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$131,036,317	\$77,188,282
-F-	FEDERAL AID (PRIMARY)	\$243,686,229	\$8,267,525
-S-	FEDERAL AID (SECONDARY)	\$14,942,585	\$2,478,495
		\$420,756,658	\$285,739,541
District Total:		<u>\$810,421,789</u>	<u>\$373,673,843</u>

Statement of Ongoing Contracts - Statewide Recap

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$1,394,451,635	\$885,007,710
-S-	FEDERAL AID (SECONDARY)	\$324,033,238	\$190,285,800

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$2,241,632,285	\$1,141,684,304
		\$7,337,438,866	\$4,851,559,973
-ER-	STORM DAMAGE REPAIR	\$2,131,974	\$0
Statewide Totals		<u>\$11,299,687,999</u>	<u>\$7,068,537,787</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
01	\$43,749,162
02	\$48,014,200
04	\$29,327,483
05	\$91,081,573
06	\$11,619,872
07	\$13,551,322
08	\$39,653,407
09	\$5,610,178
10	\$8,080,261

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
12	\$4,770,724
Work completed this Period:	\$295,458,181