

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 1  
09/28/23

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-8.2/8.7 01-0B0904		IN DEL NORTE COUNTY NEAR KLAMATH AT PANTHER CREEK BRIDGE #01-0025 AND AT HUNTER CREEK BRIDGE #01-0003 REPLACE BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE;  BENICIA CA 94510 (925)372-8000	DUNNE, RYAN 5065 BOYD RD SUITE H ARCATA CA 95521 (707)496-5581	\$19,751,073 \$17,076,215 \$2,000	04/21/20 05/08/20 02/29/24	75% 86%  SUSPENDED
HA21							
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM G R SUNDBERG, INC. 0.4 MILE SOUTH OF WILSON CREEK BRIDGE 5211 BOYD ROAD TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	ARCATA, CA 95521 (707)825-6565	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$11,984,109 \$0	02/16/16 05/04/16 04/09/21	100% 100%  OVER RUN
20.20 201130							
01-DN-101-35.8/36.5 01-436404 ACNH-Q101-(398)E --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.3 MILE SOUTH OF SMITH RIVER BRIDGE TO 0.4 MILE NORTH OF SMITH RIVER BRIDGE REPLACE BRIDGE	MCM CONSTRUCTION, INC. PO BOX 620;  NORTH HIGHLANDS CA 95660 (916)334-1221	JESS CLIFTON 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-3047	\$72,215,211 \$17,701,969 \$1,367,995	07/11/22 08/02/22 05/24/25	23% 25%
HA21							
01-DN-101-120.0/16.5 01-0L0404		IN DEL NORTE COUNTY ABOUT 8 MILES SOUTH OF CRESCENT CITY FROM 0.2 MILE SOUTH OF LAGOON CR. CO PK TO BEG PASSING LANE LT. DIR'S EMER SLIDE REPAIR	GR SUNDBERG INC. 5211 BOYD RD  ARCATA, CA 95521	VALLEY, AARON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$19,085,000 \$16,872,119 \$0	02/17/21 04/05/21 07/14/23	64% 88%
20.20 201130							
01-DN-101-151.0/15.5 01-0L2304		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY FROM 1.3 MILES TO 1.9 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY L.B. ROADWAY STABILIZATION & RETAINING WALL REP	STEWART ENGINEERING, INC. PO BOX 990010  REDDING, CA 96099	VALLEY, AARON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)815-5620	\$18,985,000 \$17,939,887 \$0	06/21/21 07/21/21 02/06/24	100% 94%  OVER RUN
20.20 201130							
01-DN-199-28.1/0 01-0F7604		DEL NORTE COUNTY NEAR GASQUET AT THE IDLEWILD MAINTENANCE STATION UPGRADE MAINTENANCE STATION.	BROWARD BUILDERS, INC. 1200 E. KENTUCKY AVE  WOODLAND CA 95776	VALLEY, AARON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)815-5620	\$5,285,527 \$788,260 \$108,945	01/26/23 03/02/23 03/28/24	38% 15%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 2  
09/28/23

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-.1/1.7 01-0E0104 HSNH-S036-(117)E --()		HUMBOLDT COUNTY NEAR ALTON FROM 0.1 MILE EAST OF ROUTE 36/101 SEPARATION TO 1.7 MILES EAST OF ROUTE 36/101 SEPARATION. ROADWAY EXCAVATION, PLACE HMA (TYPE A) AND	KODY KING MERCER FRASER COMPANY PO BOX 1006 EUREKA, CA 95502 (707)443-6371	TAI MORGAN-MARBET 1487 SANDY PRAIRE CT. SUITE E FORTUNA, CA 95501 (707)834-0219	\$6,110,110 \$966,970 \$324,496	12/07/22 01/06/23 11/14/23	66% 16%  SUSPENDED
HB1							
01-HUM-36-11.3/34.6 01-0C5004 ACNH-S036-(118)E --()		HUMBOLDT COUNTY ON ROUTE 36 AT HELY CREEK BRIDGE 04-0092 AT LITTLE LARABEE CREEK BRIDGE 04-0102 AND AT BUTTE CREEK BRIDGE 04-0116 REPLACE BRIDGE RAILS.	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT STE. E FORTUNA, CA 95540 (707)621-0000	\$14,853,019 \$1,385,525 \$587,780	03/02/23 03/24/23 03/19/25	12% 9%
HA21							
01-HUM-36-21.5/0 01-0C1504 ACST-S036-(116)E --()		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT 0.2 MI EAST OF GOLDEN GATE DRIVE SLOPE REPAIR, DRAINAGE IMPROVEMENTS	GR SUNDBERG INC. 5211 BOYD ROAD; ARCATA CA 95521 (707)825-6565	TAI MORGAN-MARBET 1487 SANDY PRAIRE CT. STE E FORTUNA, CA 95501 (707)834-0219	\$1,309,103 \$1,008,636 \$0	06/02/22 08/01/22 08/17/23	34% 100%
01-HUM-36-70.0/42 01-0M8104		MOBILIZATION, TRAFFIC CONTROL, REMOVE G R SUNBERG INC. SLIDE DEBRIS, STABILIZE SLOPE, REPAIR DRAINAGE AND OTHER ITEMS AS REQUIRED REPAIR DRAINAGE SYSTEMS	5211 BOYD ROAD ARCATA, CA 95521	MORGAN-MARBET, TAI 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$4,985,000 \$4,453,242 \$0	01/10/23 03/13/23 06/11/24	17% 89%
20.20 201130							
01-HUM-96-12.4/12.7 01-0L4704		IN HUMBOLDT COUNTY NEAR HOOPA FROM TISH TANG ROAD TO 0.2 MILE EAST OF POST OFFICE ROAD IMPROVE & BEAUTIFY DOWNTOWN HOOPA	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD; REDDING CA 96003 (530)222-1408	WINTER, BRIAN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)834-1151	\$704,470 \$612,492 \$52,008	11/23/22 01/19/23 09/26/23	66% 87%
01-HUM-96-27.0/27.4 01-0H1914 ACST-ER -(31S)0 --()		HUMBOLDT COUNTY NEAR WEITCHPEC FROM 0.6 MILE TO 0.2 MILE WEST OF BLUFF CREEK ROAD DRILL GROUND ANCHOR HOLES, PLACE SOLDIER P	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540	BRIAN WINTER 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)834-1151	\$5,324,053 \$2,347,101 \$639,725	12/16/22 01/20/23 01/11/24	25% 44%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 3  
09/28/23

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-43.7/0 01-0F9204		IN HUMBOLDT COUNTY NEAR ORLEANS AT 1.2 MILES WEST OF SISKIYOU COUNTY LINE RESTORE DISPOSAL SITE	WYLATTI RESOURCE MANAGEMENT, INC 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	ZIMMERER, JEFFREY 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-2122	\$640,523 \$355,766 \$0	02/03/22 03/16/22 12/15/28	12% 55%
01-HUM-96-225.0/24.5 01-0M8304		REPAIR DRAINAGE SYSTEM AND RESTORE SLOPE DIR'S EMERGENCY F.A. REPAIR DRAINAGE SYSTEM	6 RIVERS CONSTRUCTION, INC. PO BOX 1431 HOOPA, CA 95546	RETFERFORD, ETHAN 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$835,000 \$0 \$0	01/14/23 01/14/23 03/31/23	0% 0%
20.20 201130							
01-HUM-99-/0 01-0G1404 ACST-X023-(044)E --()		IN HUMBOLDT COUNTY ON ROUTES 96 & 169 AT VARIOUS LOCATIONS BRIDGE RAIL UPGRADE	STEELHEAD CONSTRUCTORS JV P.O. BOX 536; PALO CEDRO CA 96073 (530)226-6400	WINTER, BRIAN 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$11,242,274 \$4,715,149 \$979,319	11/16/22 12/14/22 11/14/24	25% 42%
HA21							
01-HUM-101-27.7/27.7 01-0A1104		IN HUMBOLDT COUNTY NEAR MYERS FLAT AT SOUTH FORK EEL RIVER BRIDGE BRIDGE SEISMIC RETROFIT	MERCER-FRASER COMPANY P.O BOX 1006 EUREKA, CA 95502 (707)443-6371	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRE COURT, ST.E FORTUNA, CA 95540 (707)621-0000	\$6,766,968 \$3,924,817 \$249,290	09/21/21 11/12/21 11/08/23	69% 62%
HA21						SUSPENDED	
01-HUM-101-57.1/67.8 01-0G6104 ACNH-Q101-(402)E --()		HUMBOLDT COUNTY IN AND NEAR FORTUNA FROM 0.5 MILE SOUTH OF ROUTE 36 TO 0.4 MILE SOUTH OF HOOKTON ROAD ROADWAY EXCAVATION; ASPHALT TREATED PERM.	MERCER FRASER COMPANY PO BOX 1006 EUREKA, CA 95502 (707)443-6371	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRE COURT STE E FORTUNA, CA 95501 (707)621-0000	\$6,183,133 \$6,508,182 \$19,848	07/27/22 08/19/22 10/30/23	79% 95%
HA25						SUSPENDED	
01-HUM-101-60.4/0 01-0C1104		IN HUMBOLDT COUNTY IN FORTUNA AT THE MATERIALS LABORATORY AT 1050 RIVER RANCH ROAD CONSTRUCT MATERIALS LAB	MERCER-FRASER COMPANY PO BOX 1006; EUREKA CA 95502 (707)443-6371	TAI MORGAN-MARBET 1487 SANDY PRAIRE COURT ST. E FORTUNA, CA 95501 (707)834-0219	\$10,719,294 \$5,246,951 \$821,565	03/17/22 04/08/22 12/06/23	31% 49%
HA14							

Page 4  
09/28/23

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-75.9/79.5 01-0H20U4 HSNH-Q101-(413)E --()		HUMBOLDT COUNTY IN EUREKA AT VARIOUS LOCATIONS FROM MCCULLENS AVENUE TO 0.1 MILE NORTH OF V STREET AND WEST AVENUE NORTHBOUND MINOR CONCRETE, MODIFY SIGNAL AND HMA.	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY REDDING CA 96002	WALKER, KRISTINA 5601 S BROADWAY STREET EUREKA, CA 95503 (707)223-0032	\$11,878,297 \$4,570,486 \$502,008	12/15/22 01/17/23 03/29/24	40% 38%
01-HUM-101-80.0/84 01-366004 ACNH-394 -(E )0 --()		HUMBOLDT COUNTY NEAR EUREKA FROM EUREKA SLOUGH BRIDGE TO BAYSIDE CUTOFF CONSTRUCT INTERCHANGE, STRUCTURE UNDERCROS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482 (707)467-4100	ZIMMERER, JEFFREY 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$47,157,738 \$5,903,483 \$1,159,218	12/29/22 01/26/23 08/05/26	12% 12%
01-HUM-101-84.4/84.8 01-0E0004 HA21		IN HUMBOLDT COUNTY NEAR ARCATA FROM JACOBY CREEK BRIDGE TO GANNON SLOUGH BRIDGE REPLACE JACOBY CREEK BRIDGE LT,	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	ZIMMERER, JEFFREY 5065 BOYD RD ARACTA CA 95521 (707)498-2122	\$8,601,468 \$8,323,928 \$1,386	01/29/20 02/13/20 10/31/23	100% 96% OVER RUN
01-HUM-101-88.3/88.3 01-0E8904 ACNH-Q101-(417)E --()		HUMBOLDT COUNTY IN ARCATA AT ROUTE 299/101SEPARATION HOT MIX ASPHALT (TYPE A), STRUCTURAL CONCR	SHASTA SERVICES, INC. DBA TIMBERWORKS PO BOX 1240 MT. SHASTA CA 96067 (530)926-4093	DUNNE, RYAN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)346-9027	\$3,752,010 \$1,298,732 \$691,429	04/21/23 05/31/23 02/08/23	30% 34%
01-HUM-101-90.1/109.6 01-0F8204 ACNH-Q101-(399)E --()		IN HUMBOLDT COUNTY IN AND NEAR TRINIDAD FROM 1.3 MILES SOUTH OF SCHOOL ROAD OC TO 0.4 MILE NORTH OF BIG LAGOON BRIDGE CAPM	MERCER-FRASER COMPANY PO BOX 1006; EUREKA CA 95502 (707)443-6371	RYAN DUNNE 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)346-9027	\$27,325,189 \$24,405,738 \$413,500	01/27/22 02/23/22 10/19/23	99% 94%
01-HUM-101-94.9/122 01-0K8804		HUMBOLDT COUNTY AT VARIOUS LOCATIONS ON ROUTE 101 FROM 0.7 MILE SOUTH OF NORTH CENTRAL AVENUE UNDERCROSSING TO 0.3 MILE SOUTH OF B REMOVE CULVERT, PLACE REINFORCED CONCRETE	R. BROWN CONSTRUCTION COMPANY 18 CHINA CREEK RD. WILLOW CREEK CA 95573	DUNNE, RYAN 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)346-9027	\$378,221 \$347,851 \$0	01/05/23 01/26/23 08/22/23 09/18/23	100% 100% COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 5  
09/28/23

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-400.0/51.5 01-0M8004		MOBILIZATION, TRAFFIC CONTROL REMOVE SLIDE DEBRIS, STABILIZE SLOPE, AND REPAIR DAMAGE AND OTHER ITEMS DIRECTOR'S EMERGENCY F.A. REPAIR DAMAGE AND OTHER ITEMS AS REQUIRED	ADAM FIGAS FIGAS CONSTRUCTION 115 REDMOND ROAD EUREKA, CA 95503	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95540 (707)621-0000	\$1,785,000 \$843,636 \$0	01/10/23 02/14/23 11/27/23	79% 47%
20.20 201130							
01-HUM-101-595.0/0 01-0K4204		IN FORTUNA MAINTENANCE STATION AND SOME ELECTRICAL SYSTEM REHABILITATION AT THE LEGGETT MAINTENANCE STATION. DIR'S EMERGENCY L.B. REPAIR TO PREVENT FURTHER POWER OUTAGES	MOUNTAINSIDE CONSTRUCTION 13884 SHANGRILA DRIVE REDDING, CA 96003	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-1020	\$245,000 \$253,358 \$0	02/21/20 05/03/20 02/02/21	100% 100%
20.80 524000							
01-HUM-101-865.0/86.7 01-0L3904		THE STATE HIGHWAY SYSTEM (SHS). BREACHING OF RIGHT-OF-WAY (RIW) FENCES AND GATES, DAMAGE TO SLOPES, AND OTHER DAMAGES... DIR'S EME REPAIR DAMAGED ABUTMENT	WAHLUND CONSTRUCTION INC. PO BOX 6486 EUREKA, CA 95502	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$6,005,000 \$5,941,166 \$0	11/22/21 01/12/22 09/30/23	100% 99% OVER RUN
20.20 201130							
01-HUM-101-C999.0/0 01-0K6104		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRE COURT STE. E FORTUNA, CA 95501 (707)621-0000	\$1,898,000 \$1,870,358 \$0	06/13/22 07/20/22 08/25/23 08/28/23	100% 100% SUSPENDED
01-HUM-101-/0 01-0M7504		MOBILIZATION, TRAFFIC CONTROL, COLD- PLANE AC, PAVING, REPAIR DAMAGE TO BRIDGE COMPONENTS, AND ADDITIONAL REPAIRS PENDING EMERGENCY BRIDGE REPAIRS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482	ZIMMERER, JEFFREY 5065 BOYD RD ARCATA, CA 95521 (707)498-2122	\$1,485,000 \$594,849 \$0	01/09/23 01/17/23 11/07/23	13% 40%
20.20 201130							
01-HUM-101-/0 01-0M8404		REPAIR SLIDE RESTORE PAVEMENT AND REPAIR DRAINAGE SYSTEMS REPAIR AND RESTORE DRAINAGE SYSTEMS	GRANITE CONSTRUCTION COMPANY 1324 S STATE STREET UKIAH, CA 95482	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95540 (707)621-0000	\$19,885,000 \$10,622,193 \$0	01/17/23 02/13/23 01/18/24	67% 53%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 6  
09/28/23

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-19.0/33 01-0H0214 ACST-ER -(31S)0 --()		HUMBOLDT COUNTY NEAR PECWAN FROM 3.4 MILES WEST OF CAPPELL CREEK BRIDGE TO 0.4 MILE EAST OF WEITCHPEC SCHOOL ROAD CONSTRUCT SOLDIER PILE WALL, INSTALL DRAIN	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	ZIMMERER, JEFFREY 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$3,349,449 \$1,594,168 \$0	12/07/22 01/06/23 04/15/24	25% 48%
01-HUM-211-772.0/78.6 01-0M7304		EMERGENCY EARTHQUAKE BRIDGE REPAIR DIR'S EMERGENCY F.A. FERNBRIDGE BRIDGE REPAIR	MYERS & SONS CONSTRUCTION LLC 45 MORRISON AVE. SACRAMENTO, CA 95838	MORGAN-MARBET, TAI 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$27,985,000 \$7,391,883 \$0	12/20/22 01/06/23 04/05/24	47% 26%
20.20 201130							
01-HUM-254-.2/16.8 01-0L3704		HUMBOLDT COUNTY NEAR PHILLIPPSVILLE AND MYERS FLAT FROM 0.2 MILE SOUTH OF 200 DINSMORE DR SOUTH FORK EEL RIVER BR & SEP (101/254) TO 1.0 MILE SOUTH CAPESEAL: ASPHALT-RUBBER BINDER, PRECOATED	MERCER FRASER COMPANY FORTUNA CA 95540	MORGAN-MARBET, TAI 1487 SANDY PRAIRE COURT STE. E FORTUNA, CA 95540 (707)834-0219	\$4,304,304 \$4,159,859 \$0	01/09/23 02/15/23 08/30/23 09/13/23	80% 93% SUSPENDED
01-HUM-254-4.2/0 01-0E7904 ACST-P254-(009)E --()		HUMBOLDT COUNTY NEAR PHILLIPPSVILLE AT 3.3 MILES NORTH OF OHMAN CREEK BRIDGE 200 DINSMORE DR STR. CONC. BRIDGE, ENGR. STREAMBED MATERIA	MERCER FRASER COMPANY FORTUNA CA 95540	MORGAN-MARBET, TAI- AQUA 1487 PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$2,797,943 \$1,167,728 \$76,541	12/13/22 01/13/23 12/10/23	40% 42%
01-HUM-254-4.3/4.7 01-0H8004 ACST-ER -(31D)0 --()		HUMBOLDT COUNTY NEAR MIRANDA FROM 0.1 MILE NORTH OF FISH CREEK ROAD TO 0.1 MILE SOUTH OF MAPLE HILLS ROAD RDWY EXC, STEEL SOLDIER PILES, STRUCTURAL	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521	MORGAN-MARBET, TAI- AQUA 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)834-0219	\$8,657,907 \$2,873,680 \$314,982	03/10/23 04/04/23 07/19/24	37% 33%
01-HUM-254-7.0/.8 01-0M9404		TRAFFIC CONTROL, EMBANKMENT REPAIR STABILIZATION, EROSION CONTROL, ROADWAY REPAIR AND OTHER ITEMS AS NECESSARY DIR'S EMERGENCY F.A REPAIR STORM DAMAGE	MERCER-FRASER COMPANY 200 DINSMORE DRIVE FORTUNA, CA 95540	MORGAN-MARBET, TAI 1487 SANDY PRAIRE COURT SUITE E FORTUNA, CA 95501 (707)834-0219	\$4,985,000 \$2,210,362 \$0	04/03/23 04/10/23 09/20/23	36% 44%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 7  
09/28/23

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-255-.5/8.6 01-0M0804		HUMBOLDT COUNTY IN EUREKA FROM 0.3 MILE NORTH OF EUREKA CHANNEL BRIDGE TO G STREET IN ARCATA MICROSURFACING, REPLACE AC SURFACING, AND	DOOLITTLE CONSTRUCTION LLC 15 BUSINESS PARKWAY SUITE 105  SACRAMENTO CA 95828 (425)455-1150	RETFERFORD, ETHAN 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)223-0030	\$1,549,549 \$536,221 \$536,221	06/09/23 07/07/23 10/31/23	23% 35%
01-HUM-255-6.0/7.6 01-3660U4 ACST-P255-(011)E --()		IN HUMBOLDT COUNTY NEAR ARCATA FROM PACHACO LN TO V ST COMBINED ENVIRONMENTAL MITIGATION	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR  REDDING CA 96003 (530)226-6400	ZIMMERER, JEFFREY 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$3,180,273 \$2,718,057 \$55,216	07/01/20 07/23/20 01/21/25	61% 85%
01-HUM-299-1.8/1.8 01-0F5304		IN HUMBOLDT COUNTY NEAR ARCATA AT ROUTE 200/299 SEPARATION PERMIT REQUIREMENTS FOR BRIDGES	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR  REDDING CA 96003 (530)226-6400	WINTER, BRIAN 5065 BOYD RD. ARCATA, CA 95521 (707)834-2122	\$3,536,141 \$3,340,744 \$34,211	09/02/20 10/02/20 09/02/22 08/22/23	100% 92%  SUSPENDED
01-HUM-299-1.9/37.8 01-0F6204		HUMBOLDT COUNTY NEAR BLUE LAKE AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF ROUTE 200 TO 0.5 MILE EAST OF BOISE CREEK CAMPGROUND REMOVE AND REPLACE CULVERT, PLACE TRENCHLE	GR SUNDBERG, INC. 5211 BOYD ROAD  ARCATA CA 95521	RETFERFORD, ETHAN 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$6,178,381 \$2,478,386 \$414,876	09/15/22 09/30/22 01/26/24	43% 40%
HA42							
01-HUM-299-10.0/43 01-0L9104		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BEGINNING TRUCK LANE LEFT TO END PO BOX 406 OF COUNTY DIR'S EMERGENCY F.A. REPAIR SNOW STORM DAMAGE	R. BROWN CONSTRUCTION COMPANY, 57 ALDERGROVE RD;  WILLOW CREEK, CA 95573	ZIMMERER, JEFFREY 5065 BOYD RD. ARCATA, CA 95521 (707)498-2122	\$14,685,000 \$14,178,312 \$0	12/27/21 03/29/22 07/25/23	94% 96%
20.20 201130							
01-HUM-299-20.5/30.2 01-0F4604 HSST-P299-(208)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 1.5 MILES EAST OF BAIR ROAD TO 0.4 MILE WEST OF CEDAR CREEK ROAD WIDEN SHOULDERS & INSTALL RUMBLE	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD;  ARCATA CA 95521 (707)825-1014	RETFERFORD, ETHAN 5065 BOYD RD ARCATA, CA 95521 (707)498-2172	\$7,286,435 \$7,509,092 \$0	08/20/20 09/11/20 04/26/23	99% 99%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 8  
09/28/23

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-22.5/30.7 01-0L0004		IN HUMBOLDT COUNTY FROM REDWOOD CREEK BRIDGE TO 1.6 MILES EAST OF TITLOW HILL ROAD MICROSURFACING	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY; RENO NV 89502 (775)358-1355	RETFERFORD, ETHAN 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$1,140,985 \$1,029,759 \$0	06/09/22 07/06/22 07/14/23 08/21/23	100% 100%  SUSPENDED
01-HUM-299-30.7/37.7 01-0F4704 HSST-P299-(209)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1 MILE EAST OF CEDAR CREEK RD (7L100) TO 1.1 MILES WEST OF ROUTE 96 WIDEN SHOULDERS & INSTALL RUMBLE	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371	BRIAN WINTER 5065 BOYD RD ARCATA CA 95521 (707)834-1151	\$11,091,680 \$10,543,846 \$1,600	11/19/20 12/09/20 10/19/23	100% 97%  SUSPENDED
HB1							
01-HUM-299-30.7/33.4 01-0J4104 HSNH-P299-(214)E --()		HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1MILE EAST OF CEDAR CREEK ROAD TO 0.1 MILE EAST OF EAST FORK WILLOW CREEK BRIDGE #04-115 CONSTRUCT SOLDIER PILE GROUND ANCHOR WALLS	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE ROAD ARCATA CA 95521	RETFERFORD, ETHAN 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)223-0030	\$19,631,953 \$3,647,953 \$351,927	11/28/22 12/27/22 09/10/24	24% 19%
HB1							
01-HUM-299-265.0/27.5 01-0M3804		REPAIR SINK, RESTORE HIGHWAY DRAINAGE, ANDRESTORE HIGHWAY. IN HUMBOLDT COUNTY ABOUT 10 MILES WEST OF WILLOW CREEK... DIRECTOR'S EM REPAIR HIGHWAY EMBANKMENT	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	ETHAN RETHERFORD 5065 BOYD ROAD SUITE G ARCATA, CA 95521 (707)223-0030	\$1,485,000 \$628,286 \$0	07/18/22 07/25/22 01/31/24	24% 42%
20.20 201130							
01-HUM-299-/5.7 01-0H5604 ACNH-P299-(215)E --()		HUMBOLDT COUNTY IN AND NEAR ARCATA FROM ROUTE 299/101 SEPARATION TO 0.2 MILE EAST OF BLUE LAKE UNDERCROSSING (04-0193) PLACE RHMA, REPLACE ASPHALT CONCRETE, AND	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076		\$12,249,121 \$0 \$0	08/07/23 09/01/23	0% 0%
HA22							
01-LAK-20-2.0/2.8 01-0H8404 HSST-P020-(201)E --()		LAKE COUNTY ABOUT 6 MILES WEST OF UPPER LAKE FROM 0.6 MILE WEST OF IRVINE AVENUE TO 0.1 MILE EAST OF MID LAKE ROAD RDWY EXC, PLACE HMA-A & RHMA, CONST SOLDIE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407		\$15,624,772 \$0 \$0	07/21/23 08/23/23	0% 0%
HB1							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 9  
09/28/23

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-29-28.5/31.6 01-2982U4 ACNH-P029-(148)E --()		IN LAKE COUNTY NEAR KELSEYVILLE ON RTE 29 FROM 0.6 MI TO 3.7 MILES NORTH OF RTE 281 AND ON RTE 175 FROM SO JCT RTE 29 TO 0.3 MI CONSTRUCT EXPRESSWAY	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$58,030,363 \$55,951,663 \$241,066	11/07/19 12/02/19 08/25/24	97% 99%  SUSPENDED
01-LAK-29-50.8/0 01-0E0814		IN LAKE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL & UPGRADE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	SEYOUM, KASSAYE PO BOX-457 LOWER LAKE CA 95457 (707)223-1213	\$8,987,220 \$8,333,792 \$349,477	09/20/21 10/19/21 10/31/24	53% 92%
01-LAK-175-/0 01-0N0504		TRAFFIC CONTROL, SLOPE STABILIZATION, EROSION CONTROL, ROADWAY REPAIR, REPAIRS TO HIGHWAY FACILITIES AND OTHER ITEMS DIR'S EMERGEN REPAIR STORM DAMAGE	WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO, CA 95465	SEYOUM, KASSAYE 15523 40TH AVENUE CLEARLAKE, CA 95422 (707)223-1213	\$2,485,000 \$1,894,239 \$0	04/28/23 05/09/23 08/22/23 08/25/23	100% 100%  COMPLETED
20.20 201130							
01-MEN-1-61.9/62.2 01-434804 ACST-S001-(658)E --()		IN MENDOCINO COUNTY IN FORT BRAGG FROM ELM STREE TO PUDDING CREEK RD - 421 WIDEN BRIDGE AND UPGRADE BRIDGE	MCM CONSTRUCTION, INC. PO BOX 620; NORTH HIGHLANDS CA 95660 (916)334-1221	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$8,564,488 \$6,992,863 \$1,775,342	10/21/22 11/16/22 10/24/23	74% 81%  SUSPENDED
HA21							
01-MEN-1-65.1/65.5 01-0G6004 HSST-S001-(659)0 --()		MENDOCINO COUNTY IN CLEONE FROM 0.1 MILE NORTH OF MILL CREEK DRIVE TO 0.3 MILE NORTH OF WARD AVENUE ROADWAY EXCAVATION, PLACE HMA (TYPE A) & R	STIMPEL-WIEBELHAUS ASSOCIATES INC. 1168 INDUSTRIAL STREET REDDING CA 96002 (530)223-6605	MOSALLAI, MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$1,642,548 \$0 \$0	04/27/23 05/22/23 11/22/23	0% 0%
HB1							
01-MEN-1-71.3/71.3 01-0G0604		MENDOCINO COUNTY NEAR FORT BRAGG AT ABALOBADIAH CREEK CLEARING AND GRUBBING.	STIMPEL-WIEBELHAUS ASSOCIATES, INC. 1168 INDUSTRIAL STREET REDDING CA 96002 (530)351-3009	MOSALLAI, MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$414,120 \$95,748 \$0	07/13/23 07/27/23 09/18/23	20% 23%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 10  
09/28/23

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-87.8/105.6 01-0H5904 ACST-S001-(663)E --() HA22		MENDOCINO COUNTY NEAR ROCKPORT FROM NORTH OF SOUTH FORK COTTONEVA CREEK BRIDGE TO JUNCTION OF ROUTE 101. PLACE HMA, REMOVE & INSTALL GUARDRAIL.	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET  WATSONVILLE CA 95076 (916)825-6509	MOSALLAI, MOJTABA 925 N FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$16,985,789 \$0 \$0	07/14/23 09/01/23	0% 0%
01-MEN-20-2.0/17.3 01-0M0304		MENDOCINO COUNTY NEAR WHISKEY SPRINGS FROMPORTERFIELD LANE TO CHAMBERLAIN CREEK BRIDGE MICRO-SURFACING, REPLACE AC SURFACING AND	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE  WEST SACRAMENTO CA 95691 (916)373-1500	MOSALLAI, MOJTABA 925 FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$2,330,120 \$1,001,855 \$606,705	05/25/23 06/21/23 10/17/23	60% 43%
01-MEN-20-7.3/13 01-0L7204		MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM4.0 MILES EAST OF WILDWOOD CAMP GROUND TO 1.2 MILES WEST OF THREE CHOP ROAD - ROAD 8146 REMOVE & REPLACE CULVERTS, AND PLACE STRUC	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LANE  COVELO CA 95428 (707)983-8135	MOSALLAI, MOJTABA 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$468,646 \$0 \$0	06/13/23 06/27/23	0% 0%
01-MEN-20-19.1/20.3 01-0H45U4 HSST-P020-(200)E --()		IN MENDOCINO COUNTY ABOUT 10 MILES WEST OF WILLITS FROM 0.9 MI WEST TO 0.3 MI EAST OF JAMES CREEK BRIDGE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET;  UKIAH CA 95482 (707)467-4100	MEHRDAD PAKANDAM 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)815-2625	\$3,426,933 \$3,313,409 \$239,080	05/20/22 06/16/22 09/27/23	95% 94%
01-MEN-20-33.3/34.4 01-0E0904 ACNH-P020-(198)E --() HA21		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.3 MILE WEST OF RUSSIAN RIVER BRIDGE AND OVERHEAD TO 0.4 MILE EAST OF COUNTY ROAD 144 REPLACE TWO BRIDGES	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10  SACRAMENTO CA 95834 (916)283-9950	GEOFFREY WRIGHT 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$26,861,457 \$18,378,679 \$889,438	05/06/22 06/09/22 12/23/24	28% 68%
01-MEN-20-34.4/38.5 01-0M1104		MENDOCINO COUNTY FROM 1.2 MILES EAST OF THE ROUTE 20/101 SEPARATION TO 0.2 INC. MILE EAST OF COLD CREEK BRIDGE #2 REPLACE ASPHALT CONCRETE SURFACING, GEOSYN	S.T. RHOADES CONSTRUCTION, 8585 COMMERCIAL WAY  REDDING CA 96002 (530)223-9322	WRIGHT, GEOFFREY 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$941,978 \$745,202 \$745,202	06/19/23 07/24/23 10/06/23	40% 79%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 11  
09/28/23

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-1.5/2 01-0H8104 ER- 31R-(004)0 --()		MENDOCINO COUNTY NEAR HOPLAND FROM 0.7 MILE TO 1.3 MILES NORTH OF GEYSERS ROAD CONSTRUCT SOLDIER PILE WALL, RDWY EXC, & H	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	TISELL, STEVE 6301 N STATE SREET REDWOOD VALLEY CA 95470 (707)496-5840	\$2,866,759 \$2,819,006 \$444,833	10/05/22 10/28/22 09/25/23	72% 96%  SUSPENDED
01-MEN-101-2.0/45.5 01-0N0604		TRAFFIC CONTROL EMBANK REP EROSION CONTROLMEN CNTY NEAR WILLITS 0.1 S OF HAEHL CREEKTRAFFIC CONTROL REMOVE SOILS REGRADE SLIDEDIR' REPAIR STORM DAMAGE NEAR WILLITS	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407	HADIPOUR ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$4,985,000 \$833,014 \$0	05/08/23 06/19/23 12/18/23	53% 17%
20.XX 201130							
01-MEN-101-33.7/43.2 01-0H1604 ACNH-Q101-(416)E --()		MENDOCINO COUNTY NEAR WILLITS FROM 1.1 MILES NORTH OF WEST ROAD OVERCROSSING TO 0.6 MILE SOUTH OF HAEHL CREEK BRIDGE REPLACE AC SURFACING, PLACE HMA-A, RHMA-G	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST SANTA CLARA CA 95054 (707)467-4118	WRIGHT, GEOFFREY 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$23,216,266 \$9,317,929 \$6,000,888	05/04/23 06/08/23 03/18/24	28% 40%
HA22							
01-MEN-101-40.0/6 01-0L4204		IN MENDOCINO COUNTY FROM 0.9 MILE NORTH OF COMMISKI ROAD TO 0.1 MILE NORTH OF PIETA CREEK BRIDGE DIR'S EMERGENCY F.A. SLIDE REPAIR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	ANDERSON, MICHAEL 21340 BAECHEL ROAD WILLITS, CA 95490 (707)354-1072	\$20,885,000 \$11,835,280 \$0	08/24/21 09/12/21 08/15/23	100% 57%  OVER RUN
20.20 201130							
01-MEN-101-58.9/82.5 01-0C4504 CNHG-Q101-(387)E --()		IN MENDOCINO COUNTY NEAR LAYTONVILLE AT MOSS COVE ROADSIDE REST AREA (SRRA); ALSO AT IRVINE LODGE SRRA & EMPIRE CAMP SRRA REHAB SAFETY ROADSIDE REST AREA	MERCER-FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	MOSALLAI, MOJTABA 21340 BAECHEL ROAD WILLITS CA 95490 (707)498-5816	\$9,079,449 \$8,972,949 \$0	12/16/20 01/14/21 01/10/24	100% 98%
HA26							
01-MEN-101-100.1/106.2 01-0M0904		MENDOCINO COUNTY NEAR PIERCY FROM SOUTH FORK EEL RIVER BRIDGE 10-0300 TO 0.6 MILE SOUTH OF HUMBOLDT COUNTY LINE MICROSURFACING AND THERMOPLASTIC TRAFFIC S	DOOLITTLE CONSTRUCTION LLC 15 BUSINESS PARKWAY SUITE 105 SACRAMENTO CA 95828	APPLE, BRIAN 1487 SANDY PRAIRIE COURT ST.E FORTUNA, CA 95540 (707)621-0000	\$1,649,649 \$36,754 \$36,754	06/19/23 07/14/23 11/08/23	10% 2%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 12  
09/28/23

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101- 006.045+006.8		MENDOCINO AND HUMBOLDT COUNTIES NEAR COOKSVALLEY FROM 0.4 MILE SOUTH OF SOUTH FORK EEL RIVER BRIDGE TO 0.1 MILE NORTH OF ROUTE 271 PLACE HMA, FURNISH POLYESTER CONCRETE OVER	J.F. SHEA CONSTRUCTION, INC. 667 BREA CANYON ROAD, SUITE 3 WALNUT CA 91789	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRE COURT STE E FORTUNA, CA 95540 (707)621-0000	\$4,197,827 \$3,393,724 \$1,265,628	09/15/22 10/14/22 10/02/23	90% 81%
HA21							
01-MEN-101-420.0/43.5 01-0M5004		REPAIR THE DAMAGED GAURDRAIL, INSTALL EROSION CONTROL, PROVIDE TRAFFIC CONTROL AND ADDITIONAL WORK AS NECESSARY DIRECTOR'S EMERGEN REPAIR WILDFIRE DAMAGE	BRIAN HURT WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO, CA 95428	ROOZBEH HADIPOUR 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$2,885,000 \$2,774,396 \$0	09/19/22 09/27/22 09/30/23	100% 96% OVER RUN
20.20 201130							
01-MEN-101-/4 01-0N0404		MAJOR ITEMS OF WORK INCL TRAFFIC CONTROL REPAIR/REPLACE400LF OF DAMAGED DRAINAGE SYSTEMS, CLEAR BLOCKED DRAINAGE INLETS DIR'S EMER DRAINAGE REPAIRS	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA, CA 95407	SEYOUUM, KASSAYE 15523 40TH AVE CLEARLAKE, CA 95422 (707)223-1213	\$2,000,000 \$0 \$0	05/11/23 05/11/23 12/22/23	0% 0% 0%
20.XX 201130							
01-MEN-162-8.0/8.4 01-0A1314 ACST-P162-(043)E --()		MENDOCINO COUNTY ABOUT 8 MILES EAST OF LONGVALE FROM 0.2 MILE WEST TO 0.1 MILE EAST OF EEL RIVER BRIDGE REPLACE BRIDGE.	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD, VALLEY CA 95470 (707)496-4368	\$17,026,071 \$0 \$0	06/12/23 07/03/23	0% 0%
01-MEN-162-11.5/11.8 01-0B5304 STER-19FF-(004)E --()		IN MENDOCINO NEAR DOS RIOS FROM 1.4 TO 1.7 MILES EAST OF RODEO CREEK BR #10-237 STABILIZE ROADWAY	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95502 (707)443-6371	ROOSBEH HADIPOUR 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$20,111,735 \$14,222,029 \$1,225,295	11/08/21 11/30/21 01/17/24	75% 71%
HA23							
01-MEN-175-3.0/9.9 01-0L7304		MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM0.3 MILE NORTH OF OLD TOLL ROAD TO 0.1 MILE SOUTH OF END OF COUNTY REMOVE AND REPLACE CULVERTS, AND INSTALL C	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LANE COVELO CA 95428	SEYOUUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$449,312 \$283,652 \$283,652	06/09/23 07/03/23 10/31/23	57% 63%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 13  
09/28/23

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-175-/9.9 01-0M0204		MENDOCINO COUNTY AT AND NEAR HOPLAND FROM ROUTE 101 TO THE LAKE COUNTY LINE SLURRY SEAL, REPLACE AC SURFACING, & TRAFF	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354 (209)522-2277	SEYOUUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$1,304,214 \$0 \$0	04/03/23 06/08/23	0% 0% SUSPENDED
01-MEN-253-/0 01-0M8204		REPAIR DRAINAGE SYSTEMS RESTORE PAVEMENT REPAIR SLIDE REPAIR/RESTORE ROADWAY	MERCER FRASER COMPANY PO BOX 1006 EUREKA, CA 95502	MOSALLAI, MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$1,485,000 \$1,093,296 \$0	01/14/23 02/08/23 01/04/24	61% 74%
20.20 201130							
01-MEN-271-19.8/19.9 01-0H7804 ER-31RI-(004)0 --()		MENDOCINO COUNTY NEAR PIERCY AT 0.3 MILE NORTH OF THE ROUTE 101/271 SEPARATION ROADWAY EXCAVATION, DRILLED HOLE AND STEEL	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	TAI MORGAN-MARBET 1487 SANDY PRAIRE COURT STE E FORTUNA, CA 95501 (707)834-0219	\$2,168,848 \$1,653,932 \$90,815	06/15/22 07/11/22 12/14/23	48% 76%
01-MEN-271-71.0/7.1 01-0M5404		LEGGETT WATER SYSTEM REPAIR MEN PM 7.15 LEGGETT MAINTENANCE STATION DIR'S EMERGENCY F.A.	WAHLUND CONSTRUCTION INC. PO BOX 6486 EUREKA, CA 95502 (707)499-4131	WRIGHT, GEOFFREY 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)354-1072	\$625,000 \$424,331 \$0	09/23/22 12/05/22 01/05/24	21% 68%
20.80 524HM5							
01-VAR-1-1.1/11.9 01-0M5604		HAZARDOUS TREE REMOVAL MENDOCINO AND LAKE MEN/LAK-001,101,175 ROUTE 001, 101, 175 DIR'S EMERGENCY F.A. HAZARDOUS TREE REMOVAL	WYLATTI RESOURCE MANAGEMENT, P.O BOX 575 COVELO, CA 95428	MOSALLAI, MOJTABA 925 FRANKLIN STREET FORT BRA, CA 95737 (707)498-5816	\$2,435,000 \$2,393,820 \$0	09/22/22 10/18/22 08/31/23	100% 98% OVER RUN
20.20 201130							
01-VAR-101-16.5/33 01-484104		HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF HURLBUTT UNDERCROSSING TO 0.2 MILE SOUTH OF NEWTON ROAD UNDERCROSSING CSP AND HDPE PLASTIC PIPELINER.	FORD LOGGING, INC. DBA PACIFICEARTHSCAPE 1225 CENTRAL AVENUE, SUITE #1 MCKINLEYVILLE CA 95519	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRE COURT STE. E FORTUNA, CA 95540 (707)621-0000	\$923,216 \$728,280 \$433,368	03/09/23 04/20/23 02/07/24	26% 78% SUSPENDED

HA42

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 14  
09/28/23

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR-101-63.9/104.5 01-484004 ACNH-Q101-(320)E --()		MENDOCINO COUNTY AT VARIOUS LOCATIONS TRENCHLESS WSP CULVERT, RSP AND CSP.	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LANE COVELO CA 95428	MOSALLAI, MOJTABA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$3,319,282 \$2,129,371 \$863,761	04/07/23 04/20/23 10/31/23	23% 64% SUSPENDED
HA42							
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. PO BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$5,401,364 \$0	03/31/17 05/25/17 05/04/21	100% 90% OVER RUN
20.20 201130							
01-VAR-999-/0 01-0L1704		MENDOCINO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, HMA, STRUCTURA	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$3,614,282 \$386,692 \$312,472	05/05/23 06/22/23 01/15/24	13% 11%
01-VAR-999-/0 01-0L1504		HUMBOLDT COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, HMA, CONCRETE	DEES BURKE ENGINEERING CONSTRUCTORS, LLC 207 W STATE STREET ONTARIO CA 91762	MORGAN-MARBET, TAI- AQUA 1487 SANDY PRAIRIE COURT ST. E FORTUNA, CA 95540 (707)834-0219	\$1,499,999 \$258,157 \$202,643	04/21/23 06/05/23 12/11/23	12% 17% SUSPENDED
01-VAR-999-/0 01-0L1604		MENDOCINO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, RAPID SETTING	TPA CONSTRUCTION INC. 1770 BOOTH ROAD ROSEVILLE CA 95747 (916)919-1624	MOJTABA, MOSALLAI 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5816	\$1,978,093 \$0 \$0	06/07/23 08/18/23	0% 0%
01-VAR--/0 01-0L4604		DEL NORTE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS MODIFYING CHANGEABLE MESSAGE SIGN SYSTEMS.	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577 (707)442-2971	SEYOUM, KASSAYE PO BOX 457 LOWER LAKE, CA 95457 (707)223-1213	\$637,500 \$0 \$0	06/28/23 07/28/23	0% 0% SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 15  
09/28/23

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-487704		IN MENDOCINO AND HUMBOLDT COUNTIES VARIOUS LOCATIONS CULVERT REHAB	AT WYLATTI RESOURCE MANAGEMENT, INC 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	TAI MORGAN-MARBET 1487 SANDY PRAIRE CT STE E EUREKA, CA 95501 (707)834-0219	\$1,988,274 \$1,728,577 \$218,454	06/16/22 07/11/22 10/28/23	51% 83%
HA42							
01---/0 01-0M8904		REPAIR SNOW STORM DAMAGE-HAZ TREE REMOVAL REPAIR SLOPE, DRAINAGE, HIGHWAY AND FACILITRAFFIC CONTROL, EROSION CONTROL DIR'S EMERGEN SNOW STORM DAMAGE DN, HUM	TIDWATER CONTRACTORS INC P.O. BOX 1956 BROOKINGS, OR 97415	VALLEY, AARON 207 PRICE MALL, STE 100 CRESCENT CITY CA 95531 (707)815-5620	\$5,485,000 \$1,906,040 \$0	03/20/23 03/30/23 09/21/23	78% 35%
20.XX 201130							
01---/0 01-0M8804		HAZARD TREE REMOVAL SLOPE REPAIR SURFACE DRAINAGE REPAIRS DIR S EMERGENCY F.A. REPAIR SNOW STORM DAMAGE	WYLATTI RESOURCE MANAGEMENT PO BOX 575 COVELO, CA 95428	WRIGHT, GEOFFREY 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4355	\$8,610,000 \$6,685,426 \$0	03/30/23 04/12/23 11/01/23	85% 78%
20.XX 201130							
01---/0 01-0N0804		TRAFFIC CONTROL DRAINAGE REPAIRS EROSION CONTROL DIRECTOR'S EMERGENCY F.A. REPAIR STORM DAMAGE	S.T. RHOADES CONSTRUCTION INC 8585 COMMERCIAL WAY REDDING, CA 96002	WRIGHT, GEOFFREY 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4355	\$1,485,000 \$288,854 \$0	07/18/23 07/18/23 11/30/23	22% 19%
20.20 201130							
01---/0 01-0N1304		TRAFFIC CONTROL HAZARD TREE REMOVAL SLIDE REMOVAL DIR'S EMERGENCY F.A. SLIDE REPAIR	GR SUNBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	WINTER, BRIAN 5065 S BOYD ROAD UNIT H ARCATA, CA 95521 (707)834-1151	\$1,985,000 \$505,022 \$0	05/30/23 05/31/23 12/22/23	27% 25%
20.20 201130							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$783,114,009</u>	<b>Completed to Date:</b>	<u>\$421,650,851</u>	<b>Work This Month:</b>	<u>\$25,930,959</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 16  
09/28/23

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-139-32.0/38 02-3J7504		LASSEN COUNTY ABOUT 32 MILES NORTH OF ALL-AMERICAN CONSTRUCTION, SUSANVILLE FROM 1.1 MILES NORTH OF INC. EAGLE LAKE ROAD TO 5.2 MILES SOUTH OF 2048 PASEO RD. TERMO GRASSHOPPER R PARTIAL DEPTH RECYCLE, HMA AND RECESSED TH	LIVE OAK CA 95953 (530)870-5236	GIBBS DANIEL 471-800 DIANE DRIVE SUSANVILLE CA 96130 (530)759-3733	\$3,334,729 \$2,936,341 \$1,893,200	03/06/23 03/24/23 09/26/23	100% 87% OVER RUN
02-LAS-395-92.0/98.5 02-3J7404		LASSEN COUNTY ABOUT 16 MILES SOUTH OF HAT CREEK CONSTRUCTION & RAVENDALE FROM 0.1 MILE NORTH OF MATERIALS, INC. KARLO ROAD TO 1.5 MILES SOUTH OF 24339 STATE HWY 89 N. RAMHORN ROAD HMA OVERLAY, REPLACE AC SURFACING AND RECE	BURNEY CA 96013 (530)335-5501	GIBBS DANIEL 471-800 DIANE DRIVE JOHNSTONVILLE CA 96130 (530)759-3733	\$2,306,957 \$1,930,148 \$0	01/04/23 01/19/23 09/21/23	100% 82% OVER RUN
02-MOD-139-3.5/30.3 02-0H5704		MODOC COUNTY AT VARIOUS LOCATIONS FROM 1.2MILES NORTH OF HOWARDS GULCH BRIDGE TO 0.1MILE SOUTH OF CLEAR LAKE ROAD INSTALL CULVERTS AND PRECAST REINFORCED DO	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD P.O. BOX 494519 REDDING, CA 667 BREA CANYON ROAD, SUITE 3 WALNUT CA 91789 (530)246-4292	JOEL GASIK 132333 1031 BUTTE STREET REDDING CA 96001 (530)751-6116	\$1,621,257 \$523,814 \$0	11/10/22 12/01/22 08/31/23	100% 33% OVER RUN
02-MOD-299-40.6/46.5 02-3J8504		MODOC COUNTY NEAR ALTURAS FROM ROUTE 395 TO 0.2 MILE EAST OF COUNTY ROAD 58 PLACE ASPHALT RUBBER CHIP SEAL.	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354 (209)522-2277	HIGGINS KYLE 13700 HIGHWAY 36 EAST RED BLUFF CA 96080 (530)346-9242	\$859,659 \$848,697 \$0	05/10/23 05/25/23 08/17/23 08/21/23	100% 100% OVER RUN
02-PLU-70-58.2/78.4 02-1H58U4 ACNH-P070-(146)E --()		PLUMAS COUNTY AT AND NEAR CROMBERG FROM GILL RANCH ROAD TO 0.2 MILE WEST OF BIG GRIZZLY CREEK BRIDGE RECONSTRUCT ROADWAY, HMA PAVING, DRAINAGE	MERCER FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95540		\$85,593,593 \$0 \$0	06/27/23 08/18/23	0% 0%
02-PLU-70-/29.9 02-4H4404 ACST-ER31-(V00)4 --()		IN PLUMAS COUNTY AT VARIOUS LOCATIONS FROM BUTTE COUNTY LINE TO 3.1 MILES WEST OF ROUTE 89. REPAIR ROCK SLOPE PROTECTION AND	Q&D CONSTRUCTION LLC 1050 S. 21ST STREET; SPARKS NV 89434 (775)786-2677	JEFF ROTHGERY 1555 E MAIN STREET QUINCY, CA 95971 (530)927-7334	\$24,008,364 \$21,286,792 \$872,383	02/10/22 03/02/22 10/16/23	100% 87% OVER RUN



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 17  
09/28/23

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-70-/0 02-0K4704		TAKE OVER TRAFFIC CONTROL REPLACE 48" CULVERT ON SAME ALIGNMENT RESTORE ROADWAY SURFACE DIR'S EMERGENCY F.A. REPAIR SINKHOLE AND REPLACE CULVERT	HAT CREEK CONSTRUCTION AND MATGIBBS, DANIEL 24339 HWY 89 N BURNIEY CA 96003	471-800 DIANE DRIVE SUSANVILLE CA 96130 (530)253-2173	\$985,000 \$503,358 \$0	03/27/23 05/23/23 09/30/23	100% 51% OVER RUN
20.XX 201130							
02-PLU-89-8.7/12.9 02-3J7104		PLUMAS COUNTY NEAR CRESCENT MILLS FROM ROUTE 70 TO 0.7 MILE SOUTH OF DIXIE CANYONROAD PLACE HOT MIX ASPHALT (TYPE A) AND REPLACE	DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020		\$1,599,072 \$0 \$0	11/29/22 12/21/22	0% 0%
02-PLU-89-8.9/29.5 02-0K1404		REMOVE SLIDE MATERIAL AND HAUL TO DISPOSALPLUMAS CNTY ABT 7 MILES SOUTH OF CRES MILLREMOVE SLIDE MATERIAL AND HAUL TO DISPOSALDIR' CANYON DAMTO GREENVILLE	ST RHOADES CONSTRUCTION INC 8585 COMMERCIAL RD REDDING CA 96001	GIBBS DANIEL 417-800 DIANE DRIVE SUSANVILLE CA 96130 (209)617-1281	\$1,485,000 \$1,071,462 \$0	01/11/23 02/02/23 03/24/23	43% 72%
20.20 201130							
02-PLU-89-20.0/20.6 02-3J4304		PLUMAS COUNTY IN GREENVILLE FROM WOLF CREEK BRIDGE TO MILL STREET INSTALL LANDSCAPING & IRRIGATION.	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD ORANGE CA 92868 (714)704-0455	ALAWAR SHOUKIE 13700 HWY 36E REDBLUFF CA 96080 (530)605-5874	\$547,131 \$289,665 \$178,477	06/02/23 06/26/23 09/20/23	11% 53%
02-PLU-89-200.0/20.6 02-0K7804		REMOVE AND REPLACE AC SURFACE, FIX STRIPESPLUMAS COUNTY NEAR WOLF CREEK REMOVE AND REPLACE WITH 0.1 GRIND &OVERLAYDIR'S EMERGENCY GREENVILLE PAVING	DARREN TAYLOR CONSTRUCTION INCHIGGINS KYLE 19672 N. HIRCH CT. ANDERSON, CA 96007	13700 HIGHWAY 36 EAST RED BLUFF CA. 96080 (530)356-9242	\$373,000 \$0 \$0	07/06/23 07/25/23	0% 0%
20.20 201130							
02-SHA-5-4.9/5.1 02-4H1504		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$270,000 \$140,841 \$0	12/06/17 03/07/18 01/13/18	100% 52% OVER RUN
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 18  
09/28/23

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-273-12.8/14.6 02-3J7604		SHASTA COUNTY IN REDDING FROM 0.1 MILE NORTH OF CEDARS ROAD/S BONNYVIEW ROAD TO 0.1 MILE NORTH OF BUENAVENTURA BOULEVARD COLD PLANE ASPHALT CONCRETE PAVEMENT AND P	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96049 (530)227-7329	WORDEN EDWARD 2660 GATEWAY DR ANDERSON CA 96007 (530)604-5118	\$1,330,989 \$1,316,556 \$0	04/25/23 05/22/23 09/21/23 09/21/23	100% 100%
02-SHA-273-19.8/19.8 02-4H6704		IN SHASTA COUNTY IN REDDING AT GEORGE DRIVE. BUILDING ADDITION	SAN PATRICIO CONSTRUCTION, INC. 4820 SOUTH ESCALON BELLOTA RO FARMINGTON CA 95230 (915)487-2324	INCALEXANDER, NATHAN (530)604-5102	\$731,659 \$693,525 \$0	05/20/22 08/23/22 08/30/23	92% 95%
02-SHA-299-22.2/23.8 02-2J4904		SHASTA COUNTY IN REDDING AT VARIOUS LOCATIONS FROM BUENAVENTURA BOULEVARD TO COURT STREET MODIFY SIGNAL AND LIGHTING SYSTEMS, REPLAC	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING CA 96003		\$944,450 \$0 \$0	06/06/23 06/28/23	0% 0%
02-SHA-299-67.8/77.8 02-1H5704 ACNH-P299-(212)E --()		SHASTA COUNTY AT AND NEAR BURNEY FROM 2.6 MILES EAST OF CARBERRY FLAT ROAD TO 0.3 MILE EAST OF BURNEY MOUNTAIN POWER ROAD COLD PLANE, PLACE HMA, DRAINAGE WORK AND M	J.F. SHEA CONSTRUCTION, INC. 667 BREA CANYON ROAD, SUITE 3 WALNUT CA 91789 (530)246-4292	HIGGINS, KYLE 13700 HIGHWAY 36 EAST RED BLUFF CA, 96080 (530)356-9242	\$14,708,800 \$11,300,605 \$4,168,827	02/09/23 03/27/23 11/17/23	100% 76% OVER RUN
02-SHA-299-/5.7 02-3J7904		SHASTA COUNTY ABOUT 18 MILES WEST OF SHASTA FROM TRINITY COUNTY LINE TO 0.1 MILE WEST OF LEWISTON TURNPIKE ROAD COLD PLANE AC PAVEMENT, PLACE RHMA AND REC	J.F. SHEA CONSTRUCTION, INC. 667 BREA CANYON ROAD, SUITE 3 WALNUT CA 91789		\$2,033,634 \$826,569 \$0	03/21/23 04/04/23 07/17/23	28% 41%
02-SHA-5716-/62.5 02-1J6004		SHASTA COUNTY NEAR OLD STATION AT THE HAT CREEK MAINTENANCE STATION CONSTRUCT BUILDING	KEVIN MACK CONSTRUCTION INC 23420 MILLVILLE WAY MILLVILLE CA 96062 (530)547-3360	WORDEN, EDWARD 1031 BUTTE STREET REDDING, CA 96001 (530)604-5118	\$1,357,576 \$1,348,201 \$139,437	06/30/22 09/27/22 09/29/23	75% 99%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 19  
09/28/23

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-3-.5/7.1 02-3J8104		SISKIYOU COUNTY NEAR CALLAHAN FROM TRINITYCOUNTY LINE TO 0.2 MILE WEST OF GAZELLE-CALLAHAN ROAD PLACE HOT MIX ASPHALT (TYPE A) AND REPLACE	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96049 (530)241-5105	RIDDLE NICHOLAS 1625 MOTT ROAD MT SHASTA CA 96067 (530)235-9814	\$2,292,695 \$308,946 \$308,946	03/17/23 04/07/23 10/16/23	15% 13%
02-SIS-3-38.1/45 02-3J8304		SISKIYOU COUNTY NEAR FORT JONES FROM 0.1 MILE SOUTH OF PEACH ORCHARD ROAD TO 1.3 MILES SOUTH OF LAURA LANE ASPHALT RUBBER CHIP SEAL AND REPLACE AC SU	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354 (209)522-2277	RIDDLE NICHOLAS 1625 MOTT RD MT SHASTA CA 96067 (530)235-9814	\$1,449,105 \$1,391,057 \$0	03/09/23 04/07/23 08/11/23 09/11/23	100% 100% OVER RUN
02-SIS-3-46.8/48 02-1H5204 ACNH-X093-(010)N --()		SISKIYOU COUNTY IN YREKA ON ROUTE 3 FROM 0.4 MILE NORTH OF LAURA LANE TO JUNIPER DRIVE AND ON ROUTE 263 FROM ROUTE 3 TO 1.0MILE SO ROADWAY REHABILITATION	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO, CA 95838 (916)283-9950	HENRY, AUSTIN 1725 S. MAIN STREET YREKA, CA 96097 (530)605-5861	\$64,551,968 \$31,621,968 \$3,771,281	08/04/22 08/15/22 08/19/24	42% 49%
02-SIS-3-46.8/48 02-3J9904		SISKIYOU COUNTY IN YREKA FROM 0.5 MILE NORTH OF LAURA LANE TO MOONLIT OAKS AVENUEAND FROM ROUTE 5/3 SEPARATION TO 0.1 MILE WEST OF INSTALL BROADBAND	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO CA 95838 (916)639-5126	HENRY AUSTIN 1745 SOUTH MAIN STREET YREKA, CA 96097 (530)356-4021	\$582,200 \$572,293 \$0	08/22/22 08/31/22 06/09/23	77% 98%
02-SIS-3-46.8/48 02-3J4904		SISKIYOU COUNTY IN YREKA FROM 0.4 MILE NORTH OF LAURA LANE TO JUNIPER DRIVE INSTALL DECORATIVE LIGHTING PLANTERS AND	MYERS SHEA A JOINT VENTURE 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	AUSTIN, HENERY 1745 S MAIN ST YREKA, CA 96097 (530)605-5861	\$1,623,638 \$151,740 \$0	02/08/23 03/17/23 10/27/23	0% 9%
02-SIS-5-2.5/15.9 02-3H32U4 ACNH-0059-(181)E --()		SISKIYOU COUNTY AT AND NEAR DUNSMUIR FROM CENTRAL DUNSMUIR UNDERCROSSING TO BLACK BUTTE OVERHEAD PAVEMENT REHABILITATION AND DECK REPLACEME	WALSH-MYERS JOINT VENTURE 929 W ADAMS STREET CHICAGO IL 60607 (312)563-5452	MALLORY NICHOLE 1625 MOTT RD MT SHASTA 96067 (530)945-5134	\$140,949,113 \$28,908,053 \$4,792,788	04/28/23 06/06/23 11/28/23	15% 21%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 20  
09/28/23

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-5-19.0/25.3 02-3J8204		SISKIYOU COUNTY IN AND NEAR WEED FROM 0.1 MILE SOUTH OF ROUTE 97 TO 0.1 MILE NORTH OF NORTH EDGEWOOD OVERHEAD COLD PLANE AC PAVEMENT AND PLACE RUBBERIZE	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	RIDDLE NICHOLAS 1625 MOTT ROAD MT SHASTA CA 96067 (530)235-9814	\$1,920,036 \$1,902,460 \$0	05/11/23 06/08/23 09/07/23	100% 98% OVER RUN
02-SIS-96-27.8/99.6 02-1J0104		SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM 4.5 MILES EAST OF SWILLUP CREEK BRIDGE TO 1.8 MILES WEST OF KLAMATH RIVER ROAD PIPE CULVERTS, DRAINAGE INLETS AND HEADWAL	HAYES AND SONS INC. 60833 GORDONS FERRY ROAD HAPPY CAMP CA 96039		\$824,226 \$0 \$0	05/26/23 09/01/23	0% 0%
02-SIS-96-28.0/34.5 02-3J8404		SISKIYOU COUNTY NEAR HAPPY CAMP FROM 4.6 MILES WEST OF CLEAR CREEK BRIDGE TO 0.2 MILE EAST OF OAK FLAT CREEK BRIDGE HMA OVERLAY WITH REPLACE ASPHALT CONCRETE	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001		\$2,352,100 \$0 \$0	05/25/23 06/19/23	0% 0%
02-SIS-96-33.2/33.2 02-1J2604		SISKIYOU COUNTY ABOUT 8 MILES WEST OF HAPPY CAMP AT 0.6 MILE EAST OF CLEAR CREEKBRIDGE. ROCK EXCAVATION, TEMPORARY SIGNAL SYSTEMS,	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK RD. WILLOW CREEK CA 95573 (530)629-3702	RIDDLE NICHOLAS 1625 MOTT ROAD MT SHASTA CA 96067 (530)235-9814	\$350,465 \$242,525 \$0	05/24/23 06/16/23 09/14/23	40% 68%
02-SIS-96-43.5/58 02-1H5904 ACNH-P096-(064)E --()		SISKIYOU COUNTY AT AND NEAR HAPPY CAMP AT 0.8 MILE WEST OF GORDON'S FERRY ROAD AND AT PORTUGUESE CREEK REPLACE CULVERTS WITH BRIDGES, STREAMBED R	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001		\$11,040,419 \$0 \$0	08/07/23 08/30/23	0% 0%
02-SIS-96-97.2/103 02-3J7704		SISKIYOU COUNTY ABOUT 21 MILES EAST OF HORSE CREEK FROM 4.2 MILES EAST OF EMPIRE CREEK BRIDGE TO 0.4 MILE WEST OF ROUTE 263 RHMA OVERLAY, REPLACE AC SURFACING, GUARDR	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96049 (530)241-5105	RIDDLE NICHOLAS 1625 MOTT RD MT SHASTA CA 96067 (530)235-9814	\$2,043,408 \$2,038,197 \$646,709	12/23/22 01/20/23 09/28/23	84% 99%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 21  
09/28/23

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-97-49.4/51.3 02-0J4504		SISKIYOU COUNTY AT AND NEAR DORRIS AT ROLL'N ROCK CONSTRUCTION INC. VARIOUS LOCATIONS FROM 0.3 MILE SOUTH 5527 TRUCK VILLAGE DR. OF RICHARDSON ROAD TO 0.1 MILE NORTH OF BROWNELL ROAD PLACE HIGHWAY ADVISORY RADIO SYSTEM, CCTV	MOUNT SHASTA CA 96067 (530)925-1408	NICOLE MALLORY 1625 MOTT RD. MT. SHASTA, CA 96067 (530)605-5871	\$904,218 \$705,785 \$0	06/30/22 08/15/22 07/10/23	71% 78%
02-SIS-161-.6/1.5 02-1J7304		SISKIYOU COUNTY NEAR DORRIS FROM 0.4 MILE EAST OF INDIAN TOM LAKE ROAD TO 1.4 MILES EAST OF INDIAN TOM LAKE ROAD FULL DEPTH PAVEMENT RECYCLING WITH CEMENT.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013 (530)335-5501	RIDDLE NICHOLAS 1625 MOTT RD MT SHASTA CA 96067 (530)235-9814	\$1,033,489 \$963,077 \$0	04/28/23 05/24/23 08/25/23	75% 92%
02-TEH-5-40.5/41.9 02-1H6804		TEHAMA COUNTY ABOUT 7 MILES NORTH OF RED BLUFF FROM 0.3 MILE NORTH OF SNIVELY ROAD OVERCROSSING TO 0.4 MILE NORTH OF BOWMAN ROAD O CONSTRUCT NEW SCALE FACILITY.	MCCUEN CONSTRUCTION, INC. 3269 SWETZER ROAD LOOMIS CA 95650 (916)652-7824	WORDEN, EDWARD 2660 GATEWAY DR ANDERSON, CA 96007 (530)604-5118	\$21,248,667 \$6,409,932 \$1,517,665	02/13/23 02/27/23 04/18/24	37% 30%
02-TEH-32-6.2/14 02-2J4304		TEHAMA COUNTY ABOUT 20 MILES EAST OF FOREST RANCH FROM 2.7 MILES EAST OF SODA SPRINGS ROAD TO 1.1 MILES EAST OF DEER CREEK BRIDGE PLACE HOT MIX ASPHALT (TYPE A) AND REPLACE	DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020 (530)258-3306	HUMBERT, KAYLIE 1657 RIVERSIDE DRIVE REDDING, CA 96001 (530)328-8854	\$1,692,736 \$1,683,287 \$0	05/31/22 06/29/22 06/30/23	88% 99%
02-TEH-32-14.0/20 02-1J4904		IN TEHAMA COUNTY ABOUT 28 MILES EAST OF FOREST RANCH FROM 1.1 MILE EAST OF DEER CREEK BRIDGE #08-0068 TO 0.4 MILE WEST OF SLATE C AC OVERLAY	DIG IT CONSTRUCTION, INC 803 LORRAINE DR. CHESTER CA 96020 (530)258-3306	HUMBERT, KAYLA 1657 RIVERSIDE DRIVE REDDING, CA 96001 (530)328-8854	\$1,244,615 \$1,243,283 \$0	02/02/21 03/01/21 06/30/23	80% 99%
02-TEH-36-7.1/14.3 02-0J4604		TEHAMA COUNTY AT VARIOUS LOCATIONS FROM 2.2 MILES WEST OF VESTAL ROAD TO 3.9 MILESEAST OF DRY CREEK BRIDGE REPLACE CULVERTS, HEADWALLS, CONCRETE INVE	SERAFIX ENGINEERING CONTRACTORS, INC. 7 CROW CANYON COURT STE 250 SAN RAMON CA 94583 (925)552-8253	GASIK JOEL 1031 BUTTE STREET REDDING CA 96001 (530)751-6116	\$1,184,945 \$327,095 \$327,095	06/01/23 06/26/23 10/25/23	28% 28%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 22  
09/28/23

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-3-11.0/26.3 02-3J8004		TRINITY COUNTY NEAR HAYFORK FROM 0.7 MILE SOUTH OF WILDWOOD ROAD TO BROWNS CREEK BRIDGE NO. 05-0037 AND NEAR WEAVERVILLE FROM 0.1 PLACE AR CHIP SEAL WITH REPLACE ASPHALT CO	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA CA 95624 (916)416-6061	GASIK, JOEL 1031 BUTTE STREET REDDING, CA 96001 (530)751-6116	\$3,044,679 \$2,962,592 \$0	12/21/22 01/11/23 08/25/23 08/28/23	100% 100%  COMPLETED
02-TRI-3-25.0/25.2 02-0J5004		TRINITY COUNTY ABOUT 18 MILES NORTH OF HAYFORK AT 0.6 MILE SOUTH OF LITTLE CREEK BRIDGE. CULVERT REPLACEMENT WITH FISH PASSAGE FEAT	FORD LOGGING, INC. DBA PACIFICEARTHSCAPE 1225 CENTRAL AVENUE, SUITE #1 MCKINLEYVILLE CA 95519 (707)840-9442	GASIK, JOEL 1031 BUTTE STREET REDDING CA 96001 (530)751-6116	\$2,386,387 \$1,551,143 \$899,590	06/30/22 08/04/22 10/16/23	63% 65%
02-TRI-3-58.7/60.7 02-4F2204 ACST-P003-(036)E --()		IN TRINITY COUNTY NEAR TRINITY CENTER FROM 0.7 MILE NORTH OF PREACHER MEADOWS ROAD TO 0.7 MILE SOUTH OF EL DORADO WAY BRIDGE REPLACEMENT	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	MANDHIR GREWAL 1031 BUTTE STREET REDDING, CA96001 (530)604-5107	\$12,664,476 \$11,754,563 \$138,822	02/25/21 03/25/21 07/28/23	100% 91%
02-TRI-299-64.6/71.8 02-1H7004		TRINITY COUNTY ABOUT 7 MILES EAST OF DOUGLAS CITY AT VARIOUS LOCATIONS FROM 1.1MILES EAST OF LEWISTON ROAD TO 0.4 MILE WEST OF SHA PLACE 36" TRENCHLESS STEEL PIPE AND MODIFY	R. BROWN CONSTRUCTION COMPANY 18 CHINA CREEK RD. WILLOW CREEK CA 95573 (530)629-0542	GREWAL MANDHIR 1031 BUTTE ST REDDING CA 96001 (530)229-0542	\$1,904,085 \$454,880 \$445,380	11/10/22 12/09/22 11/07/23	54% 24%
02-VAR-3-.6/48.5 02-1H5004		TRINITY COUNTY AT VARIOUS LOCATIONS STR CONC BRIDGE, POLYESTER CONC OVERLAY &	WEST COAST CONTRACTORS,INC 61050 HIGHWAY 101 COOS BAY OR 97420 (541)267-7689	GREWAL, MANDHIR 1031 BUTTE ST. REDDING, CA. 96002 (530)229-0542	\$3,757,711 \$1,683,698 \$405,640	11/14/22 12/27/22 11/30/23	61% 45%
02-VAR-273-.2/0 02-1J2704		SHASTA COUNTY ON ROUTE 44 AT AUDITORIUM DRIVE OVERCROSSING AND ON ROUTE 273 AT VARIOUS LOCATIONS FROM ALEXANDER AVENUE TO CLEAR CRE INSTALL IN-PAVEMENT LOOP DETECTORS.	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY REDDING CA 96002		\$730,860 \$0 \$0	06/20/23 07/14/23	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 23  
09/28/23

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR-999-/0 02-3J3504		SHASTA COUNTY AT VARIOUS LOCATIONS. INSTALL IRRIGATION CONTROLLERS.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MT. ROAD  SONORA CA 95370 (209)743-6809	ALEXANDER NATHAN 1031 BUTE ST SUITE 205, MS 60 REDDING CA 96001 (530)604-5102	\$521,500 \$236,281 \$0	06/01/23 06/29/23 09/26/23	67% 45%
02-VAR--/0 02-0K4604		PAVEMENT MARKER REPLACEMENT 2023 IN SHASTA AND TEHAMA ROUTES 5 44 273 99 CLEAN AND PREP PAVEMENT DIR'S EMERGENCY L.B. PAVEMENT MARKER REPLACEMENT 2023	SPECIALIZED PAVEMENT MARKING 19652 N HIRSCH CT  ANDERSON CA 96007	ALAWAR SHOUKIE REDBLUFF CONSTRUCTION OFFICE 13700 HWY 36 E REDBLUFF CA 96080 (530)605-5874	\$1,235,000 \$0 \$0	05/02/23 07/19/23 08/01/23	0% 0%
20.XX 201130							
02-VAR--/0 02-2J9804		LASSEN, PLUMAS, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, HMA (TYP	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SHOUKIE ALAWAR 13700 HWY 36E RED BLUFF CA 96080 (530)605-5874	\$4,467,000 \$1,827,485 \$939,310	05/31/23 06/22/23 03/15/23	19% 41%
02-VAR--/0 02-1J8304		SHASTA AND TEHAMA COUNTIES AT VARIOUS LOCATIONS REINF STRUCTURAL CONC BRIDGE, APPROACH SLA	MYERS & SONS CONSTRUCTION, LLC 45 MORRIS AVE SACRAMENTO CA 95838 (916)283-9950	GASIK, JOEL 1031 BUTTE STREET REDDING CA 96001 (530)751-6116	\$6,450,231 \$6,409,964 \$0	06/15/22 07/19/22 12/04/23	56% 99%
02-VAR--/0 02-3J6404		REMOVE AND REPLACE EXPANSION JOINTS ON BRIDGE DIR'S EMERGENCY F.A. COTTONWOOD CREEK BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	ALEXANDER, NATHAN 1031 BUTTE ST., SUITE 205 REDDING, CA 96001 (530)604-5102	\$2,885,000 \$1,907,154 \$0	12/10/21 01/14/22 07/31/23	86% 66%
20.20 201130							
02-VAR--/0 02-0K1504		REMOVE SLIDE MATERIAL AND HAUL TO DISPOSAL6 MILES N. OF OROVILLE RT 191 0.6 E QUINCYREMOVE SLIDE MATERIAL AND HAUL TO DISPOSALDIR' PLU/BUT HIGHWAY SLIDE	HAT CREEK CONSTRUCTION 24339 STATE HIGHWAY 89 NORTH BURNEY CA 96013	WORDEN EDWARD 1031 BUTTE ST REDDING CA 96001 (530)604-5118	\$27,785,000 \$16,675,384 \$0	01/12/23 02/03/23 10/24/23	100% 60%
20.20 201130							OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 24  
09/28/23

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-2J9604		SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM OAK STREET UNDERCROSSING TO KLAMATH RIVER BRIDGE AND SEPARATION BRIDGE NO. 02-0134R PLACE POLYESTER CONCRETE OVERLAY, HMA (TYP	DEES BURKE ENGINEERING CONSTRUCTORS, LLC 207 W STATE STREET ONTARIO CA 91762		\$2,367,778 \$0 \$0	05/25/23 07/05/23	0% 0%
02-VAR--/0 02-0K5104		REMOVE AND REPLACE AC SURFACE DIGOUTS MODOC PLUMAS SHASTA SISKIYOU TEHAMA REMOVE AND REPLACE AC PAVEMENT TRAFFIC CONDIR'S EMERGENC REMOVE AND REPLACE HMA (DIG OUTS)	STIMPEL-WIEBELHAUS ASSOCIATES 1168 INDUSTRIAL ST REDDING CA 96002	RIDDLE NICHOLAS 1625 MOTT RD MT SHASTA CA 96067 (530)945-5134	\$6,285,000 \$2,511,479 \$0	08/04/23 08/04/23 10/19/23	69% 40%
20.XX 201130							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$477,863,618</u>	<b>Completed to Date:</b>	<u>\$171,460,891</u>	<b>Work This Month:</b>	<u>\$21,445,549</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 25  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-.3/5 03-4H88U4 HSNH-P032-(050)E --()		BUTTE COUNTY NEAR CHICO FROM 0.3 MILE EAST OF BUTTE COUNTY LINE TO MUIR AVENUE INSTALL LIGHTING, WIDEN SHLD, UPGRADE END	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	MATTSON, MICHAEL 1930 FEATHER RIVER BLVD OROVILLE, CA 95965 (916)952-8683	\$14,949,813 \$2,899,012 \$2,899,012	06/30/23 07/24/23 02/07/24	11% 19%
03-BUT-32-30.8/31 03-0J7004 STER-39AJ-(004)E --()		IN BUTTE COUNTY NEAR FOREST RANCH FROM 1.3 MILES SOUTH TO 1.1 MILES SOUTH OF CARPENTER RIDGE ROAD STABILIZE EMBANKMENT SLOPE FROM	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DRIVE REDDING CA 96003 (530)226-6400	RECHS, DANIEL 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)218-1567	\$14,262,390 \$11,812,909 \$843,280	02/01/22 03/10/22 10/26/23	85% 83%
03-BUT-32-160.0/23 03-4J5704		ON STATE ROUTE 32, FROM POSTMILE 16 TO 23, IN BUTTE COUNTY. BUT 32 TREE DAMAGE	TYRRELL RESOURCES, INC. P.O. BOX 8219 TRUCKEE, CA 96162	RECHS, DAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-1567	\$1,737,901 \$1,041,676 \$0	03/08/23 04/18/23 06/28/23	48% 58%
20.20 201130							
03-BUT-70-46.0/47 03-3H5404 ACST-ER -(31P)0 --()		BUTTE COUNTY NEAR PARADISE FROM 0.8 MILE WEST OF SHADY REST AREA TO 0.2 MILE EAST OF SHADY REST AREA. RAISE ALIGNMENT, PLACE HMA, STRUCTURAL CON	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95741	RECHS, DANIEL 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-1567	\$27,024,854 \$8,163,948 \$2,051,580	02/10/23 04/04/23 09/27/24	18% 29%
03-BUT-99-5.5/7.9 03-2G6504		BUTTE COUNTY 0.9 MILE NORTH OF GRIDLEY AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF CAT TAIL SLOUGH BRIDGE TO 0.2 MILE NORTH OF BIG REPLACE CULVERTS & INSTALL CURED-IN- PLACE	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135	GRANADOS, ANTHONY 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-6584	\$304,617 \$72,505 \$0	04/06/23 06/09/23 09/29/23	36% 24%
03-BUT-99-30.6/31.8 03-2J8104		BUTTE COUNTY IN CHICO AT SKYWAY OVERCROSSING AND AT EAST 20TH STREET OVERCROSSING CONSTRUCT SLOPE PAVING AND INSTALL AESTHET	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIRCLE SUI RANCHO CORDOVA CA 95742		\$2,678,325 \$0 \$0	07/17/23 08/02/23	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 26  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-99-34.3/0 03-2G6004		BUTTE COUNTY IN CHICO AT COHASSET HIGHWAY OVERCROSSING PLACE POLYESTER CONCRETE OVERLAY.	DEES BURKE ENGINEERING CONSTRUCTORS, LLC 207 W STATE STREET  ONTARIO CA 91762		\$528,684 \$0 \$0	05/25/23 07/05/23	0% 0%
03-BUT-162-.8/8.2 03-2G3204		BUTTE COUNTY NEAR BIGGS AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF AGUAS FRIAS ROAD TO 1.5 MILES WEST OF ROUTE 99. INSTALL CURED-IN-PLACE PIPELINER AND FLARE	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650	MATTSON, MICHAEL 1930 FEATHER RIVER BLVD OROVILLE, CA 95965 (916)952-8683	\$334,667 \$51,510 \$0	04/14/23 06/08/23 09/11/23	22% 15%
03-BUT-162-18.4/19.9 03-2H6304 HSST-P162-(042)E --()		ON ROUTE 162 FROM FOOTHILL BLVD TO GOLD COUNTRY CASINO. CONSTRUCT TURN POCKETS, WIDEN	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD.;  DUBLIN CA 94568 (925)829-9220	DWAYNE GRANDY/JOHN SCOTT 2707 NOTRE DAME BLVD CHICO CA 95928 (530)713-7814	\$9,004,790 \$8,350,770 \$58,120	08/04/21 08/26/21 09/30/23	86% 91%
03-BUT-162-20.7/23.3 03-2G6604		BUTTE COUNTY NEAR OROVILLE AT VARIOUS LOCATIONS FROM WARD BOULEVARD TO 0.3 MILE EAST OF OLD OLIVE HIGHWAY INSTALL CURED-IN-PLACE PIPELINERS.	SAK CONSTRUCTION LLC 864 HOFF ROAD O'FALLON MO 63366 (636)385-1000	MATTSON, MICHAEL 1930 FEATHER RIVER BLVD OROVILLE, CA 95965 (916)952-8683	\$350,876 \$338,210 \$0	05/31/23 06/26/23 08/21/23 08/22/23	100% 100% COMPLETED
03-BUT-162-22.7/26.9 03-2G7604		BUTTE COUNTY 4.7 MILES EAST OF OROVILLE FROM SADDLE DRIVE TO MIDDLE FORK FEATHER RIVER BRIDGE AND FROM CANYON CREEK BRIDGE TO FORE HMA (TYPE A), ROADWAY EXCAVATION, AND CLAS	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	MATTSON, MICHAEL 1930 FEATHER RIVER BLVD OROVILLE, CA 95965 (916)952-8683	\$1,918,689 \$1,774,659 \$0	04/18/23 05/12/23 08/22/23 09/11/23	100% 100% COMPLETED
03-BUT-191-8.4/10.1 03-0J8704 ACST-ER -(37Y)0 --()		BUTTE COUNTY IN AND NEAR PARADISE FROM 0.3MILES SOUTH OF AIRPORT ROAD TO 0.2 MILES NORTH OF OLD CLARK ROAD STABILIZE CUT SLOPE, WIDEN SHOULDERS, REPL	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$11,824,300 \$5,256,615 \$651,359	12/28/22 03/16/23 11/16/23	66% 44%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 27  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-COL-5-30.0/10 03-4J2104		AN EMERGENCY PROJECT TO REPAIR FAILED PAVEMENT DIRECTOR'S EMERGENCY F.A. COL 5 PAVEMENT	VINTAGE PAVING COMPANY, INC 119 MAIN STREET WINTERS, CA 95694	GRIFFITH, GARRETT 379 COLUSA AVE. YUBA CITY, CA 95991 (530)682-3842	\$1,500,000 \$0 \$0	03/03/23 09/22/23 11/01/23	0% 0%
20.20 201130							
03-COL-20-.6/1.2 03-2J9504 HSNH-P020-(202)E --()		COLUSA COUNTY ABOUT 20 MILES WEST OF WILLIAMS FROM 0.6 MILE EAST TO 1.2 MILES EAST OF LAKE COUNTY LINE AND AT ROUTE 16 HMA (TYPE A), HIGH FRICTION SURFACE TREATM	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826		\$2,085,000 \$0 \$0	07/11/23 09/07/23	0% 0%
03-ED-0-/0 03-4J1604		AN EMERGENCY PROJECT TO REMOVE DEBRIS AND RESTORE AREA DAMAGED BY THE STORM. DIR'S EMERGENCY F.A. ED STORM DAMAGE	DOUG VEERKAMP GENERAL ENGINEERING, INC. 3701 TRADE WAY CAMERON PARK, CA 95682	PHILLIPS, JODY 3976 DUROCK RD SHINGLE SPRINGS, CA 95682 (530)799-7951	\$6,000,000 \$2,363,786 \$0	01/05/23 03/01/23 08/30/23	25% 39%
20.20 201130							
03-ED-49-3.3/6.6 03-2G6404		EL DORADO COUNTY ABOUT 8 MILES SOUTH OF PLACERVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF UNION MINE ROAD TO DOLOMITE DRIVE CONCRETE INVERT PAVING AND INSTALL CURED-I	ACCURATE EARTHWORKS, INC. 501 CESAR CHAVEZ SUITE 212A SAN FRANCISCO CA 94124 (682)219-4131	ALTERTON, NATHAN 3976 DUROCK RD #102 SHINGLE SPRINGS CA 95682 (530)957-1110	\$345,488 \$63,986 \$63,986	04/11/23 05/31/23 10/01/23	28% 19%
03-ED-49-8.3/13.5 03-2G6804		EL DORADO COUNTY NEAR PLACERVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF CHINA HILL ROAD TO 0.7 MILE NORTH OF WEBERCREEK INSTALL CURED-IN-PLACE PIPELINERS AND REPL	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650 (916)259-1576	ALTERTON, NATHAN 3976 DUROCK RD #102 SHINGLE SPRINGS CA 95682 (530)957-1110	\$291,944 \$16,313 \$0	04/11/23 05/23/23 09/08/23	0% 6%
03-ED-49-/1.7 03-2G6704		EL DORADO COUNTY NEAR PLYMOUTH AT VARIOUS LOCATIONS FROM AMADOR COUNTY LINE TO 1.0 MILE SOUTH OF SAND RIDGE ROAD INSTALL CURED-IN-PLACE PIPELINERS.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650		\$178,403 \$0 \$0	05/08/23 07/24/23	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 28  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-2.7/18.9 03-1H80U4		IN EL DORADO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF LAKE ROAD UNDERCROSSING TO 0.1 MILE WEST OF SCHNELL SCHOOL RO REHABILITATE CULVERTS.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE CT; LOOMIS CA 95650 (916)259-1576	ALTERTON, NATHAN 3976 DUROCK RD. SUITE 102 SHINGLE SPRINGS CA 95623 (916)416-7612	\$4,859,457 \$3,495,186 \$479,682	03/07/22 03/30/22 10/10/23	89% 72%
03-ED-50-18.5/24.2 03-4E62U4 ACNH-P050-(152)E --()		NEAR PLACERVILLE AND CAMINO FROM 0.2 MILES WEST OF STILL MEADOWS ROAD TO 0.4 MILE EAST OF UPPER CARSON RD. INSTALL MEDIAN BARRIER, WIDEN	SECURITY PAVING COMAPNY INC 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	NATHAN ALTERON 3065 BALIRS LN PLACERVILLE CA 95667 (530)957-1110	\$26,510,096 \$25,750,065 \$0	05/04/20 06/03/20 08/31/23	60% 96%
03-ED-50-33.8/34.2 03-3H4504		IN EL DORADO COUNTY AT FRESH POND FROM 0.6 TO 0.2 MILE WEST OF FOREST ROAD/OUTER LIMITS LANE REPAIR SLIPOUT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	JODY PHILLIPS 3979 DUROCK RD STE 102A SHINGLE SPRINGS CA 95682 (916)799-7951	\$11,459,614 \$11,521,932 \$0	06/29/20 07/23/20 07/01/23	100% 98% OVER RUN
03-ED-50-45.2/45.2 03-0J7104 STER-39AB-(004)E --()		NEAR KYBURZ, AT 1.4 MILES EAST OF NEAR KYBURZ, AT 1.4 MILES EAST OF ALDER CREEK TRACT. REPAIR THE STORM DAMAGED DOWN DRAIN	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD; REDDING CA 96003 (530)222-1408	KOKER, JUANAH 3976 DUROCK RD SHINGLE SPRINGS, CA 95682 (916)416-7612	\$635,762 \$615,513 \$0	03/02/22 03/30/22 10/06/23	74% 94%
03-ED-50-160.0/16 03-4J8004		SITE PREPARATION, EXCAVATION, SHORING, REPLACE SECTION OF FAILED CULVERT, INVERT PAVING, BACKFILL, MINOR PAVING, DIR'S EMERGENCY F CULVERT REPAIRS	DOUG VEERKAMP GENERAL ENGINEERING INC 3701 TRADE WAY CAMERON PARK, CA 95682	PHILLIPS, JODY 3976 DUROCK RD SHINGLE SPRINGS, CA 95682 (916)799-7951	\$455,000 \$0 \$0	05/02/23 08/14/23 07/05/23	0% 0%
20.XX 201130							
03-ED-50-420.0/63.8 03-2J7204		ON STATE ROUTE 50 FROM POSTMILE 42.0 TO 63.8, IN EL DORADO COUNTY. DIR'S EMERGENCY F.A. HAZARD TREE/DEBRIS REMOVAL;ROCKFALL MITIGA	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	PHILLIPS, JODY 3976 DUROCK RD STE 102 SHINGLE SPRINGS, CA 95682 (916)799-7951	\$13,985,000 \$13,507,008 \$0	09/21/21 01/06/22 08/28/23	100% 97% OVER RUN
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 29  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-/0 03-2J7304		ON STATE ROUTE 50 FROM POSTMILE 63.8 TO 71.0 AND ON STATE ROUTE 89 FROM POST MILE 6.0 TO 8.0, IN EL DORADO COUNTY. DIR'S EMERGENCY HAZARD TREE/DEBRIS REMOVAL; ROCKFALL MITIG	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVENUE SPARKS, NV 89431	MONTPLAISIR, JARET 10183 TRUCKEE AIRPORT ROAD, SUITE 202 TRUCKEE, CA 96161 (530)682-5837	\$13,458,119 \$13,323,976 \$0	09/21/21 12/17/21 06/30/23 09/07/23 COMPLETED	100% 100%
20.20 201130							
03-ED-89-160.0/18 03-4J6704		THE EAGLE FALLS VIADUCT (BR. NO. 25 0103) ON STATE ROUTE 89, NEAR POSTMILE 16 TO 18, IN EL DORADO COUNTY. DIR'S EMERGENCY F.A. EAGLE FALLS VIADUCT	Q&D CONSTRUCTION LLC 1050 SOUTH 21ST STREET SPARKS, NV 89431 (775)786-2677	OHM, HYONSOHK 5900 FOLSOM BLVD SACRAMENTO, CA 95819 (310)528-1541	\$700,000 \$39,331 \$0	03/31/23 07/18/23 09/29/23	0% 6%
20.XX 201130							
03-GLE-5-14.6/14.6 03-4F4204 ACIM-0057-(100)E --()		IN GLENN COUNTY 4.8 MILES NORTH OF WILLOWS AT THE WILLOWS SAFETY ROADSIDE REST AREA UPGRADE POTABLE WATER AND	TSI ENGINEERING, INC. 4600 ROSEVILLE ROAD, SUITE 14 NORTH HIGHLANDS CA 95660 (916)571-5731	RALSTON, JAMES 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)713-7871	\$4,758,413 \$4,692,634 \$0	09/24/20 10/09/20 08/28/23 09/12/23 COMPLETED	100% 100%
03-GLE-5-25.5/25.8 03-2J8204		GLENN COUNTY IN ORLAND AT ROUTE 32/5 SEPARATION PLACE RHMA, TEXTURED PAVING AND SLOPE PAVI	FBD VANGUARD CONSTRUCTION 550 GREENVILLE RD LIVERMORE, CA 94550 (925)245-1300	GRANADOS, TONY 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-6584	\$1,597,975 \$1,322,930 \$0	06/23/22 07/19/22 06/13/23	93% 86%
03-GLE-45-7.0/23.2 03-2G7504		GLENN COUNTY NEAR HAMILTON CITY FROM 4.4 MILES SOUTH TO 1.4 MILES NORTH OF BAYLISS BLUE GUM ROAD AND FROM 3.5 MILES SOUTH TO 2.5 M FULL AND PARTIAL DEPTH RECYCLING, PLACE RH	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$6,469,815 \$2,272,911 \$2,050,928	06/01/23 06/22/23 11/15/23	40% 35%
03-GLE-162-76.3/78.6 03-3F0604 ACST-P162-(041)E --()		AT BUTTE CITY, FROM ROUTE 45 TO 0.1 MILE EAST OF MCDOUGALL STREET. REPLACE SACRAMENTO RIVER BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	GRANADOS, TONY 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-6584	\$81,557,612 \$51,183,725 \$3,238,918	01/07/22 02/02/22 11/05/24	35% 63%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 30  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-20-25.6/39.8 03-2H62U4 ACNH-P020-(196)E --()		IN NEVADA COUNTY NEAR OMEGA AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF CONSERVATION ROAD (WASHINGTON RIDGE ROAD) TO 1.2 MILES WE CURVE IMPROVEMENTS, WIDEN FOR	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD; SACRAMENTO CA 95827 (916)855-4400	JEFF JOHNSON 138 NEW MOHAWK RD SUITE B NEVADA CITY CA 95959 (530)632-6714	\$34,564,333 \$23,782,691 \$2,460,793	01/28/22 02/23/22 11/17/23	42% 69%
03-NEV-80-13.0/16.5 03-1H18U4 ACIM-080 -(213)E --()		IN TRUCKEE FROM WEST OF DONNER OC TO BRIDGE STREET UNDERCROSSING. 89/267 SEPARATION REHABILITATE ROADWAY, CONSTRUCT	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	RANDY STELLHORN 10183 TRUCKEE AIRPORT RD #202 TRUCKEE CA 96161 (530)919-3936	\$23,502,075 \$22,414,433 \$1,097,591	11/04/21 12/07/21 09/26/23	100% 92%
03-NEV-80-16.3/21.2 03-2G7404		NEVADA COUNTY IN TRUCKEE FROM 0.8 MILE EAST OF BRIDGE STREET UNDERCROSSING TO 0.1MILE EAST OF TRUCKEE RIVER BRIDGE THE TRUCKEE RIV GRIND EXIST CONC PVMT AND FURNISH & PLACE	Q & D CONSTRUCTION LLC 1050 S. 21ST STREET SPARKS NV 89431	STELLHORN, RANDY 10183 TRUCKEE AIRPORT RD #202 TRUCKEE, CA 96161 (530)919-3936	\$5,290,000 \$1,891,438 \$1,891,438	05/18/23 06/29/23 12/15/23	20% 36%
03-NEV-80-31.4/31.8 03-2H01U4 ACIM-080 -(212)E --()  SHOPP		IN NEV CO ON RTE 80 FROM APPROX 1.9 MILES EAST OF FARAD RD TO THE SIE CO LINE; ALSO IN SIE CO ON RTE 80 FROM APPROX 1.3 MILES EAST STABILIZE CUT SLOPE EROSION AND	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVE.; COMPTON CA 90221 (310)669-8949	JARET MONTPLAISIR 10183 AIRPORT RD SUITE 202 TRUCKEE CA 96161 (530)682-5837	\$7,362,197 \$6,597,953 \$0	03/06/22 04/01/22 08/21/23 08/28/23  COMPLETED	100% 100%
03-NEV-80-59.6/59.9 03-3J1904 SIMG-0804-(214)0 --()		NEVADA COUNTY NEAR CISCO GROVE FROM 0.1 MILE EAST OF ROUTE 20 TO 2.3 MILES WEST OF EAGLE LAKES ROAD PLACE THREE BEAM BARRIER AND CONCRETE BARR	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)605-9532	MARTIN, ANDREW 33 DEPOT ST PO BOX 1807 COLFAX CA 95713 (530)812-6343	\$522,135 \$517,324 \$0	05/19/23 06/16/23 08/22/23 09/05/23  COMPLETED	100% 100%
03-NEV-80-165.0/1.5 03-0L2704		AN EMERGENCY PROJECT TO REPAIR STORM DAMAGED PAVEMENT DIR'S EMERGENCY F.A. NEV 80 RUTTING 2	Q&D CONSTRUCTION LLC 1050 SOUTH 21ST STREET SPARKS, NV 89431	STELLHORN, RANDY 10183 TRUCKEE AIRPORT RD. STE 202 TRUCKEE, CA 96161 (530)919-3936	\$20,185,000 \$0 \$0	08/11/23 09/27/23 08/31/24	0% 0%
20.XX 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 31  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-0-/0 03-4J7204		SITE PREPARATION, COLDPLANE ASPHALT CONCRETE PAVEMENT, HOT MIX ASPHALT, TRAFFIC CONTROL, AND INCIDENTAL WORK. DIR'S EMERGENCY F.A. TRUCKEE PAVEMENT	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVENUE SPARKS, NV 89431	ZAMANIAN, AMIR 10183 TRUCKEE AIRPORT RD., SUITE 202 TRUCKEE, CA 96161 (916)825-2322	\$7,685,000 \$5,121,966 \$0	04/21/23 05/26/23 10/16/32	70% 67%
20.XX 201130							
03-PLA-49-2.2/2.4 03-1H2404 SNHG-P049-(186)E --()		IN PLACER COUNTY IN AUBURN FROM 0.1 MILE SOUTH OF THE INTERSECTION OF ROUTE 49 AND LINCOLN WAY / BORLAND AVENUE TO LINCOLN WAY REALIGN ROADWAY AND CONSTRUCT	LAMON CONSTRUCTION 871 VON GELDERN WAY; YUBA CITY CA 95991 (530)845-2282	ANDREW MARTIN 33 DEPOT ST PO BOX 1807 COLFAX CA, 95713 (530)346-9676	\$5,051,007 \$1,026,431 \$155,171	05/27/22 06/29/22 03/12/24	10% 20%
03-PLA-80-.1/2.2 03-3F23U4 ACIM-0803-(252)E --()		PLACER COUNTY IN ROSEVILLE FROM 0.1 MILE WEST OF RIVERSIDE AVENUE OVERCROSSING TO 0.3 MILE EAST OF DOUGLAS BOULEVARD OVERCROSSING ROADWAY EXCAVATION, PLACE C12-AB, HMA, STR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	SAMPSON, TAD 33 DEPOT ST. PO BOX 1807 COLFAX CA 95713 (916)799-4858	\$36,691,935 \$583,606 \$557,024	05/25/23 06/16/23 08/22/24	5% 2%
03-PLA-80-.4/.4 03-1J5004		IN PLACER COUNTY ON I-80 IN ROSEVILLE AT THE EB ON RAMP FROM AUBURN BLVD. INSTALL RAMP METERING.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVE.; COMPTON CA 90221 (310)669-8949	JUSTIN KUNERT 2520WARREN DR STE A ROCKLIN CA 95677 (530)812-6938	\$314,551 \$237,292 \$0	01/04/22 01/24/22 05/19/23	95% 75%
03-PLA-80-19.0/33.3 03-2G8604		PLACER COUNTY 0.6 MILE EAST OF AUBURN FROM 0.1 MILE EAST OF RUSSELL ROAD OVERCROSSINGTO 0.2 MILE EAST OF ROUTE 174/80 SEPARATION RHMA, COLD PLANE AC PVMT, & MODIFYING TRAF	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)289-1745	KUNERT, JUSTIN 33 DEPOT ST, PO BOX 1807 COLFAX, CA 95713 (530)812-6938	\$8,529,113 \$6,121,141 \$799,184	05/09/23 05/25/23 10/13/23	74% 72%
03-PLA-80-20.0/7 03-4J5604		SITE PREPARATION, COLD PLANE OPEN GRADED PAVEMENT, STRIPING TRAFFIC CONTROL AND INCIDENTAL WORK DIR'S EMERGENCY F.A. STORM DAMAGED PAVEMENT	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY YUBA CITY, CA 95991	KUNERT, JUSTIN 2520 WARREN DR. SUITE A ROCKLIN, CA 95677 (530)812-6938	\$7,000,000 \$6,633,776 \$0	03/08/23 04/27/23 10/12/23	74% 95%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 32  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-193-3.9/9.8 03-2G6304		PLACER COUNTY NEAR LINCOLN TO NEWCASTLE ATVARIOUS LOCATIONS FROM 0.2 MILE WEST OF FOWLER ROAD TO TAYLOR ROAD INSTALL CURED-IN-PLACE PIPELINERS.	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LANE COVELO CA 95428 (707)513-6010	CLARK, MARTIN 33 DEPOT ST, PO BOX 1807 COLFAX, CA 95713 (916)825-6388	\$328,360 \$38,652 \$0	05/31/23 06/27/23 09/11/23	10% 13%
03-PLA-5731-/50.7 03-1J8504		PLACER COUNTY AT BLUE CANYON AT THE CALTRANS WHITMORE MAINTENANCE STATION AT 7748 WHITMORE ROAD REPLACE CARPORT ROOF AT MAINTENANCE STATIO	P N P CONSTRUCTION, INC 100 CROTHER APPLEGATE CA 95703 (916)416-8381	ANDREW MARTIN 33 DEPOT ST, PO BOX 1807 COLFAX, CA 95713 (530)346-9676	\$709,544 \$683,705 \$603	06/28/22 08/17/22 09/18/23	96% 97% SUSPENDE
03-SAC-5-.2/34.3 03-4F6404 SNHG-X067-(080)E --()		IN SACRAMENTO COUNTY ON ROUTES 5, 80 AND 99 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL AND	DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$2,647,135 \$2,313,487 \$0	04/19/19 05/21/19 11/22/19	100% 87% SUSPENDE
03-SAC-5-9.7/24.9 03-0H10U4 BLIM- 005-(349)E --()		IN SACRAMENTO, FROM 1.1 MILES SOUTH OF ELK GROVE BLVD OVERCROSSING TO ROUTE 50 AT AMERICAN RIVER BR (BR#24- 68) ROADWAY REHABILITATION, CONSTRUCT	NOR CAL PAVING 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	CHARLIE MAHAN 1016 NORTH MARKET BLVD. STE.60 SACRAMENTO, CA 95834 (530)682-6707	\$297,134,612 \$287,838,864 \$0	05/01/19 05/31/19 05/22/23	100% 97% SUSPENDE
03-SAC-5-22.4/22.9 03-2H1304 ACIM-0056-(359)E --()		IN THE CITY OF SACRAMENTO, FROM SOUTH OF BROADWAY TO 0.12 MILE SOUTH OF R STREET. HIGHWAY PLANTING REHABILITATION.	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DR.; HERCULES CA 94547 (510)741-9226	CHANDER, RAKESH 3855 N FREEWAY BLVD SUITE 120 SACRAMENTO, CA 95834 (916)799-2649	\$1,613,863 \$946,510 \$231,836	07/19/22 08/19/22 12/31/23	93% 58%
03-SAC-5-22.4/24.9 03-3H3904		SACRAMENTO COUNTY IN SACRAMENTO AT THE SOUTH CONNECTOR UNDERCROSSING (BRIDGE NO.24-0267) STRUCTURAL STEEL BRIDGE AND PRESTRESS STEE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	EISSA, HANI 3855 N. FREEWAY BLVD SACRAMENTO, CA 958343/21/2023 (916)416-7513	\$6,026,674 \$1,654,675 \$365,572	09/21/22 10/04/22 01/20/24	32% 27% SUSPENDE



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 33  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-22.8/23.7 03-2J7604		SACRAMENTO COUNTY IN SACRAMENTO ON ROUTE 5FROM 0.6 MILE SOUTH OF CAPITAL MALL SEPARATOR TO 0.3 MILE NORTH OF CAPITOL MALL SEPARATO INSTALL INERT MATERIAL & FENCING AND PAINT	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688	TJI, JONY 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (530)821-8282	\$5,224,629 \$1,919,225 \$988,575	04/07/23 04/24/23 12/24/23	52% 37%
03-SAC-5-26.9/0 03-3J2304		SACRAMENTO COUNTY IN SACRAMENTO AT SAN JUAN ROAD UNDERCROSSING REMOVE UNEVEN PAVEMENT ON RAMP & INSTALL A	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550		\$573,315 \$0 \$0	05/19/23 06/21/23	0% 0%
03-SAC-5-27.6/29.5 03-4H5814 ACIM-0056-(360)E --()		SACRAMENTO COUNTY IN AND NEAR SACRAMENTO FROM 0.5 MILE SOUTH OF ARENA BOULEVARD OVERCROSSING TO 0.4 MILE SOUTH OF 99/5 INTERCHANGE ROADWAY EXCAVATION, PLACE CL2 AB, HMA & RH	DESILVA GATES CONSTRUCTION LLCEISSA, HANI 11555 DUBLIN BLVD. DUBLIN CA 94568 (916)416-7513	3855 N. FREEWAY BLVD SACRAMENTO, CA 95834 (916)416-7513	\$28,700,182 \$3,123,277 \$615,538	02/28/23 04/20/23 02/16/24	26% 11%
03-SAC-12-/.5 03-3J3304		THE RIO VISTA BRIDGE (BR # 23-0024) STATE ROUTE 12, NEAR POSTMILE 0 TO 0.5 IN SACRAMENTO COUNTY RIO VISTA BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 95510	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4829	\$16,200,000 \$5,570,940 \$0	09/26/22 11/09/22 07/26/23	100% 34% OVER RUN
20.202011 31							
03-SAC-50-.2/6.1 03-0H08U4		IN SACRAMENTO COUNTY ON ROUTE 50 FROM I-5 JUNCTION TO WATT AVE. ADD HIGH OCCUPANCY VEHICLE LANE AND	FLATIRON WEST, INC. 1200 CONCORD AVE, SUITE 250 CONCORD, CA 94520 (707)742-6000	ROGERS, JIM 2520 WARREN DRIVE SUITE A ROCKLIN CA 95677 (916)717-1533	\$390,437,642 \$291,991,914 \$6,071,852	04/29/20 06/30/20 09/26/24	73% 75%
03-SAC-50-2.5/3.2 03-3H3304		IN YOLO COUNTY AND SACRAMENTO COUNTY ON ROUTE 50 FROM JEFFERSON BLVD TO 1.3 MILES EAST OF FOLSOM BLVD IMPROVE COMMUNICATIONS AND INSTALL	STUDEBAKER BROWN ELECTRIC, INC. 3237 RIPPEY ROAD STE.100; LOOMIS CA 95650 (916)259-2395	JODY PHILLIPS 3976 DUROCK ROAD STE 102A SHINGLE SPRING CA 95682 (916)799-7951	\$27,871,095 \$27,364,063 \$0	08/20/21 09/24/21 09/07/23 09/19/23	100% 100% COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 34  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-7.5/23.1 03-2J0904 SNHG-P050-(156)E --()		SACRAMENTO AND EL DORADO COUNTIES AT VARIOUS LOCATIONS FROM BRADSHAW ROAD OVERCROSSING TO RED HAWK PARKWAY OFF RAMP SEPARATION CAM INSTALL TRAFFIC STRIPING AND PAVEMENT MARK	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA CA 95742	SELVENDRAN, MANOHARAN 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)218-3679	\$429,128 \$78,948 \$78,948	06/28/22 08/15/22 11/14/23	11% 18%
03-SAC-51-.2/3.5 03-3F0704 ACNH-P051-(039)E --()		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD AMERICAN RIVER BR DECK REPLACEMENT	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE 585 WEST BEACH STREET WATSONVILLE CA 95076	JOHN RUZIC 1610 ARDEN WAY STE 277 SACRAMENTO CA 95815 (530)649-7022	\$131,049,478 \$8,803,245 \$8,803,245	08/28/23 08/28/23 07/01/26	1% 7%
HA21							
03-SAC-51-2.0/3.3 03-3F0734		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD DREDGE, CONSTRUCT IN-WATER FOUNDATION.	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE 585 WEST BEACH STREET WATSONVILLE CA 95076 (530)693-2155	DEAN ELGHASSEIN 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)768-3597	\$50,361,024 \$49,322,349 \$668,730	06/28/22 06/28/22 03/13/24	58% 98%
03-SAC-51-2.0/.2 03-4J5004		SITE PREPARATION, CLEAN JOINT OPENINGS, REPAIR HINGE DIAPHRAGMS AND GIRDERS, TRAFFIC CONTROL, AND INCIDENTAL WORK DIR'S EMERGENCY SAC 51 FORT SUTTER	MCM CONSTRUCTION, INC P.O. BOX 620 NORTH HIGHLANDS, CA 95660	EISSA, HANI 3855 N. FREEWAY BLVD SACRAMENTO, CA 95834 (916)416-7513	\$1,413,000 \$0 \$0	05/08/23 07/20/23 08/15/23	0% 0%
20.XX 201130							
03-SAC-51-2.0/3.5 03-3F0714		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD ACCESS TO THE AME CLEAR EXISTING VEGETATION AND REMOVE EXIST	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE PO BOX 742478 LOS ANGELES CA 90074	DEYAEDDEN ELGHASSEIN 3855 N FREEWAY BLVD NO 120 SACRAMENTO CA 95834 (916)768-3597	\$11,694,003 \$11,060,984 \$762	01/26/22 01/26/22 09/27/23	93% 94%
03-SAC-51-2.0/3.5 03-3F0724		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD GIRDERS THAT WILL STRUCTURES PROCUREMENT	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE PO BOX 742478 LOS ANGELES CA 90074	DEAN ELGHASSEIN 3855 N FREEWAY BLVD. SUITE 120 SACRAMENTO CA 95834 (916)768-3597	\$10,899,050 \$8,165,511 \$432,210	04/22/22 04/22/22 10/16/23	94% 75%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 35  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-51-5.6/5.9 03-3H7304 HSNH-P051-(038)E --()		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.1 MILE NORTH OF MARCONI AVENUE TO HOWE AVENUE HMA, CLASS 2 AB, RDWY EXC, RCP AND CONCRET	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260  SACRAMENTO CA 95826		\$2,683,497 \$0 \$0	06/30/23 08/16/23	0% 0%
03-SAC-99-12.7/24.3 03-0H6704 ACNH-X067-(084)E --()		IN SACRAMENTO COUNTY IN AND NEAR ELK GROVE AND SACRAMENTO, ON RTE 99 FROM GRANT LINE RD TO RTE 50 AND ON RTE 51 FROM RTE 50 TO 0.1 INSTALL FIBER OPTIC CABLE.	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	SAED, MASOUD 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)218-4829	\$16,734,756 \$12,095,316 \$1,061,519	06/17/22 07/29/22 11/09/23	73% 72%
03-SAC-99-17.2/24.2 03-2J7704		SACRAMENTO COUNTY IN SACARAMENTO AT VARIOUS LOCATIONS ON ROUTE 99 FROM STOCKTON BOULEVARD ONRAMP OVERCROSSING TO THE BROADWAY UNDE PAVE SLOPE (PRECAST CONC PANEL), ANTI-GRAFF	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD  LIVERMORE CA 94550	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO, CA (530)218-4829	\$6,745,104 \$6,343,919 \$176,946	07/14/22 08/17/22 10/04/23	96% 94%
03-SAC-99-18.0/24.1 03-2J7804		SACRAMENTO COUNTY IN AND NEAR SACRAMENTO AT VARIOUS LOCATIONS FROM 0.3 MILE NORTH OF MACK ROAD OVERCROSSING TO 0.1 MILE SOUTH OF B INSTALL ART PANELS, AESTHETIC FENCING & AD	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4829	\$3,201,000 \$1,370,809 \$385,986	02/09/23 03/03/23 02/16/24	38% 43%
03-SAC-99-50.0/8.3 03-4J1504		ON STATE ROUTE 99 NEAR POSTMILE 5.0 TO 8.3 IN SACRAMENTO COUNTY DIR'S EMERGENCY FA SAC 99 STORM DAMAGE	GRANITE CONSTRUCTION COMPANY PO BOX 50085  WATSONVILLE CA 95077	SAED, MASOUD 2777 DEL MONTE ST. WEST SACRAMENTO CA 95691 (530)218-4829	\$2,000,000 \$327,776 \$0	01/06/23 02/28/23 10/31/23	100% 16%
20.20 201130							OVER RUN
03-SAC-160-10.0/6 03-4J8104		SITE PREPARATION, WATER DIVERSION SYSTEM, EXCAVATION, SHORING, REPLACE CULVERT, BACKFILL, MINOR PAVING SAC 160 SINKHOLE	GEORGE REED, INC. 140 EMPIRE AVE  MODESTO, CA 95354	SAED, MASOUD 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (530)218-4829	\$570,000 \$155,425 \$0	05/12/23 07/05/23 09/20/23	100% 27%
20.XX 201130							OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 36  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SIE-49-25.0/3.5 03-4J2004		STABILIZE FAILED SLOPE, REMOVE EXISTING FAILED CRIB WALL AND OTHER DEBRIS, CONSTRUCT A VIADUCT. DIR'S EMERGENCY F.A. SIE 49 DEPOT HILL SLIPOUT	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	PLAZA, RENEE 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (530)265-9864	\$3,185,000 \$2,853,626 \$0	01/20/23 03/10/23 09/26/23	99% 90%
20.20 201130							
03-SUT-99-39.2/41.4 03-3F99U4 ACNH-P099-(649)E --()		IN SUTTER COUNTY, IN AND NEAR LIVE OAK, FROM SOUTH OF COLEMAN AVENUE TO NEVADA STREET (NORTH INTERSECTION). REHABILITATE PAVEMENT, IMPROVE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD.; DUBLIN CA 94568 (925)829-9220	DWAYNE GRANDY 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7814	\$34,464,634 \$33,776,012 \$0	05/15/20 06/09/20 08/31/23	99% 100%
03-VAR-50-7.6/7.8 03-0J9234 HSNH-000C-(541)E --()		SACRAMENTO AND SUTTER COUNTIES AT VARIOUS LOCATIONS INSTALL DELINEATION FOR BIKE AND BUS LANE	CENTRAL COAST FINANCIAL GROUP INC. 17750 WARDS FERRY RD SONORA CA 95370	SAED, MASOUD 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)218-4829	\$2,341,997 \$2,381,129 \$0	12/15/22 01/13/23 08/30/23 09/07/23	100% 100% COMPLETED
03-VAR-149-/5.3 03-0J3504		IN BUTTE, YUBA AND SUTTER COUNTIES ON ROUTES 65, 70, 99, 149 AND 191 AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CAMP FIRE MISSION TASKS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661	GRANDY, DWAYNE 2707 NOTRE DAME BLVD., CHICO, CA 95928 (530)713-7814	\$2,485,000 \$1,828,973 \$0	06/14/19 07/24/19 03/29/21	100% 74%
20.20 201130							
03-VAR-999-/0 03-1J0104 HSNH-000C-(540)E --()		SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS CONSTRUCT CURB RAMPS, SIDEWALKS AND MODIFY	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS ROAD CONCORD CA 94520	PHILLIPS, JODY 3976 DUROCK RD STE 102A SHINGLE SPRINGS, CA 95682 (916)416-7612	\$2,198,888 \$311,031 \$311,031	10/14/22 11/16/22 12/17/24	3% 14% SUSPENDED
03-VAR-999-/0 03-4H9504		IN SACRAMENTO COUNTY AT FOUR BRIDGES (BR# 24-51/52/53/121). DIR'S EMERGENCY L.B. REPAIR AND MODERNIZE ELECTROMECHANICAL BR.	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	SAED, MASOUD 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)218-4829	\$19,985,000 \$13,541,672 \$66,286	03/01/19 05/03/19 09/06/23	100% 68% OVER RUN
20.80 315000							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 37  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-2G5504		BUTTE, COLUSA, AND GLENN COUNTIES AT VARIOUS LOCATIONS PLACE AND FURNISH POLYESTER CONCRETE AND R	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510		\$4,350,000 \$0 \$0	06/13/23 07/24/23	0% 0%
03-VAR--/0 03-2G5304		PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS REPAIR UNSOUND CONC, PLACE POLYESTER CONC	DEES BURKE ENGINEERING CONSTRUCTORS, LLC 207 W STATE STREET ONTARIO CA 91762	KUNERT, JUSTIN 2520 WARREN DR SUITE A ROCKLIN, CA 95677 (530)812-6938	\$1,992,777 \$1,876,121 \$35,708	05/11/23 05/31/23 10/02/23	84% 92%
03-VAR--/0 03-0H4204		VARIOUS LOCATIONS IN DISTRICT 3. REPAIR EXISTING CONTINUOUS COUNT	TENNYSON ELECTRIC, INC. 7275 NATIONAL DR SUITE A-2; LIVERMORE CA 94550 (925)606-1038	CHANDER, RAKESH 3855 NORTH FREEWAY BLVD SACRAMENTO, CA 95834 (916)263-4916	\$7,991,345 \$7,841,604 \$0	05/07/20 07/02/20 12/31/22	89% 98%
03-VAR--/0 03-3H93U4 ACNH-P070-(143)E --()		IN YUBA AND BUTTE COUNTIES, ABOUT 11 MILES NORTH OF MARYSVILLE, ON STATE ROUTE 70 FROM 0.8 MI NORTH OF CHANDLER RD TO E GRIDLEY RD INSTALL SOFT BARRIER; CONSTRUCT TWO	A. TEICHERT & SON, INC. M.C.M. CONSTRUCTION, INC. (JOINT VENTURE) 3500 AMERICAN RIVER DRIVE; SACRAMENTO CA 95864 (530)867-1477	ANTHONY GRANADOS/JOHN SCOTT 2707 NOTRA DAME BLVD CHICO, CA 95928 (530)682-6584	\$39,829,752 \$38,903,064 \$236,080	07/15/21 08/18/21 10/05/23	96% 95%
03-VAR--/0 03-2G5204		NEVADA, PLACER AND SIERRA COUNTIES AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND REPLA	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SAMPSON, TAD 33 DEPOT ST PO BOX 1807 COLFAX CA, 95713 (916)799-4858	\$3,656,000 \$1,965,832 \$1,307,124	05/22/23 06/16/23 11/28/23	34% 54%
03-VAR--/0 03-2G8704		NEVADA, PLACER, YOLO, SACRAMENTO, AND SOLANO COUNTIES AT VARIOUS LOCATIONS MODIFY CHANGEABLE MESSAGE SIGN SYSTEMS.	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577		\$1,585,000 \$0 \$0	05/15/23 06/16/23	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 38  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-2G8804		EL DORADO, PLACER, AND SACRAMENTO COUNTIESAT VARIOUS LOCATIONS MODIFY CHANGEABLE MESSAGE SIGN SYSTEMS.	STUDEBAKER ELECTRIC, INC. 3237 RIPPEY ROAD  LOOMIS CA 95660		\$1,531,050 \$0 \$0	05/11/23 06/16/23	0% 0%
03-VAR--/0 03-2G8504		SACRAMENTO, SUTTER, AND YUBA COUNTIES AT VARIOUS LOCATIONS PLACE TRAFFIC STRIPE AND PAVEMENT MARKINGS	STERND AHL ENTERPRISES LLC 11861 BRANFORD STREET  SUN VALLEY CA 91352 (818)834-8199	TJI, JONY 3855 N FREEWAY BLVD SACRAMENTO CA 95834 (530)821-8282	\$1,615,275 \$1,504,837 \$1,030,424	05/16/23 05/25/23 09/07/23	42% 93%
03-VAR--/0 03-2G7704		SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS PLACE TRAFFIC STRIPE AND PAVEMENT MARKINGS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE  RANCHO CORDOVA CA 95742	SAED, MASOUD 2777 DEL MONTE STREET WEST SACRAMENTO CA 95691 (530)218-4829	\$934,661 \$0 \$0	04/21/23 06/05/23	0% 0%
03-VAR--/0 03-2G8404		PLACER AND YUBA COUNTIES AT VARIOUS LOCATIONS PLACE TRAFFIC STRIPE AND PAVEMENT MARKINGS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE  RANCHO CORDOVA CA 95742	SAMPSON, TAD 33 DEPOT STREET, PO BOX 1807 COLFAX, CA 95713 (916)799-4858	\$1,081,572 \$478,912 \$119,221	05/10/23 06/08/23 10/04/23	67% 44%
03-VAR--/0 03-2G7804		NEVADA, PLACER, SACRAMENTO, SUTTER, YOLO, AND YUBA COUNTIES AT VARIOUS LOCATIONS PLACE PAVEMENT MARKINGS AND ROADSIDE SIGNS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE  RANCHO CORDOVA CA 95742		\$1,490,246 \$0 \$0	05/11/23 06/09/23	0% 0%
03-YOL-5-66.0/6.6 03-4J0304		YOL/5/R6.64 RTE 5 NB & SB NEAR COUNTY RD 101 UC BR NO 22-169 ADJACENT TO RTE 5/16 SEPARDIR'S EMERGENCEY F.A. RPR CULVERT THE MEDIAN,ROADWAY,DOWNDRAIN	GRANITE CONSTRUCTION COMPANY PO BOX 50085  WATSONVILLE CA 95077	SAED, MASOUD 2777 DEL MONTE ST WEST SACRAMENTO CA 95691 (530)218-4829	\$500,000 \$299,783 \$0	10/14/22 12/28/22 08/31/23	100% 60%
20.20 201130							OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 39  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-50-/2.5 03-4F6504 ACNH-X113-(036)E --()		YOLO COUNTY IN AND NEAR WEST SACRAMENTO ONROUTE 80 FROM 1.7 MILES EAST OF MACE BOULEVARD OVERCROSSING TO SACRAMENTO RIVERBRIDGE AN CRCP, HMA (TYPE A), RDWY EXC, CLASS 2 AB,	FLAT-IRON TEICHERT A JOINT VENTURE 1200 CONCORD AVENUE SUITE 465 CONCORD CA 94520 (707)742-6000	TECLE, DANIEL 1016 N. MARKET BLVD STE 50/60 SACRAMENTO, CA 95834 (916)801-3455	\$206,454,409 \$19,593,130 \$14,552,601	02/14/23 03/17/23 07/29/25	9% 9%
03-YOL-113-10.1/10.8 03-2G7204		YOLO COUNTY IN WOODLAND FROM 0.1 MILE SOUTH OF EAST WOODLAND OVERHEAD TO 0.1 MILE SOUTH OF S5/S113 CONNECTOR UNDERCROSSING JOINTED PLAIN CONC PVMT, INDIVIDUAL SLAB R	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	PHILLIPS, JODY 3976 DUROCK RD STE 102A SHINGLE SPRINGS, CA 95682 (916)799-7951	\$2,203,744 \$0 \$0	05/19/23 06/21/23 08/22/23	0% 0%
03-YOL-128-10.0/6 03-4J6804		SITE PREP, EARTHWORK, ROCK SLOPE PROTECTION, TEMP SHORING SYSTEM, SOLDIER PILE TIE BACK WALL, HMA DIKE, GUARDRAIL DIR'S EMERGENCY 128 SLIPOUTS	TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION PO BOX 13557 SACRAMENTO, CA 95853	TECLE, DANIEL 1016 NORTH MARKET BLVD, SUITE 50/60 SACRAMENTO, CA 95814 (916)801-3455	\$3,685,000 \$936,724 \$0	04/01/23 05/11/23 10/30/23	56% 94%
20.XX 201130							
03-YUB-20-13.3/18.2 03-0A5704 ACNH-P020-(191)E --()		IN YUBA COUNTY FROM MARYSVILLE ROAD TO THE YUBA RIVER BRIDGE ROADWAY REHABILITATION AND SHOULDER	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	GARRETT GRIFFITH 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$40,231,561 \$39,423,027 \$0	01/02/20 01/22/20 11/01/23	100% 95% OVER RUN
03-YUB-65-.5/1.8 03-0H3704		YUBA COUNTY NEAR WHEATLAND FROM 0.2 MILE SOUTH OF MAIN STREET TO GRASSHOPPER SLOUGHBRIDGE PLACE HMA, RHMA & CONC CURB/SIDEWALK, INST	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$7,000,278 \$0 \$0	06/08/23 06/29/23	0% 0%
03-YUB-70-14.8/15.7 03-0H1614 ACNH-P070-(147)E --()		YUBACOUNTY IN MARYSVILLE FROM 14TH STREET TO 0.1 MILE NORTH OF CEMETERY ROAD STRUCTURE CONCRETE (PUMPING PLANT)	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478 (916)855-4400	MANOHARAN, SELVENDRAN 379 COLUSA AVENUE YUBA CITY , CA 95991 (530)218-3679	\$11,364,565 \$3,956,279 \$3,956,279	07/18/23 07/18/23 05/20/24	20% 35%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 40  
09/28/23

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-70-16.2/25.8 03-4F38U4 HSNH-P070-(144)E --()		IN YUBA COUNTY NEAR MARYSVILLE FROM 0.2 MILE NORTH OF LAURELLEN ROAD TO SOUTH HONCUT CREEK BRIDGE. WIDEN SHOULDERS AND IMPROVE CLEAR	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD.  DUBLIN CA 94568 (925)829-9220	GARRETT GRIFFITH 379 COLUSA AVENUE YUBA CITY,CA 95991 (530)682-3842	\$58,123,534 \$47,504,778 \$5,193,708	11/04/21 11/30/21 01/11/24	72% 81%

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$1,893,993,330</u>	<b>Completed to Date:</b>	<u>\$1,185,005,288</u>	<b>Work This Month:</b>	<u>\$65,988,847</u>
----------------	------------------------------	------------------------	---------------------------	------------------------	-------------------------	---------------------



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 41  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-0-/0 04-0K7704 HSNH-000C-(542)E --()		IN ALAMEDA AND CONTRA COSTA COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS UPGRADE ADVANCE WARNING SIGNS TO	HIGHWAY SPECIALTY COMPANY INC 6591 EASTSIDE ROAD REDDING CA 96001 (510)385-7081	CHAMPANERIA, VINAY 3847 BREAKWATER AVENUE HAYWARD, CA 94545 (510)385-7081	\$4,710,230 \$2,225,102 \$406,124	02/06/23 03/03/23 04/09/24	8% 48%
04-ALA-0-/0 04-3Y1904		DISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDISTRICT SOUTH-WIDE REPAIR OF ELECTRICAL EDISTRICT SOUTH- WIDE REPAIR OF ELECTRICAL EDIR' REPAIR KNOCKED DOWN ELECTRICAL ASSETS- POL	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY RD SAN JOSE, CA, 95133 (408)886-0335	MALONZO, GENE EARL 1007 KNOX AVE SAN JOSE, CA 95122 (408)595-4015	\$1,365,500 \$0 \$0	01/20/23 03/29/23 12/31/23	0% 0%
20.20.201 130							
04-ALA-13-6.7/7.2 04-4J4904 SNHG-P013-(039)E --()		ALAMEDA COUNTY IN OAKLAND FROM 0.2 MILE NORTH OF LINCOLN AVENUE OVERCROSSING TO 0.2 MILE SOUTH OF PARK BOULEVARD OVERCROSSING CONSTRUCT CONCRETE BARRIERS AND BARRIER SL	GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	RANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$4,297,821 \$1,950,125 \$72,340	01/09/23 01/19/23 01/17/24	55% 45%
04-ALA-13-8.4/12.6 04-0J4704 SNHG-000C-(524)E --()		IN VARIOUS CITIES, ON ROUTES 13, 61, AND 123 AT VARIOUS LOCATIONS; ALSO IN CONTRA COSTA COUNTY, ON ROUTE 123, AT EUREKA AVENUE. CROSSWALK SAFETY ENHANCEMENTS.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	SENG, TA 3401 REGATTA BLVD RICHMOND, CA 94804 (925)766-5224	\$3,615,244 \$3,291,714 \$0	08/24/21 09/24/21 12/31/23	99% 92%
04-ALA-13-8.9/8.9 04-3Y1104		REPAIR ROADWAY SLOPE SLIPOUTS DIR'S ORDER EMERGENCY F.A. REPAIR ROADWAY SLOPE SLIPOUTS	BAY CITIES PAVING & GRADING, INC 1450 CIVIC CT BLG B #400 CONCORD, CA 94520 (925)446-6051	SINGH, JASMANINDER 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6079	\$615,000 \$507,717 \$0	01/16/23 04/03/23 08/23/23	80% 83%
20.20.201 130							
04-ALA-13-10.7/13 04-2G4614 ACNH-P013-(138)E --()		ALAMEDA COUNTY IN BERKELEY AT VARIOUS LOCATIONS FROM DOMINGO AVENUE TO MABEL STREET RECONSTRUCT ADA CURB RAMPS.	ACCURATE EARTHWORKS, INC. 501 CESAR CHAVEZ SUITE 212A SAN FRANCISCO CA 94124 (714)423-5566	SENG, TA 3401 REGATTA BLVD RICHMOND, CA 94804 (925)766-5224	\$777,321 \$0 \$0	01/26/23 04/17/23 12/31/23	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 42  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-24-5.9/0 04-1Y0904		ALAMEDA COUNTY IN OAKLAND AT THE CALDECOTT TUNNEL REPAIR BUCKLED SUNLIGHT CONTROL LOUVERS.	BROSAMER & WALL, INC. 1777 OAKLAND BLVD.  WALNUT CREEK CA 94569 (925)932-7900	WU, ROMMONEY 3401 REGATTA BLVD. RICHMOND, CA 94804 (916)425-7894	\$846,890 \$0 \$0	06/21/23 09/01/23 11/03/23	0% 0%
04-ALA-24-5.9/6.2 04-0AC904		IN ALAMEDA AND CONTRA COSTA COUNTIES, IN OAKLAND AND ORINDA, AT THE CALDECOTT TUNNELS DIR'S ORDER EMERGENCY F.A. INSTALL MD VOLTAGE ELECT GENERATOR SYSTEMS	BENTANCOURT BROS. CONSTRUCTION, INC. 8015 WEST 11TH STREET TRACY, CA 95304 (209)832-7631	SADEGHI-NEDJAD, AMIR- FARDIN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)459-2581	\$14,725,000 \$11,448,231 \$0	02/14/20 02/14/20 07/31/23	100% 78% OVER RUN
20.20.201 130							
04-ALA-24-59.0/6.2 04-1Q8404		NEAR OAKLAND AT THE CALDECOTT TUNNEL RPR FIRE PROTECT, VENT, ELECT SYST & SCADA	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST.  OAKLAND, CA 94621 (510)632-3173	SADEGHI-NEDJAD, AMIR- FARDIN 5675-B GIBRALTER DRIVE PLEASANTON, CA 94588 (510)459-2581	\$17,485,000 \$13,909,872 \$0	09/13/18 09/13/18 07/31/23	100% 80% OVER RUN
20.20.201 130							
04-ALA-61-19.8/21.2 04-2K7104		IN THE CITY OF ALAMEDA, FROM BROADWAY/ENCINAL AVENUE TO SHERMAN STREET CAPM, UPGRADE ADA CURB RAMPS,	GALLAGHER & BURK INC. 344 HIGH STREET;  OAKLAND CA 94601 (510)846-3679	MCMASTERS, RICHARD 3847 BREAKWATER AVENUE HAYWARD CA 94545 (510)867-4471	\$5,209,489 \$3,934,488 \$147,100	03/08/22 04/01/22 01/12/24	70% 73%
04-ALA-80-1.9/4 04-2J8304		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL TRANSPORTATION MANAGEMENT	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A;  VACAVILLE CA 95688 (707)449-3604	PERNG, REBECCA 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007	\$2,561,266 \$2,586,848 \$0	12/30/20 02/02/21 04/30/23 09/22/23	100% 100% OVER RUN
04-ALA-80-5.7/6 04-3W9304		ALAMEDA COUNTY IN BERKELEY FROM 0.1 MILE WEST TO 0.2 MILE EAST OF UNIVERSITY AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION SYSTEM, RO	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD  ORANGE CA 92868 (714)939-6600	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND CA. 94804 (510)385-6755	\$2,120,678 \$1,449,424 \$72,549	02/24/23 03/22/23 09/30/26	10% 68%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 43  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-6.4/6.6 04-0A7714 ACIM-080 -(119)E --()		IN ALAMEDA COUNTY IN AND NEAR BERKELEY FROM 0.6 MILE NORTH OF UNIVERSITY AVENUE OVERCROSSING TO 0.1 MILE SOUTH OF GILMAN STREET U CONSTRUCT THE GILMAN	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	PERNG, REBECCA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6007	\$24,161,984 \$23,657,046 \$0	05/03/21 05/13/21 07/27/23	100% 99% OVER RUN
04-ALA-80-6.4/6.8 04-0A7724 ACIM-0801-(121)E --()		ON I-80 AT GILMAN STREET INTERCHANGE FROM 0.6 MILES NORTH OF UNIVERSITY AVENUE OC TO 0.5 MILE SOUTH OF EL CERRITO SEPARATION IN_ A CONSTRUCT DOUBLE ROUNDABOUTS AT	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	SENG, TA 3401 REGATTA BLVD. RICHMOND, CA 94804 (925)766-5224	\$27,160,705 \$13,604,352 \$1,031,842	01/04/22 01/27/22 01/29/24	44% 50%
04-ALA-80-7.6/8 04-0K1604 SIMG-0801-(998)E --()		ALAMEDA AND CONTRA COSTA COUNTIES IN ALBANY AND CROCKETT FROM 0.4 MILE SOUTH OFALAMEDA COUNTY LINE TO 0.2 MILE SOUTH OF POMONA STR CONSTRUCT RHMA, LIGHTING SYSTEM, AND CONCR	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	SENG, TA 3401 REGATTA BLVD. RICHMOND, CA 94804 (925)766-5224	\$55,089,000 \$4,856,693 \$3,030,411	02/08/23 03/02/23 10/31/24	15% 9%
04-ALA-80-/0 04-2Q2504 HSIM-X001-(667)E --()		IN ALAMEDA COUNTY ON ROUTE 80, 580, AND 680 AT VARIOUS LOCATIONS. APPLY HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	CHAHAL, HARPAL 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6091	\$2,151,660 \$1,797,566 \$0	12/13/22 01/06/23 11/17/23	44% 81%
04-ALA-84-.7/3.1 04-4J7504 SNHG-P048-(056)E --()		IN ALAMEDA COUNTY IN FREMONT FROM 0.7 MILE NORTH OF SAN MATEO COUNTY LINE TO 0.1 MILE SOUTH OF TOLL PLAZA INSTALL OUTER SEPARATION BARRIER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6083	\$13,881,215 \$11,432,861 \$43,045	07/07/22 08/02/22 01/11/24	49% 82%
04-ALA-84-12.0/15.5 04-2Y8404		CITY OF SUNOL REPAIR GUARDRAIL, REMOVE TREES AND DEBRIS REPAIR GUARDRAIL, REMOVE TREES AND DEBRIS	BAY CITIES PAVING & GRADING, INC 1450 CIVIC CT,#400 CONCORD, CA 94520 (925)687-6666	DIKE, EDDIE 5675 B GIBRALTAR DRIVE, PLEASANTON, CA 94588 (925)250-5611	\$1,525,000 \$846,976 \$0	12/31/22 03/01/23 09/30/23	100% 56% OVER RUN
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 44  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-13.0/13.6 04-160304 ACNH-P084-(054)E --()		ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR, STE A RANCHO CORDOVA CA 95742 (916)852-5530	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$19,568,186 \$17,908,344 \$166,975	11/17/20 12/15/20 05/14/24	75% 90%
HA21							
04-ALA-84-13.6/18 04-2A3324 HSNH-P084-(055)E --()		IN FREMONT, FROM ROUTE 238 (MISSION BOULEVARD) TO ROUTE 680. WIDEN SHOULDERS, INSTALL TRAFFIC	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT,BUILDING B #400 CONCORD, CA 94524-6227 (925)227-6296	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$19,711,254 \$19,607,304 \$28,533	02/22/21 03/11/21 03/22/24	43% 97%
04-ALA-84-17.9/22.9 04-297634		IN AND NEAR SUNOL, PLEASANTON AND LIVERMORE ON RTE 680 FROM 1.2 MI SOUTH TO 1.8 MI NORTH OF RTE 84 AND ON RTE 84 FROM 0.1 MI EAST WIDENING ROUTE 84 TO EXPRESSWAY AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT;BUILDING B #400 CONCORD, CA 94524-6227 (925)227-6296	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$138,093,953 \$87,819,590 \$2,574,163	02/19/21 03/11/21 07/16/25	25% 63%
04-ALA-92-2.4/6.8 04-0Y2404		ALAMEDA COUNTY IN HAYWARD FROM 0.2 MILE WEST OF SAN MATEO-HAYWARD TOLL PLAZA TO SANTA CLARA STREET COLD PLANE ASPHALT CONCRETE PAVEMENT AND P	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	SINGH, JASMANINDER 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6079	\$880,566 \$927,460 \$0	04/24/23 05/12/23 07/28/23	100% 97%
04-ALA-92-6.5/6.5 04-0Q4504		IN ALAMEDA COUNTY, IN HAYWARD, AT THE ROUTES 92/880 SEPARATION CONSTRUCT ROCK SLOPE PROTECTION AT	HOSELEY CORPORATION 96F PIER ADMIN BLDG STE 200 SAN FRANCISCO CA 94124 (415)404-8997	SAFI, SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$564,953 \$584,611 \$2,615	07/26/22 08/23/22 10/30/23	91% 99%
04-ALA-112-/1.8 04-0K4904 ACNH-X001-(668)E --()		ALAMEDA COUNTY IN SAN LEANDRO ON ROUTE 112FROM DOOLITTLE DRIVE TO EAST 14TH STREET AND ON ROUTE 185 FROM FAIRMONT DRIVE TO FARRELL COLD PLANE AND OVERLAY, UPGRADE CURB RAMPS	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	ZHANG, RUI 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6031	\$10,070,615 \$7,399,516 \$470,214	12/22/22 01/13/23 05/24/24	39% 74%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 45  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-185-9.8/10.1 04-2G7404 ACNH-P185-(004)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 55TH AVENUE TO 50TH AVENUE UPGRADE CURB RAMPS, SIDEWALKS, AND	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (415)454-7011	TSAN, KENNY 3847 BREAKWATER AVENUE HAYWARD, CA 94545 (510)847-9565	\$3,296,349 \$3,026,507 \$184,275	12/05/22 12/22/22 02/05/24	61% 90%
HB71							
04-ALA-260-1.1/1.9 04-2W7404		IN ALAMEDA COUNTY, AT THE POSEY- WEBSTER TUBES INSTALL FUEL CELL POWER SYSTEM INSTALL FUEL CELL POWER SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 95621	PANDHER, PARAMJIT 5675 GIBRALTAR DRIVE, SUITE B, PLEASANTON, 94588 (510)867-6694	\$9,544,000 \$2,770,644 \$0	09/06/21 01/11/22 12/29/23	86% 29%
20.20.201 130							
04-ALA-260-1.1/1.9 04-3K2004		IN OAK AND ALA AT POSEY WEBSTER TUBES RPR FIRE PROTECTION, VENT, ELECT SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST OAKLAND, CA 94621 (510)812-4031	PANDHER, PARAMJIT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$21,830,000 \$20,899,054 \$0	03/04/19 03/04/19 12/29/23	100% 96% OVER RUN
20.801350 000							
04-ALA-580-4.7/4.8 04-3Y5504		EFA CONTRACT TO REPAIR RW ON EB 580 PM4.7 TO 4.8 EFA CONTRACT TO REPAIR RW ON EB 580 PM4.7 DIR'S ORDER EMERGENCY F.A. REPAIR FAILED SLOPE AND CONSTRUCT NEW RW	VIKING CONSTRUCTION COMPANY, INC PO BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON CA 94588 (510)867-6694	\$2,800,000 \$1,865,068 \$0	03/20/23 05/31/23 12/29/23	100% 67% OVER RUN
20.20.201 130							
04-ALA-580-7.8/11 04-0Y2004		ALAMEDA COUNTY IN AND NEAR LIVERMORE AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE OVERHEAD TO 0.3 MILE WEST OF FIRST STREET OVE COLD PLANE AC PAVEMENT AND PLACE RHMA, AND	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	KAMKAR, REZA 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$7,221,219 \$0 \$0	06/23/23 08/02/23 12/13/23	0% 0%
04-ALA-580-26.2/26.2 04-2Y8604		ALA 580&680 VAR LOC , INCL EDEN CANYON & SHERDIAN, SUNOL GRADE - SLIPOUTS SLIDE AND SLIPOUT REPAIR ALONG WB 580 EDEN	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT, OAKLAND 94621	PANDHER, PARAMJIT 5675-B GIBRALTAR DR., PLEASANTON, CA (510)867-6694	\$1,045,000 \$819,302 \$0	01/03/23 02/08/23 11/26/23	100% 76% OVER RUN
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 46  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-43.1/43.1 04-3Y1304		IN ALAMEDA COUNTY IN THE CITY OF OAKLAND -IN ALAMEDA COUNTY IN THE CITY OF OAKLAND -IN ALAMEDA COUNTY IN THE CITY OF OAKLAND -DIR' PERFORM POLYURETHANE FOAM INJECTION, INSTA	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER COURT OAKLAND CA 94621 (510)792-1727	CHAHAL, HARPAL 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6091	\$1,325,000 \$488,297 \$0	01/16/23 05/26/23 03/31/24	0% 37%
20.20.201 130							
04-ALA-580-45.4/45.8 04-2K7904 ACNH-000C-(533)E --()		IN ALAMEDA AND SOLANO COUNTIES AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	BARTEL, DAVID 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-6755	\$1,449,349 \$1,074,066 \$0	09/28/21 10/22/21 08/01/25	37% 74%
04-ALA-580-/32.7 04-2Y8204		REPAIR AND REPLACE DAMAGED PUMP PLANT ALAMEDA COUNTY, ROUTE 77, OAKLAND, REPAIR AND REPLACE DAMAGED PUMP PLANT	PIPE AND PLANT SOLUTIONS, INC. 600 CASTRO STREET, SAN LEANDRO, CA 94577	CHAMPANERIA, VINAY 3847 BREAKWATER AVE. HAYWARD CA 94545 (510)385-7081	\$972,000 \$970,483 \$0	01/09/23 04/18/23 10/31/23	100% 99% OVER RUN
20.20.201 130							
04-ALA-580-/0 04-4J9404 ACIM-X001-(666)E --()		IN ALAMEDA COUNTY ON ROUTES 580 AND 205 FROM THE ALAMEDA/SAN JOAQUIN COUNTY LINE TO 0.7 MILE WEST OF GREENVILLE ROAD IN THE CITY HIGHWAY WORKER SAFETY IMPROVEMENTS.	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT., BLDG B #400; CONCORD CA 94520 (925)687-6666	PANDER, PARMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$1,595,035 \$1,501,606 \$111,751	11/03/22 12/01/22 10/06/23	82% 93%
04-ALA-680-2.1/M2.1 04-0Q6804 ACST-ER -(31T)0 --()		ALAMEDA COUNTY IN FREMONT AT MISSION BOULEVARD (680/262) SEPARATION REPLACE EMBANKMENT SLOPE WITH ROCK SLOPE P	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	KALIRAO, HAQIQAT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (916)634-6591	\$1,165,947 \$207,730 \$58,950	01/31/23 02/16/23 01/12/24	64% 18%
04-ALA-680-11.0/21.9 04-0Q30U4 ACIM-6801-(990) --()		IN ALAMED AND CONTRA COSTA COUNTIES AT SUNOL AND IN SAN RAMON FROM KOOPMANN ROAD UNDERCROSSING TO 0.9 MILE NORTH OF ALCOSTA BOULVA CONSTRUCT EXPRESS LANES AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BUILDING B #400 CONCORD CA 94520 (925)687-6666	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$176,948,385 \$35,480,538 \$5,676,067	11/23/22 12/13/22 01/26/27	13% 20%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 47  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-680-12.4/21.9 04-0J6204 ACIM- 680-(946)E --()		IN AND NEAR PLEASANTON AND DUBLIN, FROM_NORTH OF ROUTE 84 TO ALCOSTA BOULEVARD ROADWAY REHABILITATION.	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD;  WESTLAKE VILLAGE CA 91361 (818)362-9200	DIKE, EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$66,369,404 \$50,680,517 \$2,430,589	04/12/22 05/17/22 12/29/23	77% 74%
04-ALA-680-20.0/20 04-1W1204		ALAMEDA COUNTY IN PLEASANTON AT ROUTE 680/580 SEPARATION REMOVE AC SURFACING, PLACE POLYESTER CONCR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE  BENICIA, CA 94510 (925)372-8000	PANDHER, PARAMJIT 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94568 (510)867-6694	\$1,920,967 \$0 \$0	05/09/23 05/22/23 09/28/23	0% 0%
04-ALA-880-8.4/8.7 04-3Y5104		IN ALAMEDA COUNTY HIGHWAY 880- PM 8.4 TO 8.7 DIRS ORDER EMERGENCY F.A. REPAIR AND RESTORE STORM-DAMAGED SLOPE EMB	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST  SANTA CLARA, CA 95054 (408)327-7000	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6083	\$870,000 \$762,785 \$0	04/12/23 05/25/23 11/30/23	88% 88%
20.20.201 130							
04-ALA-880-22.9/22.9 04-1Y0504		SAN LEANDRO SHOP 4 PAVEMENT REPAIR PAVEMENT REPAIR	ABSL CONSTRUCTION 29393 PACIFIC STREET,  HAYWARD CA 94544 (510)727-0900	ZHANG, RUI 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6031	\$1,735,000 \$1,693,613 \$0	07/01/22 07/22/22 09/30/23 09/13/23	100% 98% OVER RUN
20.20.201 130							
04-ALA-880-27.2/27.2 04-2J7604		ALAMEDA COUNTY IN OAKLAND AT EAST CREEK SLOUGH BRIDGE POLYURETHANE GROUT INJECTION, PLASTIC LUMB	VALENTINE CORPORATION 111 PELICAN WAY  SAN RAFAEL CA 94901 (415)453-3732	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA94545 (510)867-6083	\$3,043,369 \$2,031,332 \$614,485	02/10/23 03/08/23 10/24/23	20% 67%
04-ALA-880-30.2/33.6 04-2K8204 ACIM-8801-(912)E --()		IN ALAMEDA COUNTY IN OAKLAND AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF 5TH AVENUE UNDERCROSSING_ TO 550 GREENVILLE ROAD; 0.1 MILE NORTH OF 7TH STRE PAVE NARROW STRIPS AND	FBD VANGUARD CONSTRUCTION, INC.  LIVERMORE CA 94550 (925)245-1300	SAFI, SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$2,550,505 \$2,005,607 \$147,442	11/05/21 12/07/21 09/29/23	90% 77%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 48

09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-30.5/30.5 04-4A8004		IN ALAMEDA COUNTY, IN OAKLAND, ADJACENT TO 5TH AVE OVERHEAD AT LAKE MERRITT CHANNEL BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST;  SANTA CLARA CA 95054 (845)654-4268	CHAHAL, HARPAL 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6091	\$5,592,992 \$1,252,220 \$0	03/14/22 03/30/22 12/03/24	96% 22%  SUSPENDED
HA21							
04-ALA-880-34.1/34.6 04-2W3404		HOMELESS FENCING IN OAKLAND, ON WOOD STREET DIR'S ORDER EMERGENCY F.A. HOMELESS FENCING	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD SUITE 200  SAN FRANCISCO CA 94124 (415)852-1752	SAFI, SAEED 25100 SANTA CLARA STREET, HAYWARD, CA 94544 (510)714-7039	\$2,992,000 \$2,964,817 \$0	05/05/21 06/17/21 12/15/22	100% 99%  OVER RUN
20.20.201 130							
04-ALA-880-34.5/35 04-3W9904		IN ALAMEDA COUNTY, AT WOOD STREET REPAIR FIRE-DAMAGED COLUMN, INSTALL BARRIE REPAIR FIRE-DAMAGED COLUMN, INSTALL BARRIE	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD. STE 200,  SAN FRANCISCO, CA 94124	SAFI, SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$6,802,000 \$6,790,356 \$0	05/11/22 06/16/22 12/01/23	100% 100%  OVER RUN
20.20.201 130							
04-ALA-880-/0 04-3Y2404		IN ALAMEDA AND CONTRA COSTA ALONG VARIOUS IN ALAMEDA AND CONTRA COSTA ALONG VARIOUS IN ALAMEDA AND CONTRA COSTA ALONG VARIOUS DIR' REPAIR POTHOLES AND OTHER STORM- DAMAGED PA	BAY CITIES PAVING AND GRADING,INC PO BOX 6227  CONCORD, CA 94524	MUKHERJEE, RABINDRA 2525 STANWELL, SUITE 100 CONCORD, CA 94520 (510)774-4383	\$1,312,000 \$0 \$0	01/30/23 02/15/23 06/22/23	0% 0%  0%
20.20.201 130							
04-ALA-880-/11.8 04-2K7004 ACIM-8801-(987)E --()		ALAMEDA COUNTY IN FREMONT AND NEWARK FROM SANTA CLARA COUNTY LINE TO 0.4 MILE NORTH OF FREMONT BOULEVARD OVERCROSSING COLD PLANE PAVEMENT AND OVERLAY WITH RHMA-	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400  CONCORD CA 94520 (925)687-6666	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6083	\$76,445,361 \$0 \$0	07/13/23 08/16/23 01/15/25	0%  0%
04-ALA-980-1.1/1.1 04-4K9804		IN OAKLAND, AT THE CALTRANS DISTRICT 4 HEADQUARTERS OFFICE BUILDING, 111 GRAND AVENUE ORDER EMERGENCY F.A. BUILDING ELEVATOR REHAB	SAN FRANCISCO ELEVATOR SERVICES, LLC 6509 SIERRA LANE  DUBLIN, CA 94568 (925)829-5400	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$5,611,000 \$1,414,581 \$0	10/11/21 12/23/21 08/06/25	100% 25%  OVER RUN
20.20.201 130							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 49  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-5501-/14.4 04-2K9504		ALAMEDA COUNTY IN LIVERMORE AT 2201 KITTY HAWK ROAD CONSTRUCT MATERIAL TESTING LABORATORY BUIL	WALSH CONSTRUCTION COMPANY II,LLC 1390 WILLOW PASS ROAD CONCORD CA 94520	SADEGHI-NEDJAD, AMIR- FARDIN 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)459-2581	\$16,234,721 \$3,187,735 \$1,240,642	02/02/23 03/02/23 11/14/24	16% 20%
04-CC-4-.1/20.4 04-0J4804 SNHG-P004-(160)E --()		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF ROUTE 4/80 SEPARATION TO 0.3 MILE EAST OF BAILEY ROADUNDERCROSSING REMOVE AND INSTALL GUARDRAILS AND CONSTRUC	HIGHWAY SPECIALTY COMPANY INC. 6591 EASTSIDE ROAD REDDING CA 96001 (530)949-5631	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)774-4383	\$15,367,388 \$0 \$0	05/24/23 09/01/23 10/28/24	0% 0%
04-CC-4-1.0/9 04-3K4404 SNHG-P004-(159)E --()		IN CONTRA COSTA COUNTY FROM EAST HERCULES UNDERPASS TO 0.2 MILE WEST OF PINE STREET OVERCROSSING. INSTALL SAFETY LIGHTING AND APPLY	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	RANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$5,573,448 \$4,480,540 \$166,191	11/30/22 12/23/22 01/10/24	63% 79%
04-CC-4-14.3/24.3 04-2K7204 ACNH-P004-(161)E --()		CONTRA COSTA COUNTY IN AND NEAR CONCORD AND PITTSBURG FROM 0.3 MILES EAST OF PERALTA ROAD UNDERCROSSING TO LOVERIDGE ROAD OVERCROS PVM T REHABILITATION, SLAB REPL, ADA CURB R	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE STE#100 CONCORD, CA 94520 (510)774-4383	\$42,576,876 \$17,101,765 \$2,332,460	03/23/23 04/20/23 01/07/25	20% 46%
04-CC-4-/0 04-3J1404 SNHG-X013-(036)E --()		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 123, 242, 580, AND 680 AT VARIOUS LOCATIONS. INSTALL APS SYSTEMS AND PEDESTRIAN	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE BRENTWOOD CA 94513 (510)774-4383	\$6,219,019 \$3,287,927 \$200,409	11/01/22 11/16/22 05/14/24	33% 52%
04-CC-24-3.5/3.5 04-4J8404		IN ORINDA, AT ST STEPHENS DRIVE OVERCROSSING NO 28-0111. SEISMIC RETROFIT.	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	RANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$3,650,215 \$1,842,503 \$37,300	11/28/22 12/13/22 12/18/23	70% 49%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 50  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-80-10.1/13.5 04-3J0704 ACIM-0801-(997)E --()		CONTRA COSTA COUNTY IN HERCULES AND CROCKETT FROM ROUTE 80/4 SEPARATION TO 0.1MILE WEST OF CROCKETT VIADUCT REMOVE PCC AND AC, PLACE PCP AND AC RESURF	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	SENG, TA 3401 REGATTA BLVD RICHMOND, DA 94804 (925)766-5224	\$42,714,622 \$33,606,120 \$13,000,827	03/10/23 04/25/23 09/22/24	13% 79%
04-CC-580-.9/1.5 04-2J7204 ACIM-5802-(368)E --()		IN RICHMOND, AT STEGE DRAIN RIDGE NO. 28-0091. BRIDGE REPLACEMENT	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	SENG, TA 3401 REGATTA BLVD RICHMOND, CA 94804 (925)766-5224	\$8,705,400 \$8,142,819 \$0	02/25/21 03/11/21 08/11/23	100% 89% OVER RUN
04-CC-580-6.1/7.7 04-3G4744		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN REMOVE TRAVELERS, PAINT STRUCTURAL	ALLIED PAINTING, INC. 4 LARWIN ROAD CHERRY HILL, NJ 08034 (856)429-3400	HALALI, BEHZAD 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)867-6107	\$52,772,681 \$52,091,950 \$23,000	01/14/21 02/09/21 11/14/23	96% 99%
04-CC-680-1.1/13.7 04-3W5304		CONTRA COSTA COUNTY IN SAN RAMON AND WALNUT CREEK AT VARIOUS LOCATIONS FROM PINE VALLEY ROAD UNDERCROSSING TO LAS TRAMPAS CREEK BR POLYESTER CONCRETE OVERLAY AND GRIND EXIST	MYERS & SONS CONSTRUCTION, LLC 45 MORRIS AVE SACRAMENTO CA 95838	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE SUITE 100 CONCORD CA 94520 (510)774-4383	\$3,592,845 \$3,577,271 \$102,840	01/19/23 02/15/23 10/20/23	97% 98%
04-MRN-1-10.7/11 04-0AA484		IN MARIN COUNTY ON ROUTE 1 AT PM 10.7-10.9, NEAR STINSON BEACH, AT 1.3 MILES SOUTH OF PANORAMIC HIGHWAY NORTH JUNCTION FOUR-YEAR PLANT ESTABLISHMENT AS	JOHN SEMSEN LANDSCAPING CO 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	INCSIMPSON, JOHN 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-4515	\$510,286 \$319,491 \$6,525	12/08/21 01/13/22 03/19/25	49% 62%
04-MRN-1-22.8/22.8 04-0AA444 ACST-ER31-(004)E --()		IN MARIN COUNTY, NEAR FIVE BROOKS, AT GIACOMINI GULCH BRIDGE MAINTAIN EXISTING PLANTED AREA TO	JOHN SEMSEN LANDSCAPING CO 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	INCSIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$234,680 \$157,414 \$2,741	12/24/21 01/20/22 03/18/25	51% 67%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 51  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-35.2/35.2 04-3Y0904		MRN 1-35.26 NR MARCONI CULVERT FAILURE DIR S ORDER EMERGENCY F.A. REPAIR SLIPOUT AND FAILED CULVERT	DISNEY CONSTRUCTION INC. 533 AIRPORT BLVD STE 120 BURLINGAME, CA 94010 (650)259-9545	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL CA 94901 (510)774-6297	\$1,472,745 \$846,612 \$0	01/16/23 05/31/23 10/31/23	61% 57%
20.20.201 130							
04-MRN-1-40.3/40.3 04-3Y2304		MRN-1 PM 40.3 REPLACE CULVERT AND PLACE RS DIR'S ORDER EMERGENCY F.A. MRN-1 PM 40.3 REPLACE CULVERT AND PLACE RS	ENGELKE CONSTRUCTION, INC. PO BOX 1387 HEALDSBURG, CA 95448 (707)433-8389	HABTESELAASSIE, DAWIT 756 FRANCISCO BLVD WEST SAN RAFAEL, CA, 94901 (510)774-6297	\$660,000 \$168,415 \$0	01/31/23 04/27/23 08/02/23 09/01/23	100% 100% COMPLETED
20.20.201 130							
04-MRN-1-/0 04-2Y9004		TREE REMOVAL AT TRAFFIC CLOSURE MRN BAY AREA TREE SPECIALISTS /SON HWY 1 TREE REMOVAL DUE TO STORM AND HIGH WINDS W	541 W. CAPITOL EXPWY. PMB 287 SAN JOSE, CA 95136 (408)836-9147	CHOI, GINA 384 BEL MARIN KEYS BLVD, SUITE 200 NOVATO, CA 94949 (510)385-8178	\$1,821,960 \$1,068,568 \$0	01/05/23 01/05/23 10/31/23	50% 59%
20.20.201 130							
04-MRN-1-/5.1 04-3Y0604		MRN 1-VAR REPAIR AC PAVEMENT REPLACE TEAM GHILOTTI, INC. PCC SLABS DIR'S ORDER EMERGENCY F.A. 2531 PETALUMA BLVD. SO. PAVEMENT REPAIR	2531 PETALUMA BLVD. SO. PETALUMA, CA 94952 (707)763-8700	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA, 94901 (510)774-6297	\$2,425,000 \$2,404,557 \$0	02/12/23 05/25/23 10/31/23	64% 99%
20.20.201 130							
04-MRN-101-.1/.3 04-2W5104		MARIN COUNTY NEAR SAUSALITO AT THE H. FORT BRAGG ELECTRIC, INC. DANABOWERS SAFETY ROADSIDE REST AREA REPLACE BOOSTER PUMP STATION AND WASTEWATE	489 S. HARRISON STREET FORT BRAGG CA 95437 (707)964-9118	DAVID, JOSE 756 FRANCISCO BLVD. W SAN RAFAEL, CA 94901 (510)754-0001	\$1,013,885 \$0 \$0	06/09/23 08/07/23 06/13/24	0% 0%
04-MRN-101-.2/0 04-4J4204 STER-27F5-(001)E --()		IN MARIN COUNTY NEAR SAUSALITO AT 0.1 MAGGIORA & GHILOTTI, INC. MILE SOUTH OF SAUSALITO ROAD UNDERCROSSING INSTALL FLOOD GATES AND MODIFY BOX	555 DUBOIS ST. SAN RAFAEL CA 94901 (415)459-8640	RUSSELL, STEVE 756 W. FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	\$884,143 \$846,778 \$720	03/29/21 05/27/21 12/01/23	90% 92%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 52  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-1.7/1.7 04-2Y8904		MRN-101-PM1.7 NEAR GLENN DR, REMOVE TREES,MRN-101-PM1.7 NEAR GLENN DR, REMOVE TREES,MRN-101-PM1.7 NEAR GLENN DR, REMOVE TREES,MRN-REMOVE TREES, REPAIR SLOPES, REPLACE CULVE	MAGGIORA & GHILOTTI, INC. 555 DUBOIS ST. SAN RAFAEL, CA 94901 (415)459-8640	DAVID, JOSE 756 FRANCISCO BLVD. WEST SAN RAFAEL, CA 94901 (510)754-0001	\$1,472,000 \$837,548 \$0	01/05/23 04/11/23 10/15/23	100% 57% OVER RUN
20.20.201 330							
04-MRN-101-4.0/4 04-2W5404		IN MARIN COUNTY IN SAUSALITO AT RICHARDSON BAY BRIDGE REMOVE AC SURFACING AND PLACE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	HABTESELAASSIE, DAWIT 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-6980	\$23,706,001 \$19,008,150 \$2,109,910	06/21/22 07/08/22 10/31/23	73% 80%
04-MRN-101-8.0/13 04-3Y2804		MRN 101-VAR REPAIR AC PAVEMENT REPLACE PCC SLABS DIR'S ORDER EMERGENCY F.A. POTHOLE LOCATIONS. PAVEMENT REPAIR	O.C. JONES & SONS, INC. 1520 FOURTH ST. BERKELEY, CA 94710 (510)526-3424	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA, 94901 (510)774-6297	\$2,525,000 \$1,731,047 \$0	01/15/23 05/16/23 10/31/23	22% 69%
20.20.201 130							
04-MRN-101-8.4/8.7 04-1A6614		IN MARIN COUNTY, FROM TAMALPIAS DRIVE INTERCHANGE IN CORTE MADERA TO SIR FRANCIS DRAKE BLVD. IN LARKSPUR, IMPROVEMENTS ON SB AND CONSTRUCT MULTIUSE BIKEPATH.	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)754-0001	\$10,585,408 \$10,735,100 \$0	11/30/20 12/22/20 11/20/23	81% 99%
04-MRN-101-20.8/27.1 04-264724 CML-6204-(132)N --()		IN MARIN COUNTY IN AND NEAR NOVATO FROM 0.1 MILE SOUTH OF FRANKLIN AVENUE OVERHEAD TO 0.5 MILE SOUTH OF SAN ANTONIO CREEK BRIDGE ROADWAY AND BRIDGE WIDENING FOR HOV	GHILOTTI CONSTRUCTION CO. 2301 KERNER BLVD #E SANTA RAFAEL, CA 94901 (415)256-1525	LA SERNA, FABIO 384 BEL MARIN KEYS BLVD. STE 200 NOVATO, CA 94949 (510)496-9271	\$82,988,518 \$30,425,006 \$1,594,483	04/26/22 05/13/22 10/22/25	23% 36%
04-MRN-101-24.0/24 04-3Y6404		MARIN COUNTY, ROUTE 101, PM 24.01 MARIN COUNTY, ROUTE 101, PM 24.01 MARIN COUNTY, ROUTE 101, PM 24.01 DIR'S ORDER EMERGENCY F.A. INSTALL SOLDIER PILE WALLS AND REPAIR DAMA	GHILOTTI CONSTRUCTION COMPANY,INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (415)256-1525	LA SERNA, FABIO 384 BEL MARIN KEYS BLVD STE200 NOVATO, CA 94949 (510)496-9271	\$9,937,500 \$1,777,286 \$0	05/12/23 06/22/23 03/05/24	61% 18%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 53  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-12-2.1/2.6 04-0Q6904 ACST-ER -(31T)0 --()		NAPA COUNTY NEAR NAPA AT 0.2 MILE EAST OF KIRKLAND RANCH ROAD AND AT 0.7 MILE EAST OF KIRKLAND RANCH ROAD REPLACE EMBANKMENT SLOPE WITH ROCK SLOPE P	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138 (408)574-1415	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$954,301 \$923,209 \$37,705	02/07/23 03/03/23 07/31/24	25% 93%
04-NAP-29-.2/14.6 04-0K0004 ACNH-P029-(151)E --()		IN NAPA COUNTY ALONG S ROUTE 29 AT PM 0.2 TO 14.61 FROM KIMBERLY DRIVE TO SALVADOR AVENUE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$1,702,987 \$1,170,634 \$0	03/17/22 04/08/22 12/05/23	78% 100% SUSPENDED
04-NAP-29-1.7/1.7 04-4J4104		NAPA COUNTY IN AND NEAR AMERICAN CANYON AT RIO DEL MAR AND 0.4 MILE SOUTH OF NORTHKELLY ROAD REPLACE AND PLACE CEMENT LINER ON RCB CULV	TERRACON CONSTRUCTORS, INC. 150 ALEXANDER VALLEY RD HEALDSBURG CA 95448 (707)433-0323	BRAR, PARAMDEEP 324 CAMPUS LANE STE T FAIRFIELD CA 94534 (925)260-6460	\$1,773,042 \$249,438 \$94,115	03/21/23 04/07/23 10/06/23	16% 14%
04-NAP-29-5.0/6.7 04-281204 ACNH-X055-(060)E --()		IN NAPA COUNTY AT THE INTERSECTION OF ROUTES 29/12 AND ROUTE 221 INTERSECTION IMPROVEMENTS	GHILOTTI CONSTRUCTION CO. 246 GHILOTTI AVE; SANTA ROSA CA 95407 (707)585-1221	ISADA, DARREN 324 CAMPUS LANE STE T FAIRFEILD, CA 94534 (925)250-5595	\$33,540,505 \$19,930,425 \$2,374,489	03/21/22 05/13/22 05/16/24	32% 59%
HE11							
04-NAP-29-16.4/19 04-0K6304		NAPA COUNTY NEAR YOUNTVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF DRY CREEKBRIDGE TO 0.1 MILE NORTH OF CALIFORNIA DRIVE UNDE BRIDGE RAIL REPLACEMENT AND SHOULDER WIDEN	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$3,246,583 \$0 \$0	06/27/23 07/14/23 05/06/24	0% 0%
04-NAP-29-28.7/29 04-3Y3104		NAP 29 IN HELENA - REPLACE DRAINAGE PIPES NAP 29 IN HELENA - REPLACE DRAINAGE PIPES NAP 29 IN HELENA - REPLACE DRAINAGE PIPES DIR' DRAINAGE REPAIR	PACIFIC ENGINEERING AND CONSTRUCTION, INC. 470 3RD STREET, SUITE 105 SAN FRANCISCO, CA (415)516-8545	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$3,760,000 \$161,135 \$0	02/02/23 05/10/23 10/31/23	0% 4%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 54  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-39.5/48.6 04-3Y4304		NAP 29-SNOW DAMAGE TREE AND DEBRIS CLEARINNAP 29-SNOW DAMAGE TREE AND DEBRIS CLEARINNAP 29-SNOW DAMAGE TREE AND DEBRIS CLEARINDIR' REMOVE TREES AND DEBRIS	ANVIL BUILDERS INC 1550 PARK AVE EMERYVILLE, CA 94608 (415)285-5000	PATENIA, DANILO 324 CAMPUS LANE FAIRFIELD, CA 94534 (510)224-6309	\$902,500 \$741,693 \$0	02/24/23 05/02/23 10/31/23	33% 82%
20.20.201 130							
04-NAP-29-42.8/42.9 04-0Y4404		SR 29 IN NAPA PERFORM LANDSLIDE SLOPE REPAIR AND OTHER WORK AS DIRECTED BY THE ENGINEER DIR'S ORDER EMERGENCY F.A. 04A6472 LANDSLIDE & SLOPE REPAIR	PIAZZA CONSTRUCTION PO BOX 573 PENNGROVE CA 94951 (707)876-3410	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (510)224-6309	\$775,000 \$566,059 \$0	03/14/22 06/23/22 10/31/23	55% 73%
20.20.201 130							
04-NAP-29-/5.1 04-0Y2304		NAPA COUNTY IN AND NEAR AMERICAN CANYON FROM SOLANO COUNTY LINE TO 0.4 MILE NORTH OF AIRPORT BOULEVARD COLD PLACE AC PAVEMENT AND PLACE HMA (A)	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	BRAR, PARAMDEEP 324 CAMPUS LANE STE T FAIRFIELD, CA 94534 (925)260-6460	\$675,087 \$671,291 \$0	03/08/23 03/27/23 10/15/23	100% 94%
04-NAP-121-.5/1 04-4G2104 HSNH-P121-(132)E --()		IN NAPA COUNTY ON STATE ROUTE 121 AT HUICHICA CREEK WIDEN ROADWAY AT HUICHICA CREEK.	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$6,989,293 \$6,902,207 \$113,757	05/19/21 06/10/21 12/28/23	88% 96%
04-NAP-121-18.6/18.6 04-4J2104		NEAR NAPA, AT CAPELL CREEK BRIDGE NO. 21-0064. BRIDGE REHABILITATION.	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFAIED, CA 94534 (925)260-6460	\$1,267,389 \$1,256,979 \$0	11/02/20 12/09/20 12/03/23	43% 98%
04-NAP-128-16.0/16 04-2Y9804		NAP 128 PM16 NR CHILES VALLEY RD - REPAIR NAP 128 PM16 NR CHILES VALLEY RD - REPAIR NAP 128 PM16 NR CHILES VALLEY RD - REPAIR NAP INSTALL RSP AND PERFORM COMPACTION GROUT/P	GORDON N. BALL, INC. 333 CAMILLE AVE, ALAMO, CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, FAIRFIELD, CA 94534 (510)224-6309	\$1,155,000 \$1,157,524 \$0	01/09/23 03/14/23 08/31/23	85% 99%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 55  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-128-20.1/20.4 04-4G84A4		NEAR NAPA, AT CAPELL CREEK BRIDGE NO. 21-0078. ENVIRONMENTAL MITIGATION AND PLANT ESTABLISHMENT FOR REHABILITATE BRIDGE PROJECT EA ENVIRONMENTAL PERMIT MITIGATION &	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	BARTEL, DAVID 3401 REGATTA BLVD RICHMOND CA.94804 (510)385-6755	\$445,858 \$85,777 \$6,653	11/17/22 11/21/22 05/11/27	13% 19%
04-SCL-0-0 04-0K0804 SNHG-X085-(064)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL ACCESSIBLE PEDESTRIAN	PTM GENERAL ENGINEERING SERVICES, INC. PO BOX 7745 RIVERSIDE CA 92513 (951)710-1000	HINH, MINH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3785	\$8,181,026 \$5,663,614 \$699,520	08/24/22 09/12/22 02/22/24	61% 69%
04-SCL-9-4.9/4.9 04-3G6304		SANTA CLARA COUNTY NEAR SARATOGA AT SARATOGA CREEK CIDH PILING, STRUCTURAL STEEL, BRIDGE RAIL	MYERS & SONS CONSTRUCTION, LLCKHAN, ARIF 45 MORRISON AVE SACRAMENTO CA 95838 (424)335-6087	HINH, MINH 1007 KNOX AVE SAN JOSE CA, 95122 (510)393-9648	\$12,098,425 \$6,416,486 \$1,474,536	11/08/22 11/23/22 12/31/23	11% 53%
04-SCL-9-0 04-2J9504 HSST-X085-(065)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS RELOCATE OR SHIELD EXISTING ELEC	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	HINH, MINH 1007 KNOX AVE SAN JOSE, CA 95122 (408)592-3785	\$6,299,019 \$515,179 \$498,579	12/19/22 12/29/22 06/23/24	28% 8%
04-SCL-17-2.8/13.9 04-1J9704 ACNH-P017-(117)E --()		IN AND NEAR LOS GATOS, CAMPBELL AND SAN JOSE, FROM HEBARD WAY TO ROUTE 280 PAVEMENT REHABILITATION.	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE, CA 95138 (831)402-6608	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 95122 (510)867-6047	\$45,378,250 \$40,921,089 \$1,197,447	04/30/21 05/19/21 04/17/24	69% 88%
04-SCL-17-/3.5 04-3Y2904		SCL 17 - GUARDRAIL REPAIRS, CONCRETE BARRISCL 17 - GUARDRAIL REPAIRS, CONCRETE BARRISCL 17 - GUARDRAIL REPAIRS, CONCRETE BARRIDIR' GUARDRAIL, KRAIL, CONCRETE BARRIER	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138 (408)574-1400	NIKZAD, ALI 1007 KNOX AVENUE SAN JOSE, CA (510)867-6047	\$4,078,000 \$562,023 \$0	04/17/23 06/13/23 12/01/24	76% 14%
20.20.201 130							





**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 57  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-30.7/31.1 04-4J9304 ACNH-Q101-(397)E --()		IN SANTA CLARA COUNTY, IN SAN JOSE FROM 0.3 MILE SOUTH TO 0.1 MILE NORTH OF THE YEREBU BUENA ROAD UC AND 0.1 MILE SOUTH OF EAST R UPGRADE IRRIGATION SYSTEM FOR	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	BALINGIT, JOSE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$1,750,610 \$1,250,890 \$4,230	09/27/21 10/22/21 04/10/26	32% 71%
04-SCL-101-33.0/49 04-2Y8504		SCL 101 AT THREE LOCATIONS SCL 101 AT THREE LOCATIONS SCL 101 AT THREE LOCATIONS SCL 101 AT THREE LOCATIONS REPAIR FAILED CULVERT	BUGLER CONSTRUCTION INC 4847 HOPYARD RD, SUITE 4-395 PLEASANTON, CA 94588 (925)416-0700	MALONZO, GENE EARL 1007 KNOX AVE, SAN JOSE, CA (408)595-4019	\$1,785,000 \$487,348 \$0	01/06/23 03/20/23 08/21/23	59% 27%
20.20.201 130							
04-SCL-101-38.0/38.1 04-1Y6204		REPLACE PUMPS ROUTE 101 AND 10TH STREET PUMP STATION DIR'S ORDER EMERGENCY F.A. REPLACE PUMPS	PUMP REPAIR SERVICE CO., INC. 405 ALLAN ST. SAN FRANCISCO, CA 94134 (415)467-2150	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4003	\$3,377,500 \$35,475 \$0	01/18/23 03/10/23 03/27/24	0% 1%
20.80.010							
04-SCL-101-47.9/47.9 04-0Y9704		MOFFET BLVD OVERCROSSING, BRIDGE # 37- 0105 REPAIR BRIDGE DAMAGED BY HIGHLOAD HIT DIR'S ORDER EMERGENCY F.A. REPAIR BRIDGE DAMAGED	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT, BLDG B, STE400 CONCORD, CA 94520 (925)687-6666	KHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA (510)393-9648	\$1,820,000 \$321,977 \$0	05/02/22 07/11/22 12/30/23	26% 18%
20.20.201 130							
04-SCL-101-/4.2 04-0J5604 ACNH-X085-(063)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS BRIDGE RAILING REPLACEMENT AT 5	MYERS & SONS CONSTRUCTION, LLCT 45 MORRISON AVE. SACRAMENTO, CA 95838 (916)208-6416	SAN, KENNY 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)847-9565	\$7,345,484 \$7,093,458 \$76,498	03/29/21 04/15/21 10/30/23	71% 96%
04-SCL-130-9.8/9.8 04-3Y3004		SCL 130 @ QUIMBY- SLIPOUTS DIR'S ORDER EMERGENCY F.A. RETAINING WALL, REPAIR SLIPOUTS, DRAINAGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR BENICIA, CA 94510 (925)372-8000	PATEL, NIM 1007 KNOX AVE SAN JOSE CA 95122 (408)595-4003	\$3,570,000 \$1,504,594 \$0	02/01/23 03/16/23 01/15/23	71% 42%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 58  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-130-17.9/17.9 04-3Y6704		SCL 130 SLIPOUTS SCL 130 SLIPOUTS SCL 130 SLIPOUTS DIR'S ORDER EMERGENCY F.A. SOLDIER PILE WALL WITH LAGGING TO REPAIR FAILED SLOPE WITH RETAINING WALL	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO, CA 95838 (415)467-2150	PATEL, NIM 1007 KNOX AVENUE SAN JOSE, CA (408)595-4003	\$3,075,000 \$0 \$0	02/01/23 06/16/23 12/29/23	0% 0%
20.20.201 130							
04-SCL-152-11.1/35.2 04-2K8004 ACST-P152-(099)E --()		IN SANTA CLARA COUNTY ON RT. 82 FROM CHURCHILL AVE. TO 0.05 MILE SOUTH OF QUARRY RD. AND ON RT. 152 AT VARIOUS LOCATIONS. REDUCE THE FREQUENCY AND DURATION	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A; VACAVILLE CA 95688 (707)449-3604	PATEL, NIM 1007 KNOX AVE SAN JOSE, CA 95122 (408)595-4003	\$3,172,708 \$3,023,377 \$608,052	08/23/22 09/01/22 10/10/23	82% 94%
04-SCL-152-12.6/12.6 04-2Y7404		SCL 152 @ JOHNSON CREEK - BLOCKED CULVERTS AND CHANNEL REMOVE SILT/SEDIMENT FROM CREEK, CLEAR CUL	ABSL CONSTRUCTION 29393 PACIFIC ST. HAYWARD, CA 94544	MALONZO, GENE EARL 1007 KNOX AVE., SAN JOSE, CA (408)595-4019	\$1,730,000 \$1,089,769 \$0	12/23/22 02/14/23 10/30/23	88% 63%
20.20.201 130							
04-SCL-152-/6.2 04-2A2514 HSST-P152-(095)E --()		NEAR GILROY, AT VARIOUS LOCATIONS FROM POLE LINE ROAD TO BURCHELL ROAD. PLANTING AND ENVIRONMENTAL MITIGATION. PLANTING AND ENVIRONMENTAL	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4019	\$1,049,299 \$968,163 \$4,500	11/15/18 12/10/18 10/04/24	80% 92%
04-SCL-237-.3/8.7 04-3W5404		IN SANTA CLARA COUNTY ON ROUTE 237 AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	NGUYEN, HUNG 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7130	\$1,269,000 \$1,231,754 \$0	11/02/22 11/28/22 10/31/23	58% 95%
04-SCL-237-7.1/8 04-0K2404 ACNH-P237-(014)E --()		IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.1 MILE EAST OF NORTH FIRST STREET OVERCROSSING TO ZANKER ROAD OVERCORSSING CONSTRUCT AUXILIARY LANE	DESILVA GATES CONSTRUCTION LL 11555 DUBLIN BOULEVARD; DUBLIN CA 94568 (925)829-9220	LCKHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA 95122 (510)393-9648	\$3,703,658 \$1,248,249 \$481,184	11/15/22 12/14/22 03/29/24	53% 34%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 59  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-280-2.5/L5.9 04-0Y1704		SANTA CLARA COUNTY IN SAN JOSE FROM ROUTE 87 SEPARATION TO 0.1 MILE EAST OF WINCHESTER BOULEVARD OVERCROSSING INDIVIDUAL SLAB REPLACEMENT (RSC).	FBD VANGUARD CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	NGUYEN, HUNG 1007 KNOX AVE. SAN JOSE, CA 95122 (510)385-7130	\$985,830 \$0 \$0	05/31/23 06/19/23 12/29/23	0% 0%
04-SCL-280-2.9/2.9 04-0Y5004		IN SAN JOSE, SANTA CLARA COUNTY, NEAR O.C. JONES & SONS, INC. ROUTE 87 REPAIR/REPLACE DAMAGED PUMP DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE DAMAGED PUMP	1520 FOURTH ST. BERKELEY, CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA 95122 (510)393-9648	\$1,385,000 \$760,996 \$0	01/15/22 03/03/22 12/31/23	27% 55%
20.20.201 130							
04-SCL-280-4.6/4.6 04-3Y0004		SCL 280 AT WINCHESTER BLVD - GROUNDWATER PUMP REPAIR DIR'S ORDER EMERGENCY F.A. REPAIR AND REPLACE DAMAGED PUMPS	PUMP REPAIR SERVICE CO, INC PO BOX 34327 SAN FRANCISCO, CA 94134	PATEL, NIM 1007 KNOX AVE SAN JOSE CA (408)595-4003	\$2,810,000 \$32,250 \$0	01/12/23 04/17/23 12/31/24	0% 1%
20.20.201 130							
04-SCL-280-11.6/18.8 04-2A9704 IM- ( ) --( ) SHOPP		ON ROUTE 280 IN SANTA CLARA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS FROM FOOTHILL BOULEVARD TO CRYSTAL SPRINGS ROAD TO REPLACE AND REMEDIATE THE	GHILOTTI CONSTRUCTION CO. 246 GHILOTTI AVE; SANTA ROSA CA 95407 (707)585-1221	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD SAN MATEO, CA 94402 (510)385-7107	\$19,928,351 \$7,485,807 \$1,875,865	03/24/23 04/20/23 07/29/24	22% 38%
04-SCL-680-1.6/1.6 04-3Y3304		IN THE ALUM ROCK DISTRICT WITHIN THE CITY OF SAN JOSE,IN SANTA CLARA COUNTY, AT ROUTE 680 AT POST MILE RECONSTRUCT ROADWAY AND ROADWAY	QA CONSTRUCTORS 850 S VAN NESS, SUITE 35 SAN FRANCISCO CA 94110 (408)210-5508	NGUYEN, HUNG 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7130	\$1,465,000 \$1,089,215 \$0	02/08/23 05/11/23 09/29/23	0% 74%
20.20.201 130							
04-SCL-680-4.8/5.1 04-3Y0704		SCL-680 NORTH CAPITOL AVE /HOSTETTER REPAIR SLAB SETTLEMENT	CASE PACIFIC CO 2121 ARDMORE ROAD, PASO ROBLES, 93446 (805)237-8851	PATEL, NIM 1007 KNOX AVE, SAN JOSE, CA 95122 (408)595-4003	\$3,995,500 \$3,135,647 \$0	01/14/23 02/16/23 08/30/23	100% 94%
20.20.201 130						OVER RUN	

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 60  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-1-/13.5 04-3Y0304		SCL, SM, SF COUNTIES VAR LOC - PAVEMENT RSCL, SM, SF COUNTIES VAR LOC - PAVEMENT RSCL, SM, SF COUNTIES VAR LOC - PAVEMENT RDIR'S O PAVEMENT REPAIR AT VARIOUS LOCATIONS IN SF	O'GRADY PAVING INC 2513 WYANDOTTE ST MOUNTAIN VIEW, CA 94043 (650)966-1926	BORJA, ROBERTO 1700 S AMPHLETTE BLVD STE 101 SAN MATEO CA 94402 (510)385-7107	\$3,735,000 \$2,238,827 \$0	01/13/23 06/28/23 05/10/23	60% 60%
20.20.201 130							
04-SF-35-1.3/1.3 04-3K4204 SNHG-P035-(013)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT SKYLINE BOULEVARD AND GREAT HIGHWAY INTERSECTION. INSTALLATION OF TRAFFIC SIGNAL	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; STE 220 SAN JOSE CA 95138 (408)574-1400	YAN, ANDREW 585 LINDA MAR BLVD PACIFICA CA 94044 (415)720-4027	\$1,666,933 \$0 \$0	10/11/22 11/28/22 11/30/23	0% 0%
04-SF-80-3.8/5 04-2J8024 ACIM-0801-(120)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 16TH STREET TO 4TH STREET BRIDGE PAINTING.	F D THOMAS INC 217 BATEMAN DRIVE; CENTRAL POINT OR 97502 (541)664-3010	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (510)715-6644	\$20,823,873 \$18,894,628 \$100,379	04/20/21 06/04/21 09/12/24	67% 90%
04-SF-80-5.9/7.6 04-4W0104		IN SAN FRANCISCO AT THE SFOBB DIR'S ORDER EMERGENCY F.A REPAIR FENDER SYSTEM	THE DUTRA GROUP 2350 KERNER BLVD STE 200 SAN RAFAEL, CA 94901-5595 (415)258-6876	LARWIN, THOMAS 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-4545	\$9,850,000 \$7,094,698 \$0	11/08/21 01/12/22 07/31/23	100% 98%
20.20.201 130							OVER RUN
04-SF-80-7.7/7.7 04-1W0604		IN CITY AND COUNTY OF SAN FRANCISCO, AT YERBA BUENA ISLAND REHABILITATE FIRE PROTECTION SYSTEM DIR'S ORDER EMERGENCY F.A. REHABILITATE FIRE PROTECTION SYSTEM	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-1500	LARWIN, THOMAS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-4545	\$15,212,350 \$7,951,441 \$0	02/19/21 04/05/21 10/30/23	100% 52%
20.20.201 130							OVER RUN
04-SF-80-/7.8 04-4W9504		SFOBB YERBA BUENA ISLAND DIR S ORDER EMERGENCY F.A. REPLACE FAILED POWER SOURCE	PERRY ELECTRIC INCORPORATED 130 MURWOOD COURT WALNUT CREEK CA 94596 (925)766-2778	LARWIN, THOMAS 585 LINDA MAR BLVD PACIFICA CA 94044 (510)867-4545	\$1,708,000 \$1,540,166 \$0	02/07/22 05/10/22 06/01/23	100% 90%
20.20.201 130							OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 61  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-.5/M5.2 04-4J9704 ACNH-X075-(049)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS INSTALL VANDALISM-RESISTANT FENCE	HOSELEY CORPORATION 96F PIER ADMIN BLD SUITE 200 SAN FRANCISCO CA 94124 (415)404-8997	YAN, ANDREW 585 LINDA MAR BLVD PACIFICA, CA 94044 (415)720-4027	\$6,504,015 \$3,543,628 \$309,467	05/27/22 06/27/22 02/26/24	69% 54%
04-SF-101-2.0/2.8 04-2K1904		IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 AT PALOMA AVE OC, AND IN THE CITY & COUNTY OF SAN FRANCISCO ON ROUTE 101 AT ALEMANY BOU REPLACE BALUSTER RAIL WITH CONCRETE	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD SUITE 120; BURLINGAME CA 94010 (650)259-9545	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (510)715-6644	\$6,986,023 \$6,980,816 \$74,348	01/31/22 03/01/22 11/30/23	93% 98%
SHOPP							
04-SF-101-4.1/5.1 04-2J8014 ACNH-Q101-(389)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO, FROM 17TH STREET TO SOUTH VAN NESS AVENUE BRIDGE PAINTING	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD; FAIRFIELD CA 94534 (707)639-4414	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)222-7516	\$26,996,730 \$22,921,412 \$765,107	04/02/21 04/16/21 07/12/24	71% 87%
04-SF-101-/4.2 04-4J3904 HSNH-Q101-(379)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ON RTE 101 FROM THE SAN MATEO COUNTY LINE TO THE BAYSHORE VIADUCT COLD PLANE AND OVERLAY AC REPLACE	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$19,902,621 \$20,254,375 \$32,962	01/29/21 02/18/21 12/29/23	99% 96%
04-SF-280-6.6/T7.2 04-1W1404		THE CITY AND COUNTY OF SAN FRANCISCO FROM 25TH STREET TO 0.8 MILE NORTH OF MARIPOSA STREET SEPARATION REPAIR CONCRETE BRIDGE, DRILL AND BOND DOW	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	KOOS, CHARLES 555 LINDA MAR BLVD. PACIFICA, CA 94044 (510)715-6644	\$3,630,251 \$0 \$0	05/18/23 06/08/23 02/27/24	0% 0%
04-SM-1-1.1/1.1 04-0K5704		SAN MATEO COUNTY ABOUT 12 MILES SOUTH OF PESCADERO AT 0.2 MILE SOUTH OF NEW YEARS CREEK ROAD INSTALL SHEET PILE.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$840,300 \$824,167 \$107,102	12/02/22 12/22/22 12/15/23	62% 96%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 62  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-14.0/14 04-4J8704		SAN MATEO COUNTY AT THE PESCADERO CREEK BRIDGE REPLACE BRIDGE CONCRETE BARRIER RAILS AND	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95741 (916)852-5530	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO CA 94304 (650)222-7241	\$2,576,672 \$1,331,235 \$406,533	03/06/23 03/27/23 12/31/23	62% 52%
04-SM-1-26.4/32.9 04-0K0704 CSTG-X081-(035)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL ACCESSIBLE PEDESTRIAN	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	INORI, DOUGLAS 1700 SO.AMPHLETTE BLVD.,STE101 SAN MATEO, CA 94402 (650)333-4036	\$6,132,000 \$4,412,066 \$357,012	10/27/22 11/28/22 01/25/24	65% 72%
04-SM-1-36.2/36.2 04-0Q6704		SAN MATEO COUNTY AT MONTARA AT 0.1 MILE SOUTH OF 9TH STREET EROSION CONTROL, HMA, COLD PLANE PVMt, DD,	HOSELEY CORPORATION 96F PIER ADMIN BUILDING STE20 SAN FRANCISCO CA 94124 (415)404-8997	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)222-7516	\$899,999 \$0 \$0	07/26/23 08/30/23 02/07/25	0% 0%
04-SM-1-38.6/39.8 04-3Y2504		SM 1 @ DEVILS SLIDE ROCKFALL- STABILIZE SLSM 1 @ DEVILS SLIDE ROCKFALL- STABILIZE SLSM 1 @ DEVILS SLIDE ROCKFALL- STABILIZE SLDIR' STABILIZE SLOPE, INSTALL NETTING, AND CULV	GECMS, INC 1485 BAYSHORE BLVD, STE 222 SAN FRANCISCO CA 94124 (925)263-1318	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA CA 94044 (650)222-7516	\$877,500 \$0 \$0	01/30/23 05/11/23 09/30/23	0% 0%
20.20.201 130							
04-SM-1-45.6/45.6 04-4Y0004		SM-1-PM 45.64 SM-1-PM 45.64 SM-1-PM 45.64 DIR'S ORDER EMERGENCY F.A. REPAIR FAILED SLOPE AND DITCH	GECMS, INC 1485 BAYSHORE BLVD #222 SAN FRANCISCO, 94124 (510)912-4206	WASHINGTON, MARCUS 585 LINDA MAR PACIFICA, CA 94044 (650)222-7516	\$1,227,500 \$0 \$0	06/23/23 06/23/23 10/02/23	0% 0%
20.20.201 130							
04-SM-35-1.7/1.7 04-0X0004		0.2 MILE SOUTH OF PAGE MILL ROAD DRAINAGE AND RSP DIR'S ORDER EMERGENCY F.A. DRAINAGE AND RSP	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY, CA 94063	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$12,483 \$0 \$0	08/07/23 09/25/23 02/15/24	0% 0%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 63  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-35-2.2/4.5 04-0Y3404		SAN MATEO COUNTY ON ROUTE 35 FROM 1.0 QA CONSTRUCTORS INC. MILESOUTH OF ALPINE ROAD TO 1.3 MILES 850 S. VAN NESS AVE STE 35 NORTH OF ALPINE ROAD AND IN AND NEAR WOODSIDE ONROUTE COLD PLANE ASPHALT CONCRETE PAVEMENT AND P	SAN FRANCISCO CA 94110	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$678,658 \$602,508 \$602,508	05/31/23 06/28/23 12/31/23	27% 89%
04-SM-35-8.7/8.7 04-3Y7604		SM-35 IN PORTOLA VALLEY SM-35 IN PORTOLA VALLEY SM-35 IN PORTOLA VALLEY DIR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY CA 94083	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO CA 94304 (650)222-7241	\$5,252,574 \$67,434 \$0	05/05/23 07/07/23 12/31/23	10% 1%
20.20.201 130							
04-SM-35-22.0/31.5 04-1W8604		SAN MATEO COUNTY FROM 0.5 MILE NORTH OF LARKSPUR DRIVE UNDERCROSSING IN SAN BRUNO TO CITY AND COUNTY OF SAN FRANCISCO COUNTYLINE I COLD PLANE ASPHALT CONCRETE PAVEMENT AND P	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$1,705,705 \$883,816 \$883,816	05/24/23 06/19/23 12/15/23	22% 52%
04-SM-35-/18.6 04-3Y4404		SAN MATEO AND SAN FRANCISCO COUNTIES- SNOW DAMAGE TREE AND DEBRIS CLEARING DIR'S ORDER EMERGENCY F.A. REMOVE TREES AND DEBRIS	REDWOOD CONSTRUCTION AND EQUIPMENT, INC. 416 D ST REDWOOD CITY, CA 94063 (925)819-2960	BOOSHEHRI, FRED 2350 PAGE MILL RD PALO ALTO, 94304 (650)222-7241	\$1,230,000 \$1,207,806 \$0	02/27/23 04/20/23 12/31/23	100% 98%
20.20.201 130							OVER RUN
04-SM-82-12.3/15.8 04-3Y6604		REMOVE TREES AND REPAIR DAMAGED PAVEMENT AREMOVE TREES AND REPAIR DAMAGED PAVEMENT AREMOVE TREES AND REPAIR DAMAGED PAVEMENT ADIR' PERFORM DISPOSAL OF FALLEN TREES, DEBRIS,	ATLAS TREE SURGERY 1544 LUDWIG AVE SANTA ROSA, CA 95407 (707)975-0376	BUSTAMANTE, GRACE 1700 SO.AMPHLETTE STE 101 SAN MATEO, CA 94402 (510)496-9286	\$3,150,000 \$286,183 \$0	03/28/23 05/26/23 03/30/24	15% 9%
20.20.201 130							
04-SM-84-5.2/5.2 04-2K6104 ACST-P084-(057)E --()		SAN MATEO COUNTY NEAR LA HONDA AT 1.2 MILES NORTH OF MADERA LANE INSTALL SOLDIER PILE, HMA AND DRAINAGE.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$2,683,139 \$1,517,614 \$369,560	02/07/23 03/20/23 12/31/23	15% 57%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 64  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-84-6.0/6 04-2K6404 ACST-P084-(058)E --()		SAN MATEO COUNTY NEAR LA HONDA 0.2 MILE WEST OF SAN GREGORIO CREEK BRIDGE CONSTRUCT SOLDIER PILE WALL.	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY, SUI VACAVILLE CA 95688 (408)768-5041	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$2,194,750 \$0 \$0	07/14/23 07/27/23 12/31/24	0% 0%  SUSPENDED
04-SM-84-17.9/17.9 04-3Y5004		IN SAN MATEO COUNTY ON HIGHWAY 84- 17.9IN SAN MATEO COUNTY ON HIGHWAY 84- PM 17.9IN SAN MATEO COUNTY ON HIGHWAY 84- PM 17.9DIR' REPAIR SLOPE AND DRAINAGE SYSTEMS AND CONS	PM JOSEPH J. ALBANESE, INC 851 MARTIN AVENUE SANTA CLARA CA 95050 (408)757-5700	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO CA 94304 (650)222-7241	\$7,420,000 \$3,055,376 \$0	03/10/23 05/11/23 12/31/23	99% 41%
20.20.201 130							
04-SM-92-5.1/5.1 04-3Y0104		SM 92 JUST EAST OF PALECITOS CREEK- SINK HOLE SM 92 JUST EAST OF PALECITOS CREEK- SINKHODIR'S ORDER EMERGENCY REPAIR SINKHOLE AND DRAINAGE SYSTEM	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138 (510)376-8218	LAM, PETER 2350 PAGE MILL RD PALO ALTO, CA 94304 (510)393-1592	\$9,402,000 \$4,799,749 \$0	01/12/23 05/03/23 10/15/23	100% 51%  OVER RUN
20.20.201 130							
04-SM-92-7.0/7 04-3Y2104		WB 92 NR CRYSTAL SPRINGS RESERVOIR SLIPOUTWB 92 NR CRYSTAL SPRINGS RESERVOIR SLIPOUTWB 92 NR CRYSTAL SPRINGS RESERVOIR SLIPOUTDIR' REPAIR SLIDE AND ROADWAY	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD, STE 200 SAN FRANCISCO, CA 94124 (415)716-3965	INORI, DOUGLAS 1700 SO. AMPHLETT BLVD. SUITE 101 SAN MATEO, CA 94402 (650)333-4036	\$660,000 \$655,557 \$0	01/21/23 04/26/23 09/15/23	100% 99%  OVER RUN
20.20.201 130							
04-SM-92-10.4/12 04-0Y3004		SAN MATEO COUNTY IN AND NEAR SAN MATEO FROM 0.2 MILE WEST OF ALAMEDA DE LAS PULGAS OVERCROSSING TO 92/101 SEPARATION COLD PLANE ASPHALT CONCRETE PAVEMENT AND O	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)385-7107	\$2,121,663 \$1,722,916 \$1,722,916	06/21/23 07/25/23 10/18/23	58% 81%
04-SM-92-14.4/18.8 04-3G4544		IN ALAMEDA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS REPAIR SPALLED CONCRETE COLUMNS AND	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	ATAKO, KINGSTON 21339 CABOT BLVD HAYWARD. CA 94544 (650)222-7529	\$33,248,313 \$32,164,523 \$88,000	12/31/19 01/14/20 12/28/23	93% 96%

HA21



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 65  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-92-14.4/18.8 04-3G4884		IN FOSTER CITY FROM SAN MATEO - HAYWARD BRIDGE TO ALAMEDA COUNTY LINE. PAINT BRIDGE TOWERS AND	CEKRA INC 6214 TOWLES RD  WILMINGTON NC 28409 (910)338-3643	ATAKO, KINGSTON 21339 CABOT BLVD HAYWARD CA 94545 (650)222-7529	\$10,740,061 \$6,982,515 \$1,111,488	09/01/22 10/06/22 07/18/24	46% 64%
04-SM-101-.9/23.4 04-2J7404 ACNH-Q101-(412)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM UNIVERSITY AVE OVERCROSSING TO FRANCISCO, AND BRISBANE, ON US 101 REPLACE THE EXISTING BRIDGE RAILS	GRANITE ROCK COMPANY 5225 HELLYER AVE;STE 220  SAN JOSE CA 95138 (510)378-8218	ABELA, FERNANDO 1700 S AMPHLETTE BLVD. STE 101 SAN MATEO, CA 94402 (510)867-6052	\$10,315,148 \$3,293,287 \$650,545	02/08/23 03/03/23 07/08/24	30% 32%
04-SM-101-6.9/7.6 04-2J7304 ACNH-Q101-(415)E --()		SAN MATEO COUNTY IN REDWOOD CITY AND SAN CARLOS FROM 0.3 MILE SOUTH OF CORDILLERAS CREEK BRIDGE TO 0.1 MILE SOUTH OF PULGAS CREEK REPLACE BOX CULVERT BRIDGE.	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE  SACRAMENTO CA 95838 (916)283-9950	CABELA, FERNANDO 1700 SO. AMPHLETT BLVD, STE101 SAN MATEO, CA 94402 (510)867-6052	\$16,195,350 \$7,170,096 \$2,611,006	03/20/23 04/07/23 07/30/25	24% 44%
04-SM-101-16.5/23 04-3J0624 ACNH-Q101-(388)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM BROADWAY STREET OVERCROSSING TO 0.2 MILE NORTH OF OYSTER POINT BOULEVARD OVERCROSSIN CAPM AND CURB RAMPS UPGRADE	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; BLDG B #400  CONCORD CA 94520 (925)766-2440	INORI, DOUGLAS 1700 SOUTH AMPHLETT BLVD SAN MATEO CA 94402 (650)333-4036	\$19,019,900 \$8,505,691 \$3,705,491	08/24/22 09/12/22 02/21/24	49% 45%
04-SM-101-23.0/26.1 04-0Y2104		SAN MATEO COUNTY IN SOUTH SAN FRANCISCO AND BRISBANE FROM 0.2 MILE NORTH OF OYSTERPOINT BOULEVARD OVERCROSSING TO SAN FRANCISCO CO COLD PLANE ASPHALT CONCRETE PAVEMENT AND O	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, STE 220  SAN JOSE CA 95138 (408)574-1400	SIHRA, CHETAN 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-6069	\$3,339,744 \$0 \$0	06/21/23 07/24/23 10/31/23	0% 0%
04-SM-114-5.2/5.9 04-0W3604		IN SAN MATEO COUNTY IN MENLO PARK 0.1 MILE SOUTH OF NEWBRIDGE ST TO ROUTE 84 AC RESURFACING	O.C. JONES & SONS, INC. 1520 FOURTH STREET  BERKELEY CA 94710 (510)526-3424	BORJA, ROBERTO 1700 SOUTH AMPHLETT BLVD. SAN MATEO, CA 94402 (510)385-7107	\$2,358,494 \$2,168,342 \$0	06/17/22 07/11/22 07/07/23 09/20/23	100% 100% COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 66  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-1.0/3.3 04-0Y1804		SAN MATEO COUNTY IN AND NEAR MENLO PARK AND WOODSIDE FROM STANFORD LINEAR ACCELERATOR UNDERCROSSING TO ROUTE 280/84 SEPARATION INDIVIDUAL SLAB REPLACEMENT (RSC).	MYERS & SONS CONSTRUCTION, LLC BOOSHEHRI, FRED 45 MORRISON AVE SACRAMENTO CA 95838 (916)468-8485	2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$2,425,410 \$0 \$0	05/08/23 06/08/23 12/31/23	0% 0%
04-SM-280-8.8/8.8 04-3Y3404		SM-280 S OF 92-SINKHOLE AND FAILED CULVERTSM-280 S OF 92-SINKHOLE AND FAILED CULVERTSM-280 S OF 92 SINKHOLE AND FAILED CULVERTDIR' REPAIR CULVERT AND SINKHOLE	RANGER PIPELINES INC. 1790 YOSEMITE AVE SAN FRANCISCO, CA 94124 (415)822-3700	BORJA, ROBERTO 1700 SO. AMPHLETT BLVD STE 101 SAN MATEO, CA 94402 (510)385-7107	\$2,225,000 \$45,886 \$0	02/09/23 05/18/23 09/30/23	2% 2%
20.20.201 130							
04-SM-280-10.2/10.2 04-3Y0804		SM 280-CA¿ADA PUMP STATION REHAB- PREVENT DETENTION BASIN OVERFLOW INTO OTHER RESERVSM 280-CA¿ADA PUMP STATION REHAB- PREVENT DIR' REPAIR PUMPS	AQUA SIERRA CONTROLS, INC 1650 INDUSTRIAL DRIVE AUBURN, CA 95603 (530)305-3390	INORI, DOUGLAS 1700 S. AMPHLETT BLVD SAN MATEO, CA (650)333-4036	\$960,000 \$306,591 \$0	01/14/23 04/06/23 11/09/23	60% 32%
20.20.201 130							
04-SM-280-/7 04-3Q5904		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS. PLACE POLYESTER CONCRETE OVERLAY,	MYERS & SONS CONSTRUCTION, LLCLAM, PETER 45 MORRISON AVENUE; SACRAMENTO CA 95838 (916)283-9950	1700 S AMPHLETT BLVD SUITE 101 SAN MATEO CA 94404 (510)393-1593	\$1,402,555 \$1,334,884 \$0	06/13/22 07/06/22 01/26/23	100% 95%
04-SM-280-/21 04-4J8504 ACIM-2801-(999)E --()		SAN MATEO COUNTY AT VARIOUS LOCATIONS FROMALPINE ROAD UNDERCROSSING TO ROUTE 280/380SEPARATION INSTALL COLUMN CASINGS, CONC BARRIERS AND	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	LAM, PETER 1700 S AMPHLETTE BLVD SAN MATEO CA 94402 (510)393-1593	\$9,787,757 \$0 \$0	04/18/23 04/25/23 11/19/25	0% 0%
04-SM-680-/16.5 04-3Y4104		IN CC, SOL AND SM COUNTIES - ROUTES 680, 8IN CC, SOL AND SM COUNTIES - ROUTES 680, 8IN CC, SOL AND SM COUNTIES - ROUTES 680, 8DIR' PERFORM NON-DESTRUCTIVE TESTING ON BUTT WE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (925)372-8000	ATAKO, KINGSTON 21339 CABOT BLVD HAYWARD, CA 94545-1650 (650)222-7529	\$13,905,000 \$0 \$0	05/19/23 07/17/23 08/30/23	0% 0%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 67  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-12-15.0/20.6 04-1W8504		IN SOLANO COUNTY NEAR RIO VISTA FROM WESTERN RAILWAY MUSEUM TO CURRIE ROAD. COLD PLANE FAILED AC PAVEMENT AND	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	TATUM, JUSTEN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$965,325 \$987,280 \$0	06/27/22 08/01/22 11/22/23	100% 100%
04-SOL-12-21.2/22.6 04-0J6314		IN SOLANO COUNTY NEAR RIO VISTA FROM MCCLOSKEY ROAD TO 0.1 MILE WEST OF AZEVEDO ROAD ROADWAY RESURFACING AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$2,520,574 \$1,413,932 \$95,527	09/27/22 10/19/22 10/30/23	19% 56%
04-SOL-12-/13.5 04-3Y0504		SOL COUNTY VAR LOC-INCLUDES HWY 12, 112 & SOL COUNTY VAR LOC-INCLUDES HWY 12, 112 & SOL COUNTY VAR LOC-INCLUDES HWY 12, 112 & DIR' REPAIR FAILED SLOPE AND CONSTRUCT NEW RW	OC JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$7,213,500 \$5,808,833 \$0	01/12/23 06/06/23 10/13/23	98% 81%
20.20.201 130							
04-SOL-37-7.4/07.4 04-3Y4904		IN THE CITY OF VALLEJO, IN SOLANO COUNTY AT ROUTE 37, NAPA BRIDGE FENDER DIR'S ORDER EMERGENCY F.A. RECONSTRUCT DAMAGED BRIDGE FENDERS	THE DUTRA GROUP 2350 KERNER BLVD, SUITE 200 SAN RAFAEL, CA 94901	TRAN, QUANG 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (517)773-8499	\$6,745,000 \$0 \$0	05/19/23 07/20/23 12/21/23	0% 0%
20.20.201 130							
04-SOL-37-9.5/9.5 04-2Y9204		RESTORE THE NATURAL CHABOT CREEK STREAM, ACCESS ROAD, AND IDENTIFY/REPAIR POTENTIAL COMPROMISED PIPE. CLEARING FOR ACCESS, REMOVE BEAVER DAM, PI	YERBA BUENA ENGINEERING & CONSTRUCTION, INC. 1340 EGBERT AVENUE, SAN FRANCISCO, CA 94124 (415)822-4400	TRAN, QUANG 324 CAMPUS LANE, FAIRFIELD, CA 94534 (510)773-8499	\$669,000 \$543,371 \$0	01/06/23 03/03/23 12/06/23	100% 81% OVER RUN
20.20.201 130							
04-SOL-37-/7.4 04-0Y1904		SOLANO COUNTY IN AND NEAR VALLEJO FROM SONOMA COUNTY LINE TO NAPA RIVER BRIDGE COLD PLANE ASPHALT CONCRETE PAVEMENT AND O	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$6,076,887 \$0 \$0	06/27/23 07/25/23 11/02/23	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 68  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-.8/1.6 04-2K8404 ACIM-0802-(374)E --()		IN SOLANO COUNTY IN VALLEJO ON ROUTE 80 FROM 0.2 MILE NORTH OF CARQUINEZ BRIDGE TOLL PLAZA TO 0.3 MILE SOUTH OF MAGAZINE STREET O STRENGTHEN BRIDGE STRUCTURE DUE TO	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$18,915,451 \$15,964,848 \$1,314,639	03/26/21 04/23/21 09/24/23	99% 82%
04-SOL-80-1.8/4.4 04-0J7104		IN SOLANO COUNTY IN VALLEJO AT VARIOUS LOCATIONS RAISE THE O/C- VERTICAL CLEARANCE	BROSAMER & WALL , INC 1777 OAKLAND BLVD , SUITE 300 WALNUT CREEK CA 94596 (925)395-5207	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$24,060,107 \$23,907,630 \$0	03/17/20 04/16/20 11/21/23	67% 99%
04-SOL-80-10.4/30.2 04-4G0804 ACIM-0802-(375)E --()		FROM 0.95 WEST OF RED TOP ROAD UNDERCROSSING TO 0.4 MILE EAST OF LEISURE TOWN ROAD OVERCROSSING CONVERT EXISTING HOV LANE TO EXPRES	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	TATUM, JUSTEN 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (510)406-4596	\$146,481,229 \$72,137,106 \$4,313,417	01/18/22 02/02/22 05/29/25	34% 49%
HB4C							
04-SOL-80-13.9/14.5 04-4G8734		SOLANO COUNTY IN AND NEAR FAIRFIELD AT DANWILSON CREEK BRIDGE AND AT SUISUN CREEK BRIDGE MAINTAIN EXISTING PLANTED AREAS.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MT. ROAD SONORA CA 95370 (209)743-4911	BARTEL, DAVID 3401 REGATTA BLVD RICHMOND CA, 94804 (510)385-6755	\$540,300 \$260,910 \$5,080	11/21/22 01/13/23 04/08/27	16% 48%
04-SOL-80-18.0/20.9 04-0Y2904		SOLANO COUNTY IN FAIRFIELD AT TRAVIS BOULEVARD AND AT MANUEL CAMPOS PKWY CAMPOS PKWY (N. FAIRFIELD OC) INDIVIDUAL SLAB REPLACEMENT (RSC).	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	TATUM, JUSTEN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$1,211,848 \$0 \$0	06/23/23 07/07/23 12/15/23	0% 0%
04-SOL-80-34.4/34.5 04-0J6014		SOLANO COUNTY IN AND NEAR DIXON AND VACAVILLE ON ROUTE 80 AT MC CUNE CREEK BRIDGE AND ON ROUTE 505 AT HORSE CREEK BRIDGE MAINTAIN EXISTING PLANTED AREAS.	EMPIRE LANDSCAPING INC. 26945 COUNTY ROAD 97D DAVIS CA 95616 (530)400-3944	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$190,665 \$37,383 \$3,210	01/13/23 03/20/23 06/10/27	11% 20%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 69  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-/0 04-2Y1304		IN VALLEJO AT THE CARQUINEZ BRIDGE TOLL PLAZA RE-PAINT STRUCTURAL STEEL, REPAIR BRIDGE D	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVENUE SACRAMENTO, CA 95838 (916)283-9971	TATUM, JUSTEN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$570,000 \$49,838 \$0	12/28/22 07/18/23 10/31/23	27% 9%
20.20.201 130							
04-SOL-505-5.7/5.7 04-0Q7104 ACST-ER -(31T)0 --()		SOLANO COUNTY NEAR VACAVILLE AT 0.1 MILE NORTH OF ALLENDALE ROAD UNDERCROSSING ROCK SLOPE PROTECTION, RDWY EXCAVATION, GU	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$425,225 \$0 \$0	03/03/23 03/24/23 12/14/23	0% 0%
04-SOL-680-8.4/8.4 04-3Y6504		IN CITY OF FAIRFIELD ALONG EB 680 NEAR LOPIN CITY OF FAIRFIELD ALONG EB 680 NEAR LOPIN CITY OF FAIRFIELD ALONG EB 680 NEAR LOPDIR' INSTALL SHEET PILE RETAINING WALL, RSP AND	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	TATUM, JUSTEN 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)406-4596	\$3,223,832 \$1,687,099 \$0	03/27/23 07/03/23 11/30/23	87% 52%
20.20.201 130							
04-SON-1-15.0/15.7 04-0A0204		IN SONOMA COUNTY NEAR BODEGA BAY, FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF SCOTTY CREEK CULVERT REALIGN ROADWAY	O.C. JONES & SONS BRIDGEWAY CIVIL CONSTRUCTORS A JOINT VENTURE 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VALEH, SYD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (510)385-6972	\$27,064,172 \$24,422,593 \$376,830	05/04/21 06/04/21 07/02/24	65% 89%
HA23							
04-SON-1-24.6/24.6 04-3Y0204		IN SONOMA COUNTY ON HIGHWAY 1 - PM 24.65 IN SONOMA COUNTY ON HIGHWAY 1 - PM 24.65 IN SONOMA COUNTY ON HIGHWAY 1 - PM 24.65 DIR'S O REPAIR SLIPOUT AND FAILED CULVERT	ARGONAUT CONSTRUCTORS PO BOX 639 SANTA ROSA CA 95402 (707)542-4862	VALEH, SYD 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (510)385-6972	\$6,600,000 \$5,566,580 \$0	01/15/23 04/28/23 11/22/23	92% 84%
20.20.201 130							
04-SON-1-26.7/27.1 04-0J3004 ACST-P001-(679)E --()		IN SONOMA COUNTY NEAR JENNER, FROM 0.3 TO 0.7 MILES NORTH OF MYERS GRADE ROAD PERMANENT RESTORATION OF ROADWAY	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	LA SERNA, FABIO 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)496-9271	\$13,543,594 \$9,619,118 \$782,092	07/08/22 08/05/22 03/17/25	34% 70%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 70  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-34.5/34.5 04-2Y9904		HIGHWAY 1 AT POSTMILE 34.5 BETWEEN FORT ROHIGHWAY 1 AT POSTMILE 34.5 BETWEEN FORT ROHIGHWAY 1 AT POSTMILE 34.5 BETWEEN FORT ROHIGH INSTALL MICRO PILES IN A GRID IN THE SOUTH	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET, UKIAH, CA 95482 (707)467-4129	VALEH, SYD 4030 OCCIDENTAL RD UNIT A SANTA ROSA, CA 95401- 5801 (510)385-6972	\$5,735,000 \$3,246,436 \$0	01/10/23 05/03/23 10/11/23	55% 75%
20.20.201 130							
04-SON-1-/38.3 04-3Y5304		SON 1 SLIPOUT SON 1 SLIPOUT SON 1 SLIPOUT REPAIR FAILED SLOPE WITH RETAINING WALL REPAIR FAILED SLOPE WITH RETAINING WALL	GORDON N. BALL, INC. 333 CAMILLE AVE, ALAMO, ALAMO, CA 94507 (925)838-5675	VALEH, SYD 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (510)385-6972	\$1,225,000 \$931,532 \$0	04/14/23 06/13/23 01/16/24	100% 76% OVER RUN
20.20.201 130							
04-SON-12-11.0/T17.4 04-0K5204 ACNH-P012-(130)E --()		SONOMA COUNTY FROM LLANO ROAD TO FARMERS LANE OVERLAY WITH RHMA, REPLACE GUARDRAILS, APP	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	BRAJNIOFF, LEONARD 4030 OCCIDENTAL RD UNIT A SANTA ROSA, CA 95401 (707)249-9557	\$21,415,982 \$6,154,063 \$1,820,174	03/21/23 04/11/23 06/10/24	29% 29%
04-SON-12-15.3/15.3 04-2Y8804		REPLACE DRAINAGE SYSTEM AND APPROACH SLABS AT DUTTON AVE UC REMOVE EXISTING DRAINAGE SYSTEM, INSTALL N	GHILOTTI BROS., INC. 525 JACOBY ST, SAN RAFAEL, CA 94901 (415)454-7011	BRAJNIOFF, LEONARD 4030 OCCIDENTAL, BLDG A, SANTA ROSA, CA 95401 (707)249-7557	\$1,162,000 \$1,156,755 \$0	01/11/23 02/17/23 12/31/23	100% 99% OVER RUN
20.20.201 130							
04-SON-12-25.8/30.8 04-4H0504 ACNH-P012-(128)E --()		IN AND NEAR SONOMA, AT SONOMA CREEK BRIDGE NO. 20-0027, STUART CREEK BRIDGE NO. 20-0025 AND HOOKER CREEK BRIDGE NO. 20-0030. SCOUR SCOUR MITIGATION	GHILOTTI CONSTRUCTION CO. 2301 KERNER BLVD #E SAN RAFAEL CA 94901 (415)256-1525	BRAJNIOFF, LEONARD 4030 OCCIDENTAL RD UNIT-A SANTA ROSA CA 95401 (707)249-7557	\$9,079,422 \$6,505,964 \$2,415,808	07/29/22 08/17/22 07/03/24	20% 72%
04-SON-101-3.7/7.2 04-2640F4 ACNH-Q101-(353)N --()		IN SONOMA COUNTY, IN PETALUMA FROM ROUTE 101/116 SEPARATION TO 0.4 MILE NORTH OF CORONA ROAD OVERCROSSING. CONSTRUCT HOV LANES INCLUDING SOUND	GHILOTTI CONSTRUCTION CO. 2301 KERNER BLVD #E SAN RAFAEL CA 94901 (415)256-1525	LA SERNA, FABIO 384 BEL MARIN KEYS, SUITE 200 NOVATO, CA 94949 (510)496-9271	\$91,532,812 \$92,002,211 \$66,048	08/08/19 09/17/19 12/23/23	0% 0% PLANT EST SATIS

HB1

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 71  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-32.8/54.2 04-0J6424		IN AND NEAR WINDSOR, HEALDSBURG, AND CLOVERDALE, FROM OLD REDWOOD HIGHWAY TO 2.0 MILES SOUTH OF MENDOCINO COUNTY LINE. ROADWAY REHABILITATION.	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (510)385-6972	\$56,911,461 \$55,577,043 \$0	12/24/19 01/14/20 10/30/24	51% 95%
04-SON-101-/0 04-3J0804		SONOMA COUNTY NEAR PETALUMA AT SAN ANTONIO CREEK BRIDGE CONSTRUCT STEEL SHEET PILE WALL AND CONCRE	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	PROKOP, CHRISTOPHER 384 BEL MARIN KEYS BLVD STE200 NOVATO, CA 94949 (510)681-7264	\$1,395,333 \$909,171 \$133,513	02/15/23 03/15/23 12/01/23	14% 65%
04-SON-116-12.1/12.1 04-3Y2004		IN SONOMA COUNTY ON HIGHWAY 116 - PM 12.1 IN SONOMA COUNTY ON HIGHWAY 116 - PM 12.1 IN SONOMA COUNTY ON HIGHWAY 116 - PM 12.1 DIR' REPLACE SOLDIER PILE WALL AND PERFORM UTIL	GOODFELLOW BROS. CALIFORNIA, LLC 135 N WENATCHEE AVE WENATCHEE WA 98801	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (707)249-7557	\$1,660,000 \$1,259,937 \$0	01/20/23 01/20/23 10/13/23	48% 76%
20.20.201 130							
04-SON-116-30.9/31.4 04-4G3804 HSNH-P116-(050)E --()		NEAR COTATI FROM 0.3 MI EAST OF HESSEL ROAD TO 0.1 MI EAST OF BARTLESON ROAD CONSTRUCT BRIDGE, RET WALLS, TRAFF SIGNAL	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-7557	\$5,635,002 \$5,613,390 \$4,613	03/15/19 04/09/19 10/25/23	100% 98%
04-SON-116-32.5/35 04-0Y3804		SONOMA COUNTY IN AND NEAR COTATI FROM 0.2 MILE EAST OF GILCHRIST ROAD TO NORTH JUNCTION ROUTE 101 COLD PLANE AC PAVEMENT AND PLACE HOT MIX A	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	SHOJAEI, SHAHRIAR 4030 OCCIDENTAL RD., UNIT A SANTA ROSA, CA 95401 (510)385-2166	\$982,145 \$621,600 \$621,600	04/26/23 05/23/23 11/08/23	20% 63%
04-SON-116-36.4/39.3 04-2W0404 HSST-S116-(001)E --()		SONOMA COUNTY IN AND NEAR PETALUMA FROM FRATE ROAD TO STAGE GULCH CREEK BRIDGE REPLACE ASPHALT CONCRETE SURFACING AND STR	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT A SANTA ROSA, CA 95401 (707)249-7557	\$748,460 \$363,880 \$363,880	06/29/23 07/24/23 11/07/23	45% 49%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 72  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-46.5/46.8 04-3G9004 CSTG-X097-(044)E --() HB4N		SONOMA COUNTY NEAR SCHELLVILLE ON ROUTE 116 FROM 0.3 MILE NORTH OF BONNEAU ROAD TOROUTE 121 AND ON ROUTE 121 FROM 0.2 MILE SOUTH O RDWY EXC, HMA, DRAINAGE, ROCK BLANKET, MIN	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	LA SERNA, FABIO 384 BEL MARIN KEYS STE 200 NOVATO CA 94949 (510)496-9271	\$10,572,057 \$0 \$0	07/31/23 08/23/23 03/07/25	0% 0%
04-SON-116-/14.4 04-3Y3204		SON116 @ TUNSTALL - CULVERT FAILURES AT MUSON116 @ TUNSTALL - CULVERT FAILURES AT MUSON116 @ TUNSTALL - CULVERT FAILURES AT MUDIR' REMOVE AND REPLACE CULVERT	REGE CONSTRUCTION INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL, BLDG A SANTA ROSA, CA 95401 (707)249-7557	\$1,255,000 \$468,078 \$0	02/03/23 06/12/23 08/20/23	100% 37% OVER RUN
20.20.201 130							
04-SON-121-7.4/10.8 04-3Y0404		POTHOLE REPAIR, VARIOUS LOCATIONS POTHOLE REPAIR, VARIOUS LOCATIONS POTHOLE REPAIR, VARIOUS LOCATIONS DIR'S ORDER EMERGENCY F.A. PEROFRM EMERGENCY POTHOLE REPAIR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (707)249-7557	\$3,412,500 \$2,515,085 \$0	01/12/23 05/16/23 09/30/23	87% 74%
20.20.201 130							
04-SON-128-16.0/16.6 04-3Y1604		SON-128 PM 15.98/ PM 16.55 DIR'S ORDER EMERGENCY F.A. SLIDE SLOPE REPAIR	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)453-3732	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (707)249-7557	\$3,813,000 \$3,363,453 \$0	01/18/23 04/12/23 10/30/23	95% 88%
20.20.201 130							
04-SON-128-/5 04-3Y4204		SON 128-0/ 4.7 DIR'S ORDER EMERGENCY F.A. TREE REMOVAL DUE TO STORM, TRAFFIC CONTROL	ATLAS TREE SURGERY, INC 1544 LUDWIG AVE SANTA ROSA CA 95407 (707)975-0376	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (707)249-7557	\$615,000 \$0 \$0	02/24/23 05/11/23 10/31/23	0% 0%
20.20.201 130							
04-VAR-0-/0 04-2K1704 ACNH-X001-(669)E --()		ALAMEDA COUNTY AT VARIOUS LOCATIONS AND DANNON SLOUGH SOUTHBOUND ONRAMP CONSTRUCT PVMT, JT SEAL, BARRIER, CL RAILI	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	TSAN, KENNY 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)847-9565	\$8,208,013 \$3,022,115 \$763,293	01/03/23 01/18/23 04/30/24	31% 37%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 73  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-4-3.7/14.5 04-3Q5304		CONTRA COSTA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, GRIND BRIDGE D	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE, SUITE 100 CONCORD CA 94520 (510)774-4383	\$3,176,176 \$0 \$0	06/27/23 07/24/23 12/18/23	0% 0%
04-VAR-4-18.6/18.6 04-3Y1804		MARIN, SONOMA, NAPA, SOLANO, SACRAMENTO, CMARIN, SONOMA, NAPA, SOLANO, SACRAMENTO, CMARIN, SONOMA, NAPA, SOLANO, SACRAMENTO, CDIR' REPAIR STORM DAMAGED KNOCKED DOWN ELECTRIC	ST. FRANCIS ELECTRIC LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	HALALI, BEHZAD 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-6107	\$1,118,000 \$0 \$0	01/31/23 06/22/23 02/09/23	0% 0%
20.20.201 130							
04-VAR-29-10.7/0 04-3Q5604		NAPA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND TREAT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	BRAR, PARAMDEEP 324 CAMPUS LANE FAIRFIELD CA 94534 (925)260-6460	\$1,097,000 \$337,803 \$337,803	05/25/23 07/24/23 10/31/23	32% 31%
04-VAR-61-19.0/21 04-4K4004 HSNH-X001-(670)E --()		ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL RADAR SPEED FEEDBACK SIGN SYSTEMS	MIKE BROWN ELECTRIC CO. 561-A MERCANTILE DRIVE COTATI CA 94931 (707)792-8100	CHAMPANERIA, VINAY 3875 BREAKWATER AVENUE HAYWARD CA 94545 (510)385-7081	\$1,464,676 \$746,170 \$3,307	12/23/22 01/11/23 11/17/23	0% 51%
04-VAR-80-3.1/3.4 04-1J7804 SHNH-000C-(547)E --()		ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS COLD PLANE, PLACE OGFC AND HIGH FRICTION S	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)256-3424	MUKHERJEE, RABINDRA 2525 STANWELL DR CONCORD, CA 94520 (510)774-4383	\$2,570,063 \$2,622,264 \$0	01/30/23 03/02/23 09/08/23 09/20/23	100% 100% COMPLETED
04-VAR-80-5.8/5.8 04-3Q5004		ALAMEDA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, HMA (TYPE A),	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	SINGH, JASMANINDER 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6079	\$4,148,147 \$0 \$0	06/21/23 07/24/23 12/20/23	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 74  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-101-1.1/4.1 04-3Q5704		THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS STRENGTHEN GIRDER, CLEAN AND PAINT STRUCTU	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA BLVD 94044 (650)222-7516	\$4,392,541 \$0 \$0	06/20/23 08/30/23 06/11/24	0% 0%
04-VAR-101-21.3/26.5 04-3Q6104		SANTA CLARA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, AND STRUCTURAL	TRUEDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	FARSIPOUR NAGHIBI, SINA 1007 KNOX AVE SAN JOSE CA 95122 (510)715-9940	\$3,569,569 \$0 \$0	06/15/23 07/05/23 03/01/24	0% 0%
04-VAR-101-29.8/52.1 04-2W6804		SANTA CLARA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY AND STRUCTURAL	TRUEDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	NGUYEN, HUNG 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7130	\$5,113,113 \$29,500 \$29,500	05/25/23 06/19/23 08/30/24	19% 1%
04-VAR-101-36.3/52.1 04-3W5704		SONOMA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY.	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD UNIT A SANTA ROSA CA 95401 (707)249-7557	\$1,687,897 \$1,511,181 \$0	12/28/22 02/15/23 09/21/23	74% 90%
04-VAR-580-/0 04-0K1204 HSNH-000C-(543)E --()		ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS AND 680 AT VARIOUS LOCATIONS. INSTALL RECTANGULAR RAPID FLASHING BEACON	PERRY ELECTRIC INCORPORATED 130 MURWOOD COURT WALNUT CREEK CA 94596 (925)766-2778	MUKHERJEE, RABINDRA 2525 STANWELL DR CONCORD, CA 94520 (510)774-4383	\$7,578,227 \$689,484 \$308,151	02/17/23 03/15/23 05/28/25	17% 9%
04-VAR-680-.1/20.7 04-4Q2504		ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY, AND REPL	BAY LINE CUTTING & CORING 501 CESAR CHAVEZ, SUITE 101B SAN FRANCISCO CA 94124 (510)715-4838	MCMASTERS, RICHARD 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-4471	\$3,997,000 \$34,360 \$34,360	06/16/23 07/24/23 01/30/24	15% 1%

SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 75  
09/28/23

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR-999-/0 04-3Q5504		MARIN COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND CONST	AMERICAN CIVIL CONSTRUCTORS	HABTESELASSIE, DAWIT	\$3,157,000	06/13/23	30%
			WEST COAST, LLC	756 FRANCISCO BLVD	\$302,700	07/24/23	10%
			2990 BAY VISTA COURT, SUITE D WEST BENICIA CA 94510 (707)771-6782	SAN RAFAEL, CA 94901 (510)385-6980	\$302,700	12/20/23	
04-VAR-999-/0 04-3Q5104		ALAMEDA COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND HMA (	TRUEDELLE CORPORATION OF	CHAHAL, HARPAL	\$3,669,669	06/01/23	22%
			CALIFORNIA, INC.	3847 BREAKWATER AVE	\$2,193,559	06/26/23	60%
			1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	HAYWARD CA 94545 (510)867-6091	\$2,193,559	01/09/24	
04-VAR-999-/0 04-3Q5804		SOLANO COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY AND CONST	BRIDGEWAY CIVIL CONSTRUCTORS,	TRAN, QUANG	\$1,908,652	06/29/23	0%
			INC.	324 CAMPUS LANE SUITE	\$0	07/24/23	0%
			3333 VACA VALLEY PARKWAY, SUI T VACAVILLE CA 95688 (707)455-7033	FAIRFIELD CA 94534 (510)773-8499	\$0	10/18/23	

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$2,232,320,894</u>	<b>Completed to Date:</b>	<u>\$1,226,787,705</u>	<b>Work This Month:</b>	<u>\$82,558,708</u>
----------------	------------------------------	------------------------	---------------------------	------------------------	-------------------------	---------------------

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 76  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-.1/2.7 05-1P8804		3 CULVERTS ON HYW 1 @ SLO PM 71.49, MON PM 0.11 AND 2.72. REPLACE CULVERTS, RESTORE THSITES, PROVIDE TRAFFIC CONTROL DIRS EFA 05A251 REPLACE CULVERTS & RESTORE THE SITE	S. CHAVES CONSTRUCTION, INC 11545 LOS OSOS VALLEY RD C-3  SAN LUIS OBISPO, CA 93405	TALLONE, MATTHEW 3230 RIVERSIDE AVE 130 PASO ROBLES, CA 93446 (805)550-0734	\$373,000 \$310,119 \$0	09/15/22 10/20/22 08/04/23	40% 83%
20.20.201 130							
05-MON-1-20.9/42.2 05-1Q7704		MON CNTY RTE 0001, CLEAR MUD/DEBRIS. CLEAN CULVERTS/REPAIR EROSION. REMOVE SLIDE MATERIAL. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA CLEAR MUD, CLEAN AND REPAIR CULVERTS	PAPICH CONSTRUCTION COMPANY INC 398 SUNRISE TERRACE  ARROYO GRANDE, CA 93420	TALLONE, MATTHEW 3230 RIVERSIDE AVE PASO ROBLES, CA 93446 (805)215-3553	\$45,371,250 \$11,126,537 \$0	01/12/23 04/13/23 08/21/24	94% 25%
20.20.201 130							
05-MON-1-21.0/65.7 05-1Q2304		INJECT POLYURETHANE FOAM. INSTALL SHOTCRETCAP. CLEAN CULVERTS, INLETS & OUTLETS. INSTALL RSP. TRENCH PAVING. TEMP TRAFFIC DIRS EFA REPAIR CULVERTS/DRAINAGE DAMAGED BY WAVES	S. CHAVES CONSTRUCTION INC 11545 LOS OSOS VALLEY RD C-3  SAN LUIS OBISPO, CA 93405	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$373,000 \$103,745 \$0	10/28/22 11/10/22 06/30/23	22% 28%
20.20.201 130							
05-MON-1-21.0/76 05-1Q0504		CLEAN SLOPE CATCHMENT. REPAIR ROCKFALL NETTING. REPAIR SINKHOLE. LINE CULVERTS. PROVIDE TEMP TRAFFIC CONTROL DIRS EFA 05A2545 CLEAN SLOPE CATCHMENT, REPAIR ROCKFALL NET	S. CHAVES CONSTRUCTION INC 11545 LOS OSOS VALLEY RD C-3  SAN LUIS OBISPO, CA 93405	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$785,000 \$410,338 \$0	11/16/22 12/28/22 08/31/23	82% 52%
20.20.201 130							
05-MON-1-44.7/69.8 05-1Q8004		IN MON CNTY ON RTE 001 PM 42.2/72.0 CLEAR MUD AND DEBRIS. CLEAN CULVERTS AND REPAIR EROSION. PROVIDE TEMP TRAFFIC CONTRDIRS EFA 05 CLEAR MUD AND DEBRIS. CLEAN CULVERTS	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220  SAN JOSE, CA 95138 (480)574-1400	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$25,262,750 \$1,546,472 \$0	01/12/23 05/02/23 09/30/23	25% 6%
20.20.201 130							
05-MON-1-63.0/63 05-1H4604		IN MONTEREY COUNTY ABOUT 11.3 MILES SOUTH OF CARMEL AT GARRAPATA CREEK BRIDGE ELECTROCHEMICAL CHLORIDE EXTRACTION	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2  IRVINE CA 92618 (949)328-9758	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$6,543,949 \$6,124,904 \$219,814	07/07/21 07/20/21 10/31/23	94% 92%
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 77  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-71.8/20.9 05-1Q7604		CLEAR MUD AND DEBRIS, CLEAN CULVERTS, CLEAR DEBRIS CATCHMENTS AND REPAIR EROSION. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA CLEAR MUD & DEBRIS, CLEAN CULVERTS	S. CHAVES CONSTRUCTION 11545 LOS OSOS VALLEY RD #C-3 SAN LUIS OBISPO, CA 93405 (805)543-9340	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$21,649,250 \$12,455,946 \$0	01/12/23 05/02/23 09/29/23	100% 58% OVER RUN
20.20.201 130							
05-MON-1-78.9/78.9 05-1R1304		MON CNTY RTE 1 & 68 @ VAR LOCATIONS RESTORE SLOPE REMOVE SLIDE DEBRIS, REPAIR DRAINAGE/EMBANKMENT. TRAFFIC CONTROL DIRS EVA 05A264 RESTORE SLOPE REMOVE SLIDE DEBRIS	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$685,000 \$0 \$0	04/17/23 06/15/23 06/27/23	0% 0%
20.20.201 130							
05-MON-1-80.3/0 05-1M3904		IN MONTEREY, SAN BENITO AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	NASH MUNES 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,731,924 \$1,718,994 \$0	03/16/21 04/01/21 09/20/23	99% 95%
HM							
05-MON-1-100.0/1 05-1Q9604		PAJARO RIVER BRIDGE/SURROUNDING AREAS THATNEED TO REMOVE FLOOD DEBRIS. FLOOD WATER PUMPING. TEMP TRAFFIC CONTROL DIRS EFA 05A2621 REMOVE FLOOD DEBRIS	A.TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO, CA 95864	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$1,835,000 \$326,502 \$0	03/12/23 05/24/23 08/30/23	20% 18%
20.20.201 130							
05-MON-25-1.5/1.5 05-1Q8104		MON CNTY ON RTE 25/101/198 AT VARIOUS LOCATIONS REPLACE A DOUBLE BARREL 42" 634 PRINTZ RD CULVERT SYSTEM. DIRS EFA REPLACE DOUBLE BARREL CULVERT SYSTEM	BROUGH CONSTRUCTION 634 PRINTZ RD ARROYO GRANDE, CA 93420	RIANDA, ADAM 3230 RIVERSIDE DR STE 130 PASO ROBLES, CA 93446 (805)471-2100	\$2,773,500 \$1,480,793 \$0	01/13/23 04/20/23 10/20/23	76% 53%
20.20.201 130							
05-MON-68-.5/.8 05-1H2204		IN MONTEREY COUNTY IN PACIFIC GROVE FROM 17 MILE DRIVE TO CONGRESS AVENUE PROVIDE ACCESSIBLE PATHWAY	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	TYLER LAVERING 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (831)262-6572	\$679,321 \$679,901 \$1,056	06/01/22 06/29/22 04/05/24	100% 99% SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 78  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-68-1.1/4.2 05-1H0004		IN AND NEAR PACIFIC GROVE, FROM FOREST AVE TO RTE 1 (Pm1.1/4.26) UPGRADE AMERICANS WITH DISABILITIES	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)262-6572	\$6,234,412 \$5,647,867 \$0	10/26/21 11/24/21 06/30/24	91% 97%
HA22							
05-MON-68-2.8/3.1 05-1J4604 HSNH-P068-(779)E --()		IN MONTEREY COUNTY FROM 0.5 MILE EAST OF SFB MORSE DRIVE TO SCENIC DRIVE OVERCROSSING AND AT 0.3 MILE EAST OF SKYLINE FOREST DRIVE COLD PLANE, PLACE HMA&RHMA,	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	LAVERING, TYLER 1529 HWY 68 MONTEREY, CA (805)540-9841	\$2,349,242 \$846,146 \$814,004	10/05/22 11/18/22 12/20/23	24% 35%
HB1							
05-MON-68-3.5/3.5 05-1P6304		MON CNTY IN MONTEREY ON HOLMAN HWY NEAR SKYLINE FOREST. BACKFIL/PAVE SINKHOLE REPLACE CULVERT,RESTORE RDWY,TRAFFIC CONT DIRS EFA 0 REPLACE CULVERT,RESTORE RDWY,TRAFFIC CONTR	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE, CA 95138	PANNU, ART 1529 HWY 68 MONTEREY, CA 9940 (805)540-9841	\$373,000 \$280,834 \$0	04/07/22 05/31/22 07/20/23	20% 75%
20.20.201 130							
05-MON-101-3.1/5.2 05-1H0204 ACNH-Q101-(378)E --()		IN MONTEREY COUNTY NEAR BRADLEY AT THE CAMP ROBERTS SAFETY ROADSIDE REST AREAS INFRASTRUCTURE UPGRADES	NEWTON CONSTRUCTION MANAGEMENT INC 2436 BROAD ST; SAN LUIS OBISPO CA 93401 (805)544-5583	LANG, TIM/HURD, ROBERT 3230 RIVERSIDE AVE #130 PASO ROBLES CA 93446 (805)550-4651	\$4,402,232 \$4,189,598 \$14,580	02/16/21 03/11/21 10/19/23	92% 94%
HA25							
05-MON-101-36.9/47.7 05-1F75U4 1NHG-Q101-(338)E --()		IN MONTEREY COUNTY, IN AND NEAR KING CITY FROM 0.4 MILES SOUTH OF WILD HORSE ROAD OC TO TEAGUE AVENUE PAVEMENT REHABILITATION, SEISMIC	OHL USA INC 1920 MAIN STREET #310 IRVINE CA 92614 (949)242-4432	LANG, TIM 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446 (805)550-4651	\$87,310,914 \$83,766,455 \$26,445	01/16/19 02/11/19 09/30/23	100% 97%
HA22							
05-MON-101-40.7/41.1 05-1Q1004		MONTEREY COUNTY IN KING CITY AT CANAL STREET UNDERCROSSING AND AT BROADWAY STREET UNDERCROSSING PLANTING, IRRIGATION, CONCRETE SLOPE PAVIN	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA CA 94547	RIANDA, ADAM 3230 RIVERSIDE STE 130 PASO ROBLES, CA 93446 (805)471-2100	\$930,983 \$851,811 \$48,389	01/18/23 02/15/23 11/19/24	19% 91%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 79  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-41.1/42.2 05-0T9914 HSNH-Q101-(407)E --()		MONTEREY COUNTY IN AND NEAR KING CITY WABO LANDSCAPE & FROM 0.1 MILE SOUTH OF BROADWAY STREET CONSTRUCTION, INC. TO 0.2 MILE NORTH OF JOLON ROAD LANDSCAPE MITIGATION PLANTING, IRRIGATION,	726 ALFRED NOBEL DRIVE HERCULES CA 94547	RIANDA ADAM  (562)370-5097	\$843,669 \$545,006 \$126,142	04/18/23 06/08/23 01/16/26	6% 65%
HB1							
05-MON-101-62.2/62.9 05-0F9704 ANCH-Q101-(401)E --()		IN MONTEREY COUNTY NEAR SOLEDAD FROM GRANITE ROCK COMPANY 0.5 MILE SOUTH TO 0.2 MILE NORTH OF 5225 HELLYER AVENUE; THE NORTH SOLEDAD OVERHEAD NORTH SOLEDAD OH BRIDGE	SAN JOSE CA 95138 (408)574-1400	BRAR, BALJINDER S 8115 PRUNEDALE NORTH RD PRUNEDALE CA 93907 (805)610-8215	\$4,019,353 \$3,485,686 \$0	03/17/22 04/08/22 08/30/23	100% 85% OVER RUN
HA21							
05-MON-101-81.0/81.5 05-1M7604 CDSL-6205-(031)0 --()		MONTEREY COUNTY SOUTH OF SALINAS ALONG ROUTE 101 NORTH FROM SPENCE ROAD TO ECKHARDT ROAD INTERSECTION CONSTRUCT ACCELERATION LANE WITH NEW HMA (	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076		\$1,878,339 \$0 \$0	06/28/23 07/24/23	0% 0%
HB4N							
05-MON-101-86.1/87.3 05-1P5344		MONTEREY COUNTY IN SALINAS AT VARIOUS LOCATIONS FROM SANBORN ROAD UNDERCROSSING TO EAST MARKET STREET UNDERCROSSING PLANTING, IRRIGATION, SLOPE PAVING AND TRA	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$1,714,170 \$1,420,965 \$86,480	02/28/23 03/22/23 11/05/24	24% 83%
05-MON-101-87.4/87.8 05-1H0504 HSNH-Q101-(405)E --()		IN AND NEAR SALINAS FROM 0.1 MILE NORTH OF E. MARKET STREET TO 0.1 MILE SOUTH OF SHERWOOD DRIVE OC ROADWAY AND RETAINING WALL	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET; WATSONVILLE CA 95076 (831)763-6100	BRAR, BALJINDER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)610-8215	\$5,129,289 \$2,751,743 \$143,607	08/16/22 09/02/22 12/19/23	24% 54%
HB1							
05-MON-101-91.3/98.8 05-1H6904 ACNH-Q101-(411)E --()		MONTEREY COUNTY AT AND NEAR PRUNEDALE AND SALINAS FROM 0.3 MILE NORTH OF BORONDA ROAD OVERCROSSING TO 0.4 MILE NORTH OF CRAZY HORS PLACE RHMA, INSTALL CONCRETE BARRIER AND D	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD. DUBLIN CA 94568	NASH MUNES 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$33,097,998 \$659,354 \$554,772	12/27/22 02/09/23 08/15/24	5% 2%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 80  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-95.2/0 05-1P6404		IN MONTEREY/SAN BENITO COUNTIES @ VARIOUS LOCATIONS. REPLACE CULVERTS,REMOVE EUCALYPTUS TREES, RESTORE EMBANKMENT DIRS EFA 05A2483 REPLACE CULVERTS, REMOVE TREES, REPAIR EMB	TOP TIER GRADING, LLC 8305 PRUNEDALE NORTH RD 155 SALINAS, CA 93907	MUNES, NASH 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8966	\$373,000 \$189,162 \$0	05/09/22 06/28/22 03/08/23	50% 51%
20.20.201 130							
05-MON-101-98.9/98.9 05-1Q9004		IN MONTEREY COUNTY ON ROUTE 101 AT PM 98.98 EMERGENCY CULVERT REPLACEMENT DIRS EFA 05A EMERGENCY CULVERT REPLACEMENT	A. TEICHERT & SONS INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE, CA 95661	BRAR, BALJINDER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)610-8215	\$932,250 \$571,093 \$0	02/02/23 05/12/23 09/29/23	90% 61%
20.20.201 130							
05-MON-156-1.4/2 05-0A0904		ON ROUTE 156 IN MONTEREY COUNTY BETWEEN THE ROUTE 183/156 SEPARATION (PM R1.1) AND CASTROVILLE BOULEVARD (PM R2.1) REPLACE BRIDGE RAILING	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	DAVID HOPPER 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (805)319-0940	\$5,847,110 \$3,432,481 \$322,580	12/14/21 01/06/22 01/17/24	73% 59%
HA21							
05-MON-198-20.8/20.8 05-1R1504		IN MONTEREY COUNTY ON SR 198 AT PM 20.8 REPAIR ROADWAY SETTLEMENT AND PROVIDE TRAFFIC CONTROL. DIRS EFA 05A2653 REPAIR ROADWAY SETTLEMENT	BROUGH CONSTRUCTION INC 634 PRINTZ ROAD ARROYO GRANDE, CA 93420	RIANDA, ADAM 3230 RIVERSIDE AVE 130 PASO ROBLES, CA 93446 (805)471-2100	\$2,985,000 \$249,284 \$0	05/12/23 06/22/23 09/12/23	18% 8%
20.20.201 130							
05-MON-218-.2/L.9 05-1H2304		IN MONTEREY COUNTY IN SEASIDE FROM DEL MONTE BLVD TO FREMONT BLVD ADA COMPLIANT PEDESTRIAN ACCESS	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	ART PANNU 1529 HWY 68  (805)540-9841	\$1,441,320 \$51,061 \$51,061	11/08/22 01/06/23 01/23/24	9% 4%
HB71							SUSPENDED
05-SB-1-1.7/0 05-1Q8704		RTS 1,135,166,246,101 @VAR PMS. FLOOD R RESPREMOVE DEBRIS, GRADING, REPAIR DRAINAGE CHANNEL LINING, EMBANKMENT & BRIDGE RAIL DIRS EFA FLOOD RESPONSE, REMOVE DEBRIS, TRAFFIC CON	PO BOX 957 SAN LUIS OBISPO, CA 93406	KEVIN MURDOCK 35 S LA PATERA LN STE E GOLETA, CA 93117 (805)441-8439	\$2,977,000 \$2,053,274 \$0	02/09/23 04/11/23 12/31/23	100% 69%
20.20.201 130							OVER RUN



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 81  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-1-16.0/16 05-1Q9104		REPAIR WASHOUTDAMAGE,RESTORE EMBANKMENT & CRASH CUSHION. REPAIR CONCRETE BARRIER & PAVING. TEMP TRAFFIC CONTROL. DIRS EFA 05A2599	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077	BALLENTINE, DAVID 270 E HWY 246 STE 202 BUELLTON, CA 93427 (805)748-1087	\$5,085,000 \$2,237,821 \$0	02/27/23 04/11/23 09/20/23	100% 44% OVER RUN
20.20.201 130		REPAIR WASHOUT DAMAGE & RESTORE EMBANKMENT					
05-SB-1-19.3/20.6 05-1H0104		IN SANTA BARBARA COUNTY IN LOMPOC ON ROUTE 246 FROM 0.3 MILE WEST OF V STREET TO WEST JUNCTION ROUTE 1/246 AND ON ROUTE 1 FROM WE PAVEMENT PRESERVATION	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LANE SANTA BARBARA CA 93111 (805)964-9951	KEVIN MURDOCK 270 E. HWY, SUITE 202 BUELLTON, CA 93427 (805)441-8439	\$8,164,079 \$7,251,927 \$824,778	06/21/22 08/05/22 10/18/23	89% 88%
HA22							
05-SB-1-/0 05-1P0204		SB CNTY, HWYS 1,101,217,225,246 @ VAR LANDSCAPE SUPPORT SERVICES INCMURDOCK, KEVIN LOCSGRADING & INSTALL HARDENED FENCES 12610 SATICOY ST SOUTH & GATES.SLOPE PAVING AND TRAFFIC CONTROL DIRS EFA 05A2	12610 SATICOY ST SOUTH N HOLLYWOOD CA 91605	35 S LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6762	\$7,385,000 \$6,197,222 \$0	03/07/22 04/22/22 11/14/23	100% 84% OVER RUN
20.20.201 130		GRADING & INSTALL HARDENED FENCE & GATES					
05-SB-1-/0 05-1R1204		SB CNTY ON HW 1,135,246 @ VAR POST MILES. REPLACE DRAINAGE SYSTEM CAUSING SINKHOLE. RESTORE DITCH, EMBANKMENT, REPLACE RSP DIRS EF REPLACE FAILING DRAINAGE SYSTEM	BROUGH CONSTRUCTION INC 634 PRINTZ RD ARROYO GRANDE, CA 93420 (805)489-7779	DAVID BALLENTINE 270 E HWY 246 STE 203 BUELLTON, CA 93427 (805)748-1087	\$2,185,000 \$1,455,277 \$0	04/03/23 05/11/23 10/21/23	100% 67% OVER RUN
20.20.201 130							
05-SB-101-1.4/4.8 05-0N71Y4		SANTA BARBARA COUNTY IN CARPENTERIA FROM 0.2 MILE SOUTH OF BAILARD AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SOUTH PADARO LANE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA, CA 93111 (805)331-2649	JONES, DAVID 3561 FOOTHILL ROAD CARPINTERIA, CA 93013 (805)748-3132	\$3,122,863 \$2,632,198 \$151,845	05/23/22 05/23/22 04/03/26	100% 84% OVER RUN
05-SB-101-4.0/4.8 05-1G4104		IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA FROM 0.2 MILE NORTH OF SANTA MONICA CREEK BRIDGE TO 0.5 MILE SOUTH OF SOUTH PARARO CONSTRUCT BIKE PATH FROM SANDPOINTE DR TO	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LN SANTA BARBARA CA 93111	CAI, LUOBAO 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (619)347-3088	\$12,015,301 \$10,980,806 \$12,793	09/02/22 09/02/22 10/17/23	86% 91%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 82  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-4.4/7.7 05-0N72U4 ACNH-Q101-(395)E --()		IN SANTA BARBARA COUNTY, IN AND NEAR CARPINTERIA AND AT SUMMERLAND FROM 0.9 MILE SOUTH OF SOUTH PADARO LANE UNDERCROSSING TO 0.6 CONSTRUCT HOV LANES AND	NEAR GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TAYLOR MERLO P.O. BOX 996 CARPINTERIA CA (805)722-8935	\$154,327,521 \$110,631,256 \$4,944,931	06/05/21 06/05/21 12/10/24	64% 72%
05-SB-101-5.3/10.5 05-1Q7504		CLEAR DEBRIS FROM CREEK CHANNELS & CULVERTRESTORE SHOULDER BACKING IN SB CNTY. ENVIRONMENTAL MONITORING TEMP TRAFFIC CONTDIRS EFA CLEAR DEBRIS FROM CREEK CHANNELS/CULVERTS	GRANITE CONSTRUCTION COMPANY SB PO BOX 50085 WATSONVILLE, CA 95077 (831)768-4086	GEBHART, TRISTAN 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)440-3057	\$735,000 \$418,277 \$0	01/10/23 01/13/23 08/28/23	56% 57%
20.20.201 130							
05-SB-101-7.3/9.6 05-0N73U4		IN SANTA BARBARA COUNTY, IN AND NEAR SUMMERLAND FROM 0.2 MILES NORTH OF PADARO LANE OVERCROSSING TO SAN YSIDRO CREEK BRIDGE. CONSTRUCT HOV LANES AND	NEAR GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 90074-2478 (831)768-4002	TRISTAN GEBHART P.O. BOX 996 CARPINTERIA, CA 93013 (805)440-3057	\$104,541,095 \$99,141,139 \$1,125,114	10/22/20 10/22/20 11/02/23	96% 95%
05-SB-101-7.3/9.6 05-0N73Y4		SANTA BARBARA COUNTY, IN AND NEAR SUMMERLAND FROM 0.2 MILES NORTH OF PADARO LANE OVERCROSSING TO SAN YSIDRO CREEK BRIDGE INSTALL MITIGATION PLANTING	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076		\$3,149,406 \$0 \$0	04/21/23 08/02/23	0% 0%
05-SB-101-9.7/10.6 05-0N74U4 ACNH-Q101-(420)E --()		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.3 MILE SOUTH OF SAN YSIDRO ROAD OVERCROSSING TO 0.1 MILE NORTH OF OLIVE MILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY 3005 JAMES RD BAKERSFIELD CA 93308	KLINE, JASON  (805)698-2393	\$48,752,223 \$1,137,053 \$245,464	06/16/23 06/16/23 01/12/26	4% 2%
HE11							
05-SB-101-10.0/10.5 05-1K03U4		SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM 0.1 MILE SOUTH OF SAN YSIDRO ROAD OVERCROSSING TO 0.1 MILE NORTH OF OLIVE MILL HIGHWAY 101: CARPINTERIA TO SANTA BARBARA	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA CA 93111	JASON KLINE/TAYLOR MERLO 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)722-8935	\$14,768,116 \$10,610,347 \$1,468,784	11/29/22 11/29/22 02/08/24	62% 72%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 83  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-12.3/13.2 05-1K3804		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM SYCAMORE CREEK BRIDGE TO 17750 WARDS FERRY RD; 0.2 MILE SOUTH OF GARDEN STREET UNDERCROSSING REHABILITATE LANDSCAPE PLANTING AND	CCFG CONSTRUCTION SONORA CA 95370 (209)743-4911	JONES, DAVID PO BOX 996 CARPINTERIA, CA 93013 (805)748-5218	\$922,963 \$818,113 \$8,151	04/05/22 04/26/22 09/16/25	39% 88%
HA25							
05-SB-101-14.2/16.2 05-1A6404		SANTA BARBARA COUNTY IN SANTA BARBARA FROMCASTILLO STREET UNDERCROSSING TO INC. JUNIPERO PEDESTRIAN OVERCROSSING S OF 21161 LYONS BALD MT. ROAD EAST CLARK AVE UC HIGHWAY PLANTING AND IRRIGATION WORK.	JOHN SEMSEN LANDSCAPING CO., INC. 21161 LYONS BALD MT. ROAD SONORA CA 95370	DAVID JONES 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)748-3132	\$885,555 \$835,852 \$4,400	02/27/23 03/24/23 07/08/24	37% 93%
HA25							
05-SB-101-21.4/21.9 05-1H4304 ACNH-Q101-(410)E --()		SANTA BARBARA COUNTY IN GOLETA FROM ROUTE 101/217 SEPARATION TO 0.3 MILE NORTH OF SAN JOSE CREEK BRIDGE REPLACE STRUCTURAL CONCRETE BRIDGES.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	JEFF FINN / KEVIN MURDOCK 35 S. LA PATERA LANE GOLETA, CA 93117 (805)692-6762	\$19,884,404 \$2,048,327 \$1,322,472	03/02/23 04/04/23 04/22/25	11% 10%
HA21							
05-SB-101-31.0/67 05-1Q6704		IN SB CNTY RTE 101 PM 48.0-50.0 NOJOQUI GRADE SUMMIT TO GAVIOTA REST AREA FLOOD RESPONSE, DEBRIS & ROCK REMOVAL DIRS EFA 05A FLOOD RESPONSE DEBRIS & ROCK REMOVAL	JOHN MADONNA CONSTRUCTION PO BOX 5310 SAN LUIS OBISPO, CA 93401 (805)237-8851	KEVIN MURDOCK 270 E HWY STE 202 BUELLTON, CA 93427 (805)441-8439	\$5,460,000 \$3,490,948 \$0	01/09/23 04/27/23 10/16/23	100% 64% OVER RUN
20.20.201 130							
05-SB-101-33.8/44.8 05-1P0504		SB CNTY NEAR GAVIOTA FROM EL CAPITAN PARK UNDERCROSSING TO BECKSTAD OVERCROSSING. REPAIR CULVERT,FILL VOID,RESTORE RDWY DIRS EFA REPAIR CULVERT JOINT, RESTORE ROADWAY	JOHN MADONNA CONSTRUCTION CO INC P.O. BOX 5310 SAN LUIS OBISPO, CA 93403 (805)543-7751	BALLENTINE, DAVID 270 EAST HWY 246 UNIT 203 #12 BUELLTON, CA 93427 (805)748-1087	\$7,585,000 \$5,778,503 \$0	10/21/21 12/29/21 10/30/23	100% 76% OVER RUN
20.20.201 130							
05-SB-101-46.2/52.3 05-1H8604 ACNH-Q101-(409)E --()		SANTA BARBARA COUNTY NEAR GAVIOTA FROM 0.1MILE NORTH OF GAVIOTA BEACH STATE PARK TO OLD COAST HIGHWAY COLD PLANE AC PVMT, PLACE HMA, RHMA- G, HMA	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456	JASON TORRES/KEVIN MURDOCK 35 S. LA PATERA LANE, SUITE E GOLETA, CA 93117 (909)560-5695	\$46,655,800 \$6,420,050 \$5,543,621	02/01/23 03/03/23 11/01/24	15% 14%
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 84  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-46.6/47.1 05-1E0104 CSTG-Q101-(362)E --()		IN SANTA BARBARA COUNTY NEAR AT THE GAVIOTA SAFETY ROADSIDE REST AREA WASTEWATER SYSTEM UPGRADE	GAVIOTA SPECIALTY CONSTRUCTION, INC. 645 CLARION CT; SAN LUIS OBISPO CA 93401 (805)543-1706	KEVIN MURDOCK 35S LAPATERA LANE GOLETA CA 93117 (805)441-8439	\$5,577,482 \$5,526,081 \$30,750	12/16/20 01/14/21 11/03/23	100% 99%
HA25							
05-SB-101-47.0/47.3 05-1R1404		GAVIOTA CREEK SCOUR REPAIRS, SB CNTY 101 @GAVIOTA TUNNELS. REPAIR SECANT PILE WALL &REPAIR EMBANKMENT. DIRS EFA 05A2625 GAVIOTA CREEK REPAIRS	CALPORTLAND CONSTRUCTION 1625 E DONOVAN RD SANTA MARIA, CA 93454	MURDOCK,KEVIN/ENGLER, JAIME 35 S LA PATERA LN STE E GOLETA, CA 93117 (619)947-9645	\$14,985,000 \$721,734 \$0	05/15/23 05/26/23 10/20/23	80% 5%
20.20.201 130							
05-SB-101-55.9/56.2 05-1F7904		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BALLENTINE, DAVID 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,895,831 \$956,780 \$0	08/20/20 09/21/20 07/01/22	27% 16%
HA21							
05-SB-101-55.9/56.2 05-1F79A4		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD BRIDGE RAIL UPGRADE	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO CA 93403 (805)546-8288	DAVID COOPER/ KEVIN MURDOCK 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,441,692 \$1,706,260 \$907,529	09/13/22 10/06/22 03/18/24	33% 31%
HA21							
05-SB-101-70.6/71.2 05-1F5004 ACST-X083-(019)E --()		ON ROUTE 101, FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF ROUTE 101/135 SEPARATION AND ON ROUTE 135 AT ROUTE 101/135 SEPARATION. REPLACE BRIDGES	CALPORTLAND CONSTRUCTION 1625 E. DONOVAN ROAD; SANTA MARIA CA 93454 (805)345-3581	REED, ALBERT ACTING 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (559)977-4632	\$11,321,193 \$10,858,071 \$236	11/17/20 12/15/20 10/22/23	96% 94%
HA21							SUSPENDED
05-SB-101-/0 05-1Q8304		IN SB CNTY ON RTS 101,144,192 @ VARIOUS PM. STORM DAMAGE AND DEBRIS CLEANING. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA 05A STORM DAMAGE & DEBRIS CLEANING	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077 (831)768-4086	MURDOCK,KEVIN/ENGLER, JAIME 35 S LA PATERA LANE STE E GOLETA, CA 93117 (805)441-8439	\$3,585,000 \$665,871 \$0	01/13/23 04/13/23 12/31/23	87% 19%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 85  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-135-10.6/17.6 05-1H9604 HSNH-P135-(010)E --()		IN SANTA BARBARA COUNTY IN SANTA MARIA FROM UNION VALLEY PARKWAY TO PREISKER LANE AT VARIOUS LOCATIONS MODIFY SIGNALS, CONSTRUCT CURB	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LANE  SANTA BARBARA CA 93111 (805)964-9951	REED, ALBERT (ACTING CE)   (559)977-4632	\$19,457,065 \$2,155,893 \$1,941,549	10/31/22 11/28/22 01/10/25	9% 11%
HB1							
05-SB-154-2.0/31.5 05-1Q6804		IN SB CNTY ON RTE 154 & 246 @ 12.PM- 31.5PM& 30PM. SLIDE AND ROCKFALL REMOVALS. PROVIDE TEMP TRAFFIC CONTROL. DIRS EFA 05A2606 SLIDE & ROCKFALL REMOVAL	CALPORTLAND CONSTRUCTION PO BOX 1280  SANTA MARIA, CA 93456 (805)345-3581	MURDOCK, KEVIN/ENGLER, JAIME  35 S LA PATERA LN STE E GOLETA, CA 93117 (619)947-9645	\$7,385,000 \$3,361,173 \$0	01/09/23 04/20/23 11/22/23	100% 46% OVER RUN
20.20.201 130							
05-SB-154-2.6/0 05-1C4104		SANTA BARBARA COUNTY NEAR LOS OLIVOS AT ALAMO PINTADO CREEK PEDESTRIAN BRIDGE REPLACE PEDESTRIAN BRIDGE.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET  NORTH HIGHLANDS CA 95660	DAVID COOPER/ KEVIN MURDOCK  270 E HIGHWAY 246,#203 BUELLTON, CA 93427 (817)913-3747	\$3,875,375 \$2,215,170 \$518,052	01/18/23 03/02/23 12/22/23	21% 57%
HA21							
05-SB-154-21.3/0 05-1H6304		IN SANTA BARBARA COUNTY NEAR LAKE CACHUMA AT 0.31 MILE WEST OF PARADISE ROAD. CULVERT INVERT PAVING WITH FISH	TAYLOR JANE CONSTRUCTION LP 131 W DANA ST, STE A & C  NIPOMO CA 93444 (805)723-5129	KEVIN MURDOCK 35S LA PATERA LANE, SUITE E GOLETA, CA 93117 (805)441-8439	\$926,171 \$527,710 \$0	03/15/21 04/13/21 12/29/23	32% 65%
HA23							
05-SB-154-22.9/23.2 05-1C4204 ACST-S154-(001)E --()		IN SANTA BARBARA COUNTY ABOUT 9 MILES NORTH OF SANTA BARBARA FROM 1.4 MILES SOUTH OF PARADISE ROAD TO 0.2 MILE NORTH OF STAGECOAC INFRASTRUCTURE MAINTENANCE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD;  FAIRFIELD CA 94534 (707)639-4414	KEVIN MURDOCK 35 S LAPATERA LANE GOLETA,CA 93117 (805)441-8439	\$7,565,708 \$6,812,085 \$2,730	11/25/20 12/15/20 11/03/23	95% 99%
HA21							
05-SB-154-31.8/32.1 05-1H4504		IN SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM PRIMAVERA ROAD UNDERCROSSING TO LA COLINA ROAD UNDERCROSSING SUBSTRUCTURE REHABILITATION/ BRIDGE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE;  VALENCIA CA 91355 (661)367-9040	JEFFERY FINN 35 S LA PATERA LANE GOLETA, CA 93117 (510)388-9367	\$5,247,069 \$5,293,889 \$0	11/22/21 12/09/21 08/21/23	43% 100%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 86  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-166-63.9/64.9 05-1P5384		SANTA BARBARA COUNTY IN NEW CUYAMA FROM 0.2 MILE WEST OF BRANCH CANYON BRIDGE TO NEWSOME STREET IRRIGATION, PLANTING, VEHICLE CHARGING SYS	CAL ELECTRO, INC. 3710 ELECTRO WAY  REDDING CA 96002	REED, ALBERT (ACTING)  (559)977-4632	\$941,110 \$5,125 \$0	01/31/23 04/04/23 11/05/25	0% 1%
05-SB-217-.9/1.4 05-1C3604 ACNH-P217-(003)E --()		SANTA BARBARA COUNTY NEAR GOLETA FROM 0.2 MILE EAST OF GOLETA SLOUGH BRIDGE TO 0.4 MILE EAST OF SAN JOSE CREEK BRIDGE REPLACE BRIDGE.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	JEFF FINN / KEVIN MURDOCK 35 S. LA PATERA LANE GOLETA, CA 93117 (805)692-6762	\$26,134,015 \$2,889,802 \$2,393,123	01/31/23 02/21/23 07/07/25	13% 11%
HA21							
05-SB-246-32.8/33.2 05-1P5394		ON ROUTE 246 IN SANTA BARBARA COUNTY FROM CUESTA ROAD TO EDISON STREET INSTALL BEAUTIFICATION,	CCFG CONSTRUCTION 17750 WARDS FERRY RD;  SONORA CA 95370 (209)743-4911	JONES, DAVID 3651 FOOTHILL ROAD. CARPINTERA, CA 93013 (805)748-3132	\$1,224,755 \$1,097,657 \$3,190	06/15/22 07/29/22 11/04/25	29% 90%
05-SBT-25-18.8/19.2 05-1H8104 HSST-S025-(001)E --()		SAN BENITO COUNTY ABOUT 32 MILES SOUTH OF HOLLISTER FROM 0.8 MILE NORTH OF SAN BENITO LATERAL TO 2 MILES SOUTH OF ROUTE 146 ROADWAY EXCAVATION, HMA, CULVERTS AND SIGN	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR  SACRAMENTO CA 95864	BALJINDER BRAR 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$5,050,401 \$1,884,054 \$645,388	01/06/23 03/03/23 01/05/24	100% 37% OVER RUN
HA23							
05-SBT-25-49.5/51.1 05-1P5314		SAN BENITO COUNTY IN AND NEAR HOLLISTER FROM 0.1 MILE SOUTH OF SUNSET DRIVE TO SANTA ANA ROAD PLANTING AND IRRIGATION AND INSTALL TRANSP	BORTOLUSSI & WATKIN, INC. 77 LARKSPUT STREET  SAN RAFAEL CA CA 94901	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$929,993 \$119,025 \$0	03/02/23 04/04/23 05/12/25	4% 13%
05-SBT-25-54.0/0 05-1J4804 SNHG-P025-(033) --()		NEAR HOLLISTER, AT THE INTERSECTION OF ROUTE 25 AND ROUTE 156 CONSTRUCT ROUNDABOUT	GRANITE ROCK COMPANY 5225 HELLYER AVENUE;  SAN JOSE CA 95138 (408)574-1400	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$10,047,486 \$5,916,498 \$541,238	11/18/21 12/16/21 12/22/23	70% 57%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 87  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SBT-156-2.7/2.7 05-1P5324		SAN BENITO COUNTY IN SAN JUAN BAUTISTA AT THE WASHINGTON STREET UNDERCROSSING PLANTING, IRRIGATION, SLOPE PAVING AND TRA	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22 SAN JOSE CA 95138	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$737,850 \$486,900 \$139,151	03/03/23 03/24/23 07/07/25	9% 66%
05-SBT-156-3.0/8.2 05-344904 ACNH-P156-(024) IPL6-205 -(29) --() HE13		ON STATE ROUTE 156 IN SAN BENITO COUNTY, IN AND NEAR SAN JUAN BAUTISTA FROM THE ALAMEDA ST TO 0.2 MI EAST OF FOURTH STREET/BUSINE WIDEN 2 TO 4 LANES SAN JAUN	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	NASH MUNES 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)441-6931	\$79,294,068 \$27,528,817 \$3,440,632	06/10/22 06/29/22 08/15/24	28% 37%
05-SCR-1-10.5/13.4 05-0C7334		SANTA CRUZ COUNTY IN AND NEAR CITY OF CAPITOLA FROM STATE PARK DRIVE OVERCROSSING TO 0.2 MILE NORTH OF BAY AVENUE UNDERCROSSING CONSTRUCT OVERCROSSING AND AUXILIARY LANE.	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076		\$72,398,200 \$0 \$0	06/29/23 07/24/23	0% 0%
05-SCR-1-13.3/0 05-1H4804		IN SANTA CRUZ COUNTY IN CAPITOLA AT SOQUEL CREEK BRIDGE BRIDGE PREVENTATIVE MAINTENANCE -	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET; WATSONVILLE CA 95076 (831)763-6100	PANNU, ART 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,130,418 \$1,014,518 \$617,466	05/26/22 07/11/22 10/16/23	72% 91%
HA21							
05-SCR-1-13.6/14.9 05-0C7324 ACNH-P001-(675)E --()		41ST AVENUE TO SOQUEL AVENUE AUXILIARY LANES (NEAR THE CITY OF SANTA CRUZ AND CAPITOLA, FROM 41ST AVENUE TO SOQUEL AVENUE. CONSTRUCT AUXILIARY LANES AND	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET; WATSONVILLE CA 95076 (831)763-6100	ART PANNU (ACTING) 140 DUBOIS STREET SUITE E SANTA CRUZ CA 95060 (805)441-6931	\$28,994,749 \$8,237,795 \$1,982,148	10/14/22 11/16/22 12/12/24	10% 28%
05-SCR-1-30.0/37.5 05-1P5604		SANTA CRUZ COUNTY NEAR DAVENPORT FROM 0.1 MILE SOUTH OF DAVENPORT LANDING ROAD TO SAN MATEO COUNTY LINE OVERLAY WITH RUBBERIZED HOT MIX ASPHALT -	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420 (805)473-3016	ART PANNU 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)441-6931	\$3,681,321 \$2,428,258 \$1,996,974	01/05/23 01/26/23 06/20/24	60% 66%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 88  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-31.9/35.7 05-0J2004		ON ROUTE 1 IN SANTA CRUZ COUNTY NEAR DAVENPORT AT VARIOUS LOCATIONS FROM 0.3 MI NORTH OF SCOTT CREEK TO 0.4 MI 7 CROW CANYON COURT SUITE 250 NORTH OF SWANTON R REPLACE CULVERTS	SERAFIX ENGINEERING CONTRACTORS, INC SAN RAMON CA 94583 (925)552-8253	FARSHAD KESHAVARZI 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$6,494,435 \$6,434,996 \$6,600	03/10/22 03/22/22 06/20/24	43% 99%
HA42							
05-SCR-1-33.0/33 05-1Q9404		IN SANTA CRUZ CNTY RTE 001 @ PM 33.0 REPAIR EMBANKMENT PROVIDE TEMP EROSION CONTROL. PROVIDE TRAFFIC CONTROL DIRS EFA 05A2632 REPAIR EMANKMENT	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON CT STE 250 SAN RAMON, CA 94583	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$4,135,000 \$0 \$0	03/10/23 06/02/23 04/20/24	0% 0%
20.20.201 130							
05-SCR-1-/5 05-1P5904		SANTA CRUZ COUNTY IN AND NEAR WATSONVILLE FROM MONTEREY COUNTY LINE TO 1.0 MILE NORTH OF BUENA VISTA DRIVE UNDERCROSSING. COLD PLANE AC PVMT, RHMA-G AND RHMA- G (BON	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)262-6572	\$6,441,692 \$1,921,316 \$1,242,034	03/22/23 04/24/23 10/13/23	73% 30%
05-SCR-1-/0 05-1Q0804		SANTA CRUZ CNTY ON RTS 1 & 9 @ VAR P.M. CLEARING & HAULING SLIDE & BRIDGE DEBRIS. REPAIR WASHOUT. TEMP TRAFFIC CONTROL DIRS EFA 05 CLEARING/HAULING SLIDE & BRIDGE DEBRIS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076 (831)763-6100	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$14,220,000 \$5,854,132 \$0	12/31/22 03/17/23 08/20/24	45% 41%
20.20.201 130							
05-SCR-1-/0 05-1N4404		IN SANTA CRUZ & MONTEREY COUNITIES AT 18 VARIOUS LOCATIONS. CLEARING EMCAMPMENTS REPAIR DAMAGES TO SHS, FENCE,GATES ETC. DIRS EFA CLEAR EMCAMPMENTS, REPAIR DAMAGES	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE, CA 95661	NGUYEN, IAN 140 DUBOIS ST STE 300 SANTA CRUZ, CA 95060 (831)427-4706	\$7,985,000 \$4,761,155 \$0	02/11/22 05/03/22 10/20/23	93% 60%
20.20.201 130							
05-SCR-1-/0 05-1M3304 SSTG-000C-(539)E --()		IN SANTA CRUZ AND SAN BENITO COUNTIES AT VARIOUS LOCATIONS INSTALL CENTERLINE AND EDGE LINE	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE; RANCHO CORDOVA CA 95742 (916)635-5175	IAN NGUYEN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,977,555 \$1,216,434 \$140,078	05/23/22 06/14/22 06/20/24	50% 62%
HB1							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 89  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-9-1.0/0 05-1K1204 STER-31SD-(004)E --()		IN SANTA CRUZ COUNTY AT 0.5 MILE NORTH OF VERNON STREET AND AT 0.8 MILE SOUTH OF GLENGARRY ROAD CONSTRUCT SIDE-HILL VIADUCT,	GORDON N. BALL, INC. 333 CAMILLE AVENUE;  ALAMO CA 94507 (925)838-5675	FARSHAD KESHAVARZI 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)235-3120	\$7,175,827 \$6,149,953 \$581,287	12/07/22 12/27/22 10/20/24	20% 86%
HA23							
05-SCR-9-20.0/20 05-1K1304 STER-31TP-(004) --()		ON ROUTE 9 IN SANTA CRUZ COUNTY NEAR BOULDER CREEK ABOUT 1.1 MILE SOUTH OF JUNCTION 236 / 9 SOLDIER PILE TIEBACK RETAINING WALL	GORDON N. BALL, INC. 333 CAMILLE AVENUE;  ALAMO CA 94507 (925)838-5675	NASH MUNES (ACTING) 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$2,809,841 \$2,850,370 \$12,436	05/17/21 06/17/21 10/20/23	78% 98%
HA23							
05-SCR-9-/0 05-1Q9304		IN SCR COUNTY ON ROUTES 9,17,35,& @ VARIOUS PM. REMOVE FALLEN TREES AND TRAFFIC CONTROL DIRS EFA 05A2641 REMOVE FALLEN TREES	236 COMMUNITY TREE SERVICE LLC 416 SALINAS RD  ROYAL OAKS, CA 95076	NGUYEN, IAN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,185,000 \$1,058,123 \$0	03/01/23 06/15/23 06/20/24	100% 89%
20.20.201 130							OVER RUN
05-SCR-17-3.2/11.3 05-1M7304 HSNH-P017-(118)E --()		SANTA CRUZ COUNTY IN AND NEAR SCOTT VALLEYFROM SOUTH OF MT HERMON ROAD TO 0.6 MILE NORTH OF GLENWOOD DRIVE HIGH FRICTION SURFACE TREATMENT, COLD PLAN	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, SUITE 22  SAN JOSE CA 95138	FARSHAD KESHAVARZI 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)235-3120	\$5,291,322 \$0 \$0	08/14/23 09/07/23	0% 0%
HB1							
05-SCR-17-8.2/0 05-1K0704 STER-31SA-(004)E --()		IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY AT 0.5 MILES SOUTH OF SUGARLOAF ROAD CONSTRUCT ROCK FENCE / BARRIER AT	GORDON N. BALL, INC. 333 CAMILLE AVENUE;  ALAMO CA 94507 (925)838-5675	NGUYEN, IAN 140 DUBOIS STREET SUITE E SANTA CRUZ CA 95060 (805)748-6095	\$2,227,742 \$1,040,449 \$315,119	10/07/22 12/02/22 04/20/24	39% 47%
HA23							
05-SCR-17-9.1/9.9 05-1G2604		ON ROUTE 17 NEAR SCOTTS VALLEY FROM 0.6 MILES SOUTH OF LAUREL ROAD TO 0.25 MILES NORTH OF LAUREL ROAD PA&ED, PS&E AND R/W ONLY____ WILDLIFE CROSSING	GRANITE ROCK COMPANY 5225 HELLYER AVENUE;  SAN JOSE CA 95138 (408)574-1400	FARSHAD KESHAVARZI 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$5,498,144 \$5,348,064 \$15,006	08/11/21 09/02/21 10/20/23	53% 96%
HB34							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 90  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-35-3.0/3 05-1Q6904		SANTA CRUZ CNTY ON RTE 35 AT PM 3.0 INSTALL SOLDIER PILE WALL RESTORE SITE. PROVIDE TEMP TRAFFIC CONTROL DIRS EFA 05A INSTALL SOLDIER PILE WALL	CASE PACIFIC COMPANY 2121 ARDMORE RD  PASO ROBLES, CA 93446 (805)237-8851	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$2,728,750 \$278,746 \$0	01/09/23 03/22/23 06/20/24	20% 10%
20.20.201 130							
05-SCR-129-1.1/L1.5 05-1P5304		SANTA CRUZ COUNTY IN WATSONVILLE ON ROUTE 129 FROM LOCUST STREET TO MAIN STREET AND ON ROUTE 152 FROM HOLM ROAD TO FREEDOM BOULEVA PLANTING, IRRIGATION WORK AND TRANSPORTATI	BORTOLUSSI & WATKIN, INC. 77 LARKSPUT STREET  SAN RAFAEL CA CA 94901	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$1,129,763 \$199,926 \$74,320	03/10/23 04/24/23 01/24/25	8% 18%
05-SCR-129-/0 05-1Q9504		SCR CNTY ON RT 129 & 152 @ VARIOUS PM. REMOVE SLIDE DEBRIS, CLEAR CULVERTS TEMPORARY TRAFFIC CONTROL. DIRS EFA REMOVE SLIDE DEBRIS & CLEAR CULVERTS	DISNEY CONSTRUCTION INC 533 AIRPORT BLVD 120  BURLINGAME, CA 94507	PANNU, ART 1529 HWY 68 MONTEREY, CA 94010 (805)540-9841	\$2,885,000 \$1,770,118 \$0	03/12/23 06/07/23 09/30/23	58% 61%
20.20.201 130							
05-SCR-152-1.9/2 05-1F6204		IN SANTA CRUZ COUNTY, EAST OF WATSONVILLE 0.1 MILE EAST OF BEVERLY DRIVE TO HOLOHAN/COLLEGE ROAD CONSTRUCT ACCESSIBLE PATHWAY,	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY;  VACAVILLE CA 95688 (707)455-7033	DAVID HOPPER 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (805)319-1940	\$1,368,762 \$1,270,654 \$83,022	11/29/22 12/22/22 09/21/23	96% 92%
HB71							
05-SCR-236-5.4/0 05-1M4504 ACST-ER -(39B)0 --()		SANTA CRUZ COUNTY NEAR BOULDER CREEK AT 1.1 MILES NORTH OF BOULDER CREEK BRIDGE RETAINING WALL, PAVEMENT, DRAINAGE & PERMA	GORDON N. BALL, INC. 333 CAMILLE AVENUE  ALAMO CA 94507 (925)838-5675	FARSHAD KESHAVARZI 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)235-3120	\$1,574,809 \$1,414,566 \$212,780	01/18/23 02/16/23 06/20/24	80% 90%
HA23							
05-SLO-1-10.0/16.8 05-1G9804 ACNH-S001-(661)E --()		SAN LUIS OBISPO COUNTY FROM GRACIA WAY AT OCEANO TO ROUTE 1/101 SEPARATION IN PISMO BEACH. RHMA (GAP GRADED), RETAINING WALL, CURB RA	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD  SANTA MARIA CA 93456 (805)345-3581	REED, ALBERT (ACTING)   (559)977-4632	\$12,032,950 \$3,910,871 \$651,630	12/19/22 01/20/23 11/14/24	27% 33%
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 91  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-12.6/12.7 05-1Q0604		SLO CNTY ROUTE 001 BRIDGE 49-12. REPAIR SEISMIC DAMPER BLOCK & VOID. RESTORE ASPHTCONCRETE SHOULDER. INSTALL UE DETERMENT DIRS EFA REPAIR SEISMIC DAMPER BLOCK ON BRIDGE	SOUZA ENGINEERING CONTRACTING,INC. DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403 (805)549-3406	REED, ALBERT 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$685,000 \$185,448 \$0	12/13/22 02/15/23 09/29/23	22% 27%
20.20.201 130							
05-SLO-1-13.3/13.3 05-1Q7004		IN SLO CNTY ON HWY 1 @ VARIOUS LOCATIONS. REPLACE CULVERTS, CLEAR DRAINAGE SYSTEM, SAWCUTTING,PAVING,TRENCH PLATES, TRAFFIC CDIRS CULVERT REPLACEMENTS	CALPORTLAND CONSTRUCTION 1625 E DONOVAN RD SANTA MARIA, CA 93454	REED, ALBERT 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$373,000 \$73,192 \$0	05/22/23 06/07/23 10/13/23	44% 20%
20.20.201 130							
05-SLO-1-29.7/34.4 05-1R4604		ON HW 001 PM 29.7-34.4 AND HW 0041 PM PAPICH CONSTRUCTION CO INC 1.19REPLACE AND REPAIR DAMAGED FENCE, 398 SUNRISE TERRACE REMOVE AND REPLACE CORRODED CULVERT DIRS EFA 05A2663 REPLACE & REPAIR DAMAGED FENCE	ARROYO GRANDE, CA 93420	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$373,000 \$0 \$0	08/02/23 08/11/23 10/13/23	0% 0%
20.20.201 130							
05-SLO-1-32.6/0 05-0L7214		IN SAN LUIS OBISPO COUNTY IN MORRO BAY AT TORO CREEK BRIDGE REPLACE BRIDGE	SOUZA ENGINEERING CONTRACTING,INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401 (805)546-8288	SILVA, RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$6,204,355 \$6,076,826 \$1,974	03/08/21 04/01/21 04/16/24	0% 0%
HA21							PLANT EST SATIS
05-SLO-1-34.5/0 05-0L7224		IN SAN LUIS OBISPO COUNTY NEAR MORRO BAY AT OLD CREEK BRIDGE REPLACE BRIDGE	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	SILVA, RICK 775 ARLINGTON STREET CAMBRIA, CA 93428 (805)471-2102	\$8,716,828 \$8,451,716 \$592,301	10/13/21 11/18/21 04/16/24	88% 97%
HA21							SUSPENDED
05-SLO-1-35.8/35.8 05-1Q8204		SLO CNTY VAR ROUTES & LOCATIONS. STORM DAMAGE REPAIRS AND TEMP TRAFFIC CONTROL. RD SLIPOUTS,LAND SLIDES, RD WASHOUT REPAIRDIRS EFA STORM DAMAGE REPAIRS	SOUZA ENGINEERING CONTRACTING INC. DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403	IMAN, HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)748-2342	\$3,285,000 \$1,066,946 \$0	01/13/23 04/12/23 09/08/23	98% 32%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 92  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-54.1/54.5 05-1N6404		SAN LUIS OBISPO COUNTY AT SAN SIMEON FROM 0.7 MILE SOUTH OF PICO CREEK BRIDGE TO 0.3MILE SOUTH OF PICO CREEK BRIDGE WIDEN SHOULDERS, RUMBLE STRIPS AND TRAFFIC	SOUZA ENGINEERING CONTRACTING,INC. D.B.A. SOUZA CONSTRUCTION, INC. 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	TALLONE, MATTHEW	\$770,768 \$784,728 \$0	05/16/23 06/19/23 09/19/23	100% 94% OVER RUN
HB4N							
05-SLO-1-56.4/58 05-1P6004		SAN LUIS OBISPO COUNTY AT SAN SIMEON FROM LITTLE PICO CREEK BRIDGE TO 0.2 MILE NORTHOF HEARST CASTLE ROAD COLD PLANE EXISTING AC PAVEMENT AND RESURF	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93456	SILVA, RICHARD  (805)471-2102	\$1,520,992 \$0 \$0	03/15/23 04/07/23	0% 0%
05-SLO-1-/0 05-1N4504		SLO/SB COUNTIES ON RTE 1,41,101 &135 @ VARLOCATIONS,GRADING TO RESTORE SITES INSTALLFENCING,GATES,SLOPE PAVING, HARDSCAPE DIRS EFA GRADING TO RESTORE SITES,FENCING,GATES	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	REED, AL 2053 PREISKER LANE, STE E SANTA MARIA, CA 93454 (805)441-7943	\$6,785,000 \$4,019,075 \$0	03/07/22 04/14/22 12/23/23	100% 59% OVER RUN
20.20.201 130							
05-SLO-1-/0 05-1Q3304		IN SLO CNTY ON ROUTE 1 & 101 @ VAR SITES. INSTALL & MODIFY INLETS. CLEAN SCUPPERS, RESTORE SLOPE, GRIND/PAVE SHOULDER & LANESDIRS INSTALL & MODIFY INLETS	SOUZA ENGINEERING CONTRACTING INC DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403 (805)546-8288	IMAN, HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)743-2342	\$373,000 \$178,102 \$0	12/23/22 03/03/23 08/15/23	32% 48%
20.20.201 130							
05-SLO-41-3.1/3.1 05-1K7204 ACST-S041-(601)E --()		SAN LUIS OBISPO COUNTY NEAR MORRO BAY AT 3.1 MILES NORTH OF ROUTE 1/41 SEPARATION CONSTRUCT SOLDIER PILE RETAINING WALL.	SOUZA ENGINEERING CONTRACTING,INC. D.B.A. SOUZA CONSTRUCTION, INC. 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	TALLONE, MATTHEW 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-0734	\$1,746,157 \$1,650,106 \$40,134	06/30/22 07/29/22 05/16/24	44% 94%
HA23							
05-SLO-41-6.7/13 05-1Q9704		IN SLO ON RTE 41 & 101 @ VARIOUS LOCATIONSREMOVE SLIDE DEBIS,REPAIR SLIPOUTS, PLACE ROCK SLOPE PROTECTION. TEMP TRAFFIC CONTRLDIRS REOVE SLIDE DEBIS & REPAIR SLIPOUTS	SOUZA ENGINEERING CONTRACTING INC DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403	IMAN,HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)748-2342	\$3,785,000 \$1,119,853 \$0	03/15/23 05/16/23 09/08/23	62% 30%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 93  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-41-44.5/45.3 05-3307C4		SAN LUIS OBISPO COUNTY AT AND NEAR CHOLAMEON ROUTE 41 FROM ROUTE 41/46 SEPARATION TO 0.8 MILE NORTH OF ROUTE 41/46 SEPARATION AND O CONVERT TO A 4 LANE EXPRESSWAY	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVE 8TH FL IRVINE CA 92612	WHITWORTH, NATALIE 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)550-4689	\$148,641,781 \$27,866,260 \$2,795,557	03/03/23 03/03/23 04/16/25	13% 19%
HE13							
05-SLO-41-45.3/50.4 05-1P7604		SAN LUIS OBISPO COUNTY ABOUT 8 MILES NORTH OF SHANDON FROM 1.5 MILES NORTH OF EAST JUNCTION ROUTE 46 TO KERN COUNTY LINE COLD PLANE EXISTING PAVEMENT AND PLACE RHM	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420	(805)702-5997	\$2,223,993 \$2,055,019 \$2,055,019	03/06/23 03/24/23 11/01/23	50% 92%
05-SLO-41-/11.5 05-1P1604		SAN LUIS OBISPO COUNTY FROM MAIN STREET IN MORRO BAY TO LOS ALTOS ROAD IN ATASCADERO. COLD PLANE AND OVERLAY WITH RHMA (GAP GRAD	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420	LANG, TIM	\$5,985,794 \$5,816,081 \$1,084,630	04/14/23 06/08/23 09/26/23	100% 97%
05-SLO-46-3.3/5.5 05-1Q0704		IN SLO COUNTY ON SR 224 @ PM 6.83 & SR 46 @ PM 3.34 & 5.5 REPAIR SINKHOLE & OUTLET FAILURES. PROVIDE TEMP TRAFFIC CONTROL DIRS EFA REPAIR SINKHOLE & OUTLET FAILURES	WHITAKER CONSTRUCTION GROUP INC 2752 CONCRETE COURT PASO ROBLES, CA 93446	LANG, TIM/TALLONE, MATT 3230 RIVERSIDE AVE 130 PASO ROBLES, CA 93446 (805)550-0734	\$635,000 \$316,907 \$0	01/05/23 03/06/23 08/01/23	100% 50% OVER RUN
20.20.201 130							
05-SLO-46-4.8/5.2 05-1P4004		IN SLO COUNTY ON HWY 46, INSTALL HILFICKER BASKETS. RESTORE SLOPE, STRUCTURAL SECTION. INSTALL EROSION CONTROL. TRAFFIC CONTROL DIRS E INSTALL HILFICKER BASKETS, RESTORE SLOPE	SOUZA ENGINEERING CONTRACTING INC DBA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO, CA 93403	TALLONE, MATTHEW 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$1,485,000 \$1,282,740 \$0	07/29/22 08/19/22 08/31/23	96% 86%
20.20.201 130							
05-SLO-46-6.9/6.9 05-1N3904		SLO/SB COUNTIES @ VARIOUS LOCATIONS. REPAIR/REPLACE GUARDRAIL. PROVIDE TRAFFIC CONTROL. PERFORM OTHER SUPPORTING WORK DIRS EFA 05A REPAIR/REPLACE GUARDRAIL	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING, CA 96003	LANG, TIM/TALLONE, MATT 3230 RIVERSIDE AVE 130 PASO ROBLES, CA 93446 (805)550-4651	\$318,000 \$304,558 \$0	05/28/21 07/06/21 09/01/22 08/22/23	15% 96% COMPLETED
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 94  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-46-49.7/54.7 05-3307A4 ACNH-P046-(062)E --() HE13		SAN LUIS OBISPO COUNTY NEAR SHANDON FROM 0.2 MILE EAST OF SHANDON SAFETY ROADSIDE REST AREA TO 0.1 MILE WEST OF DAVIS ROAD CONVERT TO A 4 LANE EXPRESSWAY	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)204-4759	NORRIS, AMY 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)550-1306	\$117,864,616 \$68,381,859 \$8,424,567	02/16/22 02/16/22 08/12/24	57% 58%
05-SLO-101-28.9/28.9 05-1N8204		SLO CNTY @ MARSH ST UNDERCROSSING. REMOVE VEGETATION,REPAIR/RESTORE/RETROFIT IRRIGATION, INSTALL MULCH AS VEGETATION. DIRS EFA 05A REMOVE VEGETATION RETROFIT IRRIGATION	KCI ENVIRONMENTAL, INC PO BOX 3307 SAN LUIS OBISPO, CA 93403	TALLONE, MATTHEW 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-0734	\$373,000 \$186,253 \$0	04/25/22 05/25/22 08/21/24	100% 50% OVER RUN
20.20.201 130							
05-SLO-101-35.6/0 05-1N9404		SAN LUIS OBISPO COUNTY NEAR SAN LUIS OBISPO AT CUESTA OVERHEAD. POLYESTER CONCRETE OVERLAY AND JOINT SEAL	AMERICAN CIVIL CONSTRUCTORS WEST COAST, LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	IMAN, HASSAN   (805)748-2342	\$1,983,000 \$0 \$0	05/01/23 05/25/23	0% 0%
HM							
05-SLO-101-714.0/571.4 05-1Q8504		AT THE DIST 05 DISTRICT OFFICE. EMERGENCY I.T. REPAIRS DUE TO FLOODING FROM HEAVY WINTER STORMS DIRS EFA 05A2595 EMERGENCY I.T. REPAIRS DUE TO FLOODING	PRESIDIO NETWORKED SOLUTIONS GROUP, LLC 400 CAPITAL MALL RD STE 9106 SACRAMENTO, CA 95814	REED, ALBERT 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$4,021,000 \$1,210,959 \$0	01/12/23 04/19/23 12/01/23	100% 30% OVER RUN
20.20.201 130							
05-SLO-101-714.0/571.4 05-1Q8404		AT DIST 05 DISTRIC OFFICE ON HIGUERA ST. EMERGENCY ELECTRIC REPAIRS DUE TO DIST OFFDAMAGED BY FLOODWATERS. DIRS EFA 05A2576 EMERGENCY ELECTRIC REPAIRS @ D05 DIST OFF	ELECTRICRAFT INC 200 SURBURBAN RD STE A SAN LUIS OBISPO, CA 93401	REED, ALBERT 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$385,000 \$154,006 \$0	01/12/23 05/16/23 09/20/23	100% 40% OVER RUN
20.20.201 130							
05-SLO-101-/0 05-1Q8804		DISTRICT 05 DISTRICT OFFICE. CLEAN UP ABATEMENT & HAZARDOUS WASTE REMOVAL FROM D.O. DUE TO FLOODING FROM STORMS DIR EFA 05A2619 D05 DISTRICT OFFICE CLEAN UP FROM STORMS	JM ENVIRONMENTAL INC PO BOX 2189 GRANITE BAY, CA 95746	REED, AL 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$1,235,000 \$1,078,059 \$0	01/13/23 05/15/23 09/30/23	100% 87% OVER RUN
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 95  
09/28/23

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-/0 05-1Q8604		D05 DIST OFFICE. RECONSTRUCT/REPAIR FLOOD DAMAGED BLDG COMPONENTS INCLUDING FLOORINGDRYWALL, HVAC SYSTEM DOORS AND FRAMES. DIRS EF D05 DIST OFFICE REPAIR DAMAGED BLDG	SPECIALTY CONSTRUCTION INC 645 CLARION COURT  SAN LUIS OBISPO, CA 93401	REED, ALBERT 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$1,785,000 \$1,621,257 \$0	02/17/23 04/28/23 12/31/23	100% 91%  OVER RUN
20.20.201 130							
05-SLO-166-8.9/8.9 05-1M7504		SAN LUIS OBISPO COUNTY NEAR SANTA MARIA ATROUTE 101/166 SEPARATION INSTALL SIGNAL AND LIGHTING.	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL  ARROYO GRANDE CA 93420	REED, AL 2053 PREISKER LAN, STE E SANTA MARIA, CA 93454 (559)977-4632	\$941,716 \$0 \$0	03/27/23 04/10/23	0% 0%
05-VAR-101-/0 05-1P2304		MONTEREY AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY AND BRIDGE JOIN	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET  TEMPE AZ 85282	   (805)702-5997	\$1,413,413 \$30,256 \$30,256	06/08/23 06/26/23 12/29/23	13% 2%
HM							
05-VAR-101-/0 05-1N9204		SANTA BARBARA COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, DECK SEAL, REP	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET  TEMPE AZ 85282	JEFFREY FINN 35 S LA PATERA LANE, SUITE E GOLETA, CA 93117 (510)388-9367	\$1,495,224 \$1,397,699 \$0	03/02/23 04/04/23 11/08/23	44% 85%
HM							
05-VAR-101-/0 05-1N9304		MONTEREY, SAN BENITO AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS. POLYESTER CONCRETE OVERLAY, DECK SEAL, AND	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET  TEMPE AZ 85282	PANNU, ART 8115 PRUNEDALE NORTH RD SALINAS, CA 93907 (805)441-6931	\$1,353,021 \$1,110,917 \$187,637	03/02/23 03/30/23 11/14/23	65% 82%
HM							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$1,452,272,746</u>	<b>Completed to Date:</b>	<u>\$693,669,050</u>	<b>Work This Month:</b>	<u>\$51,767,825</u>
----------------	------------------------------	------------------------	---------------------------	----------------------	-------------------------	---------------------

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 96  
09/28/23

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0Y4904 SSTG-000C-(537)E --()		IN FRESNO, KERN, KINGS, MADERA, MARIPOSA AND TULARE COUNTIES AT VARIOUS LOCATIONS CURVE WARNING SIGNS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	MARK MENGONI 3240 N.MILLBROOK FRESNO, CA 93726 (559)259-4877	\$6,073,454 \$4,437,477 \$327,257	01/27/22 02/23/22 10/19/23	84% 73%
HB1							
06-FRE-5-37.2/48.8 06-0X2704 ACIM-0055-(157)E --()		IN FRESNO COUNTY FROM 1.9 MI NORTH OF THREE ROCKS ROAD UC TO 0.2 MI SOUTH OF PANOCH ROAD OC PAVEMENT PRESERVATION (MULTI-ASSET	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$26,883,868 \$25,443,105 \$30,123	05/11/22 06/09/22 09/27/23	98% 93%
HA22							
06-FRE-5-44.4/45.4 06-0S8304 ACIM- 005-(155)E --()		IN FRESNO COUNTY FROM 1.2 MI NORTH OF HUDSON AVE. OVERCROSSING TO 0.4 MI SOUTH OF MANNING AVE. OVERCROSSING BRIDGE REPLACEMENT AT TUMEY GULCH	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240N MILLBROOK FRESNO, CA 93726 (559)341-3377	\$12,181,268 \$11,153,582 \$1,672,938	05/26/22 06/16/22 12/26/23	79% 90%
HA22							
06-FRE-41-20.0/33.3 06-0V7804 ACNH-X019-(032)E --()		IN FRESNO COUNTY ON ROUTE 41 PM R20.00/33.37, ROUTE 99 PM 19.36/ 22.0, ROUTE 168 PM R0.2/R9.7, AND ROUTE 180 PM R58.55/R59.85 INSTALL FIBER OPTIC SYSTEM	ALDRIDGE ELECTRIC, INC. 844 E. ROCKLAND ROAD; LIBERTYVILLE IL 60048 (847)276-1127	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4877	\$11,071,828 \$9,143,412 \$1,208,814	11/05/21 12/02/21 11/30/23	100% 83% OVER RUN
HB4N							
06-FRE-41-21.1/0 06-1E1904		AND SR 168S (BR 42-0341R) REPLACE JOINT SEALS AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	DIN DADAWALLA 3240 N MILLBROOK FRESNO, CA 93726 (559)417-5927	\$1,136,001 \$888,043 \$30,905	07/21/22 09/02/22 10/03/23	84% 78%
06-FRE-41-23.1/0 06-1A6404		IN FRESNO COUNTY IN FRESNO ON ROUTE 41 AT VENTURA AVENUE VIADUCT AND ON ROUTE 180 AT 180/41 CONNECTOR SEPARATION JOINT AND DECK REHAB	T.P.A. CONSTRUCTION, INC. 2406 CLUBHOUSE DRIVE; ROCKLIN CA 95765 (916)919-1624		\$1,596,857 \$300,438 \$85,259	05/20/22 09/28/22 12/15/23	6% 19%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 97  
09/28/23

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-27.4/28.5 06-0W1704 ACNH-P041-(602)E --()		IN FRESNO FROM NORTHBOUND ON-RAMP FROM ASHLAN AVE TO NORTHBOUND OFF- RAMP TO SHAW AVE CONSTRUCT AUXILIARY LANE	RNR CONSTRUCTION, INC. 8589 THYS COURT;  SACRAMENTO CA 95828 (916)379-0957	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$15,063,203 \$5,894,299 \$821,339	11/08/22 12/21/22 09/12/24	34% 39%
HB4N							
06-FRE-41-28.2/28.2 06-1G0904		IN FRESNO COUNTY ALONG ROUTE 41 NEAR KOCH & KOCH INC PM R28.2 AT PUMP PLANT BETWEEN SHAW 13084 JOHN BAUER AVE AND SANTA ANA DIR'S EMERGENCY F.A. REMOVE/REPLACE PUMP AND ASSOC APPURTENANCE	GRASS VALLEY, CA 95945	MENGONI, MARK 3240 N MILLBROOK AVE. FRESNO, CA 93726 (559)254-4877	\$1,300,000 \$0 \$0	07/10/23 07/28/23 05/27/24	0% 0%
20.20.201 130							
06-FRE-99-4.9/11.6 06-0U4204 ACNH-P099-(666)E --()		IN AND NEAR SELMA FROM 0.1 MI SOUTH OF SECOND STREET UC TO 0.5 MI NORTH OF MERCED STREET UC PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20  WESTLAKE VILLAGE CA 91361 (818)362-9200	FERNANDO DEALBA 3240 N. MILLBROOK FRESNO, CA 93726 (559)288-8603	\$62,961,775 \$50,731,102 \$396,782	02/25/21 03/18/21 10/11/23	100% 81%
HA22							OVER RUN
06-FRE-145-26.1/34.1 06-1E5704		FRESNO COUNTY IN AND NEAR KERMAN FROM GRANITE CONSTRUCTION COMPANY MANNING AVENUE TO 0.1 MILE SOUTH OF 2716 GRANITE COURT CALIFORNIA AVENUE AND IN THE CITY AND COUNTY OF MADERA F COLD PLANE ASPHALT CONCRETE PAVEMENT AND P	FRESNO CA 93706	NGO, HAN 3240 N. MILLBROOK FRESNO, CA 93726 (559)960-7381	\$4,569,644 \$4,511,165 \$622,778	04/18/23 05/08/23 09/21/23	100% 96%
06-FRE-145-33.1/33.1 06-1E6604		FRESNO COUNTY NEAR KERMAN AT JENSEN AVENUE PLACE ROCK BLANKET, CONCRETE TEXTURE PAVIN	CLEAN CUT LANDSCAPE 7726 N. FIRST STREET #137 FRESNO CA 93720	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4877	\$442,447 \$0 \$0	07/19/23 08/11/23	0% 0%
06-FRE-180-54.1/56 06-342354		IN AND NEAR FRESNO FROM 0.2 MILE WEST MARINA LANDSCAPE, INC. OF BRAWLEY AVENUE TO TEILMAN AVENUE HIGHWAY PLANTING	3707 W. GARDEN GROVE BLVD;  ORANGE CA 92868 (714)939-6600	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$5,328,436 \$3,831,006 \$559,150	05/20/22 07/15/22 09/20/23	100% 71%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 98  
09/28/23

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-62.9/65.3 06-1A3204 HSNH-P180-(063)E --()		FRESNO COUNTY IN AND NEAR FRESNO FROM CLOVIS AVENUE OVERCROSSING TO TEMPERANCE AVENUE UNDERCROSSING REMOVE GUARDRAIL, PAVE HMA PAD AND CONSTRU	CAL VALLEY CONSTRUCTION, INC. 5125 N GATES AVE STE 102 FRESNO CA CA 93722	FERNANDO DEALBA 3240 N. MILLBROOK FRESNO CA 93726 (559)288-8603	\$3,855,077 \$3,360,450 \$950,809	03/07/23 04/20/23 10/18/23	74% 85%
HB1							
06-FRE-180-133.2/134 06-1E5304		IN FRESNO COUNTY, ON STATE ROUTE 180 FROM POST MILE 133.2 TO POST MILE 134.0 NORTH OF BOYDEN CAVERN DIR ORDER EMERGENCY F.A. REPAIR ROADWAY DAMAGE DUE TO ROCK FALL	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706	DEALBA, FERNANDO 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)288-8603	\$372,940 \$0 \$0	04/25/22 05/17/22 05/06/22	0% 0%
20.20.201 130							
06-FRE-180-180.0/138 06-1G3304		IN FRE COUNTY ON RTE 180 BETWEEN PM 118 AND 138 GRIND AND PAVE AC, RECONSTRUCT DRAIN SYSTEM DUE TO STORM DAMAGE DIRS EFA 06A3004 REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY INC. 2716 GRANITE COURT FRESNO, CA 93706	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)288-8603	\$25,465,000 \$0 \$0	08/21/23 09/05/23 06/25/24	0% 0%
20.20.201 130							
06-FRE-198-21.2/22.7 06-1E5604		FRESNO COUNTY IN AND NEAR COALINGA FROM FIRESTONE AVENUE TO ROUTE 33 COLD PLANE EXISTING ASPHALT PAVEMENT AND P	CAL VALLEY CONSTRUCTION 5125 N GATES AVE STE 102 FRESNO CA CA 93722	CARY CRUZ 3240 N MILLBROOK FRESNO, CA 93726 (559)341-3377	\$1,389,740 \$482,064 \$113,706	01/05/23 01/26/23 09/27/23	89% 35%
06-KER-5-8.0/8.4 06-1G0804		IN KERN COUNTY ON INTERSTATE 5 FROM PM 8.044L TO 8.455L DIR EMERGENCY FA REMOVAL OF ROCK MATERIAL WITH SIZE REDUCT	DRILLTECH DRILLING AND SHORINGDBA APEX ROCKFALL MITIGATION 2200 WYMORE WAY ANTIOCH, CA 94509	LANDAS, TRAVIS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)287-4911	\$680,000 \$270,813 \$270,813	06/12/23 06/27/23 09/23/23	100% 40%
20.20.210 130							
06-KER-43-9.0/15.7 06-1E5804		KERN COUNTY NEAR WASCO ON ROUTE 43 FROM 0.2 MILE SOUTH OF ROUTE 58 TO 0.5 MILE NORTH OF RIVERSIDE AVENUE AND ROUTE 46 FROM 0.5 MIL PRECOATED AGGREGATE (SEAL COAT), ASPHALT-R	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	JAKE GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)905-1299	\$2,847,758 \$2,675,412 \$891,377	03/28/23 05/22/23 09/28/23	100% 92%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 99  
09/28/23

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-43-15.9/37.8 06-1F2504		KERN COUNTY NEAR SHAFTER AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF LOS ANGELES STREET TO 0.1 MILE NORTH OF CECIL AVENUE REMOVE & REPLACE CULVERTS & INLETS, INSTAL	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT LOOMIS CA 95650	JAKE GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)905-1299	\$724,846 \$230,097 \$0	04/14/23 05/08/23 09/01/23	53% 37%
06-KER-46-26.1/30.2 06-442564 PLUL-6206-(031)0 --()		KERN COUNTY IN AND NEAR LOST HILLS FROM 1.3 MILES WEST OF BROWN MATERIAL ROAD TO 0.2 MILE EAST OF CALIFORNIA AQUEDUCT CONVERT 2-LANE CONVENTIONAL HIGHWAY TO A 4	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	JAKE GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)905-1299	\$24,948,098 \$0 \$0	07/17/23 08/18/23	0% 0%
06-KER-46-29.7/31.9 06-442554 PLUL-6206-(031)N --()		ON STATE ROUTE 46, FROM THE INTERSECTION OF BROWNS MATERIAL ROAD TO 0.3 MILES EAST OF LOST HILLS ROAD. 2-LANE CONVENTIONAL HIGHWAY TO	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$20,704,142 \$19,643,329 \$1,693,038	01/08/21 02/02/21 10/13/23	95% 96%
HE13							
06-KER-58-53.4/54.5 06-0W15V4 ACNH-X029-(151)E --()		IN KERN COUNTY IN BAKERSFIELD ON ROUTE 58 FROM SOUTH H STREET OVERCROSSING TO ROUTE 204 AND ON ROUTE 204 FROM ROUTE 58/204 SEPARA ADA UPGRADES	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$6,303,003 \$1,747,714 \$832,419	10/06/22 10/21/22 11/10/23	81% 28%
06-KER-58-59.4/70.6 06-1E8404		KERN COUNTY NEAR BAKERSFIELD FROM ROUTE 58/184 SEPARATION TO 0.9 MILE EAST OF GENERAL BEALE ROAD UNDERCROSSING. COLD PLANE AC PVMT AND OVERLAY WITH HMA (T	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$1,516,092 \$1,129,598 \$0	04/06/23 04/24/23 08/07/23 08/23/23	100% 100% COMPLETED
06-KER-58-535.0/0 06-1C8904		IN THE CITY OF BAKERSFIELD, KERN COUNTY AT VARIOUS BRIDGE LOCATIONS ON RTE 58, 99 AND 178 SECURE AND REPAIR DAMAGED ENTRY POINTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD, CA 93308 (661)426-6917	TRAVIS LANDAS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)513-1469	\$2,535,000 \$1,690,877 \$42,283	12/06/21 03/13/22 02/05/24	64% 67%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 100  
09/28/23

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-10.4/21.2 06-0Q9204 ACNH-P099-(660)E --()		IN AND NEAR BAKERSFIELD FROM 0.4 MI SOUTH OF OLD US-99 OVERCROSSING (S. UNION AVE.) TO 0.1 MI NORTH OF WHITE LANE OVERCROSSING PAVEMENT REHABILITATION AND IMPROVE	GRIFFITH-ATKINSON JV 3050 E. BIRCH STREET; BREA CA 92821 (661)392-6640	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$54,030,528 \$46,061,857 \$834,903	12/08/20 12/31/20 10/13/23	96% 84%
06-KER-99-23.6/28.4 06-0Q2814		KERN COUNTY IN BAKERSFIELD FROM PALM AVENUE OVERCROSSING TO BEARDSLEY CANAL BRIDGE REPLACEMENT PLANTING.	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM GARCIA	\$5,388,904 \$0 \$0	02/16/23 03/15/23	0% 0%
06-KER-119-.2/.6 06-0X7604 HSST-S119-(021)E --()		ON ROUTE 119 IN TAFT FROM 0.1 MI NORTH OF GARDNER FIELD ROAD. TO 0.5 MI SOUTH OF ASH STREET. LEFT-TURN CHANNELIZATION	GRANITE CONSTRUCTION COMPANY 3005 JAMES RD BAKERSFIELD CA 93308 (831)724-1011	JAKE GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)905-1299	\$1,353,723 \$1,307,864 \$982	09/26/22 10/19/22 09/27/23	91% 96%
HB1							
06-KER-119-2.2/10 06-1E5904		KERN COUNTY NEAR TAFT FROM 0.1 MILE NORTH OF HARRISON STREET TO ELK HILLS ROAD PLACE ASPHALT-RUBBER BINDER CHIP SEAL, COL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	JAKE GARCIA 1824 NORRIS BAKERSFIELD, CA 93308 (559)905-1299	\$1,935,713 \$0 \$0	03/30/23 04/24/23 11/29/23	0% 0%
HM							
06-KER-155-42.0/57 06-1G0404		IN KERN COUNTY ON ROUTE 155 BETWEEN PM 42.00 - 57.00 DIR ORDER EMERGENCY FA REPLACEMENT OF DAMAGED ROADWAY SURFACE	GRIFFITH COMPNAY 1128 CARRIER PARKWAY AVE BAKERSFIELD, CA 93308	LANDAS, TRAVIS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)287-4911	\$13,380,800 \$972,931 \$972,931	04/10/23 05/12/23 01/23/24	47% 7%
20.20.201 130							
06-KER-166-9.0/24.6 06-1E6004		KERN COUNTY NEAR MARICOPA FROM 4.0 MILES EAST OF BASIC SCHOOL ROAD TO ROUTE 166/99 SEPARATION APPLY RUBBER CHIP SEAL.	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95624	JAKE GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)905-1299	\$3,196,657 \$2,985,642 \$0	03/07/23 03/29/23 07/29/23	97% 100%
HM							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 101  
09/28/23

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-178-12.6/55.4 06-0X0804		IN KERN COUNTY AT VARIOUS LOCATIONS FROM 1.6 MI. EAST OF RANCHERIA RD. NEAR BAKERSFIELD TO VISTA GRANDE DRIVE NEAR LAKE ISABELLA REPAIR AND REPLACE CULVERTS	GENUINE ENGINEERING INC 13306 INDIAN BOW CIR;  CORONA CA 92883 (951)674-5000	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)860-9083	\$3,919,079 \$1,322,870 \$0	09/29/22 11/15/22 11/02/23	49% 33%
06-KER-178-20.6/21.6 06-1G3104		IN KERN COUNTY ON STATE ROUTE 178 FROM POST MILE 20.60 POST MILE 21.60 DIR'S EMERGENCY FA RETAINING WALL, SLOPE/ROADWAY REPAIRS	GENUINE, ENGINEERING 11762 DE PALMA ROAD 1C-225  CORONA, CA 92883	BRAR, AMRIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0538	\$7,040,000 \$1,103,785 \$0	06/02/23 06/30/23 12/30/23	100% 16% OVER RUN
20.20.201 130							
06-KER-184-.9/L1.1 06-0V2804 SSTG-P184-(016)E --()		NEAR WEEDPATCH FROM 0.1 MI SOUTH TO 0.1 MI NORTH OF SUNSET BLVD. INTERSECTION IMPROVEMENTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE;  BAKERSFIELD CA 93308 (661)392-6640	TRAVIS LANDAS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,441,161 \$2,842,828 \$52,517	02/24/22 03/16/22 09/20/23	96% 82% SUSPENDED
HB1							
06-KER-204-2.8/0 06-0W9904 HSST-P204-(006)E --()		IN KERN COUNTY IN BAKERSFIELD ON SR- 204 AT 8TH STREET INSTALL HYBRID PEDESTRIAN BEACON	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE;  BAKERSFIELD CA 93308 (661)392-6640	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)333-0538	\$1,151,011 \$1,133,400 \$0	05/09/22 05/20/22 03/22/23	100% 95% OVER RUN
HB1							
06-KER-223-15.7/16.3 06-0R1904 CSTG-X029-(150)E L 62-06 0-(2) --()		IN KERN COUNTY NEAR ARVIN AT ROUTE 184/223 INTERSECTION INTERSECTION IMPROVEMENT	GRIFFITH COMPANY ERIC EUCCE JOE ARCHULETA 1128 CARRIER PARKWAY AVE;  BAKERSFIELD CA 93308 (661)392-6640	TRAVIS LANDAS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)513-1469	\$6,170,625 \$5,098,516 \$140,708	01/25/22 02/11/22 09/20/23	95% 83% SUSPENDED
HB4N							
06-KER-223-20.1/21.1 06-1E6704		KERN COUNTY IN ARVIN FROM 0.1 MILE WEST OFCOMANCHE DRIVE TO EL TEJON HIGHWAY PLANTING, IRRIGATION WORK AND THERMOPLASTI	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD  ORANGE CA 92868	TRAVIS LANDAS 1824 NORRIS ROAD BAKERSFIELD, CA93308 (559)287-4911	\$436,224 \$117,275 \$0	03/07/23 04/04/23 07/20/23	10% 27%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 102  
09/28/23

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-5-/0 06-0T0204		IN FRESNO AND KINGS COUNTIES AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	MADCO ELECTRIC, INC. 2135 E. FRONT ST.; SELMA CA 93662 (559)896-5637	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$994,800 \$878,260 \$0	09/16/21 11/23/21 03/03/23	87% 88%
06-KIN-41-20.0/28.4 06-0U4604 ACNH-P041-(604)E --()		KINGS COUNTY NEAR KETTLEMAN CITY FROM 0.1 MILE SOUTH OF QUAIL AVENUE TO NEVADA AVENUE COLD CENTRAL PLANT RECYCLING, HMA AND HMA-	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706		\$15,045,175 \$0 \$0	06/30/23 08/11/23	0% 0%
HA22							
06-MAD-41-6.3/9.2 06-0R2104 ACNH-P041-(603)E --()		MADERA COUNTY NEAR MADERA FROM 0.1 MILE NORTH OF AVENUE 15 TO 2.2 MILES NORTH OF FRIANT MADERA CANAL BRIDGE REMOVE ASPHALT PAVEMENT, REPLACE WITH HMA,	CAL VALLEY CONSTRUCTION 5125 N GATES AVE STE 102 FRESNO CA CA 93722	WILSON, RYAN 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)960-9920	\$13,625,089 \$6,126,418 \$1,925,486	01/18/23 02/15/23 04/10/24	40% 45%
HA22							
06-MAD-41-9.2/11.7 06-1C4304		IN MADERA COUNTY ON ROUTE 41 FROM ROUTE 145 TO 0.3 MILE NORTH OF ROAD 208 AND ON ROUTE 99 FROM SAN JOAQUIN RIVER BR TO 0.5 MILE N	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	MIGUEL, PEDRO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)355-7868	\$2,868,303 \$2,758,789 \$0	04/07/22 05/20/22 05/12/23	100% 98%
06-MAD-99-6.9/7.6 06-0V1204 ACNH-P099-(671)E --()		IN MADERA COUNTY ABOUT 2 MI. SOUTH OF MADERA FROM 0.3 MI SOUTH OF COTTONWOOD CREEK TO AVENUE 12 OVERCROSSING. REPLACE 3 BRIDGES; BR. NO. 41-0065	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	DADAWALLA. DIN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$22,219,307 \$7,269,648 \$1,333,248	06/22/22 07/20/22 11/25/24	30% 33%
HA21							
06-MAD-99-24.8/0 06-1E2004		IN MADERA CO ON SR 99 (BR 41-0044L) AND SR 152 (BR 41-0011R) REPLACE BRIDGE SEALS AND	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD.; SAN FERNANDO CA 91340 (818)898-2300		\$1,008,486 \$960,948 \$0	08/04/22 09/14/22 12/14/23	35% 92%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 103  
09/28/23

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-63-2.0/4 06-1E6104		TULARE COUNTY NEAR VISALIA FROM EAST CARTMILL AVENUE TO AVENUE 264 COLD PLANE AC PAVEMENT, COLD CENTRAL PLANT	AGEE CONSTRUCTION CORPORATION 1039 HOBLITT AVENUE CLOVIS CA 93612		\$3,128,121 \$1,169,251 \$1,169,251	04/06/23 04/25/23 11/06/23	20% 37%
HM							
06-TUL-99-4.0/15.5 06-1F7004		IN TULARE COUNTY ON STATE ROUTE 99 NB & SB FROM PM 4.0 TO 14 DIR EMERGENCY ORDER FORCE ACCOUNT REPAIR FAILED PAVEMENT & PAVEMENT DELINEAT	YARBS GRADING & PAVING P.O. BOX 87 FOWLER, CA 93625	GARRET, MIKE 8530 W ROOSEVELT VISALIA, CA 93291 (661)303-4187	\$1,165,000 \$1,113,614 \$0	03/13/23 05/10/23 09/25/23	63% 96%
20.20.201 130							
06-TUL-99-9.8/40.7 06-1E6904		TULARE COUNTY IN AND NEAR TEVISTON AT MARINA LANDSCAPE INC. VARIOUS LOCATIONS FROM 0.1 MILE NORTH 3707 W GARDEN GROVE BLVD OF AVENUE 76 TO 0.1 MILE SOUTH OF BETTY DRIVE LANDSCAPE PLANTING, IRRIGATION, AND PLANT	ORANGE CA 92868	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$569,320 \$454,208 \$3,412	02/06/23 03/03/23 12/31/25	14% 80%
06-TUL-99-21.4/22.7 06-1G0704		IN TULARE COUNTY ALONG HWY 99 AT SOUTH BRANCH TULE RIVER, NORTH BRANCH PO BOX 742478 TULE RIVER AND ELK BAYOU BRIDGES DIR'S EMERGENCY FA REPAIR STORM DAMAGE ALONG HWY 99 VAR LOC	GRANITE CONSTRUCTION COMPANY LOS ANGELES, CA 90074	HUERTA, JAVIER 8530 W ROOSEVELT VISALIA, CA 93291 (559)286-7590	\$1,575,000 \$13,679 \$13,679	06/05/23 06/30/23 10/05/23	53% 1%
20.20.201 130							
06-TUL-99-22.3/0 06-0U7704 ACNH-P099-(670)E --()		NEAR TIPTON AT THE PHILIP S.RAINE SAFETY ROADSIDE REST AREA SEWER, WATER AND IRRIGATION	TSI ENGINEERING INC 4600 ROSEVILLE ROAD; NORTH HIGHLANDS CA 95660 (916)571-5731	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)326-4851	\$6,706,281 \$5,772,791 \$829,638	12/28/21 01/25/22 11/17/23	89% 86%
06-TUL-99-26.3/27.6 06-0U8804 ILDL-6206-(033)0 --()		TULARE COUNTY IN TULARE FROM 0.9 MILE NORTH OF AVENUE 200 OVERCROSSING TO PAIGE ROAD OVERCROSSING CONSTRUCT INTERCHANGE.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$45,538,438 \$0 \$0	01/23/23 02/17/23	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 104  
09/28/23

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-30.6/35.2 06-360244 ACNH-P099-(665)E --() HE13		ON ROUTE 99 IN TULARE COUNTY NEAR TULARE FROM PROSPERITY AVE TO 1.2 MILES SOUTH OF AVENUE 280 OVERCROSSING (BR NO. 46-0195) 4F TO 6F	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	HUERTA JAVIER 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$52,673,014 \$29,656,848 \$568,717	04/26/21 06/11/21 12/27/23	64% 56%
06-TUL-99-51.8/53.9 06-0V7604 CNHG-P099-(673)E --()		TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM DODGE AVENUE OVERCROSSING TO 0.7 MILE NORTH OF MENDOCINO AVENUE OVERCROSSING UPGRADE WATER AND WASTEWATER SYSTEMS AT RO	TSI ENGINEERING, INC. 4600 ROSEVILLE RD SUITE 140 NORTH HIGHLANDS CA 95660		\$6,908,786 \$0 \$0	05/23/23 06/26/23	0% 0%
06-TUL-190-38.0/57 06-1F6904  20.20.201 130		IN TULARE COUNTY EAST OF SPRINGVILLE FROM PM 39.00 TO 47.00 DIR EMERGENCY FA REPAIR STORM DAMAGE ON HWY 190	CCFG CONSTRUCTION 17750 WARDS FERRY ROAD SONORA, CA 95370 (209)743-4911	HUERTA, JAVIER 8530 ROOSEVELT AVE VISALIA, CA 93291 (559)286-7590	\$24,835,000 \$4,421,618 \$1,515,190	02/13/23 02/13/23 05/16/24	36% 18%
06-TUL-198-14.6/14.6 06-1F7204  20.20.210 130		IN TULARE COUNTY ON ROUTE 198 POSTMILE 14.65 BRIDGE 46-0217 DIR ORDERS EMERGENCY FA REPAIR DAMAGED STEEL GIRDERS,	MCM CONSTRUCTION P.O. BOX 620 NORTH HIGHLANDS, CA 95660	GARRETT, MIKE 8530 ROOSEVELT AVE VISALIA, CA 93291 (661)303-4187	\$1,910,000 \$498,998 \$190,314	02/27/23 04/06/23 09/27/23	37% 26%
06-TUL-198-19.7/26.7 06-1E6204  HM		TULARE COUNTY ON ROUTE 198 FROM ROUTE PAVEMENT COATINGS CO. 245 JUNCTION TO 0.1 MILE EAST OF ROAD 10240 SAN SEVAINE WAY 244 ANDON ROUTE 201 FROM 0.1 MILE EAST OF ROAD 24TO 0. POLYMER ASPHALTIC EMULSION, SEAL COAT, HMA	JURUPA VALLEY CA 91752		\$3,100,159 \$2,379,085 \$1,507,573	05/02/23 06/05/23 09/27/23	83% 75%
06-TUL-216-2.1/19 06-1E4404		TULARE COUNTY IN AND NEAR VISALIA AT VARIOUS LOCATIONS FROM 1 MILE NORTH OF LOVERS LANE UNDERCROSSING TO 0.3 MILE EASTOF KAWEAH RI REMOVE AND REPLACE CULVERTS, INSTALL CURED	GBA ENGINEERING 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886		\$425,643 \$395,709 \$9,855	04/03/23 05/10/23 09/27/23	88% 93%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 105  
09/28/23

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-VAR-41-21.7/0 06-1A1204		FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS FURNISH AND PLACE POLYESTER CONCRETE OVERL	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838		\$2,886,884 \$2,550,680 \$397,083	04/19/23 05/22/23 09/27/23	89% 86%
HM1							
06-VAR-99-20.0/0 06-1A1104		FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECK SURFACE, TREAT AND CONC	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	GILL, GURJOT (RYAN WILSON) 3240 N. MILLBROOK FRESNO, CA 93726 (559)977-0927	\$2,462,443 \$1,671,464 \$1,224,032	03/22/23 04/28/23 10/24/23	63% 67%
HM1							
06-VAR--/0 06-1E8504		KERN, KINGS, AND TULARE COUNTIES AT VARIOUS LOCATIONS PAVEMENT DELINEATION.	GBA ENGINEERING 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886	MICHAEL R GARRETT 8530 W ROOSEVELT AVE VISALIA CA 93291 (661)303-4187	\$583,453 \$470,732 \$199,338	03/22/23 04/11/23 10/03/23	80% 81%
06-VAR--/0 06-1E8604		FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS UPDATE PAVEMENT DELINEATION.	STERND AHL ENTERPRISES LLC 11861 BRANFORD STREET SUN VALLEY CA 91352	GILL, GURJOT (RYAN WILSON) 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)977-0927	\$581,818 \$437,902 \$0	04/06/23 05/10/23 09/12/23	68% 75%

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$552,205,421</u>	<b>Completed to Date:</b>	<u>\$279,511,589</u>	<b>Work This Month:</b>	<u>\$23,438,648</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 106  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-0-/0 07-2XG104		LA-2,5,101,110,118,126,134,170,210 CUT DOWN HAZARDOUS TREES DIR'S EMERGENCY FORCE ACCOUNT CUT HAZARDOUS TREES	UNITED PACIFIC SERVICES INC 5529 LEEDS ST  SOUTH GATE CA 90280	TRAN, DANGLONG 2090 FERN LN GLENDALE CA 91208 (818)482-9304	\$445,000 \$454,050 \$0	03/21/23 06/06/23 08/06/23	100% 99%  OVER RUN
20.20 201130							
07-LA-1-4.8/6.6 07-352004		IN LONG BEACH, FROM STANLEY AVENUE TO PTM GENERAL ENGINEERING CEDAR AVENUE (5.761), AND AT CEDAR AVE (6.591) UPGRADE TRAFFIC SIGNALS AND ADA	SERVICES, INC. 5942 ACORN STREET;  RIVERSIDE CA 92504 (951)710-1000	TON, THANG 18000 STUDEBAKER RD., STE 360 CERRITOS, CA 90703 (310)261-8467	\$2,469,069 \$0 \$0	11/07/22 11/21/22 07/15/24	0% 0%
07-LA-1-8.3/10 07-1XW3U4		IN LA CITY OF WILMINGTON ON LA-1@ HOBSON AVE OH BR#53-02347 &WILMINGTON OH BR NO. 53-0352 TO REPAIR SLOPES,FENCE&GATES DIR'S EMERG REPAIR SLOPES, FENCES & GATES	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE ST  RIVERSIDE, CA 92509 (909)342-8447	INC GALLARDO, SAMUEL 970 WEST 190TH STREET TORRANCE, CA 90502 (310)345-6188	\$2,022,519 \$1,777,526 \$0	09/09/22 01/11/23 10/19/23	83% 88%
20.XX 201130							
07-LA-1-10.4/10.4 07-4V2104		IN LOS ANGELES COUNTY AT BROAD AVENUE MODIFYING SIGNAL AND LIGHTING.	SERVITEK ELECTRIC, INC. 385 S LEMON AVE #243  WALNUT CA 91789 (626)227-1650	TON, THANG 18000 STUDEBAKER RD. SUITE 360 CERRITOS, CA 90703 (562)916-7962	\$652,457 \$0 \$0	03/01/23 08/11/23 11/17/23	0% 0%
HB4N							
07-LA-1-11.2/11.2 07-359704 HSNH-P001-(684) --()		IN THE CITY OF LOS ANGELES, IN THE NEIGHBORHOOD OF WILMINGTON, AT THE INTERSECTION OF WILMINGTON BOULEVARD INSTALL PROTECTED LEFT TURN, MODIFY	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186;  PLACENTIA CA 92870 (714)573-4599	NGUYEN, KHANH-VAN   (213)798-5950	\$1,004,148 \$0 \$0	11/18/22 12/01/22 11/29/23	0% 0%
HB1							
07-LA-1-18.9/19.9 07-359604 SNHG-P001-(678)E --()		IN LOS ANGELES COUNTY IN CITY OF REDONDO BEACH AT INTERSECTIONS OF KNOB HILL AVENUE AND DIAMOND STREET INSTALL PROTECTED LEFT TURN, MODIFY	COMET ELECTRIC, INC. 21625 PRAIRIE STREET;  CHATSWORTH CA 91311 (818)262-9922	HERRERA, EDGAR 970 W 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$1,016,892 \$906,412 \$0	12/28/21 02/04/22 10/31/23 09/27/23	99% 88%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 107  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-32.7/32.7 07-359504 HSNH-P001-(687)E --()		IN LOS ANGELES COUNTY, IN LOS ANGELES AT CALIFORNIA AVENUE MODIFY EXISTING TRAFFIC SIGNAL	CROSSTOWN ELECTRICAL AND DATA, LEON, DAN INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	(562)572-5852	\$998,867 \$14,250 \$0	11/01/22 11/18/22 07/13/23	14% 1%
HB1							
07-LA-1-34.5/35.2 07-327204		IN AND NEAR SANTA MONICA, FROM LINCOLN BOULEVARD TO MCCLURE TUNNEL; ALSO ON ROUTE 10 (PM 2.1/18.3), ROUTE 2 (PM R18.7), ROUTE 10 UPGRADE THE EXISTING TRANSPORTATION	DBX, INC. 42024 AVENIDA ALVARADO; TEMECULA CA 92590 (951)296-9909	WANG, PAUL 13230 FIRESTONE BLVD STE E-2 SANTA FE SPRINGS, CA 90760 (562)345-3144	\$12,518,684 \$10,510,081 \$105,929	06/16/21 07/08/21 02/14/24	79% 83%
HB4N							
07-LA-1-37.7/62.9 07-313504 ACNH-P001-(689)E --()		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF TEMESCAL CANYON ROAD TO 0.1 MILE NORTH OF TONGA STREE REMOVE AND CONSTRUCT BRIDGE AND CULVERTS.	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	LEON, DAN	\$26,563,881 \$0 \$0	07/20/23 09/01/23 07/28/28	0% 0%
HA22							
07-LA-1-40.0/40.5 07-2XE004		IN LA COUNTY SOUTHBOUND PCH LA-1 TO REPAIRSLOPES,DAMAGED CROSS DRAINS,RECONSTRUCT RSP & PLACE GEOFABRIC DUE TO WINTER STORMSDIR'S STORM DAMAGE REPAIR	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK, CA 91706	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$13,890,000 \$41,697 \$0	01/12/23 02/27/23 12/12/23	1% 0%
20.XX 201130							
07-LA-1-43.9/44.4 07-354904 HSNH-P001-(686)0 --()		LOS ANGELES COUNTY IN MALIBU FROM 0.2 MILESOUTH TO 0.3 MILE NORTH OF LAS FLORES CANYON ROAD. UPGRADE SIGNAL POLES, HARDWARE AND INSTALL	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA CA 92509	LEON, DAN (562)572-5852	\$677,077 \$154,750 \$0	10/19/22 11/09/22 07/06/23	32% 23%
HB1							
07-LA-1-44.1/58.5 07-2XG904		LA COUNTY ON LA-1 PCH IN CITY OF MALIBU REMOVE LANDSLIDE & STOCKPILD DEBRIS,REPAIRED SLOPE AREAS,CLEAN DS DUE TO STORMS DIR'S REPAIR & CLEAN DEBRIS FROM STORM DAMAGE	PTM GENERAL ENGINEERING SERVCS 5942 ACORN STREET RIVERSIDE, CA 92504	SHIN, FRANK 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$2,030,000 \$0 \$0	05/10/23 06/27/23 06/30/24	0% 0%
20.XX 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 108  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-46.9/50.4 07-3W8704 ACST-P001-(669)E --()		IN LOS ANGELES COUNTY, IN AND NEAR MALIBU, FROM MALIBU LAGOON BRIDGE TO SOLSTICE CANYON CREEK SLURRY SEAL DIGOUTS, SLABS	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)808-7976	\$597,433 \$418,537 \$0	06/09/20 07/02/20 09/30/23	91% 33%
HM1							
07-LA-1-46.9/50.4 07-3W87A4		LA COUNTY NEAR CITY OF MALIBU LA-1 REPLACED DAMAGED CONCRETE SLABS, SLURRY SEAL AC PAVETAKEOVER FOR DEFAULTED CONTRACTOR DIR'S EMERGE REPAIR DAMAGED CONCRETE SLABS	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722 (626)339-8610	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD, SUITE 102 THOUSAND OAKS, CA 91320 (213)808-7976	\$835,000 \$670,405 \$0	11/10/22 02/03/23 09/30/23	50% 80%
20.80 122.00							
07-LA-1-56.5/56.9 07-291404 ACST-P001-(674)E --()		IN LOS ANGELES COUNTY IN MALIBU FROM GUERNSEY AVE TO TRANCAS CANYON ROAD BRIDGE REPLACEMENT	STACY AND WITBECK, INC. 2800 HARBOR BAY PARKWAY; ALAMEDA CA 94502 (510)748-1870	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$12,582,760 \$8,326,364 \$518,024	02/18/21 03/09/21 09/29/25	22% 67%
HA21							
07-LA-1-352.0/44.1 07-2XG804		IN LA COUNTY ON PCH LA-1 IN CITIES OF MALIBU, PACIFIC PALISADES & SANTA MONICA TO REMOVE DEBRIS & REPAIR DRAPERY PROTECT SYSTM DIR'S EME REPAIR/REPLACE SLOPE PROTECTION SYSTEM	DRILL TECH DRILLING & SHORING DBA APEX ROCKFALL MITIGATION 2200 WYMORE WAY ANTIOCH, CA 94509	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$2,960,000 \$1,525 \$0	04/26/23 06/06/23 03/29/24	1% 0%
20.XX 201130							
07-LA-2-14.2/14.2 07-288304 ACNH-X037-(221)E --()		IN LOS ANGELES COUNTY, IN VARIOUS CITIES ON ROUTES 2, 60, 164 AND 210 AT VARIOUS LOCATIONS TARGET POLLUTANTS (STORM WATER SLURRY SEAL.	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	CHAUDHARI, SUSHIL KUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)308-2033	\$3,239,836 \$3,202,570 \$0	03/01/21 04/30/21 09/21/23 09/27/23	94% 98%
HA42							
07-LA-2-24.4/46 07-0W1204		LOS ANGELES COUNTY IN AND NEAR LA CANADA FLINTRIDGE AND PASADENA FROM ROUTE 2/210 SEPARATION TO 3.3 MILES EAST OF UPPER BIG TUJUNG SLURRY SEAL.	INTERMOUNTAIN SLURRY SEAL, INC. 585 WEST BEACH STREET WATSONVILLE CA 95076	SHALVIRI, ALIASGHAR 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$3,488,070 \$3,321,352 \$0	01/20/23 02/15/23 10/30/23	72% 94%
HM1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 109

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-26.4/79.8 07-332504 SSTG-P002-(041)E --()		IN LOS ANGELES COUNTY FROM BAY TREE RD TO BIG PINES HWY INSTALL AND UPGRADE MBGR	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$16,171,597 \$5,086,555 \$0	11/23/21 12/22/21 06/30/24	41% 99%
HB1							
07-LA-2-26.4/79.8 07-3325A4 SSTG-P002-(041)E --()		IN LOS ANGELES COUNTY FROM BAY TREE RD TO BIG PINES HWY INSTALL AND UPGRADE MBGR	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706-1747 (626)960-9502	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)482-9304	\$9,397,741 \$3,170,207 \$631,089	09/27/22 10/10/22 08/01/24	41% 33%
HB1							
07-LA-2-28.6/32.6 07-2XH004		IN UNINCORPORATED AREA OF LA COUNTY LA-2 ANGELES CREST HWY ANGELES NATIONAL FOREST REPAIR SLOPES/ROCK SCALING/NET SYSTEM&ANCHDIR'S REPAIR SLOPES & REMOVE DEBRIS	DRILL TECH DRILLING & SHORING DBA APEX ROCKFALL MITIGATION 2200 WYMORE WAY ANTIOCH, CA 94509	TRAN, DANGLONG 2090 FERN LN GLENDALE, CA 91208 (818)482-9304	\$580,000 \$190,211 \$0	05/04/23 06/23/23 09/30/23	100% 33% OVER RUN
20.XX 201130							
07-LA-2-40.3/46.1 07-2XG004		LA-2 REMOVE MUDSLIDE & ROCK SLIDE. REPAIR AND RECONSTRUCTION OF SLOPE DUE TO WINTER STORMS AND HEAVY RAIN. DIR'S EMERGENCY FORCE SLOPE REPAIR	SGV ENTERPRISES INC 615 LAS TUNAS DR STE J ARCADIA CA 91007	TRAN, DANGLONG 2090 FERN LANE GLENDALE CA 91208 (818)482-9304	\$5,745,000 \$2,706,888 \$0	03/22/23 05/11/23 12/31/23	100% 47% OVER RUN
20.20 201130							
07-LA-2-65.2/66.4 07-2XA604		IN UNINCORPORATED AREA OF LA COUNTY IN THEANGELES NATIONAL FOREST ON LA-2 TO REPAIR & RECONSTRUCT DAMAGED SIDE SLOPES,BERMS DIR'S REPAIR SLOPES DUE TO STORM DAMAGE	SGV ENTERPRISES INC 615 LAS TUNAS DR STE J ARCADIA, CA 91007	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$720,000 \$236,272 \$0	12/16/22 02/10/23 12/30/23	37% 33%
20.XX 201130							
07-LA-5-1.7/1.7 07-325704		IN SANTA FE SPRINGS AT 14044 FREEWAY DRIVE ADJACENT TO I-5 BETWEEN VALLEY VIEW AVE AND ALONDRA BOULEVARD. CONSTRUCT SOUTHERN REGIONAL	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN; IRVINE CA 92618 (949)299-1400	FREMPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (562)345-9865	\$20,303,535 \$19,091,141 \$0	05/07/19 06/07/19 04/09/24	63% 94%
HA11							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 110  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-1.7/1.7 07-3257C4		BUILDING CONSTRUCTION IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AT 14044 FREEWAY DRIVE CONSTRUCT EQUIPMENT SHOP	AWI BUILDERS, INC. 7831 PARAMOUNT BLVD  PICO RIVERA CA 90660 (562)948-1133	FREMPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (562)345-9865	\$8,217,018 \$4,641,344 \$98,584	01/18/23 01/26/23 04/09/24	52% 56%
HA11							
07-LA-5-6.1/6.4 07-384904		LOS ANGELES COUNTY IN DOWNEY FROM CECILIA STREET TO DOLLISON DRIVE UPGRADE IRRIGATION SYSTEMS, PLANTING & MAI	MARINA LANDSCAPE INC. 3707 W GARDEN GROVE BLVD  ORANGE CA 92868 (714)939-6600	VERGARA, JOAHNNA 4281 KATELLA AVE STE 221 LOS ALAMITOS CA 90720 (213)393-9751	\$175,514 \$122,218 \$76,073	06/08/23 06/30/23 12/23/24	53% 70%
07-LA-5-6.6/13.1 07-357304 ACIM-0052-(037)E --()		LOS ANGELES COUNTY IN SANTA FE SPRINGS, DOWNEY AND CITY OF COMMERCE FROM 0.2 MILE SOUTH OF ROUTE 5/605 SEPARATION TO 0.1 MILE NORT REPLACE CONCRETE SLABS AND MEDIAN BARRIER,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES  IRVINE CA 92606	OREGEL, MARTIN	\$24,168,112 \$83,250 \$83,250	04/27/23 05/22/23 12/13/24	6% 0%
HA22							
07-LA-5-8.2/8.2 07-4V3004		LOS ANGELES COUNTY IN DOWNEY AT ROUTE 5/19SEPARATION UPGRADE TRAFFIC SIGNAL AND LIGHTING.	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST.  RIVERSIDE CA CA 92509	FREMPONG, SAMUEL 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-9865	\$373,000 \$0 \$0	06/16/22 06/30/22 12/29/23	0% 0%
HB4N							
07-LA-5-15.1/22.9 07-333004 ACNH-X037-(230)E --()		IN THE CITY OF LOS ANGELES, FROM CALZONA STREET TO 0.1 MILE SOUTH OF FLETCHER DRIVE; ALSO ON ROUTE 2 AT 0.1 MILE SOUTH OF ROUTE 13 SAFETY, MOBILITY, TSM, ROADSIDE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE  FONTANA CA 92335 (909)356-8880	ARABE, JEROME 13230 FIRESTONE BLVD. STE A2 SANTA FE SPRING, CA 90670 (619)633-0116	\$11,365,221 \$4,613,445 \$756,745	10/20/22 11/15/22 03/18/25	29% 41%
HB4N							
07-LA-5-16.0/17.3 07-2XJ004		IN LA COUNTY@ ELA INTERCHANGE ROUTES 5,10,60 & 101 TO RESTORE/REPAIR HIGHWAY LIGHTNG& ASSOCIATED RDWY ELECTRICAL &COMM SYSTEMSDIR' RESTORE/REPAIR FIBER OPTIC THEFT DAMAGE	DBX INC 42024 AVENIDA ALVARADO STE A  TEMECULA, CA 92590 (951)296-9909	PHAM, RYAN 1041 W BADILLO SUITE 112 COVINA, CA 91722 (213)793-7193	\$4,065,000 \$247,918 \$0	06/12/23 07/18/23 02/01/24	0% 6%
20.XX 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 111  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-17.9/18 07-351804 CIMG-005 -(130)E --()		IN THE CITY OF LOS ANGELES AT INTERSECTION OF I-5 AND CESAR CHAVEZ AVENUE. UPGRADE TRAFFIC SIGNALS AND CURB	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	PHAM, RYAN 1041 W BADILLO STE, 112 COVINA, CA 91722 (213)793-7193	\$734,737 \$51,865 \$0	12/22/21 01/20/22 10/24/23	36% 7% SUSPENDED
07-LA-5-19.7/36 07-324904		IN THE CITY OF LOS ANGELES AT HUMBOLDT STREET, GLENDALE BOULEVARD, AND SHELDON STREET UPGRADE PUMP PLANTS	STACY AND WITBECK, INC. 2800 HARBOR BAY PARKWAY; ALAMEDA CA 94502 (510)748-1870	GURFINKEL, VLADIMIR 601 S. GLENOAKS BLVD #310 BURBANK, CA 91502 (818)333-9876	\$4,817,962 \$737,540 \$0	04/21/22 06/10/22 12/18/23	40% 15%
HA22							
07-LA-5-20.6/21.4 07-2XC804		IN LA COUNTY CITY OF LA S/B LA-5 TO S/B LA110 CONNECTOR NEAR DODGER STADIUM TO REMOVDEBRIS &REPAIR ERODED SLOPES,FENCE,BARRIERDIR ' REPAIR STORM DAMAGE	PTM GENERAL ENGINEERING SERVICES INC 5942 ACORN STREET RIVERSIDE, CA 92504	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$1,820,000 \$1,424,221 \$0	02/01/23 03/03/23 08/21/23 08/31/23	100% 100% COMPLETED
2.20 201130							
07-LA-5-31.8/42.6 07-0W1004		IN LOS ANGELES COUNTY IN LOS ANGELES FROM COHASSET STREET UNDER- CROSSING TO ROXFORD STREET UNDER- CROSSING REPLACE PCC SLABS,GRIND PCC	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	TOUOUNCHIAN, SAM 601 S. GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (818)333-9876	\$8,334,854 \$7,364,585 \$320,682	06/28/22 07/11/22 11/27/23	70% 87%
HM1							
07-LA-5-33.1/39.1 07-384404		LA CO. ROUTE 5 BETWEEN PM 33.1 AND PM 39.1 CLEAN CA BEAUTIFICATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$5,119,931 \$2,957,075 \$546,788	07/06/22 08/25/22 04/09/27	14% 57%
07-LA-5-39.4/44.4 07-319904 ACIM-005 -(030)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5/118 SEPARATION TO BALBOA BOULEVARD OVERCROSSING_ ROADSIDE SAFETY IMPROVEMENTS	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	BUI, KEVIN 9225 CRANFORD AVENUE PACOIMA, CA 91331 (562)572-5983	\$2,597,319 \$2,197,976 \$0	09/14/21 10/05/21 09/20/23	99% 85%
HB34							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 112  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-54.4/54.8 07-328804		IN SANTA CLARITA, FROM 0.4 MILE NORTH OF RYE CANYON ROAD TO 1.4 MILES SOUTH OF ROUTE 5/126 INTERCHANGE AT THE NORTHBOUND CASTAIC REPLACE OFFICE STRUCTURE AND	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE.;  AZUSA CA 91702 (626)334-5775	RESLER, CAESAR 25061 W. AVE STANFORD SUITE 70 VALENCIA, CA 91355 (661)257-0273	\$1,365,677 \$877,745 \$16,110	12/08/21 01/07/22 03/27/24	19% 64%
07-LA-5-59.5/67.9 07-323404 ACIM-0053-(074)E --()		AT VALENCIA AND CASTAIC, FROM LAKE HUGHES ROAD UNDERCROSSING TO 1.9 MILES NORTH OF TEMPLIN HIGHWAY. REPLACE SLABS, UPGRADE DRAINAGE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD;  WESTLAKE VILLAGE CA 91361 (818)362-9200	OSORIO, OSCAR 25061 WEST AVE STANFORD STE 70 VALENCIA, CA 91355 (213)792-5518	\$23,927,270 \$5,398,182 \$896,111	02/25/22 03/30/22 08/21/24	29% 22%
HA22							
07-LA-5-59.5/81.8 07-4V1804		IN LA COUNTY ON ROUTE 5, ROUTE 14 AND YAKAR ROUTE 138 AT VARIOUS LOCATIONS INSTALL ON-RAMP GATES	689 EAST SAN BERNARDINO RD;  COVINA CA 91703 (909)599-1612	BESHARA, RAMY 39115 TRADE CENTER DR #210 PALMDALE, CA 93551 (213)792-9662	\$901,315 \$1,113,167 \$0	06/27/22 08/11/22 09/21/23	100% 100%
HB4N							
07-LA-5-61.5/63.7 07-2XC004		LA COUNTY NEAR CASTAIC LAKE RTE FIRE BEGANGENERATING FIRE DAMAGE TO FWY THIS WILL PROVIDE FIRE DAMAGE REPAIR DIR'S ORDER EMERGENCY FIRE DAMAGE REPAIR	SECURITY PAVING COMPANY INC 3075 TOWNSGATE RD STE 200  WESTLAKE VILLAGE CA 91361	OSORIO, OSCAR 25061 W STANFORD AVE VALENCIA CA 91355 (213)792-5518	\$17,655,000 \$8,419,953 \$0	09/01/22 10/07/22 11/30/23	100% 48%
20.20 201130							OVER RUN
07-LA-5-63.4/65.9 07-2XC904		IN LA COUNTY N/B LA-5 NEAR CASTAIC FROM PM 63.4 TO TEMPLIN HIGHWAY REPAIR STORM DAMAGE&REPAIR DRAIN.SYSTM,SLOPE & SHOULDERDIR'S EM REPAIR SLOPE,DRAINAGE SYST, & SHOULDERS	C A RASMUSSEN INC 28548 LIVINGSTON AVE  VALENCIA, CA 91355 (661)367-9040	BAKHET, WASSEM 25061 W AVENUE STANFORD SUITE 70 VALENCIA, CA 91355 (213)817-0162	\$3,105,000 \$2,125,334 \$0	01/11/23 03/20/23 09/30/23	100% 68%
20.20 201130							OVER RUN
07-LA-5-66.3/67.3 07-2XG504		HEAVY RAINS FROM STORMS SATURATED SLOPES ALONG LA-5.RECONSTRUCT AND REBUILD SLOPE NEEDED. DIR'S EMEREGNCY FORCE ACCOUNT	POWELL CONSTRUCTORS INC 8555 BANANA AVE  FONTANA CA 92335	SALMAN, RIDWAN 25061 WEST AVE STANFORD STE 70 VALENCIA CA 91355 (213)505-0610	\$9,885,000 \$2,263,318 \$0	03/27/23 04/20/23 11/27/23	60% 23%
20.20 201130							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 113

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-/19.5 07-319304 HSST-X037-(224)E --()		FROM COUNTY LINE TO BROADWAY, REDUCE SEVERITY COLLISIONS REDUCE SEVERITY COLLISIONS BY	RE CHAFFEE CONSTRUCTION INC. 1253 EVERGREEN RD; WRIGHTWOOD CA 92397 (760)249-8068	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320. (805)857-6118	\$3,795,827 \$3,264,490 \$288,143	10/07/22 11/18/22 10/30/23	81% 86%
HB1							
07-LA-10-.1/13.3 07-384604		LOCATES ON ROUTE 10 FROM PM 0.1 TO PM 13.3 AND ROUTE 60 FROM PM 4.7 TO PM 6.3 CLEAN CA SAFETY ENHANCEMENT	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (562)644-8238	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$4,564,149 \$2,867,147 \$698,080	08/03/22 08/19/22 10/17/23	78% 63%
07-LA-10-4.3/10.1 07-2XH404		IN LA COUNTY LA-10 W/B @CENTINELA OFFRAMP & AFTER REDONDO BLVD U/C REPAIR SINKHOLES & DAMAGED AC DIKE SHOULDERS DIR'S EMERGENCY FO REPAIR SINKHOLES ALONG LA-10	FLO ENGINEERING INC DBA FLO CONCRETE 902 S VANHORN AVE WEST COVINA, CA 91790	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,100,000 \$218,662 \$0	05/09/23 07/03/23 12/29/23	93% 20%
20.XX 201130							
07-LA-10-4.5/5.5 07-332004		IN THE CITY OF LOS ANGELES FROM BUNDY DRIVE TO SEPULVEDA BOULEVARD UNDERCROSSING; AND ON RTE 405 FROM OLYMPIC BLVD TO NATIONAL BL INSTALL IRRIGATION SYSTEM AND PLANT	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	SHIN, FRANK 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,503,402 \$962,453 \$29,352	09/02/22 09/27/22 01/30/24	64% 64%
HA42							
07-LA-10-8.9/9.4 07-1XW004		LA COUNTY CITY OF LOS ANGELES STATE HWY TO REPAIR (SHS) TO BRIDGE, SLOPES, ELECTRLEQPT, FENCE, GATES, OTHER DAMAGES TO STATEDIR'S REPAIR BRIDGE, SLOPE, DAMAGES TO STATE HWY	STAPLES CONSTRUCTION CO INC. 1501 EASTMAN AVE VENTURA, CA 93003	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$7,515,000 \$1,546,321 \$0	07/22/22 08/02/22 10/24/23	100% 21% OVER RUN
20.201131							
07-LA-10-12.4/14.9 07-332604 SIMG- 010-(854)E --()		IN THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE EAST OF ARLINGTON AVENUE OVERCROSSING TO 0.7 MILE EAST OF ROUTE 10/110 SEPARAT REPLACE RAISED ISLAND WITH CONCRETE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706-1747 (626)960-9502	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$15,928,148 \$15,822,180 \$3,934	12/16/20 01/12/21 07/30/24	52% 99%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 114

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-16.6/30.1 07-260804 ACNH-X037-(222)E --() HA42		IN LOS ANGELES COUNTY ON ROUTE 10 BETWEEN EAST OF SOUTH CENTRAL AVE UNDERCROSSING AND WEST OF COGSWELL RD UNDERCROSSING AND ON ROU STORM WATER MITIGATION (TRASH TMDL)	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	RODRIGUEZ, MIGUEL 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)453-7555	\$9,864,276 \$9,857,107 \$46,915	01/29/21 02/11/21 10/24/23	99% 96%
07-LA-10-18.3/18.3 07-2XA304		EAST LA HUB WAS VANDALIZED & FIBER OPTIC COMM RACK DISMANTLED. HVAC DAMAGED. LOCAT-ION HAS NO POWER & NEEDS RESTORATION DIRECTOR'S	CROSSTOWN ELECTRICAL& DATA INC 5454 DIAZ STREET IRWINDALE CA 91706	PHAM, RYAN 1041 W BADILLO STE 112 COVINA CA 91722 (213)793-7193	\$845,000 \$816,806 \$0	01/09/23 02/06/23 08/30/23	100% 97% OVER RUN
20.20 201130							
07-LA-10-18.8/20.5 07-386004		LOS ANGELES COUNTY IN AND NEAR LOS ANGELESFROM 0.3 MILE EAST OF STATE STREET OVERCROSSING TO 0.3 MILE WEST OF EASTERN AVENUE OVERC ROCK BLANKET, PLANT ESTABLISHMENT WORK AND	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364	MEJIA FIGUEROA, GILBERTO 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)269-1682	\$1,322,460 \$532,511 \$403,428	03/13/23 04/28/23 02/15/24	7% 40%
07-LA-10-19.5/29.5 07-0W3304		LOS ANGELES COUNTY FROM EVERGREEN AVENUE PEDESTRIAN OVERCROSSING IN LOS ANGELES TO VALLEY BOULEVARD UNDERCROSSING IN EL MONTE DIGOUTS, SLURRY SEAL, COLD PLANE OVERLAY,	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (213)308-2033	\$9,327,420 \$3,498,353 \$830,613	03/13/23 04/10/23 04/12/24	26% 38%
HM							
07-LA-10-31.2/37.2 07-303904 ACIM-010 -(855)E --() HA22		IN LOS ANGELES COUNTY IN BALDWIN PARK AND WEST COVINA FROM 0.1 MILE EAST OF THE 10/605 SEPARATION TO 0.3 MILE WEST OF CITRUS STREE LANE REPLACEMENT	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	HONG, HAI 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (951)232-3742	\$45,170,921 \$46,913,831 \$0	11/25/20 12/17/20 12/05/23 08/29/23	51% 97% COMPLETED
07-LA-10-42.3/48.3 07-335304 ACIM-010 -(856)E --() HA22		IN POMONA AND CLAREMONT, FROM ROUTE 57 TO THE SAN BERNARDINO COUNTY LINE REPLACE OVERHEAD SIGNS	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	IZADPANAH, MOE 3212 ROSEMEAD BLVD,STE 100 EL MONTE, CA 91731 (213)793-7418	\$2,600,159 \$2,474,784 \$20,061	12/23/21 01/14/22 08/22/24	51% 95%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 115  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-14-27.0/28.1 07-342804 ACNH-P014-(109)E --() HA23		IN LOS ANGELES COUNTY IN SANTA CLARITA, FROM 0.6 MILE NORTH OF NEWHALL AVENUE UNDERCROSSING TO PLACERITA CANYON ROAD UNDERCROSSI PERMANENT RESTORATION OF SIDE SLOPE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE;  FONTANA CA 92335 (909)356-8880	MOHSENZADEH, ALI 13171 TELFAIR AVENUE STE 101 SYLMAR, CA 91342 (805)857-7053	\$6,792,150 \$5,177,127 \$163,897	09/21/22 10/06/22 01/23/24	68% 76%
07-LA-14-29.0/29.5 07-339604 ACNH-P014-(107)E --() HA42		IN SANTA CLARITA FROM 0.9 MILE NORTH OF PLACERITA CANYON ROAD TO 0.2 MILE SOUTH OF GOLDEN VALLEY ROAD PROTECTIVE BETTERMENT, REGRADE	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE;  SANTA ANA CA 92704 (714)540-5351	MOHSENZADEH, ALI 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (818)746-0669	\$16,092,648 \$3,290,613 \$1,690,208	07/06/22 08/01/22 04/20/26	8% 20%
07-LA-14-30.9/4.1 07-0W3604  HM		LOS ANGELES COUNTY NEAR SANTA CLARITA ON ROUTE 14 AT VIA PRINCESSA UNDERCROSSING AND ON ROUTE 126 AT CASTAIC CREEK BRIDGE POLYESTER CONCRETE OVERLAY AND JOINT SEAL	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE. #201  SAN FERNANDO CA 91340	SHIH, JAMES   (213)793-7522	\$1,090,111 \$841,087 \$0	11/16/22 12/27/22 07/10/23 09/16/23	24% 77%  COMPLETED
07-LA-14-31.4/36.5 07-320004 ACNH-P014-(105)E --() HB34		IN LOS ANGELES, IN AND NEAR SANTA CLARITA, FROM CANYON PARK BOULEVARD TO SPRING CANYON ROAD UNDERCROSSING. ADDING VEGETATION CONTROL UNDER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET;  BALDWIN PARK CA 91706 (626)960-9502	MOHSENZADEH, ALI 13171 TELFAIR AVE. SYLMAR, CA 91342 (818)746-0669	\$3,388,691 \$3,421,549 \$0	09/08/21 10/01/21 11/30/23	100% 100%
07-LA-14-60.7/77 07-316004  H		IN PALMDALE AND LANCASTER, FROM TECHNOLOGY DRIVE UNDERCROSSING TO AVENUE A OVERCROSSING RECONSTRUCT PAVEMENT STRUCTURAL	GUY F. ATKINSON 18201 VON KARMAN AVENUE;  IRVINE CA 92612 (949)855-9755	SHIH, JAMES 39115 TRADE CENTER DR STE, 210 PALMDALE, CA 95331 (213)793-7522	\$161,143,801 \$15,568,699 \$1,675,726	02/07/23 03/03/23 03/16/26	12%  10%
07-LA-22-/1.5 07-324404  HA22		IN LONG BEACH, FROM ROUTE 1 TO SAN GABRIEL UNDERCROSSING COLD PLANE PAVEMENT AND OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.;  BREA CA 92821 (714)578-9600	TON, THANG 18000 STUDEBAKER RD., STE 360 CERRITOS, CA 90703 (310)261-8467	\$5,342,789 \$5,407,925 \$0	02/18/22 04/18/22 08/24/23	92% 98%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 116

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-23-1.1/1.2 07-2XC304		LA-23 ROCKSLIDE/LANDSLIDE RESULTED 2 LANE HWY CLOSURE.OGDS RECOMMENDS NB LANE OF LA-23 REMIAN CLOSED DUE TO INSTABILITY. DIRECTOR' SLOPE PROTECTION SYSTEM	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO CA 93445	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$2,485,000 \$762,672 \$0	10/26/22 11/03/22 07/30/23	100% 31% OVER RUN
20.20 201130							
07-LA-23-1.1/8.4 07-2XE604		LA-23 TO VEN-23 REMOVE MUD AND DEBRIS OFF THE ROADWAY. REPAIR AND PROTECT DAMAGED SLOPES/ DRAINAGE/CURB/ GUTTERS/ ROAD SIGNS DIR'S REPAIR ROADWAY DAMAGE	PETERSON-CHASE GEN ENGINEERINGCONSTRUCTION INC 16351 CONSTRUCTION CIR WEST IRVINE CA 92606 (949)252-0441	RILEY, JAMES 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91320 (213)507-7938	\$2,695,000 \$613,820 \$0	01/26/23 03/30/23 10/28/23	100% 23% OVER RUN
20.20 201130							
07-LA-23-/8.9 07-0W4104		LOS ANGELES COUNTY IN AND NEAR MALIBU AND WESTLAKE VILLAGE FROM ROUTE 1 TO VENTURA COUNTY LINE APPLY SLURRY SEAL AND INSTALL THERMOPLASTI	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	SINGH, RANJIT 1525 RANCHO CONEJO, STE 102 THOUSAND OAKS, CA 91320 (213)330-6650	\$2,372,011 \$0 \$0	06/19/23 07/24/23	0% 0%
HM1							
07-LA-27-1.0/10.6 07-2XG304		IN LA COUNTY ON LA-27 AROUND TOPANGA CANYNIN SANTA MONICA MTS NORTH OF PCH TO REMOVELANDSLIDE DEBRIS&REPAIR SLOPE DAMAGE&DRAINDIR' REPAIR SLIDE DAMAGE & DRAINAGE SYSTEM	STACY AND WITBECK INC 2800 HARBOR BAY PARKWAY ALAMEDA, CA 94502	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$3,285,000 \$186,296 \$0	03/30/23 05/22/23 03/29/24	33% 6%
20.XX 201130							
07-LA-39-17.8/17.8 07-326204 ACNH-P039-(041)E --()		IN AZUSA AT THE SAN GABRIEL RIVER BRIDGE NO. 53-0113 (PM 17.81) SEISMIC RETROFIT, BARRIER	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	DOUGHLY, JOE 1370 VALLEY VISTA DRIVE #150C DIAMOND BAR, CA 91765 (818)400-4669	\$4,808,881 \$1,850,894 \$349,506	11/23/22 12/21/22 03/12/24	54% 38%
HA21							
07-LA-39-18.9/35.5 07-2XF804		IN LA COUNTY ON LA-39 IN ANGELES NATIONAL FOREST NORTH OF AZUSA CITY TO REPAIR SLOPEINSTALL DRAPERY PROTECTION DUE TO STORM DIR'S REPAIR STORM DAMAGE	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO, CA 93445	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$8,420,000 \$4,120,093 \$0	03/07/23 04/13/23 10/03/23	85% 49%
20.XX 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 117

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-39-31.2/31.2 07-343404 HSST-P039-(038)E --()		IN LOS ANGELES COUNTY, ON ROUTE 39 AT OHL USA, INC. NORTH FORK SAN GABRIEL RIVER BRIDGE 1920 MAIN STREET STE 310 (BR. NO. 53-3069) REPLACE BRIDGE	IRVINE CA 92614 (949)242-4432	HONG, HAI 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$17,436,246 \$8,919,447 \$111,500	10/30/19 11/12/19 08/22/25	40% 70%
HA21							
07-LA-39-32.2/38.4 07-327604 CSTG-S039-(015)E --()		FROM 0.3 MILE SOUTH OF NORTH FORK SAN BOSCO CONSTRUCTORS, INC. GABRIEL RIVER OVERCROSSING TO 0.3 MILE NORTH OF NORTH CRYSTAL LAKE ROAD UPGRADE GUARDRAIL AND END	21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	DOUGHLY, JOE 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (951)217-5189	\$6,101,489 \$3,675,930 \$33,376	03/07/22 03/29/22 04/30/24	62% 60%
HB1							
07-LA-47-4.0/1.9 07-1XY804		LA-47 VINCENT THOMAS BRIDGE (53-1471) OVERLA HARBOR INTO PORT OF LA TO INSTALL METALCABLE GUARDS TO PREVENT CLIMBING & PROTECTDIR' VTB TO INSTALL METAL CABLE GUARDS	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (310)261-8467	\$985,000 \$138,481 \$0	03/14/22 06/09/22 08/30/23	49% 14%
20.80 360000							
07-LA-57-5.0/5.2 07-324804		IN AND NEAR DIAMOND BAR AT THE SOUTHBOUND OFFRAMP AND ONRAMP AT SUNSET CROSSING ROAD CONSTRUCT MAINTENANCE VEHICLE	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	DOUGHLY, JOE 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (818)400-4669	\$1,169,424 \$1,166,024 \$1,334	04/07/22 05/12/22 06/07/24	100% 98%
HB34						OVER RUN	
07-LA-57-/4.5 07-304504 HSNH-P057-(069)E --()		IN LOS ANGELES COUNTY IN DIAMOND BAR AND CITY OF INDUSTRY FROM ORANGE COUNTY LINE TO ROUTE 57/60 SEPARATION LANE REPLACEMENT	GRIFFITH COMPANY - FBD VANGUARD CONSTRUCTION INC. JOINT VENTURE 12200 BLOOMFIELD AVE.; SANTA FE SPRINGS CA 90670 (562)929-1128	SANDOVAL, MARTIN 1370 VALLEY VISTA DR, STE 150 DIAMOOOND BAR, CA 91765 (909)396-7574	\$63,307,793 \$53,882,223 \$611,988	06/11/20 06/29/20 05/02/25	70% 83%
HA22							
07-LA-60-.5/11.7 07-327104		IN LA COUNTY ON ROUTE 60 BETWEEN ROUTES 5/10 SEPARATION TO ROUTE 605, ON ROUTE 2 AT ROUTE 134, ON ROUTE 5 AT ROUTE 605, ON ROUTE UPGRADE TRANSPORTATION MANAGEMENT	JFL ELECTRIC, INC 605, 8257 COMPTON AVENUE; LOS ANGELES CA 90001 (323)581-4400	PHAM, RYAN 1041 W. BADILLO ST., STE #112 COVINA, CA 91722 (213)793-7193	\$4,496,604 \$3,178,160 \$5,100	12/22/21 02/04/22 01/05/24	76% 70%
HB4N							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 118  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-2.8/11.8 07-301104 ACNH-X037-(211)E --()		IN LOS ANGELES COUNTY, IN THE CITIES OF MONTEREY PARK, MONTEBELLO, AND SOUTH EL MONTE BETWEEN I-710 AND I- 605 MAJOR PAVEMENT REHABILITATION &	GUY F. ATKINSON CONSTRUCTION, LLC 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)855-9755	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$122,381,682 \$119,379,372 \$0	06/03/19 06/26/19 08/22/24 08/23/23	76% 99%  COMPLETED
HA22							
07-LA-60-4.4/29.8 07-0W2504		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM ATLANTIC BOULEVARD UNDERCROSSING TO TOWNE AVENUE UNDERCROSSING FURNISH POLYESTER CONCRETE OVERLAY.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	DOUGHLY, JOE 1370 VALLEY VISTA DR STE 150C DIAMOND BAR CA 91765 (909)396-7586	\$6,407,560 \$37,838 \$25,010	04/13/23 06/08/23 06/29/24	18%  1%
HM2							
07-LA-60-11.0/20 07-320404 ACNH-P060-(160)E --()		IN LOS ANGELES COUNTY FROM 0.7 MILE EAST OF PECK ROAD UNDERCROSSING TO 0.5 MILE WEST OF NOGALES STREET OVERCROSSING CONSTRUCT BMPS FOR STORMWATER	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	LIU, CHEN-CHUNG   (213)792-4877	\$6,702,836 \$5,436,957 \$129,322	03/21/22 04/13/22 02/07/25	45% 80%
HA42							
07-LA-60-19.1/20.7 07-4V3304		IN LOS ANGELES COUNTY ON ROUTE 60 FROM STONE CREEK ROAD UNDERCROSSING TO 0.3 MILE EAST OF SOUTH NOGALES STREET LA-60, PLANTING HIGHWAY	WESTCOAST PUBLIC WORK, INC. 20058 VENTURA BLVD., #318; WOODLAND HILLS CA 91364 (888)646-6411	LIU, CHEN-CHUNG 1370 VALLEY VISTA DR., STE 150 DIAMOND BAR, CA 91765 (213)792-4877	\$1,072,351 \$990,003 \$7,289	06/28/22 08/02/22 08/23/24	47% 92%
HA25							
07-LA-60-20.0/26 07-325004 ACNH-P060-(161) --()		IN LOS ANGELES COUNTY FROM 0.4 MILE WEST OF NOGALES STREET OVERCROSSING TO 0.4 MILE EAST OF SOUTH DIAMOND BAR BOULEVARD UNDERCROSS CONSTRUCT BMPS FOR STORMWATER	SEMA CONSTRUCTION, INC. 9810 SCRIPPS LAKE DR., STE C SAN DIEGO, CA 92131 (303)627-2600	BASHOURA, YANINA 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (562)907-8375	\$3,606,904 \$3,509,874 \$24,837	04/12/22 05/12/22 05/01/24	49% 97%
HA42							
07-LA-60-28.0/30.4 07-323304 ACNH-P060-(162)E --()		IN LOS ANGELES COUNTY IN POMONA AT VARIOUS LOCATIONS FROM PHILLIPS RANCH ROAD OVERCROSSING TO 0.1 MILE EAST OF RESERVOIR STREET U CONSTRUCT BMP'S FOR STORMWATER	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	DOUGHLY, JOE 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (818)400-4669	\$3,272,963 \$2,974,312 \$12,180	02/17/22 03/22/22 05/23/24	100% 91%  OVER RUN
HA42							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 119

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-66-/3.2 07-306514		IN LOS ANGELES COUNTY, IN LA VERNE AND POMONA, FROM BASELINE ROAD TO TOWNE AVE RECONSTRUCT, INSTALL AND UPGRADE	PK CONSTRUCTION 1227 JACARANDA;  UPLAND CA 91784 (626)773-6963	PHAM, RYAN 1041 W BADILLO, STE 112 COVINA, CA 91722 (213)793-7193	\$562,933 \$8,989 \$0	09/22/22 12/14/22 12/19/23	0% 2%  SUSPENDED
07-LA-71-1.6/4.8 07-210624		LA COUNTY ROUTE 71 PM R1.6/4.8 IN POMONA FROM MISSION BLVD TO RTE 60 UPGRADE FROM EXPRESSWAY TO FREEWAY	OHL USA, INC. 1920 MAIN STREET, SUITE 310;  IRVINE CA 92614 (949)242-4432	WANG, MIKE 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (310)261-9100	\$92,514,821 \$42,965,538 \$555,229	02/05/21 03/16/21 06/20/25	46% 46%
HE13							
07-LA-71-12.0/1 07-2XE904		IN LA COUNTY,CITY OF POMONA S/B&N/B LA-71 FROM VALLEY BLVD TO MISSION BLVD TO REMOVE& REPLACE FAILED AC PAVEMENT DUE RAIN DAMGDIR' REPAIR FAILED AC PAVEMENT FROM STORM DAMAG	R.J. NOBLE COMPANY 15505 E LINCOLN AVE  ORANGE, CA 92856	HONG, HAI 1041 W. BADILLO ST SUITE 112 COVINA, CA 91722 (951)232-3742	\$775,000 \$786,948 \$0	02/16/23 03/03/23 06/12/23	25% 100%
20.20 201130							
07-LA-90-.9/T3.3 07-0W0404		IN LOS ANGELES COUNTY IN LOS ANGELES AND CULVER CITY FROM ROUTE 1 TO SLAUSON AVENUE PCC PROFILE GRIND,SLABS,CPOL/SLURRY	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.;  ORANGE CA 92867 (714)769-7025	OREGEL, MARTIN 4281 KATELLA AVE. LOS ALAMITOS, CA 90720 (562)572-5983	\$3,123,250 \$2,980,398 \$304,207	06/09/22 07/11/22 11/06/23	74% 92%
HM1							
07-LA-90-1.8/1.8 07-4V0304		LA COUNTY IN LOS ANGELES CITY, RTE 90 ON/OFF RAMP AT CULVER BOULEVARD SIGNAL IMPROVEMENT; PROTECTED LEFT	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET;  IRVINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD., STE E2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$780,290 \$18,750 \$0	05/19/21 06/18/21 05/24/24	0% 2%  SUSPENDED
07-LA-91-11.8/11.8 07-319104		IN LOS ANGELES COUNTY, IN LONG BEACH, AT NB I-710 TO EB SR-91 CONNECTOR IMPROVE VERTICAL CLEARANCE BY	RV CONCRETE 605 E. COMMERCIAL ST.;  ANAHEIM CA 92801 (714)855-4201	THANG, TON 18000 STUDEBAKER RD STE, 260 CERRITOS, CA 90703 (310)261-8467	\$2,569,600 \$2,595,321 \$0	02/10/22 03/16/22 09/29/23	100% 96%
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 120  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-91-16.6/16.8 07-3203U4 ACIM-X037-(232)E --() HA22		LOS ANGELES COUNTY ON ROUTE 605 FROM 0.2 MILE NORTH OF KATELLA AVENUE UNDECROSSING TO 0.1 MILE NORTH OF TELEGRAPH ROAD UNDERCROSSI PLACE CONCRETE PAVEMENT AND HIGH FRICTION	RASMUSSEN/VANGUARD 28548 LIVINGSTON AVENUE  VALENCIA CA 91335 (661)367-9040	OREGEL, MARTIN 4281 KATELLA AVE SUITE 221 LOS ALAMITOS, CA 90720 (213)330-6640	\$49,941,872 \$162,280 \$162,280	06/20/23 07/06/23 03/04/26	2% 0%
07-LA-91-116.0/11.6 07-2XA504		IN LA COUNTY E/B 91 TO N/B 710 CONNECTOR OC BRDGE# 53-2241G REPAIR/REPLACE DAMAGED GIRDER 1 IN SPAN 4 , INCL K-RAIL&SHORING DIR'S REPAIR/REPLACE DAMAGED OC BRIDGE GIRDER	RV CONCRETE INC 605 E COMMERCIAL ST  ANAHEIM, CA 92801	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (310)261-8467	\$2,585,000 \$1,915,651 \$0	07/05/22 07/12/22 10/30/23	96% 74%
20.20 201130							
07-LA-101-1.0/10.3 07-385204		THE PROJECT IS LOCATED ON ROUTE 101 IN LOS ANGELES COUNTY BETWEEN LANKERSHIM BLVD AND BEAUDRY AVE LA-101, CLEAN CA BEAUTIFICATION	YAKAR 689 EAST SAN BERNARDINO RD;  COVINA CA 91703 (909)599-1612	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$4,765,186 \$2,761,624 \$338,293	07/12/22 08/15/22 12/21/26	19% 58%
07-LA-101-1.0/9.2 07-0W0604		IN LOS ANGELES COUNTY IN LOS ANGELES FROM SPRING ST OC TO BARHAM BLVD OC, SLABS REPAIR, DIGOUTS - SHOULDERS, GOES, 2 RAMPS SLABS REPAIR, DIGOUTS - SHOULDERS,	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110;  SAN DIEGO CA 92110 (858)304-1093	FREMPONG, SAM 13320 S FIRESTONE BLVD STE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$3,028,404 \$582,551 \$260,957	06/28/22 08/24/22 05/31/24	38% 19%
07-LA-101-1.0/1.8 07-2XJ204		IN LA COUNTY CITY OF LA@101/110 INTERCHANGIN DTLA TO RESTORE/REPAIR HIGHWAY LIGHTING& COMMUNICATION SYSTEMS DUE TO VANDALISM DIR'S REPAIR ELECTRICAL HIGHWAY LIGHTING	ALDRIDGE ELECTRIC INC 844 E ROCKLAND ROAD  LIBERTYVILLE, IL 60048	KAROUT, ALI 13230 FIRESTONE BLVD SUITE E SANTA FE SPRINGS, CA 90670 (818)254-7484	\$2,025,000 \$38,884 \$0	06/12/23 07/31/23 02/15/24	17% 2%
20.XX 201130							
07-LA-101-1.5/10.9 07-0W2904		LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS DECK METHACRYLATE, JOINT SEAL REPLACEMENT,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES  IRVINE CA 92606	MEJIA FIGUEROA, GILBERTO 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)269-1682	\$6,492,038 \$12,870 \$12,870	06/08/23 06/29/23 12/31/24	3% 0%
HM						SUSPENDED	



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 121  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-1.7/6.8 07-311404 HSNH-Q101-(364)E --()		IN THE CITY OF LOS ANGELES, FROM BEAUDRY AVENUE TO 0.1 MILE SOUTH OF N. GOWER STREET. STABILIZE SOIL AND EROSION CONTROL	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE 140 IRVINE CA 92618 (949)299-1400	AZIMA, HASSAN 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	\$4,511,439 \$3,791,851 \$0	12/19/19 01/22/20 05/28/24	56% 84%
HA42							
07-LA-101-1.7/6.8 07-3114A4 HSNH-Q101-(364)E --()		IN THE CITY OF LOS ANGELES, FROM BEAUDRY AVENUE TO 0.1 MILE SOUTH OF N. GOWER STREET. STABILIZE SOIL AND EROSION CONTROL	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON RD WILDOMAR CA 92595 (951)245-1686	AZIMA, HASSAN 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	\$1,559,753 \$782,058 \$144,393	11/17/22 11/30/22 03/24/25	33% 63%
HA42							
07-LA-101-6.2/8 07-329604 ACNH-Q101-(406)E --()		IN THE CITY AND COUNTY OF LOS ANGELES FROM WILTON PLACE OVERCROSSING TO PILGRIMAGE OVERCROSSING ROADSIDE SAFETY IMPROVEMENTS	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	GURFINKEL, VLADIMIR 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502	\$3,189,245 \$0 \$0	02/08/23 03/08/23	0% 0%
HB34							
07-LA-101-8.0/27.3 07-303704 SNHG-Q101-(363)E --()		IN THE CITY AND COUNTY OF LOS ANGELES, FROM PILGRIMAGE OVERCROSSING TO VALLEY CIRCLE BOULEVARD OVERCROSSING UPGRADE MEDIAN BARRIER	OHL USA 1920 MAIN STREE; IRVINE CA 92614 (949)242-4432	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$35,270,979 \$33,922,224 \$506,858	12/19/19 01/22/20 10/24/23	100% 96%
HB1							OVER RUN
07-LA-101-9.6/9.6 07-2XC404		IN LA COUNTY N/B 101 SHOULDER @ W.C.FIELDSDR FROM UNIVERSAL STUDIOS BLVD REPAIR CRIBWALL SOUTH OF VOID ZONE DIR'S EMERGENCY FORCE REPAIR CRIB WALL TO BACKFILL VOIDED AREA	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335 (909)356-8880	AYALA-VANEGAS, DAVID 601 S. GLENOAKS BLVD BURBANK, CA 91502 (213)793-7238	\$2,835,000 \$989,483 \$0	01/12/23 02/06/23 12/25/23	62% 35%
20.20 201130							
07-LA-101-10.3/10.3 07-385404		LOS ANGELES COUNTY IN LOS ANGELES ON ROUTE101 AT LANKERSHIM BOULEVARD AND ON ROUTE 170 FROM ROUTE 134/101/170 SEPARATION TO 0.2 MI INSTALL CHAIN LINK FENCE AND PLACE WOOD MU	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	GURFINKEL, V.	\$2,230,431 \$0 \$0	05/26/23 06/22/23	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 122  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-19.7/20 07-388704		LOS ANGELES COUNTY IN LOS ANGELES AT LOUISE AVENUE OVERCROSSING CONSTRUCT TEMPORARY CHAIN LINK RAILING AND	SNZ CONTRACTORS INC 8583 IRVINE CENTER DRIVE #224 IRVINE CA 92618	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$383,945 \$358,033 \$1,624	01/11/23 02/21/23 10/22/23	85% 92%
HB71							
07-LA-101-20.0/20 07-317904		IN LOS ANGELES COUNTY IN LOS ANGELES AT ENCINO AVENUE PEDESTRIAN OVERCROSSING BRIDGE DEMOLITION	BEADOR CONSTRUCTION COMPANY, INC. 2900 BRISTOL STREET STE D204 COSTA MESA, CA 92626 (951)674-7352	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$1,700,901 \$1,544,575 \$30,025	07/19/22 08/02/22 12/29/23	100% 90% OVER RUN
HA21							
07-LA-101-32.8/33.8 07-307104		IN LA, WILDLIFE CROSSING @ LIBERTY CANYON AT OR IN THE VICINITY OF LIBERTY WILDLIFE HABITAT CONNECTIVITY	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (664)367-9040	TOUOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (310)345-6201	\$23,741,115 \$8,260,522 \$90,764	03/17/22 04/14/22 11/04/24	18% 35%
07-LA-101-118.0/11.8 07-2XH204		IN LA COUNTY,CITY OF NORTH HOLLYWOOD ON LA101 AT NORTH HOLLYWOOD COMMUNICATION HUB REPAIR/REPLACE ELECTRICAL COMMUNICATIONSYSDIR'S REPAIR NORTH HOLLYWOOD COMMUNICATION HUB	FERREIRA CONSTRUCTION CO INC DBA FERREIRA COASTAL CONSTRUCTION CO 10370 COMMERCE CENTER DR B200 RANCHO CUCAMONGA, CA 91730 (909)606-5900	YAZDANI, FRED 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (310)428-5549	\$1,050,000 \$16,216 \$0	05/26/23 06/19/23 11/14/23	11% 2% SUSPENDED
20.XX 201130							
07-LA-101-/1.5 07-320104		IN LOS ANGELES COUNTY IN LOS ANGELES, FROM ROUTES 5/101 INTERCHANGE TO FIGUEROA STREET STORMWATER SOURCE CONTROL	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	MINOVI, SEPAND 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (909)322-4628	\$3,622,697 \$2,642,027 \$261,382	11/01/22 11/28/22 10/09/26	16% 71%
HA42							
07-LA-101-/17.1 07-337804		IN LOS ANGELES COUNTY, ON RTE 101 FROM RTE 5 TO RTE 405, ON RTE 2 AT RTE 134, ON RTE 10 AT RTE 5 UPGRADE TRANSPORTATION MANAGEMENT	JFL ELECTRIC, INC 8257 COMPTON AVENUE; LOS ANGELES CA 90001 (323)581-4400	QUACH, BEN 13171 TELFAIR AVE. #101 SYLMAR, CA 91342 (213)817-0223	\$8,727,775 \$736,750 \$634,180	09/15/22 11/09/22 02/05/25	12% 8%
HB4N							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 123

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-103-.1/.1 07-327304 ACNH-P103-(005) --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT HENRY FORD AVENUE OFF-RAMP CONSTRUCT LARGER PUMP PLANT	SHIMMICK CONSTRUCTION COMPANY, LEON, DAN INC. 530 TECHNOLOGY DR. #300 IRVINE CA 92618 (949)333-1500	(562)572-5852	\$17,873,968 \$5,185,155 \$149,405	04/21/22 06/09/22 03/01/24	40% 29%
HA22							
07-LA-105-.1/17.3 07-0W2004		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF CALIFORNIA STREET TO 0.2 MILE EAST OF WOODRUFF AVENUE OVERCROSSING REPLACE SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	OREGEL, MARTIN 4281 KATELLA AVE LOS ALAMITOS, CA 90720 (213)330-6640	\$906,623 \$64,185 \$64,185	04/10/23 04/28/23 02/06/24	0% 7% SUSPENDED
HM4							
07-LA-105-7.8/10.3 07-317404 ACIM- 105-(021)E --()		IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES AND AT WILLOWBROOK FROM MAIN STREET UNDERCROSSING TO MONA BOULEVARD SLOPE STABILIZATION AND STORM WATER	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,415,677 \$2,213,532 \$6,030	10/17/19 11/12/19 05/15/24	0% 0% PLANT EST SATIS
HA42							
07-LA-105-9.0/9.4 07-385604		ON RTE 105 IN THE COMMUNITY OF WILLOWBROOK FROM PM R9.0 TO PM 9.4 CLEAN CA BEAUTIFICATION	JFL ELECTRIC, INC 8257 COMPTON AVENUE; LOS ANGELES CA 90001 (323)581-4400	OREGEL, MARTIN 4281 KATELLA AVE. LOS ALAMITOS, CA 90720 (562)572-5983	\$2,051,694 \$189,608 \$33,875	07/07/22 07/29/22 07/22/24	9% 9%
07-LA-107-.4/4.8 07-307024 ACNH-P107-(017)E --()		IN TORRANCE, FROM 236TH STREET TO REDONDO BEACH BOULEVARD UPGRADE CURB RAMPS TO MEET ADA	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,142,264 \$753,518 \$117,242	11/14/22 12/13/22 05/31/24	30% 35%
07-LA-110-.7/8.8 07-335004		IN THE CITIES OF LOS ANGELES, WILMINGTON, AND CARSON, FROM GAFFEY STREET TO ROUTE 405; ALSO ON ROUTE 210 (PM R0.0/R35.8), ROUTE 60 INSTALL DETECTION SYSTEM	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR; VISTA CA 92081 (619)460-6060	PHAM, RYAN 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (213)793-7193	\$735,650 \$700,709 \$0	07/22/21 08/10/21 06/07/23	97% 95%
HB4N							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 124  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-.7/26.1 07-312004 HSNH-X037-(218)E --()		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS UPGRADE EXISTING TRAFFIC MANAGEMENT	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE;  SACRAMENTO CA 95864 (909)536-3150	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS CA 90760 (562)345-3144	\$28,962,158 \$24,032,784 \$0	02/10/20 03/03/20 09/30/23	100% 83%
HB4N							
07-LA-110-3.9/5.9 07-336504 ACIM-1101-(849)E --()		IN AND NEAR CARSON, FROM WEST ANAHEIM STREET TO E 228TH STREET ROUTE 110/1 SEPARATION TO 0.4 MILE NORTH OF SEPULVEDA BLVD UC CONSTRUCT MAINTENANCE VEHICLE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.;  ORANGE CA 92867 (714)769-7025	TON, THANG 18000 STUDEBAKER RD., STE 360 CERRITOS, CA 90703 (310)261-8467	\$1,563,509 \$1,402,895 \$27,455	03/08/22 03/29/22 08/05/24	35% 89%
HB34							
07-LA-110-6.8/19.5 07-4W7804		07-110- PM 6.8/19.5 APPLY DECK METHACRYLATE, REPLACE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST.;  ORANGE CA 92867 (714)769-7025	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,217,293 \$1,165,674 \$0	04/26/21 05/20/21 11/09/23	68% 52%
HM3							
07-LA-110-14.0/21 07-386304		LOS ANGELES COUNTY IN LOS ANGELES FROM IMPERIAL HIGHWAY OVERCROSSING TO TWENTY-FIRST STREET PEDESTRIAN OVERCROSSING CONSTRUCT CHAIN LINK FENCES, ROCK BLANKET,	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD  WILDOMAR CA 92595	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,372,646 \$295,595 \$138,246	03/13/23 04/07/23 12/31/26	53% 12%
07-LA-110-14.2/25.6 07-1XU204		IN LA COUNTY ON LA-110 CITY OF LA REMOVE & REPLACE EXIST SIGN STRUCTURE WITH UPDATED SIGNS, PANELS & LEFT EXIT PLAQUES DIR'S EMERGE REPLACE SIGN STRUCTURE & PANELS	FLATIRON WEST, INC. 14726 RAMONA AVE STE 300  CHINO, CA 91710 (707)746-0849	HERRERA, EDGAR 970 W 190TH ST, STUE 270 TORRANCE, CA 90502 (310)345-6267	\$2,435,000 \$1,880,365 \$0	04/04/22 06/24/22 10/31/23	94% 77%
20.20 201010							
07-LA-110-22.8/22.8 07-322304		IN THE CITY OF LOS ANGELES, AT THE 5TH STREET OVERCROSSING NO. 53-0685 AND 6TH STREET OVERCROSSING NO. 53- 0746. BRIDGE RAIL UPGRADE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE;  FONTANA CA 92335 (909)356-8880	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$3,868,753 \$3,674,465 \$0	10/04/21 10/22/21 10/31/23	99% 95%
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 125

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-23.1/23.1 07-353304 ACNH-P110-(024) --()		IN THE CITY OF LOS ANGELES AT THIRD STREET OVERCROSSING BRIDGE NO 53-0684 REPLACE BRIDGE RAILING WITH	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$2,702,444 \$2,149,692 \$132,863	11/03/22 12/01/22 12/31/23	64% 77%
HA23							
07-LA-110-/31.9 07-329804 ACNH-P110-(023)E --()		IN LOS ANGELES COUNTY, IN VARIOUS CITIES, FROM 9TH STREET/GAFFEY STREET TO END OF FREEWAY OVERHEAD GUIDE SIGNS & LIGHTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$3,621,758 \$3,004,484 \$0	12/13/21 01/06/22 10/31/23	92% 80%
HA22							
07-LA-118-1.1/1.1 07-2XE204		LA-118 SINKHOLE DEVELOPED ON THE LOCAL ST CALTRANS PIPE FAILED UNDERNEATH PAVEMENT. REMOVE/REPLACE PIPE, RECONSTRUCT PAVEMENT DIR' REPAIR SINKHOLE DAMAGE	GRIFFITH COMPANY 3050 E BIRCH ST BREA CA 92821	RILEY, JAMES 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$3,400,000 \$1,706,533 \$0	01/12/23 04/11/23 11/15/23	60% 50%
20.20 201130							
07-LA-118-1.5/10.2 07-325304 ACNH-P118-(068)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF 118/27 SEPARATION TO 0.2 MILE EAST OF SEPULVEDA BLVD UNDERCROSSI STORMWATER MITIGATION	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$3,257,543 \$3,236,848 \$0	12/27/21 02/10/22 09/13/24	33% 97%
HA42							
07-LA-118-4.5/9.1 07-336804 ACNH-P118-(069)E --()		IN THE CITIES OF GRANADA HILLS AND PORTER RANCH, FROM 700 FEET WEST OF TAMPA AVENUE TO WOODLEY AVENUE CONSTRUCT MAINTENANCE VEHICLE	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,871,647 \$0 \$0	11/17/22 02/23/23 04/30/24	0% 0% SUSPENDED
HB34							
07-LA-118-10.0/13.2 07-385904		LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1MILE WEST OF SEPULVEDA BOULEVARD UNDERCROSSING TO GLENOAKS BOULEVARD UNDERCROSSING INSTALL IRRIGATION SYSTEMS & PLACE ROCK BL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$4,073,007 \$666,902 \$128,419	04/14/23 05/12/23 02/29/24	34% 16%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 126  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-118-11.0/14 07-322004 ACNH-P118-(071)E --() HA42		THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE WEST OF ARLETA AVENUE UNDERCROSSING TO 0.1 MILE WEST OF ROUTE 118/210 SEPARATION CONSTRUCT STORMWATER TREATMENT DEVICES.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	BAKHET, WASSEM 25061 W AVENUE STANFORD,STE 70 VALENCIA, CA 91355 (213)817-0162	\$4,299,039 \$1,205,651 \$193,476	01/11/23 02/01/23 02/03/25	16% 28%
07-LA-118-57.0/5.8 07-1XP904		IN LA COUNTY W/B LA-118 RESEDA BLVD OFFRMP TO REPAIR DEPRESSED PAVEMENT AND REPAIR FAILED DRAINAGE SYSTEM & EMBANKMENTS DIR'S EMERG REPAIR FAILED DRAINAGE SYSTEM	ORNELAS CONSTRUCTION, INC 1024 N MACLAY AVENUE SUITE J SAN FERNANDO, CA 91340	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$5,435,000 \$4,542,537 \$0	08/03/20 09/01/20 12/12/23 09/27/23 OVER RUN	100% 84%
20.20 201130							
07-LA-134-2.6/4.8 07-311604 ACNH-P134-(041)E --() HA42		IN LOS ANGELES COUNTY IN BURBANK & LOS ANGELES FROM BOB HOPE DRIVE UNDERCROSSING TO VICTORIA BOULEVARD /RIVERSIDE DRIVE OVERCROSS STABILIZE SOIL AND EROSION CONTROL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	AYALA VANEGAS, DAVID 601 S GLENOAKS BLVD STE 310 BURBANK, CA 91502 (213)793-7238	\$1,262,245 \$1,158,402 \$2,520	07/29/20 08/20/20 12/05/24	0% 0% PLANT EST SATIS
07-LA-134-12.6/12.9 07-322404		IN PASADENA AT THE ARROYO SECO BRIDGE (NO.53-0166) AND AT THE ORANGE GROVE ON-RAMP OVERCROSSING BRIDGE (NO.53- 2197K) REPLACE/UPGRADE BRIDGE RAILING	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	TOUTOUNCHIAN, SAM 601 S. GLENOAKS BLVD BURBANK, CA 91502 (818)613-0956	\$6,257,721 \$4,476,713 \$651,830	08/03/22 08/19/22 12/08/23	63% 70%
HA21							
07-LA-134-12.9/13.2 07-1XX204		IN LA COUNTY @ VARIOUS LOCATIONS 134,101 210&710 TO REPAIR DAMAGE FROM UNSHeltered ENCAMPMENTS, FENCING, CLEAR&GRUBBING ETC DIR'S REPAIR DAMAGE AT VARIOUS LOCATIONS	RV CONCRETE INC 605 E COMMERCIAL ST ANAHEIM, CA 92801	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$3,660,000 \$1,935,418 \$0	02/07/22 03/25/22 12/30/23	100% 53%
20.20 201130							
07-LA-134-/13.3 07-337904		IN THE CITY OF LOS ANGELES, FROM ROUTE 170 TO ROUTES 210/710,ON ROUTE 2 (PM R18.7),ON ROUTE 10 (PM 18.3),AND ON ROUTE 101 (PM R11. UPGRADE TRANSPORTATION MANAGEMENT	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR; VISTA CA 92081 (619)460-6060	BUI, KEVIN 9225 CRANFORD AVE PACOIMA CA 91331 (562)752-5983	\$3,279,035 \$1,890,134 \$46,109	11/07/22 12/13/22 02/14/24	60% 58%
HB4N							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 127

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-134-/13.3 07-311704 HSNH-P134-(040)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, BURBANK, GLENDALE AND PASADENA FROM ROUTE 101/134 SEPARATION TO JUNCTION OF ROUTE 210/710	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	AYALA VANEGAS, DAVID 601 S GLENOAKS BLVD STE 310 BURBANK CA 91502 (213)793-7238	\$38,444,110 \$32,342,569 \$540,259	04/16/20 05/08/20 11/30/23	92% 82%
HA22		PAVEMENT PRESERVATION					
07-LA-138-43.8/43.8 07-352104 SNHG-P138-(066)E --()		LOS ANGELES COUNTY IN PALMDALE AT SECOND STREET EAST. INSTALL TRAFFIC SIGNAL SYSTEM AND UPGRADE	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA CA 92509	BESHARA, RAMY 39115 TRADE CENTER DR,STE 210 PALMDALE, CA 93551 (213)792-9662	\$939,039 \$0 \$0	12/13/22 12/27/22 05/01/23	0% 0%
HB1							
07-LA-138-59.7/59.6 07-4V4704		LOS ANGELES COUNTY AT PEARBLOSSOM AT 126THSTREET EAST SIGNAL AND LIGHTING SYSTEM.	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384 (310)486-2065	SHIH, JAMES 39115 TRADE CENTER DRIVE #210 PALMDALE, CA 93551 (213)793-7522	\$1,191,782 \$0 \$0	06/14/23 08/03/23 03/25/24	0% 0%
HB4N							
07-LA-138-/36.9 07-310404 ACNH-P138-(062)E --()		IN LOS ANGELES ON ROUTE 138 FROM FROM C. A. RASMUSSEN, INC. I-5 (GORMAN POST ROAD) TO JUNCTION OF 28548 LIVINGSTON AVENUE; SR-138/14 PAVEMENT PRESERVATION	VALENCIA CA 91355 (661)367-9040	SHIH, JAMES 39115 TRADE CTR DR PALMDALE CA 93551 (661)273-3001	\$17,607,700 \$18,588,245 \$0	10/17/19 11/04/19 02/14/23	75% 100%
HA22							
07-LA-164-4.8/6.9 07-0W3204		LOS ANGELES COUNTY FROM GARY AVENUE IN SOUTH EL MONTE TO RUDELL UNDERPASS IN TEMPLE CITY APPLY SLURRY SEAL, INSTALL LOOP DETECTOR A	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95624	MEJIA FIGUEROA, GILBERTO 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (213)269-1682	\$969,744 \$866,063 \$0	04/03/23 04/20/23 10/29/23	80% 85%
HM							
07-LA-170-14.5/20.6 07-0W4204		LOS ANGELES COUNTY IN LOS ANGELES FROM JUNCTION ROUTE 134 TO ROUTE 170/5 SEPARATION SLURRY SEAL AND REPLACE ASPHALT CONCRETE S	INTERMOUNTAIN SLURRY SEAL, INC. 585 WEST BEACH STREET WATSONVILLE CA 95076 (831)724-1011	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$5,357,330 \$2,257,856 \$2,257,856	06/16/23 07/28/23 02/23/24	18% 42%
HM1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 128

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-170-14.5/16.6 07-329704 ACNH-P170-(006)E --()		IN THE CITY OF LOS ANGELES AND NORTH HOLLYWOOD, FROM 170/134 JUNCTION TO OXNARD STREET UNDERCROSSING CONSTRUCT MAINTENANCE VEHICLE	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA 91331 (562)572-5983	\$2,258,132 \$1,747,628 \$580,905	08/23/22 09/28/22 10/29/23	83% 77%
HB34							
07-LA-170-16.6/19.8 07-358804 HSNH-P170-(007)E --()		ON ROUTE 170 IN LOS ANGELES COUNTY FROM OXNARD STREET TO ROSCOE BLVD. (PM R16.6/R19.8) INSTALL HIGH FRICTION SURFACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET; TEMPE AZ 85282 (602)437-1711	BUI, KEVIN 9225 CRANFORD AVE PACOIMA, CA (562)572-5983	\$459,459 \$445,392 \$0	10/05/22 11/15/22 10/05/23	25% 96%
HB1							
07-LA-210-9.7/51.9 07-326804		AT ROUTE 210 FROM PM R9.71 TO PM R51.923 AMERICANS WITH DISABILITY (ADA)	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	PEREZ, JESSICA 9225 CRANFORD AVENUE PACOIMA, CA 91331 (818)266-5626	\$23,680,000 \$9,084,528 \$482,120	12/14/21 12/23/21 04/17/25	48% 38%
HB71							
07-LA-210-15.4/15.4 07-2XF404		LOS ANGELES COUNTY ON LA 210 LA CRESCENTA REPAIR DAMAGE SYSTEM, REPAIR SINKHOLE AND SHOULDER OF LA 210 DIR'S EMERGENCY FORCE ACCOU	SGV ENTERPRISES, INC. 615 LAS TUNAS DR, SUITE J ARCADIA, CA 91007	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$500,000 \$494,537 \$0	02/28/23 04/24/23 12/30/23	100% 98%
20.201130							
07-LA-210-15.6/18.5 07-330704 ACIM-210 -(853)E --()		IN LOS ANGELES COUNTY IN GLENDALE AND LA CANADA FLINTRIDGE FROM LOWELL AVENUE UNDERCROSSING TO WALTONIA DRIVE UNDERCROSSING TO RESTORE EXISTING IRRIGATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$3,278,060 \$3,094,910 \$5,400	09/09/21 10/01/21 03/20/26	0% 0% PLANT EST SATIS
HA25							
07-LA-210-19.6/20.3 07-4U1604		IN LOS ANGELES COUNTY IN LA CANADA FLINTRIDGE FROM 0.2 MILE EAST OF ROUTE 2/210 SEPARATION TO OAKWOOD AVENUE OVERCROSSING TO UPGRADE IRRIGATION SYSTEM AND TO	MARINA LANDSCAPE, INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	EL JAMAL, JAMAL 2090 FERN LANE GLENDALE, CA 91226 (818)637-2506	\$986,793 \$919,105 \$92,335	06/17/22 07/29/22 09/21/24	44% 93%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 129

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-33.6/36.5 07-301704 ACNH-X037-(227) --() HA42		ON RTE 210 FROM 0.1 MILE WEST OF SOUTH MAGNOLIA AVE UC TO 0.1 MILE EAST OF RTE 210/605 SEP AND RTE 605 FROM 0.1 MILE SOUTH TO 0.2 STABILIZE SOIL AND EROSION CONTROL.	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	RODRIGUEZ, MIGUEL 3212 ROSEMEAD BLVD #100 EL MONTE, CA 91731 (626)572-6732	\$3,255,601 \$1,169,887 \$131,072	03/22/22 04/20/22 12/11/26	21% 36%
07-LA-210-35.9/52.1 07-0W1104  HM1		IN LOS ANGELES COUNTY FROM HIGHLAND AVENUE UNDERCROSSING IN DUARTE TO SAN ANTONIO WASH BRIDGE IN CLAREMONT DIGOUTS, SLURRY SEAL, COLDPLANE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD,STE100 EL MONTE, CA 91731 (213)793-7418	\$8,164,936 \$7,123,759 \$611,413	04/04/22 04/26/22 10/06/23	91% 87%
07-LA-210-36.0/40.6 07-323104 ACIM-2101-(855) --() HA42		IN LOS ANGELES COUNTY IN IRWINDALE AND AZUSA FROM 0.1 MILE EAST OF HIGHLAND AVENUE UNDERCROSSING TO SOUTH CITRUS AVENUE OVERCROSS CONSTRUCT BMP FOR STORM WATER	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	HONG, HAI 1041 W BADILLO ST, STE 112 COVINA CA 91722 (951)232-3742	\$3,067,578 \$2,927,724 \$74,288	06/01/22 07/11/22 12/26/24	43% 89%
07-LA-210-36.7/37.1 07-325204  HA21		IN IRWINDALE, ON THE SAN GABRIEL RIVER BRIDGE NO. 53-1867 HINGE AND DIAPHRAGM REPAIRS	FLATIRON WEST 14726 RAMONA AVE STE 300 CHINO CA 91710 (909)597-8413	IZADPANAH, MOE 3212 ROSEMEAD BLVD SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$18,166,570 \$17,728,153 \$36,953	02/15/22 03/08/22 09/22/23	89% 98%
07-LA-210-41.3/44.6 07-322604 ACIM-2101-(856)E --() HA42		IN LOS ANGELES COUNTY IN GLENDORA AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF BARRANCA AVENUE OVERCROSSING TO 0.1 MILE WEST OF AME CONSTRUCT BMP FOR STORM WATER	SEMA CONSTRUCTION, INC. 9810 SCRIPPS LAKE DR., STE C SAN DIEGO, CA 92131 (951)446-4505	PUNJABI, RAJ 1041 W BADILLO STE 112 COVINA, CA 91722 (213)505-5907	\$3,457,979 \$2,973,792 \$85,731	05/10/22 06/13/22 01/06/25	77% 85%
07-LA-210-44.5/44.5 07-2XJ804  20.XX 201130		LA COUNTY IN CITY OF SAN DIMAS ON LA- 210 TO LA-57 CONNECTOR TO REMOVE SIGN STRUCTURABANDON PILE FOOTING&RELOCATE UTILITIES DIR'S E REMOVE DAMAGED SIGN STRUCTURE	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335	HONG, HAI 1041 W. BADILLO ST SUITE 112 COVINA, CA 91722 (951)232-3742	\$775,000 \$0 \$0	07/28/23 09/06/23 12/29/23	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 130  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-44.7/52.1 07-328504 ACNH-P210-(017)E --()		IN SAN DIMAS, LA VERNE, AND CLAREMONT, FROM AMELIA AVENUE TO 0.4 MILE EAST OF MONTE VISTA AVENUE. CONSTRUCT STORMWATER TREATMENT BEST	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	CHAUDHARI, SUSHIL 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (213)453-7555	\$2,759,114 \$2,812,082 \$5,857	04/01/22 04/26/22 04/16/24	53% 97%
HA42							
07-LA-210-/9.7 07-3096U4		IN LOS ANGELES COUNTY IN LOS ANGELES FROM INTERSTATE 5 TO WHEATLAND AVENUE UNDERCROSSING PAVEMENT REHABILITATION	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DR. #400 SAN DIEGO CA 92131 (760)916-9100	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$146,952,561 \$146,247,046 \$767,271	04/03/20 05/08/20 10/24/24	73% 98%
07-LA-213-2.2/2.2 07-4V0204		IN SAN PEDRO, RTE 213 (WESTERN AVE) AT CRESTWOOD STREET TRAFFIC SIGNAL IMPROVEMENT	CROSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	ALONZO, BERNARD 13230 FIRESTONE BLVD STE E2-F2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$507,887 \$331,362 \$0	06/19/20 07/10/20 10/02/23	68% 66%
07-LA-213-3.9/3.9 07-253104		IN LOS ANGELES COUNTY IN LOS ANGELES AND RANCHO PALOS VERDES AT 0.1 MILE SOUTH OF PENINSULA VERDE DRIVE REPLACE/REPAIR DAMAGED STORM DRAIN	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$963,564 \$0 \$0	10/25/21 11/24/21 06/29/23	0% 0% SUSPENDED
HA22							
07-LA-213-6.2/6.2 07-4V1404		INTERSECTION OF WESTERN AVE (SR-213) AND 242ND PLACE IN THE CITY OF LA INSTALL TRAFFIC SIGNAL AND ADA	CROSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD.,STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$623,377 \$0 \$0	03/18/21 04/08/21 12/01/23	0% 0% SUSPENDED
HB4N							
07-LA-213-/8 07-306614 ACNH-P213-(008)E --()		IN THE CITIES OF RANCHO PALOS VERDES, LOMITA AND LOS ANGELES, FROM W 25TH STREET TO W CARSON STREET AT VARIOUS LOCATIONS. UPGRADE CURB RAMPS	A.M. CONCRETE, INC. PO BOX 3367 THOUSAND OAKS CA 91359 (818)362-8300	HERRERA, EDGAR 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6267	\$4,239,159 \$59,699 \$0	10/14/22 11/02/22 03/07/24	25% 1%
HB71							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 131  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-7.0/12.9 07-321804 ACIM-4052-(002)E --() HB34		IN LOS ANGELES COUNTY NEAR CARSON AND LONG BEACH AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ROUTE 710 TO ROUTE 110/405 SEPARATION ROADSIDE SAFETY IMPROVEMENTS	WESTCOAST PUBLIC WORK, INC. 20058 VENTURA BLVD., #318; WOODLAND HILLS CA 91364 (888)646-6411	GALLARDO, SAMUEL 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$2,501,457 \$2,272,562 \$219,262	07/06/22 09/13/22 12/19/24	73% 85%
07-LA-405-8.8/8.8 07-304804		IN CARSON, AT DOLORES YARD OVERHEAD NO. 53-1168 RECONSTRUCT BRIDGE DRAINAGE SYSTEM	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE SUITE 20 IRVINE CA 92618 (949)328-9758	GALLARDO, SAM 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$2,289,271 \$2,284,740 \$0	10/24/22 11/16/22 01/25/24	99% 97%
HA23							
07-LA-405-12.9/21.5 07-338704 ACIM-4053-(013)0 --() HB34		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 405/110 SEPARATION PM 12.9 TO NORTH OF 405/105 SEPARATION PM R21.5 CONSTRUCT ROCK BLANKET AND REMOVE/INSTALL	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA CA	DAVIDSON, WENDEL 970 W 190TH STREET, SUITE 270 TORRANCE, CA 90502 (213)792-2518	\$2,967,991 \$22,250 \$0	02/07/23 03/08/23 01/13/25	19% 1%
07-LA-405-13.8/39.7 07-4W1004		IN LOS ANGELES COUNTY ON ROUTE 405 FROM SEPULVEDA BL UC TO BEL AIR RD UC, RTE 10 FR BUDLONG AV UC TO WB RTE 10/RTE 405 CONNECTOR,R PLACE POLYESTER CONCRETE,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR WEST IRVINE CA 92606 (949)252-0441	LEON, DAN 12975 W CULVER BLVD LOS ANGELES CA 90066 (562)572-5852	\$1,775,492 \$1,831,497 \$0	06/17/19 07/05/19 11/30/23 09/27/23	64% 95%
HM3							
07-LA-405-14.3/15.8 07-293604 ACIM-405 -(999)E --() 07-LA-405-16.5/19.7 07-2XF004		IN LOS ANGELES COUNTY, IN TORRANCE, FROM WESTERN AVENUE UNDERCROSSING TO 182ND STREET UNDERCROSSING INTERCHANGE IMPROVEMENTS AND NEW	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	GALLARDO, SAM 970 W. 190TH STREET SUITE 270 TORRANCE, CA 90502 (310)345-6188	\$43,407,135 \$34,113,824 \$1,392,253	05/26/21 06/16/21 02/13/24	62% 78%
20.20 201130		LA 405 SEVERE WINTER STORM CAUSED LEAKS THROUGH DAMAGED JOINTS BRIDGE. NEED REPAIRDAMAGED ABUTMENT SLOPES &BACKFILL THE VOIDDIR'S REPAIR & BACKFILL ABUTMENT SLOPES	BALTAZAR CONSTRUCTION INC 236 E ARROW HWY COVINA CA 91722	GALLARDO, SAMUEL 970 W 190TH ST STE 270 TORRANCE CA 90502 (310)345-6188	\$445,000 \$0 \$0	02/13/23 04/18/23 08/31/23	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 132

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-30.1/33 07-4V4304		THE CITY AND COUNTY OF LOS ANGELES FROM OLYMPIC BOULEVARD UNDERCROSSING TO SUNSET BOULEVARD OVERCROSSING INSTALL IRRIGATION SYSTEMS AND PERFORM PLA	KORMAX CONSTRUCTION, INC. 2324 S. VINEYARD AVE., STE. K ONTARIO CA 91761	DAN LEON	\$689,590 \$110,513 \$110,513	05/26/23 07/25/23 03/14/24	6% 16%
HA25							
07-LA-405-36.3/36.3 07-2XG604		IN LA COUNTY CITY OF LA ON LA-405 REPAIR S/B SKIRBALL CENTER DR 2-LANE UPHEAVED ON-RAMP PAVEMENT DUE TO WATER INFILTRATION DIR'S E REPAIR 2-LANE ONRAMP DAMAGE	PETERSON-CHASE GEN ENGINEERINGCONSTRUCTION INC 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606-4414	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (562)572-5852	\$1,025,000 \$265,524 \$0	03/31/23 05/31/23 12/29/23	80% 26%
20.XX 201130							
07-LA-405-39.1/39.1 07-204904 ACIM-405 -(3 )0 --()		THE CITY AND COUNTY OF LOS ANGELES AT VENTURA BOULEVARD ON RAMP WIDEN THE ON-RAMP AND MODIFY ELECTRICAL SY	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	LEON, DAN	\$2,296,708 \$1,400,190 \$25,513	12/12/22 12/29/22 01/17/24	27% 60%
HB4N							
07-LA-405-40.1/48.1 07-320204 ACIM-4053-(001) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 MILE SOUTH OF BURBANK BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF RINALDI STREET UN STORM WATER SOURCE CONTROL	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	BUI, KEVIN 9225 CRANFORD AVE. PACOIMA, CA 91331 (562)572-5983	\$2,858,911 \$1,434,840 \$282,052	01/31/22 03/10/22 08/31/26	86% 50%
HA42							
07-LA-405-48.0/48.5 07-343204 ACIM-405 -(004)E --()		IN THE CITY OF LOS ANGELES (GRANADA HILLS, MISSION HILLS, SYLMAR), FROM RINALDI STREET TO ROUTE 5 REMOVE DEBRIS, REPLACE SLOPE	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE; SANTA ANA CA 92704 (714)540-5351	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$18,727,940 \$13,600,084 \$1,689,941	08/30/22 09/23/22 04/30/25	21% 73% SUSPENDED
HA23							
07-LA-405-291.0/30 07-2XJ304		LA 405 AND LA 10 INTERCHANGE TO REPAIR ANDRESTORE HIGHWAY LIGHTING & DAMAGED ELECTR-ICAL SYSTEM DUE TO THEFT & VANDALISM. DIR'S EM REPAIR HIGHWAY LIGHTING	ALDRIDGE ELECTRIC INC 844 E ROCKLAND RD LIBERTYVILLE IL 60048	YAZDANI, FRED 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (310)428-5549	\$1,440,000 \$0 \$0	06/23/23 06/26/23 03/29/24	0% 0%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 133

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-/29.5 07-1XV004		LA&VEN 4 MAINTENANCE STATIONS ENHANCE QUALITY FENCE CO INC THEFT DETERRENCE, FENCING & ELECTRIC GATESIMPROVE SECURITY/ALARM SYSTEMS DIR'S EMERGENCY FOR UPGRAGE&INSTALL SECURITY SYSTEM, FENCING	14929 GARFIELD AVENUE PARAMOUNT, CA 90723	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$1,135,000 \$1,093,650 \$0	04/22/21 05/07/21 07/31/23	100% 96%  OVER RUN
20.20 201130							
07-LA-605-11.4/19.5 07-3393U4 ACIM-6052-(003)E --()		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF SLAUSON AVENUE UNDERCROSSING TO 0.5 MILE NORTH OF VALLEY BOULEVARD CONSTRUCT DPPIA DEVICES AND MODIFY LIGHTIN	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA CA 91706 (626)960-9502	LEE, PETER 4281 KATELLA AVE. STE 221 LOS ALAMITOS CA 90720 (213)798-1535	\$6,211,745 \$1,914,519 \$419,923	02/14/23 03/15/23 11/07/25	16% 31%
07-LA-605-20.2/26 07-3255U4 ACIM-6052-(007)E --()		LOS ANGELES COUNTY IN BALDWIN PARK AND IRWINDALE FROM ROUTE 10/605 SEPARATION TO 0.2 MILE NORTH OF ROUTE 210/605 SEPARATION INDIVIDUAL SLAB REPLACEMENT, COLD PLANE AC	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	LEE, PETER 4281 KATELLA AVE STE 221 LOS ALAMITOS,CA 90720 (213)798-535	\$16,436,659 \$0 \$0	04/12/23 05/12/23 08/14/26	0% 0%
HA22							
07-LA-710-6.2/7.2 07-4V4204		LOS ANGELES COUNTY IN LONG BEACH FROM ACCU CONSTRUCTION, INC. SHOEMAKER BRIDGE TO 0.3 MILE NORTH OF 14751 PLAZA DRIVE SUITE L ROUTE 1/710 SEPARATION PLANTING RESTORATION.	TUSTIN CA 92780 (714)641-4730	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-9894	\$695,920 \$23,386 \$23,386	06/19/23 07/05/23 06/04/27	7% 3%
HA25							
07-LA-710-6.9/17.3 07-0W0704		RAMPS, SLABS, GORE - CPOL DIGOUTS SLURRY. FROM 1/170 SEP TO LOS ANGELES RIVER. RAMPS, SLABS, GORE - CPOL DIGOUTS	ALL AMERICAN ASPHALT 400 EAST SIXTH STREET; CORONA CA 92879 (951)736-7600	LEE, PETER 4281 KATELLA AVENUE STE 221 LOS ALAMITOS CA 90720 (213)798-1535	\$4,433,152 \$4,194,744 \$0	06/27/22 08/15/22 09/10/23 09/16/23	96% 94%  COMPLETED
HM1							
07-LA-710-10.5/32.5 07-0W2704		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM COMPTON CREEK BRIDGE TO UNION STREET OVERCROSSING POLYESTER CONCRETE OVERLAY, APPLY METHACRY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	ROBILLOS, RAMON 13230 FIRESTONE BOULEVARD SANTA FE SPRINGS, CA 90670 (562)805-0785	\$3,834,808 \$1,531,950 \$1,006,272	01/17/23 02/15/23 02/29/24	59% 39%
HM2							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 134

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-15.1/21.9 07-330504 ACIM-7101-(843)E --()		IN THE CITIES OF SOUTH GATE, BELL GARDENS AND COMMERCE, FROM 800 FEET NORTH OF ROSECRANS AVENUE TO ATLANTIC BOULEVARD IMPROVE WORKER SAFETY BY PAVING	LANDSCAPE SUPPORT SERVICES 12610 SATICOY ST SOUTH NORTH HOLLYWOOD CA 91605 (818)475-0680	LEE, PETER 4281 KATELLA AVE LOS ALAMITOS, CA 90720 (562)401-3333	\$2,767,329 \$2,613,278 \$57,360	08/02/22 10/06/22 08/31/24	42% 93%
HB34							
07-LA-710-23.3/25.6 07-304404 ACNH-X037-(210)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AND MONTEREY PARK ON ROUTE 60 FROM EASTERN AV OC TO MEDNICK AV OC AND RTE 710 FROM OLYMPIC B STABILIZE SOIL AND EROSION CONTROL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE, STE L TUSTIN CA 92780 (714)641-4730	RODRIGUEZ, MIGUEL 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (213)453-7555	\$3,501,524 \$3,292,305 \$3,720	07/22/19 08/02/19 09/29/23	98% 93%
HA42							
07-LA-710-26.0/26.7 07-331804 ACIM-X037-(229)E --()		IN LOS ANGELES COUNTY IN AND NEAR MONTEREY PARK ON RTE 10 FROM 0.1 MILE EAST OF NORTH EASTERN AVE TO 0.2 MILE WEST OF SOUTH GARVEY INSTALL IRRIGATION SYSTEMS, EROSION	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA, CA 92821 (714)984-0228	VERGARA, JOAHNNA 4281 KATELLA AVE STE 221 LOS ALAMITOS, CA 90720 (562)572-5031	\$2,665,903 \$1,194,491 \$232,619	09/26/22 11/18/22 10/22/26	13% 44%
HA42							
07-VAR-1-1.3/26.6 07-322704 ACNH-X111-(080)E --()		VENTURA COUNTY AT VARIOUS LOCATIONS CONSTRUCT PERVIOUS CONCRETE PAVEMENT AND D	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	SINGH, RANJIT 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (213)330-6650	\$5,212,066 \$71,625 \$0	01/31/23 03/03/23 12/31/25	10% 1%
HA42							
07-VAR-1-6.6/22.4 07-0W6004		LOST ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE EXISTING BASIC CROSSWALKS TO LADDE	STERND AHL ENTERPRISES LLC 11861 BRANFORD STREET SUN VALLEY CA 91352 (818)834-8199	MEJIA FIGUEROA, GILBERTO 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)269-1682	\$1,211,320 \$6,200 \$6,200	05/16/23 06/09/23 03/27/24	30% 1%
HM4							
07-VAR-5-20.4/45.4 07-385004		LOS ANGELES COUNTY AT VARIOUS LOCATIONS PLACE ROCK BLANKETS, MINOR CONCRETE, AND I	IZURIETA FENCE COMPANY, INC. 3000 GILROY ST LOS ANGELES CA 90039 (323)533-8816	CHAVEZ, EFRAIM 13171 TELFAIR AVE STE 101 SYLMAR CA 91342 (805)857-7053	\$1,119,656 \$349,075 \$200,026	04/10/23 06/09/23 11/29/23	43% 31%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 135  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR-10-18.5/47.7 07-0W3104		LOS ANGELES COUNTY AT VARIOUS LOCATION CONCRETE EXPANSION DAM (RSC), JOINT SEALS,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (909)704-157	BARBOSA, JOSE 1041 W BADILLO ST STE 112 COVINA CA 91722 (951)750-3778	\$2,996,935 \$0 \$0	06/07/23 06/29/23 03/28/24	0% 0%
HM							
07-VAR-91-6.5/10.8 07-385504		LOS ANGELES COUNTY AT VARIOUS LOCATIONS 0.6 TO 0.8;RTE 710 FROM R15.1/R15.2 PLACE ROCK BLANKETS, SLOPE PAVING , AND IN	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364 (888)646-6411	TON, THANG 18000 STUDEBAKER RD STE 360 CERRITOS CA 90703 (562)916-7962	\$1,285,288 \$0 \$0	06/21/23 08/16/23 04/10/25	0% 0%
07-VAR-101-12.3/37.6 07-0W3004		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FURNISH & PLACE POLYESTER CONCRETE OVERLAY	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE. #201 SAN FERNANDO CA 91340	BUI, KEVIN	\$1,453,942 \$0 \$0	06/09/23 07/05/23	0% 0%
HM							
07-VAR-101-/30 07-0W4704		VENTURA COUNTY AT VARIOUS LOCATIONS PLACE PIPELINER, CLEAN, INSPECT AND PREPAR	GBA ENGINEERING 18543 YORBA LINDA BLVD #394 YORBA LINDA CA 92886	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-6118	\$646,609 \$136,664 \$123,680	05/25/23 06/26/23 12/04/23	50% 21%
HM1							
07-VAR-110-15.1/23 07-0W5904		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC STRIPE, PAVEMENT MARKING,	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843	GURFINKEL, V.	\$952,176 \$0 \$0	05/25/23 08/18/23	0% 0%
HM4							
07-VAR-118-2.6/11.9 07-0W4804		LOS ANGELES COUNTY AT VARIOUS LOCATIONS CLEAN, LINE CULVERTS AND REPAIR CRACKED OR	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266 (310)720-0277	CHAVEZ, EFRAIM 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (805)857-7053	\$425,110 \$74,720 \$0	06/01/23 06/29/23 12/01/23	13% 18%
HM1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 136  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VAR-134-/8.9 07-0W5204		LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE TRAFFIC SIGNAL BACKPLATES, INSTALL	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR. #186  PLACENTIA CA 92870 (714)757-5738	CAO, RUDY   (213)712-4785	\$593,798 \$5,125 \$5,125	06/19/23 07/14/23 04/02/24	11% 1%
HM1							
07-VAR-405-.5/36.3 07-0W5804		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL ADVANCED CURVE WARNING SIGNS TO EN	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD  GARDEN GROVE CA 92843	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670	\$673,765 \$4,500 \$4,500	05/26/23 06/22/23 03/19/24	0% 1%
HM4							
07-VEN-1-4.0/4.2 07-318204		IN VENTURA COUNTY, SOUTH OF POINT MUGU STATE PARK AND SYCAMORE CANYON ROAD CONSTRUCT SECANT WALLS, SLOPE	FLATIRON-DRILL TECH A JOINT VENTURE 16470 WEST BERNARDO DR #120  SAN DIEGO CA 92127 (909)597-8413	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD., #102 THOUSAND OKS, CA 91320 (213)808-7976	\$48,658,446 \$43,611,810 \$1,313,755	09/15/21 09/17/21 03/31/24	80% 86%
HA23							
07-VEN-1-4.4/9.7 07-0W1404		IN VENTURA COUNTY FROM BIG SYCAMORE MAINTENANCE STATION AND PARK TO 0.2 MILE SOUTH OF CALLEGAS CREEK BRIDGE 0.15' COLD PLANE AND RHMA-G CR.	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE;  VALENCIA CA 91355 (661)367-9040	SINGH, RANJIT 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)330-6650	\$3,565,315 \$3,129,751 \$0	06/24/22 07/25/22 10/31/23	76% 91%
HM1							
07-VEN-1-21.3/28.4 07-323904		VENTURA COUNTY NEAR VENTURA FROM ROUTE 1/101 SEPARATION TO MOBIL PIER ROAD. COLD PLANE AC, PLACE RUBBERIZED HOT MIX AS	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE  VALENCIA CA 91355	IRA, ALFRED 1525 RANCHO CONEJO BLVD, 102 THOUSAND OAKS, CA 91320 (805)857-7070	\$7,435,330 \$101,750 \$24,200	03/27/23 04/10/23 12/31/25	13% 1%
HA22							
07-VEN-1-28.2/28.2 07-2965U4		NEAR SEACLIFF & OJAI, UPGRADE BRIDGE RAILINGS FOR #52-003 ON RTE 1 & AT #52-0044 & 52-0173 RTE 33 UPGRADE BRIDGE RAILING	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2  IRVINE CA 92618 (949)328-9758	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD THOUSAND OAKS, CA 91320 (805)480-4928	\$3,842,228 \$410,601 \$0	08/24/22 09/12/22 04/28/25	23% 11%
HA21							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 137

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-23-3.3/11.5 07-302504 HSST-P023-(041)E --()		IN VENTURA COUNTY, FROM US-101 TO STATE ROUTE 118 PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE RD, STE 200 WESTLAKE VILLAGE CA 91361 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$68,842,129 \$66,444,026 \$0	02/06/20 03/02/20 07/22/25	0% 0%  PLANT EST SATIS
HA22							
07-VEN-23-17.7/24.1 07-2XE704		IN VENTURA COUNTY, CITY OF FILLMORE VEN-23TO REMOVE MUD/DEBRIS,FALLEN TREES,DRAINAGESYSTEMS & REPAIR ROADWAY DAMAGE FROM STORMDIR' REPAIR STORM DAMAGE	BURNS PACIFIC CONSTRUCTION INCRILEY, JAMES 505 E THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360	1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$2,185,000 \$1,317,112 \$0	01/25/23 03/24/23 09/30/23	100% 95%  OVER RUN
20.20 201130							
07-VEN-33-5.6/11.2 07-2XF504		VEN-33 TO REMOVE MUD AND DEBRIS OFF OF RO-ADWAY, CLEAN DRAINAGE SYSTEMS AND PERFORM ROCK SCALING. DIR'S EMERGENCY FORCE ACCOUNT CLEAN DRAINAGE SSSYSTEMS	STAPLES CONSTRUCTION COMPANY INC 1501 EASTMAN AVE VENTURA CA 93003	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$2,785,000 \$621,874 \$0	03/08/23 05/18/23 10/31/23	100% 22%  OVER RUN
20.20 201130							
07-VEN-33-7.6/7.6 07-291304		IN VENTURA COUNTY, NEAR CASITAS SPRINGS, AT SAN ANTONIO CREEK BRIDGE STRUCTURE REHABILITATION AND	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)808-7976	\$5,039,991 \$871,635 \$0	06/18/21 06/30/21 08/21/25	21% 17%  SUSPENDED
HA21							
07-VEN-33-12.6/16.5 07-2XC604		IN VENTURA COUNTY CITY OF OJAI RTE 33 TO REPAIR STORM DAMAGE INCL.DEBRIS REMOVAL, CLEAN DS & BASIN,REBUILD SHOULDERS & BERMS DIR'S REPAIR & RESTORATION OF STORM DAMAGE	UNION ENGINEERING COMPANY, INC. P.O. BOX 1000 VENTURA, CA 93002 (806)644-3373	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD, SUITE 102 THOUSAND OAKS, CA 91320 (805)857-6118	\$10,865,000 \$3,877,945 \$0	01/11/23 02/28/23 03/29/24	100% 36%  OVER RUN
20.20 201130							
07-VEN-33-24.2/27.3 07-2XF604		IN VENTURA COUNTY IN CITY OF OJAI VEN-33 TO REPAIR SLOPES/SHOULDERS,DIKES,GUARDRAILCONST RUCT SPW DUE TO STORM DAMAGE DIR'S EMERGEN REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH STE #101 VENTURA, CA 93003	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$18,595,000 \$2,601,666 \$0	03/02/23 04/11/23 03/29/24	50% 14%  
20.XX 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 138

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-33-44.2/57.2 07-2XF704		VEN COUNTY IN CITY OF OJAI ROUTE 33 TO REPAIR ERODED SLOPES, REBUILD RSP, ROCK SCALING AND CLEAN DRAINAGE SYSTEMS DIR'S EMERGENCY WINTER STORM REPAIRS	R&R DEMO AND GRADING CORP 21777 VENTURA BLVD SUITE 245 WOODLAND HILLS, CA 91364	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$2,615,000 \$252,966 \$0	03/02/23 05/31/23 10/31/23	41% 10%
20.XX 201130							
07-VEN-34-8.9/8.9 07-2XJ404		IN VEN COUNTY@INTERSECTION OF VEN- 34(5TH) AND WOOD ROAD SOUTH OF CITY OF CAMARILLO REPAIR SINKHOLE DAMAGE(CSP)&DAMAGED HEADWLDIR'S REPAIR SINKHOLE DAMAGE	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$405,000 \$0 \$0	06/28/23 07/18/23 01/31/24	0% 0%
20.XX 201130							
07-VEN-101-.2/40.8 07-3311U4 ACNH-X111-(079)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM THE LOS ANGELES/VENTURA COUNTY LINE TO OLD PACIFIC COAST HIGHWAY AND ON ROUTE 23 FROM ROUTE 23 UPGRADE END TREATMENTS AND BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)857-7070	\$25,719,365 \$5,654,670 \$402,198	08/31/22 09/23/22 10/11/24	36% 22%
HB1							
07-VEN-101-7.9/38.9 07-4W8004		IN VENTURA COUNTY ON ROUTE 101 APPLY DECK METHACRYLATE, REPLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)857-7070	\$3,183,877 \$3,092,064 \$0	05/21/21 06/16/21 10/06/23	84% 97%
HM3							
07-VEN-101-8.9/11.5 07-4W2704		IN VENTURA CO, IN THOUSAND OAKS AND CAMARILLO, FROM 1.1 MILE WEST OF WENDY DR TO ARROYO CONEJO CREEK BR PLACE RHMA-G BWC-G GAP GRADED	GRANITE CONSTRUCTION COMPANY 213 E COLUMBIA WAY; LANCASTER CA 93535 (661)726-4447	RILEY, JAMES 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)507-7938	\$2,798,917 \$2,721,103 \$0	04/22/19 05/13/19 11/21/22	89% 98%
HM1							
07-VEN-101-9.0/9.2 07-331004		IN THOUSAND OAKS AND CAMARILLO, FROM WENDY DRIVE TO PLEASANT VALLEY ROAD, AT THE NORTHBOUND AND SOUTHBOUND COMMERCIAL VEHICLE ENF WEIGH STATION PAVEMENT AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	SINGH, RANJIT 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)330-6650	\$4,916,245 \$3,450,362 \$131,389	04/13/22 05/12/22 11/14/23	81% 70%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 139

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-9.1/9.1 07-4W9104		07-VEN 101 PM 9.09 AND VARIOUS ROUTES LINE AND REPAIR CULVERTS	JABRE CONTRACTING INC. 1813 MANZANITA LANE;  MANHATTAN BEACH CA 90266 (310)720-0277	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$1,030,477 \$871,096 \$0	04/29/21 06/14/21 10/31/23	100% 92%
HM2							
07-VEN-101-10.7/26.7 07-0W3904		VENTURA COUNTY FROM CAMARILLO SPRINGS ROADUNDERCROSSING IN CAMARILLO TO MAIN STREET UNDERCROSSING IN VENTURA SLURRY SEAL.	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY  RENO NV 89502 (775)398-9694	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7070	\$8,783,680 \$0 \$0	06/20/23 07/28/23 08/29/24	0% 0%
HM1							
07-VEN-101-27.5/31 07-311304 HSNH-Q101-(358)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM 0.8 MILE SOUTH OF SEAWARD AVE TO 0.4 MILE WEST OF ROUTE 33/101 SEP AND ON RTE 33 FROM RTE 101/ STORMWATER SOURCE CONTROL	LANDSCAPE SUPPORT SERVICES 15260 VENTURA BLVD STE 1150  SHERMAN OAKS CA 91403 (818)475-0680	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)808-7976	\$1,999,419 \$1,950,691 \$4,525	10/09/19 11/04/19 11/27/23	95% 96%
HA42							
07-VEN-101-30.9/36.3 07-0W4004		VENTURA COUNTY IN AND NEAR VENTURA FROM VENTURA RIVER BRIDGE TO 0.4 MILE SOUTH OF PADRE JUAN CANYON ROAD OVERCROSSING AND FROM 0.4 CONCRETE PAVEMENT SLABS REPLACEMENT & SLUR	RE CHAFFEE CONSTRUCTION INC 1253 EVERGREEN ROAD, SUITE 3  WRIGHTWOOD CA 92397 (760)662-8068	IRA, ALFRED 1525 RANCHO CONEJO BLVD.#102 THOUSAND OAKS, CA 91320 (805)857-7070	\$2,705,704 \$0 \$0	05/16/23 06/27/23 01/05/24	0% 0%
HM1							
07-VEN-101-36.3/40.6 07-302404 BINH-Q101-(385)E --()		IN VEN FROM 0.4 MILE SOUTH OF PADRE JUAN CANYON OC TO 0.3 MILE NORTH OF PUNTA GORDA PEDESTRIAN UC PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL;  CARLSBAD CA 92008 (760)444-1032	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS CA 91320 (805)857-7070	\$33,901,639 \$27,107,102 \$2,008,421	11/17/20 12/24/20 10/31/23	100% 79%
HA22							
07-VEN-118-.7/11 07-339204		VENTURA COUNTY IN AND NEAR OXNARD FROM DARLING ROAD TO ROUTE 34/118 SEPARATION REPLACE MINOR CONCRETE CURB RAMPS & MODIFY	TORO ENTERPRISES, INC. 2101 E. VENTURA BLVD.  OXNARD CA 93036 (805)483-4515	BAUTISTA DENRICK 1525 RANCO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (805)857-6118	\$842,655 \$768,080 \$0	08/29/22 09/23/22 09/30/23	99% 92%
HB71							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 140

09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-118-1.4/1.8 07-336004 ACNH-P118-(070)E --()		IN VENTURA COUNTY NEAR SATICOY FROM 0.2 MILES EAST OF NARDO STREET TO 0.1 MILE WEST OF SANTA CLARA RIVER. CONSTRUCT STORMWATER TREATMENT BEST	BEADOR CONSTRUCTION COMPANY, 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA (805)857-6118	\$5,355,728 \$3,476,378 \$725,149	12/07/22 12/22/22 02/27/25	28% 65%
HA42							
07-VEN-118-4.5/4.7 07-2XG704		IN VEN COUNTY IN CITY OF SOMIS ON VEN-118 TO RECONSTRUCT DAMAGED SLOPES, REPLACE RSPREPAIR DAMAGED AC DIKE DUE TO STORM DAMAGEDIR' REPAIR STORM DAMAGED SLOPES	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH STE #101 VENTURA, CA 93003	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$765,000 \$0 \$0	04/20/23 06/12/23 08/29/24	0% 0%
20.XX 201130							
07-VEN-118-13.3/15.6 07-341604		IN AND NEAR MOORPARK, AT THE EASTBOUND AND WESTBOUND COMMERCIAL VEHICLE ENFORCEMENT FACILITIES. CONSTRUCT NEW MODULAR OFFICE	3SIXTY INNOVATION, INC. 3555 ROSECRANS ST 114-110; SAN DIEGO CA 92110 (858)304-1093	TEHRANI, JOSPEPH   (213)700-8447	\$2,299,998 \$484,470 \$37,806	10/25/22 12/22/22 02/25/24	63% 21%
07-VEN-118-23.5/30.5 07-385104		VENTURA COUNTY IN SIMI VALLEY FROM 0.3 MILE WEST OF FIRST STREET OVERCROSSING TO 0.1 MILE EAST OF KUEHNER DRIVE UNDERCROSSING CONSTRUCT MINOR CONCRETE AND PLACE MULCH.	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	SAEID SHAKERI 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)808-7976	\$2,817,816 \$16,250 \$6,250	04/04/23 04/28/23 03/31/27	52% 1%
07-VEN-126-9.7/24.6 07-2XE104		IN VENTURA COUNTY ON VEN 126 CITIES OF SANTA PAULA, FILLMORE AND PIRU TO REPAIR STORM DAMGE, MUD SLIDES, CLEAN DS&EROSION DIR'S EMER REPAIR STORM DAMAGE ON VEN 126	SUMMER CONSTRUCTION INC 606 SESPE AVE, SUITE 202 FILLMORE CA 93015 (805)933-9364	RILEY, JAMES 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$6,305,000 \$886,936 \$0	01/15/23 03/03/23 02/29/24	100% 14%
20.20 201130							OVER RUN
07-VEN-126-10.2/12.7 07-311504 HSNH-P126-(058)E --()		IN SANTA PAULA FR 0.2M WO PECK RD TO SANTA PAULA CREEK STORMWATER SOURCE CONTROL	WESTCOAST PUBLIC WORKS INC 20058 VENTURA BLVD, #318; WOODLAND HILLS CA 91364 (818)256-9401	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,928,293 \$1,831,068 \$1,500	09/24/19 10/29/19 11/30/23	96% 94%
HA42							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 141  
09/28/23

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-126-13.2/34.6 07-0W0304		ADDING CLASS II BIKE LANES AND CLASS IV PROTECTED BIKEWAYS. SLURRY SEAL DIG OUTS. SHOULDERS. SIDE STREET IMPROVEMENT / UPDATE CROS ADDING CLASS II BIKE LANES AND	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE;  VALENCIA CA 91355 (661)367-9040	BAUTISTA, DENRICK 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$2,486,160 \$2,323,374 \$0	05/21/21 06/14/21 09/30/23 09/27/23	99% 93%
HM1							
07-VEN-126-26.4/26.4 07-2XC704		IN VENTURA COUNTY CITY OF PIRU TO REPAIR STORM DAMAGE OVER-TOPPING HOPPER CREEK BRDCLEAN & REMOVE DEBRIS FROM HWY,RR TRACKS DIR'S REPAIR WINTER STORM DAMAGE	R&R PIPELINE INCORPORATED 1315 E MAIN ST  SANTA PAULA, CA 93060 (805)933-9111	RILEY, JAMES 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$650,000 \$614,637 \$0	01/11/23 02/23/23 04/30/23	100% 95% OVER RUN
20.20 201130							
07-VEN-150-13.3/19 07-3237U4 ACNH-P150-(028)E --()		VENTURA COUNTY IN AND NEAR OJAI FROM BURNHAM ROAD TO GORHAM ROAD PLACE HMA (TYPE A) AND COLD PLANE ASPHALT	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE  VALENCIA CA 91355	BAUTISTA, DENRICK   (805)857-6118	\$8,215,315 \$746,347 \$520,975	03/27/23 05/10/23 12/13/24	15% 9%
HA22							
07-VEN-150-28.8/31 07-2XE504		VEN 150 REMOVE DEBRIS FROM ROADWAY AND RE-BUILD, REPAIR, RESTORE ERODED SLOPES DUE TO SERIES OF WINTER STORMS. DIR'S EMERGENCY FOR REPAIR ERODED SLOPES	R&R DEMO AND GRADING CORP 21777 VENTURA BLVD STE 245  WOODLAND HILLS CA 91364	TEHRANI, JOSEPH SOLAIMAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS CA 91320 (213)700-8447	\$2,785,000 \$988,694 \$0	01/26/23 05/31/23 03/29/24	100% 36% OVER RUN
20.20 201130							
07-VEN-150-/20 07-2XE404		IN VENTURA COUNTY IN CITY OF OJAI RT 150 REMOVE/CLEAN DEBRIS REPAIR SLOPES & DAMAGESHOULDER, DRAINAGE SYSTEMS DUE TO STORMS DIR'S E STORM DAMAGE REPAIR	SUKUT CONSTRUCTION LLC 4010 W CHANDLER AVE  SANTA ANA, CA 92704	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (213)700-8447	\$2,335,000 \$14,987 \$0	01/26/23 03/21/23 10/30/23	100% 1% OVER RUN
20.XX 201130							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$1,920,523,935</u>	<b>Completed to Date:</b>	<u>\$1,118,925,349</u>	<b>Work This Month:</b>	<u>\$32,855,873</u>
----------------	------------------------------	------------------------	---------------------------	------------------------	-------------------------	---------------------

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 142

09/28/23

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-6.7/25.1 08-1C38U4 ACIM- 010-(110)E --()		IN BEAUMONT & BANNING FROM JCT 10/60 SEP TO JCT 10/111 SEP PAVEMENT REPLACEMENT LANES 3 & 4 &	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA STE 200; SAN DIEGO CA 92126 (858)536-3100	LENART, ELVIRA 850 VIA LATA SUITE 104 COLTON, CA 92324 (951)232-8949	\$190,604,873 \$179,713,668 \$0	11/26/19 12/16/19 06/20/23 08/30/23	100% 93%  COMPLETED
08-RIV-10-12.6/13.4 08-1L9504		IN THE CITY OF BANNING FROM 0.25 MILES WEST OF 8TH STREET I.C. TO S. SAN GORGONIO AVE. RESTORE AND REHABILITATE EXISTING	DIVERSIFIED LANDSCAPE COMPANY ANTHONY RODRIGUEZ PROJECT MANAGER 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)830-8725	BENSON, DAVID 937 S. VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$1,022,811 \$971,869 \$1,460	06/13/22 07/29/22 07/30/26	0% 0%  PLANT EST SATIS
08-RIV-10-52.2/61.1 08-1N1104		RIVERSIDE COUNTY IN AND NEAR INDIO AND COACHELLA FROM 0.3 MILE WEST OF JEFFERSON STREET OVERCROSSING TO 2.2 MILES EAST OF DILLON R INDIVIDUAL SLAB REPLACEMENT AND LEAN CONCR	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)232-6263	\$3,454,535 \$0 \$0	06/06/23 07/05/23 03/03/24	0%  0%  SUSPENDED
08-RIV-10-60.7/74.3 08-1C0814		RIVERSIDE COUNTY IN COACHELLA AND AT CACTUS CITY FROM 1.8 MILES EAST OF DILLON ROAD UNDERCROSSING TO 0.5 MILES WEST OF EAST CACTUS PAVEMENT REHAB	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)363-100	KOURY, PETER 41601 CORPORATE WAY PALM DESERT, CA 92211 (909)844-0619	\$188,432,784 \$67,354,417 \$4,379,471	03/28/22 03/28/22 08/19/25	43%  36%
08-RIV-10-92.9/101.1 08-1H2004 ACIM-010 -(4 )0 --()		RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM KRUME DITCH TO WIDE DITCH RDWY EXC, STR EXC, CLASS 2 AB, PARTIALLY G	AMES CONSTRUCTION, INC. 2500 COUNTY ROAD 42 W BURNSVILLE MN 55337 (952)435-7106	KOURY, PETER 41601 CORPROATE WAY PALM DESERT, CA 92211 (909)844-0619	\$6,373,402 \$3,266,207 \$496,818	10/06/22 11/18/22 04/03/25	31%  51%
08-RIV-10-104.9/134.2 08-1C0824 BLIM-010 -(112)E --()		NEAR BLYTHE, FROM SR 10/177 SEP TO NEAR BLYTHE, FROM SR 10/177 SEP TO 1.05 MI W/O WILEY'S WELL RD OC REHABILITATE MAINLINE PAVEMENT,	FISHER SAND & GRAVEL CO. 1302 W. DRIVERS WAY; TEMPE AZ 85284 (480)730-1033	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)232-6263	\$263,615,135 \$195,862,175 \$1,589,803	03/24/21 04/15/21 08/14/24	77% 74%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 143

09/28/23

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-8.2/13.9 08-1G8904 ACIM-015 -(5 )1 --()		RIVERSIDE COUNTY IN MURRIETA AND WILDOMAR FROM 0.5 MILE SOUTH OF ROUTE 15/215 SEPARATION TO 0.3 MILE NORTH OF CLINTON KEITH ROAD STAMPED CONCRETE, ROCK BLANKET, MGS, AND V	IBARRA GENERAL ENGINEERING INCMCNICOLL, JOSEPH 4325 TYROLITE ST RIVERSIDE CA 92509 (909)342-8447	937 S VIA LATA STE 650 COLTON, CA 92324 (909)518-9827	\$3,526,138 \$34,645 \$34,645	05/09/23 06/05/23 04/22/24	7% 1%
08-RIV-15-9.4/16.3 08-1J6704 ACNH-0155-(168)E --()		RIVERSIDE COUNTY IN MURRIETA AND WILDOMAR AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF MURRIETA HOT SPRINGS ROAD OVERCROSSING TO BU MINOR CONCRETE, MODIFYING SIGNAL AND LIGHT	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	BERGEVIN, MIKE 9225 STELLAR CT, STE B CORONA, CA 92883 (951)232-3739	\$2,123,300 \$343,696 \$102,738	05/04/23 05/25/23 04/11/24	24% 16%
08-RIV-15-50.6/52.3 08-1H8504 ACNH-000C-(549)0 --()		RIVERSIDE AND SAN BERNARDINO COUNTIES ON ROUTE 15 FROM 0.5 MILE NORTH OF CANTU-GALLEANO RANCH ROAD TO SAN BERNARDINO COUNTY LINE A MINOR CONC, ROCK BLANKET, AB, AND MGS.	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595		\$6,726,384 \$0 \$0	06/09/23 07/24/23	0% 0%
08-RIV-60-21.3/21.3 08-1P3104 20.20 201130		ON SR-60-PM 21.369 AT THEODORE STREET AMES CONSTRUCTION INC OC BRIDGE; REMOVE AND REPLACE DAMAGED GIRDERSON WESTBOUND OF SR-60 DIR'S ORDER EMERGENCY F.A REMOVE AND REPLACE DAMAGED GIRDERS	391 N MAIN ST, SUITE 302 CORONA, CA 92880	BRUCE, MATTHEW 119 N MAPLE CORONA, CA 92880 (949)279-8730	\$2,485,000 \$0 \$0	06/26/23 07/11/23 12/01/23	0% 0%
08-RIV-62-85.0/90.2 08-1K0504		IN RIV CO FROM RTE 177 TO SBD CO LN IN SBD CO FR SBD CO LN TO 1.7M E/O IRON MOUNTAIN PUMPING PLANT ROAD NR VIDAL JUNCTION COLD IN PLACE (CIR) RECYCLE	CALMEX ENGINEERING, INC. 2750 S. LILAC AVE BLOOMINGTON CA 92316 (909)546-1311	NGUYEN, IRVIN 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)453-8943	\$6,593,097 \$5,940,635 \$0	05/27/22 06/29/22 09/14/23	93% 89% SUSPENDED
08-RIV-74-3.1/3 08-1G4704 B1ST-S074-(073)E --()		RIVERSIDE COUNTY NEAR LAKE ELSINORE AT MORRILL CANYON BRIDGE AND NEAR HEMET AT STRAWBERRY CREEK BRIDGE. STRUCTURAL CONC BR, CONC SLAB, HMA (TYPE A	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	BERGEVIN, MIKE 9225 STELLAR COURT, STE B CORONA, CA 92883 (951)232-3739	\$8,485,300 \$37,850 \$37,850	04/06/23 05/10/23 09/20/23	2% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 144

09/28/23

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-13.2/34 08-1C6804		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL REPLACEMENT, REPLACE 1	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200;  IRVINE CA 92618 (949)753-1414	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$5,951,325 \$5,936,072 \$1,650	12/29/20 01/19/21 06/04/25	58% 99%
HA21							
08-RIV-74-34.3/45.1 08-1H0604 ACNH-P074-(072)E --()		RIVERSIDE COUNTY IN AND NEAR HEMET FROM WINCHESTER ROAD TO FAIRVIEW AVENUE FIBER OPTIC CABLE SYSTEMS, RHMA, HMA, AND	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE  BAKERSFIELD CA 93308 (562)929-1128	SANCHEZ, OMAR 29995 TECHNOLOGY DR STE 104 MURRIETA, CA 92563 (951)830-6835	\$33,595,143 \$825,565 \$723,327	04/03/23 04/28/23 08/23/24	13% 2%
08-RIV-74-47.1/53.5 08-1N9404		REPAIR DAMAGED CULVERT AND ITS HEAD & BEADOR CONSTRUCTION COMPANY, WINGWALLS, REPLACE TRAFFIC SAFETY DEVICES,RECONSTRUCT EMBANKMENT & PLACE RSP,SCALE SLOPEDIR' REPLACE EXISTING CULVERTS, REPLACE DAMAGED	INC. 2900 BRISTOL ST., SUITE D204  COSTA MESA, CA 92626 (951)674-7352	SANCHEZ, OMAR 29995 TECHNOLOGY DRIVE, SUITE 104 MURRIETA, CA 92563 (909)665-4132	\$2,285,000 \$23,718 \$0	02/20/23 02/28/23 10/20/23	3% 1%
20.20 201130							
08-RIV-74-/5.8 08-1C8504 HSST-S074-(071)E --()		NR LAKE ELSINORE, FROM ORANGE COUNTY LINE TO MONTE VISTA STREET WIDEN EXISTING LANES TO PROVIDE 12'	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET;  INDIO CA 92203 (760)775-7500	ABDALLA, OSAMA 9225 STELLAR CT, SUITE B CORONA, CA 92883 (951)830-9182	\$43,571,120 \$38,697,190 \$1,318,809	11/12/20 12/24/20 11/14/23	57% 86%
HB1							
08-RIV-78-/16.2 08-1N1304		RIVERSIDE COUNTY NEAR BLYTHE FROM IMPERIALCOUNTY LINE TO ROUTE 10 SLURRY SEAL, REPLACE AC SURFACING, CRACK T	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE  WEST SACRAMENTO CA 95624 (916)373-1500	VU, KHOI 41601 CORPORATE WAY PALM DESERT, CA 92211 (951)232-6263	\$2,565,120 \$2,455,273 \$2,307	04/14/23 04/24/23 09/20/23	100% 95% OVER RUN
08-RIV-95-24.0/33.7 08-1N5604		REPAIR CONCRETE SLOPE PAVING, RESTORE FISHER SAND & GRAVEL CO. ROCKSLOPE PROTECTION, REPLACE ASPHALT 1302 W. DRIVERS WAY CONCRETEPAVEMENT, AND TRAFFIC CONTROL DIR'S ORDER EMER REPAIR CONCRETE SLOPE PAVING	TEMPE, AZ 85284	VU, KHOI 134 E. HOPSONWAY STE 1-3 BLYTHE, CA 9225 (951)232-6263	\$835,000 \$763,641 \$0	08/19/22 09/16/22 05/20/23 08/21/23	100% 100% COMPLETED
20.20 201130							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 145  
09/28/23

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-111-47.2/55.3 08-0R3024 ACST-P111-(079)E --()		MINOR CONCRETE, REMOVE CONC CURB AND SW MOD SIGNAL AND LIGHTING SYSTEMS	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186;  PLACENTIA CA 92870 (714)573-4599	HOSSAIN, SADIQUE 41601 CORPORATE WAY PALM DESERT, CA 92260 (951)830-6828	\$3,176,232 \$3,031,004 \$31,288	03/28/22 05/12/22 09/20/23	97% 92%
08-RIV-215-36.6/37.2 08-1K4604 ACIM-2152-(252)E --()		IN RIVERSIDE FROM 0.2 MI N/O IN RIVERSIDE FROM 0.2 MI N/O ALESSANDRO COMPANY, INC. BLVD OC TO 0.2 MI S/O EUCALYPTUS AVE OC CONSTRUCT SOUTHBOUND AND NORTHBOUND	RIVERSIDE CONSTRUCTION 4225 GARNER ROAD  RIVERSIDE CA 92502 (951)682-8308	BROWN, PAUL 4334 LATHAM STREET, SUITE 100 RIVERSIDE, CA 92501 (951)232-6161	\$5,313,699 \$5,196,726 \$30,573	02/24/22 04/26/22 07/26/24	41% 96%
08-RIV-215-41.4/0 08-1E1104		AT THE RIVERSIDE MAINTENANCE STATION AT 1091 EVERTON PLACE(L5725) UPGRADE ELECTRICAL, NATURAL GAS,	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE.;  AZUSA CA 91702 (626)334-5775	BENSON, DAVID 937 S VIA LATA SUITE #650 COLTON, CA 92324 (951)232-6478	\$1,265,562 \$1,054,029 \$0	12/14/21 01/12/22 03/09/22 12/31/23	100% 100%
HM5							
08-RIV-371-56.5/77.1 08-1N1004		RIVERSIDE COUNTY FROM ROUTE 79 TO ROUTE 74 SLURRY SEAL, REPLACE AC SURFACING, CRACK T	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE  WEST SACRAMENTO CA 95691 (916)402-8645	SANCHEZ, OMAR 29995 TECHNOLOGY DRIVE STE 104 MURRIETA, CA 92563 (909)665-4132	\$3,898,120 \$1,684,187 \$1,647,555	05/24/23 06/19/23 10/20/23	69% 42%
08-SBD-10-6.9/20 08-1M4904		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONSFROM 0.3 MILE WEST OF ARCHIBALD AVENUE OVERCROSSING TO RIVERSIDE AVENUE OVERCROSSING POLYESTER CONCRETE OVERLAY AND BRIDGE DECK	VELARDE CONCRETE CONSTRUCTION 523 S. BRAND BLVD., STE. #201  SAN FERNANDO CA 91340 (818)898-2300	EHIRIM, DOMINIC 9540 CENTER AVE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$2,826,987 \$419,618 \$369,274	05/16/23 06/05/23 12/11/23	18% 15%
08-SBD-15-5.1/5.8 08-0H7914		SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA FROM FOOTHILL BOULEVARD UNDERCROSSING TO 0.4 MILE NORTH OF FOOTHILL BOULEVARD UNDERCROSS RAMP METERING SYSTEM, HMA, RHMA, AND ROADW	3SIXTY INNOVATION INC 3555 ROSECRANS ST, 114-110  SAN DIEGO CA 92110 (858)304-1093	EHIRIM, DOMINIC 9540 CENTER AVENUE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$1,071,558 \$1,005,269 \$0	06/21/22 08/24/22 08/01/23	0% 96%
HB4N							SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 146

09/28/23

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-20.5/21.6 08-1H3904 ACIM-0151-(250)E --()		SAN BERNARDINO COUNTY FROM 0.6 MILE NORTH OF CLEGHORN ROAD UNDERCROSSING TO 0.5 MILESOUTH OF ROUTE 138 AND FROM 0.5 MILE SOUTHOF T CONSTRUCT BUILDING, ROADWAY EXC, JPCP, AND	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE  FONTANA CA 92335 (909)356-8880	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-5118	\$25,227,230 \$0 \$0	07/13/23 08/30/23 01/09/25	0% 0%
08-SBD-15-28.6/37.5 08-0K1224 BLIM-015 -(167)E --()		IN HESPERIA AND VICTORVILLE FROM OAK HILL RD OC TO S/O BEAR VALLEY RD OC REHABILITATE EXISTING MAINLINE AND	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.;  BREA CA 92821 (714)578-9600	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$138,145,998 \$57,933,071 \$8,389,396	09/24/21 10/07/21 02/05/25	49% 42%
08-SBD-15-56.6/77.6 08-1K7104		SAN BERNARDINO COUNTY IN AND NEAR BARSTOW AT VARIOUS LOCATIONS FROM 0.6 MILE NORTH OF WILD WASH ROAD TO 0.7 MILE NORTH OF ROUTE 15 REPAIR CULVERT WITH ALTERNATIVE PIPELINERS	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE COURT  LOOMIS, CA 95650 (916)259-1576	GONZALEZ, ALFONSO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$612,232 \$573,722 \$0	03/01/22 05/20/22 07/20/23 09/13/23	78% 93%  COMPLETED
08-SBD-15-96.1/124.3 08-1C7204 HSNH-015 -(2 )0 --() HB1		SAN BERNARDINO ABOUT 22 MILES NORTHEAST OFBARSTOW AT VARIOUS LOCATIONS FROM 0.3 MILESOUTH OF HARVARD ROAD OVERCROSSING TO 0.1 MILE IMPORTED BORROW, SHOULDER BACKING, AND STR	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD  RIVERSIDE CA 92509 (951)845-360	PHAN, THANH 222 E. MAIN ST. SUITE 208 BARSTOW, CA 92311 (951)232-7262	\$13,140,179 \$12,549,690 \$263,486	08/02/22 08/26/22 10/31/23	89% 95%
08-SBD-15-108.0/115 08-1N1704		SAN BERNARDINO COUNTY NEAR BARSTOW FROM 0.6 MILE NORTH OF CLYDE V. KANE REST AREA TO 0.3 MILE SOUTH OF BIRD DITCH BRIDGE RHMA, HIGH DENSITY POLYURETHANE INJECTION	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET  INDIO CA 92203	PHAN, THANH 222 E. MAIN ST, STE 208 BARSTOW, CA 92311 (951)232-7262	\$5,149,415 \$1,925,770 \$1,314,384	05/19/23 06/09/23 11/13/23	52% 37%
08-SBD-15-173.8/173.8 08-1N7204		STABILIZE AND REPAIR EMBANKMENTS REINFORCE TEMPORARY WOOD POSTS RESTORE RSP, INSTALL BRIDGE SENSORS DIR'S ORDER EMERGENCY F.A. STABILIZE AND REPAIR ENBANKMENTS	SKANSKA USA CIVIL WEST 1995 AGUA MANSA RD  RIVERSIDE, CA 92509 (951)684-5360	NGUYEN, KHOA 222 EAST MAIN STREET STE 208 BARSTOW, CA 92311 (951)232-8611	\$5,485,000 \$1,649,012 \$0	11/10/22 01/04/23 08/18/23 09/06/23	100% 100%  OVER RUN
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 147

09/28/23

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-179.4/179.4 08-1N0304		IN SAN BERNARDINO COUNTY AT NEVADA ST LN INSTALL BEAUTIFICATION ENHANCEMENT	ST BOWE CONTRACTORS INC. 609 BAILEY CT; TEHACHAPI CA 93561 (661)940-0899	BENSON, DAVID 937 S. VIA LATA SUITE 650 COLTON, CA 92424 (951)232-6478	\$2,107,656 \$1,188,188 \$325,047	09/07/22 09/29/22 10/30/23	21% 56%
08-SBD-18-11.3/19.1 08-1N9304		PLACE CABLE-MESH DRAPERY ON THE SLOPE, REPLACE DAMAGED ROCKFALL FENCE, REPAIR ROCKFALL BARRIER, ROCK SCALING REPLACE ROCK NETTING AND SCALE SLOPED	SEMA CONSTRUCTION 42690 RIO NEDO STE G TEMECULA, CA 92590	NGUYEN, NHAN 9540 CENTER AVE RANCHO CUCAMONGA, CA 91761 (909)821-8164	\$2,485,000 \$1,009,209 \$133,451	02/10/23 03/08/23 01/11/24	18% 41%
20.20 201130							
08-SBD-18-44.3/48.4 08-0G6914		ON STATE ROUTE 2 @ VAR LOCATIONS FR CARIDINAL RD TO DESERT FRONT; ON__ STATE ROUTE18 @ VAR LOC FROM ASH SIDEHILL TO CEDAR SIDEHILL RELINE OR REPLACE CULVERTS	SUKUT CONSTRUCTION, LLC 4010 W. CHANDLER AVENUE; SANTA ANA CA 92704 (714)540-5351	NGUYEN, NHAN 850 SOUTH VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$5,300,329 \$4,932,979 \$0	06/13/22 08/05/22 12/12/23	58% 90%
HA42							
08-SBD-18-44.3/68.5 08-0G6904		SAN BERNARDINO COUNTY NEAR BIG BEAR LAKE FROM BIG BEAR LAKE DAM TO 1.6 MILES NORTH OF SMARTS RANCH ROAD PLACE HMA (TYPE A), CSP, AND STRUCTURAL/MI	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	GONZALEZ, ALFONSO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$3,587,300 \$76,250 \$76,250	05/26/23 06/19/23 03/27/24	16% 2%
08-SBD-18-53.1/69 08-1H4914		SAN BERNARDINO COUNTY NEAR BIG BEAR LAKE FROM 0.4 MILE EAST OF PINEVIEW DRIVE TO 0.1 MILE NORTH OF RICHARD STREET AND VISALIA AVEN REPLACE AC SURF, HMA (TYPE A), AND COLD CE	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)978-9600	GONZALEZ, ALFONSO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4064	\$7,567,591 \$6,234,138 \$4,311,626	05/16/23 06/08/23 10/26/23	58% 77%
08-SBD-18-95.4/95.4 08-1G2804		IN COLTON AT COLTON OH (BR #54- 0464R) PERFORM BRIDGE STRENGTHENING AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	SHAHIDI, SHAINA 850 S VIA LATA, SUITE 100A COLTON, CA 92324 (951)232-7839	\$1,504,602 \$125,474 \$100,123	09/20/22 10/14/22 01/17/24	19% 8%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 148

09/28/23

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-137.0/25 08-1P1904		COLD PLANE FAILED AREAS TO REMOVE AC PAVEMENT, REPLACE WITH HMA-A, REPLACE ANY PAVEMENT DELINEATION AND MARKERS DIR'S ORDER EMERGE REMOVE AND REPLACE ASPHALT AND REPAIR	FERREIRA CONSTRUCTION CO INC 10370 COMMERCE CNTR DR #B-200 RANCHO CUCAMONGA, CA 91730	NGUYEN, NHAN 9540 CENTER AVE STE 120 RANCHO CUCAMONGA, CA 91761 (909)821-8164	\$5,985,000 \$0 \$0	04/21/23 06/01/23 07/31/23	0% 0%
20.20 201130							
08-SBD-38-11.3/26.5 08-1L9804		WATERSHED/DEBRIS FLOW MITIGATION: REPAIR/REPLACE/INSTALL DRAINAGE SYSTEMS AND REPAIR/REPLACE DEBRIS BARRIERS DIR'S EMERGENCY ORDER FLOW MITIGATION	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335	TRAN, KEN 850 S VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$19,985,000 \$10,611,962 \$960,140	12/23/20 12/28/20 01/15/24	83% 53%
20.20 201130							
08-SBD-40-20.0/28.1 08-1N1604		SAN BERNARDINO COUNTY NEAR BARSTOW FROM 0.3 MILE WEST OF NEWBERRY ROAD OVERCROSSING TO DESERT OASIS REST AREA OVERCROSSING RHMA, HIGH DENSITY POLYURETHANE INJECTION,	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821 (714)578-9600	NGUYEN, KHOA 222 E. MAIN STREET, STE #208 BARSTOW, CA 92311 (951)232-8611	\$7,352,312 \$592,942 \$592,942	05/24/23 06/19/23 06/15/24	18% 9%
08-SBD-40-25.0/50 08-0R1704 HSIM-040 -(1 )0 --()		SAN BERNARDINO COUNTY AT NEWBERRY SPRINGS AND LUDLOW FROM 1.6 MILES EAST OF FORT CADY ROAD OVERCROSSING TO CRUCERO ROAD UNDERCROSS CONSTRUCT CSP, CSPA, SSPPA, STR CONC HW, I	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203 (760)534-3239	PHAN, THANH 222 E MAIN ST STE 208 BARSTOW, CA 92311 (951)232-7262	\$34,541,043 \$1,316,620 \$437,237	04/04/23 05/08/23 08/26/24	18% 4%
HB1							
08-SBD-40-100.0/125 08-0R1414 ACHS-0402-(066) --()		NEAR NEEDLES FR ESSEX ROAD OC TO 4.5 MI E/O HOMER WASH REGRADE MEDIAN CROSS SLOPE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	DOAN, ANTHONY 1044 EAST BROADWAY ST NEEDLES, CA 92363 (951)840-8222	\$12,271,341 \$9,636,030 \$1,053,548	05/11/22 06/08/22 09/25/23	98% 97%
08-SBD-40-100.8/101.8 08-1G8304 BLIM-040 -(2 )0 --()		SAN BERNARDINO COUNTY AT ESSEX FROM 1.1 MILES EAST OF ESSEX ROAD OVERCROSSING TO 0.5 MILE EAST OF HALFWAY HILLS WASH BRIDGE HMA, STRUCTURAL CONC, BAR REINFORCING STEE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	DOAN, ANTHONY 1044 EAST BROADWAY ST NEEDLES, CA 92363 (951)232-8611	\$19,661,200 \$3,478,698 \$2,838,478	02/07/23 03/02/23 12/12/24	15% 17%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 149  
09/28/23

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-140.5/148.5 08-1N0704		VARIOUS LOCATIONS ON I-40 FREEWAY BEGINNING AT NEEDLES HIGHWAY WESTBOUND ON RAMP (PM R140.5) TO 5 MILE RD (PM R148.5) INSTALL BEAUTIFICATION ENHANCEMENT	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE  BAKERSFIELD CA 93308 (714)984-5500	BENSON, DAVID 967 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$5,744,458 \$5,164,668 \$56,565	09/08/22 09/30/22 07/17/23	10% 88%
08-SBD-40-143.7/0 08-0R9804		AT THE NEEDLES MAINTENANCE STATION CONSTRUCT COVERED MATERIAL BINS,	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE.;  AZUSA CA 91702 (626)334-5775	DOAN, ANTHONY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)840-8222	\$968,780 \$0 \$0	06/28/22 08/03/22 08/31/24	0% 0% SUSPENDED
HM2							
08-SBD-60-1.4/0 08-1J2104		IN CHINO AT RAMONA AVE OC NO 54-0745 RV CONCRETE IMPROVE FREIGHT CORRIDOR MOVEMENT	605 E. COMMERCIAL ST.;  ANAHEIM CA 92801 (714)888-1104	AVILA, XAVIER 119 N MAPLE ST STE A CORONA, CA 92880 (951)830-6837	\$9,022,938 \$8,451,553 \$0	12/28/21 02/04/22 06/03/24	41% 93%
08-SBD-60-7.3/10 08-0E33U4 ACNH-P060-(159)E --()		IN ONTARIO FR 0.2 MI W/O CUCAMONGA CREEK BR TO MILLIKEN AVE ADD WB AUX LANE, ADD EB	AMES CONSTRUCTION, INC. 391 N. MAIN STREET;  CORONA CA 92880 (951)356-1275	DUTCHER, DAVID 119 N MAPLE ST SUITE A CORONA, CA 92880 (909)519-2051	\$26,098,112 \$13,177,348 \$877,512	04/26/21 05/27/21 10/11/23	58% 50%
08-SBD-62-125.8/125.8 08-1N1904		REMOVE EXISTING WELL AND INSTALL NEW WELL WITH ITS APPURTENANCE AT A DEPTH OF 800 DIR'S ORDER EMERGENCY F.A. REMOVE AND REPLACE EXISTING WELL	WATER WELL SERVICE, INC. P.O. BOX 2847  APPLE VALLEY, CA 92307 (858)382-0953	DOAN, ANTHONY 1044 EAST BROADWAY ST NEEDLES, CA 92363 (951)840-8222	\$3,235,000 \$2,527,093 \$0	04/15/22 08/05/22 03/20/23	99% 78%
20.20 201130							
08-SBD-71-7.9/0 08-1C9904		SAN BERNARDINO COUNTY IN CHINO HILLS AT BUTTERFIELD RANCH ROAD MINOR CONCRETE, ROADWAY EXCAVATION, ROCK B	GRUEN ENGINEERING, INC. 12418 GRUEN ST  PACOIMA CA 91331		\$416,788 \$0 \$0	06/27/23 08/21/23	0% 0%

HB4N

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 150  
09/28/23

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-71-/8.5 08-0G7904 ACNH-P071-(074)E --()		IN SAN BERNARDINO AND RIVERSIDE COUNTIES IN AND NEAR CHINO AND CHINO HILLS FROM LOS ANGELES COUNTY LINE TO ROUTE 91 INSTALL RMS, CCTV, CMS, VDS & FIBER	SELECT ELECTRIC, INC. RAUDEL MARTINEZ 2790 BUSINESS PARK DR. VISTA CA 92081 (619)460-6060	RUIZ, MANUEL 790 S VIA LATA COLTON, CA 92324 (951)965-6327	\$6,955,627 \$6,943,733 \$0	10/08/20 11/17/20 08/22/23 08/31/23	100% 100%  OVER RUN
HB4N							
08-SBD-83-5.9/11.1 08-1K7904 HSNH-S083-(018)E --()		SAN BERNARDINO COUNTY IN CHINO AND ONTARIOFROM CHINO AVENUE TO ROUTE 10/83 SEPARATION MODIFYING SIGNAL AND LIGHTING SYSTEMS, TRA	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CYN CORONA CA 92883 (951)682-2982	NGUYEN, VU 9540 CENTEER AVENUE #120 RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$1,990,699 \$1,787,663 \$0	10/11/22 11/02/22 07/03/23 09/22/23	98% 90%  
08-SBD-95-48.1/57.9 08-1P1504  20.20 201130		REMOVE AND REPLACE LOCALIZED FAILED AC PAVEMENT ON SR-95. RECONSTRUCT THE BASE AND PLACE HOT MIX ASOHALT DIR'S ORDER EMERGENCY F. REPLACE AC PAVEMENT ON SR-95	GRANITE CONSTRUCTION CO. 38000 MONROE STREET INDIO, CA 92203	DOAN, ANTHONY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)840-8222	\$535,000 \$0 \$0	04/17/23 05/26/23 06/30/23	0% 0%  
08-SBD-138-15.0/15.1 08-1J2004 HSIM- 015-(249)E --()		NEAR HESPERIA ON RTE 15 FROM 0.1 MI N/O RTE 15/138 SEP TO GISH OH EXTEND DECELERATION LANE AT RTE 15	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	LOZA, SHAUN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-4717	\$3,406,981 \$3,090,427 \$0	11/16/21 12/02/21 08/15/23	97% 90%  
08-SBD-138-15.0/15 08-1H8204 ACHS-S138-(138)E --()		ALSO SBD-15-21.6; NEAR HESPERIA, FROM 0.1 MI WEST TO 0.2 MI EAST OF CAJON CREEK BRIDGE. ALSO, ON ROUTE 15 (PM R21.6) AT 0.2 MI NOR INSTALL TRAFFIC SIGNALS, REALIGN	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 240; CHINO HILLS CA 91709 (951)966-9153	NGUYEN, VU 9540 CENTER AVE #120 RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$2,982,844 \$1,807,949 \$307,143	08/26/22 09/16/22 10/16/23	85% 60%  
08-SBD-138-/2.3 08-1H8304 ACST-S138-(002)E --()		ALSO LA-138-74.9/75.0; NEAR PINON HILLS & PHELAN FROM LA CO LN TO 0.6 MI W/O PHELAN RD AND IN LA COUNTY FROM 0.1 MI W/O SBD CO LN WIDEN ROADWAY TO PROVIDE UP TO 4	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST. STE. 101; VENTURA CA 93003 (805)765-6867	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-5118	\$4,386,822 \$4,012,032 \$0	11/19/21 12/09/21 06/30/23	100% 95%  OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 151  
09/28/23

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-173-18.6/18.7 08-1H2904 ACST-S173-(004)E --()		NEAR CEDAR GLEN AT 0.1 MI SOUTH OF HOSPITAL ROAD REPLACE MBGR WITH CONCRETE BARRIER	OF STRONGHOLD ENGINEERING 150 W WALNUT AVE PERRIS, CA 92571 (951)684-9303	HOSSAIN, SADIQUE 850 VIA LATA STE 104 COLTON, CA 92336 (951)830-6828	\$8,132,002 \$6,320,736 \$0	08/20/20 09/21/20 08/22/23	71% 77%
08-SBD-189-/5.6 08-1P2404		COLD PANE FAILED AREAS TO REMOVE AC PAVEMENT, REPLACE WITH HOT MIX ASPHALT TYPE A REPLACE DAMAGED AC DIKE DIR'S ORDER EMERGENCY F REPLACE DAMAGED AC DIKE BOND PREMIUM	CALMEX ENGINEERING INC 2750 S. LILAC AVE BLOOMINGTON, CA 92316	NGUYEN, NHAN 9540 CENTER AVE STE 120 RANCHO CUCAMONGA, CA (909)821-8164	\$1,385,000 \$1,200,974 \$108,226	05/25/23 06/22/23 12/06/23	10% 87%
20.20 201130							
08-SBD-210-25.6/25.9 08-1N3004		SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM 0.1 MILE WEST TO 0.2 MILE EAST OF DELROSA AVENUE MODIFYING SIGNAL AND LIGHTING SYSTEMS AND	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221		\$1,138,153 \$0 \$0	06/26/23 07/14/23	0% 0%
08-SBD-215-2.2/3.2 08-1F7304 BLIM-215 -(251)E --()		IN COLTON FROM 0.3 MI SOUTH TO 0.3 N/O WASHINGTON ST OC REPLACE OVERCROSSING	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (562)863-3176	SHAHIDI, SHAINA 850 S VIA LATA SUITE 100A COLTON, CA 92324 (951)232-7839	\$17,716,448 \$13,146,374 \$339,182	03/04/21 03/25/21 09/30/24	76% 74%
08-SBD-215-13.9/13.9 08-1J3604		SAN BERNARDINO COUNTY IN SAN BERNARDINO ATPALM AVENUE UNDERCROSSING MODIFYING SIGNAL AND LIGHTING SYSTEMS, HMA	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE COMPTON CA 90221 (310)669-8949	EHIRIM, DOMINIC 9540 CENTER AVENUE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$1,065,640 \$908,175 \$0	06/27/22 08/02/22 06/23/23	0% 88% SUSPENDED
08-SBD-330-28.7/44.1 08-1N0804		SAN BERNARDINO COUNTY IN AND NEAR HIGHLANDAND RUNNING SPRINGS FROM ROUTE 210 TO ROUTE 18 SLURRY SEAL, REPLACE AC SURFACING, AND TRA	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691 (916)373-1500	NGUYEN, VU 9540 CENTER AVE #120 RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$3,584,120 \$0 \$0	06/27/23 07/24/23 11/09/23	0% 0% SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 152

09/28/23

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-330-39.2/39.2 08-1N9204		REMOVAL AND REPLACEMENT OF 24" CORRUGATED STEEL PIPE CULVERT ON STATE RTE 330 PM 39.25 IN SAN BERNARDINO COUNTY DIR'S ORDER EMERGE BACKFILL SINKHOLE AND REPLACE CULVERT	RIVERSIDE CONSTRUCTION CO INC 4225 GARNER ROAD  RIVERSIDE, CA 92501 (951)682-8308	RAHMAN, MD 850 VIA LATA SUITE 104 COLTON, CA 92324 (951)830-6845	\$2,085,000 \$816,215 \$73,074	02/02/23 03/17/23 09/20/23 09/01/23	100% 100%  COMPLETED
20.20 201130							
08-SBD-5730-/0 08-0R4204		IN THE CITY OF FONTANA ON SOUTHEAST QUADRANT OF STATE RTE 210 AND I-15 INTERCHANGE BUILD MAINTENANCE FACILITY	STRONGHOLD ENGINEERING INCORPORATED 150 W WALNUT AVE  PERRIS CA 92571 (951)684-9303	FLORES, TIM 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (951)830-6254	\$21,805,000 \$6,184,446 \$28,205	04/02/21 05/03/21 03/29/24	74% 28%
HA12							
08-VAR-10-/0 08-1L7004		RIVERSIDE COUNTY AT VARIOUS LOCATIONS MODIFYING RAMP METERING SYSTEMS	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CYN  CORONA CA 92883 (951)382-8189	ASSAD, PETER 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-8511	\$945,220 \$887,845 \$0	05/31/22 08/23/22 09/12/23 09/12/23	100% 100%  COMPLETED
08-VAR-15-41.3/52 08-1K8514		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING CAMERA SYSTEMS	KANAAN CONSTRUCTION, INC. 230 S. IRWINDALE AVE  AZUSZA CA 91702 (626)334-5775	FENG, PERCY 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-9010	\$776,877 \$713,701 \$9,588	06/23/22 08/03/22 10/23/23	84% 92%
08-VAR-15-110.4/181.4 08-1K6504		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS INTERSTATE 40 AT APPROXIMATELY 10 PLACE POLYESTER CONCRETE OVERLAY, HMA (TYP	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES  IRVINE CA 92606 (949)342-0441	NGUYEN, KHOA 222 E. MAIN ST #208 BARSTOW, CA 92311 (951)232-8611	\$2,976,606 \$2,830,360 \$0	06/01/22 07/11/22 10/23/23 09/14/23	82% 93%  COMPLETED
08-VAR-999-/0 08-1M1804		RIVERSIDE COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE AND HOT MIX ASPHALT OVE	TRUEDELLE CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET  TEMPE AZ 85282 (623)326-3269	RAHMAN, MD 850 S VIA LATA STE 104 COLTON, CA 92324 (951)830-6845	\$3,179,169 \$0 \$0	05/09/23 05/22/23 03/04/24	0% 0%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 153

09/28/23

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0 08-1J5804		SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS YUCAIPA AT WILDWOOD SRRA EB ELECTRIC VEHICLE CHARGING STATION SYSTEMS.	KANAAN CONSTRUCTION, INC. 230 S. IRWINDALE AVE AZUSZA CA 91702 (626)334-5775	FENG, PERCY 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-9010	\$1,388,830 \$350,931 \$350,931	02/10/23 03/27/23 01/26/24	13% 25%
08-VAR--/0 08-1M1704		RIVERSIDE COUNTY AT VARIOUS LOCATIONS STRUCTURAL CONCRETE AND POLYESTER CONCRETE	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838		\$4,835,802 \$0 \$0	06/30/23 07/24/23	0% 0%
08-VAR--/0 08-1N1404		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS THERMOPLASTIC PAVEMENT MARKING AND THERMOP	BC RENTALS LLC DBA BC TRAFFIC SPECIALIST 13261 GARDEN GROVE BLVD GARDEN GROVE CA 92843 (714)318-1677	RAHMAN, MD 850 VIA LATA #104 COLTON, CA 92324 (951)830-6845	\$1,798,344 \$0 \$0	06/26/23 07/28/23 12/26/23	0% 0%
08-VAR--/0 08-1M7604		RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS MODIFYING TRUCK PARKING AVAILABILITY SIGN	BANCROFT CONSTRUCTION SERVICESLLC 4420 EASTON DR SUITE 108 BAKERSFIELD CA 93309		\$899,906 \$0 \$0	06/28/23 08/16/23	0% 0%
08-VAR--/0 08-1L7014		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MODIFYING RAMP METERING SYSTEMS.	KANAAN CONSTRUCTION, INC. 230 S. IRWINDALE AVE AZUSA CA 91702		\$1,068,090 \$0 \$0	06/06/23 06/28/23	0% 0%
08-VAR--/0 08-1M2204		SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS. POLYESTER CONCRETE OVERLAY AND REPLACE JOI	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	CAVILA, XAVIER 119 N. MAPLE SUITE A CORONA, CA 92880 (951)830-6837	\$5,450,000 \$1,336,792 \$0	05/24/23 06/19/23 02/01/24	29% 24%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 154  
09/28/23

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0 08-1L6404 SNHG-000C-(545)E --()		RIVERSIDE AND SAN BERNARDINO COUNTIES BC RENTAL LLC. DBA BC TRAFFIC AT VARIOUS LOCATIONS BUREN BLVD OC TO SPECIALIST CENTER STREET OC & PAVEMENT MARKING, STRIPING, AND ROADSIDE S	638 W. SOUTHERN AVENUE ORANGE CA	ALAM, MAHFUAL 4334 LATHAM STREET SUITE 100 RIVERSIDE, CA 92501 (951)830-6853	\$1,122,783 \$1,044,448 \$74,888	12/05/22 03/15/23 09/22/23 09/22/23	98% 93%

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$1,247,003,088</u>	<b>Completed to Date:</b>	<u>\$711,154,670</u>	<b>Work This Month:</b>	<u>\$33,788,988</u>
----------------	------------------------------	------------------------	---------------------------	----------------------	-------------------------	---------------------

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 155  
09/28/23

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-127-21.0/34.5 09-379304 CSTP-P127-(003)E --()		INYO COUNTY NEAR SHOSHONE FROM 4.6 MILES NORTH OF ROUTE 178 WEST TO 7.6 MILES SOUTH OF ROUTE 190 AND FROM 0.3 MILE SOUTH OF ROUTE 1 PARTIAL DEPTH RECYCLE AND HOT MIX ASPHALT	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013	RICK MOBERLY, P.E. 500 S. MAIN ST BISHOP, CA 93514 (760)937-3219	\$15,508,861 \$15,518,961 \$0	01/23/23 02/15/23 08/21/23 08/21/23	100% 100%  COMPLETED
09-INY-395-29.2/41.8 09-213404 ACNH-P395-(348)E --()		IN INYO COUNTY NEAR OLANCHA AND CARTAGO FROM 1.4 MILES SOUTH OF LOS ANGELES AQUEDUCT BRIDGE TO 0.2 MILE SOUTH OF ASH CREEK BRIDGE CONSTRUCT 4 LANE EXPRESSWAY	FISHER SAND & GRAVEL CO 1302 W. DRIVERS WAY; TEMPE AZ 85284 (480)730-1033	DAMON CHERENZIA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)920-3460	\$73,542,388 \$36,077,213 \$1,880,989	10/22/21 11/23/21 04/17/24	72% 49%
HE14 09-INY-395-29.4/42.4 09-399404		INYO COUNTY NEAR OLANCHA AND CARTAGO ON 395.REPAIR/REGRADE WASHED OUT ROADWAY AND SLOPES. REPLACE/REPAIR WASHED OUT DRAINAGE SYSTE OLANCHA CARTAGO 4 LANE FLOOD REPAIR	FISHER SAND AND GRAVEL COMPANY 1302 WEST DRIVER WAY TEMPE,AZ 85284	CHERENZIA, DAMON 500 S MAIN STREET BISHOP, CA 93514 (760)920-3460	\$3,333,416 \$1,264,111 \$0	04/21/23 06/01/23 09/28/23	93% 38%
20.XX 201130							
09-INY-395-44.9/50.9 09-392004		INYO COUNTY NEAR LONE PINE FROM 1.3 MILES SOUTH OF COTTONWOOD ROAD TO 2 MILES NORTH OF BARTLETT ROAD AND FROM 135 S. STATE COLLEGE BLVD #40 0.3 MILE SOUTH OF LU HOT MIX ASPHALT (TYPE-A), SHOULDER BACKING	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821	DAMON CHERENZIA 500 S MAIN ST BISHOP CA 93514 (760)920-3613	\$5,285,000 \$4,209,370 \$0	04/27/23 06/05/23 09/25/23	87% 80%
09-INY-395-76.0/77 09-394104		INYO COUNTY NEAR INDEPENDENCE FROM 0.2 MILE SOUTH OF MILLER ROAD TO FORT INDEPENDENCE ROAD INSTALL LIGHT STANDARDS.	POLO ENGINEERING, INC. 30758 SLOAN CANYON RD CASTAIC CA 91384		\$596,475 \$0 \$0	03/01/23 04/07/23	0% 0%
09-KER-14-3.0/3 09-393804		KERN COUNTY AT ROSAMOND AT ROSAMOND BOULEVARD OVERCROSSING SOUTH OF DAWN ROAD OVERCROSSING PLACE ROCK MULCH AND GRAVEL MULCH.	GBA ENGINEERING 18543 YORBA LINDA BLVD #394 YORBA LINDA, CA 92886 (714)423-5566	HIN HARTANTO 1858 ROSAMOND BLVD. ROSAMOND, CA 93560 (760)937-3243	\$1,116,528 \$920,087 \$0	03/21/23 05/10/23 10/03/23	68% 76%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 156  
09/28/23

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-KER-14-35.5/37.1 09-392604		KERN COUNTY ABOUT 19 MILES EAST OF MOJAVE FROM ROGERS ROAD TO 0.5 MILE EAST OF REDROCK RANDSBURG ROAD COLD PLANE AC PAVEMENT AND PLACE RHMA-G.	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	GEORGE ELZAWY 500 SOUTH MAIN ST. BISHOP, CA 93514 (760)920-2475	\$1,389,879 \$1,246,111 \$0	04/11/23 05/08/23 09/18/23	90% 96%
09-KER-14-46.2/52.8 09-378904		KERN COUNTY NEAR ARMISTEAD FROM 1.1 MILES NORTH OF REDROCK CANYON ROAD TO 3.5 MILES SOUTH OF FREEMAN GULCH BRIDGE GULCH BRIDGE #50 RHMA PLACED OVER PARTIAL DEPTH RECYCLING.	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD,CA 93308 (661)392-6640	DAMON CHERENZIA 500 SOUTH MAIN ST. BISHOP, CA 93514 (760)920-3460	\$6,649,416 \$6,679,227 \$0	01/06/23 02/09/23 08/22/23 08/24/23	100% 100% COMPLETED
09-KER-58-107.7/118 09-392104		KERN COUNTY ABOUT 17 MILES EAST OF TEHACHAPI FROM 0.1 MILE EAST OF CACHE CREEK BRIDGE TO 1.8 MILES EAST OF BUSINESSROUTE 58 OVERCR PLACE RHMA-G (BONDED WEARING COURSE) OVER	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670	HIN HARTANTO 1858 ROSAMOND BLVD ROSAMOND, CA 93560 (760)937-3243	\$3,537,735 \$2,409,741 \$0	04/12/23 04/28/23 09/25/23	20% 68%
09-KER-5755-/114 09-377104		KERN COUNTY AT MOJAVE AT THE MOJAVE SPECIAL CREWS BUILDING AT 1365 BUSINESS ROUTE 58 REMODEL MAINTENANCE STATION.	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	HIN HARTANTO 1858 ROSAMOND BLVD ROSAMOND CA 93560 (760)937-3243	\$958,361 \$676,353 \$0	10/27/22 11/28/22 10/13/23	89% 70%
09-KER-5756-/92 09-367504		KERN COUNTY IN TEHACHAPI AT THE TEHACHAPI HIGHWAY MAINTENANCE STATION AT 305 INDUSTRIAL PARKWAY BUILDING WORK, HOT MIX ASPHALT (TYPE A).	BOWE CONTRACTORS INC. 609 BAILEY CT TEHACHAPI CA 93561 (661)940-0899	HIN HARTANTO 1858 ROSAMOND BLVD. ROSAMOND, CA 93560 (760)937-3243	\$16,357,379 \$1,567,640 \$727,482	03/23/23 06/05/23 11/19/24	2% 10%
HA12							
09-MNO-120-55.0/59 09-392204		MONO COUNTY NEAR BENTON ON ROUTE 120 FROM 0.1 MILE WEST OF YELLOW JACKET ROAD TO ROUTE 6 AND NEAR BRIDGEPORT ON ROUTE 395 FROM 0.1 ASPHALT RUBBER BINDER, PRE-COATED AGGREGAT	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95624	RICK MOBERLY, P.E. 500 S.MAIN ST BISHOP, CA 93514 (760)937-3219	\$2,254,120 \$1,579,486 \$0	04/13/23 04/24/23 09/22/23	84% 69%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 157  
09/28/23

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-158-/0 09-399704		TRAFFIC CONTROL, COLD PLANE HMA 0.15- 0.25 AT LOCALIZED LOCATIONS. REMOVE DAMAGED PAVEMENT, PAVE BACK HMA AND STRIPING DIRECTOR'S O MONO COUNTY STORM DAMAGE PAVEMENT REPAIR	QUALCON CONTRACTORS, INC. PO BOX 2889 MINDEN, NV 89423	RICHARD MOBERLY 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-3219	\$3,800,000 \$2,131,916 \$0	06/01/23 06/15/23 11/08/23	100% 56% OVER RUN
20.XX.201 130							
09-MNO-395-34.1/34.1 09-377704		IN MONO COUNTY AT CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION CONSTRUCT MAINTENANCE STATION	SAN PATRICIO CONSTRUCTION, INCRICK MOBERLY, P.E. 4820 SOUTH ESCALON BELLOTA RO FARMINGTON CA 95230 (915)487-2324	500 S. MAIN ST BISHOP, CA 93514 (760)937-3219	\$1,468,520 \$446,382 \$0	05/05/22 08/05/22 11/08/23	61% 36%
HA12							
09-MNO-395-52.0/54 09-398304		REMOVE&DISPOSE AVALANCE DEBRIS- GUARDRAIL, FENCE, ANCHORED SLOPE STABILIZER, PAVEMENT ROCKS, TREES & SNOW. REPL ABOVE ITEMS & DAMAGE SIGNS MONO LAKE AVALANCHE DAMAGE REPAIR	QUALCON CONTRACTORS INC 1669 LUCERNE STREET, SUITE B MINDEN, NV 89423 (775)782-2006	CARRUBA, DAVID 500 S MAIN STREET BISHOP, CA 93514 (760)937-8955	\$1,000,000 \$868,478 \$0	02/28/23 03/24/23 09/20/23	100% 87% OVER RUN
000000000 000							
09-MNO-395-55.5/58.2 09-378704		MONO COUNTY NEAR LEE VINING FROM 0.2 MILE SOUTH OF CEMETERY ROAD TO ROUTE 167 PARTIAL DEPTH RECYCLE AND HMA (TYPE A).	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361	DAVID CARRUBA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8955	\$6,797,790 \$5,810,627 \$209,236	12/22/22 01/20/23 09/29/23	100% 85% OVER RUN
09-MNO-395-58.2/60.4 09-366404 HSNH-P395-(349)0 --()		MONO COUNTY ABOUT 6 MILES NORTH OF LEE VINING FROM ROUTE 167 TO 0.4 MILE NORTH OF CONWAY RANCH ROAD HOT MIX ASPHALT (TYPE A), IMPORTED BORROW,	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (661)399-3361	DAVID CARRUBA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8955	\$7,648,460 \$2,848,699 \$712,123	04/03/23 04/24/23 06/14/24	49% 37%
09-MNO-395-188.4/118.8 09-399304		SETUP AUTO PORTABLE SIGNAL, K RAIL CLOSE NB LANE, CUT BACK WEST SIDE SHIFT CENTERLINE 20' WEST, PAVE, STRIPE, GUARDRAIL DIRECTOR ORD TOPAZ SLIP OUT	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HIGHWAY 89 NORTH BURNLEY, CA 96013	JUSTIN CASTLEBERRY 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8955	\$7,485,000 \$2,590,440 \$0	03/17/23 05/15/23 10/13/23	100% 35% OVER RUN
20.XX.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 158  
09/28/23

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-VAR-999-/0 09-392404		KERN COUNTY AT VARIOUS LOCATIONS HOT MIX ASPHALT (TYPE A), REMOVE ASPHALT C	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD  BAKERSFIELD CA 93308		\$1,376,394 \$0 \$0	04/21/23 06/08/23	0% 0%
09-VAR--/0 09-393504		INYO, KERN, MONO AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL CURVE WARNING SIGNS.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES  IRVINE CA 92606		\$947,379 \$0 \$0	06/26/23 07/24/23	0% 0%
09-VAR--/0 09-382304		KERN AND MONO COUNTIES AT VARIOUS LOCATIONS FURNISH AND INSTALL SIGN STRUCTURE (TRUSS)	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVENUE  COMPTON CA 90221	GARRETT ROTTNER 500 S MAIN ST BISHOP, CA 93514 (760)920-2460	\$812,014 \$279,381 \$0	06/15/22 08/01/22 10/06/23	53% 34%
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$161,865,114</u>	<b>Completed to Date:</b>	<u>\$87,124,224</u>	<b>Work This Month:</b>	<u>\$3,529,830</u>	

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 159

09/28/23

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-0-/0 10-0X7504		IN ALPINE CO ON SR4 AT SILVER CREEK BR, ON SR 88 AT WEST FORK CARSON RIVER BR & ON SR 89 AT MARKLEEVILLE CREEK BR UPGRADE BRIDGE RAILINGS	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	PAWAN GARG 850 SOUTH GUILD AVE. SUITE 107 LODI, CA 95240 (209)470-8777	\$5,787,275 \$3,386,421 \$806,619	03/18/21 04/01/21 06/30/24	48% 58%
HA21							
10-ALP-4-22.8/22.8 10-0X8404		ALPINE COUNTY NEAR MARKLEEVILLE AT 1.1 MILES EAST OF UPPER CASCADE CREEK BRIDGE WIDEN SHOULDERS, COLD PLANE, HMA, AND EROS	QUALCON CONTRACTORS, INC. 1669 LUCERNE STREET, SUITE B MINDEN NV 89423 (775)901-1955	IQBAL AULAKH 850 SOUTH GUILD AVE LODI, CA. 95240 (209)479-3608	\$769,850 \$120,125 \$120,125	06/05/23 06/26/23 10/15/23	20% 16%
10-ALP-4-/0 10-0S6804		IN ALPINE COUNTY ON STATE ROUTE 4, 88 AND 89 WITH VARIOUS POSTMILES CULVERT REHABILITATION	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	IQBAL AULAKH 850 SOUTH GUILD AVE., SUITE 107 LODI, CA 95240 (209)479-3608	\$3,038,010 \$1,125,147 \$181,664	06/21/21 07/20/21 10/31/23	8% 37%
10-ALP-88-/0 10-1J0104		TO CONSTRUCT FUEL ISLAND CANOPIES CONSTRUCT FUEL ISLAND CANOPIES	CAL ELECTRO, INC. 3710 ELECTRO WAY; REDDING CA 96002 (530)223-5937	PAWAN GARG 850 SOUTH GUILD AVE SUITE 107 LODI CA 95240 (209)470-8777	\$854,400 \$830,285 \$27,086	05/19/22 07/11/22 09/30/23	80% 97%
						SUSPENDED	
10-ALP-89-15.2/16.9 10-1P0604		IN ALPINE CO ROUTE 89 MULTIPLE LOCATIONS REPLACE DAMAGED CULVERT PIPE, PLACE BOX CULVERT, SLOPE PROTECTION, AND DEBRIS RACKDIRS EF REPAIR AND REPLACE DAMAGED CULVERTS	SINCLAIR GENERAL ENGINEERING CONSTRUCTION INC. P.O. BOX 1453 OAKDALE, CA 95361	IQBAL AULAKH 850 SOUTH GUILD AVE. LODI, CA 95240 (209)479-3608	\$4,442,000 \$412,278 \$0	03/07/22 04/20/22 12/06/22	53% 9%
20.20.201 130							
10-ALP-89-/10.2 10-1P4904		ALPINE COUNTY NEAR MARKLEEVILLE FROM MONO COUNTY LINE TO 0.2 MILE NORTH OF ROUTE 4 AND FROM ROUTE 88 TO EL DORADO COUNTY LINE COLD PLANE EXISTING ASPHALT PAVEMENT AND R	QUALCON CONTRACTORS, INC. 1669 LUCERNE STREET, SUITE B MINDEN NV 89423	IQBAL AULAKH 850 SOUTH GUILD AVE SUITE 107 LODI CA 95240 (209)479-3608	\$6,500,750 \$5,878,749 \$650,015	01/27/23 02/17/23 10/01/23	33% 84%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 160  
09/28/23

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time Work Message
10-AMA-10-2.0/2 10-1N6204		AMA 10, TUO 49,108 VARIOUS OCATIONS UNSHELTERED ENCAMPMENT REPAIR SLOPES, PLACE SLOPE PAVING, AND REPLACE FENCING DIRS EFA 10A2401 REPAIR SLOPES, PAVING, AND FENCING	SINCLAIR GENERAL ENGINEERING CONSTRUCTION INC. P.O. BOX 1453 OAKDALE, CA 95361	IQBAL AULAKH 850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (209)479-3608	\$3,973,600 \$2,927,829 \$0	02/11/22 04/21/22 08/27/23	100% 74% OVER RUN
20.20.201 130							
10-AMA-26-5.0/1.6 10-1R7304		IN AMA AND ALP COUNTIES ON HWYS 89 AND 26 AT VARIOUS LOCATIONS REPAIR STORM DAMAGED FACILITIES DIRS EFA 10A2567 REPAIR STORM DAMAGED FACILITIES	SINCLAIR GENERAL ENGINEERING CONSTRUCTION INC. P.O. BOX 1453 OAKDALE, CA 95361 (209)847-6100	PAWAN GARG 850 S. GUILD AVE. LODI, CA 95240 (209)470-8777	\$785,000 \$800,000 \$0	03/14/23 05/26/23 07/31/23	100% 100% OVER RUN
20.20.201 130							
10-AMA-49-5.4/5.4 10-1R3804		IN AMA, CAL, AND SJ COUNTIES ON ROUTES 26,49, AND 99 AT VARIOUS LCOATIONS REPAIR STORM DAMAGED FACILITEIS DIRS EFA 10A2557 REPAIR STORM DAMAGED FACILITIES	SINCLAIR GENERAL ENGINEERING CONSTRUCTION INC. P.O. BOX 1453 OAKDALE, CA 95361	IQBAL AULAKH 850 S. GUILD AVE. STE. 107 LODI, CA 95240 (209)479-3608	\$1,485,000 \$1,170,717 \$0	02/03/23 05/16/23 07/17/23 08/22/23	100% 100% OVER RUN
20.20.201 130							
10-AMA-49-/0 10-0X7524		AMADOR AND CALAVERAS COUNTIES AT MOKELUMNERIVER BRIDGE BRIDGE WIDENING AND UPGRADING RAILS.	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA CA 95688		\$3,769,917 \$0 \$0	02/17/23 03/14/23	0% 0%
HA21							
10-AMA-88-62.0/71.6 10-1N8704		IN AMA CNTY ON RTE 88 FROM PM 62.0 TO ALP CNTY PM 2.5. DEBRIS REMOVAL, SLOPE STABLE,CHECK DAMS, REPLACE CULVERT, DISPOSE TREESDIRS DEBRIS REVOVAL, SLOPE STABILIZATION	MARIO'S TREE SERVICE, INC 937 VIA LATA STE #500 COLTON, CA 92557	GARG, PAWAN 850 S GUILD AVE STE 107 LODI, CA 95240 (209)470-8777	\$5,185,000 \$3,200,000 \$0	09/20/21 11/12/21 07/31/23 08/22/23	100% 62% OVER RUN
20.20.201 130							
10-CAL-4-15.9/16.3 10-1H5004		.NEAR ANGELS CAMP, AT WEST BRANCH CHEROKEE CREEK BRIDGE NO. 30-0036. CHEROKEE CREEK BRIDGE BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIRCLE ST RANCHO CORDOVA CA 95742 (916)852-5530	PAWAN GARG 850 SOUTH GUILD AVE. SUITE 107 LODI CA 95240 (209)470-8777	\$4,398,785 \$772,275 \$733,800	11/18/22 12/01/22 06/30/24	17% 18%
HA21							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 161  
09/28/23

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-26-4.9/9.5 10-1R2904		IN CALAVERAS COUNTY ON SR 26 BETWEEN PMS 4.9-9.54 REMOVE DEBRIS, REPLACE STORM DAMAGED CULVERTS & PLACE EROSION CONTROL DIRS EFA 1 REMOVE & REPLACE STORM DAMAGE	GEORGE REED INC. 140 EMPIRE AVE. MODESTO, CA 95354	PAWAN GARG 850 S. GUILD AVE. LODI, CA 95240 (209)470-8777	\$435,000 \$447,750 \$0	01/14/23 06/13/23 07/31/23	100% 100% OVER RUN
20.20.201 130							
10-CAL-26-30.0/38.3 10-0X7514		CALAVERAS COUNTY AT SOUTH FORK MOKELUMNE RIVER BRIDGE AND AT NORTH FORK MOKELUMNE RIVER BRIDGE. AND NORTH FORK MOKELUMNE RIVER PLACE HMA (TYPE A) AND MODIFY BRIDGE RAIL.	BUGLER CONSTRUCTION, INC. 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON CA 94588	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE 107 LODI CA 95240 (209)479-3608	\$3,295,408 \$737,061 \$41,044	02/10/23 03/15/23 02/02/24	7% 22%
HA21							
10-MER-5-.5/.8 10-1C7904 CIMG-005 -(156)E --()		IN MERCED COUNTY, ON INTERSTATE 5, SOUTH OF LOS BANOS, AT THE JOHN ERRECA SRRA REPLACE SAFETY ROADSIDE REST AREA	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS RD., SUITE 9 CONCORD CA 94520 (925)627-1700	ZUBAIR ANWAR 952 GOODWIN DR. RIPON CA 95366 (559)977-5907	\$28,459,999 \$23,806,964 \$1,673,928	12/17/21 01/06/22 10/16/23	83% 83%
HA26							
10-MER-5-6.3/0 10-0T6804 ACNH-X047-(013)E --()		IN MERCED COUNTY AT ROUTE 5/165 SEPERATION AND AT ROUTE 152/33 SEPERATION TRUCK TURN RADIUS IMPROVEMENT	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	HARMNINDER DEOL 952 GOODWIN DRIVE RIPON CA 95366 (209)609-4910	\$2,913,329 \$1,663,729 \$512,586	05/12/22 06/29/22 11/22/23	47% 57%
HB4N							
10-MER-5-/0 10-1N4304		IN MERCED COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD. ; SAN FERNANDO CA 91340 (818)898-2300	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)470-6417	\$1,395,462 \$1,364,136 \$0	06/28/22 07/21/22 08/17/23 08/21/23	100% 100% COMPLETED
10-MER-99-.4/12.7 10-1L3104 HSNH-P099-(680)E --()		MERCED COUNTY NEAR MERCED FROM 0.4 MILE NORTH OF MADERA COUNTY LINE TO 0.4 MILE SOUTH OF CHILDS AVENUE INSTALL HIGH TENSION CABLE BARRIER.	HIGHWAY SPECIALTY COMPANY INC. 6591 EASTSIDE ROAD REDDING CA 96001	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$5,895,757 \$741,885 \$741,885	06/09/23 06/29/23 12/18/23	26% 13%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 162  
09/28/23

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-3.3/6.9 10-1K0904		MERCED COUNTY NEAR MERCED AT VARIOUS LOCATIONS FROM PLAINSBURG ROAD OVERCROSSING TO LE GRAND ROAD OVERCROSSING OVERCROSSING (BR. N PLANT ESTABLISHMENT AND INSTALL DECORATIVE	EMPIRE LANDSCAPING INC. 26945 COUNTRY ROAD 97D  DAVIS CA 95616		\$975,210 \$0 \$0	05/30/23 06/26/23	0% 0%
10-MER-99-12.7/17.8 10-1C1704 ACNH-P099-(662)E --()		IN AND NEAR THE CITY OF MERCED FROM 0.2 MILE SOUTH OF CHILDS AVE. TO 0.2 MILE SOUTH OF FRANKLIN ROAD OC. PAVEMENT REHAB (2R)	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300;  ROSEVILLE CA 95661 (916)757-6400	OBAIDULLAH RASHID "ABDUL" 952 GOODWIN DRIVE RIPON, CA 95366 (209)481-3597	\$53,600,861 \$36,977,068 \$64,105	01/22/21 02/11/21 03/20/24	69% 69%
HA22							
10-MER-99-16.3/16.4 10-1N6004		IN MERCED COUNTY ON ROUTES 99, AND 59 AT VARIOUS LACATIONS REPAIR DAMAGED SLOPES, SLOPE PAVING, REMOVE AND REPLACE FENCING DIRS EF REPAIR SLOPES AND REMOVE / REPLACE FENCING	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. 538 SOUTH 5TH AVE., SUITE A  OAKDALE, CA 95361	RANBIR BHULLAR 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4306	\$4,417,500 \$2,350,045 \$0	01/31/22 05/04/22 09/27/23	73% 53%
20.20.201 130							
10-MER-99-19.5/20.7 10-3A7214		IN AND NEAR ATWATER, AT ATWATER - MERCED EXPRESSWAY INTERCHANGE. HIGHWAY PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE;  HERCULES CA 94547 (510)741-9226	TOFAEL ANWAR 2374 INDUSTRIAL ROWE. TURLOCK, CA.95380 (209)470-6417	\$1,404,949 \$1,027,599 \$20,832	11/15/22 12/21/22 11/08/23	77% 71%
HA22							
10-MER-99-21.6/0 10-1N7804		MERCED COUNTY IN ATWATER AT EAST ATWATER OVERHEAD AND AT WEST ATWATER OVERHEAD REPLACE JOINT SEALS AND PLACE POLYESTER CO	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET  TEMPE AZ 85282	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$2,498,498 \$25,610 \$25,610	06/08/23 06/26/23 12/15/23	9% 1%
HA21							
10-MER-99-24.5/28.2 10-0Y6104 SNHG-P099-(677)E --()		MERCED COUNTY NEAR ATWATER AT VARIOUS LOCATIONS FROM 1.0 MILE NORTH OF WEST ATWATER OVERHEAD TO 1.4 MILES NORTH OF SULTANA DRIVE O REMOVE AND INSTALL GUARDRAILS AND END TREA	MIDSTATE BARRIER, INC. PO BOX 30550 STOCKTON, CA 95213 3291 S. HIGHWAY 99  STOCKTON CA 95213 (209)944-9565	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$2,088,340 \$1,754,033 \$121,746	04/18/23 05/25/23 10/05/23	80% 84%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 163  
09/28/23

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-28.2/37.3 10-0Q1224 ACNH-P099-(672)E --()		IN MERCED COUNTY IN LIVINGSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE. LANE WIDENING FROM 2 TO 3 LANES	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	TOFAEL ANWAR  (209)470-6417	\$26,351,397 \$21,421,244 \$1,514,689	03/30/22 04/26/22 10/31/23	100% 81%
10-MER-99-/0 10-1E6204		STANISLAUS AND MENDICINO COOUNTIEES ON ROUTES 99 AND 59 REPLACE DRAINAGE PUMPS AT VARIOUS	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD SUITE 120; BURLINGAME CA 94010 (650)259-9545	ZUBAIR ANWAR 952 GOODWIN DRIVE RIPON, CA 95366	\$5,444,833 \$5,214,315 \$76,386	09/21/21 10/19/21 09/30/23	97% 95%
10-MER-140-2.3/49 10-0Y1304 HSNH-P140-(042)E --()		MERCED COUNTY IN AND NEAR GUSTINE AND MERCED AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF SCHMIDT ROAD TO 0.7 MILE EAST OF CUNNINGHA EXTEND CULVERTS AND INSTALL MGS AT VARIOUS	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$2,719,251 \$361,435 \$361,435	06/07/23 06/29/23 11/03/23	6% 13%
HB1 10-MER-165-33.2/33.2 10-1L3304 HSST-P165-(116)E --()		MERCED COUNTY AT HILMAR AT CAMPBELL STREET INSTALL PEDESTRIAN HYBRID BEACON SYSTEMS.	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577	TOFAEL ANWAR 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)470-6417	\$478,412 \$5,331 \$5,331	05/31/23 06/29/23 11/13/23	10% 1%
10-MPA-140-12.0/22.1 10-0Y7704 ACNH-P140-(041)E --()		MARIPOSA COUNTY NEAR MARIPOSA FROM 1.3 MILES EAST OF CATHEYS VALLEY PARK TO 0.1 MILE NORTH OF ROUTE 49 REPLACE AC SURFACING, PLACE HMA AND RHMA,	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354		\$12,396,297 \$0 \$0	07/11/23 07/28/23	0% 0%
HA22 10-MPA-140-25.3/51.8 10-0Y7804 ACNH-P140-(040)E --()		MARIPOSA COUNTY FROM WHITLOCK ROAD NEAR MIDPINES TO YOSEMITE NATIONAL PARK COLD PLANE EXISTING PAVEMENT AND RESURFACE	A. TEICHERT & SON INC DBA TEICHERT CONSTRUCTION 3500 AMERICAN RIVER DR SACRAMENTO CA 95864	JUNHAO LIU 19596 MONO WAY SONORA, CA 95370 (530)812-7129	\$25,092,000 \$9,672,364 \$3,220,503	04/04/23 06/08/23 04/16/24	11% 39%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 164  
09/28/23

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MPA-140-42.0/42.7 10-0P9234 ACST-ER18-(005) PER-    -( ) --()		NEAR EL PORTAL AND YOSEMITE NATIONAL PARK, FROM 1.2 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TO 0.5 MILE WEST OF SOUTH FORK ME THIS PROJECT PROPOSED TO REMOVE THE	MYERS AND SONS/RL WADSWORTH JOINT VENTURE 4600 NORTHGATE BLVD #100  SACRAMENTO CA 95834 (916)283-9950	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 LODI CA 95240 (559)341-2018	\$21,781,150 \$19,450,253 \$0	01/29/21 02/23/21 11/16/23	84% 89%
10-SJ-4-4.5/4.9 10-1F4604 HSST-P004-(158)E --()		IN SAN JOAQUIN COUNTY AT THE MIDDLE RIVER BRIDGE SJ MIDDLE RIVER BRIDGE ROADWAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT;  CONCORD CA 94520 (925)687-6666	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$6,448,873 \$5,605,081 \$1,153,547	01/25/22 02/22/22 11/08/23	82% 85%
HB1							
10-SJ-4-15.5/16.7 10-1C5004 ACNH-X077-(028)E --()		IN THE CITY OF STOCKTON AT ROUTE4/I-5 INTERCHANGES FROM 0.1 MILE EAST OF FRESNO AVE. TO CENTRAL VIADUCT INCLUDING CONNECTORS. PAVEMENT RESURFACING AND	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20  WESTLAKE VILLAGE CA 91361 (818)362-9200	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 LODI, CA 95240 (209)608-0711	\$31,597,836 \$29,888,982 \$0	12/09/20 12/29/20 08/25/23 09/15/23	98% 96%  COMPLETED
10-SJ-4-16.2/0 10-1N7604		SAN JOAQUIN COUNTY IN STOCKTON AT MORMON SLOUGH BRIDGE OVERHEAD REPLACE JOINT SEALS AND PLACE POLYESTER CO	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE  SACRAMENTO CA 95838		\$857,856 \$0 \$0	07/24/23 08/11/23	0% 0%
HA21							
10-SJ-4-17.7/0 10-1C6704		SAN JOAQUIN COUNTY IN STOCKTON AT WILSON WAY UNDERCROSSING WIDEN INTERSECTION, MODIFYING SIGNAL AND L	GEORGE REED, INC. 140 EMPIRE AVE  MODESTO CA 95354 (209)523-0734	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$798,987 \$0 \$0	03/30/23 04/20/23 08/28/23	0% 0%
HB4N							
10-SJ-4-26.5/26.9 10-1R3604		IN SJ COUNTY BETWEN PM 26.5 AND 26.9 ON STOCKTON VIADUCT BRIDGE REPAIR FAILED BRIDGE DECK DIRS EFA 10A2545 REPAIR FAILED BRIDGE DECK	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT STE. D  BENICIA, CA 94510 (707)746-8028	CHRIS HANSON ARCH ROAD SUITE 500 STOCKTON, CA 95215 (209)479-4053	\$3,485,000 \$2,907,040 \$0	02/03/23 03/29/23 09/30/23	100% 83%  OVER RUN
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 165  
09/28/23

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-36.7/36.7 10-1R2004		IN SJ COUNTY ON SR 4 EAST OF FARMINGTON REPAIR DRAINAGE SYSTEMS, METAL BEAM GUARDRAIL, AND STURCTURAL SECTION DIRS EFA #10A2542 REPAIR DRAINAGE SYSTEMS	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. P.O. BOX 1453  OAKDALE, CA 95361 (209)847-6100	TROY SCHEIBER  850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (559)341-2018	\$485,000 \$496,100 \$0	12/31/22 03/21/23 03/22/23	87% 99%
20.20.201 130							
10-SJ-4-/0 10-1C8004		IN SAN JOAQUIN COUNTY ON ROUTE 4 AT OLD RIVER BRIDGE BRIDGE PREVENTATIVE MAINTENANCE	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD;  PLEASANTON CA 94566 (925)461-1500	DAVID ABLEDU  3663 ARCH RD. STE. 500 STOCKTON, CA 95215 (209)483-5812	\$6,989,758 \$6,324,656 \$605,790	03/02/21 03/25/21 10/20/23	100% 95%
HA21							SUSPENDED
10-SJ-4-/0 10-1E6104		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS UPGRADE DRAINAGE PUMP PLANTS	KOCH & KOCH INC 13084 JOHN BAUER AVE;  GRASS VALLEY CA 95945 (530)432-4000	TROY SCHEIBER  850 SO. GUILD AVE LODI, CA 95240 (559)341-2018	\$4,223,733 \$657,081 \$0	11/23/22 12/22/22 02/14/24	30% 16%
10-SJ-4-/0 10-1G9904		REPAIR EXISTING TRAFFIC MONITORING STATIONS (TMS) AT VARIOUS LOCATIONS IN DISTRICT 10. REPAIR EXISTING TRAFFIC MONITORING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET;  SAN LEANDRO CA 94577 (510)639-0639	DAVID ABLEDU  3663 ARCH ROAD, SUITE 500 STOCKTON,CA 95215 (209)629-5415	\$2,287,000 \$2,367,226 \$0	06/01/21 06/22/21 09/20/23	100% 99%
HB4N							SUSPENDED
10-SJ-5-.6/0 10-1N7704		SAN JOAQUIN COUNTY NEAR TRACY AT ROUTE 5/580 SEPARATION PLACE POLYESTER CONCRETE OVERLAY ON BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES  IRVINE CA 92606		\$941,320 \$0 \$0	07/25/23 08/11/23	0% 0%
HA21							
10-SJ-5-6.2/6.6 10-0P5404		IN SJ & STA CO ON RTE 99 FROM 0.2 MI S OF W MODESTO OH TO 0.2 MI N OF W MODESTO OH & ON RTE 5 FROM 0.2 MI S OF RTE 5/33 SEP & OH T BRIDGE REHABILITATION	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY;  VACAVILLE CA 95688 (707)455-7033	ARIEL MENDOZA  850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (209)639-4686	\$7,485,154 \$7,162,797 \$0	10/29/21 11/24/21 08/16/23 08/21/23	100% 100%
HA21							COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 166  
09/28/23

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-13.0/13 10-1N5704		IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP ON ROUTE 5 AT PARADISE CUT BRIDGE (NORTHBOUND) AND ON ROUTE 205 AT E205-N5 CONNECTOR RAM BRIDGE PREVENTATIVE MAINTENANCE.	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET;  TEMPE AZ 85282 (602)437-1711	DAVID ABLEDU	\$2,101,339 \$1,973,252 \$0	06/30/22 08/05/22 09/20/23	100% 93%
HA23							
10-SJ-5-13.0/0 10-1N5504		SAN JOAQUIN COUNTY NEAR LATHROP AT PARADISE CUT BRIDGE AND AT PARADISE CUT OVERFLOW BRIDGE REPLACE JOINT SEALS AND PLACE POLYESTER CO	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE  SACRAMENTO CA 95838 (916)468-8485	DAVID ABLEDU  3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$3,604,420 \$344,005 \$0	05/11/23 06/08/23 02/02/24	12% 10%
10-SJ-5-16.2/23.9 10-1P5404		SAN JOAQUIN COUNTY IN AND NEAR LATHROP AND STOCKTON AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF LOUISE AVENUE UNDERCROSSING TO WALK COLD PLANE ASPHALT CONCRETE PAVEMENT AND R	O.C. JONES & SONS, INC. 1520 FOURTH STREET  BERKELEY CA 94710 (707)812-2851	DAVID ABLEDU  3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$1,985,997 \$1,986,053 \$100,900	03/15/23 04/07/23 09/18/23	100% 98%
10-SJ-5-19.4/19.4 10-1R4104		IN SJ CO ON SR 5 AND HWY 99 COLD PLANE FAILED AREAS TO REMOVE AC PAVEMENT REPLACE HMA-A PAVEMENT DELINEATION & MRKRSDIRS EFA 10A25 COLD PLANE AND REPLACE HMA-A	GEORGE REED, INC. 140 EMPIRE AVE.  MODESTO, CA 95354	DAVID ABLEDU  3663 ARCH ROAD SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$2,532,000 \$0 \$0	04/12/23 05/12/23 07/11/23	0% 0%
20.20.201 130							
10-SJ-5-23.9/23.9 10-1N5104		SAN JOAQUIN COUNTY IN STOCKTON AT WALKER SLOUGH BRIDGE REPLACE JOINT SEALS AND PLACE POLYESTER CO	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE  SACRAMENTO CA 95838 (916)468-8485	DAVID ABLEDU  3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$1,985,982 \$235,709 \$0	05/08/23 06/08/23 12/26/23	15% 12%
10-SJ-5-29.6/29.9 10-1N4904		IN SJ AND ST COUNTIES AT VARIOUS LOCATIONSON ROUTES 4,5,& 99 REPAIR DAMAGED SLOPES, SLOPE PAVING, REMOVE AND REPLACE FENCING DIR E REPAIR SLOPES REPLACE FENCING	ALL STEEL FENCE, INC. P.O. BOX 1309  LATHROP, CA 95330	ARIEL MENDOZA  850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (209)639-4686	\$8,571,400 \$6,497,625 \$0	01/24/22 04/15/22 12/01/23	76% 76%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 167  
09/28/23

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-17.4/18.1 10-1G5104 ACNH-P012-(129)E --() HB71		ON SR 12 FROM SOUTH STOCKTON STREET, POSTMILE 17.43 TO THE SB SR 99 RAMP JUNCTION POSTMILE 18.05 IN THE CITY OF LODI IN SAN JOAQU UPGRADE CURB RAMPS, SIDEWALK, AND LO	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS RD #150; CONCORD CA 94520 (925)766-7014	ARIEL MENDOZA 850 S. GUILD AVENUE SUITE 107 LODI, CA 95240 (209)639-4686	\$2,164,101 \$1,988,524 \$0	07/21/22 08/15/22 09/06/23	70% 92% SUSPENDED
10-SJ-26-1.1/0 10-1Q0604		SAN JOAQUIN COUNTY IN AND NEAR STOCKTON ONROUTE 26 AT ROUTE 26/99 SEPARATION AND ON ROUTE 88 AT ROUTE 88/99 SEPARATION INSTALL TAMPER RESISTANT PULL BOXES AND LO	ST. FRANCIS ELECTRIC LLC 975 CARDEN ST SAN LEANDRO CA 94577	ARIEL MENDOZA 850 S. GUILD AVE. SUITE 107 LODI, CA, 95240 (209)639-4686	\$502,000 \$440,544 \$0	02/23/23 04/07/23 08/24/23 08/25/23	100% 100% COMPLETED
10-SJ-26-1.1/1.1 10-1F1704		IN SAN JOAQUIN COUNTY IN STOCKTON AT ROUTE 26/99 SEPARATION INCREASE BRIDGE VERTICAL CLEARANCE	ANDREW M. JORDAN INC, DBA A & B CONSTRUCTION 1350 4TH STREET; BERKELEY CA 94710 (510)999-6000	TROY SCHEIBER 850 SO. GUILD AVE SUITE 107 LODI, CA 95240 (559)341-2018	\$6,643,650 \$6,506,847 \$0	09/07/21 11/30/21 09/08/23 09/02/23	100% 100% COMPLETED
10-SJ-26-17.8/20.5 10-1P4804		SAN JOAQUIN AND CALAVERAS COUNTIES NEAR LINDEN FROM 1.0 MILE WEST OF SANDSTONE CREEK TO 0.1 MILE EAST OF SAVAGE WAY COLD PLANE EXISTING ASPHALT PAVEMENT AND R	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 LODI, CA 95240 (559)341-2018	\$2,955,300 \$2,244,279 \$679,090	03/21/23 04/25/23 10/10/23	71% 76%
10-SJ-88-13.7/14 10-0S7404		IN SAN JOAQUIN AND ALPINE COUNTIES AT VARIOUS LOCATIONS REPLACE DETERIORATED CULVERTS	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 120; CHINO HILLS CA 91709 (951)966-9153	PAWAN GARG	\$4,399,018 \$3,711,254 \$107,909	07/27/21 08/10/21 09/27/23	100% 86%
10-SJ-99-16.4/18.2 10-3A1014 STPL-6210-(013) --() HE13		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE SOUTH OF CREEK BRIDGE TO MAIN STREET OVERCROSSING REPLACEMENT LANDSCAPE	WABO LANDSCAPE & CONSTRUCTION,DAVID ABLE DUCK INC. 726 ALFRED NOBEL DR.; HERCULES CA 94547 (510)741-9226	3663 ARCH ROAD,SUITE 500 STOCKTON, CA 95215 (209)670-9855	\$2,395,575 \$2,244,703 \$46,754	06/03/20 06/26/20 10/02/23	16% 93%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 168  
09/28/23

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-20.1/20.1 10-1N4604		EMERGENCY REPAIR OF FIRE DAMAGED DIVERTING CANAL BRIDGE. SJ-99 PM 20.12 DIRS EFA 10A2300 REPAIR FIR DAMAGED DIVERTING CANAL BRIDGE	CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-0510	TROY SCHEIBER 850 SOUTH GUILD AVENUE LODI, CA 95240 (559)341-2018	\$1,790,000 \$1,476,225 \$0	05/24/21 07/22/21 08/21/23	99% 82%
20.20.201 130							
10-SJ-120-.6/T6.8 10-1C9604		IN AND NEAR MANTECA AND LATHROP, FROM ROUTE 5 TO ROUTE 99; ALSO ON ROUTE 5 AT PM R13.34 AND ON ROUTE 99 AT PM 4.56. INSTALL FIBER UPGRADE EXISTING COMMUNICATION	ECONOLITE SYSTEMS, INC. 1250 N. TUSTIN AVE ANAHEIM CA 92807	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$4,095,185 \$2,907,675 \$0	10/20/21 12/14/21 08/21/23	100% 71%
HB4N							
10-SJ-120-2.3/2.3 10-1R6504		IN SJ CO ON EB SR 120 AT MCKINLEY REPAIR FAILED APPROACH SLABS AND REPAIR DRAINAGE DIRS EFA 10A2563 REPAIR FAILED APPROACH SLABS AND DRAINAGE	GOLDEN STATE BRIDGE INC. 3701 MALLARD DRIVE BENICIA, CA 94510	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON, CA 95215 (209)479-4053	\$485,000 \$496,514 \$0	03/13/23 05/22/23 09/21/23	100% 99% OVER RUN
20.20.201 130							
10-SJ-120-16.7/17.9 10-1N3104		IN SAN JOAQUIN COUNTY IN AND NEAR ESCALON FROM 0.3 MILE EAST OF IRWIN STREET TO 0.3 MILE WEST OF CAMPBELL AVENUE REPLACE AC SURFACING (DIGOUTS),	RE MASON ENGINEERING INC 1195 SHAW AVE #D FRESNO CA 93711	CHRIS HANSON 3663 ARCH ROAD #500 STOCKTON CA 95215 (209)479-4053	\$1,899,325 \$1,858,996 \$0	06/01/22 07/29/22 01/10/23	74% 91%
HM1							
10-SJ-205-1.6/5.2 10-1P5104		SAN JOAQUIN COUNTY IN AND NEAR TRACY FROM 0.2 MILE EAST OF MOUNTAIN HOUSE PARKWAY OVERCROSSING TO 0.1 MILE WEST OF GRANT LINE ROAD COLD PLANE EXISTING PAVEMENT AND RESURFACE	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)720-5483	CHRIS HANSON 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$3,637,498 \$1,882,742 \$0	04/26/23 06/05/23 10/26/23	33% 52%
10-SJ-205-4.6/9 10-1C3304 ACIM-2056-(356)E --()		IN TRACY, WEST OF GRANT LINE ROAD TO EAST OF MACARTHUR DRIVE, INSTALL RAMP METERS AND OTHER INTELLIGENT TRANSPORTATION SYSTEM (ITS INSTALL ITS- PHASE 2	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$17,382,378 \$5,008,742 \$0	04/05/22 05/03/22 07/29/24	22% 29%
HB4N							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 169

09/28/23

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-205-/13.2 10-1C3804 HSIM-205 -(6 )3 --()		SAN JOAQUIN COUNTY IN TRACY AND LATHROP ATVARIOUS LOCATIONS FROM 1.4 MILES WEST OF MOUNTAIN HOUSE PARKWAY OVERCROSSING TO 0.1MILE UPGRADE EXISTING MBGR TO THE MIDWEST GUARD	MIDSTATE BARRIER, INC. 3291 S. HIGHWAY 99 STOCKTON CA 95215		\$4,488,880 \$0 \$0	08/11/23 09/13/23	0% 0%
HB1							
10-SJ-580-12.7/12.7 10-1R3904		IN SJ COUNTY ON 580 AND I-5 AT VARIOUS LOCATIONS REMOVE AND REPLACE DAMAGED BRIDGE DECKS AND TRAFFIC CONTROL DIRS EFA 10A2533 REMOVE AND REPLACE DAMAGED BRIDGE DECK	R. A. NEMETZ CONSTRUCTION CO, CHRIS HANSON INC. P.O. BOX 5306 GALT, CA 95632 (209)744-1001	3663 ARCH ROAD SUITE 500 STOCKTON, CA 95215 (209)479-4053	\$485,000 \$308,908 \$0	01/25/23 03/02/23 09/08/23	100% 64% OVER RUN
20.20.201 130							
10-STA-49-/0 10-1C4004 SNHG-000C-(544)E --()		AT VARIOUS LOCATIONS, FROM SONORA TO DARDANELLE; ON ROUTE 49 IN SONORA (PM PO BOX 30550; 17.6), ON ROUTE 120 NEAR CHINESE CAMP (PM R6.0 TO 11.3) UPGRADE EXISTING METAL BEAM	MIDSTATE BARRIER, INC. STOCKTON CA 95213 (209)944-9565	JUNHAO LIU 19596 MONO WAY SONORA, CA95370 (530)812-7129	\$5,491,170 \$4,516,723 \$333,475	01/10/23 02/09/23 09/22/23	100% 82% OVER RUN
HB1							
10-STA-99-1.5/16 10-1R7704		ON SR 99 IN STA COUNTY BETWEEN PMS R1.5 AND R16 REMOVE DEBRIS, STABILIZE SLOPES, PLACE SLOPE PROTECTION AND TRAFFIC CNTRL DIRS EFA REPAIR STORM DAMAGE	SINCLAIR GENERAL ENGINEERING CONSTRUCTION, INC. P.O. BOX 1453 OAKDALE, CA 95361	HARMINDER DEOL 952 GOODWIN DRIVE RIPON, CA 95355 (209)609-4910	\$385,000 \$0 \$0	03/30/23 05/23/23 09/29/23	0% 0% 0%
20.20.201 130							
10-STA-99-24.0/24.7 10-1H5304 ACNH-P099-(675)E --()		STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF HAMMETT ROAD OVERCROSSING TO 0.3 MILE NORTH OF ROU CONSTRUCT MAINTENANCE VEHICLE PULLOUT AND	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550	FARID, MAGDY 952 GOODWIN DRIVE RIPON CA 95366 (209)607-8786	\$2,341,500 \$1,420,563 \$559,751	04/03/23 04/24/23 10/11/23	84% 60%
10-STA-132-27.1/28.1 10-1G4204 ACST-S132-(052)E --()		STANISLAUS COUNTY IN WATERFORD FROM 0.1 MILE WEST OF REINWAY AVENUE TO 0.1 MILE EAST OF F STREET WIDEN SHOULDER, CONSTRUCT SIDEWALKS, AND I	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520		\$3,090,860 \$0 \$0	03/28/23 04/20/23	0% 0%
HB71							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 170  
09/28/23

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-108-4.3/5.1 10-0Y2104		IN TUOLUMNE COUNTY ON STATE ROUTE 108 WITHIN THE EAST SONORA BYPASS STAGE II LIMITS AT PEACEFUL OAK INTERCHANGE CONSTRUCT EASTBOUND ONRAMP AND	SIERRA MOUNTAIN CONSTRUCTION INC. 13919 MONO WAY, SONORA CA 95370 (209)928-1900	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 LODI CA 95240 (559)341-2018	\$9,362,641 \$9,183,253 \$0	07/17/20 07/28/20 09/15/23 09/15/23	85% 99%  COMPLETED
10-TUO-120-7.2/7.2 10-1R3704		IN TUOLOMNE COUNTY ON RT 120 AT POST MILE 7.25 STABILIZE SLOPE, PLACE SLOP PROTECT, REPAIR DAMAGED CULVERT PIPE DIRS EFA 10A2560 STABILIZE SLOPE	DRM CONSTRUCTION & EXCAVATION, INC. P.O. BOX 57 COPPEROPOLIS, CA 95228	TROY SCHEIBER 850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (559)341-2018	\$585,000 \$331,539 \$0	04/03/23 05/12/23 09/06/23 09/06/23	100%  100% COMPLETED
20.20.201 130							
10-TUO-120-29.0/54 10-1R6804		IN TUOLOMINE CO ON SR 120 BETWEEN PMS 44- 56 STABILIZE ERODED SLOPES AND REPAIR STORM DAMAGED DRAINAGE FACILITIES DIRS EFA 10A2561 STABILIZE SLOPES REPAIR STORM DAMAGE	SIERRA MOUNTAIN CONSTRUCTION, INC. 13919 MONO WAY SONORA, CA 95370	PAWAN GARG 850 S. GUILD AVE. LODI, CA 95240 (209)470-8777	\$985,000 \$853,443 \$0	03/11/23 05/12/23 07/31/23	100%  87% OVER RUN
20.20.201 130							
10-VAR-4-/0 10-1F4004		SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL CMSS, CCTV, TMSS, VCS, RWIS AND FO	TENNYSON ELECTRIC INC. 7275 NATIONAL DR STE A2 LIVERMORE CA 94550	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON (209)479-4053	\$9,394,535 \$1,306,020 \$1,276,570	02/01/23 03/03/23 02/23/24	18%  14%
10-VAR-99-7.4/29.5 10-1N5204		SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS REPAIR APPROACH SLAB AND PLACE POLYESTER C	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)468-8485	DAVID ABLE 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$2,048,005 \$506,821 \$277,510	05/18/23 06/05/23 11/27/23	40%  25%
HM							
10-VAR--/0 10-1P6504		MERCED, SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS PREPARE AND PAINT CONCRETE BRIDGE AREAS AN	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688		\$3,542,010 \$0 \$0	07/21/23 08/16/23	0%  0%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/23

Page 171

09/28/23

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$419,563,524</u>	<b>Completed to Date:</b>	<u>\$263,284,571</u>	<b>Work This Month:</b>	<u>\$16,040,685</u>	

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 172

09/28/23

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-3.7/48 11-2N1644		IMPERIAL COUNTY AT VARIOUS LOCATIONS FROM 0.7 MILE EAST OF MOUNTAIN SPRINGS ROAD UNDERCROSSING TO 0.2 MILE EAST OF ROUTE 7/8 SEPAR MICROSURFACING, COLD PLANE, RHMA, PAVEMENT	CALMEX ENGINEERING INC. 2750 LILAC AVE  BLOOMINGTON CA 92316	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$4,151,287 \$0 \$0	05/19/23 06/16/23 12/31/23	0% 0%
11-IMP-8-32.4/46.1 11-412004 ACNH-X025-(030)E --()		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS. ROADSIDE SAFETY IMPROVEMENTS	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE STREET;  RIVERSIDE CA 92509 (909)342-8447	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$4,697,600 \$1,458,264 \$553,947	02/15/23 03/15/23 02/29/24	52% 31%
11-IMP-8-96.8/96.8 11-430494 BLIM-008 -(113)E --()		IN IMPERIAL COUNTY NEAR WINTERHAVEN, AT COLORADO RIVER VIADUCT BRIDGE NO. 58-0312R/L. PATCH SPALLS, POLYESTER DECK OVERLAY, HINGE BRIDGE REHABILITATION	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE SUITE 20 IRVINE CA 92618 (949)328-9758	TAN CAO 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,870,063 \$7,142,444 \$0	09/01/22 09/27/22 12/29/23	90% 92%
11-IMP-98-32.1/32.5 11-080284 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. WIDENING SR-98 HIGHWAY FROM 4 LANES	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,246,161 \$1,272,124 \$0	12/04/20 12/24/20 03/30/23	25% 18%
11-IMP-98-32.1/32.5 11-0802A4 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. PLACE HMA, MINOR CONCRETE, MOD DRAINAGE	RAL INVESTMENT CORPORATION DBASILVERSTRAND CONSTRUCTION 10065 OLD GROVE RD, #200 SAN DIEGO CA 92131 (858)444-1963	DANIEL HERNANDEZ- DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$6,779,213 \$3,315,877 \$204,609	09/28/22 10/31/22 12/29/23	90% 49%
11-IMP-186-/2.1 11-2N1164		IMPERIAL COUNTY AT ANDRADE FROM MEXICO BORDER TO ROUTE 186/8 SEPARATION COLD PLANE, SAMI, RHMA-G AND PAVEMENT MARK	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET  LAKESIDE CA 92040	DANIEL HERNANDEZ 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$2,324,008 \$1,873,413 \$117,610	06/09/22 06/30/22 09/29/23	100% 85%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 173  
09/28/23

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-.2/15.2 11-427504 B1ST-000C-(526)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL FIBER OPTIC LINE.	HMS CONSTRUCTION, INC. 2885 SCOTT STREET;  VISTA CA 92081 (760)727-9808	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)554-7675	\$19,548,318 \$19,007,697 \$28,952	03/11/21 04/08/21 10/31/23	100% 98%  OVER RUN
11-SD-5-.3/72.1 11-429704 ACST-X073-(140)E --()		IN SAN DIEGO COUNTY, AT VARIOUS LOCATIONS. REPAIR AND INSTALL VEHICLE	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR.;  VISTA CA 92081 (619)460-6060	GENARO GENEL-TRUJILLO 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1376	\$7,727,407 \$7,275,180 \$9,596	10/19/20 11/20/20 12/29/23	60% 94%
11-SD-5-.3/5 11-430674 ACST-X073-(150)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONVERT POTABLE IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD;  WILDOMAR CA 92595 (951)245-1686	JOE IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$12,388,288 \$10,392,951 \$257,313	01/28/22 03/16/22 07/07/26	0% 0%  PLANT EST SATIS
11-SD-5-.9/0 11-4C0034		SAN DIEGO COUNTY IN SAN YSIDRO AT THE ROUTE 5/805 SEPARATION REPLACE GATEWAY SIGN, INSTALL LANDSCAPE, H	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET  LAKESIDE CA 92040	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)701-0385	\$1,597,009 \$7,300 \$7,300	06/16/23 07/05/23 02/11/25	0% 0%
11-SD-5-1.0/72.4 11-2N0914		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS RESTRIPE PAVEMENT DELINEATION AT	APPLY-A-LINE, LLC 175 ROY RD SW BLDG C;  PACIFIC WA 98047 (253)299-1200	DAVID TIMMS 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8704	\$4,996,231 \$4,681,155 \$0	04/25/22 06/08/22 09/30/23	99% 92%  SUSPENDED
11-SD-5-2.3/14 11-418104 ACST-X073-(142)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT CURB RAMPS	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA 104  SAN DIEGO CA 92154 (858)860-5300	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$2,737,873 \$2,216,921 \$0	10/08/20 12/02/20 10/31/23	100% 81%  OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 174  
09/28/23

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-12.8/13.2 11-4C0044		SAN DIEGO COUNTY IN SAN DIEGO FROM 32ND STREET OVERCROSSING TO 0.1 MILE SOUTH OF 28TH STREET OVERCROSSING CONSTRUCT NON-MOTORIZED PATHWAY, PRIVACY W	LB CIVIL CONSTRUCTION, INC. 324 EAST VALLEY PARKWAY  SAN DIEGO CA 92025	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1384	\$2,548,874 \$2,121,618 \$129,184	11/29/22 12/22/22 11/01/23	83% 82%
11-SD-5-29.1/30.5 11-2T3404 RSTP-6211-(137)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE SOUTH OF GENESEE AVENUE OVERCROSSING TO SORRENTO VIADUCT EXTENDED PLANT ESTABLISHMENT WITH	PACIFIC RESTORATION GROUP, INC. 325 E ELLIS AVENUE  PERRIS CA 92570 (951)457-4118	IRION, JOSEPH 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (619)778-8045	\$1,858,111 \$1,815,415 \$0	06/03/19 06/20/19 09/15/23	0% 0%  PLANT EST SATIS
11-SD-5-30.0/34.3 11-426504		SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE SOUTH OF SORRENTO VIADUCT TO 0.2 MILE NORTH OF DEL MAR HEIGHTS ROAD OVERCROSSING CONSTRUCT BIKE PATH, HMA, FIBER OPTIC, LAN	MONTANO PIPELINE INC 231 FOURTH AVE  CHULA VISTA CA 91910	GENARO GENEL 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$6,245,024 \$1,013,192 \$861,850	03/23/23 04/25/23 04/03/25	5% 16%
11-SD-5-31.8/32.2 11-422004		IN SAN DIEGO COUNTY, FROM CARMEL MOUNTAIN ROAD UNDERCROSSING TO 0.4 MILE NORTH AND AT 0.1 MILE SOUTH OF CARMEL VALLEY ROAD STORMWATER MITIGATION/ DETENTION	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD;  WILDOMAR CA 92595 (951)245-1686	JOSEPH IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$598,622 \$495,257 \$1,946	09/24/21 10/19/21 02/24/25	0% 0%  PLANT EST SATIS
11-SD-5-34.7/36.3 11-2E1544		IN SDC IN SD FROM 0.6 MILE NORTH OF DEL MAR HEIGHTS RD OVERCROSSING TO VILLA DE LA VALLE UNDERXING. TO LOWER EXISTING ELEVATIONS AT THE	MARATHON CONSTRUCTION CORPORATION 10108 RIVERFORD RD  CA, LAKESIDE 92040 (619)276-4401	JARED CORBITT 990 HIGHLAND DR. #308 SOLANA BEACH CA 92075 (858)220-3986	\$68,849,032 \$43,256,048 \$1,647,111	12/10/21 12/21/21 08/09/29	22% 63%
11-SD-5-34.9/35.1 11-417504		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.8 TO 1.0 MILE NORTH OF DEL MAR HEIGHTS ROAD OVERCROSSING ENHANCEMENTS TO DETENTION BASIN AND	HAZARD CONSTRUCTION COMPANY 10529 VINE STREET;  LAKESIDE CA 92040 (858)587-3600	GENARO GENEL 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1376	\$1,303,925 \$1,237,596 \$725	05/12/20 06/09/20 12/12/23	93% 100%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 175  
09/28/23

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-37.4/52.6 11-2T35U4		IN CITY OF CARLSBAD FROM PALOMAR AIRPORT RD TO SR78 CONSTRUCT ONE HOV LANE IN EACH	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 12121 SCRIPPS SUMMIT DR. #400 SAN DIEGO, CA 92131 (760)637-0654	BRIAN HADLEY 1525 FARADAY AVE #110 CARSBAD, CA 92008 (858)518-3505	\$62,987,480 \$57,485,662 \$1,935,736	09/07/21 10/04/21 07/02/24	100% 89% OVER RUN
11-SD-5-38.4/47.3 11-2T2184 6211-130 -( ) --()		IN SAN DIEGO COUNTY IN ENCINITAS AND CARLSBAD FROM SAN ELIJO LAGOON BRIDGE TO 0.3 MILE NORTH OF PALOMAR AIRPORT ROAD OVERCROSSING CONSTRUCT HOV LANES, ITS ELEMENTS,	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 12121 SCRIPPS SUMMIT DR #400 SAN DIEGO, CA 92131 (760)637-0654	PAK, YONG 3089 MANCHESTER AVE CARDIFF, CA 92007 (858)688-1481	\$243,902,785 \$238,545,725 \$172,792	10/29/18 10/29/18 10/31/23	73% 98%
11-SD-5-47.9/58.5 11-2N0874		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. BRIDGE PRESERVATION	J. FRANCIS COMPANY 16197 KRAMERIA AVE.; RIVERSIDE CA 92504 (951)776-9100	DAVID TIMMS 4050 TAYLOR ST SAN DIEGO CA 92110 (858)518-8704	\$2,907,986 \$2,578,411 \$0	05/27/22 06/16/22 09/11/23	91% 88% SUSPENDED
11-SD-5-55.6/70 11-430014 SIMG- 005-(990)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE AT VARIOUS LOCATIONS FROM FALLBROOK JUNCTION OVERHEAD TO 1.0 MILE SOUTH OF SAN ONOFRE CREEK BRI INSTALL HIGH TENSION CABLE BARRIER	ATRAL INVESTMENT CORPORATION 10065 OLD GROVE ROAD STE 200; SAN DIEGO CA 92131 (619)368-3186	GENARO GENEL 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1376	\$6,254,402 \$6,020,298 \$3,300	10/19/21 11/23/21 02/20/24	72% 99%
11-SD-8-3.0/8.3 11-427104 ACIM-008 -(1 )3 --()		SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM MISSION CENTER ROAD OVERCROSSING TO COLLEGE AVENUE OVERCROSSING MODIFY SIGNAL & LIGHTING SYSTEMS & REPLACE	FEC FUTURE CONTRACTORS AND ENGINEERS INC 7700 IRVINE CENTER DR SUITE 8 IRVINE CA	ALBERT LABRADOR 1463 BROADWAY AVENUE EL CAJON CA 92021 (619)954-8575	\$4,024,016 \$314,541 \$314,541	04/12/23 04/28/23 05/20/24	9% 8%
11-SD-8-5.6/17.4 11-430604 HSIM-X073-(149)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 8 AT 15/8 SEPARATION AND ON ROUTE 805 AT NORTHBOUND 805 TO EASTBOUND 8 CONNECTOR. PLACE HIGH FRICTION SURFACE	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	GENARO GENEL 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$1,377,507 \$1,352,509 \$557	11/16/21 12/21/21 09/29/23	75% 98%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 176

09/28/23

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-12.9/14.6 11-430434 BLIM-008 -(330)E --()		IN SAN DIEGO COUNTY IN LA MESA AND EL GRIFFITH COMPANY CAJON FROM 0.1 MILE WEST OF GROSSMONT 10660 SCRIPPS RANCH BLVD.; BOULEVARD OVERCROSSING TO WEST MAIN STREET OVERCROSSIN BRIDGE REHABILITATION	SAN DIEGO CA 92123 (760)224-0889	JANELLE CLANTON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1418	\$18,406,346 \$3,755,117 \$213,706	07/16/22 08/19/22 01/29/25	48% 22%
11-SD-8-13.4/20.4 11-4116U4 ACIM-008 -(328)E --()		IN SAN DIEGO COUNTY IN EL CAJON AT VARIOUS LOCATIONS FROM 0.5 MILE EAST OF GROSSMONT BLVD OVERCROSSING TO 0.4 MILE EAST OF LOS CO MVP PULLOUTS BEYOND GORE AREAS,	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA'S; SAN DIEGO CA 92154 (855)860-5300	MIYOKO NAKAJIMA 1463 BROADWAY EL CAJON, CA 92921 (858)688-1531	\$4,017,194 \$3,678,284 \$0	08/30/21 10/19/21 08/30/23	97% 91%
11-SD-8-23.0/61.3 11-422104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.7 MILE WEST OF FLINN SPRINGS ROAD UNDERCROSSING TO 0.2 MILE EAST OF CRESTWOOD ROA CULVERT REHABILITATION	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	ALBERT LABRADOR 1463 BROADWAY EL CAJON, CA 92921 (858)688-1497	\$5,819,165 \$5,145,839 \$50,096	01/27/22 02/23/22 02/22/24	71% 88%
11-SD-8-29.2/43.1 11-2N1094		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROMWEST VICTORIA DRIVE OVERCROSSING TO CORTE MADERA ROAD UNDERCROSSING UNDERCROSIING. POLYESTER CONCRETE OVERLAY, METHACRYLATE,	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	BENJAMIN HANEY 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)518-8709	\$762,508 \$640,121 \$111,469	05/30/23 06/26/23 11/02/23	63% 82%
11-SD-8-31.8/41.7 11-423704 ACIM-008 -(068)E --()		IN SAN DIEGO COUNTY NEAR ALPINE FROM VIEJAS CREEK BRIDGE TO PINE VALLEY CREEK BRIDGE PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1028	ALBERT LABRADOR 1463 BROADWAY EL CAJON, CA 92921 (619)954-8575	\$43,263,413 \$20,008,810 \$1,571,458	04/01/22 05/03/22 05/02/24	62% 46%
11-SD-8-61.0/68 11-2N1654		SAN DIEGO COUNTY NEAR BOULEVARD FROM 0.1 MILE WEST OF CRESTWOOD ROAD UNDERCROSSING TO 0.2 MILE EAST OF MCCAIN VALLEY ROAD UNDERCRO PLACE RHMA-G(BWC) OVERLAY, PAVEMENT MARKIN	MARTIN MARIETTA SAN DIEGO AGGREGATES LLC DBA ATP GENERAENGINEERING CONTRACTORS 4211 PONDEROSA AVE STE C SAN DIEGO CA 92123	FAHAD MASUD 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)403-2596	\$6,905,735 \$87,898 \$87,898	06/05/23 06/26/23 12/21/23	11% 1%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 177  
09/28/23

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-11-.6/2.7 11-056374		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT 0.2 MILE WEST OF SANYO AVENUE UNDERCROSSING TO 1.2 MILE EAST OF ENRICO FERMI DRIVE OVERCROSS CONSTRUCT INTERCHANGE AT SIEMPRE	AT SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD; RIVERSIDE CA 92509 (951)684-5360	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)554-7675	\$18,212,001 \$17,345,791 \$0	02/16/21 03/30/21 09/29/23	99% 98% SUSPENDED
11-SD-11-2.7/2.7 11-056394 ACCB-P011-(009)E --()		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT 1.9 MILES EAST OF SANYO AVENUE UNDERCROSSING OTAY MESA EAST PORT OF ENTRY SITE	RAL INVESTMENT CORPORATION 10065 OLD GROVE ROAD STE 200; SAN DIEGO CA 92131 (858)444-1963	MICHAEL CHARAK 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1495	\$30,823,937 \$10,480,384 \$101,876	07/18/22 08/19/22 02/20/24	64% 34%
11-SD-15-31.3/37.1 11-430514 ACSB-0154-(210)E --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM 0.2 MILE SOUTH OF ROUTE 15/78 SEPARATON TO 0.5 MILE NORTH OF DEER SPRINGS ROAD OVE MAINLINE PAVEMENT REHABILITATION,	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	JASON ALSHEIKH 871 N BROADWAY ESCONDIDO, CA 92025 (858)688-1473	\$46,847,256 \$20,238,561 \$1,587,561	05/27/22 06/27/22 12/13/24	54% 43%
11-SD-52-.4/5.5 11-411804 ACNH-X073-(148)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT MAINTENANCE MVPS, PAVE	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA'S; SAN DIEGO CA 92154 (855)860-5300	GENARO GENEL-TRUJILLO 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$3,320,201 \$3,227,912 \$5,620	10/21/21 11/24/21 09/30/23	100% 98% OVER RUN
11-SD-54-/6.4 11-424804 ACNH-P054-(009)E --()		SAN DIEGO COUNTY IN AND NEAR SAN DIEGO, NATIONAL CITY AND CHULA VISTA FROM ROUTE 54/5 SEPARATION TO 0.4 MILE EAST OF SWEETWATER RO MICRO-SURFACING, ISR, BRIDGE DECK REPAIR,	HAZARD CONSTRUCTION ENGR LLC 10529 VINE STREET LAKESIDE CA 92040	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY CA 91977 (619)602-0333	\$17,092,328 \$153,485 \$153,485	05/30/23 07/05/23 12/26/24	2% 1%
11-SD-67-6.0/24.4 11-430564		IN SAN DIEGO COUNTY NEAR LAKESIDE AND RAMONA FROM 0.2 MILE NORTH OF SAN DIEGO RIVER BRIDGE TO ROUTE 78 JUNCTION RUBBERIZED HOT MIX ASPHALT (RHMA)	HANSON AGGREGATES PACIFIC SOUTHWEST LLC. DBA ATP GENERAL ENGINEERING CONTRAC 4211 PONDEROSA AVENUE, STE C; SAN DIEGO CA 92123 (619)777-8100	VICTOR MERCADO 2863 CARMEL VALLEY ROAD DEL MAR, CA 92104 (858)688-1597	\$38,685,951 \$30,621,013 \$3,855,259	03/01/22 04/21/22 02/22/24	71% 79%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 178  
09/28/23

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-78-.3/16 11-422304 BINH-P078-(121)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF ROUTE 78/5 SEPARATION TO 0.5 MILE WEST OF ROUTE 15/78 SEPARATION CULVERT REPLACEMENT - REHAB	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	RAMESH NARAHARI 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1444	\$13,880,071 \$4,789,971 \$436,083	10/28/22 12/01/22 07/19/25	24% 35%
11-SD-79-44.7/53 11-2N1664		SAN DIEGO COUNTY NEAR SUNSHINE SUMMIT FROM 1.2 MILES NORTH OF ACORN CREEK BRIDGE TO RIVERSIDE COUNTY LINE COLD PLANE, RHMA OVERLAY, PAVEMENT MARKING	MARTIN MARIETTA SAN DIEGO AGGREGATES LLC DBA ATP GENERAL ENGINEERING CONTRACTORS 4211 PONDEROSA AVE STE C SAN DIEGO CA 92123	BENJAMIN HANEY 4050 TAYLOR STREET SAN DIEGO CA 92110 (858)518-8709	\$2,889,641 \$112,963 \$112,963	05/18/23 06/26/23 11/15/23	24% 4%
11-SD-94-4.4/7.3 11-412204 ACNH-P094-(068)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF 47TH STREET OVERCROSSING TO 0.6 MILE ROADSIDE WORKER SAFETY	PAL GENERAL ENGINEERING INC 10675 TREENA ST; SAN DIEGO CA 92131 (855)860-5300	MICHAEL STEWART 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1572	\$2,251,805 \$2,077,055 \$0	04/15/21 05/07/21 10/31/23	49% 94%
11-SD-94-9.8/10.6 11-423804 ACNH-X073-(151) --()		IN SAN DIEGO CO ON RTE 94 FROM E94/N125 SEP IN LEMON GROVE TO 0.1 MI E/O SPRING ST UC IN LA MESA AND ON RTE 125 FR 0.6 MI S/O SPRI REHABILITATE PAVEMENT BY GRINDING	GRIFFITH COMPANY 12200 BLOOMFIELD AVE.; SANTA FE SPRINGS CA 90670 (562)929-1128	SULTAN GHAZIALAM 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$27,788,388 \$8,666,489 \$1,077,856	04/27/22 05/20/22 03/31/25	30% 31% SUSPENDED
11-SD-94-14.9/29.2 11-2N1194		SAN DIEGO COUNTY NEAR JAMUL FROM JUNCTION ROUTE 54/94 TO 0.7 MILE EAST OF DULZURA CREEK MICROSURFACING, RUMBLE STRIP, PAVEMENT MAR	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691	MICHAEL STEWART 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1572	\$4,303,188 \$167,180 \$167,180	05/18/23 06/19/23 12/31/23	32% 4%
11-SD-94-39.0/49.9 11-2N1214		SAN DIEGO NEAR POTRERO AND CANYON CITY FROM JUNCTION ROUTE 188 TO 3 MILES EAST OF CAMPO CREEK BRIDGE (BR NO. 57-0118) MICROSURFACING, SHOULDER BACKING, RUMBLE S	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691	FAHAD MASUD 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)403-2596	\$2,508,384 \$1,367,425 \$1,052,494	06/06/23 06/26/23 10/18/23	64% 55%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 179  
09/28/23

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-125-9.6/13.2 11-411404 ACNH-P125-(020)E --() HA		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE FROM 0.1 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO ROUTE 94/125 SEPARATION ROADSIDE SAFETY IMPROVEMENTS.	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, SUITE 140; IRVINE CA 92618 (949)299-1400	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$3,186,724 \$672,143 \$0	08/11/21 09/14/21 06/19/23	16% 21%
11-SD-125-9.6/13.2 11-4114A4 ACNH-P125-(020)E --() HA		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE FROM 0.1 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO ROUTE 94/125 SEPARATION ROADSIDE SAFETY IMPROVEMENTS.	HAZARD CONSTRUCTION ENGR LLC 10529 VINE ST LAKESIDE CA 92040 (858)587-3600	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$3,276,061 \$1,321,943 \$175,544	10/06/22 10/06/22 12/18/24	62% 40%
11-SD-125-/1.1 11-288834		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO AT ROUTE 11/125/905 SEPARATION CONSTRUCT ROUTE 125/905 SOUTHBOUND	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DR.#400 SAN DIEGO CA 92131 (760)916-9100	COVARRUBIAS, CARLOS 5377 OTAY MESA RD SAN DIEGO,CA 92154 (619)760-7875	\$18,247,086 \$18,091,081 \$0	07/28/20 08/27/20 01/08/24	100% 98%
11-SD-805-3.4/5.1 11-428704 ACIM-8051-(641)E --() PLANT EST SATIS		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.3 MILE SOUTH OF MAIN STREET UNDERCROSSING TO PALOMAR STREET OVERCROSSING CONVERSION FROM POTABLE WATER TO	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	SRESOVICH, RYAN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)688-1433	\$1,482,570 \$1,417,210 \$4,990	10/01/21 10/19/21 01/23/24	0% 0%
11-SD-805-3.5/13.9 11-429004 ACIM-805 -(1 )6 --() MODIFY SIGNAL & LIGHTING SYSTEMS & REPLACE		SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF MAIN STREET UNDERCROSSING TO HOME AVENUE UNDERCROSSING UNDERCROSSING.	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DRIVE VISTA CA 92081	GUS SILVA 1463 BROADWAY EL CAJON CA 92921 (858)688-1531	\$6,350,500 \$0 \$0	05/19/23 06/16/23 01/31/25	0% 0%
11-SD-805-20.7/23.5 11-411504 ACIM-805 -(642)E --() HA		IN SAN DIEGO COUNTY IN SAN DIEGO, AT VARIOUS LOCATIONS, FROM LINDA VISTA ROAD OVERCROSSING TO ROUTE 805/52 SEPARATION RELOCATE APPURTENANCES; ADD	MONTANO PIPELINE INC 231 FOURTH AVE; CHULA VISTA CA 91910 (619)838-6848	GUS SILVA 1463 BROADWAY EL CAJON, CA 92921 (858)688-1531	\$6,046,966 \$5,661,921 \$102,221	04/27/22 06/27/22 09/23/24	39% 94%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 180  
09/28/23

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-905-6.4/10.1 11-431064 ACNH-P905-(023)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE WEST OF CALIENTE AVENUE OVERCROSSING TO 0.4 MILE EAST OF LA MEDIA ROAD UNDERCROSSI CONSTRUCT SR-905 LANDSCAPING AT	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	KARL HARTLINE 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1366	\$4,364,403 \$3,732,933 \$112,372	07/11/22 08/02/22 12/31/25	100% 85%
11-SD-905-12.0/12 11-430644 ACNH-P905-(025)E --()		SAN DIEGO COUNTY NEAR SAN DIEGO AT OTAY MESA COMMERCIAL VEHICLE ENFORCEMENT FACILITY CONSTRUCT WEIGH-IN-MOTION FACILITY, CRCP,	SEMA CONSTRUCTION 42690 RIO NEDO SUITE G TEMECULA CA 92590	DANIELA GOMEZ 5377 OTAY MESA RD SAN DIEGO, CA 92154 (858)688-1414	\$6,366,727 \$2,740,389 \$569,543	10/28/22 11/18/22 01/23/25	32% 43%
11-VAR-8-0/00 11-430444 BLST-X025-(031)E --()		IMPERIAL COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES, CONCRETE BARRIERS, T	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504	KARL HARTLINE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (858)688-1366	\$7,640,613 \$2,293,321 \$304,240	12/22/22 01/18/23 06/30/24	37% 30%
11-VAR-15-27.7/30.8 11-2N1414		SAN DIEGO COUNTY AT VARIOUS LOCATIONS PLACE METHACRYLATE, POLYESTER CONCRETE, JO	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	BENJAMIN HANEY 4050 TAYLOR STREET SAN DIEGO CA 92110 (858)518-8709	\$2,833,328 \$280,998 \$68,460	05/26/23 06/26/23 12/29/23	39% 10%
11-VAR-52-1.3/16.3 11-2N1444		SAN DIEGO COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, METHACRYLATE,	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	BENJAMIN HANEY 4050 TAYLOR STREET SAN DIEGO CA 92110, (858)518-8709	\$3,158,098 \$2,398,253 \$543,419	05/30/23 06/27/23 05/03/24	22% 75%
11-VAR-805-.2/14.6 11-2N1204		SAN DIEGO COUNTY AT VARIOUS LOCATIONS MICRO-SURFACING, COLD PLANE, OVERLAY, STRI	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	MICHAEL STEWART 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1572	\$2,588,578 \$1,044,587 \$707,931	05/19/23 06/19/23 09/30/23	94% 40%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 181  
09/28/23

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-VAR-805-.5/26.1 11-2N1624		IMPERIAL AND SAN DIEGO COUNTIES AT VARIOUSLOCATIONS PAVEMENT DELINEATION AND MARKING.	STERND AHL ENTERPRISES LLC 11861 BRANFORD STREET SUN VALLEY CA 91352	BENJAMIN HANEY 4050 TAYLOR STREET SAN DIEGO CA 92110 (858)518-8709	\$2,303,522 \$1,122,328 \$632,328	05/25/23 06/19/23 10/02/23	87% 49%

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$840,543,910</u>	<b>Completed to Date:</b>	<u>\$588,221,001</u>	<b>Work This Month:</b>	<u>\$20,053,120</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 182

09/28/23

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-.1/.9 12-0Q9904 ACNH-P001-(690)E --()		ORANGE COUNTY IN DANA POINT AND SAN JUAN CAPISTRANO FROM CAMINO LAS RAMBLAS UNDERCROSSING TO 0.1 MILE WEST OF DOHENY PARK ROAD UND PLANTING, IRRIGATION, ROCK BLANKET, GRAVEL	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780	JOUBEEN, JAY/CE- WARE, E 4 VENTURE #150 IRVINE, CA 92618 (949)279-8638	\$3,876,586 \$0 \$0	08/16/23 09/06/23	0% 0%
12-ORA-1-4.9/5.5 12-0H1504  HA22		IN ORANGE COUNTY, IN LAGUNA BEACH AND SPECTRUM CONSTRUCTION GROUP, NEWPORT BEACH, ON RTE 001 FROM 1,000 FEET SOUTH OF VISTA DEL SOL TO MOSS STREET; AND FROM LE REHABILITATE PAVEMENT (CAPM)	INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	HONG, JOHN 3251 1/4 UNIVERSITY DRIVE,T#1 IRVINE CA 92612 (949)279-8741	\$6,546,698 \$6,468,382 \$0	09/11/20 09/24/20 04/29/22	100% 95% OVER RUN
12-ORA-1-4.9/5.5 12-0H15A4  HA22		IN ORANGE COUNTY, IN LAGUNA BEACH AND NEWPORT BEACH FROM 0.2 MILE SOUTH OF VISTA DEL SOL TO 7TH AVENUE AND FROM LEDROIT STREET TO COLD PLANCE AC, RHMA-G PAVING, AND CURB RA	AWI BUILDERS, INC. 7831 PARAMOUNT BLVD. PICO RIVERA CA 90660	KIM, STEVEN 15700 TUSTIN VILLAGE, #2 TUSTIN, CA 92780 (949)279-8741	\$630,223 \$191,660 \$191,660	11/28/22 11/28/22 12/26/23	15% 30%
12-ORA-1-5.5/7.9 12-0P69U4 ACST-P001-(680)E --()		ORANGE COUNTY IN LAGUNA BEACH FROM 7TH AVENUE TO RUBY STREET RECONSTRUCT CURB RAMPS AND COLD PLANE PAVE	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670		\$16,163,520 \$0 \$0	04/20/23 06/08/23	0% 0%
12-ORA-1-7.9/10.5 12-0M82C4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED LAGUNA BEACH PAVING	SULLY-MILLER CONTRACTING CO. PACIFIC 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8625	\$13,413,657 \$3,010,410 \$175,587	12/13/22 12/13/22 01/02/25	21% 22%
12-ORA-1-7.9/10.5 12-0M82U4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED UPGRADE SIDEWALK TO AMERICANS WITH	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BERRIOS, JOSE/CE- ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8502	\$9,668,673 \$1,218,562 \$0	01/26/21 02/18/21 06/01/23	30% 13%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 183  
09/28/23

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-13.0/33.7 12-0P68U4 ACST- P00-(682)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS FROM CRYSTAL HEIGHTS DRIVE TO LOS ANGELES/ORANGE COUNTY LINE COLD PLANE, PLACE RHMA AND MODIFY CURB RAM	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	BLANCO, CHRIS/CE- RAVA., M. 4 VENTURE STE 150 IRVINE, CA 92618 (949)279-5460	\$36,829,576 \$0 \$0	07/12/23 08/23/23 02/18/25	0% 0%
12-ORA-1-17.4/21.5 12-0R4104 ACNH-P001-(683)E --()		ORANGE COUNTY IN NEWPORT BEACH FROM JAMBOREE ROAD TO SANTA ANA RIVER BRIDGE COLD PLANE AC AND PLACE RHMA-G.	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	RAVANIPOUR, MOHAMMAD 4 VENTURE, STE 150 IRVINE, CA 92618 (949)279-8407	\$10,440,096 \$58,000 \$58,000	09/27/22 10/14/22 02/15/24	4% 1%
12-ORA-5-.6/43 12-0P42U4 ACNH-X059-(083)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL & MODIFY ITS ELEMENTS	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD; CORONA CA 92883 (951)682-2982	KATTAO, BIBARS 3350 E. BIRCH STREET, STE 250 BREA, CA 02821 (949)279-8801	\$17,770,767 \$11,529,441 \$348,987	09/15/20 10/02/20 06/20/24	74% 65%
12-ORA-5-3.3/3.3 12-0P7004		IN ORANGE COUNTY IN SAN CLEMENTE AT AVENIDA PICO UNDERCROSSING DRAINAGE RESTORATION AT THE SEGUNDA	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92708 (951)529-7048	\$2,811,510 \$2,789,211 \$3,640	10/26/20 11/17/20 05/08/24	77% 98%
12-ORA-5-5.3/7.3 12-0S1704 HSIM-0052-(039)E --()		ORANGE COUNTY FROM 0.5 MILE SOUTH OF CAMINO DE ESTRELLA IN SAN CLEMENTE TO 0.5 MILE NORTH OF ROUTE 1 IN SAN JUAN CAPISTRANO REPLACE MEDIAN CONCRETE BARRIER AND INSTAL	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706		\$4,801,390 \$0 \$0	07/18/23 08/11/23	0% 0%
12-ORA-5-5.8/30.3 12-0Q9304 ACNH-X059-(085)E --()		IN ORANGE COUNTY ON ROUTES 5, 133 AND 241 AT VARIOUS LOCATIONS REHABILITATE 25 BRIDGES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	BLANCO, CHRIS/CE-MAJID RAVA. 4 VENTURE SUITE 150 IRVINCE, CA 92618 (949)279-4560	\$14,759,041 \$5,922,262 \$382,019	05/09/22 06/21/22 03/22/24	61% 39%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 184  
09/28/23

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-12.4/14.5 12-0K0214 ACIM-0052-(019)S L607-1 10-(STP)L 12 0-21-()		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AND MISSION VIEJO FROM 0.5 MILE SOUTH OF AVERY PKWY UC TO 0.8 MILE NORTH OF CROWN VALLEY ADD ONE LANE IN EACH DIRECTION	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	RAMADAN, KIFAH 12 CALLE CARMELITA SAN CLEMENTE, CA 92673 (949)279-8435	\$114,353,087 \$95,649,627 \$2,269,982	12/20/19 01/15/20 11/26/24	74% 83%
12-ORA-5-14.5/17.1 12-0K0224 TPLN-6212-(022)N --()		IN ORA CO, IN MISSION VIEJO AND LAGUNA HILLS, ON ROUTE 5 FROM 0.7 MILE S OF OSO PKWY TO 0.3 MILE S OF ALICIA PKWY OC ADD ONE LANE IN EACH DIRECTION	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DRIVE SUITE 400 SAN DIEGO CA 92123 (213)305-4181	HONG, JOHN 27261 LAS RAMBLAS RD, STE 160 MISSION VIEJO, CA 92691 (949)279-8741	\$145,036,799 \$129,104,372 \$1,969,507	03/05/19 04/04/19 08/26/24	65% 89%
12-ORA-5-17.1/18.9 12-0K0234 TPLN-6212-(024) --()		IN ORA CO IN MISSION VIEJO, LAGUNA WOODS AND LAKE FOREST FROM 0.4 MILE SOUTH OF ALICIA PARKWAY OC TO 0.2 MILE NORTH OF EL TORO ROA WIDEN FREEWAY AND BRIDGES,	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVENUE IRVINE CA 92612 (703)216-1395	NGUYEN, IRVIN 320 GODDARD WAY SUITE 125 IRVINE, CA 92618 (949)289-3551	\$95,930,920 \$68,359,395 \$3,884,477	09/23/20 10/13/20 11/21/24	55% 71%
12-ORA-5-26.6/26.6 12-0S7704		ORANGE COUNTY IN IRVINE AT CULVER DRIVE UNDERCROSSING INSTALL CLASS 2 BIKE LANES, WIDEN PVM, MO	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR.#186 PLACENTIA CA CA 92870 (714)573-4599	EZZEDINE, M./CE- LUNA,F. 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$869,124 \$516,936 \$26,320	06/13/22 07/11/22 10/13/23	79% 57%
12-ORA-5-29.6/29.6 12-0J34U4 ACNH-X059-(084)E --()		IN ORANGE COUNTY IN IRVINE, SANTA ANA, AND TUSTIN ON RTE 5 AT NEWPORT AVE UNDERCROSSING AND ON RTE 55 FROM 0.4 MI NORTH OF RTE 55 CONSTRUCT NORTHBOUND AUXILIARY LANE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	WU, ADRIAN 1221 E. DYER ROAD, SUITE #265 SANTA ANA, CA 92705 (949)279-8488	\$196,400,492 \$35,139,473 \$1,699,437	05/27/22 06/16/22 08/13/27	20% 18%
12-ORA-5-29.6/33.2 12-0T3304		IN ORANGE COUNTY IN SANTA ANA AND TUSTIN ON ROUTE 5 FROM NEWPORT AVE TO MAIN STREET INSTALL CLEAN CALIFORNIA	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE; TUSTIN CA 92780 (714)641-4730	WU, ROBERT/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8804	\$1,938,817 \$1,792,701 \$1,314	09/27/22 10/19/22 10/20/23	57% 92%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 185  
09/28/23

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-33.7/35.4 12-0R7504 ACIM-0052-(040)0 --()		ORANGE COUNTY IN ORANGE AND SANTA ANA FROM 0.3 MILE SOUTH OF ROUTE 5/22 SEPARATION TO 0.2 MILE NORTH OF STATE COLLEGE BOULEVARD UNDER PLACE HMA, JPCP, INSTALL SIGN STRUCTURE, A	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WEST IRVINE CA 92606 (949)252-0441	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$2,813,348 \$0 \$0	08/15/23 09/14/23 05/08/25	0% 0%
12-ORA-5-38.5/41.6 12-0P9204 ACIM-0052-(029)E --()		IN ORANGE COUNTY IN ANAHEIM FROM SANTA ANA STREET OC TO 0.5 MILE NORTH OF LA PALMA AVE OC RELOCATE FACILITIES AWAY FROM	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN CA 92780 (714)641-4730	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (562)449-7999	\$1,325,795 \$1,276,603 \$6,400	04/21/22 05/16/22 09/11/24	50% 96%
12-ORA-5-41.8/41.8 12-0S3904		ORANGE COUNTY IN FULLERTON AT NORTHBOUND MAGNOLIA AVENUE OFF-RAMP PLACE RHMA & HIGH FRICTION SURFACE TREATMENT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WEST IRVINE CA 92606 (949)252-0441	BERRIOS, JOSE/CE- RAMANDAN, K 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8502	\$427,498 \$173,444 \$164,407	04/03/23 04/24/23 12/29/23	53% 41%
12-ORA-5-41.9/43.1 12-0P9304 ACNH-X059-(086)E --()		IN ORANGE COUNTY IN ANAHEIM, BUENA PARK, AND FULLERTON ON ROUTE 5 FROM MAGNOLIA AVENUE TO STANTON AVENUE AND ROUTE 91 FROM STANTON ROADSIDE SAFETY	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8488	\$1,871,312 \$1,553,334 \$217,258	10/13/22 11/16/22 09/27/23	100% 83% OVER RUN
12-ORA-5-/0 12-0T2604		IN ORANGE COUNTY AT VARIOUS LOCATIONS ANAHEIM, BUENA PARK, ORANGE, TUSTIN, LAKE FOREST, MISSION VIEJO, MODIFYING TRAFFIC MONITORING	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE.; AZUSA CA 91702 (626)334-5775	KATTAO, BIBARS/CE- CHAUDRY, M. 3350 E. BIRCH STREET, ST. 250 BREA, CA 92821 (949)279-8541	\$1,033,080 \$965,174 \$0	06/10/22 07/22/22 10/05/23	47% 93% SUSPENDED
12-ORA-5-/2 12-0R2004 ACIM-0052-(032)E --()		IN ORANGE COUNTY IN SAN CLEMENTE FROM ORANGE COUNTY LINE TO 0.4 MILE NORTH OF EL CAMINO REAL UNDERCROSSING PAVEMENT REHABILITATION AND UPGRADE	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVENUE; SACRAMENTO CA 95838 (916)283-9950	SHAHIDI, M./CE-NGUYEN I. 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)473-1143	\$18,966,408 \$18,503,153 \$34,012	04/14/22 05/12/22 04/16/24	74% 97%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 186  
09/28/23

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-22-5.5/5.5 12-0R2904 HSNH-P022-(029)E --()		ORANGE COUNTY IN GARDEN GROVE AT WESTBOUND BROOKHURST STREET ON-RAMP AND OFF-RAMP PLACE HIGH FRICTION SURFACE TREATMENT, LOO	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	JOUBEEN, JAY/CE- JAVAHERNESHAN 4 VENTURE #150 IRVINE, CA 92618 (949)279-8638	\$773,152 \$436,534 \$21,758	11/09/22 12/14/22 10/12/23	71% 56%
12-ORA-22-10.7/12.7 12-0Q3204 SNHG-P022-(028)E --()		IN ORANGE COUNTY IN SANTA ANA AND ORANGE, FROM 0.2 MILE WEST OF BEDFORD INC. RD OC TO 0.2 MILE WEST OF TUSTIN AVE UC REPLACE CONCRETE BARRIER AND SIGN	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY, T#2 TUSTIN, CA 92780 (949)279-8625	\$4,984,268 \$4,913,928 \$0	01/18/22 02/01/22 10/20/23	100% 98%
12-ORA-39-3.2/5.8 12-0T6304		ORANGE COUNTY IN HUNTINGTON BEACH FROM ELLIS AVENUE/MAIN STREET TO STARK DRIVE COLD PLANE AC PVMT AND PLACE RHMA.	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856	KIM, STEVEN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8821	\$4,293,281 \$3,090,578 \$3,077,078	06/12/23 06/29/23 11/06/23	60% 72%
12-ORA-39-12.2/12.2 12-0R7404 SNHG-P039-(042)E --()		ORANGE COUNTY IN ANAHEIM AT ORANGE AVENUE MODIFY TRAFFIC SIGNALS, NEW CENSUS STATION	CALPROMAX ENGINEERING, INC. 650 N. ROSE DR.#186 PLACENTIA CA CA 92870	NAJM, ELIE/CE- CHAUDRY, MONAS 3350 E. BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8826	\$1,056,390 \$0 \$0	04/05/23 04/24/23	0% 0%
12-ORA-55-.6/.6 12-0R5004 HSNH-P055-(066)E --()		IN ORANGE COUNTY IN NEWPORT BEACH AT HOSPITAL ROAD ENHANCE SAFETY BY MODIFYING	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD; CORONA CA 92883 (951)682-2982	SIDHU, GAGANDEEP/CE- ESSAYLI, M 4 VENTURE, SUITE #150 IRVINE, CA 92618 (949)279-8466	\$1,039,332 \$0 \$0	10/31/22 11/28/22 10/03/23	0% 0%
12-ORA-55-4.4/16 12-0T6204		ORANGE COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF BRISTOL STREET UNDERCROSSING IN COSTA MESA TO 0.2 MILE NORTH OF TAFT AVE CLEAN, INSPECT, AND LINE CULVERTS WITH CUR	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$794,314 \$294,059 \$0	03/28/23 04/10/23 10/13/23	20% 37% SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 187  
09/28/23

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-55-4.7/4.7 12-0Q3904		IN ORAGE COUNTY IN COSTA MESA AT ROUTE 55/73 SEPARATION UPGRADE TO CURRENT SEISMIC STANDARD	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET;  ORANGE CA 92868 (714)538-5156	WU, ADRIAN  15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$5,039,433 \$2,186,709 \$0	09/20/21 10/05/21 02/04/23	97% 43%
12-ORA-55-5.3/7.1 12-0T3904		ORANGE COUNTY IN THE CITIES OF SANTA ANA AND COSTA MESA ON ROUTE 55 FROM BAKER STREET UNDERCROSSING TO MACARTHUR BOULEVARD UNDERCR CLEAN CA BEAUTIFICATION AND SAFETY PROJECT	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A  SANTA ANA CA 92705	KIM, STEVEN/CE- HONG, JOHN  15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8821	\$1,016,010 \$806,192 \$515,450	03/17/23 04/10/23 04/12/24	35% 79%
12-ORA-55-13.2/17.9 12-0T3404		IN ORANGE COUNTY IN ORANGE AND ANAHEIM, ON ROUTE 55 FROM LA VETA TO ROUTE 91. INSTALL CLEAN CALIFORNIA	DOJA INC. 5050 MISSION BLVD;  ONTARIO CA 92761 (909)628-1999	WU, ROBERT/CE-HONG, JOHN  15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8804	\$995,000 \$911,192 \$91,898	09/27/22 11/18/22 03/11/24	100% 91%
12-ORA-55-13.7/13.7 12-0R1504 HSNH-P055-(065)E --()		IN ORANGE COUNTY IN ORANGE AT CHAPMAN AVENUE UNDERCROSSING MODIFY EXISTING TRAFFIC SIGNALS FOR	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE;  COMPTON CA 90221 (310)669-8949	SIDHU, GAGANDEEP/CE- ESSAYLI, M.  4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8466	\$1,543,203 \$0 \$0	10/17/22 11/21/22 03/27/24	0% 0%
12-ORA-55-17.7/17.7 12-0S0904		IN ORANGE COUNTY IN ANAHEIM AND YORBA LLINDA ON ROUTE 55 AT ROUTE 91/5 SPEARATION AND ON ROUTE 91 AT ROUTE 91/55 SEPARATION AND 0 PEER TO CONSTRUCT AND UPGRADE 91	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W;  IRVINE CA 92606 (949)252-0441	LUNA, FRANKLIN/CE- JAVA, M.  3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$1,369,227 \$1,371,012 \$0	05/13/21 06/08/21 12/29/23	100% 96%
12-ORA-57-10.8/22.1 12-0T3204		IN ORANGE COUNTY ON ROUTE 57 FROM 0.3 MILE SOUTH OF CHAPMAN AVENUE UNDERCROSSING TO 0.4 MILE SOUTH OF LOS ANGELES COUNTY LINE AND INSTALL CLEAN CALIFORNIA	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD;  WILDOMAR CA 92595 (951)245-1686	WU, ROBERT/CE-HONG, JOHN  15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8804	\$1,913,166 \$438,437 \$22,963	09/27/22 11/02/22 10/19/23	80% 23%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 188  
09/28/23

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-11.4/11.7 12-0T5904 HSNH-P057-(074)E --()		ORANGE COUNTY IN ORANGE FROM SOUTHBOUND CHAPMAN AVENUE OFF-RAMP TO 8555 BANANA AVENUE 0.3 MILE SOUTH OF SOUTHBOUND ORANGEWOOD AVENUE ON-RAMP REGRADE SLOPE, REPLACE MBGR WITH MGS, AND	POWELL CONSTRUCTORS INC 15505 EAST LINCOLN AVENUE ORANGE CA 92856 (714)637-1550	EZZEDINE, MIKE/CE- LUNA,FRANK 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8744	\$901,840 \$630,085 \$543,985	06/14/23 07/05/23 11/29/23	49% 70%
12-ORA-57-11.5/18.6 12-0T6504		ORANGE COUNTY IN ORANGE, ANAHEIM, PLACENTIA, AND FULLERTON FROM 0.2 MILE SOUTH OF ORANGEWOOD AVENUE UNDERCROSSING TO 0.3 MILE NORT COLD PLANE AC PVMT AND PLACE RHMA.	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVENUE ORANGE CA 92856 (714)637-1550	SHAHIDI,MONA/CE- NGUYEN,IRVIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92856 (949)279-8590	\$1,567,786 \$1,472,165 \$74,704	01/12/23 01/26/23 10/30/23	100% 93% SUSPENDED
12-ORA-57-12.3/12.3 12-0T1204		ORANGE COUNTY IN ANAHEIM AT STADIUM OVERHEAD DECK SPALL REPAIR AND POLYESTER CONCRETE O	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606		\$2,093,735 \$0 \$0	08/05/23 09/14/23	0% 0%
12-ORA-57-20.3/21.6 12-0C1104 EPNH-P057-(067)E --()		IN ORANGE CO, IN BREA, ON ROUTE 57 FROM 0.6 MILE SOUTH TO 0.7 MILE NORTH OF LAMBERT ROAD UC RECONFIG NB RAMPS, CONST OF LOOP	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE, CA 91361 (818)362-9200	KIM, STEVEN/CE- HONG, JOHN 3350 E BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8636	\$52,165,267 \$49,317,211 \$392,081	04/19/19 05/13/19 12/29/23	90% 91%
HE11							
12-ORA-57-20.3/21.6 12-0C1114		IN ORANGE COUNTY IN BREA AT LAMBERT ROAD PLACEMENT PLANTING AND NEW	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	KIM, STEVEN/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8821	\$998,969 \$2,590 \$0	06/22/22 07/19/22 08/18/25	0% 0%
12-ORA-57-22.0/22 12-0Q2704 ACNH-P057-(072)E --()		IN ORANGE COUNTY NEAR BREA, AT TONER CANYON ROAD UNDERCROSSING STORM WATER MITIGATION	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$2,932,909 \$699,003 \$327,331	10/25/22 11/18/22 07/15/24	29% 24%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 189

09/28/23

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-72-11.4/12 12-0T6404		ORANGE COUNTY IN LA HABRA FROM JUNCTION 39AT WHITTIER-BEACH TO VALLEY HOME AVENUE PLACE RHMA-G AND MODIFY SIGNAL AND LIGHTIN	CALMEX ENGINEERING INC. 2750 LILAC AVE  BLOOMINGTON CA 92316	EZZEDINE, MIKE/CE- LUNA, FRANK  15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8744	\$984,478 \$555,509 \$555,509	04/13/23 05/12/23 11/13/23	20% 56%
12-ORA-73-10.0/28 12-0N7204 HSNH-P073-(141)E --()		IN ORA CO FROM 0.3 MILE SOUTH OF S73- S5 CONN VIADUCT IN SAN JUAN CAPISTRANO TO 0.1 MILE NORTH OF N73- N405 CONN OC IN COSTA MESA UPGRADE SAFETY DEVICES, RELOCATE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140;  IRVINE CA 92618 (949)299-1400	BLANCO, CHRIS/CE- RAVANIPOUR,M  6521 MARINE WAY IRVINE, CA 92618 (949)279-4560	\$18,442,751 \$8,403,489 \$0	09/16/20 10/19/20 04/20/24	100% 45%
12-ORA-73-10.0/28 12-0N72A4 HSNH-P073-(141)E --()		IN ORA CO FROM 0.3 MILE SOUTH OF S73- S5 CONN VIADUCT IN SAN JUAN CAPISTRANO TO 0.1 MILE NORTH OF N73- N405 CONN OC IN COSTA MESA UPGRADE SAFETY DEVICES, RELOCATE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET  BALDWIN PARK CA 917061747 (626)926-6627	BLANCO, CHRIS/CE- RAVANIPOUR,M  4 VENTURE #150 IRVINE, CA 92618 (949)279-4560	\$21,054,649 \$10,425,818 \$1,581,732	11/15/22 11/15/22 05/17/24	35% 49%
12-ORA-74-11.5/16.6 12-0P0304 HSNH-P074-(071)E --()		IN ORANGE COUNTY NEAR SAN JUAN CAPISTRANO FROM 1.0 MILE WEST OF SAN JUAN HOT SPRING ROAD TO ORANGE COUNTY LINE INSTALL HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D  BENICIA CA 94510 (707)746-8028	NADERI, ARSALAN/CE- RAVANIPOUR  6521 MARINE WAY IRVINE, CA 92618 (949)279-8447	\$18,505,248 \$17,757,528 \$309,374	11/13/20 12/02/20 08/09/24	71% 90%
12-ORA-74-/5.3 12-0T6604		ORANGE COUNTY IN AND NEAR SAN JUAN CAPISTRANO FROM ROUTE 5/74 SEPARATION TO GIBBY ROAD COLD PLANE AC PVMT AND PLACE RHMA.	ATP GENERAL ENGINEERING CONTRACTORS, LLC 4211 PONDEROSA AVE, STE C  SAN DIEGO CA 92123 (858)513-0611	NADERI, ARSALAN/CE- RAVA,M.  4 VENTURE SUITE 150 IRVINE, CA 92618 (949)279-8447	\$4,499,999 \$0 \$0	03/22/23 05/10/23 09/05/23	0% 0%
12-ORA-90-.9/3.6 12-0R1804 HSNH-P090-(018)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM IDAHO STREET IN LA HABRA TO PUENTE STREET IN BREA MODIFY SIGNAL, INSTALL LIGHTS,	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186;  PLACENTIA CA 92870 (714)573-4599	NAJM, ELIE/CE-CHAUDRY, MONAS  3350 E. BIRCH ST., SUITE 250 BREA, CA 92821 (949)279-8826	\$1,737,287 \$149,360 \$109,728	01/27/23 02/17/23 04/02/24	20% 9%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 190  
09/28/23

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-90-5.1/6.7 12-0R9204 SNHG-P090-(019)E --()		ORANGE COUNTY IN BREA AND FULLERTON FROM 0.1 MILE WEST OF STATE COLLEGE BOULEVARD TO 0.1 MILE EAST OF KRAEMER BOULEVARD MODIFY SIGNAL LIGHTS, REPAIR SIDEWALK, & S	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CYN CORONA CA 92883 (951)289-7928	KATTAO, BIBARS/CE- CHAUDRY, M. 3350 E. BIRCH STREET SUITE 250 BREA, CA 92821 (949)279-8541	\$1,485,646 \$0 \$0	04/04/23 04/24/23 03/20/24	0% 0%
12-ORA-90-12.3/18 12-0T1004		ORANGE COUNTY AT VARIOUS LOCATIONS ON ROUTE 90 AT ESPERANZA ROAD OVERHEAD AND ONROUTE 91 FROM CARMENITA ROAD PEDESTRIAN OVERCROSSI TREAT BRIDGE, OVERLAY WITH POLYESTER CONCR	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	RUDA, NABIL/CE- RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8491	\$3,567,547 \$2,768,046 \$0	03/06/23 04/10/23 12/04/23	51% 77%
12-ORA-91-.8/1.8 12-0R7304 SNHG-P091-(154)E --()		ORANGE COUNTY IN LA PALMA AND BUENA PARK AT VARIOUS LOCATIONS FROM VALLEY VIEW STREET OVERCROSSING TO 0.1 MILE WEST OF KNOTT AVENU CONSTRUCT OVERHEAD SIGN STRUCTURE, REPLACE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	LUNA, FRANKLIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (951)529-7048	\$1,207,862 \$0 \$0	03/24/23 04/24/23 12/04/23	0% 0%
12-ORA-91-5.4/5.8 12-0R1904 SNHG-P091-(152)E --()		ORANGE COUNTY IN ANAHEIM ON WESTBOUND ROUTE 91 FROM 0.4 MILE WEST OF ROUTE 57/91SEPARATION TO 0.1 MILE WEST OF PLACENTIA AVENUE OV INSTALL NEW OH SIGN STRUCTURE AND REPLACE	FERREIRA CONSTRUCTION CO., INC. 10370 COMMERCE DRIVE, SUITE B RANCHO CUCAMONGA CA 91730 (909)606-5900	MERARI, ARTIN/CE-JAVA, MAJID 4 VENTURE IRVINE, CA 92618 (424)413-1143	\$607,759 \$0 \$0	10/14/22 11/28/22 08/09/23	0% 0%
12-ORA-91-12.5/13.9 12-0N49A4		IN ORANGE COUNTY IN ANAHEIM FROM 1.0 MILE EAST OF ROUTE 91/90 SEPERATION TO 0.5 MILE WEST OF WEIR CANYON ROAD UNDERCROSSING REHABILITATE COMMERCIAL VEHICLE FACILITY	AWI BUILDERS, INC. 7831 PARAMOUNT BLVD PICO RIVERA CA 90660	ADRIAN WU 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$469,850 \$413,865 \$0	11/29/22 12/01/22 08/14/23	83% 90%
12-ORA-91-12.5/13.9 12-0N4904		IN ORANGE COUNTY IN ANAHEIM FROM 1.0 MILE EAST OF ROUTE 91/90 SEPERATION TO 0.5 MILE WEST OF WEIR CANYON ROAD UNDERCROSSING REHABILITATE COMMERCIAL VEHICLE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR STE 140; IRVINE CA 92618 (949)299-1400	PHAM, DAT /CE-ADRIAN WU 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8575	\$5,593,297 \$5,395,904 \$0	12/18/19 01/22/20 06/28/23	66% 96%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/23**

Page 191  
09/28/23

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-/5.9 12-0T3104		IN ORANGE COUNTY IN BUENA PARK, FULLERTON AND ANAHEIM ON ROUTE 91 FROM LOS ANGELES COUNTY LINE TO MIRALOMA AVENUE INSTALL CLEAN CALIFORNIA	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD;  WILDOMAR CA 92595 (951)245-1686	WU, ROBERT/CE- HONG, JOHN  15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8804	\$1,962,496 \$1,447,603 \$84,453	09/12/22 09/30/22 10/04/23	100% 73%  OVER RUN
12-ORA-133-3.2/4.1 12-0P94U4 ACNH-P133-(018) --()		IN ORANGE COUNTY, IN THE CITY OF LAGUNA BEACH, FROM 0.2 MILE SOUTH OF EL TORO ROAD TO ROUTE 73/133 SEPARATION ROADWAY WIDENING, RESTRIPIING AND	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL;  CARLSBAD CA 92008 (760)444-1032	LUNA, FRANKLIN/CE- JAVAHERNESHA  3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$8,087,072 \$2,087,453 \$36,902	02/23/21 03/11/21 05/13/30	8% 26%  SUSPENDED
12-ORA-241-27.8/38 12-0H0474 ACST-P241-(009)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ROUTE 133 TO 0.5 MILE SOUTH OF ROUTE 91 PAVEMENT REPAIR, GROUND WATER	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20  WESTLAKE VILLAGE CA 91361 (818)362-9200	RAVANIPOUR, MOHAMMAD 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8433	\$14,974,977 \$4,091,453 \$416,159	10/21/21 11/23/21 08/01/24	41% 27%
HA22							
12-ORA-405-.2/11.4 12-0Q9704 ACIM-4052-(003)E --()		IN ORANGE COUNTY IN IRVINE AND IN ORANGE COUNTY IN IRVINE AND COSTA MESA ON RTE 405 FROM I-5 TO HARBOR BLVD PAVEMENT REHAB, ROADSIDE SAFETY IMPROVEMEN	GUY F. ATKINSON CONSTRUCTION, LLC DBA GUY F. ATKINSON 18201 VON KARMAN AVE STE 800  IRVINE CA 92612	SHAHIDI, MONA/CE- NGUYEN, IRVIN  15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8590	\$216,030,188 \$616,295 \$616,295	07/27/23 08/18/23 03/13/26	2% 0%
12-VAR-55-.1/15.3 12-0T1104		ORANGE COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK, PAINT GIRDER, REPLACE J	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET  TEMPE AZ 85282	BERRIOS, JOSE/CE- RAMADAN, K  15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8502	\$2,369,369 \$1,240,933 \$397,866	02/28/23 03/27/23 12/29/23	39% 52%
12-VAR-55-5.5/17.8 12-0R5604 ACNH-X059-(087)E --()		ORANGE COUNTY AT VARIOUS LOCATIONS PLACE RHMA-G, HMA, SLAB REPLACEMENT AND JP	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE  SYLMAR CA 91342	MERATI, ARTIN/CE- WARE,ELIZABET  4 VENTURE, STE 150 IRVINE, CA 92618 (424)413-1143	\$37,706,672 \$1,008,073 \$734,093	04/12/23 06/08/23 02/23/26	3% 3%
HA22							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/23

Page 192  
09/28/23

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-VAR-73-10.3/27.5 12-0T3704		ORANGE COUNTY AT VARIOUS LOCATIONS CLEAN CALIFORNIA BEAUTIFICATION AND SAFETY	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91703 (909)599-1612	SHAM, KENNETH/CE-HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8821	\$1,185,425 \$1,129,503 \$296,392	03/09/23 04/11/23 01/16/24	57% 95%

Totals:	Authorized Final Amt:	<u>\$1,164,628,269</u>	Completed to Date:	<u>\$508,282,664</u>	Work This Month:	<u>\$21,638,759</u>
---------	-----------------------	------------------------	--------------------	----------------------	------------------	---------------------



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-101-8.2/8.7	01-0B0904	1
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-35.8/36.5	01-436404	1
01-DN-101-120.0/16.5	01-0L0404	1
01-DN-101-151.0/15.5	01-0L2304	1
01-DN-199-28.1/0	01-0F7604	1
01-HUM-36-.1/1.7	01-0E0104	2
01-HUM-36-11.3/34.6	01-0C5004	2
01-HUM-36-21.5/0	01-0C1504	2
01-HUM-36-70.0/42	01-0M8104	2
01-HUM-96-12.4/12.7	01-0L4704	2
01-HUM-96-27.0/27.4	01-0H1914	2
01-HUM-96-43.7/0	01-0F9204	3
01-HUM-96-225.0/24.5	01-0M8304	3
01-HUM-99-/0	01-0G1404	3
01-HUM-101-27.7/27.7	01-0A1104	3
01-HUM-101-57.1/67.8	01-0G6104	3
01-HUM-101-60.4/0	01-0C1104	3
01-HUM-101-75.9/79.5	01-0H20U4	4
01-HUM-101-80.0/84	01-366004	4
01-HUM-101-84.4/84.8	01-0E0004	4
01-HUM-101-88.3/88.3	01-0E8904	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-HUM-101-94.9/122	01-0K8804	4
01-HUM-101-400.0/51.5	01-0M8004	4
01-HUM-101-595.0/0	01-0K4204	5
01-HUM-101-865.0/86.7	01-0L3904	5
01-HUM-101-C999.0/0	01-0K6104	5
01-HUM-101-90.1/109.6	01-0F8204	5
01-HUM-101-/0	01-0M8404	5
01-HUM-101-/0	01-0M7504	5
01-HUM-169-19.0/33	01-0H0214	6
01-HUM-211-772.0/78.6	01-0M7304	6
01-HUM-254-4.2/0	01-0E7904	6
01-HUM-254-4.3/4.7	01-0H8004	6
01-HUM-254-7.0/.8	01-0M9404	6
01-HUM-254-.2/16.8	01-0L3704	6
01-HUM-255-.5/8.6	01-0M0804	7
01-HUM-255-6.0/7.6	01-3660U4	7
01-HUM-299-10.0/43	01-0L9104	7
01-HUM-299-20.5/30.2	01-0F4604	7
01-HUM-299-22.5/30.7	01-0L0004	7
01-HUM-299-30.7/33.4	01-0J4104	7
01-HUM-299-30.7/37.7	01-0F4704	8
01-HUM-299-265.0/27.5	01-0M3804	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-HUM-299-1.8/1.8	01-0F5304	8
01-HUM-299-1.9/37.8	01-0F6204	8
01-HUM-299-/5.7	01-0H5604	8
01-LAK-20-2.0/2.8	01-0H8404	8
01-LAK-29-28.5/31.6	01-2982U4	9
01-LAK-29-50.8/0	01-0E0814	9
01-LAK-175-/0	01-0N0504	9
01-MEN-1-61.9/62.2	01-434804	9
01-MEN-1-71.3/71.3	01-0G0604	9
01-MEN-1-87.8/105.6	01-0H5904	9
01-MEN-1-65.1/65.5	01-0G6004	10
01-MEN-20-2.0/17.3	01-0M0304	10
01-MEN-20-7.3/13	01-0L7204	10
01-MEN-20-19.1/20.3	01-0H45U4	10
01-MEN-20-33.3/34.4	01-0E0904	10
01-MEN-20-34.4/38.5	01-0M1104	10
01-MEN-101-1.5/2	01-0H8104	11
01-MEN-101-2.0/45.5	01-0N0604	11
01-MEN-101-40.0/6	01-0L4204	11
01-MEN-101-58.9/82.5	01-0C4504	11
01-MEN-101-420.0/43.5	01-0M5004	11
01-MEN-101-33.7/43.2	01-0H1604	11

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-101-100.1/106.2	01-0M0904	12
01-MEN-101-106.4/T106.8	01-0F5104	12
01-MEN-101-/4	01-0N0404	12
01-MEN-162-8.0/8.4	01-0A1314	12
01-MEN-162-11.5/11.8	01-0B5304	12
01-MEN-175-3.0/9.9	01-0L7304	12
01-MEN-175-/9.9	01-0M0204	13
01-MEN-253-/0	01-0M8204	13
01-MEN-271-19.8/19.9	01-0H7804	13
01-MEN-271-71.0/7.1	01-0M5404	13
01-VAR-1-1.1/11.9	01-0M5604	13
01-VAR-101-63.9/104.5	01-484004	13
01-VAR-101-16.5/33	01-484104	14
01-VAR-101-84.0/85.5	01-0H1204	14
01-VAR-999-/0	01-0L1504	14
01-VAR-999-/0	01-0L1704	14
01-VAR-999-/0	01-0L1604	14
01-VAR--/0	01-487704	14
01-VAR--/0	01-0L4604	15
01---/0	01-0N1304	15
01---/0	01-0M8904	15
01---/0	01-0M8804	15

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01---/0	01-0N0804	15
02-LAS-139-32.0/38	02-3J7504	16
02-LAS-395-92.0/98.5	02-3J7404	16
02-MOD-139-3.5/30.3	02-0H5704	16
02-MOD-299-40.6/46.5	02-3J8504	16
02-PLU-70-58.2/78.4	02-1H58U4	16
02-PLU-70-/29.9	02-4H4404	16
02-PLU-70-/0	02-0K4704	17
02-PLU-89-8.7/12.9	02-3J7104	17
02-PLU-89-8.9/29.5	02-0K1404	17
02-PLU-89-20.0/20.6	02-3J4304	17
02-PLU-89-200.0/20.6	02-0K7804	17
02-SHA-5-4.9/5.1	02-4H1504	17
02-SHA-273-12.8/14.6	02-3J7604	18
02-SHA-273-19.8/19.8	02-4H6704	18
02-SHA-299-22.2/23.8	02-2J4904	18
02-SHA-299-67.8/77.8	02-1H5704	18
02-SHA-299-/5.7	02-3J7904	18
02-SHA-5716-/62.5	02-1J6004	18
02-SIS-3-.5/7.1	02-3J8104	19
02-SIS-3-38.1/45	02-3J8304	19
02-SIS-3-46.8/48	02-1H5204	19

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-SIS-3-46.8/48	02-3J9904	19
02-SIS-3-46.8/48	02-3J4904	19
02-SIS-5-2.5/15.9	02-3H32U4	19
02-SIS-5-19.0/25.3	02-3J8204	20
02-SIS-96-27.8/99.6	02-1J0104	20
02-SIS-96-28.0/34.5	02-3J8404	20
02-SIS-96-33.2/33.2	02-1J2604	20
02-SIS-96-43.5/58	02-1H5904	20
02-SIS-96-97.2/103	02-3J7704	20
02-SIS-97-49.4/51.3	02-0J4504	21
02-SIS-161-.6/1.5	02-1J7304	21
02-TEH-5-40.5/41.9	02-1H6804	21
02-TEH-32-14.0/20	02-1J4904	21
02-TEH-32-6.2/14	02-2J4304	21
02-TEH-36-7.1/14.3	02-0J4604	21
02-TRI-3-11.0/26.3	02-3J8004	22
02-TRI-3-25.0/25.2	02-0J5004	22
02-TRI-3-58.7/60.7	02-4F2204	22
02-TRI-299-64.6/71.8	02-1H7004	22
02-VAR-3-.6/48.5	02-1H5004	22
02-VAR-273-.2/0	02-1J2704	22
02-VAR-999-/0	02-3J3504	23

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-VAR--/0	02-2J9604	23
02-VAR--/0	02-3J6404	23
02-VAR--/0	02-0K1504	23
02-VAR--/0	02-2J9804	23
02-VAR--/0	02-0K5104	23
02-VAR--/0	02-1J8304	24
02-VAR--/0	02-0K4604	24
03-BUT-32-.3/5	03-4H88U4	24
03-BUT-32-30.8/31	03-0J7004	24
03-BUT-32-160.0/23	03-4J5704	25
03-BUT-70-46.0/47	03-3H5404	25
03-BUT-99-5.5/7.9	03-2G6504	25
03-BUT-99-30.6/31.8	03-2J8104	25
03-BUT-99-34.3/0	03-2G6004	25
03-BUT-162-.8/8.2	03-2G3204	25
03-BUT-162-18.4/19.9	03-2H6304	26
03-BUT-162-20.7/23.3	03-2G6604	26
03-BUT-162-22.7/26.9	03-2G7604	26
03-BUT-191-8.4/10.1	03-0J8704	26
03-COL-5-30.0/10	03-4J2104	26
03-COL-20-.6/1.2	03-2J9504	26
03-ED-0-/0	03-4J1604	27

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-ED-49-3.3/6.6	03-2G6404	27
03-ED-49-8.3/13.5	03-2G6804	27
03-ED-49-/1.7	03-2G6704	27
03-ED-50-18.5/24.2	03-4E62U4	27
03-ED-50-33.8/34.2	03-3H4504	27
03-ED-50-45.2/45.2	03-0J7104	28
03-ED-50-160.0/16	03-4J8004	28
03-ED-50-420.0/63.8	03-2J7204	28
03-ED-50-2.7/18.9	03-1H80U4	28
03-ED-50-/0	03-2J7304	28
03-ED-89-160.0/18	03-4J6704	28
03-GLE-5-14.6/14.6	03-4F4204	29
03-GLE-5-25.5/25.8	03-2J8204	29
03-GLE-45-7.0/23.2	03-2G7504	29
03-GLE-162-76.3/78.6	03-3F0604	29
03-NEV-20-25.6/39.8	03-2H62U4	29
03-NEV-80-13.0/16.5	03-1H18U4	29
03-NEV-80-16.3/21.2	03-2G7404	30
03-NEV-80-31.4/31.8	03-2H01U4	30
03-NEV-80-165.0/1.5	03-0L2704	30
03-NEV-80-59.6/59.9	03-3J1904	30
03-PLA-0-/0	03-4J7204	30



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-PLA-49-2.2/2.4	03-1H2404	30
03-PLA-80-.1/2.2	03-3F23U4	31
03-PLA-80-.4/.4	03-1J5004	31
03-PLA-80-20.0/7	03-4J5604	31
03-PLA-80-19.0/33.3	03-2G8604	31
03-PLA-193-3.9/9.8	03-2G6304	31
03-PLA-5731-/50.7	03-1J8504	31
03-SAC-5-.2/34.3	03-4F6404	32
03-SAC-5-9.7/24.9	03-0H10U4	32
03-SAC-5-22.4/22.9	03-2H1304	32
03-SAC-5-22.4/24.9	03-3H3904	32
03-SAC-5-22.8/23.7	03-2J7604	32
03-SAC-5-26.9/0	03-3J2304	32
03-SAC-5-27.6/29.5	03-4H5814	33
03-SAC-12-/.5	03-3J3304	33
03-SAC-50-2.5/3.2	03-3H3304	33
03-SAC-50-.2/6.1	03-0H08U4	33
03-SAC-50-7.5/23.1	03-2J0904	33
03-SAC-51-.2/3.5	03-3F0704	33
03-SAC-51-2.0/3.5	03-3F0724	34
03-SAC-51-2.0/3.5	03-3F0714	34
03-SAC-51-2.0/3.3	03-3F0734	34

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-SAC-51-2.0/.2	03-4J5004	34
03-SAC-51-5.6/5.9	03-3H7304	34
03-SAC-99-12.7/24.3	03-0H6704	34
03-SAC-99-17.2/24.2	03-2J7704	35
03-SAC-99-18.0/24.1	03-2J7804	35
03-SAC-99-50.0/8.3	03-4J1504	35
03-SAC-160-10.0/6	03-4J8104	35
03-SIE-49-25.0/3.5	03-4J2004	35
03-SUT-99-39.2/41.4	03-3F99U4	35
03-VAR-50-7.6/7.8	03-0J9234	36
03-VAR-149-/5.3	03-0J3504	36
03-VAR-999-/0	03-4H9504	36
03-VAR-999-/0	03-1J0104	36
03-VAR--/0	03-2G5304	36
03-VAR--/0	03-0H4204	36
03-VAR--/0	03-3H93U4	37
03-VAR--/0	03-2G8704	37
03-VAR--/0	03-2G8804	37
03-VAR--/0	03-2G5204	37
03-VAR--/0	03-2G8504	37
03-VAR--/0	03-2G7704	37
03-VAR--/0	03-2G5504	38

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-VAR--/0	03-2G7804	38
03-VAR--/0	03-2G8404	38
03-YOL-5-66.0/6.6	03-4J0304	38
03-YOL-50-/2.5	03-4F6504	38
03-YOL-113-10.1/10.8	03-2G7204	38
03-YOL-128-10.0/6	03-4J6804	39
03-YUB-20-13.3/18.2	03-0A5704	39
03-YUB-65-.5/1.8	03-0H3704	39
03-YUB-70-14.8/15.7	03-0H1614	39
03-YUB-70-16.2/25.8	03-4F38U4	39
04-ALA-0-/0	04-0K7704	40
04-ALA-0-/0	04-3Y1904	40
04-ALA-13-6.7/7.2	04-4J4904	40
04-ALA-13-8.4/12.6	04-0J4704	40
04-ALA-13-8.9/8.9	04-3Y1104	40
04-ALA-13-10.7/13	04-2G4614	40
04-ALA-24-5.9/6.2	04-0AC904	41
04-ALA-24-59.0/6.2	04-1Q8404	41
04-ALA-24-5.9/0	04-1Y0904	41
04-ALA-61-19.8/21.2	04-2K7104	41
04-ALA-80-1.9/4	04-2J8304	41
04-ALA-80-5.7/6	04-3W9304	41

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-80-6.4/6.8	04-0A7724	42
04-ALA-80-6.4/6.6	04-0A7714	42
04-ALA-80-7.6/8	04-0K1604	42
04-ALA-80-/0	04-2Q2504	42
04-ALA-84-12.0/15.5	04-2Y8404	42
04-ALA-84-13.0/13.6	04-160304	42
04-ALA-84-13.6/18	04-2A3324	43
04-ALA-84-17.9/22.9	04-297634	43
04-ALA-84-.7/3.1	04-4J7504	43
04-ALA-92-6.5/6.5	04-0Q4504	43
04-ALA-92-2.4/6.8	04-0Y2404	43
04-ALA-112-/1.8	04-0K4904	43
04-ALA-185-9.8/10.1	04-2G7404	44
04-ALA-260-1.1/1.9	04-3K2004	44
04-ALA-260-1.1/1.9	04-2W7404	44
04-ALA-580-4.7/4.8	04-3Y5504	44
04-ALA-580-26.2/26.2	04-2Y8604	44
04-ALA-580-43.1/43.1	04-3Y1304	44
04-ALA-580-45.4/45.8	04-2K7904	45
04-ALA-580-7.8/11	04-0Y2004	45
04-ALA-580-/0	04-4J9404	45
04-ALA-580-/32.7	04-2Y8204	45

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-680-12.4/21.9	04-0J6204	45
04-ALA-680-2.1/M2.1	04-0Q6804	45
04-ALA-680-11.0/21.9	04-0Q30U4	46
04-ALA-680-20.0/20	04-1W1204	46
04-ALA-880-8.4/8.7	04-3Y5104	46
04-ALA-880-22.9/22.9	04-1Y0504	46
04-ALA-880-27.2/27.2	04-2J7604	46
04-ALA-880-30.2/33.6	04-2K8204	46
04-ALA-880-30.5/30.5	04-4A8004	47
04-ALA-880-34.1/34.6	04-2W3404	47
04-ALA-880-34.5/35	04-3W9904	47
04-ALA-880-/11.8	04-2K7004	47
04-ALA-880-/0	04-3Y2404	47
04-ALA-980-1.1/1.1	04-4K9804	47
04-ALA-5501-/14.4	04-2K9504	48
04-CC-4-.1/20.4	04-0J4804	48
04-CC-4-1.0/9	04-3K4404	48
04-CC-4-14.3/24.3	04-2K7204	48
04-CC-4-/0	04-3J1404	48
04-CC-24-3.5/3.5	04-4J8404	48
04-CC-80-10.1/13.5	04-3J0704	49
04-CC-580-.9/1.5	04-2J7204	49

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-CC-580-6.1/7.7	04-3G4744	49
04-CC-680-1.1/13.7	04-3W5304	49
04-MRN-1-10.7/11	04-0AA484	49
04-MRN-1-22.8/22.8	04-0AA444	49
04-MRN-1-35.2/35.2	04-3Y0904	50
04-MRN-1-40.3/40.3	04-3Y2304	50
04-MRN-1-/5.1	04-3Y0604	50
04-MRN-1-/0	04-2Y9004	50
04-MRN-101-.1/.3	04-2W5104	50
04-MRN-101-.2/0	04-4J4204	50
04-MRN-101-1.7/1.7	04-2Y8904	51
04-MRN-101-4.0/4	04-2W5404	51
04-MRN-101-8.0/13	04-3Y2804	51
04-MRN-101-8.4/8.7	04-1A6614	51
04-MRN-101-24.0/24	04-3Y6404	51
04-MRN-101-20.8/27.1	04-264724	51
04-NAP-12-2.1/2.6	04-0Q6904	52
04-NAP-29-.2/14.6	04-0K0004	52
04-NAP-29-1.7/1.7	04-4J4104	52
04-NAP-29-5.0/6.7	04-281204	52
04-NAP-29-16.4/19	04-0K6304	52
04-NAP-29-28.7/29	04-3Y3104	52

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-NAP-29-39.5/48.6	04-3Y4304	53
04-NAP-29-42.8/42.9	04-0Y4404	53
04-NAP-29-/5.1	04-0Y2304	53
04-NAP-121-.5/1	04-4G2104	53
04-NAP-121-18.6/18.6	04-4J2104	53
04-NAP-128-16.0/16	04-2Y9804	53
04-NAP-128-20.1/20.4	04-4G84A4	54
04-SCL-0-/0	04-0K0804	54
04-SCL-9-4.9/4.9	04-3G6304	54
04-SCL-9-/0	04-2J9504	54
04-SCL-17-2.8/13.9	04-1J9704	54
04-SCL-17-/3.5	04-3Y2904	54
04-SCL-25-1.6/0	04-2J7804	55
04-SCL-82-18.2/26.4	04-4J89U4	55
04-SCL-87-/6.1	04-4J9104	55
04-SCL-101-.1/5	04-0Y2204	55
04-SCL-101-.8/.8	04-4J0304	55
04-SCL-101-30.7/31.1	04-4J9304	55
04-SCL-101-33.0/49	04-2Y8504	56
04-SCL-101-38.0/38.1	04-1Y6204	56
04-SCL-101-47.9/47.9	04-0Y9704	56
04-SCL-101-.7/19.2	04-3Q6004	56

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SCL-101-/4.2	04-0J5604	56
04-SCL-130-9.8/9.8	04-3Y3004	56
04-SCL-130-17.9/17.9	04-3Y6704	57
04-SCL-152-11.1/35.2	04-2K8004	57
04-SCL-152-12.6/12.6	04-2Y7404	57
04-SCL-152-/6.2	04-2A2514	57
04-SCL-237-7.1/8	04-0K2404	57
04-SCL-237-.3/8.7	04-3W5404	57
04-SCL-280-2.9/2.9	04-0Y5004	58
04-SCL-280-4.6/4.6	04-3Y0004	58
04-SCL-280-11.6/18.8	04-2A9704	58
04-SCL-280-2.5/L5.9	04-0Y1704	58
04-SCL-680-1.6/1.6	04-3Y3304	58
04-SCL-680-4.8/5.1	04-3Y0704	58
04-SF-1-/13.5	04-3Y0304	59
04-SF-35-1.3/1.3	04-3K4204	59
04-SF-80-3.8/5	04-2J8024	59
04-SF-80-5.9/7.6	04-4W0104	59
04-SF-80-7.7/7.7	04-1W0604	59
04-SF-80-/7.8	04-4W9504	59
04-SF-101-.5/M5.2	04-4J9704	60
04-SF-101-2.0/2.8	04-2K1904	60



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SF-101-4.1/5.1	04-2J8014	60
04-SF-101-/4.2	04-4J3904	60
04-SF-280-6.6/T7.2	04-1W1404	60
04-SM-1-1.1/1.1	04-0K5704	60
04-SM-1-14.0/14	04-4J8704	61
04-SM-1-26.4/32.9	04-0K0704	61
04-SM-1-36.2/36.2	04-0Q6704	61
04-SM-1-38.6/39.8	04-3Y2504	61
04-SM-1-45.6/45.6	04-4Y0004	61
04-SM-35-1.7/1.7	04-0X0004	61
04-SM-35-2.2/4.5	04-0Y3404	62
04-SM-35-8.7/8.7	04-3Y7604	62
04-SM-35-22.0/31.5	04-1W8604	62
04-SM-35-/18.6	04-3Y4404	62
04-SM-82-12.3/15.8	04-3Y6604	62
04-SM-84-5.2/5.2	04-2K6104	62
04-SM-84-6.0/6	04-2K6404	63
04-SM-84-17.9/17.9	04-3Y5004	63
04-SM-92-5.1/5.1	04-3Y0104	63
04-SM-92-7.0/7	04-3Y2104	63
04-SM-92-14.4/18.8	04-3G4884	63
04-SM-92-10.4/12	04-0Y3004	63

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SM-92-14.4/18.8	04-3G4544	64
04-SM-101-.9/23.4	04-2J7404	64
04-SM-101-6.9/7.6	04-2J7304	64
04-SM-101-16.5/23	04-3J0624	64
04-SM-101-23.0/26.1	04-0Y2104	64
04-SM-114-5.2/5.9	04-0W3604	64
04-SM-280-8.8/8.8	04-3Y3404	65
04-SM-280-10.2/10.2	04-3Y0804	65
04-SM-280-/21	04-4J8504	65
04-SM-280-/7	04-3Q5904	65
04-SM-280-1.0/3.3	04-0Y1804	65
04-SM-680-/16.5	04-3Y4104	65
04-SOL-12-21.2/22.6	04-0J6314	66
04-SOL-12-15.0/20.6	04-1W8504	66
04-SOL-12-/13.5	04-3Y0504	66
04-SOL-37-7.4/07.4	04-3Y4904	66
04-SOL-37-9.5/9.5	04-2Y9204	66
04-SOL-37-/7.4	04-0Y1904	66
04-SOL-80-.8/1.6	04-2K8404	67
04-SOL-80-1.8/4.4	04-0J7104	67
04-SOL-80-13.9/14.5	04-4G8734	67
04-SOL-80-18.0/20.9	04-0Y2904	67

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SOL-80-34.4/34.5	04-0J6014	67
04-SOL-80-10.4/30.2	04-4G0804	67
04-SOL-80-/0	04-2Y1304	68
04-SOL-505-5.7/5.7	04-0Q7104	68
04-SOL-680-8.4/8.4	04-3Y6504	68
04-SON-1-24.6/24.6	04-3Y0204	68
04-SON-1-26.7/27.1	04-0J3004	68
04-SON-1-34.5/34.5	04-2Y9904	68
04-SON-1-15.0/15.7	04-0A0204	69
04-SON-1-/38.3	04-3Y5304	69
04-SON-12-11.0/T17.4	04-0K5204	69
04-SON-12-15.3/15.3	04-2Y8804	69
04-SON-12-25.8/30.8	04-4H0504	69
04-SON-101-3.7/7.2	04-2640F4	69
04-SON-101-32.8/54.2	04-0J6424	70
04-SON-101-/0	04-3J0804	70
04-SON-116-12.1/12.1	04-3Y2004	70
04-SON-116-30.9/31.4	04-4G3804	70
04-SON-116-32.5/35	04-0Y3804	70
04-SON-116-36.4/39.3	04-2W0404	70
04-SON-116-46.5/46.8	04-3G9004	71
04-SON-116-/14.4	04-3Y3204	71

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SON-121-7.4/10.8	04-3Y0404	71
04-SON-128-16.0/16.6	04-3Y1604	71
04-SON-128-/5	04-3Y4204	71
04-VAR-0-/0	04-2K1704	71
04-VAR-4-18.6/18.6	04-3Y1804	72
04-VAR-4-3.7/14.5	04-3Q5304	72
04-VAR-29-10.7/0	04-3Q5604	72
04-VAR-61-19.0/21	04-4K4004	72
04-VAR-80-3.1/3.4	04-1J7804	72
04-VAR-80-5.8/5.8	04-3Q5004	72
04-VAR-101-1.1/4.1	04-3Q5704	73
04-VAR-101-21.3/26.5	04-3Q6104	73
04-VAR-101-29.8/52.1	04-2W6804	73
04-VAR-101-36.3/52.1	04-3W5704	73
04-VAR-580-/0	04-0K1204	73
04-VAR-680-.1/20.7	04-4Q2504	73
04-VAR-999-/0	04-3Q5504	74
04-VAR-999-/0	04-3Q5804	74
04-VAR-999-/0	04-3Q5104	74
05-MON-1-.1/2.7	05-1P8804	74
05-MON-1-20.9/42.2	05-1Q7704	75
05-MON-1-21.0/65.7	05-1Q2304	75

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-MON-1-21.0/76	05-1Q0504	75
05-MON-1-44.7/69.8	05-1Q8004	75
05-MON-1-63.0/63	05-1H4604	75
05-MON-1-71.8/20.9	05-1Q7604	75
05-MON-1-78.9/78.9	05-1R1304	76
05-MON-1-100.0/1	05-1Q9604	76
05-MON-1-80.3/0	05-1M3904	76
05-MON-25-1.5/1.5	05-1Q8104	76
05-MON-68-.5/.8	05-1H2204	76
05-MON-68-1.1/4.2	05-1H0004	76
05-MON-68-2.8/3.1	05-1J4604	77
05-MON-68-3.5/3.5	05-1P6304	77
05-MON-101-62.2/62.9	05-0F9704	77
05-MON-101-81.0/81.5	05-1M7604	77
05-MON-101-86.1/87.3	05-1P5344	77
05-MON-101-87.4/87.8	05-1H0504	77
05-MON-101-95.2/0	05-1P6404	78
05-MON-101-98.9/98.9	05-1Q9004	78
05-MON-101-3.1/5.2	05-1H0204	78
05-MON-101-36.9/47.7	05-1F75U4	78
05-MON-101-40.7/41.1	05-1Q1004	78
05-MON-101-41.1/42.2	05-0T9914	78

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-MON-101-91.3/98.8	05-1H6904	79
05-MON-156-1.4/2	05-0A0904	79
05-MON-198-20.8/20.8	05-1R1504	79
05-MON-218-.2/L.9	05-1H2304	79
05-SB-1-1.7/0	05-1Q8704	79
05-SB-1-16.0/16	05-1Q9104	79
05-SB-1-19.3/20.6	05-1H0104	80
05-SB-1-/0	05-1P0204	80
05-SB-1-/0	05-1R1204	80
05-SB-101-1.4/4.8	05-0N71Y4	80
05-SB-101-4.0/4.8	05-1G4104	80
05-SB-101-4.4/7.7	05-0N72U4	80
05-SB-101-5.3/10.5	05-1Q7504	81
05-SB-101-7.3/9.6	05-0N73U4	81
05-SB-101-7.3/9.6	05-0N73Y4	81
05-SB-101-9.7/10.6	05-0N74U4	81
05-SB-101-10.0/10.5	05-1K03U4	81
05-SB-101-12.3/13.2	05-1K3804	81
05-SB-101-21.4/21.9	05-1H4304	82
05-SB-101-31.0/67	05-1Q6704	82
05-SB-101-33.8/44.8	05-1P0504	82
05-SB-101-46.2/52.3	05-1H8604	82

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-SB-101-46.6/47.1	05-1E0104	82
05-SB-101-47.0/47.3	05-1R1404	82
05-SB-101-55.9/56.2	05-1F7904	83
05-SB-101-55.9/56.2	05-1F79A4	83
05-SB-101-70.6/71.2	05-1F5004	83
05-SB-101-14.2/16.2	05-1A6404	83
05-SB-101-/0	05-1Q8304	83
05-SB-135-10.6/17.6	05-1H9604	83
05-SB-154-2.0/31.5	05-1Q6804	84
05-SB-154-21.3/0	05-1H6304	84
05-SB-154-22.9/23.2	05-1C4204	84
05-SB-154-2.6/0	05-1C4104	84
05-SB-154-31.8/32.1	05-1H4504	84
05-SB-166-63.9/64.9	05-1P5384	84
05-SB-217-.9/1.4	05-1C3604	85
05-SB-246-32.8/33.2	05-1P5394	85
05-SBT-25-18.8/19.2	05-1H8104	85
05-SBT-25-49.5/51.1	05-1P5314	85
05-SBT-25-54.0/0	05-1J4804	85
05-SBT-156-2.7/2.7	05-1P5324	85
05-SBT-156-3.0/8.2	05-344904	86
05-SCR-1-10.5/13.4	05-0C7334	86

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-SCR-1-13.3/0	05-1H4804	86
05-SCR-1-13.6/14.9	05-0C7324	86
05-SCR-1-30.0/37.5	05-1P5604	86
05-SCR-1-31.9/35.7	05-0J2004	86
05-SCR-1-33.0/33	05-1Q9404	87
05-SCR-1-/5	05-1P5904	87
05-SCR-1-/0	05-1M3304	87
05-SCR-1-/0	05-1Q0804	87
05-SCR-1-/0	05-1N4404	87
05-SCR-9-1.0/0	05-1K1204	87
05-SCR-9-20.0/20	05-1K1304	88
05-SCR-9-/0	05-1Q9304	88
05-SCR-17-3.2/11.3	05-1M7304	88
05-SCR-17-8.2/0	05-1K0704	88
05-SCR-17-9.1/9.9	05-1G2604	88
05-SCR-35-3.0/3	05-1Q6904	88
05-SCR-129-1.1/L1.5	05-1P5304	89
05-SCR-129-/0	05-1Q9504	89
05-SCR-152-1.9/2	05-1F6204	89
05-SCR-236-5.4/0	05-1M4504	89
05-SLO-1-10.0/16.8	05-1G9804	89
05-SLO-1-12.6/12.7	05-1Q0604	89



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-SLO-1-13.3/13.3	05-1Q7004	90
05-SLO-1-29.7/34.4	05-1R4604	90
05-SLO-1-32.6/0	05-0L7214	90
05-SLO-1-34.5/0	05-0L7224	90
05-SLO-1-35.8/35.8	05-1Q8204	90
05-SLO-1-54.1/54.5	05-1N6404	90
05-SLO-1-56.4/58	05-1P6004	91
05-SLO-1-/0	05-1N4504	91
05-SLO-1-/0	05-1Q3304	91
05-SLO-41-3.1/3.1	05-1K7204	91
05-SLO-41-6.7/13	05-1Q9704	91
05-SLO-41-44.5/45.3	05-3307C4	91
05-SLO-41-45.3/50.4	05-1P7604	92
05-SLO-41-/11.5	05-1P1604	92
05-SLO-46-3.3/5.5	05-1Q0704	92
05-SLO-46-4.8/5.2	05-1P4004	92
05-SLO-46-6.9/6.9	05-1N3904	92
05-SLO-46-49.7/54.7	05-3307A4	92
05-SLO-101-28.9/28.9	05-1N8204	93
05-SLO-101-35.6/0	05-1N9404	93
05-SLO-101-714.0/571.4	05-1Q8404	93
05-SLO-101-714.0/571.4	05-1Q8504	93

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-SLO-101-/0	05-1Q8804	93
05-SLO-101-/0	05-1Q8604	93
05-SLO-166-8.9/8.9	05-1M7504	94
05-VAR-101-/0	05-1N9204	94
05-VAR-101-/0	05-1P2304	94
05-VAR-101-/0	05-1N9304	94
06-FRE-0-/0	06-0Y4904	94
06-FRE-5-37.2/48.8	06-0X2704	95
06-FRE-5-44.4/45.4	06-0S8304	95
06-FRE-41-28.2/28.2	06-1G0904	95
06-FRE-41-20.0/33.3	06-0V7804	95
06-FRE-41-21.1/0	06-1E1904	95
06-FRE-41-23.1/0	06-1A6404	95
06-FRE-41-27.4/28.5	06-0W1704	96
06-FRE-99-4.9/11.6	06-0U4204	96
06-FRE-145-26.1/34.1	06-1E5704	96
06-FRE-145-33.1/33.1	06-1E6604	96
06-FRE-180-133.2/134	06-1E5304	96
06-FRE-180-180.0/138	06-1G3304	96
06-FRE-180-54.1/56	06-342354	97
06-FRE-180-62.9/65.3	06-1A3204	97
06-FRE-198-21.2/22.7	06-1E5604	97

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-KER-5-8.0/8.4	06-1G0804	97
06-KER-43-9.0/15.7	06-1E5804	97
06-KER-43-15.9/37.8	06-1F2504	97
06-KER-46-26.1/30.2	06-442564	98
06-KER-46-29.7/31.9	06-442554	98
06-KER-58-535.0/0	06-1C8904	98
06-KER-58-53.4/54.5	06-0W15V4	98
06-KER-58-59.4/70.6	06-1E8404	98
06-KER-99-10.4/21.2	06-0Q9204	98
06-KER-99-23.6/28.4	06-0Q2814	99
06-KER-119-.2/.6	06-0X7604	99
06-KER-119-2.2/10	06-1E5904	99
06-KER-155-42.0/57	06-1G0404	99
06-KER-166-9.0/24.6	06-1E6004	99
06-KER-178-12.6/55.4	06-0X0804	99
06-KER-178-20.6/21.6	06-1G3104	100
06-KER-184-.9/L1.1	06-0V2804	100
06-KER-204-2.8/0	06-0W9904	100
06-KER-223-15.7/16.3	06-0R1904	100
06-KER-223-20.1/21.1	06-1E6704	100
06-KIN-5-/0	06-0T0204	100
06-KIN-41-20.0/28.4	06-0U4604	101

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-MAD-41-6.3/9.2	06-0R2104	101
06-MAD-41-9.2/11.7	06-1C4304	101
06-MAD-99-6.9/7.6	06-0V1204	101
06-MAD-99-24.8/0	06-1E2004	101
06-TUL-63-2.0/4	06-1E6104	101
06-TUL-99-4.0/15.5	06-1F7004	102
06-TUL-99-9.8/40.7	06-1E6904	102
06-TUL-99-21.4/22.7	06-1G0704	102
06-TUL-99-22.3/0	06-0U7704	102
06-TUL-99-26.3/27.6	06-0U8804	102
06-TUL-99-30.6/35.2	06-360244	102
06-TUL-99-51.8/53.9	06-0V7604	103
06-TUL-190-38.0/57	06-1F6904	103
06-TUL-198-14.6/14.6	06-1F7204	103
06-TUL-198-19.7/26.7	06-1E6204	103
06-TUL-216-2.1/19	06-1E4404	103
06-VAR-41-21.7/0	06-1A1204	103
06-VAR-99-20.0/0	06-1A1104	104
06-VAR--/0	06-1E8604	104
06-VAR--/0	06-1E8504	104
07-LA-0-/0	07-2XG104	104
07-LA-1-4.8/6.6	07-352004	105

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-1-8.3/10	07-1XW3U4	105
07-LA-1-10.4/10.4	07-4V2104	105
07-LA-1-11.2/11.2	07-359704	105
07-LA-1-18.9/19.9	07-359604	105
07-LA-1-32.7/32.7	07-359504	105
07-LA-1-37.7/62.9	07-313504	106
07-LA-1-40.0/40.5	07-2XE004	106
07-LA-1-43.9/44.4	07-354904	106
07-LA-1-44.1/58.5	07-2XG904	106
07-LA-1-46.9/50.4	07-3W8704	106
07-LA-1-46.9/50.4	07-3W87A4	106
07-LA-1-56.5/56.9	07-291404	107
07-LA-1-352.0/44.1	07-2XG804	107
07-LA-1-34.5/35.2	07-327204	107
07-LA-2-14.2/14.2	07-288304	107
07-LA-2-24.4/46	07-0W1204	107
07-LA-2-26.4/79.8	07-332504	107
07-LA-2-26.4/79.8	07-3325A4	108
07-LA-2-28.6/32.6	07-2XH004	108
07-LA-2-40.3/46.1	07-2XG004	108
07-LA-2-65.2/66.4	07-2XA604	108
07-LA-5-1.7/1.7	07-325704	108

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-5-1.7/1.7	07-3257C4	108
07-LA-5-6.1/6.4	07-384904	109
07-LA-5-6.6/13.1	07-357304	109
07-LA-5-8.2/8.2	07-4V3004	109
07-LA-5-15.1/22.9	07-333004	109
07-LA-5-16.0/17.3	07-2XJ004	109
07-LA-5-17.9/18	07-351804	109
07-LA-5-19.7/36	07-324904	110
07-LA-5-20.6/21.4	07-2XC804	110
07-LA-5-31.8/42.6	07-0W1004	110
07-LA-5-33.1/39.1	07-384404	110
07-LA-5-39.4/44.4	07-319904	110
07-LA-5-61.5/63.7	07-2XC004	110
07-LA-5-63.4/65.9	07-2XC904	111
07-LA-5-66.3/67.3	07-2XG504	111
07-LA-5-54.4/54.8	07-328804	111
07-LA-5-59.5/67.9	07-323404	111
07-LA-5-59.5/81.8	07-4V1804	111
07-LA-5-/19.5	07-319304	111
07-LA-10-.1/13.3	07-384604	112
07-LA-10-4.3/10.1	07-2XH404	112
07-LA-10-8.9/9.4	07-1XW004	112

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-10-16.6/30.1	07-260804	112
07-LA-10-18.3/18.3	07-2XA304	112
07-LA-10-18.8/20.5	07-386004	112
07-LA-10-19.5/29.5	07-0W3304	113
07-LA-10-31.2/37.2	07-303904	113
07-LA-10-42.3/48.3	07-335304	113
07-LA-10-4.5/5.5	07-332004	113
07-LA-10-12.4/14.9	07-332604	113
07-LA-14-27.0/28.1	07-342804	113
07-LA-14-29.0/29.5	07-339604	114
07-LA-14-30.9/4.1	07-0W3604	114
07-LA-14-31.4/36.5	07-320004	114
07-LA-14-60.7/77	07-316004	114
07-LA-22-/1.5	07-324404	114
07-LA-23-1.1/1.2	07-2XC304	114
07-LA-23-1.1/8.4	07-2XE604	115
07-LA-23-/8.9	07-0W4104	115
07-LA-27-1.0/10.6	07-2XG304	115
07-LA-39-17.8/17.8	07-326204	115
07-LA-39-18.9/35.5	07-2XF804	115
07-LA-39-32.2/38.4	07-327604	115
07-LA-39-31.2/31.2	07-343404	116

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-47-4.0/1.9	07-1XY804	116
07-LA-57-5.0/5.2	07-324804	116
07-LA-57-/4.5	07-304504	116
07-LA-60-.5/11.7	07-327104	116
07-LA-60-11.0/20	07-320404	116
07-LA-60-19.1/20.7	07-4V3304	117
07-LA-60-20.0/26	07-325004	117
07-LA-60-2.8/11.8	07-301104	117
07-LA-60-4.4/29.8	07-0W2504	117
07-LA-60-28.0/30.4	07-323304	117
07-LA-66-/3.2	07-306514	117
07-LA-71-1.6/4.8	07-210624	118
07-LA-71-12.0/1	07-2XE904	118
07-LA-90-.9/T3.3	07-0W0404	118
07-LA-90-1.8/1.8	07-4V0304	118
07-LA-91-116.0/11.6	07-2XA504	118
07-LA-91-11.8/11.8	07-319104	118
07-LA-91-16.6/16.8	07-3203U4	119
07-LA-101-1.0/9.2	07-0W0604	119
07-LA-101-1.0/1.8	07-2XJ204	119
07-LA-101-1.5/10.9	07-0W2904	119
07-LA-101-1.7/6.8	07-3114A4	119



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-101-1.7/6.8	07-311404	119
07-LA-101-8.0/27.3	07-303704	120
07-LA-101-9.6/9.6	07-2XC404	120
07-LA-101-10.3/10.3	07-385404	120
07-LA-101-19.7/20	07-388704	120
07-LA-101-20.0/20	07-317904	120
07-LA-101-32.8/33.8	07-307104	120
07-LA-101-118.0/11.8	07-2XH204	121
07-LA-101-1.0/10.3	07-385204	121
07-LA-101-6.2/8	07-329604	121
07-LA-101-/17.1	07-337804	121
07-LA-101-/1.5	07-320104	121
07-LA-103-.1/.1	07-327304	121
07-LA-105-.1/17.3	07-0W2004	122
07-LA-105-7.8/10.3	07-317404	122
07-LA-105-9.0/9.4	07-385604	122
07-LA-107-.4/4.8	07-307024	122
07-LA-110-.7/26.1	07-312004	122
07-LA-110-.7/8.8	07-335004	122
07-LA-110-3.9/5.9	07-336504	123
07-LA-110-6.8/19.5	07-4W7804	123
07-LA-110-14.0/21	07-386304	123

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-110-14.2/25.6	07-1XU204	123
07-LA-110-22.8/22.8	07-322304	123
07-LA-110-23.1/23.1	07-353304	123
07-LA-110-/31.9	07-329804	124
07-LA-118-1.1/1.1	07-2XE204	124
07-LA-118-57.0/5.8	07-1XP904	124
07-LA-118-1.5/10.2	07-325304	124
07-LA-118-4.5/9.1	07-336804	124
07-LA-118-10.0/13.2	07-385904	124
07-LA-118-11.0/14	07-322004	125
07-LA-134-2.6/4.8	07-311604	125
07-LA-134-12.9/13.2	07-1XX204	125
07-LA-134-12.6/12.9	07-322404	125
07-LA-134-/13.3	07-311704	125
07-LA-134-/13.3	07-337904	125
07-LA-138-43.8/43.8	07-352104	126
07-LA-138-59.7/59.6	07-4V4704	126
07-LA-138-/36.9	07-310404	126
07-LA-164-4.8/6.9	07-0W3204	126
07-LA-170-14.5/20.6	07-0W4204	126
07-LA-170-14.5/16.6	07-329704	126
07-LA-170-16.6/19.8	07-358804	127

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-210-9.7/51.9	07-326804	127
07-LA-210-15.4/15.4	07-2XF404	127
07-LA-210-35.9/52.1	07-0W1104	127
07-LA-210-44.5/44.5	07-2XJ804	127
07-LA-210-/9.7	07-3096U4	127
07-LA-210-15.6/18.5	07-330704	128
07-LA-210-19.6/20.3	07-4U1604	128
07-LA-210-33.6/36.5	07-301704	128
07-LA-210-36.0/40.6	07-323104	128
07-LA-210-36.7/37.1	07-325204	128
07-LA-210-41.3/44.6	07-322604	128
07-LA-210-44.7/52.1	07-328504	129
07-LA-213-2.2/2.2	07-4V0204	129
07-LA-213-3.9/3.9	07-253104	129
07-LA-213-6.2/6.2	07-4V1404	129
07-LA-213-/8	07-306614	129
07-LA-405-7.0/12.9	07-321804	129
07-LA-405-8.8/8.8	07-304804	130
07-LA-405-12.9/21.5	07-338704	130
07-LA-405-13.8/39.7	07-4W1004	130
07-LA-405-14.3/15.8	07-293604	130
07-LA-405-16.5/19.7	07-2XF004	130

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-405-30.1/33	07-4V4304	130
07-LA-405-36.3/36.3	07-2XG604	131
07-LA-405-39.1/39.1	07-204904	131
07-LA-405-40.1/48.1	07-320204	131
07-LA-405-48.0/48.5	07-343204	131
07-LA-405-291.0/30	07-2XJ304	131
07-LA-405-/29.5	07-1XV004	131
07-LA-605-11.4/19.5	07-3393U4	132
07-LA-605-20.2/26	07-3255U4	132
07-LA-710-6.2/7.2	07-4V4204	132
07-LA-710-6.9/17.3	07-0W0704	132
07-LA-710-10.5/32.5	07-0W2704	132
07-LA-710-23.3/25.6	07-304404	132
07-LA-710-26.0/26.7	07-331804	133
07-LA-710-15.1/21.9	07-330504	133
07-VAR-1-1.3/26.6	07-322704	133
07-VAR-1-6.6/22.4	07-0W6004	133
07-VAR-5-20.4/45.4	07-385004	133
07-VAR-10-18.5/47.7	07-0W3104	133
07-VAR-91-6.5/10.8	07-385504	134
07-VAR-101-12.3/37.6	07-0W3004	134
07-VAR-101-/30	07-0W4704	134

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-VAR-110-15.1/23	07-0W5904	134
07-VAR-118-2.6/11.9	07-0W4804	134
07-VAR-134-/8.9	07-0W5204	134
07-VAR-405-.5/36.3	07-0W5804	135
07-VEN-1-4.0/4.2	07-318204	135
07-VEN-1-4.4/9.7	07-0W1404	135
07-VEN-1-21.3/28.4	07-323904	135
07-VEN-1-28.2/28.2	07-2965U4	135
07-VEN-23-17.7/24.1	07-2XE704	135
07-VEN-23-3.3/11.5	07-302504	136
07-VEN-33-5.6/11.2	07-2XF504	136
07-VEN-33-7.6/7.6	07-291304	136
07-VEN-33-12.6/16.5	07-2XC604	136
07-VEN-33-24.2/27.3	07-2XF604	136
07-VEN-33-44.2/57.2	07-2XF704	136
07-VEN-34-8.9/8.9	07-2XJ404	137
07-VEN-101-.2/40.8	07-3311U4	137
07-VEN-101-7.9/38.9	07-4W8004	137
07-VEN-101-8.9/11.5	07-4W2704	137
07-VEN-101-9.0/9.2	07-331004	137
07-VEN-101-9.1/9.1	07-4W9104	137
07-VEN-101-10.7/26.7	07-0W3904	138

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-VEN-101-27.5/31	07-311304	138
07-VEN-101-30.9/36.3	07-0W4004	138
07-VEN-101-36.3/40.6	07-302404	138
07-VEN-118-.7/11	07-339204	138
07-VEN-118-4.5/4.7	07-2XG704	138
07-VEN-118-13.3/15.6	07-341604	139
07-VEN-118-1.4/1.8	07-336004	139
07-VEN-118-23.5/30.5	07-385104	139
07-VEN-126-9.7/24.6	07-2XE104	139
07-VEN-126-26.4/26.4	07-2XC704	139
07-VEN-126-10.2/12.7	07-311504	139
07-VEN-126-13.2/34.6	07-0W0304	140
07-VEN-150-28.8/31	07-2XE504	140
07-VEN-150-13.3/19	07-3237U4	140
07-VEN-150-/20	07-2XE404	140
08-RIV-10-6.7/25.1	08-1C38U4	140
08-RIV-10-12.6/13.4	08-1L9504	141
08-RIV-10-52.2/61.1	08-1N1104	141
08-RIV-10-60.7/74.3	08-1C0814	141
08-RIV-10-92.9/101.1	08-1H2004	141
08-RIV-10-104.9/134.2	08-1C0824	141
08-RIV-15-8.2/13.9	08-1G8904	141

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-15-9.4/16.3	08-1J6704	142
08-RIV-15-50.6/52.3	08-1H8504	142
08-RIV-60-21.3/21.3	08-1P3104	142
08-RIV-62-85.0/90.2	08-1K0504	142
08-RIV-74-3.1/3	08-1G4704	142
08-RIV-74-13.2/34	08-1C6804	142
08-RIV-74-34.3/45.1	08-1H0604	143
08-RIV-74-47.1/53.5	08-1N9404	143
08-RIV-74-/5.8	08-1C8504	143
08-RIV-78-/16.2	08-1N1304	143
08-RIV-95-24.0/33.7	08-1N5604	143
08-RIV-111-47.2/55.3	08-0R3024	143
08-RIV-215-41.4/0	08-1E1104	144
08-RIV-215-36.6/37.2	08-1K4604	144
08-RIV-371-56.5/77.1	08-1N1004	144
08-SBD-10-6.9/20	08-1M4904	144
08-SBD-15-5.1/5.8	08-0H7914	144
08-SBD-15-56.6/77.6	08-1K7104	144
08-SBD-15-173.8/173.8	08-1N7204	145
08-SBD-15-179.4/179.4	08-1N0304	145
08-SBD-15-20.5/21.6	08-1H3904	145
08-SBD-15-28.6/37.5	08-0K1224	145

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-15-96.1/124.3	08-1C7204	145
08-SBD-15-108.0/115	08-1N1704	145
08-SBD-18-11.3/19.1	08-1N9304	146
08-SBD-18-44.3/68.5	08-0G6904	146
08-SBD-18-44.3/48.4	08-0G6914	146
08-SBD-18-53.1/69	08-1H4914	146
08-SBD-18-95.4/95.4	08-1G2804	146
08-SBD-18-137.0/25	08-1P1904	146
08-SBD-38-11.3/26.5	08-1L9804	147
08-SBD-40-140.5/148.5	08-1N0704	147
08-SBD-40-143.7/0	08-0R9804	147
08-SBD-40-20.0/28.1	08-1N1604	147
08-SBD-40-25.0/50	08-0R1704	147
08-SBD-40-100.0/125	08-0R1414	147
08-SBD-40-100.8/101.8	08-1G8304	148
08-SBD-60-1.4/0	08-1J2104	148
08-SBD-60-7.3/10	08-0E33U4	148
08-SBD-62-125.8/125.8	08-1N1904	148
08-SBD-71-/8.5	08-0G7904	148
08-SBD-71-7.9/0	08-1C9904	148
08-SBD-83-5.9/11.1	08-1K7904	149
08-SBD-95-48.1/57.9	08-1P1504	149



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-138-15.0/15	08-1H8204	149
08-SBD-138-15.0/15.1	08-1J2004	149
08-SBD-138-/2.3	08-1H8304	149
08-SBD-173-18.6/18.7	08-1H2904	149
08-SBD-189-/5.6	08-1P2404	150
08-SBD-210-25.6/25.9	08-1N3004	150
08-SBD-215-2.2/3.2	08-1F7304	150
08-SBD-215-13.9/13.9	08-1J3604	150
08-SBD-330-39.2/39.2	08-1N9204	150
08-SBD-330-28.7/44.1	08-1N0804	150
08-SBD-5730-/0	08-0R4204	151
08-VAR-10-/0	08-1L7004	151
08-VAR-15-41.3/52	08-1K8514	151
08-VAR-15-110.4/181.4	08-1K6504	151
08-VAR-999-/0	08-1M1804	151
08-VAR--/0	08-1M2204	151
08-VAR--/0	08-1M7604	152
08-VAR--/0	08-1L7014	152
08-VAR--/0	08-1J5804	152
08-VAR--/0	08-1N1404	152
08-VAR--/0	08-1M1704	152
08-VAR--/0	08-1L6404	152

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
09-INY-127-21.0/34.5	09-379304	153
09-INY-395-29.2/41.8	09-213404	153
09-INY-395-29.4/42.4	09-399404	153
09-INY-395-44.9/50.9	09-392004	153
09-INY-395-76.0/77	09-394104	154
09-KER-14-35.5/37.1	09-392604	154
09-KER-14-46.2/52.8	09-378904	154
09-KER-14-3.0/3	09-393804	154
09-KER-58-107.7/118	09-392104	154
09-KER-5755-/114	09-377104	154
09-KER-5756-/92	09-367504	155
09-MNO-120-55.0/59	09-392204	155
09-MNO-158-/0	09-399704	155
09-MNO-395-34.1/34.1	09-377704	155
09-MNO-395-52.0/54	09-398304	155
09-MNO-395-55.5/58.2	09-378704	155
09-MNO-395-58.2/60.4	09-366404	156
09-MNO-395-188.4/118.8	09-399304	156
09-VAR-999-/0	09-392404	156
09-VAR--/0	09-393504	156
09-VAR--/0	09-382304	156
10-ALP-0-/0	10-0X7504	157

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-ALP-4-22.8/22.8	10-0X8404	157
10-ALP-4-/0	10-0S6804	157
10-ALP-88-/0	10-1J0104	157
10-ALP-89-15.2/16.9	10-1P0604	157
10-ALP-89-/10.2	10-1P4904	157
10-AMA-10-2.0/2	10-1N6204	158
10-AMA-26-5.0/1.6	10-1R7304	158
10-AMA-49-5.4/5.4	10-1R3804	158
10-AMA-49-/0	10-0X7524	158
10-AMA-88-62.0/71.6	10-1N8704	158
10-CAL-4-15.9/16.3	10-1H5004	158
10-CAL-26-4.9/9.5	10-1R2904	159
10-CAL-26-30.0/38.3	10-0X7514	159
10-MER-5-.5/.8	10-1C7904	159
10-MER-5-6.3/0	10-0T6804	159
10-MER-5-/0	10-1N4304	159
10-MER-99-.4/12.7	10-1L3104	159
10-MER-99-16.3/16.4	10-1N6004	160
10-MER-99-19.5/20.7	10-3A7214	160
10-MER-99-21.6/0	10-1N7804	160
10-MER-99-24.5/28.2	10-0Y6104	160
10-MER-99-28.2/37.3	10-0Q1224	160

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-MER-99-3.3/6.9	10-1K0904	160
10-MER-99-12.7/17.8	10-1C1704	161
10-MER-99-/0	10-1E6204	161
10-MER-140-2.3/49	10-0Y1304	161
10-MER-165-33.2/33.2	10-1L3304	161
10-MPA-140-12.0/22.1	10-0Y7704	161
10-MPA-140-25.3/51.8	10-0Y7804	161
10-MPA-140-42.0/42.7	10-0P9234	162
10-SJ-4-4.5/4.9	10-1F4604	162
10-SJ-4-17.7/0	10-1C6704	162
10-SJ-4-26.5/26.9	10-1R3604	162
10-SJ-4-36.7/36.7	10-1R2004	162
10-SJ-4-15.5/16.7	10-1C5004	162
10-SJ-4-16.2/0	10-1N7604	163
10-SJ-4-/0	10-1E6104	163
10-SJ-4-/0	10-1C8004	163
10-SJ-4-/0	10-1G9904	163
10-SJ-5-.6/0	10-1N7704	163
10-SJ-5-6.2/6.6	10-0P5404	163
10-SJ-5-19.4/19.4	10-1R4104	164
10-SJ-5-29.6/29.9	10-1N4904	164
10-SJ-5-13.0/13	10-1N5704	164

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-SJ-5-13.0/0	10-1N5504	164
10-SJ-5-16.2/23.9	10-1P5404	164
10-SJ-5-23.9/23.9	10-1N5104	164
10-SJ-12-17.4/18.1	10-1G5104	165
10-SJ-26-1.1/0	10-1Q0604	165
10-SJ-26-1.1/1.1	10-1F1704	165
10-SJ-26-17.8/20.5	10-1P4804	165
10-SJ-88-13.7/14	10-0S7404	165
10-SJ-99-16.4/18.2	10-3A1014	165
10-SJ-99-20.1/20.1	10-1N4604	166
10-SJ-120-2.3/2.3	10-1R6504	166
10-SJ-120-16.7/17.9	10-1N3104	166
10-SJ-120-.6/T6.8	10-1C9604	166
10-SJ-205-1.6/5.2	10-1P5104	166
10-SJ-205-/13.2	10-1C3804	166
10-SJ-205-4.6/9	10-1C3304	167
10-SJ-580-12.7/12.7	10-1R3904	167
10-STA-49-/0	10-1C4004	167
10-STA-99-1.5/16	10-1R7704	167
10-STA-99-24.0/24.7	10-1H5304	167
10-STA-132-27.1/28.1	10-1G4204	167
10-TUO-108-4.3/5.1	10-0Y2104	168

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-TUO-120-7.2/7.2	10-1R3704	168
10-TUO-120-29.0/54	10-1R6804	168
10-VAR-4-/0	10-1F4004	168
10-VAR-99-7.4/29.5	10-1N5204	168
10-VAR--/0	10-1P6504	168
11-IMP-8-3.7/48	11-2N1644	169
11-IMP-8-32.4/46.1	11-412004	169
11-IMP-8-96.8/96.8	11-430494	169
11-IMP-98-32.1/32.5	11-0802A4	169
11-IMP-98-32.1/32.5	11-080284	170
11-IMP-186-/2.1	11-2N1164	170
11-SD-5-.2/15.2	11-427504	170
11-SD-5-1.0/72.4	11-2N0914	170
11-SD-5-2.3/14	11-418104	170
11-SD-5-12.8/13.2	11-4C0044	170
11-SD-5-34.7/36.3	11-2E1544	171
11-SD-5-37.4/52.6	11-2T35U4	171
11-SD-5-.3/72.1	11-429704	171
11-SD-5-.3/5	11-430674	171
11-SD-5-.9/0	11-4C0034	171
11-SD-5-29.1/30.5	11-2T3404	171
11-SD-5-30.0/34.3	11-426504	172

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-5-31.8/32.2	11-422004	172
11-SD-5-34.9/35.1	11-417504	172
11-SD-5-38.4/47.3	11-2T2184	172
11-SD-5-47.9/58.5	11-2N0874	172
11-SD-5-55.6/70	11-430014	172
11-SD-8-3.0/8.3	11-427104	173
11-SD-8-5.6/17.4	11-430604	173
11-SD-8-12.9/14.6	11-430434	173
11-SD-8-13.4/20.4	11-4116U4	173
11-SD-8-23.0/61.3	11-422104	173
11-SD-8-29.2/43.1	11-2N1094	173
11-SD-8-31.8/41.7	11-423704	174
11-SD-8-61.0/68	11-2N1654	174
11-SD-11-.6/2.7	11-056374	174
11-SD-11-2.7/2.7	11-056394	174
11-SD-15-31.3/37.1	11-430514	174
11-SD-52-.4/5.5	11-411804	174
11-SD-54-/6.4	11-424804	175
11-SD-67-6.0/24.4	11-430564	175
11-SD-78-.3/16	11-422304	175
11-SD-79-44.7/53	11-2N1664	175
11-SD-94-4.4/7.3	11-412204	175

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-94-14.9/29.2	11-2N1194	175
11-SD-94-39.0/49.9	11-2N1214	176
11-SD-94-9.8/10.6	11-423804	176
11-SD-125-9.6/13.2	11-411404	176
11-SD-125-9.6/13.2	11-4114A4	176
11-SD-125-/1.1	11-288834	176
11-SD-805-3.4/5.1	11-428704	176
11-SD-805-3.5/13.9	11-429004	177
11-SD-805-20.7/23.5	11-411504	177
11-SD-905-12.0/12	11-430644	177
11-SD-905-6.4/10.1	11-431064	177
11-VAR-8-0/00	11-430444	177
11-VAR-15-27.7/30.8	11-2N1414	177
11-VAR-52-1.3/16.3	11-2N1444	178
11-VAR-805-.2/14.6	11-2N1204	178
11-VAR-805-.5/26.1	11-2N1624	178
12-ORA-1-4.9/5.5	12-0H15A4	178
12-ORA-1-4.9/5.5	12-0H1504	178
12-ORA-1-5.5/7.9	12-0P69U4	179
12-ORA-1-7.9/10.5	12-0M82U4	179
12-ORA-1-7.9/10.5	12-0M82C4	179
12-ORA-1-13.0/33.7	12-0P68U4	179



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
12-ORA-1-17.4/21.5	12-0R4104	179
12-ORA-1-.1/.9	12-0Q9904	179
12-ORA-5-.6/43	12-0P42U4	180
12-ORA-5-3.3/3.3	12-0P7004	180
12-ORA-5-5.3/7.3	12-0S1704	180
12-ORA-5-5.8/30.3	12-0Q9304	180
12-ORA-5-12.4/14.5	12-0K0214	180
12-ORA-5-14.5/17.1	12-0K0224	180
12-ORA-5-17.1/18.9	12-0K0234	181
12-ORA-5-29.6/33.2	12-0T3304	181
12-ORA-5-29.6/29.6	12-0J34U4	181
12-ORA-5-33.7/35.4	12-0R7504	181
12-ORA-5-38.5/41.6	12-0P9204	181
12-ORA-5-41.8/41.8	12-0S3904	181
12-ORA-5-41.9/43.1	12-0P9304	182
12-ORA-5-26.6/26.6	12-0S7704	182
12-ORA-5-/2	12-0R2004	182
12-ORA-5-/0	12-0T2604	182
12-ORA-22-5.5/5.5	12-0R2904	182
12-ORA-22-10.7/12.7	12-0Q3204	182
12-ORA-39-3.2/5.8	12-0T6304	183
12-ORA-39-12.2/12.2	12-0R7404	183

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
12-ORA-55-.6/.6	12-0R5004	183
12-ORA-55-4.7/4.7	12-0Q3904	183
12-ORA-55-5.3/7.1	12-0T3904	183
12-ORA-55-13.2/17.9	12-0T3404	183
12-ORA-55-13.7/13.7	12-0R1504	184
12-ORA-55-4.4/16	12-0T6204	184
12-ORA-55-17.7/17.7	12-0S0904	184
12-ORA-57-10.8/22.1	12-0T3204	184
12-ORA-57-11.4/11.7	12-0T5904	184
12-ORA-57-11.5/18.6	12-0T6504	184
12-ORA-57-12.3/12.3	12-0T1204	185
12-ORA-57-20.3/21.6	12-0C1104	185
12-ORA-57-20.3/21.6	12-0C1114	185
12-ORA-57-22.0/22	12-0Q2704	185
12-ORA-72-11.4/12	12-0T6404	185
12-ORA-73-10.0/28	12-0N72A4	185
12-ORA-73-10.0/28	12-0N7204	186
12-ORA-74-11.5/16.6	12-0P0304	186
12-ORA-74-/5.3	12-0T6604	186
12-ORA-90-.9/3.6	12-0R1804	186
12-ORA-90-5.1/6.7	12-0R9204	186
12-ORA-90-12.3/18	12-0T1004	186

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
12-ORA-91-5.4/5.8	12-0R1904	187
12-ORA-91-.8/1.8	12-0R7304	187
12-ORA-91-12.5/13.9	12-0N4904	187
12-ORA-91-12.5/13.9	12-0N49A4	187
12-ORA-91-/5.9	12-0T3104	187
12-ORA-133-3.2/4.1	12-0P94U4	187
12-ORA-241-27.8/38	12-0H0474	188
12-ORA-405-.2/11.4	12-0Q9704	188
12-VAR-55-.1/15.3	12-0T1104	188
12-VAR-55-5.5/17.8	12-0R5604	188
12-VAR-73-10.3/27.5	12-0T3704	188

#### Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$295,162,789	\$142,981,272
-S-	FEDERAL AID (SECONDARY)	\$78,437,348	\$23,417,381
-ER-	STORM DAMAGE REPAIR	\$5,035,607	\$4,472,938
		\$404,478,266	\$250,779,260
<b>District Total:</b>		<b><u>\$783,114,009</u></b>	<b><u>\$421,650,851</u></b>

### Statement of Ongoing Contracts - Federal Aid

**District**      02

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$316,843,893	\$71,830,625
-S-	FEDERAL AID (SECONDARY)	\$36,672,840	\$33,041,355
		\$124,346,886	\$66,588,911
<b>District Total:</b>		<b><u>\$477,863,618</u></b>	<b><u>\$171,460,891</u></b>

**District**      03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$102,628,664	\$38,358,414
-F-	FEDERAL AID (PRIMARY)	\$541,203,585	\$206,082,828
-S-	FEDERAL AID (SECONDARY)	\$120,406,766	\$64,604,288
		\$1,129,754,315	\$875,959,758
<b>District Total:</b>		<b><u>\$1,893,993,330</u></b>	<b><u>\$1,185,005,288</u></b>

**District**      04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$642,588,061	\$283,160,994
-F-	FEDERAL AID (PRIMARY)	\$459,039,802	\$275,728,926
-S-	FEDERAL AID (SECONDARY)	\$24,374,344	\$15,448,461
		\$1,106,318,688	\$652,449,324
<b>District Total:</b>		<b><u>\$2,232,320,894</u></b>	<b><u>\$1,226,787,705</u></b>

### Statement of Ongoing Contracts - Federal Aid

**District**      05

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$571,440,575	\$236,034,781
-S-	FEDERAL AID (SECONDARY)	\$22,207,866	\$20,734,828
		\$858,624,305	\$436,899,440
<b>District Total:</b>		<b><u>\$1,452,272,746</u></b>	<b><u>\$693,669,050</u></b>

**District**      06

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$39,065,136	\$36,596,687
-F-	FEDERAL AID (PRIMARY)	\$259,699,204	\$162,404,090
		\$253,441,082	\$80,510,813
<b>District Total:</b>		<b><u>\$552,205,421</u></b>	<b><u>\$279,511,589</u></b>

**District**      07

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$263,030,231	\$128,409,193
-F-	FEDERAL AID (PRIMARY)	\$336,423,826	\$217,026,436
-S-	FEDERAL AID (SECONDARY)	\$13,180,193	\$8,744,901
		\$1,307,889,685	\$764,744,818
<b>District Total:</b>		<b><u>\$1,920,523,935</u></b>	<b><u>\$1,118,925,349</u></b>

### Statement of Ongoing Contracts - Federal Aid

**District**      08

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID ( INTERSTATE )	\$231,045,342	\$188,211,245
-F-	FEDERAL AID ( PRIMARY )	\$75,498,566	\$21,290,342
-S-	FEDERAL AID ( SECONDARY )	\$15,695,056	\$13,363,772
		\$924,764,124	\$488,289,310
<b>District Total:</b>		<b><u>\$1,247,003,088</u></b>	<b><u>\$711,154,670</u></b>

**District**      09

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID ( PRIMARY )	\$73,542,388	\$36,077,213
		\$88,322,726	\$51,047,010
<b>District Total:</b>		<b><u>\$161,865,114</u></b>	<b><u>\$87,124,224</u></b>

**District**      10

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID ( INTERSTATE )	\$17,382,378	\$5,008,742
-F-	FEDERAL AID ( PRIMARY )	\$156,457,321	\$103,032,474
-S-	FEDERAL AID ( SECONDARY )	\$27,267,585	\$21,694,956
		\$218,456,240	\$133,548,399
<b>District Total:</b>		<b><u>\$419,563,524</u></b>	<b><u>\$263,284,571</u></b>

### Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID ( INTERSTATE )	\$65,184,659	\$31,080,766
-F-	FEDERAL AID ( PRIMARY )	\$86,369,610	\$28,638,614
-S-	FEDERAL AID ( SECONDARY )	\$22,853,568	\$19,885,052
		\$666,136,073	\$508,616,569
<b>District Total:</b>		<b><u>\$840,543,910</u></b>	<b><u>\$588,221,001</u></b>

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID ( INTERSTATE )	\$353,488,827	\$116,045,678
-F-	FEDERAL AID ( PRIMARY )	\$293,844,946	\$57,997,038
-S-	FEDERAL AID ( SECONDARY )	\$67,968,072	\$4,091,453
		\$449,326,423	\$330,148,495
<b>District Total:</b>		<b><u>\$1,164,628,269</u></b>	<b><u>\$508,282,664</u></b>

### Statement of Ongoing Contracts - Statewide Recap

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID ( INTERSTATE )	\$1,714,413,299	\$826,871,720
-S-	FEDERAL AID ( SECONDARY )	\$429,063,638	\$225,026,448

**Statement of Ongoing Contracts -  
Statewide Recap**

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$3,465,526,503	\$1,559,124,640
		\$7,531,858,813	\$4,639,582,108
-ER-	STORM DAMAGE REPAIR	\$5,035,607	\$4,472,938
<b>Statewide Totals</b>		<b><u>\$13,145,897,858</u></b>	<b><u>\$7,255,077,853</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
01	\$13,742,651
02	\$5,353,443
03	\$58,583,522
04	\$7,323,556
05	\$318,000
06	\$1,516,092
07	\$174,895,866
08	\$210,499,558
09	\$22,158,277



**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
10	\$64,241,743
<b>Work completed this Period:</b>	\$558,632,708