

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-5.1/5.6 01-0F2404		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.2 MI SOUTH TO 0.2 MI NORTH OF THE ROUTE 101 & EHLERS WAY INTERSECTION EXTEND LEFT TURN POCKET	MERCER-FRASER COMPANY 1000 APOLLO WAY #100 SANTA ROSA CA 95407 (707)443-6371	RYAN DUNNE 5065 BOYD SUITE H ARCATA, CA 95521 (707)346-9027	\$1,133,133 \$3,938 \$3,938	08/01/21 09/14/21 01/11/22	0% 0%
HB4N							
01-DN-101-8.2/8.7 01-0B0904		IN DEL NORTE COUNTY NEAR KLAMATH AT PANTHER CREEK BRIDGE #01-0025 AND AT HUNTER CREEK BRIDGE #01-0003 REPLACE BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	DUNNE, RYAN 5065 BOYD RD SUITE H ARCATA CA 95521 (707)496-5581	\$19,519,932 \$11,280,437 \$307,432	04/21/20 05/08/20 01/12/23	58% 58%
HA21							
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MILE SOUTH OF WILSON CREEK BRIDGE TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521 (707)825-6565	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$11,984,109 \$0	02/16/16 05/04/16 04/09/21	100% 100% OVER RUN
20.20 201130							
01-DN-101-21.2/0 01-0G2104 ACNH-Q101-(392)E --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.2 MILE NORTH OF CUSHING CREEK VIADUCT #01-0076 PERMANENT RESTORATION @ CUSHING	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	AARON VALLEY 207 PROCE MALL CRESCENT CITY CA 95531 (707)815-5620	\$8,343,011 \$3,393,316 \$150,735	07/15/21 08/05/21 09/28/22	44% 41% SUSPENDED
HA23							
01-DN-101-25.5/27.4 01-0C6604 ACNH-Q101-(382)E --()		IN DEL NORTE COUNTY IN AND NEAR CRESCENT CITY FROM 0.2 MILE SOUTH OF ELK VALLEY ROAD TO 0.2 MILE NORTH OF WILSON AVENUE & BURTCHE CRESCENT CITY ADA	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY; REDDING CA 96002 (530)223-9322	KAREN SANDERS 207 PROCE MALL CRESCENT CITY CA 95531 (707)498-4009	\$6,457,368 \$5,786,001 \$196,549	12/08/20 12/29/20 06/03/22	83% 85% SUSPENDED
01-DN-101-39.8/46.4 01-0K4704		IN DEL NORTE COUNTY NEAR SMITH RIVER FROM 0.2 MILE NORTH OF ROWDY CREEK BRIDGE TO THE OREGON STATE LINE MICRO-SURFACING	INTERMOUNTAIN SLURRY SEAL, INC. 1120 TERMINAL WAY; RENO NV 89502 (775)358-1355	MALMBERG CLAYTON 207 PROCE MAL SUITE 100 CRESCENT CITY CA 95531 (707)496-5581	\$673,673 \$276,620 \$0	06/03/21 06/22/21 01/04/22	73% 41%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-39.8/39.8 01-0F3104		IN DEL NORTE COUNTY NEAR SMITH RIVER AT DOMINIE CREEK FISH PASSAGE MITIGATION	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	KAREN SANDERS 207 PRCE MALL CRESCENT CITY CA 95531 (707)498-4009	\$4,677,632 \$4,698,644 \$0	05/28/20 06/18/20 08/22/22	100% 98% SUSPENDED
HA42							
01-DN-101-120.0/16.5 01-0L0404		IN DEL NORTE COUNTY ABOUT 8 MILES SOUTH OFCRESCENT CITY FROM 0.2 MILE SOUTH OF LAGOON CR. CO PK TO BEG PASSING LANE LT. DIR'S EMER SLIDE REPAIR	GR SUNDBERG INC. 5211 BOYD RD ARCATA, CA 95521	VALLEY, AARON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$19,085,000 \$15,416,668 \$0	02/17/21 04/05/21 04/28/22	56% 81%
20.20 201130							
01-DN-101-151.0/15.5 01-0L2304		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY FROM 1.3 MILES TO 1.9 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY L.B. ROADWAY STABILIZATION & RETAINING WALL REP	STEWART ENGINEERING, INC. PO BOX 990010 REDDING, CA 96099	VALLEY, AARON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)815-5620	\$13,985,000 \$6,888,746 \$0	06/21/21 07/21/21 01/10/23	52% 49%
20.20 201130							
01-DN-199-1.1/2.6 01-488024		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.3 MILE NORTH OF ELK VALLEY CROSS ROAD TO 0.2 MILE SOUTH OF WALKER ROAD	FORD LOGGING DBA PACIFIC EARTHSCAPE 1225 CENTRAL AVENUE #11; MCKINLEYVILLE CA 95519 (707)840-9442	JESS CLIFTON 207 PRICE MALL, STE- 100 CRESCENT CITY CA 95531 (707)498-3047	\$2,313,719 \$67,751 \$0	08/03/21 08/26/21 08/04/22	41% 3%
01-DN-199-6.5/36.3 01-488014		IN DEL NORTE COUNTY NEAR HIOUCHI FROM 0.3 MILE NORTH OF MYRTLE CREEK BRIDGE TO 0.1 MILE SOUTH OF OREGON STATE LINE REHAB CULVERTS	GR SUNDBERG INC. 5211 BOYD ROAD; ARCATA CA 95521 (707)825-6565	VALLEY AARON 207 PRICE MALL CRESCENT CITY CA 95531 (707)498-4009	\$1,292,179 \$490,263 \$0	08/03/20 08/20/20 05/19/22	35% 38%
01-DN-199-33.5/33.9 01-0F4304 ACNH-P199-(039)E --()		IN DEL NORTE COUNTY ABOUT 20 MILES NORTH OF GASQUET FROM RANDOLPH COLLIER TUNNEL TO 2.5 MILES SOUTH OF THE OREGON STATE LINE UPGRADE TUNNEL LIGHTING	STEWART ENGINEERING INC 5323 EASTSIDE ROAD REDDING CA 96001 (530)244-8464		\$5,492,571 \$0 \$0	02/25/22 04/08/22	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-999-/0 01-0J8604		IN DEL NORTE COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	CLAYTON MALMBERG 207 PROCE MALL SUITE 100 CRESCENT CITY CA 95531 (707)498-3047	\$1,818,005 \$1,371,821 \$0	05/27/21 06/18/21 12/22/21	66% 76%
01-HUM-0-/0 01-0L9204		IN HUMBOLDT COUNTY NEAR WILLOW CREEK ON ROUTE 96 FROM THE 299-96 JUNCTION TO END TO END OF COUNTY AND NEAR PECWAN DIR'S EMERGENCY REPAIR/RESTORE ROADWAY	MCCULLOUGH CONSTRUCTION INC 57 ALDER RD. ARCATA, CA 95521	WINTER, BRIAN 5065 BOYD RD., SUITE H ARCATA, CA 95521 (707)834-1151	\$2,985,162 \$1,759,000 \$0	01/27/22 03/25/22 06/27/22	57% 59%
20.20 201130							
01-HUM-36-10.5/10.8 01-0F1604 HSST-P036-(119)E --()		IN HUMBOLDT COUNTY NEAR CARLOTTA FROM GR SUNDBERG INC. RIVERSIDE PARK ROAD TO 0.4 MI EAST OF 5211 BOYD ROAD; RIVERSIDE PARK ROAD HORIZONTAL & VERTICAL CURVE	ARCATA CA 95521 (707)825-6565	TAI MORGAN-MARBET 1487 SANDY PRAIRIE CT SUITE E FORTUNA CA 95540 (707)834-0219	\$2,094,701 \$72,153 \$0	09/09/21 09/24/21 06/22/22	0% 3%
HB1							
01-HUM-36-17.9/23.9 01-0F5004		IN HUMBOLDT AND LAKE COUNTIES AT VARIOUS LOCATIONS FOUR BRIDGES DECK PRESERVATION	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	MORGAN-MARBET, TAI-AQUA 1487 SANDY PRAIRIE CT. SUITE E FORTUNA, CA 95540 (707)834-0219	\$1,853,871 \$1,932,375 \$0	06/30/21 07/22/21 03/11/22 03/24/22	100% 100% COMPLETED
HA21							
01-HUM-36-40.4/45.6 01-0K5704		IN HUMBOLDT COUNTY AT AND NEAR DINSMORE FROM VAN DUZEN RIVER BRIDGE TO TRINITY COUNTY LINE OVERLAY	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRIE CT STE E FORTUNA CA 95501 (707)725-1020	\$2,078,078 \$4,696 \$0	06/04/21 06/29/21 03/15/22	100% 0% OVER RUN
01-HUM-36-314.0/0 01-0J1704		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE FROM 1.2 MILE EAST OF MCCLELLAN MOUNTAIN ROAD DIR'S EMERGENCY L.B. STORM DAMAGE REPAIR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	KING, ROBERT 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-7190	\$21,185,000 \$16,358,786 \$242,381	08/03/18 10/31/18 05/04/22	67% 77%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-16.8/23.1 01-0K4304		IN HUMBOLDT COUNTY NEAR HOOPA FROM ROCK CHUTE VIADUCT TO KLAMATH RIVER BRIDGE MAINTENANCE CAP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET; MODESTO CA 95354 (209)522-2277	NATHANIEL STEEN 5056 BOYD RD ARCATA CA 95521 (707)498-2122	\$1,455,893 \$201,738 \$0	05/14/21 06/14/21 12/31/21	10% 14%
01-HUM-96-43.7/0 01-0F9204		IN HUMBOLDT COUNTY NEAR ORLEANS AT 1.2 MILES WEST OF SISKIYOU COUNTY LINE RESTORE DISPOSAL SITE	WYLATTI RESOURCE MANAGEMENT, INC 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135		\$640,523 \$0 \$0	02/01/22 03/10/22	0% 0%
01-HUM-101-17.9/87.8 01-0E7704 ACNH-Q101-(360)E --()		IN HUMBOLDT COUNTY AT SOUTH FORK EEL RIVER BR & SEP #04-0065 & AT ARCATA OVERHEAD #040-0079R STRENGTHEN 2 BRIDGES	FREYSSINET INC 44880 FALCON PLACE, SUITE 100 STERLING VA 20166 (703)378-2500	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRIE COURT STE.E FORTUNA CA 95501 (707)621-0000	\$9,246,917 \$7,846,437 \$1,025,393	01/21/20 02/19/20 04/28/22	79% 85%
01-HUM-101-27.7/27.7 01-0A1104		IN HUMBOLDT COUNTY NEAR MYERS FLAT AT SOUTH FORK EEL RIVER BRIDGE BRIDGE SEISMIC RETROFIT	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA, CA 95502 (707)443-6371	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRE COURT, ST.E FORTUNA, CA 95540 (707)621-0000	\$6,228,410 \$85,850 \$85,850	10/14/21 11/12/21 10/11/22	0% 1%
HA21							
01-HUM-101-60.4/0 01-0C1104		IN HUMBOLDT COUNTY IN FORTUNA AT THE MATERIALS LABORATORY AT 1050 RIVER RANCH ROAD CONSTRUCT MATERIALS LAB	MERCER-FRASER COMPANY PO BOX 1006; EUREKA CA 95502 (707)443-6371		\$10,688,040 \$0 \$0	03/17/22 04/08/22	0% 0%
HA14							
01-HUM-101-75.1/77.4 01-0B6204 ACNH-Q101-(384)E --()		IN HUMBOLDT COUNTY IN EUREKA FROM 0.4 MILE NORTH OF THE HERRICK AVENUE OVERCROSSING TO 0.1 MILE SOUTH OF 14TH STREET ADA CURB RETURNS/RAMPS UPGRADES	0.4 CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS RD #150; CONCORD CA 94520 (925)766-7014	BRIAN FINCK 5065 BOYD RD ARCATA CA 95521 (707)498-3489	\$3,748,288 \$3,532,106 \$0	11/16/20 12/09/20 04/01/22	42% 86%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-78.0/79.8 01-0E68U4 HSNH-Q101-(361)E --()		IN HUMBOLDT COUNTY IN EUREKA ON 4TH STREET FROM BROADWAY AND 5TH STREET TO EUREKA SLOUGH BRIDGE SAFETY IMPROVEMENTS AND CAPM	GR SUNDBERG INC. 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	BRIAN FINCK 5065 BOYD RD ARCATA,CA 95521 (707)498-3489	\$8,893,134 \$8,755,372 \$0	12/12/19 12/24/19 03/25/22 04/14/22	98% 93% COMPLETED
01-HUM-101-84.4/84.8 01-0E0004		IN HUMBOLDT COUNTY NEAR ARCATA FROM JACOBY CREEK BRIDGE TO GANNON SLOUGH BRIDGE REPLACE JACOBY CREEK BRIDGE LT,	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	NATHANIEL STEEN/OE:DAWN FRIEND 5065 BOYD RD ARACTA CA 95521 (707)498-2122	\$8,362,405 \$6,874,151 \$0	01/29/20 02/13/20 05/17/22	90% 82%
HA21							
01-HUM-101-87.5/89.6 01-0G5804 HSNH-X023-(043)E --()		IN HUMBOLDT COUNTY IN & NEAR ARCATA ON ROUTE 101 FROM SAINT LOUIS ROAD OVERCROSSING TO MAD RIVER BRIDGE AND ON ROUTE 299 AT 299/10 CONSTRUCT GUARDRAIL, PAVE MEDIAN &	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95502 (707)443-6371		\$4,918,918 \$0 \$0	01/18/22 03/02/22	0% 0%
HB1							
01-HUM-101-88.3/88.3 01-0E6504 HSNH-X023-(042)E --()		IN HUMBOLDT COUNTY IN ARCATA AT 299/101 SEPARATION CURVE IMPROVEMENT	MERCER-FRASER COMPANY 77 2ND AVE EUREKA CA 95501 (707)443-6371	BRIAN WINTER 5065 BOYD RD ARCATA CA 95521 (707)834-1151	\$3,022,575 \$2,952,542 \$109,120	06/19/20 07/10/20 11/14/22	28% 96%
HB1							
01-HUM-101-90.1/109.6 01-0F8204 ACNH-Q101-(399)E --()		IN HUMBOLDT COUNTY IN AND NEAR TRINIDAD FROM 1.3 MILES SOUTH OF SCHOOL ROAD OC TO 0.4 MILE NORTH OF BIG LAGOON BRIDGE CAPM	MERCER-FRASER COMPANY PO BOX 1006; EUREKA CA 95502 (707)443-6371	RYAN DUNNE 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)346-9027	\$25,445,445 \$5,000 \$5,000	01/27/22 02/23/22 12/29/22	1% 0%
HA22							
01-HUM-101-125.0/12.5 01-0M0504		REPAIR AND REPLACE EXISTING CHAIN LINK FENWITH 2,250 IF OF 8' WROUGHT IRON FENCE 4 PEDESTRIAN GATES AND ONE VEHICULAR GATE DIR'S E REPAIR/REPLACE FENCE	ARROW FENCING P.O. BOX 385 CALPELLA, CA 95418	MORGAN-MARBET, TAI 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95501 (707)834-0219	\$792,000 \$0 \$0	02/14/22 04/14/22 06/30/22	0% 0%

20.80
524000

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-595.0/0 01-0K4204		IN FORTUNA MAINTENANCE STATION AND SOME ELECTRICAL SYSTEM REHABILITATION AT THE LEGGETT MAINTENANCE STATION. DIR'S EMERGENCY L.B. REPAIR TO PREVENT FURTHER POWER OUTAGES	MOUNTAINSIDE CONSTRUCTION 13884 SHANGRILA DRIVE REDDING, CA 96003	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-1020	\$245,000 \$253,358 \$0	02/21/20 05/03/20 02/02/21	100% 100%
20.80 524000							
01-HUM-101-865.0/86.7 01-0L3904		THE STATE HIGHWAY SYSTEM (SHS). BREACHING OF RIGHT-OF-WAY (RIW) FENCES AND GATES, DAMAGE TO SLOPES, AND OTHER DAMAGES... DIR'S EME REPAIR DAMAGED ABUTMENT	WAHLUND CONSTRUCTION INC. PO BOX 6486 EUREKA, CA 95502	HADIPOUR, ROOZBEH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4368	\$5,385,000 \$781,311 \$0	11/22/21 01/12/22 05/25/22	75% 15%
20.20 201130							
01-HUM-255-6.0/7.6 01-3660U4 ACST-P255-(011)E --()		IN HUMBOLDT COUNTY NEAR ARCATA FROM PACHACO LN TO V ST COMBINED ENVIRONMENTAL MITIGATION	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	NATHANIEL STEEN 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$3,005,777 \$2,534,906 \$5,520	07/01/20 07/23/20 01/21/25	21% 84%
01-HUM-299-1.8/1.8 01-0F5304		IN HUMBOLDT COUNTY NEAR ARCATA AT ROUTE 200/299 SEPARATION PERMIT REQUIREMENTS FOR BRIDGES	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	WINTER, BRIAN 5065 BOYD RD. ARCATA, CA 95521 (707)834-2122	\$3,395,401 \$5,000 \$0	09/02/20 10/02/20 01/27/22	0% 0% SUSPENDED
01-HUM-299-8.5/9 01-0J8004		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 1.3 TO 2.8 MILES EAST OF BUCKLEY ROAD DIR'S EMERGENCY F.A. REPAIR SINK	G. R. SUNDBERG, INC. 5211 BOYD RD. ARCATA, CA 95521	STEEN, NATHANIEL 5065 BOYD ROAD ARCATA, CA 95521 (707)498-2122	\$2,985,000 \$2,768,499 \$129,170	05/03/19 06/12/19 11/02/22	32% 93%
20.20 201130							
01-HUM-299-20.5/30.2 01-0F4604 HSST-P299-(208)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 1.5 MILES EAST OF BAIR ROAD TO 0.4 MILE WEST OF CEDAR CREEK ROAD WIDEN SHOULDERS & INSTALL RUMBLE	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	NATHANIEL STEEN/DAWN FRIEND 5065 BOYD RD ARCATA, CA 95521 (707)498-2172	\$6,954,322 \$4,540,311 \$4,000	08/20/20 09/11/20 06/10/22	83% 64%
HBI							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-30.7/37.7 01-0F4704 HSST-P299-(209)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1 MILE EAST OF CEDAR CREEK RD (7L100) TO 1.1 MILES WEST OF ROUTE 96 WIDEN SHOULDERS & INSTALL RUMBLE	MERCER-FRASER COMPANY 77 2ND ST EUREKA CA 95501 (707)443-6371	BRIAN WINTER 5065 BOYD RD ARCATA CA 95521 (707)834-1151	\$10,883,629 \$6,840,306 \$140,927	11/19/20 12/09/20 08/31/22	60% 63% SUSPENDED
HB1							
01-HUM-299-38.9/39.5 01-0F6804 HSST-P299-(210)E --()		IN HUMBOLDT COUNTY AT WILLOW CREEK FROM 0.1 MI WEST OF WILLOW RD TO PANTHER ROAD WIDEN SHOULDERS	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK RD WILLOW CREEK CA 95573 (530)629-3702	BRIAN FINCK/OE DAWN FRIEND 5065 BOYD RD ARCATA CA 95521 (707)498-3489	\$3,060,435 \$3,082,050 \$3,520	11/19/20 12/09/20 10/06/22	100% 98% OVER RUN
HB1							
01-HUM-999-/0 01-0A1204		IN HUMBOLDT COUNTY ON ROUTES 96 & 101 AT VARIOUS LOCATIONS BRIDGE SEISMIC RETROFIT	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING, CA 96003 (530)226-6400	WINTER, BRIAN 5065 BOYD RD SUITE H ARCATA CA 95521 (707)834-1151	\$2,246,528 \$1,984,468 \$0	06/19/20 07/10/20 01/27/22	96% 88%
HA21							
01-LAK-20-5.1/6.3 01-0G33U4 HSNH-P020-(193)E --()		IN LAKE COUNTY NEAR UPPER LAKE FROM 0.4 MILE WEST OF WITTER SPRINGS ROAD TO 0.4 MILE EAST OF BACHELOR CREEK BRIDGE COMBINED SAFETY AND BRIDGE REHAB	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	KATHERINE PERRIN 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)496-5840	\$8,460,538 \$7,694,326 \$24,228	11/19/20 12/09/20 05/16/22	82% 89%
01-LAK-20-26.6/26.6 01-0G5504 HSST-P020-(199)E --()		IN LAKE COUNTY NEAR CLEAR LAKE OAKS AT BERYL WAY INSTALL GUARDRAIL	HIGHWAY SPECIALTY COMPANY INC 6591 EASTSIDE ROAD; REDDING CA 96001 (530)949-5631		\$699,998 \$0 \$0	11/17/21 12/21/21	0% 0%
HB1							
01-LAK-20-/0 01-0E83U4		IN LAKE AND MENDOCINO COUNTIES ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS TRANSPORTATION MANAGEMENT SYSTEMS	WEST COAST CONTRACTORS 61050 HIGHWAY 101; COOS BAY OR 97420 (541)267-7689	STEVE TISELL 2617 E HWY 20 NICE, CA 95464 (707)815-4657	\$3,256,423 \$1,015,291 \$302,576	09/24/21 11/02/21 07/11/22	43% 31%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-29-12.7/14.5 01-0E7204 HSST-P029-(150)E --()		IN LAKE COUNTY NEAR LOWER LAKE FROM 0.8 MILE NORTH OF SPRUCE GROVE RD-SOUTH TO 0.4 MILE SOUTH OF HOFACKER LANE WIDEN SHOULDER	GHILOTTI CONSTRUCTION CO. 246 GHILOTTI AVE; SANTA ROSA CA 95407 (707)585-1221	DAN KRAFT 15513 40TH AVENUE CLEARLAKE CA 95422 (707)994-5074	\$10,410,679 \$10,147,670 \$22,306	07/07/20 07/23/20 06/01/23	26% 95%
01-LAK-29-28.5/31.6 01-2982U4 ACNH-P029-(148)E --()		IN LAKE COUNTY NEAR KELSEYVILLE ON RTE 29 FROM 0.6 MI TO 3.7 MILES NORTH OF RTE 281 AND ON RTE 175 FROM SO JCT RTE 29 TO 0.3 MI CONSTRUCT EXPRESSWAY	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	KRAFT, DAN 15513 40TH AVE CLEARLAKE, CA 95422 (530)713-7864	\$55,972,492 \$40,034,862 \$507,351	11/07/19 12/02/19 08/16/22	75% 71% SUSPENDED
01-LAK-29-50.8/0 01-0E0814		IN LAKE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL & UPGRADE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	DAN KRAFT PO BOX-457 LOWER LAKE CA 95457 (530)713-7864	\$8,863,915 \$193,879 \$1,200	09/20/21 10/19/21 12/01/24	2% 2% SUSPENDED
01-LAK-175-/1.5 01-0L9304		RECONSTRUCT EMBANKMENT, RESTORE/REPAIR DRAINAGE SYSTEMS, RESTORE/REPAIR GUARDRAILEROSION CONTROL, TRAFFIC DIR'S EMERGENCY F.A. RECONSTRUCT EMBANKMENT, RESTORE/REPAIR	GRANITE CONSTRUCTION COMPANY P.O. BOX 742478 LOS ANGELES, CA 90074-2478	KRAFT, DAN P.O. BOX 457 LOWER LAKE, CA 95457 (530)713-7864	\$2,985,000 \$499,651 \$0	12/27/21 02/23/22 06/01/22	39% 17%
20.20 201130							
01-LAK-999-/0 01-0J8804		IN LAKE COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECKS	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	STEVE TISELL/JIM HALL 2617 E HWY 20 NICE, CA 95464 (707)815-4657	\$2,644,981 \$2,002,997 \$358,553	05/27/21 06/18/21 05/12/22	68% 76%
01-MEN-20-240.0/25 01-0L6804		IN MENDOCINO COUNTY NEAR WILLITS AT 1.0 MILE WEST OF THREE CHOP ROAD DIR'S EMERGENCY F.A. LANDSLIDE REPAIR	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482	MOSALLAI, MOJTABA 925 NORTH FRANKLIN ST. FT. BRAGG, CA 95437 (707)498-5816	\$435,000 \$274,048 \$0	10/27/21 01/26/22 04/30/22	47% 63%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-3.7/5.3 01-0B5004 NHER-19C7-(004)E --() HA23		IN MENDOCINO COUNTY NEAR HOPLAND FROM 0.1 MI SOUTH OF COMMINSKY STA RD-103 TO 0.6 MI NORTH OF PIETA CR BRIDGE #10-83 REPAIR SLIDES	O.C. JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	KRAFT, DAN PO BOX 457 LOWER LAKE, CA 95457 (530)713-7864	\$18,488,121 \$18,578,613 \$33,452	10/13/16 11/03/16 12/28/22	0% 0% PLANT EST SATIS
01-MEN-101-40.0/6 01-0L4204 20.20 201130		IN MENDOCINO COUNTY FROM 0.9 MILE NORTH OF COMMISKI ROAD TO 0.1 MILE NORTH OF PIETA CREEK BRIDGE DIR'S EMERGENCY F.A. SLIDE REPAIR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	ANDERSON, MICHAEL 21340 BAECHEL ROAD WILLITS, CA 95490 (707)354-1072	\$9,985,000 \$7,440,137 \$0	08/24/21 09/12/21 12/31/22	63% 75%
01-MEN-101-58.9/82.5 01-0C4504 CNHG-Q101-(387)E --() HA26		IN MENDOCINO COUNTY NEAR LAYTONVILLE AT MOSS COVE ROADSIDE REST AREA (SRRA); ALSO AT IRVINE LODGE SRRA & EMPIRE CAMP SRRA REHAB SAFETY ROADSIDE REST AREA	MERCER-FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	MOSALLAI, MOJTABA 21340 BAECHEL ROAD WILLITS CA 95490 (707)498-5816	\$8,938,660 \$6,521,693 \$336,260	12/16/20 01/14/21 10/05/22	61% 73%
01-MEN-101-73.7/96 01-0K5204 20.20 201130		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS ON ROUTE 101 FROM 4.7 MILES SOUTH OF SPYROCK RD TO 0.4 MILE SOUTH OF DORA CREEK BRIDGE CULVERT REHAB/REPLACEMENT	MITCHELL JOHNSON CONSTRUCTION, INC 1304 EAST STREET #218; REDDING CA 96001 (530)338-8077		\$430,690 \$0 \$0	12/15/21 01/06/22	0% 0%
01-MEN-101-380.0/40 01-0L4004 20.20 201130		IN MENDOCINO COUNTY NEAR WILLITS FROM 1.4 MILES SOUTH TO 0.6 MILE NORTH OF RIDGEWOOD RANCH ROAD. DIR'S EMERGENCY L.B. REPLACE CULVERT AND RESTORE ROADWAY	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA, CA 95407	ANDERSON, MICHAEL 21340 BAECHEL ROAD WILLITS, CA 95490 (707)354-1072	\$2,485,000 \$1,044,306 \$0	08/02/21 08/18/21 12/31/22	100% 42% OVER RUN
01-MEN-101-424.0/44.5 01-0L9704 20.20 201130		RECONSTRUCT AND STABILIZE EMBANKMENT, RESTORE/REPAIR DRAINAGE SYSTEMS, RESTORE/REPAIR GUARDRAIL, DIR'S EMERGENCY F.A. SOUTHBOUND SLIPOUT REPAIR	WYLATTI RESOURCE MANAGEMENT, PO BOX 575 COVELO, CA 95428	ANDERSON, MIKE 21340 BAECHEL ROAD WILLITS, CA 95490 (707)354-1072	\$3,985,000 \$1,783,195 \$0	01/05/22 04/08/22 09/30/22	33% 45%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-162-11.5/11.8 01-0B5304 STER-19FF-(004)E --() HA23		IN MENDOCINO NEAR DOS RIOS FROM 1.4 TO 1.7 MILES EAST OF RODEO CREEK BR #10-237 STABILIZE ROADWAY	MERCER-FRASER COMPANY 200 DINSMORE DR FORTUNA CA 95502 (707)443-6371	ROOSBEH HADIPOUR 6301 NORTH STATE STREET REDWOOD VALLEY CA 95470 (707)496-4368	\$20,065,915 \$363,191 \$363,191	11/08/21 11/30/21 07/19/23	4% 2%
01-MEN-271-2.9/18.2 01-0J4804 HM		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS ON ROUTE 271 FROM 2.9 MILES NORTH OF CUMMINGS/101 SEPARATION TO 1.2 MILES SOUTH OF THE P REHAB/REPLACE CULVERTS	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK ROAD WILLOW CREEK CA 95573 (530)629-3702		\$435,286 \$0 \$0	11/08/21 12/07/21	0% 0%
01-MEN-999-/0 01-0J8704		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	ANDERSON, MICHAEL 21340 BAECHEL RAOD WILLITS, CA 95490 (707)354-1072	\$2,480,633 \$1,809,432 \$0	05/14/21 06/18/21 05/24/22	55% 73%
01-VAR-101-84.0/85.5 01-0H1204 20.20 201130		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. PO BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$5,401,364 \$0	03/31/17 05/25/17 05/04/21	100% 90% OVER RUN
01-VAR-299-10.0/43 01-0L9104 20.20 201130		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BEGINNING TRUCK LANE LEFT TO END OF COUNTY DIR'S EMERGENCY F.A. REPAIR SNOW STORM DAMAGE	R. BROWN CONSTRUCTION COMPANY, PO BOX 406 WILLOW CREEK, CA 95573	NATHANIEL STEEN 5065 BOYD RD. ARCATA, CA 95521 (707)498-2122	\$4,985,000 \$2,296,488 \$0	12/27/21 03/29/22 06/17/22	58% 46%
01-VAR--/0 01-0L7004 20.20 201130		IN DEL NORTE AND HUMBOLDT COUNTIES VARIOUS ROUTES AND AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. HAZARD TREE REMOVAL	FORD LOGGING INC. DBA PACIFIC EARTHSCAPE 1225 CENTRAL AVE #11 MCKINLEYVILLE, CA 95519	CLIFTON, JESS 207 PRICE MALL, SUITE 100 CRESCENT CITY, CA 95531 (707)498-3047	\$1,685,000 \$930,224 \$0	11/08/21 12/17/21 04/22/22	88% 55%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$422,255,005</u>	Completed to Date:	<u>\$242,860,097</u>	Work This Month:	<u>\$4,358,650</u>	

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-36-6.0/14.6 02-4E46U4 ACST-S036-(115)E --()		IN LASSEN COUNTY NEAR WESTWOOD FROM 1.3 MILES WEST OF GOODRICH CREEK BRIDGE TO 1.0 MILE WEST OF WILLARD CREEK ROAD REHABILITATE ROADWAY AND REPLACE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HIGHWAY 89 N.; BURNEY CA 96013 (530)335-5501	JOHN YOLTON 1187 HWY 36 CHESTER, CA 96020 (530)864-9033	\$32,921,253 \$27,228,249 \$186,747	05/08/20 06/03/20 08/18/22	64% 82%
02-LAS-36-20.5/22.8 02-0J3804		IN LASSEN COUNTY NEAR SUSANVILLE AT 1.3 MILES EAST OF ROUTE 44 AND FROM 0.1 MILE EAST OF EAGLE LAKE ROAD TO 1.3 MILES WEST OF HARR EXPAND EXISTING BRAKE CHECK AREA	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292		\$1,421,139 \$0 \$0	02/04/22 02/23/22	0% 0%
02-LAS-139-38.0/43 02-2J4404		IN LASSEN COUNTY ABOUT 37 MILES NORTH OF SUSANVILLE FROM 4.3 MILES NORTH OF SOUTH GRASSHOPPER ROAD TO 0.2 MILE SOUTH OF TERMO GRA AR CHIP WITH HMA OVERLAY	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89N; BURNEY CA 96013 (530)335-5501		\$2,670,989 \$0 \$0	03/07/22 03/29/22	0% 0%
02-LAS-299-18.5/25.6 02-4E4504 ACST-000C-(519)E --()		IN LAS AND MOD COUNTIES ON RTE 139 AT 0.1 MI N OF LAS COUNTY LINE AND ON RTE 299 AT VAR LOC FROM 0.4 MI W OF BOYD HILL LOOKOUT RD ROADWAY REHABILITATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HIGHWAY 89 N.; BURNEY CA 96013 (530)335-5501	MIKE ZDENEK 1031 BUTTE ST STE205 MS60 REDDING, CA 96001 (530)229-0559	\$16,934,149 \$16,534,340 \$0	07/28/20 08/13/20 06/29/22	61% 96%
02-LAS-299-25.6/25.6 02-1H1104		IN LASSEN COUNTY ABOUT 11 MILES EAST OF BIEBER AT ADIN MAINTENANCE STATION. REHABILITATE MAINTENANCE STATION	EAST WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS ROAD STE 950 CONCORD CA 94520 (925)627-1700	MIKE ZDENEK 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$13,979,389 \$13,721,491 \$0	12/04/19 12/31/19 12/24/21	99% 99%
02-LAS-395-1.0/.1 02-3J3904		REMOVE ALL HAZARD TREES REPLACE BURNT MBGR REPLACE OTHER BURNT ITEMS SUCH DIR'S EMERGENCY LB 0.9 MILE NORTH OF HICKS ROAD. FIRE RESTORATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HIGHWAY 89 NORTH BURNEY, CA 96013	GIBBS, DANIEL 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)759-3733	\$935,000 \$273,552 \$0	10/22/21 12/15/21 04/01/22	48% 29%

20.20
201130

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-395-56.5/61.1 02-2J4004		IN LASSEN COUNTY NEAR JANESVILLE FROM HAT CREEK CONSTRUCTION & 0.1 MILE NORTH OF SUNNYSIDE ROAD TO 0.1 MILE NORTH OF ROUTE 36. MILL AND FILL WITH DIGOUTS	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89N; BURNEY CA 96013 (530)335-5501		\$1,469,964 \$0 \$0	02/02/22 03/14/22	0% 0%
02-LAS-395-900.0/0 02-4H8104		IN LASSEN AND SIERA COUNTIES NEAR HALLELUJAH JUNCTION FROM NEVADA STATE LINE TO 0.7 NORTH OF SCOTT ROAD.	HORIZON DESIGN INTERNATIONAL LLC DBA HORIZON STEEL & IRONWORKS 8549 WILSHIRE BLVD; BEVERLY HILLS CA 90211 (323)848-4488		\$888,958 \$0 \$0	06/01/21 06/29/21	0% 0%
02-PLU-70-.4/29.7 02-0H5504		IN PLUMAS COUNTY AT VARIOUS LOCATIONS FROM 0.4 MILE EAST OF BUTTE COUNTY LINE TO 3.3 MILES WEST OF ROUTE 89. DRAINAGE REHABILITATION	STIMPEL-WIEBELHAUS ASSOCIATES, JOHN YOLTON INC. 1187 INDUSTRIAL STREET REDDING CA 96002 (530)223-6605	1187 HWY 36 CHESTER CA 96020 (530)864-9033	\$2,268,706 \$1,447,172 \$0	12/08/20 12/29/20 01/04/22	84% 64% SUSPENDED
02-PLU-70-4.0/45 02-3J1204		IN PLUMAS COUNTY NEAR PULGA FROM ROCK CREEK POWERHOUSE OVERCROSSING TO FAIRGROUNDS ROAD. DIR'S EMERGENCY L.B. REMOVE ALL HAZARD TREES, REPLACE BURNT MBG	J. F. SHEA CONSTRUCTION, INC. PO BOX 494519 REDDING, CA 96049	YOLTON, JOHN 1187 HIGHWAY 36 CHESTER, CA 96020 (530)864-9033	\$16,485,000 \$13,206,706 \$0	07/26/21 08/30/21 04/30/22	52% 80%
20.20 201130							
02-PLU-70-10.0/25 02-1J5004		IN PLUMAS COUNTY AT AND NEAR BELDEN FROM 1.0 MILE EAST OF CHAMBERS CREEK BRIDGE TO 0.7 MILE EAST OF VIRGILIA ROAD AC OVERLAY	DIG IT CONSTRUCTION, INC 803 LORRAINE DR CHESTER CA 96020 (530)258-3306		\$3,388,064 \$0 \$0	03/30/21 04/15/21	0% 0%
02-PLU-70-10.0/1 02-3J1504		IN PLUMAS COUNTY NEAR STORRIE AT ELEPHANT BUTTE TUNNEL #09-0024 DIR'S EMERGENCY L.B. REMOVE ROCKS ON STEEL STRUCTURE	STEWART ENGINEERING, INC. PO BOX 990010 REDDING, CA 96099	GIBBS, DANIEL 800 DIANE DRIVE SUSANVILLE, CA 96130 (530)759-3799	\$985,000 \$332,227 \$0	07/24/21 08/26/21 02/11/22 03/24/22	100% 100% COMPLETED
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-70-36.8/62.5 02-1H7904		IN PLUMAS COUNTY AT VARIOUS LOCATIONS ROCK FALL FENCE	STEWART ENGINEERING INC 5323 EASTSIDE ROAD REDDING CA 96001 (530)244-8464	DANIEL GIBBS 471-800 DIANE DRIVE SUSANVILLE CA 96130 (530)759-3733	\$1,717,618 \$368,052 \$0	06/16/21 06/28/21 08/26/22	0% 21%
02-PLU-70-/29.9 02-4H4404 STER-31TV-(004)E --()		IN PLUMAS COUNTY AT VARIOUS LOCATIONS FROM BUTTE COUNTY LINE TO 3.1 MILES WEST OF ROUTE 89. REPAIR ROCK SLOPE PROTECTION AND	Q&D CONSTRUCTION LLC 1050 S. 21ST STREET; SPARKS NV 89434 (775)786-2677		\$18,800,000 \$0 \$0	02/01/22 03/02/22	0% 0%
02-PLU-284-/8.3 02-3J1004		IN PLUMAS COUNTY NEAR CHILCOOT FROM ROUTE 70 TO 1.0 MILE NORTH OF LITTLE LAST CHANCE CREEK BRIDGE #09-0072. DIR'S EMERGENCY L.B. REMOVE ALL HAZARD TREES	HAT CREEK CONSTRUCTION 24339 HWY 89N BURNEY, CA 96013	GIBBS, DANIEL 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)759-3733	\$985,000 \$750,271 \$0	08/04/21 09/01/21 05/01/22	97% 76%
20.20 201130							
02-SHA-5-3.0/.4 02-3J6604		REMOVE LARGE PILES OF DOWNED TREES, RECONSTRUCT 1500 LF OF CHAIN LINK FENCE INCLUDING APPROXIMATELY 25% OF POST DIR'S EMERGENCY L. SALT CREEK PART 2 ELB	MITCHELL JOHNSON CONSTRUCTION, P.O. BOX 994712 REDDING, CA 96099	HENRY, AUSTIN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$585,000 \$288,106 \$0	01/04/22 02/22/22 03/25/22 04/28/22	93% 49%
20.20 201130							
02-SHA-5-4.9/5.1 02-4H1504		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$270,000 \$140,841 \$0	12/06/17 03/07/18 01/13/18	100% 52% OVER RUN
20.20 201130							
02-SHA-5-8.0/40 02-3J0904		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.9 MILE NORTH OF UPPER SALT CREEK UNDERCROSS #06-0159 TO ANTLERS BRIDGE #06-0210 DIR'S EMERGE REMOVE ALL HAZARD TREES, CULVERT END TREAT	SIERRA LAND MANAGEMENT, INC P.O. BOX 491752 REDDING, CA 96049	HENRY, AUSTIN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$1,115,000 \$0 \$0	09/22/21 10/19/21 12/16/21	0% 0%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-22.0/6.8 02-0J7404		IN SHASTA COUNTY IN SHASTA LAKE CITY ON ROUTE 5 AT 0.1 MILE SOUTH OF ROUTE INC 151 AND ON ROUTE 151 AT 0.1 MILE EAST OF SHASTA STREET REPLACE AND LINE CULVERTS	MITCHELL JOHNSON CONSTRUCTION, 1304 EAST STREET #218; REDDING CA 96001 (530)338-8077	NATHAN ALEXANDER 1031 BUTTE STREET, SUITE 205 REDDING, CA 96001 (530)225-2922	\$711,170 \$563,515 \$563,515	10/13/21 11/12/21 05/25/22	62% 79%
02-SHA-5-31.0/31.7 02-4G5804 ACIM-005 -(643)E --()		IN SHASTA COUNTY ABOUT 9 MILES NORTH OF SHASTA LAKE CITY FROM O'BRIEN SAFETY ROADSIDE REST AREA TO 0.4 MILE SOUTH OF O'BRIEN UNDER INSTALL POTABLE, NONPOTABLE AND	ABACUS CONSTRUCTION, INC. 6850 HAAS ROAD ANDERSON CA 96007 (530)215-3104	NATHAN ALEXANDER 1031 BUTTE ST. REDDING CA 96001 (530)225-2922	\$2,000,513 \$1,947,294 \$0	06/19/20 07/23/20 09/28/21 03/30/22	87% 100% COMPLETED
02-SHA-44-45.5/51.6 02-2J3904		IN SHASTA COUNTY NEAR VIOLA FROM 3.0 MILES EAST OF DEER FLAT ROAD TO 0.5 MILE EAST OF BRIDGE CREEK ROAD. HMA OVERLAY WITH DIGOUTS	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105		\$1,536,885 \$0 \$0	11/16/21 12/02/21	0% 0%
02-SHA-273-4.4/12.3 02-2H9704		IN SHASTA COUNTY AT VARIOUS LOCATIONS FROM BARNEY ROAD TO 0.2 MILE NORTH OF CLEAR CREEK ROAD INSTALL CMS, CCTV	CAL ELECTRO, INC. 3710 ELECTRO WAY; REDDING CA 96002 (530)223-5937	ALEXANDER NATHAN 1031 BUTTE ST. SUITE 205 MS-60 REDDING, CA 96001 (530)604-5102	\$777,194 \$752,056 \$0	12/18/19 01/15/20 02/24/21	93% 96%
02-SHA-299-1.0/1.6 02-0J6804 ACST-ER39-(004)E --()		IN SHASTA COUNTY ABOUT 20 MILES WEST OF REDDING AT 0.8 MILE EAST OF HOADLEY PEAK ROAD AND AT 1.3 MILES EAST OF HOADLEY PEAK ROAD. PERMANENT RESTORATION CONSTRUCT NEW	WEST STIMPEL-WIEBELHAUS ASSOCIATES, INC. 1168 INDUSTRIAL ST. REDDING CA 96002 (530)223-6605		\$859,945 \$0 \$0	03/22/22 04/26/22	0% 0%
02-SIS-3-38.0/38.6 02-4G4404		IN SISKIYOU COUNTY ABOUT 6 MILES NORTH FORT JONES FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF LOWER MOFFETT CREEK ROAD BRIDGE REPLACEMENT	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DRIVE REDDING CA 96002 (530)226-6400	NICOLE MALLORY 1625 MOTT RD MT SHASTA CA 96067 (530)605-5871	\$4,169,790 \$4,074,817 \$0	04/05/21 04/16/21 02/24/22	97% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-3-48.0/51 02-2J3804		IN SISKIYOU COUNTY IN AND NEAR YREKA FROM 0.1 MILE SOUTH OF JUNIPER DRIVE TO 0.3 MILE NORTH OF CALAMITY LANE. HMA OVERLAY AND DIGOUTS	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001 (530)241-5105		\$969,410 \$0 \$0	12/20/21 01/06/22	0% 0%
02-SIS-5-9.9/68.1 02-4F5204 HSIM-0059-(180)E --()		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF REAM AVENUE OVERCROSSING TO 0.2 MILE SOUTH OF HILT ROAD OVERCROSSI IMPROVE CRZ	MEYERS EARTHWORK, INC. 4150 FIGTREE LANE REDDING CA 96002 (530)365-8858	NICOLE MALLORY 1625 MOTT RD MT. SHASTA CA 96067 (530)605-5871	\$3,215,238 \$34,125 \$7,625	10/21/21 11/18/21 07/19/22	3% 1%
02-SIS-5-25.4/25.9 02-2H1304		IN SISKIYOU COUNTY NEAR WEED FROM 0.2 MILE SOUTH TO 0.3 MILE NORTH OF WEED SAFETY ROADSIDE REST AREA REHABILITATE SEWER AND WATER	STEWART ENGINEERING INC 5323 EASTSIDE ROAD REDDING CA 96001 (530)244-8464	ANDY O'SULLIVIAN/OE: GINNY S. 1625 MOTT RD MT SHASTA CA 96067 (530)515-0639	\$1,276,130 \$1,180,102 \$0	04/12/21 04/30/21 01/24/22 03/21/22	98% 94% COMPLETED
02-SIS-5-/0 02-2J7004		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CONSTRUCT NINE PAVED MEDIAN TURN-A-ROUNDS	HAT CREEK CONSTRUCTION 24339 HWY 89 N BURNEY, CA 96013	HENRY, AUSTIN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$3,685,000 \$1,486,476 \$0	08/05/21 09/01/21 07/01/22	97% 40%
20.20 201130							
02-SIS-96-7.3/15.9 02-4F6004		IN SISKIYOU AND TRINITY COUNTIES AT VARIOUS LOCATIONS. DECK REHABILITATION	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, STE 100 SACRAMENTO CA 95834 (916)283-9950	JOEL GASIK 1031 BUTTE ST STE205. MS60 REDDING, CA 96001 (530)229-2964	\$8,752,503 \$8,352,743 \$85,835	01/14/20 02/06/20 06/17/22	92% 95%
02-SIS-96-370.0/37.3 02-3J6904		REMOVE AND DISPOSE OF MOBILIZED MATERIAL, PROVIDE TEMPORARY TRAFFIC CONTROL, PREPARE NEARBY DISPOSAL SITE FOR OPERATIONS DIR'S EMER RATTLESNAKE 2 DO	HAYES & SONS INC. P.O. BOX 258 HAPPY CAMP, CA 96039	HENRY, AUSTIN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$985,000 \$0 \$0	12/18/21 02/02/22 06/08/22	0% 0%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-5-25.4/25.4 02-4F5904		IN TEHAMA COUNTY IN RED BLUFF AT SACRAMENTO RIVER BRIDGE. BRIDGE RETROFIT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	MIKE ZDENEK 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$14,709,368 \$11,800,528 \$680,805	06/29/20 07/23/20 01/09/23	62% 80%
02-TEH-5-36.3/41.6 02-1H4704 HSIM-005 -(644)E --()		IN TEHAMA COUNTY NEAR RED BLUFF FROM NINE MILE HILL OVERCROSSING TO 0.1 MILE NORTH OF BOWMAN ROAD OVERCROSSING IMPROVE CLEAR RECOVERY ZONE	FROM BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION 1764 SKYWAY; CHICO CA 95928 (530)891-6555		\$4,504,204 \$0 \$0	10/06/21 10/22/21	0% 0%
02-TEH-32-14.0/20 02-1J4904		IN TEHAMA COUNTY ABOUT 28 MILES EAST OF FOREST RANCH FROM 1.1 MILE EAST OF DEER CREEK BRIDGE #08-0068 TO 0.4 MILE WEST OF SLATE C AC OVERLAY	DIG IT CONSTRUCTION, INC 803 LORRAINE DR. CHESTER CA 96020 (530)258-3306	JOHN YOLTON 1187 HWY 36 CHESTER, CA 96020 (530)864-9033	\$1,008,282 \$0 \$0	02/02/21 03/01/21	0% 0%
02-TEH-36-67.5/75.1 02-2J3604		IN TEHAMA COUNTY NEAR MINERAL FROM 0.2 MILE EAST OF LATKA ROAD TO 0.1 MILE EAST OF LITTLE GIANT MILL ROAD. AR CHIP SEAL	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE; WEST SACRAMENTO CA 95691 (916)373-1500		\$1,115,006 \$0 \$0	12/02/21 12/24/21	0% 0%
02-TEH-36-87.0/87.8 02-0H3904		IN TEHAMA COUNTY NEAR MINERAL FROM 0.2 MILE EAST OF PAYNES CREEK ROAD TO 0.1 MILE WEST OF ROUTE 89. INSTALL CCTV AND RWIS	DIG IT CONSTRUCTION, INC 803 LORRAINE DR CHESTER CA 96020 (530)258-3306	TODD KELLY 1031 BUTTE ST REDDING CA 96003 (530)605-5874	\$555,409 \$544,132 \$0	12/04/19 01/02/20 11/24/21	98% 99% SUSPENDED
02-TEH-36-/6 02-2J4104		IN TEHAMA COUNTY NEAR PLATINA FROM BEEGUM CREEK BRIDGE TO 2.5 MILES EAST OF BALL ROAD. AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96001 (530)246-4292		\$1,343,187 \$0 \$0	12/02/21 12/24/21	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-99-9.0/9.3 02-1H5104		IN TEHAMA COUNTY NEAR LOS MOLINOS FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF CHAMPLIN SLOUGH REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR, STE A RANCHO CORDOVA CA 95742 (916)852-5530	GEORGE MOORE 13700 CA-36 RED BLUFF CA 96080 (530)440-9544	\$2,929,952 \$51,000 \$0	11/04/21 12/02/21 08/19/22	26% 2%
02-TRI-3-26.3/29.8 02-2J4204		IN TRINITY COUNTY NEAR DOUGLAS CITY FROM BROWNS CREEK BRIDGE TO READING CREEK BRIDGE. AC OVERLAY WITH DIGOUTS	TULLIS, INC. 16951 CLEAR CREEK RD REDDING CA 96001 (530)241-5105		\$879,768 \$0 \$0	02/07/22 03/01/22	0% 0%
02-TRI-3-32.8/57.9 02-0H5404		IN TRINITY COUNTY AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF TRINITY RIVER BRIDGE TO 1.6 MILES NORTH OF BOWERMAN RIDGE ROAD DRAINAGE REHABILITATION	R. BROWN CONSTRUCTION COMPANY, INC. 18 CHINA CREEK RD WILLOW CREEK CA 95573 (530)629-3702		\$2,007,334 \$0 \$0	10/28/20 11/17/20	0% 0%
02-TRI-3-58.7/60.7 02-4F2204 ACST-P003-(036)E --()		IN TRINITY COUNTY NEAR TRINITY CENTER FROM 0.7 MILE NORTH OF PREACHER MEADOWS ROAD TO 0.7 MILE SOUTH OF EL DORADO WAY BRIDGE REPLACEMENT	MCCULLOUGH CONSTRUCTION INC 57 ALDERGROVE RD; ARCATA CA 95521 (707)825-1014	MANDHIR GREWAL 1031 BUTTE STREET REDDING, CA96001 (530)604-5107	\$12,462,101 \$7,331,098 \$930,421	02/25/21 03/25/21 10/11/22	53% 59%
02-TRI-299-/0 02-4G5304		IN LASSEN, SHASTA, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS COUNTY LINE TO 0.2 MILE EAST OF GRASS VALLEY CREEK BRIDGE. SCOUR PREVENTIVE MAINTENANCE	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON COURT SUITE 250 SAN RAMON CA 94583 (925)552-8253	TOFAEL ANWAR 1031 BUTTE ST REDDING CA 96001 (530)225-3172	\$1,954,021 \$1,948,447 \$0	10/16/20 10/29/20 12/02/22	100% 95% OVER RUN
02-TRI-299-/43.4 02-3J1904		IN TIRNITY COUNTY AT AND NEAR SALYER FROM HUMBOLDT COUNTY LINE TO 0.1 MILE WEST OF CANYON CREEK ROAD. DIR'S EMERGENCY L.B. REMOVE ALL SLIDE MATERIAL AND ROCK FALL	STEVE MANNING CONSTRUCTION, INC PO BOX 491660 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$36,985,000 \$35,504,231 \$0	08/04/21 08/30/21 09/12/22	44% 96%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-3J6404		REMOVE AND REPLACE EXPANSION JOINTS ON BRIDGE DIR'S EMERGENCY F.A. COTTONWOOD CREEK BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	ALEXANDER, NATHAN 1031 BUTTE ST., SUITE 205 REDDING, CA 96001 (530)604-5102	\$2,885,000 \$717,046 \$0	12/10/21 01/14/22 04/28/22	44% 25%
20.20 201130							
02-VAR--/0 02-0J9104		IN LASSEN, MODOC AND SHASTA COUNTIES AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	ANWAR TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)225-3172	\$2,521,697 \$2,294,744 \$26,125	06/03/21 06/22/21 05/26/22	71% 95%
02-VAR--/0 02-3J2204		IN LASSEN, PLUMAS AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REMOVE ALL HAZARD TREES, REPLACE BURNT MBG	STIMPEL-WIEBELHAUS ASSOCIATES, INC, PO BOX 492335 REDDING, CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)225-3172	\$36,435,000 \$24,896,682 \$0	08/07/21 08/30/21 06/30/22	100% 68% OVER RUN
20.20 201130							

Totals: Authorized Final Amt: \$269,054,334 Completed to Date: \$177,770,040 Work This Month: \$2,481,072

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-7.6/7.9 03-2H2404 HSNH-P032-(049)E --()		ON SR 32 AT THE INTERSECTION OF SACRAMENTO AVE (WEST) AND WEST SACRAMENTO AVE (EAST) IN CITY OF CHICO IN BUTTE COUNTY. INTERSECTION IMPROVEMENTS.	WEST LAMON CONSTRUCTION 871 VON GELDERN WAY; YUBA CITY CA 95991 (530)671-1370	RECHS, DANIEL/JOHN SCOTT 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)218-1567	\$3,078,740 \$293,779 \$93,896	07/20/21 08/10/21 07/07/22	10% 10%
03-BUT-32-30.8/31 03-0J7004 STER-39AJ-(004)E --()		IN BUTTE COUNTY NEAR FOREST RANCH FROM 1.3 MILES SOUTH TO 1.1 MILES SOUTH OF CARPENTER RIDGE ROAD STABILIZE EMBANKMENT SLOPE FROM	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DRIVE REDDING CA 96003 (530)226-6400		\$13,790,954 \$0 \$0	02/01/22 03/10/22	0% 0%
03-BUT-70-5.6/9.1 03-3H72U4 ACNH-P070-(141)E --()		IN BUTTE COUNTY NEAR OROVILLE, FROM 0.3 MILES NORTH OF COX LANE TO 0.2 MILES NORTH OF PALERMO ROAD CONSTRUCT TWO-WAY LEFT-TURN	BALDWIN CONTRACTING COMPANY INC. DBA. KNIFE RIVER CONSTRUCTION 1764 SKYWAY; CHICO CA 95928 (530)891-6555	DAN RECHS 2707 NORTE DAME BLVDQ CHICO, CA 95928 (530)895-5245	\$16,135,590 \$15,380,436 \$11,031	06/16/20 07/02/20 04/29/22	35% 94%
03-BUT-70-39.3/39.3 03-0J7204 STER-37Y6-(004)E --()		IN BUTTE COUNTY ON ROUTE 70 AT VARIOUS LOCATIONS REPAIR FIRE-DAMAGED CULVERTS	SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON COURT SUITE 250 SAN RAMON CA 94583 (925)552-8253	MICHAEL MATTSON 2707 NOTRE DAME BLVD CHICO, CA 95928 (916)952-8683	\$1,819,850 \$953,570 \$616,460	09/29/21 10/19/21 05/02/22	82% 64%
03-BUT-99-29.3/T37.8 03-1H8604		IN BUTTE COUNTY IN AND NEAR CHICO AT VARIOUS LOCATIONS FROM SOUTHGATE AVENUE TO GARNER LANE INSTALL TRAFFIC MANAGEMENT SYSTEM	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	ANTHONY GRANADOS/JOHN SCOTT 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)682-6584	\$8,090,813 \$8,035,337 \$92,952	03/08/21 03/30/21 05/05/22	90% 98%
03-BUT-99-30.5/30.6 03-1J3504		IN BUTTE COUNTY IN THE CITY OF CHICO ON NB SR 99 AT THE SKYWAY ROAD SLIP AND LOOP ONRAMPS. INSTALL RAMP METERS.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	ANTHONY GRANDOS/JOHN SCOTT 2707 NOTRE DAME BLVD CHICO,CA 95928 (530)682-6584	\$652,000 \$405,346 \$0	04/29/21 05/20/21 03/29/22	11% 62%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-99-34.0/34 03-0J9004 HSNH-000C-(530)E --()		IN BUTTE, PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS. APPLY HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	HANI EISSA 3855 N FREEWAY BLVD# 120 SACRAMENTO,CA 95670 (916)416-7513	\$3,063,334 \$2,820,053 \$0	06/09/21 06/29/21 03/30/22	89% 92%
03-BUT-162-18.4/19.9 03-2H6304 HSST-P162-(042)E --()		ON ROUTE 162 FROM FOOTHILL BLVD TO GOLD COUNTRY CASINO. CONSTRUCT TURN POCKETS, WIDEN	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD.; DUBLIN CA 94568 (925)829-9220	DWAYNE GRANDY/JOHN SCOTT 2707 NOTRE DAME BLVD CHICO CA 95928 (530)713-7814	\$8,037,047 \$839,367 \$104,246	08/04/21 08/26/21 10/13/22	0% 10%
03-COL-20-30.5/31.8 03-2G3504		IN COLUSA COUNTY IN COLUSA ON STATE ROUTE 20 FROM SIOC STREET TO FIRST STREET CHIP SEAL.	LAMON CONSTRUCTION CO INC PO BOX 632 YUBA CITY CA 95992 (530)671-1370		\$1,244,215 \$0 \$0	03/08/22 03/22/22	0% 0%
03-COL-20-34.8/36.5 03-0H6504 HSNH-P020-(197)E --()		IN COLUSA COUNTY 1.7 MILES EAST OF COLUSA FROM NIAGARA AVENUE TO 0.3 MILE WEST OF STEIDLMEYER ROAD. WIDEN SHOULDERS TO 8 FEET TO	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	GARRETT GRIFFITH 379 COLUSA AVE. YUBA CITY CA 95991 (530)682-3842	\$4,254,000 \$149,750 \$149,750	11/17/21 12/07/21 07/19/22	0% 4%
03-ED-49-10.7/11 03-0H8304 HSST-P049-(187)E --()		IN EL DORADO COUNTY ON ROUTE 49 FROM PATTERSON DRIVE TO COMMERCE WAY. WIDEN SHOULDER ON WEST SIDE TO 4FT	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260; SACRAMENTO CA 95826 (916)381-0911	JUANAH L KOKER 3976 DUROCK ROAD SUITE 102 SHINGLE SPRINGS CA 95682 (916)416-7312	\$853,130 \$23,238 \$23,238	10/25/21 11/23/21 05/17/22	27% 3%
03-ED-49-19.9/21.3 03-2G2904		IN EL DORADO COUNTY NEAR COLOMA AT VARIOUS LOCATIONS FROM 0.3 MILE NORTH OF WOODRIDGE ROAD TO 0.8 MILE SOUTH OF JOHNSON ROAD CULVERT REHABILITATION	MITCHELL JOHNSON CONSTRUCTION, INC 1304 EAST STREET #218; REDDING CA 96001 (530)338-8077		\$300,050 \$0 \$0	03/30/22 04/14/22	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-.8/1.9 03-2G2804		IN EL DORADO COUNTY AT AND NEAR EL DORADO HILLS AT VARIOUS LOCATIONS FROM LATROBE ROAD UNDERCROSSING TO CARSON CREEK WESTBOUND ROU HM3 PRESERVATION WORK (DECK	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	JUANAH KOKER 3976 DUROCK ROAD, SUITE-102 SHINGLE SPRING, CA 95682 (916)416-7612	\$1,606,845 \$1,350,903 \$1,327,808	02/03/22 02/23/22 06/08/22	36% 85%
03-ED-50-2.7/18.9 03-1H80U4		IN EL DORADO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF BASS LAKE ROAD UNDERCROSSING TO 0.1 MILE WEST OF SCHNELL SCHOOL RO REHABILITATE CULVERTS.	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE CT; LOOMIS CA 95650 (916)259-1576		\$4,829,457 \$0 \$0	03/07/22 03/30/22	0% 0%
03-ED-50-18.5/24.2 03-4E62U4 ACNH-P050-(152)E --()		NEAR PLACERVILLE AND CAMINO FROM 0.2 MILES WEST OF STILL MEADOWS ROAD TO 0.4 MILE EAST OF UPPER CARSON RD. INSTALL MEDIAN BARRIER, WIDEN	SECURITY PAVING COMAPNY INC 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE CA 91361 (818)362-9200	NATHAN ALTERON 3065 BALIRS LN PLACERVILLE CA 95667 (530)957-1110	\$24,895,698 \$15,131,973 \$407,285	05/04/20 06/03/20 05/31/22	91% 60%
03-ED-50-33.8/34.2 03-3H4504		IN EL DORADO COUNTY AT FRESH POND FROM 0.6 TO 0.2 MILE WEST OF FOREST ROAD/OUTER LIMITS LANE REPAIR SLIPOUT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	JODY PHILLIPS 3979 DUROCK RD STE 102A SHINGLE SPRINGS CA 95682 (916)799-7951	\$11,429,262 \$7,360,402 \$194,499	06/29/20 07/23/20 08/21/22	73% 64%
03-ED-50-45.2/45.2 03-0J7104 STER-39AB-(004)E --()		NEAR KYBURZ, AT 1.4 MILES EAST OF NEAR KYBURZ, AT 1.4 MILES EAST OF ALDER CREEK TRACT. REPAIR THE STORM DAMAGED DOWN DRAIN	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD; REDDING CA 96003 (530)222-1408		\$648,162 \$0 \$0	03/02/22 03/30/22	0% 0%
03-ED-50-420.0/63.8 03-2J7204		ON STATE ROUTE 50 FROM POSTMILE 42.0 TO 63.8, IN EL DORADO COUNTY. EMERGENCY F.A. HAZARD TREE/DEBRIS REMOVAL;ROCKFALL MITIGA	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	PHILLIPS, JODY 3976 DUROCK RD STE 102 SHINGLE SPRINGS, CA 95682 (916)799-7951	\$13,985,000 \$6,056,330 \$0	09/21/21 01/06/22 06/30/22	50% 43%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-/80.4 03-0H5204 ACNH-P050-(153)E --()		IN EL DORADO COUNTY FROM SACRAMENTO COUNTY LINE TO NEVADA STATE LINE INSTALL AWS IN PLACERVILLE, IMPROVE	TIM PAXIN'S PACIFIC EXCAVATION INC DBA PACIFIC EXCAVATION 9796 KENT STREET; ELK GROVE CA 95624 (916)686-2800	JUANAH KOKER 3976 DUROCK ROAD SUITE 102 SHINGLE SPRING CA 95682 (916)416-7612	\$9,022,923 \$8,758,442 \$0	08/13/20 08/27/20 04/13/22	88% 96% SUSPENDED
03-ED-50-/0 03-2J7304		ON STATE ROUTE 50 FROM POSTMILE 63.8 TO 71.0 AND ON STATE ROUTE 89 FROM POST MILE 6.0 TO 8.0, IN EL DORADO COUNTY. DIR'S EMERGENCY HAZARD TREE/DEBRIS REMOVAL; ROCKFALL MITIG	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVENUE SPARKS, NV 89431	MONTPLAISIR, JARET 10183 TRUCKEE AIRPORT ROAD, SUITE 202 TRUCKEE, CA 96161 (530)682-5837	\$13,485,000 \$4,649,106 \$0	09/21/21 12/17/21 07/21/22	58% 34%
20.20 201130							
03-GLE-5-14.4/14.7 03-2H5104		IN GLENN COUNTY, ON INTERSTATE 5, 4.6 MILES NORTH OF WILLOWS AT THE WILLOWS SAFETY ROADSIDE REST AREA. UPGRADE LIGHTING.	STUDEBAKER BROWN ELECTRIC, 3237 RIPPEY ROAD STE.100; LOOMIS CA 95650 (916)259-2395	JAMES RALSTON 2707 NOTRE DAME BLVD CHICO CA 95928 (530)713-7871	\$727,795 \$541,688 \$0	06/22/21 07/20/21 06/21/22	54% 74%
03-GLE-5-14.6/14.6 03-4F4204 ACIM-0057-(100)E --()		IN GLENN COUNTY 4.8 MILES NORTH OF WILLOWS AT THE WILLOWS SAFETY ROADSIDE REST AREA UPGRADE POTABLE WATER AND	TSI ENGINEERING, INC. 4600 ROSEVILLE ROAD, SUITE 14 NORTH HIGHLANDS CA 95660 (916)571-5731	RALSTON, JAMES 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)713-7871	\$4,215,574 \$3,882,583 \$82,657	09/24/20 10/09/20 06/09/22	82% 92%
03-GLE-162-43.0/47.1 03-2G3104		IN GLENN COUNTY NEAR ELK CREEK AT VARIOUS LOCATIONS FROM 0.5 MILE OF SALT CREEK BRIDGE TO 1.7 MILES EAST OF ROAD 304. CULVERT REHABILITATION PROJECT.	WYLATTI RESOURCE MANAGEMENT, WEST INC 23601 CEMETERY LANE COVELO CA 95428 (707)983-8135		\$264,874 \$0 \$0	02/17/22 04/08/22	0% 0%
03-GLE-162-76.3/78.6 03-3F0604 ACST-P162-(041)E --()		AT BUTTE CITY, FROM ROUTE 45 TO 0.1 MILE EAST OF MCDUGALL STREET. REPLACE SACRAMENTO RIVER BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	ANDY O'SULLIVAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7871	\$71,262,777 \$959,794 \$876,294	01/07/22 02/02/22 12/11/23	1% 1% SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-20-25.6/39.8 03-2H62U4 ACNH-P020-(196)E --()		IN NEVADA COUNTY NEAR OMEGA AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF CONSERVATION ROAD (WASHINGTON RIDGE ROAD) TO 1.2 MILES WEST CURVE IMPROVEMENTS, WIDEN FOR	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD; SACRAMENTO CA 95827 (916)855-4400	JEFF JOHNSON 138 NEW MOHAWK RD SUITE B NEVADA CITY CA 95959 (530)632-6714	\$32,294,255 \$2,540,896 \$2,055,908	01/28/22 02/23/22 02/21/23	13% 8%
03-NEV-49-/7.5 03-0H2104		NEAR HIGGINS CORNER, FROM THE PLACER COUNTY LINE TO 0.3 MILE NORTH OF LIME KILN ROAD; ALSO IN PLACER COUNTY, AT PM R8.42 AND PM R1 REHABILITATE DRAINAGE SYSTEMS	LAMASSU UTILITY SERVICES, INC. 3193 ENTERPRISE CT; LOOMIS CA 95650 (916)259-1576	DAVID CATANIA 138 NEW MOHAWK RD SUITE NEVADA CITY CA 95959 (530)682-7746	\$1,680,148 \$304,341 \$0	06/18/21 07/08/21 02/04/22	59% 18%
03-NEV-80-13.0/16.5 03-1H18U4 ACIM-080 -(213)E --()		IN TRUCKEE FROM WEST OF DONNER OC TO BRIDGE STREET UNDERCROSSING. SEPARATION REHABILITATE ROADWAY, CONSTRUCT	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400		\$21,864,360 \$0 \$0	11/04/21 12/07/21	0% 0%
03-NEV-80-19.3/19.3 03-2H30A4		IN NEVADA COUNTY ON ROUTE 80 NEAR TRUCKEE AT THE DONNER PASS CHP INSPECTION FACILITY REHAB/UPGRADE FACILITY	ICENOGLA CONSTRUCTION MANAGEMENT, INC. 70 OTIS STREET; SAN FRANCISCO CA 94103 (415)349-8297	JIMMER ROSS 33 DEPOT ST/ O BOX 1807 COLFAX CA 95713 (916)801-3455	\$558,241 \$517,483 \$0	05/28/21 06/29/21 01/07/22	67% 94%
03-NEV-80-31.4/31.8 03-2H01U4 ACIM-080 -(212)E --()		IN NEV CO ON RTE 80 FROM APPROX 1.9 MILES EAST OF FARAD RD TO THE SIE CO LINE; ALSO IN SIE CO ON RTE 80 FROM APPROX 1.3 MILES EAST STABILIZE CUT SLOPE EROSION AND SHOPP	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVE.; COMPTON CA 90221 (310)669-8949		\$7,270,000 \$0 \$0	03/06/22 04/01/22	0% 0%
03-NEV-174-3.0/3.9 03-4F3704 HSST-P174-(014)E --()		IN NEVADA COUNTY, BETWEEN COLFAX AND GRASS VALLEY, FROM MAPLE WAY TO YOU BET ROAD REALIGN ROADWAY CURVES	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD.; DUBLIN CA 94568 (925)829-9220	JEFF JOHNSON 138 NEW MOHAWK RD SUITE B NEVADA CITY CA 95659 (530)632-6714	\$12,793,432 \$11,703,131 \$31,125	01/24/20 02/19/20 07/01/22	79% 90%

HB1

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-999-/0 03-0H6904		IN NEVADA CITY AND EMIGRANT GAP, AT WEST OF PINE NEEDLE WAY (PM 25.15), AND AT WEST OF LAST CHANCE MINE ROAD (PM 37.05); ALSO IN OPERATIONAL IMPROVEMENTS TO UPGRADE	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	JEFF JOHNSON 138 NEW MOHAWK RD SUITE B NEVADA CITY CA 95959 (530)632-6714	\$1,056,253 \$498,497 \$313,616	09/16/21 10/05/21 06/29/22	18% 47%
03-PLA-28-10.2/10.2 03-0J2504		IN PLACER COUNTY IN KINGS BEACH FROM CHIPMUNK STREET TO BEAVER STREET. INSTALL STORM DRAIN.	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260; SACRAMENTO CA 95826 (916)381-0911	RANDY STELLHORN 10183 TRUCKEE AIRPORT RD SU202 TRUCKEE, CA 96161 (530)919-3936	\$827,173 \$26,516 \$0	05/19/21 06/18/21 11/23/21	20% 3%
03-PLA-49-3.1/7.5 03-2F3404 BLNH-P049-(177)E --()		IN PLACER COUNTY IN AND NEAR AUBURN FROM 0.1 MILE SOUTH OF ROUTE 49/80 SEPARATION TO 0.1 MILE NORTH OF DRY CREEK ROAD WIDEN SHLDRS, RET WALL, REPLACE MBGR,	FLATIRON WEST, INC. 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	JEFF JOHNSON/BARBARA WHITE 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$34,996,586 \$33,789,393 \$0	02/28/19 03/21/19 03/15/22 03/25/22	100% 100% COMPLETED
03-PLA-80-.4/.4 03-1J5004		IN PLACER COUNTY ON I-80 IN ROSEVILLE AT THE EB ON RAMP FROM AUBURN BLVD. INSTALL RAMP METERING.	ALFARO COMMUNICATIONS CONSTRUCTION, INC. 15614 S. ATLANTIC AVE.; COMPTON CA 90221 (310)669-8949		\$307,551 \$0 \$0	01/04/22 01/24/22	0% 0%
03-PLA-80-2.6/3.1 03-0H4604 ACIM-080 -(251)E --()		IN PLACER COUNTY ON WB I-80 AT THE ATLANTIC BLVD ON-RAMP WIDEN EXISTING ON-RAMP AND	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	JUSTIN KUNERT 2520 WARREN DR SUITE A ROCKLIN, CA 95677 (530)812-6938	\$8,013,664 \$7,088,181 \$522,430	11/16/20 12/15/20 05/09/22	99% 88%
03-PLA-80-38.8/41.4 03-1H0304		NEAR MAGRA, FROM SECRET TOWN OVERCROSSING TO THE GOLD RUN SAFETY ROADSIDE REST AREA (SRRA). REHABILITATE DRAINAGE SYSTEMS.	SAK CONSTRUCTION, LLC 864 HOFF ROAD; O'FALLON MO 63366 (636)385-1000	SAMPSON, TAD 33 DEPOT ST/ PO BOX 1807 COLFAX, CA 95713 (916)799-4858	\$1,917,377 \$1,426,769 \$0	04/21/21 05/16/21 01/25/22	97% 74%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-46.3/63.5 03-2F5704 ACIM- 080-(207)E --()		IN PLACER COUNTY AT VARIOUS LOCATIONS FROM CRYSTAL SPRINGS ROAD OVERCROSSING TO CISCO OVERCROSSING REPLACE BRIDGES AT FOUR LOCATIONS.	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS ROAD, STE 95 CONCORD CA 94520 (925)627-1700	TAD SAMPSON/VERONICA 33 DEPOT ST PO BOX 1807 COLFAX CA 95713 (916)799-4858	\$30,088,794 \$17,571,761 \$110,891	09/23/20 10/09/20 10/14/22	50% 58% SUSPENDE
03-SAC-0-/0 03-4F64A4		AT VARIES LOCATIONS ON STATE ROUTE 5, 80, AND 99 IN SACRAMENTO COUNTY. DIR'S EMERGENCY F.A. TRAFFIC CONTROL SYSTEMS, TEMPORARY RAILING	HIGHWAY SPECIALTY COMPANY, INCSY, PO BOX 141 PALO CEDRO, CA 96073	DUNG 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)155-7296	\$595,000 \$601,715 \$0	07/16/21 10/15/21 12/31/21	100% 99% OVER RUN
20.00 201015							
03-SAC-5-.2/34.3 03-4F6404 SNHG-X067-(080)E --()		IN SACRAMENTO COUNTY ON ROUTES 5, 80 AND 99 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL AND	DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$2,647,135 \$2,313,487 \$0	04/19/19 05/21/19 11/22/19	100% 87% SUSPENDE
03-SAC-5-9.7/24.9 03-0H10U4 BLIM- 005-(349)E --()		IN SACRAMENTO, FROM 1.1 MILES SOUTH OF ELK GROVE BLVD OVERCROSSING TO ROUTE 50 AT AMERICAN RIVER BR (BR#24-68) ROADWAY REHABILITATION, CONSTRUCT	NOR CAL PAVING 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	CHARLIE MAHAN 1016 NORTH MARKET BLVD. STE.60 SACRAMENTO, CA 95834 (530)682-6707	\$290,483,455 \$249,019,729 \$2,356,209	05/01/19 05/31/19 10/13/22	72% 85% SUSPENDE
03-SAC-12-.6/.6 03-2H6404		IN SACRAMENTO COUNTY NEAR RIO VISTA ON ROUTE 12 FROM 0.6 MILE EAST OF SACRAMENTO RIVER BRIDGE TO 5.2 MILES WEST OF MOKELUMNE RIVER INTERSECTION IMPROVEMENTS	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	HOWARD GIANG 2777 DEL MONTE STREET WEST SACRMANEOT CA 95691 (916)825-7987	\$5,263,846 \$5,115,606 \$0	05/20/20 06/18/20 03/09/22 03/21/22	100% 100% COMPLETE
03-SAC-50-.2/6.1 03-0H08U4		IN SACRAMENTO COUNTY ON ROUTE 50 FROM I-5 JUNCTION TO WATT AVE. ADD HIGH OCCUPANCY VEHICLE LANE AND	FLATIRON WEST,, INC. 2100 GOODYEAR ROAD BENICIA, CA 94510 (707)920-1057	ROD MURPHY 2520 WARREN DRIVE SUITE A ROCKLIN CA 95677 (916)717-1533	\$383,575,390 \$201,112,772 \$5,455,238	04/29/20 06/30/20 07/25/24	39% 52%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-2.5/3.2 03-3H3304		IN YOLO COUNTY AND SACRAMENTO COUNTY ON ROUTE 50 FROM JEFFERSON BLVD TO 1.3 MILES EAST OF FOLSOM BLVD IMPROVE COMMUNICATIONS AND INSTALL	STUDEBAKER BROWN ELECTRIC, INC. 3237 RIPPEY ROAD STE.100; LOOMIS CA 95650 (916)259-2395	JODY PHILLIPS 3976 DUROCK ROAD STE 102A SHINGLE SPRING CA 95682 (916)799-7951	\$24,798,402 \$2,359,043 \$2,153,151	08/20/21 09/24/21 11/30/22	12% 10%
03-SAC-50-7.7/9.5 03-1F1504 ACNH-P050-(155)E --()		IN AND NEAR RANCHO CORDOVA, FROM BRADSHAW ROAD TO MATHER FIELD ROAD. OPERATIONAL IMPROVEMENTS THAT	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD.; DUBLIN CA 94568 (925)829-9220	EPHREM TEWELDEBERHAN 2777 DEL MONTE ST WEST SACRAMENTO CA 95691 (916)372-0172	\$3,958,251 \$3,810,998 \$0	02/05/21 03/04/21 08/19/22	100% 96% OVER RUN
HB4N							
03-SAC-50-15.8/23.1 03-1H8204		IN SACRAMENTO AND EL DORADO COUNTIES IN AND NEAR FOLSOM FROM HAZEL AVENUE TO SILVA VALLEY PARKWAY INSTALL FIBER OPTIC CABLE AND	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	JUANAH KOKER 3976 DUROCK RD SUITE 102 SHINGLE SPRING CA 95682 (916)616-7612	\$4,268,000 \$2,472,717 \$0	02/19/21 03/18/21 01/27/22	100% 58% OVER RUN
03-SAC-50-/0 03-1H1004		IN THE CITY OF SACRAMENTO, FROM THE SACRAMENTO RIVER VIADUCT (PIONEER BRIDGE) TO 4TH STREET; ALSO ON ROUTE 5 FROM 0.2 MILE SOUTH O CLEAN AND PAINT STEEL BRIDGES	SAFFO CONTRACTORS, INC. 3235 KITTY HAWK RD WILMINGTON NC 28405 (910)371-9499	DEA DEAN ELGHASSEIN 3855 N.FREEWAY BLVD #120 SACRAMENTO CA 95834 (916)768-3597	\$11,804,500 \$4,487,861 \$1,512,942	09/07/21 10/19/21 02/21/24	13% 38%
03-SAC-51-1.6/4.4 03-2H1104 ACNH-P051-(032)E --()		IN THE CITY OF SACRAMENTO, FROM 0.1 MILE SOUTH OF B STREET UNDERPASS (BR. 24. 0023) TO 0.4 MILES NORTH OF ARDEN WAY UNDERCROSSING PAVE AREAS BEHIND THE GORE AND AT	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424		\$3,776,443 \$0 \$0	07/07/21 08/05/21	0% 0%
03-SAC-51-2.0/3.5 03-3F0714		SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 MILE SOUTH OF ELVAS UNDERPASS TO 0.1 MILE NORTH OF EXPOSITION BOULEVARD ACCESS TO THE AME CLEAR EXISTING VEGETATION AND REMOVE EXIST	AMERICAN RIVER CONSTRUCTORS A JOINT VENTURE PO BOX 742478 LOS ANGELES CA 90074	DEYAEEDDEN ELGHASSEIN 3855 N FREEWAY BLVD NO 120 SACRAMENTO CA 95834 (916)768-3597	\$9,548,997 \$847,181 \$529,611	01/26/22 01/26/22 07/05/22	53% 9%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-51-4.7/8.8 03-2G3904		IN SAC COUNTY IN AND NEAR SAC FROM EL CAMINO AVE OC TO 0.4 MILE S. OF MARCONI AVE OC AND FROM 0.4 MILE N. OF MARCONI AVE OC TO ROU REPLACE OG.	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400		\$4,788,837 \$0 \$0	03/01/22 03/17/22	0% 0%
03-SAC-80-9.6/12.9 03-1H1904		NEAR THE CITY OF SACRAMENTO, FROM 0.2 MILE EAST OF LONGVIEW DRIVE TO 0.4 MILE EAST OF MADISON AVENUE AUBURN BLVD TO CONNECTOR TO I PAVEMENT REHABILITATION.	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	DEAN ELGHASSEIN 3855 N FREEWAY BLVD #120 SACRAMENTO CA 95834 (916)768-3597	\$11,789,612 \$0 \$0	06/18/21 07/08/21 08/31/22	0% 0%
03-SAC-80-/0 03-2H15U4 ACNH-X067-(083)E --()		IN SACRAMENTO ON ROUTES 51, 80, AND 244 AT VARIOUS LOCAITONS. PAVE AREAS BEHIND THE GORE AND AT	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	DEAN ELGHASSEIN 3855 N FREEWAY BLVD SUITE 120 SACRAMENTO CA 95834 (916)768-3597	\$6,273,945 \$0 \$0	01/25/22 02/11/22 09/13/22	0% 0%
03-SAC-99-7.1/9.4 03-0F2844		IN AND NEAR ELK GROVE FROM 0.3 MILE IN AND NEAR ELK GROVE FROM 0.3 MILE SOUTH OF DILLARD RD OC TO 0.6 MILE SOUTH OF GRANT LINE RD. BRIDGE REPLACEMENT. CONSTRUCT	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES CA 900742478 (831)768-4002	MASOUD SAED 2777 DEL MONTE ST SACRMANETO, CA 95691 (530)682-7172	\$17,335,371 \$17,087,618 \$0	05/14/20 05/18/20 01/26/22	97% 98%
03-SAC-99-7.1/9.4 03-0F2864 ACNH-P099-(663)N --()		IN AND NEAR ELK GROVE FROM 0.3 MILE SOUTH OF DILLARD RD OC TO 0.6 MILE SOUTH OF GRANT LINE RD. REMOVE AND REPLACE COSUMNES RIVER	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95076 (831)724-1011	MASOUD SAED 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (916)375-8366	\$65,918,188 \$64,860,500 \$641,905	06/24/20 06/30/20 06/01/22	94% 98%
03-SAC-99-7.1/9.4 03-0F2804 NHS- - () --()		IN AND NEAR ELK GROVE, FROM 0.3 MILE SOUTH OF DILLARD ROAD OVERCROSSING TO PO BOX 50085 0.6 MILE SOUTH OF GRANT LINE ROAD (REPLACE COSUMNES RI BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077-5085 (831)724-1011	JEFFREY HAMM 2777 DEL MONTE ST SACRAMENTO, CA 95691 (916)508-3716	\$48,658,997 \$38,361,257 \$1,616,703	01/21/21 01/21/21 03/10/23	56% 78%

HA21

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-11.8/21.6 03-0H4804 BINH-P099-(637)E --()		IN SAC COUNTY ON SR 99 NEAR GALT FROM SJ COUNTY LINE TO SIMMERHORN RD OC AND FROM 0.7 MILES SOUTH OF ELK GROVE BLVD OC TO MLK BLVD RHMA OVERLAY	MERCER-FRASER COMPANY PO BOX 1006 EUREKA CA 95502-1006 (707)443-6371	HANI EISAA 3855 N FREEWAY BLVD SACRAMENTO, CA 95834 (916)718-8055	\$36,156,284 \$34,858,828 \$151,951	08/20/19 10/25/19 04/30/22	100% 96% OVER RUN
03-SAC-99-19.4/21.1 03-1J4604		IN SACRAMENTO COUNTY NEAR SACRAMENTO AT 47TH AVENUE OVERCROSSING. INSTALL RAMP METERS	TIM PAXIN'S PACIFIC EXCAVATION INC DBA PACIFIC EXCAVATION 9796 KENT STREET; ELK GROVE CA 95624 (916)686-2800		\$865,100 \$0 \$0	03/02/22 03/16/22	0% 0%
03-SAC-999-/0 03-1H8504		IN SACRAMENTO COUNTY IN SACRAMENTO AT ROUTE 5/99 SEPARATION AND AT ROUTE 51/160 SEPARATION INSTALL CONNECTOR RAMP METERS AND	TIM PAXIN'S PACIFIC EXCAVATION INC DBA PACIFIC EXCAVATION 9796 KENT STREET; ELK GROVE CA 95624 (916)686-2800	HANI EISSA 3855 N FREEWAY BLVD SACRAMENTO CA 95834 (916)718-8055	\$3,319,265 \$927,616 \$676,709	07/27/21 08/10/21 08/01/22	13% 28%
03-SIE-89-.5/5.1 03-0J8604		IN SIERRA COUNTY ABOUT 6.4 MILES NORTH OF TRUCKEE FROM 0.5 MILE NORTH OF SAGE HEN ROAD TO 0.2 MILE SOUTH OF HENNESS PASS ROAD. REPAIR DAMAGED WILDLIFE FENCE,	STEELHEAD CONSTRUCTORS JV 2940 INNSBRUCK DR REDDING CA 96001 (530)226-6400		\$569,785 \$0 \$0	01/05/22 01/25/22	0% 0%
03-SUT-20-/0 03-3F5604 ACNH-P020-(194) --()		IN YUBA AND SUTTER COUNTIES, IN YUBA CITY AND MARYSVILLE, AT THE FEATHER RIVER BRIDGE AND OVERHEAD. SCOUR MITIGATION AND RETROFIT	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD; PLEASANTON CA 94566 (925)461-1500	MANOHARAN SELVENDRAN 379 COLUSA AVENUE YUBA CITY CA 95991 (530)218-3679	\$18,700,284 \$18,421,190 \$98,166	02/11/21 03/09/21 10/25/22	54% 98%
03-SUT-99-39.2/41.4 03-3F99U4 ACNH-P099-(649)E --()		IN SUTTER COUNTY, IN AND NEAR LIVE OAK, FROM SOUTH OF COLEMAN AVENUE TO NEVADA STREET (NORTH INTERSECTION). REHABILITATE PAVEMENT, IMPROVE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. ; DUBLIN CA 94568 (925)829-9220	DWAYNE GRANDY 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)713-7814	\$33,684,917 \$32,205,494 \$440,465	05/15/20 06/09/20 06/01/22	100% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
03-VAR-12-/.4 03-4H6904		IN SACRAMENTO COUNTY, NEAR RIO VISTA, SACRAMENTO RIVER (RIO VISTA) BRIDGE; BR. NO. 23-0024 DIR'S EMERGENCY F.A. REPAIR DAMAGED BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 (925)372-8000	HAMM, JEFF 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)508-3719	\$24,235,000 \$12,350,455 \$92,065	08/13/18 08/30/18 07/11/22	94% 51%
20.20 201130							
03-VAR-149-/5.3 03-0J3504		IN BUTTE, YUBA AND SUTTER COUNTIES ON ROUTES 65, 70, 99, 149 AND 191 AT VARIOUS LOCATIONS. DIR'S EMERGENCY L.B. CAMP FIRE MISSION TASKS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661	GRANDY, DWAYNE 2707 NOTRE DAME BLVD., CHICO, CA 95928 (530)713-7814	\$2,485,000 \$1,828,973 \$0	06/14/19 07/24/19 03/29/21	100% 74%
20.20 201130							
03-VAR-999-/0 03-4H9504		IN SACRAMENTO COUNTY AT FOUR BRIDGES (BR# 24-51/52/53/121). DIR'S EMERGENCY L.B. REPAIR AND MODERNIZE ELECTROMECHANICAL BR.	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	OLGUIN, JORGE 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)952-1149	\$19,985,000 \$10,760,082 \$191,876	03/01/19 05/03/19 01/27/23	75% 54%
20.80 315000							
03-VAR--/0 03-0H4204		VARIOUS LOCATIONS IN DISTRICT 3. REPAIR EXISTING CONTINUOUS COUNT	TENNYSON ELECTRIC, INC. 7275 NATIONAL DR SUITE A-2; LIVERMORE CA 94550 (925)606-1038	CHANDER, RAKESH 3855 NORTH FREEWAY BLVD SACRAMENTO, CA 95834 (916)263-4916	\$8,258,930 \$6,943,796 \$117,222	05/07/20 07/02/20 12/31/22	88% 84%
03-VAR--/0 03-1G7204		IN GLENN, SACRAMENTO, SUTTER AND YOLO COUNTIES AT VARIOUS LOCATIONS. HM 3 PRESERVATION - DECK TREATMENT	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	EPHREM TEWELDEBERHAN/M.PARK 2777 DEL MONTE ST WEST SACRAMENTO CA 95691 (530)218-4814	\$963,000 \$699,200 \$489,607	04/05/21 04/22/21 06/13/22	63% 73%
03-VAR--/0 03-3H93U4 ACNH-P070-(143)E --()		IN YUBA AND BUTTE COUNTIES, ABOUT 11 MILES NORTH OF MARYSVILLE, ON STATE ROUTE 70 FROM 0.8 MI NORTH OF CHANDLER RD TO E GRIDLEY RD INSTALL SOFT BARRIER; CONSTRUCT TWO	A. TEICHERT & SON, INC. M.C.M. CONSTRUCTION, INC. (JOINT VENTURE) 3500 AMERICAN RIVER DRIVE; SACRAMENTO CA 95864 (530)867-1477	ANTHONY GRANADOS/JOHN SCOTT 2707 NOTRA DAME BLVD CHICO, CA 95928 (530)682-6584	\$37,940,423 \$13,816,291 \$2,454,259	07/15/21 08/18/21 11/04/22	43% 36%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-0H4004		VARIOUS LOCATIONS IN DISTRICT 3 UPGRADING EMS SIGNS TO LED.	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	RAKESH CHANDER 3855 NORTH FREEWAY BLVD SUT120 SACRAMENOT, CA 95834 (916)263-4919	\$1,620,100 \$1,449,096 \$0	04/15/20 05/08/20 01/27/22	89% 89%
03-VAR--/0 03-2G0704		IN COL, GLE, SAC, SUT AND YOL COUNTIES ON ROUTES 5, 20, 80, 162, AND 505 AT VARIOUS LOCATIONS. BRIDGE PRESERVATION.	Q&D CONSTRUCTION LLC 1050 S. 21ST STREET; SPARKS NV 89431 (775)786-2677		\$3,045,000 \$0 \$0	03/16/22 04/11/22	0% 0%
03-VAR--/0 03-2G1204		IN PLACER AND NEVADA COUNTY ON ROUTE 80 AT VARIOUS LOCATIONS_____ NEV 80 RAMPS-HM	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	ANDREW MARTIN 33 DEPOT ST/PO BOX 1807 COLFAX CA 95713 (530)812-6343	\$2,055,773 \$1,214,444 \$0	05/20/21 06/15/21 12/13/21	98% 62%
03-VAR--/0 03-1G7604		IN NEVADA AND PLACER COUNTIES ON ROUTES 20 AND 80 AT VARIOUS LOCATIONS. HM3 PRESERVATION WORK (DECK	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	SAMPSON, TAD 33 DEPOT ST/ PO BOX 1807 COLFAX, CA 95713 (530)320-6455	\$2,302,399 \$2,204,954 \$0	05/26/21 06/22/21 03/01/22	89% 98%
03-VAR--/0 03-2J9604		AN (EFA) CONTRACT TO RESPONSE TO AND TO RECOVER FROM THE IMPACTS OF A SERIES OF WINTER STORM SYSTEMS STUCK RECENTLY. DIR'S EMERGEN REMOVE DEBRIS	TYRRELL RESOURCES, INC. PO BOX 8219 TRUCKEE, CA 96162	JOHNSON, JEFF 138 NEW MOHAWK RD., STE B NEVADA CITY, CA 95959 (530)632-6714	\$2,985,000 \$0 \$0	12/30/21 03/23/22 05/10/22	0% 0%
20.20 201130							
03-VAR--/0 03-0H5404 ACIM- 080-(249)E --()		IN SACRAMENTO AND PLACER COUNTIES ON ROUTE 80 FROM 0.3 MILE EAST OF BRYTE BEND BRIDGE TO 0.4 MILE EAST OF RIVERSIDE INTERCHANGE INSTALL FIBER OPTIC CABLE	ST. FRANCIS ELECTRIC, LLC 975 CARDEN ST.; SAN LEANDRO CA 94577 (510)639-0639	HANI EISSA 3855 NORTH FREEWAY BLVD SACRAMENTO, CA 95834 (916)416-7513	\$10,557,929 \$10,120,086 \$0	05/01/20 06/09/20 01/06/22	93% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-16-27.5/28.3 03-4F1714 HSNH-P016-(042)E --()		IN ESPARTO, FROM ORLEANS STREET TO COUNTY ROAD 21A. IMPROVE PEDESTRIAN SAFETY BY	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	HOWARD GIANG 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)825-7987	\$2,774,529 \$1,278,918 \$208,805	02/16/21 03/09/21 04/25/22	93% 46%
03-YOL-80-11.1/11.7 03-0F2504 ACIM-080 -(250)E --()		IN YOLO AND SACRAMENTO COUNTIES IN AND NEAR WEST SACRAMENTO AND SACRAMENTO FROM 0.1 MILE WEST OF REED AVENUE OVERCROSSING TO 0.1 REHABILITATE BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	EPHREM TEWELDERBERHAN 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)218-4812	\$18,930,902 \$18,331,397 \$664,738	08/21/20 09/11/20 04/11/22	100% 97% OVER RUN
HA21							
03-YUB-20-1.6/3.4 03-1G0104 ACNH-P020-(183)E --()		IN YUBA COUNTY IN AND NEAR MARYSVILLE FROM BUCHANAN STREET TO 0.1 MILE EAST OF LEVEE ROAD. RHMA OVERLAY,DIKE,PCC ISLAND	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$1,738,233 \$1,529,739 \$0	05/22/18 06/19/18 03/01/21	98% 91%
03-YUB-20-13.3/18.2 03-0A5704 ACNH-P020-(191)E --()		IN YUBA COUNTY FROM MARYSVILLE ROAD TO THE YUBA RIVER BRIDGE ROADWAY REHABILITATION AND SHOULDER	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	GARRETT GRIFFITH 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$37,687,894 \$35,318,599 \$0	01/02/20 01/22/20 06/06/22	83% 91%
03-YUB-20-18.1/M20.1 03-3F5104 HSNH-P020-(189)E --()		IN YUBA COUNTY NEAR SMARTSVILLE FROM THE YUBA RIVER BRIDGE TO 0.3 MILE EAST OF SMARTVILLE ROAD REALIGNMENT AND WIDENING	FLATIRON WEST INC. 2100 GOODYEAR RD; BENICIA CA 94510 (707)742-6000	AARON CHAMBERLIN 1930 FEATHER RIVER BOULEVARD OROVILLE CA 95965 (916)996-0601	\$34,168,385 \$34,220,253 \$0	10/31/19 11/19/19 04/11/22	100% 96% SUSPENDED
HB1							
03-YUB-49-49.0/4.9 03-3J0204		SITE PREPARATION, REPAIR CULVERTS, CULVERTLINING, REPAIR SLOPE, EARTHWORK, EROSION CONTROL, REPAIR ACCESS ROAD,TRAFFIC CONTRODIR'S REPAIR DAMAGED CULVERTS	LORANG BROTHERS CONSTRUCTION, 1175 SOUTH AUBURN ST. COLFAX, CA 95713	CATANIA, DAVID 138 NEW MOHAWK RD., SUITE B NEVADA CITY, CA 95959 (530)265-9864	\$485,000 \$0 \$0	01/14/22 03/10/22 04/12/22 03/30/22	0% 0% COMPLETED
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-70-11.2/13.5 03-1H2704		NEAR MARYSVILLE, AT FEATHER RIVER BOULEVARD OVERCROSSING NO. 16-0033 (PM 13.01) AND SOUTH MARYSVILLE UNDERCROSSING NO. 16-0035 (P UPGRADE BRIDGE RAILS AND CONSTRUCT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	SELVENDRAN MANOHARAN 379 COLUSA AVE YUBA CITY CA 95991 (530)218-3679	\$7,263,700 \$1,232,347 \$964,536	10/14/21 11/12/21 08/18/22	28% 17%
03-YUB-70-15.5/16.5 03-1E0604 BINH-P070-(137)E --()		IN YUBA COUNTY NEAR MARYSVILLE FROM 0.1 MILE NORTH OF BINNEY JUNCTION UNDERPASS TO 0.3 MILE NORTH OF LAURELLEN ROAD REPLACE SIMMERLY SLOUGH BRIDGE #	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET; NORTH HIGHLANDS CA 95660 (916)334-1221	SELVENDRAN MANOHARAN 1930 FEATHER RIVER BLVD. OROVILLE, CA 95928 (916)996-0601	\$42,824,195 \$42,321,638 \$148,797	07/31/19 08/23/19 05/26/22	94% 96% SUSPENDED
HA21							
03-YUB-70-16.2/25.8 03-4F38U4 HSNH-P070-(144)E --()		IN YUBA COUNTY NEAR MARYSVILLE FROM 0.2 MILE NORTH OF LAURELLEN ROAD TO SOUTH HONCUT CREEK BRIDGE. WIDEN SHOULDERS AND IMPROVE CLEAR	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)829-9220	GARRETT GRIFFITH 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$53,962,121 \$771,430 \$259,775	11/04/21 11/30/21 02/21/23	0% 1%

Totals: Authorized Final Amt: \$1,676,409,437 Completed to Date: \$1,028,314,373 Work This Month: \$28,238,814

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-8.4/12.6 04-0J4704 SNHG-000C-(524)E --()		IN VARIOUS CITIES, ON ROUTES 13, 61, AND 123 AT VARIOUS LOCATIONS; ALSO IN CONTRA COSTA COUNTY, ON ROUTE 123, AT EUREKA AVENUE. CROSSWALK SAFETY ENHANCEMENTS.	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 (510)639-0639	RUZIC, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)812-6334	\$3,241,000 \$528,696 \$232,673	08/24/21 09/24/21 10/31/22	30% 16%
04-ALA-13-10.9/12 04-2G4604 ACNH-P013-(037)E --()		IN ALAMEDA COUNTY, IN BERKELEY AT VARIOUS LOCATIONS FROM PINE AVENUE TO LORINA STREET UPGRADE CURB RAMPS TO CURRENT	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS RD #150; CONCORD CA 94520 (925)766-7014	RUZIC, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)812-6336	\$847,000 \$784,148 \$0	10/28/20 11/17/20 06/17/21 04/25/22	100% 88%
04-ALA-13-/0 04-3K3104 BLNH-X001-(645)E --()		IN ALAMEDA COUNTY ON ROUTES 13, 24, 580, AND 880 AT VARIOUS LOCATIONS. REPAIR AND REPLACE EXISTING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD, C A 94544 (510)867-6031	\$1,319,000 \$522,943 \$25,218	04/13/21 05/17/21 07/11/22	38% 40% SUSPENDED
04-ALA-24-5.9/6.2 04-0AC904 20.20.201 130		IN ALAMEDA AND CONTRA COSTA COUNTIES, IN OAKLAND AND ORINDA, AT THE CALDECOTT TUNNELS DIR'S ORDER EMERGENCY F.A. INSTALL MD VOLTAGE ELECT GENERATOR SYSTEMS	BENTANCOURT BROS. CONSTRUCTION, INC. 8015 WEST 11TH STREET TRACY, CA 95304 (209)832-7631	SADEGHI-NEDJAD, AMIR-FARDIN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)459-2581	\$14,725,000 \$8,839,166 \$0	02/14/20 02/14/20 07/29/22	100% 60% OVER RUN
04-ALA-24-59.0/6.2 04-1Q8404 20.20.201 130		NEAR OAKLAND AT THE CALDECOTT TUNNEL RPR FIRE PROTECT, VENT, ELECT SYST & SCADA	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST. OAKLAND, CA 94621 (510)632-3173	SADEGHI-NEDJAD, AMIR 5675-B GIBRALTER DRIVE PLEASANTON, CA 94588 (510)459-2581	\$17,485,000 \$12,180,814 \$0	09/13/18 09/13/18 07/29/22	100% 70% OVER RUN
04-ALA-61-19.8/21.2 04-2K7104		IN THE CITY OF ALAMEDA, FROM BROADWAY/ENCINAL AVENUE TO SHERMAN STREET CAPM, UPGRADE ADA CURB RAMPS,	GALLAGHER & BURK INC. 344 HIGH STREET; OAKLAND CA 94601 (510)846-3679	MCMASTERS, RICHARD 3847 BREAKWATER AVENUE HAYWARD CA 94545 (510)867-4471	\$5,151,489 \$0 \$0	03/08/22 04/01/22 05/30/23	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.9/4 04-2J8304		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL TRANSPORTATION MANAGEMENT	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A; VACAVILLE CA 95688 (707)449-3604	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007	\$2,561,266 \$2,527,066 \$118,763	12/30/20 02/02/21 04/22/22	100% 98%
04-ALA-80-5.7/5.8 04-1W9904		IN THE CITY OF BERKELEY AT UNIVERSITY AVE INSTALL FENCING, REMOVE HAZ WASTE, TREE PROTECTION DIR'S ORDER EMERGENCY F.A. INSTALL FENCING,REMOVE HAZ WASTE,TREE PROT	QA CONSTRUCTORS 850 S VAN NESS AVE. STE 35 SAN FRANCISCO, CA 94110 (408)210-5508	PERNG, REBECCA 3401 REGATTA AVE. RICHMOND, CA 94804 (510)867-4480	\$2,709,000 \$1,646,649 \$0	05/19/21 06/10/21 04/12/22	95% 61%
20.20.201 130							
04-ALA-80-6.4/6.8 04-0A7724 ACIM-0801-(121)E --()		ON I-80 AT GILMAN STREET INTERCHANGE FROM 0.6 MILES NORTH OF UNIVERSITY AVENUE OC TO 0.5 MILE SOUTH OF EL CERRITO SEPARATION IN_ A CONSTRUCT DOUBLE ROUNDABOUTS AT	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	RUZIC, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)812-6336	\$25,231,720 \$0 \$0	01/04/22 01/27/22 07/13/23	42% 0%
04-ALA-80-6.4/6.6 04-0A7714 ACIM-080 -(119)E --()		IN ALAMEDA COUNTY IN AND NEAR BERKELEY FROM 0.6 MILE NORTH OF UNIVERSITY AVENUE OVERCROSSING TO 0.1 MILE SOUTH OF GILMAN STREET U CONSTRUCT THE GILMAN	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	TRINH, JASON 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6007	\$21,419,131 \$11,949,034 \$1,863,106	05/03/21 05/13/21 03/24/23	42% 54%
04-ALA-84-13.0/13.6 04-160304 ACNH-P084-(054)E --()		ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR, STE A RANCHO CORDOVA CA 95742 (916)852-5530	TUN, YANNAING 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6181	\$19,350,226 \$10,700,081 \$7,245	11/17/20 12/15/20 02/29/24	27% 55%
HA21							
04-ALA-84-13.6/18 04-2A3324 HSNH-P084-(055)E --()		IN FREMONT, FROM ROUTE 238 (MISSION BOULEVARD) TO ROUTE 680. WIDEN SHOULDERS, INSTALL TRAFFIC	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT,BUILDING B #400 CONCORD, CA 94524-6227 (925)227-6296	DIKE EDDIE 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$16,700,531 \$13,840,739 \$1,311,679	02/22/21 03/11/21 05/08/23	28% 81%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-17.9/22.9 04-297634		IN AND NEAR SUNOL, PLEASANTON AND LIVERMORE ON RTE 680 FROM 1.2 MI SOUTH TO 1.8 MI NORTH OF RTE 84 AND ON RTE 84 FROM 0.1 MI EAST WIDENING ROUTE 84 TO EXPRESSWAY AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT;BUILDING B #400 CONCORD, CA 94524-6227 (925)227-6296	NGO, HUNG 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)224-6790	\$135,147,975 \$28,061,882 \$1,857,119	02/22/21 03/11/21 07/01/25	9% 21%
04-ALA-84-21.9/21.9 04-4Q2604		IN ALAMEDA COUNTY, NEAR LIVERMORE, AT 1.1 MILE WEST OF RUBY HILLS DRIVE RECONSTRUCT SLOPE WITH RSP	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER CT. OAKLAND CA 94621 (510)992-1727	PANDHER, PARAMJIT 5675-B GIBRALTAR DR, PLEASANTON, CA 94588 (510)867-6694	\$16,650,000 \$7,343,395 \$0	07/16/19 08/14/19 07/29/22	100% 44% OVER RUN
20.20.201 130							
04-ALA-260-1.1/1.9 04-0W0204		IN ALAMEDA COUNTY, IN OAKLAND AND ALAMEDA, AT THE POSEY-WEBSTER TUBES DIR'S ORDER EMERGENCY F.A. RENT & PLACE TEMPORARY BACKUP GENERATORS	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 94621 (510)812-4031	PANDHER, PARAMJIT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$4,935,000 \$4,173,801 \$0	02/24/20 02/24/20 05/31/22	66% 85%
20.20.201 130							
04-ALA-260-1.1/1.9 04-3K2004		IN OAK AND ALA AT POSEY WEBSTER TUBES RPR FIRE PROTECTION, VENT, ELECT SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST OAKLAND, CA 94621 (510)812-4031	PANDHER, PARAMJIT 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)867-6694	\$21,830,000 \$20,320,774 \$0	03/04/19 03/04/19 05/31/22	100% 93% OVER RUN
20.801350 000							
04-ALA-260-1.1/1.9 04-2W7404		IN ALAMEDA COUNTY, AT THE POSEY-WEBSTER TUBES INSTALL FUEL CELL POWER SYSTEM INSTALL FUEL CELL POWER SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 95621	PANDHER, PARAMJIT 5675 GIBRALTAR DRIVE, SUITE B, PLEASANTON, 94588 (510)867-6694	\$6,415,000 \$0 \$0	09/06/21 01/11/22 05/18/23	0% 0%
20.20.201 130							
04-ALA-580-1.3/6 04-0K6804 HSIM-580 -(081)E --()		IN ALAMEDA COUNTY, ON I-580 FROM WEST PACIFIC INFRASTRUCTURE GRANT LINE ROAD UNDERCROSSING(UC) TO CONSTRUCTION LLC NORTH FLYNN ROAD OVERCROSSING (OC) NEAR THE CITY OF LI ESTABLISH ELECTRIC SERVICE	871 COTTING COURT STE A VACAVILLE CA 95688 (707)449-3604	SINGH, DAVINDER 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-7169	\$3,284,510 \$47,141 \$47,141	11/10/21 01/05/22 12/01/22	2% 1%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-1.5/0 04-0K6504 SNHG-000C-(535)E --()		IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS. INSTALL CONCRETE BARRIER AT SHIELD	HOSELEY CORPORATION 96F PIER ADMIN BUILDING SUITE SAN FRANCISCO CA 94124 (415)404-8997	HATEFI, AMIR 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6034	\$2,572,000 \$494,152 \$118,539	12/23/21 01/20/22 06/30/22	41% 19%
04-ALA-580-30.8/46.5 04-3J0504 ACIM-5801-(981)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADELINE STREET UNDERCROSSING IN OAKLAND TO 0.3 MILE WEST OF ROUTE INSTALL AND UPGRADE TRANSPORTATION	TENNYSON ELECTRIC, INC. 7275 NATIONAL DRIVE; LIVERMORE CA 94550 (925)606-1038	ZHANG, RUI 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)867-6031	\$6,146,403 \$5,118,474 \$217,950	03/26/21 04/16/21 05/09/22	88% 82%
04-ALA-580-45.4/45.8 04-2K7904 ACNH-000C-(533)E --()		IN ALAMEDA AND SOLANO COUNTIES AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	BARTEL, DAVID 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-6755	\$1,419,349 \$241,696 \$102,050	09/28/21 10/22/21 06/05/25	11% 17%
04-ALA-580-/0 04-3J1304 SIMG-X001-(665)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL ACESSIBLE PEDESTRIAN SIGNAL	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	BEHNIWAL NACHHATAR (NEIL) 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6032	\$2,222,022 \$326,105 \$63,500	10/25/21 11/18/21 08/04/22	37% 15%
04-ALA-880-.9/24.8 04-4J9804 ACIM-000C-(536)E --()		IN OAKLAND, UNION CITY, AND FREEMONT, AND ON ROUTE 80 IN BEKELEY (PM 4.7) AT VARIOUS LOCATIONS; ALSO IN SANTA CLARA COUNTY, IN MI CONSTRUCT PERMANENT BEST MANAGEMENT	DREAMBUILDER CONSTRUCTION CORPDBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	BALUYOT, RODELIO 3847 BREAKWATER AVE HAYWARD, CA 94543 (510)867-6083	\$1,628,061 \$256,044 \$256,044	11/30/21 12/24/21 06/02/22	18% 16%
04-ALA-880-11.4/12.2 04-0J5304 ACIM-8801-(910)E --()		IN FREMONT, FROM 0.4 MILE SOUTH TO 0.4 MILE NORTH OF PATTERSON SLOUGH BRIDGE NO. 33-0250 (PM 11.8). BRIDGE REHABILITATION.	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)909-9601	BALUYOT, RODELIO 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6083	\$8,265,852 \$7,632,364 \$137,458	01/04/21 01/26/21 06/01/22	90% 92%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-20.9/20.9 04-4J7304 HSIM-8801-(911) --()		IN ALAMEDA COUNTY IN SAN LEANDRO AT WASHINGTON AVENUE RECONSTRUCT RAMPS.	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	NGUYEN, VERNON 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6119	\$3,079,649 \$2,842,023 \$49,591	12/29/20 01/21/21 05/25/22	90% 92%
04-ALA-880-28.3/28.5 04-4W0704		IN OAKLAND AT 29TH AVE DIR'S ORDER EMERGENCY F.A. INSTALL FENCING	REDWOOD ENGINEERING CONSTRUCTION 416 D ST REDWOOD CITY CA 94063 (925)819-2960	CHAHAL HARPAL 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6091	\$500,000 \$0 \$0	12/06/21 01/14/22 06/21/22	0% 0%
20.20.201 130							
04-ALA-880-30.2/33.6 04-2K8204 ACIM-8801-(912)E --()		IN ALAMEDA COUNTY IN OAKLAND AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF 5TH AVENUE UNDERCROSSING_ TO 0.1 MILE NORTH OF 7TH STRE PAVE NARROW STRIPS AND	FBD VANGUARD CONSTRUCTION, INC. LIVERMORE CA 94550 (925)245-1300	SAFI SAEED 3847 BREAKWATER AVE HAYWARD, CA 94545 (510)714-7039	\$2,195,000 \$417,163 \$0	11/05/21 12/07/21 05/16/22	23% 19%
04-ALA-880-30.5/30.5 04-4A8004		IN ALAMEDA COUNTY, IN OAKLAND, ADJACENT TO 5TH AVE OVERHEAD AT MERRITT CHANNEL BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST; SANTA CLARA CA 95054 (845)654-4268	CHAHAL HARPAL 3847 BREAKWATER AVE HAYWARD CA 94545 (510)867-6091	\$5,542,992 \$0 \$0	03/14/22 03/30/22 06/26/23	0% 0%
HA21							
04-ALA-880-34.1/34.6 04-2W3404		HOMELESS FENCING IN OAKLAND, ON WOOD STREET DIR'S ORDER EMERGENCY F.A. HOMELESS FENCING	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD SUITE 200 SAN FRANCISCO CA 94124 (415)852-1752	SAEED SAFI 25100 SANTA CLARA STREET, HAYWARD, CA 94544 (510)714-7039	\$2,917,000 \$2,531,385 \$0	05/05/21 06/17/21 06/30/22	100% 87% OVER RUN
20.20.201 130							
04-ALA-980-1.1/1.1 04-4K9804		IN OAKLAND, AT THE CALTRANS DISTRICT 4 HEADQUARTERS OFFICE BUILDING, 111 GRAND AVENUE ORDER EMERGENCY F.A. BUILDING ELEVATOR REHAB	SAN FRANCISCO ELEVATOR SERVICES, LLC 6517 SIERRA LANE DUBLIN, CA 94568 (925)829-5400	KAMKAR REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$5,611,000 \$0 \$0	10/11/21 12/23/21 06/12/23	0% 0%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-16.7/16.7 04-2Q0204		IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHCRYLATE,	MYERS & SONS CONSTRUCTION, LLC 45 MORISON AVE. SACRAMENTO, CA 95838 (916)283-9950	CRANDHAWA, PERVEZ 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6021	\$1,323,461 \$1,191,030 \$0	03/30/21 04/15/21 05/20/22	91% 87%
04-CC-4-25.8/28.3 04-2J0414		IN CONTRA COSTA CO IN PITTSBURG AND ANTIOCH FROM 0.2 MILE WEST OF SOMERSVILLE ROAD UC TO 0.1 MILE EAST OF CAVALLO ROAD UC REPLACEMENT HIGHWAY PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)259-7982	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$2,574,086 \$2,281,228 \$6,156	05/21/18 06/28/18 09/30/22	0% 0% PLANT EST SATIS
04-CC-4-28.7/31 04-2J0424		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.2 MILE WEST OF HILLCREST AVE OC TO BART PED OC AND FROM 0.2 MILE WEST OF ROUTE 4/160 SEPA REPLACEMENT HIGHWAY PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)899-6841	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$1,757,143 \$1,535,147 \$3,510	01/18/19 02/11/19 11/22/22	0% 0% PLANT EST SATIS
04-CC-4-/0 04-3K3204 BINH-X103-(035)E --()		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 242, 580, AND 680 AT VARIOUS LOCATIONS. REPAIR AND REPLACE EXISTING	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY RD SAN JOSE, CA 95133 (408)886-0335	MUKHERJEE, RABINDRA 2525 STANWELL DRIVE CONCORD, CA 94520 (510)774-4383	\$1,271,662 \$451,790 \$451,790	09/10/21 10/05/21 08/31/22	11% 36%
04-CC-24-.7/.7 04-4W3304		IN CONTRA COSTA CO., ON EB 24, NEAR FISH RANCH ROAD ONRAMP. ROCKSLIDE REPAIR	G. N. HENLEY, INC. 3107 MORGAN TERRITORY ROAD CLAYTON, CA 94517	MUKHERJEE RABINDRA 2525 STANWELL DRIVE, SUITE #100 CONCORD, CA 94520 (510)774-4383	\$589,000 \$410,718 \$0	10/27/21 12/01/21 07/01/22	100% 70% OVER RUN
20.80.201 130							
04-CC-80-2.3/2.3 04-2W2704		IN CONTRA COSTA, SANTA CLARA AND ALAMEDA COUNTY ON ROUTE 580 NEAR MACARTHUR CONSTRUCT SIGN STRUCTURES AND INSTALL LEFT	REDWOOD ENGINEERING CONSTRUCTION 416 D STREET REDWOOD CITY, CA 94063	ROBERTO BORJA 1700 S. AMPHLETTE, SAN MATEO, CA 94402 (510)385-7107	\$1,907,500 \$0 \$0	08/02/21 09/12/21 01/15/22	0% 0%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-80-5.1/5.1 04-3W7704		IN THE CITY OF SAN PABLO, WESTBOUND EL PORTAL DR. ONRAMP DIR'S ORDER EMERGENCY F.A. REPAIR CONCRETE BARRIER AND SOUNDWALL	MARINSHIP DEVELOPMENT INTERESTLLC 1485 BAYSHORE BLVD., STE 200 SAN FRANCISCO, CA 94124 (925)360-5150	PERNG, REBECCA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)506-2039	\$425,000 \$0 \$0	10/14/21 12/09/21 04/11/22	0% 0%
20.20.201 130							
04-CC-242-/1.6 04-269804 ACNH-P242-(004)E --()		IN CONCORD, FROM ROUTE 680 TO 0.1 MILES NORTH OF CONCORD AVENUE PAVEMENT REHABILITATION	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	HATEFI, AMIR 2525 STANWELL DRIVE SUITE #100 CONCORD, CA 94520 (510)867-6034	\$9,064,166 \$8,939,139 \$958	12/04/20 12/17/20 05/20/22	96% 94%
HA22							
04-CC-580-.9/1.5 04-2J7204 ACIM-5802-(368)E --()		IN RICHMOND, AT STEGE DRAIN RIDGE NO. 28-0091. BRIDGE REPLACEMENT	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	CHAN, PERRY 3401 REGATTA BLVD RICHMOND, CA 94804 (510)926-0347	\$8,244,525 \$3,996,119 \$45,492	02/25/21 03/11/21 01/10/23	83% 48%
04-CC-580-5.8/5.8 04-4G8914		IN CITY OF RICHMOND IN CONTRA COSTA COUNTY ON ROUTE 580, AT SCOFIELD AVENUE UNDERCROSSING NO. 28... SEISMIC RETROFIT	GOLDEN STATE BRIDGE INC 901 HOWE RD MARTINEZ CA 94553 (925)372-8000	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007	\$15,369,348 \$11,203,711 \$744,727	04/01/21 04/13/21 09/19/22	66% 73%
04-CC-580-6.1/7.7 04-3G4744		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN REMOVE TRAVELERS, PAINT STRUCTURAL	ALLIED PAINTING, INC. 4 LARWIN ROAD CHERRY HILL, NJ 08034 (856)429-3400	HALALI, BEHZAD 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)867-6107	\$39,287,161 \$26,864,358 \$1,093,433	01/14/21 02/09/21 06/29/23	46% 68%
04-CC-580-6.7/7.8 04-2W1204		ON THE RICHMOND SAN RAFAEL BRIDGE, I580 STRENGTHEN GUSSET PLATES AT VARIOUS LOCATIDIR'S ORDER EMERGENCY F.A. STRENGTHEN GUSSET PLATES AT VARIOUS LOCATI	FLATIRON WEST INC 2100 GOODYEAR RD. BENICIA CA 94510 (707)742-6000	HALALI, BEHZAD 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)867-6107	\$12,135,000 \$9,644,855 \$0	01/11/20 03/17/21 07/01/22	100% 79%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-680-8.6/8.6 04-4W9004		NORTH BOUND AND SOUTH BOUND COMPACTION GROUT PIPE LINING REPAVE	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT BLDG B STE 400 CONCORD CA 94520	RANDHAWA PERVEZ 2525 STANWELL SUITE 100 CONCORD CA 94520 (510)867-6021	\$565,000 \$0 \$0	01/07/22 01/31/22 03/28/22	0% 0%
20.20.201 130							
04-CC-680-24.9/25.5 04-3G3014		IN SACRAMENTO COUNTY NEAR ANITOC ON ROUTE 160 FROM 0.2 MILE NORTH OF SACRAMENTO COUNTY LINE TO 0.4 MILE NORTH OF SACRAMENTO COUNT REPLACE FOG HORNS, RADAR BEACONS	PERRY ELECTRIC INCORPORATED 130 MURWOOD COURT WALNUT CREEK CA 94596 (925)766-2778	WONG, DUDLEY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (510)385-7628	\$5,103,001 \$4,811,295 \$16,866	02/04/21 03/09/21 07/30/22	100% 94%
HA21							
04-LAK-29-/0 04-0Q8504		COUNTIES LAK, MRN, NAP, SON, SOL ON RTES 29, 1, 101, 131, 128, 80, 680, 780, 12 AND 116 AT VARIOUS LOCATIONS DIR'S ORDER EMERGENCY REMOVE DROUGHT-DAMAGED TREES	THE PROFESSIONAL TREE CARE CO. 2828 8TH STREET BERKELEY, CA 94710 (510)549-3954	DUNCAN, RICHARD 1009 CLEGG CT., STE. G PETALUMA, CA 94954 (510)812-6444	\$12,485,000 \$12,384,896 \$0	09/16/19 09/16/19 03/09/22 04/20/22	95% 99% COMPLETED
20.20.201 130							
04-MRN-1-10.7/11 04-0AA484		IN MARIN COUNTY ON ROUTE 1 AT PM 10.7-10.9, NEAR STINSON BEACH, AT 1.3 MILES SOUTH OF PANORAMIC HIGHWAY NORTH JUNCTION FOUR-YEAR PLANT ESTABLISHMENT AS	JOHN SEMSEN LANDSCAPING CO 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	INCSIMPSON, JOHN 3401 REGATTA BLVD RICHMOND CA 94804 (510)867-4515	\$500,950 \$147,619 \$132,930	12/08/21 01/13/22 06/17/25	7% 29%
04-MRN-1-22.8/22.8 04-0AA444 ACST-ER31-(004)E --()		IN MARIN COUNTY, NEAR FIVE BROOKS, AT GIACOMINI GULCH BRIDGE MAINTAIN EXISTING PLANTED AREA TO	JOHN SEMSEN LANDSCAPING CO 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	INCSIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$234,680 \$87,231 \$6,264	12/24/21 01/20/22 03/18/25	6% 37%
04-MRN-101-.2/0 04-4J4204 STER-27F5-(001)E --()		IN MARIN COUNTY NEAR SAUSALITO AT 0.1 MILE SOUTH OF SAUSALITO ROAD UNDERCROSSING INSTALL FLOOD GATES AND MODIFY BOX	MAGGIORA & GHILOTTI, INC. 555 DUBOIS ST. SAN RAFAEL CA 94901 (415)459-8640	RUSSELL, STEVE 756 W. FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	\$840,655 \$215,133 \$0	03/29/21 05/27/21 12/01/22	5% 26%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-.7/15.8 04-3K3504 BINH-000C-(481)E --()		IN MARIN, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS VEHICLE DETECTION SYSTEM	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	RUSSELL, STEVE 756 W. FRANCISCO- BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$4,097,079 \$546,735 \$346,735	05/21/21 06/09/21 08/10/22	23% 13%
04-MRN-101-3.5/4.7 04-3W3904		MARIN-101 BRIDGE 27-0100 JOINT #10 (SOUTHBOUND) REPAIR FAILED FINGER JOINT AT HINGE 10.	BRIDGEWAY CIVIL CONSTRUCTORS, INC 3333 VACA VALLEY PARKWAY, STE 2000, VACAVILLE, CA 95688 (707)455-7033	HABTESELAASSIE, DAWIT 756 WEST FRANCISCO BLVD, SAN RAFAEL, CA 94901-3927 (510)385-6980	\$503,000 \$100,851 \$0	07/21/21 08/11/21 03/03/22 03/24/22	100% 100% OVER RUN
20.20.201 130							
04-MRN-101-8.4/8.7 04-1A6614		IN MARIN COUNTY, FROM TAMALPIAS DRIVE INTERCHANGE IN CORTE MADERA TO SIR FRANCIS DRAKE BLVD. IN LARKSPUR, IMPROVEMENTS ON SB AND CONSTRUCT MULTIUSE BIKEPATH.	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD., SUITE 120 BURLINGAME CA 94010 (650)259-9545	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)754-0001	\$10,198,399 \$8,095,947 \$427,962	11/30/20 12/22/20 01/03/23	52% 78%
04-MRN-101-8.9/0 04-0Q7304		IN MARIN COUNTY IN LARKSPUR AT 0.4 MILE NORTH OF CORTE MADERA CREEK BRIDGE MODIFY DRAINAGE SYSTEM AND EROSION	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (415)454-7011	LI, TIFFANY 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)406-4126	\$434,657 \$290,323 \$87,377	05/26/20 07/17/20 05/31/22	83% 72%
04-MRN-101-10.6/10.8 04-4G8204 BINH-Q101-(343) --()		IN SAN RAFAEL, FROM ROUTE 101 NORTHBOUND OFF-RAMP TO 2ND STREET REPLACE BRIDGE.	GORDON & BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	HABTESELAASSIE DAWIT 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-6980	\$13,316,290 \$10,141,143 \$44,397	05/05/20 05/26/20 12/30/22	87% 76%
04-MRN-101-15.4/15.4 04-4G8714 BRNH-Q101-(327)E --()		NEAR SAN RAFAEL ON ROUTE 101 AT MILLER CREEK BRIDGE NO. 27-0004 BRIDGE SCOUR MITIGATION.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	DAWIT, HABTESELAASSIE 756 FRANCISCO BLVD WEST WEST RAFAEL, CA 94901 (510)385-8178	\$674,811 \$544,015 \$2,255	01/16/18 02/09/18 08/31/22	7% 92%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-131-.8/.9 04-4J4504 ACNH-P131-(002)E --()		IN MARIN COUNTY, IN TIBURON AT GREENWOOD COVE DRIVE/BLACKFIELD DRIVE ADA CURB RAMP UPGRADE AND	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (415)454-7011	LI, TIFFANY 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-6980	\$1,596,064 \$1,684,196 \$0	12/24/20 02/11/21 03/30/22 04/08/22	100% 99% COMPLETED
04-NAP-29-.2/14.6 04-0K0004 ACNH-P029-(151)E --()		IN NAPA COUNTY ALONG S ROUTE 29 AT 0.2 TO 14.61 FROM KIMBERLY DRIVE TO SALVADOR AVENUE	PM GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET; UKIAH CA 95482 (707)467-4100	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$1,091,187 \$0 \$0	03/17/22 04/08/22 10/24/22	0% 0%
04-NAP-29-20.4/20.8 04-2594A4		IN NAPA COUNTY NEAR YOUNTVILLE FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF WASHINGTON STREET REPLACEMENT HIGHWAY PLANTING.	EMPIRE LANDSCAPING INC PO BOX 35 DAVIS, CA 95617 (530)400-3943	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$354,141 \$351,536 \$9,800	10/28/16 11/28/16 05/27/22	0% 0% PLANT EST SATIS
04-NAP-29-29.3/36.9 04-4J3004		IN AND NEAR SAINT HELENA AND CALLISTOGA, FROM YORK CREEK BRIDGE TO ROUTE 128. PAVEMENT PRESERVATION.	ARGONAUT CONSTRUCTORS 360 SUTTON PL SANTA ROSA CA 95405 (707)542-4862	BRAR PARAMDEEP 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (925)260-6460	\$7,191,381 \$0 \$0	02/16/22 03/16/22 09/26/22	0% 0%
04-NAP-29-33.5/48.5 04-1W6304		ON ROUTE 29 AND ROUTE 12, AT VARIOUS LOCATIONS REPAIR FIRE DAMAGE DIR'S ORDER EMERGENCY F.A. REPAIR FIRE DAMAGE	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD. SO. PETALUMA, CA 94952 (707)763-8700	CHOI, GINA 1009 CLEGG COURT, STE. G PETALUMA, CA 94954 (510)385-8178	\$8,667,000 \$4,964,823 \$0	09/29/20 09/29/20 05/31/22	60% 57%
20.20.201 130							
04-NAP-29-42.1/48.6 04-2W7604		NAPA CO., LAKE CO HWY, EAST OF ROBERT LOUIS STEVENSON STATE PARK CALISTOGA REPAIR PAVEMENT DAMAGED BY CALFIRE EQUIPME	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD SOUTH, PETALUMA, CA 94952 (707)763-8700	PATENIA, DANILO 324 CAMPUS LANE STE T, FAIRFIELD, CA 94534 (510)224-6309	\$4,375,000 \$3,918,952 \$12,866	07/02/21 07/29/21 05/31/22	83% 90%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-80-7.3/7.3 04-4W7504		SOL 80 PM 9.47 AND AT LYNCH RD UC (BR REDGWICK CONSTRUCTION COMPANY NO. 23-0014L) SLIDE REPAIR DIR'S ORDER EMERGENCY F.A. SLIDE REPAIR	21 HEGENBERGER COURT OAKLAND CA 94621 (510)792-1727	AQUINO, NOEL 324 CAMPUS LANE FAIRFIELD CA 94534 (707)580-4429	\$517,000 \$225,445 \$0	12/27/21 01/28/22 05/04/22	63% 44%
20.20.201 130							
04-NAP-121-.5/1 04-4G2104 HSNH-P121-(132)E --()		IN NAPA COUNTY ON STATE ROUTE 121 AT HUICHICA CREEK WIDEN ROADWAY AT HUICHICA CREEK.	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$5,980,208 \$2,843,112 \$330,615	05/19/21 06/10/21 12/06/22	19% 47%
04-NAP-121-16.1/22.1 04-1W4804		IN NAPA AND SOLANO COUNTIES ON ROUTE 121 AND 128 AT VARIOUS LOCATIONS. DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIR	O.C. JONES & SONS, INC. 1520 FOURTH STREET, BERKELEY CA 94710 (510)526-3424	PATENIA, DANILO 324 CAMPUS LANE STE T, FAIRFIELD, CA 94533 (510)224-6309	\$12,418,000 \$12,403,128 \$0	08/21/20 08/21/20 05/31/22	95% 100%
20.20.201 130							
04-NAP-121-18.6/18.6 04-4J2104		NEAR NAPA, AT CAPELL CREEK BRIDGE NO. 21-0064. BRIDGE REHABILITATION.	GHILOTTI CONSTRUCTION CO. 246 GHILOTTI AVE. SANTA ROSA CA 95407 (707)585-1221	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFAIED, CA 94534 (925)260-6460	\$1,206,774 \$1,199,530 \$1,050	11/02/20 12/09/20 04/22/22	90% 96%
04-NAP-121-20.6/20.6 04-2J5704		IN NAPA COUNTY, NEAR THE CITY OF NAPA, AT SOUTH OF ROUTE 128. EMBANKMENT STABILIZATION AND	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE CA 95138 (408)574-1400	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$893,141 \$872,321 \$0	11/19/18 12/10/18 12/07/21 04/18/22	100% 100% OVER RUN
04-NAP-128-20.1/20.4 04-4G8404 B1ST-P128-(062)E --()		IN NAPA COUNTY, NEAR CITY OF NAPA AT CAPELL CREEK BRIDGE (BRIDGE NO. 21-0078). REPLACE BRIDGE	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	ISADA, DARREN 324 CAMPUS LANE STE T FAIRFIELD, CA 94534 (925)250-5595	\$14,477,618 \$14,363,070 \$124,580	02/19/19 03/13/19 02/24/23	100% 99% OVER RUN

HA21

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-17-2.8/13.9 04-1J9704 ACNH-P017-(117)E --()		IN AND NEAR LOS GATOS, CAMPBELL AND SAN JOSE, FROM HEBARD WAY TO ROUTE 280 PAVEMENT REHABILITATION.	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138 (408)574-1400	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 95122 (108)867-6047	\$41,635,482 \$11,469,208 \$3,469,219	04/30/21 05/19/21 10/03/23	18% 28%
04-SCL-17-5.1/13.3 04-3K3304 BINH-X085-(061)E --()		IN SANTA CLARA COUNTY ON ROUTES 17, 85, 87, 101, 280 AND 680 AT VARIOUS LOCATIONS REPAIR AND REPLACE EXISTING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	NGUYEN, VERNON 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6119	\$3,759,000 \$2,369,185 \$616,889	05/06/21 06/03/21 05/25/22	91% 63%
04-SCL-25-1.6/0 04-2J7804		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS MITIGATE SUBSTRUCTURE SCOUR AT FOUR	BUGLER CONSTRUCTION INC. 4847 HOPYARD RD; PLEASANTON CA 94588 (925)416-0700	HINH MINH 1007 KNOX AVE SAN JOSE CA 95122 (408)592-3785	\$2,958,541 \$0 \$0	11/24/21 01/14/22 08/14/23	0% 0% SUSPENDED
04-SCL-35-14.0/17.1 04-0P48U4 SSTG-P035-(012)E --()		ON ROUTE 35, FROM ROUTE 9 IN SANTA CLARA COUNTY TO ROUTE 84 IN SAN MATEO COUNTY INSTALL CURVE WARNING SIGNS,	STERND AHL ENTERPRISES INC. 11861 BRANFORD ST. ; SUN VALLEY CA 91352 (818)834-8199	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$1,172,307 \$921,753 \$921,753	12/14/21 01/03/22 07/30/22	29% 79%
SHOPP 04-SCL-35-/9.5 04-0W1704		NEAR LOS GATOS, AT 0.3 MILES NORTH OF LAS CUMBRES ROAD RECONST SLOPE AND IMPROVE DRAINAGE DIR'S ORDER EMERGENCY F.A. RECONST SLOPE AND IMPROVE DRAINAGE	BRANNON CORPORATION 10492 DOUGHERTY AVENUE MORGAN HILL, CA 95037 (408)294-2910	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122-2124 (408)254-5703	\$1,152,500 \$514,933 \$0	09/17/20 09/17/20 01/25/22	86% 45%
20.20.201 130 04-SCL-82-9.8/10.4 04-4J2824		IN THE CITIES OF SAN JOSE AND SANTA CLARA FROM MCKENDRIE STREET IN SAN JOSE TO THE ALAMEDA IN SANTA CLARA PAVEMENT REHABILITATION AND ADA	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	NGUYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5700	\$2,156,077 \$2,126,545 \$1,205	10/16/19 11/12/19 05/31/22	81% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-85-5.6/17.8 04-3Q4704		IN SANTA CLARA COUNTY FROM GUADALUPE RIVER BRIDGE TO 0.1 MILE NORTH OF STEVENS CREEK BOULEVARD OVERCROSSING FOG SEAL ON SHOULDERS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE; RANCHO CORDOVA CA 95742 (916)635-5175	NIKZAD, ALI 1004 KNOX AVENUE SAN JOSE, CA 95122 (510)867-6047	\$433,750 \$0 \$0	12/31/20 02/02/21 04/21/21	0% 0% SUSPENDED
04-SCL-87-.1/4 04-2Q0504		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1821	HINH, MINH 1007 KNOX AVE SAN JOSE, CA 95122 (408)592-3785	\$3,187,601 \$2,687,164 \$211,753	02/18/21 03/09/21 06/15/22	65% 82%
04-SCL-101-.8/.8 04-4J0304 STER-27F6-(001)E --()		NEAR GILROY AT SARGENT BRIDGE AND OVERHEAD NO. 37-006L PERMANENT RESTORATION OF ROADWAY SETTLEMENT AND SOUTHERN ABUTMENT WINGWALL INJECT FOUNDATION GROUT, CONSTRUCT	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	PHUNG THANH 1007 KNOX AVE SAN JOSE CA 95122 (408)569-0401	\$2,112,300 \$0 \$0	01/07/22 02/02/22 08/11/22	0% 0%
04-SCL-101-30.7/31.1 04-4J9304 ACNH-Q101-(397)E --()		IN SANTA CLARA COUNTY, IN SAN JOSE FROM 0.3 MILE SOUTH TO 0.1 MILE NORTH OF THE YEREBBA BUENA ROAD UC AND 0.1 MILE SOUTH OF EAST R UPGRADE IRRIGATION SYSTEM FOR	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	BALINGIT, JOSE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$1,720,610 \$3,163 \$0	09/27/21 10/22/21 11/14/25	3% 0% SUSPENDED
04-SCL-101-33.2/33.2 04-2W3904		IN THE CITY OF SAN JOSE, AT THE TULLY ROAD NORTHBOUND ENTRANCE REPLACE FAILED CULVERT	REDGWICK CONSTRUCTION COMPANY 21 HEGENBERGER CT, OAKLAND CA 94621 (510)792-1727	MALONZO GENE EARL 1007 KNOX AVENUE, SAN JOSE, CA 95122 (408)595-4019	\$1,375,000 \$1,264,995 \$0	06/14/21 07/01/21 08/31/22	69% 92% SUSPENDED
20.20.201 130							
04-SCL-101-/4.2 04-0J5604 ACNH-X085-(063)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS BRIDGE RAILING REPLACEMENT AT 5	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE. SACRAMENTO, CA 95838 (916)473-0931	PHUNG, THANH 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)569-0401	\$6,802,777 \$2,599,590 \$0	03/29/21 04/15/21 02/14/23	56% 38% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-130-11.2/22.5 04-1W6204		ON MT HAMILTON RD, FROM QUIMBY ROAD TO OBSERVATORY PEAK RD FIRE DAMAGE REPAIR DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIR	O'GRADY PAVING, INC. 2513 WYANDOTTE STREET MOUNTAIN VIEW, CA 94043 (650)966-1926	PHUNG, THANH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)569-0401	\$5,000,000 \$4,861,564 \$0	09/24/20 09/24/20 05/31/22	89% 97%
20.20.201 130							
04-SCL-130-15.0/21.5 04-1W5104		ON MT HAMILTON RD, FROM 0.8 MILE WEST OF SMITH CREEK TO 1.0 MILE WEST OF OBSERVATORY PEAK RD DIR'S ORDER EMERGENCY F.A. FIRE DAMAGE REPAIR	ANVIL BUILDERS INC 1475 DONNER AVE 2ND FL, SAN FRANCISCO,CA 94124 (415)285-5000	PHUNG, THANH 1007 KNOX AVE. SAN JOSE, CA 95122-2124 (408)569-0401	\$1,807,000 \$880,186 \$0	08/31/20 08/31/20 05/31/22	100% 49%
20.20.201 130							
04-SCL-152-10.1/10.4 04-3W8404		IN SANTA CLARA COUNTY BETWEEN ROUTE 101 AND CAMINO ARROYO, REPAIR DAMAGES CAUSED BY OIL SPILL. DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGES CAUSED BY OIL SPILL	ABSL CONSTRUCTION 29393 PACIFIC STREET HAYWARD, CA 94544 (510)750-4643	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4003	\$662,000 \$572,851 \$0	08/26/21 10/06/21 02/09/22	60% 90%
20.20.201 130							
04-SCL-152-13.2/0 04-2A4414 HSNH-P152-(091)E --()		NEAR GILROY, ON CANADA ROAD, 5.2 MILE EAST OF ROUTE 152/CANADA ROAD INTERCHANGE. PLANTING AND ENVIRONMENTAL	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS, CA 95616 (530)400-3943	BALINGIT, JOSE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-8163	\$1,473,124 \$1,449,584 \$4,860	03/14/17 04/12/17 12/12/22	0% 0% PLANT EST SATIS
HBI							
04-SCL-152-/6.2 04-2A2514 HSST-P152-(095)E --()		NEAR GILROY, AT VARIOUS LOCATIONS FROM POLE LINE ROAD TO BURCHELL ROAD. PLANTING AND ENVIRONMENTAL MITIGATION. PLANTING AND ENVIRONMENTAL	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	MALONZO, GENE EARL 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4019	\$1,049,299 \$884,463 \$5,400	11/15/18 12/10/18 10/04/24	53% 84%
04-SCL-280-2.9/2.9 04-0Y5004		IN SAN JOSE, SANTA CLARA COUNTY, NEAR ROUTE 87 REPAIR/REPLACE DAMAGED PUMP 1520 FOURTH ST. DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE DAMAGED PUMP	O.C. JONES & SONS, INC. BERKELEY, CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA 95122 (510)393-9648	\$1,385,000 \$216,839 \$0	01/15/22 03/03/22 10/05/22	7% 16%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-280-11.5/20.6 04-3J3204 ACNH- 280-(150)E --()		IN AND NEAR LOS ALTOS, LOS ALTOS HILLS, AND PALO ALTO, FROM FOOTHILL BOULEVARD TO NORTH OF SAND HILL ROAD (ALSO IN SAN MATEO COUNT PAVEMENT REHABILITATION	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	KHAN, ARIF 1007 KNOX AVE. SAN JOSE, CA 95122 (510)393-9648	\$45,895,005 \$45,699,225 \$214,708	01/29/20 02/19/20 07/14/22	86% 95%
04-SCL-280-/L5.4 04-4J9604 ACIM-2801-(153) --()		IN SANTA CLARA COUNTY IN AND NEAR SAN JOSE FROM ROUTE S280-N101/101 SEPARATION TO ROUTE 17/280 SEPARATION. EXTENDED GORE AND STRIPS AREA	SAN FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	NGYUEN HUNG V 1007 KNOX AVE SAN JOSE CA 95122 (510)385-7130	\$3,089,950 \$0 \$0	03/18/22 04/14/22 12/30/22	0% 0%
SHOPP 04-SCL-680-7.6/M9.9 04-2537C4		IN SANTA CLARA AND ALAMEDA COUNTIES IN MILPITAS AND FREMONT FROM 0.02 MILE SOUTH OF ROUTE 237 TO EAST WARREN AVENUE UNDERCROSSING REPLACEMENT PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)259-7902	BALINGIT, JOSE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$1,290,052 \$1,286,065 \$0	12/18/17 02/09/18 04/05/22 04/20/22	100% 100% COMPLETED
04-SCL-999-/0 04-2Q0604		IN SANTA CLARA COUNTY AR VARIOUS LOCATIONS. TREAT BRIDGE DECKS WITH	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE. SACRAMENTO, CA 95838 (916)283-9950	BALUYOT, RODELIO 3847 BREAKWATER AVE. HAYWARD, CA 94545 (510)867-6083	\$2,035,651 \$1,830,009 \$0	04/20/21 05/11/21 06/01/22	97% 92%
04-SF-1-.7/5.9 04-3J8904 SNHG-X75 -(048)E --()		IN THE CITY OF SAN FRANCISCO, ON ROUTES 1, 35, 80, 101 AND 280 AT VARIOUS LOCATIONS CROSSWALK SAFETY ENHANCEMENTS.	BAY AREA LIGHTWORKS, INC 1460 YOSEMITE AVE.; SAN FRANCISCO CA 94124 (415)822-2336	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)715-6644	\$1,999,288 \$1,887,549 \$131,677	04/20/21 05/13/21 05/31/22	95% 94%
04-SF-1-5.9/6.3 04-1A9054		IN THE CITY AND COUNTY OF SAN FRANCISCO, FROM LAKE STREET TO GENERAL DOUGLAS MACARTHUR TUNNEL WATER QUALITY IMPROVEMENTS	HOSELEY CORPORATION 96F PIER ADMIN BUILDING SUITE SAN FRANCISCO CA 94124 (415)404-8997	YEE, JAMES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)280-4546	\$772,559 \$792,918 \$248,693	08/05/21 08/24/21 05/31/22	94% 100%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-3.8/5 04-2J8024 ACIM-0801-(120)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 16TH STREET TO 4TH STREET BRIDGE PAINTING.	F D THOMAS INC 217 BATEMAN DRIVE; CENTRAL POINT OR 97502 (541)664-3010	KOOS CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (510)715-6644	\$20,728,873 \$5,011,655 \$374,266	04/20/21 06/04/21 05/24/24	20% 24%
04-SF-80-5.6/7.6 04-3G4424		IN THE CITY AND COUNTY OF SAN FRANCISCO AT THE SAN FRANCISCO OAKLAND BAY BRIDGE REPLACE SEISMIC DAMPERS ON SFOBB	CALIFORNIA ENGINEERING CONTRACTORS INC. 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	LARWIN, THOMAS 171 BURMA ROAD, BLDG #4 OAKLAND, CA 94607 (510)867-4545	\$17,651,769 \$17,207,367 \$0	03/22/18 04/17/18 05/25/22	97% 97%
HA21							
04-SF-80-5.9/7.6 04-4W0104		IN SAN FRANCISCO AT THE SFOBB DIR'S ORDER EMERGENCY F.A REPAIR FENDER SYSTEM	THE DUTRA GROUP 2350 KERNER BLVD STE 200 SAN RAFAEL, CA 94901-5595 (415)258-6876	LARWIN, THOMAS 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)867-4545	\$7,210,000 \$242,186 \$0	11/08/21 01/12/22 06/02/22	56% 3%
20.20.201 130							
04-SF-80-7.7/7.7 04-1W0604		IN CITY AND COUNTY OF SAN FRANCISCO, AT YERBA BUENA ISLAND REHABILITATE FIRE PROTECTION SYSTEM DIR'S ORDER EMERGENCY F.A. REHABILITATE FIRE PROTECTION SYSTEM	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-1500	LARWIN, THOMAS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)867-4545	\$15,212,350 \$798,555 \$0	02/19/21 04/05/21 06/14/22	88% 5%
20.20.201 130							
04-SF-101-2.0/2.8 04-2K1904		IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 AT PALOMA AVE OC, AND IN THE CITY & COUNTY OF SAN FRANCISCO ON ROUTE 101 AT ALEMANY BOU REPLACE BALUSTER RAIL WITH CONCRETE	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD SUITE 120; BURLINGAME CA 94010 (650)259-9545	CHARLES KOOS 585 LINDA MAR BLVD PACIFICA CA 94044 (510)715-6644	\$5,991,579 \$0 \$0	01/31/22 03/01/22 05/16/23	0% 0%
SHOPP							
04-SF-101-4.1/5.1 04-2J8014 ACNH-Q101-(389)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO, FROM 17TH STREET TO SOUTH VAN NESS AVENUE BRIDGE PAINTING	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD; FAIRFIELD CA 94534 (707)639-4414	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)222-7516	\$25,956,730 \$8,081,933 \$1,510,221	04/02/21 04/16/21 03/11/24	27% 31%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-4.3/L4.3 04-1W9804		REPAIR CONCRETE BARRIER AND GUARDRAIL IN SAN FRANCISCO COUNTY, ROUTE 101, BRIDGE 34-0077 DIR'S ORDER EMERGENCY F.A.	YERBA BUENA ENGINEERING & CONSTRUCTION INC 1340 EGBERT AVE. SAN FRANCISCO, CA 94124 (415)822-4400	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$807,000 \$562,428 \$0	01/26/21 01/26/21 09/30/21 04/18/22	100% 100% COMPLETED
20.20.201 130		REPAIR CONCRETE BARRIER AND GUARDRAIL					
04-SF-101-/4.2 04-4J3904 HSNH-Q101-(379)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ON RTE 101 FROM THE SAN MATEO COUNTY LINE TO THE BAYSHORE VIADUCT COLD PLANE AND OVERLAY AC REPLACE	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$19,071,601 \$18,197,672 \$268,575	01/29/21 02/18/21 06/30/22	96% 87%
04-SM-1-17.9/47 04-2Q0804		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS TREAT RC APPROACH SLAB WITH	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	BORJA, ROBERTO 1700 S AMPHLETT BOULEVARD SAN MATEO, CA 94402 (510)385-7107	\$1,676,476 \$1,686,119 \$0	03/29/21 04/13/21 02/11/22 03/25/22	100% 100% COMPLETED
04-SM-1-39.0/39 04-1AA004		IN SAM MATEO COUNTY, NEAR PACIFICA, AT TOM LANTOS (DEVILS SLIDE) TUNNELS DIR'S ORDER EMERGENCY F.A. INSTALL MD VOLT ELECT GENERATOR SYSTEM	MONTEREY MECHANICAL CO 8275 SAN LEANDRO STREET OAKLAND, CA 94621 (510)632-3173	WONG, DUDLEY 21339 CABOT RD HAYWARD, CA 94545 (510)385-7628	\$7,955,435 \$6,017,641 \$0	08/20/19 08/20/19 05/30/22	100% 76% OVER RUN
20.20.201 130							
04-SM-82-19.8/19.8 04-0K6704 ACNH-P082-(031)E --()		IN SM COUNTY, ON RTE 82, IN SOUTH SAN FRANCISCO CITY, 0.1 MILE NORTH OF FRANCISCO DRIVE. CONSTRUCT SOLDIER PILE WALL.	REDGWICK CONSTRUCTION CO 21 HEGENBERGER CT; OAKLAND CA 94621 (510)792-1727	LAM, PETER 1700 S. AMPHLETT BLVD STE 101 SAN MATEO, CA 94402 (510)393-1593	\$1,789,497 \$510,254 \$100,545	10/29/21 11/18/21 07/25/22	21% 28%
04-SM-84-17.2/17.2 04-0W1204		IN SAN MATEO COUNTY, 0.1 MILE EAST OF FOX HILL ROAD CONSTRUCT RETAINING WALL AND BARRIER DIR'S ORDER EMERGENCY F.A. CONSTRUCT RETAINING WALL AND BARRIER	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST. SANTA CLARA, CA 95054 (408)327-7000	BOOSHEHRI, FRED 2350 PAGE MILL RD. PALO ALTO, CA 94304 (650)222-7241	\$2,837,500 \$1,543,646 \$0	01/14/21 01/14/21 06/30/22 04/27/22	78% 54%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-92-14.4/18.8 04-3G4544		ON THE RICHMOND-SAN RAFAEL BRIDGE REPAIR SPALLED CONCRETE COLUMNS AND	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE; BENICIA CA 94510 (925)372-8000	ATAKO, KINGSTON 25100 SANTA CLARA ST. HAYWARD. CA 94544 (650)222-7529	\$27,736,803 \$17,660,460 \$83,500	12/31/19 01/14/20 06/10/22	93% 93%
HA21							
04-SM-101-22.6/23.1 04-3K3404 BINH-000C-(480)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS VEHICLE DETECTION SYSTEM	NORCAL GENERAL CONSTRUCTION CORPORATION 751 MABURY RD; SAN JOSE CA 95133 (408)886-0335	BORJA, ROBERTO 1700 N AMPHLETTE BLVD SUITE101 SAN MATEO CA 94402 (510)385-7107	\$1,027,154 \$0 \$0	06/18/21 07/13/21 12/20/21	0% 0%
04-SM-101-/6.6 04-1J5614		IN SAN MATEO AND SANTA CLARA COUNTIES BETWEEN 0.3 MILE NORTH OF SAN ANTONIO ROAD INTERCHANGE AND WHIPPLE AVENUE INTERCHANGE REMOVE CONCRETE BARRIER, INSTALL	KIEWIT INFRASTRUCTURE WEST CO 4650 BUSINESS CENTER DRIVE FAIRFIELD, CA 94534 (925)754-0624	INORI, DOUGLAS 1700 SOUTH AMPHLETT BLVD, #101 SAN MATEO, CA 94402 (650)333-4036	\$65,590,440 \$64,730,639 \$0	12/21/18 01/23/19 08/18/21	96% 100%
04-SM-101-/21.8 04-1J5694		US 101 BETWEEN 0.3 MILE NORTH OF SAN ANTONIO IC (SCL PM 50.6) IN SANTA CLARA COUNTY AND 0.3 MILE SOUTH OF RAND AVENUE INTERCHANG THE CONTRACT WILL WIDEN ROUTE 101,	KIEWIT INFRASTRUCTURE WEST CO 4650 BUSINESS CENTER DR FAIRFIELD CA 94534 (707)439-7300	SCHRAM, DARRYL 1700 S AMPHLETT BLVD SUITE 101 SAN MATEO, CA 94402 (650)222-7242	\$348,266,016 \$322,571,935 \$8,620,954	12/03/19 01/09/20 10/28/22	78% 91%
04-SM-280-25.1/25.1 04-0Y4104		IN SAN MATEO COUNTY, DALY CITY, NEAR YERBA BUENA ENGINEERING & ROUTE 1 REPLACE FAILED CULVERT DIR'S ORDER EMERGENCY F.A. REPLACE FAILED CULVERT	CONSTRUCTION, INC. 1340 EGBERT AVE. SAN FRANCISCO, CA 94124 (415)822-4400	YU, THIRI 585 LINDA MAR PACIFICA, CA 94044 (510)846-5749	\$1,030,000 \$0 \$0	01/05/22 02/11/22 05/31/22	0% 0%
20.20.201 130							
04-SOL-80-.5/1 04-2AC504		IN VALLEJO, AT THE CARQUIZEZ BRIDGE TOLL PLAZA DIR'S ORDER EMERGENCY F.A. REPAIR FIRE-DAMAGED ELECTRICAL EQUIPMENT	JDI ELECTRICAL SERVICES, INC. 624 COMMERCE CT. MANTECA, CA 95336 (925)518-8707	DOS SANTOS, FERNANDO 324 CAMPUS LANE, STE. T FAIRFIELD, CA 94534 (510)385-6774	\$885,000 \$470,990 \$0	11/13/19 11/13/19 05/31/22	100% 53%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-.8/1.6 04-2K8404 ACIM-0802-(374)E --()		IN SOLANO COUNTY IN VALLEJO ON ROUTE 80 FROM 0.2 MILE NORTH OF CARQUINEZ BRIDGE TOLL PLAZA TO 0.3 MILE SOUTH OF MAGAZINE STREET O STRENGTHEN BRIDGE STRUCTURE DUE TO	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$18,426,151 \$6,120,947 \$621,131	03/26/21 04/23/21 04/30/23	46% 34%
04-SOL-80-1.8/4.4 04-0J7104		IN SOLANO COUNTY IN VALLEJO AT VARIOUS LOCATIONS RAISE THE O/C- VERTICAL CLEARANCE	BROSAMER & WALL , INC 1777 OAKLAND BLVD , SUITE 300 WALNUT CREEK CA 94596 (925)395-5207	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$22,438,796 \$16,714,126 \$1,119,973	03/17/20 04/16/20 11/03/22	49% 74%
04-SOL-80-10.4/30.2 04-4G0804 ACIM-0802-(375)E --()		FROM 0.95 WEST OF RED TOP ROAD UNDERCROSSING TO 0.4 MILE EAST OF LEISURE TOWN ROAD OVERCROSSING CONVERT EXISTING HOV LANE TO EXPRES	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	LOGRASSO CASSAUNDR 324 CAMPUS LANE SUITE T FAIRFIELD CA 94534 (707)673-3263	\$143,552,700 \$55,500 \$55,500	01/18/22 02/02/22 03/25/25	2% 0%
04-SOL-80-12.0/13.1 04-0A5394		IN SOLANO COUNTY. EB. SR-12 (JAMESON CANYON) TO EB. I-80 CONNECTOR CONSTRUCTION EASTBOUND SR 12W TO	KIEWIT INFRASTRUCTURE WEST CO 4650 BUSINESS CENTER DR FAIRFIELD CA 94534 (707)439-7300	DOS SANTOS, FERNANDO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6774	\$63,011,745 \$50,869,156 \$2,263,608	08/13/20 08/19/20 01/03/23	66% 80%
04-SOL-80-13.9/13.9 04-3G6904 BHIM-080 -(370)E --()		NEAR FAIRFIELD, AT DAN WILSON CREEK BRIDGE NO. 23-0006. REHABILITATE BRIDGE. BRIDGE DECK REPLACEMENT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY,2000 VACAVILLE, CA 95688 (707)455-7033	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$2,861,634 \$2,700,116 \$3,872	01/11/19 02/05/19 11/10/22	99% 98%
04-SOL-80-14.1/15.1 04-4G8724		NEAR FAIRFIELD, AT SUISUN CREEK BRIDGE NO. 23-0007. SCOUR MITIGATION.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$1,266,616 \$1,113,484 \$1,288	02/22/21 03/11/21 01/18/23	39% 87%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-34.5/34.5 04-0J6004		IN AND NEAR DIXON AND VACAVILLE, AT MCCUNE CREEK BRIDGE NO. 23-0084 L/R AND HORSE CREEK BRIDGE NO. 23-0077 INSTALL PCC CUT-OFF WALL, INSTALL	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CR STE A RANCHO CORDOVA CA 95742 (916)852-5530	AQUINO NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94533 (707)580-4429	\$2,036,670 \$1,899,001 \$4,020	03/12/21 04/01/21 10/24/22	87% 93%
04-SON-1-15.0/15.7 04-0A0204		IN SONOMA COUNTY NEAR BODEGA BAY, FROM 0.2 MILE SOUTH TO 0.4 MILE NORTH OF SCOTTY CREEK CULVERT REALIGN ROADWAY	O.C. JONES & SONS BRIDGEWAY CIVIL CONSTRUCTORS A JOINT VENTURE 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VALEH, SYD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (510)385-6972	\$23,245,871 \$8,916,108 \$444,357	05/04/21 06/14/21 02/01/24	13% 38%
HA23							
04-SON-12-35.1/38.9 04-1J3604		INAND NEAR SONOMA, FROM VALLEJO AVENUE TO EAST OF LEVERONI ROAD/NAPA ROAD. PAVEMENT REHABILITATION.	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	LI, TIFFANY 1009 CLEGG COURT, SUITE G PETALUMA, CA 94954 (510)898-8594	\$6,481,978 \$6,026,090 \$16,692	03/04/21 03/25/21 06/30/22	98% 92%
04-SON-37-.3/2 04-0W5404		IN SONOMA COUNTY FROM 0.3 MILE EAST OF MARIN COUNTY LINE TO LAKEVILLE ROAD AC RESURFACING	GHILOTTI BROS., INC. 525 JACOBY STREET; SAN RAFAEL CA 94901 (415)454-7011	DUNCAN, RICHARD 1009 CLEGG CT. SUITE G PETALUMA, CA 94954 (510)812-6444	\$2,469,118 \$2,495,991 \$0	05/21/21 06/15/21 03/24/22 04/08/22	100% 100% COMPLETED
04-SON-101-3.7/7.2 04-2640F4 ACNH-Q101-(353)N --()		IN SONOMA COUNTY, IN PETALUMA FROM ROUTE 101/116 SEPARATION TO 0.4 MILE NORTH OF CORONA ROAD OVERCROSSING. CONSTRUCT HOV LANES INCLUDING SOUND	GHILOTTI CONSTRUCTION CO. 2301 KERNER BLVD #E SAN RAFAEL CA 94901 (415)256-1525	CHOI, GINA 1009 CLEGG CT, UNIT G PETALUMA, CA 94954 (510)385-8178	\$86,724,649 \$71,839,822 \$0	08/08/19 09/17/19 12/23/23	71% 82%
HB1							
04-SON-101-9.0/9 04-0J1004		NEAR PETALUMA, NORTH OF PEPPER ROAD. REPAIR SLIDE.	HANFORD APPLIED RESTORATION & CONSERVATION 765 BAYWOOD DRIVE, SUITE 237; PETALUMA CA 94954 (707)996-6633	CHOI, GINA 1009 CLEGG COURT PETALUMA, CA 94954 (510)385-8178	\$742,782 \$656,923 \$0	12/26/19 01/14/20 01/13/23	96% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-22.3/23.3 04-1Q8604		IN SONOMA COUNTY IN SANTA ROSA FROM 0.2 MILE SOUTH OF BICENTENNIAL WAY OVERCROSSING TO 0.5 MILE NORTH OF MENDOCINO AVENUE OVERCROS TREE PLANTING	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$560,973 \$459,164 \$3,220	05/28/19 06/20/19 05/03/23	0% 0% PLANT EST SATIS
04-SON-101-32.8/54.2 04-0J6424		IN AND NEAR WINDSOR, HEALDSBURG, AND CLOVERDALE, FROM OLD REDWOOD HIGHWAY TO 2.0 MILES SOUTH OF MENDOCINO COUNTY LINE. ROADWAY REHABILITATION.	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VALEH, SYD H. 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (510)385-6972	\$56,496,850 \$54,628,826 \$1,700	12/24/19 01/14/20 05/17/22	51% 94%
04-SON-101-55.8/55.8 04-2K3504 ACST-29S7-(004)E --()		IN SONOMA COUNTY ON ROUTE 101, NEAR CLOVERDALE AT 2 MILE NORTH OF ROUTE 128. STORM DAMAGE PERMANENT RESTORATION.	WYLATTI RESOURCE MANAGEMENT, INC 236 CEMETERY LANE COVELO CA 95428 (707)983-8135	CHI, JONATHAN 4030 OCCIDENTAL ROAD SANTA ROSA CA 95401 (510)376-8218	\$741,999 \$0 \$0	03/21/22 04/14/22 07/27/22	0% 0%
04-SON-116-30.9/31.4 04-4G3804 HSNH-P116-(050)E --()		NEAR COTATI FROM 0.3 MI EAST OF HESSEL ROAD TO 0.1 MI EAST OF BARTLESON ROAD CONSTRUCT BRIDGE, RET WALLS, TRAFF SIGNAL	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-7557	\$5,635,002 \$5,534,969 \$4,613	03/15/19 04/09/19 10/25/23	100% 96%
04-SON-128-16.8/17.6 04-2W3304 20.20.201 130		IN THE CITY OF HEALDSBURG, FROM 1 MILE EAST OF KRECK RD TO 0.3 MILES EAST OF MAACAMA CREEK BRIDGE DIR'S ORDER EMERGENCY F.A. REGRADE SLOPE, IMPROVE DRAINAGE, INSTALL U	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)453-3732	CHI, JONATHAN 4030 OCCIDENTAL, BLDG A, SANTA ROSA, CA 95401 (510)376-8218	\$1,434,000 \$1,315,058 \$0	03/23/21 04/09/21 12/31/21 04/08/22	100% 92% OVER RUN
04-SON-128-24.2/24.7 04-1Q8704		IN SONOMA AND NAPA COUNTIES FROM 0.1 MILE EAST OF BIDWELL CREEK BRIDGE TO 0.7 MILE WEST OF BENNETT LANE AND 0.4 MILE WEST OF KNOXV HIGHWAY PLANTING & TREE REMOVAL	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$654,730 \$480,693 \$5,532	05/21/19 06/05/19 03/30/23	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$1,707,902,618</u>	Completed to Date:	<u>\$1,071,472,376</u>	Work This Month:	<u>\$31,627,562</u>	

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-.1/8.2 05-1P3104		MON CNTY, REPLACE TWO CULVERTS. REPLACE TIMBER BEAR TRAP. MOVE EQUIPMENT SHED. PROVIDE TRAFFIC CONTROL. DIRS EFA 05A2390 REPLACE TWO CULVERTS AND TIMBER BEAR TRAP	SERAFIX ENGINEERING CONTRACTORS INC 7 CROW CANYON CT STE 250 SAN RAMON, CA 94583	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$318,000 \$274,666 \$0	10/29/21 11/24/21 02/28/22	100% 86% OVER RUN
20.20.201 130							
05-MON-1-10.4/10.4 05-1P0704		MONTEREY CNTY-REMOVE SLIDE MATERIAL,RESTOREROCKFALL PROTECTION SYS. CLEAR MUD/DEBRIS CATCHMENTS. REPLACE FUEL PUMPAWNINGS DIRS EFA REMOVE SLIDE MATERIAL,RESTORE ROCKFALL PRO	PAPICH CONSTRUCTION COMPANY INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$1,285,000 \$625,320 \$0	12/14/21 01/31/22 04/28/22	100% 49% OVER RUN
20.20.201 130							
05-MON-1-27.2/27.6 05-1N4104		REPAIR ROADWAY WASHOUT, REMOVE/DISPOSE OF DEBRIS FLOW MATERIALS, REPAIR OTHER RAIN RELATED DAMAGE, TEMP TRAFFIC CONTROL. DIRS EFA REPAIR ROADWAY WASHOUT/OTHER RAIN DAMAGE	PAPICH CONSTRUCTION CO INC 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$24,635,000 \$20,014,746 \$0	01/28/21 03/02/21 04/28/22	100% 81% OVER RUN
20.20.201 130							
05-MON-1-44.3/-44.3 05-1N4304		AT COASTLANDS WALL II. INSTALL SOIL, NAIL WALL, PROVIDE TRAFFIC CONTROL. PERFORM ORTHER SUPPORTING WORK. DIRS EFA 05A2346 INSTALL SOIL, NAIL WALL, TRAFFIC CONTROL	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO, CA 93445	BUCKMAN, HOLLEE 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)277-4190	\$735,000 \$216,889 \$0	05/03/21 06/09/21 12/17/21	22% 30%
20.20.201 130							
05-MON-1-55.7/55.9 05-1K0504 STER-31SU-(004)E --()		IN MONTEREY COUNTY, SOUTH OF LITTLE SUR RIVER BRIDGE CONSTRUCT EARTH RETAINING SYSTEM, ALAMO CA 94507 (925)838-5675	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	ARY PANNU 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$1,675,109 \$1,474,580 \$315,181	10/14/21 11/12/21 07/19/22	53% 87%
HA23							
05-MON-1-59.4/59.5 05-1N5004		ON/BENEATH BIXBY BRIDGE, PERFORM CONCRETE REPAIR. PERVIDE TRAFFIC CONTROL AND PERFORM OTHER SUPPORTING WORK DIRS EFA 05A2354 CONCRETE REPAIR AND TRAFFIC CONTROL	TRUEDELL CORPORATION OF CALIFORNIA, INC 1310 W 23RD STREET TEMPE, AZ 85282	ART PANNU 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (805)540-9841	\$318,000 \$105,984 \$0	06/05/21 06/30/21 12/20/21	100% 33% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-59.5/61.6 05-1P3704		AREA SURROUNDING PALO COLORADO FIRE DAMAGEREMOVE DEBRIS FROM CULVERT AREAS. REPLACE CULVERT AND REPLACE DOWN DRAINS DIRS EFA 05A2 REPAIR DAMAGE SURROUNDING PALO COLORADO	GONDON N. BALL, INC 333 CAMILLE AVE ALAMO, CA 94507	PANNU, ART 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$1,735,000 \$0 \$0	01/26/22 04/11/22 05/30/22	0% 0%
20.20.201 130							
05-MON-1-63.0/63 05-1H4604		IN MONTEREY COUNTY ABOUT 11.3 MILES SOUTH OF CARMEL AT GARRAPATA CREEK BRIDGE ELECTROCHEMICAL CHLORIDE EXTRACTION	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	ART PANNU 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$6,537,960 \$1,193,063 \$54,303	07/07/21 07/20/21 09/15/23	27% 18%
HA22							
05-MON-1-64.4/64.4 05-1K7004		IN MONTEREY COUNTY NEAR CARMEL BY THE SEA AT GRANITE CANYON BRIDGE ELECTROCHEMICAL CHLORIDE EXTRACTION	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	ART PANNU 1529 HWY 68 MONTEREY, CA 93940 (805)540-9841	\$4,528,884 \$2,658,685 \$245,240	04/05/21 04/30/21 01/18/23	46% 58% SUSPENDED
HM							
05-MON-1-70.5/73.1 05-1P3304		IN MONTEREY & SANTA CRUZ COUNTIES ON HWY 01AT VARIOUS LOCATIONS. GROUT JOINTS OR LINECULVERTS, REGRADE DITCH, REPLACE CULVERTS DIRS GROUT JOINTS, LINE OR REPLACE CULVERTS	TOP TIER GRADING, LLC 8305 PRUNEDALE N RD #155 SALINAS CA 93907	MUNES, NASH 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)441-6931	\$318,000 \$0 \$0	01/18/22 02/03/22 04/30/22	0% 0%
20.20.201 130							
05-MON-1-73.7/0 05-1M5204		IN MONTEREY COUNTY NEAR CARMEL BY THE SEA AT OCEAN AVENUE REHABILITATE CULVERTS	TAYLOR JANE CONSTRUCTION LP 131 W DANA ST STE A AND C NIPOMO CA 93444 (805)929-2297	BRAR, BALJINDER 8115 N PRUNEDALE RD SALINAS, CA 93907 (805)610-8215	\$457,805 \$392,322 \$353,898	02/08/21 03/11/21 04/22/22	100% 84%
HM							
05-MON-1-80.3/0 05-1M3904		IN MONTEREY, SAN BENITO AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	FARSHAD KESHAVARZI 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,611,141 \$790,078 \$0	03/16/21 04/01/21 05/20/22	23% 48%
HM							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-/0 05-1K8504 SSTG-000C-(532)E --()		IN MONTEREY AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS INSTALL CENTERLINE AND EDGE LINE	CAL STRIPE, INC. 2040 E. STEEL RD.; COLTON CA 92324 (909)884-7170	LANG, TIM/GILL, SANDEEP 3230 RIVERSIDE AVE. #130 PASO ROBLES CA 93446 (805)550-4651	\$1,529,000 \$96,750 \$0	08/31/21 10/01/21 03/04/22	23% 6%
HB1							
05-MON-68-1.1/4.2 05-1H0004		IN AND NEAR PACIFIC GROVE, FROM FOREST AVE TO RTE 1 (PM1.1/4.26) UPGRADE AMERICANS WITH DISABILITIES	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	RODGER JOHNSON (831)455-5707	\$5,619,750 \$30,500 \$30,500	10/26/21 11/24/21 07/25/22	21% 1%
HA22							
05-MON-101-3.1/5.2 05-1H0204 ACNH-Q101-(378)E --()		IN MONTEREY COUNTY NEAR BRADLEY AT THE CAMP ROBERTS SAFETY ROADSIDE REST AREAS INFRASTRUCTURE UPGRADES	NEWTON CONSTRUCTION MANAGEMENT INC 2436 BROAD ST; SAN LUIS OBISPO CA 93401 (805)544-5583	LANG, TIM/HURD, ROBERT 3230 RIVERSIDE AVE #130 PASO ROBLES CA 93446 (805)550-4651	\$4,213,538 \$1,781,567 \$0	02/16/21 03/11/21 03/07/22	24% 43%
HA25							
05-MON-101-6.7/6.7 05-1F8204 ACNH-Q101-(376)E --()		IN MONTEREY COUNTY NEAR KING CITY AT THE SAN ANTONIO RIVER BRIDGE SEISMIC RETROFIT 2 BRIDGES	WHITAKER CONSTRUCTION GROUP, INC. 2752 CONCRETE CT.; PASO ROBLES CA 93446 (805)226-4020	LANG, TIM 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-4651	\$4,131,560 \$3,795,318 \$13,607	09/18/20 10/09/20 08/05/22	81% 91%
HA21							
05-MON-101-36.9/47.7 05-1F75U4 1NHG-Q101-(338)E --()		IN MONTEREY COUNTY, IN AND NEAR KING CITY FROM 0.4 MILES SOUTH OF WILD HORSE ROAD OC TO TEAGUE AVENUE PAVEMENT REHABILITATION, SEISMIC	OHL USA INC 1920 MAIN STREET #310 IRVINE CA 92614 (949)242-4432	LANG, TIM 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446 (805)550-4651	\$83,055,381 \$60,799,267 \$1,862,399	01/16/19 02/11/19 06/14/22	94% 74%
HA22							
05-MON-101-62.2/62.9 05-0F9704 ANCH-Q101-(401)E --()		IN MONTEREY COUNTY NEAR SOLEDAD FROM 0.5 MILE SOUTH TO 0.2 MILE NORTH OF THE NORTH SOLEDAD OVERHEAD NORTH SOLEDAD OH BRIDGE	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	BRAR, BALJINDER S 8115 PRUNEDALE NORTH RD PRUNEDALE CA 93907 (805)610-8215	\$3,664,010 \$0 \$0	03/17/22 04/08/22	0% 0%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-87.3/91.5 05-1C8904 BINH-Q101-(342)E --(HA22		ON ROUTE 101 IN MONTEREY COUNTY IN THE CITY OF SALINAS BETWEEN EAST MARKET STREET OVERCROSSING AND 0.3 MILES SOUTH OF RUSSELL/ESPI ROADWAY REHABILITATION	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138 (408)574-1400	TYLER LAVERING 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)262-6572	\$39,129,960 \$38,638,470 -\$61,267	12/13/18 01/07/19 10/03/22	86% 97%
05-MON-101-91.2/99.2 05-0161H4 ACNH-Q101-(311)E --(HA22		IN MONTEREY COUNTY, IN AND NEAR PRUNEDALE AT VARIOUS LOCATIONS, FROM 0.2 MILES NORTH OF LITTLE BEAR CREEK UNDERCROSSING TO 0.3 M LANDSCAPE MITIGATION	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)259-7982	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$2,484,506 \$2,407,900 \$31,283	04/04/17 04/26/17 04/30/22	100% 96%
05-MON-146-1.5/10.1 05-1N6204 HM		IN MONTEREY AND SAN BENITO COUNTIES NEAR SOLEDAD FROM 0.1 MILE EAST OF RUBION DRIVE TO WEST BOUNDARY PINNACLES NATIONAL PARK POLYMER MODIFIED EMULSION CHIP SEAL	NORTHWEST PAVING, INC 8115 SECLUDED VALLEY DRIVE; REDDING CA 96001 (530)246-4388	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$797,380 \$0 \$0	01/12/22 02/17/22 09/30/22	0% 0%
05-MON-156-1.4/2 05-0A0904 HA21		ON ROUTE 156 IN MONTEREY COUNTY BETWEEN THE ROUTE 183/156 SEPARATION (PM R1.1) AND CASTROVILLE BOULEVARD (PM R2.1) REPLACE BRIDGE RAILING	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	TYLER LAVERING 1529 HWY 68/SALINAS HWY MONTEREY, CA 93940 (831)262-6572	\$5,847,110 \$30,265 \$30,265	12/14/21 01/06/22 05/19/23	6% 1%
05-MON-156-2.5/2.5 05-1P3404 20.20.201 130		IN MONTERREY CNTY ON 156, 101 & 198 AND SBT CNTY ON 25 @ VARIOUS LOCATIONS. REPAIR& REPLACE CULVERTS, DRAINS & SLOPES DIRS EFA REPAIR, REPLACE CULVERTS, DRAINS & SLOPES	PRECISION GRADE INC PO BOX 90 SAN JUAN BAUTISTA, CA 95045	MUNES, NASH 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)441-6931	\$373,000 \$381,105 \$0	12/10/21 02/16/22 04/30/22 04/27/22	83% 100%
05-SB-1-25.0/0 05-1N3004 HM		IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS W METHACRYLATE,	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD. ; SAN FERNANDO CA 91340 (818)898-2300	PATRICK STIMSON 2053 PREISKER LANE STE. E SANTA MARIA, CA 93454 (805)748-6733	\$810,887 \$93,576 \$93,576	02/08/22 02/23/22 07/29/22	10% 12%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-1-29.9/49.2 05-1G1304		IN SANTA BARBARA COUNTY ABOUT 5.8 MILES NORTH OF LOMPOC FROM CALIFORNIA BOULEVARD TO ROUTE 166 NEAR GUADALUPE PAVEMENT REHABILITATION	CALPORTLAND CONSTRUCTION 1625 E. DONOVAN ROAD; SANTA MARIA CA 93454 (805)345-3581	THOMAS PETERSEN 2053 PREISKER LANE STE E SANTA MARIA CA 93454 (805)441-7943	\$7,084,044 \$6,933,811 \$0	07/08/20 08/07/20 04/05/22 04/06/22	100% 100% COMPLETED
HA22							
05-SB-1-33.1/0 05-1F8104		IN SANTA BARBARA COUNTY NEAR LOMPOC AT SAN ANTONIO CREEK BRIDGE UPGRADE SHEET PILING AND ROCK SLOPE	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	BENNETZEN, LILIAN 2053 PREISKER LANE STE. E SANTA MARIA, CA 93454 (805)441-6935	\$516,700 \$0 \$0	10/22/21 11/30/21	0% 0%
HA21							
05-SB-33-/8.2 05-1N6704		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES, AT AND NEAR VENTUCOPA, FROM THE VENTURA COUNTY LINE TO 0.1 MILE EAST OF ROUTE 166/ MILL AND OVERLAY	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076 (831)724-1011	PATRICK STIMSON 2053 PREISKER LANE, STE. E SANTA MARIA, CA 93454 (805)748-6733	\$2,817,427 \$0 \$0	03/23/22 04/14/22	0% 0%
HM1							
05-SB-101-1.4/4.8 05-0N71U4 ACNH-Q101-(373)N --()		IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF BAILLARD AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SOUTH PADARO LANE CONSTRUCT HOV LANES	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077 (831)724-1011	MERLO, TAYLOR PO BOX 996 CARPINTERIA, CA 93014 (805)722-8935	\$88,197,597 \$81,736,872 \$2,287,634	04/01/20 04/02/20 08/09/22	86% 92%
05-SB-101-2.2/3.3 05-448214		IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF CARPINTERIA CREEK BRIDGE TO FRANKLIN CREEK BRIDGE MITIGATION PLANTING	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	JONES, DAVID PO BOX 996 CARPINTERIA, CA 93014 (805)748-5218	\$2,541,056 \$2,371,675 \$5,628	09/20/19 10/04/19 05/31/24	0% 0% PLANT EST SATIS
05-SB-101-3.8/3.8 05-1J8504		IN SANTA BARBARA COUNTY AT VIA REAL AND SANTA MONICA AVENUE RECONSTRUCT US 101 RAMP	GRANITE CONSTRUCTION COMPANY COLTON THOMAS 3690 SANTA CLAUS LANE ST. B CARPINTERIA CA 93013 (805)765-6871	CURTIS JOHNSON P.O. BOX 996 CARPINTERIA, CA 93013 (619)347-3088	\$1,018,876 \$1,048,855 \$0	08/30/21 08/31/21 03/29/22 03/30/22	100% 100% COMPLETED
HB4							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-46.6/47.1 05-1E0104 CSTG-Q101-(362)E --()		IN SANTA BARBARA COUNTY NEAR GAVIOTA SPECIALTY CONSTRUCTION, INC. AT THE GAVIOTA SAFETY ROADSIDE REST AREA WASTEWATER SYSTEM UPGRADE	645 CLARION CT; SAN LUIS OBISPO CA 93401 (805)543-1706	MICHAEL MORTENSEN 35S LAPATERA LANE GOLETA CA 93117 (805)698-2601	\$4,912,613 \$4,687,007 \$241,811	12/16/20 01/14/21 06/30/22	91% 95%
HA25							
05-SB-101-55.9/56.2 05-1F7904		IN SANTA BARBARA COUNTY NEAR BUELLTON FROM 0.1 MILE SOUTH OF NOJOQUI CREEK BRIDGE TO 0.3 MILE SOUTH OF SANTA ROSA ROAD OVERCROSS BRIDGE RAIL UPGRADE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BALLENTINE, DAVID 270 E HWY 246 #203 BUELLTON, CA 93427 (805)688-5920	\$5,895,831 \$956,780 \$0	08/20/20 09/21/20 07/01/22	27% 16%
HA21							
05-SB-101-70.6/71.2 05-1F5004 ACST-X083-(019)E --()		ON ROUTE 101, FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF ROUTE 101/135 SEPARATION AND ON ROUTE 135 AT ROUTE 101/135 SEPARATION. REPLACE BRIDGES	CALPORTLAND CONSTRUCTION 1625 E. DONOVAN ROAD; SANTA MARIA CA 93454 (805)345-3581	BENNETZEN, LILIAN 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)441-6935	\$10,979,633 \$5,182,084 \$763,829	11/17/20 12/15/20 01/30/23	63% 47%
HA21							
05-SB-101-70.7/91 05-1H8504 ACNH-Q101-(396)E --()		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES AT VARIOUSS CANYON LOCATIONS FROM ROUTE 135 TO WEST TEFFT STREET ROADSIDE SAFETY IMPROVEMENTS	A.M. CONCRETE, INC. 3075 TOWNSGATE RD #200 WESTLAKE VILLAGE CA 91361 (818)362-8300	LILIAN BENNETZEN 2053 PREISKER LANE STE.E SANTA MARIA, CA 93454 (805)922-1611	\$4,261,164 \$2,416,190 \$499,853	07/27/21 08/12/21 08/11/22	56% 57%
HA25							
05-SB-101-/0 05-1H9904		VARIOUS LOCATIONS THROUGHOUT THE DISTRICT REPLACE FAILED TRAFFIC MANAGEMENT	TRAFFIC LOOPS CRACKFILLING, INC. 946 S EMERALD ST; ANAHEIM CA 92804 (714)520-4026	ART PANNU 1529 HWY 68/ SALINAS HWY MONTEREY, CA 93940 (805)540-9841	\$4,439,520 \$4,055,890 \$73,910	12/09/20 01/21/21 04/20/22	94% 91%
HB4N							
05-SB-135-11.7/17.8 05-1G9704		IN SANTA BARBARA COUNTY IN AND NEAR SANTA MARIA FROM LAKEVIEW RD TO NORTH SANTA MARIA CONNECTOR PAVEMENT PRESERVATION	CALPORTLAND CONSTRUCTION 1625 E DONOVAN SANTA MARIA CA 93454 (805)345-3581	THOMAS PETERSEN 2053 PREISKER LANE STE. E SANTA MARIA, CA 93454 (805)441-7943	\$12,450,279 \$2,055,443 \$684,516	09/27/21 10/19/21 08/19/22	45% 17%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-246-13.6/15.2 05-0C6414		IN SANTA BARBARA COUNTY NEAR LOMPOC FROM 0.8 MILE EAST OF CEBADA CANYON ROAD TO 0.4 MILE EAST OF TULAROSA ROAD AND AT HAPGOOD ROAD PLANTING MITIGATION	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	JONES, DAVID PO BOX 996 CARPINTERIA, CA 93014 (805)319-1237	\$575,083 \$539,646 \$6,300	08/31/18 11/08/18 04/22/22 04/25/22	100% 94% OVER RUN
HE13							
05-SBT-25-54.0/0 05-1J4804 SNHG-P025-(033) --()		NEAR HOLLISTER, AT THE INTERSECTION OF ROUTE 25 AND ROUTE 156 CONSTRUCT ROUNDABOUT	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400		\$9,978,232 \$0 \$0	11/18/21 12/16/21	0% 0%
HB1							
05-SCR-1-16.7/17 05-1H0604 HSNH-X087-(032)E --()		IN SANTA CRUZ COUNTY, IN SANTA CRUZ FROM 0.3 MILE SOUTH OF ROUTE 1/17 SEPARATION ON ROUTE 1 TO 0.4 MILE SOUTH OF PASATIEMPO OVERCR CONSTRUCT RAMP SAFETY IMPROVEMENTS	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD. ; ROSEVILLE CA 95661 (916)757-6400	IAN NGUYEN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$5,350,346 \$4,849,948 \$798,381	10/23/20 11/16/20 05/20/22	97% 90%
HB1							
05-SCR-1-31.9/35.7 05-0J2004		ON ROUTE 1 IN SANTA CRUZ COUNTY NEAR DAVENPORT AT VARIOUS LOCATIONS FROM 0.3 MI NORTH OF SCOTT CREEK TO 0.4 MI NORTH OF SWANTON R REPLACE CULVERTS	NEAR SERAFIX ENGINEERING CONTRACTORS, INC 7 CROW CANYON COURT SUITE 250 SAN RAMON CA 94583 (925)552-8253		\$6,072,585 \$0 \$0	03/10/22 03/22/22	0% 0%
HA42							
05-SCR-1-/0 05-1N4404		IN SANTA CRUZ & MONTEREY COUNTIES AT 18 VARIOUS LOCATIONS. CLEARING EMCAMPMENTS REPAIR DAMAGES TO SHS, FENCE,GATES ETC. DIRS EFA CLEAR EMCAMPMENTS, REPAIR DAMAGES	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE, CA 95661	NGUYEN, IAN 140 DUBOIS ST STE 300 SANTA CRUZ, CA 95060 (831)427-4706	\$7,985,000 \$0 \$0	01/24/22 01/24/22 11/30/22	0% 0%
20.20.201 130							
05-SCR-1-/0 05-1N0304		IN SCR, MON, SLO & SB COUNTIES ON VARIOUS ROUTES PROVIDE ELECTRICAL REPAIRS, TRAFFICCONTROL AND PERFORM OTHER SUPPORTING WORK.DIRS ELECTRICAL REPAIRS AND TRAFFIC CONTROL	DARREL VARNI ELECTRIC, INC 12 PARKWOOD DRIVE WATSONVILLE, CA 95076	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)455-5466	\$318,000 \$278,852 \$0	05/17/21 07/09/21 04/30/22	63% 88%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-/0 05-1M6504		SC CNTY ON RTE 1,9, & 236 @ VAR LOCATIONS.BURNED TREE REMOVAL, RESTORE GUARDRAIL, TIMBER LAGGING & SIGNS, ROADWAY REPAIR. DIRS EFA RESTORE 15/20 MILES OF BURNED STATE HIWAYS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076	NGUYEN, IAN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$12,985,000 \$9,984,883 \$0	08/26/20 08/26/20 06/20/22	100% 77%
20.20.201 130							
05-SCR-9-.1/7.5 05-1F9204 ACST-S009-(026)E --()		IN SANTA CRUZ COUNTY IN AND NEAR SANTA CRUZ FROM ROUTES 1 AND 9 TO 0.4 MILES NORTH OF GLEN ARBOR ROAD UPGRADE DRAINAGE SYSTEMS AND	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD SUITE 120; BURLINGAME CA 94010 (650)259-9545	IAN NGUYEN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$2,122,333 \$2,024,024 \$9,406	02/10/21 03/04/21 06/20/22	96% 93%
05-SCR-9-10.8/0 05-1K0604 STER-31SB-(004)E --()		IN SANTA CRUZ COUNTY NEAR BROOKDALE AT SIDEHILL VIADUCT BRIDGE CONSTRUCT VIADUCT WALL EXTENSION,	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	GARETH GILL 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,778,172 \$1,124,354 \$206,141	11/05/21 11/24/21 04/20/23	31% 63%
HA23							
05-SCR-9-20.0/20 05-1K1304 STER-31TP-(004) --()		ON ROUTE 9 IN SANTA CRUZ COUNTY NEAR BOULDER CREEK ABOUT 1.1 MILE SOUTH OF JUNCTION 236 / 9 SOLDIER PILE TIEBACK RETAINING WALL	GORDON N. BALL, INC. 333 CAMILLE AVENUE; ALAMO CA 94507 (925)838-5675	PATRICK DUSSELL 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$3,022,818 \$1,219,546 \$221,112	05/17/21 06/17/21 05/20/22	37% 40%
HA23							
05-SCR-17-1.1/1.4 05-0Q6014		IN SANTA CRUZ COUNTY, NEAR SANTA CRUZ FROM 0.3 MI NORTH PASATIEMPO DRIVE OVERCROSSING TO BEULAH PARK UNDERCROSSING. PROPOSED LANDSCAPE SPLIT FROM	JOHN SEMSEN LANDSCAPING CO 21161 LYONS BALD MNT RD; SONORA CA 95370 (209)743-6809	INCSANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$321,775 \$279,703 \$4,644	08/30/19 10/04/19 12/29/22	0% 0% PLANT EST SATIS
05-SCR-17-9.1/9.9 05-1G2604		ON ROUTE 17 NEAR SCOTTS VALLEY FROM 0.6 MILES SOUTH OF LAUREL ROAD TO 0.25 MILES NORTH OF LAUREL ROAD PA&ED, PS&E AND R/W ONLY WILDLIFE CROSSING	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	FARSHAD KESHAVARZI 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$5,350,466 \$1,444,389 \$900,813	08/11/21 09/02/21 04/20/23	2% 27%
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-35-3.5/7.7 05-1N6604		IN SANTA CRUZ COUNTY NEAR LEXINTON HILLS FROM BEAR CREEK ROAD TO SANTA CLARA COUNTY LINE MILL AND OVERLAY RHMA	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400		\$1,222,955 \$0 \$0	03/10/22 03/30/22	0% 0%
HM1							
05-SCR-129-1.4/1.4 05-1G9904 SSTG-S129-(019)E --()		IN SANTA CRUZ COUNTY NEAR WATSONVILLE AT LAKEVIEW ROAD CONSTRUCT INTERSECTION SAFETY	DREAMBUILDER CONSTRUCTION CORPIAN NGUYEN DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; SUITE E YORBA LINDA CA 92886 (714)646-3697	140 DUBOIS STREET SANTA CRUZ, CA 95060 (831)427-4706	\$3,085,061 \$3,079,795 \$0	10/20/20 11/05/20 04/20/22	100% 95% OVER RUN
HB1							
05-SLO-1-32.6/0 05-0L7214		IN SAN LUIS OBISPO COUNTY IN MORRO BAY AT TORO CREEK BRIDGE REPLACE BRIDGE	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401 (805)546-8288	SILVA, RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$5,819,455 \$58,002 \$0	03/08/21 04/01/21 01/26/23	1% 1% SUSPENDED
HA21							
05-SLO-1-34.5/0 05-0L7224		IN SAN LUIS OBISPO COUNTY NEAR MORRO BAY AT OLD CREEK BRIDGE REPLACE BRIDGE	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	SILVA, RICK 775 ARLINGTON STREET CAMBRIA, CA 93428 (805)471-2102	\$8,360,703 \$65,444 \$0	10/13/21 11/18/21 02/21/23	6% 1% SUSPENDED
HA21							
05-SLO-1-62.5/62.5 05-1P0304		ELEPHANT SEAL CULVERT 1. FIX LINE CULVERT.RESTORE STATE PARKS TRAIL. PROVIDE TRAFFICCONTROL. PERFORM OTHER SUPPORTING WORK. DIRS E REPARE LINE CULVERT,RESTORE PARK TRAIL	WHITAKER CONSTRUCTION GROUP INC 2752 CONCRETE COURT PASO ROBLES, CA 93446	LANG, TIM/TALLONE, MATT 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-4651	\$535,000 \$264,328 \$0	08/02/21 10/07/21 02/11/22	83% 49% SUSPENDED
20.20.201 130							
05-SLO-1-69.3/71.9 05-1P3604		IN SLO COUNTY. REMOVE SLIDE MATERIAL, REPLACE CULVERT, PROVIDE TRAFFIC CONTROL. PERFORM OTHER SUPPORTING WORK. DIRS EFA 05A2421 REMOVE SLIDE MATERIAL,REPLACE CULVERT	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO, CA 93403	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)471-2102	\$1,235,000 \$704,978 \$0	12/27/21 02/03/22 04/28/22	100% 57% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-41-14.2/15.9 05-1F6304 ACNH-P041-(141)E --()		IN ATASCADERO, FROM SAN GABRIEL TO ROUTE 101 SOUTHBOUND RAMPS. IMPROVE AND CONSTRUCT NEW ADA	ROAD SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE RD SAN LUIS OBISPO CA 93401 (805)546-8288	IMAN, HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES CA 93446 (805)748-2342	\$5,905,895 \$5,934,446 \$0	12/12/19 01/14/20 04/19/21 04/08/22	100% 98% SUSPENDED
HB71							
05-SLO-46-6.9/6.9 05-1N3904		SLO/SB COUNTIES @ VARIOUS LOCATIONS. REPAIR/REPLACE GUARDRAIL. PROVIDE TRAFFIC CONTROL. PERFORM OTHER SUPPORTING WORK DIRS EFA 05A	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING, CA 96003	LANG, TIM/TALLONE, MATT 3230 RIVERSIDE AVE 130 PASO ROBLES, CA 93446 (805)550-4651	\$318,000 \$0 \$0	05/28/21 07/06/21 04/30/22	0% 0% 0%
20.20.201 130		REPAIR/REPLACE GUARDRAIL					
05-SLO-46-9.7/9.7 05-1P0404		SLO CO ON SR 46 @ 1.7 MILES WEST OF SANTA ROSA CREEK ROAD. REPLACE FAILED CMP, LINE CULVERT, REPAIR SINKHOLE & EMBANKMENT. DIRS EFA	WHITAKER CONSTRUCTION GROUP INC 2752 CONCRETE COURT PASO ROBLES, CA 93446	LANG, TIM/TALLONE, MATT 3230 RIVERSIDE AVE 130 PASO ROBLES, CA 93446 (805)550-4651	\$735,000 \$273,441 \$0	10/04/21 11/09/21 05/16/22	42% 37% 0%
20.20.201 130		REPLACE FAILED CMP AND CULVERT					
05-SLO-46-17.2/17.6 05-1H9304 SSTG-P046-(060)E --()		IN SAN LUIS OBISPO ON ROUTE 46, NEAR TEMPLETON FROM 0.2 MILE WEST TO 0.2 MILE EAST OF VINEYARD DRIVE	CALPORTLAND CONSTRUCTION 1625 E DONOVAN ROAD SANTA MARIA CA 93454 (805)345-3581	SILVA, RICK 775 ARLINGTON STREET CAMBRIA, CA 93428 (805)471-2102	\$4,987,144 \$4,445,350 \$1,527	04/07/20 05/08/20 06/14/22	52% 87% 0%
HB1		CONSTRUCT ROUNDABOUT					
05-SLO-46-37.0/41.2 05-1N0504		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM GENESEO ROAD TO 0.6 MILE EAST OF ALMOND DRIVE	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	NORRIS, AMY 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)550-1306	\$3,241,155 \$3,560,949 \$0	03/11/21 04/13/21 03/18/22 03/25/22	100% 100% COMPLETED
HM		OVERLAY WITH RUBBERIZED BONDED					
05-SLO-46-49.6/49.6 05-1G3704		IN SAN LUIS OBISPO COUNTY NEAR SHANDON AT THE SHANDON SAFETY ROADSIDE REST AREA	TSI ENGINEERING, INC. 4600 ROSEVILLE ROAD, SUITE 14 NORTH HIGHLANDS CA 95660 (916)571-5731	NORRIS, AMY 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)550-1306	\$1,225,841 \$1,216,033 \$41,634	10/02/20 10/19/20 05/20/22	80% 99% SUSPENDED
		EXPAND WASTEWATER TREATMENT					

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-46-49.7/54.7 05-3307A4 ACNH-P046-(062)E --() HE13		SAN LUIS OBISPO COUNTY NEAR SHANDON FROM 0.2 MILE EAST OF SHANDON SAFETY ROADSIDE REST AREA TO 0.1 MILE WEST OF DAVIS ROAD CONVERT TO A 4 LANE EXPRESSWAY	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)204-4759	RODRIGUEZ, JOHNNY 102 S WHITLEY GARDENS DR PASO ROBLES, CA 93446 (805)471-2107	\$116,986,532 \$2,573,794 \$2,573,794	02/16/22 02/16/22 04/12/24	4% 2%
05-SLO-46-/0 05-0N2204 HB4N		IN SAN LUIS OBISPO COUNTY AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS,	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL; ARROYO GRANDE CA 93420 (805)489-4216	LANG, TIM/GILL, SANDEEP 3230 RIVERSIDE AVE. #130 PASO ROBLES, CA 93446 (805)550-4651	\$2,235,808 \$1,414,529 \$792,853	04/02/21 05/07/21 05/23/22	81% 63%
05-SLO-58-3.1/0 05-0L7234 HA21		IN SAN LUIS OBISPO COUNTY ON HWY 58 NEAR SANTA MARGARITA AT TROUT CREEK BRIDGE REPLACE BRIDGE	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE RD SAN LUIS OBISPO CA 93401 (805)546-8288	PETERSEN, THOMAS 2053 PRESIKER LANE, STE E SANTA MARIA, CA 93454 (805)922-1611	\$4,591,665 \$4,619,468 \$11,029	06/25/20 07/17/20 05/09/22	39% 98%
05-SLO-58-4.9/9.9 05-1M3804 HM		IN SAN LUIS OBISPO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS WITH METHACRYLATE	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD. ; SAN FERNANDO CA 91340 (818)898-2300	PETERSEN, THOMAS 2053 PREISKER LANE, STE. E SANTA MARIA, CA 93454 (805)441-7943	\$1,910,725 \$1,848,882 \$0	02/18/21 03/16/21 04/06/22 04/08/22	100% 100% COMPLETED
05-SLO-101-37.8/46 05-1N3504 ACNH-Q101-(393)E --()		IN SAN LUIS OBISPO COUNTY IN AND NEAR ATASCADERO FROM ROUTE 58 TO TRAFFIC WAY REPLACE #1 LANE PCC PAVEMENT AND	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	LANG, TIM/RUSSU, DEAN 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-4651	\$6,656,409 \$6,129,067 \$1,641,622	06/09/21 07/01/21 06/27/22	55% 92%
05-SLO-101-41.9/46 05-1N6904 HM		IN SAN LUIS OBISPO COUNTY. IN ATASCADERO, FROM 0.3 MILE SOUTH OF SANTA BARBARA ROAD OVERCROSSING TO TRAFFIC WAY UNDERCROSSING RHMA-O OVERLAY AND MICRO-SURFACING	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	LANG, TIM/GILL SANDEEP 3230 RIVERSIDE AVE. #130 PASO ROBLES, CA 93446 (805)550-4651	\$3,284,990 \$0 \$0	01/04/22 01/24/22	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-54.9/55.7 05-1F4904 SNHG-X079-(030)E --()		IN SLO CO IN PASO ROBLES ON RTE 101 FM 0.8 MI N OF RTE 101/46 SEP TO SD PASO ROBLES OH AND IN ATASCADERO ON RTE 41 FROM OLD MORRO ROUTE 101 AND ROUTE 41 BARRIER	SOUZA ENGINEERING CONTRACTING, INC. DBA SOUZA CONSTRUCTION 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401 (805)546-8288	IMAN, HASSAN 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)748-2342	\$3,322,753 \$2,880,271 \$104,606	10/23/20 11/20/20 05/30/22	100% 89% OVER RUN
05-SLO-101-55.4/58.4 05-1H3604 HA22		IN SAN LUIS OBISPO COUNTY FROM 0.2 MILE NORTH OF THE SOUTH PASO ROBLES OVERHEAD TO 0.4 MILE SOUTH OF THE NORTH PASO ROBLES OVERHEA UPGRADE IRRIGATION TO RECYCLED	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET; SAN RAFAEL CA 94901 (415)453-4675	LANG, TIM/TALLONE, MATTHEW 3230 RIVERSIDE AVE #130 PASO ROBLES, CA 93446 (805)550-4651	\$436,607 \$424,907 \$0	03/26/21 05/07/21 04/07/22	0% 0% PLANT EST SATIS
05-SLO-101-/0 05-1G9604 HSNH-000C-(531)E --()		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS CPS/APS/CONCRETE	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL; ARROYO GRANDE CA 93420 (805)489-4216		\$415,242 \$0 \$0	10/04/21 10/22/21	0% 0%
05-SLO-166-70.6/74.6 05-1N6504 HM1		IN SAN LUIS OBISPO COUNTY NEAR CUYAMA FROM 0.6 MILE EAST OF THE SANTA BARBARA COUNTY LINE TO ROUTE 33 0.10' RHMA-G OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE; BAKERSFIELD CA 93308 (661)392-6640	PATRICK STIMSON 2053 PREISKER LANE, STE. E SANTA MARIA, CA 93454 (805)748-6733	\$1,069,735 \$0 \$0	03/03/22 03/29/22	0% 0%

Totals: Authorized Final Amt: \$859,530,657 Completed to Date: \$431,295,802 Work This Month: \$22,531,071

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0Y4904 SSTG-000C-(537)E --()		IN FRESNO, KERN, KINGS, MADERA, MARIPOSA AND TULARE COUNTIES AT VARIOUS LOCATIONS CURVE WARNING SIGNS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441		\$6,063,454 \$0 \$0	01/27/22 02/23/22	0% 0%
HB1							
06-FRE-0-/0 06-0W1804		IN FRESNO, KERN, KINGS, MADERA AND TULARE COUNTIES AT VARIOUS REPAIR TMS DETECTION AND METERING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	FERNANDO DE ALBA 3240 N. MILLBROOK AVE FRESNO, CA. 93726 (559)288-8603	\$3,537,000 \$1,045,500 \$305,117	06/14/21 07/07/21 11/09/22	36% 30%
HB4N							
06-FRE-5-/0 06-0X1904		IN FRESNO AND KINGS COUNTIES AT VARIOUS LOCATIONS METHACRYLATE, JOINT SEALS, APPROACH	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	EDMUND 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (209)470-8819	\$2,154,633 \$2,105,499 \$0	03/15/21 04/01/21 03/02/22	98% 97%
HM1							
06-FRE-41-20.0/33.3 06-0V7804 ACNH-X019-(032)E --()		IN FRESNO COUNTY ON ROUTE 41 PM R20.00/33.37, ROUTE 99 PM 19.36/22.0, ROUTE 168 PM R0.2/R9.7, AND ROUTE 180 PM R58.55/R59.85 INSTALL FIBER OPTIC SYSTEM	ALDRIDGE ELECTRIC, INC. 844 E. ROCKLAND ROAD; LIBERTYVILLE IL 60048 (847)276-1127	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4877	\$11,071,828 \$1,404 \$0	11/05/21 12/02/21 12/27/22	16% 0%
HB4N							
06-FRE-41-22.8/33.1 06-0Y6904		ON FRESNO 41, 168, 180 AND TULARE 99, 198 AT VARIOUS LOCATIONS ON 15 BRIDGES DECK MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	FERNANDO DEALBA 3240 N. MILLBROOK AVE FRESNO, CA. 93726 (559)288-8603	\$1,869,869 \$513,518 \$204,636	05/19/21 06/11/21 08/23/22	22% 27%
HM3							
06-FRE-41-39.9/41.2 06-0Y7004		ON KERN 5, 46 AND KINGS 5, 41 AND ON FRESNO 198 AT VARIOUS LOCATIONS ON 10 BRIDGES DECK MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	KHAMPRASEUTH, ANOURACK 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)355-7868	\$1,336,243 \$1,171,182 \$4,050	04/22/21 06/11/21 06/30/22	52% 86%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

Page 71
04/29/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-/0 06-0V9304		IN FRESNO AND MADERA COUNTIES ON ROUTES 41, 99, 168, AND 180 AT VARIOUS LOCATIONS UPGRADE AND REPAIR TMS ELEMENTS	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4877	\$1,551,051 \$1,545,183 \$0	11/04/20 11/17/20 04/08/22 04/11/22	100% 100% COMPLETED
HB4N							
06-FRE-99-.9/5 06-0S4604 ACNH-P099-(644)E --()		IN AND NEAR KINGSBURG FROM SR 99/201 SEPARATION TO 0.3 MI. SOUTH OF SECOND STREET UNDERCROSSING PAVEMENT REHABILITATION (2R)	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$34,833,889 \$34,508,318 \$750	12/05/19 12/24/19 04/21/22	93% 100%
HA22							
06-FRE-99-4.9/11.6 06-0U4204 ACNH-P099-(666)E --()		IN AND NEAR SELMA FROM 0.1 MI SOUTH OF SECOND STREET UC TO 0.5 MI NORTH OF MERCED STREET UC PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	DONALD HIURA 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-2795	\$61,992,195 \$19,580,483 \$0	02/25/21 03/18/21 03/21/23	37% 32%
HA22							
06-FRE-99-15.9/20 06-1C4704		IN FRESNO COUNTY IN AND NEAR FRESNO FROM CENTRAL AVENUE OVERCROSSING TO 0.19 MILE SOUTH OF VENTURA AVENUE OVERCROSSING PCC SLAB REPLACEMENTS	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300		\$1,054,962 \$0 \$0	02/08/22 03/30/22	0% 0%
06-FRE-99-/0 06-0U2304		IN FRESNO, MADERA AND FRESNO COUNTIES AT VARIOUS LOCATIONS UPGRADE STORMWATER PUMPING PLANTS	KOCH & KOCH INC 16510 SOUTHRIDGE DR PENN VALLEY CA 95946 (530)432-4000	KIMURA, JUSTIN 2750 N. PARKWAY FRESNO, CA 93722 (559)974-5337	\$4,914,700 \$4,482,935 \$11,000	04/24/20 06/03/20 04/29/22	94% 91%
06-FRE-145-20.2/26.1 06-0X3104		ABOUT 8 MILES SOUTH OF KERMAN FROM KAMM AVENUE TO MANNING AVENUE PAVEMENT PRESERVATION (CAPM)	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$4,438,469 \$4,111,892 \$3,544	06/09/21 07/01/21 05/06/22	85% 89%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-145-/20.3 06-0Y4204 SSTG-S145-(001)E --()		IN FRESNO COUNTY NEAR FIVE POINTS FROM ROUTE 33/5 SEPARATION TO KAMM AVENUE AND FROM MANNING AVENUE TO CHURCH AVENUE INSTALL CENTERLINE AND SHOULDER	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700		\$1,495,701 \$248,639 \$248,639	12/31/21 01/25/22 07/27/22	15% 17%
HB1							
06-FRE-168-18.6/T25.5 06-0U4504		NEAR PRATHER FROM SAMPLE ROAD TO OAK CREEK ROAD PAVEMENT PRESERVATION (CAPM)	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$4,325,296 \$3,977,978 \$1,694	06/16/20 07/02/20 04/21/22	100% 92%
HA22							
06-FRE-198-22.6/22.9 06-0U0304		ON STATE ROUTE 198 IN FRESNO COUNTY AT STATE ROUTE 33 2-LANE CONVENTIONAL HIGHWAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	KHAMPRASEUTH, ANOURACK 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)355-7868	\$494,989 \$396,714 \$0	05/07/21 06/03/21 12/30/21	92% 80%
HB4N							
06-KER-5-4.4/15.8 06-1A9004		IN KERN COUNTY AT GRAPEVINE FROM 0.4 MILE NORTH OF LEBEC ROAD OVERCROSSING TO ROUTE 5/99 SEPARATION PCC PANEL REPLACEMENT	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	SAMUEL GARCIA 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)349-0434	\$2,259,463 \$2,459,409 \$0	05/06/21 05/27/21 12/27/21	100% 96% OVER RUN
06-KER-5-81.7/87 06-0U4704 ACIM-005 -(204)E --()		IN KERN AND KINGS COUNTIES FROM 0.7 MILE SOUTH OF TWISSELMAN ROAD OVERCROSSING TO 0.3 MILE NORTH OF KERN/KINGS COUNTY LINE PAVEMENT REHABILITATION (2R)	PAPICH CONSTRUCTION COMPANY, INC 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	DADAWALLA, DIN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$27,658,937 \$21,975,556 \$621,977	08/13/20 08/27/20 04/21/22	100% 79% OVER RUN
06-KER-5-/0 06-0T0304		IN FRESNO COUNTIES FROM LOS ANGELES COUNTY LINE TO MERCED COUNTY LINE INSTALL VEHICLE DETECTION SYSTEMS	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3888	\$1,019,901 \$914,906 \$1,193	10/13/20 11/16/20 05/06/22	87% 90%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-46-29.7/31.9 06-442554 PLUL-6206-(031)N --()		ON STATE ROUTE 46, FROM THE INTERSECTION OF BROWNS MATERIAL ROAD TO 0.3 MILES EAST OF LOST HILLS ROAD. 2-LANE CONVENTIONAL HIGHWAY TO	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$19,881,785 \$8,981,893 \$126,475	01/08/21 02/02/21 05/05/23	29% 45%
HE13							
06-KER-58-6.0/15.4 06-0X3504		NEAR MCKITTRICK FROM SAN LUIS OBISPO COUNTY LINE TO JCT. ROUTE 33 PAVEMENT PRESERVATION (CAPM)	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361	ROBERT DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0948	\$4,921,794 \$0 \$0	09/28/21 10/07/21	0% 0%
HA22							
06-KER-58-535.0/0 06-1C8904		IN THE CITY OF BAKERSFIELD, KERN COUNTY AT VARIOUS BRIDGE LOCATIONS ON RTE 58, 99 AND 178 SECURE AND REPAIR DAMAGED ENTRY POINTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD, CA 93308	QUIROZ, JOSE 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)513-1469	\$2,535,000 \$0 \$0	12/06/21 03/13/22 09/21/22	0% 0%
20.20.201 130							
06-KER-99-10.4/21.2 06-0Q9204 ACNH-P099-(660)E --()		IN AND NEAR BAKERSFIELD FROM 0.4 MI SOUTH OF OLD US-99 OVERCROSSING (S. UNION AVE.) TO 0.1 MI NORTH OF WHITE LANE OVERCROSSING PAVEMENT REHABILITATION AND IMPROVE	GRIFFITH-ATKINSON JV 3050 E. BIRCH STREET; BREA CA 92821 (661)392-6640	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$50,708,205 \$8,814,042 \$1,927,183	12/08/20 12/31/20 04/28/22	12% 17%
06-KER-99-23.6/28.4 06-0Q2804 BINH-X029-(143)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM BRUNDAGE LANE OC TO BEARDSLEY CANAL ROADWAY REHABILITATION	BROSAMER & WALL, INC. 1777 OAKLAND BLVD. WALNUT CREEK CA 94596 (925)932-7900	HUGO CAMBEROS 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$66,883,539 \$64,099,301 \$1,028,595	10/03/18 10/25/18 06/15/22	100% 93%
HA22							
06-KER-99-48.6/57.6 06-1C4504		IN KERN COUNTY FROM 0.6 MILE SOUTH OF SHERWOOD AVE OC TO COUNTY LINE RD OC PCC PANEL REPLACEMENT, COLD PLANE,	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE; BAKERSFIELD CA 93308 (661)392-6640	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4756	\$2,561,165 \$0 \$0	03/09/22 03/29/22	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-119-9.8/13.3 06-0X2004		ON ROUTE 119 IN KERN COUNTY FROM 0.75 MI WEST OF CHERRY AVENUE TO TUPMAN ROAD REPAIR AND INSTALL DRAINAGE SYSTEMS	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	JAMES BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)977-4455	\$897,963 \$848,992 \$9,715	05/15/19 06/05/19 11/07/22	100% 95%
06-KER-155-50.0/58 06-1C9304		TRAVELED WAY AND ADJACENT HILLSIDE ON SR 155 PM 50.00-58.00 REMOVE BURNED TREES, CLEAR DEBRIS, TC	SIERRA MOUNTAIN CONSTRUCTION 13919 MONO WAY SONORA, CA 95370	DECKER, ROBERT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0848	\$2,085,000 \$623,520 \$0	10/04/21 10/26/21 03/29/22	50% 30%
20.20.201 130							
06-KER-184-.9/L1.1 06-0V2804 SSTG-P184-(016)E --()		NEAR WEEDPATCH FROM 0.1 MI SOUTH TO 0.1 MI NORTH OF SUNSET BLVD. INTERSECTION IMPROVEMENTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE; BAKERSFIELD CA 93308 (661)392-6640	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,156,735 \$0 \$0	02/24/22 03/16/22	0% 0%
HB1							
06-KER-223-15.7/16.3 06-0R1904 CSTG-X029-(150)E L 62-06 0-(2) --()		IN KERN COUNTY NEAR ARVIN AT ROUTE 184/223 INTERSECTION INTERSECTION IMPROVEMENT	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE; BAKERSFIELD CA 93308 (661)392-6640	CLAY LOMAX 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4741	\$5,476,735 \$0 \$0	01/25/22 02/11/22	0% 0%
HB4N							
06-KER-223-21.2/21.2 06-0S5104 HSST-S223-(012)E IP62-06 0-(9) --()		IN ARVIN AT DERBY STREET (EL TEJON HIGHWAY) SIGNALIZATION AND CHANNELIZATION	GRIFFITH COMPANY 12200 BLOOMFIELD AVE.; SANTA FE SPRINGS CA 90670 (562)929-1128	ROBERT DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-0948	\$1,848,083 \$1,742,710 \$16,244	02/09/21 03/04/21 05/19/22	72% 95%
HB1							
06-KIN-5-/0 06-0T0204		IN FRESNO AND KINGS COUNTIES AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	MADCO ELECTRIC, INC. 2135 E. FRONT ST.; SELMA CA 93662 (559)896-5637	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$994,800 \$0 \$0	09/16/21 11/23/21	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-10.5/14.8 06-0Y9304		ON KINGS 198 AT VARIOUS LOCATIONS ON 3 BRIDGES COLUMN REHAB	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST CHATSWORTH CA 91311 (818)700-0304	ROCHA, GERARDO 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (209)470-8819	\$851,444 \$318,098 \$0	05/25/21 06/22/21 06/30/22	29% 37%
HM1							
06-KIN-198-16.6/22.5 06-0U79U4 ACNH-P198-(081)E --()		IN AND NEAR HANFORD FROM 0.3 MI WEST OF 12TH AVE OC TO 1.5 MI EAST OF RTE 43/198 SEPARATION COMBINED ROADSIDE SAFETY IMPROVENTS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	KHAMPRASEUTH, ANOURACK 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)355-7868	\$4,073,065 \$1,199,166 \$793,822	08/26/21 09/14/21 09/02/22	27% 30%
06-MAD-41-13.4/15.5 06-1B0104		IN MADERA COUNTY ON ROUTE 41 AT VARIOUS LOCATIONS FROM 2.0 MILES NORTH OF ROAD 208 TO 0.1 MILE SOUTH OF ROYAL OAK DRIVE COLD PLANE AC PAVEMENT, PLACE HMA	YARBS GRADING AND PAVING, INC. 11339 S. PEACH AVE FRESNO CA 93725 (559)834-4818	ROCHA, GERARDO 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (209)470-8819	\$2,149,291 \$2,004,788 \$66	05/18/21 06/25/21 04/30/22 04/25/22	83% 92%
HM							
06-MAD-99-7.5/15.1 06-470904 BINH-P099-(635)E --()		IN MADERA COUNTY IN AND NEAR MADERA FROM AVENUE 12 OVERCROSSING TO 0.9 MILES SOUTH OF AVENUE 17 OVERCROSSING WIDEN FREEWAY FROM 4 LANES TO 6	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE RD #200 WESTLAKE VILLAGE, CA 91361 (818)362-9200	FERNANDO DEALBA 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)246-7337	\$68,087,555 \$65,894,317 \$10,652	03/14/19 04/05/19 08/26/22	100% 99%
HE13							
06-MAD-99-14.0/14.5 06-0U5204 ACNH-P099-(667)E --()		IN AND NEAR MADERA, FROM 0.2 MILE SOUTH TO 0.3 MILE NORTH OF AVE 17 OVERCROSSING AND FROM 0.9 MILE NORTH AVE 17 OVERCROSSING TO 0. PAVEMENT REHABILITATION (CAPM)	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	CARRUBA, DAVID 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)974-5337	\$7,864,311 \$7,235,760 \$0	04/01/21 04/16/21 04/08/22 04/14/22	83% 95% COMPLETED
HA22							
06-MAD-145-8.1/9.6 06-0W3604		ON STATE ROUTE 145 IN MADERA COUNTY IN THE CITY OF MADERA FROM AVENUE 13 TO SIXTH STREET. UPGRADE/INSTALL ADA CURB RAMPS AND	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	ROCHA, GERARDO 2750 N. PARKWAY FRESNO, CA 93722 (559)360-1951	\$1,231,092 \$1,221,374 \$17,103	11/05/20 11/17/20 04/23/22	100% 97% OVER RUN
HB71							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-0-/0 06-0U3004 ACNH-000C-(514)E --()		IN KINGS AND TULARE COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS	STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE; CHINO CA 91214 (909)591-0000	HUERTA JAVIER 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$11,126,701 \$9,609,455 \$191,556	03/17/20 04/08/20 05/02/22	96% 86%
HA23							
06-TUL-63-/2 06-1C3604		IN TULARE COUNTY IN AND NEAR TULARE FROM ROUTE 137 TO EAST CARTMILL AVENUE REMOVE 0.25'-0.15' HMA TYPE A-	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	HAIDAR HADDADIN ARE 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)326-4851	\$1,782,836 \$0 \$0	01/27/22 04/13/22	0% 0%
06-TUL-65-6.9/10 06-1A9804		IN TULARE COUNTY AT VARIOUS LOCATIONS PME MED CHIP SEAL	NORTHWEST PAVING, INC 8115 SECLUDED VALLEY DRIVE; REDDING CA 96001 (530)246-4388	MIKE GARRETT 8530 W ROOSEVELT VISALIA CA 93291 (661)303-4187	\$2,259,190 \$1,018,010 \$0	04/30/21 05/28/21 02/18/22	43% 45%
06-TUL-65-17.5/22 06-0U7304 ACNH-XI07-(018)E --()		IN PORTERVILLE FROM 0.4 MI NORTH OF AVE 136 TO 0.2 MI NORTH OF LINDA VISTA AVE; ALSO ON RTE 190 FROM 0.2 MI WEST OF RTE 190/65 SEP INSTALL MVPS, GORE PAVING AND	A.M. CONCRETE, INC. P.O.BOX 3367 THOUSAND OAKS CA 91359 (818)362-8300	GARCIA JAKE 8530 W. ROOSEVELT VISALIA CA 93291 (559)905-1299	\$3,115,178 \$2,889,718 \$97,198	09/28/20 10/29/20 04/28/22	97% 93%
06-TUL-99-6.1/12.8 06-0U2704		IN TULARE COUNTY ON ROUTE 99 AT VARIOUS LOCATIONS BRIDGE RAIL UPGRADE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR.,STE A RANCHO CORDOVA CA 95742 (916)852-5530	HAIDAR HADDADIN ARE 8530 W ROOSEVELT VISALIA CA 93291 (559)326-4851	\$2,793,541 \$2,113,992 \$133,607	06/03/21 06/28/21 05/19/22	80% 75%
HA21							
06-TUL-99-19.2/19.8 06-0Q9104 ACNH-P099-(957)E --()		IN TULARE COUNTY NEAR TIPTON FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF AVENUE 152 OVERCROSSING BRIDGE DECK AND OUTSIDE GIRDER	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700	HUERTA, JAVIER 8530 WEST ROOSEVELT VISALIA, CA 93291 (559)651-8319	\$8,171,381 \$7,721,969 \$246,451	09/25/20 10/13/20 04/23/22	93% 95%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-22.3/0 06-0U7704 ACNH-P099-(670)E --()		NEAR TIPTON AT THE PHILIP S.RAINE SAFETY ROADSIDE REST AREA SEWER, WATER AND IRRIGATION	TSI ENGINEERING INC 4600 ROSEVILLE ROAD; NORTH HIGHLANDS CA 95660 (916)571-5731	Haidar Haddadin ARE 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)326-4851	\$6,403,786 \$535,257 \$224,506	12/28/21 01/25/22 12/23/22	14% 8%
06-TUL-99-30.6/35.2 06-360244 ACNH-P099-(665)E --()		ON ROUTE 99 IN TULARE COUNTY NEAR TULARE FROM PROSPERITY AVE TO 1.2 MILES SOUTH OF AVENUE 280 OVERCROSSING (BR NO. 46-0195) 4F TO 6F	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	Huerta Javier 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$49,612,670 \$10,115,743 \$1,028,692	04/26/21 06/11/21 01/06/23	25% 20%
HE13							
06-TUL-99-/0 06-1C8804		IN TULARE ALONG ROUTE 99 & 198 AT VARIOUS LOCATIONS SECURE & REPAIR DAMAGED ENT POINTS BRIDGE	CALIFORNIA COMMERCIAL FENCE 2390 ALLUVIAL AVE CLOVIS, CA 93611 (559)575-8204	Haidar Haddadin ARE 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)326-4851	\$1,740,000 \$0 \$0	12/06/21 02/25/22 08/16/22	0% 0%
20.20.201 130							
06-TUL-137-16.5/16.6 06-0T3504 ACNH-P137-(010)E --()		IN TULARE AT ROUTE 137/99 SEPARATION RAMP INTERSECTIONS INSTALL SIGNALS NB & SB; WIDEN N/B	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300	Haidar Haddadin ARE 8530 W ROOSEVELT VISALIA CA 93291 (559)326-4851	\$2,189,107 \$428,027 \$260,672	06/25/21 07/15/21 06/30/22	11% 20%
06-TUL-137-16.6/0 06-1A0404		ON TUL-137, NEAR TULARE, FROM 16.6 MILES EAST OF THE KIN CO LINE TO 1 MILE WEST OF THE RTE 137/63 JCT BRIDGE BENT CAP REPAIRS	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	Javier Huerta 8530 W ROOSEVELT VISALIA CA 93291 (559)651-8319	\$531,263 \$484,852 \$0	04/27/21 06/14/21 04/06/22 04/15/22	100% 100% OVER RUN
HM1							
06-TUL-190-34.7/39.4 06-0H1404		IN TULARE COUNTY NEAR SPRINGVILLE AT VARIOUS LOCATIONS FROM 2.4 MILES EAST OF THE BALCH PARK ROAD TO 0.6 MILE WEST OF THE WISHON D REPLACE, RELINE CULVERTS.	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	Javier Huerta 8530 W ROOSEVELT VISALIA CA 93291 (559)286-7590	\$1,648,100 \$0 \$0	02/14/22 04/01/22	0% 0%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-198-26.7/33.2 06-1C3904		IN TULARE CO IN/NEAR LEMON COVE FROM 0.2 MILE EAST OF AVENUE 324 TO 0.3 MILE WEST OF HORSE CREEK ROAD APPLY GAP GRADED RHMA.	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE; BAKERSFIELD CA 93308 (661)392-6640	Haidar Haddadin ARE 8530 W ROOSEVELT VISALIA CA 93291 (559)326-4851	\$3,382,735 \$0 \$0	03/08/22 03/29/22	0% 0%
06-TUL-198-37.5/41.3 06-1C4004		IN TULARE COUNTY NEAR THREE RIVERS ON ROUTE 198 FROM 0.3 MILE WEST OF THREE RIVERS DRIVE TO ROAD TO SAINT ANTHONY & IN WOODLAKE ON SURRY SEAL	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE; WEST SACRAMENTO CA 95691 (916)373-1500	Haidar Haddadin ARE 8530 W ROOSEVELT VISALIA CA 93291 (559)326-4851	\$1,337,336 \$10,302 \$10,302	01/28/22 03/08/22 06/10/22	0% 1%
06-TUL-245-1.4/1.4 06-0U2804 ACST-S245-(001)E --()		IN TULARE COUNTY ON STATE ROUTE 245 NEAR WOODLAKE AT YOKOHL CREEK AND AT KAWEAH RIVER BRIDGE REPLACEMENT	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660 (916)334-1221	Haidar Haddadin ARE 8530 W ROOSEVELT VISALIA CA 93291 (559)326-4851	\$10,343,778 \$772,500 \$0	01/03/22 02/11/22 03/06/23	0% 7%
HM1							
HA21							

Totals: Authorized Final Amt: \$524,717,745 Completed to Date: \$297,722,900 Work This Month: \$7,525,440

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-KER-5-.6/1.2 07-333204		IN KERN COUNTY, AT THE TEJON SAFETY ROADSIDE REST AREA (SRRA) INSTALL PILOT STAND-ALONE,	GENUINE ENGINEERING INC 13306 INDIAN BOW CIR; CORONA CA 92883 (951)674-5000	KHAN, MOHAMMAD Z. 25061 W. AVENUE STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$2,100,690 \$350,488 \$350,488	09/08/21 10/01/21 11/02/22	9% 17%
HA22							
07-LA-1-2.8/2.8 07-341704 SSTG-P001-(668) --()		IN LONG BEACH, INTERSECTION OF PCH AND ANAHEIM ST/ LOS ALTOS AVE INSTALL LEFT TURN PHASE AND ADA	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD; CORONA CA 92883 (951)682-2982	TURAY, SULAIMAN 13230 FIRESTONE BLVD., STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$421,374 \$360,630 \$22,358	08/13/20 09/11/20 05/04/22	83% 89% SUSPENDED
07-LA-1-6.0/6 07-339804 HSTG-P001-(667)E --()		IN LOS ANGELES COUNTY, CITY OF LONG BEACH ON PACIFIC COAST HIGHWAY AT ATLANTIC AVENUE TRAFFIC SAFETY IMPROVEMENT	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	ALONZO, BERNARD 13230 FIRESTONE BLVD. STE. E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$289,973 \$215,171 \$44,030	04/16/20 05/14/20 05/12/22	72% 74% SUSPENDED
07-LA-1-10.7/10.7 07-331704 SSTG-P001-(644)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT FRIES AVENUE INSTALL TRAFFIC SIGNALS AND UPGRADE	KDC INC., DBA DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720 (714)828-7000	FREMONG, S. 13230 FIRESTONE BLVD UNIT A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$504,332 \$502,107 \$0	09/19/18 10/25/18 03/21/22 04/06/22	100% 100% COMPLETED
07-LA-1-18.9/19.9 07-359604 SNHG-P001-(678)E --()		IN LOS ANGELES COUNTY IN CITY OF REDONDO BEACH AT INTERSECTIONS OF KNOB HILL AVENUE AND DIAMOND STREET INSTALL PROTECTED LEFT TURN, MODIFY	COMET ELECTRIC, INC. 21625 PRAIRIE STREET; CHATSWORTH CA 91311 (818)340-0965	NJOYA, DAVID	\$976,892 \$0 \$0	12/28/21 02/04/22	0% 0%
07-LA-1-34.5/35.2 07-327204		IN AND NEAR SANTA MONICA, FROM LINCOLN BOULEVARD TO MCCLURE TUNNEL; ALSO ON ROUTE 10 (PM 2.1/18.3), ROUTE 2 (PM R18.7), ROUTE 10 UPGRADE THE EXISTING TRANSPORTATION	DBX, INC. 42024 AVENIDA ALVARADO; TEMECULA CA 92590 (951)296-9909	WANG, PAUL 13230 FIRESTONE BLVD STE E-2 SANTA FE SPRINGS, CA 90760 (562)345-3144	\$11,381,016 \$1,562,211 \$280,513	06/16/21 07/08/21 12/14/23	17% 14% SUSPENDED
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-34.5/35.4 07-316904 HSST-X037-(220)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ENHANCE TUNNEL LIGHTING, INST QUEUE	ALDRIDGE ELECTRIC, INC. 844 E. ROCKLAND ROAD; LIBERTYVILLE IL 60048 (847)247-5214	SHIN, F. 12975 CULVER BLVD. LOS ANGELES, CA. 90066 (310)213-3136	\$5,704,258 \$5,601,732 \$58,496	01/24/20 04/08/20 05/15/22	100% 98% OVER RUN
HA22							
07-LA-1-46.9/50.4 07-3W8704 ACST-P001-(669)E --()		IN LOS ANGELES COUNTY, IN AND NEAR MALIBU, FROM MALIBU LAGOON BRIDGE TO SOLSTICE CANYON CREEK SLURRY SEAL DIGOUTS, SLABS	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	SAEKI, SAEID 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)808-7976	\$1,263,951 \$417,497 \$0	06/09/20 07/02/20 06/30/22	91% 33%
HM1							
07-LA-1-48.7/50.6 07-4V0104 SNHG-P001-(672)E --()		IN MALIBU AT MALIBU SEAFOOD FRESH FISH MARKET & PATIO CAFE (25653 CA-1) INSTALL PEDESTRIAN SIGNAL CROSSING,	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91723 (909)599-1612	QUACH, BEN 13171 TELFAIR AVE, SUITE 101 SYLMAR, CA 91342 (213)817-0223	\$667,800 \$0 \$0	04/12/21 04/30/21 03/22/22	0% 0% SUSPENDED
07-LA-1-56.5/56.9 07-291404 ACST-P001-(674)E --()		IN LOS ANGELES COUNTY IN MALIBU FROM GUERNSEY AVE TO TRANCAS CANYON ROAD BRIDGE REPLACEMENT	STACY AND WITBECK, INC. 2800 HARBOR BAY PARKWAY; ALAMEDA CA 94502 (510)748-1870	LEON, DAN 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$10,781,073 \$1,701,802 \$108,849	02/18/21 03/09/21 09/29/25	2% 16% SUSPENDED
HA21							
07-LA-1-567.0/56.7 07-1XG104		IN CITY OF MALIBU TRANCAS CREEK ON PCH TO PLACE CLASS IV ROCKS AROUND TO PREVENT FURTHER SCOURING OF BRIDGE FOOTINGS DIR'S EMERGEN PROTECT BRIDGE SPREAD FOOTING	SUMMER CONSTRUCTION INC PO BOX 30 SANTA PAULA, CA 93061	LEON, DAN 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6270	\$570,000 \$9,987 \$0	01/19/18 02/27/18 12/19/21	50% 2%
20.20 201130							
07-LA-2-13.9/14.1 07-2055C4 P21L-6207-(074)E --()		IN THE CITY OF LOS ANGELES, ON GLENDLAE BLVD NEAR THE SR-2 SOUTHERN TERMINUS TRANSPORTATION ENHANCEMENT	STANCE CONSTRUCTION COMPANY 5314 MARINER LN; CHINO CA 91710 (626)274-3156	SHALVIRI, ALI 2090 FERN LANE GLENDALAE, CA 91208 (818)637-2506	\$615,473 \$346,728 \$102,072	08/11/21 08/26/21 04/22/22	15% 56% SUSPENDED
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-14.2/14.2 07-288304 ACNH-X037-(221)E --()		IN LOS ANGELES COUNTY, IN VARIOUS CITIES ON ROUTES 2, 60, 164 AND 210 AT VARIOUS LOCATIONS TARGET POLLUTANTS (STORM WATER)	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)308-2033	\$3,223,322 \$2,283,169 \$156,119	03/01/21 04/30/21 05/23/23	35% 71%
HA42							
07-LA-2-26.4/79.8 07-332504 SSTG-P002-(041)E --()		IN LOS ANGELES COUNTY FROM BAY TREE RD TO BIG PINES HWY INSTALL AND UPGRADE MBGR	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	WIDJAJA, DANIEL 2090 FERN LANE GLENDALE, CA 91208 (213)792-5056	\$16,244,061 \$1,612,302 \$441,602	11/23/21 12/22/21 05/01/23	15% 10%
HBI							
07-LA-5-1.7/1.7 07-325704		IN SANTA FE SPRINGS AT 14044 DRIVE ADJACENT TO I-5 BETWEEN VALLEY VIEW AVE AND ALONDRA BOULEVARD. CONSTRUCT SOUTHERN REGIONAL	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN; IRVINE CA 92618 (949)299-1400	FREMPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS CA 90670 (562)345-9865	\$20,303,535 \$19,063,229 \$0	05/07/19 06/07/19 06/30/22	63% 94%
HA11							
07-LA-5-5.8/6.8 07-215954 CMLN-6207-(068)N --()		IN SANTA FE SPRINGS FROM NORTH OF ORR AND DAY OVERHEAD TO ROUTE 605 INTERCHANGE ROADWAY WIDENING & STRIPING (SEG 5)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	TON, THANG 18000 STUDEBAKER RD. SUITE 360 CERRITOS CA 90703 (562)916-7962	\$91,079,748 \$88,551,255 \$492,565	04/24/14 05/13/14 04/30/22	100% 96%
HB5							
07-LA-5-14.2/53.4 07-4W7904		IN LOS ANGELES COUNTY ON ROUTE 5 APPLY DECK METHACRYLATE, REPLACE	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (909)322-2462	\$1,917,781 \$1,515,158 \$78,008	05/12/21 06/03/21 08/08/22	55% 79%
HM3							
07-LA-5-17.9/18 07-351804 CIMG-005 -(130)E --()		IN THE CITY OF LOS ANGELES AT INTERSECTION OF I-5 AND CESAR CHAVEZ AVENUE. UPGRADE TRAFFIC SIGNALS AND CURB	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET; RIVERSIDE CA 92504 (951)710-1000	FARDOUN, MIKE 1041 W BADILLO STE, 112 COVINA, CA 91722 (626)339-1601	\$697,097 \$0 \$0	12/22/21 01/20/22 11/01/22	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-18.2/18.2 07-332704 SHIM- 005-(128)E --()		IN LOS ANGELES COUNTY, SR-5 PM 18.26 AT THE CONNECTOR FROM WESTBOUND ROUTE 10 TO SOUTHBOUND ROUTE 5 APPLY HIGH FRICTION SURFACE	WESTCOAST PUBLIC WORKS INC 20058 VENTURA BLVD, #318; WOODLAND HILLS CA 91364 (818)256-9401	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)798-6053	\$1,494,424 \$1,503,415 \$23,934	11/27/19 12/24/19 01/06/23	51% 97%
HB1							
07-LA-5-19.6/19.9 07-308004 ACIM- 005-(107)E --()		IN LOS ANGELES CITY, FROM 0.1 MILE SOUTH OF NORTH BROADWAY AVENUE OVERCROSSING TO 0.1 MILE NORTH OF PASADENA AVENUE OVERCROSSING PAVEMENT PRESERVATION	SEMA CONSTRUCTION, INC. 42690 RIO NEDO, SUITE G TEMECULA, CA 92590 (949)470-0500	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (626)337-8252	\$3,150,356 \$280,532 \$233,667	05/25/18 06/19/18 01/12/23	0% 9% SUSPENDED
HA22							
07-LA-5-29.4/31.6 07-1218W4 IM- 005-(078) --()		IN LOS ANGELES COUNTY IN BURBANK FROM WEST MAGNOLIA BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF BUENA VISTA STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342 (818)362-9200	GURFINKEL, VLADIMIR 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (562)572-5538	\$263,630,009 \$247,752,770 \$396,747	11/29/12 12/20/12 08/23/23	88% 93%
HB5	SWPPP						
07-LA-5-33.2/39.1 07-4U0604		IN LOS ANGELES COUNTY IN CITY OF LOS ANGELES ON ROUTE 5 FROM 0.1 MILE SOUTH OF ROSCOE BOULEVARD OVERCROSSING TO PAXTON STREET UND LA-5, ROADSIDE REHABILITATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342 (818)364-9188	LAO, ARTURO 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$845,282 \$835,590 \$35,690	12/19/18 01/15/19 04/20/22	0% 0% PLANT EST SATIS
HA25							
07-LA-5-34.6/34.6 07-314204		IN LOS ANGELES COUNTY, ON RTE 5 AT SUN VALLEY OVERHEAD BRIDGE PAINT	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD; FAIRFIELD CA 94534 (707)639-4414	MOHSENZADEH, ALI 13171 TELFAIR AVE. #101 SYLMAR, CA. 91342 (818)746-0669	\$3,399,109 \$3,154,557 \$141,767	07/10/20 07/28/20 07/01/22	76% 93% SUSPENDED
HA21							
07-LA-5-39.4/44.4 07-319904 ACIM-005 -(030)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5/118 SEPARATION TO BALBOA BOULEVARD OVERCROSSING_ ROADSIDE SAFETY IMPROVEMENTS	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	LAO, ARTURO 9225 CRANFORD AVENUE PACOIMA, CA 91331 (213)718-8036	\$2,537,319 \$431,541 \$394,722	09/14/21 10/05/21 08/30/22	44% 17%
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-54.4/54.8 07-328804		IN SANTA CLARITA, FROM 0.4 MILE NORTH OF RYE CANYON ROAD TO 1.4 MILES SOUTH OF ROUTE 5/126 INTERCHANGE AT THE NORTHBOUND CASTAIC REPLACE OFFICE STRUCTURE AND	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE.; AZUSA CA 91702 (626)334-5775	RESLER, CAESAR	\$1,188,108 \$0 \$0	12/08/21 01/07/22 04/06/23	0% 0%
07-LA-5-59.5/67.9 07-323404 ACIM-0053-(074)E --()		AT VALENCIA AND CASTAIC, FROM LAKE HUGHES ROAD UNDERCROSSING TO 1.9 MILES NORTH OF TEMPLIN HIGHWAY. REPLACE SLABS, UPGRADE DRAINAGE	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	OSORIO, OSCAR 25061 WEST AVE STANFORD STE 70 VALENCIA, CA 91355 (213)792-5518	\$23,715,762 \$0 \$0	02/25/22 03/30/22	0% 0%
HA22							
07-LA-5-87.4/87.4 07-325904		IN LOS ANGELES COUNTY, NEAR KERN COUNTY LINE, AT THE TEJON PASS OVERCROSSING BRIDGE NO 53-1779 SEISMIC RETROFIT OF BRIDGE, WIDEN	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	RESLER, CAESAR	\$1,602,086 \$0 \$0	02/17/22 03/16/22 11/13/23	0% 0%
HA21							
07-LA-5-/1.5 07-2159U4 NHPI-0052-(981)N MO06-62 0-(062)N --() HB5		IN LOS ANGELES AND ORANGE COUNTIES IN BUENO PARK, LA MIRADA, CERRITOS SANTA FE SPRINGS FROM ARTESIA BLVD UNDERCROSSING TO NORTH FO WIDEN AND REALIGN FREEWAY (SEGMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	SAKER, GEORGE 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-3125	\$154,136,349 \$137,226,091 \$1,258,512	05/27/16 07/15/16 05/19/23	80% 89%
07-LA-10-.4/21.1 07-304304 HSIM- 010-(853)E --()		IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM 0.3 MILE EAST OF CESAR CHAVEZ OVERCROSSING TO CAMPUS ROAD OVERCROSSING PAVING BEYOND GORES AND VEGETATION	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)337-8252	\$1,872,883 \$1,787,667 \$409	11/05/19 11/19/19 06/01/22	0% 0%
HB34							PLANT EST SATIS
07-LA-10-2.1/11.1 07-304204 HSIM- 010-(850)E --()		IN LOS ANGELES COUNTY IN SANTA MONICA AND LOS ANGELES FROM 0.1 MILE WEST OF ROUTE 1/10 SEPARATION TO 0.1 MILE EAST OF WEST BOULEV RELOCATE APPURTENANCES; ADD	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN; IRVINE CA 92618 (949)299-1400	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$3,467,520 \$3,234,635 \$0	10/02/19 11/19/19 04/30/22	98% 93%
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-12.4/14.9 07-332604 SIMG- 010-(854)E --() HB1		IN THE CITY AND COUNTY OF LOS ANGELES FROM 0.1 MILE EAST OF ARLINGTON AVENUE OVERCROSSING TO 0.7 MILE EAST OF ROUTE 10/110 SEPARAT REPLACE RAISED ISLAND WITH CONCRETE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	LEON, DAN 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$15,200,970 \$9,285,478 \$978,719	12/16/20 01/12/21 07/30/24	29% 61%
07-LA-10-15.0/18.3 07-296604 ACIM- 010-(840)E --() HA21		IN LOS ANGELES AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF ROUTE 10/110 SEPARATION TO ROUTE 10/5/101 SEPARA TION PAINT AND REHABILITATE BRIDGE AND	CL COATINGS, INC DBA CL INDUSTRIAL COATINGS, INC 26713 MADISON AVE MURRIETA, CA 92562 (562)285-6520	MINOVI, SEPAND 902 SAN GABIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$29,650,749 \$22,841,231 \$0	06/04/18 06/29/18 08/15/22	83% 77%
07-LA-10-16.6/30.1 07-260804 ACNH-X037-(222)E --() HA42		IN LOS ANGELES COUNTY ON ROUTE 10 BETWEEN EAST OF SOUTH CENTRAL AVE UNDERCROSSING AND WEST OF COGSWELL RD UNDERCROSSING AND ON ROU STORM WATER MITIGATION (TRASH TMDL)	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	HAILU, MESFIN 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (213)453-7555	\$9,825,012 \$7,769,240 \$919,285	01/29/21 02/11/21 06/29/23	46% 79%
07-LA-10-31.2/37.2 07-303904 ACIM-010 -(855)E --() HA22		IN LOS ANGELES COUNTY IN BALDWIN PARK AND WEST COVINA FROM 0.1 MILE EAST OF THE 10/605 SEPARATION TO 0.3 MILE WEST OF CITRUS STREE LANE REPLACEMENT	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	HONG, HAI 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (951)232-3742	\$45,333,082 \$25,544,991 \$2,102,172	11/25/20 12/17/20 09/04/24	25% 56%
07-LA-10-31.3/31.3 07-4V1604 --() HA42		IN LOS ANGELES COUNTY ON ROUTE 10 (PM 31.3) , AND ON ROUTE 126 (PM R5.0/R5.3) AT VARIOUS LOCATIONS RESTORE EXISTING BEST MANAGEMENT	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD. ; SAN DIMAS CA 91773 (909)394-4510	KHAN, MOHAMMAD Z. 25061 W. AVENUE STANFORD, # 70 VALENCIA, CA 91355 (661)257-0273	\$645,342 \$557,020 \$2,428	03/16/21 04/08/21 11/27/24	6% 86%
07-LA-10-37.2/42.4 07-1193U4 NHPI- 010-(829)E LN62-07 0-(0) --() HB5		IN LA COUNTY FROM CITRUS STREET IN WEST COVINA TO ROUTE 57 IN POMONA WIDEN FREEWAY, CONSTRUCT HOV LANES	GUY F. ATKINSON 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)382-7172	CAO, RUDY 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (909)594-3739	\$189,408,315 \$190,636,514 \$38,138	11/16/15 12/08/15 02/23/23	87% 99%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-42.3/48.3 07-335304 ACIM-010 -(856)E --()		IN POMONA AND CLAREMONT, FROM ROUTE 57 TO THE SAN BERNARDINO COUNTY LINE REPLACE OVERHEAD SIGNS	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	IZADPANAH, MOE 3212 ROSEMEAD BLVD,STE 100 EL MONTE, CA 91731 (213)793-7418	\$2,557,159 \$122,500 \$122,500	12/23/21 01/14/22 03/28/24	0% 5%
HA22							
07-LA-10-46.0/48 07-319504		IN CLAREMONT AND POMONA FROM EAST OF NORTH ORANGE GROVE AVENUE UNDERCROSSING TO EAST OF SOUTH INDIAN HILL BOULEVARD UNDERCROSSING CONSTRUCT BMPS FOR STORMWATER	MARINA LANDSCAPE INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	LIU, CHEN-CHUNG 1370 VALLEY VISTA DR, STE 150 DIAMOND BAR, CA 91765 (213)792-4877	\$733,481 \$530,673 \$124,644	09/30/21 10/22/21 05/12/23	25% 73%
HA42							
07-LA-14-28.9/29.2 07-337604		IN THE CITY OF SANTA CLARITA, NEAR SOUTHBOUND OFFRAMP TO SIERRA HIGHWAY REPLACE DAMAGED DRAINAGE SYSTEM	SEMA CONSTRUCTION, INC. 42690 RIO NEDO STE. G; TEMECULA CA 92590 (303)627-2600	YOUNG, FRED 13171 TELFAIR AVE, SUITE #101 SYLMAR, CA 91342 (213)700-4082	\$4,629,710 \$4,003,952 \$303,778	10/15/20 11/05/20 05/11/22	100% 83% SUSPENDED
HA22							
07-LA-14-31.4/36.5 07-320004 ACNH-P014-(105)E --()		IN LOS ANGELES, IN AND NEAR SANTA CLARITA, FROM CANYON PARK BOULEVARD TO SPRING CANYON ROAD UNDERCROSSING. ADDING VEGETATION CONTROL UNDER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	MOHSENZADEH, ALI 13171 TELFAIR AVE. SYLMAR, CA 91342 (818)746-0669	\$3,273,305 \$27,150 \$27,150	09/08/21 10/01/21 04/19/23	1% 1%
HB34							
07-LA-14-32.1/60.7 07-3W4504 NHP0-1407-(E) --()		IN SANTA CLARITA AND PALMDALE FROM 0.2 MILE NORTH OF SANTA CLARA RIVER TO TECHNOLOGY DRIVE UNDERCROSSING PCC GRIND, SLABS REPAIR, CPOL	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834 (858)243-8272	MOHSENZADEH, ALI 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (818)746-0669	\$5,974,684 \$5,705,318 \$0	06/29/17 07/27/17 07/29/22	87% 92%
HM1							
07-LA-14-54.6/66.2 07-311104 ACNH-P014-(082)E --()		IN LOS ANGELES COUNTY FROM VINCENT RAMP UNDERCROSSING TO AVENUE K8 OVERCROSSING ROADSIDE SAFETY IMPROVEMENTS	WESTCOAST PUBLIC WORKS INC 20058 VENTURA BLVD, #318; WOODLAND HILLS CA 91364 (818)256-9401	KHAN, MOHAMMAD 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$2,691,559 \$2,738,264 \$0	08/07/20 08/27/20 03/18/22 03/22/22	100% 100% COMPLETED
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-18-/4.5 07-4W6104		IN LOS ANGELES COUNTY FROM 263RD STREET EAST RT TO JCT RTE 138 DIGOUTS COLD PLANE/AC OVERLAY,	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST. STE. 101; VENTURA CA 93003 (805)765-6867	TIEU, FRED 39115 TRADE CTR DR. STE #210 PALMDALE, CA 93551 (213)792-4663	\$1,866,854 \$1,665,692 \$0	05/26/21 06/15/21 04/03/22	97% 93%
HM1							
07-LA-22-/1.5 07-324404		IN LONG BEACH, FROM ROUTE 1 TO SAN GABRIEL UNDERCROSSING COLD PLANE PAVEMENT AND OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	LIU, WAYNE (562)860-5963	\$4,834,000 \$0 \$0	02/18/22 04/18/22	0% 0%
HA22							
07-LA-39-31.2/31.2 07-343404 HSST-P039-(038)E --()		IN LOS ANGELES COUNTY, ON ROUTE 39 AT NORTH FORK SAN GABRIEL RIVER BRIDGE (BR. NO. 53-3069) REPLACE BRIDGE	OHL USA, INC. 1920 MAIN STREET STE 310 IRVINE CA 92614 (949)242-4432	HONG, HAI 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$13,776,412 \$4,306,681 \$2,730	10/30/19 11/12/19 10/21/24	23% 31% SUSPENDED
HA21							
07-LA-39-32.2/38.4 07-327604 CSTG-S039-(015)E --()		FROM 0.3 MILE SOUTH OF NORTH FORK SAN GABRIEL RIVER OVERCROSSING TO 0.3 MILE NORTH OF NORTH CRYSTAL LAKE ROAD UPGRADE GUARDRAIL AND END	BOSCO CONSTRUCTORS, INC. 21353 MAYALL ST.; CHATSWORTH CA 91311 (818)700-0304	DOUGHLY, JOE 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (951)217-5189	\$5,981,239 \$0 \$0	03/07/22 03/29/22 08/30/23	0% 0%
HB1							
07-LA-39-180.0/30.9 07-1XS404		LA-39 S/B SAN GABRIEL RESERVOIR & ANGELES NATIONAL FOREST REPAIR FIRE DAMAGE MBGR & DRAINAGE SYSTEMS, BASINS & EROSION CONTROL DIR'S E	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	HONG, HAI 1041 W. BADILLO ST SUITE 112 COVINA, CA 91722 (951)232-3742	\$1,905,000 \$1,349,631 \$0	10/16/20 11/24/20 07/11/22	100% 71% OVER RUN
20.20 201130		REPAIR BOBCAT FIRE DAMAGE					
07-LA-39-299.0/30 07-1XY004		RTE 39 FROM PM29.9 TO PM30.0 IN UNINCORPRTAREA OF LA COUNTY TO REMOVE & REPAIR DAMAGEDUE TO ROCK SLIDE & STABILIZE SLOPE DIR'S EMER REPAIR ROCK SLIDE DAMAGE	BALTAZAR CONSTRUCTION INC. 263 E. ARROW HWY COVINA, CA 91722	HONG, HAI 1041 W. BADILLO ST SUITE 112 COVINA, CA 91722 (951)232-3742	\$1,929,500 \$0 \$0	01/15/22 03/29/22 05/22/22	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-47-3.4/4.6 07-138204 NHBR-P047-(010)N --()		IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP	M C M CONSTRUCTION INC 460 N. HENRY FORD AVENUE WILMINGTON, CA 90744 (562)432-4343	LEON, DAN 450 N. HENRY FORD AVENUE WILMINGTON, CA 90744 (562)472-6032	\$394,074,449 \$390,084,737 \$143,843	06/30/11 07/13/11 05/26/22	100% 100% OVER RUN
HA21	SWPPP						
07-LA-57-7.7/11.8 07-301804 ACNH-P057-(068)E --()		IN LOS ANGELES COUNTY IN SAN DIMAS AND GLENDORA FROM ROUTE 57/10 SEPARATION TO ROUTE 57/210 SEPARATION ROADSIDE SAFETY IMPROVEMENTS	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	WANG, MIKE 1041 W BADILLO STE 112 COVINA, CA 91722 (626)339-1601	\$2,154,464 \$2,230,895 \$0	01/15/20 02/13/20 02/22/22 03/28/22	100% 100% COMPLETED
HB34							
07-LA-57-/4.5 07-304504 HSNH-P057-(069)E --()		IN LOS ANGELES COUNTY IN DIAMOND BAR AND CITY OF INDUSTRY FROM ORANGE COUNTY LINE TO ROUTE 57/60 SEPARATION LANE REPLACEMENT	GRIFFITH COMPANY - FBD VANGUARD CONSTRUCTION INC. JOINT VENTURE 12200 BLOOMFIELD AVE. ; SANTA FE SPRINGS CA 90670 (562)929-1128	SANDOVAL, MARTIN 1370 VALLEY VISTA DR, STE 150 DIAMOOOND BAR, CA 91765 (909)396-7574	\$62,407,513 \$27,018,975 \$3,188,672	06/11/20 06/29/20 04/01/25	38% 43%
HA22							
07-LA-60-.5/11.7 07-327104		IN LA COUNTY ON ROUTE 60 BETWEEN ROUTES 5/10 SEPARATION TO ROUTE 605, ON ROUTE 2 AT ROUTE 134, ON ROUTE 5 AT ROUTE 605, ON ROUTE UPGRADE TRANSPORTATION MANAGEMENT	JFL ELECTRIC, INC 605, 8257 COMPTON AVENUE; LOS ANGELES CA 90001 (323)581-4400	PHAM, RYAN 1041 W. BADILLO ST. , STE #112 COVINA, CA 91722 (213)793-7193	\$4,291,686 \$0 \$0	12/22/21 02/04/22 06/01/23	0% 0%
HB4N							
07-LA-60-.6/29.4 07-4W7704		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM ROUTE 60/5 SEPARATION TO GAREY AVENUE UNDERCROSSING METHACRYLATE DECK, SPALL PATCHING,	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD. ; SAN FERNANDO CA 91340 (818)898-2300	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$2,313,687 \$2,044,871 \$467,268	04/14/21 05/07/21 08/15/22	49% 87%
HM3							
07-LA-60-2.8/11.8 07-301104 ACNH-X037-(211)E --()		IN LOS ANGELES COUNTY, IN THE CITIES OF MONTEREY PARK, MONTEBELLO, AND SOUTH EL MONTE BETWEEN I-710 AND I-605 MAJOR PAVEMENT REHABILITATION &	GUY F. ATKINSON CONSTRUCTION, LLC 18201 VON KARMAN AVE STE 800 IRVINE CA 92612 (949)855-9755	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$119,776,898 \$114,707,562 \$238,030	06/03/19 06/26/19 02/23/24	48% 95%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-11.0/20 07-320404 ACNH-P060-(160)E --()		IN LOS ANGELES COUNTY FROM 0.7 MILE EAST OF PECK ROAD UNDERCROSSING TO 0.5 MILE WEST OF NOGALES STREET OVERCROSSING CONSTRUCT BMPS FOR STORMWATER	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	LIU, CHEN-CHUNG	\$6,364,446 \$0 \$0	03/21/22 04/13/22	0% 0%
HA42							
07-LA-60-11.0/12 07-304004 HSNH-X037-(215)E --()		IN LOS ANGELES COUNTY IN AND NEAR CITY OF INDUSTRY ON I-605 FROM 0.4 MILE S/O ROUTE 60 TO VALLEY BOULEVARD; AND ON (SR 60) FROM PE WORKER SAFETY	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD.; SAN DIMAS CA 91773 (909)394-4510	WANG, MIKE 1041 W BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$2,389,661 \$2,376,125 \$0	10/29/19 11/14/19 02/24/22 04/20/22	95% 98% COMPLETED
HB34							
07-LA-60-11.5/18.3 07-4V2204		ON RTE 605 FROM 0.3 MI SOUTH TO 0.3 MI NORTH OF RTE 60/605 SEPARATION AND ON ROUTE 60 FROM 0.1 MI WEST OF RTE 60/605 SEPARATION T HIGHWAY PLANTING RESTORATION	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	DOUGHLY, JOE 1370 VALLEY VISTA DR #150C DIAMOND BAR, CA 91765 (818)400-4669	\$903,992 \$779,669 \$58,643	06/14/21 06/28/21 05/26/23	0% 0% PLANT EST SATIS
HA25							
07-LA-60-12.5/0 07-1XS104 20.80 524		LA COUNTY CITY OF WHITTIER EAST REGION MAINTENANCE STATION TO INSTALL/UPGRADE BACK UP POWER GENERATOR & ELECTRICAL SYS DIR'S EMERG UPGRADE/INSTALL BACKUP GENERATOR	GLOBAL POWER GROUP INC 12060 WOODSIDE AVE LAKESIDE, CA 92040	PHAM, RYAN 1041 W BADILLO SUITE 112 COVINA, CA 91722 (626)339-7601	\$385,000 \$22,220 \$0	02/24/21 04/06/21 08/04/22	36% 6%
07-LA-60-15.0/29.2 07-0W2404		LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF TURNBULL CANYON ROAD UNDERCROSSING TO 0.2 MILE WEST OF ROUTE 71/60 SE CULVERT LINING	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266	DOUGHLY, JOE	\$288,390 \$0 \$0	03/23/22 04/20/22	0% 0%
HM2							
07-LA-60-28.0/30.4 07-323304 ACNH-P060-(162)E --()		IN LOS ANGELES COUNTY IN POMONA AT VARIOUS LOCATIONS FROM PHILLIPS RANCH ROAD OVERCROSSING TO 0.1 MILE EAST OF RESERVOIR STREET U CONSTRUCT BMP'S FOR STORMWATER	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	DOUGHLY, JOE 1370 VALLEY VISTA DR DIAMOND BAR, CA 91765 (909)396-7585	\$3,033,768 \$0 \$0	02/17/22 03/22/22 07/23/25	0% 0% 0%
HA42							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-/21.5 07-317304 ACNH-P060-(158) --()		IN LOS ANGELES COUNTY IN VARIOUS CITIES FROM ROUTE 5 TO ROUTE 710, AND FROM ROUTE 605 TO FAIRWAY DRIVE REPLACE EXISTING SIGNS WITH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	MINOVI, SEPAND 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)798-6053	\$2,049,571 \$1,579,637 \$0	11/19/20 12/15/20 09/29/22	95% 77%
HA22							
07-LA-71-1.2/4.3 07-4W7604		LA-71 PM 1.20/4.31 AND LA-57 PM R3.17/R11.79 AND LA-210 PM R48.08/R51.72 APPLY METHACRYLATE ON DECK,OVERLAY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	DOUGHLY, JOE 1370 VALLEY VISTA DR.,STE.150 DIAMOND BAR, CA 91765 (818)400-4669	\$1,051,280 \$985,812 \$60,348	06/01/21 06/22/21 05/24/22	85% 95%
HM3							
07-LA-71-1.6/4.8 07-210624		LA COUNTY ROUTE 71 PM R1.6/4.8 IN POMONA FROM MISSION BLVD TO RTE 60 UPGRADE FROM EXPRESSWAY TO FREEWAY	OHL USA, INC. 1920 MAIN STREET, SUITE 310; IRVINE CA 92614 (949)242-4432	CHOU, MICHAEL 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (310)261-9100	\$89,157,043 \$14,673,724 \$1,525,638	02/05/21 03/16/21 10/10/24	22% 16%
HE13							
07-LA-90-1.8/1.8 07-4V0304		LA COUNTY IN LOS ANGELES CITY, RTE 90 ON/OFF RAMP AT CULVER BOULEVARD SIGNAL IMPROVEMENT; PROTECTED LEFT	CROSSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD., STE E2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$765,290 \$0 \$0	05/19/21 06/18/21 12/09/21	0% 0% SUSPENDED
07-LA-91-6.0/18.6 07-319204 ACNH-X037-(225)E --()		FROM VERMONT AVE TO PIONEER BLVD. REDUCE SEVERITY COLLISIONS BY	CALMEX ENGINEERING, INC. 2764 S. VISTA AVE. ; BLOOMINGTON CA 92316 (909)546-1311	ROBILLOS, RAMON 13230 FIRESTONE BLVD. SANTA FE SPRINGS, CA 90670 (562)345-9901	\$2,236,127 \$733,159 \$374,216	01/05/22 02/02/22 11/08/22	22% 33%
HB1							
07-LA-91-10.0/10.3 07-4V1004 AVNH-P091-(150)E --()		IN LOS ANGELES COUNTY IN COMPTON FROM 0.2 MILE WEST TO COMPTON CREEK BRIDGE AND OVERHEAD ACCESS ROAD, FENCE, K-RAIL,	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD. ; SAN DIMAS CA 91773 (909)394-4510	HERRERA, EDGAR 18730 S. WILMINGTON AVE., #103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$887,567 \$852,493 \$0	06/09/21 06/29/21 02/28/23	1% 95%
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-91-11.8/11.8 07-319104		IN LOS ANGELES COUNTY, IN LONG BEACH, AT NB I-710 TO EB SR-91 CONNECTOR IMPROVE VERTICAL CLEARANCE BY	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	LIU, WAYNE (562)860-5963	\$2,331,000 \$0 \$0	02/10/22 03/16/22 11/09/22	0% 0%
HA21							
07-LA-91-12.1/20.7 07-4W9504		IN LOS ANGELES COUNTY IN LONG BEACH AND CERRITOS FROM ATLANTIC AVE UC TO THE ORANGE COUNTY LINE SLAB REPLACEMENT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	TON, THANG 18000 STUDEBAKER RD SUITE 360 CERRITOS, CA 90703 (310)261-8467	\$1,563,335 \$1,705,848 \$40,593	06/02/21 06/22/21 03/25/22 04/21/22	100% 98%
HM1							
07-LA-101-.4/11.6 07-1XV204		SECURE SOFFITS OPENING TO STRUCTURES, REPAIR DAMAGED FENCE & REPLACE W/HARDENED FENCE & GATE, CONSTRUCT HARDSCAPE DIRECTOR'S ORDER ROAD, SIDE SLOPE DAMAGE	LANDSCAPE SUPPORT SERVICES 12610 SATICOY ST SOUTH NORTH HOLLYWOOD, CA 91605	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD, SUITE 100 EL MONTE, CA 91731 (909)322-6107	\$5,870,000 \$364,314 \$0	10/29/21 02/02/22 05/06/22	89% 6%
20.20 201130							
07-LA-101-.9/.9 07-344004		IN LA D7 HQ BUILDING LOCATED @100 S.MAIN STREET LA 90012 TO REMOVE EXIST BOILERS & REPLACE W/NEW BOILERS+TUBE CONNECTIONS DIR'S EM REMOVE & REPLACE BOILERS AT D7 HQ BUILDING	CALIFORNIA BOILER INC 1800 NEWPORT CIRCLE SANTA ANA, CA 92705 (760)362-3900	IZADPANAH, MOE 3212 ROSEMEAD BLVD SUITE 100 EL MONTE, CA 91731 (213)793-7418	\$766,000 \$0 \$0	01/21/22 02/16/22 12/05/22	0% 0%
20.XX 201353							
07-LA-101-1.7/6.8 07-311404 HSNH-Q101-(364)E --()		IN THE CITY OF LOS ANGELES, FROM BEAUDRY AVENUE TO 0.1 MILE SOUTH OF N. GOWER STREET. STABILIZE SOIL AND EROSION CONTROL	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE 140 IRVINE CA 92618 (949)299-1400	AZIMA, HASSAN 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	\$4,511,439 \$3,791,851 \$36,639	12/18/19 01/22/20 05/30/24	48% 84%
HA42							
07-LA-101-8.0/27.3 07-303704 SNHG-Q101-(363)E --()		IN THE CITY AND COUNTY OF LOS ANGELES, FROM PILGRIMAGE OVERCROSSING TO VALLEY CIRCLE BOULEVARD OVERCROSSING UPGRADE MEDIAN BARRIER	OHL USA 1920 MAIN STREE; IRVINE CA 92614 (949)242-4432	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$34,228,232 \$19,846,059 \$1,061,928	12/19/19 01/22/20 04/28/23	63% 58%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-11.6/11.6 07-1XU804		N. HOLLYWOOD MS CONST & UPGRADE SECURITY FENCES & INSTALL AND/OR UPGRADE SECURITY SYSTEM AND LIGHTING DIR'S EMERGENCY FORCE ACCOU UPGRADE SECURITY SYSTEM AND LIGHTING	SERVICE CONNECTED, INC. 8039 HEMET PLACE LOS ANGELES, CA 90046	CHAVEZ, EFRAIM 13171 TELFAIR AVE, SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$565,000 \$287,565 \$0	04/22/21 07/14/21 02/15/22	100% 51%
20.80 524							
07-LA-101-11.8/31.1 07-307504		IN THE CITIES OF LOS ANGELES, CALABASAS, AND HIDDEN HILLS, FROM ROUTE 170 TO LAS VIRGENES ROAD. CAPITAL MAINTENANCE, PAVEMENT	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	LAO, ARTURO 9225 CRANFORD AVENUE PACOIMA, CA 91331 (562)254-5060	\$6,186,855 \$6,011,788 \$23,575	09/21/20 10/13/20 04/20/22	100% 96%
HA22							
07-LA-101-32.8/33.8 07-307104		IN LA, WILDLIFE CROSSING @ LIBERTY CANYON AT OR IN THE VICINITY OF LIBERTY WILDLIFE HABITAT CONNECTIVITY	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	TOUTOUNCHIAN, SAM 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (310)945-6201	\$22,719,732 \$0 \$0	03/17/22 04/14/22	0% 0%
07-LA-101-/1 07-4W9404		MAINLINE CPOL, RAMPS, SHOULDERS, GORE AREAS- JCT10/101 TO SPRING ST OC MAINLINE CPOL, RAMPS, SHOULDERS,	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)798-6053	\$2,284,622 \$2,003,878 \$785,238	05/06/21 06/11/21 05/04/22	100% 88%
HM1							
07-LA-105-2.0/2.2 07-1XP304		IN LA COUNTY WITHIN 105-405 TUNNELS BRDG# 53-2436G, 53-2437G, 53-2441F TO REPAIR FIRE SYSTEMS & UPGRADE FIRE SYSTEMS DIR'S EMERGEN REPAIR & UPGRADE TUNNEL FIRE SYSTEM	CROSSTOWN ELECTRICAL&DATA INC 5454 DIAZ STREET IRVINDALE, CA 91706	MANNAA, HASSAN 13171 TELFAIR AVENUE STE 101 SYLMAR, CA 91342 (562)345-3136	\$5,274,465 \$5,001,975 \$0	01/01/20 04/22/20 01/24/22 03/23/22	100% 100% COMPLETED
20.20 201130							
07-LA-105-6.6/8 07-297404 ACHS-IMGX-(371)9 --()		IN LOS ANGELES COUNTY AT I-105/I-110 INTERCHANGE INSTALL SAFETY LIGHTING AT	ALDRIDGE ELECTRIC, INC. 844 EAST ROCKLAND ROAD LIBERTYVILLE IL 60048 (847)247-5274	OREGEL, MARTIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$3,138,250 \$3,106,544 \$0	11/15/16 01/11/17 04/28/22 04/20/22	50% 99% COMPLETED
HBI							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-7.8/10.3 07-317404 ACIM- 105-(021)E --()		IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES AND AT WILLOWBROOK FROM MAIN STREET UNDERCROSSING TO MONA BOULEVARD	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	HERRERA, EDGAR 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA. 90220 (310)609-0364	\$2,395,677 \$2,095,424 \$6,030	10/17/19 11/12/19 05/15/24	0% 0% PLANT EST SATIS
HA42		SLOPE STABILIZATION AND STORM WATER					
07-LA-105-13.6/14.1 07-1XW504		LA-105, PM R13.6 TO R14.1 AND TO REPAIR DAMAGES TO THE STATE HIGHWAY SYSTEM (SHS) TO BRIDGE STRUCTURES,SLOPES, ELECTRICAL	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE ST RIVERSIDE, CA 92509	FERRER, JOSE 11229 SOUTH WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$6,485,000 \$0 \$0	02/25/22 04/14/22 01/27/23	0% 0% 0%
20.20 201130							
07-LA-105-14.6/16.4 07-328604		IN LOS ANGELES COUNTY ON I-105, PARAMOUNT BLVD OC BRIDGE # 53-2425 AND ARDIS AVE OC BRIDGE # 53-2572 REMOVE AND INSTALL A NEW TYPE OF	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	FREMPONG, SAM 13230 FIRESTONE BLVD A SANTA FE SPRINGS, CA 90670 (562)345-9901	\$585,992 \$558,607 \$0	06/14/21 06/23/21 01/31/22	100% 95%
07-LA-105-20.0/2.2 07-1XH104		IN CITY OF LA 3 TUNNELS E105-S405, E105- N405,& W105-S405, TO REPAIR & REPLACE BROKEN/DAMAGED FIRE DETECTION SYSTEMS DIR'S EMERGEN REPAIR FIRE DETECTION SYSTEM IN TUNNELS	CROSTOWN ELECTRICAL & DATA INC 5454 DIAZ STREET IRVINDALE, CA 91706	YAZDANI, FRED 13171 TELFAIR AVENUE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$5,299,913 \$4,769,344 \$0	09/04/18 09/24/18 03/22/22 03/23/22	100% 100% COMPLETED
20.20 201130							
07-LA-105-/12.9 07-4W9304		IN LA CO ON ROUTE 105 ON PM 0.0 / PM 12.9 CORRIDOR RAMPS - DIG OUTS / SLURRY	CALMEX ENGINEERING, INC. 2764 S. VISTA AVE BLOOMINGTON CA 92316 (909)546-1311	FERRER, JOSE 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$3,892,568 \$3,583,153 \$926	06/25/21 07/15/21 05/22/22	91% 92%
HM1							
07-LA-110-.7/8.8 07-335004		IN THE CITIES OF LOS ANGELES, WILMINGTON, AND CARSON, FROM GAFFEY STREET TO ROUTE 405; ALSO ON ROUTE 210 (PM R0.0/R35.8), ROUTE 60 INSTALL DETECTION SYSTEM	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR; VISTA CA 92081 (619)460-6060	PHAM, RYAN 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (213)793-7193	\$675,650 \$0 \$0	07/22/21 08/10/21 03/30/23	0% 0%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-.7/26.1 07-312004 HSNH-X037-(218)E --()		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS	TEICHERT ENERGY & UTILITIES GROUP, INC. 3500 AMERICAN RIVER DRIVE; SACRAMENTO CA 95864 (909)536-3150	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS CA 90760 (562)345-3144	\$28,565,932 \$16,851,069 \$275,114	02/10/20 03/03/20 10/18/22	74% 59%
07-LA-110-3.8/5.6 07-276104 ACIM-110-(846)E --()		IN LOS ANGELES AND CARSON AT VARIOUS LOCATIONS, FROM WEST M ST TO 0.1 MILE NORTH OF SEPULVEDA BLVD OC	VARIOUS POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	GALLARDO, SAM 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$1,501,226 \$1,445,473 \$85,861	10/23/19 11/12/19 05/13/22	96% 93% SUSPENDED
07-LA-110-3.9/5.9 07-336504 ACIM-1101-(849)E --()		IN AND NEAR CARSON, FROM WEST ANAHEIM STREET TO E 228TH STREET ROUTE 110/1 SEPARATION TO 0.4 MILE NORTH OF SEPULVEDA BLVD UC	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ; ORANGE CA 92867 (714)769-7025	WAYNE LUI 933 N. BATAVIA ST. ; ORANGE CA 92867 (714)769-7025	\$1,263,988 \$0 \$0	03/08/22 03/29/22	0% 0%
07-LA-110-5.4/16.9 07-4W7404		IN LOS ANGELES COUNTY ON ROUTE 110 CLEAN AND LINE CULVERTS	JABRE CONTRACTING INC. 1813 MANZANITA LANE; MANHATTAN BEACH CA 90266 (310)720-0277	MARTINEZ, FRANCISCO 13230 FIRESTONE BLVD., STE A2 SANTA FE SPRINGS, CA 90670 (562)345-9894	\$508,900 \$494,801 \$0	05/25/21 06/18/21 01/21/22 03/23/22	100% 100% COMPLETED
07-LA-110-6.8/19.5 07-4W7804		07-110- PM 6.8/19.5 APPLY DECK METHACRYLATE, REPLACE	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ; ORANGE CA 92867 (714)769-7025	HERRERA, EDGAR 18730 S. WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$2,169,981 \$0 \$0	04/26/21 05/20/21 10/07/22	0% 0% SUSPENDED
07-LA-110-13.4/23.1 07-238304 HSIM-110-(848)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM 120TH STREET OVERCROSSING TO 3RD STREET OVERCROSSING	IBARRA GENERAL ENGINEERING INC 4325 TYROLITE ST; RIVERSIDE CA 92509 (909)342-8447	INCCHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)337-8252	\$3,558,660 \$3,506,545 \$2,680	10/22/19 12/13/19 05/10/22	0% 0% PLANT EST
07-LA-110-13.4/23.1 07-238304 HSIM-110-(848)E --()		STORM WATER MITIGATION FOR LA RIVER					SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-20.5/20.7 07-1XV304		N/B LA 110 OFFRAMP TO ADAMS BLVD TO ADAMS OC & ADJACEN AREAS TO CLEANUP, MITIGATE HOMELESS ENCAMPMENT, STORAGE&LANDSCAPE/ELECDIR'S	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR CA 92595	MINOVI, SEPAND 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (909)322-4628	\$4,975,000 \$2,177,743 \$0	06/04/21 06/17/21 03/21/22 04/21/22	97% 44%
20.20 201130		REPAIR/REPLACE LANDSCAPE, FENCING&ELECTRICL					
07-LA-110-22.8/22.8 07-322304		IN THE CITY OF LOS ANGELES, AT THE 5TH STREET OVERCROSSING NO. 53-0685 AND 6TH STREET OVERCROSSING NO. 53-0746. BRIDGE RAIL UPGRADE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	HERRERA, EDGAR 18730 S WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$3,559,639 \$1,200,870 \$345,340	10/04/21 10/22/21 12/15/22	32% 34%
HA21							
07-LA-110-24.0/30.4 07-2975U4 HNHG-P110-(019)E --()		IN LA COUNTY IN LOS ANGELES AND SOUTH PASADENA FROM COLLEGE STREET OVERCROSSING TO GRAND AVENUE OVERCR OSSING INSTALL CONCRETE BARRIER, LIGHTING,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	MINOVI, SEPAND 9020 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$7,144,059 \$5,813,782 \$2,999	03/23/18 04/17/18 06/30/22	87% 79%
HB1							
07-LA-110-210.0/21 07-1XS604		IN LA COUNTY OVER RT 110 21ST STREET POC BRIDGE #53-0856 TO DEMOLISH DAMAGED OVER CROSSING & REPAIR R/W FENCING & LANDSCAPE DIR'S DEMOLISH POC & REPAIR R/W FENCING	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA, CA 92335	HERRERA, EDGAR 18730 S. WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$960,000 \$0 \$0	06/21/21 07/09/21 07/30/22	0% 0%
20.20 201110							
07-LA-110-/31.9 07-329804 ACNH-P110-(023)E --()		IN LOS ANGELES COUNTY, IN VARIOUS CITIES, FROM 9TH STREET/GAFFEY STREET TO END OF FREEWAY OVERHEAD GUIDE SIGNS & LIGHTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	HERRERA, EDGAR 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$3,621,758 \$247,190 \$161,475	12/13/21 01/06/22 04/07/22	20% 7%
HA22							
07-LA-118-1.5/10.2 07-325304 ACNH-P118-(068)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF 118/27 SEPARATION TO 0.2 MILE EAST OF SEPULVEDA BLVD UNDERCROSSI STORMWATER MITIGATION	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	LAO, ARTURO 9225 CRANFORD AVE PACOIMA, CA 91331 (213)718-8036	\$3,122,616 \$0 \$0	12/27/21 02/10/22 03/26/24	0% 0%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-118-11.3/12.8 07-1XS704		LA COUNTY W/B&E/B 118 @LAUREL CNY BL&N/B 5@PENROSE TO RECONSTRUCT/STABILIZE ENBANKMENTSLOPES,FENCES,RSP,DS,HAZ WASTE REMOVAL GRADIR'	ORTIZ ENTERPRISES INC 6 CUSHING STE 200 IRVINE, CA 92618	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD AVE PACOIMA, CA 91331 (818)262-8853	\$9,727,030 \$4,708,788 \$0	12/01/20 02/03/21 06/30/22	96% 59%
20.20 201130		REPAIR DAMAGE DUE TO HOMELESS ENCAMPMENT					
07-LA-118-57.0/5.8 07-1XP904		IN LA COUNTY W/B LA-118 RESEDA BLVD OFFRMP TO REPAIR DEPRESSED PAVEMENT AND REPAIR FAILED DRAINAGE SYSTEM & EMBANKMENTS DIR'S EMERG REPAIR FAILED DRAINAGE SYSTEM	ORNELAS CONSTRUCTION, INC 1024 N MACLAY AVENUE SUITE J SAN FERNANDO, CA 91340	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,935,000 \$91,142 \$0	08/03/20 09/01/20 06/30/22	2% 5%
20.20 201130							
07-LA-134-2.6/4.8 07-311604 ACNH-P134-(041)E --() HA42		IN LOS ANGELES COUNTY IN BURBANK & LOS ANGELES FROM BOB HOPE DRIVE UNDERCROSSING TO VICTORIA BOULEVARD /RIVERSIDE DRIVE OVERCROSS STABILIZE SOIL AND EROSION CONTROL	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	AYALA VANEGAS, DAVID 601 S GLENOAKS BLVD STE 310 BURBANK, CA 91502 (213)793-7238	\$1,262,245 \$1,115,562 \$2,520	07/29/20 08/20/20 12/05/24	0% 0% PLANT EST SATIS
07-LA-134-/13.3 07-311704 HSNH-P134-(040)E --() HA22		IN LOS ANGELES COUNTY IN LOS ANGELES, BURBANK, GLENDALE AND PASADENA FROM ROUTE 101/134 SEPARATION TO JUNCTION OF ROUTE 210/710 PAVEMENT PRESERVATION	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	AYALA VANEGAS, DAVID 601 S GLENOAKS BLVD STE 310 BURBANK CA 91502 (213)793-7238	\$39,256,006 \$17,783,853 \$869,204	04/16/20 05/08/20 05/25/23	55% 44%
07-LA-138-55.2/56.3 07-286204 STPL-6207-(063)E --() HE13		IN LOS ANGELES COUNTY, AT LITTLEROCK, FROM 87TH STREET EAST TO 0.2 MILE EAST OF 96TH STREET EAST WIDEN CONVENTIONAL HIGHWAY (SEG 6)	GRANITE CONSTRUCTION COMPANY 213 E COLUMBIA WAY LANCASTER CA 93535 (661)726-4447	TIEU, FRED 39115 TRADE CTR DR SUITE 210 PALMDALE CA 93551 (213)792-4663	\$9,997,643 \$10,046,020 \$0	03/14/19 04/05/19 08/24/23	65% 96%
07-LA-138-59.1/60.2 07-4V3604 HA42		IN LA COUNTY IN PEARBLOSSOM FROM 121ST STREET EAST TO LONGVIEW RD LA-138 DRAINAGE	WESTCOAST PUBLIC WORK, INC. 20058 VENTURA BLVD., #318; WOODLAND HILLS CA 91364 (888)646-6411	SHIH, JAMES	\$792,400 \$269,715 \$192,225	11/23/21 12/21/21 09/02/22	67% 34%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-138-/36.9 07-310404 ACNH-P138-(062)E --()		IN LOS ANGELES ON ROUTE 138 FROM FROM C. A. RASMUSSEN, INC. I-5 (GORMAN POST ROAD) TO JUNCTION OF 28548 LIVINGSTON AVENUE; SR-138/14 PAVEMENT PRESERVATION	VALENCIA CA 91355 (661)367-9040	TIEU, FRED 39115 TRADE CTR DR PALMDALE CA 93551 (661)273-3001	\$17,390,691 \$18,509,982 \$20,610	10/17/19 11/04/19 06/14/22	74% 98%
HA22							
07-LA-210-13.0/1.3 07-1XY104		IN LOS ANGELES COUNTY WESTBOUND RTE 210 REPAIR SINKHOLE AND SLOPE WASHOUT & RESTORDAMAGED CALLBOX INCL GUARD RAIL&SOLAR PANLDIR'S REPAIR DAMAGE DUE TO SINKHOLE	FLATIRON WEST, INC. 14726 RAMONA AVE STE 300 CHINO, CA 91710	SALMAN, RIDWAN 25061 WEST AVE STANFORD STE 70 VALENCIA, CA 91355 (213)505-0610	\$485,000 \$0 \$0	02/02/22 04/01/22 07/14/22	0% 0%
20.20 201130							
07-LA-210-15.6/18.5 07-330704 ACIM-210 -(853)E --()		IN LOS ANGELES COUNTY IN GLENDALE AND LA CANADA FLINTRIDGE FROM LOWELL AVENUE UNDERCROSSING TO WALTONIA DRIVE UNDERCROSSING TO RESTORE EXISTING IRRIGATION	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$3,258,060 \$1,199,058 \$353,218	09/09/21 10/01/21 12/13/22	35% 37%
HA25							
07-LA-210-33.6/36.5 07-301704 ACNH-X037-(227) --()		ON RTE 210 FROM 0.1 MILE WEST OF SOUTH MAGNOLIA AVE UC TO 0.1 MILE EAST OF RTE 210/605 SEP AND RTE 605 FROM 0.1 MILE SOUTH TO 0.2 STABILIZE SOIL AND EROSION CONTROL.	GRIFFITH COMPANY 3050 EAST BIRCH STREET; BREA CA 92821 (714)984-5500	RODRIGUEZ, MIGUEL 3212 ROSEMEAD BLVD #100 EL MONTE, CA 91731 (626)572-6732	\$3,081,915 \$0 \$0	03/22/22 04/20/22	0% 0%
HA42							
07-LA-210-35.9/52.1 07-0W1104		IN LOS ANGELES COUNTY FROM HIGHLAND AVENUE UNDERCROSSING IN DUARTE TO SAN ANTONIO WASH BRIDGE IN CLAREMONT DIGOUTS, SLURRY SEAL, COLDPLANE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD,STE100 EL MONTE, CA 91731 (626)572-6732	\$7,501,856 \$0 \$0	04/04/22 04/26/22 12/30/22	0% 0%
HM1							
07-LA-210-36.7/37.1 07-325204		IN IRWINDALE, ON THE SAN GABRIEL RIVER BRIDGE NO. 53-1867 HINGE AND DIAPHRAGM REPAIRS	FLATIRON WEST 14726 RAMONA AVE STE 300 CHINO CA 91710 (909)597-8413	IZADPANAH, MOE 3212 ROSEMEAD BLVD SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$16,925,866 \$0 \$0	02/15/22 03/08/22	0% 0%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
07-LA-210-38.6/38.9 07-309304		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS SEISMIC RETROFIT	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	IZADPANAH, MOE 3212 ROSEMMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$6,089,713 \$5,981,508 \$0	03/18/20 04/30/20 04/15/22	100% 96% OVER RUN
HA21							
07-LA-210-44.7/52.1 07-328504 ACNH-P210-(017)E --()		IN SAN DIMAS, LA VERNE, AND CLAREMONT, FROM AMELIA AVENUE TO 0.4 MILE EAST OF MONTE VISTA AVENUE. CONSTRUCT STORMWATER TREATMENT BEST	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	HAILU, MESFIN (626)337-6345	\$2,694,762 \$0 \$0	04/01/22 04/26/22	0% 0%
HA42							
07-LA-210-/9.7 07-3096U4		IN LOS ANGELES COUNTY IN LOS ANGELES FROM INTERSTATE 5 TO WHEATLAND AVENUE UNDERCROSSING PAVEMENT REHABILITATION	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DR. #400 SAN DIEGO CA 92131 (760)916-9100	SALMAN, RIDWAN 25061 W AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$139,145,874 \$89,842,939 \$4,347,094	04/03/20 05/08/20 10/24/24	41% 65%
07-LA-213-2.2/2.2 07-4V0204		IN SAN PEDRO, RTE 213 (WESTERN AVE) AT CRESTWOOD STREET TRAFFIC SIGNAL IMPROVEMENT	CROSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	ALONZO, BERNARD 13230 FIRESTONE BLVD STE E2-F2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$503,887 \$130 \$0	06/19/20 07/10/20 09/19/22	0% 0% SUSPENDED
07-LA-213-3.9/3.9 07-253104		IN LOS ANGELES COUNTY IN LOS ANGELES AND RANCHO PALOS VERDES AT 0.1 MILE SOUTH OF PENINSULA VERDE DRIVE REPLACE/REPAIR DAMAGED STORM DRAIN	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	HERRERA, EDGAR 18730 S WILMINGTON AVE STE103 RANCHO DOMINGUEZ, CA 90220 (310)345-6267	\$963,564 \$0 \$0	10/25/21 11/24/21 11/04/22	0% 0% SUSPENDED
HA22							
07-LA-213-6.2/6.2 07-4V1404		INTERSECTION OF WESTERN AVE (SR-213) AND 242ND PLACE IN THE CITY OF LA INSTALL TRAFFIC SIGNAL AND ADA	CROSTOWN ELECTRICAL AND DATA, INC. 5454 DIAZ STREET; IRWINDALE CA 91706 (626)813-6693	TURAY, SULAIMAN 13230 FIRESTONE BLVD.,STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3134	\$623,377 \$0 \$0	03/18/21 04/08/21 07/12/22	0% 0% SUSPENDED
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-213-/8 07-306604 HSST-P213-(007)E --()		IN THE CITIES OF RANCHO PALOS VERDES, LOMITA AND LOS ANGELES, FROM W 25TH STREET TO W CARSON STREET AT VARIOUS LOCATIONS. UPGRADE CURB RAMPS, SIDEWALKS AND	KDC INC., DBA DYNALECTRIC 4462 CORPORATE CENTER DR.; LOS ALAMITOS CA 90720 (714)828-7000	ROBILLOS, RAMON 13230 FIRESTONE BLVD UNIT A SANTA FE SPRINGS CA 90670 (562)345-9901	\$3,032,172 \$2,995,028 \$348,994	12/11/19 01/07/20 05/31/22	98% 96%
HB71							
07-LA-405-.8/47.7 07-4W5104		IN LOS ANGELES COUNTY FROM 0.2 MILE WEST OF STEARNS AVENUE UNDERCROSSING TO RINALDI STREET UNDERCROSSING REPAIR AC OVERLAY, REPLACE JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	GALLARDO, SAM 18730 S. WILMINGTON AVE., #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$2,079,304 \$17,325 \$0	06/02/21 06/22/21 10/13/22	40% 1% SUSPENDED
HM4							
07-LA-405-7.2/15.9 07-1XU904		IN LA COUNTY AT 6 MAINTENANCE STATIONS UPGRADE&INSTALL SECURITY SYSTEMS INCLUDINGFENCES, GATES & SENSORS DIR'S EMERGENCY FORCE AC UPGRADE/INSTALL SECURITY SYSTEMS	1ST CALIFORNIA CONSTRUCTION INC PO BOX 70316 PASADENA, CA 91117	TON, THANG 18000 STUDEBAKER RD #360 CERRITOS, CA 90703 (562)916-7962	\$1,385,000 \$1,375,552 \$0	04/19/21 05/19/21 02/23/22	97% 99%
20.20 201130							
07-LA-405-11.9/13.2 07-289104		REHABILITATE AND UPGRADE EXISTING CARSON COMMERCIAL VEHICLE ENFORCEMENT FACILITY (CVEF) ON SOUTHBOUND LA-405, FROM DEL AMO BOULEV	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA, CA 92335 (909)356-8880	GALLARDO, SAM 18730 S WILMINGTON AVE, STE103 RANCHO DOMINGUEZ CA 90220 (310)609-0266	\$7,688,975 \$7,623,577 \$0	01/09/19 01/30/19 07/26/22	76% 98% SUSPENDED
HA42		RECONSTRUCT ABANDONED TRUCK WEIGHT					
07-LA-405-13.8/39.7 07-4W1004		IN LOS ANGELES COUNTY ON ROUTE 405 FROM SEPULVEDA BL UC TO BEL AIR RD UC, RTE 10 FR BUDLONG AV UC TO WB RTE 10/RTE 405 CONNECTOR,R PLACE POLYESTER CONCRETE,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR WEST IRVINE CA 92606 (949)252-0441	LEON, DAN 12975 W CULVER BLVD LOS ANGELES CA 90066 (562)572-5852	\$1,775,492 \$1,831,497 \$0	06/17/19 07/05/19 06/12/22	64% 95%
HM3							
07-LA-405-14.3/15.8 07-293604 ACIM-405 -(999)E --()		IN LOS ANGELES COUNTY, IN TORRANCE, FROM WESTERN AVENUE UNDERCROSSING TO 182ND STREET UNDERCROSSING INTERCHANGE IMPROVEMENTS AND NEW	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	GALLARDO, SAM 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$42,358,504 \$12,835,702 \$389,163	05/26/21 06/16/21 10/15/24	21% 30%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-20.5/28 07-4V1704		IN LOS ANGELES COUNTY FROM 0.2 MILE NORTH OF EL SEGUNDO BOULEVARD UNDECROSSING TO VENICE BOULEVARD SEPARATION PCC GRINDING, SLAB REPLACEMENT, AND	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	GALLARDO, SAMUEL 18730 WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0266	\$777,000 \$751,682 \$0	04/27/21 05/19/21 05/03/22	91% 95%
HA22							
07-LA-405-40.1/48.1 07-320204 ACIM-4053-(001) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 MILE SOUTH OF BURBANK BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF RINALDI STREET UN STORM WATER SOURCE CONTROL	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD; SYLMAR CA 91342 (818)364-9188	VENKATARAMAN, KALYANAKRISHNAN 9225 CRANFORD AVE. PACOIMA, CA 91331 (818)262-8853	\$2,828,911 \$0 \$0	01/31/22 03/10/22	0% 0%
HA42							
07-LA-405-/29.5 07-1XV004		LA&VEN 4 MAINTENANCE STATIONS ENHANCE THEFT DETERRENCE, FENCING & ELECTRIC GATESIMPROVE SECURITY/ALARM SYSTEMS DIR'S EMERGENCY FOR UPGRAGE&INSTALL SECURITY SYSTEM, FENCING	QUALITY FENCE CO INC 14929 GARFIELD AVENUE PARAMOUNT, CA 90723	SHIN, FRANK 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)213-3136	\$785,000 \$767,414 \$0	04/22/21 05/07/21 07/15/22	100% 97% OVER RUN
20.20 201130							
07-LA-605-/26 07-311904 HSNH-X037-(214)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE TRANSPORTATION MGMT SYSTEM	CROSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ ST.; IRWINDALE CA 91706 (626)813-6693	ALONZO, BERNARD 13230 FIRESTONE BLVD., STE E2 SANTA FE SPRINGS, CA. 90670 (562)345-3145	\$7,027,900 \$4,223,766 \$276,348	10/22/19 11/14/19 11/28/22	56% 60%
HB4N							
07-LA-710-23.3/25.6 07-304404 ACNH-X037-(210)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AND MONTEREY PARK ON ROUTE 60 FROM EASTERN AV OC TO MEDNICK AV OC AND RTE 710 FROM OLYMPIC B STABILIZE SOIL AND EROSION CONTROL	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	HAILU, MESFIN 1201 BALDWIN PARK BLVD BALDWIN PARK CA 91706 (213)453-7555	\$3,507,589 \$3,226,685 \$3,240	07/22/19 08/02/19 09/15/23	64% 88%
HA42							
07-LA-710-31.9/31.9 07-1XY504		LA COUNTY CITY OF PASADENA REPAIR FAILED DRAINAGE SYS, WSHD OUT SLOPEUNDERMINED SHOULDER AND/OR ROADWAY DIR'S EMERGENCY FORCE ACCO REPAIR FAILED DRAINAGE SYS, RESTORE SLOPE	SGV ENTERPRISES INC 615 LAS TUNAS DR. SUITE J ARCADIA, CA 91007	SHALVIRI, ALI 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	\$985,000 \$0 \$0	02/11/22 03/09/22 07/01/22	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5953-/0 07-342404		IN LOS ANGELES COUNTY, IN THE CITY OF LOS ANGELES, AT THE STATE OF CALIFORNIA DEPARTMENT OF TRANSPORTATION DISTRICT 7 OFFICE BUIL HELIPAD RECODING AND ROOF	BEST CONTRACTING SERVICES, INC. 19027 S. HAMILTON AVENUE GARDENA CA 90248 (310)328-6969	IZADPANAH, MOE 3212 ROSEMEAD BLVD. EL MONTE, CA 91731 (818)338-7183	\$2,186,661 \$544,943 \$537,465	09/03/21 10/19/21 07/15/22	51% 25%
HA13							
07-VEN-1-4.0/4.2 07-318204		IN VENTURA COUNTY, SOUTH OF POINT MUGU STATE PARK AND SYCAMORE CANYON ROAD CONSTRUCT SECANT WALLS, SLOPE	FLATIRON-DRILL TECH A JOINT VENTURE 16470 WEST BERNARDO DR #120 SAN DIEGO CA 92127 (909)597-8413	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD., #102 THOUSAND OKS, CA 91320 (213)808-7976	\$43,777,819 \$11,910,346 \$1,087,890	09/15/21 09/17/21 12/31/23	25% 27%
HA23							
07-VEN-23-3.3/11.5 07-302504 HSST-P023-(041)E --()		IN VENTURA COUNTY, FROM US-101 TO STATE ROUTE 118 PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE RD, STE 200 WESTLAKE VILLAGE CA 91361 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	SOLAIMAN TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$66,109,308 \$59,967,843 \$1,395,178	02/06/20 03/02/20 07/07/25	89% 85%
HA22							
07-VEN-33-7.6/7.6 07-291304		IN VENTURA COUNTY, NEAR CASITAS SPRINGS, AT SAN ANTONIO CREEK BRIDGE STRUCTURE REHABILITATION AND	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (213)808-7976	\$5,024,991 \$99,025 \$0	06/18/21 06/30/21 12/30/24	5% 2%
HA21							
07-VEN-33-15.7/15.8 07-305204 ST-47C8-(004)E --()		IN VEN ALONG NB LN @ VICINITY OF PM 15.7 OF PM 15.7 REPAIR SLOPE FAILURE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$9,213,348 \$9,367,192 \$3,564	11/28/16 12/21/16 08/23/22	92% 100%
HA23							
07-VEN-33-22.1/22.1 07-1XM404		IN VENTURA COUNTY CITY OF OJAI N/B SR-33TOREPAIR CRACKS ON AC PAVEMNT,REPAIR SHOULDRCONSTRUCT TIEBACK WALL,HYDROSEEDING&REPAIRDIR' WINTER STORM DAMAGE REPAIR	CASE PACIFIC COMPANY 2121 ARDMORE ROAD PASO ROBLES, CA 93446	SOLAIMAN TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$7,468,349 \$6,728,203 \$0	06/21/19 06/28/19 03/21/22 04/01/22	100% 100% COMPLETED
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-7.9/38.9 07-4W8004		IN VENTURA COUNTY ON ROUTE 101 APPLY DECK METHACRYLATE, REPLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)857-7070	\$2,835,904 \$2,395,600 \$103,465	05/21/21 06/16/21 06/10/22	74% 84%
HM3							
07-VEN-101-8.9/11.5 07-4W2704		IN VENTURA CO, IN THOUSAND OAKS AND CAMARILLO, FROM 1.1 MILE WEST OF WENDY DR TO ARROYO CONEJO CREEK BR PLACE RHMA-G BWC-G GAP GRADED	GRANITE CONSTRUCTION COMPANY 213 E COLUMBIA WAY; LANCASTER CA 93535 (661)726-4447	RILEY, JAMES 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (213)507-7938	\$2,798,917 \$2,706,262 \$0	04/22/19 05/13/19 06/30/22	55% 97%
HM1							
07-VEN-101-9.1/9.1 07-4W9104		07-VEN 101 PM 9.09 AND VARIOUS ROUTES LINE AND REPAIR CULVERTS	JABRE CONTRACTING INC. 1813 MANZANITA LANE; MANHATTAN BEACH CA 90266 (310)720-0277	SHOHET, HOUSHANG 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$772,168 \$469,018 \$0	04/29/21 06/14/21 06/01/22	22% 59%
HM2							
07-VEN-101-27.5/31 07-311304 HSNH-Q101-(358)E --()		IN VENTURA COUNTY ON ROUTE 101 FROM 0.8 MILE SOUTH OF SEAWARD AVE TO 0.4 MILE WEST OF ROUTE 33/101 SEP AND ON RTE 33 FROM RTE 101/ STORMWATER SOURCE CONTROL	LANDSCAPE SUPPORT SERVICES 15260 VENTURA BLVD STE 1150 SHERMAN OAKS CA 91403 (818)475-0680	SHAKERI, SAEID 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)507-7938	\$1,999,419 \$1,841,580 \$10,804	10/09/19 11/04/19 09/20/23	57% 91%
HA42							
07-VEN-101-36.3/40.6 07-302404 BINH-Q101-(385)E --()		IN VEN FROM 0.4 MILE SOUTH OF PADRE JUAN CANYON OC TO 0.3 MILE NORTH OF PUNTA GORDA PEDESTRIAN UC PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1032	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS CA 91320 (818)974-8391	\$33,526,783 \$7,818,512 \$1,337,408	11/17/20 12/24/20 04/15/23	44% 23%
HA22							
07-VEN-118-.5/32.4 07-4W5004		IN VENTURA AND LOS ANGELES COUNTIES AT VARIOUS LOCATIONS APPLY METHACRYLATE ON DECK, REPAIR	J. FRANCIS COMPANY 16197 KRAMERIA AVE RIVERSIDE CA 92504 (951)776-9100	SHOHET, HOUSHANG 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$1,019,790 \$887,224 \$83,943	05/27/21 06/18/21 05/05/22	70% 89%
HM4							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-126-10.2/12.7 07-311504 HSNH-P126-(058)E --()		IN SANTA PAULA FR 0.2M WO PECK RD TO SANTA PAULA CREEK STORMWATER SOURCE CONTROL	WESTCOAST PUBLIC WORKS INC 20058 VENTURA BLVD, #318; WOODLAND HILLS CA 91364 (818)256-9401	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,928,293 \$1,782,996 \$1,500	09/24/19 10/29/19 11/30/23	57% 92%
HA42							
07-VEN-126-13.2/34.6 07-0W0304 HM1		ADDING CLASS II BIKE LANES AND CLASS IV PROTECTED BIKEWAYS. SLURRY SEAL DIG OUTS. SHOULDERS. SIDE STREET IMPROVEMENT / UPDATE CROS ADDING CLASS II BIKE LANES AND	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE; VALENCIA CA 91355 (661)367-9040	SHOHET, HOUSHANG 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)857-7072	\$1,756,712 \$51,520 \$50,320	05/21/21 06/14/21 12/31/22	21% 3%
07-VEN-126-13.6/34.6 07-301404 ACNH- 126-(055)E --()		IN VEN FR HAUN CRK BRIDGE / CNTY LN SLAB REPLACE & CP OL AC	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111 (805)964-9951	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$20,012,016 \$19,448,222 \$0	01/11/18 02/02/18 12/31/22	100% 98% OVER RUN
HA22							
07-VEN-126-/13.6 07-302204 ACNH-P126-(056)E --()		IN VENTURA COUNTY ON VEN 126 FROM ROUTE 101 TO HAUN CREEK BRIDGE PAVEMENT REHAB	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$13,559,531 \$12,289,965 \$0	01/24/18 02/21/18 06/30/22	100% 100%
HA22							

Totals: Authorized Final Amt: \$2,384,110,018 Completed to Date: \$1,763,843,679 Work This Month: \$29,541,300

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-0-/0 08-1M7204		IN RIVERSIDE AND SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS DIR'S ORDER EMERGENCY F.A. INSTALL ENHANCEMENTS BOND PREMIUM	CHRISP COMPANY 43650 OSGOOD ROAD FREMONT, CA 94539	TRAN, KEN 850 S. VIA LATA STE 104 COLTON, CA 92324 (909)844-3312	\$1,285,000 \$0 \$0	12/20/21 03/02/22 12/31/22	0% 0%
20.20 201130							
08-RIV-10-6.7/25.1 08-1C38U4 ACIM- 010-(110)E --()		IN BEAUMONT & BANNING FROM JCT 10/60 SEP TO JCT 10/111 SEP PAVEMENT REPLACEMENT LANES 3 & 4 &	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA STE 200; SAN DIEGO CA 92126 (858)536-3100	LENART, ELVIRA 850 VIA LATA SUITE 104 COLTON, CA 92324 (951)232-8949	\$187,202,919 \$137,207,715 \$3,201,223	11/26/19 12/16/19 12/29/22	74% 73%
08-RIV-10-60.7/74.3 08-1C0814		RIVERSIDE COUNTY IN COACHELLA AND AT CACTUS CITY FROM 1.8 MILES EAST OF DILLON ROAD UNDERCROSSING TO 0.5 MILES WEST OF EAST CACTUS PAVEMENT REHAB	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)363-100	NGUYEN, IRVIN 73800 DINAH SHORE DR, STE 104 PALM DESERT, CA 92211 (951)453-8943	\$188,655,000 \$6,037,550 \$6,037,550	03/28/22 03/28/22 08/11/25	1% 3%
08-RIV-10-104.9/134.2 08-1C0824 BLIM-010 -(112)E --()		NEAR BLYTHE, FROM SR 10/177 SEP TO NEAR BLYTHE, FROM SR 10/177 SEP TO 1.05 MI W/O WILEY'S WELL RD OC REHABILITATE MAINLINE PAVEMENT,	FISHER SAND & GRAVEL CO. 1302 W. DRIVERS WAY; TEMPE AZ 85284 (480)730-1033	DAVIS, DARCY 134 EAST HOBSON WAY BLYTHE, CA 92225 (951)453-8943	\$259,198,815 \$60,727,421 \$10,355,770	03/24/21 04/15/21 03/06/22	19% 23%
08-RIV-10-/0 08-1L4904		NEAR YUCAIPA AT WILDWOOD REST AREA, NEAR BANNING AT WHITEWATER REST COACHELLA AT CACTUS CITY REST AREA; ALSO RIV-010-R134.8/ INSTALL DYNAMIC TRUCK PARKING SIGNS	ALFARO COMMUNICATIONS NEAR CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)906-9916	\$2,016,150 \$1,654,334 \$67,304	06/18/21 08/05/21 04/29/22	99% 82%
08-RIV-15-8.2/23.9 08-1L6804		IN RIVERSIDE COUNTY IN AND NEAR CORONA AND MURIETTA ON RTE 91 FROM RTE 15/91 SEP TO 0.4 MI EAST OF TYLER ST AND ON RTE 15 FROM 1 SLAB REPLACEMENT ON MAIN LANES,	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	SOSTROM, DENISE 119 N MAPLE ST STE A CORONA, CA 92880 (951)232-7608	\$3,933,642 \$3,199,287 \$109,445	04/30/21 05/20/21 05/10/22	54% 76% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-28.9/0 08-1K5104		IN CORONA AT 0.1 MILE NORTH OF HORSETHEIF CANYON ROAD & IN MURRIETA AT 0.2 MILE NORTH OF MURRIETA HOT SPRINGS OVERCROSSING INVERT PAVE CULVERT	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	BERGEVIN, MIKE 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-3739	\$699,700 \$3,000 \$3,000	03/16/22 03/30/22 09/23/22	0% 0%
08-RIV-15-38.2/51.5 08-1F1434 ACIM-015 -(166)E --()		FROM 0.5 MI S/O ONTARIO AVE TO JCT RTE 60 SLAB REPLACEMENT	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950	CHINICHIAN, ALI 4334 LATHAM STREET STE 100 RIVERSIDE, CA 92501 (951)232-7346	\$23,159,894 \$17,407,140 \$239,948	12/04/20 12/22/20 12/14/22	54% 75%
08-RIV-15-/3.1 08-1F1414 ACIM-015 -(208)E --()		IN AND NEAR TEMECULA, IN RIV CO FROM SD CO LN TO NORTH OF TEMECULA RIVER BR & IN SD CO FR 0.1 MI S/O RIV CO LN TO RIV CO LN REPLACE TWO OUTSIDE LANES IN BOTH	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	BERGEVIN, MIKE 9225 STELLAR CT, SUITE B CORONA, CA 92883 (951)232-3739	\$29,102,754 \$27,358,069 \$46,573	01/02/20 01/30/20 04/15/22	100% 93% OVER RUN
08-RIV-62-6.7/9.2 08-1E8404 ACNH-P062-(046)E --()		COUNTIES IN AND NEAR YUCCA VALLEY AND IN TWENTYNINE PALMS FROM 0.2 MILE NORTH OF INDIAN CANYON DRIVE TO 0.6 MILE WEST OF UTAH TRAI MILL AND OVERLAY MAINLINE &	MATICH CORPORATION 1596 HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408 (909)382-7400	VU, KHOI 73800 DINAH SHORE DR STE 104 PALM DESERT, CA 92211 (951)232-6263	\$24,090,628 \$18,276,572 \$2,985,634	12/11/20 01/14/21 10/28/22	52% 75%
08-RIV-74-12.9/12.9 08-1L7304		IN LAKE ELSINORE FROM GRAND AVE TO COLLIER AVE INSTALL CHANGEABLE MESSAGE SIGN	YAKAR 689 EAST SAN BERNARDINO RD; COVINA CA 91703 (909)599-1612	FENG, PERCY 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-9010	\$368,897 \$304,883 \$26,460	06/03/21 06/23/21 05/19/22	55% 83%
08-RIV-74-13.2/34 08-1C6804		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS BRIDGE RAIL REPLACEMENT, REPLACE 1	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$5,749,856 \$5,228,407 \$298,026	12/29/20 01/19/21 05/06/22	26% 90%

HA21

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-36.9/43.6 08-1F5904 ACNH-P074-(070)E --()		IN THE CITY OF HEMET ON RTE 74 FR WARREN RD TO SOBOBA ST CONSTRUCT SIDEWALKS, CURB RAMPS,	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	NICK TRUONG 29995 TECHNOLOGY DR STE 104 MURRIETA, CA 92563 (951)830-6835	\$2,327,443 \$2,252,480 \$0	06/04/20 07/17/20 03/25/22 03/30/22	100% 100% OVER RUN
08-RIV-74-48.8/49.2 08-1J0204 ACST-2074-(072)E --()		NEAR HEMET FROM 0.7 MI E/O TO 1.1. MILE E/O BLACKBURN RD INSTALL HORIZONTAL DRAINAGE SYSTEM	DREAMBUILDER CONSTRUCTION CORPNICK TRUONG DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	NICK TRUONG 29995 TECHNOLOGY DR, UNIT 104 MURRIETA, CA 92563 (951)830-6835	\$1,635,061 \$889,544 \$285,270	08/11/21 09/08/21 05/10/22	80% 54%
08-RIV-74-805.0/82 08-1M6004		REPAIR FIRE DAMAGED ROADWAY DIR'S ORDER EMERGENCY F.A. REPAIR FIRE DAMAGED ROADWAY	SEMA CONSTRUCTION, INC. 42690 RIO NEDO, STE G TEMECULA, CA 92560 (303)627-2600	NICK TRUONG 29995 TECHNOLOGY DR STE 104 MURRIETA, CA 92563 (951)830-6835	\$885,000 \$185,999 \$0	06/30/21 08/10/21 05/31/22	100% 21% OVER RUN
20.20 201130							
08-RIV-74-/5.8 08-1C8504 HSST-S074-(071)E --()		NR LAKE ELSINORE, FROM ORANGE COUNTY LINE TO MONTE VISTA STREET WIDEN EXISTING LANES TO PROVIDE 12'	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	ABDALLA, OSAMA 9225 STELLAR CT, SUITE B CORONA, CA 92883 (951)830-9182	\$41,281,661 \$21,634,217 \$1,524,165	11/12/20 12/24/20 05/22/23	29% 52%
HB1							
08-RIV-79-25.6/26.4 08-1F6004		IN & NR HEMET AT VARIOUS LOCATIONS FR EAST FLORIDA AVE TO EAST MENLO AVE CONSTRUCT AND UPGRADE EXISTING	FR AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ; ORANGE CA 92867 (714)769-7025	BENSON, DAVID 937 SOUTH VIA LATA, STE 650/700 COLTON, CA 92324 (951)232-7519	\$1,755,809 \$1,665,940 \$145,507	11/12/20 12/09/20 06/02/22	83% 93%
08-RIV-91-1.0/20.3 08-1K7604		FROM W 91 - GREEN RIVER RD OFF-RAMP OH (BR #56 0865K) NEAR CORONA TO 14TH STREET WB OFF-RAMP (BR #56 0837K) IN RIVERSIDE METHACRYLATE BRIDGE DECKS, REPLACE	RV CONCRETE 605 E. COMMERCIAL ST. ; ANAHEIM CA 92801 (714)855-4201	SOSTROM, DENISE 119 N. MAPLE STREET STE A CORONA, CA 92880 (951)232-7608	\$1,456,773 \$1,361,709 \$0	04/13/21 04/27/21 03/30/22 03/30/22	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work % Message
08-RIV-215-41.4/0 08-1E1104		AT THE RIVERSIDE MAINTENANCE STATION AT 1091 EVERTON PLACE(L5725) UPGRADE ELECTRICAL, NATURAL GAS,	KANAAN CONSTRUCTION INC. 230 S. IRWINDALE AVE.; AZUSA CA 91702 (626)334-5775	BENSON, DAVID 937 S VIA LATA SUITE #650 COLTON, CA 92324 (951)232-6478	\$936,594 \$37,994 \$0	12/14/21 01/12/22 03/09/22 04/11/22	100% 100% COMPLETED
HM5							
08-SBD-2-/6.4 08-1L6604		IN SAN BERNARDINO COUNTY AT WRIGHTWOOD FROM LOS ANGELES COUNTY LINE TO ROUTE 138 COLD IN-PLACE RECYCLING, MILL AND	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY RD HESPERIA, CA 92345 (951)232-7793	\$4,157,004 \$4,171,470 \$0	05/06/21 06/14/21 04/06/22 03/28/22	88% 95% COMPLETED
08-SBD-10-16.0/20.1 08-1L3304 SNHG-X071-(074)E --()		IN & NEAR FONTANA, BLOOMINGTON & RIALTO ON I-10 FROM 0.3 MI E/O CYPRESS AVE OC TO 0.1 MI E/O RIVERSIDE AVE IC. ALSO IN & NEAR CHI INSTALL RETROREFLECTIVE MARKERS AND	STERND AHL ENTERPRISES INC. 11861 BRANFORD ST.; SUN VALLEY CA 91352 (818)834-8199	EHIRIM, DOMINIC 9540 CENTER AVENUE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$792,790 \$682,460 \$222,588	09/27/21 11/02/21 05/12/22	82% 86%
08-SBD-10-21.6/23.6 08-1F44U4		IN COLTON FROM 0.36 MI W/O RANCHO AVE OC TO WARM CREEK BRIDGE NSTALL GORE PAVING, PAVE UNDER	GRIFFITH COMPANY 3050 EAST BIRCH STREET BREA CA 92821 (714)984-5500	BENSON, DAVID 590 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,823,217 \$1,794,793 \$6,024	11/28/18 12/19/18 03/23/23	100% 95% OVER RUN
08-SBD-10-23.8/23.8 08-0Q9104 BLIM-010 -(267)E --()		IN COLTON AT SANTA ANA RIVER BRIDGE (BR #54-0292G, BR #54-0292 LT AND BR #54-0292 RT) BRIDGE REHABILITATION AND SEISMIC	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	CASTRO, ROBERTO 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (909)677-8786	\$15,259,470 \$15,244,139 \$1,441,341	01/30/19 03/04/19 05/03/22	100% 97%
HA21							
08-SBD-10-24.3/24.8 08-1L5904 SIMG-010 -(271)E --()		IN SAN BERNARDINO FROM TO 0.4 MILE W/O WATERMAN AVE UC TO 0.2 MILE N/O CONN OC INSTALL MIDWEST GUADRIL SYSTEM AND	INTERNATINAL LINE BUILDERS, INC. DBA ILB ELECTRIC 3955 TEMESCAL CANYON RD.; CORONA CA 92883 (951)963-3044	ASSAD, PETER 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8511	\$1,020,863 \$39,780 \$39,780	06/28/21 07/20/21 05/27/22	25% 4%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-29.4/39.2 08-384234		IN REDLANDS & YUCAIPA FR 0.1 MI E/O ALABAMA ST TO COUNTY LINE RD INSTALL TMS FIELD ELEMENTS	STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE; CHINO CA 91214 (909)591-0000	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)906-9916	\$6,014,186 \$5,333,533 \$0	10/30/19 11/22/19 05/31/22	100% 88%
HB4N							
08-SBD-10-/0 08-1L6904		ON ROUTE 10 NEAR THE CITY OF BLOOMINGTON FROM ROUTE 15 TO ROUTE 215 AND ON ROUTE 60 FRM 0.1 MILE EAST OF S RESERVOIR ST TO S EUCL INDIVIDUAL SLAB REPLACEMENT WITH	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVE SACRAMENTO CA 95838 (916)283-9950	CEHIRIM, DOMINIC 9540 CENTER AVE RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$2,246,194 \$1,859,707 \$0	05/06/21 05/20/21 04/26/22	13% 91%
HM1							
08-SBD-15-1.0/28.6 08-1K7704		ON ROUTE 15 FROM ONTARIO AT JURUPA STREET OC (BR #54 0971) TO HESPERIA AT OAK HILL ROAD OC (BR #54 1176) AND ON ROUTE 215 IN SAN B POLYESTER OVERLAY, METHACRYLATE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	NGUYEN, VU 9540 CENTER AVE RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$3,418,903 \$1,298,237 \$751,810	04/07/21 04/30/21 06/14/22	71% 38%
08-SBD-15-16.1/169.4 08-1K1904		IN SBD CO IN & NEAR HESPERIA AT VARIOUS LOCATIONS FROM CAJON CREEK TO MICRO DITCH (BR #54 0619L) DECK APPROACH AND DEPARTURE	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD.; SAN FERNANDO CA 91340 (818)898-2300	PHAM, THANH 222 E MAIN ST BARSTOW, CA 92311 (951)232-7262	\$1,995,165 \$1,865,398 \$58,327	02/05/21 03/04/21 05/19/22	94% 89%
08-SBD-15-20.0/29.1 08-1H3504		NEAR HESPERIA FROM CLEGHORN ROAD UC TO 0.5 MILE N/O OAK HILL ROAD OC CULVERT LINING & INVERT PAVING	JABRE CONTRACTING INC. 1813 MANZANITA LANE; MANHATTAN BEACH CA 90266 (310)720-0277	LOZA, SHAUN 15255 BEAR VALLEY RD HESPERIA, CA 92345 (909)601-4717	\$417,856 \$421,100 \$0	04/29/21 06/07/21 01/20/22	100% 95%
08-SBD-15-28.6/37.5 08-0K1224 BLIM-015 -(167)E --()		IN HESPERIA AND VICTORVILLE FROM OAK HILL RD OC TO S/O BEAR VALLEY RD OC REHABILITATE EXISTING MAINLINE AND	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$125,260,462 \$12,925,929 \$1,722,367	09/24/21 10/07/21 05/29/24	13% 10%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-40.3/40.7 08-1H2714		IN VICTORVILLE NR PALMDALE ROAD IN VICTORVILLE NR PALMDALE ROAD (ROUTE 18) AND INTERSTATE 15 PERMANENT RESTORATION OF IRRIGATION	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$333,610 \$285,734 \$3,780	04/23/19 05/13/19 08/10/22	0% 0% PLANT EST SATIS
08-SBD-15-40.4/0 08-1F9904		IN VICTORVILLE FR 0.1 MI S/O PALMDALE RD TO 0.4 MI S/O PALMDALE RD OC LENGTHEN SB ACCELERATION LANE	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	SHAUN PLOZA 15255 BEAR VALLEY BLVD HESPERIA, CA 92345 (909)545-1085	\$1,075,122 \$1,039,923 \$0	06/15/20 07/10/20 10/01/21	100% 98%
08-SBD-15-64.6/75.3 08-0K1234		FROM 1.2 MI. S/O SIDEWINDER ROAD OC TO MOJAVE RIVER BRIDGE REHABILITATE EXISTING MAINLINE AND	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)319-6309	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$16,723,191 \$17,104,599 \$0	06/03/20 06/29/20 03/24/22 03/25/22	100% 100% COMPLETED
08-SBD-18-9.0/45 08-1N0904		REPAIR DAMAGED ROADWAY DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGED ROADWAY	SKANSKA US CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA RD RIVERSIDE, CA 92509 (951)684-5360	BENJAMIN, AMGAD 850 S VIA LATA STE 104 COLTON, CA 92324 (909)844-9731	\$2,085,000 \$432,422 \$432,422	12/24/21 02/28/22 06/30/22	100% 21%
20.20 201130							
08-SBD-18-97.0/99.5 08-1E0604 HSNH-P018-(063)E --()		IN VICTORVILLE FROM AMARGOSA RD TO COBALT RD WIDEN ROADBED & CONSTRUCT RAISED	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	CANUTI, LARRY 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (760)985-5825	\$5,146,730 \$5,062,100 \$82,481	02/23/21 03/11/21 06/03/22	82% 97%
HB1							
08-SBD-18-100.9/115.9 08-1G5204		IN AND NEAR ADELANTO FROM SR-18/US-395 SEP TO LOS ANGELES COUNTY LINE COLD PLANE PAVEMENT & PLACE HMA	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.; BREA CA 92821 (714)578-9600	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY RD HESPERIA, CA 92345 (909)601-5118	\$9,965,000 \$1,619,365 \$1,298,628	10/28/21 11/18/21 08/02/22	36% 16%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-38-11.3/26.5 08-1L9404		SLOPE STABILIZATION. REMOVING DEBRIS AND HAZARDOUS BURNED TREES, EXCAVATION AND CLEARING CULVERT INLET BASINS DIR'S EMERGENCY F.A. SLOPE STABILIZATION	RIVERSIDE CONSTRUCTION CO INC 4225 GARNER ROAD RIVERSIDE, CA 92501 (951)682-8308	TRAN, KEN 850 S VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$3,698,752 \$3,391,099 \$0	09/25/20 09/26/20 03/25/22 04/22/22	97% 92%
20.20 201130							
08-SBD-38-11.3/26.5 08-1L9804		WATERSHED/DEBRIS FLOW MITIGATION: REPAIR/REPLACE/INSTALL DRAINAGE SYSTEMS AND REPAIR/REPLACE DEBRIS BARRIERS DIR'S EMERGENCY ORDER FLOW MITIGATION	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA, CA 92335	TRAN, KEN 850 S VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$19,985,000 \$2,229,666 \$208,547	12/23/20 12/28/20 09/02/22	52% 11%
20.20 201130							
08-SBD-38-47.5/59.4 08-0G8004		AT VARIOUS LOCATIONS FR ZACA DR TO STA RTE 18 AT BIG BEAR LAKE DAM RELINE OR REPLACE CULVERTS	DREAMBUILDER CONSTRUCTION CORP DBA DREAMBUILDER 18543 YORBA LINDA BLVD # 376; YORBA LINDA CA 92886 (714)646-3697	BENJAMIN, AMGAD 850 S VIA LATA STE 104 COLTON, CA 92324 (909)844-9731	\$1,959,061 \$1,314,103 \$0	10/13/20 11/16/20 02/16/22	86% 67% SUSPENDED
HA42							
08-SBD-40-50.0/75 08-0R1604 HSIM-040-(084)E --()		NEAR LUDLOW FROM CRUCERO ROAD TO BADGER WASH REGRADE MEDIAN CROSS SLOPE	FISHER SAND & GRAVEL CO. 1302 W DRIVERS WAY TEMPE AZ 85284 (480)730-1033	PHAM, THANH 222 E MAIN ST #207 BARSTOW, CA 92311 (951)232-7262	\$35,420,839 \$34,431,649 \$15,798	09/07/18 10/09/18 08/16/22	100% 97% OVER RUN
HB1							
08-SBD-40-75.0/100 08-0R1504 HSIM-040 -(086)E --()		BETWEEN BADGER WASH TO ESSEX ROAD OC REGRADE MEDIAN CROSS SLOPE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)391-6351	DOAN, ANTHONY 222 MAIN ST STE # E BARSTOW. CA 92311 (951)840-8222	\$17,197,071 \$16,728,955 \$0	12/06/19 12/31/19 04/05/22	99% 94%
HB1							
08-SBD-40-119.0/119 08-1M5704		PAVEMENT REPAIR AND REPLACE DAMAGED MBGR AND TERMINAL SYSTEMS DIR'S ORDER EMERGENCY F.A. PAVEMENT REPAIR	GRANITE CONSTRUCTION CO 38000 MONROE STREET INDIO, CA 92203	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4684	\$685,000 \$337,670 \$0	06/09/21 08/05/21 11/30/21	45% 49% SUSPENDED
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-125.0/154.6 08-0R1424 HSIM- 040-(066)E --()		NEAR LUDLOW FR 4.5 MI E/O HOMER BR TO ARIZONA STATE LINE REGRADE MEDIAN CROSS SLOPE	WASH AMES CONSTRUCTION, INC. 391 N. MAIN STREET; CORONA CA 92880 (951)356-1275	DOAN, ANTHONY 222 MAIN ST STE E BARSTOW, CA 92311 (951)840-8222	\$14,130,649 \$11,957,679 \$723,654	08/26/20 09/21/20 05/17/22	8% 84%
08-SBD-60-.7/3 08-0F0304 BINH-P060-(153)E --()		IN CHINO FR PIPELINE AVE OC TO BENSON AVE OC REMOVE & REPLACE OC STRUCTURES	SEMA CONSTRUCTION, INC. 42690 RIO NEDO, SUITE G TEMECULA CA 92590 (303)627-2600	LOPEZ, JOSEPH 119 N MAPLE SUITE A CORONA, CA 92880 (951)232-8957	\$19,934,057 \$18,918,991 \$407,097	03/07/19 04/09/19 09/15/22	94% 95%
HA21							
08-SBD-60-4.6/9.9 08-0Q75U4 ACHS-NHP0-(014)9 --()		60/91/215 IC IN ONTARIO FR EUCLID AVE IC TO RIV CO LN & NEAR RIVERSIDE FROM SBD CO LN TO COUNTRY VILLAGE RD & FROM 0.7 MILES W/O REPLACEMENT OF TWO OUTSIDE LANES	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)721-1011	QURESHI, MUJAHID 4334 LATHAM STREET, STE 100 RIVERSIDE, CA 92501 (951)830-6842	\$143,882,886 \$137,398,528 \$362,415	04/18/19 05/13/19 05/20/22	99% 94%
08-SBD-60-7.3/10 08-0E33U4 ACNH-P060-(159)E --()		IN ONTARIO FR 0.2 MI W/O CUCAMONGA CREEK BR TO MILLIKEN AVE ADD WB AUX LANE, ADD EB	AMES CONSTRUCTION, INC. 391 N. MAIN STREET; CORONA CA 92880 (951)356-1275	DUTCHER, DAVID 119 N MAPLE ST SUITE A CORONA, CA 92880 (909)519-2051	\$24,409,554 \$2,138,486 \$370,371	04/26/21 05/27/21 04/04/24	19% 9%
08-SBD-62-15.1/29.3 08-1L6704		NEAR JOSHUA TREE FROM YUCCA MESA RD TO BERMUDA AVE SEAL COAT PAVEMENT AND PERFORM	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE; WEST SACRAMENTO CA 95691 (916)373-1500	VU, KHOI 73800 DINAH SHORE DR STE 104 PALM DESERT, CA 92211 (951)232-6263	\$3,769,468 \$3,907,523 \$0	04/27/21 06/14/21 01/21/22	100% 98%
08-SBD-71-/8.5 08-0G7904 ACNH-P071-(074)E --()		IN SAN BERNARDINO AND RIVERSIDE COUNTIES IN AND NEAR CHINO AND CHINO HILLS FROM LOS ANGELES COUNTY LINE TO ROUTE 91 INSTALL RMS, CCTV, CMS, VDS & FIBER	SELECT ELECTRIC, INC. RAUDEL MARTINEZ 2790 BUSINESS PARK DR. VISTA CA 92081 (619)460-6060	RUIZ, MANUEL 790 S VIA LATA COLTON, CA 92324 (951)965-6327	\$6,763,527 \$4,160,913 \$327,180	10/08/20 11/17/20 09/13/22	66% 62%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-138-15.0/15.1 08-1J2004 HSIM- 015-(249)E --()		NEAR HESPERIA ON RTE 15 FROM 0.1 MI N/O RTE 15/138 SEP TO GISH OH EXTEND DECELERATION LANE AT RTE 15	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200		\$3,253,628 \$0 \$0	11/16/21 12/02/21	0% 0%
08-SBD-138-15.3/15.3 08-1J4904		NEAR HESPERIA AT CAJON MTCE STA STATION CONVERT OR RECONFIGURE THE EXISTING	STANCE CONSTRUCTION COMPANY 9070 IRVINE CENTER DR #220 IRVINE , CA 92618 (626)274-3156	NAVARRO, MONTY 222 EAST MAIN STREET STE 208 BARSTOW, CA 92311 (951)840-8247	\$493,794 \$490,824 \$0	06/17/21 06/24/21 04/07/22	88% 99%
08-SBD-138-/2.3 08-1H8304 ACST-S138-(002)E --()		ALSO LA-138-74.9/75.0; NEAR PINON HILLS & PHELAN FROM LA CO LN TO 0.6 MI W/O PHELAN RD AND IN LA COUNTY FROM 0.1 MI W/O SBD CO LN WIDEN ROADWAY TO PROVIDE UP TO 4	GRANITE CONSTRUCTION COMPANY 4820 MCGRATH ST. STE. 101; VENTURA CA 93003 (805)765-6867	SANTA CRUZ, MAURICIO 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (909)601-5118	\$4,273,126 \$516,938 \$469,054	11/19/21 12/09/21 01/18/23	14% 12%
08-SBD-173-18.6/18.7 08-1H2904 ACST-S173-(004)E --()		NEAR CEDAR GLEN AT 0.1 MI SOUTH OF HOSPITAL ROAD REPLACE MBGR WITH CONCRETE BARRIER	STRONGHOLD ENGINEERING 150 W WALNUT AVE PERRIS, CA 92571 (951)684-9303	HOSSAIN, SADIQUE 850 VIA LATA STE 104 COLTON, CA 92336 (951)830-6828	\$7,819,098 \$3,933,524 \$212,470	08/20/20 09/21/20 05/30/23	35% 50%
08-SBD-210-1.5/21.5 08-1K6704		IN VARIOUS CITIES FROM MOUNTAIN AVENUE OC (BR #54 1144) IN UPLAND TO 27TH STREET UC (BR #54 1087G/L/R) IN SAN BERNARDINO. METHACRYLATE BRIDGE DECKS AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	OOI, KEE 9540 CENTER AVE #120 RANCHO CUCAMONGA, CA 91730 (951)840-8323	\$1,069,857 \$1,005,351 \$0	03/24/21 04/13/21 04/22/22 04/22/22	76% 97%
08-SBD-210-21.7/27.2 08-1K6804		IN VARIOUS CITIES FROM CAJON BLVD OH (BR #54 0946G/L/R) IN SAN BERNARDINO TO SAND CREEK BRIDGE (BR #54 1075L/R) IN HIGHLAND AND @ METHACRYLATE BRIDGE DECKS,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	HANNA, JACOB 850 VIA LATA SUITE #104 COLTON, CA 92336 (909)519-0566	\$1,958,993 \$1,514,703 \$0	04/30/21 05/27/21 02/24/22	80% 76%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-210-/0 08-1L7604		IN AND NEAR UPLAND AND RANCHO CUCAMONGA FROM 0.5 MILE WEST OF MOUNTAIN AVE OC TO GOLDEN AVE UC RESTORE PLANT ESTABLISHMENT	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	BENSON, DAVID 937 SOUTH VIA LATA SUITE 650 COLTON, CA 92324 (951)232-6478	\$746,315 \$705,351 \$480	06/08/21 06/24/21 12/19/22	0% 0% PLANT EST SATIS
08-SBD-215-2.2/3.2 08-1F7304 BLIM-215 -(251)E --()		IN COLTON FROM 0.3 MI SOUTH TO 0.3 N/O WASHINGTON ST OC REPLACE OVERCROSSING	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (562)863-3176	CASTRO, ROBERTO 850 S VIA LATA SUITE 100A COLTON, CA 92324 (909)677-8786	\$17,357,248 \$3,625,141 \$593,157	03/04/21 03/25/21 11/29/23	28% 21%
08-SBD-215-4.8/5.8 08-1H7704 HSIM- 215-(249)E --()		IN SAN BERNARDINO FROM 0.5 MI S/O ORANGE SHOW/AUTO PLAZA RD OC TO 0.2 MI N/O INLAND CENTER DRIVE OC LANE RECONFIGURATION & PAVEMENT	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	SUFIPUR, RAMBOD 850 S. VIA LATA, SUITE 100A COLTON, CA 92324 (951)826-1163	\$5,822,455 \$5,537,206 \$17,308	06/10/20 06/29/20 05/02/22	90% 93%
08-SBD-215-7.0/17.8 08-476424		IN SBD ON RTE 215 FR I-10/I-215 JCT TO I-215/I-15 JCT AND ON RTE 259 FR I-215/SR-259 JCT TO SR-259/SR-210 JCT INSTALL TMS FIELD ELEMENTS (8.4 MI	ALDRIDGE ELECTRIC, INC. 844 E. ROCKLAND ROAD; LIBERTYVILLE IL 60048 (847)276-1127	YAACOUB, LAWRRANCE 790 S VIA LATA COLTON, CA 92324 (213)434-9325	\$5,936,622 \$4,830,654 \$112,180	10/30/20 12/15/20 05/30/22	100% 81% OVER RUN
08-SBD-215-10.0/17.2 08-1M1104		IN SAN BERNARDINO COUNTY FROM 0.1 MILE NORTH OF 27TH STREET TO 0.1 MILE SOUTH OF DEVORE ROAD COLD PLANE, OVERLAY, AND DIG OUT	CALMEX ENGINEERING, INC. 2764 S. VISTA AVE. ; BLOOMINGTON CA 92316 (909)546-1311		\$8,424,190 \$0 \$0	03/14/22 04/08/22	0% 0%
08-SBD-259-1.1/1.2 08-1K7804 SNHG-P259-(002)E --()		IN SAN BERNARDINO FROM H STREET UC TO SR 259/210 SEP CONSTRUCT MEDIAN BARRIER, MILL AND	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD; LIVERMORE CA 94550 (925)245-1300	ALAM, MAHFUAL 4334 LATHAM STREET SUITE 100 RIVERSIDE, CA 92501 (951)830-6853	\$434,360 \$400,798 \$1,170	09/16/21 10/07/21 01/31/23	96% 90%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-259-/1.5 08-1H3414 ACNH-X071-(073)E --()		IN SAN BERNARDINO COUNTY ON ROUTES 210, 215 AND 259 AT VARIOUS LOCATIONS PREVENTATIVE MAINTENANCE - OVERLAY	ALL AMERICAN ASPHALT 400 E SIXTH STREET CORONA CA 92879 (951)736-7600	SUFIPUR, RAMBOD 850 S. VIA LATA SUITE 100A COLTON, CA 92324 (951)826-1163	\$6,609,159 \$2,954,689 \$1,254,996	05/07/20 06/09/20 05/23/22	100% 45%
08-SBD-5730-/0 08-0R4204 HA12		IN THE CITY OF FONTANA ON SOUTHEAST QUADRANT OF STATE RTE 210 AND I-15 INTERCHANGE BUILD MAINTENANCE FACILITY	STRONGHOLD ENGINEERING INCORPORATED 150 W WALNUT AVE PERRIS CA 92571 (951)684-9303	FLORES, TIM 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (951)830-6254	\$21,700,000 \$2,779,985 \$277,060	04/02/21 05/03/21 08/23/22	33% 13%

Totals: Authorized Final Amt: \$1,351,211,068 Completed to Date: \$641,823,374 Work This Month: \$36,738,360

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-168-32.7/36.5 09-381504		IN INYO COUNTY NEAR BIG PINE FROM 1.3 MILES EAST OF WHITE MOUNTAIN ROAD TO 5.1 MILES EAST OF WHITE MOUNTAIN ROAD PLACE CONCRETE SHOULDER PROTECTION	1.3 TAYLOR JANE CONSTRUCTION LP 131 W DANA ST STE 1011 A NIPOMO CA 93444 (805)723-5129		\$766,516 \$0 \$0	11/17/21 11/30/21	0% 0%
09-INY-395-6.4/15 09-387804		IN INYO COUNTY AT AND NEAR LITTLE LAKE FROM 6.6 MILES SOUTH TO 2.0 MILES NORTH OF CINDER ROAD AND IN BISHOP FROM SOUTH STREET TO M DIGOUTS	ROAD AND HIGHWAY BUILDERS, LLC. 950 E MUSTANG RD SPARKS NV 89434 (775)852-7283		\$888,888 \$0 \$0	10/26/21 12/07/21	0% 0%
09-INY-395-29.2/41.8 09-213404 ACNH-P395-(348)E --() HE14		IN INYO COUNTY NEAR OLANCHA AND CARTAGO FROM 1.4 MILES SOUTH OF LOS ANGELES AQUEDUCT BRIDGE TO 0.2 MILE SOUTH OF ASH CREEK BRIDGE CONSTRUCT 4 LANE EXPRESSWAY	FISHER SAND & GRAVEL CO 1302 W. DRIVERS WAY; TEMPE AZ 85284 (480)730-1033	DAMON CHERENZIA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)920-3460	\$70,092,165 \$1,338,465 \$441,696	10/22/21 11/23/21 02/02/24	11% 2%
09-KER-14-4.7/12.6 09-367404 ACNH-P014-(081)E --()		IN KERN COUNTY AT ROSAMOND AND AT MOJAVE FROM 1.4 MILES SOUTH OF DAWN ROAD OVERCROSSING TO 0.5 MILE NORTH OF SILVER QUEEN ROAD OVE 2R	GUY F. ATKINSON CONSTRUCTION, LLC DBA GUY F. ATKINSON 18201 VON KARMAN AVENUE; IRVINE CA 92612 (949)382-7145	HARTANTO HIN 16490 SIERRA HWY 14 MOJAVE CA 93501 (760)937-3243	\$42,525,005 \$41,191,423 \$102,129	07/02/20 08/07/20 08/24/22	80% 95%
09-KER-14-16.6/16.6 09-377304		IN KERN COUNTY IN THE TOWN OF MOJAVE AT THE MOJAVE HIGHWAY MAINTENANCE STATION L5713 CONSTRUCT PHASE THREE OF	JAMES E THOMPSON, INC., DBA JTS CONSTRUCTION 7001 MCDIVITT DR STE B BAKERSFIELD CA 93313 (661)835-9270	HIN HARTANTO 16490 SIERRA HWY 14 MOJAVE, CA 93501 (760)937-3243	\$1,013,697 \$753,114 \$102,057	05/24/21 06/22/21 06/06/22	81% 88%
09-KER-14-/0 09-385704		IN KERN COUNTY AT AND NEAR INDIAN WELLS FROM 3.5 MILES WEST TO 2.0 MILES EAST OF FREEMAN GULCH BRIDGE AND FROM 2.4 MILES WEST OF R AR CHIP SEAL	DOOLITTLE CONSTRUCTION LLC DBAHARTANTO DOOLITTLE ROAD CONSTRUCTION 1900 118TH AVE. SE; BELLEVUE WA 98005 (425)455-1150	HARTANTO 16490 SIERRA HWY 14 MOJAVE CA 93501 (760)937-3243	\$932,035 \$822,344 \$0	05/14/21 06/23/21 04/08/22	85% 88%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-KER-202-4.7/5.2 09-367204 HSST-S202-(006)E --()		IN KERN COUNTY NEAR TEHACHAPI FROM 0.2 MILE WEST OF CUMMINGS VALLEY ROAD EAST TO 0.2 MILE EAST TO 0.3 MILE EAST OF CUMMINGS VALLEY CONSTRUCT LEFT TURN LANE	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 240 CHINO HILLS, CA 91709 (626)560-7910	HIN HARTANTO 16490 SIERRA HWY 14 MOJAVE, CA93501 (760)937-3243	\$1,020,857 \$12,106 \$12,106	02/07/22 02/23/22 06/24/22	0% 1%
09-MNO-0-0 09-366604 ACNH-X051-(030)E --()		IN MONO COUNTY AT VARIOUS LOCATIONS IMPROVE CHAIN UP LOCATIONS	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 120; CHINO HILLS CA 91709 (951)966-9153	ADAM ZUMSTEIN 500 S MAIN ST BISHOP CA 93514 (760)920-3406	\$2,870,548 \$2,611,555 \$0	06/18/21 07/15/21 04/01/22	85% 91%
09-MNO-395-6.9/T9.6 09-360704 HSNH-P395-(281)E --()		IN MONO COUNTY NEAR TOM'S PLACE FROM 2.4 MILES SOUTH OF LOWER ROCK CREEK ROAD TO 0.3 MILE NORTH OF LOWER ROCK CREEK ROAD WIDEN SHOULDERS	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE; FONTANA CA 92335 (909)356-8880	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$13,687,582 \$5,888,452 \$0	02/04/21 03/01/21 05/13/22	58% 43%

Totals: Authorized Final Amt: \$133,797,294 Completed to Date: \$52,617,459 Work This Month: \$657,988

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-0-/0 10-0X7504		IN ALPINE CO ON SR4 AT SILVER CREEK BR, ON SR 88 AT WEST FORK CARSON RIVER BR & ON SR 89 AT MARKLEEVILLE CREEK BR UPGRADE BRIDGE RAILINGS	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	PAWAN GARG 850 SOUTH GUILD AVE. SUITE 107 LODI, CA 95240 (209)470-8777	\$5,627,372 \$457,712 \$0	03/18/21 04/01/21 03/01/23	2% 8%
HA21							
10-ALP-4-/0 10-0S6804		IN ALPINE COUNTY ON STATE ROUTE 4, 88 AND 89 WITH VARIOUS POSTMILES CULVERT REHABILITATION	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911		\$3,038,010 \$0 \$0	06/21/21 07/20/21	0% 0%
10-ALP-88-/0 10-0S7504		IN ALPINE COUNTY ON STATE ROUTES 4, 88 AND 207, IN AMADOR COUNTY ON STATE ROUTES 16 AND 49, AND IN TUOLUMNE COUNTY ON STATE ROUTE CULVERT REHABILITATION	CCFG CONSTRUCTION 17750 WARDS FERRY RD; SONORA CA 95370 (209)743-4911	IQBAL AULAKH 850 SOUTH GUILD AVE.SUITE#107 LODI, CA 95242 (209)479-3608	\$3,874,393 \$2,980,797 \$0	12/30/20 01/26/21 03/15/22	79% 77%
10-ALP-89-10.0/20 10-1N6904		DEBRIS REMOVAL, SLOPE STABILIZATION, FELLING AND DISPOSE BURNT HAZARDOUS TREES RE-ESTABLISHING DEER FENCING DIRS EFA 10A2326 REPAIRING FIRE DAMAGE	CROOK LOGGING INC. P.O. BOX 239 GROVELAND, CA 95321	IQBAL AULAKH 850 SOUTH GUILD AVE., SUITE 107 LODI, CA 95240 (209)479-3608	\$7,331,000 \$1,376,318 \$0	08/02/21 11/29/21 05/16/22	51% 19%
20.20.201 130							
10-AMA-88-7.9/65.8 10-1C3604 SNHG-P088-(073) --()		AMA-SR 88 GUARD RAIL UPGRADE 5.5 MILES WEST OF KIRKWOOD MEADOWS RD UPGRADE EXISTING METAL BEAM GUARD	MIDSTATE BARRIER, INC. 3291 S HWY 99 STOCKTON CA 95215 (209)944-9565	AULAKH IQBAL 850 SOUTH GUILD AVE. SUITE 107 LODI CA 95240 (209)479-3608	\$4,292,830 \$424,580 \$424,580	09/21/21 10/19/21 11/30/22	4% 10%
HB1							
10-AMA-88-15.0/38.5 10-1P6704		IN AMADOR COUNTY ON SR 88 FALL, REMOVE, AND DISCARD ALL HAZARDOUS TREES WITHIN THE STATE RIGHT OF WAY. DIR EFA 10A2395 REMOVE AND DISPOSE OF TREES	MOUNTAIN F. ENTERPRISES, INC. 950 IRON POINT ROAD #210 FOLSOM, CA 95630	PAWAN GARG 850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (209)470-8777	\$2,721,000 \$575,000 \$0	01/10/22 03/25/22 04/27/22	93% 21%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-88-54.0/54 10-1L6504		IN AMADOR ON STATE ROUTE (SR) 88 AT PEDDLER HILL MS, 41951 SR 88, PIONEER, CA 95666 SOIL REMEDIATION AND GENERATOR	SAN PATRICIO CONSTRUCTION, INCIQBAL AULAKH 4820 SOUTH ESCALON BELLOTA RO FARMINGTON CA 95230 (915)487-2324	(209)479-3608	\$1,429,840 \$53,720 \$0	06/25/21 09/08/21 07/08/22	0% 4%
HA12							
10-AMA-88-62.0/71.6 10-1N8704		IN AMA CNTY ON RTE 88 FROM PM 62.0 TO ALP CNTY PM 2.5. DEBRIS REMOVAL, SLOPE STABLE,CHECK DAMS, REPLACE CULVERT, DISPOSE TREESDIRS DEBRIS REVOVAL, SLOPE STABILIZATION	MARIO'S TREE SERVICE, INC 937 VIA LATA STE #500 COLTON, CA 92557	GARG, PAWAN 850 S GUILD AVE STE 107 LODI, CA 95240 (209)470-8777	\$5,185,000 \$600,000 \$0	09/20/21 11/12/21 06/30/22	28% 12%
20.20.201 130							
10-CAL-4-29.2/29.4 10-0W8704 ACST-P004-(157)E --()		IN CALAVERAS COUNTY AT MURPHYS AT 0.2 MILE WEST OF PENNSYLVANIA GULCH RD AND FROM PENN GULCH RD TO MITCHLER STREET PROVIDE TWO-WAY-LEFT-LANE WITH	DIRT DYNASTY, INC. 4110 MEADOW OAKS DRIVE VALLEY SPRINGS CA 95252 (209)585-7171	IQBAL AULAKH 850 SOUTH GUILD AVE. SUITE 107 LODI, CA 95240 (209)479-3608	\$1,749,321 \$1,664,021 \$0	09/23/20 10/29/20 04/21/22	100% 98% OVER RUN
HB4N							
10-CAL-4-36.0/50 10-1P6804		IN CALAVERAS/MARIPOSA CO REMOVE HAZARDOUS TREES, REGRADE DITCHES, PAVEMENT REPAIR, AND STABLIZATION OF SLOPES DIR EFA 10A2393 REMOVE TREES, PAVEMENT REPAIR, STAB SLOPES	SIERRA MOUNTAIN CONSTRUCTION INC. 13919 MONO WAY SONORA, CA 95370	IQBAL AULAKH 850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (209)479-3608	\$1,575,000 \$1,035,752 \$0	01/06/22 03/11/22 04/29/22	88% 66%
20.20.201 130							
10-MER-0-/0 10-1C8104		IN MERCED, SAN JOAQUIN, MARIPOSA AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS BRIDGE PREVENTATIVE MAINTENANCE	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A; VACAVILLE CA 95688 (707)449-3604	RYAN WILSON 952 GOODWIN DRIVE RIPON CA 95366 (209)481-1689	\$3,246,807 \$1,614,573 \$274,218	06/09/21 06/22/21 10/04/22	39% 50%
HA21							
10-MER-5-.5/.8 10-1C7904 CIMG-005 -(156)E --()		IN MERCED COUNTY, ON INTERSTATE 5, SOUTH OF LOS BANOS, AT THE JOHN ERRECA SRRA REPLACE SAFETY ROADSIDE REST AREA	WALSH CONSTRUCTION COMPANY II, LLC 1390 WILLOW PASS RD., SUITE 9 CONCORD CA 94520 (925)627-1700	ZUBAIR ANWAR 952 GOODWIN DR. RIPON CA 95366 (559)977-5907	\$27,929,941 \$950,618 \$950,618	12/17/21 01/06/22 06/30/22	3% 3%
HA26							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-5-.7/.7 10-0W6204 ACIM-005-(153)E --()		IN MERCED COUNTY NEAR FIREBAUGH ON ROUTE 5 AT THE JOHN "CHUCK" ERRECA SAFETY ROADSIDE REST AREA, BOTH NORTHBOUND AND SOUTHBOUND L	MDS ENGINEERING & CONSTRUCTION, INC. 14771 WONDERLAND BLVD; REDDING CA 96003 (530)275-2779	CASEY, COREY / TRABOLY, AMIR 850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (209)608-0711	\$3,974,538 \$3,787,608 \$0	12/13/19 01/22/20 04/20/22	7% 95% SUSPENDED
HA26		REPLACE PUBLIC WATER SYSTEM AND					
10-MER-99-12.7/17.8 10-1C1704 ACNH-P099-(662)E --()		IN AND NEAR THE CITY OF MERCED FROM 0.2 MILE SOUTH OF CHILDS AVE. TO 0.2 MILE SOUTH OF FRANKLIN ROAD OC. PAVEMENT REHAB (2R)	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	NATHANIEL TUMMINELLO	\$46,274,522 \$9,549,353 \$1,297,219	01/22/21 02/11/21 08/01/23	7% 21%
HA22							
10-MER-99-20.1/24.3 10-3A7204 ACNH-P099-(646)E --()		IN AND NEAR ATWATER, FROM 0.4 MILE SOUTH OF BUHACH ROAD TO SOUTH OF WESTSIDE BOULEVARD. PAVEMENT RESURFACING AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA, CA. 93637 (559)905-5501	\$57,729,382 \$40,492,464 \$1,238,069	12/12/19 12/31/19 01/04/23	67% 70%
HA22							
10-MER-99-28.2/37.3 10-0Q1224 ACNH-P099-(672)E --()		IN MERCED COUNTY IN LIVINGSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE. LANE WIDENING FROM 2 TO 3 LANES	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200		\$26,296,679 \$0 \$0	03/30/22 04/26/22	0% 0%
10-MER-99-28.2/37.3 10-0Q1214 EPNH-P099-(639)E --()		IN MERCED COUNTY IN LIVINSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE. LANE WIDENING FROM 2 TO 3 LANES	SECURITY PAVING COMPANY INC 3075 TOWNSGATE RD #200 WESTLAKE VILLAGE CA 91361 (818)362-9200	OBAIDULLAH RASHID "ABDUL" 952 GOODWIN DRIVE RIPON CA 95366 (209)479-4053	\$32,225,713 \$28,040,274 \$665,208	12/04/19 12/24/19 04/29/22	98% 87%
10-MER-99-/0 10-1E6204		STANISLAUS AND MENDICINO COOUNTIEES ON ROUTES 99 AND 59 REPLACE DRAINAGE PUMPS AT VARIOUS	DISNEY CONSTRUCTION, INC. 533 AIRPORT BLVD SUITE 120; BURLINGAME CA 94010 (650)259-9545	NATE TUMMINELLO	\$5,273,333 \$106,450 \$56,450	09/21/21 10/19/21 11/22/22	22% 2%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-/0 10-1G7504		IN SAN JOAQUIN, MERCED, AND STANISLAUS COUNTIES, ON ROUTES 5, 59, 99, AND 152 AT VARIOUS LOCATIONS. UPGRADE OR REPLACE INEFFICIENT AND	BENTANCOURT BROS. CONSTRUCTION INC. 8015 W 11TH, STREET; TRACY CA 95304 (209)832-7631	KIMURA, JUSTIN 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$7,550,289 \$5,519,927 \$199,278	11/04/20 11/20/20 07/11/22	84% 73%
10-MER-152-15.1/15.6 10-1L1204		IN MERCED COUNTY NEAR LOS BANOS AT DELTA-MENDOTA CANAL BRIDGE TO 0.2 MILE EAST OF HIGHLINE CANAL BRIDGE BRIDGE DECK-ON-DECK REHABILITATION	GRANITE ROCK COMPANY 5225 HELLYER AVENUE; SAN JOSE CA 95138 (408)574-1400	VINCE LADIAO 952 GOODWIN DRIVE RIPON CA 95366 (209)609-4905	\$1,716,117 \$1,720,165 \$0	04/19/21 05/11/21 04/01/22 04/01/22	100% 100% COMPLETED
HM3							
10-MER-152-21.0/0 10-1J3004 SSTG-S152-(092)E --()		INTERSECTION OF STATE ROUTE 152 AND 11TH STREET IN THE CITY OF LOS BANOS, IN MERCED COUNTY. INTERSECTION CONTROL IMPROVEMENT	AGEE CONSTRUCTION CORPORATION 1039 HOBLITT AVE CLOVIS CA 93612 (559)299-3290	MICHAEL STEWART 2374 INDUSTRIAL ROWE. TURLOCK CA 95380 (209)481-1689	\$862,699 \$872,240 \$0	01/29/21 03/04/21 05/15/22	86% 99% SUSPENDED
HBI							
10-MER-165-8.6/9.8 10-0X5204 ACST-P165-(115) --()		IN MERCED COUNTY AT VARIOUS LOCATIONS UPGRADE ADA FACILITIES	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	FELIX VAQUILAR 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)360-1951	\$2,817,507 \$2,518,672 \$0	10/30/20 11/20/20 01/28/22	94% 89%
10-MPA-49-.3/18.5 10-1C0404 ACST-P049-(184)E --()		IN MARIPOSA COUNTY IN AND NEAR MARIPOSA CITY FROM MADERA/MARIPOSA COUNTY LINE TO SOUTH JUNCTION OF STATE ROUTE 49/140 PAVEMENT PRESERVATION	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300; ROSEVILLE CA 95661 (916)757-6400	OSHITA, STAN 850 SOUTH GUILD AVE., STE. 107 LODI, CA 95240 (209)608-0711	\$12,256,072 \$11,201,552 \$0	10/01/20 10/19/20 04/13/22 04/13/22	100% 100% COMPLETED
10-MPA-140-21.2/21.8 10-0Y6004 HSNH-P140-(037)E --()		IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 FROM SOUTH JUNCTION STATE ROUTE 49 TO TWELFTH STREET INSTALL CROSSWALKS AND IN-ROADWAY	IBARRA GENERAL ENGINEERING 4325 TYROLITE ST; RIVERSIDE CA 92509 (909)342-8447	INCAULAKH, IQBAL 850 SOUTH GUILD AVE., STE. 107 LODI, CA 95240 (209)479-3608	\$2,960,888 \$2,173,565 \$492,038	03/02/21 03/25/21 05/01/22	98% 73%
HBI							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MPA-140-42.0/42.7 10-0P9234 ACST-ER18-(005) PER- -() --()		NEAR EL PORTAL AND YOSEMITE NATIONAL PARK, FROM 1.2 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TO 0.5 MILE WEST OF SOUTH FORK ME THIS PROJECT PROPOSED TO REMOVE THE	MYERS AND SONS/RL WADSWORTH JOINT VENTURE 4600 NORTHGATE BLVD #100 SACRAMENTO CA 95834 (916)283-9950	COREY CASEY 3663 ARCH RD STE 500 STOCKTON CA 95215 (209)607-8789	\$21,855,836 \$16,011,910 \$339,824	01/29/21 02/23/21 06/06/22	84% 73%
10-MPA-140-/12 10-1J1804		IN MARIPOSA COUNTY AT AND NEAR CATHEYS VALLEY FROM MERCED COUNTY TO 1.7 MILES EAST OF CATHEYS VALLEY PARK 0.15' MILL AND REPLACE RHMA OVERLAY	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300		\$4,654,326 \$0 \$0	02/03/22 02/23/22	0% 0%
HM							
10-SJ-4-4.5/4.9 10-1F4604 HSST-P004-(158)E --()		IN SAN JOAQUIN COUNTY AT THE MIDDLE RIVER BRIDGE SJ MIDDLE RIVER BRIDGE ROADWAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT; CONCORD CA 94520 (925)687-6666	DAVID ABLEDU 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)483-5812	\$6,157,919 \$0 \$0	01/25/22 02/22/22	0% 0%
10-SJ-4-15.5/16.7 10-1C5004 ACNH-X077-(028)E --()		IN THE CITY OF STOCKTON AT ROUTE4/I-5 INTERCHANGES FROM 0.1 MILE EAST OF FRESNO AVE. TO CENTRAL VIADUCT INCLUDING CONNECTORS. PAVEMENT RESURFACING AND	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	OSHITA, STAN 850 SOUTH GUILD AVE., STE. 107 LODI, CA 95240 (209)608-0711	\$29,010,610 \$9,093,830 \$1,562,627	12/09/20 12/29/20 11/29/22	47% 31%
10-SJ-4-/0 10-1C8004		IN SAN JOAQUIN COUNTY ON ROUTE 4 AT OLD RIVER BRIDGE BRIDGE PREVENTATIVE MAINTENANCE	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD; PLEASANTON CA 94566 (925)461-1500	DAVID ABLEDU 3663 ARCH RD. STE. 500 STOCKTON, CA 95215 (209)483-5812	\$6,417,007 \$56,620 \$0	03/02/21 03/25/21 11/15/22	1% 1% SUSPENDED
HA21							
10-SJ-4-/0 10-1G9904		REPAIR EXISTING TRAFFIC MONITORING STATIONS (TMS) AT VARIOUS LOCATIONS IN DISTRICT 10. REPAIR EXISTING TRAFFIC MONITORING	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET; SAN LEANDRO CA 94577 (510)639-0639	BAL BAHADUR PAUL (209)629-5415	\$2,287,000 \$650,102 \$226,782	06/01/21 06/22/21 06/15/22	50% 28%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-6.2/6.6 10-0P5404		IN SJ & STA CO ON RTE 99 FROM 0.2 MI S OF W MODESTO OH TO 0.2 MI N OF W MODESTO OH & ON RTE 5 FROM 0.2 MI S OF RTE 5/33 SEP & OH T BRIDGE REHABILITATION	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 3333 VACA VALLEY PARKWAY; VACAVILLE CA 95688 (707)455-7033	ARIEL MENDOZA 850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (209)639-4686	\$7,088,416 \$215,929 \$175,929	10/29/21 11/24/21 01/04/23	11% 3%
HA21							
10-SJ-5-29.6/29.9 10-1N4904		IN SJ AND ST COUNTIES AT VARIOUS LOCATIONSON ROUTES 4,5,& 99 REPAIR DAMAGED SLOPES, SLOPE PAVING, REMOVE AND REPLACE FENCING DIR E REPAIR SLOPES REPLACE FENCING	ALL STEEL FENCE, INC. P.O. BOX 1309 LATHROP, CA 95330	ARIEL MENDOZA 850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (209)639-4686	\$8,571,400 \$0 \$0	01/24/22 04/15/22 11/30/22	0% 0%
20.20.201 130							
10-SJ-5-/0 10-1K9304		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY	MYERS & SONS CONSTRUCTION, LLC 45 MORRISON AVENUE SACRAMENTO CA 95838 (916)283-9950	BAL BAHADUR PAUL 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)609-1295	\$4,736,661 \$4,628,443 \$608,817	04/29/21 05/13/21 06/20/22	58% 94%
10-SJ-12-4.4/0 10-1K6104		IN SAN JUAQUIN COUNTY ON ROUTE 12 AT LITTLE POTATO SLOUGH BRIDGE (AT POST MILE R4.4). REHABILITATE ELECTROMECHANICAL	VALENTINE CORPORATION 111 PELICAN WAY; SAN RAFAEL CA 94901 (415)453-3732	TROY SCHEIBER 850 S GUILD SUITE 107 LODI CA 95240 (559)341-2018	\$2,598,550 \$2,208,121 \$648,900	05/25/21 06/15/21 07/05/22	60% 85%
HA23							
10-SJ-12-4.4/0 10-1F7604		REPLACE BRIDGE BEARING PADS SLOUGH BRIDGE #29-0101 REPLACE BRIDGE BEARING PADS	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD; PLEASANTON CA 94566 (925)461-1500	TROY SCHEIBER 850 SO GUILD AVE SUITE 107 LODI CA 95240 (559)341-2018	\$2,251,277 \$419,328 \$120,500	11/05/21 12/02/21 07/28/22	45% 19%
HA21							
10-SJ-26-1.1/1.1 10-1F1704		IN SAN JOAQUIN COUNTY IN STOCKTON AT ROUTE 26/99 SEPARATION INCREASE BRIDGE VERTICAL CLEARANCE	ANDREW M. JORDAN INC, DBA A & B CONSTRUCTION 1350 4TH STREET; BERKELEY CA 94710 (510)999-6000	TROY SCHEIBER 850 SO. GUILD AVE SUITE 107 LODI, CA 95240 (559)341-2018	\$5,738,082 \$1,080,254 \$465,543	10/07/21 11/30/21 12/27/22	15% 19%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-88-13.7/14 10-0S7404		IN SAN JOAQUIN AND ALPINE COUNTIES AT VARIOUS LOCATIONS REPLACE DETERIORATED CULVERTS	EVERLEVEL HOLDINGS, LLC 5877 PINE AVE. SUITE 120; CHINO HILLS CA 91709 (951)966-9153	PAWAN GARG	\$3,843,712 \$690,226 \$690,226	07/27/21 08/10/21 08/03/22	9% 18%
10-SJ-88-22.1/0 10-1E5314 HSNH-P088-(072)E --()		IN SAN JOAQUIN COUNTY COLLISION REDUCTION AT SR 88 AND LIBERTY ROAD IN SAN JOAQUIN COUNTY UPGRADE	O.C. JONES & SONS, INC. 1520 FOURTH STREET; BERKELEY CA 94710 (510)526-3424	ARIEL MENDOZA 850 S. GUILD AVE., SUITE 107 LODI, CA 95240 (209)639-4686	\$3,998,703 \$3,564,538 \$0	11/20/20 12/15/20 05/02/22 04/08/22	100% 91% OVER RUN
HBI							
10-SJ-99-9.4/15 10-1J2104		IN SJ CO IN STOCKTON FROM 0.2 MI NORTH OF LATHROP ROAD OVERCROSSING TO 0.3 MI NORTH OF ARCH ROAD UNDERCROSSING RHMA OVERLAY	A. TEICHERT AND SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD.; ROSEVILLE CA 95661 (916)757-6400	DAVID ABLEDU 3663 ARCH RD. STE. 500 STOCKTON, CA 95215 (209)483-5812	\$6,455,937 \$5,943,132 \$0	02/23/21 03/18/21 05/31/22	91% 90% SUSPENDED
10-SJ-99-14.4/29 10-1C7604 ACNH-P099-(668)E --()		IN AND NEAR STOCKTON AND LODI, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF ARCH ROAD UNDERCROSSING TO SOUTH OF KETTLEMAN LANE. PROVIDE ROADSIDE SAFETY	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A; VACAVILLE CA 95688 (707)449-3604	ARIEL MENDOZA 850 S. GUILD AVENUE, SUITE 107 LODI, CA 95240 (209)639-4686	\$1,781,723 \$1,667,272 \$0	04/05/21 04/16/21 03/30/22 03/30/22	100% 100% COMPLETED
10-SJ-99-16.4/18.2 10-3A1014 STPL-6210-(013) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE SOUTH OF DUCK CREEK BRIDGE TO MAIN STREET OVERCROSSING REPLACEMENT LANDSCAPE	WABO LANDSCAPE & CONSTRUCTION, AMIR TRABOLY INC. 726 ALFRED NOBEL DR.; HERCULES CA 94547 (510)741-9226	850 S GUILD AVE LODI, CA 95240 (209)670-9855	\$2,395,575 \$1,979,102 \$0	06/03/20 06/26/20 10/02/24	8% 83%
10-SJ-99-20.1/20.1 10-1N4604		EMERGENCY REPAIR OF FIRE DAMAGED DIVERTING CANAL BRIDGE. SJ-99 PM 20.12 DIRS EFA 10A2300 REPAIR FIR DAMAGED DIVERTING CANAL BRIDGE	CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-0510	TROY SCHEIBER 850 SOUTH GUILD AVENUE LODI, CA 95240 (559)341-2018	\$1,180,000 \$20,545 \$0	05/24/21 07/22/21 03/29/22	1% 2%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-30.9/31.3 10-1C2804 ACNH-P099-(661)E --()		IN SAN JOAQUIN COUNTY IN LODI ON STATE ROUTE 99 AT VICTOR ROAD NORTHBOUND ON-RAMP RAMP REALIGNMENT	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD; WESTLAKE VILLAGE CA 91361 (818)362-9200	TROY SCHEIBER 850 S GUILD SUITE 107 LODI CA 95240 (559)341-2018	\$10,773,002 \$6,460,191 \$483,546	10/21/20 11/16/20 09/07/22	97% 60%
HB4N							
10-SJ-99-/0 10-1K9604 IPNH-000C-(538)E --()		AT VARIOUS LOCATIONS ON STATE ROUTE 99 IN SAN JOAQUIN AND MERCED COUNTIES, SR 120 IN TUOLUMNE COUNTY AND SR 205 IN SAN JOAQUIN APPLY HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028		\$1,255,250 \$0 \$0	02/24/22 03/29/22	0% 0%
HB1							
10-SJ-120-.6/T6.8 10-1C9604		IN AND NEAR MANTECA AND LATHROP, FROM ROUTE 5 TO ROUTE 99; ALSO ON ROUTE 5 AT PM R13.34 AND ON ROUTE 99 AT PM 4.56. INSTALL FIBER UPGRADE EXISTING COMMUNICATION	ECONOLITE SYSTEMS, INC. 1250 N. TUSTIN AVE ANAHEIM CA 92807	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$3,964,961 \$24,789 \$24,789	10/20/21 12/14/21 03/10/23	0% 1%
HB4N							
10-SJ-132-.7/5.8 10-1M3504		IN SAN JOAQUIN COUNTY NEAR VERNALIS AT VARIOUS LOCATIONS FROM ROUTE 132 EAST/580 SEPARATION TO ROUTE 132/33 SEPARATION AND OVERHEA POLYESTER CONCRETE OVERLAY	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711		\$2,654,654 \$0 \$0	03/03/22 03/22/22	0% 0%
HM3							
10-STA-5-12.6/0 10-1J5204		IN STANISLAUS COUNTY AT VARIOUS LOCATIONS BRIDGE REHABILITATION	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	VINCENT LADIAO (209)609-4905	\$3,409,133 \$2,816,468 \$0	03/02/21 03/25/21 02/02/22	72% 93% SUSPENDED
10-STA-5-27.0/27.4 10-0W6304		IN STANISLAUS AND SAN JOAQUIN COUNTIES ABOUT 9 MILES NORTHWEST OF PATTERSON AT THE WESTLEY SAFETY ROADSIDE REST AREA AND ABOUT 0.9 REPLACE PUBLIC WATER SYSTEM AND	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE; BISHOP CA 93514 (760)873-3301	CASEY, COREY / OSHITA, STAN 850 SOUTH GUILD AVENUE, #107 LODI, CA 95240 (209)608-0711	\$4,846,558 \$4,224,367 \$0	01/09/20 02/06/20 02/10/22	0% 86%
HA26							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-18.0/19.7 10-0X56Y4 HSNH-P099-(627)E --()		SR 99 CARPENTER/BRIGGSMORE LANDSCAPE LANDSCAPE	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	AMIR TRABOLY 850 SOUTH GUILD AVE, SUITE 107 LODI, CA 95240 (209)670-9855	\$506,738 \$465,103 \$0	12/04/18 12/19/18 06/30/22	17% 91%
HB1							
10-TUO-108-4.3/5.1 10-0Y2104		IN TUOLUMNE COUNTY ON STATE ROUTE 108 WITHIN THE EAST SONORA BYPASS STAGE II LIMITS AT PEACEFUL OAK INTERCHANGE CONSTRUCT EASTBOUND ONRAMP AND	SIERRA MOUNTAIN CONSTRUCTION INC. 13919 MONO WAY, SONORA CA 95370 (209)928-1900	ROBERT HOFFMAN 19596 MONO WAY SONORA, CA 95370 (209)470-8844	\$8,155,554 \$6,524,472 \$0	07/17/20 07/28/20 03/09/22	91% 78%
10-TUO-108-18.9/38.8 10-462104 ACST-S108-(057)E --()		IN TUOLOME COUNTY NEAR LONG BARN FROM 0.1 MILE EAST OF LONG BARN ROAD TO 2.3 MILES EAST OF COW CREEK ROAD PAVEMENT REHABILITATION -CAPM	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	ROBERT HOFFMAN 19596 MONO WAY SONORA CA 95370 (209)588-0900	\$12,305,350 \$0 \$0	08/02/21 08/17/21	0% 0%
HA22							
10-TUO-132-4.7/6 10-1N3204		IN TUOLUMNE COUNTY NEAR HAYWARD FROM 0.7 MILE EAST OF BONDS FLAT ROAD TO LAS PALMAS WAY 0.15 MILL AND REPLACE RHMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT; FRESNO CA 93706 (559)441-5700		\$722,980 \$0 \$0	02/02/22 02/23/22	0% 0%

Totals: Authorized Final Amt: \$437,555,170 Completed to Date: \$186,460,103 Work This Month: \$10,945,162

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-.4/6.3 11-2N0084		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS. REHABILITATE BRIDGE DECK	FEC FUTURE CONTRACTORS AND ENGINEERS, INC. 184 TECHNOLOGY DRIVE, SUITE 2 IRVINE CA 92618 (949)328-9758	DAVID TOCI 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)688-1599	\$3,475,071 \$3,023,568 \$77,268	06/25/21 07/15/21 07/12/22	72% 85%
11-IMP-8-36.5/37.5 11-410404 ACIM-008 -(111)E --()		IN IMPERIAL COUNTY IN EL CENTRO FROM 0.4 MILE WEST OF IMPERIAL AVENUE OC. TO 0.1 MILE EAST OF 8TH STREET OC. RECONSTRUCT I-8/ IMPERIAL AVENUE	FROM GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET; INDIO CA 92203 (760)775-7500	HERNANDEZ-DUARTE, DANIEL 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)554-2028	\$25,436,008 \$25,474,238 \$62,401	01/16/20 02/06/20 01/02/23	67% 100%
HA21							
11-IMP-86-8.4/8.8 11-2N0574		IN IMPERIAL COUNTY IN EL CENTRO FROM 0.1 MILE EAST OF NORTH IMPERIAL AVENUE TO TRESHILL ROAD. MICROSURFACING, COLDPLANE/RHMA.	FROM CALMEX ENGINEERING, INC. 2764 S. VISTA AVE. BLOOMINGTON CA 92316 (909)546-1311	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$3,349,380 \$3,052,941 \$0	04/22/21 05/07/21 04/13/22	73% 87%
11-IMP-98-32.1/32.5 11-080284 ACNH-P098-(029)E 1662-11 1-(4) --()		IN IMPERIAL COUNTY IN CALEXICO FROM OLLIE AVENUE TO 0.1 MILE EAST OF ROCKWOOD AVENUE. WIDENING SR-98 HIGHWAY FROM 4 LANES	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	DANIEL HERNANDEZ-DUARTE 1102 MONTENEGRO WAY EL CENTRO, CA 92243 (760)594-2008	\$7,246,161 \$1,272,124 \$0	12/04/20 12/24/20 03/30/23	25% 18%
11-IMP-111-.1/1.2 11-2N0724		IN IMPERIAL COUNTY IN CALEXICO FROM 0.1 MILE NORTH OF MEXICO BORDER TO RTE 98 COLD PLANE, PLACE STRESS ABSORBING	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICAS 10 SAN DIEGO CA 92154 (855)860-5300	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$1,985,639 \$0 \$0	05/27/21 06/18/21 11/23/21	0% 0% SUSPENDED
11-SD-0-/0 11-424604 SSTG-X073-(143)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. GRADING IMPROVEMENTS, UPGRADE	S&B ENGINEERING, INC. 12125 LAKESIDE AVE LAKESIDE CA 92040 (619)390-6570	MIYOKO NAKAJIMA 1463 BROADWAY EL CAJON CA 92921 (619)588-9065	\$3,066,745 \$2,808,508 \$4,840	12/09/20 01/21/21 10/20/22	66% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-.2/15.2 11-427504 B1ST-000C-(526)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL FIBER OPTIC LINE.	HMS CONSTRUCTION, INC. 2885 SCOTT STREET; VISTA CA 92081 (760)727-9808	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)554-7675	\$17,963,799 \$5,324,031 \$914,163	03/11/21 04/08/21 06/29/23	31% 30%
11-SD-5-.3/5 11-430674 ACST-X073-(150)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONVERT POTABLE IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	JOE IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$11,546,031 \$0 \$0	01/28/22 03/16/22	0% 0%
11-SD-5-.3/72.1 11-429704 ACST-X073-(140)E --()		IN SAN DIEGO COUNTY, AT VARIOUS LOCATIONS. REPAIR AND INSTALL VEHICLE	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR.; VISTA CA 92081 (619)460-6060	GENARO GENEL-TRUJILLO 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1376	\$7,538,738 \$3,191,432 \$1,440,849	10/19/20 11/20/20 09/01/23	52% 42%
11-SD-5-2.3/14 11-418104 ACST-X073-(142)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT CURB RAMPS	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA 104 SAN DIEGO CA 92154 (858)860-5300	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$2,737,873 \$2,216,921 \$0	10/08/20 12/02/20 05/31/22	100% 81% OVER RUN
11-SD-5-13.5/14.4 11-424704 SIMG-X073-(144)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 5 FROM NATIONAL AVENUE OC TO COMMERCIAL ST OVERHEAD AND ON ROUTE 805 AT ROUTE 94/805 SEP UPGRADE END TREATMENTS AND INSTALL	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA 104 SAN DIEGO CA 92154 (858)860-5300	SULTAN GHAZIALAM 817 SWEETWATER RD. SPRING VALLEY, CA 91977 (619)602-0333	\$2,909,267 \$1,311,483 \$364,802	02/02/21 04/22/21 07/30/22	53% 45%
11-SD-5-20.5/20.5 11-2N0534		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. RESURFACE BRIDGE DECKS, PLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	TOCI, DAVID 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)688-1599	\$4,794,273 \$4,652,579 \$40,686	03/12/21 04/01/21 05/10/22	92% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-29.1/30.5 11-2T3404 RSTP-6211-(137)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MILE SOUTH OF GENESEE AVENUE OVERCROSSING TO SORRENTO VIADUCT EXTENDED PLANT ESTABLISHMENT WITH	PACIFIC RESTORATION GROUP, INC. 325 E ELLIS AVENUE PERRIS CA 92570 (951)457-4118	IRION, JOSEPH 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (619)778-8045	\$1,861,851 \$1,672,256 \$27,894	06/03/19 06/20/19 09/15/23	0% 0% PLANT EST SATIS
11-SD-5-31.8/32.2 11-422004		IN SAN DIEGO COUNTY, FROM CARMEL MOUNTAIN ROAD UNDERCROSSING TO 0.4 MILE NORTH AND AT 0.1 MILE SOUTH OF CARMEL VALLEY ROAD STORMWATER MITIGATION/ DETENTION	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	JOSEPH IRION 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (619)778-8045	\$598,622 \$432,464 \$20,246	09/24/21 10/19/21 02/24/25	0% 0% PLANT EST SATIS
11-SD-5-34.7/36.3 11-2E1544		IN SDC IN SD FROM 0.6 MILE NORTH OF DEL MAR HEIGHTS RD OVERCROSSING TO VILLA DE LA VALLE UNDERXING. TO LOWER EXISTING ELEVATIONS AT THE	MARATHON CONSTRUCTION CORPORATION 10108 RIVERFORD RD CA, LAKESIDE 92040 (619)276-4401	JARED CORBITT 990 HIGHLAND DR. #308 SOLANA BEACH CA 92075 (858)220-3986	\$66,522,757 \$8,113,812 \$1,115,476	12/10/21 12/21/21 07/11/24	4% 12%
11-SD-5-34.9/35.1 11-417504		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.8 TO 1.0 MILE NORTH OF DEL MAR HEIGHTS ROAD OVERCROSSING ENHANCEMENTS TO DETENTION BASIN AND	HAZARD CONSTRUCTION COMPANY 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	GARY LEVINE 871 NORTH BROADWAY ESCONDIDO CA 92025 (760)639-4430	\$1,303,925 \$1,225,821 \$750	05/12/20 06/09/20 02/12/23	51% 99%
11-SD-5-37.4/46.5 11-2T2174 CMST-PL62-(113)1 IM00-51 6-(6) --() HB5		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LOMAS SANTA FE DR. TO 0.5 MILE SOUTH OF PALOMAR AIRPORT RD. REPLACE THE SAN ELIJO LAGOON HWY	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE (FSSW) 12121 SCRIPPS SUMMIT DR #400 SAN DIEGO, CA 92131 (760)637-0654	MCMILLAN, STEVE 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$260,553,636 \$251,927,056 \$2,765,268	12/22/16 01/13/17 04/28/22	99% 96%
11-SD-5-37.4/52.6 11-2T35U4		IN CITY OF CARLSBAD FROM PALOMAR AIRPORT RD TO SR78 CONSTRUCT ONE HOV LANE IN EACH	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 12121 SCRIPPS SUMMIT DR. #400 SAN DIEGO, CA 92131 (760)637-0654	BRIAN HADLEY 1525 FARADAY AVE #110 CARSBAD, CA 92008 (858)518-3505	\$62,284,014 \$17,367,067 \$2,910,446	09/07/21 10/04/21 05/17/24	28% 28%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-38.4/47.3 11-2T2184 6211-130 -() --()		IN SAN DIEGO COUNTY IN ENCINITAS AND CARLSBAD FROM SAN ELIJO LAGOON BRIDGE TO 0.3 MILE NORTH OF PALOMAR AIRPORT ROAD OVERCROSSING CONSTRUCT HOV LANES, ITS ELEMENTS,	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 12121 SCRIPPS SUMMIT DR #400 SAN DIEGO, CA 92131 (760)637-0654	PAK, YONG 3089 MANCHESTER AVE CARDIFF, CA 92007 (858)688-1481	\$237,065,174 \$215,671,648 \$3,858,805	10/29/18 10/29/18 12/30/22	73% 89%
11-SD-5-55.6/70 11-430014 SIMG- 005-(990)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE AT VARIOUS LOCATIONS FROM FALLBROOK JUNCTION OVERHEAD TO 1.0 MILE SOUTH OF SAN ONOFRE CREEK BRI INSTALL HIGH TENSION CABLE BARRIER	ATRAL INVESTMENT CORPORATION 10065 OLD GROVE ROAD STE 200; SAN DIEGO CA 92131 (619)368-3186	GARY LEVINE 871 NORTH BROADWAY ESCONDIDO CA 92025 (858)688-1421	\$6,100,077 \$1,434,612 \$279,812	10/19/21 11/23/21 08/14/23	9% 24%
11-SD-5-/60 11-420704		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. REPLACEMENT OF 24 EXISTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	GHAZIALAM, SULTAN 517 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$4,036,275 \$3,615,249 \$30,180	03/25/20 04/16/20 06/30/22	64% 90%
11-SD-5-/0 11-424904 SSTG-000C-(509)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. UPGRADE/ INSTALL CURVE WARNING	BC RENTALS LLC. DBA BC TRAFFIC SPECIALIST 638 W SOUTHERN AVE; ORANGE CA 92865 (714)974-1190	GENARO GENEL 2863 CARMEL VALLEY RD DEL MAR. CA 92014 (858)688-1376	\$2,555,808 \$2,156,107 \$101,427	05/13/20 06/09/20 06/30/22	100% 84% OVER RUN
11-SD-8-.3/23 11-428104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM MORENA BOULEVARD UNDERCROSSING TO 1.1 MILES EAST OF LAKE JENNINGS PARK ROAD UNDERCR REPAIR, REHABILITATE, AND REPLACE	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL STE 200; CARLSBAD CA 92008 (760)444-1032	ALBERT, LABRADOR 1463 BROADWAY EL CAJON, CA 92021 (619)954-8575	\$5,259,362 \$4,133,225 \$87,582	10/20/20 11/05/20 07/20/22	83% 76%
HA22 11-SD-8-2.2/2.2 11-264104		IN SAN DIEGO COUNTY IN SAN DIEGO AT E8-S163 CONNECTOR OVERCROSSING. BRIDGE RAIL UPGRADE.	L.B. CIVIL CONSTRUCTION, INC 324 EAST VALLEY PARKWAY; ESCONDIDO CA 92025 (760)294-0974	GENERO GENEL 2863 CARMEL VALLEY RD DEL MAR CA 92014 (858)688-1376	\$1,192,574 \$452,158 \$239,084	12/15/21 01/13/22 08/31/22	35% 38%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-5.6/17.4 11-430604 HSIM-X073-(149)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 8 AT 15/8 SEPARATION AND ON ROUTE 805 AT NORTHBOUND 805 TO EASTBOUND 8 CONNECTOR. PLACE HIGH FRICTION SURFACE	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	GENARO GENEL 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$1,169,593 \$0 \$0	11/16/21 12/21/21 08/31/22	0% 0%
11-SD-8-13.4/20.4 11-4116U4 ACIM-008 -(328)E --()		IN SAN DIEGO COUNTY IN EL CAJON AT VARIOUS LOCATIONS FROM 0.5 MILE EAST OF GROSSMONT BLVD OVERCROSSING TO 0.4 MILE EAST OF LOS CO MVP PULLOUTS BEYOND GORE AREAS,	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA'S; SAN DIEGO CA 92154 (855)860-5300	MIYOKO NAKAJIMA 1463 BROADWAY EL CAJON, CA 92921 (858)688-1531	\$3,933,209 \$383,679 \$20,250	08/30/21 10/19/21 02/23/23	21% 10%
11-SD-8-23.0/61.3 11-422104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.7 MILE WEST OF FLINN SPRINGS ROAD UNDERCROSSING TO 0.2 MILE EAST OF CRESTWOOD ROAD CULVERT REHABILITATION	HAZARD CONSTRUCTION ENGR, LLC 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	ALBERT LABRADOR 1463 BROADWAY EL CAJON, CA 92921 (858)688-1497	\$5,573,489 \$0 \$0	01/27/22 02/23/22 03/25/24	0% 0%
11-SD-8-25.9/32 11-2N0954		IN SAN DIEGO COUNTY NEAR ALPINE FROM 0.2 MILE EAST OF HARBISON CANYON UNDERCROSSING TO 0.4 MILE EAST OF VIEJAS CREEK BRIDGE MILL AND REPLACE WITH 0.2' RHMA	HANSON AGGREGATES PACIFIC SOUTHWEST LLC. DBA ATP GENERAL ENGINEERING CONTRAC 4211 PONDEROSA AVENUE, STE C; SAN DIEGO CA 92123 (619)777-8100	BARJOUR, SAM 4050 TAYLOR ST SAN DIEGO, CA 92110 (619)572-8519	\$4,472,268 \$4,246,577 \$0	06/18/21 07/22/21 04/07/22	84% 95%
11-SD-8-32.0/44 11-2N0994		IN SAN DIEGO COUNTY NEAR ALPINE FROM 0.2 MILES EAST OF VIEJAS CREEK BRIDGE TO 0.9 MILES WEST OF SUNRISE HIGHWAY OC. INDIVIDUAL SLAB REPLACEMENT	RV CONCRETE 605 E. COMMERCIAL ST. ANAHEIM CA 92801 (714)855-4201	TIMMS, DAVID 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)518-8704	\$2,623,274 \$2,750,755 \$133,279	04/12/21 04/30/21 05/05/22	100% 92% SUSPENDED
11-SD-11-.6/2.7 11-056374		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT 0.2 MILE WEST OF SANYO AVENUE UNDERCROSSING TO 1.2 MILE EAST OF ENRICO FERMI DRIVE OVERCROSS CONSTRUCT INTERCHANGE AT SIEMPRE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD; RIVERSIDE CA 92509 (951)684-5360	VICTOR CARDENAS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)554-7675	\$16,015,250 \$11,701,480 \$1,211,734	02/16/21 03/30/21 06/30/22	82% 73%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
11-SD-52-.4/5.5 11-411804 ACNH-X073-(148)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT MAINTENANCE MVPS, PAVE	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA'S; SAN DIEGO CA 92154 (855)860-5300	GENARO GENEL-TRUJILLO 2863 CARMEL VALLEY RD. DEL MAR, CA 92014 (858)688-1376	\$3,197,201 \$0 \$0	10/21/21 11/24/21 09/06/22	0% 0%
11-SD-67-6.0/24.4 11-430564		IN SAN DIEGO COUNTY NEAR LAKESIDE AND RAMONA FROM 0.2 MILE NORTH OF SAN DIEGO RIVER BRIDGE TO ROUTE 78 JUNCTION RUBBERIZED HOT MIX ASPHALT (RHMA)	HANSON AGGREGATES PACIFIC SOUTHWEST LLC. DBA ATP GENERAL ENGINEERING CONTRAC 4211 PONDEROSA AVENUE, STE C; SAN DIEGO CA 92123 (619)777-8100	GARY LEVINE 871 NORTH BROADWAY ESCONDIDO, CA 92025 (858)688-1421	\$32,781,056 \$0 \$0	03/01/22 04/21/22	0% 0%
11-SD-76-12.1/17.7 11-257164 STPL-6211-(136)E --()		IN SD CNTY NEAR BONSALL & FALLBROOK, HABITAT RESTORATION SCIENCES, ON RTE 15 FROM .3 MILE S/O TO .3 MILE INC. N/O RTE 76/15 SEPRTN & ON RTE 76 FROM 1217 DISTRIBUTION WAY .4 MILE W/O SO M SR-76 EAST PLANT ESTABLISHMENT	VISTA CA 92081 (760)479-4210	IRION JOSEPH 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (858)467-4086	\$1,680,745 \$1,351,622 \$24,171	06/01/18 06/25/18 02/15/23	0% 0%
HB32							PLANT EST SATIS
11-SD-78-2.5/2.9 11-417404 ACNH-P078-(119)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE FROM 0.8 MILE TO 0.4 MILE WEST OF COLLEGE BOULEVARD UNDERCROSSING STORMWATER MITIGATION - SLOPE	JAMES MCMINN, INC. 21834 CACTUS AVE RIVERSIDE, CA 92518 (909)514-1231	IRION, JOSEPH 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (619)778-8045	\$2,464,514 \$2,334,360 \$2,609	05/17/19 06/05/19 07/18/23	0% 0%
11-SD-78-N 17.6/21.3 11-419304 ACNH-P078-(120)E --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM 0.1 MILE WEST OF NORTH BROADWAY TO FLORA VISTA STREET PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY 10529 VINE STREET; LAKESIDE CA 92040 (858)587-3600	GARY LEVINE 871 NORTH BROADWAY ESCONDIDO CA 92025 (760)796-4070	\$13,274,898 \$13,205,586 \$24,448	11/03/20 11/20/20 05/31/22	100% 99%
HA22							SUSPENDED
11-SD-94-2.6/10.7 11-425104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 32ND STREET UNDERCROSSING TO CAMPO ROAD OVERCROSSING INSTALL AND/OR UPGRADE EXISTING	3SIXTY INNOVATION INC 3555 ROSECRANS ST 114-110; SAN DIEGO CA 92110 (858)304-1093	GHAZIALAM SULTAN 817 SWEETWATER RD. SPRING VALLEY, CA 91977 (619)602-0333	\$1,088,521 \$895,562 \$109,755	06/21/21 07/13/21 06/07/22	85% 82%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-4.4/7.3 11-412204 ACNH-P094-(068)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF 47TH STREET OVERCROSSING TO 0.6 MILE ROADSIDE WORKER SAFETY	PAL GENERAL ENGINEERING INC 10675 TREENA ST; SAN DIEGO CA 92131 (855)860-5300	MEHI NABIZADEH 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	\$2,101,805 \$595,096 \$104,370	04/15/21 05/07/21 08/22/22	38% 28%
11-SD-94-10.4/14.9 11-420004 ACNH-P094-(067)E --()		IN SAN DIEGO COUNTY IN AND NEAR LA MESA FROM SPRING STREET UNDERCROSSING TO ROUTE 54 (CAMPO ROAD) PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL SUITE 200 CARLSBAD CA 92008 (760)444-1032	MEHI NABIZADEH 817 SWEETWATER RD. SPRING VALLEY CA 91977 (858)688-1433	\$11,711,578 \$11,161,906 \$373,272	07/14/20 08/07/20 05/27/22	100% 95%
HA22							
11-SD-94-30.0/39 11-2N0454		IN SAN DIEGO COUNTY NEAR DULZURA AND BARRETT JUNCTION FROM 0.9 MILE EAST OF GRANDE CREEK BRIDGE TO ROUTE 188 ASPHALT RUBBER BINDER CHIP SEAL AND	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET; MODESTO CA 95354 (209)522-2277	BENJAMIN HANEY 4050 TAYLOR ST SAN DIEGO, CA 92110 (858)518-8709	\$2,884,413 \$2,808,800 \$0	02/18/21 03/09/21 05/31/22	91% 97%
11-SD-125-9.6/13.2 11-411404 ACNH-P125-(020)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LEMON GROVE FROM 0.1 MILE SOUTH OF ELKELTON PLACE UNDERCROSSING TO ROUTE 94/125 SEPARATION ROADSIDE SAFETY IMPROVEMENTS.	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, SUITE 140; IRVINE CA 92618 (949)299-1400	SULTAN GHAZIALAM 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$3,186,724 \$672,143 \$136,238	08/11/21 09/14/21 06/19/23	16% 21%
HA							
11-SD-125-9.7/22.1 11-2N0884		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ELKELTON PLACE UNDERCROSSING TO N125-W52 SEPARATION APPLY METHACRYLATE ON BRIDGE DECK.	J. FRANCIS COMPANY 16197 KRAMERIA AVE.; RIVERSIDE CA 92504 (951)776-9100	DAVID TOCI 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1599	\$1,238,303 \$1,147,052 \$13,848	05/04/21 06/17/21 05/18/22	80% 88%
11-SD-125-/1.1 11-288834		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO AT ROUTE 11/125/905 SEPARATION CONSTRUCT ROUTE 125/905 SOUTHBOUND	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DR.#400 SAN DIEGO CA 92131 (760)916-9100	COVARRUBIAS, CARLOS 5377 OTAY MESA RD SAN DIEGO, CA 92154 (619)760-7875	\$17,339,450 \$13,843,610 \$786,737	07/28/20 08/27/20 09/15/23	76% 79%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-5.6/11.2 11-2N0744		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.3 MILES NORTH OF FRIAARS ROAD OVERCROSSING TO 0.3 MILE NORTH OF KEARNY VILLA ROAD OVERCRO MICROSUFCING RAMPS AT VARIOUS	PAL GENERAL ENGINEERING INC. 2364 PASEO DE LAS AMERICAS STE104-1461 SAN DIEGO,CA92154 (855)860-5300	SAFTWAT, IBRAHAM 4050 TAYLOR ST MS220 SAN DIEGO, CA 92110 (619)572-8519	\$1,383,381 \$1,345,372 \$0	03/30/21 04/16/21 04/11/22	98% 95% SUSPENDE
11-SD-805-.6/3.3 11-428804 ACNH-X073-(145)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 805 FROM SAN YSIDRO BOULEVARD UC TO OTAY RIVER BRIDGE AND ON RTE 905 FROM 0.5 MI W TO 0.6 CONVERSION FROM POTABLE WATER TO	PAL GENERAL ENGINEERING INC 2364 PASEO DE LAS AMERICA'S; SAN DIEGO CA 92154 (855)860-5300	JOE IRION 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (619)778-8045	\$5,468,945 \$0 \$0	12/23/21 03/18/22	0% 0%
11-SD-805-3.4/5.1 11-428704 ACIM-8051-(641)E --()		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.3 MILE SOUTH OF MAIN STREET UNDERCROSSING TO PALOMAR STREET OVERCROSSING CONVERSION FROM POTABLE WATER TO	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A; SANTA ANA CA 92705 (714)641-4730	SRESOVICH, RYAN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)688-1433	\$1,210,716 \$666,185 \$219,731	10/01/21 10/19/21 06/07/23	74% 55%
11-SD-805-8.4/8.8 11-430184 BLIM- 805-(640)E --()		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.2 MILE SOUTH OF SWEETWATER RIVER BRIDGE TO ROUTE 805/54 SEPARATION I-805 SWEETWATER RIVER BRIDGE	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DR #400 SAN DIEGO, CA 92123 (760)916-9100	LAM, TAI 12121 SCRIPPS SUMMIT DR STE400 SAN DIEGO, CA 92123 (858)688-1443	\$19,200,080 \$18,902,945 \$9,711	12/13/18 01/09/19 08/29/22	78% 98%
11-SD-805-24.7/27.6 11-2T3304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UN INSTALL IRRIGATION AND LANDSCAPING	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705 (714)641-4730	LAM, TAI 4001 EL CAJON BLVD. STE 208 SAN DIEGO, CA 92108 (858)688-1429	\$881,462 \$839,862 \$2,160	02/01/18 02/21/18 04/21/22	0% 0% PLANT EST SATIS
11-SD-905-3.2/11.7 11-2N0844		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS APPLY METHACRYLATE ON BRIDGE DECK,	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET; TEMPE AZ 85282 (602)437-1711	DAVID TOCI 4050 TAYLOR ST SAN DIEGO CA 92110 (858)688-1599	\$1,099,554 \$814,426 \$403,366	04/21/21 06/02/21 09/09/22	28% 70%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-905-9.6/11.4 11-2888U4 GCBI-000C-(469)N --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT SB FREEWAY TO FREEWAY CONNECTORS FROM SB RTE 125 TO EB RTE 905 AND EB RTE 11 A CONSTRUCT SOUTHBOUND FREEWAY TO	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. TO 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	COVARRUBIAS, CARLOS 5377 OTAY MESA ROAD OTAY MESA, CA 92154 (619)760-7875	\$105,267,473 \$101,769,552 \$324,576	05/09/19 05/28/19 02/02/23	72% 97%

Totals: Authorized Final Amt: \$1,002,630,960 Completed to Date: \$751,965,867 Work This Month: \$18,242,232

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-4.9/5.5 12-0H1504		IN ORANGE COUNTY, IN LAGUNA BEACH AND SPECTRUM CONSTRUCTION GROUP, NEWPORT BEACH, ON RTE 001 FROM 1,000 FEET SOUTH OF VISTA DEL SOL TO MOSS STREET; AND FROM LE REHABILITATE PAVEMENT (CAPM)	16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	HONG, JOHN 3251 1/4 UNIVERSITY DRIVE,T#1 IRVINE, CA 92612 (949)279-8741	\$6,546,698 \$6,468,382 \$0	09/11/20 09/24/20 04/29/22	100% 95% OVER RUN
HA22							
12-ORA-1-7.9/10.5 12-0M82U4 ANCH-P001-(673)E --()		IN ORANGE COUNTY IN LAGUNA BEACH, ON STATE ROUTE 1 (ALSO KNOWN AS COAST HIGHWAY OR SR-1) FROM RUBY STREET (PM 7.9) TO LED UPGRADE SIDEWALK TO AMERICANS WITH	16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BERRIOS, JOSE/CE- ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN, CA (949)279-8502	\$9,668,673 \$1,218,562 \$15,840	01/26/21 02/18/21 06/01/23	30% 13%
12-ORA-1-12.2/13.3 12-0P6604		IN ORANGE COUNTY IN NEWPORT BEACH FROM 0.2 MILE SOUTH OF REEF POINT DRIVE TO 0.4 MILE NORTH OF CRYSTAL HEIGHTS DRIVE STABILIZE BIOSWALES.	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	MOHAMAD, YACOUB/CE- RAVANIPOUR 6521 MARINE WAY IRVINE, CA 92618 (949)279-8433	\$944,798 \$879,498 \$7,800	12/23/20 01/12/21 02/16/23	57% 89%
12-ORA-1-20.4/23.7 12-0Q8304 SNHG-P001-(677)E --()		IN ORANGE COUNTY IN NEWPORT BEACH AT SUPERIOR AVE AND IN HUNTINGTON BEACH AT BEACH BLVD UPGRADE SIGNALS AND INSTALL SAFETY	PTM GENERAL ENGINEERING SERVICES, INC. PO BOX 7745 RIVERSIDE CA 92513 (951)710-1000	SIDHU, GAGANDEEP/CE- ESSAYLI,M 4 VENTURE, SUITE #150 IRVINE, CA 92618 (949)279-8466	\$1,018,018 \$0 \$0	09/17/21 10/05/21 06/28/22	0% 0% SUSPENDED
12-ORA-5-.6/43 12-0Q6904		IN ORANGE COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REPAIR AND REPLACEMENT OF NON	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DR.; VISTA CA 92081 (619)460-6060	NAJM, ELIE/CE- CHAUDRY, MONAS 3350 E. BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8826	\$4,753,775 \$3,274,989 \$252,479	07/23/20 08/27/20 05/26/22	92% 69%
12-ORA-5-.6/43 12-0P42U4 ACNH-X059-(083)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL & MODIFY ITS ELEMENTS	INTERNATIONAL LINE BUILDERS, INC. 3955 TEMESCAL CANYON ROAD; CORONA CA 92883 (951)682-2982	KATTAO, BIBARS 3350 E. BIRCH STREET, STE 250 BREA, CA 02821 (949)279-8801	\$17,516,485 \$3,427,687 \$453,827	09/15/20 10/02/20 04/22/24	34% 20%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-1.6/1.6 12-0S5804		EL CAMINO REAL BRIDGE REPAIRS REMOVE FALSEWORK, BACKFILL EROSION	RV CONCRETE 605 E. COMMERCIAL ST.; ANAHEIM CA 92801 (714)855-4201	FALLAH, KAMI/CE-ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8580	\$1,905,753 \$198,525 \$198,525	02/08/22 03/16/22 07/01/22	15% 10%
12-ORA-5-1.8/44.2 12-0S5904		IN ORANGE COUTNY AT VARIOUS LOCATIONS REPLACE "METER ON" SIGNAL HEADS	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186; PLACENTIA CA 92870 (714)573-4599	SIDHU, GAGANDEEP/CE- ESSAYLI, M 4 VENTURE IRVINE, CA 92618 (949)279-8466	\$882,535 \$798,935 \$0	04/29/21 06/03/21 06/13/22	68% 91%
12-ORA-5-3.3/3.3 12-0P7004		IN ORANGE COUNTY IN SAN CLEMENTE AT AVENIDA PICO UNDERCROSSING DRAINAGE RESTORATION AT THE SEGUNDA	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$2,724,371 \$2,166,189 \$217,120	10/26/20 11/17/20 04/04/24	25% 79%
12-ORA-5-12.4/14.5 12-0K0214 ACIM-0052-(019)S L607-1 10-(STP)L 12 0-21-()		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AND MISSION VIEJO FROM 0.5 MILE SOUTH OF AVERY PKWY UC TO 0.8 MILE NORTH OF CROWN VALLEY ADD ONE LANE IN EACH DIRECTION	ORTIZ ENTERPRISES, INC. 56 CUSHING SUITE 200; IRVINE CA 92618 (949)753-1414	ZOKAI, FARID 27405 PUERTA REAL, SUITE 300 MISSION VIEJO, CA 92691 (949)279-8435	\$110,137,267 \$63,078,944 \$1,691,130	12/20/19 01/15/20 09/30/24	45% 57%
12-ORA-5-14.5/17.1 12-0K0224 TPLN-6212-(022)N --()		IN ORA CO, IN MISSION VIEJO AND LAGUNA HILLS, ON ROUTE 5 FROM 0.7 MILE S OF OSO PKWY TO 0.3 MILE S OF ALICIA PKWY OC ADD ONE LANE IN EACH DIRECTION	FLATIRON WEST, INC. 12121 SCRIPPS SUMMIT DRIVE SUITE 400 SAN DIEGO CA 92123 (213)305-4181	HONG, JOHN 27261 LAS RAMBLAS RD, STE 160 MISSION VIEJO, CA 92691 (949)279-8741	\$136,152,882 \$94,742,011 \$2,372,238	03/05/19 04/04/19 02/28/24	46% 69%
12-ORA-5-17.1/18.9 12-0K0234 TPLN-6212-(024) --()		IN ORA CO IN MISSION VIEJO, LAGUNA WOODS AND LAKE FOREST FROM 0.4 MILE SOUTH OF ALICIA PARKWAY OC TO 0.2 MILE NORTH OF EL TORO ROA WIDEN FREEWAY AND BRIDGES,	GUY F ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVENUE IRVINE CA 92612 (703)216-1395	JAVAHERNESHAN, MAJID 320 GODDARD WAY SUITE 125 IRVINE, CA 92618 (949)289-3551	\$92,543,920 \$30,724,866 \$1,765,065	09/23/20 10/13/20 03/01/24	29% 33%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-24.0/37.6 12-0S2104		IN ORANGE COUNTY, AT VARIOUS IN ORANGE COUNTY, AT VARIOUS LOCATIONS, ON ROUTE 5 FROM S5-N133 CONNECTOR SEPARATION IN IRVINE TO B APPLY METHACRYLATE TREATMENT AND	J. FRANCIS COMPANY 16197 KRAMERIA AVE.; RIVERSIDE CA 92504 (951)776-9100	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$2,209,481 \$0 \$0	03/07/22 04/01/22 10/13/22	0% 0%
12-ORA-5-29.2/29.2 12-0R4704 SIMG-0052-(031)E --()		IN ORANGE COUNTY IN TUSTIN AT I-5 AND RED HILL AVE IC MODIFY SIGNALS, ADD SAFETY	ALFARO COMMUNICATIONS CONSTRUCTION, INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949		\$583,329 \$0 \$0	03/02/22 03/29/22	0% 0%
12-ORA-5-30.3/31.4 12-0Q8204 HSIM-0052-(028)E --()		IN ORANGE COUNTY IN TUSTIN AND SANTA ANA BETWEEN ROUTE 5/55 SEPARATION AND 0.4 MILE SOUTH OF GRAND AVENUE UNDERCROSSING COLD PLANE EXISTING ASPHALT	RJ NOBLE 15505 EAST LINCOLN AVE; ORANGE CA 92865 (714)637-1550	SHAM, KENNETH/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (424)436-7374	\$3,536,955 \$16,300 \$16,300	01/28/22 02/23/22 09/29/22	7% 0%
12-ORA-5-34.5/36.8 12-0P9004		IN ORANGE COUNTY IN ANAHEIM AND ORANGE FROM SANTA ANA RIVER BRIDGE TO 0.2 MILE NORTH OF ANAHEIM BOULEVARD UNDERCROSSING RELOCATE FACILITIES AWAY FROM	MARINA LANDSCAPE INC. 3707 W. GARDEN GROVE BLVD; ORANGE CA 92868 (714)939-6600	HONG, JOHN 3251 1/4 UNIVERSITY DRIVE, T#1 IRVINE, CA 92617 (949)279-8741	\$1,190,842 \$1,051,344 \$9,960	03/22/21 04/15/21 08/12/22	50% 88%
12-ORA-5-34.5/37.4 12-0Q8504 HSIM-0052-(022)E --()		IN ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.1 MILE NORTH OF SANTA ANA RIVER BRIDGE TO HARBOR BLVD OVERCROSSING PLACE POLYESTER CONCRETE ON 3	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	RAMADAN, KIFAH/CE- HONG, JOHN 15700 TUSTIN VILLAGE WAY, T#2 TUSTIN, CA 92780 (949)279-8821	\$5,245,045 \$5,395,956 \$0	07/29/20 08/20/20 04/30/22	100% 98%
12-ORA-5-42.5/42.6 12-0S7104		ON INTERSTATE 5 AT PM 42.5 IN THE CITY OF ANAHEIM, AT ORANGETHORPE AVE OVERCROSSING BRIDGE, PRESSURE GROUT VOIDS FOUND DIR'S EMERG REPAIR CRACKING AND SPALLING	FLATIRON WEST, INC. 16470 W BERNARDO DR, STE 120 SAN DIEGO, CA 92127	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$3,057,000 \$2,891,551 \$0	01/04/21 01/14/21 04/30/22	100% 95% OVER RUN

20.20
201130

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-22-1.2/1.2 12-0Q6504 SNHG-P022-(027)E --()		IN ORANGE COUNTY IN GARDEN GROVE AT VALLEY VIEW ST OFF-RAMP MODIFY SIGNAL AND LIGHTING, REFRESH	INTERNATINAL LINE BUILDERS, INC. DBA ILB ELECTRIC 3955 TEMESCAL CANYON RD. ; CORONA CA 92883 (951)682-2982	KATTAO,BIBARS/CE- CHAUDRY,MONAS 3350 E. BIRCH ST. SUITE 250 BREA, CA 92821 (949)279-8541	\$515,802 \$284,333 \$99,054	04/21/21 05/11/21 04/26/22	94% 55%
12-ORA-22-2.7/11.9 12-0S2004		IN ORANGE COUNTY IN ANAHEIM APPLY METHACRYLATE TREATMENT,	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ; ORANGE CA 92867 (714)769-7025	JOUBEEN, JAY/CE- JAVAHERNESHAN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8638	\$1,520,471 \$354,044 \$41,112	04/12/21 04/30/21 07/13/22	28% 23%
12-ORA-22-5.6/10.9 12-0M9004 HSNH-P022-(025) --()		IN ORANGE COUNTRY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF BROOKHURST STREET UNDERCROSSING IN GARDEN GROVE TO BEDFORD ROAD OVE IMPROVE/RECONFIGURE CHANNELIZATION,	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$11,998,523 \$11,916,868 \$2,149	12/13/18 01/09/19 05/31/22	89% 99%
SHOPP 12-ORA-22-9.1/9.1 12-0N9204		IN ORANGE COUNTY IN GARDEN GROVE AT HASTER STREET OFF RAMP UPGRADE DRAINAGE AND ELECTRICAL	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE ; CORONA CA 92883 (951)674-7352	ADRIAN WU 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8586	\$1,063,204 \$284,955 \$27,954	09/16/19 10/04/19 08/31/22	11% 28% SUSPENDED
12-ORA-22-10.7/12.7 12-0Q3204 SNHG-P022-(028)E --()		IN ORANGE COUNTY IN SANTA ANA AND ORANGE, FROM 0.2 MILE WEST OF BEDFORD RD OC TO 0.2 MILE WEST OF TUSTIN AVE UC REPLACE CONCRETE BARRIER AND SIGN	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE ; CORONA CA 92883 (951)674-7352	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$4,769,300 \$0 \$0	01/18/22 02/01/22 05/22/23	0% 0%
12-ORA-39-9.7/9.7 12-0Q6404 SNHG-P039-(040)E --()		IN ORANGE COUNTY IN STANTON AT CHAPMAN AVE MODIFY SIGNAL, ADD SAFETY LIGHTING,	CALPROMAX ENGINEERING INC. 650 N.ROSE DR.#186 ; PLACENTIA CA 92870 (714)573-4599	SIDHU, GAGANDEEP/CE- ESSAYLI, M 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8466	\$664,988 \$467,080 \$0	03/11/21 04/01/21 05/03/22	60% 70%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-39-/3.2 12-0S8604		IN ORANGE COUNTY IN HUNTINGTON BEACH FROM ROUTE 1 TO ELLIS AVE/ MAIN ST RESURFACE HIGHWAY WITH RHMA	ALL AMERICAN ASPHALT 400 EAST SIXTH STREET; CORONA CA 92879 (951)736-7600		\$4,044,788 \$0 \$0	03/08/22 03/29/22	0% 0%
12-ORA-55-4.7/4.7 12-0Q3904		IN ORAGE COUNTY IN COSTA MESA AT ROUTE 55/73 SEPARATION UPGRADE TO CURRENT SEISMIC STANDARD	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET; ORANGE CA 92868 (714)538-5156	WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8488	\$4,863,258 \$1,097,910 \$36,051	09/20/21 10/05/21 01/17/23	34% 22%
12-ORA-55-15.1/17.5 12-0S0404 HSNH-P055-(064) --()		IN ORANGE COUNTY IN ORANGE AND ANAHEIM AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF KATELLA AVENUE UNDERCROSSING TO 0.5 MILE NORTH UPGRADE TRAFFIC SAFETY DEVICES	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	N. RUDA/CE-F. ZOKAI 15700 TUSTIN VILLAGE WAY TUSIN, CA 92780 (949)279-8491	\$1,064,323 \$1,025,547 \$303,879	06/23/21 08/03/21 05/10/22	99% 96%
12-ORA-55-17.7/17.7 12-0S0904		IN ORANGE COUNTY IN ANAHEIM AND YORBA LLINDA ON ROUTE 55 AT ROUTE 91/5 SPEARATION AND ON ROUTE 91 AT ROUTE 91/55 SEPARATION AND 0 PEER TO CONSTRUCT AND UPGRADE 91	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	LUNA, FRANKLIN/CE-JAVA, M. 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$1,128,567 \$1,021,349 \$16,600	05/13/21 06/08/21 06/17/22	87% 89%
12-ORA-57-11.0/22.2 12-0S9104		IN ORANGE COUNTY, AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF CHAMPMAN AVENUE UNDERCROSSING TO 0.3 MILE SOUTH OF LOS ANGELES COUN RESURFACE RAMP WITH 0.15 FT RHMA.	RJ NOBLE 15505 EAST LINCOLN AVE; ORANGE CA 92865 (714)637-1550		\$746,481 \$0 \$0	04/07/22 04/26/22	0% 0%
12-ORA-57-16.2/20.9 12-0F03U4		IN ORANGE COUNTY FROM 0.2 MILE SOUTH OF ORANGETHORPE AVENUE UNDERCROSSING IN PLACENTIA TO LAMBERT ROAD UNDERCROSSING IN BREA HIGHWAY REPLACEMENT PLANTING	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN, CA 92780 (714)641-4730	NOWAK, JOHN 15700 TUSTIN VILLAGE WAY, T4 TUSTIN, CA 92780 (949)279-8511	\$1,505,443 \$1,416,979 \$0	02/15/18 03/09/18 03/24/22 03/24/22	100% 100% COMPLETED

HB4N

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-16.5/16.6 12-0T0704		IN CITY OF PLACENTIA ROUTE 57 ADJACENT TO WEST CROWTHER AVE TO INSTALL PERIMETER HARDENED METAL SECURITY FENCING & GATES DIR'S EME INSTALL SECURITY FENCING & GATES	POWELL CONSTRUCTORS INC. 8555 BANANA AVENUE FONTANA, CA 92335	SHEIH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$1,035,000 \$963,455 \$0	06/04/21 07/19/21 04/30/22	100% 93% OVER RUN
20.20 201130							
12-ORA-57-20.3/21.6 12-0C1104 EPNH-P057-(067)E --()		IN ORANGE CO, IN BREA, ON ROUTE 57 FROM 0.6 MILE SOUTH TO 0.7 MILE NORTH OF LAMBERT ROAD UC RECONFIG NB RAMPS, CONST OF LOOP	SECURITY PAVING COMPANY, INC. 3075 TOWNSGATE ROAD, STE 200 WESTLAKE VILLAGE, CA 91361 (818)362-9200	SHIEH, PETER 3350 E BIRCH STREET, STE 250 BREA, CA 92821 (949)279-8636	\$50,639,493 \$42,282,760 \$648,197	04/19/19 05/13/19 04/25/22	99% 82%
HE11							
12-ORA-73-10.0/28 12-0N7204 HSNH-P073-(141)E --()		IN ORA CO FROM 0.3 MILE SOUTH OF S73- S5 CONN VIADUCT IN SAN JUAN CAPISTRANO TO 0.1 MILE NORTH OF N73- N405 CONN OC IN COSTA MESA UPGRADE SAFETY DEVICES, RELOCATE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR, STE. 140; IRVINE CA 92618 (949)299-1400	BLANCO, CHRIS/CE- RAVANIPOUR,M 6521 MARINE WAY IRVINE, CA 92618 (949)279-4560	\$18,442,751 \$7,561,937 \$89,031	09/16/20 10/19/20 07/19/22	83% 41%
HB1							
12-ORA-73-12.9/26.8 12-0R3404		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM MOULTON PARKWAY UNDERCROSSING IN LAGUNA NIGUEL TO BRISTOL STREET UNDERCROSSING IN COSTA REPLACE APPROACH SLABS AND SEAL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	RUDA, NABIL/CE- ZOKAI, FARID 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8491	\$1,640,865 \$0 \$0	09/16/21 10/19/21 08/26/22	0% 0% SUSPENDED
12-ORA-73-23.7/24.1 12-0N8604 HSNH-P037-(140)E --()		IN ORANGE COUNTY, IN NEWPORT, FROM 0.3 MILE NORTH OF BISON AVENUE TO 0.3 MILE SOUTH OF UNIVERSITY DRIVE WIDEN EXISTING LANE FROM ONE TO TWO	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	JOUBEEN, JAY/CE- JAVAHERNESHAN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8638	\$6,936,264 \$6,847,984 \$29,973	06/25/20 07/23/20 01/13/23	63% 98%
12-ORA-74-2.9/5.1 12-0L7224 HSNH-P074-(068)E --()		IN ORANGE COUNTY IN THE CITY OF SAN JUAN CAPISTRANO ON ROUTE 74 FROM EAST OF ANTO PE FOR MITIGATION PLANTING FOR	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD; WILDOMAR CA 92595 (951)245-1686	NADERI, ARSALAN 6521 MARINE WAY T#1 IRVINE, CA 92618 (949)279-8447	\$618,640 \$467,220 \$11,648	04/10/19 05/01/19 05/22/23	73% 76%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-74-11.5/16.6 12-0P0304 HSNH-P074-(071)E --()		IN ORANGE COUNTY NEAR SAN JUAN CAPISTRANO FROM 1.0 MILE WEST OF SAN JUAN HOT SPRING ROAD TO ORANGE COUNTY LINE INSTALL HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	NADERI, ARSALAN/CE-RAVANIPOUR 6521 MARINE WAY IRVINE, CA 92618 (949)279-8447	\$17,620,000 \$9,450,949 \$101,571	11/13/20 12/02/20 05/02/24	35% 53%
12-ORA-90-4.0/4 12-0Q4204 SNHG-P090-(017)E --()		IN ORANGE COUNTY IN BREA AT BERRY STREET AND JASMINE DRIVE MODIFY SIGNAL, INSTALL LIGHTS,	CROSSTOWN ELECTRICAL & DATA, INC. 5454 DIAZ STREET; IRVINDALE CA 91706 (626)813-6693	NAJM, ELIE/CE-MONAS CHAUDRY 3350 E. BIRCH STREET, #250 BREA, CA 92821 (949)279-8826	\$352,332 \$337,532 \$0	06/11/20 07/02/20 03/31/22 03/31/22	100% 100% COMPLETED
12-ORA-91-1.8/3.4 12-0Q3104 SNHG-P091-(149)E --()		IN ORANGE COUNTY IN BUENA PARK FROM KNOTT AVENUE UNDERCROSSING TO 0.2 MILE WEST OF ROUTE 91/5 SEPARATION OVERHEAD SIGN STRUCTURE.	ALFARO COMMUNICATIONS CONSTRUCTION,INC 15614 S. ATLANTIC AVENUE; COMPTON CA 90221 (310)669-8949	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$3,107,303 \$583,041 \$206,380	05/27/21 08/19/21 11/03/22	24% 19%
12-ORA-91-9.8/18.9 12-0N3204 ACNH-P091-(148)E --() HA23		IN ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 0.3 MILE WEST OF LAKEVIEW AVENUE OVERCROSSING TO RIVERSIDE COUNTY LINE CAPM PAVEMENT PRESERVATION	ACME CONCRETE PAVING INC 4124 E BROADWAY AVE SPOKANE WA 99202 (509)242-1234	PHAM, DAT /CE-ADRIAN WU 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8586	\$9,627,855 \$9,456,378 \$1,045,097	11/07/19 12/04/19 06/30/22	100% 98% OVER RUN
12-ORA-91-12.5/13.9 12-0N4904		IN ORANGE COUNTY IN ANAHEIM FROM 1.0 MILE EAST OF ROUTE 91/90 SEPERATION TO 0.5 MILE WEST OF WEIR CANYON ROAD UNDERCROSSING REHABILITATE COMMERCIAL VEHICLE	SPECTRUM CONSTRUCTION GROUP, INC. 16 GOODYEAR STE 140; IRVINE CA 92618 (949)299-1400	PHAM, DAT /CE-ADRIAN WU 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8575	\$5,581,265 \$5,383,872 \$0	12/18/19 01/22/20 05/30/22	48% 96%
12-ORA-91-16.6/17 12-0S6604		IN ORANGE COUNTY IN YORBA LINDA FROM W91-S241/91 CONNECTOR SEPARATION TO 0.6 MILE EAST OF GYPSUM CANYON ROAD UNDERCROSSING REMOVE AC PAVEMENT AND PLACE	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE; CORONA CA 92883 (951)674-7352	PHAM, LIEU/CE- WU, ADRIAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (818)319-7095	\$1,595,300 \$25,402 \$0	05/18/21 06/18/21 06/07/22	0% 2%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-133-3.2/4.1 12-0P94U4 ACNH-P133-(018) --()		IN ORANGE COUNTY, IN THE CITY OF LAGUNA BEACH, FROM 0.2 MILE SOUTH OF EL TORO ROAD TO ROUTE 73/133 SEPARATION ROADWAY WIDENING, RESTRIPIING AND	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL; CARLSBAD CA 92008 (760)444-1032	LUNA, FRANKLIN/CE- JAVAHERNESHA 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (562)449-7999	\$6,885,845 \$0 \$0	02/23/21 03/11/21	0% 0% SUSPENDED
12-ORA-133-3.9/13.6 12-0N6604 HSNH-P133-(016)E --()		IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM 0.1 MILE SOUTH OF ROUTE 73/133 SEPARATION TO ROUTE 133/241 SEPARATION REPLACE DAMAGED AND OUTDATED MBGR,	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (213)220-9669	\$11,138,169 \$9,337,650 \$332,987	01/16/20 02/13/20 06/01/22	100% 84% OVER RUN
SHOPP							
12-ORA-241-14.5/25 12-0Q7004 HSST-P241-(008)E --()		IN ORANGE COUNTY IN IRVINE, LAKE FOREST, MISSION VIEJO AND RANCHO SANTA MARGARITA ON ROUTE 241 FROM OSO PARKWAY TO PORTOLA PARKWAY INSTALL MGS AND CRASH CUSHIONS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR W; IRVINE CA 92606 (949)252-0441	HONG, JOHN 15700 TUSTIN VILLAGE WAY, T#2 IRVINE, CA 92780 (949)279-8416	\$971,248 \$902,926 \$0	05/22/20 06/18/20 05/25/22	98% 91%
12-ORA-241-27.8/38 12-0H0474 ACST-P241-(009)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF ROUTE 133 TO 0.5 MILE SOUTH OF ROUTE 91 PAVEMENT REPAIR, GROUND WATER	SECURITY PAVING COMPANY INC 3075 TOWNSGATE ROAD, SUITE 20 WESTLAKE VILLAGE CA 91361 (818)362-9200	YACOB, MOHAMAD/CE- RAVANIPOUR 4 VENTURE, SUITE 150 IRVINE, CA 92618 (949)279-8433	\$14,181,488 \$1,250,823 \$224,653	10/21/21 11/23/21 08/29/23	6% 9%
HA22							
12-ORA-405-5.6/5.6 12-0P4004 SIMG-405 -(013)E --()		IN ORANGE COUNTY IN IRVINE ON ROUTE 405 AT CULVER DRIVE OVERCROSSING ADA AND SIGNAL MODIFICATION	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET; BALDWIN PARK CA 91706 (626)960-9502	SIDHU,GAGANDEEP/CE-MO ESSAYLI 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8466	\$1,271,649 \$1,254,298 \$0	06/11/20 07/02/20 04/01/22 04/01/22	100% 100% OVER RUN
12-ORA-405-7.3/10 12-0N5204		IN ORANGE COUNTY IN IRVINE FROM VON KARMAN AVE. OC TO 0.1 MILE NORTH OF MACARTHUR BLVD. AND IN COSTA MESA FROM SANTA ANA DELPHI CH RELOCATE FACILITIES AWAY FROM	ACCU CONSTRUCTION, INC. 14751 PLAZA DRIVE SUITE L TUSTIN, CA 92780 (714)641-4730	NOWAK, JOHN 3251 1/4 UNIVERSITY DRIVE #2 IRVINE, CA 92612 (949)279-8511	\$1,477,699 \$1,407,069 \$1,056	02/24/20 03/20/20 05/13/22	95% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/22

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$587,626,141</u>	Completed to Date:	<u>\$331,716,098</u>	Work This Month:	<u>\$10,217,677</u>	

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-8.2/8.7	01-0B0904	1
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-21.2/0	01-0G2104	1
01-DN-101-25.5/27.4	01-0C6604	1
01-DN-101-39.8/46.4	01-0K4704	1
01-DN-101-39.8/39.8	01-0F3104	1
01-DN-101-120.0/16.5	01-0L0404	2
01-DN-101-151.0/15.5	01-0L2304	2
01-DN-101-5.1/5.6	01-0F2404	2
01-DN-199-1.1/2.6	01-488024	2
01-DN-199-6.5/36.3	01-488014	2
01-DN-199-33.5/33.9	01-0F4304	2
01-DN-999-/0	01-0J8604	3
01-HUM-0-/0	01-0L9204	3
01-HUM-36-10.5/10.8	01-0F1604	3
01-HUM-36-17.9/23.9	01-0F5004	3
01-HUM-36-40.4/45.6	01-0K5704	3
01-HUM-36-314.0/0	01-0J1704	3
01-HUM-96-16.8/23.1	01-0K4304	4
01-HUM-96-43.7/0	01-0F9204	4
01-HUM-101-27.7/27.7	01-0A1104	4
01-HUM-101-60.4/0	01-0C1104	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-101-75.1/77.4	01-0B6204	4
01-HUM-101-78.0/79.8	01-0E68U4	4
01-HUM-101-84.4/84.8	01-0E0004	5
01-HUM-101-87.5/89.6	01-0G5804	5
01-HUM-101-88.3/88.3	01-0E6504	5
01-HUM-101-125.0/12.5	01-0M0504	5
01-HUM-101-595.0/0	01-0K4204	5
01-HUM-101-865.0/86.7	01-0L3904	5
01-HUM-101-17.9/87.8	01-0E7704	6
01-HUM-101-90.1/109.6	01-0F8204	6
01-HUM-255-6.0/7.6	01-3660U4	6
01-HUM-299-8.5/9	01-0J8004	6
01-HUM-299-20.5/30.2	01-0F4604	6
01-HUM-299-30.7/37.7	01-0F4704	6
01-HUM-299-38.9/39.5	01-0F6804	7
01-HUM-299-1.8/1.8	01-0F5304	7
01-HUM-999-/0	01-0A1204	7
01-LAK-20-5.1/6.3	01-0G33U4	7
01-LAK-20-26.6/26.6	01-0G5504	7
01-LAK-20-/0	01-0E83U4	7
01-LAK-29-12.7/14.5	01-0E7204	8
01-LAK-29-28.5/31.6	01-2982U4	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-LAK-29-50.8/0	01-0E0814	8
01-LAK-175-/1.5	01-0L9304	8
01-LAK-999-/0	01-0J8804	8
01-MEN-20-240.0/25	01-0L6804	8
01-MEN-101-3.7/5.3	01-0B5004	9
01-MEN-101-40.0/6	01-0L4204	9
01-MEN-101-58.9/82.5	01-0C4504	9
01-MEN-101-73.7/96	01-0K5204	9
01-MEN-101-380.0/40	01-0L4004	9
01-MEN-101-424.0/44.5	01-0L9704	9
01-MEN-162-11.5/11.8	01-0B5304	10
01-MEN-271-2.9/18.2	01-0J4804	10
01-MEN-999-/0	01-0J8704	10
01-VAR-101-84.0/85.5	01-0H1204	10
01-VAR-299-10.0/43	01-0L9104	10
01-VAR--/0	01-0L7004	10
02-LAS-36-6.0/14.6	02-4E46U4	11
02-LAS-36-20.5/22.8	02-0J3804	11
02-LAS-139-38.0/43	02-2J4404	11
02-LAS-299-18.5/25.6	02-4E4504	11
02-LAS-299-25.6/25.6	02-1H1104	11
02-LAS-395-1.0/.1	02-3J3904	12

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-LAS-395-56.5/61.1	02-2J4004	12
02-LAS-395-900.0/0	02-4H8104	12
02-PLU-70-.4/29.7	02-0H5504	12
02-PLU-70-4.0/45	02-3J1204	12
02-PLU-70-10.0/25	02-1J5004	12
02-PLU-70-10.0/1	02-3J1504	13
02-PLU-70-36.8/62.5	02-1H7904	13
02-PLU-70-/29.9	02-4H4404	13
02-PLU-284-/8.3	02-3J1004	13
02-SHA-5-3.0/.4	02-3J6604	13
02-SHA-5-4.9/5.1	02-4H1504	13
02-SHA-5-8.0/40	02-3J0904	14
02-SHA-5-22.0/6.8	02-0J7404	14
02-SHA-5-31.0/31.7	02-4G5804	14
02-SHA-44-45.5/51.6	02-2J3904	14
02-SHA-273-4.4/12.3	02-2H9704	14
02-SHA-299-1.0/1.6	02-0J6804	14
02-SIS-3-38.0/38.6	02-4G4404	15
02-SIS-3-48.0/51	02-2J3804	15
02-SIS-5-25.4/25.9	02-2H1304	15
02-SIS-5-9.9/68.1	02-4F5204	15
02-SIS-5-/0	02-2J7004	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SIS-96-370.0/37.3	02-3J6904	15
02-SIS-96-7.3/15.9	02-4F6004	16
02-TEH-5-36.3/41.6	02-1H4704	16
02-TEH-5-25.4/25.4	02-4F5904	16
02-TEH-32-14.0/20	02-1J4904	16
02-TEH-36-67.5/75.1	02-2J3604	16
02-TEH-36-87.0/87.8	02-0H3904	16
02-TEH-36-/6	02-2J4104	17
02-TEH-99-9.0/9.3	02-1H5104	17
02-TRI-3-32.8/57.9	02-0H5404	17
02-TRI-3-58.7/60.7	02-4F2204	17
02-TRI-3-26.3/29.8	02-2J4204	17
02-TRI-299-/0	02-4G5304	17
02-TRI-299-/43.4	02-3J1904	18
02-VAR--/0	02-3J6404	18
02-VAR--/0	02-0J9104	18
02-VAR--/0	02-3J2204	18
03-BUT-32-7.6/7.9	03-2H2404	19
03-BUT-32-30.8/31	03-0J7004	19
03-BUT-70-5.6/9.1	03-3H72U4	19
03-BUT-70-39.3/39.3	03-0J7204	19
03-BUT-99-29.3/T37.8	03-1H8604	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-99-34.0/34	03-0J9004	19
03-BUT-99-30.5/30.6	03-1J3504	20
03-BUT-162-18.4/19.9	03-2H6304	20
03-COL-20-30.5/31.8	03-2G3504	20
03-COL-20-34.8/36.5	03-0H6504	20
03-ED-49-10.7/11	03-0H8304	20
03-ED-49-19.9/21.3	03-2G2904	20
03-ED-50-.8/1.9	03-2G2804	21
03-ED-50-18.5/24.2	03-4E62U4	21
03-ED-50-33.8/34.2	03-3H4504	21
03-ED-50-45.2/45.2	03-0J7104	21
03-ED-50-420.0/63.8	03-2J7204	21
03-ED-50-2.7/18.9	03-1H80U4	21
03-ED-50-/80.4	03-0H5204	22
03-ED-50-/0	03-2J7304	22
03-GLE-5-14.4/14.7	03-2H5104	22
03-GLE-5-14.6/14.6	03-4F4204	22
03-GLE-162-43.0/47.1	03-2G3104	22
03-GLE-162-76.3/78.6	03-3F0604	22
03-NEV-20-25.6/39.8	03-2H62U4	23
03-NEV-49-/7.5	03-0H2104	23
03-NEV-80-13.0/16.5	03-1H18U4	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-NEV-80-19.3/19.3	03-2H30A4	23
03-NEV-80-31.4/31.8	03-2H01U4	23
03-NEV-174-3.0/3.9	03-4F3704	23
03-NEV-999-/0	03-0H6904	24
03-PLA-28-10.2/10.2	03-0J2504	24
03-PLA-49-3.1/7.5	03-2F3404	24
03-PLA-80-.4/.4	03-1J5004	24
03-PLA-80-2.6/3.1	03-0H4604	24
03-PLA-80-38.8/41.4	03-1H0304	24
03-PLA-80-46.3/63.5	03-2F5704	25
03-SAC-0-/0	03-4F64A4	25
03-SAC-5-.2/34.3	03-4F6404	25
03-SAC-5-9.7/24.9	03-0H10U4	25
03-SAC-12-.6/.6	03-2H6404	25
03-SAC-50-2.5/3.2	03-3H3304	25
03-SAC-50-15.8/23.1	03-1H8204	26
03-SAC-50-.2/6.1	03-0H08U4	26
03-SAC-50-7.7/9.5	03-1F1504	26
03-SAC-50-/0	03-1H1004	26
03-SAC-51-1.6/4.4	03-2H1104	26
03-SAC-51-2.0/3.5	03-3F0714	26
03-SAC-51-4.7/8.8	03-2G3904	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-80-9.6/12.9	03-1H1904	27
03-SAC-80-/0	03-2H15U4	27
03-SAC-99-7.1/9.4	03-0F2844	27
03-SAC-99-7.1/9.4	03-0F2864	27
03-SAC-99-7.1/9.4	03-0F2804	27
03-SAC-99-11.8/21.6	03-0H4804	28
03-SAC-99-19.4/21.1	03-1J4604	28
03-SAC-999-/0	03-1H8504	28
03-SIE-89-.5/5.1	03-0J8604	28
03-SUT-20-/0	03-3F5604	28
03-SUT-99-39.2/41.4	03-3F99U4	28
03-VAR-12-/.4	03-4H6904	29
03-VAR-149-/5.3	03-0J3504	29
03-VAR-999-/0	03-4H9504	29
03-VAR--/0	03-0H4204	29
03-VAR--/0	03-1G7204	29
03-VAR--/0	03-3H93U4	29
03-VAR--/0	03-0H4004	30
03-VAR--/0	03-2G0704	30
03-VAR--/0	03-2G1204	30
03-VAR--/0	03-1G7604	30
03-VAR--/0	03-2J9604	30

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-VAR--/0	03-0H5404	30
03-YOL-16-27.5/28.3	03-4F1714	31
03-YOL-80-11.1/11.7	03-0F2504	31
03-YUB-20-1.6/3.4	03-1G0104	31
03-YUB-20-13.3/18.2	03-0A5704	31
03-YUB-20-18.1/M20.1	03-3F5104	31
03-YUB-49-49.0/4.9	03-3J0204	31
03-YUB-70-11.2/13.5	03-1H2704	32
03-YUB-70-15.5/16.5	03-1E0604	32
03-YUB-70-16.2/25.8	03-4F38U4	32
04-ALA-13-8.4/12.6	04-0J4704	32
04-ALA-13-10.9/12	04-2G4604	32
04-ALA-13-/0	04-3K3104	33
04-ALA-24-5.9/6.2	04-0AC904	33
04-ALA-24-59.0/6.2	04-1Q8404	33
04-ALA-61-19.8/21.2	04-2K7104	33
04-ALA-80-1.9/4	04-2J8304	33
04-ALA-80-5.7/5.8	04-1W9904	33
04-ALA-80-6.4/6.8	04-0A7724	34
04-ALA-80-6.4/6.6	04-0A7714	34
04-ALA-84-13.0/13.6	04-160304	34
04-ALA-84-13.6/18	04-2A3324	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-84-17.9/22.9	04-297634	34
04-ALA-84-21.9/21.9	04-4Q2604	34
04-ALA-260-1.1/1.9	04-3K2004	35
04-ALA-260-1.1/1.9	04-0W0204	35
04-ALA-260-1.1/1.9	04-2W7404	35
04-ALA-580-45.4/45.8	04-2K7904	35
04-ALA-580-1.3/6	04-0K6804	35
04-ALA-580-1.5/0	04-0K6504	35
04-ALA-580-30.8/46.5	04-3J0504	36
04-ALA-580-/0	04-3J1304	36
04-ALA-880-11.4/12.2	04-0J5304	36
04-ALA-880-20.9/20.9	04-4J7304	36
04-ALA-880-28.3/28.5	04-4W0704	36
04-ALA-880-30.2/33.6	04-2K8204	36
04-ALA-880-30.5/30.5	04-4A8004	37
04-ALA-880-34.1/34.6	04-2W3404	37
04-ALA-880-.9/24.8	04-4J9804	37
04-ALA-980-1.1/1.1	04-4K9804	37
04-CC-4-25.8/28.3	04-2J0414	37
04-CC-4-16.7/16.7	04-2Q0204	37
04-CC-4-28.7/31	04-2J0424	38
04-CC-4-/0	04-3K3204	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-24-.7/.7	04-4W3304	38
04-CC-80-2.3/2.3	04-2W2704	38
04-CC-80-5.1/5.1	04-3W7704	38
04-CC-242-/1.6	04-269804	38
04-CC-580-.9/1.5	04-2J7204	39
04-CC-580-5.8/5.8	04-4G8914	39
04-CC-580-6.1/7.7	04-3G4744	39
04-CC-580-6.7/7.8	04-2W1204	39
04-CC-680-8.6/8.6	04-4W9004	39
04-CC-680-24.9/25.5	04-3G3014	39
04-LAK-29-/0	04-0Q8504	40
04-MRN-1-10.7/11	04-0AA484	40
04-MRN-1-22.8/22.8	04-0AA444	40
04-MRN-101-.2/0	04-4J4204	40
04-MRN-101-.7/15.8	04-3K3504	40
04-MRN-101-3.5/4.7	04-3W3904	40
04-MRN-101-8.4/8.7	04-1A6614	41
04-MRN-101-8.9/0	04-0Q7304	41
04-MRN-101-10.6/10.8	04-4G8204	41
04-MRN-101-15.4/15.4	04-4G8714	41
04-MRN-131-.8/.9	04-4J4504	41
04-NAP-29-.2/14.6	04-0K0004	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-NAP-29-29.3/36.9	04-4J3004	42
04-NAP-29-33.5/48.5	04-1W6304	42
04-NAP-29-42.1/48.6	04-2W7604	42
04-NAP-29-20.4/20.8	04-2594A4	42
04-NAP-80-7.3/7.3	04-4W7504	42
04-NAP-121-.5/1	04-4G2104	42
04-NAP-121-16.1/22.1	04-1W4804	43
04-NAP-121-18.6/18.6	04-4J2104	43
04-NAP-121-20.6/20.6	04-2J5704	43
04-NAP-128-20.1/20.4	04-4G8404	43
04-SCL-17-2.8/13.9	04-1J9704	43
04-SCL-17-5.1/13.3	04-3K3304	43
04-SCL-25-1.6/0	04-2J7804	44
04-SCL-35-14.0/17.1	04-0P48U4	44
04-SCL-35-/9.5	04-0W1704	44
04-SCL-82-9.8/10.4	04-4J2824	44
04-SCL-85-5.6/17.8	04-3Q4704	44
04-SCL-87-.1/4	04-2Q0504	44
04-SCL-101-.8/.8	04-4J0304	45
04-SCL-101-30.7/31.1	04-4J9304	45
04-SCL-101-33.2/33.2	04-2W3904	45
04-SCL-101-/4.2	04-0J5604	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-130-11.2/22.5	04-1W6204	45
04-SCL-130-15.0/21.5	04-1W5104	45
04-SCL-152-10.1/10.4	04-3W8404	46
04-SCL-152-13.2/0	04-2A4414	46
04-SCL-152-/6.2	04-2A2514	46
04-SCL-280-2.9/2.9	04-0Y5004	46
04-SCL-280-11.5/20.6	04-3J3204	46
04-SCL-280-/L5.4	04-4J9604	46
04-SCL-680-7.6/M9.9	04-2537C4	47
04-SCL-999-/0	04-2Q0604	47
04-SF-1-.7/5.9	04-3J8904	47
04-SF-1-5.9/6.3	04-1A9054	47
04-SF-80-3.8/5	04-2J8024	47
04-SF-80-5.6/7.6	04-3G4424	47
04-SF-80-5.9/7.6	04-4W0104	48
04-SF-80-7.7/7.7	04-1W0604	48
04-SF-101-2.0/2.8	04-2K1904	48
04-SF-101-4.1/5.1	04-2J8014	48
04-SF-101-4.3/L4.3	04-1W9804	48
04-SF-101-/4.2	04-4J3904	48
04-SM-1-17.9/47	04-2Q0804	49
04-SM-1-39.0/39	04-1AA004	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-82-19.8/19.8	04-0K6704	49
04-SM-84-17.2/17.2	04-0W1204	49
04-SM-92-14.4/18.8	04-3G4544	49
04-SM-101-22.6/23.1	04-3K3404	49
04-SM-101-/6.6	04-1J5614	50
04-SM-101-/21.8	04-1J5694	50
04-SM-280-25.1/25.1	04-0Y4104	50
04-SOL-80-.5/1	04-2AC504	50
04-SOL-80-.8/1.6	04-2K8404	50
04-SOL-80-1.8/4.4	04-0J7104	50
04-SOL-80-12.0/13.1	04-0A5394	51
04-SOL-80-13.9/13.9	04-3G6904	51
04-SOL-80-14.1/15.1	04-4G8724	51
04-SOL-80-34.5/34.5	04-0J6004	51
04-SOL-80-10.4/30.2	04-4G0804	51
04-SON-1-15.0/15.7	04-0A0204	51
04-SON-12-35.1/38.9	04-1J3604	52
04-SON-37-.3/2	04-0W5404	52
04-SON-101-3.7/7.2	04-2640F4	52
04-SON-101-9.0/9	04-0J1004	52
04-SON-101-22.3/23.3	04-1Q8604	52
04-SON-101-32.8/54.2	04-0J6424	52

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-101-55.8/55.8	04-2K3504	53
04-SON-116-30.9/31.4	04-4G3804	53
04-SON-128-16.8/17.6	04-2W3304	53
04-SON-128-24.2/24.7	04-1Q8704	53
05-MON-1-.1/8.2	05-1P3104	54
05-MON-1-10.4/10.4	05-1P0704	54
05-MON-1-27.2/27.6	05-1N4104	54
05-MON-1-44.3/-44.3	05-1N4304	54
05-MON-1-55.7/55.9	05-1K0504	54
05-MON-1-59.4/59.5	05-1N5004	54
05-MON-1-59.5/61.6	05-1P3704	55
05-MON-1-63.0/63	05-1H4604	55
05-MON-1-64.4/64.4	05-1K7004	55
05-MON-1-70.5/73.1	05-1P3304	55
05-MON-1-73.7/0	05-1M5204	55
05-MON-1-80.3/0	05-1M3904	55
05-MON-1-/0	05-1K8504	56
05-MON-68-1.1/4.2	05-1H0004	56
05-MON-101-62.2/62.9	05-0F9704	56
05-MON-101-87.3/91.5	05-1C8904	56
05-MON-101-3.1/5.2	05-1H0204	56
05-MON-101-6.7/6.7	05-1F8204	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-101-36.9/47.7	05-1F75U4	57
05-MON-101-91.2/99.2	05-0161H4	57
05-MON-146-1.5/10.1	05-1N6204	57
05-MON-156-2.5/2.5	05-1P3404	57
05-MON-156-1.4/2	05-0A0904	57
05-SB-1-29.9/49.2	05-1G1304	57
05-SB-1-33.1/0	05-1F8104	58
05-SB-1-25.0/0	05-1N3004	58
05-SB-33-/8.2	05-1N6704	58
05-SB-101-1.4/4.8	05-0N71U4	58
05-SB-101-2.2/3.3	05-448214	58
05-SB-101-3.8/3.8	05-1J8504	58
05-SB-101-4.4/7.7	05-0N72U4	59
05-SB-101-7.3/9.6	05-0N73U4	59
05-SB-101-11.0/11	05-1E0404	59
05-SB-101-12.3/13.2	05-1K3804	59
05-SB-101-24.0/2.4	05-1P3804	59
05-SB-101-33.8/44.8	05-1P0504	59
05-SB-101-46.6/47.1	05-1E0104	60
05-SB-101-55.9/56.2	05-1F7904	60
05-SB-101-70.6/71.2	05-1F5004	60
05-SB-101-70.7/91	05-1H8504	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-101-/0	05-1H9904	60
05-SB-135-11.7/17.8	05-1G9704	60
05-SB-135-16.5/0	05-1J4704	61
05-SB-154-21.3/0	05-1H6304	61
05-SB-154-22.9/23.2	05-1C4204	61
05-SB-154-23.8/29.2	05-1M3704	61
05-SB-154-31.8/32.1	05-1H4504	61
05-SB-166-8.1/8.1	05-1K1004	61
05-SB-246-13.6/15.2	05-0C6414	62
05-SBT-25-54.0/0	05-1J4804	62
05-SCR-1-16.7/17	05-1H0604	62
05-SCR-1-31.9/35.7	05-0J2004	62
05-SCR-1-/0	05-1N4404	62
05-SCR-1-/0	05-1N0304	62
05-SCR-1-/0	05-1M6504	63
05-SCR-9-.1/7.5	05-1F9204	63
05-SCR-9-10.8/0	05-1K0604	63
05-SCR-9-20.0/20	05-1K1304	63
05-SCR-17-1.1/1.4	05-0Q6014	63
05-SCR-17-9.1/9.9	05-1G2604	63
05-SCR-35-3.5/7.7	05-1N6604	64
05-SCR-129-1.4/1.4	05-1G9904	64

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-1-32.6/0	05-0L7214	64
05-SLO-1-34.5/0	05-0L7224	64
05-SLO-1-62.5/62.5	05-1P0304	64
05-SLO-1-69.3/71.9	05-1P3604	64
05-SLO-41-14.2/15.9	05-1F6304	65
05-SLO-46-6.9/6.9	05-1N3904	65
05-SLO-46-9.7/9.7	05-1P0404	65
05-SLO-46-37.0/41.2	05-1N0504	65
05-SLO-46-49.6/49.6	05-1G3704	65
05-SLO-46-49.7/54.7	05-3307A4	65
05-SLO-46-17.2/17.6	05-1H9304	66
05-SLO-46-/0	05-0N2204	66
05-SLO-58-3.1/0	05-0L7234	66
05-SLO-58-4.9/9.9	05-1M3804	66
05-SLO-101-37.8/46	05-1N3504	66
05-SLO-101-41.9/46	05-1N6904	66
05-SLO-101-54.9/55.7	05-1F4904	67
05-SLO-101-55.4/58.4	05-1H3604	67
05-SLO-101-/0	05-1G9604	67
05-SLO-166-70.6/74.6	05-1N6504	67
06-FRE-0-/0	06-0Y4904	67
06-FRE-0-/0	06-0W1804	68

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-/0	06-0X1904	68
06-FRE-41-20.0/33.3	06-0V7804	68
06-FRE-41-22.8/33.1	06-0Y6904	68
06-FRE-41-39.9/41.2	06-0Y7004	68
06-FRE-41-/0	06-0V9304	68
06-FRE-99-4.9/11.6	06-0U4204	69
06-FRE-99-15.9/20	06-1C4704	69
06-FRE-99-.9/5	06-0S4604	69
06-FRE-99-/0	06-0U2304	69
06-FRE-145-20.2/26.1	06-0X3104	69
06-FRE-145-/20.3	06-0Y4204	69
06-FRE-168-18.6/T25.5	06-0U4504	70
06-FRE-198-22.6/22.9	06-0U0304	70
06-KER-5-4.4/15.8	06-1A9004	70
06-KER-5-81.7/87	06-0U4704	70
06-KER-5-/0	06-0T0304	70
06-KER-46-29.7/31.9	06-442554	70
06-KER-58-6.0/15.4	06-0X3504	71
06-KER-58-535.0/0	06-1C8904	71
06-KER-99-10.4/21.2	06-0Q9204	71
06-KER-99-23.6/28.4	06-0Q2804	71
06-KER-99-48.6/57.6	06-1C4504	71

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-119-9.8/13.3	06-0X2004	71
06-KER-155-50.0/58	06-1C9304	72
06-KER-184-.9/L1.1	06-0V2804	72
06-KER-223-21.2/21.2	06-0S5104	72
06-KER-223-15.7/16.3	06-0R1904	72
06-KIN-5-/0	06-0T0204	72
06-KIN-198-10.5/14.8	06-0Y9304	72
06-KIN-198-16.6/22.5	06-0U79U4	73
06-MAD-41-13.4/15.5	06-1B0104	73
06-MAD-99-7.5/15.1	06-470904	73
06-MAD-99-14.0/14.5	06-0U5204	73
06-MAD-145-8.1/9.6	06-0W3604	73
06-TUL-0-/0	06-0U3004	73
06-TUL-63-/2	06-1C3604	74
06-TUL-65-17.5/22	06-0U7304	74
06-TUL-65-6.9/10	06-1A9804	74
06-TUL-99-6.1/12.8	06-0U2704	74
06-TUL-99-19.2/19.8	06-0Q9104	74
06-TUL-99-22.3/0	06-0U7704	74
06-TUL-99-30.6/35.2	06-360244	75
06-TUL-99-/0	06-1C8804	75
06-TUL-137-16.5/16.6	06-0T3504	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-137-16.6/0	06-1A0404	75
06-TUL-190-34.7/39.4	06-0H1404	75
06-TUL-198-26.7/33.2	06-1C3904	75
06-TUL-198-37.5/41.3	06-1C4004	76
06-TUL-245-1.4/1.4	06-0U2804	76
07-KER-5-.6/1.2	07-333204	76
07-LA-1-2.8/2.8	07-341704	76
07-LA-1-6.0/6	07-339804	77
07-LA-1-10.7/10.7	07-331704	77
07-LA-1-18.9/19.9	07-359604	77
07-LA-1-34.5/35.4	07-316904	77
07-LA-1-46.9/50.4	07-3W8704	77
07-LA-1-48.7/50.6	07-4V0104	77
07-LA-1-56.5/56.9	07-291404	78
07-LA-1-567.0/56.7	07-1XG104	78
07-LA-1-34.5/35.2	07-327204	78
07-LA-2-13.9/14.1	07-2055C4	78
07-LA-2-14.2/14.2	07-288304	78
07-LA-2-26.4/79.8	07-332504	78
07-LA-5-1.7/1.7	07-325704	79
07-LA-5-5.8/6.8	07-215954	79
07-LA-5-14.2/53.4	07-4W7904	79

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-17.9/18	07-351804	79
07-LA-5-18.2/18.2	07-332704	79
07-LA-5-19.6/19.9	07-308004	79
07-LA-5-29.4/31.6	07-1218W4	80
07-LA-5-33.2/39.1	07-4U0604	80
07-LA-5-34.6/34.6	07-314204	80
07-LA-5-39.4/44.4	07-319904	80
07-LA-5-54.4/54.8	07-328804	80
07-LA-5-59.5/67.9	07-323404	80
07-LA-5-87.4/87.4	07-325904	81
07-LA-5-/1.5	07-2159U4	81
07-LA-10-15.0/18.3	07-296604	81
07-LA-10-16.6/30.1	07-260804	81
07-LA-10-31.2/37.2	07-303904	81
07-LA-10-31.3/31.3	07-4V1604	81
07-LA-10-37.2/42.4	07-1193U4	82
07-LA-10-42.3/48.3	07-335304	82
07-LA-10-46.0/48	07-319504	82
07-LA-10-2.1/11.1	07-304204	82
07-LA-10-12.4/14.9	07-332604	82
07-LA-10-.4/21.1	07-304304	82
07-LA-14-28.9/29.2	07-337604	83

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-14-31.4/36.5	07-320004	83
07-LA-14-32.1/60.7	07-3W4504	83
07-LA-14-54.6/66.2	07-311104	83
07-LA-18-/4.5	07-4W6104	83
07-LA-22-/1.5	07-324404	83
07-LA-39-32.2/38.4	07-327604	84
07-LA-39-180.0/30.9	07-1XS404	84
07-LA-39-299.0/30	07-1XY004	84
07-LA-39-31.2/31.2	07-343404	84
07-LA-47-3.4/4.6	07-138204	84
07-LA-57-/4.5	07-304504	84
07-LA-57-7.7/11.8	07-301804	85
07-LA-60-.5/11.7	07-327104	85
07-LA-60-11.0/12	07-304004	85
07-LA-60-11.0/20	07-320404	85
07-LA-60-11.5/18.3	07-4V2204	85
07-LA-60-12.5/0	07-1XS104	85
07-LA-60-15.0/29.2	07-0W2404	86
07-LA-60-.6/29.4	07-4W7704	86
07-LA-60-2.8/11.8	07-301104	86
07-LA-60-28.0/30.4	07-323304	86
07-LA-60-/21.5	07-317304	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-71-1.2/4.3	07-4W7604	86
07-LA-71-1.6/4.8	07-210624	87
07-LA-90-1.8/1.8	07-4V0304	87
07-LA-91-6.0/18.6	07-319204	87
07-LA-91-10.0/10.3	07-4V1004	87
07-LA-91-11.8/11.8	07-319104	87
07-LA-91-12.1/20.7	07-4W9504	87
07-LA-101-.4/11.6	07-1XV204	88
07-LA-101-.9/.9	07-344004	88
07-LA-101-1.7/6.8	07-311404	88
07-LA-101-8.0/27.3	07-303704	88
07-LA-101-11.6/11.6	07-1XU804	88
07-LA-101-11.8/31.1	07-307504	88
07-LA-101-32.8/33.8	07-307104	89
07-LA-101-/1	07-4W9404	89
07-LA-105-2.0/2.2	07-1XP304	89
07-LA-105-6.6/8	07-297404	89
07-LA-105-13.6/14.1	07-1XW504	89
07-LA-105-20.0/2.2	07-1XH104	89
07-LA-105-7.8/10.3	07-317404	90
07-LA-105-14.6/16.4	07-328604	90
07-LA-105-/12.9	07-4W9304	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-110-.7/26.1	07-312004	90
07-LA-110-.7/8.8	07-335004	90
07-LA-110-3.8/5.6	07-276104	90
07-LA-110-3.9/5.9	07-336504	91
07-LA-110-5.4/16.9	07-4W7404	91
07-LA-110-6.8/19.5	07-4W7804	91
07-LA-110-13.4/23.1	07-238304	91
07-LA-110-20.5/20.7	07-1XV304	91
07-LA-110-22.8/22.8	07-322304	91
07-LA-110-24.0/30.4	07-2975U4	92
07-LA-110-210.0/21	07-1XS604	92
07-LA-110-/31.9	07-329804	92
07-LA-118-11.3/12.8	07-1XS704	92
07-LA-118-57.0/5.8	07-1XP904	92
07-LA-118-1.5/10.2	07-325304	92
07-LA-134-2.6/4.8	07-311604	93
07-LA-134-/13.3	07-311704	93
07-LA-138-55.2/56.3	07-286204	93
07-LA-138-59.1/60.2	07-4V3604	93
07-LA-138-/36.9	07-310404	93
07-LA-210-13.0/1.3	07-1XY104	93
07-LA-210-35.9/52.1	07-0W1104	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-210-/9.7	07-3096U4	94
07-LA-210-15.6/18.5	07-330704	94
07-LA-210-33.6/36.5	07-301704	94
07-LA-210-36.7/37.1	07-325204	94
07-LA-210-38.6/38.9	07-309304	94
07-LA-210-44.7/52.1	07-328504	95
07-LA-213-2.2/2.2	07-4V0204	95
07-LA-213-3.9/3.9	07-253104	95
07-LA-213-6.2/6.2	07-4V1404	95
07-LA-213-/8	07-306604	95
07-LA-405-.8/47.7	07-4W5104	95
07-LA-405-7.2/15.9	07-1XU904	96
07-LA-405-11.9/13.2	07-289104	96
07-LA-405-13.8/39.7	07-4W1004	96
07-LA-405-14.3/15.8	07-293604	96
07-LA-405-20.5/28	07-4V1704	96
07-LA-405-40.1/48.1	07-320204	96
07-LA-405-/29.5	07-1XV004	97
07-LA-605-/26	07-311904	97
07-LA-710-23.3/25.6	07-304404	97
07-LA-710-31.9/31.9	07-1XY504	97
07-LA-5953-/0	07-342404	97

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-1-4.0/4.2	07-318204	97
07-VEN-23-3.3/11.5	07-302504	98
07-VEN-33-7.6/7.6	07-291304	98
07-VEN-33-15.7/15.8	07-305204	98
07-VEN-33-22.1/22.1	07-1XM404	98
07-VEN-101-7.9/38.9	07-4W8004	98
07-VEN-101-8.9/11.5	07-4W2704	98
07-VEN-101-9.1/9.1	07-4W9104	99
07-VEN-101-27.5/31	07-311304	99
07-VEN-101-36.3/40.6	07-302404	99
07-VEN-118-.5/32.4	07-4W5004	99
07-VEN-126-10.2/12.7	07-311504	99
07-VEN-126-13.2/34.6	07-0W0304	99
07-VEN-126-13.6/34.6	07-301404	100
07-VEN-126-/13.6	07-302204	100
08-RIV-0-/0	08-1M7204	100
08-RIV-10-6.7/25.1	08-1C38U4	100
08-RIV-10-60.7/74.3	08-1C0814	100
08-RIV-10-104.9/134.2	08-1C0824	101
08-RIV-10-/0	08-1L4904	101
08-RIV-15-8.2/23.9	08-1L6804	101
08-RIV-15-28.9/0	08-1K5104	101

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-15-38.2/51.5	08-1F1434	101
08-RIV-15-/3.1	08-1F1414	101
08-RIV-62-6.7/9.2	08-1E8404	102
08-RIV-74-13.2/34	08-1C6804	102
08-RIV-74-36.9/43.6	08-1F5904	102
08-RIV-74-48.8/49.2	08-1J0204	102
08-RIV-74-805.0/82	08-1M6004	102
08-RIV-74-12.9/12.9	08-1L7304	102
08-RIV-74-/5.8	08-1C8504	103
08-RIV-79-25.6/26.4	08-1F6004	103
08-RIV-91-1.0/20.3	08-1K7604	103
08-RIV-215-41.4/0	08-1E1104	103
08-SBD-2-/6.4	08-1L6604	103
08-SBD-10-16.0/20.1	08-1L3304	103
08-SBD-10-29.4/39.2	08-384234	104
08-SBD-10-21.6/23.6	08-1F44U4	104
08-SBD-10-23.8/23.8	08-0Q9104	104
08-SBD-10-24.3/24.8	08-1L5904	104
08-SBD-10-/0	08-1L6904	104
08-SBD-15-1.0/28.6	08-1K7704	104
08-SBD-15-16.1/169.4	08-1K1904	105
08-SBD-15-40.3/40.7	08-1H2714	105

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-15-40.4/0	08-1F9904	105
08-SBD-15-64.6/75.3	08-0K1234	105
08-SBD-15-20.0/29.1	08-1H3504	105
08-SBD-15-28.6/37.5	08-0K1224	105
08-SBD-18-9.0/45	08-1N0904	106
08-SBD-18-97.0/99.5	08-1E0604	106
08-SBD-18-100.9/115.9	08-1G5204	106
08-SBD-38-11.3/26.5	08-1L9404	106
08-SBD-38-11.3/26.5	08-1L9804	106
08-SBD-38-47.5/59.4	08-0G8004	106
08-SBD-40-119.0/119	08-1M5704	107
08-SBD-40-50.0/75	08-0R1604	107
08-SBD-40-75.0/100	08-0R1504	107
08-SBD-40-125.0/154.6	08-0R1424	107
08-SBD-60-.7/3	08-0F0304	107
08-SBD-60-4.6/9.9	08-0Q75U4	107
08-SBD-60-7.3/10	08-0E33U4	108
08-SBD-62-15.1/29.3	08-1L6704	108
08-SBD-71-/8.5	08-0G7904	108
08-SBD-138-15.3/15.3	08-1J4904	108
08-SBD-138-15.0/15.1	08-1J2004	108
08-SBD-138-/2.3	08-1H8304	108

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-173-18.6/18.7	08-1H2904	109
08-SBD-210-1.5/21.5	08-1K6704	109
08-SBD-210-21.7/27.2	08-1K6804	109
08-SBD-210-/0	08-1L7604	109
08-SBD-215-2.2/3.2	08-1F7304	109
08-SBD-215-4.8/5.8	08-1H7704	109
08-SBD-215-7.0/17.8	08-476424	110
08-SBD-215-10.0/17.2	08-1M1104	110
08-SBD-259-1.1/1.2	08-1K7804	110
08-SBD-259-/1.5	08-1H3414	110
08-SBD-5730-/0	08-0R4204	110
09-INY-168-32.7/36.5	09-381504	111
09-INY-395-29.2/41.8	09-213404	111
09-INY-395-6.4/15	09-387804	111
09-KER-14-16.6/16.6	09-377304	111
09-KER-14-4.7/12.6	09-367404	111
09-KER-14-/0	09-385704	112
09-KER-202-4.7/5.2	09-367204	112
09-MNO-0-/0	09-366604	112
09-MNO-395-6.9/T9.6	09-360704	112
10-ALP-0-/0	10-0X7504	112
10-ALP-4-/0	10-0S6804	113

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-88-/0	10-0S7504	113
10-ALP-89-10.0/20	10-1N6904	113
10-AMA-88-7.9/65.8	10-1C3604	113
10-AMA-88-15.0/38.5	10-1P6704	113
10-AMA-88-54.0/54	10-1L6504	113
10-AMA-88-62.0/71.6	10-1N8704	114
10-CAL-4-29.2/29.4	10-0W8704	114
10-CAL-4-36.0/50	10-1P6804	114
10-MER-0-/0	10-1C8104	114
10-MER-5-.5/.8	10-1C7904	114
10-MER-5-.7/.7	10-0W6204	114
10-MER-99-20.1/24.3	10-3A7204	115
10-MER-99-28.2/37.3	10-0Q1224	115
10-MER-99-28.2/37.3	10-0Q1214	115
10-MER-99-12.7/17.8	10-1C1704	115
10-MER-99-/0	10-1E6204	115
10-MER-99-/0	10-1G7504	115
10-MER-152-15.1/15.6	10-1L1204	116
10-MER-152-21.0/0	10-1J3004	116
10-MER-165-8.6/9.8	10-0X5204	116
10-MPA-49-.3/18.5	10-1C0404	116
10-MPA-140-21.2/21.8	10-0Y6004	116

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MPA-140-42.0/42.7	10-0P9234	116
10-MPA-140-/12	10-1J1804	117
10-SJ-4-4.5/4.9	10-1F4604	117
10-SJ-4-15.5/16.7	10-1C5004	117
10-SJ-4-/0	10-1C8004	117
10-SJ-4-/0	10-1G9904	117
10-SJ-5-6.2/6.6	10-0P5404	117
10-SJ-5-29.6/29.9	10-1N4904	118
10-SJ-5-/0	10-1K9304	118
10-SJ-12-4.4/0	10-1F7604	118
10-SJ-12-4.4/0	10-1K6104	118
10-SJ-26-1.1/1.1	10-1F1704	118
10-SJ-88-13.7/14	10-0S7404	118
10-SJ-88-22.1/0	10-1E5314	119
10-SJ-99-9.4/15	10-1J2104	119
10-SJ-99-14.4/29	10-1C7604	119
10-SJ-99-16.4/18.2	10-3A1014	119
10-SJ-99-20.1/20.1	10-1N4604	119
10-SJ-99-30.9/31.3	10-1C2804	119
10-SJ-99-/0	10-1K9604	120
10-SJ-120-.6/T6.8	10-1C9604	120
10-SJ-132-.7/5.8	10-1M3504	120

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-STA-5-12.6/0	10-1J5204	120
10-STA-5-27.0/27.4	10-0W6304	120
10-STA-99-18.0/19.7	10-0X56Y4	120
10-TUO-108-4.3/5.1	10-0Y2104	121
10-TUO-108-18.9/38.8	10-462104	121
10-TUO-132-4.7/6	10-1N3204	121
11-IMP-7-.4/6.3	11-2N0084	121
11-IMP-8-36.5/37.5	11-410404	122
11-IMP-86-8.4/8.8	11-2N0574	122
11-IMP-98-32.1/32.5	11-080284	122
11-IMP-111-.1/1.2	11-2N0724	122
11-SD-0-/0	11-424604	122
11-SD-5-.2/15.2	11-427504	122
11-SD-5-2.3/14	11-418104	123
11-SD-5-20.5/20.5	11-2N0534	123
11-SD-5-34.7/36.3	11-2E1544	123
11-SD-5-37.4/52.6	11-2T35U4	123
11-SD-5-.3/72.1	11-429704	123
11-SD-5-.3/5	11-430674	123
11-SD-5-13.5/14.4	11-424704	124
11-SD-5-29.1/30.5	11-2T3404	124
11-SD-5-31.8/32.2	11-422004	124

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-5-34.9/35.1	11-417504	124
11-SD-5-37.4/46.5	11-2T2174	124
11-SD-5-38.4/47.3	11-2T2184	124
11-SD-5-55.6/70	11-430014	125
11-SD-5-/0	11-424904	125
11-SD-5-/60	11-420704	125
11-SD-8-2.2/2.2	11-264104	125
11-SD-8-5.6/17.4	11-430604	125
11-SD-8-13.4/20.4	11-4116U4	125
11-SD-8-.3/23	11-428104	126
11-SD-8-23.0/61.3	11-422104	126
11-SD-8-25.9/32	11-2N0954	126
11-SD-8-32.0/44	11-2N0994	126
11-SD-11-.6/2.7	11-056374	126
11-SD-52-.4/5.5	11-411804	126
11-SD-67-6.0/24.4	11-430564	127
11-SD-76-12.1/17.7	11-257164	127
11-SD-78-2.5/2.9	11-417404	127
11-SD-78-N 17.6/21.3	11-419304	127
11-SD-94-2.6/10.7	11-425104	127
11-SD-94-4.4/7.3	11-412204	127
11-SD-94-10.4/14.9	11-420004	128

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-94-30.0/39	11-2N0454	128
11-SD-125-9.6/13.2	11-411404	128
11-SD-125-9.7/22.1	11-2N0884	128
11-SD-125-/1.1	11-288834	128
11-SD-163-5.6/11.2	11-2N0744	128
11-SD-805-.6/3.3	11-428804	129
11-SD-805-3.4/5.1	11-428704	129
11-SD-805-8.4/8.8	11-430184	129
11-SD-805-24.7/27.6	11-2T3304	129
11-SD-905-9.6/11.4	11-2888U4	129
11-SD-905-3.2/11.7	11-2N0844	129
12-ORA-1-4.9/5.5	12-0H1504	130
12-ORA-1-7.9/10.5	12-0M82U4	130
12-ORA-1-12.2/13.3	12-0P6604	130
12-ORA-1-20.4/23.7	12-0Q8304	130
12-ORA-5-.6/43	12-0Q6904	130
12-ORA-5-.6/43	12-0P42U4	131
12-ORA-5-1.6/1.6	12-0S5804	131
12-ORA-5-1.8/44.2	12-0S5904	131
12-ORA-5-3.3/3.3	12-0P7004	131
12-ORA-5-12.4/14.5	12-0K0214	131
12-ORA-5-14.5/17.1	12-0K0224	131

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-5-17.1/18.9	12-0K0234	132
12-ORA-5-24.0/37.6	12-0S2104	132
12-ORA-5-30.3/31.4	12-0Q8204	132
12-ORA-5-34.5/36.8	12-0P9004	132
12-ORA-5-34.5/37.4	12-0Q8504	132
12-ORA-5-42.5/42.6	12-0S7104	132
12-ORA-5-29.2/29.2	12-0R4704	133
12-ORA-22-1.2/1.2	12-0Q6504	133
12-ORA-22-2.7/11.9	12-0S2004	133
12-ORA-22-5.6/10.9	12-0M9004	133
12-ORA-22-9.1/9.1	12-0N9204	133
12-ORA-22-10.7/12.7	12-0Q3204	133
12-ORA-39-9.7/9.7	12-0Q6404	134
12-ORA-39-/3.2	12-0S8604	134
12-ORA-55-4.7/4.7	12-0Q3904	134
12-ORA-55-15.1/17.5	12-0S0404	134
12-ORA-55-17.7/17.7	12-0S0904	134
12-ORA-57-11.0/22.2	12-0S9104	134
12-ORA-57-16.2/20.9	12-0F03U4	135
12-ORA-57-16.5/16.6	12-0T0704	135
12-ORA-57-20.3/21.6	12-0C1104	135
12-ORA-73-10.0/28	12-0N7204	135

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-73-12.9/26.8	12-0R3404	135
12-ORA-73-23.7/24.1	12-0N8604	135
12-ORA-74-2.9/5.1	12-0L7224	136
12-ORA-74-11.5/16.6	12-0P0304	136
12-ORA-90-4.0/4	12-0Q4204	136
12-ORA-91-1.8/3.4	12-0Q3104	136
12-ORA-91-9.8/18.9	12-0N3204	136
12-ORA-91-12.5/13.9	12-0N4904	136
12-ORA-91-16.6/17	12-0S6604	137
12-ORA-133-3.2/4.1	12-0P94U4	137
12-ORA-133-3.9/13.6	12-0N6604	137
12-ORA-241-14.5/25	12-0Q7004	137
12-ORA-241-27.8/38	12-0H0474	137
12-ORA-405-5.6/5.6	12-0P4004	137
12-ORA-405-7.3/10	12-0N5204	138

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
01	FEDERAL AID (PRIMARY)	\$114,706,092	\$60,597,723

Statement of Ongoing Contracts - Federal Aid

District	01			
Federal Aid		Category	Bid + CCO	Work Comp
-S-		FEDERAL AID (SECONDARY)	\$3,005,777	\$2,534,906
			\$304,543,136	\$179,727,469
District Total:			<u>\$422,255,005</u>	<u>\$242,860,097</u>
District	02			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$2,000,513	\$1,947,294
-S-		FEDERAL AID (SECONDARY)	\$63,177,448	\$51,093,687
			\$203,876,373	\$124,729,060
District Total:			<u>\$269,054,334</u>	<u>\$177,770,040</u>
District	03			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$100,941,222	\$56,994,007
-F-		FEDERAL AID (PRIMARY)	\$292,027,043	\$211,774,558
-S-		FEDERAL AID (SECONDARY)	\$71,262,777	\$959,794
			\$1,212,178,395	\$758,586,014
District Total:			<u>\$1,676,409,437</u>	<u>\$1,028,314,373</u>
District	04			

Statement of Ongoing Contracts - Federal Aid

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$258,928,366	\$40,557,301
-F-	FEDERAL AID (PRIMARY)	\$244,567,553	\$163,096,470
-S-	FEDERAL AID (SECONDARY)	\$976,679	\$87,231
		\$1,203,430,020	\$867,731,375
District Total:		<u>\$1,707,902,618</u>	<u>\$1,071,472,376</u>

District 05

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$236,122,524	\$108,787,739
-S-	FEDERAL AID (SECONDARY)	\$20,534,431	\$13,622,650
		\$602,873,702	\$308,885,413
District Total:		<u>\$859,530,657</u>	<u>\$431,295,802</u>

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$27,658,937	\$21,975,556
-F-	FEDERAL AID (PRIMARY)	\$251,162,319	\$102,639,341
-S-	FEDERAL AID (SECONDARY)	\$10,343,778	\$772,500
		\$235,552,712	\$172,335,502
District Total:		<u>\$524,717,745</u>	<u>\$297,722,900</u>

Statement of Ongoing Contracts - Federal Aid

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$424,180,800	\$314,549,223
-F-	FEDERAL AID (PRIMARY)	\$222,881,596	\$186,906,682
-S-	FEDERAL AID (SECONDARY)	\$22,042,667	\$12,165,320
		\$1,715,004,955	\$1,250,222,454
District Total:		<u>\$2,384,110,018</u>	<u>\$1,763,843,679</u>

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$239,465,567	\$181,972,924
-F-	FEDERAL AID (PRIMARY)	\$64,200,310	\$29,783,141
-S-	FEDERAL AID (SECONDARY)	\$13,727,285	\$5,340,006
		\$1,033,817,905	\$424,727,303
District Total:		<u>\$1,351,211,068</u>	<u>\$641,823,374</u>

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$115,487,719	\$45,141,443
		\$18,309,575	\$7,476,016
District Total:		<u>\$133,797,294</u>	<u>\$52,617,459</u>

Statement of Ongoing Contracts - Federal Aid

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$3,974,538	\$3,787,608
-F-	FEDERAL AID (PRIMARY)	\$171,865,918	\$67,263,110
-S-	FEDERAL AID (SECONDARY)	\$53,379,662	\$33,375,257
		\$208,335,052	\$82,034,129
District Total:		<u>\$437,555,170</u>	<u>\$186,460,103</u>

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$30,579,933	\$26,524,102
-F-	FEDERAL AID (PRIMARY)	\$48,651,826	\$29,241,214
-S-	FEDERAL AID (SECONDARY)	\$23,503,386	\$6,759,974
		\$899,895,815	\$689,440,576
District Total:		<u>\$1,002,630,960</u>	<u>\$751,965,867</u>

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$110,137,267	\$63,078,944
-F-	FEDERAL AID (PRIMARY)	\$34,030,185	\$12,884,064
-S-	FEDERAL AID (SECONDARY)	\$14,181,488	\$1,250,823
		\$429,277,201	\$254,502,266

Statement of Ongoing Contracts - Federal Aid

District	12		
Federal Aid		Category	Bid + CCO
			Work Comp
District Total:			<u>\$587,626,141</u>
			<u>\$331,716,098</u>

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$1,197,867,143	\$711,386,959
		\$8,067,094,840	\$5,120,397,577
-S-	FEDERAL AID (SECONDARY)	\$296,135,378	\$127,962,147
-F-	FEDERAL AID (PRIMARY)	\$1,795,703,084	\$1,018,115,485
Statewide Totals		<u>\$11,356,800,446</u>	<u>\$6,977,862,167</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
05	\$19,702,604
12	\$3,129,423
10	\$19,752,615
02	\$4,261,643

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
01	\$10,747,005
08	\$25,601,004
04	\$23,153,850
07	\$29,429,893
06	\$9,946,625
03	\$40,745,432
Work completed this Period:	\$186,470,095