

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
1	2444A	HUM	Arcata Safe Routes to School Improvements 2015	22	20	0	484	22	20	0	0	484	01/19/17	08/10/18	09/26/18	05/06/19	08/08/19
1	2505A	HUM	Blue Lake Annie and Mary Trail, Phase 1	120	63	10	783	120	63	10	0	783	10/31/19	10/31/19	01/31/20	06/30/20	08/28/20
1	4726A	MEN	City of Willits Rail with Trail Project	350	400	0	5612	350	400	0	0	5612	10/21/21	11/21/21	09/28/22	05/01/23	10/22/24
1	4610B	MEN	Covelo State Route 162 Corridor Multi - Purpose Trail Phase 1	430	184	0	233	276	95	0	0	233	12/04/17	04/30/20	05/01/20	08/03/20	02/01/21
1	2506	HUM	Fortuna and McKinleyville Active Transportation Education Program	0	0	0	595	0	0	0	0	595	-	-	-	05/17/18	11/12/21
1	3120	LAK	Hartley Street Safe Route to School Project	30	155	0	1667	30	155	0	0	1667	10/08/19	12/16/19	03/09/20	06/15/20	12/16/20
1	2440A	HUM	Hoopa Valley Safe Routes to School Project	24	49	5	1223	24	49	5	0	1391	10/31/19	03/01/20	08/01/20	01/01/21	06/30/21
1	2391	HUM	Humboldt Bay Trail South	0	0	0	13296	0	550	0	0	13296	08/29/18	04/01/20	05/01/20	10/15/20	07/07/22
1	2443A	HUM	K-8 Schools Safe Routes to School Safety Improvement and Community Outreach Project	80	140	100	1806	71	140	100	0	1806	12/31/18	05/29/19	-	12/27/19	06/01/21
1	2445A	HUM	Manila Moves Campaign and Shared Use Path	140	160	50	1368	138	160	50	0	1368	08/15/19	05/01/20	06/01/20	12/01/20	09/30/21
1	2504A	HUM	McKinleyville Safe Routes to School Program	25	40	120	535	25	40	12	0	535	06/30/20	-	-	-	-
1	4611	MEN	Mendocino County Health and Human Services Agency (HSSA) Safe Routes to School Project	0	0	0	871	0	0	0	0	871	-	-	-	07/07/15	03/07/19
1	3110	LAK	Middletown Multi-Use Path	97	91	10	1232	97	91	10	0	1232	08/15/19	12/31/19	03/30/20	06/30/20	10/30/20
1	4633	MEN	Northwestern Pacific Rail Trail Phase II	99	198	50	1484	84	157	50	0	1484	06/30/18	11/29/18	05/31/19	07/03/19	12/13/19
1	2441A	HUM	South Fortuna Elementary School Safe Routes to School Project	15	85	50	31	21	79	50	0	31	07/31/19	08/30/19	03/31/20	06/15/20	12/31/20
1	4634	MEN	State Route 162 Corridor Multi - Purpose Trail - Phase I Installation of a Class I Trail on and perpendicular to SR 162	0	48	119	1720	0	48	119	0	1720	12/04/17	04/30/20	05/01/20	08/03/20	02/01/21
1	4632	MEN	State Route 162 Corridor Multi - Purpose Trail - Phase II	146	40	94	952	146	39	94	0	952	12/04/17	04/30/20	05/01/20	08/03/20	02/01/21

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
1	1118	DN	Sunset Circle Multi-Use Trail	16	48	251	325	4	118	251	0	325	09/22/17	11/01/19	01/01/20	05/01/20	08/03/20
1	3111	LAK	Upper Lake Pedestrian Improvements	18	39	8	416	18	39	8	0	416	06/02/17	08/16/18	02/26/19	04/23/19	11/30/19
1	2442A	HUM	Van Wycke Bicycle and Pedestrian Connectivity Project	35	73	75	531	29	73	75	0	531	04/18/19	12/31/20	12/31/20	06/01/21	09/01/21
2	2590	TEH	Active Transportation Program Olive View School Connectivity Project	30	150	80	858	30	150	80	0	858	08/24/20	12/12/22	12/12/22	04/01/23	06/30/23
2	2590	TEH	ATP Olive View School Connectivity Project	30	150	80	858	30	150	80	0	858	08/24/20	12/20/22	02/10/23	04/01/23	06/30/23
2	2579	SHA	Bechelli Lane and Loma Vista Active Transportation Corridor Improvements	0	0	0	6740	312	935	0	0	6740	09/01/19	12/01/19	07/20/21	07/20/21	05/27/22
2	2578	SHA	Diestelhorst to Downtown Non-Motorized Improvement Project	148	316	40	1634	148	316	40	0	1634	06/30/21	06/30/21	11/30/21	12/30/21	12/30/21
2	2577	SHA	Junction School Safe Route To School	20	60	5	377	20	148	5	0	377	12/30/16	01/05/17	05/08/18	07/16/18	10/09/18
2	2576	SHA	Old Oregon Trail Shasta College Active Transportation Project	37	79	5	451	37	79	5	0	451	04/14/17	01/19/18	08/16/19	10/15/19	07/31/20
2	2573	TRI	Trinity County Active Transportation Plan	0	0	0	110	0	0	0	0	110	-	-	-	06/30/20	08/18/20
2	2580	SHA	West Street Area School Safety Improvements	400	0	0	2138	400	170	0	0	2626	09/01/19	04/01/20	06/01/20	08/01/20	12/30/20
2	2589	TEH	West Street School Connectivity Project	30	185	80	1009	30	185	80	0	1009	08/24/20	12/12/22	12/12/22	04/01/23	06/30/23
3	1690	SAC	47th Avenue Pedestrian and Bicycle Improvements	0	0	0	3009	300	440	0	0	3009	02/01/19	02/15/20	03/01/20	07/01/20	12/01/20
3	1221	ED	Al Tahoe Boulevard Safety and Mobility Enhancement Project	117	162	0	1866	117	162	0	0	1866	07/24/18	09/17/19	12/12/19	03/10/20	10/30/20
3	1028	BUT	ATP Gap Closure Complex	0	0	0	3787	0	0	0	0	3787	EXEMPT	EXEMPT	EXEMPT	EXEMPT	EXEMPT
3	1031	BUT	Bikeway 99 Phase 5 - 20th Street Pedestrian/Bicycle Overcrossing	0	0	2252	10104	715	1707	2252	0	10790	11/14/19	05/22/22	08/15/22	02/01/23	01/27/24
3	1691	SAC	Broadway Complete Streets Project	0	353	0	2410	500	500	0	0	3414	09/30/19	08/26/20	01/04/21	04/02/21	04/22/24

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
3	1693A	SAC	Citrus Heights Electric Greenway (Class 1 Multi-Use Trail)	350	246	65	5555	350	246	65	0	5555	12/31/19	04/30/20	10/31/20	03/01/21	04/30/22
3	1919	YOL	City of Davis - Safe Routes to School Program	0	0	0	562	0	0	0	0	562	-	-	-	-	-
3	1773	SAC	City of Rancho Cordova-Safe Routes to School Plan	0	0	0	245	0	0	0	0	340	-	-	-	06/19/18	12/31/19
3	1922	YOL	City of West Sacramento West Capitol Avenue Cycle Track	27	55	5	0	27	55	5	0	0	05/18/17	05/18/17	05/26/17	09/20/17	02/01/19
3	1921	YOL	Citywide Bike Lane Gap Closures	35	89	0	401	33	91	0	0	401	01/19/17	-	04/18/17	06/12/17	06/26/20
3	1770	SAC	Cordova Park Safe Routes to School Project	0	210	0	1679	0	396	0	0	2013	08/05/19	08/06/19	08/08/19	09/16/19	06/26/20
3	1689	SAC	Del Rio Trail	1106	1107	0	0	1106	1107	0	0	0	10/01/19	08/31/20	08/31/20	03/01/21	09/30/21
3	1522	PLA	Downtown Roseville Class I Trails	0	0	0	1236	0	363	0	0	1236	11/23/15	12/28/15	06/17/16	07/19/17	03/18/20
3	1526A	PLA	Dry Creek Greenway Multi-Use Trail Project, Roseville	0	0	0	4500	910	1700	0	0	4500	03/20/19	10/22/20	12/10/20	05/01/21	04/21/23
3	1224A	ED	El Dorado Trail - Missouri Flat Road to El Dorado	0	0	0	3419	0	0	0	0	420	12/07/18	12/07/18	03/13/19	05/30/19	12/10/19
3	2017A	YUB	Eleventh Avenue Pedestrian and Bicyclist Route Improvements	57	170	0	1278	8	170	0	0	1278	06/27/18	01/31/20	03/16/20	05/04/20	08/31/20
3	1769A	SAC	Elk Grove Florin Road Sidewalk Infill Safe Routes to Schools	41	0	0	773	63	289	214	0	1102	02/13/19	03/11/20	05/14/20	08/17/20	12/09/20
3	1026	BUT	Esplanade Corridor Safety and Accessibility Improvement Project	0	1005	0	6236	350	1005	0	0	6236	12/27/19	10/30/20	03/26/21	09/06/21	06/30/22
3	1695	SAC	Folsom Boulevard Complete Street Improvements, Phase 1	0	532	176	3472	250	605	200	0	3946	01/30/19	04/01/20	04/15/20	08/01/20	12/15/20
3	1809	SUT	Harter Parkway and Sutter Bike Path Gap Closure	0	153	0	0	0	269	0	0	1972	04/08/16	07/30/20	12/21/20	03/01/21	08/27/21
3	1530A	PLA	Highway 49 Sidewalk Gap Closure	0	0	350	733	0	0	350	0	733	-	-	-	08/31/19	08/31/23
3	1772	SAC	Howe Avenue Bicycle and Pedestrian Improvements	0	191	209	0	70	227	250	0	2167	03/01/18	10/01/21	02/01/22	05/01/22	11/01/22

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
3	1030	BUT	Little Chico Creek Pedestrian/Bicycle Bridge Connection at Community Park	0	0	0	1497	66	226	353	0	1497	01/27/20	06/29/20	08/10/20	04/01/21	09/28/21
3	1677	SAC	Lower Laguna Creek Open Space Preserve Trail	106	160	83	1224	120	160	1224	0	1224	04/28/16	09/06/17	04/04/18	07/10/18	01/22/20
3	1694A	SAC	Mariposa Safe Routes to School (Phase IV)	109	242	98	1651	131	201	117	0	1651	05/15/19	05/30/20	09/30/20	10/15/20	06/30/21
3	2016	YUB	Marysville Bicycle and Pedestrian Improvement Project	0	63	0	452	0	63	0	0	452	-	-	08/02/19	06/27/20	09/22/21
3	1680	SAC	Mather Rails to Trails Project	0	0	0	2083	0	0	0	0	2083	04/28/17	04/28/17	04/28/17	01/22/18	09/01/18
3	2018A	YUB	McGowan Parkway Bicycle Lane and Pedestrian Route Improvements	54	162	0	1030	14	216	0	0	1287	06/14/19	12/01/19	05/01/21	06/15/21	09/15/21
3	1771	SAC	Meadowview Road Complete Street Phase 2	0	250	174	1194	500	108	377	0	1594	08/30/19	12/31/19	01/29/21	04/30/21	06/30/22
3	1521	PLA	Nevada Street Pedestrian and Bicycle Facilities	0	0	0	799	73	468	0	0	799	11/16/15	04/28/16	08/22/16	11/14/17	06/30/20
3	1685	SAC	North 12th Complete Street	120	400	0	2858	120	504	0	0	2858	12/31/18	12/31/20	02/26/21	04/30/21	06/30/22
3	1692A	SAC	Northwood School and Transit Access Improvements	0	350	0	1468	0	350	0	0	1468	01/03/20	04/09/21	07/02/21	01/10/22	11/18/22
3	1683	SAC	Oak Parkway Trail Under Crossing and Johnny Cash Trail Connection	35	75	0	882	35	75	0	0	882	01/12/15	06/17/16	07/24/16	07/24/16	08/31/19
3	1027	BUT	Oroville State Route 162 Pedestrian Bicyclist and Disabled Mobility and Safety Improvements	0	40	0	3411	0	40	0	0	3411	02/27/20	08/29/20	12/01/20	05/03/21	06/30/23
3	1528	PLA	Placer County West Shore Highway Crossing Improvements	75	88	13	150	25	25	150	513	50	06/30/18	08/30/19	08/30/19	10/01/19	11/30/19
3	1684	SAC	Power Inn Road Sidewalk Improvements	88	159	193	1648	378	370	193	0	1648	12/01/17	05/07/19	05/07/19	10/01/19	10/01/20
3	1924	YOL	Providing Safe Passage: Connecting Montgomery Elementary and Olive Drive	0	0	0	3540	0	0	0	0	3540	12/10/19	12/10/19	12/27/19	02/07/20	08/31/20
3	1798	SAC	Rancho Cordova School Zone Improvement Project	0	0	0	1122	0	0	0	0	1122	04/25/20	04/25/20	02/24/21	08/02/21	10/31/21
3	1686	SAC	Rod Beaudry - Routier Bikeway Project	84	125	0	1606	84	195	0	0	1606	04/16/17	03/06/18	03/06/18	02/19/19	08/30/19

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
3	1022	BUT	Safe Routes to School - B Street and 2nd Street Sidewalk Improvement Project	30	90	0	689	30	90	0	0	689	06/05/17	06/05/17	04/11/18	06/14/18	11/29/19
3	2015	YUB	Seventh Avenue Bicycle Path and Pedestrian Route Improvements	40	124	40	726	40	134	40	1289	726	12/15/16	11/13/18	02/14/19	04/30/19	09/17/19
3	1223	ED	Sierra Boulevard Bicycle and Pedestrian Trail Project	0	0	0	2900	0	0	0	0	2900	04/12/18	05/23/18	08/13/18	11/13/18	11/01/19
3	1681	SAC	South Galt Safe Routes to Schools	0	0	0	1800	0	0	0	0	1800	09/11/15	03/23/17	-	11/07/17	12/01/18
3	1220	ED	South Tahoe Greenway Shared Use Trail, Phases 1B and 2	0	250	0	1678	0	400	0	0	1678	02/21/18	05/29/19	11/05/19	05/01/20	10/15/20
3	1524	PLA	State Route 89 Fanny Bridge Community Revitalization Project - Active Transportation Improvements	0	0	0	4900	80	3897	0	4900	4900	-	-	-	-	-
3	1023A	BUT	State Route 99 Bikeway Phase 4 Improvements	0	0	0	800	100	200	0	0	800	09/28/17	05/01/19	11/12/19	12/20/19	09/17/20
3	1687A	SAC	Thomas Edison School ? Hurley Way Pedestrian Improvements	128	86	39	1025	232	310	39	0	1025	08/17/17	03/28/18	04/29/19	06/15/20	10/01/20
3	1768	SAC	Two Rivers Trail (Phase II)	0	0	0	3333	0	0	0	0	3333	02/14/20	09/18/20	02/26/21	05/03/21	08/26/22
3	1222	ED	Upper Broadway Bicycle Lanes	0	10	0	1782	595	358	0	0	1782	04/16/18	04/26/19	10/17/19	12/10/19	12/04/20
3	1225	ED	Upper Broadway Pedestrian Connection Project	0	173	327	1386	595	358	382	0	5178	04/16/18	04/26/19	10/17/19	12/10/19	12/04/20
3	1527A	PLA	Washington Boulevard Bikeway and Pedestrian Pathways Project	0	0	0	2212	313	472	0	0	2212	11/15/19	12/31/19	02/10/20	06/30/20	06/30/23
3	1923	YOL	West Woodland Safe Routes to School	0	0	0	639	0	0	0	0	639	-	04/10/17	-	05/17/18	08/03/20
4	2307	ALA	14th Street: Safe Routes in the City	0	1235	0	9343	807	1235	0	0	9343	05/30/19	01/30/20	06/30/20	06/30/20	07/24/21
4	2190R	ALA	19th Street Bay Area Rapid Transit to Lake Merritt Urban Greenway	150	550	0	3883	150	550	0	0	3883	04/14/17	01/20/20	06/30/20	02/01/21	02/21/22
4	2301	ALA	Active Oakland: Comprehensive Safe Routes to School Program	0	0	0	977	0	0	0	0	977	-	-	-	12/07/18	07/01/20
4	2190B	ALA	Albany Complete Streets for San Pablo Avenue and Buchanan Street	0	335	0	0	0	430	0	0	0	07/01/19	09/16/19	10/28/19	12/16/19	04/17/20

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
4	2330	SF	Alemany Interchange Improvements, Phase 2	0	0	0	1971	0	0	0	0	1971	-	-	-	04/30/20	09/30/20
4	2123A	CC	Bailey Road and State Route 4 Interchange Pedestrian and Bicycle Improvement Project	0	720	0	60	0	1578	0	0	60	04/04/19	10/02/19	11/12/19	05/12/20	10/12/20
4	2317	SOL	Bay Trail and Vine Trail Gap Closure	0	0	0	4216	0	0	0	0	4216	06/30/20	08/31/20	02/15/21	07/12/21	06/30/22
4	2190F	ALA	Be Oakland, Be Active: A Comprehensive Safe Routes to School Program	0	0	0	988	0	0	0	0	988	-	-	-	03/05/15	12/05/18
4	2190Q	ALA	Berkeley 9th Street Bicycle Boulevard Extension Pathway Phase II	20	125	0	705	20	125	0	0	705	08/02/19	-	08/09/19	10/29/19	04/30/20
4	2331	SCL	Better BikewaySJ - San Fernando Corridor	357	1427	0	8208	357	1427	0	0	8208	-	-	-	-	-
4	2190S	ALA	Castro Valley Elementary Safe Routes to School	0	250	0	0	0	250	0	0	0	11/09/17	09/30/19	03/02/20	11/30/20	03/31/21
4	2300	ALA	Central Avenue Complete Street Project	180	300	0	6846	2379	900	0	0	6846	06/30/20	01/01/21	08/01/21	10/01/21	06/01/22
4	2140W	SM	Central Corridor Bike and Pedestrian Safety Improvements	0	300	0	1719	0	403	0	0	1719	08/31/19	11/29/19	03/31/20	06/29/20	12/31/20
4	2326	MRN	Central Marin Regional Pathways Gap Closure	70	345	0	0	9	45	0	0	0	04/16/19	12/31/20	12/31/20	07/01/22	12/01/22
4	2190G	ALA	City of Berkeley - Safe Routes to School Improvements for Leconte Elementary	0	82	0	473	0	78	0	0	473	-	-	-	08/14/18	12/31/18
4	2190J	ALA	City of Oakland - Lake Merritt to Bay Trail Bicycle Pedestrian Gap closure	0	2885	325	0	0	1356	325	0	0	05/18/16	12/31/20	12/31/21	12/31/24	12/31/26
4	2190L	ALA	City of Oakland Improvements for Safe Routes to School	0	0	0	1236	0	0	0	0	1236	-	-	10/12/15	09/11/17	01/15/19
4	2150D	SCL	Coyote Creek Trail - Mabury to Empire	0	1210	0	4046	0	1954	0	0	4046	06/30/16	07/31/20	04/30/21	09/30/21	08/31/22
4	2190T	ALA	Creekside Middle School Safe Routes to School	0	100	0	375	0	100	0	0	375	-	-	-	03/25/19	12/31/19
4	2302	ALA	D Street Improvement project	0	542	0	0	125	700	100	0	3800	-	-	07/01/20	03/01/21	03/31/22
4	2320	ALA	Doolittle Drive Bay Trail, Martin Luther King Jr. Shoreline, Oakland	0	0	0	4000	0	0	0	0	4000	11/15/19	10/15/20	11/15/20	06/15/21	12/15/22

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
4	2325	CC	Downtown Corridors Plan Bicycle and Pedestrian Improvement Project	134	404	85	0	134	404	85	0	0	10/01/19	09/09/20	-	-	-
4	2190A	ALA	East Bay Greenway	2656	0	0	0	4369	0	0	0	0	09/30/19	-	-	-	-
4	1040A	SM	East Palo Alto Highway 101 Pedestrian and Bicycle Overcrossing	0	0	0	8600	0	300	0	0	8600	-	02/07/17	04/27/17	10/30/17	05/18/19
4	2315	SOL	East Tabor and Tolenas Safe Routes to School Gap Closure Project	88	132	465	1015	88	132	465	0	1015	-	04/21/21	-	06/20/21	06/15/22
4	2306	ALA	Emeryville Bicycle and Pedestrian Greenway Safety and Mobility Improvement Project	0	0	0	265	0	0	0	0	559	09/01/16	10/30/18	01/31/19	07/09/19	06/01/20
4	2311	MRN	Francisco Boulevard East and Grand Avenue Bridge Pedestrian and Bicycle Connectivity	0	0	0	4025	150	780	0	0	4025	-	08/30/19	-	04/15/20	03/26/21
4	2309	CC	Fred Jackson Way First Mile and Last Mile Connection Project	0	161	200	2937	376	621	200	0	2937	09/04/19	09/03/20	01/01/21	04/19/21	09/03/21
4	2308	ALA	Fruitvale Alive Gap Closure Project	0	800	50	5000	0	800	50	0	5000	03/16/18	12/30/19	12/30/19	06/30/20	06/09/22
4	2319	SF	Geneva Avenue Pedestrian and Bicycle Safety Improvement Project	0	0	0	2350	0	0	0	0	2350	08/28/18	10/31/19	-	06/30/20	06/30/23
4	2150C	SCL	Gilroy Moves	0	0	0	1876	0	0	0	0	1876	-	-	-	04/11/16	03/31/20
4	2190M	ALA	High Street - Courtland Avenue - Ygnacio Avenue Intersection Improvements for Safe Routes to School	0	0	0	1128	113	0	0	0	1128	01/13/16	03/07/16	03/30/16	07/10/17	09/30/19
4	2323	ALA	I-80/Gilman Interchange Bicycle/Pedestrian Overcrossing and Access Improvements	0	0	0	0	0	0	0	0	0	06/28/19	07/01/20	07/01/20	12/01/20	08/01/23
4	2305	ALA	John Muir Elementary Safe Routes to School Improvements	0	0	0	270	0	0	0	0	270	-	-	-	-	08/30/19
4	2023B	SF	John Yehall Chin Safe Routes To School	21	337	0	0	21	337	0	0	0	08/02/19	08/14/19	09/02/19	10/01/19	12/31/20
4	2190D	ALA	LAMMPS and Laurel, Mills, Maxwell Park and Seminary Active Transportation Connection	0	0	0	3598	0	0	0	0	3598	09/19/16	12/31/16	12/31/16	11/28/17	06/30/19
4	2303	ALA	Lewelling Boulevard Safe Routes to School Corridor	0	400	0	0	0	500	100	0	2875	-	02/20/20	09/30/20	03/01/21	12/31/21
4	2140Y	SM	Linden and Spruce Avenues Traffic Calming Improvements	0	155	0	713	0	212	0	0	713	12/09/16	11/30/18	12/03/18	10/31/19	04/15/20

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
4	2023G	SF	Lombard Street Vision Zero Project	0	0	0	2507	0	0	0	0	2507	01/12/16	03/14/18	03/14/18	05/11/18	06/30/20
4	2316	SOL	McCoy Creek Trail	0	650	0	3487	28	650	0	0	3487	09/30/19	04/01/20	06/30/20	10/05/20	08/31/21
4	2327	NAP	Napa County Safe Routes to School Program	0	0	0	437	0	0	0	0	664	-	-	-	04/05/18	09/01/20
4	2601	NAP	Napa Valley Vine Trail: St. Helena to Calistoga	48	480	40	5538	260	804	100	0	8146	-	-	-	-	-
4	2324	ALA	Oakland Safe Routes to School - Crossing to Safety	0	331	0	1564	59	331	0	0	1564	10/01/18	11/01/19	11/01/19	04/20/20	04/01/22
4	2310	CC	Pacheco Boulevard Sidewalk Gap Closure Phase 3	0	0	0	619	183	327	49	0	672	11/07/17	03/07/18	04/10/18	07/30/18	02/26/19
4	2321	CC	Pittsburg Active Transportation and Safe Routes Plan (WalkBikePittsburg2035)	0	0	0	312	0	0	0	0	312	-	-	-	04/02/18	03/31/20
4	2313	SF	Powell Street Safety Project	0	0	0	4400	0	0	0	0	4400	-	-	-	-	-
4	2140X	SM	Redwood City 2020 Sustainable Transportation Encouragement Project (STEP)	0	0	0	963	0	0	0	0	963	-	-	-	-	06/30/19
4	2124A	CC	Rio Vista Elementary School Pedestrian Connection Project	0	0	0	600	92	514	0	0	600	12/01/17	12/01/17	-	05/21/18	03/26/19
4	2329	SM	Route 101 and Holly Street Pedestrian and Bicycle Overcrossing	0	0	0	4200	0	900	0	0	10020	02/23/18	04/25/18	07/30/19	10/28/19	06/30/21
4	2322	ALA	Sacramento Street Complete Streets Improvements	0	185	0	1357	0	185	0	0	1357	09/02/19	-	09/16/19	11/19/19	09/01/20
4	2231A	SOL	Safe Routes to School Infrastructure and Non-Infrastructure in the Cities of Benicia, Rio Vista and Vallejo	0	125	0	2942	0	125	0	0	2942	05/05/17	01/17/19	05/17/19	05/20/20	09/14/20
4	2190K	ALA	Safe Routes to Schools - Alameda County Unincorporated Areas	0	0	0	668	0	0	0	0	668	-	-	-	-	06/27/19
4	2122B	CC	San Francisco Bay Trail, Pinole Shores to Bay Front Park	0	0	0	4000	0	0	0	0	4000	12/21/15	11/16/16	-	05/16/17	10/15/18
4	2023D	SF	San Francisco Citywide Bicycle Wayfinding Project	0	0	0	792	0	0	0	0	792	04/22/16	-	-	11/30/16	11/30/19
4	2023F	SF	San Francisco Safe Routes to School 2017-2019 Non- Infrastructure Project	0	0	0	2411	0	0	0	0	2411	-	-	-	-	08/31/19

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
4	2023C	SF	San Francisco Safer Streets: Increasing Bicycling and Walking in San Francisco	0	0	0	2000	0	0	0	0	2000	01/23/15	-	-	02/16/16	07/31/18
4	1040B	SM	San Mateo County Safe Routes to School for Health and Wellness	0	0	0	900	0	0	0	0	900	-	-	-	-	05/17/20
4	2318	SON	SMART Pathway - Petaluma (Payran to Southpoint)	0	0	0	1461	0	0	0	0	155	06/28/18	10/29/18	02/21/19	06/05/19	10/31/20
4	2304	ALA	Somerset Avenue Safe Routes to School Corridor	0	330	0	0	7	950	275	0	4275	12/31/19	09/30/20	03/01/21	07/01/21	06/01/22
4	2172C	SON	Sonoma County Safe Routes to School High School Pilot Program	0	0	0	872	0	0	0	0	872	-	-	-	-	03/20/20
4	2190U	ALA	Stanton Elementary School Safe Routes to School	0	300	0	0	0	500	0	0	0	07/31/19	-	10/30/19	01/31/20	12/31/20
4	2312	NAP	State Route 29 Bicycle and Pedestrian Undercrossing Project	0	0	0	531	0	0	0	0	531	12/27/17	10/01/19	02/04/20	04/01/20	04/01/21
4	2147A	SCL	Sunnyvale Safe Routes to School Improvements	56	318	0	6	70	337	0	0	385	12/31/19	02/26/21	05/03/21	09/30/21	02/28/23
4	2146A	SCL	Sunnyvale SNAIL Neighborhood Active Transportation Connectivity Improvements	72	780	0	3995	90	975	0	0	3995	12/30/19	01/04/21	03/15/21	09/15/21	12/30/22
4	2190V	ALA	Telegraph Avenue Complete Street Improvements	175	702	0	3677	175	702	0	0	3677	12/30/16	03/30/20	09/30/20	05/01/21	05/01/22
4	2122G	CC	The Yellow Brick Road in Richmond's Iron Triangle Neighborhood	207	725	0	5277	207	830	0	0	5277	09/30/17	10/31/19	02/01/20	05/31/20	12/31/21
4	2023E	SF	Vision Zero Safety Investment	0	0	0	3897	0	0	0	0	3897	11/27/11	-	-	10/26/16	10/01/20
4	2328	SF	Vision Zero SF: Safer Intersections	0	0	0	2002	0	0	0	0	2002	11/30/17	-	-	04/02/18	06/30/20
4	2314	SM	Woodside Elementary School Student Pathway Project Phase III	0	0	0	528	20	80	5	0	667	04/11/18	10/15/18	03/04/19	07/29/19	11/30/19
5	2692	MON	Alvin Drive and Linwood Drive Safe Routes to School Improvements	50	472	42	2395	50	472	42	0	2395	02/02/17	08/27/19	11/05/19	12/22/20	-
5	2693	MON	Bardin Road Safe Routes to School Improvements	120	666	30	3614	120	774	30	0	3614	06/30/19	10/11/19	12/30/19	03/23/20	06/01/22
5	2599	SB	Cacique and Soledad Pedestrian and Bicycle Bridges and Corridor Improvements	150	400	0	2153	150	397	0	0	2153	09/22/16	11/17/16	03/08/17	06/13/17	05/24/18

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
5	2296	MON	Castroville Bicycle and Pedestrian Path and Railroad Crossing Project	0	0	0	913	130	1381	0	0	913	02/10/14	03/24/16	07/26/16	01/24/17	02/08/19
5	2676	MON	City of Monterey Active Transportation and Demand Management Program	0	0	0	495	0	0	0	0	495	-	-	12/19/16	03/01/17	06/30/20
5	2694A	SCR	City of Watsonville Rail Trail from Watsonville Slough Trailhead to Walker Street	0	0	0	88	0	0	0	0	88	08/12/19	08/12/19	08/12/19	12/01/19	08/01/20
5	2989	SB	Downtown De LaVina Street Safe Crosswalks and Buffered Bike Lanes	60	113	1	1320	60	113	1	0	1320	06/24/21	06/28/22	06/30/22	09/01/22	08/27/23
5	2771	SB	Eastside Green Lanes and Bike Boulevard Gap Closure	73	207	18	2438	100	207	18	0	2438	06/30/20	04/07/21	06/21/21	10/15/21	04/03/22
5	2990	MON	Every Child: Community-Supported Safe Routes to School	0	0	0	2143	0	0	0	0	2143	09/30/20	-	09/30/21	09/30/22	09/30/24
5	2931	MON	Fort Ord Regional Trail and Greenway	0	0	1198	9181	1282	7200	1198	0	9181	06/30/20	01/15/22	06/01/22	07/14/23	01/15/25
5	2805	SB	Guadalupe Street (Hwy 1) Pedestrian Improvements	0	0	0	401	5	35	0	0	59	09/30/19	09/30/19	03/23/20	04/15/20	08/17/20
5	2611	SB	Hollister Class I Bike	0	0	0	1644	28	413	0	0	1644	01/14/16	01/14/16	12/19/16	05/22/17	11/30/18
5	2810	MON	Las Lomas Drive Bicycle Lane and Pedestrian Project	98	270	95	2431	23	270	95	0	2431	11/15/19	08/31/20	12/01/20	06/15/21	10/15/21
5	2601	SB	Las Positas and Modoc Roads Class I Construction	354	1018	500	15056	925	1177	100	0	15556	03/16/17	09/02/19	09/06/19	02/04/20	04/30/21
5	2601	SB	Las Positas Road Multiuse Path	354	1018	0	0	925	1441	0	0	0	-	-	-	-	-
5	2818A	SCR	Lincoln Street Safety Improvements	33	62	0	100	33	62	0	0	538	03/01/19	08/27/19	12/06/19	01/15/20	08/07/20
5	2994	SB	Lower Eastside Community Connectivity Active Transportation Plan	0	0	0	344	0	0	0	0	344	-	-	-	10/01/19	09/20/21
5	2992	SB	Modoc Road Multimodal Path Gap Closure	388	543	78	4342	500	700	100	0	5690	02/21/21	04/14/23	04/15/23	06/15/23	09/07/24
5	2603	SB	Montecito - Yanonali Street Bridge Replacement and Pedestrian Improvement	147	450	0	2845	541	56	0	0	2845	-	-	-	-	07/31/19
5	2817	MON	Moss Landing Segment Bicycle and Pedestrian Path and Bridge Project	0	0	0	7587	0	0	0	0	7587	09/15/15	10/30/19	02/05/20	06/15/20	10/17/22

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
5	2610	MON	North Fremont Bike and Pedestrian Access and Safety Improvements	0	841	0	5637	0	900	0	0	5637	03/18/15	03/15/17	05/01/18	05/01/18	10/30/19
5	2813	SLO	Oceano Elementary Safe Routes to School - Oceano, CA	11	70	8	333	11	70	8	0	333	02/28/20	06/21/21	07/26/21	02/02/22	08/08/22
5	2695	SB	Old Town Sidewalks Infill	105	270	128	1721	157	337	128	0	1721	04/29/19	04/29/19	09/17/19	03/01/20	12/01/20
5	2605	SCR	Radar Speed Feedback Signs and Flashing Beacons	0	72	0	757	0	54	0	0	757	-	-	11/06/15	12/08/15	07/19/16
5	2835A	SCR	Rail Trail Segment 8 and 9 Design and Environmental Review	2600	400	0	169	3900	600	0	0	169	02/21/21	05/27/22	06/30/22	09/01/22	02/22/24
5	2671	SLO	Railroad Safety Trail - Taft to Pepper Segment	0	0	0	3244	0	0	0	0	3244	-	10/07/19	01/07/20	03/31/20	-
5	2747	SB	Rincon Multi-use Trail	0	322	480	6031	100	322	480	0	6031	05/04/15	12/31/19	01/31/20	04/01/20	02/01/21
5	2675	SB	Safe Routes to School Carpinteria at Voluntario Pedestrian Improvements Project	50	60	5	517	50	35	5	0	517	05/03/17	03/01/18	09/26/18	11/13/18	05/01/19
5	2995	SB	San Jose Mulitpurpose Path	0	1800	869	11377	1600	1800	869	0	15910	04/23/20	11/24/21	11/24/21	04/30/22	04/26/23
5	2814	SCR	San Lorenzo Riverwalk Lighting	20	75	0	857	20	75	0	0	857	02/27/20	05/31/20	06/30/21	09/01/21	11/29/21
5	2668	SCR	Santa Cruz Countywide Bicycle Route Signage Project	0	42	0	278	0	42	0	0	278	05/20/17	-	04/30/18	12/27/18	12/28/21
5	2819	SLO	SLO Regional Rideshare Safe Routes to School Learn-By-Doing	0	0	0	319	0	0	0	0	319	-	-	-	05/15/19	05/15/22
5	2932	SB	SR2S Improvements at Intersection of Highway 246 and Sycamore Drive	0	0	0	684	30	70	0	0	684	04/02/19	04/26/19	05/20/19	06/28/19	12/20/19
5	2816	SLO	Templeton - Atascadero Pathway	0	0	120	3168	300	500	120	0	3168	12/31/19	08/27/20	09/16/20	10/30/20	06/30/21
5	2991	SB	U.S. 101 State Street Undercrossing Active Transportation Improvements	412	551	45	3748	412	551	45	0	3748	08/05/21	10/06/22	12/08/22	01/16/23	12/02/24
5	2993A	SCR	UCSC Bike Path Safety Improvement Phase 2/Bike Safety Education	0	65	0	734	0	65	0	0	734	06/20/19	-	04/01/20	08/01/19	06/30/23
5	2993A	SCR	University California Santa Cruz Bike Path Safety Improvement Phase 2/Bike Safety Education	0	65	0	365	140	65	0	0	365	06/20/19	-	04/01/20	07/01/20	12/31/20

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
5	2811	MON	Via Salinas Valley: An Active Transportation Education Program	0	0	0	964	0	0	0	0	194	-	-	-	-	12/31/20
5	2670	MON	West Broadway Urban Village Infrastructure Improvements	0	0	0	3694	0	0	0	0	3694	-	-	-	-	08/23/19
5	2933	SB	Westside Bike Boulevard Gap Closure	75	280	40	4042	75	280	40	0	4042	06/10/20	04/07/21	09/01/21	11/16/21	04/08/22
6	6828	FRE	10th Avenue Bike and Pedestrian Trail	2	20	35	109	2	20	35	0	109	03/10/17	04/09/19	06/27/19	10/01/19	03/01/20
6	6835	FRE	2015 Orange Cove School Crossing Safety Improvements	2	30	0	215	2	31	0	0	215	04/17/17	11/26/18	11/29/18	02/21/19	08/14/19
6	6839	FRE	Active Transportation Plan-Selma	0	0	0	88	0	0	0	0	88	-	-	-	-	-
6	6762	FRE	ADA Path on Grove and Jensen Avenues from Ninth Street to Cedar	40	100	61	247	40	77	61	0	247	03/16/16	03/16/16	07/11/16	09/12/16	01/17/17
6	6904	TUL	Allensworth Elementary Sidewalk Improvements	0	0	0	260	0	0	0	0	260	-	-	-	11/14/18	07/26/19
6	6906A	KER	ATP-3 Safe Routes to School Delano Sidewalk Gap Closure	0	71	0	466	0	71	0	0	466	11/29/19	-	-	09/25/20	12/31/20
6	7002	KIN	Avenal Safe Routes to School State Route 269 Improvement Project	10	86	5	436	10	86	5	0	436	06/30/20	06/30/21	06/30/21	09/30/21	06/30/22
6	6947	FRE	Biola Community Sidewalk	15	230	0	0	15	230	0	3365	0	02/27/20	04/01/21	04/24/21	06/25/21	06/25/22
6	6833	FRE	Biola Sidewalk Project	15	90	40	493	15	90	40	3363	493	12/19/16	11/30/18	03/18/19	06/04/19	09/20/19
6	6998	FRE	City of Mendota Safe Routes to School Master Plan	0	0	0	110	0	0	0	0	110	-	-	-	10/01/19	06/27/20
6	6911	FRE	Coalinga Safe Routes to School Sidewalk Gap Closure and Pedestrian Improvements	10	100	0	999	10	165	0	0	1109	04/26/18	11/30/20	04/05/21	05/31/21	07/05/21
6	6829	FRE	Construct trail along State Route 168 Shepherd Avenue to DeWolf Avenue	4	11	0	576	6	97	0	0	576	03/14/17	06/30/17	05/25/18	01/02/19	12/31/19
6	6908A	KER	Delano ATP3 Safe Routes to School Intersection Enhancement and Education Project	0	26	0	563	0	26	0	0	563	11/29/19	-	-	09/30/20	12/30/21
6	6919	KER	Downtown Bakersfield Bicycle Connectivity Project	0	0	0	1110	0	0	0	0	1110	08/13/19	08/13/19	08/13/19	02/03/20	04/03/20

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
6	6937	KER	Downtown Bakersfield Pedestrian Connectivity Project	0	0	0	825	100	10	0	0	825	03/15/18	04/11/18	11/07/18	12/04/18	04/01/19
6	6902	FRE	Downtown Fresno Courthouse Park Interconnectivity Project	28	66	0	715	1	66	0	0	715	10/18/18	-	11/04/19	02/13/20	04/30/21
6	6763	FRE	Dunlap - Lighted Crosswalk	32	0	0	130	129	0	0	0	130	06/08/16	06/09/16	06/12/17	08/08/17	11/03/17
6	6822	TUL	Earlimart Safe Routes to School Community Projects	0	0	0	159	0	0	0	0	159	04/05/18	07/19/18	-	11/04/19	01/06/20
6	6901	TUL	Earlimart Sidewalk Improvements	0	180	0	1688	0	180	0	0	1688	04/20/18	10/10/19	05/18/20	07/20/20	12/21/20
6	6920	TUL	Farmersville Safe Routes to School East Walnut Avenue	25	63	6	426	25	100	10	0	677	04/16/18	01/11/19	04/08/19	10/31/19	01/14/20
6	6723	TUL	Farmersville Safe Routes to School Walnut Avenue Project	0	0	0	322	20	40	0	0	322	05/10/16	04/30/19	08/30/19	09/30/19	06/30/20
6	6905	KER	Franklin Street Pedestrian and Bicycle Infrastructure Improvements	5	45	0	300	5	45	0	0	300	11/30/19	03/31/20	-	08/30/20	11/30/20
6	6916	FRE	Fresno Pedestrian and Bike Safety Education Program	0	0	0	250	0	0	0	0	250	-	-	-	02/01/19	06/25/20
6	6840	MAD	Fresno River Trail Safe Routes Project	0	0	0	379	0	55	0	0	379	06/27/18	01/25/19	08/02/19	10/21/19	08/31/20
6	6779	TUL	Garden Avenue Pedestrian Access Corridor	0	0	0	232	0	0	0	0	232	-	-	12/20/16	04/18/17	05/01/18
6	6946	FRE	Golden State Boulevard Bike and Pedestrian Trail from Adams to Clayton	3	35	0	204	3	35	0	0	204	03/29/20	-	08/23/21	09/21/21	05/29/22
6	6824	TUL	Green Acres Middle School Enhanced Crosswalk	0	0	0	79	0	23	0	0	79	06/17/17	08/15/18	02/15/19	06/10/19	08/16/19
6	6917	KER	Haven Drive Pedestrian and Bicycle Infrastructure Improvements	5	87	0	551	5	87	0	0	551	11/30/19	03/31/20	-	09/07/20	01/04/21
6	6915	FRE	Intersection Improvements to Increase Active Transportation along Bus Rapid Transit	44	104	0	1004	44	104	0	0	1004	04/01/20	01/04/21	03/01/21	05/31/21	08/27/22
6	6936	KER	Kern Avenue Elementary Safe Routes to School Connectivity	5	56	0	335	5	56	0	0	335	12/01/18	-	07/01/19	11/30/20	05/30/21
6	6827	KER	Kern River Parkway Bike Trail Western Extension Phase I	500	0	0	3049	1032	0	0	0	3049	12/31/19	03/01/20	09/01/20	09/15/20	02/01/21

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
6	6846	KER	Lamont Pedestrian Improvement Project	0	0	0	1430	0	0	0	0	1430	-	-	-	-	-
6	6848	FRE	Laton Sidewalk Project	75	460	60	2633	75	460	60	0	2633	08/28/18	03/02/20	06/15/20	08/15/20	08/15/21
6	6850	FRE	Manning Avenue Sidewalk Project	10	43	50	392	2	43	50	0	392	08/18/19	08/25/19	09/01/19	10/20/19	12/30/19
6	6945	FRE	Mendota Junior High Safe Routes to School Project	1	28	0	129	1	28	0	0	129	10/31/19	01/01/16	05/30/20	08/01/20	10/30/20
6	6910	FRE	Midtown Fresno School Area Multimodal Interconnectivity Project	43	101	0	1097	43	101	0	0	1097	05/29/20	-	07/31/21	09/01/21	08/22/22
6	6907	FRE	Midtown Fresno Trail: McKinley Avenue Gap Closure	0	0	0	1556	0	0	0	0	1556	02/07/20	02/14/20	05/19/20	08/06/20	07/02/21
6	6913	FRE	Midtown Fresno Trail: Shields Avenue Last Mile" Gap Closure"	0	0	0	611	0	0	0	0	611	02/07/20	02/13/20	07/03/20	09/24/20	05/21/21
6	6764	FRE	Mt. Whitney Paved Pedestrian Bikeway from Grantland to Garfield	30	50	0	61	30	45	0	0	61	03/13/16	03/14/16	07/11/16	08/23/16	06/06/17
6	6831	FRE	Multi-Purpose Trail Project	5	38	0	205	2511	38	0	0	205	03/31/17	04/30/19	08/29/19	10/31/19	08/31/20
6	6826	TUL	Olive Avenue Corridor Crosswalk Warning Lights Installation Project	0	0	0	307	0	0	0	0	307	04/13/18	04/25/18	08/28/18	12/18/18	12/31/19
6	6938	KER	Palm Avenue Bike and Pedestrian Improvements, Wasco	0	0	0	188	0	15	0	0	188	01/21/19	01/24/19	08/11/19	09/17/19	11/01/19
6	6996	FRE	Parlier Bicycle and Trails Master Plan	0	0	0	209	0	0	0	0	209	01/01/20	03/01/20	03/29/20	04/26/20	06/07/20
6	6912	FRE	Parlier Safe Rotes to School	0	18	0	164	0	18	0	0	164	08/30/19	02/27/20	04/01/20	06/01/20	08/30/20
6	6841	TUL	Pixely Main Street Improvements	37	80	215	683	36	80	215	0	683	09/22/17	06/18/19	-	11/04/19	02/04/20
6	6825	TUL	Rails-to-Trails Corridor Crosswalk Warning Lights Installation Project	0	0	0	107	0	0	0	0	107	04/20/18	04/30/18	06/28/18	12/18/18	12/31/19
6	6900	KER	Rexland Acres Community Sidewalk Project	25	746	350	4519	42	461	78	0	4519	11/15/17	05/16/19	10/31/19	11/01/19	07/29/21
6	6765	FRE	Riverdale Pedestrian Path Bikeway Hazel from Mt. Whitney to Stathem	40	120	35	308	42	138	35	0	308	11/20/15	03/15/16	08/07/17	09/12/17	02/20/18

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
6	6746	KER	Safety and Education for an Active Delano School Community	0	31	0	362	0	29	0	0	362	-	-	-	-	11/04/16
6	6836A	FRE	Safety for an Active Selma School Community (Install various pedestrian safety facilities in the City of Selma)	0	68	0	400	0	68	0	0	400	-	-	-	-	-
6	6914	FRE	Sanger Active Transportation Access	0	75	0	774	0	95	0	0	950	03/13/18	03/02/20	04/01/20	07/15/20	03/01/21
6	6849	FRE	Sanger Safe Routes to School	0	53	0	460	0	93	0	0	460	-	12/05/17	04/13/18	07/09/18	05/28/19
6	6838	FRE	Sidewalk Gap Closure and Pedestrian Improvement #2	0	0	0	323	2	68	0	0	323	02/01/18	04/06/18	11/15/18	01/07/19	03/04/19
6	6837	FRE	Sidewalk Installation; Ashlan from Effle to State Route 41	7	17	32	182	7	17	32	0	182	11/29/19	11/29/19	12/11/19	03/05/20	07/21/20
6	6759	FRE	Sidewalks on Hughes Avenue from Hedges to Floradora	2	8	71	127	2	8	71	0	127	06/09/15	02/23/17	12/18/17	02/15/18	12/17/18
6	6997	KER	South Chester Avenue Pedestrian Safety Project	0	283	102	1591	1	283	102	0	1591	04/19/19	06/26/21	08/30/21	08/30/21	08/25/22
6	6834	FRE	South Temperance Avenue and East Walter Avenue Pedestrian Improvements	2	17	0	93	2	17	0	0	93	03/29/18	-	05/16/19	10/01/19	01/01/20
6	6999	KIN	State Route 41 Pedestrian Crossing and Pathway Improvements	8	40	0	312	8	40	0	0	312	04/30/20	06/01/20	08/01/20	10/30/20	01/30/21
6	6769	KER	T02 - Sidewalk Improvements at Various Locations	0	100	0	580	0	82	0	0	580	12/15/15	-	-	12/15/15	06/27/16
6	6832	FRE	Traffic Signal; Cedar and Woodward Intersection	15	34	18	376	13	34	18	0	376	09/30/19	10/31/19	11/30/19	03/31/20	10/31/20
6	6842	TUL	Traver Jacob Street Improvements	40	130	40	1580	40	108	40	0	1580	04/18/17	12/20/18	06/26/19	09/02/19	12/30/19
6	6918	KER	Varsity Road Pedestrian and Bicycle Infrastructure Project	7	112	0	714	7	112	0	0	714	11/30/19	03/31/20	-	09/07/20	01/04/21
6	6903	KER	Virginia Street Pedestrian Path Project	22	354	66	1731	15	354	66	0	1731	12/01/18	08/18/19	01/10/20	05/30/20	05/30/21
6	6948	TUL	Visalia Greenway Belt Trail Connection	0	0	0	1000	0	0	0	0	1000	06/30/20	06/30/20	09/01/20	01/31/21	04/01/22
6	7001	KER	Walk Isabella	0	854	0	4286	0	854	0	0	4286	06/29/20	06/26/22	07/30/22	10/30/22	10/25/23

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
6	7012	TUL	Woodville Sidewalk Improvements along Road 168	0	75	0	757	5	75	0	0	757	01/17/18	10/01/18	03/27/19	07/22/19	09/30/19
7	5116	LA	10th Street West Road Diet and Bikeway Improvements	0	70	0	715	0	70	0	0	715	04/11/17	04/19/19	11/17/19	02/24/20	06/03/20
7	5579	LA	112th Street and Flournoy Elementary Schools Safety Improvements Project	725	242	185	4448	725	242	185	0	4448	10/01/19	12/31/20	06/30/21	01/01/22	06/30/24
7	5325	LA	2020 Safe Route To School Pedestrian Improvements	0	0	0	5272	0	0	0	0	5272	11/20/18	12/03/18	03/24/19	05/28/19	11/12/19
7	4881	LA	5th Street East Corridor Improvements	0	85	0	1353	0	85	0	0	1353	-	-	-	01/27/19	05/15/19
7	5425	LA	Active Aging - Safe Routes for Seniors	0	0	0	400	0	0	0	0	400	-	-	-	11/01/19	04/01/21
7	5586	LA	Alexandria Avenue Elementary School Neighborhood Safety Improvements Project	549	183	382	3366	549	183	382	0	3366	10/01/19	12/31/20	06/30/21	01/01/22	06/30/24
7	5426	LA	Alondra Active Transportation Improvement Project	12	138	0	813	12	138	0	0	813	02/29/20	03/31/21	-	-	12/31/23
7	5584	LA	Avenue R Complete Streets and Safe Routes Project Construction Phase	0	0	0	5150	0	0	0	0	5150	-	12/30/19	05/30/20	07/30/20	07/30/21
7	5117	LA	Aviation and LAX Green Line Station Community Linkages	80	240	0	1621	100	300	0	0	1621	03/31/20	10/01/20	12/31/20	05/31/21	05/31/22
7	5154	LA	Bell Gardens Citywide Safety Enhancement Project	0	0	0	802	0	0	0	0	802	-	-	-	-	-
7	5138	LA	Bellflower and Paramount Joint Active Transportation Plan	0	0	0	100	0	0	0	0	100	-	-	-	01/01/18	06/30/19
7	4309	LA	Beverly Boulevard Active Transportation Improvements	0	0	0	992	0	0	0	0	992	-	05/26/17	-	06/29/17	06/28/19
7	5384A	LA	Bike Share Expansion into the San Gabriel Valley	0	0	0	4554	0	280	0	0	4554	-	05/29/18	11/26/18	02/25/19	06/30/20
7	5122	LA	Boyle Heights Pedestrian Linkages	0	893	0	4107	0	893	0	0	4107	-	01/24/19	-	-	-
7	5197	LA	Cesar E. Chavez Connections	0	0	0	1565	0	0	0	0	1565	-	04/10/17	-	06/29/17	12/31/20
7	5120	LA	City of Arcadia Bicycle Facility Improvement	35	83	0	902	35	83	0	0	902	-	05/30/19	10/31/19	02/14/20	10/29/21

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
7	5447	LA	City of Commerce Active Transportation and Safe Routes to Schools Plan	0	0	0	245	0	0	0	0	245	-	-	-	04/02/18	12/31/19
7	5141	LA	City of Downey Pedestrian Plan	0	0	0	300	0	0	0	0	300	02/22/18	02/22/18	01/18/19	04/04/19	03/31/20
7	5528	LA	City of El Monte - Mountain View School District Safe Routes to School Program	0	0	0	583	0	0	0	0	583	-	-	-	-	-
7	5328	LA	City of Huntington Park ? Uncontrolled Crosswalk Safe Routes to School Pedestrian Safety Project	9	78	0	945	0	87	0	0	945	01/31/20	02/28/20	-	07/06/20	01/28/21
7	4880	LA	City of Lancaster - Safe Routes to School Master Plan	0	0	0	322	0	0	0	0	322	-	-	-	-	06/13/17
7	5532	VEN	City of Oxnard - Etting Road sidewalk and bike lane	0	80	40	871	0	80	40	0	871	04/23/21	-	05/03/21	09/02/21	03/31/22
7	4879	LA	City of Palmdale - Active Transportation Program Plan	0	0	0	595	0	0	0	0	595	-	-	-	-	-
7	4878	LA	City of Palmdale - Avenue R Complete Streets and Safe Routes Project	140	440	2500	2252	140	440	2500	0	2252	04/27/17	12/20/19	01/01/20	05/08/20	06/30/21
7	5423	LA	City of Palmdale - Civic Center Complete Streets	66	212	0	1422	49	107	0	0	2233	05/01/19	09/01/20	10/30/20	04/01/21	04/30/22
7	5334	LA	City of San Fernando Pacoima Wash BikePed Path, Phase 1	0	0	0	973	72	531	0	0	973	-	-	-	09/02/19	10/15/22
7	5329A	LA	Citywide 8-80" Connections"	0	0	0	6754	300	600	0	0	6754	01/31/20	06/25/20	09/07/20	10/28/20	10/25/21
7	5139	LA	Citywide Non-Motorized Design Guidelines and Active Transportation Action Plan	0	0	0	154	0	0	0	0	154	-	-	-	-	10/23/19
7	4889	LA	Citywide Pedestrian Plan	0	0	0	500	0	0	0	0	500	-	-	-	-	-
7	4890	LA	Citywide Safety Education Initiative	0	0	0	500	0	0	0	0	500	-	-	07/31/19	07/31/19	-
7	5134	LA	Coastal Bike Trail Connector - Ocean Boulevard, Long Beach	0	0	0	4000	0	0	0	0	4000	08/15/19	-	02/28/20	08/30/20	08/30/22
7	5137	LA	Colorado Boulevard Pedestrian and Bicycle Active Transportation Improvements	1438	0	0	8305	1438	0	0	0	1438	07/31/19	04/11/19	-	09/02/19	09/30/22
7	5326	LA	Compton-Carson Regional Safe Bicycling and Wayfinding Project	0	0	0	1617	0	0	0	0	1617	09/30/19	11/30/19	12/15/19	01/31/20	05/31/20

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
7	5445	VEN	Conejo School Road and Willow Lane Safe Routes to School Sidewalk Improvements	0	0	0	775	70	545	146	0	3725	04/12/19	12/31/19	03/31/20	09/30/20	09/30/21
7	4528	LA	Covina Bicycle Network Phase 2	0	0	0	839	0	0	0	0	839	-	-	-	04/30/18	05/31/19
7	5112	LA	Delta Avenue Bicycle Boulevard	0	0	0	1075	120	140	0	0	1075	01/09/19	06/04/19	12/31/19	04/14/20	09/04/20
7	5456	LA	Dominguez Channel Bicycle Path Extension from Avalon to 223rd and Wilmington	0	0	0	2225	0	0	0	0	1298	09/30/19	06/30/20	07/01/20	11/02/20	04/30/21
7	5583	LA	Doran Street Grade Separation Active Transportation Access Project	0	0	0	16319	600	2200	3100	0	16319	04/15/19	-	03/01/20	12/21/21	12/11/23
7	5127	LA	Downey Bike Share and Safety Education	0	0	0	180	0	0	0	0	180	-	-	-	-	10/31/19
7	5135	LA	Downtown Los Angeles Broadway Historic Theater District Pedestrian Improvements 4th-6th Streets	120	1080	0	5662	120	1080	0	0	5662	02/28/21	02/28/21	03/31/21	09/30/21	09/29/23
7	5132	LA	Downtown Torrance Active Transportation Improvement Project	0	340	0	1687	0	425	0	0	1687	-	-	07/08/18	08/20/18	06/03/19
7	5286	LA	DTLA Arts District Pedestrian and Cyclist Safety Project	0	2550	0	12300	0	2700	0	0	12300	-	-	-	-	-
7	5578	LA	Duarte Active Transportation Safety Project	97	150	0	2023	97	150	0	0	2023	-	-	-	-	-
7	4529	LA	Duarte Gold Line Station Pedestrian and Bicycle Improvements	0	148	0	1157	0	148	0	0	1157	-	-	-	-	-
7	4914A	LA	East Los Angeles Community Safe Routes to School Program	0	100	0	710	0	100	0	0	710	08/27/15	04/28/16	12/08/16	06/01/17	10/05/17
7	5195	LA	Eastside Light Rail Bike Interface Project	0	0	0	1305	0	0	0	0	1305	01/31/14	03/30/15	03/16/17	09/06/17	01/18/19
7	5125	LA	Expo Station 4th Street Linkages to Downtown and Civic Center	120	120	40	1333	120	300	40	0	1333	01/03/17	10/15/20	10/15/20	04/15/21	12/30/21
7	4959	LA	Florence - Firestone Community Safe Routes to School Program	0	110	0	850	0	110	0	0	850	10/23/15	05/19/16	12/08/16	06/09/17	12/22/18
7	5087	LA	Florence Avenue Pedestrian Improvement Project, City of Bell	0	62	0	0	0	262	0	0	0	12/11/14	09/01/19	10/01/19	02/24/20	09/28/20
7	4538	LA	Florence Metro Blue Line Station Bikeway Access Improvements	0	0	0	1188	0	0	0	0	1188	05/11/16	12/28/16	03/16/17	10/27/17	08/31/18

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
7	4935	LA	Foster Road Side Panel Safe Routes to School Improvement Project	0	100	0	2108	0	100	0	0	2108	-	-	-	-	05/07/19
7	5337	LA	Garfield Avenue Complete Streets Corridor	32	84	8	536	32	84	8	0	536	03/01/20	05/02/21	-	01/22/22	-
7	5422	LA	Glendale Transportation Center 1st and Last Mile Regional Improvements Phase II	43	129	0	929	4	13	0	0	189	12/22/17	01/19/21	03/22/21	03/21/22	-
7	5452	LA	Glendora Urban Trail and Greenway Network	100	168	0	1524	100	310	0	0	1932	03/18/19	09/30/19	07/01/20	09/30/20	10/31/22
7	5459	VEN	Harmon Barranca Corridor Gap Closure for Montalvo and Portola Elementary School	19	50	0	432	6	50	0	0	432	10/31/19	06/30/20	06/30/20	10/31/20	05/30/21
7	5110	LA	Hawthorne and Lennox Green Line Station Community Linkages	100	280	0	2026	125	300	0	0	2026	12/01/19	12/01/20	03/31/21	09/01/21	03/03/23
7	4871	LA	Hollywood Western Pedestrian Improvements	258	64	0	1528	258	220	0	0	1528	07/30/15	08/03/16	10/01/17	04/28/18	05/31/19
7	5332	LA	Jefferson Boulevard Complete Street Project	600	325	0	5061	600	325	0	0	5061	03/31/20	03/31/20	04/30/20	10/31/20	10/31/22
7	5129	LA	La Verne Regional Commuter Bicycle Gap Closure Project	0	400	0	1152	0	15	0	0	1152	07/31/19	01/08/19	07/31/19	08/15/19	07/31/22
7	5576	LA	Liechty Middle and Neighborhood Elementary Schools Safety Improvement Project	2959	986	1096	18157	2959	986	1096	0	18157	10/01/19	12/31/20	06/30/21	01/01/22	06/30/24
7	4873	LA	Little Tokyo Pedestrian Safety Project	530	133	0	2653	598	133	0	0	2653	03/31/17	04/15/17	06/01/17	12/18/18	12/31/19
7	5124	LA	Long Beach Boulevard Pedestrian Improvements	65	262	0	1923	65	262	0	0	1923	-	03/31/20	-	05/31/20	05/31/21
7	5042	LA	Los Angeles River Bike Path, Headwaters, and Owensmouth - Mason	0	0	0	5432	0	0	0	5717	5432	-	-	-	04/16/20	-
7	5109	LA	Los Angeles Unified School District Middle School Bicycle Safety Physical Education Program	0	0	0	1360	0	0	0	1359	1359	-	-	-	-	-
7	5284	LA	Los Nietos Safe Routes to School - Phase II	47	211	0	1194	47	211	0	0	1194	01/02/20	04/01/21	06/01/21	11/01/21	06/30/22
7	5103	LA	Los Nietos Safe Routes to Schools - Phase I	40	240	0	1321	40	240	0	0	1321	06/27/18	03/01/19	09/30/20	03/30/21	12/27/21
7	5133	LA	Lynwood Community Linkages to Civic Center and Long Beach Boulevard Metro Station	0	0	0	2319	0	0	0	0	2319	-	04/15/19	06/17/19	12/31/19	12/31/20

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
7	5529	LA	Maine Avenue and Pacific Avenue Corridor Complete Streets Improvements, Phase II	0	0	0	1068	0	0	0	0	1068	09/27/19	11/21/19	12/31/19	02/28/20	10/31/20
7	5437	LA	Marvin Braude Beach Trail Gap Closure	200	900	0	1836	200	900	0	0	1836	10/31/19	12/30/20	06/30/21	12/30/21	06/30/22
7	5383A	LA	Metro Bike Share USC and South LA Expo Line Communities Expansion	0	0	0	2546	0	0	0	0	2546	-	-	-	12/19/18	08/26/20
7	5136	LA	Metro Rail to Rail Active Transportation Corridor Segment A-1	0	0	0	8326	0	0	0	0	8326	06/15/17	10/19/17	09/30/19	06/01/20	12/31/22
7	5114	LA	Michigan Avenue Greenway Completing Bike and Pedestrian Expo Connection Over the Interstate - 10	72	75	42	798	72	174	42	0	798	02/15/18	10/15/20	10/15/20	04/15/21	12/30/21
7	5458	LA	Mitigate Pedestrian and Bicycle Safety Deficiencies	0	0	0	563	0	0	0	0	563	09/30/19	09/30/19	-	11/12/19	03/27/20
7	5349	VEN	Montalvo Safe Routes to School Cypress Point Gap Closure and Complete Streets Project	88	155	0	1137	12	20	0	0	148	07/31/19	07/31/19	06/30/20	06/30/20	10/31/20
7	5454	LA	Montebello Boulevard Bike Lane and Sidewalk Improvement Project	0	0	0	4187	0	0	0	0	4187	04/03/18	04/12/18	12/19/18	04/01/19	12/27/21
7	5587	LA	Monterey Park School and Crosswalk Safety Enhancement Project	15	140	0	1212	15	140	0	0	1212	03/20/20	04/01/20	05/01/20	01/04/21	12/31/21
7	5143	VEN	New Traffic Signal	0	15	0	495	0	15	0	0	495	01/17/19	-	01/17/19	05/07/19	03/31/20
7	4917	LA	North Atwater Non-Motorized Multimodal Bridge (La Kretz crossing)	0	0	0	3660	0	0	0	0	3660	-	01/20/16	10/12/16	07/01/17	12/31/19
7	5453	LA	Norwalk Artesia Boulevards Safe Streets Project	0	0	0	1987	0	0	0	0	1739	12/20/18	12/20/18	05/15/19	06/10/19	11/22/19
7	5581	LA	Orange Avenue Backbone Bikeway and Complete Streets Improvements	127	566	0	12670	127	566	0	0	12670	11/24/20	04/14/23	06/30/23	04/15/24	04/15/25
7	5118	LA	Orange Line - Sherman Way Pedestrian Links	205	0	0	948	205	0	0	0	948	01/01/20	03/30/20	06/30/20	06/30/20	09/01/21
7	5530	LA	Pacific Boulevard and Vernon Avenue Complete Streets Pedestrian and Bike Project	16	113	0	1763	16	113	0	0	1763	-	-	-	-	-
7	5446	LA	Pasadena-PUSD Safe Routes to School Education and Encouragement Program	0	0	0	780	0	0	0	0	780	-	-	-	02/25/19	02/15/22
7	5105	LA	Pedestrian and Bicycle Neighborhood Intersection Enhancements	240	222	0	934	300	75	0	0	934	03/30/20	03/31/20	06/30/20	12/31/20	12/31/23

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
7	5144	VEN	Pedestrian and Bike Safety Improvements: Ojai Avenue (State Route 150) and Maricopa Highway (State Route 33)	0	230	0	2103	0	230	0	0	2103	08/16/18	03/01/21	03/01/21	06/30/21	06/15/22
7	5119	LA	Pedestrian Gap Closure Improvements	80	240	873	5066	100	300	873	0	5066	-	11/17/20	04/28/21	07/19/21	11/14/21
7	5582	LA	Pedestrian Plans for Disadvantaged Communities in Unincorporated Los Angeles County	0	0	0	1550	0	0	0	0	1550	-	-	-	07/13/20	07/13/23
7	5451	LA	Pico Boulevard and Santa Monica College Pedestrian Safety Improvements	25	88	0	830	25	141	0	0	830	02/27/18	10/15/20	11/15/20	04/15/21	12/31/21
7	5113	LA	Pico Rivera Regional Bikeway Project	463	309	100	3060	532	309	100	0	3060	08/02/19	03/31/20	02/28/21	05/31/21	05/31/22
7	5577	LA	Pomona Multi-Neighborhood Pedestrian and Bike Improvements	220	0	0	0	220	0	0	0	0	-	-	-	10/31/19	06/30/23
7	5460	VEN	Potrero Road Bike Lanes - Phase I	0	0	0	467	150	100	0	0	1217	02/25/19	03/04/19	05/30/19	08/26/19	11/01/19
7	5147	VEN	Proposed Oxnard Boulevard Bike Lanes	0	57	0	0	0	16	0	0	0	02/10/20	07/31/20	08/11/20	12/20/20	06/30/21
7	5428A	LA	Puente Creek Bikeway	0	400	0	2560	0	400	0	0	2560	-	12/31/19	08/31/20	11/24/20	08/24/22
7	5343	LA	Reconnecting Union Station to the Historic Cultural Communities of DTLA	0	0	0	5326	0	0	0	0	5326	05/30/20	-	12/01/19	01/30/20	12/31/22
7	5106	LA	Rosemead Boulevard Complete Street Improvements Phase I	1000	0	0	0	1000	0	0	0	0	03/31/20	-	-	-	-
7	5123	LA	Rosemead Safe Routes to School Project	0	0	0	702	0	0	0	0	702	11/09/16	11/09/16	06/27/17	07/26/17	08/27/18
7	5580	LA	Safe Routes for Seniors	0	0	0	1750	0	0	0	0	1750	07/01/21	-	-	09/01/21	08/27/22
7	4876	LA	Safe Routes to School Education and Enforcement Programs and Pilots	0	0	0	2829	0	0	0	0	2829	-	-	-	02/15/17	12/31/19
7	4872	LA	Safe Routes to School Infrastructure Improvements for Delores Huerta, 28th Street, and Quincy Jones Elementary School	686	172	0	3434	686	172	0	0	3434	01/19/16	08/29/16	06/01/17	12/18/17	12/18/19
7	4866	LA	Safe Routes to School Infrastructure Improvements for Hollywood High and Selma Avenue Elementary School	529	132	0	2751	529	132	0	0	2751	06/13/16	08/29/16	10/01/16	04/28/17	05/31/19
7	4867	LA	Safe Routes to School Infrastructure Improvements for Menlo Avenue and West Vernon Elementary School	758	190	0	3794	758	190	0	0	3794	01/22/15	09/07/16	06/01/17	12/18/17	12/18/19

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
7	4864	LA	Safe Routes to School Infrastructure Improvements for Sheridan Street Elementary School and Breed Street Elementary School	814	204	0	4074	814	204	0	0	4074	11/28/16	04/15/17	06/01/17	12/18/17	12/18/19
7	5424	LA	Safe Routes to School Sidewalk Gap Closure on Delta Avenue	0	0	0	1100	0	0	0	0	1100	09/03/18	12/03/18	12/01/19	06/01/20	06/01/21
7	5190	LA	San Fernando Road Bike Path - Phase 3	0	0	0	21195	0	0	0	0	21195	-	-	-	08/31/19	08/31/22
7	5182	LA	San Gabriel Valley Council of Governments - Regional Active Transportation Planning Initiative	0	0	0	643	0	0	0	0	643	-	-	-	06/07/17	06/30/19
7	5531	LA	San Gabriel Valley Greenway Network Implementation Plan	0	0	0	200	0	0	0	0	200	-	-	-	12/30/19	10/23/20
7	5156	LA	Santa Clarita - Sierra Highway Pedestrian and Bicycle Bridge and Street Improvement	0	0	0	1402	0	0	0	0	1402	10/15/15	01/19/17	-	09/26/17	07/31/19
7	5140	LA	Santa Clarita Junior High and High School Safe Routes to School Plan	0	0	0	160	0	0	0	0	160	09/02/16	-	-	04/25/17	08/15/19
7	5086	LA	Santa Monica Safe Routes to School Program	0	0	0	450	0	0	0	0	450	-	01/13/16	-	11/01/16	06/30/19
7	5462	VAR	SCAG 2017 Active Transportation Local Planning Initiative	0	0	0	1289	0	0	0	0	1289	-	-	-	02/25/19	06/30/20
7	5295	LA	SCAG 2017 Active Transportation Safety and Encouragement Campaign	0	0	0	1784	0	0	0	0	1784	-	-	-	02/28/18	10/30/20
7	5461	VAR	SCAG 2017 Active Transportation Safety and Encouragement Campaign Phase 2	0	0	0	320	0	0	0	0	320	-	-	-	12/31/19	06/30/22
7	4931	LA	Sixth (6th) Street Viaduct Replacement Project: Bicycle and Pedestrian Facilities	0	500	0	2052	0	495	0	0	2052	-	-	-	12/19/18	-
7	5330	LA	Slauson Blue Line Station Intersection Improvements	60	200	0	1205	60	200	0	0	1205	10/01/19	04/27/21	06/30/21	11/01/21	06/30/22
7	5126	LA	South Downey Safe Routes to School	5	32	0	201	5	32	0	0	201	-	02/06/18	-	06/30/20	-
7	5131	LA	South Water Front and Pier J Bike and Pedestrian Path	0	0	0	2000	0	1228	0	0	2000	10/30/18	10/30/18	06/07/19	12/16/19	04/30/21
7	5335	LA	Southern California Disadvantaged Communities Planning Initiative	0	0	0	1150	0	0	0	0	1150	-	-	-	02/11/19	03/31/21
7	5336	LA	Spring Street Bicycle Lane Gap Closure Project, Signal Hill	44	332	0	1703	55	415	0	0	1703	-	-	-	09/01/20	12/31/21

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
7	5451	KIN	SR 41 Pedestrian Crossing and Pathway Improvements	8	40	0	312	8	40	0	0	312	04/30/20	06/01/20	08/01/20	10/30/20	01/30/21
7	5438	LA	Temple Avenue Complete Street Improvements	60	270	0	1517	60	270	0	0	1517	10/31/19	10/31/19	05/31/20	12/31/20	08/31/21
7	5199	LA	Top 50 Safe Routes to School Safety Assessments and Travel Plans	0	0	0	1900	0	0	0	0	1900	-	-	-	02/15/17	12/31/19
7	5585	LA	Tweedy Boulevard Complete Streets Project	0	0	0	4620	0	0	0	0	4620	09/29/20	02/28/21	-	-	-
7	5130	LA	Uncontrolled Crosswalk Pedestrian Safety Enhancement Project	0	172	0	1585	0	160	0	0	1585	05/17/19	05/17/19	-	11/18/19	06/30/20
7	4909	LA	Unincorporated Los Angeles County Pedestrian Plans and Programs	0	0	0	1445	0	0	0	0	1445	-	-	-	-	06/30/19
7	5121	LA	Union Station Master Plan: Alameda Esplanade	2150	0	0	10190	2150	0	0	0	10190	06/30/20	07/31/20	02/28/21	09/30/21	09/30/23
7	5345	LA	Union Street Cycle Track	0	0	0	3742	0	0	0	0	5619	-	-	-	-	-
7	4537	LA	Vermont Avenue Bike Lane, Manchester - El Segundo Project	0	0	0	676	0	0	0	0	676	02/16/16	07/11/16	01/19/17	12/14/17	03/29/19
7	5111	LA	Vincent Community Bikeways	200	400	0	2919	66	41	0	0	2919	12/05/18	06/30/20	12/31/20	05/31/21	06/30/22
7	5427A	LA	Walnut Creek-San Gabriel River East Bank Greenway and Neighborhood Connections	0	0	0	1355	0	0	0	0	1355	10/01/19	12/20/19	01/30/20	04/16/20	04/29/21
7	5107	LA	Washington - Culver Pedestrian and Cyclist Safety Project	0	267	0	2505	0	361	0	0	2505	04/01/19	05/17/19	08/31/19	12/31/19	12/30/20
7	5108	LA	West Carson Community Bikeways	18	56	0	351	18	13	0	0	351	06/27/18	03/31/20	12/31/20	05/31/21	06/30/22
7	5333	LA	West Santa Ana Branch Bikeway Phase 2	0	345	0	3078	75	450	0	0	4025	03/06/18	10/31/20	11/10/20	06/30/21	03/01/22
7	5115	LA	Whittier Greenway Trail East Extension Gap Closure	0	150	1216	3150	0	150	1216	0	3150	12/21/18	04/18/19	10/03/19	11/12/19	01/08/21
7	5128	LA	Wilcox Ave Complete Streets and Safe Routes Project	11	132	0	1201	4	132	0	0	1201	04/24/19	07/25/19	09/23/19	03/31/20	03/31/21
7	5104A	LA	Willowbrook and Rosa Parks Pedestrian Promenade and Bike Mobility Hub	0	445	0	2464	0	556	0	0	2464	-	-	11/22/17	06/06/18	-

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
7	4310	LA	Willowbrook Area Pedestrian Access Improvements	0	0	0	3865	0	0	0	3115	3865	12/05/14	03/10/16	05/19/16	09/27/16	08/30/19
7	4933	LA	Wilmington Avenue Safe Streets Pedestrian and Bicycle Improvements	0	47	0	949	0	47	0	0	949	07/13/15	-	10/01/19	11/15/19	06/30/20
8	1177	RIV	3rd Place Sidewalk and Roadway Safety Improvements	65	61	0	595	68	46	0	0	595	10/07/17	10/03/18	10/04/18	06/11/19	06/02/20
8	1253	RIV	Active Transportation Improvements for the Communities of Thermal and Oasis	300	550	0	5994	300	550	0	0	5994	02/27/20	04/24/22	04/24/22	05/02/22	10/29/22
8	1163	RIV	Active Transportation Program Improvements	0	100	0	1664	0	100	0	0	1664	11/15/17	11/15/17	11/15/17	12/13/17	06/28/19
8	1209	SBD	Alpine Pedal Path Rathbun Creek Extension (RCE) - Big Bear Lake	0	0	0	788	0	0	0	0	53	09/01/19	11/01/19	01/04/20	04/30/20	10/01/20
8	1144	RIV	Andrew Jackson Elementary Pedestrian Improvements	21	186	0	2374	21	184	0	0	2374	02/02/16	03/17/17	03/27/17	05/02/18	04/09/19
8	1207	SB	Apple Valley South - Safe Routes to School	0	333	0	3137	0	333	0	0	3137	12/20/19	-	02/27/20	04/14/20	10/09/20
8	1237	SBD	Arrowhead Drive and Seventh Avenue Complete Streets	0	0	0	1329	0	0	0	0	1329	06/30/20	06/30/20	02/26/21	06/15/21	07/01/22
8	1208	SBD	Bear Valley Road Class 1 Bike Path Connector	0	0	0	792	0	0	0	0	792	07/27/16	04/07/17	07/31/17	11/01/18	12/31/19
8	1191	RIV	Bicycle and Safe Routes to School Improvements	20	100	0	962	0	90	0	0	962	03/01/17	-	-	06/06/19	09/09/19
8	1179	SBD	Big Bear Boulevard (State Route 18) Pedestrian and Bicycle Mobility Project	36	128	26	1329	36	225	26	0	1329	08/31/19	08/31/19	08/31/19	08/31/19	12/23/19
8	1220	RIV	Cabazon Safe Routes to School Sidewalk Safety Improvements	0	122	160	788	10	122	160	0	788	02/23/18	12/31/20	12/31/20	04/13/21	11/16/21
8	1235	SBD	Cactus Avenue Multi-Use Path	0	0	0	1260	390	0	0	0	1260	-	03/30/20	-	09/22/20	03/23/21
8	1199A	RIV	Camino Aventura Sidewalk Safety Improvements	46	110	0	746	46	80	0	0	746	02/15/17	04/25/18	04/26/18	02/22/19	12/15/19
8	1227	SBD	City Creek and Alabama Street Bikeways	0	0	817	2354	200	375	817	0	2354	02/28/20	05/03/21	05/29/21	08/29/21	11/25/22
8	1148	SBD	City of Barstow's Active Transportation Plan	0	0	0	300	0	0	0	0	300	-	-	-	12/12/16	04/02/18

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
8	1168	SBD	City of Chino Hills - Los Serranos Safe Routes to School Sidewalk Project	0	119	0	1613	0	119	0	0	1613	03/31/15	09/20/16	-	01/31/18	12/03/18
8	1188	RIV	City of Riverside - Norte Vista Sidewalk Improvement	0	0	0	1822	0	0	0	0	1822	12/01/16	01/25/17	10/26/17	02/27/18	10/31/19
8	1158	SBD	City of Victorville - Interagency Safe Routes to School Projects	100	375	30	3592	95	375	30	0	3592	08/12/16	04/07/17	12/07/17	06/19/18	09/17/19
8	1201	RIV	Citywide Bicycle and Pedestrian Improvements	100	0	0	942	100	0	0	0	942	04/24/18	04/30/18	10/01/19	11/18/19	02/12/20
8	1167	RIV	Citywide Safe Routes to School Pedestrian Facility Improvements	0	89	71	1480	0	69	71	0	1480	02/12/16	06/16/17	11/30/17	05/21/18	06/30/20
8	1221	RIV	Clark Street Safe Routes to School Sidewalk and Intersection Safety Improvements	0	0	0	684	0	0	0	0	684	03/10/16	03/25/19	03/25/19	09/01/19	12/31/19
8	1152	RIV	Clark Street Sidewalk and Intersection Safety Improvements	200	344	177	0	210	344	177	0	0	03/10/16	03/25/19	03/25/19	-	-
8	1019	RIV	CV LINK	7000	0	2828	0	7000	0	2828	0	0	07/26/18	04/06/20	04/06/20	08/24/20	12/31/23
8	1226	RIV	CV Link-Multi-Modal Transportation Corridor	0	0	0	10792	0	0	0	0	88	07/26/18	04/06/20	04/06/20	08/24/20	12/31/23
8	1186	RIV	Downtown and Adjoining Areas Bicycle and Pedestrian Improvement Project	0	0	0	877	0	0	0	0	877	02/20/15	01/10/17	01/23/18	09/12/18	01/01/20
8	1229	SBD	East Valley Corridor Bike Route Interconnect Project	0	0	0	2112	0	0	0	0	2112	05/29/20	05/29/20	06/01/20	08/31/20	05/27/21
8	1182	SBD	Etiwanda Corridor Improvements	8	64	0	557	8	79	0	0	557	05/24/17	03/25/19	04/29/19	10/08/19	05/31/20
8	1211A	SBD	Fontana Safe Routes to Schools Pedestrian Improvements	10	157	191	1560	35	157	191	0	1560	06/30/20	08/01/20	08/01/20	12/01/20	12/01/20
8	1153	RIV	Grapefruit Boulevard and 4th Street Pedestrian and Roadway Safety Improvements	143	297	0	1860	143	297	0	0	1860	03/08/16	03/17/17	03/17/17	02/13/18	11/24/20
8	1251	RIV	Hacienda Ave Safe Routes to School Improvement Project	0	0	0	1322	50	126	0	0	1322	06/25/20	11/27/21	07/01/22	10/01/22	01/28/23
8	1212A	RIV	Hemet Valley Bikeway Connect	0	200	0	2088	0	200	0	0	2088	03/21/20	11/19/21	11/19/21	02/28/22	06/20/23
8	1213A	RIV	Herbert Hoover Elementary Pedestrian Improvements	100	240	0	2643	100	240	0	0	2643	04/01/20	03/10/21	04/15/21	10/20/21	08/19/22

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
8	1181A	SBD	Highland and Redlands Regional Connector Project	0	0	0	3636	550	250	0	0	3636	08/28/20	09/30/20	02/28/21	06/30/21	07/30/22
8	1257A	SBD	Jehue Corridor and Eucalyptus Avenue Class I Bike Paths	195	292	125	2108	195	292	125	0	2179	02/21/21	10/31/22	11/27/22	02/01/23	01/27/24
8	1258	RIV	Juan Bautista de Anza Multi-Use Trail Project	0	350	660	7393	0	350	660	0	7393	11/06/18	02/21/21	02/22/21	05/03/21	04/26/22
8	1215	RIV	Juan Bautista De Anza Trail Gap Closure	90	160	25	2574	90	195	125	0	2774	08/24/18	09/30/19	12/20/19	06/01/20	02/26/21
8	1194	RIV	Jurupa Valley High School Safe Routes to School	4	173	230	845	4	135	230	0	845	01/18/18	03/15/18	05/18/18	07/16/18	12/31/18
8	1255	RIV	Jurupa Valley Sunnyslope Area Safe Routes to School Sidewalk Gap Closure	1	388	0	2466	1	388	0	0	2466	06/30/20	06/30/21	09/30/21	03/03/22	12/30/22
8	1214	RIV	La Quinta Village Complete Streets - A Road Diet	0	0	0	7313	509	1075	0	0	4431	12/20/16	01/09/19	04/19/19	06/04/19	10/30/20
8	1222	RIV	La Sierra Neighborhood Sidewalk Improvements	0	0	0	999	45	80	0	0	999	11/30/19	03/30/20	04/30/20	07/20/20	04/30/21
8	1225	SBD	Little League Drive Pedestrian Improvements	4	64	0	554	4	64	0	0	554	11/30/19	11/30/19	-	03/02/21	09/28/21
8	1198A	RIV	Mecca Sidewalk and Roadway Safety Improvements	45	95	0	711	45	69	0	0	711	01/01/17	08/21/17	08/21/17	07/30/18	12/31/19
8	1204	SBD	Mojave Riverwalk Shared-Use Bicycle Facility	0	0	0	3760	0	0	0	0	3760	-	-	09/19/18	02/28/19	09/30/19
8	1256A	RIV	North/South Bike Network Gap Closure and Connectivity to North Eastvale	114	457	0	5900	114	457	0	0	7520	06/01/20	09/01/20	07/01/21	09/01/21	02/01/22
8	1224	SBD	Onaga Trail Pedestrian Improvements	4	48	0	724	4	48	0	0	724	11/30/19	11/30/19	-	03/02/21	09/28/21
8	1228	RIV	Pacific Avenue Safe Route to School and Road Diet Project	0	154	0	453	0	154	0	0	453	06/30/20	08/28/20	04/30/21	08/19/21	05/27/22
8	1210	RIV	Palm Drive Bicycle and Pedestrian Improvement Project	0	0	0	772	0	68	0	0	1197	01/14/19	01/14/19	01/21/19	05/22/19	11/01/19
8	1217	RIV	Perris Valley Storm Drain Channel Trail - Phase 2	237	287	237	2243	239	287	237	0	2243	04/01/20	04/01/21	04/01/21	09/02/21	06/30/22
8	1162	RIV	Pico Boulevard and Santa Monica College Pedestrian Safety Improvements	0	0	0	0	0	0	0	1202	0	-	10/21/15	03/09/16	10/01/16	02/27/18

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
8	1219	RIV	Riverside County Safe Routes to School Program	0	0	0	849	0	0	0	0	849	-	-	-	08/16/18	06/30/21
8	1218	RIV	Riverside County Safe Routes to Schools Program, Lake Elsinore	0	0	0	500	0	0	0	0	500	-	-	-	08/16/18	06/30/21
8	1206	SBD	Safe Routes to Calimesa and Wildwood Elementary Schools	0	0	0	872	93	121	0	0	872	07/24/17	-	08/16/16	03/12/18	04/08/19
8	1234	SBD	Safe Routes to Dunlap Elementary School	0	0	0	402	3	27	0	0	100	06/10/19	12/01/19	03/31/20	05/31/20	05/31/21
8	1166	SBD	San Bernardino Association of Governments Metrolink Station Accessibility Improvement Project	0	576	0	4103	0	635	0	0	4103	03/30/16	03/30/17	12/22/17	03/07/18	03/07/19
8	1183A	SBD	San Bernardino City Sidewalk Gap Closure and Bike Lane Safe Routes to School Project	143	215	60	64	16	358	60	0	64	09/30/19	10/01/19	11/29/19	01/01/20	04/01/20
8	1203	RIV	San Jacinto Valley Connect	10	90	0	546	7	89	0	0	546	01/19/17	04/20/18	04/20/18	06/04/19	01/31/20
8	1202	SBD	Santa Ana River Trail Phase IV, Reaches B	307	460	614	2420	307	460	614	0	2420	09/01/19	-	-	-	-
8	1223	RIV	Santa Gertrudis Creek Pedestrian and Bicycle Trail Extension and Interconnect	189	0	0	3570	189	302	76	0	4217	12/31/19	04/15/20	04/15/20	06/30/20	06/30/21
8	1254A	RIV	Santa Gertrudis Creek Trail Phase II	0	0	0	1502	30	293	0	0	1502	06/29/20	06/29/20	06/26/21	09/01/21	02/22/23
8	1252	SBD	SBCTA Metrolink Station Accessibility Improvement Project - Phase II	0	0	0	6132	0	0	0	0	6132	10/08/20	12/09/21	12/09/21	01/04/22	05/21/24
8	1195	RIV	Segment of the Juan Bautista De Anza Multi-Use Trail	115	53	138	1125	103	53	138	0	1125	11/05/18	03/01/20	03/15/20	07/01/20	01/15/21
8	1216	SBD	Sultana Elementary and De Anza Middle School Pedestrian Improvements	0	136	42	1100	0	70	50	0	1269	07/21/17	09/09/19	10/07/19	03/02/20	07/03/20
8	1236	SBD	Sunburst Avenue Class II Bike Lanes, Joshua Tree	15	161	0	942	15	161	0	0	942	03/26/20	12/01/20	12/15/20	06/01/21	10/26/21
8	1200A	RIV	Thousand Palms Sidewalk Safety Improvements	40	108	0	627	64	136	0	0	627	02/15/17	04/25/18	04/25/18	12/04/18	05/28/19
8	1165	VAR	West Valley Connector Corridor - Safe Routes to Transit	0	525	0	2975	0	525	0	0	2975	05/17/16	-	03/01/17	12/06/17	08/31/19
8	1180	SBD	Willow Street Shared Use Paseo	0	258	0	942	0	258	0	0	942	12/31/19	01/31/20	02/15/20	04/01/20	03/31/21

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
8	1184	SBD	Yucca Valley Elementary School Sidewalks	5	80	0	941	5	27	0	0	941	01/29/19	01/29/19	-	08/06/19	11/05/19
9	2650	KER	Boron and Desert Lake Pedestrian Path	0	268	193	1510	0	268	193	0	1510	11/15/17	04/30/19	09/28/19	12/28/19	06/30/20
9	6939	KER	Cherry Lane Southside Sidewalk Project	0	0	0	462	4	45	0	0	462	10/08/18	01/08/19	03/13/19	05/20/19	10/30/19
9	2666	INY	Lone Pine Sidewalk Construction and ADA Improvements	106	241	3	1589	106	241	3	0	1589	09/30/20	12/29/20	02/22/22	06/30/22	04/26/23
9	2615	MNO	Mammoth Creek Gap Closure Project	0	50	250	547	0	50	250	0	547	09/10/18	-	07/31/18	09/04/18	04/01/19
9	0670	KER	Rail Corridor Pedestrian Safety Project	0	0	0	2042	5	202	0	0	2042	03/27/17	07/10/19	09/03/19	11/05/19	12/30/20
9	2663	KER	Rosamond Boulevard Pedestrian Path Project	0	90	110	680	15	90	110	0	680	05/01/19	10/28/20	10/29/20	01/01/21	05/01/21
9	2665	KER	Safe Routes to School Snyder Avenue Gap Closure Project	0	190	0	1300	5	190	0	0	1300	03/11/19	10/20/20	03/29/21	05/17/21	02/22/22
9	0671	INY	Spruce Yaney Hanby Sidewalks	129	86	0	943	124	86	0	0	943	06/09/17	04/29/19	12/31/19	02/10/20	06/23/20
9	2665	KER	SRTS Snyder Avenue Gap Closure Project	0	190	0	1300	5	190	0	0	1300	03/11/19	10/20/20	03/29/21	05/17/21	02/22/22
10	3289	SJ	Active Safe Routes to Schools	0	0	0	359	0	0	0	0	359	-	-	-	08/30/20	06/30/22
10	3182	SJ	Active Transportation Plan in Greater Downtown District	0	0	0	396	0	0	0	0	396	-	-	-	-	04/01/20
10	3453A	STA	Airport Neighborhood Active Transportation Connectivity and Safety Project	0	0	0	4926	40	370	30	0	5721	11/25/19	09/25/20	10/01/20	12/01/20	05/25/22
10	3098	SJ	Bicycle Master Plan Update	0	0	0	550	0	0	0	0	550	-	-	-	08/13/15	12/31/18
10	3104	SJ	Calaveras River Bicycle and Pedestrian Path Rehabilitation	0	129	0	591	0	128	0	0	591	-	04/01/16	-	08/07/17	12/31/18
10	3455	SJ	California Street Separated Bikeway Project	0	0	0	4390	0	220	0	0	4390	-	-	04/21/21	12/30/21	06/19/24
10	3262	STA	Ceres-Citywide Active Transportation Plan	0	0	0	104	0	0	0	0	104	-	-	-	10/07/19	06/08/21

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
10	3184A	STA	Christoffersen Parkway Pedestrian and Bike Improvements with Connectors	15	29	0	302	20	29	0	396	302	03/16/17	04/18/18	11/10/18	12/10/19	12/31/20
10	3452	MER	City of Gustine Active Transportation Plan	0	0	0	147	147	0	0	0	147	12/31/20	-	-	-	12/31/20
10	3181	MER	City of Merced Active Transportation and Safe Routes to School Plan	0	0	0	135	0	0	0	0	135	-	-	-	-	07/15/19
10	3272A	STA	City of Waterford Safe Routes to School Crosswalks Safety Project	7	9	0	92	7	9	0	0	92	02/25/20	06/26/20	09/16/20	12/28/20	06/26/21
10	3267	SJ	Citywide Bicycle Facilities Detection Improvement Project	0	0	0	447	0	0	0	0	447	08/05/19	-	-	10/28/19	01/31/20
10	3264	SJ	Closing Gaps to Schools	0	0	0	287	0	0	0	0	287	08/01/19	-	07/20/20	08/03/20	08/02/21
10	3284A	MER	Delhi Community Pedestrian and Bike Connectivity Project	88	178	0	1265	91	178	0	0	1265	06/30/20	06/30/20	03/31/21	07/01/21	12/31/21
10	5001	SJ	Fremont Square Sidewalk Reconstruction	10	69	0	649	10	69	0	0	649	03/19/15	04/01/16	-	08/27/18	12/31/18
10	3456	STA	High School G Street Bike/Ped Corridor Improvements	5	40	0	658	5	40	0	0	640	05/09/20	11/01/20	11/01/20	05/21/21	08/06/21
10	3183	STA	Linwood Avenue Pedestrian and Bicycle Improvements	50	50	220	416	12	5	220	0	416	03/16/17	04/30/20	-	06/30/20	06/30/21
10	3180	MER	Lobo Avenue Complete Street Project	100	58	100	715	100	100	100	0	715	12/31/19	03/31/20	05/29/20	06/30/20	03/31/21
10	3268	SJ	Lowell Avenue Sidewalk Construction Project	0	0	0	232	9	25	0	0	350	06/08/18	06/15/18	10/19/18	12/18/18	02/28/20
10	3266	SJ	March Lane and EBMUD Bicycle and Pedestrian Path Connectivity Improvements	82	235	0	0	93	267	0	0	0	12/22/19	02/02/20	-	08/10/20	01/22/21
10	3265	SJ	Miner Avenue Complete Streets	0	670	0	3816	0	670	0	0	3816	02/23/17	05/01/19	09/03/19	03/09/20	05/28/21
10	3170	SJ	Miner Avenue Complete Streets Improvements	0	334	0	2564	662	334	0	0	2564	02/23/17	05/01/19	09/03/19	03/09/20	05/28/21
10	6002	STA	Modesto Junior College Class I Bicycle Path (Phase II)	0	82	36	512	0	82	36	0	512	02/09/16	06/15/17	07/14/17	09/12/17	08/13/19
10	3279	STA	Ninth Street Improvements	75	68	0	764	75	68	0	0	764	01/15/19	01/15/19	01/15/19	05/21/19	02/26/20

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
10	3263	STA	Paradise Road Area Pedestrian and Bicycle Safety Improvements	0	388	0	3555	0	388	0	0	3555	08/30/20	09/01/20	12/29/20	03/30/21	09/21/21
10	3173	STA	Perris Valley Storm Drain Channel Trail - Phase 2	0	0	0	0	0	40	0	551	0	-	10/22/18	10/22/18	07/25/19	-
10	3282A	MER	Plainsburg Road Complete Street Upgrade	76	200	0	1395	93	200	0	0	1395	12/31/19	06/30/20	12/31/20	05/03/21	12/31/21
10	3178	AMA	Plymouth Main Street and Shenandoah Road Safe Routes to School Project	10	156	145	770	10	156	145	0	770	-	-	-	-	-
10	3283	TUO	Red Church Pedestrian and Circulation Improvement	0	67	9	646	8	67	9	0	646	10/30/17	09/30/19	02/28/20	05/01/20	06/01/21
10	3280	CAL	Route 49 Sidewalk Infill and Bike Lanes, Angels Camp	0	0	165	1820	0	0	165	0	1820	12/19/18	12/20/19	03/31/20	06/01/20	12/18/20
10	3269	SJ	RTD's Bike and Bus Transportation Project	0	0	0	198	0	0	0	0	272	-	04/19/19	08/31/19	10/01/19	10/01/20
10	3270	STA	Safe Routes to School ADA Pedestrian Improvements, Various Locations	125	124	0	1272	125	124	0	0	1272	03/02/18	04/29/19	10/08/19	12/10/19	12/31/20
10	3291	STA	Safe Routes to School Morgan Road Corridor Improvement	0	71	0	674	0	115	0	0	674	-	03/01/20	12/30/20	03/02/21	07/06/21
10	6001	STA	Safe Routes to School on Hacket and Kinser Road (Sinclear Elementary School and Blaker - Kinser Junior High School)	0	69	0	749	0	69	0	648	749	-	-	-	-	-
10	3097	SJ	Safe Routes to School Plan	0	0	0	350	0	0	0	0	350	-	-	-	-	-
10	3171	STA	Safe Routes to School Whitmore Corridor	0	79	0	836	0	100	0	0	836	-	04/01/19	10/01/19	11/18/19	06/01/20
10	3099	SJ	San Joaquin Trail	10	239	0	1145	10	175	0	0	1145	03/19/15	03/28/16	-	08/31/17	12/31/18
10	3271	STA	StanCOG Regional Bicyclist and Pedestrian Safety and Education Campaign	0	0	0	372	0	0	0	0	372	-	-	-	09/01/19	08/26/20
10	3126	MER	State Highway 59 and BNSF RR Multi - Use Pathway Crossing	5	106	0	834	5	67	0	0	834	12/01/15	-	-	02/04/19	06/05/19
10	3454	SJ	Stockton Safe Routes to Schools Safety and Connectivity Improvements	127	380	0	2331	127	380	0	0	2331	07/26/20	-	03/04/22	06/20/22	09/30/22
10	5003	MER	Walnut Avenue Complete Street Upgrade	200	0	0	1581	70	0	0	0	1581	09/11/12	05/24/16	07/27/16	09/21/16	09/15/17

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
10	3179	MER	Walnut Avenue Complete Street Upgrade, Segment 2	165	165	0	1515	23	111	0	0	1515	09/11/12	04/18/18	12/18/18	03/18/19	09/20/19
11	1295	IMP	Aten Road Class I Bicycle Path Improvements, County of Imperial	16	40	0	229	9	5	0	0	229	10/04/20	11/04/20	-	10/01/21	10/31/21
11	1293	SD	Avenida Encinas Coastal Rail Trail and Pedestrian Improvements, Carlsbad	0	0	0	1776	350	1000	0	0	1776	02/01/20	03/01/20	05/04/20	09/01/20	06/01/21
11	1361	SD	Bayshore Bikeway - Segment 5	0	0	0	5421	0	0	0	0	5421	09/25/20	01/20/22	02/28/22	05/30/22	11/20/23
11	1298	SD	Cajon Valley Union School District Safe Routes to School Plan (Phase 2)	0	0	0	500	0	0	0	0	500	12/06/17	-	-	01/01/19	12/31/20
11	1360	SD	Central Community Mobility Enhancements	43	104	44	1095	43	104	44	0	1095	08/26/20	10/28/21	11/16/21	01/24/22	03/20/23
11	1178A	SD	Chollas Creek - Bayshore Bikeway Final Design	0	695	20	20	0	508	20	0	20	-	-	-	-	-
11	1234	SD	Chollas Creek, Oak Park Branch Trail	97	91	0	755	97	91	0	0	755	12/01/18	12/19/18	-	12/02/19	11/15/22
11	1317A	SD	Chula Vista Rides to School!	1	1	0	200	1	1	0	0	200	07/30/18	08/30/18	10/01/18	10/31/18	06/30/19
11	1297	SD	Class 2 Bike Lanes on Broadway in Chula Vista, CA	0	104	0	747	0	64	0	1514	1100	01/19/18	08/29/18	10/17/18	02/26/19	01/10/20
11	1211A	SD	El Portal Pedestrian and Bike Underpass	196	602	53	3846	26	680	53	0	3846	11/30/17	10/30/19	02/10/20	07/27/20	12/08/21
11	1140	SD	El Toyon - Las Palmas Regional Bicycle Boulevard	50	250	75	1544	49	250	75	0	1544	02/03/17	08/30/19	10/16/19	12/17/19	12/31/20
11	1140	SD	El Toyon Las Palmas Bicycle Corridor	50	250	75	0	50	250	250	0	0	-	-	-	-	-
11	7421Y	SD	Encinitas Coastal Rail Trail Chesterfield to Santa Fe Undercrossing Western Alignment SANDAG Coastal Rail Trail - Chesterfield Drive to G Street	0	0	0	1025	0	0	0	0	1025	-	-	12/04/17	03/30/18	06/26/19
11	1292	SD	Escondido Creek Trail Path Improvements Project	90	200	0	1342	90	288	0	0	1342	02/26/19	-	12/03/19	02/03/20	06/30/20
11	1226A	IMP	Establishment of Safe Routes to School Program and Bicycle Route Improvements	0	62	0	462	0	62	0	0	462	-	-	-	03/11/19	08/30/19
11	1210	SD	Euclid and Market Complete Streets project	260	480	420	2747	960	480	420	0	2747	-	04/30/19	08/01/19	12/26/19	12/26/22

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
11	1284	SD	Euclid Avenue Bicycle and Pedestrian Enhancements	0	0	0	3335	0	0	0	0	3335	06/02/16	10/04/18	04/29/19	06/18/19	08/31/20
11	1288	SD	Imperial Avenue Bikeway	0	0	0	4450	1339	1576	0	0	4450	04/26/19	01/31/20	04/30/20	08/31/20	02/28/22
11	1296A	SD	Imperial Beach Boulevard Improvement Project and Safe Routes to Schools	0	303	9	2258	0	303	1	8276	387	12/31/17	10/12/18	11/21/18	01/16/19	09/16/19
11	1233	IMP	Imperial County Pedestrian Master Plan	0	0	0	100	0	0	0	0	100	05/16/16	-	-	12/04/20	12/04/20
11	1328	SD	Inland Rail Trail-City of Vista Segment	0	500	0	5103	307	2915	1178	0	6543	03/16/16	03/15/20	04/15/20	12/30/20	12/30/22
11	1291A	SD	Juniper Elementary Bike and Pedestrian Improvements and Safe Routes to School Outreach	86	93	0	1157	86	168	0	0	1157	02/26/19	-	01/03/20	02/03/20	06/30/20
11	1161A	SD	La Jolla Active Transportation Project 2014	350	591	150	3019	350	591	150	0	3019	08/03/20	08/02/21	-	-	-
11	1150	SD	Linda Vista Safe Routes to School	0	0	0	500	0	0	0	0	500	-	-	-	-	06/30/19
11	1156	SD	National City 18th Street Bicycle and Pedestrian Enhancements	0	200	50	975	0	198	50	0	975	01/12/15	08/10/16	02/16/17	06/01/17	05/31/18
11	1362	SD	National City Bike Wayfinding	15	95	0	832	15	95	0	0	832	08/27/20	07/30/21	08/10/21	10/04/21	09/29/22
11	1155	SD	National City Safe Routes to School Pedestrian Enhancements	50	225	75	1678	44	225	75	0	1678	04/29/16	08/30/19	10/16/19	12/02/19	12/31/20
11	0599A	IMP	Pedestrian and Bicyclist Improvements	0	59	0	738	0	59	0	0	738	10/01/16	-	-	07/20/17	03/18/19
11	1294	IMP	Project Ride, Walk, Learn	0	0	0	224	0	0	0	0	224	-	-	-	12/30/19	08/19/21
11	1324	SD	Rock Springs Road Safe Routes to School Sidewalks and Bike Lanes	100	180	125	755	100	220	125	0	1312	08/05/19	06/30/20	01/07/21	03/18/21	09/30/21
11	1158	SD	Safe Routes to School - Live Oak Elementary and Potter Junior High	360	334	166	1900	360	492	166	0	1900	-	-	-	-	08/02/19
11	1231	SD	San Diego Bayshore Bikeway Barrio Logan Segment	0	0	0	4944	2498	1824	0	0	4944	12/10/18	10/15/19	10/15/19	06/30/20	12/30/21
11	1232	SD	San Diego Regional Border to Bayshore Bikeway Project	0	1058	222	8941	2184	1058	222	0	8941	03/13/19	10/31/19	01/15/21	07/15/21	01/15/23

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
11	1126	SD	SANDAG State Route 15 Commuter Bike Facility	0	0	0	12385	0	0	0	0	12385	03/28/12	10/08/14	11/21/14	12/15/15	07/03/18
11	1299A	SD	Santa Fe Drive Corridor Bike and Pedestrian Improvements	41	148	25	782	42	149	26	0	965	12/31/19	02/28/20	08/01/20	10/31/20	06/30/21
11	1327	IMP	Sidewalk Improvements on Rio Vista Street in Seeley California	0	193	35	141	0	193	35	0	141	10/31/19	03/30/20	03/30/20	04/30/20	06/30/20
11	1212	SD	Sweetwater River Bikeway Connections and 30th Street Bicycle Facility Improvements	25	165	50	889	25	165	889	0	889	10/01/15	07/06/16	08/05/19	09/17/19	04/02/20
11	1363	SD	Townsite Complete Street Improvements	100	400	0	3468	100	400	0	0	3468	03/30/20	-	08/01/21	08/01/21	08/01/22
11	1229A	SD	West La Mesa Pedestrian and Bicycle Connectivity Project	0	450	25	1444	0	450	25	0	1444	-	03/06/17	10/02/17	12/18/17	10/31/19
12	1273A	ORA	Buena Park School District Safe Routes to School Improvements	50	75	0	1519	50	75	0	0	1519	11/15/18	-	06/15/20	07/24/20	01/30/21
12	2170T	ORA	City of Anaheim: Cerritos Avenue Sidewalk Gap Closure	0	120	467	622	0	281	467	0	622	07/06/15	04/25/17	-	11/01/18	08/13/19
12	2188	ORA	City of Santa Ana - First Street Pedestrian Improvements	10	530	0	4032	10	530	0	0	4032	09/27/19	06/30/20	09/30/20	11/15/20	11/15/21
12	2189	ORA	City of Santa Ana - West Willits Street Protected Bicycle Lanes	30	465	0	2475	30	465	0	0	2475	09/27/19	06/30/20	09/30/20	11/15/20	11/15/21
12	2170G	ORA	Citywide Bicycle, Pedestrian Motorist Safety Program	0	0	0	500	0	0	0	0	500	-	-	-	-	-
12	1010	ORA	Citywide Safe Routes to School Plan	0	0	0	615	0	0	0	0	615	-	-	-	11/07/17	06/30/20
12	2196A	ORA	Citywide Safe Routes to School Sidewalk Gap Closure	104	550	424	3071	104	550	424	0	3071	07/11/20	04/09/22	08/15/22	02/15/23	08/14/23
12	2172O	ORA	Civic Center Bike Boulevard	260	406	0	3063	260	406	0	0	3063	07/31/19	-	07/31/19	12/31/19	12/31/21
12	2170N	ORA	Concordia Elementary School Safe Routes to School Improvement Project	32	94	0	0	61	79	0	0	0	10/31/16	10/31/16	01/27/17	04/04/17	08/01/18
12	2170K	ORA	County of Orange - Orange County Bicycle Loop - Segment D	266	0	0	0	197	0	0	0	0	08/08/17	05/01/20	10/01/20	01/01/21	01/03/22
12	1013A	ORA	Edinger Protected Bike Lanes Project	118	300	0	1948	118	300	0	0	1948	08/30/19	08/30/19	08/30/19	12/03/19	12/01/22

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
12	1002A	ORA	First Mile Bicycle and Pedestrian Trail Expansion on the PE ROW and Education and Encouragement Activities	175	150	20	1546	149	150	20	0	1546	-	-	09/16/19	12/16/19	-
12	2191	ORA	Fountain Valley Pedestrian Pathway Improvement within School Zones	0	0	0	226	0	0	0	0	226	08/31/19	08/31/19	10/01/19	11/01/19	11/02/20
12	2195	ORA	Fremont Elementary and Spurgeon Intermediate Safe Routes to School	84	843	0	4849	84	843	0	0	4849	-	-	-	-	-
12	1015	ORA	Garden Grove Boulevard Complete Street Project	30	300	0	2428	12	300	0	0	2428	03/30/18	01/01/20	04/01/20	07/01/21	06/30/22
12	1271C	ORA	Go Human Event: Explore Beach Boulevard	0	0	0	200	0	0	0	0	200	-	-	-	11/17/19	01/31/20
12	2194	ORA	Kennedy Elementary and Villa Fundamental Intermediate Safe Routes to School	23	168	0	1291	23	168	0	0	1291	-	-	-	-	-
12	1003	ORA	La Habra Guadalupe Park Reconstruction Project	50	290	0	0	50	290	0	0	0	05/15/20	-	-	-	-
12	2170H	ORA	La Habra Union Pacific Rail Line Bikeway	0	0	708	0	0	0	708	0	0	01/24/18	06/30/21	-	-	-
12	2193	ORA	La Habra Union Pacific Rail Line Bikeway (Walnut to Cypress)	0	0	863	0	0	0	863	0	0	01/24/18	06/30/21	-	-	-
12	1004	ORA	La Habra Union Pacific Rail Line Bikeway Project	0	0	466	0	0	0	466	0	0	01/24/18	06/30/21	-	-	-
12	2180	ORA	Lampson Avenue Bike Lane Gap closure Project 2016	27	105	0	505	35	125	0	0	1105	05/17/19	05/01/20	06/01/20	09/07/20	06/30/21
12	1014	ORA	Lincoln Pedestrian Pathway Connectivity	80	120	0	1030	80	120	0	0	1030	08/30/19	08/30/19	08/30/19	12/03/19	12/30/22
12	2192	ORA	OC Loop Coyote Creek Bikeway (Segments O,P,Q)	0	1415	0	0	1500	2500	0	0	0	05/29/20	09/30/22	12/27/22	03/28/23	05/31/24
12	1006	ORA	Orange County Active Transportation Plan	0	0	0	280	0	0	0	0	280	-	-	-	01/09/17	08/15/19
12	2170M	ORA	Orange County Bicycle Loop - Segments F and H	465	0	0	0	385	0	0	0	0	07/27/17	-	05/01/20	07/01/20	10/30/20
12	1005	ORA	Orange County Loop Coyote Creek	871	0	0	0	1500	2500	0	0	0	05/29/20	09/30/22	12/27/22	03/28/23	05/31/24
12	2190	ORA	Safe Routes to School Davis Elementary ADA Compliance	20	900	0	4834	20	900	0	0	4834	09/30/19	06/30/20	06/30/20	10/15/20	10/14/22

Active Transportation Program Project Progress Report Data

GENERAL PROJECT INFORMATION				ATP BUDGET (1,000s)				ACTUAL or ESTIMATED at COMPLETION (EAC) TOTAL BUDGET (1,000s)					PROJECT SCHEDULE				
District	PPNO	County	Project Title	ATP PAED	ATP PSE	ATP RW	ATP CON (includes CON-NI)	PAED EAC	PSE EAC	RW EAC	CON Award	CON EAC (includes CON-NI)	PAED Completion	RW Completion Date	Ready to List	Begin CON Date	CON Completion Date
12	1009	ORA	Safe Routes to School Enhancements for Sepulveda Elementary	20	35	0	255	20	35	0	0	255	07/31/19	07/31/19	07/31/19	12/03/19	12/01/22
12	1011	ORA	Santa Ana and Fifth Protected Bike Lanes	200	740	0	4484	172	740	0	0	4484	08/31/18	09/30/19	09/30/19	12/03/19	12/01/22
12	1008	ORA	Shorecliffs Middle School Safe Routes to School Pedestrian Improvement Project	0	100	0	769	0	109	0	0	769	06/22/18	-	05/15/18	06/11/18	08/30/18
12	1000A	ORA	West Street and Citron Street Sidewalk Gap Closure	35	313	56	1652	35	400	56	0	1652	02/06/18	06/07/19	06/07/19	11/05/19	06/01/20
53	CCC01	VAR	17/18 and 18/19 SB1 CCC projects	0	0	0	8000	0	0	0	0	8000	-	-	-	04/01/19	07/31/21