STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

# WEEKLY STATEMENT OF WORKING DAYS

CEM-2701 (REV. 04/2015)

#### **ADA Notice**

For individuals with sensory disabilities, this document is available in alternate formats. For alternate format information, contact the Forms Management Unit at (916) 445-1233, TTY 711, or write to Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.

JOB ST	AMP
--------	-----

07-888884

Page 1 of 2

REPORT NUMBER:

31 WEEK ENDING (month, day, year): CONTRACTOR:

Contractor, Inc				10/08/2016	
Date	Day	Weather, Weather Conditions, or Other Conditions <sup>1</sup>	Working Day	Nonworking Day	Working Day No Work Done on Controlling Activity
10/02/2016		Cloudy	0	0	
_10/03/2016	Monday	Cloudy	1	0	
_10/04/2016	Tuesday	Cloudy	1	0	
_10/05/2016	Wednesday	Cloudy	1	0	
_10/06/2016	Thursday	Clear PE complete, see remarks*	1	0	
_10/07/2016	Friday	Clear	1	0	
_10/08/2016		Clear	0	0	
Days this week			5	0	0
Days previously	reported		141	4	2
Total days to da	te		146	4	2
		nange Order Time Adjustments	Change Order Days Approved	Change Order Numbers <sup>2</sup>	
Days this report			0		
Days previously reported		5			
Total change order days to date		5	_		
Computation of Extended Date for Completion		Number of Days	Numbered Day <sup>4</sup>	Date	
1. First working day			739	03/08/2016	
		ied in contract	200		
3. COMPUTED DATE FOR COMPLETION (line 1 + line 2 - 1)			938	12/22/2016	
4. Total change order days approved to date		5			
5. Total Nonworking days to date <sup>3</sup>		4			
6. EXTENDED DATE FOR COMPLETION (line 3 + line 4 + line 5)				947	01/06/2017
7. Revised working days for contract (line 2 + line 4)		205			
8. Total working days to date		146			
9. WORKING	DAYS REMAINI	NG (line 7 - line 8)	59		

CONTROLLING ACTIVITY(IES):

10/03/16 & 10/04/16 - Overhead sign structure installation EB 10 at station 3+45 10/05/16 - 10/07/16 - Paving OGFC on EB 10, lanes 1, 2, and 3

### REMARKS:

\* Completed Type 2 Plant Establishment Period (PEP) on 10/06/16. No liquidated damages on PEP.

1) PEP started on 08/11/16, 2) Plant Establishment (PE) days this contract: 40, 3) PE days previously credited: 36

4) PE days credited this report: 4, 5) Total PE days credited to date: 40, 6) PE days remaining: 0

The contractor will be allowed fifteen (15) days in which to protest in writing the correctness of the statement; otherwise, the statement shall be deemed to have been accepted by the contractor as correct.

NOTE: Footnote Instructions to resident engineer are on reverse side.

RESIDENT ENGINEER SIGNATURE:	DATE:
	10/10/2016

## WEEKLY STATEMENT OF WORKING DAYS

CEM-2701 (REV. 04/2015) Page 2 of 2

#### FOOTNOTE INSTRUCTIONS TO RESIDENT ENGINEER

- 1. When recording nonworking days due to weather, state the reason why the day is unworkable when the weather description itself does not adequately describe conditions. For example, "clear-wet grade" to describe conditions when the weather is clear, but the grade is too wet to work. **Do not** list days merely as "Unworkable."
- 2. List numbers of change orders providing for time extensions.
- 3. Do not include nonworking days which occur after expiration of the Extended Date of Completion. On contracts that are overtime, the total under Working Days shall not be greater than the total of Revised Working Days (line 7). After approved total of working days has been reached, continue recording working and nonworking days but do not add into the totals. Make a statement under Remarks that working and nonworking days are shown for record only since the contract time has elapsed.

If an extension of time is subsequently approved, determine the new **Extended Date** by taking into account all nonworking *days* that are reachable.

4. From the calendar issued by the Division of Construction with working days numbered for convenience in computations.