

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
RESEARCH QUARTERLY PROGRESS REPORT
MR-6068 (REV.5/93)

1. TITLE DEVELOPMENT OF A NEW GUARDRAIL END TREATMENT (PHASE II)				2. FEDERAL STUDY NUMBER F98OR50 C	
3. OBJECTIVE To develop a guardrail end treatment for highways that meets federal crash worthiness requirements, is completely nongating, costs less than similar proprietary devices, does not need to be flared away from the shoulder and is easy to maintain.				2a. CONTRACT NUMBER N/A	
				4. EA (DIV-UNIT-EA) 65-338-680821	
5. PRESENT WORK PLAN APPROVED ON: Jul 1, 1997	6. ORIGINAL START Aug 7, 1997	7. ESTIMATED COMPLETION Dec 2003	8. TIME ELAPSED 70% (4%/qtr)	9. PROJECT COMPLETED TO DATE 18%	

10. List specific major steps or phases to accomplish the objective.

Use the following symbols to indicate planned progress.

Circle symbol when actually accomplished.

S = Starting Date, C = Estimated Completion Date

List of Tasks:

1. Concept development & basic material testing
2. Phase I Dynamic Testing (Basic Component Testing)
3. Phase II Dynamic Testing (Optional Thermal Testing).
4. Phase III Dynamic Testing (Preliminary Full-scale Development Trials)
5. Phase IV Dynamic Testing (Compliance Tests)
6. Crash Test Data Analysis & Report
7. Publish and Distribute Report
8. Request Approval and Acceptance from FHWA & Traffic Operations
9. Implement device

FISCAL YEAR												
Qtr.	00/01				01/02				02/03			
	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
Prior	Jul Sep	Oct Dec	Jan Mar	Apr Jun	Jul Sep	Oct Dec	Jan Mar	Apr Jun	Jul Sep	Oct Dec	Jan Mar	Apr Jun
			(S)	C	C							
				S			C					
							S	C				
								S		C		
										S		C
												S

Beyond

11. EXPLAIN WHAT WAS DONE THIS QUARTER AND HOW IT COMPARES WITH WHAT WAS PROPOSED IN BLOCK 12 OF THE LAST QUARTERLY REPORT. DESCRIBE ANY UNANTICIPATED PROBLEMS THAT AROSE THIS QUARTER OR ANY RECENT IMPLEMENTATION.

Computer simulation of the small car NCHRP 350 Test 3-30 on the foam end treatment model was run. Simulations on polyethylene foam are now complete and indicate that this material is feasible for energy absorbing elements.

Little time was available to devote to this project during this quarter, as other tasks took precedence.

12. BRIEFLY DESCRIBE THE WORK PLANNED FOR THE NEXT QUARTER ALONG WITH ANY PROJECTED DEVIATIONS FROM THE WORK PLAN OR ANTICIPATED MODIFICATIONS TO THE COST ESTIMATE OR THE WORK SCHEDULE.

Another energy absorbing material will be explored, most likely rubber, to serve as an alternative material for this device. Some experimental data by others is available, which will be used in computer simulations to determine feasibility. The foundation for the end treatment will also be designed and "tested" in computer simulations.

13. Approved Funding		THIS FISCAL YEAR	TOTAL PROJECT	% EXPENDED TO DATE	14. Contractor Name In-house
		\$ 0	\$ 754,000		
Funds Expended To	Date 31 DEC 01	\$ 11,016	\$ 263,025	34.9 %	15. Responsible Unit Roadside Safety Research Branch
Approved Caltrans PY's		1 PY'S	5.43 PY'S		16. Date 5 FEB 02
					Quarter 2nd FY 02
PY's Expended To	Date 31 DEC 01	0.13 PY'S	2.57 PY'S	47.3 %	17. PI Signature (and Contract Monitor Initials)