



PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR THE MAY 4, 2017 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

CONSTRUCTION PROJECTS									
	Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
1.	Highway 17 Storm Water Mitigation (0Q600)	From slightly north of the fishhook to Sims Road (PM 0.7-1.4)	Construct multiple storm water mitigation improvements	Fall 2016- Spring 2017	\$7.4 million	SHOPP	Doug Hessing (DP)	Graniterock, Watsonville, CA	Project in winter suspension due to weather. Construction timeline is winter 2017 – summer 2020. Periodic closures expected in the right southbound lane will be confined to the following times and on weekdays only: Labor Day – Memorial Day 8 pm to 7 am / 9 am to 1 pm Memorial Day – Labor Day 8 p.m. to 7 a.m.
2.	Highway 17 Shoulder Widening and Concrete Guardrail (0T980)	Near Scotts Valley south of Sugarloaf Road to slightly south of Laurel Road (PM 8.3-9.4)	Widen shoulder and install concrete guardrail	Spring 2016- Summer 2017	\$6.2 million	SHOPP	Doug Hessing (DP)	Granite Construction, Watsonville, CA	Project in winter suspension due to weather-related emergency projects in the area. Scheduled for completion in early fall 2017.
3.	Highway 129 Curve Realignment (0T540)	East of Watsonville between west of Old Chittenden Road and slightly east of Chittenden underpass (PM 9.5-10.0)	Realign curve	Spring 2016- Spring 2017	\$5 million	SHOPP	Doug Hessing (KB)	Graniterock, Watsonville, CA	Work on the westbound side of the highway is complete. Final work on the eastbound side of the highway is scheduled to be completed in June. This includes a full closure from April 30 to May 5.
4.	Highway 152 Centerline Rumble Strip (1G400)	From the Casserly Road/Carlton Road intersection to the Santa Cruz/Santa Clara County line (PM 3.7-8.3)	Install centerline rumble strip	Fall 2016- Spring 2017	\$9.6 million	SHOPP	Doug Hessing (SG)	Chrisp Company, Fremont, CA	In winter suspension due to temperature requirements for striping. The westbound lane sustained storm damages and is under repair. Scheduled for completion in summer 2017.
5.	Highway 236 Resurfacing (1F340)	From Boulder Creek to Waterman Gap (PM 0.0-16.0)	Resurface the existing roadway	Fall 2016- Summer 2017	\$3.5 million	Maintenance	Kelly McClain (KB)	Graniterock, Watsonville, CA	Work is scheduled to resume in late May or early June.



PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR THE MAY 4, 2017 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

CONSTRUCTION PROJECTS (CONTINUED)

	Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
6.	Highway 129 Open Grade Overlay and Metal Beam Guardrail Upgrade (1F030)	From just east of Watsonville to School Road (PM 1.8/9.9 & SBt PM 0.0/0.4)	Place open graded friction course and replace, raise, and update the existing metal beam guardrail and end treatments	Summer 2017 - Summer 2018	\$5.5 million	SHOPP	Doug Hessing (TBD)	TBD	Currently advertising for bids. Scheduled to begin construction in summer 2017.

PROJECTS IN DEVELOPMENT

	Project	Location/ Post Mile (PM)	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
7.	Highway 1 Pavement Overlay (1C850)	From North Aptos underpass to Highway 9 (PM 10.2-17.5)	Pavement overlay	2018	\$14.9 million	SHOPP	Luis Duazo	Design	On schedule.
8.	Highway 1/ Highway 17 Ramp Safety Improvements (1H060)	From just south of the fishhook to just south of Pasatiempo overcrossing (PM 16.7)	Construct ramp safety improvements	2019	\$5.8 million	SHOPP	Luis Duazo	PA&ED	On schedule.
9.	Highway 9 Shoulder Widening, Guardrail Upgrades, and Center Rumble Strips (1C650)	In Castle Rock State Park, 5 miles south of Highway 35 to just south of Highway 35 (PM 22.1-23.8)	Shoulder widening, guardrail upgrades, and center rumble strips	2018	\$7.7 million	SHOPP	Doug Hessing	PA&ED	Scheduled to advertise for bids in summer 2018.
10.	Highway 17 Wildlife Habitat Crossing (1G260)	From Laurel Road to slightly north of Laurel Road (PM 9.442-9.692)	Construct wildlife undercrossing	2020	TBD	SHOPP	Aaron Henkel	PA&ED	Financial contributions for PA&ED, PS&E, and Right-of-Way only. Local contributions to fund remaining components.

PA&ED: Project Approval & Environmental Document

PS&E: Plans, Specifications, and Estimate

SHOPP: Statewide Highway Operation and Protection Program



PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR THE MAY 4, 2017 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

PROJECTS IN DEVELOPMENT (CONTINUED)									
	Project	Location/ Post Mile (PM)	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
11.	Highway 129/ Lakeview Road Intersection Improvements (1G990)	Near Watsonville, at Lakeview Road (PM 1.4)	Construct roundabout and improve street lighting	2020	\$4.5 million	SHOPP	Luis Duazo	PA&ED	On schedule.
12.	Highway 129/ Carlton Road Intersection Improvements (1F350)	Near Watsonville from slightly west to slightly east of Carlton Road (PM 3.2-3.5)	Realign Carlton Road and construct a new intersection with left-turn channelization	2018	\$2 million	SHOPP	Doug Hessing	Design	Scheduled to advertise for bids in spring 2018.
13.	Highway 152 Americans with Disabilities Act (ADA) (1E020)	Near Watsonville from Wagner Avenue to south of Holohan Road (PM 1.3-R2.0)	Install sidewalks for ADA compliance	2018	\$1.9 million	SHOPP	Luis Duazo	Design	On schedule.