

Santa Rosa 101 Widening Project

California Department of Transportation

FEBRUARY 15, 2007
NEWSLETTER
VOLUME No. 02
ISSUE No. 01

Major Work Winter 2007

Route 12 to Steele Lane



Long Term Winter/Spring Road Closures

- 5th Street reopening March
- 4th Street closure to vehicles March
- 9th Street closed to vehicles

Content Title

Major Work Winter 2007

Major Work Upcoming for Spring 2007

Major Work Scheduled for Summer 2007

Accomplishments

4th Street Viaduct

- 5th Street reopened March
- 4th Street closed to traffic in March after 5th Street reopens
- 4th Street to remain closed until widening completed
- Construction of viaduct superstructure widening over 4th Street through Spring 2007
- Joining of existing structures

Santa Rosa Creek Bridges

- Complete approaches at median bridge for June traffic shift
- Creek work suspended until June
- Prince Memorial Greenway open during winter suspension

State Route 101/12

- Median paving SR 101
- Shoulder widening eastbound route 12 at NB/SB 101 connector ramp
- Clearing and grubbing
- Retaining wall construction near County Center Drive, College and Cleveland Ave

9th Street Undercrossing

- Completion of median widening
- Start southbound widening

6th Street Undercrossing

(Future Street Opening)

- Median shoring installation and structure excavation
- Median structure foundation and deck construction

Steele Lane Undercrossing

- Southbound traffic on new median structure
- Construct new southbound structure widening

College Ave Undercrossing

- Southbound traffic on new median bridge
- Traffic shift towards outside of undercrossing on College Avenue to allow for median pile construction
- Start construction of new southbound bridge
- West side retaining wall construction

Route 12 SB Connector

- Start structure widening at Olive Street Overcrossing and South Santa Rosa Overhead



Major Work Upcoming for Spring 2007

Route 12 to Steele Lane

California Department of Transportation

Public Information Officer
111 West Grand Avenue
Oakland, CA 94162
(510) 286-6115
michelle_squyer@dot.ca.gov
www.dot.ca.gov/dist4/son101

Hotline

1-866-322-0614

State Route 101

- Traffic shift in June towards median from Rte 12 to 9th St
- Continued retaining and sound wall construction at multiple locations

4th Street Viaduct

- Complete structure construction over 4th Street
- Joining of existing structures
- Traffic switch to new median widening

6th Street Undercrossing

- Traffic switch to new median structure

Route 12 SB Connector

- Continue structure widening at Olive Street and South Santa Rosa Overhead

9th Street Undercrossing

- Traffic switch to new median structure widening
- Complete southbound outside widening of existing structure
- Start sound wall construction on southbound structure

College Ave Undercrossing

- Continue southbound widening
- Falsework erection over College Ave

Steele Lane Undercrossing

- Complete southbound widening
- Traffic shift northbound and southbound 101 to new west side structures

Major Work Scheduled for Summer 2007

Rte 12 to Steele Lane

4th Street Viaduct

- Construct remaining structure features

Santa Rosa Creek Bridges

- Bridge demolition
- Widen 101 median bridge
- Replace southbound 101 to route 12 connector bridge
- Southbound on-ramp closed at 3rd Street until mid October
- Prince Memorial Greenway closed through November

State Route 101

- Retaining and sound wall construction multiple locations
- Continued road construction

9th Street Undercrossing

- Complete southbound widening and soundwall

6th Street Undercrossing

- Start new northbound and southbound structures

College Ave Undercrossing

- Complete new southbound structure

Steele Lane Undercrossing

- Remove existing northbound structure
- Start new northbound structure
- Continue ramp and 101 road work



Accomplishments

- *New median structures completed at Steele Lane, College Avenue, 9th Street and Santa Rosa Creek*
- *NB 101 connector bridge at 3rd Street off ramp completed*