

State of California
Business, Transportation and Housing Agency
Department of Transportation

Prepared By:
Robert L. Buckley
Program Manager
Design and Local Programs
(916) 654-3858

PROJECT BUSINESS MATTERS
Contract Award Deadline Extension
Action Item
CTC Meeting: January 17-18, 2001

Agenda Item: 2.8b.(1)

Original Signed By _____
W. J. EVANS, Deputy Director
Finance
January 5, 2001

WAIVER APPROVAL - CTC RESOLUTION G-00-20
CTC STIP GUIDELINES
SECTION 65 – TIMELY USE OF FUNDS

TRANSPORTATION ENHANCEMENT ACTIVITIES PROGRAM
WAIVER-01-01

ISSUE

Resolution G-00-20, *STIP Guidelines*, adopted by the California Transportation Commission (Commission) on July 19, 2000, stipulates that funds allocated for the construction phase of local grant projects are available for contract award for a period of 12 months from the date of allocation.

The Department of Parks and Recreation's (DPR) Jamestown Railroad Shop project (PPNO 0495) at the Railtown 1897 State Historic Park in Tuolumne County received an allocation of \$510,000 for construction on January 20, 2000. The DPR has requested an extension of 12 months to allow sufficient time to resolve outstanding issues that caused unforeseen delays in the project. The DPR was previously unable to assign an architect to lead the project due to organizational changes and staffing issues; however, these issues have been resolved and the 12-month extension will allow the project to progress to construction. The revised deadline will be January 20, 2002.

RECOMMENDATION

The Department supports the project extension request.

SUMMARY

The Commission has allocated \$510,000 for the project described above. The Department of Parks and Recreation requests an 12-month extension to award the contract and the Department recommends approval of the extension request.