AIR PRESSURE FIELD MONITORING CHART

AIR PRESSURE TEST - PRESTRESS DUCTS¹

SC-4305 (NEW 11/16/18)

				Test By: Bridge Number: Contract Number:			
	Location			Air Pressure			
Date	Frame No.	Tendon ID	PSI Start	PSI @1 Min ³	PSI End	Time Held	Additional Comments
	I						

Notes: 1. SS 50-1.01D(2)(c), requires pressure test after stressing. Contractor may perform an initial test prior to deck placement.

2. Repair leaks and retest if a pressure loss exceeds 25 psi.